



JOB No.: TCS00670/13

AGREEMENT NO. CE 45/2008 (CE)
LIANTANG/HEUNG YUEN WAI
BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT
REPORT (NO.21) – APRIL 2015

PREPARED FOR
CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
(CEDD)

Date	Reference No.	Prepared By	Certified By
13 May 2015	TCS00670/13/600/R0369v2	 Nicola Hon (Environmental Consultant)	 Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	8 May 2015	First Submission
2	13 May 2015	Amended according to the IEC's comments on 11 May 2015

Unit A-C, 27/F Ford Glory Plaza
37-39 Wing Hong Street
Cheung Sha Wan, Kowloon, Hong Kong
T +852 3995 8100 F +852 3995 8101 E hongkong@smc.com
www.smc.com

14 May 2015

Our ref: 7076192/L18475/R/AB/AW/FL/rw

AECOM
8/F, Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin, N.T.

By Email & Post

Attention: Mr Simon LEUNG

Dear Sirs

**Agreement No. CE 45/2008 (CE)
Liantang/Heung Yuen Wai Boundary Control Point and Associated Works
Independent Environmental Checker – Investigation
Monthly EM&A Report (No. 21) – April 2015**

With reference to the Monthly EM&A Report No. 21 for April 2015 (Version 2) certified by the ET Leader provided to us on 14 May 2015, please be noted that we have no adverse comments on the captioned submission. We herewith verify the captioned submission in accordance with Condition 5.4 of the Environmental Permit No. EP-404/2011/C.

Thank you for your attention and please do not hesitate to contact the undersigned on tel. 3995 8120 or by email to antony.wong@smc.com; or our Mr Francis LEE on tel. 3995 8144 or by email to francis.lee@smc.com.

Yours faithfully
For and on behalf of
SMC Asia Limited



Antony WONG

Independent Environmental Checker

cc	CEDD/BCP	-	Mr Karl KL KWAN / Mr Eric CHAN / Mr William CHEUNG / Mr CM OR	by fax: 3547 1659
	AECOM	-	Mr Pat LAM / Mr Perry YAM	by email
	SRJV	-	Mr Edwin AU	by email
	CW	-	Mr Daniel HO	by email
	DHK	-	Mr Raymond CHENG	by email
	AUES	-	Mr TW TAM	by email



EXECUTIVE SUMMARY

ES01 This is the 21th monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 to 30 April 2015** (hereinafter ‘the Reporting Period’).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES02 To facilitate the project management and implementation, Liantang/Heung Yuen Wai Boundary Control Point and Associated Works of the Project is divided five CEDD contracts including Contract 2 (CV/2012/08), Contract 3 (CV/2012/09), Contract 4 (TCSS), Contract 5 (CV/2013/03) and Contract 6 (CV/2013/08).

ES03 Currently, the construction works has been undertaken for Contract 2, Contract 3 and Contract 5. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Reporting Period	
		Number of Monitoring Locations to undertake	Total Occasions
Air Quality	1-hour TSP	6	102
	24-hour TSP	6	30
Construction Noise	$L_{eq(30min)}$ Daytime	8	40
Water Quality	Water sampling	3 (Contract 2&3)	13 ^(*)
		2 (Contract 5)	11 ^(*)
Joint Site Inspection / Audit	IEC, ET, the Contractor and RE joint site Environmental Inspection and Auditing	Contract 2	5
		Contract 3	4
		Contract 5	5

^(*) Monitoring day

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES04 In the Reporting Period, no noise exceedance was registered for the Project. However, 1 Limit Level exceedance of 24-hour for air quality exceedance was recorded at AM3 and a total of thirteen (13) water quality exceedances were recorded at W1 and W4. The summary of exceedance in the Reporting Period is shown below.

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation Result	Corrective Actions
Air Quality	1-hour TSP	0	0	0	--	--
	24-hour TSP	0	1	1	Not project related	N/A
Construction Noise	$L_{eq(30min)}$ Daytime	0	0	0	--	--
Water Quality	DO	0	7	7	All exceedances were not project related	N/A
	Turbidity	0	3	3	All exceedances were not project related	N/A
	SS	0	3	3	All exceedances were not project related	N/A

ENVIRONMENTAL COMPLAINT

ES05 In this Reporting Period, no environmental complaint in relation to the EM&A Programme was recorded.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES06 No environmental summons or successful prosecutions were recorded in the Reporting Period.

REPORTING CHANGE

ES07 No reporting changes were made in the Reporting Period.

SITE INSPECTION

ES08 In this Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 2** has been carried out by the RE, IEC, ET and the Contractor on **1, 10, 17, 24 and 29 April 2015**. No non-compliance was noted.

ES09 In the Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 3** has been carried out by the RE, IEC, ET and the Contractor on **8, 15, 20 and 27 April 2015**. No non-compliance was noted.

ES10 In the Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 5** has been carried out by the RE, IEC, ET and the Contractor on **2, 9, 16, 23 and 30 April 2015**. No non-compliance was noted.

FUTURE KEY ISSUES

ES11 During raining season, muddy water or other water pollutants from site surface flow to local stream such as Kong Yiu Channel and Ma Wat Channel or public area will be key environment issue. Water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas should paid attention and fully implement.

ES12 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.

ES13 Since most of construction sites under the Project are located adjacent to villages, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission.

Table of Contents

1	INTRODUCTION	1
1.1	PROJECT BACKGROUND	1
1.2	REPORT STRUCTURE	1
2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	3
2.1	CONSTRUCTION CONTRACT PACKAGING	3
2.2	PROJECT ORGANIZATION	4
2.3	CONCURRENT PROJECTS	6
2.4	CONSTRUCTION PROGRESS	6
2.5	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	7
3	SUMMARY OF IMPACT MONITORING REQUIREMENTS	10
3.1	GENERAL	10
3.2	MONITORING PARAMETERS	10
3.3	MONITORING LOCATIONS	10
3.4	MONITORING FREQUENCY AND PERIOD	12
3.5	MONITORING EQUIPMENT	12
3.6	MONITORING METHODOLOGY	15
3.7	EQUIPMENT CALIBRATION	16
3.8	DERIVATION OF ACTION/LIMIT (A/L) LEVELS	17
3.9	DATA MANAGEMENT AND DATA QA/QC CONTROL	18
4	AIR QUALITY MONITORING	19
4.1	GENERAL	19
4.2	AIR QUALITY MONITORING RESULTS IN REPORTING MONTH	19
5	CONSTRUCTION NOISE MONITORING	22
5.1	GENERAL	22
5.2	NOISE MONITORING RESULTS IN REPORTING MONTH	22
6	WATER QUALITY MONITORING	23
6.1	GENERAL	23
6.2	RESULTS OF WATER QUALITY MONITORING	23
7	WASTE MANAGEMENT	27
7.1	GENERAL WASTE MANAGEMENT	27
7.2	RECORDS OF WASTE QUANTITIES	27
8	SITE INSPECTION	28
8.1	REQUIREMENTS	28
8.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	28
9	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	32
9.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	32
10	IMPLEMENTATION STATUS OF MITIGATION MEASURES	33
10.1	GENERAL REQUIREMENTS	33
10.2	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	33
10.3	KEY ISSUES FOR THE COMING MONTH	34
11	CONCLUSIONS AND RECOMMENDATIONS	36
11.1	CONCLUSIONS	36
11.2	RECOMMENDATIONS	36

LIST OF TABLES

TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	IMPACT MONITORING STATIONS - WATER QUALITY
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	WATER QUALITY MONITORING EQUIPMENT
TABLE 3-8	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-9	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-10	ACTION AND LIMIT LEVELS FOR WATER QUALITY
TABLE 4-1	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM1A
TABLE 4-2	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM2
TABLE 4-3	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM3
TABLE 4-4	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM7A
TABLE 4-5	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM8
TABLE 4-6	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM9B
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 6-1	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 3
TABLE 6-2	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 5
TABLE 6-3	BREACHES OF WATER QUALITY MONITORING CRITERIA IN REPORTING PERIOD
TABLE 7-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 7-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 8-1	SITE OBSERVATIONS FOR CONTRACT 2
TABLE 8-2	SITE OBSERVATIONS FOR CONTRACT 3
TABLE 8-3	SITE OBSERVATIONS FOR CONTRACT 5
TABLE 9-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 9-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 9-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 10-1	ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ORGANIZATION CHART
APPENDIX C	3-MONTH ROLLING CONSTRUCTION PROGRAM
APPENDIX D	DESIGNATED MONITORING LOCATIONS AS RECOMMENDED IN THE APPROVED EM&A MANUAL
APPENDIX E	MONITORING LOCATIONS FOR IMPACT MONITORING
APPENDIX F	CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
APPENDIX G	EVENT AND ACTION PLAN
APPENDIX H	IMPACT MONITORING SCHEDULE
APPENDIX I	DATABASE OF MONITORING RESULT
APPENDIX J	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX K	METEOROLOGICAL DATA
APPENDIX L	WASTE FLOW TABLE
APPENDIX M	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES

1 INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1 Civil Engineering and Development Department is the Project Proponent and the Permit Holder of Agreement No. CE 45/2008 (CE) Liantang / Heung Yuen Wai Boundary Control Point and Associated Works, which is a Designated Project to be implemented under Environmental Permit number EP-404/2011/C granted on 12 March 2015.
- 1.1.2 The Project consists of two main components: Construction of a Boundary Control Point (hereinafter referred as “BCP”); and Construction of a connecting road alignment. Layout plan of the Project is shown in *Appendix A*.
- 1.1.3 The proposed BCP is located at the boundary with Shenzhen near the existing Chuk Yuen Village, comprising a main passenger building with passenger and cargo processing facilities and the associated customs, transport and ancillary facilities. The connecting road alignment consists of six main sections:
- 1) Lin Ma Hang to Frontier Closed Area (FCA) Boundary – this section comprises at-grade and viaducts and includes the improvement works at Lin Ma Hang Road;
 - 2) Ping Yeung to Wo Keng Shan – this section stretches from the Frontier Closed Area Boundary to the tunnel portal at Cheung Shan and comprises at-grade and viaducts including an interchange at Ping Yeung;
 - 3) North Tunnel – this section comprises the tunnel segment at Cheung Shan and includes a ventilation building at the portals on either end of the tunnel;
 - 4) Sha Tau Kok Road – this section stretches from the tunnel portal at Wo Keng Shan to the tunnel portal south of Loi Tung and comprises at-grade and viaducts including an interchange at Sha Tau Kok and an administration building;
 - 5) South Tunnel – this section comprises a tunnel segment that stretches from Loi Tung to Fanling and includes a ventilation building at the portals on either end of the tunnel as well as a ventilation building in the middle of the tunnel near Lau Shui Heung;
 - 6) Fanling – this section comprises the at-grade, viaducts and interchange connection to the existing Fanling Highway.
- 1.1.4 Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties. As part of the EM&A program, the baseline monitoring has carried out between **13 June 2013** and **12 July 2013** for all parameters including air quality, noise and water quality before construction work commencement. The Baseline Monitoring Report summarized the key findings and the rationale behind determining a set of Action and Limit Levels (A/L Levels) from the baseline data. Also, the Project baseline monitoring report which verified by the IEC has been submitted to EPD on **16 July 2013** for endorsement. The major construction works of the Project was commenced on **16 August 2013** in accordance with the EP Section 5.3 stipulation.
- 1.1.5 This is **21st** monthly EM&A report presenting the monitoring results and inspection findings for reporting period from **1** to **30 April 2015**.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

- Section 1 Introduction*
Section 2 Project Organization and Construction Progress
Section 3 Summary of Impact Monitoring Requirements
Section 4 Air Quality Monitoring
Section 5 Construction Noise Monitoring
Section 6 Water Quality Monitoring
Section 7 Waste Management

- Section 8* *Site Inspections*
- Section 9* *Environmental Complaints and Non-Compliance*
- Section 10* *Implementation Status of Mitigation Measures*
- Section 11* *Conclusions and Recommendations*

2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the following contracts:

- Contract 2 (CV/2012/08)
- Contract 3 (CV/2012/09)
- Contract 4 (TCSS)
- Contract 5 (CV/2013/03)
- Contract 6 (CV/2013/08)

2.1.2 The details of each contracts is summarized below and the delineation of each contracts is shown in *Appendix A*.

Contract 2 (CV/2012/08)

2.1.3 Contract 2 has awarded in December 2013 and construction work was commenced on 19 May 2014. Major Scope of Work of the Contract 2 is listed below:

- construction of an approximately 5.2km long dual two-lane connecting road (with about 0.4km of at-grade road and 4.8km of tunnel) connecting the Fanling Interchange with the proposed Sha Tau Kok Interchange;
- construction of a ventilation adit tunnel and the mid-ventilation building;
- construction of the north and south portal buildings of the Lung Shan Tunnel and their associated slope works;
- provision and installation of ventilation system, E&M works and building services works for Lung Shan tunnel and Cheung Shan tunnel and their portal buildings;
- construction of Tunnel Administration Building adjacent to Wo Keng Shan Road and the associated E&M and building services works; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 3 (CV/2012/09)

2.1.4 Contract 3 was awarded in July 2013 and construction work was commenced on 5 November 2013. Major Scope of Work of the Contract 3 is listed below:

- construction of four link roads connecting the existing Fanling Highway and the south portal of the Lung Shan Tunnel;
- realignment of the existing Tai Wo Service Road West and Tai Wo Service Road East;
- widening of the existing Fanling Highway (HyD's entrustment works);
- demolishing existing Kiu Tau vehicular bridge and Kiu Tau footbridge and reconstruction of the existing Kiu Tau Footbridge (HyD's entrustment works); and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 4 (Contract number to be assigned)

2.1.5 Contract 4 has not yet been awarded. The work of the Contract 4 includes provision and installation of Traffic Control and Surveillance System and the associated electrical and mechanical works for the Project.

Contract 5 (CV/2013/03)

2.1.6 Contract 5 has awarded in April 2013 and construction work was commenced in August 2013. Major Scope of Work of the Contract 5 is listed below:

- site formation of about 23 hectares of land for the development of the BCP;
- construction of an approximately 1.6 km long perimeter road at the BCP including a 175m long depressed road;

- associated diversion/modification works at existing local roads and junctions including Lin Ma Hang Road;
- construction of pedestrian subway linking the BCP to Lin Ma Hang Road;
- provision of resite area with supporting infrastructure for reprovisioning of the affected village houses; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 6 (CV/2013/08)

2.1.7 Contract 6 is still yet awarded. Major Scope of Work of the Contract 6 would be included below:

- construction of an approximately 4.6km long dual two-lane connecting road (with about 0.6km of at-grade road, 3.3km of viaduct and 0.7km of tunnel) connecting the BCP with the proposed Sha Tau Kok Road Interchange and the associated ventilation buildings;
- associated diversion/modification works at access roads to the resite of Chuk Yuen Village;
- provision of sewage collection, treatment and disposal facilities for the BCP and the resite of Chuk Yuen Village;
- construction of a pedestrian subway linking the BCP to Lin Ma Hang Road;
- provisioning of the affected facilities including Wo Keng Shan Road garden; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

2.2 PROJECT ORGANIZATION

2.2.1 The project organization is shown in *Appendix B*. The responsibilities of respective parties are:

Civil Engineering and Development Department (CEDD)

2.2.2 CEDD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by CEDD to audit the results of the EM&A works carried out by the ET.

Environmental Protection Department (EPD)

2.2.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Engineer or Engineers Representative (ER)

2.2.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:

- Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
- Monitor Contractors's, ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
- Facilitate ET's implementation of the EM&A programme
- Participate in joint site inspection by the ET and IEC
- Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
- Adhere to the procedures for carrying out complaint investigation
- Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulation of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

The Contractor(s)

2.2.5 There will be one contractor for each individual works contract. The Contractor(s) should report to the ER. The duties and responsibilities of the Contractor are:

- Comply with the relevant contract conditions and specifications on environmental protection
- Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of EM & A Facilitate ET's monitoring and site inspection activities
- Participate in the site inspections by the ET and IEC, and undertake any corrective actions
- Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
- Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
- Implement measures to reduce impact where Action and Limit levels are exceeded
- Adhere to the procedures for carrying out complaint investigation

Environmental Team (ET)

2.2.6 One ET will be employed for this Project. The ET shall not be in any way an associated body of the Contractor(s), and shall be employed by the Project Proponent/Contractor to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years' experience in EM&A and has relevant professional qualifications. Suitably qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. The ET shall report to the Project Proponent and the duties shall include:

- Monitor and audit various environmental parameters as required in this EM&A Manual
- Analyse the environmental monitoring and audit data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions and identify any adverse environmental impacts arising
- Carry out regular site inspection to investigate and audit the Contractors' site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
- Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications
- Audit environmental conditions on site
- Report on the environmental monitoring and audit results to EPD, the ER, the IEC and Contractor(s) or their delegated representatives
- Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
- Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
- Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
- Adhere to the procedures for carrying out complaint investigation
- Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

Independent Environmental Checker (IEC)

2.2.7 One IEC will be employed for this Project. The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor(s) or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 10 years' experience in EM&A and have relevant professional qualifications. The duty of IEC should be:

- Provide proactive advice to the ER and the Project Proponent on EM&A matters related to

the project, independent from the management of construction works, but empowered to audit the environmental performance of construction

- Review and audit all aspects of the EM&A programme implemented by the ET
- Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
- Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
- Check compliance with the agreed Event / Action Plan in the event of any exceedance
- Check compliance with the procedures for carrying out complaint investigation
- Check the effectiveness of corrective measures
- Feedback audit results to ET by signing off relevant EM&A proforma
- Check that the mitigation measures are effectively implemented
- Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the ER and Project Proponent on a monthly basis
- Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

2.3 CONCURRENT PROJECTS

2.3.1 The concurrent construction works that may be carried out include, but not limited to, the following:

- (a) Regulation of Shenzhen River Stage IV (Environmental Permit EP-430/2011);
- (b) Building works and road works by contractors of Architectural Services Department (ArchSD) (Environmental Permit EP-404/2011/B);
- (c) Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange – Contract No. HY/2012/06;
- (d) Construction of cross-boundary vehicular and pedestrian bridges (total 5 numbers) across the Shenzhen River; and
- (e) Construction of BCP facilities in Shenzhen.

2.4 CONSTRUCTION PROGRESS

2.4.1 In the Reporting Period, the major construction activity conducted under the Project is located in Contracts 2, 3 and 5 and they are summarized in below. Moreover, the 3-month rolling construction program of the Contracts 2, 3 and 5 is enclosed in *Appendix C*.

Contract 2 (CV/2012/08)

2.4.2 The contract commenced in May 2014. In this Reporting Period, construction activities conducted are listed below:

- | | |
|-----------------|---|
| Mid-Vent Portal | • Tunnel excavation |
| North Portal | • Permanent slope formation (soil nailing works) |
| | • Conveyor Belt System Construction for Tunnel Boring Machine (TBM) |
| | • South Bound Tunnel Bench excavation |
| | • North Bound Top heading excavation (canopies) |
| | • TBM onsite assembly + testing and commissioning |
| | • MS (water treatment system) testing and commissioning |
| South Portal | • Temporary Slope Cut with Soil Nails Installation |
| | • 2 nd Wetsep Delivery + testing and commissioning |
| Admin Building | • Backfilling for surcharge |
| | • Drainage works |
| | • Site hoarding |

Contract 3 (CV/2012/09)

2.4.3 The Contract commenced in November 2013. In this Reporting Period, construction activities conducted are listed below:

- Abutment construction for Bridge E
- Cable detection and trial trenches
- Catch fence erection
- Demolition of central divider at Fanling Highway
- E&M work for new valve control & Telemetry House
- Erection of temporary support at DSD nullah for Bridge E
- Filling works at Tong Hang East
- Lagging wall for bored pile wall
- Laying storm drains
- Noise barrier construction
- Pier construction
- Pier table construction
- Pile cap works
- Pile works
- Pre-drilling works
- Road works at Fanling Highway
- Sewer works at Tai Wo Service Road West (TWSRW)
- Tree felling works
- Utilities duct laying
- Waterworks

Contract 4 (Contract number to be assigned)

2.4.4 The contract has not yet been awarded.

Contract 5 (CV/2013/03)

2.4.5 The Contract awarded in April 2013 and commenced on August 2013. In this Reporting Period, construction activities conducted are listed below:

- Laying additional rising mains at LMH road
- Construction of secondary boundary fencing
- Construction of Depressed Road at BCP3
- Construction of retaining wall No.2a
- Waterproofing and backfilling works for Western pedestrian subway & staircase at LMH
- Parapet installation at Bridge J
- Construction of chain link fence and trapezoidal channel at BCPA
- Drainage works at existing/proposed LMH Road
- Drainage works (Connection to Box 3, Box 4 & construction of sedimentation tank) at BCP Area
- Water works at proposed LMH Road
- Formation works at BCPB Area
- Installation of Underground utilities at proposed and existing LMH road
- Road works (kerb laying) for proposed and existing LMH road
- Bituminous laying at existing LMH road

Contract 6 (CV/2013/08)

2.4.6 The contract has not yet been awarded.

2.5 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.5.1 In according to the EP, the required documents have submitted to EPD for retention which listed in below:

- Project Layout Plans of Contracts 2, 3 and 5
- Landscape Plan
- Topsoil Management Plan
- Environmental Monitoring and Audit Programme
- Baseline Monitoring Report (TCS00690/13/600/R0030v3) for the Project
- Waste Management Plan of the Contracts 2, 3 and 5
- Contamination Assessment Plan (CAP) for Po Kat Tsai, Loi Tung and the workshops in Fanling
- Contamination Assessment Report (CAR) for Po Kat Tsai, Loi Tung and the workshops in Fanling
- Vegetation Survey Report

2.5.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of each contracts are presented in **Table 2-1**.

Table 2-1 Status of Environmental Licenses and Permits of the Contracts

Item	Description	License/Permit Status	
Contract 2			
1	Air pollution Control (Construction Dust) Regulation	Ref No.: 368864	31 Dec 2013
2	Chemical Waste Producer Registration	North Portal Waste Producers Number: No. 5213-652-D2523-01 Mid-Vent Portal Waste Producers Number: No. 5213-634-D2524-01 South Portal Waste Producers Number: No. 5213-634-D2526-01	Valid from 25 Mar 2014 Valid from 25 Mar 2014 Valid from 9 Apr 2014
3	Water Pollution Control Ordinance - Discharge License	No. WT00018374-2014	Valid from 3 Mar 2014 to 28 Feb 2019
		No.: W5/1I389	Valid from 28 Mar 2014 to 31 Mar 2019
		No.: W5/1I390	Valid from 24 Mar 2014 to 31 Mar 2019 Surrendered, effective 19 June 2014
		No.: W5/1I391	Valid from 28 Mar 2014 to 31 Mar 2019
		No.: W5/1I392	Valid from 28 Mar 2014 to 31 Mar 2019
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7019105	Valid from 8 Jan 2014
5	Construction Noise Permit	GW-RN0693-14	Valid 11 Nov 2014 - 10 May 2015
		GW-RN0092-15	Valid 23 Feb 2015 - 22 May 2015
		GW-RN0091-15	Valid 23 Feb 2015 - 22 May 2015
		GW-RN0778-14	Valid 29 Dec 2014 - 28 Jun 2015

Item	Description	License/Permit Status	
		GW-RN0087-15	Valid 23 Feb 2015 - 22 May 2015
		GW-RN0195-15	Valid 30 Mar 2015 - 30 May 2015
Contract 3			
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 362101	Notification received by EPD on 17 Jul 2013
2	Chemical Waste Producer Registration	Waste Producers Number: No.:5113-634-C3817-01	Valid form 7 Oct 2013 till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	No.:WT00016832 – 2013	Valid from 28 Aug 13 to 31 Aug 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017914	Valid form 2 Aug 13 till the end of Contract
5	Construction Noise Permit	GW-RN0684-14	Valid on 16 Nov 2014 till 26 Apr 2015
		GW-RN0095-15	Valid on 24 Feb 2015 till 18 Jul 2015
		GW-RN0129-15	Valid on 3 Mar 2015 till 30 May 2015
		GW-RN0120-15	Valid on 8 Mar 2015 till 1 Jul 2015
		GW-RN0230-15	Valid on 15 Apr 2015 till 14 Oct 2015
Contract 5			
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 359338	Notified EPD on 13 May 2013
2	Chemical Waste Producer Registration	Waste Producers Number No.: 5213-642-S3735-01	Valid form 8 Jun 2013 till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	No.: W5/1G44/1	Valid from 8 Jun 13 to 30 Jun 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017351	Valid form 29 Apr 13 till the end of Contract
5	Construction Noise Permit	NA	NA

3 SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.

3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:

- Air quality;
- Construction noise; and
- Water quality

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1 Summary of EM&A Requirements

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> • 1-hour TSP by Real-Time Portable Dust Meter; and • 24-hour TSP by High Volume Air Sampler.
Noise	<ul style="list-style-type: none"> • $L_{eq(30min)}$ in normal working days (Monday to Saturday) 07:00-19:00 except public holiday; and • 3 sets of consecutive $L_{eq(5min)}$ on restricted hours i.e. 19:00 to 07:00 next day, and whole day of public holiday or Sunday • Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.
Water Quality	In-situ Measurements <ul style="list-style-type: none"> • Dissolved Oxygen Concentration (mg/L); • Dissolved Oxygen Saturation (%); • Turbidity (NTU); • pH unit; • Water depth (m); and • Temperature (°C).
	Laboratory Analysis <ul style="list-style-type: none"> • Suspended Solids (mg/L)

3.3 MONITORING LOCATIONS

3.3.1 The designated monitoring locations as recommended in the *EM&A Manual* are shown in *Appendix D*. As the access to some of the designated monitoring locations was questionable due to safety reason or denied by the landlords, alternative locations therefore have had proposed. The proposed alternative monitoring locations has updated in the revised EM&A Programme which verified by IEC and certified by ET Leader prior submitted to EPD on 10 July 2013. *Table 3-2*, *Table 3-3* and *Table 3-4* are respectively listed the air quality, construction noise and water quality monitoring locations for the Project and a map showing these monitoring stations is presented in *Appendix E*.

Table 3-2 Impact Monitoring Stations - Air Quality

Station ID	Description	Works Area	Related to the Work Contract
AM1a*	Garden Farm, Tsung Yuen Ha Village	BCP	Contract 5
AM2	Village House near Lin Ma Hang Road	LMH to Frontier Closed Area	Contract 5, Contract 6
AM3	Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village.	LMH to Frontier Closed Area	Contract 5, Contract 6

Station ID	Description	Works Area	Related to the Work Contract
AM4a	A village house located at about 160m east side of the original point AM4	LMH to Frontier Closed Area	Contract 6
AM5	Ping Yeung Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM6	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM7b [@]	Loi Tung Village House	Sha Tau Kok Road	Contract 2
AM8	Po Kat Tsai Village No. 4	Po Kat Tsai	Contract 2
AM9b [#]	Nam Wa Po Village House No. 80	Fanling	Contract 3

Proposal for the change of air quality monitoring location from AM9a to AM9b was submitted to EPD on 4 Nov 2013 after verified by the IEC and it was approved by EPD (EPD's ref.: (15) in EP 2/N7/A/52 Pt.10 dated 8 Nov 2013).

** Proposal for the change of air quality monitoring location from AM1 to AM1a was submitted to EPD on 24 March 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (6) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).*

@ Proposal for the change of air quality monitoring location from AM7a to AM7b was submitted to EPD on 4 June 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (7) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

Table 3-3 Impact Monitoring Stations - Construction Noise

Station ID	Description	Works Area	Related to the Work Contract
NM1	Tsung Yuen Ha Village House No. 63	BCP	Contract 5
NM2	Village House near Lin Ma Hang Road	Lin Ma Hang to Frontier Closed Area	Contract 5, Contract 6
NM3	Ping Yeung Village House (facade facing northeast)	Ping Yeung to Wo Keng Shan	Contract 6
NM4	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
NM5	Village House, Loi Tung	Sha Tau Kok Road	Contract 2, Contract 6
NM6	Tai Tong Wu Village House 2	Sha Tau Kok Road	Contract 2, Contract 6
NM7	Po Kat Tsai Village	Po Kat Tsai	Contract 2
NM8	Village House, Tong Hang	Fanling	Contract 2 Contract 3
NM9	Village House, Kiu Tau Village	Fanling	Contract 3
NM10	Nam Wa Po Village House No. 80	Fanling	Contract 3

Table 3-4 Impact Monitoring Stations - Water Quality

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
WM1	Downstream of Kong Yiu Channel	833 679	845 421	Alternative location located at upstream 51m of the designated location	Contract 5
WM1-Control	Upstream of Kong Yiu Channel	834 185	845 917	NA	Contract 5
WM2A	Downstream of River Ganges	834 204	844 471	Alternative location located at downstream 81m of the designated location	Contract 6

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
WM2A-Control	Upstream of River Ganges	835 270	844 243	Alternative location located at upstream 78m of the designated location	Contract 6
WM2B	Downstream of River Ganges	835 433	843 397	NA	Contract 6
WM2B-Control	Upstream of River Ganges	835 835	843 351	Alternative location located at downstream 31m of the designated location	Contract 6
WM3	Downstream of River Indus	836 324	842 407	NA	Contract 6
WM3-Control	Upstream of River Indus	836 763	842 400	Alternative location located at downstream 26m of the designated location	Contract 6
WM4	Downstream of Ma Wat Channel	833 850	838 338	Alternative location located at upstream 11m of the designated location	Contract 2 Contract 3
WM4-Control A	Kau Lung Hang Stream	834 028	837 695	Alternative location located at downstream 28m of the designated location	Contract 2 Contract 3
WM4-Control B	Upstream of Ma Wat Channel	833760	837395	Alternative location located at upstream 15m of the designated location	Contract 2 Contract 3

3.4 MONITORING FREQUENCY AND PERIOD

The requirements of impact monitoring are stipulated in *Sections 2.1.6, 3.1.5 and 4.1.6* of the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

3.4.1 Frequency of impact air quality monitoring is as follows:

- 1-hour TSP 3 times every six days during course of works
- 24-hour TSP Once every 6 days during course of works.

Noise Monitoring

3.4.2 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), 3 consecutive $L_{eq(5min)}$ measurement will depended CNP requirements to undertake. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

Water Quality Monitoring

3.4.3 The water quality monitoring frequency shall be 3 days per week during course of works. The interval between two sets of monitoring shall not be less than 36 hours.

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.

3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

3.5.3 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Table 3-5 Air Quality Monitoring Equipment

Equipment	Model
<i>24-Hr TSP</i>	
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
Calibration Kit	TISCH Model TE-5025A
<i>1-Hour TSP</i>	
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter

Wind Data Monitoring Equipment

3.5.4 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:

- 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
- 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
- 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
- 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.

3.5.5 ET has liaised with the landlords of the successful granted HVS installation premises. However, the owners rejected to provide premises for wind data monitoring equipment installation.

3.5.6 Under this situation, the ET proposed alternative methods to obtain representative wind data. Meteorological information as extracted from “the Hong Kong Observatory Ta Kwu Ling Station” is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is located at 15m above mean sea level while its anemometer is located at 13m above the existing ground which in compliance with the general setting up requirement. Furthermore, this station also can be to provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In Hong Kong of a lot development projects, weather information extracted from Hong Kong Observatory is common alternative method if weather station installation not allowed.

Noise Monitoring

3.5.7 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.5.8 Noise monitoring equipment to be used for monitoring is listed in *Table 3-6*.

Table 3-6 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238 or Rion NL-31 or Rion NL-52
Calibrator	B&K Type 4231
Portable Wind Speed Indicator	Testo Anemometer

3.5.9 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the impact monitoring will be calibrated yearly.

Water Quality Monitoring

3.5.10 DO and water temperature should be measured in-situ by a DO/temperature meter. The instrument should be portable and weatherproof using a DC power source. It should have a membrane electrode with automatic temperature compensation complete with a cable. The equipment should be capable of measuring:

- a DO level in the range of 0-20 mg/l and 0-200% saturation; and
- a temperature of between 0 and 45 degree Celsius.

3.5.11 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.

3.5.12 The instrument should be portable and weatherproof using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.

3.5.13 A portable, battery-operated echo sounder or tape measure will be used for the determination of water depth at each designated monitoring station as appropriate.

3.5.14 A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m. For sampling from very shallow water depths e.g. <0.5 m, water sample collection will be directly from water surface below 100mm use sampling plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.

3.5.15 Water samples for laboratory measurement of SS will be collected in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory in the same day as the samples were collected.

3.5.16 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods 2540D* with Limit of Reporting of 2 mg/L.

3.5.17 Water quality monitoring equipment used in the impact monitoring is listed in **Table 3-7**. Suspended solids (SS) analysis is carried out by a local HOKLAS-accredited laboratory, namely *ALS Technichem (HK) Pty Ltd*.

Table 3-7 Water Quality Monitoring Equipment

Equipment	Model
Water Depth Detector	Eagle Sonar or tape measures
Water Sampler	A 2-litre transparent PVC cylinder with latex cups at both ends or teflon/stainless steel bailer or self-made sampling bucket
Thermometer & DO meter	YSI Professional Plus / YSI 6820/650MDS / YSI PRO20 Handheld Dissolved Oxygen Instrument / YSI 550A Multifunctional Meter
pH meter	YSI Professional Plus / YSI 6820/650MDS / AZ8685 pH pen-style meter
Turbidimeter	YSI Professional Plus / YSI 6820/650MDS / Hach 2100Q
Sample Container	High density polythene bottles (provided by laboratory)
Storage Container	'Willow' 33-liter plastic cool box with Ice pad

3.6 MONITORING METHODOLOGY

1-hour TSP Monitoring

- 3.6.1 The 1-hour TSP monitor was a brand named “Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter” which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
- (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter is used within the valid period as follow manufacturer’s Operation and Service Manual.

24-hour TSP Monitoring

- 3.6.3 The equipment used for 24-hour TSP measurement is Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
- (a.) An anodized aluminum shelter;
 - (b.) A 8”x10” stainless steel filter holder;
 - (c.) A blower motor assembly;
 - (d.) A continuous flow/pressure recorder;
 - (e.) A motor speed-voltage control/elapsed time indicator;
 - (f.) A 7-day mechanical timer, and
 - (g.) A power supply of 220v/50 Hz
- 3.6.4 The HVS is operated and calibrated on a regular basis in accordance with the manufacturer’s instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out in two month interval.
- 3.6.5 24-hour TSP is collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keep all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% RH (Relative Humidity) and 25°C, for six months prior to disposal.

Noise Monitoring

- 3.6.6 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (L_{eq}) measured in decibels dB(A). Supplementary statistical results (L_{10} and L_{90}) were also obtained for reference.
- 3.6.7 During the monitoring, all noise measurements would be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}). $L_{eq(30min)}$ in six consecutive $L_{eq(5min)}$ measurements will use as the monitoring parameter for the time period between 0700-1900 hours on weekdays; and also $L_{eq(15min)}$ in three consecutive $L_{eq(5min)}$ measurements would be used as monitoring parameter for other time periods (e.g. during restricted hours), if necessary.
- 3.6.8 Prior of noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The checking is performed before and after the noise measurement.

Water Quality

- 3.6.9 Water quality monitoring is conducted at the designated locations. The sampling produce with the

in-situ monitoring are presented as below:

Sampling Procedure

- 3.6.10 A Digital Global Positioning System (GPS) is used to identify the designated monitoring stations prior to water sampling. A portable, battery-operated echo sounder is used for the determination of water depth at each station. At each station, water sample would be collected from 0.1m below water surface or the water surface to prevent the river bed sediment for stirring.
- 3.6.11 The sample container will be rinsed with a portion of the water sample. The water sample then will be transferred to the high-density polythene bottles as provided by the laboratory, labeled with a unique sample number and sealed with a screw cap.
- 3.6.12 Before sampling, general information such as the date and time of sampling, weather condition as well as the personnel responsible for the monitoring would be recorded on the field data sheet.
- 3.6.13 A 'Willow' 33-liter plastic cool box packed with ice will be used to preserve the water samples prior to arrival at the laboratory for chemical determination. The water temperature of the cool box is maintained at a temperature as close to 4⁰C as possible without being frozen. Samples collected are delivered to the laboratory upon collection.

In-situ Measurement

- 3.6.14 YSI PRO20 Handheld Dissolved Oxygen Instrument or YSI 550A Multifunctional Meter is used for water in-situ measures, which automates the measurements and data logging of temperature, dissolved oxygen and dissolved oxygen saturation.
- 3.6.15 A portable AZ Model 8685 pH pen-style meter is used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 – 14 and readable to 0.1.
- 3.6.16 A portable Hach 2100Q Turbidimeter is used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 – 1000 NTU.
- 3.6.17 All in-situ measurement equipment are calibrated by HOKLAS accredited laboratory of three month interval.

Laboratory Analysis

- 3.6.18 All water samples analyzed Suspended Solids (SS) will be carried out by a local HOKLAS-accredited testing laboratory (ALS Technichem (HK) Pty Ltd HOKLAS registration no. 66). SS determination using *APHA Standard Methods 2540D* as specified in the *EM&A Manual* will start within 48 hours of water sample receipt.

3.7 EQUIPMENT CALIBRATION

- 3.7.1 Calibration of the HVS is performed upon installation and thereafter at bimonthly intervals in accordance with the manufacturer's instruction using the certified standard calibrator (TISCH Model TE-5025A). Moreover, the Calibration Kit would be calibrated annually. The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.7.2 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment would be checked before and after each monitoring event. Annually calibration with the High Volume Sampler (HVS) in same condition would be undertaken by the Laboratory.
- 3.7.3 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.7.4 All water quality monitoring equipment would be calibrated by HOKLAS accredited laboratory of three month intervals.

3.7.5 The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in **Appendix F**.

3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.8.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise and water quality criteria were set up, namely Action and Limit levels are listed in **Tables 3-8, 3-9** and **3-10**.

Table 3-8 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AM1a	265	143	500	260
AM2	268	149		
AM3	269	145		
AM4a	267	148		
AM5	268	143		
AM6	269	148		
AM7b	275	156		
AM8	269	144		
AM9b	271	151		

Table 3-9 Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8, NM9, NM10	When one or more documented complaints are received	75 dB(A) ^{Note 1 & Note 2}

Note 1: Acceptable Noise Levels for school should be reduced to 70 dB(A) and 65 dB(A) during examination period

Note 2: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

Table 3-10 Action and Limit Levels for Water Quality

Parameter	Performance criteria	Monitoring Location				
		WM1	WM2A	WM2B	WM3	WM4
DO (mg/L)	Action Level	(*)4.23	(**)4.00	(*)4.74	(**)4.00	(*)4.14
	Limit Level	(#)4.19	(**)4.00	(#)4.60	(**)4.00	(#)4.08
Turbidity (NTU)	Action Level	51.3	24.9	11.4	13.4	35.2
	Limit Level	67.6	33.8	12.3	14.0	38.4
SS (mg/L)	Action Level	54.5	14.6	11.8	12.6	39.4
	Limit Level	64.9	17.3	12.4	12.9	45.5

Remarks:

(*) The Proposed **Action Level** of Dissolved Oxygen is adopted to be used 5%-ile of baseline data

(**) The Proposed **Action & Limit Level** of Dissolved Oxygen is used 4mg/L

(#) The Proposed **Limit Level** of Dissolved Oxygen is adopted to be used 1%-ile of baseline data

3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in **Appendix G**.

3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.9.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.9.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

4 AIR QUALITY MONITORING

4.1 GENERAL

4.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3 and 5 and air quality monitoring was performed at **6** relevant designated locations as below:

- AM1a - Garden Farm, Tsung Yuen Ha Village;
- AM2 - Village House near Lin Ma Hang Road;
- AM3 - Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village;
- AM7b – Loi Tung Village;
- AM8 - Po Kat Tsai Village;
- AM9b - Nam Wa Po Village House No. 80

4.1.2 The air quality monitoring schedule is presented in *Appendix H* and the monitoring results are summarized in the following sub-sections.

4.2 AIR QUALITY MONITORING RESULTS IN REPORTING MONTH

4.2.1 In the Reporting Period, a total of **102** events of 1-hour TSP and **30** events of 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Tables 4-1 to 4-6*. The detailed 24-hour TSP monitoring data are presented in *Appendix I* and the relevant graphical plots are shown in *Appendix J*.

Table 4-1 Summary of 24-hour and 1-hour TSP Monitoring Results – AM1a

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
8-Apr-15	61	1-Apr-15	10:25	82	72	59
14-Apr-15	82	9-Apr-15	14:24	255	248	216
20-Apr-15	50	13-Apr-15	11:18	116	106	108
25-Apr-15	68	18-Apr-15	12:36	68	66	69
30-Apr-15	59	24-Apr-15	10:49	139	81	93
		29-Apr-15	10:50	98	84	98
Average (Range)	64 (50-82)	Average (Range)		114 (59 – 255)		

Table 4-2 Summary of 24-hour and 1-hour TSP Monitoring Results – AM2

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
8-Apr-15	103	1-Apr-15	10:18	75	64	54
14-Apr-15	139	9-Apr-15	14:13	238	233	246
22-Apr-15#	83	13-Apr-15	11:00	105	95	95
25-Apr-15	142	18-Apr-15	12:56	55	64	78
30-Apr-15	101	24-Apr-15	10:33	120	82	67
		29-Apr-15	10:39	110	104	124
Average (Range)	114 (83-142)	Average (Range)		112 (54 – 246)		

Remark: monitoring was changed from 20 Apr 2015 to 22 Apr 2015 due to power failure.

Table 4-3 Summary of 24-hour and 1-hour TSP Monitoring Results – AM3

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
8-Apr-15	90	1-Apr-15	10:01	76	65	51
14-Apr-15	519	9-Apr-15	14:02	223	247	232
20-Apr-15	85	13-Apr-15	10:56	133	109	141

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
25-Apr-15	67	18-Apr-15	12:58	65	60	74
30-Apr-15	61	24-Apr-15	10:24	131	87	74
		29-Apr-15	10:31	86	71	62
Average (Range)	164 (64-519)	Average (Range)		110 (51 – 247)		

Remark: bold and underline value indicated Limit Level exceedance.

Table 4-4 Summary of 24-hour and 1-hour TSP Monitoring Results – AM7b

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
8-Apr-15	74	8-Apr-15	13:50	55	45	47
14-Apr-15	132	14-Apr-15	9:58	43	43	58
20-Apr-15	85	20-Apr-15	10:47	103	90	91
25-Apr-15	129	25-Apr-15	10:03	106	115	107
30-Apr-15	113	30-Apr-15	10:12	96	78	83
Average (Range)	107 (73-132)	Average (Range)		77 (43 – 115)		

Table 4-5 Summary of 24-hour and 1-hour TSP Monitoring Results – AM8

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
8-Apr-15	60	8-Apr-15	14:12	69	52	72
14-Apr-15	95	14-Apr-15	10:34	49	50	52
20-Apr-15	55	20-Apr-15	10:59	91	81	81
25-Apr-15	59	25-Apr-15	10:34	95	109	92
30-Apr-15	53	30-Apr-15	10:20	124	86	90
Average (Range)	64 (53-95)	Average (Range)		80 (49 – 124)		

Table 4-6 Summary of 24-hour and 1-hour TSP Monitoring Results – AM9b

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
8-Apr-15	78	1-Apr-15	09:40	121	114	107
14-Apr-15	118	9-Apr-15	09:56	163	143	123
20-Apr-15	49	13-Apr-15	10:04	119	104	94
25-Apr-15	75	18-Apr-15	12:53	61	55	57
30-Apr-15	52	24-Apr-15	09:52	87	72	67
		29-Apr-15	10:00	84	64	57
Average (Range)	74 (52-118)	Average (Range)		94 (55 - 163)		

4.2.2 As shown in *Tables 4-1 to 4-6*, all the 1-hour TSP monitoring results were below the Action/Limit Levels. However, one Limit Level exceedance of 24-hour TSP was recorded at AM3 on 14 April 2015. Notification of Exceedance (NOE) was issued to relevant parties upon confirmation of the monitoring result. The investigation for cause of exceedance has been completed and the result is presented in below.

4.2.3 According to the information provided by the Contractor (SRJV), the active construction activities on 14 April 2015 were conducted at the BCP area which about 400m away from AM3

and the works area in Lin Ma Hang Road which close to AM3 was idled.

- 4.2.4 During the course of monitoring on 14 April 2015, it was observed that a covered soil stockpile was placed next to the HVS at AM3 and this stockpile was not belonged to the SRJV. As reported by our monitoring team and SRJV, construction of concrete slab for flag post was carried out right next to AM3 by other contractor in mid-April 2015. On the other hand, no construction activities were observed for SRJV near AM3 and the adjoined Lin Ma Hang Road.
- 4.2.5 During regular weekly site inspection by ET in April 2015, it was noted that the works area near AM3 and the adjoined Lin Ma Hang Road was idled. Water bowser was arranged daily on the Lin Ma Hang Road as dust suppresser measures and the road surface was wetted.
- 4.2.6 During site inspection on 30 April 2015, it was noted that the stockpile was removed but some construction waste was stored near AM3 by other contractor. There were no exceedances recorded in the subsequent 24-hour TSP monitoring results on 20 and 25 April 2015. Based on the above investigation, it is concluded that the exceedance was likely due to the works by other contractor and not related to the construction activities under Contract 5
- 4.2.7 The meteorological data during the impact monitoring days are summarized in *Appendix K*.

5 CONSTRUCTION NOISE MONITORING

5.1 GENERAL

5.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3 and 5 and noise monitoring was performed at 8 relevant designated locations as below:

- NM1 - Tsung Yuen Ha Village House No. 63;
- NM2 - Village House near Lin Ma Hang Road;
- NM5 - Village House, Loi Tung
- NM6 - Tai Tong Wu Village House 2
- NM7 - Po Kat Tsai Village
- NM8 - Village House, Tong Hang;
- NM9 - Village House, Kiu Tau Village; and
- NM10 - Nam Wa Po Village House No. 80

5.1.2 The noise monitoring schedule is presented in **Appendix H** and the monitoring results are summarized in the following sub-sections.

5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of 40 event noise measurements were carried out at the designated locations. The sound level meter was set in 1m from the exterior of the building façade including noise monitoring locations NM1, NM2, NM5, NM6, NM7, NM8 and NM9. Therefore, no façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines. However, free-field status was performed at NM10. So, façade correction (+3 dB(A)) has added according to the requirement in this month. The noise monitoring results at the designated locations are summarized in **Table 5-1**. The detailed noise monitoring data are presented in **Appendix I** and the relevant graphical plots are shown in **Appendix J**.

Table 5-1 Summary of Construction Noise Monitoring Results

Construction Noise Level ($L_{eq,30min}$), dB(A)									
Date	NM1	NM2	NM8	NM9	NM10 ^(*)	Date	NM5	NM6	NM7
9-Apr-15	54	59	58	58	64	8-Apr-15	61	60	62
13-Apr-15	56	59	57	58	65	14-Apr-15	59	60	62
18-Apr-15	56	60	60	59	71	20-Apr-15	52	60	63
24-Apr-15	54	56	58	61	65	25-Apr-15	52	60	54
29-Apr-15	51	59	58	55	58	30-Apr-15	52	61	66
Limit Level	75 dB(A)								

Remarks

(*) façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines

5.2.2 As shown in **Table 5-1**, the noise level measured at the designated monitoring locations NM1, NM2, NM5, NM6, NM7, NM8, NM9 and NM10, were below 75dB(A). Furthermore, there was no noise complaints (Action Level exceedance) received by the RE, Contractors or CEDD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was required.

6 WATER QUALITY MONITORING

6.1 GENERAL

6.1.1 In the Reporting Period, construction works under the project has been commenced in Contracts 3 and 5 and water quality monitoring was performed at 5 relevant designated locations as below:

- WM1 – Contract 5 working site downstream at Kong Yiu Channel;
- WM1 – Control – Contract 5 working site upstream at Kong Yiu Channel;
- WM4 –South Portal of Contract 2 and Contract 3 working site downstream of Ma Wat Channel
- WM4 – Control A - Contract 3 working site Kau Lung Hang Stream
- WM4 – Control B - Contract 3 working site Upstream of Ma Wat Channel

6.1.2 The water quality monitoring schedule is presented in *Appendix H*. The monitoring results are summarized in the following sub-sections.

6.2 RESULTS OF WATER QUALITY MONITORING

6.2.1 In the Reporting Period, construction work was carried out at South Portal of Contract 2 during public holiday between 3 to 7 April 2015 and therefore there were **thirteen (13)** sampling days for at the related water monitoring location WM4, WM4-Control A & WM4-Control B. For WM1 and WM1-Control, **eleven (11)** sampling days of water quality monitoring was conducted

6.2.2 The key monitoring parameters including Dissolved Oxygen, Turbidity and Suspended Solids are summarized in *Tables 6-1 and 6-2*. Breaches of water quality monitoring criteria are shown in *Table 6-3*. Detailed monitoring database including in-situ measurements and laboratory analysis data are shown in *Appendix I* and the relevant graphical plot are shown in *Appendix J*.

Table 6-1 Summary of Water Quality Monitoring Results for Contracts 2 and 3

Date	Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)		
	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB
1-Apr-15	2.60	5.81	2.71	5.90	5.72	6.71	5.5	7.0	7.5
3-Apr-15	2.21	4.60	1.74	7.46	6.00	5.88	6.0	3.0	3.0
6-Apr-15	2.32	4.98	1.61	5.82	4.14	5.48	12.5	3.5	4.0
9-Apr-15	4.92	5.24	2.05	13.55	7.39	9.83	12.5	7.0	4.5
11-Apr-15	5.91	5.34	4.52	31.20	13.80	17.80	30.0	11.5	10.5
13-Apr-15	5.06	6.68	2.93	10.85	4.71	7.65	9.5	4.5	6.0
16-Apr-15	6.41	7.05	4.66	19.10	5.84	6.64	24.0	8.5	6.0
18-Apr-15	4.68	5.07	1.93	18.90	5.68	8.70	23.5	4.0	8.0
20-Apr-15	4.76	5.36	3.85	13.45	3.30	7.15	19.5	2.0	10.0
22-Apr-15	4.15	6.13	2.53	11.50	4.59	7.21	19.5	2.0	10.0
24-Apr-15	4.29	7.01	4.65	11.35	2.91	10.40	15.0	3.0	9.0
27-Apr-15	3.38	3.88	1.13	10.30	5.01	5.55	10.5	5.0	6.0
29-Apr-15	3.62	3.16	1.06	9.55	4.62	6.49	16.0	4.5	8.5

Remark: bold and underline value indicated Limit Level exceedance.

Table 6-2 Summary of Water Quality Monitoring Results for Contract 5

Date	Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)	
	WM1	WM1-Control	WM1	WM1-Control	WM1	WM1-Control
#1-Apr-15	3.41	6.26	28.3	12.6	26.0	10.0
#9-Apr-15	1.61	4.55	116.5	195.5	76.5	93.0
11-Apr-15	6.84	8.21	605.5	864.5	263.0	374.5
#13-Apr-15	2.04	3.38	161.0	94.1	100.0	51.5
16-Apr-15	6.28	5.97	47.8	84.8	44.5	56.0
18-Apr-15	8.00	4.54	82.6	53.9	83.0	42.5
20-Apr-15	2.72	6.40	183.0	39.7	174.0	31.0

Date	Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)	
	WM1	WM1-Control	WM1	WM1-Control	WM1	WM1-Control
22-Apr-15	<u>2.72</u>	5.63	<u>187.0</u>	34.6	<u>174.0</u>	28.0
#24-Apr-15	6.01	6.60	97.5	34.8	104.0	21.0
#27-Apr-15	6.64	7.74	94.5	58.2	63.5	45.0
#29-Apr-15	7.86	6.72	45.1	33.0	17.0	24.0

Remark:

- i. *bold and underlined indicated Limit Level exceedance.*
- ii. *bold and italic indicated Action Level exceedance*
- # *water sampling was not able to carry out due to shallow water and water monitoring was conducted at box culvert 2 downstream for reference*

Table 6-3 Breaches of Water Quality Monitoring Criteria in Reporting Period

Location	Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)		Total Exceedance	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit
WM1	0	2	0	3	0	3	0	8
WM4	0	5	0	0	0	0	0	5
No of Exceedance	0	7	0	3	0	3	0	13

- 6.2.3 During water monitoring on 1, 9, 13, 24, 27 and 29 April 2015, very shallow water was observed at the proposed water monitoring location and water sampling at WM1 was unable to carry out. To avoid missing of monitoring data, water sampling was carried out near the box culvert 2 at close downstream and the data is served as reference only.
- 6.2.4 In this Reporting Period, there were five (5) exceedances of DO on 1, 3, 6, 27 and 29 April 2015 recorded at WM4. For WM1, a total of eight (8) Limit Level exceedances were recorded, namely two (2) Limit Level exceedance of DO on 20 and 22 April 2015 and three (3) Limit Level exceedance of turbidity and SS on 18, 20 and 22 April 2015.
- 6.2.5 NOE was issued to relevant parties upon confirmation of the monitoring result. The investigation for the cause of exceedance is presented in below.

Investigation Result for DO Exceedance at WM1 on 20 and 22 April 2015

- 6.2.6 According to the site information provided by the Contractor, formation work at BCPB, construction of retaining wall No.2a and construction of depressed road at BCP3 were conducted during 20 to 22 April 2015. The active construction works were located at far upstream of WM1 and these construction activities did not disturb the water body and no water discharge was made into the existing channel.
- 6.2.7 During of the water monitoring on 20 and 22 April 2015, large amount of algae growth was observed throughout the Kong Yiu channel especially at close upstream of WM1 during the exceedance day. Moreover, very slow water flow was observed near WM1 and the water was stagnant at a box culvert at downstream.
- 6.2.8 It is considered that large amount of algae growing in the water body as well as slow water flow were the major factor resulting to low DO level. Based on above investigation, it is concluded that the DO exceedances during 20 and 22 April 2015 were not related to the project.

Investigation Result for turbidity and SS Exceedance at WM1 on 18, 20 and 22 April 2015

- 6.2.9 According to the site information provided by the Contractor, formation work at BCPB, construction of retaining wall No.2a and construction of depressed road at BCP3 were conducted

during 18 to 22 April 2015. The active construction works were located at far upstream of WM1 and these construction activities did not disturb the water body and no water discharge was made into the existing channel.

- 6.2.10 During the water monitoring on 18, 20 and 22 April 2015, very shallow water and slow water flow was observed at WM1. Moreover, large amount of algae was cumulated at WM1 due to slow water flow. Due to shallow water and presence of algae, the water sample collected at WM1 included the mixture of water and tiny pieces of algae.
- 6.2.11 In view of the unavoidable algae in the water sample, it is concluded that the turbidity and SS exceedances during 18 and 22 April 2015 were not related to the project.

Investigation Result for DO Exceedance at WM4 on 1, 3 and 6 April 2015 (Contract 2)

- 6.2.12 Site information was obtained from the Contractor of C2 (DHK), construction activities carried out at South Portal on 1, 3 and 6 April 2015 included site formation, hoarding erection, construction of site office and slope stabilization. All works were carried out far from the river course and discharge was only made on 1 April 2015.
- 6.2.13 As advised by DHK, visual checking for discharge quality will be carried out when there is discharge needs to be made. According to the self-checking result on 1 April 2015, the water quality performance was satisfactory. There were no discharge made on 3 and 6 April 2015, thus no test was carried out.
- 6.2.14 During weekly site inspection by the ET on 1 April 2015, it was observed the wastewater generated from works was treated by the onsite wastewater treatment system and treated water was recycled for further use such as wheel washing. No adverse impact on water quality was observed on 1 April 2015.
- 6.2.15 According to the photo record provided by the other party on 1 April 2015, muddy water flowed from outside site boundary was observed. The muddy water deteriorated the existing stream water and affected the water quality at the downstream.
- 6.2.16 Moreover, low DO levels were recorded at upstream control station WM4-CB during the exceedance days. It is considered that the exceedances were likely due to natural variation and not related to the works under Contract 2.

Investigation Result for DO Exceedance at WM4 on 1, 3 and 6 April 2015 (Contract 3)

- 6.2.17 There was site closed during 3 to 7 April 2015 and site information was obtained from the Contractor on 1 April 2015 only in this investigation. According to the site dairy provided by the Contractor, construction works carried out on 1 April 2015 included excavation, backfilling, concreting, erect of formwork and welding. These works did not disturb the water environment and comprised none of DO depleting characteristics.
- 6.2.18 Daily inspection for wastewater treatment facilities within the site area was conducted by the Contractor, when there is water discharge observed, visual test would be carried out to check the performance of discharge and the surrounding environment. According to the inspection record on 1 April 2015, muddy water flowed from outside site boundary was observed near WWTS NO.9. The external muddy water deteriorated the existing stream water and affected the water quality at the downstream. Moreover, low DO levels were recorded at upstream control station WM4-CB during the exceedance days as well.
- 6.2.19 It was noted that exceedance of DO was recorded at WM4 even the site was closed on 3 and 6 April 2015. Therefore, it is considered that the exceedances during 1, 3 and 6 April 2015 were likely due to natural variation and not related to the works under Contract 3.

Investigation Result for DO Exceedance at WM4 on 27 and 29 April 2015 (Contract 2)

- 6.2.20 According to the site information provided from the Contractor of C2 (DHK), construction activities carried out at South Portal on 27 and 29 April 2015 included tunnel excavation, spoil transportation, slope stabilization and construction of site office. All works were far from the river and no discharges were made on 27 and 29 April 2015.
- 6.2.21 During weekly site inspection by the ET on 29 April 2015, it was observed that the wastewater generated from works was treated by the onsite wastewater treatment system and treated water was recycled for further use such as wheel washing. No adverse impact on water quality was observed on 29 April 2015.
- 6.2.22 According to the photo record provided by the other party on 27 and 29 April 2015, muddy water flowed from outside site boundary was observed. The muddy water may deteriorate the existing stream water and affecting the water quality at the downstream.
- 6.2.23 Moreover, lower DO levels were recorded at upstream control station WM4-CB on 27 and 29 April 2015 as well. It is considered that the exceedances were likely due to natural variation and not related to the works under Contract 2

Investigation Result for DO Exceedance at WM4 on 27 and 29 April 2015 (Contract 3)

- 6.2.24 According to the site diaries provided by the Contractor, construction works carried out on 27 and 29 April 2015 included excavation, installation and uninstallation of sheet pile, erecting of formwork, welding, concreting and soil compact. The abovementioned works were carried out away from the watercourse and comprised none of DO depleting characteristics.
- 6.2.25 Inspection of the wastewater treatment facilities and the surrounding environment was conducted by the Contractor on 27 and 29 April 2015. Water sample was collected at the discharge point for visual test in order to check the performance of discharge. According to the inspection record on 27 and 29 April 2015, muddy water flowed from outside site boundary was observed near WWTS NO.9. The external muddy water may deteriorate the existing stream water and affecting the water quality at the downstream.
- 6.2.26 It was also noted that lower DO levels were recorded at upstream control station WM4-CB on 27 and 29 April 2015. Therefore, it is considered that the exceedances on 27 and 29 April 2015 were likely due to natural variation and not related to the works under Contract 3.

7 WASTE MANAGEMENT

7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

7.2 RECORDS OF WASTE QUANTITIES

7.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

7.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 7-1* and *7-2* and the Monthly Summary Waste Flow Table is shown in *Appendix L*. Whenever possible, materials were reused on-site as far as practicable.

Table 7-1 Summary of Quantities of Inert C&D Materials for the Project

Type of Waste	Contract 2		Contract 3		Contract 5		Total Quantity
	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	
C&D Materials (Inert) (in '000m ³)	49.2330	--	3.597	--	0	--	52.83
Reused in this Project (Inert) (in '000 m ³)	0.2770	--	2.308	--	0	--	2.585
Reused in other Projects (Inert) (in '000 m ³)	48.7494	C5	0	--	0	--	48.7494
Disposal as Public Fill (Inert) (in '000 m ³)	0.2066	Tuen Mun 38	1.289	Tuen Mun 38	0	--	1.4956

Table 7-2 Summary of Quantities of C&D Wastes for the Project

Type of Waste	Contract 2		Contract 3		Contract 5		Total Quantity
	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	
Recycled Metal ('000kg) #	0	-	2.767	Licensed collector	0	--	2.767
Recycled Paper / Cardboard Packing ('000kg) #	0.2300	Licensed collector	0	-	0	--	0.2300
Recycled Plastic ('000kg) #	0	-	0	-	0	--	0
Chemical Wastes ('000kg) #	0	-	0	-	0	--	0
General Refuses ('000m ³)	0.2278	NENT	0.065	NENT	0.04	NENT	0.3328

Remark #: Unit of recycled metal, recycled paper/ cardboard packing, recycled plastic and chemical waste for Contractor 3 was in ('000m³).

8 SITE INSPECTION

8.1 REQUIREMENTS

8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

8.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

The Contract 2

8.2.1 In the Reporting Period, joint site inspection for Contract 2 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **1, 10, 17, 24 and 29 April 2015**. No non-compliance was noted.

8.2.2 The findings / deficiencies of **Contract 2** that observed during the weekly site inspection are listed in **Table 8-1**.

Table 8-1 Site Observations for Contract 2

Date	Findings / Deficiencies	Follow-Up Status
1 April 2015	<ul style="list-style-type: none"> • Stagnant water cumulated inside the pit near the site exit was observed. The contractor should drain the water away to prevent mosquito breeding. (Mid-Vent) • Water spraying should be applied for excavating / breaking / drilling activities to minimize dust generation. (South Portal) 	<ul style="list-style-type: none"> • DHK sprayed larvicide to the described location in order to prevent mosquito breeding. • Not required for reminder
10 April 2015	<ul style="list-style-type: none"> • Oil drums without drip tray was observed. The contractor should provide drip tray underneath. (Mid-Vent and North Portal) • Stagnant water cumulated inside the lifting eye of the concrete block was observed. The contractor should be clear the water to prevent mosquito breeding. (Mid-Vent and South Portal) • Stagnant water cumulated inside the drip tray was observed. The contractor should drain the water away and the waste water should be disposed as chemical waste. (North Portal) • Chemical waste storage inside the chemical storage area was observed. The contractor should separate storage the chemical and chemical waste. (South Portal) • It was reminded that water spraying should be applied for breaking activities to reduce dust impact. (South Portal) 	<ul style="list-style-type: none"> • The oil drums were removed. • The lifting eyes were filled with sand. • Stagnant water removed and provided with tarpaulin to cover well. • To be followed in next reporting month. • Not required for reminder

Date	Findings / Deficiencies	Follow-Up Status
17 April 2015	<ul style="list-style-type: none"> As a reminder, water spraying frequency should be increase for the haul road to minimize dust generation. (South Portal & North Portal) 	<ul style="list-style-type: none"> Not required for reminder
24 April 2015	<ul style="list-style-type: none"> Construction material cumulated inside the tree protection zone was observed. The contractor should remove the material to prevent damage of the retain tree. (South Portal) Broken water barriers was observed along the site entrence. The contractor should prevent stagnant water cumulated inside the barrier to cause mosquito breeding. (South Portal) Contractor was reminded to provide tarpaulin to cover the free standing oil drums to prevent stagnant water cumulated inside the drip tray. (South Portal) 	<ul style="list-style-type: none"> The construction material inside the tree protection zone were relocated. The tree protection zone were removed as the trees inside are felled. Openings of water barriers are covered to avoid mosquito breeding inside. Not required for reminder
29 April 2015	<ul style="list-style-type: none"> Waste skip and rubbish bin was observed full. The contractor was reminded to clean more frequency. (South Portal) 	<ul style="list-style-type: none"> Not required for reminder

The Contract 3

8.2.3 In the Reporting Period, joint site inspection for Contract 3 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **8, 15, 20 and 27 April 2015**. No non-compliance was noted.

8.2.4 The findings / deficiencies of **Contract 3** that observed during the weekly site inspection are listed in **Table 8-2**.

Table 8-2 Site Observations for Contract 3

Date	Findings / Deficiencies	Follow-Up Status
8 April 2015	<ul style="list-style-type: none"> Old version EP display at the site exit was observed, the Contractor should update the EP and display at the site exit. 	<ul style="list-style-type: none"> Updated EP has been displayed at the site exit.
15 April 2015	<ul style="list-style-type: none"> C&D materials next to the retained tree was observed at SA11, the Contractor should remove the C&D materials and provide protection fence for the retained tree. Chemical drums without drip tray was observed at SA11, the Contractor should remove them and prevent leakage of chemical. 	<ul style="list-style-type: none"> The C&D materials was removed and protection fence was provided. The chemical drums without drip tray was removed from site.

Date	Findings / Deficiencies	Follow-Up Status
	<ul style="list-style-type: none"> The Contractor was reminded to provide label for all trees within the site area. 	<ul style="list-style-type: none"> Not required for reminder.
20 April 2015	<ul style="list-style-type: none"> Oil stain was observed at Bridge E, the Contractor was reminded to remove the oil stain and treat properly as chemical waste 	<ul style="list-style-type: none"> The oil stain has been cleared up and the stained soil was stored as chemical waste storage area for proper disposal
27 April 2015	<ul style="list-style-type: none"> Oil drum placed above an air compressor was observed at FH9, the Contractor should remove the oil drum and store it at proper area. 	<ul style="list-style-type: none"> Not required for reminder.

8.2.5 Furthermore, the Contractor of Contract 3 was reminded to provide water spraying during dusty works, such as breaking and excavation.

The Contract 5

8.2.6 In the Reporting Period, joint site inspection for Contract 5 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **2, 9, 16, 23 and 30 April 2015**. No non-compliance was noted.

8.2.7 The findings / deficiencies of **Contract 5** that observed during the weekly site inspection are listed in **Table 8-3**.

Table 8-3 Site Observations for Contract 5

Date	Findings / Deficiencies	Follow-Up Status
2 April 2015	<ul style="list-style-type: none"> Dry haul road at LMH site office was observed, water spraying should be provided to minimize dust generation. 	<ul style="list-style-type: none"> Water spraying on the haul road at LMH site office was provided.
9 April 2015	No environmental issue was observed during the site inspection.	NA
16 April 2015	<ul style="list-style-type: none"> Free standing chemical containers of LMH site office was observed and leakage was also found. The Contractor should provide drip tray for chemical container and to remove the oil stain. 	<ul style="list-style-type: none"> The chemical containers were removed and the oil stain was cleaned.
23 April 2015	<ul style="list-style-type: none"> Dusty materials at the site entrance/exit in LMH site office was observed, the Contractor should ensure that the vehicles are washed before leaving the site and clean the public road regularly. As a reminder, the Contractor should review the condition of their temporary drainage system during the rainy season. As a reminder, any dusty stockpile should be covered with impervious sheeting to minimize dust generation. 	<ul style="list-style-type: none"> Regular washing on the public road was provided and no dusty trails were observed. Not required for reminder Not required for reminder
30 April 2015	No environmental issue was observed during the site inspection.	NA

8.2.8 Overall, general housekeeping such as daily site tidiness and cleanliness should be maintained for

all Contracts. Furthermore, the Contractors were reminded to implement Waste Management Plan of the Project.

Other Contracts

- 8.2.9 Since the construction works at the Contract 4 and Contract 6 have not yet been commenced, no site inspection is performed for these Contracts.

9 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

9.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

9.1.1 In the Reporting Period, no environmental complaint, summons and prosecution under the EM&A Programme was lodged for Contracts 2, 3 and 5.

9.1.2 The statistical summary table of environmental complaint is presented in *Tables 9-1, 9-2 and 9-3*.

Table 9-1 Statistical Summary of Environmental Complaints

Reporting Period	Contract No	Environmental Complaint Statistics		
		Frequency	Cumulative	Complaint Nature
19 May 2014 – 31 Mar 2015	Contract 2	0	11	<ul style="list-style-type: none"> • (4) Water Quality • (5) Construction Dust • (2) Noise
06 Nov 2013 – 31 Mar 2015	Contract 3	0	3	<ul style="list-style-type: none"> • (1) Construction Dust • (2) Water quality
16 Aug 2013 – 31 Mar 2015	Contract 5	0	2	<ul style="list-style-type: none"> • (2) Construction Dust
1 – 30 Apr 2015	Contract 2	0	11	<ul style="list-style-type: none"> • (4) Water Quality • (5) Construction Dust • (2) Noise
	Contract 3	0	3	<ul style="list-style-type: none"> • (1) Construction Dust • (2) Water quality
	Contract 5	0	2	<ul style="list-style-type: none"> • (2) Construction Dust

Table 9-2 Statistical Summary of Environmental Summons

Reporting Period	Contract No	Environmental Summons Statistics		
		Frequency	Cumulative	Complaint Nature
19 May 2014 – 31 Mar 2015	Contract 2	0	0	NA
06 Nov 2013 – 31 Mar 2015	Contract 3	0	0	NA
16 Aug 2013 – 31 Mar 2015	Contract 5	0	0	NA
1 – 30 Apr 2015	Contract 2	0	0	NA
	Contract 3	0	0	NA
	Contract 5	0	0	NA

Table 9-3 Statistical Summary of Environmental Prosecution

Reporting Period	Contract No	Environmental Prosecution Statistics		
		Frequency	Cumulative	Complaint Nature
19 May 2014 – 31 Mar 2015	Contract 2	0	0	NA
06 Nov 2013 – 31 Mar 2015	Contract 3	0	0	NA
16 Aug 2013 – 31 Mar 2015	Contract 5	0	0	NA
1 – 30 Apr 2015	Contract 2	0	0	NA
	Contract 3	0	0	NA
	Contract 5	0	0	NA

The Other Contracts

9.1.3 Since the construction works at the Contract 4 and Contract 6 have not yet commenced, no environmental complaint, summons and prosecution under the EM&A Programme are registered in the Reporting Period.

10 IMPLEMENTATION STATUS OF MITIGATION MEASURES

10.1 GENERAL REQUIREMENTS

10.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix M*.

10.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by Contracts 2, 3 and 5 in this Reporting Period are summarized in *Table 10-1*.

Table 10-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Water Quality	<ul style="list-style-type: none"> Wastewater to be treated by the wastewater treatment facilities i.e. sedimentation tank or AquaSed before discharge.
Air Quality	<ul style="list-style-type: none"> Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site Sprayed water during breaking works A cleaning truck was regularly performed on the public road to prevent fugitive dust emission
Noise	<ul style="list-style-type: none"> Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used.
Waste and Chemical Management	<ul style="list-style-type: none"> On-site sorting prior to disposal Follow requirements and procedures of the “Trip-ticket System” Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	<ul style="list-style-type: none"> The site was generally kept tidy and clean.

10.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

10.2.1 Construction activities as undertaken in the coming month for the Project lists below:

Contract 2

- Mid-Vent Portal
 - Tunnel excavation
 - Cavern excavation
- North Portal
 - Permanent slope formation
 - Conveyor Belt System Construction for RBM (remaining)
 - South Bound Tunnel Bench Excavation (remaining)
 - South Bound TBM Tunneling works (sliding to face, TBM launch, TBM DT)
 - Slab Cradle for TBM Shifting way
 - North Bound Top heading excavation (canopies)
 - North Bound Tunnel Blast door installation
- South Portal
 - Temporary Slope Cut with Soil Nails Installation
 - 3rd Wetsep Delivery plus Testing and Commissioning
 - Rock excavation to Ventilation Building Formation
 - South Bound Foundation Works
 - North Bound Bored Piles Works & Pile tests
- Admin Building
 - Backfilling for surcharge
 - Demolition of existing building

Contract 3

- Cable detection and trial trenches
- Catch fence erection
- Decking construction for Bridge E
- Diversion of DN1400 watermain deck construction of Bridge E
- E&M work for new valve control & Telemetry House
- Filling works at Tong Hang East
- Lagging wall for bored pile wall
- Laying storm drains
- Noise barrier construction
- Pier construction
- Pier table construction
- Pile cap works
- Pre-drilling works and piling works for viaduct
- Road works at Fanling Highway
- Sewer works at Tai Wo Service Road West (TWSRW)
- Socket H-pile load test
- Tree felling works
- Utilities duct laying
- Viaduct segment erection
- Waterworks

Contract 5

- Laying of additional rising main at LMH road
- Bituminous laying at proposed and existing LMH road.
- Construction of secondary boundary fencing
- Construction of retaining wall no. 2a
- Brick laying at footpath of proposed LMH road
- Road works (kerb laying) for proposed LMH road and existing LMH road
- Formation works at BCP area
- Installation of precast parapet and vehicular railing at Bridge J
- Construction of Depressed Road at BCP3
- Filling work for ArchSD permanent office
- Drainage works at proposed and existing LMH Road
- Water works at proposed LMH Road
- Irrigation system at proposed and existing LMH Road.
- Drainage works at BCP area
- Installation of Underground utilities at proposed and existing LMH road

10.3 KEY ISSUES FOR THE COMING MONTH

10.3.1

Key issues to be considered in the coming month for Contracts 2, 3 and 5 include:

- Implementation of control measures for rainstorm;
- Regular clearance of stagnant water during wet season;
- Implementation of dust suppression measures at all times;
- Potential wastewater quality impact due to surface runoff;
- Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and

any dredging or construction area at this area are prohibited;

- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures

10.3.2 Contract 4 and Contract 6 have not yet commenced and no environmental issue is presented.

11 CONCLUSIONS AND RECOMMENDATIONS

11.1 CONCLUSIONS


- 11.1.1 This is 21st monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 30 April 2015.
- 11.1.2 For air quality monitoring, no 1-hour TSP monitoring results triggered the Action or Limit Levels were recorded but there was 1 Limit level exceedance of 24-hour TSP recorded at AM3 on 14 April 2015. The investigation for the cause of exceedance is underway by the ET.
- 11.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 11.1.4 For water quality monitoring, there were five (5) exceedances of DO on 1, 3, 6, 27 and 29 April 2015 recorded at WM4. For WM1, a total of eight (8) Limit Level exceedances were recorded, namely two (2) Limit Level exceedance of DO on 20 and 22 April 2015 and three (3) Limit Level exceedance of turbidity and SS on 18, 20 and 22 April 2015. The investigation for the cause of exceedance was completed and submitted to relevant parties.
- 11.1.5 No notification of summons or successful prosecution under the EM&A Programme of the Project was received in the reporting period for Contract 2, 3 and 5.
- 11.1.6 No environmental complaint under the EM&A Programme of the Project was received in the reporting period for Contract 2, 3 and 5.
- 11.1.7 During the Reporting Period, five (5), four (4) and five (5) events of joint site inspection by the RE, IEC, ET with the relevant Main-contractor were carried out for Contracts 2, 3 and 5 respectively in accordance with the EM&A Manual stipulation. No non-compliance observed during the site inspection.

11.2 RECOMMENDATIONS

- 11.2.1 During wet season, muddy water or other water pollutants from site surface runoff into Kong Yiu Channel and Ma Wat Channel will be key environment issue. Water quality mitigation measures to prevent surface runoff into nearby water bodies and public areas should be paid on special attention. The Contractors should fully implement the water quality mitigation measures.
- 11.2.2 Construction noise should be a key environmental impact during the works. The noise mitigation measures such as use of quiet plants or temporary noise barrier installation at the construction noise predominate area should be implemented as accordance with the EM&A requirement.
- 11.2.3 Since most of construction sites under the Project are adjacent to villages, the contractors should be paid attention on the construction dust emission. The Contractor should fully implement the construction dust mitigation measures properly.
- 11.2.4 Furthermore, daily cleaning and weekly tidiness shall be properly performed and maintained. In addition, mosquito control should be kept to prevent mosquito breeding on site.

Appendix A

Layout plan of the Project



LEGEND:
 --- SITE BOUNDARY
 - - - UNDERGROUND WORKS SITE BOUNDARY

DRGNO. 60212563/PLP/001	DATE 11/15/2013	SCALE 1:15000	STATUS	DATE
PROJECT NO.	PROJECT NAME	PROJECT LOCATION	PROJECT TYPE	PROJECT PHASE
DESIGNED BY	CHECKED BY	APPROVED BY	DATE	SCALE
PROJECT NO.	PROJECT NAME	PROJECT LOCATION	PROJECT TYPE	PROJECT PHASE

PROJECT LAYOUT PLAN

AECOM

DRGNO. 60212563/PLP/001

DATE 11/15/2013

SCALE 1:15000

STATUS

DATE

SCALE

PROJECT NO.

PROJECT NAME

PROJECT LOCATION

PROJECT TYPE

PROJECT PHASE

DESIGNED BY


CHECKED BY

APPROVED BY

DATE

SCALE


COPYRIGHT RESERVED




Appendix B

Organization Chart

Project Organization Structure



Structure Within Dragages (HK) Limited



Environmental Management Organization for Contract 2 - (CV/2012/08)

Contact Details of Key Personnel for Contract 2 - CV/2012/08

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Gregory Lo	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
DHK	Project Director	Daniel Altier	2171 3004	2171 3299
DHK	Deputy Project Manager	Raymond Cheng / Pierre Pascual	2171 3004	2171 3299
DHK	QSE Manager	Roger Lee	6293 8726	2171 3299
DHK	Environmental Officer	Lam Chung Hei	2171 3004	2171 3299
DHK	QSE Officer (Environmental)	Simon Wong	9281 4346	2171 3299
DHK	QSE Officer (Environmental)	Sophie Baycheuer	6321 5001	2171 3299
DHK	QSE Officer (Environmental)	Tony Tsoi	6028 5623	2171 3299
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

DHK(Main Contractor) –Dragages Hong Kong Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization for Contract 3 - CV/2012/09

Contact Details of Key Personnel for Contract 3 - CV/2012/09

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Alan Lee	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
Chun Wo	Project Director	Clement Kwok	3758 8735	2638 7077
Chun Wo	Project Manager	Ken Ko	2638 6136	2638 7077
Chun Wo	Site Agent	Daniel Ho	2638 6144	2638 7077
Chun Wo	Environmental Officer	Victor Huang Ken Cheung Dennis So	2638 6115	2638 7077
Chun Wo	Assistant Environmental Officer	Yip Yun Lam Law Pui Fan	2638 6125	2638 7077
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

Chun Wo (Main Contractor) – Chun Wo Construction Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization – CV/2013/03

Contact Details of Key Personnel for Contract 5 - CV/2013/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Kelvin Lee	2674 2273	2674 7732
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
SRJV	Project Director	PY Cheng	9023 4821	2403 1162
SRJV	Contract Manager	Raymond Yu	9041 1620	2403 1162
SRJV	Project Manager	Aaron Mak	9464 7095	2403 1162
SRJV	Site Agent	Edwin Au	9208 7329	2403 1162
SRJV	Environmental Officer	Chan Ng jhon-keibi / Kenny Chan	6090 0183	2403 1162
SRJV	Environmental Supervisor	Thomas Ma	-	2403 1162
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

SRJV (Main Contractor) – Sang Hing Civil – Richwell Machinery JV

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting

Appendix C

3-month rolling construction program

Contract 2

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			
					Apr	May	Jun	Jul
Total		1023.0	20-Jan-14	10-Jul-17				
HKLTH Works Programme update 20-Apr-2015 [wpd]		1023.0	20-Jan-14	10-Jul-17				
2 General		952.0	17-Apr-14	10-Jul-17				
Geotechnical Interpretative Report 2nd Revision		65.0	09-Dec-14	25-Feb-15				
DDA Submission		65.0	09-Dec-14	25-Feb-15				
GIR21021940	IPs/ER's Review	28.0	09-Dec-14	13-Jan-15				
GIR21021960	Preparation of DDA with ICE Certification for resubmission to ER/ICE/IP	13.0	14-Jan-15	28-Jan-15				
GIR21022050	ER/IP's Approval	28.0	29-Jan-15	25-Feb-15				
Noise Barriers		45.0	03-Jul-15	28-Aug-15				
DDA Submission		45.0	03-Jul-15	28-Aug-15				
CONTDS1090	Preparation of DDA for formal submission to ER/ICE/IP	45.0	03-Jul-15	28-Aug-15				
Project Wide E&M		952.0	17-Apr-14	10-Jul-17				
E&M Design Works for Civil Design Interface		180.0	29-Aug-14	18-Feb-15				
PD.AE.1130	E&M Spatial Study and Structural Provisions Check for Ventilation Buildings	110.0	29-Aug-14	10-Jan-15				
PD.AE.1140	E&M Spatial Study and Structural Provisions Check for Administration Building	125.0	20-Sep-14	18-Feb-15				
E&M Design & Engineering Works		460.0	17-Apr-14	29-Aug-15				
Engineering Design Submission		340.0	17-Apr-14	12-Jun-15				
PD..FS.DS	Fire Service System Submission and Approval by the Engineer	230.0	21-Jul-14	30-Apr-15				
PD.CM.DS	CMCS System Submission and Approval by the Engineer	230.0	21-Jul-14	30-Apr-15				
PD.EC.DS	Tunnel Ventilation System Submission and Approval by the Engineer	340.0	17-Apr-14	12-Jun-15				
PD.EC.DS.a	Environmental Control System Submission and Approval by the Engineer	230.0	21-Jul-14	30-Apr-15				
PD.EL.DS	Electrical System Submission and Approval by the Engineer	230.0	21-Jul-14	30-Apr-15				
PD.EV.DS	ELV System Submission and Approval by the Engineer	230.0	21-Jul-14	30-Apr-15				
PD.PD.DS	Plumbing & Drainage System Submission and Approval by the Engineer	230.0	21-Jul-14	30-Apr-15				
Shop Drawing & Builder's Drawing Submission		179.0	17-Dec-14	29-Aug-15				
PD.DW.1000	Shop Drawings & Builder's Drawings Preparation	176.0	17-Dec-14	27-Jul-15				
PD.DW.1010	Shop Drawings & Builder's Drawings Submission & Approval	177.0	22-Jan-15	29-Aug-15				
Equipment Selection & Submission		509.0	01-Aug-14	17-Mar-16				
PD.PQ.1480	ELV System Submission and Approval by the Engineer	294.0	01-Aug-14	29-Jul-15				
PD.PQ.1910	P&D System Submission and Approval by the Engineer	169.0	01-Nov-14	30-May-15				
PD.PQ.2260	ECS System Submission and Approval by the Engineer	263.0	02-May-15	17-Mar-16				
Manufacturing & Delivery of Major Equipment		656.0	02-Mar-15	10-Jul-17				
PD.FS.MD	Manufacturing and Delivery of FS System	398.0	19-May-15	17-Sep-16				
PD.PD.MD	Manufacturing and Delivery of P&D System	409.0	28-Mar-15	15-Aug-16				
PD.PQ.1040	Manufacturing and Delivery of ELV/CMCS/LAN/TEL System	588.0	02-Mar-15	23-Feb-17				
PD.PQ.1070	Manufacturing and Delivery of Tunnel Ventilation System	581.0	29-Jun-15	14-Jun-17				
PD.PQ.1410	Manufacturing and Delivery of Electrical Services System	649.0	02-May-15	10-Jul-17				
3 South Portal Area		444.8	13-Oct-14	09-Jan-16				
3.1 South Portal Subcontract & Procurement		296.8	29-Jan-15	09-Jan-16				
SPS&P0060	Subcontract : Ventilation Building Foundation Works	60.0	29-Jan-15	16-Apr-15				
SPS&P0070	Subcontract : Retaining Wall Structure Works	60.0	17-Apr-15	29-Jun-15				
SPS&P0080	Subcontract : Ventilation Building Structure Works	60.0	30-Jun-15	08-Sep-15				
SPS&P0090	Subcontract : Tunnel Lining Works	60.0	13-Jul-15	19-Sep-15				
SPS&P0100	Subcontract : Tunnel Lining Formworks (Design, Fabrication, Delivery, & On-Site Assembly)	150.0	13-Jul-15	09-Jan-16				
3.2 South Portal Design Submission		241.4	15-Dec-14	08-Aug-15				

					MAIN CONTRACTOR  香港寶嘉 Dragages Hong Kong <small>A member of the Bouygues Construction group</small>		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00044/A		
									DOC. STATUS FOR INFO.		CREATION DATE 20/04/2015	REVISION A			
									TITLE Monthly Report No.16 3-Months Rolling Programme (Approved Works Programme Rev. D)		PAPER SIZE A3	SCALE N/A	PAGE 1 of 8		
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED										

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015					
					Apr	May	Jun	Jul		
South Portal: Ventilation Buildings - Foundation Design										
DDA Submission										
DSN07990	ER/IP's Approval	28.0	01-Jan-15	28-Jan-15						
South Portal: Temp Works For D&B Tunneling										
DDA Submission										
DSN010320	ER/IP's Approval	28.0	28-Dec-14	24-Jan-15						
South Tunnel Permanent Lining										
DDA Submission										
STPL1023520	Preparation for formal submission to ER/ICE/IP	48.0	18-Feb-15	22-Apr-15						
STPL1023570	IPs/ER's Review	24.0	23-Apr-15	21-May-15						
STPL1023590	Preparation for resubmission to ER/ICE/IP with ICE Certification	19.0	22-May-15	13-Jun-15						
STPL1023690	ER/IP's Approval	28.0	14-Jun-15	11-Jul-15						
South Tunnel Internal Structures										
DDA Submission										
STIS1L1023520	Preparation for formal submission to ER/ICE/IP	45.0	30-Mar-15	27-May-15						
STIS1L1023570	IPs/ER's Review	24.0	28-May-15	25-Jun-15						
STIS1L1023590	Preparation for resubmission to ER/ICE/IP with ICE Certification	25.0	26-Jun-15	25-Jul-15						
Cross Passages -Temp Works D&B Tunnel - Soft Ground										
DDA Submission										
DSN26930	Preparation for formal submission to ER/ICE/IP	50.0	27-Jan-15	28-Mar-15						
DSN26980	IPs/ER's Review	28.0	30-Mar-15	06-May-15						
DSN27000	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0	07-May-15	08-Jun-15						
DSN27100	ER/IP's Approval	28.0	09-Jun-15	06-Jul-15						
Cross Passages -Temp Works D&B Tunnel - Rock										
DDA Submission										
FL326930	Preparation for formal submission to ER/ICE/IP	18.0	15-Jun-15	07-Jul-15						
FL326980	IPs/ER's Review	28.0	08-Jul-15	08-Aug-15						
CIA- South Portal & South D&B Tunnels inc Mid Vent Junction & CP										
SC01175	*Final CIA Report (14d)	21.0	15-Dec-14	04-Jan-15						
3.3 South Portal Method Statement Submission										
South Portal: Tunnel Mechanical Excavation										
FL2022093	Prepare Method Statement	48.0	24-Jan-15	24-Mar-15						
FL2022094	Engineer's Comment	28.0	25-Mar-15	30-Apr-15						
FL2022095	Re-submission Method Statement	24.0	02-May-15	30-May-15						
FL2022096	Engineer's Approval	28.0	01-Jun-15	04-Jul-15						
South Tunnels: Blasting Method Statement										
FL2022101	Preparation and Submission of Blasting Method Statement	135.0	13-Oct-14	25-Mar-15						
FL2022104	Engineer's/IP's Review & Approval	113.0	06-Dec-14	28-Apr-15						
South Portal: Bored Piling Works										
A25485	Prepare Method Statement	48.0	24-Jan-15	24-Mar-15						
A25486	Engineer's Comment	28.0	25-Mar-15	30-Apr-15						
A25487	Re-submission Method Statement	24.0	02-May-15	30-May-15						
A25488	Engineer's Approval	28.0	01-Jun-15	04-Jul-15						
South Portal: Pilecap, Footings & Tie beams										
A2340	Engineer's Comment	28.0	22-Dec-14	26-Jan-15						
A2350	Re-submission Method Statement	24.0	27-Jan-15	26-Feb-15						
A2360	Engineer's Approval	28.0	27-Feb-15	31-Mar-15						
South Portal: Permanent Retaining Walls										
A25481	Prepare Method Statement	48.0	08-Dec-14	04-Feb-15						

 MAIN CONTRACTOR 香港寶嘉 Dragages Hong Kong <small>A member of the Bouygues Construction group</small>						 CLIENT 土木工程拓展署 Civil Engineering and Development Department				 THE ENGINEER		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2			DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00044/A										
<table border="1"> <tr> <td>REV</td> <td>DESCRIPTION</td> <td>DATE</td> <td>PREPARED</td> <td>CHECKED</td> <td>APPROVED</td> </tr> <tr> <td>A</td> <td>Monthly Report No.16</td> <td>20/04/2015</td> <td>RAN</td> <td>RBS/SJO</td> <td>PPL/DAL</td> </tr> </table>						REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED	A	Monthly Report No.16	20/04/2015	RAN	RBS/SJO	PPL/DAL	 CONTRACTOR'S DESIGNER		TITLE Monthly Report No.16 3-Months Rolling Programme (Approved Works Programme Rev. D)			DOC. STATUS FOR INFO.	CREATION DATE 20/04/2015	REVISION A
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED																				
A	Monthly Report No.16	20/04/2015	RAN	RBS/SJO	PPL/DAL																				
						PAPER SIZE A3	SCALE N/A	PAGE 2 of 8																	

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015				
					Apr	May	Jun	Jul	
A25482	Engineer's Comment	28.0	05-Feb-15	12-Mar-15					
A25483	Re-submission Method Statement	24.0	13-Mar-15	14-Apr-15	█				
A25484	Engineer's Approval	28.0	15-Apr-15	18-May-15		█			
3.5 South Portal Works		274.0	18-Oct-14	04-Sep-15					
South Portal: CLP Substation		170.0	18-Oct-14	28-Feb-15					
SCLP2060	Sub-station Construction + CLP Installation	106.0	18-Oct-14	28-Feb-15					
SCLP2090	Energization	1.0	28-Feb-15	28-Feb-15					
South Portal: Slopeworks		106.4	05-Nov-14	06-Jul-15					
SV2690	Permanent Cut Slope (+68.0 to apprx +45.0mPD)	55.0	05-Nov-14	10-Jan-15					
SV2700	Temporary Slope Cut below +45.0mPD (soft) w/Soil Nails	48.0	12-Jan-15	14-Mar-15					
SV2701dwp	Temporary Slope Cut below +45.0mPD (soft) w/Soil Nails	48.0	16-Mar-15	18-May-15	█				
SV2702dwp	Temporary Soil Nails between +44.6mPd to +26.7mPD	71.0	16-Feb-15	23-May-15	█				
SV2710	Rock Excavation to Vent. Bldg. Formation	36.0	19-May-15	06-Jul-15			█		
South Portal: Foundation & Substructure		55.8	29-Jun-15	04-Sep-15					
SV2180	South Bound Foundation	54.0	29-Jun-15	04-Sep-15				█	
SV2210	N/B Bored Piles 4nos & Pile Test	48.0	07-Jul-15	04-Sep-15				█	
South Tunnels: Southbound Tunnel		101.0	06-May-15	04-Sep-15					
DB6300	D&B Setup / Site Installation	101.0	06-May-15	04-Sep-15			█		
4 Middle Portal Area		360.3	26-Sep-14	10-Oct-15					
4.1 Middle Portal Subcontract & Procurement		187.4	05-Feb-15	22-Sep-15					
MPS&P0040	Subcontract : Tunnel Lining Works	60.0	05-Feb-15	23-Apr-15	█				
MPS&P0050	Subcontract : Tunnel Lining Formworks (Design, Fabrication, Delivery, & On-Site Assembly)	150.0	05-Feb-15	11-Aug-15	█				
MPS&P0060	Subcontract : Ventilation Building Foundation Works	60.0	12-Feb-15	30-Apr-15	█				
MPS&P0070	Subcontract : Ventilation Building Structure Works	60.0	02-May-15	14-Jul-15		█			
MPS&P0080	Subcontract : Ventilation Building ABWF Works	60.0	15-Jul-15	22-Sep-15				█	
4.2 Middle Portal Design Submission		265.3	03-Dec-14	28-Aug-15					
Mid Vent Building - Foundation		26.0	12-Dec-14	11-Feb-15					
DDA Submission		26.0	12-Dec-14	11-Feb-15					
DSN29064	Preparation for resubmission to ER/ICE/IP with ICE Certification	26.0	12-Dec-14	14-Jan-15					
DSN29065	ER/IP's Approval	28.0	15-Jan-15	11-Feb-15					
Mid Vent Adit Permanent Lining		28.0	03-Dec-14	04-Feb-15					
DDA Submission		28.0	03-Dec-14	04-Feb-15					
DSN29076	Preparation for resubmission to ER/ICE/IP with ICE Certification	28.0	03-Dec-14	07-Jan-15					
DSN29077	ER/IP's Approval	28.0	08-Jan-15	04-Feb-15					
Mid Vent Adit Internal Structure		67.0	16-Apr-15	28-Aug-15					
DDA Submission		67.0	16-Apr-15	28-Aug-15					
DSN29082	Preparation for formal submission to ER/ICE/IP	49.0	16-Apr-15	13-Jun-15		█			
DSN29083	IPs/ER's Review	28.0	15-Jun-15	18-Jul-15			█		
DSN29084	Preparation for resubmission to ER/ICE/IP with ICE Certification	35.0	20-Jul-15	28-Aug-15				█	
Mid Vent Adit/Junction - Temp Works For D&B Tunnelling		53.0	29-Dec-14	28-Feb-15					
DDA Submission		53.0	29-Dec-14	28-Feb-15					
DSN29088	Preparation for resubmission to ER/ICE/IP with ICE Certification	29.0	29-Dec-14	31-Jan-15					
DSN29089	ER/IP's Approval	28.0	01-Feb-15	28-Feb-15					
Mid Vent Adit/Junction Permanent Lining & Backfill		150.5	23-Feb-15	28-Jul-15					
DDA Submission		150.5	23-Feb-15	28-Jul-15					
DSN29094	Preparation for formal submission to ER/ICE/IP	49.0	23-Feb-15	24-Apr-15	█				
DSN29095	IPs/ER's Review	28.0	25-Apr-15	29-May-15		█			
DSN29096	Preparation for resubmission to ER/ICE/IP with ICE Certification	26.0	30-May-15	30-Jun-15			█		
DSN29097	ER/IP's Approval	28.0	01-Jul-15	28-Jul-15				█	

					MAIN CONTRACTOR  香港寶嘉 Dragages Hong Kong <small>A member of the Bouygues Construction group</small>		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00044/A		
									TITLE Monthly Report No.16 3-Months Rolling Programme (Approved Works Programme Rev. D)		DOC. STATUS FOR INFO.	CREATION DATE 20/04/2015	REVISION A		
											PAPER SIZE A3	SCALE N/A	PAGE 3 of 8		
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED										
A	Monthly Report No.16	20/04/2015	RAN	RBS/SJO	PPL/DAL										

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015					
					Apr	May	Jun	Jul		
Mid Vent Junction Internal Structure										
DDA Submission										
DSN29102	Preparation for formal submission to ER/ICE/IP	49.0	21-Apr-15	18-Jun-15						
DSN29103	IPs/ER's Review	28.0	19-Jun-15	23-Jul-15						
4.3 Middle Portal Method Statement Submission										
Cavern Blasting Method Statement										
FL2022107	Preparation and Submission of Blasting Method Statement	90.0	14-Oct-14	29-Jan-15						
FL2022108	Engineer's/IP's Review & Approval	90.0	12-Nov-14	03-Mar-15						
Middle Ventilation Adit Lining Works										
A25513	Prepare Method Statement	48.0	05-Feb-15	09-Apr-15						
A25514	Engineer's Comment	28.0	10-Apr-15	13-May-15						
A25515	Re-submission Method Statement	24.0	14-May-15	11-Jun-15						
A25516	Engineer's Approval	28.0	12-Jun-15	16-Jul-15						
Cavern Permanent Lining										
A25521	Prepare Method Statement	48.0	01-Jun-15	28-Jul-15						
A25522	Engineer's Comment	28.0	29-Jul-15	29-Aug-15						
Mid Vent Bldg. Foundation										
A25509	Prepare Method Statement	48.0	12-Feb-15	16-Apr-15						
A25510	Engineer's Comment	28.0	17-Apr-15	20-May-15						
A25511	Re-submission Method Statement	24.0	21-May-15	18-Jun-15						
A25512	Engineer's Approval	28.0	19-Jun-15	23-Jul-15						
Mid Vent Building Construction										
FL5900	Prepare Method Statement for Mid Vent Building Construction	48.0	14-Jan-15	13-Mar-15						
FL5910	Engineer's Comment	28.0	14-Mar-15	20-Apr-15						
FL5920	Re-submission Method Statement for Mid Vent Building Construction	24.0	21-Apr-15	19-May-15						
FL5930	Engineer's Approval	28.0	20-May-15	23-Jun-15						
4.5 Middle Portal Works										
Middle Portal: CLP Substation										
TSS3P2060	Sub-station Construction + CLP Installation	110.0	26-Sep-14	06-Feb-15						
TSS3P2090	Energization	1.0	07-Feb-15	07-Feb-15						
Adit Construction - Mid Portal										
MV2490dwp2a	Top Heading Canopies & Bench Excavation Ch24>Ch70	91.0	14-Oct-14	29-Jan-15						
MV2490dwp3	Blast door installation + Noise Measurement and 24Hr permit approval	30.0	30-Jan-15	05-Mar-15						
MV2490dwp4	D&B Full Face Ch70>Ch133: 63m	41.0	06-Mar-15	23-Apr-15						
MV2490dwp5	D&B Full Face Ch133>Ch302 169m	70.0	24-Apr-15	17-Jul-15						
MV2530	Cavern Excavation Ch302>Ch371	70.0	18-Jul-15	10-Oct-15						
5 North Portal Area										
5.1 North Portal Subcontract & Procurement										
NPS&P0070	Subcontract : Tunnel Lining Works	60.0	05-Jun-15	15-Aug-15						
NPS&P0080	Subcontract : Tunnel Concreting Works	60.0	05-Jun-15	15-Aug-15						
NPS&P0090	Subcontract : Tunnel Lining Formworks (Design, Fabrication, Delivery, & On-Site Assembly)	150.0	05-Jun-15	02-Dec-15						
North Portal: TBM Procurement & Delivery										
DSN027980	TBM Procurement, Fabrication & Delivery	405.0	20-Jan-14	28-Feb-15						
DSN027981	Conveyor Belt System Procurement & Delivery	90.0	03-Nov-14	31-Jan-15						
N21410a	Precast Segment Fabrication (1.6m Ring) - Temporary Segments	190.0	30-Sep-14	23-May-15						
5.2 North Portal Design Submission										
North Tunnel Curved Section Southbound Temp Support For Enlargement										
DDA Submission										
FL2022145	Preparation for formal submission to ER/ICE/IP	56.0	25-Nov-14	31-Jan-15						

 MAIN CONTRACTOR 香港寶嘉 Dragages Hong Kong <small>A member of the Bouygues Construction group</small>						 CLIENT 土木工程拓展署 Civil Engineering and Development Department						 THE ENGINEER AECOM CONTRACTOR'S DESIGNER ATKINS						PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2						DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00044/A					
A Monthly Report No.16 20/04/2015 RAN RBS/SJO PPL/DAL						DOC. STATUS FOR INFO. CREATION DATE 20/04/2015 REVISION A						TITLE Monthly Report No.16 3-Months Rolling Programme (Approved Works Programme Rev. D)						PAPER SIZE A3 SCALE N/A PAGE 4 of 8											
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED																								

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			
					Apr	May	Jun	Jul
FL2022146	IPs/ER's Review	28.0	02-Feb-15	09-Mar-15				
FL2022147	Preparation for resubmission to ER/ICE/IP with ICE Certification	22.0	10-Mar-15	08-Apr-15	█			
FL2022148	ER/IP's Approval	28.0	09-Apr-15	06-May-15		█		
Bored Tunnel OHVD Slab		214.2	13-Jan-15	04-Jun-15				
DDA Submission		214.2	13-Jan-15	04-Jun-15				
FL2022165	Preparation for formal submission to ER/ICE/IP	42.0	13-Jan-15	05-Mar-15				
FL2022166	IPs/ER's Review	28.0	06-Mar-15	11-Apr-15	█			
FL2022167	Preparation for resubmission to ER/ICE/IP with ICE Certification	21.0	13-Apr-15	07-May-15		█		
FL2022168	ER/IP's Approval	28.0	08-May-15	04-Jun-15			█	
Bored Tunnel Internal Structure (except OHVD Slab)		137.9	13-Jan-15	04-Jun-15				
DDA Submission		137.9	13-Jan-15	04-Jun-15				
FL2022173	Preparation for formal submission to ER/ICE/IP	42.0	13-Jan-15	05-Mar-15				
FL2022174	IPs/ER's Review	28.0	06-Mar-15	11-Apr-15	█			
FL2022175	Preparation for resubmission to ER/ICE/IP with ICE Certification	21.0	13-Apr-15	07-May-15		█		
FL2022176	ER/IP's Approval	28.0	08-May-15	04-Jun-15			█	
Bored Tunnel/ D&B Tunnel Transition - Headwall Structure (N/B & S/B)		123.0	17-Mar-15	15-Aug-15				
DDA Submission		123.0	17-Mar-15	15-Aug-15				
FL2022181	Preparation for formal submission to ER/ICE/IP	95.0	17-Mar-15	14-Jul-15	█			
FL2022182	IPs/ER's Review	28.0	15-Jul-15	15-Aug-15				█
Northbound TBM Dismantling Cavern Temporary Works		116.0	03-Jan-15	26-May-15				
DDA Submission		116.0	03-Jan-15	26-May-15				
FL2022185	Preparation for formal submission to ER/ICE/IP	42.0	03-Jan-15	24-Feb-15				
FL2022186	IPs/ER's Review	28.0	25-Feb-15	28-Mar-15	█			
FL2022187	Preparation for resubmission to ER/ICE/IP with ICE Certification	22.0	30-Mar-15	28-Apr-15		█		
FL2022188	ER/IP's Approval	28.0	29-Apr-15	26-May-15			█	
North Tunnel Curved Section Cross Passages - Temp Works		70.0	29-May-15	20-Aug-15				
DDA Submission		70.0	29-May-15	20-Aug-15				
FL2022189	Preparation for formal submission to ER/ICE/IP	42.0	29-May-15	18-Jul-15			█	
FL2022190	IPs/ER's Review	28.0	20-Jul-15	20-Aug-15				█
Bored Tunnel Cross Passages Temp Works (Soft Ground)		169.0	27-Jan-15	06-Jul-15				
DDA Submission		169.0	27-Jan-15	06-Jul-15				
FL2022197	Preparation for formal submission to ER/ICE/IP	50.0	27-Jan-15	28-Mar-15	█			
FL2022198	IPs/ER's Review	28.0	30-Mar-15	06-May-15		█		
FL2022199	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0	07-May-15	08-Jun-15			█	
FL2022200	ER/IP's Approval	28.0	09-Jun-15	06-Jul-15				█
Bored Tunnel Cross Passages Temp Works (Rock)		159.0	27-Jan-15	06-Jul-15				
DDA Submission		159.0	27-Jan-15	06-Jul-15				
FL2022201	Preparation for formal submission to ER/ICE/IP	50.0	27-Jan-15	28-Mar-15	█			
FL2022202	IPs/ER's Review	28.0	30-Mar-15	06-May-15		█		
FL2022203	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0	07-May-15	08-Jun-15			█	
FL2022204	ER/IP's Approval	28.0	09-Jun-15	06-Jul-15				█
Bored Tunnel Cross Passages Permanent Lining (Soft Ground)		124.0	20-Dec-14	27-Jul-15				
AIP Submission		34.0	20-Dec-14	03-Feb-15				
FL2022207	Preparation for resubmission to ER/ICE/IP with ICE Certification	12.0	20-Dec-14	06-Jan-15				
FL2022208	ER/IP's Approval	28.0	07-Jan-15	03-Feb-15				
DDA Submission		72.0	24-Mar-15	27-Jul-15				
FL2022209	Preparation for formal submission to ER/ICE/IP	72.0	24-Mar-15	23-Jun-15	█			
FL2022210	IPs/ER's Review	28.0	24-Jun-15	27-Jul-15				█
Bored Tunnel Cross Passages Permanent Lining (Rock)		135.6	20-Dec-14	19-Aug-15				
AIP Submission		34.0	20-Dec-14	03-Feb-15				

					MAIN CONTRACTOR  香港寶嘉 Dragages Hong Kong <small>A member of the Bouygues Construction group</small>		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00044/A		
A Monthly Report No.16 20/04/2015 RAN RBS/SJO PPL/DAL									DOC. STATUS FOR INFO. CREATION DATE 20/04/2015 REVISION A		PAPER SIZE A3 SCALE N/A PAGE 5 of 8				
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED					TITLE Monthly Report No.16 3-Months Rolling Programme (Approved Works Programme Rev. D)					

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015				
					Apr	May	Jun	Jul	
FL2022215	Preparation for resubmission to ER/ICE/IP with ICE Certification	12.0	20-Dec-14	06-Jan-15					
FL2022216	ER/IP's Approval	28.0	07-Jan-15	03-Feb-15					
DDA Submission		122.6	24-Mar-15	19-Aug-15					
FL2022217	Preparation for formal submission to ER/ICE/IP	92.0	24-Mar-15	17-Jul-15	[Bar]				
FL2022218	IPs/ER's Review	28.0	18-Jul-15	19-Aug-15					[Bar]
Bored Tunnel Cross Passages Internal Structures		290.1	27-Nov-14	15-Aug-15					
AIP Submission		188.1	27-Nov-14	16-Apr-15					
FL2022221	Preparation for formal submission to ER/ICE/IP	42.0	27-Nov-14	17-Jan-15					
FL2022222	IPs/ER's Review	28.0	19-Jan-15	23-Feb-15					
FL2022223	Preparation for resubmission to ER/ICE/IP with ICE Certification	21.0	24-Feb-15	19-Mar-15					
FL2022224	ER/IP's Approval	28.0	20-Mar-15	16-Apr-15	[Bar]				
DDA Submission		75.0	18-May-15	15-Aug-15					
FL2022225	Preparation for formal submission to ER/ICE/IP	75.0	18-May-15	15-Aug-15			[Bar]		
Temp Gallery for TBM Segment Del in Curved Section		188.2	03-Dec-14	25-Apr-15					
DDA Submission		188.2	03-Dec-14	25-Apr-15					
FL2022229	Preparation for formal submission to ER/ICE/IP	42.0	03-Dec-14	23-Jan-15					
FL2022230	IPs/ER's Review	28.0	24-Jan-15	28-Feb-15					
FL2022231	Preparation for resubmission to ER/ICE/IP with ICE Certification	24.0	02-Mar-15	28-Mar-15	[Bar]				
FL2022232	ER/IP's Approval	28.0	29-Mar-15	25-Apr-15	[Bar]				
5.3 North Portal Method Statement Submission		205.0	13-Nov-14	21-Sep-15					
North Tunnel (D&B Section) Blasting Method Statement		60.0	13-Nov-14	24-Jan-15					
FL2022110	Engineer's/IP's Review & Approval	60.0	13-Nov-14	24-Jan-15					
North Tunnel (Cross Passages) Blasting Method Statement		95.0	01-Jun-15	21-Sep-15					
FL2022111	Preparation and Submission of Blasting Method Statement	70.0	01-Jun-15	22-Aug-15			[Bar]		
FL2022112	Engineer's/IP's Review & Approval	60.0	14-Jul-15	21-Sep-15					[Bar]
MS for TBM On-Site Assembly		43.0	23-Dec-14	14-Feb-15					
FL4885	Prepare & Re-submit Method Statement	18.0	23-Dec-14	15-Jan-15					
FL4890	ER's Approval for Method Statement	30.0	16-Jan-15	14-Feb-15					
MS for TBM Launching		199.0	02-Dec-14	13-Apr-15					
FL2022061	Prepare & Submit Method Statement	40.0	02-Dec-14	20-Jan-15					
FL2022062	ER's Comment for Method Statement	30.0	21-Jan-15	19-Feb-15					
FL2022063	Prepare & Re-submit Method Statement	18.0	23-Feb-15	14-Mar-15					
FL2022064	ER's Approval for Method Statement	30.0	15-Mar-15	13-Apr-15	[Bar]				
MS for TBM Excavation		65.8	01-Jan-15	26-Mar-15					
FL2880	ER's Comment for Method Statement	30.0	01-Jan-15	30-Jan-15					
FL2885	Prepare & Re-submit Method Statement	18.0	31-Jan-15	24-Feb-15					
FL2890	ER's Approval for Method Statement	30.0	25-Feb-15	26-Mar-15	[Bar]				
North Portal: MS for Cross Passage Ground Treatment		80.0	04-May-15	08-Aug-15					
FL2022065	Prepare & Submit Method Statement	40.0	04-May-15	19-Jun-15			[Bar]		
FL2022066	ER's Comment for Method Statement	30.0	20-Jun-15	19-Jul-15				[Bar]	
FL2022067	Prepare & Re-submit Method Statement	18.0	20-Jul-15	08-Aug-15					[Bar]
North Portal: WSD Tunnel Instrumentation		30.0	07-Dec-14	05-Jan-15					
FL2022494	ER's Approval for Method Statement	30.0	07-Dec-14	05-Jan-15					
5.5 North Portal Works		394.0	07-Oct-14	30-Sep-15					
CLP Substation		151.0	07-Oct-14	14-Feb-15					
N21060	Sub-station Construction	110.0	07-Oct-14	14-Feb-15					
N21090	Energization	1.0	14-Feb-15	14-Feb-15					
North Portal: Site Formation		366.0	23-Oct-14	30-Sep-15					
N20505	Permanent Slope Formation (Remaining)	200.0	08-Nov-14	25-Jul-15	[Bar]				

						MAIN CONTRACTOR  香港寶嘉 Dragages Hong Kong <small>A member of the Bouygues Construction group</small>		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00044/A		
REV DESCRIPTION DATE PREPARED CHECKED APPROVED						DOC. STATUS FOR INFO.		CREATION DATE 20/04/2015		REVISION A						
A Monthly Report No.16 20/04/2015 RAN RBS/SJO PPL/DAL						PAPER SIZE A3		SCALE N/A		PAGE 6 of 8						
						TITLE Monthly Report No.16 3-Months Rolling Programme (Approved Works Programme Rev. D)										

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			
					Apr	May	Jun	Jul
N20635	NB: Stage 2 Excavation from +38mPD to +18mPD w/10 rows Soil Nail	74.0	23-Oct-14	20-Jan-15				
N20655	NB: Stage 3 Permanent Slope from +75mPD to +30mPD	192.0	21-Jan-15	30-Sep-15				
North Portal: Site Installation for TBM								
SC01310	Site Installation and Logistics for TBM Works	60.0	08-Nov-14	20-Jan-15				
TD1000	Conveyor Belt System Construction	75.0	26-Jan-15	06-May-15				
Southbound Tunnel (Mined Excavation) inc Enlargement								
DB6370c	Top Heading Excavation (Canopies) (Ch6,415>Ch6,355) (60m) [P21: 4815 to 4755]	72.0	06-Dec-14	02-Mar-15				
DB6370d	Platform excavation for bench excavation	22.0	12-Feb-15	09-Mar-15				
DB6370e	Bench Excavation (Ch6,450>Ch6,355) (95m) [P21: 4850 to 4755]	48.0	10-Mar-15	06-May-15				
DB6372	RC Slab Cradle for TBM Shifting way	10.0	07-May-15	18-May-15				
Northbound Tunnel (Mined Excavation)								
DB6400a	Top Heading Canopies (Ch6446>Ch6410); 36m; [P20: 4824 to 4788]	76.0	02-Mar-15	30-May-15				
DB6400a1	Blast door installation + Noise Measurement and 24Hr permit approval	30.0	04-May-15	08-Jun-15				
DB6400a2	Top Heading Canopies (Ch6410>Ch6350); 60m; [P20: 4788 to 4728]	70.0	09-Jun-15	31-Aug-15				
TBM On-Site Assembly								
TD0990	TBM On-site Assembly and T&C	65.0	02-Mar-15	18-May-15				
Southbound Tunnel (TBM Tunneling)								
TD0995	TBM Sliding to Face	6.0	19-May-15	25-May-15				
TD0995a	Erection of Thrust Frame / Preparation to Start TBM Launch	12.0	26-May-15	09-Jun-15				
TD1000a	TBM DT (Ch6,355>Ch6,077) 278m	82.0	10-Jun-15	16-Sep-15				
TD1000a10	TBM DT (Ch6,355>Ch6,268) 87m	26.0	10-Jun-15	10-Jul-15				
TD1000a20	TBM DT (Ch6,268>Ch6,148) 120m - WSD Restriction Zone	35.0	11-Jul-15	21-Aug-15				
5.6 Administration Building:								
5.62 Administration Building: Design Submission								
Admin. Building - Foundation Design								
DDA Submission								
DSN29107	Preparation for formal submission to ER/ICE/IP	35.0	20-Dec-14	02-Feb-15				
DSN29108	IPs/ER's Review	28.0	03-Feb-15	10-Mar-15				
DSN29109	Preparation for resubmission to ER/ICE/IP with ICE Certification	21.0	11-Mar-15	08-Apr-15				
DSN29110	ER/IP's Approval	28.0	09-Apr-15	12-May-15				
5.63 Administration Building: Method Statement Submission								
Method Statement for Admin. Building Construction								
A1990	Prepare Method Statement for Administration Building Construction	24.0	14-Jan-15	10-Feb-15				
A2000	ER's Comment	28.0	11-Feb-15	18-Mar-15				
AD2190	Re-submission Method Statement for Building Construction	24.0	19-Mar-15	20-Apr-15				
AD2200	ER's Approval	28.0	21-Apr-15	28-May-15				
MS for Administration Building: Demolition								
SV2905	Prepare & Submit Demolition Plan & Method Statement	24.0	09-Jan-15	05-Feb-15				
SV2910	ER's Comment for Demolition Plan & Method Statement	30.0	06-Feb-15	07-Mar-15				
SV2915	Prepare & Re-submit Demolition Plan & Method Statement	18.0	09-Mar-15	28-Mar-15				
SV2920	ER's Approval for Demolition & Method Statement	30.0	29-Mar-15	27-Apr-15				
5.64 Administration Building: General Submission								
Administration Building: Egress/Ingress								
N21275	Appoint Consultant for TTMs	12.0	02-Jan-15	15-Jan-15				
N21285	Prepare & Submit Temp. Traffic Management Scheme	12.0	16-Jan-15	29-Jan-15				
N21295	TMLG Meeting	12.0	30-Jan-15	12-Feb-15				
N21305	TTMS Reviewed & Comment	12.0	13-Feb-15	02-Mar-15				
N21315	Notification to RMO	6.0	03-Mar-15	09-Mar-15				
5.65 Administration Building: Works								
Administration Building: Demolition								








					MAIN CONTRACTOR  香港寶嘉 Dragages Hong Kong <small>A member of the Bouygues Construction group</small>		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00044/A		
A Monthly Report No.16 20/04/2015 RAN RBS/SJO PPL/DAL									DOC. STATUS FOR INFO. CREATION DATE 20/04/2015 REVISION A		PAPER SIZE A3 SCALE N/A PAGE 7 of 8				
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED										

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			
					Apr	May	Jun	Jul
SV2925	Precautionary Measures	24.0	01-Jun-15	02-Jul-15				
SV2940	Demolish Existing Building (AB1 - GLL T11742)	18.0	03-Jul-15	23-Jul-15				
Administration Building: Site Formation								
AD2000	Site Hoarding	24.0	31-Mar-15	04-May-15				
AD2050	UU Diversion & Drainage Diversion (if required)	36.0	10-Mar-15	24-Apr-15				

						MAIN CONTRACTOR  香港寶嘉 Dragages HongKong <small>A member of the Bouygues Construction group</small>	CLIENT  土木工程拓展署 Civil Engineering and Development Department	THE ENGINEER  CONTRACTOR'S DESIGNER 	PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2	DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00044/A	DOC. STATUS FOR INFO.	CREATION DATE 20/04/2015	REVISION A
A	Monthly Report No.16	20/04/2015	RAN	RBS/SJO	PPL/DAL				TITLE Monthly Report No.16 3-Months Rolling Programme (Approved Works Programme Rev. D)	PAPER SIZE A3	SCALE N/A	PAGE 8 of 8	
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED								

Contract 3

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015				
							Apr	May	Jun	Jul	Aug
3-Month Rolling Programme 2015-04-21											
Key Dates (Contractual)											
KD-0010	Commencement of Works	0	0	31-Jul-13 A							
Major Milestones and Events											
MS-2000A3	T1c: TTA to shift FLHS SB eastward to the widened pavement (shift 3 lanes)	1	0	22-Mar-15 A	22-Mar-15 A		T1c: TTA to shift FLHS SB eastward to the widened pavement (shift 3 lanes)				
MS-2000B	T2: TTA to shift FLHS NB eastward	1	1	08-May-15	08-May-15	0	T2: TTA to shift FLHS NB eastward				
MS-0220	Commissioning of the diverted twin DN1400 Dong Jiang Watermains (Stage 1)	0	0		18-Jun-15	250	◆ Commissioning of the diverted twin DN1400 Dong Jiang Wat				
Major Procurement & Delivery											
Water Supply Pipeworks											
MM-1060	E&M equipment for the re-provisioned WSD Valve Control House	60	60	20-Apr-15	02-Jul-15	22	E&M equipment for the re-provisioned WSD				
Precast Bridge Segment Lifting Frames and Precast Yard											
MM-2050	Certification of lifting frame	12	12	17-Apr-15 A	04-May-15	13	Certification of lifting frame, Certification of lifting frame				
Design and Submissions											
Statutory Approval											
PRE-1210	Consent for Dong Jiang watermians connection for DN1400 - WSD	0	0		20-Apr-15	281	◆ Consent for Dong Jiang watermians connection for DN1400 - WSD				
Design Confirmation											
PRE-1510	Confirmation of Revised Retaining Structure along Slope no. 3SW-C/C898	0	0		16-Apr-15 A		◆ Confirmation of Revised Retaining Structure along Slope no. 3SW-C/C898				
PRE-1220	Confirmation of Noise Barrier Footing Design (NB1a) near WSD Tau Pass Restricted Zone	45	7	09-Apr-14 A	27-Apr-15	-14	Confirmation of Noise Barrier Footing Design (NB1a) near WSD Tau Pass Restricted Zone, Confirmation of Noise Barrier				
PRE-1500	Confirmation of Noise Barrier Footing Design (NB71) (CH7150 to CH7290)	70	14	17-Apr-14 A	06-May-15	61	Confirmation of Noise Barrier Footing Design (NB71) (CH7150 to CH7290), Confirmation of Noise Barrier Foo				
Method Statement and Design (Major) Approved by AECOM											
PRE-2020	Submission of noise barrier design for absorptive panels, transparent panels and associated fixing details	60	15	11-Mar-14 A	07-May-15	54	Submission of noise barrier design for absorptive panels, transparent panels and associated fixing details, Sub				
Section IA & IB - Fanling Highway Widening (KD-1 & KD-2)											
Fanling Highway South Portion between CH6935 and CH7470											
Fanling Highway Zone 1 between CH6935 and CH7130 (within SBZ2)											
At-Grade Roadworks (195m)											
FHW-1130*	Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m depth)	182	35	20-Feb-14 A	01-Jun-15	280	Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m				
Fanling Highway Zone 2 between CH7130 and CH7290											
At-Grade Roadworks (160m)											
FHW-2110B	Noise Barrier NB71 - Footing adjacent to SB lane (96m) (affected due to design change)	341	152	26-Jul-14 A	20-Oct-15	53					

 俊和建築工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.	 Actual Work  Remaining Work  Summary Bar  Critical Remaining Work  Milestone  Project Baseline Bar	CEDD Contract No. CV/2012/09 Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3 3-Month Rolling Programme	3-Month Rolling Programme updated to 2015-04-21 <table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>20-Apr-15</td> <td>Rev.1</td> <td>SL</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	20-Apr-15	Rev.1	SL																	
	Date	Revision	Checked	Approved																							
	20-Apr-15	Rev.1	SL																								
3MPR021	Page 1 of 9	23-Apr-15																									

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					
							Apr	May	Jun	Jul	Aug	
Fanling Highway Zone 3 between CH7290 and CH7380												
At-Grade Roadworks (130m)												
FHW-3130	Noise Barrier NB71 - Footing adjacent to SB lane (130m) Including pile cap	324	85	23-May-14 A	31-Jul-15	155						
FHW-3210	Noise Barrier NB69 - Mini-Piling adjacent to NB lane (CSD: 32nos)	74	74	09-May-15	06-Aug-15	0						Nois
FHW-3150*	Pipe Laying - DN600, DN1200 Watermains (CHB &CHC) along Fanling Highway (90m long, 3m depth)	150	145	07-Jun-14 A	12-Oct-15	170						
FHW-3160	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should)	90	90	26-Jun-15	12-Oct-15	155						
Miscellaneous Works for Facilitating Traffic Diversion of Fanling Highway												
FHW-M-1030	Permanent Road Formation with 3 lanes width between CH6935 and CH7130 (Eastern Side) by means of re-surfacing	12	0	09-Mar-15 A	22-Mar-15 A							
FHW-M-1040	Demolition of a certain section of Central Barrier & Installation of Temporary Road Lighting	26	15	23-Mar-15 A	07-May-15	0						
Fanling Highway North Portion between CH7470 and CH7925												
Fanling Highway Zone 4 between CH7380 and CH7470												
At-Grade Roadworks (90m)												
FHW-4130*	Pipe Laying - DN600 & DN1200 Watermains (CHB &CHC) along Fanling Highway (90m long, 3m depth)	60	0	27-Nov-14 A	18-Apr-15 A							
Fanling Highway Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)												
At-Grade Road Works (130m)												
FHW-5120A	Preparation Works for Implementation of TTA Scheme E2	14	14	11-Apr-15 A	06-May-15	0						
FHW-5120B	Implementation of TTA - Scheme E2 (shifting TWSR East towards Pier AA4 for pipe laying works at crossing)	0	0	07-May-15		0						
FHW-5120C	Preparation Works for Implementation of TTA Scheme E3	45	45	16-Jun-15	08-Aug-15	0						
Fanling Highway Zone 7 between CH7660 and CH7925												
At-Grade Roadworks (265m)												
FHW-7100	Site Formation, Preparation Works & Tree Transplant	127	158	30-Aug-13 A	28-Oct-15	8						
Section II - Remainder of the Works (KD-3)												
At Grade Link Road at Fanling Highway Interchange												
Link Road 3 (near Abutment AD1)												
FHI-LR3-3000	Completion of WSD works incl. DN600, DN1200 & DN1400	0	0		01-Jun-15	651						
WSD Works												
DN450 Fire Mains (CHA)												
WA-1050	Pipe Laying - CHA 420 - 520 (DN450) near Realigned TWSR West (Re-TWSRW: CH530 - 640), 100m long & 2m depth	70	70	28-May-15	19-Aug-15	14						
DN600 Water Mains (CHB)												



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3MPR021 Page 2 of 9 23-Apr-15

3-Month Rolling Programme updated to 2015-04-21			
Date	Revision	Checked	Approved
20-Apr-15	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015				
							Apr	May	Jun	Jul	Aug
WB-1020	Pipe Laying - CHB 245 - 335 (DN600) near Fanling Highway S/B (FHW: CH7380-7470), 90m long (common trench with NB)	60	0	27-Nov-14 A	18-Apr-15 A		Pipe Laying - CHB 245 - 335 (DN600) near Fanling Highway S/B (FHW: CH7380-7470), 90m long (common trench with NB)				
WB-1090	Pipe Laying - CHB 756 - 849 (DN600) near Realigned TWSR East (along Access Road A), 93m long & GL	40	23	03-Mar-15 A	16-May-15	0	Pipe Laying - CHB 756 - 849 (DN600) near Realigned TWSR East (along Access Road A), 93m long & GL				
WB-1030A	Pipe Laying - CHB 335 - 350 (DN600) near crossing TWSRE 15m long & 3m depth	30	30	07-May-15	11-Jun-15	0	Pipe Laying - CHB 335 - 350 (DN600) near crossing TWSRE 15m long & 3m depth				
WB-1070	Pipe Laying - CHB 635 - 700 (DN600) near Realigned TWSR East (TWSRE: CH380-456), 65m long & GL	78	78	22-Jun-15	21-Sep-15	35	Pipe Laying - CHB 635 - 700 (DN600) near Realigned TWSR East (TWSRE: CH380-456), 65m long & GL				
WB-1030C	Pipe Laying - CHB 350 - 450 (DN600) from Portal AB7/AD9/AC12 to Portal AB8	85	85	12-Jun-15	21-Sep-15	656	Pipe Laying - CHB 350 - 450 (DN600) from Portal AB7/AD9/AC12 to Portal AB8				
DN1200 Water Mains (CHC)											
WC-1080	Pipe Laying - CHC 510 - 600 (DN1200) near Fanling Highway S/B (FHW: CH7380-7470), 90m long (common trench with NB)	60	0	27-Nov-14 A	18-Apr-15 A		Pipe Laying - CHC 510 - 600 (DN1200) near Fanling Highway S/B (FHW: CH7380-7470), 90m long (common trench with NB)				
WC-1150	Pipe Laying - CHC 1030 - 1123 (DN1200) near Realigned TWSR East (along Access Road A), 93m long & GL	40	23	03-Mar-15 A	16-May-15	0	Pipe Laying - CHC 1030 - 1123 (DN1200) near Realigned TWSR East (along Access Road A), 93m long & GL				
WC-1050A	Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 45m long, 4m depth	120	35	15-Oct-14 A	01-Jun-15	280	Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 45m long, 4m depth				
WC-1090A	Pipe Laying - CHC 600 - 615 (DN1200) near crossing TWSRE 15m long & 3m depth	30	30	07-May-15	11-Jun-15	0	Pipe Laying - CHC 600 - 615 (DN1200) near crossing TWSRE 15m long & 3m depth				
WC-1130	Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR East (TWSRE: CH380-456), 70m long & GL	78	78	22-Jun-15	21-Sep-15	35	Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR East (TWSRE: CH380-456), 70m long & GL				
WC-1090C	Pipe Laying - CHC 615 - 720 (DN1200) from Portal AB7/AD9/AC12 to Portal AB8	85	85	12-Jun-15	21-Sep-15	297	Pipe Laying - CHC 615 - 720 (DN1200) from Portal AB7/AD9/AC12 to Portal AB8				
Twin DN1400 Water Mains (CHE & CHG)											
WE-2000B	Pressure Test for CHG (Stage 1 Diversion)	5	0	28-Mar-15 A	02-Apr-15 A		Pressure Test for CHG (Stage 1 Diversion)				
WE-2010B	Cleaning & CCTV Inspection for CHG (Stage 1 Diversion)	10	0	03-Apr-15 A	10-Apr-15 A		Cleaning & CCTV Inspection for CHG (Stage 1 Diversion)				
WE-2020B	Installation of Connecting Pipe for Connection to Existing Mains (CHG)	10	0	04-Apr-15 A	11-Apr-15 A		Installation of Connecting Pipe for Connection to Existing Mains (CHG)				
WE-2030B	Sterilization and Sampling for CHG (Stage 1 Diversion)	3	0	13-Apr-15 A	15-Apr-15 A		Sterilization and Sampling for CHG (Stage 1 Diversion)				
WE-2050B	Connection to Existing Mains (CHG) (Stage 1 Diversion)	6	0	16-Apr-15 A	18-Apr-15 A		Connection to Existing Mains (CHG) (Stage 1 Diversion)				
WE-2000A	Pressure Test, for CHE (Stage 1 Diversion)	5	5	21-May-15	27-May-15	250	Pressure Test, for CHE (Stage 1 Diversion)				
WE-2020A	Installation of Connecting Pipe for Connection to Existing Mains (CHE)	10	10	28-May-15	08-Jun-15	250	Installation of Connecting Pipe for Connection to Existing Mains (CHE)				
WE-2010A	Cleaning & CCTV Inspection for CHE (Stage 1 Diversion)	10	10	28-May-15	08-Jun-15	250	Cleaning & CCTV Inspection for CHE (Stage 1 Diversion)				
WE-2030A	Sterilization and Sampling for CHE (Stage 1 Diversion)	3	3	09-Jun-15	11-Jun-15	250	Sterilization and Sampling for CHE (Stage 1 Diversion)				
WE-1030	Pipe Laying - CHE & CHG 225 - 240 (Twins DN1400) near crossing TWSRE 15m long & 3m depth	30	30	07-May-15	11-Jun-15	0	Pipe Laying - CHE & CHG 225 - 240 (Twins DN1400) near crossing TWSRE 15m long & 3m depth				
WE-2050A	Connection to Existing Mains (CHE) (Stage 1 Diversion)	6	6	12-Jun-15	18-Jun-15	250	Connection to Existing Mains (CHE) (Stage 1 Diversion)				
WE-1050	Pipe Laying - CHE & CHG (Twins DN1400) from Portal AB7/AD9/AC12 to Portal AB8	85	85	12-Jun-15	21-Sep-15	127	Pipe Laying - CHE & CHG (Twins DN1400) from Portal AB7/AD9/AC12 to Portal AB8				
DN2300 Water Mains and Leakage Collection System (CHJ & CHKA/CHK)											
WJ-1050	Pipe Laying - CHJ 200 - 292 (DN2300) near Realigned TWSR East (along Access Road A), 92m long & GL	68	10	02-Jan-15 A	30-Apr-15	24	Pipe Laying - CHJ 200 - 292 (DN2300) near Realigned TWSR East (along Access Road A), 92m long & GL				
WJ-1010A	Pipe Laying - CHJ 0 - 10 (DN2200) near existing TWSR East, 10m long & 6m depth	90	11	13-Oct-14 A	30-Apr-15	1	Pipe Laying - CHJ 0 - 10 (DN2200) near existing TWSR East, 10m long & 6m depth				
WJ-1000	Implementation of TTA - Scheme E2 (Shifting TWSRE toward newly formation area beside Fanling Highway)	21	21	02-May-15	27-May-15	0	Implementation of TTA - Scheme E2 (Shifting TWSRE toward newly formation area beside Fanling Highway)				



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme



3MPR021

Page 3 of 9

23-Apr-15

3-Month Rolling Programme updated to 2015-04-21

Date	Revision	Checked	Approved
20-Apr-15	Rev.1	SL	



Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					
							Apr	May	Jun	Jul	Aug	
TWSRW-4060	Construction of Temporary Support at DSD nullah (Work in dry season)	55	0	22-Jan-15 A	31-Mar-15 A							
TWSRW-4050A	Pile Cap for AE1	55	0	11-Feb-15 A	01-Apr-15 A							
TWSRW-4070	Bridge Segment (North Bay & Middle Bay)	80	68	01-Apr-15 A	11-Jul-15	0						
TWSRW-4080	Bridge Segment (South Bay)	40	40	13-Jul-15	27-Aug-15	0						
TWSRW Zone 5 between CH376 and CH520												
Construction of Retaining Structures												
TWSRW-5090	Lagging Wall Construction and Capping Beam	160	32	06-Nov-14 A	28-May-15	0						
TWSRW-5070	Construction of Mass Concrete Wall (FL/RW4)	35	35	22-May-15	04-Jul-15	27						
TWSRW-5080	Retaining Structure along Slope no. 3SW-C/C898 (to be covered by VO)	55	55	01-Jun-15	05-Aug-15	0						
At-Grade Roadworks												
TWSRW-5100	Noise Barrier NB2 - Footing and Retaining Structure adjacent to Realigned TWSR West (66m)	90	90	22-May-15	07-Sep-15	0						
TWSRW Zone 7 between CH530 and CH640												
At-Grade Roadworks												
TWSRW-7120*	Pipe Laying - DN450 Watermains (CHA)	70	70	28-May-15	19-Aug-15	14						
TWSRW-7140	Installation of Cable Ducts for Utilities Diversion Works at Area 4 (Approx. 150m) (by utilities undertakers)	233	135	28-Jan-15 A	01-Sep-15	16						
TWSRW Zone 8 between CH640 and CH695												
Kiu Tau Footbridge Re provision (West)												
TWSRW-8010	Installation of Socket H-Pile for Proposed Kiu Tau Footbridge (14 nos of Pile)	75	75	07-May-15	05-Aug-15	3						
Remainder of the Works												
TWSRW-9010*	Utilities Diversion in Area 1 (along Re-aligned TWSRW CH100 - CH280)	167	18	22-Oct-14 A	07-May-15	250						
TWSRW-9040*	Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640)	233	135	28-Jan-15 A	01-Sep-15	16						
TWSRW-9020*	Utilities Diversion in Area 2 (along Re-aligned TWSRW CH 280 - CH315)	120	120	11-Jul-15	07-Nov-15	-17						
TWSRW-9030	Utilities Diversion in Area 3 (along existing TWSRW, Approx. 150m) (by utilities undertakers)	217	217	10-Jun-15*	12-Jan-16	0						
Remaining Works for Noise Barrier along realigned TWSR West												
TWSRW-NB-110	Noise Barrier Steelworks & Panel for NB4 (105m) at Zones 1 & 2	60	60	03-Jun-15*	13-Aug-15	33						
Stage N4A & N4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14)												
Preliminary Works												
TWSRE-4000	Site Formation, Preparation Works & Tree Transplant	65	3	15-Apr-14 A	22-Apr-15	3						
TWSRE Zone 1 between CH100 and CH270												



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3MPR021

Page 5 of 9

23-Apr-15

3-Month Rolling Programme updated to 2015-04-21

Date	Revision	Checked	Approved
20-Apr-15	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015				
							Apr	May	Jun	Jul	Aug
At-Grade Roadworks											
TWSRE-1150	Construct no fine concrete, U-channel and filling to required level for pipe laying works	30	5	06-Jan-15 A	24-Apr-15	0					
TWSRE-1110	Noise Barrier NB3 - PC01 & PC02 Pile Cap Construction	55	34	19-Jan-15 A	30-May-15	17					
TWSRE-1120	Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (96m)	110	24	29-Dec-14 A	30-May-15	17					
TWSRE-1140*	Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East	55	55	25-Apr-15	18-Jun-15	0					
TWSRE Zone 2 between CH270 and CH380											
At-Grade Roadworks											
TWSRE-2010	Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (96m)	110	80	03-Mar-15 A	25-Jul-15	134					
TWSRE-2030B*	Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East	55	55	12-Jun-15	17-Aug-15	0					
TWSRE Zone 3 between CH380 and CH456											
At-Grade Roadworks											
TWSRE-3010	Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (62m)	85	65	19-Mar-15 A	08-Jul-15	35					
TWSRE-3020A*	Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	78	78	22-Jun-15	21-Sep-15	35					
Roundabout A, Slip Road and Access Road											
TWSRE-4050A*	Pipe laying - DN2300 Watermains (CHJ) along Access Road A	68	10	02-Jan-15 A	30-Apr-15	24					
TWSRE-4040A*	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Access Road A	58	23	03-Mar-15 A	16-May-15	0					
TWSRE-4080	Preparation Works for Implementation of TTA Scheme E1	48	48	23-May-15	21-Jul-15	0					
TWSRE-4060B	Access Road A - Road Formation, Kerb, Planter and Pavement	53	53	18-May-15	21-Jul-15	0					
Stage 1C - Viaduct Structure & TCSS Civil Provisions (KD-9)											
Preliminaries											
B-5020	Demolition of Temporary Cycle Track constructed at FH6	27	0	03-Mar-15 A	28-Mar-15 A						
B-4050	Erection of Catch Fence at Portion FH9 for AB11 and AD12	14	10	13-Apr-15 A	30-Apr-15	0					
Foundation & Pier Construction											
Bridge A											
BA-16-1020	Pier AA16 - Pile Cap	30	0	03-Mar-15 A	28-Mar-15 A						
BA-13-1030	Pier AA13 - Pier Construction (Twin Pier)	38	18	06-Nov-14 A	11-May-15	7					
BA-17-1030	Pier AA17 - Pier Construction	24	29	05-Feb-15 A	23-May-15	21					
BA-01-1000	Abutment AA1 - Piling Works	24	30	14-Mar-15 A	26-May-15	88					
BA-14-1030	Pier AA14 - Pier Construction	31	34	20-Nov-14 A	30-May-15	20					



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09







Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme


3MPR021 Page 6 of 9 23-Apr-15

3-Month Rolling Programme updated to 2015-04-21			
Date	Revision	Checked	Approved
20-Apr-15	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015				
							Apr	May	Jun	Jul	Aug
BA-15-1030	Pier AA15 - Pier Construction	31	6	14-Feb-15 A	10-Jun-15	12	Pier AA15 - Pier Construction, Pier AA15 - Pier Construction				
BA-07-1000	Pier AA7 - Piling Works	24	24	16-May-15	13-Jun-15	29	Pier AA7 - Piling Works				
BA-01-1010	Abutment AA1 - Pile Test	7	7	12-Jun-15	19-Jun-15	371	Abutment AA1 - Pile Test				
BA-09-1000	Pier AA9 - Piling Works	24	24	27-May-15	24-Jun-15	88	Pier AA9 - Piling Works				
BA-03-1020	Pier AA3 - Pile Cap	30	30	20-May-15*	25-Jun-15	85	Pier AA3 - Pile Cap				
BA-16-1030	Pier AA16 - Pier Construction	35	35	26-May-15	07-Jul-15	21	Pier AA16 - Pier Construction				
BA-07-1010	Pier AA7 - Pile Test	7	7	03-Jul-15	10-Jul-15	29	Pier AA7 - Pile Test				
BA-11-1000	Pier AA11 - Piling Works	24	24	15-Jun-15	14-Jul-15	118	Pier AA11 - Piling Works				
BA-09-1010	Pier AA9 - Pile Test	7	7	13-Jul-15	20-Jul-15	111	Pier AA9 - Pile Test				
BA-02-1000	Pier AA2W - Piling Works	12	12	15-Jul-15	28-Jul-15	141	Pier AA2W - Piling Works				
BA-02-1020A	Pier AA2E - Pile Cap	30	30	03-Jul-15	06-Aug-15	154	Pier AA2E - Pile Cap				
BA-07-1020	Pier AA7 - Pile Cap	30	30	11-Jul-15	14-Aug-15	29	Pier AA7 - Pile Cap				
BA-18-1030	Pier AA18 - Pier Construction	56	56	08-Jul-15	10-Sep-15	76	Pier AA18 - Pier Construction				
Bridge B											
BB-08-1030	Pier AB8E - Pier Construction	24	0	15-Dec-14 A	18-Apr-15 A		Pier AB8E - Pier Construction				
BB-08-1040	Pier AB8W - Pier Construction	24	10	13-Dec-14 A	30-Apr-15	-37	Pier AB8W - Pier Construction, Pier AB8W - Pier Construction				
BB-09-1020	Pier AB9 - Pile Cap	12	12	20-Apr-15*	04-May-15	-28	Pier AB9 - Pile Cap				
BB-12-1000A	Abutment AB12/AD14 - Piling Works	70	23	06-Feb-15 A	16-May-15	102	Abutment AB12/AD14 - Piling Works, Abutment AB12/AD14 - Piling Works				
BB-11-1000	Pier AB11 - Piling Works	24	24	25-Apr-15	23-May-15	0	Pier AB11 - Piling Works				
BB-10-1020	Pier AB10 - Pile Cap	30	30	20-Apr-15*	26-May-15	-22	Pier AB10 - Pile Cap				
BB-09-1030	Pier AB9 - Pier Construction	24	24	05-May-15	02-Jun-15	-28	Pier AB9 - Pier Construction				
BB-07-1030	Pier AB7 - Pier Construction	28	28	02-May-15	04-Jun-15	7	Pier AB7 - Pier Construction				
BB-08-1050	Portal AB8 - Portal Beam Construction together with Kicker	26	26	11-May-15	10-Jun-15	-37	Portal AB8 - Portal Beam Construction together with Kicker				
BB-12-1010	Abutment AB12/AD14 - Pile Test	7	7	04-Jun-15	11-Jun-15	233	Abutment AB12/AD14 - Pile Test				
BB-11-1010	Pier AB11 - Pile Test	7	7	11-Jun-15	18-Jun-15	0	Pier AB11 - Pile Test				
BB-10-1030	Pier AB10 - Pier Construction	21	21	03-Jun-15	27-Jun-15	-28	Pier AB10 - Pier Construction				
BB-03-1000	Pier AB3 - Piling Works	24	24	15-Jun-15	14-Jul-15	35	Pier AB3 - Piling Works				
BB-11-1020	Pier AB11 - Pile Cap	30	30	19-Jun-15	25-Jul-15	0	Pier AB11 - Pile Cap				
BB-05-1030	Pier AB5 - Pier Construction	35	35	29-Jun-15	08-Aug-15	144	Pier AB5 - Pier Construction				

-  Actual Work
-  Remaining Work
-  Summary Bar
-  Critical Remaining Work
-  Milestone
-  Project Baseline Bar

Date	Revision	Checked	Approved
20-Apr-15	Rev.1	SL	



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar


CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3-Month Rolling Programme updated to 2015-04-21

Date	Revision	Checked	Approved
20-Apr-15	Rev.1	SL	





俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3MPR021 Page 9 of 9

3-Month Rolling Programme updated to 2015-04-21			
Date	Revision	Checked	Approved
20-Apr-15	Rev.1	SL	


23-Apr-15

Contract 5

ID	WBS	Task Name	Duration	Start	Finish
1		Key Dates	1110 days	Thu 28/3/13	Sun 10/4/16
47	2	Preliminaries and Statutory / Contractual Submissions	424 days	Thu 11/4/13	Mon 9/6/14
48	2.1	Site Establishment	399 days	Thu 11/4/13	Thu 15/5/14
53	2.2	Applications to Government Department	89 days	Fri 12/4/13	Tue 9/7/13
58	2.3	Temporary Traffic Arrangement (TTA) Scheme for temp. LMH Rd	131 days	Fri 12/4/13	Tue 20/6/13
63	2.4	Liaison with Utility Undertakers	363 days	Fri 12/4/13	Wed 9/4/14
66	2.5	Environmental Baseline & Impact Monitoring	132 days	Thu 11/4/13	Wed 21/8/13
77	2.6	General Site Clearance	424 days	Fri 12/4/13	Mon 9/6/14
78	3	Stage of the Works	180 days	Thu 11/4/13	Mon 7/10/13
79	3.1	Stage I of the Works - Temporary vehicular bridge B and temporary Lin. Mn. Haug Road	179 days	Fri 12/4/13	Mon 7/10/13
90	3.2	Stage II of the Works - Temporary AreaSD Depot (LMI2)	78 days	Thu 11/4/13	Thu 27/6/13
94	4	Section of the Works	1382 days	Fri 12/4/13	Sun 22/1/17
95	4.1	Section I of the Works - Ground Investigation field works (Drg. 7101A-7111A)	251 days	Thu 30/5/13	Tue 4/2/14
100	4.2	Section II of the Works - All laboratory tests for Section I	188 days	Sat 31/8/13	Thu 6/9/14
105	4.3	Section III of the Works - Site formation works for Portions RS1, RS2 & RS3 (seek for certificate of completion in letter REF SR/13/47/SD/351/388/04/16 dated 23/8/2013)	89 days	Sun 12/5/13	Thu 8/9/13
111	4.4	Section IV of the Works - Village house within portion RS1 - EOT3 completion	309 days	Fri 12/4/13	Thu 15/5/14
123	4.5	Section V of the Works - All works within portion RS4 excavate Section IV - EOT8 completion 29/4/2015	747 days	Fri 12/4/13	Tue 28/4/15
140	4.6	Section VII of the Works - All works within Area CRD	249 days	Mon 29/1/13	Thu 15/5/14
177	4.7	Section VIII of the Works - All works within Area BCPA - EOT16 completion 2/1/2015	571 days	Mon 11/6/13	Fri 2/1/15
211	4.8	Section IX of the Works - All works within Area BCPB - EOT07 completion 19 October 2015	669 days	Fri 20/12/13	Mon 19/10/15
212	4.8.1	Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site - Original 7/3/2014 and possessed on 25/9/2014	0 days	Fri 26/9/14	Fri 26/9/14
213	4.8.2	Submission for demolition of existing building structures	37 days	Fri 20/12/13	Sat 25/1/14
214	4.8.3	Approval of submission for demolish existing building structures	41 days	Sun 26/1/14	Fri 7/3/14
215	4.8.4	Demolition of existing building structures UPON instruction (included asbestos investigation, report & asbestos abatement plan)	76 days	Fri 31/10/14	Wed 17/12/14
216	4.8.5	Tree felling/removal works and tree transplanting works at BCP4 (include tree survey etc)	139 days	Fri 26/9/14	Wed 11/2/15
217	4.8.6	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident (NOT YET)	0 days	Wed 14/1/15	Wed 14/1/15
218	4.8.7	Site formation works	330 days	Sun 2/11/14	Sun 27/9/15
219	4.8.7.1	site formation works (surrounding area B1-3, B5-6, B9)	200 days	Sat 7/3/15	Tue 22/9/15
220	4.8.7.2	site formation works (area BCP4 - B4,7,8, 10-B17)	330 days	Sun 2/11/14	Sun 27/9/15
221	4.8.7.3	site formation works (B18-B22)	200 days	Tue 22/9/15	Tue 22/9/15
222	4.8.8	chain link fence (Drg. 1002C, 1032B, 1033B)	27 days	Wed 23/9/15	Mon 19/10/15
223	4.8.9	Section X of the Works - All works within Area BCP5 - (Outstanding Works for SBF)	454 days	Thu 5/6/14	Tue 19/1/15
234	4.9.7	VO for Secondary Boundary Fencing extended to BCP5 (not yet)	125 days	Thu 30/4/15	Tue 19/1/15
235	4.9.7.1	Handing over from CLP for the extended area	0 days	Thu 30/4/15	Thu 30/4/15
236	4.9.7.2	Construction of Retaining Wall 24	41 days	Sat 2/5/15	Thu 11/6/15
237	4.9.7.3	Construction of soil cement / general fill slope adjacent to CLP Substation	90 days	Sat 2/5/15	Thu 30/7/15
238	4.9.7.4	Secondary Boundary Fencing ChA+125 to ChA+250 (Bay 17 to 32)	33 days	Fri 31/7/15	Tue 19/1/15
239	4.10	Section XI of the Works - All works within Area BCPD	459 days	Mon 14/7/14	Thu 15/10/15
240	4.10.1	South West Works for additional 132kV (at Areas D1 & D2) at BCPD	421 days	Fri 15/8/14	Fri 9/10/15
241	4.10.1.1	fill platform for CLP (132kV) from +12.8 to +15.3	47 days	Fri 15/8/14	Tue 30/9/14
242	4.10.1.2	UI for erection of overhead post & termination of electricity by CLP(132kV)(Area D2)	28 days	Tue 14/10/14	Mon 10/11/14
243	4.10.1.3	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident - confirmed to possess on 14/1/2015	1 day	Wed 14/1/15	Wed 14/1/15
244	4.10.1.4	site clearance, take initial survey	10 days	Thu 15/1/15	Sat 24/1/15
245	4.10.1.5	tree felling / transplant	14 days	Sun 25/1/15	Sat 7/2/15
246	4.10.1.6	assume filling partly areas D1 & D2 to +13.5 for drain	20 days	Sun 8/2/15	Fri 27/2/15
247	4.10.1.7	DN2100 to Box Culvert No. 3 (assume cut from +10)	30 days	Sat 28/2/15	Sun 29/3/15
248	4.10.1.8	lay sewer FHM513, 514, 515, SM19937 (backfill with laying of irrigation pipe)	20 days	Mon 30/3/15	Sat 18/4/15
249	4.10.1.9	lay sewer STP-FMH520-515	20 days	Sun 19/4/15	Fri 8/5/15
250	4.10.1.10	fill trench from laid sewer to drainage formation	5 days	Sat 9/5/15	Wed 13/5/15
251	4.10.1.11	lay drainage SMH9961 to 9966 & 9936 to 9937	14 days	Thu 14/5/15	Wed 27/5/15
252	4.10.1.12	filling of areas D1 & D2 to +15.3 with D2 soil cement slope	14 days	Mon 30/3/15	Sun 12/4/15
253	4.10.1.13	Confirmation of Alignment for Secondary Boundary Fencing	35 days	Mon 29/12/14	Sun 12/2/15
254	4.10.1.2	Secondary Boundary Fencing Ch10 to Ch1709 (Bay 1 to 93)	250 days	Mon 22/1/15	Fri 9/10/15
255	4.10.1.15	Secondary Boundary Fencing Ch1709 to Ch1234 (Bay 94 to 158)	177 days	Mon 22/1/15	Tue 28/7/15

ID	WBS	Task Name	Duration	Start	Finish
256	4.10.1.16	Secondary Boundary Fencing Ch1234 to Ch1436 (Bay 159 to 184)	70 days	Thu 26/2/15	Wed 6/5/15
257	4.10.1.17	Secondary Boundary Fencing Ch140 to Ch1A125 (Bay 1 to 16)	45 days	Mon 27/4/15	Wed 10/6/15
258	4.10.1.18	Secondary Boundary Fencing Ch1456 to Ch1520 (Bay 185 to 197)	45 days	Sat 18/7/15	Mon 31/8/15
259	4.10.1.19	irrigation system at west D1 & D2	7 days	Mon 13/4/15	Sun 19/4/15
260	4.10.1.20	additional 132KV (at Areas D1 & D2)	7 days	Mon 20/4/15	Sun 26/4/15
261	4.10.2	South West Works for Areas D1 & D2	297 days	Fri 31/0/14	Sun 26/7/15
262	4.10.2.1	site clearance, take initial survey	10 days	Fri 31/0/14	Sun 12/10/14
263	4.10.2.2	tree felling / transplant	25 days	Mon 13/10/14	Thu 6/11/14
264	4.10.2.3	fill trench to formation for Plugs-FMH1501-502-STP (approx. to +11)	7 days	Fri 7/11/14	Thu 13/11/14
265	4.10.2.4	lay sewer Plugs-FMH1501-502-STP	14 days	Sat 9/5/15	Fri 22/5/15
266	4.10.2.5	complete filling for Areas D1 & D2 to formation area	60 days	Sat 9/5/15	Tue 7/7/15
267	4.10.2.6	lay sewer STP-FM1511-512-513	10 days	Thu 28/5/15	Sat 6/6/15
268	4.10.2.7	lay drainage SMH9941 to 9943-9931	10 days	Sun 7/6/15	Tue 16/6/15
269	4.10.2.8	lay drainage SMH9952 to 9953-9942	10 days	Wed 17/6/15	Fri 26/6/15
270	4.10.2.9	lay drainage SMH9937 to 9930	10 days	Sat 27/6/15	Mon 6/7/15
271	4.10.2.10	lay drainage SMH9702A to 9935	10 days	Tue 7/7/15	Thu 16/7/15
272	4.10.2.11	lay drainage CP25-SMH9701A-9902-9702A	10 days	Fri 17/7/15	Sun 26/7/15
273	4.10.2.12	lay drainage SM19922 to 9930	10 days	Mon 13/7/15	Wed 22/7/15
274	4.10.2.13	water pipe DN250 CHL 150 to 335.749	21 days	Sat 27/6/15	Fri 17/7/15
275	4.10.2.14	rising main CHC	21 days	Sat 27/6/15	Sat 27/6/15
276	4.10.3	Chain No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Restraint by Local Resident	0 days	Wed 14/1/15	Wed 14/1/15
277	4.10.4	South West Work for Construction of Depressed Road	165 days	Sun 8/2/15	Wed 22/7/15
278	4.10.4.1	UU for 11KV & LV lay ducts across & underneath underpass	1 day	Mon 23/1/15	Mon 23/1/15
279	4.10.4.2	structural work for Bay 16015-16012	40 days	Sun 8/2/15	Thu 19/3/15
280	4.10.4.3	structural work for Bay 16011-16008	40 days	Thu 5/3/15	Mon 13/4/15
281	4.10.4.4	structural work for Bay 16007-16004	40 days	Mon 30/3/15	Fri 8/5/15
282	4.10.4.5	structural work for Bay 16003-16001	40 days	Sat 9/5/15	Wed 17/6/15
283	4.10.4.6	drainage work inside depressed road (Bay 16015-16008)	21 days	Thu 28/5/15	Wed 17/6/15
284	4.10.4.7	drainage work inside depressed road (Bay 16007-16001)	21 days	Thu 18/6/15	Wed 8/7/15
285	4.10.4.8	backfill western side of depressed road	14 days	Thu 27/1/15	Wed 17/1/15
286	4.10.4.9	irrigation system next to depressed road	21 days	Thu 27/1/15	Wed 22/7/15
287	4.10.5	South West Work for Access Road	85 days	Wed 22/7/15	Wed 22/7/15
288	4.10.5.1	completion of drainage SMH9922 to 9930, water pipe & rising main & backfill western side of depressed road	0 days	Wed 22/7/15	Wed 22/7/15
289	4.10.5.2	UU for 132KV, 11KV & LV	7 days	Thu 23/7/15	Wed 29/7/15
290	4.10.5.3	backfill to road formation with SRT985	7 days	Thu 30/7/15	Wed 5/8/15
291	4.10.5.4	sub-base laying	14 days	Thu 6/8/15	Wed 19/8/15
292	4.10.5.5	kerb bedding, laying & banking before bituminous material	7 days	Thu 20/8/15	Wed 26/8/15
293	4.10.5.6	AC - lay DBM & base course	14 days	Thu 27/8/15	Wed 9/9/15
294	4.10.5.7	backfill footpath formation	10 days	Thu 10/9/15	Sat 19/9/15
295	4.10.5.8	street lighting ducts, decouplers & controller	7 days	Sun 20/9/15	Sat 19/9/15
296	4.10.5.9	UU for CLP (lighting)	7 days	Sun 27/9/15	Sat 26/9/15
297	4.10.5.10	footpath paving	10 days	Sun 4/10/15	Sat 3/10/15
298	4.10.5.11	AC - lay wearing course	10 days	Thu 6/10/15	Thu 15/10/15
299	4.10.5.12	Chain No. 013 - YO No. 028 - Site Possession from DC/2011/06 (Portion B) (from Area D3 to D10)	10 days	Thu 6/10/15	Thu 15/10/15
300	4.10.6	Works at Areas D4 to D9 (shown in Section VIII)	0 days	Tue 12/8/14	Tue 12/8/14
301	4.10.7	Retaining Wall BCP/RW2B	218 days	Mon 14/7/14	Mon 16/2/15
317	4.10.7.1	install 150L/PVC perforated pipe behind retaining wall	92 days	Mon 14/7/14	Mon 13/10/14
318	4.10.7.2	site formation work for Areas D4 to D6	4 days	Fri 17/10/14	Mon 20/10/14
319	4.10.7.3	soil cement slopes for Areas D4 to D6	28 days	Tue 21/10/14	Mon 17/11/14
320	4.10.7.4	site formation work for Areas D4 to D6	45 days	Tue 4/11/14	Thu 18/12/14
321	4.10.7.5	site formation work for Areas D7 to D9	21 days	Fri 5/12/14	Thu 25/12/14
322	4.10.7.6	site formation work for Areas D7 to D9	60 days	Fri 19/12/14	Mon 16/2/15
491	4.12	Section XII of the Works - All works within Area LMB (Outstanding Works)	635 days	Thu 22/8/13	Mon 18/5/15
492	4.12.1	Section XIII of the Works - Works not covered in div. called Sections	854 days	Thu 22/8/13	Wed 23/12/15
493	4.12.2	Submissions	70 days	Thu 22/8/13	Wed 30/10/13
494	4.12.3	Approval of Submissions	68 days	Mon 16/9/13	Fri 22/11/13
499	4.12.4	Temporary Traffic Arrangement (TTA) Scheme for Works at existing LMB Rd	92 days	Fri 23/8/13	Fri 22/11/13
500	4.12.4.1	Lin Ma Hang Road Widening Section	791 days	Thu 24/10/13	Wed 23/12/15
501	4.12.4.2	YO FOR RENEWAL OF RISING MAIN (Order confirmed via Email on 31/12/2014)	0 days	Wed 31/12/14	Wed 31/12/14
502	4.12.4.3	YO FOR RENEWAL OF RISING MAIN (Order confirmed via Email on 31/12/2014)	0 days	Tue 6/1/15	Tue 6/1/15
503	4.12.4.4	place order for HDPE pipes	80 days	Tue 7/10/14	Tue 7/10/14
504	4.12.4.5	arrival of HDPE pipes	0 days	Tue 7/10/14	Tue 7/10/14
505	4.12.4.6	RECEIVE YO 063 ADDITIONAL CROSS ROAD DUCTS FOR EXISTING IRRIGATION PIPES	0 days	Tue 7/10/14	Tue 7/10/14
506	4.12.4.7	RECEIVE YO 062 CABLE DUCTS LAYING FOR PUBLIC LIGHTING SYSTEM AT LIN MA HANG ROAD	0 days	Tue 14/10/14	Tue 14/10/14

ID	WBS	Task Name	Duration	Start	Finish
504	4.12.4.6	1 Works from chainage 190 to chainage 380 (west side carriageway & footpath)	231 days	Sun 24/8/14	Sat 11/4/15
505	4.12.4.6.1	TTA for ch. 310-380(west)	0 days	Sun 24/8/14	Sun 24/8/14
506	4.12.4.6.2	earthwork to lay drainage & waterwork	21 days	Sun 24/8/14	Sat 13/9/14
507	4.12.4.6.3	drainage & waterwork + backfill for CLP	45 days	Sun 24/8/14	Tue 28/10/14
508	4.12.4.6.4	POB53 - crossing no. 1 (width), 2 (west)	18 days	Wed 29/10/14	Sat 15/11/14
509	4.12.4.6.5	UU for ch 190-380 (132KV, 11KV, LV)	19 days	Sun 16/11/14	Thu 4/12/14
510	4.12.4.6.6	filling works to formation of road (include SR798%)	7 days	Fri 5/12/14	Thu 11/12/14
511	4.12.4.6.7	street lighting, drainage & crossroads	7 days	Fri 12/12/14	Thu 18/12/14
512	4.12.4.6.8	kerb bedding, laying & backing before bituminous material	9 days	Fri 19/12/14	Sat 27/12/14
513	4.12.4.6.9	filling works to formation of footpath	4 days	Sun 28/12/14	Wed 31/12/14
514	4.12.4.6.10	UU for CLP (lighting)	5 days	Mon 5/1/15	Mon 5/1/15
515	4.12.4.6.11	UU for ch 190-380 (PCCW)	7 days	Tue 6/1/15	Mon 12/1/15
516	4.12.4.6.12	irrigation system	7 days	Tue 13/1/15	Mon 19/1/15
517	4.12.4.6.13	preparation works to formation of footpath	3 days	Wed 21/1/15	Wed 21/1/15
518	4.12.4.6.14	footpath paving	9 days	Thu 22/1/15	Fri 30/1/15
519	4.12.4.6.15	VO for renewal of rising main	6 days	Fri 27/3/15	Wed 11/4/15
520	4.12.4.6.16	sub-base laying for road	5 days	Thu 2/6/15	Mon 6/6/15
521	4.12.4.6.17	AC - lay DBM & base course	5 days	Thu 7/6/15	Sat 11/6/15
522	4.12.4.7	1 Works from chainage 380 to chainage 580 (west side carriageway & footpath)	402 days	Fri 22/11/13	Mon 29/12/14
523	4.12.4.7.1	TTA for ch. 380-580(west)	0 days	Fri 22/11/13	Fri 22/11/13
524	4.12.4.7.2	watermain (include issue of alignment and laying)	120 days	Sat 23/11/13	Sat 22/2/14
525	4.12.4.7.3	drainage pipe, manholes & gullies	155 days	Sun 23/3/14	Sun 24/8/14
526	4.12.4.7.4	Received Variation Order Nos. 040 & 042	0 days	Mon 28/4/14	Mon 28/4/14
527	4.12.4.7.5	construct DN450mm pipe with concrete surround	28 days	Mon 12/5/14	Sun 8/6/14
528	4.12.4.7.5.1	low stream pipe & catchpit at western side	28 days	Mon 12/5/14	Sun 8/6/14
529	4.12.4.7.6	construct 1900x950 box culvert with manholes SMH0852A & B	49 days	Mon 9/6/14	Sun 27/7/14
530	4.12.4.7.6.1	support existing DN150mm sewer pipe & watermain	7 days	Mon 9/6/14	Sun 15/6/14
531	4.12.4.7.6.2	construct box culvert	14 days	Mon 16/6/14	Sun 29/6/14
532	4.12.4.7.6.3	construct manholes	28 days	Mon 30/6/14	Sun 27/7/14
533	4.12.4.7.7	found existing cables affected construction of gullies & discuss with CLP	18 days	Sat 26/7/14	Tue 12/8/14
534	4.12.4.7.8	complete preparation work & fill footpath for 132KV, 11KV & LV	8 days	Wed 13/8/14	Wed 20/8/14
535	4.12.4.7.9	UU - 132KV+11KV & LV	35 days	Thu 21/8/14	Wed 24/9/14
536	4.12.4.7.10	temporary connection of cables	3 days	Thu 25/9/14	Sat 27/9/14
537	4.12.4.7.11	900x650 box culvert (low stream & west catchpit)	7 days	Sun 28/9/14	Sat 4/10/14
539	4.12.4.7.12	construct outstanding drainage & gullies	7 days	Wed 1/10/14	Tue 7/10/14
540	4.12.4.7.13	filling work to formation of road (include SR798%)	5 days	Wed 8/10/14	Sun 12/10/14
541	4.12.4.7.14	POB53 - crossing no. 3, 4 (west)	10 days	Mon 13/10/14	Wed 22/10/14
542	4.12.4.7.15	complete filling work to formation of road (include SR798%)	5 days	Thu 23/10/14	Mon 27/10/14
543	4.12.4.7.16	street lighting, drainage & crossing at ch 523	4 days	Mon 27/10/14	Thu 30/10/14
544	4.20.4.2.19	UU for CLP (lighting)	5 days	Fri 31/10/14	Tue 4/11/14
545	4.12.4.7.18	sub-base laying for road	4 days	Wed 5/11/14	Sat 8/11/14
546	4.12.4.7.19	kerb bedding, laying & backing before bituminous material	12 days	Sat 8/11/14	Wed 19/11/14
547	4.12.4.7.20	filling works to formation of footpath	5 days	Mon 24/11/14	Mon 24/11/14
548	4.12.4.7.21	UU for ch 380-580 (PCCW)	14 days	Tue 25/11/14	Mon 8/12/14
549	4.12.4.7.22	irrigation system	4 days	Tue 9/12/14	Fri 12/12/14
550	4.12.4.7.23	preparation works to formation of footpath	3 days	Sat 13/12/14	Mon 15/12/14
551	4.12.4.7.24	footpath paving	14 days	Tue 16/12/14	Mon 29/12/14
552	4.12.4.7.25	AC - lay DBM & base course	5 days	Thu 20/1/14	Mon 24/1/14
553	4.12.4.8	2 Works from ch 380-580 (east side carriageway)	153 days	Wed 26/11/14	Tue 28/4/15
554	4.12.4.8.1	TTA for ch. 380-580 (east)	0 days	Wed 26/11/14	Wed 26/11/14
555	4.12.4.8.2	remove existing pavement	4 days	Thu 27/11/14	Sun 30/11/14
556	4.12.4.8.3	middle stream box culvert 900x650	14 days	Mon 1/12/14	Sun 14/12/14
557	4.12.4.8.4	middle stream DN450mm pipe	12 days	Mon 8/12/14	Fri 19/12/14
558	4.12.4.8.5	POB53 - crossing no. 2, 3, 4, 5 (east)	20 days	Sat 20/12/14	Thu 8/1/15
559	4.12.4.8.6	street light crossing at ch 523	4 days	Fri 9/1/15	Mon 12/1/15
560	4.12.4.8.7	VO for renewal of rising main	18 days	Fri 27/3/15	Mon 13/4/15
561	4.12.4.8.8	sub-base & east kerbing	10 days	Tue 14/4/15	Thu 23/4/15
562	4.12.4.8.9	AC - lay DBM & base course	5 days	Fri 24/4/15	Tue 28/4/15
563	4.12.4.9	3 Works from ch 190-380 (east side carriageway)	37 days	Mon 13/4/15	Wed 20/5/15
564	4.12.4.9.1	TTA for ch. 190-380 (east)	0 days	Mon 13/4/15	Mon 13/4/15
565	4.12.4.9.2	remove existing pavement	4 days	Tue 14/4/15	Fri 17/4/15
566	4.12.4.9.3	VO for renewal of rising main	14 days	Sat 18/4/15	Fri 15/5/15
567	4.12.4.9.4	street light crossings at ch 287, 550	4 days	Sat 25/5/15	Tue 5/6/15
568	4.12.4.9.5	PCCW crossings at ch 350	2 days	Mon 4/6/15	Tue 5/6/15
569	4.12.4.9.6	sub-base & east kerbing	10 days	Wed 6/6/15	Fri 15/6/15



ID	WBS	Task Name	Duration	Start	Finish
634	4.12.4.14.8	kerb bedding, laying & backing before bituminous material filling works to formation of footpath	3 days	Thu 1/10/15	Mon 5/10/15
635	4.12.4.14.9		3 days	Tue 6/10/15	Thu 8/10/15
636	4.12.4.14.10	UU for ch 125-200 (PCCH/HGC)	5 days	Fri 9/10/15	Tue 13/10/15
637	4.12.4.14.11	footpath paving	9 days	Wed 14/10/15	Thu 22/10/15
638	4.12.4.14.12	AC - lay DBM & base course	4 days	Fri 9/10/15	Fri 9/10/15
639	4.12.4.15	6 Works from chainage 80 to chainage 125 (east side carriageway & footpath)	40 days	Sat 10/10/15	Thu 19/11/15
640	4.12.4.15.1	TTA for ch 80-125 (east)	0 days	Sat 10/10/15	Sat 10/10/15
641	4.12.4.15.2	VO for removal of rising main	7 days	Sun 11/10/15	Sat 17/10/15
642	4.12.4.15.3	filling works to formation of road (include SRT95%)	5 days	Fri 16/10/15	Tue 20/10/15
643	4.12.4.15.4	street lighting drawpits & crossing at ch 98	3 days	Tue 20/10/15	Thu 22/10/15
644	4.12.4.15.5	irrigation system	3 days	Sun 25/10/15	Sun 25/10/15
645	4.12.4.15.6	UU for CLP (lighting)	Mon 26/10/15	Wed 28/10/15	
646	4.12.4.15.7	sub-base laying	3 days	Mon 26/10/15	Wed 28/10/15
647	4.12.4.15.8	kerb bedding, laying & backing before bituminous material	5 days	Sun 1/11/15	Thu 5/11/15
648	4.12.4.15.9	filling works to formation of footpath	3 days	Fri 6/11/15	Sun 8/11/15
649	4.12.4.15.10	UU for ch 80-125 (PCCH/HGC)	4 days	Mon 9/11/15	Thu 12/11/15
650	4.12.4.15.11	footpath paving	7 days	Fri 13/11/15	Thu 19/11/15
651	4.12.4.15.12	AC - lay DBM & base course	3 days	Fri 6/11/15	Sun 8/11/15
652	4.12.4.16	Rising manholes & drawpit covers & Lay wearing course (with TTA)	44 days	Tue 10/11/15	Wed 23/12/15
653	4.12.4.16.1	Chainage 80 to Chainage 180 (west side)	4 days	Tue 10/11/15	Fri 13/11/15
654	4.12.4.16.2	Chainage 80 to Chainage 180 (east side)	4 days	Sat 14/11/15	Sun 15/11/15
655	4.12.4.16.3	Chainage 180 to Chainage 280 (west side)	4 days	Mon 16/11/15	Thu 19/11/15
656	4.12.4.16.4	Chainage 180 to Chainage 280 (east side)	4 days	Fri 20/11/15	Mon 23/11/15
657	4.12.4.16.5	Chainage 280 to Chainage 380 (west side)	4 days	Tue 24/11/15	Mon 23/11/15
658	4.12.4.16.6	Chainage 280 to Chainage 380 (east side)	2 days	Sat 28/11/15	Sun 29/11/15
659	4.12.4.16.7	Chainage 380 to Chainage 480 (west side)	4 days	Mon 30/11/15	Thu 3/12/15
660	4.12.4.16.8	Chainage 380 to Chainage 480 (east side)	2 days	Fri 4/12/15	Sat 5/12/15
661	4.12.4.16.9	Chainage 480 to Chainage 580 (west side)	4 days	Sun 6/12/15	Wed 9/12/15
662	4.12.4.16.10	Chainage 480 to Chainage 580 (east side)	2 days	Thu 10/12/15	Fri 11/12/15
663	4.12.4.16.11	Chainage 580 to Chainage 680 (west side)	4 days	Sat 12/12/15	Tue 15/12/15
664	4.12.4.16.12	Chainage 580 to Chainage 680 (east side)	2 days	Wed 16/12/15	Thu 17/12/15
665	4.12.4.16.13	Chainage 680 to Chainage 785 (west side)	2 days	Fri 18/12/15	Mon 20/12/15
666	4.12.4.16.14	Chainage 680 to Chainage 785 (east side)	2 days	Wed 22/12/15	Wed 23/12/15
667	4.12.4.17	Eastern Footpath from ch 380-580	98 days	Wed 29/12/15	Tue 4/8/15
668	4.12.4.17.1	remove existing pavement	3 days	Wed 29/12/15	Fri 15/1/15
669	4.12.4.17.2	upper stream box culvert 960x650	14 days	Sat 2/1/15	Fri 15/1/15
670	4.12.4.17.3	upper stream DN450mm pipe	12 days	Sat 16/1/15	Wed 27/1/15
671	4.12.4.17.4	VO653 - crossing no. 3, 4, 5 (east footpath)	5 days	Thu 28/1/15	Mon 16/1/15
672	4.12.4.17.5	filling works to formation of footpath	5 days	Tue 2/6/15	Sat 6/6/15
673	4.12.4.17.6	street light crossing at ch523	5 days	Sun 7/6/15	Thu 11/6/15
674	4.12.4.17.7	UU for CLP (lighting)	5 days	Wed 17/6/15	Sun 21/6/15
675	4.12.4.17.8	sub-base & edging	6 days	Mon 22/6/15	Sat 27/6/15
676	4.12.4.17.9	UU for ch 380-580 (PCCH/HGC)	14 days	Sun 28/6/15	Sat 27/6/15
677	4.12.4.17.10	contract edging	10 days	Sun 12/7/15	Tue 21/7/15
678	4.12.4.17.11	footpath paving	14 days	Wed 22/7/15	Tue 4/8/15
679	4.12.4.18	Eastern Footpath from ch 190-380	71 days	Thu 21/5/15	Thu 30/7/15
680	4.12.4.18.1	remove existing pavement	3 days	Thu 21/5/15	Sat 23/5/15
681	4.12.4.18.2	VO653 - crossing no. 2 (east footpath)	3 days	Sun 24/5/15	Tue 26/5/15
682	4.12.4.18.3	filling works to formation of footpath	3 days	Wed 27/5/15	Sun 31/5/15
683	4.12.4.18.4	street light crossings at ch287, 330	7 days	Mon 1/6/15	Sun 7/6/15
684	4.12.4.18.5	UU for CLP (lighting)	5 days	Mon 8/6/15	Fri 12/6/15
685	4.12.4.18.6	sub-base & edging	6 days	Sat 13/6/15	Thu 18/6/15
686	4.12.4.18.7	UU for ch 190-380 (PCCH/HGC)	20 days	Fri 19/6/15	Wed 8/7/15
687	4.12.4.18.10	contract edging	9 days	Thu 9/7/15	Fri 17/7/15
688	4.12.4.18.11	footpath paving	13 days	Sat 18/7/15	Thu 30/7/15
689	4.12.4.19	Eastern Footpath from ch 580-785	71 days	Mon 20/7/15	Mon 28/9/15
690	4.12.4.19.1	remove existing pavement	3 days	Mon 20/7/15	Wed 22/7/15
691	4.12.4.19.2	VO653 - crossing no. 5, 6, 7&8 (east footpath)	7 days	Thu 23/7/15	Wed 29/7/15
692	4.12.4.19.3	filling works to formation of footpath	3 days	Thu 30/7/15	Mon 3/8/15
693	4.12.4.19.4	street light crossings at ch760, 785	7 days	Tue 4/8/15	Mon 10/8/15
694	4.12.4.19.5	UU for CLP (lighting)	5 days	Tue 11/8/15	Sat 15/8/15
695	4.12.4.19.6	sub-base & edging	6 days	Sun 16/8/15	Fri 21/8/15
696	4.12.4.19.7	UU for ch 580-785 (PCCH/HGC)	14 days	Sat 22/8/15	Fri 4/9/15
697	4.20.4.11.10	contract edging	10 days	Sat 5/9/15	Mon 14/9/15

ID	WBS	Task Name	Duration	Start	Finish
698	4.12.4.19.9	Footpath paving	14 days	Tue 15/9/15	Mon 28/9/15
699	4.12.4.20	Construction of retaining wall RW8 - CH10 to 22 (3 bays)	70 days	Tue 30/12/14	Mon 9/3/15
700	4.12.4.20.1	Bay 8001 to Bay 8003 (3 bays)	70 days	Tue 30/12/14	Mon 9/3/15
701	4.12.4.21	Site Formation works for ArchSD Depot (Drg. 1/001B)	60 days	Tue 10/3/15	Fri 8/5/15
702	4.12.4.22	Archaeological survey (Sections T1 to T3)(Drg. 6403A)	147 days	Thu 24/10/13	Wed 19/3/14
708	4.13	Section XIV of the Works - Trees preservation and protection.	230 days	Fri 12/2/13	Sat 11/4/15
716	4.14	Section XV of the Works - Landscape soft works (including transplant trees to permanent locations)	135 days	Fri 11/9/15	Sat 23/1/16
720	4.15	Section XVI of the Works - Establishment works for landscape soft works	363 days	Sun 24/1/16	Sun 22/1/17



Appendix D

Designated Monitoring Locations as Recommended in the Approved EM&A Manual

LEGEND:

- BOUNDARY OF HKSAR
- - - WORKS AREA (ABOVE GROUND)
- - - WORKS AREA (TUNNEL)
- X AIR MONITORING STATIONS

PI	REV. TO	REV. DESCRIPTION	DATE	BY
		FIRST ISSUE		
		DC		
		WT		
		CHEN		



100% Project Completion
 100% New Work
 100% New Design
 100% New Construction
 100% New Equipment
 100% New Materials
 100% New Methods
 100% New Procedures
 100% New Standards




CIVIL ENGINEERING
 AND DEVELOPMENT
 DEPARTMENT

Project
 AGREEMENT NO. CE-45/2008(CE)
 LIANTANG/HEUNG YUEN WAI BOUNDARY
 CONTROL POINT AND ASSOCIATED WORKS

Title
 PROPOSED LOCATION OF CONSTRUCTION
 AIR QUALITY MONITORING STATIONS

Designated	DC	DC	DC	DC	EC	EC
Design						
Check						
Draw						
Scale of AI	1:20000			Project	253228	
Drawn by	R25250709@cedd.gov.hk			Checked by	R25250709	
Checked by				Scale	PRE	
				Sheet	P1	



© COPYRIGHT RESERVED
 FIGURE 2-1

LEGEND:

- BOUNDARY OF HKSAR
- - - WORKS AREA (ABOVE GROUND)
- - - WORKS AREA (TUNNEL)
- X CONSTRUCTION NOISE MONITORING STATIONS

PI	ADD TO	NO	DATE	DESCRIPTION	DC	RT



100 Yee Hong Street
 100 Yee Hong Street
 Hong Kong
 Tel: +852 2552 2228
 Fax: +852 2552 2229
 www.mottmacdonald.com.hk




CIVIL ENGINEERING
 AND DEVELOPMENT
 DEPARTMENT

AGREEMENT NO. CE-45/2008(CE)
 LIANTANG/HEUNG YUEN WAI BOUNDARY
 CONTROL POINT AND ASSOCIATED WORKS

PROPOSED LOCATION OF CONSTRUCTION
 NOISE MONITORING STATIONS


Designated	DC	DC	DC	DC	DC	DC	DC
Designated	DC	DC	DC	DC	DC	DC	DC



© COPYRIGHT RESERVED

FIGURE 3-1

© Mott MacDonald / Hong Kong Limited
 This document is the property of Mott MacDonald / Hong Kong Limited and is not to be distributed, copied, or used in any way without the prior written consent of Mott MacDonald / Hong Kong Limited.



LEGEND:

- BOUNDARY OF HKSAR
- LAND REQUIREMENT LIMIT (ABOVE GROUND)
- LAND REQUIREMENT LIMIT (TUNNEL)
- PROPOSED WATER QUALITY MONITORING STATION
- X

MONITORING STATION	CO-ORDINATES	
	EASTING	NORTHING
WM1	837683.635	845371.097
WM-C-CONTROL	834185.460	845916.662
WM2	834132.193	844432.910
WM3	835505.329	844200.151
WM4	835534.744	843394.606
WM5	835945.878	843343.625
WM6	836333.622	842404.977
WM7	836763.419	842425.507
WM8	833940.783	838344.842
WM-C-CONTROL A	834038.937	837688.995
WM-C-CONTROL B	833769.123	837406.936

P2	REV	DATE	DESCRIPTION	BY	CHKD
	P1	DEC 10	MISC. FIRST ISSUE		
					CCW/Agpt



CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

PROJECT: AGREEMENT NO. CE-45/2008(CE)
LIANTANG/HUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

TITLE: LOCATIONS OF PROPOSED WATER QUALITY MONITORING STATIONS


Developed	HC	WHG	EC
Drawn			
Eng. Chk.			
Scale at A1	Project: 255228		
Scale at A3	Project: 255228		
Scale at A4	Project: 255228		
Scale at A5	Project: 255228		
Scale at A6	Project: 255228		
Scale at A7	Project: 255228		
Scale at A8	Project: 255228		
Scale at A9	Project: 255228		
Scale at A10	Project: 255228		
Scale at A11	Project: 255228		
Scale at A12	Project: 255228		
Scale at A13	Project: 255228		
Scale at A14	Project: 255228		
Scale at A15	Project: 255228		
Scale at A16	Project: 255228		
Scale at A17	Project: 255228		
Scale at A18	Project: 255228		
Scale at A19	Project: 255228		
Scale at A20	Project: 255228		
Scale at A21	Project: 255228		
Scale at A22	Project: 255228		
Scale at A23	Project: 255228		
Scale at A24	Project: 255228		
Scale at A25	Project: 255228		
Scale at A26	Project: 255228		
Scale at A27	Project: 255228		
Scale at A28	Project: 255228		
Scale at A29	Project: 255228		
Scale at A30	Project: 255228		
Scale at A31	Project: 255228		
Scale at A32	Project: 255228		
Scale at A33	Project: 255228		
Scale at A34	Project: 255228		
Scale at A35	Project: 255228		
Scale at A36	Project: 255228		
Scale at A37	Project: 255228		
Scale at A38	Project: 255228		
Scale at A39	Project: 255228		
Scale at A40	Project: 255228		
Scale at A41	Project: 255228		
Scale at A42	Project: 255228		
Scale at A43	Project: 255228		
Scale at A44	Project: 255228		
Scale at A45	Project: 255228		
Scale at A46	Project: 255228		
Scale at A47	Project: 255228		
Scale at A48	Project: 255228		
Scale at A49	Project: 255228		
Scale at A50	Project: 255228		
Scale at A51	Project: 255228		
Scale at A52	Project: 255228		
Scale at A53	Project: 255228		
Scale at A54	Project: 255228		
Scale at A55	Project: 255228		
Scale at A56	Project: 255228		
Scale at A57	Project: 255228		
Scale at A58	Project: 255228		
Scale at A59	Project: 255228		
Scale at A60	Project: 255228		
Scale at A61	Project: 255228		
Scale at A62	Project: 255228		
Scale at A63	Project: 255228		
Scale at A64	Project: 255228		
Scale at A65	Project: 255228		
Scale at A66	Project: 255228		
Scale at A67	Project: 255228		
Scale at A68	Project: 255228		
Scale at A69	Project: 255228		
Scale at A70	Project: 255228		
Scale at A71	Project: 255228		
Scale at A72	Project: 255228		
Scale at A73	Project: 255228		
Scale at A74	Project: 255228		
Scale at A75	Project: 255228		
Scale at A76	Project: 255228		
Scale at A77	Project: 255228		
Scale at A78	Project: 255228		
Scale at A79	Project: 255228		
Scale at A80	Project: 255228		
Scale at A81	Project: 255228		
Scale at A82	Project: 255228		
Scale at A83	Project: 255228		
Scale at A84	Project: 255228		
Scale at A85	Project: 255228		
Scale at A86	Project: 255228		
Scale at A87	Project: 255228		
Scale at A88	Project: 255228		
Scale at A89	Project: 255228		
Scale at A90	Project: 255228		
Scale at A91	Project: 255228		
Scale at A92	Project: 255228		
Scale at A93	Project: 255228		
Scale at A94	Project: 255228		
Scale at A95	Project: 255228		
Scale at A96	Project: 255228		
Scale at A97	Project: 255228		
Scale at A98	Project: 255228		
Scale at A99	Project: 255228		
Scale at A100	Project: 255228		

© COPYRIGHT RESERVED

This document should not be used for any purpose other than that for which it was originally prepared and for which Mott MacDonald is responsible. It is the property of Mott MacDonald and its use for any other purpose is prohibited.

Appendix E

Monitoring Locations for Impact Monitoring



- LEGEND:
- BOUNDARY OF HKSAR
 - WORKS AREA (ABOVE GROUND)
 - WORKS AREA (TUNNEL)
 - X AIR MONITORING STATIONS

P1	AUG 10	MING	FIRST ISSUE	DC	HT
Rev	Date	Drawn	Description	Chk'd	App'd

20F Two Landmark East
100 Housiang Street
Kowloon, Kowloon
Hong Kong
T +852 2518 5757
F +852 2827 1823
W www.mottmac.com.hk

Client

CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

Project
 AGREEMENT NO. CE45/2008(CE)
 LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

Title
 PROPOSED LOCATION OF CONSTRUCTION AIR QUALITY MONITORING STATIONS

Designed	DC	Eng.Chk.	EC	
Drawn	MING	Coordination	EC	
Design Chk.	DC	Approved	HT	
Scale at A1	1:20000	Project	255228	Status
		CAD file	255228\report\env\lanta\00831\FE_21.dgn	PRE
Drawing No				Rev
				P1

© Mott MacDonald Hong Kong Limited
 This document should not be relied on or used in circumstances other than those for which it was originally prepared and for which Mott MacDonald Hong Kong Limited was commissioned. Mott MacDonald Limited accepts no responsibility for this document to any other party other than the person by whom it was commissioned.

0 200 400 600 800 1000m
 1:20 000 SCALE BM
 © COPYRIGHT RESERVED

FIGURE 2.1

LEGEND:

- BOUNDARY OF HKSAR
- - - WORKS AREA (ABOVE GROUND)
- - - WORKS AREA (TUNNEL)
- X CONSTRUCTION NOISE MONITORING STATIONS

PI	APP TO	NO	DATE	DESCRIPTION	DC	RT




100 Yee Hong Street
 100 Yee Hong Street
 100 Yee Hong Street
 100 Yee Hong Street
 100 Yee Hong Street

CIVIL ENGINEERING
 AND DEVELOPMENT
 DEPARTMENT

AGREEMENT NO. CE-45/2008(CE)
 LIANTANG/HEUNG YUEN WAI BOUNDARY
 CONTROL POINT AND ASSOCIATED WORKS

PROPOSED LOCATION OF CONSTRUCTION
 NOISE MONITORING STATIONS


Designated	DC	DC	DC	DC	DC	DC



© COPYRIGHT RESERVED

FIGURE 3-1

© Mott MacDonald / Hong Kong Limited
 This document is the property of Mott MacDonald / Hong Kong Limited and is not to be distributed, copied, or used in any way without the prior written consent of Mott MacDonald / Hong Kong Limited.



LEGEND:

- BOUNDARY OF HK SAR
- - - LAND REQUIREMENT LIMIT (ABOVE GROUND)
- - - LAND REQUIREMENT LIMIT (TUNNEL)
- X Water Quality Monitoring Location Recommended in EM&A Manual
- O Alternative Water Quality Monitoring Location for EM&A Programme

Station ID	Location recommended in EM&A Manual		Location based on the site visit	
	Easting	Northing	Easting	Northing
WMA1	837668.435	915772.097	837670	915770
WMA2	841312.183	914452.816	841310	914450
WMA3	852051.326	914200.151	852050	914200
WMA4	837434.744	913358.606	837430	913350
WMA5	835845.878	913348.625	835840	913340
WMA6	837652.415	914252.507	837650	914250
WMA7	837846.783	913144.842	837840	913140
WMA8	834038.937	917668.995	834030	917660
WMA9	837765.427	917606.916	837760	917600

P2	REV 10	HWG	GENERAL REVISION	HC	HT
P1	REV 10	HWG	FIRST ISSUE	HC	HT
Rev	Date	Drawn	Description	CHKD	Appd



Civil Engineering and Development Department
 CEDD

Project Agreement No. CE45/2008(CE)
 LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

Locations of Proposed Water Quality Monitoring Stations

Designed	HC	HWG	EC	EC
Drawn	MHC	HWG	EC	EC
Eng. Chk.	HC	HWG	EC	EC
Scale at A1	1:20000		Project	2552/08
Drawing No.	CE45/2008(CE) - BOUNDARY CONTROL POINT AND ASSOCIATED WORKS		Sheet	PRE
	FIGURE 4.1		Rev	P2


© COPYRIGHT RESERVED

Photographic Records for Water Quality Monitoring Location

	
<p>Alternative Location of WM1</p>	<p>Co-ordinates of Alternative Location of WM1</p>
	
<p>Alternative Location of WM1 - Control</p>	<p>Co-ordinates of Alternative Location of WM1 - Control</p>
	
<p>Alternative Location of WM2A</p>	<p>Co-ordinates of Alternative Location of WM2A</p>
	
<p>Alternative Location of WM2-Control A</p>	<p>Co-ordinates of Alternative Location of WM2 - Control</p>



Location of WM2B-Control



Co-ordinates of WM2B-Control



Location of WM2B




Co-ordinates of WM2B



Location of WM3-Control



Co-ordinates of WM3-Control



Location of WM3



Co-ordinates of WM3



Location of WM4-Control A



Co-ordinates of WM4-Control A



Location of WM4-Control B



Co-ordinates of WM4-Control B



Location of WM4



Co-ordinates of WM4

Appendix F

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Garden Farm, Tsung Yuen Ha Village
 Location ID : AM1a

Date of Calibration: 23/2/2015
 Next Calibration Date: 23/4/2015
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa) 1015.5
 Temperature (°C) 18.6

Corrected Pressure (mm Hg) 761.625
 Temperature (K) 292

CALIBRATION ORIFICE

Make-> TISCH
 Model-> 5025A
 Serial # -> 1612

Qstd Slope -> 2.00757
 Qstd Intercept -> -0.01628

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.2	6.2	12.4	1.783	52	52.62	Slope = 30.1415 Intercept = -2.4355 Corr. coeff. = 0.9962
13	4.5	4.5	9.0	1.520	42	42.50	
10	3.4	3.4	6.8	1.323	36	36.43	
7	2.2	2.2	4.4	1.065	29	29.35	
5	1.1	1.1	2.2	0.756	21	21.25	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Village House near Lin Ma Hang Road
 Location ID : AM2

Date of Calibration: 23/2/2015
 Next Calibration Date: 23/4/2015
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1015.5	Corrected Pressure (mm Hg)	761.625
Temperature (°C)	18.6	Temperature (K)	292

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.2	6.2	12.4	1.783	55	55.66	Slope = 33.4114 Intercept = -4.0686 Corr. coeff. = 0.9977
13	4.9	4.9	9.8	1.586	49	49.59	
10	4	4	8.0	1.434	42	42.50	
7	2.5	2.5	5.0	1.135	34	34.41	
5	1.6	1.6	3.2	0.910	26	26.31	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Ta Kwu Ling Fire Service Station
 Location ID : AM3

Date of Calibration: 23/2/2015
 Next Calibration Date: 23/4/2015
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1015.5	Corrected Pressure (mm Hg)	761.625
Temperature (°C)	18.6	Temperature (K)	292

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.1	6.1	12.2	1.769	55	55.66	Slope = 32.1530 Intercept = -1.2603 Corr. coeff. = 0.9983
13	4.8	4.8	9.6	1.570	48	48.58	
10	3.5	3.5	7.0	1.342	42	42.50	
7	2.3	2.3	4.6	1.089	34	34.41	
5	1.6	1.6	3.2	0.910	27	27.32	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Village House of Loi Tung Village

Date of Calibration: 23/2/2015

Location ID : AM7b

Next Calibration Date: 23/4/2015

Technician: C Y Keung

CONDITIONS

Sea Level Pressure (hPa) 1015.5
 Temperature (°C) 18.6

Corrected Pressure (mm Hg) 761.625
 Temperature (K) 292

CALIBRATION ORIFICE

Make-> TISCH
 Model-> 5025A
 Serial # -> 1612

Qstd Slope -> 2.00757
 Qstd Intercept -> -0.01628

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	4.1	4.1	8.2	1.452	55	55.66	Slope = 34.8533 Intercept = 4.1942 Corr. coeff. = 0.9973
13	3.6	3.6	7.2	1.361	50	50.60	
10	2.5	2.5	5.0	1.135	43	43.52	
7	1.7	1.7	3.4	0.938	37	37.44	
5	1.1	1.1	2.2	0.756	30	30.36	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope


b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Po Kat Tsai Village No. 4
 Location ID : AM8

Date of Calibration: 23/2/2015
 Next Calibration Date: 23/4/2015
 Technician: C Y Keung

CONDITIONS

Sea Level Pressure (hPa)	1015.5	Corrected Pressure (mm Hg)	761.625
Temperature (°C)	18.6	Temperature (K)	292

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	6.1	6.1	12.2	1.769	61	61.73	31.6008	6.1977	0.9990
13	4.8	4.8	9.6	1.570	56	56.67			
10	3.9	3.9	7.8	1.416	50	50.60			
7	2.2	2.2	4.4	1.065	39	39.47			
5	1.3	1.3	2.6	0.821	32	32.38			

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Nam Wa Po Village House No. 80
 Location ID : AM9b

Date of Calibration: 23/2/2015
 Next Calibration Date: 23/4/2015
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1015.5	Corrected Pressure (mm Hg)	761.625
Temperature (°C)	18.6	Temperature (K)	292

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.6	6.6	13.2	1.840	57	57.68	Slope = 32.0674 Intercept = -2.0301 Corr. coeff. = 0.9976
13	5.1	5.1	10.2	1.618	49	49.59	
10	3.8	3.8	7.6	1.398	41	41.49	
7	2.4	2.4	4.8	1.113	34	34.41	
5	1.5	1.5	3.0	0.881	26	26.31	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Garden Farm, Tsung Yuen Ha Village
 Location ID : AM1a

Date of Calibration: 22/4/2015
 Next Calibration Date: 22/6/2015
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa) 1017.1
 Temperature (°C) 23.3

Corrected Pressure (mm Hg) 762.825
 Temperature (K) 296

CALIBRATION ORIFICE

Make-> TISCH
 Model-> 5025A
 Serial # -> 1941

Qstd Slope -> 2.10265
 Qstd Intercept -> -0.00335

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	5.9	5.9	11.8	1.643	49	49.23	Slope = 35.8997 Intercept = -9.5729 Corr. coeff. = 0.9972
13	4.9	4.9	9.8	1.497	44	44.21	
10	3.9	3.9	7.8	1.336	38	38.18	
7	2.5	2.5	5.0	1.070	30	30.14	
5	1.8	1.8	3.6	0.908	22	22.10	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Village House near Lin Ma Hang Road
 Location ID : AM2

Date of Calibration: 22/4/2015
 Next Calibration Date: 22/6/2015
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1017.1	Corrected Pressure (mm Hg)	762.825
Temperature (°C)	23.3	Temperature (K)	296

CALIBRATION ORIFICE

Make-> TISCH	Qstd Slope ->
Model-> 5025A	2.10265
Serial # -> 1941	Qstd Intercept ->
	-0.00335

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	5.6	5.6	11.2	1.601	52	52.25	Slope = 33.1201 Intercept = -0.5325 Corr. coeff. = 0.9975
13	4.4	4.4	8.8	1.419	46	46.22	
10	3.6	3.6	7.2	1.284	42	42.20	
7	2.1	2.1	4.2	0.981	33	33.16	
5	1.3	1.3	2.6	0.772	24	24.11	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Ta Kwu Ling Fire Service Station
 Location ID : AM3

Date of Calibration: 22/4/2015
 Next Calibration Date: 22/6/2015
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1017.1	Corrected Pressure (mm Hg)	762.825
Temperature (°C)	23.3	Temperature (K)	296

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.6	6.6	13.2	1.738	53	53.25	Slope = 29.2449 Intercept = 3.3310 Corr. coeff. = 0.9969
13	5.1	5.1	10.2	1.528	49	49.23	
10	4	4	8.0	1.353	43	43.20	
7	2.4	2.4	4.8	1.048	33	33.16	
5	1.3	1.3	2.6	0.772	26	26.12	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Village House of Loi Tung Village

Date of Calibration: 22/4/2015

Location ID : AM7b

Next Calibration Date: 22/6/2015

Technician: C Y Keung

CONDITIONS

Sea Level Pressure (hPa) 1017.1
 Temperature (°C) 23.3

Corrected Pressure (mm Hg) 762.825
 Temperature (K) 296

CALIBRATION ORIFICE

Make-> TISCH
 Model-> 5025A
 Serial # -> 1941

Qstd Slope -> 2.10265
 Qstd Intercept -> -0.00335

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	4.3	4.3	8.6	1.403	55	55.26	Slope = 31.8269 Intercept = 10.2662 Corr. coeff. = 0.9930
13	3.4	3.4	6.8	1.248	50	50.24	
10	2.7	2.7	5.4	1.112	44	44.21	
7	1.5	1.5	3.0	0.829	38	38.18	
5	1.0	1.0	2.0	0.677	31	31.15	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope


b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Po Kat Tsai Village No. 4
 Location ID : AM8

Date of Calibration: 22/4/2015
 Next Calibration Date: 22/6/2015
 Technician: C Y Keung

CONDITIONS

Sea Level Pressure (hPa)	1017.1	Corrected Pressure (mm Hg)	762.825
Temperature (°C)	23.3	Temperature (K)	296

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	6.5	6.5	13.0	1.724	60	60.28	Slope = 31.8340 Intercept = 5.7014 Corr. coeff. = 0.9975		
13	5.2	5.2	10.4	1.543	54	54.26			
10	4.1	4.1	8.2	1.370	50	50.24			
7	2.6	2.6	5.2	1.091	41	41.19			
5	1.6	1.6	3.2	0.856	32	32.15			

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Nam Wa Po Village House No. 80
 Location ID : AM9b

Date of Calibration: 22/4/2015
 Next Calibration Date: 22/6/2015
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1017.1	Corrected Pressure (mm Hg)	762.825
Temperature (°C)	23.3	Temperature (K)	296

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.6	6.6	13.2	1.738	55	55.26	Slope = 30.1085 Intercept = 2.8564 Corr. coeff. = 0.9978
13	4.9	4.9	9.8	1.497	47	47.22	
10	3.7	3.7	7.4	1.301	43	43.20	
7	2.6	2.6	5.2	1.091	35	35.17	
5	1.3	1.3	2.6	0.772	26	26.12	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure





TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE
 VILLAGE OF CLEVELAND, OH
 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Apr 07, 2014 Rootmeter S/N 0438320 Ta (K) - 294
 Operator Tisch Orifice I.D. - 1612 Pa (mm) - 742.95

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.3940	3.2	2.00
2	NA	NA	1.00	0.9790	6.4	4.00
3	NA	NA	1.00	0.8800	7.8	5.00
4	NA	NA	1.00	0.8350	8.8	5.50
5	NA	NA	1.00	0.6910	12.7	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9866	0.7077	1.4077	0.9957	0.7142	0.8896
0.9823	1.0034	1.9908	0.9914	1.0127	1.2581
0.9804	1.1140	2.2258	0.9894	1.1243	1.4066
0.9791	1.1726	2.3345	0.9881	1.1834	1.4753
0.9739	1.4094	2.8155	0.9829	1.4224	1.7793
Qstd slope (m) = 2.00757			Qa slope (m) = 1.25710		
intercept (b) = -0.01628			intercept (b) = -0.01029		
coefficient (r) = 0.99989			coefficient (r) = 0.99989		
y axis = $\text{SQRT}[\text{H2O}(\text{Pa}/760)(298/\text{Ta})]$			y axis = $\text{SQRT}[\text{H2O}(\text{Ta}/\text{Pa})]$		

CALCULATIONS

$V_{std} = \text{Diff. Vol} [(\text{Pa} - \text{Diff. Hg}) / 760] (298 / \text{Ta})$
 $Q_{std} = V_{std} / \text{Time}$

$V_a = \text{Diff Vol} [(\text{Pa} - \text{Diff Hg}) / \text{Pa}]$
 $Q_a = V_a / \text{Time}$

For subsequent flow rate calculations:

$Q_{std} = 1/m \{ [\text{SQRT}(\text{H2O}(\text{Pa}/760)(298/\text{Ta}))] - b \}$
 $Q_a = 1/m \{ [\text{SQRT}(\text{H2O}(\text{Ta}/\text{Pa}))] - b \}$



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE
 VILLAGE OF CLEVELAND, OH
 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Mar 24, 2015 Rootmeter S/N 0438320 Ta (K) - 292
 Operator Tisch Orifice I.D. - 1941 Pa (mm) - 756.92

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.4880	3.2	2.00
2	NA	NA	1.00	1.0510	6.4	4.00
3	NA	NA	1.00	0.9360	7.9	5.00
4	NA	NA	1.00	0.8920	8.8	5.50
5	NA	NA	1.00	0.7360	12.7	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
1.0121	0.6802	1.4258	0.9958	0.6692	0.8784
1.0078	0.9589	2.0163	0.9916	0.9434	1.2422
1.0057	1.0745	2.2543	0.9895	1.0571	1.3888
1.0046	1.1262	2.3644	0.9884	1.1080	1.4566
0.9993	1.3578	2.8515	0.9832	1.3358	1.7568
Qstd slope (m) = 2.10265			Qa slope (m) = 1.31664		
intercept (b) = -0.00335			intercept (b) = -0.00206		
coefficient (r) = 0.99999			coefficient (r) = 0.99999		
y axis = SQRT[H2O(Pa/760) (298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

$$Vstd = \text{Diff. Vol} [(Pa - \text{Diff. Hg}) / 760] (298 / Ta)$$

$$Qstd = Vstd / \text{Time}$$

$$Va = \text{Diff Vol} [(Pa - \text{Diff Hg}) / Pa]$$

$$Qa = Va / \text{Time}$$

For subsequent flow rate calculations:

$$Qstd = 1/m \{ [\text{SQRT}(H2O(Pa/760) (298/Ta))] - b \}$$

$$Qa = 1/m \{ [\text{SQRT } H2O(Ta/Pa)] - b \}$$

CALIBRATION CERTIFICATE

Date: May 30, 2014

Equipment Name	: Laser Dust Monitor, Model LD-3B	(EQ113)
Code No.	: 080000-42	
Quantity	: 1 unit	
Serial No.	: 456658	
Sensitivity	: 0.001 mg/m ³	
Sensitivity Adjustment	: 702 CPM	
Scale Setting	: May 24, 2014	

We hereby certify that the avobe mentioned instrmt has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.



Kentaro Togo

Overseas Sales Division

CALIBRATION CERTIFICATE

Date: May 30, 2014

Equipment Name	:	Laser Dust Monitor, Model LD-3B (EQ116)
Code No.	:	080000-42
Quantity	:	1 unit
Serial No.	:	456659
Sensitivity	:	0.001 mg/m ³
Sensitivity Adjustment	:	727 CPM
Scale Setting	:	May 24, 2014

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.



Kentaro Togo
Overseas Sales Division

CALIBRATION CERTIFICATE

Date: May 30, 2014

Equipment Name	: Laser Dust Monitor, Model LD-3B	(EQU117)
Code No.	: 080000-42	
Quantity	: 1 unit	
Serial No.	: 456660	
Sensitivity	: 0.001 mg/m ³	
Sensitivity Adjustment	: 598 CPM	
Scale Setting	: May 24, 2014	

We hereby certify that the avobe mentioned instrmt has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

Kentaro Togo

Overseas Sales Division

Equipment Calibration Record

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 2X6145
 Equipment Ref: EQ 105
 Job Order HK1500976

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 10 Nov 2014

Equipment Calibration Results:


Calibration Date: 4 January 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
1hr19min	10:00 ~ 11:19	17.3	1017.0	0.076	2637	33.3
2hr15min	11:25 ~ 13:40	17.3	1017.0	0.111	6771	50.2
2hr06min	15:40 ~ 17:46	17.3	1017.0	0.047	2331	18.5

Sensitivity Adjustment Scale Setting (Before Calibration) 593 (CPM)
 Sensitivity Adjustment Scale Setting (After Calibration) 592 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022
 Correlation Coefficient 0.9963
 Date of Issue 6 January 2015



Operator : Donald Kwok Signature : [Signature] Date : 6 January 2015

QC Reviewer : Ben Tam Signature : [Signature] Date : 6 January 2015

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung Date of Calibration: 10-Nov-14
 Location ID : Calibration Room Next Calibration Date: 10-Feb-15

CONDITIONS

Sea Level Pressure (hPa)	1017.3	Corrected Pressure (mm Hg)	762.975
Temperature (°C)	23.3	Temperature (K)	296

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Calibration Date->	7-Apr-14	Expiry Date->	7-Apr-15

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	3.6	3.6	7.2	1.351	58	58.28	33.8083	12.9642	0.9976
13	2.8	2.8	5.6	1.193	54	54.26			
10	2.2	2.2	4.4	1.058	48	48.23			
8	1.5	1.5	3.0	0.875	42	42.20			
5	0.9	0.9	1.8	0.680	36	36.17			

Calculations :

$$Q_{std} = 1/m[\text{Sqrt}(H2O(Pa/P_{std})(T_{std}/T_a)) - b]$$


$$IC = I[\text{Sqrt}(Pa/P_{std})(T_{std}/T_a)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/T_{av})(P_{av}/760)] - b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



Equipment Calibration Record

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 2X6146
 Equipment Ref: EQ 106
 Job Order HK1500837

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 10 Nov 2014

Equipment Calibration Results:

Calibration Date: 4 January 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
1hr19min	10:00 ~ 11:19	17.3	1017.0	0.076	2677	33.8
2hr15min	11:25 ~ 13:40	17.3	1017.0	0.111	6875	50.9
2hr06min	15:40 ~ 17:46	17.3	1017.0	0.047	2399	19.0

Sensitivity Adjustment Scale Setting (Before Calibration) 594 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 588 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9969

Date of Issue 6 January 2015



Operator: Donald Kwok Signature: [Signature] Date: 6 January 2015

QC Reviewer: Ben Tam Signature: [Signature] Date: 6 January 2015

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung Date of Calibration: 10-Nov-14
 Location ID : Calibration Room Next Calibration Date: 10-Feb-15

CONDITIONS

Sea Level Pressure (hPa)	1017.3	Corrected Pressure (mm Hg)	762.975
Temperature (°C)	23.3	Temperature (K)	296

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Calibration Date->	7-Apr-14	Expiry Date->	7-Apr-15

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	3.6	3.6	7.2	1.351	58	58.28	33.8083	12.9642	0.9976
13	2.8	2.8	5.6	1.193	54	54.26			
10	2.2	2.2	4.4	1.058	48	48.23			
8	1.5	1.5	3.0	0.875	42	42.20			
5	0.9	0.9	1.8	0.680	36	36.17			

Calculations :

$$Q_{std} = 1/m[\text{Sqrt}(H2O(Pa/P_{std})(T_{std}/T_a)) - b]$$


$$IC = I[\text{Sqrt}(Pa/P_{std})(T_{std}/T_a)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/T_{av})(P_{av}/760)] - b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



Equipment Calibration Record

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 366409
 Equipment Ref: EQ 109
 Job Order HK1500973

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 10 Nov 2014

Equipment Calibration Results:

Calibration Date: 4 January 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
1hr19min	10:00 ~ 11:19	17.3	1017.0	0.076	2615	33.0
2hr15min	11:25 ~ 13:40	17.3	1017.0	0.111	6854	50.8
2hr06min	15:40 ~ 17:46	17.3	1017.0	0.047	2319	18.4

Sensitivity Adjustment Scale Setting (Before Calibration) 538 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 533 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9952

Date of Issue 6 January 2015



Operator: Donald Kwok Signature: [Signature] Date: 6 January 2015

QC Reviewer: Ben Tam Signature: [Signature] Date: 6 January 2015

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung Date of Calibration: 10-Nov-14
 Location ID : Calibration Room Next Calibration Date: 10-Feb-15

CONDITIONS

Sea Level Pressure (hPa)	1017.3	Corrected Pressure (mm Hg)	762.975
Temperature (°C)	23.3	Temperature (K)	296

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Calibration Date->	7-Apr-14	Expiry Date->	7-Apr-15

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	3.6	3.6	7.2	1.351	58	58.28	33.8083	12.9642	0.9976
13	2.8	2.8	5.6	1.193	54	54.26			
10	2.2	2.2	4.4	1.058	48	48.23			
8	1.5	1.5	3.0	0.875	42	42.20			
5	0.9	0.9	1.8	0.680	36	36.17			

Calculations :

$$Q_{std} = 1/m[\text{Sqrt}(H_2O(P_a/P_{std})(T_{std}/T_a)) - b]$$


$$IC = I[\text{Sqrt}(P_a/P_{std})(T_{std}/T_a)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/T_{av})(P_{av}/760)] - b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure





Certificate of Calibration

校正證書

Certificate No. : C142871
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC14-0853) Date of Receipt / 收件日期 : 8 May 2014

Description / 儀器名稱 : Integrating Sound Level Meter (EQ006)

Manufacturer / 製造商 : Brüel & Kjær

Model No. / 型號 : 2238

Serial No. / 編號 : 2285762

Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (55 ± 20)%

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check


DATE OF TEST / 測試日期 : 13 May 2014


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By : 
測試 K C Lee
Project Engineer

Certified By : 
核證 K M Wu
Engineer

Date of Issue : 15 May 2014
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C142871
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C140016
CL281	Multifunction Acoustic Calibrator	DC130171

- Test procedure : MA101N.

- Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

- 6.1.1.1 Before Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L _{AFP}	A	F	94.00	1	94.3

- 6.1.1.2 After Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.0	± 0.7

- 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L _{AFP}	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		113.9

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準 - 局部複印本證書需先獲本實驗室書面批准 -

Certificate of Calibration

校正證書

Certificate No. : C142871
證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.0	Ref.
	L _{ASP}		S			94.0	± 0.1
	L _{AIP}		I			94.0	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration		
30 - 110	L _{AFP}	A	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}	S	Continuous		106.0	Ref.	
	L _{ASMax}		500 ms		102.0	-4.1 ± 1.0	

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{AFP}	A	F	94.00	31.5 Hz	55.1	-39.4 ± 1.5
					63 Hz	68.0	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	+1.2 ± 1.0
					4 kHz	95.0	+1.0 ± 1.0
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C142871
證書編號

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{CFP}	C	F	94.00	31.5 Hz	91.4	-3.0 ± 1.5
					63 Hz	93.3	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.0
					250 Hz	94.0	0.0 ± 1.0
					500 Hz	94.0	0.0 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	91.0	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0 ; -6.0)

6.4 Time Averaging

UUT Setting				Applied Value					UUT Reading (dB)	IEC 60804 Type 1 Spec. (dB)		
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)				
30 - 110	L _{Aeq}	A	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5		
								1/10 ²	90	89.5	± 0.5	
								60 sec.	1/10 ³	80	79.2	± 1.0
								5 min.	1/10 ⁴	70	69.1	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :

94 dB	31.5 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
	104 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)
	114 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)
	Burst equivalent level	: ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



Certificate of Calibration

校正證書

Certificate No. : C142872
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC14-0853) Date of Receipt / 收件日期 : 8 May 2014

Description / 儀器名稱 : Integrating Sound Level Meter (EQ008)

Manufacturer / 製造商 : Brüel & Kjær

Model No. / 型號 : 2238

Serial No. / 編號 : 2285690

Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (55 ± 20)%

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 13 May 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By : 
測試 : K C Lee
Project Engineer

Certified By : 
核證 : K M Wu
Engineer

Date of Issue : 15 May 2014
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C142872
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C140016
CL281	Multifunction Acoustic Calibrator	DC130171

- Test procedure : MA101N.

- Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

- 6.1.1.1 Before Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L _{AFP}	A	F	94.00	1	94.2

- 6.1.1.2 After Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.1	± 0.7

- 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L _{AFP}	A	F	94.00	1	94.1 (Ref.)
				104.00		104.1
				114.00		114.0

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C142872
證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.1	Ref.
	L _{ASP}		S			94.1	± 0.1
	L _{AIP}		I			94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration		
30 - 110	L _{AFP}	A	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{AFP}	A	F	94.00	31.5 Hz	54.8	-39.4 ± 1.5
					63 Hz	67.9	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.0
					250 Hz	85.4	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	95.3	+1.2 ± 1.0
					4 kHz	95.1	+1.0 ± 1.0
					8 kHz	93.0	-1.1 (+1.5 ; -3.0)
12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)					

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C142872

證書編號

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{CFP}	C	F	94.00	31.5 Hz	91.2	-3.0 ± 1.5
					63 Hz	93.3	-0.8 ± 1.5
					125 Hz	93.9	-0.2 ± 1.0
					250 Hz	94.1	0.0 ± 1.0
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.3	-0.8 ± 1.0
					8 kHz	91.1	-3.0 (+1.5 ; -3.0)
					12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)

6.4 Time Averaging

UUT Setting				Applied Value					UUT Reading (dB)	IEC 60804 Type 1 Spec. (dB)	
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)			
30 - 110	L _{Aeq}	A	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5	
								90	89.7	± 0.5	
			60 sec.					1/10 ³	80	79.8	± 1.0
			5 min.					1/10 ⁴	70	69.8	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812706

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :

94 dB	31.5 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
104 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)
	Burst equivalent level	: ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



Certificate of Calibration 校正證書

Certificate No. : C143325
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC14-0853) Date of Receipt / 收件日期 : 21 May 2014
Description / 儀器名稱 : Integrating Sound Level Meter (EQ009)
Manufacturer / 製造商 : Brüel & Kjær
Model No. / 型號 : 2238
Serial No. / 編號 : 2285722
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 31 May 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies, USA
- Fluke Everett Service Center, USA
- Rohde & Schwarz Laboratory, Germany

Tested By : 
測試 : K C Lee
Project Engineer

Certified By : 
核證 : K M Wu
Engineer

Date of Issue : 3 June 2014
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C143325
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C140016
CL281	Multifunction Acoustic Calibrator	DC130171

- Test procedure : MA101N.

- Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

6.1.1.1 Before Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L _{AFP}	A	F	94.00	1	94.1

6.1.1.2 After Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.1	± 0.7

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L _{AFP}	A	F	94.00	1	94.1 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: calllab@suncreation.com Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C143325
證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.1	Ref.
	L _{ASP}		S			94.1	± 0.1
	L _{AIP}		I			94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration		
30 - 110	L _{AFP}	A	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
					500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{AFP}	A	F	94.00	31.5 Hz	54.6	-39.4 ± 1.5
					63 Hz	67.9	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.0
					250 Hz	85.4	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	95.3	+1.2 ± 1.0
					4 kHz	95.1	+1.0 ± 1.0
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C143325
證書編號

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{CFP}	C	F	94.00	31.5 Hz	91.0	-3.0 ± 1.5
					63 Hz	93.3	-0.8 ± 1.5
					125 Hz	93.9	-0.2 ± 1.0
					250 Hz	94.1	0.0 ± 1.0
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.3	-0.8 ± 1.0
					8 kHz	91.0	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.9	-6.2 (+3.0 ; -6.0)

6.4 Time Averaging

UUT Setting				Applied Value					UUT Reading (dB)	IEC 60804 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)		
30 - 110	L _{Aeq}	A	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
			60 sec.					90	90.0	± 0.5
			5 min.					80	79.1	± 1.0
								70	69.1	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812707

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :

94 dB : 31.5 Hz - 125 Hz	: ± 0.35 dB
250 Hz - 500 Hz	: ± 0.30 dB
1 kHz	: ± 0.20 dB
2 kHz - 4 kHz	: ± 0.35 dB
8 kHz	: ± 0.45 dB
12.5 kHz	: ± 0.70 dB
104 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)
Burst equivalent level	: ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

0/0 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callah@suncreation.com Website/網址: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C142545

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC14-0853)

Date of Receipt / 收件日期 : 14 April 2014

Description / 儀器名稱 : Acoustical Calibrator (EQ081)

Manufacturer / 製造商 : Brüel & Kjær

Model No. / 型號 : 4231

Serial No. / 編號 : 2326408

Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C

Relative Humidity / 相對濕度 : (55 ± 20)%

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 26 April 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA


Tested By

測試


K C Lee
Project Engineer

Certified By

核證


K M Wu
Engineer

Date of Issue

簽發日期

29 April 2014

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

o/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

e/n 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C142545

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL130	Universal Counter	C133632
CL281	Multifunction Acoustic Calibrator	DC130171
TST150A	Measuring Amplifier	C141558

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.0		

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



Certificate of Calibration

校正證書

Certificate No. : C142870
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC14-0853) Date of Receipt / 收件日期 : 8 May 2014

Description / 儀器名稱 : Acoustical Calibrator (EQ082)
 Manufacturer / 製造商 : Brüel & Kjær
 Model No. / 型號 : 4231
 Serial No. / 編號 : 2713428
 Supplied By / 委託者 : Action-United Environmental Services and Consulting
 Unit A, 20/F., Gold King Industrial Building,
 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (55 ± 20)%
 Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 13 May 2014


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
 All results are within manufacturer's specification.
 The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By : 
 測試 : K C Lee
 Project Engineer

Certified By : 
 核證 : K M Wu
 Engineer

Date of Issue : 15 May 2014
 簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C142870
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C133632
CL281	Multifunction Acoustic Calibrator	DC130171
TST150A	Measuring Amplifier	C141558

- Test procedure : MA100N.
- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.1		

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



ALS Technichem (HK) Pty Ltd
11/F, Chung Shun Knitting Centre
1-3 Wing Yip Street
Kwai Chung, N.T., Hong Kong
T: +852 2610 1044
F: +852 2610 2021
www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR BEN TAM
CLIENT: ACTION UNITED ENVIRO SERVICES
ADDRESS: RM A 20/F., GOLD KING IND BLDG,
NO. 35-41 TAI LIN PAI ROAD,
KWAI CHUNG,
N.T., HONG KONG

WORK ORDER: HK1504040
SUB-BATCH: 0
LABORATORY: HONG KONG
DATE RECEIVED: 30/01/2015
DATE OF ISSUE: 07/02/2015

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.


The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Dissolved Oxygen, pH, Salinity and Temperature
Description: Multifunctional Meter
Brand Name: YSI
Model No.: Professional Plus
Serial No.: 10G101946
Equipment No.: --
Date of Calibration: 05 February, 2015

NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.


Mr Fung Lim Chee, Richard
General Manager
Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order: HK1504040
Sub-batch: 0
Date of Issue: 07/02/2015
Client: ACTION UNITED ENVIRO SERVICES



Description: Multifunctional Meter
Brand Name: YSI
Model No.: Professional Plus
Serial No.: 10G101946
Equipment No.: --
Date of Calibration: 05 February, 2015

Parameters:

Dissolved Oxygen Method Ref: APHA (21st edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
4.88	4.79	-0.09
7.03	6.90	-0.13
9.03	9.10	+0.07
Tolerance Limit (mg/L)		±0.20

pH Value Method Ref: APHA 21st Ed. 4500H:B

Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
4.0	3.95	-0.05
7.0	7.12	+0.12
10.0	9.99	-0.01
Tolerance Limit (pH unit)		±0.20

Salinity Method Ref: APHA (21st edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
0	0.00	--
10	9.76	-2.4
20	18.06	-9.7
30	27.64	-7.9
Tolerance Limit (%)		±10.0

Temperature Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Reading of Ref. thermometer (°C)	Displayed Reading (°C)	Tolerance (°C)
11.0	11.6	+0.6
20.0	20.4	+0.4
44.0	42.5	-1.5
Tolerance Limit (°C)		±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.



 Mr Fung Lim Chee, Richard
 General Manager -
 Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd
11/F, Chung Shun Knitting Centre
1-3 Wing Yip Street
Kwai Chung, N.T., Hong Kong
T: +852 2610 1044
F: +852 2610 2021
www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

CONTACT: MR BEN TAM
CLIENT: ACTION UNITED ENVIRO SERVICES
ADDRESS: RM A 20/F., GOLD KING IND BLDG,
NO. 35-41 TAI LIN PAI ROAD,
KWAI CHUNG,
N.T., HONG KONG

WORK ORDER: HK1503231
SUB-BATCH: 0
LABORATORY: HONG KONG
DATE RECEIVED: 23/01/2015
DATE OF ISSUE: 28/01/2015

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Turbidity
Equipment Type: Turbidimeter
Brand Name: HACH
Model No.: 2100Q
Serial No.: 11030C008499
Equipment No.: --
Date of Calibration: 27 January, 2015

NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.


Mr. Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



Work Order: HK1503231
Sub-batch: 0
Date of Issue: 28/01/2015
Client: ACTION UNITED ENVIRO SERVICES

Equipment Type: Turbidimeter
Brand Name: HACH
Model No.: 2100Q
Serial No.: 11030C008499
Equipment No.: --
Date of Calibration: 27 January, 2015 Date of next Calibration: 27 April, 2015

Parameters:

Turbidity

Method Ref: APHA 21st Ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.00	--
4	4.11	+2.8
40	39.0	-2.5
80	79.3	-0.9
400	383	-4.3
800	775	-3.1
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd
11/F, Chung Shun Knitting Centre
1-3 Wing Yip Street
Kwai Chung, N.T., Hong Kong
T: +852 2610 1044
F: +852 2610 2021
www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR BEN TAM
CLIENT: ACTION UNITED ENVIRO SERVICES
ADDRESS: RM A 20/F., GOLD KING IND BLDG,
NO. 35-41 TAI LIN PAI ROAD,
KWAI CHUNG,
N.T., HONG KONG.

WORK ORDER: HK1509486
SUB-BATCH: 0
LABORATORY: HONG KONG
DATE RECEIVED: 18/03/2015
DATE OF ISSUE: 25/03/2015

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.


The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Dissolved Oxygen, pH, Salinity, Temperature and Turbidity
Equipment Type: YSI Sonde/ Multifunctional Meter
Brand Name: YSI
Model No.: YSI 6820/ 650MDS
Serial No.: 02J0912/02K0788 AA
Equipment No.: --
Date of Calibration: 25 March, 2015

NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.


Mr. Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION



Work Order: HK1509486
Sub-Batch: 0
Date of Issue: 25/03/2015
Client: ACTION UNITED ENVIRO SERVICES

Equipment Type: YSI Sonde/ Multifunctional Meter
Brand Name: YSI
Model No.: YSI 6820/ 650MDS
Serial No.: 02J0912/02K0788 AA
Equipment No.: --

Date of Calibration: 25 March, 2015 **Date of next Calibration:** 25 June, 2015

Parameters:

Dissolved Oxygen

Method Ref: APHA (21st edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
4.15	4.18	+0.03
6.24	6.44	+0.20
8.94	8.98	+0.04
Tolerance Limit (mg/L)		±0.20

pH Value

Method Ref: APHA 21st Ed. 4500H:B

Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
4.0	4.04	+0.04
7.0	7.01	+0.01
10.0	9.96	-0.04
Tolerance Limit (pH unit)		±0.20

Salinity

Method Ref: APHA (21st edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
0	0.00	--
10	10.90	+9.0
20	21.95	+9.8
30	31.87	+6.2
Tolerance Limit (%)		±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.



 Mr. Fung Lim Chee, Richard
 General Manager -
 Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION



Work Order: HK1509486
Sub-Batch: 0
Date of Issue: 25/03/2015
Client: ACTION UNITED ENVIRO SERVICES

Equipment Type: YSI Sonde/ Multifunctional Meter
Brand Name: YSI
Model No.: YSI 6820/ 650MDS
Serial No.: 02J0912/02K0788 AA
Equipment No.: --
Date of Calibration: 25 March, 2015 Date of next Calibration: 25 June, 2015

Parameters:

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical
Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
10.0	10.06	+0.1
20.0	18.54	-1.5
40.0	38.06	-1.9
	Tolerance Limit (°C)	±2.0

Turbidity

Method Ref: APHA (21st edition), 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.2	--
4	3.9	-2.5
40	38.4	-4.0
80	79.1	-1.1
400	390.2	-2.5
800	761.5	-4.8
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.


Mr. Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong

Appendix G

Event and Action Plan

Event and Action Plan for Air Quality

Event	ET	IEC	ER	Action Contractor
Action Level				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method.	1. Notify Contractor.	1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.
Limit Level				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
2. Exceedance for two or more consecutive samples	1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented;	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not
	and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	the ER accordingly; 5. Monitor the implementation of remedial measures.	5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Construction Noise

Event		ET	IEC	ER	Action Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify ER, IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the IEC and Contractor on remedial measures required; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Advise the ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC and ER; 2. Implement noise mitigation proposals. 	
Limit Level	<ol style="list-style-type: none"> 1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated. 	

Event and Action Plan for Water Quality

EVENT	ET			CONTRACTOR		
	ET	IEC	ER	CONTRACTOR		
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agreed mitigation measures. 		
Action Level being exceeded by more than two consecutive sampling days	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. 		
Limit Level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level. 	<ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. 		
Limit level being exceeded by more than one consecutive sampling days	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days. 	<ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit Level. 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures; As directed by the ER, to slow down or to stop all or part of the construction activities. 		

Appendix H

Impact Monitoring Schedule

Impact Monitoring Schedule for the Reporting Period – April 2015

Date		Dust Monitoring		Noise Monitoring	Water Quality
		1-hour TSP	24-hour TSP		
Wed	1-Apr-15	C3&C5			C2& C3 & C5
Thu	2-Apr-15				
Fri	3-Apr-15				C2
Sat	4-Apr-15				
Sun	5-Apr-15				
Mon	6-Apr-15				C2
Tue	7-Apr-15				
Wed	8-Apr-15	C2	C2&C3 & C5	C2	
Thu	9-Apr-15	C3&C5		C3&C5	C2& C3 & C5
Fri	10-Apr-15				
Sat	11-Apr-15				C2& C3 & C5
Sun	12-Apr-15				
Mon	13-Apr-15	C3&C5		C3&C5	C2& C3 & C5
Tue	14-Apr-15	C2	C2&C3 & C5	C2	
Wed	15-Apr-15				
Thu	16-Apr-15				C2& C3 & C5
Fri	17-Apr-15				
Sat	18-Apr-15	C3&C5		C3&C5	C2& C3 & C5
Sun	19-Apr-15				
Mon	20-Apr-15	C2	C2&C3 & C5	C2	C2& C3 & C5
Tue	21-Apr-15				
Wed	22-Apr-15				C2& C3 & C5
Thu	23-Apr-15				
Fri	24-Apr-15	C3&C5		C3&C5	C2& C3 & C5
Sat	25-Apr-15	C2	C2&C3 & C5	C2	
Sun	26-Apr-15				
Mon	27-Apr-15				C2& C3 & C5
Tue	28-Apr-15				
Wed	29-Apr-15	C3&C5		C3&C5	C2& C3 & C5
Thu	30-Apr-15	C2	C2&C3 & C5	C2	

	Monitoring Day
	Sunday or Public Holiday

Monitoring Location

Contract 2 (C2)	Air Quality	AM7b & AM8
	Construction Noise	NM5, NM6, NM7
Contract 3 (C3)	Air Quality	AM9b
	Construction Noise	NM8, NM9 & NM10
	Water Quality	WM4, WM4-Control A & WM4-Control B
Contract 5 (C5)	Air Quality	AM1a, AM2 & AM3
	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control

Impact Monitoring Schedule for next Reporting Period – May 2015

Date		Dust Monitoring		Noise Monitoring	Water Quality
		1-hour TSP	24-hour TSP		
Fri	1-May-15				
Sat	2-May-15				C2& C3 & C5
Sun	3-May-15				
Mon	4-May-15				
Tue	5-May-15	C3&C5		C3&C5	C2& C3 & C5
Wed	6-May-15	C2	C2&C3 & C5	C2	
Thu	7-May-15				C2& C3 & C5
Fri	8-May-15	C3&C5			
Sat	9-May-15				C2& C3 & C5
Sun	10-May-15				
Mon	11-May-15				
Tue	12-May-15	C2	C2&C3 & C5	C2	C2& C3 & C5
Wed	13-May-15				
Thu	14-May-15	C3&C5		C3&C5	C2& C3 & C5
Fri	15-May-15				
Sat	16-May-15				C2& C3 & C5
Sun	17-May-15				
Mon	18-May-15	C2	C2&C3 & C5	C2	C2& C3 & C5
Tue	19-May-15				
Wed	20-May-15	C3&C5		C3&C5	C2& C3 & C5
Thu	21-May-15				
Fri	22-May-15				
Sat	23-May-15	C2	C2&C3 & C5		C2& C3 & C5
Sun	24-May-15				
Mon	25-May-15				
Tue	26-May-15	C3&C5		C3&C5	C2& C3 & C5
Wed	27-May-15				
Thu	28-May-15				C2& C3 & C5
Fri	29-May-15	C2	C2&C3 & C5	C2	
Sat	30-May-15				C2& C3 & C5
Sun	31-May-15				

* Water quality monitoring only carry out at WM4, WM4-Control A & WM4-Control B.

	Monitoring Day
	Sunday or Public Holiday

Monitoring Location

Contract 2 (C2)	Air Quality	AM7b & AM8
	Construction Noise	NM5, NM6, NM7
Contract 3 (C3)	Air Quality	AM9b
	Construction Noise	NM8, NM9 & NM10
	Water Quality	WM4, WM4-Control A & WM4-Control B
Contract 5 (C5)	Air Quality	AM1a, AM2 & AM3
	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control

Appendix I

Database of Monitoring Result

24-hour TSP Monitoring Data

DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m ³ /min)	AIR VOLUME (std m ³)	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-HR TSP (µg/m ³)
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
AM1a - Garden Farm, Tsung Yuen Ha Village															
8-Apr-15	27846	9781.47	9805.47	1440.00	42	43	42.5	22.1	1013.3	1.50	2157	2.8452	2.9759	0.1307	61
14-Apr-15	27862	9805.47	9829.47	1440.00	43	43	43.0	23.4	1011.8	1.51	2175	2.8404	3.0198	0.1794	82
20-Apr-15	27898	9829.47	9853.47	1440.00	42	42	42.0	23.9	1012	1.48	2125	2.7325	2.8385	0.1060	50
25-Apr-15	27917	9853.68	9877.23	1413.00	35	36	35.5	23.9	1017.1	1.26	1779	2.7244	2.8446	0.1202	68
30-Apr-15	27948	9877.23	9901.23	1440.00	36	38	37.0	24.8	1010.7	1.30	1867	2.8695	2.9795	0.1100	59
AM2 - Village House near Lin Ma Hang Road															
8-Apr-15	27845	5307.43	5331.34	1434.60	33	34	33.5	22.1	1013.3	1.13	1620	2.8487	3.0156	0.1669	103
14-Apr-15	27864	5331.34	5355.25	1434.60	31	33	32.0	23.4	1011.8	1.08	1551	2.8556	3.0705	0.2149	139
22-Apr-15	27918	5379.19	5403.15	1437.60	27	31	29.0	23.9	1012	0.99	1424	2.7335	2.8523	0.1188	83
25-Apr-15	27817	5403.15	5427.16	1440.60	34	34	34.0	23.9	1017.1	1.05	1508	2.8744	3.0882	0.2138	142
30-Apr-15	27950	5427.16	5451.56	1464.00	33	34	33.5	24.8	1010.7	1.03	1503	2.8603	3.0116	0.1513	101
AM3 - Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village															
8-Apr-15	27844	6316.23	6340.23	1440.00	39	40	39.5	22.1	1013.3	1.27	1834	2.8477	3.0130	0.1653	90
14-Apr-15	27863	6340.23	6364.23	1440.00	39	39	39.0	23.4	1011.8	1.25	1806	2.8465	3.7832	0.9367	519
20-Apr-15	27896	6364.23	6388.23	1440.00	39	40	39.5	23.9	1012	1.27	1828	2.7373	2.8934	0.1561	85
25-Apr-15	27919	6388.41	6412.41	1440.00	41	42	41.5	23.9	1017.1	1.31	1887	2.7149	2.8407	0.1258	67
30-Apr-15	27951	6412.41	6436.41	1440.00	42	42	42.0	24.8	1010.7	1.32	1902	2.8515	2.9675	0.1160	61
AM7b - Loi Tung Village House															
8-Apr-15	27848	13860.75	13884.75	1440.00	30	34	32.0	22.1	1013.3	0.80	1155	2.8498	2.9354	0.0856	74
14-Apr-15	27889	13884.75	13908.75	1440.00	35	38	36.5	23.4	1011.8	0.93	1338	2.7240	2.9002	0.1762	132
20-Apr-15	27901	13908.75	13932.75	1440.00	35	35	35.0	23.9	1012	0.89	1274	2.7477	2.8556	0.1079	85
25-Apr-15	27920	13932.88	13956.88	1440.00	45	47	46.0	23.9	1017.1	1.13	1624	2.7221	2.9312	0.2091	129
30-Apr-15	27953	13956.89	13980.89	1440.00	44	47	45.5	24.8	1010.7	1.11	1592	2.8563	3.0369	0.1806	113
AM8 - Po Kat Tsai Village No. 4															
8-Apr-15	27847	7731.11	7755.11	1440.00	39	40	39.5	22.1	1013.3	1.06	1526	2.8461	2.9380	0.0919	60
14-Apr-15	27888	7755.11	7779.11	1440.00	40	40	40.0	23.4	1011.8	1.07	1544	2.7416	2.8877	0.1461	95
20-Apr-15	27901	7779.11	7803.11	1440.00	40	40	40.0	23.9	1012	1.07	1542	2.7321	2.8165	0.0844	55
25-Apr-15	27922	7803.24	7827.24	1440.00	49	49	49.0	23.9	1017.1	1.37	1967	2.8686	2.9852	0.1166	59
30-Apr-15	27954	7827.25	7851.25	1440.00	49	50	49.5	24.8	1010.7	1.37	1979	2.8564	2.9609	0.1045	53
AM9b - Nam Wa Po Village House No. 80															
8-Apr-15	27849	15270.55	15294.05	1410.00	34	34	34.0	22.1	1013.3	1.13	1592	2.8561	2.9808	0.1247	78
14-Apr-15	27861	15294.05	15318.05	1440.00	34	35	34.5	23.4	1011.8	1.14	1643	2.8496	3.0436	0.1940	118
20-Apr-15	27903	15318.05	15342.05	1440.00	34	34	34.0	23.9	1012	1.12	1620	2.7426	2.8224	0.0798	49
25-Apr-15	27924	15342.06	15366.06	1440.00	34	34	34.0	23	1017.1	1.04	1498	2.8581	2.9706	0.1125	75
30-Apr-15	27964	15366.06	15390.06	1440.00	38	40	39.0	24.8	1010.7	1.20	1727	2.8711	2.9610	0.0899	52

Construction Noise Monitoring Results, dB(A)

Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 rd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq30	façade correction
NM1 - Tsung Yuen Ha Village House No. 63																					
9-Apr-15	14:26	53.3	56.2	49.8	54.6	55.7	49.5	55.3	57.5	51.1	53.7	56.6	50.2	52.2	54.1	49.3	53.5	55.4	50.3	54	NA
13-Apr-15	11:15	61.9	54.4	50.6	53.6	54.6	50.6	53.0	55.4	49.8	56.1	58.0	50.8	52.0	54.3	48.6	51.0	53.4	46.7	56	NA
18-Apr-15	13:10	50.3	52.0	47.9	50.7	52.4	47.9	53.0	54.2	51.0	53.7	54.4	51.1	53.2	53.9	51.0	61.9	60.9	52.0	56	NA
24-Apr-15	10:47	52.5	54.9	47.9	51.2	52.8	48.8	57.2	59.7	52.7	56.1	58.3	50.4	51.9	54.3	48.9	54.0	56.0	48.2	54	NA
29-Apr-15	13:08	50.4	51.6	47.2	52.9	55.7	49.1	51.6	54.4	48.0	51.8	54.4	48.1	51.4	53.8	48.7	50.0	52.3	47.3	51	NA
NM2 - Village House near Lin Ma Hang Road																					
9-Apr-15	15:27	58.1	58.9	52.7	60.5	60.8	52.8	60.0	59.0	51.9	59.3	59.7	52.2	60.2	62.7	53.0	58.2	61.7	52.8	59	NA
13-Apr-15	13:02	61.7	62.7	50.5	57.5	59.7	48.1	59.2	62.9	49.6	58.9	60.8	50.6	58.5	61.7	52.6	57.6	61.4	52.6	59	NA
18-Apr-15	13:01	64.1	66.0	51.5	60.0	62.0	50.5	59.1	59.0	53.0	58.9	62.0	52.5	56.4	57.0	52.5	59.9	61.0	52.0	60	NA
24-Apr-15	11:27	57.2	56.5	51.9	58.7	61.8	46.8	58.6	61.9	44.4	52.6	56.6	44.1	54.3	56.9	41.4	53.2	54.1	42.8	56	NA
29-Apr-15	13:54	57.7	59.2	50.4	60.6	65.6	50.7	58.7	60.9	49.8	59.0	60.2	53.5	60.7	62.4	53.4	57.2	57.4	52.0	59	NA
NM5- Ping Yeung Village House (façade facing northeast)																					
8-Apr-15	17:09	68.7	57.2	44.5	53.2	56.9	43.9	52.4	56.1	41.0	52.2	56.1	41.9	52.0	55.4	40.5	51.5	55.2	40.2	61	NA
14-Apr-15	13:39	52.6	55.9	44.1	54.7	56.9	46.8	60.9	62.2	55.7	59.9	62.4	55.6	59.5	62.6	55.9	58.8	61.0	55.7	59	NA
20-Apr-15	10:52	51.2	54.5	44.0	52.2	55.5	45.5	51.8	55.5	44.0	53.0	56.0	45.0	51.1	54.0	44.5	51.8	55.0	45.0	52	NA
25-Apr-15	14:36	53.2	56.7	44.4	52.1	55.5	44.4	52.3	55.2	44.7	52.0	55.6	46.1	52.4	56.3	44.5	51.8	55.2	45.4	52	NA
30-Apr-15	11:33	51.1	53.9	44.9	54.9	58.0	46.9	52.0	55.2	45.1	50.4	53.4	44.3	50.3	53.4	45.0	50.1	53.3	44.6	52	NA
NM6 – Tai Tong Wu Village House 2																					
8-Apr-15	14:51	59.1	62.7	47.1	60.5	63.8	52.7	59.8	63.8	51.1	60.8	64.6	50.9	59.5	63.1	49.4	58.6	62.3	49.8	60	NA
14-Apr-15	11:13	60.2	63.2	52.7	60.5	63.5	47.4	61.1	63.7	55.5	59.8	63.3	49.4	58.4	62.7	45.4	60.6	64.2	45.3	60	NA
20-Apr-15	11:32	60.2	63.4	51.3	62.0	64.0	51.4	58.5	62.3	48.1	60.2	63.2	53.8	60.2	63.5	51.1	59.5	62.9	45.4	60	NA
25-Apr-15	11:19	60.1	64.0	50.9	59.5	62.9	49.9	60.1	62.6	49.3	58.7	62.3	50.2	60.5	64.5	50.7	60.8	64.3	53.7	60	NA
30-Apr-15	11:00	62.0	65.3	57.1	59.3	63.2	51.9	60.6	63.6	52.4	59.5	63.0	49.8	60.7	63.7	54.2	60.4	63.5	53.1	61	NA
NM7 – Po Kat Tsai Village																					
8-Apr-15	14:08	63.9	67.9	58.4	63.4	67.1	56.7	61.7	66.1	54.8	59.5	62.5	54.5	60.3	63.0	56.0	59.8	63.3	54.7	62	NA
14-Apr-15	10:31	65.1	66.9	55.8	62.8	66.7	54.3	62.8	66.7	57.1	61.5	62.6	54.3	57.6	59.8	55.0	55.6	58.0	53.5	62	NA
20-Apr-15	10:52	59.5	60.3	55.6	63.3	65.1	54.4	60.4	64.1	55.4	65.1	66.4	56.1	63.3	65.5	54.5	60.9	60.9	54.9	63	NA
25-Apr-15	10:33	55.6	57.0	52.4	54.7	56.5	52.3	53.8	55.1	50.3	52.9	54.5	51.0	54.8	57.3	50.4	53.7	55.4	48.8	54	NA
30-Apr-15	10:20	61.8	65.6	55.5	63.0	67.0	56.2	71.6	71.9	56.1	64.4	67.8	56.4	57.9	58.3	55.4	67.1	64.6	57.1	66	NA
NM8 - Village House, Tong Hang																					
9-Apr-15	10:28	58.2	63.5	50.7	56.9	63.4	50.7	58.0	63.2	52.1	56.7	55.7	51.4	56.9	61.9	52.6	59.2	66.1	52.6	58	NA
13-Apr-15	14:05	56.2	55.9	51.2	55.2	58.1	50.5	57.3	59.8	52.4	57.5	62.3	50.3	58.1	63.8	49.8	57.6	62.5	51.3	57	NA
18-Apr-15	15:37	60.6	63.5	53.5	59.4	63.0	53.5	60.1	64.0	53.0	59.7	64.0	54.0	59.0	63.0	53.5	59.3	63.0	54.0	60	NA
24-Apr-15	14:09	60.3	60.5	52.5	57.9	61.0	53.5	58.9	62.5	52.0	59.1	62.0	53.5	9.1	62.5	53.5	59.5	62.0	54.0	58	NA
29-Apr-15	16:38	60.2	63.0	55.5	59.8	62.5	52.0	56.9	62.0	49.5	56.3	61.0	51.0	58.6	63.5	50.5	55.8	57.5	50.0	58	NA
NM9 - Village House, Kiu Tau Village																					
9-Apr-15	11:21	56.0	60.6	51.0	63.8	62.3	51.9	53.8	57.2	50.4	54.9	58.2	51.2	53.6	54.6	50.7	56.2	58.8	51.4	58	NA
13-Apr-15	15:23	59.3	62.5	51.1	56.8	61.0	50.8	57.0	61.7	50.9	58.2	61.9	51.7	55.5	58.3	51.5	58.4	61.8	53.7	58	NA

Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 rd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq30	façade correction
18-Apr-15	16:28	60.1	63.0	57.0	60.8	63.5	57.0	59.4	62.0	56.0	59.1	61.0	56.0	59.6	63.0	54.5	56.2	58.5	54.0	59	NA
24-Apr-15	15:03	57.1	58.5	53.0	63.0	62.0	54.0	59.3	60.0	53.5	63.0	6.0	53.0	57.7	59.5	53.5	59.6	61.0	52.0	61	NA
29-Apr-15	17:21	52.4	55.7	50.9	53.4	55.8	51.9	57.1	61.6	52.2	57.0	59.8	51.5	54.4	56.6	52.0	54.7	59.2	52.5	55	NA
NM10 - Nam Wa Po Village House No. 80																					
9-Apr-15	9:52	61.5	62.8	59.7	62.0	64.3	57.8	59.7	61.7	56.8	61.0	64.2	57.3	60.6	63.0	57.8	60.2	62.3	57.3	61	64
13-Apr-15	16:00	60.3	61.8	58.5	61.7	64.1	59.3	60.3	61.8	58.3	61.2	63.8	57.5	63.1	66.2	59.6	62.1	64.1	59.6	62	65
18-Apr-15	16:23	68.9	72.9	63.6	69.3	73.7	63.6	69.2	74.7	61.3	66.8	69.8	61.1	67.6	71.5	61.5	67.6	71.7	61.4	68	71
24-Apr-15	15:07	62.1	64.0	59.0	61.4	63.0	8.5	60.9	62.5	57.5	62.8	65.5	58.0	60.3	62.0	58.5	64.2	67.0	58.0	62	65
29-Apr-15	17:41	54.2	55.9	51.8	54.6	55.7	53.4	54.9	55.9	53.3	53.7	54.9	52.0	56.0	58.5	53.5	54.4	55.9	52.5	55	58

Water Quality Monitoring Data for Contract 5

Date	1-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:36	0.41	23.3	23.3	6.34	6.3	74.4	73.5	12.8	12.6	8.6	8.6	10	10.0
			23.3		6.18		72.6		12.3		8.6		10	
WM1*	11:08	0.32	23.7	23.7	3.45	3.4	40.8	40.4	27.9	28.3	7.7	7.7	26	26.0
			23.7		3.37		39.9		28.7		7.7		26	

Date	9-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	14:44	0.41	17.9	17.9	4.56	4.6	48.1	48.0	190.0	195.5	7.4	7.4	94	93.0
			17.9		4.54		47.8		201.0		7.4		92	
WM1*	15:11	0.31	19.4	19.4	1.63	1.6	17.8	17.6	119.0	116.5	7.8	7.8	78	76.5
			19.4		1.59		17.3		114.0		7.8		75	

Date	11-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:39	0.67	17.3	17.3	8.24	8.2	85.9	85.4	874.0	864.5	8.7	8.7	368	374.5
			17.3		8.17		84.8		855.0		8.7		381	
WM1	11:14	0.28	16.9	16.9	6.85	6.8	70.8	70.7	601.0	605.5	7.6	7.6	262	263.0
			16.9		6.83		70.6		610.0		7.6		264	

Date	13-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:22	0.45	20.5	20.5	3.39	3.4	37.7	37.6	93.5	94.1	8.7	8.7	51	51.5
			20.5		3.37		37.5		94.6		8.6		52	
WM1*	12:16	0.31	19.9	19.9	2.05	2.0	22.5	22.4	162.0	161.0	7.5	7.5	98	100.0
			19.9		2.02		22.2		160.0		7.5		102	

Date	16-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:03	0.45	21.4	21.4	6	6.0	67.8	67.4	85.0	84.8	7.7	7.7	55	56.0

			21.4		5.93		67.0		84.5		7.7		57	
WM1	10:30	0.07	22.9	22.9	6.24	6.3	72.7	73.2	50.1	47.8	7.6	7.6	47	44.5
			22.9		6.31		73.6		45.4		7.6		42	

Date	18-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	13:16	0.19	25.1	25.1	4.58	4.5	55.6	55.1	54.5	53.9	8.6	8.6	43	42.5
			25.1		4.5		54.5		53.3		8.6		42	
WM1	13:45	0.34	28.2	28.2	8.01	8.0	102.8	102.7	82.4	82.6	8.2	8.2	81	83.0
			28.2		7.99		102.5		82.8		8.2		85	

Date	20-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	16:48	0.26	27.3	27.3	6.4	6.4	68.1	68.2	39.8	39.7	7.3	7.3	29	31.0
			27.3		6.4		68.2		39.6		7.3		33	
WM1	17:09	0.11	28.5	28.5	2.72	2.7	35.2	35.2	181.0	183.0	7.9	7.9	165	174.0
			28.5		2.72		35.1		185.0		7.9		183	

Date	22-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:15	0.26	23.2	23.2	5.52	5.6	64.7	66.0	34.9	34.6	8.1	8.1	23	28.0
			23.2		5.74		67.2		34.3		8.1		33	
WM1	11:11	0.14	24.5	24.5	2.74	2.7	33.0	32.8	188.0	187.0	8	8.0	165	174.0
			24.5		2.7		32.5		186.0		8		183	

Date	24-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:05	0.29	24.5	24.5	6.63	6.6	79.5	79.1	34.7	34.8	7.3	7.3	22	21.0
			24.5		6.56		78.7		34.9		7.3		20	
WM1*	11:20	0.34	29.3	29.3	6.02	6.0	78.8	78.7	99.0	97.5	7.8	7.8	104	104.0
			29.3		6		78.5		96.0		7.8		104	

Date	27-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	13:21	0.38	30.9	30.9	7.79	7.7	104.7	104.0	58.2	58.2	7.5	7.5	44	45.0
			30.9		7.68		103.3		58.2		7.5		46	
WM1*	14:05	0.43	30.2	30.2	6.63	6.6	88.2	88.3	94.2	94.5	8	8.0	64	63.5
			30.2		6.65		88.4		94.7		8		63	

Date	29-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	13:01	0.37	30	30.0	6.73	6.7	89.0	88.9	33.2	33.0	7.1	7.1	24	24.0
			30		6.71		88.8		32.8		7.1		24	
WM1*	14:35	0.23	29.5	29.5	7.84	7.9	103.1	103.3	44.7	45.1	7.6	7.6	16	17.0
			29.5		7.87		103.5		45.4		7.6		18	

Remark: * monitoring was conducted at box culvert 2 for reference.

Water Quality Monitoring Data for Contract 2 and 3

Date	1-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	13:54	0.08	25.6	25.6	5.79	5.8	70.8	71.1	5.8	5.7	8.1	8.1	7	7.0
			25.6		5.83		71.3		5.63		8.1		7	
WM4-CB	14:36	0.21	26.2	26.2	2.78	2.7	34.5	33.6	6.77	6.7	7.8	7.8	7	7.5
			26.2		2.63		32.6		6.65		7.8		8	
WM4	13:29	0.22	26	26.0	2.6	2.6	38.8	38.7	5.93	5.9	7.3	7.3	5	5.5
			26		2.6		38.6		5.87		7.3		6	

Date	3-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	13:18	0.07	24.4	24.4	4.61	4.6	55.2	55.1	6.0	6.0	7.7	7.7	3	3.0
			24.4		4.59		55.0		6.0		7.7		3	
WM4-CB	12:18	0.18	25.2	25.2	1.75	1.7	21.3	21.1	6.0	5.9	7.8	7.8	3	3.0
			25.1		1.72		20.9		5.7		7.8		3	
WM4	12:49	0.22	25	25.0	2.24	2.2	27.2	26.8	7.6	7.5	7.3	7.3	6	6.0
			25		2.18		26.3		7.3		7.3		6	

Date	6-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	11:22	0.07	24	24.0	5.01	5.0	60.0	59.7	4.1	4.1	7.6	7.6	4	3.5
			24		4.95		59.3		4.2		7.6		3	
WM4-CB	10:16	0.20	24.6	24.6	1.63	1.6	19.8	19.6	5.4	5.5	7.4	7.4	4	4.0
			24.6		1.59		19.3		5.5		7.4		4	
WM4	10:51	0.23	24.3	24.4	2.37	2.3	28.7	28.0	5.7	5.8	7.3	7.3	13	12.5
			24.4		2.26		27.3		5.9		7.3		12	

Date	9-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	11:49	0.08	20.4	20.4	5.26	5.2	58.3	58.1	7.5	7.4	7.6	7.6	7	7.0
			20.3		5.22		57.8		7.3		7.6		7	
WM4-CB	10:06	0.26	19.9	19.9	2.07	2.1	22.8	22.6	9.6	9.8	7.7	7.7	5	4.5

			19.9		2.03		22.3		10.1		7.6		4	
WM4	11:06	0.33	21.5	21.5	4.94	4.9	56.0	55.8	13.7	13.6	7.3	7.4	13	12.5
			21.5		4.9		55.6		13.4		7.4		12	

Date	11-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	15:13	0.12	18.7	18.7	5.37	5.3	57.6	57.2	13.9	13.8	7.8	7.8	11	11.5
			18.7		5.3		56.8		13.7		7.8		12	
WM4-CB	15:49	0.41	19.5	19.5	4.58	4.5	49.9	49.2	18.0	17.8	7.6	7.6	11	10.5
			19.5		4.45		48.5		17.6		7.6		10	
WM4	14:47	0.38	18.2	18.2	5.95	5.9	63.2	62.7	31.6	31.2	7.8	7.8	29	30.0
			18.2		5.86		62.2		30.8		7.8		31	

Date	13-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	15:21	0.08	24.1	24.1	6.71	6.7	79.9	79.5	4.6	4.7	7.9	7.9	4	4.5
			24.1		6.64		79.0		4.9		7.9		5	
WM4-CB	16:15	0.24	25.2	25.2	2.97	2.9	36.1	35.7	7.7	7.6	7.6	7.6	6	6.0
			25.2		2.89		35.2		7.6		7.5		6	
WM4	14:50	0.23	26.2	26.2	5.08	5.1	62.9	62.7	11.0	10.9	7.3	7.3	10	9.5
			26.2		5.04		62.5		10.7		7.3		9	

Date	16-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	13:22	0.08	26.5	26.5	7.06	7.1	87.9	87.8	5.8	5.8	8	8.0	7	8.5
			26.5		7.04		87.6		5.9		8		10	
WM4-CB	13:00	0.23	27.5	27.5	4.66	4.7	59.1	59.0	6.6	6.6	7.7	7.7	5	6.0
			27.5		4.65		58.9		6.7		7.7		7	
WM4	12:55	0.22	27	27.0	6.38	6.4	80.1	80.4	18.8	19.1	7.6	7.6	24	24.0
			27		6.43		80.7		19.4		7.6		24	

Date	18-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	

WM4-CA	15:58	0.08	24.8	24.8	5.04	5.1	60.8	61.1	5.7	5.7	7.8	7.8	4	4.0
			24.8		5.09		61.4		5.7		7.8		4	
WM4-CB	16:30	0.23	25.5	25.5	1.94	1.9	23.7	23.5	8.4	8.7	7.6	7.6	8	8.0
			25.5		1.91		23.3		9.0		7.6		8	
WM4	15:40	0.21	26.4	26.4	4.64	4.7	57.6	58.0	19.3	18.9	7.4	7.4	23	23.5
			26.4		4.71		58.4		18.5		7.4		24	

Date	20-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	15:08	0.08	26.5	26.5	5.32	5.4	66.2	66.8	3.5	3.3	7.7	7.7	<2	2.0
			26.5		5.4		67.3		3.1		7.7		<2	
WM4-CB	15:27	0.24	27.7	27.7	3.81	3.9	48.5	49.0	7.3	7.1	7.3	7.3	10	10.0
			27.7		3.89		49.5		7.0		7.3		10	
WM4	14:47	0.22	27.1	27.1	4.74	4.8	59.6	59.9	13.1	13.5	7.9	7.9	20	19.5
			27.1		4.78		60.2		13.8		7.9		19	

Date	22-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	16:42	0.08	24.5	24.6	6.18	6.1	74.1	73.5	4.5	4.6	7.7	7.7	<2	2.0
			24.6		6.07		72.9		4.7		7.7		<2	
WM4-CB	17:06	0.19	25.7	25.7	2.56	2.5	34.1	32.4	7.2	7.2	7.6	7.6	10	10.0
			25.7		2.49		30.6		7.3		7.6		10	
WM4	17:51	0.24	25.3	25.3	4.18	4.2	50.9	50.5	11.6	11.5	7.3	7.3	20	19.5
			25.3		4.12		50.1		11.4		7.3		19	

Date	24-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	16:56	0.09	25.6	25.6	7.04	7.0	86.1	85.8	2.9	2.9	7.8	7.8	3	3.0
			25.6		6.98		85.4		3.0		7.8		3	
WM4-CB	15:49	0.26	27.7	27.7	4.72	4.6	60.0	59.1	10.7	10.4	7.6	7.6	10	9.0
			27.7		4.57		58.1		10.1		7.6		8	
WM4	16:28	0.28	27.8	27.8	4.25	4.3	54.0	54.6	11.4	11.4	7.4	7.4	15	15.0
			27.8		4.33		55.2		11.3		7.4		15	




Date	27-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	17:36	0.07	26.3	26.3	3.83	3.9	47.4	48.0	5.0	5.0	7.6	7.6	5	5.0
			26.3		3.92		48.5		5.0		7.6		5	
WM4-CB	17:50	0.21	27.1	27.1	1.12	1.1	14.1	14.2	5.4	5.6	7	7.0	6	6.0
			27.1		1.13		14.2		5.7		7		6	
WM4	17:16	0.22	27.8	27.8	3.38	3.4	43.0	43.0	10.5	10.3	7.3	7.3	10	10.5
			27.8		3.37		42.9		10.1		7.3		11	




Date	29-Apr-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	17:28	0.07	27.5	27.5	3.16	3.2	40.0	40.0	4.6	4.6	7.5	7.5	5	4.5
			27.4		3.15		39.9		4.6		7.5		4	
WM4-CB	17:58	0.23	27.5	27.5	1.07	1.1	13.5	13.4	6.4	6.5	6.9	6.9	8	8.5
			27.5		1.05		13.3		6.6		6.9		9	
WM4	17:02	0.25	29	29.0	3.67	3.6	47.0	46.8	9.6	9.5	7.4	7.4	15	16.0
			29		3.57		46.5		9.5		7.3		17	

Appendix J




Graphical Plots for Monitoring Result




Air Quality – 1-hour TSP











Air Quality – 24-hour TSP










Noise












Water Quality







Appendix K

Meteorological Data

Date		Weather	Total Rainfall (mm)	Ta Kwu Ling Station			
				Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Apr-15	Wed	It will be fine. Very dry in the afternoon. Moderate north to northeasterly winds, fresh at times.	0	25.8	8	77	E
2-Apr-15	Thu	Fine and very dry. Light to moderate northeasterly winds.	0	26.1	9.2	76.2	E/SE
3-Apr-15	Fri	Fine and very dry. Light to moderate northeasterly winds.	Trace	27.5	8.6	71.5	S
4-Apr-15	Sat	Fine and very dry. Light to moderate northeasterly winds.	0	28	9	68.7	E/SE
5-Apr-15	Sun	Fine and very dry. Light to moderate northeasterly winds.	0	27.4	8.2	67.5	E/SE
6-Apr-15	Mon	Fine and very dry. Light to moderate northeasterly winds.	Trace	26.6	4.9	70.7	E
7-Apr-15	Tue	Cloudy and cooler with one or two rain patches. Moderate to fresh north to northeasterly winds.	0.1	24.7	8.2	74.5	E
8-Apr-15	Wed	Cloudy and cooler with one or two rain patches. Moderate to fresh north to northeasterly winds.	10	16.9	11.9	74	N
9-Apr-15	Thu	Cloudy with a few rain patches and relatively low visibility. Moderate east to northeasterly winds.	1.3	15.8	4.5	87	N
10-Apr-15	Fri	Cloudy with a few rain patches. Moderate northeasterly winds.	0.7	15.9	5.5	86.5	N/NW
11-Apr-15	Sat	Cloudy to overcast with rain patches at first. Moderate north to northeasterly winds.	52	15	5.5	95	N/NW
12-Apr-15	Sun	Cloudy to overcast with rain patches at first. Moderate north to northeasterly winds.	0.2	19.7	8.2	72.2	N/NW
13-Apr-15	Mon	It will be fine. Very dry in the afternoon. Moderate north to northeasterly winds, fresh at times.	0	20	9.1	60	N
14-Apr-15	Tue	Fine and very dry. Light to moderate northeasterly winds.	0	19.2	8.2	45	N/NE
15-Apr-15	Wed	It will be fine. Very dry in the afternoon. Light winds.	0	19.3	6.9	60.5	N/NE
16-Apr-15	Thu	Fine and dry. Hot in the afternoon. Light winds.	0	20.9	5	82	W/SW
17-Apr-15	Fri	Mainly fine. Light to moderate southeasterly winds.	0	22.3	8.9	68.5	E/SE
18-Apr-15	Sat	Mainly fine. Light to moderate southeasterly winds.	Trace	25.5	8.5	78.2	S/SW
19-Apr-15	Sun	Fine and dry. Hot in the afternoon. Light winds.	Trace	27.6	9.2	75.7	S/SW
20-Apr-15	Mon	Mainly cloudy. Moderate north to northeasterly winds, fresh at times.	0.2	26	7	79.2	S/SW
21-Apr-15	Tue	Mainly cloudy. Moderate north to northeasterly winds, fresh at times.	Trace	23.4	8.4	73	N/NW
22-Apr-15	Wed	Sunny periods in the afternoon. Cloudy tonight. Moderate east to northeasterly winds, fresh at times.	Trace	23	7	72	E/SE
23-Apr-15	Thu	Mainly fine in the afternoon. Cloudy periods tonight. Moderate easterly winds.	Trace	23	7	59	E/SE
24-Apr-15	Fri	Mainly fine in the afternoon. Cloudy periods tonight. Moderate easterly winds.	0	25.4	5.5	66.2	E
25-Apr-15	Sat	Mainly fine in the afternoon. Moderate east to southeasterly winds.	0	24.2	8	72	E/SE
26-Apr-15	Sun	Mainly fine in the afternoon. Moderate east to southeasterly winds.	0	24.8	9.1	70	E
27-Apr-15	Mon	Mainly fine in the afternoon. Moderate east to southeasterly winds.	0	24.9	7.5	73.2	E
28-Apr-15	Tue	Mainly cloudy. Sunny intervals in the afternoon. Light to moderate southeasterly winds.	0	25.9	6.1	73.5	W/SW
29-Apr-15	Wed	Mainly cloudy. Moderate southerly winds.	0	27.1	5.5	72.5	W/SW
30-Apr-15	Thu	Mainly sunny during the day and becoming cludy overnight. Moderate south to southeasterly winds.	0	27.8	6.5	70	E/SE

Appendix L

Waste Flow Table

Name of Department : CEDD

Contract No./ Work Order No. : CV/2012/08

Appendix I - Monthly Summary Waste Flow Table for 2015

(All quantities shall be rounded off to 3 decimal places)

Month	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3)						Actual Quantities of Other C&D Materials / Wastes Generated				
	Total Quantities Generated [a+b+c+d]	Broken Concrete (including rock for recycling into aggregates) (a)	Reused in the Contract (b)	Reused in Other Projects (c)	Disposed as Public Fill (d)	Imported C&D Material	Metal (in '000kg)	Paper/ Cardboard Packaging (in '000kg)	Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg)	Chemical Waste (in '000kg)	Others (e.g. General Refuse etc.) (in '000m3)
January	66.2666	0.0000	0.0670	65.6529	0.5467	0.1150	0.0000	0.2500	0.0000	0.0000	0.0617
February	57.9980	0.0000	0.0000	57.3858	0.6121	0.3505	3.3200	0.3900	0.0000	0.5280	0.0908
March	66.0198	0.0000	0.3614	65.3359	0.3225	0.0729	0.0000	0.2920	0.0000	0.7040	0.1293
April	49.2330	0.0000	0.2770	48.7494	0.2066	0.1928	0.0000	0.2300	0.0000	0.0000	0.2278
May	0.0000										
June	0.0000										
Half-year total	239.5173	0.0000	0.7055	237.1240	1.6879	0.7312	3.3200	1.1620	0.0000	1.2320	0.5095
July	0.0000										
August	0.0000										
September	0.0000										
October	0.0000										
November	0.0000										
December	0.0000										
Yearly Total	239.5173	0.0000	0.7055	237.1240	1.6879	0.7312	3.3200	1.1620	0.0000	1.2320	0.5095

(All quantities shall be rounded off to 3 decimal places)

Year	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3)						Actual Quantities of Other C&D Materials / Wastes Generated				
	Total Quantities Generated [a+b+c+d]	Broken Concrete (including rock for recycling into aggregates) (a)	Reused in the Contract (b)	Reused in Other Projects (c)	Disposed as Public Fill (d)	Imported C&D Material	Metal (in '000kg)	Paper/ Cardboard Packaging (in '000kg)	Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg)	Chemical Waste (in '000kg)	Others (e.g. General Refuse etc.) (in '000m3)
2013	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000
2014	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609
2015											
2016											
2017											
2018											
Total	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609

Remark:

1) Density of C&D material to be 2.2 metric ton/m3 3) Density of Spent Oil to be 0.88 metric ton/m3
2) Density of General Refuse to be 1.6 metric ton/m3

Monthly Summary Waste Flow Table for 2015 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)
Jan	3.864	0.105	0.648	0.000	3.216	0.118	0.000	0.000	0.000	0.040	0.080
Feb	2.429	0.049	1.518	0.000	0.911	0.100	0.000	0.000	0.003	0.900	0.070
Mar	3.713	0.029	0.270	0.000	3.443	0.100	0.000	0.000	0.006	0.000	0.080
Apr	3.597	0.115	2.308	0.000	1.289	0.090	2.767	0.000	0.000	0.000	0.065
May											
Jun											
Sub-total	13.603	0.297	4.744	0.000	8.859	0.408	2.767	0.000	0.009	0.940	0.295
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	13.603	0.297	4.744	0.000	8.859	0.408	2.767	0.000	0.009	0.940	0.295

- Note:**
1. Assume the density of soil fill is 2 ton/m³.
 2. Assume the density of rock and broken concrete is 2.5 ton/m³.
 3. Assume each truck of C&D wastes is 5m³.
 4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
 5. The slurry and bentonite are disposed at Tseung Kwun O 137.
 6. The non-inert C&D wastes are disposed at NENT.
 7. Assume the density of metal is 7,850 kg/m³.

Name of Department: CEDD

Monthly Summary Waste Flow Table for 2015

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
JAN	0	0	0	0	0	33.3285	4.16	0.24	0	0	0.42
FEB	0	0	0	0	0	11.82	0.99	0	0	0	0.18
MAR	0	0	0	0	0	8.592	0	0	0	0	0.375
APRIL	0	0	0	0	0	12.81	0	0	0	0	0.04
MAY											
JUN											
Sub Total	0	0	0	0	0	66.5505	5.15	0.24	0	0	1.015
JUL											
AUG											
SEP											
OCT											
NOV											
DEC											
Total	0	0	0	0	0	66.55	5.15	0.24	0	0	1.015

Notes:

Name of Department: CEDD

Forecast of Total Quantities of C&D Materials to be Generated from the Contract (see Note 4)										
Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metal	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
0	0	0	0	0	350	30	4	2	1	4

Notes:

- (1) The performance targets are given in PS clause 6(14) above.
- (2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.
- (3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature
 - Hard Rocks and Large Broken Concrete = Cannot be defined at this stage
 - Imported Fill = Estimated by the Contractor = 1 loading = 8m³
 - Metal = Estimated by the Contractor
 - Paper/cardboard packaging = Estimated by the Contractor
 - Plastics = Estimated by the Contractor
 - Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)
 - Other, e.g. general refuse = Estimated by the Contractor

Appendix M

**Implementation Schedule for
Environmental Mitigation Measures**

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
Air Quality Impact (Construction)							
3.6.1.1	2.1	<p>General Dust Control Measures</p> <p>The following dust suppression measures should be implemented:</p> <ul style="list-style-type: none"> ■ Frequent water spraying for active construction areas (4 times per day for active areas in Po Kak Tsai and 8 times per day for all other active areas), including areas with heavy construction and slope cutting activities ■ 80% of stockpile areas should be covered by impervious sheets ■ Speed of trucks within the site should be controlled to about 10 km/hr ■ All haul roads within the site should be paved to avoid dust emission due to vehicular movement 	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
3.6.1.2	2.1	<p>Best Practice for Dust Control</p> <p>The relevant best practices for dust control as stipulated in the Air Pollution Control (Construction Dust) Regulation should be adopted to further reduce the construction dust impacts of the Project. These best practices include:</p> <p><i>Good site management</i></p> <ul style="list-style-type: none"> ■ The Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. ■ Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimize the release of visible dust emission. ■ Any piles of materials accumulated on or around the work areas should be cleaned up regularly. ■ Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimizing generation of fugitive dust emissions. ■ The material should be handled properly to prevent fugitive dust emission before cleaning. <p><i>Disturbed Parts of the Roads</i></p> <ul style="list-style-type: none"> ■ Each and every main temporary access should be paved with 	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or</p> <ul style="list-style-type: none"> Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. <p><i>Exposed Earth</i></p> <ul style="list-style-type: none"> Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies. <p><i>Loading, Unloading or Transfer of Dusty Materials</i></p> <ul style="list-style-type: none"> All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet. <p><i>Debris Handling</i></p> <ul style="list-style-type: none"> Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides. Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped. <p><i>Transport of Dusty Materials</i></p> <ul style="list-style-type: none"> Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. <p><i>Wheel washing</i></p> <ul style="list-style-type: none"> Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. <p><i>Use of vehicles</i></p> <ul style="list-style-type: none"> Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle. 					

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p><i>Site hoarding</i></p> <ul style="list-style-type: none"> Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. <p><i>Blasting</i></p> <ul style="list-style-type: none"> The areas within 30m from the blasting area should be wetted with water prior to blasting. 					
<u>Air Quality Impact (Operation)</u>							
3.5.2.2	2.2	<p>The following odour containment and control measures will be provided for the proposed sewage treatment work at the BCP site:</p> <ul style="list-style-type: none"> The treatment work will be totally enclosed. Negative pressure ventilation will be provided within the enclosure to avoid any fugitive odorous emission from the treatment work. Further odour containment will be achieved by covering or confining the sewage channels, sewage tanks, and equipment with potential odour emission. Proper mixing will be provided at the equalization and sludge holding tanks to prevent sewage septicity. Chemical or biological deodorisation facilities with a minimum odour removal efficiency of 90% will be provided to treat potential odorous emissions from the treatment plant including sewage channels / tanks, filter press and screening facilities so as to minimize any potential odour impact to the nearby ASRs. 	To minimize potential odour impact from operation of the proposed sewage treatment work at BCP	DSD	BCP	Operation Phase	EIA recommendation
<u>Noise Impact (Construction)</u>							
4.4.1.4	3.1	<p>Adoption of Quieter PME</p> <p>Use of the recommended quieter PME such as those given in the BS5228: Part 1:2009 and presented in Table 4.14, which can be found in Hong Kong.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and Noise Control Ordinance (NCO)

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	<p>Use of Movable Noise Barrier</p> <p>The use of movable barrier for certain PME can further alleviate the construction noise impacts. In general, a 5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of the movable noise barrier. The Contractor shall be responsible for design of the movable noise barrier with due consideration given to the size of the PME and the requirement for intercepting the line of sight between the NSRs and PME. Barrier material with surface mass in excess of 7 kg/m² is recommended to achieve the predicted screening effect.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	<p>Use of Noise Enclosure/ Acoustic Shed</p> <p>The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	<p>Use of Noise Insulating Fabric</p> <p>Noise insulating fabric can be adopted for certain PME (e.g. drill rig, pilling auger etc). The insulating fabric should be lapped such that there are no openings or gaps on the joints. Technical data from manufacturers state that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	<p>Good Site Practice</p> <p>The good site practices listed below should be followed during each phase of construction:</p> <ul style="list-style-type: none"> • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; • Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction programme; • Mobile plant, if any, should be sited as far from NSRs as possible; • Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and • Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
<u>Noise Impact (Operation)</u>							
<u>Road Traffic Noise</u>							
Table 4.42 and Figure 4.20.1 to 4.20.4	3.2	Erection of noise barrier/ enclosure along the viaduct section.	To minimize the road traffic noise along the connecting road of BCP	Contractor	Loi Tung and Fanling Highway Interchange	Before Operation	EIAO and NCO
<u>Fixed Plant Noise</u>							
Table 4.46	3.2	Specification of the maximum allowable sound power levels of the proposed fixed plants during daytime and night-time.	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIA recommendation, EIAO and NCO

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.5.2.4	3.2	<p>The following noise reduction measures shall be considered as far as practicable during operation:</p> <ul style="list-style-type: none"> Choose quieter plant such as those which have been effectively silenced; Include noise levels specification when ordering new plant (including chillier and E/M equipment); Locate fixed plant/louver away from any NSRs as far as practicable; Locate fixed plant in walled plant rooms or in specially designed enclosures; Locate noisy machines in a basement or a completely separate building; Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary; and Develop and implement a regularly scheduled plant maintenance programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise. 	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIAO and NCO
Water Quality Impact (Construction)							
5.6.1.1	4.1	<p>Construction site runoff and drainage</p> <p>The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractor prior to the commencement of construction. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. 	To control site runoff and drainage; prevent high sediment loading from reaching the nearby watercourses	Contractor	Construction Works Sites	Construction Phase	Practice Note for Professional Persons on Construction Site Drainage (ProPECC Note PN 1/94)

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>Temporary ditches should be provided to facilitate the runoff discharge into stormwater drainage system through a sediment/silt trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates, if practical.</p> <ul style="list-style-type: none"> ▪ Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction. ▪ All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. ▪ Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities. ▪ If surface excavation works cannot be avoided during the wet season (April to September), temporarily exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC Note PN 1/94. ▪ The overall slope of the site should be kept to a minimum to reduce 					

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>the erosive potential of surface water flows.</p> <ul style="list-style-type: none"> ▪ All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. ▪ Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. ▪ Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers. ▪ Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes. ▪ Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. 					
5.6.1.1	4.1	<p>Good site practices for works within water gathering grounds</p> <p>The following conditions should be complied, if there is any works to be carried out within the water gathering grounds:</p>	To minimize water quality impacts to the water gathering grounds	Contractor	Construction Works Sites within the water gathering	Construction Phase	ProPECC Note PN 1/94

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<ul style="list-style-type: none"> ▪ Adequate measures should be implemented to ensure no pollution or siltation occurs to the catchwaters and catchments. ▪ No earth, building materials, oil or fuel, soil, toxic materials or any materials that may possibly cause contamination to water gathering grounds are allowed to be stockpiled on site. ▪ All surplus spoil should be removed from water gathering grounds as soon as possible. ▪ Temporary drains with silt traps should be constructed at the site boundary before the commencement of any earthworks. ▪ Regular cleaning of silt traps should be carried out to ensure proper operation at all time. ▪ All excavated or filled surfaces which have the risk of erosion should always be protected form erosion. ▪ Facilities for washing the wheels of vehicles before leaving the site should be provided. ▪ Any construction plant which causes pollution to catchwaters or catchments due to the leakage of oil or fuel should be removed off site immediately. ▪ No maintenance activities which may generate chemical wastes should be undertaken in the water gathering grounds. Vehicle maintenance should be confined to designated paved areas only and any spillages should be cleared up immediately using absorbents and waste oils should be collected in designated tanks prior to disposal off site. All storm water run-off from these areas should be discharged via oil/petrol separators and sand/silt removal traps. ▪ Any soil contaminated with fuel leaked from plant should be removed off site and the voids arising from removal of contaminated soil should be replaced by suitable material approved by the Director of Water Supplies. ▪ Provision of temporary toilet facilities and use of chemicals or insecticide of any kind are subject to the approval of the Director of Water Supplies. ▪ Drainage plans should be submitted for approval by the Director of 			grounds		

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>Water Supplies.</p> <ul style="list-style-type: none"> ▪ An unimpeded access through the waterworks access road should always be maintained. ▪ Earthworks near catchwaters or streamcourses should only be carried out in dry season between October and March, ▪ Advance notice must be given before the commencement of works on site quoting WSD's approval letter reference. 					
5.6.1.2	4.1	<p>Good site practices of general construction activities</p> <p>Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby stormwater drain. Stockpiles of cement and other construction materials should be kept covered when not being used.</p> <p>Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby stormwater drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.</p>	To minimize water quality impacts	Contractor	All construction works sites	Construction phase	EIA Recommendation
5.6.1.3	4.1	<p>Sewage effluent from construction workforce</p> <p>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</p>	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA Recommendation and Water Pollution Control Ordinance (WPCO)
5.6.1.4	4.1	<p>Hydrogeological Impact</p> <p>Grout injection works would be conducted before blasting, for sealing a limited area around the tunnel with a grout of a suitable strength for controlling the potential groundwater inflows. The pre-injection grouting method would be supplemented by post-injection grouting where necessary to further enhance the groundwater inflow control. On-site treatment for the groundwater ingress pumped out would be required to remove any contamination by grouting materials before discharge off-site.</p>	To minimize water quality impacts	Contractor	Construction works sites of the drill and blast tunnel	Construction phase	EIA Recommendation and WPCO
<u>Water Quality Impact (Operation)</u>							
No mitigation measure is required.							

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
<u>Sewage and Sewerage Treatment Impact (Construction)</u>							
6.7	5	The sewage generated by the on-site workforce should be collected in chemical toilets and disposed of off-site by a licensed waste collector.	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA recommendation and WPCO
<u>Sewage and Sewerage Treatment Impact (Operation)</u>							
6.6.3	5	Sewage generated by the BCP and Chuk Yuen Village Resite will be collected and treated by the proposed on-site sewage treatment facility using Membrane Bioreactor treatment with a portion of the treated wastewater reused for irrigation and flushing within the BCP.	To minimize water quality impacts	DSD	BCP	Operation phase	EIA recommendation and WPCO
6.5.3	5	Sewage generated from the Administration Building will be discharged to the existing local sewerage system.	To minimize water quality impacts	DSD	Administration Building	Operation phase	EIA recommendation and WPCO
<u>Waste Management Implication (Construction)</u>							
7.6.1.1	6	<p>Good Site Practices</p> <p>Adverse impacts related to waste management such as potential hazard, air, odour, noise, wastewater discharge and public transport as mentioned in section 3.4.7.2 (ii)(c) of the Study Brief are not expected to arise, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> ▪ Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site ▪ Training of site personnel in proper waste management and chemical handling procedures ▪ Provision of sufficient waste disposal points and regular collection of waste ▪ Dust suppression measures as required under the Air Pollution Control (Construction Dust) Regulation should be followed as far as practicable. Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by covering trucks or in enclosed containers ▪ General refuse shall be removed away immediately for disposal. As 	To minimize adverse environmental impact	Contractor	Construction works sites (general)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; Waste Disposal (Chemical Wastes) (General) Regulation; and ETWB TC(W) No. 19/2005, Environmental Management on Construction Site

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>such odour is not anticipated to be an issue to distant sensitive receivers</p> <ul style="list-style-type: none"> ▪ Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction from public road ▪ Covers and water spraying system should be provided for the stockpiled C&D material to prevent dust impact or being washed away ▪ Designate different locations for storage of C&D material to enhance reuse ▪ Well planned programme for transportation of C&D material to lessen the off-site traffic impact. Well planned delivery programme for offsite disposal and imported filling material such that adverse noise impact from transporting of C&D material is not anticipated ▪ Site practices outlined in ProPECC PN 1/94 “Construction Site Drainage” should be adopted as far as practicable, such as cleaning and maintenance of drainage systems regularly ▪ Provision of cover for the stockpile material, sand bag or earth bund as barrier to prevent material from washing away and entering the drains 					
7.6.1.2	6	<p>Waste Reduction Measures</p> <p>Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> ▪ Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal ▪ Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force ▪ Proper storage and site practices to minimise the potential for damage or contamination of construction materials ▪ Plan and stock construction materials carefully to minimise amount 	To reduce the quantity of wastes	Contractor	Construction works sites (General)	Construction Phase	EIA recommendation and Waste Disposal Ordinance

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>of waste generated and avoid unnecessary generation of waste</p> <ul style="list-style-type: none"> In addition to the above measures, specific mitigation measures are recommended below for the identified waste arising to minimise environmental impacts during handling, transportation and disposal of these wastes. 					
7.6.1.3	6	<p>C&D Materials</p> <p>In order to minimise impacts resulting from collection and transportation of C&D material for off-site disposal, the excavated materials should be reused on-site as backfilling material as far as practicable. The surplus rock and other inert C&D material would be disposed of at the Government's Public Fill Reception Facilities (PFRFs) at Tuen Mun Area 38 for beneficial use by other projects in the HKSAR as the last resort. C&D waste generated from general site clearance and tree felling works would require disposal to the designated landfill site. Other mitigation requirements are listed below:</p> <ul style="list-style-type: none"> A Waste Management Plan should be prepared and implemented in accordance with ETWB TC(W) No. 19/2005 Environmental Management on Construction Site; and In order to monitor the disposal of C&D material and solid wastes at public filling facilities and landfills, and to control fly-tipping, a trip-ticket system (e.g. ETWB TCW No. 31/2004) should be included. 	To minimize impacts resulting from C&D material	Contractor	Construction Works Sites (General)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; and ETWB TCW No. 31/2004
7.6.1.4	6	<p>General refuse</p> <p>General refuse should be stored in enclosed bins or compaction units separated from other C&D material. A reputable waste collector is to be employed by the Contractor to remove general refuse from the site separately. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' litter.</p>	To minimize impacts resulting from collection and transportation of general refuse for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal Ordinance and Public Health and Municipal Services Ordinance - Public Cleansing and Prevention of Nuisances Regulation
7.6.1.5	6	<p>Chemical waste</p> <p>If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the <i>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes</i>. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical</p>	To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes