



JOB No.: TCS00670/13

**AGREEMENT NO. CE 45/2008 (CE)
LIANTANG/HEUNG YUEN WAI
BOUNDARY CONTROL POINT AND ASSOCIATED WORKS**

**MONTHLY ENVIRONMENTAL MONITORING AND AUDIT
REPORT (NO.24) – JULY 2015**

**PREPARED FOR
CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
(CEDD)**

| Date | Reference No. | Prepared By | Certified By |
|----------------|-------------------------|---|--|
| 13 August 2015 | TCS00670/13/600/R0462v2 |  Nicola Hon (Environmental Consultant) |  Tam Tak Wing (Environmental Team Leader) |

| Version | Date | Remarks |
|----------------|----------------|---|
| 1 | 10 August 2015 | First Submission |
| 2 | 13 August 2015 | Amended according to the IEC's comments on 12 August 2015 |
| | | |



Local People. Global Experience.

Unit A-C, 27/F Ford Glory Plaza
37-39 Wing Hong Street
Cheung Sha Wan, Kowloon, Hong Kong
T +852 3995 8100 F +852 3995 8101 E hongkong@smec.com
www.smec.com

13 August 2015

Our ref: 7076192/L19007/R/AB/AW/FL/rw

AECOM
8/F, Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin, N.T.

By Email & Post

Attention: Mr Simon LEUNG

Dear Sirs

Agreement No. CE 45/2008 (CE)
Liantang/Heung Yuen Wai Boundary Control Point and Associated Works
Independent Environmental Checker – Investigation
Monthly EM&A Report (No. 24) – July 2015

With reference to the Monthly EM&A Report No. 24 for July 2015 (Version 2) certified by the ET Leader provided to us on 13 August 2015, please be noted that we have no adverse comments on the captioned submission. We herewith verify the captioned submission in accordance with Condition 5.4 of the Environmental Permit No. EP-404/2011/C.

Thank you for your attention and please do not hesitate to contact the undersigned on tel. 3995 8120 or by email to antony.wong@smec.com; or our Mr Francis LEE on tel. 3995 8144 or by email to francis.lee@smec.com.

Yours faithfully
for and on behalf of
SMEC Asia Limited


Antony WONG
Independent Environmental Checker

| | | | | |
|----|----------|---|---------------------------|-------------------|
| cc | CEDD/BCP | - | Mr Karl KL KWAN | by fax: 3547 1659 |
| | AECOM | - | Mr Pat LAM / Mr Perry YAM | by email |
| | SRJV | - | Mr Edwin AU | by email |
| | CW | - | Mr Daniel HO | by email |
| | DHK | - | Mr Raymond CHENG | by email |
| | AUES | - | Mr TW TAM | by email |

EXECUTIVE SUMMARY

ES01 This is the 24th monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 to 31 July 2015** (hereinafter ‘the Reporting Period’).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES02 To facilitate the project management and implementation, Liantang/Heung Yuen Wai Boundary Control Point and Associated Works of the Project is divided to six CEDD contracts including Contract 2 (CV/2012/08), Contract 3 (CV/2012/09), Contract 4 (TCSS), Contract 5 (CV/2013/03), Contract 6 (CV/2013/08) and Contract 7 (NE/2014/03)).

ES03 Currently, the construction works have been undertaking for Contract 2, Contract 3 and Contract 5. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

| Environmental Aspect | Environmental Monitoring Parameters / Inspection | Reporting Period | |
|-------------------------------|---|---|-------------------|
| | | Number of Monitoring Locations to undertake | Total Occasions |
| Air Quality | 1-hour TSP | 6 | 96 |
| | 24-hour TSP | 6 | 36 |
| Construction Noise | $L_{eq(30min)}$ Daytime | 8 | 43 |
| Water Quality | Water sampling | 3 (Contract 2&3) | 13 ^(*) |
| | | 2 (Contract 5) | 13 ^(*) |
| Joint Site Inspection / Audit | IEC, ET, the Contractor and RE joint site Environmental Inspection and Auditing | Contract 2 | 5 |
| | | Contract 3 | 4 |
| | | Contract 5 | 5 |

^(*) Monitoring day

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES04 In the Reporting Period, no air quality and noise exceedance was registered for the Project. For water quality, a total of three (3) Limit Level exceedances were recorded at WM4. The summary of exceedance in the Reporting Period is shown below.

| Environmental Aspect | Monitoring Parameters | Action Level | Limit Level | Event & Action | | |
|----------------------|-------------------------|--------------|-------------|----------------|---|--------------------|
| | | | | NOE Issued | Investigation Result | Corrective Actions |
| Air Quality | 1-hour TSP | 0 | 0 | 0 | -- | -- |
| | 24-hour TSP | 0 | 0 | 0 | -- | -- |
| Construction Noise | $L_{eq(30min)}$ Daytime | 0 | 0 | 0 | -- | -- |
| Water Quality | DO | 0 | 0 | 0 | -- | -- |
| | Turbidity | 0 | 1 | 1 | - Exceedances at WM4 on 20 Jul 2015 were not project related - Exceedance at WM4 on 25 Jul 2015 is under investigation | N/A |
| | SS | 0 | 2 | 2 | | |

ENVIRONMENTAL COMPLAINT

ES05 In this Reporting Period, one (1) documented environmental complaint was received and lodged for Contracts 2 regarding blockage of surface channel at Po Kat Tsai on 6 July 2015. Follow up

actions have been undertaken by the Contractor to resolve the deficiencies. According to the investigation findings by the ET, this complaint was not related to the Contract and investigation report had submitted to all relevant parties.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES06 No environmental summons or successful prosecutions were recorded in the Reporting Period.

REPORTING CHANGE

ES07 No reporting changes were made in the Reporting Period.

SITE INSPECTION

ES08 In this Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 2** has been carried out by the RE, IEC, ET and the Contractor on **3, 10, 17, 24 and 31 July 2015**. No non-compliance was noted.

ES09 In the Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 3** has been carried out by the RE, IEC, ET and the Contractor on **6, 15, 20 and 27 July 2015**. No non-compliance was noted.

ES10 In the Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 5** has been carried out by the RE, IEC, ET and the Contractor on **2, 9, 16, 23 and 30 July 2015**. No non-compliance was noted.

FUTURE KEY ISSUES

ES11 During raining season, muddy water or other water pollutants from site surface flow to local stream such as Kong Yiu Channel and Ma Wat Channel or public area will be key environment issue. Water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas should paid attention and fully implement.

ES12 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.

ES13 Since most of construction sites under the Project are located adjacent to villages, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission.

Table of Contents

| | | |
|-----------|---|-----------|
| 1 | INTRODUCTION | 1 |
| 1.1 | PROJECT BACKGROUND | 1 |
| 1.2 | REPORT STRUCTURE | 1 |
| 2 | PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS | 3 |
| 2.1 | CONSTRUCTION CONTRACT PACKAGING | 3 |
| 2.2 | PROJECT ORGANIZATION | 4 |
| 2.3 | CONCURRENT PROJECTS | 6 |
| 2.4 | CONSTRUCTION PROGRESS | 6 |
| 2.5 | SUMMARY OF ENVIRONMENTAL SUBMISSIONS | 8 |
| 3 | SUMMARY OF IMPACT MONITORING REQUIREMENTS | 11 |
| 3.1 | GENERAL | 11 |
| 3.2 | MONITORING PARAMETERS | 11 |
| 3.3 | MONITORING LOCATIONS | 11 |
| 3.4 | MONITORING FREQUENCY AND PERIOD | 13 |
| 3.5 | MONITORING EQUIPMENT | 13 |
| 3.6 | MONITORING METHODOLOGY | 16 |
| 3.7 | EQUIPMENT CALIBRATION | 17 |
| 3.8 | DERIVATION OF ACTION/LIMIT (A/L) LEVELS | 18 |
| 3.9 | DATA MANAGEMENT AND DATA QA/QC CONTROL | 19 |
| 4 | AIR QUALITY MONITORING | 20 |
| 4.1 | GENERAL | 20 |
| 4.2 | AIR QUALITY MONITORING RESULTS IN REPORTING MONTH | 20 |
| 5 | CONSTRUCTION NOISE MONITORING | 22 |
| 5.1 | GENERAL | 22 |
| 5.2 | NOISE MONITORING RESULTS IN REPORTING MONTH | 22 |
| 6 | WATER QUALITY MONITORING | 23 |
| 6.1 | GENERAL | 23 |
| 6.2 | RESULTS OF WATER QUALITY MONITORING | 23 |
| 7 | WASTE MANAGEMENT | 26 |
| 7.1 | GENERAL WASTE MANAGEMENT | 26 |
| 7.2 | RECORDS OF WASTE QUANTITIES | 26 |
| 8 | SITE INSPECTION | 27 |
| 8.1 | REQUIREMENTS | 27 |
| 8.2 | FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH | 27 |
| 9 | ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE | 30 |
| 9.1 | ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION | 30 |
| 10 | IMPLEMENTATION STATUS OF MITIGATION MEASURES | 32 |
| 10.1 | GENERAL REQUIREMENTS | 32 |
| 10.2 | TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH | 32 |
| 10.3 | KEY ISSUES FOR THE COMING MONTH | 33 |
| 11 | CONCLUSIONS AND RECOMMENDATIONS | 35 |
| 11.1 | CONCLUSIONS | 35 |
| 11.2 | RECOMMENDATIONS | 35 |

LIST OF TABLES

| | |
|------------|---|
| TABLE 3-1 | SUMMARY OF EM&A REQUIREMENTS |
| TABLE 3-2 | IMPACT MONITORING STATIONS - AIR QUALITY |
| TABLE 3-3 | IMPACT MONITORING STATIONS - CONSTRUCTION NOISE |
| TABLE 3-4 | IMPACT MONITORING STATIONS - WATER QUALITY |
| TABLE 3-5 | AIR QUALITY MONITORING EQUIPMENT |
| TABLE 3-6 | CONSTRUCTION NOISE MONITORING EQUIPMENT |
| TABLE 3-7 | WATER QUALITY MONITORING EQUIPMENT |
| TABLE 3-8 | ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING |
| TABLE 3-9 | ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE |
| TABLE 3-10 | ACTION AND LIMIT LEVELS FOR WATER QUALITY |
| TABLE 4-1 | SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM1A |
| TABLE 4-2 | SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM2 |
| TABLE 4-3 | SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM3 |
| TABLE 4-4 | SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM7A |
| TABLE 4-5 | SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM8 |
| TABLE 4-6 | SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM9B |
| TABLE 5-1 | SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS |
| TABLE 6-1 | SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 3 |
| TABLE 6-2 | SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 5 |
| TABLE 6-3 | BREACHES OF WATER QUALITY MONITORING CRITERIA IN REPORTING PERIOD |
| TABLE 7-1 | SUMMARY OF QUANTITIES OF INERT C&D MATERIALS |
| TABLE 7-2 | SUMMARY OF QUANTITIES OF C&D WASTES |
| TABLE 8-1 | SITE OBSERVATIONS FOR CONTRACT 2 |
| TABLE 8-2 | SITE OBSERVATIONS FOR CONTRACT 3 |
| TABLE 8-3 | SITE OBSERVATIONS FOR CONTRACT 5 |
| TABLE 9-1 | STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS |
| TABLE 9-2 | STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS |
| TABLE 9-3 | STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION |
| TABLE 10-1 | ENVIRONMENTAL MITIGATION MEASURES |

LIST OF APPENDICES

| | |
|------------|--|
| APPENDIX A | LAYOUT PLAN OF THE PROJECT |
| APPENDIX B | ORGANIZATION CHART |
| APPENDIX C | 3-MONTH ROLLING CONSTRUCTION PROGRAM |
| APPENDIX D | DESIGNATED MONITORING LOCATIONS AS RECOMMENDED IN THE APPROVED EM&A MANUAL |
| APPENDIX E | MONITORING LOCATIONS FOR IMPACT MONITORING |
| APPENDIX F | CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY |
| APPENDIX G | EVENT AND ACTION PLAN |
| APPENDIX H | IMPACT MONITORING SCHEDULE |
| APPENDIX I | DATABASE OF MONITORING RESULT |
| APPENDIX J | GRAPHICAL PLOTS FOR MONITORING RESULT |
| APPENDIX K | METEOROLOGICAL DATA |
| APPENDIX L | WASTE FLOW TABLE |
| APPENDIX M | IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES |

1 INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1 Civil Engineering and Development Department is the Project Proponent and the Permit Holder of Agreement No. CE 45/2008 (CE) Liantang / Heung Yuen Wai Boundary Control Point and Associated Works, which is a Designated Project to be implemented under Environmental Permit number EP-404/2011/C granted on 12 March 2015.
- 1.1.2 The Project consists of two main components: Construction of a Boundary Control Point (hereinafter referred as “BCP”); and Construction of a connecting road alignment. Layout plan of the Project is shown in *Appendix A*.
- 1.1.3 The proposed BCP is located at the boundary with Shenzhen near the existing Chuk Yuen Village, comprising a main passenger building with passenger and cargo processing facilities and the associated customs, transport and ancillary facilities. The connecting road alignment consists of six main sections:
- 1) Lin Ma Hang to Frontier Closed Area (FCA) Boundary – this section comprises at-grade and viaducts and includes the improvement works at Lin Ma Hang Road;
 - 2) Ping Yeung to Wo Keng Shan – this section stretches from the Frontier Closed Area Boundary to the tunnel portal at Cheung Shan and comprises at-grade and viaducts including an interchange at Ping Yeung;
 - 3) North Tunnel – this section comprises the tunnel segment at Cheung Shan and includes a ventilation building at the portals on either end of the tunnel;
 - 4) Sha Tau Kok Road – this section stretches from the tunnel portal at Wo Keng Shan to the tunnel portal south of Loi Tung and comprises at-grade and viaducts including an interchange at Sha Tau Kok and an administration building;
 - 5) South Tunnel – this section comprises a tunnel segment that stretches from Loi Tung to Fanling and includes a ventilation building at the portals on either end of the tunnel as well as a ventilation building in the middle of the tunnel near Lau Shui Heung;
 - 6) Fanling – this section comprises the at-grade, viaducts and interchange connection to the existing Fanling Highway.
- 1.1.4 Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties. As part of the EM&A program, the baseline monitoring has carried out between **13 June 2013** and **12 July 2013** for all parameters including air quality, noise and water quality before construction work commencement. The Baseline Monitoring Report summarized the key findings and the rationale behind determining a set of Action and Limit Levels (A/L Levels) from the baseline data. Also, the Project baseline monitoring report which verified by the IEC has been submitted to EPD on **16 July 2013** for endorsement. The major construction works of the Project was commenced on **16 August 2013** in accordance with the EP Section 5.3 stipulation.
- 1.1.5 This is **24th** monthly EM&A report presenting the monitoring results and inspection findings for reporting period from **1** to **31 July 2015**.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

- Section 1 Introduction*
Section 2 Project Organization and Construction Progress
Section 3 Summary of Impact Monitoring Requirements
Section 4 Air Quality Monitoring
Section 5 Construction Noise Monitoring
Section 6 Water Quality Monitoring
Section 7 Waste Management

| | |
|-------------------|---|
| Section 8 | <i>Site Inspections</i> |
| Section 9 | <i>Environmental Complaints and Non-Compliance</i> |
| Section 10 | <i>Implementation Status of Mitigation Measures</i> |
| Section 11 | <i>Conclusions and Recommendations</i> |

2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the following contracts:

- Contract 2 (CV/2012/08)
- Contract 3 (CV/2012/09)
- Contract 4 (NE/2014/02)
- Contract 5 (CV/2013/03)
- Contract 6 (CV/2013/08)
- Contract 7 (NE/2014/03)

2.1.2 The details of each contracts is summarized below and the delineation of each contracts is shown in *Appendix A*.

Contract 2 (CV/2012/08)

2.1.3 Contract 2 has awarded in December 2013 and construction work was commenced on 19 May 2014. Major Scope of Work of the Contract 2 is listed below:

- construction of an approximately 5.2km long dual two-lane connecting road (with about 0.4km of at-grade road and 4.8km of tunnel) connecting the Fanling Interchange with the proposed Sha Tau Kok Interchange;
- construction of a ventilation adit tunnel and the mid-ventilation building;
- construction of the north and south portal buildings of the Lung Shan Tunnel and their associated slope works;
- provision and installation of ventilation system, E&M works and building services works for Lung Shan tunnel and Cheung Shan tunnel and their portal buildings;
- construction of Tunnel Administration Building adjacent to Wo Keng Shan Road and the associated E&M and building services works; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 3 (CV/2012/09)

2.1.4 Contract 3 was awarded in July 2013 and construction work was commenced on 5 November 2013. Major Scope of Work of the Contract 3 is listed below:

- construction of four link roads connecting the existing Fanling Highway and the south portal of the Lung Shan Tunnel;
- realignment of the existing Tai Wo Service Road West and Tai Wo Service Road East;
- widening of the existing Fanling Highway (HyD's entrustment works);
- demolishing existing Kiu Tau vehicular bridge and Kiu Tau footbridge and reconstruction of the existing Kiu Tau Footbridge (HyD's entrustment works); and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 4 (NE/2014/02)

2.1.5 Contract 4 has not yet been awarded. The work of the Contract 4 includes provision and installation of Traffic Control and Surveillance System and the associated electrical and mechanical works for the Project.

Contract 5 (CV/2013/03)

2.1.6 Contract 5 has awarded in April 2013 and construction work was commenced in August 2013. Major Scope of Work of the Contract 5 is listed below:

- site formation of about 23 hectares of land for the development of the BCP;
- construction of an approximately 1.6 km long perimeter road at the BCP including a 175m long depressed road;

- associated diversion/modification works at existing local roads and junctions including Lin Ma Hang Road;
- construction of pedestrian subway linking the BCP to Lin Ma Hang Road;
- provision of resite area with supporting infrastructure for reprovisioning of the affected village houses; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 6 (CV/2013/08)

2.1.7 Contract 6 has awarded in June 2015 and construction work was expected to be commenced on 1 November 2015. Major Scope of Work of the Contract 6 would be included below:

- construction of an approximately 4.6km long dual two-lane connecting road (with about 0.6km of at-grade road, 3.3km of viaduct and 0.7km of tunnel) connecting the BCP with the proposed Sha Tau Kok Road Interchange and the associated ventilation buildings;
- associated diversion/modification works at access roads to the resite of Chuk Yuen Village;
- provision of sewage collection, treatment and disposal facilities for the BCP and the resite of Chuk Yuen Village;
- construction of a pedestrian subway linking the BCP to Lin Ma Hang Road;
- provisioning of the affected facilities including Wo Keng Shan Road garden; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 7 (NE/2014/03)

2.1.8 Contract 7 has not yet been awarded. Major Scope of Work of the Contract 7 would be included below:

- construction of the Hong Kong Special Administrative Region (HKSAR) portion of four vehicular bridge
- construction of one pedestrian bridge crossing Shenzhen (SZ) River (cross boundary bridges)

2.2 PROJECT ORGANIZATION

2.2.1 The project organization is shown in **Appendix B**. The responsibilities of respective parties are:

Civil Engineering and Development Department (CEDD)

2.2.2 CEDD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by CEDD to audit the results of the EM&A works carried out by the ET.

Environmental Protection Department (EPD)

2.2.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Engineer or Engineers Representative (ER)

2.2.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:

- Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
- Monitor Contractors's, ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
- Facilitate ET's implementation of the EM&A programme

- Participate in joint site inspection by the ET and IEC
- Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
- Adhere to the procedures for carrying out complaint investigation
- Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulation of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

The Contractor(s)

2.2.5 There will be one contractor for each individual works contract. The Contractor(s) should report to the ER. The duties and responsibilities of the Contractor are:

- Comply with the relevant contract conditions and specifications on environmental protection
- Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of EM & A Facilitate ET's monitoring and site inspection activities
- Participate in the site inspections by the ET and IEC, and undertake any corrective actions
- Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
- Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
- Implement measures to reduce impact where Action and Limit levels are exceeded
- Adhere to the procedures for carrying out complaint investigation

Environmental Team (ET)

2.2.6 One ET will be employed for this Project. The ET shall not be in any way an associated body of the Contractor(s), and shall be employed by the Project Proponent/Contractor to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years' experience in EM&A and has relevant professional qualifications. Suitably qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. The ET shall report to the Project Proponent and the duties shall include:

- Monitor and audit various environmental parameters as required in this EM&A Manual
- Analyse the environmental monitoring and audit data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions and identify any adverse environmental impacts arising
- Carry out regular site inspection to investigate and audit the Contractors' site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
- Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications
- Audit environmental conditions on site
- Report on the environmental monitoring and audit results to EPD, the ER, the IEC and Contractor(s) or their delegated representatives
- Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
- Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
- Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
- Adhere to the procedures for carrying out complaint investigation
- Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

Independent Environmental Checker (IEC)

- 2.2.7 One IEC will be employed for this Project. The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor(s) or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 10 years' experience in EM&A and have relevant professional qualifications. The duty of IEC should be:
- Provide proactive advice to the ER and the Project Proponent on EM&A matters related to the project, independent from the management of construction works, but empowered to audit the environmental performance of construction
 - Review and audit all aspects of the EM&A programme implemented by the ET
 - Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
 - Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
 - Check compliance with the agreed Event / Action Plan in the event of any exceedance
 - Check compliance with the procedures for carrying out complaint investigation
 - Check the effectiveness of corrective measures
 - Feedback audit results to ET by signing off relevant EM&A proforma
 - Check that the mitigation measures are effectively implemented
 - Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the ER and Project Proponent on a monthly basis
 - Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

2.3 CONCURRENT PROJECTS

- 2.3.1 The concurrent construction works that may be carried out include, but not limited to, the following:
- (a) Regulation of Shenzhen River Stage IV;
 - (b) Building works and road works by contractors of Architectural Services Department (ArchSD);
 - (c) Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange – Contract No. HY/2012/06;
 - (d) Construction of cross-boundary vehicular and pedestrian bridges (total 5 numbers) across the Shenzhen River; and
 - (e) Construction of BCP facilities in Shenzhen.

2.4 CONSTRUCTION PROGRESS

- 2.4.1 In the Reporting Period, the major construction activity conducted under the Project is located in Contracts 2, 3 and 5 and they are summarized in below. Moreover, the 3-month rolling construction program of the Contracts 2, 3 and 5 is enclosed in *Appendix C*.

Contract 2 (CV/2012/08)

- 2.4.2 The contract commenced in May 2014. In this Reporting Period, construction activities conducted are listed below:
- | | |
|-----------------|--|
| Mid-Vent Portal | <ul style="list-style-type: none">• Cavern excavation• Adit invert slab |
| North Portal | <ul style="list-style-type: none">• Permanent slope and composite wall• Tunnel Boring Machine (TBM) onsite assembly and cradle construction• Southbound bench excavation• Associated PME installation for operation of TBM (mortar plant, |

- cooling system etc.)
- | | |
|----------------|--|
| South Portal | <ul style="list-style-type: none">• Rock Excavation to Vent. Bldg. Formation• Southbound excavation and foundation works• Northbound excavation and bored piles works• Drill and Blast Set Up + Site installation |
| Admin Building | <ul style="list-style-type: none">• Backfilling for surcharge• Drainage works |

Contract 3 (CV/2012/09)

2.4.3 The Contract commenced in November 2013. In this Reporting Period, construction activities conducted are listed below:

- Cable detection and trial trenches
- Decking construction for Bridge E
- E&M work for new valve control & Telemetry House
- Filling works at Tong Hang
- Storm drain laying
- Noise barrier construction
- Pier / pier table construction
- Pile cap works
- Piling works
- Portal beam erection
- Pre-drilling
- Road works at Fanling Highway
- Retaining Wall construction
- Socket H-pile installation
- Tree felling works
- Utilities duct laying
- Viaduct segment erection
- Portal beam construction

Contract 4 (Contract number to be assigned)

2.4.4 The contract has not yet been awarded.

Contract 5 (CV/2013/03)

2.4.5 The Contract awarded in April 2013 and commenced on August 2013. In this Reporting Period, construction activities conducted are listed below:

- Diversion of UU at existing LMH Road
- Construction of secondary boundary fencing
- Construction of Depressed Road at BCP3
- Additional works (Access Works) for Village House at RS4
- Drainage works at existing/proposed LMH Road
- Drainage works (Connection to Box 3) at BCP Area
- Brick laying at footpath of proposed LMH road
- Water works at proposed LMH Road
- Formation works at BCPB Area
- Installation of Underground utilities at proposed and existing LMH road
- Road works (kerb laying) for proposed and existing LMH road
- Bituminous laying at existing & proposed LMH road

Contract 6 (CV/2013/08)

2.4.6 Contract 6 has awarded in June 2015 and construction work was expected to be commenced on 1

November 2015.

2.5 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.5.1 In according to the EP, the required documents have submitted to EPD for retention which listed in below:

- Project Layout Plans of Contracts 2, 3 and 5
- Landscape Plan
- Topsoil Management Plan
- Environmental Monitoring and Audit Programme
- Baseline Monitoring Report (TCS00690/13/600/R0030v3) for the Project
- Waste Management Plan of the Contracts 2, 3 and 5
- Contamination Assessment Plan (CAP) for Po Kat Tsai, Loi Tung and the workshops in Fanling
- Contamination Assessment Report (CAR) for Po Kat Tsai, Loi Tung and the workshops in Fanling
- Vegetation Survey Report
- Woodland Compensation Plan
- Habitat Creation Management Plan

2.5.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of each contracts are presented in **Table 2-1**.

Table 2-1 Status of Environmental Licenses and Permits of the Contracts

| Item | Description | License/Permit Status | |
|-------------------|--|--|--|
| Contract 2 | | | |
| 1 | Air pollution Control (Construction Dust) Regulation | Ref No.: 368864 | 31 Dec 2013 |
| 2 | Chemical Waste Producer Registration | North Portal Waste Producers Number: No. 5213-652-D2523-01 | Valid from 25 Mar 2014 |
| | | Mid-Vent Portal Waste Producers Number: No. 5213-634-D2524-01 | Valid from 25 Mar 2014 |
| | | South Portal Waste Producers Number: No. 5213-634-D2526-01 | Valid from 9 Apr 2014 |
| 3 | Water Pollution Control Ordinance - Discharge License | No. WT00018374-2014 | Valid from 3 Mar 2014 to 28 Feb 2019 |
| | | No.: W5/1I389 | Valid from 28 Mar 2014 to 31 Mar 2019 |
| | | No.: W5/1I390 | Valid from 24 Mar 2014 to 31 Mar 2019 Surrendered, effective 19 June 2014 |
| | | No.: W5/1I391 | Valid from 28 Mar 2014 to 31 Mar 2019 |
| | | No.: W5/1I392 | Valid from 28 Mar 2014 to 31 Mar 2019 |
| 4 | Waste Disposal Regulation - Billing Account for Disposal of Construction Waste | Account No. 7019105 | Valid from 8 Jan 2014 |
| 5 | Construction Noise Permit | GW-RN0279-15 | Valid 12 May 2015 - |

| Item | Description | License/Permit Status | |
|-------------------|--|---|--|
| | | | 29 Aug 2015 |
| | | GW-RN0305-15 | Valid 19 May 2015 - 18 Aug 2015 |
| | | GW-RN0304-15 | Valid 19 May 2015 - 14 Nov 2015 |
| | | GW-RN0298-15 | Valid 30 May 2015 - 29 Aug 2015 |
| | | GW-RN0299-15 | Valid 23 May 2015 - 22 Aug 2015 |
| | | GW-RN0479-15 | Valid 31 Jul 2015 - 29 Jan 2016 |
| Contract 3 | | | |
| 1 | Air pollution Control (Construction Dust) Regulation | Ref. No: 362101 | Notification received by EPD on 17 Jul 2013 |
| 2 | Chemical Waste Producer Registration | Waste Producers Number: No.:5113-634-C3817-01 | Valid form 7 Oct 2013 till the end of Contract |
| 3 | Water Pollution Control Ordinance - Discharge License | No.:WT00016832 – 2013 | Valid from 28 Aug 13 to 31 Aug 2018 |
| 4 | Waste Disposal Regulation - Billing Account for Disposal of Construction Waste | Account No. 7017914 | Valid form 2 Aug 13 till the end of Contract |
| 5 | Construction Noise Permit | GW-RN0120-15 | Valid on 8 Mar 2015 till 1 Jul 2015 |
| | | GW-RN0230-15 | Valid on 15 Apr 2015 till 14 Oct 2015 |
| | | GW-RN0270-15 | Valid on 7 May 2015 till 18 Jul 2015 |
| | | GW-RN0275-15 | Valid on 7 May 2015 till 15 Aug 2015 |
| | | GW-RN0295-15 | Valid on 31 May 2015 till 30 Aug 2015 |
| | | GW-RN0326-15 | Valid on 2 Jun 2015 till 29 Aug 2015 |
| | | GW-RN0334-15 | Valid on 8 Jun 2015 till 7 Dec 2015 |
| | | GW-RN0404-15 | Valid on 21 Jul 2015 till 4 Dec 2015 |
| | | GW-RN0430-15 | Valid on 9 Jul 2015 till 22 Aug 2015 |
| | | GW-RN0428-15 | Valid on 9 Jul 2015 till 31 Dec 2015 |
| | | GW-RN0473-15 | Valid on 29 Jul 2015 till 17 Dec 2015 |
| Contract 5 | | | |

| Item | Description | License/Permit Status | |
|------|--|---|--|
| 1 | Air pollution Control (Construction Dust) Regulation | Ref. No: 359338 | Notified EPD on 13 May 2013 |
| 2 | Chemical Waste Producer Registration | Waste Producers Number No.: 5213-642-S3735-01 | Valid form 8 Jun 2013 till the end of Contract |
| 3 | Water Pollution Control Ordinance - Discharge License | No.: W5/1G44/1 | Valid from 8 Jun 13 to 30 Jun 2018 |
| 4 | Waste Disposal Regulation - Billing Account for Disposal of Construction Waste | Account No. 7017351 | Valid form 29 Apr 13 till the end of Contract |
| 5 | Construction Noise Permit | NA | NA |

3 SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.

3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:

- Air quality;
- Construction noise; and
- Water quality

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1 Summary of EM&A Requirements

| Environmental Issue | Parameters |
|---------------------|--|
| Air Quality | <ul style="list-style-type: none"> • 1-hour TSP by Real-Time Portable Dust Meter; and • 24-hour TSP by High Volume Air Sampler. |
| Noise | <ul style="list-style-type: none"> • $L_{eq(30min)}$ in normal working days (Monday to Saturday) 07:00-19:00 except public holiday; and • 3 sets of consecutive $L_{eq(5min)}$ on restricted hours i.e. 19:00 to 07:00 next day, and whole day of public holiday or Sunday • Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference. |
| Water Quality | In-situ Measurements <ul style="list-style-type: none"> • Dissolved Oxygen Concentration (mg/L); • Dissolved Oxygen Saturation (%); • Turbidity (NTU); • pH unit; • Water depth (m); and • Temperature (°C). |
| | Laboratory Analysis <ul style="list-style-type: none"> • Suspended Solids (mg/L) |

3.3 MONITORING LOCATIONS

3.3.1 The designated monitoring locations as recommended in the *EM&A Manual* are shown in *Appendix D*. As the access to some of the designated monitoring locations was questionable due to safety reason or denied by the landlords, alternative locations therefore have had proposed. The proposed alternative monitoring locations has updated in the revised EM&A Programme which verified by IEC and certified by ET Leader prior submitted to EPD on 10 July 2013. *Table 3-2*, *Table 3-3* and *Table 3-4* are respectively listed the air quality, construction noise and water quality monitoring locations for the Project and a map showing these monitoring stations is presented in *Appendix E*.

Table 3-2 Impact Monitoring Stations - Air Quality

| Station ID | Description | Works Area | Related to the Work Contract |
|------------|--|-----------------------------|------------------------------|
| AM1a* | Garden Farm, Tsung Yuen Ha Village | BCP | Contract 5 |
| AM2 | Village House near Lin Ma Hang Road | LMH to Frontier Closed Area | Contract 5, Contract 6 |
| AM3 | Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village. | LMH to Frontier Closed Area | Contract 5, Contract 6 |

| Station ID | Description | Works Area | Related to the Work Contract |
|-------------------|---|-----------------------------|------------------------------|
| AM4a | A village house located at about 160m east side of the original point AM4 | LMH to Frontier Closed Area | Contract 6 |
| AM5 | Ping Yeung Village House | Ping Yeung to Wo Keng Shan | Contract 6 |
| AM6 | Wo Keng Shan Village House | Ping Yeung to Wo Keng Shan | Contract 6 |
| AM7b [@] | Loi Tung Village House | Sha Tau Kok Road | Contract 2 |
| AM8 | Po Kat Tsai Village No. 4 | Po Kat Tsai | Contract 2 |
| AM9b [#] | Nam Wa Po Village House No. 80 | Fanling | Contract 3 |

[#] Proposal for the change of air quality monitoring location from AM9a to AM9b was submitted to EPD on 4 Nov 2013 after verified by the IEC and it was approved by EPD (EPD's ref.: (15) in EP 2/N7/A/52 Pt.10 dated 8 Nov 2013).

^{*} Proposal for the change of air quality monitoring location from AM1 to AM1a was submitted to EPD on 24 March 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (6) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

[@] Proposal for the change of air quality monitoring location from AM7a to AM7b was submitted to EPD on 4 June 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (7) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

Table 3-3 Impact Monitoring Stations - Construction Noise

| Station ID | Description | Works Area | Related to the Work Contract |
|------------|--|-------------------------------------|------------------------------|
| NM1 | Tsung Yuen Ha Village House No. 63 | BCP | Contract 5 |
| NM2 | Village House near Lin Ma Hang Road | Lin Ma Hang to Frontier Closed Area | Contract 5, Contract 6 |
| NM3 | Ping Yeung Village House (facade facing northeast) | Ping Yeung to Wo Keng Shan | Contract 6 |
| NM4 | Wo Keng Shan Village House | Ping Yeung to Wo Keng Shan | Contract 6 |
| NM5 | Village House, Loi Tung | Sha Tau Kok Road | Contract 2, Contract 6 |
| NM6 | Tai Tong Wu Village House 2 | Sha Tau Kok Road | Contract 2, Contract 6 |
| NM7 | Po Kat Tsai Village | Po Kat Tsai | Contract 2 |
| NM8 | Village House, Tong Hang | Fanling | Contract 2 Contract 3 |
| NM9 | Village House, Kiu Tau Village | Fanling | Contract 3 |
| NM10 | Nam Wa Po Village House No. 80 | Fanling | Contract 3 |

Table 3-4 Impact Monitoring Stations - Water Quality

| Station ID | Description | Coordinates of Designated / Alternative Location | | Nature of the location | Related to the Work Contract |
|-------------|--------------------------------|--|---------|---|------------------------------|
| | | | | | |
| WM1 | Downstream of Kong Yiu Channel | 833 679 | 845 421 | Alternative location located at upstream 51m of the designated location | Contract 5 |
| WM1-Control | Upstream of Kong Yiu Channel | 834 185 | 845 917 | NA | Contract 5 |
| WM2A | Downstream of River Ganges | 834 204 | 844 471 | Alternative location located at downstream 81m of the designated location | Contract 6 |

| Station ID | Description | Coordinates of Designated / Alternative Location | | Nature of the location | Related to the Work Contract |
|---------------|------------------------------|--|---------|---|------------------------------|
| | | | | | |
| WM2A-Control | Upstream of River Ganges | 835 270 | 844 243 | Alternative location located at upstream 78m of the designated location | Contract 6 |
| WM2B | Downstream of River Ganges | 835 433 | 843 397 | NA | Contract 6 |
| WM2B-Control | Upstream of River Ganges | 835 835 | 843 351 | Alternative location located at downstream 31m of the designated location | Contract 6 |
| WM3 | Downstream of River Indus | 836 324 | 842 407 | NA | Contract 6 |
| WM3-Control | Upstream of River Indus | 836 763 | 842 400 | Alternative location located at downstream 26m of the designated location | Contract 6 |
| WM4 | Downstream of Ma Wat Channel | 833 850 | 838 338 | Alternative location located at upstream 11m of the designated location | Contract 2 Contract 3 |
| WM4-Control A | Kau Lung Hang Stream | 834 028 | 837 695 | Alternative location located at downstream 28m of the designated location | Contract 2 Contract 3 |
| WM4-Control B | Upstream of Ma Wat Channel | 833760 | 837395 | Alternative location located at upstream 15m of the designated location | Contract 2 Contract 3 |

3.4 MONITORING FREQUENCY AND PERIOD

The requirements of impact monitoring are stipulated in *Sections 2.1.6, 3.1.5 and 4.1.6* of the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

3.4.1 Frequency of impact air quality monitoring is as follows:

- 1-hour TSP 3 times every six days during course of works
- 24-hour TSP Once every 6 days during course of works.

Noise Monitoring

3.4.2 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), 3 consecutive $L_{eq(5min)}$ measurement will depended CNP requirements to undertake. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

Water Quality Monitoring

3.4.3 The water quality monitoring frequency shall be 3 days per week during course of works. The interval between two sets of monitoring shall not be less than 36 hours.

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.

3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

3.5.3 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Table 3-5 Air Quality Monitoring Equipment

| Equipment | Model |
|-------------------------|---|
| 24-Hr TSP | |
| High Volume Air Sampler | TISCH High Volume Air Sampler, HVS Model TE-5170* |
| Calibration Kit | TISCH Model TE-5025A* |
| 1-Hour TSP | |
| Portable Dust Meter | Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter* |

* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix F.

Wind Data Monitoring Equipment

3.5.4 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:

- 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
- 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
- 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
- 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.

3.5.5 ET has liaised with the landlords of the successful granted HVS installation premises. However, the owners rejected to provide premises for wind data monitoring equipment installation.

3.5.6 Under this situation, the ET proposed alternative methods to obtain representative wind data. Meteorological information as extracted from “the Hong Kong Observatory Ta Kwu Ling Station” is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is located at 15m above mean sea level while its anemometer is located at 13m above the existing ground which in compliance with the general setting up requirement. Furthermore, this station also can be to provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In Hong Kong of a lot development projects, weather information extracted from Hong Kong Observatory is common alternative method if weather station installation not allowed.

Noise Monitoring

3.5.7 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.5.8 Noise monitoring equipment to be used for monitoring is listed in *Table 3-6*.

Table 3-6 Construction Noise Monitoring Equipment

| Equipment | Model |
|-------------------------------|--|
| Integrating Sound Level Meter | B&K Type 2238* or Rion NL-31 or Rion NL-52* |
| Calibrator | B&K Type 4231* or Cesva CB-5* or Rion NC-74* |

| Equipment | Model |
|-------------------------------|------------------|
| Portable Wind Speed Indicator | Testo Anemometer |

* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix F.

3.5.9 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the impact monitoring will be calibrated yearly.

Water Quality Monitoring

3.5.10 DO and water temperature should be measured in-situ by a DO/temperature meter. The instrument should be portable and weatherproof using a DC power source. It should have a membrane electrode with automatic temperature compensation complete with a cable. The equipment should be capable of measuring:

- a DO level in the range of 0-20 mg/l and 0-200% saturation; and
- a temperature of between 0 and 45 degree Celsius.

3.5.11 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.

3.5.12 The instrument should be portable and weatherproof using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.

3.5.13 A portable, battery-operated echo sounder or tape measure will be used for the determination of water depth at each designated monitoring station as appropriate.

3.5.14 A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m. For sampling from very shallow water depths e.g. <0.5 m, water sample collection will be directly from water surface below 100mm use sampling plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.

3.5.15 Water samples for laboratory measurement of SS will be collected in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory in the same day as the samples were collected.

3.5.16 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods 2540D* with Limit of Reporting of 2 mg/L.

3.5.17 Water quality monitoring equipment used in the impact monitoring is listed in **Table 3-7**. Suspended solids (SS) analysis is carried out by a local HOKLAS-accredited laboratory, namely *ALS Technichem (HK) Pty Ltd*.

Table 3-7 Water Quality Monitoring Equipment

| Equipment | Model |
|------------------------|---|
| Water Depth Detector | Eagle Sonar or tape measures |
| Water Sampler | A 2-litre transparent PVC cylinder with latex cups at both ends or teflon/stainless steel bailer or self-made sampling bucket |
| Thermometer & DO meter | YSI Professional Plus /YSI PRO20 Handheld Dissolved Oxygen Instrument* / YSI 550A Multifunctional Meter |

| Equipment | Model |
|-------------------|---|
| pH meter | YSI Professional Plus / AZ8685 pH pen-style meter w/ serial no. 212632* |
| Turbidimeter | Hach 2100Q* |
| Sample Container | High density polythene bottles (provided by laboratory) |
| Storage Container | 'Willow' 33-liter plastic cool box with Ice pad |

* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix F.

3.6 MONITORING METHODOLOGY

1-hour TSP Monitoring

- 3.6.1 The 1-hour TSP monitor was a brand named “Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter” which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
- A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.

- 3.6.2 The 1-hour TSP meter is used within the valid period as follow manufacturer’s Operation and Service Manual.

24-hour TSP Monitoring

- 3.6.3 The equipment used for 24-hour TSP measurement is Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
- An anodized aluminum shelter;
 - A 8”x10” stainless steel filter holder;
 - A blower motor assembly;
 - A continuous flow/pressure recorder;
 - A motor speed-voltage control/elapsed time indicator;
 - A 7-day mechanical timer, and
 - A power supply of 220v/50 Hz
- 3.6.4 The HVS is operated and calibrated on a regular basis in accordance with the manufacturer’s instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out in two month interval.
- 3.6.5 24-hour TSP is collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keep all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% RH (Relative Humidity) and 25°C, for six months prior to disposal.

Noise Monitoring

- 3.6.6 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (L_{eq}) measured in decibels dB(A). Supplementary statistical results (L_{10} and L_{90}) were also obtained for reference.
- 3.6.7 During the monitoring, all noise measurements would be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}). $Leq_{(30min)}$ in six consecutive $Leq_{(5min)}$ measurements will use as the monitoring parameter for the time period between 0700-1900 hours on weekdays; and also $Leq_{(15min)}$ in three consecutive $Leq_{(5min)}$ measurements would be used as monitoring parameter for other time periods (e.g. during

restricted hours), if necessary.

- 3.6.8 Prior of noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The checking is performed before and after the noise measurement.

Water Quality

- 3.6.9 Water quality monitoring is conducted at the designated locations. The sampling produce with the in-situ monitoring are presented as below:

Sampling Procedure

- 3.6.10 A Digital Global Positioning System (GPS) is used to identify the designated monitoring stations prior to water sampling. A portable, battery-operated echo sounder is used for the determination of water depth at each station. At each station, water sample would be collected from 0.1m below water surface or the water surface to prevent the river bed sediment for stirring.
- 3.6.11 The sample container will be rinsed with a portion of the water sample. The water sample then will be transferred to the high-density polythene bottles as provided by the laboratory, labeled with a unique sample number and sealed with a screw cap.
- 3.6.12 Before sampling, general information such as the date and time of sampling, weather condition as well as the personnel responsible for the monitoring would be recorded on the field data sheet.
- 3.6.13 A ‘Willow’ 33-liter plastic cool box packed with ice will be used to preserve the water samples prior to arrival at the laboratory for chemical determination. The water temperature of the cool box is maintained at a temperature as close to 4⁰C as possible without being frozen. Samples collected are delivered to the laboratory upon collection.

In-situ Measurement

- 3.6.14 YSI PRO20 Handheld Dissolved Oxygen Instrument is used for water in-situ measures, which automates the measurements and data logging of temperature, dissolved oxygen and dissolved oxygen saturation.
- 3.6.15 A portable AZ Model 8685 pH pen-style meter is used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 – 14 and readable to 0.1.
- 3.6.16 A portable Hach 2100Q Turbidimeter is used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 – 1000 NTU.
- 3.6.17 All in-situ measurement equipment are calibrated by HOKLAS accredited laboratory of three month interval.

Laboratory Analysis

- 3.6.18 All water samples analyzed Suspended Solids (SS) will be carried out by a local HOKLAS-accredited testing laboratory (ALS Technichem (HK) Pty Ltd HOKLAS registration no. 66). SS determination using *APHA Standard Methods 2540D* as specified in the *EM&A Manual* will start within 48 hours of water sample receipt.

3.7 EQUIPMENT CALIBRATION

- 3.7.1 Calibration of the HVS is performed upon installation and thereafter at bimonthly intervals in accordance with the manufacturer’s instruction using the certified standard calibrator (TISCH Model TE-5025A). Moreover, the Calibration Kit would be calibrated annually. The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.7.2 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the

equipment would be checked before and after each monitoring event. Annually calibration with the High Volume Sampler (HVS) in same condition would be undertaken by the Laboratory.

- 3.7.3 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.7.4 All water quality monitoring equipment would be calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.7.5 The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix F*.

3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

- 3.8.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise and water quality criteria were set up, namely Action and Limit levels are listed in *Tables 3-8, 3-9 and 3-10*.

Table 3-8 Action and Limit Levels for Air Quality Monitoring

| Monitoring Station | Action Level ($\mu\text{g}/\text{m}^3$) | | Limit Level ($\mu\text{g}/\text{m}^3$) | |
|--------------------|---|-------------|--|-------------|
| | 1-hour TSP | 24-hour TSP | 1-hour TSP | 24-hour TSP |
| AM1a | 265 | 143 | 500 | 260 |
| AM2 | 268 | 149 | | |
| AM3 | 269 | 145 | | |
| AM4a | 267 | 148 | | |
| AM5 | 268 | 143 | | |
| AM6 | 269 | 148 | | |
| AM7b | 275 | 156 | | |
| AM8 | 269 | 144 | | |
| AM9b | 271 | 151 | | |

Table 3-9 Action and Limit Levels for Construction Noise

| Monitoring Location | Action Level | Limit Level in dB(A) |
|---|---|---|
| | Time Period: 0700-1900 hours on normal weekdays | |
| NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8, NM9, NM10 | When one or more documented complaints are received | 75 dB(A) ^{Note 1 & Note 2} |

Note 1: Acceptable Noise Levels for school should be reduced to 70 dB(A) and 65 dB(A) during examination period

Note 2: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

Table 3-10 Action and Limit Levels for Water Quality

| Parameter | Performance criteria | Monitoring Location | | | | |
|-----------------|----------------------|--|----------|---------|----------|---------|
| | | WM1 | WM2A | WM2B | WM3 | WM4 |
| DO (mg/L) | Action Level | (*)4.23 | (**)4.00 | (*)4.74 | (**)4.00 | (*)4.14 |
| | Limit Level | (#)4.19 | (**)4.00 | (#)4.60 | (**)4.00 | (#)4.08 |
| Turbidity (NTU) | Action Level | 51.3 | 24.9 | 11.4 | 13.4 | 35.2 |
| | Limit Level | AND 120% of upstream control station of the same day | | | | |
| | | AND 130% of upstream control station of the same day | | | | |
| SS (mg/L) | Action Level | 54.5 | 14.6 | 11.8 | 12.6 | 39.4 |
| | Limit Level | AND 120% of upstream control station of the same day | | | | |
| | | AND 130% of upstream control station of the same day | | | | |

Remarks:

(*) The Proposed **Action Level** of Dissolved Oxygen is adopted to be used 5%-ile of baseline data

(**) The Proposed **Action & Limit Level** of Dissolved Oxygen is used 4mg/L

(#) The Proposed **Limit Level** of Dissolved Oxygen is adopted to be used 1%-ile of baseline data

3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in **Appendix G**.

3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL

3.9.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.

3.9.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

4 AIR QUALITY MONITORING

4.1 GENERAL

4.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3 and 5 and air quality monitoring was performed at **6** relevant designated locations as below:

- AM1a - Garden Farm, Tsung Yuen Ha Village;
- AM2 - Village House near Lin Ma Hang Road;
- AM3 - Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village;
- AM7b – Loi Tung Village;
- AM8 - Po Kat Tsai Village;
- AM9b - Nam Wa Po Village House No. 80

4.1.2 The air quality monitoring schedule is presented in *Appendix H* and the monitoring results are summarized in the following sub-sections.

4.2 AIR QUALITY MONITORING RESULTS IN REPORTING MONTH

4.2.1 In the Reporting Period, a total of **96** events of 1-hour TSP and **36** events (in which 4 events were incomplete due to power failure) 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Tables 4-1 to 4-6*. The detailed 24-hour TSP monitoring data are presented in *Appendix I* and the relevant graphical plots are shown in *Appendix J*.

Table 4-1 Summary of 24-hour and 1-hour TSP Monitoring Results – AM1a

| Date | 24-hour TSP ($\mu\text{g}/\text{m}^3$) | 1-hour TSP ($\mu\text{g}/\text{m}^3$) | | | | |
|-----------------|--|---|------------|-------------------------|-------------------------|-------------------------|
| | | Date | Start Time | 1 st reading | 2 nd reading | 3 rd reading |
| 4-Jul-15 | 39 | 6-Jul-15 | 10:41 | 85 | 80 | 85 |
| 7-Jul-15 | 34 | 10-Jul-15 | 10:11 | 46 | 41 | 39 |
| 13-Jul-15 | 18 | 16-Jul-15 | 10:09 | 68 | 76 | 71 |
| 18-Jul-15 | 41 | 22-Jul-15 | 11:00 | 48 | 61 | 64 |
| 28-Jul-15# | 33 | 28-Jul-15 | 10:58 | 33 | 32 | 29 |
| 30-Jul-15 | 34 | | | | | |
| Average (Range) | 33 (18-41) | Average (Range) | | 57 (29 – 85) | | |

monitoring was rescheduled from 24 July 2015 to 28 July 2015 due to power failure.

Table 4-2 Summary of 24-hour and 1-hour TSP Monitoring Results – AM2

| Date | 24-hour TSP ($\mu\text{g}/\text{m}^3$) | 1-hour TSP ($\mu\text{g}/\text{m}^3$) | | | | |
|-----------------|--|---|------------|-------------------------|-------------------------|-------------------------|
| | | Date | Start Time | 1 st reading | 2 nd reading | 3 rd reading |
| 4-Jul-15 | 67 | 6-Jul-15 | 10:45 | 123 | 100 | 121 |
| 7-Jul-15 | 63 | 10-Jul-15 | 10:22 | 54 | 49 | 44 |
| 13-Jul-15 | 59 | 16-Jul-15 | 10:00 | 59 | 69 | 60 |
| 18-Jul-15 | 116 | 22-Jul-15 | 10:44 | 49 | 66 | 67 |
| 24-Jul-15 | 34 | 28-Jul-15 | 10:52 | 27 | 25 | 21 |
| 30-Jul-15 | 48 | | | | | |
| Average (Range) | 65 (34-116) | Average (Range) | | 62 (21 – 123) | | |

Table 4-3 Summary of 24-hour and 1-hour TSP Monitoring Results – AM3

| Date | 24-hour TSP ($\mu\text{g}/\text{m}^3$) | 1-hour TSP ($\mu\text{g}/\text{m}^3$) | | | | |
|-----------|--|---|------------|-------------------------|-------------------------|-------------------------|
| | | Date | Start Time | 1 st reading | 2 nd reading | 3 rd reading |
| 4-Jul-15 | 46 | 6-Jul-15 | 10:50 | 98 | 96 | 111 |
| 7-Jul-15 | 43 | 10-Jul-15 | 14:19 | 35 | 23 | 21 |
| 13-Jul-15 | 28 | 16-Jul-15 | 9:56 | 51 | 39 | 105 |

| Date | 24-hour TSP ($\mu\text{g}/\text{m}^3$) | 1-hour TSP ($\mu\text{g}/\text{m}^3$) | | | | |
|-----------------|--|---|------------|-------------------------|-------------------------|-------------------------|
| | | Date | Start Time | 1 st reading | 2 nd reading | 3 rd reading |
| 18-Jul-15 | 33 | 22-Jul-15 | 10:36 | 107 | 112 | 109 |
| 24-Jul-15 | 27 | 28-Jul-15 | 10:48 | 28 | 25 | 22 |
| 30-Jul-15 | 38 | | | | | |
| Average (Range) | 36 (27-46) | Average (Range) | | 65 (21 – 112) | | |

Table 4-4 Summary of 24-hour and 1-hour TSP Monitoring Results – AM7b

| Date | 24-hour TSP ($\mu\text{g}/\text{m}^3$) | 1-hour TSP ($\mu\text{g}/\text{m}^3$) | | | | |
|-----------------|--|---|------------|-------------------------|-------------------------|-------------------------|
| | | Date | Start Time | 1 st reading | 2 nd reading | 3 rd reading |
| 4-Jul-15 | 54 | 3-Jul-15 | 10:50 | 50 | 48 | 47 |
| 7-Jul-15 | 47 | 8-Jul-15 | 10:00 | 90 | 98 | 116 |
| 13-Jul-15 | 81 | 14-Jul-15 | 10:10 | 40 | 32 | 51 |
| 18-Jul-15 | 54 | 20-Jul-15 | 10:59 | 48 | 26 | 22 |
| 24-Jul-15 | 31 | 25-Jul-15 | 9:00 | 43 | 39 | 47 |
| 30-Jul-15 | 41 | 31-Jul-15 | 10:10 | 20 | 17 | 42 |
| Average (Range) | 51 (31-81) | Average (Range) | | 49 (17 – 116) | | |

Table 4-5 Summary of 24-hour and 1-hour TSP Monitoring Results – AM8

| Date | 24-hour TSP ($\mu\text{g}/\text{m}^3$) | 1-hour TSP ($\mu\text{g}/\text{m}^3$) | | | | |
|-----------------|--|---|------------|-------------------------|-------------------------|-------------------------|
| | | Date | Start Time | 1 st reading | 2 nd reading | 3 rd reading |
| 4-Jul-15 | 41 | 3-Jul-15 | 10:52 | 37 | 35 | 36 |
| 7-Jul-15 | 32 | 8-Jul-15 | 10:26 | 74 | 75 | 98 |
| 13-Jul-15 | 28 | 14-Jul-15 | 10:24 | 32 | 28 | 26 |
| 18-Jul-15 | 30 | 20-Jul-15 | 11:10 | 25 | 24 | 21 |
| 24-Jul-15 | 35 | 25-Jul-15 | 11:08 | 32 | 35 | 29 |
| 30-Jul-15 | 35 | 31-Jul-15 | 10:34 | 12 | 7 | 11 |
| Average (Range) | 34 (28-41) | Average (Range) | | 35 (7 – 98) | | |

Table 4-6 Summary of 24-hour and 1-hour TSP Monitoring Results – AM9b

| Date | 24-hour TSP ($\mu\text{g}/\text{m}^3$) | 1-hour TSP ($\mu\text{g}/\text{m}^3$) | | | | |
|-----------------|--|---|------------|-------------------------|-------------------------|-------------------------|
| | | Date | Start Time | 1 st reading | 2 nd reading | 3 rd reading |
| 6-Jul-15# | 132 | 6-Jul-15 | 13:45 | 118 | 95 | 100 |
| 7-Jul-15 | 51 | 10-Jul-15 | 13:35 | 39 | 33 | 40 |
| 13-Jul-15 | 50 | 16-Jul-15 | 13:40 | 73 | 70 | 78 |
| 18-Jul-15 | 28 | 22-Jul-15 | 13:05 | 68 | 75 | 72 |
| 24-Jul-15 | 28 | 28-Jul-15 | 13:02 | 39 | 38 | 45 |
| 30-Jul-15 | 40 | | | | | |
| Average (Range) | 55 (28-132) | Average (Range) | | 66 (33 – 118) | | |

monitoring was rescheduled from 4 July 2015 to 6 July 2015 due to power failure.

4.2.2 As shown in *Tables 4-1 to 4-6*, all the 1-hour TSP and 24-hour TSP monitoring results were below the Action/Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.

4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix K*.

5 CONSTRUCTION NOISE MONITORING

5.1 GENERAL

5.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3 and 5 and noise monitoring was performed at 8 relevant designated locations as below:

- NM1 - Tsung Yuen Ha Village House No. 63;
- NM2 - Village House near Lin Ma Hang Road;
- NM5 - Village House, Loi Tung
- NM6 - Tai Tong Wu Village House 2
- NM7 - Po Kat Tsai Village
- NM8 - Village House, Tong Hang;
- NM9 - Village House, Kiu Tau Village; and
- NM10 - Nam Wa Po Village House No. 80

5.1.2 The noise monitoring schedule is presented in **Appendix H** and the monitoring results are summarized in the following sub-sections.

5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of 43 event noise measurements were carried out at the designated locations. The sound level meter was set in 1m from the exterior of the building façade including noise monitoring locations NM1, NM2, NM5, NM6, NM7, NM8 and NM9. Therefore, no façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines. However, free-field status was performed at NM10. So, façade correction (+3 dB(A)) has added according to the requirement in this month. The noise monitoring results at the designated locations are summarized in **Table 5-1**. The detailed noise monitoring data are presented in **Appendix I** and the relevant graphical plots are shown in **Appendix J**.

Table 5-1 Summary of Construction Noise Monitoring Results

| Construction Noise Level ($L_{eq30min}$), dB(A) | | | | | | | | | |
|---|-----------------|-----|-----|-----|---------------------|-----------|-----|-----|-----|
| Date | NM1 | NM2 | NM8 | NM9 | NM10 ^(*) | Date | NM5 | NM6 | NM7 |
| 6-Jul-15 | 53 | 59 | 58 | 61 | 65 | 3-Jul-15 | 55 | 62 | 64 |
| 10-Jul-15 | 51 | 56 | 58 | 59 | 62 | 8-Jul-15 | 55 | 58 | 63 |
| 16-Jul-15 | 54 | 60 | 59 | 61 | 65 | 14-Jul-15 | 58 | 62 | 67 |
| 22-Jul-15 | 54 | 55 | 59 | 61 | 65 | 20-Jul-15 | 51 | 62 | 58 |
| 28-Jul-15 | 53 | 58 | 58 | 60 | 65 | 25-Jul-15 | 63 | 63 | 63 |
| | | | | | | 31-Jul-15 | 54 | 63 | 63 |
| Limit Level | 75 dB(A) | | | | | | | | |

Remarks

^(*) façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines

5.2.2 As shown in **Table 5-1**, the noise level measured at the designated monitoring locations NM1, NM2, NM5, NM6, NM7, NM8, NM9 and NM10, were below 75dB(A). Furthermore, there was no noise complaints (Action Level exceedance) received by the RE, Contractors or CEDD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was required.

6 WATER QUALITY MONITORING

6.1 GENERAL

6.1.1 In the Reporting Period, construction works under the project has been commenced in Contracts 3 and 5 and water quality monitoring was performed at 5 relevant designated locations as below:

- WM1 – Contract 5 working site downstream at Kong Yiu Channel;
- WM1 – Control – Contract 5 working site upstream at Kong Yiu Channel;
- WM4 – South Portal of Contract 2 and Contract 3 working site downstream of Ma Wat Channel
- WM4 – Control A - Contract 3 working site Kau Lung Hang Stream
- WM4 – Control B - Contract 3 working site Upstream of Ma Wat Channel

6.1.2 The water quality monitoring schedule is presented in *Appendix H*. The monitoring results are summarized in the following sub-sections.

6.2 RESULTS OF WATER QUALITY MONITORING

6.2.1 In the Reporting Period, there were **thirteen (13)** sampling days of water quality monitoring conducted at the designated water monitoring location.

6.2.2 The key monitoring parameters including Dissolved Oxygen, Turbidity and Suspended Solids are summarized in *Tables 6-1 and 6-2*. Breaches of water quality monitoring criteria are shown in *Table 6-3*. Detailed monitoring database including in-situ measurements and laboratory analysis data are shown in *Appendix I* and the relevant graphical plot are shown in *Appendix J*.

Table 6-1 Summary of Water Quality Monitoring Results for Contracts 2 and 3

| Date | Dissolved Oxygen (mg/L) | | | Turbidity (NTU) | | | Suspended Solids (mg/L) | | |
|-----------|-------------------------|--------|--------|-----------------|--------|--------|-------------------------|--------|--------|
| | WM4 | WM4-CA | WM4-CB | WM4 | WM4-CA | WM4-CB | WM4 | WM4-CA | WM4-CB |
| 2-Jul-15 | 7.33 | 7.19 | 5.95 | 13.2 | 5.7 | 11.5 | 9.5 | 2.5 | 19.5 |
| 4-Jul-15 | 7.25 | 7.49 | 6.85 | 15.4 | 5.6 | 13.5 | 13.5 | 3.5 | 15.5 |
| 6-Jul-15 | 7.28 | 7.78 | 5.95 | 12.8 | 6.3 | 10.3 | 17.0 | 5.0 | 10.0 |
| 8-Jul-15 | 7.84 | 7.22 | 7.41 | 14.4 | 5.8 | 15.1 | 14.0 | 7.5 | 14.0 |
| 10-Jul-15 | 7.04 | 7.99 | 6.04 | 19.6 | 6.5 | 13.3 | 20.0 | 7.5 | 11.0 |
| 14-Jul-15 | 5.83 | 5.11 | 3.84 | 14.3 | 5.3 | 14.5 | 12.5 | 3.5 | 12.5 |
| 16-Jul-15 | 5.96 | 6.59 | 4.51 | 13.4 | 5.2 | 16.8 | 14.0 | 5.5 | 22.5 |
| 18-Jul-15 | 6.78 | 6.20 | 4.77 | 33.7 | 17.6 | 18.5 | 36.0 | 4.0 | 16.0 |
| 20-Jul-15 | 5.78 | 6.84 | 5.20 | 70.8 | 19.7 | 43.0 | 51.5 | 15.5 | 32.0 |
| 22-Jul-15 | 6.51 | 7.27 | 5.95 | 22.1 | 6.9 | 16.7 | 15.5 | 4.5 | 14.5 |
| 25-Jul-15 | 6.56 | 6.50 | 5.60 | 33.7 | 8.2 | 14.7 | 51.5 | 5.0 | 11.5 |
| 28-Jul-15 | 7.52 | 7.33 | 6.09 | 23.2 | 6.7 | 9.0 | 12.0 | 2.5 | 6.0 |
| 30-Jul-15 | 6.73 | 7.25 | 5.77 | 25.0 | 5.2 | 10.4 | 26.0 | 5.0 | 8.0 |

Remark:

- i. *bold and underlined indicated Limit Level exceedance.*

Table 6-2 Summary of Water Quality Monitoring Results for Contract 5

| Date | Dissolved Oxygen (mg/L) | | Turbidity (NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------------|-------------|-----------------|-------------|-------------------------|-------------|
| | WM1 | WM1-Control | WM1 | WM1-Control | WM1 | WM1-Control |
| 2-Jul-15 | 6.66 # | 6.83 | 45.7 | 22.8 | 40.0 | 15.0 |
| 4-Jul-15 | 6.81 # | 6.48 | 44.0 | 9.9 | 40.5 | 6.5 |
| 6-Jul-15 | 6.11 # | 6.40 | 74.4 | 23.8 | 58.5 | 20.5 |
| 8-Jul-15 | 6.07 # | 7.85 | 77.5 | 14.9 | 59.0 | 10.0 |
| 10-Jul-15 | 6.17 # | 5.41 | 459.5 | 120.0 | 225.5 | 59.5 |
| 14-Jul-15 | 6.88 # | 5.72 | 29.7 | 38.6 | 24.5 | 22.0 |
| 16-Jul-15 | 5.23 # | 3.37 | 97.4 | over range | 57.0 | 329.5 |
| 18-Jul-15 | 5.85 # | 5.38 | 633.5 | 325.0 | 209.5 | 149.0 |

| Date | Dissolved Oxygen (mg/L) | | Turbidity (NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------------|-------------|-----------------|-------------|-------------------------|-------------|
| | WM1 | WM1-Control | WM1 | WM1-Control | WM1 | WM1-Control |
| 20-Jul-15 | 5.66 # | 6.65 | 193.0 | 135.0 | 92.5 | 104.0 |
| 22-Jul-15 | 6.25 # | 5.80 | 533.5 | 223.0 | 276.5 | 179.0 |
| 25-Jul-15 | 7.10 # | 6.81 | 16.6 | 10.9 | 17.5 | 5.5 |
| 28-Jul-15 | 6.84 # | 7.25 | 28.7 | 9.5 | 30.0 | 4.5 |
| 30-Jul-15 | 6.93 # | 7.02 | 50.1 | 11.6 | 55.5 | 7.5 |

Remark:

i *bold and underlined indicated Limit Level exceedance.*

water sampling was not able to carry out due to shallow water and water monitoring was conducted at box culvert 2 downstream for reference

Table 6-3 Breaches of Water Quality Monitoring Criteria in Reporting Period

| Location | Dissolved Oxygen (mg/L) | | Turbidity (NTU) | | Suspended Solids (mg/L) | | Total Exceedance | |
|-------------------------|-------------------------|-------|-----------------|----------|-------------------------|----------|------------------|----------|
| | Action | Limit | Action | Limit | Action | Limit | Action | Limit |
| WM1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| WM4 | 0 | 0 | 0 | 1 | 0 | 2 | 0 | 3 |
| No of Exceedance | 0 | 0 | 0 | 1 | 0 | 2 | 0 | 3 |

6.2.3 During water monitoring in July 2015, very shallow water was observed at the proposed water monitoring location and water sampling at WM1 was unable to carry out. Water sampling was then carried out near the box culvert 2 at close downstream and the data is served as reference only.

6.2.4 In this Reporting Period, total of three (3) Limit Level exceedances, namely one (1) Limit Level exceedances of turbidity and two (2) Limit Level exceedances of suspended solids were recorded at WM4/

6.2.5 NOE was issued to relevant parties upon confirmation of the monitoring result. The investigation for the cause of exceedance is presented in below.

Investigation Result for turbidity and SS Exceedance at WM1 on 24 June 2015 (Contract 5) (follow up of last Reporting Period)

6.2.6 According to the site information provided by the Contractor, site formation at Boundary Control Point B was carried out under Contract 5 on 24 June 2015. No wastewater was generated from site formation work thus no discharges were made neither.

6.2.7 According to the site record from the monitoring team, there was heavy rain in North District before the water monitoring work. During the water monitoring on 24 June 2015, muddy water was observed throughout the channel including both impact and control station due to heavy rain.

6.2.8 Since the water monitoring was conducted after rainstorm, the existing condition of the river water was deteriorated by vigorous water flow in the river and stirred up the sediment at river bed. High turbidity and SS result was also recorded at upstream control station.

6.2.9 In view of the subsequent monitoring activities and results during non-rainy day in the week after, no muddy water was observed. It is considered that the exceedances were a single incident due to the rainstorm.

Investigation Result for turbidity and SS Exceedance at WM4 on 20 July 2015 (Contract 2)

6.2.10 According to the site information provided from the Contractor of C2 (DHK), construction

activities carried out on 20 July 2015 at South Portal included tunnel excavation, foundation work and spoil hauling and all works were far from the Ma Wat River.

- 6.2.11 According to the site record by the monitoring team, there was heavy rainstorm in Taipo before the water monitoring work and muddy water was observed at upstream of the Ma Wat River WM4-CB. It was suspected the muddy water was come from other construction site which located at the upstream of the Contract. Moreover, according to the photo record provided by other contractor, muddy water flowed from other upstream location was observed but this location was not under monitored by the Contract.
- 6.2.12 Since the water monitoring was conducted after rainstorm, the existing condition of the river water was deteriorated by vigorous water flow in the river and stirred up the sediment at river bed. In view of the subsequent monitoring activities and results during non-rainy day in the week after, no muddy water was observed and no exceedance was triggered. It is considered that the exceedances were a single incident due to cumulative effect of the rainstorm and muddy water from upstream.

Investigation Result for turbidity and SS Exceedance at WM4 on 20 July 2015 (Contract 3)

- 6.2.13 According to the site diary provided by the Contractor, construction works carried out on 20 July 2015 included erection of formwork, drilling, dismantle of sheetpile and tree felling. The works were carried out away from the watercourse and no wastewater was generated. Surface runoff of the site was all diverted to the wastewater treatment facilities for de-silting prior to discharge.
- 6.2.14 According to the site record from the monitoring team, there was heavy rain before the water monitoring work. During the course of monitoring, turbid water was observed throughout the Ma Wat River including control station WM4-CB and impact locations WM4. It was suspected the muddy water was come from other construction site which located at the upstream of the Contract which recorded at WM4-CB. Moreover, muddy water flowed from other upstream location was observed but this location was not under monitored by the Contract.
- 6.2.15 Since the water monitoring was conducted after rain, the existing condition of the river water was deteriorated by vigorous water flow in the river and stirred up the sediment at river bed. Since no exceedance was recorded in the subsequent non-rainy day, it is considered that the exceedances were a single incident due to cumulative effect of the rainstorm and muddy water from upstream.

Investigation Result for SS Exceedance at WM4 on 25 July 2015 (Contract 2)

- 6.2.16 To be updated in next reporting month.

Investigation Result for SS Exceedance at WM4 on 25 July 2015 (Contract 3)

- 6.2.17 To be updated in next reporting month.

7 WASTE MANAGEMENT

7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

7.2 RECORDS OF WASTE QUANTITIES

7.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

7.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 7-1* and *7-2* and the Monthly Summary Waste Flow Table is shown in *Appendix L*. Whenever possible, materials were reused on-site as far as practicable.

Table 7-1 Summary of Quantities of Inert C&D Materials for the Project

| Type of Waste | Contract 2 | | Contract 3 | | Contract 5 | | Total Quantity |
|--|------------|-------------------|------------|-------------------|------------|-------------------|----------------|
| | Quantity | Disposal Location | Quantity | Disposal Location | Quantity | Disposal Location | |
| C&D Materials (Inert) (in '000m ³) | 19.5844 | -- | 1.177 | -- | 0 | -- | 20.7614 |
| Reused in this Project (Inert) (in '000 m ³) | 0.5171 | -- | 0.351 | -- | 0 | -- | 0.8681 |
| Reused in other Projects (Inert) (in '000 m ³) | 18.2752 | C5 | 0 | -- | 0 | -- | 18.2752 |
| Disposal as Public Fill (Inert) (in '000 m ³) | 0.7922 | Tuen Mun 38 | 0.826 | Tuen Mun 38 | 0 | -- | 1.6182 |

Table 7-2 Summary of Quantities of C&D Wastes for the Project

| Type of Waste | Contract 2 | | Contract 3 | | Contract 5 | | Total Quantity |
|---|------------|--------------------|------------|-------------------|------------|-------------------|----------------|
| | Quantity | Disposal Location | Quantity | Disposal Location | Quantity | Disposal Location | |
| Recycled Metal ('000kg) # | 0 | - | 0 | - | 0 | -- | 0 |
| Recycled Paper / Cardboard Packing ('000kg) # | 0.2500 | Licensed collector | 0 | - | 0 | -- | 0.2500 |
| Recycled Plastic ('000kg) # | 0 | - | 0 | - | 0 | -- | 0 |
| Chemical Wastes ('000kg) # | 0.8800 | Licensed collector | 0 | - | 0 | -- | 0.8800 |
| General Refuses ('000m ³) | 0.0496 | NENT | 0.065 | NENT | 0.02 | NENT | 0.1346 |

Remark #: Unit of recycled metal, recycled paper/ cardboard packing, recycled plastic and chemical waste for Contractor 3 was in ('000m³).

8 SITE INSPECTION

8.1 REQUIREMENTS

8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

8.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

The Contract 2

8.2.1 In the Reporting Period, joint site inspection for Contract 2 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **3, 10, 17, 24 and 31 July 2015**. No non-compliance was noted.

8.2.2 The findings / deficiencies of **Contract 2** that observed during the weekly site inspection are listed in **Table 8-1**.

Table 8-1 Site Observations for Contract 2

| Date | Findings / Deficiencies | Follow-Up Status |
|--------------|--|---|
| 3 July 2015 | <ul style="list-style-type: none"> Uncovered cement bags (over 20 bags) were observed, the Contractor should cover the cement bags with impervious sheeting. (Mid-Vent) | <ul style="list-style-type: none"> All bagged cement onsite had been covered by tarpaulin |
| 10 July 2015 | <ul style="list-style-type: none"> No adverse environmental were observed. | <ul style="list-style-type: none"> NA |
| 17 July 2015 | <ul style="list-style-type: none"> It was reminded that stagnant water cumulated on site should be cleaned to prevent mosquito breeding. | <ul style="list-style-type: none"> Not required for reminder. |
| 24 July 2015 | <ul style="list-style-type: none"> No adverse environmental were observed. | <ul style="list-style-type: none"> NA |
| 31 July 2015 | <ul style="list-style-type: none"> Stagnant water cumulated inside the waste skip and the lifting eye of the concrete block was observed. The contractor should clean the stagnant water to prevent mosquito breeding. (Mid-Vent) | <ul style="list-style-type: none"> The stagnantwater in the waste skip was removed and the lifting eyes were filled with sand. |

The Contract 3

8.2.3 In the Reporting Period, joint site inspection for Contract 3 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **6, 15, 20 and 27 July 2015**. No non-compliance was noted.

8.2.4 The findings / deficiencies of **Contract 3** that observed during the weekly site inspection are listed in **Table 8-2**.

Table 8-2 Site Observations for Contract 3

| Date | Findings / Deficiencies | Follow-Up Status |
|--------------|---|---|
| 6 July 2015 | <ul style="list-style-type: none"> The Contractor was reminded to provide water spraying for dry haul road. | <ul style="list-style-type: none"> Not required for reminder. |
| 15 July 2015 | <ul style="list-style-type: none"> Chemical container without proper drip tray was observed, the Contractor should provide drip tray underneath. | <ul style="list-style-type: none"> Drip tray was provided for the chemical containers. |
| 20 July 2015 | <ul style="list-style-type: none"> No adverse environmental were observed. | <ul style="list-style-type: none"> NA |

| Date | Findings / Deficiencies | Follow-Up Status |
|--------------|---|--|
| 27 July 2015 | <ul style="list-style-type: none"> Construction material placed next to the retained tree was observed opposite to SA2, the Contractor should provide protective fence and buffer area for the retained tree. The Contractor was reminded to provide the preventive measures for rainwater being discharge of site. | <ul style="list-style-type: none"> The concerned trees will be fell and no corrective measures is proposed. Not required for reminder. |

The Contract 5

8.2.5 In the Reporting Period, joint site inspection for Contract 5 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **2, 9, 16, 23 and 30 July 2015**. No non-compliance was noted.

8.2.6 The findings / deficiencies of **Contract 5** that observed during the weekly site inspection are listed in **Table 8-3**.

Table 8-3 Site Observations for Contract 5

| Date | Findings / Deficiencies | Follow-Up Status |
|--------------|---|---|
| 2 July 2015 | <ul style="list-style-type: none"> At the site entrance/exit in LMH site area (1500 pipe), the Contractor was reminded that all vehicles should be washed before leaving the site and the public road should be kept clean of sand and gravel | <ul style="list-style-type: none"> Not required for reminder. |
| 9 July 2015 | <ul style="list-style-type: none"> Stagnant water was found in precast construction materials, the Contractor should drain away the stagnant water to prevent mosquito breeding. The Contractor was reminded that breaking activity should be provided with water spraying. | <ul style="list-style-type: none"> Mosquito larvicidal oil was applied to the stagnant water. Not required for reminder. |
| 16 July 2015 | <ul style="list-style-type: none"> Scattered general refuse was observed, the Contractor should improve the site cleanliness. (Location: BCP 3) Broken drip tray underneath a generator was observed on site, the Contractor should provide proper drip tray for the generator. (Location: BCP 3) The Contractor was reminded to properly store any all empty chemical containers. | <ul style="list-style-type: none"> The general refuse was removed and site cleanliness was improved. A wood framed impervious tarpaulin sheet was provided underneath the generator. However, the Contractor was advised to provide a proper sized metal drip tray for the generator. Not required for reminder. |
| 23 July 2015 | <ul style="list-style-type: none"> The Contractor was reminded to maintain cleanliness at public road. | <ul style="list-style-type: none"> Not required for reminder. |
| 30 July 2015 | <ul style="list-style-type: none"> The Contractor should clean up the accumulated sand and mud at the U-Channel at patrol road. | <ul style="list-style-type: none"> To be followed. |

8.2.7 Overall, general housekeeping such as daily site tidiness and cleanliness should be maintained for all Contracts. Furthermore, the Contractors were reminded to implement Waste Management Plan of the Project.

Other Contracts

8.2.8 Since the construction works at the Contract 4 and Contract 6 have not yet been commenced, no site inspection is performed for these Contracts.

9 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

9.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

9.1.1 In the Reporting Period, no summons and prosecution under the EM&A Programme was lodged for Contracts 2, 3 and 5. However, one (1) documented environmental complaint was received and lodged for Contracts 2. Follow up actions have been undertaken by the Contractor to resolve the deficiencies. The details of complaint are listed below:-

- 6 July 2015 - A complaint was lodged by the DSD on 6 July 2015 and another verbal complaint was received on 8 July 2015 regards to the blocked surface channel with rubbish at Po Kat Tsai Village. A site inspection was carried out by DSD on 8 July 2015 and the covered surface channel concerned was found blocked with mud and siltation. Debris was found near a natural watercourse in the vicinity. According to the complainant, it was suspected that mud water had been discharged to the existing village drains from the construction site (Contract No. CV/2012/08). Also, the debris found was dumped by the workers working in the construction site.

9.1.2 Upon receipt of the complaint, follow up action has been undertaken by both Contractor promptly to resolve the complaints and deficiencies. During the complaint investigation work, the Contractor was co-operated with the ET in providing all the necessary information and assistance for completion of the investigation. According to the investigation findings by the ET, this complaint was not related to the Contract and investigation report had submitted to all relevant parties.

9.1.3 The statistical summary table of environmental complaint is presented in *Tables 9-1, 9-2 and 9-3*.

Table 9-1 Statistical Summary of Environmental Complaints

| Reporting Period | Contract No | Environmental Complaint Statistics | | |
|---------------------------|-------------|------------------------------------|------------|---|
| | | Frequency | Cumulative | Complaint Nature |
| 19 May 2014 – 31 May 2015 | Contract 2 | 0 | 12 | <ul style="list-style-type: none"> • (4) Water Quality • (5) Construction Dust • (2) Noise |
| 06 Nov 2013 – 31 May 2015 | Contract 3 | 0 | 3 | <ul style="list-style-type: none"> • (1) Construction Dust • (2) Water quality |
| 16 Aug 2013 – 30 Jun 2015 | Contract 5 | 0 | 2 | <ul style="list-style-type: none"> • (2) Construction Dust |
| 1 – 31 Jul 2015 | Contract 2 | 1 | 13 | <ul style="list-style-type: none"> • (6) Water Quality • (5) Construction Dust • (2) Noise |
| | Contract 3 | 0 | 3 | <ul style="list-style-type: none"> • (1) Construction Dust • (2) Water quality |
| | Contract 5 | 0 | 2 | <ul style="list-style-type: none"> • (2) Construction Dust |

Table 9-2 Statistical Summary of Environmental Summons

| Reporting Period | Contract No | Environmental Summons Statistics | | |
|---------------------------|-------------|----------------------------------|------------|------------------|
| | | Frequency | Cumulative | Complaint Nature |
| 19 May 2014 – 31 May 2015 | Contract 2 | 0 | 0 | NA |
| 06 Nov 2013 – 31 May 2015 | Contract 3 | 0 | 0 | NA |
| 16 Aug 2013 – 30 Jun 2015 | Contract 5 | 0 | 0 | NA |
| 1 – 31 Jul 2015 | Contract 2 | 0 | 0 | NA |
| | Contract 3 | 0 | 0 | NA |
| | Contract 5 | 0 | 0 | NA |

Table 9-3 Statistical Summary of Environmental Prosecution

| Reporting Period | Contract No | Environmental Prosecution Statistics | | |
|------------------------------|-------------|--------------------------------------|------------|------------------|
| | | Frequency | Cumulative | Complaint Nature |
| 19 May 2014 – 31 May 2015 | Contract 2 | 0 | 0 | NA |
| 06 Nov 2013 – 31 May 2015 | Contract 3 | 0 | 0 | NA |
| 16 Aug 2013 – 30 Jun 2015 | Contract 5 | 0 | 0 | NA |
| 1 – 31 Jul 2015 | Contract 2 | 0 | 0 | NA |
| | Contract 3 | 0 | 0 | NA |
| | Contract 5 | 0 | 0 | NA |

The Other Contracts

9.1.4 Since the construction works at the Contract 4, Contract 6 and Contract 7 have not yet commenced, no environmental complaint, summons and prosecution under the EM&A Programme are registered in the Reporting Period.

10 IMPLEMENTATION STATUS OF MITIGATION MEASURES

10.1 GENERAL REQUIREMENTS

10.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix M*.

10.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by Contracts 2, 3 and 5 in this Reporting Period are summarized in *Table 10-1*.

Table 10-1 Environmental Mitigation Measures

| Issues | Environmental Mitigation Measures |
|-------------------------------|--|
| Water Quality | <ul style="list-style-type: none"> Wastewater to be treated by the wastewater treatment facilities i.e. sedimentation tank or AquaSed before discharge. |
| Air Quality | <ul style="list-style-type: none"> Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site Sprayed water during breaking works A cleaning truck was regularly performed on the public road to prevent fugitive dust emission |
| Noise | <ul style="list-style-type: none"> Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used. |
| Waste and Chemical Management | <ul style="list-style-type: none"> On-site sorting prior to disposal Follow requirements and procedures of the “Trip-ticket System” Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal |
| General | <ul style="list-style-type: none"> The site was generally kept tidy and clean. |

10.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

10.2.1 Construction activities as undertaken in the coming month for the Project lists below:

Contract 2

- Mid-Vent Portal
 - Adit invert slab
 - Cavern excavation
- North Portal
 - Permanent slope
 - South Bound invert grouting
 - North Bound blast door installation
 - North Bound top heading canopies
 - TBM sliding to face
 - Associated equipment installation for operation of TBM (mortar plant, cooling system etc.)
 - TBM initial drive
- South Portal
 - Rock Excavation to Vent. Bldg. Formation
 - Southbound foundation works
 - Northbound bored piles works & pile tests
 - Drill and blast set up and site installation
 - Installation of blast door for Southbound tunnel
- Admin Building
 - Backfilling for surcharge

Contract 3

- Cable detection and trial trenches
- Decking construction for Bridge E
- E&M work for new valve control & Telemetry House
- Filling works at Tong Hang East
- Storm Drains Laying
- Noise barrier construction
- Pier / Pier Table construction
- Pile cap works
- Piling works
- Portal beam erection
- Pre-drilling works
- Road works at Fanling Highway
- Retaining Wall construction
- Socket H-pile installation
- Tree felling works
- Utilities duct laying
- Viaduct segment erection
- Portal Beam construction

Contract 5

- Laying of additional rising main at LMH road
- Bituminous laying at proposed and existing LMH road.
- Construction of secondary boundary fencing
- Brick laying at footpath of proposed LMH road
- Road works (kerb laying) for proposed LMH road and existing LMH road
- Formation works at BCP area
- Construction of superstructure at Footbridge (RS4)
- Construction of Depressed Road at BCP3
- Filling work for ArchSD permanent office
- Drainage works at exiting LMH Road
- Water works at proposed LMH Road
- Irrigation system at proposed and existing LMH Road
- Drainage works at BCP area
- Installation of Underground utilities at proposed and existing LMH Road

10.3 KEY ISSUES FOR THE COMING MONTH

10.3.1 Key issues to be considered in the coming month for Contracts 2, 3 and 5 include:

- Implementation of control measures for rainstorm;
- Regular clearance of stagnant water during wet season;
- Implementation of dust suppression measures at all times;
- Potential wastewater quality impact due to surface runoff;
- Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures

10.3.2 Contract 4, Contract 6 and Contract 7 have not yet commenced and no environmental issue is presented.

11 CONCLUSIONS AND RECOMMENDATIONS

11.1 CONCLUSIONS



- 11.1.1 This is 24th monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 31 July 2015.
- 11.1.2 For air quality monitoring, no 1-hour and 24-hour TSP monitoring results triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 11.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 11.1.4 For water quality monitoring, a total of three (3) Limit Level exceedances were recorded, namely one (1) Limit Level exceedances of turbidity and two (2) Limit Level exceedances of suspended solids. It was concluded that the exceedances at WM4 were all not project related.
- 11.1.5 No notification of summons or successful prosecution under the EM&A Programme of the Project was received in the reporting period for Contract 2, 3 and 5.
- 11.1.6 In this Reporting Period, one (1) documented environmental complaint was received and lodged for Contracts 2 regarding blockage of surface channel at Po Kat Tsai on 6 July 2015. Follow up actions have been undertaken by the Contractor to resolve the deficiencies. According to the investigation findings by the ET, this complaint was not related to the Contract and investigation report had submitted to all relevant parties.
- 11.1.7 During the Reporting Period, five (5), four (4) and five (5) events of joint site inspection by the RE, IEC, ET with the relevant Main-contractor were carried out for Contracts 2, 3 and 5 respectively in accordance with the EM&A Manual stipulation. No non-compliance observed during the site inspection.

11.2 RECOMMENDATIONS

- 11.2.1 During wet season, muddy water or other water pollutants from site surface runoff into Kong Yiu Channel and Ma Wat Channel will be key environment issue. Water quality mitigation measures to prevent surface runoff into nearby water bodies and public areas should be paid on special attention. The Contractors should fully implement the water quality mitigation measures.
- 11.2.2 Construction noise should be a key environmental impact during the works. The noise mitigation measures such as use of quiet plants or temporary noise barrier installation at the construction noise predominate area should be implemented as accordance with the EM&A requirement.
- 11.2.3 Since most of construction sites under the Project are adjacent to villages, the contractors should be paid attention on the construction dust emission. The Contractor should fully implement the construction dust mitigation measures properly.
- 11.2.4 Furthermore, daily cleaning and weekly tidiness shall be properly performed and maintained. In addition, mosquito control should be kept to prevent mosquito breeding on site.

Appendix A

Layout plan of the Project



LOCATION PLAN
SCALE 1 : 30000

LEGEND:
----- UNDERGROUND WORKS

| REV. 修訂 | DESCRIPTION 修訂摘要 | D.C. 校核 | C.K. 查核 | DATE 日期 |
|---------|------------------|---------|---------|---------|
| | | | | |

CEDD 土木工程拓展署
Civil Engineering and Development Department

Liantang/Heung Yuen Wai Boundary Control Point and Associated Works (Site Formation and Infrastructures) - DESIGN AND CONSTRUCTION

PROJECT LAYOUT PLAN

AECOM

DRG.NO. 圖紙編號 60212563/PLP/001

| | | |
|----------------|-------------------|----------------------|
| DESIGNED BY 設計 | CONTRACT NO. 合約編號 | P. D.C. APPROVED 審核人 |
| | | |

| | |
|-------------|-----------|
| DRAWN BY 繪圖 | STATUS 階段 |
| ZJ | |



SCALE 比例 A1 1 : 15000 A3 1 : 30000
DIMENSIONS ARE IN 尺寸單位 METRES
© COPYRIGHT RESERVED 版權所有

Plot File by : 10/04/2015 y.k.chan

Appendix B

Organization Chart

Project Organization Structure



Environmental Management Organization for Contract 2 - (CV/2012/08)

Contact Details of Key Personnel for Contract 2 - CV/2012/08

| Organization | Project Role | Name of Key Staff | Tel No | Fax No. |
|---------------------|-----------------------------------|-----------------------------------|---------------|----------------|
| AECOM | Engineer's Representative | Gregory Lo | 2171 3300 | 2171 3498 |
| SMEC | Independent Environmental Checker | Antony Wong | 3995 8120 | 3995 8101 |
| DHK | Project Director | Daniel Altier | 2171 3004 | 2171 3299 |
| DHK | Deputy Project Manager | Raymond Cheng / Pierre Pascual | 2171 3004 | 2171 3299 |
| DHK | QSE Manager | Roger Lee | 6293 8726 | 2171 3299 |
| DHK | Environmental Officer | Lam Chung Hei | 2171 3004 | 2171 3299 |
| DHK | QSE Officer (Environmental) | Simon Wong | 9281 4346 | 2171 3299 |
| DHK | QSE Officer (Environmental) | Sophie Baycheuer | 6321 5001 | 2171 3299 |
| DHK | QSE Officer (Environmental) | Tony Tsoi | 6028 5623 | 2171 3299 |
| AUES | Environmental Team Leader | T. W. Tam | 2959 6059 | 2959 6079 |
| AUES | Environmental Consultant | Nicola Hon | 2959 6059 | 2959 6079 |
| AUES | Environmental Consultant | Ben Tam | 2959 6059 | 2959 6079 |

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

DHK(Main Contractor) –Dragages Hong Kong Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization for Contract 3 - CV/2012/09

Contact Details of Key Personnel for Contract 3 - CV/2012/09

| Organization | Project Role | Name of Key Staff | Tel No | Fax No. |
|---------------------|-----------------------------------|--|---------------|----------------|
| AECOM | Engineer's Representative | Alan Lee | 2171 3300 | 2171 3498 |
| SMEC | Independent Environmental Checker | Antony Wong | 3995 8120 | 3995 8101 |
| Chun Wo | Project Director | Clement Kwok | 3758 8735 | 2638 7077 |
| Chun Wo | Project Manager | Ken Ko | 2638 6136 | 2638 7077 |
| Chun Wo | Site Agent | Daniel Ho | 2638 6144 | 2638 7077 |
| Chun Wo | Environmental Officer | Victor Huang Tiffany Tsang Dennis So | 2638 6115 | 2638 7077 |
| Chun Wo | Assistant Environmental Officer | Yip Yun Lam Law Pui Fan | 2638 6125 | 2638 7077 |
| AUES | Environmental Team Leader | T. W. Tam | 2959 6059 | 2959 6079 |
| AUES | Environmental Consultant | Nicola Hon | 2959 6059 | 2959 6079 |
| AUES | Environmental Consultant | Ben Tam | 2959 6059 | 2959 6079 |

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

Chun Wo (Main Contractor) – Chun Wo Construction Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization – CV/2013/03

Contact Details of Key Personnel for Contract 5 - CV/2013/03

| Organization | Project Role | Name of Key Staff | Tel No. | Fax No. |
|--------------|-----------------------------------|------------------------------------|-----------|-----------|
| AECOM | Engineer's Representative | Kelvin Lee | 2674 2273 | 2674 7732 |
| SMEC | Independent Environmental Checker | Antony Wong | 3995 8120 | 3995 8101 |
| SRJV | Project Director | PY Cheng | 9023 4821 | 2403 1162 |
| SRJV | Contract Manager | Raymond Yu | 9041 1620 | 2403 1162 |
| SRJV | Project Manager | Aaron Mak | 9464 7095 | 2403 1162 |
| SRJV | Site Agent | Edwin Au | 9208 7329 | 2403 1162 |
| SRJV | Environmental Officer | Chan Ng jhon-keibi / Kenny Chan | 6090 0183 | 2403 1162 |
| SRJV | Environmental Supervisor | Thomas Ma | - | 2403 1162 |
| AUES | Environmental Team Leader | T. W. Tam | 2959 6059 | 2959 6079 |
| AUES | Environmental Consultant | Nicola Hon | 2959 6059 | 2959 6079 |
| AUES | Environmental Consultant | Ben Tam | 2959 6059 | 2959 6079 |

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

SRJV (Main Contractor) – Sang Hing Civil – Richwell Machinery JV

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting

Appendix C

3-month rolling construction program

Contract 2

| Activity ID | Activity Name | Working Duration | BL Project Start | BL Project Finish | 2015 | | | |
|--|---|------------------|------------------|-------------------|------|-----|-----|-----|
| | | | | | Jul | Aug | Sep | Oct |
| Total | | 1090.0 | 20-Jan-14 | 10-Jul-17 | | | | |
| HKLTH Works Programme update 20-July-2015 [wpd] | | 1090.0 | 20-Jan-14 | 10-Jul-17 | | | | |
| 2 General | | 1019.0 | 17-Apr-14 | 10-Jul-17 | | | | |
| Geotechnical Interpretative Report 2nd Revision | | 55.5 | 09-Dec-14 | 25-Feb-15 | | | | |
| DDA Submission | | 55.5 | 09-Dec-14 | 25-Feb-15 | | | | |
| GIR21021940 | IPs/ER's Review | 28.0 | 09-Dec-14 | 13-Jan-15 | | | | |
| GIR21021960 | Preparation of DDA with ICE Certification for resubmission to ER/ICE/IP | 13.0 | 14-Jan-15 | 28-Jan-15 | | | | |
| GIR21022050 | ER/IP's Approval | 28.0 | 29-Jan-15 | 25-Feb-15 | | | | |
| Noise Barriers | | 45.0 | 03-Jul-15 | 28-Aug-15 | | | | |
| DDA Submission | | 45.0 | 03-Jul-15 | 28-Aug-15 | | | | |
| CONTDS1090 | Preparation of DDA for formal submission to ER/ICE/IP | 45.0 | 03-Jul-15 | 28-Aug-15 | | | | |
| Project Wide E&M | | 1019.0 | 17-Apr-14 | 10-Jul-17 | | | | |
| E&M Design Works for Civil Design Interface | | 180.0 | 29-Aug-14 | 18-Feb-15 | | | | |
| PD.AE.1130 | E&M Spatial Study and Structural Provisions Check for Ventilation Buildings | 110.0 | 29-Aug-14 | 10-Jan-15 | | | | |
| PD.AE.1140 | E&M Spatial Study and Structural Provisions Check for Administration Building | 125.0 | 20-Sep-14 | 18-Feb-15 | | | | |
| E&M Design & Engineering Works | | 460.0 | 17-Apr-14 | 29-Aug-15 | | | | |
| Engineering Design Submission | | 340.0 | 17-Apr-14 | 12-Jun-15 | | | | |
| PD.FS.DS | Fire Service System Submission and Approval by the Engineer | 230.0 | 21-Jul-14 | 30-Apr-15 | | | | |
| PD.CM.DS | CMCS System Submission and Approval by the Engineer | 230.0 | 21-Jul-14 | 30-Apr-15 | | | | |
| PD.EC.DS | Tunnel Ventilation System Submission and Approval by the Engineer | 340.0 | 17-Apr-14 | 12-Jun-15 | | | | |
| PD.EC.DS.a | Environmental Control System Submission and Approval by the Engineer | 230.0 | 21-Jul-14 | 30-Apr-15 | | | | |
| PD.EL.DS | Electrical System Submission and Approval by the Engineer | 230.0 | 21-Jul-14 | 30-Apr-15 | | | | |
| PD.EV.DS | ELV System Submission and Approval by the Engineer | 230.0 | 21-Jul-14 | 30-Apr-15 | | | | |
| PD.PD.DS | Plumbing & Drainage System Submission and Approval by the Engineer | 230.0 | 21-Jul-14 | 30-Apr-15 | | | | |
| Shop Drawing & Builder's Drawing Submission | | 179.0 | 17-Dec-14 | 29-Aug-15 | | | | |
| PD.DW.1000 | Shop Drawings & Builder's Drawings Preparation | 176.0 | 17-Dec-14 | 27-Jul-15 | | | | |
| PD.DW.1010 | Shop Drawings & Builder's Drawings Submission & Approval | 177.0 | 22-Jan-15 | 29-Aug-15 | | | | |
| Equipment Selection & Submission | | 509.0 | 01-Aug-14 | 17-Mar-16 | | | | |
| PD.PQ.1480 | ELV System Submission and Approval by the Engineer | 294.0 | 01-Aug-14 | 29-Jul-15 | | | | |
| PD.PQ.1910 | P&D System Submission and Approval by the Engineer | 169.0 | 01-Nov-14 | 30-May-15 | | | | |
| PD.PQ.2260 | ECS System Submission and Approval by the Engineer | 263.0 | 02-May-15 | 17-Mar-16 | | | | |
| Manufacturing & Delivery of Major Equipment | | 649.0 | 02-Mar-15 | 10-Jul-17 | | | | |
| PD.FS.MD | Manufacturing and Delivery of FS System | 398.0 | 19-May-15 | 17-Sep-16 | | | | |
| PD.PD.MD | Manufacturing and Delivery of P&D System | 409.0 | 28-Mar-15 | 15-Aug-16 | | | | |
| PD.PQ.1040 | Manufacturing and Delivery of ELV/CMCS/LAN/TEL System | 588.0 | 02-Mar-15 | 23-Feb-17 | | | | |
| PD.PQ.1070 | Manufacturing and Delivery of Tunnel Ventilation System | 581.0 | 29-Jun-15 | 14-Jun-17 | | | | |
| PD.PQ.1410 | Manufacturing and Delivery of Electrical Services System | 649.0 | 02-May-15 | 10-Jul-17 | | | | |
| 3 South Portal Area | | 424.6 | 13-Oct-14 | 09-Jan-16 | | | | |
| 3.1 South Portal Subcontract & Procurement | | 251.6 | 29-Jan-15 | 09-Jan-16 | | | | |
| SPS&P0060 | Subcontract : Ventilation Building Foundation Works | 60.0 | 29-Jan-15 | 16-Apr-15 | | | | |
| SPS&P0070 | Subcontract : Retaining Wall Structure Works | 60.0 | 17-Apr-15 | 29-Jun-15 | | | | |
| SPS&P0080 | Subcontract : Ventilation Building Structure Works | 60.0 | 30-Jun-15 | 08-Sep-15 | | | | |
| SPS&P0090 | Subcontract : Tunnel Lining Works | 60.0 | 13-Jul-15 | 19-Sep-15 | | | | |
| SPS&P0100 | Subcontract : Tunnel Lining Formworks (Design, Fabrication, Delivery, & On-Site Assembly) | 150.0 | 13-Jul-15 | 09-Jan-16 | | | | |
| 3.2 South Portal Design Submission | | 280.0 | 15-Dec-14 | 22-Aug-15 | | | | |

| | | | | | | | | | | | | | | | |
|---|-------------|------|----------|---------|--|--|--|--|---|---|---|-----------------------------|---|--|--|
| | | | | | MAIN CONTRACTOR  | | CLIENT  | | THE ENGINEER  CONTRACTOR'S DESIGNER  | | PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2 | | DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00064/A | | |
| | | | | | | | | | | | DOC. STATUS FOR INFO. | CREATION DATE 20/07/2015 | REVISION A | | |
| A Monthly Report No.19 20/07/2015 RAN RBS/SJO DAL | | | | | | | | | | | PAPER SIZE A3 | SCALE N/A | PAGE 1 of 8 | | |
| REV | DESCRIPTION | DATE | PREPARED | CHECKED | APPROVED | | | | | TITLE Monthly Report No.19 3-Months Rolling Programme (Approved Works Programme Rev. D) | | | | | |

| Activity ID | Activity Name | Working Duration | BL Project Start | BL Project Finish | 2015 | | | | |
|---|--|------------------|------------------|-------------------|------|-----|-----|-----|--|
| | | | | | Jul | Aug | Sep | Oct | |
| South Portal: Ventilation Buildings - Foundation Design | | | | | | | | | |
| DDA Submission | | | | | | | | | |
| DSN07990 | ER/IP's Approval | 28.0 | 01-Jan-15 | 28-Jan-15 | | | | | |
| South Portal: Temp Works For D&B Tunneling | | | | | | | | | |
| DDA Submission | | | | | | | | | |
| DSN010320 | ER/IP's Approval | 28.0 | 28-Dec-14 | 24-Jan-15 | | | | | |
| South Tunnel Permanent Lining | | | | | | | | | |
| DDA Submission | | | | | | | | | |
| STPL1023520 | Preparation for formal submission to ER/ICE/IP | 48.0 | 18-Feb-15 | 22-Apr-15 | | | | | |
| STPL1023570 | IPs/ER's Review | 24.0 | 23-Apr-15 | 21-May-15 | | | | | |
| STPL1023590 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 19.0 | 22-May-15 | 13-Jun-15 | | | | | |
| STPL1023690 | ER/IP's Approval | 28.0 | 14-Jun-15 | 11-Jul-15 | | | | | |
| South Tunnel Internal Structures | | | | | | | | | |
| DDA Submission | | | | | | | | | |
| STIS1L1023520 | Preparation for formal submission to ER/ICE/IP | 45.0 | 30-Mar-15 | 27-May-15 | | | | | |
| STIS1L1023570 | IPs/ER's Review | 24.0 | 28-Mar-15 | 25-Jun-15 | | | | | |
| STIS1L1023590 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 25.0 | 26-Jun-15 | 25-Jul-15 | | | | | |
| STIS1L1023690 | ER/IP's Approval | 28.0 | 26-Jul-15 | 22-Aug-15 | | | | | |
| Cross Passages -Temp Works D&B Tunnel - Soft Ground | | | | | | | | | |
| DDA Submission | | | | | | | | | |
| DSN26930 | Preparation for formal submission to ER/ICE/IP | 50.0 | 27-Jan-15 | 28-Mar-15 | | | | | |
| DSN26980 | IPs/ER's Review | 28.0 | 30-Mar-15 | 06-May-15 | | | | | |
| DSN27000 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 27.0 | 07-May-15 | 08-Jun-15 | | | | | |
| DSN27100 | ER/IP's Approval | 28.0 | 09-Jun-15 | 06-Jul-15 | | | | | |
| Cross Passages -Temp Works D&B Tunnel - Rock | | | | | | | | | |
| DDA Submission | | | | | | | | | |
| FL326930 | Preparation for formal submission to ER/ICE/IP | 18.0 | 15-Jun-15 | 07-Jul-15 | | | | | |
| FL326980 | IPs/ER's Review | 28.0 | 08-Jul-15 | 08-Aug-15 | | | | | |
| CIA- South Portal & South D&B Tunnels inc Mid Vent Junction & CP | | | | | | | | | |
| SC01175 | *Final CIA Report (14d) | 21.0 | 15-Dec-14 | 04-Jan-15 | | | | | |
| 3.3 South Portal Method Statement Submission | | | | | | | | | |
| South Portal: Tunnel Mechanical Excavation | | | | | | | | | |
| FL2022093 | Prepare Method Statement | 48.0 | 24-Jan-15 | 24-Mar-15 | | | | | |
| FL2022094 | Engineer's Comment | 28.0 | 25-Mar-15 | 30-Apr-15 | | | | | |
| FL2022095 | Re-submission Method Statement | 24.0 | 02-May-15 | 30-May-15 | | | | | |
| FL2022096 | Engineer's Approval | 28.0 | 01-Jun-15 | 04-Jul-15 | | | | | |
| South Tunnels: Blasting Method Statement | | | | | | | | | |
| FL2022101 | Preparation and Submission of Blasting Method Statement | 135.0 | 13-Oct-14 | 25-Mar-15 | | | | | |
| FL2022104 | Engineer's/IP's Review & Approval | 113.0 | 06-Dec-14 | 28-Apr-15 | | | | | |
| South Portal: Bored Piling Works | | | | | | | | | |
| A25485 | Prepare Method Statement | 48.0 | 24-Jan-15 | 24-Mar-15 | | | | | |
| A25486 | Engineer's Comment | 28.0 | 25-Mar-15 | 30-Apr-15 | | | | | |
| A25487 | Re-submission Method Statement | 24.0 | 02-May-15 | 30-May-15 | | | | | |
| A25488 | Engineer's Approval | 28.0 | 01-Jun-15 | 04-Jul-15 | | | | | |
| South Portal: Pilecap, Footings & Tie beams | | | | | | | | | |
| A2340 | Engineer's Comment | 28.0 | 22-Dec-14 | 26-Jan-15 | | | | | |
| A2350 | Re-submission Method Statement | 24.0 | 27-Jan-15 | 26-Feb-15 | | | | | |
| A2360 | Engineer's Approval | 28.0 | 27-Feb-15 | 31-Mar-15 | | | | | |
| South Portal: Permanent Retaining Walls | | | | | | | | | |

| | | | | | | | | | | | | | | | |
|---|--|--|--|--|--|--|--|--|---|--|---|-----------------------------|---|--|--|
| | | | | | MAIN CONTRACTOR  | | CLIENT  | | THE ENGINEER  CONTRACTOR'S DESIGNER  | | PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2 | | DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00064/A | | |
| A Monthly Report No.19 20/07/2015 RAN RBS/SJO DAL | | | | | | | | | TITLE Monthly Report No.19 3-Months Rolling Programme (Approved Works Programme Rev. D) | | DOC. STATUS FOR INFO. | CREATION DATE 20/07/2015 | REVISION A | | |
| REV DESCRIPTION DATE PREPARED CHECKED APPROVED | | | | | | | | | | | PAPER SIZE A3 | SCALE N/A | PAGE 2 of 8 | | |

| Activity ID | Activity Name | Working Duration | BL Project Start | BL Project Finish | 2015 | | | |
|---|---|------------------|------------------|-------------------|------|-----|-----|-----|
| | | | | | Jul | Aug | Sep | Oct |
| A25481 | Prepare Method Statement (Gravity Walls) | 48.0 | 08-Dec-14 | 04-Feb-15 | | | | |
| A25482 | Engineer's Comment | 28.0 | 05-Feb-15 | 12-Mar-15 | | | | |
| A25483 | Re-submission Method Statement | 24.0 | 13-Mar-15 | 14-Apr-15 | | | | |
| A25484 | Engineer's Approval | 28.0 | 15-Apr-15 | 18-May-15 | | | | |
| 3.5 South Portal Works | | 280.0 | 18-Oct-14 | 04-Sep-15 | | | | |
| South Portal: CLP Substation | | 170.0 | 18-Oct-14 | 28-Feb-15 | | | | |
| SCLP2060 | Sub-station Construction + CLP Installation | 106.0 | 18-Oct-14 | 28-Feb-15 | | | | |
| SCLP2090 | Energization | 1.0 | 28-Feb-15 | 28-Feb-15 | | | | |
| South Portal: Slopeworks | | 107.3 | 05-Nov-14 | 06-Jul-15 | | | | |
| SV2690 | Permanent Cut Slope (+68.0 to apprx +45.0mPD) | 55.0 | 05-Nov-14 | 10-Jan-15 | | | | |
| SV2700 | Temporary Slope Cut below +45.0mPD (soft) w/Soil Nails | 48.0 | 12-Jan-15 | 14-Mar-15 | | | | |
| SV2701dwp | Temporary Slope Cut below +45.0mPD (soft) w/Soil Nails | 48.0 | 16-Mar-15 | 18-May-15 | | | | |
| SV2702dwp | Temporary Soil Nails between +44.6mPd to +26.7mPD | 71.0 | 16-Feb-15 | 23-May-15 | | | | |
| SV2710 | Rock Excavation to Vent. Bldg. Formation | 36.0 | 19-May-15 | 06-Jul-15 | | | | |
| South Portal: Foundation & Substructure | | 54.0 | 29-Jun-15 | 04-Sep-15 | | | | |
| SV2180 | South Bound Foundation | 54.0 | 29-Jun-15 | 04-Sep-15 | | | | |
| SV2210 | NB Bored Piles 4nos & Pile Test | 48.0 | 07-Jul-15 | 04-Sep-15 | | | | |
| South Tunnels: Southbound Tunnel | | 101.0 | 06-May-15 | 04-Sep-15 | | | | |
| DB6300 | D&B Setup / Site Installation | 101.0 | 06-May-15 | 04-Sep-15 | | | | |
| 4 Middle Portal Area | | 395.4 | 26-Sep-14 | 10-Oct-15 | | | | |
| 4.1 Middle Portal Subcontract & Procurement | | 199.0 | 05-Feb-15 | 22-Sep-15 | | | | |
| MPS&P0040 | Subcontract : Tunnel Lining Works | 60.0 | 05-Feb-15 | 23-Apr-15 | | | | |
| MPS&P0050 | Subcontract : Tunnel Lining Formworks (Design, Fabrication, Delivery, & On-Site Assembly) | 150.0 | 05-Feb-15 | 11-Aug-15 | | | | |
| MPS&P0060 | Subcontract : Ventilation Building Foundation Works [ELS] | 60.0 | 12-Feb-15 | 30-Apr-15 | | | | |
| MPS&P0070 | Subcontract : Ventilation Building Structure Works | 60.0 | 02-May-15 | 14-Jul-15 | | | | |
| MPS&P0080 | Subcontract : Ventilation Building ABWF Works | 60.0 | 15-Jul-15 | 22-Sep-15 | | | | |
| 4.2 Middle Portal Design Submission | | 300.4 | 03-Dec-14 | 29-Aug-15 | | | | |
| Mid Vent Building - Foundation | | 26.0 | 12-Dec-14 | 11-Feb-15 | | | | |
| DDA Submission | | 26.0 | 12-Dec-14 | 11-Feb-15 | | | | |
| DSN29064 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 26.0 | 12-Dec-14 | 14-Jan-15 | | | | |
| DSN29065 | ER/IP's Approval | 28.0 | 15-Jan-15 | 11-Feb-15 | | | | |
| Mid Vent Adit Permanent Lining | | 28.0 | 03-Dec-14 | 04-Feb-15 | | | | |
| DDA Submission | | 28.0 | 03-Dec-14 | 04-Feb-15 | | | | |
| DSN29076 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 28.0 | 03-Dec-14 | 07-Jan-15 | | | | |
| DSN29077 | ER/IP's Approval | 28.0 | 08-Jan-15 | 04-Feb-15 | | | | |
| Mid Vent Adit Internal Structure | | 67.0 | 16-Apr-15 | 28-Aug-15 | | | | |
| DDA Submission | | 67.0 | 16-Apr-15 | 28-Aug-15 | | | | |
| DSN29082 | Preparation for formal submission to ER/ICE/IP | 49.0 | 16-Apr-15 | 13-Jun-15 | | | | |
| DSN29083 | IPs/ER's Review | 28.0 | 15-Jun-15 | 18-Jul-15 | | | | |
| DSN29084 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 35.0 | 20-Jul-15 | 28-Aug-15 | | | | |
| Mid Vent Adit/Junction - Temp Works For D&B Tunnelling | | 37.9 | 29-Dec-14 | 28-Feb-15 | | | | |
| DDA Submission | | 37.9 | 29-Dec-14 | 28-Feb-15 | | | | |
| DSN29088 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 29.0 | 29-Dec-14 | 31-Jan-15 | | | | |
| DSN29089 | ER/IP's Approval | 28.0 | 01-Feb-15 | 28-Feb-15 | | | | |
| Mid Vent Adit/Junction Permanent Lining & Backfill | | 181.2 | 23-Feb-15 | 28-Jul-15 | | | | |
| DDA Submission | | 181.2 | 23-Feb-15 | 28-Jul-15 | | | | |
| DSN29094 | Preparation for formal submission to ER/ICE/IP | 49.0 | 23-Feb-15 | 24-Apr-15 | | | | |
| DSN29095 | IPs/ER's Review | 28.0 | 25-Apr-15 | 29-May-15 | | | | |
| DSN29096 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 26.0 | 30-May-15 | 30-Jun-15 | | | | |

| | | | | | | | | | | | | | | | | | | |
|-----|----------------------|------------|----------|---------|--|--|--|--|---|--|---|--|---|--|----------------------|--|-----------------------|--|
| | | | | | MAIN CONTRACTOR  | | CLIENT  | | THE ENGINEER  CONTRACTOR'S DESIGNER  | | PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2 | | DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00064/A | | | | | |
| | | | | | | | | | | | DOC. STATUS FOR INFO. | | CREATION DATE 20/07/2015 | | REVISION A | | | |
| | | | | | | | | | | | TITLE Monthly Report No.19 3-Months Rolling Programme (Approved Works Programme Rev. D) | | PAPER SIZE A3 | | SCALE N/A | | PAGE 3 of 8 | |
| REV | DESCRIPTION | DATE | PREPARED | CHECKED | APPROVED | | | | | | | | | | | | | |
| A | Monthly Report No.19 | 20/07/2015 | RAN | RBS/SJO | DAL | | | | | | | | | | | | | |

| Activity ID | Activity Name | Working Duration | BL Project Start | BL Project Finish | 2015 | | | |
|--|--|------------------|------------------|-------------------|------|-----|-----|-----|
| | | | | | Jul | Aug | Sep | Oct |
| DSN29097 | ER/IP's Approval | 28.0 | 01-Jul-15 | 28-Jul-15 | | | | |
| Mid Vent Junction Internal Structure | | 109.0 | 21-Apr-15 | 29-Aug-15 | | | | |
| DDA Submission | | 109.0 | 21-Apr-15 | 29-Aug-15 | | | | |
| DSN29102 | Preparation for formal submission to ER/ICE/IP | 49.0 | 21-Apr-15 | 18-Jun-15 | | | | |
| DSN29103 | IPs/ER's Review | 28.0 | 19-Jun-15 | 23-Jul-15 | | | | |
| DSN29104 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 32.0 | 24-Jul-15 | 29-Aug-15 | | | | |
| 4.3 Middle Portal Method Statement Submission | | 346.8 | 14-Oct-14 | 29-Aug-15 | | | | |
| Cavern Blasting Method Statement | | 267.0 | 14-Oct-14 | 03-Mar-15 | | | | |
| FL2022107 | Preparation and Submission of Blasting Method Statement | 90.0 | 14-Oct-14 | 29-Jan-15 | | | | |
| FL2022108 | Engineer's/IP's Review & Approval | 90.0 | 12-Nov-14 | 03-Mar-15 | | | | |
| Middle Ventilation Adit Lining Works | | 215.8 | 05-Feb-15 | 16-Jul-15 | | | | |
| A25513 | Prepare Method Statement | 48.0 | 05-Feb-15 | 09-Apr-15 | | | | |
| A25514 | Engineer's Comment | 28.0 | 10-Apr-15 | 13-May-15 | | | | |
| A25515 | Re-submission Method Statement | 24.0 | 14-May-15 | 11-Jun-15 | | | | |
| A25516 | Engineer's Approval | 28.0 | 12-Jun-15 | 16-Jul-15 | | | | |
| Cavern Permanent Lining | | 97.2 | 01-Jun-15 | 29-Aug-15 | | | | |
| A25521 | Prepare Method Statement | 48.0 | 01-Jun-15 | 28-Jul-15 | | | | |
| A25522 | Engineer's Comment | 28.0 | 29-Jul-15 | 29-Aug-15 | | | | |
| Mid Vent Bldg. Foundation - ELS | | 76.4 | 12-Feb-15 | 23-Jul-15 | | | | |
| A25509 | Prepare Method Statement [ELS] | 48.0 | 12-Feb-15 | 16-Apr-15 | | | | |
| A25510 | Engineer's Comment | 28.0 | 17-Apr-15 | 20-May-15 | | | | |
| A25511 | Re-submission Method Statement | 24.0 | 21-May-15 | 18-Jun-15 | | | | |
| A25512 | Engineer's Approval | 28.0 | 19-Jun-15 | 23-Jul-15 | | | | |
| Mid Vent Building Construction | | 144.8 | 14-Jan-15 | 23-Jun-15 | | | | |
| FL5900 | Prepare Method Statement for Mid Vent Building Construction | 48.0 | 14-Jan-15 | 13-Mar-15 | | | | |
| FL5910 | Engineer's Comment | 28.0 | 14-Mar-15 | 20-Apr-15 | | | | |
| FL5920 | Re-submission Method Statement for Mid Vent Building Construction | 24.0 | 21-Apr-15 | 19-May-15 | | | | |
| FL5930 | Engineer's Approval | 28.0 | 20-May-15 | 23-Jun-15 | | | | |
| 4.5 Middle Portal Works | | 310.0 | 26-Sep-14 | 10-Oct-15 | | | | |
| Middle Portal: CLP Substation | | 269.5 | 26-Sep-14 | 07-Feb-15 | | | | |
| TSS3P2060 | Sub-station Construction + CLP Installation | 110.0 | 26-Sep-14 | 06-Feb-15 | | | | |
| TSS3P2090 | Energization | 1.0 | 07-Feb-15 | 07-Feb-15 | | | | |
| Adit Construction - Mid Portal | | 297.0 | 14-Oct-14 | 10-Oct-15 | | | | |
| MV2490dwp2a | Top Heading Canopies & Bench Excavation Ch24>Ch70 | 91.0 | 14-Oct-14 | 29-Jan-15 | | | | |
| MV2490dwp3 | Blast door installation + Noise Measurement and 24Hr permit approval | 30.0 | 30-Jan-15 | 05-Mar-15 | | | | |
| MV2490dwp4 | D&B Full Face Ch70>Ch133; 63m | 41.0 | 06-Mar-15 | 23-Apr-15 | | | | |
| MV2490dwp5 | D&B Full Face Ch133>Ch302 169m | 70.0 | 24-Apr-15 | 17-Jul-15 | | | | |
| MV2530 | Cavern Excavation Ch302>Ch371; 69m | 70.0 | 18-Jul-15 | 10-Oct-15 | | | | |
| 5 North Portal Area | | 679.0 | 20-Jan-14 | 02-Dec-15 | | | | |
| 5.1 North Portal Subcontract & Procurement | | 679.0 | 20-Jan-14 | 02-Dec-15 | | | | |
| NPS&P0070 | Subcontract: Tunnel Lining Works | 60.0 | 05-Jun-15 | 15-Aug-15 | | | | |
| NPS&P0080 | Subcontract: Tunnel Concreting Works | 60.0 | 05-Jun-15 | 15-Aug-15 | | | | |
| NPS&P0090 | Subcontract: Tunnel Lining Formworks (Design, Fabrication, Delivery, & On-Site Assembly) | 150.0 | 05-Jun-15 | 02-Dec-15 | | | | |
| North Portal: TBM Procurement & Delivery | | 395.0 | 20-Jan-14 | 23-May-15 | | | | |
| DSN027980 | TBM Procurement, Fabrication & Delivery | 405.0 | 20-Jan-14 | 28-Feb-15 | | | | |
| DSN027981 | Conveyor Belt System Procurement & Delivery | 90.0 | 03-Nov-14 | 31-Jan-15 | | | | |
| N21410a | Precast Segment Fabrication (1.6m Ring) - Temporary Segments | 190.0 | 30-Sep-14 | 23-May-15 | | | | |
| 5.2 North Portal Design Submission | | 382.7 | 25-Nov-14 | 15-Sep-15 | | | | |
| North Tunnel Curved Section Southbound Temp Support For Enlargement | | 249.0 | 25-Nov-14 | 06-May-15 | | | | |

| | | | | | | | | | | | | | | | |
|--|-------------|------|----------|---------|--|--|--|--|---|--|---|------------------------------------|---|--|--|
| | | | | | MAIN CONTRACTOR  | | CLIENT  | | THE ENGINEER  CONTRACTOR'S DESIGNER  | | PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2 | | DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00064/A | | |
| | | | | | | | | | | | DOC. STATUS FOR INFO. | CREATION DATE 20/07/2015 | REVISION A | | |
| | | | | | | | | | | | PAPER SIZE A3 | SCALE N/A | PAGE 4 of 8 | | |
| Monthly Report No.19 20/07/2015 RAN RBS/SJO DAL | | | | | | | | | | | TITLE Monthly Report No.19 3-Months Rolling Programme (Approved Works Programme Rev. D) | | | | |
| REV | DESCRIPTION | DATE | PREPARED | CHECKED | APPROVED | | | | | | | | | | |

| Activity ID | Activity Name | Working Duration | BL Project Start | BL Project Finish | 2015 | | | | |
|---|--|------------------|------------------|-------------------|------|-----|-----|-----|--|
| | | | | | Jul | Aug | Sep | Oct | |
| DDA Submission | | | | | | | | | |
| FL2022145 | Preparation for formal submission to ER/ICE/IP | 249.0 | 25-Nov-14 | 06-May-15 | | | | | |
| FL2022146 | IPs/ER's Review | 56.0 | 25-Nov-14 | 31-Jan-15 | | | | | |
| FL2022147 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 28.0 | 02-Feb-15 | 09-Mar-15 | | | | | |
| FL2022148 | ER/IP's Approval | 22.0 | 10-Mar-15 | 08-Apr-15 | | | | | |
| Bored Tunnel OHVD Slab | | | | | | | | | |
| DDA Submission | | | | | | | | | |
| FL2022165 | Preparation for formal submission to ER/ICE/IP | 233.8 | 13-Jan-15 | 04-Jun-15 | | | | | |
| FL2022166 | IPs/ER's Review | 42.0 | 13-Jan-15 | 05-Mar-15 | | | | | |
| FL2022167 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 28.0 | 06-Mar-15 | 11-Apr-15 | | | | | |
| FL2022168 | ER/IP's Approval | 21.0 | 13-Apr-15 | 07-May-15 | | | | | |
| Bored Tunnel Internal Structure (except OHVD Slab) | | | | | | | | | |
| DDA Submission | | | | | | | | | |
| FL2022173 | Preparation for formal submission to ER/ICE/IP | 162.7 | 13-Jan-15 | 04-Jun-15 | | | | | |
| FL2022174 | IPs/ER's Review | 42.0 | 13-Jan-15 | 05-Mar-15 | | | | | |
| FL2022175 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 28.0 | 06-Mar-15 | 11-Apr-15 | | | | | |
| FL2022176 | ER/IP's Approval | 21.0 | 13-Apr-15 | 07-May-15 | | | | | |
| Bored Tunnel/ D&B Tunnel Transition - Headwall Structure (N/B & S/B) | | | | | | | | | |
| DDA Submission | | | | | | | | | |
| FL2022181 | Preparation for formal submission to ER/ICE/IP | 123.0 | 17-Mar-15 | 15-Aug-15 | | | | | |
| FL2022182 | IPs/ER's Review | 95.0 | 17-Mar-15 | 14-Jul-15 | | | | | |
| Northbound TBM Dismantling Cavern Temporary Works | | | | | | | | | |
| DDA Submission | | | | | | | | | |
| FL2022185 | Preparation for formal submission to ER/ICE/IP | 116.0 | 03-Jan-15 | 26-May-15 | | | | | |
| FL2022186 | IPs/ER's Review | 42.0 | 03-Jan-15 | 24-Feb-15 | | | | | |
| FL2022187 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 28.0 | 25-Feb-15 | 28-Mar-15 | | | | | |
| FL2022188 | ER/IP's Approval | 22.0 | 30-Mar-15 | 28-Apr-15 | | | | | |
| North Tunnel Curved Section Cross Passages - Temp Works | | | | | | | | | |
| DDA Submission | | | | | | | | | |
| FL2022189 | Preparation for formal submission to ER/ICE/IP | 70.0 | 29-May-15 | 20-Aug-15 | | | | | |
| FL2022190 | IPs/ER's Review | 42.0 | 29-May-15 | 18-Jul-15 | | | | | |
| Bored Tunnel Cross Passages Temp Works (Soft Ground) | | | | | | | | | |
| DDA Submission | | | | | | | | | |
| FL2022197 | Preparation for formal submission to ER/ICE/IP | 243.0 | 27-Jan-15 | 06-Jul-15 | | | | | |
| FL2022198 | IPs/ER's Review | 50.0 | 27-Jan-15 | 28-Mar-15 | | | | | |
| FL2022199 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 28.0 | 30-Mar-15 | 06-May-15 | | | | | |
| FL2022200 | ER/IP's Approval | 27.0 | 07-May-15 | 08-Jun-15 | | | | | |
| Bored Tunnel Cross Passages Temp Works (Rock) | | | | | | | | | |
| DDA Submission | | | | | | | | | |
| FL2022201 | Preparation for formal submission to ER/ICE/IP | 232.0 | 27-Jan-15 | 06-Jul-15 | | | | | |
| FL2022202 | IPs/ER's Review | 50.0 | 27-Jan-15 | 28-Mar-15 | | | | | |
| FL2022203 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 28.0 | 30-Mar-15 | 06-May-15 | | | | | |
| FL2022204 | ER/IP's Approval | 27.0 | 07-May-15 | 08-Jun-15 | | | | | |
| Bored Tunnel Cross Passages Permanent Lining (Soft Ground) | | | | | | | | | |
| AIP Submission | | | | | | | | | |
| FL2022207 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 184.6 | 20-Dec-14 | 03-Feb-15 | | | | | |
| FL2022208 | ER/IP's Approval | 34.0 | 20-Dec-14 | 06-Jan-15 | | | | | |
| DDA Submission | | | | | | | | | |
| FL2022209 | Preparation for formal submission to ER/ICE/IP | 184.6 | 24-Mar-15 | 15-Sep-15 | | | | | |
| FL2022210 | IPs/ER's Review | 72.0 | 24-Mar-15 | 23-Jun-15 | | | | | |
| DDA Submission | | | | | | | | | |
| FL2022210 | IPs/ER's Review | 28.0 | 24-Jun-15 | 27-Jul-15 | | | | | |

| | | | | | | | | | | | | | | | |
|--|-------------|------|----------|---------|--|--|--|--|---|--|---|--|---|---------------------|-----------------------|
| | | | | | MAIN CONTRACTOR  | | CLIENT  | | THE ENGINEER  CONTRACTOR'S DESIGNER  | | PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2 | | DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00064/A | | |
| A Monthly Report No.19 20/07/2015 RAN RBS/SJO DAL | | | | | DOC. STATUS FOR INFO. | | CREATION DATE 20/07/2015 | | REVISION A | | TITLE Monthly Report No.19 3-Months Rolling Programme (Approved Works Programme Rev. D) | | PAPER SIZE A3 | SCALE N/A | PAGE 5 of 8 |
| REV | DESCRIPTION | DATE | PREPARED | CHECKED | APPROVED | | | | | | | | | | |

| Activity ID | Activity Name | Working Duration | BL Project Start | BL Project Finish | 2015 | | | |
|---|--|------------------|------------------|-------------------|------|-----|-----|-----|
| | | | | | Jul | Aug | Sep | Oct |
| FL2022211 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 43.0 | 28-Jul-15 | 15-Sep-15 | | | | |
| Bored Tunnel Cross Passages Permanent Lining (Rock) | | 196.6 | 20-Dec-14 | 19-Aug-15 | | | | |
| AIP Submission | | 34.0 | 20-Dec-14 | 03-Feb-15 | | | | |
| FL2022215 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 12.0 | 20-Dec-14 | 06-Jan-15 | | | | |
| FL2022216 | ER/IP's Approval | 28.0 | 07-Jan-15 | 03-Feb-15 | | | | |
| DDA Submission | | 196.6 | 24-Mar-15 | 19-Aug-15 | | | | |
| FL2022217 | Preparation for formal submission to ER/ICE/IP | 92.0 | 24-Mar-15 | 17-Jul-15 | | | | |
| FL2022218 | IPs/ER's Review | 28.0 | 18-Jul-15 | 19-Aug-15 | | | | |
| Bored Tunnel Cross Passages Internal Structures | | 361.1 | 27-Nov-14 | 15-Aug-15 | | | | |
| AIP Submission | | 261.1 | 27-Nov-14 | 16-Apr-15 | | | | |
| FL2022221 | Preparation for formal submission to ER/ICE/IP | 42.0 | 27-Nov-14 | 17-Jan-15 | | | | |
| FL2022222 | IPs/ER's Review | 28.0 | 19-Jan-15 | 23-Feb-15 | | | | |
| FL2022223 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 21.0 | 24-Feb-15 | 19-Mar-15 | | | | |
| FL2022224 | ER/IP's Approval | 28.0 | 20-Mar-15 | 16-Apr-15 | | | | |
| DDA Submission | | 75.0 | 18-May-15 | 15-Aug-15 | | | | |
| FL2022225 | Preparation for formal submission to ER/ICE/IP | 75.0 | 18-May-15 | 15-Aug-15 | | | | |
| Temp Gallery for TBM Segment Del in Curved Section | | 259.1 | 03-Dec-14 | 25-Apr-15 | | | | |
| DDA Submission | | 259.1 | 03-Dec-14 | 25-Apr-15 | | | | |
| FL2022229 | Preparation for formal submission to ER/ICE/IP | 42.0 | 03-Dec-14 | 23-Jan-15 | | | | |
| FL2022230 | IPs/ER's Review | 28.0 | 24-Jan-15 | 28-Feb-15 | | | | |
| FL2022231 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 24.0 | 02-Mar-15 | 28-Mar-15 | | | | |
| FL2022232 | ER/IP's Approval | 28.0 | 29-Mar-15 | 25-Apr-15 | | | | |
| 5.3 North Portal Method Statement Submission | | 280.0 | 13-Nov-14 | 21-Sep-15 | | | | |
| North Tunnel (D&B Section) Blasting Method Statement | | 60.0 | 13-Nov-14 | 24-Jan-15 | | | | |
| FL2022110 | Engineer's/IP's Review & Approval | 60.0 | 13-Nov-14 | 24-Jan-15 | | | | |
| North Tunnel (Cross Passages) Blasting Method Statement | | 95.0 | 01-Jun-15 | 21-Sep-15 | | | | |
| FL2022111 | Preparation and Submission of Blasting Method Statement | 70.0 | 01-Jun-15 | 22-Aug-15 | | | | |
| FL2022112 | Engineer's/IP's Review & Approval | 60.0 | 14-Jul-15 | 21-Sep-15 | | | | |
| MS for TBM On-Site Assembly | | 44.0 | 23-Dec-14 | 14-Feb-15 | | | | |
| FL4885 | Prepare & Re-submit Method Statement | 18.0 | 23-Dec-14 | 15-Jan-15 | | | | |
| FL4890 | ER's Approval for Method Statement | 30.0 | 16-Jan-15 | 14-Feb-15 | | | | |
| MS for TBM Launching | | 280.0 | 02-Dec-14 | 13-Apr-15 | | | | |
| FL2022061 | Prepare & Submit Method Statement | 40.0 | 02-Dec-14 | 20-Jan-15 | | | | |
| FL2022062 | ER's Comment for Method Statement | 30.0 | 21-Jan-15 | 19-Feb-15 | | | | |
| FL2022063 | Prepare & Re-submit Method Statement | 18.0 | 23-Feb-15 | 14-Mar-15 | | | | |
| FL2022064 | ER's Approval for Method Statement | 30.0 | 15-Mar-15 | 13-Apr-15 | | | | |
| MS for TBM Excavation | | 92.8 | 01-Jan-15 | 26-Mar-15 | | | | |
| FL2880 | ER's Comment for Method Statement | 30.0 | 01-Jan-15 | 30-Jan-15 | | | | |
| FL2885 | Prepare & Re-submit Method Statement | 18.0 | 31-Jan-15 | 24-Feb-15 | | | | |
| FL2890 | ER's Approval for Method Statement | 30.0 | 25-Feb-15 | 26-Mar-15 | | | | |
| North Portal: MS for Cross Passage Ground Treatment | | 140.0 | 04-May-15 | 08-Aug-15 | | | | |
| FL2022065 | Prepare & Submit Method Statement | 40.0 | 04-May-15 | 19-Jun-15 | | | | |
| FL2022066 | ER's Comment for Method Statement | 30.0 | 20-Jun-15 | 19-Jul-15 | | | | |
| FL2022067 | Prepare & Re-submit Method Statement | 18.0 | 20-Jul-15 | 08-Aug-15 | | | | |
| North Portal: WSD Tunnel Instrumentation | | 30.0 | 07-Dec-14 | 05-Jan-15 | | | | |
| FL2022494 | ER's Approval for Method Statement | 30.0 | 07-Dec-14 | 05-Jan-15 | | | | |
| 5.5 North Portal Works | | 394.0 | 07-Oct-14 | 03-Oct-15 | | | | |
| CLP Substation | | 151.0 | 07-Oct-14 | 14-Feb-15 | | | | |
| N21060 | Sub-station Construction | 110.0 | 07-Oct-14 | 14-Feb-15 | | | | |

| | | | | | | | | | | | | | | | |
|--|-------------|------|----------|---------|--|--|--|--|---|--|---|--|---|---------------------|-----------------------|
| | | | | | MAIN CONTRACTOR  | | CLIENT  | | THE ENGINEER  CONTRACTOR'S DESIGNER  | | PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2 | | DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00064/A | | |
| A Monthly Report No.19 20/07/2015 RAN RBS/SJO DAL | | | | | DOC. STATUS FOR INFO. | | CREATION DATE 20/07/2015 | | REVISION A | | TITLE Monthly Report No.19 3-Months Rolling Programme (Approved Works Programme Rev. D) | | PAPER SIZE A3 | SCALE N/A | PAGE 6 of 8 |
| REV | DESCRIPTION | DATE | PREPARED | CHECKED | APPROVED | | | | | | | | | | |

| Activity ID | Activity Name | Working Duration | BL Project Start | BL Project Finish | 2015 | | | | |
|--|---|------------------|------------------|-------------------|------|-----|-----|-----|--|
| | | | | | Jul | Aug | Sep | Oct | |
| N21090 | Energization | 1.0 | 14-Feb-15 | 14-Feb-15 | | | | | |
| North Portal: Site Formation | | 366.0 | 23-Oct-14 | 30-Sep-15 | | | | | |
| N20505 | Permanent Slope Formation (Remaining) | 200.0 | 08-Nov-14 | 25-Jul-15 | | | | | |
| N20635 | NB: Stage 2 Excavation from +38mPD to +18mPD w/10 rows Soil Nail | 74.0 | 23-Oct-14 | 20-Jan-15 | | | | | |
| N20655 | NB: Stage 3 Permanent Slope from +75mPD to +30mPD | 192.0 | 21-Jan-15 | 30-Sep-15 | | | | | |
| North Portal: Site Installation for TBM | | 122.0 | 08-Nov-14 | 06-May-15 | | | | | |
| SC01310 | Site Installation and Logistics for TBM Works | 60.0 | 08-Nov-14 | 20-Jan-15 | | | | | |
| TD1000 | Conveyor System Construction | 75.0 | 26-Jan-15 | 06-May-15 | | | | | |
| Southbound Tunnel (Mined Excavation) inc Enlargement | | 339.7 | 06-Dec-14 | 03-Oct-15 | | | | | |
| DB6370c | Top Heading Excavation (Canopies) (Ch6,415>Ch6,355) (60m) [P21: 4815 to 4755] | 72.0 | 06-Dec-14 | 02-Mar-15 | | | | | |
| DB6370d | Platform excavation for bench excavation | 22.0 | 12-Feb-15 | 09-Mar-15 | | | | | |
| DB6370e | Bench Excavation (Ch6,450>Ch6,355) (95m) [P21: 4850 to 4755] | 48.0 | 10-Mar-15 | 06-May-15 | | | | | |
| DB6372 | RC Slab Cradle for TBM Shifting way | 10.0 | 07-May-15 | 18-May-15 | | | | | |
| TD0910 | SB - Invert Grouting | 60.0 | 23-Jul-15 | 03-Oct-15 | | | | | |
| Northbound Tunnel (Mined Excavation) | | 152.0 | 02-Mar-15 | 31-Aug-15 | | | | | |
| DB6400a | Top Heading Canopies (Ch6446>Ch6410); 36m; [P20: 4824 to 4788] | 76.0 | 02-Mar-15 | 30-May-15 | | | | | |
| DB6400a1 | Blast door installation + Noise Measurement and 24Hr permit approval | 30.0 | 04-May-15 | 08-Jun-15 | | | | | |
| DB6400a2 | Top Heading Canopies (Ch6410>Ch6350); 60m; [P20: 4788 to 4728] | 70.0 | 09-Jun-15 | 31-Aug-15 | | | | | |
| TBM On-Site Assembly | | 65.0 | 02-Mar-15 | 18-May-15 | | | | | |
| TD0990 | TBM On-site Assembly and T&C | 65.0 | 02-Mar-15 | 18-May-15 | | | | | |
| Southbound Tunnel (TBM Tunneling) | | 125.3 | 19-May-15 | 16-Sep-15 | | | | | |
| TD0995 | TBM Sliding to Face | 6.0 | 19-May-15 | 25-May-15 | | | | | |
| TD0995a | Erection of Thrust Frame / Preparation to Start TBM Launch | 12.0 | 26-May-15 | 09-Jun-15 | | | | | |
| TD1000a | TBM DT (Ch6,355>Ch6,077) 278m | 82.0 | 10-Jun-15 | 16-Sep-15 | | | | | |
| TD1000a10 | TBM DT (Ch6,355>Ch6,268) 87m | 26.0 | 10-Jun-15 | 10-Jul-15 | | | | | |
| TD1000a20 | TBM DT (Ch6,268>Ch6,148) 120m - WSD Restriction Zone | 35.0 | 11-Jul-15 | 21-Aug-15 | | | | | |
| 5.6 Administration Building: | | 272.0 | 20-Dec-14 | 15-Aug-15 | | | | | |
| 5.62 Administration Building: Design Submission | | 202.3 | 20-Dec-14 | 12-May-15 | | | | | |
| Admin. Building - Foundation Design | | 202.3 | 20-Dec-14 | 12-May-15 | | | | | |
| DDA Submission | | 202.3 | 20-Dec-14 | 12-May-15 | | | | | |
| DSN29107 | Preparation for formal submission to ER/ICE/IP | 35.0 | 20-Dec-14 | 02-Feb-15 | | | | | |
| DSN29108 | IPs/ER's Review | 28.0 | 03-Feb-15 | 10-Mar-15 | | | | | |
| DSN29109 | Preparation for resubmission to ER/ICE/IP with ICE Certification | 21.0 | 11-Mar-15 | 08-Apr-15 | | | | | |
| DSN29110 | ER/IP's Approval | 28.0 | 09-Apr-15 | 12-May-15 | | | | | |
| 5.63 Administration Building: Method Statement Submission | | 248.0 | 09-Jan-15 | 28-May-15 | | | | | |
| Method Statement for Admin. Building Construction | | 104.0 | 14-Jan-15 | 28-May-15 | | | | | |
| A1990 | Prepare Method Statement for Administration Building Construction | 24.0 | 14-Jan-15 | 10-Feb-15 | | | | | |
| A2000 | ER's Comment | 28.0 | 11-Feb-15 | 18-Mar-15 | | | | | |
| AD2190 | Re-submission Method Statement for Building Construction | 24.0 | 19-Mar-15 | 20-Apr-15 | | | | | |
| AD2200 | ER's Approval | 28.0 | 21-Apr-15 | 28-May-15 | | | | | |
| MS for Administration Building: Demolition | | 120.0 | 09-Jan-15 | 27-Apr-15 | | | | | |
| SV2905 | Prepare & Submit Demolition Plan & Method Statement | 24.0 | 09-Jan-15 | 05-Feb-15 | | | | | |
| SV2910 | ER's Comment for Demolition Plan & Method Statement | 30.0 | 06-Feb-15 | 07-Mar-15 | | | | | |
| SV2915 | Prepare & Re-submit Demolition Plan & Method Statement | 18.0 | 09-Mar-15 | 28-Mar-15 | | | | | |
| SV2920 | ER's Approval for Demolition & Method Statement | 30.0 | 29-Mar-15 | 27-Apr-15 | | | | | |
| 5.64 Administration Building: General Submission | | 55.0 | 02-Jan-15 | 09-Mar-15 | | | | | |
| Administration Building: Egress/Ingress | | 55.0 | 02-Jan-15 | 09-Mar-15 | | | | | |
| N21275 | Appoint Consultant for TTMs | 12.0 | 02-Jan-15 | 15-Jan-15 | | | | | |
| N21285 | Prepare & Submit Temp. Traffic Management Scheme | 12.0 | 16-Jan-15 | 29-Jan-15 | | | | | |
| N21295 | TMLG Meeting | 12.0 | 30-Jan-15 | 12-Feb-15 | | | | | |


| | | | | | | | | | | | | | | | |
|--|-------------|------|----------|---------|--|--|--|--|---|--|---|------------------------------------|---|-----------------------|--|
| | | | | | MAIN CONTRACTOR  | | CLIENT  | | THE ENGINEER  CONTRACTOR'S DESIGNER  | | PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2 | | DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00064/A | | |
| | | | | | | | | | | | DOC. STATUS FOR INFO. | CREATION DATE 20/07/2015 | REVISION A | | |
| A Monthly Report No.19 20/07/2015 RAN RBS/SJO DAL | | | | | | | | | | | TITLE Monthly Report No.19 3-Months Rolling Programme (Approved Works Programme Rev. D) | PAPER SIZE A3 | SCALE N/A | PAGE 7 of 8 | |
| REV | DESCRIPTION | DATE | PREPARED | CHECKED | APPROVED | | | | | | | | | | |

| Activity ID | Activity Name | Working Duration | BL Project Start | BL Project Finish | 2015 | | | |
|--|---|------------------|------------------|-------------------|------|-----|-----|-----|
| | | | | | Jul | Aug | Sep | Oct |
| N21305 | TTMS Reviewed & Comment | 12.0 | 13-Feb-15 | 02-Mar-15 | | | | |
| N21315 | Notification to RMO | 6.0 | 03-Mar-15 | 09-Mar-15 | | | | |
| 5.65 Administration Building: Works | | | | | | | | |
| Administration Building: Demolition | | | | | | | | |
| SV2925 | Precautionary Measures | 24.0 | 01-Jun-15 | 02-Jul-15 | ■ | | | |
| SV2940 | Demolish Existing Building (AB1 - GLL T11742) | 18.0 | 03-Jul-15 | 23-Jul-15 | ■ | | | |
| SV2945 | Demolish Existing Building (AB3 - GLL 36508) | 18.0 | 24-Jul-15 | 15-Aug-15 | | ■ | | |
| Administration Building: Site Formation | | | | | | | | |
| AD2000 | Site Hoarding | 24.0 | 31-Mar-15 | 04-May-15 | | | | |
| AD2050 | UU Diversion & Drainage Diversion (if required) | 36.0 | 10-Mar-15 | 24-Apr-15 | | | | |

| | | | | | | | | | | | | |
|-----|----------------------|------------|----------|---------|----------|--|--|---|---|---|----------------------|-----------------------|
| | | | | | | MAIN CONTRACTOR  香港寶嘉 Dragages HongKong <small>A member of the Bouygues Construction group</small> | CLIENT  土木工程拓展署 Civil Engineering and Development Department | THE ENGINEER  CONTRACTOR'S DESIGNER  | PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2 | DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00064/A | | |
| A | Monthly Report No.19 | 20/07/2015 | RAN | RBS/SJO | DAL | | | | DOC. STATUS FOR INFO. | CREATION DATE 20/07/2015 | REVISION A | |
| REV | DESCRIPTION | DATE | PREPARED | CHECKED | APPROVED | | | | TITLE Monthly Report No.19 3-Months Rolling Programme (Approved Works Programme Rev. D) | PAPER SIZE A3 | SCALE N/A | PAGE 8 of 8 |

Contract 3

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | | | |
|---|--|-----|-----|-------------|-------------|-----|---|-----|-----|-----|-----|
| | | | | | | | Jul | Aug | Sep | Oct | Nov |
| 3-Month Rolling Programme 2015-07-21 | | | | | | | | | | | |
| Major Milestones and Events | | | | | | | | | | | |
| MS-2000B | T2: TTA to shift FLHS NB eastward | 1 | 0 | 27-Jun-15 A | 27-Jun-15 A | | I T2: TTA to shift FLHS NB eastward | | | | |
| Major Procurement & Delivery | | | | | | | | | | | |
| Water Supply Pipeworks | | | | | | | | | | | |
| MM-1060 | E&M equipment for the re-provisioned WSD Valve Control House | 60 | 33 | 27-Apr-15 A | 26-Aug-15 | 13 | E&M equipment for the re-provisioned WSD Valve Control House, E&M equipment for | | | | |
| Footbridge Steel Truss | | | | | | | | | | | |
| MM-3050 | Fabrication of footbridge steel truss (Kiu Tau Footbridge) | 125 | 125 | 12-Oct-15 | 16-Mar-16 | 58 | | | | | |
| Design and Submissions | | | | | | | | | | | |
| Statutory Approval | | | | | | | | | | | |
| PRE-1200 | Consent for Dong Jiang watermains connection for DN2200, DN2300 - WSD | 0 | 0 | | 01-Sep-15* | 0 | ◆ Consent for Dong Jiang watermains connection for DN2200, DN2300 - WSD | | | | |
| PRE-1050 | Submission & approval of CDIA report for construction of temporary platform for segment erection works | 185 | 114 | 27-Nov-14 A | 02-Dec-15 | 7 | | | | | |
| Design Confirmation | | | | | | | | | | | |
| PRE-1220 | Confirmation of Noise Barrier Footing Design (NB1a) near WSD Tau Pass Restricted Zone | 45 | 5 | 09-Apr-14 A | 24-Jul-15 | 90 | Confirmation of Noise Barrier Footing Design (NB1a) near WSD Tau Pass Restricted Zone, Confirmation of Noise Barrier Fo | | | | |
| Method Statement and Design (Major) Approved by AECOM | | | | | | | | | | | |
| PRE-2020 | Submission of noise barrier design for absorptive panels, transparent panels and associated fixing details | 60 | 7 | 11-Mar-14 A | 27-Jul-15 | -15 | Submission of noise barrier design for absorptive panels, transparent panels and associated fixing details, Submission of n | | | | |
| PRE-2050 | Submission of Shop Drawing for fabrication of Kiu Tau Footbridge Steelworks | 60 | 60 | 20-Jul-15 | 26-Sep-15 | 68 | Submission of Shop Drawing for fabrication of Kiu T | | | | |
| PRE-2030 | Submission of E&M design for lighting of Kiu Tau Footbridge | 60 | 60 | 31-Jul-15 | 10-Oct-15 | 250 | Submission of E&M design for lighti | | | | |
| Section IA & IB - Fanling Highway Widening (KD-1 & KD-2) | | | | | | | | | | | |
| Fanling Highway South Portion between CH6935 and CH7470 | | | | | | | | | | | |
| Fanling Highway Zone 1 between CH6935 and CH7130 (within SBZ2) | | | | | | | | | | | |
| At-Grade Roadworks (195m) | | | | | | | | | | | |
| FHW-1130* | Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m depth) | 182 | 23 | 20-Feb-14 A | 14-Aug-15 | 218 | Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m depth) | | | | |
| Fanling Highway Zone 2 between CH7130 and CH7290 | | | | | | | | | | | |
| At-Grade Roadworks (160m) | | | | | | | | | | | |
| FHW-2110B | Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VO.79) | 341 | 118 | 26-Jul-14 A | 07-Dec-15 | 13 | | | | | |
| FHW-2200 | Noise Barrier NB67 - Mini-Piling adjacent to NB lane (CSD: 36 nos) together with Pile Test | 118 | 118 | 29-Sep-15 | 25-Feb-16 | 2 | | | | | |
| Fanling Highway Zone 3 between CH7290 and CH7380 | | | | | | | | | | | |
| At-Grade Roadworks (130m) | | | | | | | | | | | |

|  俊和建築工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. | <ul style="list-style-type: none"> Actual Work Remaining Work Summary Bar Critical Remaining Work ◆ Milestone Project Baseline Bar | CEDD Contract No. CV/2012/09 Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3 3-Month Rolling Programme | | 3-Month Rolling Programme updated to 2015-07-21 | | | | | | | | | | | | | | | | | | | |
|--|---|---|-------------|---|---|------|----------|---------|----------|-----------|-------|----|--|--|--|--|--|--|--|--|--|--|--|
| | | 3MPR024 | Page 1 of 9 | 25-Jul-15 | <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>20-Jan-15</td> <td>Rev.1</td> <td>SL</td> <td></td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table> | Date | Revision | Checked | Approved | 20-Jan-15 | Rev.1 | SL | | | | | | | | | | | |
| Date | Revision | Checked | Approved | | | | | | | | | | | | | | | | | | | | |
| 20-Jan-15 | Rev.1 | SL | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | | | |
|---|---|-----|----|-------------|-------------|-----|---|-----|-----|-----|-----|
| | | | | | | | Jul | Aug | Sep | Oct | Nov |
| FHW-3130 | Noise Barrier NB71 - Footing adjacent to SB lane (130m) Including pile cap | 324 | 34 | 23-May-14 A | 27-Aug-15 | 132 | Noise Barrier NB71 - Footing adjacent to SB lane (130m) Including pile cap, Noise Bar | | | | |
| FHW-3210 | Noise Barrier NB69 - Mini-Piling adjacent to NB lane (CSD: 32nos) | 74 | 74 | 20-Jul-15 | 15-Oct-15 | 2 | Noise Barrier NB69 - Mini-Piling | | | | |
| FHW-3160 | Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard shoulder) | 90 | 90 | 24-Jul-15 | 09-Nov-15 | 132 | Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard shoulder) | | | | |
| FHW-3150* | Pipe Laying - DN600, DN1200 Watermains (CHB & CHC) along Fanling Highway (90m long, 3m depth) | 150 | 94 | 07-Jun-14 A | 09-Nov-15 | 147 | Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Fanling Highway (90m long, 3m depth) | | | | |
| FHW-3220 | Noise Barrier NB69 - Footing adjacent to NB lane (108m) | 90 | 90 | 16-Oct-15 | 02-Feb-16 | 7 | Noise Barrier NB69 - Footing adjacent to NB lane (108m) | | | | |
| Miscellaneous Works for Facilitating Traffic Diversion of Fanling Highway | | | | | | | | | | | |
| FHW-M-1040 | Demolition of a certain section of Central Barrier & Make Good of Road Pavement for further Traffic Diversion | 54 | 0 | 23-Mar-15 A | 20-Jun-15 A | | Demolition of a certain section of Central Barrier & Make Good of Road Pavement for further Traffic Diversion | | | | |
| Fanling Highway North Portion between CH7470 and CH7925 | | | | | | | | | | | |
| Fanling Highway Zone 4 between CH7380 and CH7470 | | | | | | | | | | | |
| At-Grade Roadworks (90m) | | | | | | | | | | | |
| FHW-4130* | Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Fanling Highway (90m long, 3m depth) | 60 | 12 | 27-Nov-14 A | 01-Aug-15 | 229 | Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Fanling Highway (90m long, 3m depth) | | | | |
| Fanling Highway Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge) | | | | | | | | | | | |
| Kiu Tau Footbridge Re-provision (East) | | | | | | | | | | | |
| FHW-5000C2 | KT-P2 - Piling Works (3 out of 6 nos of Pile) - Phase 2, conflict with existing TWSRE | 15 | 15 | 25-Sep-15 | 14-Oct-15 | 4 | KT-P2 - Piling Works (3 out of 6 nos of Pile) - Phase 2, conflict with existing TWSRE | | | | |
| FHW-5000E | KT-P4 - Piling Works (8 out of 8 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree | 40 | 40 | 15-Oct-15 | 01-Dec-15 | 30 | KT-P4 - Piling Works (8 out of 8 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree | | | | |
| FHW-5010D | KT-P3 - Pile Cap & Pier | 70 | 70 | 15-Oct-15 | 08-Jan-16 | 4 | KT-P3 - Pile Cap & Pier | | | | |
| FHW-5010C | KT-P2 - Pile Cap & Pier | 70 | 70 | 15-Oct-15 | 08-Jan-16 | 4 | KT-P2 - Pile Cap & Pier | | | | |
| At-Grade Road Works (130m) | | | | | | | | | | | |
| FHW-5120C | Preparation Works for Implementation of TTA Scheme E3A | 45 | 45 | 04-Aug-15 | 24-Sep-15 | 4 | Preparation Works for Implementation of TTA Scheme E3A | | | | |
| FHW-5120D | Implementation of TTA - Scheme E3A (shifting TWSR East westward, at the existing ramp of Kiu Tau Footbridge) | 0 | 0 | 25-Sep-15 | | 4 | Implementation of TTA - Scheme E3A (shifting TWSR East westward, at the existing ramp of Kiu Tau Footbridge) | | | | |
| Fanling Highway Zone 7 between CH7660 and CH7925 | | | | | | | | | | | |
| At-Grade Roadworks (265m) | | | | | | | | | | | |
| FHW-7100 | Site Formation, Preparation Works & Tree Transplant | 127 | 62 | 30-Aug-13 A | 30-Sep-15 | 30 | Site Formation, Preparation Works & Tree Transplant | | | | |
| Section II - Remainder of the Works (KD-3) | | | | | | | | | | | |
| At Grade Link Road at Fanling Highway Interchange | | | | | | | | | | | |
| Link Road 3 (near Abutment AD1) | | | | | | | | | | | |
| FHI-LR3-3000 | Completion of WSD works incl. DN600, DN1200 & DN1400 | 0 | 0 | | 14-Aug-15 | 589 | Completion of WSD works incl. DN600, DN1200 & DN1400 | | | | |
| WSD Works | | | | | | | | | | | |
| DN450 Fire Mains (CHA) | | | | | | | | | | | |

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Jan-15 | Rev.1 | SL | |
| | | | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | | | |
|--|--|-----|----|-------------|-----------|-----|---|-----|-----|-----|-----|
| | | | | | | | Jul | Aug | Sep | Oct | Nov |
| WA-1050 | Pipe Laying - CHA 420 - 520 (DN450) near Realigned TWSR West (Re-TWSRW: CH530 - 640), 100m long & 2m depth | 70 | 36 | 29-May-15 A | 29-Aug-15 | 5 | Pipe Laying - CHA 420 - 520 (DN450) near Realigned TWSR West (Re-TWSRW: CH530 - 640), 100m long & 2m depth | | | | |
| DN600 Water Mains (CHB) | | | | | | | | | | | |
| WB-1030A | Pipe Laying - CHB 335 - 350 (DN600) near crossing TWSRE 15m long & 3m depth | 30 | 13 | 09-Jun-15 A | 03-Aug-15 | 4 | Pipe Laying - CHB 335 - 350 (DN600) near crossing TWSRE 15m long & 3m depth, Pipe Laying - CHB 335 - 350 (DN600) near crossing TWSRE 15m long & 3m depth, Pipe Laying - CHB 335 - 350 (DN600) near crossing TWSRE 15m long & 3m depth | | | | |
| WB-1080 | Pipe Laying - CHB 700 - 756 (DN600) near Realigned TWSR East (along Roundabout), 56m long & GL | 66 | 52 | 03-Jul-15 A | 17-Sep-15 | 41 | Pipe Laying - CHB 700 - 756 (DN600) near Realigned TWSR East (along Roundabout), 56m long & GL | | | | |
| WB-1070 | Pipe Laying - CHB 635 - 700 (DN600) near Realigned TWSR East (TWSRE: CH380-456), 65m long & GL | 78 | 77 | 18-Jul-15 A | 19-Oct-15 | 13 | Pipe Laying - CHB 635 - 700 (DN600) near Realigned TWSR East (TWSRE: CH380-456), 65m long & GL | | | | |
| WB-1010 | Pipe Laying - CHB 153 - 245 (DN600) near Fanling Highway S/B (FHW: CH7290-7380), 92m long (common trench with NB) | 60 | 60 | 28-Aug-15 | 09-Nov-15 | 147 | Pipe Laying - CHB 153 - 245 (DN600) near Fanling Highway S/B (FHW: CH7290-7380), 92m long (common trench with NB) | | | | |
| WB-1030C | Pipe Laying - CHB 350 - 450 (DN600) from Portal AB7/AD9/AC12 to Portal AB8 | 85 | 85 | 04-Aug-15 | 13-Nov-15 | 613 | Pipe Laying - CHB 350 - 450 (DN600) from Portal AB7/AD9/AC12 to Portal AB8 | | | | |
| DN1200 Water Mains (CHC) | | | | | | | | | | | |
| WC-1080 | Pipe Laying - CHC 510 - 600 (DN1200) near Fanling Highway S/B (FHW: CH7380-7470), 90m long (common trench with NB) | 60 | 12 | 27-Nov-14 A | 01-Aug-15 | 229 | Pipe Laying - CHC 510 - 600 (DN1200) near Fanling Highway S/B (FHW: CH7380-7470), 90m long (common trench with NB) | | | | |
| WC-1090A | Pipe Laying - CHC 600 - 615 (DN1200) near crossing TWSRE 15m long & 3m depth | 30 | 13 | 09-Jun-15 A | 03-Aug-15 | 4 | Pipe Laying - CHC 600 - 615 (DN1200) near crossing TWSRE 15m long & 3m depth, Pipe Laying - CHC 600 - 615 (DN1200) near crossing TWSRE 15m long & 3m depth, Pipe Laying - CHC 600 - 615 (DN1200) near crossing TWSRE 15m long & 3m depth | | | | |
| WC-1050A | Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 45m long, 4m depth | 120 | 23 | 15-Oct-14 A | 14-Aug-15 | 218 | Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 45m long, 4m depth | | | | |
| WC-1130 | Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR East (TWSRE: CH380-456), 70m long & GL | 78 | 78 | 20-Jul-15* | 20-Oct-15 | 0 | Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR East (TWSRE: CH380-456), 70m long & GL | | | | |
| WC-1090C | Pipe Laying - CHC 615 - 720 (DN1200) from Portal AB7/AD9/AC12 to Portal AB8 | 85 | 79 | 13-Jul-15 A | 22-Oct-15 | 273 | Pipe Laying - CHC 615 - 720 (DN1200) from Portal AB7/AD9/AC12 to Portal AB8 | | | | |
| WC-1140 | Pipe Laying - CHC 980 - 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL | 66 | 66 | 20-Aug-15 | 07-Nov-15 | 0 | Pipe Laying - CHC 980 - 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL | | | | |
| Twin DN1400 Water Mains (CHE & CHG) | | | | | | | | | | | |
| WE-1030 | Pipe Laying - CHE & CHG 225 - 240 (Twins DN1400) near crossing TWSRE 15m long & 3m depth | 30 | 13 | 09-Jun-15 A | 03-Aug-15 | 4 | Pipe Laying - CHE & CHG 225 - 240 (Twins DN1400) near crossing TWSRE 15m long & 3m depth, Pipe Laying - CHE & CHG 225 - 240 (Twins DN1400) near crossing TWSRE 15m long & 3m depth, Pipe Laying - CHE & CHG 225 - 240 (Twins DN1400) near crossing TWSRE 15m long & 3m depth | | | | |
| WE-1050 | Pipe Laying - CHE & CHG (Twins DN1400) from Portal AB7/AD9/AC12 to Portal ABB | 85 | 85 | 04-Aug-15 | 13-Nov-15 | 84 | Pipe Laying - CHE & CHG (Twins DN1400) from Portal AB7/AD9/AC12 to Portal ABB | | | | |
| DN2300 Water Mains and Leakage Collection System (CHJ & CHKA/CHK) | | | | | | | | | | | |
| WJ-1000 | Implementation of TTA - Scheme E2 (Shifting TWSRE toward newly formation area beside Fanling Highway) | 17 | 7 | 29-Jun-15 A | 27-Jul-15 | 14 | Implementation of TTA - Scheme E2 (Shifting TWSRE toward newly formation area beside Fanling Highway); Implementation of TTA - Scheme E2 (Shifting TWSRE toward newly formation area beside Fanling Highway); Implementation of TTA - Scheme E2 (Shifting TWSRE toward newly formation area beside Fanling Highway) | | | | |
| WJ-1010C | Pipe Laying - CHJ 50 - 100 (DN2200) near existing TWSR East, 50m long & 6m depth | 75 | 52 | 08-Jun-15 A | 17-Sep-15 | 3 | Pipe Laying - CHJ 50 - 100 (DN2200) near existing TWSR East, 50m long & 6m depth | | | | |
| WJ-1020B | Pipe Laying - CHKA 0 - 73 (DN1400) near Realigned TWSR East, 73m long & 4m depth | 55 | 55 | 06-Aug-15 | 29-Sep-15 | 59 | Pipe Laying - CHKA 0 - 73 (DN1400) near Realigned TWSR East, 73m long & 4m depth | | | | |
| WJ-1100 | DN300 Washout at around CHJ 268 | 65 | 65 | 20-Jul-15 | 05-Oct-15 | 34 | DN300 Washout at around CHJ 268 | | | | |
| WJ-1010B | Pipe Laying - CHJ 10 - 50 (DN2200) crossing existing TWSR East, 40m long & 6m depth | 78 | 78 | 28-Jul-15 | 29-Oct-15 | 14 | Pipe Laying - CHJ 10 - 50 (DN2200) crossing existing TWSR East, 40m long & 6m depth | | | | |
| WJ-1110 | DN300 Washout at CHJ 155 | 65 | 65 | 14-Aug-15 | 31-Oct-15 | 3 | DN300 Washout at CHJ 155 | | | | |
| WJ-1020A | Pipe Laying - CHK 0 - 80 (DN1400) near Realigned TWSR East, 80m long & 4m depth | 55 | 55 | 30-Sep-15 | 04-Dec-15 | 49 | Pipe Laying - CHK 0 - 80 (DN1400) near Realigned TWSR East, 80m long & 4m depth | | | | |
| Kau Lung Hang Valve Control & Telemetry House Reprovision | | | | | | | | | | | |
| VCTH-1040 | ABWF Works | 70 | 1 | 06-Jan-15 A | 20-Jul-15 | 35 | ABWF Works, ABWF Works | | | | |
| VCTH-1010 | BS and E&M Works | 30 | 30 | 15-Aug-15 | 18-Sep-15 | 13 | BS and E&M Works | | | | |
| VCTH-1020 | Testing and Commissioning | 60 | 60 | 19-Sep-15 | 01-Dec-15 | 13 | Testing and Commissioning | | | | |

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Jan-15 | Rev.1 | SL | |
| | | | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | | | |
|--|--|-----|-----|-------------|-------------|-----|--|-----|-----|-----|-----|
| | | | | | | | Jul | Aug | Sep | Oct | Nov |
| Stage 1A - Realignment of Tai Wo Service Road West (KD-7) | | | | | | | | | | | |
| TWSRW Zone 1 between CH100 and CH155 | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | |
| TWSRW-1150 | Installation of Cable Ducts for Utilities Diversion Works at Zone 1 & Zone 2 (Approx. 100m) (by utilities undertakers) | 167 | 0 | 22-Oct-14 A | 18-Jul-15 A | | Installation of Cable Ducts for Utilities Diversion Works at Zone 1 & Zone 2 (Approx. 100m) (by utilities undertakers) | | | | |
| TWSRW-1160 | Road Formation, Road Drainage, Kerb, Planter & Pavement | 286 | 108 | 15-Nov-14 A | 12-Dec-15 | 27 | | | | | |
| TWSRW Zone 2 between CH155 and CH280 | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | |
| TWSRW-2120 | Road Formation, Road Drainage, Kerb, Planter and Pavement | 165 | 123 | 16-Oct-14 A | 12-Dec-15 | 27 | | | | | |
| TWSRW Zone 3 between CH280 and CH315 | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | |
| TWSRW-3130 | Retaining Structure RW3 (to be covered by VO) | 85 | 84 | 18-Jul-15 A | 28-Oct-15 | 11 | Retaining Stru | | | | |
| TWSRW-3110 | Installation of Cable Ducts for Utilities Diversion Works at Zone 2 (Approx. 120m) (by utilities undertakers) | 111 | 111 | 20-Jul-15* | 07-Nov-15 | 33 | | | | | |
| TWSRW-3120 | Road Formation, Road Drainage, Kerb, Planter and Pavement | 181 | 148 | 22-Jun-15 A | 14-Jan-16 | 2 | | | | | |
| TWSRW Zone 4 between CH315 and CH376 | | | | | | | | | | | |
| Construction of Bridge E | | | | | | | | | | | |
| TWSRW-4070 | Bridge Segment (North Bay & Middle Bay) | 80 | 36 | 01-Apr-15 A | 29-Aug-15 | -25 | Bridge Segment (North Bay & Middle Bay), Bridge Segment (North Bay & Middle Ba | | | | |
| TWSRW-4080 | Bridge Segment (South Bay) | 40 | 40 | 14-Aug-15 | 30-Sep-15 | -22 | Bridge Segment (South Bay) | | | | |
| TWSRW-4090 | Permanent Prestressing & Abutment Wall | 24 | 24 | 02-Oct-15 | 30-Oct-15 | -22 | Permanent I | | | | |
| TWSRW Zone 5 between CH376 and CH520 | | | | | | | | | | | |
| Construction of Retaining Structures | | | | | | | | | | | |
| TWSRW-5070 | Construction of Mass Concrete Wall (FL/RW4) | 70 | 42 | 15-Jun-15 A | 05-Sep-15 | 58 | Construction of Mass Concrete Wall (FL/RW4), Construction of Mass Concr | | | | |
| TWSRW-5080 | Retaining Structure along Slope no. 3SW-C/C898 (to be covered by VO. 78) | 50 | 43 | 29-Jun-15 A | 07-Sep-15 | 57 | | | | | |
| At-Grade Roadworks | | | | | | | | | | | |
| TWSRW-5110B | Road Drainage SMH800-SMH802 (to be covered by VO) | 25 | 25 | 22-Aug-15 | 19-Sep-15 | -25 | Road Drainage SMH800-SMH802 (to be covered by VO) | | | | |
| TWSRW-5100 | Noise Barrier NB2 - Footing and Retaining Structure adjacent to Realigned TWSR West (66m) | 98 | 98 | 21-Sep-15 | 19-Jan-16 | -25 | | | | | |
| TWSRW Zone 6 between CH520 and CH530 | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | |
| TWSRW-6110 | Slope Upgrading Works for unregistered feature beside Slope 3SW-D/C80 (to be Covered by VO. 68) | 65 | 29 | 22-May-15 A | 21-Aug-15 | 12 | Slope Upgrading Works for unregistered feature beside Slope 3SW-D/C80 (| | | | |
| TWSRW-6100 | Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the edge of extended box culvert) | 19 | 19 | 31-Aug-15 | 21-Sep-15 | 5 | Preparation Works for Implementation of TTA (shif | | | | |



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3MPR024

Page 4 of 9

25-Jul-15

3-Month Rolling Programme updated to 2015-07-21

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Jan-15 | Rev.1 | SL | |
| | | | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | | | |
|--|---|-----|-----|-------------|-------------|-----|--|-----|-----|-----|-----|
| | | | | | | | Jul | Aug | Sep | Oct | Nov |
| TWSRW Zone 7 between CH530 and CH640 | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | |
| TWSRW-7160 | Pipe Laying - DN150 | 25 | 19 | 13-Jul-15 A | 10-Aug-15 | 22 | Pipe Laying - DN150, Pipe Laying - DN150 | | | | |
| TWSRW-7120* | Pipe Laying - DN450 Watermains (CHA) | 70 | 36 | 29-May-15 A | 29-Aug-15 | 5 | Pipe Laying - DN450 Watermains (CHA) | | | | |
| TWSRW-7100 | Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the cut-slope) | 18 | 18 | 31-Aug-15 | 19-Sep-15 | 5 | Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the cut-slope) | | | | |
| TWSRW-7140 | Installation of Cable Ducts for Utilities Diversion Works at Area 4 (Approx. 150m) (by utilities undertakers) | 233 | 63 | 28-Jan-15 A | 20-Sep-15 | 8 | Installation of Cable Ducts for Utilities Diversion Works at Area 4 (Approx. 150m) (by utilities undertakers) | | | | |
| TWSRW-7110 | Implementation of TTA - Scheme W3 | 0 | 0 | 22-Sep-15 | | 5 | ◆ Implementation of TTA - Scheme W3 | | | | |
| TWSRW-7150 | Remaining Road Drainage, Road Formation, Kerb, Planter and Pavement (incl. Zone 6 & Zone 7) | 90 | 90 | 22-Sep-15 | 11-Jan-16 | 5 | Remaining Road Drainage, Road Formation, Kerb, Planter and Pavement (incl. Zone 6 & Zone 7) | | | | |
| TWSRW Zone 8 between CH640 and CH695 | | | | | | | | | | | |
| Kiu Tau Footbridge Re provision (West) | | | | | | | | | | | |
| TWSRW-8010A | Working Platform for Piling Work of Proposed Kiu Tau Footbridge | 24 | 0 | 11-May-15 A | 20-Jun-15 A | | Working Platform for Piling Work of Proposed Kiu Tau Footbridge | | | | |
| TWSRW-8010B | Installation of Socket H-Pile for Proposed Kiu Tau Footbridge (13 nos of Pile) | 75 | 60 | 07-Jul-15 A | 26-Sep-15 | 2 | Installation of Socket H-Pile for Proposed Kiu Tau Footbridge (13 nos of Pile) | | | | |
| TWSRW-8020 | Construction of Pile Cap and Abutment | 45 | 45 | 29-Sep-15 | 21-Nov-15 | 2 | Construction of Pile Cap and Abutment | | | | |
| Remainder of the Works | | | | | | | | | | | |
| TWSRW-9010* | Utilities Diversion in Area 1 (along Re-aligned TWSRW CH100 - CH280) | 167 | 0 | 22-Oct-14 A | 18-Jul-15 A | | Utilities Diversion in Area 1 (along Re-aligned TWSRW CH100 - CH280) | | | | |
| TWSRW-9040* | Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640) | 233 | 63 | 28-Jan-15 A | 20-Sep-15 | 8 | Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640) | | | | |
| TWSRW-9020* | Utilities Diversion in Area 2 (along Re-aligned TWSRW CH 280 - CH315) | 111 | 111 | 20-Jul-15 | 07-Nov-15 | 33 | Utilities Diversion in Area 2 (along Re-aligned TWSRW CH 280 - CH315) | | | | |
| TWSRW-9030 | Utilities Diversion in Area 3 (along existing TWSRW, Approx. 150m) (by utilities undertakers) | 170 | 170 | 20-Jul-15 | 05-Jan-16 | 7 | Utilities Diversion in Area 3 (along existing TWSRW, Approx. 150m) (by utilities undertakers) | | | | |
| Stage N4A & N4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14) | | | | | | | | | | | |
| TWSRE Zone 1 between CH100 and CH270 | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | |
| TWSRE-1120 | Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (96m) | 110 | 1 | 29-Dec-14 A | 20-Jul-15 | 396 | Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (96m), Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (96m) | | | | |
| TWSRE-1150 | Construct no fine concrete, U-channel and filling to required level for pipe laying works | 30 | 15 | 06-Jan-15 A | 05-Aug-15 | 49 | Construct no fine concrete, U-channel and filling to required level for pipe laying works, Construct no fine concrete, U-channel and filling to required level for pipe laying works | | | | |
| TWSRE-1140* | Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East | 55 | 55 | 06-Aug-15 | 29-Sep-15 | 59 | Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East | | | | |
| TWSRE Zone 2 between CH270 and CH380 | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | |
| TWSRE-2010 | Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (48m) | 110 | 51 | 03-Mar-15 A | 16-Sep-15 | 89 | Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (48m) | | | | |
| TWSRE-2030B* | Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East | 55 | 55 | 30-Sep-15 | 04-Dec-15 | 49 | Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East | | | | |
| TWSRE Zone 3 between CH380 and CH456 | | | | | | | | | | | |



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3MPR024 Page 5 of 9 25-Jul-15

| 3-Month Rolling Programme updated to 2015-07-21 | | | |
|---|----------|---------|----------|
| Date | Revision | Checked | Approved |
| 20-Jan-15 | Rev.1 | SL | |
| | | | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | | | |
|--|---|----|----|-------------|-------------|-----|--|-----|-----|-----|-----|
| | | | | | | | Jul | Aug | Sep | Oct | Nov |
| At-Grade Roadworks | | | | | | | | | | | |
| TWSRE-3010 | Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (62m) | 85 | 11 | 19-Mar-15 A | 31-Jul-15 | 3 | Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (62m), Noise Barrier NB3 - Footing adjacent to Realk | | | | |
| TWSRE-3020A | Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East | 78 | 78 | 18-Jul-15 A | 20-Oct-15 | 12 | Pipe Laying - DN600 & | | | | |
| Roundabout A, Slip Road and Access Road | | | | | | | | | | | |
| TWSRE-4100A | Dwarf Wall DW 1 (ch.53-66) at Access Road A (covered by VO 83) | 40 | 20 | 02-Jul-15 A | 11-Aug-15 | 0 | Dwarf Wall DW 1 (ch.53-66) at Access Road A (covered by VO 83), Dwarf Wall DW1 (ch.53-66) at Acce | | | | |
| TWSRE-4080 | Preparation Works for Implementation of TTA Scheme E1 | 42 | 21 | 24-Jun-15 A | 19-Aug-15 | 0 | Preparation Works for Implementation of TTA Scheme E1, Preparation Works for Implementati | | | | |
| TWSRE-4060B | Access Road A - Road Formation, Kerb, Planter and Pavement | 44 | 27 | 22-Jun-15 A | 19-Aug-15 | 0 | Access Road A - Road Formation, Kerb, Planter and Pavement, Access Road A - Road Format | | | | |
| TWSRE-4090 | Implementation of TTA - Scheme E1 | 0 | 0 | 20-Aug-15 | | 0 | ◆ Implementation of TTA - Scheme E1 | | | | |
| TWSRE-4100B | Dwarf Wall DW 1 (ch.44-53) at Access Road A (covered by VO 83) | 48 | 48 | 20-Aug-15 | 16-Oct-15 | 12 | Dwarf Wall DW1 (ch.44-53) | | | | |
| TWSRE-4030B | Slip Road Y (CH100-CH230) - Road Formation, Remaining Road Drainage, Kerb, Planter and Pavement | 60 | 60 | 20-Aug-15 | 31-Oct-15 | 0 | Slip Road Y | | | | |
| TWSRE-4040B | Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Roundabout A | 66 | 93 | 03-Jul-15 A | 07-Nov-15 | 0 | Pip | | | | |
| Stage 1C - Viaduct Structure & TCSS Civil Provisions (KD-9) | | | | | | | | | | | |
| Foundation & Pier Construction | | | | | | | | | | | |
| Bridge A | | | | | | | | | | | |
| BA-09-1000 | Pier AA9 - Piling Works | 36 | 0 | 30-May-15 A | 30-Jun-15 A | | Pier AA9 - Piling Works | | | | |
| BA-15-1030 | Pier AA15 - Pier Construction | 31 | 0 | 14-Feb-15 A | 15-Jul-15 A | | Pier AA15 - Pier Construction | | | | |
| BA-17-1030 | Pier AA17 - Pier Construction | 24 | 0 | 05-Feb-15 A | 17-Jul-15 A | | Pier AA17 - Pier Construction | | | | |
| BA-09-1010 | Pier AA9 - Pile Test | 7 | 5 | 09-Jul-15 A | 24-Jul-15 | 122 | Pier AA9 - Pile Test, Pier AA9 - Pile Test | | | | |
| BA-04-1030 | Pier AA4 - Pier Construction | 14 | 9 | 29-Jun-15 A | 29-Jul-15 | 113 | Pier | | | | |
| BA-16-1030 | Pier AA16 - Pier Construction | 35 | 16 | 29-Apr-15 A | 06-Aug-15 | 6 | Pier AA16 - Pier Construction, Pier AA16 - Pier Construction | | | | |
| BA-03-1030 | Pier AA3 - Pier Construction | 14 | 14 | 30-Jul-15 | 14-Aug-15 | 113 | Pier AA3 - Pier Constru | | | | |
| BA-02-1020A | Pier AA2E - Pile Cap | 30 | 25 | 04-May-15 A | 17-Aug-15 | 42 | Pier AA2E - Pile Cap, Pier AA2E - Pile Cap | | | | |
| BA-18-1030 | Pier AA18 - Pier Construction | 56 | 30 | 08-May-15 A | 22-Aug-15 | 107 | Pier AA18 - Pier Construction, Pier AA18 - Pier Const | | | | |
| BA-07-1000 | Pier AA7 - Piling Works | 36 | 36 | 20-Jul-15 | 29-Aug-15 | 10 | Pier AA7 - Piling Works | | | | |
| BA-10-1000 | Pier AA10 - Piling Works | 36 | 36 | 20-Jul-15 | 29-Aug-15 | 137 | Pier AA10 - Piling Works | | | | |
| BA-07-1010 | Pier AA7 - Pile Test | 7 | 7 | 16-Sep-15 | 23-Sep-15 | 10 | Pier AA7 - Pile Test | | | | |
| BA-10-1010 | Pier AA10 - Pile Test | 7 | 7 | 16-Sep-15 | 23-Sep-15 | 137 | Pier AA | | | | |
| BA-08-1000 | Pier AA8 - Piling Works | 36 | 36 | 31-Aug-15 | 13-Oct-15 | 138 | | | | | |
| BA-11-1000 | Pier AA11 - Piling Works | 36 | 36 | 31-Aug-15 | 13-Oct-15 | 52 | Pier AA11 - Piling Works | | | | |



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme



3MPR024

Page 6 of 9


25-Jul-15

3-Month Rolling Programme updated to 2015-07-21

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Jan-15 | Rev.1 | SL | |
| | | | |
| | | | |
| | | | |
| | | | |



| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Jan-15 | Rev.1 | SL | |
| | | | |
| | | | |
| | | | |
| | | | |



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3MPR024

Page 8 of 9

25-Jul-15

3-Month Rolling Programme updated to 2015-07-21

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Jan-15 | Rev.1 | SL | |
| | | | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | | | | | | | | | | | | |
|--|---|-----|-----|-------------|-----------|------|------|-----|-----|-----|-----|--|--|--|--|--|--|--|--|--|
| | | | | | | | Jul | Aug | Sep | Oct | Nov | | | | | | | | | |
| PD-1040 | Pier Table Construction at Pier AD4 (3 nos.) | 30 | 30 | 18-Sep-15 | 26-Oct-15 | 25 | | | | | | | | | | | | | | |
| PD-1070 | Pier Table Construction at Pier AD7 (3 nos.) | 30 | 30 | 17-Oct-15 | 21-Nov-15 | 26 | | | | | | | | | | | | | | |
| Vaduct Bridge Segement Erection | | | | | | | | | | | | | | | | | | | | |
| Bridge A | | | | | | | | | | | | | | | | | | | | |
| EA-1140 | Bridge Deck Construction at Pier AA14 by Typical Lifting Frame (17 nos) | 10 | 10 | 30-Jul-15 | 10-Aug-15 | -13 | | | | | | | | | | | | | | |
| EA-1130 | Bridge Deck Construction at Pier AA13 by Typical Lifting Frame (23 nos) | 23 | 23 | 28-Aug-15 | 23-Sep-15 | -15 | | | | | | | | | | | | | | |
| EA-1150 | Bridge Deck Construction at Pier AA15 by Typical Lifting Frame (17 nos) | 11 | 11 | 24-Sep-15 | 08-Oct-15 | -15 | | | | | | | | | | | | | | |
| Bridge B | | | | | | | | | | | | | | | | | | | | |
| EB-1080 | Bridge Deck Construction at Portal AB8 by Special Lifting Frame (26 nos) | 13 | 13 | 14-Aug-15 | 28-Aug-15 | -64 | | | | | | | | | | | | | | |
| EB-1090 | Bridge Deck Construction at Pier AB9 by Spedal Lifting Frame (38 nos) | 15 | 15 | 06-Oct-15 | 23-Oct-15 | -71 | | | | | | | | | | | | | | |
| Bridge C | | | | | | | | | | | | | | | | | | | | |
| EC-1080 | Bridge Deck Construction at Pier AC8 by Typical Lifting Frame (18 nos) | 25 | 4 | 08-May-15 A | 23-Jul-15 | 1206 | | | | | | | | | | | | | | |
| EC-1070 | Bridge Deck Construction at Pier AC7 by Typical Lifting Frame (25 nos) | 12 | 9 | 06-Jun-15 A | 29-Jul-15 | -13 | | | | | | | | | | | | | | |
| EC-1060 | Bridge Deck Construction at Pier AC6 by Typical Lifting Frame (15 nos) | 13 | 13 | 12-Aug-15 | 26-Aug-15 | -14 | | | | | | | | | | | | | | |
| Bridge D | | | | | | | | | | | | | | | | | | | | |
| ED-1100 | Bridge Deck Construction at Portal AD10 by Special Lifting Frame (56 nos) | 23 | 23 | 07-Sep-15 | 05-Oct-15 | -71 | | | | | | | | | | | | | | |
| ED-1050 | Bridge Deck Construction at Pier AD5 by Typical Lifting Frame (12 nos) | 10 | 10 | 09-Oct-15 | 20-Oct-15 | -15 | | | | | | | | | | | | | | |
| Section VI - Works in Portion FH9 (KD-6A) | | | | | | | | | | | | | | | | | | | | |
| Major Works | | | | | | | | | | | | | | | | | | | | |
| S6-2000 | Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction) | 276 | 247 | 06-Feb-15 A | 23-May-16 | 117 | | | | | | | | | | | | | | |

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Jan-15 | Rev.1 | SL | |
| | | | |
| | | | |
| | | | |
| | | | |

Contract 5

| ID | WBS | Task Name | Duration | Start | Finish | Predecessors | Mar | May | Jul | Sep | Nov | Jan | Mar |
|-----|----------|---|-----------|--------------|--------------|-----------------------------|-----|-----|-----|-----|-----|-----|-----|
| 1 | 1 | Key Dates | 1110 days | Thu 28/3/13 | Sun 10/4/16 | | | | | | | | |
| 47 | 2 | Preliminaries and Statuary / Contractual Submissions | 424 days | Thu 11/4/13 | Mon 9/6/14 | 4 | | | | | | | |
| 48 | 2.1 | Site Establishment | 399 days | Thu 11/4/13 | Thu 15/5/14 | | | | | | | | |
| 53 | 2.2 | Applications to Government Department | 89 days | Fri 12/4/13 | Tue 9/7/13 | | | | | | | | |
| 58 | 2.3 | Temporary Traffic Arrangement (TTA) Scheme for temp. LMH Rd | 131 days | Fri 12/4/13 | Tue 20/8/13 | | | | | | | | |
| 63 | 2.4 | Liaison with Utility Undertakers | 363 days | Fri 12/4/13 | Wed 9/4/14 | | | | | | | | |
| 66 | 2.5 | Environmental Baseline & Impact Monitoring | 132 days | Thu 11/4/13 | Wed 21/8/13 | | | | | | | | |
| 77 | 2.6 | General Site Clearance | 424 days | Fri 12/4/13 | Mon 9/6/14 | 5SS | | | | | | | |
| 78 | 3 | Stage of the Works | 180 days | Thu 11/4/13 | Mon 7/10/13 | | | | | | | | |
| 79 | 3.1 | Stage I of the Works - Temporary vehicular bridge B and temporary Lin Ma Hang Road | 179 days | Fri 12/4/13 | Mon 7/10/13 | 4 | | | | | | | |
| 90 | 3.2 | Stage II of the Works - Temporary ArchSD Depot (LMH2) | 78 days | Thu 11/4/13 | Thu 27/6/13 | | | | | | | | |
| 94 | 4 | Section of the Works | 1511 days | Fri 12/4/13 | Wed 31/5/17 | | | | | | | | |
| 95 | 4.1 | Section I of the Works - Ground Investigation field works (Drg. 7101A-7111A) | 251 days | Thu 30/5/13 | Tue 4/2/14 | 74SS+13 days | | | | | | | |
| 100 | 4.2 | Section II of the Works - All laboratory tests for Section I | 188 days | Sat 31/8/13 | Thu 6/3/14 | 97 | | | | | | | |
| 105 | 4.3 | Section III of the Works - Site formation works for Portions RS1, RS2 & RS3 (seek for certificate of completion in letter ref. SRJV/W47/SO/J5/1308/00416 dated 23/8/2013) | 89 days | Sun 12/5/13 | Thu 8/8/13 | 24,25,26 | | | | | | | |
| 111 | 4.4 | Section IV of the Works - Village house within portion RS4 - EOT3 completion 15/5/2014 | 399 days | Fri 12/4/13 | Thu 15/5/14 | 4 | | | | | | | |
| 123 | 4.5 | Section V of the Works-All works within portion RS4 exclude Section IV - EOT8 completion 28/4/2015 | 747 days | Fri 12/4/13 | Tue 28/4/15 | 4 | | | | | | | |
| 140 | 4.6 | Section VII of the Works - All works within Area CRD | 249 days | Mon 9/9/13 | Thu 15/5/14 | 8 | | | | | | | |
| 177 | 4.7 | Section VIII of the Works - All works within Area BCPA - EOT6 completion 2/1/2015 | 571 days | Tue 11/6/13 | Fri 2/1/15 | 6,7,18 | | | | | | | |
| 211 | 4.8 | Section IX of the Works - All works within Area BCPB - EOTO7 completion 19 October 2015 | 669 days | Fri 20/12/13 | Mon 19/10/15 | 7 | | | | | | | |
| 212 | 4.8.1 | Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site - Original 7/3/2014 and possessed on 25/9/2014 | 0 days | Fri 26/9/14 | Fri 26/9/14 | 181 | | | | | | | |
| 213 | 4.8.2 | Submission for demolition of existing building structures | 37 days | Fri 20/12/13 | Sat 25/1/14 | | | | | | | | |
| 214 | 4.8.3 | Approval of submission for demolish existing building structures | 41 days | Sun 26/1/14 | Fri 7/3/14 | 213 | | | | | | | |
| 215 | 4.8.4 | Demolition of existing building structures UPON instruction (included Asbestos Investigation, Report & Asbestos Abatement Plan) | 76 days | Fri 3/10/14 | Wed 17/12/14 | 212FS+7 days,214 | | | | | | | |
| 216 | 4.8.5 | Tree felling/removal works and tree transplanting works at BCP4 (include tree survey etc) | 139 days | Fri 26/9/14 | Wed 11/2/15 | 738SS | | | | | | | |
| 217 | 4.8.6 | Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident (NOT YET) | 0 days | Wed 14/1/15 | Wed 14/1/15 | 181 | | | | | | | |
| 218 | 4.8.7 | Site formation works | 330 days | Sun 2/11/14 | Sun 27/9/15 | | | | | | | | |
| 219 | 4.8.7.1 | site formation works (surrounding areas B1-3,B5-6, B9) | 200 days | Sat 7/3/15 | Tue 22/9/15 | 217FS+52 days,215SS+45 days | | | | | | | |
| 220 | 4.8.7.2 | site formation works (area BCP4 - B4,7,8,10-B17) | 330 days | Sun 2/11/14 | Sun 27/9/15 | 215FS-46 days | | | | | | | |
| 221 | 4.8.7.3 | site formation works (B18-B22) | 200 days | Sat 7/3/15 | Tue 22/9/15 | 219SS | | | | | | | |
| 222 | 4.8.8 | chain link fence (Drg.1002C, 1032B, 1033B) | 27 days | Wed 23/9/15 | Mon 19/10/15 | 221 | | | | | | | |
| 223 | 4.9 | Section X of the Works - All works within Area BCPC - (Outstanding Works for SBF) | 454 days | Thu 5/6/14 | Tue 1/9/15 | 8 | | | | | | | |
| 224 | 4.9.1 | ISSUED EOT5 | 125 days | Thu 5/6/14 | Tue 7/10/14 | | | | | | | | |
| 225 | 4.9.2 | Claim No. 013 - VO No. 028 - Site Possession from DC/2011/06 (Portion A) (from Area C8 to D2) | 0 days | Tue 16/9/14 | Tue 16/9/14 | 180 | | | | | | | |
| 226 | 4.9.3 | Received Variation Order No. 035 for CLP Substation | 0 days | Mon 21/7/14 | Mon 21/7/14 | | | | | | | | |
| 227 | 4.9.4 | Filling Works, Drainage & Irrigation System | 21 days | Tue 16/9/14 | Mon 6/10/14 | | | | | | | | |
| 229 | 4.9.5 | South West Works for CLP Sub-Station (VO No. 035) (Area C1, C3, C4, C5, C6) | 64 days | Mon 4/8/14 | Mon 6/10/14 | | | | | | | | |
| 233 | 4.9.6 | Handing over CLP Substation Area | 0 days | Tue 7/10/14 | Tue 7/10/14 | 228FS+1 day | | | | | | | |
| 234 | 4.9.7 | VO 073 for Secondary Boundary Fencing extend to BCPC | 125 days | Thu 30/4/15 | Tue 1/9/15 | | | | | | | | |
| 235 | 4.9.7.1 | Handing over from CLP for the extended area | 0 days | Thu 30/4/15 | Thu 30/4/15 | | | | | | | | |
| 236 | 4.9.7.2 | Construction of Retaining Wall 2A | 41 days | Sat 2/5/15 | Thu 11/6/15 | 235FS+2 days | | | | | | | |
| 237 | 4.9.7.3 | Construction of soil cement / general fill slope adjacent to CLP Substation | 90 days | Sat 2/5/15 | Thu 30/7/15 | 235FS+2 days | | | | | | | |
| 238 | 4.9.7.4 | Secondary Boundary Fencing ChA+125 to ChA+250 (Bay 17 to 32) | 33 days | Fri 31/7/15 | Tue 1/9/15 | 237 | | | | | | | |
| 239 | 4.10 | Section XI of the Works - All works within Area BCPD | 514 days | Mon 14/7/14 | Wed 9/12/15 | | | | | | | | |
| 240 | 4.10.1 | South West Works for additional 132kV (at Areas D1 & D2) at BCPD | 439 days | Fri 15/8/14 | Tue 27/10/15 | | | | | | | | |
| 241 | 4.10.1.1 | fill platform for CLP (132kV) from +12.8 to +15.3 | 47 days | Fri 15/8/14 | Tue 30/9/14 | | | | | | | | |
| 242 | 4.10.1.2 | UU for erection of overhead post & termination of electricity by CLP(132kV)(Area D2) | 28 days | Tue 14/10/14 | Mon 10/11/14 | 241FS+13 days | | | | | | | |
| 243 | 4.10.1.3 | Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident - confirmed to possess on 14/1/2015 | 1 day | Wed 14/1/15 | Wed 14/1/15 | 217 | | | | | | | |
| 244 | 4.10.1.4 | site clearance, take initial survey | 10 days | Thu 15/1/15 | Sat 24/1/15 | 243 | | | | | | | |
| 245 | 4.10.1.5 | tree felling / transplant | 14 days | Sun 25/1/15 | Sat 7/2/15 | 244 | | | | | | | |
| 246 | 4.10.1.6 | assume filling partly areas D1 & D2 to +13.5 for drain | 20 days | Sun 8/2/15 | Fri 27/2/15 | 245 | | | | | | | |
| 247 | 4.10.1.7 | PVO. Construct Special Manhole No.9937 | 60 days | Sat 28/2/15 | Tue 28/4/15 | 246 | | | | | | | |
| 248 | 4.10.1.8 | lay sewer JHM511 to 515 | 45 days | Wed 29/4/15 | Fri 12/6/15 | 247 | | | | | | | |

Revision 1 Tue 28/7/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress

| ID | WBS | Task Name | Duration | Start | Finish | Predecessors | | | | | | |
|-----|---------------|--|----------|--------------|--------------|--------------|-----|-----|-----|-----|-----|-----|
| | | | | | | | Mar | May | Jul | Sep | Nov | Jan |
| 622 | 4.12.15.13.1 | TTA for ch 125-190 (west) | 0 days | Mon 28/9/15 | Mon 28/9/15 | | | | | | | |
| 623 | 4.12.15.13.2 | earthwork to lay drainage & waterwork | 3 days | Tue 29/9/15 | Thu 1/10/15 | 622 | | | | | | |
| 624 | 4.12.15.13.3 | drainage & waterwork + backfill for CLP | 18 days | Thu 1/10/15 | Sun 18/10/15 | 623FS-1 day | | | | | | |
| 625 | 4.12.15.13.4 | UU for ch 125-190 (132kV,11kV,LV) | 8 days | Mon 19/10/15 | Mon 26/10/15 | 624 | | | | | | |
| 626 | 4.12.15.13.5 | filling works to formation of road (include SRT98%) | 7 days | Sun 25/10/15 | Sat 31/10/15 | 625FS-2 days | | | | | | |
| 627 | 4.12.15.13.6 | street lighting drawpits & crossing at ch 154 | 3 days | Sun 1/11/15 | Tue 3/11/15 | 626 | | | | | | |
| 628 | 4.12.15.13.7 | irrigation system | 4 days | Mon 2/11/15 | Thu 5/11/15 | 627FS-2 days | | | | | | |
| 629 | 4.12.15.13.8 | UU for CLP (lighting) | 3 days | Fri 6/11/15 | Sun 8/11/15 | 628 | | | | | | |
| 630 | 4.12.15.13.9 | sub-base laying | 3 days | Mon 9/11/15 | Wed 11/11/15 | 629 | | | | | | |
| 631 | 4.12.15.13.10 | kerb bedding, laying & backing before bituminous material | 5 days | Thu 12/11/15 | Mon 16/11/15 | 630 | | | | | | |
| 632 | 4.12.15.13.11 | filling works to formation of footpath | 3 days | Mon 16/11/15 | Wed 18/11/15 | 631FS-1 day | | | | | | |
| 633 | 4.12.15.13.12 | UU for ch 125-190 (PCCW) | 5 days | Thu 19/11/15 | Mon 23/11/15 | 632 | | | | | | |
| 634 | 4.12.15.13.13 | footpath paving | 7 days | Mon 23/11/15 | Sun 29/11/15 | 633FS-1 day | | | | | | |
| 635 | 4.12.15.13.14 | AC - lay DBM & base course | 4 days | Tue 17/11/15 | Fri 20/11/15 | 631 | | | | | | |
| 636 | 4.12.15.14 | 7 Works from chainage 80 to chainage 125 (west side carriageway & footpath) | 67 days | Sat 21/11/15 | Wed 27/1/16 | 635FS+1 day | | | | | | |
| 637 | 4.12.15.14.1 | TTA for ch 80-125(west) | 0 days | Sat 21/11/15 | Sat 21/11/15 | | | | | | | |
| 638 | 4.12.15.14.2 | earthwork to lay drainage & waterwork | 3 days | Sun 22/11/15 | Tue 24/11/15 | 637 | | | | | | |
| 639 | 4.12.15.14.3 | drainage & waterwork + backfill for CLP | 18 days | Wed 25/11/15 | Sat 12/12/15 | 638 | | | | | | |
| 640 | 4.12.15.14.4 | UU for ch 80-190 (132kV,11kV,LV) | 6 days | Sun 13/12/15 | Fri 18/12/15 | 639 | | | | | | |
| 641 | 4.12.15.14.5 | filling works to formation of road (include SRT98%) | 7 days | Sat 19/12/15 | Fri 25/12/15 | 640 | | | | | | |
| 642 | 4.12.15.14.6 | street lighting drawpits & crossing at ch 98 | 3 days | Sat 26/12/15 | Mon 28/12/15 | 641 | | | | | | |
| 643 | 4.12.15.14.7 | irrigation system | 3 days | Tue 29/12/15 | Thu 31/12/15 | 642 | | | | | | |
| 644 | 4.12.15.14.8 | UU for CLP (lighting) | 3 days | Fri 1/1/16 | Sun 3/1/16 | 643 | | | | | | |
| 645 | 4.12.15.14.9 | sub-base laying | 3 days | Mon 4/1/16 | Wed 6/1/16 | 644 | | | | | | |
| 646 | 4.12.15.14.10 | kerb bedding, laying & backing before bituminous material | 5 days | Thu 7/1/16 | Mon 11/1/16 | 645 | | | | | | |
| 647 | 4.12.15.14.11 | filling works to formation of footpath | 4 days | Tue 12/1/16 | Fri 15/1/16 | 646 | | | | | | |
| 648 | 4.12.15.14.12 | UU for ch 80-190 (PCCW) | 4 days | Sat 16/1/16 | Tue 19/1/16 | 647 | | | | | | |
| 649 | 4.12.15.14.13 | footpath paving | 8 days | Wed 20/1/16 | Wed 27/1/16 | 648 | | | | | | |
| 650 | 4.12.15.14.14 | AC - lay DBM & base course | 4 days | Tue 12/1/16 | Fri 15/1/16 | 646 | | | | | | |
| 651 | 4.12.15.15 | 4 Works from chainage 125 to chainage 190 (east side carriageway & footpath) | 42 days | Sat 16/1/16 | Sat 27/2/16 | 650FS+1 day | | | | | | |
| 652 | 4.12.15.15.1 | TTA for ch 125-190 (east) | 0 days | Sat 16/1/16 | Sat 16/1/16 | | | | | | | |
| 653 | 4.12.15.15.2 | VO.061 for rising main | 7 days | Sun 17/1/16 | Sat 23/1/16 | 652 | | | | | | |
| 654 | 4.12.15.15.3 | filling works to formation of road (include SRT98%) | 4 days | Sat 23/1/16 | Tue 26/1/16 | 653FS-1 day | | | | | | |
| 655 | 4.12.15.15.4 | street lighting drawpits & crossing at ch 154 | 3 days | Wed 27/1/16 | Fri 29/1/16 | 654 | | | | | | |
| 656 | 4.12.15.15.5 | irrigation system | 3 days | Sat 30/1/16 | Mon 1/2/16 | 655 | | | | | | |
| 657 | 4.12.15.15.6 | UU for CLP (lighting) | 3 days | Tue 2/2/16 | Thu 4/2/16 | 656 | | | | | | |
| 658 | 4.12.15.15.7 | sub-base laying | 2 days | Fri 5/2/16 | Sat 6/2/16 | 657,656 | | | | | | |
| 659 | 4.12.15.15.8 | kerb bedding, laying & backing before bituminous material | 5 days | Sun 7/2/16 | Thu 11/2/16 | 658 | | | | | | |
| 660 | 4.12.15.15.9 | filling works to formation of footpath | 3 days | Fri 12/2/16 | Sun 14/2/16 | 659 | | | | | | |
| 661 | 4.12.15.15.10 | UU for ch 125-200 (PCCW/HGC) | 5 days | Mon 15/2/16 | Fri 19/2/16 | 660 | | | | | | |
| 662 | 4.12.15.15.11 | footpath paving | 8 days | Sat 20/2/16 | Sat 27/2/16 | 661 | | | | | | |
| 663 | 4.12.15.15.12 | AC - lay DBM & base course | 4 days | Fri 12/2/16 | Mon 15/2/16 | 659 | | | | | | |
| 664 | 4.12.15.16 | 6 Works from chainage 80 to chainage 125 (east side carriageway & footpath) | 40 days | Tue 16/2/16 | Sun 27/3/16 | 663FS+1 day | | | | | | |
| 665 | 4.12.15.16.1 | TTA for ch 80-125 (east) | 0 days | Tue 16/2/16 | Tue 16/2/16 | | | | | | | |
| 666 | 4.12.15.16.2 | VO.061 for rising main | 7 days | Wed 17/2/16 | Tue 23/2/16 | 665 | | | | | | |
| 667 | 4.12.15.16.3 | filling works to formation of road (include SRT98%) | 5 days | Mon 22/2/16 | Fri 26/2/16 | 666FS-2 days | | | | | | |
| 668 | 4.12.15.16.4 | street lighting drawpits & crossing at ch 98 | 3 days | Fri 26/2/16 | Sun 28/2/16 | 667FS-1 day | | | | | | |
| 669 | 4.12.15.16.5 | irrigation system | 3 days | Mon 29/2/16 | Wed 2/3/16 | 668 | | | | | | |
| 670 | 4.12.15.16.6 | UU for CLP (lighting) | 3 days | Thu 3/3/16 | Sat 5/3/16 | 669 | | | | | | |
| 671 | 4.12.15.16.7 | sub-base laying | 3 days | Sun 6/3/16 | Tue 8/3/16 | 670 | | | | | | |
| 672 | 4.12.15.16.8 | kerb bedding, laying & backing before bituminous material | 5 days | Wed 9/3/16 | Sun 13/3/16 | 671 | | | | | | |
| 673 | 4.12.15.16.9 | filling works to formation of footpath | 3 days | Mon 14/3/16 | Wed 16/3/16 | 672 | | | | | | |
| 674 | 4.12.15.16.10 | UU for ch 80-125 (PCCW/HGC) | 4 days | Thu 17/3/16 | Sun 20/3/16 | 673 | | | | | | |
| 675 | 4.12.15.16.11 | footpath paving | 7 days | Mon 21/3/16 | Sun 27/3/16 | 674 | | | | | | |
| 676 | 4.12.15.16.12 | AC - lay DBM & base course | 3 days | Mon 14/3/16 | Wed 16/3/16 | 672 | | | | | | |
| 677 | 4.12.15.17 | Rising manholes & drawpit covers & Lay wearing course (with TTA) | 44 days | Fri 18/3/16 | Sat 30/4/16 | 676FS+1 day | | | | | | |
| 678 | 4.12.15.17.1 | Chainage 80 to Chainage 180 (west side) | 4 days | Fri 18/3/16 | Mon 21/3/16 | | | | | | | |

Revision 1 Tue 28/7/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress

| ID | WBS | Task Name | Duration | Start | Finish | Predecessors | Gantt Chart | | | | | | | | | |
|-----|---------------|---|-----------------|---------------------|--------------------|----------------|-------------|-----|-----|-----|-----|-----|-----|--|--|--|
| | | | | | | | Mar | May | Jul | Sep | Nov | Jan | Mar | | | |
| 679 | 4.12.15.17.2 | Chainage 80 to Chainage 180 (east side) | 2 days | Tue 22/3/16 | Wed 23/3/16 | 678 | | | | | | | | | | |
| 680 | 4.12.15.17.3 | Chainage 180 to Chainage 280 (west side) | 4 days | Thu 24/3/16 | Sun 27/3/16 | 679 | | | | | | | | | | |
| 681 | 4.12.15.17.4 | Chainage 180 to Chainage 280 (east side) | 4 days | Mon 28/3/16 | Thu 31/3/16 | 680 | | | | | | | | | | |
| 682 | 4.12.15.17.5 | Chainage 280 to Chainage 380 (west side) | 4 days | Fri 1/4/16 | Mon 4/4/16 | 681 | | | | | | | | | | |
| 683 | 4.12.15.17.6 | Chainage 280 to Chainage 380 (east side) | 2 days | Tue 5/4/16 | Wed 6/4/16 | 682 | | | | | | | | | | |
| 684 | 4.12.15.17.7 | Chainage 380 to Chainage 480 (west side) | 4 days | Thu 7/4/16 | Sun 10/4/16 | 683 | | | | | | | | | | |
| 685 | 4.12.15.17.8 | Chainage 380 to Chainage 480 (east side) | 2 days | Mon 11/4/16 | Tue 12/4/16 | 684 | | | | | | | | | | |
| 686 | 4.12.15.17.9 | Chainage 480 to Chainage 580 (west side) | 4 days | Wed 13/4/16 | Sat 16/4/16 | 685 | | | | | | | | | | |
| 687 | 4.12.15.17.10 | Chainage 480 to Chainage 580 (east side) | 2 days | Sun 17/4/16 | Mon 18/4/16 | 686 | | | | | | | | | | |
| 688 | 4.12.15.17.11 | Chainage 580 to Chainage 680 (west side) | 4 days | Tue 19/4/16 | Fri 22/4/16 | 687 | | | | | | | | | | |
| 689 | 4.12.15.17.12 | Chainage 580 to Chainage 680 (east side) | 2 days | Sat 23/4/16 | Sun 24/4/16 | 688 | | | | | | | | | | |
| 690 | 4.12.15.17.13 | Chainage 680 to Chainage 785 (west side) | 4 days | Mon 25/4/16 | Thu 28/4/16 | 689 | | | | | | | | | | |
| 691 | 4.12.15.17.14 | Chainage 680 to Chainage 785 (east side) | 2 days | Fri 29/4/16 | Sat 30/4/16 | 690 | | | | | | | | | | |
| 692 | 4.12.15.18 | Eastern Footpath from ch 380-580) | 98 days | Sun 11/10/15 | Sat 16/1/16 | 565 | | | | | | | | | | |
| 693 | 4.12.15.18.1 | remove existing pavement | 3 days | Sun 11/10/15 | Tue 13/10/15 | | | | | | | | | | | |
| 694 | 4.12.15.18.2 | upper stream box culvert 960x650 | 14 days | Wed 14/10/15 | Tue 27/10/15 | 693 | | | | | | | | | | |
| 695 | 4.12.15.18.3 | upper stream DN450mm pipe | 12 days | Wed 28/10/15 | Sun 8/11/15 | 694 | | | | | | | | | | |
| 696 | 4.12.15.18.4 | VO053 - crossing no. 2, 3, 4, 5 (east footpath) | 5 days | Mon 9/11/15 | Fri 13/11/15 | 695 | | | | | | | | | | |
| 697 | 4.12.15.18.5 | filling works to formation of footpath | 5 days | Sat 14/11/15 | Wed 18/11/15 | 696 | | | | | | | | | | |
| 698 | 4.12.15.18.6 | street light crossing at ch523 | 5 days | Thu 19/11/15 | Mon 23/11/15 | 697 | | | | | | | | | | |
| 699 | 4.12.15.18.7 | UU for CLP (lighting) | 5 days | Sun 29/11/15 | Thu 3/12/15 | 698FS+5 days | | | | | | | | | | |
| 700 | 4.12.15.18.8 | sub-base & edging | 6 days | Fri 4/12/15 | Wed 9/12/15 | 699 | | | | | | | | | | |
| 701 | 4.12.15.18.9 | UU for ch 380-580 (PCCW/HGC) | 14 days | Thu 10/12/15 | Wed 23/12/15 | 700 | | | | | | | | | | |
| 702 | 4.12.15.18.10 | construct edging | 10 days | Thu 24/12/15 | Sat 2/1/16 | 701 | | | | | | | | | | |
| 703 | 4.12.15.18.11 | footpath paving | 14 days | Sun 3/1/16 | Sat 16/1/16 | 702 | | | | | | | | | | |
| 704 | 4.12.15.19 | Eastern Footpath from ch 190-380) | 71 days | Sun 27/9/15 | Sun 6/12/15 | 583 | | | | | | | | | | |
| 705 | 4.12.15.19.1 | remove existing pavement | 3 days | Sun 27/9/15 | Tue 29/9/15 | | | | | | | | | | | |
| 706 | 4.12.15.19.2 | VO053 - crossing no. 2 (east footpath) | 3 days | Wed 30/9/15 | Fri 2/10/15 | 705 | | | | | | | | | | |
| 707 | 4.12.15.19.3 | filling works to formation of footpath | 5 days | Sat 3/10/15 | Wed 7/10/15 | 706 | | | | | | | | | | |
| 708 | 4.12.15.19.4 | street light crossings at ch287,350 | 7 days | Thu 8/10/15 | Wed 14/10/15 | 707 | | | | | | | | | | |
| 709 | 4.12.15.19.5 | UU for CLP (lighting) | 5 days | Thu 15/10/15 | Mon 19/10/15 | 708 | | | | | | | | | | |
| 710 | 4.12.15.19.6 | sub-base & edging | 6 days | Tue 20/10/15 | Sun 25/10/15 | 709 | | | | | | | | | | |
| 711 | 4.12.15.19.7 | UU for ch 190-380 (PCCW/HGC) | 20 days | Mon 26/10/15 | Sat 14/11/15 | 710 | | | | | | | | | | |
| 712 | 4.12.15.19.8 | construct edging | 9 days | Sun 15/11/15 | Mon 23/11/15 | 711 | | | | | | | | | | |
| 713 | 4.12.15.19.9 | footpath paving | 13 days | Tue 24/11/15 | Sun 6/12/15 | 712 | | | | | | | | | | |
| 714 | 4.12.15.20 | Eastern Footpath from ch 580-785) | 71 days | Mon 20/7/15 | Mon 28/9/15 | 613 | | | | | | | | | | |
| 715 | 4.12.15.20.1 | remove existing pavement | 3 days | Mon 20/7/15 | Wed 22/7/15 | | | | | | | | | | | |
| 716 | 4.12.15.20.2 | VO053 - crossing no. 5, 6, 7&8 (east footpath) | 7 days | Thu 23/7/15 | Wed 29/7/15 | 715 | | | | | | | | | | |
| 717 | 4.12.15.20.3 | filling works to formation of footpath | 5 days | Thu 30/7/15 | Mon 3/8/15 | 716 | | | | | | | | | | |
| 718 | 4.12.15.20.4 | street light crossings at ch760,785 | 7 days | Tue 4/8/15 | Mon 10/8/15 | 717 | | | | | | | | | | |
| 719 | 4.12.15.20.5 | UU for CLP (lighting) | 5 days | Tue 11/8/15 | Sat 15/8/15 | 718 | | | | | | | | | | |
| 720 | 4.12.15.20.6 | sub-base & edging | 6 days | Sun 16/8/15 | Fri 21/8/15 | 719 | | | | | | | | | | |
| 721 | 4.12.15.20.7 | UU for ch 580-785 (PCCW/HGC) | 14 days | Sat 22/8/15 | Fri 4/9/15 | 720 | | | | | | | | | | |
| 722 | 4.12.15.20.8 | construct edging | 10 days | Sat 5/9/15 | Mon 14/9/15 | 721 | | | | | | | | | | |
| 723 | 4.12.15.20.9 | footpath paving | 14 days | Tue 15/9/15 | Mon 28/9/15 | 722 | | | | | | | | | | |
| 724 | 4.12.15.21 | Construction of retaining wall RW8 - CH0 to 22 (3 bays) | 70 days | Tue 30/12/14 | Mon 9/3/15 | 534 | | | | | | | | | | |
| 726 | 4.12.15.22 | Site Formation works for ArchSD Depot (Drg. 1001B) | 60 days | Tue 10/3/15 | Fri 8/5/15 | 724 | | | | | | | | | | |
| 727 | 4.12.15.23 | Archaeological survey (Sections T1 to T3)(Drg. 6403A) | 147 days | Thu 24/10/13 | Wed 19/3/14 | | | | | | | | | | | |
| 733 | 4.13 | Section XIV of the Works - Trees preservation and protection | 730 days | Fri 12/4/13 | Sat 11/4/15 | 4 | | | | | | | | | | |
| 741 | 4.14 | Section XV of the Works - Landscape soft works (including transplant trees to permanent locations) | 209 days | Thu 5/1/15 | Tue 31/5/16 | | | | | | | | | | | |
| 745 | 4.15 | Section XVI of the Works - Establishment works for landscape soft works | 365 days | Wed 1/6/16 | Wed 31/5/17 | 733,741 | | | | | | | | | | |

Appendix D

Designated Monitoring Locations as Recommended in the Approved EM&A Manual

LEGEND:

- BOUNDARY OF HKSAR
- - - WORKS AREA (ABOVE GROUND)
- - - WORKS AREA (TUNNEL)
- X AIR MONITORING STATIONS

| PA | REV TO | REV | FIRST ISSUE | DC | WT |
|----|--------|-----|-------------|----|----|
| | | | | | |




CIVIL ENGINEERING
AND DEVELOPMENT
DEPARTMENT

AGREEMENT NO. CE-45/2008(CE)
LIANTANG/HEUNG YUEN WAI BOUNDARY
CONTROL POINT AND ASSOCIATED WORKS


PROPOSED LOCATION OF CONSTRUCTION
AIR QUALITY MONITORING STATIONS


| Drawn | DC | Eng. CHK. | EC |
|-------------|--------|--------------|------|
| | | | |
| Checked | HT/EC | Coordination | EC |
| | | | |
| Scale at A1 | DC | Approval | HT |
| 1:20000 | | 25/2/28 | |
| Project | CD No. | Revision | Date |
| | | | |



© COPYRIGHT RESERVED

This document is the property of Mott MacDonald Limited. It is not to be used for any other project without the prior written consent of Mott MacDonald Limited. All rights reserved.





LEGEND:

- BOUNDARY OF HKSAR
- LAND REQUIREMENT LIMIT (ABOVE GROUND)
- LAND REQUIREMENT LIMIT (TUNNEL)
- PROPOSED WATER QUALITY MONITORING STATION
- X

| MONITORING STATION | CO-ORDINATES | |
|--------------------|--------------|--------------|
| | EASTING (M) | NORTHING (M) |
| WMA | 837683.635 | 845371.097 |
| WMA-CONTROL 1 | 834185.460 | 845916.662 |
| WMA-CONTROL 2 | 834132.193 | 844432.910 |
| WMA-CONTROL 3 | 835205.329 | 844200.151 |
| WMA-CONTROL 4 | 835334.744 | 843394.606 |
| WMA-CONTROL 5 | 835945.878 | 843343.625 |
| WMA-CONTROL 6 | 836323.622 | 842404.977 |
| WMA-CONTROL 7 | 836763.419 | 842425.507 |
| WMA-CONTROL 8 | 834038.937 | 837688.995 |

| REV | DATE | BY | CHKD | DESCRIPTION |
|-----|--------|-----|------------------|-------------|
| P2 | NOV 10 | MHC | GENERAL REVISION | |
| P1 | OCT 10 | MHC | FIRST ISSUE | |



CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

PROJECT AGREEMENT NO. CE-45/2008(CE)
LIANTANG/HUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

TITLE LOCATIONS OF PROPOSED WATER QUALITY MONITORING STATIONS


| Developed | HC | Eng. Chk. | EC |
|-------------|---------|--------------|--------|
| Drawn | MHC | Coordination | EC |
| Design Chk. | HC | Approved | HT |
| Scale at A1 | 1:20000 | Project | 255228 |
| Scale at A3 | | CAU No. | |
| Drawing No. | | PRE | |
| | | Rev | P2 |

© COPYRIGHT RESERVED

This document should not be used for any purpose other than that for which it was originally prepared and for which Mott MacDonald is responsible. It is the property of Mott MacDonald and its contents should not be disclosed to any third party without the prior written consent of Mott MacDonald.

Appendix E

Monitoring Locations for Impact Monitoring



- LEGEND:
- BOUNDARY OF HKSAR
 - WORKS AREA (ABOVE GROUND)
 - WORKS AREA (TUNNEL)
 - X AIR MONITORING STATIONS

| P1 | AUG 10 | MING | FIRST ISSUE | DC | HT |
|-----|--------|-------|-------------|-------|-------|
| Rev | Date | Drawn | Description | Chk'd | App'd |

20F Two Landmark East
100 Hoo Ming Street
Kowloon, Kowloon
Hong Kong
T +852 2518 5757
F +852 2827 1823
W www.mottmac.com.hk

Client

CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

Project
 AGREEMENT NO. CE45/2008(CE)
 LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS


Title
 PROPOSED LOCATION OF CONSTRUCTION AIR QUALITY MONITORING STATIONS

| | | | | |
|-------------|---------|--------------|---|--------|
| Designed | DC | Eng.Chk. | EC | |
| Drawn | MING | Coordination | EC | |
| Draw.Chk. | DC | Approved | HT | |
| Scale at A1 | 1:20000 | Project | 255228 | Status |
| | | CAD file | 255228\report\env\lanta\00831\FE_21.dgn | PRE |
| Drawing No | | | | Rev |
| | | | | P1 |

© Mott MacDonald Hong Kong Limited
 This document should not be relied on or used in circumstances other than those for which it was originally prepared and for which Mott MacDonald Hong Kong Limited was commissioned. Mott MacDonald Limited accepts no responsibility for this document to any other party other than the person by whom it was commissioned.

0 200 400 600 800 1000m
 1:20 000 SCALE BM
 © COPYRIGHT RESERVED

FIGURE 2.1



LEGEND:

- BOUNDARY OF HKSAR
- WORKS AREA (ABOVE GROUND)
- WORKS AREA (TUNNEL)
- X CONSTRUCTION NOISE MONITORING STATIONS

| PI | ADD TO | DATE | BY | DESCRIPTION | DC | RT |
|----|--------|------|----|-------------|----|----|
| | | | | | | |



CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

AGREEMENT NO. CE45/2008(CE)
LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS


PROPOSED LOCATION OF CONSTRUCTION NOISE MONITORING STATIONS

| Designated Station | DC | HT | DC | HT | EC | EC |
|--------------------|----|----|----|----|----|----|
| | | | | | | |

Scale at A1: 1:20000
Project: 255228
Drawing No: CE45/2008(CE)45/001/016/14/01
PRE
Rev: P1

© COPYRIGHT RESERVED

Mott MacDonald (Hong Kong) Limited
This document is the property of Mott MacDonald (Hong Kong) Limited and is not to be distributed, copied, or used for any other purpose without the prior written consent of Mott MacDonald (Hong Kong) Limited.



LEGEND:

- BOUNDARY OF HK SAR
- - - LAND REQUIREMENT LIMIT (ABOVE GROUND)
- - - LAND REQUIREMENT LIMIT (TUNNEL)
- X Water Quality Monitoring Location Recommended in EM&A Manual
- O Alternative Water Quality Monitoring Location for EM&A Programme

| Station ID | Location recommended in EM&A Manual | | Location based on the site visit | |
|------------|-------------------------------------|------------|----------------------------------|----------|
| | Easting | Northing | Easting | Northing |
| WMA-C | 83766.435 | 93572.097 | 83767 | 93572 |
| WMA-B | 84132.183 | 93445.816 | 84134 | 93447 |
| WMA-C | 85205.326 | 944200.331 | 85207 | 94423 |
| WMA-B | 83748.744 | 943384.606 | 83751 | 94337 |
| WMA-C | 83585.878 | 943348.625 | 83588 | 94335 |
| WMA-B | 83765.415 | 942528.507 | 83768 | 94260 |
| WMA-C | 83846.283 | 939144.842 | 83850 | 93918 |
| WMA-B | 834038.937 | 937668.995 | 834072 | 93769 |
| WMA-C | 83765.427 | 93766.916 | 83769 | 93770 |

| | | | | | |
|-----|--------|-------|------------------|------|------|
| P2 | REV 10 | HWG | GENERAL REVISION | HC | HT |
| P1 | REV 01 | HWG | FIRST ISSUE | HC | HT |
| Rev | Date | Drawn | Description | CHKD | Appd |



207 The Landmark Road
505 Hong Kong Island
Kowloon
Hong Kong
Tel: +852 2807 1000
Fax: +852 2807 1001
www.mottmacdonald.com.hk

**Civil Engineering
AND DEVELOPMENT
DEPARTMENT**

Project
AGREEMENT NO. CE45/2008(CE)
LIANTANG/HEUNG YUEN WAI BOUNDARY
CONTROL POINT AND ASSOCIATED WORKS

Scale at A1
1:20000

Project
CE45/2008(CE) LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

Drawn No.
2552/08

Scale
PRE

Rev
P2

| | | | | |
|-------------|---------|---------|---|-------|
| Designed | HC | HWG | EC | EC |
| Drawn | MHC | HWG | EC | EC |
| Eng. Chk. | HC | HWG | EC | EC |
| Scale at A1 | 1:20000 | Project | 2552/08 | Scale |
| Drawn No. | 2552/08 | Project | CE45/2008(CE) LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS | Rev |

© COPYRIGHT RESERVED


© Mott MacDonald Hong Kong Limited
This document should not be used for any other project without the prior written consent of Mott MacDonald Hong Kong Limited.
This document is the property of Mott MacDonald Hong Kong Limited and should not be distributed to any other party without the prior written consent of Mott MacDonald Hong Kong Limited.

Photographic Records for Water Quality Monitoring Location

| | |
|---|--|
|  |  |
| <p>Alternative Location of WM1</p> | <p>Co-ordinates of Alternative Location of WM1</p> |
|  |  |
| <p>Alternative Location of WM1 - Control</p> | <p>Co-ordinates of Alternative Location of WM1 - Control</p> |
|  |  |
| <p>Alternative Location of WM2A</p> | <p>Co-ordinates of Alternative Location of WM2A</p> |
|  |  |
| <p>Alternative Location of WM2-Control A</p> | <p>Co-ordinates of Alternative Location of WM2 - Control</p> |



Location of WM2B-Control



Co-ordinates of WM2B-Control



Location of WM2B




Co-ordinates of WM2B



Location of WM3-Control



Co-ordinates of WM3-Control



Location of WM3



Co-ordinates of WM3



Location of WM4-Control A



Co-ordinates of WM4-Control A



Location of WM4-Control B



Co-ordinates of WM4-Control B



Location of WM4



Co-ordinates of WM4

Appendix F

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Garden Farm, Tsung Yuen Ha Village
 Location ID : AM1a

Date of Calibration: 24/6/2015
 Next Calibration Date: 24/8/2015
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa) 1005.3
 Temperature (°C) 28.3

Corrected Pressure (mm Hg) 753.975
 Temperature (K) 301

CALIBRATION ORIFICE

Make-> TISCH
 Model-> 5025A
 Serial # -> 1941

Qstd Slope -> 2.10265
 Qstd Intercept -> -0.00335

CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|---|
| 18 | 6 | 6 | 12.0 | 1.634 | 49 | 48.54 | Slope = 34.5987 Intercept = -7.5049 Corr. coeff. = 0.9984 |
| 13 | 4.9 | 4.9 | 9.8 | 1.476 | 45 | 44.58 | |
| 10 | 3.9 | 3.9 | 7.8 | 1.317 | 38 | 37.64 | |
| 7 | 2.5 | 2.5 | 5.0 | 1.055 | 29 | 28.73 | |
| 5 | 1.7 | 1.7 | 3.4 | 0.870 | 23 | 22.78 | |

Calculations :

$$Q_{std} = 1/m[\text{Sqrt}(H2O(Pa/P_{std})(T_{std}/T_a))-b]$$


$$IC = I[\text{Sqrt}(Pa/P_{std})(T_{std}/T_a)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/T_{av})(P_{av}/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Village House near Lin Ma Hang Road
 Location ID : AM2

Date of Calibration: 24/6/2015
 Next Calibration Date: 24/8/2015
 Technician: Keung Chi Young

CONDITIONS

| | | | |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1005.3 | Corrected Pressure (mm Hg) | 753.975 |
| Temperature (°C) | 28.3 | Temperature (K) | 301 |

CALIBRATION ORIFICE

| | | | |
|-------------|-------|-------------------|----------|
| Make-> | TISCH | Qstd Slope -> | 2.10265 |
| Model-> | 5025A | Qstd Intercept -> | -0.00335 |
| Serial # -> | 1941 | | |

CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|---|
| 18 | 5.6 | 5.6 | 11.2 | 1.578 | 53 | 52.50 | Slope = 34.3296 Intercept = -2.2451 Corr. coeff. = 0.9981 |
| 13 | 4.4 | 4.4 | 8.8 | 1.399 | 46 | 45.57 | |
| 10 | 3.5 | 3.5 | 7.0 | 1.248 | 40 | 39.62 | |
| 7 | 2.1 | 2.1 | 4.2 | 0.967 | 32 | 31.70 | |
| 5 | 1.3 | 1.3 | 2.6 | 0.761 | 24 | 23.77 | |
| | | | | | | | |

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Ta Kwu Ling Fire Service Station
 Location ID : AM3

Date of Calibration: 24/6/2015
 Next Calibration Date: 24/8/2015
 Technician: Keung Chi Young

CONDITIONS

| | | | |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1005.3 | Corrected Pressure (mm Hg) | 753.975 |
| Temperature (°C) | 28.3 | Temperature (K) | 301 |

CALIBRATION ORIFICE

| | | | |
|-------------|-------|-------------------|----------|
| Make-> | TISCH | Qstd Slope -> | 2.10265 |
| Model-> | 5025A | Qstd Intercept -> | -0.00335 |
| Serial # -> | 1941 | | |

CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|--|
| 18 | 6.6 | 6.6 | 13.2 | 1.713 | 55 | 54.48 | Slope = 30.7637 Intercept = 1.7281 Corr. coeff. = 0.9972 |
| 13 | 5.2 | 5.2 | 10.4 | 1.521 | 50 | 49.53 | |
| 10 | 4 | 4 | 8.0 | 1.334 | 42 | 41.60 | |
| 7 | 2.5 | 2.5 | 5.0 | 1.055 | 34 | 33.68 | |
| 5 | 1.3 | 1.3 | 2.6 | 0.761 | 26 | 25.75 | |

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Village House of Loi Tung Village

Date of Calibration: 24/6/2015

Location ID : AM7b

Next Calibration Date: 24/8/2015

Technician: C Y Keung

CONDITIONS

Sea Level Pressure (hPa) 1005.3
 Temperature (°C) 28.3

Corrected Pressure (mm Hg) 753.975
 Temperature (K) 301

CALIBRATION ORIFICE

Make-> TISCH
 Model-> 5025A
 Serial # -> 1941

Qstd Slope -> 2.10265
 Qstd Intercept -> -0.00335

CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|--|
| 18 | 4.3 | 4.3 | 8.6 | 1.383 | 56 | 55.47 | Slope = 34.6832 Intercept = 7.0968 Corr. coeff. = 0.9968 |
| 13 | 3.4 | 3.4 | 6.8 | 1.230 | 50 | 49.53 | |
| 10 | 2.6 | 2.6 | 5.2 | 1.076 | 44 | 43.58 | |
| 7 | 1.5 | 1.5 | 3.0 | 0.818 | 37 | 36.65 | |
| 5 | 1.0 | 1.0 | 2.0 | 0.668 | 30 | 29.72 | |

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope


b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Po Kat Tsai Village No. 4
 Location ID : AM8

Date of Calibration: 24/6/2015
 Next Calibration Date: 24/8/2015
 Technician: C Y Keung

CONDITIONS

| | | | |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1005.3 | Corrected Pressure (mm Hg) | 753.975 |
| Temperature (°C) | 28.3 | Temperature (K) | 301 |

CALIBRATION ORIFICE

| | | | |
|-------------|-------|-------------------|----------|
| Make-> | TISCH | Qstd Slope -> | 2.10265 |
| Model-> | 5025A | Qstd Intercept -> | -0.00335 |
| Serial # -> | 1941 | | |

CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION | | |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|--|-------------|----------------|
| | | | | | | | Slope = | Intercept = | Corr. coeff. = |
| 18 | 6.5 | 6.5 | 13.0 | 1.700 | 61 | 60.42 | Slope = 34.7670 Intercept = 1.4600 Corr. coeff. = 0.9970 | | |
| 13 | 5.3 | 5.3 | 10.6 | 1.535 | 55 | 54.48 | | | |
| 10 | 4.1 | 4.1 | 8.2 | 1.351 | 49 | 48.54 | | | |
| 7 | 2.5 | 2.5 | 5.0 | 1.055 | 40 | 39.62 | | | |
| 5 | 1.6 | 1.6 | 3.2 | 0.844 | 30 | 29.72 | | | |

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Nam Wa Po Village House No. 80
 Location ID : AM9b

Date of Calibration: 24/6/2015
 Next Calibration Date: 24/8/2015
 Technician: Keung Chi Young

CONDITIONS

| | | | |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1005.3 | Corrected Pressure (mm Hg) | 753.975 |
| Temperature (°C) | 28.3 | Temperature (K) | 301 |

CALIBRATION ORIFICE

| | | | |
|-------------|-------|-------------------|----------|
| Make-> | TISCH | Qstd Slope -> | 2.10265 |
| Model-> | 5025A | Qstd Intercept -> | -0.00335 |
| Serial # -> | 1941 | | |

CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|--|
| 18 | 6.5 | 6.5 | 13.0 | 1.700 | 56 | 55.47 | Slope = 31.6602 Intercept = 1.1022 Corr. coeff. = 0.9971 |
| 13 | 5 | 5 | 10.0 | 1.491 | 48 | 47.55 | |
| 10 | 3.7 | 3.7 | 7.4 | 1.283 | 43 | 42.59 | |
| 7 | 2.7 | 2.7 | 5.4 | 1.096 | 35 | 34.67 | |
| 5 | 1.2 | 1.2 | 2.4 | 0.731 | 25 | 24.76 | |

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE
 VILLAGE OF CLEVELAND, OH
 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Mar 24, 2015 Rootmeter S/N 0438320 Ta (K) - 292
 Operator Tisch Orifice I.D. - 1941 Pa (mm) - 756.92

| PLATE OR Run # | VOLUME START (m3) | VOLUME STOP (m3) | DIFF VOLUME (m3) | DIFF TIME (min) | METER DIFF Hg (mm) | ORFICE DIFF H2O (in.) |
|----------------|-------------------|------------------|------------------|-----------------|--------------------|-----------------------|
| 1 | NA | NA | 1.00 | 1.4880 | 3.2 | 2.00 |
| 2 | NA | NA | 1.00 | 1.0510 | 6.4 | 4.00 |
| 3 | NA | NA | 1.00 | 0.9360 | 7.9 | 5.00 |
| 4 | NA | NA | 1.00 | 0.8920 | 8.8 | 5.50 |
| 5 | NA | NA | 1.00 | 0.7360 | 12.7 | 8.00 |

DATA TABULATION

| Vstd | (x axis) Qstd | (y axis) | Va | (x axis) Qa | (y axis) |
|-------------------------------------|---------------|----------|---------------------------|-------------|----------|
| 1.0121 | 0.6802 | 1.4258 | 0.9958 | 0.6692 | 0.8784 |
| 1.0078 | 0.9589 | 2.0163 | 0.9916 | 0.9434 | 1.2422 |
| 1.0057 | 1.0745 | 2.2543 | 0.9895 | 1.0571 | 1.3888 |
| 1.0046 | 1.1262 | 2.3644 | 0.9884 | 1.1080 | 1.4566 |
| 0.9993 | 1.3578 | 2.8515 | 0.9832 | 1.3358 | 1.7568 |
| Qstd slope (m) = 2.10265 | | | Qa slope (m) = 1.31664 | | |
| intercept (b) = -0.00335 | | | intercept (b) = -0.00206 | | |
| coefficient (r) = 0.99999 | | | coefficient (r) = 0.99999 | | |
| y axis = SQRT[H2O(Pa/760) (298/Ta)] | | | y axis = SQRT[H2O(Ta/Pa)] | | |

CALCULATIONS

$$Vstd = \text{Diff. Vol} [(Pa - \text{Diff. Hg}) / 760] (298 / Ta)$$

$$Qstd = Vstd / \text{Time}$$

$$Va = \text{Diff Vol} [(Pa - \text{Diff Hg}) / Pa]$$

$$Qa = Va / \text{Time}$$

For subsequent flow rate calculations:

$$Qstd = 1/m \{ [\text{SQRT}(H2O(Pa/760) (298/Ta))] - b \}$$

$$Qa = 1/m \{ [\text{SQRT } H2O(Ta/Pa)] - b \}$$

Equipment Calibration Record

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 2X6146
 Equipment Ref: EQ 106
 Job Order HK1500837

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 10 Nov 2014

Equipment Calibration Results:

Calibration Date: 4 January 2015

| Hour | Time | Mean Temp °C | Mean Pressure (hPa) | Concentration in mg/m ³ (Standard Equipment) | Total Count (Calibrated Equipment) | Count/Minute (Total Count/60min) |
|----------|---------------|--------------|---------------------|---|------------------------------------|----------------------------------|
| 1hr19min | 10:00 ~ 11:19 | 17.3 | 1017.0 | 0.076 | 2677 | 33.8 |
| 2hr15min | 11:25 ~ 13:40 | 17.3 | 1017.0 | 0.111 | 6875 | 50.9 |
| 2hr06min | 15:40 ~ 17:46 | 17.3 | 1017.0 | 0.047 | 2399 | 19.0 |

Sensitivity Adjustment Scale Setting (Before Calibration) 594 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 588 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9969

Date of Issue 6 January 2015



Operator: Donald Kwok Signature: [Signature] Date: 6 January 2015

QC Reviewer: Ben Tam Signature: [Signature] Date: 6 January 2015

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung Date of Calibration: 10-Nov-14
 Location ID : Calibration Room Next Calibration Date: 10-Feb-15

CONDITIONS

| | | | |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1017.3 | Corrected Pressure (mm Hg) | 762.975 |
| Temperature (°C) | 23.3 | Temperature (K) | 296 |

CALIBRATION ORIFICE

| | | | |
|--------------------|----------|-------------------|----------|
| Make-> | TISCH | Qstd Slope -> | 2.00757 |
| Model-> | 5025A | Qstd Intercept -> | -0.01628 |
| Calibration Date-> | 7-Apr-14 | Expiry Date-> | 7-Apr-15 |

CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION | | |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|-------------------|-------------|----------------|
| | | | | | | | Slope = | Intercept = | Corr. coeff. = |
| 18 | 3.6 | 3.6 | 7.2 | 1.351 | 58 | 58.28 | 33.8083 | 12.9642 | 0.9976 |
| 13 | 2.8 | 2.8 | 5.6 | 1.193 | 54 | 54.26 | | | |
| 10 | 2.2 | 2.2 | 4.4 | 1.058 | 48 | 48.23 | | | |
| 8 | 1.5 | 1.5 | 3.0 | 0.875 | 42 | 42.20 | | | |
| 5 | 0.9 | 0.9 | 1.8 | 0.680 | 36 | 36.17 | | | |

Calculations :

$$Q_{std} = 1/m[\text{Sqrt}(H_2O(P_a/P_{std})(T_{std}/T_a)) - b]$$


$$IC = I[\text{Sqrt}(P_a/P_{std})(T_{std}/T_a)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/T_{av})(P_{av}/760)] - b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



Equipment Calibration Record

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 366409
 Equipment Ref: EQ 109
 Job Order HK1500973

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 10 Nov 2014

Equipment Calibration Results:

Calibration Date: 4 January 2015

| Hour | Time | Mean Temp °C | Mean Pressure (hPa) | Concentration in mg/m ³ (Standard Equipment) | Total Count (Calibrated Equipment) | Count/Minute (Total Count/60min) |
|----------|---------------|--------------|---------------------|---|------------------------------------|----------------------------------|
| 1hr19min | 10:00 ~ 11:19 | 17.3 | 1017.0 | 0.076 | 2615 | 33.0 |
| 2hr15min | 11:25 ~ 13:40 | 17.3 | 1017.0 | 0.111 | 6854 | 50.8 |
| 2hr06min | 15:40 ~ 17:46 | 17.3 | 1017.0 | 0.047 | 2319 | 18.4 |

Sensitivity Adjustment Scale Setting (Before Calibration) 538 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 533 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9952

Date of Issue 6 January 2015



Operator: Donald Kwok Signature: [Signature] Date: 6 January 2015

QC Reviewer: Ben Tam Signature: [Signature] Date: 6 January 2015

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung
 Location ID : Calibration Room

Date of Calibration: 10-Nov-14
 Next Calibration Date: 10-Feb-15

CONDITIONS

| | | | |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1017.3 | Corrected Pressure (mm Hg) | 762.975 |
| Temperature (°C) | 23.3 | Temperature (K) | 296 |

CALIBRATION ORIFICE

| | | | |
|--------------------|----------|-------------------|----------|
| Make-> | TISCH | Qstd Slope -> | 2.00757 |
| Model-> | 5025A | Qstd Intercept -> | -0.01628 |
| Calibration Date-> | 7-Apr-14 | Expiry Date-> | 7-Apr-15 |

CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION | | |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|-------------------|-------------|----------------|
| | | | | | | | Slope = | Intercept = | Corr. coeff. = |
| 18 | 3.6 | 3.6 | 7.2 | 1.351 | 58 | 58.28 | 33.8083 | 12.9642 | 0.9976 |
| 13 | 2.8 | 2.8 | 5.6 | 1.193 | 54 | 54.26 | | | |
| 10 | 2.2 | 2.2 | 4.4 | 1.058 | 48 | 48.23 | | | |
| 8 | 1.5 | 1.5 | 3.0 | 0.875 | 42 | 42.20 | | | |
| 5 | 0.9 | 0.9 | 1.8 | 0.680 | 36 | 36.17 | | | |

Calculations :

$$Q_{std} = 1/m[\text{Sqrt}(H2O(Pa/P_{std})(T_{std}/T_a)) - b]$$


$$IC = I[\text{Sqrt}(Pa/P_{std})(T_{std}/T_a)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/T_{av})(P_{av}/760)] - b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 456660
 Equipment Ref: EQ117
 Job Order _____

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 6 February 2015

Equipment Verification Results:

Testing Date: 5 April 2015

| Hour | Time | Mean Temp °C | Mean Pressure (hPa) | Concentration in mg/m ³ (Standard Equipment) | Total Count (Calibrated Equipment) | Count/Minute (Total Count/60min) |
|----------|---------------|--------------|---------------------|---|------------------------------------|----------------------------------|
| 2hr11min | 10:00 ~ 12:11 | 26.0 | 1011.3 | 0.041 | 2344 | 17.9 |
| 2hr21min | 12:20 ~ 14:41 | 26.0 | 1011.3 | 0.038 | 2104 | 14.9 |
| 2hr17min | 14:50 ~ 17:07 | 26.0 | 1011.3 | 0.057 | 3514 | 25.7 |

Sensitivity Adjustment Scale Setting (Before Calibration) 607 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 602 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9940

Date of Issue 20 April 2015



Remarks:

- Strong** Correlation ($R > 0.8$)
 - Factor 0.0022 should be apply for TSP monitoring
- *If $R < 0.5$, repair or re-verification is required for the equipment

Operator : Donald Kwok Signature : [Signature] Date : 20 April 2015

QC Reviewer : Ben Tam Signature : [Signature] Date : 20 April 2015

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung
 Location ID : Calibration Room

Date of Calibration: 6-Feb-15
 Next Calibration Date: 6-May-15

CONDITIONS

| | | | |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1024.5 | Corrected Pressure (mm Hg) | 768.375 |
| Temperature (°C) | 13.4 | Temperature (K) | 286 |

CALIBRATION ORIFICE

| | | | |
|--------------------|----------|-------------------|----------|
| Make-> | TISCH | Qstd Slope -> | 2.00757 |
| Model-> | 5025A | Qstd Intercept -> | -0.01628 |
| Calibration Date-> | 7-Apr-14 | Expiry Date-> | 7-Apr-15 |

CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|---|
| 18 | 3.8 | 3.8 | 7.6 | 1.417 | 56 | 57.44 | Slope = 30.5075 Intercept = 14.6821 Corr. coeff. = 0.9974 |
| 13 | 3 | 3 | 6.0 | 1.260 | 52 | 53.33 | |
| 10 | 2.3 | 2.3 | 4.6 | 1.104 | 48 | 49.23 | |
| 8 | 1.7 | 1.7 | 3.4 | 0.950 | 42 | 43.08 | |
| 5 | 1.0 | 1.0 | 2.0 | 0.731 | 36 | 36.92 | |

Calculations :

$$Qstd = 1/m[\text{sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 456658
 Equipment Ref: EQ115
 Job Order _____

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 6 February 2015

Equipment Verification Results:

Testing Date: 5 April 2015

| Hour | Time | Mean Temp °C | Mean Pressure (hPa) | Concentration in mg/m ³ (Standard Equipment) | Total Count (Calibrated Equipment) | Count/Minute (Total Count/60min) |
|----------|---------------|--------------|---------------------|---|------------------------------------|----------------------------------|
| 2hr11min | 10:00 ~ 12:11 | 26.0 | 1011.3 | 0.041 | 2407 | 18.4 |
| 2hr21min | 12:20 ~ 14:41 | 26.0 | 1011.3 | 0.038 | 2219 | 15.7 |
| 2hr17min | 14:50 ~ 17:07 | 26.0 | 1011.3 | 0.057 | 3644 | 26.6 |

Sensitivity Adjustment Scale Setting (Before Calibration) 698 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration) 701 (CPM)

Linear Regression of Y or X


Slope (K-factor): 0.0022

Correlation Coefficient 0.9951

Date of Issue 20 April 2015

Remarks:

- Strong** Correlation ($R > 0.8$)
 - Factor 0.0022 should be apply for TSP monitoring
- *If $R < 0.5$, repair or re-verification is required for the equipment



Operator: Donald Kwok Signature: _____ Date: 20 April 2015

QC Reviewer: Ben Tam Signature: _____ Date: 20 April 2015

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung
 Location ID : Calibration Room

Date of Calibration: 6-Feb-15
 Next Calibration Date: 6-May-15

CONDITIONS

| | | | |
|--------------------------|--------|----------------------------|---------|
| Sea Level Pressure (hPa) | 1024.5 | Corrected Pressure (mm Hg) | 768.375 |
| Temperature (°C) | 13.4 | Temperature (K) | 286 |

CALIBRATION ORIFICE

| | | | |
|--------------------|----------|-------------------|----------|
| Make-> | TISCH | Qstd Slope -> | 2.00757 |
| Model-> | 5025A | Qstd Intercept -> | -0.01628 |
| Calibration Date-> | 7-Apr-14 | Expiry Date-> | 7-Apr-15 |

CALIBRATION

| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m3/min) | I (chart) | IC corrected | LINEAR REGRESSION |
|-----------|--------------|--------------|----------|---------------|-----------|--------------|---|
| 18 | 3.8 | 3.8 | 7.6 | 1.417 | 56 | 57.44 | Slope = 30.5075 Intercept = 14.6821 Corr. coeff. = 0.9974 |
| 13 | 3 | 3 | 6.0 | 1.260 | 52 | 53.33 | |
| 10 | 2.3 | 2.3 | 4.6 | 1.104 | 48 | 49.23 | |
| 8 | 1.7 | 1.7 | 3.4 | 0.950 | 42 | 43.08 | |
| 5 | 1.0 | 1.0 | 2.0 | 0.731 | 36 | 36.92 | |

Calculations :

$$Qstd = 1/m[\text{sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



SIBATA SCIENTIFIC TECHNOLOGY LTD.

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL : 048-933-1582 FAX : 048-933-1591

CALIBRATION CERTIFICATE

Date: May 11, 2015

| | | |
|------------------------|---|-------------------------------------|
| Equipment Name | : | Digital Dust Indicator, Model LD-3B |
| Code No. | : | 080000-42 |
| Quantity | : | 1 unit |
| Serial No. | : | 3Y6501 |
| Sensitivity | : | 0.001 mg/m ³ |
| Sensitivity Adjustment | : | 656CPM |
| Scale Setting | : | April 24, 2015 |

We hereby certify that the avobe mentioned instrmt has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

Hong

For Kentaro Togo
Overseas Sales Division



Certificate of Calibration 校正證書

Certificate No. : C151969
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-0720) Date of Receipt / 收件日期 : 24 March 2015
Description / 儀器名稱 : Integrating Sound Level Meter (EQ006)
Manufacturer / 製造商 : Brüel & Kjær
Model No. / 型號 : 2238
Serial No. / 編號 : 2285762
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (55 ± 20)%
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 11 April 2015


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 : K C Lee
Project Engineer

Certified By : 
核證 : K M Wu
Engineer

Date of Issue : 14 April 2015
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C151969

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

| Equipment ID | Description | Certificate No. |
|--------------|-------------------------------------|-----------------|
| CL280 | 40 MHz Arbitrary Waveform Generator | C150014 |
| CL281 | Multifunction Acoustic Calibrator | DC130171 |

- Test procedure : MA101N.

- Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

6.1.1.1 Before Self-calibration

| UUT Setting | | | | Applied Value | | UUT Reading (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|
| Range (dB) | Parameter | Frequency Weighting | Time Weighting | Level (dB) | Freq. (kHz) | |
| 50 - 130 | L _{AFP} | A | F | 94.00 | 1 | 94.3 |

6.1.1.2 After Self-calibration

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|-----------------------------|
| Range (dB) | Parameter | Frequency Weighting | Time Weighting | Level (dB) | Freq. (kHz) | | |
| 50 - 130 | L _{AFP} | A | F | 94.00 | 1 | 94.1 | ± 0.7 |

6.1.2 Linearity

| UUT Setting | | | | Applied Value | | UUT Reading (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|
| Range (dB) | Parameter | Frequency Weighting | Time Weighting | Level (dB) | Freq. (kHz) | |
| 50 - 130 | L _{AFP} | A | F | 94.00 | 1 | 94.1 (Ref.) |
| | | | | 104.00 | | 104.0 |
| | | | | 114.00 | | 114.0 |

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C151969

證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|-----------------------------|
| Range (dB) | Parameter | Frequency Weighting | Time Weighting | Level (dB) | Freq. (kHz) | | |
| 50 - 130 | L _{AFP} | A | F | 94.00 | 1 | 94.1 | Ref. |
| | L _{ASP} | | S | | | 94.1 | ± 0.1 |
| | L _{AIP} | | I | | | 94.1 | ± 0.1 |

6.2.2 Tone Burst Signal (2 kHz)

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|--------------------|---------------------|----------------|---------------|----------------|------------------|-----------------------------|
| Range (dB) | Parameter | Frequency Weighting | Time Weighting | Level (dB) | Burst Duration | | |
| 30 - 110 | L _{AFP} | A | F | 106.0 | Continuous | 106.0 | Ref. |
| | L _{AFMax} | | | | 200 ms | 104.9 | -1.0 ± 1.0 |
| | L _{ASP} | | S | | Continuous | 106.0 | Ref. |
| | L _{ASMax} | | | | 500 ms | 101.9 | -4.1 ± 1.0 |

6.3 Frequency Weighting

6.3.1 A-Weighting

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|----------|------------------|-----------------------------|
| Range (dB) | Parameter | Frequency Weighting | Time Weighting | Level (dB) | Freq. | | |
| 50 - 130 | L _{AFP} | A | F | 94.00 | 31.5 Hz | 55.1 | -39.4 ± 1.5 |
| | | | | | 63 Hz | 68.0 | -26.2 ± 1.5 |
| | | | | | 125 Hz | 77.9 | -16.1 ± 1.0 |
| | | | | | 250 Hz | 85.4 | -8.6 ± 1.0 |
| | | | | | 500 Hz | 90.8 | -3.2 ± 1.0 |
| | | | | | 1 kHz | 94.1 | Ref. |
| | | | | | 2 kHz | 95.3 | +1.2 ± 1.0 |
| | | | | | 4 kHz | 95.1 | +1.0 ± 1.0 |
| | | | | | 8 kHz | 93.0 | -1.1 (+1.5 ; -3.0) |
| | | | | | 12.5 kHz | 89.9 | -4.3 (+3.0 ; -6.0) |

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C151969
證書編號

6.3.2 C-Weighting

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|----------|------------------|-----------------------------|
| Range (dB) | Parameter | Frequency Weighting | Time Weighting | Level (dB) | Freq. | | |
| 50 - 130 | L _{CFP} | C | F | 94.00 | 31.5 Hz | 91.4 | -3.0 ± 1.5 |
| | | | | | 63 Hz | 93.4 | -0.8 ± 1.5 |
| | | | | | 125 Hz | 93.9 | -0.2 ± 1.0 |
| | | | | | 250 Hz | 94.1 | 0.0 ± 1.0 |
| | | | | | 500 Hz | 94.1 | 0.0 ± 1.0 |
| | | | | | 1 kHz | 94.1 | Ref. |
| | | | | | 2 kHz | 93.9 | -0.2 ± 1.0 |
| | | | | | 4 kHz | 93.3 | -0.8 ± 1.0 |
| | | | | | 8 kHz | 91.1 | -3.0 (+1.5 ; -3.0) |
| | | | | | 12.5 kHz | 88.0 | -6.2 (+3.0 ; -6.0) |

6.4 Time Averaging

| UUT Setting | | | | Applied Value | | | | | UUT Reading (dB) | IEC 60804 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|------------------|-----------------|---------------------|-------------------|------------------|-----------------------|------------------|-----------------------------|
| Range (dB) | Parameter | Frequency Weighting | Integrating Time | Frequency (kHz) | Burst Duration (ms) | Burst Duty Factor | Burst Level (dB) | Equivalent Level (dB) | | |
| 30 - 110 | L _{Aeq} | A | 10 sec. | 4 | 1 | 1/10 | 110.0 | 100 | 100.0 | ± 0.5 |
| | | | 60 sec. | | | | | 90 | 90.1 | ± 0.5 |
| | | | 5 min. | | | | | 80 | 79.4 | ± 1.0 |
| | | | | | | | | 70 | 69.2 | ± 1.0 |

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :

| | | |
|------------------------|--------------------|---|
| 94 dB | : 31.5 Hz - 125 Hz | : ± 0.35 dB |
| | 250 Hz - 500 Hz | : ± 0.30 dB |
| | 1 kHz | : ± 0.20 dB |
| | 2 kHz - 4 kHz | : ± 0.35 dB |
| | 8 kHz | : ± 0.45 dB |
| | 12.5 kHz | : ± 0.70 dB |
| 104 dB | : 1 kHz | : ± 0.10 dB (Ref. 94 dB) |
| 114 dB | : 1 kHz | : ± 0.10 dB (Ref. 94 dB) |
| Burst equivalent level | | : ± 0.2 dB (Ref. 110 dB continuous sound level) |

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C153055
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-0720)

Date of Receipt / 收件日期 : 15 May 2015

Description / 儀器名稱 : Integrating Sound Level Meter (EQ065)
Manufacturer / 製造商 : Brüel & Kjær
Model No. / 型號 : 2238
Serial No. / 編號 : 2337676
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 4 June 2015


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).


The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By
測試


K C Lee
Project Engineer

Certified By
核證


K M Wu
Engineer

Date of Issue
簽發日期

5 June 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準 - 局部複印本證書需先獲本實驗所書面批准 -

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C153055

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

| <u>Equipment ID</u> | <u>Description</u> | <u>Certificate No.</u> |
|---------------------|-------------------------------------|------------------------|
| CL280 | 40 MHz Arbitrary Waveform Generator | C150014 |
| CL281 | Multifunction Acoustic Calibrator | DC130171 |

- Test procedure : MA101N.

- Results :

5.1 Sound Pressure Level

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|-----------------------------|
| Range (dB) | Parameter | Frequency Weighting | Time Weighting | Level (dB) | Freq. (kHz) | | |
| 50 - 130 | L _{AFP} | A | F | 94.00 | 1 | 94.0 | ± 0.7 |

5.1.2 Linearity

| UUT Setting | | | | Applied Value | | UUT Reading (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|
| Range (dB) | Parameter | Frequency Weighting | Time Weighting | Level (dB) | Freq. (kHz) | |
| 50 - 130 | L _{AFP} | A | F | 94.00 | 1 | 94.0 (Ref.) |
| | | | | 104.00 | | 104.0 |
| | | | | 114.00 | | 114.0 |

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

5.2 Time Weighting

5.2.1 Continuous Signal

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|-------------|------------------|-----------------------------|
| Range (dB) | Parameter | Frequency Weighting | Time Weighting | Level (dB) | Freq. (kHz) | | |
| 50 - 130 | L _{AFP} | A | F | 94.00 | 1 | 94.0 | Ref. |
| | L _{ASP} | | S | | | 94.0 | ± 0.1 |
| | L _{AIP} | | I | | | 94.0 | ± 0.1 |

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C153055
證書編號

5.2.2 Tone Burst Signal (2 kHz)

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|--------------------|---------------------|----------------|---------------|----------------|------------------|-----------------------------|
| Range (dB) | Parameter | Frequency Weighting | Time Weighting | Level (dB) | Burst Duration | | |
| 30 - 110 | L _{AFP} | A | F | 106.0 | Continuous | 106.0 | Ref. |
| | L _{AFMax} | | | | 200 ms | 105.0 | -1.0 ± 1.0 |
| | L _{ASP} | S | Continuous | | 106.0 | Ref. | |
| | L _{ASMax} | | 500 ms | | 102.0 | -4.1 ± 1.0 | |

5.3 Frequency Weighting

5.3.1 A-Weighting

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|----------|------------------|-----------------------------|
| Range (dB) | Parameter | Frequency Weighting | Time Weighting | Level (dB) | Freq. | | |
| 50 - 130 | L _{AFP} | A | F | 94.00 | 31.5 Hz | 54.8 | -39.4 ± 1.5 |
| | | | | | 63 Hz | 67.9 | -26.2 ± 1.5 |
| | | | | | 125 Hz | 77.8 | -16.1 ± 1.0 |
| | | | | | 250 Hz | 85.3 | -8.6 ± 1.0 |
| | | | | | 500 Hz | 90.8 | -3.2 ± 1.0 |
| | | | | | 1 kHz | 94.0 | Ref. |
| | | | | | 2 kHz | 95.2 | +1.2 ± 1.0 |
| | | | | | 4 kHz | 95.0 | +1.0 ± 1.0 |
| | | | | | 8 kHz | 92.9 | -1.1 (+1.5 ; -3.0) |
| | | | | | 12.5 kHz | 89.8 | -4.3 (+3.0 ; -6.0) |

5.3.2 C-Weighting

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 60651 Type 1 Spec. (dB) |
|-------------|------------------|---------------------|----------------|---------------|----------|------------------|-----------------------------|
| Range (dB) | Parameter | Frequency Weighting | Time Weighting | Level (dB) | Freq. | | |
| 50 - 130 | L _{CFP} | C | F | 94.00 | 31.5 Hz | 91.1 | -3.0 ± 1.5 |
| | | | | | 63 Hz | 93.2 | -0.8 ± 1.5 |
| | | | | | 125 Hz | 93.8 | -0.2 ± 1.0 |
| | | | | | 250 Hz | 93.9 | 0.0 ± 1.0 |
| | | | | | 500 Hz | 94.0 | 0.0 ± 1.0 |
| | | | | | 1 kHz | 94.0 | Ref. |
| | | | | | 2 kHz | 93.8 | -0.2 ± 1.0 |
| | | | | | 4 kHz | 93.2 | -0.8 ± 1.0 |
| | | | | | 8 kHz | 91.0 | -3.0 (+1.5 ; -3.0) |
| | | | | | 12.5 kHz | 87.9 | -6.2 (+3.0 ; -6.0) |

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C153055
證書編號

5.4 Time Averaging

| UUT Setting | | | | Applied Value | | | | | UUT | IEC 60804 |
|-------------|-----------|---------------------|------------------|-----------------|---------------------|-------------------|------------------|-----------------------|--------------|-------------------|
| Range (dB) | Parameter | Frequency Weighting | Integrating Time | Frequency (kHz) | Burst Duration (ms) | Burst Duty Factor | Burst Level (dB) | Equivalent Level (dB) | Reading (dB) | Type 1 Spec. (dB) |
| 30 - 110 | L_{Aeq} | A | 10 sec. | 4 | 1 | 1/10 | 110.0 | 100 | 100.0 | ± 0.5 |
| | | | | | | $1/10^2$ | | 90 | 89.7 | ± 0.5 |
| | | | 60 sec. | | | $1/10^3$ | | 80 | 79.8 | ± 1.0 |
| | | | 5 min. | | | $1/10^4$ | | 70 | 69.7 | ± 1.0 |

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812708

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :

| | |
|--------------------------|---|
| 94 dB : 31.5 Hz - 125 Hz | : ± 0.35 dB |
| 250 Hz - 500 Hz | : ± 0.30 dB |
| 1 kHz | : ± 0.20 dB |
| 2 kHz - 4 kHz | : ± 0.35 dB |
| 8 kHz | : ± 0.45 dB |
| 12.5 kHz | : ± 0.70 dB |
| 104 dB : 1 kHz | : ± 0.10 dB (Ref. 94 dB) |
| 114 dB : 1 kHz | : ± 0.10 dB (Ref. 94 dB) |
| Burst equivalent level | : ± 0.2 dB (Ref. 110 dB continuous sound level) |

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



Certificate of Calibration

校正證書

Certificate No. : C152552
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-0720) Date of Receipt / 收件日期 : 17 April 2015

Description / 儀器名稱 : Sound Level Meter (EQ011)
Manufacturer / 製造商 : Rion
Model No. / 型號 : NL-52
Serial No. / 編號 : 01121362
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check


DATE OF TEST / 測試日期 : 8 May 2015


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 : K C Lee
Project Engineer

Certified By : 
核證 : K M Wu
Engineer

Date of Issue : 12 May 2015
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C152552
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

| Equipment ID | Description | Certificate No. |
|--------------|-------------------------------------|-----------------|
| CL280 | 40 MHz Arbitrary Waveform Generator | C150014 |
| CL281 | Multifunction Acoustic Calibrator | DC130171 |

- Test procedure : MA101N.

- Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 61672 Class 1 Spec. (dB) |
|-------------|----------------|---------------------|----------------|---------------|-------------|------------------|------------------------------|
| Range (dB) | Function | Frequency Weighting | Time Weighting | Level (dB) | Freq. (kHz) | | |
| 30 - 130 | L _A | A | Fast | 94.00 | 1 | 93.6 | ± 1.1 |

6.1.2 Linearity

| UUT Setting | | | | Applied Value | | UUT Reading (dB) |
|-------------|----------------|---------------------|----------------|---------------|-------------|------------------|
| Range (dB) | Function | Frequency Weighting | Time Weighting | Level (dB) | Freq. (kHz) | |
| 30 - 130 | L _A | A | Fast | 94.00 | 1 | 93.6 (Ref.) |
| | | | | 104.00 | | 103.6 |
| | | | | 114.00 | | 113.6 |

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 61672 Class 1 Spec. (dB) |
|-------------|----------------|---------------------|----------------|---------------|-------------|------------------|------------------------------|
| Range (dB) | Function | Frequency Weighting | Time Weighting | Level (dB) | Freq. (kHz) | | |
| 30 - 130 | L _A | A | Fast | 94.00 | 1 | 93.6 | Ref. |
| | | | Slow | | | 93.6 | ± 0.3 |

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準，局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C152552
證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 61672 Class 1 Spec. (dB) |
|-------------|----------------|---------------------|----------------|---------------|----------|------------------|------------------------------|
| Range (dB) | Function | Frequency Weighting | Time Weighting | Level (dB) | Freq. | | |
| 30 - 130 | L _A | A | Fast | 94.00 | 63 Hz | 67.3 | -26.2 ± 1.5 |
| | | | | | 125 Hz | 77.4 | -16.1 ± 1.5 |
| | | | | | 250 Hz | 84.9 | -8.6 ± 1.4 |
| | | | | | 500 Hz | 90.3 | -3.2 ± 1.4 |
| | | | | | 1 kHz | 93.6 | Ref. |
| | | | | | 2 kHz | 94.8 | +1.2 ± 1.6 |
| | | | | | 4 kHz | 94.6 | +1.0 ± 1.6 |
| | | | | | 8 kHz | 92.6 | -1.1 (+2.1 ; -3.1) |
| | | | | | 12.5 kHz | 89.2 | -4.3 (+3.0 ; -6.0) |

6.3.2 C-Weighting

| UUT Setting | | | | Applied Value | | UUT Reading (dB) | IEC 61672 Class 1 Spec. (dB) |
|-------------|----------------|---------------------|----------------|---------------|----------|------------------|------------------------------|
| Range (dB) | Function | Frequency Weighting | Time Weighting | Level (dB) | Freq. | | |
| 30 - 130 | L _C | C | Fast | 94.00 | 63 Hz | 92.7 | -0.8 ± 1.5 |
| | | | | | 125 Hz | 93.4 | -0.2 ± 1.5 |
| | | | | | 250 Hz | 93.6 | 0.0 ± 1.4 |
| | | | | | 500 Hz | 93.6 | 0.0 ± 1.4 |
| | | | | | 1 kHz | 93.6 | Ref. |
| | | | | | 2 kHz | 93.4 | -0.2 ± 1.6 |
| | | | | | 4 kHz | 92.8 | -0.8 ± 1.6 |
| | | | | | 8 kHz | 90.7 | -3.0 (+2.1 ; -3.1) |
| | | | | | 12.5 kHz | 87.2 | -6.2 (+3.0 ; -6.0) |

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 07459

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :

| | | |
|--------|-----------------|--------------------------|
| 94 dB | 63 Hz - 125 Hz | : ± 0.35 dB |
| | 250 Hz - 500 Hz | : ± 0.30 dB |
| | 1 kHz | : ± 0.20 dB |
| | 2 kHz - 4 kHz | : ± 0.35 dB |
| | 8 kHz | : ± 0.45 dB |
| | 12.5 kHz | : ± 0.70 dB |
| 104 dB | 1 kHz | : ± 0.10 dB (Ref. 94 dB) |
| 114 dB | 1 kHz | : ± 0.10 dB (Ref. 94 dB) |

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

Certificate of Calibration 校正證書

Certificate No. : C151967
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-0720) Date of Receipt / 收件日期 : 24 March 2015
Description / 儀器名稱 : Sound Level Calibrator (EQ084)
Manufacturer / 製造商 : Cesva
Model No. / 型號 : CB-5
Serial No. / 編號 : 030023
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration

DATE OF TEST / 測試日期 : 11 April 2015


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification. (after adjustment)
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 K C Lee
Project Engineer

Certified By : 
核證 K M Wu
Engineer

Date of Issue : 14 April 2015
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C151967

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

| Equipment ID | Description | Certificate No. |
|--------------|-----------------------------------|-----------------|
| CL130 | Universal Counter | C143868 |
| CL281 | Multifunction Acoustic Calibrator | DC130171 |
| TST150A | Measuring Amplifier | C141558 |

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

5.1.1 Before Adjustment

| UUT Nominal Value | Measured Value (dB) | Mfr's Spec. (dB) | Uncertainty of Measured Value (dB) |
|----------------------|------------------------|---------------------|---------------------------------------|
| 94 dB, 1 kHz | * 94.4 | ± 0.3 | ± 0.2 |
| 104 dB, 1 kHz | * 104.4 | | ± 0.3 |

Out of Mfr's Spec.

5.1.2 After Adjustment

| UUT Nominal Value | Measured Value (dB) | Mfr's Spec. (dB) | Uncertainty of Measured Value (dB) |
|----------------------|------------------------|---------------------|---------------------------------------|
| 94 dB, 1 kHz | 94.0 | ± 0.3 | ± 0.2 |
| 104 dB, 1 kHz | 104.0 | | ± 0.3 |

5.2 Frequency Accuracy

5.2.1 Before Adjustment

| UUT Nominal Value (kHz) | Measured Value (kHz) | Mfr's Spec. | Uncertainty of Measured Value (Hz) |
|----------------------------|-------------------------|----------------|---------------------------------------|
| 1 | 1.002 | 1 kHz ± 1.5 % | ± 1 |

5.2.2 After Adjustment

| UUT Nominal Value (kHz) | Measured Value (kHz) | Mfr's Spec. | Uncertainty of Measured Value (Hz) |
|----------------------------|-------------------------|----------------|---------------------------------------|
| 1 | 1.001 | 1 kHz ± 1.5 % | ± 1 |

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



Certificate of Calibration 校正證書

Certificate No. : C151967
證書編號

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Certificate of Calibration 校正證書

Certificate No. : C152550
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-0720) Date of Receipt / 收件日期 : 16 April 2015
Description / 儀器名稱 : Acoustical Calibrator (EQ081)
Manufacturer / 製造商 : Brüel & Kjær
Model No. / 型號 : 4231
Serial No. / 編號 : 2326408
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 7 May 2015


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 : K C Lee
Project Engineer

Certified By : 
核證 : K M Wu
Engineer

Date of Issue : 12 May 2015
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書而批准。

Certificate of Calibration

校正證書

Certificate No. : C152550
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

| <u>Equipment ID</u> | <u>Description</u> | <u>Certificate No.</u> |
|---------------------|-----------------------------------|------------------------|
| CL130 | Universal Counter | C143868 |
| CL281 | Multifunction Acoustic Calibrator | DC130171 |
| TST150A | Measuring Amplifier | C141558 |

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

| UUT Nominal Value | Measured Value (dB) | Mfr's Spec. (dB) | Uncertainty of Measured Value (dB) |
|----------------------|------------------------|---------------------|---------------------------------------|
| 94 dB, 1 kHz | 94.0 | ± 0.2 | ± 0.2 |
| 114 dB, 1 kHz | 114.0 | | |

5.2 Frequency Accuracy

| UUT Nominal Value (kHz) | Measured Value (kHz) | Mfr's Spec. | Uncertainty of Measured Value (Hz) |
|----------------------------|-------------------------|----------------|---------------------------------------|
| 1 | 1.000 0 | 1 kHz ± 0.1 % | ± 0.1 |

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate of Calibration

校正證書

Certificate No. : C151968
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-0720) Date of Receipt / 收件日期 : 24 March 2015

Description / 儀器名稱 : Sound Calibrator (EQ083)
Manufacturer / 製造商 : Rion
Model No. / 型號 : NC-74
Serial No. / 編號 : 34246492
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (55 ± 20)%
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check


DATE OF TEST / 測試日期 : 11 April 2015


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 : K C Lee
Project Engineer

Certified By : 
核證 : K M Wu
Engineer

Date of Issue : 14 April 2015
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C151968
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

| Equipment ID | Description | Certificate No. |
|--------------|-----------------------------------|-----------------|
| CL130 | Universal Counter | C143868 |
| CL281 | Multifunction Acoustic Calibrator | DC130171 |
| TST150A | Measuring Amplifier | C141558 |

- Test procedure : MA100N.
- Results :

5.1 Sound Level Accuracy

| UUT Nominal Value | Measured Value (dB) | Mfr's Spec. (dB) | Uncertainty of Measured Value (dB) |
|----------------------|------------------------|---------------------|---------------------------------------|
| 94 dB, 1 kHz | 94.0 | ± 0.3 | ± 0.2 |

5.2 Frequency Accuracy

| UUT Nominal Value (kHz) | Measured Value (kHz) | Mfr's Spec. | Uncertainty of Measured Value (Hz) |
|----------------------------|-------------------------|----------------|---------------------------------------|
| 1 | 1.001 | 1 kHz ± 1 % | ± 1 |

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



ALS Technichem (HK) Pty Ltd
11/F, Chung Shun Knitting Centre
1-3 Wing Yip Street
Kwai Chung, N.T., Hong Kong
T: +852 2610 1044
F: +852 2610 2021
www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

CONTACT: MR BEN TAM
CLIENT: ACTION UNITED ENVIRO SERVICES
ADDRESS: RM A 20/F., GOLD KING IND BLDG,
NO. 35-41 TAI LIN PAI ROAD,
KWAI CHUNG,
N.T., HONG KONG

WORK ORDER: HK1514895
SUB-BATCH: 0
LABORATORY: HONG KONG
DATE RECEIVED: 06/05/2015
DATE OF ISSUE: 13/05/2015

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Turbidity
Equipment Type: Turbidimeter
Brand Name: HACH
Model No.: 2100Q
Serial No.: 12060C018266
Equipment No.: --
Date of Calibration: 07 May, 2015

NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.


Mr. Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION



Work Order: HK1514895
Sub-batch: 0
Date of Issue: 13/05/2015
Client: ACTION UNITED ENVIRO SERVICES

Equipment Type: Turbidimeter
Brand Name: HACH
Model No.: 2100Q
Serial No.: 12060C018266
Equipment No.: --
Date of Calibration: 07 May, 2015 **Date of next Calibration:** 07 August, 2015

Parameters:

Turbidity

Method Ref: APHA 21st Ed. 2130B

| Expected Reading (NTU) | Displayed Reading (NTU) | Tolerance (%) |
|------------------------|-------------------------|---------------|
| 0 | 0.08 | -- |
| 4 | 4.37 | +9.3 |
| 40 | 43.7 | +9.3 |
| 80 | 85.9 | +7.4 |
| 400 | 427 | +6.8 |
| 800 | 870 | +8.8 |
| | Tolerance Limit (%) | ±10.0 |

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.


Mr. Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd
11/F, Chung Shun Knitting Centre
1-3 Wing Yip Street
Kwai Chung, N.T., Hong Kong
T: +852 2610 1044
F: +852 2610 2021
www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

CONTACT: MR BEN TAM
CLIENT: ACTION UNITED ENVIRO SERVICES
ADDRESS: RM A 20/F., GOLDEN KING IND BLDG,
NO. 35-41 TAI LIN PAI ROAD,
Kwai Chung,
N.T., HONG KONG

WORK ORDER: HK1514254
SUB-BATCH: 0
LABORATORY: HONG KONG
DATE RECEIVED: 29/04/2015
DATE OF ISSUE: 09/05/2015

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: pH
Description: pH Meter
Brand Name: --
Model No.: 212632
Serial No.: --
Equipment No.: --
Date of Calibration: 05 May, 2015

NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.


Mr Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



Work Order: HK1514254
Sub-batch: 0
Date of Issue: 09/05/2015
Client: ACTION UNITED ENVIRO SERVICES

Description: pH Meter
Brand Name: --
Model No.: 212632
Serial No.: --
Equipment No.: --

Date of Calibration: 05 May, 2015

Date of next Calibration:

05 August, 2015

Parameters:

pH Value

Method Ref: APHA (21st edition), 4500H:B

| Expected Reading (pH Unit) | Displayed Reading (pH Unit) | Tolerance (pH unit) |
|----------------------------|-----------------------------|---------------------|
| 4.0 | 4.0 | 0.00 |
| 7.0 | 6.8 | -0.20 |
| 10.0 | 10.1 | +0.10 |
| | Tolerance Limit (pH Unit) | ±0.20 |

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

A handwritten signature in blue ink, appearing to read 'R. Lim'.

Mr Fung Lim Chee, Richard
General Manager
Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd
11/F, Chung Shun Knitting Centre
1-3 Wing Yip Street
Kwai Chung, N.T., Hong Kong
T: +852 2610 1044
F: +852 2610 2021
www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

CONTACT: MR BEN TAM
CLIENT: ACTION UNITED ENVIRO SERVICES
ADDRESS: RM A 20/F., GOLD KING IND BLDG,
NO. 35-41 TAI LIN PAI ROAD,
KWAI CHUNG,
N.T., HONG KONG.

WORK ORDER: HK1514255
SUB-BATCH: 0
LABORATORY: HONG KONG
DATE RECEIVED: 29/04/2015
DATE OF ISSUE: 09/05/2015

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Dissolved Oxygen and Temperature
Equipment Type: Dissolved Oxygen Meter
Brand Name: YSI
Model No.: YSI Pro 20
Serial No.: 12C100570
Equipment No.: --
Date of Calibration: 05 May, 2015

NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.


Mr. Fung Lim Chee, Richard
General Manager
Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION



Work Order: HK1514255
Sub-Batch: 0
Date of Issue: 09/05/2015
Client: ACTION UNITED ENVIRO SERVICES

Equipment Type: Dissolved Oxygen Meter
Brand Name: YSI
Model No.: YSI Pro 20
Serial No.: 12C100570
Equipment No.: --

Date of Calibration: 05 May, 2015 **Date of next Calibration:** 05 August, 2015

Parameters:

Dissolved Oxygen

Method Ref: APHA (21st edition), 4500O: G

| Expected Reading (mg/L) | Displayed Reading (mg/L) | Tolerance (mg/L) |
|-------------------------|--------------------------|------------------|
| 1.39 | 1.32 | -0.07 |
| 4.44 | 4.43 | -0.01 |
| 8.12 | 8.29 | +0.17 |
| Tolerance Limit (mg/L) | | ±0.20 |

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

| Expected Reading (°C) | Displayed Reading (°C) | Tolerance (°C) |
|-----------------------|------------------------|----------------|
| 13 | 13.1 | +0.1 |
| 23 | 21.9 | -1.1 |
| 39 | 38.6 | -0.4 |
| Tolerance Limit (°C) | | ±2.0 |

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard
 General Manager -
 Greater China & Hong Kong

Appendix G

Event and Action Plan

Event and Action Plan for Air Quality

| Event | ET | IEC | ER | Action Contractor |
|---|---|---|--|---|
| Action Level | | | | |
| 1. Exceedance for one sample | 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. | 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. | 1. Notify Contractor. | 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate. |
| 2. Exceedance for two or more consecutive samples | 1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring. | 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures. | 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. | 1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate. |
| Limit Level | | | | |
| 1. Exceedance for one sample | 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. | 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures. | 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. | 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate. |
| 2. Exceedance for two or more consecutive samples | 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC | 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise | 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; | 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not |
| | and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. | the ER accordingly; 5. Monitor the implementation of remedial measures. | 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated. |

Event and Action Plan for Construction Noise

| Event | | ET | IEC | ER | Action Contractor |
|--------------|---|---|--|---|-------------------|
| Action Level | <ol style="list-style-type: none"> 1. Notify ER, IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the IEC and Contractor on remedial measures required; 5. Increase monitoring frequency to check mitigation effectiveness. | <ol style="list-style-type: none"> 1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Advise the ER on the effectiveness of the proposed remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC and ER; 2. Implement noise mitigation proposals. | |
| Limit Level | <ol style="list-style-type: none"> 1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. | <ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated. | |

Event and Action Plan for Water Quality

| EVENT | CONTRACTOR | | | ACTION CONTRACTOR |
|--|--|---|---|--|
| | ET | IEC | ER | |
| Action level being exceeded by one sampling day | <ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Repeat measurement on next day of exceedance. | <ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER; 6. Implement the agreed mitigation measures. |
| Action Level being exceeded by more than two consecutive sampling days | <ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; 8. Repeat measurement on next day of exceedance. | <ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures. |
| Limit Level being exceeded by one sampling day | <ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level. | <ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures. |
| Limit level being exceeded by more than one consecutive sampling days | <ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days. | <ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures. | <ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures; 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit Level. | <ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures; 7. As directed by the ER, to slow down or to stop all or part of the construction activities. |

Appendix H

Impact Monitoring Schedule

Impact Monitoring Schedule for the Reporting Period – July 2015

| Date | | Dust Monitoring | | Noise Monitoring | Water Quality |
|------|------------|-----------------|-------------|------------------|---------------|
| | | 1-hour TSP | 24-hour TSP | | |
| Wed | 1-July-15 | | | | |
| Thu | 2-July-15 | | | | C2& C3 & C5 |
| Fri | 3-July-15 | C2 | | C2 | |
| Sat | 4-July-15 | | C2&C3 & C5 | | C2& C3 & C5 |
| Sun | 5-July-15 | | | | |
| Mon | 6-July-15 | C3&C5 | | C3&C5 | C2& C3 & C5 |
| Tue | 7-July-15 | | C2&C3 & C5 | | |
| Wed | 8-July-15 | C2 | | C2 | C2& C3 & C5 |
| Thu | 9-July-15 | | | | |
| Fri | 10-July-15 | C3&C5 | | C3&C5 | C2& C3 & C5 |
| Sat | 11-July-15 | | | | |
| Sun | 12-July-15 | | | | |
| Mon | 13-July-15 | | C2&C3 & C5 | | |
| Tue | 14-July-15 | C2 | | C2 | C2& C3 & C5 |
| Wed | 15-July-15 | | | | |
| Thu | 16-July-15 | C3&C5 | | C3&C5 | C2& C3 & C5 |
| Fri | 17-July-15 | | | | |
| Sat | 18-July-15 | | C2&C3 & C5 | | C2& C3 & C5 |
| Sun | 19-July-15 | | | | |
| Mon | 20-July-15 | C2 | | C2 | C2& C3 & C5 |
| Tue | 21-July-15 | | | | |
| Wed | 22-July-15 | C3&C5 | | C3&C5 | C2& C3 & C5 |
| Thu | 23-July-15 | | | | |
| Fri | 24-July-15 | | C2&C3 & C5 | | |
| Sat | 25-July-15 | C2 | | C2 | C2& C3 & C5 |
| Sun | 26-July-15 | | | | |
| Mon | 27-July-15 | | | | |
| Tue | 28-July-15 | C3&C5 | | C3&C5 | C2& C3 & C5 |
| Wed | 29-July-15 | | | | |
| Thu | 30-July-15 | | C2&C3 & C5 | | C2& C3 & C5 |
| Fri | 31-July-15 | C2 | | C2 | |

Remark:

- (a) 24-hr TSP monitoring at AM1 was rescheduled from 24 July 2015 to 28 July 2015 due to power failure
- (b) 24-hr TSP monitoring at AM9b was rescheduled from 4 July 2015 to 6 July 2015 due to power failure.

| | |
|--|--------------------------|
| | Monitoring Day |
| | Sunday or Public Holiday |

Monitoring Location

| | | |
|------------------------|--------------------|------------------------------------|
| Contract 2 (C2) | Air Quality | AM7b & AM8 |
| | Construction Noise | NM5, NM6, NM7 |
| Contract 3 (C3) | Air Quality | AM9b |
| | Construction Noise | NM8, NM9 & NM10 |
| | Water Quality | WM4, WM4-Control A & WM4-Control B |
| Contract 5 (C5) | Air Quality | AM1a, AM2 & AM3 |
| | Construction Noise | NM1, NM2 |
| | Water Quality | WM1 & WM1-Control |

Impact Monitoring Schedule for next Reporting Period – August 2015

| Date | | Dust Monitoring | | Noise Monitoring | Water Quality |
|------|-----------|-----------------|-------------|------------------|---------------|
| | | 1-hour TSP | 24-hour TSP | | |
| SAT | 1-AUG-15 | | | | C2& C3 & C5 |
| SUN | 2-AUG-15 | | | | |
| MON | 3-AUG-15 | C3&C5 | | C3&C5 | C2& C3 & C5 |
| TUE | 4-AUG-15 | | | | |
| WED | 5-AUG-15 | | C2&C3 & C5 | | C2& C3 & C5 |
| THU | 6-AUG-15 | C2 | | C2 | |
| FRI | 7-AUG-15 | | | | |
| SAT | 8-AUG-15 | C3&C5 | | C3&C5 | C2& C3 & C5 |
| SUN | 9-AUG-15 | | | | |
| MON | 10-AUG-15 | | | | C2& C3 & C5 |
| TUE | 11-AUG-15 | | C2&C3 & C5 | | |
| WED | 12-AUG-15 | C2 | | C2 | C2& C3 & C5 |
| THU | 13-AUG-15 | | | | |
| FRI | 14-AUG-15 | C3&C5 | | C3&C5 | C2& C3 & C5 |
| SAT | 15-AUG-15 | | | | |
| SUN | 16-AUG-15 | | | | |
| MON | 17-AUG-15 | | C2&C3 & C5 | | |
| TUE | 18-AUG-15 | C2 | | C2 | C2& C3 & C5 |
| WED | 19-AUG-15 | | | | |
| THU | 20-AUG-15 | C3&C5 | | C3&C5 | C2& C3 & C5 |
| FRI | 21-AUG-15 | | | | |
| SAT | 22-AUG-15 | | C2&C3 & C5 | | C2& C3 & C5 |
| SUN | 23-AUG-15 | | | | |
| MON | 24-AUG-15 | C2 | | C2 | C2& C3 & C5 |
| TUE | 25-AUG-15 | | | | |
| WED | 26-AUG-15 | C3&C5 | | C3&C5 | C2& C3 & C5 |
| THU | 27-AUG-15 | | | | |
| FRI | 28-AUG-15 | | C2&C3 & C5 | | C2& C3 & C5 |
| SAT | 29-AUG-15 | C2 | | C2 | |
| SUN | 30-AUG-15 | | | | |
| MON | 31-AUG-15 | | | | C2& C3 & C5 |

| | |
|--|--------------------------|
| | Monitoring Day |
| | Sunday or Public Holiday |

Monitoring Location

| | | |
|------------------------|--------------------|------------------------------------|
| Contract 2 (C2) | Air Quality | AM7b & AM8 |
| | Construction Noise | NM5, NM6, NM7 |
| Contract 3 (C3) | Air Quality | AM9b |
| | Construction Noise | NM8, NM9 & NM10 |
| | Water Quality | WM4, WM4-Control A & WM4-Control B |
| Contract 5 (C5) | Air Quality | AM1a, AM2 & AM3 |
| | Construction Noise | NM1, NM2 |
| | Water Quality | WM1 & WM1-Control |

Appendix I

Database of Monitoring Result

24-hour TSP Monitoring Data

| DATE | SAMPLE NUMBER | ELAPSED TIME | | | CHART READING | | | AVG TEMP (°C) | AVG AIR PRESS (hPa) | STANDARD FLOW RATE (m ³ /min) | AIR VOLUME (std m ³) | FILTER WEIGHT (g) | | DUST WEIGHT COLLECTED (g) | 24-HR TSP (µg/m ³) |
|--|---------------|--------------|----------|---------|---------------|-----|------|---------------|---------------------|--|----------------------------------|-------------------|--------|---------------------------|--------------------------------|
| | | INITIAL | FINAL | (min) | MIN | MAX | AVG | | | | | INITIAL | FINAL | | |
| AM1a - Garden Farm, Tsung Yuen Ha Village | | | | | | | | | | | | | | | |
| 4-Jul-15 | 28144 | 10169.16 | 10193.16 | 1440.00 | 35 | 35 | 35.0 | 28.7 | 1006.4 | 1.22 | 1755 | 2.8297 | 2.8981 | 0.0684 | 39 |
| 7-Jul-15 | 28159 | 10193.16 | 10217.16 | 1440.00 | 35 | 35 | 35.0 | 28.8 | 1005.9 | 1.22 | 1755 | 2.8220 | 2.8816 | 0.0596 | 34 |
| 13-Jul-15 | 28174 | 10217.16 | 10241.16 | 1440.00 | 35 | 36 | 35.5 | 28.9 | 1006 | 1.23 | 1775 | 2.8456 | 2.8784 | 0.0328 | 18 |
| 18-Jul-15 | 28184 | 10241.16 | 10265.16 | 1440.00 | 35 | 37 | 36.0 | 28.8 | 1005.6 | 1.25 | 1796 | 2.8433 | 2.9165 | 0.0732 | 41 |
| 28-Jul-15 | 28198 | 10265.16 | 10289.16 | 1440.00 | 33 | 34 | 33.5 | 30.2 | 1004.6 | 1.17 | 1689 | 2.8466 | 2.9021 | 0.0555 | 33 |
| 30-Jul-15 | 28919 | 10289.16 | 10312.79 | 1417.80 | 33 | 35 | 34.0 | 28.7 | 1004.7 | 1.19 | 1686 | 2.8496 | 2.9077 | 0.0581 | 34 |
| AM2 - Village House near Lin Ma Hang Road | | | | | | | | | | | | | | | |
| 4-Jul-15 | 28143 | 5714.05 | 5737.83 | 1426.80 | 33 | 33 | 33.0 | 28.7 | 1006.4 | 1.02 | 1452 | 2.8387 | 2.9363 | 0.0976 | 67 |
| 7-Jul-15 | 28158 | 5737.83 | 5761.66 | 1429.80 | 33 | 34 | 33.5 | 28.8 | 1005.9 | 1.03 | 1475 | 2.8357 | 2.9288 | 0.0931 | 63 |
| 13-Jul-15 | 28175 | 5761.66 | 5785.49 | 1429.80 | 33 | 34 | 33.5 | 28.9 | 1006 | 1.03 | 1475 | 2.8555 | 2.9425 | 0.0870 | 59 |
| 18-Jul-15 | 28185 | 5785.54 | 5809.33 | 1427.40 | 33 | 34 | 33.5 | 28.8 | 1005.6 | 1.03 | 1472 | 2.8358 | 3.0063 | 0.1705 | 116 |
| 24-Jul-15 | 28199 | 5809.33 | 5833.11 | 1426.80 | 30 | 33 | 31.5 | 28.8 | 1005.7 | 0.97 | 1389 | 2.8376 | 2.8845 | 0.0469 | 34 |
| 30-Jul-15 | 28081 | 5833.11 | 5856.95 | 1430.40 | 32 | 34 | 33.0 | 28.7 | 1004.7 | 1.02 | 1454 | 2.8970 | 2.9671 | 0.0701 | 48 |
| AM3 - Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village | | | | | | | | | | | | | | | |
| 4-Jul-15 | 28145 | 6803.49 | 6827.49 | 1440.00 | 42 | 42 | 42.0 | 28.7 | 1006.4 | 1.30 | 1866 | 2.8286 | 2.9152 | 0.0866 | 46 |
| 7-Jul-15 | 28157 | 6827.50 | 6851.50 | 1440.00 | 42 | 42 | 42.0 | 28.8 | 1005.9 | 1.30 | 1865 | 2.8326 | 2.9133 | 0.0807 | 43 |
| 13-Jul-15 | 28176 | 6851.50 | 6875.50 | 1440.00 | 42 | 42 | 42.0 | 28.9 | 1006 | 1.30 | 1865 | 2.8503 | 2.9030 | 0.0527 | 28 |
| 18-Jul-15 | 28186 | 6875.50 | 6899.50 | 1440.00 | 42 | 42 | 42.0 | 28.8 | 1005.6 | 1.30 | 1865 | 2.8370 | 2.8977 | 0.0607 | 33 |
| 24-Jul-15 | 28200 | 6899.50 | 6923.50 | 1440.00 | 42 | 42 | 42.0 | 28.8 | 1005.7 | 1.30 | 1865 | 2.8380 | 2.8882 | 0.0502 | 27 |
| 30-Jul-15 | 28082 | 6923.50 | 6947.50 | 1440.00 | 42 | 42 | 42.0 | 28.7 | 1004.7 | 1.29 | 1865 | 2.9035 | 2.9748 | 0.0713 | 38 |
| AM7b - Loi Tung Village House | | | | | | | | | | | | | | | |
| 4-Jul-15 | 28139 | 14244.93 | 14268.93 | 1440.00 | 43 | 47 | 45.0 | 28.7 | 1006.4 | 1.08 | 1556 | 2.8190 | 2.9026 | 0.0836 | 54 |
| 7-Jul-15 | 28155 | 14268.94 | 14292.94 | 1440.00 | 43 | 47 | 45.0 | 28.8 | 1005.9 | 1.08 | 1555 | 2.8258 | 2.8987 | 0.0729 | 47 |
| 13-Jul-15 | 28177 | 14292.94 | 14316.94 | 1440.00 | 36 | 37 | 36.5 | 28.9 | 1006 | 0.84 | 1206 | 2.8304 | 2.9284 | 0.0980 | 81 |
| 18-Jul-15 | 28187 | 14316.94 | 14340.94 | 1440.00 | 43 | 44 | 43.5 | 28.8 | 1005.6 | 1.04 | 1493 | 2.8365 | 2.9166 | 0.0801 | 54 |
| 24-Jul-15 | 28190 | 14340.94 | 14364.94 | 1440.00 | 44 | 44 | 44.0 | 28.8 | 1005.7 | 1.05 | 1514 | 2.8459 | 2.8930 | 0.0471 | 31 |
| 30-Jul-15 | 28085 | 14364.95 | 14388.95 | 1440.00 | 44 | 44 | 44.0 | 28.7 | 1004.7 | 1.05 | 1513 | 2.8872 | 2.9485 | 0.0613 | 41 |
| AM8 - Po Kat Tsai Village No. 4 | | | | | | | | | | | | | | | |
| 4-Jul-15 | 28141 | 8115.28 | 8139.28 | 1440.00 | 49 | 50 | 49.5 | 28.7 | 1006.4 | 1.37 | 1970 | 2.8064 | 2.8874 | 0.0810 | 41 |
| 7-Jul-15 | 28160 | 8139.29 | 8163.29 | 1440.00 | 50 | 50 | 50.0 | 28.8 | 1005.9 | 1.38 | 1990 | 2.8350 | 2.8977 | 0.0627 | 32 |
| 13-Jul-15 | 28178 | 8163.29 | 8187.29 | 1440.00 | 48 | 50 | 49.0 | 28.9 | 1006 | 1.35 | 1949 | 2.8449 | 2.9002 | 0.0553 | 28 |
| 18-Jul-15 | 28079 | 8187.29 | 8211.29 | 1440.00 | 48 | 48 | 48.0 | 28.8 | 1005.6 | 1.32 | 1908 | 2.8618 | 2.9198 | 0.0580 | 30 |
| 24-Jul-15 | 28080 | 8211.29 | 8235.29 | 1440.00 | 48 | 48 | 48.0 | 28.8 | 1005.7 | 1.32 | 1908 | 2.8904 | 2.9569 | 0.0665 | 35 |

| DATE | SAMPLE NUMBER | ELAPSED TIME | | | CHART READING | | | AVG TEMP (°C) | AVG AIR PRESS (hPa) | STANDARD FLOW RATE (m ³ /min) | AIR VOLUME (std m ³) | FILTER WEIGHT (g) | | DUST WEIGHT COLLECTED (g) | 24-HR TSP (µg/m ³) |
|--|---------------|--------------|----------|---------|---------------|-----|------|---------------|---------------------|--|----------------------------------|-------------------|--------|---------------------------|--------------------------------|
| | | INITIAL | FINAL | (min) | MIN | MAX | AVG | | | | | INITIAL | FINAL | | |
| 30-Jul-15 | 28202 | 8235.29 | 8259.29 | 1440.00 | 48 | 49 | 48.5 | 28.7 | 1004.7 | 1.34 | 1927 | 2.8383 | 2.9048 | 0.0665 | 35 |
| AM9b - Nam Wa Po Village House No. 80 | | | | | | | | | | | | | | | |
| 6-Jul-15 | 28142 | 15592.99 | 15616.99 | 1440.00 | 34 | 34 | 34.0 | 30.7 | 1006.1 | 1.03 | 1476 | 2.8263 | 3.0206 | 0.1943 | 132 |
| 7-Jul-15 | 28161 | 15616.99 | 15640.99 | 1440.00 | 34 | 34 | 34.0 | 28.8 | 1005.9 | 1.03 | 1481 | 2.8356 | 2.9114 | 0.0758 | 51 |
| 13-Jul-15 | 28179 | 15640.99 | 15664.99 | 1440.00 | 33 | 34 | 33.5 | 28.9 | 1006 | 1.01 | 1458 | 2.8262 | 2.8998 | 0.0736 | 50 |
| 18-Jul-15 | 28188 | 15664.99 | 15688.99 | 1440.00 | 30 | 31 | 30.5 | 28.8 | 1005.6 | 0.92 | 1323 | 2.8537 | 2.8908 | 0.0371 | 28 |
| 24-Jul-15 | 28201 | 15688.99 | 15712.99 | 1440.00 | 33 | 33 | 33.0 | 28.8 | 1005.7 | 1.00 | 1436 | 2.8365 | 2.8771 | 0.0406 | 28 |
| 30-Jul-15 | 28083 | 15713.00 | 15737.00 | 1440.00 | 33 | 34 | 33.5 | 28.7 | 1004.7 | 1.01 | 1458 | 2.9163 | 2.9750 | 0.0587 | 40 |

Remark:

- (a) 24-hr TSP monitoring at AM1 was rescheduled from 24 July 2015 to 28 July 2015 due to power failure
- (b) 24-hr TSP monitoring at AM9b was rescheduled from 4 July 2015 to 6 July 2015 due to power failure.

Construction Noise Monitoring Results, dB(A)

| Date | Start Time | 1 st Leq _{5mi} n | L10 | L90 | 2 nd Leq _{5mi} n | L10 | L90 | 3 rd Leq _{5mi} n | L10 | L90 | 4 th Leq _{5mi} n | L10 | L90 | 5 th Leq _{5mi} n | L10 | L90 | 6 th Leq _{5mi} n | L10 | L90 | Leq30 | façade correctio n |
|---|------------|--|------|------|--|------|------|--|------|------|--|------|------|--|------|------|--|------|------|-------|-----------------------|
| NM1 - Tsung Yuen Ha Village House No. 63 | | | | | | | | | | | | | | | | | | | | | |
| 6-Jul-15 | 15:32 | 49.4 | 52.3 | 44.9 | 50.7 | 53.8 | 45.4 | 55.6 | 59.4 | 46.8 | 55.2 | 61.1 | 46.6 | 50.2 | 52.9 | 45.3 | 50.4 | 53.6 | 45.4 | 53 | NA |
| 10-Jul-15 | 14:34 | 51.2 | 51.3 | 47.0 | 49.9 | 52.1 | 48.0 | 53.2 | 58.1 | 47.8 | 49.4 | 51.0 | 47.2 | 49.4 | 51.3 | 47.4 | 49.8 | 50.8 | 47.3 | 51 | NA |
| 16-Jul-15 | 10:07 | 53.7 | 55.8 | 49.9 | 53.2 | 55.9 | 49.6 | 54.0 | 56.5 | 49.3 | 53.5 | 56.7 | 48.4 | 54.2 | 57.1 | 50.5 | 55.3 | 58.4 | 49.7 | 54 | NA |
| 22-Jul-15 | 10:06 | 52.8 | 54.2 | 49.7 | 53.9 | 57.2 | 49.1 | 52.9 | 54.7 | 50.2 | 57.4 | 60.9 | 50.9 | 51.7 | 53.6 | 48.1 | 54.7 | 58.2 | 49.5 | 54 | NA |
| 28-Jul-15 | 11:00 | 53.3 | 56.0 | 50.5 | 54.4 | 56.7 | 50.4 | 52.4 | 55.5 | 48.5 | 52.2 | 54.5 | 49.5 | 52.2 | 55.4 | 47.5 | 51.4 | 52.7 | 46.9 | 53 | NA |
| NM2 - Village House near Lin Ma Hang Road | | | | | | | | | | | | | | | | | | | | | |
| 6-Jul-15 | 14:17 | 60.8 | 60.9 | 51.9 | 58.7 | 62.0 | 51.9 | 58.5 | 61.2 | 53.1 | 59.1 | 61.5 | 5.8 | 56.6 | 58.3 | 51.7 | 60.1 | 63.8 | 52.7 | 59 | NA |
| 10-Jul-15 | 13:26 | 56.9 | 57.1 | 53.0 | 55.9 | 56.6 | 50.3 | 56.1 | 57.5 | 51.0 | 57.5 | 58.0 | 49.0 | 55.1 | 55.9 | 48.5 | 55.3 | 58.5 | 48.3 | 56 | NA |
| 16-Jul-15 | 13:22 | 58.2 | 61.8 | 53.4 | 61.7 | 65.2 | 52.9 | 61.2 | 66.6 | 53.1 | 59.8 | 64.4 | 53.0 | 59.4 | 63.1 | 53.1 | 58.6 | 62.9 | 53.2 | 60 | NA |
| 22-Jul-15 | 11:28 | 59.0 | 59.6 | 46.4 | 55.5 | 53.8 | 45.4 | 54.9 | 58.3 | 46.0 | 48.0 | 49.9 | 44.4 | 50.3 | 50.4 | 43.8 | 54.4 | 56.8 | 45.6 | 55 | NA |
| 28-Jul-15 | 11:36 | 55.4 | 57.9 | 43.1 | 59.6 | 60.7 | 43.7 | 58.6 | 61.2 | 46.3 | 59.2 | 63.0 | 44.6 | 57.7 | 61.4 | 45.3 | 59.0 | 65.2 | 45.4 | 58 | NA |
| NM5 – Ping Yeung Village House (façade facing northeast) | | | | | | | | | | | | | | | | | | | | | |
| 3-Jul-15 | 11:02 | 57.7 | 63.8 | 45.3 | 49.7 | 53.1 | 45.0 | 57.1 | 62.4 | 45.7 | 55.5 | 62.0 | 45.9 | 50.0 | 52.8 | 46.1 | 52.1 | 55.5 | 46.5 | 55 | NA |
| 8-Jul-15 | 10:46 | 55.9 | 59.0 | 48.0 | 52.7 | 55.5 | 47.5 | 56.1 | 59.0 | 49.5 | 54.9 | 59.0 | 48.0 | 55.2 | 59.0 | 47.5 | 55.3 | 58.0 | 48.5 | 55 | NA |
| 14-Jul-15 | 11:36 | 60.1 | 64.3 | 53.5 | 58.3 | 60.7 | 54.7 | 57.9 | 61.5 | 54.3 | 55.4 | 56.7 | 53.9 | 59.2 | 62.0 | 54.6 | 56.4 | 58.6 | 54.3 | 58 | NA |
| 20-Jul-15 | 16:16 | 51.1 | 54.6 | 43.7 | 51.9 | 54.6 | 45.1 | 49.5 | 52.7 | 42.3 | 51.0 | 54.6 | 42.8 | 51.8 | 55.3 | 44.2 | 51.8 | 54.8 | 44.1 | 51 | NA |
| 25-Jul-15 | 9:40 | 64.8 | 67.0 | 59.5 | 62.7 | 64.5 | 58.0 | 61.5 | 64.0 | 58.0 | 62.9 | 65.0 | 58.5 | 64.3 | 66.5 | 59.5 | 63.4 | 65.0 | 58.0 | 63 | NA |
| 31-Jul-15 | 14:25 | 52.9 | 55.8 | 49.9 | 54.5 | 57.4 | 50.0 | 54.4 | 57.4 | 50.1 | 54.8 | 57.3 | 51.1 | 53.1 | 55.3 | 50.5 | 54.5 | 57.1 | 50.8 | 54 | NA |
| NM6 – Tai Tong Wu Village House 2 | | | | | | | | | | | | | | | | | | | | | |
| 3-Jul-15 | 11:33 | 61.4 | 65.9 | 49.7 | 62.8 | 67.1 | 45.1 | 61.6 | 65.9 | 47.1 | 62.4 | 67.2 | 48.6 | 64.0 | 67.3 | 52.3 | 61.0 | 65.3 | 47.6 | 62 | NA |
| 8-Jul-15 | 11:26 | 58.8 | 62.0 | 50.0 | 58.0 | 61.0 | 46.0 | 58.0 | 61.0 | 50.0 | 58.4 | 61.0 | 50.0 | 57.4 | 60.5 | 48.5 | 59.6 | 62.5 | 49.0 | 58 | NA |
| 14-Jul-15 | 11:00 | 62.1 | 65.6 | 54.1 | 63.2 | 66.7 | 54.7 | 61.5 | 65.4 | 52.0 | 60.3 | 64.3 | 51.3 | 61.9 | 65.8 | 50.6 | 61.5 | 65.0 | 54.2 | 62 | NA |
| 20-Jul-15 | 16:28 | 67.4 | 66.5 | 48.8 | 53.1 | 51.5 | 47.8 | 52.1 | 51.2 | 47.5 | 58.8 | 56.6 | 47.8 | 61.4 | 60.1 | 48.3 | 58.7 | 60.9 | 49.8 | 62 | NA |
| 25-Jul-15 | 10:25 | 64.3 | 64.0 | 61.5 | 62.1 | 63.0 | 61.0 | 64.7 | 65.5 | 62.0 | 62.8 | 63.5 | 61.5 | 62.7 | 63.5 | 61.5 | 60.7 | 64.0 | 56.0 | 63 | NA |
| 31-Jul-15 | 11:09 | 64.0 | 67.6 | 55.2 | 63.5 | 67.4 | 54.5 | 63.5 | 67.1 | 54.6 | 62.4 | 65.9 | 55.7 | 63.2 | 67.2 | 53.8 | 63.9 | 67.8 | 53.4 | 63 | NA |
| NM7 – Po Kat Tsai Village | | | | | | | | | | | | | | | | | | | | | |
| 3-Jul-15 | 10:54 | 52.9 | 53.8 | 50.2 | 68.1 | 53.9 | 50.8 | 55.5 | 55.2 | 50.8 | 66.2 | 58.7 | 51.6 | 57.1 | 53.7 | 50.9 | 62.8 | 63.7 | 52.4 | 64 | NA |
| 8-Jul-15 | 13:31 | 61.9 | 60.0 | 50.5 | 65.8 | 61.7 | 51.4 | 57.1 | 54.9 | 50.8 | 57.4 | 57.4 | 51.3 | 66.5 | 71.4 | 51.8 | 59.4 | 61.5 | 51.8 | 63 | NA |
| 14-Jul-15 | 10:20 | 53.9 | 55.0 | 51.1 | 57.7 | 58.6 | 52.2 | 59.6 | 63.9 | 53.3 | 72.5 | 73.5 | 53.0 | 67.7 | 66.6 | 58.6 | 65.0 | 67.1 | 53.2 | 67 | NA |
| 20-Jul-15 | 17:08 | 58.6 | 60.9 | 55.4 | 58.9 | 61.5 | 54.5 | 57.9 | 60.5 | 53.4 | 57.9 | 60.3 | 53.0 | 57.8 | 60.6 | 53.3 | 58.9 | 61.5 | 55.1 | 58 | NA |
| 25-Jul-15 | 11:03 | 53.1 | 53.8 | 52.4 | 58.3 | 60.3 | 52.3 | 51.9 | 52.5 | 50.3 | 53.6 | 53.9 | 52.4 | 69.3 | 60.8 | 52.5 | 62.3 | 64.0 | 52.9 | 63 | NA |

| Date | Start Time | 1 st Leq _{5mi} n | L10 | L90 | 2 nd Leq _{5mi} n | L10 | L90 | 3 rd Leq _{5mi} n | L10 | L90 | 4 th Leq _{5mi} n | L10 | L90 | 5 th Leq _{5mi} n | L10 | L90 | 6 th Leq _{5mi} n | L10 | L90 | Leq30 | façade correctio n |
|--|------------|--|------|------|--|------|------|--|------|------|--|------|------|--|------|------|--|------|------|-------|--------------------------|
| 31-Jul-15 | 10:28 | 52.7 | 54.6 | 49.2 | 63.1 | 58.4 | 5.6 | 58.0 | 61.3 | 51.9 | 59.9 | 64.9 | 51.4 | 68.8 | 62.4 | 52.0 | 59.5 | 63.9 | 51.9 | 63 | NA |
| NM8 - Village House, Tong Hang | | | | | | | | | | | | | | | | | | | | | |
| 6-Jul-15 | 10:14 | 59.8 | 63.0 | 53.1 | 58.5 | 61.7 | 54.0 | 58.5 | 61.4 | 54.0 | 57.8 | 60.6 | 52.9 | 56.4 | 59.2 | 52.2 | 56.6 | 59.5 | 51.7 | 58 | NA |
| 10-Jul-15 | 9:12 | 57.8 | 60.6 | 53.2 | 56.1 | 58.4 | 53.2 | 59.5 | 61.5 | 55.9 | 59.5 | 61.3 | 56.3 | 58.3 | 60.3 | 54.6 | 56.9 | 59.8 | 52.9 | 58 | NA |
| 16-Jul-15 | 10:13 | 59.9 | 62.5 | 53.9 | 60.3 | 63.0 | 54.7 | 57.8 | 60.9 | 51.8 | 56.8 | 59.9 | 50.8 | 59.9 | 63.2 | 52.5 | 58.6 | 62.1 | 52.7 | 59 | NA |
| 22-Jul-15 | 10:08 | 59.4 | 61.7 | 53.1 | 61.4 | 62.8 | 50.7 | 57.7 | 59.9 | 53.6 | 57.3 | 59.3 | 53.9 | 57.5 | 59.6 | 53.9 | 58.2 | 60.2 | 54.6 | 59 | NA |
| 28-Jul-15 | 11:09 | 58.6 | 61.5 | 53.7 | 58.4 | 61.2 | 54.2 | 58.5 | 61.4 | 54.0 | 59.8 | 63.0 | 53.1 | 57.5 | 60.7 | 53.0 | 57.8 | 60.6 | 52.9 | 58 | NA |
| NM9 - Village House, Kiu Tau Village | | | | | | | | | | | | | | | | | | | | | |
| 6-Jul-15 | 10:59 | 63.9 | 65.5 | 55.5 | 61.8 | 63.7 | 54.9 | 58.7 | 60.8 | 54.8 | 60.3 | 61.0 | 54.3 | 59.3 | 60.8 | 54.5 | 57.2 | 59.7 | 52.3 | 61 | NA |
| 10-Jul-15 | 10:06 | 59.0 | 61.0 | 56.2 | 58.4 | 60.4 | 53.1 | 57.7 | 61.1 | 52.3 | 60.0 | 64.2 | 52.5 | 58.3 | 60.3 | 54.6 | 57.4 | 59.9 | 54.6 | 59 | NA |
| 16-Jul-15 | 11:06 | 61.9 | 64.1 | 56.4 | 60.8 | 62.8 | 54.0 | 57.8 | 61.0 | 52.3 | 62.7 | 65.6 | 56.8 | 58.4 | 59.8 | 55.9 | 61.2 | 62.4 | 57.3 | 61 | NA |
| 22-Jul-15 | 11:15 | 59.6 | 61.8 | 52.4 | 60.7 | 63.3 | 53.0 | 61.1 | 64.0 | 52.2 | 64.3 | 68.2 | 52.1 | 58.0 | 58.0 | 53.0 | 55.5 | 57.6 | 51.9 | 61 | NA |
| 28-Jul-15 | 10:16 | 62.8 | 66.0 | 50.3 | 62.0 | 66.2 | 51.8 | 58.9 | 62.6 | 51.3 | 57.8 | 59.6 | 53.8 | 57.7 | 61.1 | 52.3 | 58.6 | 62.1 | 52.7 | 60 | NA |
| NM10 - Nam Wa Po Village House No. 80 | | | | | | | | | | | | | | | | | | | | | |
| 6-Jul-15 | 13:58 | 62.8 | 64.8 | 57.6 | 60.5 | 62.9 | 56.9 | 61.7 | 62.2 | 56.3 | 61.7 | 64.2 | 57.6 | 61.5 | 64.4 | 57.0 | 61.5 | 64.2 | 57.1 | 62 | 65 |
| 10-Jul-15 | 13:16 | 59.2 | 60.2 | 54.4 | 58.8 | 61.0 | 55.1 | 58.9 | 60.4 | 56.6 | 59.4 | 60.8 | 56.9 | 59.1 | 60.7 | 56.2 | 56.9 | 58.5 | 54.5 | 59 | 62 |
| 16-Jul-15 | 13:43 | 61.2 | 63.6 | 57.1 | 62.2 | 63.5 | 55.8 | 62.4 | 64.5 | 55.3 | 62.4 | 63.3 | 55.7 | 60.6 | 63.5 | 55.3 | 61.4 | 62.7 | 55.3 | 62 | 65 |
| 22-Jul-15 | 13:17 | 60.3 | 62.4 | 56.1 | 64.3 | 68.0 | 57.3 | 64.6 | 67.8 | 57.8 | 61.4 | 64.0 | 55.5 | 60.8 | 61.9 | 56.6 | 61.5 | 63.9 | 57.5 | 62 | 65 |
| 28-Jul-15 | 13:13 | 61.9 | 63.1 | 67.6 | 61.7 | 63.8 | 57.7 | 62.6 | 65.4 | 58.3 | 60.6 | 62.6 | 57.4 | 61.4 | 62.8 | 57.9 | 62.4 | 64.6 | 57.4 | 62 | 65 |

Water Quality Monitoring Data for Contract 5

| Date | 2-Jul-15 | | | | | | | | | | | | | |
|----------|----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM1-C | 11:06 | 0.42 | 30 | 30.0 | 6.89 | 6.8 | 91.1 | 90.2 | 22.7 | 22.8 | 7 | 7.0 | 15 | 15.0 |
| | | | 30 | | 6.76 | | 89.3 | | 22.9 | | 7 | | 15 | |
| WM1* | 11:37 | 0.15 | 32.1 | 32.1 | 6.62 | 6.7 | 91.1 | 91.4 | 45.3 | 45.7 | 6.5 | 6.5 | 41 | 40.0 |
| | | | 32 | | 6.7 | | 91.6 | | 46.0 | | 6.5 | | 39 | |

| Date | 4-Jul-15 | | | | | | | | | | | | | |
|----------|----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM1-C | 13:16 | 0.38 | 32.3 | 32.3 | 6.52 | 6.5 | 89.2 | 88.8 | 10.0 | 9.9 | 7.7 | 7.7 | 6 | 6.5 |
| | | | 32.3 | | 6.43 | | 88.3 | | 9.8 | | 7.7 | | 7 | |
| WM1* | 13:51 | 0.18 | 32 | 32.0 | 6.84 | 6.8 | 94.0 | 93.8 | 43.6 | 44.0 | 7.5 | 7.5 | 41 | 40.5 |
| | | | 32 | | 6.78 | | 93.5 | | 44.4 | | 7.5 | | 40 | |

| Date | 6-Jul-15 | | | | | | | | | | | | | |
|----------|----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM1-C | 15:51 | 0.35 | 32.6 | 32.6 | 6.42 | 6.4 | 88.7 | 88.4 | 24.3 | 23.8 | 7 | 7.0 | 20 | 20.5 |
| | | | 32.6 | | 6.37 | | 88.1 | | 23.2 | | 7 | | 21 | |
| WM1* | 15:16 | 0.15 | 32 | 32.0 | 6.08 | 6.1 | 83.2 | 83.5 | 74.1 | 74.4 | 6.9 | 6.9 | 60 | 58.5 |
| | | | 32 | | 6.14 | | 83.8 | | 74.6 | | 6.9 | | 57 | |

| Date | 8-Jul-15 | | | | | | | | | | | | | |
|----------|----------|-----------|-----------|------|-----------|-----|--------|-------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM1-C | 14:33 | 0.38 | 31 | 31.0 | 7.88 | 7.9 | 107.0 | 106.6 | 15.0 | 14.9 | 7.2 | 7.2 | 10 | 10.0 |
| | | | 31 | | 7.82 | | 106.2 | | 14.7 | | 7.2 | | 10 | |
| WM1* | 15:04 | 0.13 | 31.5 | 31.5 | 6.05 | 6.1 | 82.1 | 82.2 | 77.2 | 77.5 | 6.9 | 6.9 | 58 | 59.0 |
| | | | 31.5 | | 6.08 | | 82.3 | | 77.7 | | 6.9 | | 60 | |

| Date | 10-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|-------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM1-C | 14:43 | 0.42 | 31.1 | 31.1 | 5.44 | 5.4 | 73.9 | 73.4 | 119.0 | 120.0 | 7.9 | 7.9 | 61 | 59.5 |

| | | | | | | | | | | | | | | |
|------|-------|------|------|------|------|-----|------|------|-------|-------|-----|-----|-----|-------|
| | | | 31.1 | | 5.38 | | 72.9 | | 121.0 | | 7.9 | | 58 | |
| WM1* | 14:23 | 0.15 | 31.4 | 31.4 | 6.2 | 6.2 | 84.0 | 83.6 | 454.0 | 459.5 | 8.2 | 8.2 | 223 | 225.5 |
| | | | 31.4 | | 6.13 | | 83.1 | | 465.0 | | 8.2 | | 228 | |

| Date | 14-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM1-C | 13:45 | 0.42 | 33.1 | 33.1 | 5.71 | 5.7 | 79.7 | 79.8 | 38.4 | 38.6 | 7.1 | 7.1 | 21 | 22.0 |
| | | | 33.1 | | 5.73 | | 79.9 | | 38.8 | | 7.1 | | 23 | |
| WM1* | 14:13 | 0.10 | 34.8 | 34.8 | 6.85 | 6.9 | 98.2 | 98.7 | 30.1 | 29.7 | 7.9 | 7.9 | 24 | 24.5 |
| | | | 34.8 | | 6.9 | | 99.1 | | 29.2 | | 7.9 | | 25 | |

| Date | 16-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|-----------|-----|-----|----------|-------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM1-C | 14:24 | 0.15 | 31.4 | 31.4 | 3.44 | 3.4 | 46.8 | 45.9 | overrange | overrange | 8.4 | 8.4 | 332 | 329.5 |
| | | | 31.4 | | 3.3 | | 44.9 | | overrange | | 8.4 | | 327 | |
| WM1* | 14:49 | 0.18 | 31 | 31.0 | 5.26 | 5.2 | 71.6 | 71.4 | 97.7 | 97.4 | 8.6 | 8.6 | 58 | 57.0 |
| | | | 31 | | 5.2 | | 71.1 | | 97.0 | | 8.6 | | 56 | |

| Date | 18-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|-------|-----|-----|----------|-------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM1-C | 11:53 | 0.43 | 30.8 | 30.8 | 5.39 | 5.4 | 71.8 | 71.6 | 322.0 | 325.0 | 8.5 | 8.5 | 150 | 149.0 |
| | | | 30.8 | | 5.36 | | 71.4 | | 328.0 | | 8.5 | | 148 | |
| WM1* | 12:25 | 0.16 | 31.2 | 31.2 | 5.88 | 5.9 | 79.2 | 78.8 | 633.0 | 633.5 | 8.5 | 8.5 | 208 | 209.5 |
| | | | 31.2 | | 5.82 | | 78.4 | | 634.0 | | 8.5 | | 211 | |

| Date | 20-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|-------|-----|-----|----------|-------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM1-C | 11:47 | 0.44 | 27.3 | 27.3 | 6.7 | 6.7 | 84.5 | 83.9 | 138.0 | 135.0 | 8.6 | 8.6 | 104 | 104.0 |
| | | | 27.3 | | 6.6 | | 83.2 | | 132.0 | | 8.6 | | 104 | |
| WM1* | 12:26 | 0.16 | 27.3 | 27.3 | 5.69 | 5.7 | 71.2 | 70.9 | 195.0 | 193.0 | 8.1 | 8.1 | 93 | 92.5 |
| | | | 27.3 | | 5.62 | | 70.6 | | 191.0 | | 8.1 | | 92 | |

| Date | 22-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|-------|-----|-----|----------|-------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM1-C | 11:06 | 0.45 | 27.5 | 27.5 | 5.83 | 5.8 | 73.9 | 73.4 | 219.0 | 223.0 | 8.8 | 8.8 | 180 | 179.0 |
| | | | 27.5 | | 5.77 | | 72.8 | | 227.0 | | 8.8 | | 178 | |
| WM1* | 12:04 | 0.23 | 27.6 | 27.6 | 6.22 | 6.2 | 79.0 | 79.3 | 532.0 | 533.5 | 8.5 | 8.5 | 275 | 276.5 |
| | | | 27.6 | | 6.27 | | 79.5 | | 535.0 | | 8.5 | | 278 | |

| Date | 25-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM1-C | 12:33 | 0.45 | 26.9 | 26.9 | 6.86 | 6.8 | 85.9 | 85.2 | 10.7 | 10.9 | 8.8 | 8.8 | 5 | 5.5 |
| | | | 26.9 | | 6.75 | | 84.5 | | 11.0 | | 8.8 | | 6 | |
| WM1* | 12:57 | 0.26 | 28.1 | 28.1 | 7.12 | 7.1 | 91.1 | 90.8 | 17.0 | 16.6 | 8.4 | 8.4 | 17 | 17.5 |
| | | | 28.1 | | 7.08 | | 90.4 | | 16.2 | | 8.4 | | 18 | |

| Date | 28-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM1-C | 11:19 | 0.40 | 28.8 | 28.8 | 7.22 | 7.2 | 93.5 | 93.8 | 9.6 | 9.5 | 8.4 | 8.4 | 5 | 4.5 |
| | | | 28.8 | | 7.27 | | 94.1 | | 9.5 | | 8.4 | | 4 | |
| WM1* | 12:16 | 0.26 | 30.2 | 30.2 | 6.87 | 6.8 | 91.2 | 90.9 | 29.0 | 28.7 | 8.2 | 8.2 | 30 | 30.0 |
| | | | 30.2 | | 6.8 | | 90.6 | | 28.3 | | 8.2 | | 30 | |

| Date | 30-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM1-C | 12:03 | 0.44 | 26.8 | 26.8 | 7.03 | 7.0 | 88.2 | 88.1 | 11.7 | 11.6 | 8.4 | 8.4 | 8 | 7.5 |
| | | | 26.8 | | 7 | | 88.0 | | 11.4 | | 8.4 | | 7 | |
| WM1* | 12:31 | 0.22 | 27.5 | 27.5 | 6.91 | 6.9 | 87.6 | 87.8 | 50.7 | 50.1 | 8.6 | 8.6 | 56 | 55.5 |
| | | | 27.5 | | 6.95 | | 88.0 | | 49.4 | | 8.6 | | 55 | |

Remark: * monitoring was conducted at box culvert 2 for reference.

Water Quality Monitoring Data for Contract 2 and 3

| Date | 2-Jul-15 | | | | | | | | | | | | | |
|----------|----------|-----------|-----------|------|-----------|-----|--------|-------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM4-CA | 14:11 | 0.07 | 34.4 | 34.4 | 7.2 | 7.2 | 101.6 | 101.4 | 5.6 | 5.7 | 7 | 7.0 | 2 | 2.5 |
| | | | 34.4 | | 7.17 | | 101.1 | | 5.9 | | 7 | | 3 | |
| WM4-CB | 14:33 | 0.18 | 35 | 35.0 | 5.97 | 6.0 | 85.8 | 85.5 | 11.3 | 11.5 | 6.7 | 6.7 | 19 | 19.5 |
| | | | 35 | | 5.93 | | 85.1 | | 11.6 | | 6.7 | | 20 | |
| WM4 | 13:38 | 0.23 | 35.7 | 35.7 | 7.3 | 7.3 | 106.3 | 106.7 | 13.3 | 13.2 | 6.8 | 6.8 | 10 | 9.5 |
| | | | 35.7 | | 7.35 | | 107.0 | | 13.1 | | 6.8 | | 9 | |

| Date | 4-Jul-15 | | | | | | | | | | | | | |
|----------|----------|-----------|-----------|------|-----------|-----|--------|-------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM4-CA | 10:41 | 0.06 | 32.9 | 32.9 | 7.53 | 7.5 | 104.4 | 103.8 | 5.6 | 5.6 | 7.4 | 7.4 | 3 | 3.5 |
| | | | 32.9 | | 7.44 | | 103.2 | | 5.6 | | 7.4 | | 4 | |
| WM4-CB | 11:13 | 0.17 | 33.9 | 33.9 | 6.8 | 6.9 | 96.1 | 96.8 | 13.3 | 13.5 | 8 | 8.0 | 15 | 15.5 |
| | | | 33.8 | | 6.9 | | 97.5 | | 13.6 | | 8 | | 16 | |
| WM4 | 11:51 | 0.25 | 33.7 | 33.7 | 7.28 | 7.2 | 101.7 | 101.3 | 15.1 | 15.4 | 7.6 | 7.6 | 13 | 13.5 |
| | | | 33.7 | | 7.21 | | 100.9 | | 15.6 | | 7.6 | | 14 | |

| Date | 6-Jul-15 | | | | | | | | | | | | | |
|----------|----------|-----------|-----------|------|-----------|-----|--------|-------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM4-CA | 12:02 | 0.10 | 30.3 | 30.3 | 7.8 | 7.8 | 103.7 | 103.4 | 6.2 | 6.3 | 7.3 | 7.3 | 5 | 5.0 |
| | | | 30.3 | | 7.76 | | 103.0 | | 6.4 | | 7.3 | | 5 | |
| WM4-CB | 12:28 | 0.22 | 31.1 | 31.1 | 5.92 | 5.9 | 79.8 | 80.2 | 10.4 | 10.3 | 7 | 7.0 | 10 | 10.0 |
| | | | 31.1 | | 5.97 | | 80.5 | | 10.2 | | 7 | | 10 | |
| WM4 | 11:32 | 0.30 | 31 | 31.0 | 7.24 | 7.3 | 94.7 | 96.5 | 12.8 | 12.8 | 7 | 7.0 | 17 | 17.0 |
| | | | 31 | | 7.31 | | 98.3 | | 12.8 | | 7 | | 17 | |

| Date | 8-Jul-15 | | | | | | | | | | | | | |
|----------|----------|-----------|-----------|------|-----------|-----|--------|-------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM4-CA | 11:39 | 0.09 | 28.6 | 28.6 | 7.19 | 7.2 | 99.5 | 99.8 | 5.8 | 5.8 | 7.2 | 7.2 | 8 | 7.5 |
| | | | 28.6 | | 7.24 | | 100.0 | | 5.7 | | 7.2 | | 7 | |
| WM4-CB | 12:06 | 0.17 | 29.8 | 29.8 | 7.4 | 7.4 | 102.8 | 102.9 | 15.0 | 15.1 | 7.1 | 7.1 | 15 | 14.0 |

| | | | | | | | | | | | | | | |
|-----|-------|------|------|------|------|-----|-------|-------|------|------|-----|-----|----|------|
| | | | 29.8 | | 7.42 | | 103.0 | | 15.2 | | 7.1 | | 13 | |
| WM4 | 11:08 | 0.26 | 29 | 29.0 | 7.9 | 7.8 | 102.9 | 102.1 | 14.3 | 14.4 | 7 | 7.0 | 14 | 14.0 |
| | | | 29 | | 7.78 | | 101.2 | | 14.4 | | 7 | | 14 | |

| Date | 10-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|-------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM4-CA | 11:24 | 0.07 | 30.4 | 30.4 | 8.04 | 8.0 | 107.1 | 106.4 | 6.5 | 6.5 | 8.6 | 8.6 | 8 | 7.5 |
| | | | 30.4 | | 7.94 | | 105.7 | | 6.6 | | 8.6 | | 7 | |
| WM4-CB | 11:53 | 0.17 | 31.1 | 31.1 | 6.02 | 6.0 | 81.2 | 81.4 | 13.4 | 13.3 | 8.0 | 8.0 | 11 | 11.0 |
| | | | 31.1 | | 6.05 | | 81.6 | | 13.1 | | 8.0 | | 11 | |
| WM4 | 11:00 | 0.31 | 30.8 | 30.8 | 7.08 | 7.0 | 94.4 | 94.1 | 19.7 | 19.6 | 8.4 | 8.4 | 20 | 20.0 |
| | | | 30.8 | | 6.99 | | 93.7 | | 19.4 | | 8.4 | | 20 | |

| Date | 14-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM4-CA | 16:43 | 0.09 | 32.1 | 32.1 | 5.16 | 5.1 | 70.4 | 69.8 | 5.3 | 5.3 | 7.3 | 7.3 | 4 | 3.5 |
| | | | 32.1 | | 5.05 | | 69.1 | | 5.2 | | 7.3 | | 3 | |
| WM4-CB | 17:12 | 0.23 | 33.1 | 33.1 | 3.82 | 3.8 | 52.8 | 53.0 | 14.4 | 14.5 | 7.8 | 7.8 | 12 | 12.5 |
| | | | 33.1 | | 3.85 | | 53.2 | | 14.5 | | 7.8 | | 13 | |
| WM4 | 16:11 | 0.25 | 34.1 | 34.1 | 5.85 | 5.8 | 83.0 | 82.6 | 14.0 | 14.3 | 7.6 | 7.6 | 12 | 12.5 |
| | | | 34.1 | | 5.8 | | 82.2 | | 14.5 | | 7.6 | | 13 | |

| Date | 16-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM4-CA | 11:51 | 0.09 | 30.9 | 30.9 | 6.6 | 6.6 | 88.1 | 87.9 | 5.3 | 5.2 | 8.8 | 8.8 | 6 | 5.5 |
| | | | 30.9 | | 6.58 | | 87.7 | | 5.1 | | 8.8 | | 5 | |
| WM4-CB | 12:16 | 0.18 | 30.9 | 30.9 | 4.51 | 4.5 | 60.6 | 60.6 | 16.9 | 16.8 | 8.6 | 8.6 | 23 | 22.5 |
| | | | 30.9 | | 4.5 | | 60.5 | | 16.7 | | 8.6 | | 22 | |
| WM4 | 11:23 | 0.27 | 31.2 | 31.2 | 5.96 | 6.0 | 80.5 | 80.4 | 13.3 | 13.4 | 8.3 | 8.3 | 13 | 14.0 |
| | | | 31.2 | | 5.95 | | 80.3 | | 13.4 | | 8.3 | | 15 | |

| Date | 18-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|--|-----------|--|--------|--|-----------------|--|----|--|----------|--|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |

| | | | | | | | | | | | | | | |
|--------|-------|------|------|------|------|-----|------|------|------|------|-----|-----|----|------|
| WM4-CA | 14:45 | 0.08 | 31 | 31.0 | 6.21 | 6.2 | 83.7 | 83.4 | 17.1 | 17.6 | 8.6 | 8.6 | 4 | 4.0 |
| | | | 31 | | 6.19 | | 83.1 | | 18.1 | | 8.6 | | 4 | |
| WM4-CB | 15:08 | 0.26 | 31.1 | 31.1 | 4.78 | 4.8 | 64.4 | 64.2 | 18.6 | 18.5 | 8.4 | 8.4 | 16 | 16.0 |
| | | | 31.1 | | 4.75 | | 64.0 | | 18.3 | | 8.4 | | 16 | |
| WM4 | 14:05 | 0.24 | 31.9 | 31.9 | 6.76 | 6.8 | 92.4 | 92.5 | 34.1 | 33.7 | 8.4 | 8.4 | 36 | 36.0 |
| | | | 31.9 | | 6.79 | | 92.5 | | 33.2 | | 8.4 | | 36 | |

| Date | 20-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM4-CA | 15:14 | 0.18 | 26.8 | 26.8 | 6.82 | 6.8 | 85.3 | 85.6 | 19.5 | 19.7 | 8.7 | 8.7 | 16 | 15.5 |
| | | | 26.8 | | 6.86 | | 85.8 | | 19.8 | | 8.7 | | 15 | |
| WM4-CB | 15:33 | 0.47 | 27.7 | 27.7 | 5.18 | 5.2 | 65.8 | 66.1 | 43.2 | 43.0 | 8.4 | 8.4 | 32 | 32.0 |
| | | | 27.7 | | 5.22 | | 66.3 | | 42.8 | | 8.4 | | 32 | |
| WM4 | 14:41 | 0.37 | 27.5 | 27.5 | 5.8 | 5.8 | 73.4 | 73.1 | 70.7 | 70.8 | 8.6 | 8.6 | 51 | 51.5 |
| | | | 27.5 | | 5.75 | | 72.8 | | 70.8 | | 8.6 | | 52 | |

| Date | 22-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM4-CA | 16:01 | 0.13 | 27.4 | 27.4 | 7.23 | 7.3 | 91.1 | 91.6 | 6.9 | 6.9 | 8.7 | 8.7 | 4 | 4.5 |
| | | | 27.4 | | 7.3 | | 92.0 | | 6.9 | | 8.7 | | 5 | |
| WM4-CB | 16:23 | 0.28 | 28.2 | 28.2 | 5.98 | 5.9 | 76.7 | 76.3 | 17.0 | 16.7 | 0.4 | 4.4 | 15 | 14.5 |
| | | | 28.2 | | 5.91 | | 75.8 | | 16.3 | | 8.4 | | 14 | |
| WM4 | 15:35 | 0.30 | 27.9 | 27.9 | 6.57 | 6.5 | 83.8 | 83.0 | 22.3 | 22.1 | 8.4 | 8.4 | 16 | 15.5 |
| | | | 27.9 | | 6.45 | | 82.1 | | 21.8 | | 8.4 | | 15 | |

| Date | 25-Jul-15 | | | | | | | | | | | | | |
|----------|-----------|-----------|-----------|------|-----------|-----|--------|------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM4-CA | 15:00 | 0.13 | 27.2 | 27.2 | 6.48 | 6.5 | 80.7 | 80.9 | 8.3 | 8.2 | 8.6 | 8.6 | 5 | 5.0 |
| | | | 27.2 | | 6.52 | | 81.1 | | 8.2 | | 8.6 | | 5 | |
| WM4-CB | 15:22 | 0.40 | 27.8 | 27.8 | 5.54 | 5.6 | 71.0 | 71.5 | 14.4 | 14.7 | 8.2 | 8.2 | 12 | 11.5 |
| | | | 27.8 | | 5.65 | | 71.9 | | 14.9 | | 8.2 | | 11 | |
| WM4 | 14:28 | 0.35 | 27.7 | 27.7 | 6.6 | 6.6 | 83.9 | 83.5 | 33.9 | 33.7 | 8.5 | 8.5 | 53 | 51.5 |
| | | | 27.7 | | 6.51 | | 83.0 | | 33.5 | | 8.5 | | 50 | |




| Date | | 28-Jul-15 | | | | | | | | | | | | |
|----------|-------|-----------|-----------|------|-----------|-----|--------|-------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM4-CA | 14:13 | 0.11 | 30.8 | 30.8 | 7.3 | 7.3 | 98.2 | 98.5 | 6.8 | 6.7 | 8.4 | 8.4 | 2 | 2.5 |
| | | | 30.8 | | 7.35 | | 98.7 | | 6.6 | | 8.4 | | 3 | |
| WM4-CB | 14:41 | 0.36 | 31.2 | 31.2 | 6.13 | 6.1 | 82.8 | 82.0 | 8.9 | 9.0 | 8.9 | 8.9 | 6 | 6.0 |
| | | | 31.2 | | 6.04 | | 81.2 | | 9.0 | | 8.9 | | 6 | |
| WM4 | 13:50 | 0.32 | 32.7 | 32.8 | 7.48 | 7.5 | 103.8 | 104.1 | 22.7 | 23.2 | 8 | 8.0 | 12 | 12.0 |
| | | | 32.8 | | 7.55 | | 104.3 | | 23.6 | | 8 | | 12 | |




| Date | | 30-Jul-15 | | | | | | | | | | | | |
|----------|-------|-----------|-----------|------|-----------|-----|--------|------|-----------------|------|-----|-----|----------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DO (%) | | Turbidity (NTU) | | pH | | SS(mg/L) | |
| WM4-CA | 14:34 | 0.11 | 28.6 | 28.6 | 7.27 | 7.3 | 92.7 | 92.5 | 5.1 | 5.2 | 8.2 | 8.2 | 5 | 5.0 |
| | | | 28.6 | | 7.23 | | 92.2 | | 5.4 | | 8.2 | | 5 | |
| WM4-CB | 15:00 | 0.32 | 28.9 | 28.9 | 5.8 | 5.8 | 78.2 | 77.9 | 10.2 | 10.4 | 7.5 | 7.5 | 8 | 8.0 |
| | | | 28.9 | | 5.74 | | 77.6 | | 10.5 | | 7.5 | | 8 | |
| WM4 | 14:06 | 0.30 | 29.4 | 29.4 | 6.76 | 6.7 | 88.4 | 88.0 | 24.7 | 25.0 | 8 | 8.0 | 26 | 26.0 |
| | | | 29.4 | | 6.69 | | 87.6 | | 25.2 | | 8 | | 26 | |

Appendix J




Graphical Plots for Monitoring Result




Air Quality – 1-hour TSP











Air Quality – 24-hour TSP










Noise












Water Quality







Appendix K

Meteorological Data

| Date | Weather | Total Rainfall (mm) | Ta Kwu Ling Station | | | | |
|-----------|---------|--|---------------------|-------------------|----------------------------|----------------|------|
| | | | Mean Air Temp. (°C) | Wind Speed (km/h) | Mean Relative Humidity (%) | Wind Direction | |
| 1-Jul-15 | Wed | Mainly fine and very hot. Moderate southerly winds. | 0 | 30.1 | 7.2 | 75 | S/SW |
| 2-Jul-15 | Thu | Mainly fine and very hot. Moderate southerly winds. | Trace | 30.9 | 7.5 | 74.5 | S/SW |
| 3-Jul-15 | Fri | Mainly fine and very hot. Moderate southerly winds. | 0 | 30.4 | 7.2 | 73.2 | S/SW |
| 4-Jul-15 | Sat | Mainly fine and very hot. Moderate southerly winds. | 0 | 30 | 6.5 | 76.2 | E/SE |
| 5-Jul-15 | Sun | Mainly fine and very hot. Moderate southerly winds. | 0 | 29.8 | 8.1 | 79 | E/NE |
| 6-Jul-15 | Mon | Mainly fine and very hot. Moderate southerly winds. | Trace | 29.1 | 5.5 | 73.5 | JN |
| 7-Jul-15 | Tue | Mainly fine and very hot. Moderate southerly winds. | 0 | 29.4 | 11.3 | 59 | N/NE |
| 8-Jul-15 | Wed | Mainly fine and very hot. Moderate southerly winds. | 0 | 29.2 | 11.2 | 58 | N |
| 9-Jul-15 | Thu | Fresh to strong northwesterly winds, strengthening gradually. Showers will become more frequent in the afternoon. | 2 | 27 | 9.5 | 77.2 | N/NW |
| 10-Jul-15 | Fri | Fresh to strong northwesterly winds, strengthening gradually. Showers will become more frequent in the afternoon. | 24.3 | 29 | 11.5 | 75.5 | E/NE |
| 11-Jul-15 | Sat | Very hot with sunny periods and isolated showers. Mainly cloudy tonight. Light to moderate southerly winds. | 0 | 30.4 | 5.5 | 68.5 | N |
| 12-Jul-15 | Sun | Very hot with sunny periods and isolated showers. Mainly cloudy tonight. Light to moderate southerly winds. | 0 | 31 | 6 | 70.7 | N |
| 13-Jul-15 | Mon | Very hot with sunny periods and isolated showers. Mainly cloudy tonight. Light to moderate southerly winds. | 0 | 30.9 | 4.1 | 74.5 | S/SW |
| 14-Jul-15 | Tue | Very hot with sunny periods and isolated showers. Mainly cloudy tonight. Light to moderate southerly winds. | 0 | 30.8 | 6.1 | 74.5 | E/SE |
| 15-Jul-15 | Wed | Very hot with sunny periods and isolated showers. Mainly cloudy tonight. Light to moderate southerly winds. | Trace | 30.6 | 7 | 77 | E |
| 16-Jul-15 | Thu | Very hot with sunny periods and isolated showers. Mainly cloudy tonight. Light to moderate southerly winds. | Trace | 29.6 | 6 | 79.5 | E/SE |
| 17-Jul-15 | Fri | Very hot with sunny periods and isolated showers. Mainly cloudy tonight. Light to moderate southerly winds. | 12 | 29.2 | 5 | 79.2 | W/SW |
| 18-Jul-15 | Sat | Cloudy with showers and squally thunderstorms. Showers will be heavy at times. Moderate to fresh easterly winds, | 0.2 | 29.4 | 8.2 | 80.7 | E |
| 19-Jul-15 | Sun | Cloudy with showers and squally thunderstorms. Showers will be heavy at times. Moderate to fresh easterly winds, | Trace | 29.9 | 6.4 | Maintenance | E |
| 20-Jul-15 | Mon | Cloudy with showers and squally thunderstorms. Showers will be heavy at times. Moderate to fresh easterly winds, | 46.2 | 27.5 | 5.5 | Maintenance | E/SE |
| 21-Jul-15 | Tue | Cloudy with showers. Showers will be heavy at first with a few squally thunderstorms. Moderate to fresh southwesterly winds. | 51.2 | 26.1 | 9.7 | 89.5 | W/SW |
| 22-Jul-15 | Wed | Sunny periods and a few showers. Hot in the afternoon. Moderate southerly winds. | 19.3 | 27.1 | 6.5 | 87.2 | S/SW |
| 23-Jul-15 | Thu | Sunny periods and a few showers. Hot in the afternoon. Moderate southerly winds. | 45 | 26.8 | 11.1 | 86.7 | E/SE |
| 24-Jul-15 | Fri | Sunny periods and a few showers. Hot in the afternoon. Moderate southerly winds. | 5.7 | 26.4 | 13 | 88 | E/SE |
| 25-Jul-15 | Sat | Sunny periods and a few showers. Hot in the afternoon. Moderate southerly winds. | 9.6 | 28 | 7.5 | 82.5 | S/SW |
| 26-Jul-15 | Sun | Sunny periods and a few showers. Hot in the afternoon. Moderate southerly winds. | 24.9 | 28.4 | 9.5 | 81.2 | S |
| 27-Jul-15 | Mon | Sunny periods and a few showers. Hot in the afternoon. Moderate southerly winds. | 0.3 | 28.5 | 10.4 | 77.5 | S |
| 28-Jul-15 | Tue | Fine and very hot. Light winds. | Trace | 28.8 | 7 | 73 | E |
| 29-Jul-15 | Wed | Fine and very hot. Light winds. | 3.7 | 27.8 | 8 | 72.5 | E/SE |
| 30-Jul-15 | Thu | Fine and very hot. Light winds. | 0.6 | 27.3 | 7.5 | 80 | E/SE |
| 31-Jul-15 | Fri | Fine and very hot. Light winds. | 0 | 27.4 | 6.8 | 75 | S/SE |

Appendix L

Waste Flow Table

Name of Department : CEDD

Contract No./ Work Order No. : CV/2012/08

Appendix I - Monthly Summary Waste Flow Table for 2015

(All quantities shall be rounded off to 3 decimal places)

| Month | Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3) | | | | | | Actual Quantities of Other C&D Materials / Wastes Generated | | | | |
|-----------------|--|---|----------------------------------|------------------------------------|-----------------------------------|--------------------------|---|--|---|-------------------------------|---|
| | Total Quantities Generated [a+b+c+d] | Broken Concrete (including rock for recycling into aggregates) (a) | Reused in the Contract (b) | Reused in Other Projects (c) | Disposed as Public Fill (d) | Imported C&D Material | Metal (in '000kg) | Paper/ Cardboard Packaging (in '000kg) | Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg) | Chemical Waste (in '000kg) | Others (e.g. General Refuse etc.) (in '000m3) |
| January | 66.2666 | 0.0000 | 0.0670 | 65.6529 | 0.5467 | 0.1150 | 0.0000 | 0.2500 | 0.0000 | 0.0000 | 0.0617 |
| February | 57.9980 | 0.0000 | 0.0000 | 57.3858 | 0.6121 | 0.3505 | 3.3200 | 0.3900 | 0.0000 | 0.5280 | 0.0908 |
| March | 66.0198 | 0.0000 | 0.3614 | 65.3359 | 0.3225 | 0.0729 | 0.0000 | 0.2920 | 0.0000 | 0.7040 | 0.1293 |
| April | 49.2562 | 0.0000 | 0.2770 | 48.7725 | 0.2066 | 0.1928 | 0.0000 | 0.2300 | 0.0000 | 0.0000 | 0.2423 |
| May | 41.7957 | 0.0000 | 8.7663 | 32.6095 | 0.4199 | 0.8683 | 0.0000 | 0.1300 | 0.0000 | 2.6400 | 0.0511 |
| June | 32.4389 | 0.0000 | 5.2132 | 26.7733 | 0.4524 | 0.9260 | 0.0000 | 0.5400 | 0.0000 | 0.5280 | 0.1703 |
| Half-year total | 313.7751 | 0.0000 | 14.6850 | 296.5299 | 2.5602 | 2.5255 | 3.3200 | 1.8320 | 0.0000 | 4.4000 | 0.7454 |
| July | 19.5844 | 0.0000 | 0.5171 | 18.2752 | 0.7922 | 0.9991 | 0.0000 | 0.2500 | 0.0000 | 0.8800 | 0.0496 |
| August | 0.0000 | | | | | | | | | | |
| September | 0.0000 | | | | | | | | | | |
| October | 0.0000 | | | | | | | | | | |
| November | 0.0000 | | | | | | | | | | |
| December | 0.0000 | | | | | | | | | | |
| Yearly Total | 333.3596 | 0.0000 | 15.2021 | 314.8051 | 3.3524 | 3.5246 | 3.3200 | 2.0820 | 0.0000 | 5.2800 | 0.7950 |

(All quantities shall be rounded off to 3 decimal places)

| Year | Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3) | | | | | | Actual Quantities of Other C&D Materials / Wastes Generated | | | | |
|-------|--|---|----------------------------------|------------------------------------|-----------------------------------|--------------------------|---|--|---|-------------------------------|---|
| | Total Quantities Generated [a+b+c+d] | Broken Concrete (including rock for recycling into aggregates) (a) | Reused in the Contract (b) | Reused in Other Projects (c) | Disposed as Public Fill (d) | Imported C&D Material | Metal (in '000kg) | Paper/ Cardboard Packaging (in '000kg) | Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg) | Chemical Waste (in '000kg) | Others (e.g. General Refuse etc.) (in '000m3) |
| 2013 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| 2014 | 425.4406 | 0.0000 | 2.7362 | 376.3945 | 46.3099 | 5.6245 | 3.2100 | 0.4390 | 0.0070 | 10.8800 | 2.2609 |
| 2015 | | | | | | | | | | | |
| 2016 | | | | | | | | | | | |
| 2017 | | | | | | | | | | | |
| 2018 | | | | | | | | | | | |
| Total | 425.4406 | 0.0000 | 2.7362 | 376.3945 | 46.3099 | 5.6245 | 3.2100 | 0.4390 | 0.0070 | 10.8800 | 2.2609 |

Remark:

1) Density of C&D material to be 2.2 metric ton/m3
2) Density of General Refuse to be 1.6 metric ton/m3

3) Density of Spent Oil to be 0.88 metric ton/m3

Monthly Summary Waste Flow Table for 2015 (year)

| Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | |
|------------------|--|-------------------------------------|--------------------------|--------------------------|--------------------------|--------------------------|---|----------------------------|--------------------------|----------------------|-----------------------------|
| | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in m ³) | (in '000m ³) |
| Jan | 3.864 | 0.105 | 0.648 | 0.000 | 3.216 | 0.118 | 0.000 | 0.000 | 0.000 | 0.040 | 0.080 |
| Feb | 2.429 | 0.049 | 1.518 | 0.000 | 0.911 | 0.100 | 0.000 | 0.000 | 0.003 | 0.900 | 0.070 |
| Mar | 3.713 | 0.029 | 0.270 | 0.000 | 3.443 | 0.100 | 0.000 | 0.000 | 0.006 | 0.000 | 0.080 |
| Apr | 3.597 | 0.115 | 2.308 | 0.000 | 1.289 | 0.090 | 0.003 | 0.000 | 0.000 | 0.000 | 0.065 |
| May | 1.357 | 0.197 | 0.108 | 0.000 | 1.249 | 0.100 | 0.000 | 0.000 | 0.012 | 0.000 | 0.065 |
| Jun | 2.515 | 0.053 | 0.840 | 0.000 | 1.675 | 0.125 | 0.000 | 0.000 | 0.030 | 0.800 | 0.060 |
| Sub-total | 17.475 | 0.547 | 5.692 | 0.000 | 11.783 | 0.633 | 0.003 | 0.000 | 0.051 | 1.740 | 0.420 |
| Jul | 1.177 | 0.030 | 0.351 | 0.000 | 0.826 | 1.564 | 0.000 | 0.000 | 0.000 | 0.000 | 0.065 |
| Aug | | | | | | | | | | | |
| Sep | | | | | | | | | | | |
| Oct | | | | | | | | | | | |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| Total | 18.652 | 0.578 | 6.043 | 0.000 | 12.609 | 2.197 | 0.003 | 0.000 | 0.051 | 1.740 | 0.485 |

- Note:**
1. Assume the density of soil fill is 2 ton/m³.
 2. Assume the density of rock and broken concrete is 2.5 ton/m³.
 3. Assume each truck of C&D wastes is 5m³.
 4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
 5. The slurry and bentonite are disposed at Tseung Kwun O 137.
 6. The non-inert C&D wastes are disposed at NENT.
 7. Assume the density of metal is 7,850 kg/m³.

Name of Department: CEDD

Monthly Summary Waste Flow Table for 2015

| Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | |
|-----------|--|-------------------------------------|--------------------------|--------------------------|--------------------------|--------------------------|---|----------------------------|-------------|----------------|-----------------------------|
| | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics | Chemical Waste | Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| JAN | 0 | 0 | 0 | 0 | 0 | 33.3285 | 4.16 | 0.24 | 0 | 0 | 0.42 |
| FEB | 0 | 0 | 0 | 0 | 0 | 11.82 | 0.99 | 0 | 0 | 0 | 0.18 |
| MAR | 0 | 0 | 0 | 0 | 0 | 8.592 | 0 | 0 | 0 | 0 | 0.375 |
| APRIL | 0 | 0 | 0 | 0 | 0 | 12.81 | 0 | 0 | 0 | 0 | 0.04 |
| MAY | 0 | 0 | 0 | 0 | 0 | 16.609 | 0 | 0.154 | 0 | 0 | 0 |
| JUN | 0 | 0 | 0 | 0 | 0 | 13.676 | 0 | 0 | 0 | 0 | 0.015 |
| Sub Total | 0 | 0 | 0 | 0 | 0 | 96.8355 | 5.15 | 0.394 | 0 | 0 | 1.03 |
| JUL | 0 | 0 | 0 | 0 | 0 | 10.285 | 0 | 0 | 0 | 0 | 0.02 |
| AUG | | | | | | | | | | | |
| SEP | | | | | | | | | | | |
| OCT | | | | | | | | | | | |
| NOV | | | | | | | | | | | |
| DEC | | | | | | | | | | | |
| Total | 0 | 0 | 0 | 0 | 0 | 107.12 | 5.15 | 0.394 | 0 | 0 | 1.05 |

Notes:

Name of Department: CEDD

| Forecast of Total Quantities of C&D Materials to be Generated from the Contract (see Note 4) | | | | | | | | | | |
|--|--------------------------------------|--------------------------|--------------------------|--------------------------|--------------------------|-------------|-----------------------------|-----------------------|----------------|-----------------------------|
| Total Quantity Generated | Hard Rocks and Large Broken Concrete | Reused in the Contract | Reused in Other Projects | Disposed as Public Fill | Imported Fill | Metal | Paper / cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| 0 | 0 | 0 | 0 | 0 | 350 | 30 | 4 | 2 | 1 | 4 |

Notes:

- (1) The performance targets are given in PS clause 6(14) above.
- (2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.
- (3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature
 - Hard Rocks and Large Broken Concrete = Cannot be defined at this stage
 - Imported Fill = Estimated by the Contractor = 1 loading = 8m³
 - Metal = Estimated by the Contractor
 - Paper/cardboard packaging = Estimated by the Contractor
 - Plastics = Estimated by the Contractor
 - Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)
 - Other, e.g. general refuse = Estimated by the Contractor

Appendix M

**Implementation Schedule for
Environmental Mitigation Measures**

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|--|-----------|---|---|-------------------------------|--------------------------|--------------------------------|---|
| Air Quality Impact (Construction) | | | | | | | |
| 3.6.1.1 | 2.1 | <p>General Dust Control Measures</p> <p>The following dust suppression measures should be implemented:</p> <ul style="list-style-type: none"> ■ Frequent water spraying for active construction areas (4 times per day for active areas in Po Kak Tsai and 8 times per day for all other active areas), including areas with heavy construction and slope cutting activities ■ 80% of stockpile areas should be covered by impervious sheets ■ Speed of trucks within the site should be controlled to about 10 km/hr ■ All haul roads within the site should be paved to avoid dust emission due to vehicular movement | To minimize adverse dust emission generated from various construction activities of the works sites | Contractor | Construction Works Sites | During Construction | EIA Recommendation and Air Pollution Control (Construction Dust) Regulation |
| 3.6.1.2 | 2.1 | <p>Best Practice for Dust Control</p> <p>The relevant best practices for dust control as stipulated in the Air Pollution Control (Construction Dust) Regulation should be adopted to further reduce the construction dust impacts of the Project. These best practices include:</p> <p><i>Good site management</i></p> <ul style="list-style-type: none"> ■ The Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. ■ Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimize the release of visible dust emission. ■ Any piles of materials accumulated on or around the work areas should be cleaned up regularly. ■ Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimizing generation of fugitive dust emissions. ■ The material should be handled properly to prevent fugitive dust emission before cleaning. <p><i>Disturbed Parts of the Roads</i></p> <ul style="list-style-type: none"> ■ Each and every main temporary access should be paved with | To minimize adverse dust emission generated from various construction activities of the works sites | Contractor | Construction Works Sites | During Construction | EIA Recommendation and Air Pollution Control (Construction Dust) Regulation |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|-----------|--|--|-------------------------------|-------------------------|--------------------------------|--|
| | | <p>concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or</p> <ul style="list-style-type: none"> Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. <p><i>Exposed Earth</i></p> <ul style="list-style-type: none"> Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies. <p><i>Loading, Unloading or Transfer of Dusty Materials</i></p> <ul style="list-style-type: none"> All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet. <p><i>Debris Handling</i></p> <ul style="list-style-type: none"> Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides. Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped. <p><i>Transport of Dusty Materials</i></p> <ul style="list-style-type: none"> Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. <p><i>Wheel washing</i></p> <ul style="list-style-type: none"> Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. <p><i>Use of vehicles</i></p> <ul style="list-style-type: none"> Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle. | | | | | |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|--|-----------|---|--|-------------------------------|-------------------------|--------------------------------|--|
| | | <p><i>Site hoarding</i></p> <ul style="list-style-type: none"> Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. <p><i>Blasting</i></p> <ul style="list-style-type: none"> The areas within 30m from the blasting area should be wetted with water prior to blasting. | | | | | |
| <u>Air Quality Impact (Operation)</u> | | | | | | | |
| 3.5.2.2 | 2.2 | <p>The following odour containment and control measures will be provided for the proposed sewage treatment work at the BCP site:</p> <ul style="list-style-type: none"> The treatment work will be totally enclosed. Negative pressure ventilation will be provided within the enclosure to avoid any fugitive odorous emission from the treatment work. Further odour containment will be achieved by covering or confining the sewage channels, sewage tanks, and equipment with potential odour emission. Proper mixing will be provided at the equalization and sludge holding tanks to prevent sewage septicity. Chemical or biological deodorisation facilities with a minimum odour removal efficiency of 90% will be provided to treat potential odorous emissions from the treatment plant including sewage channels / tanks, filter press and screening facilities so as to minimize any potential odour impact to the nearby ASRs. | To minimize potential odour impact from operation of the proposed sewage treatment work at BCP | DSD | BCP | Operation Phase | EIA recommendation |
| <u>Noise Impact (Construction)</u> | | | | | | | |
| 4.4.1.4 | 3.1 | <p>Adoption of Quieter PME</p> <p>Use of the recommended quieter PME such as those given in the BS5228: Part 1:2009 and presented in Table 4.14, which can be found in Hong Kong.</p> | To minimize the construction air-borne noise impact | Contractors | Construction Work Sites | During Construction | EIA recommendation, EIAO and Noise Control Ordinance (NCO) |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|-----------|---|--|-------------------------------|-------------------------|--------------------------------|--|
| 4.4.1.4 | 3.1 | <p>Use of Movable Noise Barrier</p> <p>The use of movable barrier for certain PME can further alleviate the construction noise impacts. In general, a 5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of the movable noise barrier. The Contractor shall be responsible for design of the movable noise barrier with due consideration given to the size of the PME and the requirement for intercepting the line of sight between the NSRs and PME. Barrier material with surface mass in excess of 7 kg/m² is recommended to achieve the predicted screening effect.</p> | To minimize the construction air-borne noise impact | Contractors | Construction Work Sites | During Construction | EIA recommendation, EIAO and NCO |
| 4.4.1.4 | 3.1 | <p>Use of Noise Enclosure/ Acoustic Shed</p> <p>The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM.</p> | To minimize the construction air-borne noise impact | Contractors | Construction Work Sites | During Construction | EIA recommendation, EIAO and NCO |
| 4.4.1.4 | 3.1 | <p>Use of Noise Insulating Fabric</p> <p>Noise insulating fabric can be adopted for certain PME (e.g. drill rig, pilling auger etc). The insulating fabric should be lapped such that there are no openings or gaps on the joints. Technical data from manufacturers state that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level.</p> | To minimize the construction air-borne noise impact | Contractors | Construction Work Sites | During Construction | EIA recommendation, EIAO and NCO |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|--|-----------|--|---|--|--|--------------------------------|--|
| 4.4.1.4 | 3.1 | <p>Good Site Practice</p> <p>The good site practices listed below should be followed during each phase of construction:</p> <ul style="list-style-type: none"> • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; • Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction programme; • Mobile plant, if any, should be sited as far from NSRs as possible; • Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and • Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. | To minimize the construction air-borne noise impact | Contractors | Construction Work Sites | During Construction | EIA recommendation, EIAO and NCO |
| Noise Impact (Operation) | | | | | | | |
| <u>Road Traffic Noise</u> | | | | | | | |
| Table 4.42 and Figure 4.20.1 to 4.20.4 | 3.2 | Erection of noise barrier/ enclosure along the viaduct section. | To minimize the road traffic noise along the connecting road of BCP | Contractor | Loi Tung and Fanling Highway Interchange | Before Operation | EIAO and NCO |
| <u>Fixed Plant Noise</u> | | | | | | | |
| Table 4.46 | 3.2 | Specification of the maximum allowable sound power levels of the proposed fixed plants during daytime and night-time. | To minimize the fixed plant noise impact | Managing Authority of the buildings / Contractor | BCP, Administration Building and all ventilation buildings | Before Operation | EIA recommendation, EIAO and NCO |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|--|-----------|---|--|--|--|--------------------------------|---|
| 4.5.2.4 | 3.2 | <p>The following noise reduction measures shall be considered as far as practicable during operation:</p> <ul style="list-style-type: none"> Choose quieter plant such as those which have been effectively silenced; Include noise levels specification when ordering new plant (including chillier and E/M equipment); Locate fixed plant/louver away from any NSRs as far as practicable; Locate fixed plant in walled plant rooms or in specially designed enclosures; Locate noisy machines in a basement or a completely separate building; Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary; and Develop and implement a regularly scheduled plant maintenance programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise. | To minimize the fixed plant noise impact | Managing Authority of the buildings / Contractor | BCP, Administration Building and all ventilation buildings | Before Operation | EIAO and NCO |
| Water Quality Impact (Construction) | | | | | | | |
| 5.6.1.1 | 4.1 | <p>Construction site runoff and drainage</p> <p>The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractor prior to the commencement of construction. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. | To control site runoff and drainage; prevent high sediment loading from reaching the nearby watercourses | Contractor | Construction Works Sites | Construction Phase | Practice Note for Professional Persons on Construction Site Drainage (ProPECC Note PN 1/94) |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|-----------|---|--|-------------------------------|-------------------------|--------------------------------|--|
| | | <p>Temporary ditches should be provided to facilitate the runoff discharge into stormwater drainage system through a sediment/silt trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates, if practical.</p> <ul style="list-style-type: none"> ▪ Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction. ▪ All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. ▪ Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities. ▪ If surface excavation works cannot be avoided during the wet season (April to September), temporarily exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC Note PN 1/94. ▪ The overall slope of the site should be kept to a minimum to reduce | | | | | |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|-----------|---|--|-------------------------------|---|--------------------------------|--|
| | | <p>the erosive potential of surface water flows.</p> <ul style="list-style-type: none"> ▪ All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. ▪ Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. ▪ Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers. ▪ Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes. ▪ Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. | | | | | |
| 5.6.1.1 | 4.1 | <p>Good site practices for works within water gathering grounds</p> <p>The following conditions should be complied, if there is any works to be carried out within the water gathering grounds:</p> | To minimize water quality impacts to the water gathering grounds | Contractor | Construction Works Sites within the water gathering | Construction Phase | ProPECC Note PN 1/94 |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|-----------|---|--|-------------------------------|-------------------------|--------------------------------|--|
| | | <ul style="list-style-type: none"> ▪ Adequate measures should be implemented to ensure no pollution or siltation occurs to the catchwaters and catchments. ▪ No earth, building materials, oil or fuel, soil, toxic materials or any materials that may possibly cause contamination to water gathering grounds are allowed to be stockpiled on site. ▪ All surplus spoil should be removed from water gathering grounds as soon as possible. ▪ Temporary drains with silt traps should be constructed at the site boundary before the commencement of any earthworks. ▪ Regular cleaning of silt traps should be carried out to ensure proper operation at all time. ▪ All excavated or filled surfaces which have the risk of erosion should always be protected form erosion. ▪ Facilities for washing the wheels of vehicles before leaving the site should be provided. ▪ Any construction plant which causes pollution to catchwaters or catchments due to the leakage of oil or fuel should be removed off site immediately. ▪ No maintenance activities which may generate chemical wastes should be undertaken in the water gathering grounds. Vehicle maintenance should be confined to designated paved areas only and any spillages should be cleared up immediately using absorbents and waste oils should be collected in designated tanks prior to disposal off site. All storm water run-off from these areas should be discharged via oil/petrol separators and sand/silt removal traps. ▪ Any soil contaminated with fuel leaked from plant should be removed off site and the voids arising from removal of contaminated soil should be replaced by suitable material approved by the Director of Water Supplies. ▪ Provision of temporary toilet facilities and use of chemicals or insecticide of any kind are subject to the approval of the Director of Water Supplies. ▪ Drainage plans should be submitted for approval by the Director of | | | grounds | | |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|--|-----------|---|--|-------------------------------|---|--------------------------------|---|
| | | <p>Water Supplies.</p> <ul style="list-style-type: none"> ▪ An unimpeded access through the waterworks access road should always be maintained. ▪ Earthworks near catchwaters or streamcourses should only be carried out in dry season between October and March, ▪ Advance notice must be given before the commencement of works on site quoting WSD's approval letter reference. | | | | | |
| 5.6.1.2 | 4.1 | <p>Good site practices of general construction activities</p> <p>Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby stormwater drain. Stockpiles of cement and other construction materials should be kept covered when not being used.</p> <p>Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby stormwater drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.</p> | To minimize water quality impacts | Contractor | All construction works sites | Construction phase | EIA Recommendation |
| 5.6.1.3 | 4.1 | <p>Sewage effluent from construction workforce</p> <p>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</p> | To minimize water quality impacts | Contractor | All construction works sites with on-site sanitary facilities | Construction phase | EIA Recommendation and Water Pollution Control Ordinance (WPCO) |
| 5.6.1.4 | 4.1 | <p>Hydrogeological Impact</p> <p>Grout injection works would be conducted before blasting, for sealing a limited area around the tunnel with a grout of a suitable strength for controlling the potential groundwater inflows. The pre-injection grouting method would be supplemented by post-injection grouting where necessary to further enhance the groundwater inflow control. On-site treatment for the groundwater ingress pumped out would be required to remove any contamination by grouting materials before discharge off-site.</p> | To minimize water quality impacts | Contractor | Construction works sites of the drill and blast tunnel | Construction phase | EIA Recommendation and WPCO |
| <u>Water Quality Impact (Operation)</u> | | | | | | | |
| No mitigation measure is required. | | | | | | | |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|---|-----------|---|--|-------------------------------|---|--------------------------------|--|
| <u>Sewage and Sewerage Treatment Impact (Construction)</u> | | | | | | | |
| 6.7 | 5 | The sewage generated by the on-site workforce should be collected in chemical toilets and disposed of off-site by a licensed waste collector. | To minimize water quality impacts | Contractor | All construction works sites with on-site sanitary facilities | Construction phase | EIA recommendation and WPCO |
| <u>Sewage and Sewerage Treatment Impact (Operation)</u> | | | | | | | |
| 6.6.3 | 5 | Sewage generated by the BCP and Chuk Yuen Village Resite will be collected and treated by the proposed on-site sewage treatment facility using Membrane Bioreactor treatment with a portion of the treated wastewater reused for irrigation and flushing within the BCP. | To minimize water quality impacts | DSD | BCP | Operation phase | EIA recommendation and WPCO |
| 6.5.3 | 5 | Sewage generated from the Administration Building will be discharged to the existing local sewerage system. | To minimize water quality impacts | DSD | Administration Building | Operation phase | EIA recommendation and WPCO |
| <u>Waste Management Implication (Construction)</u> | | | | | | | |
| 7.6.1.1 | 6 | <p>Good Site Practices</p> <p>Adverse impacts related to waste management such as potential hazard, air, odour, noise, wastewater discharge and public transport as mentioned in section 3.4.7.2 (ii)(c) of the Study Brief are not expected to arise, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> ▪ Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site ▪ Training of site personnel in proper waste management and chemical handling procedures ▪ Provision of sufficient waste disposal points and regular collection of waste ▪ Dust suppression measures as required under the Air Pollution Control (Construction Dust) Regulation should be followed as far as practicable. Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by covering trucks or in enclosed containers ▪ General refuse shall be removed away immediately for disposal. As | To minimize adverse environmental impact | Contractor | Construction works sites (general) | Construction Phase | EIA recommendation; Waste Disposal Ordinance; Waste Disposal (Chemical Wastes) (General) Regulation; and ETWB TC(W) No. 19/2005, Environmental Management on Construction Site |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|-----------|---|--|-------------------------------|------------------------------------|--------------------------------|--|
| | | <p>such odour is not anticipated to be an issue to distant sensitive receivers</p> <ul style="list-style-type: none"> ▪ Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction from public road ▪ Covers and water spraying system should be provided for the stockpiled C&D material to prevent dust impact or being washed away ▪ Designate different locations for storage of C&D material to enhance reuse ▪ Well planned programme for transportation of C&D material to lessen the off-site traffic impact. Well planned delivery programme for offsite disposal and imported filling material such that adverse noise impact from transporting of C&D material is not anticipated ▪ Site practices outlined in ProPECC PN 1/94 “Construction Site Drainage” should be adopted as far as practicable, such as cleaning and maintenance of drainage systems regularly ▪ Provision of cover for the stockpile material, sand bag or earth bund as barrier to prevent material from washing away and entering the drains | | | | | |
| 7.6.1.2 | 6 | <p>Waste Reduction Measures</p> <p>Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> ▪ Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal ▪ Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force ▪ Proper storage and site practices to minimise the potential for damage or contamination of construction materials ▪ Plan and stock construction materials carefully to minimise amount | To reduce the quantity of wastes | Contractor | Construction works sites (General) | Construction Phase | EIA recommendation and Waste Disposal Ordinance |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|-----------|--|--|-------------------------------|------------------------------------|--------------------------------|---|
| | | <p>of waste generated and avoid unnecessary generation of waste</p> <ul style="list-style-type: none"> In addition to the above measures, specific mitigation measures are recommended below for the identified waste arising to minimise environmental impacts during handling, transportation and disposal of these wastes. | | | | | |
| 7.6.1.3 | 6 | <p>C&D Materials</p> <p>In order to minimise impacts resulting from collection and transportation of C&D material for off-site disposal, the excavated materials should be reused on-site as backfilling material as far as practicable. The surplus rock and other inert C&D material would be disposed of at the Government's Public Fill Reception Facilities (PFRFs) at Tuen Mun Area 38 for beneficial use by other projects in the HKSAR as the last resort. C&D waste generated from general site clearance and tree felling works would require disposal to the designated landfill site. Other mitigation requirements are listed below:</p> <ul style="list-style-type: none"> A Waste Management Plan should be prepared and implemented in accordance with ETWB TC(W) No. 19/2005 Environmental Management on Construction Site; and In order to monitor the disposal of C&D material and solid wastes at public filling facilities and landfills, and to control fly-tipping, a trip-ticket system (e.g. ETWB TCW No. 31/2004) should be included. | To minimize impacts resulting from C&D material | Contractor | Construction Works Sites (General) | Construction Phase | EIA recommendation; Waste Disposal Ordinance; and ETWB TCW No. 31/2004 |
| 7.6.1.4 | 6 | <p>General refuse</p> <p>General refuse should be stored in enclosed bins or compaction units separated from other C&D material. A reputable waste collector is to be employed by the Contractor to remove general refuse from the site separately. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' litter.</p> | To minimize impacts resulting from collection and transportation of general refuse for off-site disposal | Contractor | Construction works sites (General) | Construction phase | Waste Disposal Ordinance and Public Health and Municipal Services Ordinance - Public Cleansing and Prevention of Nuisances Regulation |
| 7.6.1.5 | 6 | <p>Chemical waste</p> <p>If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the <i>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes</i>. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical</p> | To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal | Contractor | Construction works sites (General) | Construction phase | Waste Disposal (Chemical Waste) (General) Regulation and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes |