



JOB No.: TCS00670/13

AGREEMENT NO. CE 45/2008 (CE)
LIANTANG/HEUNG YUEN WAI
BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT
REPORT (NO.26) – SEPTEMBER 2015

PREPARED FOR
CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
(CEDD)

Date	Reference No.	Prepared By	Certified By
14 October 2015	TCS00670/13/600/R0513v2	 Nicola Hon (Environmental Consultant)	 Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	12 October 2015	First Submission
2	14 October 2015	Amended against the IEC's comments on 13 October 2015

Unit A-C, 27/F Ford Glory Plaza
37-39 Wing Hong Street
Cheung Sha Wan, Kowloon, Hong Kong
T +852 3995 8100 F +852 3995 8101 E hongkong@smec.com
www.smec.com

15 October 2015

Our ref: 7076192/L19368/Ry/AB/AW/FL/rw

AECOM
8/F, Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin, N.T.

By Email & Post

Attention: Mr Simon LEUNG

Dear Sirs

**Agreement No. CE 45/2008 (CE)
Liantang/Heung Yuen Wai Boundary Control Point and Associated Works
Independent Environmental Checker – Investigation
Monthly EM&A Report (No. 26) – September 2015**

With reference to the Monthly EM&A Report No. 26 for September 2015 (Version 2) certified by the ET Leader provided to us on 14 October 2015, please be noted that we have no adverse comments on the captioned submission. We herewith verify the captioned submission in accordance with Condition 5.4 of the Environmental Permit No. EP-404/2011/C.

Thank you for your attention and please do not hesitate to contact the undersigned on tel. 3995 8120 or by email to antony.wong@smec.com; or our Mr Francis LEE on tel. 3995 8144 or by email to francis.lee@smec.com.

Yours faithfully
for and on behalf of
SMEC Asia Limited



Antony WONG

Independent Environmental Checker

cc	CEDD/BCP	-	Messrs Karl KL KWAN / William CHEUNG / CM OR	by fax: 3547 1659
	ArchSD	-	Mr William WL CHENG	by fax: 2804 6805
	AECOM	-	Mr Pat LAM / Mr Perry YAM	by email
	Ronald Lu	-	Mr Peter YAM / Mr Justin CHEUNG	by email
	SRJV	-	Mr Edwin AU	by email
	CW	-	Mr Daniel HO	by email
	DHK	-	Mr Raymond CHENG	by email
	Leighton	-	Mr Jon KITCHING	by email
	AUES	-	Mr TW TAM	by email

EXECUTIVE SUMMARY

ES01 This is the 26th monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 to 30 September 2015** (hereinafter ‘the Reporting Period’).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES02 To facilitate the project management and implementation, Liantang/Heung Yuen Wai Boundary Control Point and Associated Works of the Project is divided to six CEDD contracts including Contract 2 (CV/2012/08), Contract 3 (CV/2012/09), Contract 4 (TCSS), Contract 5 (CV/2013/03), Contract 6 (CV/2013/08) and Contract 7 (NE/2014/03) and one ArshSD contract (Contract SS C505).

ES03 In the Reporting Period, the construction works for Contract SS C505 was commenced on 1 September 2015 and therefore the active contracts would be included Contract 2, Contract 3, Contract 5 and Contract SS C505. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Reporting Period	
		Number of Monitoring Locations to undertake	Total Occasions
Air Quality	1-hour TSP	6	102
	24-hour TSP	6	36
Construction Noise	L _{eq(30min)} Daytime	8	45
Water Quality	Water sampling	3 (Contract 2&3)	12 ^(*)
		2 (Contract 5 and SS C505)	12 ^(*)
Joint Site Inspection / Audit	IEC, ET, the Contractor and RE joint site Environmental Inspection and Auditing	Contract 2	4
		Contract 3	4
		Contract 5	5
		Contract SS C505	5

^(*) Monitoring day

BREACH OF ACTION AND LIMIT (A/L) LEVELS

1.1.1 In the Reporting Period, no air quality and noise exceedance was registered for the Project. For water quality, total of eight (8) Action/ Limit Level exceedances, namely two (2) Action Level exceedances of turbidity and three (3) exceedances Action/ Limit Level of suspended solids recorded at WM1 and two (2) exceedances of turbidity and one (1) exceedance of suspended solids recorded at WM4. The summary of exceedance in the Reporting Period is shown below.

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation Result	Corrective Actions
Air Quality	1-hour TSP	0	0	0	--	--
	24-hour TSP	0	0	0	--	--
Construction Noise	L _{eq(30min)} Daytime	0	0	0	--	--
Water Quality	DO	0	0	0	--	--
	Turbidity	2	2	4	- The exceedances are under investigation	N/A
	SS	2	2	4		

ENVIRONMENTAL COMPLAINT

ES04 In this Reporting Period, no environmental complaints were received related to the EM&A programme.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES05 No environmental summons or successful prosecutions were recorded in the Reporting Period.

REPORTING CHANGE

ES06 No reporting changes were made in the Reporting Period.

SITE INSPECTION

ES07 In this Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 2** has been carried out by the RE, IEC, ET and the Contractor on **4, 11, 18 and 25 September 2015**. No non-compliance was noted.

ES08 In the Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 3** has been carried out by the RE, IEC, ET and the Contractor on **7, 16, 21 and 29 September 2015**. No non-compliance was noted.

ES09 In the Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 5** has been carried out by the RE, IEC, ET and the Contractor on **2, 10, 17, 24 and 30 September 2015**. No non-compliance was noted.

ES10 In the Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract SS C505** has been carried out by the RE, IEC, ET and the Contractor on **2, 9, 16, 23 and 30 September 2015**. No non-compliance was noted.

FUTURE KEY ISSUES

ES11 As dry season is approaching, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.

ES12 The Contractor was also reminded to prevent muddy water or other water pollutants from site surface flow to local stream such as Kong Yiu Channel and Ma Wat Channel or public area. Water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas should paid attention and fully implemented.

ES13 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.

ES14 Since most of construction sites under the Project are located adjacent to villages, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission.

Table of Contents

1	INTRODUCTION	1
1.1	PROJECT BACKGROUND	1
1.2	REPORT STRUCTURE	1
2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	3
2.1	CONSTRUCTION CONTRACT PACKAGING	3
2.2	PROJECT ORGANIZATION	4
2.3	CONCURRENT PROJECTS	7
2.4	CONSTRUCTION PROGRESS	7
2.5	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	9
3	SUMMARY OF IMPACT MONITORING REQUIREMENTS	12
3.1	GENERAL	12
3.2	MONITORING PARAMETERS	12
3.3	MONITORING LOCATIONS	12
3.4	MONITORING FREQUENCY AND PERIOD	14
3.5	MONITORING EQUIPMENT	14
3.6	MONITORING METHODOLOGY	17
3.7	EQUIPMENT CALIBRATION	19
3.8	DERIVATION OF ACTION/LIMIT (A/L) LEVELS	19
3.9	DATA MANAGEMENT AND DATA QA/QC CONTROL	20
4	AIR QUALITY MONITORING	21
4.1	GENERAL	21
4.2	AIR QUALITY MONITORING RESULTS IN REPORTING MONTH	21
5	CONSTRUCTION NOISE MONITORING	23
5.1	GENERAL	23
5.2	NOISE MONITORING RESULTS IN REPORTING MONTH	23
6	WATER QUALITY MONITORING	24
6.1	GENERAL	24
6.2	RESULTS OF WATER QUALITY MONITORING	24
7	WASTE MANAGEMENT	28
7.1	GENERAL WASTE MANAGEMENT	28
7.2	RECORDS OF WASTE QUANTITIES	28
8	SITE INSPECTION	29
8.1	REQUIREMENTS	29
8.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	29
9	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	32
9.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	32
10	IMPLEMENTATION STATUS OF MITIGATION MEASURES	34
10.1	GENERAL REQUIREMENTS	34
10.2	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	34
10.3	KEY ISSUES FOR THE COMING MONTH	35
11	CONCLUSIONS AND RECOMMENDATIONS	37
11.1	CONCLUSIONS	37
11.2	RECOMMENDATIONS	37

LIST OF TABLES

TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	IMPACT MONITORING STATIONS - WATER QUALITY
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	WATER QUALITY MONITORING EQUIPMENT
TABLE 3-8	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-9	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-10	ACTION AND LIMIT LEVELS FOR WATER QUALITY
TABLE 4-1	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM1A
TABLE 4-2	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM2
TABLE 4-3	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM3
TABLE 4-4	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM7A
TABLE 4-5	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM8
TABLE 4-6	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM9B
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 6-1	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 3
TABLE 6-2	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 5
TABLE 6-3	BREACHES OF WATER QUALITY MONITORING CRITERIA IN REPORTING PERIOD
TABLE 7-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 7-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 8-1	SITE OBSERVATIONS FOR CONTRACT 2
TABLE 8-2	SITE OBSERVATIONS FOR CONTRACT 3
TABLE 8-3	SITE OBSERVATIONS FOR CONTRACT 5
TABLE 8-4	SITE OBSERVATIONS FOR CONTRACT SS C505
TABLE 9-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 9-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 9-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 10-1	ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ORGANIZATION CHART
APPENDIX C	3-MONTH ROLLING CONSTRUCTION PROGRAM
APPENDIX D	DESIGNATED MONITORING LOCATIONS AS RECOMMENDED IN THE APPROVED EM&A MANUAL
APPENDIX E	MONITORING LOCATIONS FOR IMPACT MONITORING
APPENDIX F	CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
APPENDIX G	EVENT AND ACTION PLAN
APPENDIX H	IMPACT MONITORING SCHEDULE
APPENDIX I	DATABASE OF MONITORING RESULT
APPENDIX J	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX K	METEOROLOGICAL DATA
APPENDIX L	WASTE FLOW TABLE

APPENDIX M IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES

1 INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1 Civil Engineering and Development Department is the Project Proponent and the Permit Holder of Agreement No. CE 45/2008 (CE) Liantang / Heung Yuen Wai Boundary Control Point and Associated Works, which is a Designated Project to be implemented under Environmental Permit number EP-404/2011/C granted on 12 March 2015.
- 1.1.2 The Project consists of two main components: Construction of a Boundary Control Point (hereinafter referred as “BCP”); and Construction of a connecting road alignment. Layout plan of the Project is shown in *Appendix A*.
- 1.1.3 The proposed BCP is located at the boundary with Shenzhen near the existing Chuk Yuen Village, comprising a main passenger building with passenger and cargo processing facilities and the associated customs, transport and ancillary facilities. The connecting road alignment consists of six main sections:
- 1) Lin Ma Hang to Frontier Closed Area (FCA) Boundary – this section comprises at-grade and viaducts and includes the improvement works at Lin Ma Hang Road;
 - 2) Ping Yeung to Wo Keng Shan – this section stretches from the Frontier Closed Area Boundary to the tunnel portal at Cheung Shan and comprises at-grade and viaducts including an interchange at Ping Yeung;
 - 3) North Tunnel – this section comprises the tunnel segment at Cheung Shan and includes a ventilation building at the portals on either end of the tunnel;
 - 4) Sha Tau Kok Road – this section stretches from the tunnel portal at Wo Keng Shan to the tunnel portal south of Loi Tung and comprises at-grade and viaducts including an interchange at Sha Tau Kok and an administration building;
 - 5) South Tunnel – this section comprises a tunnel segment that stretches from Loi Tung to Fanling and includes a ventilation building at the portals on either end of the tunnel as well as a ventilation building in the middle of the tunnel near Lau Shui Heung;
 - 6) Fanling – this section comprises the at-grade, viaducts and interchange connection to the existing Fanling Highway.
- 1.1.4 Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties. As part of the EM&A program, the baseline monitoring has carried out between **13 June 2013** and **12 July 2013** for all parameters including air quality, noise and water quality before construction work commencement. The Baseline Monitoring Report summarized the key findings and the rationale behind determining a set of Action and Limit Levels (A/L Levels) from the baseline data. Also, the Project baseline monitoring report which verified by the IEC has been submitted to EPD on **16 July 2013** for endorsement. The major construction works of the Project was commenced on **16 August 2013** in accordance with the EP Section 5.3 stipulation.
- 1.1.5 This is **26th** monthly EM&A report presenting the monitoring results and inspection findings for reporting period from **1** to **30 September 2015**.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

Section 1	<i>Introduction</i>
Section 2	<i>Project Organization and Construction Progress</i>
Section 3	<i>Summary of Impact Monitoring Requirements</i>
Section 4	<i>Air Quality Monitoring</i>
Section 5	<i>Construction Noise Monitoring</i>
Section 6	<i>Water Quality Monitoring</i>
Section 7	<i>Waste Management</i>

- Section 8* *Site Inspections*
- Section 9* *Environmental Complaints and Non-Compliance*
- Section 10* *Implementation Status of Mitigation Measures*
- Section 11* *Conclusions and Recommendations*

2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the following contracts:

- Contract 2 (CV/2012/08)
- Contract 3 (CV/2012/09)
- Contract 4 (NE/2014/02)
- Contract 5 (CV/2013/03)
- Contract 6 (CV/2013/08)
- Contract 7 (NE/2014/03)
- ArchSD Contract No. SS C505

2.1.2 The details of each contracts is summarized below and the delineation of each contracts is shown in *Appendix A*.

Contract 2 (CV/2012/08)

2.1.3 Contract 2 has awarded in December 2013 and construction work was commenced on 19 May 2014. Major Scope of Work of the Contract 2 is listed below:

- construction of an approximately 5.2km long dual two-lane connecting road (with about 0.4km of at-grade road and 4.8km of tunnel) connecting the Fanling Interchange with the proposed Sha Tau Kok Interchange;
- construction of a ventilation adit tunnel and the mid-ventilation building;
- construction of the north and south portal buildings of the Lung Shan Tunnel and their associated slope works;
- provision and installation of ventilation system, E&M works and building services works for Lung Shan tunnel and Cheung Shan tunnel and their portal buildings;
- construction of Tunnel Administration Building adjacent to Wo Keng Shan Road and the associated E&M and building services works; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 3 (CV/2012/09)

2.1.4 Contract 3 was awarded in July 2013 and construction work was commenced on 5 November 2013. Major Scope of Work of the Contract 3 is listed below:

- construction of four link roads connecting the existing Fanling Highway and the south portal of the Lung Shan Tunnel;
- realignment of the existing Tai Wo Service Road West and Tai Wo Service Road East;
- widening of the existing Fanling Highway (HyD's entrustment works);
- demolishing existing Kiu Tau vehicular bridge and Kiu Tau footbridge and reconstruction of the existing Kiu Tau Footbridge (HyD's entrustment works); and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 4 (NE/2014/02)

2.1.5 Contract 4 has not yet been awarded. The work of the Contract 4 includes provision and installation of Traffic Control and Surveillance System and the associated electrical and mechanical works for the Project.

Contract 5 (CV/2013/03)

2.1.6 Contract 5 has awarded in April 2013 and construction work was commenced in August 2013. Major Scope of Work of the Contract 5 is listed below:

- site formation of about 23 hectares of land for the development of the BCP;

- construction of an approximately 1.6 km long perimeter road at the BCP including a 175m long depressed road;
- associated diversion/modification works at existing local roads and junctions including Lin Ma Hang Road;
- construction of pedestrian subway linking the BCP to Lin Ma Hang Road;
- provision of resite area with supporting infrastructure for reprovisioning of the affected village houses; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 6 (CV/2013/08)

2.1.7 Contract 6 has awarded in June 2015 and construction work was expected to be commenced on 23 October 2015. Major Scope of Work of the Contract 6 would be included below:

- construction of an approximately 4.6km long dual two-lane connecting road (with about 0.6km of at-grade road, 3.3km of viaduct and 0.7km of tunnel) connecting the BCP with the proposed Sha Tau Kok Road Interchange and the associated ventilation buildings;
- associated diversion/modification works at access roads to the resite of Chuk Yuen Village;
- provision of sewage collection, treatment and disposal facilities for the BCP and the resite of Chuk Yuen Village;
- construction of a pedestrian subway linking the BCP to Lin Ma Hang Road;
- provisioning of the affected facilities including Wo Keng Shan Road garden; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 7 (NE/2014/03)

2.1.8 Contract 7 has not yet been awarded. Major Scope of Work of the Contract 7 would be included below:

- construction of the Hong Kong Special Administrative Region (HKSAR) portion of four vehicular bridge
- construction of one pedestrian bridge crossing Shenzhen (SZ) River (cross boundary bridges)

ArchSD Contract No. SS C505

2.1.9 SS C505 has been awarded in July 2015 and construction work was commenced on 1 September 2015. Major Scope of Work of the SS C505 would be included below:

- passenger-related facilities including processing kiosks and examination facilities for private cars and coaches, passenger clearance building and halls, the interior fitting works for the pedestrian bridge crossing Shenzhen River, etc.;
- cargo processing facilities including kiosks for clearance of goods vehicles, customs inspection platforms, X-ray building, etc.;
- accommodation for the facilities inside of the Government departments providing services in connection with the BCP;
- transport-related facilities inside the BCP including road networks, public transport interchange, transport drop-off and pick-up areas, vehicle holding areas and associated road furniture etc;
- a public carpark; and
- other ancillary facilities such as sewerage and drainage, building services provisions and electronic systems, associated environmental mitigation measure and landscape works.

2.2 PROJECT ORGANIZATION

2.2.1 The project organization is shown in **Appendix B**. The responsibilities of respective parties are:

Civil Engineering and Development Department (CEDD)

- 2.2.2 CEDD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by CEDD to audit the results of the EM&A works carried out by the ET.

Architectural Services Department (ArchSD)

- 2.2.3 ArchSD acts as the works agent for Development Bureau (DEVB), for Contract SS C505 Liantang/ Heung Yuen Wai Boundary Control Point (BCP) – BCP Buildings and Associated Facilities.

Environmental Protection Department (EPD)

- 2.2.4 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Ronald Lu & Partners (Hong Kong) Ltd (The Architect)

- 2.2.5 Ronald Lu & Partners (Hong Kong) Ltd is appointed by ArchSD as an Architect for Contract SS C505 Liantang/ Heung Yuen Wai Boundary Control Point (BCP) – BCP Buildings and Associated Facilities. It is responsible for overseeing the construction works of Contract SS C505 and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the Architect with respect to EM&A are:

- Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
- Monitor Contractors' and ET's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
- Facilitate ET's implementation of the EM&A programme
- Participate in joint site inspection by the ET and IEC
- Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
- Adhere to the procedures for carrying out complaint investigation
- Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulation of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

Engineer or Engineers Representative (ER)

- 2.2.6 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:

- Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
- Monitor Contractors's, ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
- Facilitate ET's implementation of the EM&A programme
- Participate in joint site inspection by the ET and IEC
- Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
- Adhere to the procedures for carrying out complaint investigation
- Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulation of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

The Contractor(s)

- 2.2.7 There will be one contractor for each individual works contract. Once the contractors are

- appointed, EPD, ET and IEC will be notified the details of the contractor.
- 2.2.8 The Contractor for Contracts under CEDD should report to the ER. For ArchSD Contract, the Contractor should report to the Architect or Architect's Representative (AR). The duties and responsibilities of the Contractor are:
- Comply with the relevant contract conditions and specifications on environmental protection
 - Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of EM & A Facilitate ET's monitoring and site inspection activities
 - Participate in the site inspections by the ET and IEC, and undertake any corrective actions
 - Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
 - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
 - Implement measures to reduce impact where Action and Limit levels are exceeded
 - Adhere to the procedures for carrying out complaint investigation

Environmental Team (ET)

- 2.2.9 Once the ET is appointed, the EPD, CEDD, ER, Architect and IEC will be notified the details of the ET.
- 2.2.10 The ET shall not be in any way an associated body of the Contractor(s), and shall be employed by the Project Proponent/Contractor to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years' experience in EM&A and has relevant professional qualifications. Suitably qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. The ET shall report to the Project Proponent and the duties shall include:
- Monitor and audit various environmental parameters as required in this EM&A Manual
 - Analyse the environmental monitoring and audit data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions and identify any adverse environmental impacts arising
 - Carry out regular site inspection to investigate and audit the Contractors' site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
 - Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications
 - Audit environmental conditions on site
 - Report on the environmental monitoring and audit results to EPD, the ER, the Architect, the IEC and Contractor or their delegated representatives
 - Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
 - Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
 - Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
 - Adhere to the procedures for carrying out complaint investigation
 - Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

Independent Environmental Checker (IEC)

- 2.2.11 One IEC will be employed for this Project. Once the IEC is appointed, EPD, ER, the Architect and ET will be notified the details of the IEC.

- 2.2.12 The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 10 years' experience in EM&A and have relevant professional qualifications. The appointment of IEC should be subject to the approval of EPD. The IEC should:
- Provide proactive advice to the ER and the Project Proponent on EM&A matters related to the project, independent from the management of construction works, but empowered to audit the environmental performance of construction
 - Review and audit all aspects of the EM&A programme implemented by the ET
 - Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
 - Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
 - Check compliance with the agreed Event / Action Plan in the event of any exceedance
 - Check compliance with the procedures for carrying out complaint investigation
 - Check the effectiveness of corrective measures
 - Feedback audit results to ET by signing off relevant EM&A proforma
 - Check that the mitigation measures are effectively implemented
 - Verify the log-book(s) mentioned in Condition 2.2 of the EP, notify the Director by fax, within one working day of receipt of notification from the ET Leader of each and every occurrence, change of circumstances or non-compliance with the EIA Report and/or the EP, which might affect the monitoring or control of adverse environmental impacts from the Project
 - Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the ER and Project Proponent on a monthly basis
 - Liaison with the client departments, Engineer/Engineer's Representative, the Architect, ET, IEC and the Contractor of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

2.3 CONCURRENT PROJECTS

- 2.3.1 The concurrent construction works that may be carried out include, but not limited to, the following:
- (a) Regulation of Shenzhen River Stage IV;
 - (b) Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange – Contract No. HY/2012/06;
 - (c) Construction of BCP facilities in Shenzhen.

2.4 CONSTRUCTION PROGRESS

- 2.4.1 In the Reporting Period, the major construction activity conducted under the Project is located in Contracts 2, 3, 5 and SS C505 and they are summarized in below. Moreover, the 3-month rolling construction program of the Contracts 2, 3, 5 and SS C505 is enclosed in **Appendix C**.

Contract 2 (CV/2012/08)

- 2.4.2 The contract commenced in May 2014. In this Reporting Period, construction activities conducted are listed below:
- | | |
|-----------------|---|
| Mid-Vent Portal | <ul style="list-style-type: none">• Cavern excavation• Adit invert slab• Ventilation Building Foundation Work |
| North Portal | <ul style="list-style-type: none">• Permanent slope and composite wall• Tunnel Boring Machine (TBM) testing• Southbound bench excavation and Northbound top heading excavation• Associated PME installation for operation of TBM (mortar plant, cooling system etc.) |

- | | |
|----------------|---|
| South Portal | <ul style="list-style-type: none">• Rock Excavation to Vent. Bldg. Formation• Southbound excavation and foundation works• Northbound excavation and bored piles works• Drill and Blast Set Up• Installation of blast door for Southbound tunnel |
| Admin Building | <ul style="list-style-type: none">• Removal of surcharge• Drainage works |

Contract 3 (CV/2012/09)

2.4.3 The Contract commenced in November 2013. In this Reporting Period, construction activities conducted are listed below:

- Cable detection and trial trenches
- Decking construction for Bridge E
- E&M work for new valve control & Telemetry House
- Filling works at Tong Hang
- Storm drain laying
- Noise barrier construction
- Pier / pier table construction
- Pile cap works
- Piling works
- Portal beam erection
- Pre-drilling
- Road works at Fanling Highway
- Retaining Wall construction
- Socket H-pile installation
- Tree felling works
- Utilities duct laying
- Viaduct segment erection
- Portal beam construction
- Slope works
- Construction of temporary steel ramp for Kiu Tau Footbridge

Contract 4 (Contract number to be assigned)

2.4.4 The contract has not yet been awarded.

Contract 5 (CV/2013/03)

2.4.5 The Contract awarded in April 2013 and commenced on August 2013. In this Reporting Period, construction activities conducted are listed below:

- Removal of abortive rising mains at existing Lin Ma Hang (LMH) Road
- Re-construction of rising main at existing LMH Road
- Diversion of Underground Utility (UU) at existing LMH Road
- Construction of secondary boundary fencing
- Construction of Temporary Secondary Boundary Fencing
- Construction of Depressed Road at BCP3
- Additional works (Access Works) for Village House at RS4
- Drainage works at existing/proposed LMH Road
- Drainage works (Connection to Box 3) at BCP Area
- Brick laying at footpath of proposed LMH road
- Irrigation at proposed LMH Road
- Formation works at BCPB Area
- Installation of Underground utilities at proposed and existing LMH road
- Road works (kerb laying) for proposed and existing LMH road

- Bituminous laying at existing & proposed LMH road

Contract 6 (CV/2013/08)

2.4.6 Contract 6 has awarded in June 2015 and construction work was expected to be commenced on 1 November 2015.

Contract 7 (NE/2014/03)

2.4.7 Contract 7 has not yet awarded.

Contract SS C505

2.4.8 Contract SS C505 has awarded in July 2015 and construction work was commenced on 1 September 2015. In this Reporting Period, construction activities conducted are listed below:

- Excavation & fill works
- Predrilling
- Percussive piling
- Site office set-up

2.5 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.5.1 In according to the EP, the required documents have submitted to EPD for retention which listed in below:

- Project Layout Plans of Contracts 2, 3, 5, 6 and SS C505
- Landscape Plan
- Topsoil Management Plan
- Environmental Monitoring and Audit Programme
- Baseline Monitoring Report (TCS00690/13/600/R0030v3) for the Project
- Waste Management Plan of the Contracts 2, 3, 5 and SS C505
- Contamination Assessment Plan (CAP) for Po Kat Tsai, Loi Tung and the workshops in Fanling
- Contamination Assessment Report (CAR) for Po Kat Tsai, Loi Tung and the workshops in Fanling
- Vegetation Survey Report
- Woodland Compensation Plan
- Habitat Creation Management Plan

2.5.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of each contracts are presented in **Table 2-1**.

Table 2-1 Status of Environmental Licenses and Permits of the Contracts

Item	Description	License/Permit Status		
		Ref. no.	Effective Date	Expiry Date
Contract 2				
1	Air pollution Control (Construction Dust) Regulation	Ref No.: 368864	31 Dec 2013	Till Contract ends
2	Chemical Waste Producer Registration	North Portal Waste Producers Number: No.5213-652-D2523-01	25 Mar 2014	Till Contract ends
		Mid-Vent Portal Waste Producers Number: No.5213-634-D2524-01	25 Mar 2014	Till Contract ends
		South Portal Waste Producers Number: No.5213-634-D2526-01	9 Apr 2014	Till Contract ends

Item	Description	License/Permit Status		
		Ref. no.	Effective Date	Expiry Date
3	Water Pollution Control Ordinance - Discharge License	No. WT00018374-2014	3 Mar 2014	28 Feb 2019
		No.: W5/11389	28 Mar 2014	31 Mar 2019
		No.: W5/11390	19 June 2014	31 Mar 2019
		No.: W5/11391	28 Mar 2014	31 Mar 2019
		No.: W5/11392	28 Mar 2014	31 Mar 2019
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7019105	8 Jan 2014	Till Contract ends
5	Construction Noise Permit	GW-RN0304-15	19 May 2015	14 Nov 2015
		GW-RN0468-15	29 Aug 2015	28 Nov 2015
		GW-RN0467-15	23 Aug 2015	22 Nov 2015
		GW-RN0477-15	14 Aug 2015	31 Oct 2015
		GW-RN0479-15	31 Jul 2015	29 Jan 2016
		GW-RN0562-15	7 Sep 2015	6 Dec 2015
		GW-RN0606-15	25 Sep 2015	24 Nov 2015
Contract 3				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 362101	17 Jul 2013	Till Contract ends
2	Chemical Waste Producer Registration	Waste Producers Number: No.:5113-634-C3817-01	7 Oct 2013	Till Contract ends
3	Water Pollution Control Ordinance - Discharge License	No.: WT00016832 – 2013	28 Aug 13	31 Aug 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017914	2 Aug 13	Till Contract ends
5	Construction Noise Permit	GW-RN0230-15	15 Apr 2015	14 Oct 2015
		GW-RN0334-15	8 Jun 2015	7 Dec 2015
		GW-RN0428-15	9 Jul 2015	31 Dec 2015
		GW-RN0466-15	3 Aug 2015	30 Sep 2015
		GW-RN0492-15	11 Aug 2015	30 Sep 2015
		GW-RN0473-15	29 Jul 2015	17 Dec 2015
		GW-RN0461-15	5 Aug 2015	8 Jan 2016
		GW-RN0495-15	12 Aug 2015	11 Feb 2016
		GW-RN0497-15	14 Aug 2015	13 Feb 2016
		GW-RN0488-15	6 Sep 2015	22 Nov 2015
		GW-RN0525-15	29 Aug 2015	13 Feb 2016
		GW-RN0542-15	1 Sep 2015	25 Feb 2016
		GW-RN0548-15	1 Sep 2015	30 Sep 2015
GW-RN0608-15	28 Sep 2015	29 Feb 2016		

Item	Description	License/Permit Status		
		Ref. no.	Effective Date	Expiry Date
Contract 5				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 359338	13 May 2013	Till the end of Contract
2	Chemical Waste Producer Registration	Waste Producers Number No.: 5213-642-S3735-01	8 Jun 2013	Till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	No.: W5/1G44/1	8 Jun 13	30 Jun 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017351	29 Apr 13	Till the end of Contract
Contract SS C505				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 390974	13 Jul 2015	Till the end of Contract
2	Chemical Waste Producer Registration	Waste Producer No.: 5213-642-L1048-07	16 Sep 2015	Till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	In progress		
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7022831	23 Jul 2015	Till the end of Contract
5	Construction Noise Permit	GW-RN0518-15	22 Aug 2015	22 Sep 2015
		GW-RN0602-15	23 Sep 2015	21 Mar 2016
		PP-RN0023-15	28 Aug 2015	5 Oct 2015
		PP-RN0027-15	5 Oct 2015	2 Apr 2016

3 SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.

3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:

- Air quality;
- Construction noise; and
- Water quality

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1 Summary of EM&A Requirements

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> • 1-hour TSP by Real-Time Portable Dust Meter; and • 24-hour TSP by High Volume Air Sampler.
Noise	<ul style="list-style-type: none"> • $L_{eq(30min)}$ in normal working days (Monday to Saturday) 07:00-19:00 except public holiday; and • 3 sets of consecutive $L_{eq(5min)}$ on restricted hours i.e. 19:00 to 07:00 next day, and whole day of public holiday or Sunday • Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.
Water Quality	In-situ Measurements <ul style="list-style-type: none"> • Dissolved Oxygen Concentration (mg/L); • Dissolved Oxygen Saturation (%); • Turbidity (NTU); • pH unit; • Water depth (m); and • Temperature (°C).
	Laboratory Analysis <ul style="list-style-type: none"> • Suspended Solids (mg/L)

3.3 MONITORING LOCATIONS

3.3.1 The designated monitoring locations as recommended in the *EM&A Manual* are shown in *Appendix D*. As the access to some of the designated monitoring locations was questionable due to safety reason or denied by the landlords, alternative locations therefore have had proposed. The proposed alternative monitoring locations has updated in the revised EM&A Programme which verified by IEC and certified by ET Leader prior submitted to EPD on 10 July 2013. *Table 3-2*, *Table 3-3* and *Table 3-4* are respectively listed the air quality, construction noise and water quality monitoring locations for the Project and a map showing these monitoring stations is presented in *Appendix E*.

Table 3-2 Impact Monitoring Stations - Air Quality

Station ID	Description	Works Area	Related to the Work Contract
AM1a*	Garden Farm, Tsung Yuen Ha Village	BCP	ArchSD SS C505 Contract 5
AM2	Village House near Lin Ma Hang Road	LMH to Frontier Closed Area	Contract 5, Contract 6
AM3	Ta Kwu Ling Fire Service Station of Ta	LMH to Frontier	Contract 5,

Station ID	Description	Works Area	Related to the Work Contract
	Kwu Ling Village.	Closed Area	Contract 6
AM4a	A village house located at about 160m east side of the original point AM4	LMH to Frontier Closed Area	Contract 6
AM5	Ping Yeung Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM6	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM7b [@]	Loi Tung Village House	Sha Tau Kok Road	Contract 2 Contract 6
AM8	Po Kat Tsai Village No. 4	Po Kat Tsai	Contract 2
AM9b [#]	Nam Wa Po Village House No. 80	Fanling	Contract 3

[#] Proposal for the change of air quality monitoring location from AM9a to AM9b was submitted to EPD on 4 Nov 2013 after verified by the IEC and it was approved by EPD (EPD's ref.: (15) in EP 2/N7/A/52 Pt.10 dated 8 Nov 2013).

^{*} Proposal for the change of air quality monitoring location from AM1 to AM1a was submitted to EPD on 24 March 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (6) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

[@] Proposal for the change of air quality monitoring location from AM7a to AM7b was submitted to EPD on 4 June 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (7) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

Table 3-3 Impact Monitoring Stations - Construction Noise

Station ID	Description	Works Area	Related to the Work Contract
NM1	Tsung Yuen Ha Village House No. 63	BCP	ArchSD SS C505 Contract 5
NM2	Village House near Lin Ma Hang Road	Lin Ma Hang to Frontier Closed Area	Contract 5, Contract 6
NM3	Ping Yeung Village House (facade facing northeast)	Ping Yeung to Wo Keng Shan	Contract 6
NM4	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
NM5	Village House, Loi Tung	Sha Tau Kok Road	Contract 2, Contract 6
NM6	Tai Tong Wu Village House 2	Sha Tau Kok Road	Contract 2, Contract 6
NM7	Po Kat Tsai Village	Po Kat Tsai	Contract 2
NM8	Village House, Tong Hang	Fanling	Contract 2 Contract 3
NM9	Village House, Kiu Tau Village	Fanling	Contract 3
NM10	Nam Wa Po Village House No. 80	Fanling	Contract 3

Table 3-4 Impact Monitoring Stations - Water Quality

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
WM1	Downstream of Kong Yiu Channel	833 679	845 421	Alternative location located at upstream 51m of the designated location	ArchSD SS C505 Contract 5
WM1-Control	Upstream of Kong Yiu Channel	834 185	845 917	NA	ArchSD SS C505 Contract 5
WM2A	Downstream	834 204	844 471	Alternative location located	Contract 6

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
	of River Ganges			at downstream 81m of the designated location	
WM2A-Control	Upstream of River Ganges	835 270	844 243	Alternative location located at upstream 78m of the designated location	Contract 6
WM2B	Downstream of River Ganges	835 433	843 397	NA	Contract 6
WM2B-Control	Upstream of River Ganges	835 835	843 351	Alternative location located at downstream 31m of the designated location	Contract 6
WM3	Downstream of River Indus	836 324	842 407	NA	Contract 2 Contract 6
WM3-Control	Upstream of River Indus	836 763	842 400	Alternative location located at downstream 26m of the designated location	Contract 2 Contract 6
WM4	Downstream of Ma Wat Channel	833 850	838 338	Alternative location located at upstream 11m of the designated location	Contract 2 Contract 3
WM4-Control A	Kau Lung Hang Stream	834 028	837 695	Alternative location located at downstream 28m of the designated location	Contract 2 Contract 3
WM4-Control B	Upstream of Ma Wat Channel	833760	837395	Alternative location located at upstream 15m of the designated location	Contract 2 Contract 3

3.4 MONITORING FREQUENCY AND PERIOD

The requirements of impact monitoring are stipulated in *Sections 2.1.6, 3.1.5 and 4.1.6* of the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

3.4.1 Frequency of impact air quality monitoring is as follows:

- 1-hour TSP 3 times every six days during course of works
- 24-hour TSP Once every 6 days during course of works.

Noise Monitoring

3.4.2 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), 3 consecutive $L_{eq(5min)}$ measurement will depended CNP requirements to undertake. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

Water Quality Monitoring

3.4.3 The water quality monitoring frequency shall be 3 days per week during course of works. The interval between two sets of monitoring shall not be less than 36 hours.

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP

levels, it shall submit sufficient information to the IEC to approve.

3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

3.5.3 All equipment to be used for air quality monitoring is listed in **Table 3-5**.

Table 3-5 Air Quality Monitoring Equipment

Equipment	Model
24-Hr TSP	
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170*
Calibration Kit	TISCH Model TE-5025A*
1-Hour TSP	
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter*

* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix F.

Wind Data Monitoring Equipment

3.5.4 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:

- 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
- 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
- 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
- 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.

3.5.5 ET has liaised with the landlords of the successful granted HVS installation premises. However, the owners rejected to provide premises for wind data monitoring equipment installation.

3.5.6 Under this situation, the ET proposed alternative methods to obtain representative wind data. Meteorological information as extracted from “the Hong Kong Observatory Ta Kwu Ling Station” is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is located at 15m above mean sea level while its anemometer is located at 13m above the existing ground which in compliance with the general setting up requirement. Furthermore, this station also can be to provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In Hong Kong of a lot development projects, weather information extracted from Hong Kong Observatory is common alternative method if weather station installation not allowed.

Noise Monitoring

3.5.7 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.5.8 Noise monitoring equipment to be used for monitoring is listed in **Table 3-6**.

Table 3-6 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238* or Rion NL-31 or Rion NL-52*
Calibrator	B&K Type 4231* or Cesva CB-5* or Rion NC-74*
Portable Wind Speed Indicator	Testo Anemometer

* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix F.

3.5.9 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the impact monitoring will be calibrated yearly.

Water Quality Monitoring

3.5.10 DO and water temperature should be measured in-situ by a DO/temperature meter. The instrument should be portable and weatherproof using a DC power source. It should have a membrane electrode with automatic temperature compensation complete with a cable. The equipment should be capable of measuring:

- a DO level in the range of 0-20 mg/l and 0-200% saturation; and
- a temperature of between 0 and 45 degree Celsius.

3.5.11 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.

3.5.12 The instrument should be portable and weatherproof using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.

3.5.13 A portable, battery-operated echo sounder or tape measure will be used for the determination of water depth at each designated monitoring station as appropriate.

3.5.14 A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m. For sampling from very shallow water depths e.g. <0.5 m, water sample collection will be directly from water surface below 100mm use sampling plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.

3.5.15 Water samples for laboratory measurement of SS will be collected in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory in the same day as the samples were collected.

3.5.16 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods 2540D* with Limit of Reporting of 2 mg/L.

3.5.17 Water quality monitoring equipment used in the impact monitoring is listed in **Table 3-7**. Suspended solids (SS) analysis is carried out by a local HOKLAS-accredited laboratory, namely *ALS Technichem (HK) Pty Ltd*.

Table 3-7 Water Quality Monitoring Equipment

Equipment	Model
Water Depth Detector	Eagle Sonar or tape measures
Water Sampler	A 2-litre transparent PVC cylinder with latex cups at both ends or teflon/stainless steel bailer or self-made sampling bucket
Thermometer & DO meter	YSI Professional Plus /YSI PRO20 Handheld Dissolved Oxygen Instrument* / YSI 550A Multifunctional Meter/ YSI 6820/ 650MDS
pH meter	YSI Professional Plus / AZ8685 pH pen-style meter/ YSI 6820/ 650MDS
Turbidimeter	Hach 2100Q*/ YSI 6820/ 650MDS
Sample Container	High density polythene bottles (provided by laboratory)
Storage Container	'Willow' 33-liter plastic cool box with Ice pad

* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix F.

3.6 MONITORING METHODOLOGY

1-hour TSP Monitoring

3.6.1 The 1-hour TSP monitor was a brand named “Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter” which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:

- (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
- (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
- (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.

3.6.2 The 1-hour TSP meter is used within the valid period as follow manufacturer’s Operation and Service Manual.

24-hour TSP Monitoring

3.6.3 The equipment used for 24-hour TSP measurement is Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:

- (a.) An anodized aluminum shelter;
- (b.) A 8”x10” stainless steel filter holder;
- (c.) A blower motor assembly;
- (d.) A continuous flow/pressure recorder;
- (e.) A motor speed-voltage control/elapsed time indicator;
- (f.) A 7-day mechanical timer, and
- (g.) A power supply of 220v/50 Hz

3.6.4 The HVS is operated and calibrated on a regular basis in accordance with the manufacturer’s instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out in two month interval.

3.6.5 24-hour TSP is collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keep all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% RH (Relative Humidity) and 25°C, for six months prior to disposal.

Noise Monitoring

3.6.6 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (L_{eq}) measured in decibels dB(A). Supplementary statistical results (L_{10} and L_{90}) were also obtained for

reference.

- 3.6.7 During the monitoring, all noise measurements would be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}). $L_{eq(30min)}$ in six consecutive $L_{eq(5min)}$ measurements will use as the monitoring parameter for the time period between 0700-1900 hours on weekdays; and also $L_{eq(15min)}$ in three consecutive $L_{eq(5min)}$ measurements would be used as monitoring parameter for other time periods (e.g. during restricted hours), if necessary.
- 3.6.8 Prior of noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The checking is performed before and after the noise measurement.

Water Quality

- 3.6.9 Water quality monitoring is conducted at the designated locations. The sampling produce with the in-situ monitoring are presented as below:

Sampling Procedure

- 3.6.10 A Digital Global Positioning System (GPS) is used to identify the designated monitoring stations prior to water sampling. A portable, battery-operated echo sounder is used for the determination of water depth at each station. At each station, water sample would be collected from 0.1m below water surface or the water surface to prevent the river bed sediment for stirring.
- 3.6.11 The sample container will be rinsed with a portion of the water sample. The water sample then will be transferred to the high-density polythene bottles as provided by the laboratory, labeled with a unique sample number and sealed with a screw cap.
- 3.6.12 Before sampling, general information such as the date and time of sampling, weather condition as well as the personnel responsible for the monitoring would be recorded on the field data sheet.
- 3.6.13 A 'Willow' 33-liter plastic cool box packed with ice will be used to preserve the water samples prior to arrival at the laboratory for chemical determination. The water temperature of the cool box is maintained at a temperature as close to 4⁰C as possible without being frozen. Samples collected are delivered to the laboratory upon collection.

In-situ Measurement

- 3.6.14 YSI PRO20 Handheld Dissolved Oxygen Instrument is used for water in-situ measures, which automates the measurements and data logging of temperature, dissolved oxygen and dissolved oxygen saturation.
- 3.6.15 A portable AZ Model 8685 pH pen-style meter is used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 – 14 and readable to 0.1.
- 3.6.16 A portable Hach 2100Q Turbidimeter is used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 – 1000 NTU.
- 3.6.17 All in-situ measurement equipment are calibrated by HOKLAS accredited laboratory of three month interval.

Laboratory Analysis

- 3.6.18 All water samples analyzed Suspended Solids (SS) will be carried out by a local HOKLAS-accredited testing laboratory (ALS Technichem (HK) Pty Ltd HOKLAS registration no. 66). SS determination using *APHA Standard Methods 2540D* as specified in the *EM&A Manual* will start within 48 hours of water sample receipt.

3.7 EQUIPMENT CALIBRATION

- 3.7.1 Calibration of the HVS is performed upon installation and thereafter at bimonthly intervals in accordance with the manufacturer's instruction using the certified standard calibrator (TISCH Model TE-5025A). Moreover, the Calibration Kit would be calibrated annually. The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.7.2 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment would be checked before and after each monitoring event. Annually calibration with the High Volume Sampler (HVS) in same condition would be undertaken by the Laboratory.
- 3.7.3 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.7.4 All water quality monitoring equipment would be calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.7.5 The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix F*.

3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

- 3.8.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise and water quality criteria were set up, namely Action and Limit levels are listed in *Tables 3-8, 3-9 and 3-10*.

Table 3-8 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AM1a	265	143	500	260
AM2	268	149		
AM3	269	145		
AM4a	267	148		
AM5	268	143		
AM6	269	148		
AM7b	275	156		
AM8	269	144		
AM9b	271	151		

Table 3-9 Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8, NM9, NM10	When one or more documented complaints are received	75 dB(A) ^{Note 1 & Note 2}

Note 1: Acceptable Noise Levels for school should be reduced to 70 dB(A) and 65 dB(A) during examination period

Note 2: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

Table 3-10 Action and Limit Levels for Water Quality

Parameter	Performance criteria	Monitoring Location				
		WM1	WM2A	WM2B	WM3	WM4
DO (mg/L)	Action Level	(*)4.23	(**)4.00	(*)4.74	(**)4.00	(*)4.14
	Limit Level	(#)4.19	(**)4.00	(#)4.60	(**)4.00	(#)4.08
Turbidity (NTU)	Action Level	51.3	24.9	11.4	13.4	35.2
	Limit Level	AND 120% of upstream control station of the same day				
SS (mg/L)	Action Level	67.6	33.8	12.3	14.0	38.4
	Limit Level	AND 130% of upstream control station of the same day				
SS (mg/L)	Action Level	54.5	14.6	11.8	12.6	39.4
	Limit Level	AND 120% of upstream control station of the same day				
		64.9	17.3	12.4	12.9	45.5
		AND 130% of upstream control station of the same day				

Remarks:

(*) The Proposed **Action Level** of Dissolved Oxygen is adopted to be used 5%-ile of baseline data

(**) The Proposed **Action & Limit Level** of Dissolved Oxygen is used 4mg/L

(#) The Proposed **Limit Level** of Dissolved Oxygen is adopted to be used 1%-ile of baseline data

3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in **Appendix G**.

3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL

3.9.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.

3.9.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

4 AIR QUALITY MONITORING

4.1 GENERAL

4.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3, 5 and Contract SS C505 and air quality monitoring was performed at **6** relevant designated locations as below:

- AM1a - Garden Farm, Tsung Yuen Ha Village;
- AM2 - Village House near Lin Ma Hang Road;
- AM3 - Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village;
- AM7b – Loi Tung Village;
- AM8 - Po Kat Tsai Village;
- AM9b - Nam Wa Po Village House No. 80

4.1.2 The air quality monitoring schedule is presented in *Appendix H* and the monitoring results are summarized in the following sub-sections.

4.2 AIR QUALITY MONITORING RESULTS IN REPORTING MONTH

4.2.1 In the Reporting Period, a total of **102** events of 1-hour TSP and **36** events 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Tables 4-1 to 4-6*. The detailed 24-hour TSP monitoring data are presented in *Appendix I* and the relevant graphical plots are shown in *Appendix J*.

Table 4-1 Summary of 24-hour and 1-hour TSP Monitoring Results – AM1a

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Sep-15	28	1-Sep-15	13:32	44	42	45
8-Sep-15	41	7-Sep-15	14:29	37	42	50
14-Sep-15	57	12-Sep-15	13:23	141	134	141
19-Sep-15	47	18-Sep-15	10:41	127	104	107
25-Sep-15	55	24-Sep-15	10:38	45	34	33
30-Sep-15	66	30-Sep-15	10:30	176	160	139
Average (Range)	49 (28-66)	Average (Range)		89 (33 – 176)		

Table 4-2 Summary of 24-hour and 1-hour TSP Monitoring Results – AM2

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Sep-15	16	1-Sep-15	13:16	33	32	41
8-Sep-15	72	7-Sep-15	11:25	40	40	48
14-Sep-15	124	12-Sep-15	13:13	140	138	150
19-Sep-15	85	18-Sep-15	10:39	138	158	187
25-Sep-15	105	24-Sep-15	10:23	40	26	26
30-Sep-15	145	30-Sep-15	10:21	121	98	98
Average (Range)	91 (16-124)	Average (Range)		86 (26 – 187)		

Table 4-3 Summary of 24-hour and 1-hour TSP Monitoring Results – AM3

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Sep-15	9	1-Sep-15	13:10	14	13	17
8-Sep-15	10	7-Sep-15	11:18	45	56	62
14-Sep-15	39	12-Sep-15	13:07	148	112	111

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
19-Sep-15	58	18-Sep-15	10:36	85	78	87
25-Sep-15	14	24-Sep-15	10:14	61	47	37
30-Sep-15	21	30-Sep-15	10:15	144	126	116
Average (Range)	25 (9-58)	Average (Range)		76 (13 – 148)		

Table 4-4 Summary of 24-hour and 1-hour TSP Monitoring Results – AM7b

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Sep-15	17	4-Sep-15	9:21	26	46	24
8-Sep-15	66	9-Sep-15	9:17	52	46	39
14-Sep-15	90	15-Sep-15	9:09	125	120	117
19-Sep-15	65	21-Sep-15	13:09	73	77	81
25-Sep-15	62	26-Sep-15	9:37	97	86	83
30-Sep-15	84					
Average (Range)	64 (17-90)	Average (Range)		73 (24 – 125)		

Table 4-5 Summary of 24-hour and 1-hour TSP Monitoring Results – AM8

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Sep-15	18	4-Sep-15	13:52	27	39	40
8-Sep-15	34	9-Sep-15	13:08	48	36	30
14-Sep-15	58	15-Sep-15	13:16	103	95	95
19-Sep-15	59	21-Sep-15	9:28	61	66	78
25-Sep-15	63	26-Sep-15	9:55	84	77	81
30-Sep-15	68					
Average (Range)	50 (18-68)	Average (Range)		64 (27 – 103)		

Table 4-6 Summary of 24-hour and 1-hour TSP Monitoring Results – AM9b

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Sep-15	20	1-Sep-15	9:03	30	23	24
8-Sep-15	52	7-Sep-15	9:04	54	75	85
14-Sep-15	96	12-Sep-15	9:15	96	97	77
19-Sep-15	67	18-Sep-15	14:40	86	96	70
25-Sep-15	68	24-Sep-15	13:00	79	85	82
30-Sep-15	87	30-Sep-15	14:17	131	140	153
Average (Range)	65 (20-96)	Average (Range)		82 (23 – 153)		

4.2.2 As shown in *Tables 4-1 to 4-6*, all the 1-hour TSP and 24-hour TSP monitoring results were below the Action/Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.

4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix K*.

5 CONSTRUCTION NOISE MONITORING

5.1 GENERAL

5.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3 and 5 and Contract SS C505 and noise monitoring was performed at 8 relevant designated locations as below:

- NM1 - Tsung Yuen Ha Village House No. 63;
- NM2 - Village House near Lin Ma Hang Road;
- NM5 - Village House, Loi Tung
- NM6 - Tai Tong Wu Village House 2
- NM7 - Po Kat Tsai Village
- NM8 - Village House, Tong Hang;
- NM9 - Village House, Kiu Tau Village; and
- NM10 - Nam Wa Po Village House No. 80

5.1.2 The noise monitoring schedule is presented in *Appendix H* and the monitoring results are summarized in the following sub-sections.

5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of 45 event noise measurements were carried out at the designated locations. The sound level meter was set in 1m from the exterior of the building façade including noise monitoring locations NM1, NM2, NM5, NM6, NM7, NM8 and NM9. Therefore, no façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines. However, free-field status was performed at NM10. So, façade correction (+3 dB(A)) has added according to the requirement in this month. The noise monitoring results at the designated locations are summarized in *Table 5-1*. The detailed noise monitoring data are presented in *Appendix I* and the relevant graphical plots are shown in *Appendix J*.

Table 5-1 Summary of Construction Noise Monitoring Results

Construction Noise Level ($L_{eq30min}$), dB(A)									
Date	NM1	NM2	NM8	NM9	NM10 ^(*)	Date	NM5	NM6	NM7
1-Sep-15	53	62	59	56	66	4-Sep-15	54	61	63
7-Sep-15	49	61	58	56	60	9-Sep-15	53	57	67
12-Sep-15	51	71	60	58	68	15-Sep-15	51	57	64
18-Sep-15	50	58	55	59	62	21-Sep-15	53	61	64
24-Sep-15	56	67	59	60	64	26-Sep-15	54	60	56
30-Sep-15	57	59	61	61	64				
Limit Level	75 dB(A)								

Remarks

^(*) façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines

5.2.2 As shown in *Table 5-1*, the noise level measured at the designated monitoring locations NM1, NM2, NM5, NM6, NM7, NM8, NM9 and NM10, were below 75dB(A). Furthermore, there was no noise complaints (Action Level exceedance) received by the RE, Contractors or CEDD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was required.

6 WATER QUALITY MONITORING

6.1 GENERAL

6.1.1 In the Reporting Period, construction works under the project has been commenced in Contracts 3, 5 and Contract SS C505 water quality monitoring was performed at 5 relevant designated locations as below:

- WM1 – Contract 5 working site downstream at Kong Yiu Channel;
- WM1 – Control – Contract 5 working site upstream at Kong Yiu Channel;
- WM4 –South Portal of Contract 2 and Contract 3 working site downstream of Ma Wat Channel
- WM4 – Control A - Contract 3 working site Kau Lung Hang Stream
- WM4 – Control B - Contract 3 working site Upstream of Ma Wat Channel

6.1.2 The water quality monitoring schedule is presented in *Appendix H*. The monitoring results are summarized in the following sub-sections.

6.2 RESULTS OF WATER QUALITY MONITORING

6.2.1 In the Reporting Period, there were **twelve (12)** sampling days of water quality monitoring conducted at the designated water monitoring location.

6.2.2 The key monitoring parameters including Dissolved Oxygen, Turbidity and Suspended Solids are summarized in *Tables 6-1 and 6-2*. Breaches of water quality monitoring criteria are shown in *Table 6-3*. Detailed monitoring database including in-situ measurements and laboratory analysis data are shown in *Appendix I* and the relevant graphical plot are shown in *Appendix J*.

Table 6-1 Summary of Water Quality Monitoring Results for Contracts 2 and 3

Date	Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)		
	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB
2-Sep-15	6.4	7.3	5.4	48.4	27.3	30.3	35.0	25.5	24.5
4-Sep-15	5.4	6.6	2.8	21.6	11.3	12.1	15.0	10.0	15.0
7-Sep-15	5.7	6.9	4.1	31.6	18.6	19.6	29.0	17.0	17.5
9-Sep-15	7.8	7.8	7.4	27.3	6.0	12.9	17.0	8.0	17.5
12-Sep-15	8.1	8.3	7.3	18.1	7.2	16.5	16.5	6.0	19.0
14-Sep-15	5.7	6.3	2.4	24.5	12.2	6.0	22.5	14.0	6.0
16-Sep-15	6.2	5.9	2.7	45.1	18.1	8.4	38.5	12.5	10.0
18-Sep-15	5.6	6.2	2.7	55.6	9.8	15.9	48.0	5.5	18.5
21-Sep-15	6.1	7.3	4.3	61.1	104.5	33.7	33.5	67.0	25.5
24-Sep-15	8.4	6.9	5.8	18.9	4.7	12.1	11.5	5.0	10.5
26-Sep-15	6.4	6.4	4.4	24.2	15.6	12.2	17.5	10.5	7.5
30-Sep-15	6.3	6.6	3.8	6.9	3.6	8.8	8.5	4.0	11.0

Remark:

- i. *bold and underlined indicated Limit Level exceedance.*

Table 6-2 Summary of Water Quality Monitoring Results for Contract 5

Date	Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)	
	WM1	WM1-Control	WM1	WM1-Control	WM1	WM1-Control
2-Sep-15	6.7	6.6	over range	over range	880.0	898.5
4-Sep-15	6.1	5.9	540.0	516.5	377.5	218.0
7-Sep-15	6.4	6.3	over range	over range	957.0	915.5
9-Sep-15	6.3	6.9	59.8	20.9	58.5	17.0
12-Sep-15	7.4	8.4	59.3	16.5	58.0	10.0
14-Sep-15	7.2	6.9	21.8	22.2	17.0	18.5

Date	Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)	
	WM1	WM1-Control	WM1	WM1-Control	WM1	WM1-Control
16-Sep-15	7.2	6.1	47.5	46.2	52.0	65.5
18-Sep-15	8.2	8.1	14.4	13.6	9.0	12.0
21-Sep-15	7.1	7.0	113.5	120.0	79.5	89.0
24-Sep-15	7.2	6.7	46.3	49.1	41.5	42.5
26-Sep-15	7.2	6.9	13.8	14.7	4.0	5.0
30-Sep-15	7.1	7.1	11.5	9.3	4.5	3.5

Remark:

i bold and underlined indicated Limit Level exceedance.

i bold and italic indicated Limit Level exceedance.

Table 6-3 Breaches of Water Quality Monitoring Criteria in Reporting Period

Location	Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)		Total Exceedance	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit
WM1	0	0	2	0	2	1	4	1
WM4	0	0	0	2	0	1	0	3
No of Exceedance	0	0	2	2	2	2	4	4

6.2.3 In this Reporting Period, total of eight (8) Action/ Limit Level exceedances, namely two (2) Action Level exceedances of turbidity and three (3) exceedances Action/ Limit Level of suspended solids recorded at WM1 and two (2) exceedances of turbidity and one (1) exceedance of suspended solids recorded at WM4.

6.2.4 NOE was issued to relevant parties upon confirmation of the monitoring result. The investigation for the cause of exceedance is presented in below.

Investigation Result for Turbidity and SS Exceedance at WM1 on 20 and 22 August 2015 (follow up of last Reporting Period)

6.2.5 According to the site information provided from the Contractor of C2 (DHK), construction activities carried out on 25 July 2015 at South Portal included tunnel excavation and ventilation building formation and piling works which undertaken away from the Ma Wat River.

6.2.6 According to the site record from the monitoring team, no abnormality was observed at both control station WM4-CA and WM4-CB. However, muddy water was observed at impact station WM4. During the course of monitoring, there were no observable water impacts such as muddy water discharge from the site, therefore, the Contractor and ET carried out a visit at the upstream area to trace the source of muddy water.

6.2.7 As shown in the photo record, muddy water has been flowed from other upstream location which was not under monitored by the Contract. This situation was also frequently recorded during weekly joint site inspection by the RE, IEC, Contractor and ET since the contract commencement. In conclusion, it is considered that the exceedance was due to the external muddy water from upstream and not related to the works under the Contract.

Investigation Result for Exceedance at WM1 on 20 August 2015 (Contract 5) (follow up of last Reporting Period)

6.2.8 According to the site information provided by the Contractor, Formation work at BCP and construction of Depressed Road at BCP3 were carried out under Contract 5 on 20 August 2015. No wastewater discharges were made on 20 August 2015

- 6.2.9 According to the site record by the monitoring team, there was heavy rain before the monitoring works and high rainfall was recorded at Ta Kwu Ling Weather Station. During the course of water monitoring on 20 August 2015, muddy water was observed throughout the channel including both impact and control station.
- 6.2.10 Since the water monitoring was conducted after rain, the existing condition of the river water was deteriorated by vigorous water flow in the river and stirred up the sediment at river bed. High turbidity and SS result was also recorded at upstream control station. In view of the subsequent monitoring activities and results during non-rainy day in the week after, there were no exceedances triggered. It is considered that the exceedances were a single incident due to the rainstorm.

Investigation Result for Exceedance at WM1 on 22 August 2015 (Contract 5) (follow up of last Reporting Period)

- 6.2.11 According to the site information provided by the Contractor, formation work at BCP and construction of Depressed Road at BCP3 were carried out under Contract 5 on 22 August 2015. Moreover, no wastewater discharge was made on 22 August 2015.
- 6.2.12 According to the site record by the monitoring team, no wastewater discharge from the site was observed and the water in WM1 was in pale yellow. As observed by the monitoring staff, the water depth at WM1 was shallow (0.31m) and the sediment of the riverbed was very loose due to continuous rainfall on 20 and 21 August 2015. Therefore, cloudy water was unavoidably generated when the sampling bucket stirred up the loose sediment during water sampling.
- 6.2.13 In view of the subsequent monitoring result, the turbidity and SS level was constantly reduced. Since there were no discharges and runoff generated from the construction site. It is considered that the exceedances were not likely due to the works under the project

Investigation Result for Exceedance at WM1 on 4 September 2015 (Contract SS C505)

- 6.2.14 According to the site information provided by the Contractor, percussive piling, pre-drilling and excavation was carried out on 4 September 2015 and the active construction area was carried out away from the river course.
- 6.2.15 During the ET's site inspection on 9 and 16 September 2015, it was observed that, to avoid direct discharge of surface runoff, temporary drainage channel has been constructing at the periphery of the site to intercept and divert the runoff to the wastewater treatment facilities. No discharge was observed during the site inspection.
- 6.2.16 As advised by the Contractor, as the water mitigation measures, all the treated water was recirculated in pre-drilling works or watering on site area and haul roads since commencement of contract.
- 6.2.17 According to the site record by the ET, there was heavy rain before the monitoring work and muddy water was observed throughout the channel. Moreover, high concentration of turbidity and SS were also recorded at the upstream control station. It is considered that the exceedances were due to the rain and not likely related to the works under the project.

Investigation Result for Exceedance at WM1 on 4 September 2015 (Contract 5)

- 6.2.18 To be reported.

Investigation Result for Exceedance at WM1 on 9 and 12 September 2015 (Contract SS C505)

- 6.2.19 To be reported.

Investigation Result for Exceedance at WM1 on 9 and 12 September 2015 (Contract 5)

6.2.20 To be reported.

Investigation Result for Exceedance at WM4 on 16 September 2015 (Contract 2)

6.2.21 To be reported.

Investigation Result for Exceedance at WM4 on 16 September 2015 (Contract 3)

6.2.22 According to the site diary provided by the Contractor, construction works carried out on 16 September 2015 included erection of formwork, excavation, fixing reinforcement bar, backfilling and compaction and pipe laying. The works were carried out away from the watercourse. Surface runoff and wastewater generated from site was all diverted and treated by wastewater treatment facilities prior to discharge.

6.2.23 According to the site record from the monitoring team, no abnormality was observed at both control station WM4-CA and WM4-CB but muddy water was observed at impact station WM4.

6.2.24 Joint site inspection was carried out by the RE, IEC, Contractor and ET on 16 September 2015. It was observed that muddy water has been flowing from an upstream location which was not under monitored by the Contract. Turbid water was also observed at Bridge D2 and it was considered that the stream water was affected by the muddy water from upstream location.

6.2.25 In conclusion, it is considered that the exceedance was due to the external muddy water from upstream and not related to the works under the Contract.

Investigation Result for Exceedance at WM4 on 18 September 2015 (Contract 2)

6.2.26 To be reported.

Investigation Result for Exceedance at WM4 on 18 September 2015 (Contract 3)

6.2.27 To be reported.

7 WASTE MANAGEMENT

7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

7.2 RECORDS OF WASTE QUANTITIES

7.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

7.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 7-1* and *7-2* and the Monthly Summary Waste Flow Table is shown in *Appendix L*. Whenever possible, materials were reused on-site as far as practicable.

Table 7-1 Summary of Quantities of Inert C&D Materials for the Project

Type of Waste	Contract 2		Contract 3		Contract 5		Contract SS C505		Total Quantity
	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	
C&D Materials (Inert) (in '000m ³)	41.5817	--	2.092	--	0	--	0.94	--	44.6137
Reused in this Project (Inert) (in '000 m ³)	0.1339	--	0.264	--	0	--	0.94	--	1.3379
Reused in other Projects (Inert) (in '000 m ³)	40.550	C6/ NENT	0.370	NENT	0	--	0	--	40.92
Disposal as Public Fill (Inert) (in '000 m ³)	0.8975	Tuen Mun 38	1.828	Tuen Mun 38	0	--	0	--	2.7255

Table 7-2 Summary of Quantities of C&D Wastes for the Project

Type of Waste	Contract 2		Contract 3		Contract 5		Contract SS C505		Total Quantity
	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	
Recycled Metal ('000kg) #	0	-	0	-	0	--	0	--	0
Recycled Paper / Cardboard Packing ('000kg) #	0	-	0	-	0	--	0	--	0
Recycled Plastic ('000kg) #	0	-	0.0001	Licensed collector	0	--	0	--	0.0001
Chemical Wastes ('000kg) #	1.0560	Licensed collector	0	-	0	--	0	--	1.0560
General Refuses ('000m ³)	0.0611	NENT	0.115	NENT	0.005	NENT	0.0068	NENT	0.1879

Remark #: Unit of recycled metal, recycled paper/ cardboard packing, recycled plastic and chemical waste for Contractor 3 was in ('000m³).

8 SITE INSPECTION

8.1 REQUIREMENTS

8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

8.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

Contract 2

8.2.1 In the Reporting Period, joint site inspection for Contract 2 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **4, 11, 18 and 25 September 2015**. No non-compliance was noted.

8.2.2 The findings / deficiencies of **Contract 2** that observed during the weekly site inspection are listed in **Table 8-1**.

Table 8-1 Site Observations for Contract 2

Date	Findings / Deficiencies	Follow-Up Status
4 September 2015	<ul style="list-style-type: none"> Stagnant water cumulated inside the drip tray should be removed to maintain the drip tray is functional. (South Portal) 	<ul style="list-style-type: none"> Stagnant water cumulated inside the drip tray was removed.
11 September 2015	<ul style="list-style-type: none"> Chemical waste storage container should be security locked. (South Portal) 	<ul style="list-style-type: none"> Chemical waste container was properly locked..
18 September 2015	<ul style="list-style-type: none"> Two overflow pipe was observed nearby the storm water stream. Turbid water and mud was cumulated nearby, the contractor should clean up the mud and water to prevent discharge into the water course.. (North Portal) 	<ul style="list-style-type: none"> The overflow pipes were plugged and mud which cumulated nearby was cleared.
25 September 2015	<ul style="list-style-type: none"> Dark smoke emitted from the backhoe was observed. Proper maintenance should be provided. (South Portal) Lifting eyes of the concrete block should filled with sand to prevent stagnant water cumulated inside. (North Portal) 	<ul style="list-style-type: none"> No dark smoke emitted from the backhoe was observed. lifting eyes fileld with sand was observed to prevent stagnant water accumulation.

Contract 3

8.2.3 In the Reporting Period, joint site inspection for Contract 3 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **7, 16, 21 and 29 September 2015**. No non-compliance was noted.

8.2.4 The findings / deficiencies of **Contract 3** that observed during the weekly site inspection are listed in **Table 8-2**.

Table 8-2 Site Observations for Contract 3

Date	Findings / Deficiencies	Follow-Up Status
7 September 2015	<ul style="list-style-type: none"> Surface runoff to the river course was observed near Pier AC4, the Contractor should provide sand bags to divert the runoff to the wastewater treatment facilities. 	<ul style="list-style-type: none"> Sand bags were erected near Pier AC4 to prevent direct runoff into the river course.

Date	Findings / Deficiencies	Follow-Up Status
16 September 2015	<ul style="list-style-type: none"> Wheel washing notice should be displayed at all site exit to remind the vehicle driver to undertake wheel washing before leaving the site. 	<ul style="list-style-type: none"> Not required for reminder.
21 September 2015	<ul style="list-style-type: none"> The Contractor was reminded to ensure all the vehicles are washed properly before leaving the construction site. 	<ul style="list-style-type: none"> Not required for reminder.
29 September 2015	<ul style="list-style-type: none"> The Contractor was reminded to increase the frequency of water spraying on haul road. The Contractor was reminded to maintain proper function of the pH reading shown on the Wetsep. 	<ul style="list-style-type: none"> Not required for reminder. Not required for reminder.

Contract 5

8.2.5 In the Reporting Period, joint site inspection for Contract 5 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **2, 10, 17, 24 and 30 September 2015**. No non-compliance was noted.

8.2.6 The findings / deficiencies of **Contract 5** that observed during the weekly site inspection are listed in **Table 8-3**.

Table 8-3 Site Observations for Contract 5

Date	Findings / Deficiencies	Follow-Up Status
2 September 2015	<ul style="list-style-type: none"> No adverse environmental were observed. 	<ul style="list-style-type: none"> NA
10 September 2015	<ul style="list-style-type: none"> Soil and gravel on LMH public road (near AM2) were observed, the Contractor should clean the road regularly and maintain cleanliness. 	<ul style="list-style-type: none"> Soil and gravel on LMH public road (near AM2) has been cleaned up.
17 September 2015	<ul style="list-style-type: none"> The Contractor was reminded to maintain site cleanliness, all the disused materials and general refuse should be removed regularly. (Location: BCP) 	<ul style="list-style-type: none"> Not required for reminder.
24 September 2015	<ul style="list-style-type: none"> The Contractor was reminded to improve the site tidiness and housekeeping, also all the general refuse should be removed regularly. (Location: 1500 Pipe) The wheel washing notice should be placed properly in order to give a better vision to the driver. (Location LMH site office) The Contractor was reminded to fence off the tree protection area. (Location: 1500 Pipe area) 	<ul style="list-style-type: none"> Not required for reminder. Not required for reminder. <p>Not required for reminder.</p>
30 September 2015	<ul style="list-style-type: none"> Wheel washing notice sign should display at all site exit and make sure all vehicles leaving from site are clean. 	<ul style="list-style-type: none"> Not required for reminder.

Contract SS C505

8.2.7 In the Reporting Period, joint site inspection for Contract SS C505 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **2, 9, 16, 23 and 30 September 2015**. No non-compliance was noted.

8.2.8 The findings / deficiencies of **Contract 5** that observed during the weekly site inspection are listed in **Table 8-4**.

Table 8-4 Site Observations for Contract SS C505

Date	Findings / Deficiencies	Follow-Up Status
2 September 2015	<ul style="list-style-type: none"> Plug for the drip tray missing was observed. The contractor should plug the drip tray to prevent stagnant water cumulated inside the drip tray leaking out. 	<ul style="list-style-type: none"> A plug was provided for the drip tray.
9 September 2015	<ul style="list-style-type: none"> The Contractor was reminded to provide secondary containment such as drip tray and chemicals labels to the chemical containers at WetSep in Portion 1. 	<ul style="list-style-type: none"> Not required for reminder.
16 September 2015	<ul style="list-style-type: none"> Stagnant water was observed on site. The Contractor was reminded to take measures to avoid stagnant water storage for mosquito breeding prevention. Dusty stockpile without proper cover was observed. The Contractor was reminded to cover the stockpile with impervious sheet to reduce dust generation. The Contractor was reminded to increase the frequency of water spray on the haul road. 	<ul style="list-style-type: none"> Not required for reminder. Not required for reminder. Not required for reminder.
23 September 2015	<ul style="list-style-type: none"> Opened sand stockpile was observed at Portion 1 Piling Area, the Contractor should cover the stockpile with impervious sheet to reduce dust impact. The Contractor was reminded to provide water spraying on haul road in upcoming dry season. 	<ul style="list-style-type: none"> Opened sand stockpile was covered with impervious sheet to reduce dust impact. Not required for reminder.
30 September 2015	<ul style="list-style-type: none"> The Contractor was reminded to increase the frequency of water spraying on haul road in upcoming dry season. The Contractor was reminded to provide movable noise barriers around the piling work areas to reduce the noise impact to the surrounding noise sensitive receivers. 	<ul style="list-style-type: none"> Not required for reminder. Not required for reminder.

8.2.9 Overall, general housekeeping such as daily site tidiness and cleanliness should be maintained for all Contracts. Furthermore, the Contractors were reminded to implement Waste Management Plan of the Project.

Other Contracts

8.2.10 Since the construction works at the Contract 4, Contract 6 and Contract 7 have not yet been commenced, no site inspection is performed for these Contracts.

9 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

9.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

9.1.1 In the Reporting Period, no environmental complaints, summons and prosecution under the EM&A Programme was lodged.

9.1.2 The statistical summary table of environmental complaint is presented in *Tables 9-1, 9-2 and 9-3*.

Table 9-1 Statistical Summary of Environmental Complaints

Reporting Period	Contract No	Environmental Complaint Statistics		
		Frequency	Cumulative	Complaint Nature
19 May 2014 – 31 Aug 2015	Contract 2	0	13	<ul style="list-style-type: none"> • (6) Water Quality • (5) Construction Dust • (2) Noise
06 Nov 2013 – 31 Aug 2015	Contract 3	0	3	<ul style="list-style-type: none"> • (1) Construction Dust • (2) Water quality
16 Aug 2013 – 31 Aug 2015	Contract 5	0	2	<ul style="list-style-type: none"> • (2) Construction Dust
1 – 30 Sep 2015	Contract 2	0	13	<ul style="list-style-type: none"> • (6) Water Quality • (5) Construction Dust • (2) Noise
	Contract 3	0	3	<ul style="list-style-type: none"> • (1) Construction Dust • (2) Water quality
	Contract 5	0	2	<ul style="list-style-type: none"> • (2) Construction Dust
	Contract SS C505	0	0	N/A

Table 9-2 Statistical Summary of Environmental Summons

Reporting Period	Contract No	Environmental Summons Statistics		
		Frequency	Cumulative	Complaint Nature
19 May 2014 – 31 Aug 2015	Contract 2	0	0	NA
06 Nov 2013 – 31 Aug 2015	Contract 3	0	0	NA
16 Aug 2013 – 31 Aug 2015	Contract 5	0	0	NA
1 – 30 Sep 2015	Contract 2	0	0	NA
	Contract 3	0	0	NA
	Contract 5	0	0	NA
	Contract SS C505	0	0	NA

Table 9-3 Statistical Summary of Environmental Prosecution

Reporting Period	Contract No	Environmental Prosecution Statistics		
		Frequency	Cumulative	Complaint Nature
19 May 2014 – 31 Aug 2015	Contract 2	0	0	NA
06 Nov 2013 – 31 Aug 2015	Contract 3	0	0	NA
16 Aug 2013 – 31 Aug 2015	Contract 5	0	0	NA
1 – 30 Sep 2015	Contract 2	0	0	NA
	Contract 3	0	0	NA
	Contract 5	0	0	NA
	Contract SS C505	0	0	NA

The Other Contracts

- 9.1.3 Since the construction works at the Contract 4, Contract 6 and Contract 7 have not yet commenced, no environmental complaint, summons and prosecution under the EM&A Programme are registered in the Reporting Period.

10 IMPLEMENTATION STATUS OF MITIGATION MEASURES

10.1 GENERAL REQUIREMENTS

- 10.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix M*.
- 10.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by Contracts 2, 3, 5 and Contract SS C505 in this Reporting Period are summarized in *Table 10-1*.

Table 10-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Water Quality	<ul style="list-style-type: none"> Wastewater to be treated by the wastewater treatment facilities i.e. sedimentation tank or AquaSed before discharge.
Air Quality	<ul style="list-style-type: none"> Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site Sprayed water during breaking works A cleaning truck was regularly performed on the public road to prevent fugitive dust emission
Noise	<ul style="list-style-type: none"> Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used.
Waste and Chemical Management	<ul style="list-style-type: none"> On-site sorting prior to disposal Follow requirements and procedures of the “Trip-ticket System” Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	<ul style="list-style-type: none"> The site was generally kept tidy and clean.

10.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 10.2.1 Construction activities as undertaken in the coming month for the Project lists below:

Contract 2

- | | |
|-----------------|--|
| Mid-Vent Portal | <ul style="list-style-type: none"> Adit invert slab Cavern excavation Ventilation Building foundation works |
| North Portal | <ul style="list-style-type: none"> Permanent slope and hydroseeding South Bound invert grouting and noise door installation North Bound noise door installation North Bound top heading canopies TBM sliding to face Associated equipment installation for operation of TBM (mortar plant, cooling system etc.) TBM initial drive |
| South Portal | <ul style="list-style-type: none"> Rock Excavation to Vent. Bldg. Formation Southbound excavation foundation works Northbound excavation and bored piles works Drill and blast set up and site installation Installation of blast door for Southbound and Northbound tunnel |
| Admin Building | <ul style="list-style-type: none"> Removal of surcharge Upgrade wheel-washing facilities Drainage works |

Contract 3

- Cable detection and trial trenches
- Decking construction for Bridge E
- E&M work for new valve control & Telemetry House
- Filling works at Tong Hang East
- Storm Drains Laying
- Noise barrier construction
- Pier / Pier Table construction
- Pile cap works
- Portal beam erection
- Pre-drilling works and piling works for viaduct
- Retaining Wall construction
- Road works at Fanling Highway
- Slope works
- Socket H-pile installation
- Tree felling works
- Utilities duct laying
- Viaduct segment erection
- Construction of temporary steel ramp for Kiu Tau Footbridge
- Demolition of existing ramp of Kiu Tau Footbridge

Contract 5

- Laying of additional rising main at LMH road
- Bituminous laying at proposed and existing LMH road.
- Construction of secondary boundary fencing
- Construction of Temporary Secondary Boundary Fencing
- Brick laying at footpath of proposed LMH road
- Road works (kerb laying) for proposed LMH road and existing LMH road
- Formation works at BCP area
- Construction of access road (RS4)
- Construction of Depressed Road at BCP3
- Filling work for ArchSD permanent office
- Drainage works at exiting LMH Road
- Water works at proposed LMH Road
- Irrigation system at proposed and existing LMH Road
- Drainage works at BCP area
- Installation of Underground utilities at proposed and existing LMH Road
- Re-construction of Pavilion at Chung Yuen Ha Village

Contract SS C505

- Excavation & fill works
- Predrilling
- Percussive piling
- Pile caps
- Site office set-up
- Structural works

10.3 KEY ISSUES FOR THE COMING MONTH

- 10.3.1 Key issues to be considered in the coming month for Contracts 2, 3, 5,6 and SS C505 include:
- Implementation of control measures for rainstorm;
 - Regular clearance of stagnant water during wet season;
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;

- Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures

10.3.2 Contract 4, Contract 6 and Contract 7 have not yet commenced and no environmental issue is presented.

11 CONCLUSIONS AND RECOMMENDATIONS

11.1 CONCLUSIONS



- 11.1.1 This is 26th monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 30 September 2015.
- 11.1.2 For air quality monitoring, no 1-hour and 24-hour TSP monitoring results triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 11.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 11.1.4 For water quality monitoring, total of eight (8) Action/ Limit Level exceedances, namely two (2) Action Level exceedances of turbidity and three (3) exceedances Action/ Limit Level of suspended solids recorded at WM1 and two (2) exceedances of turbidity and one (1) exceedance of suspended solids recorded at WM4. The investigations for the cause of exceedances were in progress.
- 11.1.5 No notification of summons or successful prosecution under the EM&A Programme of the Project was received in the reporting period for Contract 2, 3, 5 and SS C505.
- 11.1.6 No environmental complaint under the EM&A Programme of the Project was received in the reporting period for Contract 2, 3, 5 and SS C505.
- 11.1.7 During the Reporting Period, weekly joint site inspection by the RE, IEC, ET with the relevant Main-contractor were carried out for Contracts 2, 3, 5 and SS C505 in accordance with the EM&A Manual stipulation. No non-compliance observed during the site inspection.

11.2 RECOMMENDATIONS

- 11.2.1 As dry season is approaching, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.
- 11.2.2 The Contractor was also reminded to prevent muddy water or other water pollutants from site surface flow to local stream such as Kong Yiu Channel and Ma Wat Channel or public area. Water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas should paid attention and fully implemented.
- 11.2.3 Construction noise should be a key environmental impact during the works. The noise mitigation measures such as use of quiet plants or temporary noise barrier installation at the construction noise predominate area should be implemented as accordance with the EM&A requirement.
- 11.2.4 Furthermore, daily cleaning and weekly tidiness shall be properly performed and maintained. In addition, mosquito control should be kept to prevent mosquito breeding on site.

Appendix A

Layout plan of the Project



REV. 修訂	DESCRIPTION 內容摘要	D.C. 核准	C.K. 校核	DATE 日期

CEDD 土木工程拓展署
Civil Engineering and Development Department

L'ANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS (SITE FORMATION AND INFRASTRUCTURES) - DESIGN AND CONSTRUCTION

PROJECT LAYOUT PLAN

AECOM



DRG. NO. 圖紙編號	60212563/PLP/001		
DESIGNED BY 設計	CONTRACT NO. 合約編號	P. D.C. APPROVED 核准	
DRAWN BY 繪圖	STATUS 階段		
SCALE 比例	A1 1 : 15000 A3 1 : 30000		
DIMENSIONS ARE IN 尺寸單位	METRES 公尺		

Plot File by : 10/04/2015 y.k.chan

Appendix B

Organization Chart

Project Organization Structure



Environmental Management Organization for Contract 2 - (CV/2012/08)

Contact Details of Key Personnel for Contract 2 - CV/2012/08

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Gregory Lo	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
DHK	Project Director	Edmond Wong	2171 3004	2171 3299
DHK	Deputy Project Manager	Raymond Cheng	2171 3004	2171 3299
DHK	QSE Manager	Roger Lee	6293 8726	2171 3299
DHK	Environmental Officer	Lam Chung Hei	2171 3004	2171 3299
DHK	Environmental Supervisor	Simon Wong	9281 4346	2171 3299
DHK	Environmental Supervisor	Sophie Baycheuer	6321 5001	2171 3299
DHK	Environmental Supervisor	Tony Tsoi	6028 5623	2171 3299
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

DHK(Main Contractor) –Dragages Hong Kong Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization for Contract 3 - CV/2012/09

Contact Details of Key Personnel for Contract 3 - CV/2012/09

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Alan Lee	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
Chun Wo	Project Director	Clement Kwok	3758 8735	2638 7077
Chun Wo	Project Manager	Ken Ko	2638 6136	2638 7077
Chun Wo	Site Agent	Daniel Ho	2638 6144	2638 7077
Chun Wo	Environmental Officer	Victor Huang Tiffany Tsang Dennis So	2638 6115	2638 7077
Chun Wo	Assistant Environmental Officer	Yip Yun Lam Law Pui Fan	2638 6125	2638 7077
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

Chun Wo (Main Contractor) – Chun Wo Construction Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization – CV/2013/03

Contact Details of Key Personnel for Contract 5 - CV/2013/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Kelvin Lee	2674 2273	2674 7732
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
SRJV	Project Director	PY Cheng	9023 4821	2403 1162
SRJV	Contract Manager	Raymond Yu	9041 1620	2403 1162
SRJV	Project Manager	Aaron Mak	9464 7095	2403 1162
SRJV	Site Agent	Edwin Au	9208 7329	2403 1162
SRJV	Environmental Officer	Chan Ng jhon-keibi / Kenny Chan	6090 0183	2403 1162
SRJV	Environmental Supervisor	Thomas Ma	-	2403 1162
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

SRJV (Main Contractor) – Sang Hing Civil – Richwell Machinery JV

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organigram

Environmental Management Organization for Contract SS C505

Contact Details of Key Personnel for Contract SS C505

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
ArchSD	Works agent for the Development Bureau (DEVB)	Mr. William Cheng	2867 3904	2804 6805
Ronald Lu & Partners	Architect/ Architect's Representative	Mr. Justin Cheng	3189 9272	2834 5442
SMEC	Independent Environmental Checker	Mr. Antony Wong	3995 8120	3995 8101
Leighton	Operation Manager	Mr. Karl Speed	2823 1433	25298784
Leighton	Project Director	Mr. Ian Taylor	2858 1519	2858 1899
Leighton	Environmental Officer	Ms. Becky Yan	3973 1069	-
Leighton	Assistant Environmental Officer	Ms. Penny Yiu	3973 0818	-
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079

Legend:

ArchSD (Project Proponent) – Architectural Services Department

Ronald Lu & Partners (Architect/ Architect's Representative) – Ronald Lu & Partners (Hong Kong) Ltd

Leighton (Main Contractor) – Leighton Contractors (Asia) Limited

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting

Appendix C

3-month rolling construction program

Contract 2

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			
					Sep	Oct	Nov	Dec
Total		680.8d	01-Aug-14	25-Mar-16				
HKLTH Works Programme update 20-September-2015 [wpd]		680.8d	01-Aug-14	25-Mar-16				
2 General		464.0d	01-Aug-14	14-Dec-15				
Noise Barriers		122.0d	03-Jul-15	01-Dec-15				
DDA Submission		122.0d	03-Jul-15	01-Dec-15				
CONTDS1090	Preparation of DDA for formal submission to ER/ICE/IP	45.0d	03-Jul-15	28-Aug-15				
CONTDS1100	IPs/ ER's Review	28.0d	29-Aug-15	03-Oct-15				
CONTDS1110	Preparation of DDA with ICE Certification for resubmission to ER/ICE/IP	21.0d	05-Oct-15	29-Oct-15				
CONTDS1120	ER/IP's Approval	28.0d	30-Oct-15	01-Dec-15				
Project Wide E&M		409.0d	01-Aug-14	14-Dec-15				
E&M Design & Engineering Works		179.0d	17-Dec-14	29-Aug-15				
Shop Drawing & Builder's Drawing Submission		179.0d	17-Dec-14	29-Aug-15				
PD.DW.1000	Shop Drawings & Builder's Drawings Preparation	176.0d	17-Dec-14	27-Jul-15				
PD.DW.1010	Shop Drawings & Builder's Drawings Submission & Approval	177.0d	22-Jan-15	29-Aug-15				
Equipment Selection & Submission		409.0d	01-Aug-14	14-Dec-15				
PD.PQ.1080	Electrical Services System Submission and Approval by the Engineer	338.0d	27-Oct-14	14-Dec-15				
PD.PQ.1150	Tunnel Ventilation System Submission and Approval by the Engineer	228.0d	07-Nov-14	15-Aug-15				
PD.PQ.1480	ELV System Submission and Approval by the Engineer	294.0d	01-Aug-14	29-Jul-15				
PD.PQ.2010	FS System Submission and Approval by the Engineer	278.0d	01-Nov-14	09-Oct-15				
3 South Portal Area		301.9d	06-May-15	14-Mar-16				
3.1 South Portal Subcontract & Procurement		254.3d	30-Jun-15	16-Jan-16				
SPS&P0080	Subcontract : Ventilation Building Structure Works	60.0d	30-Jun-15	08-Sep-15				
SPS&P0090	Subcontract : Tunnel Lining Works	60.0d	13-Jul-15	19-Sep-15				
SPS&P0100	Subcontract : Tunnel Lining Formworks (Design, Fabrication, Delivery, & On-Site Assembly)	150.0d	13-Jul-15	09-Jan-16				
SPS&P0110	Subcontract : Tunnel Concreting Works	60.0d	24-Aug-15	04-Nov-15				
SPS&P0120	Subcontract : Tunnel Finishing Works	60.0d	05-Nov-15	16-Jan-16				
3.2 South Portal Design Submission		176.6d	09-Jun-15	27-Dec-15				
South Tunnel Permanent Lining		28.0d	14-Jun-15	11-Jul-15				
DDA Submission		28.0d	14-Jun-15	11-Jul-15				
STPL1023690	ER/IP's Approval	28.0d	14-Jun-15	11-Jul-15				
South Tunnel Internal Structures		47.0d	26-Jun-15	22-Aug-15				
DDA Submission		47.0d	26-Jun-15	22-Aug-15				
STIS1L1023590	Preparation for resubmission to ER/ICE/IP with ICE Certification	25.0d	26-Jun-15	25-Jul-15				
STIS1L1023690	ER/IP's Approval	28.0d	26-Jul-15	22-Aug-15				
Cross Passages -Temp Works D&B Tunnel - Soft Ground		28.0d	09-Jun-15	06-Jul-15				
DDA Submission		28.0d	09-Jun-15	06-Jul-15				
DSN27100	ER/IP's Approval	28.0d	09-Jun-15	06-Jul-15				
Cross Passages -Temp Works D&B Tunnel - Rock		55.0d	15-Jun-15	07-Oct-15				
DDA Submission		55.0d	15-Jun-15	07-Oct-15				
FL326930	Preparation for formal submission to ER/ICE/IP	18.0d	15-Jun-15	07-Jul-15				
FL326980	IPs/ ER's Review	28.0d	08-Jul-15	08-Aug-15				
FL327000	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0d	10-Aug-15	09-Sep-15				
FL327100	ER/IP's Approval	28.0d	10-Sep-15	07-Oct-15				
As-Built Drawings [Contractor's Design/ Contractor's Alternative Design]		60.0d	29-Oct-15	27-Dec-15				
SC1650	As-Built Drawings Submission - South Portal Ventilation Bldg Foundation	60.0d	29-Oct-15	27-Dec-15				
3.3 South Portal Method Statement Submission		129.0d	01-Jun-15	04-Jul-15				

					MAIN CONTRACTOR  香港寶嘉 Dragages Hong Kong A member of the Bouygues Construction group		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  AECOM CONTRACTOR'S DESIGNER  ATKINS		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00083/A			
									DOC. STATUS FOR INFO.		CREATION DATE 20/09/2015		REVISION A			
A Monthly Report No.21 20/09/2015 RAN RBS/SJO DAL									TITLE Monthly Report No.21 3-Months Rolling Programme (Approved Works Programme Rev. D)		PAPER SIZE A3		SCALE N/A		PAGE 1 of 5	
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED											

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			
					Sep	Oct	Nov	Dec
South Portal: Tunnel Mechanical Excavation		28.0d	01-Jun-15	04-Jul-15				
FL2022096	Engineer's Approval	28.0d	01-Jun-15	04-Jul-15				
South Portal: Bored Piling Works		28.0d	01-Jun-15	04-Jul-15				
A25488	Engineer's Approval	28.0d	01-Jun-15	04-Jul-15				
3.5 South Portal Works		265.6d	06-May-15	14-Mar-16				
South Portal: Slopeworks		36.0d	19-May-15	06-Jul-15				
SV2710	Rock Excavation to Vent. Bldg. Formation	36.0d	19-May-15	06-Jul-15				
South Portal: Foundation & Substructure		91.0d	29-Jun-15	28-Oct-15				
SV2180	South Bound Foundation	54.0d	29-Jun-15	04-Sep-15				
SV2190	Handover to SB Tunneling	1.0d	04-Sep-15	04-Sep-15				
SV2210	N/B Bored Piles 4nos & Pile Test	48.0d	07-Jul-15	04-Sep-15				
SV2740	N/B Pile Caps & Tie Beams	36.0d	05-Sep-15	20-Oct-15				
SV2745	N/B Backfilling	6.0d	22-Oct-15	28-Oct-15				
SV2750	Handover to NB Tunneling	1.0d	28-Oct-15	28-Oct-15				
South Portal: Superstructure		74.0d	22-Oct-15	02-Feb-16				
SV2325	Retaining Walls (LSTSP/ RW3 & LSTSP/ RW4 & S1,S2 & S3)	74.0d	22-Oct-15	19-Jan-16				
SV2335	Backfilling to Permanent Slope	60.0d	21-Nov-15	02-Feb-16				
South Tunnels: Southbound Tunnel		273.6d	06-May-15	14-Mar-16				
DB6300	D&B Setup / Site Installation	101.0d	06-May-15	04-Sep-15				
DB6310	Top Heading Excavation (Canopies) (CRP: Ch1,751>Ch1,787) 36m	57.0d	05-Sep-15	11-Nov-15				
DB6320	Bottom Bench Excavation (CRP:Ch1,751>Ch1,787)	34.0d	12-Nov-15	21-Dec-15				
DB6330cdwp	Full Face D&B Excavation: (CRP: Ch1,787 to Ch2,065)	70.0d	22-Dec-15	14-Mar-16				
South Tunnels: Northbound Tunnel		159.2d	30-Oct-15	25-Feb-16				
DB6340dwp1	Top Heading Excavation (Canopies) (P20/NB Ch: 139 to 178); 39m; (CRP: Ch1,750>Ch1,789)	67.0d	30-Oct-15	18-Jan-16				
DB6350	Bottom Bench Excavation (P20/NB - 139>200); 61m; (CRP: Ch1,750>Ch1,811)	62.0d	14-Dec-15	25-Feb-16				
4 Middle Portal Area		364.4d	05-Feb-15	02-Jan-16				
4.1 Middle Portal Subcontract & Procurement		306.6d	05-Feb-15	04-Dec-15				
MPS&P0050	Subcontract : Tunnel Lining Formworks (Design, Fabrication, Delivery, & On-Site Assembly)	150.0d	05-Feb-15	11-Aug-15				
MPS&P0070	Subcontract : Ventilation Building Structure Works	60.0d	02-May-15	14-Jul-15				
MPS&P0080	Subcontract : Ventilation Building ABWF Works	60.0d	15-Jul-15	22-Sep-15				
MPS&P0090	Subcontract : Tunnel Concreting Works for Internal Structures	60.0d	31-Aug-15	11-Nov-15				
MPS&P0100	Subcontract : External Works and Landscaping Works	60.0d	23-Sep-15	04-Dec-15				
4.2 Middle Portal Design Submission		327.4d	15-Jun-15	26-Sep-15				
Mid Vent Adit Internal Structure		147.0d	15-Jun-15	25-Sep-15				
DDA Submission		147.0d	15-Jun-15	25-Sep-15				
DSN29083	IPs/ ER's Review	28.0d	15-Jun-15	18-Jul-15				
DSN29084	Preparation for resubmission to ER/ICE/IP with ICE Certification	35.0d	20-Jul-15	28-Aug-15				
DSN29085	ER/IP's Approval	28.0d	29-Aug-15	25-Sep-15				
Mid Vent Adit/Junction Permanent Lining & Backfill		28.0d	01-Jul-15	28-Jul-15				
DDA Submission		28.0d	01-Jul-15	28-Jul-15				
DSN29097	ER/IP's Approval	28.0d	01-Jul-15	28-Jul-15				
Mid Vent Junction Internal Structure		83.0d	19-Jun-15	26-Sep-15				
DDA Submission		83.0d	19-Jun-15	26-Sep-15				
DSN29103	IPs/ ER's Review	28.0d	19-Jun-15	23-Jul-15				
DSN29104	Preparation for resubmission to ER/ICE/IP with ICE Certification	32.0d	24-Jul-15	29-Aug-15				
DSN29105	ER/IP's Approval	28.0d	30-Aug-15	26-Sep-15				
4.3 Middle Portal Method Statement Submission		286.9d	01-Jun-15	30-Dec-15				
Middle Ventilation Adit Lining Works		28.0d	12-Jun-15	16-Jul-15				
A25516	Engineer's Approval	28.0d	12-Jun-15	16-Jul-15				

					MAIN CONTRACTOR  香港寶嘉 Dragages Hong Kong A member of the Bouygues Construction group		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00083/A		
									DOC. STATUS FOR INFO. CREATION DATE 20/09/2015 REVISION A		PAPER SIZE A3 SCALE N/A PAGE 2 of 5				
A	Monthly Report No.21	20/09/2015	RAN	RBS/SJO	DAL										
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED										

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			
					Sep	Oct	Nov	Dec
Cavern Permanent Lining		202.2d	01-Jun-15	02-Nov-15				
A25521	Prepare Method Statement	48.0d	01-Jun-15	28-Jul-15				
A25522	Engineer's Comment	28.0d	29-Jul-15	29-Aug-15	■			
A25523	Re-submission Method Statement	24.0d	31-Aug-15	26-Sep-15	■			
A25524	Engineer's Approval	28.0d	29-Sep-15	02-Nov-15		■		
Middle Ventilation Adit Tunnel Concreting Works (Internal Structures)		159.3d	31-Aug-15	30-Dec-15				
A25517	Prepare Method Statement	48.0d	31-Aug-15	28-Oct-15	■			
A25518	Engineer's Comment	28.0d	29-Oct-15	30-Nov-15			■	
A25519	Re-submission Method Statement	24.0d	01-Dec-15	30-Dec-15				■
Mid Vent Bldg. Foundation - ELS		28.0d	19-Jun-15	23-Jul-15				
A25512	Engineer's Approval	28.0d	19-Jun-15	23-Jul-15				
4.5 Middle Portal Works		212.8d	24-Apr-15	02-Jan-16				
Adit Construction - Mid Portal		212.8d	24-Apr-15	02-Jan-16				
MV2490dwp5	D&B Full Face Ch133>Ch302 169m	70.0d	24-Apr-15	17-Jul-15				
MV2530	Cavern Excavation Ch302>Ch371; 69m	70.0d	18-Jul-15	10-Oct-15	■			
MV2710	D&B UT Tunneling Ch3,436 to Ch3,586 (NB) - towards North	70.0d	12-Oct-15	02-Jan-16			■	
MV2720	D&B DT Tunneling Ch3,433 to Ch3,561 (SB) - towards North	60.0d	23-Oct-15	02-Jan-16				■
5 North Portal Area		598.8d	08-Nov-14	25-Mar-16				
5.0 North Portal Site Possession Contract Dates		0.0d	19-Aug-15	19-Aug-15				
A1920	LS7 (near North Vent Slope)	0.0d	19-Aug-15					
5.1 North Portal Subcontract & Procurement		418.8d	05-Jun-15	05-Jan-16				
NPS&P0070	Subcontract : Tunnel Lining Works	60.0d	05-Jun-15	15-Aug-15				
NPS&P0080	Subcontract : Tunnel Concreting Works	60.0d	05-Jun-15	15-Aug-15				
NPS&P0090	Subcontract : Tunnel Lining Form works (Design, Fabrication, Delivery, & On-Site Assembly)	150.0d	05-Jun-15	02-Dec-15	■			
NPS&P0110	Subcontract : Ventilation Building Structure Works	60.0d	12-Aug-15	23-Oct-15	■			
NPS&P0120	Subcontract : Ventilation Building Pile Cap Works	60.0d	23-Sep-15	04-Dec-15			■	
NPS&P0130	Subcontract : Ventilation Building ABWF Works	60.0d	24-Oct-15	05-Jan-16				■
5.2 North Portal Design Submission		319.0d	17-Mar-15	16-Nov-15				
Bored Tunnel/ D&B Tunnel Transition - Headwall Structure (N/B & S/B)		176.0d	17-Mar-15	17-Oct-15				
DDA Submission		176.0d	17-Mar-15	17-Oct-15				
FL2022181	Preparation for formal submission to ER/ICE/IP	95.0d	17-Mar-15	14-Jul-15				
FL2022182	IPs/ ER's Review	28.0d	15-Jul-15	15-Aug-15				
FL2022183	Preparation for resubmission to ER/ICE/IP with ICE Certification	30.0d	17-Aug-15	19-Sep-15	■			
FL2022184	ER/IP's Approval	28.0d	20-Sep-15	17-Oct-15		■		
North Tunnel Curved Section Cross Passages - Temp Works		123.0d	29-May-15	24-Oct-15				
DDA Submission		123.0d	29-May-15	24-Oct-15				
FL2022189	Preparation for formal submission to ER/ICE/IP	42.0d	29-May-15	18-Jul-15				
FL2022190	IPs/ ER's Review	28.0d	20-Jul-15	20-Aug-15				
FL2022191	Preparation for resubmission to ER/ICE/IP with ICE Certification	32.0d	21-Aug-15	26-Sep-15	■			
FL2022192	ER/IP's Approval	28.0d	27-Sep-15	24-Oct-15		■		
Bored Tunnel Cross Passages Temp Works (Soft Ground)		28.0d	09-Jun-15	06-Jul-15				
DDA Submission		28.0d	09-Jun-15	06-Jul-15				
FL2022200	ER/IP's Approval	28.0d	09-Jun-15	06-Jul-15				
Bored Tunnel Cross Passages Temp Works (Rock)		28.0d	09-Jun-15	06-Jul-15				
DDA Submission		28.0d	09-Jun-15	06-Jul-15				
FL2022204	ER/IP's Approval	28.0d	09-Jun-15	06-Jul-15				
Bored Tunnel Cross Passages Permanent Lining (Soft Ground)		94.0d	24-Jun-15	13-Oct-15				
DDA Submission		94.0d	24-Jun-15	13-Oct-15				
FL2022210	IPs/ ER's Review	28.0d	24-Jun-15	27-Jul-15				

					MAIN CONTRACTOR  香港寶嘉 Dragages Hong Kong <small>A member of the Bouygues Construction group</small>		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00083/A		
A Monthly Report No.21 20/09/2015 RAN RBS/SJO DAL									DOC. STATUS FOR INFO. CREATION DATE 20/09/2015 REVISION A						
REV DESCRIPTION DATE PREPARED CHECKED APPROVED									TITLE Monthly Report No.21 3-Months Rolling Programme (Approved Works Programme Rev. D) PAPER SIZE A3 SCALE N/A PAGE 3 of 5						

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			
					Sep	Oct	Nov	Dec
FL2022211	Preparation for resubmission to ER/ICE/IP with ICE Certification	43.0d	28-Jul-15	15-Sep-15	[Bar chart showing activity duration]			
FL2022212	ER/IP's Approval	28.0d	16-Sep-15	13-Oct-15	[Bar chart showing activity duration]			
Bored Tunnel Cross Passages Permanent Lining (Rock)		297.6d	24-Mar-15	13-Oct-15	[Bar chart showing activity duration]			
DDA Submission		297.6d	24-Mar-15	13-Oct-15	[Bar chart showing activity duration]			
FL2022217	Preparation for formal submission to ER/ICE/IP	92.0d	24-Mar-15	17-Jul-15	[Bar chart showing activity duration]			
FL2022218	IPs/ ER's Review	28.0d	18-Jul-15	19-Aug-15	[Bar chart showing activity duration]			
FL2022219	Preparation for resubmission to ER/ICE/IP with ICE Certification	23.0d	20-Aug-15	15-Sep-15	[Bar chart showing activity duration]			
FL2022220	ER/IP's Approval	28.0d	16-Sep-15	13-Oct-15	[Bar chart showing activity duration]			
Bored Tunnel Cross Passages Internal Structures		190.0d	18-May-15	16-Nov-15	[Bar chart showing activity duration]			
DDA Submission		190.0d	18-May-15	16-Nov-15	[Bar chart showing activity duration]			
FL2022225	Preparation for formal submission to ER/ICE/IP	75.0d	18-May-15	15-Aug-15	[Bar chart showing activity duration]			
FL2022226	IPs/ ER's Review	28.0d	17-Aug-15	17-Sep-15	[Bar chart showing activity duration]			
FL2022227	Preparation for resubmission to ER/ICE/IP with ICE Certification	25.0d	18-Sep-15	19-Oct-15	[Bar chart showing activity duration]			
FL2022228	ER/IP's Approval	28.0d	20-Oct-15	16-Nov-15	[Bar chart showing activity duration]			
5.3 North Portal Method Statement Submission		198.6d	01-Jun-15	07-Jan-16	[Bar chart showing activity duration]			
North Tunnel (Cross Passages) Blasting Method Statement		95.0d	01-Jun-15	21-Sep-15	[Bar chart showing activity duration]			
FL2022111	Preparation and Submission of Blasting Method Statement	70.0d	01-Jun-15	22-Aug-15	[Bar chart showing activity duration]			
FL2022112	Engineer's/IP's Review & Approval	60.0d	14-Jul-15	21-Sep-15	[Bar chart showing activity duration]			
MS for TBM Break-out		108.8d	17-Sep-15	04-Jan-16	[Bar chart showing activity duration]			
FL2022544	Prepare & Submit Method Statement	24.0d	17-Sep-15	16-Oct-15	[Bar chart showing activity duration]			
FL2022554	ER's Comment for Method Statement	30.0d	17-Oct-15	15-Nov-15	[Bar chart showing activity duration]			
FL2022564	Prepare & Re-submit Method Statement	18.0d	16-Nov-15	05-Dec-15	[Bar chart showing activity duration]			
FL2022574	ER's Approval for Method Statement	30.0d	06-Dec-15	04-Jan-16	[Bar chart showing activity duration]			
MS for TBM Turn		148.0d	17-Oct-15	07-Jan-16	[Bar chart showing activity duration]			
FL3875	Prepare & Submit Method Statement	24.0d	17-Oct-15	14-Nov-15	[Bar chart showing activity duration]			
FL3880	ER's Comment for Method Statement	30.0d	15-Nov-15	14-Dec-15	[Bar chart showing activity duration]			
FL3885	Prepare & Re-submit Method Statement	18.0d	15-Dec-15	07-Jan-16	[Bar chart showing activity duration]			
MS for Removal of Left-in HDC Drill Rods within N/B TBM Excavation		40.0d	13-Nov-15	31-Dec-15	[Bar chart showing activity duration]			
FL2022584	Prepare & Submit Method Statement	40.0d	13-Nov-15	31-Dec-15	[Bar chart showing activity duration]			
North Portal: MS for Cross Passage Ground Treatment		65.0d	20-Jun-15	07-Sep-15	[Bar chart showing activity duration]			
FL2022066	ER's Comment for Method Statement	30.0d	20-Jun-15	19-Jul-15	[Bar chart showing activity duration]			
FL2022067	Prepare & Re-submit Method Statement	18.0d	20-Jul-15	08-Aug-15	[Bar chart showing activity duration]			
FL2022068	ER's Approval for Method Statement	30.0d	09-Aug-15	07-Sep-15	[Bar chart showing activity duration]			
North Portal: MS for Cross Passage Excavation in Rock		88.0d	12-Sep-15	21-Dec-15	[Bar chart showing activity duration]			
FL2022069	Prepare & Submit Method Statement	40.0d	12-Sep-15	31-Oct-15	[Bar chart showing activity duration]			
FL2022070	ER's Comment for Method Statement	30.0d	01-Nov-15	30-Nov-15	[Bar chart showing activity duration]			
FL2022071	Prepare & Re-submit Method Statement	18.0d	01-Dec-15	21-Dec-15	[Bar chart showing activity duration]			
North Portal: MS for Cross Passage Excavation in Soft		88.0d	12-Sep-15	21-Dec-15	[Bar chart showing activity duration]			
FL2022073	Prepare & Submit Method Statement	40.0d	12-Sep-15	31-Oct-15	[Bar chart showing activity duration]			
FL2022074	ER's Comment for Method Statement	30.0d	01-Nov-15	30-Nov-15	[Bar chart showing activity duration]			
FL2022075	Prepare & Re-submit Method Statement	18.0d	01-Dec-15	21-Dec-15	[Bar chart showing activity duration]			
5.5 North Portal Works		514.0d	08-Nov-14	25-Mar-16	[Bar chart showing activity duration]			
North Portal: Site Formation		366.0d	08-Nov-14	30-Oct-15	[Bar chart showing activity duration]			
N20505	Permanent Slope Formation (Remaining)	200.0d	08-Nov-14	25-Jul-15	[Bar chart showing activity duration]			
N20655	NB: Stage 3 Permanent Slope from +75mPD to +30mPD	192.0d	21-Jan-15	30-Sep-15	[Bar chart showing activity duration]			
N20665	NB: Stage 4 Excavation from +18mPD to +9.5mPD w/4 rows Soil Nail	24.0d	02-Oct-15	30-Oct-15	[Bar chart showing activity duration]			
Southbound Tunnel (Mined Excavation) inc Enlargement		137.0d	23-Jul-15	04-Jan-16	[Bar chart showing activity duration]			
TD0910	SB - Invert Grouting	60.0d	23-Jul-15	03-Oct-15	[Bar chart showing activity duration]			
TD0920	SB - Gallery	60.0d	21-Aug-15	31-Oct-15	[Bar chart showing activity duration]			
TD0930	SB - Crown Grouting	60.0d	19-Sep-15	28-Nov-15	[Bar chart showing activity duration]			

					MAIN CONTRACTOR  香港寶嘉 Dragages Hong Kong <small>A member of the Bouygues Construction group</small>		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2 TITLE Monthly Report No.21 3-Months Rolling Programme (Approved Works Programme Rev. D)		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00083/A <table border="1"> <tr> <td>DOC. STATUS FOR INFO.</td> <td>CREATION DATE 20/09/2015</td> <td>REVISION A</td> </tr> <tr> <td>PAPER SIZE A3</td> <td>SCALE N/A</td> <td>PAGE 4 of 5</td> </tr> </table>			DOC. STATUS FOR INFO.	CREATION DATE 20/09/2015	REVISION A	PAPER SIZE A3	SCALE N/A	PAGE 4 of 5
DOC. STATUS FOR INFO.	CREATION DATE 20/09/2015	REVISION A																			
PAPER SIZE A3	SCALE N/A	PAGE 4 of 5																			
A	Monthly Report No.21	20/09/2015	RAN	RBS/SJO	DAL																
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED																

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			
					Sep	Oct	Nov	Dec
TD0940a	Top Heading Enlargement (Ch6355>Ch6268); 87m; [P21: 4755 to 4668]	47.0d	09-Nov-15	04-Jan-16				
Northbound Tunnel (Mined Excavation)		172.0d	09-Jun-15	31-Dec-15				
DB6400a2	Top Heading Canopies (Ch6410>Ch6350); 60m; [P20: 4788 to 4728]	70.0d	09-Jun-15	31-Aug-15				
DB6400a3	Top Heading Canopies (Ch6350>Ch6284); 66m; [P20: 4728 to 4662]	76.0d	01-Sep-15	30-Nov-15				
DB6400a5	Platform Lowering for Bench Excavation	26.0d	01-Dec-15	31-Dec-15				
Southbound Tunnel (TBM Tunneling)		207.0d	10-Jun-15	12-Feb-16				
TD1000a	TBM DT (Ch6,355>Ch6,077) 278m	82.0d	10-Jun-15	16-Sep-15				
TD1000a10	TBM DT (Ch6,355>Ch6,268) 87m	26.0d	10-Jun-15	10-Jul-15				
TD1000a20	TBM DT (Ch6,268>Ch6,148) 120m - WSD Restriction Zone	35.0d	11-Jul-15	21-Aug-15				
TD1000a30	TBM DT (Ch6,148>Ch6,077) 71m	21.0d	22-Aug-15	16-Sep-15				
TD1010a	TBM DT (Ch6,077>Ch5,950) 127m	17.0d	17-Sep-15	07-Oct-15				
TD1010b	TBM DT (Ch5,950>Ch5,713) 237m	31.0d	08-Oct-15	12-Nov-15				
TD1050	TBM DT (Ch5,713>Ch4,904) 809m	77.0d	13-Nov-15	12-Feb-16				
Bored Tunnel (S/B & N/B) Internal Works & Finishes		127.0d	28-Oct-15	25-Mar-16				
Southbound Tunnel Internal Works & Finishes		127.0d	28-Oct-15	25-Mar-16				
TD1470a	Tunnel Backfilling (Ch5,950 >Ch5,153) 797m- (Stage 1)	85.0d	28-Oct-15	05-Feb-16				
TD1480a	Bottom Drilling for Cross Passage (fr.Ch5953)	70.0d	14-Nov-15	05-Feb-16				
TD1490a	Tunnel Backfilling (Ch5,950 >Ch5,153) 797m- (Stage 2)	80.0d	19-Nov-15	22-Feb-16				
TD1500a	Drilling for Cross Passage (Remaining) (Ch5,950 >Ch5,153) 797m	80.0d	19-Nov-15	22-Feb-16				
TD1520a	Corbel (Ch5,950 >Ch5,153) 797m	80.0d	03-Dec-15	07-Mar-16				
TD1523a	OHVD Slab & 132kV Cable Trough (Ch5,950 >Ch5,153) 797m	81.0d	15-Dec-15	19-Mar-16				
TD1528a	Ground Treatment for Cross Passage Ch5,950 >Ch5,153) 797m	82.0d	19-Dec-15	25-Mar-16				
North Portal: Retaining Wall & Site Formation		102.0d	03-Aug-15	05-Dec-15				
N20930	*Retaining Wall & Site Formation (STK/RW1)	57.0d	03-Aug-15	13-Oct-15				
N20940	Retaining Wall & Site Formation (STK/RW3)	45.0d	14-Oct-15	05-Dec-15				
5.6 Administration Building:		106.0d	01-Jun-15	05-Jan-16				
5.65 Administration Building: Works		106.0d	01-Jun-15	05-Jan-16				
Administration Building: Demolition		38.0d	01-Jun-15	15-Aug-15				
Administration Building: Site Formation		67.0d	17-Aug-15	05-Jan-16				
AD2070	Backfilling for Surcharge	66.0d	17-Aug-15	06-Nov-15				
AD2080	Surcharge (2 months Consolidation)	60.0d	07-Nov-15	05-Jan-16				

					MAIN CONTRACTOR 		CLIENT 		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00083/A		
											DOC. STATUS FOR INFO.	CREATION DATE 20/09/2015	REVISION A		
											PAPER SIZE A3	SCALE N/A	PAGE 5 of 5		
REV DESCRIPTION DATE PREPARED CHECKED APPROVED											TITLE Monthly Report No.21 3-Months Rolling Programme (Approved Works Programme Rev. D)				

Contract 3

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016
							Sep	Oct	Nov	Dec	Jan	
3-Month Rolling Programme 2015-09-21												
Key Dates (Contractual)												
KD-1500	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	0	0		31-Oct-15*	0					◆ KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	
Key Dates (Forecast)												
KD-1505	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	0	0		31-Oct-15	0					◆ KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	
Major Milestones and Events												
MS-2000C	T3: TTA to split FLHS NB & SB with 3 lanes in the middle unoccupied (between CH7130 and CH7470)	1	1	01-Dec-15	01-Dec-15	0						
MS-0240	Commissioning of the diverted DN2300 Dong Jiang Watermains	0	0		19-Dec-15	295					◆ Commissioning of the diverted DN2300 Dong Jiang Watermains	
Major Procurement & Delivery												
Footbridge Steel Truss												
MM-3050	Fabrication of footbridge steel truss (Kiu Tau Footbridge)	108	108	03-Dec-15	21-Apr-16	27						
Design and Submissions												
Statutory Approval												
PRE-1050	Submission & approval of CDIA report for construction of temporary platform for segment erection works	185	59	27-Nov-14 A	01-Dec-15	49						Submission & approval of CDIA report for construction of temporary platform for segment erection works
PRE-1200	Consent for Dong Jiang watermains connection for DN2200, DN2300 - WSD	0	0		21-Sep-15*	-16					◆ Consent for Dong Jiang watermains connection for DN2200, DN2300 - WSD	
Design Confirmation												
PRE-1220	Confirmation of Noise Barrier Footing Design (NB1a) near WSD Tau Pass Restricted Zone	45	5	09-Apr-14 A	25-Sep-15	1						Confirmation of Noise Barrier Footing Design (NB1a) near WSD Tau Pass Restricted Zone, Confirmation of Noise Barrier Footing Design (NB1a) near WSD Tau Pass Restricted Zone
Method Statement and Design (Major) Approved by AECOM												
PRE-2030	Submission of E&M design for lighting of Kiu Tau Footbridge	60	60	21-Sep-15	02-Dec-15	202						Submission of E&M design for lighting of Kiu Tau Footbridge
PRE-2050	Submission of Shop Drawing for fabrication of Kiu Tau Footbridge Steelworks	60	60	21-Sep-15	02-Dec-15	27						Submission of Shop Drawing for fabrication of Kiu Tau Footbridge Steelworks
Section IA & IB - Fanling Highway Widening (KD-1 & KD-2)												
Fanling Highway South Portion between CH6935 and CH7470												
Fanling Highway Zone 1 between CH6935 and CH7130 (within SBZ2)												
At-Grade Roadworks (195m)												
FHW-1130*	Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m depth)	182	45	20-Feb-14 A	14-Nov-15	142						Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m depth)
Fanling Highway Zone 2 between CH7130 and CH7290												
At-Grade Roadworks (160m)												
FHW-2110B	Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VO.79)	341	27	26-Jul-14 A	24-Oct-15	21						Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VO.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VO.79)
FHW-2130*	Pipe Laying - DN1200 & DN600 Watermains (CHB & CHC) along Fanling Highway (183m long, 4m depth)	95	95	13-Jul-15 A	15-Jan-16	92						Pipe Laying - DN1200 & DN600 Watermains (CHB & CHC) along Fanling Highway (183m long, 4m depth)



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR026 (Data Date: 21-Sep-15)
Page 1 of 10

3-Month Rolling Programme updated to 2015-09-20			
Date	Revision	Checked	Approved
20-Sep-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016
							Sep	Oct	Nov	Dec	Jan	
FHW-2140	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard shoulder)	58	58	21-Sep-15	30-Nov-15	0	[Gantt bar: Sep 21 to Nov 30]					Road Fo
Fanling Highway Zone 3 between CH7290 and CH7380												
Box Culvert Extension - ID4												
ID4-3090	Bay 1 - Remaining Base Slab (To be carried out after diversion of DN1400 water mains)	45	45	02-Nov-15	23-Dec-15	268	[Gantt bar: Nov 2 to Dec 23]					Bay 1 - Remaining B
At-Grade Roadworks (130m)												
FHW-3130	Noise Barrier NB71 - Footing adjacent to SB lane (130m) Including pile cap	324	5	23-May-14 A	25-Sep-15	0	[Gantt bar: May 23 to Sep 25]					Noise Barrier NB71 - Footing adjacent to SB lane (130m) Including pile cap, Noise Barrier NB71 - Footing adjacent to S
FHW-3150*	Pipe Laying - DN600, DN1200 Watermains (CHB &CHC) along Fanling Highway (90m long, 3m depth)	150	48	07-Jun-14 A	18-Nov-15	139	[Gantt bar: Jun 7 to Nov 18]					Pipe Laying - DN600, DN1200 Watermains (CHB &CHC) a
FHW-3160	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard shoulder)	53	53	26-Sep-15	30-Nov-15	0	[Gantt bar: Sep 26 to Nov 30]					Road Formation, Kerb and Pavement (Easter
FHW-3300	Noise Barrier NB68A - Mini-Piling at central median (CSD: 20 nos)	71	71	02-Dec-15	03-Mar-16	0	[Gantt bar: Dec 2 to Mar 3]					
Fanling Highway North Portion between CH7470 and CH7925												
Fanling Highway Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)												
Kiu Tau Footbridge Reprovision (East)												
FHW-5000E	KT-P4 - Piling Works (8 out of 8 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree	40	40	10-Oct-15	26-Nov-15	0	[Gantt bar: Oct 10 to Nov 26]					KT-P4 - Piling Works (8 out of 8 nos of Pile) - Phas
FHW-5010E	KT-P4 - Pile Cap & Pier	75	75	27-Nov-15	03-Mar-16	65	[Gantt bar: Nov 27 to Mar 3]					
FHW-5000A2	KT-AB1 - Piling Works (5 out of 12 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree	25	25	27-Nov-15	28-Dec-15	0	[Gantt bar: Nov 27 to Dec 28]					
At-Grade Road Works (130m)												
FHW-5120C	Preparation Works for Implementation of TTA Scheme E3A	60	60	16-Oct-15	28-Dec-15	0	[Gantt bar: Oct 16 to Dec 28]					Preparation W
Section II - Remainder of the Works (KD-3)												
At Grade Link Road at Fanling Highway Interchange												
Link Road 3 (near Abutment AD1)												
FHI-LR3-3000	Completion of WSD works incl. DN600, DN1200 & DN1400	0	0		14-Nov-15	513	[Milestone: Nov 14]					◆ Completion of WSD works incl. DN600, DN1200 & DN1400
WSD Works												
DN450 Fire Mains (CHA)												
WA-1050	Pipe Laying - CHA 420 - 520 (DN450) near Realigned TWSR West (Re-TWSRW: CH530 - 640), 100m long & 2m depth	70	7	29-May-15 A	29-Sep-15	14	[Gantt bar: May 29 to Sep 29]					Pipe Laying - CHA 420 - 520 (DN450) near Realigned TWSR West (Re-TWSRW: CH530 - 640), 100m long & 2m
DN600 Water Mains (CHB)												
WB-1030A	Pipe Laying - CHB 335 - 350 (DN600) near crossing TWSRE 15m long & 3m depth	30	20	09-Jun-15 A	15-Oct-15	0	[Gantt bar: Jun 9 to Oct 15]					Pipe Laying - CHB 335 - 350 (DN600) near crossing TWSRE 15m long & 3m depth Pipe Laying
WB-1080	Pipe Laying - CHB 700 - 756 (DN600) near Realigned TWSR East (along Roundabout), 56m long & GL	66	16	17-Jun-15 A	10-Oct-15	17	[Gantt bar: Jun 17 to Oct 10]					Pipe Laying - CHB 700 - 756 (DN600) near Realigned TWSR East (alo
WB-1000	Pipe Laying - CHB 100 - 153 (DN600) near Fanling Highway S/B (FHW: CH7130-7290), 53m long (common trench with NB)	45	86	13-Jul-15 A	06-Jan-16	91	[Gantt bar: Jul 13 to Jan 6]					Pipe
WB-1070	Pipe Laying - CHB 635 - 700 (DN600) near Realigned TWSR East (TWSRE: CH380-456), 65m long & GL	78	23	18-Jul-15 A	19-Oct-15	13	[Gantt bar: Jul 18 to Oct 19]					Pipe Laying - CHB 635 - 700 (DN600) near Realigned TWSR East (TWSRE: CH380-456), 6



俊和建築工程有限公司

CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3

3-Month Rolling Programme
Programme ID: 3MPR026 (Data Date: 21-Sep-15)

Page 2 of 10

3-Month Rolling Programme updated to 2015-09-20			
Date	Revision	Checked	Approved
20-Sep-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016	
							Sep	Oct	Nov	Dec	Jan		
WB-1010	Pipe Laying - CHB 153 - 245 (DN600) near Fanling Highway S/B (FHW: CH7290-7380), 92m long (common trench with NB)	43	43	26-Sep-15	18-Nov-15	139							
WB-1030C	Pipe Laying - CHB 350 - 450 (DN600) from Portal AB7/AD9/AC12 to Portal AB8	85	85	16-Oct-15	27-Jan-16	552							
WB-1060	Pipe Laying - CHB 538 - 635 (DN600) near Realigned TWSR East (TWSRE: CH270-380), 97m long & GL	68	68	20-Oct-15	11-Jan-16	50							
DN1200 Water Mains (CHC)													
WC-1050A	Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 45m long, 4m depth	120	45	15-Oct-14 A	14-Nov-15	142							
WC-1090A	Pipe Laying - CHC 600 - 615 (DN1200) near crossing TWSRE 15m long & 3m depth	30	20	09-Jun-15 A	15-Oct-15	0							
WC-1140	Pipe Laying - CHC 980 - 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL	66	0	17-Jun-15 A	31-Aug-15 A								
WC-1130	Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR East (TWSRE: CH380-456), 70m long & GL	78	16	07-Jul-15 A	10-Oct-15	20							
WC-1060	Pipe Laying - CHC 235 - 420 (DN1200) near Fanling Highway S/B (FHW: CH7130-7290), 185m long (common trench with NB)	95	95	21-Sep-15	15-Jan-16	92							
WC-1120	Pipe Laying - CHC 810 - 910 (DN1200) near Realigned TWSR East (TWSRE: CH270-380), 100m long & GL	85	85	12-Oct-15	22-Jan-16	40							
WC-1090C	Pipe Laying - CHC 615 - 720 (DN1200) from Portal AB7/AD9/AC12 to Portal AB8	85	85	16-Oct-15	27-Jan-16	202							
Twin DN1400 Water Mains (CHE & CHG)													
WE-1030	Pipe Laying - CHE & CHG 225 - 240 (Twins DN1400) near crossing TWSRE 15m long & 3m depth	30	20	09-Jun-15 A	15-Oct-15	0							
DN2200 Water Mains (CHF)													
WF-3000	Semi-Structural Lining on existing DN2200 underneath Link Road 4, 52m long (VO no.077)	25	25	01-Dec-15*	31-Dec-15	157							
DN2300 Water Mains and Leakage Collection System (CHJ & CHKA/CHK)													
WJ-1010C	Pipe Laying - CHJ 50 - 100 (DN2200) near existing TWSR East, 50m long & 6m depth	75	0	08-Jun-15 A	07-Sep-15 A								
WJ-1010B	Pipe Laying - CHJ 10 - 50 (DN2200) crossing existing TWSR East, 40m long & 6m depth	78	37	28-Jul-15 A	05-Nov-15	8							
WJ-1020B	Pipe Laying - CHKA 0 - 73 (DN1400) near Realigned TWSR East, 73m long & 4m depth	46	46	27-Sep-15	11-Nov-15	16							
WJ-2000B	Pressure Test for CHJ	7	7	06-Nov-15	13-Nov-15	8							
WJ-1020A	Pipe Laying - CHK 0 - 80 (DN1400) near Realigned TWSR East, 80m long & 4m depth	55	55	12-Nov-15	18-Jan-16	14							
WJ-2010A	Cleaning & CCTV Inspection for CHJ	14	14	14-Nov-15	30-Nov-15	8							
WJ-2020	Installation of Connecting Pipe for Connection to Existing Mains	20	20	14-Nov-15	07-Dec-15	8							
WJ-2040	Connection to Existing Mains	5	5	15-Dec-15*	19-Dec-15*	2							
Kau Lung Hang Valve Control & Telemetry House Re provision													
VCTH-1010	BS and E&M Works	30	24	15-Jul-15 A	20-Oct-15	2							
VCTH-1020	Testing and Commissioning	60	60	05-Oct-15	14-Dec-15	2							
VCTH-1030	Demolition of Existing KLH Valve Control & Telemetry House	90	90	15-Dec-15	12-Apr-16	201							
Existing Nam Wa Po Trunk Sewage Pumping Station (PST3)													



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR026 (Data Date: 21-Sep-15)
Page 3 of 10

3-Month Rolling Programme updated to 2015-09-20			
Date	Revision	Checked	Approved
20-Sep-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016
							Sep	Oct	Nov	Dec	Jan	
PS-1000	Demolition of Existing Boundary Wall of Pumping Station (PST3)	50	50	11-Nov-15*	11-Jan-16	512						
Stage 1A - Realignment of Tai Wo Service Road West (KD-7)												
TWSRW Zone 1 between CH100 and CH155												
At-Grade Roadworks												
TWSRW-1160	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	286	89	15-Nov-14 A	08-Jan-16	7						
TWSRW Zone 2 between CH155 and CH280												
At-Grade Roadworks												
TWSRW-2120	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	165	89	16-Oct-14 A	08-Jan-16	7						
TWSRW Zone 3 between CH280 and CH315												
At-Grade Roadworks												
TWSRW-3120	Road Formation, Road Drainage, Kerb, Planter and Pavement	181	90	22-Jun-15 A	09-Jan-16	6						
TWSRW-3130	Retaining Structure RW3 (to be covered by VO)	85	41	18-Jul-15 A	10-Nov-15	25						Retaining Structure RW3 (to be covered by VO), Retaining Structure
TWSRW-3110	Installation of Cable Ducts for Utilities Diversion Works at Zone 2 (Approx. 120m) (by utilities undertakers)	111	76	21-Jul-15 A	05-Dec-15	30						Installation of Cable Ducts for Utilities Div
TWSRW-3100	Noise Barrier NB1a - Footing adjacent Realigned TWSR West	25	25	14-Sep-15 A	22-Oct-15	41						Noise Barrier NB1a - Footing adjacent Realigned TWSR West, Noise Barrier NB1a - Foot
TWSRW Zone 4 between CH315 and CH376												
Construction of Bridge E												
TWSRW-4070	Bridge Segment (North Bay & Middle Bay)	80	8	01-Apr-15 A	30-Sep-15	14						Bridge Segment (North Bay & Middle Bay), Bridge Segment (North Bay & Middle Bay)
TWSRW-4080	Bridge Segment (South Bay)	40	22	14-Aug-15 A	17-Oct-15	0						Bridge Segment (South Bay), Bridge Segment (South Bay)
TWSRW-4090	Permanent Prestressing & Abutment Wall	24	24	19-Oct-15	16-Nov-15	0						Permanent Prestressing & Abutment Wall
TWSRW-4100	Remove Scaffold System and Temporary Work together with Slope Reinstatement	90	90	30-Nov-15*	23-Mar-16*	4						
At-Grade Roadworks												
TWSRW-4200	Cast Parapet, Lay Surfacing and Road Furniture for Footpath and Carriageway	50	50	17-Nov-15	16-Jan-16	0						
TWSRW Zone 5 between CH376 and CH520												
Construction of Retaining Structures												
TWSRW-5070	Construction of Mass Concrete Wall (FL/RW4)	70	0	15-Jun-15 A	15-Sep-15 A							Construction of Mass Concrete Wall (FL/RW4)
TWSRW-5080	Retaining Structure along Slope no. 3SW-C/C898 (to be covered by VO. 78)	50	17	29-Jun-15 A	12-Oct-15	49						Retaining Structure along Slope no. 3SW-C/C898 (to be covered by VO. 78)
At-Grade Roadworks												
TWSRW-5110B	Road Drainage SMH800-SMH802 (to be covered by VO)	24	10	14-Aug-15 A	03-Oct-15	8						Road Drainage SMH800-SMH802 (to be covered by VO), Road Drainage SMH800-SMH802 (to be covered by VO)
TWSRW-5100	Noise Barrier NB2 - Footing and Retaining Structure adjacent to Realigned TWSR West (66m)	90	90	21-Sep-15	09-Jan-16	0						Noise Barrier NB2 - Footing and Retaining Structure adjacent to Realigned TWSR West (66m)



俊和建築工程有限公司

CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3

3-Month Rolling Programme
Programme ID: 3MPR026 (Data Date: 21-Sep-15)
Page 4 of 10

3-Month Rolling Programme updated to 2015-09-20

Date	Revision	Checked	Approved
20-Sep-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016
							Sep	Oct	Nov	Dec	Jan	
TWSRW-5110A	Road Formation, Road Drainage, Kerb, Planter and Pavement	30	30	10-Dec-15	16-Jan-16	0						
TWSRW Zone 6 between CH520 and CH530												
At-Grade Roadworks												
TWSRW-6110	Slope Upgrading Works for unregistered feature beside Slope 3SW-D/C80 (to be Covered by VO. 68)	65	21	22-May-15 A	16-Oct-15	0						
TWSRW-6100	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the edge of extended box culvert)	28	28	17-Oct-15	19-Nov-15	0						
TWSRW Zone 7 between CH530 and CH640												
At-Grade Roadworks												
TWSRW-7140	Installation of Cable Ducts for Utilities Diversion Works at Area 4 (Approx. 150m) (by utilities undertakers)	233	26	28-Jan-15 A	16-Oct-15	0						
TWSRW-7120*	Pipe Laying - DN450 Watermains (CHA)	70	7	29-May-15 A	29-Sep-15	14						
TWSRW-7160	Pipe Laying - DN150	25	19	13-Jul-15 A	14-Oct-15	2						
TWSRW-7100	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the cut-slope)	28	28	17-Oct-15	19-Nov-15	0						
TWSRW-7110	Implementation of TTA - Scheme W3	0	0	20-Nov-15		0						
TWSRW-7150	Remaining Road Drainage, Road Formation, Kerb, Planter and Pavement (incl. Zone 6 & Zone 7)	47	47	20-Nov-15	16-Jan-16	0						
TWSRW Zone 8 between CH640 and CH695												
Kiu Tau Footbridge Re provision (West)												
TWSRW-8010B	Installation of Socket H-Pile for Proposed Kiu Tau Footbridge (13 nos of Pile)	75	8	07-Jul-15 A	30-Sep-15	0						
TWSRW-8020	Construction of Pile Cap and Abutment	45	45	02-Oct-15	24-Nov-15	0						
At-Grade Roadworks												
TWSRW-8100	Fill Replacement Works	60	60	27-Oct-15	07-Jan-16	0						
Remainder of the Works												
TWSRW-9040*	Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640)	233	26	28-Jan-15 A	16-Oct-15	0						
TWSRW-9020*	Utilities Diversion in Area 2 (along Re-aligned TWSRW CH 280 - CH315)	111	76	21-Jul-15 A	05-Dec-15	30						
TWSRW-9030	Utilities Diversion in Area 3 (along existing TWSRW, Approx. 150m) (by utilities undertakers)	106	106	21-Sep-15	04-Jan-16	0						
Remaining Works for Noise Barrier along realigned TWSR West												
TWSRW-NB-110	Noise Barrier Steelworks & Panel for NB4 at Zones 1 & 2	30	30	06-Nov-15	10-Dec-15	166						
TWSRW-NB-130	Noise Barrier Steelworks & Panel for NB1b at Zone 4	30	30	03-Dec-15	09-Jan-16	166						
Stage N4A & N4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14)												
TWSRE Zone 1 between CH100 and CH270												
At-Grade Roadworks												



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR026 (Data Date: 21-Sep-15)
Page 5 of 10

3-Month Rolling Programme updated to 2015-09-20			
Date	Revision	Checked	Approved
20-Sep-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015				2016
							Sep	Oct	Nov	Dec	Jan
TWSRE-1120	Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (96m)	110	0	29-Dec-14 A	22-Aug-15 A		Noise Barrier NB3 - Footing adjacent to Realign				
TWSRE-1150	Construct no fine concrete, U-channel and filling to required level for pipe laying works	30	6	06-Jan-15 A	26-Sep-15	11	Construct no fine concrete, U-channel and filling to required level for pipe laying works, Construct no fine concrete, U-c				
TWSRE-1140*	Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East	46	46	27-Sep-15	11-Nov-15	16	Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR				
TWSRE Zone 2 between CH270 and CH380											
At-Grade Roadworks											
TWSRE-2030A*	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	85	85	12-Oct-15	22-Jan-16	40	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East				
TWSRE-2030B*	Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East	55	55	12-Nov-15	18-Jan-16	14	Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East				
TWSRE Zone 3 between CH380 and CH456											
At-Grade Roadworks											
TWSRE-3010	Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (75.6m)	85	0	19-Mar-15 A	12-Sep-15 A		Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (75.6m)				
TWSRE-3020A*	Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	78	23	07-Jul-15 A	19-Oct-15	13	Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East				
TWSRE-3040	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement (Incl. FL/F10)	165	165	20-Oct-15	17-May-16	13	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement (Incl. FL/F10)				
Roundabout A, Slip Road and Access Road											
TWSRE-4040B*	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Roundabout A	66	16	17-Jun-15 A	10-Oct-15	17	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Roundabout A				
TWSRE-4060B	Access Road A - Road Formation, Kerb, Planter and Pavement	44	33	22-Jun-15 A	31-Oct-15	0	Access Road A - Road Formation, Kerb, Planter and Pavement, Access Road A				
TWSRE-4080	Preparation Works for Implementation of TTA Scheme E1	42	24	24-Jun-15 A	31-Oct-15	0	Preparation Works for Implementation of TTA Scheme E1, Preparation Works for				
TWSRE-4100A	Dwarf Wall DW 1 (ch.53-66) at Access Road A (covered by VO 83)	40	0	02-Jul-15 A	31-Aug-15 A		Dwarf Wall DW 1 (ch.53-66) at Access Road A (covered by VO 83)				
TWSRE-4100B	Dwarf Wall DW 1 (ch.44-53) at Access Road A (covered by VO 83)	40	15	22-Aug-15 A	09-Oct-15	4	Dwarf Wall DW 1 (ch.44-53) at Access Road A (covered by VO 83), Dwarf Wall DW 1 (ch.44-53) at Acces				
TWSRE-4090	Implementation of TTA - Scheme E1 (Drawing No. CW/009/015)	0	0	02-Nov-15		0	◆ Implementation of TTA - Scheme E1 (Drawing No. CW/009/015)				
TWSRE-4070	Roundabout A - Road Formation, Kerb, Planter and Pavement	90	90	02-Nov-15	24-Feb-16	0	Roundabout A - Road Formation, Kerb, Planter and Pavement				
TWSRE-4110	Preparation Works for Implementation of TTA Scheme E1A	30	30	02-Nov-15	05-Dec-15	195	Preparation Works for Implementation of TTA Scheme E1A				
TWSRE-4120	Implementation of TTA - Scheme E1A	0	0	06-Dec-15*		248	◆ Implementation of TTA - Scheme E1A				
TWSRE-4030B	Slip Road Y (CH100-CH230) - Road Formation, Remaining Road Drainage, Kerb, Planter and Pavement	60	60	07-Dec-15	24-Feb-16	195	Slip Road Y (CH100-CH230) - Road Formation, Remaining Road Drainage, Kerb, Planter and Pavement				
Stage 1C - Viaduct Structure & TCSS Civil Provisions (KD-9)											
Preliminaries											
B-3050	Relocation of Plant including Pre-drilling Works	21	21	02-Dec-15	28-Dec-15	140	Relocation of Plant including Pre-drilling Works				
Foundation & Pier Construction											
Bridge A											
BA-05-1030	Pier AA5 - Pier Construction (Twin Pier)	27	52	29-Oct-14 A	23-Nov-15	124	Pier AA5 - Pier Construction (Twin Pier), Pier AA5 - Pi				



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR026 (Data Date: 21-Sep-15)
Page 6 of 10

3-Month Rolling Programme updated to 2015-09-20			
Date	Revision	Checked	Approved
20-Sep-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016
							Sep	Oct	Nov	Dec	Jan	
BA-02-1020A	Pier AA2E - Pile Cap	30	0	04-May-15 A	29-Aug-15 A		Pier AA2E - Pile Cap					
BA-18-1030	Pier AA18 - Pier Construction	56	14	08-May-15 A	08-Oct-15	115	Pier AA18 - Pier Construction, Pier AA18 - Pier Construction					
BA-03-1030	Pier AA3 - Pier Construction	14	9	17-Aug-15 A	02-Oct-15	102	Pier AA3 - Pier Construction, Pier AA3 - Pier Construction					
BA-09-1020	Pier AA9 - Pile Cap	30	20	20-Aug-15 A	15-Oct-15	91	Pier AA9 - Pile Cap, Pier AA9 - Pile C					
BA-07-1000	Pier AA7 - Piling Works	24	0	24-Aug-15 A	21-Sep-15 A		Pier AA7 - Piling Works					
BA-12-1030	Pier AA12 - Pier Construction	42	42	21-Sep-15	11-Nov-15	73	Pier AA12 - Pier Construction					
BA-11-1000B	Pier AA11 - Piling Works (P2)	12	12	09-Oct-15	23-Oct-15	48	Pier AA11 - Piling Works (P2)					
BA-07-1010	Pier AA7 - Pile Test	7	7	09-Oct-15	16-Oct-15	131	Pier AA7 - Pile Test					
BA-09-1030	Pier AA9 - Pier Construction (Twin Pier)	49	49	16-Oct-15	12-Dec-15	91						
BA-11-1010	Pier AA11 - Pile Test	7	7	24-Oct-15	31-Oct-15	68	Pier AA11 - Pile Test					
BA-10-1000	Pier AA10 - Piling Works	24	24	21-Nov-15	18-Dec-15	48	Pier AA10 - Piling Works					
BA-11-1020	Pier AA11 - Pile Cap	30	30	03-Dec-15	09-Jan-16	41						
BA-07-1020	Pier AA7 - Pile Cap	30	30	09-Dec-15	15-Jan-16	87						
BA-01-1000b	Abutment AA1 - Piling Works (P1)	12	12	19-Dec-15	05-Jan-16	48	Abutr					
Bridge B												
BB-08-1050	Portal AB8 - Portal Beam Construction together with Kicker	26	0	13-Jun-15 A	11-Sep-15 A		Portal AB8 - Portal Beam Construction together with Kicker					
BB-10-1030	Pier AB10 - Pier Construction	25	0	22-Jun-15 A	14-Sep-15 A		Pier AB10 - Pier Construction					
BB-09-1030	Pier AB9 - Pier Construction	24	26	17-Jul-15 A	23-Oct-15	109	Pier AB9 - Pier Construction, Pier AB9 - Pier Construction					
BB-03-1000	Pier AB3 - Piling Works	24	14	10-Aug-15 A	08-Oct-15	48	Pier AB3 - Piling Works, Pier AB3 - Piling Works					
BB-11-1020	Pier AB11 - Pile Cap	30	20	29-Aug-15 A	15-Oct-15	34	Pier AB11 - Pile Cap, Pier AB11 - Pile Cap					
BB-06-1040	Pier AB6W - Pier Construction	48	48	12-Oct-15	07-Dec-15	60	Pier AB6W - Pier Construction					
BB-11-1030	Pier AB11 - Pier Construction	24	24	16-Oct-15	13-Nov-15	34	Pier AB11 - Pier Construction					
BB-03-1010	Pier AB3 - Pile Test	7	7	27-Oct-15	03-Nov-15	87	Pier AB3 - Pile Test					
BB-03-1020	Pier AB3 - Pile Cap	30	30	04-Nov-15	08-Dec-15	87						
BB-06-1030	Pier AB6E - Pier Construction	48	48	10-Nov-15	07-Jan-16	60						
BB-12-1020	Abutment AB12/AD14 - Pile Cap	65	65	21-Nov-15	15-Feb-16	37						
Bridge C												
BC-05-1030	Pier AC5 - Pier Construction (Twin Pier)	38	17	22-Dec-14 A	12-Oct-15	59	Pier AC5 - Pier Construction (Twin Pier), Pier AC5 - Pier Construction (Twin Pier)					
BC-11-1030	Pier AC11 - Pier Construction (Twin Pier)	55	8	27-May-15 A	30-Sep-15	93	Pier AC11 - Pier Construction (Twin Pier), Pier AC11 - Pier Construction (Twin Pier)					



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR026 (Data Date: 21-Sep-15)
Page 7 of 10

3-Month Rolling Programme updated to 2015-09-20			
Date	Revision	Checked	Approved
20-Sep-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015				2016
							Sep	Oct	Nov	Dec	Jan
BC-12-1030	Pier AC12 - Pier Construction	28	16	10-Jun-15 A	10-Oct-15	60	Pier AC12 - Pier Construction, Pier AC12 - Pier Construction				
BC-01-1020	Abutment AC1 - Pile Cap	30	10	31-Jul-15 A	03-Oct-15	1146					
BC-01-1030	Abutment AC1 - Abutment Construction	50	15	07-Aug-15 A	09-Oct-15	367					
BC-03-1000	Pier AC3 - Piling Works	24	24	24-Oct-15	20-Nov-15	48	Pier AC3 - Piling Works				
BC-02-1020	Pier AC2 - Pile Cap	30	30	29-Oct-15	02-Dec-15	41	Pier AC2 - Pile Cap				
BC-04-1030	Pier AC4 - Pier Construction	28	28	12-Nov-15	14-Dec-15	73	Pier AC4 - Pier Construction				
BC-02-1030	Pier AC2 - Pier Construction	21	21	03-Dec-15	29-Dec-15	177	Pier AC2 - Pier Construction				
BC-03-1010	Pier AC3 - Pile Test	7	7	08-Dec-15	15-Dec-15	60	Pier AC3 - Pile Test				
Bridge D											
BD-09-1030	Pier AD9 - Pier Construction	49	0	05-May-15 A	21-Aug-15 A		Pier AD9 - Pier Construction				
BD-10-1030	Pier AD10 - Pier Construction	24	0	28-May-15 A	31-Aug-15 A		Pier AD10 - Pier Construction				
BD-13-1020	Pier AD13 - Pile Cap	30	10	11-Aug-15 A	03-Oct-15	134	Pier AD13 - Pile Cap, Pier AD13 - Pile Cap				
BD-11-1040	Pier AD11W - Pier Construction	28	15	01-Sep-15 A	09-Oct-15	167					
BD-09-1040	Portal AB7/AD9/AC12 - Portal Beam Construction together with Kicker	45	45	19-Sep-15 A	14-Nov-15	50	Portal AB7/AD9/AC12 - Portal Beam Construction				
BD-01-1020	Abutment AD1 - Pile Cap	30	30	21-Sep-15	28-Oct-15	41	Abutment AD1 - Pile Cap				
BD-12-1020	Pier AD12 - Pile Cap	30	30	16-Oct-15	20-Nov-15	37	Pier AD12 - Pile Cap				
BD-01-1030	Abutment AD1 - Abutment Construction	50	50	29-Oct-15	28-Dec-15	255	Abutment AD1				
BD-13-1030	Pier AD13 - Pier Construction	21	21	14-Nov-15	08-Dec-15	100	Pier AD13 - Pier Construction				
BD-08-1040	Portal AC11/AD8 - Portal Beam Construction together with Kicker	45	45	02-Dec-15	26-Jan-16	49					
BD-12-1030	Pier AD12 - Pier Construction	21	21	09-Dec-15	05-Jan-16	102	Pier AD12 - Pier Construction				
Pier Table Construction											
Bridge A											
PA-1130	Pier Table Construction at Pier AA13 (4 nos.)	30	8	25-Jul-15 A	30-Sep-15	19	Pier Table Construction at Pier AA13 (4 nos.), Pier Table Construction at Pier AA13 (4 nos.)				
PA-1150	Pier Table Construction at Pier AA15 (3 nos.)	30	20	15-Aug-15 A	15-Oct-15	22	Pier Table Construction at Pier AA15 (3 nos.), Pier Table Construction at Pier AA15 (3 nos.)				
PA-1170	Pier Table Construction at Pier AA17 (3 nos.)	30	30	02-Oct-15	06-Nov-15	49	Pier Table Construction at Pier AA17 (3 nos.)				
PA-1160	Pier Table Construction at Pier AA16 (3 nos.)	30	30	05-Oct-15*	09-Nov-15	23	Pier Table Construction at Pier AA16 (3 nos.)				
PA-1180	Pier Table Construction at Pier AA18 (4 nos.)	30	30	13-Nov-15	17-Dec-15	93	Pier Table Construction at				
PA-1030	Pier Table Construction at Pier AA3 (3 nos.)	30	30	26-Nov-15	02-Jan-16	108	Pier Table Construction at				
PA-1040	Pier Table Construction at Pier AA4 (3 nos.)	30	30	12-Dec-15	19-Jan-16	69	Pier Table Construction at				



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR026 (Data Date: 21-Sep-15)
Page 8 of 10

3-Month Rolling Programme updated to 2015-09-20			
Date	Revision	Checked	Approved
20-Sep-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016
							Sep	Oct	Nov	Dec	Jan	
PA-1050	Pier Table Construction at Pier AA5 (4 nos.)	30	30	15-Dec-15	21-Jan-16	113						
Bridge B												
PB-1080	Pier Table Construction at Pier AB8 (4 nos.)	15	13	18-Sep-15 A	07-Oct-15	0						
PB-1100	Pier Table Construction at Pier AB10 (4 nos.) incl. in-situ cross head	30	30	08-Oct-15	12-Nov-15	0						
PB-1050	Pier Table Construction at Pier AB5 (3 nos.)	30	30	18-Dec-15	25-Jan-16	121						
PB-1110	Pier Table Construction at Pier AB11 (4 nos.) incl. in-situ cross head	30	30	18-Dec-15	25-Jan-16	12						
Bridge C												
PC-1090	Pier Table Construction at Pier AC9 (3 nos.)	30	30	21-Sep-15	28-Oct-15	223						
PC-1050	Pier Table Construction at Pier AC5 (4 nos.)	30	30	22-Oct-15	25-Nov-15	59						
PC-1100	Pier Table Construction at Pier AC10 (3 nos.)	30	30	10-Nov-15	14-Dec-15	68						
Bridge D												
PD-1050	Pier Table Construction at Pier AD5 (4 nos.)	30	13	28-Jul-15 A	07-Oct-15	40						
PD-1060	Pier Table Construction at Pier AD6 (3 nos.)	30	30	21-Sep-15	28-Oct-15	46						
PD-1040	Pier Table Construction at Pier AD4 (3 nos.)	30	30	08-Oct-15	12-Nov-15	56						
PD-1070	Pier Table Construction at Pier AD7 (3 nos.)	30	30	07-Nov-15	11-Dec-15	55						
PD-1100	Pier Table Construction at Pier AD10 (4 nos.) incl. in-situ cross head	30	30	13-Nov-15	17-Dec-15	12						
Vaduct Bridge Segment Erection												
Bridge A												
EA-1140	Bridge Deck Construction at Pier AA14 by Typical Lifting Frame (17 nos)	12	0	31-Aug-15 A	11-Sep-15 A							
EA-1130	Bridge Deck Construction at Pier AA13 by Typical Lifting Frame (23 nos)	15	15	10-Oct-15	28-Oct-15	16						
EA-1150	Bridge Deck Construction at Pier AA15 by Typical Lifting Frame (17 nos)	11	11	29-Oct-15	10-Nov-15	16						
EA-1160	Bridge Deck Construction at Pier AA16 by Typical Lifting Frame (25 nos)	13	13	23-Nov-15	07-Dec-15	16						
Bridge B												
EB-1080	Bridge Deck Construction at Portal AB8 by Special Lifting Frame (26 nos)	20	20	08-Oct-15	31-Oct-15	14						
EB-1100	Bridge Deck Construction at Pier AB10 by Special Lifting Frame (54 nos in which 13 nos above MTRCL Railway)	72	72	18-Nov-15	19-Feb-16	0						
EB-1070	Bridge Deck Construction at Pier AB7 by Crane (28 nos)	20	20	11-Dec-15	06-Jan-16	50						
Bridge C												
EC-1070	Bridge Deck Construction at Pier AC7 by Typical Lifting Frame (25 nos)	12	0	06-Jun-15 A	21-Aug-15 A							
EC-1060	Bridge Deck Construction at Pier AC6 by Typical Lifting Frame (15 nos)	18	15	15-Sep-15 A	09-Oct-15	16						



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR026 (Data Date: 21-Sep-15)
Page 9 of 10

3-Month Rolling Programme updated to 2015-09-20			
Date	Revision	Checked	Approved
20-Sep-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016	
							Sep	Oct	Nov	Dec	Jan		
Bridge D													
ED-1050	Bridge Deck Construction at Pier AD5 by Typical Lifting Frame (12 nos)	10	10	11-Nov-15	21-Nov-15	16							
ED-1090	Bridge Deck Construction at Portal AD9 by Crane (16 nos)	15	15	24-Nov-15	10-Dec-15	50							
ED-1060	Bridge Deck Construction at Pier AD6 by Typical Lifting Frame (19 nos)	11	11	08-Dec-15	19-Dec-15	16							
Section VI - Works in Portion FH9 (KD-6A)													
Major Works													
S6-2000*	Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction)	276	190	06-Feb-15 A	19-May-16	160							



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR026 (Data Date: 21-Sep-15)
Page 10 of 10

3-Month Rolling Programme updated to 2015-09-20			
Date	Revision	Checked	Approved
20-Sep-15	Rev.0	SL	

Contract 5

ID	WBS	Task Name	Duration	Start	Finish	Predecessors	Jul	Sep	No
1	1	Key Dates	1110 days	Thu 28/3/13	Sun 10/4/16				
47	2	Preliminaries and Statuary / Contractual Submissions	424 days	Thu 11/4/13	Mon 9/6/14	4			
48	2.1	Site Establishment	399 days	Thu 11/4/13	Thu 15/5/14				
53	2.2	Applications to Government Department	89 days	Fri 12/4/13	Tue 9/7/13				
58	2.3	Temporary Traffic Arrangement (TTA) Scheme for temp. LMH Rd	131 days	Fri 12/4/13	Tue 20/8/13				
63	2.4	Liaison with Utility Undertakers	363 days	Fri 12/4/13	Wed 9/4/14				
66	2.5	Environmental Baseline & Impact Monitoring	132 days	Thu 11/4/13	Wed 21/8/13				
77	2.6	General Site Clearance	424 days	Fri 12/4/13	Mon 9/6/14	5SS			
78	3	Stage of the Works	180 days	Thu 11/4/13	Mon 7/10/13				
79	3.1	Stage I of the Works - Temporary vehicular bridge B and temporary Lin Ma Hang Road	179 days	Fri 12/4/13	Mon 7/10/13	4			
90	3.2	Stage II of the Works - Temporary ArchSD Depot (LMH2)	78 days	Thu 11/4/13	Thu 27/6/13				
94	4	Section of the Works	1511 days	Fri 12/4/13	Wed 31/5/17				
95	4.1	Section I of the Works - Ground Investigation field works (Drg. 7101A-7111A)	251 days	Thu 30/5/13	Tue 4/2/14	74SS+13 days			
100	4.2	Section II of the Works - All laboratory tests for Section I	188 days	Sat 31/8/13	Thu 6/3/14	97			
105	4.3	Section III of the Works - Site formation works for Portions RS1, RS2 & RS3 (seek for certificate of completion in letter ref. SR/IV/W47/SO/15/1308/00416 dated 23/8/2013)	89 days	Sun 12/5/13	Thu 8/8/13	24,25,26			
111	4.4	Section IV of the Works - Village house within portion RS4 - EOT3 completion 15/5/2014	399 days	Fri 12/4/13	Thu 15/5/14	4			
123	4.5	Section V of the Works - All works within portion RS4 exclude Section IV - EOT3 completion 28/4/2015	747 days	Fri 12/4/13	Tue 28/4/15	4			
140	4.6	Section VII of the Works - All works within Area CRD	249 days	Mon 9/9/13	Thu 15/5/14	8			
177	4.7	Section VIII of the Works - All works within Area BCPA - EOT6 completion 2/1/2015	571 days	Tue 11/6/13	Fri 2/1/15	6,7,18			
211	4.8	Section IX of the Works - All works within Area BCPB - EOT7 completion 19 October 2015	669 days	Fri 20/12/13	Mon 19/10/15	7			
212	4.8.1	Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site - Original 7/3/2014 and possessed on 25/9/2014	0 days	Fri 26/9/14	Fri 26/9/14	181			
213	4.8.2	Submission for demolition of existing building structures	37 days	Fri 20/12/13	Sat 25/1/14				
214	4.8.3	Approval of submission for demolish existing building structures	41 days	Sun 26/1/14	Fri 7/3/14	213			
215	4.8.4	Demolition of existing building structures UPON instruction (included Asbestos Investigation, Report & Asbestos Abatement Plan)	76 days	Fri 3/10/14	Wed 17/12/14	212FS+7 days,214			
216	4.8.5	Tree felling/removal works and tree transplanting works at BCP4 (include tree survey etc)	139 days	Fri 26/9/14	Wed 11/2/15	738SS			
217	4.8.6	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident (NOT YET)	0 days	Wed 14/1/15	Wed 14/1/15	181			
218	4.8.7	Site formation works	330 days	Sun 2/11/14	Sun 27/9/15				
219	4.8.7.1	site formation works (surrounding areas B1-3,B5-6, B9)	200 days	Sat 7/3/15	Tue 22/9/15	217FS+52 days,215SS			
220	4.8.7.2	site formation works (area BCP4 - B4,7,8,10-B17)	330 days	Sun 2/11/14	Sun 27/9/15	215FS-46 days			
221	4.8.7.3	site formation works (B18-B22)	200 days	Sat 7/3/15	Tue 22/9/15	219SS			
222	4.8.8	chain link fence (Drg.1002C, 1032B, 1033B)	27 days	Wed 23/9/15	Mon 19/10/15	221			
223	4.9	Section X of the Works - All works within Area BCPB - (Outstanding Works for SBE)	454 days	Thu 5/6/14	Tue 1/9/15	8			
224	4.9.1	ISSUED EOT5	125 days	Thu 5/6/14	Tue 7/10/14				
225	4.9.2	Claim No. 013 - VO No. 028 - Site Possession from DC/2011/06 (Portion A) (from Area C8 to D2)	0 days	Tue 16/9/14	Tue 16/9/14	180			
226	4.9.3	Received Variation Order No. 035 for CLP Substation	0 days	Mon 21/7/14	Mon 21/7/14				
227	4.9.4	Filling Works, Drainage & Irrigation System	21 days	Tue 16/9/14	Mon 6/10/14				
229	4.9.5	South West Works for CLP Sub-Station (VO No. 035) (Area C1, C3, C4, C5, C6)	64 days	Mon 4/8/14	Mon 6/10/14				
233	4.9.6	Handing over CLP Substation Area	0 days	Tue 7/10/14	Tue 7/10/14	228FS+1 day			
234	4.9.7	VO 073 for Secondary Boundary Fencing extend to BCPB	125 days	Thu 30/4/15	Tue 1/9/15				
235	4.9.7.1	Handing over from CLP for the extended area	0 days	Thu 30/4/15	Thu 30/4/15				
236	4.9.7.2	Construction of Retaining Wall 2A	41 days	Sat 2/5/15	Thu 11/6/15	235FS+ 2 days			
237	4.9.7.3	Construction of soil cement / general fill slope adjacent to CLP Substation	90 days	Sat 2/5/15	Thu 30/7/15	235FS+2 days			
238	4.9.7.4	Secondary Boundary Fencing ChA+125 to ChA+250 (Bay 17 to 32)	33 days	Fri 31/7/15	Tue 1/9/15	237			
239	4.10	Section XI of the Works - All works within Area BCPD	514 days	Mon 14/7/14	Wed 9/12/15				
240	4.10.1	South West Works for additional 132kV (at Areas D1 & D2) at BCPD	439 days	Fri 15/8/14	Tue 27/10/15				
241	4.10.1.1	fill platform for CLP (132kV) from +12.8 to +15.3	47 days	Fri 15/8/14	Tue 30/9/14				
242	4.10.1.2	UU for erection of overhead post & termination of electricity by CLP(132kV)(Area D2)	28 days	Tue 14/10/14	Mon 10/11/14	241FS+13 days			
243	4.10.1.3	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident - confirmed to possess on 14/1/2015	1 day	Wed 14/1/15	Wed 14/1/15	217			
244	4.10.1.4	site clearance, take initial survey	10 days	Thu 15/1/15	Sat 24/1/15	243			
245	4.10.1.5	tree felling / transplant	14 days	Sun 25/1/15	Sat 7/2/15	244			
246	4.10.1.6	assume filling partly areas D1 & D2 to +13.5 for drain	20 days	Sun 8/2/15	Fri 27/2/15	245			
247	4.10.1.7	PVO Construct Special Manhole No.9937	60 days	Sat 28/2/15	Tue 28/4/15	246			
248	4.10.1.8	lay sewer F11M511 to 515	45 days	Wed 29/4/15	Fri 12/6/15	247			

Revision 1 Fri 28/8/15

Task Milestone Project Summary Critical Split

Split Summary Critical Progress Deadline


ID	WBS	Task Name	Duration	Start	Finish	Predecessors	Jul	Sep	No
249	4.10.1.9	lay sewer STP-FMH520 & 515	35 days	Sat 13/6/15	Fri 17/7/15	248			
250	4.10.1.10	fill trench from laid sewer to drainage formation	10 days	Sat 18/7/15	Mon 27/7/15	249			
251	4.10.1.11	lay drainage SM19961 to 9966 & 9936 to 9937	30 days	Tue 28/7/15	Wed 26/8/15	250			
252	4.10.1.12	filling of areas D1 & D2 to +1.5 with D2 soil cement slope	35 days	Wed 29/4/15	Tue 2/6/15	247			
253	4.10.1.13	Confirmation of Alignment for Secondary Boundary Fencing	35 days	Mon 29/12/14	Sun 1/2/15				
254	4.10.12	Secondary Boundary Fencing Ch0 to Ch709 (Bay 1 to 93)	250 days	Mon 2/2/15	Fri 9/10/15	253			
255	4.10.1.15	Secondary Boundary Fencing Ch709 to Ch1234 (Bay 94 to 158)	177 days	Mon 2/2/15	Tue 28/7/15	253			
256	4.10.1.16	Secondary Boundary Fencing Ch1234 to Ch1436 (Bay 159 to 184)	70 days	Thu 26/2/15	Wed 6/5/15	253FS+24 days			
257	4.10.1.17	Secondary Boundary Fencing Ch140 to Ch125 (Bay 1 to 16)	40 days	Mon 27/4/15	Fri 5/6/15	266S 10 days			
258	4.10.1.18	Secondary Boundary Fencing Ch1436 to Ch1520 (Bay 185 to 197)	40 days	Fri 18/9/15	Tue 27/10/15	263FS+9 days			
259	4.10.1.19	irrigation system at west D1 & D2	7 days	Wed 3/6/15	Tue 9/6/15	252			
260	4.10.1.20	additional 132kV (at Areas D1 & D2)	7 days	Wed 10/6/15	Tue 16/6/15	259			
261	4.10.2	South West Works for Areas D1 & D2	398 days	Fri 3/10/14	Wed 4/11/15				
262	4.10.2.1	site clearance, take initial survey	10 days	Fri 3/10/14	Sun 12/10/14	181FS+7 days			
263	4.10.2.2	tree felling / transplant	25 days	Mon 13/10/14	Thu 6/11/14	262			
264	4.10.2.3	fill trench to formation for Plug-FMH501-502-STP (approx to +11)	20 days	Fri 7/11/14	Wed 26/11/14	263			
265	4.10.2.4	lay sewer Plug-FMH501-502-STP	14 days	Sat 18/7/15	Fri 31/7/15	249,280			
266	4.10.2.5	complete filling for Areas D1 & D2 to formation area	28 days	Sat 18/7/15	Fri 14/8/15	263FS-7 days,265SS			
267	4.10.2.6	lay drainage SMH9941 to 9943-9931	20 days	Sat 1/8/15	Thu 20/8/15	265			
268	4.10.2.7	lay drainage SMH9952 to 9953	10 days	Fri 21/8/15	Sun 30/8/15	267,260SS-5 days			
269	4.10.2.8	lay drainage SMH9930 to 9935	30 days	Mon 31/8/15	Tue 29/9/15	268			
270	4.10.2.9	lay drainage SMH9702A to 9935	10 days	Wed 30/9/15	Fri 9/10/15	269			
271	4.10.2.10	lay drainage CP25-SMH9701A-9902-9702A	10 days	Sat 10/10/15	Mon 19/10/15	270			
272	4.10.2.11	lay drainage SMH9922 to 9930	30 days	Tue 6/10/15	Wed 4/11/15	271FS-14 days			
273	4.10.2.12	water pipe DN250 CHL 150 to 335 749	18 days	Mon 31/8/15	Thu 17/9/15	268			
274	4.10.2.13	rising main CHC	18 days	Sun 20/9/15	Wed 7/10/15	269FS-10 days			
275	4.10.3	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident	0 days	Wed 14/1/15	Wed 14/1/15	217			
276	4.10.4	South West Work for Construction of Depressed Road	223 days	Sun 8/2/15	Fri 18/9/15				
277	4.10.4.1	UU for 11kV & LV lay ducts across & underneath underpass	1 day	Mon 2/3/15	Mon 2/3/15	241FS+42 days,275FS+47 days			
278	4.10.4.2	structural work for Bay 16015-16012	40 days	Sun 8/2/15	Thu 19/3/15	245			
279	4.10.4.3	structural work for Bay 16011-16008	60 days	Tue 10/3/15	Fri 8/5/15	278FS-10 days			
280	4.10.4.4	structural work for Bay 16007-16004	55 days	Wed 29/4/15	Mon 22/6/15	279FS-10 days			
281	4.10.4.5	structural work for Bay 16003-16001	60 days	Tue 23/6/15	Fri 21/8/15	280			
282	4.10.4.6	drainage work inside depressed road (Bay 16015-16008)	18 days	Tue 4/8/15	Fri 21/8/15	279,281FF			
283	4.10.4.7	drainage work inside depressed road (Bay 16007-16001)	18 days	Sat 22/8/15	Tue 8/9/15	281,282			
284	4.10.4.8	backfill western side of depressed road	14 days	Sat 22/8/15	Fri 4/9/15	281			
285	4.10.4.9	irrigation system next to depressed road	14 days	Sat 5/9/15	Fri 18/9/15	284			
286	4.10.5	South West Work for Access Road	82 days	Sat 19/9/15	Wed 9/12/15				
287	4.10.5.1	completion of drainage SMH9922 to 9930, water pipe & rising main & backfill western side of depressed road	0 days	Wed 4/11/15	Wed 4/11/15	272,274,284			
288	4.10.5.2	UU for 132kV, 11kV & LV	7 days	Sat 19/9/15	Fri 25/9/15	285			
289	4.10.5.3	UU for PCCW	7 days	Sat 26/9/15	Fri 2/10/15	288			
290	4.10.5.4	backfill to road formation with SRT98%	14 days	Sat 3/10/15	Fri 16/10/15	289			
291	4.10.5.5	sub-base laying	7 days	Sat 17/10/15	Fri 23/10/15	290			
292	4.10.5.6	kerb bedding, laying & backing before bituminous material	14 days	Sat 24/10/15	Fri 6/11/15	291			
293	4.10.5.7	AC - lay DBM & base course	7 days	Sat 7/11/15	Fri 13/11/15	292			
294	4.10.5.8	backfill footpath formation	7 days	Sat 7/11/15	Fri 13/11/15	292			
295	4.10.5.9	street lighting ducts, drapwits & controller	7 days	Sat 14/11/15	Fri 20/11/15	294			
296	4.10.5.10	UU for CLP (lighting)	7 days	Sat 21/11/15	Fri 27/11/15	295			
297	4.10.5.11	footpath paving	7 days	Sat 28/11/15	Fri 4/12/15	296			
298	4.10.5.12	AC - lay wearing course	10 days	Mon 30/11/15	Wed 9/12/15	296FS+2 days,293FS+14 days			
299	4.10.6	Claim No. 013 - VO No. 028 - Site Possession from DC/2011/06 (Portion B) (from Area D3 to D10)	0 days	Tue 12/8/14	Tue 12/8/14	179			
300	4.10.7	Works at Areas D4 to D9 (shown in Section VIII)	449 days	Mon 14/7/14	Mon 5/10/15				
301	4.10.7.1	Retaining Wall BCP/RW2B	92 days	Mon 14/7/14	Mon 13/10/14	182SS			
316	4.10.7.2	install 150UPVC perforated pipe behind retaining wall	4 days	Fri 17/10/14	Mon 20/10/14	197SS			
317	4.10.7.3	install geotextile filter & backfill D4, B6 & A4 to +15.0	28 days	Tue 21/10/14	Mon 17/11/14	198SS			
318	4.10.7.4	site formation work for Areas D4 to D6	45 days	Tue 4/11/14	Thu 18/12/14	317FS-14 days			
319	4.10.7.5	soil cement slopes for Areas D4 to D6	21 days	Fri 5/12/14	Thu 25/12/14	318FS-14 days			
320	4.10.7.6	site formation work for Areas D7 to D9	60 days	Fri 19/12/14	Mon 16/2/15	319FS-7 days			
321	4.10.7.7	PVO - U/J-Channel along Patorial Road (approx. 1200m)	150 days	Sat 9/2/15	Mon 5/10/15				
322	4.11	Section XII of the Works - All works within Area LMIH	635 days	Thu 22/8/13	Mon 18/5/15	74			
491	4.12	Section XIII of the Works - Works not covered in any other Sections	983 days	Thu 22/8/13	Sat 30/4/16	74			
492	4.12.1	Submissions	70 days	Thu 22/8/13	Wed 30/10/13				

Revision 1 Fri 28/8/15
 Task Milestone Project Summary Critical Split Deadline
 Split Summary Critical Progress

ID	WBS	Task Name	Duration	Start	Finish	Predecessors	Seq	No
493	4.12.2	Approval of Submissions	68 days	Mon 16/9/13	Fri 22/11/13	492SS+ 25 days		
494	4.12.3	VO 080 Additional Footpath adjacent to the Eastern Side of Chai Yuen Village Res-site Area	1 day	Tue 5/5/15	Tue 5/5/15			
495	4.12.4	Submissions	14 days	Wed 6/5/15	Tue 19/5/15	494		
496	4.12.5	Approval of Submissions	7 days	Wed 20/5/15	Tue 26/5/15	495		
497	4.12.6	Temporary works and excavation	20 days	Wed 27/5/15	Mon 13/6/15	496		
498	4.12.7	Base slab	25 days	Tue 16/6/15	Fri 10/7/15	496/1 S+ 20 days		
499	4.12.8	Wall Stem	20 days	Sun 26/7/15	Fri 14/8/15	498/1 S+ 15 days		
500	4.12.9	Backfilling	20 days	Sat 15/8/15	Thu 3/9/15	499		
501	4.12.10	DN150 watermain & Unlines laying	14 days	Mon 14/9/15	Sun 27/9/15	500/1 S+ 19 days		
502	4.12.11	Surfacing & U-Channel	7 days	Mon 28/9/15	Sun 4/10/15	501		
503	4.12.12	Reinstatement of Gabion	14 days	Mon 5/10/15	Sun 18/10/15	502		
504	4.12.13	Type 2 Railing	5 days	Mon 5/10/15	Fri 9/10/15	502		
505	4.12.14	Temporary Traffic Arrangement (TTA) Scheme for Works at existing LMH Rd	92 days	Fri 23/8/13	Fri 22/11/13	492SS+1 day		
509	4.12.15	Lin Ma Hang Road Widening Section	920 days	Thu 24/10/13	Sat 30/4/16			
510	4.12.15.1	PVO - Additional U-Channel along both Side of existing LMH Road 600m x 2 (Advanced works commenced)	0 days	Sat 27/6/15	Sat 27/6/15			716
511	4.12.15.2	VO.061 Addition at Rising Main at LMH Road	0 days	Wed 31/12/14	Wed 31/12/14			
512	4.12.15.3	place order for HDPE pipes	0 days	Tue 6/1/15	Tue 6/1/15	511FS+2 days		
513	4.12.15.4	arrival of HDPE pipes	80 days	Tue 6/1/15	Thu 26/3/15	512		
514	4.12.15.5	RECEIVE VO 053 ADDITIONAL CROSS ROAD DUCTS FOR EXISTING IRRIGATION PIPES	0 days	Tue 7/10/14	Tue 7/10/14			
515	4.12.15.6	RECEIVE VO 062 CABLE DUCTS LAYING FOR PUBLIC LIGHTING SYSTEM AT LIN MA HANG ROAD	0 days	Tue 14/10/14	Tue 14/10/14			
516	4.12.15.7	1 Works from chainage 190 to chainage 380 (west side carriageway & footpath)	231 days	Sun 24/8/14	Sat 11/4/15			
517	4.12.15.7.1	TTA for ch 310-380(west)	0 days	Sun 24/8/14	Sun 24/8/14			
518	4.12.15.7.2	earthwork to lay drainage & waterwork	21 days	Sun 24/8/14	Sat 13/9/14	517		
519	4.12.15.7.3	drainage & waterwork + backfill for CLP	45 days	Sun 14/9/14	Tue 28/10/14	518		
520	4.12.15.7.4	VO053 - crossing no. 1(whole), 2 (west)	18 days	Wed 29/10/14	Sat 15/11/14	519,514		
521	4.12.15.7.5	UU for ch 190-380 (132kV,11kV,LV)	19 days	Sun 16/11/14	Thu 4/12/14	520		
522	4.12.15.7.6	filling works to formation of road (include SRT98%)	7 days	Fri 5/12/14	Thu 11/12/14	521		
523	4.12.15.7.7	street lighting drawpits & crossroads	7 days	Fri 12/12/14	Thu 18/12/14	522		
524	4.12.15.7.8	kerb bedding, laying & backing before bituminous material	9 days	Fri 19/12/14	Sat 27/12/14	523		
525	4.12.15.7.9	filling works to formation of footpath	4 days	Sun 28/12/14	Wed 3/1/15	524		
526	4.12.15.7.10	UU for CLP (lighting)	5 days	Thu 1/1/15	Mon 5/1/15	525		
527	4.12.15.7.11	UU for ch 190-380 (PCCW)	7 days	Tue 6/1/15	Mon 12/1/15	526		
528	4.12.15.7.12	irrigation system	7 days	Tue 13/1/15	Mon 19/1/15	527		
529	4.12.15.7.13	preparation works to formation of footpath	3 days	Mon 19/1/15	Wed 21/1/15	528FS-1 day		
530	4.12.15.7.14	footpath paving	9 days	Thu 22/1/15	Fri 30/1/15	529		
531	4.12.15.7.15	VO.061 for renewal of rising main	6 days	Fri 27/3/15	Wed 1/4/15	513		
532	4.12.15.7.16	sub-base laying for road	5 days	Thu 2/4/15	Mon 6/4/15	531		
533	4.12.15.7.17	AC - lay DBM & base course	5 days	Tue 7/4/15	Sat 11/4/15	524,532		
534	4.12.15.8	1 Works from chainage 380 to chainage 580 (west side carriageway & footpath)	402 days	Fri 22/11/13	Mon 29/12/14	505		
535	4.12.15.8.1	TTA for ch 380-580(west)	0 days	Fri 22/11/13	Fri 22/11/13			
536	4.12.15.8.2	watermain (include issue of alignment and laying)	120 days	Sat 23/11/13	Sat 22/3/14	535		
537	4.12.15.8.3	drainage (pipe, manholes & gullies)	155 days	Sun 23/3/14	Sun 24/8/14	536		
538	4.12.15.8.4	Received Variation Order Nos. 040 & 042	0 days	Mon 28/4/14	Mon 28/4/14			
539	4.12.15.8.5	construct DN450mm pipe with concrete surround	28 days	Mon 12/5/14	Sun 8/6/14	537SS+50 days,538FS+14 days		
540	4.12.15.8.5.1	low stream pipe & catchpit at western side	28 days	Mon 12/5/14	Sun 8/6/14			
541	4.12.15.8.6	construct 1900x950 box culvert with manholes SMH8052A & B	49 days	Mon 9/6/14	Sun 27/7/14	538,540		
542	4.12.15.8.6.1	support existing DN150mm sewer pipe & watermain	7 days	Mon 9/6/14	Sun 15/6/14			
543	4.12.15.8.6.2	construct box culvert	14 days	Mon 16/6/14	Sun 29/6/14	542		
544	4.12.15.8.6.3	construct manholes	28 days	Mon 30/6/14	Sun 27/7/14	543		
545	4.12.15.8.7	found existing cables affected construction of gullies & discuss with CLP	18 days	Sat 26/7/14	Tue 12/8/14	537FF-12 days,544FS-2 days		
546	4.12.15.8.8	complete preparation work & fill footpath for 132kV, 11kV & LV	8 days	Wed 13/8/14	Wed 20/8/14	545		
547	4.12.15.8.9	UU - 132kV+11kV & LV	35 days	Thu 21/8/14	Wed 24/9/14	546		
548	4.12.15.8.10	temporary connection of cables	3 days	Thu 25/9/14	Sat 27/9/14	547		
549	4.12.15.8.11	960x650 box culvert (low stream & west catchpit)	7 days	Sun 28/9/14	Sat 4/10/14	548		
551	4.12.15.8.12	construct outstanding drainage & gullies	7 days	Wed 1/10/14	Tue 7/10/14	550FS-4 days		
552	4.12.15.8.13	filling work to formation of road (include SRT98%)	5 days	Wed 8/10/14	Sun 12/10/14	551		
553	4.12.15.8.14	VO053 - crossing no. 3, 4 (west)	10 days	Mon 13/10/14	Wed 22/10/14	514FS+6 days		
554	4.12.15.8.15	complete filling work to formation of road (include SRT98%)	5 days	Thu 23/10/14	Mon 27/10/14	553		
555	4.12.15.8.16	street lighting drawpits & crossing at ch 523	4 days	Mon 27/10/14	Thu 30/10/14	554FS-1 day		
556	4.12.15.8.17	UU for CLP (lighting)	5 days	Fri 31/10/14	Tue 4/11/14	555		

Revision 1 Fri 28/8/15 Task Split Milestone Summary Project Summary Critical Split Progress Deadline

ID	WBS	Task Name	Duration	Start	Finish	Predecessors
557	4.12.15.8.18	sub-base laying for road	4 days	Wed 5/11/14	Sat 8/11/14	556
558	4.12.15.8.19	kerb bedding, laying & backing before bituminous material	12 days	Sat 8/11/14	Wed 19/11/14	557FS-1 day
559	4.12.15.8.20	filling works to formation of footpath	5 days	Thu 20/11/14	Mon 24/11/14	558
560	4.12.15.8.21	UU for ch 380-580 (PCCW)	14 days	Tue 25/11/14	Mon 8/12/14	559
561	4.12.15.8.22	irrigation system	4 days	Tue 9/12/14	Fri 12/12/14	560
562	4.12.15.8.23	preparation works to formation of footpath	3 days	Sat 13/12/14	Mon 15/12/14	561
563	4.12.15.8.24	footpath paving	14 days	Tue 16/12/14	Mon 29/12/14	562
564	4.12.15.8.25	AC - lay DBM & base course	5 days	Thu 20/11/14	Mon 24/11/14	558
565	4.12.15.9	2 Works from ch 380-580 (east side carriageway)	318 days	Wed 26/11/14	Sat 10/10/15	564FS+2 days
566	4.12.15.9.1	TTA for ch 380-580 (east)	0 days	Wed 26/11/14	Wed 26/11/14	
567	4.12.15.9.2	remove existing pavement	4 days	Thu 27/11/14	Sun 30/11/14	566
568	4.12.15.9.3	PVO: 2 nos. U-Channel Drainage Crossing	14 days	Mon 1/12/14	Sun 14/12/14	567
569	4.12.15.9.4	VO.061 for rising main	40 days	Fri 27/3/15	Tue 5/5/15	513,568
570	4.12.15.9.5	Waterworks - 150T FH, 150T Irrigation & 150T	14 days	Wed 6/5/15	Tue 19/5/15	569
571	4.12.15.9.6	VO053 - crossing no. 2, 3, 4, 5 (east)	20 days	Wed 13/5/15	Mon 1/6/15	570FS-7 days
572	4.12.15.9.7	PVO - Revised Design of VO.061 for Rising Mains	40 days	Fri 19/6/15	Tue 28/7/15	
573	4.12.15.9.8	**Re-construction: VO.061 for Rising Mains	30 days	Wed 29/7/15	Thu 27/8/15	572
574	4.12.15.9.9	**Re-construction: Waterworks - 150T FH, 150T Irrigation & 150T	10 days	Fri 28/8/15	Sun 6/9/15	573
575	4.12.15.9.10	**Re-construction: RVO053 - crossing no. 2, 3, 4, 5 (east)	10 days	Mon 31/8/15	Wed 9/9/15	574FS-7 days
576	4.12.15.9.11	**Re-construction: PVO: 2 nos. U-Channel Drainage Crossing	10 days	Fri 28/8/15	Sun 6/9/15	573
577	4.12.15.9.12	middle stream box culvert 960x650	14 days	Mon 31/8/15	Sun 13/9/15	576FS-7 days
578	4.12.15.9.13	middle stream DN450mm pipe	12 days	Mon 7/9/15	Fri 18/9/15	577FS-7 days
579	4.12.15.9.14	street light crossing at ch 523	4 days	Sat 19/9/15	Tue 22/9/15	575,578
580	4.12.15.9.15	SRT Formation level	5 days	Wed 23/9/15	Sun 27/9/15	579
581	4.12.15.9.16	sub-base & east kerbing	8 days	Mon 28/9/15	Mon 5/10/15	575,580
582	4.12.15.9.17	AC - lay DBM & base course	5 days	Tue 6/10/15	Sat 10/10/15	581
583	4.12.15.10	3 Works from ch 190-380 (east side carriageway)	60 days	Wed 29/7/15	Sat 26/9/15	516FS+2 days
584	4.12.15.10.1	TTA for ch 190-380 (east)	0 days	Wed 29/7/15	Wed 29/7/15	
585	4.12.15.10.2	remove existing pavement	4 days	Wed 29/7/15	Sat 1/8/15	584
586	4.12.15.10.3	VO.061 for rising main	25 days	Sun 2/8/15	Wed 26/8/15	585
587	4.12.15.10.4	Waterworks - 150T FH, 150T x 2	14 days	Thu 27/8/15	Wed 9/9/15	586
588	4.12.15.10.5	RVO053 - crossing no. 1 (east)	6 days	Mon 7/9/15	Sat 12/9/15	587FS-3 days
589	4.12.15.10.6	PVO: 2 nos. U-Channel Drainage Crossing	10 days	Thu 27/8/15	Sat 5/9/15	586
590	4.12.15.10.7	street light crossings at ch 287, 350	4 days	Thu 3/9/15	Sun 6/9/15	589FS-3 days
591	4.12.15.10.8	PCCW crossings at ch 350	2 days	Sat 5/9/15	Sun 6/9/15	590FF
592	4.12.15.10.9	SRT Formation level	5 days	Mon 7/9/15	Fri 11/9/15	591
593	4.12.15.10.10	sub-base & east kerbing	10 days	Sat 12/9/15	Mon 21/9/15	590,592
594	4.12.15.10.11	AC - lay DBM & base course	5 days	Tue 22/9/15	Sat 26/9/15	593
595	4.12.15.11	2,3,7 Works from chainage 580 to chainage 785 (west side carriageway & footpath)	265 days	Sun 5/10/14	Fri 26/6/15	
596	4.12.15.11.1	UU for ch 580-785 (132kV,11kV,LV)	21 days	Sun 5/10/14	Sat 25/10/14	549
597	4.12.15.11.2	VO.091 Water Mains Diversion	50 days	Fri 8/5/15	Fri 26/6/15	
598	4.12.15.11.3	TTA for ch 580-785(west)	0 days	Wed 26/11/14	Wed 26/11/14	565SS
599	4.12.15.11.4	earthwork to lay drainage & waterwork	10 days	Thu 27/11/14	Sat 6/12/14	598
600	4.12.15.11.5	drainage & waterwork	120 days	Sun 7/12/14	Sun 5/4/15	599
601	4.12.15.11.6	VO053 - crossing no. 5, 6, 7&8 & Ducts along ch613-700 (west)	14 days	Mon 6/4/15	Sun 19/4/15	600
602	4.12.15.11.7	filling works to formation of road (include SRT98%)	7 days	Mon 20/4/15	Sun 26/4/15	601
603	4.12.15.11.8	street lighting drawpits & crossings ch760,785	5 days	Mon 27/4/15	Fri 1/5/15	602
604	4.12.15.11.9	sub-base laying for road	5 days	Sat 2/5/15	Wed 6/5/15	603
605	4.12.15.11.10	kerb bedding, laying & backing before bituminous material	9 days	Thu 7/5/15	Fri 15/5/15	604
606	4.12.15.11.11	filling works to formation of footpath	4 days	Sat 16/5/15	Tue 19/5/15	605
607	4.12.15.11.12	UU for CLP (lighting)	5 days	Wed 20/5/15	Sun 24/5/15	606
608	4.12.15.11.13	UU for ch 580-785 (PCCW)	14 days	Mon 25/5/15	Sun 7/6/15	606,607
609	4.12.15.11.14	irrigation system	5 days	Mon 8/6/15	Fri 12/6/15	608
610	4.12.15.11.15	preparation works to formation of footpath	3 days	Sat 13/6/15	Mon 15/6/15	609
611	4.12.15.11.16	footpath paving	7 days	Tue 16/6/15	Mon 22/6/15	610
612	4.12.15.11.17	AC - lay DBM & base course	5 days	Sat 16/5/15	Wed 20/5/15	605
613	4.12.15.12	4,5,6 Works from ch 580-785 (east side carriageway)	58 days	Fri 22/5/15	Sun 19/7/15	612FS+2 days
614	4.12.15.12.1	TTA for ch 580-785 (east)	0 days	Fri 22/5/15	Fri 22/5/15	
615	4.12.15.12.2	remove existing pavement	5 days	Sat 23/5/15	Wed 27/5/15	614
616	4.12.15.12.3	VO.061 for rising main	20 days	Thu 28/5/15	Tue 16/6/15	615
617	4.12.15.12.4	VO053 - crossing no. 5, 6, 7&8 (east)	14 days	Fri 12/6/15	Thu 25/6/15	616FS-5 days
618	4.12.15.12.5	street lighting crossings at ch 760, 785	7 days	Wed 24/6/15	Tue 30/6/15	617FS-2 days
619	4.12.15.12.6	sub-base & east kerbing	14 days	Wed 1/7/15	Tue 14/7/15	618
620	4.12.15.12.7	AC - lay DBM & base course	5 days	Wed 15/7/15	Sun 19/7/15	619
621	4.12.15.13	5 Works from chainage 125 to chainage 190 (west side carriageway & footpath)	62 days	Mon 28/9/15	Sun 29/11/15	594FS+2 days



Revision 1 Fri 28/8/15	Task	Milestone	Project Summary	Critical Split	Deadline
	Split	Summary	Critical	Progress	

ID	WBS	Task Name	Duration	Start	Finish	Predecessors
622	4.12.15.13.1	TTA for ch 125-190 (west)	0 days	Mon 28/9/15	Mon 28/9/15	
623	4.12.15.13.2	earthwork to lay drainage & waterwork	3 days	Tue 29/9/15	Thu 1/10/15	622
624	4.12.15.13.3	drainage & waterwork + backfill for CLP	18 days	Thu 1/10/15	Sun 18/10/15	623FS-1 day
625	4.12.15.13.4	UU for ch 125-190 (132kV,11kV,LV)	8 days	Mon 19/10/15	Mon 26/10/15	624
626	4.12.15.13.5	filling works to formation of road (include SRT98%)	7 days	Sun 25/10/15	Sat 31/10/15	625FS-2 days
627	4.12.15.13.6	street lighting drawpits & crossing at ch 154	3 days	Sun 1/11/15	Tue 3/11/15	626
628	4.12.15.13.7	irrigation system	4 days	Mon 2/11/15	Thu 5/11/15	627FS-2 days
629	4.12.15.13.8	UU for CLP (lighting)	3 days	Fri 6/11/15	Sun 8/11/15	628
630	4.12.15.13.9	sub-base laying	3 days	Mon 9/11/15	Wed 11/11/15	629
631	4.12.15.13.10	kerb bedding, laying & backing before bituminous material	5 days	Thu 12/11/15	Mon 16/11/15	630
632	4.12.15.13.11	filling works to formation of footpath	3 days	Mon 16/11/15	Wed 18/11/15	631FS-1 day
633	4.12.15.13.12	UU for ch 125-190 (PCCW)	5 days	Thu 19/11/15	Mon 23/11/15	632
634	4.12.15.13.13	footpath paving	7 days	Mon 23/11/15	Sun 29/11/15	633FS-1 day
635	4.12.15.13.14	AC - lay DBM & base course	4 days	Tue 17/11/15	Fri 20/11/15	631
636	4.12.15.14	7 Works from chainage 80 to chainage 125 (west side carriageway & footpath)	67 days	Sat 21/11/15	Wed 27/11/16	635FS+1 day
637	4.12.15.14.1	TTA for ch 80-125(west)	0 days	Sat 21/11/15	Sat 21/11/15	
638	4.12.15.14.2	earthwork to lay drainage & waterwork	3 days	Sun 22/11/15	Tue 24/11/15	637
639	4.12.15.14.3	drainage & waterwork + backfill for CLP	18 days	Wed 25/11/15	Sat 12/12/15	638
640	4.12.15.14.4	UU for ch 80-190 (132kV,11kV,LV)	6 days	Sun 13/12/15	Fri 18/12/15	639
641	4.12.15.14.5	filling works to formation of road (include SRT98%)	7 days	Sat 19/12/15	Fri 25/12/15	640
642	4.12.15.14.6	street lighting drawpits & crossing at ch 98	3 days	Sat 26/12/15	Mon 28/12/15	641
643	4.12.15.14.7	irrigation system	3 days	Tue 29/12/15	Thu 31/12/15	642
644	4.12.15.14.8	UU for CLP (lighting)	3 days	Fri 1/1/16	Sun 3/1/16	643
645	4.12.15.14.9	sub-base laying	3 days	Mon 4/1/16	Wed 6/1/16	644
646	4.12.15.14.10	kerb bedding, laying & backing before bituminous material	5 days	Thu 7/1/16	Mon 11/1/16	645
647	4.12.15.14.11	filling works to formation of footpath	4 days	Tue 12/1/16	Fri 15/1/16	646
648	4.12.15.14.12	UU for ch 80-190 (PCCW)	4 days	Sat 16/1/16	Tue 19/1/16	647
649	4.12.15.14.13	footpath paving	8 days	Wed 20/1/16	Wed 27/1/16	648
650	4.12.15.14.14	AC - lay DBM & base course	4 days	Tue 12/1/16	Fri 15/1/16	646
651	4.12.15.15	4 Works from chainage 125 to chainage 190 (east side carriageway & footpath)	42 days	Sat 16/1/16	Sat 27/2/16	650FS+1 day
652	4.12.15.15.1	TTA for ch 125-190 (east)	0 days	Sat 16/1/16	Sat 16/1/16	
653	4.12.15.15.2	VO.061 for rising main	7 days	Sun 17/1/16	Sat 23/1/16	652
654	4.12.15.15.3	filling works to formation of road (include SRT98%)	4 days	Sat 23/1/16	Tue 26/1/16	653FS-1 day
655	4.12.15.15.4	street lighting drawpits & crossing at ch 154	3 days	Wed 27/1/16	Fri 29/1/16	654
656	4.12.15.15.5	irrigation system	3 days	Sat 30/1/16	Mon 1/2/16	655
657	4.12.15.15.6	UU for CLP (lighting)	3 days	Tue 2/2/16	Thu 4/2/16	656
658	4.12.15.15.7	sub-base laying	2 days	Fri 5/2/16	Sat 6/2/16	657,656
659	4.12.15.15.8	kerb bedding, laying & backing before bituminous material	5 days	Sun 7/2/16	Thu 11/2/16	658
660	4.12.15.15.9	filling works to formation of footpath	3 days	Fri 12/2/16	Sun 14/2/16	659
661	4.12.15.15.10	UU for ch 125-200 (PCCW/HGC)	5 days	Mon 15/2/16	Fri 19/2/16	660
662	4.12.15.15.11	footpath paving	8 days	Sat 20/2/16	Sat 27/2/16	661
663	4.12.15.15.12	AC - lay DBM & base course	4 days	Fri 12/2/16	Mon 15/2/16	659
664	4.12.15.16	6 Works from chainage 80 to chainage 125 (east side carriageway & footpath)	40 days	Tue 16/2/16	Sun 27/3/16	663FS+1 day
665	4.12.15.16.1	TTA for ch 80-125 (east)	0 days	Tue 16/2/16	Tue 16/2/16	
666	4.12.15.16.2	VO.061 for rising main	7 days	Wed 17/2/16	Tue 23/2/16	665
667	4.12.15.16.3	filling works to formation of road (include SRT98%)	5 days	Mon 22/2/16	Fri 26/2/16	666FS-2 days
668	4.12.15.16.4	street lighting drawpits & crossing at ch 98	3 days	Fri 26/2/16	Sun 28/2/16	667FS-1 day
669	4.12.15.16.5	irrigation system	3 days	Mon 29/2/16	Wed 2/3/16	668
670	4.12.15.16.6	UU for CLP (lighting)	3 days	Thu 3/3/16	Sat 5/3/16	669
671	4.12.15.16.7	sub-base laying	3 days	Sun 6/3/16	Tue 8/3/16	670
672	4.12.15.16.8	kerb bedding, laying & backing before bituminous material	5 days	Wed 9/3/16	Sun 13/3/16	671
673	4.12.15.16.9	filling works to formation of footpath	3 days	Mon 14/3/16	Wed 16/3/16	672
674	4.12.15.16.10	UU for ch 80-125 (PCCW/HGC)	4 days	Thu 17/3/16	Sun 20/3/16	673
675	4.12.15.16.11	footpath paving	7 days	Mon 21/3/16	Sun 27/3/16	674
676	4.12.15.16.12	AC - lay DBM & base course	3 days	Mon 14/3/16	Wed 16/3/16	672
677	4.12.15.17	Rising manholes & drawpit covers & Lay wearing course (with TTA)	44 days	Fri 18/3/16	Sat 30/4/16	676FS+1 day
678	4.12.15.17.1	Chainage 80 to Chainage 180 (west side)	4 days	Fri 18/3/16	Mon 21/3/16	

Jul 28/7/15
Sep 28/9



31/11

Revision 1 Fri 28/8/15	Task Split	Milestone Summary	Project Summary Critical	Critical Split Progress	Deadline
---------------------------	---------------	----------------------	-----------------------------	----------------------------	----------

ID	WBS	Task Name	Duration	Start	Finish	Predecessors
679	4.12.15.17.2	Chainage 80 to Chainage 180 (east side)	2 days	Tue 22/3/16	Wed 23/3/16	678
680	4.12.15.17.3	Chainage 180 to Chainage 280 (west side)	4 days	Thu 24/3/16	Sun 27/3/16	679
681	4.12.15.17.4	Chainage 180 to Chainage 280 (east side)	4 days	Mon 28/3/16	Thu 31/3/16	680
682	4.12.15.17.5	Chainage 280 to Chainage 380 (west side)	4 days	Fri 1/4/16	Mon 4/4/16	681
683	4.12.15.17.6	Chainage 280 to Chainage 380 (east side)	2 days	Tue 5/4/16	Wed 6/4/16	682
684	4.12.15.17.7	Chainage 380 to Chainage 480 (west side)	4 days	Thu 7/4/16	Sun 10/4/16	683
685	4.12.15.17.8	Chainage 380 to Chainage 480 (east side)	2 days	Mon 11/4/16	Tue 12/4/16	684
686	4.12.15.17.9	Chainage 480 to Chainage 580 (west side)	4 days	Wed 13/4/16	Sat 16/4/16	685
687	4.12.15.17.10	Chainage 480 to Chainage 580 (east side)	2 days	Sun 17/4/16	Mon 18/4/16	686
688	4.12.15.17.11	Chainage 580 to Chainage 680 (west side)	4 days	Tue 19/4/16	Fri 22/4/16	687
689	4.12.15.17.12	Chainage 580 to Chainage 680 (east side)	2 days	Sat 23/4/16	Sun 24/4/16	688
690	4.12.15.17.13	Chainage 680 to Chainage 785 (west side)	4 days	Mon 25/4/16	Thu 28/4/16	689
691	4.12.15.17.14	Chainage 680 to Chainage 785 (east side)	2 days	Fri 29/4/16	Sat 30/4/16	690
692	4.12.15.18	Eastern Footpath from ch 380-580)	98 days	Sun 11/10/15	Sat 16/1/16	565
693	4.12.15.18.1	remove existing pavement	3 days	Sun 11/10/15	Tue 13/10/15	
694	4.12.15.18.2	upper stream box culvert 960x650	14 days	Wed 14/10/15	Tue 27/10/15	693
695	4.12.15.18.3	upper stream DN450mm pipe	12 days	Wed 28/10/15	Sun 8/11/15	694
696	4.12.15.18.4	VO053 - crossing no. 2, 3, 4, 5 (east footpath)	5 days	Mon 9/11/15	Fri 13/11/15	695
697	4.12.15.18.5	filling works to formation of footpath	5 days	Sat 14/11/15	Wed 18/11/15	696
698	4.12.15.18.6	street light crossing at ch523	5 days	Thu 19/11/15	Mon 23/11/15	697
699	4.12.15.18.7	UU for CLP (lighting)	5 days	Sun 29/11/15	Thu 3/12/15	698FS+5 days
700	4.12.15.18.8	sub-base & edging	6 days	Fri 4/12/15	Wed 9/12/15	699
701	4.12.15.18.9	UU for ch 380-580 (PCCW/HGC)	14 days	Thu 10/12/15	Wed 23/12/15	700
702	4.12.15.18.10	construct edging	10 days	Thu 24/12/15	Sat 2/1/16	701
703	4.12.15.18.11	footpath paving	14 days	Sun 3/1/16	Sat 16/1/16	702
704	4.12.15.19	Eastern Footpath from ch 190-380)	71 days	Sun 27/9/15	Sun 6/12/15	583
705	4.12.15.19.1	remove existing pavement	3 days	Sun 27/9/15	Tue 29/9/15	
706	4.12.15.19.2	VO053 - crossing no. 2 (east footpath)	3 days	Wed 30/9/15	Fri 2/10/15	705
707	4.12.15.19.3	filling works to formation of footpath	5 days	Sat 3/10/15	Wed 7/10/15	706
708	4.12.15.19.4	street light crossings at ch287,350	7 days	Thu 8/10/15	Wed 14/10/15	707
709	4.12.15.19.5	UU for CLP (lighting)	5 days	Thu 15/10/15	Mon 19/10/15	708
710	4.12.15.19.6	sub-base & edging	6 days	Tue 20/10/15	Sun 25/10/15	709
711	4.12.15.19.7	UU for ch 190-380 (PCCW/HGC)	20 days	Mon 26/10/15	Sat 14/11/15	710
712	4.12.15.19.8	construct edging	9 days	Sun 15/11/15	Mon 23/11/15	711
713	4.12.15.19.9	footpath paving	13 days	Tue 24/11/15	Sun 6/12/15	712
714	4.12.15.20	Eastern Footpath from ch 580-785)	71 days	Mon 20/7/15	Mon 28/9/15	613
715	4.12.15.20.1	remove existing pavement	3 days	Mon 20/7/15	Wed 22/7/15	
716	4.12.15.20.2	VO053 - crossing no. 5, 6, 7&8 (east footpath)	7 days	Thu 23/7/15	Wed 29/7/15	715
717	4.12.15.20.3	filling works to formation of footpath	5 days	Thu 30/7/15	Mon 3/8/15	716
718	4.12.15.20.4	street light crossings at ch760,785	7 days	Tue 4/8/15	Mon 10/8/15	717
719	4.12.15.20.5	UU for CLP (lighting)	5 days	Tue 11/8/15	Sat 15/8/15	718
720	4.12.15.20.6	sub-base & edging	6 days	Sun 16/8/15	Fri 21/8/15	719
721	4.12.15.20.7	UU for ch 580-785 (PCCW/HGC)	14 days	Sat 22/8/15	Fri 4/9/15	720
722	4.12.15.20.8	construct edging	10 days	Sat 5/9/15	Mon 14/9/15	721
723	4.12.15.20.9	footpath paving	14 days	Tue 15/9/15	Mon 28/9/15	722
724	4.12.15.21	Construction of retaining wall RW8 - CH0 to 22 (3 bays)	70 days	Tue 30/12/14	Mon 9/3/15	534
726	4.12.15.22	Site Formation works for ArchSD Depot (Drg. 1001B)	60 days	Tue 10/3/15	Fri 8/5/15	724
727	4.12.15.23	Archaeological survey (Sections T1 to T3)(Drg. 6403A)	147 days	Thu 24/10/13	Wed 19/3/14	
733	4.13	Section XIV of the Works - Trees preservation and protection	730 days	Fri 12/4/13	Sat 11/4/15	4
741	4.14	Section XV of the Works - Landscape soft works (including transplant trees to permanent locations)	209 days	Thu 5/11/15	Tue 31/5/16	
745	4.15	Section XVI of the Works - Establishment works for landscape soft works	365 days	Wed 1/6/16	Wed 31/5/17	733,741

Contract SS C505



Liantang/Heung Yuen Wai Boundary Control Point BCP Buildings and Associated Facilities



Page 1 of 6
3 Month Lookahead Programme
Progress to 01-Oct-15

Project ID: H2634-P03
Baseline: H2634-P02 - B1
Layout: P01-3 Month Lookahead
Filter: TASK filter: Date range DD-1M to DD+3M.
Page 1 of 6

Progress Update			
Date	Revision	Checked	Z
02-Oct-15	Progress update		





Page 2 of 6

3 Month Lookahead Programme

Progress to 01-Oct-15

Project ID: H2634-P03
 Baseline: H2634-P02 - B1
 Layout: P01-3 Month Lookahead
 Filter: TASK filter: Date range DD-1M to DD+3M.
 Page 2 of 6

Progress Update			
Date	Revision	Checked	Z
02-Oct-15	Progress update		




Page 3 of 6

3 Month Lookahead Programme

Progress to 01-Oct-15

Project ID: H2634-P03
 Baseline: H2634-P02 - B1
 Layout: P01-3 Month Lookahead
 Filter: TASK filter: Date range DD-1M to DD+3M.
 Page 3 of 6

Progress Update			
Date	Revision	Checked	Z
02-Oct-15	Progress update		




3 Month Lookahead Programme

Progress to 01-Oct-15

Project ID: H2634-P03
 Baseline: H2634-P02 - B1
 Layout: P01-3 Month Lookahead
 Filter: TASK filter: Date range DD-1M to DD+3M.
 Page 4 of 6

Progress Update			
Date	Revision	Checked	Z
02-Oct-15	Progress update		

- ◆ Actual Milestone
- ◆ Baseline Milestone
- Project Baseline
- Actual Work
- Critical Remaining Work
- R.
- B.
- A.
- L.



3 Month Lookahead Programme

Progress to 01-Oct-15

Project ID: H2634-P03
 Baseline: H2634-P02 - B1
 Layout: P01-3 Month Lookahead
 Filter: TASK filter: Date range DD-1M to DD+3M.

- ◆ Actual Milestone
- ◆ Baseline Milestone
- Project Baseline
- Actual Work
- Critical Remaining Work
- R.
- B.
- A.
- L.

Progress Update			
Date	Revision	Checked	Z
02-Oct-15	Progress update		

Activity ID	Activity Name	Original Duration	Finish	Start	Variance with Planned	2015				
						Sep	Oct	Qtr 4 Nov	Dec	
02 HKPF Building and Observation Tower										
02 - Milestones										
02.MS10	HKPF Building & Observation Tower Construction Works Start	0	23-Nov-15	23-Nov-15	15					◆
02 - HKPF Building										
02 - SI works										
02.100	02 - Site investigation works	18	24-Oct-15	28-Sep-15 A	27					
02 - Foundations										
02.102	02 - Mobilisation	12	07-Nov-15	26-Oct-15	27					
02.104	02 - Install Driven H-piles (64 nos)	24	19-Dec-15	23-Nov-15	15					
02.106	02 - Proof drilling & Loading test	24	20-Jan-16	21-Dec-15	15					
03 Fire Station and Drill Tower										
03 - Milestones										
03.MS10	Fire Station & Drill Tower Construction Works Start	0	21-Dec-15	21-Dec-15	15					
03 Fire Station										
03 - SI works										
03.100	03 - Site investigation	18	19-Nov-15	28-Sep-15 A	29					
03 - Foundations										
03.102	03 - Mobilisation	6	02-Dec-15	26-Nov-15	29					
03.104	03 - Install driven H-piles (75 nos)	24	20-Jan-16	21-Dec-15	15					
05 Cargo Examination Building (Outbound)										
05 - Milestones										
05.MS10	Cargo Examination Bldg. Outbound (CBO) Construction Works Start (Site F	0	17-Nov-15	17-Nov-15	-7					◆
05 - SI works										
05.102	05 - Site Investigation Works	38	06-Nov-15	21-Sep-15 A	15					
05 - Foundations										
05.104	05 - Mobilisation	12	20-Oct-15	07-Oct-15	15					
05.106	05 - Install driven H-piles (353 nos)	40	05-Jan-16	17-Nov-15	-7					
07 Fixed X-ray Vehicle Inspection System (FXRVIS) Buildings (Outb										
07 - SI Works										
07.100	07 - Site Investigation	18	20-Feb-16	21-Sep-15 A	1					
Other Associated Buildings for C&ED										
09 - MXRVSS (Outbound)										
09 - Milestones										
09.MS10	MXRVSS (Outbound) Construction Works Start	0	04-Dec-15	04-Dec-15	2					◆
09 - Site Formation Works										
09.100	09 - Excavation down to formation level	10	15-Dec-15	04-Dec-15	2					
09.102	09 - Plate load test	6	22-Dec-15	16-Dec-15	2					
09 - Structures										
09.200	09 - Construct RC footing (x10)	30	29-Jan-16	23-Dec-15	2					
External Civil Works										
Vehicular Bridges										
Bridge 4										
B4 - Milestones										
B4.MS10	Vehicular Bridges B4 Construction Works Start	0	02-Oct-15	02-Oct-15	32					◆
B4 - SI Works										
B4.100	B4 - Site Investigation (22 nos)	30	06-Nov-15	02-Oct-15	32					
Bridge 5										
B5 - Milestones										
B5.MS10	Vehicular Bridges B5 Construction Works Start	0	02-Oct-15	02-Oct-15	7					◆
B5 - SI Works										
B5.100	B5 - Site Investigation (18 nos)	25	30-Sep-15 A	14-Sep-15 A	33					
B5 - Foundations										
B5.102	B5 - Construction of Bored piles (26 nos)	65	14-Jan-16	28-Oct-15	-2					

◆	Actual Milestone	■	R.
◆	Baseline Milestone	■	B.
■	Project Baseline	■	A.
■	Actual Work	■	L.
■	Critical Remaining Work		

3 Month Lookahead Programme

Progress to 01-Oct-15

Project ID: H2634-P03
 Baseline: H2634-P02 - B1
 Layout: P01-3 Month Lookahead
 Filter: TASK filter: Date range DD-1M to DD+3M.

Progress Update			
Date	Revision	Checked	Z
02-Oct-15	Progress update		

Appendix D

Designated Monitoring Locations as Recommended in the Approved EM&A Manual

PI	REV TO	REV	DESCRIPTION	DATE	BY	CHKD	APP'D
		1	FIRST ISSUE				

100 Yue Shing Road 100 Yue Shing Street Hong Kong, China Tel: +852 2481 2777 Fax: +852 2481 2778 www.mottmacdonald.com.hk	Mott MacDonald	CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
--	-----------------------	---


Client	CEDD
--------	------

Project	AGREEMENT NO. CE-45/2008(CE) LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS
---------	--

Title	PROPOSED LOCATION OF CONSTRUCTION AIR QUALITY MONITORING STATIONS
-------	--

Designed	DC	Eng. CHK.	EC
Checked	H/ENG	Coordination	EC
Drawn	DC	Approval	HT
Scale	1:20000	Project	252228
Drawn by	CE-45/2008(CE)-100001-001	Drawn by	PRE
Checked by		Checked by	P1





LEGEND:

- BOUNDARY OF HKSAR
- - - WORKS AREA (ABOVE GROUND)
- - - WORKS AREA (TUNNEL)
- X CONSTRUCTION NOISE MONITORING STATIONS

PI	ADD TO	DATE	BY	DESCRIPTION	DC	RT



CIVIL ENGINEERING
AND DEVELOPMENT
DEPARTMENT


AGREEMENT NO. CE45/2008(CE)
LIANTANG/HEUNG YUEN WAI BOUNDARY
CONTROL POINT AND ASSOCIATED WORKS

PROPOSED LOCATION OF CONSTRUCTION
NOISE MONITORING STATIONS

Designated	DC	M/HC	DC	Project	EC
Drawn				255228	EC
Checked					BT
Scale at A1	1:20000			CDL No.	PRE
Drawing No.	CE45/2008(CE)45/2008(CE)15/09			Rev	P1

© COPYRIGHT RESERVED

Mott MacDonald (Hong Kong) Limited
This document and its contents are the property of Mott MacDonald (Hong Kong) Limited.
It is not to be used for any other purpose without the prior written consent of Mott MacDonald (Hong Kong) Limited.
Mott MacDonald (Hong Kong) Limited accepts no responsibility for the accuracy or completeness of the information contained herein.



LEGEND:

- BOUNDARY OF HKSAR
- LAND REQUIREMENT LIMIT (ABOVE GROUND)
- LAND REQUIREMENT LIMIT (TUNNEL)
- PROPOSED WATER QUALITY MONITORING STATION
- X

MONITORING STATION	CO-ORDINATES	
	EASTING (M)	NORTHING (M)
WMA	837683.635	845371.097
WMA-CONTROL 1	834185.460	845916.662
WMA-CONTROL 2	834132.193	844432.910
WMA-CONTROL 3	835505.329	844200.151
WMA-CONTROL 4	835534.744	843394.606
WMA-CONTROL 5	835945.878	843343.625
WMA-CONTROL 6	836323.622	842404.977
WMA-CONTROL 7	836763.419	842425.507
WMA-CONTROL 8	834038.937	837688.995

REV	DATE	BY	CHKD	DESCRIPTION
P2	NOV 10	MHC	GENERAL REVISION	HC
P1	OCT 10	MHC	FIRST ISSUE	HC
				CHKD / APPL



CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

PROJECT: AGREEMENT NO. CE-45/2008(CE)
LIANTANG/HUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

TITLE: LOCATIONS OF PROPOSED WATER QUALITY MONITORING STATIONS


Developed	HC	Eng. Chk.	EC
Drawn	MHC	Coordination	EC
Eng. Chk.	HC	Approved	HT
Scale at A1	1:20000	Project	255228
Scale at A3		CAU No.	
Drawing No.		ASSISTANT PROJECT MANAGER	PRE
			Rev
			P2

© COPYRIGHT RESERVED

This document should not be used for any purpose other than that for which it was originally prepared and for which Mott MacDonald is responsible. It is the property of Mott MacDonald and its contents should not be disclosed to any third party without the prior written consent of Mott MacDonald.

Appendix E

Monitoring Locations for Impact Monitoring



- LEGEND:
- BOUNDARY OF HKSAR
 - WORKS AREA (ABOVE GROUND)
 - WORKS AREA (TUNNEL)
 - X AIR MONITORING STATIONS

P1	AUG 10	MING	FIRST ISSUE	DC	HT
Rev	Date	Drawn	Description	Chk'd	App'd

20F Two Landmark East
100 Hoo Ming Street
Kowloon, Kowloon
Hong Kong
T +852 2518 5757
F +852 2827 1823
W www.mottmac.com.hk

Client

CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

Project
 AGREEMENT NO. CE45/2008(CE)
 LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS


Title
 PROPOSED LOCATION OF CONSTRUCTION AIR QUALITY MONITORING STATIONS

Designed	DC	Eng.Chk.	EC	
Drawn	MING	Coordination	EC	
Disp.Chk.	DC	Approved	HT	
Scale at A1	1:20000	Project	255228	Status
		CAD file	255228\report\env\lanta\00831\FE_21.dgn	PRE
Drawing No				Rev
				P1

© Mott MacDonald Hong Kong Limited
 This document should not be relied on or used in circumstances other than those for which it was originally prepared and for which Mott MacDonald Hong Kong Limited was commissioned. Mott MacDonald Limited accepts no responsibility for this document to any other party other than the person by whom it was commissioned.

0 200 400 600 800 1000m
 1:20 000 SCALE BM
 © COPYRIGHT RESERVED

FIGURE 2.1



LEGEND:

- BOUNDARY OF HKSAR
- WORKS AREA (ABOVE GROUND)
- WORKS AREA (TUNNEL)
- X CONSTRUCTION NOISE MONITORING STATIONS

PI	ADD TO	DATE	BY	DESCRIPTION	DC	RT



CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
CEDD

AGREEMENT NO. CE-45/2008(CE)
LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS


PROPOSED LOCATION OF CONSTRUCTION NOISE MONITORING STATIONS

Designated	DC	M/HC	DC	Project	EC
Urban				255228	EC
Other					BT

Scale at A1: 1:20000
Scale at A2: 1:20000
Scale at A3: 1:20000
Scale at A4: 1:20000
Scale at A5: 1:20000
Scale at A6: 1:20000
Scale at A7: 1:20000
Scale at A8: 1:20000
Scale at A9: 1:20000
Scale at A10: 1:20000

FIGURE 3-1
© COPYRIGHT RESERVED

Mott MacDonald (Hong Kong) Limited
This document is the property of Mott MacDonald (Hong Kong) Limited and is not to be distributed, copied, or used in any way without the prior written consent of Mott MacDonald (Hong Kong) Limited.



LEGEND:

- BOUNDARY OF HK SAR
- - - LAND REQUIREMENT LIMIT (ABOVE GROUND)
- - - LAND REQUIREMENT LIMIT (TUNNEL)
- X Water Quality Monitoring Location Recommended in EM&A Manual
- O Alternative Water Quality Monitoring Location for EM&A Programme

Station ID	Location recommended in EM&A Manual		Location based on the site visit	
	Easting	Northing	Easting	Northing
WMA1	837668.435	935772.097	833879	935473
WMA2	841312.183	934452.816	841384	934471
WMA3	852051.326	934200.151	852720	934243
WMA4	837434.744	933358.606	835431	933377
WMA5	835845.878	933348.625	835835	933351
WMA6	837625.415	934258.507	837683	934280
WMA7	837846.783	933144.842	835850	933158
WMA8	834038.937	937668.995	834038	937668
WMA9	837765.427	937668.916	837765	937668

P2	REV 10	HWG	GENERAL REVISION	HC	HT
P1	10/1	HWG	FIRST ISSUE	HC	HT
Rev	Date	Drawn	Description	Checked	App'd



207 The Landmark Road
505 Hong Kong Island
Kowloon
Hong Kong
Tel: +852 2807 1000
Fax: +852 2807 1001
www.mottmacdonald.com.hk

Civil Engineering
AND DEVELOPMENT
DEPARTMENT

Project
AGREEMENT NO. CE45/2008(CE)
LIANTANG/HEUNG YUEN WAI BOUNDARY
CONTROL POINT AND ASSOCIATED WORKS

Scale at A1
1:20000Project
2552/08Station
PRE

Drawing No.
FIGURE 4_1


© COPYRIGHT RESERVED

Photographic Records for Water Quality Monitoring Location

	
<p>Alternative Location of WM1</p>	<p>Co-ordinates of Alternative Location of WM1</p>
	
<p>Alternative Location of WM1 - Control</p>	<p>Co-ordinates of Alternative Location of WM1 - Control</p>
	
<p>Alternative Location of WM2A</p>	<p>Co-ordinates of Alternative Location of WM2A</p>
	
<p>Alternative Location of WM2-Control A</p>	<p>Co-ordinates of Alternative Location of WM2 - Control</p>



Location of WM2B-Control



Co-ordinates of WM2B-Control



Location of WM2B




Co-ordinates of WM2B




Location of WM3-Control



Co-ordinates of WM3-Control



Location of WM3



Co-ordinates of WM3



Location of WM4-Control A



Co-ordinates of WM4-Control A



Location of WM4-Control B



Co-ordinates of WM4-Control B



Location of WM4



Co-ordinates of WM4

Appendix F

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Garden Farm, Tsung Yuen Ha Village
 Location ID : AM1a

Date of Calibration: 24/8/2015
 Next Calibration Date: 24/10/2015
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa) 1002.4
 Temperature (°C) 30.7

Corrected Pressure (mm Hg) 751.8
 Temperature (K) 304

CALIBRATION ORIFICE

Make-> TISCH
 Model-> 5025A
 Serial # -> 1941

Qstd Slope -> 2.10265
 Qstd Intercept -> -0.00335

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	6.1	6.1	12.2	1.638	50	49.26	Slope =	35.4741	
13	4.9	4.9	9.8	1.468	45	44.33	Intercept =	-8.7079	
10	3.8	3.8	7.6	1.293	37	36.45	Corr. coeff. =	0.9978	
7	2.6	2.6	5.2	1.070	29	28.57			
5	1.6	1.6	3.2	0.840	22	21.67			

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H20(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Village House near Lin Ma Hang Road
 Location ID : AM2

Date of Calibration: 24/8/2015
 Next Calibration Date: 24/10/2015
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1002.4	Corrected Pressure (mm Hg)	751.8
Temperature (°C)	30.7	Temperature (K)	304

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.4	6.4	12.8	1.678	54	53.20	Slope = 29.4287 Intercept = 2.2328 Corr. coeff. = 0.9941
13	5.6	5.6	11.2	1.570	48	47.29	
10	4.2	4.2	8.4	1.360	42	41.38	
7	2.6	2.6	5.2	1.070	34	33.50	
5	1.6	1.6	3.2	0.840	28	27.59	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Ta Kwu Ling Fire Service Station
 Location ID : AM3

Date of Calibration: 24/8/2015
 Next Calibration Date: 24/10/2015
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1002.4	Corrected Pressure (mm Hg)	751.8
Temperature (°C)	30.7	Temperature (K)	304

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.4	6.4	12.8	1.678	53	52.22	Slope = 29.0506 Intercept = 4.1295 Corr. coeff. = 0.9967
13	5	5	10.0	1.483	48	47.29	
10	4	4	8.0	1.327	44	43.35	
7	2.5	2.5	5.0	1.049	36	35.47	
5	1.6	1.6	3.2	0.840	28	27.59	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Village House of Loi Tung Village

Date of Calibration: 24/8/2015

Location ID : AM7b

Next Calibration Date: 24/10/2015

Technician: C Y Keung

CONDITIONS

Sea Level Pressure (hPa) 1002.4
 Temperature (°C) 30.7

Corrected Pressure (mm Hg) 751.8
 Temperature (K) 304

CALIBRATION ORIFICE

Make-> TISCH
 Model-> 5025A
 Serial # -> 1941

Qstd Slope -> 2.10265
 Qstd Intercept -> -0.00335

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.4	6.4	12.8	1.678	58	57.14	Slope = 36.4399 Intercept = -2.8849 Corr. coeff. = 0.9970
13	5	5	10.0	1.483	53	52.22	
10	4	4	8.0	1.327	47	46.31	
7	2.6	2.6	5.2	1.070	36	35.47	
5	1.6	1.6	3.2	0.840	28	27.59	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope


b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Po Kat Tsai Village No. 4
 Location ID : AM8

Date of Calibration: 24/8/2015
 Next Calibration Date: 24/10/2015
 Technician: C Y Keung

CONDITIONS

Sea Level Pressure (hPa)	1002.4	Corrected Pressure (mm Hg)	751.8
Temperature (°C)	30.7	Temperature (K)	304

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	6.2	6.2	12.4	1.652	60	59.11	Slope = 34.7536 Intercept = 2.1501 Corr. coeff. = 0.9975		
13	5	5	10.0	1.483	54	53.20			
10	4	4	8.0	1.327	50	49.26			
7	2.5	2.5	5.0	1.049	40	39.41			
5	1.5	1.5	3.0	0.813	30	29.56			

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Nam Wa Po Village House No. 80
 Location ID : AM9b

Date of Calibration: 24/8/2015
 Next Calibration Date: 24/10/2015
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1002.4	Corrected Pressure (mm Hg)	751.8
Temperature (°C)	30.7	Temperature (K)	304

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.5	6.5	13.0	1.691	54	53.20	Slope = 31.6768 Intercept = -1.1273 Corr. coeff. = 0.9984
13	5.3	5.3	10.6	1.527	47	46.31	
10	4.1	4.1	8.2	1.343	42	41.38	
7	2.7	2.7	5.4	1.090	34	33.50	
5	1.6	1.6	3.2	0.840	26	25.62	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure





TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE
 VILLAGE OF CLEVELAND, OH
 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Mar 24, 2015 Rootmeter S/N 0438320 Ta (K) - 292
 Operator Tisch Orifice I.D. - 1941 Pa (mm) - 756.92

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.4880	3.2	2.00
2	NA	NA	1.00	1.0510	6.4	4.00
3	NA	NA	1.00	0.9360	7.9	5.00
4	NA	NA	1.00	0.8920	8.8	5.50
5	NA	NA	1.00	0.7360	12.7	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
1.0121	0.6802	1.4258	0.9958	0.6692	0.8784
1.0078	0.9589	2.0163	0.9916	0.9434	1.2422
1.0057	1.0745	2.2543	0.9895	1.0571	1.3888
1.0046	1.1262	2.3644	0.9884	1.1080	1.4566
0.9993	1.3578	2.8515	0.9832	1.3358	1.7568
Qstd slope (m) = 2.10265			Qa slope (m) = 1.31664		
intercept (b) = -0.00335			intercept (b) = -0.00206		
coefficient (r) = 0.99999			coefficient (r) = 0.99999		
y axis = SQRT[H2O(Pa/760) (298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

$$Vstd = \text{Diff. Vol} [(Pa - \text{Diff. Hg}) / 760] (298 / Ta)$$

$$Qstd = Vstd / \text{Time}$$

$$Va = \text{Diff Vol} [(Pa - \text{Diff Hg}) / Pa]$$

$$Qa = Va / \text{Time}$$

For subsequent flow rate calculations:

$$Qstd = 1/m \{ [\text{SQRT}(H2O(Pa/760) (298/Ta))] - b \}$$

$$Qa = 1/m \{ [\text{SQRT } H2O(Ta/Pa)] - b \}$$

Equipment Calibration Record

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 2X6146
 Equipment Ref: EQ 106
 Job Order HK1500837

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 10 Nov 2014

Equipment Calibration Results:

Calibration Date: 4 January 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
1hr19min	10:00 ~ 11:19	17.3	1017.0	0.076	2677	33.8
2hr15min	11:25 ~ 13:40	17.3	1017.0	0.111	6875	50.9
2hr06min	15:40 ~ 17:46	17.3	1017.0	0.047	2399	19.0

Sensitivity Adjustment Scale Setting (Before Calibration) 594 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 588 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9969

Date of Issue 6 January 2015



Operator: Donald Kwok Signature: [Signature] Date: 6 January 2015

QC Reviewer: Ben Tam Signature: [Signature] Date: 6 January 2015

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung Date of Calibration: 10-Nov-14
 Location ID : Calibration Room Next Calibration Date: 10-Feb-15

CONDITIONS

Sea Level Pressure (hPa)	1017.3	Corrected Pressure (mm Hg)	762.975
Temperature (°C)	23.3	Temperature (K)	296

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Calibration Date->	7-Apr-14	Expiry Date->	7-Apr-15

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	3.6	3.6	7.2	1.351	58	58.28	33.8083	12.9642	0.9976
13	2.8	2.8	5.6	1.193	54	54.26			
10	2.2	2.2	4.4	1.058	48	48.23			
8	1.5	1.5	3.0	0.875	42	42.20			
5	0.9	0.9	1.8	0.680	36	36.17			

Calculations :

$$Q_{std} = 1/m[\sqrt{H_2O(P_a/P_{std})(T_{std}/T_a)}] - b$$


$$IC = I[\sqrt{P_a/P_{std}}(T_{std}/T_a)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\sqrt{298/T_{av}}(P_{av}/760)] - b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



Equipment Calibration Record

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 366409
 Equipment Ref: EQ 109
 Job Order HK1500973

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 10 Nov 2014

Equipment Calibration Results:

Calibration Date: 4 January 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
1hr19min	10:00 ~ 11:19	17.3	1017.0	0.076	2615	33.0
2hr15min	11:25 ~ 13:40	17.3	1017.0	0.111	6854	50.8
2hr06min	15:40 ~ 17:46	17.3	1017.0	0.047	2319	18.4

Sensitivity Adjustment Scale Setting (Before Calibration) 538 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 533 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9952

Date of Issue 6 January 2015



Operator: Donald Kwok Signature: [Signature] Date: 6 January 2015

QC Reviewer: Ben Tam Signature: [Signature] Date: 6 January 2015

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung Date of Calibration: 10-Nov-14
 Location ID : Calibration Room Next Calibration Date: 10-Feb-15

CONDITIONS

Sea Level Pressure (hPa)	1017.3	Corrected Pressure (mm Hg)	762.975
Temperature (°C)	23.3	Temperature (K)	296

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Calibration Date->	7-Apr-14	Expiry Date->	7-Apr-15

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	3.6	3.6	7.2	1.351	58	58.28	33.8083	12.9642	0.9976
13	2.8	2.8	5.6	1.193	54	54.26			
10	2.2	2.2	4.4	1.058	48	48.23			
8	1.5	1.5	3.0	0.875	42	42.20			
5	0.9	0.9	1.8	0.680	36	36.17			

Calculations :

$$Q_{std} = 1/m[\text{Sqrt}(H2O(Pa/P_{std})(T_{std}/T_a)) - b]$$


$$IC = I[\text{Sqrt}(Pa/P_{std})(T_{std}/T_a)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/T_{av})(P_{av}/760)] - b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 456660
 Equipment Ref: EQ117
 Job Order _____

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 6 February 2015

Equipment Verification Results:

Testing Date: 5 April 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr11min	10:00 ~ 12:11	26.0	1011.3	0.041	2344	17.9
2hr21min	12:20 ~ 14:41	26.0	1011.3	0.038	2104	14.9
2hr17min	14:50 ~ 17:07	26.0	1011.3	0.057	3514	25.7

Sensitivity Adjustment Scale Setting (Before Calibration) 607 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 602 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9940

Date of Issue 20 April 2015



Remarks:

- Strong** Correlation ($R > 0.8$)
 - Factor 0.0022 should be apply for TSP monitoring
- *If $R < 0.5$, repair or re-verification is required for the equipment

Operator : Donald Kwok Signature : [Signature] Date : 20 April 2015

QC Reviewer : Ben Tam Signature : [Signature] Date : 20 April 2015

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung
 Location ID : Calibration Room

Date of Calibration: 6-Feb-15
 Next Calibration Date: 6-May-15

CONDITIONS

Sea Level Pressure (hPa)	1024.5	Corrected Pressure (mm Hg)	768.375
Temperature (°C)	13.4	Temperature (K)	286

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Calibration Date->	7-Apr-14	Expiry Date->	7-Apr-15

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	3.8	3.8	7.6	1.417	56	57.44	Slope = 30.5075 Intercept = 14.6821 Corr. coeff. = 0.9974
13	3	3	6.0	1.260	52	53.33	
10	2.3	2.3	4.6	1.104	48	49.23	
8	1.7	1.7	3.4	0.950	42	43.08	
5	1.0	1.0	2.0	0.731	36	36.92	

Calculations :

$$Qstd = 1/m[\text{sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 456658
 Equipment Ref: EQ115
 Job Order _____

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 6 February 2015

Equipment Verification Results:

Testing Date: 5 April 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr11min	10:00 ~ 12:11	26.0	1011.3	0.041	2407	18.4
2hr21min	12:20 ~ 14:41	26.0	1011.3	0.038	2219	15.7
2hr17min	14:50 ~ 17:07	26.0	1011.3	0.057	3644	26.6

Sensitivity Adjustment Scale Setting (Before Calibration) 698 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration) 701 (CPM)

Linear Regression of Y or X


Slope (K-factor): 0.0022

Correlation Coefficient 0.9951

Date of Issue 20 April 2015

Remarks:

- Strong** Correlation ($R > 0.8$)
 - Factor 0.0022 should be apply for TSP monitoring
- *If $R < 0.5$, repair or re-verification is required for the equipment



Operator: Donald Kwok Signature: _____ Date: 20 April 2015

QC Reviewer: Ben Tam Signature: _____ Date: 20 April 2015

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung
 Location ID : Calibration Room

Date of Calibration: 6-Feb-15
 Next Calibration Date: 6-May-15

CONDITIONS

Sea Level Pressure (hPa)	1024.5	Corrected Pressure (mm Hg)	768.375
Temperature (°C)	13.4	Temperature (K)	286

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Calibration Date->	7-Apr-14	Expiry Date->	7-Apr-15

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	3.8	3.8	7.6	1.417	56	57.44	Slope = 30.5075 Intercept = 14.6821 Corr. coeff. = 0.9974
13	3	3	6.0	1.260	52	53.33	
10	2.3	2.3	4.6	1.104	48	49.23	
8	1.7	1.7	3.4	0.950	42	43.08	
5	1.0	1.0	2.0	0.731	36	36.92	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



SIBATA SCIENTIFIC TECHNOLOGY LTD.

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL : 048-933-1582 FAX : 048-933-1591

CALIBRATION CERTIFICATE

Date: May 11, 2015

Equipment Name	:	Digital Dust Indicator, Model LD-3B
Code No.	:	080000-42
Quantity	:	1 unit
Serial No.	:	3Y6501
Sensitivity	:	0.001 mg/m ³
Sensitivity Adjustment	:	656CPM
Scale Setting	:	April 24, 2015

We hereby certify that the avobe mentioned instrmt has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

Hong

For Kentaro Togo
Overseas Sales Division



Certificate of Calibration 校正證書

Certificate No. : C151969
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-0720) Date of Receipt / 收件日期 : 24 March 2015
Description / 儀器名稱 : Integrating Sound Level Meter (EQ006)
Manufacturer / 製造商 : Brüel & Kjær
Model No. / 型號 : 2238
Serial No. / 編號 : 2285762
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (55 ± 20)%
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 11 April 2015


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 : K C Lee
Project Engineer

Certified By : 
核證 : K M Wu
Engineer

Date of Issue : 14 April 2015
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C151969

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C150014
CL281	Multifunction Acoustic Calibrator	DC130171

- Test procedure : MA101N.

- Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

6.1.1.1 Before Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L _{AFP}	A	F	94.00	1	94.3

6.1.1.2 After Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.1	± 0.7

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L _{AFP}	A	F	94.00	1	94.1 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C151969

證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.1	Ref.
	L _{ASP}		S			94.1	± 0.1
	L _{AIP}		I			94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration		
30 - 110	L _{AFP}	A	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	104.9	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	101.9	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{AFP}	A	F	94.00	31.5 Hz	55.1	-39.4 ± 1.5
					63 Hz	68.0	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.0
					250 Hz	85.4	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	95.3	+1.2 ± 1.0
					4 kHz	95.1	+1.0 ± 1.0
					8 kHz	93.0	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C151969
證書編號

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{CFP}	C	F	94.00	31.5 Hz	91.4	-3.0 ± 1.5
					63 Hz	93.4	-0.8 ± 1.5
					125 Hz	93.9	-0.2 ± 1.0
					250 Hz	94.1	0.0 ± 1.0
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.3	-0.8 ± 1.0
					8 kHz	91.1	-3.0 (+1.5 ; -3.0)
					12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)

6.4 Time Averaging

UUT Setting				Applied Value					UUT Reading (dB)	IEC 60804 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)		
30 - 110	L _{Aeq}	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
			60 sec.					90	90.1	± 0.5
			5 min.					80	79.4	± 1.0
								70	69.2	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :

94 dB	: 31.5 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
104 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)
Burst equivalent level		: ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



Certificate of Calibration 校正證書

Certificate No. : C153055
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-0720) Date of Receipt / 收件日期 : 15 May 2015
Description / 儀器名稱 : Integrating Sound Level Meter (EQ065)
Manufacturer / 製造商 : Brüel & Kjær
Model No. / 型號 : 2238
Serial No. / 編號 : 2337676
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (55 ± 20)%
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 4 June 2015


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 : K C Lee
Project Engineer

Certified By : 
核證 : K M Wu
Engineer

Date of Issue : 5 June 2015
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準 - 局部複印本證書需先獲本實驗所書面批准 -

Certificate of Calibration

校正證書

Certificate No. : C153055

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C150014
CL281	Multifunction Acoustic Calibrator	DC130171

- Test procedure : MA101N.

- Results :

5.1 Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.0	± 0.7

5.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L _{AFP}	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

5.2 Time Weighting

5.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.0	Ref.
	L _{ASP}		S			94.0	± 0.1
	L _{AIP}		I			94.0	± 0.1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C153055
證書編號

5.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration		
30 - 110	L _{AFP}	A	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}	S	Continuous		106.0	Ref.	
	L _{ASMax}		500 ms		102.0	-4.1 ± 1.0	

5.3 Frequency Weighting

5.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{AFP}	A	F	94.00	31.5 Hz	54.8	-39.4 ± 1.5
					63 Hz	67.9	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	+1.2 ± 1.0
					4 kHz	95.0	+1.0 ± 1.0
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

5.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{CFP}	C	F	94.00	31.5 Hz	91.1	-3.0 ± 1.5
					63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.0
					250 Hz	93.9	0.0 ± 1.0
					500 Hz	94.0	0.0 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	91.0	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.9	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C153055
證書編號

5.4 Time Averaging

UUT Setting				Applied Value					UUT	IEC 60804
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	L _{Aeq}	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
			60 sec.					90	89.7	± 0.5
			5 min.					80	79.8	± 1.0
								70	69.7	± 1.0

- Remarks :
- UUT Microphone Model No. : 4188 & S/N : 2812708
 - Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1
 - Uncertainties of Applied Value :

94 dB : 31.5 Hz - 125 Hz	: ± 0.35 dB
250 Hz - 500 Hz	: ± 0.30 dB
1 kHz	: ± 0.20 dB
2 kHz - 4 kHz	: ± 0.35 dB
8 kHz	: ± 0.45 dB
12.5 kHz	: ± 0.70 dB
104 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)
Burst equivalent level	: ± 0.2 dB (Ref. 110 dB continuous sound level)
 - The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



Certificate of Calibration

校正證書

Certificate No. : C152552
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-0720) Date of Receipt / 收件日期 : 17 April 2015

Description / 儀器名稱 : Sound Level Meter (EQ011)
Manufacturer / 製造商 : Rion
Model No. / 型號 : NL-52
Serial No. / 編號 : 01121362
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 8 May 2015


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 : K C Lee
Project Engineer

Certified By : 
核證 : K M Wu
Engineer

Date of Issue : 12 May 2015
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C152552
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C150014
CL281	Multifunction Acoustic Calibrator	DC130171

- Test procedure : MA101N.

- Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	93.6	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 130	L _A	A	Fast	94.00	1	93.6 (Ref.)
				104.00		103.6
				114.00		113.6

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	93.6	Ref.
			Slow				± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準，局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C152552
證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _A	A	Fast	94.00	63 Hz	67.3	-26.2 ± 1.5
					125 Hz	77.4	-16.1 ± 1.5
					250 Hz	84.9	-8.6 ± 1.4
					500 Hz	90.3	-3.2 ± 1.4
					1 kHz	93.6	Ref.
					2 kHz	94.8	+1.2 ± 1.6
					4 kHz	94.6	+1.0 ± 1.6
					8 kHz	92.6	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.2	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _C	C	Fast	94.00	63 Hz	92.7	-0.8 ± 1.5
					125 Hz	93.4	-0.2 ± 1.5
					250 Hz	93.6	0.0 ± 1.4
					500 Hz	93.6	0.0 ± 1.4
					1 kHz	93.6	Ref.
					2 kHz	93.4	-0.2 ± 1.6
					4 kHz	92.8	-0.8 ± 1.6
					8 kHz	90.7	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.2	-6.2 (+3.0 ; -6.0)

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 07459

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :

94 dB	63 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
104 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration 校正證書

Certificate No. : C151967
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-0720) Date of Receipt / 收件日期 : 24 March 2015
Description / 儀器名稱 : Sound Level Calibrator (EQ084)
Manufacturer / 製造商 : Cesva
Model No. / 型號 : CB-5
Serial No. / 編號 : 030023
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration

DATE OF TEST / 測試日期 : 11 April 2015


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification. (after adjustment)
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 K C Lee
Project Engineer

Certified By : 
核證 K M Wu
Engineer

Date of Issue : 14 April 2015
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C151967

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
2. The results presented are the mean of 3 measurements at each calibration point.
3. Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C143868
CL281	Multifunction Acoustic Calibrator	DC130171
TST150A	Measuring Amplifier	C141558

4. Test procedure : MA100N.

5. Results :

5.1 Sound Level Accuracy

5.1.1 Before Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	* 94.4	± 0.3	± 0.2
104 dB, 1 kHz	* 104.4		± 0.3

Out of Mfr's Spec.

5.1.2 After Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.3	± 0.2
104 dB, 1 kHz	104.0		± 0.3

5.2 Frequency Accuracy

5.2.1 Before Adjustment

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.002	1 kHz ± 1.5 %	± 1

5.2.2 After Adjustment

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.001	1 kHz ± 1.5 %	± 1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



Certificate of Calibration

校正證書

Certificate No. : C151967
證書編號

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Certificate of Calibration 校正證書

Certificate No. : C152550
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-0720) Date of Receipt / 收件日期 : 16 April 2015
Description / 儀器名稱 : Acoustical Calibrator (EQ081)
Manufacturer / 製造商 : Brüel & Kjær
Model No. / 型號 : 4231
Serial No. / 編號 : 2326408
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (55 ± 20)%
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 7 May 2015


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 : K C Lee
Project Engineer

Certified By : 
核證 : K M Wu
Engineer

Date of Issue : 12 May 2015
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書而批准。

Certificate of Calibration

校正證書

Certificate No. : C152550
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL130	Universal Counter	C143868
CL281	Multifunction Acoustic Calibrator	DC130171
TST150A	Measuring Amplifier	C141558

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.0		

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



Certificate of Calibration 校正證書

Certificate No. : C151968
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-0720) Date of Receipt / 收件日期 : 24 March 2015

Description / 儀器名稱 : Sound Calibrator (EQ083)
Manufacturer / 製造商 : Rion
Model No. / 型號 : NC-74
Serial No. / 編號 : 34246492
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check


DATE OF TEST / 測試日期 : 11 April 2015


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 : K C Lee
Project Engineer

Certified By : 
核證 : K M Wu
Engineer

Date of Issue : 14 April 2015
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C151968
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C143868
CL281	Multifunction Acoustic Calibrator	DC130171
TST150A	Measuring Amplifier	C141558

- Test procedure : MA100N.
- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.3	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.001	1 kHz ± 1 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



ALS Technichem (HK) Pty Ltd
11/F, Chung Shun Knitting Centre
1-3 Wing Yip Street
Kwai Chung, N.T., Hong Kong
T: +852 2610 1044
F: +852 2610 2021
www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR BEN TAM
CLIENT: ACTION UNITED ENVIRO SERVICES
ADDRESS: RM A 20/F., GOLD KING IND BLDG,
NO. 35-41 TAI LIN PAI ROAD,
KWAI CHUNG,
N.T., HONG KONG.

WORK ORDER: HK1529672
SUB-BATCH: 0
LABORATORY: HONG KONG
DATE RECEIVED: 12/08/2015
DATE OF ISSUE: 20/08/2015

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.


The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Dissolved Oxygen and Temperature
Equipment Type: Dissolved Oxygen Meter
Brand Name: YSI
Model No.: Pro 20
Serial No.: 12C100570
Equipment No.: --
Date of Calibration: 19 August, 2015

NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.


Mr. Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order: HK1529672
Sub-Batch: 0
Date of Issue: 20/08/2015
Client: ACTION UNITED ENVIRO SERVICES



Equipment Type: Dissolved Oxygen Meter
Brand Name: YSI
Model No.: Pro 20
Serial No.: 12C100570
Equipment No.: --

Date of Calibration: 19 August, 2015 **Date of next Calibration:** 19 November, 2015

Parameters:

Dissolved Oxygen

Method Ref: APHA (21st edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
3.08	3.14	+0.06
5.60	5.71	+0.11
7.82	7.79	-0.03
Tolerance Limit (mg/L)		±0.20

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
12	13.2	+1.2
18	18.9	+0.9
35	34.1	-0.9
Tolerance Limit (°C)		±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.



 Mr. Fung Lim Chee, Richard
 General Manager -
 Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd
11/F, Chung Shun Knitting Centre
1-3 Wing Yip Street
Kwai Chung, N.T., Hong Kong
T: +852 2610 1044
F: +852 2610 2021
www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

CONTACT: MR BEN TAM
CLIENT: ACTION UNITED ENVIRO SERVICES
ADDRESS: RM A 20/F., GOLD KING IND BLDG,
NO. 35-41 TAI LIN PAI ROAD,
KWAI CHUNG,
N.T., HONG KONG

WORK ORDER: HK1529917
SUB-BATCH: 0
LABORATORY: HONG KONG
DATE RECEIVED: 13/08/2015
DATE OF ISSUE: 19/08/2015

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Turbidity
Equipment Type: Turbidimeter
Brand Name: HACH
Model No.: 2100Q
Serial No.: 11030C008499
Equipment No.: --
Date of Calibration: 17 August, 2015

NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.


Mr. Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



Work Order: HK1529917
Sub-batch: 0
Date of Issue: 19/08/2015
Client: ACTION UNITED ENVIRO SERVICES

Equipment Type: Turbidimeter
Brand Name: HACH
Model No.: 2100Q
Serial No.: 11030C008499
Equipment No.: --

Date of Calibration: 17 August, 2015 **Date of next Calibration:** 17 November, 2015


Parameters:

Turbidity

Method Ref: APHA 21st Ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.00	--
4	4.27	+6.7
40	38.7	-3.2
80	73.8	-7.8
400	377	-5.8
800	759	-5.1
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.


Mr. Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd
11/F, Chung Shun Knitting Centre
1-3 Wing Yip Street
Kwai Chung, N.T., Hong Kong
T: +852 2610 1044
F: +852 2610 2021
www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR BEN TAM
CLIENT: ACTION UNITED ENVIRO SERVICES
ADDRESS: RM A 20/F., GOLDEN KING IND BLDG,
NO. 35-41 TAI LIN PAI ROAD,
KWAI CHUNG,
N.T., HONG KONG

WORK ORDER: HK1529670
SUB-BATCH: 0
LABORATORY: HONG KONG
DATE RECEIVED: 12/08/2015
DATE OF ISSUE: 20/08/2015

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.


The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: pH and Temperature
Description: pH Meter
Brand Name: AZ
Model No.: 8685
Serial No.: 1064457
Equipment No.: --
Date of Calibration: 19 August, 2015

NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.


Mr Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



Work Order: HK1529670
Sub-batch: 0
Date of Issue: 20/08/2015
Client: ACTION UNITED ENVIRO SERVICES

Description: pH Meter
Brand Name: AZ
Model No.: 8685
Serial No.: 1064457
Equipment No.: --

Date of Calibration: 19 August, 2015

Date of next Calibration:

19 November, 2015

Parameters:

pH Value

Method Ref: APHA (21st edition), 4500H:B

Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
4.0	4.1	+0.10
7.0	6.9	-0.10
10.0	10.0	0.00
Tolerance Limit (pH Unit)		±0.20


Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
12	11.5	-0.5
19	18.5	-0.5
38	37.5	-0.5
Tolerance Limit (°C)		±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.


Mr Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong

Appendix G

Event and Action Plan

Event and Action Plan for Air Quality

Event	ET	IEC	ER	Action Contractor
Action Level				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method.	1. Notify Contractor.	1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.
Limit Level				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
2. Exceedance for two or more consecutive samples	1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented;	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not
	and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	the ER accordingly; 5. Monitor the implementation of remedial measures.	5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Construction Noise

Event		ET	IEC	ER	Action Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify ER, IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the IEC and Contractor on remedial measures required; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Advise the ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC and ER; 2. Implement noise mitigation proposals. 	
Limit Level	<ol style="list-style-type: none"> 1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated. 	

Event and Action Plan for Water Quality

EVENT	ACTION CONTRACTOR			
	ET	IEC	ER	
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER; 6. Implement the agreed mitigation measures.
Action Level being exceeded by more than two consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; 8. Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures.
Limit Level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures; 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit Level. 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures; 7. As directed by the ER, to slow down or to stop all or part of the construction activities.

Appendix H

Impact Monitoring Schedule

Impact Monitoring Schedule for the Reporting Period – September 2015

Date		Dust Monitoring		Noise Monitoring	Water Quality
		1-hour TSP	24-hour TSP		
TUE	1-SEP-15	C3&C5 & SSC505		C3&C5 & SSC505	
WED	2-SEP-15		C2&C3&C5& SSC505		C2&C3&C5& SSC505
THU	3-SEP-15				
FRI	4-SEP-15	C2		C2	C2&C3&C5& SSC505
SAT	5-SEP-15				
SUN	6-SEP-15				
MON	7-SEP-15	C3&C5 & SSC505		C3&C5 & SSC505	C2&C3&C5& SSC505
TUE	8-SEP-15		C2&C3&C5& SSC505		
WED	9-SEP-15	C2		C2	C2&C3&C5& SSC505
THU	10-SEP-15				
FRI	11-SEP-15				
SAT	12-SEP-15	C3&C5 & SSC505		C3&C5 & SSC505	C2&C3&C5& SSC505
SUN	13-SEP-15				
MON	14-SEP-15		C2&C3&C5& SSC505		C2&C3&C5& SSC505
TUE	15-SEP-15	C2		C2	
WED	16-SEP-15				C2&C3&C5& SSC505
THU	17-SEP-15				
FRI	18-SEP-15	C3&C5 & SSC505		C3&C5 & SSC505	C2&C3&C5& SSC505
SAT	19-SEP-15		C2&C3&C5& SSC505		
SUN	20-SEP-15				
MON	21-SEP-15	C2		C2	C2&C3&C5& SSC505
TUE	22-SEP-15				
WED	23-SEP-15				
THU	24-SEP-15	C3&C5 & SSC505		C3&C5 & SSC505	C2&C3&C5& SSC505
FRI	25-SEP-15		C2&C3&C5& SSC505		
SAT	26-SEP-15	C2		C2	C2&C3&C5& SSC505
SUN	27-SEP-15				
MON	28-SEP-15				
TUE	29-SEP-15				
WED	30-SEP-15	C3&C5 & SSC505	C2&C3&C5& SSC505	C3&C5 & SSC505	C2&C3&C5& SSC505

	Monitoring Day
	Sunday or Public Holiday

Monitoring Location

Contract 2 (C2)	Air Quality	AM7b & AM8
	Construction Noise	NM5, NM6, NM7
	Water Quality	WM4, WM4-Control A & WM4-Control B
Contract 3 (C3)	Air Quality	AM9b
	Construction Noise	NM8, NM9 & NM10
	Water Quality	WM4, WM4-Control A & WM4-Control B
Contract 5 (C5)	Air Quality	AM1a, AM2 & AM3
	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control
Contract SS C505	Air Quality	AM1a
	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control

Impact Monitoring Schedule for next Reporting Period – October 2015

Date		Dust Monitoring		Noise Monitoring	Water Quality
		1-hour TSP	24-hour TSP		
THU	1-OCT-15				
FRI	2-OCT-15	C2		C2	
SAT	3-OCT-15				C2&C3&C5 & SSC505
SUN	4-OCT-15				
MON	5-OCT-15				
TUE	6-OCT-15	C3&C5 & SSC505	C2&C3&C5& SSC505	C3&C5	C2&C3&C5 & SSC505
WED	7-OCT-15				
THU	8-OCT-15	C2		C2	C2&C3&C5 & SSC505
FRI	9-OCT-15				
SAT	10-OCT-15				C2&C3&C5 & SSC505
SUN	11-OCT-15				
MON	12-OCT-15	C3&C5 & SSC505	C2&C3&C5& SSC505	C3&C5	C2&C3&C5 & SSC505
TUE	13-OCT-15				
WED	14-OCT-15	C2		C2	C2&C3&C5 & SSC505
THU	15-OCT-15				
FRI	16-OCT-15				
SAT	17-OCT-15	C3&C5 & SSC505	C2&C3&C5& SSC505	C3&C5	C2&C3&C5 & SSC505
SUN	18-OCT-15				
MON	19-OCT-15				
TUE	20-OCT-15	C2		C2	C2&C3&C5 & SSC505
WED	21-OCT-15				
THU	22-OCT-15				C2&C3&C5 & SSC505
FRI	23-OCT-15	C3&C5 & SSC505	C2&C3&C5& SSC505	C3&C5	C6
SAT	24-OCT-15				C2&C3&C5 & SSC505
SUN	25-OCT-15				
MON	26-OCT-15	C2 & C6		C2 & C6	C6
TUE	27-OCT-15		C6		C2&C3&C5 & SSC505
WED	28-OCT-15				C6
THU	29-OCT-15	C3&C5 & SSC505	C2&C3&C5& SSC505	C3&C5	C2&C3&C5 & SSC505
FRI	30-OCT-15				C6
SAT	31-OCT-15	C2 & C6		C2 & C6	C2&C3&C5 & SSC505

	Monitoring Day
	Sunday or Public Holiday

Monitoring Location

Contract 2 (C2)	Air Quality	AM7b & AM8
	Construction Noise	NM5, NM6, NM7
	Water Quality#	WM3, WM3-Control, WM4, WM4-Control A & WM4-Control B
Contract 3 (C3)	Air Quality	AM9b
	Construction Noise	NM8, NM9 & NM10
	Water Quality	WM4, WM4-Control A & WM4-Control B
Contract 5 (C5)	Air Quality	AM1a, AM2 & AM3
	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control
Contract SS C505	Air Quality	AM1a
	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control
Contract 6 (C6)	Air Quality	AM2, AM3, AM4b, AM5 & AM6
	Construction Noise	NM2, NM3, NM4, NM5 & NM6
	Water Quality	WM2a, WM2A-C, WM2B, WM2B-C, WM3, WM3-C

The water quality monitoring location was updated according to the updated EM&A Programme

Appendix I

Database of Monitoring Result

24-hour TSP Monitoring Data

DATE	SAMPLE NUMBE R	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m ³ /min)	AIR VOLUME (std m ³)	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-HR TSP (µg/m ³)
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
AM1a - Garden Farm, Tsung Yuen Ha Village															
2-Sep-15	28306	10431.22	10454.86	1418.40	36	37	36.5	25.8	1010.9	1.27	1804	2.8500	2.8998	0.0498	28
8-Sep-15	28327	10454.86	10478.52	1419.60	34	37	35.5	27.9	1009.4	1.24	1759	2.8185	2.8909	0.0724	41
14-Sep-15	28349	10478.52	10502.15	1417.80	35	36	35.5	28	1012.2	1.24	1759	2.8115	2.9120	0.1005	57
19-Sep-15	28456	10502.15	10525.76	1416.60	35	36	35.5	28.3	1012.2	1.24	1757	2.8174	2.8998	0.0824	47
25-Sep-15	28495	10525.76	10549.39	1417.80	34	36	35.0	29.7	1004.9	1.22	1730	2.8386	2.9346	0.0960	55
30-Sep-15	28506	10549.39	10573.10	1422.60	38	40	39.0	29.8	1011	1.33	1899	2.7995	2.9241	0.1246	66
AM2 - Village House near Lin Ma Hang Road															
2-Sep-15	28305	5976.06	5999.91	1431.00	32	33	32.5	25.8	1010.9	1.03	1468	2.8503	2.8741	0.0238	16
8-Sep-15	28328	5999.91	6023.72	1428.60	32	34	33.0	27.9	1009.4	1.04	1483	2.8076	2.9150	0.1074	72
14-Sep-15	28350	6023.72	6047.51	1427.40	32	34	33.0	28	1012.2	1.04	1483	2.8213	3.0046	0.1833	124
19-Sep-15	28457	6047.51	6071.23	1423.20	32	33	32.5	28.3	1012.2	1.02	1454	2.8037	2.9272	0.1235	85
25-Sep-15	28496	6071.23	6095.04	1428.60	33	34	33.5	29.7	1004.9	1.05	1498	2.8590	3.0158	0.1568	105
30-Sep-15	28507	6095.04	6118.89	1431.00	34	34	34.0	29.8	1011	1.07	1530	2.8325	3.0540	0.2215	145
AM3 - Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village															
2-Sep-15	28307	7086.40	7110.40	1440.00	30	30	30.0	25.8	1010.9	0.89	1279	2.8421	2.8536	0.0115	9
8-Sep-15	28329	7110.41	7134.41	1440.00	30	30	30.0	27.9	1009.4	0.88	1272	2.8013	2.8136	0.0123	10
14-Sep-15	28348	7134.43	7158.43	1440.00	43	43	43.0	28	1012.2	1.33	1915	2.7876	2.8623	0.0747	39
19-Sep-15	28459	7158.43	7182.43	1440.00	42	43	42.5	28.3	1012.2	1.31	1889	2.8191	2.9286	0.1095	58
25-Sep-15	28497	7182.61	7206.61	1440.00	29	30	29.5	29.7	1004.9	0.86	1240	2.8447	2.8625	0.0178	14
30-Sep-15	28508	7206.64	7230.64	1440.00	31	31	31.0	29.8	1011	0.92	1318	2.8304	2.8576	0.0272	21
AM7b - Loi Tung Village House															
2-Sep-15	28308	14508.95	14532.95	1440.00	43	44	43.5	25.8	1010.9	1.27	1829	2.8370	2.8673	0.0303	17
8-Sep-15	28330	14532.95	14556.95	1440.00	44	44	44.0	27.9	1009.4	1.28	1841	2.7949	2.9163	0.1214	66
14-Sep-15	28345	14556.95	14580.95	1440.00	44	44	44.0	28	1012.2	1.28	1843	2.8075	2.9738	0.1663	90
19-Sep-15	28458	14580.95	14604.95	1440.00	43	44	43.5	28.3	1012.2	1.27	1823	2.8148	2.9330	0.1182	65
25-Sep-15	28498	14604.95	14628.95	1440.00	44	44	44.0	29.7	1004.9	1.27	1832	2.8397	2.9525	0.1128	62
30-Sep-15	28509	14628.95	14652.95	1440.00	45	45	45.0	29.8	1011	1.30	1876	2.8205	2.9774	0.1569	84
AM8 - Po Kat Tsai Village No. 4															
2-Sep-15	28309	8379.30	8403.30	1440.00	48	48	48.0	25.8	1010.9	1.32	1895	2.8358	2.8696	0.0338	18
8-Sep-15	28331	8403.31	8427.31	1440.00	48	49	48.5	27.9	1009.4	1.32	1907	2.7854	2.8497	0.0643	34
14-Sep-15	28346	8427.31	8451.31	1440.00	48	49	48.5	28	1012.2	1.33	1909	2.8225	2.9332	0.1107	58
19-Sep-15	28459	8451.31	8475.31	1440.00	48	48	48.0	28.3	1012.2	1.31	1888	2.8335	2.9456	0.1121	59
25-Sep-15	28472	8475.31	8499.31	1440.00	48	49	48.5	29.7	1004.9	1.32	1897	2.8474	2.9669	0.1195	63

DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m ³ /min)	AIR VOLUME (std m ³)	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-HR TSP (µg/m ³)
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
30-Sep-15	28512	8499.31	8523.37	1443.60	49	49	49.0	29.8	1011	1.34	1928	2.7974	2.9294	0.1320	68
AM9b - Nam Wa Po Village House No. 80															
2-Sep-15	28310	15850.03	15874.03	1440.00	32	33	32.5	25.8	1010.9	1.06	1525	2.8346	2.8646	0.0300	20
8-Sep-15	28332	15874.03	15898.03	1440.00	34	34	34.0	27.9	1009.4	1.10	1586	2.7882	2.8712	0.0830	52
14-Sep-15	28347	15898.03	15922.03	1440.00	32	32	32.0	28	1012.2	1.04	1498	2.8201	2.9634	0.1433	96
19-Sep-15	28470	15922.04	15946.04	1440.00	33	33	33.0	28.3	1012.2	1.07	1542	2.8411	2.9442	0.1031	67
25-Sep-15	28471	15946.04	15970.04	1440.00	33	33	33.0	29.7	1004.8	1.06	1533	2.8600	2.9637	0.1037	68
30-Sep-15	28513	15970.04	15994.04	1440.00	33	33	33.0	29.8	1011	1.07	1538	2.7962	2.9300	0.1338	87

Construction Noise Monitoring Results, dB(A)

Date	Start Time	1 st Leq _{5mi} n	L10	L90	2 nd Leq _{5mi} n	L10	L90	3 rd Leq _{5mi} n	L10	L90	4 th Leq _{5mi} n	L10	L90	5 th Leq _{5mi} n	L10	L90	6 th Leq _{5mi} n	L10	L90	Leq30	façade correctio n
NM1 - Tsung Yuen Ha Village House No. 63																					
1-Sep-15	14:51	54.2	54.8	52.1	53.9	55.4	52.1	53.4	55.1	51.9	53.2	54.6	51.6	53.6	55.6	52.0	51.3	53.6	48.2	53	NA
7-Sep-15	11:32	50.7	52.3	49.4	50.9	53.0	48.8	48.6	50.3	47.0	47.7	48.5	46.8	48.7	50.3	46.9	48.5	50.9	46.6	49	NA
12-Sep-15	13:20	50.9	53.3	48.4	51.7	53.8	49.0	51.0	52.7	48.7	51.3	53.7	48.0	51.2	53.4	48.4	50.9	52.6	49.3	51	NA
18-Sep-15	10:48	49.5	51.0	47.5	50.0	52.5	46.5	48.0	49.0	46.0	51.2	53.5	46.5	49.5	52.0	46.0	48.9	51.0	46.0	50	NA
24-Sep-15	10:28	53.3	55.6	50.3	57.7	60.7	52.1	57.7	59.7	54.4	57.4	59.9	54.1	52.9	54.8	50.3	53.1	55.9	49.2	56	NA
30-Sep-15	10:37	55.0	59.6	49.8	55.2	58.0	51.3	53.0	54.3	51.0	58.1	57.1	50.6	57.2	60.8	50.8	60.8	60.9	51.5	57	NA
NM2 - Village House near Lin Ma Hang Road																					
1-Sep-15	14:05	60.7	64.2	55.8	63.4	66.8	55.6	63.3	64.3	55.6	63.1	66.1	57.5	58.5	59.5	53.1	57.1	58.7	51.6	62	NA
7-Sep-15	14:32	61.0	62.6	59.3	61.1	60.8	59.2	60.0	60.9	59.2	60.8	61.9	59.5	60.9	61.5	59.1	62.2	62.1	59.1	61	NA
12-Sep-15	14:22	71.7	72.5	70.6	71.7	73.3	68.3	72.1	73.0	69.4	70.5	71.2	68.6	70.4	70.9	69.6	71.6	72.2	71.0	71	NA
18-Sep-15	11:30	55.0	56.5	46.0	61.1	64.0	46.5	55.0	58.0	45.5	58.0	61.5	45.0	55.4	58.5	44.0	58.9	61.5	44.0	58	NA
24-Sep-15	11:20	68.8	70.3	66.9	68.8	70.7	66.3	68.2	70.7	64.0	64.9	68.3	57.1	65.3	68.0	61.4	62.7	67.8	53.2	67	NA
30-Sep-15	11:26	62.2	65.2	50.7	59.0	61.6	48.4	58.8	59.9	46.6	58.3	60.9	45.8	54.7	54.7	45.5	52.8	55.1	45.8	59	NA
NM5- Ping Yeung Village House (façade facing northeast)																					
4-Sep-15	10:02	49.6	52.0	46.5	52.2	54.5	48.0	57.2	56.0	46.5	51.7	54.5	46.0	54.0	54.5	45.5	52.3	55.0	45.5	54	NA
9-Sep-15	9:53	51.9	54.5	47.5	51.4	54.5	46.0	50.9	53.5	46.5	52.0	53.5	46.5	56.4	60.0	47.0	55.2	58.0	48.0	53	NA
15-Sep-15	10:11	50.9	54.5	43.5	48.4	51.0	41.5	50.5	54.0	43.0	52.2	54.5	44.0	51.5	54.5	42.5	49.6	52.5	44.0	51	NA
21-Sep-15	14:12	51.6	54.9	46.7	51.4	54.8	44.9	52.1	55.8	45.1	51.1	53.3	45.2	55.2	58.3	48.5	52.7	55.7	47.1	53	NA
26-Sep-15	16:37	53.9	55.7	52.2	53.4	55.6	51.2	54.8	56.4	53.4	55.0	56.6	51.0	52.5	54.2	50.3	52.5	54.4	50.3	54	NA
NM6 – Tai Tong Wu Village House 2																					
4-Sep-15	10:42	58.2	61.0	51.5	62.6	65.0	51.0	60.9	64.0	54.0	60.0	62.5	51.0	59.8	63.0	51.0	60.9	64.0	50.0	61	NA
9-Sep-15	11:28	57.1	60.0	52.5	56.4	58.5	52.5	56.2	59.0	52.0	55.3	58.0	5.0	57.4	58.5	51.5	56.3	59.5	51.5	57	NA
15-Sep-15	10:56	51.2	53.0	43.0	60.7	58.5	45.5	50.5	59.0	46.5	60.8	62.5	48.5	55.3	58.0	47.5	55.0	58.5	46.5	57	NA
21-Sep-15	14:59	61.1	64.6	50.0	61.7	64.9	51.5	61.0	64.5	52.1	61.1	64.7	50.4	61.0	64.4	51.6	60.0	63.8	47.6	61	NA
26-Sep-15	13:00	58.7	60.7	56.6	60.0	61.7	56.2	62.0	66.4	55.9	60.0	64.0	55.6	59.7	62.1	56.3	58.1	60.7	55.5	60	NA
NM7 – Po Kat Tsai Village																					
4-Sep-15	13:56	63.1	61.5	52.5	63.8	62.0	50.0	57.4	58.5	49.0	64.9	57.0	50.0	55.2	56.5	52.0	64.8	58.0	49.5	63	NA
9-Sep-15	13:31	64.6	66.0	51.5	57.7	60.0	52.5	60.9	63.0	55.5	66.8	67.5	58.5	71.8	76.0	56.0	65.9	67.0	57.0	67	NA
15-Sep-15	13:02	60.9	63.5	49.5	59.7	62.5	51.0	68.8	68.0	53.5	60.8	61.0	52.5	58.2	60.5	50.0	63.9	67.0	48.5	64	NA
21-Sep-15	9:33	63.5	64.8	61.3	64.9	66.3	62.0	63.9	65.9	61.7	63.2	64.2	59.1	64.3	66.3	61.7	64.1	66.4	61.0	64	NA
26-Sep-15	15:49	54.7	56.3	51.8	55.5	58.8	52.1	58.3	60.8	52.8	56.4	58.4	52.4	55.2	57.6	52.2	55.2	57.6	51.9	56	NA

Date	Start Time	1 st Leq _{5mi} n	L10	L90	2 nd Leq _{5mi} n	L10	L90	3 rd Leq _{5mi} n	L10	L90	4 th Leq _{5mi} n	L10	L90	5 th Leq _{5mi} n	L10	L90	6 th Leq _{5mi} n	L10	L90	Leq30	façade correctio n
NM8 - Village House, Tong Hang																					
1-Sep-15	10:46	58	59.5	52	57.9	61.5	50.5	56.9	58.5	51.5	56.3	57.5	51	57.1	59.5	52	62.9	65.5	54.5	59	NA
7-Sep-15	13:47	57.4	57	53	56.9	56.5	52.5	60.1	60.5	53.5	55.6	57.5	53.5	55.1	56.5	53	58.1	60	54	58	NA
12-Sep-15	10:39	60.5	62.5	55	62.7	53	55.5	59.4	60	57	58.6	59.5	55.5	59	61.5	54	59.4	62	55	60	NA
18-Sep-15	16:13	56.2	58	52.5	54.9	56.5	52	55.1	57	52	55.8	58	52.5	54.4	56	52.5	55.4	57.5	53	55	NA
24-Sep-15	14:53	59.8	62.2	55.3	60.5	61.1	54.7	60.4	63.2	57.1	58.5	62	52.6	55.7	59.5	52	56.1	59.1	52.9	59	NA
30-Sep-15	15:04	60.2	65.5	46.8	62.9	67.9	45.5	61.7	66.6	45.3	61	65.1	46.1	60.6	64.1	45	60	64	45.4	61	NA
NM9 - Village House, Kiu Tau Village																					
1-Sep-15	11:31	55.7	57.5	52.5	54.1	56.0	51.0	56.0	58.5	51.0	55.5	57.5	52.0	56.0	58.0	51.0	55.7	58.0	51.5	56	NA
7-Sep-15	13:03	57.4	60.5	53.0	55.9	57.0	53.0	55.9	57.5	53.5	55.8	57.0	53.5	55.3	57.0	53.0	56.6	59.0	52.5	56	NA
12-Sep-15	9:54	58.3	60.5	53.0	57.7	59.5	53.0	56.6	59.0	53.0	56.8	58.5	53.0	57.4	60.0	52.5	58.5	61.0	51.0	58	NA
18-Sep-15	15:26	58.8	62.0	53.0	56.2	56.5	52.0	57.8	60.5	52.5	55.2	56.5	53.5	57.5	59.5	53.5	63.4	62.0	53.5	59	NA
24-Sep-15	14:09	60.5	63.0	59.0	61.6	64.5	58.5	61.0	63.3	57.7	58.2	60.5	54.9	59.8	62.3	56.0	59.3	62.1	56.0	60	NA
30-Sep-15	15:59	58.2	60.8	54.7	59.6	62.8	54.9	64.7	67.4	59.1	61.8	65.2	58.5	62.1	66.4	56.0	58.1	62.7	53.9	61	NA
NM10 - Nam Wa Po Village House No. 80																					
1-Sep-15	9:03	62.1	64.0	58.0	62.4	64.0	59.5	63.1	64.5	58.5	64.7	66.0	59.5	62.5	62.5	59.0	62.4	63.5	59.5	63	66
7-Sep-15	11:28	57.5	59.0	55.5	57.7	59.0	55.5	56.7	58.5	54.5	56.4	58.0	54.0	55.5	57.0	52.5	56.4	58.0	54.5	57	60
12-Sep-15	9:10	64.8	67.0	59.5	67.7	64.5	58.0	61.5	64.0	58.0	62.9	65.0	58.5	64.3	66.5	59.5	63.4	65.0	58.0	65	68
18-Sep-15	14:45	56.9	58.5	55.0	57.2	59.0	55.0	58.5	60.5	55.5	59.5	61.0	57.0	59.5	60.5	57.5	58.9	60.0	57.0	59	62
24-Sep-15	13:02	61.3	64.1	57.1	57.6	59.1	55.8	59.1	61.2	56.4	59.8	62.3	56.0	62.5	64.9	59.7	62.1	64.7	59.5	61	64
30-Sep-15	14:26	60.0	62.1	57.6	60.1	61.5	57.2	59.1	61.7	56.4	61.2	63.2	58.5	60.2	61.9	58.0	62.0	64.1	58.9	61	64

Water Quality Monitoring Data for Contract 5 and SS C505

Date	2-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	14:14	0.84	25.5	25.5	6.63	6.6	81.3	80.8	overange	overange	7.4	7.4	882	898.5
			25.5		6.54		80.2		overange		7.4		915	
WM1	14:41	0.67	25.7	25.7	6.77	6.7	83.0	82.7	overange	overange	7.1	7.1	905	880.0
			25.7		6.7		82.3		overange		7.1		855	

Date	4-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	15:30	0.53	29.1	29.1	5.91	5.9	77.0	76.6	515.0	516.5	7.3	7.3	202	218.0
			29.1		5.85		76.2		518.0		7.3		234	
WM1	15:53	0.34	29.3	29.3	6.11	6.1	79.6	79.5	539.0	540.0	7.1	7.1	370	377.5
			29.3		6.03		79.3		541.0		7.1		385	

Date	7-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:36	0.74	27.5	27.5	6.32	6.3	80.0	79.4	overange	overange	7	7.0	952	915.5
			27.5		6.22		78.7		overange		7		879	
WM1	12:03	0.38	27.6	27.6	6.43	6.4	81.4	81.3	overange	overange	6.8	6.8	984	957.0
			27.6		6.41		81.1		overange		6.8		930	

Date	9-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:23	0.48	26.8	26.8	6.9	6.9	86.2	86.0	20.8	20.9	7.5	7.5	17	17.0
			26.8		6.87		85.7		20.9		7.5		17	
WM1	10:51	0.26	27.1	27.1	6.3	6.3	80.7	80.8	59.6	59.8	7.7	7.7	60	58.5
			27.1		6.36		80.9		59.9		7.7		57	

Date	12-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	

WM1-C	13:40	0.49	29.6	29.6	8.4	8.4	110.3	109.1	16.5	16.5	7.3	7.3	10	10.0
			29.6		8.37		107.9		16.4		7.3		10	
WM1	14:03	0.27	29.7	29.7	7.48	7.4	98.5	98.1	59.6	59.3	7.5	7.5	61	58.0
			29.7		7.41		97.6		59.0		7.5		55	

Date		14-Sep-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	17:07	0.46	30.4	30.4	6.97	6.9	92.8	92.2	22.2	22.2	7.9	7.9	17	18.5
			30.4		6.87		91.5		22.1		7.9		20	
WM1	17:38	0.26	30.4	30.4	7.16	7.2	95.4	95.5	21.6	21.8	7.7	7.7	18	17.0
			30.4		7.16		95.5		21.9		7.7		16	

Date		16-Sep-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	9:55	0.43	26.7	26.7	6.14	6.1	76.1	75.1	46.1	46.2	8.2	8.2	65	65.5
			26.7		5.98		74.1		46.3		8.2		66	
WM1	10:17	0.27	26.3	26.3	7.3	7.2	91.1	89.3	47.8	47.5	8.1	8.1	52	52.0
			26.3		7.03		87.5		47.2		8.1		52	

Date		18-Sep-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:36	0.44	27.2	27.2	8.15	8.1	102.7	101.8	13.8	13.6	9.1	9.1	12	12.0
			27.2		8.02		100.9		13.3		9.1		12	
WM1	11:09	0.25	27	27.0	8.2	8.2	103.1	102.8	14.2	14.4	8.9	8.9	8	9.0
			27		8.16		102.4		14.5		8.9		10	

Date		21-Sep-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:16	0.49	25.7	25.7	7.03	7.0	87.7	87.5	119.0	120.0	9.1	9.1	88	89.0
			25.7		7.03		87.2		121.0		9.1		90	
WM1	10:50	0.28	26	26.0	7.15	7.1	86.2	86.3	114.0	113.5	9.2	9.2	81	79.5
			26		7.11		86.3		113.0		9.2		78	

Date	24-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:44	0.41	27.1	27.1	6.69	6.7	84.2	84.0	48.8	49.1	9	9.0	43	42.5
			27.1		6.66		83.8		49.3		9		42	
WM1	11:13	0.25	27.4	27.4	7.2	7.2	91.1	91.1	46.3	46.3	8.9	8.9	40	41.5
			27.4		7.2		91.0		46.2		8.9		43	

Date	26-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:39	0.38	27.6	27.6	6.89	6.9	87.4	87.9	14.6	14.7	8.7	8.7	5	5.0
			27.6		6.97		88.3		14.8		8.7		5	
WM1	11:00	0.23	27.7	27.7	7.1	7.2	90.0	91.2	14.1	13.8	8.7	8.7	4	4.0
			27.7		7.27		92.4		13.5		8.7		4	

Date	30-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:47	0.40	26.7	26.7	7.1	7.1	88.7	88.2	9.3	9.3	9.7	9.7	4	3.5
			26.7		7.01		87.6		9.4		9.7		3	
WM1	11:16	0.23	27.4	27.4	7.07	7.1	89.3	89.4	11.6	11.5	9.2	9.2	5	4.5
			27.4		7.08		89.4		11.3		9.2		4	

Water Quality Monitoring Data for Contract 2 and 3

Date	2-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	17:12	0.23	25.5	25.5	7.26	7.3	88.7	89.0	26.9	27.3	7.6	7.6	26	25.5
			25.5		7.31		89.2		27.6		7.6		25	
WM4-CB	17:34	0.45	26.2	26.2	5.35	5.4	66.2	66.4	30.0	30.3	7.5	7.5	24	24.5
			26.2		5.39		66.6		30.6		7.5		25	
WM4	16:51	0.48	25.8	25.8	6.43	6.4	79.0	79.2	48.2	48.4	7.5	7.5	35	35.0
			25.8		6.46		79.3		48.5		7.5		35	

Date	4-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	17:18	0.13	29.1	29.1	6.54	6.6	85.2	85.3	11.1	11.3	7.8	7.8	10	10.0
			29.1		6.56		85.3		11.5		7.8		10	
WM4-CB	17:45	0.32	29.4	29.4	2.77	2.8	36.2	36.1	12.2	12.1	7.4	7.4	14	15.0
			29.4		2.74		35.9		11.9		7.4		16	
WM4	16:51	0.36	30	30.0	5.39	5.4	71.3	70.9	21.8	21.6	7.6	7.6	15	15.0
			30		5.33		70.4		21.4		7.6		15	

Date	7-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	17:17	0.18	27.5	27.5	6.85	6.9	86.6	86.9	18.7	18.6	7.2	7.2	18	17.0
			27.5		6.89		87.1		18.4		7.2		16	
WM4-CB	17:40	0.32	28.2	28.2	4.15	4.1	53.1	53.1	19.2	19.6	7.2	7.2	17	17.5
			28.2		4.14		53.0		19.9		7.2		18	
WM4	16:51	0.36	28.2	28.2	5.71	5.7	73.2	73.7	31.8	31.6	6.9	6.9	28	29.0
			28.2		5.78		74.1		31.4		6.9		30	

Date	9-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	12:02	0.13	29.2	29.2	7.73	7.8	100.8	101.0	6.0	6.0	7.5	7.5	7	8.0
			29.2		7.78		101.1		6.0		7.5		9	

WM4-CB	12:28	0.32	31.2	31.2	7.43	7.4	100.3	99.9	12.6	12.9	7.3	7.3	17	17.5
			31.2		7.36		99.4		13.1		7.3		18	
WM4	11:27	0.39	29.4	29.4	7.77	7.8	101.8	102.2	27.5	27.3	7.4	7.5	16	17.0
			29.4		7.85		102.6		27.0		7.5		18	

Date	12-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	12:13	0.11	28.9	28.9	8.32	8.3	107.9	108.1	7.2	7.2	7.5	7.5	6	6.0
			28.9		8.35		108.3		7.3		7.5		6	
WM4-CB	11:20	0.31	29.9	29.9	7.28	7.3	96.0	96.6	16.6	16.5	7.1	7.1	19	19.0
			29.9		7.36		97.1		16.4		7.1		19	
WM4	11:55	0.36	29.3	29.3	8.11	8.1	106.2	106.6	17.9	18.1	7.2	7.2	16	16.5
			29.3		8.18		106.9		18.2		7.2		17	

Date	14-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	18:40	0.14	27.6	27.6	6.33	6.3	80.3	80.5	12.3	12.2	7.9	7.9	15	14.0
			27.6		6.36		80.6		12.1		7.9		13	
WM4-CB	18:58	0.30	27.6	27.6	2.4	2.4	30.5	30.6	6.0	6.0	7.2	7.2	5	6.0
			27.6		2.41		30.6		6.0		7.2		7	
WM4	18:28	0.31	28.3	28.3	5.67	5.7	72.8	73.0	24.3	24.5	7.7	7.7	22	22.5
			28.3		5.69		73.1		24.6		7.7		23	

Date	16-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	18:00	0.11	27.7	27.7	5.9	5.9	75.0	74.5	17.9	18.1	7.9	7.9	13	12.5
			27.7		5.83		74.0		18.2		7.9		12	
WM4-CB	18:19	0.23	28.3	28.3	2.77	2.7	35.6	35.1	8.5	8.4	7.6	7.6	10	10.0
			28.3		2.69		34.6		8.4		7.6		10	
WM4	17:46	0.36	28.6	28.6	6.24	6.2	80.6	79.8	45.3	45.1	7.7	7.7	38	38.5
			28.6		6.11		78.9		44.9		7.7		39	

Date	18-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	17:55	0.12	28.4	28.4	6.19	6.2	79.7	79.6	9.7	9.8	7.8	7.8	6	5.5
			28.4		6.17		79.4		9.8		7.8		5	
WM4-CB	18:16	0.26	29.5	29.5	2.78	2.7	36.4	35.7	15.6	15.9	7.4	7.4	16	18.5
			29.5		2.67		35.0		16.2		7.4		21	
WM4	17:31	0.35	30.1	30.1	5.62	5.6	74.5	74.5	55.4	55.6	7.8	7.8	44	48.0
			30.1		5.62		74.4		55.8		7.8		52	

Date	21-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	17:46	0.17	26.1	26.1	7.6	7.3	87.2	87.1	104.0	104.5	7.9	7.9	67	67.0
			26.1		7.04		87.0		105.0		7.9		67	
WM4-CB	18:06	0.32	27.4	27.4	4.4	4.3	55.7	54.5	33.9	33.7	7.5	7.5	26	25.5
			27.4		4.22		53.3		33.5		7.5		25	
WM4	17:32	0.40	27.2	27.2	6.13	6.1	77.3	77.0	61.2	61.1	8	8.0	33	33.5
			27.2		6.08		76.6		60.9		8		34	

Date	24-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	13:56	0.11	30.8	30.8	6.95	6.9	93.2	93.1	4.7	4.7	8.6	8.6	6	5.0
			30.8		6.93		93.0		4.7		8.6		4	
WM4-CB	14:19	0.27	31.7	31.7	5.79	5.8	79.0	79.5	12.3	12.1	8	8.0	10	10.5
			31.7		5.86		79.9		11.9		8		11	
WM4	13:32	0.32	32.2	32.2	8.46	8.4	116.4	115.5	18.6	18.9	8.7	8.7	12	11.5
			32.2		8.33		114.5		19.1		8.7		11	

Date	26-Sep-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	16:19	0.13	27.5	0.0	6.36	6.4	80.6	80.9	15.6	15.6	8.2	8.2	11	10.5
			27.5		6.4		81.1		15.6		8.2		10	
WM4-CB	16:47	0.27	28.2	28.2	4.49	4.4	57.6	56.2	12.3	12.2	8.3	8.3	7	7.5
			28.2		4.26		54.7		12.0		8.3		8	




WM4	16:02	0.35	28.1	28.1	6.44	6.4	90.0	91.2	24.1	24.2	7.8	7.8	18	17.5
			28.1		6.33		92.4		24.3		7.8		17	




Date	30-Sep-15													
Location	16:02	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	16:02	0.11	29.8	29.8	6.57	6.6	86.7	87.2	3.6	3.6	8.2	8.2	4	4.0
			29.8		6.64		87.6		3.7		8.2		4	
WM4-CB	16:48	0.27	29.9	29.9	3.81	3.8	50.4	50.1	8.8	8.8	7.8	7.8	12	11.0
			29.9		3.76		49.7		8.7		7.8		10	
WM4	15:49	0.30	31.6	31.6	6.27	6.3	85.4	85.6	7.0	6.9	8.3	8.3	8	8.5
			31.6		6.3		85.8		6.9		8.3		9	

Appendix J




Graphical Plots for Monitoring Result




Air Quality – 1-hour TSP











Air Quality – 24-hour TSP










Noise










Water Quality





Appendix K

Meteorological Data

Date	Weather	Total Rainfall (mm)	Ta Kwu Ling Station				
			Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction	
1-Sep-15	Tue	Mainly fine. Moderate easterly winds.	5.3	27.8	7.5	86	E
2-Sep-15	Wed	Mainly fine. Moderate easterly winds, fresh offshore at times.	39	25.5	7	93.2	E
3-Sep-15	Thu	Mainly fine. Moderate easterly winds, fresh offshore at times.	0.2	27.4	4.5	86.2	E
4-Sep-15	Fri	Mainly fine. Moderate easterly winds.	0	29.3	7.5	79.7	E
5-Sep-15	Sat	Sunny periods in the afternoon. Mainly cloudy tonight. Moderate easterly winds, fresh at times.	0	29.3	5	73	W/SW
6-Sep-15	Sun	Sunny periods in the afternoon. Mainly cloudy tonight. Moderate easterly winds, fresh at times.	0	29.4	6.6	76.5	SW
7-Sep-15	Mon	Cloudy with a few rain patches and squally thunderstorms. Moderate northeasterly winds.	7.3	27.8	9	85.7	N/NW
8-Sep-15	Tue	Sunny periods in the afternoon. Mainly cloudy tonight. Moderate easterly winds, fresh at times.	0	27.9	6.5	73.2	E/NE
9-Sep-15	Wed	Mainly fine. Moderate easterly winds, fresh offshore at times.	Trace	28.7	9	69	E
10-Sep-15	Thu	Mainly fine. Moderate easterly winds.	0	28.1	7	71.2	E/SE
11-Sep-15	Fri	One or two rain patches. Sunny periods during the day. Moderate easterly winds.	Trace	28.4	7.5	75	E/SE
12-Sep-15	Sat	Mainly fine. Moderate easterly winds.	Trace	28.4	7.5	75.5	E
13-Sep-15	Sun	Mainly fine. Moderate easterly winds.	0	26.8	6.9	69.7	E
14-Sep-15	Mon	Mainly fine. Moderate easterly winds.	0	27.4	8.2	70	E/NE
15-Sep-15	Tue	Sunny periods in the afternoon. Mainly cloudy tonight. Moderate easterly winds, fresh at times.	0	29.1	8	67	E
16-Sep-15	Wed	Cloudy with a few rain patches and squally thunderstorms. Moderate northeasterly winds.	1.5	28.7	7.6	73.2	E/NE
17-Sep-15	Thu	Sunny periods in the afternoon. Mainly cloudy tonight. Moderate easterly winds, fresh at times.	Trace	28.4	6.5	75.5	E/SE
18-Sep-15	Fri	Mainly fine. Moderate easterly winds, fresh offshore at times.	Trace	28.3	6.4	75	E
19-Sep-15	Sat	Mainly fine. Hot during the day. There will be isolated showers at first. Light winds.	0	28	4	89.7	S/SE
20-Sep-15	Sun	Mainly fine. Hot during the day. There will be isolated showers at first. Light winds.	Trace	27.8	5.4	79.7	S/SW
21-Sep-15	Mon	Cloudy with occasional rain and isolated squally thunderstorms. Light winds, becoming moderate easterlies later.	16.9	25.8	3.5	87.5	E/SE
22-Sep-15	Tue	Sunny periods in the afternoon. Mainly cloudy tonight. Light to moderate easterly winds.	2.9	28.2	7.5	80	E/NE
23-Sep-15	Wed	Mainly fine. Hot during the day. There will be isolated showers at first. Light winds.	Trace	28.3	6.5	81.2	E
24-Sep-15	Thu	Mainly fine. Hot. Light to moderate southwesterly winds.	0	29	4.5	74.5	W/SW
25-Sep-15	Fri	Mainly fine and hot. Light to moderate southwesterly winds.	0	29.2	5.4	72	SW
26-Sep-15	Sat	Mainly fine and hot. Light to moderate southwesterly winds.	10.2	29.3	7.8	79.7	E/SE
27-Sep-15	Sun	Mainly fine and dry. Cloudy tonight. Moderate east to northeasterly winds, becoming fresh later.	4.6	28.4	5	71.5	E/SE
28-Sep-15	Mon	Mainly fine and dry. Cloudy tonight. Moderate east to northeasterly winds, becoming fresh later.	0	27.9	9	82.5	N/NE
29-Sep-15	Tue	It will be dry. Becoming cloudy. Sunny periods tomorrow with isolated showers later. Light to moderate northwesterly winds.	0	27.9	5.7	65.5	N/NW
30-Sep-15	Wed	Mainly cloudy. Sunny periods during the day. Isolated showers later. Light to moderate southwesterly winds.	Trace	29.8	7	69.5	E

Appendix L

Waste Flow Table

Name of Department : CEDD

Contract No./ Work Order No. : CV/2012/08

Appendix I - Monthly Summary Waste Flow Table for 2015

(All quantities shall be rounded off to 3 decimal places)

Month	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3)						Actual Quantities of Other C&D Materials / Wastes Generated				
	Total Quantities Generated [a+b+c+d]	Broken Concrete (including rock for recycling into aggregates) (a)	Reused in the Contract (b)	Reused in Other Projects (c)	Disposed as Public Fill (d)	Imported C&D Material	Metal (in '000kg)	Paper/ Cardboard Packaging (in '000kg)	Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg)	Chemical Waste (in '000kg)	Others (e.g. General Refuse etc.) (in '000m3)
January	66.2666	0.0000	0.0670	65.6529	0.5467	0.1150	0.0000	0.2500	0.0000	0.0000	0.0617
February	57.9980	0.0000	0.0000	57.3858	0.6121	0.3505	3.3200	0.3900	0.0000	0.5280	0.0908
March	66.0198	0.0000	0.3614	65.3359	0.3225	0.0729	0.0000	0.2920	0.0000	0.7040	0.1293
April	49.2562	0.0000	0.2770	48.7725	0.2066	0.1928	0.0000	0.2300	0.0000	0.0000	0.2423
May	41.7957	0.0000	8.7663	32.6095	0.4199	0.8683	0.0000	0.1300	0.0000	2.6400	0.0511
June	32.4389	0.0000	5.2132	26.7733	0.4524	0.9260	0.0000	0.5400	0.0000	0.5280	0.1703
Half-year total	313.7751	0.0000	14.6850	296.5299	2.5602	2.5255	3.3200	1.8320	0.0000	4.4000	0.7454
July	28.0854	0.0000	0.5171	26.7761	0.7922	1.0930	0.0000	0.6600	0.0000	0.8800	0.0496
August	47.6646	0.0000	0.4526	46.9470	0.2650	0.3577	0.0000	0.4500	0.6000	1.4080	0.1021
September	41.5817	0.0000	0.1339	40.550	0.8975	0.3062	0.0000	0.0000	0.0000	1.0560	0.0611
October	0.0000										
November	0.0000										
December	0.0000										
Yearly Total	431.1067	0.0000	15.7886	410.8032	4.5149	4.2824	3.3200	2.9420	0.6000	7.7440	0.9582

(All quantities shall be rounded off to 3 decimal places)

Year	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3)						Actual Quantities of Other C&D Materials / Wastes Generated				
	Total Quantities Generated [a+b+c+d]	Broken Concrete (including rock for recycling into aggregates) (a)	Reused in the Contract (b)	Reused in Other Projects (c)	Disposed as Public Fill (d)	Imported C&D Material	Metal (in '000kg)	Paper/ Cardboard Packaging (in '000kg)	Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg)	Chemical Waste (in '000kg)	Others (e.g. General Refuse etc.) (in '000m3)
2013	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000
2014	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609
2015											
2016											
2017											
2018											
Total	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609

Remark:

1) Density of C&D material to be 2.2 metric ton/m3
2) Density of General Refuse to be 1.6 metric ton/m3

3) Density of Spent Oil to be 0.88 metric ton/m3

Monthly Summary Waste Flow Table for 2015 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in m ³)	(in '000m ³)
Jan	3.864	0.105	0.648	0.000	3.216	0.118	0.000	0.000	0.000	0.040	0.080
Feb	2.429	0.049	1.518	0.000	0.911	0.100	0.000	0.000	0.003	0.900	0.070
Mar	3.713	0.029	0.270	0.000	3.443	0.100	0.000	0.000	0.006	0.000	0.080
Apr	3.597	0.115	2.308	0.000	1.289	0.090	0.003	0.000	0.000	0.000	0.065
May	1.357	0.197	0.108	0.000	1.249	0.100	0.000	0.000	0.012	0.000	0.065
Jun	2.515	0.053	0.840	0.000	1.675	0.125	0.000	0.000	0.030	0.800	0.060
Sub-total	17.475	0.547	5.692	0.000	11.783	0.633	0.003	0.000	0.051	1.740	0.420
Jul	1.177	0.030	0.351	0.000	0.826	1.564	0.000	0.000	0.000	0.000	0.065
Aug	1.966	0.164	0.294	0.000	1.672	0.956	0.002	0.000	0.001	0.000	0.130
Sep	2.092	0.027	0.264	0.370	1.828	0.771	0.000	0.000	0.001	0.000	0.115
Oct											
Nov											
Dec											
Total	22.711	0.769	6.601	0.370	16.110	3.924	0.005	0.000	0.053	1.740	0.730

- Note:**
1. Assume the density of soil fill is 2 ton/m³.
 2. Assume the density of rock and broken concrete is 2.5 ton/m³.
 3. Assume each truck of C&D wastes is 5m³.
 4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
 5. The slurry and bentonite are disposed at Tseung Kwun O 137.
 6. The non-inert C&D wastes are disposed at NENT.
 7. Assume the density of metal is 7,850 kg/m³.

Name of Department: CEDD

Monthly Summary Waste Flow Table for 2015

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
JAN	0	0	0	0	0	33.3285	4.16	0.24	0	0	0.42
FEB	0	0	0	0	0	11.82	0.99	0	0	0	0.18
MAR	0	0	0	0	0	8.592	0	0	0	0	0.375
APRIL	0	0	0	0	0	12.81	0	0	0	0	0.04
MAY	0	0	0	0	0	16.609	0	0.154	0	0	0
JUN	0	0	0	0	0	13.676	0	0	0	0	0.015
Sub Total	0	0	0	0	0	96.8355	5.15	0.394	0	0	1.03
JUL	0	0	0	0	0	10.285	0	0	0	0	0.02
AUG	0	0	0	0	0	9.129	0	0	0	0	0.43
SEP	0	0	0	0	0	2.457	0	0	0	0	0.005
OCT											
NOV											
DEC											
Total	0	0	0	0	0	118.71	5.15	0.394	0	0	1.485

Notes:

Name of Department: CEDD

Forecast of Total Quantities of C&D Materials to be Generated from the Contract (see Note 4)										
Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metal	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
0	0	0	0	0	350	30	4	2	1	4

Notes:

- (1) The performance targets are given in PS clause 6(14) above.
- (2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.
- (3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature
 - Hard Rocks and Large Broken Concrete = Cannot be defined at this stage
 - Imported Fill = Estimated by the Contractor = 1 loading = 8m³
 - Metal = Estimated by the Contractor
 - Paper/cardboard packaging = Estimated by the Contractor
 - Plastics = Estimated by the Contractor
 - Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)
 - Other, e.g. general refuse = Estimated by the Contractor

Contract No. / Works Order No.: - SSC505**Monthly Summary Waste Flow Table for 2015** [year] [to be submitted not later than the 15th day of each month following reporting month]

(All quantities shall be rounded off to 3 decimal places.)

Month	Actual Quantities of Inert Construction Waste Generated Monthly				
	(a)=(b)+(c)+(d)+(e) Total Quantity Generated	(b) Broken Concrete (see Note 4)	(c) Reused in the Contract	(d) Reused in other Projects	(e) Disposed of as Public Fill
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)
Jan	-	-	-	-	-
Feb	-	-	-	-	-
Mar	-	-	-	-	-
Apr	-	-	-	-	-
May	-	-	-	-	-
Jun	-	-	-	-	-
Sub-total	-	-	-	-	-
Jul	0.00	0.00	0.00	0.00	0.00
Aug	0.00	0.00	0.00	0.00	0.00
Sep	0.94	0.00	0.94	0.00	0.00
Oct					
Nov					
Dec					
Total	0.94		0.94		

Month	Actual Quantities of Non-inert Construction Waste Generated Monthly												
	Timber		Metals		Paper/ cardboard packaging		Plastics (see Note 3)		Chemical Waste		Other Recyclable Materials (pls. specify)		General Refuse disposed of at Landfill
	(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000m ³)
	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated
Jan	-	-	-	-	-	-	-	-	-	-	-	-	-
Feb	-	-	-	-	-	-	-	-	-	-	-	-	-
Mar	-	-	-	-	-	-	-	-	-	-	-	-	-
Apr	-	-	-	-	-	-	-	-	-	-	-	-	-
May	-	-	-	-	-	-	-	-	-	-	-	-	-
Jun	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-total	-	-	-	-	-	-	-	-	-	-	-	-	-
Jul	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Aug	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sep	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0068
Oct													
Nov													
Dec													
Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0068

Description of mode and details of recycling if any for the month e.g. XX kg of used timber was sent to YY site for transformation into fertilizers					
0	0	0	0	0	0

- Notes:
- (1) The performance targets are given in the Particular Specification on Environmental Management Plan.
 - (2) The waste flow table shall also include construction waste that are specified in the Contract to be imported for use at the site.
 - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
 - (4) Broken concrete for recycling into aggregates.
 - (5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.

Appendix M

**Implementation Schedule for
Environmental Mitigation Measures**

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
Air Quality Impact (Construction)							
3.6.1.1	2.1	<p>General Dust Control Measures</p> <p>The following dust suppression measures should be implemented:</p> <ul style="list-style-type: none"> ■ Frequent water spraying for active construction areas (4 times per day for active areas in Po Kak Tsai and 8 times per day for all other active areas), including areas with heavy construction and slope cutting activities ■ 80% of stockpile areas should be covered by impervious sheets ■ Speed of trucks within the site should be controlled to about 10 km/hr ■ All haul roads within the site should be paved to avoid dust emission due to vehicular movement 	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
3.6.1.2	2.1	<p>Best Practice for Dust Control</p> <p>The relevant best practices for dust control as stipulated in the Air Pollution Control (Construction Dust) Regulation should be adopted to further reduce the construction dust impacts of the Project. These best practices include:</p> <p><i>Good site management</i></p> <ul style="list-style-type: none"> ■ The Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. ■ Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimize the release of visible dust emission. ■ Any piles of materials accumulated on or around the work areas should be cleaned up regularly. ■ Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimizing generation of fugitive dust emissions. ■ The material should be handled properly to prevent fugitive dust emission before cleaning. <p><i>Disturbed Parts of the Roads</i></p> <ul style="list-style-type: none"> ■ Each and every main temporary access should be paved with 	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or</p> <ul style="list-style-type: none"> Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. <p><i>Exposed Earth</i></p> <ul style="list-style-type: none"> Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies. <p><i>Loading, Unloading or Transfer of Dusty Materials</i></p> <ul style="list-style-type: none"> All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet. <p><i>Debris Handling</i></p> <ul style="list-style-type: none"> Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides. Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped. <p><i>Transport of Dusty Materials</i></p> <ul style="list-style-type: none"> Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. <p><i>Wheel washing</i></p> <ul style="list-style-type: none"> Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. <p><i>Use of vehicles</i></p> <ul style="list-style-type: none"> Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle. 					

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p><i>Site hoarding</i></p> <ul style="list-style-type: none"> Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. <p><i>Blasting</i></p> <ul style="list-style-type: none"> The areas within 30m from the blasting area should be wetted with water prior to blasting. 					
<u>Air Quality Impact (Operation)</u>							
3.5.2.2	2.2	<p>The following odour containment and control measures will be provided for the proposed sewage treatment work at the BCP site:</p> <ul style="list-style-type: none"> The treatment work will be totally enclosed. Negative pressure ventilation will be provided within the enclosure to avoid any fugitive odorous emission from the treatment work. Further odour containment will be achieved by covering or confining the sewage channels, sewage tanks, and equipment with potential odour emission. Proper mixing will be provided at the equalization and sludge holding tanks to prevent sewage septicity. Chemical or biological deodorisation facilities with a minimum odour removal efficiency of 90% will be provided to treat potential odorous emissions from the treatment plant including sewage channels / tanks, filter press and screening facilities so as to minimize any potential odour impact to the nearby ASRs. 	To minimize potential odour impact from operation of the proposed sewage treatment work at BCP	DSD	BCP	Operation Phase	EIA recommendation
<u>Noise Impact (Construction)</u>							
4.4.1.4	3.1	<p>Adoption of Quieter PME</p> <p>Use of the recommended quieter PME such as those given in the BS5228: Part 1:2009 and presented in Table 4.14, which can be found in Hong Kong.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and Noise Control Ordinance (NCO)

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	<p>Use of Movable Noise Barrier</p> <p>The use of movable barrier for certain PME can further alleviate the construction noise impacts. In general, a 5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of the movable noise barrier. The Contractor shall be responsible for design of the movable noise barrier with due consideration given to the size of the PME and the requirement for intercepting the line of sight between the NSRs and PME. Barrier material with surface mass in excess of 7 kg/m² is recommended to achieve the predicted screening effect.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	<p>Use of Noise Enclosure/ Acoustic Shed</p> <p>The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	<p>Use of Noise Insulating Fabric</p> <p>Noise insulating fabric can be adopted for certain PME (e.g. drill rig, pilling auger etc). The insulating fabric should be lapped such that there are no openings or gaps on the joints. Technical data from manufacturers state that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	<p>Good Site Practice</p> <p>The good site practices listed below should be followed during each phase of construction:</p> <ul style="list-style-type: none"> • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; • Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction programme; • Mobile plant, if any, should be sited as far from NSRs as possible; • Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and • Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
Noise Impact (Operation)							
<u>Road Traffic Noise</u>							
Table 4.42 and Figure 4.20.1 to 4.20.4	3.2	Erection of noise barrier/ enclosure along the viaduct section.	To minimize the road traffic noise along the connecting road of BCP	Contractor	Loi Tung and Fanling Highway Interchange	Before Operation	EIAO and NCO
<u>Fixed Plant Noise</u>							
Table 4.46	3.2	Specification of the maximum allowable sound power levels of the proposed fixed plants during daytime and night-time.	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIA recommendation, EIAO and NCO

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.5.2.4	3.2	<p>The following noise reduction measures shall be considered as far as practicable during operation:</p> <ul style="list-style-type: none"> Choose quieter plant such as those which have been effectively silenced; Include noise levels specification when ordering new plant (including chillier and E/M equipment); Locate fixed plant/louver away from any NSRs as far as practicable; Locate fixed plant in walled plant rooms or in specially designed enclosures; Locate noisy machines in a basement or a completely separate building; Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary; and Develop and implement a regularly scheduled plant maintenance programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise. 	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIAO and NCO
Water Quality Impact (Construction)							
5.6.1.1	4.1	<p>Construction site runoff and drainage</p> <p>The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractor prior to the commencement of construction. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. 	To control site runoff and drainage; prevent high sediment loading from reaching the nearby watercourses	Contractor	Construction Works Sites	Construction Phase	Practice Note for Professional Persons on Construction Site Drainage (ProPECC Note PN 1/94)

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>Temporary ditches should be provided to facilitate the runoff discharge into stormwater drainage system through a sediment/silt trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates, if practical.</p> <ul style="list-style-type: none"> ▪ Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction. ▪ All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. ▪ Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities. ▪ If surface excavation works cannot be avoided during the wet season (April to September), temporarily exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC Note PN 1/94. ▪ The overall slope of the site should be kept to a minimum to reduce 					

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>the erosive potential of surface water flows.</p> <ul style="list-style-type: none"> ▪ All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. ▪ Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. ▪ Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers. ▪ Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes. ▪ Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. 					
5.6.1.1	4.1	<p>Good site practices for works within water gathering grounds</p> <p>The following conditions should be complied, if there is any works to be carried out within the water gathering grounds:</p>	To minimize water quality impacts to the water gathering grounds	Contractor	Construction Works Sites within the water gathering	Construction Phase	ProPECC Note PN 1/94

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<ul style="list-style-type: none"> ▪ Adequate measures should be implemented to ensure no pollution or siltation occurs to the catchwaters and catchments. ▪ No earth, building materials, oil or fuel, soil, toxic materials or any materials that may possibly cause contamination to water gathering grounds are allowed to be stockpiled on site. ▪ All surplus spoil should be removed from water gathering grounds as soon as possible. ▪ Temporary drains with silt traps should be constructed at the site boundary before the commencement of any earthworks. ▪ Regular cleaning of silt traps should be carried out to ensure proper operation at all time. ▪ All excavated or filled surfaces which have the risk of erosion should always be protected form erosion. ▪ Facilities for washing the wheels of vehicles before leaving the site should be provided. ▪ Any construction plant which causes pollution to catchwaters or catchments due to the leakage of oil or fuel should be removed off site immediately. ▪ No maintenance activities which may generate chemical wastes should be undertaken in the water gathering grounds. Vehicle maintenance should be confined to designated paved areas only and any spillages should be cleared up immediately using absorbents and waste oils should be collected in designated tanks prior to disposal off site. All storm water run-off from these areas should be discharged via oil/petrol separators and sand/silt removal traps. ▪ Any soil contaminated with fuel leaked from plant should be removed off site and the voids arising from removal of contaminated soil should be replaced by suitable material approved by the Director of Water Supplies. ▪ Provision of temporary toilet facilities and use of chemicals or insecticide of any kind are subject to the approval of the Director of Water Supplies. ▪ Drainage plans should be submitted for approval by the Director of 			grounds		

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>Water Supplies.</p> <ul style="list-style-type: none"> ▪ An unimpeded access through the waterworks access road should always be maintained. ▪ Earthworks near catchwaters or streamcourses should only be carried out in dry season between October and March, ▪ Advance notice must be given before the commencement of works on site quoting WSD's approval letter reference. 					
5.6.1.2	4.1	<p>Good site practices of general construction activities</p> <p>Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby stormwater drain. Stockpiles of cement and other construction materials should be kept covered when not being used.</p> <p>Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby stormwater drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.</p>	To minimize water quality impacts	Contractor	All construction works sites	Construction phase	EIA Recommendation
5.6.1.3	4.1	<p>Sewage effluent from construction workforce</p> <p>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</p>	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA Recommendation and Water Pollution Control Ordinance (WPCO)
5.6.1.4	4.1	<p>Hydrogeological Impact</p> <p>Grout injection works would be conducted before blasting, for sealing a limited area around the tunnel with a grout of a suitable strength for controlling the potential groundwater inflows. The pre-injection grouting method would be supplemented by post-injection grouting where necessary to further enhance the groundwater inflow control. On-site treatment for the groundwater ingress pumped out would be required to remove any contamination by grouting materials before discharge off-site.</p>	To minimize water quality impacts	Contractor	Construction works sites of the drill and blast tunnel	Construction phase	EIA Recommendation and WPCO
<u>Water Quality Impact (Operation)</u>							
No mitigation measure is required.							

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
<u>Sewage and Sewerage Treatment Impact (Construction)</u>							
6.7	5	The sewage generated by the on-site workforce should be collected in chemical toilets and disposed of off-site by a licensed waste collector.	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA recommendation and WPCO
<u>Sewage and Sewerage Treatment Impact (Operation)</u>							
6.6.3	5	Sewage generated by the BCP and Chuk Yuen Village Resite will be collected and treated by the proposed on-site sewage treatment facility using Membrane Bioreactor treatment with a portion of the treated wastewater reused for irrigation and flushing within the BCP.	To minimize water quality impacts	DSD	BCP	Operation phase	EIA recommendation and WPCO
6.5.3	5	Sewage generated from the Administration Building will be discharged to the existing local sewerage system.	To minimize water quality impacts	DSD	Administration Building	Operation phase	EIA recommendation and WPCO
<u>Waste Management Implication (Construction)</u>							
7.6.1.1	6	<p>Good Site Practices</p> <p>Adverse impacts related to waste management such as potential hazard, air, odour, noise, wastewater discharge and public transport as mentioned in section 3.4.7.2 (ii)(c) of the Study Brief are not expected to arise, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> ▪ Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site ▪ Training of site personnel in proper waste management and chemical handling procedures ▪ Provision of sufficient waste disposal points and regular collection of waste ▪ Dust suppression measures as required under the Air Pollution Control (Construction Dust) Regulation should be followed as far as practicable. Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by covering trucks or in enclosed containers ▪ General refuse shall be removed away immediately for disposal. As 	To minimize adverse environmental impact	Contractor	Construction works sites (general)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; Waste Disposal (Chemical Wastes) (General) Regulation; and ETWB TC(W) No. 19/2005, Environmental Management on Construction Site

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>such odour is not anticipated to be an issue to distant sensitive receivers</p> <ul style="list-style-type: none"> ▪ Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction from public road ▪ Covers and water spraying system should be provided for the stockpiled C&D material to prevent dust impact or being washed away ▪ Designate different locations for storage of C&D material to enhance reuse ▪ Well planned programme for transportation of C&D material to lessen the off-site traffic impact. Well planned delivery programme for offsite disposal and imported filling material such that adverse noise impact from transporting of C&D material is not anticipated ▪ Site practices outlined in ProPECC PN 1/94 “Construction Site Drainage” should be adopted as far as practicable, such as cleaning and maintenance of drainage systems regularly ▪ Provision of cover for the stockpile material, sand bag or earth bund as barrier to prevent material from washing away and entering the drains 					
7.6.1.2	6	<p>Waste Reduction Measures</p> <p>Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> ▪ Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal ▪ Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force ▪ Proper storage and site practices to minimise the potential for damage or contamination of construction materials ▪ Plan and stock construction materials carefully to minimise amount 	To reduce the quantity of wastes	Contractor	Construction works sites (General)	Construction Phase	EIA recommendation and Waste Disposal Ordinance

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>of waste generated and avoid unnecessary generation of waste</p> <ul style="list-style-type: none"> In addition to the above measures, specific mitigation measures are recommended below for the identified waste arising to minimise environmental impacts during handling, transportation and disposal of these wastes. 					
7.6.1.3	6	<p>C&D Materials</p> <p>In order to minimise impacts resulting from collection and transportation of C&D material for off-site disposal, the excavated materials should be reused on-site as backfilling material as far as practicable. The surplus rock and other inert C&D material would be disposed of at the Government's Public Fill Reception Facilities (PFRFs) at Tuen Mun Area 38 for beneficial use by other projects in the HKSAR as the last resort. C&D waste generated from general site clearance and tree felling works would require disposal to the designated landfill site. Other mitigation requirements are listed below:</p> <ul style="list-style-type: none"> A Waste Management Plan should be prepared and implemented in accordance with ETWB TC(W) No. 19/2005 Environmental Management on Construction Site; and In order to monitor the disposal of C&D material and solid wastes at public filling facilities and landfills, and to control fly-tipping, a trip-ticket system (e.g. ETWB TCW No. 31/2004) should be included. 	To minimize impacts resulting from C&D material	Contractor	Construction Works Sites (General)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; and ETWB TCW No. 31/2004
7.6.1.4	6	<p>General refuse</p> <p>General refuse should be stored in enclosed bins or compaction units separated from other C&D material. A reputable waste collector is to be employed by the Contractor to remove general refuse from the site separately. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' litter.</p>	To minimize impacts resulting from collection and transportation of general refuse for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal Ordinance and Public Health and Municipal Services Ordinance - Public Cleansing and Prevention of Nuisances Regulation
7.6.1.5	6	<p>Chemical waste</p> <p>If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the <i>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes</i>. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical</p>	To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes