



JOB No.: TCS00670/13

AGREEMENT NO. CE 45/2008 (CE)  
LIANTANG/HEUNG YUEN WAI  
BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT  
REPORT (NO.28) – NOVEMBER 2015

PREPARED FOR  
CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT  
(CEDD)

Date	Reference No.	Prepared By	Certified By
14 December 2015	TCS00694/13/600/R0046v2	 Nicola Hon (Environmental Consultant)	 Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	10 December 2015	First Submission
2	14 December 2015	Amended against the IEC's comments on 11 December 2015



Local People. Global Experience.

Unit A-C, 27/F Ford Glory Plaza  
37-39 Wing Hong Street  
Cheung Sha Wan, Kowloon, Hong Kong  
T +852 3995 8100 F +852 3995 8101 E hongkong@smec.com  
[www.smec.com](http://www.smec.com)

14 December 2015

Our ref: 7076192/L19688/R/AB/AW/FL/rw

AECOM  
8/F, Grand Central Plaza, Tower 2  
138 Shatin Rural Committee Road  
Shatin, N.T.

**By Email & Post**

**Attention: Mr Simon LEUNG**

Dear Sirs

**Agreement No. CE 45/2008 (CE)  
Liantang/Heung Yuen Wai Boundary Control Point and Associated Works  
Independent Environmental Checker – Investigation  
Monthly EM&A Report (No. 28) – November 2015**

With reference to the Monthly EM&A Report No. 28 for November 2015 (Version 2) certified by the ET Leader provided to us on 14 December 2015, please be noted that we have no adverse comments on the captioned submission. We herewith verify the captioned submission in accordance with Condition 5.4 of the Environmental Permit No. EP-404/2011/C.

Thank you for your attention and please do not hesitate to contact the undersigned on tel. 3995 8120 or by email to [antony.wong@smec.com](mailto:antony.wong@smec.com); or our Mr Francis LEE on tel. 3995 8144 or by email to [francis.lee@smec.com](mailto:francis.lee@smec.com).

Yours faithfully  
for and on behalf of  
SMEC Asia Limited

  
**Antony WONG**

Independent Environmental Checker

cc	CEDD/BCP	-	Mr Karl KL KWAN	by fax: 3547 1659
	ArchSD	-	Mr William WL CHENG	by fax: 2804 6805
	AECOM	-	Mr Pat LAM / Mr Perry YAM	by email
	Ronald Lu	-	Mr Peter YAM / Mr Justin CHEUNG	by email
	SRJV	-	Mr Edwin AU	by email
	CW	-	Mr Daniel HO	by email
	DHK	-	Mr Raymond CHENG	by email
	CCKJV	-	Mr Vincent CHAN	by email
	Leighton	-	Mr Jon KITCHING	by email
	AUES	-	Mr TW TAM	by email

## EXECUTIVE SUMMARY

ES01 This is the 28<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 to 30 November 2015** (hereinafter ‘the Reporting Period’).

### ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES02 To facilitate the project management and implementation, Liantang/Heung Yuen Wai Boundary Control Point and Associated Works of the Project is divided to six CEDD contracts including Contract 2 (CV/2012/08), Contract 3 (CV/2012/09), Contract 4 (TCSS), Contract 5 (CV/2013/03), Contract 6 (CV/2013/08) and Contract 7 (NE/2014/03) and an ArshSD contract (Contract SS C505).

ES03 In the Reporting Period, the construction works for Contract 6 was commenced on 23 October 2015 and therefore the active contracts would be included Contract 2, Contract 3, Contract 5, Contract 6 and Contract SS C505. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Reporting Period	
		Number of Monitoring Locations to undertake	Total Occasions
Air Quality	1-hour TSP	9	135
	24-hour TSP	9	44
Construction Noise	$L_{eq(30min)}$ Daytime	10	50
Water Quality	Water sampling	5	12(*)
		6	13 (*)
Joint Site Inspection / Audit	IEC, ET, the Contractor and RE joint site Environmental Inspection and Auditing	Contract 2	4
		Contract 3	5
		Contract 5	4
		Contract 6	4
		Contract SS C505	4

(\*) *Monitoring day*

### BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES04 In the Reporting Period, no air quality exceedance was registered for the Project. For construction noise, there was one (1) Limit Level exceedance recorded at NM10 on 14 November 2015. For water quality, a total of twenty one (21) Action/ Limit Level exceedances, namely four (4) exceedances of turbidity and four (4) exceedances of suspended solids recorded at WM2A and seven (7) exceedances of turbidity and six (6) exceedance of suspended solids recorded at WM2B. The summary of exceedance in the Reporting Period is shown below.

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation Result	Corrective Actions
Air Quality	1-hour TSP	0	0	0	--	--
	24-hour TSP	0	0	0	--	--
Construction Noise	$L_{eq(30min)}$ Daytime	0	1	1	The exceedances are under investigation	N/A
Water Quality	DO	0	0	0	--	--
	Turbidity	1	10	11	The exceedances are under investigation	N/A
	SS	1	9	10		

### ENVIRONMENTAL COMPLAINT

ES05 In this Reporting Period, one (1) documented environmental complaint was received and lodged for Contracts 6 regarding water pollution on 6 and 10 November 2015. Follow up actions have

been undertaking by the Contractor to resolve the deficiencies and investigation report conducted by ET had submitted to all relevant parties on 16 November 2015.

#### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES06 No environmental summons or successful prosecutions were recorded in the Reporting Period.

#### REPORTING CHANGE

ES07 No reporting changes were made in the Reporting Period.

#### SITE INSPECTION

ES08 In this Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 2** has been carried out by the RE, IEC, ET and the Contractor on **6, 13, 20 and 26 November 2015**. No non-compliance was noted.

ES09 In the Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 3** has been carried out by the RE, IEC, ET and the Contractor on **2, 9, 18, 23 and 30 November 2015**. No non-compliance was noted.

ES10 In the Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 5** has been carried out by the RE, IEC, ET and the Contractor on **5, 12, 19 and 26 November 2015**. No non-compliance was noted.

ES11 In the Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 6** has been carried out by the RE, IEC, ET and the Contractor on **6, 13, 20 and 27 November 2015**. No non-compliance was noted.

ES12 In the Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract SS C505** has been carried out by the RE, IEC, ET and the Contractor on **4, 11, 18 and 25 November 2015**. No non-compliance was noted.

#### FUTURE KEY ISSUES

ES13 During dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.

ES14 The Contractor was also reminded to prevent muddy water or other water pollutants from site surface flow to local stream such as Kong Yiu Channel and Ma Wat Channel or public area. Water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas should paid attention and fully implemented.

ES15 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.

ES16 Since most of construction sites under the Project are located adjacent to villages, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission.

## Table of Contents

<b>1</b>	<b>INTRODUCTION</b>	<b>1</b>
1.1	PROJECT BACKGROUND	1
1.2	REPORT STRUCTURE	1
<b>2</b>	<b>PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS</b>	<b>3</b>
2.1	CONSTRUCTION CONTRACT PACKAGING	3
2.2	PROJECT ORGANIZATION	4
2.3	CONCURRENT PROJECTS	7
2.4	CONSTRUCTION PROGRESS	7
2.5	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	9
<b>3</b>	<b>SUMMARY OF IMPACT MONITORING REQUIREMENTS</b>	<b>13</b>
3.1	GENERAL	13
3.2	MONITORING PARAMETERS	13
3.3	MONITORING LOCATIONS	13
3.4	MONITORING FREQUENCY AND PERIOD	15
3.5	MONITORING EQUIPMENT	15
3.6	MONITORING METHODOLOGY	18
3.7	EQUIPMENT CALIBRATION	20
3.8	DERIVATION OF ACTION/LIMIT (A/L) LEVELS	20
3.9	DATA MANAGEMENT AND DATA QA/QC CONTROL	21
<b>4</b>	<b>AIR QUALITY MONITORING</b>	<b>22</b>
4.1	GENERAL	22
4.2	AIR QUALITY MONITORING RESULTS IN REPORTING MONTH	22
<b>5</b>	<b>CONSTRUCTION NOISE MONITORING</b>	<b>25</b>
5.1	GENERAL	25
5.2	NOISE MONITORING RESULTS IN REPORTING MONTH	25
<b>6</b>	<b>WATER QUALITY MONITORING</b>	<b>26</b>
6.1	GENERAL	26
6.2	RESULTS OF WATER QUALITY MONITORING	26
<b>7</b>	<b>WASTE MANAGEMENT</b>	<b>30</b>
7.1	GENERAL WASTE MANAGEMENT	30
7.2	RECORDS OF WASTE QUANTITIES	30
<b>8</b>	<b>SITE INSPECTION</b>	<b>31</b>
8.1	REQUIREMENTS	31
8.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	31
<b>9</b>	<b>ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE</b>	<b>36</b>
9.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	36
<b>10</b>	<b>IMPLEMENTATION STATUS OF MITIGATION MEASURES</b>	<b>38</b>
10.1	GENERAL REQUIREMENTS	38
10.2	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	38
10.3	KEY ISSUES FOR THE COMING MONTH	39
<b>11</b>	<b>CONCLUSIONS AND RECOMMENDATIONS</b>	<b>41</b>
11.1	CONCLUSIONS	41
11.2	RECOMMENDATIONS	41

## **LIST OF TABLES**

TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	IMPACT MONITORING STATIONS - WATER QUALITY
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	WATER QUALITY MONITORING EQUIPMENT
TABLE 3-8	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-9	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-10	ACTION AND LIMIT LEVELS FOR WATER QUALITY
TABLE 4-1	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM1A
TABLE 4-2	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM2
TABLE 4-3	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM3
TABLE 4-4	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM4B
TABLE 4-5	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM5A
TABLE 4-6	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM6
TABLE 4-7	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM7A
TABLE 4-8	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM8
TABLE 4-9	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM9B
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS (CONTRACT 3 AND 5)
TABLE 5-2	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS (CONTRACT 2 AND 6)
TABLE 6-1	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 2 AND 3
TABLE 6-2	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 5 AND SS C505
TABLE 6-3	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 6
TABLE 6-4	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 2 AND 6
TABLE 6-5	BREACHES OF WATER QUALITY MONITORING CRITERIA IN REPORTING PERIOD
TABLE 7-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 7-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 8-1	SITE OBSERVATIONS FOR CONTRACT 2
TABLE 8-2	SITE OBSERVATIONS FOR CONTRACT 3
TABLE 8-3	SITE OBSERVATIONS FOR CONTRACT 5
TABLE 8-4	SITE OBSERVATIONS FOR CONTRACT 6
TABLE 8-5	SITE OBSERVATIONS FOR CONTRACT SS C505
TABLE 9-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 9-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 9-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 10-1	ENVIRONMENTAL MITIGATION MEASURES

## **LIST OF APPENDICES**

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ORGANIZATION CHART
APPENDIX C	3-MONTH ROLLING CONSTRUCTION PROGRAM
APPENDIX D	DESIGNATED MONITORING LOCATIONS AS RECOMMENDED IN THE APPROVED EM&A MANUAL
APPENDIX E	MONITORING LOCATIONS FOR IMPACT MONITORING
APPENDIX F	CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND

	HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
APPENDIX G	EVENT AND ACTION PLAN
APPENDIX H	IMPACT MONITORING SCHEDULE
APPENDIX I	DATABASE OF MONITORING RESULT
APPENDIX J	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX K	METEOROLOGICAL DATA
APPENDIX L	WASTE FLOW TABLE
APPENDIX M	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES

## 1 INTRODUCTION

### 1.1 PROJECT BACKGROUND

- 1.1.1 Civil Engineering and Development Department is the Project Proponent and the Permit Holder of Agreement No. CE 45/2008 (CE) Liantang / Heung Yuen Wai Boundary Control Point and Associated Works, which is a Designated Project to be implemented under Environmental Permit number EP-404/2011/C granted on 12 March 2015.
- 1.1.2 The Project consists of two main components: Construction of a Boundary Control Point (hereinafter referred as “BCP”); and Construction of a connecting road alignment. Layout plan of the Project is shown in *Appendix A*.
- 1.1.3 The proposed BCP is located at the boundary with Shenzhen near the existing Chuk Yuen Village, comprising a main passenger building with passenger and cargo processing facilities and the associated customs, transport and ancillary facilities. The connecting road alignment consists of six main sections:
- 1) Lin Ma Hang to Frontier Closed Area (FCA) Boundary – this section comprises at-grade and viaducts and includes the improvement works at Lin Ma Hang Road;
  - 2) Ping Yeung to Wo Keng Shan – this section stretches from the Frontier Closed Area Boundary to the tunnel portal at Cheung Shan and comprises at-grade and viaducts including an interchange at Ping Yeung;
  - 3) North Tunnel – this section comprises the tunnel segment at Cheung Shan and includes a ventilation building at the portals on either end of the tunnel;
  - 4) Sha Tau Kok Road – this section stretches from the tunnel portal at Wo Keng Shan to the tunnel portal south of Loi Tung and comprises at-grade and viaducts including an interchange at Sha Tau Kok and an administration building;
  - 5) South Tunnel – this section comprises a tunnel segment that stretches from Loi Tung to Fanling and includes a ventilation building at the portals on either end of the tunnel as well as a ventilation building in the middle of the tunnel near Lau Shui Heung;
  - 6) Fanling – this section comprises the at-grade, viaducts and interchange connection to the existing Fanling Highway.
- 1.1.4 Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties. As part of the EM&A program, the baseline monitoring has carried out between **13 June 2013** and **12 July 2013** for all parameters including air quality, noise and water quality before construction work commencement. The Baseline Monitoring Report summarized the key findings and the rationale behind determining a set of Action and Limit Levels (A/L Levels) from the baseline data. Also, the Project baseline monitoring report which verified by the IEC has been submitted to EPD on **16 July 2013** for endorsement. The major construction works of the Project was commenced on **16 August 2013** in accordance with the EP Section 5.3 stipulation.
- 1.1.5 This is **28<sup>th</sup>** monthly EM&A report presenting the monitoring results and inspection findings for reporting period from **1** to **30 November 2015**.

### 1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

<b>Section 1</b>	<i>Introduction</i>
<b>Section 2</b>	<i>Project Organization and Construction Progress</i>
<b>Section 3</b>	<i>Summary of Impact Monitoring Requirements</i>
<b>Section 4</b>	<i>Air Quality Monitoring</i>
<b>Section 5</b>	<i>Construction Noise Monitoring</i>
<b>Section 6</b>	<i>Water Quality Monitoring</i>
<b>Section 7</b>	<i>Waste Management</i>



- Section 8*    *Site Inspections*
- Section 9*    *Environmental Complaints and Non-Compliance*
- Section 10*   *Implementation Status of Mitigation Measures*
- Section 11*   *Conclusions and Recommendations*

## 2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

### 2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the following contracts:

- Contract 2 (CV/2012/08)
- Contract 3 (CV/2012/09)
- Contract 4 (NE/2014/02)
- Contract 5 (CV/2013/03)
- Contract 6 (CV/2013/08)
- Contract 7 (NE/2014/03)
- ArchSD Contract No. SS C505

2.1.2 The details of each contracts is summarized below and the delineation of each contracts is shown in *Appendix A*.

#### Contract 2 (CV/2012/08)

2.1.3 Contract 2 has awarded in December 2013 and construction work was commenced on 19 May 2014. Major Scope of Work of the Contract 2 is listed below:

- construction of an approximately 5.2km long dual two-lane connecting road (with about 0.4km of at-grade road and 4.8km of tunnel) connecting the Fanling Interchange with the proposed Sha Tau Kok Interchange;
- construction of a ventilation adit tunnel and the mid-ventilation building;
- construction of the north and south portal buildings of the Lung Shan Tunnel and their associated slope works;
- provision and installation of ventilation system, E&M works and building services works for Lung Shan tunnel and Cheung Shan tunnel and their portal buildings;
- construction of Tunnel Administration Building adjacent to Wo Keng Shan Road and the associated E&M and building services works; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

#### Contract 3 (CV/2012/09)

2.1.4 Contract 3 was awarded in July 2013 and construction work was commenced on 5 November 2013. Major Scope of Work of the Contract 3 is listed below:

- construction of four link roads connecting the existing Fanling Highway and the south portal of the Lung Shan Tunnel;
- realignment of the existing Tai Wo Service Road West and Tai Wo Service Road East;
- widening of the existing Fanling Highway (HyD's entrustment works);
- demolishing existing Kiu Tau vehicular bridge and Kiu Tau footbridge and reconstruction of the existing Kiu Tau Footbridge (HyD's entrustment works); and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

#### Contract 4 (NE/2014/02)

2.1.5 Contract 4 has not yet been awarded. The work of the Contract 4 includes provision and installation of Traffic Control and Surveillance System and the associated electrical and mechanical works for the Project.

#### Contract 5 (CV/2013/03)

2.1.6 Contract 5 has awarded in April 2013 and construction work was commenced in August 2013. Major Scope of Work of the Contract 5 is listed below:

- site formation of about 23 hectares of land for the development of the BCP;

- construction of an approximately 1.6 km long perimeter road at the BCP including a 175m long depressed road;
- associated diversion/modification works at existing local roads and junctions including Lin Ma Hang Road;
- construction of pedestrian subway linking the BCP to Lin Ma Hang Road;
- provision of resite area with supporting infrastructure for reprovisioning of the affected village houses; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 6 (CV/2013/08)

2.1.7 Contract 6 has awarded in June 2015 and construction work was commenced on 23 October 2015. Major Scope of Work of the Contract 6 would be included below:

- construction of an approximately 4.6km long dual two-lane connecting road (with about 0.6km of at-grade road, 3.3km of viaduct and 0.7km of tunnel) connecting the BCP with the proposed Sha Tau Kok Road Interchange and the associated ventilation buildings;
- associated diversion/modification works at access roads to the resite of Chuk Yuen Village;
- provision of sewage collection, treatment and disposal facilities for the BCP and the resite of Chuk Yuen Village;
- construction of a pedestrian subway linking the BCP to Lin Ma Hang Road;
- provisioning of the affected facilities including Wo Keng Shan Road garden; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 7 (NE/2014/03)

2.1.8 Contract 7 has not yet been awarded. Major Scope of Work of the Contract 7 would be included below:

- construction of the Hong Kong Special Administrative Region (HKSAR) portion of four vehicular bridge
- construction of one pedestrian bridge crossing Shenzhen (SZ) River (cross boundary bridges)

ArchSD Contract No. SS C505

2.1.9 SS C505 has been awarded in July 2015 and construction work was commenced on 1 September 2015. Major Scope of Work of the SS C505 would be included below:

- passenger-related facilities including processing kiosks and examination facilities for private cars and coaches, passenger clearance building and halls, the interior fitting works for the pedestrian bridge crossing Shenzhen River, etc.;
- cargo processing facilities including kiosks for clearance of goods vehicles, customs inspection platforms, X-ray building, etc.;
- accommodation for the facilities inside of the Government departments providing services in connection with the BCP;
- transport-related facilities inside the BCP including road networks, public transport interchange, transport drop-off and pick-up areas, vehicle holding areas and associated road furniture etc;
- a public carpark; and
- other ancillary facilities such as sewerage and drainage, building services provisions and electronic systems, associated environmental mitigation measure and landscape works.

## 2.2 PROJECT ORGANIZATION

2.2.1 The project organization is shown in **Appendix B**. The responsibilities of respective parties are:

Civil Engineering and Development Department (CEDD)

- 2.2.2 CEDD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by CEDD to audit the results of the EM&A works carried out by the ET.

Architectural Services Department (ArchSD)

- 2.2.3 ArchSD acts as the works agent for Development Bureau (DEVB), for Contract SS C505 Liantang/ Heung Yuen Wai Boundary Control Point (BCP) – BCP Buildings and Associated Facilities.

Environmental Protection Department (EPD)

- 2.2.4 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Ronald Lu & Partners (Hong Kong) Ltd (The Architect)

- 2.2.5 Ronald Lu & Partners (Hong Kong) Ltd is appointed by ArchSD as an Architect for Contract SS C505 Liantang/ Heung Yuen Wai Boundary Control Point (BCP) – BCP Buildings and Associated Facilities. It is responsible for overseeing the construction works of Contract SS C505 and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the Architect with respect to EM&A are:

- Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
- Monitor Contractors' and ET's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
- Facilitate ET's implementation of the EM&A programme
- Participate in joint site inspection by the ET and IEC
- Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
- Adhere to the procedures for carrying out complaint investigation
- Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulation of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

Engineer or Engineers Representative (ER)

- 2.2.6 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:

- Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
- Monitor Contractors's, ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
- Facilitate ET's implementation of the EM&A programme
- Participate in joint site inspection by the ET and IEC
- Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
- Adhere to the procedures for carrying out complaint investigation
- Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulation of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

The Contractor(s)

- 2.2.7 There will be one contractor for each individual works contract. Once the contractors are

- appointed, EPD, ET and IEC will be notified the details of the contractor.
- 2.2.8 The Contractor for Contracts under CEDD should report to the ER. For ArchSD Contract, the Contractor should report to the Architect or Architect's Representative (AR). The duties and responsibilities of the Contractor are:
- Comply with the relevant contract conditions and specifications on environmental protection
  - Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of EM & A Facilitate ET's monitoring and site inspection activities
  - Participate in the site inspections by the ET and IEC, and undertake any corrective actions
  - Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
  - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
  - Implement measures to reduce impact where Action and Limit levels are exceeded
  - Adhere to the procedures for carrying out complaint investigation

Environmental Team (ET)

- 2.2.9 Once the ET is appointed, the EPD, CEDD, ER, Architect and IEC will be notified the details of the ET.
- 2.2.10 The ET shall not be in any way an associated body of the Contractor(s), and shall be employed by the Project Proponent/Contractor to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years' experience in EM&A and has relevant professional qualifications. Suitably qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. The ET shall report to the Project Proponent and the duties shall include:
- Monitor and audit various environmental parameters as required in this EM&A Manual
  - Analyse the environmental monitoring and audit data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions and identify any adverse environmental impacts arising
  - Carry out regular site inspection to investigate and audit the Contractors' site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
  - Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications
  - Audit environmental conditions on site
  - Report on the environmental monitoring and audit results to EPD, the ER, the Architect, the IEC and Contractor or their delegated representatives
  - Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
  - Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
  - Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
  - Adhere to the procedures for carrying out complaint investigation
  - Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

Independent Environmental Checker (IEC)

- 2.2.11 One IEC will be employed for this Project. Once the IEC is appointed, EPD, ER, the Architect and ET will be notified the details of the IEC.

- 2.2.12 The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 10 years' experience in EM&A and have relevant professional qualifications. The appointment of IEC should be subject to the approval of EPD. The IEC should:
- Provide proactive advice to the ER and the Project Proponent on EM&A matters related to the project, independent from the management of construction works, but empowered to audit the environmental performance of construction
  - Review and audit all aspects of the EM&A programme implemented by the ET
  - Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
  - Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
  - Check compliance with the agreed Event / Action Plan in the event of any exceedance
  - Check compliance with the procedures for carrying out complaint investigation
  - Check the effectiveness of corrective measures
  - Feedback audit results to ET by signing off relevant EM&A proforma
  - Check that the mitigation measures are effectively implemented
  - Verify the log-book(s) mentioned in Condition 2.2 of the EP, notify the Director by fax, within one working day of receipt of notification from the ET Leader of each and every occurrence, change of circumstances or non-compliance with the EIA Report and/or the EP, which might affect the monitoring or control of adverse environmental impacts from the Project
  - Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the ER and Project Proponent on a monthly basis
  - Liaison with the client departments, Engineer/Engineer's Representative, the Architect, ET, IEC and the Contractor of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

## 2.3 CONCURRENT PROJECTS

- 2.3.1 The concurrent construction works that may be carried out include, but not limited to, the following:
- (a) Regulation of Shenzhen River Stage IV;
  - (b) Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange – Contract No. HY/2012/06;
  - (c) Construction of BCP facilities in Shenzhen.

## 2.4 CONSTRUCTION PROGRESS

- 2.4.1 In the Reporting Period, the major construction activity conducted under the Project is located in Contracts 2, 3, 5, 6 and SS C505 and they are summarized in below. Moreover, the 3-month rolling construction program of the Contracts 2, 3, 5, 6 and SS C505 is enclosed in **Appendix C**.

### Contract 2 (CV/2012/08)

- 2.4.2 The contract commenced in May 2014. In this Reporting Period, construction activities conducted are listed below:
- |              |   |  |
|--------------|---|--|
| Mid-Vent     | • | Cavern excavation                              |
| Portal       | • | Tube excavation (NB + SB) towards North Portal |
|              | • | Adit invert slab                               |
|              | • | Building works foundation                      |
| North Portal | • | Slope stabilization and retaining wall         |
|              | • | Southbound tunnel door erection                |
|              | • | Northbound top heading canopies                |
|              |   | Tunnel Boring Machine and initial drive        |

- |                |   |  |
|----------------|---|--|
| South Portal   | • | Southbound and Northbound excavation       |
|                | • | Building works foundation and substructure |
| Admin Building | • | Building works foundation                  |

Contract 3 (CV/2012/09)

2.4.3 The Contract commenced in November 2013. In this Reporting Period, construction activities conducted are listed below:

- Cable detection and trial trenches
- Decking construction for Bridge E
- E&M work for new valve control & Telemetry House
- Filling works at Tong Hang
- Storm drain laying
- Noise barrier construction
- Pier / pier table construction
- Pile cap works
- Piling works
- Portal beam erection
- Pre-drilling
- Road works at Fanling Highway
- Retaining Wall construction
- Socket H-pile installation
- Tree felling works
- Utilities duct laying
- Viaduct segment erection
- Slope works
- Water works
- Sewer works

Contract 4 (Contract number to be assigned)

2.4.4 The contract has not yet been awarded.

Contract 5 (CV/2013/03)

2.4.5 The Contract awarded in April 2013 and commenced on August 2013. In this Reporting Period, construction activities conducted are listed below:

- Construction of rising main at existing Lin Ma Hang (LMH) Road
- Drainage works at Road L15
- Diversion of Underground Utility (UU) at existing LMH Road
- Construction of secondary boundary fencing
- Filling and drainage works for ArchSD permanent office
- Construction of Depressed Road at BCP3
- Additional works (Access Works) for Village House at RS4
- Drainage works at existing/proposed LMH Road
- Brick laying at footpath of proposed LMH road
- Irrigation at proposed LMH Road
- Formation works at BCPB Area
- Installation of UU at proposed and existing LMH road
- Road works (kerb laying) for proposed and existing LMH road
- Irrigation system at proposed and existing LMH Road
- Water works at existing LMH Road
- Bituminous laying at existing & proposed LMH road
- Construction of Pavilion at Chung Yuen Ha Village

Contract 6 (CV/2013/08)

2.4.6 Contract 6 has awarded in June 2015 and construction work was commenced on 23 October 2015. In this Reporting Period, construction activities conducted are listed below:

- - Site Clearance
- - Slope Works
- - Site Accesses Construction
- - Ground Investigation (GI) Works
- Soil nail
- Bored piling

Contract 7 (NE/2014/03)

2.4.7 Contract 7 has not yet awarded.

Contract SS C505

2.4.8 Contract SS C505 has awarded in July 2015 and construction work was commenced on 1 September 2015. In this Reporting Period, construction activities conducted are listed below:

- Excavation & fill works
- Predrilling
- Pre-boring
- Percussive piling
- Pile caps
- Site office set-up
- Structural works

**2.5 SUMMARY OF ENVIRONMENTAL SUBMISSIONS**

2.5.1 In according to the EP, the required documents have submitted to EPD for retention which listed in below:

- Project Layout Plans of Contracts 2, 3, 5, 6 and SS C505
- Landscape Plan
- Topsoil Management Plan
- Environmental Monitoring and Audit Programme
- Baseline Monitoring Report (TCS00690/13/600/R0030v3) for the Project
- Waste Management Plan of the Contracts 2, 3, 5 and SS C505
- Contamination Assessment Plan (CAP) for Po Kat Tsai, Loi Tung and the workshops in Fanling
- Contamination Assessment Report (CAR) for Po Kat Tsai, Loi Tung and the workshops in Fanling
- Vegetation Survey Report
- Woodland Compensation Plan
- Habitat Creation Management Plan

2.5.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of each contracts are presented in **Table 2-1**.

**Table 2-1 Status of Environmental Licenses and Permits of the Contracts**

Item	Description	License/Permit Status		
		Ref. no.	Effective Date	Expiry Date
<b>Contract 2</b>				
1	Air pollution Control (Construction Dust) Regulation	Ref No.: 368864	31 Dec 2013	Till Contract ends
2	Chemical Waste	<i>North Portal</i> Waste Producers Number:	25 Mar 2014	Till Contract



Item	Description	License/Permit Status		
		Ref. no.	Effective Date	Expiry Date
	Producer Registration	No.5213-652-D2523-01 <i>Mid-Vent Portal</i> Waste Producers Number: No.5213-634-D2524-01 <i>South Portal</i> Waste Producers Number: No.5213-634-D2526-01	25 Mar 2014  9 Apr 2014	ends Till Contract ends  Till Contract ends
3	Water Pollution Control Ordinance - Discharge License	No.WT00018374-2014	3 Mar 2014	28 Feb 2019
		No.: W5/1I389	28 Mar 2014	31 Mar 2019
		No.: W5/1I390	19 June 2014	31 Mar 2019
		No.: W5/1I391	28 Mar 2014	31 Mar 2019
		No.: W5/1I392	28 Mar 2014	31 Mar 2019
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7019105	8 Jan 2014	Till Contract ends
5	Construction Noise Permit	GW-RN0304-15	19 May 2015	14 Nov 2015
		GW-RN0468-15	29 Aug 2015	28 Nov 2015
		GW-RN0467-15	23 Aug 2015	22 Nov 2015
		GW-RN0479-15	31 Jul 2015	29 Jan 2016
		GW-RN0562-15	7 Sep 2015	6 Dec 2015
		GW-RN0606-15	25 Sep 2015	24 Nov 2015
		GW-RN0678-15	1 Nov 2015	31 Jan 2016
		GW-RN0718-15	25 Nov 2015	24 Jan 2015
		GW-RN0724-15	17 Nov 2015	16 Dec 2015
		GW-RN0738-15	18 Nov 2015	8 May 2016
		GW-RN0760-15	26 Nov 2015	27 Feb 2016
		GW-RN0761-15	28 Nov 2015	27 Feb 2016
		GW-RN0795-15	7 Dec 2015	6 Jun 2016
<b>Contract 3</b>				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 362101	17 Jul 2013	Till Contract ends
2	Chemical Waste Producer Registration	Waste Producers Number: No.:5113-634-C3817-01	7 Oct 2013	Till Contract ends
3	Water Pollution Control Ordinance - Discharge License	No.:WT00016832 – 2013	28 Aug 13	31 Aug 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017914	2 Aug 13	Till Contract ends
5	Construction Noise Permit	GW-RN0334-15	8 Jun 2015	7 Dec 2015
		GW-RN0428-15	9 Jul 2015	31 Dec 2015
		GW-RN0473-15	29 Jul 2015	17 Dec 2015
		GW-RN0461-15	5 Aug 2015	8 Jan 2016

Item	Description	License/Permit Status		
		Ref. no.	Effective Date	Expiry Date
		GW-RN0495-15	12 Aug 2015	11 Feb 2016
		GW-RN0497-15	14 Aug 2015	13 Feb 2016
		GW-RN0488-15	6 Sep 2015	22 Nov 2015
		GW-RN0525-15	29 Aug 2015	13 Feb 2016
		GW-RN0542-15	1 Sep 2015	25 Feb 2016
		GW-RN0608-15	28 Sep 2015	29 Feb 2016
		GW-RN0633-15	15 Oct 2015	29 Feb 2016
		GW-RN0655-15	1 Dec 2015	29 Feb 2016
		GW-RN0677-15	26 Oct 2015	29 Feb 2016
		GW-RN0699-15	10 Nov 2015	27 Feb 2016
		GW-RN0695-15	29 Nov 2015	28 Feb 2016
		GW-RN0712-15	16 Nov 2015	29 Feb 2016
		GW-RN0736-15	24 Nov 2015	29 Feb 2016
		GW-RN0765-15	1 Dec 2015	27 Feb 2016
<b>Contract 5</b>				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 359338	13 May 2013	Till the end of Contract
2	Chemical Waste Producer Registration	Waste Producers Number No.: 5213-642-S3735-01	8 Jun 2013	Till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	No.: W5/1G44/1	8 Jun 13	30 Jun 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017351	29 Apr 13	Till the end of Contract
<b>Contract 6</b>				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 390614	29 Jun 2015	Till the end of Contract
2	Chemical Waste Producer Registration	Waste Producers Number No.: 5213-652-C3969-01	31 Aug 2015	Till the end of Contract
3	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7022707	9 Jul 2015	Till the end of Contract
4	Water Pollution Control Ordinance - Discharge License	Application is under consideration by EPD		
5	Construction Noise Permit	GW-RN0681-15	26 Oct 2015	25 Apr 2016
6	Construction Noise Permit	GW-RN0683-15	26 Oct 2015	25 Apr 2016
<b>Contract SS C505</b>				
1	Air pollution Control (Construction Dust)	Ref. No: 390974	13 Jul 2015	Till the end of Contract

Item	Description	License/Permit Status		
		Ref. no.	Effective Date	Expiry Date
	Regulation			
2	Chemical Waste Producer Registration	Waste Producer No.: 5213-642-L1048-07	16 Sep 2015	Till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	Licence No.: WT00022774-2015	17 Nov 2015	30 Nov 2020
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7022831	23 Jul 2015	Till the end of Contract
5	Construction Noise Permit	PP-RN0027-15	5 Oct 2015	2 Apr 2016
		PP-RN0032-15	23 Nov 2015	22 Jan 2016
		GW-RN0602-15	23 Sep 2015	5 Nov 2015
		GW-RN0688-15	6 Nov 2015	26 Nov 2015
		GW-RN0768-15	27 Nov 2015	22 Jan 2016

### 3 SUMMARY OF IMPACT MONITORING REQUIREMENTS

#### 3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.

3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

#### 3.2 MONITORING PARAMETERS

3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:

- Air quality;
- Construction noise; and
- Water quality

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

**Table 3-1 Summary of EM&A Requirements**

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> <li>• 1-hour TSP by Real-Time Portable Dust Meter; and</li> <li>• 24-hour TSP by High Volume Air Sampler.</li> </ul>
Noise	<ul style="list-style-type: none"> <li>• <math>L_{eq(30min)}</math> in normal working days (Monday to Saturday) 07:00-19:00 except public holiday; and</li> <li>• 3 sets of consecutive <math>L_{eq(5min)}</math> on restricted hours i.e. 19:00 to 07:00 next day, and whole day of public holiday or Sunday</li> <li>• Supplementary information for data auditing, statistical results such as <math>L_{10}</math> and <math>L_{90}</math> shall also be obtained for reference.</li> </ul>
Water Quality	<b>In-situ Measurements</b> <ul style="list-style-type: none"> <li>• Dissolved Oxygen Concentration (mg/L);</li> <li>• Dissolved Oxygen Saturation ( % );</li> <li>• Turbidity (NTU);</li> <li>• pH unit;</li> <li>• Water depth (m); and</li> <li>• Temperature (°C).</li> </ul>
	<b>Laboratory Analysis</b> <ul style="list-style-type: none"> <li>• Suspended Solids (mg/L)</li> </ul>

#### 3.3 MONITORING LOCATIONS

3.3.1 The designated monitoring locations as recommended in the *EM&A Manual* are shown in *Appendix D*. As the access to some of the designated monitoring locations was questionable due to safety reason or denied by the landlords, alternative locations therefore have had proposed. The proposed alternative monitoring locations has updated in the revised EM&A Programme which verified by IEC and certified by ET Leader prior submitted to EPD on 10 July 2013. *Table 3-2*, *Table 3-3* and *Table 3-4* are respectively listed the air quality, construction noise and water quality monitoring locations for the Project and a map showing these monitoring stations is presented in *Appendix E*.

**Table 3-2 Impact Monitoring Stations - Air Quality**

Station ID	Description	Works Area	Related to the Work Contract
AM1a*	Garden Farm, Tsung Yuen Ha Village	BCP	ArchSD SS C505 Contract 5
AM2	Village House near Lin Ma Hang Road	LMH to Frontier Closed Area	Contract 5, Contract 6
AM3	Ta Kwu Ling Fire Service Station of Ta	LMH to Frontier	Contract 5,

Station ID	Description	Works Area	Related to the Work Contract
	Kwu Ling Village.	Closed Area	Contract 6
AM4b <sup>^</sup>	House no. 10B1 Nga Yiu Ha Village	LMH to Frontier Closed Area	Contract 6
AM5a <sup>^</sup>	Ping Yeung Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM6	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM7b <sup>@</sup>	Loi Tung Village House	Sha Tau Kok Road	Contract 2 Contract 6
AM8	Po Kat Tsai Village No. 4	Po Kat Tsai	Contract 2
AM9b <sup>#</sup>	Nam Wa Po Village House No. 80	Fanling	Contract 3

<sup>#</sup> Proposal for the change of air quality monitoring location from AM9a to AM9b was submitted to EPD on 4 Nov 2013 after verified by the IEC and it was approved by EPD (EPD's ref.: (15) in EP 2/N7/A/52 Pt.10 dated 8 Nov 2013).

<sup>\*</sup> Proposal for the change of air quality monitoring location from AM1 to AM1a was submitted to EPD on 24 March 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (6) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

<sup>@</sup> Proposal for the change of air quality monitoring location from AM7a to AM7b was submitted to EPD on 4 June 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (7) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

<sup>^</sup> proposal for change of monitoring location are subject to approve by EPD.

**Table 3-3 Impact Monitoring Stations - Construction Noise**

Station ID	Description	Works Area	Related to the Work Contract
NM1	Tsung Yuen Ha Village House No. 63	BCP	ArchSD SS C505 Contract 5
NM2	Village House near Lin Ma Hang Road	Lin Ma Hang to Frontier Closed Area	Contract 5, Contract 6
NM3	Ping Yeung Village House (facade facing northeast)	Ping Yeung to Wo Keng Shan	Contract 6
NM4	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
NM5	Village House, Loi Tung	Sha Tau Kok Road	Contract 2, Contract 6
NM6	Tai Tong Wu Village House 2	Sha Tau Kok Road	Contract 2, Contract 6
NM7	Po Kat Tsai Village	Po Kat Tsai	Contract 2
NM8	Village House, Tong Hang	Fanling	Contract 2 Contract 3
NM9	Village House, Kiu Tau Village	Fanling	Contract 3
NM10	Nam Wa Po Village House No. 80	Fanling	Contract 3

**Table 3-4 Impact Monitoring Stations - Water Quality**

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
WM1	Downstream of Kong Yiu Channel	833 679	845 421	Alternative location located at upstream 51m of the designated location	ArchSD SS C505 Contract 5
WM1-Control	Upstream of Kong Yiu Channel	834 185	845 917	NA	ArchSD SS C505 Contract 5

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
WM2A	Downstream of River Ganges	834 204	844 471	Alternative location located at downstream 81m of the designated location	Contract 6
WM2A-Control	Upstream of River Ganges	835 270	844 243	Alternative location located at upstream 78m of the designated location	Contract 6
WM2B	Downstream of River Ganges	835 433	843 397	NA	Contract 6
WM2B-Control	Upstream of River Ganges	835 835	843 351	Alternative location located at downstream 31m of the designated location	Contract 6
WM3	Downstream of River Indus	836 324	842 407	NA	Contract 2 Contract 6
WM3-Control	Upstream of River Indus	836 763	842 400	Alternative location located at downstream 26m of the designated location	Contract 2 Contract 6
WM4	Downstream of Ma Wat Channel	833 850	838 338	Alternative location located at upstream 11m of the designated location	Contract 2 Contract 3
WM4-Control A	Kau Lung Hang Stream	834 028	837 695	Alternative location located at downstream 28m of the designated location	Contract 2 Contract 3
WM4-Control B	Upstream of Ma Wat Channel	833760	837395	Alternative location located at upstream 15m of the designated location	Contract 2 Contract 3

### 3.4 MONITORING FREQUENCY AND PERIOD

The requirements of impact monitoring are stipulated in *Sections 2.1.6, 3.1.5 and 4.1.6* of the approved *EM&A Manual* and presented as follows.

#### Air Quality Monitoring

3.4.1 Frequency of impact air quality monitoring is as follows:

- 1-hour TSP                      3 times every six days during course of works
- 24-hour TSP                    Once every 6 days during course of works.

#### Noise Monitoring

3.4.2 One set of  $L_{eq(30min)}$  as 6 consecutive  $L_{eq(5min)}$  between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), 3 consecutive  $L_{eq(5min)}$  measurement will depended CNP requirements to undertake. Supplementary information for data auditing, statistical results such as  $L_{10}$  and  $L_{90}$  shall also be obtained for reference.

#### Water Quality Monitoring

3.4.3 The water quality monitoring frequency shall be 3 days per week during course of works. The interval between two sets of monitoring shall not be less than 36 hours.

### 3.5 MONITORING EQUIPMENT

#### Air Quality Monitoring

3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part*

50), Appendix B. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.

3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

3.5.3 All equipment to be used for air quality monitoring is listed in **Table 3-5**.

**Table 3-5 Air Quality Monitoring Equipment**

Equipment	Model
<b>24-Hr TSP</b>	
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170*
Calibration Kit	TISCH Model TE-5025A*
<b>1-Hour TSP</b>	
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter*

\* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix F.

**Wind Data Monitoring Equipment**

3.5.4 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:

- 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
- 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
- 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
- 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.

3.5.5 ET has liaised with the landlords of the successful granted HVS installation premises. However, the owners rejected to provide premises for wind data monitoring equipment installation.

3.5.6 Under this situation, the ET proposed alternative methods to obtain representative wind data. Meteorological information as extracted from “the Hong Kong Observatory Ta Kwu Ling Station” is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is located at 15m above mean sea level while its anemometer is located at 13m above the existing ground which in compliance with the general setting up requirement. Furthermore, this station also can be to provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In Hong Kong of a lot development projects, weather information extracted from Hong Kong Observatory is common alternative method if weather station installation not allowed.

**Noise Monitoring**

3.5.7 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.5.8 Noise monitoring equipment to be used for monitoring is listed in **Table 3-6**.

**Table 3-6 Construction Noise Monitoring Equipment**

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238* or Rion NL-31 or Rion NL-52*
Calibrator	B&K Type 4231* or Cesva CB-5* or Rion NC-74*
Portable Wind Speed Indicator	Testo Anemometer

\* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix F.

3.5.9 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the impact monitoring will be calibrated yearly.

Water Quality Monitoring

3.5.10 DO and water temperature should be measured in-situ by a DO/temperature meter. The instrument should be portable and weatherproof using a DC power source. It should have a membrane electrode with automatic temperature compensation complete with a cable. The equipment should be capable of measuring:

- a DO level in the range of 0-20 mg/l and 0-200% saturation; and
- a temperature of between 0 and 45 degree Celsius.

3.5.11 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.

3.5.12 The instrument should be portable and weatherproof using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.

3.5.13 A portable, battery-operated echo sounder or tape measure will be used for the determination of water depth at each designated monitoring station as appropriate.

3.5.14 A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m. For sampling from very shallow water depths e.g. <0.5 m, water sample collection will be directly from water surface below 100mm use sampling plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.

3.5.15 Water samples for laboratory measurement of SS will be collected in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory in the same day as the samples were collected.

3.5.16 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods 2540D* with Limit of Reporting of 2 mg/L.

3.5.17 Water quality monitoring equipment used in the impact monitoring is listed in **Table 3-7**. Suspended solids (SS) analysis is carried out by a local HOKLAS-accredited laboratory, namely *ALS Technichem (HK) Pty Ltd*.



**Table 3-7 Water Quality Monitoring Equipment**

Equipment	Model
Water Depth Detector	Eagle Sonar or tape measures
Water Sampler	A 2-litre transparent PVC cylinder with latex cups at both ends or teflon/stainless steel bailer or self-made sampling bucket
Thermometer & DO meter	YSI Professional Plus /YSI PRO20 Handheld Dissolved Oxygen Instrument* / YSI 550A Multifunctional Meter*/ YSI 6820/ 650MDS
pH meter	YSI Professional Plus / AZ8685 pH pen-style meter*/ YSI 6820/ 650MDS
Turbidimeter	Hach 2100Q*/ YSI 6820/ 650MDS
Sample Container	High density polythene bottles (provided by laboratory)
Storage Container	'Willow' 33-liter plastic cool box with Ice pad

\* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix F.

### 3.6 MONITORING METHODOLOGY

#### 1-hour TSP Monitoring

3.6.1 The 1-hour TSP monitor was a brand named “Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter” which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:

- (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
- (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
- (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.

3.6.2 The 1-hour TSP meter is used within the valid period as follow manufacturer’s Operation and Service Manual.

#### 24-hour TSP Monitoring

3.6.3 The equipment used for 24-hour TSP measurement is Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:

- (a.) An anodized aluminum shelter;
- (b.) A 8”x10” stainless steel filter holder;
- (c.) A blower motor assembly;
- (d.) A continuous flow/pressure recorder;
- (e.) A motor speed-voltage control/elapsed time indicator;
- (f.) A 7-day mechanical timer, and
- (g.) A power supply of 220v/50 Hz

3.6.4 The HVS is operated and calibrated on a regular basis in accordance with the manufacturer’s instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out in two month interval.

3.6.5 24-hour TSP is collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keep all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% RH (Relative Humidity) and 25°C, for six months prior to disposal.

#### Noise Monitoring

3.6.6 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level ( $L_{eq}$ )

measured in decibels dB(A). Supplementary statistical results ( $L_{10}$  and  $L_{90}$ ) were also obtained for reference.

- 3.6.7 During the monitoring, all noise measurements would be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ).  $L_{eq(30min)}$  in six consecutive  $L_{eq(5min)}$  measurements will use as the monitoring parameter for the time period between 0700-1900 hours on weekdays; and also  $L_{eq(15min)}$  in three consecutive  $L_{eq(5min)}$  measurements would be used as monitoring parameter for other time periods (e.g. during restricted hours), if necessary.
- 3.6.8 Prior of noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The checking is performed before and after the noise measurement.

#### Water Quality

- 3.6.9 Water quality monitoring is conducted at the designated locations. The sampling produce with the in-situ monitoring are presented as below:

##### *Sampling Procedure*

- 3.6.10 A Digital Global Positioning System (GPS) is used to identify the designated monitoring stations prior to water sampling. A portable, battery-operated echo sounder is used for the determination of water depth at each station. At each station, water sample would be collected from 0.1m below water surface or the water surface to prevent the river bed sediment for stirring.
- 3.6.11 The sample container will be rinsed with a portion of the water sample. The water sample then will be transferred to the high-density polythene bottles as provided by the laboratory, labeled with a unique sample number and sealed with a screw cap.
- 3.6.12 Before sampling, general information such as the date and time of sampling, weather condition as well as the personnel responsible for the monitoring would be recorded on the field data sheet.
- 3.6.13 A 'Willow' 33-liter plastic cool box packed with ice will be used to preserve the water samples prior to arrival at the laboratory for chemical determination. The water temperature of the cool box is maintained at a temperature as close to 4<sup>0</sup>C as possible without being frozen. Samples collected are delivered to the laboratory upon collection.

##### *In-situ Measurement*

- 3.6.14 YSI PRO20 Handheld Dissolved Oxygen Instrument is used for water in-situ measures, which automates the measurements and data logging of temperature, dissolved oxygen and dissolved oxygen saturation.
- 3.6.15 A portable AZ Model 8685 pH pen-style meter is used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 – 14 and readable to 0.1.
- 3.6.16 A portable Hach 2100Q Turbidimeter is used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 – 1000 NTU.
- 3.6.17 All in-situ measurement equipment are calibrated by HOKLAS accredited laboratory of three month interval.

##### *Laboratory Analysis*

- 3.6.18 All water samples analyzed Suspended Solids (SS) will be carried out by a local HOKLAS-accredited testing laboratory (ALS Technichem (HK) Pty Ltd HOKLAS registration no. 66). SS determination using *APHA Standard Methods 2540D* as specified in the *EM&A Manual* will start within 48 hours of water sample receipt.

### 3.7 EQUIPMENT CALIBRATION

- 3.7.1 Calibration of the HVS is performed upon installation and thereafter at bimonthly intervals in accordance with the manufacturer’s instruction using the certified standard calibrator (TISCH Model TE-5025A). Moreover, the Calibration Kit would be calibrated annually. The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.7.2 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment would be checked before and after each monitoring event. Annually calibration with the High Volume Sampler (HVS) in same condition would be undertaken by the Laboratory.
- 3.7.3 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.7.4 All water quality monitoring equipment would be calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.7.5 The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix F*.

### 3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

- 3.8.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise and water quality criteria were set up, namely Action and Limit levels are listed in *Tables 3-8, 3-9 and 3-10*.

**Table 3-8 Action and Limit Levels for Air Quality Monitoring**

Monitoring Station	Action Level ( $\mu\text{g}/\text{m}^3$ )		Limit Level ( $\mu\text{g}/\text{m}^3$ )	
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AM1a	265	143	500	260
AM2	268	149		
AM3	269	145		
AM4b	267	148		
AM5a	268	143		
AM6	269	148		
AM7b	275	156		
AM8	269	144		
AM9b	271	151		

**Table 3-9 Action and Limit Levels for Construction Noise**

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8, NM9, NM10	When one or more documented complaints are received	75 dB(A) <sup>Note 1 &amp; Note 2</sup>

*Note 1: Acceptable Noise Levels for school should be reduced to 70 dB(A) and 65 dB(A) during examination period*

*Note 2: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.*

Table 3-10 Action and Limit Levels for Water Quality

Parameter	Performance criteria	Monitoring Location				
		WM1	WM2A	WM2B	WM3	WM4
DO (mg/L)	Action Level	(*)4.23	(**)4.00	(*)4.74	(**)4.00	(*)4.14
	Limit Level	(#)4.19	(**)4.00	(#)4.60	(**)4.00	(#)4.08
Turbidity (NTU)	Action Level	51.3	24.9	11.4	13.4	35.2
	Limit Level	AND 120% of upstream control station of the same day				
SS (mg/L)	Action Level	67.6	33.8	12.3	14.0	38.4
	Limit Level	AND 130% of upstream control station of the same day				
SS (mg/L)	Action Level	54.5	14.6	11.8	12.6	39.4
	Limit Level	AND 120% of upstream control station of the same day				
		64.9	17.3	12.4	12.9	45.5
		AND 130% of upstream control station of the same day				

**Remarks:**

- (\*) The Proposed **Action Level** of Dissolved Oxygen is adopted to be used 5%-ile of baseline data
- (\*\*) The Proposed **Action & Limit Level** of Dissolved Oxygen is used 4mg/L
- (#) The Proposed **Limit Level** of Dissolved Oxygen is adopted to be used 1%-ile of baseline data

3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in **Appendix G**.

**3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL**

3.9.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.

3.9.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

## 4 AIR QUALITY MONITORING

### 4.1 GENERAL

4.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3, 5, 6 and Contract SS C505 and air quality monitoring was performed at all designated locations.

4.1.2 The air quality monitoring schedule is presented in *Appendix H* and the monitoring results are summarized in the following sub-sections.

### 4.2 AIR QUALITY MONITORING RESULTS IN REPORTING MONTH

4.2.1 In the Reporting Period, a total of *135* events of 1-hour TSP and *44* events 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Tables 4-1 to 4-9*. The detailed 24-hour TSP monitoring data are presented in *Appendix I* and the relevant graphical plots are shown in *Appendix J*.

**Table 4-1 Summary of 24-hour and 1-hour TSP Monitoring Results – AM1a**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Nov-15	94	3-Nov-15	10:15	73	60	57
10-Nov-15	83	9-Nov-15	10:35	29	33	32
16-Nov-15	40	14-Nov-15	10:01	77	127	166
21-Nov-15	55	20-Nov-15	10:59	98	94	116
27-Nov-15	73	26-Nov-15	9:13	92	73	58
Average (Range)	<b>69</b> (40-94)	Average (Range)		<b>79</b> (29 – 166)		

**Table 4-2 Summary of 24-hour and 1-hour TSP Monitoring Results – AM2**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Nov-15	148	3-Nov-15	10:06	82	71	65
10-Nov-15	116	9-Nov-15	10:27	37	49	50
16-Nov-15	81	14-Nov-15	9:55	45	62	69
21-Nov-15	65	20-Nov-15	14:01	34	30	32
27-Nov-15	128	26-Nov-15	9:21	76	68	54
Average (Range)	<b>108</b> (65-148)	Average (Range)		<b>55</b> (30 – 82)		

**Table 4-3 Summary of 24-hour and 1-hour TSP Monitoring Results – AM3**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Nov-15	105	3-Nov-15	9:58	111	88	80
10-Nov-15	82	9-Nov-15	10:20	40	55	47
16-Nov-15	38	14-Nov-15	9:51	54	109	135
21-Nov-15	55	20-Nov-15	10:48	89	83	90
27-Nov-15	#	26-Nov-15	13:05	64	45	76
Average (Range)	<b>70</b> (38-105)	Average (Range)		<b>78</b> (40 – 135)		

# The 24-hour TSP monitoring was failure due to malfunction of HVS.

**Table 4-4 Summary of 24-hour and 1-hour TSP Monitoring Results – AM4b**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Nov-15	54	6-Nov-15	10:40	82	81	73
10-Nov-15	37	12-Nov-15	10:10	68	65	72
16-Nov-15	43	18-Nov-15	13:00	73	60	80
21-Nov-15	43	24-Nov-15	13:45	75	76	41
27-Nov-15	73	30-Nov-15	14:03	75	73	113
Average (Range)	<b>50</b> <b>(37-73)</b>	Average (Range)		<b>74</b> <b>(41 – 113)</b>		

**Table 4-5 Summary of 24-hour and 1-hour TSP Monitoring Results – AM5a**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Nov-15	74	6-Nov-15	10:30	50	47	42
10-Nov-15	66	12-Nov-15	10:00	78	74	76
16-Nov-15	29	18-Nov-15	13:15	77	71	80
21-Nov-15	26	24-Nov-15	13:49	86	74	52
27-Nov-15	137	30-Nov-15	14:12	81	79	119
Average (Range)	<b>66</b> <b>(26-137)</b>	Average (Range)		<b>72</b> <b>(42 – 119)</b>		

**Table 4-6 Summary of 24-hour and 1-hour TSP Monitoring Results – AM6**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Nov-15	106	6-Nov-15	9:50	74	72	65
10-Nov-15	67	12-Nov-15	9:45	72	58	64
16-Nov-15	49	18-Nov-15	13:30	72	66	74
21-Nov-15	52	24-Nov-15	14:00	79	79	46
27-Nov-15	140	30-Nov-15	14:20	86	84	124
Average (Range)	<b>83</b> <b>(49-140)</b>	Average (Range)		<b>74</b> <b>(46 – 124)</b>		

**Table 4-7 Summary of 24-hour and 1-hour TSP Monitoring Results – AM7b**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Nov-15	89	6-Nov-15	9:38	76	71	53
10-Nov-15	82	12-Nov-15	9:48	65	63	67
16-Nov-15	37	18-Nov-15	9:05	182	146	148
21-Nov-15	59	24-Nov-15	9:11	66	85	115
27-Nov-15	73	30-Nov-15	9:51	195	170	144
Average (Range)	<b>68</b> <b>(37-89)</b>	Average (Range)		<b>110</b> <b>(53 – 195)</b>		

**Table 4-8 Summary of 24-hour and 1-hour TSP Monitoring Results – AM8**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Nov-15	83	6-Nov-15	13:08	89	39	80
10-Nov-15	31	12-Nov-15	13:15	71	71	74
16-Nov-15	32	18-Nov-15	13:17	115	76	56
21-Nov-15	47	24-Nov-15	13:01	116	92	111
27-Nov-15	61	30-Nov-15	13:25	171	126	124
Average (Range)	<b>51</b> <b>(31-83)</b>	Average (Range)		<b>94</b> <b>(39 – 171)</b>		

**Table 4-9 Summary of 24-hour and 1-hour TSP Monitoring Results – AM9b**

Date	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )				
		Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Nov-15	115	3-Nov-15	9:19	111	100	86
10-Nov-15	89	9-Nov-15	9:09	39	38	30
16-Nov-15	42	14-Nov-15	9:19	75	59	55
21-Nov-15	97	20-Nov-15	9:06	153	137	147
27-Nov-15	96	26-Nov-15	13:12	44	46	53
Average (Range)	<b>88</b> <b>(42-115)</b>	Average (Range)		<b>78</b> <b>(30 – 153)</b>		

- 4.2.2 In the Reporting Period, the 24-hour TSP monitoring at AM3 on 27 November 2015 was failure due to malfunction of HVS. After intense checking, it was found that the motor of the HVS was damaged due to over-consuming and it has been replaced on 2 December 2015. The 24-hour TSP monitoring was resumed on 3 December 2015 following the monitoring schedule.
- 4.2.3 As shown in *Tables 4-1 to 4-9*, all the 1-hour TSP and 24-hour TSP monitoring results were below the Action/Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.4 The meteorological data during the impact monitoring days are summarized in *Appendix K*.

## 5 CONSTRUCTION NOISE MONITORING

### 5.1 GENERAL

- 5.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3, 5, 6 and Contract SS C505 and noise monitoring was performed at all designated locations.
- 5.1.2 The noise monitoring schedule is presented in *Appendix H* and the monitoring results are summarized in the following sub-sections.

### 5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

- 5.2.1 In the Reporting Period, a total of **50** event noise measurements were carried out at the designated locations. The sound level meter was set in 1m from the exterior of the building façade including noise monitoring locations NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8 and NM9. Therefore, no façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines. However, free-field status was performed at NM10 and façade correction (+3 dB(A)) has added according to the requirement in this month. The noise monitoring results at the designated locations are summarized in *Tables 5-1 and 5-2*. The detailed noise monitoring data are presented in *Appendix I* and the relevant graphical plots are shown in *Appendix J*.

**Table 5-1 Summary of Construction Noise Monitoring Results (Contracts 3 and 5)**

Construction Noise Level ( $L_{eq30min}$ ), dB(A)					
Date	NM1	NM2	NM8	NM9	NM10 <sup>(*)</sup>
3-Nov-15	68	61	58	56	68
9-Nov-15	58	60	57	58	61
14-Nov-15	69	60	64	65	<b>78</b>
20-Nov-15	64	61	58	59	73
26-Nov-15	64	60	60	59	61
<b>Limit Level</b>	<b>75 dB(A)</b>				

*Remarks*

(\*) *façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines*

*i bold and underlined indicated Limit Level exceedance.*

**Table 5-2 Summary of Construction Noise Monitoring Results (Contracts 2 and 6)**

Construction Noise Level ( $L_{eq30min}$ ), dB(A)					
Date	NM3	NM4	NM5	NM6	NM7
6-Nov-15	62	66	53	56	63
12-Nov-15	65	63	68	56	61
18-Nov-15	59	65	63	54	64
24-Nov-15	59	63	53	57	65
30-Nov-15	56	64	53	57	62
<b>Limit Level</b>	<b>75 dB(A)</b>				

- 5.2.2 As shown in *Tables 5-1 and 5-2*, one (1) Limit Level exceedance was recorded at NM10 on 14 November 2015. NOE was issued to relevant parties upon confirmation of the monitoring result. The investigation for the cause of exceedance is in progress. Furthermore, there was no noise complaints (Action Level exceedance) received by the RE, Contractors or CEDD in the Reporting Period.



## 6 WATER QUALITY MONITORING

### 6.1 GENERAL

- 6.1.1 In the Reporting Period, construction works under the project has been commenced in Contracts 2, 3, 5, 6 and Contract SS C505 and water quality monitoring was performed at all designated locations.
- 6.1.2 The water quality monitoring schedule is presented in *Appendix H*. The monitoring results are summarized in the following sub-sections.

### 6.2 RESULTS OF WATER QUALITY MONITORING

- 6.2.1 In the Reporting Period, there were twelve (12) sampling days for WM1 and WM4 and their control stations and thirteen (13) sampling days for WM2A, WM2B and WM3 and their control stations.
- 6.2.2 The key monitoring parameters including Dissolved Oxygen, Turbidity and Suspended Solids are summarized in *Tables 6-1 and 6-4*. Breaches of water quality monitoring criteria are shown in *Table 6-5*. Detailed monitoring database including in-situ measurements and laboratory analysis data are shown in *Appendix I* and the relevant graphical plot are shown in *Appendix J*.

**Table 6-1 Summary of Water Quality Monitoring Results for Contracts 2 and 3**

Date	Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)		
	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB
3-Nov-15	7.5	7.7	6.9	8.8	5.1	14.9	10.0	3.5	14.0
5-Nov-15	7.0	7.1	5.6	13.6	19.4	16.3	9.5	9.0	21.0
7-Nov-15	7.1	7.8	6.1	12.6	7.0	12.4	11.0	5.0	12.0
9-Nov-15	6.2	7.2	6.1	18.5	8.3	13.4	16.0	5.5	18.0
11-Nov-15	7.0	8.2	6.4	30.4	6.3	14.7	27.0	7.0	17.5
13-Nov-15	7.5	8.1	6.3	19.6	7.6	18.7	19.0	4.5	18.5
16-Nov-15	7.3	7.8	6.0	14.5	6.9	14.6	8.5	5.5	12.0
19-Nov-15	7.5	8.0	5.8	19.3	6.0	15.0	18.0	5.5	20.0
21-Nov-15	7.6	7.8	6.1	19.9	7.9	13.8	18.0	8.0	14.5
23-Nov-15	4.4	7.2	6.9	16.8	5.1	11.3	25.0	10.0	12.5
25-Nov-15	7.4	7.5	6.0	19.8	5.1	16.2	13.5	3.5	12.0
27-Nov-15	7.7	8.2	6.1	14.5	12.4	14.2	14.0	12.5	13.0

**Table 6-2 Summary of Water Quality Monitoring Results for Contracts 5 and SS C505**

Date	Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)	
	WM1	WM1-Control	WM1	WM1-Control	WM1	WM1-Control
3-Nov-15	8.0	8.5	26.9	11.3	41.5	5.0
5-Nov-15	7.3	8.1	13.4	9.5	6.5	4.5
7-Nov-15	7.4	8.0	46.4	9.3	41.0	5.0
9-Nov-15	6.6	7.7	19.1	9.0	19.5	3.5
11-Nov-15	8.3	8.2	12.6	9.1	11.0	3.5
13-Nov-15	7.8	8.4	17.6	9.7	25.0	4.5
16-Nov-15	7.4	7.7	13.1	10.0	8.0	4.0
19-Nov-15	7.6	8.4	25.1	11.8	30.5	4.0
21-Nov-15	7.9	9.0	13.9	16.3	14.5	8.0
23-Nov-15	7.2	7.6	12.9	9.5	11.5	7.5
25-Nov-15	7.6	7.8	22.5	8.5	24.0	3.5
27-Nov-15	8.9	9.5	34.0	15.4	30.0	4.5

**Table 6-3 Summary of Water Quality Monitoring Results for Contract 6**

Date	Dissolved Oxygen (mg/L)				Turbidity (NTU)				Suspended Solids (mg/L)			
	WM2A	WM2A-C	WM2B	WM2B-C	WM2A	WM2A-C	WM2B	WM2B-C	WM2A	WM2A-C	WM2B	WM2B-C
2-Nov-15	8.9	8.3	8.5	8.0	<b><u>31.6</u></b>	8.9	10.5	3.5	<b><u>25.5</u></b>	2.0	2.5	5.5
4-Nov-15	8.0	7.3	8.1	7.3	22.1	10.2	<b><u>28.9</u></b>	4.0	13.5	2.0	<b><u>12.0</u></b>	2.0
6-Nov-15	7.5	6.9	8.0	7.5	<b><u>48.6</u></b>	13.0	<b><u>38.5</u></b>	4.5	<b><u>27.5</u></b>	5.0	<b><u>22.0</u></b>	2.0
10-Nov-15	8.2	7.3	7.6	7.4	<b><u>71.7</u></b>	9.2	<b><u>131.5</u></b>	14.9	<b><u>58.5</u></b>	3.5	<b><u>112.5</u></b>	7.0
12-Nov-15	8.4	7.5	9.2	7.9	9.5	15.9	<b><u>16.7</u></b>	4.9	5.5	5.0	11.0	4.0
14-Nov-15	8.1	7.5	8.5	7.9	15.2	17.9	<b><u>26.5</u></b>	3.9	8.0	3.0	<b><u>29.5</u></b>	10.0
16-Nov-15	8.0	8.1	8.3	7.6	<b><u>100.4</u></b>	9.7	10.9	4.5	<b><u>72.5</u></b>	3.5	8.0	3.0
18-Nov-15	7.9	7.4	7.9	7.6	12.2	10.0	9.1	4.6	10.0	2.0	5.0	2.0
20-Nov-15	8.2	7.2	8.0	7.6	13.5	9.9	3.8	3.8	8.0	2.5	4.5	2.0
24-Nov-15	8.0	7.5	8.0	7.9	11.1	10.1	11.4	4.8	6.0	4.0	10.5	5.0
26-Nov-15	9.2	8.2	8.4	8.5	7.1	8.9	<b><u>229.5</u></b>	9.2	6.0	2.0	<b><u>75.0</u></b>	8.0
28-Nov-15	8.7	8.1	8.4	8.1	8.6	18.5	<b><u>18.0</u></b>	4.3	4.5	8.5	<b><u>39.0</u></b>	2.0
30-Nov-15	8.4	7.3	7.6	7.4	9.2	8.8	9.7	5.2	8.0	4.5	10.0	4.0

Remark:

i bold and underlined indicated Limit Level exceedance.

ii bold and italic indicated Action Level exceedance.

**Table 6-4 Summary of Water Quality Monitoring Results for Contracts 2 and 6**

Date	Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)	
	WM3	WM3-Control	WM3	WM3-Control	WM3	WM3-Control
2-Nov-15	7.9	8.4	6.3	15.2	6.0	16.0
4-Nov-15	6.8	6.1	8.7	7.3	3.5	2.0
6-Nov-15	7.3	7.3	9.5	24.6	6.5	47.0
10-Nov-15	6.9	5.7	7.1	4.6	7.0	4.5
12-Nov-15	7.5	7.1	12.5	6.2	11.5	7.0
14-Nov-15	7.5	7.7	12.8	19.9	13.0	31.5
16-Nov-15	7.4	7.6	12.6	16.8	12.0	28.0
18-Nov-15	7.3	7.3	7.1	14.4	2.0	17.5
20-Nov-15	7.2	7.6	5.6	5.9	4.5	7.0
24-Nov-15	7.5	7.2	5.8	17.3	5.5	21.5
26-Nov-15	8.0	8.1	5.0	14.6	5.0	22.5
28-Nov-15	7.6	8.0	4.4	17.8	2.0	25.0
30-Nov-15	6.8	7.6	8.4	18.5	3.5	27.0

**Table 6-5 Breaches of Water Quality Monitoring Criteria in Reporting Period**

Location	Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)		Total Exceedance	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit
WM1	0	0	0	0	0	0	0	0
WM2A	0	0	1	3	0	4	1	7
WM2B	0	0	0	7	1	5	1	12
WM3	0	0	0	0	0	0	0	0
WM4	0	0	0	0	0	0	0	0
<b>No of Exceedance</b>	0	0	1	10	1	9	2	19

6.2.3 In this Reporting Period, total of twenty one (21) Action/ Limit Level exceedances, namely four (4) exceedances of turbidity and four (4) exceedances of suspended solids recorded at WM2A and seven (7) exceedances of turbidity and six (6) exceedance of suspended solids recorded at

WM2B.

- 6.2.4 NOE was issued to relevant parties upon confirmation of the monitoring result. The investigation for the cause of exceedance is in progress.
- 6.2.5 There were outstanding investigation results for water quality exceedances recorded at WM2A and WM2B in last Reporting Period. The relevant investigation was completed and the results are presented in below.

**Investigation Result for Exceedance at WM2A on 23, 26, 28 and 30 October 2015**

- 6.2.6 According to the site information provided from the Contractor of C6, construction activities carried out during 23 to 30 October 2015 at North Portal near WM2A included site clearance and Ground Investigation (GI) works. As advised by the Contractor, water re-circulation tank was provided for the GI works and no wastewater was discharged.
- 6.2.7 According to the site record from the monitoring team during monitoring on the exceedance days, the water quality at WM2A-C is visually clear but cloudy water was observed at WM2A. Site inspection was conducted at North Portal near WM2A to investigate the source of cloudy water.
- 6.2.8 During site inspection, an existing flow diversion through the site was observed and the water flow was not contaminated by the construction activities. No excavation either inside the river course or on the land side of the works area was observed. However, it was observed that turbid water was partly generated from the silt in the flow diversion and mainly due to stirring up of river bed soil by water flow from the outfall of flow. It is likely that the flow became stronger after removal of the vegetation cover.
- 6.2.9 It was suspected the exceedances were related to the turbid water generated by the falling water impacted the river bed soil at the outfall. The Contractor has been modified the outfall on 11 November 2015 by adding silt trap at the outfall of the flow diversion and prolong the outfall location by water pipe. There were no exceedances triggered at WM2A after the improvement work taken by the Contractor.

**Investigation Result for Exceedance at WM2B on 23, 26, 28 and 30 October 2015**

- 6.2.10 According to the site information provided from the Contractor of C6, construction activities carried out during 23 to 30 October 2015 at North Portal included site clearance, excavation, bored pile works and slope works.
- 6.2.11 According to the site record from the monitoring team during monitoring during monitoring on the exceedance days, very shallow water was measured at WM2B and the water depth was around 0.02m. Since the water sampling was carried out at the bridge over the drainage channel, the sampling bucket may readily disturb the channel bed and the loose sediment and debris would be collected as well
- 6.2.12 During site inspection at North Portal on 23 and 29 October 2015, the drainage channel which leading to WM2B was inspected and it was observed that the water quality in the channel was visually clear but some leaves debris were mixed with the water. As advised by the Contractor, there were no water discharge on the exceedance days and wastewater treatment facility has been installed in case of wastewater generated and water discharge is needed.
- 6.2.13 Based on our investigation, it is considered that the exceedances were likely due to the shallow water and disturbance of sediment at the channel bed during sampling and no related to the works under the project.

**Investigation Result for Exceedance at WM2A on 2, 6 and 10 November 2015**

- 6.2.14 According to the site information provided from the Contractor of C6, construction activities carried out on 2, 6 and 10 November 2015 at North Portal near WM2A included site clearance

and Ground Investigation (GI) works. As advised by the Contractor, water re-circulation tank was provided for the GI works and no wastewater was discharged.

- 6.2.15 According to the site record from the monitoring team during monitoring on 2, 6 and 10 November 2015, the water quality at WM2A-C is visually clear but cloudy water was observed at WM2A. Site inspection was conducted at North Portal near WM2A to investigate the source of cloudy water.
- 6.2.16 During site inspection, an existing flow diversion through the site was observed and the water flow was not contaminated by the construction activities. No excavation either inside the river course or on the land side of the works area was observed.
- 6.2.17 However, it was observed that turbid water was partly generated from the silt in the flow diversion and mainly due to stirring up of river bed soil by water flow from the outfall of flow. It is likely that the flow became stronger after removal of the vegetation cover.
- 6.2.18 It was suspected the exceedances were related to the turbid water generated by the falling water impacted the river bed soil at the outfall. The Contractor has been modified the outfall on 11 November 2015 by adding silt trap at the outfall of the flow diversion and prolong the outfall location by water pipe.

#### **Investigation Result for Exceedance at WM2B on 4, 6 and 10 November 2015**

- 6.2.19 According to the site information provided from the Contractor of C6, construction activities carried out on 4, 6 and 10 November 2015 at North Portal near WM2B included bored pile works and slope works.
- 6.2.20 According to the site record from the monitoring team during monitoring on 4, 6 and 10 November 2015, very shallow water was measured at WM2B and the water depth was around 0.02m. Since the water sampling was carried out at the bridge over the drainage channel, the sampling bucket may readily disturb the channel bed and the loose sediment and debris would be collected as well.
- 6.2.21 During site inspection at North Portal on 6 November 2015, the drainage channel which leading to WM2B was inspected and it was observed that the water quality in the channel was visually clear but large amount of leaves debris inside the channel was observed. Moreover, the wastewater treatment facility was in function and the quality of the treated water was visually acceptable.
- 6.2.22 Based on our investigation, it is considered that the exceedances were likely due to the shallow water and disturbance of sediment at the channel bed during sampling and not related to the works under the project.

#### **Investigation Result for Exceedance at WM2A on 16 November 2015**

- 6.2.23 To be reported in next Reporting Period.

#### **Investigation Result for Exceedance at WM2B on 12, 14, 28 and 30 November 2015**

- 6.2.24 To be reported in next Reporting Period.

## 7 WASTE MANAGEMENT

### 7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

### 7.2 RECORDS OF WASTE QUANTITIES

7.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

7.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 7-1* and *7-2* and the Monthly Summary Waste Flow Table is shown in *Appendix L*. Whenever possible, materials were reused on-site as far as practicable.

**Table 7-1 Summary of Quantities of Inert C&D Materials for the Project**

Type of Waste	Contract 2		Contract 3		Contract 5		Contract 6		Contract SS C505		Total Quantity
	Qty.	Disposal location	Qty.	Disposal location	Qty.	Disposal location	Qty.	Disposal location	Qty.	Disposal location	
C&D Materials (Inert) (in '000m <sup>3</sup> )	46.3947	--	2.990	--	0	--	16.813	--	1.42	--	67.6177
Reused in this Project (Inert) (in '000 m <sup>3</sup> )	2.5152	--	1.200	--	0	--	0.717	--	1.28	--	5.7122
Reused in other Projects (Inert) (in '000 m <sup>3</sup> )	42.1530	C6/ NENT	0	--	0	--	2.456	C3/ C5	0	--	44.609
Disposal as Public Fill (Inert) (in '000 m <sup>3</sup> )	1.7265	Tuen Mun 38	1.79	Tuen Mun 38	0	--	13.64	Tuen Mun 38	0.143	TKO 137	17.2995

**Table 7-2 Summary of Quantities of C&D Wastes for the Project**

Type of Waste	Contract 2		Contract 3		Contract 5		Contract 6		Contract SS C505		Total Quantity
	Qty.	Disposal location	Qty.	Disposal location	Qty.	Disposal location	Qty.	Disposal location	Qty.	Disposal location	
Recycled Metal ('000kg) #	0	-	0.001	-	0	--	0	--	0	--	0.001
Recycled Paper / Cardboard Packing ('000kg) #	0	Licensed collector	0	-	0	Licensed collector	0.102	--	0	--	0.102
Recycled Plastic ('000kg) #	0	Licensed collector	0	Licensed collector	0	--	0	--	0	--	0
Chemical Wastes ('000kg) #	3.168	Licensed collector	0	-	0	--	0	--	2.6	--	5.768
General Refuses ('000m <sup>3</sup> )	0.0953	NENT	0.13	NENT	0.03	NENT	0.594	NENT	0.052	NENT	0.9013

Remark #: Unit of recycled metal, recycled paper/ cardboard packing, recycled plastic and chemical waste for Contractor 3 was in ('000m<sup>3</sup>).

## 8 SITE INSPECTION

### 8.1 REQUIREMENTS

8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

### 8.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

#### Contract 2

8.2.1 In the Reporting Period, joint site inspection for Contract 2 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **6, 13, 20 and 26 November 2015**. No non-compliance was noted.

8.2.2 The findings / deficiencies of *Contract 2* that observed during the weekly site inspection are listed in *Table 8-1*.

**Table 8-1 Site Observations for Contract 2**

Date	Findings / Deficiencies	Follow-Up Status
6 November 2015	<ul style="list-style-type: none"> <li>No adverse environmental were observed.</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
13 November 2015	<ul style="list-style-type: none"> <li>No adverse environmental were observed.</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
20 November 2015	<ul style="list-style-type: none"> <li>Dust emission was observed during rock breaking. The Contractor should provide water spraying during breaking activity as dust mitigation measures. (Mid-Vent)</li> <li>It was reminded that the temporary U-channel should be cleaned up regularly to ensure it operates effectively.</li> <li>It was reminded that a warning sign should be posted nearby the retained trees to alert the ar drivers.</li> </ul>	<ul style="list-style-type: none"> <li>Water spraying was provided during dusty operation.</li> <li>Not required for reminder.</li> <li>Not required for reminder.</li> </ul>
26 November 2015	<ul style="list-style-type: none"> <li>Dust mitigation measures should be provided for the stockpile storage on site to minimize dust impact.</li> <li>As a reminder, belt conveyors should be fully enclosed to reduce dust impact during operation.</li> <li>It was remind that site tidiness and remove the genral refuse should be follow regularly.</li> </ul>	<ul style="list-style-type: none"> <li>Water spraying provide to wetten the stockpile.</li> <li>Not required for reminder.</li> <li>Not required for reminder.</li> </ul>

#### Contract 3

8.2.3 In the Reporting Period, joint site inspection for Contract 3 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **2, 9, 18, 23 and 30 November 2015**. No non-compliance was noted.

8.2.4 The findings / deficiencies of *Contract 3* that observed during the weekly site inspection are listed in *Table 8-2*.

**Table 8-2 Site Observations for Contract 3**

Date	Findings / Deficiencies	Follow-Up Status
2 November 2015	<ul style="list-style-type: none"> <li>Potential surface runoff was observed, the Contractor should maintain the sand bag barrier to prevent muddy runoff discharge into the river. (SA12)</li> <li>Muddy trails were observed at site exit, the Contractor should provide wheel washing facilities at each site exit and ensure all vehicle were washed before leaving the site. (SA1A)</li> <li>The Contractor was reminded to provide dust control measures to reduce dust impact. (BPW)</li> </ul>	<ul style="list-style-type: none"> <li>The broken sand bags have been replaced and the sand bag barrier was maintained.</li> <li>Manual wheel washing was provided at the site exit SA1A and no muddy trails were observed.</li> <li>Not required for reminder.</li> </ul>
9 November 2015	<ul style="list-style-type: none"> <li>No adverse environmental issues were observed.</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
18 November 2015	<ul style="list-style-type: none"> <li>Chemical container without drip tray was observed, the Contractor should provide drip tray underneath (AC7)</li> <li>Oil layer cumulated in the boot washing bay was observed, the Contractor should clean the oil layer according to the chemical waste disposal ordinance. (SA11B)</li> </ul>	<ul style="list-style-type: none"> <li>The chemical container without drip tray was removed.</li> <li>The oil layer in the boot washing bay was removed.</li> </ul>
23 November 2015	<ul style="list-style-type: none"> <li>Chemical container without drip tray was observed, the Contractor should provide proper drip tray for all chemical containers. (SA11C)</li> </ul>	<ul style="list-style-type: none"> <li>Drip tray was provided for the chemical container at SA11C.</li> </ul>
30 November 2015	<ul style="list-style-type: none"> <li>The Contractor was reminded to ensure all vehicles were washed before leaving the site. (near SA1A).</li> </ul>	<ul style="list-style-type: none"> <li>Not required for reminder.</li> </ul>

**Contract 5**

8.2.5 In the Reporting Period, joint site inspection for Contract 5 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **5, 12, 19 and 26 November 2015**. No non-compliance was noted.

8.2.6 The findings / deficiencies of **Contract 5** that observed during the weekly site inspection are listed in **Table 8-3**.

**Table 8-3 Site Observations for Contract 5**

Date	Findings / Deficiencies	Follow-Up Status
5 November 2015	<ul style="list-style-type: none"> <li>No adverse environmental were observed.</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
12 November 2015	<ul style="list-style-type: none"> <li>Open stockpiles at the BCP was observed, the Contractor should cover all the dusty stockpiles with tarpaulin to minimize the dust generation.</li> </ul>	<ul style="list-style-type: none"> <li>Open stockpiles at the BCP were removed and the remaining stockpile has been compacted to minimize dust impact.</li> </ul>
19 November 2015	<ul style="list-style-type: none"> <li>General refuse and construction material were scattered at 1500 pipe, the Contractor should improve the</li> </ul>	<ul style="list-style-type: none"> <li>The general refuses have been removed; however, the Contractor is reminded to</li> </ul>

Date	Findings / Deficiencies	Follow-Up Status
	housekeeping of the site.	maintain the site tidiness.
26 November 2015	<ul style="list-style-type: none"> <li>No adverse environmental were observed.</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>

**Contract 6**

8.2.7 In the Reporting Period, joint site inspection for Contract 6 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **6, 13, 20 and 27 November 2015**. No non-compliance was noted.

8.2.8 The findings / deficiencies of **Contract 6** that observed during the weekly site inspection are listed in **Table 8-4**.

**Table 8-4 Site Observations for Contract 5**

Date	Findings / Deficiencies	Follow-Up Status
6 November 2015	<ul style="list-style-type: none"> <li>Construction material placing inside the tree protection zone was observed. No construction material are allowed placing inside the zone.( North Portal)</li> <li>It was reminded that earth bund or sand bags should be provided along the works area near the river to prevent surface run-off contaminate the river body.</li> </ul>	<ul style="list-style-type: none"> <li>Construction material placing inside the tree protection zone was removed.</li> <li>Not required for reminder.</li> </ul>
13 November 2015	<ul style="list-style-type: none"> <li>Soil and debris cumulated inside the temporary drainage was observed. The contractor should improve the drainage system to prevent turbidity water discharge into the stream. (Works area near organic farm)</li> <li>Proper mitigation measures should be provided for the edge and stockpile along the water stream to prevent muddy surface run-off discharged into the stream, (Bridge D)</li> <li>As a reminder, no equipment or plant was allowed placing on the top of the stream or temporary drainage to prevent contaminate the river body.</li> </ul>	<ul style="list-style-type: none"> <li>Bypass stream was improved, no turbidity water discharge was observed.</li> <li>Tarpaulin sheets were provided for the exposed slop near the river.</li> <li>Not required for reminder.</li> </ul>
20 November 2015	<ul style="list-style-type: none"> <li>Loose soil was observed along the river bank of Ping Yuen River. Mitigation measures such as covering loose soil by tarpaulinto prevent the loose soil falling into river. (Bridge D)</li> <li>General refuse scattered on site was observed. The Contractor should clean up the general refuse regularly.</li> <li>It was reminded that all the retained trees as located within working areas should fence off for protection.</li> <li>It was reminded the air quality</li> </ul>	<ul style="list-style-type: none"> <li>Tarpaulin sheets were provided for the exposed slop near the river.</li> <li>General refuse scattered on site was cleared.</li> <li>Not required for reminder.</li> <li>Not required for reminder.</li> </ul>



Date	Findings / Deficiencies	Follow-Up Status
	mitigation measure should implement prevent dust emission from working site.	
27 November 2015	<ul style="list-style-type: none"> <li>Oil drum without drip tray was observed. (Bridge C Don Don Hill)</li> <li>Oil leakage on ground was observed. The contractor should clean up to prevent further contamination. (Bridge C Don Don Hill)</li> <li>As a reminder, wheel washing warning sign should be displayed at all site exit and make sure all vehicles should be used before leaving from site.</li> <li>As a reminder, 3 side plus top shelter should be provided for grouting works mixing area.</li> </ul>	<ul style="list-style-type: none"> <li>To be followed.</li> <li>To be followed.</li> <li>Not required for reminder.</li> <li>Not required for reminder.</li> </ul>

**Contract SS C505**

8.2.9 In the Reporting Period, joint site inspection for Contract SS C505 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **4, 11, 18 and 25 November 2015**. No non-compliance was noted.

8.2.10 The findings / deficiencies of **Contract SS C505** that observed during the weekly site inspection are listed in **Table 8-5**.

**Table 8-5 Site Observations for Contract SS C505**

Date	Findings / Deficiencies	Follow-Up Status
4 November 2015	<ul style="list-style-type: none"> <li>Black smoke emission was observed from a machinery at Portion 2A. The Contractor should maintain the machinery in good condition.</li> <li>The Contractor should protected the opened slope at Bridge 4 (Portion 1) to minimize muddy runoff during heavy rain.</li> <li>The Contractor was reminded to remove stagnant water regularly to prevent mosquito breeding.</li> </ul>	<ul style="list-style-type: none"> <li>No black smoke was observed after carried out maintenance work for the machinery.</li> <li>The slope was paved with concrete to minimize muddy runoff during heavy rain.</li> <li>Not required for reminder.</li> </ul>
11 November 2015	<ul style="list-style-type: none"> <li>No adverse environmental were observed.</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
18 November 2015	<ul style="list-style-type: none"> <li>Minor stagnant water cumulated inside the trench was observed. Mitigation measures or clean up the stagnant water was reminded to prevent mosquito breeding. (Drilling rig works area near site boundary)</li> <li>As a general reminder, dust mitigation measures for the haul road or dusty activities should be provided and increase during dry season to minimize dust impact.</li> </ul>	<ul style="list-style-type: none"> <li>Stagnant water inside the trench was cleared.</li> <li>Not required for reminder.</li> </ul>
25 November 2015	<ul style="list-style-type: none"> <li>Dusty stockpile without proper cover was observed at Portion 1. The Contractor should cover the dusty stockpile well with impervious sheet to reduce dust generation.</li> </ul>	<ul style="list-style-type: none"> <li>Stockpile was removed.</li> </ul>

Date	Findings / Deficiencies	Follow-Up Status
	<ul style="list-style-type: none"><li>Stagnant water was observed at Portion 1. The Contractor should remove the stagnant water to prevent mosquito breeding</li></ul>	<ul style="list-style-type: none"><li>Stagnant water cumulated at Portion 1 was cleared.</li></ul>

8.2.11 Overall, general housekeeping such as daily site tidiness and cleanliness should be maintained for all Contracts. Furthermore, the Contractors were reminded to implement Waste Management Plan of the Project.

**Other Contracts**

8.2.12 Since the construction works at the Contract 4 and Contract 7 have not yet been commenced, no site inspection is performed for these Contracts.

## 9 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

### 9.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

9.1.1 In the Reporting Period, no summons and prosecution under the EM&A Programme was lodged for Contracts 2, 3 and 5. However, one (1) documented environmental complaint was received and lodged for Contracts 6. Follow up actions have been undertaken by the Contractor to resolve the deficiencies. The details of complaint are listed below:-

- 6 and 10 November 2015 - the complainant complained that the construction work caused water pollution to Ping Yuen River, which seriously polluted the water environment and the farm and cropping owned by the complainant. The complainant hopes the related department immediately rectified the deficiency immediately.

9.1.2 Upon receipt of the complaint, follow up action has been undertaken by both Contractor promptly to resolve the complaints and deficiencies. During the complaint investigation work, the Contractor was co-operated with the ET in providing all the necessary information and assistance for completion of the investigation. The investigation report was submitted to relevant parties on 16 November 2015.

9.1.3 The statistical summary table of environmental complaint is presented in *Tables 9-1, 9-2 and 9-3*.

**Table 9-1 Statistical Summary of Environmental Complaints**

Reporting Period	Contract No	Environmental Complaint Statistics		
		Frequency	Cumulative	Complaint Nature
19 May 2014 – 31 Oct 2015	Contract 2	0	13	• (6) Water Quality • (5) Construction Dust • (2) Noise
06 Nov 2013 – 31 Oct 2015	Contract 3	0	3	• (1) Construction Dust • (2) Water quality
16 Aug 2013 – 31 Oct 2015	Contract 5	0	2	• (2) Construction Dust
1 – 30 November 2015	Contract 2	0	13	• (6) Water Quality • (5) Construction Dust • (2) Noise
	Contract 3	0	3	• (1) Construction Dust • (2) Water quality
	Contract 5	0	2	• (2) Construction Dust
	Contract 6	1	1	• (1) Water Quality
	Contract SS C505	0	0	N/A

**Table 9-2 Statistical Summary of Environmental Summons**

Reporting Period	Contract No	Environmental Summons Statistics		
		Frequency	Cumulative	Complaint Nature
19 May 2014 – 31 Oct 2015	Contract 2	0	0	NA
06 Nov 2013 – 31 Oct 2015	Contract 3	0	0	NA
16 Aug 2013 – 31 Oct 2015	Contract 5	0	0	NA
1 – 30 November 2015	Contract 2	0	0	NA
	Contract 3	0	0	NA
	Contract 5	0	0	NA
	Contract 6	0	0	NA
	Contract SS C505	0	0	NA

**Table 9-3 Statistical Summary of Environmental Prosecution**

Reporting Period	Contract No	Environmental Prosecution Statistics		
		Frequency	Cumulative	Complaint Nature
19 May 2014 – 31 Oct 2015	Contract 2	0	0	NA
06 Nov 2013 – 31 Oct 2015	Contract 3	0	0	NA
16 Aug 2013 – 31 Oct 2015	Contract 5	0	0	NA
1 – 30 November 2015	Contract 2	0	0	NA
	Contract 3	0	0	NA
	Contract 5	0	0	NA
	Contract 6	0	0	NA
	Contract SS C505	0	0	NA

**The Other Contracts**

9.1.4 Since the construction works at the Contract 4 and Contract 7 have not yet commenced, no environmental complaint, summons and prosecution under the EM&A Programme are registered in the Reporting Period.

## 10 IMPLEMENTATION STATUS OF MITIGATION MEASURES

### 10.1 GENERAL REQUIREMENTS

- 10.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix M*.
- 10.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by Contracts 2, 3, 5, 6 and Contract SS C505 in this Reporting Period are summarized in *Table 10-1*.

**Table 10-1 Environmental Mitigation Measures**

Issues	Environmental Mitigation Measures
Water Quality	<ul style="list-style-type: none"> <li>Wastewater to be treated by the wastewater treatment facilities i.e. sedimentation tank or AquaSed before discharge.</li> </ul>
Air Quality	<ul style="list-style-type: none"> <li>Maintain damp / wet surface on access road</li> <li>Keep slow speed in the sites</li> <li>All vehicles must use wheel washing facility before off site</li> <li>Sprayed water during breaking works</li> <li>A cleaning truck was regularly performed on the public road to prevent fugitive dust emission</li> </ul>
Noise	<ul style="list-style-type: none"> <li>Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.</li> <li>Keep good maintenance of plants</li> <li>Place noisy plants away from residence or school</li> <li>Provide noise barriers or hoarding to enclose the noisy plants or works</li> <li>Shut down the plants when not in used.</li> </ul>
Waste and Chemical Management	<ul style="list-style-type: none"> <li>On-site sorting prior to disposal</li> <li>Follow requirements and procedures of the “Trip-ticket System”</li> <li>Predict required quantity of concrete accurately</li> <li>Collect the unused fresh concrete at designated locations in the sites for subsequent disposal</li> </ul>
General	<ul style="list-style-type: none"> <li>The site was generally kept tidy and clean.</li> </ul>

### 10.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 10.2.1 Construction activities as undertaken in the coming month for the Project lists below:

#### Contract 2

- |                 |   |
|-----------------|---|
| Mid-Vent Portal | <ul style="list-style-type: none"> <li>Tube excavation (NB+SB) towards North Portal and South Portal</li> <li>Adit invert slab</li> <li>Building works foundation</li> </ul>  |
| North Portal    | <ul style="list-style-type: none"> <li>Retaining walls and slope stabilization</li> <li>South Bound tunnel internal works and finishes</li> <li>North Bound top heading canopies</li> <li>TBM excavation</li> </ul> |
| South Portal    | <ul style="list-style-type: none"> <li>Southbound and Northbound D&amp;B excavation</li> <li>Building works superstructure</li> </ul>   |
| Admin Building  | <ul style="list-style-type: none"> <li>Building works foundation</li> </ul>   |

#### Contract 3

- Cable detection and trial trenches
- Decking construction for Bridge E
- E&M work for new valve control & Telemetry House
- Filling works at Tong Hang East
- Storm Drains Laying

- Noise barrier construction
- Pier / Pier Table construction
- Pile cap works
- Portal beam erection
- Pre-drilling works and piling works for viaduct
- Retaining Wall construction
- Road works at Fanling Highway
- Slope works
- Socket H-pile installation
- Tree felling works
- Utilities duct laying
- Viaduct segment erection
- Demolition of existing ramp of Kiu Tau Footbridge
- Sewer Works

#### **Contract 5**

- Laying of additional rising main at LMH road
- Bituminous laying at proposed and existing LMH road.
- Construction of secondary boundary fencing
- Brick laying at footpath of proposed LMH road
- Road works (kerb and bituminous laying) for proposed LMH road and existing LMH road
- Formation works at BCP area
- Construction of access road (RS4)
- Construction of Depressed Road at BCP3
- Filling work for ArchSD permanent office
- Drainage works at exiting LMH Road
- Water works at proposed LMH Road
- Irrigation system at proposed and existing LMH Road
- Drainage works at BCP area
- Installation of Underground utilities at proposed and existing LMH Road
- Re-construction of Pavilion at Chung Yuen Ha Village

#### **Contract 6**

- Site Clearance
- Slope Works
- Site Accesses Construction
- GI Works
- Soil Nail
- Bored Piling

#### **Contract SS C505**

- Excavation and fill works
- Predrilling
- Percussive piling
- Pre-boring
- Pile caps
- Site office set-up
- Structure works
- Assembly of crawler crane

### **10.3 KEY ISSUES FOR THE COMING MONTH**

- 10.3.1 Key issues to be considered in the coming month for Contracts 2, 3, 5,6 and SS C505 include:
- Implementation of control measures for rainstorm;
  - Regular clearance of stagnant water during wet season;

- Implementation of dust suppression measures at all times;
- Potential wastewater quality impact due to surface runoff;
- Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures

10.3.2 Contract 4 and Contract 7 have not yet commenced and no environmental issue is presented.

## 11 CONCLUSIONS AND RECOMMENDATIONS

### 11.1 CONCLUSIONS

- 11.1.1 This is 28<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 30 November 2015.
- 11.1.2 For air quality monitoring, no 1-hour and 24-hour TSP monitoring results triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 11.1.3 For noise monitoring, one (1) Limit Level exceedance was recorded at NM10 on 14 November 2015. The investigation for the cause of exceedance is in progress. Furthermore, there was no noise complaints (Action Level exceedance) received by the RE, Contractors or CEDD in the Reporting Period.
- 11.1.4 For water quality monitoring, total of twenty one (21) Action/ Limit Level exceedances, namely four (4) exceedances of turbidity and four (4) exceedances of suspended solids recorded at WM2A and seven (7) exceedances of turbidity and six (6) exceedance of suspended solids recorded at WM2B. The investigations for the cause of exceedances were in progress.
- 11.1.5 No notification of summons or successful prosecution under the EM&A Programme of the Project was received in the reporting period for Contract 2, 3, 5, 6 and SS C505.
- 11.1.6 In this Reporting Period, one (1) documented environmental complaint was received and lodged for Contracts 6 regarding water pollution on 6 and 10 November 2015. Follow up actions have been undertaken by the Contractor to resolve the deficiencies and investigation report conducted by ET had submitted to all relevant parties on 16 November 2015.
- 11.1.7 During the Reporting Period, weekly joint site inspection by the RE, IEC, ET with the relevant Main-contractor were carried out for Contracts 2, 3, 5, 6 and SS C505 in accordance with the EM&A Manual stipulation. No non-compliance observed during the site inspection.



### 11.2 RECOMMENDATIONS

- 11.2.1 During dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.
- 11.2.2 The Contractor was also reminded to prevent muddy water or other water pollutants from site surface flow to local stream such as Kong Yiu Channel and Ma Wat Channel or public area. Water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas should be paid attention and fully implemented.
- 11.2.3 Construction noise should be a key environmental impact during the works. The noise mitigation measures such as use of quiet plants or temporary noise barrier installation at the construction noise predominate area should be implemented as accordance with the EM&A requirement.
- 11.2.4 Furthermore, daily cleaning and weekly tidiness shall be properly performed and maintained. In addition, mosquito control should be kept to prevent mosquito breeding on site.



## **Appendix A**

### **Layout plan of the Project**



LOCATION PLAN  
SCALE 1 : 30000

LEGEND:  
----- UNDERGROUND WORKS

REV. 修訂	DESCRIPTION 修訂摘要	D.C. 核准	C.K. 校核	DATE 日期

**CEDD** 土木工程拓展署  
Civil Engineering and Development Department

Liantang/Heung Yuen Wai Boundary Control Point and Associated Works (Site Formation and Infrastructures) - Design and Construction

PROJECT LAYOUT PLAN

**AECOM**

DRG.NO. 圖紙編號 60212563/PLP/001

DESIGNED BY 設計	CONTRACT NO. 合約編號	P. D.C. APPROVED 核准

DRAWN BY 繪圖	STATUS 階段
ZJ	



SCALE 比例 A1 1 : 15000 A3 1 : 30000  
DIMENSIONS ARE IN 尺寸單位 METRES  
© COPYRIGHT RESERVED 版權所有

Plot File by : 10/04/2015 y.k.chan

## **Appendix B**

### **Organization Chart**

**Project Organization Structure**



**LEGEND:**  
 — Reporting Line  
 ↔ Line of Communication  
 ■ Environmental Supervisors

**Environmental Management Organization for Contract 2 - (CV/2012/08)**

**Contact Details of Key Personnel for Contract 2 - CV/2012/08**

<b>Organization</b>	<b>Project Role</b>	<b>Name of Key Staff</b>	<b>Tel No</b>	<b>Fax No.</b>
AECOM	Engineer's Representative	Gregory Lo	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
DHK	Project Director	Daniel Altier	2171 3004	2171 3299
DHK	Deputy Project Manager	Edmond Wong	2171 3004	2171 3299
DHK	QSE Manager	Roger Lee	6293 8726	2171 3299
DHK	Environmental Officer	Lam Chung Hei	2171 3004	2171 3299
DHK	Environmental Supervisor	Simon Wong	9281 4346	2171 3299
DHK	Environmental Supervisor	Sophie Baycheuer	6321 5001	2171 3299
DHK	Environmental Supervisor	Tony Tsoi	6028 5623	2171 3299
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

**Legend:**


*CEDD (Employer) – Civil Engineering and Development Department*

*AECOM (Engineer) – AECOM Asia Co. Ltd.*

*DHK(Main Contractor) –Dragages Hong Kong Ltd.*

*SMEC (IEC) – SMEC Asia Limited*

*AUES (ET) – Action-United Environmental Services & Consulting*



**Environmental Management Organization for Contract 3 - CV/2012/09**

**Contact Details of Key Personnel for Contract 3 - CV/2012/09**

<b>Organization</b>	<b>Project Role</b>	<b>Name of Key Staff</b>	<b>Tel No</b>	<b>Fax No.</b>
AECOM	Engineer's Representative	Alan Lee	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
Chun Wo	Project Director	Clement Kwok	3758 8735	2638 7077
Chun Wo	Project Manager	Ken Ko	2638 6136	2638 7077
Chun Wo	Site Agent	Daniel Ho	2638 6144	2638 7077
Chun Wo	Environmental Officer	Victor Huang Tiffany Tsang Dennis So	2638 6115	2638 7077
Chun Wo	Assistant Environmental Officer	Yip Yun Lam Law Pui Fan	2638 6125	2638 7077
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

**Legend:**


*CEDD (Employer) – Civil Engineering and Development Department*

*AECOM (Engineer) – AECOM Asia Co. Ltd.*

*Chun Wo (Main Contractor) – Chun Wo Construction Ltd.*

*SMEC (IEC) – SMEC Asia Limited*

*AUES (ET) – Action-United Environmental Services & Consulting*



Environmental Management Organization – CV/2013/03



Contact Details of Key Personnel for Contract 5 - CV/2013/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Kelvin Lee	2674 2273	2674 7732
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
SRJV	Project Director	PY Cheng	9023 4821	2403 1162
SRJV	Contract Manager	Raymond Yu	9041 1620	2403 1162
SRJV	Project Manager	Aaron Mak	9464 7095	2403 1162
SRJV	Site Agent	Edwin Au	9208 7329	2403 1162
SRJV	Environmental Officer	Chan Ng jhon-keibi / Kenny Chan	6090 0183	2403 1162
SRJV	Environmental Supervisor	Thomas Ma	-	2403 1162
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:


*CEDD (Employer) – Civil Engineering and Development Department*

*AECOM (Engineer) – AECOM Asia Co. Ltd.*

*SRJV (Main Contractor) – Sang Hing Civil – Richwell Machinery JV*

*SMEC (IEC) – SMEC Asia Limited*

*AUES (ET) – Action-United Environmental Services & Consulting*



Environmental Management Organization – CV/2013/08

Contact Details of Key Personnel for Contract 6 - CV/2013/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Simon Leung	2674 2273	2674 7732
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
CCK JV	Project Director	Wang Yanhua	6190 4212	
CCK JV	Construction Manager	Raymond Mau Sai-Wai	9011 5340	
CCK JV	Site Agent	Vincent Chan	9655 9404	
CCK JV	Senior Safety & Environmental Manager	Alex Lam	5547 0181	
CCK JV	Environmental Officer	K M Lui	51138223	
CCK JV	Environmental Supervisor	Kevin Cheung/ Connie Yeun	6316 6931 6117 1344	
AUES	Environmental Team Leader	TW Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079

Legend:


*CEDD (Employer) – Civil Engineering and Development Department*

*AECOM (Engineer) – AECOM Asia Co. Ltd.*

*CCK JV (Main Contractor) – CRBE-CEC-Kaden Joint Venture*

*SMEC (IEC) – SMEC Asia Limited*

*AUES (ET) – Action-United Environmental Services & Consulting*



**Environmental Management Organigram**

**Environmental Management Organization for Contract SS C505**

Contact Details of Key Personnel for Contract SS C505

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
ArchSD	Works agent for the Development Bureau (DEVB)	Mr. William Cheng	2867 3904	2804 6805
Ronald Lu & Partners	Architect/ Architect's Representative	Mr. Justin Cheng	3189 9272	2834 5442
SMEC	Independent Environmental Checker	Mr. Antony Wong	3995 8120	3995 8101
Leighton	Operation Manager	Mr. Karl Speed	2823 1433	25298784
Leighton	Project Director	Mr. Ian Taylor	2858 1519	2858 1899
Leighton	Environmental Officer	Ms. Becky Yan	3973 1069	-
Leighton	Assistant Environmental Officer	Ms. Penny Yiu	3973 0818	-
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079

Legend:

*ArchSD (Project Proponent) – Architectural Services Department*

*Ronald Lu & Partners (Architect/ Architect's Representative) – Ronald Lu & Partners (Hong Kong) Ltd*

*Leighton (Main Contractor) – Leighton Contractors (Asia) Limited*

*SMEC (IEC) – SMEC Asia Limited*

*AUES (ET) – Action-United Environmental Services & Consulting*

## **Appendix C**

### **3-month rolling construction program**

## Contract 2

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015		2016		
					Nov	Dec	Jan	Feb	
<b>Total</b>					967.0d	27-Oct-14	29-Jan-18		
<b>HKLTH Works Programme update 20-November-2015</b>					967.0d	27-Oct-14	29-Jan-18		
<b>2 General</b>					967.0d	27-Oct-14	29-Jan-18		
<b>Geotechnical Interpretative Report 2nd Revision</b>					57.5d	21-Jul-15	25-Sep-15		
<b>DDA Submission</b>					57.5d	21-Jul-15	25-Sep-15		
GIR21021960	Preparation of DDA with ICE Certification for resubmission to ER/ICE/IP	13.0d	21-Jul-15	04-Aug-15					
GIR21022050	ER/IP's Approval	28.0d	28-Aug-15	25-Sep-15					
<b>Noise Barriers</b>					73.0d	21-Nov-15	24-Feb-16		
<b>DDA Submission</b>					73.0d	21-Nov-15	24-Feb-16		
CONTDS1090	Preparation of DDA for formal submission to ER/ICE/IP	45.0d	21-Nov-15	15-Jan-16					
CONTDS1100	IPs/ ER's Review	28.0d	16-Jan-16	24-Feb-16					
<b>Project Wide E&amp;M</b>					967.0d	27-Oct-14	29-Jan-18		
<b>E&amp;M Design Works for Civil Design Interface</b>					125.0d	30-Mar-15	31-Aug-15		
PD.AE.1140	E&M Spatial Study and Structural Provisions Check for Administration Building	125.0d	30-Mar-15	31-Aug-15					
<b>E&amp;M Design &amp; Engineering Works</b>					179.0d	30-Mar-15	05-Nov-15		
<b>Shop Drawing &amp; Builder's Drawing Submission</b>					179.0d	30-Mar-15	05-Nov-15		
PD.DW.1000	Shop Drawings & Builder's Drawings Preparation	176.0d	30-Mar-15	02-Nov-15					
PD.DW.1010	Shop Drawings & Builder's Drawings Submission & Approval	177.0d	01-Apr-15	05-Nov-15					
<b>Equipment Selection &amp; Submission</b>					338.0d	27-Oct-14	14-Dec-15		
PD.PQ.1080	Electrical Services System Submission and Approval by the Engineer	338.0d	27-Oct-14	14-Dec-15					
PD.PQ.1150	Tunnel Ventilation System Submission and Approval by the Engineer	228.0d	07-Nov-14	15-Aug-15					
PD.PQ.2010	FS System Submission and Approval by the Engineer	278.0d	01-Nov-14	09-Oct-15					
<b>Manufacturing &amp; Delivery of Major Equipment</b>					649.0d	21-Nov-15	29-Jan-18		
PD.EC.MD	Manufacturing and Delivery of ECS System	330.0d	21-Nov-15	31-Dec-16					
PD.FS.MD	Manufacturing and Delivery of FS System	398.0d	21-Nov-15	25-Mar-17					
PD.PD.MD	Manufacturing and Delivery of P&D System	409.0d	21-Nov-15	07-Apr-17					
PD.PQ.1040	Manufacturing and Delivery of ELV/CMCS/LAN/TEL System	588.0d	21-Nov-15	15-Nov-17					
PD.PQ.1070	Manufacturing and Delivery of Tunnel Ventilation System	581.0d	18-Dec-15	04-Dec-17					
PD.PQ.1410	Manufacturing and Delivery of Electrical Services System	649.0d	21-Nov-15	29-Jan-18					
<b>3 South Portal Area</b>					277.6d	21-May-15	27-Apr-16		
<b>3.1 South Portal Subcontract &amp; Procurement</b>					251.6d	21-May-15	23-Mar-16		
SPS&P0060	Subcontract : Ventilation Building Foundation Works	60.0d	21-May-15	01-Aug-15					
SPS&P0070	Subcontract : Retaining Wall Structure Works	60.0d	28-Jul-15	07-Oct-15					
SPS&P0080	Subcontract : Ventilation Building Structure Works	60.0d	21-Jul-15	29-Sep-15					
SPS&P0090	Subcontract : Tunnel Lining Works	60.0d	19-Sep-15	02-Dec-15					
SPS&P0100	Subcontract : Tunnel Lining Form works (Design, Fabrication, Delivery, & On-Site Assembly)	150.0d	19-Sep-15	23-Mar-16					
<b>3.2 South Portal Design Submission</b>					186.9d	07-Jul-15	20-Feb-16		
<b>South Tunnel Permanent Lining</b>					41.4d	31-Jul-15	17-Sep-15		
<b>DDA Submission</b>					41.4d	31-Jul-15	17-Sep-15		
STPL1023590	Preparation for resubmission to ER/ICE/IP with ICE Certification	19.0d	31-Jul-15	22-Aug-15					
STPL1023690	ER/IP's Approval	28.0d	21-Aug-15	17-Sep-15					
<b>South Tunnel Internal Structures</b>					70.0d	24-Nov-15	20-Feb-16		
<b>DDA Submission</b>					70.0d	24-Nov-15	20-Feb-16		
STIS1L1023570	IPs/ ER's Review	24.0d	24-Nov-15	22-Dec-15					
STIS1L1023590	Preparation for resubmission to ER/ICE/IP with ICE Certification	25.0d	22-Dec-15	23-Jan-16					
STIS1L1023690	ER/IP's Approval	28.0d	23-Jan-16	20-Feb-16					

					<b>MAIN CONTRACTOR</b>  香港寶嘉 Dragages HongKong <small>A member of the Bouygues Construction group</small>		<b>CLIENT</b>  土木工程拓展署 Civil Engineering and Development Department		<b>THE ENGINEER</b>  <b>CONTRACTOR'S DESIGNER</b> 		<b>PROJECT</b> Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		<b>DOCUMENT NO.</b> LTH/DHK/PGR/PW/PLP/00099/A		
A Monthly Report No.23 20/11/2015 RAN RBS/SJO DAL									DOC. STATUS FOR INFO. CREATION DATE 20/11/2015 REVISION A						
REV DESCRIPTION DATE PREPARED CHECKED APPROVED							TITLE Monthly Report No.23 3-Months Rolling Programme (Approved Works Programme Rev. D)		PAPER SIZE A3 SCALE N/A PAGE 1 of 7						



Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			2016	
					Nov	Dec	Jan	Feb	
<b>Cross Passages -Temp Works D&amp;B Tunnel - Soft Ground</b>									
<b>DDA Submission</b>									
DSN26980	IPs/ ER's Review	28.0d	05-Nov-15	07-Dec-15					
DSN27000	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0d	08-Dec-15	11-Jan-16					
DSN27100	ER/IP's Approval	28.0d	12-Jan-16	08-Feb-16					
<b>Cross Passages -Temp Works D&amp;B Tunnel - Rock</b>									
<b>DDA Submission</b>									
FL327000	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0d	07-Jul-15	07-Aug-15					
<b>As-Built Drawings [Contractor's Design/ Contractor's Alternative Design]</b>									
SC1650	As-Built Drawings Submission - South Portal Ventilation Bldg Foundation	60.0d	01-Dec-15	29-Jan-16					
<b>3.3 South Portal Method Statement Submission</b>									
<b>South Tunnels: Blasting Method Statement</b>									
FL2022101	Preparation and Submission of Blasting Method Statement	135.0d	21-May-15	31-Oct-15					
FL2022104	Engineer's/IP's Review & Approval	113.0d	21-Jul-15	02-Dec-15					
<b>South Portal: Bored Piling Works</b>									
A25486	Engineer's Comment	28.0d	21-Aug-15	22-Sep-15					
A25487	Re-submission Method Statement	24.0d	23-Sep-15	23-Oct-15					
A25488	Engineer's Approval	28.0d	19-Nov-15	21-Dec-15					
<b>South Portal: Pilecap, Footings &amp; Tie beams</b>									
A2330	Prepare Method Statement	48.0d	22-Jun-15	17-Aug-15					
A2340	Engineer's Comment	28.0d	21-Jul-15	21-Aug-15					
A2350	Re-submission Method Statement	24.0d	21-Jul-15	17-Aug-15					
A2360	Engineer's Approval	28.0d	21-Sep-15	26-Oct-15					
<b>South Portal: Temporary Bridge Dismantling</b>									
FL2022077	Prepare Method Statement	48.0d	21-Nov-15	19-Jan-16					
FL2022078	Engineer's Comment	28.0d	20-Jan-16	24-Feb-16					
<b>South Portal: Permanent Retaining Walls</b>									
A25482	Engineer's Comment	28.0d	15-Jul-15	17-Aug-15					
A25483	Re-submission Method Statement	24.0d	17-Aug-15	14-Sep-15					
<b>3.5 South Portal Works</b>									
<b>South Portal: Foundation &amp; Substructure</b>									
SV2180	South Bound Foundation	54.0d	21-Jul-15	25-Sep-15					
SV2190	Handover to SB Tunneling	1.0d	04-Sep-15	04-Sep-15					
SV2210	N/B Bored Piles 4nos & Pile Test	48.0d	21-Aug-15	20-Oct-15					
SV2740	N/B Pile Caps & Tie Beams	36.0d	22-Oct-15	02-Dec-15					
SV2745	N/B Backfilling	6.0d	05-Nov-15	11-Nov-15					
SV2750	Handover to NB Tunneling	1.0d	06-Nov-15	07-Nov-15					
<b>South Portal: Superstructure</b>									
SV2325	Retaining Walls (LSTSP/ RW3 & LST SP/ RW4 & S1,S2 & S3)	74.0d	10-Nov-15	06-Feb-16					
SV2335	Backfilling to Permanent Slope	60.0d	14-Jan-16	02-Apr-16					
<b>South Tunnels: Southbound Tunnel</b>									
DB6300	D&B Setup / Site Installation	101.0d	22-May-15	22-Sep-15					
DB6310	Top Heading Excavation (Canopies) (CRP: Ch1,751>Ch1,787) 36m	57.0d	05-Sep-15	11-Nov-15					
DB6320	Bottom Bench Excavation (CRP:Ch1,751>Ch1,787)	34.0d	09-Nov-15	18-Dec-15					
DB6330cdwp	Full Face D&B Excavation: (CRP: Ch1,787 to Ch2,065)	70.0d	23-Jan-16	14-Apr-16					
DB6330edwp	Full Face D&B Excavation: (CRP: Ch2,065 to Ch2,377)	75.0d	29-Jan-16	27-Apr-16					
<b>South Tunnels: Northbound Tunnel</b>									
DB6340dwp1	Top Heading Excavation (Canopies) (P20/NB Ch: 139 to 178 ); 39m; (CRP: Ch1,750>Ch1,789)	67.0d	09-Nov-15	28-Jan-16					
DB6340dwp2	Top Heading Excavation (Canopies) (P20/NB Ch: 178 to 200 ); 22m; (CRP: Ch1,789>Ch1,811)	28.0d	22-Jul-15	24-Aug-15					
DB6350	Bottom Bench Excavation (P20/NB - 139>200); 61m; (CRP: Ch1,750>Ch1,811)	62.0d	21-Jul-15	03-Oct-15					

					<b>MAIN CONTRACTOR</b>  香港寶嘉 Dragages HongKong <small>A member of the Bouygues Construction group</small>		<b>CLIENT</b>  土木工程拓展署 Civil Engineering and Development Department		<b>THE ENGINEER</b>  <b>CONTRACTOR'S DESIGNER</b> 		<b>PROJECT</b> Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		<b>DOCUMENT NO.</b> LTH/DHK/PGR/PW/PLP/00099/A		
<b>A Monthly Report No.23</b> 20/11/2015 RAN RBS/SJO DAL									DOC. STATUS FOR INFO.		CREATION DATE 20/11/2015	REVISION A			
<b>REV DESCRIPTION DATE PREPARED CHECKED APPROVED</b>									TITLE Monthly Report No.23 3-Months Rolling Programme (Approved Works Programme Rev. D)		PAPER SIZE A3	SCALE N/A	PAGE 2 of 7		

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			2016	
					Nov	Dec	Jan	Feb	
DB6360dwp1	Full Face D&B Excavation (P20 Ch: 200 to 466); 266m; (CRP: Ch1,811>Ch2,077)	63.0d	27-Oct-15	09-Jan-16	[Gantt bar: Oct 27 - Jan 9]				
DB6360dwp4	Full Face D&B Excavation (P20 Ch: 466 to 724); 258m; (CRP: Ch2,077>Ch2,335)	62.0d	30-Jan-16	13-Apr-16	[Gantt bar: Jan 30 - Apr 13]				
<b>4 Middle Portal Area</b>		<b>280.8d</b>	<b>21-May-15</b>	<b>30-Apr-16</b>					
<b>4.1 Middle Portal Subcontract &amp; Procurement</b>		<b>201.2d</b>	<b>03-Jun-15</b>	<b>02-Feb-16</b>					
MPS&P0050	Subcontract : Tunnel Lining Form works (Design, Fabrication, Delivery, & On-Site Assembly)	150.0d	03-Jun-15	01-Dec-15	[Gantt bar: Jun 3 - Dec 1]				
MPS&P0060	Subcontract : Ventilation Building Foundation Works [ELS]	60.0d	27-Jul-15	06-Oct-15	[Gantt bar: Jul 27 - Oct 6]				
MPS&P0070	Subcontract : Ventilation Building Structure Works	60.0d	21-Nov-15	02-Feb-16	[Gantt bar: Nov 21 - Feb 2]				
<b>4.2 Middle Portal Design Submission</b>		<b>193.2d</b>	<b>13-Jun-15</b>	<b>03-Feb-16</b>					
<b>Mid Vent Adit Internal Structure</b>		<b>28.0d</b>	<b>21-Aug-15</b>	<b>17-Sep-15</b>					
<b>DDA Submission</b>		<b>28.0d</b>	<b>21-Aug-15</b>	<b>17-Sep-15</b>					
DSN29085	ER/IP's Approval	28.0d	21-Aug-15	17-Sep-15	[Gantt bar: Aug 21 - Sep 17]				
<b>Mid Vent Adit/Junction - Temp Works For D&amp;B Tunnelling</b>		<b>37.9d</b>	<b>21-Jul-15</b>	<b>02-Sep-15</b>					
<b>DDA Submission</b>		<b>37.9d</b>	<b>21-Jul-15</b>	<b>02-Sep-15</b>					
DSN29088	Preparation for resubmission to ER/ICE/IP with ICE Certification	29.0d	30-Jul-15	02-Sep-15	[Gantt bar: Jul 30 - Sep 2]				
DSN29089	ER/IP's Approval	28.0d	21-Jul-15	17-Aug-15	[Gantt bar: Jul 21 - Aug 17]				
<b>Mid Vent Adit/Junction Permanent Lining &amp; Backfill</b>		<b>190.6d</b>	<b>13-Jun-15</b>	<b>01-Feb-16</b>					
<b>DDA Submission</b>		<b>190.6d</b>	<b>13-Jun-15</b>	<b>01-Feb-16</b>					
DSN29094	Preparation for formal submission to ER/ICE/IP	49.0d	13-Jun-15	12-Aug-15	[Gantt bar: Jun 13 - Aug 12]				
DSN29095	IPs/ ER's Review	28.0d	10-Nov-15	12-Dec-15	[Gantt bar: Nov 10 - Dec 12]				
DSN29096	Preparation for resubmission to ER/ICE/IP with ICE Certification	26.0d	01-Dec-15	04-Jan-16	[Gantt bar: Dec 1 - Jan 4]				
DSN29097	ER/IP's Approval	28.0d	04-Jan-16	01-Feb-16	[Gantt bar: Jan 4 - Feb 1]				
<b>Mid Vent Junction Internal Structure</b>		<b>152.8d</b>	<b>03-Aug-15</b>	<b>03-Feb-16</b>					
<b>AIP Submission</b>		<b>103.8d</b>	<b>03-Aug-15</b>	<b>04-Dec-15</b>					
DSN29100	Preparation for resubmission to ER/ICE/IP with ICE Certification	26.0d	03-Aug-15	02-Sep-15	[Gantt bar: Aug 3 - Sep 2]				
DSN29101	ER/IP's Approval	28.0d	07-Nov-15	04-Dec-15	[Gantt bar: Nov 7 - Dec 4]				
<b>DDA Submission</b>		<b>49.0d</b>	<b>05-Dec-15</b>	<b>03-Feb-16</b>					
DSN29102	Preparation for formal submission to ER/ICE/IP	49.0d	05-Dec-15	03-Feb-16	[Gantt bar: Dec 5 - Feb 3]				
<b>4.3 Middle Portal Method Statement Submission</b>		<b>236.8d</b>	<b>21-May-15</b>	<b>05-Mar-16</b>					
<b>Cavern Blasting Method Statement</b>		<b>90.0d</b>	<b>21-May-15</b>	<b>05-Sep-15</b>					
FL2022108	Engineer's/IP's Review & Approval	90.0d	21-May-15	05-Sep-15	[Gantt bar: May 21 - Sep 5]				
<b>Middle Ventilation Adit Lining Works</b>		<b>80.0d</b>	<b>26-Nov-15</b>	<b>05-Mar-16</b>					
A25514	Engineer's Comment	28.0d	26-Nov-15	31-Dec-15	[Gantt bar: Nov 26 - Dec 31]				
A25515	Re-submission Method Statement	24.0d	31-Dec-15	29-Jan-16	[Gantt bar: Dec 31 - Jan 29]				
A25516	Engineer's Approval	28.0d	29-Jan-16	05-Mar-16	[Gantt bar: Jan 29 - Mar 5]				
<b>Cavern Permanent Lining</b>		<b>52.0d</b>	<b>24-Dec-15</b>	<b>01-Mar-16</b>					
A25522	Engineer's Comment	28.0d	24-Dec-15	29-Jan-16	[Gantt bar: Dec 24 - Jan 29]				
A25523	Re-submission Method Statement	24.0d	29-Jan-16	01-Mar-16	[Gantt bar: Jan 29 - Mar 1]				
<b>Middle Ventilation Adit Tunnel Concreting Works (Internal Structures)</b>		<b>28.0d</b>	<b>02-Jan-16</b>	<b>04-Feb-16</b>					
A25518	Engineer's Comment	28.0d	02-Jan-16	04-Feb-16	[Gantt bar: Jan 2 - Feb 4]				
<b>Mid Vent Bldg. Foundation - ELS</b>		<b>76.4d</b>	<b>26-Jun-15</b>	<b>24-Sep-15</b>					
A25509	Prepare Method Statement [ELS]	48.0d	26-Jun-15	22-Aug-15	[Gantt bar: Jun 26 - Aug 22]				
A25510	Engineer's Comment	28.0d	27-Jul-15	27-Aug-15	[Gantt bar: Jul 27 - Aug 27]				
A25511	Re-submission Method Statement	24.0d	28-Aug-15	24-Sep-15	[Gantt bar: Aug 28 - Sep 24]				
A25512	Engineer's Approval	28.0d	27-Jul-15	27-Aug-15	[Gantt bar: Jul 27 - Aug 27]				
<b>Mid Vent Building Construction</b>		<b>195.8d</b>	<b>22-Jun-15</b>	<b>16-Feb-16</b>					
FL5900	Prepare Method Statement for Mid Vent Building Construction	48.0d	22-Jun-15	17-Aug-15	[Gantt bar: Jun 22 - Aug 17]				
FL5910	Engineer's Comment	28.0d	11-Jan-16	16-Feb-16	[Gantt bar: Jan 11 - Feb 16]				
<b>4.5 Middle Portal Works</b>		<b>231.8d</b>	<b>21-Jul-15</b>	<b>30-Apr-16</b>					
<b>Middle Portal: CLP Substation</b>		<b>1.0d</b>	<b>23-Nov-15</b>	<b>24-Nov-15</b>					

					<b>MAIN CONTRACTOR</b>  香港寶嘉 Dragages HongKong <small>A member of the Bouygues Construction group</small>		<b>CLIENT</b>  土木工程拓展署 Civil Engineering and Development Department		<b>THE ENGINEER</b>  <b>CONTRACTOR'S DESIGNER</b> 		<b>PROJECT</b> Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		<b>DOCUMENT NO.</b> LTH/DHK/PGR/PW/PLP/00099/A		
A Monthly Report No.23 20/11/2015 RAN RBS/SJO DAL									DOC. STATUS FOR INFO. CREATION DATE 20/11/2015 REVISION A						
REV DESCRIPTION DATE PREPARED CHECKED APPROVED									TITLE Monthly Report No.23 3-Months Rolling Programme (Approved Works Programme Rev. D) PAPER SIZE A3 SCALE N/A PAGE 3 of 7						

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			2016	
					Nov	Dec	Jan	Feb	
TSS3P2090	Energization	1.0d	23-Nov-15	24-Nov-15					
<b>Adit Construction - Mid Portal</b>		238.8d	21-Jul-15	30-Apr-16					
MV2530	Cavern Excavation Ch302>Ch371; 69m	70.0d	21-Jul-15	13-Oct-15					
MV2710	D&B UT Tunneling Ch3,436 to Ch3,586 (NB) - towards North	70.0d	21-Oct-15	12-Jan-16					
MV2720	D&B DT Tunneling Ch3,433 to Ch3,561 (SB) - towards North	60.0d	26-Nov-15	06-Feb-16					
MV2730	D&B UT Tunneling Ch3,413 to Ch3,313 (NB) - towards South	23.0d	06-Jan-16	02-Feb-16					
MV2749	Ground Treatment for TBm Breakthrough	77.0d	30-Jan-16	30-Apr-16					
MV2750	De-mobilization of Tunneling plants & equipment	24.0d	15-Dec-15	14-Jan-16					
<b>5 North Portal Area</b>		257.0d	21-May-15	01-Apr-16					
<b>5.0 North Portal Site Possession Contract Dates</b>		0.0d	19-Aug-15	19-Aug-15					
A1920	LS7 (near North Vent Slope)	0.0d	19-Aug-15						
<b>5.1 North Portal Subcontract &amp; Procurement</b>		187.0d	22-Jun-15	02-Feb-16					
NPS&P0080	Subcontract : Tunnel Concreting Works	60.0d	22-Jun-15	31-Aug-15					
NPS&P0110	Subcontract : Ventilation Building Structure Works	60.0d	21-Nov-15	02-Feb-16					
<b>5.2 North Portal Design Submission</b>		209.4d	12-Jun-15	24-Feb-16					
<b>North Tunnel Curved Section Southbound Temp Support For Enlargement</b>		46.4d	28-Oct-15	21-Dec-15					
<b>DDA Submission</b>		46.4d	28-Oct-15	21-Dec-15					
FL2022147	Preparation for resubmission to ER/ICE/IP with ICE Certification	22.0d	28-Oct-15	23-Nov-15					
FL2022148	ER/IP's Approval	28.0d	24-Nov-15	21-Dec-15					
<b>Bored Tunnel OHVD Slab</b>		70.0d	21-Nov-15	17-Feb-16					
<b>DDA Submission</b>		70.0d	21-Nov-15	17-Feb-16					
FL2022166	IPs/ ER's Review	28.0d	21-Nov-15	23-Dec-15					
FL2022167	Preparation for resubmission to ER/ICE/IP with ICE Certification	21.0d	24-Dec-15	20-Jan-16					
FL2022168	ER/IP's Approval	28.0d	21-Jan-16	17-Feb-16					
<b>Bored Tunnel Internal Structure (except OHVD Slab)</b>		70.0d	26-Nov-15	23-Feb-16					
<b>DDA Submission</b>		70.0d	26-Nov-15	23-Feb-16					
FL2022174	IPs/ ER's Review	28.0d	26-Nov-15	31-Dec-15					
FL2022175	Preparation for resubmission to ER/ICE/IP with ICE Certification	21.0d	31-Dec-15	26-Jan-16					
FL2022176	ER/IP's Approval	28.0d	26-Jan-16	23-Feb-16					
<b>Bored Tunnel/ D&amp;B Tunnel Transition - Headwall Structure (N/B &amp; S/B)</b>		178.5d	21-Jul-15	24-Feb-16					
<b>AIP Submission</b>		28.0d	21-Jul-15	17-Aug-15					
FL2022180	ER/IP's Approval	28.0d	21-Jul-15	17-Aug-15					
<b>DDA Submission</b>		101.5d	22-Oct-15	24-Feb-16					
FL2022181	Preparation for formal submission to ER/ICE/IP	95.0d	22-Oct-15	16-Feb-16					
FL2022182	IPs/ ER's Review	28.0d	19-Jan-16	24-Feb-16					
<b>Northbound TBM Dismantling Cavern Temporary Works</b>		70.0d	21-Nov-15	17-Feb-16					
<b>DDA Submission</b>		70.0d	21-Nov-15	17-Feb-16					
FL2022185	Preparation for formal submission to ER/ICE/IP	42.0d	21-Nov-15	12-Jan-16					
FL2022186	IPs/ ER's Review	28.0d	13-Jan-16	17-Feb-16					
<b>North Tunnel Curved Section Cross Passages - Temp Works</b>		70.0d	17-Nov-15	12-Feb-16					
<b>DDA Submission</b>		70.0d	17-Nov-15	12-Feb-16					
FL2022189	Preparation for formal submission to ER/ICE/IP	42.0d	17-Nov-15	07-Jan-16					
FL2022190	IPs/ ER's Review	28.0d	08-Jan-16	12-Feb-16					
<b>Bored Tunnel Cross Passages Temp Works (Soft Ground)</b>		55.0d	09-Dec-15	17-Feb-16					
<b>DDA Submission</b>		55.0d	09-Dec-15	17-Feb-16					
FL2022198	IPs/ ER's Review	28.0d	09-Dec-15	13-Jan-16					
FL2022199	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0d	14-Jan-16	17-Feb-16					
<b>Bored Tunnel Cross Passages Temp Works (Rock)</b>		55.0d	27-Nov-15	02-Feb-16					
<b>DDA Submission</b>		55.0d	27-Nov-15	02-Feb-16					

					<b>MAIN CONTRACTOR</b>  香港寶嘉 Dragages HongKong <small>A member of the Bouygues Construction group</small>		<b>CLIENT</b>  土木工程拓展署 Civil Engineering and Development Department		<b>THE ENGINEER</b>  <b>CONTRACTOR'S DESIGNER</b> 		<b>PROJECT</b> Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2 <b>TITLE</b> Monthly Report No.23 3-Months Rolling Programme (Approved Works Programme Rev. D)		<b>DOCUMENT NO.</b> LTH/DHK/PGR/PW/PLP/00099/A <b>DOC. STATUS</b> FOR INFO. <b>CREATION DATE</b> 20/11/2015 <b>REVISION</b> A <b>PAPER SIZE</b> A3 <b>SCALE</b> N/A <b>PAGE</b> 4 of 7		
A	Monthly Report No.23	20/11/2015	RAN	RBS/SJO	DAL										
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED										

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015		2016	
					Nov	Dec	Jan	Feb
FL2022202	IPs/ ER's Review	28.0d	27-Nov-15	31-Dec-15				
FL2022203	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0d	02-Jan-16	02-Feb-16				
<b>Bored Tunnel Cross Passages Permanent Lining (Soft Ground)</b>		158.9d	30-Jul-15	06-Feb-16				
<b>AIP Submission</b>		64.0d	21-Nov-15	06-Feb-16				
FL2022206	IPs/ ER's Review	28.0d	21-Nov-15	23-Dec-15				
FL2022207	Preparation for resubmission to ER/ICE/IP with ICE Certification	12.0d	24-Dec-15	09-Jan-16				
FL2022208	ER/IP's Approval	28.0d	10-Jan-16	06-Feb-16				
<b>DDA Submission</b>		72.0d	30-Jul-15	26-Oct-15				
FL2022209	Preparation for formal submission to ER/ICE/IP	72.0d	30-Jul-15	26-Oct-15				
<b>Bored Tunnel Cross Passages Permanent Lining (Rock)</b>		197.9d	12-Jun-15	10-Feb-16				
<b>AIP Submission</b>		61.9d	24-Nov-15	10-Feb-16				
FL2022214	IPs/ ER's Review	28.0d	24-Nov-15	29-Dec-15				
FL2022215	Preparation for resubmission to ER/ICE/IP with ICE Certification	12.0d	29-Dec-15	13-Jan-16				
FL2022216	ER/IP's Approval	28.0d	13-Jan-16	10-Feb-16				
<b>DDA Submission</b>		92.0d	12-Jun-15	02-Oct-15				
FL2022217	Preparation for formal submission to ER/ICE/IP	92.0d	12-Jun-15	02-Oct-15				
<b>Bored Tunnel Cross Passages Internal Structures</b>		77.0d	16-Nov-15	20-Feb-16				
<b>AIP Submission</b>		70.0d	24-Nov-15	20-Feb-16				
FL2022222	IPs/ ER's Review	28.0d	24-Nov-15	29-Dec-15				
FL2022223	Preparation for resubmission to ER/ICE/IP with ICE Certification	21.0d	29-Dec-15	23-Jan-16				
FL2022224	ER/IP's Approval	28.0d	23-Jan-16	20-Feb-16				
<b>DDA Submission</b>		75.0d	16-Nov-15	18-Feb-16				
FL2022225	Preparation for formal submission to ER/ICE/IP	75.0d	16-Nov-15	18-Feb-16				
<b>Temp Gallery for TBM Segment Del in Curved Section</b>		75.9d	05-Nov-15	04-Feb-16				
<b>DDA Submission</b>		75.9d	05-Nov-15	04-Feb-16				
FL2022230	IPs/ ER's Review	28.0d	05-Nov-15	08-Dec-15				
FL2022231	Preparation for resubmission to ER/ICE/IP with ICE Certification	24.0d	08-Dec-15	07-Jan-16				
FL2022232	ER/IP's Approval	28.0d	08-Jan-16	04-Feb-16				
<b>5.3 North Portal Method Statement Submission</b>		204.0d	14-Jul-15	17-Mar-16				
<b>North Tunnel (D&amp;B Section) Blasting Method Statement</b>		60.0d	21-Nov-15	02-Feb-16				
FL2022110	Engineer's/IP's Review & Approval	60.0d	21-Nov-15	02-Feb-16				
<b>North Tunnel (Cross Passages) Blasting Method Statement</b>		95.0d	21-Nov-15	17-Mar-16				
FL2022111	Preparation and Submission of Blasting Method Statement	70.0d	21-Nov-15	17-Feb-16				
FL2022112	Engineer's/IP's Review & Approval	60.0d	05-Jan-16	17-Mar-16				
<b>MS for TBM On-Site Assembly</b>		44.0d	27-Jul-15	16-Sep-15				
FL4885	Prepare & Re-submit Method Statement	18.0d	27-Jul-15	17-Aug-15				
FL4890	ER's Approval for Method Statement	30.0d	17-Aug-15	16-Sep-15				
<b>MS for TBM Launching</b>		51.0d	21-Aug-15	22-Oct-15				
FL2022062	ER's Comment for Method Statement	30.0d	23-Sep-15	22-Oct-15				
FL2022063	Prepare & Re-submit Method Statement	18.0d	21-Aug-15	10-Sep-15				
FL2022064	ER's Approval for Method Statement	30.0d	11-Sep-15	10-Oct-15				
<b>MS for TBM Excavation</b>		30.0d	14-Jul-15	12-Aug-15				
FL2890	ER's Approval for Method Statement	30.0d	14-Jul-15	12-Aug-15				
<b>MS for TBM Break-out</b>		24.0d	31-Dec-15	29-Jan-16				
FL2022544	Prepare & Submit Method Statement	24.0d	31-Dec-15	29-Jan-16				
<b>MS for TBM Turn</b>		24.0d	17-Oct-15	14-Nov-15				
FL3875	Prepare & Submit Method Statement	24.0d	17-Oct-15	14-Nov-15				
<b>North Portal: MS for Cross Passage Ground Treatment</b>		43.0d	31-Dec-15	23-Feb-16				
FL2022066	ER's Comment for Method Statement	30.0d	31-Dec-15	29-Jan-16				
FL2022067	Prepare & Re-submit Method Statement	18.0d	30-Jan-16	23-Feb-16				

					<b>MAIN CONTRACTOR</b>  香港寶嘉 Dragages Hong Kong <small>A member of the Bouygues Construction group</small>		<b>CLIENT</b>  土木工程拓展署 Civil Engineering and Development Department		<b>THE ENGINEER</b>  <b>CONTRACTOR'S DESIGNER</b> 		<b>PROJECT</b> Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		<b>DOCUMENT NO.</b> LTH/DHK/PGR/PW/PLP/00099/A		
A Monthly Report No.23 20/11/2015 RAN RBS/SJO DAL									DOC. STATUS FOR INFO. CREATION DATE 20/11/2015 REVISION A						
REV DESCRIPTION DATE PREPARED CHECKED APPROVED									TITLE Monthly Report No.23 3-Months Rolling Programme (Approved Works Programme Rev. D) PAPER SIZE A3 SCALE N/A PAGE 5 of 7						

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015		2016	
					Nov	Dec	Jan	Feb
<b>North Portal: MS for Cross Passage Excavation in Rock</b>								
FL2022069	Prepare & Submit Method Statement	40.0d	12-Sep-15	31-Oct-15				
FL2022070	ER's Comment for Method Statement	30.0d	08-Jan-16	06-Feb-16				
<b>North Portal: MS for Cross Passage Excavation in Soft</b>								
FL2022073	Prepare & Submit Method Statement	40.0d	12-Sep-15	31-Oct-15				
FL2022074	ER's Comment for Method Statement	30.0d	08-Jan-16	06-Feb-16				
<b>5.5 North Portal Works</b>								
<b>North Portal: Site Formation</b>								
N20665	NB: Stage 4 Excavation from +18mPD to +9.5mPD w/4 rows Soil Nail	24.0d	06-Jan-16	03-Feb-16				
<b>North Portal: Site Installation for TBM</b>								
TD1000	Conveyor System Construction	75.0d	21-May-15	27-Aug-15				
<b>Southbound Tunnel (Mined Excavation) inc Enlargement</b>								
DB6372	RC Slab Cradle for TBM Shifting way	10.0d	27-Aug-15	09-Sep-15				
TD0910	SB - Invert Grouting	60.0d	17-Dec-15	26-Feb-16				
TD0920	SB - Gallery	60.0d	16-Jan-16	25-Mar-16				
<b>Northbound Tunnel (Mined Excavation)</b>								
DB6400a	Top Heading Canopies (Ch6446>Ch6410); 36m; [P20: 4824 to 4788]	76.0d	21-Oct-15	19-Jan-16				
DB6400a1	Blast door installation + Noise Measurement and 24Hr permit approval	30.0d	21-Nov-15	26-Dec-15				
DB6400a2	Top Heading Canopies (Ch6410>Ch6350); 60m; [P20: 4788 to 4728]	70.0d	28-Dec-15	18-Mar-16				
<b>TBM On-Site Assembly</b>								
TD0990	TBM On-site Assembly and T&C	65.0d	01-Jun-15	18-Aug-15				
<b>Southbound Tunnel (TBM Tunneling)</b>								
TD0995	TBM Sliding to Face	6.0d	27-Oct-15	03-Nov-15				
TD0995a	Erection of Thrust Frame / Preparation to Start TBM Launch	12.0d	10-Oct-15	24-Oct-15				
TD1000a	TBM DT (Ch6,355>Ch6,077) 278m	82.0d	05-Nov-15	10-Feb-16				
TD1000a10	TBM DT (Ch6,355>Ch6,268) 87m	26.0d	21-Nov-15	21-Dec-15				
TD1000a20	TBM DT (Ch6,268>Ch6,148) 120m - WSD Restriction Zone	35.0d	22-Dec-15	02-Feb-16				
<b>North Portal: Retaining Wall &amp; Site Formation</b>								
N20930	*Retaining Wall & Site Formation (STK/RW1)	57.0d	21-Nov-15	29-Jan-16				
N20940	Retaining Wall & Site Formation (STK/RW3)	45.0d	30-Jan-16	01-Apr-16				
<b>5.6 Administration Building:</b>								
<b>5.62 Administration Building: Design Submission</b>								
<b>Admin. Building - Foundation Design</b>								
<b>DDA Submission (Original Design)</b>								
DSN29110	ER/IP's Approval	28.0d	26-Nov-15	31-Dec-15				
<b>5.63 Administration Building: Method Statement Submission</b>								
<b>Method Statement for Admin. Building Construction</b>								
A1990	Prepare Method Statement for Administration Building Construction	24.0d	21-Nov-15	18-Dec-15				
A2000	ER's Comment	28.0d	19-Dec-15	23-Jan-16				
AD2190	Re-submission Method Statement for Building Construction	24.0d	25-Jan-16	27-Feb-16				
<b>5.65 Administration Building: Works</b>								
<b>Administration Building: Demolition</b>								
SV2925	Precautionary Measures	24.0d	21-Jul-15	19-Aug-15				
SV2940	Demolish Existing Building (AB1 - GLL T11742)	18.0d	21-Jul-15	10-Aug-15				
SV2945	Demolish Existing Building (AB3 - GLL 36508)	18.0d	11-Aug-15	02-Sep-15				
<b>Administration Building: Site Formation</b>								
AD2070	Backfilling for Surcharge	66.0d	04-Sep-15	24-Nov-15				
AD2080	Surcharge (2 months Consolidation)	60.0d	12-Sep-15	11-Nov-15				
<b>Administration Building: Foundation &amp; Substructure</b>								

					<b>MAIN CONTRACTOR</b>  香港寶嘉 Dragages HongKong <small>A member of the Bouygues Construction group</small>		<b>CLIENT</b>  土木工程拓展署 Civil Engineering and Development Department		<b>THE ENGINEER</b>  <b>CONTRACTOR'S DESIGNER</b> 		<b>PROJECT</b> Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		<b>DOCUMENT NO.</b> LTH/DHK/PGR/PW/PLP/00099/A		
<b>REVISIONS</b> A Monthly Report No.23 20/11/2015 RAN RBS/SJO DAL									<b>DOC. STATUS</b> FOR INFO.		<b>CREATION DATE</b> 20/11/2015	<b>REVISION</b> A			
									<b>TITLE</b> Monthly Report No.23 3-Months Rolling Programme (Approved Works Programme Rev. D)		<b>PAPER SIZE</b> A3	<b>SCALE</b> N/A	<b>PAGE</b> 6 of 7		

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015		2016	
					Nov	Dec	Jan	Feb
AD2030	Excavation for Footing	46.0d	31-Dec-15	02-Mar-16				

						<b>MAIN CONTRACTOR</b>  香港寶嘉 <b>Dragages HongKong</b> <i>A member of the Bouygues Construction group</i>	<b>CLIENT</b>  土木工程拓展署 <b>CEDD</b> Civil Engineering and Development Department	<b>THE ENGINEER</b>  <b>AECOM</b>	<b>PROJECT</b> Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2	<b>DOCUMENT NO.</b> LTH/DHK/PGR/PW/PLP/00099/A		
									<b>CONTRACTOR'S DESIGNER</b>  <b>ATKINS</b>	<b>DOC. STATUS FOR INFO.</b> FOR INFO.	<b>CREATION DATE</b> 20/11/2015	<b>REVISION</b> A
									<b>TITLE</b> Monthly Report No.23 3-Months Rolling Programme (Approved Works Programme Rev. D)	<b>PAPER SIZE</b> A3	<b>SCALE</b> N/A	<b>PAGE</b> 7 of 7
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED							
A	Monthly Report No.23	20/11/2015	RAN	RBS/SJO	DAL							

## Contract 3

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016						
							Nov	Dec	Jan	Feb	Mar							
<b>3-Month Rolling Programme 2015-11-21</b>																		
<b>Key Dates (Contractual)</b>																		
KD-1500	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	0	0		21-Nov-15*	-20												
KD-1100	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic	0	0		18-Jan-16*	0												
<b>Key Dates (Forecast)</b>																		
KD-1505	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	0	0		23-Oct-15 A													
KD-1105	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic	0	0		19-Jan-16	0												
<b>Major Milestones and Events</b>																		
MS-0240	Commissioning of the diverted DN2300 Dong Jang Watermains	0	0		21-Dec-15	294												
MS-2000C	T3: TTA to split FLHS NB & SB with 3 lanes in the middle unoccupied (between CH7130 and CH7470)	1	1		09-Jan-16*	09-Jan-16	1											
<b>Major Procurement &amp; Delivery</b>																		
<b>Footbridge Steel Truss</b>																		
MM-3050	Fabrication of footbridge steel truss (Kiu Tau Footbridge)	100	100		06-Jan-16	13-May-16	10											
<b>Design and Submissions</b>																		
<b>Statutory Approval</b>																		
PRE-1050	Submission & approval of CDIA report for construction of temporary platform for segment erection works	185	10		27-Nov-14 A	02-Dec-15	19											
<b>Design Confirmation</b>																		
PRE-1530	Confirmation of Noise Barrier Footing Design (NB3) (under VO. 95, 98 & 109)	0	0			22-Oct-15 A												
<b>Method Statement and Design (Major) Approved by AECOM</b>																		
PRE-2050	Submission of Shop Drawing for fabrication of Kiu Tau Footbridge Steelworks	30	13		02-Nov-15 A	05-Dec-15	33											
PRE-2030	Submission of E&M design for lighting of Kiu Tau Footbridge	60	60		18-Dec-15	07-Mar-16	130											
<b>Section IA &amp; IB - Fanling Highway Widening (KD-1 &amp; KD-2)</b>																		
<b>Fanling Highway South Portion between CH6935 and CH7470</b>																		
<b>Fanling Highway Zone 1 between CH6935 and CH7130 (within SBZ2)</b>																		
<b>At-Grade Roadworks (195m)</b>																		
FHW-1130*	Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m depth)	182	56		20-Feb-14 A	28-Jan-16	82											
FHW-1140	Noise Barrier NB70 - Footing adjacent to SB lane (15m)	115	115		15-Feb-16	06-Jul-16	74											
<b>Fanling Highway Zone 2 between CH7130 and CH7290</b>																		
<b>At-Grade Roadworks (160m)</b>																		
FHW-2110B	Noise Barrier NB71 - Footing adjacent to SB lane (96m) (Covered by VO.79)	341	0		26-Jul-14 A	09-Nov-15 A												
FHW-2130*	Pipe Laying - DN1200 & DN600 Watermains (CHB & CHC) along Fanling Highway (183m long, 4m depth)	144	356		12-Oct-15 A	11-Feb-17	252											
FHW-2140	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should)	61	29		14-Oct-15 A	24-Dec-15	11											
FHW-2190	Footpath & DSD Access Track adjacent to SB lane	108	108		15-Feb-16	27-Jun-16	169											
<b>Fanling Highway Zone 3 between CH7290 and CH7380</b>																		
<b>At-Grade Roadworks (130m)</b>																		
FHW-3150*	Pipe Laying - DN600, DN1200 Watermains (CHB & CHC) along Fanling Highway (90m long, 3m depth)	150	356		07-Jun-14 A	11-Feb-17	93											
FHW-3160	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should)	63	29		05-Oct-15 A	24-Dec-15	11											

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- ▬ Actual Level of Effort
- ▬ Project Baseline Bar

CEDD Contract No. CV/2012/09  
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,  
Contract 3  
**3-Month Rolling Programme**  
Programme ID: 3MPR028 (Data Date: 21-Nov-15)

3-Month Rolling Programme updated to 2015-11-20

Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	



Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015			2016		
							Nov	Dec	Jan	Feb	Mar	
FHW-3300	Noise Barrier NB68A - Mini-Piling at central median (CSD: 20 nos)	70	70	11-Jan-16	12-Apr-16	0						
<b>Fanling Highway North Portion between CH7470 and CH7925</b>												
<b>Fanling Highway Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)</b>												
<b>Kiu Tau Footbridge Re-provision (East)</b>												
FHW-5000E	KT-P4 - Piling Works (8 out of 8 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree	40	0	30-Sep-15 A	03-Nov-15 A							
FHW-5110	Inspection & Remedial Works for the 3nos. suspected defected piles (AB1-7, AB2-4, P3-9)	35	66	20-Nov-15 A	16-Feb-16	0						
FHW-5010E	KT-P4 - Ple Cap & Pter	75	75	21-Nov-15	26-Feb-16	71						
FHW-5000C2	KT-P2 - Piling Works (3 out of 6 nos of Pile) - Phase 2, conflict with existing TWSRE	15	15	27-Nov-15	14-Dec-15	46						
FHW-5010C	KT-P2 - Ple Cap & Pter	60	60	16-Dec-15	04-Mar-16	45						
FHW-5090	Additional BFA Facilities - Pile Cap & Sump Pit, to be covered by VO	45	45	16-Dec-15	16-Feb-16	80						
FHW-5010D	KT-P3 - Ple Cap & Pter	60	60	17-Feb-16	30-Apr-16	0						
FHW-5010A	KT-AB1 - Ple Cap & Abutment	75	75	17-Feb-16	20-May-16	5						
<b>At-Grade Road Works (130m)</b>												
FHW-5120C	Preparation Works for Implementation of TTA Scheme E3A	30	21	07-Nov-15 A	15-Dec-15	45						
FHW-5120D	Implementation of TTA - Scheme E3A (shifting TWSR East westward, at the existing ramp of Kiu Tau Footbridge)	0	0	16-Dec-15	45							
<b>Fanling Highway Zone 7 between CH7660 and CH7925</b>												
<b>At-Grade Roadworks (265m)</b>												
FHW-7100	Site Formation, Preparation Works & Tree Transplant	127	3	30-Aug-13 A	24-Nov-15	1103						
<b>Remaining Works for Noise Barrier along widened Fanling Highway</b>												
FHW-NB-120	Noise Barrier Steelworks & Panel for NB6 (123m), adjacent to Fanling Highway SB lanes at Zone 1	20	20	18-Jan-16*	16-Feb-16	523						
FHW-NB-130	Noise Barrier Steelworks & Panel for NB7 (60m), adjacent to Fanling Highway SB lanes at Zone 1	10	10	17-Feb-16	27-Feb-16	523						
<b>Section II - Remainder of the Works (KD-3)</b>												
<b>At Grade Link Road at Fanling Highway Interchange</b>												
<b>Link Road 3 (near Abutment AD1)</b>												
FHI-LR3-3000	Completion of WSD works incl. DN600, DN1200 & DN1400	0	0		28-Jan-16	453						
<b>Link Road 4 (near Abutment AC1)</b>												
FHI-LR4-4030	Construction of Retaining Wall beside Abutment AC1 (4 bays)	35	35	22-Jan-16	09-Mar-16	0						
<b>WSD Works</b>												
<b>DN450 Fire Mains (CHA)</b>												
WA-1050	Pipe Laying - CHA 420 - 450 (DN450) near Realigned TWSR West (Re-TWSRW: CH530 - 640), 30m long & 2m depth	70	15	29-May-15 A	08-Dec-15	10						
WA-1090	Pipe Laying - CHA 800 - 960 (DN450) near Ext. TWSR West (No Roadworks), 160m long & 3m depth	148	148	04-Jan-16*	09-Jul-16	78						
WA-1060	Pipe Laying - CHA 450 - 575 (DN450) near Realigned TWSR West (Re-TWSRW: CH640 - 695), 125m long & 2m depth	95	95	18-Jan-16	20-May-16	224						
<b>DN600 Water Mains (CHB)</b>												
WB-1030A	Pipe Laying - CHB 335 - 350 (DN600) near crossing TWSRE 15m long & 3m depth	30	0	09-Jun-15 A	13-Nov-15 A							
WB-1010	Pipe Laying - CHB 160 - 215 (DN600) near Fanling Highway S/B (FHW: CH7290-7380), 55m long (common trench with NB)	60	60	13-Jul-15 A	02-Feb-16	281						



**俊和建築工程有限公司**  
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

**CEDD Contract No. CV/2012/09**  
**Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,**  
**Contract 3**  
**3-Month Rolling Programme**  
**Programme ID: 3MPR028 (Data Date: 21-Nov-15)**  
**Page 2 of 9**

3-Month Rolling Programme updated to 2015-11-20			
Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015			2016		
							Nov	Dec	Jan	Feb	Mar	
WB-1060	Pipe Laying - CHB 538 - 635 (DN600) near Realigned TWSR East (TWSRE: CH270-380), 97m long & GL	30	30	17-Jul-15 A	28-Dec-15	578						
WB-1070	Pipe Laying - CHB 635 - 700 (DN600) near Realigned TWSR East (TWSRE: CH380-456), 65m long & GL	78	22	18-Jul-15 A	16-Dec-15	201						
<b>DN1200 Water Mains (CHC)</b>												
WC-1050A	Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 45m long, 4m depth	120	56	15-Oct-14 A	28-Jan-16	82						
WC-1090A	Pipe Laying - CHC 600 - 615 (DN1200) near crossing TWSRE 15m long & 3m depth	30	0	09-Jun-15 A	13-Nov-15 A							
WC-1130	Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR East (TWSRE: CH380-456), 70m long & GL	78	32	07-Jul-15 A	30-Dec-15	191						
WC-1060	Pipe Laying - CHC 235 - 420 (DN1200) near Fanling Highway S/B (FHW: CH7130-7290), 185m long (common trench with NB)	95	64	12-Oct-15 A	06-Feb-16	74						
<b>Twin DN1400 Water Mains (CHE &amp; CHG)</b>												
WE-1030	Pipe Laying - CHE & CHG 225 - 240 (Twins DN1400) near crossing TWSRE 15m long & 3m depth	30	0	09-Jun-15 A	13-Nov-15 A							
<b>DN2200 Water Mains (CHF)</b>												
WF-3000	Semi-Structural Lining on existing DN2200 underneath Link Road 4, 52m long (Covered by VO no.077)	25	25	01-Dec-15*	31-Dec-15	157						
<b>DN2300 Water Mains and Leakage Collection System (CHJ &amp; CHKA/CHK)</b>												
WJ-1010B	Pipe Laying - CHJ 10 - 50 (DN2200) crossing existing TWSR East, 40m long & 6m depth	78	0	28-Jul-15 A	03-Nov-15 A							
WJ-1020A	Pipe Laying - CHK 0 - 80 (DN1400) near Realigned TWSR East, 80m long & 4m depth	55	29	05-Oct-15 A	24-Dec-15	174						
WJ-1050B	Pipe Laying - CHJ 200 - 235 (DN2300) near Realigned TWSR East (along Access Road A), 35m long & GL	14	0	26-Oct-15 A	12-Nov-15 A							
WJ-2000B	Pressure Test for CHJ	7	7	21-Nov-15	28-Nov-15	0						
WJ-2010A	Cleaning & CCTV Inspection for CHJ	7	7	30-Nov-15	07-Dec-15	0						
WJ-2020	Installation of Connecting Pipe for Connection to Existing Mains	13	13	30-Nov-15	14-Dec-15	0						
WJ-2040	Connection to Existing Mains	7	7	15-Dec-15*	21-Dec-15*	0						
WJ-1100	DN300 Washout at around CHJ 268	65	65	22-Dec-15	16-Mar-16*	212						
WJ-1110	DN300 Washout at CHJ 155	65	65	22-Dec-15	16-Mar-16*	212						
WJ-1020B	Pipe Laying - CHKA 0 - 73 (DN1400) near Realigned TWSR East, 73m long & 4m depth	90	90	28-Dec-15	22-Apr-16	174						
<b>Kau Lung Hang Valve Control &amp; Telemetry House Reprovision</b>												
VCTH-1020a	Testing and Commissioning (New Telemetry House)	60	30	10-Oct-15 A	28-Dec-15	192						
VCTH-1020b	Testing and Commissioning (Valve operation for DN2300 watermains)	30	0	10-Oct-15 A	16-Nov-15 A							
VCTH-1020c	Testing and Commissioning (Valve operation for DN1400 watermains)	30	30	10-Oct-15 A	28-Dec-15	192						
<b>Existing Nam Wa Po Trunk Sewage Pumping Station (PST3)</b>												
PS-1000	Demolition of Existing Boundary Wall of Pumping Station (PST3)	50	50	02-Jan-16*	07-Mar-16	471						
<b>Stage 1A - Realignment of Tai Wo Service Road West (KD-7)</b>												
<b>TWSRW Zone 1 between CH100 and CH155</b>												
<b>At-Grade Roadworks</b>												
TWSRW-1160	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	286	46	15-Nov-14 A	18-Jan-16	0						
<b>TWSRW Zone 2 between CH155 and CH280</b>												
<b>At-Grade Roadworks</b>												



俊和建築工程有限公司  
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

**CEDD Contract No. CV/2012/09**  
**Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,**  
**Contract 3**  
**3-Month Rolling Programme**  
**Programme ID: 3MPR028 (Data Date: 21-Nov-15)**  
**Page 3 of 9**

3-Month Rolling Programme updated to 2015-11-20			
Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016						
							Nov	Dec	Jan	Feb	Mar							
TWSRW-2120	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	165	46	16-Oct-14 A	18-Jan-16	0												
TWSRW-2130	Noise Barrier NB1a - Footing adjacent Realigned TWSR West (Covered by VO 103) (Approx. 60.2m)	85	29	14-Sep-15 A	24-Dec-15	0												
TWSRW-2140	Rectification Works for Southern Trunk Sewer	48	29	30-Oct-15 A	24-Dec-15	0												
<b>TWSRW Zone 3 between CH280 and CH315</b>																		
<b>At-Grade Roadworks</b>																		
TWSRW-3120	Road Formation, Road Drainage, Kerb, Planter and Pavement	181	46	22-Jun-15 A	18-Jan-16	0												
TWSRW-3110	Installation of Cable Ducts for Utilities Diversion Works at Zone 2 (Approx. 120m) (by utilities undertakers)	111	16	21-Jul-15 A	06-Dec-15	0												
TWSRW-3140	Retaining Structure RW10 (to be covered by VO)	24	0	26-Oct-15 A	14-Nov-15 A													
TWSRW-3100	Noise Barrier NB1a - Footing adjacent Realigned TWSR West (Covered by VO 103) (Approx. 35.1m)	26	26	30-Nov-15	31-Dec-15	0												
<b>TWSRW Zone 4 between CH315 and CH376</b>																		
<b>Construction of Bridge E</b>																		
TWSRW-4080	Bridge Segment (South Bay)	80	0	01-Apr-15 A	22-Oct-15 A													
TWSRW-4090	Permanent Prestressing & Abutment Wall	28	19	23-Oct-15 A	12-Dec-15	0												
TWSRW-4100	Remove Scaffold System and Temporary Work together with Slope Reinstatement	75	75	14-Dec-15*	19-Mar-16*	7												
<b>At-Grade Roadworks</b>																		
TWSRW-4200	Cast Parapet, Lay Surfacing and Road Furniture for Footpath and Carriageway	35	35	05-Dec-15	18-Jan-16	0												
<b>TWSRW Zone 5 between CH376 and CH520</b>																		
<b>Construction of Retaining Structures</b>																		
TWSRW-5080	Retaining Structure along Slope no. 3SW-C/C898 (to be covered by VO. 78)	50	7	29-Jun-15 A	28-Nov-15	12												
<b>At-Grade Roadworks</b>																		
TWSRW-5110C	Road Drainage SMH801-804	80	19	27-Apr-15 A	12-Dec-15	0												
TWSRW-5110B	Road Drainage SMH800-801 (Covered by VO No.81)	36	0	03-Sep-15 A	23-Oct-15 A													
TWSRW-5100	Retaining Wall RW7 & RW8 - adjacent to Realigned TWSR West (66m)	70	50	29-Oct-15 A	21-Jan-16	0												
TWSRW-5110A	Road Formation, DN150 watermain, Kerb, Planter and Pavement	28	28	14-Dec-15	18-Jan-16	0												
TWSRW-5110	Retaining Wall RW9 (to be covered by VO)	45	45	19-Jan-16	17-Mar-16	6												
TWSRW-5120	Permanent Vehicular Access to Lot 81	125	125	22-Jan-16	30-Jun-16	469												
TWSRW-5130	Installation of Stone Facing Finish	45	45	22-Jan-16	21-Mar-16	3												
<b>TWSRW Zone 6 between CH520 and CH530</b>																		
<b>At-Grade Roadworks</b>																		
TWSRW-6110	Slope Upgrading Works for unregistered feature beside Slope 3SW-D/C80 (Covered by VO. 68)	65	14	22-May-15 A	07-Dec-15	40												
TWSRW-6100	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the edge of extended box culvert)	21	21	21-Dec-15	16-Jan-16	0												
<b>TWSRW Zone 7 between CH530 and CH640</b>																		
<b>At-Grade Roadworks</b>																		
TWSRW-7140	Installation of Cable Ducts for Utilities Diversion Works at Area 4 (Approx. 150m) (by utilities undertakers)	233	45	28-Jan-15 A	04-Jan-16	373												



俊和建築工程有限公司

CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09  
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,  
Contract 3  
3-Month Rolling Programme  
Programme ID: 3MPR028 (Data Date: 21-Nov-15)

Page 4 of 9

3-Month Rolling Programme updated to 2015-11-20

Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016			
							Nov	Dec	Jan	Feb	Mar				
TWSRW-7120*	Pipe Laying - DN450 Watermains (CHA)	70	15	29-May-15 A	08-Dec-15	10	Pipe Laying - DN450 Watermains (CHA)								
TWSRW-7160	Pipe Laying - DN150	70	25	13-Jul-15 A	19-Dec-15	0	Pipe Laying - DN150, Pipe Laying - DN150								
TWSRW-7100	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the cut-slope)	21	21	21-Dec-15	16-Jan-16	0	Preparation Works for Implementation of TTA (shifting TWSRW)								
TWSRW-7110	Implementation of TTA - Scheme W3	0	0	18-Jan-16		0	◆ Implementation of TTA - Scheme W3								
TWSRW-7150	Remaining Road Drainage, Road Formation, DN150 watermain, Kerb, Planter and Pavement (incl. Zone 6 & Zone 7)	56	56	18-Jan-16	01-Apr-16	0									
<b>TWSRW Zone 8 between CH640 and CH695</b>															
<b>Kiu Tau Footbridge Re-provision (West)</b>															
TWSRW-8020	Construction of Pile Cap and Abutment	50	46	17-Nov-15 A	16-Jan-16	10	Construction of Pile Cap and Abutment, Construction of								
<b>At-Grade Roadworks</b>															
TWSRW-8120	Road Formation, Road Drainage, Kerb and Pavement	22	22	21-Dec-15	18-Jan-16	0	Road Formation, Road Drainage, Kerb and Pavement								
TWSRW-8110*	Pipe Laying - DN450 Watermains (CHA)	95	95	18-Jan-16	20-May-16	224									
<b>Remainder of the Works</b>															
TWSRW-9040*	Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640)	233	45	28-Jan-15 A	04-Jan-16	373	Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640)								
TWSRW-9020*	Utilities Diversion in Area 2 (along Re-aligned TWSRW CH 280 - CH315)	111	16	21-Jul-15 A	06-Dec-15	0	Utilities Diversion in Area 2 (along Re-aligned TWSRW CH 280 - CH315)								
<b>Remaining Works for Noise Barrier along realigned TWSR West</b>															
TWSRW-NB-110	Noise Barrier Steelworks & Panel for NB4 at Zones 1 & 2	20	20	21-Dec-15*	15-Jan-16	27	Noise Barrier Steelworks & Panel for NB4 at Zones 1 & 2								
TWSRW-NB-130	Noise Barrier Steelworks & Panel for NB1b at Zone 4	10	10	16-Jan-16	27-Jan-16	27	Noise Barrier Steelworks & Panel for NB1b at Zone 4								
TWSRW-NB-140	Noise Barrier Steelworks & Panel for NB2 at Zone 5	20	20	28-Jan-16	26-Feb-16	27	Noise Barrier Steelworks & Panel for NB2 at Zone 5								
<b>Stage N4A &amp; N4B - Realignment of Tai Wo Service Road East (KD-13 &amp; KD-14)</b>															
<b>TWSRE Zone 1 between CH100 and CH270</b>															
<b>At-Grade Roadworks</b>															
TWSRE-1140*	Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East	90	90	28-Dec-15	22-Apr-16	174	Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East								
<b>TWSRE Zone 2 between CH270 and CH380</b>															
<b>At-Grade Roadworks</b>															
TWSRE-2030A*	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	30	350	17-Jul-15 A	04-Feb-17	280	Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East								
TWSRE-2030B*	Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East	55	29	05-Oct-15 A	24-Dec-15	174	Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East								
TWSRE-2040	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement	90	90	28-Dec-15	22-Apr-16	269									
<b>TWSRE Zone 3 between CH380 and CH456</b>															
<b>At-Grade Roadworks</b>															
TWSRE-3020A*	Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	78	32	07-Jul-15 A	30-Dec-15	191	Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East								
TWSRE-3040	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement (Incl. FL/F10)	165	165	31-Dec-15	27-Jul-16	191									
<b>Roundabout A, Slip Road and Access Road</b>															
TWSRE-4060B	Access Road A - Road Formation, Kerb, Planter and Pavement	44	0	22-Jun-15 A	23-Oct-15 A		Access Road A - Road Formation, Kerb, Planter and Pavement								
TWSRE-4080	Preparation Works for Implementation of TTA Scheme E1	42	0	24-Jun-15 A	23-Oct-15 A		Preparation Works for Implementation of TTA Scheme E1								
TWSRE-4090	Implementation of TTA - Scheme E1 (Drawing No. CW/009/015)	0	0	24-Oct-15 A			◆ Implementation of TTA - Scheme E1 (Drawing No. CW/009/015)								



俊和建築工程有限公司  
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

**CEDD Contract No. CV/2012/09**  
**Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,**  
**Contract 3**  
**3-Month Rolling Programme**  
**Programme ID: 3MPR028 (Data Date: 21-Nov-15)**

Page 5 of 9

3-Month Rolling Programme updated to 2015-11-20

Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016			
							Nov	Dec	Jan	Feb	Mar				
TWSRE-4070	Roundabout A - Road Formation, Kerb, Planter and Pavement	90	67	26-Oct-15 A	17-Feb-16	6	[Gantt bar: Nov to Feb 2016]								
TWSRE-4110	Preparation Works for Implementation of TTA Scheme E1A	30	30	26-Oct-15 A	28-Dec-15	118	[Gantt bar: Nov to Dec 2015]								
TWSRE-4030B	Slip Road Y (CH100-CH230) - Road Formation, Remaining Road Drainage, Kerb, Planter and Pavement	120	120	29-Dec-15	31-May-16	118	[Gantt bar: Dec 2015 to May 2016]								
TWSRE-4120	Implementation of TTA - Scheme E1A	0	0	29-Dec-15*		153	◆ Implementation of TTA - Scheme E1A								
TWSRE-4020	Slip Road Y (CH260-CH404) - Road Formation, Road Drainage, Kerb, Planter and Pavement	108	108	07-Jan-16	25-May-16	6	[Gantt bar: Jan to May 2016]								
<b>Stage 1C - Viaduct Structure &amp; TCSS Civil Provisions (KD-9)</b>															
<b>Preliminaries</b>															
B-3050	Relocation of Plant including Pre-drilling Works	21	21	11-Jan-16	03-Feb-16	79	[Gantt bar: Jan to Feb 2016]								
<b>Foundation &amp; Pier Construction</b>															
<b>Bridge A</b>															
BA-05-1030	Pier AA5 - Pier Construction (Twin Pier)	27	39	29-Oct-14 A	08-Jan-16	21	[Gantt bar: Oct 2014 to Jan 2016]								
BA-01-1010	Abutment AA1 - Pile Test	14	14	06-May-15 A	07-Dec-15	260	[Gantt bar: May 2015 to Dec 2015]								
BA-18-1030	Pier AA18 - Pier Construction	56	13	08-May-15 A	05-Dec-15	39	[Gantt bar: May 2015 to Dec 2015]								
BA-11-1010	Pier AA11 - Pile Test	14	19	18-Aug-15 A	12-Dec-15	26	[Gantt bar: Aug 2015 to Dec 2015]								
BA-12-1030	Pier AA12 - Pier Construction	35	25	10-Oct-15 A	19-Dec-15	63	[Gantt bar: Oct 2015 to Dec 2015]								
BA-07-1020	Pier AA7 - Pile Cap	30	13	30-Oct-15 A	05-Dec-15	32	[Gantt bar: Oct 2015 to Dec 2015]								
BA-09-1030	Pier AA9 - Pier Construction (Twin Pier)	49	46	07-Nov-15 A	16-Jan-16	40	[Gantt bar: Nov 2015 to Jan 2016]								
BA-11-1000B	Pier AA11 - Piling Works (P2)	12	0	10-Nov-15 A	20-Nov-15 A		[Gantt bar: Nov 2015]								
BA-10-1000	Pier AA10 - Piling Works	24	24	21-Nov-15	18-Dec-15	5	[Gantt bar: Nov 2015 to Dec 2015]								
BA-11-1020	Pier AA11 - Pile Cap	30	30	14-Dec-15	20-Jan-16	26	[Gantt bar: Dec 2015 to Jan 2016]								
BA-01-1000b	Abutment AA1 - Piling Works (P1)	12	12	19-Dec-15	05-Jan-16	5	[Gantt bar: Dec 2015 to Jan 2016]								
BA-02-1000	Pier AA2W - Piling Works	12	12	06-Jan-16	19-Jan-16	5	[Gantt bar: Jan 2016]								
BA-10-1010	Pier AA10 - Pile Test	14	14	08-Jan-16	23-Jan-16	23	[Gantt bar: Jan 2016]								
BA-07-1030	Pier AA7 - Pier Construction	28	28	18-Jan-16	25-Feb-16	40	[Gantt bar: Jan 2016 to Feb 2016]								
BA-08-1000	Pier AA8 - Piling Works	24	24	20-Jan-16	23-Feb-16	5	[Gantt bar: Jan 2016 to Feb 2016]								
BA-11-1030	Pier AA11 - Pier Construction	35	35	21-Jan-16	08-Mar-16	39	[Gantt bar: Jan 2016 to Mar 2016]								
BA-10-1020	Pier AA10 - Pile Cap	30	30	25-Jan-16	05-Mar-16	23	[Gantt bar: Jan 2016 to Mar 2016]								
BA-02-1010	Pier AA2W - Pile Test	14	14	05-Feb-16	27-Feb-16	125	[Gantt bar: Feb 2016]								
<b>Bridge B</b>															
BB-01-1010	Abutment AB1 - Pile Test	14	14	18-Aug-15 A	07-Dec-15	295	[Gantt bar: Aug 2015 to Dec 2015]								
BB-07-1040	Portal AB7/AD9 - Portal Beam Construction together with Kicker	60	9	19-Sep-15 A	01-Dec-15	6	[Gantt bar: Sep 2015 to Dec 2015]								



俊和建築工程有限公司  
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09  
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,  
Contract 3  
3-Month Rolling Programme  
Programme ID: 3MPR028 (Data Date: 21-Nov-15)

3-Month Rolling Programme updated to 2015-11-20

Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016			
							Nov	Dec	Jan	Feb	Mar				
BB-06-1040	Pier AB6W - Pier Construction	48	0	05-Oct-15 A	18-Nov-15 A		Pier AB6W - Pier Construction								
BB-03-1010	Pier AB3 - Pile Test	14	0	13-Oct-15 A	29-Oct-15 A		Pier AB3 - Pile Test								
BB-03-1020	Pier AB3 - Pile Cap	30	13	26-Oct-15 A	05-Dec-15	101	Pier AB3 - Pile Cap, Pier AB3 - Pile Cap								
BB-12-1020	Abutment AB12/AD14 - Pile Cap	65	52	28-Oct-15 A	23-Jan-16	43	Abutment AB12/AD14 - Pile Cap								
BB-11-1030	Pier AB11 - Pier Construction	45	29	06-Nov-15 A	24-Dec-15	7	Pier AB11 - Pier Construction, Pier AB11 - Pier Construction								
BB-06-1030	Pier AB6E - Pier Construction	48	48	21-Nov-15	19-Jan-16	22	Pier AB6E - Pier Construction								
BB-12-1030	Abutment AB12/AD14 - Abutment Construction	75	75	25-Jan-16	03-May-16	175	Abutment AB12/AD14 - Abutment Construction								
BB-06-1050	Portal AB6 - Portal Beam Construction together with Kicker	40	40	28-Jan-16	21-Mar-16	22	Portal AB6 - Portal Beam Construction together with Kicker								
BB-04-1000	Pier AB4 - Piling Works	24	24	04-Feb-16	09-Mar-16	79	Pier AB4 - Piling Works								
<b>Bridge C</b>															
BC-12-1030	Pier AC12 - Pier Construction	28	16	10-Jun-15 A	09-Dec-15	26	Pier AC12 - Pier Construction, Pier AC12 - Pier Construction								
BC-04-1030	Pier AC4 - Pier Construction	35	0	03-Sep-15 A	12-Nov-15 A		Pier AC4 - Pier Construction								
BC-03-1000	Pier AC3 - Piling Works	24	0	09-Oct-15 A	07-Nov-15 A		Pier AC3 - Piling Works								
BC-01-1030	Abutment AC1 - Abutment Construction	50	50	21-Nov-15	21-Jan-16	0	Abutment AC1 - Abutment Construction								
BC-03-1010	Pier AC3 - Pile Test	14	14	24-Nov-15	09-Dec-15	136	Pier AC3 - Pile Test								
BC-03-1020	Pier AC3 - Pile Cap	30	30	10-Dec-15	16-Jan-16	136	Pier AC3 - Pile Cap								
BC-02-1020	Pier AC2 - Pile Cap	30	30	14-Dec-15	20-Jan-16	96	Pier AC2 - Pile Cap								
BC-02-1030	Pier AC2 - Pier Construction	45	45	21-Jan-16	19-Mar-16	96	Pier AC2 - Pier Construction								
<b>Bridge D</b>															
BD-11-1040	Pier AD11W - Pier Construction	84	0	26-Aug-15 A	29-Oct-15 A		Pier AD11W - Pier Construction								
BD-13-1020	Pier AD13 - Pile Cap	30	0	02-Sep-15 A	24-Oct-15 A		Pier AD13 - Pile Cap								
BD-12-1020	Pier AD12 - Pile Cap	30	0	24-Sep-15 A	13-Nov-15 A		Pier AD12 - Pile Cap								
BD-01-1020	Abutment AD1 - Pile Cap	30	19	04-Nov-15 A	12-Dec-15	96	Abutment AD1 - Pile Cap, Abutment AD1 - Pile Cap								
BD-08-1040	Portal AC11/AD8 - Portal Beam Construction together with Kicker	40	40	03-Dec-15	21-Jan-16	19	Portal AC11/AD8 - Portal Beam Construction together with Kicker								
BD-01-1030	Abutment AD1 - Abutment Construction	50	50	14-Dec-15	19-Feb-16	246	Abutment AD1 - Abutment Construction								
BD-09-1040	Portal AD9/AC12 - Portal Beam Construction together with Kicker	40	40	18-Dec-15	05-Feb-16	26	Portal AD9/AC12 - Portal Beam Construction together with Kicker								
BD-13-1030	Pier AD13 - Pier Construction	45	45	28-Dec-15	25-Feb-16	22	Pier AD13 - Pier Construction								
BD-11-1020A	Pier AD11E - Pile Cap	30	30	25-Jan-16	05-Mar-16	43	Pier AD11E - Pile Cap								
<b>Pier Table Construction</b>															
<b>Bridge A</b>															
PA-1130	Pier Table Construction at Pier AA13 (4 nos.)	50	0	25-Jul-15 A	02-Nov-15 A		Pier Table Construction at Pier AA13 (4 nos.)								




俊和建築工程有限公司  
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09  
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,  
Contract 3  
3-Month Rolling Programme  
Programme ID: 3MPR028 (Data Date: 21-Nov-15)  
Page 7 of 9

3-Month Rolling Programme updated to 2015-11-20			
Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	



俊和建築工程有限公司  
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.









- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09  
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,  
Contract 3  
3-Month Rolling Programme  
Programme ID: 3MPR028 (Data Date: 21-Nov-15)

3-Month Rolling Programme updated to 2015-11-20

Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015			2016			
							Nov	Dec	Jan	Feb	Mar		
EC-1100	Bridge Deck Construction at Pier AC10 by Typical Lifting Frame (10 nos + 1 no. key segment)	15	15	26-Jan-16	18-Feb-16	12							
<b>Bridge D</b>													
ED-1050	Bridge Deck Construction at Pier AD5 by Typical Lifting Frame (12 nos)	13	0	20-Oct-15 A	05-Nov-15 A								
ED-1060	Bridge Deck Construction at Pier AD6 by Typical Lifting Frame (18 nos + 1 no. key segment)	11	11	07-Dec-15	18-Dec-15	12							
ED-1040	Bridge Deck Construction at Pier AD4 by Typical Lifting Frame (14 nos + 2 no. key segment)	14	14	09-Jan-16	25-Jan-16	12							
ED-1100	Bridge Deck Construction at Portal AD10 by Crane (52 nos)	32	32	09-Jan-16	22-Feb-16	54							
ED-1070	Bridge Deck Construction at Pier AD7 by Typical Lifting Frame (26 nos + 1 no. key segment)	15	15	19-Feb-16	07-Mar-16	12							
<b>Section VI - Works in Portion FH9 (KD-6A)</b>													
<b>Major Works</b>													
S6-2000*	Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction)	276	127	06-Feb-15 A	03-May-16	175							

 <b>俊和建築工程有限公司</b> CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.	 Actual Work  Remaining Work  Summary Bar  Critical Remaining Work  Milestone  Actual Level of Effort  Project Baseline Bar	<b>CEDD Contract No. CV/2012/09</b> <b>Liantang / Heung Yuen Wai BCP - Site Formation &amp; Infrastructure Works,</b> <b>Contract 3</b> <b>3-Month Rolling Programme</b> <b>Programme ID: 3MPR028 (Data Date: 21-Nov-15)</b> <b>Page 9 of 9</b>	3-Month Rolling Programme updated to 2015-11-20 <table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>20-Nov-15</td> <td>Rev.0</td> <td>SL</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	20-Nov-15	Rev.0	SL																	
	Date	Revision	Checked	Approved																							
	20-Nov-15	Rev.0	SL																								



## Contract 5

ID	WBS	Task Name	Duration	Start	Finish	15			
						Q3	Q4	Q1	Q2
1	1	Key Dates	1110 days	Thu 28/3/13	Sun 10/4/16	28/11/15			
47	2	Preliminaries and Statuary / Contractual Submissions	424 days	Thu 11/4/13	Mon 9/6/14				
48	2.1	Site Establishment	399 days	Thu 11/4/13	Thu 15/5/14				
53	2.2	Applications to Government Department	89 days	Fri 12/4/13	Tue 9/7/13				
58	2.3	Temporary Traffic Arrangement (TTA) Scheme for temp. LMH Rd	131 days	Fri 12/4/13	Tue 20/8/13				
63	2.4	Liaison with Utility Undertakers	363 days	Fri 12/4/13	Wed 9/4/14				
66	2.5	Environmental Baseline & Impact Monitoring	132 days	Thu 11/4/13	Wed 21/8/13				
77	2.6	General Site Clearance	424 days	Fri 12/4/13	Mon 9/6/14				
78	3	Stage of the Works	180 days	Thu 11/4/13	Mon 7/10/13				
79	3.1	Stage I of the Works - Temporary vehicular bridge B and temporary Lin Ma Hang Road	179 days	Fri 12/4/13	Mon 7/10/13				
90	3.2	Stage II of the Works - Temporary ArchSD Depot (LMH2)	78 days	Thu 11/4/13	Thu 27/6/13				
94	4	Section of the Works	1511 days	Fri 12/4/13	Wed 31/5/17				
95	4.1	Section I of the Works - Ground Investigation field works (Drg. 7101A-7111A)	251 days	Thu 30/5/13	Tue 4/2/14				
100	4.2	Section II of the Works - All laboratory tests for Section I	188 days	Sat 31/8/13	Thu 6/3/14				
105	4.3	Section III of the Works - Site formation works for Portions RS1, RS2 & RS3 (seek for certificate of completion in letter ref. SRJV/W47/SO/15/1308/00416 dated 23/8/2013)	89 days	Sun 12/5/13	Thu 8/8/13				
111	4.4	Section IV of the Works - Village house within portion RS4 - EOT3 completion 15/5/2014	399 days	Fri 12/4/13	Thu 15/5/14				
123	4.5	Section V of the Works-All works within portion RS4 exclude Section IV - EOT8 completion 28/4/2015	747 days	Fri 12/4/13	Tue 28/4/15				
140	4.6	Section VII of the Works - All works within Area CRD	249 days	Mon 9/9/13	Thu 15/5/14				
177	4.7	Section VIII of the Works - All works within Area BCPA - EOT6 completion 2/1/2015	571 days	Tue 11/6/13	Fri 2/1/15				
211	4.8	Section IX of the Works - All works within Area BCPB - EOTO7 completion 19 October 2015	669 days	Fri 20/12/13	Mon 19/10/15				
212	4.8.1	Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site - Original 7/3/2014 and possessed on 25/9/2014	0 days	Fri 26/9/14	Fri 26/9/14				
213	4.8.2	Submission for demolition of existing building structures	37 days	Fri 20/12/13	Sat 25/1/14				
214	4.8.3	Approval of submission for demolish existing building structures	41 days	Sun 26/1/14	Fri 7/3/14				
215	4.8.4	Demolition of existing building structures UPON instruction (included Asbestos Investigation, Report & Asbestos Abatement Plan)	76 days	Fri 3/10/14	Wed 17/12/14				
216	4.8.5	Tree felling/removal works and tree transplanting works at BCP4 (include tree survey etc)	139 days	Fri 26/9/14	Wed 11/2/15				
217	4.8.6	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident (NOT YET)	0 days	Wed 14/1/15	Wed 14/1/15				
218	4.8.7	Site formation works	330 days	Sun 2/11/14	Sun 27/9/15				
219	4.8.7.1	site formation works (surrounding areas B1-3, B5-6, B9)	200 days	Sat 7/3/15	Tue 22/9/15				
220	4.8.7.2	site formation works (area BCP4 - B4,7,8,10-B17)	330 days	Sun 2/11/14	Sun 27/9/15				
221	4.8.7.3	site formation works (B18-B22)	200 days	Sat 7/3/15	Tue 22/9/15				
222	4.8.8	chain link fence (Drg.1002C, 1032B, 1033B)	27 days	Wed 23/9/15	Mon 19/10/15				
223	4.9	Section X of the Works - All works within Area BCPC - (Outstanding Works for SBF)	454 days	Thu 5/6/14	Tue 1/9/15				
224	4.9.1	ISSUED EOT5	125 days	Thu 5/6/14	Tue 7/10/14				
225	4.9.2	Claim No. 013 - VO No. 028 - Site Possession from DC/2011/06 (Portion A) (from Area C8 to D2)	0 days	Tue 16/9/14	Tue 16/9/14				
226	4.9.3	Received Variation Order No. 035 for CLP Substation	0 days	Mon 21/7/14	Mon 21/7/14				
227	4.9.4	Filling Works, Drainage & Irrigation System	21 days	Tue 16/9/14	Mon 6/10/14				
229	4.9.5	South West Works for CLP Sub-Station (VO No. 035) (Area C1, C3, C4, C5, C6)	64 days	Mon 4/8/14	Mon 6/10/14				
233	4.9.6	Handing over CLP Substation Area	0 days	Tue 7/10/14	Tue 7/10/14				
234	4.9.7	VO 073 for Secondary Boundary Fencing extend to BCPC	125 days	Thu 30/4/15	Tue 1/9/15				
235	4.9.7.1	Handing over from CLP for the extended area	0 days	Thu 30/4/15	Thu 30/4/15				
236	4.9.7.2	Construction of Retaining Wall 2A	41 days	Sat 2/5/15	Thu 11/6/15				
237	4.9.7.3	Construction of soil cement / general fill slope adjacent to CLP Substation	90 days	Sat 2/5/15	Thu 30/7/15				
238	4.9.7.4	Secondary Boundary Fencing ChA+125 to ChA+250 (Bay 17 to 32)	33 days	Fri 31/7/15	Tue 1/9/15				
239	4.10	Section XI of the Works - All works within Area BCPD	514 days	Mon 14/7/14	Wed 9/12/15				
240	4.10.1	South West Works for additional 132kV (at Areas D1 & D2) at BCPD	439 days	Fri 15/8/14	Tue 27/10/15				
241	4.10.1.1	fill platform for CLP (132kV) from +12.8 to +15.3	47 days	Fri 15/8/14	Tue 30/9/14				
242	4.10.1.2	UU for erection of overhead post & termination of electricity by CLP(132kV)(Area D2)	28 days	Tue 14/10/14	Mon 10/11/14				
243	4.10.1.3	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident - confirmed to possess on 14/1/2015	1 day	Wed 14/1/15	Wed 14/1/15				
244	4.10.1.4	site clearance, take initial survey	10 days	Thu 15/1/15	Sat 24/1/15				
245	4.10.1.5	tree felling / transplant	14 days	Sun 25/1/15	Sat 7/2/15				
246	4.10.1.6	assume filling partly areas D1 & D2 to +13.5 for drain	20 days	Sun 8/2/15	Fri 27/2/15				
247	4.10.1.7	PVO, Construct Special Manhole No.9937	60 days	Sat 28/2/15	Tue 28/4/15				
248	4.10.1.8	lay sewer FHM511 to 515	45 days	Wed 29/4/15	Fri 12/6/15				

Revision 1 Fri 27/11/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress


ID	WBS	Task Name	Duration	Start	Finish	Gantt Chart (Q3, Q4, Q1, Q2)			
249	4.10.1.9	lay sewer STP-FMH520 & 515	35 days	Sat 13/6/15	Fri 17/7/15	[Gantt bar]			
250	4.10.1.10	fill trench from laid sewer to drainage formation	10 days	Sat 18/7/15	Mon 27/7/15	[Gantt bar]			
251	4.10.1.11	lay drainage SMH9961 to 9966 & 9936 to 9937	30 days	Tue 28/7/15	Wed 26/8/15	[Gantt bar]			
252	4.10.1.12	filling of areas D1 & D2 to +15.3 with D2 soil cement slope	35 days	Wed 29/4/15	Tue 2/6/15	[Gantt bar]			
253	4.10.1.13	Confirmation of Alignment for Secondary Boundary Fencing	35 days	Mon 29/12/14	Sun 1/2/15	[Gantt bar]			
254	4.10.12	Secondary Boundary Fencing Ch0 to Ch709 (Bay 1 to 93)	250 days	Mon 2/2/15	Fri 9/10/15	[Gantt bar]			
255	4.10.1.15	Secondary Boundary Fencing Ch709 to Ch1234 (Bay 94 to 158)	177 days	Mon 2/2/15	Tue 28/7/15	[Gantt bar]			
256	4.10.1.16	Secondary Boundary Fencing Ch1234 to Ch1436 (Bay 159 to 184)	70 days	Thu 26/2/15	Wed 6/5/15	[Gantt bar]			
257	4.10.1.17	Secondary Boundary Fencing ChA0 to ChA125 (Bay 1 to 16)	40 days	Mon 27/4/15	Fri 5/6/15	[Gantt bar]			
258	4.10.1.18	Secondary Boundary Fencing Ch1436 to Ch1520 (Bay 185 to 197)	40 days	Fri 18/9/15	Tue 27/10/15	[Gantt bar]			
259	4.10.1.19	irrigation system at west D1 & D2	7 days	Wed 3/6/15	Tue 9/6/15	[Gantt bar]			
260	4.10.1.20	additional 132kV (at Areas D1 & D2)	7 days	Wed 10/6/15	Tue 16/6/15	[Gantt bar]			
261	4.10.2	South West Works for Areas D1 & D2	398 days	Fri 3/10/14	Wed 4/11/15	[Gantt bar]			
262	4.10.2.1	site clearance, take initial survey	10 days	Fri 3/10/14	Sun 12/10/14	[Gantt bar]			
263	4.10.2.2	tree felling / transplant	25 days	Mon 13/10/14	Thu 6/11/14	[Gantt bar]			
264	4.10.2.3	fill trench to formation for Plug-FMH501-502-STP (approx. to +11)	20 days	Fri 7/11/14	Wed 26/11/14	[Gantt bar]			
265	4.10.2.4	lay sewer Plug-FMH501-502-STP	14 days	Sat 18/7/15	Fri 31/7/15	[Gantt bar]			
266	4.10.2.5	complete filling for Areas D1 & D2 to formation area	28 days	Sat 18/7/15	Fri 14/8/15	[Gantt bar]			
267	4.10.2.6	lay drainage SMH9941 to 9943-9931	20 days	Sat 1/8/15	Thu 20/8/15	[Gantt bar]			
268	4.10.2.7	lay drainage SMH9952 to 9953	10 days	Fri 21/8/15	Sun 30/8/15	[Gantt bar]			
269	4.10.2.8	lay drainage SMH9930 to 9935	30 days	Mon 31/8/15	Tue 29/9/15	[Gantt bar]			
270	4.10.2.9	lay drainage SMH9702A to 9935	10 days	Wed 30/9/15	Fri 9/10/15	[Gantt bar]			
271	4.10.2.10	lay drainage CP25-SMH9701A-9902-9702A	10 days	Sat 10/10/15	Mon 19/10/15	[Gantt bar]			
272	4.10.2.11	lay drainage SMH9922 to 9930	30 days	Tue 6/10/15	Wed 4/11/15	[Gantt bar]			
273	4.10.2.12	water pipe DN250 CHL 150 to 335.749	18 days	Mon 31/8/15	Thu 17/9/15	[Gantt bar]			
274	4.10.2.13	rising main CHC	18 days	Sun 20/9/15	Wed 7/10/15	[Gantt bar]			
275	4.10.3	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident	0 days	Wed 14/1/15	Wed 14/1/15	[Gantt bar]			
276	4.10.4	South West Work for Construction of Depressed Road	223 days	Sun 8/2/15	Fri 18/9/15	[Gantt bar]			
277	4.10.4.1	UU for 11kV & LV lay ducts across & underneath underpass	1 day	Mon 2/3/15	Mon 2/3/15	[Gantt bar]			
278	4.10.4.2	structural work for Bay 16015-16012	40 days	Sun 8/2/15	Thu 19/3/15	[Gantt bar]			
279	4.10.4.3	structural work for Bay 16011-16008	60 days	Tue 10/3/15	Fri 8/5/15	[Gantt bar]			
280	4.10.4.4	structural work for Bay 16007-16004	55 days	Wed 29/4/15	Mon 22/6/15	[Gantt bar]			
281	4.10.4.5	structural work for Bay 16003-16001	60 days	Tue 23/6/15	Fri 21/8/15	[Gantt bar]			
282	4.10.4.6	drainage work inside depressed road (Bay 16015-16008)	18 days	Tue 4/8/15	Fri 21/8/15	[Gantt bar]			
283	4.10.4.7	drainage work inside depressed road (Bay 16007-16001)	18 days	Sat 22/8/15	Tue 8/9/15	[Gantt bar]			
284	4.10.4.8	backfill western side of depressed road	14 days	Sat 22/8/15	Fri 4/9/15	[Gantt bar]			
285	4.10.4.9	irrigation system next to depressed road	14 days	Sat 5/9/15	Fri 18/9/15	[Gantt bar]			
286	4.10.5	South West Work for Access Road	82 days	Sat 19/9/15	Wed 9/12/15	[Gantt bar]			
287	4.10.5.1	completion of drainage SMH9922 to 9930, water pipe & rising main & backfill western side of depressed road	0 days	Wed 4/11/15	Wed 4/11/15	[Gantt bar]			
288	4.10.5.2	UU for 132kV, 11kV & LV	7 days	Sat 19/9/15	Fri 25/9/15	[Gantt bar]			
289	4.10.5.3	UU for PCCW	7 days	Sat 26/9/15	Fri 2/10/15	[Gantt bar]			
290	4.10.5.4	backfill to road formation with SRT98%	14 days	Sat 3/10/15	Fri 16/10/15	[Gantt bar]			
291	4.10.5.5	sub-base laying	7 days	Sat 17/10/15	Fri 23/10/15	[Gantt bar]			
292	4.10.5.6	kerb bedding, laying & backing before bituminous material	14 days	Sat 24/10/15	Fri 6/11/15	[Gantt bar]			
293	4.10.5.7	AC - lay DBM & base course	7 days	Sat 7/11/15	Fri 13/11/15	[Gantt bar]			
294	4.10.5.8	backfill footpath formation	7 days	Sat 7/11/15	Fri 13/11/15	[Gantt bar]			
295	4.10.5.9	street lighting ducts, drawpits & controller	7 days	Sat 14/11/15	Fri 20/11/15	[Gantt bar]			
296	4.10.5.10	UU for CLP (lighting)	7 days	Sat 21/11/15	Fri 27/11/15	[Gantt bar]			
297	4.10.5.11	footpath paving	7 days	Sat 28/11/15	Fri 4/12/15	[Gantt bar]			
298	4.10.5.12	AC - lay wearing course	10 days	Mon 30/11/15	Wed 9/12/15	[Gantt bar]			
299	4.10.6	Claim No. 013 - VO No. 028 - Site Possession from DC/2011/06 (Portion B) (from Area D3 to D10)	0 days	Tue 12/8/14	Tue 12/8/14	[Gantt bar]			
300	4.10.7	Works at Areas D4 to D9 (shown in Section VIII)	449 days	Mon 14/7/14	Mon 5/10/15	[Gantt bar]			
301	4.10.7.1	Retaining Wall BCP/RW2B	92 days	Mon 14/7/14	Mon 13/10/14	[Gantt bar]			
316	4.10.7.2	install 150UPVC perforated pipe behind retaining wall	4 days	Fri 17/10/14	Mon 20/10/14	[Gantt bar]			
317	4.10.7.3	install geotextile filter & backfill D4, B6 & A4 to +15.0	28 days	Tue 21/10/14	Mon 17/11/14	[Gantt bar]			
318	4.10.7.4	site formation work for Areas D4 to D6	45 days	Tue 4/11/14	Thu 18/12/14	[Gantt bar]			
319	4.10.7.5	soil cement slopes for Areas D4 to D6	21 days	Fri 5/12/14	Thu 25/12/14	[Gantt bar]			
320	4.10.7.6	site formation work for Areas D7 to D9	60 days	Fri 19/12/14	Mon 16/2/15	[Gantt bar]			
321	4.10.7.7	PYO - U/J-Channel along Patorial Road (approx. 1200m)	150 days	Sat 9/5/15	Mon 5/10/15	[Gantt bar]			
322	4.11	Section XII of the Works - All works within Area LMH	635 days	Thu 22/8/13	Mon 18/5/15	[Gantt bar]			
491	4.12	Section XIII of the Works - Works not covered in any other Sections	983 days	Thu 22/8/13	Sat 30/4/16	[Gantt bar]			
492	4.12.1	Submissions	70 days	Thu 22/8/13	Wed 30/10/13	[Gantt bar]			

Revision 1 Fri 27/11/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress

ID	WBS	Task Name	Duration	Start	Finish	15			
						Q3	Q4	Q1	Q2
493	4.12.2	Approval of Submissions	68 days	Mon 16/9/13	Fri 22/11/13				
494	4.12.3	VO.080 Additional Footpath adjacent to the Eastern Side of Chuk Yuen Village Re-site Area	1 day	Tue 5/5/15	Tue 5/5/15				
495	4.12.4	Submissions	14 days	Wed 6/5/15	Tue 19/5/15				
496	4.12.5	Approval of Submissions	7 days	Wed 20/5/15	Tue 26/5/15				
497	4.12.6	Temporary works and excavation	20 days	Wed 27/5/15	Mon 15/6/15				
498	4.12.7	Base slab	25 days	Tue 16/6/15	Fri 10/7/15				
499	4.12.8	Wall Stem	20 days	Sun 26/7/15	Fri 14/8/15				
500	4.12.9	Backfilling	20 days	Sat 15/8/15	Thu 3/9/15				
501	4.12.10	DN150 watermain & Utilities Laying	14 days	Mon 14/9/15	Sun 27/9/15				
502	4.12.11	Surfacing & U-Channel	7 days	Mon 28/9/15	Sun 4/10/15				
503	4.12.12	Reinstatement of Gabion	14 days	Mon 5/10/15	Sun 18/10/15				
504	4.12.13	Type 2 Railing	5 days	Mon 5/10/15	Fri 9/10/15				
505	4.12.14	Temporary Traffic Arrangement (TTA) Scheme for Works at existing LMH Rd	92 days	Fri 23/8/13	Fri 22/11/13				
509	4.12.15	<b>Lin Ma Hang Road Widening Section</b>	<b>920 days</b>	<b>Thu 24/10/13</b>	<b>Sat 30/4/16</b>				
510	4.12.15.1	PVO - Additional U-Channel along both Side of existing LMH Road 600m x 2) (Advanced works commenced)	0 days	Sat 27/6/15	Sat 27/6/15				
511	4.12.15.2	VO.061 Additional Rising Main at LMH Road	0 days	Wed 31/12/14	Wed 31/12/14				
512	4.12.15.3	place order for HDPE pipes	0 days	Tue 6/1/15	Tue 6/1/15				
513	4.12.15.4	arrival of HDPE pipes	80 days	Tue 6/1/15	Thu 26/3/15				
514	4.12.15.5	RECEIVE VO 053 ADDITIONAL CROSS ROAD DUCTS FOR EXISTING IRRIGATION PIPES	0 days	Tue 7/10/14	Tue 7/10/14				
515	4.12.15.6	RECEIVE VO 062 CABLE DUCTS LAYING FOR PUBLIC LIGHTING SYSTEM AT LIN MA HANG ROAD	0 days	Tue 14/10/14	Tue 14/10/14				
516	4.12.15.7	<b>1 Works from chainage 190 to chainage 380 (west side carriageway &amp; footpath)</b>	<b>231 days</b>	<b>Sun 24/8/14</b>	<b>Sat 11/4/15</b>				
517	4.12.15.7.1	TTA for ch 310-380(west)	0 days	Sun 24/8/14	Sun 24/8/14				
518	4.12.15.7.2	earthwork to lay drainage & waterwork	21 days	Sun 24/8/14	Sat 13/9/14				
519	4.12.15.7.3	drainage & waterwork + backfill for CLP	45 days	Sun 14/9/14	Tue 28/10/14				
520	4.12.15.7.4	VO053 - crossing no. 1(whole), 2 (west)	18 days	Wed 29/10/14	Sat 15/11/14				
521	4.12.15.7.5	UU for ch 190-380 (132kV, 11kV, LV)	19 days	Sun 16/11/14	Thu 4/12/14				
522	4.12.15.7.6	filling works to formation of road (include SRT98%)	7 days	Fri 5/12/14	Thu 11/12/14				
523	4.12.15.7.7	street lighting drawpits & crossroads	7 days	Fri 12/12/14	Thu 18/12/14				
524	4.12.15.7.8	kerb bedding, laying & backing before bituminous material	9 days	Fri 19/12/14	Sat 27/12/14				
525	4.12.15.7.9	filling works to formation of footpath	4 days	Sun 28/12/14	Wed 31/12/14				
526	4.12.15.7.10	UU for CLP (lighting)	5 days	Thu 1/1/15	Mon 5/1/15				
527	4.12.15.7.11	UU for ch 190-380 (PCCW)	7 days	Tue 6/1/15	Mon 12/1/15				
528	4.12.15.7.12	irrigation system	7 days	Tue 13/1/15	Mon 19/1/15				
529	4.12.15.7.13	preparation works to formation of footpath	3 days	Mon 19/1/15	Wed 21/1/15				
530	4.12.15.7.14	footpath paving	9 days	Thu 22/1/15	Fri 30/1/15				
531	4.12.15.7.15	VO.061 for renewal of rising main	6 days	Fri 27/3/15	Wed 1/4/15				
532	4.12.15.7.16	sub-base laying for road	5 days	Thu 2/4/15	Mon 6/4/15				
533	4.12.15.7.17	AC - lay DBM & base course	5 days	Tue 7/4/15	Sat 11/4/15				
534	4.12.15.8	<b>1 Works from chainage 380 to chainage 580 (west side carriageway &amp; footpath)</b>	<b>402 days</b>	<b>Fri 22/11/13</b>	<b>Mon 29/12/14</b>				
535	4.12.15.8.1	TTA for ch 380-580(west)	0 days	Fri 22/11/13	Fri 22/11/13				
536	4.12.15.8.2	watermain (include issue of alignment and laying)	120 days	Sat 23/11/13	Sat 22/3/14				
537	4.12.15.8.3	drainage (pipe, manholes & gullies)	155 days	Sun 23/3/14	Sun 24/8/14				
538	4.12.15.8.4	Received Variation Order Nos. 040 & 042	0 days	Mon 28/4/14	Mon 28/4/14				
539	4.12.15.8.5	construct DN450mm pipe with concrete surround	28 days	Mon 12/5/14	Sun 8/6/14				
540	4.12.15.8.5.1	low stream pipe & catchpit at western side	28 days	Mon 12/5/14	Sun 8/6/14				
541	4.12.15.8.6	construct 1900x950 box culvert with manholes SMH8052A & B	49 days	Mon 9/6/14	Sun 27/7/14				
542	4.12.15.8.6.1	support existing DN150mm sewer pipe & watermain	7 days	Mon 9/6/14	Sun 15/6/14				
543	4.12.15.8.6.2	construct box culvert	14 days	Mon 16/6/14	Sun 29/6/14				
544	4.12.15.8.6.3	construct manholes	28 days	Mon 30/6/14	Sun 27/7/14				
545	4.12.15.8.7	found existing cables affected construction of gullies & discuss with CLP	18 days	Sat 26/7/14	Tue 12/8/14				
546	4.12.15.8.8	complete preparation work & fill footpath for 132kV, 11kV & LV	8 days	Wed 13/8/14	Wed 20/8/14				
547	4.12.15.8.9	UU - 132kV+11kV & LV	35 days	Thu 21/8/14	Wed 24/9/14				
548	4.12.15.8.10	temporary connection of cables	3 days	Thu 25/9/14	Sat 27/9/14				
549	4.12.15.8.11	960x650 box culvert (low stream & west catchpit)	7 days	Sun 28/9/14	Sat 4/10/14				
551	4.12.15.8.12	construct outstanding drainage & gullies	7 days	Wed 1/10/14	Tue 7/10/14				
552	4.12.15.8.13	filling work to formation of road (include SRT98%)	5 days	Wed 8/10/14	Sun 12/10/14				
553	4.12.15.8.14	VO053 - crossing no. 3, 4 (west)	10 days	Mon 13/10/14	Wed 22/10/14				
554	4.12.15.8.15	complete filling work to formation of road (include SRT98%)	5 days	Thu 23/10/14	Mon 27/10/14				
555	4.12.15.8.16	street lighting drawpits & crossing at ch 523	4 days	Mon 27/10/14	Thu 30/10/14				
556	4.12.15.8.17	UU for CLP (lighting)	5 days	Fri 31/10/14	Tue 4/11/14				




Revision 1 Fri 27/11/15

Task: Milestone: Project Summary: Critical Split: Deadline:

Split: Summary: Critical: Progress:


ID	WBS	Task Name	Duration	Start	Finish	15	Q3	Q4	Q1	Q2
557	4.12.15.8.18	sub-base laying for road	4 days	Wed 5/11/14	Sat 8/11/14					
558	4.12.15.8.19	kerb bedding, laying & backing before bituminous material	12 days	Sat 8/11/14	Wed 19/11/14					
559	4.12.15.8.20	filling works to formation of footpath	5 days	Thu 20/11/14	Mon 24/11/14					
560	4.12.15.8.21	UU for ch 380-580 (PCCW)	14 days	Tue 25/11/14	Mon 8/12/14			28/11/15		
561	4.12.15.8.22	irrigation system	4 days	Tue 9/12/14	Fri 12/12/14					
562	4.12.15.8.23	preparation works to formation of footpath	3 days	Sat 13/12/14	Mon 15/12/14					
563	4.12.15.8.24	footpath paving	14 days	Tue 16/12/14	Mon 29/12/14					
564	4.12.15.8.25	AC - lay DBM & base course	5 days	Thu 20/11/14	Mon 24/11/14					
565	4.12.15.9	2 Works from ch 380-580 (east side carriageway)	318 days	Wed 26/11/14	Sat 10/10/15					
566	4.12.15.9.1	TTA for ch 380-580 (east)	0 days	Wed 26/11/14	Wed 26/11/14					
567	4.12.15.9.2	remove existing pavement	4 days	Thu 27/11/14	Sun 30/11/14					
568	4.12.15.9.3	PVO: 2 nos. U-Channel Drainage Crossing	14 days	Mon 1/12/14	Sun 14/12/14					
569	4.12.15.9.4	VO.061 for rising main	40 days	Fri 27/3/15	Tue 5/5/15					
570	4.12.15.9.5	Waterworks - 150T FH, 150T Irrigation & 150T	14 days	Wed 6/5/15	Tue 19/5/15					
571	4.12.15.9.6	VO053 - crossing no. 2, 3, 4, 5 (east)	20 days	Wed 13/5/15	Mon 1/6/15					
572	4.12.15.9.7	PVO - Revised Design of VO.061 for Rising Mains	40 days	Fri 19/6/15	Tue 28/7/15					
573	4.12.15.9.8	**Re-construction: VO.061 for Rising Mains	30 days	Wed 29/7/15	Thu 27/8/15					
574	4.12.15.9.9	**Re-construction: Waterworks - 150T FH, 150T Irrigation & 150T	10 days	Fri 28/8/15	Sun 6/9/15					
575	4.12.15.9.10	**Re-construction: VO053 - crossing no. 2, 3, 4, 5 (east)	10 days	Mon 31/8/15	Wed 9/9/15					
576	4.12.15.9.11	**Re-construction: PVO: 2 nos. U-Channel Drainage Crossing	10 days	Fri 28/8/15	Sun 6/9/15					
577	4.12.15.9.12	middle stream box culvert 960x650	14 days	Mon 31/8/15	Sun 13/9/15					
578	4.12.15.9.13	middle stream DN450mm pipe	12 days	Mon 7/9/15	Fri 18/9/15					
579	4.12.15.9.14	street light crossing at ch 523	4 days	Sat 19/9/15	Tue 22/9/15					
580	4.12.15.9.15	SRT Formation level	5 days	Wed 23/9/15	Sun 27/9/15					
581	4.12.15.9.16	sub-base & east kerbing	8 days	Mon 28/9/15	Mon 5/10/15					
582	4.12.15.9.17	AC - lay DBM & base course	5 days	Tue 6/10/15	Sat 10/10/15					
583	4.12.15.10	3 Works from ch 190-380 (east side carriageway)	60 days	Wed 29/7/15	Sat 26/9/15					
584	4.12.15.10.1	TTA for ch 190-380 (east)	0 days	Wed 29/7/15	Wed 29/7/15					
585	4.12.15.10.2	remove existing pavement	4 days	Wed 29/7/15	Sat 1/8/15					
586	4.12.15.10.3	VO.061 for rising main	25 days	Sun 2/8/15	Wed 26/8/15					
587	4.12.15.10.4	Waterworks - 150T FH, 150T x 2	14 days	Thu 27/8/15	Wed 9/9/15					
588	4.12.15.10.5	RVO053 - crossing no. 1 (east)	6 days	Mon 7/9/15	Sat 12/9/15					
589	4.12.15.10.6	PVO: 2 nos. U-Channel Drainage Crossing	10 days	Thu 27/8/15	Sat 5/9/15					
590	4.12.15.10.7	street light crossings at ch 287, 350	4 days	Thu 3/9/15	Sun 6/9/15					
591	4.12.15.10.8	PCCW crossings at ch 350	2 days	Sat 5/9/15	Sun 6/9/15					
592	4.12.15.10.9	SRT Formation level	5 days	Mon 7/9/15	Fri 11/9/15					
593	4.12.15.10.10	sub-base & east kerbing	10 days	Sat 12/9/15	Mon 21/9/15					
594	4.12.15.10.11	AC - lay DBM & base course	5 days	Tue 22/9/15	Sat 26/9/15					
595	4.12.15.11	2,3,7 Works from chainage 580 to chainage 785 (west side carriageway & footpath)	265 days	Sun 5/10/14	Fri 26/6/15					
596	4.12.15.11.1	UU for ch 580-785 (132kV, 11kV, LV)	21 days	Sun 5/10/14	Sat 25/10/14					
597	4.12.15.11.2	VO.091 Water Mains Diversion	50 days	Fri 8/5/15	Fri 26/6/15					
598	4.12.15.11.3	TTA for ch 580-785(west)	0 days	Wed 26/11/14	Wed 26/11/14					
599	4.12.15.11.4	earthwork to lay drainage & waterwork	10 days	Thu 27/11/14	Sat 6/12/14					
600	4.12.15.11.5	drainage & waterwork	120 days	Sun 7/12/14	Sun 5/4/15					
601	4.12.15.11.6	VO053 - crossing no. 5, 6, 7&8 & Ducts along ch613-700 (west)	14 days	Mon 6/4/15	Sun 19/4/15					
602	4.12.15.11.7	filling works to formation of road (include SRT98%)	7 days	Mon 20/4/15	Sun 26/4/15					
603	4.12.15.11.8	street lighting drawpits & crossings ch760,785	5 days	Mon 27/4/15	Fri 1/5/15					
604	4.12.15.11.9	sub-base laying for road	5 days	Sat 2/5/15	Wed 6/5/15					
605	4.12.15.11.10	kerb bedding, laying & backing before bituminous material	9 days	Thu 7/5/15	Fri 15/5/15					
606	4.12.15.11.11	filling works to formation of footpath	4 days	Sat 16/5/15	Tue 19/5/15					
607	4.12.15.11.12	UU for CLP (lighting)	5 days	Wed 20/5/15	Sun 24/5/15					
608	4.12.15.11.13	UU for ch 580-785 (PCCW)	14 days	Mon 25/5/15	Sun 7/6/15					
609	4.12.15.11.14	irrigation system	5 days	Mon 8/6/15	Fri 12/6/15					
610	4.12.15.11.15	preparation works to formation of footpath	3 days	Sat 13/6/15	Mon 15/6/15					
611	4.12.15.11.16	footpath paving	7 days	Tue 16/6/15	Mon 22/6/15					
612	4.12.15.11.17	AC - lay DBM & base course	5 days	Sat 16/5/15	Wed 20/5/15					
613	4.12.15.12	4,5,6 Works from ch 580-785 (east side carriageway)	58 days	Fri 22/5/15	Sun 19/7/15					
614	4.12.15.12.1	TTA for ch 580-785 (east)	0 days	Fri 22/5/15	Fri 22/5/15					
615	4.12.15.12.2	remove existing pavement	5 days	Sat 23/5/15	Wed 27/5/15					
616	4.12.15.12.3	VO.061 for rising main	20 days	Thu 28/5/15	Tue 16/6/15					
617	4.12.15.12.4	VO053 - crossing no. 5, 6, 7&8 (east)	14 days	Fri 12/6/15	Thu 25/6/15					
618	4.12.15.12.5	street lighting crossings at ch 760, 785	7 days	Wed 24/6/15	Tue 30/6/15					
619	4.12.15.12.6	sub-base & east kerbing	14 days	Wed 1/7/15	Tue 14/7/15					
620	4.12.15.12.7	AC - lay DBM & base course	5 days	Wed 15/7/15	Sun 19/7/15					
621	4.12.15.13	5 Works from chainage 125 to chainage 190 (west side carriageway & footpath)	62 days	Mon 28/9/15	Sun 29/11/15					



Revision 1 Fri 27/11/15

Task		Milestone		Project Summary		Critical Split		Deadline	
Split		Summary		Critical		Progress			

ID	WBS	Task Name	Duration	Start	Finish	Gantt Chart			
						Q3	Q4	Q1	Q2
622	4.12.15.13.1	TTA for ch 125-190 (west)	0 days	Mon 28/9/15	Mon 28/9/15				
623	4.12.15.13.2	earthwork to lay drainage & waterwork	3 days	Tue 29/9/15	Thu 1/10/15				
624	4.12.15.13.3	drainage & waterwork + backfill for CLP	18 days	Thu 1/10/15	Sun 18/10/15				
625	4.12.15.13.4	UU for ch 125-190 (132kV,11kV,LV)	8 days	Mon 19/10/15	Mon 26/10/15				
626	4.12.15.13.5	filling works to formation of road (include SRT98%)	7 days	Sun 25/10/15	Sat 31/10/15				
627	4.12.15.13.6	street lighting drawpits & crossing at ch 154	3 days	Sun 1/11/15	Tue 3/11/15				
628	4.12.15.13.7	irrigation system	4 days	Mon 2/11/15	Thu 5/11/15				
629	4.12.15.13.8	UU for CLP (lighting)	3 days	Fri 6/11/15	Sun 8/11/15				
630	4.12.15.13.9	sub-base laying	3 days	Mon 9/11/15	Wed 11/11/15				
631	4.12.15.13.10	kerb bedding, laying & backing before bituminous material	5 days	Thu 12/11/15	Mon 16/11/15				
632	4.12.15.13.11	filling works to formation of footpath	3 days	Mon 16/11/15	Wed 18/11/15				
633	4.12.15.13.12	UU for ch 125-190 (PCCW)	5 days	Thu 19/11/15	Mon 23/11/15				
634	4.12.15.13.13	footpath paving	7 days	Mon 23/11/15	Sun 29/11/15				
635	4.12.15.13.14	AC - lay DBM & base course	4 days	Tue 17/11/15	Fri 20/11/15				
636	4.12.15.14	7 Works from chainage 80 to chainage 125 (west side carriageway & footpath)	67 days	Sat 21/11/15	Wed 27/1/16				
637	4.12.15.14.1	TTA for ch 80-125(west)	0 days	Sat 21/11/15	Sat 21/11/15				
638	4.12.15.14.2	earthwork to lay drainage & waterwork	3 days	Sun 22/11/15	Tue 24/11/15				
639	4.12.15.14.3	drainage & waterwork + backfill for CLP	18 days	Wed 25/11/15	Sat 12/12/15				
640	4.12.15.14.4	UU for ch 80-190 (132kV,11kV,LV)	6 days	Sun 13/12/15	Fri 18/12/15				
641	4.12.15.14.5	filling works to formation of road (include SRT98%)	7 days	Sat 19/12/15	Fri 25/12/15				
642	4.12.15.14.6	street lighting drawpits & crossing at ch 98	3 days	Sat 26/12/15	Mon 28/12/15				
643	4.12.15.14.7	irrigation system	3 days	Tue 29/12/15	Thu 31/12/15				
644	4.12.15.14.8	UU for CLP (lighting)	3 days	Fri 1/1/16	Sun 3/1/16				
645	4.12.15.14.9	sub-base laying	3 days	Mon 4/1/16	Wed 6/1/16				
646	4.12.15.14.10	kerb bedding, laying & backing before bituminous material	5 days	Thu 7/1/16	Mon 11/1/16				
647	4.12.15.14.11	filling works to formation of footpath	4 days	Tue 12/1/16	Fri 15/1/16				
648	4.12.15.14.12	UU for ch 80-190 (PCCW)	4 days	Sat 16/1/16	Tue 19/1/16				
649	4.12.15.14.13	footpath paving	8 days	Wed 20/1/16	Wed 27/1/16				
650	4.12.15.14.14	AC - lay DBM & base course	4 days	Tue 12/1/16	Fri 15/1/16				
651	4.12.15.15	4 Works from chainage 125 to chainage 190 (east side carriageway & footpath)	42 days	Sat 16/1/16	Sat 27/2/16				
652	4.12.15.15.1	TTA for ch 125-190 (east)	0 days	Sat 16/1/16	Sat 16/1/16				
653	4.12.15.15.2	VO.061 for rising main	7 days	Sun 17/1/16	Sat 23/1/16				
654	4.12.15.15.3	filling works to formation of road (include SRT98%)	4 days	Sat 23/1/16	Tue 26/1/16				
655	4.12.15.15.4	street lighting drawpits & crossing at ch 154	3 days	Wed 27/1/16	Fri 29/1/16				
656	4.12.15.15.5	irrigation system	3 days	Sat 30/1/16	Mon 1/2/16				
657	4.12.15.15.6	UU for CLP (lighting)	3 days	Tue 2/2/16	Thu 4/2/16				
658	4.12.15.15.7	sub-base laying	2 days	Fri 5/2/16	Sat 6/2/16				
659	4.12.15.15.8	kerb bedding, laying & backing before bituminous material	5 days	Sun 7/2/16	Thu 11/2/16				
660	4.12.15.15.9	filling works to formation of footpath	3 days	Fri 12/2/16	Sun 14/2/16				
661	4.12.15.15.10	UU for ch 125-200 (PCCW/HGC)	5 days	Mon 15/2/16	Fri 19/2/16				
662	4.12.15.15.11	footpath paving	8 days	Sat 20/2/16	Sat 27/2/16				
663	4.12.15.15.12	AC - lay DBM & base course	4 days	Fri 12/2/16	Mon 15/2/16				
664	4.12.15.16	6 Works from chainage 80 to chainage 125 (east side carriageway & footpath)	40 days	Tue 16/2/16	Sun 27/3/16				
665	4.12.15.16.1	TTA for ch 80-125 (east)	0 days	Tue 16/2/16	Tue 16/2/16				
666	4.12.15.16.2	VO.061 for rising main	7 days	Wed 17/2/16	Tue 23/2/16				
667	4.12.15.16.3	filling works to formation of road (include SRT98%)	5 days	Mon 22/2/16	Fri 26/2/16				
668	4.12.15.16.4	street lighting drawpits & crossing at ch 98	3 days	Fri 26/2/16	Sun 28/2/16				
669	4.12.15.16.5	irrigation system	3 days	Mon 29/2/16	Wed 2/3/16				
670	4.12.15.16.6	UU for CLP (lighting)	3 days	Thu 3/3/16	Sat 5/3/16				
671	4.12.15.16.7	sub-base laying	3 days	Sun 6/3/16	Tue 8/3/16				
672	4.12.15.16.8	kerb bedding, laying & backing before bituminous material	5 days	Wed 9/3/16	Sun 13/3/16				
673	4.12.15.16.9	filling works to formation of footpath	3 days	Mon 14/3/16	Wed 16/3/16				
674	4.12.15.16.10	UU for ch 80-125 (PCCW/HGC)	4 days	Thu 17/3/16	Sun 20/3/16				
675	4.12.15.16.11	footpath paving	7 days	Mon 21/3/16	Sun 27/3/16				
676	4.12.15.16.12	AC - lay DBM & base course	3 days	Mon 14/3/16	Wed 16/3/16				
677	4.12.15.17	Rising manholes & drawpit covers & Lay wearing course (with TTA)	44 days	Fri 18/3/16	Sat 30/4/16				
678	4.12.15.17.1	Chainage 80 to Chainage 180 (west side)	4 days	Fri 18/3/16	Mon 21/3/16				




Revision 1  
Fri 27/11/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress

ID	WBS	Task Name	Duration	Start	Finish	15			
						Q3	Q4	Q1	Q2
679	4.12.15.17.2	Chainage 80 to Chainage 180 (east side)	2 days	Tue 22/3/16	Wed 23/3/16				
680	4.12.15.17.3	Chainage 180 to Chainage 280 (west side)	4 days	Thu 24/3/16	Sun 27/3/16				
681	4.12.15.17.4	Chainage 180 to Chainage 280 (east side)	4 days	Mon 28/3/16	Thu 31/3/16				
682	4.12.15.17.5	Chainage 280 to Chainage 380 (west side)	4 days	Fri 1/4/16	Mon 4/4/16				
683	4.12.15.17.6	Chainage 280 to Chainage 380 (east side)	2 days	Tue 5/4/16	Wed 6/4/16				
684	4.12.15.17.7	Chainage 380 to Chainage 480 (west side)	4 days	Thu 7/4/16	Sun 10/4/16				
685	4.12.15.17.8	Chainage 380 to Chainage 480 (east side)	2 days	Mon 11/4/16	Tue 12/4/16				
686	4.12.15.17.9	Chainage 480 to Chainage 580 (west side)	4 days	Wed 13/4/16	Sat 16/4/16				
687	4.12.15.17.10	Chainage 480 to Chainage 580 (east side)	2 days	Sun 17/4/16	Mon 18/4/16				
688	4.12.15.17.11	Chainage 580 to Chainage 680 (west side)	4 days	Tue 19/4/16	Fri 22/4/16				
689	4.12.15.17.12	Chainage 580 to Chainage 680 (east side)	2 days	Sat 23/4/16	Sun 24/4/16				
690	4.12.15.17.13	Chainage 680 to Chainage 785 (west side)	4 days	Mon 25/4/16	Thu 28/4/16				
691	4.12.15.17.14	Chainage 680 to Chainage 785 (east side)	2 days	Fri 29/4/16	Sat 30/4/16				
692	4.12.15.18	<b>Eastern Footpath from ch 380-580)</b>	<b>98 days</b>	<b>Sun 11/10/15</b>	<b>Sat 16/1/16</b>				
693	4.12.15.18.1	remove existing pavement	3 days	Sun 11/10/15	Tue 13/10/15				
694	4.12.15.18.2	upper stream box culvert 960x650	14 days	Wed 14/10/15	Tue 27/10/15				
695	4.12.15.18.3	upper stream DN450mm pipe	12 days	Wed 28/10/15	Sun 8/11/15				
696	4.12.15.18.4	VO053 - crossing no. 2, 3, 4, 5 (east footpath)	5 days	Mon 9/11/15	Fri 13/11/15				
697	4.12.15.18.5	filling works to formation of footpath	5 days	Sat 14/11/15	Wed 18/11/15				
698	4.12.15.18.6	street light crossing at ch523	5 days	Thu 19/11/15	Mon 23/11/15				
699	4.12.15.18.7	UU for CLP (lighting)	5 days	Sun 29/11/15	Thu 3/12/15				
700	4.12.15.18.8	sub-base & edging	6 days	Fri 4/12/15	Wed 9/12/15				
701	4.12.15.18.9	UU for ch 380-580 (PCCW/HGC)	14 days	Thu 10/12/15	Wed 23/12/15				
702	4.12.15.18.10	construct edging	10 days	Thu 24/12/15	Sat 2/1/16				
703	4.12.15.18.11	footpath paving	14 days	Sun 3/1/16	Sat 16/1/16				
704	4.12.15.19	<b>Eastern Footpath from ch 190-380)</b>	<b>71 days</b>	<b>Sun 27/9/15</b>	<b>Sun 6/12/15</b>				
705	4.12.15.19.1	remove existing pavement	3 days	Sun 27/9/15	Tue 29/9/15				
706	4.12.15.19.2	VO053 - crossing no. 2 (east footpath)	3 days	Wed 30/9/15	Fri 2/10/15				
707	4.12.15.19.3	filling works to formation of footpath	5 days	Sat 3/10/15	Wed 7/10/15				
708	4.12.15.19.4	street light crossings at ch287,350	7 days	Thu 8/10/15	Wed 14/10/15				
709	4.12.15.19.5	UU for CLP (lighting)	5 days	Thu 15/10/15	Mon 19/10/15				
710	4.12.15.19.6	sub-base & edging	6 days	Tue 20/10/15	Sun 25/10/15				
711	4.12.15.19.7	UU for ch 190-380 (PCCW/HGC)	20 days	Mon 26/10/15	Sat 14/11/15				
712	4.12.15.19.8	construct edging	9 days	Sun 15/11/15	Mon 23/11/15				
713	4.12.15.19.9	footpath paving	13 days	Tue 24/11/15	Sun 6/12/15				
714	4.12.15.20	<b>Eastern Footpath from ch 580-785)</b>	<b>71 days</b>	<b>Mon 20/7/15</b>	<b>Mon 28/9/15</b>				
715	4.12.15.20.1	remove existing pavement	3 days	Mon 20/7/15	Wed 22/7/15				
716	4.12.15.20.2	VO053 - crossing no. 5, 6, 7&8 (east footpath)	7 days	Thu 23/7/15	Wed 29/7/15				
717	4.12.15.20.3	filling works to formation of footpath	5 days	Thu 30/7/15	Mon 3/8/15				
718	4.12.15.20.4	street light crossings at ch760,785	7 days	Tue 4/8/15	Mon 10/8/15				
719	4.12.15.20.5	UU for CLP (lighting)	5 days	Tue 11/8/15	Sat 15/8/15				
720	4.12.15.20.6	sub-base & edging	6 days	Sun 16/8/15	Fri 21/8/15				
721	4.12.15.20.7	UU for ch 580-785 (PCCW/HGC)	14 days	Sat 22/8/15	Fri 4/9/15				
722	4.12.15.20.8	construct edging	10 days	Sat 5/9/15	Mon 14/9/15				
723	4.12.15.20.9	footpath paving	14 days	Tue 15/9/15	Mon 28/9/15				
724	4.12.15.21	<b>Construction of retaining wall RW8 - CH0 to 22 (3 bays)</b>	<b>70 days</b>	<b>Tue 30/12/14</b>	<b>Mon 9/3/15</b>				
726	4.12.15.22	Site Formation works for ArchSD Depot (Drg. 1001B)	60 days	Tue 10/3/15	Fri 8/5/15				
727	4.12.15.23	Archaeological survey (Sections T1 to T3)(Drg. 6403A)	147 days	Thu 24/10/13	Wed 19/3/14				
733	4.13	<b>Section XIV of the Works - Trees preservation and protection</b>	<b>730 days</b>	<b>Fri 12/4/13</b>	<b>Sat 11/4/15</b>				
741	4.14	<b>Section XV of the Works - Landscape soft works (including transplant trees to permanent locations)</b>	<b>209 days</b>	<b>Thu 5/11/15</b>	<b>Tue 31/5/16</b>				
745	4.15	<b>Section XVI of the Works - Establishment works for landscape soft works</b>	<b>365 days</b>	<b>Wed 1/6/16</b>	<b>Wed 31/5/17</b>				



Revision 1  
Fri 27/11/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress

## Contract 6





# Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works - CONTRACT 6



Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015				December 2015				January 2016		
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03
<b>LT/HYW BCP Contract 6 - 3MRP Oct 2015</b>																				
<b>1.0 - Contract Key Dates</b>																				
<b>1.5 - Works Areas Possession Date</b>																				
CKD-5190	Possession of Portion C2P5 of the Site (PS+90)	0	21-Sep-15 A		Possession of Portion C2P5 of the Site (PS+90)															
CKD-5300	Possession of Portion CR16 of the Site (PS+210)	0	20-Jan-16																◆	
CKD-5310	Possession of Portion CR17 of the Site (PS+210)	0	20-Jan-16																◆	
CKD-5320	Possession of Portion CR17A of the Site (PS+210)	0	20-Jan-16																◆	
CKD-5360	Possession of Portion CR23 of the Site (PS+210)	0	20-Jan-16																◆	
CKD-5380	Possession of Portion CR28 of the Site (PS+210)	0	20-Jan-16																◆	
CKD-5390	Possession of Portion CR30 of the Site (PS+210)	0	20-Jan-16																◆	
CKD-5400	Possession of Portion CR34 of the Site (PS+210)	0	20-Jan-16																◆	
CKD-5720	Possession of Portion C2P1 of the Site (PS+207)	0	16-Jan-16																◆ Posse	
CKD-5730	Possession of Portion C2P2 of the Site (PS+207)	0	16-Jan-16																◆ Posse	
<b>2.0 - Preliminaries</b>																				
A1000	Contractor's Accomodation at WA1-4	2	24-Jun-15 A	22-Oct-15	Contractor's Accomodation at WA1-4															
A1020	Construct Engineer's Office at WA1-5	18	12-Jul-15 A	07-Nov-15	Construct Engineer's Office at WA1-5															
<b>3.0 - Submission and Approval</b>																				
<b>3.1 - General Submission</b>																				
SUB-5885	Submit Public Relation Plan	0	28-Aug-15 A	08-Oct-15 A	Submit Public Relation Plan															
SUB-5886	Submit Interface Management Plan	0	25-Aug-15 A	07-Oct-15 A	Submit Interface Management Plan															
SUB-5888	Submit Construction Impact Assessment Report	0	04-Aug-15 A	06-Oct-15 A	Submit Construction Impact Assessment Report															
<b>3.2 - AIP - Alternative Design</b>																				
<b>- AIP Submission - Tunnel Portal Alternative Design</b>																				
SUB-2150	Tunnel Portal AD - Engineer Review/Comment & Resubmit	4	08-Aug-15 A	24-Oct-15	Tunnel Portal AD - Engineer Review/Comment & Resubmit															
SUB-2160	Tunnel Portal AD - AIP	7	25-Oct-15	31-Oct-15	Tunnel Portal AD - AIP															
<b>- AIP Submission - Ventilation Building Alternative Design</b>																				
SUB-2170	Vent Bldg AD - Prep/Submit Draft AIP Drawings	0	24-Jun-15 A	10-Oct-15 A	Vent Bldg AD - Prep/Submit Draft AIP Drawings															
SUB-2180	Vent Bldg AD - Prep/Submit Final AIP Drawings + ICE	0	07-Oct-15 A	10-Oct-15 A	Vent Bldg AD - Prep/Submit Final AIP Drawings + ICE															
SUB-2190	Vent Bldg AD - Engineer Review/Comment & Resubmit	19	12-Oct-15 A	08-Nov-15	Vent Bldg AD - Engineer Review/Comment & Resubmit															
SUB-2200	Vent Bldg AD - AIP	18	09-Nov-15	26-Nov-15	Vent Bldg AD - AIP															
<b>3.3 - DDA - Alternative Design</b>																				
<b>- DDA Submission - Bridge A</b>																				
<b>DDA Submission - Bridge A Substructure</b>																				
SUB-3000	Bridge A Substructure - Prep/Submit DDA Drawings + ICE	14	15-Jul-15 A	03-Nov-15	Bridge A Substructure - Prep/Submit DDA Drawings + ICE															
SUB-3010	Bridge A Substructure - Engineer Review/Comment & Resubmit	28	29-Sep-15 A	01-Dec-15	Bridge A Substructure - Engineer Review/Comment & Resubmit															
SUB-3030	Bridge A Substructure - DDA	18	02-Dec-15	19-Dec-15	Bridge A Substructure - DDA															
<b>DDA Submission - Bridge A Superstructure</b>																				
SUB-3050	Bridge A Superstructure - Prep/Submit of DDA Drawings + ICE	20	27-Jul-15 A	09-Nov-15	Bridge A Superstructure - Prep/Submit of DDA Drawings + ICE															
SUB-3060	Bridge A Superstructure - Engineer Review/Comment & Resubmit	60	10-Nov-15	08-Jan-16	Bridge A Superstructure - Engineer Review/Comment & Resubmit															
SUB-3070	Bridge A Superstructure - DDA	18	09-Jan-16	26-Jan-16	Bridge A Superstructure - DDA															
<b>- DDA Submission - Bridge B</b>																				
<b>DDA Submission - Bridge B Substructure</b>																				
SUB-3100	Bridge B Substructure - Prep/Submit DDA Drawings + ICE	14	15-Jul-15 A	03-Nov-15	Bridge B Substructure - Prep/Submit DDA Drawings + ICE															
SUB-3110	Bridge B Substructure - Engineer Review/Comment & Resubmit	42	29-Sep-15 A	01-Dec-15	Bridge B Substructure - Engineer Review/Comment & Resubmit															
SUB-3130	Bridge B Substructure - DDA	18	02-Dec-15	19-Dec-15	Bridge B Substructure - DDA															
<b>DDA Submission - Bridge B Superstructure</b>																				
SUB-3140	Bridge B Superstructure - Prep/Submit DDA Drawings + ICE	17	15-Jul-15 A	06-Nov-15	Bridge B Superstructure - Prep/Submit DDA Drawings + ICE															

- ◆ Milestone
- Critical Activity
- Non-Critical Activity
- Remaining Level of Effort
- Actual Work

## 3-month Rolling Programme (20-Oct-2015)

Data Date: 21-Oct-15      Run Date: 27-Oct-15

Project ID : LT6-3MRP-04  
Layout : LT6IWP 3MRP  
Page 1 of 8

3-month Rolling Programme			
Date	Revision	Checked	Approved
20-Oct-15	3MRP		



Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015					December 2015					January 2016																
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17														
SUB-3150	Bridge B Superstructure - Engineer Review/Comment & Resubmit	60	07-Nov-15	05-Jan-16																																
SUB-3160	Bridge B Superstructure - DDA	18	06-Jan-16	23-Jan-16																																
<b>- DDA Submission - Bridge C</b>																																				
<i>DDA Submission - Bridge C Substructure</i>																																				
SUB-3200	Bridge C Substructure - Prep/Submit DDA Drawings + ICE	14	20-Aug-15 A	03-Nov-15																																
SUB-3210	Bridge C Substructure - Engineer Review/Comment & Resubmit	60	04-Nov-15	02-Jan-16																																
SUB-3230	Bridge C Substructure - DDA	18	03-Jan-16	20-Jan-16																																
<i>DDA Submission - Bridge C Superstructure</i>																																				
SUB-3240	Bridge C Superstructure - Prep/Submit DDA Drawings + ICE	44	23-Sep-15 A	03-Dec-15																																
SUB-3250	Bridge C Superstructure - Engineer Review/Comment & resubmit	60	04-Dec-15	01-Feb-16																																
<b>- DDA Submission - Bridge D</b>																																				
<i>DDA Submission - Bridge D Substructure</i>																																				
SUB-3300	Bridge D Substructure - Prep/Submit DDA Drawings + ICE	24	15-Jul-15 A	13-Nov-15																																
SUB-3310	Bridge D Substructure - Engineer Review/Comment & Resubmit	54	13-Oct-15 A	13-Dec-15																																
SUB-3330	Bridge D Substructure - DDA	18	14-Dec-15	31-Dec-15																																
<i>DDA Submission - Bridge D Superstructure</i>																																				
SUB-3340	Bridge D Superstructure - Prep/Submit DDA Drawings + ICE	16	05-Sep-15 A	05-Nov-15																																
SUB-3350	Bridge D Superstructure - Engineer Review/Comment & Resubmit	60	06-Nov-15	04-Jan-16																																
SUB-3360	Bridge D Superstructure - DDA	18	05-Jan-16	22-Jan-16																																
<b>- DDA Submission - Tunnel &amp; Portal Alternative Design</b>																																				
SUB-3400	Tunnel Portal AD - Prep/Submit DDA Drawings + ICE	22	08-Aug-15 A	11-Nov-15																																
SUB-3410	Tunnel Portal AD - Engineer Review/Comment & resubmit	60	12-Nov-15	10-Jan-16																																
SUB-3420	Tunnel Portal AD - DDA	18	11-Jan-16	28-Jan-16																																
<b>- DDA Submission - Ventilation Building Alternative Design</b>																																				
SUB-3430	Vent Bldg AD - Prep/Submit DDA Drawings + ICE	60	27-Nov-15	25-Jan-16																																
<b>3.4 - Statutory Submission and Approval</b>																																				
<b>- Contracor Blasting Assessment Report (CBAR)</b>																																				
SUB-4040	CBAR - Final Submission to MD/GEO/BD/Police/FSD	68	24-Aug-15 A	27-Dec-15																																
SUB-4050	CBAR - Approval	28	28-Dec-15	24-Jan-16																																
<b>- Blasting Method Statement</b>																																				
SUB-4120	Blasting Method Statement - Submit to MD	42	14-Sep-15 A	01-Dec-15																																
SUB-4130	Blasting Method Statement - MD Review and Comment	120	02-Dec-15	30-Mar-16																																
SUB-4140	Blasting Method Statement - Resubmit to MD	90	19-Jan-16	17-Apr-16																																
<b>- Asbestos Survey</b>																																				
SUB-4330	Asbestos Survey - AAP Approval	0	18-Aug-15 A	13-Oct-15 A																																
<b>3.6 - Works Programme</b>																																				
SUB-5820	Works Programme - Submission	7	05-Sep-15 A	27-Oct-15																																
SUB-5830	Works Programme - Comment/Resubmit/Approve	42	28-Oct-15	08-Dec-15																																
<b>3.7 - Coordination Meeting and Liaison Works</b>																																				
<b>- TMLG Meeting</b>																																				
SUB-5890	TMLG Meeting No.2	0	30-Sep-15 A																																	
SUB-5910	TMLG Meeting No.3	0	02-Nov-15*																																	
<b>4.0 - Off-Site Works</b>																																				
<b>4.1 - Segment Fabrication</b>																																				
OSW-1000	Segment Off-site Fabrication Yard Set-up	95	17-Aug-15 A	23-Jan-16																																
OSW-1050	Segment Mould Design and Fabrication	58	20-Aug-15 A	23-Jan-16																																
OSW-1100	Submit/Approve Geometry Control Design	90	22-Nov-15	19-Feb-16																																

Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015					December 2015					January 2016		
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17
<b>5.0 - Sha Tau Kok Interchange</b>																						
<b>5.1 - Preliminary Works</b>																						
<b>- Site Possession and Site Establishment Works</b>																						
STK-1040	TTA Stage 1 - Site Ingress from Existing STK and WKS Road	0	15-Sep-15 A	30-Sep-15 A	TTA Stage 1 - Site Ingress from Existing STK and WKS Road																	
STK-1250	STKI - Submit/Approve TTA for STKI Construction	55	14-Sep-15 A	24-Dec-15	STKI - Submit/Approve TTA for STKI Construction																	
STK-1260	STKI - Submit/Approve TTA for Bridge A Pier Construction	48	02-Nov-15	28-Dec-15	STKI - Submit/Approve TTA for Bridge A Pier Construction																	
STK-1270	STKI - Submit/Approve TTA for Bridge A Segment Erection	60	29-Dec-15	15-Mar-16	STKI - Submit/Approve TTA for Bridge A Segment Erection																	
<b>5.3 - STKI (North) - Portion CR3, WKS &amp; CR8</b>																						
<b>- Portion CR3</b>																						
STK-3020	Portion CR3 - Archaeological Survey / Final Report	18	16-Sep-15 A	11-Nov-15	Portion CR3 - Archaeological Survey / Final Report																	
STK-3030	Portion CR3 - Tree Felling + Site Clearance + Demolition	32	01-Aug-15 A	27-Nov-15	Portion CR3 - Tree Felling + Site Clearance + Demolition																	
STK-3040	Portion CR3 - Initial Survey	32	01-Aug-15 A	27-Nov-15	Portion CR3 - Initial Survey																	
STK-3050	TTA - Wo Keng Shan Road Local Diversion for CR3 Roadworks	42	28-Nov-15	18-Jan-16	TTA - Wo Keng Shan Road Local Diversion for CR3 Roadworks																	
STK-3060	Portion CR3 - Road Formation (STK/F9+STKF6)	90	19-Jan-16	13-May-16	Portion CR3 - Road Formation (STK/F9+STKF6)																	
<b>- Portion CR8</b>																						
STK-3720	Portion CR8 - Archaeological Survey / Final report	18	16-Sep-15 A	11-Nov-15	Portion CR8 - Archaeological Survey / Final report																	
STK-3730	Portion CR8 - Tree Felling + Site Clearance + Demolition	32	01-Aug-15 A	27-Nov-15	Portion CR8 - Tree Felling + Site Clearance + Demolition																	
STK-3740	Portion CR8 - Initial Survey	32	01-Aug-15 A	27-Nov-15	Portion CR8 - Initial Survey																	
<b>- Portion WKS</b>																						
STK-3420	Portion WKS - Archaeological Survey / Final Report	18	16-Sep-15 A	11-Nov-15	Portion WKS - Archaeological Survey / Final Report																	
STK-3430	Portion WKS - Tree Felling + Site Clearance + Demolition	32	26-Aug-15 A	27-Nov-15	Portion WKS - Tree Felling + Site Clearance + Demolition																	
STK-3440	Portion WKS - Initial Survey	32	21-Sep-15 A	27-Nov-15	Portion WKS - Initial Survey																	
<b>5.4 - STKI (South) - Portion CR5, CR6, CR7 &amp; C2P2</b>																						
<b>- STKI Slip Road S2</b>																						
STK-4110	Portion CR5, CR6 & CR7 (SRS2) - Condition + Tree Survey	0	19-Sep-15 A	05-Oct-15 A	Portion CR5, CR6 & CR7 (SRS2) - Condition + Tree Survey																	
STK-4120	Portion CR5, CR6 & CR7 (SRS2) - Tree Felling + Site Clearance	6	23-Sep-15 A	28-Oct-15	Portion CR5, CR6 & CR7 (SRS2) - Tree Felling + Site Clearance																	
STK-4130	Portion CR5, CR6 & CR7 (SRS2) - Initial Survey	6	02-Oct-15 A	28-Oct-15	Portion CR5, CR6 & CR7 (SRS2) - Initial Survey																	
STK-4140	Portion CR5/SRS2 Noise Barrier NB7 - Site Formation	30	29-Oct-15	02-Dec-15	Portion CR5/SRS2 Noise Barrier NB7 - Site Formation																	
STK-4141	Portion CR5/SRS2 Noise Barrier NB7 - Footing Slab	32	19-Nov-15	26-Dec-15	Portion CR5/SRS2 Noise Barrier NB7 - Footing Slab																	
STK-4142	Portion CR5/SRS2 Noise Barrier NB7 - Footing Wall	36	17-Dec-15	29-Jan-16	Portion CR5/SRS2 Noise Barrier NB7 - Footing Wall																	
<b>- STKI Portion C2P2</b>																						
STK-4210	Portion C2P2 - Condition Survey + Tree Survey	12	16-Jan-16	29-Jan-16	Portion C2P2 - Condition Survey + Tree Survey																	
STK-4235	Portion C2P2/SRS2 Noise Barrier NB7 - Site Formation	6	16-Jan-16	22-Jan-16	Portion C2P2/SRS2 Noise Barrier NB7 - Site Formation																	
<b>- STKI Slip Road S1</b>																						
STK-4300	Portion CR5 & CR6 (SRS1) - Condition + Tree Survey	0	19-Sep-15 A	19-Oct-15 A	Portion CR5 & CR6 (SRS1) - Condition + Tree Survey																	
STK-4301	Portion CR5 & CR6 (SRS1) - Tree Felling + Site Clearance	22	06-Oct-15 A	16-Nov-15	Portion CR5 & CR6 (SRS1) - Tree Felling + Site Clearance																	
STK-4302	Portion CR5 & CR6 (SRS1) - Initial Survey	22	06-Oct-15 A	16-Nov-15	Portion CR5 & CR6 (SRS1) - Initial Survey																	
STK-4305	Portion C2P2/CR5 Contaminated Soil - CAR & RAP Submission	28	17-Nov-15	18-Dec-15	Portion C2P2/CR5 Contaminated Soil - CAR & RAP Submission																	
STK-4306	Portion C2P2/CR5 Contaminated Soil - CAR & RAP EPD Endorsement	28	19-Dec-15	22-Jan-16	Portion C2P2/CR5 Contaminated Soil - CAR & RAP EPD Endorsement																	
STK-4315	Portion C2P1 - Condition + Tree Survey	6	16-Jan-16	22-Jan-16	Portion C2P1 - Condition + Tree Survey																	
STK-4320	Portion C2P1 - Tree Felling + Site Clearance	6	20-Jan-16	26-Jan-16	Portion C2P1 - Tree Felling + Site Clearance																	
STK-4331	Portion CR6/SRS1 Noise Barrier NB9 - Site Formation	24	16-Jan-16	19-Feb-16	Portion CR6/SRS1 Noise Barrier NB9 - Site Formation																	
<b>5.5 - STKI (East) - Portion CR3 &amp; RD</b>																						
<b>- Bridge E</b>																						
STK-5200	TTA - STK Road Local Diversion for Bridge E	28	28-Dec-15	29-Jan-16	TTA - STK Road Local Diversion for Bridge E																	
<b>5.6 - STKI (West) - Portion CR4 &amp; RD</b>																						
<b>- Bridge F</b>																						



# Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works - CONTRACT 6



Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015				December 2015				January 2016		
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03
STK-6010	Portion CR4 - Condition + Tree Survey	18	21-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]										
STK-6012	Portion CR4 - Site Clearance	18	21-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]										
STK-6015	Portion CR4 - Initial Survey	18	21-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]										
STK-6020	TTA - STK/WKS Road local diversion for Bridge F Construction	42	12-Nov-15	31-Dec-15						[Remaining Level of Effort]				[Actual Work]						
STK-6030	Bridge F - Abutment A031 Predrilling	12	17-Dec-15	31-Dec-15										[Remaining Level of Effort]						
STK-6050	Bridge F - Abutment A031 Piling	72	02-Jan-16	06-Apr-16														[Remaining Level of Effort]		
STK-6150	Bridge F - Abutment A032 Predrilling	12	02-Jan-16	15-Jan-16														[Remaining Level of Effort]		
<b>6.0 - Bridge A (Ch6850 to Ch7295)</b>																				
<b>6.1 - Site Establishment</b>																				
BRA-1030	Portion CR4/CR10/CR11/CR12 - Initial Survey	1	01-Aug-15 A	22-Oct-15	[Actual Work]					[Remaining Level of Effort]										
BRA-1040	Portion CR4/CR10/CR11/CR12 - Haul Road Construction	0	18-Aug-15 A	14-Oct-15 A	[Actual Work]					[Remaining Level of Effort]										
BRA-1120	Portion C2P5 - Tree Felling + Site Clearance	2	22-Sep-15 A	23-Oct-15	[Actual Work]					[Remaining Level of Effort]										
<b>6.2 - Ground Investigation</b>																				
BRA-2010	Bridge A - Pre-drilling at Portion C2P5/CR4 (12 holes)	0	12-Sep-15 A	13-Oct-15 A	[Actual Work]					[Remaining Level of Effort]										
BRA-2022	TTA - Wo Keng Shan Rd. Local Diversion for AP006	42	09-Nov-15	28-Dec-15						[Remaining Level of Effort]				[Actual Work]						
BRA-2023	Diversion of Existing Utilities Diversion for AP006	60	29-Dec-15	15-Mar-16										[Remaining Level of Effort]						
<b>6.3 - Bored Piles</b>																				
BRA-3000.01	Bridge A - AA0011-03	19	10-Oct-15 A	12-Nov-15	[Actual Work]					[Remaining Level of Effort]										
BRA-3000.02	Bridge A - AA0011-01	25	13-Nov-15	11-Dec-15						[Remaining Level of Effort]				[Actual Work]						
BRA-3000.03	Bridge A - AA0011-05	10	12-Dec-15	23-Dec-15										[Remaining Level of Effort]						
BRA-3000.04	Bridge A - AA0011-04	12	24-Dec-15	08-Jan-16										[Remaining Level of Effort]						
BRA-3000.05	Bridge A - AP54N-01	10	09-Jan-16	20-Jan-16										[Remaining Level of Effort]						
BRA-3000.07	Bridge A - AP010S-02	12	16-Oct-15 A	04-Nov-15	[Actual Work]					[Remaining Level of Effort]										
BRA-3000.08	Bridge A - AP010N-01	9	05-Nov-15	14-Nov-15						[Remaining Level of Effort]				[Actual Work]						
BRA-3000.09	Bridge A - AP009S-01	26	16-Nov-15	15-Dec-15						[Remaining Level of Effort]				[Actual Work]						
BRA-3000.10	Bridge A - AP010N-02	11	16-Dec-15	29-Dec-15										[Remaining Level of Effort]						
BRA-3000.11	Bridge A - AP009N-02	33	30-Dec-15	06-Feb-16										[Remaining Level of Effort]						
BRA-3000.13	Bridge A - AP54S-01	9	18-Dec-15	29-Dec-15										[Remaining Level of Effort]						
BRA-3000.14	Bridge A - AP53N-01	19	30-Dec-15	21-Jan-16										[Remaining Level of Effort]						
BRA-3000.16	Bridge A - AP009N-01	20	12-Nov-15	04-Dec-15						[Remaining Level of Effort]				[Actual Work]						
BRA-3000.17	Bridge A - AP009S-02	15	05-Dec-15	22-Dec-15										[Remaining Level of Effort]						
BRA-3010.24	Bridge A - AA0051N-01	8	23-Dec-15	02-Jan-16										[Remaining Level of Effort]						
BRA-3010.25	Bridge A - AA0051S-01	9	04-Jan-16	13-Jan-16										[Remaining Level of Effort]						
BRA-3010.26	Bridge A - AA0051N-02	8	14-Jan-16	22-Jan-16										[Remaining Level of Effort]						
BRA-3020.28	Bridge A - AP005N-01	19	12-Nov-15	03-Dec-15						[Remaining Level of Effort]				[Actual Work]						
BRA-3020.29	Bridge A - AP005S-01	12	04-Dec-15	17-Dec-15										[Remaining Level of Effort]						
<b>7.0 - South Portal Works</b>																				
<b>7.1 - South Portal Preliminary Works</b>																				
TSP-1010	Portion CR4 - Initial Survey +Site Clearance	30	24-Jun-15 A	25-Nov-15	[Actual Work]					[Remaining Level of Effort]										
TSP-1020	Portion CR4 - Archeological Survey / Final Report	18	17-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]										
TSP-1060	South Portal - Boulder Stabilization (12 nos)	75	26-Nov-15	01-Mar-16										[Remaining Level of Effort]						
<b>7.2 - South Portal Formation</b>																				
<b>- SP Slope Excavation to 48.9mPD</b>																				
<b>-- Cut Slope</b>																				
TSP-1200	SP - Slope Haul Road	0	26-Aug-15 A	03-Oct-15 A	[Actual Work]					[Remaining Level of Effort]										
TSP-1210	SP/B1 - Cut Slope to +108.9 mPD (488m3)	0	02-Sep-15 A	10-Oct-15 A	[Actual Work]					[Remaining Level of Effort]										
TSP-1220	SP/B2 - Cut Slope to +101.4 mPD (2163m3)	0	17-Sep-15 A	19-Oct-15 A	[Actual Work]					[Remaining Level of Effort]										
TSP-1230	SP/B3 - Cut Slope to +93.9 mPD (4578m3)	18	12-Oct-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]										



- Milestone
- Critical Activity
- Non-Critical Activity
- Remaining Level of Effort
- Actual Work

## 3-month Rolling Programme (20-Oct-2015)

Data Date: 21-Oct-15      Run Date: 27-Oct-15

Project ID :LT6-3MRP-04  
Layout : LT6IWP 3MRP  
Page 4 of 8

3-month Rolling Programme			
Date	Revision	Checked	Approved
20-Oct-15	3MRP		

Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015					December 2015					January 2016				
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17		
TSP-1240	SP/B4 - Cut Slope to +86.4 mPD (7779m3)	28	03-Nov-15	04-Dec-15	SP/B4 - Cut Slope to +86.4 mPD (7779m3)																			
TSP-1250	SP/B5 - Cut Slope to +78.9 mPD (10977m3)	30	20-Nov-15	24-Dec-15	SP/B5 - Cut Slope to +78.9 mPD (10977m3)																			
TSP-1260	SP/B6 - Cut Slope to +71.4 mPD (14065m3)	30	08-Dec-15	13-Jan-16	SP/B6 - Cut Slope to +71.4 mPD (14065m3)																			
TSP-1270	SP/B7 - Cut Slope to +63.9 mPD (17231m3)	30	26-Dec-15	30-Jan-16	SP/B7 - Cut Slope to +63.9 mPD (17231m3)																			
TSP-1280	SP/B8 - Cut Slope to +56.4 mPD (19745m3)	30	14-Jan-16	24-Feb-16	SP/B8 - Cut Slope to +56.4 mPD (19745m3)																			
<b>-- Soil nail</b>																								
TSP-1070	SP/NTHS - Soil Nail at Slope C4 (104nos)	18	07-Sep-15 A	11-Nov-15	SP/NTHS - Soil Nail at Slope C4 (104nos)																			
TSP-1075	SP/NTHS - Soil Nail at Slope C3 (71nos)	30	17-Sep-15 A	25-Nov-15	SP/NTHS - Soil Nail at Slope C3 (71nos)																			
TSP-1080	SP/NTHS - Soil Nail at Slope C2 (128nos)	42	03-Oct-15 A	09-Dec-15	SP/NTHS - Soil Nail at Slope C2 (128nos)																			
TSP-1085	SP/NTHS - Soil Nail at Slope C1 (116nos)	51	26-Oct-15	23-Dec-15	SP/NTHS - Soil Nail at Slope C1 (116nos)																			
TSP-1310	SP/B1 - Soil Nail at +108.9 mPD (45nos)	15	23-Sep-15 A	07-Nov-15	SP/B1 - Soil Nail at +108.9 mPD (45nos)																			
TSP-1320	SP/B2 - Soil Nail at +101.4 mPD (137nos)	24	03-Oct-15 A	18-Nov-15	SP/B2 - Soil Nail at +101.4 mPD (137nos)																			
TSP-1330	SP/B3 - Soil Nail Layer 1 & 2 at +93.9 mPD (237nos)	12	09-Oct-15 A	04-Nov-15	SP/B3 - Soil Nail Layer 1 & 2 at +93.9 mPD (237nos)																			
TSP-1335	SP/B3 - Soil Nail Layer 3 at +93.9 mPD (237nos)	12	26-Nov-15	09-Dec-15	SP/B3 - Soil Nail Layer 3 at +93.9 mPD (237nos)																			
TSP-1340	SP/B4 - Soil Nail Layer 1 & 2 at +86.4 mPD (225nos)	15	10-Nov-15	26-Nov-15	SP/B4 - Soil Nail Layer 1 & 2 at +86.4 mPD (225nos)																			
TSP-1345	SP/B4 - Soil Nail Layer 3 at +86.4 mPD (225nos)	12	17-Dec-15	31-Dec-15	SP/B4 - Soil Nail Layer 3 at +86.4 mPD (225nos)																			
TSP-1350	SP/B5 - Soil Nail Layer 1 & 2 at +78.9 mPD (282nos)	15	27-Nov-15	14-Dec-15	SP/B5 - Soil Nail Layer 1 & 2 at +78.9 mPD (282nos)																			
TSP-1355	SP/B5 - Soil Nail Layer 3 at +78.9 mPD (282nos)	12	07-Jan-16	20-Jan-16	SP/B5 - Soil Nail Layer 3 at +78.9 mPD (282nos)																			
TSP-1360	SP/B6 - Soil Nail Layer 1 & 2 at +71.4 mPD (289nos)	15	15-Dec-15	02-Jan-16	SP/B6 - Soil Nail Layer 1 & 2 at +71.4 mPD (289nos)																			
TSP-1370	SP/B7 - Soil Nail Layer 1 & 2 at +63.9 mPD (279nos)	15	04-Jan-16	20-Jan-16	SP/B7 - Soil Nail Layer 1 & 2 at +63.9 mPD (279nos)																			
<b>-- Berm</b>																								
TSP-1410	SP/B1 - Berm/Drain/Stair +108.9 mPD (63m)	6	07-Oct-15 A	28-Oct-15	SP/B1 - Berm/Drain/Stair +108.9 mPD (63m)																			
TSP-1420	SP/B2 - Berm/Drain/Stair +101.4 mPD (115m)	12	19-Nov-15	02-Dec-15	SP/B2 - Berm/Drain/Stair +101.4 mPD (115m)																			
TSP-1430	SP/B3 - Berm/Drain/Stair +93.9 mPD (160m)	24	29-Oct-15	25-Nov-15	SP/B3 - Berm/Drain/Stair +93.9 mPD (160m)																			
TSP-1440	SP/B4 - Berm/Drain/Stair +86.4 mPD (175m)	24	19-Nov-15	16-Dec-15	SP/B4 - Berm/Drain/Stair +86.4 mPD (175m)																			
TSP-1450	SP/B5 - Berm/Drain/Stair +78.9 mPD (190m)	24	08-Dec-15	06-Jan-16	SP/B5 - Berm/Drain/Stair +78.9 mPD (190m)																			
TSP-1460	SP/B6 - Berm/Drain/Stair +71.4 mPD (185m)	24	26-Dec-15	23-Jan-16	SP/B6 - Berm/Drain/Stair +71.4 mPD (185m)																			
TSP-1470	SP/B7 - Berm/Drain/Stair +63.9 mPD (180m)	24	14-Jan-16	17-Feb-16	SP/B7 - Berm/Drain/Stair +63.9 mPD (180m)																			
<b>8.0 - North Portal Works</b>																								
<b>8.2 - North Portal Site Formation</b>																								
<b>- NP Slope Excavation to +59.0mPD</b>																								
TNP-1115	NP/B2 - Cut Slope to + 91.5 mPD (6670m3)	0	09-Sep-15 A	19-Oct-15 A	NP/B2 - Cut Slope to + 91.5 mPD (6670m3)																			
TNP-1120	NP/B3 - Cut Slope to + 84.0 mPD (9273m3)	30	19-Oct-15 A	25-Nov-15	NP/B3 - Cut Slope to + 84.0 mPD (9273m3)																			
TNP-1125	NP/B4 - Cut Slope to + 76.5 mPD (12528m3)	30	06-Nov-15	10-Dec-15	NP/B4 - Cut Slope to + 76.5 mPD (12528m3)																			
TNP-1130	NP/B5 - Cut Slope to + 69.0 mPD (16034m3)	30	24-Nov-15	29-Dec-15	NP/B5 - Cut Slope to + 69.0 mPD (16034m3)																			
TNP-1135	NP/B6 - Cut Slope to + 61.5 mPD (19136m3)	30	12-Dec-15	18-Jan-16	NP/B6 - Cut Slope to + 61.5 mPD (19136m3)																			
TNP-1140	NP/B7 - Cut Slope to + 59.0 mPD (14351m3)	18	31-Dec-15	21-Jan-16	NP/B7 - Cut Slope to + 59.0 mPD (14351m3)																			
TNP-1200	NP/B1 - Berm & U-channel at +99.0mPD (55m)	0	11-Sep-15 A	17-Oct-15 A	NP/B1 - Berm & U-channel at +99.0mPD (55m)																			
TNP-1205	NP/B2 - Berm & U-channel at +91.5mPD (80m)	15	12-Oct-15 A	07-Nov-15	NP/B2 - Berm & U-channel at +91.5mPD (80m)																			
TNP-1210	NP/B3 - Berm & U-channel at +84.0mPD (93m)	18	02-Nov-15	21-Nov-15	NP/B3 - Berm & U-channel at +84.0mPD (93m)																			
TNP-1220	NP/B4 - Berm & U-channel at +76.5mPD (118m)	24	18-Nov-15	15-Dec-15	NP/B4 - Berm & U-channel at +76.5mPD (118m)																			
TNP-1230	NP/B5 - Berm & U-channel at +69.0mPD (142m)	15	05-Dec-15	22-Dec-15	NP/B5 - Berm & U-channel at +69.0mPD (142m)																			
TNP-1240	NP/B6 - Berm & U-channel at +61.5mPD (162m)	15	24-Dec-15	12-Jan-16	NP/B6 - Berm & U-channel at +61.5mPD (162m)																			
TNP-1310	NP/B3 - Soil Nail at +84.0mPD (114nos)	17	26-Oct-15	13-Nov-15	NP/B3 - Soil Nail at +84.0mPD (114nos)																			
TNP-1320	NP/B4 - Soil Nail at +76.5mPD (133nos)	20	12-Nov-15	04-Dec-15	NP/B4 - Soil Nail at +76.5mPD (133nos)																			
TNP-1330	NP/B5 - Soil Nail at +69.0mPD (154nos)	20	30-Nov-15	22-Dec-15	NP/B5 - Soil Nail at +69.0mPD (154nos)																			
TNP-1340	NP/B6 - Soil Nail at +61.5mPD (183nos)	21	18-Dec-15	13-Jan-16	NP/B6 - Soil Nail at +61.5mPD (183nos)																			
TNP-1350	NP/B7 - Soil Nail at +59.0mPD (34nos)	12	08-Jan-16	21-Jan-16	NP/B7 - Soil Nail at +59.0mPD (34nos)																			



# Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works - CONTRACT 6



Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015					December 2015					January 2016		
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17
<b>9.0 - Cheung Shan Tunnel Works</b>																						
<b>9.1 - Preliminary Works</b>																						
TUN-1000	Procurement of Jumbos	43	23-Aug-15 A	02-Dec-15	Procurement of Jumbos																	
TUN-1100	Manufacture and delivery of Jumbo	210	03-Dec-15	29-Jun-16	Manufacture and delivery of Jumbo																	
<b>10.0 - Bridge B (Ch8250 to Ch8505)</b>																						
<b>10.1 - Preparation Works</b>																						
BRB-1020	Portion CR1/CR15 - Tree Felling + Site Clearance	12	02-Jul-15 A	04-Nov-15	Portion CR1/CR15 - Tree Felling + Site Clearance																	
BRB-1030	Portion CR1/CR15 - Initial Survey	12	07-Aug-15 A	04-Nov-15	Portion CR1/CR15 - Initial Survey																	
BRB-1040	Portion CR1/CR15 - Haul Road Construction	15	07-Aug-15 A	07-Nov-15	Portion CR1/CR15 - Haul Road Construction																	
BRB-1080	Portion CR1 - Bridge B Diversion of Existing Utilities	34	17-Jul-15 A	30-Nov-15	Portion CR1 - Bridge B Diversion of Existing Utilities																	
BRB-1400	Portion CR16/CR17 - Site Survey & Clearance	12	20-Jan-16	02-Feb-16	Portion CR16/CR17 - Site Survey & Clearance																	
BRB-1450	Bridge B - XP approval	12	24-Jun-15 A	01-Nov-15	Bridge B - XP approval																	
<b>10.2 - Ground Investigation</b>																						
BRB-2000	Bridge B Pre-drilling except AA106 (22 holes)	24	31-Jul-15 A	18-Nov-15	Bridge B Pre-drilling except AA106 (22 holes)																	
BRB-2100	TTA for AP102S-2 Pre-drilling	9	02-Nov-15	11-Nov-15	TTA for AP102S-2 Pre-drilling																	
<b>10.3 - Bored piles</b>																						
BRB-3010	Bridge B Bored Pile Abutment AA101S-01	12	26-Oct-15	07-Nov-15	Bridge B Bored Pile Abutment AA101S-01																	
BRB-3020	Bridge B Bored Pile Abutment AA101S-02	12	09-Nov-15	21-Nov-15	Bridge B Bored Pile Abutment AA101S-02																	
BRB-3030	Bridge B Bored Pile Abutment AA101S-03	28	23-Nov-15	24-Dec-15	Bridge B Bored Pile Abutment AA101S-03																	
BRB-3050	Bridge B Bored Pile Abutment AA101S-04	28	26-Dec-15	28-Jan-16	Bridge B Bored Pile Abutment AA101S-04																	
BRB-9810	Bridge B Bored Pile Pier AP102N-02	31	05-Nov-15	10-Dec-15	Bridge B Bored Pile Pier AP102N-02																	
BRB-9820	Bridge B Bored Pile Pier AP102S-02	12	11-Dec-15	24-Dec-15	Bridge B Bored Pile Pier AP102S-02																	
BRB-9830	Bridge B Bored Pile Pier AP103N-L-1	12	26-Dec-15	09-Jan-16	Bridge B Bored Pile Pier AP103N-L-1																	
BRB-9840	Bridge B Bored Pile Pier AP102N-01	31	11-Jan-16	22-Feb-16	Bridge B Bored Pile Pier AP102N-01																	
<b>11.0 - Road On Grade (Ch 8505 to Ch 8700)</b>																						
<b>11.1 - Preliminary Works</b>																						
RBC-1200	CH 8505-8700 Portion CR1 - Tree felling + Site Clearance	0	03-Jul-15 A	02-Oct-15 A	CH 8505-8700 Portion CR1 - Tree felling + Site Clearance																	
RBC-1400	CH 8505-8700 Portion CR1 - Initial Survey	0	31-Jul-15 A	26-Sep-15 A	CH 8505-8700 Portion CR1 - Initial Survey																	
RBC-1500	CH 8505-8700 Portion CR17A - Site Survey and Clearance	24	20-Jan-16	23-Feb-16	CH 8505-8700 Portion CR17A - Site Survey and Clearance																	
<b>11.2 - Cut Slopes</b>																						
RBC-2100	WKS/C1 Slope Excavation to +54.00 + Berm & Drainage	9	23-Aug-15 A	31-Oct-15	WKS/C1 Slope Excavation to +54.00 + Berm & Drainage																	
RBC-2200	WKS/C1 Slope Excavation to +46.50 + Berm & Drainage	15	15-Sep-15 A	07-Nov-15	WKS/C1 Slope Excavation to +46.50 + Berm & Drainage																	
RBC-2300	WKS/C1 Slope Excavation to +39.00 + Berm & Drainage	24	08-Oct-15 A	18-Nov-15	WKS/C1 Slope Excavation to +39.00 + Berm & Drainage																	
RBC-2400	WKS/C1 Slope Excavation to +32.00 + Berm & Drainage	42	06-Nov-15	24-Dec-15	WKS/C1 Slope Excavation to +32.00 + Berm & Drainage																	
RBC-2500	WKS/C2 Slope Excavation to +36.00 + Berm & Drainage	18	06-Nov-15	26-Nov-15	WKS/C2 Slope Excavation to +36.00 + Berm & Drainage																	
RBC-2600	WKS/C2 Slope Excavation to +32.00 + Berm & Drainage	30	20-Nov-15	24-Dec-15	WKS/C2 Slope Excavation to +32.00 + Berm & Drainage																	
<b>12.0 - Bridge C (Ch8700 to Ch9005)</b>																						
<b>12.1 - Preparation Works</b>																						
BRC-1250	Portion CR1/CR18 - Archeological Survey (Bridge C)	18	17-Sep-15 A	11-Nov-15	Portion CR1/CR18 - Archeological Survey (Bridge C)																	
BRC-9610	Bridge C - Diversion of Existing Utilities	28	31-Jul-15 A	23-Nov-15	Bridge C - Diversion of Existing Utilities																	
<b>12.2 - Ground Investigation</b>																						
BRC-2000	Bridge C - Pre-drilling (18 holes)	0	18-Jul-15 A	06-Oct-15 A	Bridge C - Pre-drilling (18 holes)																	
<b>12.3 - Bored piles</b>																						
BRC-9620	Bridge C - Bored Piling for Abut AA207 - 6 nos	72	17-Dec-15	18-Mar-16	Bridge C - Bored Piling for Abut AA207 - 6 nos																	
<b>13.0 - Road On Grade (Ch 9005 to Ch 9260)</b>																						
<b>13.1 - Preliminary Works</b>																						



- ◆ Milestone
- Critical Activity
- Non-Critical Activity
- Remaining Level of Effort
- Actual Work

## 3-month Rolling Programme (20-Oct-2015)

Data Date: 21-Oct-15

Run Date: 27-Oct-15

Project ID :LT6-3MRP-04  
Layout : LT6IWP 3MRP  
Page 6 of 8

### 3-month Rolling Programme

Date	Revision	Checked	Approved
20-Oct-15	3MRP		

Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015				December 2015				January 2016		
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03
RCD-1120	Portion CR2/CR20/CR21/CR2A - Tree felling + Site Clearance	6	14-Aug-15 A	29-Oct-15	[Actual Work]					[Remaining Level of Effort]										
RCD-1140	Portion CR2/CR20/CR21/CR2A - Initial Survey	0	28-Aug-15 A	15-Oct-15 A	[Actual Work]					[Remaining Level of Effort]										
<b>13.2 - Cut Slopes</b>																				
RCD-2010	WKS/C3 Slope Excavation to +41.20mPD + Berm & Drainage	3	18-Sep-15 A	24-Oct-15	[Actual Work]					[Remaining Level of Effort]										
RCD-2020	WKS/C3 Slope Excavation to +34.80mPD + Berm & Drainage	24	08-Oct-15 A	18-Nov-15	[Actual Work]					[Remaining Level of Effort]										
RCD-2030	WKS/C4 Slope Excavation to +36.00mPD + Drainage	24	18-Sep-15 A	18-Nov-15	[Actual Work]					[Remaining Level of Effort]										
RCD-2090	WKS/C5 Slope Excavation to +51.00mPD + Berm & Drainage	18	19-Nov-15	09-Dec-15	[Actual Work]					[Remaining Level of Effort]										
RCD-2100	WKS/C5 Slope Excavation to +43.50mPD + Berm & Drainage	24	10-Dec-15	08-Jan-16	[Actual Work]					[Remaining Level of Effort]										
RCD-2200	WKS/C5 Slope Excavation to +36.00mPD + Soil Nail + Berm & Drainage	36	09-Jan-16	26-Feb-16	[Actual Work]					[Remaining Level of Effort]										
<b>13.3 - Fill Slopes</b>																				
RCD-3000	WKS/F8 Fill Slope	75	20-Jan-16	27-Apr-16	[Actual Work]					[Remaining Level of Effort]										
<b>13.4 - Retaining Walls</b>																				
RCD-4000	WKS/RW6 Retaining Wall Excavation	48	19-Nov-15	15-Jan-16	[Actual Work]					[Remaining Level of Effort]										
RCD-4100	WKS/RW6 Retaining Wall Base Slab	60	10-Dec-15	26-Feb-16	[Actual Work]					[Remaining Level of Effort]										
RCD-4200	WKS/RW6 Retaining Wall Stem Wall	72	02-Jan-16	06-Apr-16	[Actual Work]					[Remaining Level of Effort]										
<b>14.0 - Bridge D (Ch9269 to Ch11369)</b>																				
<b>14.1 - Bridge D - Preliminary Works</b>																				
<b>- Site Establishment</b>																				
BRD-1020	Bridge D Portion CR2 - Tree Felling + Site Clearance	15	31-Jul-15 A	07-Nov-15	[Actual Work]					[Remaining Level of Effort]										
BRD-1030	Bridge D Portion CR2 - Initial Survey	15	21-Aug-15 A	07-Nov-15	[Actual Work]					[Remaining Level of Effort]										
BRD-1180	Bridge D Portion CR2 - Haul Road	30	08-Sep-15 A	25-Nov-15	[Actual Work]					[Remaining Level of Effort]										
BRD-1300	Bridge D - Archaeological Survey / Final Report	18	16-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]										
<b>- Temporary Bridges</b>																				
BRD-1190	Temporary Bridge T2 Construction	24	29-Oct-15	25-Nov-15	[Actual Work]					[Remaining Level of Effort]										
BRD-1200	Temporary Bridge T1 Construction	24	29-Oct-15	25-Nov-15	[Actual Work]					[Remaining Level of Effort]										
BRD-1220	Temporary Bridge T3 Construction	24	26-Nov-15	23-Dec-15	[Actual Work]					[Remaining Level of Effort]										
BRD-1230	Temporary Bridge Y Construction	24	09-Nov-15	05-Dec-15	[Actual Work]					[Remaining Level of Effort]										
<b>14.2 - Bored Piles</b>																				
<b>- Pre-drilling</b>																				
BRD-2010	Bridge D01 - Pre-drilling - 24 holes	26	09-Nov-15	08-Dec-15	[Actual Work]					[Remaining Level of Effort]										
BRD-2020	Bridge D02 - Pre-drilling - 27 holes	28	09-Dec-15	12-Jan-16	[Actual Work]					[Remaining Level of Effort]										
BRD-2030	Bridge D03 - Pre-drilling - 28 holes	28	13-Jan-16	20-Feb-16	[Actual Work]					[Remaining Level of Effort]										
BRD-2050	Bridge D05 - Pre-drilling - 16 holes	40	02-Jan-16	24-Feb-16	[Actual Work]					[Remaining Level of Effort]										
BRD-2060	Bridge D06 - Pre-drilling - 19 holes	60	08-Sep-15 A	31-Dec-15	[Actual Work]					[Remaining Level of Effort]										
BRD-2070	Bridge D07 - Pre-drilling - 22 holes	60	15-Sep-15 A	31-Dec-15	[Actual Work]					[Remaining Level of Effort]										
BRD-2080	Bridge D08 - Pre-drilling - 33 holes	6	21-Aug-15 A	05-Dec-15	[Actual Work]					[Remaining Level of Effort]										
BRD-2085	TTA - Divert Existing Lin Ma Hang Road for Pre-drilling AP341N-P1	24	02-Nov-15	28-Nov-15	[Actual Work]					[Remaining Level of Effort]										
<b>- Bored Piling</b>																				
BRD-2100	Bridge D01 Bored Piling Abutment AA301 - 8 nos (1 set)	85	02-Dec-15	18-Mar-16	[Actual Work]					[Remaining Level of Effort]										
BRD-2150	Bridge D01 Bored Piling Piers - 16 nos (3 sets)	72	02-Dec-15	03-Mar-16	[Actual Work]					[Remaining Level of Effort]										
BRD-2900	Bridge D08 - Bored Piling Piers - 21 nos (3 sets)	77	02-Nov-15	01-Feb-16	[Actual Work]					[Remaining Level of Effort]										
BRD-2980	Bridge D08 - Bored Piling Abutment AA344 - 8 nos (1 set)	88	02-Nov-15	20-Feb-16	[Actual Work]					[Remaining Level of Effort]										
<b>15.0 - Ping Yeung Interchange (PYI)</b>																				
<b>15.1 - PYI Local Road - South</b>																				
<b>- Preparation Works</b>																				
PYI-1010	PYI Condition & Tree Survey	10	24-Jun-15 A	02-Nov-15	[Actual Work]					[Remaining Level of Effort]										
PYI-1015	PYI Tree Felling & Site Clearance	18	07-Aug-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]										

Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015					December 2015					January 2016				
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17		
PYI-1020	PYI Initial Survey	18	11-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]														
PYI-1030	Archeological Survey + Final Report	18	21-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]														
<b>- Bridge G</b>																								
PYI-1040	PYI Bridge G - Predrilling (8 nos)	18	08-Oct-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]														
PYI-1050	PYI Bridge G - Prebored H-pile - 16 nos	30	10-Dec-15	15-Jan-16											[Remaining Level of Effort]					[Actual Work]				
PYI-1100	PYI Bridge G - Construct Abutments	42	09-Jan-16	04-Mar-16																[Actual Work]				
<b>15.2 - PYI Local Road - North</b>																								
<b>- Preparation Works</b>																								
PYI-2010	PYI Condition & Tree Survey	12	20-Jan-16	02-Feb-16																[Actual Work]				
PYI-2040	Archeological Survey + Final Report	18	21-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]														
<b>- Bridge L</b>																								
PYI-2050	PYI Bridge L - Predrilling (19 nos)	11	08-Oct-15 A	21-Mar-16	[Actual Work]																			
<b>15.3 - PYI Roadworks</b>																								
<b>- Bridge H</b>																								
PYI-2700	PYI Bridge H - Predrilling (6 nos)	0	08-Oct-15 A	19-Oct-15 A	[Actual Work]					[Remaining Level of Effort]														
<b>16.0 - Border Control Point (BCP)</b>																								
<b>16.1 - Proposed Lin Ma Hang Road</b>																								
BCP-1010	Alternative Design/Submission/Approval for BCP/RW4A	60	02-Sep-15 A	31-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Actual Work]					[Remaining Level of Effort]				
BCP-1110	Design/Submission/Approval of CSD Proposal for BCP/RW3	60	02-Sep-15 A	31-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Actual Work]					[Remaining Level of Effort]				
<b>16.2 - Village Access Road (VAR)</b>																								
BCP-6010	Village Access Road - Condition + Tree Survey	18	02-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]														
BCP-6020	Village Access Road - Site Clearance + Tree Felling	18	02-Oct-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]														
BCP-6030	Village Access Road - Initial Survey	0	02-Oct-15 A	19-Oct-15 A	[Actual Work]					[Remaining Level of Effort]														
BCP-6050	Village Access Road E/B - Site Formation + BCP/C1 + BCP/C2	48	12-Nov-15	08-Jan-16						[Remaining Level of Effort]					[Actual Work]					[Remaining Level of Effort]				
BCP-6100	Village Access Road - Gabion Channel	90	10-Dec-15	06-Apr-16											[Remaining Level of Effort]					[Actual Work]				
<b>16.4 - Bridge K</b>																								
BCP-4010	BCP Bridge K - Site Clearance	0	16-Sep-15 A	30-Sep-15 A	[Actual Work]					[Remaining Level of Effort]														
BCP-4050	BCP Bridge K - Predrilling (6 nos)	9	02-Oct-15 A	31-Oct-15	[Actual Work]					[Remaining Level of Effort]														
BCP-4100	BCP Bridge K - Prebored H-pile (12 nos)	30	16-Nov-15	19-Dec-15						[Remaining Level of Effort]					[Actual Work]					[Remaining Level of Effort]				
BCP-4150	BCP Bridge K - Construct Abutments	48	21-Dec-15	23-Feb-16											[Remaining Level of Effort]					[Actual Work]				
<b>16.8 - Sewage Treatment Plant</b>																								
<b>- Contractor's Design Approval</b>																								
BCP-7005	STP E&M AIP Design Submission	46	24-Jul-15 A	14-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Actual Work]					[Remaining Level of Effort]				
BCP-7010	STP E&M AIP Design Engineer Review + Approval	60	10-Nov-15	20-Jan-16						[Remaining Level of Effort]					[Actual Work]					[Remaining Level of Effort]				
BCP-7020	STP E&M DDA Design Submission	130	10-Nov-15	22-Apr-16						[Remaining Level of Effort]					[Actual Work]					[Remaining Level of Effort]				
BCP-7030	STP Civil and Structure Design Submission	90	15-Dec-15	11-Apr-16						[Remaining Level of Effort]					[Actual Work]					[Remaining Level of Effort]				
<b>16.9 - Reclaimed Water Facilities (Provisional)</b>																								
<b>- Contractor's Design Approval</b>																								
BCP-8780	RWF E&M AIP Design Submission	75	05-Oct-15 A	19-Jan-16	[Actual Work]					[Remaining Level of Effort]					[Actual Work]					[Remaining Level of Effort]				
<b>18.0 - Landscaping and Establishment Works</b>																								
LEW-1000	Section 7A - Portion WC1 Initial Survey + Site Establishment	24	24-Jul-15 A	13-Nov-15	[Actual Work]					[Remaining Level of Effort]					[Actual Work]					[Remaining Level of Effort]				
LEW-1100	Section 7A - Portion WC1 Initial Planting	220	14-Nov-15	20-Jun-16						[Remaining Level of Effort]					[Actual Work]					[Remaining Level of Effort]				
LEW-1200	Section 7A - Portion WC2 Initial Survey + Site Establishment	24	21-Oct-15	13-Nov-15	[Actual Work]					[Remaining Level of Effort]					[Actual Work]					[Remaining Level of Effort]				
LEW-1300	Section 7A - Portion WC2 Initial Planting	220	14-Nov-15	20-Jun-16						[Remaining Level of Effort]					[Actual Work]					[Remaining Level of Effort]				



## Contract SS C505

## Liantang/Heung Yuen Wai Boundary Control Point

### BCP Buildings and Associated Facilities

Activity ID	Activity Name	Orig	Start	Finish	Finish Variance	2015				2016			
						Qtr 4		Qtr 1		Qtr 1			
						Nov	Dec	Jan	Feb	Jan	Feb		
<b>LHYW Boundary Control Point - Works Programme Rev 1</b>						781	09-Jul-15 A	18-Apr-18	-33				
<b>PRELIMINARIES AND GENERAL REQUIREMENTS</b>						165	24-Aug-15 A	12-Mar-16	-29				
<b>Possession of Temporary Works Areas</b>						0	31-Dec-15	31-Dec-15	0				
WA4x	Contractor shall allow access to tempory works area for Bridge A till end	0	31-Dec-15*		0								
<b>Submission and Approvals</b>						165	24-Aug-15 A	12-Mar-16	-29				
<b>Programme</b>						7	24-Aug-15 A	31-Dec-15	-127				
1086	Architect review and approval on Final Works Programme	7	24-Aug-15 A	31-Dec-15	-127								
<b>Other Submissions</b>						24	15-Feb-16	12-Mar-16	-29				
1161	Prepare and submit Ironmongery Schedule for PTB	24	15-Feb-16	12-Mar-16	-29								
8796	Prepare and submit Ironmongery Schedule for Ancillary Buildings	24	15-Feb-16	12-Mar-16	-29								
<b>DETAILED DESIGN OF WORKS</b>						321	28-Sep-15 A	21-Sep-16	-29				
<b>Foundation for Ancillary Buildings (Portion 1)</b>						139	28-Sep-15 A	04-Feb-16	-61				
<b>Driven H-Piles - 02 HKPF Building</b>						54	01-Dec-15	04-Feb-16	-79				
8230	Submit to Engineer for Review	24	01-Dec-15	30-Dec-15	-79								
8232	Response to comments	6	31-Dec-15	07-Jan-16	-79								
8234	Submit to Engineer for DDA	24	08-Jan-16	04-Feb-16	-79								
8236	Engineer Issue Consent to proceed construction	0		04-Feb-16	-79								
<b>Driven H-Piles - 03 Fire Station</b>						54	01-Dec-15	04-Feb-16	-61				
8519	Submit to Engineer for Review	24	01-Dec-15	30-Dec-15	-61								
8520	Response to comments	6	31-Dec-15	07-Jan-16	-61								
8521	Submit to Engineer for DDA	24	08-Jan-16	04-Feb-16	-61								
8522	Engineer Issue Consent to proceed construction	0		04-Feb-16	-61								
<b>Driven H-Piles - 05 CEB (Outbound)</b>						49	28-Oct-15 A	23-Nov-15 A	-18				
8527	Submit to Engineer for DDA	24	28-Oct-15 A	23-Nov-15 A	-18								
8528	Engineer Issue Consent to proceed construction	0		23-Nov-15 A	-18								
<b>Driven H-Piles - 07 FXRVIS Building (Outbound)</b>						139	28-Sep-15 A	04-Feb-16	-61				
8529	Prepare Submission for Driven H- Piling	18	28-Sep-15 A	01-Dec-15	-67								
8531	Submit to Engineer for Review	24	01-Dec-15	30-Dec-15	-61								
8532	Response to comments	6	31-Dec-15	07-Jan-16	-61								
8533	Submit to Engineer for DDA	24	08-Jan-16	04-Feb-16	-61								
8534	Engineer Issue Consent to proceed construction	0		04-Feb-16	-61								
<b>Foundation for Ancillary Buildings (Portion 2)</b>						97	26-Oct-15 A	24-Mar-16	-1				
<b>Driven H-Piles - 04 CEB (Inbound)</b>						37	26-Oct-15 A	07-Jan-16	17				
8486	Submit to Engineer for Review	24	26-Oct-15 A	01-Dec-15	17								
8488	Response to comments	6	01-Dec-15	07-Dec-15	17								
8490	Submit to Engineer for DDA	24	08-Dec-15	07-Jan-16	17								
8492	Engineer Issue Consent to proceed construction	0		07-Jan-16	17								
<b>Driven H-Piles - 06 FXRVIS Building (Inbound)</b>						78	01-Dec-15	10-Mar-16	5				
8535	Prepare Submission for Driven H- Piling	18	01-Dec-15	21-Dec-15	5								
8536	IDC Review and Issue Check Certificate	6	22-Dec-15	30-Dec-15	5								
8537	Submit to Engineer for Review	24	31-Dec-15	28-Jan-16	5								
8538	Response to comments	6	29-Jan-16	04-Feb-16	5								
8539	Submit to Engineer for DDA	24	05-Feb-16	10-Mar-16	5								
<b>Driven H-Piles - 37 Elevated Walkway 1</b>						48	31-Dec-15	03-Mar-16	-37				
8547	Prepare Submission for Driven H- Piling	18	31-Dec-15	21-Jan-16	-37								
8548	IDC Review and Issue Check Certificate	6	22-Jan-16	28-Jan-16	-37								
8549	Submit to Engineer for Review	24	29-Jan-16	03-Mar-16	-37								
<b>Driven H-Piles - 39 Elevated Walkway 3</b>						48	31-Dec-15	03-Mar-16	-1				
8553	Prepare Submission for Driven H- Piling	18	31-Dec-15	21-Jan-16	-1								
8554	IDC Review and Issue Check Certificate	6	22-Jan-16	28-Jan-16	-1								

- ◆ Actual Milestone
- ◆ Milestone
- ◆ Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

Page 1 of 6

## 3 Months Lookahead Works Programme



### Progress to 01-Dec-15

Project ID: H2634-P5  
Baseline: Works Programme Rev 1

Layout: 3 Month Lookahead Works Programme  
Filter: TASK filter: Date range DD-1M to DD+3M.

Page 1 of 6

Progress Update			
Date	Revision	Checked	A
02-Dec-15	Progress update		



Page 2 of 6

## 3 Months Lookahead Works Programme

### Progress to 01-Dec-15

Project ID: H2634-P5  
 Baseline: Works Programme Rev 1  
 Layout: 3 Month Lookahead Works Programme  
 Filter: TASK filter: Date range DD-1M to DD+3M.  
 Page 2 of 6

Progress Update			
Date	Revision	Checked	A
02-Dec-15	Progress update		

Activity ID	Activity Name	Orig	Start	Finish	Finish Variance	2015			2016	
						Qtr 4 Nov	Dec	Jan	Qtr 1 Feb	
1588	TW8 - Submit to Architect for review	12	27-Nov-15 A	10-Dec-15	6					
1590	TW8 - Architect Issue Consent to proceed construction	0		10-Dec-15	6					
<b>PROCUREMENT MOCK-UPS MANUFACTURING &amp; DELIVE</b>		242	08-Aug-15 A	06-Jun-16	76					
<b>Procurement of Major Subcontracts</b>		235	08-Aug-15 A	28-May-16	-21					
3772	Structural Works	90	08-Aug-15 A	05-Nov-15 A	0					
3776	Architectural / fitting Out	120	07-Sep-15 A	04-Jan-16	0					
3774	Builder's Works	180	01-Dec-15	28-May-16	-25					
3778	Building Services	150	01-Dec-15	28-Apr-16	-25					
3780	Award of SC - Formwork & Falseworks	0	01-Dec-15		-21					
<b>Mock-Ups, Prototypes &amp; Performance Test</b>		147	30-Oct-15 A	06-Jun-16	76					
<b>Facade</b>		120	30-Oct-15 A	23-Apr-16	112					
<b>VMU</b>		58	10-Nov-15 A	01-Mar-16	-28					
A1000	Procurement and Fabrication	25	10-Nov-15 A	26-Dec-15	-28					
A1010	Installation	12	28-Dec-15	11-Jan-16	-28					
A1020	1st stage inspection	42	12-Jan-16	01-Mar-16	-28					
<b>GV Kiosk (Prototype A)</b>		111	30-Oct-15 A	13-Apr-16	121					
PT.1040	Prepare shop drawings and structural calculations	60	30-Oct-15 A	11-Dec-15	89					
PT.1050	Submit to Architect	0	12-Dec-15		89					
PT.1060	Fabricate prototype	23	12-Dec-15	09-Jan-16	94					
PT.1070	Install prototype	78	11-Jan-16	13-Apr-16	121					
<b>Double Curved Aluminum Cladding (Prototype B)</b>		88	01-Dec-15	15-Mar-16	87					
PT.1130	Prepare shop drawings and structural calculations	60	01-Dec-15	11-Feb-16	87					
PT.1140	Submit to Architect	0	12-Feb-16		87					
PT.1150	Fabricate prototype	28	12-Feb-16	15-Mar-16	87					
<b>PTB Passenger Hall Interior (Prototype D)</b>		60	12-Feb-16	23-Apr-16	87					
PT.1310	Prepare shop drawings and structural calculations	60	12-Feb-16	23-Apr-16	87					
<b>Mock-ups</b>		147	01-Dec-15	06-Jun-16	0					
<b>Other Specified Mockups (PS.A01)</b>		147	01-Dec-15	06-Jun-16	0					
MU.1120	Aluminium Windows Louvres and Doors	120	01-Dec-15	04-May-16	-52					
MU.1210	Fairface Concrete Works	120	01-Dec-15	04-May-16	-21					
MU.1370	Structural Steel works	120	01-Dec-15	04-May-16	-21					
MU.1110	Acoustic Panel System	60	05-Jan-16	21-Mar-16	0					
MU.1130	Aluminium Standing Seam Metal Roofing	120	05-Jan-16	06-Jun-16	0					
MU.1170	Dog Kennel Partitions and Doors	120	05-Jan-16	06-Jun-16	0					
MU.1240	Floor Self Smoothing System	60	05-Jan-16	21-Mar-16	0					
MU.1250	Flooring System	60	05-Jan-16	21-Mar-16	0					
MU.1360	Toilet Cubicle and Changing Cubicle (incl fittings etc)	120	05-Jan-16	06-Jun-16	0					
<b>CONSTRUCTION</b>		781	09-Jul-15 A	18-Apr-18	-33					
<b>Establishment Mobilisation &amp; Advance Works</b>		781	09-Jul-15 A	18-Apr-18	-33					
<b>Site Establishment Works</b>		757	06-Aug-15 A	18-Apr-18	-33					
<b>Portion 1</b>		279	06-Aug-15 A	05-Jan-16	155					
<b>Offices Welfare and Other Facilities</b>		279	06-Aug-15 A	05-Jan-16	155					
8516	Maintain short term office and welfare facilities	279	06-Aug-15 A	23-Dec-15	162					
1258	Mobilisation, Site Security and construct site facilities	96	10-Sep-15 A	05-Jan-16	2					
1284	Project Sign Board	24	10-Sep-15 A	14-Nov-15 A	-30					
1274	Utilities connections (Elec / sub-station / water / telephone / IT / etc.)	36	05-Oct-15 A	16-Nov-15 A	41					
<b>Portion 2</b>		550	05-Oct-15 A	18-Apr-18	-33					
<b>Offices Welfare and other Facilities</b>		550	05-Oct-15 A	18-Apr-18	-33					
8502	Setup main Site Compound with Office and Welfare Facilities	72	05-Oct-15 A	23-Dec-15	162					
8504	Setup main Engineer's Office	72	05-Oct-15 A	23-Dec-15	162					
8514	Maintain main office and welfare facilities	550	05-Oct-15 A	18-Apr-18	-33					
<b>Temporary Utilities</b>		148	09-Jul-15 A	04-Jan-16	0					
8508	Obtain permit for electric connection and build sub-station	180	09-Jul-15 A	04-Jan-16	0					
1288	Fire Hydrant connection for site use	0		01-Dec-15	27					
1296	Temporary Site Power ready	0		04-Jan-16	0					
<b>Mobilise Mobile Batching M/C Equipment</b>		30	03-Feb-16	15-Mar-16	0					
1346	Apply and obtain HKQAA	30	03-Feb-16	15-Mar-16	0					

- ◆ Actual Milestone
- ◆ Milestone
- ◆ Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline


## 3 Months Lookahead Works Programme

Progress to 01-Dec-15

Project ID: H2634-P5  
Baseline: Works Programme Rev 1

Layout: 3 Month Lookahead Works Programme  
Filter: TASK filter: Date range DD-1M to DD+3M.

Progress Update		
Date	Revision	Checked
02-Dec-15	Progress update	



- ◆ Actual Milestone
- ◆ Milestone
- ◆ Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline


Page 4 of 6

## 3 Months Lookahead Works Programme

### Progress to 01-Dec-15

Project ID: H2634-P5  
 Baseline: Works Programme Rev 1  
 Layout: 3 Month Lookahead Works Programme  
 Filter: TASK filter: Date range DD-1M to DD+3M.  
 Page 4 of 6

Progress Update			
Date	Revision	Checked	A
02-Dec-15	Progress update		



# 3 Months Lookahead Works Programme

Progress to 01-Dec-15

- ◆ Actual Milestone
- ◆ Milestone
- ◆ Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

Progress Update			
Date	Revision	Checked	A
02-Dec-15	Progress update		

Activity ID	Activity Name	Orig	Start	Finish	Finish Variance	2015		2016		
						Qtr 4	Dec	Jan	Qtr 1	
						Nov			Feb	
37.100	37 - Site Investigation (11 nos)	28	01-Dec-15	05-Jan-16	107					
<b>39 Elevated Walkway E3</b>						3	06-Jan-16	08-Jan-16	107	
<b>39 - Milestones</b>						0	06-Jan-16	06-Jan-16	107	
39.MS10	Elevated Walkway E3 Construction Works Start	0	06-Jan-16		107			◆		
<b>39 - SI Works</b>						3	06-Jan-16	08-Jan-16	107	
39.100	39 - Site investigation (1 nos)	3	06-Jan-16	08-Jan-16	107			■		
<b>40 Elevated Walkway E4</b>						10	09-Jan-16	20-Jan-16	107	
<b>40 - Milestones</b>						0	09-Jan-16	09-Jan-16	107	
40.MS10	Elevated Walkway E4 Construction Works Start	0	09-Jan-16		107			◆		
<b>40 - SI Works</b>						10	09-Jan-16	20-Jan-16	107	
40.100	40 - Site investigation (4 nos)	10	09-Jan-16	20-Jan-16	107			■		
<b>Vehicular Bridges</b>						230	29-Sep-15 A	19-May-16	67	
<b>Bridge 1</b>						40	29-Sep-15 A	10-Nov-15 A	161	
<b>B1 - SI Works</b>						40	29-Sep-15 A	10-Nov-15 A	161	
B1.102	B1 - Site Investigation (48 nos)	40	29-Sep-15 A	10-Nov-15 A	161	■				
<b>Bridge 2</b>						169	12-Oct-15 A	01-Dec-15	169	
<b>B2 - Milestones</b>						0	01-Dec-15	01-Dec-15	144	
B2.MS10	Vehicular Bridges B2 Construction Works Start	0	01-Dec-15		144			◆		
<b>B2 - SI Works</b>						25	12-Oct-15 A	06-Nov-15 A	189	
B2.102	B2 - Site Investigation (9 nos)	25	12-Oct-15 A	06-Nov-15 A	189	■				
<b>Bridge 3</b>						30	29-Sep-15 A	07-Nov-15 A	218	
<b>B3 - SI Works</b>						30	29-Sep-15 A	07-Nov-15 A	218	
B3.100	B3 - Site Investigation (12 nos)	30	29-Sep-15 A	07-Nov-15 A	218	■				
<b>Bridge 4</b>						78	03-Feb-16	17-May-16	-18	
<b>B4 - Foundations</b>						78	03-Feb-16	17-May-16	-18	
B4.102	B4 - Construction of Borepiles (31 nos)	78	03-Feb-16	17-May-16	-18				■	
<b>Bridge 5</b>						163	16-Nov-15 A	19-May-16	-18	
<b>B5 - Foundations</b>						107	16-Nov-15 A	08-Mar-16	-18	
B5.102	B5 - Construction of Bored piles (26 nos)	65	16-Nov-15 A	02-Feb-16	-18	■			■	
B5.104	B5 - Core test, full core, sonic test	24	03-Feb-16	08-Mar-16	-18				■	
<b>B5 - Pilecaps / Piers / Abutment / Retaining Walls / Portal</b>						80	03-Feb-16	19-May-16	-18	
B5.106	B5 - Excavation for retaining wall / abutment	10	03-Feb-16	20-Feb-16	-18				■	
B5.108	B5 - Plate Load test	6	22-Feb-16	27-Feb-16	-18				■	
B5.112	B5 - Construction of Retaining walls 5W10A-5W7A, 5W10B-5W7B (10 nos)	64	29-Feb-16	19-May-16	-18				■	

◆	Actual Milestone
◇	Milestone
◇	Baseline Milestone
■	Actual Work
■	Critical Remaining Work
■	Remaining Work
■	Project Baseline

Page 6 of 6

## 3 Months Lookahead Works Programme

### Progress to 01-Dec-15

Project ID: H2634-P5  
 Baseline: Works Programme Rev 1  
 Layout: 3 Month Lookahead Works Programme  
 Filter: TASK filter: Date range DD-1M to DD+3M.  
 Page 6 of 6

Progress Update			
Date	Revision	Checked	A
02-Dec-15	Progress update		

## **Appendix D**

### **Designated Monitoring Locations as Recommended in the Approved EM&A Manual**



LEGEND:

- BOUNDARY OF HKSAR
- - - WORKS AREA (ABOVE GROUND)
- - - WORKS AREA (TUNNEL)
- X AIR MONITORING STATIONS

PA	REV TO	REV	FIRST ISSUE	DC	WT




CIVIL ENGINEERING  
AND DEVELOPMENT  
DEPARTMENT

AGREEMENT NO. CE-45/2008(CE)  
LIANTANG/HEUNG YUEN WAI BOUNDARY  
CONTROL POINT AND ASSOCIATED WORKS


PROPOSED LOCATION OF CONSTRUCTION  
AIR QUALITY MONITORING STATIONS

Designed	DC	Eng. Check	EC
Checked	HT/EC	Coordination	EC
Drawn	DC	Approval	HT
Scale at A1	Project	Date	Status
1:20000	25/2/2008		PRE
Drawing No.	FIGURE 2-1		Sheet
			P1



© COPYRIGHT RESERVED

This document is the property of Mott MacDonald. It is not to be used for any other project without the prior written consent of Mott MacDonald. All rights reserved.



**LEGEND:**

- BOUNDARY OF HKSAR
- - - WORKS AREA (ABOVE GROUND)
- - - WORKS AREA (TUNNEL)
- X CONSTRUCTION NOISE MONITORING STATIONS

PI	ADD TO	DATE	BY	DESCRIPTION	DC	RT

100 Yee Hong Street  
 100 Yee Hong Street  
 100 Yee Hong Street  
 100 Yee Hong Street  
 100 Yee Hong Street



**CIVIL ENGINEERING  
 AND DEVELOPMENT  
 DEPARTMENT**

AGREEMENT NO. CE45/2008(CE)  
 LIANTANG/HEUNG YUEN WAI BOUNDARY  
 CONTROL POINT AND ASSOCIATED WORKS


PROPOSED LOCATION OF CONSTRUCTION  
 NOISE MONITORING STATIONS

Designated	DC	M/HC	DC	Project	EC	EC
255228						

FIGURE 3-1

© COPYRIGHT RESERVED

Mott MacDonald (Hong Kong) Limited  
 This document is the property of Mott MacDonald (Hong Kong) Limited  
 and shall remain confidential. No part of this document may be reproduced  
 without the prior written permission of Mott MacDonald (Hong Kong) Limited.



**LEGEND:**

- BOUNDARY OF HKSAR
- - - LAND REQUIREMENT LIMIT (ABOVE GROUND)
- - - LAND REQUIREMENT LIMIT (TUNNEL)
- - - PROPOSED WATER QUALITY MONITORING STATION
- X

MONITORING STATION	CO-ORDINATES	
	EASTING (M)	NORTHING (M)
WM1	837683.636	845371.097
WM-C-CONTROL	834185.460	845916.662
WM2	834132.193	844432.910
WM3	835205.329	844200.151
WM4	835334.744	843394.606
WM5	835945.878	843343.625
WM6	836323.622	842404.977
WM7	836763.419	842425.507
WM8	833940.783	838344.842
WM-C-CONTROL A	834038.937	837688.995
WM-C-CONTROL B	833769.123	837406.936

REV	DATE	BY	CHKD	DESCRIPTION
P1	DEC 10	MING		FIRST ISSUE
P2	NOV 10	MING		GENERAL REVISION



**CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT**

PROJECT: AGREEMENT NO. CE-45/2008(CE)  
LIANTANG/HUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

TITLE: LOCATIONS OF PROPOSED WATER QUALITY MONITORING STATIONS


Designed	HC	Eng. Chk.	EC
Drawn	WHG	Coordination	EC
Eng. Chk.	HC	Approved	HT
Scale at A3	1:20000	Project	255228
Scale at A1	1:20000	CAU No.	255228
Drawing No.		ASSEMBLY NO.	04A/08/CE/45/01
		Rev	P2

© COPYRIGHT RESERVED

This document should not be used for any purpose other than that for which it was originally prepared and for which the Client has agreed to pay the fee. It is the property of Mott MacDonald Limited and its contents are confidential. It is not to be distributed, copied, reproduced, or otherwise used in any way without the prior written consent of Mott MacDonald Limited.

## **Appendix E**

### **Monitoring Locations for Impact Monitoring**



- LEGEND:**
- BOUNDARY OF HKSAR
  - WORKS AREA (ABOVE GROUND)
  - WORKS AREA (TUNNEL)
  - X Air Monitoring Stations in the EM&A Manual
  - Proposed Air Monitoring Stations

P1	AUG 10	MING	FIRST ISSUE	DC	HT
Rev	Date	Drawn	Description	Chk'd	App'd

20/F Two Landmark East  
100 Hoo Ming Street  
Kowloon, Kowloon  
Hong Kong  
T +852 2518 5757  
F +852 2827 1823  
W www.mottmac.com.hk

Client

**CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT**

Project  
 AGREEMENT NO. CE45/2008(CE)  
 LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

Title  
 PROPOSED LOCATION OF CONSTRUCTION AIR QUALITY MONITORING STATIONS


Designed	DC	Eng.Chk.	EC	
Drawn	MING	Coordination	EC	
Draw.Chk.	DC	Approved	HT	
Scale at A1	1:20000	Project	255228	Status
		CAD file	255228\report\1\env\1\env\00831\FE_21.dgn	PRE
Drawing No				Rev
				P1

© Mott MacDonald Hong Kong Limited

This document should not be relied on or used in circumstances other than those for which it was originally prepared and for which Mott MacDonald Hong Kong Limited was commissioned. Mott MacDonald Limited accepts no responsibility for this document to any other party other than the person by whom it was commissioned.

© COPYRIGHT RESERVED

FIGURE 2.1



- LEGEND:**
- BOUNDARY OF HKSAR
  - - - WORKS AREA (ABOVE GROUND)
  - - - WORKS AREA (TUNNEL)
  - X CONSTRUCTION NOISE MONITORING STATIONS

PI	ADD TO	NING	FIRST ISSUE	DC	RI
Rev	Date	Drawn	Description	CHKD	Appvd



**CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT**


AGREEMENT NO. CE45/2008(CE)  
LIANTANG/YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

PROPOSED LOCATION OF CONSTRUCTION NOISE MONITORING STATIONS

Designated Station	DC	NING	DC	Project	EC
				255228	EC
				1:20000	BT
Scale at A1					Scale
Drawing No.					PRE
					PI

FIGURE 3-1

© Mott MacDonald | Hong Kong Limited  
This document is intended for use only in the project for which it was prepared and for which Mott MacDonald | Hong Kong Limited was commissioned. Mott MacDonald | Hong Kong Limited accepts no responsibility for the accuracy or any other data for which it was not commissioned.



**LEGEND:**

- BOUNDARY OF HK SAR
- - - LAND REQUIREMENT LIMIT (ABOVE GROUND)
- - - LAND REQUIREMENT LIMIT (TUNNEL)
- X Water Quality Monitoring Location Recommended in EM&A Manual
- O Alternative Water Quality Monitoring Location for EM&A Programme

Station ID	Location recommended in EM&A Manual		Location based on the site visit	
	Easting	Northing	Easting	Northing
WMA1	837668.435	915772.097	833579	915473
WMA2	841312.183	914452.816	841304	914471
WMA3	852051.326	914200.151	852720	914243
WMA4	837434.744	913354.606	835431	913377
WMA5	835845.878	913344.625	835835	913351
WMA6	837625.415	914252.507	837601	914260
WMA7	837846.783	913144.842	837850	913158
WMA8	834038.937	917668.995	834032	917699
WMA9	837765.427	917406.916	837760	917395

P2	REV 10	HWG	GENERAL REVISION	HC	HT
P1	REV 10	HWG	FIRST ISSUE	HC	HT
Rev	Date	Drawn	Description	Checked	App'd



207 The Landmark Road  
505 Hong Kong Island  
Kowloon  
Hong Kong  
Tel: +852 2807 1000  
Fax: +852 2807 1001  
www.mottmacdonald.com.hk

**Civil Engineering and Development Department**

Project Agreement No. CE45/2008(CE)  
LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

Locations of Proposed Water Quality Monitoring Stations

Designed	HC	HWG	EC	EC
Drawn	MHW	HC	Approved	HT
Scale at A1	1:20000			
Project No.	CE45/2008(CE) LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS			
Drawing No.	FIGURE 4_1			
Rev	P2			

© COPYRIGHT RESERVED


**Photographic Records for Water Quality Monitoring Location**

	
<p><b>Alternative Location of WM1</b></p>	<p><b>Co-ordinates of Alternative Location of WM1</b></p>
	
<p><b>Alternative Location of WM1 - Control</b></p>	<p><b>Co-ordinates of Alternative Location of WM1 - Control</b></p>
	
<p><b>Alternative Location of WM2A</b></p>	<p><b>Co-ordinates of Alternative Location of WM2A</b></p>
	
<p><b>Alternative Location of WM2-Control A</b></p>	<p><b>Co-ordinates of Alternative Location of WM2 - Control</b></p>





**Location of WM2B-Control**



**Co-ordinates of WM2B-Control**



**Location of WM2B**




**Co-ordinates of WM2B**




**Location of WM3-Control**



**Co-ordinates of WM3-Control**



**Location of WM3**



**Co-ordinates of WM3**



**Location of WM4-Control A**



**Co-ordinates of WM4-Control A**



**Location of WM4-Control B**



**Co-ordinates of WM4-Control B**



**Location of WM4**



**Co-ordinates of WM4**

## **Appendix F**

### **Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory**

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Garden Farm, Tsung Yuen Ha Village  
 Location ID : AM1a

Date of Calibration: 24/10/2015  
 Next Calibration Date: 24/12/2015  
 Technician: Keung Chi Young

### CONDITIONS

Sea Level Pressure (hPa) 1015  
 Temperature (°C) 26.8

Corrected Pressure (mm Hg) 761.25  
 Temperature (K) 300

### CALIBRATION ORIFICE

Make-> TISCH  
 Model-> 5025A  
 Serial # -> 1941

Qstd Slope -> 2.10265  
 Qstd Intercept -> -0.00335

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	6.1	6.1	12.2	1.659	50	49.89	Slope =	32.7807	
13	5	5	10.0	1.502	44	43.90	Intercept =	-4.9623	
10	3.7	3.7	7.4	1.293	37	36.92	Corr. coeff. =	0.9992	
7	2.6	2.6	5.2	1.084	31	30.93			
5	1.6	1.6	3.2	0.850	23	22.95			

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H20(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K )  
 Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Village House near Lin Ma Hang Road  
 Location ID : AM2

Date of Calibration: 24/10/2015  
 Next Calibration Date: 24/12/2015  
 Technician: Keung Chi Young

### CONDITIONS

Sea Level Pressure (hPa)	1015	Corrected Pressure (mm Hg)	761.25
Temperature (°C)	26.8	Temperature (K)	300

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.5	6.5	13.0	1.713	52	51.89	Slope = 28.1280 Intercept = 3.4387 Corr. coeff. = 0.9982
13	5.5	5.5	11.0	1.575	47	46.90	
10	4.2	4.2	8.4	1.377	43	42.91	
7	2.6	2.6	5.2	1.084	34	33.93	
5	1.7	1.7	3.4	0.877	28	27.94	

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K )  
 Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Ta Kwu Ling Fire Service Station  
 Location ID : AM3

Date of Calibration: 24/10/2015  
 Next Calibration Date: 24/12/2015  
 Technician: Keung Chi Young

### CONDITIONS

Sea Level Pressure (hPa)	1015	Corrected Pressure (mm Hg)	761.25
Temperature (°C)	26.8	Temperature (K)	300

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.4	6.4	12.8	1.699	54	53.88	Slope = 29.9170 Intercept = 3.3351 Corr. coeff. = 0.9997
13	5.1	5.1	10.2	1.517	49	48.89	
10	4	4	8.0	1.344	44	43.90	
7	2.5	2.5	5.0	1.063	35	34.92	
5	1.5	1.5	3.0	0.824	28	27.94	

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Ping Yeung Village House  
 Location ID : AM4a

Date of Calibration: 22/10/2015  
 Next Calibration Date: 22/12/2015  
 Technician: Keung Chi Young

### CONDITIONS

Sea Level Pressure (hPa)	1012	Corrected Pressure (mm Hg)	759
Temperature (°C)	27.0	Temperature (K)	300

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.2	6.2	12.4	1.670	59	58.76	Slope = 30.5692 Intercept = 8.0481 Corr. coeff. = 0.9990
13	4.8	4.8	9.6	1.469	53	52.79	
10	3.8	3.8	7.6	1.307	49	48.80	
7	2.4	2.4	4.8	1.039	40	39.84	
5	1.5	1.5	3.0	0.822	33	32.87	

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Ping Yeung Village House	Date of Calibration: 22/10/2015
Location ID : AM5	Next Calibration Date: 22/12/2015
	Technician: Keung Chi Young

### CONDITIONS

Sea Level Pressure (hPa)	1012	Corrected Pressure (mm Hg)	759
Temperature (°C)	27.0	Temperature (K)	300

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.6	6.6	13.2	1.723	55	54.78	Slope = 30.5936 Intercept = 2.6401 Corr. coeff. = 0.9983
13	5.2	5.2	10.4	1.529	50	49.80	
10	4	4	8.0	1.341	44	43.82	
7	2.5	2.5	5.0	1.061	36	35.86	
5	1.6	1.6	3.2	0.849	28	27.89	

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Wo Keng Shan Village House  
 Location ID : AM6

Date of Calibration: 22/10/2015  
 Next Calibration Date: 22/12/2015  
 Technician: Keung Chi Young

### CONDITIONS

Sea Level Pressure (hPa)	1012	Corrected Pressure (mm Hg)	759
Temperature (°C)	27.0	Temperature (K)	300

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	5.9	5.9	11.8	1.629	52	51.79	Slope = 32.9273 Intercept = -1.1511 Corr. coeff. = 0.9954
13	4.6	4.6	9.2	1.438	47	46.81	
10	3.5	3.5	7.0	1.255	40	39.84	
7	2.3	2.3	4.6	1.018	34	33.86	
5	1.4	1.4	2.8	0.794	24	23.90	

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Village House of Loi Tung Village

Date of Calibration: 24/10/2015

Location ID : AM7b

Next Calibration Date: 24/12/2015

Technician: C Y Keung

### CONDITIONS

Sea Level Pressure (hPa) 1015  
 Temperature (°C) 26.8

Corrected Pressure (mm Hg) 761.25  
 Temperature (K) 300

### CALIBRATION ORIFICE

Make-> TISCH  
 Model-> 5025A  
 Serial # -> 1941

Qstd Slope -> 2.10265  
 Qstd Intercept -> -0.00335

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.4	6.4	12.8	1.699	59	58.87	Slope = 36.2413 Intercept = -2.7887 Corr. coeff. = 0.9995
13	5	5	10.0	1.502	52	51.89	
10	4.1	4.1	8.2	1.360	46	45.90	
7	2.6	2.6	5.2	1.084	37	36.92	
5	1.5	1.5	3.0	0.824	27	26.94	

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope


b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

**FLOW RATE CHART**



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Po Kat Tsai Village No. 4  
 Location ID : AM8

Date of Calibration: 24/10/2015  
 Next Calibration Date: 24/12/2015  
 Technician: C Y Keung

### CONDITIONS

Sea Level Pressure (hPa)	1015	Corrected Pressure (mm Hg)	761.25
Temperature (°C)	26.8	Temperature (K)	300

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	6.1	6.1	12.2	1.659	60	59.87	Slope = 34.5865 Intercept = 2.8024 Corr. coeff. = 0.9996		
13	5	5	10.0	1.502	55	54.88			
10	3.9	3.9	7.8	1.327	49	48.89			
7	2.5	2.5	5.0	1.063	40	39.91			
5	1.5	1.5	3.0	0.824	31	30.93			

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K )  
 Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Nam Wa Po Village House No. 80  
 Location ID : AM9b

Date of Calibration: 24/10/2015  
 Next Calibration Date: 24/12/2015  
 Technician: Keung Chi Young

### CONDITIONS

Sea Level Pressure (hPa)	1015	Corrected Pressure (mm Hg)	761.25
Temperature (°C)	26.8	Temperature (K)	300

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.10265
Model->	5025A	Qstd Intercept ->	-0.00335
Serial # ->	1941		

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.5	6.5	13.0	1.713	54	53.88	Slope = 32.3467 Intercept = -2.1528 Corr. coeff. = 0.9982
13	5.3	5.3	10.6	1.547	48	47.90	
10	4.1	4.1	8.2	1.360	41	40.91	
7	2.8	2.8	5.6	1.125	34	33.93	
5	1.6	1.6	3.2	0.850	26	25.94	

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K )  
 Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure





TISCH ENVIRONMENTAL, INC.  
 145 SOUTH MIAMI AVE  
 VILLAGE OF CLEVELAND, OH  
 45002  
 513.467.9000  
 877.263.7610 TOLL FREE  
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Mar 24, 2015 Rootmeter S/N 0438320 Ta (K) - 292  
 Operator Tisch Orifice I.D. - 1941 Pa (mm) - 756.92

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.4880	3.2	2.00
2	NA	NA	1.00	1.0510	6.4	4.00
3	NA	NA	1.00	0.9360	7.9	5.00
4	NA	NA	1.00	0.8920	8.8	5.50
5	NA	NA	1.00	0.7360	12.7	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
1.0121	0.6802	1.4258	0.9958	0.6692	0.8784
1.0078	0.9589	2.0163	0.9916	0.9434	1.2422
1.0057	1.0745	2.2543	0.9895	1.0571	1.3888
1.0046	1.1262	2.3644	0.9884	1.1080	1.4566
0.9993	1.3578	2.8515	0.9832	1.3358	1.7568
Qstd slope (m) = 2.10265			Qa slope (m) = 1.31664		
intercept (b) = -0.00335			intercept (b) = -0.00206		
coefficient (r) = 0.99999			coefficient (r) = 0.99999		
y axis = SQRT[H2O(Pa/760) (298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

$$Vstd = \text{Diff. Vol} [(Pa - \text{Diff. Hg}) / 760] (298 / Ta)$$

$$Qstd = Vstd / \text{Time}$$

$$Va = \text{Diff Vol} [(Pa - \text{Diff Hg}) / Pa]$$

$$Qa = Va / \text{Time}$$

For subsequent flow rate calculations:

$$Qstd = 1/m \{ [\text{SQRT}(H2O(Pa/760) (298/Ta))] - b \}$$

$$Qa = 1/m \{ [\text{SQRT} H2O(Ta/Pa)] - b \}$$

# Equipment Calibration Record

## Equipment Calibrated:

Type: Laser Dust monitor  
 Manufacturer: Sibata LD-3B  
 Serial No. 2X6146  
 Equipment Ref: EQ 106  
 Job Order HK1500837

## Standard Equipment:

Standard Equipment: Higher Volume Sampler  
 Location & Location ID: AUES office (calibration room)  
 Equipment Ref: HVS 018  
 Last Calibration Date: 10 Nov 2014

## Equipment Calibration Results:

Calibration Date: 4 January 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
1hr19min	10:00 ~ 11:19	17.3	1017.0	0.076	2677	33.8
2hr15min	11:25 ~ 13:40	17.3	1017.0	0.111	6875	50.9
2hr06min	15:40 ~ 17:46	17.3	1017.0	0.047	2399	19.0

Sensitivity Adjustment Scale Setting (Before Calibration) 594 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 588 (CPM)

### Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9969

Date of Issue 6 January 2015



Operator: Donald Kwok Signature: [Signature] Date: 6 January 2015

QC Reviewer: Ben Tam Signature: [Signature] Date: 6 January 2015

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung  
 Location ID : Calibration Room

Date of Calibration: 10-Nov-14  
 Next Calibration Date: 10-Feb-15

### CONDITIONS

Sea Level Pressure (hPa)	1017.3	Corrected Pressure (mm Hg)	762.975
Temperature (°C)	23.3	Temperature (K)	296

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Calibration Date->	7-Apr-14	Expiry Date->	7-Apr-15

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	3.6	3.6	7.2	1.351	58	58.28	33.8083	12.9642	0.9976
13	2.8	2.8	5.6	1.193	54	54.26			
10	2.2	2.2	4.4	1.058	48	48.23			
8	1.5	1.5	3.0	0.875	42	42.20			
5	0.9	0.9	1.8	0.680	36	36.17			

**Calculations :**

$$Q_{std} = 1/m[\text{Sqrt}(H_2O(P_a/P_{std})(T_{std}/T_a)) - b]$$


$$IC = I[\text{Sqrt}(P_a/P_{std})(T_{std}/T_a)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K )  
 Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/T_{av})(P_{av}/760)] - b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



# Equipment Calibration Record

## Equipment Calibrated:

Type: Laser Dust monitor  
 Manufacturer: Sibata LD-3B  
 Serial No. 366409  
 Equipment Ref: EQ 109  
 Job Order HK1500973

## Standard Equipment:

Standard Equipment: Higher Volume Sampler  
 Location & Location ID: AUES office (calibration room)  
 Equipment Ref: HVS 018  
 Last Calibration Date: 10 Nov 2014

## Equipment Calibration Results:

Calibration Date: 4 January 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
1hr19min	10:00 ~ 11:19	17.3	1017.0	0.076	2615	33.0
2hr15min	11:25 ~ 13:40	17.3	1017.0	0.111	6854	50.8
2hr06min	15:40 ~ 17:46	17.3	1017.0	0.047	2319	18.4

Sensitivity Adjustment Scale Setting (Before Calibration) 538 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 533 (CPM)

### Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9952

Date of Issue 6 January 2015



Operator: Donald Kwok Signature: [Signature] Date: 6 January 2015

QC Reviewer: Ben Tam Signature: [Signature] Date: 6 January 2015



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung  
 Location ID : Calibration Room

Date of Calibration: 10-Nov-14  
 Next Calibration Date: 10-Feb-15

### CONDITIONS

Sea Level Pressure (hPa)	1017.3	Corrected Pressure (mm Hg)	762.975
Temperature (°C)	23.3	Temperature (K)	296

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Calibration Date->	7-Apr-14	Expiry Date->	7-Apr-15

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	3.6	3.6	7.2	1.351	58	58.28	33.8083	12.9642	0.9976
13	2.8	2.8	5.6	1.193	54	54.26			
10	2.2	2.2	4.4	1.058	48	48.23			
8	1.5	1.5	3.0	0.875	42	42.20			
5	0.9	0.9	1.8	0.680	36	36.17			

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K )  
 Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



# Equipment Verification Report (TSP)

## Equipment Calibrated:

Type: Laser Dust monitor  
 Manufacturer: Sibata LD-3B  
 Serial No. 456660  
 Equipment Ref: EQ117  
 Job Order \_\_\_\_\_

## Standard Equipment:

Standard Equipment: Higher Volume Sampler  
 Location & Location ID: AUES office (calibration room)  
 Equipment Ref: HVS 018  
 Last Calibration Date: 6 February 2015

## Equipment Verification Results:

Testing Date: 5 April 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr11min	10:00 ~ 12:11	26.0	1011.3	0.041	2344	17.9
2hr21min	12:20 ~ 14:41	26.0	1011.3	0.038	2104	14.9
2hr17min	14:50 ~ 17:07	26.0	1011.3	0.057	3514	25.7

Sensitivity Adjustment Scale Setting (Before Calibration) 607 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 602 (CPM)

### Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9940

Date of Issue 20 April 2015



### Remarks:

- Strong** Correlation ( $R > 0.8$ )
  - Factor 0.0022 should be apply for TSP monitoring
- \*If  $R < 0.5$ , repair or re-verification is required for the equipment

Operator : Donald Kwok Signature : [Signature] Date : 20 April 2015

QC Reviewer : Ben Tam Signature : [Signature] Date : 20 April 2015

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :	Gold King Industrial Building, Kwai Chung	Date of Calibration: 6-Feb-15
Location ID :	Calibration Room	Next Calibration Date: 6-May-15

### CONDITIONS

Sea Level Pressure (hPa)	1024.5	Corrected Pressure (mm Hg)	768.375
Temperature (°C)	13.4	Temperature (K)	286

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Calibration Date->	7-Apr-14	Expiry Date->	7-Apr-15

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	3.8	3.8	7.6	1.417	56	57.44	Slope = 30.5075 Intercept = 14.6821 Corr. coeff. = 0.9974
13	3	3	6.0	1.260	52	53.33	
10	2.3	2.3	4.6	1.104	48	49.23	
8	1.7	1.7	3.4	0.950	42	43.08	
5	1.0	1.0	2.0	0.731	36	36.92	

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



## Equipment Verification Report (TSP)

### Equipment Calibrated:

Type: Laser Dust monitor  
 Manufacturer: Sibata LD-3B  
 Serial No. 456658  
 Equipment Ref: EQ115  
 Job Order \_\_\_\_\_

### Standard Equipment:

Standard Equipment: Higher Volume Sampler  
 Location & Location ID: AUES office (calibration room)  
 Equipment Ref: HVS 018  
 Last Calibration Date: 6 February 2015

### Equipment Verification Results:

Testing Date: 5 April 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr11min	10:00 ~ 12:11	26.0	1011.3	0.041	2407	18.4
2hr21min	12:20 ~ 14:41	26.0	1011.3	0.038	2219	15.7
2hr17min	14:50 ~ 17:07	26.0	1011.3	0.057	3644	26.6

Sensitivity Adjustment Scale Setting (Before Calibration) 698 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration) 701 (CPM)

### Linear Regression of Y or X


Slope (K-factor): 0.0022

Correlation Coefficient 0.9951

Date of Issue 20 April 2015

### Remarks:

- Strong** Correlation ( $R > 0.8$ )
  - Factor 0.0022 should be apply for TSP monitoring
- \*If  $R < 0.5$ , repair or re-verification is required for the equipment



Operator: Donald Kwok Signature: \_\_\_\_\_ Date: 20 April 2015

QC Reviewer: Ben Tam Signature: \_\_\_\_\_ Date: 20 April 2015

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung  
 Location ID : Calibration Room

Date of Calibration: 6-Feb-15  
 Next Calibration Date: 6-May-15

### CONDITIONS

Sea Level Pressure (hPa)	1024.5	Corrected Pressure (mm Hg)	768.375
Temperature (°C)	13.4	Temperature (K)	286

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Calibration Date->	7-Apr-14	Expiry Date->	7-Apr-15

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	3.8	3.8	7.6	1.417	56	57.44	Slope = 30.5075 Intercept = 14.6821 Corr. coeff. = 0.9974
13	3	3	6.0	1.260	52	53.33	
10	2.3	2.3	4.6	1.104	48	49.23	
8	1.7	1.7	3.4	0.950	42	43.08	
5	1.0	1.0	2.0	0.731	36	36.92	

**Calculations :**

$$Qstd = 1/m[\text{sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K )  
 Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



**SIBATA SCIENTIFIC TECHNOLOGY LTD.**

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL : 048-933-1582 FAX : 048-933-1591

**CALIBRATION CERTIFICATE**

Date: May 11, 2015

Equipment Name	:	Digital Dust Indicator, Model LD-3B
Code No.	:	080000-42
Quantity	:	1 unit
Serial No.	:	3Y6501
Sensitivity	:	0.001 mg/m <sup>3</sup>
Sensitivity Adjustment	:	656CPM
Scale Setting	:	April 24, 2015

We hereby certify that the avobe mentioned instrmt has been calibrated satisfactory.

Sincerely

**SIBATA SCIENTIFIC TECHNOLOGY LTD.**

*Hong*  
\_\_\_\_\_  
For Kentaro Togo  
Overseas Sales Division



# Certificate of Calibration 校正證書

Certificate No. : C151969  
證書編號

**ITEM TESTED / 送檢項目** ( Job No. / 序引編號 : IC15-0720 )      Date of Receipt / 收件日期 : 24 March 2015  
Description / 儀器名稱 : Integrating Sound Level Meter (EQ006)  
Manufacturer / 製造商 : Brüel & Kjær  
Model No. / 型號 : 2238  
Serial No. / 編號 : 2285762  
Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

## TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C      Relative Humidity / 相對濕度 : (55 ± 20)%  
Line Voltage / 電壓 : ---

## TEST SPECIFICATIONS / 測試規範

Calibration check

**DATE OF TEST / 測試日期** : 11 April 2015


## TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By :   
測試 : K C Lee  
Project Engineer

Certified By :   
核證 : K M Wu  
Engineer

Date of Issue : 14 April 2015  
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C151969

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C150014
CL281	Multifunction Acoustic Calibrator	DC130171

- Test procedure : MA101N.

- Results :

### 6.1 Sound Pressure Level

#### 6.1.1 Reference Sound Pressure Level

##### 6.1.1.1 Before Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.3

##### 6.1.1.2 After Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.1	± 0.7

##### 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.1 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。



# Certificate of Calibration

## 校正證書

Certificate No. : C151969

證書編號

### 6.2 Time Weighting

#### 6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.1	Ref.
	L <sub>ASP</sub>		S			94.1	± 0.1
	L <sub>AIP</sub>		I			94.1	± 0.1

#### 6.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration		
30 - 110	L <sub>AFP</sub>	A	F	106.0	Continuous	106.0	Ref.
	L <sub>AFMax</sub>				200 ms	104.9	-1.0 ± 1.0
	L <sub>ASP</sub>		S		Continuous	106.0	Ref.
	L <sub>ASMax</sub>				500 ms	101.9	-4.1 ± 1.0

### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L <sub>AFP</sub>	A	F	94.00	31.5 Hz	55.1	-39.4 ± 1.5
					63 Hz	68.0	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.0
					250 Hz	85.4	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	95.3	+1.2 ± 1.0
					4 kHz	95.1	+1.0 ± 1.0
					8 kHz	93.0	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C151969  
證書編號

### 6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L <sub>CFP</sub>	C	F	94.00	31.5 Hz	91.4	-3.0 ± 1.5
					63 Hz	93.4	-0.8 ± 1.5
					125 Hz	93.9	-0.2 ± 1.0
					250 Hz	94.1	0.0 ± 1.0
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.3	-0.8 ± 1.0
					8 kHz	91.1	-3.0 (+1.5 ; -3.0)
					12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)

### 6.4 Time Averaging

UUT Setting				Applied Value					UUT Reading (dB)	IEC 60804 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)		
30 - 110	L <sub>Aeq</sub>	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
			60 sec.					90	90.1	± 0.5
			5 min.					80	79.4	± 1.0
								70	69.2	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :

94 dB	: 31.5 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
104 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)
Burst equivalent level		: ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration

## 校正證書

Certificate No. : C153055  
證書編號

ITEM TESTED / 送檢項目 ( Job No. / 序引編號 : IC15-0720 )

Date of Receipt / 收件日期 : 15 May 2015

Description / 儀器名稱 : Integrating Sound Level Meter (EQ065)  
Manufacturer / 製造商 : Brüel & Kjær  
Model No. / 型號 : 2238  
Serial No. / 編號 : 2337676  
Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

### TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 :  $(55 \pm 20)\%$

Line Voltage / 電壓 : ---

### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 4 June 2015


### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).


The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By  
測試

  
K C Lee  
Project Engineer

Certified By  
核證

  
K M Wu  
Engineer

Date of Issue  
簽發日期

5 June 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準 - 局部複印本證書需先獲本實驗所書面批准 -

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

# Certificate of Calibration

## 校正證書

Certificate No. : C153055

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C150014
CL281	Multifunction Acoustic Calibrator	DC130171

- Test procedure : MA101N.

- Results :

### 5.1 Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.0	± 0.7

### 5.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

### 5.2 Time Weighting

#### 5.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.0	Ref.
	L <sub>ASP</sub>		S			94.0	± 0.1
	L <sub>AIP</sub>		I			94.0	± 0.1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C153055  
證書編號

### 5.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration		
30 - 110	L <sub>AFP</sub>	A	F	106.0	Continuous	106.0	Ref.
	L <sub>AFMax</sub>				200 ms	105.0	-1.0 ± 1.0
	L <sub>ASP</sub>	S	Continuous		106.0	Ref.	
	L <sub>ASMax</sub>		500 ms		102.0	-4.1 ± 1.0	

### 5.3 Frequency Weighting

#### 5.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L <sub>AFP</sub>	A	F	94.00	31.5 Hz	54.8	-39.4 ± 1.5
					63 Hz	67.9	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	+1.2 ± 1.0
					4 kHz	95.0	+1.0 ± 1.0
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

#### 5.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L <sub>CFP</sub>	C	F	94.00	31.5 Hz	91.1	-3.0 ± 1.5
					63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.0
					250 Hz	93.9	0.0 ± 1.0
					500 Hz	94.0	0.0 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	91.0	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.9	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C153055  
證書編號

### 5.4 Time Averaging

UUT Setting				Applied Value					UUT	IEC 60804
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	L <sub>Aeq</sub>	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
			60 sec.					90	89.7	± 0.5
			5 min.					80	79.8	± 1.0
								70	69.7	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812708  
- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1  
- Uncertainties of Applied Value :

94 dB	31.5 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
104 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)
	Burst equivalent level	: ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



# Certificate of Calibration 校正證書

Certificate No. : C152552  
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-0720)      Date of Receipt / 收件日期 : 17 April 2015  
Description / 儀器名稱 : Sound Level Meter (EQ011)  
Manufacturer / 製造商 : Rion  
Model No. / 型號 : NL-52  
Serial No. / 編號 : 01121362  
Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

## TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}\text{C}$       Relative Humidity / 相對濕度 :  $(55 \pm 20)\%$   
Line Voltage / 電壓 : ---

## TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 8 May 2015


## TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By :   
測試 : K C Lee  
Project Engineer

Certified By :   
核證 : K M Wu  
Engineer

Date of Issue : 12 May 2015  
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C152552  
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C150014
CL281	Multifunction Acoustic Calibrator	DC130171

- Test procedure : MA101N.

- Results :

### 6.1 Sound Pressure Level

#### 6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	93.6	± 1.1

#### 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	93.6 (Ref.)
				104.00		103.6
				114.00		113.6

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

### 6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	93.6	Ref.
			Slow				± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準，局部複印本證書需先獲本實驗室所書面批准。



# Certificate of Calibration

## 校正證書

Certificate No. : C152552  
證書編號

### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L <sub>A</sub>	A	Fast	94.00	63 Hz	67.3	-26.2 ± 1.5
					125 Hz	77.4	-16.1 ± 1.5
					250 Hz	84.9	-8.6 ± 1.4
					500 Hz	90.3	-3.2 ± 1.4
					1 kHz	93.6	Ref.
					2 kHz	94.8	+1.2 ± 1.6
					4 kHz	94.6	+1.0 ± 1.6
					8 kHz	92.6	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.2	-4.3 (+3.0 ; -6.0)

#### 6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L <sub>C</sub>	C	Fast	94.00	63 Hz	92.7	-0.8 ± 1.5
					125 Hz	93.4	-0.2 ± 1.5
					250 Hz	93.6	0.0 ± 1.4
					500 Hz	93.6	0.0 ± 1.4
					1 kHz	93.6	Ref.
					2 kHz	93.4	-0.2 ± 1.6
					4 kHz	92.8	-0.8 ± 1.6
					8 kHz	90.7	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.2	-6.2 (+3.0 ; -6.0)

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 07459

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :

94 dB	63 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
104 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

# Certificate of Calibration 校正證書

Certificate No. : C151967  
證書編號

**ITEM TESTED / 送檢項目** ( Job No. / 序引編號 : IC15-0720 )      Date of Receipt / 收件日期 : 24 March 2015  
Description / 儀器名稱 : Sound Level Calibrator (EQ084)  
Manufacturer / 製造商 : Cesva  
Model No. / 型號 : CB-5  
Serial No. / 編號 : 030023  
Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

## TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}\text{C}$       Relative Humidity / 相對濕度 :  $(55 \pm 20)\%$   
Line Voltage / 電壓 : ---

## TEST SPECIFICATIONS / 測試規範

Calibration

**DATE OF TEST / 測試日期** : 11 April 2015


## TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification. (after adjustment)  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By :   
測試      K C Lee  
Project Engineer

Certified By :   
核證      K M Wu  
Engineer

Date of Issue : 14 April 2015  
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C151967

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
2. The results presented are the mean of 3 measurements at each calibration point.
3. Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C143868
CL281	Multifunction Acoustic Calibrator	DC130171
TST150A	Measuring Amplifier	C141558

4. Test procedure : MA100N.

5. Results :

### 5.1 Sound Level Accuracy

#### 5.1.1 Before Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	* 94.4	± 0.3	± 0.2
104 dB, 1 kHz	* 104.4		± 0.3

Out of Mfr's Spec.

#### 5.1.2 After Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.3	± 0.2
104 dB, 1 kHz	104.0		± 0.3

### 5.2 Frequency Accuracy

#### 5.2.1 Before Adjustment

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.002	1 kHz ± 1.5 %	± 1

#### 5.2.2 After Adjustment

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.001	1 kHz ± 1.5 %	± 1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



## Certificate of Calibration 校正證書

Certificate No. : C151967  
證書編號

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



# Certificate of Calibration 校正證書

Certificate No. : C152550  
證書編號

**ITEM TESTED / 送檢項目** ( Job No. / 序引編號 : IC15-0720 )      Date of Receipt / 收件日期 : 16 April 2015  
Description / 儀器名稱 : Acoustical Calibrator (EQ081)  
Manufacturer / 製造商 : Brüel & Kjær  
Model No. / 型號 : 4231  
Serial No. / 編號 : 2326408  
Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

## TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C      Relative Humidity / 相對濕度 : (55 ± 20)%  
Line Voltage / 電壓 : ---

## TEST SPECIFICATIONS / 測試規範

Calibration check

**DATE OF TEST / 測試日期** : 7 May 2015


## TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By :   
測試 : K C Lee  
Project Engineer

Certified By :   
核證 : K M Wu  
Engineer

Date of Issue : 12 May 2015  
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書而批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C152550  
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL130	Universal Counter	C143868
CL281	Multifunction Acoustic Calibrator	DC130171
TST150A	Measuring Amplifier	C141558

- Test procedure : MA100N.

- Results :

### 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.0		

### 5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

### Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



# Certificate of Calibration 校正證書

Certificate No. : C151968  
證書編號

ITEM TESTED / 送檢項目 ( Job No. / 序引編號 : IC15-0720 )      Date of Receipt / 收件日期 : 24 March 2015

Description / 儀器名稱 : Sound Calibrator (EQ083)  
Manufacturer / 製造商 : Rion  
Model No. / 型號 : NC-74  
Serial No. / 編號 : 34246492  
Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

## TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C      Relative Humidity / 相對濕度 : (55 ± 20)%  
Line Voltage / 電壓 : ---

## TEST SPECIFICATIONS / 測試規範

Calibration check


DATE OF TEST / 測試日期 : 11 April 2015


## TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By :   
測試 : K C Lee  
Project Engineer

Certified By :   
核證 : K M Wu  
Engineer

Date of Issue : 14 April 2015  
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C151968  
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C143868
CL281	Multifunction Acoustic Calibrator	DC130171
TST150A	Measuring Amplifier	C141558

- Test procedure : MA100N.
- Results :

### 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.3	± 0.2

### 5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.001	1 kHz ± 1 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

### Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.





ALS Technichem (HK) Pty Ltd  
11/F, Chung Shun Knitting Centre  
1-3 Wing Yip Street  
Kwai Chung, N.T., Hong Kong  
T: +852 2610 1044  
F: +852 2610 2021  
www.alsglobal.com

## REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

**CONTACT:** MR BEN TAM  
**CLIENT:** ACTION UNITED ENVIRO SERVICES  
**ADDRESS:** RM A 20/F., GOLD KING IND BLDG,  
NO. 35-41 TAI LIN PAI ROAD,  
KWAI CHUNG,  
N.T., HONG KONG.

**WORK ORDER:** HK1529672  
**SUB-BATCH:** 0  
**LABORATORY:** HONG KONG  
**DATE RECEIVED:** 12/08/2015  
**DATE OF ISSUE:** 20/08/2015

### COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.


The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Dissolved Oxygen and Temperature  
Equipment Type: Dissolved Oxygen Meter  
Brand Name: YSI  
Model No.: Pro 20  
Serial No.: 12C100570  
Equipment No.: --  
Date of Calibration: 19 August, 2015

### NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

  
Mr. Fung Lim Chee, Richard  
General Manager -  
Greater China & Hong Kong

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

**Work Order:** HK1529672  
**Sub-Batch:** 0  
**Date of Issue:** 20/08/2015  
**Client:** ACTION UNITED ENVIRO SERVICES



**Equipment Type:** Dissolved Oxygen Meter  
**Brand Name:** YSI  
**Model No.:** Pro 20  
**Serial No.:** 12C100570  
**Equipment No.:** --

**Date of Calibration:** 19 August, 2015      **Date of next Calibration:** 19 November, 2015

**Parameters:**

**Dissolved Oxygen**

**Method Ref: APHA (21st edition), 4500O: G**

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
3.08	3.14	+0.06
5.60	5.71	+0.11
7.82	7.79	-0.03
Tolerance Limit (mg/L)		±0.20

**Temperature**

**Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.**

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
12	13.2	+1.2
18	18.9	+0.9
35	34.1	-0.9
Tolerance Limit (°C)		±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

  
 \_\_\_\_\_  
 Mr. Fung Lim Chee, Richard  
 General Manager -  
 Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd  
11/F, Chung Shun Knitting Centre  
1-3 Wing Yip Street  
Kwai Chung, N.T., Hong Kong  
T: +852 2610 1044  
F: +852 2610 2021  
www.alsglobal.com

## REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

**CONTACT:** MR BEN TAM  
**CLIENT:** ACTION UNITED ENVIRO SERVICES  
**ADDRESS:** RM A 20/F., GOLD KING IND BLDG,  
NO. 35-41 TAI LIN PAI ROAD,  
KWAI CHUNG,  
N.T., HONG KONG.

**WORK ORDER:** HK1532306  
**SUB-BATCH:** 0  
**LABORATORY:** HONG KONG  
**DATE RECEIVED:** 27/08/2015  
**DATE OF ISSUE:** 08/09/2015

### COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Dissolved Oxygen and Temperature  
Equipment Type: Dissolved Oxygen Meter  
Brand Name: YSI  
Model No.: 550A  
Serial No.: 05F2063AZ  
Equipment No.: --  
Date of Calibration: 04 September, 2015

### NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

  
Mr. Fung Lim Chee Richard  
General Manager  
Greater China & Hong Kong

# REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

**Work Order:** HK1532306  
**Sub-Batch:** 0  
**Date of Issue:** 08/09/2015  
**Client:** ACTION UNITED ENVIRO SERVICES



**Equipment Type:** Dissolved Oxygen Meter  
**Brand Name:** YSI  
**Model No.:** 550A  
**Serial No.:** 05F2063AZ  
**Equipment No.:** --

**Date of Calibration:** 04 September, 2015      **Date of next Calibration:** 04 December, 2015

**Parameters:**

**Dissolved Oxygen**

**Method Ref: APHA (21st edition), 4500O: G**

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
2.92	2.87	-0.05
5.02	5.12	+0.10
7.69	7.80	+0.11
Tolerance Limit (mg/L)		±0.20

**Temperature**

**Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.**

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
10	10.8	+0.8
21	21.2	+0.2
40	39.4	-0.6
Tolerance Limit (°C)		±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard  
 General Manager -  
 Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd  
11/F, Chung Shun Knitting Centre  
1-3 Wing Yip Street  
Kwai Chung, N.T., Hong Kong  
T: +852 2610 1044  
F: +852 2610 2021  
www.alsglobal.com

## REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

**CONTACT:** MR BEN TAM  
**CLIENT:** ACTION UNITED ENVIRO SERVICES  
**ADDRESS:** RM A 20/F., GOLD KING IND BLDG,  
NO. 35-41 TAI LIN PAI ROAD,  
KWAI CHUNG,  
N.T., HONG KONG

**WORK ORDER:** HK1529917  
**SUB-BATCH:** 0  
**LABORATORY:** HONG KONG  
**DATE RECEIVED:** 13/08/2015  
**DATE OF ISSUE:** 19/08/2015

### COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Turbidity  
Equipment Type: Turbidimeter  
Brand Name: HACH  
Model No.: 2100Q  
Serial No.: 11030C008499  
Equipment No.: --  
Date of Calibration: 17 August, 2015

### NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

  
Mr. Fung Lim Chee, Richard  
General Manager -  
Greater China & Hong Kong

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



**Work Order:** HK1529917  
**Sub-batch:** 0  
**Date of Issue:** 19/08/2015  
**Client:** ACTION UNITED ENVIRO SERVICES

**Equipment Type:** Turbidimeter  
**Brand Name:** HACH  
**Model No.:** 2100Q  
**Serial No.:** 11030C008499  
**Equipment No.:** --

**Date of Calibration:** 17 August, 2015      **Date of next Calibration:** 17 November, 2015


## Parameters:

### Turbidity

Method Ref: APHA 21st Ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.00	--
4	4.27	+6.7
40	38.7	-3.2
80	73.8	-7.8
400	377	-5.8
800	759	-5.1
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

  
Mr. Fung Lim Chee, Richard  
General Manager -  
Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd  
11/F, Chung Shun Knitting Centre  
1-3 Wing Yip Street  
Kwai Chung, N.T., Hong Kong  
T: +852 2610 1044  
F: +852 2610 2021  
www.alsglobal.com

## REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

**CONTACT:** MR BEN TAM  
**CLIENT:** ACTION UNITED ENVIRO SERVICES  
**ADDRESS:** RM A 20/F., GOLD KING IND BLDG,  
NO. 35-41 TAI LIN PAI ROAD,  
KWAI CHUNG,  
N.T., HONG KONG

**WORK ORDER:** HK1538189  
**SUB-BATCH:** 0  
**LABORATORY:** HONG KONG  
**DATE RECEIVED:** 07/10/2015  
**DATE OF ISSUE:** 15/10/2015

### COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Turbidity  
Equipment Type: Turbidimeter  
Brand Name: HACH  
Model No.: 2100Q  
Serial No.: 12060C018266  
Equipment No.: --  
Date of Calibration: 14 October, 2015

### NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

  
Mr. Fung Lim Chee, Richard  
General Manager -  
Greater China & Hong Kong

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



**Work Order:** HK1538189  
**Sub-batch:** 0  
**Date of Issue:** 15/10/2015  
**Client:** ACTION UNITED ENVIRO SERVICES

**Equipment Type:** Turbidimeter  
**Brand Name:** HACH  
**Model No.:** 2100Q  
**Serial No.:** 12060C018266  
**Equipment No.:** --  
**Date of Calibration:** 14 October, 2015      **Date of next Calibration:** 14 January, 2016

## Parameters:

### Turbidity

Method Ref: APHA 21st Ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.15	--
4	4.17	+4.3
40	43.9	+9.8
80	86.8	+8.5
400	430	+7.5
800	852	+6.5
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard  
General Manager -  
Greater China & Hong Kong





ALS Technichem (HK) Pty Ltd  
11/F, Chung Shun Knitting Centre  
1-3 Wing Yip Street  
Kwai Chung, N.T., Hong Kong  
T: +852 2610 1044  
F: +852 2610 2021  
www.alsglobal.com

## REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

**CONTACT:** MR BEN TAM  
**CLIENT:** ACTION UNITED ENVIRO SERVICES  
**ADDRESS:** RM A 20/F., GOLDEN KING IND BLDG,  
NO. 35-41 TAI LIN PAI ROAD,  
KWAI CHUNG,  
N.T., HONG KONG

**WORK ORDER:** HK1529670  
**SUB-BATCH:** 0  
**LABORATORY:** HONG KONG  
**DATE RECEIVED:** 12/08/2015  
**DATE OF ISSUE:** 20/08/2015

### COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.


The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: pH and Temperature  
Description: pH Meter  
Brand Name: AZ  
Model No.: 8685  
Serial No.: 1064457  
Equipment No.: --  
Date of Calibration: 19 August, 2015

### NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

  
Mr Fung Lim Chee, Richard  
General Manager -  
Greater China & Hong Kong

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



**Work Order:** HK1529670  
**Sub-batch:** 0  
**Date of Issue:** 20/08/2015  
**Client:** ACTION UNITED ENVIRO SERVICES

**Description:** pH Meter  
**Brand Name:** AZ  
**Model No.:** 8685  
**Serial No.:** 1064457  
**Equipment No.:** --

**Date of Calibration:** 19 August, 2015

**Date of next Calibration:**

19 November, 2015

## Parameters:

### pH Value

Method Ref: APHA (21st edition), 4500H:B

Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
4.0	4.1	+0.10
7.0	6.9	-0.10
10.0	10.0	0.00
Tolerance Limit (pH Unit)		±0.20


### Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
12	11.5	-0.5
19	18.5	-0.5
38	37.5	-0.5
Tolerance Limit (°C)		±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

  
Mr Fung Lim Chee, Richard  
General Manager -  
Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd  
11/F, Chung Shun Knitting Centre  
1-3 Wing Yip Street  
Kwai Chung, N.T., Hong Kong  
T: +852 2610 1044  
F: +852 2610 2021  
www.alsglobal.com

## REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

**CONTACT:** MR BEN TAM  
**CLIENT:** ACTION UNITED ENVIRO SERVICES  
**ADDRESS:** RM A 20/F., GOLDEN KING IND BLDG,  
NO. 35-41 TAI LIN PAI ROAD,  
KWAI CHUNG,  
N.T., HONG KONG

**WORK ORDER:** HK1532301  
**SUB-BATCH:** 0  
**LABORATORY:** HONG KONG  
**DATE RECEIVED:** 27/08/2015  
**DATE OF ISSUE:** 07/09/2015


### COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.  
The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.  
The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: pH and Temperature  
Description: pH Meter  
Brand Name: AZ  
Model No.: 8685  
Serial No.: 212632  
Equipment No.: --  
Date of Calibration: 04 September, 2015

### NOTES

This is the Final Report and supersedes any preliminary report with this batch number.  
Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

  
Mr Fung Lim Chee, Richard  
General Manager -  
Greater China & Hong Kong

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



Work Order: HK1532301  
Sub-batch: 0  
Date of Issue: 07/09/2015  
Client: ACTION UNITED ENVIRO SERVICES

Description: pH Meter  
Brand Name: AZ  
Model No.: 8685  
Serial No.: 212632  
Equipment No.: --

Date of Calibration: 04 September, 2015

Date of next Calibration:

04 December, 2015

## Parameters:

### pH Value

Method Ref: APHA (21st edition), 4500H:B

Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
4.0	3.9	-0.10
7.0	7.0	0.00
10.0	10.0	0.00
	Tolerance Limit (pH Unit)	±0.20


### Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
10	9.8	-0.2
20	20.1	+0.1
40	39.3	-0.7
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

  
Mr Fung Lim Chee, Richard  
General Manager -  
Greater China & Hong Kong



Hong Kong Accreditation Service  
香港認可處

**Certificate of Accreditation**  
認可證書

*This is to certify that*  
特此證明

**ALS TECHNICHEM (HK) PTY LIMITED**

**11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong**  
香港新界葵涌永業街1-3號忠信針織中心11樓

*has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a*  
為香港認可處執行機關根據認可諮詢委員會建議而接受的

**HOKLAS Accredited Laboratory**  
「香港實驗所認可計劃」認可實驗所

*This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as listed in the HOKLAS Directory of Accredited Laboratories within the test category of*  
此實驗所符合ISO / IEC 17025 : 2005 – 《測試及校正實驗所能力的通用規定》所訂的要求，獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定  
測試或校正工作

**Environmental Testing**  
環境測試

*This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005.*  
本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。

*This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué).*  
這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作  
(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

*The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive*  
香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator  
執行幹事 陳成城  
Issue Date : 5 May 2009  
簽發日期：二零零九年五月五日

Registration Number : **HOKLAS 066**  
註冊號碼：

Date of First Registration : 15 September 1995  
首次註冊日期：一九九五年九月十五日



## **Appendix G**

### **Event and Action Plan**

**Event and Action Plan for Air Quality**

Event	ET	IEC	ER	Action Contractor
<b>Action Level</b>				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method.	1. Notify Contractor.	1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.
<b>Limit Level</b>				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
2. Exceedance for two or more consecutive samples	1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented;	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not
	and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	the ER accordingly; 5. Monitor the implementation of remedial measures.	5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

**Event and Action Plan for Construction Noise**

Event		ET	IEC	ER	Action Contractor
Action Level	<ol style="list-style-type: none"> <li>1. Notify ER, IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the IEC and Contractor on remedial measures required;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the investigation results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Advise the ER on the effectiveness of the proposed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC and ER;</li> <li>2. Implement noise mitigation proposals.</li> </ol>	
Limit Level	<ol style="list-style-type: none"> <li>1. Inform IEC, ER, Contractor and EPD;</li> <li>2. Repeat measurements to confirm findings;</li> <li>3. Increase monitoring frequency;</li> <li>4. Identify source and investigate the cause of exceedance;</li> <li>5. Carry out analysis of Contractor's working procedures;</li> <li>6. Discuss with the IEC, Contractor and ER on remedial measures required;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures;</li> <li>5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Submit further proposal if problem still not under control;</li> <li>5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated.</li> </ol>	



**Event and Action Plan for Water Quality**

EVENT	CONTRACTOR			ACTION CONTRACTOR
	ET	IEC	ER	
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> <li>1. Repeat in-situ measurement to confirm findings;</li> <li>2. Identify reasons for non-compliance and sources of impact;</li> <li>3. Inform IEC and Contractor;</li> <li>4. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>5. Discuss mitigation measures with IEC and Contractor;</li> <li>6. Repeat measurement on next day of exceedance.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET and Contractor on the mitigation measures;</li> <li>2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>3. Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with IEC on the proposed mitigation measures;</li> <li>2. Make agreement on the mitigation measures to be implemented;</li> <li>3. Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>2. Rectify unacceptable practice;</li> <li>3. Check all plant and equipment;</li> <li>4. Consider changes of working methods;</li> <li>5. Discuss with ET and IEC and propose mitigation measures to IEC and ER;</li> <li>6. Implement the agreed mitigation measures.</li> </ol>
Action Level being exceeded by more than two consecutive sampling days	<ol style="list-style-type: none"> <li>1. Repeat in-situ measurement to confirm findings;</li> <li>2. Identify reasons for non-compliance and sources of impact;</li> <li>3. Inform IEC and Contractor;</li> <li>4. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>5. Discuss mitigation measures with IEC and Contractor;</li> <li>6. Ensure mitigation measures are implemented;</li> <li>7. Prepare to increase the monitoring frequency to daily;</li> <li>8. Repeat measurement on next day of exceedance.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET and Contractor on the mitigation measures;</li> <li>2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>3. Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with IEC on the proposed mitigation measures;</li> <li>2. Make agreement on the mitigation measures to be implemented;</li> <li>3. Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>2. Rectify unacceptable practice;</li> <li>3. Check all plant and equipment;</li> <li>4. Consider changes of working methods;</li> <li>5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days;</li> <li>6. Implement the agreed mitigation measures.</li> </ol>
Limit Level being exceeded by one sampling day	<ol style="list-style-type: none"> <li>1. Repeat in-situ measurement to confirm findings;</li> <li>2. Identify reasons for non-compliance and sources of impact;</li> <li>3. Inform IEC, Contractor and EPD;</li> <li>4. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>5. Discuss mitigation measures with IEC, ER and Contractor;</li> <li>6. Ensure mitigation measures are implemented;</li> <li>7. Increase the monitoring frequency to daily until no exceedance of Limit Level.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET and Contractor on the mitigation measures;</li> <li>2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>3. Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>2. Request Contractor to critically review the working methods;</li> <li>3. Make agreement on the mitigation measures to be implemented;</li> <li>4. Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>2. Rectify unacceptable practice;</li> <li>3. Check all plant and equipment;</li> <li>4. Consider changes of working methods;</li> <li>5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days;</li> <li>6. Implement the agreed mitigation measures.</li> </ol>
Limit level being exceeded by more than one consecutive sampling days	<ol style="list-style-type: none"> <li>1. Repeat in-situ measurement to confirm findings;</li> <li>2. Identify reasons for non-compliance and sources of impact;</li> <li>3. Inform IEC, Contractor and EPD;</li> <li>4. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>5. Discuss mitigation measures with IEC, ER and Contractor;</li> <li>6. Ensure mitigation measures are implemented;</li> <li>7. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET and Contractor on the mitigation measures;</li> <li>2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>3. Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>2. Request Contractor to critically review the working methods;</li> <li>3. Make agreement on the mitigation measures to be implemented;</li> <li>4. Assess the effectiveness of the implemented mitigation measures;</li> <li>5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit Level.</li> </ol>	<ol style="list-style-type: none"> <li>1. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>2. Rectify unacceptable practice;</li> <li>3. Check all plant and equipment;</li> <li>4. Consider changes of working methods;</li> <li>5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days;</li> <li>6. Implement the agreed mitigation measures;</li> <li>7. As directed by the ER, to slow down or to stop all or part of the construction activities.</li> </ol>

## **Appendix H**

### **Impact Monitoring Schedule**

**Impact Monitoring Schedule for the Reporting Period – November 2015**

Date		Dust Monitoring		Noise Monitoring	Water Quality
		1-hour TSP	24-hour TSP		
Sun	1-Nov-15				
Mon	2-Nov-15		C6		C6
Tue	3-Nov-15	C3&C5 & SSC505		C3&C5& SSC505	C2&C3&C5& SSC505
Wed	4-Nov-15		C2&C3&C5& SSC505		C6
Thu	5-Nov-15				C2&C3&C5& SSC505
Fri	6-Nov-15	C2&C6		C2&C6	C6
Sat	7-Nov-15		C6		C2&C3&C5& SSC505
Sun	8-Nov-15				
Mon	9-Nov-15	C3&C5 & SSC505		C3&C5& SSC505	C2&C3&C5& SSC505
Tue	10-Nov-15		C2&C3&C5& SSC505		C6
Wed	11-Nov-15				C2&C3&C5& SSC505
Thu	12-Nov-15	C2&C6		C2&C6	C6
Fri	13-Nov-15		C6		C2&C3&C5& SSC505
Sat	14-Nov-15	C3&C5 & SSC505		C3&C5& SSC505	C6
Sun	15-Nov-15				
Mon	16-Nov-15		C2&C3&C5& SSC505		C2&C3&C5& C6&SSC505
Tue	17-Nov-15				
Wed	18-Nov-15	C2&C6		C2&C6	C6
Thu	19-Nov-15		C6		C2&C3&C5& SSC505
Fri	20-Nov-15	C3&C5 & SSC505		C3&C5& SSC505	C6
Sat	21-Nov-15		C2&C3&C5& SSC505		C2&C3&C5& SSC505
Sun	22-Nov-15				
Mon	23-Nov-15				C2&C3&C5& SSC505
Tue	24-Nov-15	C2&C6		C2&C6	C6
Wed	25-Nov-15		C6		C2&C3&C5& SSC505
Thu	26-Nov-15	C3&C5 & SSC505		C3&C5& SSC505	C6
Fri	27-Nov-15		C2&C3&C5& SSC505		C2&C3&C5& SSC505
Sat	28-Nov-15				C6
Sun	29-Nov-15				
Mon	30-Nov-15	C2&C6		C2&C6	C6

	Monitoring Day
	Sunday or Public Holiday

**Monitoring Location**

Contract 2 (C2)	Air Quality	AM7b & AM8
	Construction Noise	NM5, NM6, NM7
	Water Quality#	WM3, WM3-Control, WM4, WM4-Control A & WM4-Control B
Contract 3 (C3)	Air Quality	AM9b
	Construction Noise	NM8, NM9 & NM10
	Water Quality	WM4, WM4-Control A & WM4-Control B
Contract 5 (C5)	Air Quality	AM1a, AM2 & AM3
	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control
Contract SS C505	Air Quality	AM1a
	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control
Contract 6 (C6)	Air Quality	AM2, AM3, AM4b, AM5 & AM6
	Construction Noise	NM2, NM3, NM4, NM5 & NM6
	Water Quality	WM2a, WM2A-C, WM2B, WM2B-C, WM3, WM3-C

**Impact Monitoring Schedule for next Reporting Period – December 2015**

Date		Dust Monitoring		Noise Monitoring	Water Quality
		1-hour TSP	24-hour TSP		
Tue	1-Dec-15		C6		C2&C3&C5& SSC505
Wed	2-Dec-15	C3&C5 & SSC505		C3&C5 & SSC505	C6
Thu	3-Dec-15		C2&C3&C5& SSC505		C2&C3&C5& SSC505
Fri	4-Dec-15				C6
Sat	5-Dec-15	C2&C6		C2&C6	C2&C3&C5& SSC505
Sun	6-Dec-15				
Mon	7-Dec-15		C6		C6
Tue	8-Dec-15	C3&C5 & SSC505		C3&C5& SSC505	C2&C3&C5& SSC505
Wed	9-Dec-15		C2&C3&C5& SSC505		C6
Thu	10-Dec-15				C2&C3&C5& SSC505
Fri	11-Dec-15	C2&C6		C2&C6	C6
Sat	12-Dec-15		C6		C2&C3&C5& SSC505
Sun	13-Dec-15				
Mon	14-Dec-15	C3&C5 & SSC505		C3&C5& SSC505	C2&C3&C5& SSC505
Tue	15-Dec-15		C2&C3&C5& SSC505		C6
Wed	16-Dec-15				C2&C3&C5& SSC505
Thu	17-Dec-15	C2&C6		C2&C6	C6
Fri	18-Dec-15		C6		C2&C3&C5& SSC505
Sat	19-Dec-15	C3&C5 & SSC505		C3&C5& SSC505	C6
Sun	20-Dec-15				
Mon	21-Dec-15		C3&C5 & SSC505		C6
Tue	22-Dec-15				C3&C5& SSC505
Wed	23-Dec-15	C2&C6		C2&C6	C6
Thu	24-Dec-15	C3&C5 & SSC505	C3&C5 & SSC505 & C6	C3&C5 & SSC505	C3&C5& SSC505
Fri	25-Dec-15				
Sat	26-Dec-15				
Sun	27-Dec-15				
Mon	28-Dec-15				C3&C5& SSC505
Tue	29-Dec-15	C2&C6		C2&C6	C6
Wed	30-Dec-15	C3&C5 & SSC505	C3&C5 & SSC505 & C6	C3&C5 & SSC505	C3&C5& SSC505
Thu	31-Dec-15				C6

	Monitoring Day
	Sunday or Public Holiday

**Monitoring Location**

Contract 2 (C2)	Air Quality	AM7b & AM8
	Construction Noise	NM5, NM6, NM7
	Water Quality#	WM3, WM3-Control, WM4, WM4-Control A & WM4-Control B
Contract 3 (C3)	Air Quality	AM9b
	Construction Noise	NM8, NM9 & NM10
	Water Quality	WM4, WM4-Control A & WM4-Control B
Contract 5 (C5)	Air Quality	AM1a, AM2 & AM3
	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control
Contract SS C505	Air Quality	AM1a
	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control
Contract 6 (C6)	Air Quality	AM2, AM3, AM4b, AM5 & AM6
	Construction Noise	NM2, NM3, NM4, NM5 & NM6
	Water Quality	WM2a, WM2A-C, WM2B, WM2B-C, WM3, WM3-C

# **Appendix I**

## **Database of Monitoring Result**

**24-hour TSP Monitoring Data**

DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m <sup>3</sup> /min)	AIR VOLUME (std m <sup>3</sup> )	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-HR TSP (µg/m <sup>3</sup> )
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
<b>AM1a - Garden Farm, Tsung Yuen Ha Village</b>															
4-Nov-15	28686	10692.50	10716.08	1414.80	30	30	30.0	23.2	1017	1.07	1515	2.7873	2.9301	0.1428	94
10-Nov-15	28618	10716.08	10739.66	1414.80	32	32	32.0	22.4	1016.8	1.13	1604	2.8304	2.9642	0.1338	83
16-Nov-15	28708	10739.66	10763.21	1413.00	36	37	36.5	28.7	1013.8	1.26	1778	2.8024	2.8739	0.0715	40
21-Nov-15	28700	10763.21	10786.74	1411.80	37	38	37.5	24.8	1017	1.30	1832	2.7991	2.9002	0.1011	55
27-Nov-15	28746	10786.74	10810.31	1414.20	30	32	31.0	18.4	1022.4	1.11	1573	2.7738	2.8893	0.1155	73
<b>AM2 - Village House near Lin Ma Hang Road</b>															
4-Nov-15	28606	6238.61	6262.43	1429.20	34	35	34.5	23.2	1017	1.11	1587	2.8204	3.0546	0.2342	148
10-Nov-15	28619	6262.43	6286.26	1429.80	34	35	34.5	22.4	1016.8	1.11	1590	2.8346	3.0185	0.1839	116
16-Nov-15	28709	6286.26	6310.05	1427.40	33	35	34.0	28.7	1013.8	1.08	1541	2.7954	2.9201	0.1247	81
21-Nov-15	28665	6310.06	6333.89	1429.80	35	36	35.5	24.8	1017	1.14	1634	2.8769	2.9827	0.1058	65
27-Nov-15	28747	6333.89	6357.70	1428.60	28	28	28.0	18.4	1022.4	0.89	1270	2.7832	2.9456	0.1624	128
<b>AM3 - Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village</b>															
4-Oct-15	28611	7350.80	7374.80	1440.00	44	44	44.0	23.2	1017	1.37	1968	2.8250	3.0314	0.2064	105
10-Nov-15	28621	7374.80	7398.80	1440.00	42	43	42.5	22.4	1016.8	1.32	1898	2.8094	2.9657	0.1563	82
16-Nov-15	28710	7398.80	7422.80	1440.00	42	42	42.0	28.7	1013.8	1.28	1849	2.7965	2.8660	0.0695	38
21-Nov-15	28641	7422.80	7446.80	1440.00	40	40	40.0	24.8	1017	1.23	1769	2.8223	2.9202	0.0979	55
27-Nov-15															power failure
<b>AM4 - House no. 10B1 Nga Yiu Ha Village</b>															
2-Nov-15	28591	9330.65	9354.65	1440.00	42	44	43.0	22.6	1019.8	1.15	1661	2.7873	2.8770	0.0897	54
7-Nov-15	28617	9354.65	9378.65	1440.00	41	42	41.5	26.2	1016.3	1.09	1575	2.8172	2.8757	0.0585	37
13-Nov-15	28706	9378.65	9402.65	1440.00	39	40	39.5	23.3	1015.2	1.03	1489	2.8196	2.8842	0.0646	43
19-Nov-15	28713	9402.65	9426.65	1440.00	39	40	39.5	25.9	1017	1.03	1482	2.8053	2.8683	0.0630	43
25-Nov-15	28741	9426.65	9450.65	1440.00	34	35	34.5	22.6	1017.7	0.87	1256	2.8022	2.8939	0.0917	73
<b>AM5a - Ping Yeung Village House</b>															
2-Nov-15	28687	7168.93	7192.93	1440.00	28	30	29.0	22.6	1019.8	0.87	1251	2.7731	2.8660	0.0929	74
7-Nov-15	28616	7192.98	7216.98	1440.00	32	32	32.0	26.2	1016.3	0.96	1381	2.8230	2.9140	0.0910	66
13-Nov-15	28707	7216.98	7240.98	1440.00	30	32	31.0	23.3	1015.2	0.93	1340	2.7919	2.8312	0.0393	29
19-Nov-15	28712	7240.98	7264.98	1440.00	34	34	34.0	25.9	1017	1.03	1477	2.8116	2.8495	0.0379	26
25-Nov-15	28741	7264.99	7288.99	1440.00	32	34	33.0	22.6	1017.7	1.00	1439	2.8105	3.0072	0.1967	137
<b>AM6 - Wo Keng Shan Village House</b>															
2-Nov-15	28684	5740.45	5764.45	1440.00	34	34	34.0	22.6	1019.8	1.08	1548	2.7707	2.9348	0.1641	106
7-Nov-15	28608	5764.46	5788.46	1440.00	34	34	34.0	26.2	1016.3	1.07	1536	2.8029	2.9058	0.1029	67
13-Nov-15	28635	5788.46	5812.46	1440.00	35	36	35.5	23.3	1015.2	1.12	1609	2.8209	2.9005	0.0796	49

DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m <sup>3</sup> /min)	AIR VOLUME (std m <sup>3</sup> )	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-HR TSP (µg/m <sup>3</sup> )
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
19-Nov-15	28639	5812.46	5836.46	1440.00	36	36	36.0	25.9	1017	1.13	1625	2.8250	2.9101	0.0851	52
25-Nov-15	28743	5836.47	5860.47	1440.00	35	36	35.5	22.6	1017.7	1.12	1612	2.7808	3.0071	0.2263	140
<b>AM7b - Loi Tung Village House</b>															
4-Nov-15	28605	14772.98	14796.98	1440.00	48	48	48.0	23.2	1017	1.41	2027	2.8248	3.0048	0.1800	89
10-Nov-15	28633	14796.98	14821.02	1442.40	31	32	31.5	22.4	1016.8	0.95	1372	2.8170	2.9302	0.1132	82
16-Nov-15	28636	14821.02	14845.02	1440.00	32	32	32.0	28.7	1013.8	0.95	1375	2.8105	2.8618	0.0513	37
21-Nov-15	28715	14845.02	14869.02	1440.00	32	33	32.5	24.8	1017	0.98	1405	2.8190	2.9020	0.0830	59
27-Nov-15	28744	14869.02	14893.02	1440.00	30	30	30.0	18.4	1022.4	0.92	1322	2.7920	2.8879	0.0959	73
<b>AM8 - Po Kat Tsai Village No. 4</b>															
4-Nov-15	28599	8643.39	8667.39	1440.00	48	48	48.0	23.2	1017	1.31	1891	2.8081	2.9650	0.1569	83
10-Nov-15	28634	8667.39	8691.39	1440.00	48	48	48.0	22.4	1016.8	1.32	1894	2.8199	2.8794	0.0595	31
16-Nov-15	28637	8691.39	8715.41	1441.20	46	46	46.0	28.7	1013.8	1.24	1789	2.8138	2.8703	0.0565	32
21-Nov-15	28714	8715.42	8739.42	1440.00	42	42	42.0	24.8	1017	1.14	1636	2.8127	2.8890	0.0763	47
27-Nov-15	28745	8739.42	8763.42	1440.00	48	48	48.0	18.4	1022.4	1.33	1913	2.8055	2.9221	0.1166	61
<b>AM9b - Nam Wa Po Village House No. 80</b>															
4-Nov-15	28685	16120.13	16144.13	1440.00	33	34	33.5	23.2	1017	1.11	1594	2.7833	2.9674	0.1841	115
10-Nov-15	28701	16144.14	16168.14	1440.00	33	33	33.0	22.4	1016.8	1.09	1574	2.7919	2.9312	0.1393	89
16-Nov-15	28638	16168.14	16192.14	1440.00	49	50	49.5	28.7	1013.8	1.59	2286	2.8152	2.9113	0.0961	42
21-Nov-15	28640	16192.14	16216.14	1440.00	50	50	50.0	24.8	1017	1.62	2326	2.8138	3.0399	0.2261	97
27-Nov-15	28739	16216.15	16240.15	1440.00	50	50	50.0	19.6	1013.7	1.63	2343	2.7794	3.0042	0.2248	96

**Construction Noise Monitoring Results, dB(A)**

Date	Start Time	1 <sup>st</sup> Leq <sub>5mi</sub> n	L10	L90	2 <sup>nd</sup> Leq <sub>5mi</sub> n	L10	L90	3 <sup>rd</sup> Leq <sub>5mi</sub> n	L10	L90	4 <sup>th</sup> Leq <sub>5mi</sub> n	L10	L90	5 <sup>th</sup> Leq <sub>5mi</sub> n	L10	L90	6 <sup>th</sup> Leq <sub>5mi</sub> n	L10	L90	Leq30	façade correction
<b>NM1 - Tsung Yuen Ha Village House No. 63</b>																					
3-Nov-15	10:20	65.0	67.8	57.4	68.7	71.7	63.2	71.1	73.7	64.9	69.1	72.3	59.0	62.2	66.0	55.7	62.8	65.8	57.7	68	NA
9-Nov-15	10:40	58.4	61.0	54.6	57.8	60.2	53.6	58.5	62.1	52.5	52.8	54.3	51.1	58.6	62.2	52.7	59.4	61.0	56.0	58	NA
14-Nov-15	10:07	67.1	70.4	59.8	67.7	70.9	60.3	68.4	71.6	59.5	69.5	72.9	59.5	70.2	73.4	62.2	68.3	71.1	61.3	69	NA
20-Nov-15	10:55	62.0	63.8	57.3	64.0	67.8	52.6	65.0	68.0	56.3	65.5	68.0	58.9	65.4	67.7	60.2	63.5	66.5	56.4	64	NA
26-Nov-15	9:41	67.9	71.0	58.5	63.5	67.0	57.0	62.8	66.5	56.5	63.3	66.5	57.5	63.1	66.0	57.5	63.4	67.0	57.5	64	NA
<b>NM2 - Village House near Lin Ma Hang Road</b>																					
3-Nov-15	10:59	63.4	68.3	52.4	62.0	66.8	51.9	61.9	67.0	51.8	60.3	64.4	53.0	61.0	66.3	53.0	59.1	61.3	53.5	61	NA
9-Nov-15	11:21	65.0	69.5	49.9	58.3	62.3	44.5	57.9	61.1	44.7	55.9	59.1	44.0	57.2	62.2	44.4	58.3	61.9	44.9	60	NA
14-Nov-15	10:56	63.2	69.3	53.0	58.1	58.4	53.6	60.2	64.4	54.1	58.7	62.8	53.4	59.9	63.9	52.1	59.4	57.5	48.7	60	NA
20-Nov-15	11:31	63.0	66.6	48.6	52.3	53.4	50.0	57.3	57.6	51.8	52.8	53.2	51.2	54.7	58.1	49.1	67.2	71.3	49.7	61	NA
26-Nov-15	10:25	65.5	67.0	50.5	57.3	60.0	48.5	57.7	56.5	48.0	54.9	58.5	48.0	53.4	56.0	47.0	57.9	59.5	48.0	60	NA
<b>NM3 - Ping Yeung Village House</b>																					
6-Nov-15	10:11	65.7	67.6	49.7	63.8	65.7	49.6	54.5	55.4	49.8	54.6	54.3	49.4	63.1	59.4	49.0	57.9	57.6	49.7	62	NA
12-Nov-15	10:30	70.1	72.8	48.8	60.9	62.6	50.3	63.3	60.2	50.9	59.6	61.7	52.0	63.7	62.9	53.6	58.5	60.3	52.3	65	NA
18-Nov-15	11:25	63.0	62.5	47.0	56.8	55.4	48.7	53.3	55.0	48.5	49.7	48.9	48.2	61.5	58.2	48.3	48.9	49.3	48.3	59	NA
24-Nov-15	10:37	56.4	58.6	46.9	51.7	54.5	47.1	51.5	54.2	45.6	56.6	55.7	46.7	65.5	54.9	44.6	50.6	51.0	44.7	59	NA
30-Nov-15	10:55	58.1	57.2	46.3	50.5	50.7	44.5	54.4	52.1	45.1	58.2	60.7	44.4	54.4	52.7	45.7	56.1	54.1	44.0	56	NA
<b>NM4 - Wo Keng Shan Village House</b>																					
6-Nov-15	11:23	65.6	69.5	57.7	63.1	66.1	56.6	66.6	65.5	56.7	65.4	65.5	58.7	66.5	65.4	55.9	65.1	65.5	53.1	66	NA
12-Nov-15	11:18	62.7	67.2	55.4	64.2	67.2	56.0	64.2	66.4	55.6	65.3	66.1	54.0	60.1	58.1	50.6	58.3	58.4	50.0	63	NA
18-Nov-15	13:07	60.3	8.1	45.6	56.1	55.9	50.2	69.1	64.7	51.0	63.1	65.0	53.5	65.0	65.3	53.2	66.7	69.6	53.2	65	NA
24-Nov-15	11:21	63.3	66.2	52.0	64.5	65.8	53.5	64.0	64.8	53.0	61.9	65.0	52.2	60.1	58.7	50.9	61.6	59.7	51.1	63	NA
30-Nov-15	13:07	62.9	63.0	48.6	66.3	67.9	49.1	65.8	64.5	49.1	64.6	66.3	45.9	58.7	60.6	43.4	62.7	65.9	47.2	64	NA
<b>NM5 - Ping Yeung Village House (façade facing northeast)</b>																					
6-Nov-15	9:48	51.2	53.5	47.5	52.1	54.5	48.0	54.9	54.5	46.5	50.1	52.5	47.0	51.9	54.0	48.0	55.0	58.0	47.0	53	NA
12-Nov-15	10:06	69.9	55.3	46.8	74.1	59.6	47.5	54.0	55.6	48.9	50.6	53.6	46.6	52.4	55.4	48.1	53.8	56.6	47.6	68	NA
18-Nov-15	9:14	64.3	64.0	61.5	62.1	63.0	61.0	64.7	65.5	62.0	62.8	63.5	61.5	62.7	63.5	61.5	60.7	64.0	54.0	63	NA
24-Nov-15	9:28	59.1	56.5	43.5	51.0	53.0	46.0	50.3	53.0	44.5	50.2	54.0	42.5	49.1	51.5	42.5	49.5	52.5	43.5	53	NA
30-Nov-15	10:11	54.8	55.7	48.7	53.4	54.8	47.7	50.2	53.9	47.5	52.5	54.7	47.3	53.6	54.8	48.2	52.5	53.2	48.7	53	NA
<b>NM6 - Tai Tong Wu Village House 2</b>																					
6-Nov-15	10:34	56.4	58.5	53.0	55.1	57.0	52.0	55.1	57.0	51.5	57.7	59.5	50.0	56.0	60.0	50.5	56.5	60.5	51.0	56	NA



Date	Start Time	1 <sup>st</sup> Leq <sub>5mi</sub> n	L10	L90	2 <sup>nd</sup> Leq <sub>5mi</sub> n	L10	L90	3 <sup>rd</sup> Leq <sub>5mi</sub> n	L10	L90	4 <sup>th</sup> Leq <sub>5mi</sub> n	L10	L90	5 <sup>th</sup> Leq <sub>5mi</sub> n	L10	L90	6 <sup>th</sup> Leq <sub>5mi</sub> n	L10	L90	Leq30	façade correction
12-Nov-15	10:49	55.7	59.1	46.6	56.1	59.1	48.6	55.7	59.0	47.1	57.0	60.1	49.1	55.0	57.9	49.2	57.4	60.6	46.2	56	NA
18-Nov-15	9:59	51.5	53.0	50.0	56.0	60.0	50.0	56.5	61.0	50.5	52.5	53.5	49.5	52.0	52.5	49.5	51.6	52.5	50.0	54	NA
24-Nov-15	10:14	59.9	63.0	52.5	55.2	57.5	52.0	54.2	57.0	50.5	56.7	58.0	52.0	57.2	59.5	53.0	56.1	58.0	52.5	57	NA
30-Nov-15	10:55	57.8	60.2	49.2	57.2	60.7	49.4	56.4	59.2	48.7	56.5	59.7	48.5	57.5	59.5	49.5	55.3	58.6	47.9	57	NA
<b>NM7 – Po Kat Tsai Village</b>																					
6-Nov-15	13:11	58.1	58.5	58.0	56.5	58.5	49.5	65.1	68.0	53.0	64.1	68.0	53.0	63.4	67.0	55.0	63.4	66.5	55.0	63	NA
12-Nov-15	13:20	59.7	63.5	51.1	61.6	64.0	50.8	57.6	61.5	50.6	56.4	58.2	51.1	64.8	62.2	51.2	57.4	60.9	50.7	61	NA
18-Nov-15	13:14	63.1	65.0	60.5	64.2	66.5	60.0	64.6	67.5	60.5	63.6	66.0	60.5	66.1	68.5	60.5	63.9	66.0	59.5	64	NA
24-Nov-15	13:03	61.2	64.0	52.0	63.0	63.5	52.5	65.9	68.0	55.5	69.4	71.5	56.0	63.5	67.0	54.0	64.1	66.0	59.5	65	NA
30-Nov-15	13:34	62.4	65.4	50.1	60.1	63.7	52	60.9	65.4	51.3	61.3	65.6	50.8	62.4	66	53.7	61.7	64.9	52.6	62	NA
<b>NM8 - Village House, Tong Hang</b>																					
3-Nov-15	13:43	57.4	57	53	56.9	56.5	52.5	60.1	60.5	53.5	55.6	57.5	53.5	55.1	56.5	53	58.1	60	54	58	NA
9-Nov-15	13:44	56.2	58	52	57.8	61.5	52.5	55.5	57.5	53	58.4	62	52.5	55.9	59	52	57.7	62.5	52.5	57	NA
14-Nov-15	10:43	62.9	64	59	63.1	65	60	63	64	60.5	63	64	60.5	65.9	67	60.5	65.4	66.5	59.5	64	NA
20-Nov-15	13:00	57.5	58	56.5	57.7	58.5	57	57.8	58.5	57	58	59	57	57.7	58	57	56.6	58	49.5	58	NA
26-Nov-15	11:01	59.7	63.8	53.3	61.6	60.6	53.4	56.9	59.1	53.5	58.6	62.7	52.2	61.8	60	53.5	57.9	60.2	54.7	60	NA
<b>NM9 - Village House, Kiu Tau Village</b>																					
3-Nov-15	13:00	57.4	60.5	53.0	55.9	57.0	53.0	55.9	57.5	53.5	55.8	57.0	53.5	55.3	57.0	53.0	56.6	59.0	52.4	56	NA
9-Nov-15	13:00	57.6	61.5	51.0	57.7	61.5	51.0	57.1	60.5	50.5	56.6	60.5	51.0	57.5	61.5	52.0	58.5	63.0	52.0	58	NA
14-Nov-15	9:58	64.9	65.5	62.0	64.9	65.5	62.5	65.4	66.5	62.0	63.2	64.0	62.0	64.6	66.0	62.5	65.0	66.0	62.0	65	NA
20-Nov-15	11:29	58.9	61.0	52.0	57.2	57.0	50.5	57.7	59.0	49.5	58.6	61.5	50.0	58.3	58.0	50.0	62.2	65.0	51.0	59	NA
26-Nov-15	10:09	60.6	63.0	56.5	58.7	62.3	54.4	59.8	61.7	56.8	57.5	60.3	52.8	57.3	58.4	54.6	57.2	59.2	54.6	59	NA
<b>NM10 - Nam Wa Po Village House No. 80</b>																					
3-Nov-15	9:15	68.3	71.5	61.5	63.0	65.0	60.5	63.5	65.0	60.5	65.2	67.5	61.0	62.4	64.0	59.5	64.5	66.5	60.0	65	68
9-Nov-15	9:07	61.1	63.0	51.0	56.5	58.0	54.0	56.1	57.5	54.0	58.2	59.0	55.0	57.2	58.5	55.0	55.8	57.0	54.0	58	61
14-Nov-15	9:15	69.3	71.5	63.0	73.7	75.0	63.5	73.0	77.5	63.0	76.0	79.0	67.5	78.2	81.5	67.5	75.1	78.5	66.5	75	78
20-Nov-15	9:08	71.1	75.0	60.5	69.4	73.0	60.5	72.1	75.0	63.5	68.9	72.5	62.0	69.7	72.5	61.0	69.0	73.0	61.0	70	73
26-Nov-15	13:16	58.0	59.3	55.3	57.7	59.3	55.1	58.3	59.6	55.9	57.6	59.1	55.4	58.3	60.4	55.7	59.3	62.0	55.9	58	61

**Water Quality Monitoring Data for Contract 5 and SS C505**

Date	3-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:38	0.46	22.8	22.8	8.54	8.5	99.3	98.7	11.7	11.3	8.5	8.5	4	5.0
			22.8		8.44		98.1		10.9		8.4		6	
WM1	12:07	0.25	23.2	23.2	7.95	8.0	93.0	93.4	26.8	26.9	7.9	7.9	40	41.5
			23.2		8		93.7		27.0		7.8		43	

Date	5-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:01	0.43	25.4	25.4	8.17	8.1	98.6	98.5	9.3	9.5	8.4	8.4	5	4.5
			25.4		8.07		98.4		9.7		8.4		4	
WM1	11:40	0.25	25.9	25.9	7.3	7.3	89.9	89.5	13.7	13.4	8.1	8.1	6	6.5
			25.9		7.24		89.1		13.0		8.1		7	

Date	7-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	13:43	0.39	27.9	27.9	8.05	8.0	102.7	57.5	9.5	9.3	9	9.0	5	5.0
			27.9		8.02		12.2		9.2		8.9		5	
WM1	14:04	0.25	27.5	27.5	7.42	7.4	94.1	94.2	45.6	46.4	8.4	8.4	40	41.0
			27.5		7.44		94.3		47.1		8.4		42	

Date	9-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:04	0.36	25.9	25.9	7.71	7.7	94.9	95.2	9.0	9.0	8.5	8.5	4	3.5
			25.9		7.75		95.4		9.0		8.4		3	
WM1	11:31	0.26	27.1	27.1	6.64	6.6	83.6	83.2	19.2	19.1	7.6	7.3	20	19.5
			27.1		6.58		82.8		19.0		7		19	

Date	11-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:11	0.29	23.8	23.9	8.19	8.2	97.0	96.7	9.0	9.1	7.9	7.9	3	3.5
			23.9		8.13		96.4		9.2		7.8		4	
WM1	13:20	0.24	26.1	26.1	8.25	8.3	101.8	101.9	12.4	12.6	7.6	7.6	11	11.0
			26.1		8.26		101.9		12.7		7.6		11	

Date	13-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:59	0.30	24.3	24.3	8.39	8.4	100.3	100.8	9.6	9.7	9.1	9.1	4	4.5
			24.3		8.47		101.3		9.8		9.1		5	
WM1	11:21	0.23	25.1	25.1	7.75	7.8	94.1	94.3	17.6	17.6	8.6	8.6	25	25.0
			25.1		7.79		94.5		17.5		8.6		25	

Date	16-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:30	0.31	24.7	24.8	7.75	7.7	93.4	93.3	9.9	10.0	8.8	8.8	5	4.0
			24.8		7.73		93.2		10.1		8.7		3	
WM1	10:51	0.24	25.3	25.3	7.4	7.4	90.1	90.0	13.2	13.1	8.4	8.4	8	8.0
			25.3		7.38		89.9		13.0		8.3		8	

Date	19-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	13:42	0.32	26.1	26.1	8.35	8.4	103.1	103.1	11.9	11.8	8	8.1	5	4.0
			26.1		8.35		103.0		11.6		8.1		3	
WM1	13:30	0.25	25.8	25.8	7.6	7.6	93.4	93.3	24.8	25.1	8.2	8.2	30	30.5
			25.8		7.58		93.2		25.3		8.2		31	

Date	21-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	13:42	0.31	25.7	25.7	9.04	9.0	110.9	110.8	16.1	16.3	9.1	9.1	8	8.0
			25.7		9.02		110.6		16.5		9		8	
WM1	13:30	0.26	25.9	25.9	7.93	7.9	97.5	97.6	14.2	13.9	9.2	9.2	14	14.5
			25.9		7.94		97.7		13.5		9.1		15	

Date	23-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:44	0.33	23.5	23.5	7.62	7.6	89.7	89.6	9.5	9.5	8.8	8.8	8	7.5
			23.5		7.6		89.5		9.4		8.8		7	
WM1	10:30	0.27	25	25.0	7.17	7.2	86.8	87.0	12.7	12.9	8.9	8.9	11	11.5
			25		7.2		87.2		13.0		8.9		12	

Date	25-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:50	0.29	21.9	21.9	7.84	7.8	89.5	89.4	8.6	8.5	8.7	8.7	4	3.5
			21.8		7.84		89.3		8.5		8.6		3	
WM1	11:10	0.25	23.6	23.6	7.61	7.6	89.8	89.9	22.6	22.5	8.2	8.2	25	24.0
			23.6		7.63		90.0		22.3		8.2		23	

Date	27-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:17	0.28	13.9	13.9	9.51	9.5	92.1	92.2	15.2	15.4	8.8	8.8	5	4.5
			13.9		9.53		92.3		15.5		8.8		4	
WM1	10:33	0.26	16.8	16.8	8.91	8.9	91.9	92.0	33.7	34.0	8.6	8.6	31	30.0
			16.8		8.93		92.0		34.2		8.6		29	

**Water Quality Monitoring Data for Contract 2 and 3**

Date	3-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	14:22	0.12	24.8	24.8	7.65	7.7	92.4	92.3	5.1	5.1	7.9	7.9	4	3.5
			24.8		7.67		92.1		5.1		7.8		3	
WM4-CB	14:40	0.20	26.3	26.3	6.86	6.9	85.1	85.3	15.0	14.9	7.5	7.5	14	14.0
			26.3		6.89		85.4		14.7		7.4		14	
WM4	14:05	0.30	26.4	26.4	7.53	7.5	93.5	93.4	8.6	8.8	7.8	7.8	10	10.0
			26.4		7.51		93.2		8.9		7.8		10	

Date	5-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	14:59	0.12	26.5	26.5	7.1	7.1	88.2	88.1	19.3	19.4	8.1	8.1	10	9.0
			26.5		7.08		87.9		19.4		8.1		8	
WM4-CB	15:16	0.19	27.8	27.8	5.67	5.6	72.2	71.7	15.9	16.3	7.6	7.6	21	21.0
			27.8		5.58		71.1		16.6		7.6		21	
WM4	14:43	0.33	28.5	28.5	6.98	7.0	90.1	89.8	13.3	13.6	8.4	8.4	10	9.5
			28.5		6.93		89.5		13.9		8.4		9	

Date	7-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	10:22	0.12	25	25.0	7.82	7.8	95.0	94.7	6.9	7.0	7.9	7.9	5	5.0
			25		7.8		94.4		7.1		7.9		5	
WM4-CB	10:39	0.20	26.6	26.6	6.17	6.1	76.6	76.0	12.0	12.4	7.4	7.4	12	12.0
			26.6		6.04		75.3		12.7		7.4		12	
WM4	10:01	0.26	25.8	25.8	7.1	7.1	87.3	86.9	12.9	12.6	7.9	7.9	12	11.0
			25.8		7.05		86.5		12.3		7.8		10	

Date	9-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	15:22	0.13	27.4	27.4	7.14	7.2	90.3	90.5	8.5	8.3	7.7	7.7	6	5.5
			27.4		7.17		90.6		8.0		7.7		5	
WM4-CB	15:10	0.21	28.6	28.6	6.14	6.1	79.3	79.2	13.6	13.4	7.5	7.5	17	18.0
			28.6		6.12		79.0		13.2		7.5		19	
WM4	15:45	0.28	28.7	28.7	6.17	6.2	79.9	79.9	18.2	18.5	7.3	7.3	17	16.0
			28.7		6.18		79.8		18.8		7.3		15	

Date	11-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	9:35	0.29	23.2	23.2	8.25	8.2	96.5	96.5	6.6	6.3	8.8	8.8	6	7.0
			23.2		8.24		96.4		6.0		8.7		8	
WM4-CB	9:50	0.14	24	24.0	6.42	6.4	76.3	76.5	15.1	14.7	7.9	7.9	16	17.5
			24		6.44		76.6		14.2		7.9		19	
WM4	10:10	0.23	23.7	23.7	7.02	7.0	83.0	83.1	29.3	30.4	7.9	7.9	27	27.0
			23.7		7.04		83.2		31.5		7.9		27	

Date	13-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	13:26	0.11	24.8	24.8	8.09	8.1	94.6	94.8	7.8	7.6	8.3	8.3	4	4.5
			24.8		8.12		94.9		7.3		8.2		5	
WM4-CB	13:38	0.22	25.7	25.7	6.33	6.3	77.6	77.5	19.1	18.7	7.5	7.6	19	18.5
			25.7		6.31		77.4		18.2		7.6		18	
WM4	13:15	0.30	25.6	25.6	7.49	7.5	91.7	91.8	19.2	19.6	8.2	8.2	20	19.0
			25.6		7.5		91.8		20.0		8.2		18	

Date	16-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	14:06	0.12	25.6	25.6	7.79	7.8	95.3	95.2	6.5	6.9	8.1	8.1	6	5.5
			25.6		7.77		95.1		7.2		8		5	
WM4-CB	14:20	0.24	27.1	27.1	6.03	6.0	76.0	75.9	14.2	14.6	7.6	7.6	12	12.0
			27.1		6.02		75.8		15.0		7.6		12	
WM4	13:55	0.31	26.9	26.9	7.27	7.3	91.0	90.9	14.2	14.5	7.9	8.0	8	8.5
			26.9		7.25		90.8		14.7		8		9	

Date	19-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	10:40	0.15	25.6	25.6	7.96	8.0	97.4	97.6	5.8	6.0	8.4	8.4	6	5.5
			25.6		7.99		97.7		6.3		8.3		5	
WM4-CB	10:54	0.26	27.2	27.2	5.85	5.8	73.7	73.6	15.2	15.0	7.9	8.0	19	20.0
			27.2		5.84		73.5		14.8		8		21	
WM4	11:59	0.35	27.4	27.4	7.47	7.5	94.5	94.6	19.5	19.3	7.6	7.6	19	18.0
			27.4		7.48		94.6		19.1		7.6		17	

Date														21-Nov-15	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM4-CA	15:05	0.16	25.2	25.2	7.75	7.8	94.3	94.6	8.2	7.9	8.5	8.5	7	8.0	
			25.2		7.79		7.6		8.4		9				
WM4-CB	15:16	0.25	25.9	25.9	6.12	6.1	75.4	75.5	13.5	13.8	8	8.0	14	14.5	
			25.9		6.13		14.0		8		15				
WM4	14:55	0.34	26.2	26.2	7.62	7.6	94.3	94.1	19.6	19.9	8.5	8.5	18	18.0	
			26.2		7.59		20.2		8.5		18				

Date														23-Nov-15	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM4-CA	18:40	0.15	25	25.0	7.19	7.2	83.1	83.1	5.1	5.1	8	8.0	10	10.0	
			25		7.16		83.0		5.1		8		10		
WM4-CB	18:45	0.26	25.2	25.2	6.87	6.9	49.0	48.9	10.8	11.3	7.5	7.5	13	12.5	
			25.2		6.86		48.8		11.7		7.5		12		
WM4	18:30	0.35	24.8	24.8	4.43	4.4	95.4	95.2	16.6	16.8	8	8.0	25	25.0	
			24.8		4.42		94.9		16.9		8		25		

Date														25-Nov-15	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM4-CA	15:55	0.16	24.1	24.1	7.5	7.5	89.2	89.3	5.1	5.1	8	8.0	4	3.5	
			24.1		7.5		89.3		5.1		7.9		3		
WM4-CB	14:06	0.28	24.8	24.8	6.02	6.0	72.6	72.7	15.7	16.2	7.9	8.0	13	12.0	
			24.8		6.01		72.7		16.7		8		11		
WM4	15:45	0.37	24.6	24.6	7.39	7.4	88.8	88.8	19.3	19.8	7.7	7.8	14	13.5	
			24.6		7.38		88.7		20.2		7.8		13		

Date														27-Nov-15	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM4-CA	16:05	0.15	20.3	20.3	8.18	8.2	90.5	90.4	12.0	12.4	8.1	8.1	12	12.5	
			20.3		8.16		90.3		12.7		8		13		
WM4-CB	16:15	0.30	22.1	22.1	6.1	6.1	69.9	70.1	14.0	14.2	7.7	7.8	13	13.0	
			22.1		6.13		70.2		14.3		7.8		13		
WM4	15:55	0.36	21.6	21.6	7.71	7.7	87.5	87.7	14.2	14.5	7.9	8.0	14	14.0	
			21.6		7.74		87.9		14.7		8		14		

**Water Quality Monitoring Data for Contract 6**

Date		2-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM2A-C	11:52	0.41	21.2	21.2	8.28	8.3	93.0	93.2	9.1	8.9	8.40	8.4	<2	2.0	
			21.2		8.29		93.3		8.7		8.40				
WM2A	11:16	0.16	21.8	21.8	8.94	8.9	101.9	101.7	31.3	31.6	9.20	9.2	26	25.5	
			21.8		8.89		101.4		31.8		9.10				

Date		4-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM2A-C	10:24	0.43	22.6	22.6	7.29	7.3	84.3	84.4	10.1	10.2	7.90	7.9	<2	2.0	
			22.6		7.31		84.5		10.2		7.90				
WM2A	10:04	0.15	23	23.0	7.96	8.0	92.8	93.0	21.7	22.1	8.30	8.3	13	13.5	
			23		7.99		93.1		22.4		8.30				

Date		6-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM2A-C	10:41	0.41	23.7	23.7	6.92	6.9	81.7	81.8	13.1	13.0	8.20	8.2	5	5.0	
			23.7		6.93		81.9		12.9		8.20				
WM2A	10:20	0.17	24.4	24.2	7.55	7.5	90.4	90.3	48.1	48.6	8.90	8.9	26	27.5	
			24		7.52		90.1		49.0		8.90				

Date		10-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM2A-C	10:35	0.40	23.8	23.8	7.27	7.3	86.2	86.1	9.5	9.2	8.50	8.5	4	3.5	
			23.8		7.26		86.0		9.0		8.40				
WM2A	11:06	0.17	25.4	25.4	8.18	8.2	99.6	99.3	70.9	71.7	8.20	8.2	57	58.5	
			25.4		8.13		99.0		72.5		8.20				

Date		12-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		



WM2A-C	11:00	0.40	23.1	23.1	7.51	7.5	87.7	87.6	16.2	15.9	8.30	8.3	5	5.0
			23.1		7.49		87.5		15.5		8.30		5	
WM2A	10:33	0.15	23.8	23.8	8.37	8.4	99.1	99.0	9.3	9.5	8.70	8.7	5	5.5
			23.8		8.35		98.9		9.7		8.60		6	

Date		14-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM2A-C	10:52	0.41	22.8	22.8	7.52	7.5	87.3	87.6	18.1	17.9	8.70	8.7	3	3.0	
			22.8		7.56		87.8		17.7		8.70		3		
WM2A	11:16	0.17	23.9	23.9	8.16	8.1	96.8	96.7	15.6	15.2	8.30	8.4	7	8.0	
			23.9		8.13		96.5		14.7		8.40		9		

Date		16-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM2A-C	11:38	0.43	24	24.0	8.1	8.1	96.2	95.9	9.8	9.7	8.20	8.2	3	3.5	
			24		8.05		95.6		9.7		8.20		4		
WM2A	12:20	0.18	25.2	25.2	8.03	8.0	97.5	97.4	99.7	100.4	8.00	8.0	72	72.5	
			25.2		8.01		97.3		101.1		8.00		73		

Date		18-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM2A-C	12:07	0.44	24.4	24.4	7.41	7.4	88.7	88.8	10.5	10.0	8.20	8.2	<2	2.0	
			24.4		7.42		88.9		9.6		8.20		<2		
WM2A	11:45	0.18	26.6	26.7	7.92	7.9	98.8	98.9	12.0	12.2	8.00	8.0	9	10.0	
			26.7		7.93		98.9		12.4		8.00		11		

Date		20-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM2A-C	13:09	0.40	23.9	23.9	7.24	7.2	85.9	86.0	10.2	9.9	8.60	8.6	3	2.5	
			23.9		7.25		86.1		9.7		8.60		2		
WM2A	13:30	0.21	25.5	25.5	8.18	8.2	99.9	100.0	13.8	13.5	8.40	8.4	7	8.0	
			25.5		8.2		100.1		13.2		8.40		9		

Date		24-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM2A-C	11:02	0.42	22.7	22.7	7.48	7.5	86.8	86.6	9.9	10.1	8.70	8.7	4	4.0	
			22.6		7.44		86.3		10.3		8.70		4		
WM2A	10:43	0.20	24.7	24.7	8.01	8.0	95.9	96.1	10.9	11.1	8.50	8.5	6	6.0	
			24.7		8.04		96.3		11.2		8.50		6		

Date		26-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM2A-C	12:10	0.41	19	19.0	8.18	8.2	88.2	88.3	9.2	8.9	8.60	8.6	2	2.0	
			19		8.19		88.3		8.7		8.60		2		
WM2A	12:30	0.21	19.8	19.8	9.19	9.2	100.7	100.8	7.2	7.1	8.50	8.5	6	6.0	
			19.8		9.2		100.8		6.9		8.40		6		

Date		28-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM2A-C	10:17	0.40	19.6	19.6	8.09	8.1	88.3	88.4	18.4	18.5	8.80	8.8	8	8.5	
			19.6		8.1		88.5		18.6		8.80		9		
WM2A	10:40	0.20	19.3	19.3	8.67	8.7	93.9	94.0	8.8	8.6	8.80	8.8	5	4.5	
			19.3		8.68		94.1		8.3		8.80		4		

Date		30-Nov-15													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM2A-C	11:20	0.39	20.7	20.7	7.3	7.3	81.4	81.5	8.6	8.8	9.50	9.5	5	4.5	
			20.7		7.31		81.5		9.0		9.50		4		
WM2A	11:07	0.21	20.9	20.9	8.42	8.4	94.4	94.5	9.1	9.2	9.70	9.7	8	8.0	
			20.9		8.43		94.5		9.3		9.70		8		

Date		2-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM2B-C	12:17	0.02	22.9	22.9	7.98	8.0	92.7	92.9	3.2	3.5	8.00	8.0	5	5.5
			22.9		8		93.0		3.8		8.00		6	
WM2B	12:40	0.03	24.7	24.7	8.51	8.5	102.5	102.6	10.5	10.5	7.50	7.5	3	2.5
			24.7		8.53		102.7		10.4		7.40		2	

Date		4-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM2B-C	11:00	0.02	23.6	23.6	7.28	7.3	85.7	85.7	3.8	4.0	7.30	7.3	<2	2.0
			23.6		7.26		85.6		4.2		7.20		<2	
WM2B	11:13	0.03	25.3	25.3	8.14	8.1	99.0	98.8	28.6	<b>28.9</b>	7.10	7.1	11	<b>12.0</b>
			25.3		8.1		98.6		29.1		7.00		13	

Date		6-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM2B-C	11:15	0.02	26.2	26.2	7.51	7.5	88.9	88.9	4.4	4.5	7.70	7.8	2	2.0
			26.2		7.5		88.8		4.6		7.80		2	
WM2B	11:33	0.02	23.8	23.8	8.01	8.0	99.1	98.9	38.8	<b>38.5</b>	7.40	7.4	22	<b>22.0</b>
			23.8		7.97		98.6		38.1		7.40		22	

Date		10-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM2B-C	12:01	0.10	24.3	24.3	7.44	7.4	88.9	88.8	15.1	14.9	7.90	8.0	6	7.0
			24.3		7.42		88.7		14.7		8.00		8	
WM2B	11:37	0.30	26.7	26.7	7.61	7.6	95.0	95.0	132.0	<b>131.5</b>	8.20	8.2	121	<b>112.5</b>
			26.7		7.6		94.9		131.0		8.20		104	

Date		12-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM2B-C	11:40	0.01	23.2	23.3	7.91	7.9	92.6	92.2	4.8	4.9	7.80	7.8	4	4.0
			23.3		7.83		91.7		4.9		7.80		4	

WM2B	11:22	0.02	23.6	23.6	9.2	9.2	108.5	108.0	16.4	16.7	8.00	8.0	11	11.0
			23.6		9.11		107.5		16.9		8.00		11	

Date 14-Nov-15														
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM2B-C	10:40	0.01	23.4	23.4	7.87	7.9	95.6	95.9	4.0	3.9	8.40	8.4	10	10.0
			23.4		7.91		96.1		3.8		8.30		10	
WM2B	11:15	0.02	25.5	25.5	8.52	8.5	103.9	103.9	26.2	26.5	8.50	8.5	28	29.5
			25.5		8.51		103.8		26.7		8.50		31	

Date 16-Nov-15														
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM2B-C	11:40	0.01	26.5	26.5	7.63	7.6	94.9	94.9	4.5	4.5	9.30	9.3	4	3.0
			26.5		7.64		94.9		4.5		9.20		2	
WM2B	12:00	0.02	26.8	26.8	8.27	8.3	103.4	103.6	10.7	10.9	8.80	8.8	8	8.0
			26.8		8.3		103.7		11.1		8.80		8	

Date 18-Nov-15														
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM2B-C	12:42	0.01	24.6	24.6	7.59	7.6	91.1	91.0	4.4	4.6	8.00	8.0	<2	2.0
			24.6		7.56		90.8		4.7		8.00		<2	
WM2B	12:24	0.02	28.1	28.1	7.88	7.9	100.8	100.6	8.9	9.1	7.80	7.8	5	5.0
			28.1		7.85		100.4		9.4		7.80		5	

Date 20-Nov-15														
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM2B-C	13:00	0.01	25.3	25.3	7.64	7.6	92.9	92.7	3.6	3.8	8.20	8.2	<2	2.0
			25.3		7.61		92.5		4.1		8.20		2	
WM2B	13:26	0.02	26.5	26.5	7.97	8.0	99.2	99.2	3.7	3.8	8.00	8.0	5	4.5
			26.5		7.96		99.1		3.8		8.00		4	

Date		24-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM2B-C	11:54	0.01	23.7	23.7	7.88	7.9	93.2	93.3	4.9	4.8	8.50	8.5	6	5.0
			23.7		7.89		93.3		4.7		8.50		4	
WM2B	11:31	0.01	25.2	25.2	7.97	8.0	96.8	96.9	11.7	11.4	8.60	8.6	10	10.5
			25.2		7.98		96.9		11.0		8.60		11	

Date		26-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM2B-C	13:35	0.01	20.9	20.9	8.48	8.5	94.9	95.0	9.4	9.2	9.00	9.0	9	8.0
			20.9		8.49		95.1		8.9		9.00		7	
WM2B	13:20	0.02	23	23.0	8.43	8.4	98.3	98.3	223.0	<b>229.5</b>	9.00	9.1	77	<b>75.0</b>
			23		8.42		98.2		236.0		9.10		73	

Date		28-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM2B-C	10:19	0.01	22.1	22.1	8.06	8.1	92.5	92.6	4.2	4.3	8.50	8.6	2	2.0
			22.1		8.08		92.7		4.4		8.60		<2	
WM2B	10:37	0.01	21.2	21.2	8.37	8.4	94.5	94.7	17.6	<b>18.0</b>	10.20	10.4	40	<b>39.0</b>
			21.2		8.41		94.9		18.3		10.50		38	

Date		30-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM2B-C	12:07	0.01	22.9	22.9	7.34	7.4	85.4	85.6	5.1	5.2	8.90	9.0	4	4.0
			22.9		7.36		85.7		5.2		9.00		4	
WM2B	11:45	0.01	23.6	23.6	7.13	7.6	95.8	95.7	9.5	9.7	9.10	9.1	10	10.0
			23.6		8.1		95.5		10.0		9.10		10	

**Water Quality Monitoring Data for Contract 2 and 6**

Date: 2-Nov-15														
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM3-C	13:02	0.02	23.4	23.4	8.37	8.4	98.3	98.5	15.1	15.2	7.50	7.5	15	16.0
			23.4		8.42		98.6		15.3		7.40		17	
WM3	13:31	0.24	24.6	24.6	7.86	7.9	94.4	94.6	6.3	6.3	7.50	7.5	6	6.0
			24.6		7.87		94.8		6.3		7.50		6	

Date: 4-Nov-15														
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM3-C	11:37	0.03	25.2	25.2	6.15	6.1	74.7	74.7	7.1	7.3	8.50	8.6	2	2.0
			25.2		6.14		74.6		7.5		8.70		2	
WM3	11:51	0.22	24.6	24.6	6.81	6.8	81.8	81.8	8.6	8.7	6.40	6.3	3	3.5
			24.6		6.8		81.7		8.7		6.20		4	

Date: 6-Nov-15														
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM3-C	11:50	0.03	25.9	25.9	7.28	7.3	89.8	89.8	24.0	24.6	7.50	7.5	45	47.0
			25.9		7.27		89.7		25.1		7.50		49	
WM3	12:17	0.25	25.5	25.5	7.31	7.3	89.3	89.4	8.9	9.5	7.80	7.8	6	6.5
			25.5		7.32		89.4		10.1		7.80		7	

Date: 10-Nov-15														
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM3-C	12:20	0.01	26	26.0	5.66	5.7	69.8	70.0	4.9	4.6	10.00	10.0	5	4.5
			26		5.68		70.1		4.3		10.00		4	
WM3	12:35	0.37	25.6	25.6	6.89	6.9	84.3	84.1	7.1	7.1	9.10	9.1	7	7.0
			25.6		6.84		83.8		7.1		9.00		7	

Date: 12-Nov-15														
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM3-C	12:01	0.01	24.7	24.7	7.09	7.1	85.5	85.6	6.3	6.2	7.70	7.7	6	7.0
			24.7		7.1		85.6		6.1		7.60		8	
WM3	12:20	0.35	24.1	24.1	7.52	7.5	89.7	89.8	12.2	12.5	8.10	8.2	12	11.5
			24.1		7.53		89.8		12.7		8.20		11	

Date		14-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM3-C	11:40	0.01	25	25.0	7.68	7.7	92.6	92.5	20.2	19.9	8.00	8.0	30	31.5
			25		7.65		92.3		19.6		7.90		33	
WM3	11:45	0.35	24.6	24.6	7.48	7.5	90.0	89.9	12.4	12.8	7.90	8.0	13	13.0
			24.6		7.45		89.7		13.1		8.00		13	

Date		16-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM3-C	12:57	0.05	26	26.0	7.61	7.6	93.9	93.9	16.5	16.8	8.80	8.9	28	28.0
			26		7.6		93.8		17.0		8.90		28	
WM3	13:04	0.39	25.4	25.4	7.39	7.4	90.2	90.1	12.2	12.6	8.30	8.3	12	12.0
			25.4		7.37		89.9		12.9		8.20		12	

Date		18-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM3-C	13:05	0.03	26.4	26.4	7.24	7.3	89.9	90.0	14.7	14.4	7.60	7.6	18	17.5
			26.4		7.26		90.1		14.1		7.60		17	
WM3	13:15	0.38	25.7	25.7	7.29	7.3	89.4	89.5	7.1	7.1	7.50	7.5	2	2.0
			25.7		7.3		89.6		7.0		7.50		<2	

Date		20-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM3-C	13:52	0.02	26.1	26.1	7.58	7.6	93.6	93.6	6.1	5.9	7.80	7.8	6	7.0
			26.1		7.57		93.5		5.7		7.70		8	
WM3	14:00	0.38	25.8	25.9	7.21	7.2	88.7	88.4	5.9	5.6	9.10	9.2	4	4.5
			25.9		7.16		88.1		5.4		9.20		5	

Date		24-Nov-15												
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM3-C	12:12	0.02	25.8	25.8	7.24	7.2	89.0	89.1	17.6	17.3	9.20	9.3	20	21.5
			25.8		7.25		89.1		16.9		9.30		23	
WM3	12:25	0.37	24.7	24.7	7.5	7.5	90.3	90.4	5.8	5.8	9.20	9.2	5	5.5
			24.7		7.52		90.5		5.8		9.20		6	

Date														26-Nov-15	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM3-C	13:50	0.01	20.5	20.5	8.08	8.1	89.8	90.1	14.2	14.6	8.40	8.4	23	22.5	
			20.5		8.12		90.3		14.9		8.40		22		
WM3	14:01	0.28	22.2	22.2	8.02	8.0	92.1	92.3	5.0	5.0	8.30	8.3	5	5.0	
			22.2		8.05		92.5		5.0		8.30		5		

Date														28-Nov-15	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM3-C	11:10	0.02	22.3	22.3	7.97	8.0	91.7	91.9	17.9	17.8	10.00	10.0	24	25.0	
			22.3		7.99		92.0		17.6		9.90		26		
WM3	11:25	0.27	20.9	20.9	7.59	7.6	85.0	85.1	4.2	4.4	9.60	9.6	2	2.0	
			20.9		7.6		85.1		4.6		9.60		<2		




Date														30-Nov-15	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM3-C	12:22	0.03	23.9	23.9	7.6	7.6	90.2	90.5	18.2	18.5	8.40	8.4	28	27.0	
			23.9		7.63		90.7		18.7		8.40		26		
WM3	12:31	0.30	22.5	22.5	6.74	6.8	77.9	78.0	8.2	8.4	8.50	8.5	4	3.5	
			22.5		6.76		78.1		8.5		8.40		3		








## **Appendix J**


### **Graphical Plots for Monitoring Result**

**Air Quality – 1-hour TSP**


















**Air Quality – 24-hour TSP**



















**Noise**





















**Water Quality**
















## **Appendix K**

### **Meteorological Data**

Date	Weather	Total Rainfall (mm)	Ta Kwu Ling Station				
			Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction	
1-Nov-15	Sun	Mainly cloudy. Sunny intervals tomorrow. Moderate easterly winds, fresh at times.	0	21	13.4	67.5	N
2-Nov-15	Mon	Mainly cloudy. Sunny intervals tomorrow. Moderate easterly winds, fresh at times.	Trace	21	8.2	62.2	N
3-Nov-15	Tue	Mainly cloudy. Sunny intervals tomorrow. Moderate easterly winds, fresh at times.	Trace	22.3	7.6	70	E/NE
4-Nov-15	Wed	Sunny periods in the afternoon. Mainly cloudy with one or two rain patches tonight. Moderate easterly winds	Trace	24.5	7	75	E/SE
5-Nov-15	Thu	Mainly fine. Becoming cloudy with a few rain patches tonight. Moderate northeasterly winds, freshening gradually later.	Trace	25.9	7.3	76.5	E
6-Nov-15	Fri	Mainly cloudy. Moderate to fresh easterly winds, strong offshore at first.	Trace	26.7	9	73	E/SE
7-Nov-15	Sat	Mainly cloudy. Moderate to fresh easterly winds, strong offshore at first.	0.3	26.9	10.2	77.5	E
8-Nov-15	Sun	Mainly fine. Becoming cloudy with a few rain patches tonight. Moderate northeasterly winds, freshening gradually later.	Trace	27.5	6.6	76.5	E
9-Nov-15	Mon	Mainly fine. Becoming cloudy with a few rain patches tonight. Moderate northeasterly winds, freshening gradually later.	Trace	27.3	5	75	E/SE
10-Nov-15	Tue	Mainly cloudy. Moderate to fresh easterly winds, strong offshore at first.	0.3	24.2	7.7	74.5	E
11-Nov-15	Wed	Mainly cloudy. Moderate to fresh easterly winds, strong offshore at first.	1.1	25.2	9	70.7	E
12-Nov-15	Thu	Mainly cloudy. Moderate to fresh easterly winds, strong offshore at first.	0.3	23.9	10.6	78.5	E
13-Nov-15	Fri	Mainly fine. Becoming cloudy with a few rain patches tonight. Moderate northeasterly winds, freshening gradually later.	10.4	23	7.5	86	E
14-Nov-15	Sat	Mainly cloudy with one or two showers. Sunny intervals. Moderate easterly winds, fresh at first.	Trace	23.9	4.7	79.5	E
15-Nov-15	Sun	Mainly fine. Becoming cloudy with a few rain patches tonight. Moderate northeasterly winds, freshening gradually later.	6.5	23.7	10.8	85.5	E/SE
16-Nov-15	Mon	Mainly cloudy with one or two showers. Sunny intervals. Moderate easterly winds, fresh at first.	3.9	25.3	10.3	85	E
17-Nov-15	Tue	Mainly fine. Moderate easterly winds.	0	27.7	8.2	74	E
18-Nov-15	Wed	Fine apart from rather low visibility in some areas tonight. Light to moderate easterly winds.	0	26.5	4.2	74	E/SE
19-Nov-15	Thu	Fine apart from rather low visibility in some areas tonight. Light to moderate easterly winds.	Trace	25.9	6.5	77.7	E
20-Nov-15	Fri	Fine in the afternoon. Cloudy periods tonight. Moderate to fresh east to northeasterly winds.	Trace	25.2	5.6	79	E/NE
21-Nov-15	Sat	Mainly fine. Moderate east to northeasterly winds.	0	24.5	7.2	77.2	E/NE
22-Nov-15	Sun	Mainly fine. Moderate east to northeasterly winds.	Trace	25.9	7.5	80.5	E
23-Nov-15	Mon	Mainly fine. Moderate east to northeasterly winds.	0	24.9	5.8	73	N/NW
24-Nov-15	Tue	Mainly fine. Moderate east to northeasterly winds.	Trace	23.9	6.5	71.2	E
25-Nov-15	Wed	Mainly fine. Moderate east to northeasterly winds.	0	20.4	8.9	75.7	NE
26-Nov-15	Thu	Cloudy and dry. Moderate to fresh east to northeasterly winds.	0	17	13.7	48	N
27-Nov-15	Fri	Cloudy and dry. Moderate to fresh east to northeasterly winds.	0	14.8	8.2	58.2	E/NE
28-Nov-15	Sat	Cloudy and dry. Moderate to fresh east to northeasterly winds.	0	19.1	7.5	65	N/NW
29-Nov-15	Sun	Mainly fine apart from some haze at first. Moderate northerly winds.	0	20.1	5	74	N/NW
30-Nov-15	Mon	Mainly fine apart from some haze at first. Moderate northerly winds.	Trace	21.5	4.6	72.5	N/NW

## **Appendix L**

### **Waste Flow Table**

Name of Department : CEDD

Contract No./ Work Order No. : CV/2012/08

### Appendix I - Monthly Summary Waste Flow Table for 2015

(All quantities shall be rounded off to 3 decimal places)

Month	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3)						Actual Quantities of Other C&D Materials / Wastes Generated				
	Total Quantities Generated [a+b+c+d]	Broken Concrete (including rock for recycling into aggregates) (a)	Reused in the Contract (b)	Reused in Other Projects (c)	Disposed as Public Fill (d)	Imported C&D Material	Metal (in '000kg)	Paper/ Cardboard Packaging (in '000kg)	Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg)	Chemical Waste (in '000kg)	Others (e.g. General Refuse etc.) (in '000m3)
January	66.2666	0.0000	0.0670	65.6529	0.5467	0.1150	0.0000	0.2500	0.0000	0.0000	0.0617
February	57.9980	0.0000	0.0000	57.3858	0.6121	0.3505	3.3200	0.3900	0.0000	0.5280	0.0908
March	66.0198	0.0000	0.3614	65.3359	0.3225	0.0729	0.0000	0.2920	0.0000	0.7040	0.1293
April	49.2562	0.0000	0.2770	48.7725	0.2066	0.1928	0.0000	0.2300	0.0000	0.0000	0.2423
May	41.7957	0.0000	8.7663	32.6095	0.4199	0.8683	0.0000	0.1300	0.0000	2.6400	0.0511
June	32.4389	0.0000	5.2132	26.7733	0.4524	0.9260	0.0000	0.5400	0.0000	0.5280	0.1703
Half-year total	313.7751	0.0000	14.6850	296.5299	2.5602	2.5255	3.3200	1.8320	0.0000	4.4000	0.7454
July	28.0854	0.0000	0.5171	26.7761	0.7922	1.0930	0.0000	0.6600	0.0000	0.8800	0.0496
August	47.6646	0.0000	0.4526	46.9470	0.2650	0.3577	0.0000	0.4500	0.6000	1.9360	0.1021
September	39.4931	0.0000	0.1339	38.4616	0.8975	0.3062	0.0000	0.0000	0.0000	1.0560	0.0611
October	45.0442	0.0000	1.6666	43.0977	0.2800	0.0680	0.0000	0.5800	0.9000	2.9920	0.0716
November	46.3947	0.0000	2.5152	42.1530	1.7265	0.0444	0.0000	0.0000	0.0000	3.1680	0.0953
December	0.0000										
Yearly Total	520.4571	0.0000	19.9704	493.9653	6.5214	4.3948	3.3200	3.5220	1.5000	14.4320	1.1251

(All quantities shall be rounded off to 3 decimal places)

Year	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3)						Actual Quantities of Other C&D Materials / Wastes Generated				
	Total Quantities Generated [a+b+c+d]	Broken Concrete (including rock for recycling into aggregates) (a)	Reused in the Contract (b)	Reused in Other Projects (c)	Disposed as Public Fill (d)	Imported C&D Material	Metal (in '000kg)	Paper/ Cardboard Packaging (in '000kg)	Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg)	Chemical Waste (in '000kg)	Others (e.g. General Refuse etc.) (in '000m3)
2013	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000
2014	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609
2015	520.4571	0.0000	19.9704	493.9653	6.5214	4.3948	3.3200	3.5220	1.5000	14.4320	1.1251
2016											
2017											
2018											
Total	945.8977	0.0000	22.7066	870.3598	52.8312	10.0193	6.5300	3.9610	1.5070	25.3120	3.3859

Remark:

1) Density of C&D material to be 2.2 metric ton/m3  
2) Density of General Refuse to be 1.6 metric ton/m3

3) Density of Spent Oil to be 0.88 metric ton/m3

### Monthly Summary Waste Flow Table for 2015 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in m <sup>3</sup> )	(in '000m <sup>3</sup> )
Jan	3.864	0.105	0.648	0.000	3.216	0.118	0.000	0.000	0.000	0.040	0.080
Feb	2.429	0.049	1.518	0.000	0.911	0.100	0.000	0.000	0.003	0.900	0.070
Mar	3.713	0.029	0.270	0.000	3.443	0.100	0.000	0.000	0.006	0.000	0.080
Apr	3.597	0.115	2.308	0.000	1.289	0.090	0.003	0.000	0.000	0.000	0.065
May	1.357	0.197	0.108	0.000	1.249	0.100	0.000	0.000	0.012	0.000	0.065
Jun	2.515	0.053	0.840	0.000	1.675	0.125	0.000	0.000	0.030	0.800	0.060
<b>Sub-total</b>	<b>17.475</b>	<b>0.547</b>	<b>5.692</b>	<b>0.000</b>	<b>11.783</b>	<b>0.633</b>	<b>0.003</b>	<b>0.000</b>	<b>0.051</b>	<b>1.740</b>	<b>0.420</b>
Jul	1.177	0.030	0.351	0.000	0.826	1.564	0.000	0.000	0.000	0.000	0.065
Aug	1.966	0.164	0.294	0.000	1.672	0.956	0.002	0.000	0.001	0.000	0.130
Sep	2.092	0.027	0.264	0.000	1.828	1.141	0.000	0.000	0.001	0.000	0.115
Oct	2.462	0.381	1.500	0.000	0.962	0.226	0.000	0.000	0.001	0.000	0.125
Nov	2.990	0.709	1.200	0.000	1.790	0.066	0.001	0.000	0.000	0.000	0.130
Dec											
<b>Total</b>	<b>28.162</b>	<b>1.859</b>	<b>9.301</b>	<b>0.000</b>	<b>18.861</b>	<b>4.586</b>	<b>0.006</b>	<b>0.000</b>	<b>0.054</b>	<b>1.740</b>	<b>0.985</b>

- Note:**
1. Assume the density of soil fill is 2 ton/m<sup>3</sup>.
  2. Assume the density of rock and broken concrete is 2.5 ton/m<sup>3</sup>.
  3. Assume each truck of C&D wastes is 5m<sup>3</sup>.
  4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
  5. The slurry and bentonite are disposed at Tseung Kwun O 137.
  6. The non-inert C&D wastes are disposed at NENT.
  7. Assume the density of metal is 7,850 kg/m<sup>3</sup>.

Name of Department: CEDD

## Monthly Summary Waste Flow Table for 2015

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
JAN	0	0	0	0	0	33.3285	4.16	0.24	0	0	0.42
FEB	0	0	0	0	0	11.82	0.99	0	0	0	0.18
MAR	0	0	0	0	0	8.592	0	0	0	0	0.375
APRIL	0	0	0	0	0	12.81	0	0	0	0	0.04
MAY	0	0	0	0	0	<b>16.609</b>	<b>0</b>	<b>0.154</b>	<b>0</b>	<b>0</b>	<b>0</b>
JUN	0	0	0	0	0	13.676	0	0	0	0	0.015
Sub Total	0	0	0	0	0	96.8355	5.15	0.394	0	0	1.03
JUL	0	0	0	0	0	10.285	0	0	0	0	0.02
AUG	0	0	0	0	0	9.129	0	0	0	0	0.43
SEP	0	0	0	0	0	2.457	0	0	0	0	0.005
OCT	0	0	0	0	0	16.218	0	0.099	0	0	0.145
NOV	0	0	0	0	0	5.823	0	0	0	0	0.030
DEC											
Total	0	0	0	0	0	140.75	5.15	0.493	0	0	1.66

Notes:

**Name of Department: CEDD**

Forecast of Total Quantities of C&D Materials to be Generated from the Contract (see Note 4)										
Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metal	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
0	0	0	0	0	350	30	4	2	1	4

Notes:

- (1) The performance targets are given in PS clause 6(14) above.
- (2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.
- (3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature
  - Hard Rocks and Large Broken Concrete = Cannot be defined at this stage
  - Imported Fill = Estimated by the Contractor = 1 loading = 8m<sup>3</sup>
  - Metal = Estimated by the Contractor
  - Paper/cardboard packaging = Estimated by the Contractor
  - Plastics = Estimated by the Contractor
  - Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)
  - Other, e.g. general refuse = Estimated by the Contractor



## Monthly Summary Waste Flow Table for 2015 (year)

Name of Person completing the record: KMLUI (EO)

Project : Liangtang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 6

Contract No.: CV/2013/08

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m <sup>3</sup> )
Jan											
Feb											
Mar											
Apr											
May											
Jun	0	0	0	0	0	0	0	0	0	0	0
Sub-total	0	0	0	0	0	0	0	0	0	0	0
Jul	0	0	0	0	0	0	0	0	0	0	0
Aug	27.831	0	5.11	0.516	22.205	0	0	0	0	0	1.783
Sep	35.826	0	1.517	1.629	32.68	0	0	0	0	0	0.434
Oct	37.112	0	0.113	5.356	31.643	0	0	0.045	0	14.08	0.185
Nov	16.813	0	0.717	2.456	13.64	0	0	0.102	0	0	0.594
Dec											
Total	117.582	0	7.457	9.957	100.168	0	0	0.147	0	14.08	2.996

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
  - (2) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging materials.
  - (3) Broken concrete for recycling into aggregates.

Contract No. / Works Order No.: - SSC505**Monthly Summary Waste Flow Table for 2015** [year] [to be submitted not later than the 15<sup>th</sup> day of each month following reporting month]

(All quantities shall be rounded off to 3 decimal places.)

Month	Actual Quantities of Inert Construction Waste Generated Monthly				
	(a)=(b)+(c)+(d)+(e) Total Quantity Generated	(b) Broken Concrete (see Note 4)	(c) Reused in the Contract	(d) Reused in other Projects	(e) Disposed of as Public Fill
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )
Jan	-	-	-	-	-
Feb	-	-	-	-	-
Mar	-	-	-	-	-
Apr	-	-	-	-	-
May	-	-	-	-	-
Jun	-	-	-	-	-
Sub-total	-	-	-	-	-
Jul	0.00	0.00	0.00	0.00	0.00
Aug	0.00	0.00	0.00	0.00	0.00
Sep	0.94	0.00	0.94	0.00	0.00
Oct	3.82	0.00	3.82	0.00	0.00
Nov	1.42	0.00	1.28	0.00	0.143
Dec					
<b>Total</b>	<b>6.18</b>	<b>0.00</b>	<b>6.04</b>	<b>0.00</b>	<b>0.143</b>

Month	Actual Quantities of Non-inert Construction Waste Generated Monthly												
	Timber		Metals		Paper/ cardboard packaging		Plastics (see Note 3)		Chemical Waste		Other Recyclable Materials (pls. specify)		General Refuse disposed of at Landfill
	(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000m <sup>3</sup> )
	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated
Jan	-	-	-	-	-	-	-	-	-	-	-	-	-
Feb	-	-	-	-	-	-	-	-	-	-	-	-	-
Mar	-	-	-	-	-	-	-	-	-	-	-	-	-
Apr	-	-	-	-	-	-	-	-	-	-	-	-	-
May	-	-	-	-	-	-	-	-	-	-	-	-	-
Jun	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-total	-	-	-	-	-	-	-	-	-	-	-	-	-
Jul	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Aug	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sep	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0195
Oct	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0455
Nov	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2.60	0.00	0.00	0.00	0.052
Dec													
Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2.60	0.00	0.00	0.00	0.0281

Description of mode and details of recycling if any for the month e.g. XX kg of used timber was sent to YY site for transformation into fertilizers					
0	0	0	0	0	0

- Notes:
- (1) The performance targets are given in the Particular Specification on Environmental Management Plan.
  - (2) The waste flow table shall also include construction waste that are specified in the Contract to be imported for use at the site.
  - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
  - (4) Broken concrete for recycling into aggregates.
  - (5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m<sup>3</sup> by volume.

## **Appendix M**

### **Implementation Schedule for Environmental Mitigation Measures**

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
<b>Air Quality Impact (Construction)</b>							
3.6.1.1	2.1	<p><b>General Dust Control Measures</b></p> <p>The following dust suppression measures should be implemented:</p> <ul style="list-style-type: none"> <li>■ Frequent water spraying for active construction areas (4 times per day for active areas in Po Kak Tsai and 8 times per day for all other active areas), including areas with heavy construction and slope cutting activities</li> <li>■ 80% of stockpile areas should be covered by impervious sheets</li> <li>■ Speed of trucks within the site should be controlled to about 10 km/hr</li> <li>■ All haul roads within the site should be paved to avoid dust emission due to vehicular movement</li> </ul>	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
3.6.1.2	2.1	<p><b>Best Practice for Dust Control</b></p> <p>The relevant best practices for dust control as stipulated in the Air Pollution Control (Construction Dust) Regulation should be adopted to further reduce the construction dust impacts of the Project. These best practices include:</p> <p><i>Good site management</i></p> <ul style="list-style-type: none"> <li>■ The Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust.</li> <li>■ Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimize the release of visible dust emission.</li> <li>■ Any piles of materials accumulated on or around the work areas should be cleaned up regularly.</li> <li>■ Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimizing generation of fugitive dust emissions.</li> <li>■ The material should be handled properly to prevent fugitive dust emission before cleaning.</li> </ul> <p><i>Disturbed Parts of the Roads</i></p> <ul style="list-style-type: none"> <li>■ Each and every main temporary access should be paved with</li> </ul>	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or</p> <ul style="list-style-type: none"> <li>Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet.</li> </ul> <p><i>Exposed Earth</i></p> <ul style="list-style-type: none"> <li>Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.</li> </ul> <p><i>Loading, Unloading or Transfer of Dusty Materials</i></p> <ul style="list-style-type: none"> <li>All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet.</li> </ul> <p><i>Debris Handling</i></p> <ul style="list-style-type: none"> <li>Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides.</li> <li>Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped.</li> </ul> <p><i>Transport of Dusty Materials</i></p> <ul style="list-style-type: none"> <li>Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards.</li> </ul> <p><i>Wheel washing</i></p> <ul style="list-style-type: none"> <li>Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.</li> </ul> <p><i>Use of vehicles</i></p> <ul style="list-style-type: none"> <li>Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.</li> <li>Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.</li> </ul>					

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p><i>Site hoarding</i></p> <ul style="list-style-type: none"> <li>Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.</li> </ul> <p><i>Blasting</i></p> <ul style="list-style-type: none"> <li>The areas within 30m from the blasting area should be wetted with water prior to blasting.</li> </ul>					
<b><u>Air Quality Impact (Operation)</u></b>							
3.5.2.2	2.2	<p>The following odour containment and control measures will be provided for the proposed sewage treatment work at the BCP site:</p> <ul style="list-style-type: none"> <li>The treatment work will be totally enclosed. Negative pressure ventilation will be provided within the enclosure to avoid any fugitive odorous emission from the treatment work.</li> <li>Further odour containment will be achieved by covering or confining the sewage channels, sewage tanks, and equipment with potential odour emission.</li> <li>Proper mixing will be provided at the equalization and sludge holding tanks to prevent sewage septicity.</li> <li>Chemical or biological deodorisation facilities with a minimum odour removal efficiency of 90% will be provided to treat potential odorous emissions from the treatment plant including sewage channels / tanks, filter press and screening facilities so as to minimize any potential odour impact to the nearby ASRs.</li> </ul>	To minimize potential odour impact from operation of the proposed sewage treatment work at BCP	DSD	BCP	Operation Phase	EIA recommendation
<b><u>Noise Impact (Construction)</u></b>							
4.4.1.4	3.1	<p><b>Adoption of Quieter PME</b></p> <p>Use of the recommended quieter PME such as those given in the BS5228: Part 1:2009 and presented in <b>Table 4.14</b>, which can be found in Hong Kong.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and Noise Control Ordinance (NCO)



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	<p><b>Use of Movable Noise Barrier</b></p> <p>The use of movable barrier for certain PME can further alleviate the construction noise impacts. In general, a 5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of the movable noise barrier. The Contractor shall be responsible for design of the movable noise barrier with due consideration given to the size of the PME and the requirement for intercepting the line of sight between the NSRs and PME. Barrier material with surface mass in excess of 7 kg/m<sup>2</sup> is recommended to achieve the predicted screening effect.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	<p><b>Use of Noise Enclosure/ Acoustic Shed</b></p> <p>The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	<p><b>Use of Noise Insulating Fabric</b></p> <p>Noise insulating fabric can be adopted for certain PME (e.g. drill rig, pilling auger etc). The insulating fabric should be lapped such that there are no openings or gaps on the joints. Technical data from manufacturers state that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	<p><b>Good Site Practice</b></p> <p>The good site practices listed below should be followed during each phase of construction:</p> <ul style="list-style-type: none"> <li>• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction programme;</li> <li>• Mobile plant, if any, should be sited as far from NSRs as possible;</li> <li>• Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>• Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
<b>Noise Impact (Operation)</b>							
<u>Road Traffic Noise</u>							
Table 4.42 and Figure 4.20.1 to 4.20.4	3.2	Erection of noise barrier/ enclosure along the viaduct section.	To minimize the road traffic noise along the connecting road of BCP	Contractor	Loi Tung and Fanling Highway Interchange	Before Operation	EIAO and NCO
<u>Fixed Plant Noise</u>							
Table 4.46	3.2	Specification of the maximum allowable sound power levels of the proposed fixed plants during daytime and night-time.	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIA recommendation, EIAO and NCO

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.5.2.4	3.2	<p>The following noise reduction measures shall be considered as far as practicable during operation:</p> <ul style="list-style-type: none"> <li>Choose quieter plant such as those which have been effectively silenced;</li> <li>Include noise levels specification when ordering new plant (including chillier and E/M equipment);</li> <li>Locate fixed plant/louver away from any NSRs as far as practicable;</li> <li>Locate fixed plant in walled plant rooms or in specially designed enclosures;</li> <li>Locate noisy machines in a basement or a completely separate building;</li> <li>Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary; and</li> <li>Develop and implement a regularly scheduled plant maintenance programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise.</li> </ul>	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIAO and NCO
<b>Water Quality Impact (Construction)</b>							
5.6.1.1	4.1	<p><b>Construction site runoff and drainage</b></p> <p>The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:</p> <ul style="list-style-type: none"> <li>At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractor prior to the commencement of construction.</li> <li>The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas.</li> </ul>	To control site runoff and drainage; prevent high sediment loading from reaching the nearby watercourses	Contractor	Construction Works Sites	Construction Phase	Practice Note for Professional Persons on Construction Site Drainage (ProPECC Note PN 1/94)

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>Temporary ditches should be provided to facilitate the runoff discharge into stormwater drainage system through a sediment/silt trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates, if practical.</p> <ul style="list-style-type: none"> <li>▪ Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction.</li> <li>▪ All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.</li> <li>▪ Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities.</li> <li>▪ If surface excavation works cannot be avoided during the wet season (April to September), temporarily exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC Note PN 1/94.</li> <li>▪ The overall slope of the site should be kept to a minimum to reduce</li> </ul>					

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>the erosive potential of surface water flows.</p> <ul style="list-style-type: none"> <li>▪ All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.</li> <li>▪ Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</li> <li>▪ Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers.</li> <li>▪ Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.</li> <li>▪ Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.</li> </ul>					
5.6.1.1	4.1	<p><b>Good site practices for works within water gathering grounds</b></p> <p>The following conditions should be complied, if there is any works to be carried out within the water gathering grounds:</p>	To minimize water quality impacts to the water gathering grounds	Contractor	Construction Works Sites within the water gathering	Construction Phase	ProPECC Note PN 1/94

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<ul style="list-style-type: none"> <li>▪ Adequate measures should be implemented to ensure no pollution or siltation occurs to the catchwaters and catchments.</li> <li>▪ No earth, building materials, oil or fuel, soil, toxic materials or any materials that may possibly cause contamination to water gathering grounds are allowed to be stockpiled on site.</li> <li>▪ All surplus spoil should be removed from water gathering grounds as soon as possible.</li> <li>▪ Temporary drains with silt traps should be constructed at the site boundary before the commencement of any earthworks.</li> <li>▪ Regular cleaning of silt traps should be carried out to ensure proper operation at all time.</li> <li>▪ All excavated or filled surfaces which have the risk of erosion should always be protected form erosion.</li> <li>▪ Facilities for washing the wheels of vehicles before leaving the site should be provided.</li> <li>▪ Any construction plant which causes pollution to catchwaters or catchments due to the leakage of oil or fuel should be removed off site immediately.</li> <li>▪ No maintenance activities which may generate chemical wastes should be undertaken in the water gathering grounds. Vehicle maintenance should be confined to designated paved areas only and any spillages should be cleared up immediately using absorbents and waste oils should be collected in designated tanks prior to disposal off site. All storm water run-off from these areas should be discharged via oil/petrol separators and sand/silt removal traps.</li> <li>▪ Any soil contaminated with fuel leaked from plant should be removed off site and the voids arising from removal of contaminated soil should be replaced by suitable material approved by the Director of Water Supplies.</li> <li>▪ Provision of temporary toilet facilities and use of chemicals or insecticide of any kind are subject to the approval of the Director of Water Supplies.</li> <li>▪ Drainage plans should be submitted for approval by the Director of</li> </ul>			grounds		

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>Water Supplies.</p> <ul style="list-style-type: none"> <li>An unimpeded access through the waterworks access road should always be maintained.</li> <li>Earthworks near catchwaters or streamcourses should only be carried out in dry season between October and March,</li> <li>Advance notice must be given before the commencement of works on site quoting WSD's approval letter reference.</li> </ul>					
5.6.1.2	4.1	<p><b>Good site practices of general construction activities</b></p> <p>Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby stormwater drain. Stockpiles of cement and other construction materials should be kept covered when not being used.</p> <p>Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby stormwater drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.</p>	To minimize water quality impacts	Contractor	All construction works sites	Construction phase	EIA Recommendation
5.6.1.3	4.1	<p><b>Sewage effluent from construction workforce</b></p> <p>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</p>	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA Recommendation and Water Pollution Control Ordinance (WPCO)
5.6.1.4	4.1	<p><b>Hydrogeological Impact</b></p> <p>Grout injection works would be conducted before blasting, for sealing a limited area around the tunnel with a grout of a suitable strength for controlling the potential groundwater inflows. The pre-injection grouting method would be supplemented by post-injection grouting where necessary to further enhance the groundwater inflow control. On-site treatment for the groundwater ingress pumped out would be required to remove any contamination by grouting materials before discharge off-site.</p>	To minimize water quality impacts	Contractor	Construction works sites of the drill and blast tunnel	Construction phase	EIA Recommendation and WPCO
<b><u>Water Quality Impact (Operation)</u></b>							
No mitigation measure is required.							

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
<b><u>Sewage and Sewerage Treatment Impact (Construction)</u></b>							
6.7	5	The sewage generated by the on-site workforce should be collected in chemical toilets and disposed of off-site by a licensed waste collector.	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA recommendation and WPCO
<b><u>Sewage and Sewerage Treatment Impact (Operation)</u></b>							
6.6.3	5	Sewage generated by the BCP and Chuk Yuen Village Resite will be collected and treated by the proposed on-site sewage treatment facility using Membrane Bioreactor treatment with a portion of the treated wastewater reused for irrigation and flushing within the BCP.	To minimize water quality impacts	DSD	BCP	Operation phase	EIA recommendation and WPCO
6.5.3	5	Sewage generated from the Administration Building will be discharged to the existing local sewerage system.	To minimize water quality impacts	DSD	Administration Building	Operation phase	EIA recommendation and WPCO
<b><u>Waste Management Implication (Construction)</u></b>							
7.6.1.1	6	<p><b>Good Site Practices</b></p> <p>Adverse impacts related to waste management such as potential hazard, air, odour, noise, wastewater discharge and public transport as mentioned in section 3.4.7.2 (ii)(c) of the Study Brief are not expected to arise, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> <li>▪ Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> <li>▪ Training of site personnel in proper waste management and chemical handling procedures</li> <li>▪ Provision of sufficient waste disposal points and regular collection of waste</li> <li>▪ Dust suppression measures as required under the Air Pollution Control (Construction Dust) Regulation should be followed as far as practicable. Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by covering trucks or in enclosed containers</li> <li>▪ General refuse shall be removed away immediately for disposal. As</li> </ul>	To minimize adverse environmental impact	Contractor	Construction works sites (general)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; Waste Disposal (Chemical Wastes) (General) Regulation; and ETWB TC(W) No. 19/2005, Environmental Management on Construction Site



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>such odour is not anticipated to be an issue to distant sensitive receivers</p> <ul style="list-style-type: none"> <li>▪ Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction from public road</li> <li>▪ Covers and water spraying system should be provided for the stockpiled C&amp;D material to prevent dust impact or being washed away</li> <li>▪ Designate different locations for storage of C&amp;D material to enhance reuse</li> <li>▪ Well planned programme for transportation of C&amp;D material to lessen the off-site traffic impact. Well planned delivery programme for offsite disposal and imported filling material such that adverse noise impact from transporting of C&amp;D material is not anticipated</li> <li>▪ Site practices outlined in ProPECC PN 1/94 “Construction Site Drainage” should be adopted as far as practicable, such as cleaning and maintenance of drainage systems regularly</li> <li>▪ Provision of cover for the stockpile material, sand bag or earth bund as barrier to prevent material from washing away and entering the drains</li> </ul>					
7.6.1.2	6	<p><b>Waste Reduction Measures</b></p> <p>Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> <li>▪ Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal</li> <li>▪ Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force</li> <li>▪ Proper storage and site practices to minimise the potential for damage or contamination of construction materials</li> <li>▪ Plan and stock construction materials carefully to minimise amount</li> </ul>	To reduce the quantity of wastes	Contractor	Construction works sites (General)	Construction Phase	EIA recommendation and Waste Disposal Ordinance

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>of waste generated and avoid unnecessary generation of waste</p> <ul style="list-style-type: none"> <li>In addition to the above measures, specific mitigation measures are recommended below for the identified waste arising to minimise environmental impacts during handling, transportation and disposal of these wastes.</li> </ul>					
7.6.1.3	6	<p><b>C&amp;D Materials</b></p> <p>In order to minimise impacts resulting from collection and transportation of C&amp;D material for off-site disposal, the excavated materials should be reused on-site as backfilling material as far as practicable. The surplus rock and other inert C&amp;D material would be disposed of at the Government's Public Fill Reception Facilities (PFRFs) at Tuen Mun Area 38 for beneficial use by other projects in the HKSAR as the last resort. C&amp;D waste generated from general site clearance and tree felling works would require disposal to the designated landfill site. Other mitigation requirements are listed below:</p> <ul style="list-style-type: none"> <li>A Waste Management Plan should be prepared and implemented in accordance with ETWB TC(W) No. 19/2005 Environmental Management on Construction Site; and</li> <li>In order to monitor the disposal of C&amp;D material and solid wastes at public filling facilities and landfills, and to control fly-tipping, a trip-ticket system (e.g. ETWB TCW No. 31/2004) should be included.</li> </ul>	To minimize impacts resulting from C&D material	Contractor	Construction Works Sites (General)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; and ETWB TCW No. 31/2004
7.6.1.4	6	<p><b>General refuse</b></p> <p>General refuse should be stored in enclosed bins or compaction units separated from other C&amp;D material. A reputable waste collector is to be employed by the Contractor to remove general refuse from the site separately. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' litter.</p>	To minimize impacts resulting from collection and transportation of general refuse for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal Ordinance and Public Health and Municipal Services Ordinance - Public Cleansing and Prevention of Nuisances Regulation
7.6.1.5	6	<p><b>Chemical waste</b></p> <p>If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the <i>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes</i>. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical</p>	To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes