

**Contract No. HY/2012/07
Tuen Mun – Chek Lap Kok Link –
Southern Connection Viaduct Section**

Twenty-ninth Monthly EM&A Report

11 April 2016

Environmental Resources Management
16/F, Berkshire House
25 Westlands Road
Quarry Bay, Hong Kong
Telephone 2271 3000
Facsimile 2723 5660

www.erm.com







Contract No. HY/2012/07 Tuen Mun – Chek Lap Kok Link – Southern Connection Viaduct Section

**Environmental Resources
Management**

16/F, Berkshire House
25 Westlands Road
Quarry Bay, Hong Kong
Telephone: (852) 2271 3000
Facsimile: (852) 2723 5660
E-mail: post.hk@erm.com
http://www.erm.com

Twenty-ninth Monthly EM&A Report

Document Code: 0215660_29th Monthly EM&A_20160411.doc

Client: Gammon		Project No: 0215660			
Summary: This document presents the Twenty-ninth Monthly EM&A Report for Tuen Mun – Chek Lap Kok Link – Southern Connection Viaduct Section.		Date: 11 April 2016			
		Approved by: 			
		<i>Mr Craig Reid Partner</i>			
		Certified by: 			
		<i>Mr Jovy Tam ET Leader</i>			
	Twenty-ninth Monthly EM&A Report	VAR	JT	CAR	11/04/16
Revision	Description	By	Checked	Approved	Date
<p>This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.</p> <p>We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.</p>		<p>Distribution</p> <p><input type="checkbox"/> Internal</p> <p><input checked="" type="checkbox"/> Public</p> <p><input type="checkbox"/> Confidential</p>			
		 			



Ref.: HYDHZMBEEM00_0_4053L.16

12 April 2016

AECOM
Supervising Officer's Representative's Office
780 Cheung Tung Road, Lantau, N.T.

By Fax (3691 2899) and By Post

Attention: Mr. Daniel Ip

Dear Mr. Ip,

**Re: Agreement No. CE 48/2011 (EP)
Environmental Project Office for the
HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing
Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation**


**Contract No. HY/2012/07 TM-CLKL Southern Connection Viaduct
Section
Monthly EM&A Report for March 2016 (EP-354/2009/D)**

Reference is made to the Monthly Environmental Monitoring and Audit (EM&A) Report (March 2016) (ET's ref.: "0215660_29th Monthly EM&A_20160411.doc" dated 11 April 2016) certified by the ET Leader and provided to us via e-mail on 11 April 2016.

Please be informed that we have no adverse comments on the captioned monthly EM&A report. We write to verify the captioned submission in accordance with Condition 4.4 of EP-354/2009/D.

Thank you for your attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y. H. Hui should you have any queries.

Yours sincerely,



F. C. Tsang
Independent Environmental Checker
Tuen Mun – Chek Lap Kok Link

c.c. HyD – Mr. Stephen Chan (By Fax: 3188 6614)
HyD – Mr. Matthew Fung (By Fax: 3188 6614)
AECOM – Mr. Conrad Ng (By Fax: 3922 9797)
ERM – Mr. Jovy Tam (By Fax: 2723 5660)
Gammon – Mr. Roy Leung (By Fax: 3520 0486)

Internal: DY, YH, CL, ENPO Site

Q:\Projects\HYDHZMBEEM00\02_Proj_Mgt\02_Corr\HYDHZMBEEM00_0_4053L.16.docx

TABLE OF CONTENTS

	<i>EXECUTIVE SUMMARY</i>	<i>I</i>
<i>1</i>	<i>INTRODUCTION</i>	<i>1</i>
<i>1.1</i>	<i>BACKGROUND</i>	<i>1</i>
<i>1.2</i>	<i>SCOPE OF REPORT</i>	<i>2</i>
<i>1.3</i>	<i>ORGANIZATION STRUCTURE</i>	<i>2</i>
<i>1.4</i>	<i>SUMMARY OF CONSTRUCTION WORKS</i>	<i>3</i>
<i>2</i>	<i>EM&A RESULTS</i>	<i>5</i>
<i>2.1</i>	<i>AIR QUALITY</i>	<i>5</i>
<i>2.2</i>	<i>NOISE MONITORING</i>	<i>7</i>
<i>2.3</i>	<i>WATER QUALITY MONITORING</i>	<i>8</i>
<i>2.4</i>	<i>DOLPHIN MONITORING</i>	<i>10</i>
<i>2.5</i>	<i>EM&A SITE INSPECTION</i>	<i>14</i>
<i>2.6</i>	<i>WASTE MANAGEMENT STATUS</i>	<i>15</i>
<i>2.7</i>	<i>ENVIRONMENTAL LICENSES AND PERMITS</i>	<i>16</i>
<i>2.8</i>	<i>IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES</i>	<i>18</i>
<i>2.9</i>	<i>SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT</i>	<i>18</i>
<i>2.10</i>	<i>SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS</i>	<i>18</i>
<i>3</i>	<i>FUTURE KEY ISSUES</i>	<i>19</i>
<i>3.1</i>	<i>CONSTRUCTION PROGRAMME FOR THE COMING MONTHS</i>	<i>19</i>
<i>3.2</i>	<i>KEY ISSUES FOR THE COMING MONTH</i>	<i>19</i>
<i>3.3</i>	<i>MONITORING SCHEDULE FOR THE COMING MONTH</i>	<i>19</i>
<i>4</i>	<i>CONCLUSIONS AND RECOMMENDATIONS</i>	<i>20</i>
<i>4.1</i>	<i>CONCLUSIONS</i>	<i>20</i>

List of Appendices

- Appendix A Project Organization for Environmental Works
- Appendix B Three Month Rolling Construction Programmes
- Appendix C Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix D Summary of Action and Limit Levels
- Appendix E Calibration Certificates of Monitoring Equipment
- Appendix F EM&A Monitoring Schedules
- Appendix G Impact Air Quality Monitoring Results and Graphical Presentation
- Appendix H Meteorological Data for the Reporting Month
- Appendix I Impact Noise Monitoring Results and Graphical Presentation
- Appendix J Impact Water Quality Monitoring Results and Graphical Presentation
- Appendix K Impact Dolphin Monitoring Survey Results
- Appendix L Event Action Plan
- Appendix M Monthly Summary of Waste Flow Table
- Appendix N Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

EXECUTIVE SUMMARY

Under *Contract No. HY/2012/07*, Gammon Construction Limited (GCL) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Southern Connection Viaduct Section of the Tuen Mun – Chek Lap Kok Link Project (TM-CLK Link Project) while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET). Ramboll Environ Hong Kong Ltd. was employed by the HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) in accordance with *Environmental Permit No. EP-354/2009/A*. Further applications for variation of environmental permit (VEP), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

Part of the Southern Landfall of TM-CLK Link lies alongside the Hong Kong - Zhuhai - Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) where is a reclamation area constructed by *Contract HY/2010/02* under *Environmental Permit No. EP/353/2009/I*. Upon the agreement and confirmation between the Supervising Officer Representatives and Contractors of *HY/2010/02* and *HY/2012/07* in September 2015, part of the reclamation area for southern landfall under *EP/353/2009/I* was subsequently handed-over to *Contract No. HY/2012/07*.

The construction phase of the Contract commenced on 31 October 2013 and will be tentatively completed by 2018. The impact monitoring of the EM&A programme, including air quality, noise, water quality and marine ecological monitoring as well as environmental site inspections, commenced on 31 October 2013.

This is the Twenty-ninth Monthly EM&A report presenting the EM&A works carried out during the period from 1 to 31 March 2016 for the Southern Connection Viaduct Section in accordance with the Updated EM&A Manual of the TM-CLK Link Project. As informed by the Contractor, major activities in the reporting period included:

Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

Land-based Works

- Pier construction;
- Re-alignment of Cheung Tung Road;

- Construction of land section of berth at Southern Landfall;
- Installation of pier head and deck segments; and
- Slope work of Viaducts A, B & C.

A summary of monitoring and audit activities conducted in the reporting period is listed below:

24-hour TSP Monitoring	6 sessions
1-hour TSP Monitoring	6 sessions
Noise Monitoring	6 sessions
Impact Water Quality Monitoring	14 sessions
Impact Dolphin Monitoring	2 sessions
Joint Environmental Site Inspection	5 sessions

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Levels was recorded for construction air monitoring in the reporting month.

Breaches of Action and Limit Levels for Noise

No exceedance of Action and Limit Levels was recorded for construction noise monitoring in the reporting month.

Breaches of Action and Limit Levels for Water Quality

No exceedance of Action and Limit Levels was recorded for water quality impact monitoring in the reporting period.

Impact Dolphin Monitoring

During this month of dolphin monitoring, no unacceptable impact from the construction activities of the TM-CLKL Southern Connection Viaduct Section on Chinese White Dolphins was noticeable from general observations. Due to monthly variation in dolphin occurrence within the study area, it would be more appropriate to draw conclusion on whether any impacts on dolphins have been detected related to the construction activities of the TM-CLKL Southern Connection Viaduct Section in the quarterly EM&A reports, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period and baseline monitoring period will be made.

Daily marine mammal exclusion zone monitoring was undertaken during the period of marine works under this Contract. No sighting of the Indo-Pacific humpback dolphin *Sousa chinensis* (i.e. Chinese White Dolphin) was recorded in March 2016 during the exclusion zone monitoring.

Environmental Complaints, Non-compliance & Summons

There was no environmental complaint, notification of summons or successful prosecution recorded in the reporting period.

Reporting Change

There was no reporting change in the reporting period.

Upcoming Works for the Next Reporting Period

Works to be undertaken in the next monitoring period of April 2016 include the following:

Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Construction of marine section of berth at Southern Landfall;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

Land-based Works

- Pier construction;
- Re-alignment of Cheung Tung Road;
- Construction of land section of berth at Southern Landfall;
- Installation of pier head and deck segments; and
- Slope work of Viaducts A, B & C.

Future Key Issues

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of April 2016 are mainly associated with dust, noise, marine water quality, marine ecology and waste management issues.

BACKGROUND

According to the findings of the Northwest New Territories (NWNT) Traffic and Infrastructure Review conducted by the Transport Department, Tuen Mun Road, Ting Kau Bridge, Lantau Link and North Lantau Highway would be operating beyond capacity after 2016. This forecast has been based on the estimated increase in cross boundary traffic, developments in the Northwest New Territories (NWNT), and possible developments in North Lantau, including the Airport developments, the Lantau Logistics Park (LLP) and the Hong Kong - Zhuhai - Macao Bridge (HZMB). In order to cope with the anticipated traffic demand, two new road sections between NWNT and North Lantau - Tuen Mun - Chek Lap Kok Link (TM-CLKL) and Tuen Mun Western Bypass (TMWB) are proposed.

An Environmental Impact Assessment (EIA) of TM-CLKL (the Project) was prepared in accordance with the EIA Study Brief (No. ESB-175/2007) and the *Technical Memorandum of the Environmental Impact Assessment Process (EIAO-TM)*. The EIA Report was submitted under the Environmental Impact Assessment Ordinance (EIAO) in August 2009. Subsequent to the approval of the EIA Report (EIAO Register Number AEIAR-146/2009), an Environmental Permit (EP-354/2009) for TM-CLKL was granted by the Director of Environmental Protection (DEP) on 4 November 2009, and EP variation (EP-354/2009/A) was issued on 8 December 2010.

Under *Contract No. HY/2012/07*, Gammon Construction Limited (GCL) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Southern Connection Viaduct Section of TM-CLKL ("the Contract") while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET). Ramboll Environ Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) in accordance with *Environmental Permit No. EP-354/2009/A*. Further applications for variation of environmental permit (VEP), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

Part of the Southern Landfall of TM-CLK Link lies alongside the Hong Kong - Zhuhai - Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) where is a reclamation area constructed by *Contract HY/2010/02* under *Environmental Permit No. EP/353/2009/I*. Upon the agreement and confirmation between the Supervising Officer Representatives and Contractors of *HY/2010/02* and *HY/2012/07* in September 2015, part of the

reclamation area for southern landfall under *EP/353/2009/I* was subsequently handed-over to *Contract No. HY/2012/07*.

The construction phase of the Contract commenced on 31 October 2013 and will be tentatively completed by 2018. The impact monitoring phase of the EM&A programme, including air quality, noise, water quality and marine ecological monitoring as well environmental site inspections, commenced on 31 October 2013.

The general layout plan of the Contract components is presented in *Figures 1.1 & 1.2a to l*.

1.2 SCOPE OF REPORT

This is the Twenty-ninth Monthly EM&A Report under the *Contract No. HY/2012/07 Tuen Mun – Chek Lap Kok Link – Southern Connection Viaduct Section*. This report presents a summary of the environmental monitoring and audit works in March 2016.

1.3 ORGANIZATION STRUCTURE

The organization structure of the Contract is shown in *Appendix A*. The key personnel contact names and contact details are summarized in *Table 1.1* below.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
HyD (Highways Department)	Project Coordinator	Stanley Chan	2762 3406	3188 6614
	Senior Engineer	Steven Shum	2762 4133	3188 6614
SOR (AECOM Asia Company Limited)	Chief Resident Engineer	Daniel Ip	3553 3800	2492 2057
	Resident Engineer	Kingman Chan	3691 3950	3691 2899
ENPO / IEC (Ramboll Environ Hong Kong Ltd.)	ENPO Leader	Y.H. Hui	3547 2133	3465 2899
	IEC	Dr. F.C. Tsang	3547 2134	3465 2899
Contractor (Gammon Construction Limited)	Environmental Manager	Brian Kam	3520 0387	3520 0486
	Environmental Officer	Roy Leung	3520 0387	3520 0486
	24-hour Complaint Hotline		9738 4332	
ET (ERM-HK)	ET Leader	Jovy Tam	2271 3113	2723 5660





Figure 1.1

General Layout Plan of the Project

Proj File by: H:\AECOM\2012\02\240249\C1\2000.dgn
 Path: P:\Projects\2012\02\240249\C1\2000.dgn
 Project Management: Hinkah
 Designer: LUYIB
 Checker: SLYT
 Approver: CWN
 ISO AT 50mm x 61mm
 Only



NOTES:

- CONTRACTOR SHALL REFER TO THE BUOYS FROM THE 2011 VERSION OF ADMIRALTY CHART FOR LOCAL VESSELS FOR LOCATION OF EXISTING TUNG CHUNG NAVIGATION CHANNEL AND THE LINES FOR EXISTING TUNG CHUNG NAVIGATION CHANNEL ARE APPROXIMATE ONLY.
- FOR THE INDICATIVE MOVEMENT JOINT LOCATIONS AND CORRESPONDING STRUCTURES NUMBERING SHOWN ON SHEET NO. 60240249/C1/2005 TO 2009 SHALL BE REFERRED. THE LOCATIONS OF MOVEMENT JOINTS AT INTERFACE PIERS WITH HKBCF ARE TO BE STRICTLY FOLLOWED BY THE CONTRACTOR. THE EXACT LOCATIONS OF OTHER MOVEMENT JOINTS ARE TO BE DESIGNED BY THE CONTRACTOR.

LEGEND:

— SITE BOUNDARY

▬ STRUCTURES E2/E5/E6/E7/E8

AECOM

PROJECT
TUEN MUN - CHEK LAP KOK LINK

CONTRACT TITLE
TUEN MUN - CHEK LAP KOK LINK - SOUTHERN CONNECTION VIADUCT SECTION

CLIENT
路政署
HIGHWAYS DEPARTMENT
港務局
Hong Kong - Zhuhai - Hainan Bridge
Hong Kong Project Management Office

CONSULTANT
AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS

Figure 1.2a

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.

STATUS

SCALE	DIMENSION UNIT
A1 : 6000	METRES

KEY PLAN

PROJECT NO.
60240249


CONTRACT NO.
HY/2012/07

SHEET TITLE
SOUTHERN CONNECTION
GENERAL LAYOUT PLAN

SHEET NUMBER
60240249/C1/2000A

This drawing has been prepared for the use of AECOM's clients. It may not be used, modified, reproduced or related parts by third parties, except as approved by AECOM. AECOM accepts no responsibility for any errors or omissions in this drawing or for any consequences arising therefrom. All measurements must be obtained from the latest drawings.

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



KEY PLAN

NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1 FAULT
 - EXISTING G.I.-STATIONS :
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - SLOPE STRIPPING BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I.-STATIONS :
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING

MATCH LINE
 FOR CONTINUATION
 SEE DRG J3518/P/OAP/04/01101



Printed by : 12/09/2013
 File name : E:\3518\99\REC\DRG_20130927\Ground Investigation Plan\CAD\231498_P_OAP_04_01000.dwg

Rev	Description	By	Date	Rev	Description	By	Date
A	SUBMISSION	RC	07/13				
B	SUBMISSION	RC	07/13				
C	SUBMISSION	RC	09/13				

Drawn	Date	Client
RL	07/13	HONG KONG GOVERNMENT HIGHWAYS DEPARTMENT 香港政府 路政處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office
Checked	Approved	
DS	DOP	
Scale	1:1000 @ A1 / 1:2000 @ A3	


Supervising Officer: **AECOM**
 Contractor: **GAMMON**

Project Title
 Contract No. HY/2012/07
 Tuen Mun - Chek Lap Kok Link
 Southern Connection Viaduct Section


Drawing title
Figure 1.2b
 Drawing no. J3518/P/OAP/04/01100 Rev. C

Originator
ARUP

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.




NOTES FOR ADDITIONAL BOREHOLES
 1. PROPOSED LOCATIONS OF BOREHOLES PBH17B AND PBH17C ARE PROVISIONAL ONLY. EXACT LOCATION WILL BE DETERMINED UPON COMPLETION OF BOREHOLES PBH17A, PBH18A, PBH18B, AND PBH18C.



KEY PLAN

NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1 FAULT
 - EXISTING G.I. STATIONS:
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NLB/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - SLOPE STRIPPING BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I. STATIONS:
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING



Printed by : 05.11.13
 File name : E:\23499_VAP\GEO\23499_P_OAP_04_01001.dgn

Rev	Description	By	Date	Rev	Description	By	Date
A	SUBMISSION	RC	07/13				
B	SUBMISSION	RC	07/13				
C	SUBMISSION	RC	09/13				
D	SUBMISSION	RC	10/13				
E1	FOR INTERNAL REVIEW	RC	11/13				

Drawn	Date	Client
RL	07/13	HIGHWAYS DEPARTMENT

Checked	Date	Supervising Officer	Contractor
DS	DOP	AECOM	GAMMON

Scale
1:1000 @ A1; 1:2000 @ A3

Client: **HIGHWAYS DEPARTMENT**
 香港運輸及房屋局
 Hong Kong - Zhuhai - Macao Bridge
 Hong Kong Project Management Office

Supervising Officer: **AECOM**
 Contractor: **GAMMON**



Project Title
 Contract No. HY/2012/07
 Tuen Mun - Chek Lap Kok Link
 Southern Connection Viaduct Section

Originator: **ARUP**

Drawing title
Figure 1.2c

Drawing no. **J3518/P/OAP/04/01101** Rev. **E1**


DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



KEY PLAN

NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1 FAULT
 - EXISTING G.I.-STATIONS :
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I.-STATIONS :
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING



Printed by : 12/09/2013
 File name : J:\3518\99\REC\000\2013092\Ground Investigation Plan\CAD\23498_P_OAP_04_0102.dgn

Rev	Description	By	Date	Rev	Description	By	Date	Drawn	Date	Client	
A	SUBMISSION	RC	07/13					RL	07/13	路政署 HIGHWAYS DEPARTMENT 港珠澳大桥香港工程指挥部 * Hong Kong Southern Connection Viaduct Bridge Hong Kong Project Management Office	
B	SUBMISSION	RC	07/13					Checked	Approved		
C	SUBMISSION	RC	09/13					DS	DOP		
								Scale	1:1000 @ A1 / 1:2000 @ A3		

Client: **路政署 HIGHWAYS DEPARTMENT**
 港珠澳大桥香港工程指挥部
 * Hong Kong Southern Connection Viaduct Bridge
 Hong Kong Project Management Office

Supervising Officer: **AECOM**
 Contractor: **Gammon**



Project Title: Contract No. HY/2012/07
 Tuen Mun - Chek Lap Kok Link
 Southern Connection Viaduct Section

Originator: **ARUP**

Drawing title: **Figure 1.2d**

Drawing no. **J3518/P/OAP/04/01102** Rev. **C**

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



KEY PLAN

NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - - - FAULT
 - EXISTING G.I.-STATIONS :
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - SLOPE STRIPPING BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I.-STATIONS :
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING



Printed by : 13/9/2013
 File name : J3518/P/OAP/04/1000.dwg
 Recorder : 20130927
 Ground Investigation Plan CAD/23498_P_OAP_04_01003.dwg

Rev	Description	By	Date	Rev	Description	By	Date
A	SUBMISSION	RC	07/13				
B	SUBMISSION	RC	07/13				
C	SUBMISSION	RC	09/13				

Checked	Approved
DS	DOP

Scale
1:1000 @ A1 / 1:2000 @ A3

Client

路政署
 HIGHWAYS DEPARTMENT
 港珠澳大桥香港工程管理局
 Hong Kong - Zhuhai - Macao Bridge
 Hong Kong Project Management Office

Project Title

Contract No. HY/2012/07
 Tuen Mun - Chek Lap Kok Link
 Southern Connection Viaduct Section

Supervising Officer

Contractor



Originator

Drawing title

Figure 1.2e

Drawing no. J3518/P/OAP/04/01103 Rev. c


DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



KEY PLAN

NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1- FAULT
 - EXISTING G.I. STATIONS :
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL6/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I. STATIONS :
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING



Printed by : 12/09/2013
 File name : J:\3518\99\RECORD\20130927\Ground Investigation Plan\CAD\231498_P_OAP_04_01100.dwg

Rev	Description	By	Date	Rev	Description	By	Date	Drawn	Date
A	SUBMISSION	RC	07/13					RL	07/13
B	SUBMISSION	RC	07/13					Checked	Approved
C	SUBMISSION	RC	09/13					DS	DOP
								Scale	1:1000 @ A1 / 1:2000 @ A3

Client

Supervising Officer

Project Title

Contract No. HY/2012/07
 Tuen Mun - Chek Lap Kok Link
 Southern Connection Viaduct Section


Contractor

Originator

Drawing title

Figure 1.2f

Drawing no. J3518/P/OAP/04/01104 Rev. C



NOTES:

1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH THE WORKS AREA KEY PLAN IN SHEET NO. 60240249/CT1/000.
2. THE SETTING OUT INFORMATION AND WORKS AREA CONDITIONS SHOWN IN THIS DRAWING ARE FOR REFERENCE ONLY. THE WORKS AREA BOUNDARY SHALL BE IN ACCORDANCE WITH THE ENGINEERING CONDITIONS FOR TEMPORARY GOVERNMENT LAND ALLOCATION NO. TKT 1879. IN CASE OF DISCREPANCY BETWEEN THE BOUNDARY SHOWN ON THIS DRAWING AND THE BOUNDARY INDICATED ON THE ENGINEERING CONDITIONS, THE LATTER SHALL PREVAIL.
3. DEMARCATION OF THE WORKS AREA SHALL BE DETERMINED ON SITE.
4. REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NOS. H6121 AND H6122 FOR DETAILS OF CHAIN LINK FENCE.
5. REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NO. H6121 FOR DETAILS OF GATE.
6. CHAIN LINK FENCE SHALL BE ERECTED ALONG THE WORKS AREA BOUNDARY. THE ALIGNMENT AND EXTENT OF CHAIN LINK FENCE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE SUPERVISING OFFICER.
7. THE LOCATION AND WIDTH OF GATE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE SUPERVISING OFFICER.
8. NO RIGHT OF ACCESS TO THE SEA FROM THE SITE AND FROM THE SEA TO THE SITE SHALL BE ALLOWED EXCEPT BETWEEN THE POINTS A AND B.
9. NO MANNED FACILITIES SHALL BE LOCATED WITHIN AREA X.
10. NO STRUCTURES SHALL BE ERECTED OTHER THAN SUCH STRUCTURES NOT EXCEEDING TWO STOREYS IN HEIGHT, WHICH ARE APPROVED BY THE DISTRICT LANDS OFFICER AS BEING APPROPRIATE FOR THE USE OF THE SITE AS A WORKS AREA.
11. THE TENTATIVE OCCUPATION PERIOD SHALL BE REFERRED TO EMPLOYER'S REQUIREMENTS PART 2 AND PART 14 SECTION 1 CLAUSE 1.45A.
12. THE WORKS AREAS SHOWN ON THIS DRAWING ARE TO BE SHARED AMONG THE CONTRACTS OF TM-CLKL-RELATED CONTRACTS. THE AREAS HATCHED WITH [diagonal lines] ARE TENTATIVELY ALLOCATED FOR THE USE BY THIS CONTRACT.

LEGEND:

- [Circle with dot symbol] AREA X
- [Diagonal line hatch symbol] WORKS AREA FOR THIS CONTRACT
- [Cross-hatch symbol] COMMON AREA (MAINTAINED UNDER CONTRACT NO. HY/2012/08) TO BE SHARED WITH CONTRACT NO. HY/2012/08
- [Chain link symbol] CHAIN LINK FENCE AND GATE (TO BE ERECTED AND MAINTAINED UNDER THIS CONTRACT)
- [Chain link with gate symbol] CHAIN LINK FENCE AND GATE (TO BE ERECTED AND MAINTAINED BY OTHERS)
- [Dashed line symbol] MTR PROTECTION BOUNDARY

SETTING OUT COORDINATES OF WORKS AREA WA23

POINT	COORDINATES	
	EASTING	NORTHING
W23-C1	826385.78	824036.80
W23-C2	826405.87	823806.07
W23-C3	826344.18	823790.10
W23-C4	826340.88	823801.06
W23-C5	826321.68	823843.84
W23-C6	826354.92	823992.47
W23-C7	826332.72	824033.89

AECOM

PROJECT NO.
60240249

TUEN MUN - CHEK LAP KOK LINK

CONTRACT TITLE
TUEN MUN - CHEK LAP KOK LINK - SOUTHERN CONNECTION VIADUCT SECTION

CLIENT
路政署 HIGHWAYS DEPARTMENT
港務局 港務工程管理有限公司
Hong Kong - Zhuhai - Hainan Bridge
Hong Kong Project Management Office

CONSULTANT
AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS
[Symbol] [Symbol]

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
1	OCT. 12	TENDER DRAWING	CWN

STATUS

SCALE
A1:1:1000

DIMENSION UNIT
METRES

KEY PLAN

Figure 1.2i

PROJECT NO.
60240249


CONTRACT NO.
HY/2012/07

SHEET TITLE
WORKS AREA AND HOARDING PLAN

SHEET NUMBER
60240249/CT1/052

SHEET 2 OF 2

This drawing has been prepared for the use of AECOM only. It may not be used, copied, reproduced or modified in any way without the prior written consent of AECOM. AECOM accepts no responsibility, and disclaims any liability, for any loss or damage, howsoever caused, arising from the use of this drawing.



WORKS AREA WA4
 大螺灣
 TAI HO WAN

SETTING OUT COORDINATES OF WORKS AREA WA4

POINT	COORDINATES	
	EASTING	NORTHING
W4-1,U	815717.822	818074.398
V	815718.373	818071.803
W4-2,W	815718.923	818069.208
W4-3	815868.411	818103.687
X	815865.759	818117.028
Y	815866.539	818113.104
Z	815867.319	818109.181
W4-4	815860.972	818141.118

- NOTES:**
- THIS DRAWING SHALL BE READ IN CONJUNCTION WITH THE WORKS AREA KEY PLAN IN SHEET NO. 60240249/C1/100.
 - THE SETTING OUT INFORMATION AND WORKS AREA CONDITIONS SHOWN IN THIS DRAWING ARE FOR REFERENCE ONLY. THE WORKS AREA BOUNDARY SHALL BE IN ACCORDANCE WITH THE ENGINEERING CONDITIONS FOR TEMPORARY GOVERNMENT LAND ALLOCATION NO. T15/631.
 - THE CONTRACTOR SHALL NOTE THAT WORKS AREA WA4 IS THE AREA FOR STORAGE OF CORE BOXES FOR OTHER CONTRACTORS OF THE EMPLOYER.
 - THE CONTRACTOR SHALL TAKE UP AND MAINTAIN THE EXISTING CHAIN LINK FENCE AND GATE. PROVIDE THE SECURITY, SITE CLEANLINESS AND TIDINESS FOR THE WORKS AREA.
 - THE CONTRACTOR SHALL NOTE THAT THE SETTING OUT COORDINATES OF WORKS AREA WA4 ARE TENTATIVE ONLY AND THE CONTRACTOR SHALL VERIFY THE SETTING OUT COORDINATES ON SITE.

LEGEND:

WORKS AREA WA4

EXISTING CHAIN LINK FENCE AND GATE

AECOM

PROJECT
 TUEN MUN - CHEK LAP KOK LINK

CONTRACT TITLE
 TUEN MUN - CHEK LAP KOK LINK - SOUTHERN CONNECTION VIADUCT SECTION

CLIENT
 路政署 DEPARTMENT OF HIGHWAYS
 港務局 港務工程管理局
 Hong Kong + Zhuhai + Hainan Bridge
 Hong Kong Project Management Office

CONSULTANT
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 2/11/2012/16

Figure 1.2j

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
1	NOV. 12	TENDER ADDENDUM NO. 1	C/W

SCALE
 A1 : 1000

DIMENSION UNIT
 METRES

KEY PLAN

PROJECT NO.
 60240249



CONTRACT NO.
 HY/2012/07

SHEET TITLE
 WORKS AREA WA4

SHEET NUMBER
 60240249/C1/1053

This drawing has been prepared for the use of AECOM, except as may be otherwise approved by AECOM, and shall not be used for any other purpose without the written consent of AECOM. Do not scale this drawing. All measurements must be taken from the actual dimensions.

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



NOTES
 THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1 FAULT
- EXISTING G.I. STATIONS :**
- ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT N6.8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - ⊕ SLOPE STRIPPING BY GCL CONTRACT HY/2012/04
- PROPOSED G.I. STATIONS :**
- ⊕ BOREHOLE
 - ⊕ TRIAL PIT
 - ⊕ COREHOLE
 - ⊕ SLOPE STRIPPING

Rev	Description	By	Date	Rev	Description	By	Date
01	ISSUED FOR CONSTRUCTION	RL	31/03				
02	ISSUED FOR CONSTRUCTION	RL	07/13				
03	ISSUED FOR CONSTRUCTION	RL	29/13				
04	ISSUED FOR CONSTRUCTION	RL	19/12				

Drawn	Date	Client
RL	07/13	路政署 HIGHWAYS DEPARTMENT
Checked <td>Approved</td> <td>港珠澳大桥香港工程指挥部 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office</td>	Approved	港珠澳大桥香港工程指挥部 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office
DS	DOP	Supervising Officer

Scale	Contractor	Originator
1:1000 @ A1 / 1:2000 @ A3	AZCOM	GAMMON
	ARUP	

Client
 路政署 HIGHWAYS DEPARTMENT
 港珠澳大桥香港工程指挥部
 Hong Kong - Zhuhai - Macao Bridge
 Hong Kong Project Management Office

Project Title
 Contract No. HY/2012/07
 Tuen Mun - Chek Lap Kok Link
 Southern Connection Viaduct Section

Supervising Officer
AZCOM

Contractor
GAMMON

Originator
ARUP

Drawing title
Figure 1.2k

Drawing no. J3518/P/OAP/04/01105 **Rev.** D1

1:1000 @ A1 / 1:2000 @ A3
 07/13/2013
 J3518/P/OAP/04/01105

SUMMARY OF CONSTRUCTION WORKS

The construction phase of the Contract was commenced on 31 October 2013. The three-month rolling construction programme is shown in *Appendix B*.

As informed by the Contractor, details of the major works carried out in this reporting month are listed below:

Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.


Land-based Works

- Pier construction;
- Re-alignment of Cheung Tung Road;
- Construction of land section of berth at Southern Landfall;
- Installation of pier head and deck segments; and
- Slope work of Viaducts A, B & C.

The locations of the construction activities are shown in *Figure 1.3*. The Environmental Sensitive Receivers in the vicinity of the Project are shown in *Figure 1.4*.

The environmental mitigation measures implementation schedule is presented in *Appendix C*.

Figure 1.3 Locations of Construction Activities in the Reporting Month



Key

- Air Sensitive Receiver
- Noise Sensitive Receiver
- Water Sensitive Receiver
- ▲ Site of Special Scientific Interest (SSSI)
- Known Coral Communities
- Site Boundary




Figure 1.4

**Environmental Sensitive Receivers in the Vicinity of Contract No. HY/2012/07
Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section**

File: T:\GIS\CONTRACT\0215660\Mxd\0215660_Environmental_Sensitive_Receiver.mxd
Date: 18/5/2015

**Environmental
Resources
Management**



The EM&A programme required environmental monitoring for air quality, noise, water quality and marine ecology as well as environmental site inspections for air quality, noise, water quality, waste management, marine ecology and landscape and visual impacts. The EM&A requirements and related findings for each component are summarized in the following sections.

2.1 AIR QUALITY

2.1.1 Monitoring Requirements and Equipment

In accordance with the Updated EM&A Manual, impact 1-hour TSP monitoring was conducted three (3) times every six (6) days and impact 24-hour TSP monitoring was carried out once every six (6) days when the highest dust impact was expected. The Action and Limit Levels of the air quality monitoring is provided in *Appendix D*.

Table 2.1 *Locations of Impact Air Quality Monitoring Stations*

Monitoring Station	Location	Description	Monitoring Dates
ASR 9	MTR Depot	On the ground nearby MTR Depot Entrance	3, 9, 15, 21, 24 and 30 March 2016
ASR 8A	Area 4	On ground at the works area, Area 4	3, 9, 15, 21, 24 and 30 March 2016

High Volume Samplers (HVSs) were used for carried out 1-hour and 24-hour TSP monitoring on 3, 9, 15, 21, 24 and 30 March 2016 at ASR8A and ASR9 in accordance with the requirements of the Updated EM&A Manual. The TSP monitoring stations are illustrated in *Figure 2.1* and detailed in *Table 2.1*. Wind anemometer was deployed at Area 4 for logging wind speed and wind direction. Copies of the calibration certificates for the equipment are presented in *Appendix E*. Details of the deployed equipment are given in *Table 2.2*.

Key

- Alternative Air Monitoring Station
- Site Boundary




Figure 2.1

Locations of Air Quality Monitoring Stations

Table 2.2 *Air Quality Monitoring Equipment*

Equipment	Brand and Model
High Volume Sampler (1-hour TSP and 24-hour TSP)	Tisch Environmental Mass Flow Controlled Total Suspended Particulate (TSP) High Volume Sampler (Model No. TE-5170)
Wind Sensor	Global Water (Wind Speed Sensor: WE550; Wind Direction Sensor: WE570)
Wind Anemometer for calibration	Lutron (Model No. AM-4201)

2.1.2 *Monitoring Schedule for the Reporting Month*

The schedule for air quality monitoring in March 2016 is provided in *Appendix F*.

2.1.3 *Results and Observations*

The monitoring results for 1-hour TSP and 24-hour TSP are summarized in *Tables 2.3* and *2.4* respectively. Detailed impact air quality monitoring results are presented in *Appendix G*.

Table 2.3 *Summary of 1-hour TSP Monitoring Results in the Reporting Period*

Monitoring Station	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
ASR 8A	129	58 - 259	394	500
ASR 9	106	65 - 182	393	500

Table 2.4 *Summary of 24-hour TSP Monitoring Results in the Reporting Period*

Monitoring Station	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
ASR 8A	76	59 - 112	178	260
ASR 9	73	56 - 111	178	260

The major dust sources in the reporting period included construction activities under the Contract as well as nearby traffic emissions.

All 1-hour and 24-hour TSP results were below the Action and Limit Levels at all monitoring locations in the reporting period. No action is thus required to be undertaken in accordance with the Event Action Plan presented in *Appendix L*.

Meteorological information collected at ASR8A including wind speed and wind direction is provided in *Appendix H*.

2.2 NOISE MONITORING

2.2.1 Monitoring Requirements and Equipment

In accordance with the Updated EM&A Manual, impact noise monitoring was conducted once per week during the construction phase of the Contract. The Action and Limit Level of the noise monitoring is provided in *Appendix D*.

Noise monitoring was performed on 3, 9, 15, 21, 24 and 30 March 2016 by using sound level meter at the designated monitoring station NSR1A (*Figure 2.2; Table 2.5*) in accordance with the requirements stipulated in the Updated EM&A Manual. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Details of the deployed equipment are provided in *Table 2.6*. Copies of the calibration certificates for the equipment are presented in *Appendix E*.

Table 2.5 *Location of Impact Noise Monitoring Station*

Monitoring Station	Location	Description	Parameter	Frequency and Duration	Monitoring Dates
NSR 1A	Pak Mong Village Pavilion	On the ground at the village entrance	30-minute measurement at each monitoring station between 0700 and 1900 on normal weekdays (Monday to Saturday). L_{eq} , L_{10} and L_{90} would be recorded.	At least once per week	3, 9, 15, 21, 24 and 30 March 2016

Table 2.6 *Noise Monitoring Equipment*

Equipment	Brand and Model
Integrated Sound Level Meter	Rion NL-31
Acoustic Calibrator	Rion NC-73




Figure 2.2

Location of Noise Monitoring Station

2.2.2 *Monitoring Schedule for the Reporting Month*

The schedule for construction noise monitoring in the reporting period is provided in *Appendix F*.

2.2.3 *Results and Observations*

Results for noise monitoring are summarized in *Table 2.7* and the monitoring data is provided in *Appendix I*.

Table 2.7 *Summary of Construction Noise Monitoring Results in the Reporting Period*

	Average , dB(A), Leq (30mins)	Range, dB(A), Leq (30mins)	Limit Level, dB(A), Leq (30mins)
NSR 1A	59	58 - 61	75

No noise Action or Limit Level exceedance was recorded in the reporting month. No action is thus required to be undertaken in accordance with the Event Action Plan presented in *Appendix L*.

Major noise sources during the noise monitoring included noise from crane operation and excavation works, nearby traffic noise and aircraft noise.

2.3 *WATER QUALITY MONITORING*


2.3.1 *Monitoring Requirements and Equipment*

Impact water quality monitoring was carried out to ensure that any deterioration of water quality was detected, and that timely action was taken to rectify the situation. Impact water quality monitoring was undertaken three days per week during the construction period in accordance with the Updated EM&A Manual. The Action and Limit Levels of the water quality monitoring are provided in *Appendix D*.

The locations of the monitoring stations under the Contract are shown in *Figure 2.3* and *Table 2.8*.

Key

- Control / Far Field Station
- Impact Station
- Sensitive Receiver Station
- Site Boundary



WQMS	X	Y
Impact Station		
IS8	814251	818412
IS(Mf)9	813273	818850
IS(Mf)16	814328	819497
Control / Far Field Station		
CS(Mf)3	809989	821117
CS(Mf)5	817990	821129
Sensitive Receiver Station		
SR4	814760	817867
SR4a	815247	818067

Figure 2.3

Locations of Water Quality Monitoring Stations

Table 2.8 *Locations of Impact Water Quality Monitoring Stations and its Corresponding Monitoring Requirements*

Station ID	Type	Coordinates		*Parameters, unit	Frequency	Depth
		Easting	Northing			
IS(Mf)9	Impact Station (Close to HKBCF construction site)	813273	818850	<ul style="list-style-type: none"> • Temperature(°C) • pH (pH unit) • Turbidity (NTU) • Water depth (m) • Salinity (ppt) • DO (mg/L and % of saturation) • SS (mg/L) 	Impact monitoring: 3 days per week, at mid-flood and mid-ebb tides during the construction period of the Contract	3 water depths: 1m below sea surface, mid-depth and 1m above sea bed. If the water depth is less than 3m, mid-depth sampling only. If water depth less than 6m, mid-depth may be omitted
IS(Mf)16	Impact Station (Close to HKBCF construction site)	814328	819497			
IS8	Impact Station (Close to HKBCF construction site)	814251	818412			
SR4	Sensitive receiver (Tai Ho Inlet)	814760	817867			
SR4a	Sensitive receiver	815247	818067			
CS(Mf)3	Control Station	809989	821117			
CS(Mf)5	Control Station	817990	821129			

*Notes:

In addition to the parameters presented monitoring location/position, time, water depth, sampling depth, tidal stages, weather conditions and any special phenomena or works underway nearby were also recorded.

Table 2.9 summarises the equipment used in the impact water quality monitoring programme. Copies of the calibration certificates are attached in Appendix E.

Table 2.9 *Water Quality Monitoring Equipment*

Equipment	Brand and Model
DO and Salinity	YSI Pro2030
Turbidity meter	HACH Model 2100Q
pH meter	Thermo Scientific Orion 2 Star
Positioning Equipment	Koden913MK2 with KBG-3 DGPS antenna
Water Depth Detector	Speedtech Instrument SM-5
Water Sampler	Kemmerer 1520 (1520-C25) 2.2L with messenger

2.3.2 *Monitoring Schedule for the Reporting Month*

The schedule for water quality monitoring in March 2016 is provided in *Appendix F*.

2.3.3 *Results and Observations*

In total of 14 monitoring events for impact water quality monitoring were conducted at all designated monitoring stations in the reporting month. Impact water quality monitoring results and graphical presentations are provided in *Appendix J*.

Neither Action nor Limit Levels exceedances was recorded at all monitoring stations for impact water quality monitoring in the reporting month. No action is thus required to be undertaken in accordance with the Event Action Plan presented in *Appendix L*.

2.4 *DOLPHIN MONITORING*

2.4.1 *Monitoring Requirements*

Impact dolphin monitoring is required to be conducted by a qualified dolphin specialist team to evaluate whether there have been any effects on the dolphins. In order to fulfil the EM&A requirements and make good use of available resources, the on-going impact line transect dolphin monitoring data collected by HyD's *Contract No. HY/2011/03 Hong Kong-Zhuhai-Macao Bridge, Hong Kong Link Road - Section between Scenic Hill and Hong Kong Boundary Crossing Facilities* on the monthly basis is adopted to avoid duplicates of survey effort.

2.4.2 *Monitoring equipment*

Table 2.10 summarizes the equipment used for the impact dolphin monitoring.

Table 2.10 *Dolphin Monitoring Equipment*

Equipment	Model
Global Positioning System (GPS)	Garmin 18X-PC Geo One Phottix
Camera	Nikon D90 300m 2.8D fixed focus Nikon D90 20-300m zoom lens
Laser Binoculars	Infinitor LRF 1000
Marine Binocular	Bushell 7 x 50 marine binocular with compass and reticules
Vessel for Monitoring	65 foot single engine motor vessel with viewing platform 4.5m above water level

2.4.3 *Monitoring Parameter, Frequencies and Duration*

Dolphin monitoring should cover all transect lines in Northeast Lantau (NEL) and the Northwest Lantau (NWL) survey areas twice per month throughout the entire construction period. The monitoring data should be compatible with, and should be made available for, long-term studies of small cetacean ecology in Hong Kong. In order to provide a suitable long-term dataset for comparison, identical methodology and line transects employed in baseline dolphin monitoring was followed in the impact dolphin monitoring.

2.4.4 *Monitoring Location*

The impact dolphin monitoring was carried out in the NEL and NWL along the line transect as depicted in *Figure 2.4*. The co-ordinates of all transect lines are shown in *Table 2.11* below.




Figure 2.4

Layout of Transect Lines of Dolphin Monitoring in Northwest and Northeast Lantau Areas

Table 2.11 Impact Dolphin Monitoring Line Transect Co-ordinates

Line No.		Easting	Northing	Line No.		Easting	Northing
1	Start Point	804671	815456	13	Start Point	816506	819480
1	End Point	804671	831404	13	End Point	816506	824859
2	Start Point	805475	815913	14	Start Point	817537	820220
2	End Point	805477	826654	14	End Point	817537	824613
3	Start Point	806464	819435	15	Start Point	818568	820735
3	End Point	806464	822911	15	End Point	818568	824433
4	Start Point	807518	819771	16	Start Point	819532	821420
4	End Point	807518	829230	16	End Point	819532	824209
5	Start Point	808504	820220	17	Start Point	820451	822125
5	End Point	808504	828602	17	End Point	820451	823671
6	Start Point	809490	820466	18	Start Point	821504	822371
6	End Point	809490	825352	18	End Point	821504	823761
7	Start Point	810499	820880	19	Start Point	822513	823268
7	End Point	810499	824613	19	End Point	822513	824321
8	Start Point	811508	821123	20	Start Point	823477	823402
8	End Point	811508	824254	20	End Point	823477	824613
9	Start Point	812516	821303	21	Start Point	805476	827081
9	End Point	812516	824254	21	End Point	805476	830562
10	Start Point	813525	820872	22	Start Point	806464	824033
10	End Point	813525	824657	22	End Point	806464	829598
11	Start Point	814556	818853	23	Start Point	814559	821739
11	End Point	814556	820992	23	End Point	814559	824768
12	Start Point	815542	818807				
12	End Point	815542	824882				

2.4.5 Action & Limit Levels

The Action and Limit levels of dolphin impact monitoring are shown in *Appendix D*. The Event and Action plan is presented in *Appendix L*.

2.4.6 *Monitoring Schedule for the Reporting Month*

Dolphin monitoring was carried out on 7, 11, 22 and 23 March 2016 (*Appendix F*).

2.4.7 *Results and Observations*

A total of 290.32 km of survey effort was collected, with 95.5% of the total survey effort being conducted under favourable weather conditions (i.e. Beaufort Sea State 3 or below with good visibility) during the surveys in March 2016. Among the two areas, 109.30 km and 181.02 km of survey effort were collected from NEL and NWL survey areas respectively. The total survey effort conducted on primary and secondary lines were 218.00 km and 72.32 km respectively. The survey efforts are summarized in *Appendix K*.

Two (2) groups of four (4) Chinese White Dolphins were sighted during the two sets of monitoring surveys in March 2016. All two (2) dolphin sightings were made in NWL, while none was sighted in NEL. During the surveys in March 2016, one (1) sighting was made on primary lines during on-effort search. None of the dolphin groups was associated with operating fishing vessel or sighted in the proximity of the Project's alignment. The distribution of dolphin sighting during the reporting month is shown in *Figure 2.5*.

Encounter rates of Chinese White Dolphins are deduced from the survey effort and on-effort sighting data made under favourable conditions (Beaufort 3 or below) in March 2016 are shown in *Tables 2.12 & 2.13*.

Table 2.12 *Individual Survey Event Encounter Rates*

		Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)	Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)
		Primary Lines Only	Primary Lines Only
NEL	Set 1: Mar 7 th / 11 th	0.0	0.0
	Set 2: Mar 22 nd / 23 rd	0.0	0.0
NWL	Set 1: Mar 7 th / 11 th	0.0	0.0
	Set 2: Mar 22 nd / 23 rd	1.6	4.8

Note: Dolphin Encounter Rates are deduced from the two sets of surveys (two surveys in each set) in March 2016 in Northeast (NEL) and Northwest Lantau (NWL)




Figure 2.5

HY/2012/07 TM-CLKL Southern Connection Viaduct Section
 The distribution of dolphin sightings during the reporting period
 (Source: Adopted from HKLR03 Monitoring Survey in March 2016)

Date 8/4/2016

Environmental
 Resources
 Management



Table 2.13 Monthly Average Encounter Rates

	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)		Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)	
	Primary Lines Only	Both Primary and Secondary Lines	Primary Lines Only	Both Primary and Secondary Lines
Northeast Lantau	0.0	0.0	0.0	0.0
Northwest Lantau	0.7	0.6	2.2	1.8

Note: Overall dolphin encounter rates (sightings per 100 km of survey effort) from all four surveys are conducted in March 2016 on primary lines only as well as both primary lines and secondary lines in Northeast and Northwest Lantau

Due to monthly variation in dolphin occurrence within the study area, it would be more appropriate to draw conclusion on whether any impacts on dolphins have been detected related to the construction activities of the TM-CLKL Southern Connection Viaduct Section in the quarterly EM&A reports, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period and baseline monitoring period will be made.

2.4.8 Marine Mammal Exclusion Zone Monitoring

Daily 250 m marine mammal exclusion zone monitoring was undertaken during the period of daytime marine works activities. No sighting of Indo-Pacific humpback dolphin *Sousa chinensis* (i.e. Chinese White Dolphin) were recorded in March 2016 during the exclusion zone monitoring.

Passive Acoustic Monitoring (PAM) had been decommissioned as no marine piling works was carried out outside the daylight hours since September 2015.

2.5 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting month, five (5) site inspections were carried out on 1, 8, 16, 23 and 31 March 2016.

Key observations during the site inspections are summarized in *Table 2.14*.

Table 2.14 Specific Observations Identified during the Weekly Site Inspections in this Reporting Month

Inspection Date	Environmental Observations	Recommendations/ Remarks
1 March 2016	<p>Area 1</p> <ul style="list-style-type: none"> A chemical container was not placed in drip tray. Soil stockpile was not covered. Refuse was found in drainage. 	<p>Area 1</p> <ul style="list-style-type: none"> Chemical containers should be placed in drip tray. Tarpaulin sheet was used to cover the stockpile immediately. Refuse in drainage should be cleaned up regularly.
8 March 2016	<p>Pier E4</p> <ul style="list-style-type: none"> Sandbags were insufficient to avoid runoff. Refuse was found on platform. Excessive soil was found in gutter. <p>Pier E5</p> <ul style="list-style-type: none"> Chemical containers were not placed in drip tray. Oil stain was found on platform. 	<p>Pier E4</p> <ul style="list-style-type: none"> More sandbags should be provided to avoid runoff. Refuse on platform should be cleaned up regularly. Excessive soil in gutter should be cleaned up regularly. <p>Pier E5</p> <ul style="list-style-type: none"> Chemical containers should be placed in drip tray. Oil stain should be cleaned up.
16 March 2016	<p>Pier A9</p> <ul style="list-style-type: none"> Chemical containers were not placed in drip tray. An outdated EP was displayed at the entrance. <p>Area 2</p> <ul style="list-style-type: none"> Water was leaking from pipe and accumulated in site area. 	<p>Pier A9</p> <ul style="list-style-type: none"> Chemical containers should be placed in drip tray. Only the most updated EP should be displayed. <p>Area 2</p> <ul style="list-style-type: none"> Water leakage should be avoided for preventing stagnant water runoff.
23 March 2016	<p>Pier E7</p> <ul style="list-style-type: none"> A generator was not placed on decoupling pad. Oil stain was found on platform. Some chemical containers were not placed in drip tray. An expired dumping permit was displayed. 	<p>Pier E7</p> <ul style="list-style-type: none"> Generator on marine platform should be placed on decoupling pad. Oil stain was removed immediately. Chemical containers should be placed in drip tray. The expired dumping permit was removed immediately.
31 March 2016	<p>Area 1</p> <ul style="list-style-type: none"> Equipment was placed too close to natural habitat. <p>Pier E7</p> <ul style="list-style-type: none"> A generator was not well placed on decoupling pad. 	<p>Area 1</p> <ul style="list-style-type: none"> Construction equipment should be placed away from natural habitat. <p>Pier E7</p> <ul style="list-style-type: none"> Generators on marine platform should be well placed on decoupling pad.

The Contractor has rectified all of the observations identified during environmental site inspections in the reporting month.

2.6 WASTE MANAGEMENT STATUS

The Contractor has submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

Wastes generated during this reporting period include mainly construction wastes (inert and non-inert) and chemical waste. Reference has been made to the waste flow table prepared by the Contractor (*Appendix M*). The quantities of different types of wastes are summarized in *Table 2.15*.

Table 2.15 *Quantities of Different Waste Generated in the Reporting Period*

Month/Year	Inert C&D Materials ^(a) (m ³)	Imported Fill (m ³)	Inert Construction Waste Re-used (m ³)	Non-inert Construction Waste ^(b) (kg)	Recyclable Materials ^(c) (kg)	Chemical Wastes (kg)	Marine Sediment (m ³)	
							Category L	Category M (M _p & M _f)
March 2016	965	0	493	88,360	0	2,000	0	0

Notes:

- (a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill.
- (b) Non-inert construction wastes include general refuse disposed at landfill.
- (c) Recyclable materials include metals, paper, cardboard, plastics, timber, felled trees and others.

The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/ recycle of C&D materials and wastes. The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.

For chemical waste containers, the Contractor was reminded to treat properly and store temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

2.7 ENVIRONMENTAL LICENSES AND PERMITS

The status of environmental licensing and permit is summarized in *Table 2.16* below.

Table 2.16 Summary of Environmental Licensing and Permit Status

License/ Permit	License or Permit No.	Date of Issue	Date of Expiry	License/ Permit Holder	Remarks
Environmental Permit	EP-354/2009/D	13 March 2015	N/A	HyD	Tuen Mun- Chek Lap Kok Link
Environmental Permit	EP-353/2009/I	17 July 2015	N/A	HyD	Hong Kong Boundary Crossing Facilities
Construction Dust Notification	361571	5 Jul 2013	N/A	GCL	
Construction Dust Notification	362093	17 Jul 2013	N/A	GCL	For Area 23
Chemical Waste Registration	5213-961-G2380-13	10 Oct 2013	N/A	GCL	Chemical waste produced in Contract HY/2012/07 (Area 1 adjacent to Cheng Tung Road, Siu Ho Wan)
Chemical Waste Registration	5213-961-G2380-14	10 Oct 2013	N/A	GCL	Chemical waste produced in Contract HY/2012/07 (Area 2 adjacent to Cheung Tung Road, Pak Mong Village)
Chemical Waste Registration	5213-974-G2588-03	4 Nov 2013	N/A	GCL	Chemical waste produced in Contract HY/2012/07 (WA5 adjacent to Cheung Tung Road, Yam O)
Chemical Waste Registration	5213-951-G2380-17	12 Jun 2014	N/A	GCL	Viaducts A, B, C, D & E
Construction Waste Disposal Account	7017735	10 Jul 2013	N/A	GCL	-
Construction Waste Disposal Account	7019470	3 Mar 2014	N/A	GCL	Vessel CHIT Account
Waste Water Discharge License	WT00019017-2014	13 May 2014	31 May 2019	GCL	Discharge for marine portion
Waste Water Discharge License	WT00019018-2014	13 May 2014	31 May 2019	GCL	Discharge for land portion
Construction Noise Permit for night works and works in general holidays	GW-RW0045-16	27 Jan 16	25 Jul 2016	GCL	General works at WA5
Construction Noise Permit for night works and works in general holidays	GW-RS1054-15	30 Sep 2015	29 Mar 2016	GCL	For Load unload at NLH near Viaduct D
Construction Noise Permit for night works and works in general holidays	GW-RS0080-16	1 Feb 2016	30 Apr 2016	GCL	For Broad Permit
Construction Noise Permit for night works and works in general holidays	GW-RS0279-16	29 Mar 2016	30 May 2016	GCL	Broad Permit for Segmen. Launching at Land Portion
Construction Noise Permit for night works and works in general holidays	GW-RS0109-16	5 Feb 2016	14 Aug 2016	GCL	Pre-casted pile cap shell installation at E10-E13
Marine Dumping Permit	EP/MD/16-203	29 Mar 2016	30 Apr 2016	GCL	For dumping Type I (Dedicated Site) and Type II sediment
Marine Dumping Permit	EP/MD/16-138	10 Dec 2015	13 Jun 2016	GCL	For dumping Type I sediment

2.8 *IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES*

In response to the site audit findings, the Contractors carried out corrective actions.

A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in *Appendix C*. The necessary mitigation measures were implemented properly for this Contract.

The landscape and visual (L&V) mitigation measures were also monitored on weekly basis in the reporting period. The monitoring status is summarized in *Appendix C*.

2.9 *SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT*

Results for water quality, 1-hour TSP, 24-hour TSP and construction noise monitoring complied with the Action/ Limit levels in the reporting period.

Cumulative statistics on exceedances is provided in *Appendix N*.

2.10 *SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS*

The Environmental Complaint Handling Procedure is provided in *Figure 2.6*

There was no environmental complaint, notification of summons or successful prosecution recorded in the reporting period.

Statistics on complaints, notifications of summons, successful prosecutions are summarized in *Appendix N*.




Figure 2.6

Environmental Complaint Handling Procedure

3 *FUTURE KEY ISSUES*

3.1 *CONSTRUCTION PROGRAMME FOR THE COMING MONTHS*

As informed by the Contractor, the major works for this Contract in April 2016 will be:

Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Construction of marine section of berth at Southern Landfall;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

Land-based Works

- Pier construction;
- Re-alignment of Cheung Tung Road;
- Construction of land section of berth at Southern Landfall;
- Installation of pier head and deck segments; and
- Slope work of Viaducts A, B & C.

3.2 *KEY ISSUES FOR THE COMING MONTH*

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of April 2016 are mainly associated with dust, noise, marine water quality, marine ecology and waste management issues.

3.3 *MONITORING SCHEDULE FOR THE COMING MONTH*

The tentative schedules for environmental monitoring in April 2016 are provided in *Appendix F*.

4.1 CONCLUSIONS

This Twenty-ninth Monthly EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 to 31 March 2016 in accordance with the Updated EM&A Manual and the requirements of the Environmental Permits (*EP-354/2009/D* and *EP-353/2009/I*).

Air quality (1-hour TSP and 24-hour TSP), noise, water quality (DO, turbidity and SS) and dolphin monitoring were carried out in the reporting month. Results for water quality, air quality and noise monitoring complied with the Action and Limit levels in the reporting period.

Two (2) groups of four (4) Chinese White Dolphins were sighted during the two sets of monitoring surveys in March 2016, while no sighting was made in the proximity of the Project's alignment. There was no unacceptable impact from the construction activities of the TM-CLKL Southern Connection Viaduct Section on Chinese White Dolphins noticeable from general observations during the dolphin monitoring in this reporting month.


Environmental site inspection was carried out five (5) times in March 2016. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audits.

There was no environmental complaint, notification of summons or successful prosecution recorded in the reporting period.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A

Project Organization for Environmental Works



↔ Line of Communication

Appendix B

Three-Month Rolling Construction Programme

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016											
												March			April			May			June		
												22	29	07	14	21	28	04	11	18	25	02	09
HY/2012/07 - TM-CLK Link-SC [DWP rF] - Status Update 21-03-2016																							
Contract Key Dates																							
Possession Dates / Access Period																							
POS02-0	Portion A (Commencement of Works+499 days) original	0	21-Mar-16*	0%	0		03-Jun-15		-292	0	0%												
POS02-1B	Portion A - Area 1B	0	21-Mar-16*	0%	0		14-Sep-15		-188	0	0%												
POS02-3	Portion A - Area 3	0	21-Mar-16*	0%	0		03-Nov-15		-139	0	0%												
POS02-6	Portion A - Area 6	0	21-Mar-16*	0%	0		03-Nov-15		-139	0	0%												
POS03-0	Portion B (Commencement of Works+619 days) original	0	21-Mar-16*	0%	0		02-Oct-15		-171	0	0%												
Section Completion Dates																							
Vacate Works Area																							
VAC05	Vacate Works Area WA5 (Zone 5C) (Commencement of Works+758 days)	0		0%	0	21-Mar-16*		31-Dec-15	-80	1228	0%												
General Submissions																							
General Requirements																							
Temporary Works Design																							
PR00130	Unloading Jetty at HKBCF - Working Platform design and approval	90	02-Jun-14 A	95%	5	29-Mar-16	24-Jul-15	29-Jul-15	-196	991	95%												
Land Works																							
PR00160	Propose/submit a performance review for piled fnds in accordance w/ ETW	101	26-May-14 A	100%	0	21-Mar-16	05-Apr-16	05-Apr-16	10	373	100%												
Land GI Works																							
PR02204	SQR Sampling & Testing and Approval	110	14-Aug-14 A	95%	6	30-Mar-16	02-Dec-14	08-Dec-14	-383	7	95%												
PR03110	Trial Pits along Cheung Tung Road	20	21-Oct-13 A	95%	1	21-Mar-16	08-Dec-14	08-Dec-14	-378	11	95%												
Design Submissions																							
Detailed Design (v18.8 18-08-14)																							
General Submissions																							
ARDD0037-1	Preparation of Seismic Performance Report Viaduct A,B,C,D - AP12.01	50	21-Aug-15 A	80%	10	01-Apr-16	09-Dec-15	22-Dec-15	-73	0	80%												
ARDD0037-2	IC/SO Approval of Seismic Performance Report Viaduct A,B,C,D - AP12.01	75	04-Apr-16	0%	75	15-Jul-16	23-Dec-15	05-Apr-16	-73	245	0%												
ARDD0037-5	IC/SO Approval of Seismic Performance Report Viaduct E - AP12.02	75	21-Mar-16	0%	75	01-Jul-16	23-Dec-15	05-Apr-16	-63	255	0%												
ARDD0037-7	Preparation of Seismic Performance Report Viaduct F - AP12.03	160	21-Aug-15 A	0%	160	28-Oct-16	13-May-15	22-Dec-15	-223	0	0%												
ARDD0040-1	Preparation of Operation and Maintenance Manual - AP08.00	30	01-Sep-15 A	0%	30	29-Apr-16	11-Nov-15	22-Dec-15	-93	8	0%												
ARDD0040-2	IC/SO Approval of Operation and Maintenance Manual - AP08.00	75	11-May-16	0%	75	24-Aug-16	23-Dec-15	05-Apr-16	-101	218	0%												
ARDD0042-2	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	75	14-Jan-15 A	50%	38	11-May-16	30-Oct-15	22-Dec-15	-101	0	50%												
Viaduct A																							
Viaduct Design																							
ARDD0435-3	Viaduct A - Coordination and Further Issue of Construction Method and Ter	60	01-Jun-15 A	50%	30	29-Apr-16	17-Mar-15	27-Apr-15	-264	18	50%												
ARDD0435-4	Viaduct A - Preparation of Draft DDA Working Drawing Set	60	01-Jun-15 A	20%	48	25-May-16	19-Feb-15	27-Apr-15	-282	0	20%												
ARDD0435-6	Viaduct A - Preparation and Coordination of Working Drawing Set	10	26-May-16	0%	10	08-Jun-16	28-Apr-15	11-May-15	-282	0	0%												
ARDD0435-8	Viaduct A - IC/SO Consent of Supplemental Working Drawings Viaduct A	10	09-Jun-16	0%	10	22-Jun-16	30-Jun-15	13-Jul-15	-247	0	0%												
Viaduct F1 & F3																							
Viaduct Design																							
ARDD0486-2	Viaduct F1 & F3 - Coordination and Further Issue of Construction Method :	60	02-Mar-15 A	10%	54	02-Jun-16	22-Jun-15	03-Sep-15	-195	0	10%												
ARDD0486-3	Viaduct F1 & F3 - Preparation of Draft Working Drawing Set	60	02-Mar-15 A	10%	54	02-Jun-16	22-Jun-15	03-Sep-15	-195	0	10%												
ARDD0486-5	Viaduct F1 & F3 - Preparation and Coordination of DDA/Working Drawing	10	03-Jun-16	0%	10	16-Jun-16	04-Sep-15	17-Sep-15	-195	0	0%												
ARDD0486-7	Viaduct F1 & F3 - IC/SO Consent of Supplemental Working Drawings Viad	10	17-Jun-16	0%	10	30-Jun-16	18-Sep-15	01-Oct-15	-195	0	0%												
Viaduct F2, F4 and F5																							
Viaduct Design																							
ARDD0530-2	Viaduct F2, F4 & F5 - GCL/FRE Issue of Construction Method/Temporary	0		0%	0	21-Mar-16		11-May-15	-224	0	0%												
ARDD0530-3	Viaduct F2, F4 & F5 - Coordination and Further Issue of Construction Mett	60	21-Mar-16	0%	60	10-Jun-16	12-May-15	03-Aug-15	-224	0	0%												
ARDD0530-4	Viaduct F2, F4 & F5 - Preparation of Draft Working Drawing Set	60	21-Mar-16	0%	60	10-Jun-16	12-May-15	03-Aug-15	-224	0	0%												
ARDD0530-6	Viaduct F2, F4 & F5 - Preparation and Coordination of DDA/Working Draw	10	13-Jun-16	0%	10	24-Jun-16	04-Aug-15	17-Aug-15	-224	0	0%												
ARDD0530-E	Viaduct F2, F4 & F5 - IC/SO Consent of Supplemental Drawings of Viaduc	10	21-Mar-16	0%	10	01-Apr-16	18-Sep-15	01-Oct-15	-131	60	0%												
Associated Construction Milestones																							
ARDD0552	Viaduct F2, F4 & F5 - DDA approval ready for Commencement of Pilecaps	0	21-Mar-16	0%	0		24-Jul-15		-241	151	0%												
Parapet and Utility Trough																							
ARDD0562-4	IC/SO Approval of DDA -DP30.01	75	31-Jul-14 A	90%	8	30-Mar-16	30-Nov-15	09-Dec-15	-80	0	100%												
ARDD0562-5	IC/SO Approval of DDA -DP30.01	0		0%	0	30-Mar-16		09-Dec-15	-80	31	0%												
ARDD0566	IC/SO Approval of DDA -DP31.01	75	24-Oct-14 A	80%	15	08-Apr-16	19-Nov-15	09-Dec-15	-87	0	80%												
ARDD0566-1	IC/SO Approval of DDA -DP31.01	0		0%	0	08-Apr-16		09-Dec-15	-87	92	0%												
Slopeworks for Viaduct B: 9SE- B/C8, B/C9, B/F9, B/F85+ 10SW-A/F52, A/F53																							

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWP rE2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 1 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																							
												March				April				May				June											
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20						
ARDD0580-5	Preparation of Slope A/F52 Submission - CP12.03	20	10-Feb-15 A	100%	0	21-Mar-16	31-Jul-19	31-Jul-19	878	878	100%																								
ARDD0580-6	IC/SO Approval of Slope - CP12.03	75	21-Sep-15 A	95%	4	24-Mar-16	07-Sep-15	10-Sep-15	-140	0	95%																								
Slopeworks for Viaduct D: 10NW -C/R4, C/F9, C/F10, C/F11, C/F17, C/F50																																			
ARDD0603	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	75	16-Dec-14 A	95%	4	24-Mar-16	02-Jun-15	05-Jun-15	-209	0	95%																								
ARDD0603-1	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	0		0%	0	24-Mar-16		05-Jun-15	-209	0	0%																								
ARDD0604-2	IC/SO Approval of Slope Combined AIP/DDA -CP14.02	75	18-May-15 A	75%	19	14-Apr-16	15-Sep-15	09-Oct-15	-134	0	75%																								
ARDD0604-3	IC/SO Approval of Revised Slope Combined AIP/DDA -CP14.02	0		0%	0	14-Apr-16		09-Oct-15	-134	75	0%																								
Waterworks, Drainage & Utility Diversions																																			
ARDD0629	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	75	22-Jul-14 A	95%	4	24-Mar-16	19-Oct-15	22-Oct-15	-110	0	95%																								
ARDD0629-1	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	0		0%	0	24-Mar-16		22-Oct-15	-110	0	0%																								
ARDD0629-2	Gov't Approval of Submissions for Waterworks, Drainage & Utility Diversior	75	02-Jan-14 A	95%	4	24-Mar-16	19-Oct-15	22-Oct-15	-110	0	95%																								
Viaduct Approach Ramp Retaining Walls																																			
Approach Ramp B																																			
ARDD0664	Approach B - IC/SO Approval of Approach Ramp B DDA -DP21.01	75	14-Oct-14 A	80%	15	08-Apr-16	09-Feb-16	29-Feb-16	-29	0	80%																								
ARDD0664-1	Approach B - IC/SO Approval of Approach Ramp B DDA -DP21.01	0		0%	0	08-Apr-16		29-Feb-16	-29	110	0%																								
Approach A																																			
ARDD0670	Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	75	03-Oct-14 A	95%	4	24-Mar-16	24-Dec-15	29-Dec-15	-62	0	95%																								
ARDD0670-1	Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	0		0%	0	24-Mar-16		29-Dec-15	-62	0	0%																								
Approach F																																			
ARDD0676	Approach F - IC/SO Approval of Approach Ramp F DDA -DP24.01	75	23-Dec-14 A	70%	23	20-Apr-16	20-Feb-15	24-Mar-15	-281	0	70%																								
ARDD0676-1	Approach F - IC/SO Approval of Approach Ramp F DDA -DP24.01	0		0%	0	20-Apr-16		30-Dec-15	-80	193	0%																								
Landscape																																			
ARDD0701	Water Supply Application to WSD	0		0%	0	21-Mar-16		05-Jan-16	-53	0	0%																								
ARDD0702	Gov't Approval of LVIA	40	21-Mar-16	0%	40	13-May-16	06-Jan-16	01-Mar-16	-53	143	0%																								
Segment Target Geometry And Erection Engineering																																			
Viaduct A																																			
ARDD0716	Viaduct A - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Mar-16		31-Jul-19	878	878	0%																								
ARDD0717	Viaduct A - Erection Sequence Analysis	20	21-Jan-16 A	0%	20	15-Apr-16	03-Mar-15	30-Mar-15	-274	0	0%																								
ARDD0718	Viaduct A - Target Geometry Analysis	20	18-Apr-16	0%	20	13-May-16	31-Mar-15	27-Apr-15	-274	0	0%																								
ARDD0719	Viaduct A - Segment Geometry Schedules	10	16-May-16	0%	10	27-May-16	28-Apr-15	11-May-15	-274	8	0%																								
ARDD0719-1	Viaduct A - Issue of Pierhead Segments Bridge A1, A2	0		0%	0	08-Jun-16		13-Jul-15	-237	10	0%																								
ARDD0719-3	Viaduct A - Issue of Casting Data and Segment Catalogue Bridge A2 (Final	0		0%	0	08-Jun-16		13-Jul-15	-237	10	0%																								
ARDD0719-4	Viaduct A - Issue of Casting Data and Segment Catalogue Bridge A1 (Final	0		0%	0	08-Jun-16		11-May-15	-282	0	0%																								
ARDD0719-5	Viaduct A - Issue Erection Manual	40	09-Jun-16	0%	40	03-Aug-16	12-May-15	06-Jul-15	-282	0	0%																								
Viaduct C																																			
ARDD0724-5	Viaduct C - Issue Erection Manual	30	21-Dec-15 A	5%	29	28-Apr-16	02-Oct-15	11-Nov-15	-121	18	5%																								
Viaduct E5 and E6																																			
ARDD0734	Viaduct E5 & E6 - Segment Geometry Schedules	10	05-May-14 A	90%	1	21-Mar-16	18-Jun-15	18-Jun-15	-197	3	90%																								
TGP0570	Viaduct E5 & E6 - Issue of Optimised Casting Data and Segment Catalogue	40	30-Apr-15 A	90%	4	24-Mar-16	15-Jun-15	18-Jun-15	-200	0	90%																								
TGP0590	Viaduct E5 & E6 - Issue Erection Manual	10	25-Mar-16	0%	10	07-Apr-16	19-Jun-15	02-Jul-15	-200	40	0%																								
Viaduct E7 & E8																																			
ARDD0739	Viaduct E7 & E8 - Segment Geometry Schedules	10	05-May-14 A	90%	1	21-Mar-16	18-Jun-15	18-Jun-15	-197	0	90%																								
TGP0760	Viaduct E7 & E8 - Issue of Optimised Casting Data and Segment Catalogue	40	31-Jul-15 A	90%	4	24-Mar-16	02-Aug-16	05-Aug-16	96	283	90%																								
TGP0790	Viaduct E7 & E8 - Issue Erection Manual	10	22-Mar-16	0%	10	04-Apr-16	19-Jun-15	02-Jul-15	-197	43	0%																								
Viaduct E2																																			
TGP0290	Viaduct E2 - Issue of Erection Manual	10	21-Mar-16	0%	10	01-Apr-16	22-Apr-15	05-May-15	-238	28	0%																								
Viaduct F																																			
ARDD0751	Viaduct F - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Mar-16		11-May-15	-224	0	0%																								
ARDD0752	Viaduct F - Erection Sequence Analysis	30	21-Mar-16	0%	30	29-Apr-16	12-May-15	22-Jun-15	-224	0	0%																								
ARDD0753	Viaduct F - Target Geometry Analysis	30	02-May-16	0%	30	10-Jun-16	23-Jun-15	03-Aug-15	-224	0	0%																								
ARDD0754	Viaduct F - Segment Geometry Schedules	10	13-Jun-16	0%	10	24-Jun-16	04-Aug-15	17-Aug-15	-224	0	0%																								
Major Procurement																																			
Marine Permanent Navigaion Aids																																			
PR65011	Design & Approvals for Marine Navigation Aids	150	23-Oct-13 A	90%	15	11-Apr-16	02-Sep-15	19-Sep-15	-162	0	90%																								
PR65012	Procure & Deliver Marine Navigation Aids	240	12-Apr-16	0%	240	27-Jan-17	21-Sep-15	15-Jul-16	-162	0	0%																								
Deck Segment Installation Equipment																																			
Lifting Frames																																			
Lifting Frames 3 & 4																																			
PR68017	Lifting Frame 3&4 Fabrication	85	29-Sep-14 A	67%	28	27-Apr-16	16-Mar-15	22-Apr-15	-299	0	67%																								

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPRe2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																								
												March					April					May					June									
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20							
SA2B0160	A4 (A2b) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	24-Feb-16 A	100%	0	29-Feb-16 A					100%																									
Pier Works																																				
SA2B0170	A4 (A2b) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	01-Mar-16 A	100%	0	04-Mar-16 A					100%																									
SA2B0180	A4 (A2b) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	5	05-Mar-16 A	100%	0	10-Mar-16 A					100%																									
SA2B0200	A4 (A2b) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	11-Mar-16 A	100%	0	14-Mar-16 A					100%																									
SA2B0210	A4 (A2b) - Type 4B Pier Scaffolding (2nd Lift)	2	15-Mar-16 A	70%	1	21-Mar-16	20-May-16	20-May-16	43	0	70%																									
SA2B0220	A4 (A2b) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	6	21-Mar-16	0%	6	31-Mar-16	20-May-16	28-May-16	43	0	0%																									
SA2B0240	A4 (A2b) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	31-Mar-16	0%	3	05-Apr-16	28-May-16	01-Jun-16	43	0	0%																									
SA2B0300	A4 (A2b) - Type 4B Pier Head Scaffolding	4	05-Apr-16	0%	4	09-Apr-16	01-Jun-16	08-Jun-16	43	0	0%																									
SA2B0310	A4 (A2b) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	09-Apr-16	0%	10	23-Apr-16	08-Jun-16	24-Jun-16	43	0	0%																									
SA2B0330	A4 (A2b) - Type 4B Pier Head Concreting	1	23-Apr-16	0%	1	25-Apr-16	24-Jun-16	25-Jun-16	43	0	0%																									
SA2B0340	A4 (A2b) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldin	6	25-Apr-16	0%	6	03-May-16	25-Jun-16	05-Jul-16	43	66	0%																									
Pier A2 (A2d)																																				
Pier Works																																				
SA2D0180	A2 (A2d) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	5	20-Feb-16 A	100%	0	22-Feb-16 A					100%																									
SA2D0200	A2 (A2d) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	22-Feb-16 A	100%	0	25-Feb-16 A					100%																									
SA2D0210	A2 (A2d) - Type 4B Pier Scaffolding (2nd Lift)	2	26-Feb-16 A	100%	0	28-Feb-16 A					100%																									
SA2D0220	A2 (A2d) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	6	29-Feb-16 A	100%	0	09-Mar-16 A					100%																									
SA2D0240	A2 (A2d) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	10-Mar-16 A	100%	0	14-Mar-16 A					100%																									
SA2D0300	A2 (A2d) - Type 4B Pier Head Scaffolding	4	15-Mar-16 A	20%	3	24-Mar-16	11-May-16	16-May-16	38	0	20%																									
SA2D0310	A2 (A2d) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	24-Mar-16	0%	10	09-Apr-16	18-May-16	30-May-16	38	0	0%																									
SA2D0330	A2 (A2d) - Type 4B Pier Head Concreting	1	09-Apr-16	0%	1	11-Apr-16	31-May-16	31-May-16	38	0	0%																									
SA2D0340	A2 (A2d) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldin	6	11-Apr-16	0%	6	19-Apr-16	01-Jun-16	10-Jun-16	38	77	0%																									
Pier A6 (A1f)																																				
Pier Works																																				
SA1F0260	A6 (A1f) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (3rd Lift)	5	02-Feb-16 A	100%	0	01-Mar-16 A					100%																									
SA1F0280	A6 (A1f) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (3rd Lift)	3	02-Mar-16 A	50%	2	22-Mar-16	18-Jul-16	19-Jul-16	84	0	50%																									
SA1F0300	A6 (A1f) - Type 4B-MJ Pier Head Scaffolding	4	22-Mar-16	0%	4	30-Mar-16	20-Jul-16	25-Jul-16	84	0	0%																									
SA1F0310	A6 (A1f) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	9	30-Mar-16	0%	9	11-Apr-16	26-Jul-16	04-Aug-16	84	0	0%																									
SA1F0330	A6 (A1f) - Type 4B-MJ Pier Head Concreting	1	11-Apr-16	0%	1	12-Apr-16	05-Aug-16	05-Aug-16	84	0	0%																									
SA1F0340	A6 (A1f) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffo	6	12-Apr-16	0%	6	21-Apr-16	06-Aug-16	13-Aug-16	84	76	0%																									
SA1F0350	A6 (A1f) - Type 4B-Bearing Plinth	6	12-Apr-16	0%	6	21-Apr-16	06-Aug-16	13-Aug-16	84	76	0%																									
Bridge A1																																				
Pier A8 (A1d)																																				
Pier Works																																				
SA1D0270	A8 (A1d) - Type 5B Pier Head Curing & Striking of Forms & Remove Scaffi	6	16-Feb-16 A	100%	0	23-Feb-16 A					100%																									
SA1D0280	A8 (A1d) - Type 5B Pier Backfilling Works	4	21-Mar-16	0%	4	24-Mar-16	02-Jul-15	06-Jul-15	-207	93	0%																									
Pier A10 (A1b)																																				
Pier Works																																				
SA1B0280	A10 (A1b) - Type 5B Pier Backfilling Works	4	23-Feb-16 A	100%	0	03-Mar-16 A					100%																									
Pier A7 (A1e)																																				
Pier Works																																				
SA1E0260	A7 (A1e) - Type 5B Pier Rebarwork, Formwork & Prep (3rd Lift)	5	25-Jan-16 A	100%	0	28-Feb-16 A					100%																									
SA1E0280	A7 (A1e) - Type 5B Pier Concreting, Curing & Striking, CJ prep (3rd Lift)	3	29-Feb-16 A	100%	0	04-Mar-16 A					100%																									
SA1E0300	A7 (A1e) - Type 5B Pier Head Scaffolding	4	05-Mar-16 A	100%	0	12-Mar-16 A					100%																									
SA1E0310	A7 (A1e) - Type 5B Pier Head Rebarwork, Formwork & Prep	9	14-Mar-16 A	50%	5	29-Mar-16	27-Jun-16	04-Jul-16	69	0	50%																									
SA1E0330	A7 (A1e) - Type 5B Pier Head Concreting	1	29-Mar-16	0%	1	30-Mar-16	05-Jul-16	05-Jul-16	69	0	0%																									
SA1E0340	A7 (A1e) - Type 5B Pier Head Curing/Striking of Forms/Remove Scaffoldin	6	30-Mar-16	0%	6	07-Apr-16	06-Jul-16	13-Jul-16	69	86	0%																									
Pier A9 (A1c)																																				
Pier Works																																				
SA1C0160	A9 (A1c) - Type 5B Pier Rebarwork (1st Lift)	3	01-Mar-16 A	100%	0	05-Mar-16 A					100%																									
SA1C0170	A9 (A1c) - Type 5B Pier Formwork & Prep for Concreting (1st Lift)	2	07-Mar-16 A	100%	0	08-Mar-16 A					100%																									
SA1C0180	A9 (A1c) - Type 5B Pier Concreting (1st Lift)	1	09-Mar-16 A	100%	0	09-Mar-16 A					100%																									
SA1C0182	A9 (A1c) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	11-Mar-16 A	100%	0	12-Mar-16 A					100%																									
SA1C0190	A9 (A1c) - Type 5B Pier Head Scaffolding	3	21-Mar-16	0%	3	23-Mar-16	22-Jun-15	27-Jun-15	-213	0	0%																									
SA1C0200	A9 (A1c) - Type 5B Pier Head Rebarwork	4	24-Mar-16	0%	4	31-Mar-16	27-Jun-15	03-Jul-15	-213	0	0%																									
SA1C0210	A9 (A1c) - Type 5B Pier Head Formwork & Prep for Concreting	4	01-Apr-16	0%	4	06-Apr-16	03-Jul-15	08-Jul-15	-213	0	0%																									
SA1C0220	A9 (A1c) - Type 5B Pier Head Concreting	1	07-Apr-16	0%	1	07-Apr-16	08-Jul-15	09-Jul-15	-213	0	0%																									
SA1C0270	A9 (A1c) - Type 5B Pier Head Curing & Striking of Forms & Remove Scaffi	6	08-Apr-16	0%	6	15-Apr-16	09-Jul-15	17-Jul-15	-213	0	0%																									
SA1C0280	A9 (A1c) - Type 5B Pier Backfilling Works	4	12-Apr-16	0%	4	16-Apr-16	13-Jul-15	18-Jul-15	-213	78	0%																									
Abutment & Approach Ramp A																																				
SA1A0200	Abutment A - Walls & Staircase	45	15-Feb-16 A	100%	0	20-Mar-16 A					100%																									
SA1A0250	AR-A - RE Walls - Excavation/formation/drainage filter & bottom layer to g	12	14-Mar-16 A	5%	11	07-Apr-16	18-Apr-16	03-May-16	20	80	5%																									

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPPrE2-M34 Layout: J3518-DWP-3MRP Submission - M34 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 5 of 21 Pages) (Progress as of 21-Mar-16)	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>30-Jan-16</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> <tr> <td>02-Mar-16</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> <tr> <td>29-Mar-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	30-Jan-16		PKN	KWY	02-Mar-16		PKN	KWY	29-Mar-16		PKN	HF	DWG. No.: J3518/GCL/PGM/3MRP-M34
Date	Revision	Checked	Approved																	
30-Jan-16		PKN	KWY																	
02-Mar-16		PKN	KWY																	
29-Mar-16		PKN	HF																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																				
												March				April				May				June								
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20			
Viaduct C																																
Bridge C4																																
Pier C4 (C4b)																																
Pier Head Segments																																
SC4B0374	C4 (C4b) - Pier Head Segment Diaphragm - Rebar	12	30-Jan-16 A	100%	0	04-Mar-16 A					100%																					
SC4B0376	C4 (C4b) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	15-Feb-16 A	100%	0	10-Mar-16 A					100%																					
SC4B0378	C4 (C4b) - Pier Head Segment Diaphragm - Concreting	2	17-Feb-16 A	100%	0	11-Mar-16 A					100%																					
SC4B0380	C4 (C4b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	18-Feb-16 A	100%	0	15-Mar-16 A					100%																					
Pier C2 (C4d)																																
Pier Head Segments																																
SC4D0372	C2 (C4d) - Pier Head Segment Lift & Fix (1 seg)	1	22-Jan-16 A	50%	1	21-Mar-16	31-Jul-19	31-Jul-19	952	952	50%																					
SC4D0374	C2 (C4d) - Pier Head Segment Diaphragm - Rebar	12	11-Feb-16 A	50%	6	30-Mar-16	24-Jul-19	31-Jul-19	946	946	50%																					
SC4D0376	C2 (C4d) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	15-Feb-16 A	50%	4	24-Mar-16	27-Jul-19	31-Jul-19	948	948	50%																					
SC4D0378	C2 (C4d) - Pier Head Segment Diaphragm - Concreting	2	16-Feb-16 A	50%	1	21-Mar-16	20-Feb-16	20-Feb-16	-25	57	50%																					
SC4D0380	C2 (C4d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	17-Feb-16 A	50%	3	23-Mar-16	18-Feb-16	20-Feb-16	-27	55	50%																					
Pier C5 (C4a)																																
Pier Head Segments																																
SC4A0372	C5 (C4a) - Pier Head Segment Lift & Fix (1 seg)	2	01-Mar-16 A	100%	0	01-Mar-16 A					100%																					
SC4A0374	C5 (C4a) - Pier Head Segment Diaphragm - Rebar	13	08-Mar-16 A	50%	6	31-Mar-16	23-Jul-19	31-Jul-19	946	946	50%																					
SC4A0376	C5 (C4a) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	17-Mar-16 A	20%	6	31-Mar-16	27-Feb-16	05-Mar-16	-18	0	20%																					
SC4A0378	C5 (C4a) - Pier Head Segment Diaphragm - Concreting	2	31-Mar-16	0%	2	02-Apr-16	07-Mar-16	08-Mar-16	-18	0	0%																					
SC4A0380	C5 (C4a) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	02-Apr-16	0%	6	11-Apr-16	09-Mar-16	15-Mar-16	-18	64	0%																					
Pier C3 (C4c)																																
Pier Head Segments																																
SC4C0370	C3 (C4c) - Pier Head Segment - Temporary Platform	6	10-Mar-16 A	100%	0	18-Mar-16 A					100%																					
SC4C0372	C3 (C4c) - Pier Head Segment Lift & Fix (1 seg)	2	21-Mar-16	0%	2	22-Mar-16	23-Jan-16	25-Jan-16	-46	0	0%																					
SC4C0374	C3 (C4c) - Pier Head Segment Diaphragm - Rebar	12	23-Mar-16	0%	12	09-Apr-16	26-Jan-16	11-Feb-16	-46	0	0%																					
SC4C0376	C3 (C4c) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	11-Apr-16	0%	8	21-Apr-16	12-Feb-16	20-Feb-16	-46	0	0%																					
SC4C0378	C3 (C4c) - Pier Head Segment Diaphragm - Concreting	2	22-Apr-16	0%	2	23-Apr-16	22-Feb-16	23-Feb-16	-46	0	0%																					
SC4C0380	C3 (C4c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	25-Apr-16	0%	6	30-Apr-16	24-Feb-16	02-Mar-16	-45	37	0%																					
Pier C6 (C3f)																																
Pier Works																																
SC3F0310	C6 (C3f) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	8	14-Jan-16 A	100%	0	03-Mar-16 A					100%																					
SC3F0330	C6 (C3f) - Type 4B-MJ Pier Head Concreting	1	04-Mar-16 A	100%	0	04-Mar-16 A					100%																					
SC3F0340	C6 (C3f) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffi	4	05-Mar-16 A	50%	2	22-Mar-16	03-Mar-16	04-Mar-16	-15	0	50%																					
SC3F0350	C6 (C3f) - Type 4B-Bearing Plinth	6	10-Mar-16 A	100%	0	18-Mar-16 A					100%																					
Pier Head Segments																																
SC3F0370	C6 (C3f) - Pier Head Segment - Temporary Platform	6	23-Mar-16	0%	6	01-Apr-16	05-Mar-16	11-Mar-16	-15	0	0%																					
SC3F0371	C6 (C3f) - Pier Head Segment Bearings	2	02-Apr-16	0%	2	05-Apr-16	12-Mar-16	14-Mar-16	-15	0	0%																					
SC3F0372	C6 (C3f) - Pier Head Segment Lift & Temp Support (2 seg)	7	06-Apr-16	0%	7	13-Apr-16	15-Mar-16	22-Mar-16	-15	67	0%																					
Bridge C3																																
Pier C7 (C3e)																																
Pier Works																																
SC3E0320	C7 (C3e) - Type 5B Pier Backfilling Works	4	21-Mar-16	0%	4	24-Mar-16	27-Jul-19	31-Jul-19	948	948	0%																					
Pier Head Segments																																
SC3E0374	C7 (C3e) - Pier Head Segment Diaphragm - Rebar	12	29-Feb-16 A	100%	0	08-Mar-16 A					100%																					
SC3E0376	C7 (C3e) - Pier Head Segment Diaphragm - Formwork	8	09-Mar-16 A	100%	0	10-Mar-16 A					100%																					
SC3E0378	C7 (C3e) - Pier Head Segment Diaphragm - Concreting	2	11-Mar-16 A	100%	0	11-Mar-16 A					100%																					
SC3E0380	C7 (C3e) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	12-Mar-16 A	100%	0	12-Mar-16 A					100%																					
Pier C8 (C3d)																																
Pier Head Segments																																
SC3D0370	C8 (C3d) - Pier Head Segment - Temporary Platform	6	21-Mar-16	0%	6	30-Mar-16	14-Mar-16	19-Mar-16	-6	0	0%																					
SC3D0372	C8 (C3d) - Pier Head Segment Lift & Fix (1 seg)	2	31-Mar-16	0%	2	01-Apr-16	21-Mar-16	22-Mar-16	-6	0	0%																					
SC3D0374	C8 (C3d) - Pier Head Segment Diaphragm - Rebar	12	02-Apr-16	0%	12	18-Apr-16	23-Mar-16	09-Apr-16	-6	0	0%																					
SC3D0376	C8 (C3d) - Pier Head Segment Diaphragm - Formwork	8	19-Apr-16	0%	8	28-Apr-16	11-Apr-16	21-Apr-16	-6	0	0%																					
SC3D0378	C8 (C3d) - Pier Head Segment Diaphragm - Concreting	2	29-Apr-16	0%	2	30-Apr-16	22-Apr-16	23-Apr-16	-6	0	0%																					
SC3D0380	C8 (C3d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	03-May-16	0%	6	09-May-16	25-Apr-16	30-Apr-16	-6	96	0%																					
Pier C10 (C3b)																																
Pier Works																																
SC3B0320	C10 (C3b) - Type 5B Pier Backfilling Works	4	21-Mar-16	0%	4	24-Mar-16	23-Jun-16	27-Jun-16	65	31	0%																					
Pier Head Segments																																
SC3B0370	C10 (C3b) - Pier Head Segment - Temporary Platform	6	15-Mar-16 A	40%	4	24-Mar-16	06-May-16	11-May-16	34	0	40%																					

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrE2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 6 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016											
												March			April			May			June		
												22	29	07	14	21	28	04	11	18	25	02	09
Bridge C1																							
Pier C17 (C2a)																							
Pier Works																							
SC2A0275	C17 (C2a) - Type 5B Pier Backfilling Works	4	21-Mar-16	0%	4	24-Mar-16	15-Jan-16	19-Jan-16	-53	0	0%												
Pier Head Segments																							
SC2A0370	C17 (C2a) - Pier Head Segment - Temporary Platform	6	29-Mar-16	0%	6	05-Apr-16	20-Jan-16	26-Jan-16	-53	0	0%												
SC2A0372	C17 (C2a) - Pier Head Segment Lift & Fix (1 seg)	2	06-Apr-16	0%	2	07-Apr-16	27-Jan-16	29-Jan-16	-52	0	0%												
SC2A0374	C17 (C2a) - Pier Head Segment Diaphragm - Rebar	13	08-Apr-16	0%	13	25-Apr-16	30-Jan-16	17-Feb-16	-52	0	0%												
SC2A0376	C17 (C2a) - Pier Head Segment Diaphragm - Formwork	8	26-Apr-16	0%	8	05-May-16	18-Feb-16	27-Feb-16	-51	0	0%												
SC2A0378	C17 (C2a) - Pier Head Segment Diaphragm - Concreting	2	06-May-16	0%	2	07-May-16	29-Feb-16	01-Mar-16	-51	0	0%												
SC2A0380	C17 (C2a) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	09-May-16	0%	6	16-May-16	02-Mar-16	08-Mar-16	-51	97	0%												
Pier C19 (C1d)																							
Pier Works																							
SC1D0195	C19 (C1d) - Type 5B-B Pier/Pier Head Backfilling Works	4	21-Mar-16	0%	4	24-Mar-16	27-Jul-19	31-Jul-19	948	948	0%												
Pier Head Segments																							
SC1D0374	C19 (C1d) - Pier Head Segment Diaphragm - Rebar	13	21-Mar-16	0%	13	08-Apr-16	12-Sep-15	29-Sep-15	-151	0	0%												
SC1D0376	C19 (C1d) - Pier Head Segment Diaphragm - Formwork	8	09-Apr-16	0%	8	19-Apr-16	30-Sep-15	09-Oct-15	-151	0	0%												
SC1D0378	C19 (C1d) - Pier Head Segment Diaphragm - Concreting	2	21-Apr-16	0%	2	22-Apr-16	10-Oct-15	12-Oct-15	-151	0	0%												
SC1D0380	C19 (C1d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	23-Apr-16	0%	6	29-Apr-16	13-Oct-15	20-Oct-15	-151	0	0%												
Pier C18 (C3d) Portal																							
Portal																							
SC1ER280	C18 (C1e) - Portal Beam Scaffolding	12	21-Mar-16	0%	12	07-Apr-16	12-Oct-15	27-Oct-15	-129	0	0%												
SC1ER290	C18 (C1e) - Portal Beam Soffit Formwork	12	08-Apr-16	0%	12	23-Apr-16	28-Oct-15	11-Nov-15	-129	0	0%												
SC1ER300	C18 (C1e) - Portal Beam Rebarwork & Inserts	16	25-Apr-16	0%	16	13-May-16	12-Nov-15	30-Nov-15	-129	0	0%												
SC1ER302	C18 (C1e) - Portal Beam Side Formwork & Prep for Concreting	16	16-May-16	0%	16	06-Jun-16	01-Dec-15	19-Dec-15	-128	0	0%												
SC1ER310	C18 (C1e) - Portal Beam Concreting	1	08-Jun-16	0%	1	08-Jun-16	21-Dec-15	21-Dec-15	-128	0	0%												
SC1ER320	C18 (C1e) - Pier Head Curing/Striking of Forms/Remove Scaffolding	14	10-Jun-16	0%	14	30-Jun-16	22-Dec-15	09-Jan-16	-128	0	0%												
Abutment & Approach Ramp C																							
SC1C0200	Abutment C - Walls & Staircase	48	21-Mar-16	0%	48	25-May-16	14-Mar-16	18-May-16	-6	19	0%												
SC1C0250	AR-C - RE Walls - Erect fencing, Excavation/formation/ drainage filter & bo	12	22-Apr-15 A	90%	1	22-Mar-16	13-Feb-16	15-Feb-16	-31	0	90%												
SC1C0251	AR-C - RE Walls - Upper layers with backfill in stages	48	22-Mar-16	0%	48	28-Mar-16	15-Feb-16	16-Apr-16	-31	0	0%												
SC1C0252	AR-C - RC Walls - Base Slabs	49	08-Apr-15 A	50%	25	28-May-16	14-Mar-16	16-Apr-16	-31	0	50%												
SC1C0253	AR-C - RC Walls - Side Walls	48	18-Apr-16	0%	48	25-Jun-16	14-Mar-16	18-May-16	-25	0	0%												
Viaduct D																							
Bridge D3																							
Pier D5 (D4b)																							
Pier Head Segments																							
SD4B0372	D5 (D4b) - Pier Head Segment Lift & Fix (1 seg)	2	27-Feb-16 A	100%	0	27-Feb-16 A					100%												
SD4B0374	D5 (D4b) - Pier Head Segment Diaphragm - Rebar	12	21-Mar-16	0%	12	07-Apr-16	24-Oct-15	07-Nov-15	-120	0	0%												
SD4B0376	D5 (D4b) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	08-Apr-16	0%	8	18-Apr-16	09-Nov-15	17-Nov-15	-120	0	0%												
SD4B0378	D5 (D4b) - Pier Head Segment Diaphragm - Concreting	2	19-Apr-16	0%	2	21-Apr-16	18-Nov-15	19-Nov-15	-120	0	0%												
SD4B0380	D5 (D4b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	22-Apr-16	0%	6	28-Apr-16	20-Nov-15	26-Nov-15	-120	0	0%												
Pier D1 (D4f)																							
Pier Head Segments																							
SD4F0370	D1 (D4f) - Pier Head Segment - Temporary Platform	6	03-Mar-16 A	100%	0	12-Mar-16 A					100%												
SD4F0371	D1 (D4f) - Pier Head Segment Bearings	2	14-Mar-16 A	100%	0	18-Mar-16 A					100%												
SD4F0372	D1 (D4f) - Pier Head Segment Lift & Temp Support (2 seg)	7	21-Mar-16	0%	7	31-Mar-16	28-Nov-15	05-Dec-15	-91	45	0%												
Pier D6 (D4a)																							
Pier Head Segments																							
SD4A0370	D6 (D4a) - Pier Head Segment - Temporary Platform	6	21-Mar-16	0%	6	30-Mar-16	28-Nov-15	04-Dec-15	-91	32	0%												
SD4A0371	D6 (D4a) - Pier Head Segment Bearings	2	12-May-16	0%	2	13-May-16	05-Dec-15	07-Dec-15	-123	0	0%												
SD4A0372	D6 (D4a) - Pier Head Segment Lift & Temp Support (2 seg)	7	16-May-16	0%	7	24-May-16	08-Dec-15	15-Dec-15	-123	13	0%												
Bridge D2																							
Pier D8 (D3d)																							
Pier Works																							
SD3D0240	D8 (D3d) - Type 5B Pier Rebarwork (3rd Lift)	3	19-Nov-15 A	100%	0	21-Mar-16	31-Jul-19	31-Jul-19	952	952	100%												
Pier Head Segments																							
SD3D0370	D8 (D3d) - Pier Head Segment - Temporary Platform	6	21-Mar-16	0%	6	30-Mar-16	10-Nov-15	16-Nov-15	-107	0	0%												
SD3D0372	D8 (D3d) - Pier Head Segment Lift & Fix (1 seg)	2	31-Mar-16	0%	2	01-Apr-16	17-Nov-15	18-Nov-15	-107	0	0%												
SD3D0374	D8 (D3d) - Pier Head Segment Diaphragm - Rebar	13	02-Apr-16	0%	13	19-Apr-16	19-Nov-15	03-Dec-15	-107	0	0%												
SD3D0376	D8 (D3d) - Pier Head Segment Diaphragm - Formwork	8	21-Apr-16	0%	8	29-Apr-16	04-Dec-15	12-Dec-15	-107	0	0%												
SD3D0378	D8 (D3d) - Pier Head Segment Diaphragm - Concreting	2	30-Apr-16	0%	2	03-May-16	14-Dec-15	15-Dec-15	-107	0	0%												

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrE2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 8 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																								
												March				April				May				June												
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20							
SE8CD090	E13A (E8c) Dolphin - Marine Pile Cap - Inst.Access & make Watertight	6	24-Oct-15 A	0%	6	30-Mar-16	24-Jul-19	31-Jul-19	922	922	0%	[Gantt Bar]																								
SE8CD100	E13A (E8c) Dolphin - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Co	1	06-Nov-15 A	0%	1	21-Mar-16	31-Jul-19	31-Jul-19	927	927	0%	[Gantt Bar]																								
SE8CD120	E13A (E8c) Dolphin - Marine Pile Cap - Dewater precast shell / Remove Lit	1	19-Nov-15 A	0%	1	21-Mar-16	21-Nov-16	21-Nov-16	181	0	0%	[Gantt Bar]																								
SE8CD130	E13A (E8c) Dolphin - Marine Pile Cap - Pile cut down 3nr	3	22-Mar-16	0%	3	24-Mar-16	22-Nov-16	24-Nov-16	181	0	0%	[Gantt Bar]																								
SE8CD140	E13A (E8c) Dolphin - Marine Pile Cap - Rebar fixing, inst.inserts	4	29-Mar-16	0%	4	01-Apr-16	25-Nov-16	29-Nov-16	181	0	0%	[Gantt Bar]																								
SE8CD150	E13A (E8c) Dolphin - Marine Pile Cap - Concreting	1	02-Apr-16	0%	1	02-Apr-16	30-Nov-16	30-Nov-16	181	97	0%	[Gantt Bar]																								
Pile Cap Works																																				
SE7C0160	E13A/B (E8c/E7c) - Marine Pile Cap - Rebar fixing (final pour)	6	16-Feb-16 A	100%	0	26-Feb-16 A					100%	[Gantt Bar]																								
SE7C0162	E13A/B (E8c/E7c) - Marine Pile Cap - Concreting (Final pour)	1	27-Feb-16 A	100%	0	27-Feb-16 A					100%	[Gantt Bar]																								
SE7C0164	E13A/B (E8c/E7c) - Marine Pile Cap - Curing incl. CJ preparation	6	28-Feb-16 A	100%	0	04-Mar-16 A					100%	[Gantt Bar]																								
Pile Cap Works - E13C & E13D																																				
Pile Cap Works																																				
SE5C0100	E13C/D (E6c/E5c) - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Con	2	17-Feb-16 A	100%	0	23-Feb-16 A					100%	[Gantt Bar]																								
SE5C0110	E13C/D (E6c/E5c) - Marine Pile Cap - Dewater precast shell / Remove Lift	2	24-Feb-16 A	100%	0	29-Feb-16 A					100%	[Gantt Bar]																								
SE5C0120	E13C/D (E6c/E5c) - Marine Pile Cap - Pile cut down 8nr	9	01-Mar-16 A	50%	5	29-Mar-16	29-Apr-15	05-May-15	-250	0	50%	[Gantt Bar]																								
SE5C0130	E13C/D (E6c/E5c) - Marine Pile Cap - Rebar fixing (1st pour)	8	29-Mar-16	0%	8	08-Apr-16	06-May-15	15-May-15	-250	0	0%	[Gantt Bar]																								
SE5C0140	E13C/D (E6c/E5c) - Marine Pile Cap - Concreting (1st pour)	1	08-Apr-16	0%	1	09-Apr-16	16-May-15	16-May-15	-250	0	0%	[Gantt Bar]																								
SE5C0150	E13C/D (E6c/E5c) - Marine Pile Cap - CJ preparation	3	09-Apr-16	0%	3	13-Apr-16	18-May-15	20-May-15	-250	0	0%	[Gantt Bar]																								
SE5C0160	E13C/D (E6c/E5c) - Marine Pile Cap - Rebar fixing (Final pour)	6	13-Apr-16	0%	6	20-Apr-16	22-May-15	29-May-15	-250	0	0%	[Gantt Bar]																								
SE5C0162	E13C/D (E6c/E5c) - Marine Pile Cap - Concreting (Final pour)	1	20-Apr-16	0%	1	21-Apr-16	30-May-15	30-May-15	-250	0	0%	[Gantt Bar]																								
SE5C0164	E13C/D (E6c/E5c) - Marine Pile Cap - Curing incl. CJ preparation	6	21-Apr-16	0%	6	28-Apr-16	01-Jun-15	08-Jun-15	-250	65	0%	[Gantt Bar]																								
Bridge E8 - Pier E13A (E8c)																																				
Pier Works - E13A																																				
Pier Works																																				
SE8C102	E13A (E8c) - Seagull Pier Falsework & Scaffolding (1st pour, Lower Stem)	4	05-Mar-16 A	100%	0	08-Mar-16 A					100%	[Gantt Bar]																								
SE8C103	E13A (E8c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	09-Mar-16 A	50%	4	24-Mar-16	14-Dec-18	18-Dec-18	782	0	50%	[Gantt Bar]																								
SE8C104	E13A (E8c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st pour)	3	24-Mar-16	0%	3	31-Mar-16	19-Dec-18	21-Dec-18	782	0	0%	[Gantt Bar]																								
SE8C107	E13A (E8c) - Seagull Pier Falsework & Scaffolding (2nd pour, Upper Stem)	3	31-Mar-16	0%	3	05-Apr-16	22-Dec-18	27-Dec-18	782	0	0%	[Gantt Bar]																								
SE8C108	E13A (E8c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	05-Apr-16	0%	7	13-Apr-16	28-Dec-18	05-Jan-19	782	0	0%	[Gantt Bar]																								
SE8C110	E13A (E8c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (2nd pour)	3	13-Apr-16	0%	3	18-Apr-16	07-Jan-19	09-Jan-19	782	0	0%	[Gantt Bar]																								
SE8C112	E13A (E8c) - Seagull Pier Falsework & Scaffolding (3rd pour, Lower Diaphragm)	3	18-Apr-16	0%	3	22-Apr-16	10-Jan-19	12-Jan-19	782	0	0%	[Gantt Bar]																								
SE8C114	E13A (E8c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	22-Apr-16	0%	7	30-Apr-16	14-Jan-19	21-Jan-19	782	0	0%	[Gantt Bar]																								
SE8C116	E13A (E8c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd pour)	3	30-Apr-16	0%	3	05-May-16	22-Jan-19	24-Jan-19	782	0	0%	[Gantt Bar]																								
SE8C118	E13A (E8c) - Seagull Pier Falsework & Scaffolding (4th pour, Lower Arm)	4	05-May-16	0%	4	10-May-16	25-Jan-19	29-Jan-19	782	0	0%	[Gantt Bar]																								
SE8C120	E13A (E8c) - Seagull Pier Rebar Fixing, Formwork & Prep (4th pour, Lower Arm)	7	10-May-16	0%	7	20-May-16	30-Jan-19	09-Feb-19	782	0	0%	[Gantt Bar]																								
SE8C122	E13A (E8c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour)	3	20-May-16	0%	3	24-May-16	11-Feb-19	13-Feb-19	782	0	0%	[Gantt Bar]																								
SE8C124	E13A (E8c) - Seagull Pier Falsework & Scaffolding (5th pour, Interface layer)	3	24-May-16	0%	3	28-May-16	14-Feb-19	16-Feb-19	782	0	0%	[Gantt Bar]																								
SE8C126	E13A (E8c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	28-May-16	0%	7	08-Jun-16	18-Feb-19	25-Feb-19	782	0	0%	[Gantt Bar]																								
SE8C128	E13A (E8c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (5th pour)	3	08-Jun-16	0%	3	13-Jun-16	26-Feb-19	28-Feb-19	782	0	0%	[Gantt Bar]																								
SE8C129	E13A (E8c) - Seagull Pier Falsework & Scaffolding (6th pour, Upper Arm)	3	10-Jun-16	0%	3	14-Jun-16	27-Feb-19	01-Mar-19	782	0	0%	[Gantt Bar]																								
SE8C129	E13A (E8c) - Seagull Pier Rebar Fixing, Formwork & Prep (6th pour, Upper Arm)	6	14-Jun-16	0%	6	24-Jun-16	02-Mar-19	08-Mar-19	782	0	0%	[Gantt Bar]																								
Bridge E7 - Pier E13B (E7c)																																				
Pier Works - E13B																																				
Pier Works																																				
SE7C102	E13B (E7c) - Seagull Pier Falsework & Scaffolding (1st pour, Lower Stem)	4	05-Mar-16 A	100%	0	15-Mar-16 A					100%	[Gantt Bar]																								
SE7C103	E13B (E7c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	18-Mar-16 A	10%	6	31-Mar-16	11-May-15	19-May-15	-240	0	10%	[Gantt Bar]																								
SE7C104	E13B (E7c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st pour)	3	31-Mar-16	0%	3	05-Apr-16	20-May-15	23-May-15	-240	0	0%	[Gantt Bar]																								
SE7C107	E13B (E7c) - Seagull Pier Falsework & Scaffolding (2nd pour, Lower Diaphragm)	3	05-Apr-16	0%	3	08-Apr-16	26-May-15	28-May-15	-240	0	0%	[Gantt Bar]																								
SE7C108	E13B (E7c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	08-Apr-16	0%	7	18-Apr-16	29-May-15	06-Jun-15	-240	0	0%	[Gantt Bar]																								
SE7C110	E13B (E7c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (2nd pour)	3	18-Apr-16	0%	3	22-Apr-16	08-Jun-15	12-Jun-15	-240	0	0%	[Gantt Bar]																								
SE7C112	E13B (E7c) - Seagull Pier Falsework & Scaffolding (3rd pour, Lower Arm)	4	22-Apr-16	0%	4	27-Apr-16	13-Jun-15	18-Jun-15	-240	0	0%	[Gantt Bar]																								
SE7C114	E13B (E7c) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd pour, Lower Arm)	7	27-Apr-16	0%	7	06-May-16	19-Jun-15	30-Jun-15	-240	0	0%	[Gantt Bar]																								
SE7C116	E13B (E7c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd pour)	3	06-May-16	0%	3	10-May-16	02-Jul-15	04-Jul-15	-240	0	0%	[Gantt Bar]																								
SE7C118	E13B (E7c) - Seagull Pier Falsework & Scaffolding (4th pour, Interface layer)	3	10-May-16	0%	3	13-May-16	06-Jul-15	08-Jul-15	-240	0	0%	[Gantt Bar]																								
SE7C120	E13B (E7c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	13-May-16	0%	7	24-May-16	09-Jul-15	17-Jul-15	-240	0	0%	[Gantt Bar]																								
SE7C122	E13B (E7c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour)	3	24-May-16	0%	3	28-May-16	18-Jul-15	21-Jul-15	-240	0	0%	[Gantt Bar]																								
SE7C124	E13B (E7c) - Seagull Pier Falsework & Scaffolding (5th pour, Upper Arm)	3	28-May-16	0%	3	01-Jun-16	22-Jul-15	24-Jul-15	-240	0	0%	[Gantt Bar]																								
SE7C126	E13B (E7c) - Seagull Pier Rebar Fixing, Formwork & Prep (5th pour, Upper Arm)	6	01-Jun-16	0%	6	11-Jun-16	25-Jul-15	01-Aug-15	-240	0	0%	[Gantt Bar]																								
SE7C128	E13B (E7c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (5th pour)	3	11-Jun-16	0%	3	16-Jun-16	03-Aug-15	05-Aug-15	-240	0	0%	[Gantt Bar]																								
SE7C130	E13B (E7c) - Seagull Pier Falsework & Scaffolding (6th pour, Upper Diaphragm)	3	13-Jun-16	0%	3	18-Jun-16	04-Aug-15	06-Aug-15	-240	0	0%	[Gantt Bar]																								
SE7C132	E13B (E7c) - Seagull Pier Rebar Fixing, Formwork & Prep (6th pour, Upper Diaphragm)	6	18-Jun-16	0%	6	27-Jun-16	07-Aug-15	14-Aug-15	-240	0	0%	[Gantt Bar]																								
E14A, E14B, E14C & E14D (E8d/E7d/E6d/E5d)																																				
Foundation Works - E14																																				

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWP-E2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 17 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																							
												March				April				May				June											
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20						
Bridge E1 Superstructure																																			
Deck Installation																																			
FR000026	Viaduct E1 - End Span at Pier B1 (B3f) (dwn) (7 seg) - LG2 (2 shifts)	4	09-Mar-16 A	100%	0	10-Mar-16 A					100%																								
FR000026A	Viaduct E1 - Launching LG2 B1 to E3A	2	15-Apr-16	0%	2	16-Apr-16	26-Oct-15	27-Oct-15	-136	0	0%																								
FR000030	Viaduct E1 - Cantilever at Pier E1-A (E1a4) (14 seg) - LG2 (2 shifts)	4	02-Apr-16	0%	4	07-Apr-16	13-Oct-15	17-Oct-15	-136	0	0%																								
FR000032	Viaduct E1 - Cantilever at Pier E2-A (E1b4) (16 seg) - LG2	8	21-Mar-16	0%	8	01-Apr-16	03-Oct-15	12-Oct-15	-136	0	0%																								
FR000033	Viaduct E1 - End Span at Pier E3-A (E2a4) (dwn) (6 seg) - LG2 (2 shifts)	4	18-Apr-16	0%	4	22-Apr-16	28-Oct-15	02-Nov-15	-136	0	0%																								
FR000035	Viaduct E1 - Cantilever at Pier E1-B (E1a3) (14 seg) - LG2 (2 shifts)	4	10-May-16	0%	4	13-May-16	18-Nov-15	21-Nov-15	-136	0	0%																								
FR000037	Viaduct E1 - Cantilever at Pier E2-B (E1b3) (16 seg) - LG2 (2 shifts)	4	26-Apr-16	0%	4	29-Apr-16	05-Nov-15	09-Nov-15	-136	0	0%																								
FR000038	Viaduct E1 - End Span at Pier E3-B (E2a3) (dwn) (6 seg) - LG2 (2 shifts)	4	30-Apr-16	0%	4	05-May-16	10-Nov-15	13-Nov-15	-136	0	0%																								
FR000039	Viaduct E1 - Cantilever at Pier E1-C (E1a2) (13 seg) - LG1 (2 shifts)	4	28-May-16	0%	4	01-Jun-16	11-Feb-16	15-Feb-16	-82	0	0%																								
FR000040	Viaduct E1 - Cantilever at Pier E2-C (E1b2) (16 seg) - LG1 (2 shifts)	6	10-May-16	0%	6	18-May-16	23-Jan-16	29-Jan-16	-82	0	0%																								
FR000041	Viaduct E1 - End Span at Pier E3-C (E2a2) (dwn) (6 seg) - LG1 (2 shifts)	5	19-May-16	0%	5	24-May-16	30-Jan-16	04-Feb-16	-82	0	0%																								
FR000041A	Viaduct E1 - Launching LG1 E3C to E1C	2	25-May-16	0%	2	27-May-16	05-Feb-16	06-Feb-16	-82	0	0%																								
FR000049	Viaduct E1 - End Span at Pier C1 (C4e) (down) (8 seg) - LG1	4	18-Jun-16	0%	4	23-Jun-16	26-Feb-16	01-Mar-16	-82	0	0%																								
FR000123	Viaduct E1 - End Span at Pier D1 (D4f) (dwn) (7 seg) - LG2 (2 shifts)	4	16-May-16	0%	4	20-May-16	23-Nov-15	26-Nov-15	-136	0	0%																								
FR000123A	Viaduct D3 - Launching LG2 D1 to D5	4	21-May-16	0%	4	25-May-16	27-Nov-15	01-Dec-15	-136	0	0%																								
At-Grade Roadworks & Other Works along NLH																																			
Viaduct A Slope Works																																			
Slope 9SE-B/FR8																																			
GFXX485	9SE-B/FR8 - Protective Fencing	46	21-Mar-16	0%	46	23-May-16	12-Sep-15	11-Nov-15	-151	0	0%																								
GFXX490	9SE-B/FR8 - Mobilization for Mini Pile	3	24-May-16	0%	3	27-May-16	12-Nov-15	14-Nov-15	-151	0	0%																								
GFXX491	9SE-B/FR8 - Installation of Mini Pile (118 No.)	148	28-May-16	0%	148	08-Dec-16	16-Nov-15	23-May-16	-151	0	0%																								
Viaduct B Slope Works																																			
Slope 10SW-A/F52																																			
GFXX483	10SW-A/F52 - Mobilization for soldier piling	3	24-Mar-16	0%	3	31-Mar-16	11-Sep-15	14-Sep-15	-156	0	0%																								
GFXX484	10SW-A/F52 - Installation of Soldier Pile (260nos., 2rigs)	126	31-Mar-16	0%	126	19-Sep-16	15-Sep-15	22-Feb-16	-156	0	0%																								
At-Grade Roadworks along NLH Westbound																																			
RW10005	NLH W/B (Viaduct C) - Implement TTM - Verge for Gantry Footings (GT3:)	2	21-Mar-16	0%	2	22-Mar-16	17-Nov-15	18-Nov-15	-101	0	0%																								
RW10007	NLH W/B (Viaduct C) - Gantry Footing (GT324, GT325) - Verge (KD3)	35	23-Mar-16	0%	35	07-May-16	19-Nov-15	31-Dec-15	-101	0	0%																								
RW10009B	NLH W/B (Viaduct C) - Implement TTM - Median for Gantry Footings (GT:)	2	09-May-16	0%	2	10-May-16	02-Jan-16	04-Jan-16	-101	0	0%																								
RW10009C	NLH W/B (Viaduct C) -Gantry Footing (GT324, GT325) - Median (KD3)	48	11-May-16	0%	48	08-Jul-16	05-Jan-16	03-Mar-16	-101	0	0%																								
At-Grade Roadworks along NLH Eastbound																																			
RW20011	NLH E/B (Viaduct D) - Implement TTM for tie-in works	2	27-May-16	0%	2	28-May-16	03-Feb-16	04-Feb-16	-85	22	0%																								
RW21000	NLH E/B (Viaduct A) - Implement TTM - Verge for Slope Works & Gantry F	2	24-May-16	0%	2	25-May-16	14-Mar-16	15-Mar-16	-52	0	0%																								
RW21001	NLH E/B (Viaduct A) - Gantry Footing (GT319, GT320) - Verge (KD5)	36	27-May-16	0%	36	18-Jul-16	16-Mar-16	04-May-16	-52	0	0%																								
At-Grade Roadworks and Other Works along Cheung Tung Road																																			
Re-alignment of Cheung Tung Road adjacent to Viaduct B																																			
RP00051	Ch300-620: watermain (DN1000+DN450)	101	15-Apr-15 A	30%	71	18-Jun-16	14-Jul-15	07-Oct-15	-205	923	30%																								
RP00052	Ch300-620: road drainage	102	04-May-15 A	49%	52	27-May-16	29-May-19	31-Jul-19	942	942	49%																								
RP00053	Ch300-620: towngas(DN250+DN400)	70	21-Mar-16	0%	70	17-Jun-16	14-Jul-15	06-Oct-15	-205	0	0%																								
RP00054	Ch300-620: duct laying 11KV	15	24-May-16	0%	15	10-Jun-16	10-Sep-15	26-Sep-15	-205	0	0%																								
RP00055	Ch300-650: telecom cables	15	11-Jun-16	0%	15	28-Jun-16	29-Sep-15	16-Oct-15	-205	0	0%																								
RP00063	Ch620-750: backfilling for roadwork	29	06-May-15 A	20%	23	23-Apr-16	17-Oct-15	16-Nov-15	-124	0	20%																								
RP00064	Ch620-750: telecom, 11KV & 132KV ducting	20	01-Apr-16	0%	20	26-Apr-16	28-Oct-15	19-Nov-15	-125	27	0%																								
RP00065	Ch620-750: cross road duct for WM, 11KV, telecom & lighting	16	05-May-15 A	80%	3	24-Mar-16	16-Nov-15	19-Nov-15	-101	51	80%																								
RP00066	Ch620-750: Towngas(DN250+DN400)	14	21-Mar-16	0%	14	09-Apr-16	19-Sep-15	07-Oct-15	-148	0	0%																								
RP00067	Ch620-750: road drainage	18	09-Apr-16	0%	18	04-May-16	08-Oct-15	31-Oct-15	-146	0	0%																								
RP00068	Ch620-750 Pak Mong temp road	8	04-May-16	0%	8	13-May-16	02-Nov-15	10-Nov-15	-146	0	0%																								
RP00069	Ch620-750: cross road duct for 11KV, telecom & street light cable	14	16-May-16	0%	14	31-May-16	11-Nov-15	26-Nov-15	-148	4	0%																								
RP00070	Ch620-750: roadwork for new CTR	27	10-May-16	0%	27	20-Jun-16	10-Nov-15	10-Dec-15	-144	50	0%																								
RP00073	Ch100-300: trench excavationin on footpath	13	21-Mar-16	0%	13	08-Apr-16	08-Aug-15	25-Aug-15	-177	0	0%																								
RP00075	Ch100-300: duct laying for 11KV	14	09-Apr-16	0%	14	25-Apr-16	26-Aug-15	11-Sep-15	-181	0	0%																								
RP00076	Ch100-300: lay telecom cable	10	26-Apr-16	0%	10	07-May-16	12-Sep-15	23-Sep-15	-181	0	0%																								
RP00077	Ch100-300: street lighting & draw pit	13	07-May-16	0%	13	25-May-16	24-Sep-15	10-Oct-15	-177	0	0%																								
RP00078	Ch100-300: relocation of vent pipe	19	26-May-16	0%	19	17-Jun-16	28-Oct-15	18-Nov-15	-169	10	0%																								
RP00079	Ch100-300: watermain(DN450+DN1000)	142	29-Apr-15 A	84%	23	20-Apr-16	13-Aug-15	09-Sep-15	-179	0	84%																								
RP00080	Ch100-300: towngas(DN250)	30	20-Apr-16	0%	30	27-May-16	10-Sep-15	16-Oct-15	-179	0	0%																								
RP00081	Ch100-300: towngas(DN400)	27	27-May-16	0%	27	29-Jun-16	17-Oct-15	18-Nov-15	-179	0	0%																								
RP00083	Ch100-300: roadwork for new CTR	52	21-May-16	0%	52	03-Aug-16	08-Oct-15	10-Dec-15	-177	17	0%																								

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPRe2-M34 Layout: J3518-DWP-3MRP Submission - M34 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 20 of 21 Pages) (Progress as of 21-Mar-16)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>30-Jan-16</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> <tr> <td>02-Mar-16</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> <tr> <td>29-Mar-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </table>	Date	Revision	Checked	Approved	30-Jan-16		PKN	KWY	02-Mar-16		PKN	KWY	29-Mar-16		PKN	HF	DWG. No.: J3518/GCL/PGM/3MRP-M34
Date	Revision	Checked	Approved																	
30-Jan-16		PKN	KWY																	
02-Mar-16		PKN	KWY																	
29-Mar-16		PKN	HF																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																																			
												March				April				May				June																							
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20																		
West Portion																																															
RW61000	Realign CTR (West of Abut. C) - Site Clearance	42	03-Sep-14 A	100%	0	21-Mar-16 A					100%																																				
RW61010	Realign CTR (West of Abut. C) - Road drainage works	60	15-Jan-15 A	80%	12	10-May-16	08-May-19	22-May-19	878	0	80%																																				
RW61020	Realign CTR (West of Abut. C) - Utility diversion	90	24-Mar-15 A	70%	27	08-Jul-16	25-Jun-19	31-Jul-19	878	878	70%																																				
RW61030	Realign CTR (West of Abut. C) - Sub-base work	48	15-Dec-15 A	50%	24	21-Apr-16	23-Dec-15	22-Jan-16	-70	0	50%																																				
RW61050	Realign CTR (West of Abut. C) - Street Light Poles & street furniture	24	22-Apr-16	0%	24	21-May-16	23-Jan-16	23-Feb-16	-70	0	0%																																				
RW61060	Realign CTR (West of Abut. C) - E&M works & Testing/Commissioning	40	23-May-16	0%	40	09-Jul-16	24-Feb-16	14-Apr-16	-70	0	0%																																				
RW61082	Realign CTR (West of Abut. C) - Road formation	48	20-Nov-14 A	70%	14	11-Apr-16	29-Mar-19	17-Apr-19	878	0	70%																																				
East Portion																																															
RW60005	Realign CTR (East of Abut. C) - Road formation	66	02-Oct-15 A	60%	26	25-Apr-16	21-Nov-15	22-Dec-15	-96	0	60%																																				
RW60010	Realign CTR (East of Abut. C) - Road drainage works	60	02-Oct-15 A	60%	24	25-May-16	23-Dec-15	22-Jan-16	-96	0	60%																																				
RW60020	Realign CTR (East of Abut. C) - Utility diversion	70	02-Jan-16 A	20%	56	08-Jul-16	30-Dec-15	08-Mar-16	-96	0	20%																																				
Viaduct C Slope Works																																															
Slope 10NW-C/F15																																															
SWVC6000	10NW-C/F15 - Slope works	24	29-Apr-16	0%	24	31-May-16	30-Aug-16	29-Sep-16	89	0	0%																																				
SWVC6005	10NW-C/F15 - Install Geo. Instru. & Baseline Monitoring	30	01-Jun-16	0%	30	15-Jul-16	30-Sep-16	08-Nov-16	89	310	0%																																				
At grade Roadworks and Other Works at Southern Landfall																																															
RW30005	South Landfall - Initial record survey	12	21-Mar-16	0%	12	07-Apr-16	20-Nov-15	03-Dec-15	-98	21	0%																																				
RW30010	South Landfall - Mobilisation for Portion B Works	24	05-May-16	0%	24	08-Jun-16	04-Dec-15	04-Jan-16	-119	0	0%																																				
RW30014	South Landfall - DN300 Fresh water main works installation & connection (I	60	08-Jun-16	0%	60	29-Aug-16	31-Mar-16	23-Jun-16	-51	0	0%																																				
Watermains & All Assoc Works from Tung Chung to Southern Landfall																																															
WM00120	Lay DN450 Fresh Water Main along re-aligned CTR (app. 500 m at 12m/c	48	22-Apr-15 A	80%	10	05-Apr-16	19-Jul-19	31-Jul-19	936	936	80%																																				
WM00160	Lay DN450 watermain from Tung Chung to realigned CTR (2nd 500m - 2 v	50	28-Dec-15 A	55%	23	22-Apr-16	31-Oct-16	25-Nov-16	164	0	55%																																				
WM00170	Lay DN450 watermain from Tung Chung to realigned CTR (3rd 500m - 2 v	50	22-Apr-16	0%	50	04-Jul-16	26-Nov-16	26-Jan-17	164	0	0%																																				
Pressure Testing																																															
TC00010	Pressure Test DN450 Fresh Water Main along re-aligned CTR (app. 520 m	12	18-Sep-15 A	80%	2	23-Mar-16	29-Mar-17	31-Mar-17	286	646	80%																																				

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrE2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 21 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Appendix C

Environmental Mitigation and Enhancement Measure Implementation Schedules

(In reference to CINOTECH (2011) Agreement No.
CE35/2011 EP Baseline Environmental Monitoring for
Hong Kong-Zhuhai-Macao Bridge Tuen Mun-Chek Lap
Kok Link - Investigation. Updated EM&A Manual for
Tuen Mun-Chek Lap Kok Link)

*Contract No. HY/2012/07
Tuen Mun – Chek Lap Kok Link
Southern Connection Viaduct Section
Environmental Mitigation and Enhancement Measure Implementation Schedule*

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
AIR QUALITY									
4.8.1	3.8	An effective watering programme of eight daily watering with complete coverage, is estimated to reduce by 50%. This is recommended for all areas in order to reduce dust levels to a minimum;	All areas / throughout construction period	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		✓
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	In hot, dry or windy weather, the watering programme shall maintain all exposed road surfaces and dust sources wet.	All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		✓
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.	All site exits / throughout construction period	Contractor	TMEIA Avoid dust		Y		✓
4.8.1	3.8	Areas of exposed soil shall be minimised to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied in dry or windy condition.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.11	Section 3	EM&A in the form of 1 hour and 24 hour dust monitoring and site audit	All representative existing ASRs / throughout construction period	Contractor	EM&A Manual		Y		✓
NOISE									
5.11	Section 4	Noise monitoring	All existing representative sensitive receivers / during North Lantau Viaduct construction	Contractor	EM&A Manual		Y		✓
WATER QUALITY									
<i>General Marine Works</i>									
6.10	-	Bored piling to be undertaken within a metal casing.	Marine viaducts of TM-CLKL and HKLR/ bored piling	Contractor	TM-EIAO		Y		✓
6.10	-	Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
6.10	-	Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action;	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
<i>Temporary Staging work</i>									
	5.2	Regular inspection for the accumulation of floating refuse and collection of floating refuse if required	During temporary staging works	Contractor			Y		✓
	5.2	Provision of temporary drainage system on the temporary staging for collection of construction site runoff to allow appropriate treatment before discharge into the sea	During temporary staging works	Contractor			Y		<>
	5.2	Wastewater generated from construction works such as bored / drilling water will be collected, treated, neutralized and de-silted through silt trap or sedimentation tank before disposal	During temporary staging works	Contractor			Y		✓
	5.2	One additional water quality monitoring station is	During temporary	Contractor			Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		proposed at station SR4a In case elevated SS or turbidity is identified during the water quality monitoring, the source of pollution will be tracked down and be removed as soon as possible. In case depletion of dissolved oxygen is identified, artificial aeration will be arranged at the monitoring station SR4a,	staging works						
<i>Land Works</i>									
6.10	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Sewage effluent and discharges from on- site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		↔

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
6.10	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for offsite disposal.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
6.10	-	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		<>
6.10	-	Surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Roadside gullies to trap silt and grit shall be provided prior to discharging the stormwater into the marine environment. The sumps will be maintained and cleaned at regular intervals.	Roadside/design and operation	Design Consultant/ Contractor	TM-EIAO	Y		Y	✓
6.10	Section 5	All construction works shall be subject to routine audit to ensure implementation of all EIA recommendations and good working practice.	All areas/ throughout construction period	Contractor	EM&A Manual		Y		✓
<i>Water Quality Monitoring</i>									
6.10	Section 5	Water quality monitoring shall be undertaken for suspended solids, turbidity, and dissolved oxygen. Nutrients and metal parameters shall also be measured for Mf sediment operations (only HKBCF and HKLR required handling of Mf sediment) during baseline, backfilling and post construction period. One year operation phase water quality monitoring at designated stations	Designated monitoring stations as defined in EM&A Manual, Section 5/ Before, through-out marine construction period, post construction and monthly operational phase water quality monitoring for a year.	Contractor	EM&A Manual		Y	Y	✓
ECOLOGY									
8.14	6.3	Specification for and implement pre, during and post construction dolphin abundance monitoring.	All Areas/Detailed Design/ during construction works/post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	✓
8.14	6.3	Specification for bored piling monitoring	Detailed Design	Design Consultant	TMEIA	Y			n/a
8.14	6.3	Implement any recommendations of the bored piling monitoring	Southern marine viaduct/Throughout	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
			construction during bored piling						
8.14	6.3,6.5	Avoidance of peak CWD calving season in May and June for driving of metal caissons during bored piling works	Southern marine viaduct/ May and June during bored piling	Contractor	TMEIA		Y		n/a
8.14	6.3,6.5	Specification and implementation of 250m dolphin exclusion zone.	All marine bored piling and temporary staging works areas/Detailed Design/during all marine bored piling and temporary staging works	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.15	6.3, 6.5	Specification and deployment of an artificial reef of an area of 3,600 m ² in an area where fishing activities are prohibited.	Area of prohibited fishing activities/Detailed Design/towards end of construction period	TM-CLKL/ HKBCF Design Consultant/ TM-CLKL/ HKBCF Contractor	TMEIA	Y		Y	n/a To be enforced by AFCD.
8.14	6.3, 6.5	Specification and implementation of marine vessel control specifications	All areas/Detailed Design/during construction works	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.14	6.3, 6.5	Design and implementation of acoustic decoupling methods for marine bored piling and the whole lifespan of temporary staging works.	All areas/ Detailed Design/during marine bored piling and temporary staging works	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.15	6.3, 6.4	Pre-construction phase survey and coral translocation	Tai Ho Wan (donor site) and Yam Tsui Wan (receptor site) /Detailed Design/Prior to construction	Design Consultant/ Contractor	TMEIA	Y	Y		n/a
8.15	6.5	Audit coral translocation success	Yam Tsui Wan (receptor site)/Post translocation	Contractor	TMEIA		Y		Completed in October 2014
7.13	6.5	Undertaken gabion wall works in Stream NL1 in the dry season	North Lantau slope works/dry	Contractor	TMEIA		Y		n/a

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
			season/construction phase						
7.13	6.5	The loss of habitat shall be supplemented by enhancement planting in accordance with the landscape mitigation schedule.	All areas / As soon as accessible	Contractor	TMEIA		Y		n/a. To be approved by AFCD/LCSD
7.13	6.5	Spoil heaps shall be covered at all times.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Avoid damage and disturbance to the remaining and surrounding natural habitat	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Placement of equipment in designated areas within the existing disturbed land	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Disturbed areas to be reinstated immediately after completion of the works.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Construction activities should be restricted to the proposed works boundary	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
LANDSCAPE AND VISUAL									
10.9	7.6	Round angle, patterned finishes, and oval shaped pier were considered in the viaduct design, and further details will be developed under ACABAS submission (DM3)	All areas/detailed design	Design Consultant	TMEIA	Y			n/a
10.9	7.6	Details of the street furniture will be developed in the detailed design stage (DM4)	All areas/detailed design	Design Consultant	TMEIA	Y			n/a
10.9	7.6	Aesthetic design of the viaduct, retaining wall and other structures will be developed under ACABAS submission (DM5)	All areas/detailed design	Design Consultant	TMEIA	Y			n/a
10.9	7.6	Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage) (CM1)							
10.9	7.6	Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme (CM2)	All areas/ detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓ Tree transplanted as Contract Specification
10.9	7.6	Hillside and roadside screen planting to proposed roads, associated structures and slope works (CM3).	All areas/ detailed design/ during construction/ post construction	Design Consultant/	TMEIA	Y	Y		✓
10.9	7.6	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone) (CM4)	All areas/ detailed design/ during construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y		<>
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/ detailed design/ during construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Control night-time lighting and glare by hooding all lights (CM6)	All areas/ detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Ensure no run-off into water body adjacent to the Project Area (CM7)	All areas/ detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (CM8)	All areas/ detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
10.9	7.6	Recycle/Reuse all felled trees and vegetation, e.g. mulching (CM9)	All areas/ detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		n/a No felled trees or vegetation for recycle
10.9	7.6	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006 (CM10).	All areas/ detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Re-vegetation of affected woodland/shrubland with native species (OM1)	All areas/ detailed design/ during construction/ during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by AFCD/HyD/ L CSD
10.9	7.6	Tall buffer screen tree / shrub / climber planting should be incorporated to soften hard engineering structures and facilities (OM2)	All areas/ detailed design/ during construction/ during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a To be implemented by HyD/LCSD
10.9	7.6	Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimises potential negative landscape and visual impacts. Lighting units should be directional and minimise unnecessary light spill (OM3)	All areas/ detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD/LCSD
10.9	7.6	Structure, ornamental tree / shrub / climber planting should be provided along roadside amenity strips, central dividers and newly formed slopes to enhance the townscape quality and further greenery enhancement (OM4)	All areas/ detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD/LCSD

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
10.9	7.6	Aesthetically pleasing design (visually unobtrusive and non-reflective) as regard to the form, material and finishes	All areas/ detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD
WASTE									
12.6		The Contractor shall identify a coordinator for the management of waste.	Contract mobilisation	Contractor	TMEIA		Y		✓
12.6		The Contractor shall prepare and implement a Waste Management Plan which specifies procedures such as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. A recording system for the amount of waste generated, recycled and disposed (locations) should be established.	Contract mobilisation	Contractor	TMEIA, Works Branch Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		Y		✓
12.6		The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA, Land (Miscellaneous Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.		Y		✓
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures including waste reduction, reuse and recycling.	Contract Mobilisation	Contractor	TMEIA		Y		✓
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored	All areas / throughout construction period	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		pile walls should be proposed to minimise the extent of cutting.							
12.6	8.1	Rock armour from the existing seawall should be reused on the new sloping seawall as far as possible	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Provisions to be made in contract documents to allow and promote the use of recycled aggregates where appropriate.	Detailed Design	Design Consultant	TMEIA	Y			n/a
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/ plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should avoid over-ordering and wastage.	All areas / throughout construction period	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	All falsework will be steel instead of wood.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: <ul style="list-style-type: none"> - suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed; - Having a capacity of <450L unless the specifications have been approved by the EPD; and - Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. Clearly labelled and used solely for the storage of chemical wastes; - Enclosed with at least 3 sides; - Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; - Adequate ventilation; 	All areas / throughout construction period	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		<ul style="list-style-type: none"> - Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and - Incompatible materials are adequately separated. 							
12.6	8.1	Waste oils, chemicals or solvents shall not be disposed of to drain,	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Night soil should be regularly collected by licensed collectors.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	All waste containers shall be in a secure area on hard standing;	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to	Site Offices/ throughout	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminium cans, plastic bottles, etc should be provided on-site.	construction period						
12.6	Section 8	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	All areas / throughout construction period	Contractor	EM&A Manual		Y		✓
CULTURAL HERITAGE									
11.8	Section 9	EM&A in the form of audit of the mitigation measures	All areas / throughout construction period	Highways Department	EIAO-TM		Y		n/a

Notes:

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

Status:

- ✓ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Contractor
- Δ Deficiency of Mitigation Measures but rectified by Contractor
- n/a Not Applicable in Reporting Period

Appendix D

Summary of Action and Limit Levels

Table D1 *Action and Limit Levels for 1-hour and 24-hour TSP*

Parameters	Action	Limit
24 Hour TSP Level in $\mu\text{g}/\text{m}^3$	ASR9A/ASR8A = 178 ASR9C/ASR8/ASR9 = 178	260
1 Hour TSP Level in $\mu\text{g}/\text{m}^3$	ASR9A/ASR8A = 394 ASR9C/ASR8/ASR9 = 393	500

Table D2 *Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)*

Time Period	Action	Limit
0700-1900 hrs on normal weekdays	When one documented complaint is received	75* dB(A)

Table D3 *Action and Limit Levels for Water Quality*

Parameter	Action Level#	Limit Level#
DO in mg/L ^(a)	<u>Surface and Middle</u> 5.0 mg/L	<u>Surface and Middle</u> 4.2 mg/L
	<u>Bottom</u> 4.7 mg/L	<u>Bottom</u> 3.6 mg/L
Turbidity in NTU (Depth-averaged ^{(b), (c)})	120% of upstream control station at the same tide of the same day and 95%-ile of baseline data, i.e., 27.5 NTU	130% of upstream control station at the same tide of the same day and 99%-ile of baseline data, i.e., 47.0 NTU
SS in mg/L (Depth-averaged ^{(b), (c)})	120% of upstream control station at the same tide of the same day and 95%-ile of baseline data, i.e., 23.5 mg/L	130% of upstream control station at the same tide of the same day and 10mg/L for WSD Seawater Intakes at Tuen Mun and 99%-ile of baseline data, i.e., 34.4 mg/L

Notes:

Baseline data: data from HKZMB Baseline Water Quality Monitoring between 6 and 31 October 2011.

- (a) For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- (b) "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths
- (c) For turbidity and SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- (d) All figures given in the table are used for reference only, and EPD may amend the figures whenever it is considered as necessary

Parameter	Action Level#	Limit Level#
(e)	The 1%-ile of baseline data for surface and middle DO is 4.2 mg/L, whilst for bottom DO is 3.6 mg/L.	

Table D4 *Action and Limit Levels for Impact Dolphin Monitoring*

	North Lantau Social Cluster	
	NEL	NWL
Action Level	STG < 70% of baseline & ANI < 70% of baseline	STG < 70% of baseline & ANI < 70% of baseline
Limit Level	[STG < 40% of baseline & ANI < 40% of baseline] and STG < 40% of baseline & ANI < 40% of baseline	
Notes:		
1.	STG means quarterly encounter rate of number of dolphin sightings, which is 6.00 in NEL and 9.85 in NWL during the baseline monitoring period	
2.	ANI means quarterly encounter rate of total number of dolphins, which is 22.19 in NEL and 44.66 in NWL during the baseline monitoring period	
3.	For North Lantau Social Cluster, AL will be trigger if NEL or NWL fall below the criteria; LL will be triggered if both NEL and NWL fall below the criteria.	

Table D5 *Derived Value of Action Level (AL) and Limit Level (LL)*

	North Lantau Social Cluster	
	NEL	NWL
Action Level	STG < 4.2 & ANI < 15.5	STG < 6.9 & ANI < 31.3
Limit Level	[STG < 2.4 & ANI < 8.9] and [STG < 3.9 & ANI < 17.9]	

Appendix E

Calibration Certificates of Monitoring Equipments

High-Volume TSP Sampler
5-Point Calibration Record

Location : ASR8(A)
 Calibrated by : P.F.Yeung
 Date : 28/01/2016

Sampler

Model : TE-5170
 Serial Number : S/N 3956

Calibration Office and Standard Calibration Relationship

Serial Number : 2454
 Service Date : 24 Mar 2015
 Slope (m) : 2.09532
 Intercept (b) : -0.03812
 Correlation Coefficient(r) : 0.99994

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1018
 Ta(K) : 289

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1 18 holes	11.6	3.467	1.673	56	57.01
2 13 holes	9.6	3.154	1.523	50	50.90
3 10 holes	7.0	2.693	1.304	44	44.79
4 7 holes	4.6	2.183	1.060	36	36.65
5 5 holes	2.8	1.703	0.831	28	28.50

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship (Linear Regression)

Slope(m): 33.142 Intercept(b): 1.206 Correlation Coefficient(r): 0.9989

Checked by: Magnum Fan

Date: 04/02/2016

High-Volume TSP Sampler
5-Point Calibration Record

Location : ASR9
 Calibrated by : P.F.Yeung
 Date : 28/01/2016

Sampler

Model : TE-5170
 Serial Number : S/N 3958

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
 Service Date : 24 Mar 2015
 Slope (m) : 2.09532
 Intercept (b) : -0.03812
 Correlation Coefficient(r) : 0.99994

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1018
 Ta(K) : 289

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1 18 holes	11.4	3.437	1.659	57	58.02
2 13 holes	9.2	3.088	1.492	51	51.92
3 10 holes	6.5	2.595	1.257	44	44.79
4 7 holes	4.4	2.135	1.037	36	36.65
5 5 holes	2.6	1.641	0.802	28	28.50

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship (Linear Regression)

Slope(m): 34.260 Intercept(b): 1.178 Correlation Coefficient(r): 0.9996

Checked by: Magnum Fan

Date: 04/02/2016

High-Volume TSP Sampler
5-Point Calibration Record

Location : ASR8(A)
 Calibrated by : P.F. Yeung
 Date : 30/03/2016

Sampler

Model : TE-5170
 Serial Number : S/N 3956

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
 Service Date : 14 Mar 2016
 Slope (m) : 2.10326
 Intercept (b) : -0.06696
 Correlation Coefficient(r) : 0.99989

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
 Ta(K) : 295

Resistance Plate		dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1	18 holes	11.2	3.365	1.632	55	55.31
2	13 holes	9.2	3.050	1.482	51	51.28
3	10 holes	7.0	2.660	1.297	45	45.25
4	7 holes	4.6	2.157	1.057	38	38.21
5	5 holes	2.8	1.683	0.832	30	30.17

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship (Linear Regression)

Slope(m): 31.363 Intercept(b): 4.528 Correlation Coefficient(r): 0.9991

Checked by: Magnum Fan

Date: 04/04/2016

High-Volume TSP Sampler
5-Point Calibration Record

Location : ASR9
 Calibrated by : P.F. Yeung
 Date : 30/03/2016

Sampler

Model : TE-5170
 Serial Number : S/N 3958

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
 Service Date : 14 Mar 2016
 Slope (m) : 2.10326
 Intercept (b) : -0.06696
 Correlation Coefficient(r) : 0.99989

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
 Ta(K) : 295

Resistance Plate		dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1	18 holes	11.6	3.425	1.660	58	58.32
2	13 holes	9.0	3.017	1.466	51	51.28
3	10 holes	6.8	2.622	1.279	44	44.25
4	7 holes	4.6	2.157	1.057	36	36.20
5	5 holes	2.8	1.683	0.832	26	26.14

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship (Linear Regression)

Slope(m): 38.511 Intercept(b): -5.238 Correlation Coefficient(r): 0.9992

Checked by: Magnum Fan

Date: 04/04/2016



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE
 VILLAGE OF CLEVELAND, OH
 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Mar 24, 2015 Rootmeter S/N 0438320 Ta (K) - 292
 Operator Tisch Orifice I.D. - 2454 Pa (mm) - 756.92

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.4460	3.2	2.00
2	NA	NA	1.00	1.0300	6.4	4.00
3	NA	NA	1.00	0.9180	7.9	5.00
4	NA	NA	1.00	0.8780	8.7	5.50
5	NA	NA	1.00	0.7240	12.6	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
1.0121	0.6999	1.4258	0.9958	0.6886	0.8784
1.0078	0.9785	2.0163	0.9916	0.9627	1.2422
1.0057	1.0955	2.2543	0.9895	1.0779	1.3888
1.0047	1.1443	2.3644	0.9885	1.1258	1.4566
0.9994	1.3805	2.8515	0.9833	1.3582	1.7568
Qstd slope (m) = 2.09532			Qa slope (m) = 1.31205		
intercept (b) = -0.03812			intercept (b) = -0.02349		
coefficient (r) = 0.99994			coefficient (r) = 0.99994		
y axis = SQRT[H2O(Pa/760) (298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

Vstd = Diff. Vol [(Pa-Diff. Hg) / 760] (298/Ta)
 Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg) / Pa]
 Qa = Va/Time

For subsequent flow rate calculations:

Qstd = 1/m { [SQRT(H2O(Pa/760) (298/Ta))] - b }
 Qa = 1/m { [SQRT H2O(Ta/Pa)] - b }



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE
 VILLAGE OF CLEVELAND, OH
 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Mar 14, 2016 Rootsmeter S/N 0438320 Ta (K) - 295
 Operator Tisch Orifice I.D. - 2454 Pa (mm) - 745.49

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.4020	3.2	2.00
2	NA	NA	1.00	1.0060	6.4	4.00
3	NA	NA	1.00	0.9010	7.9	5.00
4	NA	NA	1.00	0.8590	8.8	5.50
5	NA	NA	1.00	0.7090	12.8	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9866	0.7037	1.4078	0.9957	0.7102	0.8896
0.9824	0.9765	1.9909	0.9914	0.9855	1.2581
0.9803	1.0880	2.2259	0.9893	1.0980	1.4066
0.9792	1.1399	2.3345	0.9882	1.1504	1.4753
0.9738	1.3735	2.8155	0.9828	1.3862	1.7792
Qstd slope (m) = 2.10326			Qa slope (m) = 1.31703		
intercept (b) = -0.06696			intercept (b) = -0.04232		
coefficient (r) = 0.99989			coefficient (r) = 0.99989		
y axis = SQRT[H2O(Pa/760) (298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

Vstd = Diff. Vol [(Pa-Diff. Hg)/760] (298/Ta)
 Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
 Qa = Va/Time

For subsequent flow rate calculations:

Qstd = 1/m{ [SQRT(H2O(Pa/760) (298/Ta))] - b}
 Qa = 1/m{ [SQRT H2O(Ta/Pa)] - b}



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C153241

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-1330)

Date of Receipt / 收件日期 : 10 June 2015

Description / 儀器名稱 : Sound Level Calibrator

Manufacturer / 製造商 : Rion

Model No. / 型號 : NC-73

Serial No. / 編號 : 10997142

Supplied By / 委託者 : Envirotech Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 14 June 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA


Tested By

測試


K C Lee
Project Engineer

Certified By

核證


H C Chan
Engineer

Date of Issue

簽發日期

16 June 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 2

Certificate of Calibration

校正證書

Certificate No. : C153241

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C143868
CL281	Multifunction Acoustic Calibrator	DC130171
TST150A	Measuring Amplifier	C141558

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	93.7	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.986	1 kHz ± 2 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C153940
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-1557)

Date of Receipt / 收件日期 : 13 July 2015

Description / 儀器名稱 : Sound Level Meter

Manufacturer / 製造商 : Rion

Model No. / 型號 : NL-31

Serial No. / 編號 : 00603867

Supplied By / 委託者 : Envirotech Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 22 July 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.


The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By

測試


H T Wong
Assistant Technical Officer

Certified By

核證


K Q Lee
Project Engineer

Date of Issue

簽發日期

22 July 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C153940

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. Self-calibration was performed before the test.
3. The results presented are the mean of 3 measurements at each calibration point.
4. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C150014
CL281	Multifunction Acoustic Calibrator	DC130171

5. Test procedure : MA101N.

6. Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.5	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L _A	A	Fast	94.00	1	93.5 (Ref.)
				104.00		103.5
				114.00		113.5

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.5	Ref.
			Slow			93.5	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C153940

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _A	A	Fast	94.00	63 Hz	67.1	-26.2 ± 1.5
					125 Hz	77.2	-16.1 ± 1.5
					250 Hz	84.7	-8.6 ± 1.4
					500 Hz	90.2	-3.2 ± 1.4
					1 kHz	93.5	Ref.
					2 kHz	94.7	+1.2 ± 1.6
					4 kHz	94.6	+1.0 ± 1.6
					8 kHz	92.4	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.5	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _C	C	Fast	94.00	63 Hz	92.5	-0.8 ± 1.5
					125 Hz	93.3	-0.2 ± 1.5
					250 Hz	93.4	0.0 ± 1.4
					500 Hz	93.5	0.0 ± 1.4
					1 kHz	93.5	Ref.
					2 kHz	93.4	-0.2 ± 1.6
					4 kHz	92.8	-0.8 ± 1.6
					8 kHz	90.5	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.7	-6.2 (+3.0 ; -6.0)

Remarks : - UUT Microphone Model No. : UC-53A & S/N : 316987

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : ± 0.35 dB
 250 Hz - 500 Hz : ± 0.30 dB
 1 kHz : ± 0.20 dB
 2 kHz - 4 kHz : ± 0.35 dB
 8 kHz : ± 0.45 dB
 12.5 kHz : ± 0.70 dB
 104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)
 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



Performance Check of Turbidity Meter

Equipment Ref. No. : ET/0505/014 Manufacturer : HACH
Model No. : 2100Q Serial No. : 13110C029448
Date of Calibration : 26/02/2015 ²⁰¹⁶ *[Signature]* Due Date : 25/05/2016

Theoretical Value of Turbidity Standard (NTU)	Measured Value (NTU)	Difference % *
20	20.4	2.00
100	98.5	-1.50
800	780	-2.50

(*) Difference = (Measured Value – Theoretical Value) / Theoretical Value x 100

Acceptance Criteria

Difference : -5 % to 5 %

The turbidity meter complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use. Measurements are traceable to national standards.

Prepared by : *[Signature]*

Checked by : *[Signature]*



Internal Calibration & Performance Check of pH Meter

Equipment Ref. No. : ET/EW007/004 Manufacturer : Thermo Scientific
 Model No. : Orion 2 Star Serial No. : B29792
 Date of Calibration : 05/02/2016 Calibration Due Da: 04/03/2016

Liquid Junction Error

003/5.2/001/30 (20°C)

Primary Standard Solution Used : Phosphate Io. of Primary Solution: 003/5.2/001/31 (31°C)
 Temperature of Solution : 25.0 / 20.0 $\Delta\text{pH}_{1/2} = +0.01 / +0.01$
 pH value of diluted buffer : 6.91 / 6.91 $\text{pH (S)} = 6.86 / 6.88$
 $\Delta\text{pH} = \text{pH(S)} - \text{pH of diluted buffer} = 0.05 / 0.03$ (Observed Deviation)
 Liquid Junction Error (ΔpH_j) = $\Delta\text{pH} - \Delta\text{pH}_{1/2} = 0.04 / 0.02$

Shift on Stirring

pH of buffer solution (with stirring), $\text{pH}_s = 6.90 / 6.91$
 Shift on stirring, $\Delta\text{pH}_s = \text{pH}_s - \text{pH(S)} - \Delta\text{pH}_j = 0.00 / 0.01$

Noise

Noise, $\Delta\text{pH}_n =$ difference between max and min reading : 0.01 / 0.01

Verification of ATC

Ref. No. of reference thermometer used: ET/0521/019
 Temperature record from the reference thermometer (T_R): 25 / 20.0 °C
 Temperature record from the ATC (T_{ATC}): 24.8 / 19.8 °C
 Temperature Difference, $|T_R - T_{ATC}|$: 0.2 / 0.2 °C
 Correction : +0.2 / +0.2 °C

Acceptance Criteria

Performance Characteristic	Acceptable Range
Liquid Junction Error ΔpH_j	≤ 0.05
Shift on Stirring ΔpH_s	≤ 0.02
Noise ΔpH_n	≤ 0.02
Verification of ATC Temperature Difference	$\leq 0.5^\circ\text{C}$

The pH meter complies * / does not comply* with the specified requirements and is deemed acceptable * / unacceptable * for use. Measurements are traceable to national standards.

* Delete as appropriate

Calibrated by: _____

Checked by : _____



Internal Calibration & Performance Check of pH Meter

Equipment Ref. No. : ET/EW007/004 Manufacturer : Thermo Scientific
 Model No. : Orion 2 Star Serial No. : B29792
 Date of Calibration : 05/03/2016 Calibration Due Date : 04/04/2016

Liquid Junction Error

003/5.2/002/01 (20°C)

Primary Standard Solution Used : Phosphate Io. of Primary Solution: 003/5.2/002/02 (25°C)
 Temperature of Solution : 25.0 / 20.0 $\Delta\text{pH}_{1/2} = \underline{+0.01 / +0.01}$
 pH value of diluted buffer : 6.90 / 6.92 $\text{pH (S)} = \underline{6.86 / 6.88}$
 $\Delta\text{pH} = \text{pH(S)} - \text{pH of diluted buffer} = \underline{0.04 / 0.04}$ (Observed Deviation)
 Liquid Junction Error (ΔpH_j) = $\Delta\text{pH} - \Delta\text{pH}_{1/2} = \underline{0.03 / 0.03}$

Shift on Stirring

pH of buffer solution (with stirring), $\text{pH}_s = \underline{6.90 / 6.91}$
 Shift on stirring, $\Delta\text{pH}_s = \text{pH}_s - \text{pH(S)} - \Delta\text{pH}_j = \underline{0.01 / 0.00}$

Noise

Noise, $\Delta\text{pH}_n = \text{difference between max and min reading} : \underline{0.01 / 0.01}$

Verification of ATC

Ref. No. of reference thermometer used: ET/0521/019
 Temperature record from the reference thermometer (T_R): 25 / 20.0 °C
 Temperature record from the ATC (T_{ATC}): 24.8 / 19.8 °C
 Temperature Difference, $|T_R - T_{ATC}|$: 0.2 / 0.2 °C
 Correction : +0.2 / +0.2 °C

Acceptance Criteria

Performance Characteristic	Acceptable Range
Liquid Junction Error ΔpH_j	≤ 0.05
Shift on Stirring ΔpH_s	≤ 0.02
Noise ΔpH_n	≤ 0.02
Verification of ATC Temperature Difference	$\leq 0.5^\circ\text{C}$

The pH meter complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use. Measurements are traceable to national standards.

* Delete as appropriate

Calibrated by: _____

Checked by : _____



Internal Calibration Report of Dissolved Oxygen Meter

Equipment Ref. No. : <u>ET/EW/008/004</u>	Manufacturer : <u>YSI</u>
Model No. : <u>Pro 2030</u>	Serial No. : <u>10F 101978</u>
Date of Calibration : <u>30/01/2016</u> <i>25/1/16</i>	Calibration Due Date : <u>29/04/2016</u> <i>25/1/16</i>

Temperature Verification

Ref. No. of Reference Thermometer : ET/0521/017

Ref. No. of Water Bath : ---

		Temperature (°C)		
Reference Thermometer reading	Measured	19.9	Corrected	19.8
DO Meter reading	Measured	20.0	Difference	-0.2

Standardization of sodium thiosulphate (Na₂S₂O₃) solution

Reagent No. of Na ₂ S ₂ O ₃ titrant	CPE/012/4.5/001/13	Reagent No. of 0.025N K ₂ Cr ₂ O ₇	CPE/012/4.4/002/06
		Trial 1	Trial 2
Initial Vol. of Na ₂ S ₂ O ₃ (ml)		0.00	10.20
Final Vol. of Na ₂ S ₂ O ₃ (ml)		10.20	20.50
Vol. of Na ₂ S ₂ O ₃ used (ml)		10.20	10.30
Normality of Na ₂ S ₂ O ₃ solution (N)		0.02451	0.02427
Average Normality (N) of Na ₂ S ₂ O ₃ solution (N)		0.02439	
Acceptance criteria, Deviation		Less than ± 0.001N	

Calculation: Normality of Na₂S₂O₃, N = 0.25 / ml Na₂S₂O₃ used

Linearity Checking

Determination of dissolved oxygen content by Winkler Titration *

Purging Time (min)	2		5		10	
	1	2	1	2	1	2
Trial						
Initial Vol. of Na ₂ S ₂ O ₃ (ml)	0.00	11.10	22.00	0.00	6.90	10.40
Final Vol. of Na ₂ S ₂ O ₃ (ml)	11.10	22.00	28.80	6.90	10.40	14.20
Vol. (V) of Na ₂ S ₂ O ₃ used (ml)	11.10	10.90	6.80	6.90	3.50	3.80
Dissolved Oxygen (DO), mg/L	7.27	7.14	4.45	4.52	2.29	2.49
Acceptance criteria, Deviation	Less than + 0.3mg/L		Less than + 0.3mg/L		Less than + 0.3mg/L	

Calculation: DO (mg/L) = V x N x 8000/298

Purging time, min	DO meter reading, mg/L			Winkler Titration result *, mg/L			Difference (%) of DO Content
	1	2	Average	1	2	Average	
2	7.48	7.55	7.52	7.27	7.14	7.21	4.21
5	4.44	4.31	4.38	4.45	4.52	4.49	2.48
10	2.25	2.31	2.28	2.29	2.49	2.39	4.71
Linear regression coefficient				0.9984			



Internal Calibration Report of Dissolved Oxygen Meter

Zero Point Checking

DO meter reading, mg/L	0.00
------------------------	------

Salinity Checking

Reagent No. of NaCl (10ppt)	CPE/012/4.7/003/14	Reagent No. of NaCl (30ppt)	CPE/012/4.8/003/14
-----------------------------	--------------------	-----------------------------	--------------------

Determination of dissolved oxygen content by Winkler Titration **

Salinity (ppt)	10		30	
	1	2	1	2
Initial Vol. of Na ₂ S ₂ O ₃ (ml)	0.00	11.40	22.80	32.50
Final Vol. of Na ₂ S ₂ O ₃ (ml)	11.40	22.80	32.50	42.10
Vol. (V) of Na ₂ S ₂ O ₃ used (ml)	11.40	11.40	9.70	9.60
Dissolved Oxygen (DO), mg/L	7.46	7.46	6.35	6.29
Acceptance criteria, Deviation	Less than + 0.3mg/L		Less than + 0.3mg/L	

Calculation: $DO (mg/L) = V \times N \times 8000/298$

Salinity (ppt)	DO meter reading, mg/L			Winkler Titration result**, mg/L			Difference (%) of DO Content
	1	2	Average	1	2	Average	
10	7.28	7.25	7.27	7.46	7.46	7.46	2.58
30	6.58	6.54	6.56	6.35	6.29	6.32	3.73

Acceptance Criteria

- (1) Difference between temperature readings from temperature sensor of DO probe and reference thermometer : < 0.5 °C
- (2) Linear regression coefficient : >0.99
- (3) Zero checking: 0.0mg/L
- (4) Difference (%) of DO content from the meter reading and by winkler titration : within ± 5%

The equipment complies # / ~~does not comply~~ # with the specified requirements and is deemed acceptable # / unacceptable # for use.

Delete as appropriate

Calibrated by : _____

Approved by : _____



Performance Check of Salinity Meter

Equipment Ref. No. : ET/EW/008/004 Manufacturer : YSI
Model No. : Pro 2030 Serial No. : 10F 101978
Date of Calibration : 30/01/2016 Due Date : 29/04/2016
26/1/16 *25/4/16*

Ref. No. of Salinity Standard used (30ppt)

S/001/5

Salinity Standard (ppt)	Measured Salinity (ppt)	Difference * (%)
30.0	29.7	-3.00

(*) Difference (%) = (Measured Salinity – Salinity Standard value) / Salinity Standard value x 100

Acceptance Criteria

Difference : -10 % to 10 %

The salinity meter complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use. Measurements are traceable to national standards.

Checked by : *[Signature]*

Approved by : *[Signature]*

ENVIROTECH SERVICES CO.

Calibration Report of Wind Meter

Date of Calibration : 28 January 2016

Brand of Test Meter: Global Water

Model: Speed Sensor: WE550 (S/N:E1337005099)

Direction Sensor: WE570 (S/N:153500564)

Location : Pak Mong, Siu Ho Wan

Procedures :

- 1. Wind Still Test: The wind speed sensor was hold by hand until it keep still
- 2. Wind Speed Test: The wind meter was on-site calibrated against the Anemometer
- 3. Wind Direction Test : The wind meter was on-site calibrated against the marine compass at four directions

Results:

Wind Still Test

Wind Speed (m/s)
0.00

Wind Speed Test

Global Water (m/s)	Anemometer (m/s)
0.27	0.2
1.18	1.3
1.46	1.6

Wind Direction Test


Global Water (o)	Marine Compass (o)
270.88	270
0.07	0
90.81	90
181.39	180

Calibrated by:

Fai
Yeung Ping Fai
(Technical Officer)

Checked by :

Fat
Ho Kam Fat
(Senior Technical Officer)



Certificate of Calibration 校正證書

Certificate No. : C160461
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC16-0158) Date of Receipt / 收件日期 : 19 January 2016

Description / 儀器名稱 : Anemometer
Manufacturer / 製造商 : Lutron
Model No. / 型號 : AM-4201
Serial No. / 編號 : AF.27513
Supplied By / 委託者 : Envirotech Services Co.
Room 113, 1/F, My Loft, 9 Hoi Wing Road, Tuen Mun,
New Territories, Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範


Calibration check


DATE OF TEST / 測試日期 : 27 January 2016

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :
- Testo Industrial Services GmbH, Germany

Tested By : 
測試 : M T Leung
Assistant Technical Officer

Certified By : 
核證 : H C Chan
Engineer

Date of Issue : 27 January 2016
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.
本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C160461

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
2. The results presented are the mean of 10 measurements at each calibration point.
3. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL386	Multi-function Measuring Instrument	S12109

4. Test procedure : MA130N.
5. Results :

Air Velocity

Applied Value (m/s)	UUT Reading (m/s)	Measured Correction		
		Value (m/s)	Measurement Uncertainty	
			Expanded Uncertainty (m/s)	Coverage Factor
2.0	1.8	+0.2	0.2	2.0
4.1	3.9	+0.2	0.3	2.0
6.0	5.9	+0.1	0.3	2.0
8.0	8.0	0.0	0.3	2.0
10.0	10.2	-0.2	0.4	2.0

Remarks : - The Measured Corrections are defined as :
Value = Applied Value - UUT Reading

- The expanded uncertainties are for a level of confidence of 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Appendix F

EM&A Monitoring Schedules

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Noise Monitoring Schedule (1 to 31 March 2016)**

Alternative Noise Monitoring at Pak Mong Village Entrance

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		01-Mar	02-Mar	03-Mar	04-Mar	05-Mar
				Noise Impact Monitoring		
06-Mar	07-Mar	08-Mar	09-Mar	10-Mar	11-Mar	12-Mar
			Noise Impact Monitoring			
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
		Noise Impact Monitoring				
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
	Noise Impact Monitoring			Noise Impact Monitoring		
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		
			Noise Impact Monitoring			

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Air Quality Monitoring Schedule (1 to 31 March 2016)**

Alternative Air Quality Monitoring at WA4 and MTRC Depot Entrance

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		01-Mar	02-Mar	03-Mar	04-Mar	05-Mar
				1-hr TSP Monitoring 24-hr TSP Monitoring		
06-Mar	07-Mar	08-Mar	09-Mar	10-Mar	11-Mar	12-Mar
			1-hr TSP Monitoring 24-hr TSP Monitoring			
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
		1-hr TSP Monitoring 24-hr TSP Monitoring				
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
	1-hr TSP Monitoring 24-hr TSP Monitoring			1-hr TSP Monitoring 24-hr TSP Monitoring		
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		
			1-hr TSP Monitoring 24-hr TSP Monitoring			

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Noise Monitoring Schedule (1 to 30 Apr 2016)**

Alternative Noise Monitoring at Pak Mong Village Entrance

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					01-Apr	02-Apr
03-Apr	04-Apr	05-Apr	06-Apr	07-Apr	08-Apr	09-Apr
		Noise Impact Monitoring				
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
	Noise Impact Monitoring			Noise Impact Monitoring		
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
			Noise Impact Monitoring			
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
		Noise Impact Monitoring			Noise Impact Monitoring	

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Air Quality Monitoring Schedule (1 to 30 April 2016)**

Alternative Air Quality Monitoring at WA4 and MTRC Depot Entrance

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					01-Apr	02-Apr
03-Apr	04-Apr	05-Apr	06-Apr	07-Apr	08-Apr	09-Apr
		1-hr TSP Monitoring 24-hr TSP Monitoring				
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
	1-hr TSP Monitoring 24-hr TSP Monitoring			1-hr TSP Monitoring 24-hr TSP Monitoring		
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
			1-hr TSP Monitoring 24-hr TSP Monitoring			
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
		1-hr TSP Monitoring 24-hr TSP Monitoring			1-hr TSP Monitoring 24-hr TSP Monitoring	

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

**HY/2012/07 - Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Marine Water Quality Monitoring (WQM) Schedule (March 2016)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		01-Mar	02-Mar	03-Mar	04-Mar	05-Mar
		WQM Mid-Flood 11:07 (09:22 - 12:52) Mid-Ebb 17:59 (16:14 - 19:44)		WQM Mid-Ebb 8:07 (06:22 - 09:00) Mid-Flood 12:50 (11:05 - 14:35)		WQM Mid-Ebb 10:45 (09:00 - 12:30) Mid-Flood 15:42 (13:57 - 17:27)
06-Mar	07-Mar	08-Mar	09-Mar	10-Mar	11-Mar	12-Mar
		WQM Mid-Ebb 12:46 (11:01 - 14:31) Mid-Flood 18:23 (16:38 - 20:08)		WQM Mid-Flood 8:02 (06:17 - 09:47) Mid-Ebb 14:00 (12:15 - 15:45)		WQM Mid-Flood 9:06 (07:21 - 10:51) Mid-Ebb 15:23 (13:38 - 17:08)
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
		WQM Mid-Flood 11:04 (09:19 - 12:49) Mid-Ebb 18:10 (16:25 - 19:55)		WQM Mid-Ebb 8:48 (07:40 - 10:00) Mid-Flood 13:44 (11:59 - 15:29)		WQM Mid-Ebb 11:12 (09:27 - 12:57) Mid-Flood 16:25 (14:40 - 18:10)
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
		WQM Mid-Ebb 12:43 (10:58 - 14:28) Mid-Flood 18:37 (16:52 - 20:22)		WQM Mid-Flood 7:40 (05:55 - 09:25) Mid-Ebb 13:36 (11:51 - 15:21)		WQM Mid-Flood 8:25 (06:40 - 10:10) Mid-Ebb 14:35 (12:50 - 16:20)
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		
		WQM Mid-Flood 9:44 (07:59 - 11:29) Mid-Ebb 16:25 (14:40 - 18:10)		WQM Mid-Flood 10:52 (09:07 - 12:37) Mid-Ebb 18:17 (16:32 - 20:02)		

**HY/2012/07 - Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Marine Water Quality Monitoring (WQM) Schedule (April 2016)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					01-Apr	02-Apr
						WQM Mid-Ebb 9:27 (08:00 - 11:00) Mid-Flood 14:04 (12:19 - 15:49)
03-Apr	04-Apr	05-Apr	06-Apr	07-Apr	08-Apr	09-Apr
		WQM Mid-Ebb 11:44 (09:59 - 13:29) Mid-Flood 17:22 (15:37 - 19:07)		WQM Mid-Ebb 12:58 (11:13 - 14:43) Mid-Flood 19:07 (17:22 - 20:52)		WQM Mid-Flood 7:55 (06:10 - 09:40) Mid-Ebb 14:20 (12:35 - 16:05)
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
		WQM Mid-Flood 9:46 (08:01 - 11:31) Mid-Ebb 16:44 (14:59 - 18:29)		WQM Mid-Flood 11:31 (09:46 - 13:16) Mid-Ebb 18:55 (17:10 - 20:40)		WQM Mid-Ebb 10:03 (08:18 - 11:48) Mid-Flood 15:06 (13:21 - 16:51)
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
		WQM Mid-Ebb 11:50 (10:05 - 13:35) Mid-Flood 17:47 (16:02 - 19:32)		WQM Mid-Ebb 12:45 (11:00 - 14:30) Mid-Flood 19:06 (17:21 - 20:51)		WQM Mid-Flood 7:50 (06:05 - 09:35) Mid-Ebb 13:43 (11:58 - 15:28)
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
		WQM Mid-Flood 8:41 (06:56 - 10:26) Mid-Ebb 15:21 (13:36 - 17:06)		WQM Mid-Flood 9:47 (08:02 - 11:32) Mid-Ebb 16:50 (15:05 - 18:35)		WQM Mid-Flood 11:49 (10:04 - 13:34) Mid-Ebb 18:53 (17:08 - 20:38)

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Dolphin Monitoring Survey Schedule (1 to 31 March 2016)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		01-Mar	02-Mar	03-Mar	04-Mar	05-Mar
06-Mar	07-Mar	08-Mar	09-Mar	10-Mar	11-Mar	12-Mar
	Impact Dolphin Monitoring				Impact Dolphin Monitoring	
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
		Impact Dolphin Monitoring	Impact Dolphin Monitoring			
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Dolphin Monitoring Survey Schedule (1 to 30 April 2016)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					01-Apr	02-Apr
03-Apr	04-Apr	05-Apr	06-Apr	07-Apr	08-Apr	09-Apr
		Impact Dolphin Monitoring				
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
	Impact Dolphin Monitoring				Impact Dolphin Monitoring	
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
		Impact Dolphin Monitoring				
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr

Appendix G

Impact Air Quality
Monitoring Results and
Graphical Presentation

1-hour TSP Monitoring Results at Air Quality Monitoring Station ASR8A

Project	Works	Date(yyyy-mm-dd)	Station	Time (hh:mm, 24hour)	Parameter	Results (ug/m3)	Action Level (ug/m3)	Limit Level (ug/m3)		
TMCLKL	HY/2012/07	2016-03-03	ASR8A	8:30	1-hr TSP	259	394	500		
TMCLKL	HY/2012/07	2016-03-03	ASR8A	9:32	1-hr TSP	194				
TMCLKL	HY/2012/07	2016-03-03	ASR8A	10:34	1-hr TSP	187				
TMCLKL	HY/2012/07	2016-03-09	ASR8A	8:20	1-hr TSP	93				
TMCLKL	HY/2012/07	2016-03-09	ASR8A	9:22	1-hr TSP	79				
TMCLKL	HY/2012/07	2016-03-09	ASR8A	10:24	1-hr TSP	58				
TMCLKL	HY/2012/07	2016-03-15	ASR8A	8:20	1-hr TSP	133				
TMCLKL	HY/2012/07	2016-03-15	ASR8A	9:22	1-hr TSP	112				
TMCLKL	HY/2012/07	2016-03-15	ASR8A	10:24	1-hr TSP	75				
TMCLKL	HY/2012/07	2016-03-21	ASR8A	8:32	1-hr TSP	211				
TMCLKL	HY/2012/07	2016-03-21	ASR8A	9:34	1-hr TSP	238				
TMCLKL	HY/2012/07	2016-03-21	ASR8A	10:36	1-hr TSP	191				
TMCLKL	HY/2012/07	2016-03-24	ASR8A	8:24	1-hr TSP	81				
TMCLKL	HY/2012/07	2016-03-24	ASR8A	9:26	1-hr TSP	88				
TMCLKL	HY/2012/07	2016-03-24	ASR8A	10:28	1-hr TSP	83				
TMCLKL	HY/2012/07	2016-03-30	ASR8A	8:10	1-hr TSP	71				
TMCLKL	HY/2012/07	2016-03-30	ASR8A	9:12	1-hr TSP	93				
TMCLKL	HY/2012/07	2016-03-30	ASR8A	10:14	1-hr TSP	79				
				Average		129				
				Min.		58				
				Max.		259				

1-hour TSP Monitoring Results at Air Quality Monitoring Station ASR9

Project	Works	Date(yyyy-mm-dd)	Station	Time (hh:mm, 24hour)	Parameter	Results (ug/m3)	Action Level (ug/m3)	Limit Level (ug/m3)		
TMCLKL	HY/2012/07	2016-03-03	ASR9	8:40	1-hr TSP	105	393	500		
TMCLKL	HY/2012/07	2016-03-03	ASR9	9:42	1-hr TSP	145				
TMCLKL	HY/2012/07	2016-03-03	ASR9	10:44	1-hr TSP	133				
TMCLKL	HY/2012/07	2016-03-09	ASR9	8:30	1-hr TSP	77				
TMCLKL	HY/2012/07	2016-03-09	ASR9	9:32	1-hr TSP	116				
TMCLKL	HY/2012/07	2016-03-09	ASR9	10:34	1-hr TSP	67				
TMCLKL	HY/2012/07	2016-03-15	ASR9	8:30	1-hr TSP	145				
TMCLKL	HY/2012/07	2016-03-15	ASR9	9:32	1-hr TSP	108				
TMCLKL	HY/2012/07	2016-03-15	ASR9	10:34	1-hr TSP	76				
TMCLKL	HY/2012/07	2016-03-21	ASR9	8:42	1-hr TSP	92				
TMCLKL	HY/2012/07	2016-03-21	ASR9	9:44	1-hr TSP	81				
TMCLKL	HY/2012/07	2016-03-21	ASR9	10:46	1-hr TSP	65				
TMCLKL	HY/2012/07	2016-03-24	ASR9	8:34	1-hr TSP	79				
TMCLKL	HY/2012/07	2016-03-24	ASR9	9:36	1-hr TSP	76				
TMCLKL	HY/2012/07	2016-03-24	ASR9	10:38	1-hr TSP	103				
TMCLKL	HY/2012/07	2016-03-30	ASR9	8:20	1-hr TSP	167				
TMCLKL	HY/2012/07	2016-03-30	ASR9	9:22	1-hr TSP	182				
TMCLKL	HY/2012/07	2016-03-30	ASR9	10:24	1-hr TSP	95				
				Average		106				
				Min.		65				
				Max.		182				

24-hour TSP Monitoring Results at Air Quality Monitoring Station ASR8A



Project	Works	Date(yyyy-mm-dd)	Station	Time (hh:mm, 24hour)	Parameter	Results (ug/m3)	Action Level (ug/m3)	Limit Level (ug/m3)
TMCLKL	HY/2012/07	2016-03-03	ASR8A	11:36	24-hr TSP	112	178	260
TMCLKL	HY/2012/07	2016-03-09	ASR8A	11:26	24-hr TSP	62		
TMCLKL	HY/2012/07	2016-03-15	ASR8A	11:26	24-hr TSP	60		
TMCLKL	HY/2012/07	2016-03-21	ASR8A	11:38	24-hr TSP	80		
TMCLKL	HY/2012/07	2016-03-24	ASR8A	11:30	24-hr TSP	59		
TMCLKL	HY/2012/07	2016-03-30	ASR8A	11:16	24-hr TSP	81		
						Average	76	
						Min.	59	
						Max.	112	

24-hour TSP Monitoring Results at Air Quality Monitoring Station ASR9

Project	Works	Date(yyyy-mm-dd)	Station	Time (hh:mm, 24hour)	Parameter	Results (ug/m3)	Action Level (ug/m3)	Limit Level (ug/m3)
TMCLKL	HY/2012/07	2016-03-03	ASR9	11:46	24-hr TSP	71	178	260
TMCLKL	HY/2012/07	2016-03-09	ASR9	11:36	24-hr TSP	57		
TMCLKL	HY/2012/07	2016-03-15	ASR9	11:36	24-hr TSP	73		
TMCLKL	HY/2012/07	2016-03-21	ASR9	11:48	24-hr TSP	70		
TMCLKL	HY/2012/07	2016-03-24	ASR9	11:40	24-hr TSP	56		
TMCLKL	HY/2012/07	2016-03-30	ASR9	11:26	24-hr TSP	111		
						Average	73	
						Min.	56	
						Max.	111	

Action Level Exceedance



Limit Level Exceedance



Weather condition within the reporting period varied between sunny to rainy.

Major construction works undertaken within the reporting period include Pier construction; Re-alignment of Cheung Tung Road; Construction of land section of berth at Southern Landfall; Installation of pier head and deck segments; and Slope work of Viaducts A, B & C.

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.



Weather condition within the reporting period varied between sunny to rainy.

Major construction works undertaken within the reporting period include Pier construction; Re-alignment of Cheung Tung Road; Construction of land section of berth at Southern Landfall; Installation of pier head and deck segments; and Slope work of Viaducts A, B & C.

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

Appendix H

Meteorological Data for the Reporting Month

Date	Time (HH)	Wind speed (m/s)	Wind direction (deg)
03-03-2016	7	0.03	268
03-03-2016	8	0.02	198
03-03-2016	9	0.46	216
03-03-2016	10	0.75	155
03-03-2016	11	2.02	183
03-03-2016	12	0.14	298
03-03-2016	13	0.37	267
03-03-2016	14	0.16	223
03-03-2016	15	0.08	284
03-03-2016	16	0.65	223
03-03-2016	17	0.72	156
03-03-2016	18	0.26	168
03-03-2016	19	0.07	139
03-03-2016	20	0.34	155
03-03-2016	21	1.61	154
03-03-2016	22	0.76	156
03-03-2016	23	0.55	136
04-03-2016	0	0.55	99
04-03-2016	1	0.02	53
04-03-2016	2	0.02	74
04-03-2016	3	0.03	164
04-03-2016	4	0.02	214
04-03-2016	5	0.02	200
04-03-2016	6	0.03	208
04-03-2016	7	0.03	223
04-03-2016	8	0.02	136
04-03-2016	9	0.13	171
04-03-2016	10	0.50	117
04-03-2016	11	0.35	104
04-03-2016	12	0.61	161
09-03-2016	7	3.21	155
09-03-2016	8	3.15	174
09-03-2016	9	1.23	192
09-03-2016	10	1.09	187
09-03-2016	11	1.40	160
09-03-2016	12	1.41	167
09-03-2016	13	1.72	169
09-03-2016	14	2.22	163
09-03-2016	15	1.46	169
09-03-2016	16	1.68	194
09-03-2016	17	1.63	164
09-03-2016	18	2.51	178
09-03-2016	19	3.26	161
09-03-2016	20	1.39	168
09-03-2016	21	4.89	161
09-03-2016	22	3.51	172
09-03-2016	23	2.12	185
10-03-2016	0	1.38	191
10-03-2016	1	1.67	162
10-03-2016	2	0.58	117

Date	Time (HH)	Wind speed (m/s)	Wind direction (deg)
10-03-2016	3	1.66	146
10-03-2016	4	0.71	115
10-03-2016	5	0.06	33
10-03-2016	6	0.14	43
10-03-2016	7	0.08	184
10-03-2016	8	0.18	132
10-03-2016	9	0.13	182
10-03-2016	10	0.05	230
10-03-2016	11	0.17	339
10-03-2016	12	0.04	277
15-03-2016	7	0.91	167
15-03-2016	8	1.59	160
15-03-2016	9	0.37	161
15-03-2016	10	0.39	143
15-03-2016	11	0.27	134
15-03-2016	12	0.41	196
15-03-2016	13	0.34	141
15-03-2016	14	0.12	126
15-03-2016	15	0.26	174
15-03-2016	16	0.08	123
15-03-2016	17	0.06	144
15-03-2016	18	0.03	128
15-03-2016	19	0.03	161
15-03-2016	20	0.04	270
15-03-2016	21	0.05	190
15-03-2016	22	0.70	157
15-03-2016	23	0.14	175
16-03-2016	0	0.13	180
16-03-2016	1	0.04	230
16-03-2016	2	0.17	190
16-03-2016	3	0.61	211
16-03-2016	4	0.10	197
16-03-2016	5	0.17	154
16-03-2016	6	0.20	222
16-03-2016	7	0.37	158
16-03-2016	8	0.62	148
16-03-2016	9	0.04	150
16-03-2016	10	0.95	157
16-03-2016	11	0.98	154
16-03-2016	12	1.05	160
21-03-2016	7	3.745	160
21-03-2016	8	5.00	186
21-03-2016	9	1.53	169
21-03-2016	10	4.93	166
21-03-2016	11	5.13	162
21-03-2016	12	6.37	154
21-03-2016	13	5.84	157
21-03-2016	14	1.96	178
21-03-2016	15	4.99	167
21-03-2016	16	0.82	194

Date	Time (HH)	Wind speed (m/s)	Wind direction (deg)
21-03-2016	17	1.00	209
21-03-2016	18	0.61	214
21-03-2016	19	2.86	202
21-03-2016	20	2.37	139
21-03-2016	21	4.26	156
21-03-2016	22	3.07	140
21-03-2016	23	5.95	153
22-03-2016	0	4.69	150
22-03-2016	1	4.29	148
22-03-2016	2	6.14	154
22-03-2016	3	7.50	153
22-03-2016	4	4.63	154
22-03-2016	5	3.56	181
22-03-2016	6	4.30	152
22-03-2016	7	6.13	156
22-03-2016	8	5.49	152
22-03-2016	9	4.17	150
22-03-2016	10	2.99	158
22-03-2016	11	1.78	167
22-03-2016	12	1.13	141
24-03-2016	7	0.03	159
24-03-2016	8	0.99	103
24-03-2016	9	0.93	143
24-03-2016	10	0.04	153
24-03-2016	11	0.27	204
24-03-2016	12	0.03	252
24-03-2016	13	0.04	318
24-03-2016	14	0.02	140
24-03-2016	15	0.25	69
24-03-2016	16	1.10	154
24-03-2016	17	0.03	110
24-03-2016	18	0.03	216
24-03-2016	19	0.03	242
24-03-2016	20	0.03	74
24-03-2016	21	0.02	58
24-03-2016	22	0.02	219
24-03-2016	23	0.05	341
25-03-2016	0	0.11	37
25-03-2016	1	0.02	232
25-03-2016	2	0.02	283
25-03-2016	3	0.12	260
25-03-2016	4	0.02	215
25-03-2016	5	0.02	235
25-03-2016	6	0.03	275
25-03-2016	7	0.08	287
25-03-2016	8	0.13	276
25-03-2016	9	0.07	329
25-03-2016	10	0.04	250
25-03-2016	11	0.06	253
25-03-2016	12	0.07	332

Date	Time (HH)	Wind speed (m/s)	Wind direction (deg)
30-03-2016	7	0.78	123
30-03-2016	8	1.12	178
30-03-2016	9	0.41	178
30-03-2016	10	0.04	197
30-03-2016	11	0.03	240
30-03-2016	12	0.02	140
30-03-2016	13	0.02	322
30-03-2016	14	0.02	293
30-03-2016	15	0.02	341
30-03-2016	16	0.74	223
30-03-2016	17	0.02	232
30-03-2016	18	0.03	168
30-03-2016	19	0.03	170
30-03-2016	20	0.05	163
30-03-2016	21	0.47	159
30-03-2016	22	0.02	118
30-03-2016	23	0.02	96
31-03-2016	0	0.02	52
31-03-2016	1	0.02	56
31-03-2016	2	0.15	148
31-03-2016	3	0.02	177
31-03-2016	4	0.02	112
31-03-2016	5	0.02	129
31-03-2016	6	0.03	153
31-03-2016	7	0.02	168
31-03-2016	8	0.02	208
31-03-2016	9	0.07	323
31-03-2016	10	0.02	269
31-03-2016	11	0.02	256
31-03-2016	12	0.07	256


Appendix I

Impact Noise Monitoring Results and Graphical Presentation

Appendix II Noise Monitoring Results

Project	Works	Date (yyyy-mm-dd)	Station	Weather Condition	Time (hh:mm, 24hour)	Noise Level for 30-min, dB(A)			Limit Level dB(A)	Wind Speed (m/s)	Noise Meter Model/ID	Calibrator Model/ID
						Leq	L10	L90				
TMCLKL	HY/2012/07	2016-03-03	NSR1A	Sunny	9:53	59	62	54	75	0.3	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2016-03-09	NSR1A	Cloudy	9:44	58	61	52	75	0.2	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2016-03-15	NSR1A	Cloudy	10:45	59	61	53	75	0.2	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2016-03-21	NSR1A	Cloudy	9:53	59	61	53	75	0.2	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2016-03-24	NSR1A	Cloudy	9:44	59	61	53	75	0.2	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2016-03-30	NSR1A	Cloudy	10:33	61	63	54	75	0.3	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
						Min.	58					
						Max.	61					
						Average	59					

Noise Monitoring Results at NSR 1A ($L_{eq, 30min}$)



Weather condition within the reporting period varied between sunny to rainy.

Major construction works undertaken within the reporting period include Pier construction; Re-alignment of Cheung Tung Road; Construction of land section of berth at Southern Landfall; Installation of pier head and deck segments; and Slope work of Viaducts A, B & C.

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

Appendix J

Impact Water Quality Monitoring Results and Graphical Presentation

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	CS(Mf)5	10:22	Surface	1	1	15.4	7.68	26.1	7.01	13.9	16.7
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	CS(Mf)5	10:22	Surface	1	2	15.5	7.7	26.2	6.98	14.8	19.2
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	CS(Mf)5	10:22	Middle	2	1	15.6	7.65	26.4	6.85	12	16.8
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	CS(Mf)5	10:22	Middle	2	2	15.7	7.67	26.3	6.81	12.6	18.9
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	CS(Mf)5	10:22	Bottom	3	1	15.7	7.66	26.4	6.63	16.1	24.2
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	CS(Mf)5	10:22	Bottom	3	2	15.8	7.71	26.5	6.59	16.9	23.7
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	SR4a	10:44	Surface	1	1	15.3	7.75	26.1	6.84	15.4	21.6
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	SR4a	10:44	Surface	1	2	15.4	7.78	26.2	6.81	16	25.6
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	SR4a	10:44	Middle	2	1						
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	SR4a	10:44	Middle	2	2						
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	SR4a	10:44	Bottom	3	1	15.4	7.72	26.2	6.7	13.1	19.7
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	SR4a	10:44	Bottom	3	2	15.5	7.76	26.3	6.67	13.9	16.7
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	SR4	11:06	Surface	1	1	15.4	7.8	26.2	6.79	13.1	18.3
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	SR4	11:06	Surface	1	2	15.5	7.76	26.3	6.76	13.8	16.6
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	SR4	11:06	Middle	2	1						
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	SR4	11:06	Middle	2	2						
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	SR4	11:06	Bottom	3	1	15.6	7.74	26.4	6.65	14.8	17.8
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	SR4	11:06	Bottom	3	2	15.6	7.78	26.3	6.62	15.3	19.9
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS8	11:28	Surface	1	1	15.4	7.74	26.2	6.88	12.3	16
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS8	11:28	Surface	1	2	15.3	7.78	26.3	6.86	13	16.9
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS8	11:28	Middle	2	1						
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS8	11:28	Middle	2	2						
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS8	11:28	Bottom	3	1	15.4	7.8	26.4	6.71	13.9	20.9
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS8	11:28	Bottom	3	2	15.5	7.77	26.5	6.66	14.8	23.7
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS(Mf)16	11:50	Surface	1	1	15.4	7.8	26.3	6.73	13.4	17.4
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS(Mf)16	11:50	Surface	1	2	15.4	7.85	26.4	6.69	14.3	20
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS(Mf)16	11:50	Middle	2	1	15.4	7.88	26.4	6.62	11.5	17.3
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS(Mf)16	11:50	Middle	2	2	15.5	7.84	26.5	6.58	12.1	15.7
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS(Mf)16	11:50	Bottom	3	1	15.5	7.76	26.5	6.42	15.9	20.7
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS(Mf)16	11:50	Bottom	3	2	15.6	7.83	26.6	6.39	15.3	23
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS(Mf)9	12:12	Surface	1	1	15.5	7.86	26.2	6.75	14.1	16.9
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS(Mf)9	12:12	Surface	1	2	15.6	7.89	26.3	6.78	15	19.5
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS(Mf)9	12:12	Middle	2	1						
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS(Mf)9	12:12	Middle	2	2						
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS(Mf)9	12:12	Bottom	3	1	15.6	7.82	26.4	6.61	16.3	21.2
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	IS(Mf)9	12:12	Bottom	3	2	15.7	7.85	26.3	6.57	16.8	25.2

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	CS(Mf)3	12:36	Surface	1	1	15.5	7.69	26.2	6.95	15.5	18.6
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	CS(Mf)3	12:36	Surface	1	2	15.6	7.73	26.3	6.92	16.3	22.8
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	CS(Mf)3	12:36	Middle	2	1	15.6	7.7	26.5	6.77	13.7	17.8
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	CS(Mf)3	12:36	Middle	2	2	15.7	7.75	26.4	6.74	14.6	17.5
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	CS(Mf)3	12:36	Bottom	3	1	15.8	7.72	26.6	6.55	16.9	27
TMCLKL	HY/2012/07	01-03-2016	Mid-Flood	CS(Mf)3	12:36	Bottom	3	2	15.7	7.78	26.7	6.51	17.6	26.4
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	CS(Mf)5	18:11	Surface	1	1	15.7	7.73	25.8	6.84	12.2	17.1
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	CS(Mf)5	18:11	Surface	1	2	15.8	7.76	25.9	6.86	12.8	20.5
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	CS(Mf)5	18:11	Middle	2	1	15.6	7.79	26.1	6.74	14.9	22.4
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	CS(Mf)5	18:11	Middle	2	2	15.5	7.78	26.2	6.77	14.4	21.6
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	CS(Mf)5	18:11	Bottom	3	1	15.2	7.71	26.3	6.63	15.4	23.1
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	CS(Mf)5	18:11	Bottom	3	2	15.3	7.68	26.4	6.61	16.3	24.5
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	SR4a	17:46	Surface	1	1	15.5	7.73	25.9	6.78	13.8	19.3
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	SR4a	17:46	Surface	1	2	15.6	7.79	25.9	6.75	13.3	20
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	SR4a	17:46	Middle	2	1						
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	SR4a	17:46	Middle	2	2						
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	SR4a	17:46	Bottom	3	1	15.4	7.83	26	6.64	14.7	20.6
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	SR4a	17:46	Bottom	3	2	15.5	7.78	26.1	6.62	14.2	19.9
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	SR4	17:29	Surface	1	1	15.5	7.71	25.7	6.58	12.7	17.8
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	SR4	17:29	Surface	1	2	15.4	7.75	25.8	6.54	12.1	18.2
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	SR4	17:29	Middle	2	1						
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	SR4	17:29	Middle	2	2						
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	SR4	17:29	Bottom	3	1	15.4	7.82	25.9	6.47	13.8	17.9
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	SR4	17:29	Bottom	3	2	15.3	7.79	26	6.47	14.5	20.3
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS8	17:12	Surface	1	1	15.6	7.78	25.9	6.73	13.4	20.1
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS8	17:12	Surface	1	2	15.5	7.75	25.8	6.7	14.1	21.2
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS8	17:12	Middle	2	1						
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS8	17:12	Middle	2	2						
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS8	17:12	Bottom	3	1	15.5	7.86	26.1	6.64	15.2	24.3
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS8	17:12	Bottom	3	2	15.4	7.82	26	6.67	14.6	19
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS(Mf)16	16:56	Surface	1	1	15.4	7.74	25.8	6.64	11.8	15.3
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS(Mf)16	16:56	Surface	1	2	15.5	7.78	25.7	6.6	11.4	18.2
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS(Mf)16	16:56	Middle	2	1	15.6	7.72	26	6.53	13.7	16.4
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS(Mf)16	16:56	Middle	2	2	15.5	7.74	25.9	6.51	14.2	19.9
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS(Mf)16	16:56	Bottom	3	1	15.3	7.82	26.2	6.48	15.7	20.4
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS(Mf)16	16:56	Bottom	3	2	15.2	7.83	26.1	6.45	16.1	24.2

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS(Mf)9	16:39	Surface	1	1	15.6	7.72	25.9	6.69	15.7	25.1
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS(Mf)9	16:39	Surface	1	2	15.5	7.75	25.8	6.68	15.2	22.8
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS(Mf)9	16:39	Middle	2	1						
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS(Mf)9	16:39	Middle	2	2						
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS(Mf)9	16:39	Bottom	3	1	15.4	7.79	26	6.56	14.1	19.7
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	IS(Mf)9	16:39	Bottom	3	2	15.5	7.78	25.9	6.52	13.5	20.3
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	CS(Mf)3	16:14	Surface	1	1	15.4	7.78	26	6.86	14.5	17.4
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	CS(Mf)3	16:14	Surface	1	2	15.5	7.74	25.9	6.88	15.2	19.8
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	CS(Mf)3	16:14	Middle	2	1	15.3	7.84	26.2	6.69	15.7	25.1
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	CS(Mf)3	16:14	Middle	2	2	15.4	7.6	26.1	6.66	16.4	23
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	CS(Mf)3	16:14	Bottom	3	1	15.1	7.71	26.3	6.58	16.8	25.2
TMCLKL	HY/2012/07	01-03-2016	Mid-Ebb	CS(Mf)3	16:14	Bottom	3	2	15.2	7.74	26.4	6.54	17.5	21
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	CS(Mf)5	11:05	Surface	1	1	15.9	7.73	26.4	6.85	12.9	18.1
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	CS(Mf)5	11:05	Surface	1	2	15.8	7.7	26.3	6.8	13.3	17.3
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	CS(Mf)5	11:05	Middle	2	1	15.8	7.72	26.5	6.73	11.1	17.8
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	CS(Mf)5	11:05	Middle	2	2	15.9	7.75	26.6	6.69	12	15.6
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	CS(Mf)5	11:05	Bottom	3	1	16	7.68	26.7	6.5	14.4	21.6
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	CS(Mf)5	11:05	Bottom	3	2	15.9	7.71	26.7	6.46	15.1	24.2
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	SR4a	11:32	Surface	1	1	15.9	7.78	26.3	6.7	14.3	20
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	SR4a	11:32	Surface	1	2	15.9	7.8	26.4	6.67	13.7	17.8
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	SR4a	11:32	Middle	2	1						
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	SR4a	11:32	Middle	2	2						
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	SR4a	11:32	Bottom	3	1	15.9	7.83	26.4	6.58	12.5	18.8
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	SR4a	11:32	Bottom	3	2	15.8	7.8	26.4	6.55	13.4	17.4
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	SR4	11:48	Surface	1	1	15.9	7.82	26.4	6.78	12.2	14.6
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	SR4	11:48	Surface	1	2	16	7.8	26.5	6.81	13	15.6
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	SR4	11:48	Middle	2	1						
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	SR4	11:48	Middle	2	2						
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	SR4	11:48	Bottom	3	1	15.9	7.77	26.5	6.63	14.5	17.4
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	SR4	11:48	Bottom	3	2	15.8	7.8	26.6	6.6	13.8	17.9
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS8	12:05	Surface	1	1	15.9	7.78	26.4	6.85	11.4	16
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS8	12:05	Surface	1	2	15.9	7.8	26.4	6.83	12.1	16.9
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS8	12:05	Middle	2	1						
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS8	12:05	Middle	2	2						
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS8	12:05	Bottom	3	1	15.8	7.79	26.5	6.72	13.5	21.6
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS8	12:05	Bottom	3	2	15.9	7.81	26.6	6.69	14.2	18.5

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS(Mf)16	12:22	Surface	1	1	16	7.81	26.6	6.7	13.3	17.3
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS(Mf)16	12:22	Surface	1	2	16	7.84	26.5	6.67	12.8	17.9
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS(Mf)16	12:22	Middle	2	1	15.9	7.8	26.6	6.58	11.5	15
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS(Mf)16	12:22	Middle	2	2	15.9	7.82	26.6	6.55	12	14.4
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS(Mf)16	12:22	Bottom	3	1	15.9	7.76	26.7	6.37	14.8	22.2
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS(Mf)16	12:22	Bottom	3	2	15.8	7.79	26.8	6.33	15.5	20.2
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS(Mf)9	12:43	Surface	1	1	16	7.86	26.5	6.75	13	19.5
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS(Mf)9	12:43	Surface	1	2	15.9	7.88	26.5	6.71	13.9	16.7
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS(Mf)9	12:43	Middle	2	1						
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS(Mf)9	12:43	Middle	2	2						
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS(Mf)9	12:43	Bottom	3	1	15.9	7.84	26.5	6.63	15.3	23
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	IS(Mf)9	12:43	Bottom	3	2	15.9	7.87	26.6	6.59	14.4	18.7
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	CS(Mf)3	13:03	Surface	1	1	16	7.79	26.5	6.92	15.5	21.7
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	CS(Mf)3	13:03	Surface	1	2	16	7.81	26.6	6.87	14.3	18.6
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	CS(Mf)3	13:03	Middle	2	1	15.8	7.73	26.7	6.74	13	19.5
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	CS(Mf)3	13:03	Middle	2	2	15.9	7.75	26.7	6.71	13.7	21.9
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	CS(Mf)3	13:03	Bottom	3	1	15.8	7.79	26.9	6.56	16.2	19.4
TMCLKL	HY/2012/07	03-03-2016	Mid-Flood	CS(Mf)3	13:03	Bottom	3	2	15.8	7.8	26.8	6.53	16.9	23.7
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	CS(Mf)5	8:47	Surface	1	1	15.5	7.74	26.2	6.92	14.5	18.9
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	CS(Mf)5	8:47	Surface	1	2	15.6	7.76	26.3	6.89	15.4	20
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	CS(Mf)5	8:47	Middle	2	1	15.8	7.71	26.5	6.76	12.6	18.9
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	CS(Mf)5	8:47	Middle	2	2	15.7	7.73	26.4	6.72	13.2	19.8
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	CS(Mf)5	8:47	Bottom	3	1	15.8	7.72	26.6	6.54	16.7	25.1
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	CS(Mf)5	8:47	Bottom	3	2	15.9	7.77	26.5	6.5	17.5	26.3
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	SR4a	8:41	Surface	1	1	15.5	7.81	26.2	6.75	16	24
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	SR4a	8:41	Surface	1	2	15.6	7.84	26.3	6.72	16.6	21.6
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	SR4a	8:41	Middle	2	1						
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	SR4a	8:41	Middle	2	2						
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	SR4a	8:41	Bottom	3	1	15.6	7.78	26.4	6.61	13.7	19.2
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	SR4a	8:41	Bottom	3	2	15.7	7.82	26.3	6.58	14.5	17.4
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	SR4	8:16	Surface	1	1	15.7	7.86	26.3	6.7	13.7	20.6
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	SR4	8:16	Surface	1	2	15.6	7.82	26.4	6.67	14.4	20.2
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	SR4	8:16	Middle	2	1						
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	SR4	8:16	Middle	2	2						
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	SR4	8:16	Bottom	3	1	15.7	7.8	26.4	6.56	15.4	23.1
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	SR4	8:16	Bottom	3	2	15.8	7.84	26.5	6.53	15.9	23.9

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS8	8:05	Surface	1	1	15.6	7.8	26.3	6.79	12.9	16.8
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS8	8:05	Surface	1	2	15.6	7.84	26.4	6.77	13.6	16.3
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS8	8:05	Middle	2	1						
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS8	8:05	Middle	2	2						
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS8	8:05	Bottom	3	1	15.6	7.86	26.6	6.62	14.5	18.9
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS8	8:05	Bottom	3	2	15.7	7.83	26.5	6.57	15.4	20
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS(Mf)16	7:54	Surface	1	1	15.5	7.86	26.4	6.64	14	18.2
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS(Mf)16	7:54	Surface	1	2	15.6	7.91	26.5	6.6	14.9	19.4
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS(Mf)16	7:54	Middle	2	1	15.6	7.94	26.5	6.53	12.1	15.7
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS(Mf)16	7:54	Middle	2	2	15.7	7.9	26.6	6.49	12.7	16.5
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS(Mf)16	7:54	Bottom	3	1	15.8	7.82	26.7	6.33	16.5	23.1
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS(Mf)16	7:54	Bottom	3	2	15.7	7.89	26.6	6.3	15.9	25.4
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS(Mf)9	7:43	Surface	1	1	15.6	7.92	26.4	6.66	14.7	19.1
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS(Mf)9	7:43	Surface	1	2	15.7	7.95	26.3	6.69	15.6	20.3
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS(Mf)9	7:43	Middle	2	1						
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS(Mf)9	7:43	Middle	2	2						
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS(Mf)9	7:43	Bottom	3	1	15.7	7.88	26.4	6.52	16.9	25.4
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	IS(Mf)9	7:43	Bottom	3	2	15.8	7.91	26.5	6.48	17.4	26.1
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	CS(Mf)3	7:30	Surface	1	1	15.5	7.75	26.3	6.86	16.1	19.3
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	CS(Mf)3	7:30	Surface	1	2	15.4	7.79	26.4	6.83	16.9	20.3
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	CS(Mf)3	7:30	Middle	2	1	15.6	7.76	26.5	6.68	14.3	17.2
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	CS(Mf)3	7:30	Middle	2	2	15.5	7.81	26.4	6.65	15.2	18.2
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	CS(Mf)3	7:30	Bottom	3	1	15.6	7.78	26.6	6.46	17.5	28
TMCLKL	HY/2012/07	03-03-2016	Mid-Ebb	CS(Mf)3	7:30	Bottom	3	2	15.7	7.84	26.7	6.42	18.2	25.5
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	CS(Mf)5	13:57	Surface	1	1	18	7.94	26.1	6.85	12.7	17.8
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	CS(Mf)5	13:57	Surface	1	2	17.9	7.92	26.2	6.57	12.9	16.8
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	CS(Mf)5	13:57	Middle	2	1	17.7	8.15	26.3	6.69	13	16.9
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	CS(Mf)5	13:57	Middle	2	2	17.8	8.17	26.3	6.71	13.2	18.5
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	CS(Mf)5	13:57	Bottom	3	1	17.6	8.24	26.4	6.55	13.5	20.3
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	CS(Mf)5	13:57	Bottom	3	2	17.5	8.26	26.5	6.53	13.5	18.9
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	SR4a	14:18	Surface	1	1	18.1	7.95	26.2	6.95	11.5	16.1
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	SR4a	14:18	Surface	1	2	18	7.97	26.2	6.97	11.7	15.2
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	SR4a	14:18	Middle	2	1						
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	SR4a	14:18	Middle	2	2						
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	SR4a	14:18	Bottom	3	1	17.8	8.13	26.3	6.74	12	18
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	SR4a	14:18	Bottom	3	2	17.7	8.15	26.4	6.72	12.2	14.6

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	SR4	14:38	Surface	1	1	18.1	8.14	26	6.73	11.5	15
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	SR4	14:38	Surface	1	2	18	8.16	26.1	6.71	11.3	13.6
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	SR4	14:38	Middle	2	1						
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	SR4	14:38	Middle	2	2						
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	SR4	14:38	Bottom	3	1	17.8	7.93	26.2	6.59	12	18
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	SR4	14:38	Bottom	3	2	17.7	7.91	26.3	6.61	12.2	17.1
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS8	15:00	Surface	1	1	17.9	7.95	25.9	6.83	10.5	13.7
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS8	15:00	Surface	1	2	18	7.97	26	6.85	10.7	17.1
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS8	15:00	Middle	2	1						
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS8	15:00	Middle	2	2						
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS8	15:00	Bottom	3	1	17.7	8.12	26.1	6.71	11.8	17.7
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS8	15:00	Bottom	3	2	17.6	8.14	26.2	6.69	11.6	18.6
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS(Mf)16	15:22	Surface	1	1	18.1	7.85	26.1	6.95	10.2	13.3
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS(Mf)16	15:22	Surface	1	2	18.1	7.87	26.2	6.93	10.4	14.6
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS(Mf)16	15:22	Middle	2	1	17.8	8.02	26.3	6.76	11.5	15
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS(Mf)16	15:22	Middle	2	2	17.9	8.04	26.3	6.78	11.7	18.7
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS(Mf)16	15:22	Bottom	3	1	17.6	8.11	26.4	6.43	12	18
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS(Mf)16	15:22	Bottom	3	2	17.7	8.13	26.5	6.45	12.2	17.1
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS(Mf)9	16:08	Surface	1	1	18.1	7.92	25.9	6.77	11	17.6
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS(Mf)9	16:08	Surface	1	2	18	7.9	26	6.77	11.2	14.6
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS(Mf)9	16:08	Middle	2	1						
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS(Mf)9	16:08	Middle	2	2						
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS(Mf)9	16:08	Bottom	3	1	17.7	8.15	26.1	6.61	12.5	16.3
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	IS(Mf)9	16:08	Bottom	3	2	17.8	8.17	26.2	6.59	12.7	17.8
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	CS(Mf)3	15:48	Surface	1	1	17.9	8.14	26.1	6.83	11.2	16.8
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	CS(Mf)3	15:48	Surface	1	2	17.8	8.16	26.2	6.83	11.4	16
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	CS(Mf)3	15:48	Middle	2	1	17.7	8.23	26.3	6.67	12.5	17.5
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	CS(Mf)3	15:48	Middle	2	2	17.6	8.21	26.3	6.69	12.3	18.5
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	CS(Mf)3	15:48	Bottom	3	1	17.5	7.96	26.4	6.54	13	19.5
TMCLKL	HY/2012/07	05-03-2016	Mid-Flood	CS(Mf)3	15:48	Bottom	3	2	17.5	7.94	26.5	6.56	12.9	20.6
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	CS(Mf)5	12:10	Surface	1	1	17.9	7.7	26.3	6.74	12.5	17.5
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	CS(Mf)5	12:10	Surface	1	2	17.8	7.71	26.4	6.7	12.1	18.2
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	CS(Mf)5	12:10	Middle	2	1	17.7	7.76	26.6	6.29	14.7	19.1
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	CS(Mf)5	12:10	Middle	2	2	17.6	7.77	26.5	6.25	14.4	17.3
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	CS(Mf)5	12:10	Bottom	3	1	17.7	7.75	26.6	6.22	15.3	19.9
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	CS(Mf)5	12:10	Bottom	3	2	17.8	7.74	26.6	6.18	15.5	20.2

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	SR4a	11:48	Surface	1	1	17.8	7.69	26.3	6.68	13.8	20.7
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	SR4a	11:48	Surface	1	2	17.8	7.68	26.2	6.65	13.5	17.6
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	SR4a	11:48	Middle	2	1						
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	SR4a	11:48	Middle	2	2						
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	SR4a	11:48	Bottom	3	1	17.7	7.72	26.4	6.3	15.6	20.3
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	SR4a	11:48	Bottom	3	2	17.7	7.72	26.3	6.26	15.5	21.7
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	SR4	11:23	Surface	1	1	17.9	7.62	26.1	6.54	13.7	21.9
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	SR4	11:23	Surface	1	2	17.9	7.59	26.2	6.57	13.8	20.7
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	SR4	11:23	Middle	2	1						
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	SR4	11:23	Middle	2	2						
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	SR4	11:23	Bottom	3	1	17.8	7.64	26.3	6.21	14.4	17.3
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	SR4	11:23	Bottom	3	2	17.7	6.65	26.3	6.17	14.5	21.8
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS8	11:00	Surface	1	1	17.8	7.72	26.2	6.6	12.9	19.4
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS8	11:00	Surface	1	2	17.9	7.68	26.1	6.63	12.8	17.9
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS8	11:00	Middle	2	1						
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS8	11:00	Middle	2	2						
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS8	11:00	Bottom	3	1	17.8	7.67	26.3	6.3	13.4	18.8
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS8	11:00	Bottom	3	2	17.7	7.66	26.4	6.35	13.6	19
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS(Mf)16	10:40	Surface	1	1	17.7	7.75	26.3	6.67	13	18.2
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS(Mf)16	10:40	Surface	1	2	17.8	7.75	26.3	6.69	13.3	21.3
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS(Mf)16	10:40	Middle	2	1	17.6	7.74	26.4	6.43	13.9	22.2
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS(Mf)16	10:40	Middle	2	2	17.7	7.76	26.4	6.47	14	21
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS(Mf)16	10:40	Bottom	3	1	17.6	7.7	26.5	6.28	15.1	21.1
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS(Mf)16	10:40	Bottom	3	2	17.6	7.72	26.4	6.24	15.2	21.3
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS(Mf)9	10:22	Surface	1	1	17.8	7.69	26.2	6.67	12.7	20.3
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS(Mf)9	10:22	Surface	1	2	17.8	7.7	26.2	6.64	12.9	19.4
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS(Mf)9	10:22	Middle	2	1						
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS(Mf)9	10:22	Middle	2	2						
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS(Mf)9	10:22	Bottom	3	1	17.7	7.72	26.3	6.29	14.4	21.6
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	IS(Mf)9	10:22	Bottom	3	2	17.6	7.71	26.4	6.25	14.7	20.6
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	CS(Mf)3	10:00	Surface	1	1	17.8	7.79	26.3	6.72	13.9	20.9
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	CS(Mf)3	10:00	Surface	1	2	17.7	7.78	26.2	6.75	13.7	19.2
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	CS(Mf)3	10:00	Middle	2	1	17.6	7.74	26.4	6.34	14.2	21.3
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	CS(Mf)3	10:00	Middle	2	2	17.7	7.75	26.5	6.32	14.4	23
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	CS(Mf)3	10:00	Bottom	3	1	17.6	7.76	26.5	6.11	15.5	21.7
TMCLKL	HY/2012/07	05-03-2016	Mid-Ebb	CS(Mf)3	10:00	Bottom	3	2	17.6	7.77	26.5	6.08	15.2	22.8

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	CS(Mf)5	16:38	Surface	1	1	18	8.16	26.1	7.12	11.4	17.1
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	CS(Mf)5	16:38	Surface	1	2	17.9	8.18	26.2	7.14	11.6	17.4
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	CS(Mf)5	16:38	Middle	2	1	17.7	7.95	26.3	6.87	11.9	15.5
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	CS(Mf)5	16:38	Middle	2	2	17.8	7.97	26.3	6.85	12.1	18.2
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	CS(Mf)5	16:38	Bottom	3	1	17.6	7.85	26.4	6.7	12.3	18.5
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	CS(Mf)5	16:38	Bottom	3	2	17.5	7.83	26.5	6.68	12.5	18.8
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	SR4a	17:00	Surface	1	1	18.1	7.95	25.9	6.97	10.9	13.1
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	SR4a	17:00	Surface	1	2	18	7.93	26	6.99	11.1	13.3
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	SR4a	17:00	Middle	2	1						
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	SR4a	17:00	Middle	2	2						
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	SR4a	17:00	Bottom	3	1	17.7	8.12	26.1	6.75	11.9	13.8
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	SR4a	17:00	Bottom	3	2	17.8	8.14	26.2	6.77	11.7	16.4
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	SR4	17:22	Surface	1	1	18.1	7.92	26.1	6.99	10.5	12.6
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	SR4	17:22	Surface	1	2	18	7.94	26	7.01	10.7	13.9
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	SR4	17:22	Middle	2	1						
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	SR4	17:22	Middle	2	2						
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	SR4	17:22	Bottom	3	1	17.9	8.15	26.2	6.84	11.2	13.4
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	SR4	17:22	Bottom	3	2	17.8	8.17	26.3	6.82	11.4	17.1
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS8	17:43	Surface	1	1	18	8.15	25.9	6.87	10.2	16.3
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS8	17:43	Surface	1	2	17.9	8.13	26	6.89	10.4	15.6
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS8	17:43	Middle	2	1						
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS8	17:43	Middle	2	2						
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS8	17:43	Bottom	3	1	17.7	8.06	26.1	6.71	11.5	15
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS8	17:43	Bottom	3	2	17.8	8.08	26.1	6.69	11.7	14
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS(Mf)16	18:05	Surface	1	1	17.9	7.78	26.1	7.13	10	15
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS(Mf)16	18:05	Surface	1	2	17.9	7.8	26.2	7.15	10.2	13.3
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS(Mf)16	18:05	Middle	2	1	17.8	8.13	26.3	7.05	11	14.3
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS(Mf)16	18:05	Middle	2	2	17.7	8.11	26.3	7.07	11.2	14.6
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS(Mf)16	18:05	Bottom	3	1	17.6	7.96	26.4	6.87	11.5	16.1
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS(Mf)16	18:05	Bottom	3	2	17.5	7.98	26.5	6.89	11.7	17.6
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS(Mf)9	18:28	Surface	1	1	18	7.95	26	7.05	10.7	16.1
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS(Mf)9	18:28	Surface	1	2	17.9	7.97	26.1	7.07	10.9	14.2
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS(Mf)9	18:28	Middle	2	1						
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS(Mf)9	18:28	Middle	2	2						
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS(Mf)9	18:28	Bottom	3	1	17.7	8.03	26.2	6.74	11.1	13.3
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	IS(Mf)9	18:28	Bottom	3	2	17.8	8.05	26.3	6.76	11.3	15.8

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	CS(Mf)3	18:15	Surface	1	1	18	8.13	26.1	6.94	11	15.4
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	CS(Mf)3	18:15	Surface	1	2	17.9	8.15	26.2	6.96	11.2	17.9
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	CS(Mf)3	18:15	Middle	2	1	17.7	8.02	26.3	6.71	11.4	16
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	CS(Mf)3	18:15	Middle	2	2	17.7	8.04	26.4	6.73	11.6	17.4
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	CS(Mf)3	18:15	Bottom	3	1	17.6	7.95	26.5	6.55	12	19.2
TMCLKL	HY/2012/07	08-03-2016	Mid-Flood	CS(Mf)3	18:15	Bottom	3	2	17.5	7.93	26.5	6.57	12.2	17.1
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	CS(Mf)5	14:15	Surface	1	1	17.8	7.85	26	6.76	13.3	20
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	CS(Mf)5	14:15	Surface	1	2	17.9	7.83	26.1	6.78	13.5	18.9
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	CS(Mf)5	14:15	Middle	2	1	17.6	8.06	26.2	6.6	13.6	17.7
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	CS(Mf)5	14:15	Middle	2	2	17.7	8.08	26.1	6.62	13.8	20.7
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	CS(Mf)5	14:15	Bottom	3	1	17.4	8.15	26.3	6.46	14.1	19.7
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	CS(Mf)5	14:15	Bottom	3	2	17.5	8.17	26.4	6.44	14.4	21.6
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	SR4a	13:51	Surface	1	1	18	7.86	26.1	6.86	12.1	18.2
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	SR4a	13:51	Surface	1	2	17.9	7.88	26	6.88	12.3	17.2
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	SR4a	13:51	Middle	2	1						
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	SR4a	13:51	Middle	2	2						
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	SR4a	13:51	Bottom	3	1	17.6	8.04	26.2	6.65	12.6	20.2
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	SR4a	13:51	Bottom	3	2	17.7	8.06	26.3	6.63	12.8	16.6
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	SR4	13:29	Surface	1	1	18	8.05	25.9	6.64	12.1	16.9
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	SR4	13:29	Surface	1	2	17.9	8.17	26	6.62	11.9	18.9
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	SR4	13:29	Middle	2	1						
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	SR4	13:29	Middle	2	2						
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	SR4	13:29	Bottom	3	1	17.7	7.84	26.1	6.5	12.6	17.6
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	SR4	13:29	Bottom	3	2	17.6	7.82	26.2	6.52	12.8	19.2
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS8	13:07	Surface	1	1	17.9	7.86	25.8	6.74	11.1	16.7
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS8	13:07	Surface	1	2	17.8	7.88	25.9	6.76	11.3	17
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS8	13:07	Middle	2	1						
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS8	13:07	Middle	2	2						
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS8	13:07	Bottom	3	1	17.5	8.03	26.1	6.62	12.4	17.4
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS8	13:07	Bottom	3	2	17.6	8.05	26	6.6	12.2	15.9
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS(Mf)16	13:01	Surface	1	1	17.9	7.76	26.1	6.86	10.8	15.1
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS(Mf)16	13:01	Surface	1	2	18	7.78	26	6.84	11	15.4
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS(Mf)16	13:01	Middle	2	1	17.7	7.93	26.1	6.67	12.1	19.4
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS(Mf)16	13:01	Middle	2	2	17.8	7.95	26.2	6.69	12.3	16
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS(Mf)16	13:01	Bottom	3	1	17.5	8.02	26.3	6.34	12.6	18.9
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS(Mf)16	13:01	Bottom	3	2	17.6	8.04	26.4	6.36	12.8	16.6

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS(Mf)9	12:23	Surface	1	1	17.9	7.83	25.8	6.68	11.6	15.1
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS(Mf)9	12:23	Surface	1	2	18	7.81	25.9	6.7	11.8	15
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS(Mf)9	12:23	Middle	2	1						
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS(Mf)9	12:23	Middle	2	2						
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS(Mf)9	12:23	Bottom	3	1	17.6	8.06	26	6.52	13.1	15.7
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	IS(Mf)9	12:23	Bottom	3	2	17.7	8.08	26.1	6.5	13.3	16
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	CS(Mf)3	12:01	Surface	1	1	17.7	8.05	26	6.74	11.8	15.3
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	CS(Mf)3	12:01	Surface	1	2	17.8	8.07	26.1	6.76	12	15.6
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	CS(Mf)3	12:01	Middle	2	1	17.5	8.14	26.1	6.58	13.1	15.7
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	CS(Mf)3	12:01	Middle	2	2	17.6	8.12	26.2	6.6	12.9	18.1
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	CS(Mf)3	12:01	Bottom	3	1	17.4	7.87	26.4	6.45	13.6	20.4
TMCLKL	HY/2012/07	08-03-2016	Mid-Ebb	CS(Mf)3	12:01	Bottom	3	2	17.3	7.85	26.3	6.47	13.5	17.6
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	CS(Mf)5	7:17	Surface	1	1	17.3	7.64	26.1	7.12	12.8	16.6
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	CS(Mf)5	7:17	Surface	1	2	17.1	7.67	26.2	7.14	12.4	17.4
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	CS(Mf)5	7:17	Middle	2	1	17.1	7.67	26.2	6.91	12.3	17.2
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	CS(Mf)5	7:17	Middle	2	2	17.2	7.68	26.2	6.93	12.7	19.1
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	CS(Mf)5	7:17	Bottom	3	1	17.1	7.69	26.2	6.74	15.4	23.1
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	CS(Mf)5	7:17	Bottom	3	2	17.1	7.68	26.2	6.71	15.9	19.1
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	SR4a	7:39	Surface	1	1	17.2	7.69	26.2	6.91	15.1	21.1
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	SR4a	7:39	Surface	1	2	17.3	7.7	26.2	6.94	15.3	24.5
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	SR4a	7:39	Middle	2	1						
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	SR4a	7:39	Middle	2	2						
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	SR4a	7:39	Bottom	3	1	17.1	7.71	26.2	6.72	13.4	20.1
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	SR4a	7:39	Bottom	3	2	17.2	7.7	26.2	6.77	13.1	21
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	SR4	7:58	Surface	1	1	17.2	7.76	26.1	6.73	13.2	17.2
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	SR4	7:58	Surface	1	2	17.1	7.77	26.1	6.77	13.5	21.6
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	SR4	7:58	Middle	2	1						
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	SR4	7:58	Middle	2	2						
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	SR4	7:58	Bottom	3	1	17.1	7.74	26.1	6.48	14.2	21.3
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	SR4	7:58	Bottom	3	2	17	7.78	26.1	6.52	14.3	21.5
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS8	8:18	Surface	1	1	17.3	7.79	26.1	6.87	12.4	14.9
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS8	8:18	Surface	1	2	17.2	7.76	26.1	6.91	12.2	18.3
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS8	8:18	Middle	2	1						
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS8	8:18	Middle	2	2						
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS8	8:18	Bottom	3	1	17.1	7.74	26.1	6.67	13.1	17
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS8	8:18	Bottom	3	2	17.2	7.71	26.1	6.72	13.7	17.8

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS(Mf)16	8:38	Surface	1	1	17.3	7.74	26.1	6.78	13.6	20.4
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS(Mf)16	8:38	Surface	1	2	17.3	7.78	26.1	6.74	13.8	19.3
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS(Mf)16	8:38	Middle	2	1	17.1	7.77	26.1	6.68	12.9	20.6
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS(Mf)16	8:38	Middle	2	2	17.3	7.78	26.1	6.63	12.6	16.4
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS(Mf)16	8:38	Bottom	3	1	17.2	7.79	26.1	6.37	15.4	24.6
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS(Mf)16	8:38	Bottom	3	2	17.2	7.76	26.1	6.42	15.7	25.1
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS(Mf)9	8:59	Surface	1	1	17.2	7.69	26.2	6.78	14.4	23
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS(Mf)9	8:59	Surface	1	2	17.1	7.72	26.2	6.82	14.3	18.6
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS(Mf)9	8:59	Middle	2	1						
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS(Mf)9	8:59	Middle	2	2						
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS(Mf)9	8:59	Bottom	3	1	17	7.71	26.2	6.66	15.8	23.7
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	IS(Mf)9	8:59	Bottom	3	2	17.1	7.74	26.2	6.69	15.7	22
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	CS(Mf)3	9:19	Surface	1	1	17.2	7.68	26.2	6.97	14.9	20.9
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	CS(Mf)3	9:19	Surface	1	2	17.2	7.69	26.2	7.02	15.2	24.3
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	CS(Mf)3	9:19	Middle	2	1	17.1	7.72	26.2	6.82	13.7	16.4
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	CS(Mf)3	9:19	Middle	2	2	17.1	7.7	26.2	6.78	13.4	18.8
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	CS(Mf)3	9:19	Bottom	3	1	17.1	7.68	26.2	6.62	16.8	21.8
TMCLKL	HY/2012/07	10-03-2016	Mid-Flood	CS(Mf)3	9:19	Bottom	3	2	17.2	7.69	26.2	6.64	15.7	18.8
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	CS(Mf)5	14:19	Surface	1	1	17.8	7.72	26.3	7.03	13.2	19.8
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	CS(Mf)5	14:19	Surface	1	2	17.9	7.76	26.4	7.04	13.6	17.7
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	CS(Mf)5	14:19	Middle	2	1	17.7	7.78	26.5	6.83	13.8	22.1
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	CS(Mf)5	14:19	Middle	2	2	17.6	7.73	26.4	6.86	14.3	18.6
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	CS(Mf)5	14:19	Bottom	3	1	17.4	7.7	26.7	6.77	15.6	23.4
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	CS(Mf)5	14:19	Bottom	3	2	17.5	7.71	26.6	6.79	14.9	19.4
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	SR4a	13:55	Surface	1	1	17.6	7.78	26.1	6.84	12.8	16.6
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	SR4a	13:55	Surface	1	2	17.7	7.74	26.2	6.8	12.2	15.9
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	SR4a	13:55	Middle	2	1						
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	SR4a	13:55	Middle	2	2						
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	SR4a	13:55	Bottom	3	1	17.8	7.72	26.3	6.65	13.5	18.9
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	SR4a	13:55	Bottom	3	2	17.7	7.7	26.2	6.67	12.6	20.2
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	SR4	13:37	Surface	1	1	17.8	7.72	26.1	6.62	12.9	18.1
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	SR4	13:37	Surface	1	2	17.7	7.76	26	6.63	13.5	17.6
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	SR4	13:37	Middle	2	1						
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	SR4	13:37	Middle	2	2						
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	SR4	13:37	Bottom	3	1	17.6	7.79	26.2	6.43	14.6	21.9
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	SR4	13:37	Bottom	3	2	17.7	7.76	26.1	6.44	14.9	23.8

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS8	13:20	Surface	1	1	17.6	7.74	26.2	6.71	13.1	18.3
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS8	13:20	Surface	1	2	17.7	7.78	26.1	6.68	13.8	17.9
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS8	13:20	Middle	2	1						
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS8	13:20	Middle	2	2						
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS8	13:20	Bottom	3	1	17.5	7.71	26.2	6.54	14.1	18.3
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS8	13:20	Bottom	3	2	17.6	7.73	26.3	6.58	14.4	20.2
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS(Mf)16	13:00	Surface	1	1	17.7	7.78	26	6.68	12.4	16.1
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS(Mf)16	13:00	Surface	1	2	17.6	7.81	26.1	6.64	12.9	19.4
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS(Mf)16	13:00	Middle	2	1	17.8	7.74	26.2	6.49	14.2	21.3
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS(Mf)16	13:00	Middle	2	2	17.7	7.76	26.1	6.47	13.6	17.7
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS(Mf)16	13:00	Bottom	3	1	17.5	7.73	26.4	6.32	15.3	23
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS(Mf)16	13:00	Bottom	3	2	17.4	7.7	26.3	6.35	16.1	22.5
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS(Mf)9	12:42	Surface	1	1	17.5	7.71	26.2	6.64	15.4	23.1
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS(Mf)9	12:42	Surface	1	2	17.4	7.76	26.1	6.65	15.1	19.6
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS(Mf)9	12:42	Middle	2	1						
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS(Mf)9	12:42	Middle	2	2						
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS(Mf)9	12:42	Bottom	3	1	17.6	7.72	26.3	6.52	14.8	22.2
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	IS(Mf)9	12:42	Bottom	3	2	17.5	7.7	26.2	6.54	15.5	20.2
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	CS(Mf)3	12:15	Surface	1	1	17.6	7.79	26.1	6.74	14.9	23.8
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	CS(Mf)3	12:15	Surface	1	2	17.5	7.75	26	6.76	15.4	24.6
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	CS(Mf)3	12:15	Middle	2	1	17.5	7.72	26.3	6.63	16.9	23.7
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	CS(Mf)3	12:15	Middle	2	2	17.4	7.73	26.2	6.65	16.4	26.2
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	CS(Mf)3	12:15	Bottom	3	1	17.4	7.76	26.4	6.56	15.2	22.8
TMCLKL	HY/2012/07	10-03-2016	Mid-Ebb	CS(Mf)3	12:15	Bottom	3	2	17.3	7.7	26.3	6.53	15.8	22.1
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	CS(Mf)5	8:21	Surface	1	1	17.7	7.63	26.2	7.09	12.3	17.2
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	CS(Mf)5	8:21	Surface	1	2	17.8	7.67	26.3	7.1	12.7	15.2
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	CS(Mf)5	8:21	Middle	2	1	17.6	7.69	26.4	6.89	12.9	19.4
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	CS(Mf)5	8:21	Middle	2	2	17.5	7.64	26.3	6.92	13.4	18.8
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	CS(Mf)5	8:21	Bottom	3	1	17.4	7.61	26.5	6.83	14.7	20.6
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	CS(Mf)5	8:21	Bottom	3	2	17.3	7.62	26.6	6.85	14	19.6
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	SR4a	8:43	Surface	1	1	17.6	7.69	26	6.9	11.9	14.3
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	SR4a	8:43	Surface	1	2	17.5	7.65	26.1	6.86	11.3	14.7
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	SR4a	8:43	Middle	2	1						
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	SR4a	8:43	Middle	2	2						
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	SR4a	8:43	Bottom	3	1	17.6	7.68	26.2	6.71	12.6	16.4
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	SR4a	8:43	Bottom	3	2	17.7	7.61	26.1	6.73	11.7	15.2

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	SR4	9:05	Surface	1	1	17.5	7.63	25.9	6.53	12	18
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	SR4	9:05	Surface	1	2	17.6	7.67	26	6.54	12.6	20.2
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	SR4	9:05	Middle	2	1						
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	SR4	9:05	Middle	2	2						
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	SR4	9:05	Bottom	3	1	17.6	7.7	26.1	6.34	13.7	20.6
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	SR4	9:05	Bottom	3	2	17.5	7.67	26	6.35	14	19.6
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS8	9:27	Surface	1	1	17.5	7.65	26.1	6.77	12.2	15.9
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS8	9:27	Surface	1	2	17.6	7.69	26	6.74	12.9	16.8
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS8	9:27	Middle	2	1						
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS8	9:27	Middle	2	2						
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS8	9:27	Bottom	3	1	17.4	7.62	26.1	6.6	13.2	18.5
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS8	9:27	Bottom	3	2	17.5	7.64	26.2	6.64	13.5	18.9
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS(Mf)16	9:49	Surface	1	1	17.6	7.69	25.9	6.74	11.5	15
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS(Mf)16	9:49	Surface	1	2	17.5	7.72	26	6.7	12	15.6
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS(Mf)16	9:49	Middle	2	1	17.6	7.65	26	6.55	13.3	17.3
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS(Mf)16	9:49	Middle	2	2	17.7	7.67	26.1	6.53	12.7	17.8
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS(Mf)16	9:49	Bottom	3	1	17.4	7.64	26.2	6.38	14.4	21.6
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS(Mf)16	9:49	Bottom	3	2	17.3	7.61	26.3	6.41	15.2	22.8
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS(Mf)9	10:11	Surface	1	1	17.3	7.8	26	6.7	14.5	21.8
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS(Mf)9	10:11	Surface	1	2	17.4	7.67	26.1	6.71	14.2	21.3
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS(Mf)9	10:11	Middle	2	1						
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS(Mf)9	10:11	Middle	2	2						
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS(Mf)9	10:11	Bottom	3	1	17.4	7.63	26.2	6.58	13.9	19.5
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	IS(Mf)9	10:11	Bottom	3	2	17.5	7.61	26.1	6.6	14.6	23.4
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	CS(Mf)3	10:35	Surface	1	1	17.4	7.7	25.9	6.8	14	22.4
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	CS(Mf)3	10:35	Surface	1	2	17.5	7.66	26	6.82	14.5	23.2
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	CS(Mf)3	10:35	Middle	2	1	17.4	7.63	26.1	6.69	16	24
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	CS(Mf)3	10:35	Middle	2	2	17.3	7.64	26.2	6.71	15.5	21.7
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	CS(Mf)3	10:35	Bottom	3	1	17.3	7.67	26.2	6.62	14.3	21.5
TMCLKL	HY/2012/07	12-03-2016	Mid-Flood	CS(Mf)3	10:35	Bottom	3	2	17.2	7.61	26.3	6.59	14.9	19.4
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	CS(Mf)5	15:50	Surface	1	1	17.6	7.67	26.1	6.73	11.9	15.5
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	CS(Mf)5	15:50	Surface	1	2	17.6	7.68	26	6.77	11.7	15.2
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	CS(Mf)5	15:50	Middle	2	1	17.8	7.69	26.3	6.44	13.9	20.9
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	CS(Mf)5	15:50	Middle	2	2	17.9	7.7	26.2	6.4	13.8	16.6
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	CS(Mf)5	15:50	Bottom	3	1	17.9	7.72	26.4	6.3	14.4	18.7
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	CS(Mf)5	15:50	Bottom	3	2	17.9	7.71	26.5	6.34	14.2	18.5

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	SR4a	15:25	Surface	1	1	17.7	7.73	25.9	6.57	12.5	20
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	SR4a	15:25	Surface	1	2	17.6	7.72	25.8	6.54	12.8	16.6
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	SR4a	15:25	Middle	2	1						
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	SR4a	15:25	Middle	2	2						
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	SR4a	15:25	Bottom	3	1	17.8	7.76	26.1	6.16	13.8	19.3
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	SR4a	15:25	Bottom	3	2	17.8	7.75	26.1	6.12	13.5	17.6
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	SR4	15:05	Surface	1	1	17.5	7.73	25.7	6.43	12.4	16.1
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	SR4	15:05	Surface	1	2	17.5	7.74	25.8	6.46	12.2	18.3
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	SR4	15:05	Middle	2	1						
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	SR4	15:05	Middle	2	2						
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	SR4	15:05	Bottom	3	1	17.7	7.75	25.9	6.18	13.5	18.9
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	SR4	15:05	Bottom	3	2	17.6	7.74	26	6.14	13.5	17.6
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS8	14:40	Surface	1	1	17.5	7.72	25.9	6.55	12.8	20.5
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS8	14:40	Surface	1	2	17.6	7.71	25.9	6.51	12.8	16.6
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS8	14:40	Middle	2	1						
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS8	14:40	Middle	2	2						
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS8	14:40	Bottom	3	1	17.7	7.73	26	6.2	13.2	18.5
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS8	14:40	Bottom	3	2	17.7	7.73	26	6.17	13	18.2
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS(Mf)16	14:23	Surface	1	1	17.6	7.7	25.8	6.69	11.9	17.9
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS(Mf)16	14:23	Surface	1	2	17.6	7.69	25.7	6.65	12.1	19.4
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS(Mf)16	14:23	Middle	2	1	17.8	7.74	26.2	6.32	12.7	16.5
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS(Mf)16	14:23	Middle	2	2	17.7	7.74	26.1	6.29	12.7	20.3
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS(Mf)16	14:23	Bottom	3	1	17.8	7.74	26.3	6.15	13.6	20.4
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS(Mf)16	14:23	Bottom	3	2	17.9	7.75	26.2	6.18	13.8	19.3
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS(Mf)9	14:00	Surface	1	1	17.7	7.7	25.8	6.69	11.9	15.5
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS(Mf)9	14:00	Surface	1	2	17.7	7.71	25.8	6.73	12.2	15.9
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS(Mf)9	14:00	Middle	2	1						
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS(Mf)9	14:00	Middle	2	2						
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS(Mf)9	14:00	Bottom	3	1	17.8	7.69	26.1	6.3	13.2	17.2
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	IS(Mf)9	14:00	Bottom	3	2	17.8	7.68	26.2	6.35	13.1	18.3
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	CS(Mf)3	13:38	Surface	1	1	17.7	7.67	25.7	6.75	12.4	17.4
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	CS(Mf)3	13:38	Surface	1	2	17.6	7.68	25.7	6.78	12.4	18.6
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	CS(Mf)3	13:38	Middle	2	1	17.6	7.7	26.2	6.43	14.2	21.3
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	CS(Mf)3	13:38	Middle	2	2	17.5	7.71	26.3	6.47	14	18.2
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	CS(Mf)3	13:38	Bottom	3	1	17.9	7.71	26.3	6.29	14.5	20.3
TMCLKL	HY/2012/07	12-03-2016	Mid-Ebb	CS(Mf)3	13:38	Bottom	3	2	17.8	7.72	26.3	6.25	14.2	18.5

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	CS(Mf)5	10:19	Surface	1	1	17.8	7.69	26.3	7.15	11.4	16
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	CS(Mf)5	10:19	Surface	1	2	17.9	7.73	26.4	7.16	11.8	18.9
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	CS(Mf)5	10:19	Middle	2	1	17.7	7.75	26.5	6.95	12	14.4
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	CS(Mf)5	10:19	Middle	2	2	17.6	7.7	26.4	6.98	12.5	17.5
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	CS(Mf)5	10:19	Bottom	3	1	17.4	7.67	26.6	6.89	13.8	17.9
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	CS(Mf)5	10:19	Bottom	3	2	17.5	7.68	26.7	6.91	13.1	21
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	SR4a	10:41	Surface	1	1	17.7	7.75	26.1	6.96	11	15.4
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	SR4a	10:41	Surface	1	2	17.6	7.71	26.2	6.92	10.4	13.5
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	SR4a	10:41	Middle	2	1						
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	SR4a	10:41	Middle	2	2						
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	SR4a	10:41	Bottom	3	1	17.7	7.74	26.3	6.77	11.7	16.4
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	SR4a	10:41	Bottom	3	2	17.8	7.67	26.2	6.79	10.8	16.2
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	SR4	11:03	Surface	1	1	17.6	7.69	26	6.59	11.1	14.4
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	SR4	11:03	Surface	1	2	17.7	7.73	26.1	6.61	11.7	15.2
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	SR4	11:03	Middle	2	1						
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	SR4	11:03	Middle	2	2						
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	SR4	11:03	Bottom	3	1	17.7	7.76	26.1	6.4	12.8	19.2
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	SR4	11:03	Bottom	3	2	17.6	7.73	26.2	6.41	13.1	15.7
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS8	11:25	Surface	1	1	17.7	7.71	26.1	6.83	11.3	14.7
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS8	11:25	Surface	1	2	17.6	7.75	26.2	6.8	12	15.6
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS8	11:25	Middle	2	1						
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS8	11:25	Middle	2	2						
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS8	11:25	Bottom	3	1	17.5	7.68	26.2	6.66	12.3	16
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS8	11:25	Bottom	3	2	17.6	7.7	26.3	6.7	12.6	18.9
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS(Mf)16	11:47	Surface	1	1	17.7	7.75	26	6.8	10.6	15.9
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS(Mf)16	11:47	Surface	1	2	17.8	7.78	26.1	6.76	11.1	16.7
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS(Mf)16	11:47	Middle	2	1	17.7	7.71	26.2	6.61	12.4	19.8
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS(Mf)16	11:47	Middle	2	2	17.6	7.73	26.1	6.59	11.8	17.7
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS(Mf)16	11:47	Bottom	3	1	17.5	7.7	26.3	6.44	13.5	17.6
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS(Mf)16	11:47	Bottom	3	2	17.4	7.67	26.4	6.47	14.3	20
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS(Mf)9	12:09	Surface	1	1	17.4	7.86	26.1	6.76	13.6	19
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS(Mf)9	12:09	Surface	1	2	17.5	7.73	26.2	6.78	13.3	18.6
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS(Mf)9	12:09	Middle	2	1						
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS(Mf)9	12:09	Middle	2	2						
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS(Mf)9	12:09	Bottom	3	1	17.4	7.69	26.3	6.64	13	19.5
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	IS(Mf)9	12:09	Bottom	3	2	17.3	7.67	26.4	6.65	13.7	17.8

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	CS(Mf)3	12:33	Surface	1	1	17.6	7.76	26	6.86	13.1	17
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	CS(Mf)3	12:33	Surface	1	2	17.5	7.72	26.1	6.88	13.6	17.7
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	CS(Mf)3	12:33	Middle	2	1	17.4	7.69	26.3	6.75	15.1	24.2
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	CS(Mf)3	12:33	Middle	2	2	17.5	7.7	26.2	6.77	14.6	19
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	CS(Mf)3	12:33	Bottom	3	1	17.4	7.73	26.3	6.68	13.4	20.1
TMCLKL	HY/2012/07	15-03-2016	Mid-Flood	CS(Mf)3	12:33	Bottom	3	2	17.3	7.67	26.4	6.65	14	18.2
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	CS(Mf)5	18:17	Surface	1	1	17.7	7.64	26.3	6.99	12	16.8
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	CS(Mf)5	18:17	Surface	1	2	17.8	7.67	26.3	7.02	12.6	15.1
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	CS(Mf)5	18:17	Middle	2	1	17.7	7.71	26.5	6.86	13.4	18.8
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	CS(Mf)5	18:17	Middle	2	2	17.7	7.74	26.5	6.81	13.9	19.5
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	CS(Mf)5	18:17	Bottom	3	1	17.6	7.62	26.7	6.78	14.4	18.7
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	CS(Mf)5	18:17	Bottom	3	2	17.5	7.66	26.7	6.76	15	21
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	SR4a	17:56	Surface	1	1	17.7	7.76	26.2	6.88	11.4	14.8
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	SR4a	17:56	Surface	1	2	17.7	7.79	26.2	6.85	12.3	18.5
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	SR4a	17:56	Middle	2	1						
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	SR4a	17:56	Middle	2	2						
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	SR4a	17:56	Bottom	3	1	17.7	7.75	26.3	6.7	12.7	17.8
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	SR4a	17:56	Bottom	3	2	17.6	7.77	26.3	6.67	13.5	18.9
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	SR4	17:39	Surface	1	1	17.7	7.68	26.1	6.67	12.2	19.5
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	SR4	17:39	Surface	1	2	17.7	7.72	26.1	6.63	12.9	16.8
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	SR4	17:39	Middle	2	1						
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	SR4	17:39	Middle	2	2						
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	SR4	17:39	Bottom	3	1	17.6	7.7	26.2	6.5	14	16.8
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	SR4	17:39	Bottom	3	2	17.5	7.73	26.3	6.46	14.7	20.6
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS8	17:23	Surface	1	1	17.7	7.74	26.2	6.78	13.1	18.3
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS8	17:23	Surface	1	2	17.7	7.79	26.1	6.74	12.4	14.9
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS8	17:23	Middle	2	1						
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS8	17:23	Middle	2	2						
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS8	17:23	Bottom	3	1	17.6	7.72	26.3	6.63	13.7	19.2
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS8	17:23	Bottom	3	2	17.6	7.75	26.3	6.59	14.4	21.6
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS(Mf)16	17:02	Surface	1	1	17.7	7.76	26.1	6.72	12.7	17.8
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS(Mf)16	17:02	Surface	1	2	17.6	7.79	26.1	6.75	12	15.6
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS(Mf)16	17:02	Middle	2	1	17.6	7.74	26.3	6.66	13.2	17.2
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS(Mf)16	17:02	Middle	2	2	17.6	7.77	26.2	6.62	13.9	16.7
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS(Mf)16	17:02	Bottom	3	1	17.5	7.73	26.4	6.5	14.7	22.1
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS(Mf)16	17:02	Bottom	3	2	17.4	7.75	26.5	6.47	15.5	21.7

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS(Mf)9	16:45	Surface	1	1	17.7	7.78	26.2	6.86	13.6	17.7
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS(Mf)9	16:45	Surface	1	2	17.7	7.75	26.1	6.82	14.2	17
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS(Mf)9	16:45	Middle	2	1						
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS(Mf)9	16:45	Middle	2	2						
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS(Mf)9	16:45	Bottom	3	1	17.6	7.72	26.3	6.73	15.2	19.8
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	IS(Mf)9	16:45	Bottom	3	2	17.6	7.77	26.4	6.76	14.6	17.5
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	CS(Mf)3	16:25	Surface	1	1	17.7	7.72	26.2	6.83	12.6	17.6
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	CS(Mf)3	16:25	Surface	1	2	17.8	7.74	26.3	6.8	13.2	19.8
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	CS(Mf)3	16:25	Middle	2	1	17.7	7.63	26.2	6.73	14.4	20.2
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	CS(Mf)3	16:25	Middle	2	2	17.6	7.67	26.3	6.7	13.8	17.9
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	CS(Mf)3	16:25	Bottom	3	1	17.5	7.72	26.4	6.61	12.1	19.4
TMCLKL	HY/2012/07	15-03-2016	Mid-Ebb	CS(Mf)3	16:25	Bottom	3	2	17.5	7.75	26.5	6.58	12.7	19.1
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	CS(Mf)5	11:59	Surface	1	1	17.9	7.79	26.5	7.14	11.8	16.5
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	CS(Mf)5	11:59	Surface	1	2	17.8	7.83	26.5	7.11	11.3	15.8
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	CS(Mf)5	11:59	Middle	2	1	17.7	7.86	26.8	7.02	12.7	19.1
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	CS(Mf)5	11:59	Middle	2	2	17.6	7.89	26.7	7.05	12	16.8
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	CS(Mf)5	11:59	Bottom	3	1	17.6	7.85	26.9	6.94	13.8	16.6
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	CS(Mf)5	11:59	Bottom	3	2	17.5	7.82	26.9	6.95	14.1	19.7
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	SR4a	12:27	Surface	1	1	17.8	7.84	26.7	6.95	10.7	15
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	SR4a	12:27	Surface	1	2	17.7	7.89	26.6	6.93	11.3	17
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	SR4a	12:27	Middle	2	1						
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	SR4a	12:27	Middle	2	2						
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	SR4a	12:27	Bottom	3	1	17.6	7.82	26.8	6.83	12.1	16.9
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	SR4a	12:27	Bottom	3	2	17.7	7.78	26.7	6.86	12.3	16
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	SR4	12:46	Surface	1	1	17.7	7.82	26.4	6.68	8.81	14.1
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	SR4	12:46	Surface	1	2	17.6	7.87	26.5	6.71	8.87	11.5
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	SR4	12:46	Middle	2	1						
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	SR4	12:46	Middle	2	2						
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	SR4	12:46	Bottom	3	1	17.8	7.74	26.7	6.54	9.26	11.1
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	SR4	12:46	Bottom	3	2	17.7	7.76	26.6	6.52	9.31	12.1
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS8	13:03	Surface	1	1	17.6	7.86	26.4	6.79	10.3	14.4
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS8	13:03	Surface	1	2	17.7	7.8	26.5	6.77	10.9	17.4
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS8	13:03	Middle	2	1						
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS8	13:03	Middle	2	2						
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS8	13:03	Bottom	3	1	17.5	7.89	26.6	6.62	11.4	14.8
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS8	13:03	Bottom	3	2	17.4	7.85	26.5	6.63	11.9	16.7

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS(Mf)16	13:22	Surface	1	1	17.8	7.82	26.3	6.62	11.3	17
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS(Mf)16	13:22	Surface	1	2	17.7	7.84	26.4	6.64	10.8	14
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS(Mf)16	13:22	Middle	2	1	17.5	7.89	26.5	6.71	12.1	16.9
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS(Mf)16	13:22	Middle	2	2	17.6	7.86	26.4	6.74	11.7	16.4
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS(Mf)16	13:22	Bottom	3	1	17.5	7.79	26.7	6.54	12.4	14.9
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS(Mf)16	13:22	Bottom	3	2	17.4	7.75	26.6	6.57	12.8	16.6
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS(Mf)9	13:41	Surface	1	1	17.6	7.86	26.6	6.28	10.1	16.2
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS(Mf)9	13:41	Surface	1	2	17.5	7.88	26.5	6.25	10.6	14.8
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS(Mf)9	13:41	Middle	2	1						
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS(Mf)9	13:41	Middle	2	2						
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS(Mf)9	13:41	Bottom	3	1	17.5	7.82	26.7	6.41	11.8	16.5
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	IS(Mf)9	13:41	Bottom	3	2	17.5	7.81	26.6	6.43	10.9	15.3
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	CS(Mf)3	14:04	Surface	1	1	17.7	7.83	26.4	6.84	9.89	13.8
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	CS(Mf)3	14:04	Surface	1	2	17.6	7.81	26.3	6.81	9.92	13.9
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	CS(Mf)3	14:04	Middle	2	1	17.5	7.74	26.5	6.72	10.4	15.6
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	CS(Mf)3	14:04	Middle	2	2	17.4	7.79	26.4	6.75	10	15
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	CS(Mf)3	14:04	Bottom	3	1	17.3	7.86	26.7	6.67	13.1	15.7
TMCLKL	HY/2012/07	17-03-2016	Mid-Flood	CS(Mf)3	14:04	Bottom	3	2	17.2	7.81	26.6	6.64	12.8	16.6
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	CS(Mf)5	9:48	Surface	1	1	17.9	7.75	26.4	7.06	12	18
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	CS(Mf)5	9:48	Surface	1	2	18	7.79	26.5	7.08	12.4	16.1
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	CS(Mf)5	9:48	Middle	2	1	17.7	7.81	26.6	6.86	12.6	17.6
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	CS(Mf)5	9:48	Middle	2	2	17.8	7.76	26.5	6.89	13.1	18.3
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	CS(Mf)5	9:48	Bottom	3	1	17.6	7.73	26.7	6.8	14.4	21.6
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	CS(Mf)5	9:48	Bottom	3	2	17.5	7.74	26.8	6.82	13.7	20.6
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	SR4a	9:30	Surface	1	1	17.7	7.81	26.2	6.87	11.6	16.2
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	SR4a	9:30	Surface	1	2	17.8	7.77	26.3	6.83	11	14.3
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	SR4a	9:30	Middle	2	1						
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	SR4a	9:30	Middle	2	2						
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	SR4a	9:30	Bottom	3	1	17.9	7.8	26.4	6.68	12.3	17.2
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	SR4a	9:30	Bottom	3	2	17.8	7.73	26.3	6.7	11.4	14.8
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	SR4	9:15	Surface	1	1	17.7	7.75	26.1	6.5	11.7	14.7
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	SR4	9:15	Surface	1	2	17.8	7.79	26.2	6.52	12.3	18.5
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	SR4	9:15	Middle	2	1						
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	SR4	9:15	Middle	2	2						
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	SR4	9:15	Bottom	3	1	17.8	7.82	26.2	6.31	13.4	20.1
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	SR4	9:15	Bottom	3	2	17.9	7.79	26.3	6.33	13.7	21.9

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS8	9:00	Surface	1	1	17.5	7.77	26.2	6.74	11.9	19
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS8	9:00	Surface	1	2	17.6	7.81	26.3	6.71	12.6	17.6
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS8	9:00	Middle	2	1						
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS8	9:00	Middle	2	2						
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS8	9:00	Bottom	3	1	17.5	7.74	26.3	6.57	12.9	20.6
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS8	9:00	Bottom	3	2	17.5	7.76	26.4	6.61	13.2	18.5
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS(Mf)16	8:45	Surface	1	1	17.8	7.81	26.1	6.71	11.2	17.9
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS(Mf)16	8:45	Surface	1	2	17.7	7.84	26.2	6.67	11.7	15.2
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS(Mf)16	8:45	Middle	2	1	17.6	7.77	26.3	6.52	13	18.2
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS(Mf)16	8:45	Middle	2	2	17.7	7.79	26.2	6.5	12.4	16.1
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS(Mf)16	8:45	Bottom	3	1	17.7	7.76	26.4	6.35	14.1	19.7
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS(Mf)16	8:45	Bottom	3	2	17.6	7.73	26.5	6.38	14.9	19.4
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS(Mf)9	8:30	Surface	1	1	17.4	7.92	26.2	6.17	14.2	22.7
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS(Mf)9	8:30	Surface	1	2	17.3	7.89	26.3	6.19	13.9	22.2
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS(Mf)9	8:30	Middle	2	1						
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS(Mf)9	8:30	Middle	2	2						
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS(Mf)9	8:30	Bottom	3	1	17.4	7.75	26.4	6.55	13.6	19
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	IS(Mf)9	8:30	Bottom	3	2	17.5	7.73	26.5	6.57	14.3	21.5
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	CS(Mf)3	8:15	Surface	1	1	17.5	7.82	26.1	6.77	13.7	17.8
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	CS(Mf)3	8:15	Surface	1	2	17.4	7.78	26.2	6.79	14.2	22.7
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	CS(Mf)3	8:15	Middle	2	1	17.4	7.75	26.3	6.66	15.7	18.8
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	CS(Mf)3	8:15	Middle	2	2	17.4	7.76	26.4	6.68	15.2	21.3
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	CS(Mf)3	8:15	Bottom	3	1	17.3	7.79	26.5	6.59	14	21
TMCLKL	HY/2012/07	17-03-2016	Mid-Ebb	CS(Mf)3	8:15	Bottom	3	2	17.2	7.73	26.4	6.56	14.6	19
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	CS(Mf)5	14:40	Surface	1	1	17.7	8.14	26.3	7.45	10.4	15.6
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	CS(Mf)5	14:40	Surface	1	2	17.7	8.16	26.3	7.47	10.6	13.8
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	CS(Mf)5	14:40	Middle	2	1	17.6	7.92	26.4	7.35	11.1	16.7
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	CS(Mf)5	14:40	Middle	2	2	17.5	7.9	26.5	7.37	11.3	18.1
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	CS(Mf)5	14:40	Bottom	3	1	17.4	8.33	26.6	7.28	13	15.6
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	CS(Mf)5	14:40	Bottom	3	2	17.5	8.31	26.7	7.26	13.2	18.5
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	SR4a	15:02	Surface	1	1	17.8	7.92	26.4	7.39	11	17.6
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	SR4a	15:02	Surface	1	2	17.8	7.94	26.5	7.41	11.2	15.7
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	SR4a	15:02	Middle	2	1						
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	SR4a	15:02	Middle	2	2						
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	SR4a	15:02	Bottom	3	1	17.6	8.13	26.6	7.21	11.9	15.5
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	SR4a	15:02	Bottom	3	2	17.5	8.11	26.7	7.23	12.1	19.4

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	SR4	15:24	Surface	1	1	17.7	7.74	26.3	7.48	10.9	15.3
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	SR4	15:24	Surface	1	2	17.6	7.76	26.4	7.5	11.1	14.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	SR4	15:24	Middle	2	1						
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	SR4	15:24	Middle	2	2						
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	SR4	15:24	Bottom	3	1	17.5	7.8	26.6	7.29	13.4	20.1
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	SR4	15:24	Bottom	3	2	17.4	7.82	26.7	7.31	13.2	19.8
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS8	15:46	Surface	1	1	17.8	7.84	26.4	7.42	11.2	16.8
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS8	15:46	Surface	1	2	17.7	7.86	26.5	7.44	11.4	17.1
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS8	15:46	Middle	2	1						
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS8	15:46	Middle	2	2						
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS8	15:46	Bottom	3	1	17.6	8.12	26.6	7.35	12.4	17.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS8	15:46	Bottom	3	2	17.7	8.1	26.7	7.33	12.6	18.9
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS(Mf)16	16:08	Surface	1	1	17.8	8.13	26.5	7.29	10.1	13.1
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS(Mf)16	16:08	Surface	1	2	17.8	8.15	26.6	7.27	10.3	14.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS(Mf)16	16:08	Middle	2	1	17.7	8.21	26.7	7.13	10.9	16.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS(Mf)16	16:08	Middle	2	2	17.6	8.19	26.8	7.11	11.1	17.8
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS(Mf)16	16:08	Bottom	3	1	17.5	8.03	26.9	6.98	12.5	16.3
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS(Mf)16	16:08	Bottom	3	2	17.5	8.05	27	7	12.7	15.2
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS(Mf)9	16:22	Surface	1	1	17.8	7.95	26.2	7.35	10.1	12.1
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS(Mf)9	16:22	Surface	1	2	17.7	7.97	26.3	7.33	10.3	14.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS(Mf)9	16:22	Middle	2	1						
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS(Mf)9	16:22	Middle	2	2						
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS(Mf)9	16:22	Bottom	3	1	17.6	8.13	26.4	7.15	11.5	18.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	IS(Mf)9	16:22	Bottom	3	2	17.7	8.15	26.4	7.13	11.7	16.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	CS(Mf)3	16:47	Surface	1	1	17.7	8.14	26.3	7.42	11.5	15
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	CS(Mf)3	16:47	Surface	1	2	17.6	8.12	26.4	7.4	11.7	16.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	CS(Mf)3	16:47	Middle	2	1	17.5	7.95	26.5	7.33	12.3	17.2
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	CS(Mf)3	16:47	Middle	2	2	17.5	7.97	26.6	7.31	12.5	20
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	CS(Mf)3	16:47	Bottom	3	1	17.4	8.04	26.7	7.19	14	22.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Flood	CS(Mf)3	16:47	Bottom	3	2	17.3	8.06	26.7	7.21	14.1	21.2
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	CS(Mf)5	12:27	Surface	1	1	17.8	7.63	26.7	7.39	11.6	17.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	CS(Mf)5	12:27	Surface	1	2	17.7	7.67	26.8	7.34	12.3	17.2
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	CS(Mf)5	12:27	Middle	2	1	17.7	7.66	26.9	7.18	12.6	16.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	CS(Mf)5	12:27	Middle	2	2	17.7	7.63	27	7.2	13.1	17
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	CS(Mf)5	12:27	Bottom	3	1	17.6	7.64	27.1	7.13	14.4	18.7
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	CS(Mf)5	12:27	Bottom	3	2	17.5	7.67	27.2	7.08	13.8	17.9

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	SR4a	12:03	Surface	1	1	17.8	7.73	26.6	7.28	10.5	16.8
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	SR4a	12:03	Surface	1	2	17.8	7.7	26.7	7.24	11.1	14.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	SR4a	12:03	Middle	2	1						
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	SR4a	12:03	Middle	2	2						
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	SR4a	12:03	Bottom	3	1	17.7	7.67	26.7	7.05	12.4	16.1
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	SR4a	12:03	Bottom	3	2	17.7	7.7	26.8	7.09	12.9	16.8
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	SR4	11:46	Surface	1	1	17.8	7.68	26.6	7.36	10.2	13.3
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	SR4	11:46	Surface	1	2	17.8	7.7	26.6	7.32	9.94	11.9
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	SR4	11:46	Middle	2	1						
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	SR4	11:46	Middle	2	2						
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	SR4	11:46	Bottom	3	1	17.7	7.63	26.7	7.15	10.9	14.2
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	SR4	11:46	Bottom	3	2	17.6	7.66	26.7	7.13	11.7	17.6
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS8	11:30	Surface	1	1	17.7	7.66	26.5	7.31	10.4	15.6
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS8	11:30	Surface	1	2	17.8	7.7	26.6	7.27	11.3	14.7
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS8	11:30	Middle	2	1						
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS8	11:30	Middle	2	2						
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS8	11:30	Bottom	3	1	17.7	7.64	26.7	7.09	12.1	16.9
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS8	11:30	Bottom	3	2	17.7	7.62	26.7	7.12	12.8	17.9
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS(Mf)16	11:08	Surface	1	1	17.7	7.68	26.4	7.13	11.8	17.7
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS(Mf)16	11:08	Surface	1	2	17.7	7.72	26.5	7.1	11.1	14.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS(Mf)16	11:08	Middle	2	1	17.7	7.7	26.6	7.04	11.9	14.3
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS(Mf)16	11:08	Middle	2	2	17.6	7.67	26.7	7.02	12.4	17.4
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS(Mf)16	11:08	Bottom	3	1	17.6	7.63	26.9	6.89	13.5	16.2
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS(Mf)16	11:08	Bottom	3	2	17.6	7.66	26.8	6.85	14	19.6
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS(Mf)9	10:50	Surface	1	1	17.7	7.64	26.3	7.18	10.8	13
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS(Mf)9	10:50	Surface	1	2	17.7	7.67	26.4	7.21	11.5	15
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS(Mf)9	10:50	Middle	2	1						
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS(Mf)9	10:50	Middle	2	2						
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS(Mf)9	10:50	Bottom	3	1	17.6	7.66	26.4	7.06	13	16.9
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	IS(Mf)9	10:50	Bottom	3	2	17.6	7.7	26.5	7.01	13.7	20.6
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	CS(Mf)3	10:27	Surface	1	1	17.6	7.68	26.2	7.27	12.1	16.9
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	CS(Mf)3	10:27	Surface	1	2	17.7	7.73	26.3	7.24	11.3	13.6
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	CS(Mf)3	10:27	Middle	2	1	17.6	7.71	26.5	7.06	12.9	16.8
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	CS(Mf)3	10:27	Middle	2	2	17.6	7.74	26.5	7.1	13.3	18.6
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	CS(Mf)3	10:27	Bottom	3	1	17.6	7.7	26.8	6.83	15.2	19.8
TMCLKL	HY/2012/07	19-03-2016	Mid-Ebb	CS(Mf)3	10:27	Bottom	3	2	17.5	7.73	26.7	6.8	14.6	20.4

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	CS(Mf)5	16:52	Surface	1	1	17.8	7.64	26.7	7.36	11.3	14.7
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	CS(Mf)5	16:52	Surface	1	2	17.8	7.62	26.7	7.32	10.5	15.8
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	CS(Mf)5	16:52	Middle	2	1	17.7	7.7	26.8	7.17	12.1	16.9
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	CS(Mf)5	16:52	Middle	2	2	17.6	7.67	26.9	7.14	12.9	19.4
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	CS(Mf)5	16:52	Bottom	3	1	17.6	7.65	27.2	7.02	14.4	20.2
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	CS(Mf)5	16:52	Bottom	3	2	17.5	7.68	27.2	7	13.8	19.3
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	SR4a	17:17	Surface	1	1	17.8	7.73	26.6	7.26	9.98	16
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	SR4a	17:17	Surface	1	2	17.7	7.7	26.5	7.23	10.5	14.7
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	SR4a	17:17	Middle	2	1						
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	SR4a	17:17	Middle	2	2						
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	SR4a	17:17	Bottom	3	1	17.7	7.71	26.7	7.11	12.3	14.8
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	SR4a	17:17	Bottom	3	2	17.6	7.74	26.7	7.08	11.5	15
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	SR4	17:32	Surface	1	1	17.6	7.7	26.5	7.38	9.83	15.7
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	SR4	17:32	Surface	1	2	17.6	7.67	26.4	7.34	9.91	14.9
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	SR4	17:32	Middle	2	1						
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	SR4	17:32	Middle	2	2						
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	SR4	17:32	Bottom	3	1	17.6	7.68	26.6	7.15	10.3	15.5
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	SR4	17:32	Bottom	3	2	17.5	7.71	26.6	7.11	11.2	17.9
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS8	17:46	Surface	1	1	17.6	7.69	26.4	7.31	9.97	15
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS8	17:46	Surface	1	2	17.5	7.73	26.4	7.28	10.4	12.5
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS8	17:46	Middle	2	1						
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS8	17:46	Middle	2	2						
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS8	17:46	Bottom	3	1	17.5	7.7	26.5	7.07	11.4	17.1
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS8	17:46	Bottom	3	2	17.5	7.74	26.6	7.1	12.1	15.7
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS(Mf)16	18:03	Surface	1	1	17.6	7.71	26.3	7.13	11.3	13.6
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS(Mf)16	18:03	Surface	1	2	17.6	7.7	26.4	7.09	10.8	16.2
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS(Mf)16	18:03	Middle	2	1	17.6	7.67	26.4	7	12.1	16.9
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS(Mf)16	18:03	Middle	2	2	17.6	7.7	26.5	6.97	12.9	19.4
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS(Mf)16	18:03	Bottom	3	1	17.5	7.68	26.7	6.9	13.3	20
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS(Mf)16	18:03	Bottom	3	2	17.4	7.65	26.8	6.86	14	22.4
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS(Mf)9	18:25	Surface	1	1	17.6	7.64	26.3	7.23	10.3	16.5
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS(Mf)9	18:25	Surface	1	2	17.5	7.67	26.4	7.18	10.9	15.3
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS(Mf)9	18:25	Middle	2	1						
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS(Mf)9	18:25	Middle	2	2						
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS(Mf)9	18:25	Bottom	3	1	17.5	7.65	26.5	7.06	12.1	19.4
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	IS(Mf)9	18:25	Bottom	3	2	17.5	7.69	26.5	7.02	12.9	18.1

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	CS(Mf)3	18:41	Surface	1	1	17.6	7.72	26.2	7.28	11.4	14.8
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	CS(Mf)3	18:41	Surface	1	2	17.5	7.75	26.2	7.24	10.6	15.9
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	CS(Mf)3	18:41	Middle	2	1	17.5	7.73	26.3	7.1	12.3	17.2
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	CS(Mf)3	18:41	Middle	2	2	17.5	7.71	26.4	7.07	11.8	17.7
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	CS(Mf)3	18:41	Bottom	3	1	17.4	7.76	26.6	6.89	14.3	22.9
TMCLKL	HY/2012/07	22-03-2016	Mid-Flood	CS(Mf)3	18:41	Bottom	3	2	17.4	7.7	26.6	6.85	13.5	18.9
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	CS(Mf)5	14:12	Surface	1	1	17.8	7.69	26.8	7.3	12.2	14.6
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	CS(Mf)5	14:12	Surface	1	2	17.9	7.73	26.9	7.25	12.9	16.8
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	CS(Mf)5	14:12	Middle	2	1	17.8	7.72	27	7.09	13.2	15.8
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	CS(Mf)5	14:12	Middle	2	2	17.7	7.69	27.1	7.11	13.7	17.8
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	CS(Mf)5	14:12	Bottom	3	1	17.6	7.7	27.2	7.04	15	21
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	CS(Mf)5	14:12	Bottom	3	2	17.7	7.73	27.3	6.99	14.4	18.7
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	SR4a	13:48	Surface	1	1	17.8	7.79	26.7	7.19	11.1	13.3
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	SR4a	13:48	Surface	1	2	17.9	7.76	26.8	7.15	11.7	16.4
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	SR4a	13:48	Middle	2	1						
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	SR4a	13:48	Middle	2	2						
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	SR4a	13:48	Bottom	3	1	17.8	7.73	26.8	6.96	13	16.9
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	SR4a	13:48	Bottom	3	2	17.7	7.76	26.9	7	13.5	21.6
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	SR4	13:26	Surface	1	1	17.8	7.74	26.6	7.27	10.8	16.2
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	SR4	13:26	Surface	1	2	17.9	7.76	26.7	7.23	10	14
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	SR4	13:26	Middle	2	1						
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	SR4	13:26	Middle	2	2						
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	SR4	13:26	Bottom	3	1	17.9	7.69	26.8	7.06	11.5	15
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	SR4	13:26	Bottom	3	2	17.8	7.72	26.7	7.04	12.3	14.8
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS8	13:04	Surface	1	1	17.8	7.72	26.6	7.22	11	14.3
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS8	13:04	Surface	1	2	17.9	7.76	26.7	7.18	11.9	17.9
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS8	13:04	Middle	2	1						
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS8	13:04	Middle	2	2						
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS8	13:04	Bottom	3	1	17.7	7.7	26.7	7	12.7	15.2
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS8	13:04	Bottom	3	2	17.8	7.68	26.8	7.03	13.4	18.8
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS(Mf)16	12:42	Surface	1	1	17.8	7.74	26.5	7.04	12.4	17.4
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS(Mf)16	12:42	Surface	1	2	17.7	7.78	26.6	7.01	11.7	17.6
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS(Mf)16	12:42	Middle	2	1	17.7	7.78	26.8	6.95	12.5	18.8
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS(Mf)16	12:42	Middle	2	2	17.6	7.73	26.7	6.93	13	18.2
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS(Mf)16	12:42	Bottom	3	1	17.7	7.69	26.9	6.8	14.1	21.2
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS(Mf)16	12:42	Bottom	3	2	17.6	7.72	27	6.76	14.6	19

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS(Mf)9	12:20	Surface	1	1	17.7	7.7	26.4	7.09	11.4	18.2
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS(Mf)9	12:20	Surface	1	2	17.8	7.73	26.5	7.12	12.1	15.7
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS(Mf)9	12:20	Middle	2	1						
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS(Mf)9	12:20	Middle	2	2						
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS(Mf)9	12:20	Bottom	3	1	17.7	7.72	26.5	6.97	13.6	19
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	IS(Mf)9	12:20	Bottom	3	2	17.7	7.76	26.6	6.92	14.3	20
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	CS(Mf)3	11:58	Surface	1	1	17.7	7.74	26.3	7.18	12.7	20.3
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	CS(Mf)3	11:58	Surface	1	2	17.8	7.79	26.4	7.15	11.9	17.9
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	CS(Mf)3	11:58	Middle	2	1	17.6	7.77	26.6	6.97	13.5	18.9
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	CS(Mf)3	11:58	Middle	2	2	17.7	7.8	26.5	7.01	13.9	20.9
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	CS(Mf)3	11:58	Bottom	3	1	17.6	7.76	26.7	6.74	15.8	25.3
TMCLKL	HY/2012/07	22-03-2016	Mid-Ebb	CS(Mf)3	11:58	Bottom	3	2	17.5	7.79	26.8	6.71	15.2	24.3
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	CS(Mf)5	7:30	Surface	1	1	17.6	7.69	26.8	7.38	10.9	14.2
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	CS(Mf)5	7:30	Surface	1	2	17.5	7.73	26.9	7.39	11.4	16
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	CS(Mf)5	7:30	Middle	2	1	17.4	7.65	27.2	7.28	12	18
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	CS(Mf)5	7:30	Middle	2	2	17.5	7.63	27.3	7.24	12.6	16.4
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	CS(Mf)5	7:30	Bottom	3	1	17.2	7.62	27.5	7.14	13.9	18.1
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	CS(Mf)5	7:30	Bottom	3	2	17.1	7.1	27.5	7.13	13.3	17.3
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	SR4a	7:50	Surface	1	1	17.5	7.67	27	7.34	9.86	11.8
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	SR4a	7:50	Surface	1	2	17.4	7.66	26.9	7.31	9.91	13.9
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	SR4a	7:50	Middle	2	1						
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	SR4a	7:50	Middle	2	2						
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	SR4a	7:50	Bottom	3	1	17.6	7.64	27.1	7.21	10.3	13.4
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	SR4a	7:50	Bottom	3	2	17.5	7.61	27.2	7.23	10.8	16.2
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	SR4	8:05	Surface	1	1	17.7	7.72	26.9	7.36	9.89	13.8
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	SR4	8:05	Surface	1	2	17.6	7.76	26.8	7.38	9.94	12.9
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	SR4	8:05	Middle	2	1						
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	SR4	8:05	Middle	2	2						
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	SR4	8:05	Bottom	3	1	17.6	7.68	27	7.24	10.2	15.3
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	SR4	8:05	Bottom	3	2	17.5	7.66	27.1	7.21	10.5	12.6
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS8	8:19	Surface	1	1	17.6	7.75	26.9	7.31	9.97	15
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS8	8:19	Surface	1	2	17.5	7.79	26.8	7.32	9.91	12.9
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS8	8:19	Middle	2	1						
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS8	8:19	Middle	2	2						
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS8	8:19	Bottom	3	1	17.5	7.71	27	7.16	10.6	15.9
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS8	8:19	Bottom	3	2	17.4	7.68	26.9	7.19	11.3	13.6

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS(Mf)16	8:33	Surface	1	1	17.5	7.68	26.9	7.28	10.2	13.3
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS(Mf)16	8:33	Surface	1	2	17.6	7.64	27	7.25	10.8	13
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS(Mf)16	8:33	Middle	2	1	17.5	7.72	27.1	7.14	9.87	14.8
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS(Mf)16	8:33	Middle	2	2	17.4	7.73	27	7.11	9.97	15
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS(Mf)16	8:33	Bottom	3	1	17.3	7.65	27.2	6.95	11.4	14.8
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS(Mf)16	8:33	Bottom	3	2	17.2	7.61	27.1	6.98	12.3	16
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS(Mf)9	8:49	Surface	1	1	17.4	7.68	26.7	7.31	9.96	13.9
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS(Mf)9	8:49	Surface	1	2	17.3	7.66	26.6	7.28	9.88	11.9
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS(Mf)9	8:49	Middle	2	1						
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS(Mf)9	8:49	Middle	2	2						
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS(Mf)9	8:49	Bottom	3	1	17.5	7.62	26.8	7.14	10.4	15.6
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	IS(Mf)9	8:49	Bottom	3	2	17.4	7.65	26.9	7.17	10.9	13.1
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	CS(Mf)3	9:09	Surface	1	1	17.5	7.71	26.6	7.36	11.1	14.4
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	CS(Mf)3	9:09	Surface	1	2	17.4	7.68	26.5	7.39	10.5	12.6
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	CS(Mf)3	9:09	Middle	2	1	17.3	7.66	26.7	7.25	12.3	17.2
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	CS(Mf)3	9:09	Middle	2	2	17.4	7.69	26.6	7.21	12.6	17.6
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	CS(Mf)3	9:09	Bottom	3	1	17.2	7.64	26.9	7.11	13.4	20.1
TMCLKL	HY/2012/07	24-03-2016	Mid-Flood	CS(Mf)3	9:09	Bottom	3	2	17.3	7.61	27	7.09	12.9	16.8
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	CS(Mf)5	14:05	Surface	1	1	17.7	7.61	26.9	7.36	11.3	15.8
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	CS(Mf)5	14:05	Surface	1	2	17.6	7.65	27	7.31	12	15.6
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	CS(Mf)5	14:05	Middle	2	1	17.6	7.64	27.1	7.15	12.3	18.5
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	CS(Mf)5	14:05	Middle	2	2	17.5	7.61	27.2	7.17	12.8	17.9
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	CS(Mf)5	14:05	Bottom	3	1	17.4	7.62	27.3	7.1	14.1	19.7
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	CS(Mf)5	14:05	Bottom	3	2	17.5	7.65	27.4	7.05	13.5	20.3
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	SR4a	13:41	Surface	1	1	17.6	7.71	26.8	7.25	10.2	15.3
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	SR4a	13:41	Surface	1	2	17.7	7.68	26.9	7.21	10.8	14
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	SR4a	13:41	Middle	2	1						
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	SR4a	13:41	Middle	2	2						
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	SR4a	13:41	Bottom	3	1	17.6	7.65	27	7.02	12.1	18.2
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	SR4a	13:41	Bottom	3	2	17.5	7.68	26.9	7.06	12.6	20.2
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	SR4	13:19	Surface	1	1	17.7	7.66	26.7	7.33	9.99	12
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	SR4	13:19	Surface	1	2	17.8	7.68	26.8	7.29	9.91	12.9
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	SR4	13:19	Middle	2	1						
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	SR4	13:19	Middle	2	2						
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	SR4	13:19	Bottom	3	1	17.7	7.61	26.9	7.12	10.6	15.9
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	SR4	13:19	Bottom	3	2	17.6	7.64	26.8	7.1	11.4	17.1

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS8	12:57	Surface	1	1	17.7	7.64	26.7	7.28	10.1	14.1
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS8	12:57	Surface	1	2	17.6	7.68	26.8	7.24	11	15.4
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS8	12:57	Middle	2	1						
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS8	12:57	Middle	2	2						
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS8	12:57	Bottom	3	1	17.6	7.62	26.8	7.06	11.8	17.7
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS8	12:57	Bottom	3	2	17.5	7.6	26.9	7.09	12.5	20.2
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS(Mf)16	12:35	Surface	1	1	17.6	7.65	26.6	7.1	11.5	16.1
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS(Mf)16	12:35	Surface	1	2	17.5	7.69	26.7	7.07	10.8	13
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS(Mf)16	12:35	Middle	2	1	17.4	7.69	26.8	7.01	11.6	17.4
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS(Mf)16	12:35	Middle	2	2	17.5	7.64	26.9	6.99	12.1	18.2
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS(Mf)16	12:35	Bottom	3	1	17.4	7.6	27	6.86	13.2	17.2
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS(Mf)16	12:35	Bottom	3	2	17.3	7.63	27.1	6.82	13.7	21.9
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS(Mf)9	12:13	Surface	1	1	17.5	7.61	26.5	7.15	10.5	16.8
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS(Mf)9	12:13	Surface	1	2	17.5	7.64	26.6	7.18	11.2	16.8
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS(Mf)9	12:13	Middle	2	1						
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS(Mf)9	12:13	Middle	2	2						
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS(Mf)9	12:13	Bottom	3	1	17.5	7.63	26.7	7.03	12.7	16.5
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	IS(Mf)9	12:13	Bottom	3	2	17.4	7.67	26.6	6.98	13.4	20.1
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	CS(Mf)3	11:51	Surface	1	1	17.6	7.65	26.4	7.24	11.8	17.7
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	CS(Mf)3	11:51	Surface	1	2	17.5	7.7	26.5	7.21	11	15.4
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	CS(Mf)3	11:51	Middle	2	1	17.4	7.68	26.6	7.03	12.6	16.4
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	CS(Mf)3	11:51	Middle	2	2	17.5	7.71	26.7	7.07	13	18.2
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	CS(Mf)3	11:51	Bottom	3	1	17.4	7.67	26.8	6.8	14.9	19.4
TMCLKL	HY/2012/07	24-03-2016	Mid-Ebb	CS(Mf)3	11:51	Bottom	3	2	17.3	7.7	26.9	6.77	14.3	20
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	CS(Mf)5	7:40	Surface	1	1	17.6	7.67	27	7.42	10.4	16.6
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	CS(Mf)5	7:40	Surface	1	2	17.5	7.71	27.1	7.37	11.1	16.7
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	CS(Mf)5	7:40	Middle	2	1	17.4	7.7	27.2	7.21	11.4	13.7
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	CS(Mf)5	7:40	Middle	2	2	17.3	7.67	27.3	7.23	11.9	15.5
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	CS(Mf)5	7:40	Bottom	3	1	17.3	7.68	27.5	7.16	13.2	17.2
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	CS(Mf)5	7:40	Bottom	3	2	17.4	7.71	27.4	7.11	12.6	18.9
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	SR4a	8:02	Surface	1	1	17.5	7.77	26.9	7.31	9.93	15.9
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	SR4a	8:02	Surface	1	2	17.6	7.74	27	7.27	9.99	15
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	SR4a	8:02	Middle	2	1						
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	SR4a	8:02	Middle	2	2						
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	SR4a	8:02	Bottom	3	1	17.4	7.71	27	7.08	11.2	17.9
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	SR4a	8:02	Bottom	3	2	17.5	7.74	27.1	7.12	11.7	17.6

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	SR4	8:24	Surface	1	1	17.6	7.72	26.8	7.39	9.9	13.9
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	SR4	8:24	Surface	1	2	17.7	7.74	26.9	7.35	9.82	14.7
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	SR4	8:24	Middle	2	1						
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	SR4	8:24	Middle	2	2						
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	SR4	8:24	Bottom	3	1	17.5	7.67	27	7.18	9.97	14
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	SR4	8:24	Bottom	3	2	17.6	7.7	26.9	7.16	10.5	13.7
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS8	8:46	Surface	1	1	17.6	7.7	26.8	7.34	9.92	13.9
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS8	8:46	Surface	1	2	17.5	7.74	26.9	7.3	10.1	15.2
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS8	8:46	Middle	2	1						
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS8	8:46	Middle	2	2						
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS8	8:46	Bottom	3	1	17.4	7.68	26.9	7.12	10.9	16.4
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS8	8:46	Bottom	3	2	17.5	7.66	27	7.15	11.6	15.1
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS(Mf)16	9:08	Surface	1	1	17.5	7.71	26.7	7.16	10.6	14.8
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS(Mf)16	9:08	Surface	1	2	17.4	7.75	26.8	7.13	9.99	14
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS(Mf)16	9:08	Middle	2	1	17.4	7.75	26.9	7.07	10.7	16.1
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS(Mf)16	9:08	Middle	2	2	17.3	7.7	27	7.05	11.2	17.9
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS(Mf)16	9:08	Bottom	3	1	17.4	7.66	27.1	6.92	12.3	17.2
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS(Mf)16	9:08	Bottom	3	2	17.4	7.69	27.2	6.88	12.8	16.6
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS(Mf)9	9:30	Surface	1	1	17.4	7.67	26.6	7.21	9.96	14.9
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS(Mf)9	9:30	Surface	1	2	17.5	7.7	26.7	7.24	10.3	15.5
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS(Mf)9	9:30	Middle	2	1						
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS(Mf)9	9:30	Middle	2	2						
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS(Mf)9	9:30	Bottom	3	1	17.4	7.69	26.7	7.09	11.8	14.2
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	IS(Mf)9	9:30	Bottom	3	2	17.3	7.73	26.8	7.04	12.5	16.3
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	CS(Mf)3	9:54	Surface	1	1	17.4	7.71	26.5	7.3	10.9	16.4
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	CS(Mf)3	9:54	Surface	1	2	17.5	7.76	26.6	7.27	10.1	16.2
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	CS(Mf)3	9:54	Middle	2	1	17.4	7.74	26.8	7.09	11.7	16.4
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	CS(Mf)3	9:54	Middle	2	2	17.3	7.77	26.7	7.13	12.1	16.9
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	CS(Mf)3	9:54	Bottom	3	1	17.2	7.73	26.9	6.86	14	19.6
TMCLKL	HY/2012/07	26-03-2016	Mid-Flood	CS(Mf)3	9:54	Bottom	3	2	17.3	7.76	27	6.83	13.4	17.4
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	CS(Mf)5	14:52	Surface	1	1	17.3	7.68	27	7.31	11.7	16.4
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	CS(Mf)5	14:52	Surface	1	2	17.3	7.72	27	7.27	12.3	18.5
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	CS(Mf)5	14:52	Middle	2	1	17.2	7.7	27.1	7.2	12	15.6
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	CS(Mf)5	14:52	Middle	2	2	17.2	7.66	27.1	7.17	12.9	15.5
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	CS(Mf)5	14:52	Bottom	3	1	17.1	7.67	27.3	7.04	14.4	20.2
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	CS(Mf)5	14:52	Bottom	3	2	17	7.71	27.4	7	13.7	20.6

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	SR4a	14:28	Surface	1	1	17.3	7.63	27	7.24	10.7	17.1
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	SR4a	14:28	Surface	1	2	17.2	7.66	27.1	7.21	9.98	14
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	SR4a	14:28	Middle	2	1						
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	SR4a	14:28	Middle	2	2						
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	SR4a	14:28	Bottom	3	1	17.2	7.67	27.1	7.1	12.5	16.3
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	SR4a	14:28	Bottom	3	2	17.2	7.63	27.1	7.13	11.9	17.9
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	SR4	14:08	Surface	1	1	17.4	7.69	26.7	7.44	10.3	15.5
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	SR4	14:08	Surface	1	2	17.3	7.66	26.7	7.4	11.1	14.4
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	SR4	14:08	Middle	2	1						
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	SR4	14:08	Middle	2	2						
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	SR4	14:08	Bottom	3	1	17.3	7.64	26.8	7.23	12.4	16.1
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	SR4	14:08	Bottom	3	2	17.3	7.67	26.8	7.19	13.3	17.3
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS8	13:52	Surface	1	1	17.3	7.64	26.6	7.28	10.8	14
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS8	13:52	Surface	1	2	17.3	7.62	26.7	7.31	9.97	14
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS8	13:52	Middle	2	1						
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS8	13:52	Middle	2	2						
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS8	13:52	Bottom	3	1	17.3	7.65	26.7	7.13	11.7	18.7
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS8	13:52	Bottom	3	2	17.2	7.62	26.7	7.09	12.6	16.4
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS(Mf)16	13:31	Surface	1	1	17.3	7.67	26.6	7.21	10.5	15.8
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS(Mf)16	13:31	Surface	1	2	17.2	7.71	26.6	7.18	11.2	14.6
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS(Mf)16	13:31	Middle	2	1	17.2	7.7	26.6	7.04	11.9	15.5
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS(Mf)16	13:31	Middle	2	2	17.3	7.73	26.7	7.01	12.3	18.5
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS(Mf)16	13:31	Bottom	3	1	17.1	7.67	26.7	6.96	13.7	17.8
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS(Mf)16	13:31	Bottom	3	2	17.2	7.7	26.8	6.91	14.1	16.9
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS(Mf)9	13:12	Surface	1	1	17.3	7.66	26.5	7.29	11.3	15.8
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS(Mf)9	13:12	Surface	1	2	17.2	7.62	26.6	7.24	12.1	18.2
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS(Mf)9	13:12	Middle	2	1						
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS(Mf)9	13:12	Middle	2	2						
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS(Mf)9	13:12	Bottom	3	1	17.2	7.63	26.6	7.13	13.3	20
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	IS(Mf)9	13:12	Bottom	3	2	17.2	7.6	26.7	7.1	13.9	22.2
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	CS(Mf)3	12:50	Surface	1	1	17.3	7.67	26.5	7.41	10.8	16.2
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	CS(Mf)3	12:50	Surface	1	2	17.3	7.7	26.4	7.37	11.6	16.2
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	CS(Mf)3	12:50	Middle	2	1	17.3	7.73	26.7	7.14	12.3	19.7
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	CS(Mf)3	12:50	Middle	2	2	17.2	7.7	26.8	7.11	13.1	18.3
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	CS(Mf)3	12:50	Bottom	3	1	17.1	7.74	27	6.9	14.8	19.2
TMCLKL	HY/2012/07	26-03-2016	Mid-Ebb	CS(Mf)3	12:50	Bottom	3	2	17.1	7.71	27.1	6.88	14	18.2

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	CS(Mf)5	8:59	Surface	1	1	17.7	7.63	26.9	7.42	10.4	16.6
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	CS(Mf)5	8:59	Surface	1	2	17.8	7.67	27	7.37	11.1	16.7
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	CS(Mf)5	8:59	Middle	2	1	17.6	7.66	27.1	7.21	11.4	14.8
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	CS(Mf)5	8:59	Middle	2	2	17.7	7.63	27.2	7.23	11.9	16.7
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	CS(Mf)5	8:59	Bottom	3	1	17.7	7.64	27.2	7.16	13.2	18.5
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	CS(Mf)5	8:59	Bottom	3	2	17.6	7.67	27.3	7.11	12.6	16.4
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	SR4a	9:21	Surface	1	1	17.7	7.7	26.9	7.31	9.93	15.9
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	SR4a	9:21	Surface	1	2	17.6	7.67	27	7.27	9.99	13
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	SR4a	9:21	Middle	2	1						
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	SR4a	9:21	Middle	2	2						
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	SR4a	9:21	Bottom	3	1	17.6	7.64	27.1	7.08	11.2	15.7
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	SR4a	9:21	Bottom	3	2	17.6	7.67	27	7.12	11.7	15.2
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	SR4	9:43	Surface	1	1	17.6	7.69	26.8	7.45	9.81	15.7
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	SR4	9:43	Surface	1	2	17.7	7.7	26.9	7.41	9.73	14.6
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	SR4	9:43	Middle	2	1						
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	SR4	9:43	Middle	2	2						
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	SR4	9:43	Bottom	3	1	17.6	7.64	27	7.24	9.88	14.8
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	SR4	9:43	Bottom	3	2	17.5	7.63	26.9	7.22	9.96	13.9
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS8	10:05	Surface	1	1	17.6	7.67	26.8	7.4	9.83	13.8
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS8	10:05	Surface	1	2	17.5	7.71	26.9	7.36	9.92	13.9
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS8	10:05	Middle	2	1						
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS8	10:05	Middle	2	2						
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS8	10:05	Bottom	3	1	17.5	7.65	26.9	7.18	10	16
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS8	10:05	Bottom	3	2	15.4	7.63	26.8	7.21	10.7	12.8
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS(Mf)16	10:27	Surface	1	1	17.4	7.68	26.7	7.22	9.97	13
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS(Mf)16	10:27	Surface	1	2	17.5	7.72	26.8	7.19	9.9	15.8
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS(Mf)16	10:27	Middle	2	1	17.3	7.72	26.9	7.13	9.98	16
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS(Mf)16	10:27	Middle	2	2	17.2	7.67	26.8	7.11	10.3	14.4
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS(Mf)16	10:27	Bottom	3	1	17.3	7.63	27	6.98	11.4	13.7
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS(Mf)16	10:27	Bottom	3	2	17.3	7.66	27.1	6.94	11.9	16.7
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS(Mf)9	10:49	Surface	1	1	17.6	7.64	26.7	7.27	9.87	12.8
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS(Mf)9	10:49	Surface	1	2	17.7	7.67	26.6	7.3	9.94	13.9
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS(Mf)9	10:49	Middle	2	1						
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS(Mf)9	10:49	Middle	2	2						
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS(Mf)9	10:49	Bottom	3	1	17.5	7.66	26.8	7.15	10.9	15.3
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	IS(Mf)9	10:49	Bottom	3	2	17.6	7.7	26.9	7.1	11.6	16.2

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	CS(Mf)3	11:13	Surface	1	1	17.5	7.68	26.5	7.36	10	14
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	CS(Mf)3	11:13	Surface	1	2	17.4	7.73	26.6	7.33	9.92	13.9
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	CS(Mf)3	11:13	Middle	2	1	17.5	7.71	26.8	7.15	10.8	15.1
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	CS(Mf)3	11:13	Middle	2	2	17.4	7.74	26.7	7.19	11.2	16.8
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	CS(Mf)3	11:13	Bottom	3	1	17.4	7.7	26.8	6.92	13.1	18.3
TMCLKL	HY/2012/07	29-03-2016	Mid-Flood	CS(Mf)3	11:13	Bottom	3	2	17.3	7.73	26.9	6.89	12.5	17.5
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	CS(Mf)5	16:58	Surface	1	1	17.7	7.67	27	7.3	11.7	15.2
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	CS(Mf)5	16:58	Surface	1	2	17.7	7.64	27.1	7.27	10.3	15.5
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	CS(Mf)5	16:58	Middle	2	1	17.7	7.66	27.1	7.18	12.1	15.7
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	CS(Mf)5	16:58	Middle	2	2	17.6	7.69	27.2	7.15	12.9	18.1
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	CS(Mf)5	16:58	Bottom	3	1	17.6	7.63	27.3	7.02	14.4	20.2
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	CS(Mf)5	16:58	Bottom	3	2	17.5	7.66	27.4	6.97	13.5	17.6
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	SR4a	16:40	Surface	1	1	17.7	7.65	27	7.19	9.93	14.9
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	SR4a	16:40	Surface	1	2	17.6	7.61	27	7.22	10.5	14.7
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	SR4a	16:40	Middle	2	1						
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	SR4a	16:40	Middle	2	2						
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	SR4a	16:40	Bottom	3	1	17.6	7.66	27	7.09	11.6	16.2
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	SR4a	16:40	Bottom	3	2	17.6	7.69	27.1	7.05	12.5	16.3
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	SR4	16:21	Surface	1	1	17.7	7.63	26.9	7.31	9.97	16
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	SR4	16:21	Surface	1	2	17.7	7.6	26.9	7.28	9.89	12.9
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	SR4	16:21	Middle	2	1						
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	SR4	16:21	Middle	2	2						
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	SR4	16:21	Bottom	3	1	17.7	7.64	27	7.2	10.6	13.8
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	SR4	16:21	Bottom	3	2	17.6	7.66	27	7.16	11.5	13.8
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS8	16:03	Surface	1	1	17.7	7.69	26.9	7.33	10.1	16.2
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS8	16:03	Surface	1	2	17.7	7.66	27	7.3	10.8	17.3
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS8	16:03	Middle	2	1						
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS8	16:03	Middle	2	2						
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS8	16:03	Bottom	3	1	17.7	7.67	27	7.15	11.1	13.3
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS8	16:03	Bottom	3	2	17.6	7.7	27	7.11	12	15.6
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS(Mf)16	15:41	Surface	1	1	17.6	7.71	26.8	7.13	9.97	14
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS(Mf)16	15:41	Surface	1	2	17.7	7.73	26.8	7.1	10.4	13.5
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS(Mf)16	15:41	Middle	2	1	17.6	7.66	26.9	7.07	10.7	15
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS(Mf)16	15:41	Middle	2	2	17.6	7.68	26.9	7.04	11.3	14.7
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS(Mf)16	15:41	Bottom	3	1	17.6	7.6	27.1	6.93	12.2	18.3
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS(Mf)16	15:41	Bottom	3	2	17.5	7.63	27.1	6.9	12.9	20.6

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS(Mf)9	15:03	Surface	1	1	17.6	7.67	26.7	7.18	9.97	15
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS(Mf)9	15:03	Surface	1	2	17.6	7.7	26.8	7.22	10.3	16.5
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS(Mf)9	15:03	Middle	2	1						
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS(Mf)9	15:03	Middle	2	2						
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS(Mf)9	15:03	Bottom	3	1	17.6	7.62	26.8	7.08	11.4	16
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	IS(Mf)9	15:03	Bottom	3	2	17.5	7.66	26.9	7.05	12.1	15.7
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	CS(Mf)3	14:40	Surface	1	1	17.5	7.65	26.6	7.29	10.4	15.6
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	CS(Mf)3	14:40	Surface	1	2	17.6	7.63	26.7	7.26	11.1	17.8
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	CS(Mf)3	14:40	Middle	2	1	17.5	7.67	26.8	7.14	11.6	15.1
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	CS(Mf)3	14:40	Middle	2	2	17.5	7.63	26.8	7.11	12.3	18.5
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	CS(Mf)3	14:40	Bottom	3	1	17.4	7.64	26.9	6.87	13.3	16
TMCLKL	HY/2012/07	29-03-2016	Mid-Ebb	CS(Mf)3	14:40	Bottom	3	2	17.4	7.67	27	6.84	14	18.2
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	CS(Mf)5	10:07	Surface	1	1	18.6	7.69	27.1	7.33	9.95	11.9
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	CS(Mf)5	10:07	Surface	1	2	18.5	7.73	27.2	7.28	10.2	14.3
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	CS(Mf)5	10:07	Middle	2	1	18.5	7.72	27.3	7.12	10.5	13.7
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	CS(Mf)5	10:07	Middle	2	2	18.4	7.69	27.4	7.14	11	16.5
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	CS(Mf)5	10:07	Bottom	3	1	18.4	7.7	27.5	7.07	12.3	17.2
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	CS(Mf)5	10:07	Bottom	3	2	18.3	7.73	27.4	7.02	11.7	16.4
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	SR4a	10:29	Surface	1	1	18.5	7.76	27.1	7.22	9.84	14.8
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	SR4a	10:29	Surface	1	2	18.4	7.73	27	7.18	9.9	14.9
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	SR4a	10:29	Middle	2	1						
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	SR4a	10:29	Middle	2	2						
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	SR4a	10:29	Bottom	3	1	18.3	7.7	27.7	6.99	10.3	15.5
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	SR4a	10:29	Bottom	3	2	18.4	7.73	27.2	7.03	10.8	17.3
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	SR4	10:51	Surface	1	1	18.4	7.75	26.9	7.36	9.72	14.6
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	SR4	10:51	Surface	1	2	18.5	7.76	27	7.32	9.64	11.6
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	SR4	10:51	Middle	2	1						
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	SR4	10:51	Middle	2	2						
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	SR4	10:51	Bottom	3	1	18.4	7.7	27.1	7.15	9.79	11.7
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	SR4	10:51	Bottom	3	2	18.3	7.69	27	7.13	9.87	12.8
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS8	11:13	Surface	1	1	18.3	7.73	26.8	7.31	9.74	12.7
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS8	11:13	Surface	1	2	18.4	7.77	26.9	7.27	9.83	12.8
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS8	11:13	Middle	2	1						
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS8	11:13	Middle	2	2						
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS8	11:13	Bottom	3	1	18.2	7.71	26.9	7.09	9.91	11.9
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS8	11:13	Bottom	3	2	18.3	7.69	27	7.12	9.98	14

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS(Mf)16	11:35	Surface	1	1	18.4	7.74	26.9	7.13	9.88	13.8
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS(Mf)16	11:35	Surface	1	2	18.3	7.78	26.8	7.1	9.81	12.8
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS(Mf)16	11:35	Middle	2	1	18.3	7.78	27	7.04	9.89	12.9
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS(Mf)16	11:35	Middle	2	2	18.2	7.73	27.1	7.02	9.94	13.9
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS(Mf)16	11:35	Bottom	3	1	18.2	7.69	27.2	6.89	10.5	12.6
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS(Mf)16	11:35	Bottom	3	2	18.1	7.72	27.1	6.85	11	15.4
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS(Mf)9	11:57	Surface	1	1	18.5	7.7	26.8	7.18	9.78	12.2
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS(Mf)9	11:57	Surface	1	2	18.4	7.73	26.9	7.21	9.85	14.8
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS(Mf)9	11:57	Middle	2	1						
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS(Mf)9	11:57	Middle	2	2						
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS(Mf)9	11:57	Bottom	3	1	18.4	7.72	27	7.06	10	14
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	IS(Mf)9	11:57	Bottom	3	2	18.3	7.76	26.9	7.01	10.7	16.1
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	CS(Mf)3	12:21	Surface	1	1	18.4	7.74	26.7	7.27	9.91	15.9
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	CS(Mf)3	12:21	Surface	1	2	18.3	7.79	26.6	7.24	9.83	13.8
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	CS(Mf)3	12:21	Middle	2	1	18.3	7.77	26.8	7.06	9.99	13
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	CS(Mf)3	12:21	Middle	2	2	18.3	7.8	26.7	7.1	10.3	14.4
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	CS(Mf)3	12:21	Bottom	3	1	18.3	7.76	26.9	6.83	12.2	19.4
TMCLKL	HY/2012/07	31-03-2016	Mid-Flood	CS(Mf)3	12:21	Bottom	3	2	18.2	7.79	27	6.8	11.6	17.4
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	CS(Mf)5	18:31	Surface	1	1	18.8	7.72	26.7	7.24	10.7	13.9
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	CS(Mf)5	18:31	Surface	1	2	18.7	7.76	26.8	7.26	11.4	14.8
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	CS(Mf)5	18:31	Middle	2	1	18.6	7.68	26.7	7.1	12.8	19.2
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	CS(Mf)5	18:31	Middle	2	2	18.7	7.71	27	7.07	12.1	18.2
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	CS(Mf)5	18:31	Bottom	3	1	18.5	7.78	27.2	7.01	13.1	18.3
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	CS(Mf)5	18:31	Bottom	3	2	18.4	7.74	27.1	6.98	13.6	17.7
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	SR4a	18:11	Surface	1	1	18.6	7.75	26.9	7.13	9.97	14
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	SR4a	18:11	Surface	1	2	18.7	7.71	26.8	7.16	10.6	13.8
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	SR4a	18:11	Middle	2	1						
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	SR4a	18:11	Middle	2	2						
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	SR4a	18:11	Bottom	3	1	18.5	7.76	27	6.84	11.4	18.2
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	SR4a	18:11	Bottom	3	2	18.5	7.75	26.9	6.87	11.9	15.5
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	SR4	17:55	Surface	1	1	18.5	7.72	26.7	7.21	9.84	12.8
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	SR4	17:55	Surface	1	2	18.6	7.74	26.6	7.23	9.92	12.9
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	SR4	17:55	Middle	2	1						
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	SR4	17:55	Middle	2	2						
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	SR4	17:55	Bottom	3	1	18.5	7.66	26.8	7.11	10.3	15.5
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	SR4	17:55	Bottom	3	2	18.4	7.68	26.7	7.08	9.96	13.9

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS8	17:40	Surface	1	1	18.7	7.67	26.8	7.26	9.91	14.9
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS8	17:40	Surface	1	2	18.6	7.7	26.7	7.28	9.97	12
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS8	17:40	Middle	2	1						
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS8	17:40	Middle	2	2						
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS8	17:40	Bottom	3	1	16.5	7.74	27	7.03	10.8	15.1
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS8	17:40	Bottom	3	2	18.6	7.78	26.9	7.01	10.3	14.4
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS(Mf)16	17:16	Surface	1	1	18.6	7.78	26.7	7.02	9.94	13.9
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS(Mf)16	17:16	Surface	1	2	18.5	7.79	26.6	6.99	9.99	14
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS(Mf)16	17:16	Middle	2	1	18.5	7.72	26.8	6.94	9.85	14.8
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS(Mf)16	17:16	Middle	2	2	18.4	7.76	26.7	6.91	9.92	11.9
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS(Mf)16	17:16	Bottom	3	1	18.3	7.67	27	6.8	11.7	17.6
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS(Mf)16	17:16	Bottom	3	2	18.4	7.66	26.9	6.79	12.4	16.1
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS(Mf)9	16:59	Surface	1	1	18.6	7.67	26.7	7.11	9.92	11.9
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS(Mf)9	16:59	Surface	1	2	18.5	7.65	26.7	7.09	9.98	14
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS(Mf)9	16:59	Middle	2	1						
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS(Mf)9	16:59	Middle	2	2						
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS(Mf)9	16:59	Bottom	3	1	18.5	7.69	26.8	6.94	10.9	16.4
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	IS(Mf)9	16:59	Bottom	3	2	18.4	7.73	26.7	6.97	11.5	17.3
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	CS(Mf)3	16:32	Surface	1	1	18.5	7.78	26.5	7.21	11.8	16.5
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	CS(Mf)3	16:32	Surface	1	2	18.6	7.74	26.6	7.18	10.9	16.4
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	CS(Mf)3	16:32	Middle	2	1	18.4	7.7	26.8	7.01	13.2	18.5
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	CS(Mf)3	16:32	Middle	2	2	18.5	7.68	26.7	7.02	12.7	17.8
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	CS(Mf)3	16:32	Bottom	3	1	18.3	7.73	26.9	6.81	13.9	18.1
TMCLKL	HY/2012/07	31-03-2016	Mid-Ebb	CS(Mf)3	16:32	Bottom	3	2	18.2	7.76	26.8	6.78	13.4	20.2





Figure J1 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-ebb tide between 1 December and 31 March 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

Environmental Resources Management







Figure J2 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-ebb tide between 1 December and 31 March 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J3 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-ebb tide between 1 December and 31 March 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J4 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-ebb tide between 1 December and 31 March 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J5 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-flood tide between 1 December and 31 March 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

Environmental Resources Management







Figure J6 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-flood tide between 1 December and 31 March 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J7 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-flood tide between 1 December and 31 March 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J8 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-flood tide between 1 December and 31 March 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J9 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in mid-depth waters during mid-ebb tide between 1 December and 31 March 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J10 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in mid-depth waters during mid-ebb tide between 1 December and 31 March 2016 at IS(Mf)16.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J11 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in mid-depth waters during mid-flood tide between 1 December and 31 March 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J12 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in mid-depth waters during mid-flood tide between 1 December and 31 March 2016 at IS(Mf)16.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J13 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-ebb tide between 1 December and 31 March 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J14 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-ebb tide between 1 December and 31 March 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J15 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-ebb tide between 1 December and 31 March 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J16 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-ebb tide between 1 December and 31 March 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J17 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-flood tide between 1 December and 31 March 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J18 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-flood tide between 1 December and 31 March 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J19 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-flood tide between 1 December and 31 March 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J20 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-flood tide between 1 December and 31 March 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J21 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-ebb tide between 1 December and 31 March 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J22 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-ebb tide between 1 December and 31 March 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J23 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-ebb tide between 1 December and 31 March 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J24 Impact Monitoring - Mean Level of depth-averaged Turbidity (NTU) during mid-ebb tide between 1 December and 31 March 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J25 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-flood tide between 1 December and 31 March 2016 at CS(Mf)3 and CS(MF)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J26 Impact Monitoring - Mean Level of depth-averaged Turbidity (NTU) during mid-flood tide between 1 December and 31 March 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J27 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-flood tide between 1 December and 31 March 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J28 Impact Monitoring - Mean Level of depth-averaged Turbidity (NTU) during mid-flood tide between 1 December and 31 March 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J29 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-ebb tide between 1 December and 31 March 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J30 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-ebb tide between 1 December and 31 March 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. Results higher than Action Level but lower than 120% of upstream control station at the same tide on the same day are not regarded as exceedance. (Weather condition varied between sunny to rainy within the reporting period.)

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

Environmental Resources Management







Figure J31 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-ebb tide between 1 December and 31 March 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. Results higher than Action Level but lower than 120% of upstream control station at the same tide on the same day are not regarded as exceedance. (Weather condition varied between sunny to rainy within the reporting period.)

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J32 Impact Monitoring - Mean depth-averaged level of Suspended Solids (mg/L) during mid-ebb tide between 1 December and 31 March 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J33 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-flood tide between 1 December and 31 March 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J34 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-flood tide between 1 December and 31 March 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. Results higher than Action Level but lower than 120% of upstream control station at the same tide on the same day are not regarded as exceedance. (Weather condition varied between sunny to rainy within the reporting period.)

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

Environmental Resources Management







Figure J35 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-flood tide between 1 December and 31 March 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. Results higher than Action Level but lower than 120% of upstream control station at the same tide on the same day are not regarded as exceedance. (Weather condition varied between sunny to rainy within the reporting period.)

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

Environmental Resources Management






Figure J36 Impact Monitoring - Mean depth-averaged level of Suspended Solids (mg/L) during mid-flood tide between 1 December and 31 March 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**



Appendix K

Impact Dolphin Monitoring Survey Results




Figure 1. Transect Line Layout in Northwest and Northeast Lantau Survey Areas




Figure 2. Survey Route on March 7th, 2016 (from HKLR03 project)




Figure 3. Survey Route on March 11th, 2016 (from HKLR03 project)




Figure 4. Survey Route on March 22nd, 2016 (from HKLR03 project)




Figure 5. Survey Route on March 23rd, 2016 (from HKLR03 project)




Figure 6. Distribution of Chinese White Dolphin Sightings During March 2016 HKLR03 Monitoring Surveys

Appendix I. HKLR03 Survey Effort Database (March 2016)

(Abbreviations: BEAU = Beaufort Sea State; P = Primary Line Effort; S = Secondary Line Effort)

DATE	AREA	BEAU	EFFORT	SEASON	VESSEL	TYPE	P/S
7-Mar-16	NW LANTAU	1	18.42	SPRING	STANDARD31516	HKLR	P
7-Mar-16	NW LANTAU	2	10.78	SPRING	STANDARD31516	HKLR	P
7-Mar-16	NW LANTAU	3	10.30	SPRING	STANDARD31516	HKLR	P
7-Mar-16	NW LANTAU	1	2.50	SPRING	STANDARD31516	HKLR	S
7-Mar-16	NW LANTAU	2	3.70	SPRING	STANDARD31516	HKLR	S
7-Mar-16	NW LANTAU	3	6.70	SPRING	STANDARD31516	HKLR	S
7-Mar-16	NE LANTAU	2	16.44	SPRING	STANDARD31516	HKLR	P
7-Mar-16	NE LANTAU	2	10.46	SPRING	STANDARD31516	HKLR	S
11-Mar-16	NW LANTAU	2	15.40	SPRING	STANDARD31516	HKLR	P
11-Mar-16	NW LANTAU	3	16.20	SPRING	STANDARD31516	HKLR	P
11-Mar-16	NW LANTAU	2	7.60	SPRING	STANDARD31516	HKLR	S
11-Mar-16	NW LANTAU	3	0.30	SPRING	STANDARD31516	HKLR	S
11-Mar-16	NE LANTAU	1	2.04	SPRING	STANDARD31516	HKLR	P
11-Mar-16	NE LANTAU	2	17.97	SPRING	STANDARD31516	HKLR	P
11-Mar-16	NE LANTAU	1	2.40	SPRING	STANDARD31516	HKLR	S
11-Mar-16	NE LANTAU	2	6.19	SPRING	STANDARD31516	HKLR	S
11-Mar-16	NE LANTAU	3	2.20	SPRING	STANDARD31516	HKLR	S
22-Mar-16	NE LANTAU	2	7.42	SPRING	STANDARD31516	HKLR	P
22-Mar-16	NE LANTAU	3	27.44	SPRING	STANDARD31516	HKLR	P
22-Mar-16	NE LANTAU	4	2.30	SPRING	STANDARD31516	HKLR	P
22-Mar-16	NE LANTAU	2	5.86	SPRING	STANDARD31516	HKLR	S
22-Mar-16	NE LANTAU	3	8.18	SPRING	STANDARD31516	HKLR	S
22-Mar-16	NE LANTAU	4	0.40	SPRING	STANDARD31516	HKLR	S
22-Mar-16	NW LANTAU	2	3.59	SPRING	STANDARD31516	HKLR	P
22-Mar-16	NW LANTAU	3	9.39	SPRING	STANDARD31516	HKLR	P
22-Mar-16	NW LANTAU	4	8.10	SPRING	STANDARD31516	HKLR	P
22-Mar-16	NW LANTAU	5	2.40	SPRING	STANDARD31516	HKLR	P
22-Mar-16	NW LANTAU	2	1.40	SPRING	STANDARD31516	HKLR	S
22-Mar-16	NW LANTAU	3	5.12	SPRING	STANDARD31516	HKLR	S
23-Mar-16	NW LANTAU	2	27.12	SPRING	STANDARD31516	HKLR	P
23-Mar-16	NW LANTAU	3	22.69	SPRING	STANDARD31516	HKLR	P
23-Mar-16	NW LANTAU	2	4.11	SPRING	STANDARD31516	HKLR	S
23-Mar-16	NW LANTAU	3	5.20	SPRING	STANDARD31516	HKLR	S

Appendix II. HKLR03 Chinese White Dolphin Sighting Database (March 2016)

(Abbreviations: STG# = Sighting Number; HRD SZ = Dolphin Herd Size; BEAU = Beaufort Sea State; PSD = Perpendicular Distance; BOAT ASSOC. = Fishing Boat Association; P/S: Sighting Made on Primary/Secondary Line)

DATE	STG #	TIME	HRD SZ	AREA	BEAU	PSD	EFFORT	TYPE	NORTHING	EASTING	SEASON	BOAT ASSOC.	P/S
11-Mar-16	1	1300	1	NW LANTAU	2	ND	OFF	HKLR	821158	812895	SPRING	NONE	
23-Mar-16	1	1338	3	NW LANTAU	2	5	ON	HKLR	828123	806459	SPRING	NONE	P

Appendix III. Individual dolphins identified during HKLR03 monitoring surveys in March 2016

ID#	DATE	STG#	AREA
NL48	11/03/16	1	NW LANTAU
NL123	23/03/16	1	NW LANTAU
NL285	23/03/16	1	NW LANTAU
NL320	23/03/16	1	NW LANTAU



Appendix IV. Photographs of Identified Individual Dolphins in March 2016 (HKLR03)

Appendix L

Event Action Plan

Appendix L1 Event/ Action Plan for Air Quality

EVENT	ET ⁽¹⁾	ACTION		
		IEC ⁽¹⁾	SOR ⁽¹⁾	Contractor
Action Level				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify the source. 2. Inform the IEC and the SOR. 3. Repeat measurement to confirm finding. 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice 2. Amend working methods if appropriate
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify the source. 2. Inform the IEC and the SOR. 3. Repeat measurements to confirm findings. 4. Increase monitoring frequency to daily. 5. Discuss with the IEC and the Contractor on remedial actions required. 6. If exceedance continues, arrange meeting with the IEC and the SOR. 7. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check the Contractor's working method. 3. Discuss with the ET and the Contractor on possible remedial measures. 4. Advise the SOR on the effectiveness of the proposed remedial measures. 5. Supervisor implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial actions to IEC within 3 working days of notification 2. Implement the agreed proposals 3. Amend proposal if appropriate

EVENT	ET ⁽¹⁾	ACTION		
		IEC ⁽¹⁾	SOR ⁽¹⁾	Contractor
Limit Level				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify the source. 2. Inform the SOR and the DEP. 3. Repeat measurement to confirm finding. 4. Increase monitoring frequency to daily. 5. Assess effectiveness of Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check Contractor's working method. 3. Discuss with the ET and the Contractor on possible remedial measures. 4. Advise the SOR on the effectiveness of the proposed remedial measures. 5. Supervisor implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notification 3. Implement the agreed proposals 4. Amend proposal if appropriate
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify the IEC, the SOR, the DEP and the Contractor. 2. Identify the source. 3. Repeat measurements to confirm findings. 4. Increase monitoring frequency to daily. 5. Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented. 6. Arrange meeting with the IEC and the SOR to discuss the remedial actions to be taken. 7. Assess effectiveness of the Contractor's remedial actions 	<ol style="list-style-type: none"> 1. Discuss amongst the SOR, ET and the Contractor on the potential remedial actions. 2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise the SOR accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial actions to IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Resubmit proposals if problem still not under control. 5. Stop the relevant activity of works as determined by the SOR until the exceedance is abated.

and keep the IEC, the DEP and
the SOR informed of the results.

8. If the exceedance stops, cease
additional monitoring.

Appendix L2 Event/ Action Plan for Construction Noise

		ACTION		
EVENT	ET	IEC	SOR	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify the IEC and the Contractor. 2. Carry out investigation. 3. Report the results of investigation to the IEC and the Contractor. 4. Discuss with the Contractor and formulate remedial measures. 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET. 2. Review the proposed remedial measures by the Contractor and advise the SOR accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC 2. Implement noise mitigation proposals
Limit Level	<ol style="list-style-type: none"> 1. Notify the IEC, the SOR, the DEP and the Contractor. 2. Identify the source. 3. Repeat measurement to confirm findings. 4. Increase monitoring frequency. 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. 6. Inform the IEC, the SOR and the DEP the causes & actions taken for the exceedances. 7. Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results. 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst the SOR, the ET and the Contractor on the potential remedial actions. 2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise the SOR accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notification 3. Implement the agreed proposals 4. Resubmit proposals if problem still not under control 5. Stop the relevant activity of works as determined by the SOR until the exceedance is abated.

Appendix L3 *Event/ Action Plan for Water Quality*

Event	ET Leader	IEC	SOR	Contractor
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat in situ measurement on next day of exceedance to confirm findings; Identify source(s) of impact; Inform IEC, contractor and SOR; Check monitoring data, all plant, equipment and Contractor's working methods. 	<ol style="list-style-type: none"> Check monitoring data submitted by ET and Contractor's working methods. 	<ol style="list-style-type: none"> Confirm receipt of notification of non-compliance in writing; Notify Contractor. 	<ol style="list-style-type: none"> Inform the SOR and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Amend working methods if appropriate.
Action level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> Repeat measurement on next day of exceedance to confirm findings; Identify source(s) of impact; Inform IEC, contractor, SOR and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, SOR and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Action level; 	<ol style="list-style-type: none"> Check monitoring data submitted by ET and Contractor's working method; Discuss with ET and Contractor on possible remedial actions; Review the proposed mitigation measures submitted by Contractor and advise the SOR accordingly; Supervise the implementation of mitigation measures. 	<ol style="list-style-type: none"> Discuss with IEC on the proposed mitigation measures; Ensure mitigation measures are properly implemented; Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> Inform the Supervising Officer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Submit proposal of additional mitigation measures to SOR within 3 working days of notification and discuss with ET, IEC and SOR; Implement the agreed mitigation measures.
Limit level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat measurement on next day of exceedance to confirm findings; 	<ol style="list-style-type: none"> Check monitoring data submitted by ET and Contractor's working method; 	<ol style="list-style-type: none"> Confirm receipt of notification of failure in writing; 	<ol style="list-style-type: none"> Inform the SOR and confirm notification of the non-compliance in writing;

Event	ET Leader	IEC	SOR	Contractor
	2. Identify source(s) of impact;		2. Discuss with IEC, ET and Contractor on the proposed mitigation measures;	2. Rectify unacceptable practice;
	3. Inform IEC, contractor, SOR and EPD;	2. Discuss with ET and Contractor on possible remedial actions;		3. Check all plant and equipment and consider changes of working methods;
	4. Check monitoring data, all plant, equipment and Contractor's working methods;	3. Review the proposed mitigation measures submitted by Contractor and advise the SOR accordingly.	3. Request Contractor to review the working methods.	4. Submit proposal of mitigation measures to SOR within 3 working days of notification and discuss with ET, IEC and SOR.
	5. Discuss mitigation measures with IEC, SOR and Contractor;			
Limit level being exceeded by two or more consecutive sampling days	1. Repeat measurement on next day of exceedance to confirm findings;	1. Check monitoring data submitted by ET and Contractor's working method;	1. Discuss with IEC, ET and Contractor on the proposed mitigation measures;	1. Take immediate action to avoid further exceedance;
	2. Identify source(s) of impact;			2. Submit proposal of mitigation measures to SOR within 3 working days of notification and discuss with ET, IEC and SOR;
	3. Inform IEC, contractor, SOR and EPD;	2. Discuss with ET and Contractor on possible remedial actions;	2. Request Contractor to critically review the working methods;	3. Implement the agreed mitigation measures;
	4. Check monitoring data, all plant, equipment and Contractor's working methods;	3. Review the Contractor's mitigation measures whenever necessary to assure their effectiveness and advise the SOR accordingly;	3. Make agreement on the mitigation measures to be implemented;	4. Resubmit proposals of mitigation measures if problem still not under control;
	5. Discuss mitigation measures with IEC, SOR and Contractor;		4. Ensure mitigation measures are properly implemented;	
	6. Ensure mitigation measures are implemented;	4. Supervise the implementation of mitigation measures.	6. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level.	5. As directed by the Supervising Officer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.
	7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days;			

Appendix L4 Implementation of Event-Action Plan for Dolphin Monitoring

Event	ET Leader	IEC	SOR	Contractor
Action Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, SOR and Contractor; 5. Check monitoring data. 6. Review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and findings with the ET and the Contractor. 	<ol style="list-style-type: none"> 1. Discuss monitoring with the IEC and any other measures proposed by the ET; 2. If SOR is satisfied with the proposal of any other measures, SOR to signify the agreement in writing on the measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the SOR and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the SOR; 3. Implement the agreed measures.

Event	ET Leader	IEC	SOR	Contractor
Limit Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, ER/SOR and Contractor of findings; 5. Check monitoring data; 6. Repeat review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary; 7. If ET proves that the source of impact is caused by any of the construction activity by the works contract, ET to arrange a meeting to discuss with IEC, ER/SOR and Contractor the necessity of additional dolphin monitoring and/or any other potential mitigation measures (e.g., consider to modify the perimeter silt curtain or consider to control/temporarily stop relevant construction activity etc.) and submit to IEC a proposal of additional dolphin monitoring and/or mitigation measures where necessary. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and findings with the ET and the Contractor; 3. Attend the meeting to discuss with ET, ER/SOR and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures; 4. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor and advise ER/SOR of the results and findings accordingly; 5. Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures and advise ER/SOR the results and findings accordingly. 	<ol style="list-style-type: none"> 1. Attend the meeting to discuss with ET, IEC and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures; 2. If ER/SOR is satisfied with the proposals for additional dolphin monitoring and/or any other mitigation measures submitted by ET and Contractor and verified by IEC, ER/SOR to signify the agreement in writing on such proposals and any other mitigation measures; 3. Supervise the implementation of additional monitoring and/or any other mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the ER/SOR and confirm notification of the non-compliance in writing; 2. Attend the meeting to discuss with ET, IEC and ER/SOR the necessity of additional dolphin monitoring and any other potential mitigation measures; 3. Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary; 4. Implement the agreed additional dolphin monitoring and/or any other mitigation measures.

Appendix L5 Event and Action Plan on Dolphin Acoustic Behaviour

EVENT	ACTION			
	ET Leader	IEC	SO	Contractor
<u>Action Level</u>				
With the numerical values presented in <i>Table 5.7 of Baseline Monitoring Report</i> , when any of the response variable for dolphin acoustic behaviour recorded in the construction phase monitoring is 20% lower or higher than that recorded in the baseline monitoring (see <i>Table 5.8 of Baseline Monitoring Report</i>), or when there is a difference of 20% in dolphin acoustic signal detection at nighttime period at Site C1 only, the action level should be triggered	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data to ascertain if differences are as a result of natural variation or seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, SO and Contractor; 5. Check monitoring data; 6. Carry out audit to ensure all dolphin protective measures are implemented fully and additional measures be proposed if necessary 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring with the ET and the Contractor; 	<ol style="list-style-type: none"> 1. Discuss with the IEC the repeat monitoring and any other measures proposed by the ET; 2. Make agreement on measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the SO and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the SO; 3. Implement the agreed measures.

EVENT	ACTION			
	ET Leader	IEC	SO	Contractor
<p><u>Limit Level</u></p> <p>With the numerical values presented in Table 5.7 of <i>Baseline Monitoring Report</i>, when any of the response variable for dolphin acoustic behaviour recorded in the construction phase monitoring is 40% lower or higher than that recorded in the baseline monitoring (see Table 5.8 of <i>Baseline Monitoring Report</i>), or when there is a difference of 40% in dolphin acoustic signal detection at nighttime at Site C1 only, the limit level should be triggered</p>	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data to ascertain if differences are as a result of natural variation or seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, SO and Contractor; 5. Check monitoring data; 6. Carry out audit to ensure all dolphin protective measures are implemented fully and additional measures be proposed if necessary 7. Discuss additional dolphin monitoring and any other potential mitigation measures (eg consider to temporarily stop relevant portion of construction activity) with the IEC and Contractor. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring with the ET and the Contractor; 3. Review proposals for additional monitoring and any other measures submitted by the Contractor and advise ER accordingly. 	<ol style="list-style-type: none"> 1. Discuss with the IEC the repeat monitoring and any other measures proposed by the ET; 2. Make agreement on measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the SO and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the SO; 3. Implement the agreed measures.

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker, SO – Supervising Office, DEP – Director of Environmental Protection

Appendix M

Monthly Summary of Waste Flow Table

Contract No. : HY/2012/07

Tuen Mun Chek Lap Kok Link – Southern Connection Viaduct Section

Monthly Summary Waste Flow Table for 2016 (Year)

Month/Material	Actual Quantities of Inert C&D Materials Generation						Actual Quantities of C&D wastes Generation						Actual Quantities of Recyclables Generation			
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fills	Imported Fill	Marine Sediment, Cat. L	Marine Sediment, Cat. Mp	Marine Sediment, Cat. Mf	Marine Sediment, Cat. H	Chemical Waste	General Refuse	Metals	Felled trees	Paper/ cardboard packaging	Plastics
Unit	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000Kg)	
Jan	1.941	0.263	0.606	-	1.334	-	-	-	-	-	69.400	-	-	0.105	-	
Feb	0.783	0.185	0.092	-	0.692	-	-	-	-	-	85.890	-	-	0.112	-	
Mar	1.458	0.395	0.493	-	0.965	-	-	-	-	2.000	88.360	-	-	-	-	
Apr	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
May	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Jun	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
SUB-TOTAL	4.182	0.843	1.191	-	2.992	0.000	-	-	-	2.000	243.650	-	0.000	0.217	-	
Jul																
Aug																
Sep																
Oct																
Nov																
Dec																
TOTAL	4.182	0.843	1.191	-	2.992	-	-	-	-	2.000	243.650	-	-	0.217	-	

Notes :

- 1 - The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 2 - Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- 3 - Broken concrete for recycling into aggregates.
- 4 - Assumed 5 kg per damaged water-filled barrier.
- 5 - Disposed as Public Fills and Reused in the Contract include Hard Rock and Large Broken Concrete.

Appendix N

Cumulative Statistics on
Exceedances, Complaints,
Notifications of Summons
and Successful Prosecutions

Appendix N1 Cumulative Statistics on Exceedances

		Total No. recorded in this reporting month	Total No. recorded since project commencement
1-Hr TSP	Action	0	0
	Limit	0	0
24-Hr TSP	Action	0	2
	Limit	0	0
Noise	Action	0	0
	Limit	0	0
Water Quality	Action	0	2
	Limit	0	0
Impact Dolphin Monitoring	Action	0	9
	Limit	0	4

Appendix N2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistics		
	Complaints	Notifications of Summons	Successful Prosecutions
This Reporting Month (March 2016)	0	0	0
Total No. received since project commencement	4	0	0