

**Contract No. HY/2012/07
Tuen Mun – Chek Lap Kok Link –
Southern Connection Viaduct Section**

Thirtieth Monthly EM&A Report

09 May 2016

Environmental Resources Management
16/F, Berkshire House
25 Westlands Road
Quarry Bay, Hong Kong
Telephone 2271 3000
Facsimile 2723 5660

www.erm.com







Contract No. HY/2012/07 Tuen Mun – Chek Lap Kok Link – Southern Connection Viaduct Section

**Environmental Resources
Management**

16/F, Berkshire House
25 Westlands Road
Quarry Bay, Hong Kong
Telephone: (852) 2271 3000
Facsimile: (852) 2723 5660
E-mail: post.hk@erm.com
http://www.erm.com

Thirtieth Monthly EM&A Report

Document Code: 0215660_30th Monthly EM&A_20160506.doc

Client: Gammon		Project No: 0215660			
Summary: This document presents the Thirtieth Monthly EM&A Report for Tuen Mun – Chek Lap Kok Link – Southern Connection Viaduct Section.		Date: 09 May 2016			
		Approved by: 			
		Mr Craig Reid Partner			
		Certified by: 			
		Mr Jovy Tam ET Leader			
	Thirtieth Monthly EM&A Report	VAR	JT	CAR	09/05/16
Revision	Description	By	Checked	Approved	Date
<p>This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.</p> <p>We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.</p>		<p>Distribution</p> <p><input type="checkbox"/> Internal</p> <p><input checked="" type="checkbox"/> Public</p> <p><input type="checkbox"/> Confidential</p>			
		 			



Ref.: HYDHZMBEEM00_0_4157L.16

12 May 2016

AECOM
Supervising Officer's Representative's Office
780 Cheung Tung Road, Lantau, N.T.

By Fax (3691 2899) and By Post

Attention: Mr. Daniel Ip

Dear Mr. Ip,

**Re: Agreement No. CE 48/2011 (EP)
Environmental Project Office for the
HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing
Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation**

**Contract No. HY/2012/07 TM-CLKL Southern Connection Viaduct
Section
30th Monthly EM&A Report for April 2016 (EP-354/2009/D)**

Reference is made to the Monthly Environmental Monitoring and Audit (EM&A) Report (Apr. 2016) (ET's ref.: "0215660_30th Monthly EM&A_20160506.doc" dated 9 May 2016) certified by the ET Leader and provided to us via e-mail on 12 May, 2016.

Please be informed that we have no adverse comments on the captioned monthly EM&A report. We write to verify the captioned submission in accordance with Condition 4.4 of EP-354/2009/D.

Thank you for your attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y. H. Hui should you have any queries.

Yours sincerely,



F. C. Tsang
Independent Environmental Checker
Tuen Mun – Chek Lap Kok Link

c.c. HyD – Mr. Stephen Chan (By Fax: 3188 6614)
HyD – Mr. Matthew Fung (By Fax: 3188 6614)
AECOM – Mr. Conrad Ng (By Fax: 3922 9797)
ERM – Mr. Jovy Tam (By Fax: 2723 5660)
Gammon – Mr. Roy Leung (By Fax: 3520 0486)

Internal: DY, YH, CL, ENPO Site

Q:\Projects\HYDHZMBEEM00\02_Proj_Mgt\02_Corr\HYDHZMBEEM00_0_4157L.16.docx

TABLE OF CONTENTS

	<i>EXECUTIVE SUMMARY</i>	<i>I</i>
<i>1</i>	<i>INTRODUCTION</i>	<i>1</i>
<i>1.1</i>	<i>BACKGROUND</i>	<i>1</i>
<i>1.2</i>	<i>SCOPE OF REPORT</i>	<i>2</i>
<i>1.3</i>	<i>ORGANIZATION STRUCTURE</i>	<i>2</i>
<i>1.4</i>	<i>SUMMARY OF CONSTRUCTION WORKS</i>	<i>3</i>
<i>2</i>	<i>EM&A RESULTS</i>	<i>5</i>
<i>2.1</i>	<i>AIR QUALITY</i>	<i>5</i>
<i>2.2</i>	<i>NOISE MONITORING</i>	<i>7</i>
<i>2.3</i>	<i>WATER QUALITY MONITORING</i>	<i>8</i>
<i>2.4</i>	<i>DOLPHIN MONITORING</i>	<i>10</i>
<i>2.5</i>	<i>EM&A SITE INSPECTION</i>	<i>14</i>
<i>2.6</i>	<i>WASTE MANAGEMENT STATUS</i>	<i>15</i>
<i>2.7</i>	<i>ENVIRONMENTAL LICENSES AND PERMITS</i>	<i>16</i>
<i>2.8</i>	<i>IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES</i>	<i>18</i>
<i>2.9</i>	<i>SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT</i>	<i>18</i>
<i>2.10</i>	<i>SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS</i>	<i>18</i>
<i>3</i>	<i>FUTURE KEY ISSUES</i>	<i>19</i>
<i>3.1</i>	<i>CONSTRUCTION PROGRAMME FOR THE COMING MONTHS</i>	<i>19</i>
<i>3.2</i>	<i>KEY ISSUES FOR THE COMING MONTH</i>	<i>19</i>
<i>3.3</i>	<i>MONITORING SCHEDULE FOR THE COMING MONTH</i>	<i>19</i>
<i>4</i>	<i>CONCLUSIONS AND RECOMMENDATIONS</i>	<i>20</i>
<i>4.1</i>	<i>CONCLUSIONS</i>	<i>20</i>

List of Appendices

- Appendix A Project Organization for Environmental Works
- Appendix B Three Month Rolling Construction Programmes
- Appendix C Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix D Summary of Action and Limit Levels
- Appendix E Calibration Certificates of Monitoring Equipment
- Appendix F EM&A Monitoring Schedules
- Appendix G Impact Air Quality Monitoring Results and Graphical Presentation
- Appendix H Meteorological Data for the Reporting Month
- Appendix I Impact Noise Monitoring Results and Graphical Presentation
- Appendix J Impact Water Quality Monitoring Results and Graphical Presentation
- Appendix K Impact Dolphin Monitoring Survey Results
- Appendix L Event Action Plan
- Appendix M Monthly Summary of Waste Flow Table
- Appendix N Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

EXECUTIVE SUMMARY

Under *Contract No. HY/2012/07*, Gammon Construction Limited (GCL) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Southern Connection Viaduct Section of the Tuen Mun – Chek Lap Kok Link Project (TM-CLK Link Project) while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET). Ramboll Environ Hong Kong Ltd. was employed by the HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) in accordance with *Environmental Permit No. EP-354/2009/A*. Further applications for variation of environmental permit (VEP), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

Part of the Southern Landfall of TM-CLK Link lies alongside the Hong Kong - Zhuhai - Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) where is a reclamation area constructed by *Contract HY/2010/02* under *Environmental Permit No. EP/353/2009/I*. Upon the agreement and confirmation between the Supervising Officer Representatives and Contractors of *HY/2010/02* and *HY/2012/07* in September 2015, part of the reclamation area for southern landfall under *EP/353/2009/I* was subsequently handed-over to *Contract No. HY/2012/07*.

The construction phase of the Contract commenced on 31 October 2013 and will be tentatively completed by 2018. The impact monitoring of the EM&A programme, including air quality, noise, water quality and marine ecological monitoring as well as environmental site inspections, commenced on 31 October 2013.

This is the Thirtieth Monthly EM&A report presenting the EM&A works carried out during the period from 1 to 30 April 2016 for the Southern Connection Viaduct Section in accordance with the Updated EM&A Manual of the TM-CLK Link Project. As informed by the Contractor, major activities in the reporting period included:

Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Construction of marine section of berth at Southern Landfall;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

Land-based Works

- Pier construction;

- Re-alignment of Cheung Tung Road;
- Construction of land section of berth at Southern Landfall;
- Installation of pier head and deck segments; and
- Slope work of Viaducts A, B & C.

A summary of monitoring and audit activities conducted in the reporting period is listed below:

24-hour TSP Monitoring	6 sessions
1-hour TSP Monitoring	6 sessions
Noise Monitoring	6 sessions
Impact Water Quality Monitoring	13 sessions
Impact Dolphin Monitoring	2 sessions
Joint Environmental Site Inspection	4 sessions

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Levels was recorded for construction air monitoring in the reporting month.

Breaches of Action and Limit Levels for Noise

No exceedance of Action and Limit Levels was recorded for construction noise monitoring in the reporting month.

Breaches of Action and Limit Levels for Water Quality

No exceedance of Action and Limit Levels was recorded for water quality impact monitoring in the reporting period.

Impact Dolphin Monitoring

During this month of dolphin monitoring, no unacceptable impact from the construction activities of the TM-CLKL Southern Connection Viaduct Section on Chinese White Dolphins was noticeable from general observations. Due to monthly variation in dolphin occurrence within the study area, it would be more appropriate to draw conclusion on whether any impacts on dolphins have been detected related to the construction activities of the TM-CLKL Southern Connection Viaduct Section in the quarterly EM&A reports, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period and baseline monitoring period will be made.

Daily marine mammal exclusion zone monitoring was undertaken during the period of marine works under this Contract. No sighting of the Indo-Pacific humpback dolphin *Sousa chinensis* (i.e. Chinese White Dolphin) was recorded in April 2016 during the exclusion zone monitoring.

Environmental Complaints, Non-compliance & Summons

There was no environmental complaint, notification of summons or successful prosecution recorded in the reporting period.

Reporting Change

There was no reporting change in the reporting period.

Upcoming Works for the Next Reporting Period

Works to be undertaken in the next monitoring period of May 2016 include the following:

Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Construction of marine section of berth at Southern Landfall;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

Land-based Works

- Pier construction;
- Re-alignment of Cheung Tung Road;
- Construction of land section of berth at Southern Landfall;
- Installation of pier head and deck segments; and
- Slope work of Viaducts A, B & C.

Future Key Issues

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of May 2016 are mainly associated with dust, noise, marine water quality, marine ecology and waste management issues.

1.1

BACKGROUND

According to the findings of the Northwest New Territories (NWNT) Traffic and Infrastructure Review conducted by the Transport Department, Tuen Mun Road, Ting Kau Bridge, Lantau Link and North Lantau Highway would be operating beyond capacity after 2016. This forecast has been based on the estimated increase in cross boundary traffic, developments in the Northwest New Territories (NWNT), and possible developments in North Lantau, including the Airport developments, the Lantau Logistics Park (LLP) and the Hong Kong - Zhuhai - Macao Bridge (HZMB). In order to cope with the anticipated traffic demand, two new road sections between NWNT and North Lantau - Tuen Mun - Chek Lap Kok Link (TM-CLKL) and Tuen Mun Western Bypass (TMWB) are proposed.

An Environmental Impact Assessment (EIA) of TM-CLKL (the Project) was prepared in accordance with the EIA Study Brief (No. ESB-175/2007) and the *Technical Memorandum of the Environmental Impact Assessment Process (EIAO-TM)*. The EIA Report was submitted under the Environmental Impact Assessment Ordinance (EIAO) in August 2009. Subsequent to the approval of the EIA Report (EIAO Register Number AEIAR-146/2009), an Environmental Permit (EP-354/2009) for TM-CLKL was granted by the Director of Environmental Protection (DEP) on 4 November 2009, and EP variation (EP-354/2009/A) was issued on 8 December 2010.

Under *Contract No. HY/2012/07*, Gammon Construction Limited (GCL) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Southern Connection Viaduct Section of TM-CLKL ("the Contract") while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET). Ramboll Environ Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) in accordance with *Environmental Permit No. EP-354/2009/A*. Further applications for variation of environmental permit (VEP), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

Part of the Southern Landfall of TM-CLK Link lies alongside the Hong Kong - Zhuhai - Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) where is a reclamation area constructed by *Contract HY/2010/02* under *Environmental Permit No. EP/353/2009/I*. Upon the agreement and confirmation between the Supervising Officer Representatives and Contractors of *HY/2010/02* and *HY/2012/07* in September 2015, part of the

reclamation area for southern landfall under *EP/353/2009/I* was subsequently handed-over to *Contract No. HY/2012/07*.

The construction phase of the Contract commenced on 31 October 2013 and will be tentatively completed by 2018. The impact monitoring phase of the EM&A programme, including air quality, noise, water quality and marine ecological monitoring as well environmental site inspections, commenced on 31 October 2013.

The general layout plan of the Contract components is presented in *Figures 1.1 & 1.2a to l*.

1.2 SCOPE OF REPORT

This is the Thirtieth Monthly EM&A Report under the *Contract No. HY/2012/07 Tuen Mun – Chek Lap Kok Link – Southern Connection Viaduct Section*. This report presents a summary of the environmental monitoring and audit works in April 2016.

1.3 ORGANIZATION STRUCTURE

The organization structure of the Contract is shown in *Appendix A*. The key personnel contact names and contact details are summarized in *Table 1.1* below.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
HyD (Highways Department)	Project Coordinator	Stanley Chan	2762 3406	3188 6614
	Senior Engineer	Steven Shum	2762 4133	3188 6614
SOR (AECOM Asia Company Limited)	Chief Resident Engineer	Daniel Ip	3553 3800	2492 2057
	Resident Engineer	Kingman Chan	3691 3950	3691 2899
ENPO / IEC (Ramboll Environ Hong Kong Ltd.)	ENPO Leader	Y.H. Hui	3547 2133	3465 2899
	IEC	Dr. F.C. Tsang	3547 2134	3465 2899
Contractor (Gammon Construction Limited)	Environmental Manager	Brian Kam	3520 0387	3520 0486
	Environmental Officer	Roy Leung	3520 0387	3520 0486
	24-hour Complaint Hotline		9738 4332	
ET (ERM-HK)	ET Leader	Jovy Tam	2271 3113	2723 5660





Figure 1.1

General Layout Plan of the Project

Environmental
Resources
Management



Proj File by: H:\AECOM\2012\02\240249\C1\2000.dgn
 Path: P:\Projects\2012\02\240249\C1\2000.dgn
 Project Management: Hinkley
 Designer: LHM/BB
 Checker: SLYT
 Approver: CWN
 ISO AT 50mm x 61mm
 Only



NOTES:

- CONTRACTOR SHALL REFER TO THE BUOYS FROM THE 2011 VERSION OF ADMIRALTY CHART FOR LOCAL VESSELS FOR LOCATION OF EXISTING TUNG CHUNG NAVIGATION CHANNEL AND THE LINES FOR EXISTING TUNG CHUNG NAVIGATION CHANNEL ARE APPROXIMATE ONLY.
- FOR THE INDICATIVE MOVEMENT JOINT LOCATIONS AND CORRESPONDING STRUCTURES NUMBERING SHOWN ON SHEET NO. 60240249/C1/2005 TO 2009 SHALL BE REFERRED. THE LOCATIONS OF MOVEMENT JOINTS AT INTERFACE PIERS WITH HKBCF ARE TO BE STRICTLY FOLLOWED BY THE CONTRACTOR. THE EXACT LOCATIONS OF OTHER MOVEMENT JOINTS ARE TO BE DESIGNED BY THE CONTRACTOR.

LEGEND:

— SITE BOUNDARY

▬ STRUCTURES E2/E5/E6/E7/E8

AECOM

PROJECT
TUEN MUN - CHEK LAP KOK LINK

CONTRACT TITLE
TUEN MUN - CHEK LAP KOK LINK - SOUTHERN CONNECTION VIADUCT SECTION

CLIENT
路政署
HIGHWAYS DEPARTMENT
港務局
Hong Kong - Zhuhai - Hainan Bridge
Hong Kong Project Management Office

CONSULTANT
AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS

Figure 1.2a

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.

STATUS

SCALE
A1 : 6000

DIMENSION UNIT
METRES

KEY PLAN

PROJECT NO.
60240249


CONTRACT NO.
HY/2012/07

SHEET TITLE
SOUTHERN CONNECTION
GENERAL LAYOUT PLAN

SHEET NUMBER
60240249/C1/2000A

This drawing has been prepared for the use of AECOM's clients. It may not be used, modified, reproduced or related parts by third parties, except as approved by AECOM. AECOM accepts no responsibility for any errors or omissions in this drawing or for any consequences arising therefrom. All measurements must be obtained from the related drawings.

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



KEY PLAN

NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1 FAULT
 - EXISTING G.I.-STATIONS :
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - SLOPE STRIPPING BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I.-STATIONS :
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING

MATCH LINE
 FOR CONTINUATION
 SEE DRG J3518/P/OAP/04/01101



Printed by : 12/09/2013
 File name : E:\3518\99\REC\DRG_20130927\Ground Investigation Plan\CAD\231498_P_OAP_04_01000.dwg

Rev	Description	By	Date	Rev	Description	By	Date
A	SUBMISSION	RC	07/13				
B	SUBMISSION	RC	07/13				
C	SUBMISSION	RC	09/13				

Drawn	Date	Client
RL	07/13	HONG KONG GOVERNMENT HIGHWAYS DEPARTMENT
Checked	Approved	
DS	DOP	
Scale	1:1000 @ A1 / 1:2000 @ A3	

Supervising Officer: **AECOM**


Contractor: **GAMMON**

Project Title
 Contract No. HY/2012/07
 Tuen Mun - Chek Lap Kok Link
 Southern Connection Viaduct Section


Drawing title
Figure 1.2b

Drawing no. J3518/P/OAP/04/01100 Rev. C

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



MATCH LINE
FOR CONTINUATION
SEE DRG J3518/P/OAP/04/01100




KEY PLAN

NOTES
1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND
- SITE BOUNDARY
 - GF1 FAULT
 - EXISTING G.I. STATIONS:
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - SLOPE STRIPPING BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I. STATIONS:
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING

NOTES FOR ADDITIONAL BOREHOLES
1. PROPOSED LOCATIONS OF BOREHOLES PBH17B AND PBH17C ARE PROVISIONAL ONLY. EXACT LOCATION WILL BE DETERMINED UPON COMPLETION OF BOREHOLES PBH17A, PBH18A, PBH18B, AND PBH18C.



Printed by : 05.11.13
Filename : E:\23499\WIP\GEO\23499_P_OAP_04_01100.dgn



Rev	Description	By	Date	Rev	Description	By	Date
A	SUBMISSION	RC	07/13				
B	SUBMISSION	RC	07/13				
C	SUBMISSION	RC	09/13				
D	SUBMISSION	RC	10/13				
E1	FOR INTERNAL REVIEW	RC	11/13				

Drawn	RL	Date	07/13
Checked	DS	Approved	DOP
Scale	1:1000 @ A1; 1:2000 @ A3		

Client	路政署 HIGHWAYS DEPARTMENT 香港渠務及港務工程處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office
Supervising Officer	AECOM
Contractor	Gammon
Originator	ARUP

Project Title	Contract No. HY/2012/07 Tuen Mun - Chek Lap Kok Link Southern Connection Viaduct Section
Drawing title	Figure 1.2c
Drawing no.	J3518/P/OAP/04/01101
Rev.	E1


DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



KEY PLAN

NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1 FAULT
 - EXISTING G.I.-STATIONS :
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I.-STATIONS :
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING



Rev	Description	By	Date	Rev	Description	By	Date
A	SUBMISSION	RC	07/13				
B	SUBMISSION	RC	07/13				
C	SUBMISSION	RC	09/13				

Drawn	Date	Checked	Approved
RL	07/13		
DS		DOP	

Scale: 1:1000 @ A1 / 1:2000 @ A3

Client: **路政署 HIGHWAYS DEPARTMENT**
 香港港大橋香港工程管理有限公司
 Hong Kong Southern Cross Harbour Bridge
 Hong Kong Project Management Office

Supervising Officer: **AECOM**

Project Title: **Contract No. HY/2012/07**
Tuen Mun - Chek Lap Kok Link
Southern Connection Viaduct Section

Contractor: **Gammon**



Originator: **ARUP**

Drawing title: **Figure 1.2d**

Drawing no. **J3518/P/OAP/04/01102** Rev. **C**

Printed by : 12/09/2013 File name : J:\3518\9 Ground Investigation Plan\CAD\23498_P_OAP_04_01102.dgn

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



KEY PLAN

NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - - - FAULT
 - EXISTING G.I. STATIONS:
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I. STATIONS:
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING



Printed by : 13/9/2013
 File name : J3518/P/OAP/04/1000_011003.dwg

Rev	Description	By	Date	Rev	Description	By	Date
A	SUBMISSION	RC	07/13				
B	SUBMISSION	RC	07/13				
C	SUBMISSION	RC	09/13				

Checked	Approved
DS	DOP

Scale
1:1000 @ A1 / 1:2000 @ A3

Client
 路政署
 HIGHWAYS DEPARTMENT
 港珠澳大桥香港工程管理局
 Hong Kong - Zhuhai - Macao Bridge
 Hong Kong Project Management Office

Supervising Officer
AECOM

Project Title
 Contract No. HY/2012/07
 Tuen Mun - Chek Lap Kok Link
 Southern Connection Viaduct Section



Contractor
Gammon

Originator
ARUP

Drawing title
Figure 1.2e

Drawing no. J3518/P/OAP/04/01103 Rev. C

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1- FAULT
 - EXISTING G.I. STATIONS :
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL6/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I. STATIONS :
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING

Printed by : 12/09/2013
 File name : J:\3518\99\RECORD\20130927\Ground Investigation Plan\CAD\231498_P_OAP_04_01100.dwg
 Record: 20130927\Ground Investigation Plan\CAD\231498_P_OAP_04_01100.dwg

Rev	Description	By	Date	Rev	Description	By	Date	Drawn	Date
A	SUBMISSION	RC	07/13					RL	07/13
B	SUBMISSION	RC	07/13					Checked	Approved
C	SUBMISSION	RC	09/13					DS	DOP
								Scale	
								1:1000 @ A1 / 1:2000 @ A3	

Client

Supervising Officer

Project Title

Contract No. HY/2012/07
 Tuen Mun - Chek Lap Kok Link
 Southern Connection Viaduct Section

Contractor

Originator



Drawing title

Figure 1.2f

Drawing no. J3518/P/OAP/04/01104 Rev. C



DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.




KEY PLAN

NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1 FAULT
 - EXISTING G.I. STATIONS :
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL6/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - SLOPE STRIPPING BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I. STATIONS :
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING

Printed by : 07/11/2013
 File name : J:\23499.dwg
 PLOT DATE : 07/11/2013

Rev	Description	By	Date	Rev	Description	By	Date	Drawn	Date	Client	Project Title	Drawing title
A	SUBMISSION	RC	07/13					RL	07/13	路政署 HIGHWAYS DEPARTMENT 港珠澳大桥香港工程管理局 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office	Contract No. HY/2012/07 Tuen Mun - Chek Lap Kok Link Southern Connection Viaduct Section	Figure 1.2g
B	SUBMISSION	RC	07/13				Checked	Approved				
C	SUBMISSION	RC	09/13				DS	DOP				
D1	FOR INTERNAL REVIEW	RC	11/13				Scale	1:1000 @ A1 / 1:2000 @ A3				
										Supervising Officer	Contractor	Originator
										AECOM	Gammon	ARUP
											Drawing no. J3518/P/OAP/04/01107	Rev. D1



NOTES:

- THIS DRAWING SHALL BE READ IN CONJUNCTION WITH THE WORKS AREA KEY PLAN IN SHEET NO. 60240249/C1/1000.
- THE SETTING OUT INFORMATION AND WORKS AREA CONDITIONS SHOWN IN THIS DRAWING ARE FOR REFERENCE ONLY. THE WORKS AREA BOUNDARY SHALL BE IN ACCORDANCE WITH THE ENGINEERING CONDITIONS FOR TEMPORARY GOVERNMENT LAND ALLOCATION NO. T15 619. IN CASE OF DISCREPANCY BETWEEN THE BOUNDARY SHOWN ON THIS DRAWING AND THE BOUNDARY INDICATED ON THE ENGINEERING CONDITIONS, THE LATTER SHALL PREVAIL.
- DEMARCATION OF THE WORKS AREA SHALL BE DETERMINED ON SITE.
- REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NOS. H6110 AND H6111 FOR DETAILS OF HOARDING.
- REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NOS. H6121 AND H6122 FOR DETAILS OF CHAIN LINK FENCE.
- REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NO. H6121 FOR DETAILS OF GATE.
- CHAIN LINK FENCE SHALL BE ERECTED ALONG THE WORKS AREA BOUNDARY. THE ALIGNMENT AND EXTENT OF CHAIN LINK FENCE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE SUPERVISING OFFICER.
- THE LOCATION AND WIDTH OF GATE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE SUPERVISING OFFICER.
- NO STRUCTURES SHALL BE ERECTED OTHER THAN SUCH STRUCTURES NOT EXCEEDING TWO STOREYS IN HEIGHT, WHICH ARE APPROVED BY THE DISTRICT LANDS OFFICER AS BEING APPROPRIATE FOR THE USE OF THE SITE AS A WORKS AREA.
- THE TENTATIVE OCCUPATION PERIOD SHALL BE REFERRED TO EMPLOYER'S REQUIREMENTS PART 2 AND PART 14 SECTION 1 CLAUSE 1.45A.
- THE WORKS AREAS SHOWN ON THIS DRAWING ARE TO BE SHARE-USED AMONG THE CONTRACTS OF TM-CLK RELATED CONTRACTS. THE AREAS HATCHED WITH ARE TENTATIVELY ALLOCATED FOR THE USE OF THIS CONTRACT.
- THE COMMON AREA SHALL BE CONCRETE PAVED BY THE CONTRACTOR.

LEGEND:

- WORKS AREA UNDER THIS CONTRACT
- COMMON AREA (MAINTAINED UNDER THIS CONTRACT) TO BE SHARE-USED WITH OTHER CONTRACTS
- WORKS AREA FOR THIS CONTRACT TO BE EARLY HANDED OVER BY THE CONTRACTOR.
- HOARDING AND GATE (TO BE ERECTED AND MAINTAINED UNDER THIS CONTRACT)
- CHAIN LINK FENCE AND GATE (TO BE ERECTED AND MAINTAINED BY OTHERS)
- CHAIN LINK FENCE AND GATE (TO BE ERECTED AND MAINTAINED UNDER THIS CONTRACT)

SETTING OUT COORDINATES OF WORKS AREA W5

POINT	COORDINATES	
	EASTING	NORTHING
W5-1	820162.308	820638.492
W5-2	820216.839	820590.455
W5-3	820286.496	820603.985
W5-4	820421.757	820667.742
W5-5	820490.425	820764.554
W5-6	820483.839	820776.180
W5-7	820393.451	820728.958
W5-8	820399.746	820715.343
W5-9	820268.674	820665.173
W5-10	820325.075	820698.276
W5-11	820306.587	820685.458
W5-12	820305.269	820691.287
W5-13	820279.580	820684.863
W5-14	820268.027	820680.572
X	820169.407	820655.859
Y	820166.601	820655.172
Z	820163.794	820654.484
W5-17	820144.957	820650.334
W5-18	820155.899	820641.093
W5-19	820157.432	820642.788
W5-20	820332.642	820686.314
W5-21	820333.350	820684.738
W5-22	820326.723	820694.608

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
1	OCT. 12	TENDER DRAWING	CWN


STATUS

SCALE	DIMENSION UNIT
A1:1000	METRES

KEY PLAN

Figure 1.2h

This drawing has been prepared for the use of the contractor. It may not be used, modified, reproduced or reissued without the prior written approval of AECOM. AECOM accepts no responsibility for any errors or omissions in this drawing. The contractor shall be responsible for the accuracy of the information provided in this drawing. AECOM shall not be liable for any loss or damage, whether direct or indirect, arising from the use of this drawing.



NOTES:

1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH THE WORKS AREA KEY PLAN IN SHEET NO. 60240249/CT1/000.
2. THE SETTING OUT INFORMATION AND WORKS AREA CONDITIONS SHOWN IN THIS DRAWING ARE FOR REFERENCE ONLY. THE WORKS AREA BOUNDARY SHALL BE IN ACCORDANCE WITH THE ENGINEERING CONDITIONS FOR TEMPORARY GOVERNMENT LAND ALLOCATION NO. TKT 1879. IN CASE OF DISCREPANCY BETWEEN THE BOUNDARY SHOWN ON THIS DRAWING AND THE BOUNDARY INDICATED ON THE ENGINEERING CONDITIONS, THE LATTER SHALL PREVAIL.
3. DEMARCATION OF THE WORKS AREA SHALL BE DETERMINED ON SITE.
4. REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NOS. H6121 AND H6122 FOR DETAILS OF CHAIN LINK FENCE.
5. REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NO. H6121 FOR DETAILS OF GATE.
6. CHAIN LINK FENCE SHALL BE ERECTED ALONG THE WORKS AREA BOUNDARY. THE ALIGNMENT AND EXTENT OF CHAIN LINK FENCE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE SUPERVISING OFFICER.
7. THE LOCATION AND WIDTH OF GATE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE SUPERVISING OFFICER.
8. NO RIGHT OF ACCESS TO THE SEA FROM THE SITE AND FROM THE SEA TO THE SITE SHALL BE ALLOWED EXCEPT BETWEEN THE POINTS A AND B.
9. NO MANNED FACILITIES SHALL BE LOCATED WITHIN AREA X.
10. NO STRUCTURES SHALL BE ERECTED OTHER THAN SUCH STRUCTURES NOT EXCEEDING TWO STOREYS IN HEIGHT, WHICH ARE APPROVED BY THE DISTRICT LANDS OFFICER AS BEING APPROPRIATE FOR THE USE OF THE SITE AS A WORKS AREA.
11. THE TENTATIVE OCCUPATION PERIOD SHALL BE REFERRED TO EMPLOYER'S REQUIREMENTS PART 2 AND PART 14 SECTION 1 CLAUSE 1.45A.
12. THE WORKS AREAS SHOWN ON THIS DRAWING ARE TO BE SHARED AMONG THE CONTRACTS OF TM-CLKL-RELATED CONTRACTS. THE AREAS HATCHED WITH [diagonal lines] ARE TENTATIVELY ALLOCATED FOR THE USE BY THIS CONTRACT.

LEGEND:

- AREA X
- WORKS AREA FOR THIS CONTRACT
- COMMON AREA (MAINTAINED UNDER CONTRACT NO. HY/2012/08) TO BE SHARED WITH CONTRACT NO. HY/2012/08
- CHAIN LINK FENCE AND GATE (TO BE ERECTED AND MAINTAINED UNDER THIS CONTRACT)
- CHAIN LINK FENCE AND GATE (TO BE ERECTED AND MAINTAINED BY OTHERS)
- MTR PROTECTION BOUNDARY

SETTING OUT COORDINATES OF WORKS AREA WA23

POINT	COORDINATES	
	EASTING	NORTHING
W23-C1	826385.78	824036.80
W23-C2	826405.87	823806.07
W23-C3	826344.18	823790.10
W23-C4	826340.88	823801.06
W23-C5	826321.68	823843.84
W23-C6	826334.92	823992.47
W23-C7	826332.72	824033.89

AECOM

PROJECT NO.
60240249

TUEN MUN - CHEK LAP KOK LINK

CONTRACT TITLE
TUEN MUN - CHEK LAP KOK LINK - SOUTHERN CONNECTION VIADUCT SECTION

CLIENT
路政署 HIGHWAYS DEPARTMENT
港務局 港務工程管理有限公司
Hong Kong - Zhuhai - Hainan Bridge
Hong Kong Project Management Office

CONSULTANT
AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS
[Symbol] [Symbol]

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
1	OCT. 12	TENDER DRAWING	CWN

STATUS

SCALE
A1:1:1000

DIMENSION UNIT
METRES

KEY PLAN

Figure 1.2i

PROJECT NO.
60240249


CONTRACT NO.
HY/2012/07

SHEET TITLE
WORKS AREA AND HOARDING PLAN

SHEET NUMBER
60240249/CT1/052

SHEET 2 OF 2

This drawing has been prepared for the use of AECOM by the parties, except as expressly agreed by AECOM, and shall be used, modified, reproduced or made open to the public, without the written consent of AECOM. AECOM does not warrant the accuracy or completeness of the information provided, and shall not be liable for any loss or damage, whether direct or indirect, arising from the use of this drawing.



WORKS AREA WA4
 大蠔灣
 TAI HO WAN

SETTING OUT COORDINATES OF WORKS AREA WA4

POINT	COORDINATES	
	EASTING	NORTHING
W4-1,U	815717.822	818074.398
V	815718.373	818071.803
W4-2,W	815718.923	818069.208
W4-3	815868.411	818103.687
X	815865.759	818117.028
Y	815866.539	818113.104
Z	815867.319	818109.181
W4-4	815860.972	818141.118

- NOTES:**
- THIS DRAWING SHALL BE READ IN CONJUNCTION WITH THE WORKS AREA KEY PLAN IN SHEET NO. 60240249/C1/100.
 - THE SETTING OUT INFORMATION AND WORKS AREA CONDITIONS SHOWN IN THIS DRAWING ARE FOR REFERENCE ONLY. THE WORKS AREA BOUNDARY SHALL BE IN ACCORDANCE WITH THE ENGINEERING CONDITIONS FOR TEMPORARY GOVERNMENT LAND ALLOCATION NO. T15 631.
 - THE CONTRACTOR SHALL NOTE THAT WORKS AREA WA4 IS THE AREA FOR STORAGE OF CORE BOXES FOR OTHER CONTRACTORS OF THE EMPLOYER.
 - THE CONTRACTOR SHALL TAKE UP AND MAINTAIN THE EXISTING CHAIN LINK FENCE AND GATE. PROVIDE THE SECURITY, SITE CLEANLINESS AND TIDINESS FOR THE WORKS AREA.
 - THE CONTRACTOR SHALL NOTE THAT THE SETTING OUT COORDINATES OF WORKS AREA WA4 ARE TENTATIVE ONLY AND THE CONTRACTOR SHALL VERIFY THE SETTING OUT COORDINATES ON SITE.

LEGEND:

WORKS AREA WA4

EXISTING CHAIN LINK FENCE AND GATE

AECOM

PROJECT NO.
 60240249

TUEN MUN - CHEK LAP KOK LINK

CONTRACT TITLE
 TUEN MUN - CHEK LAP KOK LINK - SOUTHERN CONNECTION VIADUCT SECTION

CLIENT

 路政署 HIGHWAYS DEPARTMENT
 港務大樓管理工程處
 Hong Kong + Zhuhai + Hainan Bridge
 Hong Kong Project Management Office

CONSULTANT
 60240249

AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 60240249

Figure 1.2j

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
1	NOV. 12	TENDER ADDENDUM NO. 1	C/W

SCALE
 A1 : 1:1000

DIMENSION UNIT
 大呎

METRES

KEY PLAN

PROJECT NO.
 60240249



CONTRACT NO.
 HY/2012/07

SHEET TITLE
 WORKS AREA WA4

SHEET NUMBER
 60240249/C1/1053


This drawing has been prepared for the use of AECOM only. It may not be used, copied, reproduced, or modified in any way without the written consent of AECOM. AECOM accepts no responsibility for the accuracy of the information shown in this drawing unless it is specifically stated otherwise. Do not scale this drawing. Measurements must be taken from the actual drawing.

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



NOTES
 THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1 FAULT
- EXISTING G.I. STATIONS :**
- ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT N6.8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - ⊕ SLOPE STRIPPING BY GCL CONTRACT HY/2012/04
- PROPOSED G.I. STATIONS :**
- ⊕ BOREHOLE
 - ⊕ TRIAL PIT
 - ⊕ COREHOLE
 - ⊕ SLOPE STRIPPING



Rev	Description	By	Date	Rev	Description	By	Date
01	FOR CONSTRUCTION	RL	31/7/13				
02	FOR CONSTRUCTION	RL	27/7/13				
03	FOR CONSTRUCTION	RL	29/7/13				
04	FOR INTERNAL REVIEW	RL	19/7/12				

Drawn	Date	Client
RL	07/13	路政署 HIGHWAYS DEPARTMENT 港珠澳大桥香港工程指挥部 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office
Checked	Approved	
DS	DOP	
Scale		

Scale: 1:1000 @ A1 / 1:2000 @ A3



	Supervising Officer AECOM Contractor Gammon	Originator ARUP
--	--	---------------------------

Client: 路政署 HIGHWAYS DEPARTMENT
 Project Title: Contract No. HY/2012/07
 Tuen Mun - Chek Lap Kok Link
 Southern Connection Viaduct Section

Drawing title: **Figure 1.2k**


Drawing no. J3518/P/OAP/04/01105 Rev. D1

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1 FAULT
 - EXISTING G.I. STATIONS :
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - ⊕ SLOPE STRIPPING BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I. STATIONS :
 - ⊕ PROPOSED BOREHOLE
 - ⊕ PROPOSED TRIAL PIT
 - ⊕ PROPOSED COREHOLE
 - ⊕ PROPOSED SLOPE STRIPPING



P:\Work\2012\HY/2012/07\Ground Investigation\Plan\CAD\3518/P_OAP/04/1000.dwg
 Plot Date: 07/13
 P:\Work\2012\HY/2012/07\Ground Investigation\Plan\CAD\3518/P_OAP/04/1000.dwg

Rev	Description	By	Date	Rev	Description	By	Date
1	COMPLETION	RL	07/13				
2	SUBMISSION	RL	07/13				
3	SUBMISSION	RL	07/13				

Drawn	Date	Client
RL	07/13	路政署 HIGHWAYS DEPARTMENT
Checked	Approved	澳門澳大橋香港工程管理有限公司 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office
DS	DOP	
Scale	1:1000 @ A1 / 1:2000 @ A3	

			Project Title Contract No. HY/2012/07 Tuen Mun - Chek Lap Kok Link Southern Connection Viaduct Section
			Supervising Officer Contractor Originator

Drawing Title
Figure 1.2I
 Drawing no. J3518/P/OAP/04/1106 Rev c

SUMMARY OF CONSTRUCTION WORKS

The construction phase of the Contract was commenced on 31 October 2013. The three-month rolling construction programme is shown in *Appendix B*.

As informed by the Contractor, details of the major works carried out in this reporting month are listed below:

Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Construction of marine section of berth at Southern Landfall;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.


Land-based Works

- Pier construction;
- Re-alignment of Cheung Tung Road;
- Construction of land section of berth at Southern Landfall;
- Installation of pier head and deck segments; and
- Slope work of Viaducts A, B & C.

The locations of the construction activities are shown in *Figure 1.3*. The Environmental Sensitive Receivers in the vicinity of the Project are shown in *Figure 1.4*.

The environmental mitigation measures implementation schedule is presented in *Appendix C*.

Figure 1.3 Locations of Construction Activities in the Reporting Month






Figure 1.4

Environmental Sensitive Receivers in the Vicinity of Contract No. HY/2012/07
Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section

The EM&A programme required environmental monitoring for air quality, noise, water quality and marine ecology as well as environmental site inspections for air quality, noise, water quality, waste management, marine ecology and landscape and visual impacts. The EM&A requirements and related findings for each component are summarized in the following sections.

2.1 AIR QUALITY

2.1.1 Monitoring Requirements and Equipment

In accordance with the Updated EM&A Manual, impact 1-hour TSP monitoring was conducted three (3) times every six (6) days and impact 24-hour TSP monitoring was carried out once every six (6) days when the highest dust impact was expected. The Action and Limit Levels of the air quality monitoring is provided in *Appendix D*.

Table 2.1 *Locations of Impact Air Quality Monitoring Stations*

Monitoring Station	Location	Description	Monitoring Dates
ASR 9	MTR Depot	On the ground nearby MTR Depot Entrance	5, 11, 14, 20, 26 and 29 April 2016
ASR 8A	Area 4	On ground at the works area, Area 4	5, 11, 14, 20, 26 and 29 April 2016

High Volume Samplers (HVSs) were used for carried out 1-hour and 24-hour TSP monitoring on 5, 11, 14, 20, 26 and 29 April 2016 at ASR8A and ASR9 in accordance with the requirements of the Updated EM&A Manual. The TSP monitoring stations are illustrated in *Figure 2.1* and detailed in *Table 2.1*. Wind anemometer was deployed at Area 4 for logging wind speed and wind direction. Copies of the calibration certificates for the equipment are presented in *Appendix E*. Details of the deployed equipment are given in *Table 2.2*.

Key

- Alternative Air Monitoring Station
- Site Boundary




Figure 2.1

Locations of Air Quality Monitoring Stations

Table 2.2 *Air Quality Monitoring Equipment*

Equipment	Brand and Model
High Volume Sampler (1-hour TSP and 24-hour TSP)	Tisch Environmental Mass Flow Controlled Total Suspended Particulate (TSP) High Volume Sampler (Model No. TE-5170)
Wind Sensor	Global Water (Wind Speed Sensor: WE550; Wind Direction Sensor: WE570)
Wind Anemometer for calibration	Lutron (Model No. AM-4201)

2.1.2 *Monitoring Schedule for the Reporting Month*

The schedule for air quality monitoring in April 2016 is provided in *Appendix F*.

2.1.3 *Results and Observations*

The monitoring results for 1-hour TSP and 24-hour TSP are summarized in *Tables 2.3* and *2.4* respectively. Detailed impact air quality monitoring results are presented in *Appendix G*.

Table 2.3 *Summary of 1-hour TSP Monitoring Results in the Reporting Period*

Monitoring Station	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
ASR 8A	100	44 - 224	394	500
ASR 9	86	62 - 129	393	500

Table 2.4 *Summary of 24-hour TSP Monitoring Results in the Reporting Period*

Monitoring Station	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
ASR 8A	57	43 - 81	178	260
ASR 9	59	51 - 73	178	260

The major dust sources in the reporting period included construction activities under the Contract as well as nearby traffic emissions.

All 1-hour and 24-hour TSP results were below the Action and Limit Levels at all monitoring locations in the reporting period. No action is thus required to be undertaken in accordance with the Event Action Plan presented in *Appendix L*.

Meteorological information collected at ASR8A including wind speed and wind direction is provided in *Appendix H*.

2.2 NOISE MONITORING

2.2.1 Monitoring Requirements and Equipment

In accordance with the Updated EM&A Manual, impact noise monitoring was conducted once per week during the construction phase of the Contract. The Action and Limit Level of the noise monitoring is provided in *Appendix D*.

Noise monitoring was performed on 5, 11, 14, 20, 26 and 29 April 2016 by using sound level meter at the designated monitoring station NSR1A (*Figure 2.2; Table 2.5*) in accordance with the requirements stipulated in the Updated EM&A Manual. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Details of the deployed equipment are provided in *Table 2.6*. Copies of the calibration certificates for the equipment are presented in *Appendix E*.

Table 2.5 *Location of Impact Noise Monitoring Station*

Monitoring Station	Location	Description	Parameter	Frequency and Duration	Monitoring Dates
NSR 1A	Pak Mong Village Pavilion	On the ground at the village entrance	30-minute measurement at each monitoring station between 0700 and 1900 on normal weekdays (Monday to Saturday). L_{eq} , L_{10} and L_{90} would be recorded.	At least once per week	5, 11, 14, 20, 26 and 29 April 2016

Table 2.6 *Noise Monitoring Equipment*

Equipment	Brand and Model
Integrated Sound Level Meter	Rion NL-31
Acoustic Calibrator	Rion NC-73




Figure 2.2

Location of Noise Monitoring Station

2.2.2 *Monitoring Schedule for the Reporting Month*

The schedule for construction noise monitoring in the reporting period is provided in *Appendix F*.

2.2.3 *Results and Observations*

Results for noise monitoring are summarized in *Table 2.7* and the monitoring data is provided in *Appendix I*.

Table 2.7 *Summary of Construction Noise Monitoring Results in the Reporting Period*

	Average , dB(A), L _{eq} (30mins)	Range, dB(A), L _{eq} (30mins)	Limit Level, dB(A), L _{eq} (30mins)
NSR 1A	59	58 - 61	75

No noise Action or Limit Level exceedance was recorded in the reporting month. No action is thus required to be undertaken in accordance with the Event Action Plan presented in *Appendix L*.

Major noise sources during the noise monitoring included noise from crane operation and excavation works, nearby traffic noise and aircraft noise.

2.3 *WATER QUALITY MONITORING*


2.3.1 *Monitoring Requirements and Equipment*

Impact water quality monitoring was carried out to ensure that any deterioration of water quality was detected, and that timely action was taken to rectify the situation. Impact water quality monitoring was undertaken three days per week during the construction period in accordance with the Updated EM&A Manual. The Action and Limit Levels of the water quality monitoring are provided in *Appendix D*.

The locations of the monitoring stations under the Contract are shown in *Figure 2.3* and *Table 2.8*.

Key

- Control / Far Field Station
- Impact Station
- Sensitive Receiver Station
- Site Boundary



WQMS	X	Y
Impact Station		
IS8	814251	818412
IS(Mf)9	813273	818850
IS(Mf)16	814328	819497
Control / Far Field Station		
CS(Mf)3	809989	821117
CS(Mf)5	817990	821129
Sensitive Receiver Station		
SR4	814760	817867
SR4a	815247	818067

Figure 2.3

Locations of Water Quality Monitoring Stations

Table 2.8 *Locations of Impact Water Quality Monitoring Stations and its Corresponding Monitoring Requirements*

Station ID	Type	Coordinates		*Parameters, unit	Frequency	Depth
		Easting	Northing			
IS(Mf)9	Impact Station (Close to HKBCF construction site)	813273	818850	<ul style="list-style-type: none"> • Temperature(°C) • pH (pH unit) • Turbidity (NTU) 	Impact monitoring: 3 days per week, at mid-flood and mid-ebb tides during the construction period of the Contract	3 water depths: 1m below sea surface, mid-depth and 1m above sea bed. If the water depth is less than 3m, mid-depth sampling only. If water depth less than 6m, mid-depth may be omitted
IS(Mf)16	Impact Station (Close to HKBCF construction site)	814328	819497			
IS8	Impact Station (Close to HKBCF construction site)	814251	818412			
SR4	Sensitive receiver (Tai Ho Inlet)	814760	817867			
SR4a	Sensitive receiver	815247	818067			
CS(Mf)3	Control Station	809989	821117			
CS(Mf)5	Control Station	817990	821129			

*Notes:

In addition to the parameters presented monitoring location/position, time, water depth, sampling depth, tidal stages, weather conditions and any special phenomena or works underway nearby were also recorded.

Table 2.9 summarises the equipment used in the impact water quality monitoring programme. Copies of the calibration certificates are attached in Appendix E.

Table 2.9 *Water Quality Monitoring Equipment*

Equipment	Brand and Model
DO and Salinity	YSI Pro2030
Turbidity meter	HACH Model 2100Q
pH meter	Thermo Scientific Orion 2 Star
Positioning Equipment	Koden913MK2 with KBG-3 DGPS antenna
Water Depth Detector	Speedtech Instrument SM-5
Water Sampler	Kemmerer 1520 (1520-C25) 2.2L with messenger

2.3.2 *Monitoring Schedule for the Reporting Month*

The schedule for water quality monitoring in April 2016 is provided in *Appendix F*.

2.3.3 *Results and Observations*

In total of 13 monitoring events for impact water quality monitoring were conducted at all designated monitoring stations in the reporting month. Impact water quality monitoring results and graphical presentations are provided in *Appendix J*.

Neither Action nor Limit Levels exceedances was recorded at all monitoring stations for impact water quality monitoring in the reporting month. No action is thus required to be undertaken in accordance with the Event Action Plan presented in *Appendix L*.

2.4 *DOLPHIN MONITORING*

2.4.1 *Monitoring Requirements*

Impact dolphin monitoring is required to be conducted by a qualified dolphin specialist team to evaluate whether there have been any effects on the dolphins. In order to fulfil the EM&A requirements and make good use of available resources, the on-going impact line transect dolphin monitoring data collected by HyD's *Contract No. HY/2011/03 Hong Kong-Zhuhai-Macao Bridge. Hong Kong Link Road - Section between Scenic Hill and Hong Kong Boundary Crossing Facilities* on the monthly basis is adopted to avoid duplicates of survey effort.

2.4.2 *Monitoring equipment*

Table 2.10 summarizes the equipment used for the impact dolphin monitoring.

Table 2.10 *Dolphin Monitoring Equipment*

Equipment	Model
Global Positioning System (GPS)	Garmin 18X-PC Geo One Phottix
Camera	Nikon D90 300m 2.8D fixed focus Nikon D90 20-300m zoom lens
Laser Binoculars	Infinitor LRF 1000
Marine Binocular	Bushell 7 x 50 marine binocular with compass and reticules
Vessel for Monitoring	65 foot single engine motor vessel with viewing platform 4.5m above water level

2.4.3 *Monitoring Parameter, Frequencies and Duration*

Dolphin monitoring should cover all transect lines in Northeast Lantau (NEL) and the Northwest Lantau (NWL) survey areas twice per month throughout the entire construction period. The monitoring data should be compatible with, and should be made available for, long-term studies of small cetacean ecology in Hong Kong. In order to provide a suitable long-term dataset for comparison, identical methodology and line transects employed in baseline dolphin monitoring was followed in the impact dolphin monitoring.

2.4.4 *Monitoring Location*

The impact dolphin monitoring was carried out in the NEL and NWL along the line transect as depicted in *Figure 2.4*. The co-ordinates of all transect lines are shown in *Table 2.11* below.




Figure 2.4

Layout of Transect Lines of Dolphin Monitoring in Northwest and Northeast Lantau Areas

Table 2.11 Impact Dolphin Monitoring Line Transect Co-ordinates

Line No.		Easting	Northing	Line No.		Easting	Northing
1	Start Point	804671	815456	13	Start Point	816506	819480
1	End Point	804671	831404	13	End Point	816506	824859
2	Start Point	805475	815913	14	Start Point	817537	820220
2	End Point	805477	826654	14	End Point	817537	824613
3	Start Point	806464	819435	15	Start Point	818568	820735
3	End Point	806464	822911	15	End Point	818568	824433
4	Start Point	807518	819771	16	Start Point	819532	821420
4	End Point	807518	829230	16	End Point	819532	824209
5	Start Point	808504	820220	17	Start Point	820451	822125
5	End Point	808504	828602	17	End Point	820451	823671
6	Start Point	809490	820466	18	Start Point	821504	822371
6	End Point	809490	825352	18	End Point	821504	823761
7	Start Point	810499	820880	19	Start Point	822513	823268
7	End Point	810499	824613	19	End Point	822513	824321
8	Start Point	811508	821123	20	Start Point	823477	823402
8	End Point	811508	824254	20	End Point	823477	824613
9	Start Point	812516	821303	21	Start Point	805476	827081
9	End Point	812516	824254	21	End Point	805476	830562
10	Start Point	813525	820872	22	Start Point	806464	824033
10	End Point	813525	824657	22	End Point	806464	829598
11	Start Point	814556	818853	23	Start Point	814559	821739
11	End Point	814556	820992	23	End Point	814559	824768
12	Start Point	815542	818807				
12	End Point	815542	824882				

2.4.5 Action & Limit Levels

The Action and Limit levels of dolphin impact monitoring are shown in *Appendix D*. The Event and Action plan is presented in *Appendix L*.

2.4.6 *Monitoring Schedule for the Reporting Month*

Dolphin monitoring was carried out on 5, 12, 15 and 19 April 2016 (*Appendix F*).

2.4.7 *Results and Observations*

A total of 305.28 km of survey effort was collected, with 76.2% of the total survey effort being conducted under favourable weather conditions (i.e. Beaufort Sea State 3 or below with good visibility) during the surveys in April 2016. Among the two areas, 116.3 km and 188.98 km of survey effort were collected from NEL and NWL survey areas respectively. The total survey effort conducted on primary and secondary lines were 222.14 km and 83.14 km respectively. The survey efforts are summarized in *Appendix K*.

Five (5) groups of eighteen (18) Chinese White Dolphins were sighted during the two sets of monitoring surveys in April 2016. All five (5) dolphin sightings were made in NWL, while none was sighted in NEL. During the surveys in April 2016, two (2) sightings were made on primary lines during on-effort search. None of the dolphin groups was associated with operating fishing vessel or sighted in the proximity of the Project's alignment. The distribution of dolphin sighting during the reporting month is shown in *Figure 2.5*.

Encounter rates of Chinese White Dolphins are deduced from the survey effort and on-effort sighting data made under favourable conditions (Beaufort 3 or below) in April 2016 are shown in *Tables 2.12 & 2.13*.

Table 2.12 *Individual Survey Event Encounter Rates*

		Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)	Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)
		Primary Lines Only	Primary Lines Only
NEL	Set 1: Apr 5 th / 12 th	0.0	0.0
	Set 2: Apr 15 th / 19 th	0.0	0.0
NWL	Set 1: Apr 5 th / 12 th	2.2	17.6
	Set 2: Apr 15 th / 19 th	2.1	6.3

Note: Dolphin Encounter Rates are deduced from the two sets of surveys (two surveys in each set) in April 2016 in Northeast (NEL) and Northwest Lantau (NWL)




Figure 2.5

Date 6/5/2016

HY/2012/07 TM-CLKL Southern Connection Viaduct Section
 The distribution of dolphin sightings during the reporting period
 (Source: Adopted from HKLR03 Monitoring Survey in April 2016)

Environmental
 Resources
 Management



Table 2.13 Monthly Average Encounter Rates

	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)		Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)	
	Primary Lines Only	Both Primary and Secondary Lines	Primary Lines Only	Both Primary and Secondary Lines
Northeast Lantau	0.0	0.0	0.0	0.0
Northwest Lantau	2.1	2.4	11.8	11.2

Note: Overall dolphin encounter rates (sightings per 100 km of survey effort) from all four surveys are conducted in April 2016 on primary lines only as well as both primary lines and secondary lines in Northeast and Northwest Lantau

Due to monthly variation in dolphin occurrence within the study area, it would be more appropriate to draw conclusion on whether any impacts on dolphins have been detected related to the construction activities of the TM-CLKL Southern Connection Viaduct Section in the quarterly EM&A reports, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period and baseline monitoring period will be made.

2.4.8 Marine Mammal Exclusion Zone Monitoring

Daily 250 m marine mammal exclusion zone monitoring was undertaken during the period of daytime marine works activities. No sighting of Indo-Pacific humpback dolphin *Sousa chinensis* (i.e. Chinese White Dolphin) were recorded in April 2016 during the exclusion zone monitoring.

Passive Acoustic Monitoring (PAM) had been decommissioned as no marine piling works was carried out outside the daylight hours since September 2015.

2.5 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting month, four (4) site inspections were carried out on 6, 13, 20 and 28 April 2016.

Key observations during the site inspections are summarized in *Table 2.14*.

Table 2.14 Specific Observations Identified during the Weekly Site Inspections in this Reporting Month

Inspection Date	Environmental Observations	Recommendations/ Remarks
6 April 2016	<p>Area 1</p> <ul style="list-style-type: none"> Some broken sandbags were placed too close to drainage. Refuse was found in drainage. Construction material was placed too close to natural habitat. <p>Area 2</p> <ul style="list-style-type: none"> Soil stockpile was not well covered. 	<p>Area 1</p> <ul style="list-style-type: none"> Broken sandbags should be removed. Refuse in drainage should be cleaned up. Construction material should be placed away from natural habitat. <p>Area 2</p> <ul style="list-style-type: none"> Soil stockpile should be well covered.
13 April 2016	<p>Seafront</p> <ul style="list-style-type: none"> Oil stain was found on the floor. 	<p>Seafront</p> <ul style="list-style-type: none"> Oil stain should be cleaned up.
20 April 2016	<p>Abutment D</p> <ul style="list-style-type: none"> Drip tray for generator was not plugged. The road was partially dry. 	<p>Abutment D</p> <ul style="list-style-type: none"> Drip tray should be plugged. Watering should be applied regularly to avoid dust emission.
28 April 2016	<p>Pier E6</p> <ul style="list-style-type: none"> Drip tray for generator was not plugged. <p>Pier E4</p> <ul style="list-style-type: none"> Waste on platform was not properly stored. 	<p>Pier E6</p> <ul style="list-style-type: none"> Drip tray should be plugged. <p>Pier E7</p> <ul style="list-style-type: none"> Waste should be stored properly.

The Contractor has rectified all of the observations identified during environmental site inspections in the reporting month.

2.6 WASTE MANAGEMENT STATUS

The Contractor has submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

Wastes generated during this reporting period include mainly construction wastes (inert and non-inert), recyclable materials and chemical waste. Reference has been made to the waste flow table prepared by the Contractor (*Appendix M*). The quantities of different types of wastes are summarized in *Table 2.15*.

Table 2.15 Quantities of Different Waste Generated in the Reporting Period

Month/Year	Inert C&D Materials ^(a) (m ³)	Imported Fill (m ³)	Inert Construction Waste Re-used (m ³)	Non-inert Construction Waste ^(b) (kg)	Recyclable Materials ^(c) (kg)	Chemical Wastes (kg)	Marine Sediment (m ³)	
							Category L	Category M (M _p & M _f)
April 2016	565	0	789	79,580	8,724	3,000	0	0

Notes:

- (a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill.
- (b) Non-inert construction wastes include general refuse disposed at landfill.
- (c) Recyclable materials include metals, paper, cardboard, plastics, timber, felled trees and others.

The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/ recycle of C&D materials and wastes. The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.

For chemical waste containers, the Contractor was reminded to treat properly and store temporarily in designated chemical waste storage area on site in accordance with the *Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes*.

2.7 ENVIRONMENTAL LICENSES AND PERMITS

The status of environmental licensing and permit is summarized in *Table 2.16* below.

Table 2.16 Summary of Environmental Licensing and Permit Status

License/ Permit	License or Permit No.	Date of Issue	Date of Expiry	License/ Permit Holder	Remarks
Environmental Permit	EP-354/2009/D	13 March 2015	N/A	HyD	Tuen Mun- Chek Lap Kok Link
Environmental Permit	EP-353/2009/I	17 July 2015	N/A	HyD	Hong Kong Boundary Crossing Facilities
Construction Dust Notification	361571	5 Jul 2013	N/A	GCL	
Construction Dust Notification	362093	17 Jul 2013	N/A	GCL	For Area 23
Chemical Waste Registration	5213-961-G2380-13	10 Oct 2013	N/A	GCL	Chemical waste produced in Contract HY/2012/07 (Area 1 adjacent to Cheng Tung Road, Siu Ho Wan)
Chemical Waste Registration	5213-961-G2380-14	10 Oct 2013	N/A	GCL	Chemical waste produced in Contract HY/2012/07 (Area 2 adjacent to Cheung Tung Road, Pak Mong Village)
Chemical Waste Registration	5213-974-G2588-03	4 Nov 2013	N/A	GCL	Chemical waste produced in Contract HY/2012/07 (WA5 adjacent to Cheung Tung Road, Yam O)
Chemical Waste Registration	5213-951-G2380-17	12 Jun 2014	N/A	GCL	Viaducts A, B, C, D & E
Construction Waste Disposal Account	7017735	10 Jul 2013	N/A	GCL	-
Construction Waste Disposal Account	7019470	3 Mar 2014	N/A	GCL	Vessel CHIT Account
Waste Water Discharge License	WT00019017-2014	13 May 2014	31 May 2019	GCL	Discharge for marine portion
Waste Water Discharge License	WT00019018-2014	13 May 2014	31 May 2019	GCL	Discharge for land portion
Construction Noise Permit for night works and works in general holidays	GW-RW0045-16	27 Jan 2016	25 Jul 2016	GCL	General works at WA5
Construction Noise Permit for night works and works in general holidays	GW-RS0383-16	20 Apr 2016	19 Oct 2016	GCL	For Broad Permit
Construction Noise Permit for night works and works in general holidays	GW-RS0279-16	29 Mar 2016	30 May 2016	GCL	Broad Permit for Segmen. Launching at Land Portion
Construction Noise Permit for night works and works in general holidays	GW-RS0109-16	5 Feb 2016	14 Aug 2016	GCL	Pre-casted pile cap shell installation at E10-E13
Marine Dumping Permit	EP/MD/16-203	29 Mar 2016	30 Apr 2016	GCL	For dumping Type I (Dedicated Site) and Type II sediment
Marine Dumping Permit	EP/MD/16-138	10 Dec 2015	13 Jun 2016	GCL	For dumping Type I sediment

2.8 *IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES*

In response to the site audit findings, the Contractors carried out corrective actions.

A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in *Appendix C*. The necessary mitigation measures were implemented properly for this Contract.

The landscape and visual (L&V) mitigation measures were also monitored on weekly basis in the reporting period. The monitoring status is summarized in *Appendix C*.

2.9 *SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT*

Results for water quality, 1-hour TSP, 24-hour TSP and construction noise monitoring complied with the Action/ Limit levels in the reporting period.

Cumulative statistics on exceedances is provided in *Appendix N*.

2.10 *SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS*

The Environmental Complaint Handling Procedure is provided in *Figure 2.6*

There was no environmental complaint, notification of summons or successful prosecution recorded in the reporting period.

Statistics on complaints, notifications of summons, successful prosecutions are summarized in *Appendix N*.




Figure 2.6

Environmental Complaint Handling Procedure

3 *FUTURE KEY ISSUES*

3.1 *CONSTRUCTION PROGRAMME FOR THE COMING MONTHS*

As informed by the Contractor, the major works for this Contract in May 2016 will be:

Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Construction of marine section of berth at Southern Landfall;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

Land-based Works

- Pier construction;
- Re-alignment of Cheung Tung Road;
- Construction of land section of berth at Southern Landfall;
- Installation of pier head and deck segments; and
- Slope work of Viaducts A, B & C.

3.2 *KEY ISSUES FOR THE COMING MONTH*

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of May 2016 are mainly associated with dust, noise, marine water quality, marine ecology and waste management issues.

3.3 *MONITORING SCHEDULE FOR THE COMING MONTH*

The tentative schedules for environmental monitoring in May 2016 are provided in *Appendix F*.

4.1 CONCLUSIONS

This Thirtieth Monthly EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 to 30 April 2016 in accordance with the Updated EM&A Manual and the requirements of the Environmental Permits (*EP-354/2009/D* and *EP-353/2009/I*).

Air quality (1-hour TSP and 24-hour TSP), noise, water quality (DO, turbidity and SS) and dolphin monitoring were carried out in the reporting month. Results for water quality, air quality and noise monitoring complied with the Action and Limit levels in the reporting period.

Five (5) groups of eighteen (18) Chinese White Dolphins were sighted during the two sets of monitoring surveys in April 2016, while no sighting was made in the proximity of the Project's alignment. There was no unacceptable impact from the construction activities of the TM-CLKL Southern Connection Viaduct Section on Chinese White Dolphins noticeable from general observations during the dolphin monitoring in this reporting month.

Environmental site inspection was carried out four (4) times in April 2016. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audits.

There was no environmental complaint, notification of summons or successful prosecution recorded in the reporting period.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A

Project Organization for Environmental Works



↔ Line of Communication

Appendix B

Three-Month Rolling Construction Programme

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																	
												March			April			May			June								
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20
HY/2012/07 - TM-CLK Link-SC [DWP rF] - Status Update 21-03-2016																													
Contract Key Dates																													
Possession Dates / Access Period																													
POS02-0	Portion A (Commencement of Works+499 days) original	0	21-Mar-16*	0%	0		03-Jun-15		-292	0	0%																		
POS02-1B	Portion A - Area 1B	0	21-Mar-16*	0%	0		14-Sep-15		-188	0	0%																		
POS02-3	Portion A - Area 3	0	21-Mar-16*	0%	0		03-Nov-15		-139	0	0%																		
POS02-6	Portion A - Area 6	0	21-Mar-16*	0%	0		03-Nov-15		-139	0	0%																		
POS03-0	Portion B (Commencement of Works+619 days) original	0	21-Mar-16*	0%	0		02-Oct-15		-171	0	0%																		
Section Completion Dates																													
Vacate Works Area																													
VAC05	Vacate Works Area WA5 (Zone 5C) (Commencement of Works+758 days)	0		0%	0	21-Mar-16*		31-Dec-15	-80	1228	0%																		
General Submissions																													
General Requirements																													
Temporary Works Design																													
PR00130	Unloading Jetty at HKBCF - Working Platform design and approval	90	02-Jun-14 A	95%	5	29-Mar-16	24-Jul-15	29-Jul-15	-196	991	95%																		
Land Works																													
PR00160	Propose/submit a performance review for piled fnds in accordance w/ ETW	101	26-May-14 A	100%	0	21-Mar-16	05-Apr-16	05-Apr-16	10	373	100%																		
Land GI Works																													
PR02204	SQR Sampling & Testing and Approval	110	14-Aug-14 A	95%	6	30-Mar-16	02-Dec-14	08-Dec-14	-383	7	95%																		
PR03110	Trial Pits along Cheung Tung Road	20	21-Oct-13 A	95%	1	21-Mar-16	08-Dec-14	08-Dec-14	-378	11	95%																		
Design Submissions																													
Detailed Design (v18.8 18-08-14)																													
General Submissions																													
ARDD0037-1	Preparation of Seismic Performance Report Viaduct A,B,C,D - AP12.01	50	21-Aug-15 A	80%	10	01-Apr-16	09-Dec-15	22-Dec-15	-73	0	80%																		
ARDD0037-2	IC/SO Approval of Seismic Performance Report Viaduct A,B,C,D - AP12.01	75	04-Apr-16	0%	75	15-Jul-16	23-Dec-15	05-Apr-16	-73	245	0%																		
ARDD0037-5	IC/SO Approval of Seismic Performance Report Viaduct E - AP12.02	75	21-Mar-16	0%	75	01-Jul-16	23-Dec-15	05-Apr-16	-63	255	0%																		
ARDD0037-7	Preparation of Seismic Performance Report Viaduct F - AP12.03	160	21-Aug-15 A	0%	160	28-Oct-16	13-May-15	22-Dec-15	-223	0	0%																		
ARDD0040-1	Preparation of Operation and Maintenance Manual - AP08.00	30	01-Sep-15 A	0%	30	29-Apr-16	11-Nov-15	22-Dec-15	-93	8	0%																		
ARDD0040-2	IC/SO Approval of Operation and Maintenance Manual - AP08.00	75	11-May-16	0%	75	24-Aug-16	23-Dec-15	05-Apr-16	-101	218	0%																		
ARDD0042-2	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	75	14-Jan-15 A	50%	38	11-May-16	30-Oct-15	22-Dec-15	-101	0	50%																		
Viaduct A																													
Viaduct Design																													
ARDD0435-3	Viaduct A - Coordination and Further Issue of Construction Method and Ter	60	01-Jun-15 A	50%	30	29-Apr-16	17-Mar-15	27-Apr-15	-264	18	50%																		
ARDD0435-4	Viaduct A - Preparation of Draft DDA Working Drawing Set	60	01-Jun-15 A	20%	48	25-May-16	19-Feb-15	27-Apr-15	-282	0	20%																		
ARDD0435-6	Viaduct A - Preparation and Coordination of Working Drawing Set	10	26-May-16	0%	10	08-Jun-16	28-Apr-15	11-May-15	-282	0	0%																		
ARDD0435-8	Viaduct A - IC/SO Consent of Supplemental Working Drawings Viaduct A	10	09-Jun-16	0%	10	22-Jun-16	30-Jun-15	13-Jul-15	-247	0	0%																		
Viaduct F1 & F3																													
Viaduct Design																													
ARDD0486-2	Viaduct F1 & F3 - Coordination and Further Issue of Construction Method :	60	02-Mar-15 A	10%	54	02-Jun-16	22-Jun-15	03-Sep-15	-195	0	10%																		
ARDD0486-3	Viaduct F1 & F3 - Preparation of Draft Working Drawing Set	60	02-Mar-15 A	10%	54	02-Jun-16	22-Jun-15	03-Sep-15	-195	0	10%																		
ARDD0486-5	Viaduct F1 & F3 - Preparation and Coordination of DDA/Working Drawing	10	03-Jun-16	0%	10	16-Jun-16	04-Sep-15	17-Sep-15	-195	0	0%																		
ARDD0486-7	Viaduct F1 & F3 - IC/SO Consent of Supplemental Working Drawings Viad	10	17-Jun-16	0%	10	30-Jun-16	18-Sep-15	01-Oct-15	-195	0	0%																		
Viaduct F2, F4 and F5																													
Viaduct Design																													
ARDD0530-2	Viaduct F2, F4 & F5 - GCL/FRE Issue of Construction Method/Temporary	0		0%	0	21-Mar-16		11-May-15	-224	0	0%																		
ARDD0530-3	Viaduct F2, F4 & F5 - Coordination and Further Issue of Construction Mett	60	21-Mar-16	0%	60	10-Jun-16	12-May-15	03-Aug-15	-224	0	0%																		
ARDD0530-4	Viaduct F2, F4 & F5 - Preparation of Draft Working Drawing Set	60	21-Mar-16	0%	60	10-Jun-16	12-May-15	03-Aug-15	-224	0	0%																		
ARDD0530-6	Viaduct F2, F4 & F5 - Preparation and Coordination of DDA/Working Draw	10	13-Jun-16	0%	10	24-Jun-16	04-Aug-15	17-Aug-15	-224	0	0%																		
ARDD0530-E	Viaduct F2, F4 & F5 - IC/SO Consent of Supplemental Drawings of Viaduc	10	21-Mar-16	0%	10	01-Apr-16	18-Sep-15	01-Oct-15	-131	60	0%																		
Associated Construction Milestones																													
ARDD0552	Viaduct F2, F4 & F5 - DDA approval ready for Commencement of Pilecaps	0	21-Mar-16	0%	0		24-Jul-15		-241	151	0%																		
Parapet and Utility Trough																													
ARDD0562-4	IC/SO Approval of DDA -DP30.01	75	31-Jul-14 A	90%	8	30-Mar-16	30-Nov-15	09-Dec-15	-80	0	100%																		
ARDD0562-5	IC/SO Approval of DDA -DP30.01	0		0%	0	30-Mar-16		09-Dec-15	-80	31	0%																		
ARDD0566	IC/SO Approval of DDA -DP31.01	75	24-Oct-14 A	80%	15	08-Apr-16	19-Nov-15	09-Dec-15	-87	0	80%																		
ARDD0566-1	IC/SO Approval of DDA -DP31.01	0		0%	0	08-Apr-16		09-Dec-15	-87	92	0%																		
Slopeworks for Viaduct B: 9SE- B/C8, B/C9, B/F9, B/F85+ 10SW-A/F52, A/F53																													

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWP rE2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 1 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																							
												March				April				May				June											
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20						
ARDD0580-5	Preparation of Slope A/F52 Submission - CP12.03	20	10-Feb-15 A	100%	0	21-Mar-16	31-Jul-19	31-Jul-19	878	878	100%																								
ARDD0580-6	IC/SO Approval of Slope - CP12.03	75	21-Sep-15 A	95%	4	24-Mar-16	07-Sep-15	10-Sep-15	-140	0	95%																								
Slopeworks for Viaduct D: 10NW -C/R4, C/F9, C/F10, C/F11, C/F17, C/F50																																			
ARDD0603	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	75	16-Dec-14 A	95%	4	24-Mar-16	02-Jun-15	05-Jun-15	-209	0	95%																								
ARDD0603-1	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	0		0%	0	24-Mar-16		05-Jun-15	-209	0	0%																								
ARDD0604-2	IC/SO Approval of Slope Combined AIP/DDA -CP14.02	75	18-May-15 A	75%	19	14-Apr-16	15-Sep-15	09-Oct-15	-134	0	75%																								
ARDD0604-3	IC/SO Approval of Revised Slope Combined AIP/DDA -CP14.02	0		0%	0	14-Apr-16		09-Oct-15	-134	75	0%																								
Waterworks, Drainage & Utility Diversions																																			
ARDD0629	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	75	22-Jul-14 A	95%	4	24-Mar-16	19-Oct-15	22-Oct-15	-110	0	95%																								
ARDD0629-1	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	0		0%	0	24-Mar-16		22-Oct-15	-110	0	0%																								
ARDD0629-2	Gov't Approval of Submissions for Waterworks, Drainage & Utility Diversior	75	02-Jan-14 A	95%	4	24-Mar-16	19-Oct-15	22-Oct-15	-110	0	95%																								
Viaduct Approach Ramp Retaining Walls																																			
Approach Ramp B																																			
ARDD0664	Approach B - IC/SO Approval of Approach Ramp B DDA -DP21.01	75	14-Oct-14 A	80%	15	08-Apr-16	09-Feb-16	29-Feb-16	-29	0	80%																								
ARDD0664-1	Approach B - IC/SO Approval of Approach Ramp B DDA -DP21.01	0		0%	0	08-Apr-16		29-Feb-16	-29	110	0%																								
Approach A																																			
ARDD0670	Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	75	03-Oct-14 A	95%	4	24-Mar-16	24-Dec-15	29-Dec-15	-62	0	95%																								
ARDD0670-1	Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	0		0%	0	24-Mar-16		29-Dec-15	-62	0	0%																								
Approach F																																			
ARDD0676	Approach F - IC/SO Approval of Approach Ramp F DDA -DP24.01	75	23-Dec-14 A	70%	23	20-Apr-16	20-Feb-15	24-Mar-15	-281	0	70%																								
ARDD0676-1	Approach F - IC/SO Approval of Approach Ramp F DDA -DP24.01	0		0%	0	20-Apr-16		30-Dec-15	-80	193	0%																								
Landscape																																			
ARDD0701	Water Supply Application to WSD	0		0%	0	21-Mar-16		05-Jan-16	-53	0	0%																								
ARDD0702	Gov't Approval of LVIA	40	21-Mar-16	0%	40	13-May-16	06-Jan-16	01-Mar-16	-53	143	0%																								
Segment Target Geometry And Erection Engineering																																			
Viaduct A																																			
ARDD0716	Viaduct A - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Mar-16		31-Jul-19	878	878	0%																								
ARDD0717	Viaduct A - Erection Sequence Analysis	20	21-Jan-16 A	0%	20	15-Apr-16	03-Mar-15	30-Mar-15	-274	0	0%																								
ARDD0718	Viaduct A - Target Geometry Analysis	20	18-Apr-16	0%	20	13-May-16	31-Mar-15	27-Apr-15	-274	0	0%																								
ARDD0719	Viaduct A - Segment Geometry Schedules	10	16-May-16	0%	10	27-May-16	28-Apr-15	11-May-15	-274	8	0%																								
ARDD0719-1	Viaduct A - Issue of Pierhead Segments Bridge A1, A2	0		0%	0	08-Jun-16		13-Jul-15	-237	10	0%																								
ARDD0719-3	Viaduct A - Issue of Casting Data and Segment Catalogue Bridge A2 (Final	0		0%	0	08-Jun-16		13-Jul-15	-237	10	0%																								
ARDD0719-4	Viaduct A - Issue of Casting Data and Segment Catalogue Bridge A1 (Final	0		0%	0	08-Jun-16		11-May-15	-282	0	0%																								
ARDD0719-5	Viaduct A - Issue Erection Manual	40	09-Jun-16	0%	40	03-Aug-16	12-May-15	06-Jul-15	-282	0	0%																								
Viaduct C																																			
ARDD0724-5	Viaduct C - Issue Erection Manual	30	21-Dec-15 A	5%	29	28-Apr-16	02-Oct-15	11-Nov-15	-121	18	5%																								
Viaduct E5 and E6																																			
ARDD0734	Viaduct E5 & E6 - Segment Geometry Schedules	10	05-May-14 A	90%	1	21-Mar-16	18-Jun-15	18-Jun-15	-197	3	90%																								
TGP0570	Viaduct E5 & E6 - Issue of Optimised Casting Data and Segment Catalogue	40	30-Apr-15 A	90%	4	24-Mar-16	15-Jun-15	18-Jun-15	-200	0	90%																								
TGP0590	Viaduct E5 & E6 - Issue Erection Manual	10	25-Mar-16	0%	10	07-Apr-16	19-Jun-15	02-Jul-15	-200	40	0%																								
Viaduct E7 & E8																																			
ARDD0739	Viaduct E7 & E8 - Segment Geometry Schedules	10	05-May-14 A	90%	1	21-Mar-16	18-Jun-15	18-Jun-15	-197	0	90%																								
TGP0760	Viaduct E7 & E8 - Issue of Optimised Casting Data and Segment Catalogue	40	31-Jul-15 A	90%	4	24-Mar-16	02-Aug-16	05-Aug-16	96	283	90%																								
TGP0790	Viaduct E7 & E8 - Issue Erection Manual	10	22-Mar-16	0%	10	04-Apr-16	19-Jun-15	02-Jul-15	-197	43	0%																								
Viaduct E2																																			
TGP0290	Viaduct E2 - Issue of Erection Manual	10	21-Mar-16	0%	10	01-Apr-16	22-Apr-15	05-May-15	-238	28	0%																								
Viaduct F																																			
ARDD0751	Viaduct F - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Mar-16		11-May-15	-224	0	0%																								
ARDD0752	Viaduct F - Erection Sequence Analysis	30	21-Mar-16	0%	30	29-Apr-16	12-May-15	22-Jun-15	-224	0	0%																								
ARDD0753	Viaduct F - Target Geometry Analysis	30	02-May-16	0%	30	10-Jun-16	23-Jun-15	03-Aug-15	-224	0	0%																								
ARDD0754	Viaduct F - Segment Geometry Schedules	10	13-Jun-16	0%	10	24-Jun-16	04-Aug-15	17-Aug-15	-224	0	0%																								
Major Procurement																																			
Marine Permanent Navigaion Aids																																			
PR65011	Design & Approvals for Marine Navigation Aids	150	23-Oct-13 A	90%	15	11-Apr-16	02-Sep-15	19-Sep-15	-162	0	90%																								
PR65012	Procure & Deliver Marine Navigation Aids	240	12-Apr-16	0%	240	27-Jan-17	21-Sep-15	15-Jul-16	-162	0	0%																								
Deck Segment Installation Equipment																																			
Lifting Frames																																			
Lifting Frames 3 & 4																																			
PR68017	Lifting Frame 3&4 Fabrication	85	29-Sep-14 A	67%	28	27-Apr-16	16-Mar-15	22-Apr-15	-299	0	67%																								

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPRe2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																								
												March				April				May				June												
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20							
PR68018	Lifting Frame 3&4 Delivery	30	27-Apr-16	0%	30	03-Jun-16	23-Apr-15	29-May-15	-299	13	0%																									
Lifting Frames 5 & 6																																				
PR68019	Lifting Frame 5&6 Design	70	21-Mar-16	0%	70	17-Jun-16	20-Jan-15	18-Apr-15	-344	0	0%																									
PR68020	Lifting Frame 5&6 Approval	60	18-Jun-16	0%	60	27-Aug-16	20-Apr-15	02-Jul-15	-344	0	0%																									
Unloading Frames																																				
Type 1 (at B6 and D6)																																				
PR69110	Unloading Frame Type 1 Fabrication	80	23-Feb-15 A	28%	58	02-Jun-16	06-Oct-15	12-Dec-15	-136	0	28%																									
PR69120	Unloading Frame Type 1 Delivery (UF-1A & UF-1B)	24	02-Jun-16	0%	24	02-Jul-16	14-Dec-15	13-Jan-16	-136	0	0%																									
Type 2 (at Bridge E1)																																				
PR69170	Unloading Frame Type 2 Design	50	21-Mar-16	0%	50	24-May-16	04-Nov-15	04-Jan-16	-112	0	0%																									
PR69180	Unloading Frame Type 2 Fabrication	80	29-Apr-16	0%	80	04-Aug-16	09-Dec-15	17-Mar-16	-112	0	0%																									
Deck Segments & Precast Pile Cap Shells																																				
Preliminaries																																				
MBBE0050	Precast Segment Mould Fabrication & Erection (Viaduct A)	52	24-Dec-14 A	100%	0	21-Mar-16	13-Jul-15	13-Jul-15	-205	995	100%																									
MBBE0054	Precast Segment Mould Design (Viaduct F1 to F5)	42	21-Mar-16	0%	42	13-May-16	25-Aug-15	15-Oct-15	-169	0	0%																									
MBBE0056	Precast Segment Mould Fabrication & Erection (Viaduct F1 to F5)	52	06-Apr-16	0%	52	07-Jun-16	07-Sep-15	09-Nov-15	-169	51	0%																									
Viaduct B																																				
Precast Deck Segments																																				
MBBE130-1	B: Progressive Match Cast Segment Manufacture & Delivery remaining segments	597	24-Oct-14 A	99.4%	4	24-Mar-16	27-Oct-15	30-Oct-15	-119	308	99.4%																									
Viaduct E																																				
Precast Deck Segments																																				
MBE00014	Viaduct E2 - Pier Head Segment Casting	0	21-Mar-16	0%	0		31-Jul-19		995	995	0%																									
Viaduct E1																																				
MBEE0130-5	E1: Progressive Segment Manufacture & Delivery remaining segments (18)	456	08-Apr-15 A	86.2%	63	08-Jun-16	03-Oct-15	16-Dec-15	-138	129	86.2%																									
Viaduct E2																																				
MBEE0130-7	E2: Progressive Segment Manufacture & Delivery remaining segments (41)	376	06-May-15 A	34.8%	245	17-Jan-17	06-Mar-15	04-Jan-16	-308	750	34.8%																									
Viaduct E5, E6, E7 & E8																																				
MBEE0130-9	E5-6-7-8: Progressive Segment Manufacture & Delivery remaining segments	360	06-May-15 A	10%	324	25-Apr-17	06-Jul-15	06-Aug-16	-212	671	10%																									
Viaduct D																																				
Precast Deck Segments																																				
MBDE0130-7	D: Progressive Match Cast Segment Manufacture & Delivery (311 Nr)	315	05-May-15 A	50.5%	156	28-Sep-16	21-Sep-15	02-Apr-16	-147	55	50.5%																									
Viaduct C																																				
Precast Deck Segments																																				
MBCE0130-1	C: Progressive Segment Manufacture & Delivery remaining segments (388)	265	19-May-15 A	36.6%	168	15-Oct-16	22-Oct-15	19-May-16	-123	49	36.6%																									
Parapets																																				
PP6010	Procure Sub-Contractor for Precast Parapets/Barriers	40	21-Aug-15 A	0%	40	11-May-16	24-Oct-15	09-Dec-15	-121	80	0%																									
PP6011	Precast Parapets/Barriers Detail Design & Procure Moulds	120	06-Oct-15 A	0%	120	16-Aug-16	06-May-15	26-Sep-15	-261	0	0%																									
Materials																																				
PP7010	Procure Sub-contractor for Signs & Street Furniture	90	21-Mar-16	0%	90	12-Jul-16	04-Sep-15	21-Dec-15	-161	0	0%																									
Bearings																																				
Viaduct A																																				
PPBRA5	SO review & comment on design submission - Viaduct A	36	21-Mar-16	0%	36	06-May-16	18-Mar-16	04-May-16	-2	0	0%																									
PPBRA6	Bearing Design Amendment & re-issue - Viaduct A	12	07-May-16	0%	12	21-May-16	12-May-16	26-May-16	4	6	0%																									
PPBRA7	Manufacture of Bearing - Viaduct A	54	21-Mar-16	0%	54	28-May-16	18-Mar-16	26-May-16	-2	0	0%																									
PPBRA8	Testing Bearing - Viaduct A	18	30-May-16	0%	18	20-Jun-16	27-May-16	17-Jun-16	-2	0	0%																									
Viaduct C																																				
PPBRC6	Bearing Design Amendment & re-issue - Viaduct C	12	21-Mar-16	0%	12	07-Apr-16	18-Jul-19	31-Jul-19	983	983	0%																									
PPBRC99	Site preparation Bearings for Viaduct C	6	21-Mar-16	0%	6	30-Mar-16	05-Mar-16	11-Mar-16	-13	0	0%																									
Viaduct D																																				
PPBRD99	Site preparation Bearings for Viaduct D	38	21-Mar-16	0%	38	11-May-16	20-Oct-15	04-Dec-15	-123	0	0%																									
Viaduct E																																				
PPBRE3	Bearing design and submission - Viaduct E (E1, E2, E5, E6, E7 & E8)	12	28-Nov-13 A	100%	0	21-Mar-16	14-Nov-15	14-Nov-15	-102	0	100%																									
PPBRE4	Design check by ICE - Viaduct E (E1, E2, E5, E6, E7 & E8)	24	04-Apr-14 A	100%	0	08-Apr-16	28-Nov-15	28-Nov-15	-102	0	100%																									
PPBRE5	SO review & comment on design submission - Viaduct E (E1, E2, E5, E6, E7 & E8)	36	26-Sep-14 A	100%	0	22-Apr-16	12-Dec-15	12-Dec-15	-102	0	100%																									
PPBRE6	Bearing Design Amendment & re-issue - Viaduct E (E1, E2, E5, E6, E7 & E8)	12	22-Apr-16	0%	12	06-May-16	14-Dec-15	29-Dec-15	-102	0	0%																									
PPBRE7	Manufacture of Bearing - Viaduct E (E1, E2, E5, E6, E7 & E8)	54	02-Jun-14 A	100%	0	07-May-16	29-Dec-15	29-Dec-15	-102	0	100%																									
PPBRE8	Testing Bearing - Viaduct E (E1, E2, E5, E6, E7 & E8)	24	03-Aug-15 A	100%	0	23-May-16	13-Jan-16	13-Jan-16	-102	0	100%																									
Bridge E1																																				

- Actual Work
- Planned Bar
- Critical Bar
- ◆ Milestone

Project ID: J3518DWPrE2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 3 of 21 Pages)
 (Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																								
												March				April				May				June												
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20							
SA2B0160	A4 (A2b) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	24-Feb-16 A	100%	0	29-Feb-16 A					100%																									
Pier Works																																				
SA2B0170	A4 (A2b) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	01-Mar-16 A	100%	0	04-Mar-16 A					100%																									
SA2B0180	A4 (A2b) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	5	05-Mar-16 A	100%	0	10-Mar-16 A					100%																									
SA2B0200	A4 (A2b) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	11-Mar-16 A	100%	0	14-Mar-16 A					100%																									
SA2B0210	A4 (A2b) - Type 4B Pier Scaffolding (2nd Lift)	2	15-Mar-16 A	70%	1	21-Mar-16	20-May-16	20-May-16	43	0	70%																									
SA2B0220	A4 (A2b) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	6	21-Mar-16	0%	6	31-Mar-16	20-May-16	28-May-16	43	0	0%																									
SA2B0240	A4 (A2b) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	31-Mar-16	0%	3	05-Apr-16	28-May-16	01-Jun-16	43	0	0%																									
SA2B0300	A4 (A2b) - Type 4B Pier Head Scaffolding	4	05-Apr-16	0%	4	09-Apr-16	01-Jun-16	08-Jun-16	43	0	0%																									
SA2B0310	A4 (A2b) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	09-Apr-16	0%	10	23-Apr-16	08-Jun-16	24-Jun-16	43	0	0%																									
SA2B0330	A4 (A2b) - Type 4B Pier Head Concreting	1	23-Apr-16	0%	1	25-Apr-16	24-Jun-16	25-Jun-16	43	0	0%																									
SA2B0340	A4 (A2b) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldin	6	25-Apr-16	0%	6	03-May-16	25-Jun-16	05-Jul-16	43	66	0%																									
Pier A2 (A2d)																																				
Pier Works																																				
SA2D0180	A2 (A2d) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	5	20-Feb-16 A	100%	0	22-Feb-16 A					100%																									
SA2D0200	A2 (A2d) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	22-Feb-16 A	100%	0	25-Feb-16 A					100%																									
SA2D0210	A2 (A2d) - Type 4B Pier Scaffolding (2nd Lift)	2	26-Feb-16 A	100%	0	28-Feb-16 A					100%																									
SA2D0220	A2 (A2d) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	6	29-Feb-16 A	100%	0	09-Mar-16 A					100%																									
SA2D0240	A2 (A2d) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	10-Mar-16 A	100%	0	14-Mar-16 A					100%																									
SA2D0300	A2 (A2d) - Type 4B Pier Head Scaffolding	4	15-Mar-16 A	20%	3	24-Mar-16	11-May-16	16-May-16	38	0	20%																									
SA2D0310	A2 (A2d) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	24-Mar-16	0%	10	09-Apr-16	18-May-16	30-May-16	38	0	0%																									
SA2D0330	A2 (A2d) - Type 4B Pier Head Concreting	1	09-Apr-16	0%	1	11-Apr-16	31-May-16	31-May-16	38	0	0%																									
SA2D0340	A2 (A2d) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldin	6	11-Apr-16	0%	6	19-Apr-16	01-Jun-16	10-Jun-16	38	77	0%																									
Pier A6 (A1f)																																				
Pier Works																																				
SA1F0260	A6 (A1f) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (3rd Lift)	5	02-Feb-16 A	100%	0	01-Mar-16 A					100%																									
SA1F0280	A6 (A1f) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (3rd Lift)	3	02-Mar-16 A	50%	2	22-Mar-16	18-Jul-16	19-Jul-16	84	0	50%																									
SA1F0300	A6 (A1f) - Type 4B-MJ Pier Head Scaffolding	4	22-Mar-16	0%	4	30-Mar-16	20-Jul-16	25-Jul-16	84	0	0%																									
SA1F0310	A6 (A1f) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	9	30-Mar-16	0%	9	11-Apr-16	26-Jul-16	04-Aug-16	84	0	0%																									
SA1F0330	A6 (A1f) - Type 4B-MJ Pier Head Concreting	1	11-Apr-16	0%	1	12-Apr-16	05-Aug-16	05-Aug-16	84	0	0%																									
SA1F0340	A6 (A1f) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffo	6	12-Apr-16	0%	6	21-Apr-16	06-Aug-16	13-Aug-16	84	76	0%																									
SA1F0350	A6 (A1f) - Type 4B-Bearing Plinth	6	12-Apr-16	0%	6	21-Apr-16	06-Aug-16	13-Aug-16	84	76	0%																									
Bridge A1																																				
Pier A8 (A1d)																																				
Pier Works																																				
SA1D0270	A8 (A1d) - Type 5B Pier Head Curing & Striking of Forms & Remove Scaffi	6	16-Feb-16 A	100%	0	23-Feb-16 A					100%																									
SA1D0280	A8 (A1d) - Type 5B Pier Backfilling Works	4	21-Mar-16	0%	4	24-Mar-16	02-Jul-15	06-Jul-15	-207	93	0%																									
Pier A10 (A1b)																																				
Pier Works																																				
SA1B0280	A10 (A1b) - Type 5B Pier Backfilling Works	4	23-Feb-16 A	100%	0	03-Mar-16 A					100%																									
Pier A7 (A1e)																																				
Pier Works																																				
SA1E0260	A7 (A1e) - Type 5B Pier Rebarwork, Formwork & Prep (3rd Lift)	5	25-Jan-16 A	100%	0	28-Feb-16 A					100%																									
SA1E0280	A7 (A1e) - Type 5B Pier Concreting, Curing & Striking, CJ prep (3rd Lift)	3	29-Feb-16 A	100%	0	04-Mar-16 A					100%																									
SA1E0300	A7 (A1e) - Type 5B Pier Head Scaffolding	4	05-Mar-16 A	100%	0	12-Mar-16 A					100%																									
SA1E0310	A7 (A1e) - Type 5B Pier Head Rebarwork, Formwork & Prep	9	14-Mar-16 A	50%	5	29-Mar-16	27-Jun-16	04-Jul-16	69	0	50%																									
SA1E0330	A7 (A1e) - Type 5B Pier Head Concreting	1	29-Mar-16	0%	1	30-Mar-16	05-Jul-16	05-Jul-16	69	0	0%																									
SA1E0340	A7 (A1e) - Type 5B Pier Head Curing/Striking of Forms/Remove Scaffoldin	6	30-Mar-16	0%	6	07-Apr-16	06-Jul-16	13-Jul-16	69	86	0%																									
Pier A9 (A1c)																																				
Pier Works																																				
SA1C0160	A9 (A1c) - Type 5B Pier Rebarwork (1st Lift)	3	01-Mar-16 A	100%	0	05-Mar-16 A					100%																									
SA1C0170	A9 (A1c) - Type 5B Pier Formwork & Prep for Concreting (1st Lift)	2	07-Mar-16 A	100%	0	08-Mar-16 A					100%																									
SA1C0180	A9 (A1c) - Type 5B Pier Concreting (1st Lift)	1	09-Mar-16 A	100%	0	09-Mar-16 A					100%																									
SA1C0182	A9 (A1c) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	11-Mar-16 A	100%	0	12-Mar-16 A					100%																									
SA1C0190	A9 (A1c) - Type 5B Pier Head Scaffolding	3	21-Mar-16	0%	3	23-Mar-16	22-Jun-15	27-Jun-15	-213	0	0%																									
SA1C0200	A9 (A1c) - Type 5B Pier Head Rebarwork	4	24-Mar-16	0%	4	31-Mar-16	27-Jun-15	03-Jul-15	-213	0	0%																									
SA1C0210	A9 (A1c) - Type 5B Pier Head Formwork & Prep for Concreting	4	01-Apr-16	0%	4	06-Apr-16	03-Jul-15	08-Jul-15	-213	0	0%																									
SA1C0220	A9 (A1c) - Type 5B Pier Head Concreting	1	07-Apr-16	0%	1	07-Apr-16	08-Jul-15	09-Jul-15	-213	0	0%																									
SA1C0270	A9 (A1c) - Type 5B Pier Head Curing & Striking of Forms & Remove Scaffi	6	08-Apr-16	0%	6	15-Apr-16	09-Jul-15	17-Jul-15	-213	0	0%																									
SA1C0280	A9 (A1c) - Type 5B Pier Backfilling Works	4	12-Apr-16	0%	4	16-Apr-16	13-Jul-15	18-Jul-15	-213	78	0%																									
Abutment & Approach Ramp A																																				
SA1A0200	Abutment A - Walls & Staircase	45	15-Feb-16 A	100%	0	20-Mar-16 A					100%																									
SA1A0250	AR-A - RE Walls - Excavation/formation/drainage filter & bottom layer to g	12	14-Mar-16 A	5%	11	07-Apr-16	18-Apr-16	03-May-16	20	80	5%																									

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrE2-M34
Layout: J3518-DWP-3MRP Submission - M34
Filter: TASK filters: 3-Month Lookahead, No CC
Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 5 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																										
												March					April					May				June												
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20									
Viaduct C																																						
Bridge C4																																						
Pier C4 (C4b)																																						
Pier Head Segments																																						
SC4B0374	C4 (C4b) - Pier Head Segment Diaphragm - Rebar	12	30-Jan-16 A	100%	0	04-Mar-16 A					100%																											
SC4B0376	C4 (C4b) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	15-Feb-16 A	100%	0	10-Mar-16 A					100%																											
SC4B0378	C4 (C4b) - Pier Head Segment Diaphragm - Concreting	2	17-Feb-16 A	100%	0	11-Mar-16 A					100%																											
SC4B0380	C4 (C4b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	18-Feb-16 A	100%	0	15-Mar-16 A					100%																											
Pier C2 (C4d)																																						
Pier Head Segments																																						
SC4D0372	C2 (C4d) - Pier Head Segment Lift & Fix (1 seg)	1	22-Jan-16 A	50%	1	21-Mar-16	31-Jul-19	31-Jul-19	952	952	50%																											
SC4D0374	C2 (C4d) - Pier Head Segment Diaphragm - Rebar	12	11-Feb-16 A	50%	6	30-Mar-16	24-Jul-19	31-Jul-19	946	946	50%																											
SC4D0376	C2 (C4d) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	15-Feb-16 A	50%	4	24-Mar-16	27-Jul-19	31-Jul-19	948	948	50%																											
SC4D0378	C2 (C4d) - Pier Head Segment Diaphragm - Concreting	2	16-Feb-16 A	50%	1	21-Mar-16	20-Feb-16	20-Feb-16	-25	57	50%																											
SC4D0380	C2 (C4d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	17-Feb-16 A	50%	3	23-Mar-16	18-Feb-16	20-Feb-16	-27	55	50%																											
Pier C5 (C4a)																																						
Pier Head Segments																																						
SC4A0372	C5 (C4a) - Pier Head Segment Lift & Fix (1 seg)	2	01-Mar-16 A	100%	0	01-Mar-16 A					100%																											
SC4A0374	C5 (C4a) - Pier Head Segment Diaphragm - Rebar	13	08-Mar-16 A	50%	6	31-Mar-16	23-Jul-19	31-Jul-19	946	946	50%																											
SC4A0376	C5 (C4a) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	17-Mar-16 A	20%	6	31-Mar-16	27-Feb-16	05-Mar-16	-18	0	20%																											
SC4A0378	C5 (C4a) - Pier Head Segment Diaphragm - Concreting	2	31-Mar-16	0%	2	02-Apr-16	07-Mar-16	08-Mar-16	-18	0	0%																											
SC4A0380	C5 (C4a) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	02-Apr-16	0%	6	11-Apr-16	09-Mar-16	15-Mar-16	-18	64	0%																											
Pier C3 (C4c)																																						
Pier Head Segments																																						
SC4C0370	C3 (C4c) - Pier Head Segment - Temporary Platform	6	10-Mar-16 A	100%	0	18-Mar-16 A					100%																											
SC4C0372	C3 (C4c) - Pier Head Segment Lift & Fix (1 seg)	2	21-Mar-16	0%	2	22-Mar-16	23-Jan-16	25-Jan-16	-46	0	0%																											
SC4C0374	C3 (C4c) - Pier Head Segment Diaphragm - Rebar	12	23-Mar-16	0%	12	09-Apr-16	26-Jan-16	11-Feb-16	-46	0	0%																											
SC4C0376	C3 (C4c) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	11-Apr-16	0%	8	21-Apr-16	12-Feb-16	20-Feb-16	-46	0	0%																											
SC4C0378	C3 (C4c) - Pier Head Segment Diaphragm - Concreting	2	22-Apr-16	0%	2	23-Apr-16	22-Feb-16	23-Feb-16	-46	0	0%																											
SC4C0380	C3 (C4c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	25-Apr-16	0%	6	30-Apr-16	24-Feb-16	02-Mar-16	-45	37	0%																											
Pier C6 (C3f)																																						
Pier Works																																						
SC3F0310	C6 (C3f) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	8	14-Jan-16 A	100%	0	03-Mar-16 A					100%																											
SC3F0330	C6 (C3f) - Type 4B-MJ Pier Head Concreting	1	04-Mar-16 A	100%	0	04-Mar-16 A					100%																											
SC3F0340	C6 (C3f) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffi	4	05-Mar-16 A	50%	2	22-Mar-16	03-Mar-16	04-Mar-16	-15	0	50%																											
SC3F0350	C6 (C3f) - Type 4B-Bearing Plinth	6	10-Mar-16 A	100%	0	18-Mar-16 A					100%																											
Pier Head Segments																																						
SC3F0370	C6 (C3f) - Pier Head Segment - Temporary Platform	6	23-Mar-16	0%	6	01-Apr-16	05-Mar-16	11-Mar-16	-15	0	0%																											
SC3F0371	C6 (C3f) - Pier Head Segment Bearings	2	02-Apr-16	0%	2	05-Apr-16	12-Mar-16	14-Mar-16	-15	0	0%																											
SC3F0372	C6 (C3f) - Pier Head Segment Lift & Temp Support (2 seg)	7	06-Apr-16	0%	7	13-Apr-16	15-Mar-16	22-Mar-16	-15	67	0%																											
Bridge C3																																						
Pier C7 (C3e)																																						
Pier Works																																						
SC3E0320	C7 (C3e) - Type 5B Pier Backfilling Works	4	21-Mar-16	0%	4	24-Mar-16	27-Jul-19	31-Jul-19	948	948	0%																											
Pier Head Segments																																						
SC3E0374	C7 (C3e) - Pier Head Segment Diaphragm - Rebar	12	29-Feb-16 A	100%	0	08-Mar-16 A					100%																											
SC3E0376	C7 (C3e) - Pier Head Segment Diaphragm - Formwork	8	09-Mar-16 A	100%	0	10-Mar-16 A					100%																											
SC3E0378	C7 (C3e) - Pier Head Segment Diaphragm - Concreting	2	11-Mar-16 A	100%	0	11-Mar-16 A					100%																											
SC3E0380	C7 (C3e) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	12-Mar-16 A	100%	0	12-Mar-16 A					100%																											
Pier C8 (C3d)																																						
Pier Head Segments																																						
SC3D0370	C8 (C3d) - Pier Head Segment - Temporary Platform	6	21-Mar-16	0%	6	30-Mar-16	14-Mar-16	19-Mar-16	-6	0	0%																											
SC3D0372	C8 (C3d) - Pier Head Segment Lift & Fix (1 seg)	2	31-Mar-16	0%	2	01-Apr-16	21-Mar-16	22-Mar-16	-6	0	0%																											
SC3D0374	C8 (C3d) - Pier Head Segment Diaphragm - Rebar	12	02-Apr-16	0%	12	18-Apr-16	23-Mar-16	09-Apr-16	-6	0	0%																											
SC3D0376	C8 (C3d) - Pier Head Segment Diaphragm - Formwork	8	19-Apr-16	0%	8	28-Apr-16	11-Apr-16	21-Apr-16	-6	0	0%																											
SC3D0378	C8 (C3d) - Pier Head Segment Diaphragm - Concreting	2	29-Apr-16	0%	2	30-Apr-16	22-Apr-16	23-Apr-16	-6	0	0%																											
SC3D0380	C8 (C3d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	03-May-16	0%	6	09-May-16	25-Apr-16	30-Apr-16	-6	96	0%																											
Pier C10 (C3b)																																						
Pier Works																																						
SC3B0320	C10 (C3b) - Type 5B Pier Backfilling Works	4	21-Mar-16	0%	4	24-Mar-16	23-Jun-16	27-Jun-16	65	31	0%																											
Pier Head Segments																																						
SC3B0370	C10 (C3b) - Pier Head Segment - Temporary Platform	6	15-Mar-16 A	40%	4	24-Mar-16	06-May-16	11-May-16	34	0	40%																											

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrE2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 6 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016															
												March				April				May				June			
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06
Bridge C1																											
Pier C17 (C2a)																											
Pier Works																											
SC2A0275	C17 (C2a) - Type 5B Pier Backfilling Works	4	21-Mar-16	0%	4	24-Mar-16	15-Jan-16	19-Jan-16	-53	0	0%	[Gantt bar: 21-Mar-16 to 24-Mar-16]															
Pier Head Segments																											
SC2A0370	C17 (C2a) - Pier Head Segment - Temporary Platform	6	29-Mar-16	0%	6	05-Apr-16	20-Jan-16	26-Jan-16	-53	0	0%	[Gantt bar: 29-Mar-16 to 05-Apr-16]															
SC2A0372	C17 (C2a) - Pier Head Segment Lift & Fix (1 seg)	2	06-Apr-16	0%	2	07-Apr-16	27-Jan-16	29-Jan-16	-52	0	0%	[Gantt bar: 06-Apr-16 to 07-Apr-16]															
SC2A0374	C17 (C2a) - Pier Head Segment Diaphragm - Rebar	13	08-Apr-16	0%	13	25-Apr-16	30-Jan-16	17-Feb-16	-52	0	0%	[Gantt bar: 08-Apr-16 to 25-Apr-16]															
SC2A0376	C17 (C2a) - Pier Head Segment Diaphragm - Formwork	8	26-Apr-16	0%	8	05-May-16	18-Feb-16	27-Feb-16	-51	0	0%	[Gantt bar: 26-Apr-16 to 05-May-16]															
SC2A0378	C17 (C2a) - Pier Head Segment Diaphragm - Concreting	2	06-May-16	0%	2	07-May-16	29-Feb-16	01-Mar-16	-51	0	0%	[Gantt bar: 06-May-16 to 07-May-16]															
SC2A0380	C17 (C2a) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	09-May-16	0%	6	16-May-16	02-Mar-16	08-Mar-16	-51	97	0%	[Gantt bar: 09-May-16 to 16-May-16]															
Pier C19 (C1d)																											
Pier Works																											
SC1D0195	C19 (C1d) - Type 5B-B Pier/Pier Head Backfilling Works	4	21-Mar-16	0%	4	24-Mar-16	27-Jul-19	31-Jul-19	948	948	0%	[Gantt bar: 21-Mar-16 to 24-Mar-16]															
Pier Head Segments																											
SC1D0374	C19 (C1d) - Pier Head Segment Diaphragm - Rebar	13	21-Mar-16	0%	13	08-Apr-16	12-Sep-15	29-Sep-15	-151	0	0%	[Gantt bar: 21-Mar-16 to 08-Apr-16]															
SC1D0376	C19 (C1d) - Pier Head Segment Diaphragm - Formwork	8	09-Apr-16	0%	8	19-Apr-16	30-Sep-15	09-Oct-15	-151	0	0%	[Gantt bar: 09-Apr-16 to 19-Apr-16]															
SC1D0378	C19 (C1d) - Pier Head Segment Diaphragm - Concreting	2	21-Apr-16	0%	2	22-Apr-16	10-Oct-15	12-Oct-15	-151	0	0%	[Gantt bar: 21-Apr-16 to 22-Apr-16]															
SC1D0380	C19 (C1d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	23-Apr-16	0%	6	29-Apr-16	13-Oct-15	20-Oct-15	-151	0	0%	[Gantt bar: 23-Apr-16 to 29-Apr-16]															
Pier C18 (C3d) Portal																											
Portal																											
SC1ER280	C18 (C1e) - Portal Beam Scaffolding	12	21-Mar-16	0%	12	07-Apr-16	12-Oct-15	27-Oct-15	-129	0	0%	[Gantt bar: 21-Mar-16 to 07-Apr-16]															
SC1ER290	C18 (C1e) - Portal Beam Soffit Formwork	12	08-Apr-16	0%	12	23-Apr-16	28-Oct-15	11-Nov-15	-129	0	0%	[Gantt bar: 08-Apr-16 to 23-Apr-16]															
SC1ER300	C18 (C1e) - Portal Beam Rebarwork & Inserts	16	25-Apr-16	0%	16	13-May-16	12-Nov-15	30-Nov-15	-129	0	0%	[Gantt bar: 25-Apr-16 to 13-May-16]															
SC1ER302	C18 (C1e) - Portal Beam Side Formwork & Prep for Concreting	16	16-May-16	0%	16	06-Jun-16	01-Dec-15	19-Dec-15	-128	0	0%	[Gantt bar: 16-May-16 to 06-Jun-16]															
SC1ER310	C18 (C1e) - Portal Beam Concreting	1	08-Jun-16	0%	1	08-Jun-16	21-Dec-15	21-Dec-15	-128	0	0%	[Gantt bar: 08-Jun-16 to 08-Jun-16]															
SC1ER320	C18 (C1e) - Pier Head Curing/Striking of Forms/Remove Scaffolding	14	10-Jun-16	0%	14	30-Jun-16	22-Dec-15	09-Jan-16	-128	0	0%	[Gantt bar: 10-Jun-16 to 30-Jun-16]															
Abutment & Approach Ramp C																											
SC1C0200	Abutment C - Walls & Staircase	48	21-Mar-16	0%	48	25-May-16	14-Mar-16	18-May-16	-6	19	0%	[Gantt bar: 21-Mar-16 to 25-May-16]															
SC1C0250	AR-C - RE Walls - Erect fencing, Excavation/formation/ drainage filter & bo	12	22-Apr-15 A	90%	1	22-Mar-16	13-Feb-16	15-Feb-16	-31	0	90%	[Gantt bar: 22-Apr-15 A to 22-Mar-16]															
SC1C0251	AR-C - RE Walls - Upper layers with backfill in stages	48	22-Mar-16	0%	48	28-Mar-16	15-Feb-16	16-Apr-16	-31	0	0%	[Gantt bar: 22-Mar-16 to 28-Mar-16]															
SC1C0252	AR-C - RC Walls - Base Slabs	49	08-Apr-15 A	50%	25	28-May-16	14-Mar-16	16-Apr-16	-31	0	50%	[Gantt bar: 08-Apr-15 A to 28-May-16]															
SC1C0253	AR-C - RC Walls - Side Walls	48	18-Apr-16	0%	48	25-Jun-16	14-Mar-16	18-May-16	-25	0	0%	[Gantt bar: 18-Apr-16 to 25-Jun-16]															
Viaduct D																											
Bridge D3																											
Pier D5 (D4b)																											
Pier Head Segments																											
SD4B0372	D5 (D4b) - Pier Head Segment Lift & Fix (1 seg)	2	27-Feb-16 A	100%	0	27-Feb-16 A					100%	[Gantt bar: 27-Feb-16 A to 27-Feb-16 A]															
SD4B0374	D5 (D4b) - Pier Head Segment Diaphragm - Rebar	12	21-Mar-16	0%	12	07-Apr-16	24-Oct-15	07-Nov-15	-120	0	0%	[Gantt bar: 21-Mar-16 to 07-Apr-16]															
SD4B0376	D5 (D4b) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	08-Apr-16	0%	8	18-Apr-16	09-Nov-15	17-Nov-15	-120	0	0%	[Gantt bar: 08-Apr-16 to 18-Apr-16]															
SD4B0378	D5 (D4b) - Pier Head Segment Diaphragm - Concreting	2	19-Apr-16	0%	2	21-Apr-16	18-Nov-15	19-Nov-15	-120	0	0%	[Gantt bar: 19-Apr-16 to 21-Apr-16]															
SD4B0380	D5 (D4b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	22-Apr-16	0%	6	28-Apr-16	20-Nov-15	26-Nov-15	-120	0	0%	[Gantt bar: 22-Apr-16 to 28-Apr-16]															
Pier D1 (D4f)																											
Pier Head Segments																											
SD4F0370	D1 (D4f) - Pier Head Segment - Temporary Platform	6	03-Mar-16 A	100%	0	12-Mar-16 A					100%	[Gantt bar: 03-Mar-16 A to 12-Mar-16 A]															
SD4F0371	D1 (D4f) - Pier Head Segment Bearings	2	14-Mar-16 A	100%	0	18-Mar-16 A					100%	[Gantt bar: 14-Mar-16 A to 18-Mar-16 A]															
SD4F0372	D1 (D4f) - Pier Head Segment Lift & Temp Support (2 seg)	7	21-Mar-16	0%	7	31-Mar-16	28-Nov-15	05-Dec-15	-91	45	0%	[Gantt bar: 21-Mar-16 to 31-Mar-16]															
Pier D6 (D4a)																											
Pier Head Segments																											
SD4A0370	D6 (D4a) - Pier Head Segment - Temporary Platform	6	21-Mar-16	0%	6	30-Mar-16	28-Nov-15	04-Dec-15	-91	32	0%	[Gantt bar: 21-Mar-16 to 30-Mar-16]															
SD4A0371	D6 (D4a) - Pier Head Segment Bearings	2	12-May-16	0%	2	13-May-16	05-Dec-15	07-Dec-15	-123	0	0%	[Gantt bar: 12-May-16 to 13-May-16]															
SD4A0372	D6 (D4a) - Pier Head Segment Lift & Temp Support (2 seg)	7	16-May-16	0%	7	24-May-16	08-Dec-15	15-Dec-15	-123	13	0%	[Gantt bar: 16-May-16 to 24-May-16]															
Bridge D2																											
Pier D8 (D3d)																											
Pier Works																											
SD3D0240	D8 (D3d) - Type 5B Pier Rebarwork (3rd Lift)	3	19-Nov-15 A	100%	0	21-Mar-16	31-Jul-19	31-Jul-19	952	952	100%	[Gantt bar: 19-Nov-15 A to 21-Mar-16]															
Pier Head Segments																											
SD3D0370	D8 (D3d) - Pier Head Segment - Temporary Platform	6	21-Mar-16	0%	6	30-Mar-16	10-Nov-15	16-Nov-15	-107	0	0%	[Gantt bar: 21-Mar-16 to 30-Mar-16]															
SD3D0372	D8 (D3d) - Pier Head Segment Lift & Fix (1 seg)	2	31-Mar-16	0%	2	01-Apr-16	17-Nov-15	18-Nov-15	-107	0	0%	[Gantt bar: 31-Mar-16 to 01-Apr-16]															
SD3D0374	D8 (D3d) - Pier Head Segment Diaphragm - Rebar	13	02-Apr-16	0%	13	19-Apr-16	19-Nov-15	03-Dec-15	-107	0	0%	[Gantt bar: 02-Apr-16 to 19-Apr-16]															
SD3D0376	D8 (D3d) - Pier Head Segment Diaphragm - Formwork	8	21-Apr-16	0%	8	29-Apr-16	04-Dec-15	12-Dec-15	-107	0	0%	[Gantt bar: 21-Apr-16 to 29-Apr-16]															
SD3D0378	D8 (D3d) - Pier Head Segment Diaphragm - Concreting	2	30-Apr-16	0%	2	03-May-16	14-Dec-15	15-Dec-15	-107	0	0%	[Gantt bar: 30-Apr-16 to 03-May-16]															


■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrE2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 8 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34



■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPrE2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 9 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016															
												March				April				May				June			
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06
Pier Head Segments																											
SD2A0374	D16 (D2a) - Pier Head Segment Diaphragm - Rebar	13	19-Feb-16 A	100%	0	16-Mar-16 A					100%																
SD2A0376	D16 (D2a) - Pier Head Segment Diaphragm - Formwork	8	17-Mar-16 A	10%	7	01-Apr-16	21-Sep-15	30-Sep-15	-144	0	10%																
SD2A0378	D16 (D2a) - Pier Head Segment Diaphragm - Concreting	2	01-Apr-16	0%	2	05-Apr-16	02-Oct-15	03-Oct-15	-144	0	0%																
SD2A0380	D16 (D2a) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	05-Apr-16	0%	6	12-Apr-16	05-Oct-15	10-Oct-15	-144	77	0%																
Abutment & Approach Ramp D																											
SD1B0200	Abutment D - Walls & Staircase	48	21-Mar-16	0%	48	25-May-16	17-Oct-15	14-Dec-15	-125	0	0%																
SD1B0250	AR-D - RE Walls - Erect MTR boundary fence, Excavation/formation/drain:	24	15-Dec-15 A	90%	2	23-Mar-16	29-Feb-16	02-Mar-16	-17	0	90%																
SD1B0260	AR-D - RE Walls - Upper layers with backfill in stages	48	23-Mar-16	0%	48	30-May-16	24-May-19	31-Jul-19	902	902	0%																
SD1B0280	AR-D - RC Walls - Side Walls	48	27-Jul-15 A	90%	5	29-Mar-16	25-Nov-15	30-Nov-15	-94	31	90%																
SD1B0290	AR-D - RC Walls - Backfill	12	10-May-16	0%	12	25-May-16	01-Dec-15	14-Dec-15	-125	0	0%																
SD1B0300	AR-D - RC Walls - Concrete parapets	19	27-May-16	0%	19	24-Jun-16	11-Jan-16	01-Feb-16	-105	0	0%																
SD1B0400	AR-D - Drainage	39	27-May-16	0%	39	22-Jul-16	15-Dec-15	01-Feb-16	-125	0	0%																
Viaduct E																											
Viaduct E1																											
Bridge E1 - Piling & Substructure																											
E1A, E1B, E1C & E1D (E1a1-2-3-4)																											
Pier Head Segments - E1A, E1B, E1C & E1D																											
Pier Head Segments - E1D (E1a1)																											
SE1A1372	E1D (E1a1) - Pier Head Segment Lift & Fix (1 seg)	2	21-Mar-16	0%	2	22-Mar-16	19-May-16	21-May-16	42	0	0%																
SE1A1374	E1D (E1a1) - Pier Head Segment Diaphragm - Rebar	15	23-Mar-16	0%	15	13-Apr-16	21-May-16	11-Jun-16	42	0	0%																
SE1A1376	E1D (E1a1) - Pier Head Segment Diaphragm - Formwork & Prep for Conc	8	13-Apr-16	0%	8	25-Apr-16	13-Jun-16	24-Jun-16	42	0	0%																
SE1A1378	E1D (E1a1) - Pier Head Segment Diaphragm - Concreting	2	25-Apr-16	0%	2	27-Apr-16	25-Jun-16	27-Jun-16	42	0	0%																
SE1A1380	E1D (E1a1) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	27-Apr-16	0%	6	05-May-16	28-Jun-16	06-Jul-16	42	178	0%																
E2A, E2B, E2C & E2D (E1b1-2-3-4)																											
Pier Head Segments - E2A, E2B, E2C & E2D																											
Pier Head Segments - E2D (E1b1)																											
SE1B1372	E2D (E1b1) - Pier Head Segment Lift & Fix (1 seg)	2	21-Mar-16	0%	2	22-Mar-16	10-May-16	12-May-16	37	0	0%																
SE1B1374	E2D (E1b1) - Pier Head Segment Diaphragm - Rebar	12	23-Mar-16	0%	12	09-Apr-16	13-May-16	30-May-16	37	0	0%																
SE1B1376	E2D (E1b1) - Pier Head Segment Diaphragm - Formwork & Prep for Conc	8	11-Apr-16	0%	8	21-Apr-16	31-May-16	11-Jun-16	37	0	0%																
SE1B1378	E2D (E1b1) - Pier Head Segment Diaphragm - Concreting	2	22-Apr-16	0%	2	23-Apr-16	13-Jun-16	14-Jun-16	37	0	0%																
SE1B1380	E2D (E1b1) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	25-Apr-16	0%	6	30-Apr-16	16-Jun-16	24-Jun-16	37	173	0%																
Viaduct E2																											
Bridge E2 - Piling & Substructure																											
E3A, E3B, E3C & E3D (E2a - 1/2/3/4)																											
Pier Head Segments - E3A, E3B, E3C & E3D																											
Pier Head Segment - E3C (E2a2)																											
SE2A2372	E3C (E2a2) - Pier Head Segment Lift & Temp Support (2 seg)	7	21-Mar-16	0%	7	31-Mar-16	05-Jan-16	15-Jan-16	-59	23	0%																
Pier Head Segment - E3D (E2a1)																											
SE2A1372	E3D (E2a1) - Pier Head Segment Lift & Temp Support (2 seg)	7	21-Mar-16	0%	7	31-Mar-16	19-Apr-16	28-Apr-16	21	157	0%																
E4A & E4B (E2b - 1/2)																											
Pier Works - E4A & E4B																											
Pier Works - E4A (E2b2)																											
SE2B2340	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour	6	19-Feb-16 A	100%	0	08-Mar-16 A					100%																
Pier Works - E4B (E2b1)																											
SE2B1240	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (3rd pour, arm)	6	21-Dec-15 A	100%	0	12-Mar-16 A					100%																
SE2B1260	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd pour, arm)	28	08-Mar-16 A	25%	21	19-Apr-16	02-Mar-15	25-Mar-15	-294	0	25%																
SE2B1280	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd pour	5	21-Apr-16	0%	5	26-Apr-16	26-Mar-15	31-Mar-15	-294	0	0%																
SE2B1300	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (4th pour, upper diaphr:	6	28-Apr-16	0%	6	05-May-16	02-Apr-15	13-Apr-15	-294	0	0%																
SE2B1320	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (4th pour, uppe	12	06-May-16	0%	12	21-May-16	14-Apr-15	29-Apr-15	-294	0	0%																
SE2B1340	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour	4	23-May-16	0%	4	27-May-16	30-Apr-15	05-May-15	-294	0	0%																
Pier Head Segments - E4A & E4B																											
Pier head Segment - E4A (E2b2)																											
SE2B2262	E4A (E2b2) - Pier Head Segment - Temporary Platform	2	12-Mar-16 A	60%	1	21-Mar-16	05-Mar-15	05-Mar-15	-291	0	60%																
SE2B2264	E4A (E2b2) - Pier Head Segment Lift & Fix (4 seg)	4	21-Mar-16	0%	4	29-Mar-16	06-Mar-15	11-Mar-15	-290	0	0%																
SE2B2266	E4A (E2b2) - Pier Head Segment Diaphragm Works	24	29-Mar-16	0%	24	29-Apr-16	12-Mar-15	13-Apr-15	-290	0	0%																
SE2B2360	E4A (E2b2) - Precast Deck Segment Falsework Erection & Temp. Tie	12	16-Apr-16	0%	12	03-May-16	28-Mar-15	16-Apr-15	-290	0	0%																
SE2B2370	E4A (E2b2) - Precast Deck Segment Infill Erection & Adjustment (4 seg)	12	03-May-16	0%	12	19-May-16	17-Apr-15	02-May-15	-290	0	0%																
SE2B2380	E4A (E2b2) - Precast Deck Segment Insitu Stitch joints	8	19-May-16	0%	8	30-May-16	04-May-15	13-May-15	-290	0	0%																
SE2B2390	E4A (E2b2) - Precast Deck Segment Stressing	4	30-May-16	0%	4	04-Jun-16	14-May-15	18-May-15	-290	0	0%																
SE2B2400	E4A (E2b2) - Precast Deck Segment Falsework & Temp. Tie Removal	6	04-Jun-16	0%	6	14-Jun-16	19-May-15	27-May-15	-290	0	0%																
Pier head Segment - E4B (E2b1)																											



Actual Work
 Planned Bar
 Critical Bar
 Milestone

Project ID: J3518DWPRe2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 10 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34



Project ID: J3518DWPRe2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 17 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																								
												March				April				May				June												
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20							
West Portion																																				
RW61000	Realign CTR (West of Abut. C) - Site Clearance	42	03-Sep-14 A	100%	0	21-Mar-16 A					100%																									
RW61010	Realign CTR (West of Abut. C) - Road drainage works	60	15-Jan-15 A	80%	12	10-May-16	08-May-19	22-May-19	878	0	80%																									
RW61020	Realign CTR (West of Abut. C) - Utility diversion	90	24-Mar-15 A	70%	27	08-Jul-16	25-Jun-19	31-Jul-19	878	878	70%																									
RW61030	Realign CTR (West of Abut. C) - Sub-base work	48	15-Dec-15 A	50%	24	21-Apr-16	23-Dec-15	22-Jan-16	-70	0	50%																									
RW61050	Realign CTR (West of Abut. C) - Street Light Poles & street furniture	24	22-Apr-16	0%	24	21-May-16	23-Jan-16	23-Feb-16	-70	0	0%																									
RW61060	Realign CTR (West of Abut. C) - E&M works & Testing/Commissioning	40	23-May-16	0%	40	09-Jul-16	24-Feb-16	14-Apr-16	-70	0	0%																									
RW61082	Realign CTR (West of Abut. C) - Road formation	48	20-Nov-14 A	70%	14	11-Apr-16	29-Mar-19	17-Apr-19	878	0	70%																									
East Portion																																				
RW60005	Realign CTR (East of Abut. C) - Road formation	66	02-Oct-15 A	60%	26	25-Apr-16	21-Nov-15	22-Dec-15	-96	0	60%																									
RW60010	Realign CTR (East of Abut. C) - Road drainage works	60	02-Oct-15 A	60%	24	25-May-16	23-Dec-15	22-Jan-16	-96	0	60%																									
RW60020	Realign CTR (East of Abut. C) - Utility diversion	70	02-Jan-16 A	20%	56	08-Jul-16	30-Dec-15	08-Mar-16	-96	0	20%																									
Viaduct C Slope Works																																				
Slope 10NW-C/F15																																				
SWVC6000	10NW-C/F15 - Slope works	24	29-Apr-16	0%	24	31-May-16	30-Aug-16	29-Sep-16	89	0	0%																									
SWVC6005	10NW-C/F15 - Install Geo. Instru. & Baseline Monitoring	30	01-Jun-16	0%	30	15-Jul-16	30-Sep-16	08-Nov-16	89	310	0%																									
At grade Roadworks and Other Works at Southern Landfall																																				
RW30005	South Landfall - Initial record survey	12	21-Mar-16	0%	12	07-Apr-16	20-Nov-15	03-Dec-15	-98	21	0%																									
RW30010	South Landfall - Mobilisation for Portion B Works	24	05-May-16	0%	24	08-Jun-16	04-Dec-15	04-Jan-16	-119	0	0%																									
RW30014	South Landfall - DN300 Fresh water main works installation & connection (I	60	08-Jun-16	0%	60	29-Aug-16	31-Mar-16	23-Jun-16	-51	0	0%																									
Watermains & All Assoc Works from Tung Chung to Southern Landfall																																				
WM00120	Lay DN450 Fresh Water Main along re-aligned CTR (app. 500 m at 12m/c	48	22-Apr-15 A	80%	10	05-Apr-16	19-Jul-19	31-Jul-19	936	936	80%																									
WM00160	Lay DN450 watermain from Tung Chung to realigned CTR (2nd 500m - 2 v	50	28-Dec-15 A	55%	23	22-Apr-16	31-Oct-16	25-Nov-16	164	0	55%																									
WM00170	Lay DN450 watermain from Tung Chung to realigned CTR (3rd 500m - 2 v	50	22-Apr-16	0%	50	04-Jul-16	26-Nov-16	26-Jan-17	164	0	0%																									
Pressure Testing																																				
TC00010	Pressure Test DN450 Fresh Water Main along re-aligned CTR (app. 520 m	12	18-Sep-15 A	80%	2	23-Mar-16	29-Mar-17	31-Mar-17	286	646	80%																									

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPRe2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 21 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Appendix C

Environmental Mitigation and Enhancement Measure Implementation Schedules

(In reference to CINOTECH (2011) Agreement No.
CE35/2011 EP Baseline Environmental Monitoring for
Hong Kong-Zhuhai-Macao Bridge Tuen Mun-Chek Lap
Kok Link - Investigation. Updated EM&A Manual for
Tuen Mun-Chek Lap Kok Link)

*Contract No. HY/2012/07
Tuen Mun – Chek Lap Kok Link
Southern Connection Viaduct Section
Environmental Mitigation and Enhancement Measure Implementation Schedule*

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
AIR QUALITY									
4.8.1	3.8	An effective watering programme of eight daily watering with complete coverage, is estimated to reduce by 50%. This is recommended for all areas in order to reduce dust levels to a minimum;	All areas / throughout construction period	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		<>
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	In hot, dry or windy weather, the watering programme shall maintain all exposed road surfaces and dust sources wet.	All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		✓
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		↔
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.	All site exits / throughout construction period	Contractor	TMEIA Avoid dust		Y		✓
4.8.1	3.8	Areas of exposed soil shall be minimised to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied in dry or windy condition.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.11	Section 3	EM&A in the form of 1 hour and 24 hour dust monitoring and site audit	All representative existing ASRs / throughout construction period	Contractor	EM&A Manual		Y		✓
NOISE									
5.11	Section 4	Noise monitoring	All existing representative sensitive receivers / during North Lantau Viaduct construction	Contractor	EM&A Manual		Y		✓
WATER QUALITY									
<i>General Marine Works</i>									
6.10	-	Bored piling to be undertaken within a metal casing.	Marine viaducts of TM-CLKL and HKLR/ bored piling	Contractor	TM-EIAO		Y		✓
6.10	-	Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
6.10	-	Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action;	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
<i>Temporary Staging work</i>									
	5.2	Regular inspection for the accumulation of floating refuse and collection of floating refuse if required	During temporary staging works	Contractor			Y		✓
	5.2	Provision of temporary drainage system on the temporary staging for collection of construction site runoff to allow appropriate treatment before discharge into the sea	During temporary staging works	Contractor			Y		✓
	5.2	Wastewater generated from construction works such as bored / drilling water will be collected, treated, neutralized and de-silted through silt trap or sedimentation tank before disposal	During temporary staging works	Contractor			Y		✓
	5.2	One additional water quality monitoring station is	During temporary	Contractor			Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		proposed at station SR4a In case elevated SS or turbidity is identified during the water quality monitoring, the source of pollution will be tracked down and be removed as soon as possible. In case depletion of dissolved oxygen is identified, artificial aeration will be arranged at the monitoring station SR4a,	staging works						
<i>Land Works</i>									
6.10	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Sewage effluent and discharges from on- site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		↔

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
6.10	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		↔
6.10	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for offsite disposal.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
6.10	-	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Surface run-off from bunded areas should pass through oil/ grease traps prior to discharge to the stormwater system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Roadside gullies to trap silt and grit shall be provided prior to discharging the stormwater into the marine environment. The sumps will be maintained and cleaned at regular intervals.	Roadside/ design and operation	Design Consultant/ Contractor	TM-EIAO	Y		Y	✓
6.10	Section 5	All construction works shall be subject to routine audit to ensure implementation of all EIA recommendations and good working practice.	All areas/ throughout construction period	Contractor	EM&A Manual		Y		✓
<i>Water Quality Monitoring</i>									
6.10	Section 5	Water quality monitoring shall be undertaken for suspended solids, turbidity, and dissolved oxygen. Nutrients and metal parameters shall also be measured for Mf sediment operations (only HKBCF and HKLR required handling of Mf sediment) during baseline, backfilling and post construction period. One year operation phase water quality monitoring at designated stations	Designated monitoring stations as defined in EM&A Manual, Section 5/ Before, through-out marine construction period, post construction and monthly operational phase water quality monitoring for a year.	Contractor	EM&A Manual		Y	Y	✓
ECOLOGY									
8.14	6.3	Specification for and implement pre, during and post construction dolphin abundance monitoring.	All Areas/ Detailed Design/ during construction works/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	✓
8.14	6.3	Specification for bored piling monitoring	Detailed Design	Design Consultant	TMEIA	Y			n/a
8.14	6.3	Implement any recommendations of the bored piling monitoring	Southern marine viaduct/ Throughout	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
			construction during bored piling						
8.14	6.3,6.5	Avoidance of peak CWD calving season in May and June for driving of metal caissons during bored piling works	Southern marine viaduct/ May and June during bored piling	Contractor	TMEIA		Y		n/a
8.14	6.3,6.5	Specification and implementation of 250m dolphin exclusion zone.	All marine bored piling and temporary staging works areas/Detailed Design/ during all marine bored piling and temporary staging works	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.15	6.3, 6.5	Specification and deployment of an artificial reef of an area of 3,600 m ² in an area where fishing activities are prohibited.	Area of prohibited fishing activities/Detailed Design/ towards end of construction period	TM-CLKL/ HKBCF Design Consultant/ TM-CLKL/ HKBCF Contractor	TMEIA	Y		Y	n/a To be enforced by AFCD.
8.14	6.3, 6.5	Specification and implementation of marine vessel control specifications	All areas/Detailed Design/ during construction works	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.14	6.3, 6.5	Design and implementation of acoustic decoupling methods for marine bored piling and the whole lifespan of temporary staging works.	All areas/ Detailed Design/ during marine bored piling and temporary staging works	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.15	6.3, 6.4	Pre-construction phase survey and coral translocation	Tai Ho Wan (donor site) and Yam Tsui Wan (receptor site) /Detailed Design/Prior to construction	Design Consultant/ Contractor	TMEIA	Y	Y		n/a
8.15	6.5	Audit coral translocation success	Yam Tsui Wan (receptor site)/Post translocation	Contractor	TMEIA		Y		Completed in October 2014
7.13	6.5	Undertaken gabion wall works in Stream NL1 in the dry season	North Lantau slope works/dry	Contractor	TMEIA		Y		n/a

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
			season/construction phase						
7.13	6.5	The loss of habitat shall be supplemented by enhancement planting in accordance with the landscape mitigation schedule.	All areas / As soon as accessible	Contractor	TMEIA		Y		n/a. To be approved by AFCD/LCSD
7.13	6.5	Spoil heaps shall be covered at all times.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Avoid damage and disturbance to the remaining and surrounding natural habitat	All areas / Throughout construction period	Contractor	TMEIA		Y		<>
7.13	6.5	Placement of equipment in designated areas within the existing disturbed land	All areas / Throughout construction period	Contractor	TMEIA		Y		<>
7.13	6.5	Disturbed areas to be reinstated immediately after completion of the works.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Construction activities should be restricted to the proposed works boundary	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
LANDSCAPE AND VISUAL									
10.9	7.6	Round angle, patterned finishes, and oval shaped pier were considered in the viaduct design, and further details will be developed under ACABAS submission (DM3)	All areas/detailed design	Design Consultant	TMEIA	Y			n/a
10.9	7.6	Details of the street furniture will be developed in the detailed design stage (DM4)	All areas/detailed design	Design Consultant	TMEIA	Y			n/a
10.9	7.6	Aesthetic design of the viaduct, retaining wall and other structures will be developed under ACABAS submission (DM5)	All areas/detailed design	Design Consultant	TMEIA	Y			n/a
10.9	7.6	Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage) (CM1)							
10.9	7.6	Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme (CM2)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓ Tree transplanted as Contract Specification
10.9	7.6	Hillside and roadside screen planting to proposed roads, associated structures and slope works (CM3).	All areas/detailed design/ during construction/post construction	Design Consultant/	TMEIA	Y	Y		✓
10.9	7.6	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone) (CM4)	All areas/detailed design/ during construction/post construction	Design Consultant/ Contractor	TMEIA	Y	Y		↔
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/detailed design/ during construction/post construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Control night-time lighting and glare by hooding all lights (CM6)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Ensure no run-off into water body adjacent to the Project Area (CM7)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (CM8)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
10.9	7.6	Recycle/Reuse all felled trees and vegetation, e.g. mulching (CM9)	All areas/ detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		n/a No felled trees or vegetation for recycle
10.9	7.6	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006 (CM10).	All areas/ detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Re-vegetation of affected woodland/shrubland with native species (OM1)	All areas/ detailed design/ during construction/ during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by AFCD/HyD/ L CSD
10.9	7.6	Tall buffer screen tree / shrub / climber planting should be incorporated to soften hard engineering structures and facilities (OM2)	All areas/ detailed design/ during construction/ during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a To be implemented by HyD/LCSD
10.9	7.6	Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimises potential negative landscape and visual impacts. Lighting units should be directional and minimise unnecessary light spill (OM3)	All areas/ detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD/LCSD
10.9	7.6	Structure, ornamental tree / shrub / climber planting should be provided along roadside amenity strips, central dividers and newly formed slopes to enhance the townscape quality and further greenery enhancement (OM4)	All areas/ detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD/LCSD

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
10.9	7.6	Aesthetically pleasing design (visually unobtrusive and non-reflective) as regard to the form, material and finishes	All areas/ detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD
WASTE									
12.6		The Contractor shall identify a coordinator for the management of waste.	Contract mobilisation	Contractor	TMEIA		Y		✓
12.6		The Contractor shall prepare and implement a Waste Management Plan which specifies procedures such as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. A recording system for the amount of waste generated, recycled and disposed (locations) should be established.	Contract mobilisation	Contractor	TMEIA, Works Branch Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		Y		✓
12.6		The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA, Land (Miscellaneous Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.		Y		✓
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures including waste reduction, reuse and recycling.	Contract Mobilisation	Contractor	TMEIA		Y		✓
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored	All areas / throughout construction period	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		pile walls should be proposed to minimise the extent of cutting.							
12.6	8.1	Rock armour from the existing seawall should be reused on the new sloping seawall as far as possible	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Provisions to be made in contract documents to allow and promote the use of recycled aggregates where appropriate.	Detailed Design	Design Consultant	TMEIA	Y			n/a
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA		Y		↔
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA		Y		↔
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should avoid over-ordering and wastage.	All areas / throughout construction period	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	All falsework will be steel instead of wood.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: <ul style="list-style-type: none"> - suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed; - Having a capacity of <450L unless the specifications have been approved by the EPD; and - Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. Clearly labelled and used solely for the storage of chemical wastes; - Enclosed with at least 3 sides; - Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; - Adequate ventilation; 	All areas / throughout construction period	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		<ul style="list-style-type: none"> - Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and - Incompatible materials are adequately separated. 							
12.6	8.1	Waste oils, chemicals or solvents shall not be disposed of to drain,	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Night soil should be regularly collected by licensed collectors.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited.	All areas / throughout construction period	Contractor	TMEIA		Y		↔
12.6	8.1	All waste containers shall be in a secure area on hard standing;	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to	Site Offices/ throughout	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminium cans, plastic bottles, etc should be provided on-site.	construction period						
12.6	Section 8	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	All areas / throughout construction period	Contractor	EM&A Manual		Y		✓
CULTURAL HERITAGE									
11.8	Section 9	EM&A in the form of audit of the mitigation measures	All areas / throughout construction period	Highways Department	EIAO-TM		Y		n/a

Notes:

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

Status:

- ✓ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Contractor
- Δ Deficiency of Mitigation Measures but rectified by Contractor
- n/a Not Applicable in Reporting Period

Appendix D

Summary of Action and Limit Levels

Table D1 *Action and Limit Levels for 1-hour and 24-hour TSP*

Parameters	Action	Limit
24 Hour TSP Level in $\mu\text{g}/\text{m}^3$	ASR9A/ASR8A = 178 ASR9C/ASR8/ASR9 = 178	260
1 Hour TSP Level in $\mu\text{g}/\text{m}^3$	ASR9A/ASR8A = 394 ASR9C/ASR8/ASR9 = 393	500

Table D2 *Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)*

Time Period	Action	Limit
0700-1900 hrs on normal weekdays	When one documented complaint is received	75* dB(A)

Table D3 *Action and Limit Levels for Water Quality*

Parameter	Action Level#	Limit Level#
DO in mg/L ^(a)	<u>Surface and Middle</u> 5.0 mg/L	<u>Surface and Middle</u> 4.2 mg/L
	<u>Bottom</u> 4.7 mg/L	<u>Bottom</u> 3.6 mg/L
Turbidity in NTU (Depth-averaged ^{(b), (c)})	120% of upstream control station at the same tide of the same day and 95%-ile of baseline data, i.e., 27.5 NTU	130% of upstream control station at the same tide of the same day and 99%-ile of baseline data, i.e., 47.0 NTU
SS in mg/L (Depth-averaged ^{(b), (c)})	120% of upstream control station at the same tide of the same day and 95%-ile of baseline data, i.e., 23.5 mg/L	130% of upstream control station at the same tide of the same day and 10mg/L for WSD Seawater Intakes at Tuen Mun and 99%-ile of baseline data, i.e., 34.4 mg/L

Notes:

Baseline data: data from HKZMB Baseline Water Quality Monitoring between 6 and 31 October 2011.

- (a) For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- (b) "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths
- (c) For turbidity and SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- (d) All figures given in the table are used for reference only, and EPD may amend the figures whenever it is considered as necessary

Parameter	Action Level#	Limit Level#
(e)	The 1%-ile of baseline data for surface and middle DO is 4.2 mg/L, whilst for bottom DO is 3.6 mg/L.	

Table D4 *Action and Limit Levels for Impact Dolphin Monitoring*

	North Lantau Social Cluster	
	NEL	NWL
Action Level	STG < 70% of baseline & ANI < 70% of baseline	STG < 70% of baseline & ANI < 70% of baseline
Limit Level	[STG < 40% of baseline & ANI < 40% of baseline] and STG < 40% of baseline & ANI < 40% of baseline	

Notes:

1. STG means quarterly encounter rate of number of dolphin sightings, which is **6.00 in NEL** and **9.85 in NWL** during the baseline monitoring period
2. ANI means quarterly encounter rate of total number of dolphins, which is **22.19 in NEL** and **44.66 in NWL** during the baseline monitoring period
3. For North Lantau Social Cluster, AL will be trigger if NEL or NWL fall below the criteria; LL will be triggered if both NEL and NWL fall below the criteria.

Table D5 *Derived Value of Action Level (AL) and Limit Level (LL)*

	North Lantau Social Cluster	
	NEL	NWL
Action Level	STG < 4.2 & ANI < 15.5	STG < 6.9 & ANI < 31.3
Limit Level	[STG < 2.4 & ANI < 8.9] and [STG < 3.9 & ANI < 17.9]	

Appendix E

Calibration Certificates of Monitoring Equipments

High-Volume TSP Sampler
5-Point Calibration Record

Location : ASR8(A)
 Calibrated by : P.F. Yeung
 Date : 30/03/2016

Sampler

Model : TE-5170
 Serial Number : S/N 3956

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
 Service Date : 14 Mar 2016
 Slope (m) : 2.10326
 Intercept (b) : -0.06696
 Correlation Coefficient(r) : 0.99989

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
 Ta(K) : 295

Resistance Plate		dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1	18 holes	11.2	3.365	1.632	55	55.31
2	13 holes	9.2	3.050	1.482	51	51.28
3	10 holes	7.0	2.660	1.297	45	45.25
4	7 holes	4.6	2.157	1.057	38	38.21
5	5 holes	2.8	1.683	0.832	30	30.17

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship (Linear Regression)

Slope(m): 31.363 Intercept(b): 4.528 Correlation Coefficient(r): 0.9991

Checked by: Magnum Fan

Date: 04/04/2016

High-Volume TSP Sampler
5-Point Calibration Record

Location : ASR9
 Calibrated by : P.F. Yeung
 Date : 30/03/2016

Sampler

Model : TE-5170
 Serial Number : S/N 3958

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
 Service Date : 14 Mar 2016
 Slope (m) : 2.10326
 Intercept (b) : -0.06696
 Correlation Coefficient(r) : 0.99989

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
 Ta(K) : 295

Resistance Plate		dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1	18 holes	11.6	3.425	1.660	58	58.32
2	13 holes	9.0	3.017	1.466	51	51.28
3	10 holes	6.8	2.622	1.279	44	44.25
4	7 holes	4.6	2.157	1.057	36	36.20
5	5 holes	2.8	1.683	0.832	26	26.14

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship (Linear Regression)

Slope(m): 38.511 Intercept(b): -5.238 Correlation Coefficient(r): 0.9992

Checked by: Magnum Fan

Date: 04/04/2016



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE
 VILLAGE OF CLEVELAND, OH
 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Mar 14, 2016 Rootsmeter S/N 0438320 Ta (K) - 295
 Operator Tisch Orifice I.D. - 2454 Pa (mm) - 745.49

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.4020	3.2	2.00
2	NA	NA	1.00	1.0060	6.4	4.00
3	NA	NA	1.00	0.9010	7.9	5.00
4	NA	NA	1.00	0.8590	8.8	5.50
5	NA	NA	1.00	0.7090	12.8	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9866	0.7037	1.4078	0.9957	0.7102	0.8896
0.9824	0.9765	1.9909	0.9914	0.9855	1.2581
0.9803	1.0880	2.2259	0.9893	1.0980	1.4066
0.9792	1.1399	2.3345	0.9882	1.1504	1.4753
0.9738	1.3735	2.8155	0.9828	1.3862	1.7792
Qstd slope (m) = 2.10326			Qa slope (m) = 1.31703		
intercept (b) = -0.06696			intercept (b) = -0.04232		
coefficient (r) = 0.99989			coefficient (r) = 0.99989		
y axis = SQRT[H2O(Pa/760) (298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

Vstd = Diff. Vol [(Pa-Diff. Hg)/760] (298/Ta)
 Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
 Qa = Va/Time

For subsequent flow rate calculations:

Qstd = 1/m{ [SQRT(H2O(Pa/760) (298/Ta))] - b}
 Qa = 1/m{ [SQRT H2O(Ta/Pa)] - b}



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C153241

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-1330)

Date of Receipt / 收件日期 : 10 June 2015

Description / 儀器名稱 : Sound Level Calibrator

Manufacturer / 製造商 : Rion

Model No. / 型號 : NC-73

Serial No. / 編號 : 10997142

Supplied By / 委託者 : Envirotech Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 14 June 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA


Tested By

測試


K C Lee
Project Engineer

Certified By

核證


H C Chan
Engineer

Date of Issue

簽發日期

16 June 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 2

Certificate of Calibration

校正證書

Certificate No. : C153241

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C143868
CL281	Multifunction Acoustic Calibrator	DC130171
TST150A	Measuring Amplifier	C141558

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	93.7	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.986	1 kHz ± 2 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C153940

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-1557)

Date of Receipt / 收件日期 : 13 July 2015

Description / 儀器名稱 : Sound Level Meter

Manufacturer / 製造商 : Rion

Model No. / 型號 : NL-31

Serial No. / 編號 : 00603867

Supplied By / 委託者 : Envirotech Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 22 July 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.


The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By

測試


H T Wong
Assistant Technical Officer

Certified By

核證


K Q Lee
Project Engineer

Date of Issue

簽發日期

22 July 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 3

Certificate of Calibration

校正證書

Certificate No. : C153940

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C150014
CL281	Multifunction Acoustic Calibrator	DC130171

- Test procedure : MA101N.

- Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.5	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L _A	A	Fast	94.00	1	93.5 (Ref.)
				104.00		103.5
				114.00		113.5

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.5	Ref.
			Slow			93.5	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C153940

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _A	A	Fast	94.00	63 Hz	67.1	-26.2 ± 1.5
					125 Hz	77.2	-16.1 ± 1.5
					250 Hz	84.7	-8.6 ± 1.4
					500 Hz	90.2	-3.2 ± 1.4
					1 kHz	93.5	Ref.
					2 kHz	94.7	+1.2 ± 1.6
					4 kHz	94.6	+1.0 ± 1.6
					8 kHz	92.4	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.5	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _C	C	Fast	94.00	63 Hz	92.5	-0.8 ± 1.5
					125 Hz	93.3	-0.2 ± 1.5
					250 Hz	93.4	0.0 ± 1.4
					500 Hz	93.5	0.0 ± 1.4
					1 kHz	93.5	Ref.
					2 kHz	93.4	-0.2 ± 1.6
					4 kHz	92.8	-0.8 ± 1.6
					8 kHz	90.5	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.7	-6.2 (+3.0 ; -6.0)

Remarks : - UUT Microphone Model No. : UC-53A & S/N : 316987

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : ± 0.35 dB
 250 Hz - 500 Hz : ± 0.30 dB
 1 kHz : ± 0.20 dB
 2 kHz - 4 kHz : ± 0.35 dB
 8 kHz : ± 0.45 dB
 12.5 kHz : ± 0.70 dB
 104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)
 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :


The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



Performance Check of Turbidity Meter

Equipment Ref. No. : ET/0505/014 Manufacturer : HACH
Model No. : 2100Q Serial No. : 13110C029448
Date of Calibration : 26/02/2015 ²⁰¹⁶  Due Date : 25/05/2016

Theoretical Value of Turbidity Standard (NTU)	Measured Value (NTU)	Difference % *
20	20.4	2.00
100	98.5	-1.50
800	780	-2.50

(*) Difference = (Measured Value – Theoretical Value) / Theoretical Value x 100

Acceptance Criteria

Difference : -5 % to 5 %

The turbidity meter complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use. Measurements are traceable to national standards.

Prepared by : 

Checked by : 



Internal Calibration & Performance Check of pH Meter

Equipment Ref. No. : ET/EW007/004 Manufacturer : Thermo Scientific
 Model No. : Orion 2 Star Serial No. : B29792
 Date of Calibration : 05/03/2016 Calibration Due Date : 04/04/2016

Liquid Junction Error

003/5.2/002/01 (20°C)

Primary Standard Solution Used : Phosphate Io. of Primary Solution: 003/5.2/002/02 (25°C)
 Temperature of Solution : 25.0 / 20.0 $\Delta\text{pH}_{1/2} = \underline{+0.01 / +0.01}$
 pH value of diluted buffer : 6.90 / 6.92 $\text{pH (S)} = \underline{6.86 / 6.88}$
 $\Delta\text{pH} = \text{pH(S)} - \text{pH of diluted buffer} = \underline{0.04 / 0.04}$ (Observed Deviation)
 Liquid Junction Error (ΔpH_j) = $\Delta\text{pH} - \Delta\text{pH}_{1/2} = \underline{0.03 / 0.03}$

Shift on Stirring

pH of buffer solution (with stirring), $\text{pH}_s = \underline{6.90 / 6.91}$
 Shift on stirring, $\Delta\text{pH}_s = \text{pH}_s - \text{pH(S)} - \Delta\text{pH}_j = \underline{0.01 / 0.00}$

Noise

Noise, $\Delta\text{pH}_n = \text{difference between max and min reading} : \underline{0.01 / 0.01}$

Verification of ATC

Ref. No. of reference thermometer used: ET/0521/019
 Temperature record from the reference thermometer (T_R): 25 / 20.0 °C
 Temperature record from the ATC (T_{ATC}): 24.8 / 19.8 °C
 Temperature Difference, $|T_R - T_{ATC}|$: 0.2 / 0.2 °C
 Correction : +0.2 / +0.2 °C

Acceptance Criteria

Performance Characteristic	Acceptable Range
Liquid Junction Error ΔpH_j	≤ 0.05
Shift on Stirring ΔpH_s	≤ 0.02
Noise ΔpH_n	≤ 0.02
Verification of ATC Temperature Difference	$\leq 0.5^\circ\text{C}$

The pH meter complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use. Measurements are traceable to national standards.

* Delete as appropriate

Calibrated by: _____

Checked by : _____



Internal Calibration & Performance Check of pH Meter

Equipment Ref. No. : ET/EW007/004 Manufacturer : Thermo Scientific
 Model No. : Orion 2 Star Serial No. : B29792
 Date of Calibration : 05/04/2016 Calibration Due Date : 04/05/2016

Liquid Junction Error

003/5.2/002/01 (20°C)

Primary Standard Solution Used : Phosphate Io. of Primary Solution: 003/5.2/002/02 (25°C)
 Temperature of Solution : 25.0 / 20.0 $\Delta\text{pH}_{1/2} = \underline{+0.01 / +0.01}$
 pH value of diluted buffer : 6.91 / 6.92 $\text{pH (S)} = \underline{6.86 / 6.88}$
 $\Delta\text{pH} = \text{pH(S)} - \text{pH of diluted buffer} = \underline{0.05 / 0.04}$ (Observed Deviation)
 Liquid Junction Error (ΔpH_j) = $\Delta\text{pH} - \Delta\text{pH}_{1/2} = \underline{0.04 / 0.03}$

Shift on Stirring

pH of buffer solution (with stirring), $\text{pH}_s = \underline{6.90 / 6.91}$
 Shift on stirring, $\Delta\text{pH}_s = \text{pH}_s - \text{pH(S)} - \Delta\text{pH}_j = \underline{0.00 / 0.00}$

Noise

Noise, $\Delta\text{pH}_n =$ difference between max and min reading : 0.01 / 0.01

Verification of ATC

Ref. No. of reference thermometer used: ET/0521/019
 Temperature record from the reference thermometer (T_R): 25 / 20.0 °C
 Temperature record from the ATC (T_{ATC}): 24.8 / 19.8 °C
 Temperature Difference, $|T_R - T_{ATC}|$: 0.2 / 0.2 °C
 Correction : +0.2 / +0.2 °C


Acceptance Criteria

Performance Characteristic	Acceptable Range
Liquid Junction Error ΔpH_j	≤ 0.05
Shift on Stirring ΔpH_s	≤ 0.02
Noise ΔpH_n	≤ 0.02
Verification of ATC Temperature Difference	$\leq 0.5^\circ\text{C}$

The pH meter complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use. Measurements are traceable to national standards.

* Delete as appropriate

Calibrated by: 

Checked by : 



Internal Calibration Report of Dissolved Oxygen Meter

Equipment Ref. No. : <u>ET/EW/008/004</u>	Manufacturer : <u>YSI</u>
Model No. : <u>Pro 2030</u>	Serial No. : <u>10F 101978</u>
Date of Calibration : <u>30/01/2016</u> <i>25/1/16</i>	Calibration Due Date : <u>29/04/2016</u> <i>25/1/16</i>

Temperature Verification

Ref. No. of Reference Thermometer : ET/0521/017

Ref. No. of Water Bath : ---

		Temperature (°C)		
Reference Thermometer reading	Measured	19.9	Corrected	19.8
DO Meter reading	Measured	20.0	Difference	-0.2

Standardization of sodium thiosulphate (Na₂S₂O₃) solution

Reagent No. of Na ₂ S ₂ O ₃ titrant	CPE/012/4.5/001/13	Reagent No. of 0.025N K ₂ Cr ₂ O ₇	CPE/012/4.4/002/06
		Trial 1	Trial 2
Initial Vol. of Na ₂ S ₂ O ₃ (ml)		0.00	10.20
Final Vol. of Na ₂ S ₂ O ₃ (ml)		10.20	20.50
Vol. of Na ₂ S ₂ O ₃ used (ml)		10.20	10.30
Normality of Na ₂ S ₂ O ₃ solution (N)		0.02451	0.02427
Average Normality (N) of Na ₂ S ₂ O ₃ solution (N)		0.02439	
Acceptance criteria, Deviation		Less than ± 0.001N	

Calculation: Normality of Na₂S₂O₃, N = 0.25 / ml Na₂S₂O₃ used

Linearity Checking

Determination of dissolved oxygen content by Winkler Titration *

Purging Time (min)	2		5		10	
	1	2	1	2	1	2
Trial						
Initial Vol. of Na ₂ S ₂ O ₃ (ml)	0.00	11.10	22.00	0.00	6.90	10.40
Final Vol. of Na ₂ S ₂ O ₃ (ml)	11.10	22.00	28.80	6.90	10.40	14.20
Vol. (V) of Na ₂ S ₂ O ₃ used (ml)	11.10	10.90	6.80	6.90	3.50	3.80
Dissolved Oxygen (DO), mg/L	7.27	7.14	4.45	4.52	2.29	2.49
Acceptance criteria, Deviation	Less than + 0.3mg/L		Less than + 0.3mg/L		Less than + 0.3mg/L	

Calculation: DO (mg/L) = V x N x 8000/298

Purging time, min	DO meter reading, mg/L			Winkler Titration result *, mg/L			Difference (%) of DO Content
	1	2	Average	1	2	Average	
2	7.48	7.55	7.52	7.27	7.14	7.21	4.21
5	4.44	4.31	4.38	4.45	4.52	4.49	2.48
10	2.25	2.31	2.28	2.29	2.49	2.39	4.71
Linear regression coefficient				0.9984			



Internal Calibration Report of Dissolved Oxygen Meter

Zero Point Checking

DO meter reading, mg/L	0.00
------------------------	------

Salinity Checking

Reagent No. of NaCl (10ppt)	CPE/012/4.7/003/14	Reagent No. of NaCl (30ppt)	CPE/012/4.8/003/14
-----------------------------	--------------------	-----------------------------	--------------------

Determination of dissolved oxygen content by Winkler Titration **

Salinity (ppt)	10		30	
	1	2	1	2
Initial Vol. of Na ₂ S ₂ O ₃ (ml)	0.00	11.40	22.80	32.50
Final Vol. of Na ₂ S ₂ O ₃ (ml)	11.40	22.80	32.50	42.10
Vol. (V) of Na ₂ S ₂ O ₃ used (ml)	11.40	11.40	9.70	9.60
Dissolved Oxygen (DO), mg/L	7.46	7.46	6.35	6.29
Acceptance criteria, Deviation	Less than + 0.3mg/L		Less than + 0.3mg/L	

Calculation: $DO (mg/L) = V \times N \times 8000/298$

Salinity (ppt)	DO meter reading, mg/L			Winkler Titration result**, mg/L			Difference (%) of DO Content
	1	2	Average	1	2	Average	
10	7.28	7.25	7.27	7.46	7.46	7.46	2.58
30	6.58	6.54	6.56	6.35	6.29	6.32	3.73

Acceptance Criteria

- (1) Difference between temperature readings from temperature sensor of DO probe and reference thermometer : < 0.5 °C
- (2) Linear regression coefficient : >0.99
- (3) Zero checking: 0.0mg/L
- (4) Difference (%) of DO content from the meter reading and by winkler titration : within ± 5%

The equipment complies # / ~~does not comply~~ # with the specified requirements and is deemed acceptable # / unacceptable # for use.

Delete as appropriate

Calibrated by : _____

Approved by : _____



Performance Check of Salinity Meter

Equipment Ref. No. : ET/EW/008/004 Manufacturer : YSI
Model No. : Pro 2030 Serial No. : 10F 101978
Date of Calibration : 30/01/2016 Due Date : 29/04/2016
26/1/16 *25/4/16*

Ref. No. of Salinity Standard used (30ppt)

S/001/5

Salinity Standard (ppt)	Measured Salinity (ppt)	Difference * (%)
30.0	29.7	-3.00

(*) Difference (%) = (Measured Salinity – Salinity Standard value) / Salinity Standard value x 100

Acceptance Criteria

Difference : -10 % to 10 %

The salinity meter complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use. Measurements are traceable to national standards.

Checked by : *[Signature]*

Approved by : *[Signature]*



Internal Calibration Report of Dissolved Oxygen Meter

Equipment Ref. No. : <u>ET/EW/008/004</u>	Manufacturer : <u>YSI</u>
Model No. : <u>Pro 2030</u>	Serial No. : <u>10F 101978</u>
Date of Calibration : <u>26/04/2016</u>	Calibration Due Date : <u>25/07/2016</u>

Temperature Verification

Ref. No. of Reference Thermometer : ET/0521/017

Ref. No. of Water Bath : ---

		Temperature (°C)		
Reference Thermometer reading	Measured	19.9	Corrected	19.8
DO Meter reading	Measured	20.0	Difference	-0.2

Standardization of sodium thiosulphate (Na₂S₂O₃) solution

Reagent No. of Na ₂ S ₂ O ₃ titrant	CPE/012/4.5/001/13	Reagent No. of 0.025N K ₂ Cr ₂ O ₇	CPE/012/4.4/002/09
		Trial 1	Trial 2
Initial Vol. of Na ₂ S ₂ O ₃ (ml)		0.00	10.20
Final Vol. of Na ₂ S ₂ O ₃ (ml)		10.20	20.40
Vol. of Na ₂ S ₂ O ₃ used (ml)		10.20	10.20
Normality of Na ₂ S ₂ O ₃ solution (N)		0.02451	0.02451
Average Normality (N) of Na ₂ S ₂ O ₃ solution (N)		0.02451	
Acceptance criteria, Deviation		Less than ± 0.001N	

Calculation: Normality of Na₂S₂O₃, N = 0.25 / ml Na₂S₂O₃ used

Lineality Checking

Determination of dissolved oxygen content by Winkler Titration *

Purging Time (min)	2		5		10	
	1	2	1	2	1	2
Trial						
Initial Vol. of Na ₂ S ₂ O ₃ (ml)	0.00	10.90	21.90	0.00	6.80	10.50
Final Vol. of Na ₂ S ₂ O ₃ (ml)	10.90	21.90	28.50	6.80	10.50	14.10
Vol. (V) of Na ₂ S ₂ O ₃ used (ml)	10.90	11.00	6.60	6.80	3.70	3.60
Dissolved Oxygen (DO), mg/L	7.17	7.24	4.34	4.47	2.43	2.37
Acceptance criteria, Deviation	Less than + 0.3mg/L		Less than + 0.3mg/L		Less than + 0.3mg/L	

Calculation: DO (mg/L) = V x N x 8000/298

Purging time, min	DO meter reading, mg/L			Winkler Titration result *, mg/L			Difference (%) of DO Content
	1	2	Average	1	2	Average	
2	7.42	7.34	7.38	7.17	7.24	7.21	2.33
5	4.56	4.59	4.58	4.34	4.47	4.41	3.78
10	2.35	2.22	2.29	2.43	2.37	2.40	4.69
Linear regression coefficient				0.9986			



Internal Calibration Report of Dissolved Oxygen Meter

Zero Point Checking

DO meter reading, mg/L	0.00
------------------------	------

Salinity Checking

Reagent No. of NaCl (10ppt)	CPE/012/4.7/003/14	Reagent No. of NaCl (30ppt)	CPE/012/4.8/003/14
-----------------------------	--------------------	-----------------------------	--------------------

*Determination of dissolved oxygen content by Winkler Titration ***

Salinity (ppt)	10		30	
	1	2	1	2
Trial				
Initial Vol. of Na ₂ S ₂ O ₃ (ml)	0.00	11.30	22.70	32.30
Final Vol. of Na ₂ S ₂ O ₃ (ml)	11.30	22.70	32.30	41.90
Vol. (V) of Na ₂ S ₂ O ₃ used (ml)	11.30	11.40	9.60	9.60
Dissolved Oxygen (DO), mg/L	7.44	7.50	6.32	6.32
Acceptance criteria, Deviation	Less than + 0.3mg/L		Less than + 0.3mg/L	

Calculation: DO (mg/L) = V x N x 8000/298

Salinity (ppt)	DO meter reading, mg/L			Winkler Titration result**, mg/L			Difference (%) of DO Content
	1	2	Average	1	2	Average	
10	7.18	7.25	7.22	7.44	7.50	7.47	3.40
30	6.58	6.54	6.56	6.32	6.32	6.32	3.73

Acceptance Criteria


- (1) Difference between temperature readings from temperature sensor of DO probe and reference thermometer : < 0.5 °C
- (2) Linear regression coefficient : >0.99
- (3) Zero checking: 0.0mg/L
- (4) Difference (%) of DO content from the meter reading and by winkler titration : within ± 5%

The equipment complies # / ~~does not comply~~ # with the specified requirements and is deemed acceptable # / unacceptable # for use.

Delete as appropriate

Calibrated by :

Approved by :



Performance Check of Salinity Meter

Equipment Ref. No. : ET/EW/008/004 Manufacturer : YSI
Model No. : Pro 2030 Serial No. : 10F 101978
Date of Calibration : 26/04/2016 Due Date : 25/07/2016

Ref. No. of Salinity Standard used (30ppt)

S/001/5

Salinity Standard (ppt)	Measured Salinity (ppt)	Difference * (%)
30.0	29.4	-2.00

(*) Difference (%) = (Measured Salinity – Salinity Standard value) / Salinity Standard value x 100

Acceptance Criteria

Difference : -10 % to 10 %

The salinity meter complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use. Measurements are traceable to national standards.

Checked by : 

Approved by : 

ENVIROTECH SERVICES CO.

Calibration Report of Wind Meter

Date of Calibration : 28 January 2016

Brand of Test Meter: Global Water

Model: Speed Sensor: WE550 (S/N:E1337005099)

Direction Sensor: WE570 (S/N:153500564)

Location : Pak Mong, Siu Ho Wan

Procedures :

1. Wind Still Test: The wind speed sensor was hold by hand until it keep still
2. Wind Speed Test: The wind meter was on-site calibrated against the Anemometer
3. Wind Direction Test : The wind meter was on-site calibrated against the marine compass at four directions

Results:

Wind Still Test

Wind Speed (m/s)
0.00

Wind Speed Test

Global Water (m/s)	Anemometer (m/s)
0.27	0.2
1.18	1.3
1.46	1.6

Wind Direction Test

Global Water (o)	Marine Compass (o)
270.88	270
0.07	0
90.81	90
181.39	180

Calibrated by:

Fai
Yeung Ping Fai
(Technical Officer)

Checked by :

Fat
Ho Kam Fat
(Senior Technical Officer)



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C160461
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC16-0158) Date of Receipt / 收件日期 : 19 January 2016

Description / 儀器名稱 : Anemometer
Manufacturer / 製造商 : Lutron
Model No. / 型號 : AM-4201
Serial No. / 編號 : AF.27513
Supplied By / 委託者 : Envirotech Services Co.
Room 113, 1/F, My Loft, 9 Hoi Wing Road, Tuen Mun,
New Territories, Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範


Calibration check


DATE OF TEST / 測試日期 : 27 January 2016

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :
- Testo Industrial Services GmbH, Germany

Tested By : 
測試 : M T Leung
Assistant Technical Officer

Certified By : 
核證 : H C Chan
Engineer

Date of Issue : 27 January 2016
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C160461

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
2. The results presented are the mean of 10 measurements at each calibration point.
3. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL386	Multi-function Measuring Instrument	S12109

4. Test procedure : MA130N.

5. Results :

Air Velocity

Applied Value (m/s)	UUT Reading (m/s)	Measured Correction		
		Value (m/s)	Measurement Uncertainty	
			Expanded Uncertainty (m/s)	Coverage Factor
2.0	1.8	+0.2	0.2	2.0
4.1	3.9	+0.2	0.3	2.0
6.0	5.9	+0.1	0.3	2.0
8.0	8.0	0.0	0.3	2.0
10.0	10.2	-0.2	0.4	2.0

Remarks : - The Measured Corrections are defined as :
Value = Applied Value - UUT Reading

- The expanded uncertainties are for a level of confidence of 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Appendix F

EM&A Monitoring Schedules

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Noise Monitoring Schedule (1 to 30 Apr 2016)**

Alternative Noise Monitoring at Pak Mong Village Entrance

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					01-Apr	02-Apr
03-Apr	04-Apr	05-Apr	06-Apr	07-Apr	08-Apr	09-Apr
		Noise Impact Monitoring				
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
	Noise Impact Monitoring			Noise Impact Monitoring		
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
			Noise Impact Monitoring			
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
		Noise Impact Monitoring			Noise Impact Monitoring	

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Air Quality Monitoring Schedule (1 to 30 April 2016)**

Alternative Air Quality Monitoring at WA4 and MTRC Depot Entrance

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					01-Apr	02-Apr
03-Apr	04-Apr	05-Apr	06-Apr	07-Apr	08-Apr	09-Apr
		1-hr TSP Monitoring 24-hr TSP Monitoring				
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
	1-hr TSP Monitoring 24-hr TSP Monitoring			1-hr TSP Monitoring 24-hr TSP Monitoring		
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
			1-hr TSP Monitoring 24-hr TSP Monitoring			
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
		1-hr TSP Monitoring 24-hr TSP Monitoring			1-hr TSP Monitoring 24-hr TSP Monitoring	

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Noise Monitoring Schedule (1 to 31 May 2016)**

Alternative Noise Monitoring at Pak Mong Village Entrance

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-May	02-May	03-May	04-May	05-May	06-May	07-May
				Noise Impact Monitoring		
08-May	09-May	10-May	11-May	12-May	13-May	14-May
			Noise Impact Monitoring			
15-May	16-May	17-May	18-May	19-May	20-May	21-May
		Noise Impact Monitoring				
22-May	23-May	24-May	25-May	26-May	27-May	28-May
Noise Impact Monitoring					Noise Impact Monitoring	
29-May	30-May	31-May				

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Air Quality Monitoring Schedule (1 to 31 May 2016)**

Alternative Air Quality Monitoring at WA4 and MTRC Depot Entrance

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-May	02-May	03-May	04-May	05-May	06-May	07-May
				1-hr TSP Monitoring 24-hr TSP Monitoring		
08-May	09-May	10-May	11-May	12-May	13-May	14-May
			1-hr TSP Monitoring 24-hr TSP Monitoring			
15-May	16-May	17-May	18-May	19-May	20-May	21-May
		1-hr TSP Monitoring 24-hr TSP Monitoring				
22-May	23-May	24-May	25-May	26-May	27-May	28-May
1-hr TSP Monitoring 24-hr TSP Monitoring					1-hr TSP Monitoring 24-hr TSP Monitoring	
29-May	30-May	31-May				

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

**HY/2012/07 - Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Marine Water Quality Monitoring (WQM) Schedule (April 2016)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					01-Apr	02-Apr
						WQM Mid-Ebb 9:27 (08:00 - 11:00) Mid-Flood 14:04 (12:19 - 15:49)
03-Apr	04-Apr	05-Apr	06-Apr	07-Apr	08-Apr	09-Apr
		WQM Mid-Ebb 11:44 (09:59 - 13:29) Mid-Flood 17:22 (15:37 - 19:07)		WQM Mid-Ebb 12:58 (11:13 - 14:43) Mid-Flood 19:07 (17:22 - 20:52)		WQM Mid-Flood 7:55 (06:10 - 09:40) Mid-Ebb 14:20 (12:35 - 16:05)
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
		WQM Mid-Flood 9:46 (08:01 - 11:31) Mid-Ebb 16:44 (14:59 - 18:29)		WQM Mid-Flood 11:31 (09:46 - 13:16) Mid-Ebb 18:55 (17:10 - 20:40)		WQM Mid-Ebb 10:03 (08:18 - 11:48) Mid-Flood 15:06 (13:21 - 16:51)
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
		WQM Mid-Ebb 11:50 (10:05 - 13:35) Mid-Flood 17:47 (16:02 - 19:32)		WQM Mid-Ebb 12:45 (11:00 - 14:30) Mid-Flood 19:06 (17:21 - 20:51)		WQM Mid-Flood 7:50 (06:05 - 09:35) Mid-Ebb 13:43 (11:58 - 15:28)
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
		WQM Mid-Flood 8:41 (06:56 - 10:26) Mid-Ebb 15:21 (13:36 - 17:06)		WQM Mid-Flood 9:47 (08:02 - 11:32) Mid-Ebb 16:50 (15:05 - 18:35)		WQM Mid-Flood 11:49 (10:04 - 13:34) Mid-Ebb 18:53 (17:08 - 20:38)

**HY/2012/07 - Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Marine Water Quality Monitoring (WQM) Schedule (May 2016)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-May	02-May	03-May	04-May	05-May	06-May	07-May
		WQM Mid-Ebb 10:37 (08:52 - 12:22) Mid-Flood 16:11 (14:26 - 17:56)		WQM Mid-Ebb 11:56 (10:11 - 13:41) Mid-Flood 18:07 (16:22 - 19:52)		WQM Mid-Ebb 13:20 (11:35 - 15:05) Mid-Flood 20:01 (18:16 - 21:46)
08-May	09-May	10-May	11-May	12-May	13-May	14-May
		WQM Mid-Flood 8:41 (06:56 - 10:26) Mid-Ebb 15:37 (13:52 - 17:22)		WQM Mid-Flood 10:08 (08:23 - 11:53) Mid-Ebb 17:18 (15:33 - 19:03)		WQM Mid-Flood 12:51 (11:06 - 14:36) Mid-Ebb 19:35 (17:50 - 21:20)
15-May	16-May	17-May	18-May	19-May	20-May	21-May
		WQM Mid-Ebb 10:46 (09:01 - 12:31) Mid-Flood 16:42 (14:57 - 18:27)		WQM Mid-Ebb 11:50 (10:05 - 13:35) Mid-Flood 18:15 (16:30 - 20:00)		WQM Mid-Ebb 12:51 (11:06 - 14:36) Mid-Flood 19:36 (17:51 - 21:21)
22-May	23-May	24-May	25-May	26-May	27-May	28-May
		WQM Mid-Flood 7:44 (05:59 - 09:29) Mid-Ebb 14:29 (12:44 - 16:14)		WQM Mid-Flood 8:54 (07:09 - 10:39) Mid-Ebb 15:47 (14:02 - 17:32)		WQM Mid-Flood 10:27 (08:42 - 12:12) Mid-Ebb 17:24 (15:39 - 19:09)
29-May	30-May	31-May	01-Jun	02-Jun	03-Jun	04-Jun
		WQM Mid-Ebb 9:15 (07:30 - 11:00) Mid-Flood 14:43 (12:58 - 16:28)		WQM Mid-Ebb 10:51 (09:06 - 12:36) Mid-Flood 17:02 (15:17 - 18:47)		WQM Mid-Ebb 12:21 (10:36 - 14:06) Mid-Flood 19:06 (17:21 - 20:51)

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Dolphin Monitoring Survey Schedule (1 to 30 April 2016)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					01-Apr	02-Apr
03-Apr	04-Apr	05-Apr	06-Apr	07-Apr	08-Apr	09-Apr
		Impact Dolphin Monitoring				
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
		Impact Dolphin Monitoring			Impact Dolphin Monitoring	
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
		Impact Dolphin Monitoring				
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Dolphin Monitoring Survey Schedule (1 to 31 May 2016)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-May	02-May	03-May	04-May	05-May	06-May	07-May
		Impact Dolphin Monitoring				
08-May	09-May	10-May	11-May	12-May	13-May	14-May
		Impact Dolphin Monitoring				
15-May	16-May	17-May	18-May	19-May	20-May	21-May
	Impact Dolphin Monitoring					
22-May	23-May	24-May	25-May	26-May	27-May	28-May
	Impact Dolphin Monitoring					
29-May	30-May	31-May				

Appendix G

Impact Air Quality
Monitoring Results and
Graphical Presentation

1-hour TSP Monitoring Results at Air Quality Monitoring Station ASR8A

Project	Works	Date(yyyy-mm-dd)	Station	Time (hh:mm, 24hour)	Parameter	Results (ug/m3)	Action Level (ug/m3)	Limit Level (ug/m3)		
TMCLKL	HY/2012/07	2016-04-05	ASR8A	9:00	1-hr TSP	224	394	500		
TMCLKL	HY/2012/07	2016-04-05	ASR8A	10:02	1-hr TSP	200				
TMCLKL	HY/2012/07	2016-04-05	ASR8A	11:04	1-hr TSP	187				
TMCLKL	HY/2012/07	2016-04-11	ASR8A	8:42	1-hr TSP	111				
TMCLKL	HY/2012/07	2016-04-11	ASR8A	9:44	1-hr TSP	122				
TMCLKL	HY/2012/07	2016-04-11	ASR8A	10:46	1-hr TSP	79				
TMCLKL	HY/2012/07	2016-04-14	ASR8A	8:40	1-hr TSP	58				
TMCLKL	HY/2012/07	2016-04-14	ASR8A	9:42	1-hr TSP	63				
TMCLKL	HY/2012/07	2016-04-14	ASR8A	10:44	1-hr TSP	67				
TMCLKL	HY/2012/07	2016-04-20	ASR8A	8:24	1-hr TSP	124				
TMCLKL	HY/2012/07	2016-04-20	ASR8A	9:26	1-hr TSP	123				
TMCLKL	HY/2012/07	2016-04-20	ASR8A	10:28	1-hr TSP	86				
TMCLKL	HY/2012/07	2016-04-26	ASR8A	8:10	1-hr TSP	60				
TMCLKL	HY/2012/07	2016-04-26	ASR8A	9:12	1-hr TSP	69				
TMCLKL	HY/2012/07	2016-04-26	ASR8A	10:14	1-hr TSP	53				
TMCLKL	HY/2012/07	2016-04-29	ASR8A	8:20	1-hr TSP	44				
TMCLKL	HY/2012/07	2016-04-29	ASR8A	9:22	1-hr TSP	65				
TMCLKL	HY/2012/07	2016-04-29	ASR8A	10:24	1-hr TSP	73				
				Average		100				
				Min.		44				
				Max.		224				

1-hour TSP Monitoring Results at Air Quality Monitoring Station ASR9

Project	Works	Date(yyyy-mm-dd)	Station	Time (hh:mm, 24hour)	Parameter	Results (ug/m3)	Action Level (ug/m3)	Limit Level (ug/m3)		
TMCLKL	HY/2012/07	2016-04-05	ASR9	9:10	1-hr TSP	117	393	500		
TMCLKL	HY/2012/07	2016-04-05	ASR9	10:12	1-hr TSP	72				
TMCLKL	HY/2012/07	2016-04-05	ASR9	11:14	1-hr TSP	80				
TMCLKL	HY/2012/07	2016-04-11	ASR9	8:52	1-hr TSP	87				
TMCLKL	HY/2012/07	2016-04-11	ASR9	9:54	1-hr TSP	62				
TMCLKL	HY/2012/07	2016-04-11	ASR9	10:56	1-hr TSP	72				
TMCLKL	HY/2012/07	2016-04-14	ASR9	8:50	1-hr TSP	70				
TMCLKL	HY/2012/07	2016-04-14	ASR9	9:52	1-hr TSP	114				
TMCLKL	HY/2012/07	2016-04-14	ASR9	10:54	1-hr TSP	66				
TMCLKL	HY/2012/07	2016-04-20	ASR9	8:35	1-hr TSP	79				
TMCLKL	HY/2012/07	2016-04-20	ASR9	9:37	1-hr TSP	91				
TMCLKL	HY/2012/07	2016-04-20	ASR9	10:39	1-hr TSP	91				
TMCLKL	HY/2012/07	2016-04-26	ASR9	8:20	1-hr TSP	119				
TMCLKL	HY/2012/07	2016-04-26	ASR9	9:22	1-hr TSP	65				
TMCLKL	HY/2012/07	2016-04-26	ASR9	10:24	1-hr TSP	77				
TMCLKL	HY/2012/07	2016-04-29	ASR9	8:30	1-hr TSP	129				
TMCLKL	HY/2012/07	2016-04-29	ASR9	9:32	1-hr TSP	99				
TMCLKL	HY/2012/07	2016-04-29	ASR9	10:34	1-hr TSP	65				
				Average		86				
				Min.		62				
				Max.		129				

24-hour TSP Monitoring Results at Air Quality Monitoring Station ASR8A



Project	Works	Date(yyyy-mm-dd)	Station	Time (hh:mm, 24hour)	Parameter	Results (ug/m3)	Action Level (ug/m3)	Limit Level (ug/m3)
TMCLKL	HY/2012/07	2016-04-05	ASR8A	12:06	24-hr TSP	81	178	260
TMCLKL	HY/2012/07	2016-04-11	ASR8A	11:48	24-hr TSP	49		
TMCLKL	HY/2012/07	2016-04-14	ASR8A	11:46	24-hr TSP	43		
TMCLKL	HY/2012/07	2016-04-20	ASR8A	11:30	24-hr TSP	61		
TMCLKL	HY/2012/07	2016-04-26	ASR8A	11:16	24-hr TSP	48		
TMCLKL	HY/2012/07	2016-04-29	ASR8A	11:26	24-hr TSP	57		
						Average	57	
						Min.	43	
						Max.	81	

24-hour TSP Monitoring Results at Air Quality Monitoring Station ASR9

Project	Works	Date(yyyy-mm-dd)	Station	Time (hh:mm, 24hour)	Parameter	Results (ug/m3)	Action Level (ug/m3)	Limit Level (ug/m3)
TMCLKL	HY/2012/07	2016-04-05	ASR9	12:16	24-hr TSP	62	178	260
TMCLKL	HY/2012/07	2016-04-11	ASR9	11:58	24-hr TSP	52		
TMCLKL	HY/2012/07	2016-04-14	ASR9	11:56	24-hr TSP	51		
TMCLKL	HY/2012/07	2016-04-20	ASR9	11:41	24-hr TSP	60		
TMCLKL	HY/2012/07	2016-04-26	ASR9	11:26	24-hr TSP	53		
TMCLKL	HY/2012/07	2016-04-29	ASR9	11:36	24-hr TSP	73		
						Average	59	
						Min.	51	
						Max.	73	

Action Level Exceedance



Limit Level Exceedance



Weather condition within the reporting period varied between sunny to rainy.

Major construction works undertaken within the reporting period include Pier construction; Re-alignment of Cheung Tung Road; Construction of land section of berth at Southern Landfall; Installation of pier head and deck segments; and Slope work of Viaducts A, B & C.

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.



Weather condition within the reporting period varied between sunny to rainy.

Major construction works undertaken within the reporting period include Pier construction; Re-alignment of Cheung Tung Road; Construction of land section of berth at Southern Landfall; Installation of pier head and deck segments; and Slope work of Viaducts A, B & C.

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

Appendix H

Meteorological Data for the Reporting Month

Date	Time (HH)	Wind speed (m/s)	Wind direction (deg)
05-04-2016	7	1.0	165
05-04-2016	8	0.9	186
05-04-2016	9	1.1	176
05-04-2016	10	2.7	182
05-04-2016	11	2.1	189
05-04-2016	12	2.0	170
05-04-2016	13	1.7	183
05-04-2016	14	1.9	183
05-04-2016	15	1.4	163
05-04-2016	16	1.4	165
05-04-2016	17	1.1	186
05-04-2016	18	0.6	185
05-04-2016	19	2.3	188
05-04-2016	20	1.8	175
05-04-2016	21	2.4	176
05-04-2016	22	2.1	182
05-04-2016	23	0.9	176
06-04-2016	0	0.1	177
06-04-2016	1	0.2	165
06-04-2016	2	0.5	180
06-04-2016	3	2.4	171
06-04-2016	4	2.3	160
06-04-2016	5	1.8	165
06-04-2016	6	3.0	156
06-04-2016	7	2.1	145
06-04-2016	8	1.4	138
06-04-2016	9	1.9	126
06-04-2016	10	1.5	141
06-04-2016	11	1.1	151
06-04-2016	12	0.4	140
11-04-2016	7	0.1	211
11-04-2016	8	0.0	211
11-04-2016	9	1.7	203
11-04-2016	10	3.3	157
11-04-2016	11	2.9	146
11-04-2016	12	3.4	146
11-04-2016	13	4.0	159
11-04-2016	14	1.6	128
11-04-2016	15	2.4	181
11-04-2016	16	4.4	140
11-04-2016	17	5.3	151
11-04-2016	18	3.1	145
11-04-2016	19	2.6	152
11-04-2016	20	4.7	166
11-04-2016	21	5.1	150
11-04-2016	22	4.6	153
11-04-2016	23	5.0	152
12-04-2016	0	4.6	147
12-04-2016	1	3.0	150
12-04-2016	2	0.9	142

Date	Time (HH)	Wind speed (m/s)	Wind direction (deg)
12-04-2016	3	1.4	155
12-04-2016	4	4.7	154
12-04-2016	5	6.8	152
12-04-2016	6	2.6	148
12-04-2016	7	3.6	156
12-04-2016	8	3.8	158
12-04-2016	9	3.6	147
12-04-2016	10	3.3	159
12-04-2016	11	4.3	155
12-04-2016	12	3.7	160
14-04-2016	7	2.8	156
14-04-2016	8	1.5	149
14-04-2016	9	0.6	121
14-04-2016	10	3.4	140
14-04-2016	11	1.6	161
14-04-2016	12	0.4	204
14-04-2016	13	1.3	176
14-04-2016	14	1.3	155
14-04-2016	15	3.1	145
14-04-2016	16	2.4	138
14-04-2016	17	1.7	139
14-04-2016	18	1.7	131
14-04-2016	19	1.7	137
14-04-2016	20	2.0	148
14-04-2016	21	1.8	166
14-04-2016	22	1.0	151
14-04-2016	23	0.7	148
15-04-2016	0	0.2	115
15-04-2016	1	0.0	133
15-04-2016	2	0.2	118
15-04-2016	3	0.7	114
15-04-2016	4	0.6	150
15-04-2016	5	0.4	119
15-04-2016	6	0.2	92
15-04-2016	7	0.1	106
15-04-2016	8	0.0	119
15-04-2016	9	0.0	204
15-04-2016	10	1.8	131
15-04-2016	11	3.1	153
15-04-2016	12	2.4	171
20-04-2016	7	1.7	148
20-04-2016	8	3.1	158
20-04-2016	9	4.4	180
20-04-2016	10	4.3	168
20-04-2016	11	4.5	169
20-04-2016	12	3.0	164
20-04-2016	13	3.0	176
20-04-2016	14	3.0	170
20-04-2016	15	4.1	155
20-04-2016	16	3.0	149

Date	Time (HH)	Wind speed (m/s)	Wind direction (deg)
20-04-2016	17	3.6	164
20-04-2016	18	4.9	164
20-04-2016	19	2.4	184
20-04-2016	20	3.2	161
20-04-2016	21	1.3	180
20-04-2016	22	0.6	172
20-04-2016	23	1.6	177
21-04-2016	0	0.2	143
21-04-2016	1	2.1	167
21-04-2016	2	2.0	165
21-04-2016	3	1.2	152
21-04-2016	4	1.4	173
21-04-2016	5	1.9	159
21-04-2016	6	1.4	177
21-04-2016	7	0.5	164
21-04-2016	8	0.0	273
21-04-2016	9	0.1	249
21-04-2016	10	0.1	327
21-04-2016	11	0.2	330
21-04-2016	12	0.1	294
26-04-2016	7	3.4	157
26-04-2016	8	3.0	161
26-04-2016	9	3.8	163
26-04-2016	10	4.9	170
26-04-2016	11	4.7	161
26-04-2016	12	4.3	163
26-04-2016	13	4.3	153
26-04-2016	14	4.3	166
26-04-2016	15	4.8	163
26-04-2016	16	3.7	159
26-04-2016	17	3.2	168
26-04-2016	18	2.4	154
26-04-2016	19	3.0	167
26-04-2016	20	2.8	182
26-04-2016	21	1.5	164
26-04-2016	22	1.9	158
26-04-2016	23	2.9	178
27-04-2016	0	2.3	197
27-04-2016	1	0.1	208
27-04-2016	2	0.6	205
27-04-2016	3	0.2	150
27-04-2016	4	0.0	67
27-04-2016	5	0.0	107
27-04-2016	6	0.1	126
27-04-2016	7	0.0	246
27-04-2016	8	0.0	235
27-04-2016	9	0.0	230
27-04-2016	10	0.0	247
27-04-2016	11	0.0	311
27-04-2016	12	0.1	319

Date	Time (HH)	Wind speed (m/s)	Wind direction (deg)
29-04-2016	7	2.9	155
29-04-2016	8	1.7	170
29-04-2016	9	2.3	156
29-04-2016	10	4.1	158
29-04-2016	11	4.0	147
29-04-2016	12	2.0	122
29-04-2016	13	3.9	151
29-04-2016	14	4.8	150
29-04-2016	15	3.5	166
29-04-2016	16	4.1	158
29-04-2016	17	4.6	152
29-04-2016	18	6.3	152
29-04-2016	19	3.4	181
29-04-2016	20	2.5	170
29-04-2016	21	4.6	150
29-04-2016	22	3.5	154
29-04-2016	23	1.8	158
30-04-2016	0	1.2	155
30-04-2016	1	1.3	156
30-04-2016	2	2.3	151
30-04-2016	3	0.3	133
30-04-2016	4	0.5	159
30-04-2016	5	1.4	172
30-04-2016	6	2.4	159
30-04-2016	7	2.0	168
30-04-2016	8	2.7	157
30-04-2016	9	2.5	147
30-04-2016	10	2.7	150
30-04-2016	11	2.3	150
30-04-2016	12	4.3	149


Appendix I

Impact Noise Monitoring Results and Graphical Presentation

Appendix II Noise Monitoring Results

Project	Works	Date (yyyy-mm-dd)	Station	Weather Condition	Time (hh:mm, 24hour)	Noise Level for 30-min, dB(A)			Limit Level dB(A)	Wind Speed (m/s)	Noise Meter Model/ID	Calibrator Model/ID
						Leq	L10	L90				
TMCLKL	HY/2012/07	2016-04-05	NSR1A	Sunny	10:23	61	63	54	75	0.3	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2016-04-11	NSR1A	Cloudy	10:03	59	62	54	75	0.3	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2016-04-14	NSR1A	Cloudy	11:03	60	62	54	75	0.2	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2016-04-20	NSR1A	Cloudy	9:46	60	62	54	75	0.2	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2016-04-26	NSR1A	Sunny	10:35	59	61	53	75	0.2	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2016-04-29	NSR1A	Sunny	9:40	58	60	53	75	0.3	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
						Min.	58					
						Max.	61					
						Average	59					

Noise Monitoring Results at NSR 1A ($L_{eq, 30min}$)



Weather condition within the reporting period varied between sunny to rainy.

Major construction works undertaken within the reporting period include Pier construction; Re-alignment of Cheung Tung Road; Construction of land section of berth at Southern Landfall; Installation of pier head and deck segments; and Slope work of Viaducts A, B & C.

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

Appendix J

Impact Water Quality Monitoring Results and Graphical Presentation

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	CS(Mf)5	12:19	Surface	1	1	19.1	7.77	27.3	7.41	8.54	11.1
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	CS(Mf)5	12:19	Surface	1	2	19	7.73	27.4	7.38	8.62	12.9
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	CS(Mf)5	12:19	Middle	2	1	18.9	7.78	27.5	7.29	9.6	11.5
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	CS(Mf)5	12:19	Middle	2	2	18.9	7.73	27.6	7.24	9.67	11.6
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	CS(Mf)5	12:19	Bottom	3	1	18.6	7.69	27.7	7.1	10.5	12.6
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	CS(Mf)5	12:19	Bottom	3	2	18.6	7.71	27.7	7.06	9.93	13.9
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	SR4a	12:45	Surface	1	1	18.9	7.69	27.2	7.29	8.39	11.7
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	SR4a	12:45	Surface	1	2	19	7.72	27.3	7.31	8.44	11.8
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	SR4a	12:45	Middle	2	1						
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	SR4a	12:45	Middle	2	2						
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	SR4a	12:45	Bottom	3	1	19	7.71	27.4	7.03	9.52	14.3
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	SR4a	12:45	Bottom	3	2	18.9	7.73	27.3	7	9.61	11.5
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	SR4	13:03	Surface	1	1	19	7.77	27.1	7.39	8.39	12.6
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	SR4	13:03	Surface	1	2	19	7.79	27.2	7.34	8.44	11.8
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	SR4	13:03	Middle	2	1						
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	SR4	13:03	Middle	2	2						
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	SR4	13:03	Bottom	3	1	18.9	7.76	27.2	7.18	9.4	13.2
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	SR4	13:03	Bottom	3	2	18.9	7.78	27.2	7.21	9.49	13.3
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS8	13:21	Surface	1	1	19	7.81	27.1	7.31	8.5	12.8
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS8	13:21	Surface	1	2	18.9	7.83	27.1	7.29	8.42	10.1
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS8	13:21	Middle	2	1						
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS8	13:21	Middle	2	2						
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS8	13:21	Bottom	3	1	18.9	7.79	27.2	7.15	9.53	11.4
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS8	13:21	Bottom	3	2	18.9	7.81	27.1	7.12	9.61	13.5
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS(Mf)16	13:40	Surface	1	1	18.9	7.82	27.1	7.11	8.6	12.9
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS(Mf)16	13:40	Surface	1	2	18.9	7.85	27.1	7.08	8.52	11.9
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS(Mf)16	13:40	Middle	2	1	18.9	7.81	27.2	7.02	9.63	13.5
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS(Mf)16	13:40	Middle	2	2	18.8	7.83	27.2	6.99	9.7	15.5
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS(Mf)16	13:40	Bottom	3	1	18.5	7.79	27.4	6.84	9.89	14.8
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS(Mf)16	13:40	Bottom	3	2	18.4	7.8	27.4	6.81	9.94	13.9
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS(Mf)9	14:03	Surface	1	1	18.9	7.77	27.1	7.23	8.38	10.1
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS(Mf)9	14:03	Surface	1	2	19	7.73	27.1	7.2	8.45	10.1
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS(Mf)9	14:03	Middle	2	1						
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS(Mf)9	14:03	Middle	2	2						
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS(Mf)9	14:03	Bottom	3	1	19.9	7.79	27.1	7.04	9.6	13.4
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	IS(Mf)9	14:03	Bottom	3	2	18.9	7.81	27.2	7.01	9.67	14.5

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	CS(Mf)3	14:24	Surface	1	1	19	7.79	27	7.28	8.5	11.1
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	CS(Mf)3	14:24	Surface	1	2	19	7.81	27	7.25	8.41	10.1
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	CS(Mf)3	14:24	Middle	2	1	18.9	7.8	27.2	7.08	9.37	12.2
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	CS(Mf)3	14:24	Middle	2	2	18.9	7.78	27.1	7.04	9.44	14.2
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	CS(Mf)3	14:24	Bottom	3	1	18.6	7.81	27.2	6.88	10.2	15.3
TMCLKL	HY/2012/07	02-04-2016	Mid-Flood	CS(Mf)3	14:24	Bottom	3	2	18.5	7.8	27.3	6.91	11.1	14.4
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	CS(Mf)5	10:44	Surface	1	1	18.7	7.75	27.2	7.24	8.86	12.4
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	CS(Mf)5	10:44	Surface	1	2	18.6	7.79	27.3	7.19	8.93	12.5
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	CS(Mf)5	10:44	Middle	2	1	18.5	7.78	27.4	7.03	9.96	12.9
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	CS(Mf)5	10:44	Middle	2	2	18.6	7.75	27.5	7.05	10.1	13.1
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	CS(Mf)5	10:44	Bottom	3	1	18.5	7.76	27.6	6.98	11.4	18.2
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	CS(Mf)5	10:44	Bottom	3	2	18.4	7.79	27.5	6.93	10.8	16.2
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	SR4a	10:20	Surface	1	1	18.5	7.82	27.1	7.13	8.75	12.3
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	SR4a	10:20	Surface	1	2	18.6	7.79	27.2	7.09	8.81	14.1
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	SR4a	10:20	Middle	2	1						
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	SR4a	10:20	Middle	2	2						
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	SR4a	10:20	Bottom	3	1	18.5	7.76	27.3	6.9	9.94	13.9
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	SR4a	10:20	Bottom	3	2	18.4	7.79	27.2	6.94	9.99	14
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	SR4	9:58	Surface	1	1	18.6	7.81	27	7.27	8.63	12.1
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	SR4	9:58	Surface	1	2	18.5	7.82	27.1	7.23	8.55	11.1
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	SR4	9:58	Middle	2	1						
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	SR4	9:58	Middle	2	2						
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	SR4	9:58	Bottom	3	1	18.5	7.76	27.2	7.06	7.79	12.7
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	SR4	9:58	Bottom	3	2	18.4	7.75	27.1	7.04	7.78	13.7
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS8	19:36	Surface	1	1	18.5	7.79	26.9	7.22	8.65	13
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS8	19:36	Surface	1	2	18.4	7.83	27	7.18	8.74	10.5
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS8	19:36	Middle	2	1						
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS8	19:36	Middle	2	2						
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS8	19:36	Bottom	3	1	18.3	7.77	27.1	7	9.82	12.8
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS8	19:36	Bottom	3	2	18.4	7.75	27	7.03	9.89	11.9
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS(Mf)16	9:14	Surface	1	1	18.4	7.8	27	7.04	8.79	11.4
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS(Mf)16	9:14	Surface	1	2	18.5	7.84	26.9	7.01	8.72	10.5
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS(Mf)16	9:14	Middle	2	1	18.4	7.84	27.1	6.95	9.8	12.7
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS(Mf)16	9:14	Middle	2	2	18.3	7.79	27.2	6.93	9.85	15.8
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS(Mf)16	9:14	Bottom	3	1	18.2	7.75	27.2	6.8	9.96	12
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS(Mf)16	9:14	Bottom	3	2	18.1	7.78	27.3	6.76	10.1	13.1

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS(Mf)9	8:52	Surface	1	1	18.6	7.76	26.9	7.09	8.69	12.2
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS(Mf)9	8:52	Surface	1	2	18.5	7.79	27	7.12	8.76	14
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS(Mf)9	8:52	Middle	2	1						
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS(Mf)9	8:52	Middle	2	2						
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS(Mf)9	8:52	Bottom	3	1	18.5	7.78	27	6.97	9.91	13.9
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	IS(Mf)9	8:52	Bottom	3	2	18.4	7.82	27.1	6.92	9.98	14
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	CS(Mf)3	12:00	Surface	1	1	18.5	7.8	26.7	7.18	8.82	12.3
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	CS(Mf)3	12:00	Surface	1	2	18.4	7.85	26.8	7.15	8.74	13.1
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	CS(Mf)3	12:00	Middle	2	1	18.3	7.83	26.9	6.97	9.9	14.9
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	CS(Mf)3	12:00	Middle	2	2	18.4	7.86	26.8	7.01	9.94	11.9
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	CS(Mf)3	12:00	Bottom	3	1	18.2	7.82	27	6.74	11.3	15.8
TMCLKL	HY/2012/07	02-04-2016	Mid-Ebb	CS(Mf)3	12:00	Bottom	3	2	18.3	7.85	27.1	6.71	10.7	13.9
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	CS(Mf)5	15:37	Surface	1	1	18.8	7.76	27.3	7.26	8.52	11.9
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	CS(Mf)5	15:37	Surface	1	2	18.8	7.72	27.4	7.25	8.5	12.8
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	CS(Mf)5	15:37	Middle	2	1	18.8	7.68	27.6	7.2	8.76	12.3
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	CS(Mf)5	15:37	Middle	2	2	18.8	7.66	27.6	7.22	8.72	13.1
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	CS(Mf)5	15:37	Bottom	3	1	18.8	7.72	27.8	7.02	9.28	13.9
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	CS(Mf)5	15:37	Bottom	3	2	18.7	7.74	27.8	7.04	9.32	12.1
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	SR4a	16:03	Surface	1	1	18.8	7.74	27.3	7.26	7.52	15.2
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	SR4a	16:03	Surface	1	2	18.9	7.78	27.4	7.28	7.56	13.4
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	SR4a	16:03	Middle	2	1						
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	SR4a	16:03	Middle	2	2						
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	SR4a	16:03	Bottom	3	1	18.8	7.74	27.4	7.08	8.24	12.5
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	SR4a	16:03	Bottom	3	2	18.8	7.76	27.4	7.04	8.42	10.9
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	SR4	16:20	Surface	1	1	18.9	7.78	27.4	7.18	7.02	9.1
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	SR4	16:20	Surface	1	2	18.9	7.76	27.5	7.14	7.14	10.7
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	SR4	16:20	Middle	2	1						
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	SR4	16:20	Middle	2	2						
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	SR4	16:20	Bottom	3	1	18.8	7.72	27.5	7.02	8.26	10.7
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	SR4	16:20	Bottom	3	2	18.8	7.7	27.6	7.06	8.3	13.3
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS8	16:37	Surface	1	1	18.9	7.74	27.5	7.84	7.83	10.2
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS8	16:37	Surface	1	2	19	7.76	27.5	7.22	7.88	10.2
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS8	16:37	Middle	2	1						
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS8	16:37	Middle	2	2						
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS8	16:37	Bottom	3	1	18.9	7.76	27.5	7	9.53	14.3
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS8	16:37	Bottom	3	2	18.9	7.77	27.6	6.96	9.56	12.4

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS(Mf)16	16:55	Surface	1	1	19	7.68	27.5	7.1	8.34	10.8
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS(Mf)16	16:55	Surface	1	2	18.9	7.66	27.5	7.06	8.39	11.7
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS(Mf)16	16:55	Middle	2	1	18.9	7.65	27.6	7.01	8.62	13.8
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS(Mf)16	16:55	Middle	2	2	18.9	7.64	27.6	7.03	8.68	11.3
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS(Mf)16	16:55	Bottom	3	1	18.9	7.64	22.6	6.83	9.34	13.1
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS(Mf)16	16:55	Bottom	3	2	18.8	7.65	27.7	6.87	9.38	15
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS(Mf)9	17:16	Surface	1	1	18.9	7.73	27.5	7.23	8.26	13.2
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS(Mf)9	17:16	Surface	1	2	18.9	7.75	27.5	7.25	8.3	11.6
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS(Mf)9	17:16	Middle	2	1						
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS(Mf)9	17:16	Middle	2	2						
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS(Mf)9	17:16	Bottom	3	1	18.9	7.78	27.6	7.1	9.19	14.7
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	IS(Mf)9	17:16	Bottom	3	2	18.9	7.79	27.6	7.08	9.15	13.7
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	CS(Mf)3	17:34	Surface	1	1	18.9	7.72	27.5	7.2	8.86	10.6
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	CS(Mf)3	17:34	Surface	1	2	18.9	7.73	27.5	7.18	8.83	10.6
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	CS(Mf)3	17:34	Middle	2	1	18.8	7.67	27.6	7.22	9.84	14.8
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	CS(Mf)3	17:34	Middle	2	2	18.9	7.66	27.6	7.21	9.27	12.1
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	CS(Mf)3	17:34	Bottom	3	1	18.8	7.64	27.8	7.03	9.67	12.6
TMCLKL	HY/2012/07	05-04-2016	Mid-Flood	CS(Mf)3	17:34	Bottom	3	2	18.8	7.65	27.9	7.02	9.63	15.4
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	CS(Mf)5	13:02	Surface	1	1	18.9	7.78	27.2	7.27	8.43	11
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	CS(Mf)5	13:02	Surface	1	2	19	7.75	27.3	7.3	8.6	10.3
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	CS(Mf)5	13:02	Middle	2	1	18.9	7.69	27.5	7.21	8.81	12.3
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	CS(Mf)5	13:02	Middle	2	2	18.9	7.72	27.5	7.18	8.97	11.7
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	CS(Mf)5	13:02	Bottom	3	1	18.8	7.7	27.7	7.04	9.56	14.3
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	CS(Mf)5	13:02	Bottom	3	2	18.7	7.74	27.8	7.01	9.42	11.3
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	SR4a	12:36	Surface	1	1	18.9	7.69	27.2	7.38	7.43	9.7
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	SR4a	12:36	Surface	1	2	18.9	7.72	27.2	7.34	7.36	11.8
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	SR4a	12:36	Middle	2	1						
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	SR4a	12:36	Middle	2	2						
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	SR4a	12:36	Bottom	3	1	18.9	7.7	27.5	7.17	8.2	13.1
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	SR4a	12:36	Bottom	3	2	18.8	7.74	27.4	7.14	8.37	10.9
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	SR4	12:17	Surface	1	1	19	7.76	27.3	7.26	6.98	9.1
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	SR4	12:17	Surface	1	2	18.9	7.73	27.4	7.22	7.11	11.4
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	SR4	12:17	Middle	2	1						
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	SR4	12:17	Middle	2	2						
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	SR4	12:17	Bottom	3	1	18.9	7.74	27.4	7.09	8.34	10.8
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	SR4	12:17	Bottom	3	2	18.9	7.76	27.4	7.11	8.51	11.9

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS8	12:01	Surface	1	1	19	7.76	27.4	7.21	7.75	9.3
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS8	12:01	Surface	1	2	19	7.79	27.4	7.18	7.86	11.8
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS8	12:01	Middle	2	1						
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS8	12:01	Middle	2	2						
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS8	12:01	Bottom	3	1	19	7.73	27.4	7.04	9.73	13.6
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS8	12:01	Bottom	3	2	18.9	7.75	27.5	7.01	7.64	12.5
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS(Mf)16	11:40	Surface	1	1	19	7.69	27.4	7.09	8.27	11.6
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS(Mf)16	11:40	Surface	1	2	19	7.71	27.3	7.12	8.35	12.5
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS(Mf)16	11:40	Middle	2	1	19	7.64	27.4	7.03	8.7	13.1
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS(Mf)16	11:40	Middle	2	2	18.9	7.62	27.5	7	8.81	11.5
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS(Mf)16	11:40	Bottom	3	1	18.8	7.63	27.7	6.86	9.52	12.4
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS(Mf)16	11:40	Bottom	3	2	18.8	7.66	27.7	6.89	9.44	14.2
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS(Mf)9	11:21	Surface	1	1	18.9	7.76	27.4	7.3	8.48	10.2
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS(Mf)9	11:21	Surface	1	2	18.9	7.7	27.4	7.24	8.54	11.1
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS(Mf)9	11:21	Middle	2	1						
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS(Mf)9	11:21	Middle	2	2						
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS(Mf)9	11:21	Bottom	3	1	18.9	7.74	27.5	7.13	9.07	13.6
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	IS(Mf)9	11:21	Bottom	3	2	18.9	7.76	27.6	7.1	9.14	14.6
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	CS(Mf)3	10:59	Surface	1	1	18.8	7.73	27.4	7.23	8.97	10.8
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	CS(Mf)3	10:59	Surface	1	2	18.9	7.7	27.5	7.18	9.06	13.6
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	CS(Mf)3	10:59	Middle	2	1	18.8	7.68	27.5	7.27	9.42	11.3
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	CS(Mf)3	10:59	Middle	2	2	18.8	7.71	27.6	7.24	9.33	13.1
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	CS(Mf)3	10:59	Bottom	3	1	18.8	7.63	27.8	7.06	9.89	12.9
TMCLKL	HY/2012/07	05-04-2016	Mid-Ebb	CS(Mf)3	10:59	Bottom	3	2	18.7	7.66	27.8	7.02	9.95	14.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	CS(Mf)5	17:22	Surface	1	1	19.2	7.8	27.4	7.28	8.23	9.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	CS(Mf)5	17:22	Surface	1	2	19.1	7.83	27.4	7.24	8.3	11.6
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	CS(Mf)5	17:22	Middle	2	1	19.1	7.79	27.6	7.19	8.61	12.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	CS(Mf)5	17:22	Middle	2	2	19	7.77	27.6	7.16	8.55	12
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	CS(Mf)5	17:22	Bottom	3	1	18.9	7.81	27.8	7.03	9.2	13.8
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	CS(Mf)5	17:22	Bottom	3	2	18.8	7.78	27.8	7	9.29	13
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	SR4a	17:50	Surface	1	1	19.1	7.78	27.3	7.33	7.66	10.7
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	SR4a	17:50	Surface	1	2	19.1	7.81	27.4	7.28	7.57	10.6
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	SR4a	17:50	Middle	2	1						
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	SR4a	17:50	Middle	2	2						
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	SR4a	17:50	Bottom	3	1	19	7.79	27.4	7.14	7.93	12.7
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	SR4a	17:50	Bottom	3	2	19	7.76	27.4	7.1	8.01	12

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	SR4	18:07	Surface	1	1	19.1	7.78	27.4	7.24	7.08	9.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	SR4	18:07	Surface	1	2	19	7.81	27.4	7.21	7.12	10
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	SR4	18:07	Middle	2	1						
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	SR4	18:07	Middle	2	2						
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	SR4	18:07	Bottom	3	1	19	7.74	27.5	7.11	8.09	12.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	SR4	18:07	Bottom	3	2	18.9	7.77	27.5	7.07	8.17	10.6
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS8	18:24	Surface	1	1	19.1	7.8	27.5	7.18	7.62	11.4
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS8	18:24	Surface	1	2	19.2	7.83	27.5	7.15	7.56	10.6
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS8	18:24	Middle	2	1						
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS8	18:24	Middle	2	2						
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS8	18:24	Bottom	3	1	19.1	7.76	27.5	7.03	9.68	11.6
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS8	18:24	Bottom	3	2	19.1	7.79	27.6	6.99	9.55	13.4
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS(Mf)16	18:42	Surface	1	1	19.2	7.77	27.5	7.12	8.04	10.5
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS(Mf)16	18:42	Surface	1	2	19.2	7.8	27.5	7.09	8.12	10.6
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS(Mf)16	18:42	Middle	2	1	19.1	7.76	27.6	7.01	8.39	10.1
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS(Mf)16	18:42	Middle	2	2	19.1	7.72	27.7	6.97	8.44	12.7
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS(Mf)16	18:42	Bottom	3	1	19	7.67	27.8	6.86	9.27	11.1
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS(Mf)16	18:42	Bottom	3	2	18.9	7.7	27.8	6.81	9.38	13.1
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS(Mf)9	19:03	Surface	1	1	19.1	7.79	27.4	7.28	8.27	12.4
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS(Mf)9	19:03	Surface	1	2	19.1	7.8	27.4	7.24	8.35	10.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS(Mf)9	19:03	Middle	2	1						
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS(Mf)9	19:03	Middle	2	2						
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS(Mf)9	19:03	Bottom	3	1	19	7.8	27.5	7.07	8.9	14.2
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	IS(Mf)9	19:03	Bottom	3	2	19	7.78	27.6	7.04	9.01	14.4
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	CS(Mf)3	19:23	Surface	1	1	19.1	7.77	27.4	7.22	8.74	11.4
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	CS(Mf)3	19:23	Surface	1	2	19.2	7.79	27.5	7.2	8.83	13.2
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	CS(Mf)3	19:23	Middle	2	1	19.1	7.78	27.6	7.16	9.08	14.5
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	CS(Mf)3	19:23	Middle	2	2	19.1	7.75	27.6	7.12	9.13	11.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	CS(Mf)3	19:23	Bottom	3	1	19	7.73	27.8	6.94	9.62	14.4
TMCLKL	HY/2012/07	07-04-2016	Mid-Flood	CS(Mf)3	19:23	Bottom	3	2	18.9	7.75	27.9	6.9	9.71	11.7
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	CS(Mf)5	13:27	Surface	1	1	19.1	7.84	27.3	7.18	8.49	11.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	CS(Mf)5	13:27	Surface	1	2	19.1	7.81	27.4	7.21	8.46	10.2
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	CS(Mf)5	13:27	Middle	2	1	18.9	7.75	27.6	7.12	8.87	12.4
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	CS(Mf)5	13:27	Middle	2	2	19	7.78	27.5	7.09	8.91	11.6
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	CS(Mf)5	13:27	Bottom	3	1	18.8	7.76	27.8	6.95	9.47	14.2
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	CS(Mf)5	13:27	Bottom	3	2	18.7	7.8	27.9	6.92	9.49	14.2

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	SR4a	13:03	Surface	1	1	18.9	7.75	27.3	7.29	7.49	12
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	SR4a	13:03	Surface	1	2	19	7.78	27.2	7.25	7.42	10.4
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	SR4a	13:03	Middle	2	1						
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	SR4a	13:03	Middle	2	2						
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	SR4a	13:03	Bottom	3	1	18.7	7.76	27.4	7.08	8.26	11.6
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	SR4a	13:03	Bottom	3	2	18.8	7.8	27.5	7.05	8.43	12.6
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	SR4	12:41	Surface	1	1	18.9	7.82	27.4	7.17	7.14	9.3
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	SR4	12:41	Surface	1	2	19	7.79	27.3	7.13	7.21	11.5
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	SR4	12:41	Middle	2	1						
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	SR4	12:41	Middle	2	2						
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	SR4	12:41	Bottom	3	1	18.9	7.8	27.4	7	8.4	11.8
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	SR4	12:41	Bottom	3	2	18.8	7.82	27.5	7.02	8.57	12.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS8	12:19	Surface	1	1	19	7.82	27.4	7.12	7.81	10.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS8	12:19	Surface	1	2	19.1	7.85	27.5	7.09	7.92	11.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS8	12:19	Middle	2	1						
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS8	12:19	Middle	2	2						
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS8	12:19	Bottom	3	1	19	7.79	27.6	6.95	9.79	14.7
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS8	12:19	Bottom	3	2	18.9	7.81	27.5	6.92	9.7	11.6
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS(Mf)16	11:57	Surface	1	1	19.1	7.75	27.4	7	8.33	13.3
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS(Mf)16	11:57	Surface	1	2	19	7.77	27.5	7.03	8.41	12.6
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS(Mf)16	11:57	Middle	2	1	18.9	7.7	27.6	6.94	8.76	11.4
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS(Mf)16	11:57	Middle	2	2	19	7.68	27.5	6.91	8.87	11.5
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS(Mf)16	11:57	Bottom	3	1	18.9	7.69	27.7	6.77	9.58	13.4
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS(Mf)16	11:57	Bottom	3	2	18.8	7.72	27.8	6.8	9.5	11.4
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS(Mf)9	11:35	Surface	1	1	19	7.82	27.4	7.21	8.54	10.2
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS(Mf)9	11:35	Surface	1	2	18.9	7.76	27.5	7.15	8.6	12
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS(Mf)9	11:35	Middle	2	1						
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS(Mf)9	11:35	Middle	2	2						
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS(Mf)9	11:35	Bottom	3	1	18.9	7.8	27.6	6.96	9.13	11.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	IS(Mf)9	11:35	Bottom	3	2	18.8	7.82	27.7	7.01	9.2	14.7
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	CS(Mf)3	11:13	Surface	1	1	18.9	7.79	27.5	7.14	9.03	12.6
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	CS(Mf)3	11:13	Surface	1	2	19	7.76	27.6	7.09	9.12	11.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	CS(Mf)3	11:13	Middle	2	1	18.9	7.74	27.7	7.18	9.48	13.3
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	CS(Mf)3	11:13	Middle	2	2	18.8	7.77	27.6	7.15	9.39	13.1
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	CS(Mf)3	11:13	Bottom	3	1	18.8	7.69	27.8	6.97	9.95	12.9
TMCLKL	HY/2012/07	07-04-2016	Mid-Ebb	CS(Mf)3	11:13	Bottom	3	2	18.7	7.72	27.9	6.93	10.1	16.2

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	CS(Mf)5	7:45	Surface	1	1	19	8.12	27.5	7.36	7.92	10.3
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	CS(Mf)5	7:45	Surface	1	2	18.9	8.14	27.6	7.38	7.94	11.1
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	CS(Mf)5	7:45	Middle	2	1	18.7	7.91	27.7	7.25	8.12	11.4
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	CS(Mf)5	7:45	Middle	2	2	18.8	7.93	27.8	7.23	8.14	11.4
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	CS(Mf)5	7:45	Bottom	3	1	18.6	8	27.9	7.11	8.2	13.1
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	CS(Mf)5	7:45	Bottom	3	2	18.5	8.02	28	7.09	8.22	12.3
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	SR4a	8:03	Surface	1	1	18.9	7.92	27.6	7.45	7.25	11.6
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	SR4a	8:03	Surface	1	2	18.9	7.94	27.7	7.47	7.27	10.9
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	SR4a	8:03	Middle	2	1						
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	SR4a	8:03	Middle	2	2						
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	SR4a	8:03	Bottom	3	1	18.7	7.67	27.8	7.28	7.44	9.7
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	SR4a	8:03	Bottom	3	2	18.6	7.69	27.9	7.3	7.46	10.4
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	SR4	8:15	Surface	1	1	19	7.7	27.5	7.45	6.72	10.1
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	SR4	8:15	Surface	1	2	19	7.72	27.6	7.47	6.74	8.8
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	SR4	8:15	Middle	2	1						
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	SR4	8:15	Middle	2	2						
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	SR4	8:15	Bottom	3	1	18.7	7.85	27.7	7.3	6.92	9
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	SR4	8:15	Bottom	3	2	18.6	7.87	27.8	7.28	6.94	10.4
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS8	8:35	Surface	1	1	18.9	7.85	27.5	7.3	6.8	9.5
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS8	8:35	Surface	1	2	18.8	7.87	27.5	7.32	6.82	8.9
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS8	8:35	Middle	2	1						
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS8	8:35	Middle	2	2						
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS8	8:35	Bottom	3	1	18.7	7.92	27.6	7.24	6.99	10.5
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS8	8:35	Bottom	3	2	18.6	7.94	27.7	7.22	7.01	10.5
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS(Mf)16	8:53	Surface	1	1	18.9	7.92	27.5	7.14	6.65	10
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS(Mf)16	8:53	Surface	1	2	18.9	7.94	27.6	7.16	6.67	10.7
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS(Mf)16	8:53	Middle	2	1	18.7	8.16	27.7	7.03	6.74	10.8
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS(Mf)16	8:53	Middle	2	2	18.6	8.18	27.8	7.05	6.76	10.1
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS(Mf)16	8:53	Bottom	3	1	18.5	8	27.9	6.94	6.8	10.2
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS(Mf)16	8:53	Bottom	3	2	18.6	8.02	28	6.96	6.82	10.2
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS(Mf)9	9:15	Surface	1	1	19	7.94	27.5	7.34	8	9.6
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS(Mf)9	9:15	Surface	1	2	18.9	7.96	27.6	7.36	8.02	9.6
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS(Mf)9	9:15	Middle	2	1						
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS(Mf)9	9:15	Middle	2	2						
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS(Mf)9	9:15	Bottom	3	1	18.7	8.13	27.7	7.16	8.14	11.4
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	IS(Mf)9	9:15	Bottom	3	2	18.8	8.15	27.8	7.14	8.16	9.8

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	CS(Mf)3	9:30	Surface	1	1	19	8.12	27.4	7.3	7.65	11.5
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	CS(Mf)3	9:30	Surface	1	2	19	8.14	27.5	7.28	7.67	11.5
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	CS(Mf)3	9:30	Middle	2	1	18.9	7.96	27.6	7.17	7.8	10.9
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	CS(Mf)3	9:30	Middle	2	2	18.8	7.94	27.7	7.15	7.82	11.7
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	CS(Mf)3	9:30	Bottom	3	1	18.7	8	27.8	7.03	8.03	11.2
TMCLKL	HY/2012/07	09-04-2016	Mid-Flood	CS(Mf)3	9:30	Bottom	3	2	18.6	8.02	27.9	7.01	8.05	11.3
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	CS(Mf)5	14:49	Surface	1	1	19.1	7.9	27.5	7.24	8.4	11.8
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	CS(Mf)5	14:49	Surface	1	2	19.2	7.87	27.4	7.27	8.37	10.9
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	CS(Mf)5	14:49	Middle	2	1	19	7.81	27.6	7.18	8.78	11.4
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	CS(Mf)5	14:49	Middle	2	2	18.9	7.84	27.7	7.15	8.82	13.2
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	CS(Mf)5	14:49	Bottom	3	1	18.7	7.82	27.9	7.01	9.38	14.1
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	CS(Mf)5	14:49	Bottom	3	2	18.6	7.86	28	6.98	9.4	12.2
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	SR4a	14:41	Surface	1	1	19.1	7.81	27.3	7.35	7.4	9.6
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	SR4a	14:41	Surface	1	2	19.1	7.84	27.4	7.31	7.33	11
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	SR4a	14:41	Middle	2	1						
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	SR4a	14:41	Middle	2	2						
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	SR4a	14:41	Bottom	3	1	18.9	7.82	27.6	7.14	8.17	12.3
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	SR4a	14:41	Bottom	3	2	18.8	7.86	27.5	7.11	8.25	10.7
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	SR4	14:03	Surface	1	1	19.1	7.88	27.4	7.23	7.05	11.3
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	SR4	14:03	Surface	1	2	19	7.85	27.5	7.19	7.12	10.7
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	SR4	14:03	Middle	2	1						
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	SR4	14:03	Middle	2	2						
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	SR4	14:03	Bottom	3	1	19	7.86	27.6	7.06	8.31	10.8
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	SR4	14:03	Bottom	3	2	19.1	7.88	27.5	7.08	8.42	12.6
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS8	13:41	Surface	1	1	19.1	7.88	27.5	7.18	7.72	11.6
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS8	13:41	Surface	1	2	19.2	7.91	27.6	7.15	7.83	9.4
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS8	13:41	Middle	2	1						
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS8	13:41	Middle	2	2						
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS8	13:41	Bottom	3	1	19.1	7.85	27.6	7.01	9.7	13.6
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS8	13:41	Bottom	3	2	19	7.87	27.7	6.98	9.61	14.4
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS(Mf)16	13:19	Surface	1	1	19.2	7.81	27.6	7.06	8.24	12.4
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS(Mf)16	13:19	Surface	1	2	19.1	7.83	27.5	7.09	8.32	10.8
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS(Mf)16	13:19	Middle	2	1	19.1	7.76	27.6	7	8.67	13
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS(Mf)16	13:19	Middle	2	2	19	7.74	27.7	6.97	8.78	14
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS(Mf)16	13:19	Bottom	3	1	18.9	7.75	27.8	6.83	9.49	15.2
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS(Mf)16	13:19	Bottom	3	2	19	7.78	27.9	6.86	9.41	14.1

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS(Mf)9	12:57	Surface	1	1	19.1	7.88	27.5	7.27	8.45	13.5
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS(Mf)9	12:57	Surface	1	2	19	7.82	27.6	7.21	8.51	11.9
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS(Mf)9	12:57	Middle	2	1						
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS(Mf)9	12:57	Middle	2	2						
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS(Mf)9	12:57	Bottom	3	1	19	7.86	27.8	7.02	9.04	10.8
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	IS(Mf)9	12:57	Bottom	3	2	18.9	7.88	27.7	7.07	9.11	12.8
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	CS(Mf)3	12:35	Surface	1	1	19	7.85	27.7	7.2	8.94	11.6
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	CS(Mf)3	12:35	Surface	1	2	19.1	7.82	27.6	7.15	9.03	11.7
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	CS(Mf)3	12:35	Middle	2	1	19	7.8	27.7	7.24	9.39	15
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	CS(Mf)3	12:35	Middle	2	2	18.9	7.83	27.8	7.21	9.3	13
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	CS(Mf)3	12:35	Bottom	3	1	18.9	7.75	27.9	7.03	9.86	12.8
TMCLKL	HY/2012/07	09-04-2016	Mid-Ebb	CS(Mf)3	12:35	Bottom	3	2	18.8	7.78	28	6.99	9.92	13.9
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	CS(Mf)5	9:01	Surface	1	1	19.8	7.64	27.1	7.18	6.84	10.3
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	CS(Mf)5	9:01	Surface	1	2	19.9	7.61	27	7.14	6.73	10.1
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	CS(Mf)5	9:01	Middle	2	1	19.8	7.6	27.2	7.06	6.43	10.3
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	CS(Mf)5	9:01	Middle	2	2	19.8	7.63	27.3	7.02	6.3	10.1
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	CS(Mf)5	9:01	Bottom	3	1	19.8	7.58	27.5	6.88	7.28	9.5
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	CS(Mf)5	9:01	Bottom	3	2	19.7	7.62	27.4	6.85	7.33	11.7
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	SR4a	9:25	Surface	1	1	19.9	7.73	26.9	7.13	6.59	8.6
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	SR4a	9:25	Surface	1	2	20	7.7	26.9	7.1	6.66	10
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	SR4a	9:25	Middle	2	1						
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	SR4a	9:25	Middle	2	2						
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	SR4a	9:25	Bottom	3	1	19.9	7.67	27	6.97	7.02	9.8
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	SR4a	9:25	Bottom	3	2	19.9	7.7	27	6.93	7.11	10.7
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	SR4	9:43	Surface	1	1	20	7.77	27	7.07	6.23	8.1
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	SR4	9:43	Surface	1	2	20	7.74	27	7.11	6.3	8.8
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	SR4	9:43	Middle	2	1						
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	SR4	9:43	Middle	2	2						
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	SR4	9:43	Bottom	3	1	19.9	7.73	27	6.9	6.67	10
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	SR4	9:43	Bottom	3	2	19.9	7.71	27.1	6.87	6.84	8.9
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS8	10:00	Surface	1	1	20	7.66	27	7.04	6.34	8.9
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS8	10:00	Surface	1	2	19.9	7.61	26.9	7.01	6.42	8.3
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS8	10:00	Middle	2	1						
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS8	10:00	Middle	2	2						
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS8	10:00	Bottom	3	1	19.9	7.65	27	6.84	7.02	9.1
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS8	10:00	Bottom	3	2	19.8	7.7	27.1	6.8	6.9	8.3

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS(Mf)16	10:18	Surface	1	1	20	7.68	26.9	7.14	6.62	8.6
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS(Mf)16	10:18	Surface	1	2	20	7.62	26.9	7.12	6.49	8.4
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS(Mf)16	10:18	Middle	2	1	19.9	7.64	26.9	7	6.33	8.2
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS(Mf)16	10:18	Middle	2	2	19.9	7.61	27	7.03	6.27	8.2
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS(Mf)16	10:18	Bottom	3	1	19.9	7.58	27.2	6.83	7.14	10
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS(Mf)16	10:18	Bottom	3	2	18.7	7.61	27.2	6.78	7.23	9.4
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS(Mf)9	10:39	Surface	1	1	20	7.64	27	7.18	6.74	9.4
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS(Mf)9	10:39	Surface	1	2	19.8	7.62	27	7.21	6.65	8
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS(Mf)9	10:39	Middle	2	1						
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS(Mf)9	10:39	Middle	2	2						
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS(Mf)9	10:39	Bottom	3	1	19.9	7.6	27.1	6.96	7	11.2
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	IS(Mf)9	10:39	Bottom	3	2	19.8	7.63	27	6.92	7.09	10.6
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	CS(Mf)3	11:00	Surface	1	1	20	7.74	27.1	7.26	6.89	8.3
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	CS(Mf)3	11:00	Surface	1	2	20.1	7.7	27.1	7.22	6.96	10.4
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	CS(Mf)3	11:00	Middle	2	1	20	7.65	27	7.29	6.67	10
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	CS(Mf)3	11:00	Middle	2	2	19.9	7.62	27.2	7.31	6.6	8.6
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	CS(Mf)3	11:00	Bottom	3	1	19.8	7.67	27.3	6.99	7.24	9.4
TMCLKL	HY/2012/07	12-04-2016	Mid-Flood	CS(Mf)3	11:00	Bottom	3	2	19.8	7.7	27.3	7.03	7.35	9.6
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	CS(Mf)5	16:58	Surface	1	1	19.6	7.68	27.1	7.08	6.96	10.4
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	CS(Mf)5	16:58	Surface	1	2	19.7	7.66	27.2	7.04	7.03	8.4
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	CS(Mf)5	16:58	Middle	2	1	19.6	7.64	27.3	6.97	7.18	11.5
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	CS(Mf)5	16:58	Middle	2	2	19.5	7.13	27.2	6.94	7.23	10.1
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	CS(Mf)5	16:58	Bottom	3	1	19.7	7.6	27.4	6.83	7.29	9.5
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	CS(Mf)5	16:58	Bottom	3	2	19.6	7.61	27.3	6.81	7.33	8.8
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	SR4a	16:38	Surface	1	1	19.7	7.69	27	7.08	7.1	9.2
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	SR4a	16:38	Surface	1	2	19.8	7.65	27.1	7.04	7.02	9.1
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	SR4a	16:38	Middle	2	1						
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	SR4a	16:38	Middle	2	2						
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	SR4a	16:38	Bottom	3	1	19.6	7.71	27.2	6.89	7.17	10
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	SR4a	16:38	Bottom	3	2	19.7	7.67	27.1	6.88	7.12	10
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	SR4	16:18	Surface	1	1	19.8	7.72	27.1	7.01	6.35	8.9
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	SR4	16:18	Surface	1	2	19.7	7.7	27.2	6.99	6.41	10.3
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	SR4	16:18	Middle	2	1						
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	SR4	16:18	Middle	2	2						
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	SR4	16:18	Bottom	3	1	19.7	7.67	27.3	6.91	6.76	10.1
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	SR4	16:18	Bottom	3	2	19.6	7.63	27.2	6.88	6.83	10.2

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS8	16:01	Surface	1	1	19.7	7.68	27.1	7.12	6.51	9.8
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS8	16:01	Surface	1	2	19.6	7.64	27	7.13	6.47	8.4
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS8	16:01	Middle	2	1						
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS8	16:01	Middle	2	2						
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS8	16:01	Bottom	3	1	19.5	7.71	27.2	7.05	6.98	9.1
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS8	16:01	Bottom	3	2	19.6	7.73	27.1	7.01	7.05	10.6
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS(Mf)16	15:42	Surface	1	1	19.7	7.71	27	7.09	6.82	8.2
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS(Mf)16	15:42	Surface	1	2	19.6	7.74	26.9	7.07	6.75	8.1
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS(Mf)16	15:42	Middle	2	1	19.8	7.62	27	6.96	7.12	10
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS(Mf)16	15:42	Middle	2	2	19.7	7.65	27.1	9.98	7.18	10.8
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS(Mf)16	15:42	Bottom	3	1	19.6	7.68	27.2	6.81	7.38	10.3
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS(Mf)16	15:42	Bottom	3	2	19.5	7.7	27.3	6.78	7.28	10.9
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS(Mf)9	15:25	Surface	1	1	19.7	7.68	27	7.11	6.87	9.6
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS(Mf)9	15:25	Surface	1	2	19.6	7.65	26.9	7.13	6.81	8.9
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS(Mf)9	15:25	Middle	2	1						
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS(Mf)9	15:25	Middle	2	2						
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS(Mf)9	15:25	Bottom	3	1	19.6	7.62	27.1	6.84	7.12	10.7
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	IS(Mf)9	15:25	Bottom	3	2	19.5	7.64	27	6.88	7.16	9.3
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	CS(Mf)3	14:59	Surface	1	1	19.7	7.71	27	7.14	6.97	9.1
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	CS(Mf)3	14:59	Surface	1	2	19.6	7.72	27	7.1	7.08	9.2
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	CS(Mf)3	14:59	Middle	2	1	19.5	7.63	27.1	7.08	7.28	10.2
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	CS(Mf)3	14:59	Middle	2	2	19.6	7.64	27	7.06	7.24	10.9
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	CS(Mf)3	14:59	Bottom	3	1	19.4	7.68	27.2	6.95	7.32	9.5
TMCLKL	HY/2012/07	12-04-2016	Mid-Ebb	CS(Mf)3	14:59	Bottom	3	2	19.3	7.65	27.3	6.92	7.29	9.5
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	CS(Mf)5	10:46	Surface	1	1	19.9	7.7	27.1	7.24	6.75	9.5
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	CS(Mf)5	10:46	Surface	1	2	20	7.67	27.2	7.2	6.64	8.6
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	CS(Mf)5	10:46	Middle	2	1	19.9	7.66	27.3	7.12	6.34	8.2
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	CS(Mf)5	10:46	Middle	2	2	19.8	7.69	27.4	7.08	6.21	8.1
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	CS(Mf)5	10:46	Bottom	3	1	19.7	7.64	27.6	6.94	7.19	9.3
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	CS(Mf)5	10:46	Bottom	3	2	19.8	7.68	27.5	6.91	7.24	10.9
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	SR4a	11:08	Surface	1	1	20.1	7.79	26.9	7.19	6.5	9.8
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	SR4a	11:08	Surface	1	2	20	7.76	27	7.16	6.57	8.5
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	SR4a	11:08	Middle	2	1						
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	SR4a	11:08	Middle	2	2						
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	SR4a	11:08	Bottom	3	1	19.9	7.73	27	7.03	6.93	9.7
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	SR4a	11:08	Bottom	3	2	20	7.76	27.1	6.99	7.02	9.1

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	SR4	11:30	Surface	1	1	20	7.83	27	7.13	6.14	8
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	SR4	11:30	Surface	1	2	20.1	7.8	27.1	7.17	6.21	7.5
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	SR4	11:30	Middle	2	1						
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	SR4	11:30	Middle	2	2						
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	SR4	11:30	Bottom	3	1	20	7.79	27.2	6.96	6.58	10.5
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	SR4	11:30	Bottom	3	2	19.9	7.77	27.1	6.93	6.55	9.2
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS8	11:52	Surface	1	1	20.1	7.72	27	7.1	6.25	10
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS8	11:52	Surface	1	2	20	7.67	27.1	7.07	6.33	9.5
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS8	11:52	Middle	2	1						
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS8	11:52	Middle	2	2						
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS8	11:52	Bottom	3	1	19.9	7.71	27.1	6.9	6.93	10.4
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS8	11:52	Bottom	3	2	20	7.76	27.2	6.86	6.81	10.9
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS(Mf)16	12:14	Surface	1	1	20.1	7.74	26.9	7.2	6.53	9.8
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS(Mf)16	12:14	Surface	1	2	20	7.68	27	7.18	6.4	9.6
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS(Mf)16	12:14	Middle	2	1	20	7.7	27	7.06	6.24	9.7
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS(Mf)16	12:14	Middle	2	2	19.9	7.67	27.1	7.09	6.18	9.9
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS(Mf)16	12:14	Bottom	3	1	19.8	7.64	27.2	6.89	7.05	8.5
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS(Mf)16	12:14	Bottom	3	2	19.9	7.67	27.3	6.84	7.14	9.3
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS(Mf)9	12:36	Surface	1	1	19.9	7.7	27	7.24	6.65	9.3
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS(Mf)9	12:36	Surface	1	2	20	7.68	27.1	7.27	6.56	8.5
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS(Mf)9	12:36	Middle	2	1						
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS(Mf)9	12:36	Middle	2	2						
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS(Mf)9	12:36	Bottom	3	1	19.9	7.66	27.1	7.02	6.91	9
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	IS(Mf)9	12:36	Bottom	3	2	19.9	7.69	27.2	6.98	7	9.1
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	CS(Mf)3	13:00	Surface	1	1	20.2	7.8	27.1	7.32	6.8	10.2
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	CS(Mf)3	13:00	Surface	1	2	20.1	7.76	27.2	7.28	6.87	8.9
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	CS(Mf)3	13:00	Middle	2	1	20.1	7.71	27.2	7.35	6.58	10.5
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	CS(Mf)3	13:00	Middle	2	2	20.1	7.68	27.3	7.37	6.51	9.8
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	CS(Mf)3	13:00	Bottom	3	1	19.9	7.73	27.3	7.05	7.15	8.6
TMCLKL	HY/2012/07	14-04-2016	Mid-Flood	CS(Mf)3	13:00	Bottom	3	2	19.8	7.76	27.2	7.09	7.26	9.4
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	CS(Mf)5	19:25	Surface	1	1	20	7.83	27	7.2	6.98	9.1
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	CS(Mf)5	19:25	Surface	1	2	20	7.83	27.1	7.24	6.94	8.3
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	CS(Mf)5	19:25	Middle	2	1	19.8	7.85	27.4	7.11	7.43	9.7
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	CS(Mf)5	19:25	Middle	2	2	19.8	7.85	27.3	7.08	7.4	9.6
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	CS(Mf)5	19:25	Bottom	3	1	19.9	7.76	27.4	6.86	7.51	11.3
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	CS(Mf)5	19:25	Bottom	3	2	19.8	7.76	27.4	6.82	7.47	12

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	SR4a	19:10	Surface	1	1	20.1	7.82	26.8	7.09	7.02	8.4
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	SR4a	19:10	Surface	1	2	20	7.8	26.9	7.05	7.09	8.5
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	SR4a	19:10	Middle	2	1						
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	SR4a	19:10	Middle	2	2						
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	SR4a	19:10	Bottom	3	1	19.9	7.78	26.9	6.91	7.44	10.4
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	SR4a	19:10	Bottom	3	2	19.9	7.75	27	6.94	7.4	11.1
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	SR4	18:40	Surface	1	1	20.2	7.78	27	7.02	7.34	10.3
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	SR4	18:40	Surface	1	2	20.1	7.79	26.9	7.06	7.38	11.1
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	SR4	18:40	Middle	2	1						
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	SR4	18:40	Middle	2	2						
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	SR4	18:40	Bottom	3	1	20	7.82	27.3	6.84	7.95	10.3
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	SR4	18:40	Bottom	3	2	19.9	7.81	27.3	6.8	7.91	11.9
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS8	18:15	Surface	1	1	20.1	7.75	26.9	7.08	6.97	9.8
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS8	18:15	Surface	1	2	20	7.74	26.8	7.05	6.94	8.3
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS8	18:15	Middle	2	1						
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS8	18:15	Middle	2	2						
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS8	18:15	Bottom	3	1	20.1	7.78	27.2	6.92	7.34	10.3
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS8	18:15	Bottom	3	2	20	7.76	27.2	6.95	7.3	9.5
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS(Mf)16	17:50	Surface	1	1	20.1	7.77	26.9	7.15	7.24	10.1
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS(Mf)16	17:50	Surface	1	2	20.1	7.76	26.9	7.11	7.2	9.4
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS(Mf)16	17:50	Middle	2	1	20.1	7.83	27.1	7.01	7.67	10.7
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS(Mf)16	17:50	Middle	2	2	20	7.84	27	7.05	7.62	12.2
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS(Mf)16	17:50	Bottom	3	1	19.9	7.8	27.3	6.77	7.59	10.6
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS(Mf)16	17:50	Bottom	3	2	19.9	7.79	27.3	6.74	7.51	9.8
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS(Mf)9	17:30	Surface	1	1	20.1	7.74	27	7.18	6.97	9.1
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS(Mf)9	17:30	Surface	1	2	20.1	7.75	27	7.14	6.94	10.4
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS(Mf)9	17:30	Middle	2	1						
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS(Mf)9	17:30	Middle	2	2						
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS(Mf)9	17:30	Bottom	3	1	19.8	7.7	27.2	7.15	7.27	8.7
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	IS(Mf)9	17:30	Bottom	3	2	19.9	7.71	27.2	7.11	7.29	10.9
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	CS(Mf)3	17:10	Surface	1	1	20.1	7.73	27.2	7.2	7.04	9.9
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	CS(Mf)3	17:10	Surface	1	2	20.2	7.74	27.2	7.24	7.08	11.3
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	CS(Mf)3	17:10	Middle	2	1	20.1	7.79	27.3	7.17	7.43	9.7
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	CS(Mf)3	17:10	Middle	2	2	20.1	7.8	27.2	7.14	7.48	9
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	CS(Mf)3	17:10	Bottom	3	1	20	7.72	27.3	7.02	7.55	11.3
TMCLKL	HY/2012/07	14-04-2016	Mid-Ebb	CS(Mf)3	17:10	Bottom	3	2	19.9	7.74	27.4	7.06	7.5	12

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	CS(Mf)5	13:21	Surface	1	1	20.4	7.78	27	7.27	7.76	11.6
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	CS(Mf)5	13:21	Surface	1	2	20.3	7.81	26.9	7.23	7.82	10.9
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	CS(Mf)5	13:21	Middle	2	1	20.2	7.74	27.2	7.08	8.01	12
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	CS(Mf)5	13:21	Middle	2	2	20.1	7.76	27.3	7.12	7.95	11.9
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	CS(Mf)5	13:21	Bottom	3	1	20	7.79	27.5	7	8.27	10.8
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	CS(Mf)5	13:21	Bottom	3	2	20	7.82	27.6	6.97	8.18	10.6
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	SR4a	13:46	Surface	1	1	20.4	7.8	27.2	7.09	7.86	11
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	SR4a	13:46	Surface	1	2	20.4	7.77	27.1	7.12	7.78	12.4
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	SR4a	13:46	Middle	2	1						
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	SR4a	13:46	Middle	2	2						
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	SR4a	13:46	Bottom	3	1	20.4	7.75	27.3	7.06	8.04	9.6
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	SR4a	13:46	Bottom	3	2	20.3	7.78	27.3	7.03	8.13	9.8
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	SR4	14:03	Surface	1	1	20.4	7.76	27.1	7.04	7.99	11.2
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	SR4	14:03	Surface	1	2	20.5	7.78	27	7	7.82	10.2
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	SR4	14:03	Middle	2	1						
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	SR4	14:03	Middle	2	2						
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	SR4	14:03	Bottom	3	1	20.4	7.73	27.1	7.11	8.01	12.8
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	SR4	14:03	Bottom	3	2	20.4	7.71	27.2	7.07	7.9	10.3
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS8	14:20	Surface	1	1	20.5	7.83	27	7.13	7.8	11.7
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS8	14:20	Surface	1	2	20.5	7.8	27	7.16	7.88	10.2
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS8	14:20	Middle	2	1						
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS8	14:20	Middle	2	2						
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS8	14:20	Bottom	3	1	20.5	7.78	27.1	7.08	7.99	12
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS8	14:20	Bottom	3	2	20.4	7.75	27.1	7.1	8.05	11.3
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS(Mf)16	14:39	Surface	1	1	20.5	7.87	27	7.22	7.77	10.1
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS(Mf)16	14:39	Surface	1	2	20.4	7.83	27.1	7.18	7.83	11
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS(Mf)16	14:39	Middle	2	1	20.4	7.81	27.1	7.15	8	10.4
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS(Mf)16	14:39	Middle	2	2	20.4	7.84	27.1	7.13	7.94	10.3
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS(Mf)16	14:39	Bottom	3	1	20.3	7.77	27.3	7.04	8.31	12.5
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS(Mf)16	14:39	Bottom	3	2	20.4	7.8	27.3	7.06	8.23	11.5
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS(Mf)9	15:01	Surface	1	1	20.5	7.74	26.9	7.18	7.68	10
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS(Mf)9	15:01	Surface	1	2	20.5	7.71	27	7.22	7.74	11.6
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS(Mf)9	15:01	Middle	2	1						
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS(Mf)9	15:01	Middle	2	2						
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS(Mf)9	15:01	Bottom	3	1	20.4	7.73	27	7.05	7.88	11.8
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	IS(Mf)9	15:01	Bottom	3	2	20.4	7.7	27.1	7.02	7.95	10.3

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	CS(Mf)3	15:21	Surface	1	1	20.5	7.79	27.1	7.27	7.92	11.9
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	CS(Mf)3	15:21	Surface	1	2	20.6	7.83	27	7.23	7.84	12.5
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	CS(Mf)3	15:21	Middle	2	1	20.5	7.74	27.2	7.21	8.08	12.1
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	CS(Mf)3	15:21	Middle	2	2	20.4	7.76	27.2	7.18	8.15	10.6
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	CS(Mf)3	15:21	Bottom	3	1	20.4	7.77	27.3	6.94	8.4	11.8
TMCLKL	HY/2012/07	16-04-2016	Mid-Flood	CS(Mf)3	15:21	Bottom	3	2	20.4	7.81	27.4	6.97	8.49	11
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	CS(Mf)5	11:30	Surface	1	1	20.1	7.8	27	7.09	7.55	9.8
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	CS(Mf)5	11:30	Surface	1	2	20.1	7.81	27.1	7.13	7.51	12
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	CS(Mf)5	11:30	Middle	2	1	20	7.83	27.4	6.97	7.97	12
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	CS(Mf)5	11:30	Middle	2	2	20	7.82	27.4	6.95	7.94	11.9
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	CS(Mf)5	11:30	Bottom	3	1	19.9	7.85	27.4	6.9	8.02	10.4
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	CS(Mf)5	11:30	Bottom	3	2	19.9	7.84	27.5	6.96	8.06	10.5
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	SR4a	11:07	Surface	1	1	20.2	7.79	27.2	7.15	7.74	10.1
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	SR4a	11:07	Surface	1	2	20.1	7.78	27.1	7.18	7.7	10
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	SR4a	11:07	Middle	2	1						
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	SR4a	11:07	Middle	2	2						
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	SR4a	11:07	Bottom	3	1	20.1	7.77	27.3	7.01	7.97	12
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	SR4a	11:07	Bottom	3	2	20.1	7.75	27.2	7.05	7.94	11.9
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	SR4	10:45	Surface	1	1	20.2	7.84	27	7.18	8.04	11.3
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	SR4	10:45	Surface	1	2	20.2	7.85	26.9	7.14	8.08	12.9
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	SR4	10:45	Middle	2	1						
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	SR4	10:45	Middle	2	2						
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	SR4	10:45	Bottom	3	1	20.1	7.8	27.2	6.95	8.27	10.5
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	SR4	10:45	Bottom	3	2	20.1	7.81	27.3	6.98	8.33	11.7
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS8	10:28	Surface	1	1	20.3	7.75	27	7.21	8.15	11.4
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS8	10:28	Surface	1	2	20.2	7.78	27.1	7.18	8.11	10.5
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS8	10:28	Middle	2	1						
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS8	10:28	Middle	2	2						
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS8	10:28	Bottom	3	1	20.1	7.8	27.2	7.03	8.33	12.5
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS8	10:28	Bottom	3	2	20.1	7.79	27.2	7.05	8.27	11.6
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS(Mf)16	10:07	Surface	1	1	20.3	7.74	27.1	7.24	7.95	10.3
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS(Mf)16	10:07	Surface	1	2	20.3	7.77	27.1	7.27	7.99	11.2
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS(Mf)16	10:07	Middle	2	1	20.1	7.82	27.3	7.11	8.37	12.6
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS(Mf)16	10:07	Middle	2	2	20	7.81	27.4	7.15	8.34	12.5
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS(Mf)16	10:07	Bottom	3	1	20.1	7.8	27.4	6.92	8.67	13.9
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS(Mf)16	10:07	Bottom	3	2	20.1	7.81	27.4	6.96	8.62	11.2

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS(Mf)9	9:50	Surface	1	1	20.2	7.78	27	7.09	7.9	12.6
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS(Mf)9	9:50	Surface	1	2	20.3	7.79	27.1	7.05	7.96	11.1
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS(Mf)9	9:50	Middle	2	1						
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS(Mf)9	9:50	Middle	2	2						
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS(Mf)9	9:50	Bottom	3	1	20.1	7.8	27.3	6.99	8.17	13.1
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	IS(Mf)9	9:50	Bottom	3	2	20.1	7.81	27.2	6.97	8.1	10.5
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	CS(Mf)3	9:30	Surface	1	1	20.3	7.82	27.1	7.15	8.04	10.5
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	CS(Mf)3	9:30	Surface	1	2	20.3	7.81	27.1	7.12	8.08	12.1
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	CS(Mf)3	9:30	Middle	2	1	20.1	7.8	27.4	7.01	8.43	11
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	CS(Mf)3	9:30	Middle	2	2	20	7.8	27.3	7.04	8.48	13.6
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	CS(Mf)3	9:30	Bottom	3	1	20	7.85	27.4	6.88	8.82	11.5
TMCLKL	HY/2012/07	16-04-2016	Mid-Ebb	CS(Mf)3	9:30	Bottom	3	2	19.9	7.86	27.5	6.84	8.78	12.3
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	CS(Mf)5	16:02	Surface	1	1	20.6	7.78	27.3	7.25	7.76	10.1
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	CS(Mf)5	16:02	Surface	1	2	20.5	7.74	27.2	7.27	7.71	10
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	CS(Mf)5	16:02	Middle	2	1	20.4	7.82	27.4	7.17	7.98	10.4
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	CS(Mf)5	16:02	Middle	2	2	20.5	7.79	27.3	7.14	7.89	12.6
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	CS(Mf)5	16:02	Bottom	3	1	20.4	7.72	27.5	7.11	8.16	11.4
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	CS(Mf)5	16:02	Bottom	3	2	20.3	7.75	27.4	7.08	8.23	12.3
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	SR4a	16:29	Surface	1	1	20.5	7.82	27.3	7.11	7.61	10.7
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	SR4a	16:29	Surface	1	2	20.6	7.8	27.4	7.14	7.72	12.4
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	SR4a	16:29	Middle	2	1						
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	SR4a	16:29	Middle	2	2						
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	SR4a	16:29	Bottom	3	1	20.5	7.78	27.3	7.05	7.86	11.8
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	SR4a	16:29	Bottom	3	2	20.5	7.75	27.4	7.08	7.91	12.7
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	SR4	16:44	Surface	1	1	20.7	7.78	27.3	7.08	7.84	10.2
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	SR4	16:44	Surface	1	2	20.6	7.74	27.4	7.04	7.89	11
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	SR4	16:44	Middle	2	1						
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	SR4	16:44	Middle	2	2						
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	SR4	16:44	Bottom	3	1	20.5	7.72	27.5	6.95	7.92	10.3
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	SR4	16:44	Bottom	3	2	20.4	7.76	27.4	6.97	7.97	9.6
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS8	17:02	Surface	1	1	20.6	7.83	27.3	7.16	7.68	9.9
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS8	17:02	Surface	1	2	20.5	7.79	27.2	7.18	7.58	11.4
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS8	17:02	Middle	2	1						
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS8	17:02	Middle	2	2						
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS8	17:02	Bottom	3	1	20.4	7.75	27.4	7.13	7.74	11.6
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS8	17:02	Bottom	3	2	20.5	7.71	27.4	7.12	7.83	12.5

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS(Mf)16	17:19	Surface	1	1	20.5	7.84	27.4	7.17	7.81	11.7
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS(Mf)16	17:19	Surface	1	2	20.6	7.89	27.3	7.2	7.71	10.8
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS(Mf)16	17:19	Middle	2	1	20.5	7.8	27.5	7.13	7.92	11.1
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS(Mf)16	17:19	Middle	2	2	20.6	7.82	27.4	7.17	7.83	10.2
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS(Mf)16	17:19	Bottom	3	1	20.4	7.73	27.7	7.08	8.14	11.4
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS(Mf)16	17:19	Bottom	3	2	20.5	7.74	27.6	7.09	8.22	12.3
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS(Mf)9	17:39	Surface	1	1	20.5	7.82	27.3	7.19	7.76	10.9
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS(Mf)9	17:39	Surface	1	2	20.4	7.8	27.2	7.16	7.64	11.5
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS(Mf)9	17:39	Middle	2	1						
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS(Mf)9	17:39	Middle	2	2						
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS(Mf)9	17:39	Bottom	3	1	20.3	7.76	27.4	7.12	7.83	10.2
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	IS(Mf)9	17:39	Bottom	3	2	20.4	7.78	27.3	7.09	7.86	12.6
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	CS(Mf)3	18:04	Surface	1	1	20.5	7.82	27.4	7.23	7.74	10.1
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	CS(Mf)3	18:04	Surface	1	2	20.6	7.84	27.3	7.21	7.79	11.7
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	CS(Mf)3	18:04	Middle	2	1	20.5	7.76	27.5	7.16	7.85	11
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	CS(Mf)3	18:04	Middle	2	2	20.4	7.71	27.4	7.18	7.91	11.1
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	CS(Mf)3	18:04	Bottom	3	1	20.3	7.85	27.5	7.09	8.11	10.5
TMCLKL	HY/2012/07	19-04-2016	Mid-Flood	CS(Mf)3	18:04	Bottom	3	2	20.2	7.88	27.6	7.06	8.02	12
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	CS(Mf)5	13:19	Surface	1	1	20.4	7.84	27	7.18	7.82	10.2
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	CS(Mf)5	13:19	Surface	1	2	20.5	7.87	27.1	7.14	7.88	9.5
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	CS(Mf)5	13:19	Middle	2	1	20.3	7.8	27.3	6.99	8.07	11.3
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	CS(Mf)5	13:19	Middle	2	2	20.2	7.82	27.4	7.03	8.01	11.2
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	CS(Mf)5	13:19	Bottom	3	1	20.1	7.85	27.7	6.91	8.33	12.5
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	CS(Mf)5	13:19	Bottom	3	2	20	7.88	27.6	6.88	8.24	10.7
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	SR4a	12:55	Surface	1	1	20.5	7.86	27.2	7	7.92	11.1
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	SR4a	12:55	Surface	1	2	20.4	7.83	27.3	7.03	7.84	11
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	SR4a	12:55	Middle	2	1						
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	SR4a	12:55	Middle	2	2						
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	SR4a	12:55	Bottom	3	1	20.4	7.81	27.4	6.97	8.1	12.2
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	SR4a	12:55	Bottom	3	2	20.3	7.84	27.3	6.94	8.19	13.1
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	SR4	12:33	Surface	1	1	20.6	7.82	27.2	6.95	8.05	10.5
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	SR4	12:33	Surface	1	2	20.5	7.84	27.1	6.91	7.88	11
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	SR4	12:33	Middle	2	1						
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	SR4	12:33	Middle	2	2						
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	SR4	12:33	Bottom	3	1	20.4	7.79	27.2	7.02	8.07	12.1
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	SR4	12:33	Bottom	3	2	20.5	7.77	27.3	6.98	7.96	9.6

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS8	12:11	Surface	1	1	20.6	7.89	27.1	7.04	7.86	11
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS8	12:11	Surface	1	2	20.5	7.86	27	7.07	7.94	12.7
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS8	12:11	Middle	2	1						
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS8	12:11	Middle	2	2						
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS8	12:11	Bottom	3	1	20.5	7.84	27.1	6.99	7.98	11.2
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS8	12:11	Bottom	3	2	20.5	7.81	27.2	7.01	7.96	11.1
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS(Mf)16	11:49	Surface	1	1	20.6	7.93	27.1	7.13	7.83	10.2
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS(Mf)16	11:49	Surface	1	2	20.5	7.89	27.2	7.09	7.89	10.3
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS(Mf)16	11:49	Middle	2	1	20.4	7.87	27.2	7.06	8.06	11.3
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS(Mf)16	11:49	Middle	2	2	20.5	7.9	27.3	7.04	8	12
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS(Mf)16	11:49	Bottom	3	1	20.4	7.83	27.3	6.95	8.37	10.9
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS(Mf)16	11:49	Bottom	3	2	20.3	7.86	27.4	6.97	8.29	10.8
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS(Mf)9	11:27	Surface	1	1	20.6	7.8	27	7.09	7.74	9.3
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS(Mf)9	11:27	Surface	1	2	20.5	7.77	27.1	7.13	7.8	10.1
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS(Mf)9	11:27	Middle	2	1						
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS(Mf)9	11:27	Middle	2	2						
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS(Mf)9	11:27	Bottom	3	1	20.5	7.79	27.1	6.96	7.94	10.3
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	IS(Mf)9	11:27	Bottom	3	2	20.4	7.76	27.2	6.93	8.01	12
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	CS(Mf)3	11:05	Surface	1	1	20.7	7.85	27.1	7.18	7.98	12.8
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	CS(Mf)3	11:05	Surface	1	2	20.6	7.89	27.2	7.14	8	12.8
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	CS(Mf)3	11:05	Middle	2	1	20.5	7.8	27.3	7.12	8.14	9.8
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	CS(Mf)3	11:05	Middle	2	2	20.6	7.82	27.2	7.09	8.21	11.5
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	CS(Mf)3	11:05	Bottom	3	1	20.5	7.83	27.4	6.85	8.46	12.7
TMCLKL	HY/2012/07	19-04-2016	Mid-Ebb	CS(Mf)3	11:05	Bottom	3	2	20.4	7.87	27.5	6.88	8.55	13.7
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	CS(Mf)5	17:21	Surface	1	1	20.6	7.75	27.2	7.24	8.73	11.3
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	CS(Mf)5	17:21	Surface	1	2	20.5	7.78	27.1	7.2	8.79	13.2
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	CS(Mf)5	17:21	Middle	2	1	20.5	7.71	27.4	7.05	8.98	11.7
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	CS(Mf)5	17:21	Middle	2	2	20.4	7.73	27.3	7.09	8.92	10.7
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	CS(Mf)5	17:21	Bottom	3	1	20.1	7.76	27.5	6.97	9.24	14.8
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	CS(Mf)5	17:21	Bottom	3	2	20.2	7.79	27.6	6.94	9.15	13.7
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	SR4a	17:43	Surface	1	1	20.6	7.77	27.3	7.06	8.83	13.2
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	SR4a	17:43	Surface	1	2	20.6	7.74	27.4	7.09	8.75	11.4
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	SR4a	17:43	Middle	2	1						
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	SR4a	17:43	Middle	2	2						
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	SR4a	17:43	Bottom	3	1	20.5	7.72	27.5	7.03	9.01	10.8
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	SR4a	17:43	Bottom	3	2	20.4	7.75	27.4	7	9.1	10.9

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	SR4	18:05	Surface	1	1	20.7	7.73	27.2	7.01	7.96	11.9
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	SR4	18:05	Surface	1	2	20.6	7.75	27.3	6.97	7.94	11.9
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	SR4	18:05	Middle	2	1						
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	SR4	18:05	Middle	2	2						
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	SR4	18:05	Bottom	3	1	20.6	7.7	27.4	7.08	7.98	12
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	SR4	18:05	Bottom	3	2	20.5	7.68	27.3	7.04	7.87	11.8
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS8	18:27	Surface	1	1	20.6	7.8	27.1	7.1	8.77	11.4
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS8	18:27	Surface	1	2	20.7	7.77	27.2	7.13	8.85	12.4
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS8	18:27	Middle	2	1						
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS8	18:27	Middle	2	2						
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS8	18:27	Bottom	3	1	20.6	7.75	27.2	7.05	8.89	14.2
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS8	18:27	Bottom	3	2	20.6	7.72	27.3	7.07	8.87	14.2
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS(Mf)16	18:49	Surface	1	1	20.7	7.84	27.2	7.19	8.74	13.1
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS(Mf)16	18:49	Surface	1	2	20.6	7.8	27.3	7.15	8.8	12.3
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS(Mf)16	18:49	Middle	2	1	20.6	7.78	27.4	7.12	8.97	10.8
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS(Mf)16	18:49	Middle	2	2	20.5	7.81	27.3	7.1	8.91	10.7
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS(Mf)16	18:49	Bottom	3	1	20.4	7.74	27.4	7.01	9.28	14.8
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS(Mf)16	18:49	Bottom	3	2	20.3	7.77	27.5	7.03	9.2	12.9
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS(Mf)9	19:11	Surface	1	1	20.7	7.71	27.1	7.15	8.65	13.8
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS(Mf)9	19:11	Surface	1	2	20.6	7.68	27.2	7.19	8.71	13.1
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS(Mf)9	19:11	Middle	2	1						
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS(Mf)9	19:11	Middle	2	2						
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS(Mf)9	19:11	Bottom	3	1	20.6	7.7	27.2	7.02	8.85	14.2
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	IS(Mf)9	19:11	Bottom	3	2	20.5	7.67	27.3	6.99	8.92	13.4
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	CS(Mf)3	19:35	Surface	1	1	20.8	7.76	27.2	7.24	8.89	14.2
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	CS(Mf)3	19:35	Surface	1	2	20.7	7.8	27.3	7.2	8.91	11.6
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	CS(Mf)3	19:35	Middle	2	1	20.7	7.71	27.3	7.18	9.05	13.6
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	CS(Mf)3	19:35	Middle	2	2	20.6	7.73	27.4	7.15	9.12	11.9
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	CS(Mf)3	19:35	Bottom	3	1	20.5	7.74	27.6	6.91	9.37	15
TMCLKL	HY/2012/07	21-04-2016	Mid-Flood	CS(Mf)3	19:35	Bottom	3	2	20.5	7.78	27.5	6.94	9.46	12.3
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	CS(Mf)5	14:05	Surface	1	1	20.6	7.69	27.1	7.34	8.6	10.3
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	CS(Mf)5	14:05	Surface	1	2	20.7	7.73	27.1	7.31	8.69	11.3
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	CS(Mf)5	14:05	Middle	2	1	20.6	7.6	27.2	7.18	8.74	11.4
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	CS(Mf)5	14:05	Middle	2	2	20.6	7.61	27.3	7.15	8.81	11.5
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	CS(Mf)5	14:05	Bottom	3	1	20.4	7.67	27.5	7.02	9.03	10.8
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	CS(Mf)5	14:05	Bottom	3	2	20.3	7.63	27.5	6.99	9.11	13.7

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	SR4a	13:40	Surface	1	1	20.6	7.73	27.2	7.18	8.72	13.1
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	SR4a	13:40	Surface	1	2	20.5	7.7	27.1	7.21	8.64	13.8
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	SR4a	13:40	Middle	2	1						
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	SR4a	13:40	Middle	2	2						
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	SR4a	13:40	Bottom	3	1	20.6	7.74	27.3	7.09	8.92	11.6
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	SR4a	13:40	Bottom	3	2	20.6	7.7	27.4	7.11	8.99	11.7
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	SR4	13:21	Surface	1	1	20.6	7.74	27.1	7.18	8.3	12.5
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	SR4	13:21	Surface	1	2	20.7	7.71	27.1	7.15	8.16	12.2
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	SR4	13:21	Middle	2	1						
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	SR4	13:21	Middle	2	2						
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	SR4	13:21	Bottom	3	1	20.6	7.81	27.1	7.06	8.02	12
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	SR4	13:21	Bottom	3	2	20.6	7.77	27.2	7.09	7.97	10.4
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS8	13:03	Surface	1	1	20.6	7.78	27	7.24	8.64	11.2
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS8	13:03	Surface	1	2	20.6	7.75	27.1	7.22	8.58	12.9
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS8	13:03	Middle	2	1						
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS8	13:03	Middle	2	2						
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS8	13:03	Bottom	3	1	20.6	7.81	27.2	7.1	8.88	13.3
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS8	13:03	Bottom	3	2	20.5	7.78	27.2	7.14	8.79	13.2
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS(Mf)16	12:42	Surface	1	1	20.6	7.79	27.1	7.08	8.48	12.7
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS(Mf)16	12:42	Surface	1	2	20.5	7.82	27.2	7.13	8.55	11.1
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS(Mf)16	12:42	Middle	2	1	20.6	7.73	27.3	7.15	8.7	13.9
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS(Mf)16	12:42	Middle	2	2	20.6	7.75	27.3	7.11	8.77	11.4
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS(Mf)16	12:42	Bottom	3	1	20.5	7.76	27.5	6.86	9.09	12.7
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS(Mf)16	12:42	Bottom	3	2	20.5	7.71	27.6	6.89	9.16	11
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS(Mf)9	12:22	Surface	1	1	20.5	7.69	27	7.2	8.29	13.3
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS(Mf)9	12:22	Surface	1	2	20.6	7.73	26.9	7.17	8.33	11.7
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS(Mf)9	12:22	Middle	2	1						
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS(Mf)9	12:22	Middle	2	2						
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS(Mf)9	12:22	Bottom	3	1	20.6	7.7	27.1	7.08	8.64	12.1
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	IS(Mf)9	12:22	Bottom	3	2	20.6	7.71	27.2	7.11	8.55	12
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	CS(Mf)3	12:00	Surface	1	1	20.6	7.79	27.1	7.09	8.49	12.7
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	CS(Mf)3	12:00	Surface	1	2	20.7	7.76	27	7.13	8.57	13.7
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	CS(Mf)3	12:00	Middle	2	1	20.7	7.7	27.2	7.17	8.8	12.3
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	CS(Mf)3	12:00	Middle	2	2	20.7	7.73	27.3	7.15	8.92	11.6
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	CS(Mf)3	12:00	Bottom	3	1	20.6	7.74	27.5	6.92	9.08	12.7
TMCLKL	HY/2012/07	21-04-2016	Mid-Ebb	CS(Mf)3	12:00	Bottom	3	2	20.5	7.71	27.5	6.88	9.14	11.9

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	CS(Mf)5	7:05	Surface	1	1	21	7.68	27.1	7.39	7.93	11.1
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	CS(Mf)5	7:05	Surface	1	2	21	7.7	27.1	7.41	7.99	10.4
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	CS(Mf)5	7:05	Middle	2	1	20.9	8.14	27.2	7.24	8.16	12.2
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	CS(Mf)5	7:05	Middle	2	2	20.8	8.16	27.3	7.22	8.18	12.3
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	CS(Mf)5	7:05	Bottom	3	1	20.7	8	27.4	7.16	8.3	11.6
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	CS(Mf)5	7:05	Bottom	3	2	20.6	8.02	27.4	7.14	8.32	11.6
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	SR4a	7:25	Surface	1	1	20.9	7.84	26.9	7.19	7.74	10.1
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	SR4a	7:25	Surface	1	2	20.8	7.82	27	7.21	7.76	11.6
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	SR4a	7:25	Middle	2	1						
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	SR4a	7:25	Middle	2	2						
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	SR4a	7:25	Bottom	3	1	20.7	8.03	27.1	7.04	7.81	10.2
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	SR4a	7:25	Bottom	3	2	20.7	8.05	27.2	7.06	7.83	11
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	SR4	7:40	Surface	1	1	21	7.84	27.1	7.29	7.65	9.2
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	SR4	7:40	Surface	1	2	20.9	7.86	27.2	7.31	7.67	9.2
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	SR4	7:40	Middle	2	1						
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	SR4	7:40	Middle	2	2						
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	SR4	7:40	Bottom	3	1	20.7	8.14	27.3	7.2	7.82	10.9
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	SR4	7:40	Bottom	3	2	20.8	8.16	27.4	7.28	7.84	12.5
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS8	8:03	Surface	1	1	20.9	8.03	27	7.18	8.05	11.3
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS8	8:03	Surface	1	2	20.9	8.05	26.9	7.2	8.07	11.3
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS8	8:03	Middle	2	1						
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS8	8:03	Middle	2	2						
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS8	8:03	Bottom	3	1	20.8	7.92	27.1	7.04	8.14	13
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS8	8:03	Bottom	3	2	20.7	7.94	27.2	7.06	8.16	10.6
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS(Mf)16	8:25	Surface	1	1	21	7.83	27.1	7.38	8.24	10.7
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS(Mf)16	8:25	Surface	1	2	21	7.85	27	7.36	8.26	10.7
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS(Mf)16	8:25	Middle	2	1	20.9	7.92	27.2	7.25	8.33	11.7
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS(Mf)16	8:25	Middle	2	2	20.8	7.94	27.2	7.25	8.35	11.7
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS(Mf)16	8:25	Bottom	3	1	20.7	8.15	27.3	7.11	8.4	10.9
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS(Mf)16	8:25	Bottom	3	2	20.7	8.17	27.4	7.13	8.42	10.9
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS(Mf)9	8:47	Surface	1	1	21	7.69	27	7.19	7.68	10.8
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS(Mf)9	8:47	Surface	1	2	20.9	7.71	27.1	7.21	7.7	10.8
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS(Mf)9	8:47	Middle	2	1						
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS(Mf)9	8:47	Middle	2	2						
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS(Mf)9	8:47	Bottom	3	1	20.8	7.82	27.3	7.03	7.43	11.9
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	IS(Mf)9	8:47	Bottom	3	2	20.7	7.84	27.3	7.05	7.45	10.4

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	CS(Mf)3	9:10	Surface	1	1	21	8.13	27.1	7.32	8.13	12.2
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	CS(Mf)3	9:10	Surface	1	2	21	8.15	27.2	7.34	8.15	13
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	CS(Mf)3	9:10	Middle	2	1	20.9	7.92	27.3	7.16	8.3	10.8
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	CS(Mf)3	9:10	Middle	2	2	20.8	7.94	27.3	7.14	8.32	12.5
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	CS(Mf)3	9:10	Bottom	3	1	20.7	8.01	27.4	7.07	8.45	12.7
TMCLKL	HY/2012/07	23-04-2016	Mid-Flood	CS(Mf)3	9:10	Bottom	3	2	20.6	8.03	27.5	7.09	8.47	11.9
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	CS(Mf)5	14:12	Surface	1	1	20.8	7.81	27.2	7.15	8.79	12.3
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	CS(Mf)5	14:12	Surface	1	2	20.7	7.84	27.3	7.11	8.85	13.3
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	CS(Mf)5	14:12	Middle	2	1	20.5	7.77	27.4	6.96	9.04	11.8
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	CS(Mf)5	14:12	Middle	2	2	20.6	7.79	27.5	7	8.98	10.8
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	CS(Mf)5	14:12	Bottom	3	1	20.3	7.82	27.7	6.88	9.3	13
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	CS(Mf)5	14:12	Bottom	3	2	20.2	7.85	27.6	6.85	9.21	13.8
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	SR4a	13:48	Surface	1	1	20.7	7.83	27.4	6.97	8.89	13.3
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	SR4a	13:48	Surface	1	2	20.6	7.8	27.5	7	8.81	12.3
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	SR4a	13:48	Middle	2	1						
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	SR4a	13:48	Middle	2	2						
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	SR4a	13:48	Bottom	3	1	20.6	7.78	27.6	6.94	9.07	13.6
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	SR4a	13:48	Bottom	3	2	20.5	7.81	27.5	6.91	9.16	12.8
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	SR4	13:26	Surface	1	1	20.8	7.79	27.3	6.92	8.02	11.2
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	SR4	13:26	Surface	1	2	20.7	7.81	27.4	6.88	8	11.2
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	SR4	13:26	Middle	2	1						
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	SR4	13:26	Middle	2	2						
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	SR4	13:26	Bottom	3	1	20.7	7.76	27.4	6.99	9.04	13.6
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	SR4	13:26	Bottom	3	2	20.6	7.74	27.5	6.95	8.94	10.7
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS8	13:04	Surface	1	1	20.7	7.86	27.2	7.01	8.83	14.1
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS8	13:04	Surface	1	2	20.8	7.83	27.3	7.04	9.01	14.4
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS8	13:04	Middle	2	1						
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS8	13:04	Middle	2	2						
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS8	13:04	Bottom	3	1	20.7	7.81	27.4	6.96	8.95	11.6
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS8	13:04	Bottom	3	2	20.6	7.78	27.3	6.98	8.93	12.5
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS(Mf)16	12:42	Surface	1	1	20.8	7.9	27.3	7.1	8.8	14.1
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS(Mf)16	12:42	Surface	1	2	20.7	7.86	27.4	7.06	8.86	11.5
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS(Mf)16	12:42	Middle	2	1	20.7	7.84	27.4	7.03	9.03	11.7
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS(Mf)16	12:42	Middle	2	2	20.6	7.87	27.5	7.01	8.97	10.8
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS(Mf)16	12:42	Bottom	3	1	20.5	7.8	27.6	6.92	9.34	12.1
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS(Mf)16	12:42	Bottom	3	2	20.5	7.83	27.5	6.94	9.26	13.9

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS(Mf)9	12:20	Surface	1	1	20.7	7.77	27.2	7.06	8.71	13.9
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS(Mf)9	12:20	Surface	1	2	20.8	7.74	27.3	7.1	8.77	13.2
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS(Mf)9	12:20	Middle	2	1						
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS(Mf)9	12:20	Middle	2	2						
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS(Mf)9	12:20	Bottom	3	1	20.7	7.76	27.3	6.93	8.91	12.5
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	IS(Mf)9	12:20	Bottom	3	2	20.6	7.73	27.4	6.9	8.98	13.5
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	CS(Mf)3	11:58	Surface	1	1	20.9	7.82	27.3	7.15	8.95	13.4
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	CS(Mf)3	11:58	Surface	1	2	20.8	7.86	27.4	7.11	8.97	14.4
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	CS(Mf)3	11:58	Middle	2	1	20.7	7.77	27.5	7.09	9.11	13.7
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	CS(Mf)3	11:58	Middle	2	2	20.8	7.79	27.4	7.06	9.18	11.9
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	CS(Mf)3	11:58	Bottom	3	1	20.6	7.8	27.6	6.82	9.43	14.1
TMCLKL	HY/2012/07	23-04-2016	Mid-Ebb	CS(Mf)3	11:58	Bottom	3	2	20.5	7.84	27.7	6.85	9.52	13.3
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	CS(Mf)5	7:59	Surface	1	1	20.6	7.83	27.6	7.12	8.73	12.2
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	CS(Mf)5	7:59	Surface	1	2	20.7	7.8	27.5	7.13	8.84	12.4
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	CS(Mf)5	7:59	Middle	2	1	20.7	7.78	27.7	7.04	8.67	13
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	CS(Mf)5	7:59	Middle	2	2	20.6	7.74	27.6	7.01	8.61	12.1
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	CS(Mf)5	7:59	Bottom	3	1	20.4	7.85	27.7	6.93	8.93	12.5
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	CS(Mf)5	7:59	Bottom	3	2	20.3	7.86	27.8	6.91	8.99	14.4
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	SR4a	8:20	Surface	1	1	20.8	7.85	27.5	6.95	7.87	11.8
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	SR4a	8:20	Surface	1	2	20.5	7.88	27.4	6.94	7.82	10.9
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	SR4a	8:20	Middle	2	1						
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	SR4a	8:20	Middle	2	2						
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	SR4a	8:20	Bottom	3	1	20.5	7.84	27.6	6.87	7.94	11.9
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	SR4a	8:20	Bottom	3	2	20.4	7.83	27.5	6.84	8.01	12
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	SR4	8:44	Surface	1	1	20.7	7.89	27.5	6.94	7.96	10.3
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	SR4	8:44	Surface	1	2	20.6	7.84	27.6	6.96	7.89	10.3
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	SR4	8:44	Middle	2	1						
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	SR4	8:44	Middle	2	2						
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	SR4	8:44	Bottom	3	1	20.6	7.85	27.6	6.82	8.26	10.7
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	SR4	8:44	Bottom	3	2	20.5	7.81	27.7	6.85	8.34	13.3
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS8	9:02	Surface	1	1	20.6	7.86	27.5	7.03	7.74	12.4
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS8	9:02	Surface	1	2	20.6	7.85	27.4	7.07	7.81	10.9
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS8	9:02	Middle	2	1						
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS8	9:02	Middle	2	2						
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS8	9:02	Bottom	3	1	20.6	7.82	27.6	6.93	8.25	10.7
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS8	9:02	Bottom	3	2	20.5	7.29	27.5	6.91	8.31	10.3

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS(Mf)16	9:19	Surface	1	1	20.7	7.79	27.6	7.18	8.01	11.2
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS(Mf)16	9:19	Surface	1	2	20.6	7.83	27.5	7.19	8.09	12.1
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS(Mf)16	9:19	Middle	2	1	20.6	7.86	27.7	7.12	7.92	12.7
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS(Mf)16	9:19	Middle	2	2	20.5	7.09	27.6	7.08	7.84	11.8
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS(Mf)16	9:19	Bottom	3	1	20.5	7.85	27.6	7.01	8.16	13.1
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS(Mf)16	9:19	Bottom	3	2	20.5	7.81	27.9	6.97	8.23	10.7
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS(Mf)9	9:40	Surface	1	1	20.7	7.74	27.5	7.08	8.43	13.5
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS(Mf)9	9:40	Surface	1	2	20.6	7.7	27.6	7.06	8.49	11
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS(Mf)9	9:40	Middle	2	1						
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS(Mf)9	9:40	Middle	2	2						
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS(Mf)9	9:40	Bottom	3	1	20.6	7.76	27.7	6.95	8.65	13
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	IS(Mf)9	9:40	Bottom	3	2	20.6	7.78	27.6	6.97	8.73	13.1
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	CS(Mf)3	10:05	Surface	1	1	20.7	7.83	27.5	7.15	8.74	14
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	CS(Mf)3	10:05	Surface	1	2	20.6	7.87	27.4	7.11	8.81	14.1
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	CS(Mf)3	10:05	Middle	2	1	20.5	7.82	27.6	7.06	8.43	11
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	CS(Mf)3	10:05	Middle	2	2	20.6	7.81	27.7	7.08	8.36	13.4
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	CS(Mf)3	10:05	Bottom	3	1	20.4	7.75	27.8	6.89	8.69	13.9
TMCLKL	HY/2012/07	26-04-2016	Mid-Flood	CS(Mf)3	10:05	Bottom	3	2	20.3	7.79	27.7	6.86	8.74	11.4
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	CS(Mf)5	15:50	Surface	1	1	20.9	7.87	27.3	7.06	7.85	10.2
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	CS(Mf)5	15:50	Surface	1	2	20.9	7.9	27.4	7.02	7.91	10.3
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	CS(Mf)5	15:50	Middle	2	1	20.7	7.83	27.5	6.87	8.1	13
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	CS(Mf)5	15:50	Middle	2	2	20.6	7.85	27.6	6.91	8.04	12.9
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	CS(Mf)5	15:50	Bottom	3	1	20.5	7.88	27.7	6.79	8.36	10
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	CS(Mf)5	15:50	Bottom	3	2	20.4	7.91	27.8	6.76	8.27	11.6
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	SR4a	15:26	Surface	1	1	20.8	7.89	27.5	6.88	7.95	11.9
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	SR4a	15:26	Surface	1	2	20.7	7.86	27.6	6.91	7.87	11
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	SR4a	15:26	Middle	2	1						
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	SR4a	15:26	Middle	2	2						
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	SR4a	15:26	Bottom	3	1	20.7	7.84	27.6	6.85	8.13	12.2
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	SR4a	15:26	Bottom	3	2	20.6	7.87	27.7	6.82	8.22	11.5
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	SR4	15:04	Surface	1	1	20.8	7.85	27.4	6.83	8.08	10.5
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	SR4	15:04	Surface	1	2	20.9	7.87	27.5	6.79	8.06	12.1
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	SR4	15:04	Middle	2	1						
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	SR4	15:04	Middle	2	2						
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	SR4	15:04	Bottom	3	1	20.7	7.82	27.6	6.9	9.1	13.7
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	SR4	15:04	Bottom	3	2	20.7	7.8	27.5	6.86	9	13.5

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS8	14:42	Surface	1	1	20.8	7.92	27.3	6.92	7.89	11
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS8	14:42	Surface	1	2	20.8	7.89	27.4	6.95	8.07	11.3
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS8	14:42	Middle	2	1						
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS8	14:42	Middle	2	2						
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS8	14:42	Bottom	3	1	20.7	7.87	27.5	6.87	9.01	12.6
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS8	14:42	Bottom	3	2	20.6	7.84	27.4	6.89	8.89	14.2
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS(Mf)16	14:20	Surface	1	1	20.9	7.96	27.4	7.01	7.86	11
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS(Mf)16	14:20	Surface	1	2	20.8	7.92	27.5	6.97	7.92	9.5
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS(Mf)16	14:20	Middle	2	1	20.8	7.9	27.6	6.94	8.09	12.9
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS(Mf)16	14:20	Middle	2	2	20.7	7.93	27.5	6.92	8.03	12
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS(Mf)16	14:20	Bottom	3	1	20.6	7.86	27.7	6.83	8.4	11.8
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS(Mf)16	14:20	Bottom	3	2	20.5	7.89	27.8	6.85	8.32	12.5
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS(Mf)9	13:58	Surface	1	1	20.9	7.83	27.3	6.97	8.62	11.2
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS(Mf)9	13:58	Surface	1	2	20.8	7.8	27.4	7.01	8.68	12.2
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS(Mf)9	13:58	Middle	2	1						
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS(Mf)9	13:58	Middle	2	2						
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS(Mf)9	13:58	Bottom	3	1	20.7	7.82	27.5	6.84	8.82	13.2
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	IS(Mf)9	13:58	Bottom	3	2	20.8	7.79	27.4	6.81	8.89	12.4
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	CS(Mf)3	13:36	Surface	1	1	21	7.88	27.4	7.06	9.01	14.4
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	CS(Mf)3	13:36	Surface	1	2	20.9	7.92	27.5	7.02	9.03	12.6
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	CS(Mf)3	13:36	Middle	2	1	20.8	7.83	27.6	7	9.17	14.7
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	CS(Mf)3	13:36	Middle	2	2	20.9	7.85	27.5	6.97	9.24	12
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	CS(Mf)3	13:36	Bottom	3	1	20.7	7.86	27.7	6.73	9.49	12.3
TMCLKL	HY/2012/07	26-04-2016	Mid-Ebb	CS(Mf)3	13:36	Bottom	3	2	20.6	7.9	27.8	6.76	9.58	15.3
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	CS(Mf)5	9:02	Surface	1	1	21.9	7.03	27.5	7.22	7.72	11.6
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	CS(Mf)5	9:02	Surface	1	2	21.8	7.08	27.6	7.23	7.79	9.3
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	CS(Mf)5	9:02	Middle	2	1	21.6	7.81	27.7	7.16	7.84	10.2
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	CS(Mf)5	9:02	Middle	2	2	21.5	7.77	27.6	7.14	7.92	11.1
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	CS(Mf)5	9:02	Bottom	3	1	21.4	7.76	27.8	7.1	8.03	12
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	CS(Mf)5	9:02	Bottom	3	2	21.5	7.75	27.7	7.09	8.11	12.2
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	SR4a	9:27	Surface	1	1	22	7.81	27.4	7.13	7.48	9.7
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	SR4a	9:27	Surface	1	2	21.9	7.78	27.5	7.76	7.56	10.6
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	SR4a	9:27	Middle	2	1						
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	SR4a	9:27	Middle	2	2						
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	SR4a	9:27	Bottom	3	1	21.9	7.79	27.6	7.11	7.71	11.6
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	SR4a	9:27	Bottom	3	2	21.8	7.76	27.5	7.09	7.67	10.7

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	SR4	9:45	Surface	1	1	22.2	7.84	27.4	7.09	7.53	9
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	SR4	9:45	Surface	1	2	22.2	7.8	27.5	7.07	7.61	11.4
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	SR4	9:45	Middle	2	1						
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	SR4	9:45	Middle	2	2						
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	SR4	9:45	Bottom	3	1	22	7.76	27.6	7.01	7.81	11.5
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	SR4	9:45	Bottom	3	2	22.1	7.74	27.5	6.97	7.88	12.6
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS8	10:02	Surface	1	1	21.9	7.86	27.4	7.12	7.63	10.7
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS8	10:02	Surface	1	2	22	7.88	27.5	7.09	7.69	9.2
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS8	10:02	Middle	2	1						
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS8	10:02	Middle	2	2						
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS8	10:02	Bottom	3	1	21.8	7.82	27.6	6.92	7.74	9.3
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS8	10:02	Bottom	3	2	21.9	7.79	27.6	6.94	7.82	10.2
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS(Mf)16	10:22	Surface	1	1	22.2	7.81	27.6	7.26	7.38	9.6
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS(Mf)16	10:22	Surface	1	2	22.1	7.83	27.5	7.24	7.33	11
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS(Mf)16	10:22	Middle	2	1	22	7.75	27.7	7.16	7.67	11.5
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS(Mf)16	10:22	Middle	2	2	22.1	7.74	27.8	7.19	7.7	10.9
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS(Mf)16	10:22	Bottom	3	1	21	7.78	27.8	7.12	7.92	9.5
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS(Mf)16	10:22	Bottom	3	2	21.7	7.74	27.9	7.09	7.86	9.4
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS(Mf)9	10:44	Surface	1	1	22.4	7.89	27.6	7.24	7.31	9.5
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS(Mf)9	10:44	Surface	1	2	22.3	7.83	27.5	7.22	7.22	10.8
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS(Mf)9	10:44	Middle	2	1						
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS(Mf)9	10:44	Middle	2	2						
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS(Mf)9	10:44	Bottom	3	1	22.2	7.81	27.7	7.18	7.54	11.3
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	IS(Mf)9	10:44	Bottom	3	2	22.1	7.78	27.6	7.17	7.59	11.4
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	CS(Mf)3	11:09	Surface	1	1	22.5	7.79	27.7	7.19	7.61	11.4
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	CS(Mf)3	11:09	Surface	1	2	22.4	7.84	27.6	7.16	7.68	10
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	CS(Mf)3	11:09	Middle	2	1	22.3	7.76	27.8	7.05	7.82	12.5
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	CS(Mf)3	11:09	Middle	2	2	22.2	7.73	27.7	7.09	7.87	11
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	CS(Mf)3	11:09	Bottom	3	1	22	7.82	27.9	6.89	7.97	11.2
TMCLKL	HY/2012/07	28-04-2016	Mid-Flood	CS(Mf)3	11:09	Bottom	3	2	21.9	7.86	27.8	6.92	8.06	12.1
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	CS(Mf)5	17:19	Surface	1	1	22	7.89	27.6	7.13	7.78	9.3
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	CS(Mf)5	17:19	Surface	1	2	21.9	7.94	27.7	7.15	7.85	11
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	CS(Mf)5	17:19	Middle	2	1	21.7	7.87	27.7	7.07	7.9	10.3
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	CS(Mf)5	17:19	Middle	2	2	21.6	7.83	27.8	7.06	7.98	9.6
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	CS(Mf)5	17:19	Bottom	3	1	21.6	7.82	27.8	7.01	8.09	12.1
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	CS(Mf)5	17:19	Bottom	3	2	21.5	7.81	27.9	6.98	8.17	9.8

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	SR4a	16:55	Surface	1	1	22	7.87	27.6	7.04	7.54	11.3
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	SR4a	16:55	Surface	1	2	22.1	7.84	27.5	7.07	7.62	9.9
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	SR4a	16:55	Middle	2	1						
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	SR4a	16:55	Middle	2	2						
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	SR4a	16:55	Bottom	3	1	22	7.85	27.6	7.02	7.77	10.1
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	SR4a	16:55	Bottom	3	2	21.9	7.82	27.7	7	7.73	10
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	SR4	16:33	Surface	1	1	22.3	7.9	27.5	7	7.59	11.4
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	SR4	16:33	Surface	1	2	22.2	7.86	27.6	6.98	7.67	10.7
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	SR4	16:33	Middle	2	1						
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	SR4	16:33	Middle	2	2						
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	SR4	16:33	Bottom	3	1	22.1	7.82	27.6	6.92	7.87	12.6
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	SR4	16:33	Bottom	3	2	22	7.8	27.7	6.88	7.94	11.9
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS8	16:11	Surface	1	1	22.1	7.92	27.5	7.03	7.69	10
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS8	16:11	Surface	1	2	22	7.94	27.6	7	7.75	10.1
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS8	16:11	Middle	2	1						
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS8	16:11	Middle	2	2						
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS8	16:11	Bottom	3	1	21.9	7.88	27.7	6.83	7.8	10.9
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS8	16:11	Bottom	3	2	22	7.85	27.6	6.85	7.88	10.2
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS(Mf)16	15:49	Surface	1	1	22.2	7.87	27.7	7.17	7.44	8.9
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS(Mf)16	15:49	Surface	1	2	22.3	7.89	27.6	7.15	7.39	9.6
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS(Mf)16	15:49	Middle	2	1	22.1	7.81	27.8	7.07	7.73	10
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS(Mf)16	15:49	Middle	2	2	22.2	7.8	27.9	7.1	7.84	10.2
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS(Mf)16	15:49	Bottom	3	1	21.9	7.84	27.9	7.03	7.98	12.8
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS(Mf)16	15:49	Bottom	3	2	21.8	7.8	28	7	7.92	12.7
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS(Mf)9	15:27	Surface	1	1	22.5	7.95	27.6	7.15	7.37	10.3
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS(Mf)9	15:27	Surface	1	2	22.4	7.89	27.7	7.13	7.28	10.9
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS(Mf)9	15:27	Middle	2	1						
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS(Mf)9	15:27	Middle	2	2						
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS(Mf)9	15:27	Bottom	3	1	22.2	7.87	27.7	7.09	7.6	9.1
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	IS(Mf)9	15:27	Bottom	3	2	22.3	7.84	27.8	7.08	7.65	10.7
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	CS(Mf)3	15:05	Surface	1	1	22.6	7.85	27.7	7.1	7.67	11.5
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	CS(Mf)3	15:05	Surface	1	2	22.5	7.9	27.6	7.07	7.74	12.4
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	CS(Mf)3	15:05	Middle	2	1	22.3	7.82	27.8	6.96	7.88	10.2
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	CS(Mf)3	15:05	Middle	2	2	22.4	7.79	27.9	7	7.93	9.5
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	CS(Mf)3	15:05	Bottom	3	1	22.1	7.88	27.9	6.8	8.03	12.8
TMCLKL	HY/2012/07	28-04-2016	Mid-Ebb	CS(Mf)3	15:05	Bottom	3	2	22	7.92	28	6.83	8.12	12.8

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	CS(Mf)5	11:04	Surface	1	1	22.8	7.74	27.6	7.54	7.92	10.3
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	CS(Mf)5	11:04	Surface	1	2	22.7	7.75	27.5	7.5	7.96	9.6
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	CS(Mf)5	11:04	Middle	2	1	22.6	7.71	27.8	7.27	8.87	14.2
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	CS(Mf)5	11:04	Middle	2	2	22.5	7.72	27.8	7.3	8.82	11.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	CS(Mf)5	11:04	Bottom	3	1	22.5	7.74	27.9	6.96	9.06	13.6
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	CS(Mf)5	11:04	Bottom	3	2	22.6	7.74	27.9	6.94	9.02	14.4
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	SR4a	11:26	Surface	1	1	22.9	7.8	27.5	7.12	8.54	12
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	SR4a	11:26	Surface	1	2	22.8	7.79	27.5	7.08	8.5	12.8
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	SR4a	11:26	Middle	2	1						
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	SR4a	11:26	Middle	2	2						
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	SR4a	11:26	Bottom	3	1	22.7	7.76	27.6	6.81	9.09	14.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	SR4a	11:26	Bottom	3	2	22.7	7.77	27.6	6.79	9.01	13.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	SR4	11:43	Surface	1	1	22.6	7.67	27.3	7.32	8.06	10.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	SR4	11:43	Surface	1	2	22.7	7.68	27.4	7.35	8.01	10.4
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	SR4	11:43	Middle	2	1						
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	SR4	11:43	Middle	2	2						
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	SR4	11:43	Bottom	3	1	22.6	7.7	27.4	6.88	8.47	11
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	SR4	11:43	Bottom	3	2	22.5	7.71	27.4	6.84	8.41	13.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS8	11:58	Surface	1	1	22.8	7.69	27.3	7.21	8.19	13.1
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS8	11:58	Surface	1	2	22.8	7.67	27.3	7.25	8.15	10.6
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS8	11:58	Middle	2	1						
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS8	11:58	Middle	2	2						
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS8	11:58	Bottom	3	1	22.7	7.8	27.5	6.91	8.68	10.4
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS8	11:58	Bottom	3	2	22.7	7.77	27.4	6.87	8.65	13
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS(Mf)16	12:20	Surface	1	1	22.8	7.74	27.4	7.44	8.27	12.4
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS(Mf)16	12:20	Surface	1	2	22.7	7.75	27.5	7.4	8.33	12.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS(Mf)16	12:20	Middle	2	1	22.6	7.81	27.5	7.07	9.02	14.4
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS(Mf)16	12:20	Middle	2	2	22.5	7.83	27.5	7.09	9.06	13.6
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS(Mf)16	12:20	Bottom	3	1	22.5	7.79	27.5	6.78	9.1	14.6
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS(Mf)16	12:20	Bottom	3	2	22.5	7.8	27.6	6.75	9.16	12.8
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS(Mf)9	12:46	Surface	1	1	22.7	7.78	27.4	7.19	8.34	12.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS(Mf)9	12:46	Surface	1	2	22.8	7.79	27.4	7.15	8.3	10.8
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS(Mf)9	12:46	Middle	2	1						
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS(Mf)9	12:46	Middle	2	2						
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS(Mf)9	12:46	Bottom	3	1	22.7	7.75	27.5	7.01	8.87	14.2
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	IS(Mf)9	12:46	Bottom	3	2	22.6	7.74	27.5	7.04	8.8	11.4

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	CS(Mf)3	13:15	Surface	1	1	22.8	7.82	27.5	7.38	8.01	12
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	CS(Mf)3	13:15	Surface	1	2	22.8	7.84	27.4	7.34	8.05	12.1
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	CS(Mf)3	13:15	Middle	2	1	22.5	7.79	27.7	7.12	8.95	11.6
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	CS(Mf)3	13:15	Middle	2	2	22.4	7.8	27.8	7.08	8.92	11.6
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	CS(Mf)3	13:15	Bottom	3	1	22.5	7.81	27.8	6.97	9.06	14.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Flood	CS(Mf)3	13:15	Bottom	3	2	22.6	7.81	27.8	6.94	9.02	13.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	CS(Mf)5	19:10	Surface	1	1	22.9	7.73	27.6	7.37	8.24	12.4
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	CS(Mf)5	19:10	Surface	1	2	22.8	7.71	27.7	7.41	8.33	12.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	CS(Mf)5	19:10	Middle	2	1	22.7	7.77	27.8	7.29	8.94	10.7
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	CS(Mf)5	19:10	Middle	2	2	22.6	7.73	27.9	7.25	9.01	11.7
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	CS(Mf)5	19:10	Bottom	3	1	22.6	7.74	27.9	6.92	9.27	12.1
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	CS(Mf)5	19:10	Bottom	3	2	22.5	7.77	28	6.87	9.2	14.7
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	SR4a	18:47	Surface	1	1	22.9	7.76	27.6	7.09	8.74	11.4
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	SR4a	18:47	Surface	1	2	22.9	7.77	27.5	7.04	9.66	11.3
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	SR4a	18:47	Middle	2	1						
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	SR4a	18:47	Middle	2	2						
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	SR4a	18:47	Bottom	3	1	22.8	7.77	27.7	6.83	8.97	11.7
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	SR4a	18:47	Bottom	3	2	22.7	7.79	27.7	6.77	9.03	11.7
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	SR4	18:29	Surface	1	1	22.9	7.63	27.3	7.27	8.14	9.8
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	SR4	18:29	Surface	1	2	22.9	7.66	27.4	7.24	8.22	11.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	SR4	18:29	Middle	2	1						
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	SR4	18:29	Middle	2	2						
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	SR4	18:29	Bottom	3	1	22.8	7.73	27.5	6.9	8.67	13
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	SR4	18:29	Bottom	3	2	22.7	7.7	27.5	6.86	8.72	13.1
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS8	18:12	Surface	1	1	22.9	7.75	27.4	7.2	8.28	13.2
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS8	18:12	Surface	1	2	22.8	7.73	27.5	7.17	8.34	11.7
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS8	18:12	Middle	2	1						
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS8	18:12	Middle	2	2						
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS8	18:12	Bottom	3	1	28.8	7.77	27.5	6.95	8.87	12.4
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS8	18:12	Bottom	3	2	22.8	7.76	27.6	6.91	8.95	12.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS(Mf)16	17:51	Surface	1	1	22.9	7.73	27.5	7.29	8.48	11.9
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS(Mf)16	17:51	Surface	1	2	22.8	7.71	27.6	7.33	8.4	12.6
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS(Mf)16	17:51	Middle	2	1	22.7	7.77	27.4	7.18	8.99	11.7
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS(Mf)16	17:51	Middle	2	2	22.6	7.74	27.4	7.21	8.9	12.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS(Mf)16	17:51	Bottom	3	1	22.5	7.77	27.6	6.86	9.27	11.1
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS(Mf)16	17:51	Bottom	3	2	22.5	7.8	27.7	6.81	9.2	11

Appendix J1 WQM Results

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS(Mf)9	17:31	Surface	1	1	22.8	7.76	27.3	7.07	8.43	11.8
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS(Mf)9	17:31	Surface	1	2	22.8	7.78	27.4	7.04	8.37	12.6
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS(Mf)9	17:31	Middle	2	1						
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS(Mf)9	17:31	Middle	2	2						
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS(Mf)9	17:31	Bottom	3	1	22.8	7.78	27.6	6.79	8.94	13.4
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	IS(Mf)9	17:31	Bottom	3	2	22.7	7.8	27.5	6.83	9.03	13.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	CS(Mf)3	17:08	Surface	1	1	22.9	7.78	27.5	7.26	8.24	12.4
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	CS(Mf)3	17:08	Surface	1	2	22.9	7.75	27.6	7.22	8.31	12.5
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	CS(Mf)3	17:08	Middle	2	1	22.6	7.77	27.8	7.09	8.79	11.4
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	CS(Mf)3	17:08	Middle	2	2	22.6	7.8	27.7	7.11	8.88	10.7
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	CS(Mf)3	17:08	Bottom	3	1	22.5	7.74	27.9	6.84	9.26	14.8
TMCLKL	HY/2012/07	30-04-2016	Mid-Ebb	CS(Mf)3	17:08	Bottom	3	2	22.5	7.76	27.9	6.87	9.34	14





Figure J1 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-ebb tide between 1 January and 30 April 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J2 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-ebb tide between 1 January and 30 April 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J3 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-ebb tide between 1 January and 30 April 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and

**Environmental
Resources
Management**






Figure J4 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-ebb tide between 1 January and 30 April 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J5 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-flood tide between 1 January and 30 April 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J6 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-flood tide between 1 January and 30 April 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head

**Environmental
Resources
Management**







Figure J7 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-flood tide between 1 January and 30 April 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J8 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-flood tide between 1 January and 30 April 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J9 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in mid-depth waters during mid-ebb tide between 1 January and 30 April 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J10 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in mid-depth waters during mid-ebb tide between 1 January and 30 April 2016 at IS(Mf)16.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J11 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in mid-depth waters during mid-flood tide between 1 January and 30 April 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

Environmental Resources Management






Figure J12 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in mid-depth waters during mid-flood tide between 1 January and 30 April 2016 at IS(Mf)16.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J13 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-ebb tide between 1 January and 30 April 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J14 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-ebb tide between 1 January and 30 April 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J15 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-ebb tide between 1 January and 30 April 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J16 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-ebb tide between 1 January and 30 April 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J17 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-flood tide between 1 January and 30 April 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J18 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-flood tide between 1 January and 30 April 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J19 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-flood tide between 1 January and 30 April 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J20 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-flood tide between 1 January and 30 April 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J21 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-ebb tide between 1 January and 30 April 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J22 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-ebb tide between 1 January and 30 April 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J23 Impact Monitoring - Mean Level of depth-averaged Turbidity (NTU) during mid-ebb tide between 1 January and 30 April 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J24 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-ebb tide between 1 January and 30 April 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J25 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-flood tide between 1 January and 30 April 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J26 Impact Monitoring - Mean Level of depth-averaged Turbidity (NTU) during mid-flood tide between 1 January and 30 April 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J27 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-flood tide between 1 January and 30 April 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J28 Impact Monitoring - Mean Level of depth-averaged Turbidity (NTU) during mid-flood tide between 1 January and 30 April 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J29 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-ebb tide between 1 January and 30 April 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J30 Impact Monitoring - Mean depth-averaged level of Suspended Solids (mg/L) during mid-ebb tide between 1 January and 30 April 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. Results higher than Action Level but lower than 120% of upstream control station at the same tide on the same day are not regarded as exceedance. (Weather condition varied between sunny to rainy within the reporting period.)

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J31 Impact Monitoring - Mean depth-averaged level of Suspended Solids (mg/L) during mid-ebb tide between 1 January and 30 April 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. Results higher than Action Level but lower than 120% of upstream control station at the same tide on the same day are not regarded as exceedance. (Weather condition varied between sunny to rainy within the reporting period.)

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J32 Impact Monitoring - Mean depth-averaged level of Suspended Solids (mg/L) during mid-ebb tide between 1 January and 30 April 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J33 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-flood tide between 1 January and 30 April 2016 at CS(Mf)3 and CS(Mf)5.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J34 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-flood tide between 1 January and 30 April 2016 at IS(Mf)16 and IS(Mf)9.

WQM was cancelled on 9 February 2016 due to suspension of marine works. Results higher than Action Level but lower than 120% of upstream control station at the same tide on the same day are not regarded as exceedance. (Weather condition varied between sunny to rainy within the reporting period.)

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**







Figure J35 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-flood tide between 1 January and 30 April 2016 at IS8 and SR4.

WQM was cancelled on 9 February 2016 due to suspension of marine works. Results higher than Action Level but lower than 120% of upstream control station at the same tide on the same day are not regarded as exceedance. (Weather condition varied between sunny to rainy within the reporting period.)

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**






Figure J36 Impact Monitoring - Mean depth-averaged level of Suspended Solids (mg/L) during mid-flood tide between 1 January and 30 April 2016 at SR4a.

WQM was cancelled on 9 February 2016 due to suspension of marine works. (Weather condition varied between sunny to rainy within the reporting period.) Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.

**Environmental
Resources
Management**



Appendix K

Impact Dolphin Monitoring Survey Results




Figure 1. Transect Line Layout in Northwest and Northeast Lantau Survey Areas




Figure 2. Survey Route on April 5th, 2016 (from HKLR03 project)




Figure 3. Survey Route on April 12th, 2016 (HKLR03 project)




Figure 4. Survey Route on April 15th, 2016 (HKLR03 project)




Figure 5. Survey Route on April 19th, 2016 (HKLR03 project)




Figure 6. Distribution of Chinese White Dolphin Sightings During April 2016 HKLR03 Monitoring Surveys

Appendix I. HKLR03 Survey Effort Database (April 2016)

(Abbreviations: BEAU = Beaufort Sea State; P = Primary Line Effort; S = Secondary Line Effort)

DATE	AREA	BEAU	EFFORT	SEASON	VESSEL	TYPE	P/S
5-Apr-16	NW LANTAU	0	0.83	SPRING	STANDARD31516	HKLR	P
5-Apr-16	NW LANTAU	1	5.38	SPRING	STANDARD31516	HKLR	P
5-Apr-16	NW LANTAU	2	21.07	SPRING	STANDARD31516	HKLR	P
5-Apr-16	NW LANTAU	3	13.64	SPRING	STANDARD31516	HKLR	P
5-Apr-16	NW LANTAU	2	3.00	SPRING	STANDARD31516	HKLR	S
5-Apr-16	NW LANTAU	3	10.08	SPRING	STANDARD31516	HKLR	S
5-Apr-16	NE LANTAU	1	1.60	SPRING	STANDARD31516	HKLR	P
5-Apr-16	NE LANTAU	2	15.44	SPRING	STANDARD31516	HKLR	P
5-Apr-16	NE LANTAU	1	2.10	SPRING	STANDARD31516	HKLR	S
5-Apr-16	NE LANTAU	2	8.06	SPRING	STANDARD31516	HKLR	S
12-Apr-16	NE LANTAU	2	3.81	SPRING	STANDARD31516	HKLR	P
12-Apr-16	NE LANTAU	3	13.73	SPRING	STANDARD31516	HKLR	P
12-Apr-16	NE LANTAU	4	2.60	SPRING	STANDARD31516	HKLR	P
12-Apr-16	NE LANTAU	2	4.20	SPRING	STANDARD31516	HKLR	S
12-Apr-16	NE LANTAU	3	6.46	SPRING	STANDARD31516	HKLR	S
12-Apr-16	NW LANTAU	3	4.57	SPRING	STANDARD31516	HKLR	P
12-Apr-16	NW LANTAU	4	25.36	SPRING	STANDARD31516	HKLR	P
12-Apr-16	NW LANTAU	5	1.90	SPRING	STANDARD31516	HKLR	P
12-Apr-16	NW LANTAU	3	5.97	SPRING	STANDARD31516	HKLR	S
12-Apr-16	NW LANTAU	4	2.10	SPRING	STANDARD31516	HKLR	S
15-Apr-16	NW LANTAU	2	5.14	SPRING	STANDARD31516	HKLR	P
15-Apr-16	NW LANTAU	3	20.36	SPRING	STANDARD31516	HKLR	P
15-Apr-16	NW LANTAU	4	6.20	SPRING	STANDARD31516	HKLR	P
15-Apr-16	NW LANTAU	2	3.40	SPRING	STANDARD31516	HKLR	S
15-Apr-16	NW LANTAU	3	3.10	SPRING	STANDARD31516	HKLR	S
15-Apr-16	NW LANTAU	4	1.40	SPRING	STANDARD31516	HKLR	S
15-Apr-16	NE LANTAU	2	14.06	SPRING	STANDARD31516	HKLR	P
15-Apr-16	NE LANTAU	3	6.93	SPRING	STANDARD31516	HKLR	P
15-Apr-16	NE LANTAU	2	7.11	SPRING	STANDARD31516	HKLR	S
15-Apr-16	NE LANTAU	3	2.90	SPRING	STANDARD31516	HKLR	S
19-Apr-16	NE LANTAU	3	10.81	SPRING	STANDARD31516	HKLR	P
19-Apr-16	NE LANTAU	4	6.46	SPRING	STANDARD31516	HKLR	P
19-Apr-16	NE LANTAU	3	10.03	SPRING	STANDARD31516	HKLR	S
19-Apr-16	NW LANTAU	2	6.79	SPRING	STANDARD31516	HKLR	P
19-Apr-16	NW LANTAU	3	15.26	SPRING	STANDARD31516	HKLR	P
19-Apr-16	NW LANTAU	4	9.20	SPRING	STANDARD31516	HKLR	P
19-Apr-16	NW LANTAU	5	9.70	SPRING	STANDARD31516	HKLR	P
19-Apr-16	NW LANTAU	6	1.30	SPRING	STANDARD31516	HKLR	P
19-Apr-16	NW LANTAU	2	3.83	SPRING	STANDARD31516	HKLR	S
19-Apr-16	NW LANTAU	3	3.01	SPRING	STANDARD31516	HKLR	S
19-Apr-16	NW LANTAU	4	6.39	SPRING	STANDARD31516	HKLR	S

Appendix II. HKLR03 Chinese White Dolphin Sighting Database (April 2016)

(Abbreviations: STG# = Sighting Number; HRD SZ = Dolphin Herd Size; BEAU = Beaufort Sea State; PSD = Perpendicular Distance; BOAT ASSOC. = Fishing Boat Association; P/S: Sighting Made on Primary/Secondary Line)

DATE	STG #	TIME	HRD SZ	AREA	BEAU	PSD	EFFORT	TYPE	NORTHING	EASTING	SEASON	BOAT ASSOC.	P/S
5-Apr-16	1	1059	8	NW LANTAU	2	454	ON	HKLR	824938	804702	SPRING	NONE	P
19-Apr-16	1	1426	2	NW LANTAU	2	ND	OFF	HKLR	828998	806471	SPRING	NONE	
19-Apr-16	2	1451	2	NW LANTAU	2	ND	OFF	HKLR	829109	806461	SPRING	NONE	
19-Apr-16	3	1504	3	NW LANTAU	2	177	ON	HKLR	829696	806297	SPRING	NONE	P
19-Apr-16	4	1519	3	NW LANTAU	2	465	ON	HKLR	829442	806050	SPRING	NONE	S

Appendix III. Individual dolphins identified during HKLR03 monitoring surveys in April 2016

ID#	DATE	STG#	AREA
NL48	05/04/16	1	NW LANTAU
CH65	05/04/16	1	NW LANTAU
NL120	05/04/16	1	NW LANTAU
NL123	05/04/16	1	NW LANTAU
NL145	05/04/16	1	NW LANTAU
NL202	19/04/16	1	NW LANTAU
NL224	05/04/16	1	NW LANTAU
NL259	05/04/16	1	NW LANTAU
NL261	05/04/16	1	NW LANTAU
NL264	05/04/16	1	NW LANTAU
NL285	05/04/16	1	NW LANTAU
NL286	19/04/16	1	NW LANTAU
NL287	05/04/16	1	NW LANTAU
NL288	05/04/16	1	NW LANTAU
NL308	19/04/16	3	NW LANTAU

CH65_20160405_1



NL48_20160405_1



NL120_20160405_1



NL123_20160405_1



NL145_20160405_1



NL224_20160405_1



NL259_20160405_1



NL261_20160405_1



NL264_20160405_1



Appendix IV. Photographs of Identified Individual Dolphins in April 2016 (HKLR03)

NL285_20160405_1



NL287_20160405_1



NL288_20160405_1



NL202_20160419_1



NL286_20160419_1



NL308_20160419_3



Appendix IV. (cont'd)

Appendix L

Event Action Plan

Appendix L1 Event/ Action Plan for Air Quality

EVENT	ET ⁽¹⁾	ACTION		
		IEC ⁽¹⁾	SOR ⁽¹⁾	Contractor
Action Level				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify the source. 2. Inform the IEC and the SOR. 3. Repeat measurement to confirm finding. 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice 2. Amend working methods if appropriate
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify the source. 2. Inform the IEC and the SOR. 3. Repeat measurements to confirm findings. 4. Increase monitoring frequency to daily. 5. Discuss with the IEC and the Contractor on remedial actions required. 6. If exceedance continues, arrange meeting with the IEC and the SOR. 7. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check the Contractor's working method. 3. Discuss with the ET and the Contractor on possible remedial measures. 4. Advise the SOR on the effectiveness of the proposed remedial measures. 5. Supervisor implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial actions to IEC within 3 working days of notification 2. Implement the agreed proposals 3. Amend proposal if appropriate

EVENT	ET ⁽¹⁾	ACTION		
		IEC ⁽¹⁾	SOR ⁽¹⁾	Contractor
Limit Level				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify the source. 2. Inform the SOR and the DEP. 3. Repeat measurement to confirm finding. 4. Increase monitoring frequency to daily. 5. Assess effectiveness of Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check Contractor's working method. 3. Discuss with the ET and the Contractor on possible remedial measures. 4. Advise the SOR on the effectiveness of the proposed remedial measures. 5. Supervisor implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notification 3. Implement the agreed proposals 4. Amend proposal if appropriate
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify the IEC, the SOR, the DEP and the Contractor. 2. Identify the source. 3. Repeat measurements to confirm findings. 4. Increase monitoring frequency to daily. 5. Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented. 6. Arrange meeting with the IEC and the SOR to discuss the remedial actions to be taken. 7. Assess effectiveness of the Contractor's remedial actions 	<ol style="list-style-type: none"> 1. Discuss amongst the SOR, ET and the Contractor on the potential remedial actions. 2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise the SOR accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial actions to IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Resubmit proposals if problem still not under control. 5. Stop the relevant activity of works as determined by the SOR until the exceedance is abated.

and keep the IEC, the DEP and
the SOR informed of the results.

8. If the exceedance stops, cease
additional monitoring.

Appendix L2 Event/ Action Plan for Construction Noise

ACTION					
EVENT	ET	IEC	SOR	Contractor	
Action Level	<ol style="list-style-type: none"> 1. Notify the IEC and the Contractor. 2. Carry out investigation. 3. Report the results of investigation to the IEC and the Contractor. 4. Discuss with the Contractor and formulate remedial measures. 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET. 2. Review the proposed remedial measures by the Contractor and advise the SOR accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC 2. Implement noise mitigation proposals 	
Limit Level	<ol style="list-style-type: none"> 1. Notify the IEC, the SOR, the DEP and the Contractor. 2. Identify the source. 3. Repeat measurement to confirm findings. 4. Increase monitoring frequency. 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. 6. Inform the IEC, the SOR and the DEP the causes & actions taken for the exceedances. 7. Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results. 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst the SOR, the ET and the Contractor on the potential remedial actions. 2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise the SOR accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notification 3. Implement the agreed proposals 4. Resubmit proposals if problem still not under control 5. Stop the relevant activity of works as determined by the SOR until the exceedance is abated. 	

Appendix L3 *Event/ Action Plan for Water Quality*

Event	ET Leader	IEC	SOR	Contractor
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat in situ measurement on next day of exceedance to confirm findings; Identify source(s) of impact; Inform IEC, contractor and SOR; Check monitoring data, all plant, equipment and Contractor's working methods. 	<ol style="list-style-type: none"> Check monitoring data submitted by ET and Contractor's working methods. 	<ol style="list-style-type: none"> Confirm receipt of notification of non-compliance in writing; Notify Contractor. 	<ol style="list-style-type: none"> Inform the SOR and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Amend working methods if appropriate.
Action level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> Repeat measurement on next day of exceedance to confirm findings; Identify source(s) of impact; Inform IEC, contractor, SOR and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, SOR and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Action level; 	<ol style="list-style-type: none"> Check monitoring data submitted by ET and Contractor's working method; Discuss with ET and Contractor on possible remedial actions; Review the proposed mitigation measures submitted by Contractor and advise the SOR accordingly; Supervise the implementation of mitigation measures. 	<ol style="list-style-type: none"> Discuss with IEC on the proposed mitigation measures; Ensure mitigation measures are properly implemented; Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> Inform the Supervising Officer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Submit proposal of additional mitigation measures to SOR within 3 working days of notification and discuss with ET, IEC and SOR; Implement the agreed mitigation measures.
Limit level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat measurement on next day of exceedance to confirm findings; 	<ol style="list-style-type: none"> Check monitoring data submitted by ET and Contractor's working method; 	<ol style="list-style-type: none"> Confirm receipt of notification of failure in writing; 	<ol style="list-style-type: none"> Inform the SOR and confirm notification of the non-compliance in writing;

Event	ET Leader	IEC	SOR	Contractor
	2. Identify source(s) of impact;		2. Discuss with IEC, ET and Contractor on the proposed mitigation measures;	2. Rectify unacceptable practice;
	3. Inform IEC, contractor, SOR and EPD;	2. Discuss with ET and Contractor on possible remedial actions;		3. Check all plant and equipment and consider changes of working methods;
	4. Check monitoring data, all plant, equipment and Contractor's working methods;	3. Review the proposed mitigation measures submitted by Contractor and advise the SOR accordingly.	3. Request Contractor to review the working methods.	4. Submit proposal of mitigation measures to SOR within 3 working days of notification and discuss with ET, IEC and SOR.
	5. Discuss mitigation measures with IEC, SOR and Contractor;			
Limit level being exceeded by two or more consecutive sampling days	1. Repeat measurement on next day of exceedance to confirm findings;	1. Check monitoring data submitted by ET and Contractor's working method;	1. Discuss with IEC, ET and Contractor on the proposed mitigation measures;	1. Take immediate action to avoid further exceedance;
	2. Identify source(s) of impact;	2. Discuss with ET and Contractor on possible remedial actions;	2. Request Contractor to critically review the working methods;	2. Submit proposal of mitigation measures to SOR within 3 working days of notification and discuss with ET, IEC and SOR;
	3. Inform IEC, contractor, SOR and EPD;	3. Review the Contractor's mitigation measures whenever necessary to assure their effectiveness and advise the SOR accordingly;	3. Make agreement on the mitigation measures to be implemented;	3. Implement the agreed mitigation measures;
	4. Check monitoring data, all plant, equipment and Contractor's working methods;	4. Supervise the implementation of mitigation measures.	4.	4. Resubmit proposals of mitigation measures if problem still not under control;
	5. Discuss mitigation measures with IEC, SOR and Contractor;		5. Ensure mitigation measures are properly implemented;	
	6. Ensure mitigation measures are implemented;		6.	
	7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days;		7. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level.	5. As directed by the Supervising Officer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.

Appendix L4 Implementation of Event-Action Plan for Dolphin Monitoring

Event	ET Leader	IEC	SOR	Contractor
Action Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, SOR and Contractor; 5. Check monitoring data. 6. Review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and findings with the ET and the Contractor. 	<ol style="list-style-type: none"> 1. Discuss monitoring with the IEC and any other measures proposed by the ET; 2. If SOR is satisfied with the proposal of any other measures, SOR to signify the agreement in writing on the measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the SOR and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the SOR; 3. Implement the agreed measures.

Event	ET Leader	IEC	SOR	Contractor
Limit Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, ER/SOR and Contractor of findings; 5. Check monitoring data; 6. Repeat review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary; 7. If ET proves that the source of impact is caused by any of the construction activity by the works contract, ET to arrange a meeting to discuss with IEC, ER/SOR and Contractor the necessity of additional dolphin monitoring and/or any other potential mitigation measures (e.g., consider to modify the perimeter silt curtain or consider to control/temporarily stop relevant construction activity etc.) and submit to IEC a proposal of additional dolphin monitoring and/or mitigation measures where necessary. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and findings with the ET and the Contractor; 3. Attend the meeting to discuss with ET, ER/SOR and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures; 4. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor and advise ER/SOR of the results and findings accordingly; 5. Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures and advise ER/SOR the results and findings accordingly. 	<ol style="list-style-type: none"> 1. Attend the meeting to discuss with ET, IEC and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures; 2. If ER/SOR is satisfied with the proposals for additional dolphin monitoring and/or any other mitigation measures submitted by ET and Contractor and verified by IEC, ER/SOR to signify the agreement in writing on such proposals and any other mitigation measures; 3. Supervise the implementation of additional monitoring and/or any other mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the ER/SOR and confirm notification of the non-compliance in writing; 2. Attend the meeting to discuss with ET, IEC and ER/SOR the necessity of additional dolphin monitoring and any other potential mitigation measures; 3. Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary; 4. Implement the agreed additional dolphin monitoring and/or any other mitigation measures.

Appendix L5 Event and Action Plan on Dolphin Acoustic Behaviour

EVENT	ACTION			
	ET Leader	IEC	SO	Contractor
<u>Action Level</u>				
With the numerical values presented in <i>Table 5.7 of Baseline Monitoring Report</i> , when any of the response variable for dolphin acoustic behaviour recorded in the construction phase monitoring is 20% lower or higher than that recorded in the baseline monitoring (see <i>Table 5.8 of Baseline Monitoring Report</i>), or when there is a difference of 20% in dolphin acoustic signal detection at nighttime period at Site C1 only, the action level should be triggered	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data to ascertain if differences are as a result of natural variation or seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, SO and Contractor; 5. Check monitoring data; 6. Carry out audit to ensure all dolphin protective measures are implemented fully and additional measures be proposed if necessary 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring with the ET and the Contractor; 	<ol style="list-style-type: none"> 1. Discuss with the IEC the repeat monitoring and any other measures proposed by the ET; 2. Make agreement on measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the SO and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the SO; 3. Implement the agreed measures.

EVENT	ACTION			
	ET Leader	IEC	SO	Contractor
<p><u>Limit Level</u></p> <p>With the numerical values presented in Table 5.7 of <i>Baseline Monitoring Report</i>, when any of the response variable for dolphin acoustic behaviour recorded in the construction phase monitoring is 40% lower or higher than that recorded in the baseline monitoring (see Table 5.8 of <i>Baseline Monitoring Report</i>), or when there is a difference of 40% in dolphin acoustic signal detection at nighttime at Site C1 only, the limit level should be triggered</p>	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data to ascertain if differences are as a result of natural variation or seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, SO and Contractor; 5. Check monitoring data; 6. Carry out audit to ensure all dolphin protective measures are implemented fully and additional measures be proposed if necessary 7. Discuss additional dolphin monitoring and any other potential mitigation measures (eg consider to temporarily stop relevant portion of construction activity) with the IEC and Contractor. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring with the ET and the Contractor; 3. Review proposals for additional monitoring and any other measures submitted by the Contractor and advise ER accordingly. 	<ol style="list-style-type: none"> 1. Discuss with the IEC the repeat monitoring and any other measures proposed by the ET; 2. Make agreement on measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the SO and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the SO; 3. Implement the agreed measures.

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker, SO – Supervising Office, DEP – Director of Environmental Protection

Appendix M

Monthly Summary of Waste Flow Table

Contract No. : HY/2012/07

**Tuen Mun Chek Lap Kok Link – Southern Connection Viaduct Section
Monthly Summary Waste Flow Table for 2016 (Year)**

Month\Material	Actual Quantities of Inert C&D Materials Generation						Actual Quantities of C&D wastes Generation						Actual Quantities of Recyclables Generation			
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fills	Imported Fill	Marine Sediment, Cat. L	Marine Sediment, Cat. Mp	Marine Sediment, Cat. Mf	Marine Sediment, Cat. H	Chemical Waste	General Refuse	Metals	Felled trees	Paper/ cardboard packaging	Plastics
Unit	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000Kg)
Jan	1.941	0.263	0.606	-	1.334	-	-	-	-	-	69.400	-	-	0.105	-	-
Feb	0.783	0.185	0.092	-	0.692	-	-	-	-	-	85.890	-	-	0.112	-	-
Mar	1.502	0.429	0.537	-	0.965	-	-	-	-	2.000	88.360	-	-	-	-	-
Apr	1.354	0.402	0.789	-	0.565	-	-	-	-	3.000	79.580	-	8.640	0.084	-	-
May	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Jun	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUB-TOTAL	5.580	1.278	2.024	-	3.556	0.000	-	-	-	5.000	323.230	-	8.640	0.301	-	-
Jul																
Aug																
Sep																
Oct																
Nov																
Dec																
TOTAL	5.580	1.278	2.024	-	3.556	-	-	-	-	5.000	323.230	-	8.640	0.301	-	-

Notes :

- 1 - The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 2 - Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- 3 - Broken concrete for recycling into aggregates.
- 4 - Assumed 5 kg per damaged water-filled barrier.
- 5 - 'Reused in the Contract' and 'Disposed as Public Fills' include 'Hard Rock and Large Broken Concrete'.

Appendix N

Cumulative Statistics on
Exceedances, Complaints,
Notifications of Summons
and Successful Prosecutions

Appendix N1 Cumulative Statistics on Exceedances

		Total No. recorded in this reporting month	Total No. recorded since project commencement
1-Hr TSP	Action	0	0
	Limit	0	0
24-Hr TSP	Action	0	2
	Limit	0	0
Noise	Action	0	0
	Limit	0	0
Water Quality	Action	0	2
	Limit	0	0
Impact Dolphin Monitoring	Action	0	9
	Limit	0	4

Appendix N2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistics		
	Complaints	Notifications of Summons	Successful Prosecutions
This Reporting Month (April 2016)	0	0	0
Total No. received since project commencement	4	0	0