



**Yau Tong Bay Development**  
 Engineering Feasibility Study for the Comprehensive Development at Yau Tong Bay  
 Provisional Development Programme

Figure 2.3

Act ID	Description	Orig Dur	Early Start	Early Finish	2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018							
I220	Superstructure Construction	650d	10AUG11	20MAY13			►	Superstructure Construction				
I300	Phase 3 Construction of Schools	485d *	10AUG11	06DEC12			—	Phase 3 Construction of Schools				
I310	Foundation Construction	135d	10AUG11	22DEC11			►	Foundation Construction				
I320	Superstructure Construction	350d	23DEC11	06DEC12			►	Superstructure Construction				
I400	Construction of 4 nos. Residential Block	850d *	22JAN12	20MAY14			—	Construction of 4 nos. Residential Block				
I410	Foundation Construction	200d	22JAN12	08AUG12			►	Foundation Construction				
I420	Superstructure Construction	650d	09AUG12	20MAY14			►	Superstructure Construction				
<b>Phase 4 Development</b>												
I500	Construction of 4 nos. Residential Block	850d *	07NOV12	06MAR15				Construction of 4 nos. Residential				
I510	Foundation Construction	200d	07NOV12	25MAY13			►	Foundation Construction				
I520	Superstructure Construction	650d	26MAY13	06MAR15			►	Superstructure Construction				
I600	Construction of 4 nos. Residential Block	850d *	26MAY13	22SEP15			—	Construction of 4 nos. Reside				
I610	Foundation Construction	200d	26MAY13	11DEC13			►	Foundation Construction				
I620	Superstructure Construction	650d	12DEC13	22SEP15			►	Superstructure Construction				

Yau Tong Bay Development  
Engineering Feasibility Study for the Comprehensive Development at Yau Tong Bay  
Provisional Development Programme