# Contract No.: EP/SP/52/06 Development of an EcoPark in Tuen Mun Area 38

# ENVIRONMENTAL MONITORING AND AUDIT MONTHLY EM&A REPORT for FEBRUARY 2007

8/F, Chaiwan Industrial Centre Building 20 Lee Chung Street, Chaiwan, Hong Kong Tel: 2889 0569 Fax: 2856 2010

#### APPROVAL SHEET

DOCUMENT DATE: 28 February 2007	
Prepared and Certified by: ET Leader (Environment)	ronmental Pioneers & Solutions Limited)
Signature: Miss Patricia Chung	Date:
Verified by:	Date:
Approved by: EcoPark Group	Date:

#### TABLE OF CONTENTS

EXI	ECUTIVE SUMMARY	. 4
1.	BASIC PROJECT INFORMATION	. 6
2.	SUMMARY OF WORK ACTIVITIES AND CONSTRUCTION STATUS	. 8
3.	STATUS OF ENVIRONMENTAL PROTECTION AND SITE INSPECTIONS.	10
4.	SUMMARY OF ENVIRONMENTAL PERMIT AND LICENCES	16
5.	CUMULATIVE LOG OF COMPLAINTS AND REMEDIAL ACTION	17
6.	CUMULATIVE LOG OF NOTIFICATION OF SUMMONS AND	
PRC	OSECUTIONS	17
7.	CONCLUSION	17
APF	PENDIX 1 - SITE LAYOUT PLAN	20
APF	PENDIX 2 - THE CONTACT PERSONS, TELEPHONE NUMBERS OF KEY	
PER	RSONNEL FOR DEVELOPMENT OF AN ECOPARK IN TUEN MUN AREA 38	3
		21
APF	PENDIX 3 – SITE LAYOUT PLAN FOR REFUSE COLLECTION POINTS	22
APF	PENDIX 4 - ORIGINAL LANDFILL GAS FIELD MEASUREMENT	
REC	CORDING SHEETS	23
APF	PENDIX 5 - LANDFILL GAS MEASUREMENT LOCATIONS	28
APF	PENDIX 6 – CUMULATIVE LOG OF COMPLAINTS	29

#### **EXECUTIVE SUMMARY**

This is the eighth monthly Environmental Monitoring and Audit (EM&A) Report for the Environmental Protection Department Contract No. EP/SP/52/06 entitled "Development of an EcoPark in Tuen Mun Area 38". (Environmental Permit No. EP-226/2005)

This report contains the results and findings of site inspection activities and EM&A works carried out by the Environmental Team (ET) of the Works Contractor as required in the contract during February 2007.

The site activities in the reporting period mainly consisted of site formation, excavation works, and construction of administration building, electrical sub-stations, drainage and sewerage, marine front management office and refuse collection points.

Disposal of inert C&D material was recorded. No substantial noise impact was noted by ET during weekly environmental site walks. Landfill gas monitoring was carried out at site; oxygen measurement results on 01, 07, 14, 23 and 28 February 2007 exceeded Action and Limit Levels in accordance with the EM&A Manual. The Contractor was reminded to carry out the actions suggested in the EM&A Manual correspondingly for mitigation measure and to check and calibrate the instrument as soon as possible.

Insufficient water spraying on Road A and the junction between Road A and Road C was observed. The Contractor was reminded to install sprinkler system to enhance water spraying on these site areas for better dust mitigation.

The site entrance has been relocated to Road F and manual labour was used for wheel washing. As informed by the Engineer's Representative, no adverse comment to wheel washing has been received.

Inadequate treatment capacity of sedimentation tank to treat muddy water accumulated in the trench FMH49 – FMH1012932 was found. Two in-series sedimentation tanks as well as Alum coagulant were used on 07 February 2007. Due to site construction, only one sedimentation tank was used on 14 and 23 February 2007. No discharge of muddy water was found on 28 February 2007. The Contractor was reminded to properly treat

muddy water with adequate sedimentation facilities. Weekly water samples were taken by the ET at the discharge manhole, and some COD test results were not in compliance with WPCO-TM Standard.

On 2 February 2007, ET took water sample for comprehensive chemical analysis of dewatering discharge to determine an appropriate treatment method. However, the results (especially COD) did not exceed the WPCO-TM Standard.

Damage of silt curtain was observed and repair work was underway. The Contractor has to immediately finish the repair work and reinstall silt curtain.

A joint site inspection was held at Chemical Waste Storage Area on 01 February 2007. It was found that the appropriate labels and signs have been added to chemical waste containers and Chemical Waste Storage Area.

Oil was found accumulated at the bottom of cabinets in Oil Storage Area. The Contractor has removed oil from cabinets.

Three empty oil containers placed beside Chemical Waste Storage Area were not properly stored in the designated contained area. The Contractor was reminded to properly store these containers in the designated contained area in order to prevent oil spillage on the ground.

There were no notifications of summons or successful prosecution during February 2007.

The planned activities for March 2007 and April 2007 with regard to development of EcoPark consist of:

- 1) Excavation and Site Formation Works
- 2) Construction of Electrical Sub-stations
- 3) Construction of Drainage and Sewerage
- 4) Construction of Administration Building
- 5) Construction of Marine Front Management Office
- 6) Construction of Refuse Collection Points

#### 1. BASIC PROJECT INFORMATION

#### 1.1 Introduction

This is the eighth monthly Environmental Monitoring and Audit (EM&A) Report for the Environmental Protection Department Contract No. EP/SP/52/06 entitled "Development of an EcoPark in Tuen Mun Area 38". The site layout plan is shown in Appendix 1. The report was prepared by the Environmental Team, Environmental Pioneers & Solutions Limited, of the Works Contractor, Kaden Construction Limited. The report is to be submitted to the Works Contractor, the Engineer and the Environmental Protection Department for the project.

This report presents the results of the environmental monitoring of the project activities conducted during the month of February 2007. This included regular site inspections once per week for verification of implementation of the mitigation measures as recommended in the EM&A Manual and the Contractor's Environmental Management Plan (EMP).


Phase 1 of the construction works has already commenced in July 2006 and is anticipated to complete in June 2007.

The contact person and telephone number of key personnel for the captioned project are shown in Appendix 2.

#### 1.2 Project Organization and Management

The Works Contractor has commissioned Environmental Pioneers & Solutions Limited as the Environmental Team, which comprises the environmental team leader and the environmental technicians to undertake the environmental monitoring and audit work for this project. The project Organization Chart of Environmental Team is shown in Figure 1.1.

Figure 1.1 Organization Chart of Environmental Team



#### 2. SUMMARY OF WORK ACTIVITIES AND CONSTRUCTION STATUS

#### 2.1 Works Undertaken during the Month

A summary of the site installation works in this month, with the information of locations, activities, equipment/materials and dates of occurrence, is provided by the Contractor, as shown in Table 2.1.

Table	Table 2.1 Work Activities for February 2007					
Item	Work Activities & Location	Date of Occurrence				
1	Site Formation Works, Excavation Works & Roadworks	1 February 2007 – 28 February 2007				
	Construction of Electrical Sub-stations, Administration Building, Refuse Collection Points and Marine Front Management Office	1 February 2007 – 28 February 2007				
	Construction of Drainage & Sewerage	1 February 2007 – 28 February 2007				

	Machineries					
	Equipment/ Plant	Quantity				
1	Mobile Crane	2				
2	Excavator	20				
3	Generator	8				
4	Air Compressor	2				
5	Roller	6				
6	Loader	2				
7	Grab Lorry	2				
8	Crane Lorry	3				
9	Water Truck	1				
10	Dump Truck	5				

#### Remarks:

- As informed by the Contractor, most equipment are mobile at site subject to work progress.
- Refer to Appendix 1 Site layout plan for location of construction activities.

#### 2.2 Future Key Issues

The Contractor has provided an updated construction program in Table 2.2 to show the planned activities for the coming three months (March 2007 – May 2007). The anticipated environmental issues are summarized as follow:

Table	Table 2.2 Construction Program and Anticipated Environmental Issues						
Item	Works	Anticipated Environmental Issues					
1	Site Formation Works, Excavation Works & Roadworks	<ul> <li>Generation of C&amp;D Waste; excavated material should be reused as much as practicable</li> <li>Dust may be generated; the wheel washing machine should be in operation</li> <li>Haul road should be sprayed regularly, by truck or sprinkler</li> <li>Stagnant water should be removed</li> <li>Mosquito mitigation measures should be implemented</li> </ul>					
2	Construction of Electrical Sub-stations, Administration Building, Refuse Collection Points & Marine Front Management Office	- Generation of waste from packaging materials and C&D wastes					
3	Construction of Drainage & Sewerage	<ul> <li>Generation of C&amp;D Waste; excavated material should be reused as much as practicable</li> <li>Dust may be generated; the wheel washing machine should be in operation</li> </ul>					

The site inspection schedule for the next month (March 2007) is designated on 8, 14, 21 and 28 March 2007.

#### 3. STATUS OF ENVIRONMENTAL PROTECTION AND SITE INSPECTIONS

#### 3.1 Environmental Site Inspections

Environmental site inspections are required to inspect the construction activities of the Development of EcoPark in order to ensure that appropriate environmental protection and pollution control mitigation measures are properly implemented.

Site inspections were conducted on 1, 7, 14, 23 and 28 February 2007.

A detailed checklist of each site inspection together with comments, relevant photos and maps have been filed and kept.

The findings and results of site inspections are provided in Table 3.1:

Table 3.1	Table 3.1 Summary of Site Inspections					
Date	Observations	Advice from ET	Outcome	Closing Date		
01 Feb 07 07 Feb 07	Damage of silt curtain was observed.	To repair and maintain silt curtain properly in order to prevent muddy discharge at sea	Repair of silt curtain was started on 14 February 2007 and should be inspected in the next reporting period	-		
01 Feb 07 07 Feb 07	Inadequate water spraying on Road A and the junction between Road A and Road C was observed.	To enhance water spraying on these site areas by installing sprinkler system	Sprinklers were installed at Road A and the junction between Road A and Road C for dust suppression	14 Feb 07		
01 Feb 07 07 Feb 07 14 Feb 07 23 Feb 07	Inadequate treatment capacity of sedimentation tank to treat muddy water accumulated in the trench FMH49 – FMH1012932 was found.	To increase treatment capacity by using more sedimentation facilities		28 Feb 07		

Date	Observations	Advice from ET	Outcome	Closing
				Date
14 Feb 07	Oil was found	To regularly remove	Oil was removed	28 Feb 07
23 Feb 07	accumulated at the	oil from cabinets in	from cabinets in oil	
	bottom of cabinets in	order to prevent	storage area	
	oil storage area	spillage		
14 Feb 07	Three empty oil	To properly store the	Storage of the	
23 Feb 07	containers placed	containers in the	containers should be	
28 Feb 07		designated contained	inspected in the next	
	storage area were not	area in order to	reporting period	
	stored in the designated	prevent oil spillage		
	contained area	on the ground		

#### 3.2 Air Dust

Water spraying by water truck was observed for dust mitigation. However, insufficient water spraying on Road A and the junction between Road A and Road C was observed. The Contractor was reminded to install sprinkler system to enhance water spraying on these site areas for better dust mitigation.

Due to site construction, the wheel washing machine located at site entrance was removed. The new site entrance was relocated to Road F and manual labour was used for wheel washing as temporary measure. As informed by the Engineer's Representative, no adverse comment to wheel washing of the Site has been received. The Contractor was advised to relocate the facility at a suitable location.

#### 3.3 Noise

The major noise source was vehicle movement, machinery and rock excavation in the EcoPark. Since the nearby NSRs were remote, the noise impact was minimal. There was no specific observation noted regarding noise issue. The Construction Noise Permit has expired on 28 February 2007. The Contractor was reminded to reapply the Permit immediately. The Contractor was also reminded that controlled activities specified in the Construction Noise Permit were prohibited until the permit was relicensed.

#### 3.4 Surface Water Quality

Inadequate treatment capacity of sedimentation tank to treat muddy water accumulated in the trench FMH49 – FMH1012932 was found. Two in-series sedimentation tanks as well as alum coagulant were used on 07 February 2007. Due to site construction, only one sedimentation tank was used on 14 and 23 February 2007. No discharge of muddy water was found on 28 February 2007. The Contractor was reminded to properly treat muddy water with adequate sedimentation facilities.

Damage of silt curtain installed at the discharge point at Marine Front was observed. Repairing work of silt curtain was initialized on 14 February 2007. The Contractor has to finish the repair work immediately and reinstall silt curtain in order to prevent muddy discharge at sea.

Chemical toilets (5 nos.) have been provided by a licensed contractor, of which sewage generated is collected every three to five days without causing contamination on surface water. The Effluent Discharge Licence was issued to the Contractor on 20 November 2006.

In February 2007, water sampling and analysis of Chemical Oxygen Demand (COD) was carried out to confirm that dewatering discharge to stormwater drains meets the WPCO-TM Standard. Results are summarized in Table 3.2.

Table 3.2 Summary of COD Analysis in February 2007					
	Sampling	Chemical Oxygen	WPCO-TM		
Sampling Location	Date	Demand (COD)	Standard		
	Date	$(mg O_2/L)$	$COD (mg O_2/L)$		
The Manhole near the Launching Shaft	01 Feb 07	110			
The Manhole near the Trench FMH49 –	01 Feb 07	77			
FMH1012932	0110007	, ,			
The Manhole near the Trench FMH49 –	07 Feb 07	580			
FMH1012932	0/1000/	300	80		
The Manhole near the Trench FMH49 –	14 Feb 07	410			
FMH1012932	14 1 60 07	410			
The Manhole near the Trench FMH49 –	23 Feb 07	330			
FMH1012932	23 Feb 07	330			

The results of COD analysis on 01, 07, 14 and 23 February 2007 exceed the WPCO-TM Standard. The Contractor has been reminded to take corrective actions for the outstanding COD issue. Any extracted water that cannot comply with the

WCPO-TM Standard cannot be discharged until appropriate facility is installed.

The ET took water sample from the manhole near the trench FMH49 – FMH1012932 on 02 February 2007 for comprehensive chemical analysis. The result of COD analysis did not exceed the WPCO-TM Standard (80 mg  $O_2/L$ ). The results of analysis are summarized in Table 3.3.

Table 3.3 Analysis of Water Sample from the Manhole near the Trench FMH49 – FMH1012932							
Parameter / Water Sample	Biochemical Oxygen Demand (mg O <sub>2</sub> /L)		Nitrite-N (mg/L)	Sulphide (mg/L)	Total Organic Carbon (mg/L)	Total Iron (mg/L)	Total Manganese (mg/L)
Water Sample from the Manhole near the Trench FMH49 – FMH1012932	12	49	0.03	<0.1	6.7	9.2	2.1

#### 3.5 Visual and Landscape Impact

Hoarding was erected at the site egress and aligned along the site boundary along Lung Mun Road. Hoardings were specially designed to be movable for future re-use in other locations.

During site clearance, trees are relocated to be replanted for landscaping in the future in EcoPark.

#### 3.6 Waste / Chemical Waste

A joint site inspection was taken at Chemical Waste Storage Area on 01 February 2007 to investigate the remedial actions taken by the Contractor on the management of chemical waste. It was found that the appropriate labels and signs have been added to chemical waste containers and Chemical Waste Storage Area.

Oil was found accumulated at the bottom of cabinets in Oil Storage Area. The Contractor rectified by removing oil from cabinets in Oil Storage Area. The Contractor was reminded to regularly remove oil in order to prevent spillage.

Three empty oil containers placed beside Chemical Waste Storage Area were not stored in the designated contained area. The Contractor was reminded to properly store these containers in the designated contained area in order to prevent oil spillage on the ground.

The Contractor implemented visual inspection and distributed flyers/ notices to ensure all dump trucks have mechanical covers closed when leaving EcoPark site.

Separate waste collection bins were made available for collecting aluminum cans, waste paper and plastic bottles etc. The Contractor has provided the site layout plan for refuse collection points as shown in Appendix 3.

Two waste dumpers were used for the collection and storage of general waste. Temporary storage areas for waste metals and waste tyres were established.

The Contractor has provided sufficient drip trays for all (8 nos.) temporary electricity generators at site. These drip trays should be covered by tarpaulin sheet to minimize rainfall accumulation.

Excavated materials are reused as back-fill material to balance cut and fill and hence reduce the generation of materials. Surplus materials are returned to stock in centralized area with suitable protective measures. The Contractor was reminded to comply with the requirements and conditions for disposal at public fill facility and all oversized aggregates should be crushed to less than 250mm before delivering to the public fill.

Materials are recycled and re-used at site as much as practicable to minimize waste generation. Timbers are recycled to make temporary tools and assess ladders etc. Excavated rocks, concrete and asphalts are stored for future re-use in land formation and structural construction etc.

Registered waste collectors will be arranged to collect and transport the wastes whenever necessary.

Table 3.4 provides a summary table of waste disposal in February 2007. The Contractor has been reminded to keep good record at site in order to have a clear presentation of waste disposal.

Table 3.4 Summary of Waste Disposal in February 2007							
Type of Waste Disposal Site Quantity Remarks							
General Waste	WENT Landfill	23.17 tonnes	-				
Inert C&D Material	Public Fill Facility	5529.4 tonnes	-				

#### 3.7 Landfill Gas

Landfill gas (LFG) monitoring was carried out on site at six (6) locations on 01 and 07 February 2007 and five (5) locations on 14, 23 and 28 February 2007, as instructed by the Engineer's Representative. LFG measurements are summarized in Table 3.5, and original field measurement sheets are appended in Appendix 4. Measurement locations are shown in Appendix 5. Oxygen measurement results on 01, 07, 14, 23 and 28 February 2007 exceeded Action and Limit Levels in accordance with the EM&A Manual, as shown in Table 3.6. The Contractor was reminded to conduct the actions suggested in the EM&A Manual correspondingly for mitigation measure and to check and calibrate the instrument as soon as possible.

Table 3.5	Table 3.5 Summary of LFG Measurement for February 2007							
Sampling Location	Date of Measurement	Sampling Time	Weather Condition	Methane (CH <sub>4</sub> ) %LEL	Carbon Dioxide (CO <sub>2</sub> ) %LEL	Oxygen (O <sub>2</sub> )		
Point A	01 Feb 07	1300	Fine	0.0%	0.0%	17.9%		
Point B1	01 Feb 07	1225	Fine	0.0%	0.0%	18.0%		
Point B2	01 Feb 07	1230	Fine	0.0%	0.0%	17.8%		
Point C1	01 Feb 07	1233	Fine	0.0%	0.0%	17.8%		
Point C2	01 Feb 07	1235	Fine	0.0%	0.0%	17.8%		
Point D			Not 1	meter deep				
Point A	07 Feb 07	1243	Sunny	0.0%	0.0%	18.1%		
Point B1	07 Feb 07	1250	Sunny	0.0%	0.0%	17.8%		
Point B2	07 Feb 07	1254	Sunny	0.0%	0.0%	17.7%		
Point C1	07 Feb 07	1300	Sunny	0.0%	0.0%	17.6%		
Point C2	07 Feb 07	1304	Sunny	0.0%	0.0%	17.7%		
Point D			Not 1	meter deep				
	1							
Point A	14 Feb 07	1615	Sunny	0.0%	0.0%	18.0%		
Point B1	14 Feb 07	1624	Sunny	0.0%	0.0%	17.9%		
Point B2	14 Feb 07	1620	Sunny	0.0%	0.0%	18.0%		
Point C1	14 Feb 07	1627	Sunny	0.0%	0.0%	17.9%		

Sampling		Sampling	Weather	Methane	Carbon Dioxide	Oxygen (O <sub>2</sub> )
Location	Measurement	Time	Condition	(CH <sub>4</sub> ) %LEL	(CO <sub>2</sub> ) %LEL	• • • • • •
Point D	14 Feb 07	1631	Sunny	0.0%	0.0%	17.8%
Point A	23 Feb 07	0832	Fine	0.0%	0.0%	18.1%
Point B1	23 Feb 07	0836	Fine	0.0%	0.0%	17.9%
Point B2	23 Feb 07	0847	Fine	0.0%	0.0%	18.0%
Point C1	23 Feb 07	0837	Fine	0.0%	0.0%	18.0%
Point D	23 Feb 07	0852	Fine	0.0%	0.0%	17.8%
Point A	28 Feb 07	1510	Fine	0.0%	0.0%	18.0%
Point B1	28 Feb 07	1518	Fine	0.0%	0.0%	17.9%
Point B2	28 Feb 07	1515	Fine	0.0%	0.0%	17.9%
Point C1	28 Feb 07	1522	Fine	0.0%	0.0%	17.9%
Point D	28 Feb 07	1527	Fine	0.0%	0.0%	17.7%

#### Remark:

LFG measurement at Point C2 was deleted since 14 February 2007 because the pit at Point C2 was backfilled and no longer 1 meter deep.

Table 3.6 Ac	ction Levels, Limit Levels and	Event and Action Plan for LFG (From EM&A			
Manual)					
Parameter	Level	Action			
Oxygen Action Level < 19% O <sub>2</sub>		Ventilate trench/ void to restore $O_2$ to > 19%			
	Limit Level < 18% O <sub>2</sub>	Stop works			
		Evacuate personnel/prohibit entry			
		Increase ventilation to restore $O_2$ to > 19%			
Methane	Action Level >10% LEL	Post "No Smoking" signs			
$(CH_4)$		Prohibit hot works			
		Increase ventilation to restore CH <sub>4</sub> to <10%			
		LEL			
	Limit Level >20% LEL	Stop works			
		Evacuate personnel/prohibit entry			
		Increase ventilation to restore CH <sub>4</sub> to <10%			
		LEL			
Carbon	Action Level >0.5% CO <sub>2</sub>	Ventilate to restore $CO_2$ to $< 0.5\%$			
Dioxide					
$(CO_2)$	Limit Level >1.5% CO <sub>2</sub>	Stop works			
		Evacuate personnel/prohibit entry			
		Increase ventilation to restore $CO_2$ to $< 0.5\%$			

#### 4. SUMMARY OF ENVIRONMENTAL PERMIT AND LICENCES

ET has checked with the Contractor for the status of all environmental permits and

licenses for this project as at February 2007, which is summarized in Table 4.1. ET will follow the application process of the outstanding permits / licenses and will provide suitable assistance whenever appropriate.

Table 4.1 Summary of Environmental Permits/ Licences					
Description	License / Permit No.#	Date of Issue	Date of Expiry	Status/Remarks	
Environmental Permit	EP-226/2005	9-Sept-2005		Issued	
Registration of Waste Producer	5111-421-K2869-02	27-Jul-2006		Issued	
Construction Noise Permit	GW-RW0471-06	29-Aug-2006	28-Feb-2007	Permit expired and required to reapply	
Effluent Discharge Licence	EP760/421/011762/I	20-Nov-2006	1-Dec-2011	Issued	

#### 5. CUMULATIVE LOG OF COMPLAINTS AND REMEDIAL ACTION

The cumulative log of complaints is referred in Appendix 6.

## 6. CUMULATIVE LOG OF NOTIFICATION OF SUMMONS AND PROSECUTIONS

No notification of summons and no prosecutions occurred during February 2007.

#### 7. CONCLUSION

There is no summon nor prosecutions reported during February 2007.

Water spraying by water truck was observed. However, insufficient water spraying on Road A and the junction between Road A and Road C was observed. The Contractor was reminded to install sprinkler system to enhance water spraying on these site areas for better dust mitigation.

Automatic wheel washing machine located at site entrance was removed due to site construction. Manual labour was used for wheel washing at new site entrance at Road F. The Contractor was recommended to install wheel washing machine immediately for better dust suppression. As informed by the Engineer's Representative, no adverse comment to wheel washing has been received.

Inadequate treatment capacity of sedimentation tank to treat muddy water accumulated in the trench FMH49 – FMH1012932 was found. Two in-series sedimentation tanks as well as Alum coagulant were used on 07 February 2007. Due to site construction, only one sedimentation tank was used on 14 and 23 February 2007. No discharge of muddy water was found on 28 February 2007. The Contractor was reminded to properly treat muddy water with adequate sedimentation facilities.

Weekly water samples were taken by the ET at the discharge manhole, and some COD test results were not in compliance with WPCO-TM Standard.

The ET took water sample for comprehensive chemical analysis of dewatering discharge and the results of COD analysis did not exceed the WCPO-TM Standard. ET will continue to monitor the quality of water discharged to manhole at site.

Damage of silt curtain was observed. Repair of silt curtain was underway. The Contractor has to finish the repair work and reinstall silt curtain immediately.

Daily landfill gas monitoring was carried out by the Contractor on site and some results of oxygen measurement exceeded Action and Limit levels in accordance with EM&A Manual. The Contractor was reminded to conduct the actions suggested in the EM&A Manual correspondingly for mitigation measure and to check and calibrate the instrument as soon as possible.

The Contractor has been using the waste management and record system including allocation of waste storage areas and the trip ticket system as proposed in the Environmental Management Plan.

A joint site inspection was held at Chemical Waste Storage Area on 01 February 2007 and it was found that the appropriate labels and signs have been added to chemical waste containers and Chemical Waste Storage Area.


Oil was found accumulated at the bottom of cabinets in Oil Storage Area. The Contractor has removed oil from cabinets.

Three empty oil containers placed beside Chemical Waste Storage Area were not stored

in the designated contained area. The Contractor was reminded to properly store these containers in the designated contained area in order to prevent oil spillage on the ground.

The Contractor was advised to pay more efforts on environmental concerns and awareness such as wastewater discharge, the maintenance of the silt curtain, handling and storage of chemical wastes, and calibration of Landfill gas monitoring equipment.


#### **APPENDIX 1 - SITE LAYOUT PLAN**




# APPENDIX 2 - THE CONTACT PERSONS, TELEPHONE NUMBERS OF KEY PERSONNEL FOR DEVELOPMENT OF AN ECOPARK IN TUEN MUN AREA 38


Company/Department	Name	Position	Telephone	
		Independent		
Scott Wilson Ltd.	Mike Bains	Environmental		
		Checker		
Scott Wilson Ltd.	Mr. Michael Lo	Senior Resident	6290 8860	
Scott Wilson Etd.	WII. WIICHACI LO	Engineer		
Scott Wilson Ltd.	Mr. Andy	Resident	6111 9703	
Scott Wilson Etd.	Cheung	Engineer	0111 9703	
Scott Wilson Ltd.	Mr. C S Lam	Senior Inspector	9861 8011	
Scott Wilson Etd.	Wii. C 5 Lain	of Works	7001 0011	
Kaden Construction Limited	Mr. K M Book	Project	9193 8680	
Raden Construction Emitted	WII. K WI DOOK	Manager	9193 8080	
Kaden Construction Limited	Mr. Stephen	Section Agent	9071 7657	
Raden Construction Emitted	Leung	Section Agent	9071 7037	
Environmental Pioneers & Solutions	Miss. Patricia	Environmental	2185 0123	
Limited	Chung	Team Leader	2103 0123	
Environmental Pioneers & Solutions	Mr. Harvey	Environmental	2185 0172	
Limited	Yung	Technician	2103 0172	
Environmental Pioneers & Solutions	Mr. Lam Ho	Environmental	2185 0154	
Limited	Chun	Technician		


#### APPENDIX 3 – SITE LAYOUT PLAN FOR REFUSE COLLECTION POINTS





## APPENDIX 4 - ORIGINAL LANDFILL GAS FIELD MEASUREMENT RECORDING SHEETS












**APPENDIX 5 - LANDFILL GAS MEASUREMENT LOCATIONS** 



#### APPENDIX 6 – CUMULATIVE LOG OF COMPLAINTS

#### **CUMULATIVE LOG OF COMPLAINTS**

Environmental	No. of Outstanding	No. of complaints received in February 2007	Cumulative no. of complaints received since the
<b>Parameters</b>	Complaints		commencement of project
Air	0	0	1
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	1

#### DETAILS OF COMPLAINTS AND REMEDIAL ACTIONS

8	Date of Compliant received	Location	Complainant /Date	 8	Investigated by/ Date