Contract No. : EP/SP/52/06 Development of EcoPark in Tuen Mun Area 38

ENVIRONMENTAL MONITORING AND AUDIT MONTHLY EM&A REPORT for

November 2010

8/F, Chaiwan Industrial Centre Building 20 Lee Chung Street, Chaiwan, Hong Kong Tel: 2889 0569 Fax: 2856 2010

APPROVAL SHEET

DOCUMENT DATE: 10 December 2010)
Prepared and Certified by: ET Leader (En	nvironmental Pioneers & Solutions Limited)
Signature: Miss Patricia Chung	Date:
Verified by: IEC*	Date:

TABLE OF CONTENTS

EX	ECUTIVE SUMMARY	4
1.	BASIC PROJECT INFORMATION	5
2.	SUMMARY OF WORK ACTIVITIES AND CONSTRUCTION STATUS	7
3.	STATUS OF ENVIRONMENTAL PROTECTION AND SITE INSPECTIONS	9
4.	SUMMARY OF ENVIRONMENTAL PERMIT AND LICENCES	15
5.	CUMULATIVE LOG OF COMPLAINTS AND REMEDIAL ACTION	15
6.	CUMULATIVE LOG OF NOTIFICATION OF SUMMONS AND	
	PROSECUTIONS	15
7.	CONCLUSION	16
AP	PENDIX 1 - SITE LAYOUT PLAN	17
AP	PENDIX 2 - THE CONTACT PERSONS, TELEPHONE NUMBERS OF KEY	
	PERSONNEL FOR DEVELOPMENT OF ECOPARK IN TUEN MUN AREA	¥ 38
		18
AP	PENDIX 3 – REVISED SITE LAYOUT PLAN FOR REFUSE COLLECTION	
	POINTS	19
AP	PENDIX 4 – CUMULATIVE LOG OF COMPLAINTS	20

EXECUTIVE SUMMARY

This is the fifty-three monthly Environmental Monitoring and Audit (EM&A) Report

for the Environmental Protection Department Contract No. EP/SP/52/06 entitled

"Development of EcoPark in Tuen Mun Area 38". (Environmental Permit No.

EP-226/2005/A).

This report contains the results and findings of site inspection activities and EM&A

works carried out by the Environmental Team (ET) of the Works Contractor as required

in the contract during November 2010.

The site activities in the reporting period mainly consisted of demolition of site offices

and road formation in Phase II construction site.

Several environmental issues, such as the housekeeping issues and waste disposal

issues was covered with dirt and dust, have been identified by ET during weekly site

inspections in the reporting month. Contractor has implemented some mitigation

measures to address those problems as advised by ET. Some of the measures taken by

the contractor were considered as effective to minimize negative impact to the

environment. On-going investigation will be carried out to observe performance and

effectiveness of those measures. Outstanding environmental items will be inspected in

the following month.

There was no LFG monitoring required as all excavation pits are filled since February

2010. The construction noise permit was expired on 18th of July, 2010.

There were no notifications of summons or successful prosecution during November

2010.

The construction completed in November 2010, so no further construction activities are

planned for the coming month.

4

1. BASIC PROJECT INFORMATION

1.1 Introduction

This is the fifty-three monthly Environmental Monitoring and Audit (EM&A) Report for the Environmental Protection Department Contract No. EP/SP/52/06 entitled "Development of EcoPark in Tuen Mun Area 38". The site layout plan is shown in Appendix 1. The report was prepared by the Environmental Team, Environmental Pioneers & Solutions Limited, of the Works Contractor, Kaden Construction Limited. The report is to be submitted to the Works Contractor, the Engineer and the Environmental Protection Department for the project.

This report presents the results of the environmental monitoring of the project activities conducted during the month of November 2010. This included regular site inspections once per week for verification of implementation of the mitigation measures as recommended in the EM&A Manual and the Contractor's Environmental Management Plan (EMP).

The construction works of Phase I have already commenced in July 2006 and have been completed in November 2008.


The construction works of Phase II commenced in December 2008 and is completed in November 2010.

The contact person and telephone number of key personnel for the captioned project are shown in Appendix 2.

1.2 Project Organization and Management

The Works Contractor has commissioned Environmental Pioneers & Solutions Limited as the Environmental Team, which comprises the environmental team leader and the environmental technicians to undertake the environmental monitoring and audit work for this project. The project Organization Chart of Environmental Team is shown in Figure 1.1.

Figure 1.1 Organization Chart of Environmental Team



2. SUMMARY OF WORK ACTIVITIES AND CONSTRUCTION STATUS

2.1 Works Undertaken during the Month

A summary of the site installation works in this month, with the information of locations, activities, equipment/materials and dates of occurrence, is provided by the Contractor, as shown in Table 2.1.

Table	Table 2.1 Work Activities for November 2010				
Item	Work Activities & Location	Date of Occurrence			
1		01 November 2010 – 30 November 2010			

	Machineries				
	Equipment/ Plant	Quantity			
1	Mobile Crane	0			
2	Excavator	0			
3	Generator	1			
4	Air Compressor	0			
5	Roller	0			
6	Loader	0			
7	Grab Lorry	0			
8	Crane Lorry	0			
9	Water Truck	0			
10	Dump Truck	1			

Remarks:

- As informed by the Contractor, most equipment is mobile at site subject to work progress.
- Refer to Appendix 1 Site layout plan for location of construction activities.

2.2 Future Key Issues

The construction completed in November 2010, so no further construction activities are planned for the coming month.

Since the construction is completed in November 2010, no more further site inspections are anticipated in the coming month.

3. STATUS OF ENVIRONMENTAL PROTECTION AND SITE INSPECTIONS

3.1 Environmental Site Inspections

Environmental site inspections are required to inspect the construction activities of the Development of EcoPark in order to ensure that appropriate environmental protection and pollution control mitigation measures are properly implemented. Regular site inspections should be carried out by the ET once per week during construction phase.

Outstanding issues at the end of October 2010 includes:

- 1. Road A near construction site exit is covered with dirt and dust. Contractor was reminded to manually wash the vehicles leaving the construction site before the automatic wheel washing machine is repaired or replaced. This issue is anticipating to be closed on 30th November, 2010.
- 2. Dirt and dust trail observed at entrance of P10. Contractor was reminded to instruct workers and drivers to properly wash construction vehicles before leaving construction site. This issue is anticipating to be closed on 30th November, 2010.
- 3. Poor housekeeping was observed outside of Contractor's site office. Contractor was reminded to instruct workers to organize and place material and equipment properly to improve housekeeping on site. This issue is closed on 7th October, 2010.

Site inspections for Phase II construction site were conducted on 4th, 11th, 18th and 23rd of November 2010.

A detailed checklist of each site inspection together with comments, relevant photos and maps have been filed and kept.

The findings and results of site inspections are provided in Table 3.1:

Table 3.1 Summary of Site Inspections for Phase II construction site during November 2010

2010	2010						
Date	Observations	Advice from ET	Action taken	Closing Date			
09 October 09 to 30 November 10	Road A near construction site exit is covered with dirt and dust.	Contractor was reminded to manually wash the vehicles leaving the construction site before the automatic wheel washing machine is repaired or replaced.	Contractor cleaned Road A and Road A was handed over to the client.				
26 August 10 to 30 November 10	Dirt and dust trail observed at entrance of P10.	Contractor was reminded to instruct workers and drivers to properly wash construction vehicles before leaving construction site.	Contractor cleaned the entrance of P10 and P10 was handed over to the client.	30 November 2010			
28 October 10	Waste bin was full in construction site.	Contractor was reminded to perform daily cleaning and instruct workers to segregate recyclables and other waste before disposal.	Contractor took action in having the waste collector to remove the waste	04 November 2010			
04 November 10	Waste disposal bin near Contractor's site office was full.	Contractor was reminded to clear the waste disposal bin and amend waste collection schedule if necessary.	Contractor took action in having the waste collector to remove the waste.	18 November 2010			
11 November 10	Empty containers were found scattered in construction site.		Contractor took immediate action to instruct workers to collect and store the empty containers for disposal.	18 November 2010			
18 November 10	Waste materials were found scattered near Contractor's site office.	Contractor was reminded to clean up the construction site and instruct workers to separate recyclable materials and other waste before disposal.	Contractor took immediate action to instruct workers to remove the scattered waste.	18 November 2010			
23 November 10	General waste was found scattered near demolition site of Contractor's site office.	Contractor was reminded to clean up the construction site and instruct workers to separate recyclable materials and other waste before disposal.	Contractor took immediate action to instruct workers to remove the scattered waste.	23 November 2010			

3.2 Air Dust

Dust problem may be arisen when dusty roads are not dampened during dry or windy conditions. Dust suppression measures such as water spraying have been observed in the reporting month.

3.3 Noise

The major noise source was vehicle movement and machinery in the EcoPark. Since the nearby NSRs were remote, the noise impact was minimal. There was no specific observation noted regarding noise issue. The Contractor has obtained the Construction Noise Permit on 19 Jan 2010 and it was expired on 18 Jul 2010. There are no more overnight construction works planned, so the Construction Noise Permit is no longer required.

3.4 Surface Water Quality

Since there was no water discharge at manhole, the Contractor removed the silt curtain installed at discharge point on 4 April 2007, as agreed by the Engineer's Representative. Muddy water was observed at discharge point for Phase I construction site on 14 August 2009. The contractor was reminded to consider using a silt curtain if the discharge continues. As informed by Engineer's Representative, there was no direct water discharge at manhole in Phase II construction site. No muddy water discharge is expected.

Chemical toilets (1 nos.) have been provided in Phase II construction site by a licensed contractor, of which sewage generated, is collected every three to five days without causing contamination on surface water. The Effluent Discharge License was issued to the Contractor on 20 November 2006.

The temporary storage tank was used to store the effluent of aerobic wastewater

treatment system and the stored effluent was pumped away regularly. As checked by the ET, there was no effluent discharge into the storm water drain. To avoid any sewage overflow, frequent checking is required after the commencement of Phase II construction works.

3.5 Visual and Landscape Impact

Nil.

3.6 Waste / Chemical Waste

The Contractor implemented visual inspection and distributed flyers/ notices to ensure all dump trucks have mechanical covers closed when leaving EcoPark site.

Separate waste collection bins were made available for collecting aluminum cans, waste paper and plastic bottles etc. The Contractor has provided the revised site layout plan for refuse collection points as shown in Appendix 3.

Waste dumpsters were used for the collection and storage of general waste. Temporary storage areas for waste metals and waste tires were established in Phase I construction site. For Phase II construction site, a designated refuse collection point has been established and location is shown in Appendix 3.

Excavated materials are reused as back-fill material to balance cut and fill and hence reduce the generation of materials. Surplus materials are returned to stock in centralized area with suitable protective measures. The Contractor was reminded to comply with the requirements and conditions for disposal at public fill facility and all oversized aggregates should be crushed to less than 250mm before delivering to the public fill.

Materials are recycled and re-used at site as much as practicable to minimize waste generation. Timbers are recycled to make temporary tools and assess ladders etc.

Excavated rocks, concrete and asphalts are stored for future re-use in land formation and structural construction etc.

Registered waste collectors will be arranged to collect and transport the wastes whenever necessary.

Since no chemical waste will be generated from the construction site in the future, chemical waste storage was removed from construction site on 7th October 2010.

Table 3.4 provides a summary table of waste disposal in November 2010. The Contractor has been reminded to keep good record at site in order to have a clear presentation of waste disposal.

Table 3.4 Summary of Waste Disposal in November 2010					
Type of Waste	Disposal Site	Quantity	Remarks		
General Waste	WENT Landfill	12.70 tonnes	-		
Inert C&D Material	Public Fill Facility	0.0 tonnes*	-		

^{*}Note: Excavated soil and concrete unable to back be filled.

3.7 Landfill Gas

There was no LFG monitoring required as all excavation pits are filled since February 2010.

Table 3.5 Action Levels, Limit Levels and Event and Action Plan for LFG (From EM&A							
Manual)	Manual)						
Parameter	Level		Action				
Oxygen	Action Level	< 19% O ₂	Ventilate trench/ void to restore O ₂ to >19%				
	Limit Level < 18% O ₂		Stop works				
			Evacuate personnel/prohibit entry				
			Increase ventilation to restore O_2 to > 19%				
Methane	Action Level	evel >10% LEL Post "No Smoking" signs					
			Prohibit hot works				
.,	(0114)		Increase ventilation to restore CH ₄ to <10%				
			LEL				

	Limit Level >20% LEL	Stop works
		Evacuate personnel/prohibit entry
		Increase ventilation to restore CH ₄ to <10%
		LEL
Carbon	Action Level >0.5% CO ₂	Ventilate to restore CO ₂ to < 0.5%
Dioxide	Limit Level >1.5% CO ₂	Stop works
(CO_2)		Evacuate personnel/prohibit entry
		Increase ventilation to restore CO ₂ to < 0.5%

4. SUMMARY OF ENVIRONMENTAL PERMIT AND LICENCES

ET has checked with the Contractor for the status of all environmental permits and licenses for this project as in November 2010, which is summarized in Table 4.1. ET will follow the application process of the outstanding permits / licenses and will provide suitable assistance whenever appropriate.

Table 4.1 Summary of Environmental Permits/Licences					
Description	License / Permit Date of		Date of	Status/Remarks	
	No.#	Issue	Expiry		
Environmental Permit	EP-226/2005/A	9-Sep-2005		Issued	
Registration of Waste Producer	5111-421-K2869-02	27-Jul-2006		Issued	
Construction Noise Permit	GW-RW0012-10	19-Jan-2010	18-Jul-2010	*Expired	
Effluent Discharge Licence	EP760/421/011762/I	20-Nov-2006	1-Dec-2011	Issued	

^{*}Note: Construction Noise Permit for overnight works was no longer required.

5. CUMULATIVE LOG OF COMPLAINTS AND REMEDIAL ACTION

The cumulative log of complaints is referred in Appendix 4.

6. CUMULATIVE LOG OF NOTIFICATION OF SUMMONS AND PROSECUTIONS

No notification of summons and no prosecutions occurred during November 2010.

7. CONCLUSION

There is no summon nor prosecutions reported during November 2010.


Several environmental issues, such as the housekeeping issues and waste disposal issues was covered with dirt and dust, have been identified by ET during weekly site inspections in the reporting month. Contractor has implemented some mitigation measures to address those problems as advised by ET. Some of the measures taken by the contractor were considered as effective to minimize negative impact to the environment. On-going investigation will be carried out to observe performance and effectiveness of those measures. Outstanding environmental items will be inspected in the following month.

The Contractor has been using the waste management and record system including allocation of waste storage areas and the trip ticket system as proposed in the Environmental Management Plan.

There was no LFG monitoring required as all excavation pits are filled since February 2010. The construction noise permit has been expired on 18th of July, 2010.

The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual and Environmental Permit requirement.

APPENDIX 1 - SITE LAYOUT PLAN



APPENDIX 2 - THE CONTACT PERSONS, TELEPHONE NUMBERS OF KEY PERSONNEL FOR DEVELOPMENT OF ECOPARK IN TUEN MUN AREA 38


Company/Department	Name	Position	Telephone	
		Independent		
Scott Wilson Ltd.	Harold Insley	Environmental	2410 3858	
		Checker		
Scott Wilson Ltd.	Mr. Andy	Resident	6111 9703	
Scott witson Ltd.	Cheung	Engineer	0111 9/03	
Scott Wilson Ltd.	Mr. T W Wong	Inspector	6111 9705	
	M KMD 1	Project	9193 8680	
Kaden Construction Limited	Mr. K M Book	Manager		
Kaden Construction Limited	Mr. Stephen	Section Agent	9071 7657	
Raden Construction Limited	Leung	Section Agent	90/1/03/	
Environmental Pioneers & Solutions	Miss. Patricia	Environmental	2965 0888	
Limited	Chung	Team Leader	2903 0888	
Environmental Pioneers & Solutions	Mr. William	Environmental	2065 0002	
Limited	Law	Technician	2965 0882	
Environmental Pioneers & Solutions	Mr. Ronan	Environmental	2965 0881	
Limited	Chan	Technician	2903 0001	

APPENDIX 3 – REVISED SITE LAYOUT PLAN FOR REFUSE COLLECTION POINTS

Development of EcoPark in Tuen Mun Area 38

Contract No. EP/SP/52/06 EM&A Report No. 30 (December 2008)

APPENDIX 3 - REVISED SITE LAYOUT PLAN FOR REFUSE COLLECTION POINTS



APPENDIX 4 – CUMULATIVE LOG OF COMPLAINTS

CUMULATIVE LOG OF COMPLAINTS

Environmental	No. of Outstanding	No. of complaints received in November 2010	Cumulative no. of complaints received since the
Parameters	Complaints		commencement of project
Air	0	0	2
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	2

DETAILS OF COMPLAINTS AND REMEDIAL ACTIONS

Log Ref.	Date of Compliant received	Location	Complainant /Date	Details of Complaint	Investigation /Mitigation Action	Investigated by/ Date
-	-	-	-	-	-	-