

**Agreement No. CE  
20/2004(EP) North  
East New  
Territories (NENT)  
Landfill Extension**

Monthly Environmental  
Monitoring and Audit Report  
(No. 2) – January 2023

2023-02-13

Our Ref.: CL/91823/0262-VES  
Date: 13 February 2023

**By Email**

Veolia Environmental Services Hong Kong Limited  
40/F, One Taikoo Place  
979 King's Road  
Quarry Bay  
Hong Kong

Attn.: Mr. Alvin Kam

**Meinhardt Infrastructure and  
Environment Ltd**  
邁進基建環保工程顧問有限公司

10/F Genesis  
33-35 Wong Chuk Hang Road  
Hong Kong  
香港黃竹坑道33-35號  
創協坊10樓

Tel 電話: +852 2858 0738  
Fax 傳真: +852 2540 1580

mail@meinhardt.com.hk  
www.meinhardt-china.com  
www.meinhardtgroup.com

Dear Sir

Re: Contract No. EP/SP/77/15  
North-East New Territories Landfill Extension (NENTX)  
Monthly Environmental Monitoring and Audit Report (No.2) – January 2023

I refer to Conditions 3.3 under Environmental Permit No. EP-292/2007 and Further Environmental Permit No. FEP-01/292/2007, regarding the submission of a report for environmental monitoring and audit. I hereby verified the captioned "Environmental Monitoring and Audit Report (No.2) – January 2023" dated 13 February 2023.

Yours faithfully  
MEINHARDT INFRASTRUCTURE AND ENVIRONMENT LTD



Claudine Lee  
Independent Environmental Checker



**Aurecon Hong Kong Limited**  
Unit 1608, 16/F, Tower B,  
Manulife Financial Centre,  
223 – 231 Wai Yip Street, Kwun Tong  
Hong Kong

**T** +852 3664 6888  
**F** +852 3664 6999  
**E** hongkong@aurecongroup.com  
**W** aurecongroup.com



Ref: P521530-0000-REP-NN-0025

**By Email**

13 February 2023

**Meinhardt Infrastructure & Environment Ltd.**  
**10/F Genesis**  
**33-35 Wong Chuk Hand Road**  
**Hong Kong**

**Attn: Ms. Claudine Lee,**

**Dear Claudine,**

**Re: Contract No. EP/SP/77/15**  
**Northeast New Territories Landfill Extension**  
**Submission of Monthly Environmental Monitoring and Audit Report (No. 2) – January**  
**2023**

---

In accordance with the requirement specified in Condition 3.3 of Environmental Permit No. EP-292/2007 and Further Environmental Permit No. FEP-01/292/2007, we are pleased to submit the certified "Monthly Environmental Monitoring and Audit Report (No. 2) – January 2023" dated 13 February 2023 for your verification.

Should you require any further information or clarification, please do not hesitate to contact the undersigned or our Mr. Keith Chau on 3664 6788.

Yours faithfully,  
For and on behalf of  
Aurecon Hong Kong Limited

A handwritten signature in blue ink, appearing to read "Fredrick Leong".

**Fredrick Leong**  
**Environmental Team Leader**

Encl.  
Monthly Environmental Monitoring and Audit Report (No. 2) – January 2023  
cc.

1. IEC - Ms. Claudine Lee (By email: claudinelee@meinhardt.com.hk)
2. IEC Representative - Mr. Jimmy Lui (By email: jimmylui@meinhardt.com.hk)

# Document Control Record

Document prepared by:

**Aurecon Hong Kong Limited**

Unit 1608, 16/F, Tower B, Manulife Financial Centre,  
223 – 231 Wai Yip Street, Kwun Tong, Kowloon  
Hong Kong S. A. R.

**T** +852 3664 6888

**F** +852 3664 6999



**E** [hongkong@aurecongroup.com](mailto:hongkong@aurecongroup.com)

**W** aurecongroup.com

A person using Aurecon documents or data accepts the risk of:

- a) Using the documents or data in electronic form without requesting and checking them for accuracy against the original hard copy version.
- b) Using the documents or data for any purpose not agreed to in writing by Aurecon.

Document control						aurecon	
Report title		Monthly Environmental Monitoring and Audit Report (No. 2) – January 2023					
Document ID		Project number					
File path							
Client		Veolia Hong Kong Holding Limited					
Client contact		Client reference					
Rev	Date	Revision details/status	Author	Reviewer	Verifier (if required)	Approver	
0	6 February 2023	Submit to IEC	Various	K.Chau		FL	
1	13 February 2023	Submit to IEC	Various	K.Chau		FL	
Current revision		1					

Approval			
Reviewer's signature		Approver's signature	
Name	Keith Chau	Name	Fredrick Leong
Title	Associate, Environmental	Title	Environmental Team Leader

# Contents

## Contents

<b>Executive Summary .....</b>	<b>1</b>
<b>1. Introduction .....</b>	<b>3</b>
<b>2. Project Information .....</b>	<b>5</b>
<b>3. Air Quality Monitoring .....</b>	<b>10</b>
<b>4. Noise Monitoring .....</b>	<b>18</b>
<b>5. Water Quality Monitoring .....</b>	<b>23</b>
<b>6. Waste Management .....</b>	<b>31</b>
<b>7. Landfill Gas Monitoring .....</b>	<b>32</b>
<b>8. Landscape and Visual .....</b>	<b>36</b>
<b>9. Cultural Heritage .....</b>	<b>37</b>
<b>10. Ecological Monitoring .....</b>	<b>38</b>
<b>11. Site Inspection and Audit .....</b>	<b>39</b>
<b>12. Environmental Non-conformance .....</b>	<b>41</b>
<b>13. Implementation Status on Environmental Mitigation Measures .....</b>	<b>42</b>
<b>14. Future Key Issues .....</b>	<b>43</b>
<b>15. Conclusion .....</b>	<b>44</b>

## Figure

Figure 1	Location of the Project Site
Figure 2	Impact Monitoring Locations

## Appendix

Appendix A	Construction Program
Appendix B	Project Organization Chart & Management Structure
Appendix C	Monitoring Schedule for Reporting Month & Next Month
Appendix D	Calibration Certificates
Appendix E	Monitoring Results
Appendix F	Graphical Presentations
Appendix G	Notification of Environmental Quality Limits Exceedance
Appendix H	Wind Data
Appendix I	Waste Flow Table
Appendix J	Joint Environmental Site Inspection Records
Appendix K	Environmental Mitigation Implementation Schedule (EMIS)
Appendix L	Construction Site Activities
Appendix M	Mitigation Measures of Cultural Landscape Features
Appendix N	Ecological monitoring record



## Executive Summary

Aurecon Hong Kong Limited (Aurecon) was appointed to undertake the role of Environmental Team (ET) and carry out Environmental Monitoring and Audit for the North East New Territories (NENT) Landfill Extension.

The construction phase and EM&A programme of the Project commenced on 1 December 2022.

This 2<sup>nd</sup> Monthly EM&A Report presents the EM&A works conducted from 1 January 2023 to 31 January 2023 in accordance with the EM&A Manual.

### Summary of Construction Works undertaken during Report Period

The major construction works undertaken during the reporting period include:

-	Material loading and unloading, site traffic
-	Site clearance
-	Installation of permanent fencing
-	Site formation
-	Tree felling

### Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

Items	Times	Date
- Air Quality Monitoring during normal weekdays at each monitoring station	5 times	3, 9, 14, 20 & 26 January 2023
- Construction Noise Monitoring during normal weekdays at each monitoring station	4 times	3, 9, 20 & 26 January 2023
- Surface Water Quality Monitoring during normal weekdays at each monitoring station	1 time	9 January 2023
- Landfill Gas Monitoring during normal weekdays for Construction Works	6 times	3 to 7 & 9 January 2023
- Post-translocation Monitoring during normal weekdays at recipient site	1 time	30 January 2023
- Post-transplantation monitoring and audit during normal weekdays for transplanted plants and receptor sites	2 time	13 & 26 January 2023
- Joint Environmental Site Inspection	4 times	3, 9, 16 & 27 January 2023

### **Environmental Exceedance/Non-conformance/Compliant/Summons and Prosecution**

No exceedance of the Action and Limit Levels was recorded at designated monitoring stations during the reporting period.

No non-compliance event and complaint were recorded during the reporting period.

No summons/prosecutions were received in this reporting period.

### **Reporting Change**

There was no reporting change in the reporting period.

### **Future Key Issues**

Works to be undertaken in the next month include:

-	Material loading and unloading, site traffic
-	Permanent site office foundation works with pouring of concrete
-	Site clearance
-	Installation of permanent fencing
-	Site formation
-	Tree felling

Potential environmental impacts arising from the above construction activities are mainly associated with air quality, construction noise, water quality, waste management, landfill gas monitoring, landscape and visual, cultural heritage and ecology.

## 1. Introduction

### 1.1. Background

- 1.1.1. The North East New Territories Landfill Extension (the NENTX Project) is located adjacent to the existing North East New Territories (NENT) Landfill at Ta Kwu Ling. The extension site is located in a valley covering mainly the existing NENT Landfill Stockpile and Borrow Area that was formed to the east of the existing landfill as part of the original site development of the landfill, and layout plan shown in **Figure 1**.
- 1.1.2. The NENTX is a designated project. The Environmental Impact Assessment (EIA) Report (AEIAR-111/2007) and an Environmental Monitoring and Audit Manual were approved on 20 September 2007. The project is governed by an Environmental Permit (EP) (EP-292/2007) which was granted on 26 November 2007. A further of EP (FEP) was applied and the FEP (FEP-01/292/2007) was subsequently granted on 28 April 2022.
- 1.1.3. In accordance with the requirements specified in Section 2.6 to 2.10 and Section 12.3 of the approved Environmental Monitoring and Audit (EM&A) Manual and Environmental Permit (EP and FEP) condition 3.3, Monthly EM&A report should be submitted to the Director of Environmental Protection (DEP), within 2 weeks after the end of the reporting month. The submissions shall be certified by the Environmental Team (ET) Leader and verified by the Independent Environmental Checker (IEC).
- 1.1.4. The construction phase and EM&A programme of the Project commenced on 1 December 2022.

### 1.2. Nature, Scale and Scope of the captioned Designated Project

- 1.2.1 The Nature, Scale and Scope of the captioned Designated Project is presented in **Table 1-1**.

**Table 1-1 Nature, Scale and Scope of the captioned Designated Project**

Item(s)	Content
Nature of Designated Project	Construction and operation of a landfill for waste as defined in the “Waste Disposal Ordinance” (Cap. 354)
Scale and Scope of Designated Project	<p>The Project mainly consists of the followings: -</p> <p>Construction and operation of a landfill extension of about 70 hectares with a target void space of at least 19 million cubic metres on the eastern side of the existing NENT Landfill, including the followings: -</p> <ul style="list-style-type: none"> <li>i. Site formation and preparation;</li> <li>ii. Installation of liner system;</li> <li>iii. Installation of leachate collection, treatment and disposal facilities;</li> <li>iv. Installation of gas collection, utilization and management facilities;</li> <li>v. Utilities provisions and drainage diversion;</li> <li>vi. Landfilling operation;</li> <li>vii. Restoration and aftercare in subsequent stages; and</li> <li>viii. Measures to mitigate environmental impacts as well as environmental monitoring and auditing to be implemented.</li> </ul>

### **1.3. Purpose of this Report**

- 1.3.1. This is the 2<sup>nd</sup> Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from 01 January 2023 to 31 January 2023.

### **1.4. Structure of the Report**

- 1.4.1. The structure of the report is as follows:

Section 1 – Introduction

- details the background, purpose and structure of the report.

Section 2 – Project Information

- summarises background and scope of the Project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permit(s)/License(s) during the reporting period.

Section 3 – Air Quality Monitoring

- Construction Dust

Section 4 – Noise Monitoring

Section 5 – Water Quality Monitoring

- Groundwater Monitoring
- Surface Water Monitoring

Section 6 – Waste Management

Section 7 – Landfill Gas Monitoring

Section 8 – Landscape and Visual

Section 9 – Cultural Heritage

Section 10 – Ecological Monitoring

Section 11 – Site Inspection and Audit

Section 12 – Environmental Non-Conformance

Section 13 – Implementation Status on Environmental Mitigation Measures

Section 14 – Future Key Issues



## 2. Project Information

### 2.1. Construction Activities

- 2.1.1. A summary of the major construction activities undertaken in this reporting period is shown in **Table 2-1**. Construction programme is illustrated in **Appendix A**. Detailed construction activities and the construction layout plan are summarized in **Appendix L**.

**Table 2-1 Major Construction Activities Undertaken in the Reporting Period**

Construction Activities Undertaken	
-	Material loading and unloading, site traffic
-	Site clearance
-	Installation of permanent fencing
-	Site formation
-	Tree felling

### 2.2. Project Organization & Management Structure

- 2.2.1. The Project Organization Chart & Management Structure are shown in **Appendix B**. The key personnel contact information is summarized in **Table 2-2**.

**Table 2-2 Contact Information of Key Personnel**

Party	Name	Contact Number
Contractor (Veolia Environmental Service Hong Kong Holding Ltd.)	Mr. William Wan	2902 5296
Independent Environmental Checker (IEC) (Meinhardt Infrastructure and Environment Ltd.)	Ms. Claudine Lee	2859 5409
Environmental Team Leader (ETL) (Aurecon Hong Kong Limited)	Mr. Fredrick Leong	3664 6888

### 2.3. Status of Submission required under the FEP & EP

- 2.3.1. The status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the FEP & EP are presented in **Table 2-3**.

**Table 2-3 Status of Submissions required under the FEP & EP**

FEP Condition	EP Condition	Submission / Measures	Status
2.1	2.3	Management Organization of Main Construction Companies	Submission Date (12 Oct 2022)
2.2	2.4	Setting up of Community Liaison Group	Submission Date (12 Oct 2022)
2.3	2.5	Submission of EM&A Manual	Submission Date (12 Oct 2022)
2.4	2.6	Submission of Preservation of Cultural Landscape Features	Survey and Preservation of Grave Records: Submission Date (15 Oct 2022)  Survey and Preservation of Boulder Paths: Submission Date (12 Oct 2022)
2.5	2.7	Submission of Vegetation Survey (Transplantation Proposal)	Submission Date (2 September 2022)
2.6	2.8	Submission of translocation proposal	Submission Date (8 July 2022)
2.7	2.9	Submission of Transplantation Report	Submission Date (19 Jan 2023)
2.8	2.10	Translocation and translocation monitoring	Translocation was carried out in July 2022  1 <sup>st</sup> translocation monitoring commenced in August  Submission Date (27 December 2022)
2.9	2.11	Submission of Detailed Landfill Gas Hazard Assessment Report	Submission Date (6 Oct 2022)
2.10	2.12	Submission of Waste Management Plan	Submission Date (30 December 2022)
3.2	3.2	Submission of Baseline Monitoring Report	Submission Date (30 Nov 2022)

## 2.4. Status of Environmental Approval Document

- 2.4.1. A summary of the relevant valid permits, licences, and/or notifications on environmental protection for this Project since the granting of the EP is presented in **Table 2.4**.

**Table 2-4 Summary of the relevant valid permits, licences, and/or notifications on environmental protection**

Permit / Licenses / Notification	Reference	Expiry Date	Remark
Environmental Permit (EP)	EP-292/2007	Throughout the Contract	Permit granted on 26 November 2007
Further Environmental Permit (FEP)	FEP-210/2022	Throughout the Contract	Permit granted on 28 April 2022
Notification of Construction Works as required under Air Pollution Control (Construction Dust) Regulation	479809	Throughout the Contract	Approved on 13 May 2022
Registration of Waste Producer under Waste Disposal Ordinance	7043692	Throughout the Contract	Approved on 13 April 2022
Registration as Chemical Waste Producer	5213-642-P1034-18	Throughout the Contract	Approved on 11 July 2022
Construction Noise Permit	GW-RN1151-22	28 February 2023	Approved on 29 November 2022
Effluent Discharge License under Water Pollution Control Ordinance	WT00042301-2022	31 October 2027	Approved on 18 October 2022

## 2.5. Environmental Monitoring and Audit Progress

2.5.1. A summary of the monitoring activities in this reporting period is presented in **Table 2-5**.

**Table 2-5 Summary of the Monitoring Activities in this reporting period**

Items	Times	Date
- Air Quality Monitoring during normal weekdays at each monitoring station	5 times	3, 9, 14, 20 & 26 January 2023
- Construction Noise Monitoring during normal weekdays at each monitoring station	4 times	3, 9, 20 & 26 January 2023
- Surface Water Quality Monitoring during normal weekdays at each monitoring station	1 time	9 January 2023
- Landfill Gas Monitoring during normal weekdays for Construction Works	6 times	3 to 7 & 9 January 2023
- Post-translocation Monitoring during normal weekdays at recipient site	1 time	30 January 2023
- Post-transplantation monitoring and audit during normal weekdays for transplanted plants and receptor sites	2 time	13 & 26 January 2023
- Joint Environmental Site Inspection	4 times	3, 9, 16 & 27 January 2023

### Air Quality

5 sets of 1-hr TSP & 24-hr TSP construction dust measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of construction dust was recorded during the reporting period.

### Noise

4 sets of 30-minute construction noise measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period.

### Groundwater

Site clearance of future landfilling area is in progress. The installation of groundwater monitoring boreholes will be installed after the site formation work of the landfilling area. The target commencement period of groundwater monitoring will be in 2026.

### Surface Water Quality

1 set of surface water quality measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of surface water quality was recorded during the reporting period.

### Landfill Gas

21 sets of landfill gas measurement were carried out at a designated monitoring location during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of landfill gas was recorded during the reporting period.

## **Landscape and Visual**

All the specified and affected LCAs, LRAs and VSRs have been monitored during the reporting period. No exceedance of Action and Limit Levels of landscape and visual was recorded during the reporting period.

## **Cultural Heritage**

Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.

## **Ecology**

1 set of post-translocation monitoring at recipient site and 2 sets of post-transplantation monitoring and audit for transplanted plants and receptor sites during normal weekdays of the reporting period were carried out. Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.

## **Environmental Site Inspection**

ET weekly environmental site inspections were carried out on 03, 09, 16 and 27 January 2023. A joint environmental site inspection was carried out by the representatives of the Employer's Representative (ER), the Contractor, IEC and the ET on 16 January 2023. The Contractor has generally implemented the mitigation measures as recommended.

### 3. Air Quality Monitoring

#### 3.1 Construction Dust

##### 3.1.1 Monitoring Requirement

- 3.1.1.1 In accordance with the EM&A Manual, 1-hr & 24-hr Total Suspended Particulates (TSP) levels should be measured at the designated air quality monitoring stations in every 6 days to ensure that any deteriorating air quality could be readily detected, and timely action shall be undertaken to rectify such situation. For 1-hr TSP monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs. The specific time to start and stop the 24-hr TSP monitoring shall be clearly defined for each location.

##### 3.1.2 Monitoring Parameters, Frequency and Location

- 3.1.2.1 According to the EM&A Manual, three monitoring stations namely AM(D)1, AM(D)2 and AM(D)3 are selected for the impact monitoring.
- 3.1.2.2 A baseline monitoring plan has been submitted to IEC and EPD on 31 May 2022 including the proposal with justification of change of monitoring locations. Due to limited access to the original monitoring locations at AM(D)1, AM(D)2 and AM(D)3, the adjusted stations at AM1, AM2 and AM3 were agreed with IEC and no comment received from EPD prior to the baseline and impact monitoring. The locations of adjusted dust monitoring locations are shown in **Figure 2**.
- 3.1.2.3 The detailed monitoring schedule is shown in **Appendix C**. The locations of dust monitoring stations are shown in **Table 3-1**. The monitoring parameters, frequency and duration are shown in **Table 3-2**.

**Table 3-1 Locations of Dust Monitoring Stations**

Monitoring Station	Representative for	Monitoring Parameters
AM1	Tung Lo Hang	1-hr and 24-hr TSP
AM2	Heung Yuen Wai	1-hr and 24-hr TSP
AM3	Wo Keng Shan Tsuen	1-hr and 24-hr TSP

**Remarks:**

The contractor passed correspondence including original monitoring locations specified on the Approved EM&A Manual to the village representatives on 26 April 2022. After a meeting with Ta Kwu Ling District Rural Committee (RC) Chairman, representative from the RC and a few villagers on 1 May 2022, all the Village Heads of Wo Keng Shan Tsuen, Heung Yuen Wai and Lin Ma Hang verbally refused to accept our proposal for installation of dust and / or noise monitoring equipment within or next to their villages, for the baseline & impact monitoring.

AM(D)1 Tung Lo Hang, AM(D)2 Heung Yuen Wai, AM(D)3 Wo Keng Shan Tsuen are the air monitoring stations for the construction phase EM&A programme as identified in the approved EM&A Manual for the Project. The access to Tung Lo Hang, Heung Yuen

Wai and Wo Keng Shan Tsuen were denied. A search for alternative air monitoring locations (AM1, AM2 & AM3) was carried out during the site visit.

The Baseline Monitoring Plan has been submitted to IEC and EPD including the proposal of change of monitoring locations on 31 May 2022. This arrangement was conducted between baseline and impact monitoring and has been agreed by the Independent Environmental Checker (IEC) and no comment received from EPD.

Due to the adjustment of the location of AM(D)1, AM(D)2 & AM(D)3 to AM1, AM2 & AM3, the measured air quality levels at AM1, AM2 & AM3 would represent the air quality levels at AM(D)1, AM(D)2 & AM(D)3.

**Table 3-2 Dust Impact Monitoring Parameters, Frequency and Duration**

Monitoring Station	Parameter	Frequency and Duration
AM1, AM2, AM3	1-hr TSP	At least 3 times per 6 days
	24-hr TSP	1 time per 6 days

### 3.1.3 Monitoring Equipment

3.1.3.1 High volume samplers (HVSs) were used for carrying out 24-hr TSP monitoring. For 1-hr TSP monitoring, direct reading dust meters were used to measure 1-hr TSP levels.

3.1.3.2 **Table 3-3** summarises the equipment that were used in the baseline dust monitoring programme. The calibration certificates are shown in **Appendix D**.

**Table 3-3 Dust Monitoring Equipment**

Equipment	Model	Monitoring Station
High Volume Sampler (HVS)	TE-5170X (S/N: 1105)	AM1
	TE-5170X (S/N: 1106)	AM2
	TE-5170X (S/N: 1856)	AM3
Direct Reading Dust Meter	Sibata LD-5R (S/N: 0Z4545)	AM1 to AM3
	Sibata LD-5R (S/N: 882106)	
	Sibata LD-5R (S/N: 882110)	
	Sibata LD-5R (S/N: 942532)	
Calibration Kit (for HVS)	TE-5025A (S/N: 3465)	AM1 to AM3

### 3.1.4 Monitoring Methodology

#### 1-hr TSP Monitoring

- 3.1.4.1 The 1-hr TSP impact monitoring was conducted using a portable direct reading dust meter.

#### **Measuring Procedures**

- 3.1.4.2 The measuring procedures of the 1-hr dust meter has been undertaken in accordance with the Manufacturer's Instruction Manual as follows:

#### Procedure of starting monitoring

- Place the 1-hr dust meter at least 1.3m above ground;
- Turn on the "On/Off" button at the side of instrument. Program will be changed to "BG" mode and leave it for 1 minute.
- Pull out the Suction adaptor and turn the button at the side. Cover with hand at the suction adaptor measure the background for 10 seconds.
- Press "UP" and "DOWN" for choosing "SPAM Mode" for SPAM Measurement.
- Press "Up" and "Down" to select "Measurement Mode" with 60 minutes interval and unit in ug/m3.
- Press "Start/Stop" to start monitoring.

#### Procedure of setting measurement timer

- Press "Up" or "Down" to find "Setting LOG".
- Select "Record Cycle" and change the record time subject to different project requirement. For example, setting the record cycle as 60 minutes for normal operation.
- Press "ESCAPS" back to the main page.
- Press "Up" or "Down" to access "Measurement Timer" and select "Measurement time" to change the time to 3 hours.
- Information such as sampling date, time, count value and site condition will be recorded during the monitoring period.

#### **Calibration & Maintenance**

- 3.1.4.3 The direct reading dust meters will be verified against calibrated high volume samples (HVSs) annually. A 2-day, three 3-hour measurement results per day from direct reading dust meter will be taken to compare with the sampling results from the HVS. The correlation between the direct reading dust meter and the HVS will then be concluded. By accounting for the correlation factor, the direct reading dust meter will be considered to achieve comparable results as that of the HVS.
- 3.1.4.4 All digital dust indicator will be calibrated with on-site HVS annually. Calibration certificate will be provided after calibration.



### Quality Audit

- 3.1.4.5 Checklist of regular checking for digital dust meter will be conducted bi-weekly by environmental technician to ensure the all-digital dust meter are in good condition and submitted to supervisors. All checklists will be kept by supervisors.
- 3.1.4.6 Logbook is provided to environmental technician record the transferal of equipment to other colleagues, reporting to supervisors is required.

### 24-hr TSP Monitoring

- 3.1.4.7 The 24-hr TSP monitoring has been conducted using a High-Volume Sampler (HVS).

### Measuring Procedures

- 3.1.4.8 The HVS has been set-up at the monitoring location with a fixed power supply for operation. The measuring procedures of the 24-hr TSP measurements has been undertaken in accordance with the specifications listed in the EM&A Manual. Each HVS includes a motor, a filter holder, a flow controller and a sampling inlet in accordance with the performance specification of the USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50), Appendix B. The measuring procedures of the 24-hr dust meter was undertaken in accordance with the Manufacturer's Instruction Manual as follows:
- The power supply will be checked to ensure the HVS works properly;
  - The filter holder and the area surrounding the filter will be cleaned;
  - The filter holder will be removed by loosening the four bolts and a new filter on a supporting screen will be aligned carefully;
  - The filter will be properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
  - The swing bolts will be fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
  - The shelter lid will be closed and secured with the aluminium strip;
  - The HVS will be warmed-up to establish run-temperature conditions;
  - A new flowrate record sheet will be set into the flow recorder;
  - The programmable timer will be set for a sampling period of 24 hour, and the starting time, weather condition and the filter number will be recorded;
  - The initial elapsed time will be recorded;
  - At the end of sampling, the sampled filter will be removed carefully and folded in half-length so that only surfaces with collected particulate matter will be in contact;
  - The sample will be placed in a clean plastic envelope and sealed;
  - All monitoring information will be recorded on a standard data sheet; and
  - The filters will be taken back to HOKLAS accredited laboratory for analysis.
- 3.1.4.9 In addition, site conditions and dust sources were recorded in a standard form for direct input into a database.

## Calibration & Maintenance

- 3.1.4.10 The high volume motors and their accessories should be properly maintained, including routine motor brushes replacement and electrical wiring checking, to ensure that the equipment and a continuous power supply were in good working condition.
- 3.1.4.11 Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually.

The detail procedure of calibration of HVS is listed below:

1. Make sure the electrical circuit is connected properly. The motor should be directly connected to the power source.
2. Open the top cover and unlock the screws at the four corners.
3. Install the variable orifice and adapter plate to high volume air sample. Tighten the nut securely. Turn the knob of orifice clock-wise to close the four holes on the bottom open.
4. Hold the water manometer on the cover of mass flow controller vertically. Connect one side of a water manometer to the pressure tap on the side of the orifice with a rubber vacuum tube. Leave opposite side of the manometer open to the atmosphere.
5. Turn on the sampler
6. Turn the knob orifice counter clock-wise to adjust the openings the four holes on the bottom open. Record the manometer reading and the reading from continuous flow recorder. At least 5 sets of data should be recorded.

## 3.1.5 Monitoring Results

- 3.1.5.1 The impact dust monitoring results are summarized in **Table 3-4** and **Table 3-5**. The monitoring data together with graphical presentations are presented in **Appendix E** and **Appendix F**.

**Table 3-4 Summary of Impact 1-hr TSP Monitoring Results**

Dust Monitoring Station	Average 1-hr TSP Concentration, $\mu\text{g}/\text{m}^3$ (Range)	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM1	49 (34 – 60)	>285	>500
AM2	42 (32 – 53)	>279	>500
AM3	52 (39 – 67)	>285	>500

**Table 3-5 Summary of Impact 24-hr TSP Monitoring Results**

Dust Monitoring Station	Average 24-hr TSP Concentration, $\mu\text{g}/\text{m}^3$ (Range)	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM1	98 (60 – 133)	>164	>260
AM2	53 (21 – 79)	>152	>260
AM3	85 (56 – 134)	>163	>260

3.1.5.2 No exceedance of Action and Limit Levels of construction dust was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix G**.

3.1.5.3 No effect that arose from the other special phenomena and work progress of the concerned site was noted during the current monitoring month.

### 3.1.6 Wind Data Monitoring

3.1.6.1 During the monitoring period, wind data from existing weather station in the vicinity of the designated monitoring location, i.e Ta Kwu Ling station operated by Hong Kong Observatory was adopted. It is considered that the wind data obtained from Ta Kwu Ling station are representative of the Project area and could be used for the construction dust monitoring programme for the Project. The results for wind data monitoring are presented in **Appendix H**.

### 3.1.7 Recommended Mitigation Measures

3.1.7.1 The recommended dust mitigation measures from EIA report are listed as followed:

- The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.
- Dust emission from construction vehicle movement is confined within the worksites area.
- Watering facilities will be provided at every designated vehicular exit point.
- Good site practice is recommended during construction phase. Covering with impermeable sheet should be provided for the inactive tipping area.

### 3.1.8 Event and Action Plan

3.1.8.1 Should non-compliance of the criteria occur, action in accordance with the action plan in **Table 3-6** shall be carried out.

**Table 3-6 Event and Action Plan for dust impact**

Event	ET	IEC	Contractor
Exceedance of Action Level			
1.Exceedance for one sample	<ul style="list-style-type: none"> <li>Identify source</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Repeat measurement to confirm findings</li> <li>Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level</li> </ul>	<ul style="list-style-type: none"> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET and Contractor's working methods</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> </ul>	<ul style="list-style-type: none"> <li>Rectify any unacceptable practice</li> <li>Amend working methods if appropriate</li> </ul>
2.Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> <li>Identify source</li> <li>Prepare Notification of Exceedance</li> <li>Inform Contractor and IEC</li> <li>Repeat measurements to confirm findings</li> <li>Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level</li> <li>Discuss with IEC for remedial action required</li> <li>Ensure remedial measures are properly implemented</li> <li>Continue monitoring at daily intervals if exceedance is due to the Project</li> <li>If no exceedance for 3 consecutive days, cease additional monitoring</li> </ul>	<ul style="list-style-type: none"> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET and Contractor's working methods</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review with analysed results submitted by ET</li> <li>Review the proposed remedial measures by Contractor</li> <li>Supervise the implementation of remedial measures</li> </ul>	<ul style="list-style-type: none"> <li>Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ul>

Event	ET	IEC	Contractor
Exceedance of Limit Level			
1.Exceedance for one sample	<ul style="list-style-type: none"> <li>Identify source</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Repeat measurement to confirm findings</li> <li>Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below limit level</li> <li>Assess effectiveness of Contractor's remedial actions and keep EPD and IEC informed of the results</li> </ul>	<ul style="list-style-type: none"> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET and Contractor's working methods</li> <li>Discuss with ET and Contractor potential remedial actions</li> <li>Supervise the implementation of remedial measures</li> </ul>	<ul style="list-style-type: none"> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ul>
2.Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> <li>Identify source</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and EPD the causes and actions taken for the exceedances</li> <li>Discuss with IEC for remedial action required</li> <li>Ensure remedial measures are properly implemented</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and informed of the results</li> <li>Increase monitoring frequency to confirm findings</li> <li>If exceedance stops, cease additional monitoring</li> </ul>	<ul style="list-style-type: none"> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET and Contractor's working methods</li> <li>Discuss amongst ET and Contractor on the potential remedial actions.</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness</li> <li>Supervise the implementation of remedial measures</li> </ul>	<ul style="list-style-type: none"> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to IEC of notification</li> <li>Implement the agreed proposals</li> <li>Resubmit proposals if problem still not under control</li> <li>Stop the relevant activity of works until the exceedance is abated</li> </ul>

## 4 Noise Monitoring

### 4.1 Monitoring Requirement

- 4.1.1 In accordance with the EM&A manual, noise impact monitoring shall be carried out at 2 monitoring stations NM1 and NM2 once a week during normal construction working hour (0700-1900 Monday to Saturday). The minimum logging interval shall be 30 minutes with average of 6 consecutive Leq 5 mins. L10 and L90 shall also be measured at 5 mins intervals.

### 4.2 Monitoring Locations, Parameters and Frequency

- 4.2.1 According to the EM&A Manual, two monitoring stations namely NM1 and NM2 are selected for the impact monitoring.
- 4.2.2 A baseline monitoring plan has been submitted to IEC and EPD on 31 May 2022 including the proposal with justification of change of monitoring locations. Due to limited access to the original monitoring locations at NM1 and NM2, the adjusted stations at NM1a and NM2a were agreed with IEC and no comments received from EPD prior to the baseline and impact monitoring. The noise monitoring locations are summarized in **Table 4-1** and shown in **Figure 2**.
- 4.2.3 The detailed monitoring schedule is shown in **Appendix C**. The frequency and duration are shown in **Table 4-2**.

**Table 4-1 Noise Monitoring Locations**

Monitoring Station	Representative for	Type of Measurement
NM1a	Wo Keng Shan Tsuen	Free field
NM2a	Lin Ma Hang	Free field

Remarks:

The contractor passed correspondence including original monitoring locations specified on the Approved EM&A Manual to the village representatives on 26 April 2022. After a meeting with Ta Kwu Ling District Rural Committee (RC) Chairman, representative from the RC and a few villagers on 1 May 2022, all the Village Heads of Wo Keng Shan Tsuen, Heung Yuen Wai and Lin Ma Hang verbally refused to accept our proposal for installation of dust and / or noise monitoring equipment within or next to their villages, for the baseline & impact monitoring.

NM1 Wo Keng Shan Tsuen & NM2 Lin Ma Hang are the noise monitoring stations for the construction phase EM&A programme as identified in the approved EM&A Manual for the Project. The access to Tung Lo Hang, Heung Yuen Wai and Wo Keng Shan Tsuen were denied. A search for alternative noise monitoring locations (NM1a & NM2a) was carried out during the site visit.

The Baseline Monitoring Plan has been submitted to IEC and EPD including the proposal of change of monitoring locations on 31 May 2022. This arrangement was conducted between baseline and impact monitoring and has been agreed by the Independent Environmental Checker (IEC) and no comments received from EPD. Noise measurement at NM1a & NM2a will be considered as free-field and a correction of +3dB(A) would be made to the noise monitoring results.

Due to the adjustment of the location of NM1 & NM2 to NM1a & NM2a, the measured noise levels at NM1 & NM2 would represent the noise levels at NM1 & NM2.

**Table 4-2 Noise Baseline Monitoring Parameters, Frequency and Duration**

Monitoring Station	Parameter	Frequency and Duration
NM1a and NM2a	$L_{Aeq}$ (30mins) average of 6 consecutive $L_{eq}$ (5min); $L_{10}$ (5min) & $L_{90}$ (5min)	once a week during normal construction working hour (0700-1900 Monday to Saturday)

### 4.3 Monitoring Equipment

4.3.1 Integrating Sound Level Meters (SLMs) was used for noise impact monitoring. The SLM complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out noise monitoring. The accuracy of the SLM was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements shall be accepted as valid only if the calibration level from prior to and after the noise measurement agrees to within 1.0dB.

4.3.2 A portable wind speed meter was used for measuring wind speeds in m/s.

4.3.3 **Table 4-3** summarises the equipment that have been used in the impact noise monitoring programme. The calibration certificates are shown in **Appendix D**.

**Table 4-3 Noise Monitoring Equipment**

Equipment	Model
Sound Level Meter	NTi XL2 (S/N: A2A-09696-E0)
Acoustic Calibrator	Rion NC-74 (S/N: 34504770)
Anemometer	RS-90 (S/N: 210722168)

### 4.4 Monitoring Methodology

4.4.1 The details of noise measurement procedures are described as follows:

- Free-field measurements were made at the monitoring locations.
- For free field, the Sound Level Meter was set at a height of 1.2 m above the ground. The battery condition was checked to ensure the proper functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
- Frequency weighting: A
- Time weighting: Fast
- Measurement time: 5 minutes ( $L_{eq}$  (30-min) would be determined for daytime noise by calculating the logarithmic average of six  $L_{eq}$  (5min) data.)

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after recalibration or repair of the equipment.
- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- At the end of the monitoring period, the Leq, L10 and L90 shall be recorded. In addition, site conditions and noise sources should be recorded on a standard record sheet.
- All noise monitoring will be conducted with the wind speed not exceeding 5m/s and no gusts exceeding 10m/s.

## 4.5 Monitoring Results

- 4.5.1 The impact noise monitoring results are summarized in **Table 4-4**. The monitoring data together with graphical presentations are presented in **Appendix E** and **Appendix F**.

**Table 4-4 Summary of Noise Monitoring Results during normal working hours (07:00-19:00, Monday to Saturday)**

Noise Monitoring Station	Average Leq, 30min, dB(A) (Range)	Action Level	Limit Level
NM1a	51.1 (48.2 – 54.0)	When one documented complaint is received	>75dB(A)
NM2a	48.1 (47.6 – 50.0)		

Remark:

- (1) \* A correction of +3 dB(A) was made to the free field measurements
- (2) If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

- 4.5.2 No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix G**.
- 4.5.3 No particular observations are identified near the monitoring stations during the monitoring period.

## 4.6 Recommended Mitigation Measures

- 4.6.1 The recommended dust mitigation measures from EIA report are listed as followed:
1. Use of good site practices to limit noise emissions by considering the following:
    - Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;
    - Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;



- Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;
- Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;
- Mobile plant should be sited as far away from NSRs as possible and practicable;
- Material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.

2. Select “Quiet plants” which comply with the BS 5228 Part 1 or TM standards.

## 4.7 Event and Action Plan

4.7.1 Should non-compliance of the criteria occurs, action in accordance with the action plan in **Table 4-5** shall be carried out.

**Table 4-5 Event and action plan for construction noise monitoring**

Event	ET	IEC	Contractor
Exceedance of Action Level	<ul style="list-style-type: none"> <li>Identify source, investigate the causes of exceedance</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Report the results of investigation to IEC, and Contractor</li> <li>Discuss with Contractor and IEC for formulate remedial measures</li> <li>Ensure remedial measures are properly implemented</li> <li>Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring</li> </ul>	<ul style="list-style-type: none"> <li>Verify the Notification of Exceedance</li> <li>Review the analysed results submitted by ET</li> <li>Discuss with ET, and Contractor on the potential remedial actions</li> <li>Review the proposed remedial measures</li> <li>Supervise the implementation of remedial measures</li> </ul>	<ul style="list-style-type: none"> <li>Submit noise mitigation proposals to IEC</li> <li>Implement the agreed noise mitigation proposals</li> </ul>
Exceedance of Limit Level	<ul style="list-style-type: none"> <li>Identify source, investigate the causes of exceedance</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Repeat measurements to confirm findings</li> <li>Discuss with Contractor and IEC for remedial measures</li> <li>Ensure remedial measures are properly implemented</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC and EPD informed of the results</li> <li>Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring</li> </ul>	<ul style="list-style-type: none"> <li>Verify the Notification of Exceedance</li> <li>Review the analysed results submitted by ET</li> <li>Discuss with ET, and Contractor on the potential remedial actions</li> <li>Review the proposed remedial measures</li> <li>Supervise the implementation of remedial measures</li> </ul>	<ul style="list-style-type: none"> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to IEC of notification</li> <li>Implement the agreed proposals</li> <li>Resubmit proposals if problem still not under control</li> <li>Stop the relevant portion of works as determined by project proponent until the exceedance is abated.</li> </ul>

## 5 Water Quality Monitoring

### 5.1 Groundwater Monitoring

#### 5.1.1 Monitoring Requirement

5.1.1.1 In accordance with the EM&A manual, groundwater quality monitoring shall be carried out at least once per month at the 35 designated groundwater monitoring locations (i.e ED1 to ED35). Based on the existing construction programme, site clearance and site formation works for future landfilling area are in progress. The groundwater monitoring locations ED1 to ED35 will be installed after the site formation work of the landfilling area.

### 5.2 Surface Water Monitoring

#### 5.2.1 Monitoring Requirement

5.2.1.1 In accordance with the EM&A manual, impact surface water quality monitoring was carried out at the two designated surface water discharge points (i.e WM1 and WM2) for once per month from commencement of construction works of the Project.

#### 5.2.2 Monitoring Locations, Parameters and Frequency

5.2.2.1 Impact surface water monitoring was carried out on 9 January 2023 at WM1 and WM2. The monitoring locations are indicated in **Table 5-5** and **Figure 2**.

5.2.2.2 The monitoring parameters, frequency and duration of surface water quality baseline monitoring are summarized in **Table 5-6**. Detailed monitoring schedule is presented in **Appendix C**.

**Table 5-5 Surface water quality monitoring locations**

Monitoring Station	Location	Coordinates (HK Grid)	
		Easting	Northing
WM1	Upstream of Lin Ma Hang River	836665	845020
WM2	Ping Yuen River	835592	844186

**Table 5-6 Surface water quality monitoring Parameters, Frequency and Duration**

Parameter	Frequency
pH, Electrical conductivity, DO, Turbidity, SS, Alkalinity, COD, BOD <sub>5</sub> , TOC, Ammonia-nitrogen, TKN, Nitrate, Sulphate, Sulphite, Phosphate, Chloride, Sodium, Mg, Ca, K, Fe, Ni, Zn, Mn, Cu, Pb, Cd, Coliform Count, Oil and Grease	once per month

### 5.2.3 Monitoring Equipment

5.2.3.1 The measurements of pH, electrical conductivity (EC), DO, turbidity, water temperature and air temperature were undertaken in situ. In situ monitoring instruments in compliance with the specifications listed under Section 5.5 of the EM&A Manual were used to undertake the surface water quality monitoring for the Project. **Table 5-7** summarises the equipment used in the impact surface water quality monitoring works. Copies of the calibration certificates are attached in **Appendix D**.

**Table 5-7 Surface Water Quality Monitoring Equipment**

Equipment	Model
Water Quality Meter	Horiba U-53 (S/N: PORBNFNT)
Water Flow Meter	FP111 (S/N: 22K100859)

### 5.2.4 Summary of Surface Water Quality Monitoring Procedure

#### Operational/ Analytical Procedures

5.2.4.1 Water samples were collected from within 500 mm of the water surface. Water was collected by a small clean open-mouthed bucket with the lip pointing upstream. Usually, water was then transferred to the sample bottles until they were filled to the top with no remaining air space before the lid was securely screwed on. For samples that were preserved with acid or alkalis prior to transport to the laboratory, the samples bottles were filled to the level specified by the analytical laboratory.

5.2.4.2 Analyses shall be carried out in accordance with methods described in ASTM or APHA - AWWA-WEF Standard.

#### Laboratory Analytical Methods

5.2.4.3 The testing of parameters presented in **Table 5-8** for all stations was conducted by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066). Comprehensive quality assurance and control procedures were in place in order to ensure quality and consistency in results. The detection limits are provided in **Table 5-8**.

**Table 5-8 Surface Water Monitoring Detection Limits and Limit of Reporting**

Parameters	Detection Limit (in EM&A Manual)	Limit of Reporting	Method Reference
pH	0.1	0.1	APHA 4500 H+ B
Electrical conductivity	1 µS/cm	1 µS/cm	APHA 2510 B
Alkalinity	1 mg/L	1 mg/L	APHA 2320 B
COD	10 mg/L	5 mg/L	APHA 5220 C
BOD <sub>5</sub>	3 mg/L	2 mg/L	APHA 5210 B
TOC	1 mg/L	1 mg/L	APHA 5310 B
SS	0.1 mg/L	0.1 mg/L	APHA 2540 D
Ammonia-nitrogen	0.2 mg/L	0.01 mg/L	APHA 4500 NH <sub>3</sub> G
TKN	0.4 mg/L	0.1 mg/L	APHA 4500Norg: D
Nitrate	0.5 mg/L	0.01 mg/L	APHA 4500 NO <sub>3</sub> I
Sulphate	5 mg/L	1 mg/L	USEPA 375.4
Sulphite	2 mg/L	2 mg/L	APHA 4500 SO <sub>3</sub> B
Phosphate	0.01 mg/L	0.01 mg/L	APHA 4500-P B & F
Chloride	0.5 mg/L	0.5 mg/L	USEPA 325.1
Sodium	50 µg/L	50 µg/L	USEPA 6010C
Mg	50 µg/L	50 µg/L	USEPA 6010C
Ca	50 µg/L	50 µg/L	USEPA 6010C
K	50 µg/L	50 µg/L	USEPA 6010C
Fe	50 µg/L	10 µg/L	USEPA 6010C
Ni	1 µg/L	1 µg/L	USEPA 6020A
Zn	10 µg/L	10 µg/L	USEPA 6020A
Mn	1 µg/L	1 µg/L	USEPA 6020A
Cu	1 µg/L	1 µg/L	USEPA 6020A
Pb	1 µg/L	1 µg/L	USEPA 6020A
Cd	0.2 µg/L	0.2 µg/L	USEPA 6020A
Coliform Count	1 cfu/ 100mL	1 cfu/ 100mL	DoE section 7.8, 7.9.4.1 & 3
Oil and Grease	5 mg/L	5 mg/L	APHA 5520 B

#### QA/ QC Requirements

5.2.4.4 All in situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at the intervals according to manufacturer's requirement throughout all stages of the surface water quality monitoring programme. Responses of sensors and electrodes were checked with certified standard solutions before each use. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. For the on-site calibration of field equipment, the requirements of the BS 1427:2018, "Guide to on-site test methods for the analysis of waters" was observed.

## Decontamination Procedures

5.2.4.5 Water sampling equipment used during the course of the monitoring programme was decontaminated by manual washing and rinsed with clean distilled water after each sampling location.

## Sampling Management and Supervision

5.2.4.6 All sampling bottles were labelled with the sample ID (including the indication of sampling station), laboratory number and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4°C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory. The laboratory determination works started within 24 hours after collection of water samples.

## Quality Control Measures for Sample Testing

5.2.4.7 The samples testing was performed by ALS Technichem (HK) Pty Ltd. The following quality control programme was performed by the laboratory:

- One method blank; and
- One sample duplicate.

## 5.2.5 Monitoring Results

5.2.5.1 Impact surface water quality monitoring was conducted at WM1 and WM2 on 9 January 2023. No adverse weather was observed during reporting period. The detailed monitoring schedule is shown in **Appendix C**.

5.2.5.2 The summary of monitoring results are presented in **Table 5-9**. Detailed monitoring results at each monitoring station and graphical presentations of surface water quality (DO, SS and Turbidity) at the monitoring stations are given in **Appendix E** and **Appendix F**.

5.2.5.3 No particular observations are identified near the monitoring stations during the monitoring period.

5.2.5.4 No exceedance of Action and Limit Levels of surface water monitoring was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix G**.

**Table 5-9 Summary of Impact Surface Water Monitoring Results**

Monitoring Parameter(s)	Monitoring Station					
	WM1			WM2		
	Monitoring Results	Action Level	Limit Level	Monitoring Results	Action Level	Limit Level
pH	7.1	>7.7	>7.8	7.3	>7.6	>7.7
Electrical Conductivity in $\mu\text{S}/\text{cm}$	51	---	---	120	---	---
DO in mg/L	10.5	<7.4	<4	6.9	<5	<4
Turbidity in NTU	6.6	>9.2	>9.5	4.1	>108.3	>108.9
SS in mg/L	7.1	>9.7	>11.4	20.4	>94.5	>94.7
Alkalinity	16	---	---	38	---	---
COD	5.0			6		
BOD <sub>5</sub>	<2			<2		
TOC	3			2		
Ammonia-nitrogen	0.02			0.16		
TKN	0.1			0.3		
Nitrate	0.02			0.10		
Sulphate	3			7		
Sulphite	<2			<2		
Phosphate	<0.01			<0.01		
Chloride	5			7		
Sodium	7830			6400		
Mg	440			1020		
Ca	3030			11200		
K	290			1680		
Fe	660			6040		
Ni	<1			<1		
Zn	<10			31		
Mn	55			2100		
Cu	<1			2		
Pb	<1			1		
Cd	<0.2			<0.2		
Coliform Count	26			21		
Oil and Grease	<5			<5		

## 5.2.6 Recommended Mitigation Measure

5.2.6.1 The recommended surface water mitigation measures from EIA report are listed as followed:

- Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.

- The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows.
- The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silts and sediment traps should be 5 minutes under maximum flow conditions.
- All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads.
- Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.
- Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.

### 5.2.7 Event and Action Plan

5.2.7.1 Should non-compliance of the criteria occurs, action in accordance with the action plan in **Table 5-10** shall be carried out.



**Table 5-10 Event and Action Plan for Water Quality**

Event	ET	IEC	Contractor
Action level being exceeded by one sampling day	<ul style="list-style-type: none"> <li>Repeat in situ measurement to confirm findings</li> <li>Identify source(s) of impact</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Repeat measurement on next day of exceedance</li> </ul>	<ul style="list-style-type: none"> <li>Verify Notification of Exceedance</li> <li>Check monitoring data and Contractor's working methods</li> </ul>	<ul style="list-style-type: none"> <li>Rectify unacceptable practice</li> <li>Amend working methods if appropriate</li> </ul>
Action level being exceeded by two or more consecutive sampling days	<ul style="list-style-type: none"> <li>Repeat in situ measurement to confirm findings</li> <li>Identify source(s) of impact</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Discuss with Contractor and IEC for remedial measures</li> <li>Ensure mitigation measures are implemented</li> <li>Increase the monitoring frequency to daily until no exceedance of Action level</li> <li>Repeat measurement on next day of exceedance</li> </ul>	<ul style="list-style-type: none"> <li>Verify Notification of Exceedance</li> <li>Check monitoring data and Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial actions</li> <li>Review the proposed mitigation measures</li> <li>Supervise the implementation of mitigation measures</li> </ul>	<ul style="list-style-type: none"> <li>Submit proposal of additional mitigation measures to IEC of notification</li> <li>Implement the agreed mitigation measures</li> <li>Amend proposal if appropriate</li> </ul>

Event	ET	IEC	Contractor
Limit Level being exceeded by one sampling day	<ul style="list-style-type: none"> <li>Repeat in situ measurement to confirm findings</li> <li>Identify source(s) of impact</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Discuss mitigation measures with IEC and Contractor</li> <li>Ensure mitigation measure are implemented</li> </ul>	<ul style="list-style-type: none"> <li>Verify Notification of Exceedance</li> <li>Check monitoring data submitted By ET and Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial actions</li> <li>Review the proposed mitigation measures</li> <li>Supervise the implementation of mitigation measures</li> </ul>	<ul style="list-style-type: none"> <li>Critically review the working method</li> <li>Rectify unacceptable practice</li> <li>Take immediate corrective actions to avoid further exceedance</li> <li>Submit proposal of mitigation measures to IEC</li> <li>Implement the agreed mitigation measures</li> <li></li> </ul>
Limit level being exceeded by two or more consecutive sampling days	<ul style="list-style-type: none"> <li>Repeat in situ measurement to confirm findings</li> <li>Identify source(s) of impact</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC, contractor and EPD</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Discuss mitigation measures with IEC and Contractor</li> <li>Ensure mitigation measure are implemented</li> </ul>	<ul style="list-style-type: none"> <li>Verify Notification of Exceedance</li> <li>Check monitoring data submitted by ET and Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial actions</li> <li>Review the proposed mitigation measures</li> <li>Supervise the implementation of mitigation measures</li> </ul>	<ul style="list-style-type: none"> <li>Critically review the working method</li> <li>Rectify unacceptable practice</li> <li>Take immediate corrective actions to avoid further exceedance</li> <li>Submit proposal of mitigation measures to IEC</li> <li>Implement the agreed mitigation measures</li> <li>Resubmit proposals if problem still not under control</li> <li>Slow down or to stop relevant activity until exceedance is abated</li> </ul>

## 6 Waste Management

- 6.1.1 Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. Non-inert C&D materials were made up of general refuse, steels and paper/cardboard packaging materials. Steel materials generated from the Project were also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Appendix I**.
- 6.1.2 A total of 15.38 tonnes of general refuse & non-recyclable yard waste was generated during the reporting period. The general refuse generated from the Project were disposed of at the NENT Landfill. No inert waste was generated during the reporting period.
- 6.1.3 The recommended waste management mitigation measures from EIA report are listed as followed:
- Implement a trip-ticket system to ensure that the movement of C&D materials are properly documented and verified in accordance with DEVB TC(W) No. 6/2010.
  - Concrete and masonry should be used as general fill and steel reinforcement bars can be used by scrap steel mills.
  - Proper areas should be designated for waste segregation and storage wherever site conditions permit.
  - Maximise the use of reusable steel formwork to reduce the amount of C&D material.
  - Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement.
  - On-site sorting and segregation facility of all type of wastes is considered as one of the best practice in waste management and hence, should be implemented in all projects generating construction waste.
  - The sorted public fill and C&D waste should be properly reused.
  - Excavated slope, stockpiled material and bund walls should be covered by tarpaulin until used in order to prevent wind-blown dust during dry weather, and to reduce muddy runoff during wet weather.

## 7 Landfill Gas Monitoring

### 7.1 Monitoring Requirement during Construction

#### **Monitoring for Construction Works**

7.1.1 Intrinsically safe portable gas detectors should be used during excavation or when working in any confined spaces, which have the potential for presence of LFG and risk of explosion or asphyxiation. The monitoring equipment should alarm, both audibly and visually, when the concentrations of the following gases were exceeded:

- CH<sub>4</sub>: >10% Lower Explosion Limit (LEL);
- CO<sub>2</sub>: >0.5%; and
- O<sub>2</sub>: <18% by volume.

### 7.2 Monitoring Location

#### **Monitoring Locations**

7.2.1 During the construction works within the NENT Landfill Extension site with excavation of 1m deep or more, LFG concentrations should be monitored before entry and periodically during the progress of works. If drilling is required, the procedures for safety management and working procedures as stipulated in EPD's Landfill Gas Hazard Assessment – Guidance Note should be strictly adopted.

7.2.2 The monitoring frequency and areas to be monitored should be set down prior to commencement of groundworks by the Safety Officer. All measurements in excavations should be made with the monitoring tube located not more than 10mm from the exposed ground surface. Monitoring of excavations should be undertaken as follows:

7.2.3 For excavation works deeper than 1m, measurements should be made:

- at ground surface prior to excavation;
- immediately before any worker enters the excavation;
- at the beginning of each working day for the entire period the excavation remains open; and
- periodically through the working day whilst workers are in the excavation.

For excavation between 300mm and 1m deep, measurements should be made:

- directly after the excavation has been completed; and
- periodically whilst the excavation remains open.

7.2.4 For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer.

7.2.5 The locations of LFG monitoring locations during reporting period are shown in **Table 7-1**. The Site formation layout plan is shown in **Figure 2**.

**Table 7-1 Locations of LFG Monitoring during reporting period**

Monitoring Location	Type of works
Portion A +58 mpD, +55 mpD Platform	Excavation Works

## 7.3 Monitoring Equipment

- 7.3.1 Gas Detector was used for carrying out LFG monitoring for Construction Works. **Table 7-2** summarises the equipment that were used in the LFG monitoring programme. The calibration certificates are shown in **Appendix D**.

**Table 7-2 LFG Monitoring Equipment**

Equipment	Model
Gas Detector	PS200 (S/N: 373075)

## 7.4 Event and Action Plan (EAP)

- 7.4.1 Should non-compliance of the criteria occur, action in accordance with the action plan in **Table 7-2** shall be carried out.

**Table 7-2 Action Plan for the monitoring during construction phase**

Parameter	Monitoring Result	Action
Oxygen (O <sub>2</sub> )	Action Level <19% O <sub>2</sub>	Ventilate trench/void to restore O <sub>2</sub> to >19%
	Limit Level <18% O <sub>2</sub>	Stop works Evacuate personnel/prohibit entry Increase ventilation to restore O <sub>2</sub> to >19%
Methane (CH <sub>4</sub> )	Action Level >10% LEL*	Prohibit hot works Increase ventilation to restore CH <sub>4</sub> to <10% LEL
	Limit Level >20% LEL*	Stop works Evacuate personnel/prohibit entry Increase ventilation to restore CH <sub>4</sub> to <10% LEL
Carbon dioxide (CO <sub>2</sub> )	Action Level** >0.5%** CO <sub>2</sub>	Ventilate to restore CO <sub>2</sub> to <0.5%
	Limit Level >1.5% CO <sub>2</sub>	Stop works Evacuate personnel / prohibit entry Increase ventilation to restore CO <sub>2</sub> to <0.5%

\* LEL: Lower Explosive Limit - concentrations in air below which there is not enough fuel to continue an explosion.

\*\* This Action Level of CO<sub>2</sub> at 0.5% is set for reference only, assuming no CO<sub>2</sub> emission from a particular location.

Depending on the baseline CO<sub>2</sub> levels, the Action Level at a particular location will be changed.

## 7.5 Monitoring Results

- 7.5.1 The LFG monitoring was conducted at Portion A +58 mpD, +55 mpD Platform in January 2023 (Conducted on working days). The LFG monitoring results are summarized in **Table 7-3**. The details monitoring data are presented in **Appendix E**.

**Table 7-3 Summary of LFG Monitoring Results**

LFG Monitoring Station	Monitoring Date	Monitoring Parameter(s)			
		CH <sub>4</sub> in %	LEL in %/v	CO <sub>2</sub> in %	O <sub>2</sub> in %
		Monitoring Results			
Portion A +58 mpD,+55 mpD Platform	3 Jan 2023	0	0	0	20.5
	4 Jan 2023	0	0	0	20.4
	5 Jan 2023	0	0	0	20.4
	6 Jan 2023	0	0	0	20.6
	7 Jan 2023	0	0	0	20.6
	9 Jan 2023	0	0	0	20.4
	10 Jan 2023	0	0	0	20.3
	11 Jan 2023	0	0	0	20.3
	12 Jan 2023	0	0	0	20.3
	13 Jan 2023	0	0	0	20.1
	14 Jan 2023	0	0	0	20.1
	16 Jan 2023	0	0	0	20.2
	17 Jan 2023	0	0	0	20.2
	18 Jan 2023	0	0	0	20.3
	19 Jan 2023	0	0	0	20.3
	20 Jan 2023	0	0	0	20.3
	21 Jan 2023	0	0	0	20.4
	27 Jan 2023	0	0	0	20.3
	28 Jan 2023	0	0	0	20.2
	30 Jan 2023	0	0	0	20.3
	31 Jan 2023	0	0	0	20.3
<b>Action Level</b>		>10% LEL	---	>0.5%** CO <sub>2</sub>	<19%

\* LEL: Lower Explosive Limit - concentrations in air below which there is not enough fuel to continue an explosion.

\*\* This Limit Level of CO<sub>2</sub> at 0.5% is set for reference only, assuming no CO<sub>2</sub> emission from a particular location.

7.5.2 No exceedance of Limit Levels of LFG was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix G**.

7.5.3 No effect that arose from the other special phenomena and work progress of the concerned site was noted during the current monitoring month.

## 7.6 Recommended Mitigation Measures

3.1.7.2 The recommended landfill gas mitigation measures from EIA report are listed as followed:

- Special LFG precautions should be taken due to close proximity of NENT landfill extension site to existing landfill to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity).
- Prominent safety warning signs should be erected on-site to alert all personnel and visitors of LFG hazards during excavation works.

- No smoking or burning should be permitted on-site.
- Prominent 'No smoking' and 'No Naked Flames' signs should be erected on-site.
- No worker should be allowed to work alone at any time in excavated trenches or confined areas on-site.
- Adequate fire fighting equipment should be provided on-site.
- Construction equipment should be equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors.
- Electrical motors and extension cords should be explosion-proof and intrinsically safe for use on-site.
- 'Permit to Work' system should be implemented.
- Welding, flame-cutting or other hot works should be conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works.

## 8 Landscape and Visual

### 8.1 Monitoring Requirement

- 8.1.1 In order to monitor the landscape and visual impact after providing mitigation measures effectively, all the specified and affected LCAs, LR and VSRs should be monitored. Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.
- 8.1.2 All relevant environmental mitigation measures listed in the approved EIA Report and the EM&A Manual and their implementation status are summarised in **Appendix K**.

### 8.2 Result and Observation

- 8.2.1 Measures to mitigate the landscape and visual impacts during the construction phase has been checked to ensure compliance with the intended aims of the measures within the reporting period. The progress of the engineering works are regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken.
- 8.2.2 In order to monitor the landscape and visual impact after providing mitigation measures effectively, all the specified and affected LCAs, LR and VSRs should be monitored. Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.



## 9 Cultural Heritage

- 9.1.1 The Mitigation measures for preservation of the cultural landscape feature located within the project area was conducted before commencement of construction of the project based on the requirement of Survey Report and Mapping Records for Boulder Paths BP1 & 2 & Conditions of G2, G4, G5 G6, G7, G8, G14, G15, G25, G26 and G27 within NENTX.
- 9.1.2 The survey and mapping works carried out on 25 April 2022 and the verification works carried out on 23 August 22 confirmed that both 2 boulder paths BP1 and BP2 are fall outside the site boundary and the Project area.
- 9.1.3 All the affected graves within the waste boundary have been removed in accordance with section 119(1) of the Public Health and Municipal Services Ordinance (Cap 132). Removal of the graves as shown on Figure 2 attached to the FEP was proven by the visit of graves on 8 July 2022. All the graves as shown on Figure 2 attached to the FEP were abandoned and removed and no mitigation or preservation measures is necessary.
- 9.1.4 The Survey Report and Mapping Records for Boulder Paths BP1 & 2 & Conditions of G2, G4, G5 G6, G7, G8, G14, G15, G25, G26 and G27 within NENTX were certified by ET and verified by IEC on 15 October 2022 and submitted to EPD (on 15 October 2022) no later than four weeks before commencement of construction of the project in accordance with Condition 2.4 of the FEP-01/292/2007.
- 9.1.5 Implementation of the mitigation measures such as temporary fencing to protect the boulder path and setting up warning notices during construction phase of the Project has been monitored through the regular site inspection/audit. The temporary fencing locations are shown in **Appendix M**. In case of any presence of undiscovered grave during construction phase, AMO will be informed as soon as possible.

## 10 Ecological Monitoring

- 10.1.1 In the reporting period, the post-translocation monitoring for the Endemic Freshwater Crab *Somanniathelphusa zanklon* was conducted on 30 January 2023 based on the requirement of the approved Revised Translocation Proposal for the Endemic Freshwater Crab *Somanniathelphusa zanklon*. The 6<sup>th</sup> Post-Translocation Monitoring Report (January 2023) presents the details of requirements, monitoring results and site inspection with photos. The site inspection photos are also summarized in **Appendix N**. During the reporting period, no *S. zanklon* individual is identified.
- 10.1.2 The post-transplantation monitoring was conducted on 13 and 26 January 2023 based on the requirement of the approved Transplantation Proposal for Plant Species of Conservation Importance (Rev.1). The 4<sup>th</sup> Post-transplantation Monitoring and Audit Report (13<sup>th</sup> January 2023) & 5<sup>th</sup> Post-transplantation Monitoring and Audit Report (26<sup>th</sup> January 2023) present the details of requirements, monitoring results and site inspection with photos. The site inspection photos are also summarized in **Appendix N**. During the reporting period, the numbers, measurements, and health conditions of the transplanted plant species are recorded.
- 10.1.3 The details of requirements, monitoring results and site inspection with photos for the post-translocation monitoring and post-transplantation monitoring would be reported separately.
- 10.1.4 The milestone of the ecological monitoring is presented in **Table 11-1**. The softcopies of the submissions is provided in <https://www.nentx-ema.com/ep-submissions/>.

**Table 11-1 Milestone of the Ecological Monitoring**

Type of Monitoring	Monitoring Event No.	Monitoring Date
Post-translocation Monitoring	1 <sup>st</sup> (Aug 2022)	29 Aug 2022
	2 <sup>nd</sup> (Sep 2022)	28 Sep 2022
	3 <sup>rd</sup> (Oct 2022)	28 Oct 2022
	4 <sup>th</sup> (Nov 2022)	22 Nov 2022
	5 <sup>th</sup> (Dec 2022)	29 Dec 2022
	6 <sup>th</sup> (Jan 2023)	30 Jan 2023
Post-transplantation Monitoring	1 <sup>st</sup>	24 Nov 2022
	2 <sup>nd</sup>	9 Dec 2022
	3 <sup>rd</sup>	21 Dec 2022
	4 <sup>th</sup>	13 Jan 2023
	5 <sup>th</sup>	26 Jan 2023

## 11 Site Inspection and Audit

11.1.1 Site Inspection and audits were carried out by ET on weekly basis to monitor the implementation of proper environmental management practices and mitigation measures in the Project Site.

11.1.2 Weekly ET environmental site inspections were conducted in the reporting period on 03, 09, 16 and 27 January 2023. A joint environmental site inspection was carried out by the representatives of the ER, the Contractor, IEC and the ET on 16 January 2023. The joint environmental site inspection records are shown in **Appendix J**. There was no noncompliance recorded during the site inspections.

11.1.3 Major findings and recommendations are summarized as follows:

### 03 January 2023

- The work area was dry and fugitive dust was observed from loading and unloading activity in Portion A and Portion D. The Contractor has been reminded to schedule watering for the work area.
- Rotten leaves and sediments were observed in the channel at Portion D. The Contractor has been reminded to clean up the channel at Portion D.

### 09 January 2023

- Plant equipment was placed on the ground without impervious sheets in SBA. The Contractor has been reminded to place the maintenance parts and equipment on impervious sheet to prevent land contamination.
- The work area in SBA was observed dry and fugitive dust was observed. The Contractor has been reminded to schedule watering for work area in SBA area.

### 16 January 2023

- The vehicle entrance was not maintained properly in Portion A. Earth bund shall be provided at the vehicle washing entrance to prevent leakage of the run-off. The Contractor has been reminded to repave the road section between the washing facilities and the exit point.
- Open stockpile was observed in Portion D. The Contractor has been reminded to cover the open stockpile with impervious sheets.
- Sand and silt were accumulated in the channel of the vehicle washing. The Contractor has been reminded to remove the sand and silt in the channel regularly.

### 27 January 2023

- Dusty stockpiles were observed in SBA. The contractor was recommended that dusty stockpile shall be covered with impervious sheet to prevent dust dispersion.
- Oil stains were observed under the excavator in Portion D. The contractor was recommended that Oil stains shall be cleared and disposed of as chemical waste.

- The exposed earth was dry and dusty in Portion D. The Contractor has been reminded to cover the exposed earth with impervious sheets or other means to prevent dust dispersion.
- Water spray or dust suppression chemical shall be provided during mechanical breaking operation in SBA. The Contractor has been reminded to spray water on surface continuously during breaking work.

11.1.4 Environmental Protection Department-Regional Office (North) conducted general site inspection on 18 January 2023. No special findings were identified during the inspection.

## **12 Environmental Non-conformance**

### **12.1 Summary of Monitoring Exceedance**

12.1.1 No exceedance of the Action and Limit Levels was recorded at monitoring station during the reporting period.

### **12.2 Summary of Environmental Non-compliance**

12.2.1 No non-compliance event was recorded during the reporting period.

### **12.3 Summary of Environmental Complaint**

12.3.1 No environmental complaint was recorded during the reporting period.

### **12.4 Summary of Environmental Summons and Successful Prosecution**

12.4.1 No summons was received during the reporting period

## 13 Implementation Status on Environmental Mitigation Measures

13.1.1 The Contractor has generally implemented environmental mitigation measures and requirements as stated in the EIA Report, the EP and EM&A Manual and the contract documents. The implementation status during the reporting period is summarized in **Appendix K**.

## 14 Future Key Issues

### 14.1 Key Issues for the Coming Month

14.1.1 Works to be undertaken for the coming monitoring periods are summarized below. Detailed construction activities and locations are summarized in **Appendix L**.

-	Material loading and unloading, site traffic
-	Permanent site office foundation works with pouring of concrete
-	Site clearance
-	Installation of permanent fencing
-	Site formation
-	Tree felling

14.1.2 Potential environmental impacts arising from the above construction activities are mainly associated with air quality, construction noise, water quality, waste management, landfill gas monitoring, landscape and visual, cultural heritage and ecology

### 14.2 Monitoring Schedule for the Next Month

14.2.1 The tentative schedule of environmental monitoring for the next reporting period is presented in **Appendix C**.

### 14.3 Construction Programme for the Next Month


14.3.1 The most updated construction programme for the Project is presented in **Appendix A**.

## 15 Conclusion

- 15.1.1 1-hr & 24-hr TSP impact monitoring was carried out in the reporting month. No Action / Limit Level exceedance at AM1, AM2 & AM3 was recorded during the period.
- 15.1.2 Construction noise monitoring was carried out in the reporting month. No Action / Limit Level exceedance at NM1a & NM2a was recorded during the period.
- 15.1.3 Site clearance of future landfilling area is in progress. The installation of groundwater monitoring boreholes will be installed after the site formation work of the landfilling area. The target commencement period of groundwater monitoring will be in 2026.
- 15.1.4 Surface water monitoring was carried out in the reporting month. No Action / Limit Level exceedance at WM1 & WM2 was recorded during the period.
- 15.1.5 Landfill Gas Monitoring was carried out in the reporting month. No exceedance of Limit Levels of LFG was recorded during the reporting period.
- 15.1.6 In terms of cultural heritage, implementation of the mitigation measures such as temporary fencing to protect the boulder path and setting up warning notices during construction phase of the Project has been monitored through the regular site inspection/audit in the reporting period. All the mitigation measures are in order.
- 15.1.7 Post-translocation Monitoring was carried out in the reporting period. No *S. zanklon* individual was found. Post-transplantation monitoring was carried out in the reporting month. The numbers, measurements and health conditions of the transplanted species are recorded.
- 15.1.8 Four environmental site inspections were carried out in the reporting month. Recommendations on mitigation measures for Permit/ Licenses were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 15.1.9 No environmental complaint was recorded during the reporting period.
- 15.1.10 No non-compliance event was recorded during the reporting period.
- 15.1.11 No notification of summons and prosecution was received during the reporting period.
- 15.1.12 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.




## Figure 1 Location of the Project Site




## Figure 2 Impact Air, Noise & Surface Water Quality Monitoring Locations






## Appendix A Construction Program





環境保護署  
Environmental Protection Department






環境保護署  
Environmental Protection Department

</





環境保護署

Environmental Protection Department

Remaining Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone


Summary

NORTH EAST NEW TERRITORIES (NENTX) LANDFILL EXTENSION

BASELINE PROGRAMME - EXTRACTED (REV.3)

INITIAL WORKS (PHASE 1)

Page 3 of 4




Date	Revision	Checked	Approved
08-Jul-22	EXTRACTED - ISSUED 14JAN2023	DW	AY





## Appendix B Project Organization Chart & Management Structure



Notes:

EPD - Environmental Protection Department

Arup – Ove Arup & Partners Limited

Veolia - Veolia Environmental Services Hong Kong Limited

Meinhardt - Meinhardt Infrastructure And Environment Limited

Aurecon - Aurecon Hong Kong Limited

Line of Communication

## Appendix C Monitoring Schedule for Reporting Month & Next Month



**Impact Monitoring Schedule for NENT Landfill Extension (January 2023)**

2-2023						
Sun 1	Mon 2	Tue 3	Wed 4	Thur 5	Fri 6	Sat 7
		Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a				
8	9 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a Surface water quality monitoring at WM1 and WM2	10	11	12	13	14 Air quality monitoring at AM1, AM2 and AM3
15	16	17	18	19	20 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	21
22	23	24	25	26 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	27	28
29	30	31				

- Remark:
1. Air quality monitoring includes 1-hour TSP and 24-hour TSP monitoring at AM1, AM2 and AM3 (Ref.: Table 3.1 of the approved EM&A Manual).
  2. Noise monitoring includes 30-minute construction noise monitoring at NM1a and NM2a (Ref.: Table 4.1 of the approved EM&A Manual).
  3. Surface water quality monitoring includes in-situ measurement and water sampling for laboratory analysis at WM1 and WM2 (Ref.: Table 5.5 and Section 5.5.6 of the approved EM&A Manual).

**Impact Monitoring Schedule for NENT Landfill Extension (February 2023) (version 1.0)**

2-2023						
Sun	Mon	Tue	Wed	Thur	Fri	Sat
			1 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	2	3	4
5	6	7 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a Surface water quality monitoring at WM1 and WM2	8	9	10	11
12	13 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	14	15	16	17	18 Air quality monitoring at AM1, AM2 and AM3
19	20	21	22	23	24 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	25
26	27	28				

Remark:

1. The schedule is tentative only and would be subject to changes due to unforeseen circumstances.
2. Air quality monitoring includes 1-hour TSP and 24-hour TSP monitoring at AM1, AM2 and AM3 (Ref.: Table 3.1 of the approved EM&A Manual).
3. Noise monitoring includes 30-minute construction noise monitoring at NM1a and NM2a (Ref.: Table 4.1 of the approved EM&A Manual).
4. Surface water quality monitoring includes in-situ measurement and water sampling for laboratory analysis at WM1 and WM2 (Ref.: Table 5.5 and Section 5.5.6 of the approved EM&A Manual).

## Appendix D Calibration Certificates

Noise



**MAXLAB**

## CALIBRATION CERTIFICATE

**Certificate Information****Date of Issue**

11-Feb-2022

**Certificate Number**

MLCN220284S

**Customer Information****Company Name**

Acuity Sustainability Consulting Limited

**Address**Unit E, 12/F., Ford Glory Plaza,  
Nos. 37-39 Wing Hong Street,  
Cheung Sha Wan,  
Kowloon, HK**Equipment-under-Test (EUT)****Description**

Sound Level Calibrator

**Manufacturer**

Rion

**Model Number**

NC-74

**Serial Number**

34504770

**Equipment Number**

--

**Calibration Particular****Date of Calibration**

11-Feb-2022

**Calibration Equipment**

4231(MLTE008) / AV200063 / 23-Jun-23

1357(MLTE190) / MLEC21/05/02 / 26-May-22

**Calibration Procedure**

MLCG00, MLCG15

**Calibration Conditions**

Laboratory

Temperature

23 °C ± 5 °C

Relative Humidity

55% ± 25%

EUT

Stabilizing Time

Over 3 hours

Warm-up Time

Not applicable

Power Supply

Internal battery

**Calibration Results**Calibration data were detailed in the continuation pages.  
Calibration result was within EUT specification.**Approved By & Date**

K.O. Lo

11-Feb-2022

**Statements**

- \* Calibration equipment used for this calibration are traceable to national / international standards.
- \* The results on this Calibration Certificate only relate to the values measured at the time of the calibration and the uncertainties quoted will not include allowance for the EUT long term drift, variation with environmental changes, vibration and shock during transportation, overloading, mishandling, misuse, and the capacity of any other laboratory to repeat the measurement.
- \* MaxLab Calibration Centre Limited shall not be liable for any loss or damage resulting from the use of the EUT.
- \* The copy of this Certificate is owned by MaxLab Calibration Centre Limited. No part of this Certificate may be reproduced without the prior written approval of MaxLab Calibration Centre Limited.



Certificate No. MLCN220284S

<i>Calibration Data</i>				
EUT Setting	Standard Reading	EUT Error from Setting	Calibration Uncertainty	EUT Specification
94 dB	94.0 dB	0.0 dB	0.20 dB	± 0.3 dB

- END -

Calibrated By : Dan  
Date : 11-Feb-22

Checked By : K.O. Lo  
Date : 11-Feb-22

Page 2 of 2

萬儀校正中心有限公司  
MaxLab Calibration Centre Limited

香港新界葵涌華星街 16-18 號保盈工業大廈 9 樓 B 室

Unit B, 9/F., Baldwin Industrial Bldg., 16-18 Wah Sing Street, Kwai Chung, N.T., Hong Kong Tel: (852) 2116 1380 Fax: (852) 2264 6480 Email: info@maxlab.com.hk

# *Certificate of Calibration*

*for*

*Description:* *Sound Level Meter*  
*Manufacturer:* *NTi Audio*  
*Type No.:* *XL2 (Serial No.: A2A-09696-E0)*  
*Microphone:* *ACO 7052 (Serial No.:68840)*  
*Preamplifier:* *NTi Audio M2211 MA220 (Serial No.:5287)*

*Submitted by:*

*Customer:* *Acumen Environmental Engineering and Technologies Co. Ltd.*  
*Address:* *Unit D, 12/F, Ford Glory Plaza,*  
*Nos. 37-39 Wing Hong Street,*  
*Cheung Sha Wan, Kowloon, Hong Kong*

Upon receipt for calibration, the instrument was found to be:

- ☒ Within  
☐ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 24 March 2022

Date of calibration: 26 March 2022

Calibrated by:   
Calibration Technician

Certified by:   
Mr. Ng Yan Wa  
Laboratory Manager

Date of issue: 26 March 2022



Certificate No.: APJ21-161-CC001

Page 1 of 4



**1. Calibration Precaution:**

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

**2. Calibration Conditions:**

Air Temperature: 22.6°C  
Air Pressure: 1006 hPa  
Relative Humidity: 74.5 %

**3. Calibration Equipment:**

	Type	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV200041	HOKLAS

**4. Calibration Results**

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA SPL	Fast		94	1000	94.1	±0.4

Linearity

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA SPL	Fast		94	1000	94.1	Ref
				104		104.1	±0.3
				114		114.1	±0.3

Time Weighting

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA SPL	Fast		94	1000	94.1	Ref
		Slow				94.1	±0.3

Certificate No.: APJ21-161-CC001



Page 2 of 4

## Frequency Response

## Linear Response

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dB	SPL	94	31.5	94.0	$\pm 2.0$
				63	94.1	$\pm 1.5$
				125	94.1	$\pm 1.5$
				250	94.0	$\pm 1.4$
				500	94.1	$\pm 1.4$
				1000	94.1	Ref
				2000	94.3	$\pm 1.6$
				4000	94.9	$\pm 1.6$
				8000	93.6	$+2.1; -3.1$

## A-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA	SPL	94	31.5	54.7	$-39.4 \pm 2.0$
				63	67.9	$-26.2 \pm 1.5$
				125	78.0	$-16.1 \pm 1.5$
				250	85.4	$-8.6 \pm 1.4$
				500	90.9	$-3.2 \pm 1.4$
				1000	94.1	Ref
				2000	95.5	$+1.2 \pm 1.6$
				4000	95.9	$+1.0 \pm 1.6$
				8000	92.5	$-1.1 \pm 2.1; -3.1$

## C-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBC	SPL	94	31.5	91.0	$-3.0 \pm 2.0$
				63	93.2	$-0.8 \pm 1.5$
				125	93.9	$-0.2 \pm 1.5$
				250	94.0	$-0.0 \pm 1.4$
				500	94.1	$-0.0 \pm 1.4$
				1000	94.1	Ref
				2000	94.1	$-0.2 \pm 1.6$
				4000	94.1	$-0.8 \pm 1.6$
				8000	90.6	$-3.0 \pm 2.1; -3.1$

Certificate No.: APJ21-161-CC001



Page 3 of 4



## 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.05
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

### Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No.: APJ21-161-CC001



Page 4 of 4





輝創工程有限公司  
Sun Creation Engineering Limited  
Calibration & Testing Laboratory

# Certificate of Calibration

## 校正證書

Certificate No. : C216243  
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC21-2101)      Date of Receipt / 收件日期 : 12 October 2021

Description / 儀器名稱 : Mini Anemometer  
Manufacturer / 製造商 : RS PRO  
Model No. / 型號 : RS-90  
Serial No. / 編號 : 210722168  
Supplied By / 委託者 : Acuity Sustainability Consulting Limited  
Room C 11/F, Ford Glory Plaza, No. 37-39 Wing Hong Street,  
Cheung Sha Wan, Kowloon

### TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}\text{C}$       Relative Humidity / 相對濕度 :  $(50 \pm 25)\%$   
Line Voltage / 電壓 : ---

### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 25 October 2021

### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Testo Industrial Services GmbH, Germany
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : CKLo  
測試 : C K Lo  
Assistant Engineer

Certified By : H C Chan  
核證 : H C Chan  
Engineer

Date of Issue : 26 October 2021  
簽發日期

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory  
c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong  
輝創工程有限公司 - 校正及檢測實驗室  
c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

# Certificate of Calibration

## 校正證書

Certificate No. : C216243  
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- Test equipment :

Equipment ID	Description	Certificate No.
CL018	Portable Calibrator	C204749
CL041 & CL041B	Digital Thermometer	C212654
CL042 & CL042B	Digital Thermometer	C212655
CL292	Recorder	C214057
CL330	Environmental Chamber	C205909
CL386	Multi-function Measuring Instrument	S16494

- Test procedure : MA006 & MA130N.

- Results :

### 4.1 Air Velocity

Applied Value (m/s)	UUT Reading (m/s)	Measured Correction		
		Value (m/s)	Measurement Uncertainty	
			Expanded Uncertainty (m/s)	Coverage Factor
2.01	1.70	+0.31	0.15	2.0
4.00	3.75	+0.25	0.20	2.0
6.01	5.81	+0.20	0.25	2.0
8.00	7.74	+0.26	0.29	2.0
10.01	9.84	+0.17	0.34	2.0

The results presented are the mean of 10 measurements at each calibration point.

### 4.2 Temperature

Applied Value (°C)	UUT Reading (°C)	Measured Correction		
		Value (°C)	Measurement Uncertainty	
			Expanded Uncertainty (°C)	Coverage Factor
25.0	24.8	+0.2	0.5	2.0

The results presented are the mean of 3 measurements at each calibration point.

Remarks : - The Measured Corrections are defined as :  
Value = Applied Value - UUT Reading

- The expanded uncertainties are for a level of confidence of 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



# Air Quality

## Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date: 3-Dec-22 to 4-Dec-22  
Next Verification Test Date: 2-Dec-23  
Unit-under-Test- Model No. Sibata LD-5R  
Unit-under-Test Serial No. 0Z4545  
Our Report Reference No. RPT-22-HVS-0026  
Calibration Location: AM2, Located near the Leachate Treatment Works within the NENT Landfill

Standard Equipment Information			
Verification Equipment Type	Tisch TSP HVS	Tisch HVS Calibrator	
Standard Equipment Model No.	TE-5170X	TE-5025A	
Equipment serial no.	MFC 1106	3465	
Last Calibration Date	1-Dec-22	28-Jun-22	
Next Calibration Date	31-Jan-23	27-Jun-23	

Verification Test No.	Date	Time			K-Factor	Counts/Minute (R)	Total Counts (TC)	TSP Sample ID No.	Dust Concentration (ug/m3), (C)
		Start-time	End-time	Elapsed Time (in min)		x-axis			y axis
1	3/12/2022	194.73	198.08	201.00	0.00120	51	10251	R222043/1	61
2	3/12/2022	198.08	201.27	191.40	0.00102	34	6444	R222043/2	34
3	3/12/2022	201.27	204.35	184.80	0.00111	44	8193	R222043/3	49
4	4/12/2022	252.37	255.36	179.40	0.00122	55	9927	R222044/1	67
5	4/12/2022	255.38	258.38	180.00	0.00120	52	9360	R222044/2	62
6	4/12/2022	258.38	261.38	180.00	0.00112	63	11340	R222044/3	70
					0.00114				

K-Factor to be inputted in LD-5R (corrected 1 decimal point): 1.1

By Linear Regression of y on x:


slope, mh= 1.3204

intercept, ch= -8.3520


\*Correlation Coefficient, R= 0.9780

Verification Test Result: Strong Correlation, Results were accepted.

\* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.

Verified By:   
Technical Manager

Date: 05-12-2022



## Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date: 3-Dec-22 to 4-Dec-22  
Next Verification Test Date: 2-Dec-23  
Unit-under-Test- Model No.: Sibata LD-5R  
Unit-under-Test Serial No.: 882106  
Our Report Reference No.: RPT-22-HVS-0027  
Calibration Location: AM2, Located near the Leachate Treatment Works within the NENT Landfill

Standard Equipment Information			
Verification Equipment Type	Tisch TSP HVS	Tisch HVS Calibrator	
Standard Equipment Model No.	TE-5170X	TE-5025A	
Equipment serial no.	MFC 1106	3465	
Last Calibration Date	1-Dec-22	28-Jun-22	
Next Calibration Date	31-Jan-23	27-Jun-23	

Verification Test No.	Date	Time			K-Factor	Counts/Minute (R)	Total Counts (TC)	TSP Sample ID No.	Dust Concentration (ug/m3), (C)
		Start-time	End-time	Elapsed Time (in min)	K-Factor (K=C/R)	x-axis			y axis
1	3/12/2022	194.73	198.08	201.00	0.00123	50	9983	R222043/1	61
2	3/12/2022	198.08	201.27	191.40	0.00092	37	7146	R222043/2	34
3	3/12/2022	201.27	204.35	184.80	0.00103	48	8870	R222043/3	49
4	4/12/2022	252.37	255.36	179.40	0.00108	62	11183	R222044/1	67
5	4/12/2022	255.38	258.38	180.00	0.00110	57	10260	R222044/2	62
6	4/12/2022	258.38	261.38	180.00	0.00108	65	11760	R222044/3	70
					0.00107				

K-Factor to be inputted in LD-5R (corrected 1 decimal point): 1.1

By Linear Regression of y on x:

slope, mh= 1.2417

intercept, ch= -8.6314

\*Correlation Coefficient, R= 0.9513


Verification Test Result: Strong Correlation, Results were accepted.

\* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.

Verified By:

  
Technical Manager

Date: 05-12-2022



## Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date: 3-Dec-22 to 4-Dec-22  
Next Verification Test Date: 2-Dec-23  
Unit-under-Test- Model No. Sibata LD-5R  
Unit-under-Test Serial No. 882110  
Our Report Reference No. RPT-22-HVS-0025  
Calibration Location: AM2, Located near the Leachate Treatment Works within the NENT Landfill

Standard Equipment Information			
Verification Equipment Type	Tisch TSP HVS	Tisch HVS Calibrator	
Standard Equipment Model No.	TE-5170X	TE-5025A	
Equipment serial no.	MFC 1106	3465	
Last Calibration Date	1-Dec-22	28-Jun-22	
Next Calibration Date	31-Jan-23	27-Jun-23	

Verification Test No.	Date	Time			K-Factor	Counts/Minute (R)	Total Counts (TC)	TSP Sample ID No.	Dust Concentration (ug/m <sup>3</sup> ), (C)
		Start-time	End-time	Elapsed Time (in min)		x-axis			y axis
1	3/12/2022	194.73	198.08	201.00	0.00101	61	12194	R222043/1	61
2	3/12/2022	198.08	201.27	191.40	0.00089	38	7337	R222043/2	34
3	3/12/2022	201.27	204.35	184.80	0.00108	46	8439	R222043/3	49
4	4/12/2022	252.37	255.36	179.40	0.00110	61	11003	R222044/1	67
5	4/12/2022	255.38	258.38	180.00	0.00112	56	10080	R222044/2	62
6	4/12/2022	258.38	261.38	180.00	0.00104	68	12180	R222044/3	70
					0.00104				

K-Factor to be inputted in LD-5R (corrected 1 decimal point): 1.0

By Linear Regression of y on x:


slope, mh= 1.1984

intercept, ch= -8.3267

\*Correlation Coefficient, R= 0.9700

Verification Test Result: Strong Correlation, Results were accepted.

\* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.



Verified By:

  
Technical Manager

Date: 05-12-2022



## Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date: 3-Dec-22 to 4-Dec-22  
Next Verification Test Date: 2-Dec-23  
Unit-under-Test- Model No. Sibata LD-5R  
Unit-under-Test Serial No. 942532  
Our Report Reference No. RPT-22-HVS-0024  
Calibration Location: AM2, Located near the Leachate Treatment Works within the NENT Landfill

Standard Equipment Information			
Verification Equipment Type	Tisch TSP HVS	Tisch HVS Calibrator	
Standard Equipment Model No.	TE-5170X	TE-5025A	
Equipment serial no.	MFC 1106	3465	
Last Calibration Date	1-Dec-22	28-Jun-22	
Next Calibration Date	31-Jan-23	27-Jun-23	

Verification Test No.	Date	Time			K-Factor	Counts/Minute (R)	Total Counts (TC)	TSP Sample ID No.	Dust Concentration (ug/m3), (C)
		Start-time	End-time	Elapsed Time (in min)		x-axis			y axis
1	3/12/2022	194.73	198.08	201.00	0.00111	55	11122	R222043/1	61
2	3/12/2022	198.08	201.27	191.40	0.00093	37	7082	R222043/2	34
3	3/12/2022	201.27	204.35	184.80	0.00110	45	8316	R222043/3	49
4	4/12/2022	252.37	255.36	179.40	0.00113	60	10704	R222044/1	67
5	4/12/2022	255.38	258.38	180.00	0.00120	52	9360	R222044/2	62
6	4/12/2022	258.38	261.38	180.00	0.00104	68	12180	R222044/3	70
					0.00108				

K-Factor to be inputted in LD-5R (corrected 1 decimal point): 1.1

By Linear Regression of y on x:


slope, mh= 1.1919

intercept, ch= -5.3851


\*Correlation Coefficient, R= 0.9543

Verification Test Result: Strong Correlation, Results were accepted.

\* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.

Verified By:   
Technical Manager

Date: 05-12-2022



## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

### Site Information

Location:	NENTX	Site ID:	AM1	Date:	01-Dec-2022
Serial No:	1105	Model:	TE-5170X	Operator:	Andy Li

### Ambient Condition

Corrected Pressure (mm Hg):	759.7	Temperature (deg K):	302.1
-----------------------------	-------	----------------------	-------

### Calibration Orifice

Model:	TE-5025A	Slope:	1.28946
Serial No.:	3465	Intercept:	-0.01207
Calibration Due Date:	28-Jun-23	Corr. Coeff	0.99998

### Calibration Data

Plate or Test #	In,H2O (in)	Qa, X-Axis (m3/min)	I, CFM (chart)	IC, Y-Axis (corrected)
1	0.60	0.388	45.0	28.37
2	1.10	0.522	51.0	32.16
3	1.50	0.608	54.0	34.05
4	1.90	0.683	57.0	35.94
5	2.40	0.767	60.0	37.83

### Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

m= 24.8397      b= 18.9217      Corr. Coeff= 0.9988

Sampler set point(SSP) 49 CFM

### Calculations

$$Q_{std} = 1/m[\sqrt{(H_2O(P_a/P_{std})(T_{std}/T_a))} - b]$$

$$IC = I[\sqrt{(P_a/P_{std})(T_{std}/T_a)}]$$

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

$$(1.21 \cdot m + b) / [\sqrt{(298/T_a)(P_a/760)}]$$

m = sampler slope


b = sampler intercept

I = chart response

Ta = average temperature

Pa = average pressure

Flow Rate Chart



Checked by:                     

Date: 01-Dec-2022

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

### Site Information

Location:	NENTX	Site ID:	AM2	Date:	01-Dec-2022
Serial No:	1106	Model:	TE-5170X	Operator:	Andy Li

### Ambient Condition

Corrected Pressure (mm Hg):	759.7	Temperature (deg K):	302.1
-----------------------------	-------	----------------------	-------

### Calibration Orifice

Model:	TE-5025A	Slope:	1.28946
Serial No.:	3465	Intercept:	-0.01207
Calibration Due Date:	28-Jun-23	Corr. Coeff	0.99998

### Calibration Data

Plate or Test #	In, H <sub>2</sub> O (in)	Qa, X-Axis (m <sup>3</sup> /min)	I, CFM (chart)	IC, Y-Axis (corrected)
1	0.30	0.277	41.0	25.85
2	1.00	0.498	48.0	30.27
3	1.80	0.665	52.0	32.79
4	2.30	0.751	57.0	35.94
5	2.90	0.842	62.0	39.09

### Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

m= 22.4910      b= 19.1407

Corr. Coeff= 0.9855

Sampler set point(SSP) 47 CFM

### Calculations

$$Q_{std} = 1/m[\sqrt{H_2O(P_a/P_{std})(T_{std}/T_a)} - b]$$

$$IC = I[\sqrt{P_a/P_{std}}(T_{std}/T_a)]$$

Q<sub>std</sub> = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Q<sub>std</sub> slope

b = calibrator Q<sub>std</sub> intercept

T<sub>a</sub> = actual temperature during calibration (deg K)

P<sub>a</sub> = actual pressure during calibration (mm Hg)

T<sub>std</sub> = 298 deg K

P<sub>std</sub> = 760 mm Hg

For subsequent calculation of sampler flow:

$$(1.21 \cdot m + b) / [\sqrt{298/T_a}(P_a/760)]$$

m = sampler slope


b = sampler intercept

I = chart response

T<sub>av</sub> = average temperature

P<sub>av</sub> = average pressure

Flow Rate Chart



Checked by:                     

Date: 01-Dec-2022



## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

### Site Information

Location:	NENTX	Site ID:	AM3	Date:	01-Dec-2022
Serial No:	1856	Model:	TE-5170X	Operator:	Andy Li

### Ambient Condition

Corrected Pressure (mm Hg):	759.7	Temperature (deg K):	302.1
-----------------------------	-------	----------------------	-------

### Calibration Orifice

Model:	TE-5025A	Slope:	1.28946
Serial No.:	3465	Intercept:	-0.01207
Calibration Due Date:	28-Jun-23	Corr. Coeff:	0.99998

### Calibration Data

Plate or Test #	In,H2O (in)	Qa, X-Axis (m3/min)	I, CFM (chart)	IC, Y-Axis (corrected)
1	0.40	0.319	42.0	26.48
2	0.90	0.473	46.0	29.01
3	1.20	0.545	51.0	32.16
4	1.90	0.683	56.0	35.31
5	2.20	0.735	58.0	36.57

### Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

m= 25.0757      b= 18.0890      Corr. Coeff= 0.9913

Sampler set point(SSP) 49 CFM

### Calculations

$$Q_{std} = 1/m[\sqrt{H_2O(P_a/P_{std})(T_{std}/T_a)} - b]$$

$$IC = I[\sqrt{P_a/P_{std}}](T_{std}/T_a)$$

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

$$(1.21 \cdot m + b) / [\sqrt{298/T_a}(P_a/760)]$$

m = sampler slope


b = sampler intercept

I = chart response

Tav = average temperature

Pav = average pressure

Flow Rate Chart



Checked by:                     

Date: 01-Dec-2022



# Certificate of Calibration

**Calibration Certification Information**

**Cal. Date:** June 28, 2022      **Rootsmeter S/N:** 438320      **Ta:** 296 °K  
**Operator:** Jim Tisch      **Pa:** 755.1 mm Hg  
**Calibration Model #:** TE-5025A      **Calibrator S/N:** 3465

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4290	3.2	2.00
2	3	4	1	1.0130	6.4	4.00
3	5	6	1	0.9050	7.9	5.00
4	7	8	1	0.8590	8.8	5.50
5	9	10	1	0.7110	12.8	8.00

**Data Tabulation**

Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left( \frac{Ta}{Pa} \right)}$ (y-axis)
0.9961	0.6970	1.4144	0.9958	0.6968	0.8854
0.9918	0.9791	2.0003	0.9915	0.9788	1.2522
0.9899	1.0938	2.2364	0.9895	1.0934	1.4000
0.9887	1.1509	2.3456	0.9883	1.1506	1.4683
0.9834	1.3831	2.8289	0.9830	1.3826	1.7708
<b>QSTD</b>	<b>m=</b>	<b>2.05924</b>	<b>QA</b>	<b>m=</b>	<b>1.28946</b>
	<b>b=</b>	<b>-0.01929</b>		<b>b=</b>	<b>-0.01207</b>
	<b>r=</b>	<b>0.99998</b>		<b>r=</b>	<b>0.99998</b>

**Calculations**

<b>Vstd=</b>	$\Delta Vol((Pa-\Delta P)/Pstd)(Tstd/Ta)$	<b>Va=</b>	$\Delta Vol((Pa-\Delta P)/Pa)$
<b>Qstd=</b>	$Vstd/\Delta Time$	<b>Qa=</b>	$Va/\Delta Time$
<b>For subsequent flow rate calculations:</b>			
<b>Qstd=</b>	$1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$	<b>Qa=</b>	$1/m \left( \left( \sqrt{\Delta H \left( \frac{Ta}{Pa} \right)} \right) - b \right)$

**Standard Conditions**

<b>Tstd:</b>	298.15 °K
<b>Pstd:</b>	760 mm Hg
<b>Key</b>	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

**RECALIBRATION**

US EPA recommends annual recalibration per 1998  
 40 Code of Federal Regulations Part 50 to 51,  
 Appendix B to Part 50, Reference Method for the  
 Determination of Suspended Particulate Matter in  
 the Atmosphere, 9.2.17, page 30

**PROMAT (HK) LTD**

**寶時(香港)有限公司**


901 New Trend Centre, 704 Prince Edward Road East, San Po Kong, Kowloon, Hong Kong  
Tel: (852)2661-2392 Fax: (852)2661-2086 Email: info@promat.hk http://www.promat.hk



*Your Solution To Testing Instrument*

# Calibration Certificate

**Customer Name** Paul Y Construction Co. Ltd  
**Model** PS200  
**Serial** 373075  
**Tested On** 16 November, 2022  
**Cal Expires** 16 November, 2023  
  
**Audible Alarm** PASS  
**Visual Alarm** PASS  
**Calibrated For** METHANE  
**100% LEL Equivalent** 4.4% by VOL  
  
**Overall Results** PASS



## Calibration Result

Gas Applied	Range	Reading	Calibrated	Result
Zero Air	% LEL	0	0	PASS
Zero Air	% O2	20.9	20.9	PASS
Zero Air	PPM CO	0	0	PASS
Zero Air	PPM H2S	0	0	PASS

Gas Applied	Range	Reading	Calibrated	Result
50% LEL Methane	% LEL	61	50	PASS
18% VOL Oxygen	% O2	17.8	N/A	PASS
100 PPM Carbon Monoxide	PPM CO	71	100	PASS
25 PPM Hydrogen Sulphide	PPM H2S	22	25	PASS

Calibrated By Ivan Lo :



# Water Quality



# YSF

## Corporation Ltd.

5A, Blk1 Kin Ho Ind. Bldg., 20-24 Au Pui Wan St., Fo Tan, Shatin, N.T., HK.  
Tel: (852) 8109 8368 Fax: (852) 3007 4857 E-mail: sales@ysftool.com  
www.sokkia.com.hk www.ysf.com.hk  
Supply, Repair, Rental, Scanning and Calibration Service of Surveying Instruments and Accessories



### CERTIFICATE OF CALIBRATION

Certificate No. : CS-CC- 220859  
Manufacturer : Yamayo  
Equipment : Water Level Measure  
Model : RWL100  
Serial No. : 11801  
Calibration Date : 4th August, 2022  
Expire Date : 3rd August, 2023

Customer : Paul Y Engineering Group  
Address : 11/F., Paul Y. Centre,  
51 Hung To Road,  
Kwun Tong, Kowloon, HK  
Calibration Interval : 12 months  
Reference Document : CS/ME/ 1(HKST)  
Report No. : CS-CR- 220859

The instrument has been checked and calibrated according to document procedures and using standards and instruments which are traceable to international accepted standards. The standards and instruments used in the calibration are calibrated on a schedule which is adjusted to maintain traceability at the required accuracy level, or have been derived from the ratio type of self-calibration techniques. This is established by our Quality Management System, audited to ISO9001 :2015 by an independent national accredited body.

The specified calibration interval is a recommendation. Depending on the type of use ambient conditions or accuracy requirements, other calibration intervals may be applicable. The user shall be responsible that calibration is carried out at adequate intervals.

YSF Corporation Ltd. hereby certifies this instrument meets or exceeds all published specifications of the manufacturer at present inforce. This calibration certificate may only be distriubuted in a complete and unchanged form. Unsigned calibration certificates are invalid.

Calibrated by

Wayne

Wayne Ng, Service Engineer  
4th August, 2022

CKL/CSL/220859

Checked by



Wallace Yu, Service Manager  
4th August, 2022





# YSF Corporation Ltd.

## Calibration Report

Certificate No. : CS-CC-220859 Certificate Report No. : CS-CR-220859

Client : Paul Y Engineering Group

Address : 11/F., Paul Y. Centre, 51 Hung To Road, Kwun Tong, Kowloon, HK

Item Calibrated : **Name/Description:** Water Level Measure

**Manufacturer:** Yamayo

**Model:** RWL100

**Serial No:** 11801

Reference Standard : 784049

Calibration check according to customer's requirement.

Calibration Method : Procedure CS01

### Calibration Conditions

Temperature : (  $26 \pm 3^{\circ}\text{C}$  )

Relative Humidity : 90% RH

Date of Test : 4th August, 2022

Test Results : **PASS** (All calibration points were within the tolerances as shown in the attached calibration results.)

Calibrated by : Wayne  
Wayne Ng, Service Engineer  
Date: 4th August, 2022

HKCS Approved Signatory: Wallace Yu  
Wallace Yu, Service Manager  
Date: 4th August, 2022

- Notes:
- 1, The test equipment used for calibration are traceable to national standards/international system of units(SI)
  - 2, The values given in this calibration certificate only to the values measured at the time of test & any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. YSF Corporation Ltd. shall not be liable for any loss/damage resulting from the use of the equipment.
  - 3, The test results apply to the above Unit-Under-Test only.
  - 4, This certificate shall not be reproduced, except on full, without approval of YSF Corporation Ltd.



# YSF

## Corporation Ltd.

5A, Blk1 Kin Ho Ind. Bldg., 20-24 Au Pui Wan St., Fo Tan, Shatin, N.T., HK.

Tel: (852) 8109 8368 Fax: (852) 3007 4857 E-mail: sales@ysftool.com

www.sokkia.com.hk www.ysf.com.hk

Supply, Repair, Rental, Scanning and Calibration Service of Surveying Instruments and Accessories



### CERTIFICATE OF CALIBRATION

Certificate No.	: CS-CC- 220858	Customer	: Paul Y Engineering Group
Manufacturer	: Yamayo	Address	: 11/F., Paul Y. Centre,
Equipment	: Water Level Measure		51 Hung To Road,
Model	: RWL50		Kwun Tong, Kowloon, HK
Serial No.	: 12711	Calibration Interval	: 12 months
Calibration Date	: 4th August, 2022	Reference Document	: CS/ME/ 1(HKST)
Expire Date	: 3rd August, 2023	Report No.	: CS-CR- 220858

The instrument has been checked and calibrated according to document procedures and using standards and instruments which are traceable to international accepted standards. The standards and instruments used in the calibration are calibrated on a schedule which is adjusted to maintain traceability at the required accuracy level, or have been derived from the ratio type of self-calibration techniques. This is established by our Quality Management System, audited to ISO9001 :2015 by an independent national accredited body.

The specified calibration interval is a recommendation. Depending on the type of use ambient conditions or accuracy requirements, other calibration intervals may be applicable. The user shall be responsible that calibration is carried out at adequate intervals.

YSF Corporation Ltd. hereby certifies this instrument meets or exceeds all published specifications of the manufacturer at present inforce. This calibration certificate may only be distriubuted in a complete and unchanged form. Unsigned calibration certificates are invalid.

Calibrated by

Wayne

Wayne Ng, Service Engineer

4th August, 2022

CKL/CSL/220858

Checked by



Wallace Yu, Service Manager

4th August, 2022



# YSF Corporation Ltd.

## Calibration Report

Certificate No. : CS-CC-220858 Certificate Report No. : CS-CR-220858

Client : Paul Y Engineering Group

Address : 11/F., Paul Y. Centre, 51 Hung To Road, Kwun Tong, Kowloon, HK

Item Calibrated : **Name/Description:** Water Level Measure

**Manufacturer:** Yamayo

**Model:** RWL50 **Serial No.:** 12711

Reference Standard : 784049  
Calibration check according to customer's requirement.

Calibration Method : Procedure CS01

### Calibration Conditions

Temperature : (  $26 \pm 3^{\circ}\text{C}$  )

Relative Humidity : 90% RH

Date of Test : 4th August, 2022

Test Results : **PASS** (All calibration points were within the tolerances as shown in the attached calibration results.)

Calibrated by : Wayne  
Wayne Ng, Service Engineer  
Date: 4th August, 2022

HKCS Approved Signatory: [Signature]  
Wallace Yu, Service Manager  
Date: 4th August, 2022

- Notes:
- 1, The test equipment used for calibration are traceable to national standards/international system of units(SI)
  - 2, The values given in this calibration certificate only to the values measured at the time of test & any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. YSF Corporation Ltd. shall not be liable for any loss/damage resulting from the use of the equipment.
  - 3, The test results apply to the above Unit-Under-Test only.
  - 4, This certificate shall not be reproduced, except on full, without approval of YSF Corporation Ltd.





# Calibration Certificate

Certificate No. **210252**

Page **1** of **2** Pages

**Customer :** Acuity Sustainability Consulting Limited

**Address :** Unit E, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, H.K.

**Order No. :** Q24081

**Date of receipt :** 31-Oct-22

## Item Tested

**Description :** Flow Probe

**Manufacturer :** Global Water

**Model :** FP111

**I.D. :** --

**Serial No. :** 22K100859

## Test Conditions

**Date of Test :** 7-Nov-22

**Supply Voltage :** --

**Ambient Temperature :** 23°C

**Relative Humidity :** 78%

## Test Specifications

Calibration check.

Ref. Document/Procedure : V12

## Test Results

All results were within the manufacturer's specification.

The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S179	Std. Tape	201868	NIM-PRC
S136A	Stop Watch	201878	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant.  
The test results apply to the above Unit-Under-Test only

**Calibrated by :** 

Kin Wong

**Approved by :** 

Alan Chu

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646

**Date:** 7-Nov-22





# Calibration Certificate

Certificate No. 210252

Page 2 of 2 Pages


Results :

Applied Value (m/s)	UUT Reading (m/s)	Mfr's Spec.
0.96	1.0	$\pm 0.1$ m/s

Remarks : 1. UUT : Unit-Under-Test

2. Uncertainty :  $\pm 1$  %, for a confidence probability of not less than 95%.

----- END -----



專業化驗有限公司

QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong

Email: info@qualityprotest.com; Website: www.qualityprotest.com

Tel: (852) 3956 8717; Fax: (852) 3956 3928

## REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BB100037  
Date of Issue : 12 October 2022  
Page No. : 1 of 2

### PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited

Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan  
Kowloon (HK) Hong Kong

### PART B - SAMPLE INFORMATION

Name of Equipment : HORIBA U-53  
Manufacturer : HORIBA  
Serial Number : PORBNFNT  
Date of Received : 10 October 2022  
Date of Calibration : 12 October 2022  
Date of Next Calibration : 11 January 2023  
Request No. : D-BB100037

### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter	Reference Method
pH value	APHA 21e 4500 H <sup>+</sup>
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure
Salinity	APHA 21e 2520 B
Dissolved oxygen	APHA 21e 4500 O
Turbidity	APHA 21e 2130 B

### PART D - CALIBRATION RESULT

#### (1) pH value

Target ( pH unit )	Display Reading ( pH unit )	Tolerance	Result
4.00	4.12	0.12	Satisfactory
7.42	7.61	0.19	Satisfactory
10.01	10.19	0.18	Satisfactory

Tolerance of pH value should be less than  $\pm 0.2$  ( pH unit )

#### (2) Temperature

Reading of Ref. thermometer ( °C )	Display Reading ( °C )	Tolerance	Result
12	12.20	0.20	Satisfactory
26	25.36	-0.64	Satisfactory
37	35.44	-1.56	Satisfactory

Tolerance of Temperature should be less than  $\pm 2.0$  ( °C )


#### (3) Salinity


Expected Reading ( g/L )	Display Reading ( g/L )	Tolerance ( % )	Result
10	9.98	-0.20	Satisfactory
20	20.23	1.15	Satisfactory
30	31.20	4.00	Satisfactory

Tolerance of Salinity should be less than  $\pm 10.0$  ( % )

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED  
SIGNATORY:

  
LEE Chun-ning  
Assistant Manager (Chemical Testing)



專業化驗有限公司

QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong

Email: info@qualityprotest.com; Website: www.qualityprotest.com

Tel: (852) 3956 8717; Fax: (852) 3956 3928

## REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BB100037

Date of Issue : 12 October 2022

Page No. : 2 of 2

### (4) Dissolved oxygen

Expected Reading ( mg/L )	Display Reading ( mg/L )	Tolerance	Result
7.87	7.45	-0.42	Satisfactory
4.09	4.05	-0.04	Satisfactory
1.26	1.00	-0.26	Satisfactory
0.01	0.06	0.05	Satisfactory

Tolerance of Dissolved oxygen should be less than  $\pm 0.5$  ( mg/L )

### (5) Turbidity

Expected Reading ( NTU )	Display Reading ( NTU )	Tolerance ( % )	Result
0	0.00	--	Satisfactory
10	9.34	-6.6	Satisfactory
20	19.3	-3.5	Satisfactory
100	101	1.0	Satisfactory
800	780	-2.5	Satisfactory

Tolerance of Turbidity should be less than  $\pm 10.0$  ( % )

### Remark(s)

- The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted from relevant international standards.
- The results relate only to the calibrated equipment as received
- The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.
- "Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.
- The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted from relevant international standards.

--- END OF REPORT ---

## Appendix E Monitoring Results

# Air Quality

**1-hour TSP Concentration ( $\mu\text{g}/\text{m}^3$ ) at Location AM1**

Date	Equipment Brand & Model	Equipment Serial No.	K-factor	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
								µg/m³	µg/m³	µg/m³	µg/m³	µg/m³	µg/m³
3/1/2023	Sibata LD-5R	942532	0.00108	Fine	14:19	15:19	16:19	59	60	57	59	285	500
9/1/2023	Sibata LD-5R	0Z4545	0.00114	Fine	14:41	15:41	16:41	57	59	55	57		
14/1/2023	Sibata LD-5R	0Z4545	0.00114	Fine	14:10	15:10	16:10	41	34	41	39		
20/1/2023	Sibata LD-5R	0Z4545	0.00114	Fine	14:06	15:06	16:06	46	50	48	48		
26/1/2023	Sibata LD-5R	0Z4545	0.00114	Fine	10:09	11:09	12:09	41	43	40	41		
								Average	49				
								Max.	60				
								Min.	34				

**1-hour TSP Concentration ( $\mu\text{g}/\text{m}^3$ ) at Location AM2**

Date	Equipment Brand & Model	Equipment Serial No.	K-factor	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
								µg/m³	µg/m³	µg/m³	µg/m³	µg/m³	µg/m³
3/1/2023	Sibata LD-5R	882106	0.00107	Fine	14:09	15:09	16:09	51	53	49	51	279	500
9/1/2023	Sibata LD-5R	942532	0.00108	Fine	14:34	15:34	16:34	43	44	41	43		
14/1/2023	Sibata LD-5R	942532	0.00108	Fine	14:21	15:21	16:21	32	41	35	36		
20/1/2023	Sibata LD-5R	942532	0.00108	Fine	14:19	15:19	16:19	41	43	39	41		
26/1/2023	Sibata LD-5R	942532	0.00108	Fine	10:21	11:21	12:21	43	40	42	42		
Average								42					
Max.								53					
Min.								32					

**1-hour TSP Concentration ( $\mu\text{g}/\text{m}^3$ ) at Location AM3**

Date	Equipment Brand & Model	Equipment Serial No.	K-factor	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
								µg/m³	µg/m³	µg/m³	µg/m³	µg/m³	µg/m³
3/1/2023	Sibata LD-5R	0Z4545	0.00114	Fine	14:26	15:26	16:26	63	67	65	65	285	500
9/1/2023	Sibata LD-5R	882106	0.00107	Fine	14:56	15:56	16:56	51	53	49	51		
14/1/2023	Sibata LD-5R	882106	0.00107	Fine	14:36	15:36	16:36	40	39	41	40		
20/1/2023	Sibata LD-5R	882106	0.00107	Fine	14:55	15:55	16:55	50	54	53	52		
26/1/2023	Sibata LD-5R	882106	0.00107	Fine	10:36	11:36	12:36	51	55	53	53		
Average								52					
Max.								67					
Min.								39					

The Summary of TSP 24-hour Concentration ( $\mu\text{g}/\text{m}^3$ ) at Location AM1

Start Date	Avg Air Temp	Avg Atmospheric Pressure	Weather Condition	Elapse Time		Sampling Time (minutes)	Averaged Flow Rate (cfm)	Averaged Flow Rate ( $\text{m}^3/\text{min}$ )	Total Flow Volume ( $\text{m}^3$ )	Filter Weight (g)		Particulate weight (g)	Concentration ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
	( $^{\circ}\text{C}$ )	(hPa)		Initial	Final					Initial	Final				
3/1/2023	18.4	1023.6	Fine	349.81	373.81	1440	42	0.97	1397	2.7624	2.9118	0.1494	107	164	260
9/1/2023	18.6	1017.9	Fine	373.81	397.81	1440	40	0.87	1253	2.6204	2.7429	0.1225	98		
14/1/2023	20.6	1011.9	Fine	397.81	421.81	1440	42	0.92	1325	2.6924	2.8166	0.1242	94		
20/1/2023	17.8	1020.5	Fine	421.81	445.81	1440	39	0.83	1195	2.6694	2.7408	0.0714	60		
26/1/2023	16.6	1020.9	Fine	445.81	469.81	1440	40	0.88	1267	2.6349	2.8039	0.1690	133		
												Average	98		
												Min	60		
												Max	133		

The Summary of 24-hour TSP Concentration ( $\mu\text{g}/\text{m}^3$ ) at Location AM2

Start Date	Avg Air Temp	Avg Atmospheric Pressure	Weather Condition	Elapse Time		Sampling Time (minutes)	Averaged Flow Rate (cfm)	Flow Rate ( $\text{m}^3/\text{min}$ )	Total Flow Volume ( $\text{m}^3$ )	Filter Weight (g)		Particulate weight (g)	Concentration ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
	( $^{\circ}\text{C}$ )	(hPa)		Initial	Final					Initial	Final				
3/1/2023	18.4	1023.6	Fine	261.38	285.39	1441	41	0.99	1426	2.7847	2.8969	0.1122	79	152	260
9/1/2023	18.6	1017.9	Fine	285.39	309.39	1440	41	1.00	1440	2.6321	2.6830	0.0509	35		
14/1/2023	20.6	1011.9	Fine	309.39	333.39	1440	42	1.01	1454	2.6785	2.7092	0.0307	21		
20/1/2023	17.8	1020.5	Fine	333.39	357.39	1440	40	0.94	1354	2.684	2.7775	0.0935	69		
26/1/2023	16.6	1020.9	Fine	357.39	381.39	1440	30	0.51	734	2.6432	2.6892	0.0460	63		
												Average	53		
												Min	21		
												Max	79		

The Summary of 24-hour TSP Concentration ( $\mu\text{g}/\text{m}^3$ ) at Location AM3

Start Date	Avg Air Temp	Avg Atmospheric Pressure	Weather Condition	Elapse Time		Sampling Time (minutes)	Averaged Flow Rate (cfm)	Flow Rate ( $\text{m}^3/\text{min}$ )	Total Flow Volume ( $\text{m}^3$ )	Filter Weight (g)		Particulate weight (g)	Concentration ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
	( $^{\circ}\text{C}$ )	(hPa)		Initial	Final					Initial	Final				
3/1/2023	18.4	1023.6	Fine	1102.04	1126.04	1440	42	0.97	1397	2.7543	2.9409	0.1866	134	163	260
9/1/2023	18.6	1017.9	Fine	1126.04	1150.04	1440	42	0.97	1397	2.7750	2.8721	0.0971	70		
14/1/2023	20.6	1011.9	Fine	1150.04	1174.04	1440	43	0.98	1411	2.6833	2.7909	0.1076	76		
20/1/2023	17.8	1020.5	Fine	1198.04	1222.04	1440	30	0.50	720	2.6929	2.7335	0.0406	56		
26/1/2023	16.6	1020.9	Fine	1222.04	1246.04	1440	40	0.91	1310	2.6530	2.7714	0.1184	90		
												Average	85		
												Min	56		
												Max	134		



Noise

### Impact Phase Construction Noise Monitoring Data at Location NM1

Impact Phase Construction Noise Monitoring Data at Location RM1																										
Date	Weather	Wind speed	Start Time	End Time	L <sub>eq</sub> (dB(A))							L <sub>10</sub> (dB(A))						L <sub>90</sub> (dB(A))								
		m/s			1st	2nd	3rd	4th	5th	6th	Overall (30min)	1st	2nd	3rd	4th	5th	6th	1st	2nd	3rd	4th	5th	6th			
3/1/2023	Fine	2.1	14:09	14:39	47.6	48.6	48.3	47.9	48.3	48.6	48.2	49.2	50.6	51.5	53.2	52.6	50.6	45.2	46.3	45.2	43.2	44.2	45.1			
9/1/2023	Fine	2.2	15:05	15:35	51.0	50.8	50.6	51.2	50.7	50.1	50.7	54.0	53.6	54.1	55.6	53.6	51.1	49.1	48.6	49.6	48.2	49.3	48.7			
20/1/2023	Fine	1.9	17:00	17:30	55.3	54.4	53.2	54.1	53.3	53.4	54.0	57.3	56.6	56.7	57.5	56.4	55.5	52.2	53.4	52.3	53.1	51.2	51.5			
26/1/2023	Fine	2.1	17:00	17:30	51.6	49.3	49.1	48.6	45.2	47.7	49.0	53.3	52.8	51.2	51.7	47.5	51.5	41.5	41.7	44.5	42.7	40.3	38.5			
											Average		51.1													
											Baseline Level		55.4													
											Action Level		When one valid documented complaint is received													
											Limit Level		75													

### Impact Phase Construction Noise Monitoring Data at Location NM2

Impact Phase Construction Noise Monitoring Data at Location 11M2																							
Date	Weather	Wind speed	Start Time	End Time	L <sub>eq</sub> (dB(A))							L <sub>10</sub> (dB(A))						L <sub>90</sub> (dB(A))					
		m/s			1st	2nd	3rd	4th	5th	6th	Overall (30min)	1st	2nd	3rd	4th	5th	6th	1st	2nd	3rd	4th	5th	6th
3/1/2023	Fine	1.6	12:37	13:07	49.3	49.2	49.6	50	50.9	50.5	50.0	53.6	54.6	53.2	51.6	52.2	51.9	45.1	46.3	44.6	49.1	48.1	49.1
9/1/2023	Fine	1.4	12:35	13:05	48.7	49.6	49.5	49.2	49	49.3	49.2	53.2	54.6	55.2	52.6	55.1	56.1	45.1	46.1	45.5	44.1	45.9	46.6
20/1/2023	Fine	2.6	10:10	10:40	44.3	38.7	41.3	40.9	41.4	42.1	41.8	47.5	39.9	44.6	42.3	45.2	46.3	33.7	33.4	34.2	35.2	36.2	37.1
26/1/2023	Fine	2.6	12:00	12:30	46.7	47.1	46.2	48.2	47.4	49.2	47.6	50.5	51.2	49.5	52.5	51.3	53.1	37.5	38.5	33.9	41.6	38.6	40.1
											Average		48.0										
											Baseline Level		54.5										
											Action Level		When one valid documented complaint is received										
											Limit Level		75										

# Water Quality

Monitoring Location: WM1

Date	Time	Weather	Water Depth (m)	Water Flow (L/s)	Water Temperature (°C)	DO (mg/L)			pH			Turbidity (NTU)			SS (mg/L)		
						Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level
9-Jan-23	12:24	Fine	0.1	-	19.1	10.5	7.4	4.0	7.1	7.7	7.8	6.6	9.2	9.5	7.1	9.7	11.4

Monitoring Location: WM2

Date	Time	Weather	Water Depth (m)	Water Flow (L/s)	Water Temperature (°C)	DO (mg/L)			pH			Turbidity (NTU)			SS (mg/L)		
						Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level
9-Jan-23	10:29	Fine	0.16	0.10	19.5	6.9	5.0	4.0	7.3	7.6	7.7	4.1	108.3	108.9	20.4	94.5	94.7

Remarks

1. Sample will be grabbed on surface when the water depth is less than 1m.



### CERTIFICATE OF ANALYSIS

Client	: ACUMEN LABORATORY AND TESTING LIMITED	Laboratory	: ALS Technichem (HK) Pty Ltd	Page	: 1 of 9
Contact	: MR HUNTINGTON HUI	Contact	: Richard Fung	Work Order	: HK2301406
Address	: UNIT D, 12/F, FORD GLORY PLAZA, NOS.37-39 WING HONG STREET, CHEUNG SHA WAN, KOWLOON, HONG KONG	Address	: 11/F., Chung Shun Knitting Centre, 1 - 3 Wing Yip Street, Kwai Chung, N.T., Hong Kong		
E-mail	: htthui@acumen-env.com	E-mail	: richard.fung@alsglobal.com		
Telephone	: +852 2333 6823	Telephone	: +852 2610 1044		
Facsimile	: +852 2333 1316	Facsimile	: +852 2610 2021		
Project	: NENTX			Date Samples Received	: 09-Jan-2023
Order number	: —	Quote number	: HKE/2751/2022_V2	Issue Date	: 26-Jan-2023
C-O-C number	: —			No. of samples received	: 2
Site	:			No. of samples analysed	: 2

This report may not be reproduced except with prior written approval from the testing laboratory.

This document has been signed by those names that appear on this report and are the authorised signatories.

<u>Signatories</u>	<u>Position</u>	<u>Authorised results for</u>
 Fung Lim Chee, Richard	Managing Director	Inorganics, Kwai Tsing
 Fung Lim Chee, Richard	Managing Director	Metals_ENV, Kwai Tsing
 Ng Sin Kou, May	Laboratory Manager	Microbiology_ENV, Kwai Tsing



### **General Comments**

This report supersedes any previous report(s) with the same work order number. All pages of this report have been checked and approved for release. When sampling time information is not provided by the client, sampling dates are shown without a time component. In these instances, the time component has been assumed by the laboratory for processing purposes.

Testing period is from 09-Jan-2023 to 26-Jan-2023.

Key: LOR = Limit of reporting; CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

### **Specific Comments for Work Order: HK2301406**

Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in chilled condition. The result(s) related only to the item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified.

Microbiological sample(s) was/ were collected in 250mL sterile plastic bottles containing sodium thiosulfate. Sample(s) arrived at the laboratory at 16:40.

NOT DETECTED denotes result(s) is (are) less than the Limit of Report (LOR).

ED037 - Titration end point for Total Alkalinity is pH 4.5 while end point for Total Alkalinity <20mg/L is pH 4.2.

Water sample(s) digested by in-house method E-3005 prior to the determination of total metals. The in-house method is developed based on USEPA method 3005.

EA002 - pH value is reported as at 25°C. Calibration range of pH value is 4.0 - 10.0. Results exceeding this range is for reference only.

EA025 - The accredited LOR of Total Suspended Solids is 0.5mg/L. Results below this LOR are for reference only.



## Analytical Results

Sub-Matrix: WATER

Sample ID

Sampling date / time

				WM1	WM2	---	---	---
				09-Jan-2023	09-Jan-2023	---	---	---
Compound	CAS Number	LOR	Unit	HK2301406-001	HK2301406-002	-----	-----	-----
<b>EA/ED: Physical and Aggregate Properties</b>								
EA002: pH Value	----	0.1	pH Unit	7.4	7.7	---	---	---
EA010: Electrical Conductivity @ 25°C	----	1	µS/cm	59	118	---	---	---
EA025: Suspended Solids (SS)	----	0.1	mg/L	7.1	20.4	---	---	---
ED037: Total Alkalinity as CaCO3	----	1	mg/L	16	38	---	---	---
<b>ED/EK: Inorganic Nonmetallic Parameters</b>								
ED041K: Sulphate as SO4 - Turbidimetric	----	1	mg/L	3	7	---	---	---
ED045K: Chloride	16887-00-6	0.5	mg/L	5	7	---	---	---
EK055K: Ammonia as N	7664-41-7	0.01	mg/L	0.02	0.16	---	---	---
EK058A: Nitrate as N	14797-55-8	0.01	mg/L	0.02	0.10	---	---	---
EK061A: Total Kjeldahl Nitrogen as N	----	0.1	mg/L	0.1	0.3	---	---	---
EK071K: Reactive Phosphorus as P	14265-44-2	0.01	mg/L	<0.01	<0.01	---	---	---
EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L	<2	<2	---	---	---
<b>EP: Aggregate Organics</b>								
EP005: Total Organic Carbon	----	1	mg/L	3	2	---	---	---
EP020: Oil & Grease	----	5	mg/L	<5	<5	---	---	---
EP026C: Chemical Oxygen Demand	----	5	mg/L	5	6	---	---	---
EP030: Biochemical Oxygen Demand	----	2	mg/L	<2	<2	---	---	---
<b>EG: Metals and Major Cations - Total</b>								
EG020: Cadmium	7440-43-9	0.2	µg/L	<0.2	<0.2	---	---	---
EG020: Copper	7440-50-8	1	µg/L	<1	2	---	---	---
EG020: Lead	7439-92-1	1	µg/L	<1	1	---	---	---
EG020: Manganese	7439-96-5	1	µg/L	55	2100	---	---	---
EG020: Nickel	7440-02-0	1	µg/L	<1	<1	---	---	---
EG020: Zinc	7440-66-6	10	µg/L	<10	31	---	---	---
EG032: Calcium	7440-70-2	50	µg/L	3030	11200	---	---	---
EG032: Iron	7439-89-6	10	µg/L	660	6040	---	---	---
EG032: Magnesium	7439-95-4	50	µg/L	440	1020	---	---	---
EG032: Potassium	7440-09-7	50	µg/L	290	1680	---	---	---
EG032: Sodium	7440-23-5	50	µg/L	7830	6400	---	---	---





Sub-Matrix: WATER				Sample ID	WM1	WM2			
				Sampling date / time	09-Jan-2023	09-Jan-2023			
Compound	CAS Number	LOR	Unit		HK2301406-001	HK2301406-002			
EM: Microbiological Testing									
EM002: E. coli	----	1	CFU/100mL		21	15			
EM003: Total Coliforms	----	1	CFU/100mL		26	21			



## Laboratory Duplicate (DUP) Report

Matrix: WATER				Laboratory Duplicate (DUP) Report				
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)
EA/ED: Physical and Aggregate Properties (QC Lot: 4807774)								
HK2301325-002	Anonymous	EA002: pH Value	----	0.1	pH Unit	8.0	8.0	0.0
HK2301329-004	Anonymous	EA002: pH Value	----	0.1	pH Unit	7.1	7.0	0.0
EA/ED: Physical and Aggregate Properties (QC Lot: 4807775)								
HK2301371-001	Anonymous	EA010: Electrical Conductivity @ 25°C	----	1	µS/cm	1	1	0.0
EA/ED: Physical and Aggregate Properties (QC Lot: 4808005)								
HK2301064-001	Anonymous	ED037: Total Alkalinity as CaCO3	----	1	mg/L	882	881	0.1
EA/ED: Physical and Aggregate Properties (QC Lot: 4813456)								
HK2301296-001	Anonymous	EA025: Suspended Solids (SS)	----	0.5	mg/L	118	123	3.9
HK2301759-001	Anonymous	EA025: Suspended Solids (SS)	----	0.5	mg/L	4.0	4.3	7.3
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4809576)								
HK2301371-001	Anonymous	EK071K: Reactive Phosphorus as P	14265-44-2	0.01	mg/L	<0.01	<0.01	0.0
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4809952)								
HK2301371-001	Anonymous	EK055K: Ammonia as N	7664-41-7	0.01	mg/L	0.04	0.04	0.0
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4812358)								
HK2301406-001	WM1	ED041K: Sulphate as SO4 - Turbidimetric	----	1	mg/L	3	3	0.0
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4812359)								
HK2301406-001	WM1	ED045K: Chloride	16887-00-6	1	mg/L	5	6	0.0
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4817375)								
HK2301849-001	Anonymous	EK061A: Total Kjeldahl Nitrogen as N	----	0.1	mg/L	3760	3750	0.3
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4825132)								
HK2301474-001	Anonymous	EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L	<2	<2	0.0
EP: Aggregate Organics (QC Lot: 4821153)								
HK2301404-001	Anonymous	EP026C: Chemical Oxygen Demand	----	5	mg/L	8	7	0.0
EP: Aggregate Organics (QC Lot: 4823932)								
HK2302278-005	Anonymous	EP005: Total Organic Carbon	----	1	mg/L	<1	<1	0.0
EG: Metals and Major Cations - Total (QC Lot: 4809477)								
HK2301406-002	WM2	EG032: Iron	7439-89-6	10	µg/L	6040	5980	1.0
		EG032: Calcium	7440-70-2	50	µg/L	11200	11200	0.4
		EG032: Magnesium	7439-95-4	50	µg/L	1020	1020	0.0
		EG032: Potassium	7440-09-7	50	µg/L	1680	1680	0.0



Matrix: WATER				Laboratory Duplicate (DUP) Report				
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)
EG: Metals and Major Cations - Total (QC Lot: 4809477) - Continued								
HK2301406-002	WM2	EG032: Sodium	7440-23-5	50	µg/L	6400	6290	1.7
EG: Metals and Major Cations - Total (QC Lot: 4809478)								
HK2301406-002	WM2	EG020: Cadmium	7440-43-9	0.2	µg/L	<0.2	<0.2	0.0
		EG020: Copper	7440-50-8	1	µg/L	2	2	0.0
		EG020: Lead	7439-92-1	1	µg/L	1	1	0.0
		EG020: Manganese	7439-96-5	1	µg/L	2100	2150	2.6
		EG020: Nickel	7440-02-0	1	µg/L	<1	<1	0.0
		EG020: Zinc	7440-66-6	10	µg/L	31	26	15.2

### Method Blank (MB), Laboratory Control Spike (LCS) and Laboratory Control Spike Duplicate (DCS) Report

Matrix: WATER		Method Blank (MB) Report			Laboratory Control Spike (LCS) and Laboratory Control Spike Duplicate (DCS) Report							
					Spike Concentration	Spike Recovery (%)		Recovery Limits(%)		RPD (%)		
Method: Compound	CAS Number	LOR	Unit	Result			LCS	DCS	Low	High	Value	Control Limit
EA/ED: Physical and Aggregate Properties (QC Lot: 4807775)												
EA010: Electrical Conductivity @ 25°C		----	1	µS/cm	<1	146.9 µS/cm	100	----	93.5	106	----	----
					<1	1412 µS/cm	97.5	----	94.3	105	----	----
EA/ED: Physical and Aggregate Properties (QC Lot: 4808005)												
ED037: Total Alkalinity as CaCO3		----	1	mg/L	<1	50 mg/L	104	----	95.0	105	----	----
					<1	2000 mg/L	99.0	----	95.0	105	----	----
EA/ED: Physical and Aggregate Properties (QC Lot: 4813456)												
EA025: Suspended Solids (SS)		----	0.5	mg/L	<0.5	10 mg/L	108	----	85.1	117	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4809576)												
EK071K: Reactive Phosphorus as P		14265-44-2	0.01	mg/L	<0.01	0.5 mg/L	96.5	----	93.5	104	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4809952)												
EK055K: Ammonia as N		7664-41-7	0.01	mg/L	<0.01	0.5 mg/L	98.5	----	91.0	108	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4812358)												
ED041K: Sulphate as SO4 - Turbidimetric		----	1	mg/L	<1	5 mg/L	98.4	----	89.8	108	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4812359)												
ED045K: Chloride		16887-00-6	1	mg/L	<1	10 mg/L	94.3	----	91.1	111	----	----



Matrix: WATER		Method Blank (MB) Report			Laboratory Control Spike (LCS) and Laboratory Control Spike Duplicate (DCS) Report						
					Spike Concentration	Spike Recovery (%)		Recovery Limits(%)		RPD (%)	
Method: Compound	CAS Number	LOR	Unit	Result			LCS	DCS	Low	High	Value
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4817375)											
EK061A: Total Kjeldahl Nitrogen as N	----	0.1	mg/L	<0.1	0.5 mg/L	100	----	89.0	120	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4825132)											
EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L	<2	----	----	----	----	----	----	----
EP: Aggregate Organics (QC Lot: 4810278)											
EP030: Biochemical Oxygen Demand	----	----	mg/L	----	198 mg/L	101	----	78.6	118	----	----
EP: Aggregate Organics (QC Lot: 4821153)											
EP026C: Chemical Oxygen Demand	----	----	mg/L	----	25 mg/L	95.2	----	92.0	108	----	----
				----	250 mg/L	100	----	92.3	106	----	----
EP: Aggregate Organics (QC Lot: 4823932)											
EP005: Total Organic Carbon	----	1	mg/L	<1	5 mg/L	98.9	----	83.4	124	----	----
				<1	100 mg/L	99.9	----	87.8	119	----	----
EP: Aggregate Organics (QC Lot: 4824842)											
EP020: Oil & Grease	----	2	mg/L	<2	20 mg/L	90.9	----	81.3	107	----	----
EG: Metals and Major Cations - Total (QC Lot: 4809477)											
EG032: Calcium	7440-70-2	50	µg/L	<50	2000 µg/L	100	----	85.0	115	----	----
EG032: Iron	7439-89-6	10	µg/L	<10	2000 µg/L	107	----	85.0	115	----	----
EG032: Magnesium	7439-95-4	50	µg/L	<50	2000 µg/L	103	----	85.0	115	----	----
EG032: Potassium	7440-09-7	50	µg/L	<50	2000 µg/L	105	----	85.0	115	----	----
EG032: Sodium	7440-23-5	50	µg/L	<50	2000 µg/L	102	----	85.0	115	----	----
EG: Metals and Major Cations - Total (QC Lot: 4809478)											
EG020: Cadmium	7440-43-9	0.2	µg/L	<0.2	5 µg/L	102	----	85.0	109	----	----
EG020: Copper	7440-50-8	1	µg/L	<1	50 µg/L	104	----	90.0	111	----	----
EG020: Lead	7439-92-1	1	µg/L	<1	50 µg/L	102	----	89.0	111	----	----
EG020: Manganese	7439-96-5	1	µg/L	<1	50 µg/L	103	----	85.0	115	----	----
EG020: Nickel	7440-02-0	1	µg/L	<1	50 µg/L	102	----	87.0	110	----	----
EG020: Zinc	7440-66-6	10	µg/L	<10	50 µg/L	101	----	86.0	114	----	----



## Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report

Matrix: WATER				Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report						
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	Spike Concentration	Spike Recovery (%)		Recovery Limits (%)		RPD (%)	
					MS	MSD	Low	High	Value	Control Limit
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4809576)										
HK2301371-001	Anonymous	EK071K: Reactive Phosphorus as P	14265-44-2	0.5 mg/L	94.8	----	75.0	125	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4809952)										
HK2301371-001	Anonymous	EK055K: Ammonia as N	7664-41-7	0.5 mg/L	103	----	75.0	125	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4812358)										
HK2301406-001	WM1	ED041K: Sulphate as SO4 - Turbidimetric	----	5 mg/L	94.0	----	75.0	125	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4812359)										
HK2301406-001	WM1	ED045K: Chloride	16887-00-6	5 mg/L	97.3	----	75.0	125	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4817375)										
HK2301849-001	Anonymous	EK061A: Total Kjeldahl Nitrogen as N	----	500 mg/L	# Not Determined	----	75.0	125	----	----
EP: Aggregate Organics (QC Lot: 4821153)										
HK2301406-002	WM2	EP026C: Chemical Oxygen Demand	----	10 mg/L	113	----	75.0	125	----	----
EP: Aggregate Organics (QC Lot: 4823932)										
HK2302278-005	Anonymous	EP005: Total Organic Carbon	----	5 mg/L	102	----	75.0	125	----	----
EG: Metals and Major Cations - Total (QC Lot: 4809477)										
HK2301406-001	WM1	EG032: Calcium	7440-70-2	2000 µg/L	98.2	----	75.0	125	----	----
		EG032: Iron	7439-89-6	2000 µg/L	108	----	75.0	125	----	----
		EG032: Magnesium	7439-95-4	2000 µg/L	102	----	75.0	125	----	----
		EG032: Potassium	7440-09-7	2000 µg/L	105	----	75.0	125	----	----
		EG032: Sodium	7440-23-5	2000 µg/L	100	----	75.0	125	----	----
EG: Metals and Major Cations - Total (QC Lot: 4809478)										
HK2301406-001	WM1	EG020: Cadmium	7440-43-9	5 µg/L	108	----	75.0	125	----	----
		EG020: Copper	7440-50-8	50 µg/L	103	----	75.0	125	----	----
		EG020: Lead	7439-92-1	50 µg/L	102	----	75.0	125	----	----
		EG020: Manganese	7439-96-5	50 µg/L	99.3	----	75.0	125	----	----











Matrix: WATER

Matrix: WATER				Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report						
				Spike Concentration	Spike Recovery (%)		Recovery Limits (%)		RPD (%)	
					MS	MSD	Low	High	Value	Control Limit
Laboratory sample ID	Sample ID	Method: Compound	CAS Number							
EG: Metals and Major Cations - Total (QC Lot: 4809478) - Continued										
HK2301406-001	WM1	EG020: Nickel	7440-02-0	50 µg/L	100	----	75.0	125	----	----
		EG020: Zinc	7440-66-6	50 µg/L	99.8	----	75.0	125	----	----

## Appendix F Graphical Presentations



# Air Quality









Noise





# Water Quality



# Surface Water Monitoring Results at WM1



# Surface Water Monitoring Results at WM1





# Surface Water Monitoring Results at WM2





# Surface Water Monitoring Results at WM2



## Appendix G Notification of Environmental Quality Limits Exceedance

## Notification of Environmental Quality Limits Exceedance

### Construction Dust

Monitoring Station	Monitoring Parameter(s)	No. of Exceedance	
		Action Level	Limit Level
WM1	1-hr TSP	0	0
	24-hr TSP	0	0
WM2	1-hr TSP	0	0
	24-hr TSP	0	0

### Noise Monitoring

Monitoring Station	Monitoring Parameter(s)	No. of Exceedance	
		Action Level	Limit Level
NM1a	LAeq (30mins)	0	0
NM2a		0	0

### Surface Water Monitoring

Monitoring Station	Monitoring Parameter(s)	No. of Exceedance	
		Action Level	Limit Level
WM1	Dissolved Oxygen	0	0
	pH	0	0
	Turbidity	0	0
	Suspended Solids	0	0
WM2	Dissolved Oxygen	0	0
	pH	0	0
	Turbidity	0	0
	Suspended Solids	0	0

## Notification of Environmental Quality Limits Exceedance

### Landfill Gas (LFG) Monitoring

LFG Monitoring Station	Monitoring Parameter(s)	No. of Exceedance
		Limit Level
Portion A +58 mpD, +55 mpD Platform	CH <sub>4</sub>	0
	CO <sub>2</sub>	0
	O <sub>2</sub>	0

## Appendix H Wind Data

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230101 0000	0	N
20230101 0010	0.3	SSW
20230101 0020	0	N
20230101 0030	0	N
20230101 0040	0	N
20230101 0050	0	N
20230101 0100	0	N
20230101 0110	0	N
20230101 0120	0	N
20230101 0130	0	N
20230101 0140	0	N
20230101 0150	0	N
20230101 0200	0	N
20230101 0210	0	N
20230101 0220	0	N
20230101 0230	0	N
20230101 0240	0	N
20230101 0250	0	N
20230101 0300	0	N
20230101 0310	0.3	SW
20230101 0320	0.3	WNW
20230101 0330	0.8	NNE
20230101 0340	0.3	N
20230101 0350	0.3	NNE
20230101 0400	0.8	NNE
20230101 0410	1.7	N
20230101 0420	1.7	N
20230101 0430	1.7	NNE
20230101 0440	1.4	NNE
20230101 0450	1.1	NNE
20230101 0500	1.4	NNE
20230101 0510	1.1	NNE
20230101 0520	0.6	N
20230101 0530	0.3	-
20230101 0540	0	N
20230101 0550	0.3	E
20230101 0600	0	N
20230101 0610	0	N
20230101 0620	0	N
20230101 0630	0	N
20230101 0640	0	N
20230101 0650	0	N
20230101 0700	0.3	ESE
20230101 0710	0	N
20230101 0720	0	N
20230101 0730	0.3	SSW
20230101 0740	0.3	N
20230101 0750	0.3	NNE
20230101 0800	0	N
20230101 0810	1.4	N
20230101 0820	1.9	N
20230101 0830	2.2	N
20230101 0840	2.8	N
20230101 0850	2.8	N
20230101 0900	2.8	N
20230101 0910	2.8	NNE
20230101 0920	2.2	N
20230101 0930	1.7	N
20230101 0940	2.8	N
20230101 0950	2.5	N
20230101 1000	2.5	N
20230101 1010	3.1	N
20230101 1020	3.3	N
20230101 1030	2.2	N
20230101 1040	2.8	N
20230101 1050	1.9	N
20230101 1100	2.2	N
20230101 1110	2.8	N
20230101 1120	3.3	N
20230101 1130	3.1	N
20230101 1140	2.2	NNW
20230101 1150	2.5	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230101 1200	2.2	NNW
20230101 1210	1.7	NNW
20230101 1220	2.2	NW
20230101 1230	2.5	NW
20230101 1240	2.5	NNW
20230101 1250	1.9	NNW
20230101 1300	2.5	NNW
20230101 1310	2.2	NNW
20230101 1320	1.7	NNW
20230101 1330	2.2	NNW
20230101 1340	2.8	NNE
20230101 1350	2.8	N
20230101 1400	2.8	N
20230101 1410	1.9	N
20230101 1420	3.3	N
20230101 1430	5	NNE
20230101 1440	4.4	NNE
20230101 1450	3.9	NNE
20230101 1500	3.3	NNE
20230101 1510	4.4	NNE
20230101 1520	2.8	N
20230101 1530	2.5	N
20230101 1540	1.9	N
20230101 1550	2.2	N
20230101 1600	3.3	N
20230101 1610	3.3	N
20230101 1620	2.2	N
20230101 1630	1.4	NNW
20230101 1640	1.4	N
20230101 1650	2.2	N
20230101 1700	2.2	N
20230101 1710	1.7	N
20230101 1720	2.5	N
20230101 1730	1.4	N
20230101 1740	1.7	N
20230101 1750	1.7	NNE
20230101 1800	1.4	N
20230101 1810	0.3	NNW
20230101 1820	1.1	N
20230101 1830	0.8	NNW
20230101 1840	0.6	NW
20230101 1850	0.6	WNW
20230101 1900	0.3	W
20230101 1910	0.6	NNW
20230101 1920	0.3	NE
20230101 1930	0.3	NNE
20230101 1940	0	N
20230101 1950	0	N
20230101 2000	0	N
20230101 2010	0	N
20230101 2020	0	N
20230101 2030	0	N
20230101 2040	0.8	SSW
20230101 2050	0.3	SSE
20230101 2100	0	N
20230101 2110	0	N
20230101 2120	0	N
20230101 2130	0	N
20230101 2140	0	N
20230101 2150	0	N
20230101 2200	0.8	SSE
20230101 2210	0.3	SSE
20230101 2220	0.3	SSE
20230101 2230	0.3	S
20230101 2240	0.3	SSE
20230101 2250	0.3	NE
20230101 2300	0.3	NE
20230101 2310	0	N
20230101 2320	0	N
20230101 2330	0.3	S
20230101 2340	0.3	-
20230101 2350	0.3	N



Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230102 0000	0	N
20230102 0010	0.3	ESE
20230102 0020	0	N
20230102 0030	0	N
20230102 0040	0	N
20230102 0050	0.3	S
20230102 0100	1.1	SSW
20230102 0110	0.3	SSE
20230102 0120	0.3	NNE
20230102 0130	0.3	SE
20230102 0140	0.6	SSE
20230102 0150	0.3	SW
20230102 0200	0.3	W
20230102 0210	0.3	NE
20230102 0220	0.3	ENE
20230102 0230	0	N
20230102 0240	0.3	SW
20230102 0250	0.3	WSW
20230102 0300	0.3	SW
20230102 0310	0.8	S
20230102 0320	0	N
20230102 0330	0.3	NE
20230102 0340	0.6	NNE
20230102 0350	0.3	W
20230102 0400	0.3	N
20230102 0410	0.3	N
20230102 0420	0.3	NNW
20230102 0430	0.3	E
20230102 0440	0.3	SE
20230102 0450	0.3	SSE
20230102 0500	0.3	E
20230102 0510	0.8	NNE
20230102 0520	0.3	N
20230102 0530	1.4	NNE
20230102 0540	1.1	NNE
20230102 0550	1.1	NNW
20230102 0600	0.3	NNW
20230102 0610	1.1	N
20230102 0620	1.4	N
20230102 0630	1.9	N
20230102 0640	2.5	N
20230102 0650	2.2	NE
20230102 0700	2.5	NNE
20230102 0710	2.2	NE
20230102 0720	3.3	NNE
20230102 0730	1.7	NNE
20230102 0740	0.3	ENE
20230102 0750	1.4	NNE
20230102 0800	2.2	NNE
20230102 0810	3.3	NNE
20230102 0820	2.8	N
20230102 0830	2.8	N
20230102 0840	2.5	N
20230102 0850	2.8	N
20230102 0900	2.8	NNE
20230102 0910	2.2	NNE
20230102 0920	2.2	N
20230102 0930	1.7	N
20230102 0940	2.5	N
20230102 0950	1.9	N
20230102 1000	2.5	N
20230102 1010	2.5	N
20230102 1020	3.3	N
20230102 1030	3.3	N
20230102 1040	3.9	N
20230102 1050	3.3	N
20230102 1100	3.9	N
20230102 1110	3.1	N
20230102 1120	2.5	N
20230102 1130	3.1	N
20230102 1140	2.8	NNW
20230102 1150	2.8	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230102 1200	2.5	N
20230102 1210	2.8	N
20230102 1220	2.8	N
20230102 1230	2.8	N
20230102 1240	2.5	NNW
20230102 1250	2.8	N
20230102 1300	2.8	N
20230102 1310	2.5	N
20230102 1320	3.3	N
20230102 1330	3.1	N
20230102 1340	2.5	N
20230102 1350	2.5	N
20230102 1400	2.2	N
20230102 1410	3.3	N
20230102 1420	2.8	N
20230102 1430	2.5	N
20230102 1440	3.1	N
20230102 1450	2.8	N
20230102 1500	2.2	N
20230102 1510	2.2	NNW
20230102 1520	2.2	NNW
20230102 1530	2.5	N
20230102 1540	2.5	N
20230102 1550	2.8	N
20230102 1600	3.3	NNE
20230102 1610	3.3	NNE
20230102 1620	3.9	NNE
20230102 1630	3.3	NNE
20230102 1640	3.9	NNE
20230102 1650	1.9	N
20230102 1700	2.2	N
20230102 1710	2.5	N
20230102 1720	2.5	NNE
20230102 1730	2.5	N
20230102 1740	1.9	N
20230102 1750	2.2	N
20230102 1800	1.7	N
20230102 1810	1.1	NNE
20230102 1820	1.1	N
20230102 1830	1.4	N
20230102 1840	1.4	N
20230102 1850	1.1	N
20230102 1900	0.8	N
20230102 1910	0.3	N
20230102 1920	0.6	N
20230102 1930	0.8	N
20230102 1940	0.8	N
20230102 1950	0.3	NNW
20230102 2000	0.8	N
20230102 2010	1.7	N
20230102 2020	2.5	NNE
20230102 2030	3.3	NNE
20230102 2040	3.1	NNE
20230102 2050	3.1	NNE
20230102 2100	2.5	NNE
20230102 2110	1.4	NNE
20230102 2120	2.5	N
20230102 2130	2.8	N
20230102 2140	2.8	N
20230102 2150	3.1	NNE
20230102 2200	3.3	NNE
20230102 2210	3.1	NNE
20230102 2220	3.1	NNE
20230102 2230	3.1	NNE
20230102 2240	2.2	NNE
20230102 2250	3.1	NNE
20230102 2300	1.7	N
20230102 2310	1.7	N
20230102 2320	1.4	N
20230102 2330	1.7	N
20230102 2340	2.5	N
20230102 2350	2.5	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230103 0000	2.8	N
20230103 0010	3.1	NNE
20230103 0020	2.2	NNE
20230103 0030	2.2	NNE
20230103 0040	1.7	NNE
20230103 0050	1.4	NNE
20230103 0100	1.7	NNE
20230103 0110	2.2	N
20230103 0120	1.4	N
20230103 0130	2.2	NNE
20230103 0140	1.7	N
20230103 0150	1.7	N
20230103 0200	1.9	NNE
20230103 0210	1.9	NNE
20230103 0220	2.2	N
20230103 0230	3.1	NNE
20230103 0240	3.3	N
20230103 0250	2.8	N
20230103 0300	3.3	N
20230103 0310	3.3	N
20230103 0320	3.3	NNE
20230103 0330	3.9	NNE
20230103 0340	4.2	NNE
20230103 0350	3.9	N
20230103 0400	4.7	N
20230103 0410	4.4	NNE
20230103 0420	4.2	NNE
20230103 0430	3.6	NNE
20230103 0440	4.7	NNE
20230103 0450	3.9	N
20230103 0500	3.3	N
20230103 0510	3.9	N
20230103 0520	4.2	NNE
20230103 0530	4.7	NNE
20230103 0540	3.9	NNE
20230103 0550	3.9	NNE
20230103 0600	3.3	NNE
20230103 0610	3.6	NNE
20230103 0620	3.6	N
20230103 0630	4.4	N
20230103 0640	4.4	N
20230103 0650	5.3	NNE
20230103 0700	3.1	NNE
20230103 0710	2.5	N
20230103 0720	2.5	NNE
20230103 0730	3.1	N
20230103 0740	3.9	NNE
20230103 0750	3.3	NNE
20230103 0800	3.9	NNE
20230103 0810	2.8	N
20230103 0820	3.3	N
20230103 0830	4.2	NNE
20230103 0840	3.9	NNE
20230103 0850	3.9	N
20230103 0900	4.7	NNE
20230103 0910	4.7	NNE
20230103 0920	4.2	NNE
20230103 0930	3.9	N
20230103 0940	3.1	N
20230103 0950	3.3	N
20230103 1000	3.9	N
20230103 1010	4.4	NNE
20230103 1020	4.7	NNE
20230103 1030	4.4	NNE
20230103 1040	4.2	NNE
20230103 1050	5	NNE
20230103 1100	3.9	N
20230103 1110	3.9	N
20230103 1120	4.2	NNE
20230103 1130	4.2	N
20230103 1140	4.7	N
20230103 1150	3.3	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230103 1200	4.2	NNE
20230103 1210	4.2	N
20230103 1220	4.2	N
20230103 1230	3.3	NNE
20230103 1240	3.1	N
20230103 1250	3.1	NNE
20230103 1300	4.2	NNE
20230103 1310	3.3	N
20230103 1320	4.4	NNE
20230103 1330	3.6	NNE
20230103 1340	4.2	NNE
20230103 1350	3.1	N
20230103 1400	4.7	NNE
20230103 1410	4.4	NNE
20230103 1420	2.2	NNE
20230103 1430	2.8	N
20230103 1440	2.5	N
20230103 1450	2.8	NNE
20230103 1500	3.3	NNE
20230103 1510	2.8	N
20230103 1520	2.8	N
20230103 1530	3.3	N
20230103 1540	3.9	NNE
20230103 1550	3.9	N
20230103 1600	3.6	N
20230103 1610	3.9	NNE
20230103 1620	4.4	NNE
20230103 1630	4.7	NNE
20230103 1640	4.7	N
20230103 1650	3.3	N
20230103 1700	4.2	N
20230103 1710	3.3	NNE
20230103 1720	3.9	N
20230103 1730	3.6	NNE
20230103 1740	2.8	NNE
20230103 1750	2.2	NNE
20230103 1800	2.2	NNE
20230103 1810	1.1	NE
20230103 1820	0.3	NNE
20230103 1830	0.3	N
20230103 1840	0.6	NE
20230103 1850	0.3	SE
20230103 1900	0	N
20230103 1910	0.3	SW
20230103 1920	0.3	-
20230103 1930	0.3	NNE
20230103 1940	1.7	NNE
20230103 1950	1.4	N
20230103 2000	2.8	NNE
20230103 2010	2.5	NNE
20230103 2020	2.8	NE
20230103 2030	1.9	NE
20230103 2040	0.3	SE
20230103 2050	0.8	SE
20230103 2100	0.3	-
20230103 2110	0.3	W
20230103 2120	0.3	SSE
20230103 2130	0.3	S
20230103 2140	0.3	-
20230103 2150	0.8	NNE
20230103 2200	0.6	NNE
20230103 2210	0.3	E
20230103 2220	0.3	-
20230103 2230	0	N
20230103 2240	0.3	-
20230103 2250	0	N
20230103 2300	0	N
20230103 2310	0.3	NNE
20230103 2320	1.1	NNE
20230103 2330	1.1	N
20230103 2340	1.1	N
20230103 2350	0.8	NNW

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230104 0000	0.6	NNW
20230104 0010	0.8	N
20230104 0020	0.6	NNW
20230104 0030	0.6	NNW
20230104 0040	1.4	N
20230104 0050	1.7	N
20230104 0100	1.7	N
20230104 0110	1.4	N
20230104 0120	2.2	N
20230104 0130	2.8	NNE
20230104 0140	3.1	NNE
20230104 0150	2.8	NNE
20230104 0200	1.7	NNE
20230104 0210	1.7	NNE
20230104 0220	2.2	NNE
20230104 0230	2.2	NNE
20230104 0240	2.8	NNE
20230104 0250	2.5	NNE
20230104 0300	2.5	NNE
20230104 0310	2.2	NNE
20230104 0320	1.7	N
20230104 0330	1.7	N
20230104 0340	1.4	N
20230104 0350	1.7	NNE
20230104 0400	1.4	NNE
20230104 0410	1.4	N
20230104 0420	1.4	N
20230104 0430	1.4	N
20230104 0440	1.4	N
20230104 0450	1.1	NNE
20230104 0500	0.8	NNE
20230104 0510	1.1	N
20230104 0520	1.1	NNE
20230104 0530	1.4	NNE
20230104 0540	1.1	NNE
20230104 0550	1.1	NE
20230104 0600	0.3	-
20230104 0610	0	N
20230104 0620	0.3	NE
20230104 0630	0.3	NE
20230104 0640	0	N
20230104 0650	0.3	NNE
20230104 0700	0.3	NNE
20230104 0710	0.3	NNE
20230104 0720	0	N
20230104 0730	0	N
20230104 0740	0	N
20230104 0750	0	N
20230104 0800	1.1	NNE
20230104 0810	1.4	N
20230104 0820	1.1	N
20230104 0830	0.8	N
20230104 0840	0.8	NNE
20230104 0850	0.8	N
20230104 0900	0.3	NE
20230104 0910	0.3	NNE
20230104 0920	1.1	N
20230104 0930	1.7	N
20230104 0940	3.3	N
20230104 0950	2.8	NNE
20230104 1000	2.2	N
20230104 1010	2.8	N
20230104 1020	3.1	NNE
20230104 1030	3.3	NNE
20230104 1040	2.8	N
20230104 1050	3.1	NNE
20230104 1100	3.1	N
20230104 1110	3.1	N
20230104 1120	3.1	N
20230104 1130	2.5	NNE
20230104 1140	1.7	NNW
20230104 1150	1.7	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230104 1200	1.7	NNW
20230104 1210	1.4	N
20230104 1220	2.2	NNW
20230104 1230	1.9	NNW
20230104 1240	2.2	NW
20230104 1250	2.2	NNW
20230104 1300	1.9	N
20230104 1310	2.8	NW
20230104 1320	1.7	N
20230104 1330	1.7	NNW
20230104 1340	1.7	NNW
20230104 1350	1.4	NNW
20230104 1400	1.7	N
20230104 1410	1.9	N
20230104 1420	1.7	N
20230104 1430	1.1	NNW
20230104 1440	1.4	E
20230104 1450	1.4	-
20230104 1500	1.9	E
20230104 1510	1.7	ENE
20230104 1520	1.7	NNE
20230104 1530	1.1	ENE
20230104 1540	1.4	E
20230104 1550	1.4	ESE
20230104 1600	1.4	ENE
20230104 1610	2.2	E
20230104 1620	1.9	E
20230104 1630	1.9	ESE
20230104 1640	1.7	E
20230104 1650	1.7	ESE
20230104 1700	1.7	E
20230104 1710	2.2	E
20230104 1720	2.2	E
20230104 1730	2.2	E
20230104 1740	2.5	E
20230104 1750	1.9	E
20230104 1800	1.7	E
20230104 1810	1.7	E
20230104 1820	1.7	E
20230104 1830	2.2	ESE
20230104 1840	1.9	E
20230104 1850	1.7	E
20230104 1900	1.1	ENE
20230104 1910	1.1	E
20230104 1920	0.8	SE
20230104 1930	0.8	SE
20230104 1940	1.1	SSE
20230104 1950	1.4	SE
20230104 2000	1.1	ESE
20230104 2010	0.8	-
20230104 2020	1.1	ESE
20230104 2030	1.4	ESE
20230104 2040	1.7	ESE
20230104 2050	1.7	ESE
20230104 2100	1.1	SE
20230104 2110	0.3	W
20230104 2120	0.3	WSW
20230104 2130	0.3	-
20230104 2140	0.6	ESE
20230104 2150	0.8	SE
20230104 2200	1.7	ESE
20230104 2210	0.8	ESE
20230104 2220	1.1	E
20230104 2230	1.4	ENE
20230104 2240	1.4	E
20230104 2250	1.4	ENE
20230104 2300	1.4	ENE
20230104 2310	1.1	ENE
20230104 2320	0.8	ENE
20230104 2330	0.3	ENE
20230104 2340	1.4	E
20230104 2350	1.1	ENE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230105 0000	0.6	ENE
20230105 0010	1.1	ENE
20230105 0020	0.8	ENE
20230105 0030	0.8	ENE
20230105 0040	1.1	NE
20230105 0050	1.1	ENE
20230105 0100	1.1	E
20230105 0110	0.8	E
20230105 0120	0.8	E
20230105 0130	0.8	ESE
20230105 0140	0.3	ESE
20230105 0150	0.8	E
20230105 0200	0.8	E
20230105 0210	0.8	ESE
20230105 0220	0	N
20230105 0230	0.3	ESE
20230105 0240	0.8	E
20230105 0250	0.8	E
20230105 0300	1.1	ENE
20230105 0310	1.1	E
20230105 0320	1.4	ENE
20230105 0330	1.1	E
20230105 0340	0.8	ENE
20230105 0350	1.1	ENE
20230105 0400	0.8	NE
20230105 0410	0.3	ENE
20230105 0420	0	N
20230105 0430	0.3	SE
20230105 0440	0.8	SE
20230105 0450	0.3	ESE
20230105 0500	0.3	ESE
20230105 0510	0.3	SSE
20230105 0520	0.3	E
20230105 0530	0.6	SE
20230105 0540	0.8	E
20230105 0550	0.3	NE
20230105 0600	0.8	E
20230105 0610	0.3	E
20230105 0620	0.3	ESE
20230105 0630	0.6	ESE
20230105 0640	0.3	E
20230105 0650	0	N
20230105 0700	0	N
20230105 0710	0.3	NE
20230105 0720	0	N
20230105 0730	0	N
20230105 0740	0	N
20230105 0750	0	N
20230105 0800	0.3	NNW
20230105 0810	0.3	N
20230105 0820	0.3	N
20230105 0830	0	N
20230105 0840	0	N
20230105 0850	0.3	SW
20230105 0900	0.3	SW
20230105 0910	0.3	-
20230105 0920	0.8	ESE
20230105 0930	1.1	ENE
20230105 0940	0.3	NNE
20230105 0950	1.4	N
20230105 1000	0.8	-
20230105 1010	1.1	N
20230105 1020	1.7	NNE
20230105 1030	1.1	NNW
20230105 1040	1.7	N
20230105 1050	1.1	NE
20230105 1100	1.4	NNE
20230105 1110	0.8	ENE
20230105 1120	1.9	N
20230105 1130	2.2	NW
20230105 1140	1.7	NW
20230105 1150	1.7	NW

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230105 1200	1.7	WNW
20230105 1210	1.1	NNE
20230105 1220	1.4	WSW
20230105 1230	1.4	WSW
20230105 1240	1.7	SSW
20230105 1250	1.7	NNE
20230105 1300	2.2	NNE
20230105 1310	1.7	N
20230105 1320	2.2	N
20230105 1330	2.5	NNW
20230105 1340	3.3	N
20230105 1350	3.1	N
20230105 1400	2.2	N
20230105 1410	2.8	NNE
20230105 1420	2.8	N
20230105 1430	2.5	NNW
20230105 1440	2.2	NNW
20230105 1450	2.2	NNW
20230105 1500	2.2	N
20230105 1510	2.5	N
20230105 1520	2.5	NNE
20230105 1530	2.8	N
20230105 1540	1.7	N
20230105 1550	1.7	N
20230105 1600	1.7	NNE
20230105 1610	1.1	NNE
20230105 1620	1.1	NNE
20230105 1630	1.4	E
20230105 1640	1.1	ESE
20230105 1650	2.2	ESE
20230105 1700	2.5	ESE
20230105 1710	2.5	ESE
20230105 1720	2.5	ESE
20230105 1730	2.2	ESE
20230105 1740	2.5	ESE
20230105 1750	2.5	ESE
20230105 1800	1.1	SW
20230105 1810	0.3	SSW
20230105 1820	0	N
20230105 1830	0.3	SE
20230105 1840	1.7	SE
20230105 1850	2.2	ESE
20230105 1900	1.7	SE
20230105 1910	2.2	SE
20230105 1920	3.1	ESE
20230105 1930	2.8	ESE
20230105 1940	1.7	ESE
20230105 1950	2.2	ESE
20230105 2000	2.5	ESE
20230105 2010	1.4	ESE
20230105 2020	1.7	SE
20230105 2030	1.7	ESE
20230105 2040	1.9	ESE
20230105 2050	1.4	ESE
20230105 2100	1.4	ESE
20230105 2110	1.1	ESE
20230105 2120	1.1	ESE
20230105 2130	1.4	SE
20230105 2140	1.1	SE
20230105 2150	1.4	SSE
20230105 2200	1.7	SE
20230105 2210	1.9	SE
20230105 2220	1.7	SE
20230105 2230	1.4	SSE
20230105 2240	1.7	SE
20230105 2250	2.2	SE
20230105 2300	1.7	SE
20230105 2310	1.9	SE
20230105 2320	1.9	SE
20230105 2330	1.7	SE
20230105 2340	1.7	SE
20230105 2350	1.4	SSE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230106 0000	1.7	SSE
20230106 0010	1.7	SE
20230106 0020	1.7	SE
20230106 0030	1.7	SE
20230106 0040	1.4	SE
20230106 0050	1.7	ESE
20230106 0100	1.1	ESE
20230106 0110	0.6	ESE
20230106 0120	0.8	SE
20230106 0130	0.6	E
20230106 0140	0	N
20230106 0150	0	N
20230106 0200	0	N
20230106 0210	0	N
20230106 0220	0	N
20230106 0230	0	N
20230106 0240	0.6	SE
20230106 0250	1.1	S
20230106 0300	1.4	S
20230106 0310	1.1	S
20230106 0320	0	N
20230106 0330	0.3	NW
20230106 0340	0	N
20230106 0350	0	N
20230106 0400	0	N
20230106 0410	0	N
20230106 0420	0.3	-
20230106 0430	0.3	WSW
20230106 0440	0	N
20230106 0450	0.3	ESE
20230106 0500	0.3	SE
20230106 0510	0.3	S
20230106 0520	0.6	S
20230106 0530	0.8	-
20230106 0540	0	N
20230106 0550	0.3	S
20230106 0600	0.3	-
20230106 0610	0.3	ESE
20230106 0620	0.3	-
20230106 0630	0.3	SE
20230106 0640	0.3	S
20230106 0650	0.3	-
20230106 0700	0	N
20230106 0710	0.3	SSE
20230106 0720	0.3	-
20230106 0730	0.3	-
20230106 0740	0.6	WSW
20230106 0750	0.3	-
20230106 0800	0.6	W
20230106 0810	0.3	W
20230106 0820	0.3	ESE
20230106 0830	0.3	-
20230106 0840	0.8	ENE
20230106 0850	2.5	NNE
20230106 0900	3.1	NNE
20230106 0910	2.8	NNE
20230106 0920	4.2	NNE
20230106 0930	4.4	N
20230106 0940	5.3	N
20230106 0950	4.4	NNE
20230106 1000	4.4	N
20230106 1010	5.8	N
20230106 1020	4.7	NNE
20230106 1030	5.6	N
20230106 1040	4.7	N
20230106 1050	5.3	N
20230106 1100	5.8	NNE
20230106 1110	5.3	NNE
20230106 1120	4.4	N
20230106 1130	5.8	N
20230106 1140	5	NNE
20230106 1150	5	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230106 1200	5	NNE
20230106 1210	4.7	N
20230106 1220	5.3	N
20230106 1230	5.3	NNE
20230106 1240	5	N
20230106 1250	5.3	N
20230106 1300	4.7	NNE
20230106 1310	4.2	NNE
20230106 1320	4.4	NE
20230106 1330	3.3	NE
20230106 1340	5.8	NE
20230106 1350	3.9	NNE
20230106 1400	4.7	NE
20230106 1410	4.4	NE
20230106 1420	4.7	NNE
20230106 1430	5	NE
20230106 1440	4.4	NNE
20230106 1450	5	NE
20230106 1500	5.3	NE
20230106 1510	5	NE
20230106 1520	5	NE
20230106 1530	5.3	NE
20230106 1540	5.3	NNE
20230106 1550	4.7	NE
20230106 1600	5.3	NNE
20230106 1610	3.9	NNE
20230106 1620	3.3	NE
20230106 1630	5	NNE
20230106 1640	4.2	NNE
20230106 1650	4.2	NNE
20230106 1700	3.3	NNE
20230106 1710	3.6	NNE
20230106 1720	5	NNE
20230106 1730	3.6	NNE
20230106 1740	3.3	NNE
20230106 1750	2.8	NE
20230106 1800	2.8	NE
20230106 1810	2.5	NNE
20230106 1820	2.2	NNE
20230106 1830	2.8	NNE
20230106 1840	2.8	NNE
20230106 1850	2.8	NNE
20230106 1900	3.1	NNE
20230106 1910	3.1	NE
20230106 1920	1.7	NE
20230106 1930	1.9	NE
20230106 1940	1.7	NE
20230106 1950	1.7	NE
20230106 2000	1.7	NE
20230106 2010	2.8	NE
20230106 2020	3.1	NE
20230106 2030	2.8	NE
20230106 2040	3.3	NE
20230106 2050	1.7	NE
20230106 2100	3.9	NE
20230106 2110	1.4	NE
20230106 2120	2.2	ENE
20230106 2130	1.1	NE
20230106 2140	2.2	NE
20230106 2150	2.2	NE
20230106 2200	3.3	NE
20230106 2210	3.9	NE
20230106 2220	3.9	NNE
20230106 2230	3.3	NNE
20230106 2240	3.3	NNE
20230106 2250	3.6	NNE
20230106 2300	2.5	NNE
20230106 2310	2.8	NNE
20230106 2320	4.2	NE
20230106 2330	4.2	NE
20230106 2340	3.1	NNE
20230106 2350	3.3	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230107 0000	2.8	NNE
20230107 0010	3.6	NNE
20230107 0020	3.1	NNE
20230107 0030	3.1	NNE
20230107 0040	2.8	N
20230107 0050	2.2	N
20230107 0100	2.2	N
20230107 0110	2.8	N
20230107 0120	1.7	NNE
20230107 0130	1.7	N
20230107 0140	3.3	NNE
20230107 0150	2.2	NNE
20230107 0200	1.7	N
20230107 0210	1.1	NNE
20230107 0220	0.6	SE
20230107 0230	0.8	SSE
20230107 0240	0.6	SSE
20230107 0250	0.6	-
20230107 0300	0.8	SSE
20230107 0310	0.8	SSE
20230107 0320	0.3	SSE
20230107 0330	0.3	SSE
20230107 0340	0.3	-
20230107 0350	0	N
20230107 0400	0.3	SSE
20230107 0410	0.3	SSE
20230107 0420	0.3	SSE
20230107 0430	0.3	-
20230107 0440	0.3	-
20230107 0450	0.8	SSE
20230107 0500	0.3	SSE
20230107 0510	0.3	-
20230107 0520	0.3	-
20230107 0530	0.3	SSE
20230107 0540	0.8	SE
20230107 0550	0.3	ESE
20230107 0600	0.3	SE
20230107 0610	0	N
20230107 0620	0	N
20230107 0630	0.3	SSE
20230107 0640	0.8	ESE
20230107 0650	0.8	SE
20230107 0700	0	N
20230107 0710	0.3	-
20230107 0720	0.3	-
20230107 0730	0	N
20230107 0740	0.3	SSE
20230107 0750	0	N
20230107 0800	0.3	SE
20230107 0810	0	N
20230107 0820	0.3	SSE
20230107 0830	0	N
20230107 0840	0	N
20230107 0850	0.3	ENE
20230107 0900	0.3	-
20230107 0910	0.3	S
20230107 0920	0.3	SE
20230107 0930	0.6	NE
20230107 0940	1.1	NNE
20230107 0950	1.7	NNE
20230107 1000	1.7	NNE
20230107 1010	2.5	NNE
20230107 1020	2.8	NNE
20230107 1030	2.5	NNE
20230107 1040	2.2	N
20230107 1050	1.1	NE
20230107 1100	1.1	NNW
20230107 1110	1.1	N
20230107 1120	0.3	-
20230107 1130	0.6	NE
20230107 1140	0.8	NNE
20230107 1150	0.3	-

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230107 1200	0.3	-
20230107 1210	0.6	ENE
20230107 1220	0.8	-
20230107 1230	2.5	ESE
20230107 1240	3.3	E
20230107 1250	3.1	E
20230107 1300	3.1	E
20230107 1310	2.5	E
20230107 1320	2.8	E
20230107 1330	2.8	E
20230107 1340	3.1	ESE
20230107 1350	3.3	SE
20230107 1400	2.8	ESE
20230107 1410	3.3	SE
20230107 1420	2.2	SE
20230107 1430	2.5	ESE
20230107 1440	2.2	SE
20230107 1450	2.8	SE
20230107 1500	2.2	ESE
20230107 1510	1.7	E
20230107 1520	2.5	ESE
20230107 1530	1.9	ESE
20230107 1540	2.2	ESE
20230107 1550	2.2	ESE
20230107 1600	2.5	ESE
20230107 1610	2.2	ESE
20230107 1620	2.2	ESE
20230107 1630	2.2	E
20230107 1640	2.8	ESE
20230107 1650	2.5	ESE
20230107 1700	3.3	ESE
20230107 1710	3.3	E
20230107 1720	3.3	E
20230107 1730	3.1	E
20230107 1740	3.1	E
20230107 1750	2.8	E
20230107 1800	3.3	ESE
20230107 1810	3.3	ESE
20230107 1820	1.7	ESE
20230107 1830	2.2	E
20230107 1840	2.8	E
20230107 1850	2.8	E
20230107 1900	2.5	E
20230107 1910	2.5	E
20230107 1920	2.8	ESE
20230107 1930	2.2	ESE
20230107 1940	2.5	SE
20230107 1950	3.1	SE
20230107 2000	2.5	SE
20230107 2010	2.5	SE
20230107 2020	1.9	SE
20230107 2030	0.8	-
20230107 2040	1.7	E
20230107 2050	3.3	ESE
20230107 2100	2.2	ESE
20230107 2110	1.4	ESE
20230107 2120	1.1	E
20230107 2130	1.4	ESE
20230107 2140	1.7	ESE
20230107 2150	1.4	ESE
20230107 2200	1.1	ESE
20230107 2210	0.8	ESE
20230107 2220	1.1	ESE
20230107 2230	0.8	NE
20230107 2240	1.4	ENE
20230107 2250	1.7	ENE
20230107 2300	1.7	ENE
20230107 2310	1.1	E
20230107 2320	1.1	E
20230107 2330	0.8	ESE
20230107 2340	1.1	SE
20230107 2350	1.1	ESE



Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230108 0000	1.1	E
20230108 0010	1.7	E
20230108 0020	2.5	E
20230108 0030	2.2	E
20230108 0030	2.2	E
20230108 0040	2.5	E
20230108 0050	2.2	E
20230108 0100	2.2	E
20230108 0110	2.2	ESE
20230108 0120	2.8	ESE
20230108 0130	2.5	ENE
20230108 0140	1.9	E
20230108 0150	1.7	E
20230108 0200	0.6	E
20230108 0210	1.7	ENE
20230108 0220	2.2	E
20230108 0230	1.7	E
20230108 0240	1.7	ESE
20230108 0250	1.9	E
20230108 0300	2.2	E
20230108 0310	2.2	E
20230108 0320	2.5	E
20230108 0330	1.4	ENE
20230108 0340	1.9	E
20230108 0350	1.7	E
20230108 0400	1.4	E
20230108 0410	1.4	E
20230108 0420	1.1	ESE
20230108 0430	1.1	ESE
20230108 0440	1.4	ESE
20230108 0450	0.3	E
20230108 0500	1.1	E
20230108 0510	1.1	E
20230108 0520	0.8	E
20230108 0530	1.4	ESE
20230108 0540	1.1	ESE
20230108 0550	1.7	ESE
20230108 0600	1.7	E
20230108 0610	0.8	ESE
20230108 0620	0.6	ESE
20230108 0630	1.1	ESE
20230108 0640	1.1	SE
20230108 0650	1.4	SE
20230108 0700	1.4	SE
20230108 0710	1.7	SE
20230108 0720	1.9	SE
20230108 0730	1.7	ESE
20230108 0740	1.9	ESE
20230108 0750	1.7	ESE
20230108 0800	0.6	ENE
20230108 0810	0.3	SE
20230108 0820	0.3	SE
20230108 0830	1.4	SE
20230108 0840	1.7	ESE
20230108 0850	1.4	ESE
20230108 0900	1.7	ESE
20230108 0910	1.7	ESE
20230108 0920	1.7	ESE
20230108 0930	2.2	ESE
20230108 0940	2.2	SE
20230108 0950	1.7	ESE
20230108 1000	2.8	ESE
20230108 1010	2.5	ESE
20230108 1020	2.2	ESE
20230108 1030	1.7	E
20230108 1040	1.7	ESE
20230108 1050	1.7	ESE
20230108 1100	1.7	SE
20230108 1110	1.7	ESE
20230108 1120	2.2	SE
20230108 1130	2.2	ESE
20230108 1140	2.2	E
20230108 1150	2.5	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230108 1200	2.5	E
20230108 1210	2.2	ESE
20230108 1220	1.9	ENE
20230108 1230	1.7	ESE
20230108 1240	1.7	E
20230108 1250	2.2	ESE
20230108 1300	2.8	ESE
20230108 1310	2.5	ESE
20230108 1320	2.8	ENE
20230108 1330	2.2	E
20230108 1340	2.5	E
20230108 1350	2.5	E
20230108 1400	1.4	E
20230108 1410	2.8	ENE
20230108 1420	2.5	E
20230108 1430	1.4	E
20230108 1440	3.1	ENE
20230108 1450	2.5	E
20230108 1500	3.1	E
20230108 1510	1.7	E
20230108 1520	1.7	-
20230108 1530	2.5	ESE
20230108 1540	2.5	ESE
20230108 1550	2.5	ESE
20230108 1600	1.7	E
20230108 1610	2.8	E
20230108 1620	1.7	E
20230108 1630	1.7	ESE
20230108 1640	1.7	ESE
20230108 1650	1.7	ESE
20230108 1700	2.2	ESE
20230108 1710	2.8	ESE
20230108 1720	1.7	ESE
20230108 1730	1.7	SE
20230108 1740	2.2	ESE
20230108 1750	1.7	ESE
20230108 1800	1.4	E
20230108 1810	2.2	E
20230108 1820	2.5	E
20230108 1830	0.8	E
20230108 1840	0.6	ESE
20230108 1850	0.8	SE
20230108 1900	0.3	SE
20230108 1910	0.3	E
20230108 1920	1.1	-
20230108 1930	1.1	NE
20230108 1940	0.8	SE
20230108 1950	1.7	E
20230108 2000	2.2	ESE
20230108 2010	2.8	ESE
20230108 2020	2.2	E
20230108 2030	1.4	ESE
20230108 2040	1.7	SE
20230108 2050	1.7	SE
20230108 2100	1.4	ESE
20230108 2110	1.1	SE
20230108 2120	0.8	SE
20230108 2130	0.6	SSE
20230108 2140	0.3	SE
20230108 2150	0.8	SSE
20230108 2200	0.8	SSE
20230108 2210	0.3	E
20230108 2220	0.8	NE
20230108 2230	0.3	NE
20230108 2240	0.3	-
20230108 2250	0	N
20230108 2300	0	N
20230108 2310	0	N
20230108 2320	0	N
20230108 2330	0.3	SSW
20230108 2340	0	N
20230108 2350	0.3	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230109 0000	0	N
20230109 0010	0	N
20230109 0020	0	N
20230109 0030	0	N
20230109 0040	0	N
20230109 0050	0	N
20230109 0100	0	N
20230109 0110	0	N
20230109 0120	0	N
20230109 0130	0	N
20230109 0140	0.3	E
20230109 0150	0	N
20230109 0200	0.3	SE
20230109 0210	0.3	-
20230109 0220	0	N
20230109 0230	0	N
20230109 0240	0.3	SSE
20230109 0250	0.3	SSE
20230109 0300	0.6	SSE
20230109 0310	0.8	ESE
20230109 0320	0	N
20230109 0330	0	N
20230109 0340	0.3	S
20230109 0350	0.3	-
20230109 0400	0.3	SSE
20230109 0410	1.4	ESE
20230109 0420	0.8	ESE
20230109 0430	0.6	ESE
20230109 0440	1.1	ESE
20230109 0450	1.4	ESE
20230109 0500	1.1	SSE
20230109 0510	1.1	SSE
20230109 0520	1.1	ESE
20230109 0530	1.4	ESE
20230109 0540	1.7	ESE
20230109 0550	1.7	SE
20230109 0600	1.1	SE
20230109 0610	1.4	SSE
20230109 0620	1.4	SE
20230109 0630	1.7	ESE
20230109 0640	1.7	ESE
20230109 0650	1.7	ESE
20230109 0700	1.7	SE
20230109 0710	1.7	ESE
20230109 0720	1.1	ESE
20230109 0730	0.8	SE
20230109 0740	1.4	SE
20230109 0750	1.7	SE
20230109 0800	2.2	SE
20230109 0810	1.7	SE
20230109 0820	2.2	SE
20230109 0830	1.9	SE
20230109 0840	1.7	SE
20230109 0850	1.7	ESE
20230109 0900	1.1	E
20230109 0910	0.6	N
20230109 0920	0.3	NW
20230109 0930	0.3	N
20230109 0940	0	N
20230109 0950	0	N
20230109 1000	0.6	NNW
20230109 1010	0.6	NNE
20230109 1020	1.1	N
20230109 1030	1.4	N
20230109 1040	1.7	NNE
20230109 1050	1.7	N
20230109 1100	2.2	NNE
20230109 1110	1.7	N
20230109 1120	1.4	N
20230109 1130	1.7	NNE
20230109 1140	2.2	NNE
20230109 1150	1.4	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230109 1200	1.4	N
20230109 1210	1.1	N
20230109 1220	1.4	NNW
20230109 1230	1.1	N
20230109 1240	1.7	NNE
20230109 1250	1.7	N
20230109 1300	1.4	N
20230109 1310	1.4	N
20230109 1320	1.1	N
20230109 1330	1.7	NNE
20230109 1340	2.5	NNE
20230109 1350	1.7	NNE
20230109 1400	0.8	N
20230109 1410	0.6	NNE
20230109 1420	1.1	NNE
20230109 1430	0.8	N
20230109 1440	1.1	NNW
20230109 1450	1.1	N
20230109 1500	1.4	NNE
20230109 1510	1.7	N
20230109 1520	1.4	N
20230109 1530	1.7	N
20230109 1540	2.2	N
20230109 1550	1.7	N
20230109 1600	1.4	N
20230109 1610	1.7	N
20230109 1620	1.4	N
20230109 1630	1.7	N
20230109 1640	2.2	NNE
20230109 1650	2.2	N
20230109 1700	1.7	N
20230109 1710	2.2	N
20230109 1720	2.2	N
20230109 1730	2.8	NNE
20230109 1740	2.8	N
20230109 1750	3.6	N
20230109 1800	3.3	N
20230109 1810	2.8	N
20230109 1820	2.8	N
20230109 1830	2.8	N
20230109 1840	3.6	N
20230109 1850	3.3	N
20230109 1900	2.8	N
20230109 1910	3.3	N
20230109 1920	3.1	NNE
20230109 1930	1.7	NNE
20230109 1940	1.7	ENE
20230109 1950	1.1	ESE
20230109 2000	0	N
20230109 2010	0	N
20230109 2020	0.3	SSW
20230109 2030	0.3	S
20230109 2040	0.3	SSW
20230109 2050	0.3	SSW
20230109 2100	0.6	SW
20230109 2110	0	N
20230109 2120	0	N
20230109 2130	0	N
20230109 2140	0.3	WNW
20230109 2150	0.3	NNE
20230109 2200	0.3	E
20230109 2210	0	N
20230109 2220	0.8	ESE
20230109 2230	1.1	E
20230109 2240	1.9	ESE
20230109 2250	1.7	E
20230109 2300	0.8	ENE
20230109 2310	0.6	NE
20230109 2320	1.1	ESE
20230109 2330	2.5	ESE
20230109 2340	2.2	ESE
20230109 2350	1.9	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230110 0000	2.2	ESE
20230110 0010	2.2	E
20230110 0020	1.7	ENE
20230110 0030	1.7	ENE
20230110 0040	1.1	NE
20230110 0050	0.8	-
20230110 0100	0.3	NE
20230110 0110	1.4	E
20230110 0120	1.1	ESE
20230110 0130	1.4	ESE
20230110 0140	1.4	E
20230110 0150	1.1	NE
20230110 0200	0.6	NE
20230110 0210	0.3	NNE
20230110 0220	0.8	N
20230110 0230	0.3	ESE
20230110 0240	0.3	-
20230110 0250	0	N
20230110 0300	0.6	N
20230110 0310	0.6	NE
20230110 0320	0.3	NNE
20230110 0330	0.8	N
20230110 0340	0.8	N
20230110 0350	0.8	N
20230110 0400	0.8	NNW
20230110 0410	1.1	NNW
20230110 0420	0.8	N
20230110 0430	0.6	N
20230110 0440	0.6	NNW
20230110 0450	0.8	NNE
20230110 0500	0.3	N
20230110 0510	0.3	W
20230110 0520	1.1	NNW
20230110 0530	0.8	N
20230110 0540	0.8	N
20230110 0550	1.1	N
20230110 0600	1.4	N
20230110 0610	1.4	N
20230110 0620	1.4	N
20230110 0630	1.1	NNW
20230110 0640	1.1	NNW
20230110 0650	1.7	N
20230110 0700	1.1	N
20230110 0710	1.1	N
20230110 0720	0.8	NNW
20230110 0730	0.8	WNW
20230110 0740	0.8	NW
20230110 0750	1.1	N
20230110 0800	1.7	N
20230110 0810	1.4	N
20230110 0820	1.1	N
20230110 0830	1.4	N
20230110 0840	1.4	N
20230110 0850	1.4	N
20230110 0900	2.5	NNE
20230110 0910	1.7	NNE
20230110 0920	1.7	NNE
20230110 0930	1.7	NNE
20230110 0940	1.1	NNE
20230110 0950	1.7	NNE
20230110 1000	1.7	N
20230110 1010	1.7	NNE
20230110 1020	1.4	N
20230110 1030	1.4	N
20230110 1040	1.1	N
20230110 1050	1.7	NNE
20230110 1100	2.5	NNE
20230110 1110	2.5	N
20230110 1120	2.8	NNE
20230110 1130	2.5	N
20230110 1140	2.5	NNE
20230110 1150	1.7	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230110 1200	1.9	N
20230110 1210	1.4	NNE
20230110 1220	1.4	NNE
20230110 1230	1.7	N
20230110 1240	1.1	N
20230110 1250	1.1	N
20230110 1300	1.1	NNE
20230110 1310	1.7	NNE
20230110 1320	1.4	NE
20230110 1330	1.4	NE
20230110 1340	1.4	E
20230110 1350	1.1	ENE
20230110 1400	0.6	NNE
20230110 1410	0.3	NE
20230110 1420	0.3	NW
20230110 1430	0	N
20230110 1440	0	N
20230110 1450	0.3	N
20230110 1500	0.3	N
20230110 1510	0.3	NE
20230110 1520	0.3	-
20230110 1530	0	N
20230110 1540	0.3	-
20230110 1550	1.4	N
20230110 1600	1.4	NNE
20230110 1610	1.4	N
20230110 1620	0.8	N
20230110 1630	1.1	N
20230110 1640	1.1	NNE
20230110 1650	1.7	NNE
20230110 1700	1.4	NNE
20230110 1710	1.7	NNE
20230110 1720	1.9	NNE
20230110 1730	2.5	NNE
20230110 1740	1.7	NNE
20230110 1750	0.8	NNE
20230110 1800	0.3	NE
20230110 1810	0	N
20230110 1820	0	N
20230110 1830	0.3	WNW
20230110 1840	0.3	NNW
20230110 1850	0	N
20230110 1900	0	N
20230110 1910	0	N
20230110 1920	0.3	-
20230110 1930	0	N
20230110 1940	0.3	NNW
20230110 1950	0.3	NW
20230110 2000	0.3	NW
20230110 2010	0.3	-
20230110 2020	0	N
20230110 2030	0.3	ESE
20230110 2040	0	N
20230110 2050	0	N
20230110 2100	0.3	NW
20230110 2110	0.3	N
20230110 2120	0.3	NNW
20230110 2130	0.3	E
20230110 2140	0.3	W
20230110 2150	0	N
20230110 2200	0	N
20230110 2210	0.3	ESE
20230110 2220	0.3	SSE
20230110 2230	0.8	ESE
20230110 2240	1.1	E
20230110 2250	0.8	ESE
20230110 2300	1.4	ESE
20230110 2310	0.8	ESE
20230110 2320	0.8	E
20230110 2330	0.3	ENE
20230110 2340	0.3	ESE
20230110 2350	0.3	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230111 0000	0	N
20230111 0010	0	N
20230111 0020	0	N
20230111 0030	0	N
20230111 0040	0.3	ESE
20230111 0050	0	N
20230111 0100	0.3	NE
20230111 0110	0.3	NE
20230111 0120	0.3	NNE
20230111 0130	0.3	N
20230111 0140	0.8	N
20230111 0150	0.3	-
20230111 0200	0	N
20230111 0210	0.3	E
20230111 0220	1.7	E
20230111 0230	1.4	E
20230111 0240	1.7	E
20230111 0250	1.7	E
20230111 0300	1.7	E
20230111 0310	1.7	E
20230111 0320	1.4	ESE
20230111 0330	2.5	E
20230111 0340	2.2	E
20230111 0350	2.2	E
20230111 0400	2.5	ESE
20230111 0410	1.7	E
20230111 0420	1.7	E
20230111 0430	1.4	E
20230111 0440	1.7	E
20230111 0450	1.1	E
20230111 0500	1.4	E
20230111 0510	1.1	ESE
20230111 0520	1.1	ESE
20230111 0530	1.1	NE
20230111 0540	0.3	ENE
20230111 0550	0.3	ENE
20230111 0600	0.3	NW
20230111 0610	0	N
20230111 0620	0	N
20230111 0630	0	N
20230111 0640	0	N
20230111 0650	0.3	-
20230111 0700	0.3	NNE
20230111 0710	0	N
20230111 0720	0	N
20230111 0730	0	N
20230111 0740	0	N
20230111 0750	0.3	N
20230111 0800	0.3	ENE
20230111 0810	0.8	NE
20230111 0820	1.4	E
20230111 0830	1.7	ESE
20230111 0840	1.9	ESE
20230111 0850	2.5	ESE
20230111 0900	2.2	ESE
20230111 0910	2.2	ESE
20230111 0920	2.2	ESE
20230111 0930	2.2	ESE
20230111 0940	1.1	E
20230111 0950	0.6	ESE
20230111 1000	1.7	ESE
20230111 1010	2.2	ESE
20230111 1020	2.2	SE
20230111 1030	2.2	ESE
20230111 1040	1.4	E
20230111 1050	1.7	E
20230111 1100	1.7	ESE
20230111 1110	2.2	E
20230111 1120	2.2	E
20230111 1130	2.2	E
20230111 1140	2.5	ENE
20230111 1150	2.8	ENE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230111 1200	2.5	ENE
20230111 1210	2.5	ENE
20230111 1220	2.5	ENE
20230111 1230	1.7	ENE
20230111 1240	1.9	E
20230111 1250	2.2	E
20230111 1300	2.2	ENE
20230111 1310	1.7	E
20230111 1320	0.8	ESE
20230111 1330	1.7	E
20230111 1340	1.4	E
20230111 1350	1.7	ESE
20230111 1400	1.1	ESE
20230111 1410	2.2	ESE
20230111 1420	2.2	ESE
20230111 1430	2.5	ESE
20230111 1440	1.9	ESE
20230111 1450	2.2	E
20230111 1500	2.5	E
20230111 1510	2.8	E
20230111 1520	2.5	E
20230111 1530	1.9	E
20230111 1540	1.7	E
20230111 1550	1.7	E
20230111 1600	1.7	E
20230111 1610	1.9	E
20230111 1620	2.5	E
20230111 1630	2.5	E
20230111 1640	2.2	E
20230111 1650	2.5	E
20230111 1700	2.2	E
20230111 1710	1.4	E
20230111 1720	1.4	SE
20230111 1730	1.4	ESE
20230111 1740	1.4	ESE
20230111 1750	1.7	E
20230111 1800	1.7	E
20230111 1810	1.7	ESE
20230111 1820	1.4	ESE
20230111 1830	1.7	ESE
20230111 1840	1.7	ESE
20230111 1850	2.2	ESE
20230111 1900	2.5	ESE
20230111 1910	1.9	E
20230111 1920	2.2	ESE
20230111 1930	1.1	E
20230111 1940	1.4	E
20230111 1950	1.1	SE
20230111 2000	1.7	ESE
20230111 2010	1.4	ESE
20230111 2020	2.2	ESE
20230111 2030	2.8	E
20230111 2040	2.5	ESE
20230111 2050	1.4	ESE
20230111 2100	1.4	E
20230111 2110	1.7	E
20230111 2120	2.8	E
20230111 2130	3.3	E
20230111 2140	2.8	E
20230111 2150	2.8	ESE
20230111 2200	2.8	ESE
20230111 2210	2.8	SE
20230111 2220	2.5	ESE
20230111 2230	3.1	ESE
20230111 2240	3.6	ESE
20230111 2250	2.8	SE
20230111 2300	3.3	SE
20230111 2310	3.6	SE
20230111 2320	2.5	SE
20230111 2330	2.8	SE
20230111 2340	3.6	ESE
20230111 2350	3.3	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230112 0000	3.3	SE
20230112 0010	3.3	SE
20230112 0020	4.2	SE
20230112 0030	4.2	SE
20230112 0040	3.6	SE
20230112 0050	3.3	ESE
20230112 0100	3.3	ESE
20230112 0110	3.6	ESE
20230112 0120	2.8	E
20230112 0130	2.2	ESE
20230112 0140	2.5	ESE
20230112 0150	2.5	ESE
20230112 0200	3.1	ESE
20230112 0210	3.3	ESE
20230112 0220	3.9	ESE
20230112 0230	3.1	ESE
20230112 0240	2.8	ESE
20230112 0250	2.8	SE
20230112 0300	3.1	ESE
20230112 0310	3.1	ESE
20230112 0320	3.3	ESE
20230112 0330	3.1	ESE
20230112 0340	2.8	ESE
20230112 0350	3.1	ESE
20230112 0400	3.3	SE
20230112 0410	2.8	ESE
20230112 0420	2.5	SE
20230112 0430	2.2	SE
20230112 0440	1.9	ESE
20230112 0450	2.8	ESE
20230112 0500	2.8	ESE
20230112 0510	2.8	ESE
20230112 0520	2.2	ESE
20230112 0530	3.1	SE
20230112 0540	3.1	SE
20230112 0550	2.2	SE
20230112 0600	2.5	SE
20230112 0610	2.2	SE
20230112 0620	1.7	SSE
20230112 0630	1.7	SE
20230112 0640	2.5	SE
20230112 0650	2.2	SE
20230112 0700	2.2	SE
20230112 0710	2.5	SE
20230112 0720	2.8	SE
20230112 0730	2.2	ESE
20230112 0740	2.8	ESE
20230112 0750	2.8	SE
20230112 0800	2.2	SE
20230112 0810	2.5	ESE
20230112 0820	3.1	SE
20230112 0830	3.3	SE
20230112 0840	3.9	ESE
20230112 0850	4.2	ESE
20230112 0900	3.3	ESE
20230112 0910	2.5	ESE
20230112 0920	3.1	ESE
20230112 0930	2.8	ESE
20230112 0940	2.5	E
20230112 0950	4.2	ESE
20230112 1000	3.9	E
20230112 1010	3.9	ESE
20230112 1020	4.2	ESE
20230112 1030	3.9	ESE
20230112 1040	4.7	ESE
20230112 1050	4.2	ESE
20230112 1100	4.2	E
20230112 1110	3.3	ESE
20230112 1120	4.4	ESE
20230112 1130	3.9	ESE
20230112 1140	3.3	SE
20230112 1150	3.9	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230112 1200	4.2	ESE
20230112 1210	4.4	ESE
20230112 1220	3.9	ESE
20230112 1230	4.2	ESE
20230112 1240	3.9	ESE
20230112 1250	5.8	ESE
20230112 1300	4.2	ESE
20230112 1310	4.2	SE
20230112 1320	4.2	SE
20230112 1330	3.3	SE
20230112 1340	3.3	SE
20230112 1350	3.9	SE
20230112 1400	2.8	ESE
20230112 1410	1.7	ESE
20230112 1420	2.2	ESE
20230112 1430	3.1	E
20230112 1440	3.6	E
20230112 1450	3.6	ENE
20230112 1500	3.1	E
20230112 1510	3.3	ENE
20230112 1520	3.9	E
20230112 1530	2.8	E
20230112 1540	3.1	E
20230112 1550	3.9	E
20230112 1600	3.1	E
20230112 1610	2.8	E
20230112 1620	3.1	E
20230112 1630	3.9	E
20230112 1640	3.1	E
20230112 1650	3.1	E
20230112 1700	1.9	ESE
20230112 1710	2.2	E
20230112 1720	3.1	ESE
20230112 1730	2.5	ESE
20230112 1740	1.1	-
20230112 1750	2.8	E
20230112 1800	2.8	ESE
20230112 1810	2.5	SE
20230112 1820	2.2	SE
20230112 1830	2.2	ESE
20230112 1840	2.2	ESE
20230112 1850	2.2	ESE
20230112 1900	1.7	SE
20230112 1910	1.7	ESE
20230112 1920	2.5	ESE
20230112 1930	2.5	ESE
20230112 1940	3.1	ESE
20230112 1950	2.2	ESE
20230112 2000	2.8	ESE
20230112 2010	2.5	ESE
20230112 2020	2.2	ESE
20230112 2030	2.5	SE
20230112 2040	3.1	ESE
20230112 2050	3.3	E
20230112 2100	1.9	SE
20230112 2110	2.8	ESE
20230112 2120	1.9	ESE
20230112 2130	3.3	E
20230112 2140	3.9	E
20230112 2150	3.9	E
20230112 2200	3.1	ESE
20230112 2210	2.5	E
20230112 2220	2.8	E
20230112 2230	2.2	E
20230112 2240	3.1	ESE
20230112 2250	3.3	ESE
20230112 2300	3.3	E
20230112 2310	2.8	ESE
20230112 2320	3.3	ESE
20230112 2330	3.3	ESE
20230112 2340	3.3	E
20230112 2350	3.3	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230113 0000	4.2	E
20230113 0010	3.3	ESE
20230113 0020	2.8	ESE
20230113 0030	2.8	ESE
20230113 0040	2.8	ESE
20230113 0050	3.3	SE
20230113 0100	2.8	ESE
20230113 0110	3.1	E
20230113 0120	2.5	ESE
20230113 0130	3.3	ESE
20230113 0140	3.9	ESE
20230113 0150	3.3	ESE
20230113 0200	3.3	ESE
20230113 0210	3.1	ESE
20230113 0220	2.2	E
20230113 0230	2.2	E
20230113 0240	2.2	E
20230113 0250	2.2	E
20230113 0300	2.5	E
20230113 0310	2.5	E
20230113 0320	3.3	E
20230113 0330	2.8	E
20230113 0340	3.3	E
20230113 0350	3.1	E
20230113 0400	2.8	E
20230113 0410	2.5	E
20230113 0420	2.2	ESE
20230113 0430	3.1	E
20230113 0440	2.8	ESE
20230113 0450	2.5	ESE
20230113 0500	3.1	ESE
20230113 0510	2.5	ESE
20230113 0520	2.2	ESE
20230113 0530	2.8	E
20230113 0540	2.5	E
20230113 0550	1.9	ESE
20230113 0600	2.5	ESE
20230113 0610	2.5	ESE
20230113 0620	2.2	ESE
20230113 0630	1.4	SE
20230113 0640	1.9	SSE
20230113 0650	2.2	ESE
20230113 0700	1.7	ESE
20230113 0710	1.4	SE
20230113 0720	2.5	ESE
20230113 0730	1.4	ESE
20230113 0740	1.7	SE
20230113 0750	1.9	SE
20230113 0800	2.2	SSE
20230113 0810	1.9	SE
20230113 0820	2.2	SE
20230113 0830	1.7	ESE
20230113 0840	2.2	ESE
20230113 0850	2.2	ESE
20230113 0900	2.8	E
20230113 0910	1.7	ESE
20230113 0920	1.4	SSE
20230113 0930	1.7	SSE
20230113 0940	1.1	SSE
20230113 0950	0.3	NW
20230113 1000	0.3	-
20230113 1010	0.8	SE
20230113 1020	0.8	ESE
20230113 1030	1.4	ESE
20230113 1040	1.4	SE
20230113 1050	1.7	SE
20230113 1100	1.9	SE
20230113 1110	2.2	ESE
20230113 1120	1.7	ESE
20230113 1130	1.1	ESE
20230113 1140	1.1	SE
20230113 1150	1.4	SE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230113 1200	1.7	SE
20230113 1210	1.1	ESE
20230113 1220	0.8	ESE
20230113 1230	0.6	SE
20230113 1240	1.1	ESE
20230113 1250	0.8	E
20230113 1300	1.1	ESE
20230113 1310	1.9	ESE
20230113 1320	2.2	ESE
20230113 1330	2.2	E
20230113 1340	1.4	ESE
20230113 1350	1.1	ESE
20230113 1400	0.3	SE
20230113 1410	0.8	E
20230113 1420	1.1	E
20230113 1430	1.4	ESE
20230113 1440	1.7	E
20230113 1450	1.7	ESE
20230113 1500	0.6	ESE
20230113 1510	1.1	SE
20230113 1520	1.1	ESE
20230113 1530	1.4	E
20230113 1540	1.1	ESE
20230113 1550	0.3	SE
20230113 1600	0	N
20230113 1610	0.3	-
20230113 1620	0.6	ESE
20230113 1630	0.8	ESE
20230113 1640	0.8	E
20230113 1650	1.1	ESE
20230113 1700	0.8	ESE
20230113 1710	0.6	SE
20230113 1720	0.3	NE
20230113 1730	0.3	NE
20230113 1740	0.8	ESE
20230113 1750	0.3	SSE
20230113 1800	0.3	SE
20230113 1810	1.1	SE
20230113 1820	1.1	SSE
20230113 1830	1.4	SE
20230113 1840	1.4	ESE
20230113 1850	1.4	SE
20230113 1900	0.6	SE
20230113 1910	0	N
20230113 1920	0.3	S
20230113 1930	0	N
20230113 1940	0	N
20230113 1950	0	N
20230113 2000	0.3	-
20230113 2010	0	N
20230113 2020	0.3	-
20230113 2030	0.3	-
20230113 2040	0.3	SW
20230113 2050	0.3	-
20230113 2100	0.3	SSE
20230113 2110	0.3	-
20230113 2120	0	N
20230113 2130	0	N
20230113 2140	0	N
20230113 2150	0	N
20230113 2200	0	N
20230113 2210	0.3	-
20230113 2220	0.3	-
20230113 2230	0	N
20230113 2240	0.3	S
20230113 2250	0.3	S
20230113 2300	0.3	S
20230113 2310	0.3	ENE
20230113 2320	0.3	SSW
20230113 2330	0.3	SSW
20230113 2340	0.3	ESE
20230113 2350	0.3	-



Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230114 0000	0.3	SSE
20230114 0010	0	N
20230114 0020	0.8	SE
20230114 0030	0.8	SE
20230114 0040	0.6	ESE
20230114 0050	0.3	SE
20230114 0100	0.3	-
20230114 0110	0.3	SE
20230114 0120	0.3	ENE
20230114 0130	0	SSE
20230114 0140	0	N
20230114 0150	0.3	SSE
20230114 0200	0.3	F
20230114 0210	0.8	SE
20230114 0220	0	N
20230114 0230	0	N
20230114 0240	0	N
20230114 0250	0.3	ENE
20230114 0300	0	N
20230114 0310	0	N
20230114 0320	0.3	SSE
20230114 0330	0.3	S
20230114 0340	0.3	ENE
20230114 0350	0.3	N
20230114 0400	0.3	SW
20230114 0410	0	N
20230114 0420	0.3	SE
20230114 0430	0.3	SE
20230114 0440	0	N
20230114 0450	0	N
20230114 0500	0.6	SSE
20230114 0510	0.3	-
20230114 0520	0	N
20230114 0530	0	N
20230114 0540	0	N
20230114 0550	0	N
20230114 0600	0	N
20230114 0610	0	N
20230114 0620	0.3	S
20230114 0630	0.3	-
20230114 0640	0	N
20230114 0650	0	N
20230114 0700	0	N
20230114 0710	0.3	NE
20230114 0720	0	N
20230114 0730	0	N
20230114 0740	0	N
20230114 0750	0	N
20230114 0800	0	N
20230114 0810	0	N
20230114 0820	0.3	S
20230114 0830	0.8	SE
20230114 0840	0.8	SSE
20230114 0850	1.1	S
20230114 0900	1.1	S
20230114 0910	1.4	ESE
20230114 0920	0.8	ESE
20230114 0930	0.3	SE
20230114 0940	1.4	E
20230114 0950	1.9	ESE
20230114 1000	1.7	ESE
20230114 1010	1.1	ESE
20230114 1020	0.8	ESE
20230114 1030	0.3	SE
20230114 1040	0.3	ESE
20230114 1050	0.6	ESE
20230114 1100	0.8	S
20230114 1110	1.1	SSW
20230114 1120	0.8	WNW
20230114 1130	1.7	WNW
20230114 1140	0.8	-
20230114 1150	1.1	SSW

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230114 1200	1.7	W
20230114 1210	2.2	W
20230114 1220	2.2	W
20230114 1230	2.5	W
20230114 1240	1.7	WNW
20230114 1250	2.8	W
20230114 1300	2.2	W
20230114 1310	2.5	WSW
20230114 1320	2.2	SW
20230114 1330	1.7	WSW
20230114 1340	2.2	WSW
20230114 1350	3.3	WSW
20230114 1400	2.5	WSW
20230114 1410	2.5	WSW
20230114 1420	2.8	W
20230114 1430	3.1	W
20230114 1440	2.8	WNW
20230114 1450	2.8	W
20230114 1500	3.3	W
20230114 1510	3.3	W
20230114 1520	2.8	W
20230114 1530	3.1	W
20230114 1540	2.5	W
20230114 1550	3.3	W
20230114 1600	2.5	W
20230114 1610	2.2	W
20230114 1620	1.7	WSW
20230114 1630	1.7	WSW
20230114 1640	1.7	WSW
20230114 1650	1.7	W
20230114 1700	1.7	W
20230114 1710	1.1	W
20230114 1720	1.4	W
20230114 1730	1.4	W
20230114 1740	0.8	WSW
20230114 1750	0.8	WSW
20230114 1800	1.4	WSW
20230114 1810	1.1	WSW
20230114 1820	0.8	WSW
20230114 1830	0.3	SSW
20230114 1840	0.3	SE
20230114 1850	0.3	SE
20230114 1900	0.3	SSE
20230114 1910	0.3	SSE
20230114 1920	0.3	SSE
20230114 1930	0.3	SSE
20230114 1940	0	N
20230114 1950	0	N
20230114 2000	0.3	SSW
20230114 2010	0.3	-
20230114 2020	0	N
20230114 2030	0	N
20230114 2040	0.3	S
20230114 2050	0	N
20230114 2100	0	N
20230114 2110	0	N
20230114 2120	0	N
20230114 2130	0.3	SE
20230114 2140	0.3	SE
20230114 2150	0.3	-
20230114 2200	0.3	SSE
20230114 2210	0	N
20230114 2220	0.3	SSE
20230114 2230	0.8	SE
20230114 2240	0.3	S
20230114 2250	0.3	S
20230114 2300	0.3	SE
20230114 2310	0.8	ESE
20230114 2320	0.3	-
20230114 2330	0	N
20230114 2340	0.3	ENE
20230114 2350	0.6	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230115 0000	0.3	E
20230115 0010	1.1	ESE
20230115 0020	0.3	SE
20230115 0030	0.3	SE
20230115 0040	1.1	ESE
20230115 0050	0.3	NE
20230115 0100	0.3	ESE
20230115 0110	0.3	E
20230115 0120	0.3	ESE
20230115 0130	0.6	ESE
20230115 0140	1.4	SE
20230115 0150	1.1	ESE
20230115 0200	0.8	ESE
20230115 0210	0.3	ESE
20230115 0220	0.3	E
20230115 0230	0	N
20230115 0240	0.3	E
20230115 0250	0.3	ESE
20230115 0300	0	N
20230115 0310	0.3	NNE
20230115 0320	0.6	NNE
20230115 0330	0.3	NE
20230115 0340	0	N
20230115 0350	0	N
20230115 0400	0	N
20230115 0410	0	N
20230115 0420	0	N
20230115 0430	0	N
20230115 0440	0	N
20230115 0450	0	N
20230115 0500	0.3	SW
20230115 0510	0	N
20230115 0520	0.3	ESE
20230115 0530	0	N
20230115 0540	0.3	E
20230115 0550	0.3	E
20230115 0600	0	N
20230115 0610	0	N
20230115 0620	0.3	WNW
20230115 0630	0.6	W
20230115 0640	0.8	WNW
20230115 0650	1.4	N
20230115 0700	1.7	N
20230115 0710	1.7	N
20230115 0720	2.5	N
20230115 0730	3.3	NNE
20230115 0740	3.3	N
20230115 0750	4.2	N
20230115 0800	3.1	N
20230115 0810	3.1	N
20230115 0820	3.3	N
20230115 0830	3.3	N
20230115 0840	3.3	N
20230115 0850	4.4	N
20230115 0900	3.9	N
20230115 0910	5.3	N
20230115 0920	3.9	NNE
20230115 0930	4.7	NNE
20230115 0940	4.7	N
20230115 0950	4.7	N
20230115 1000	4.7	N
20230115 1010	4.7	N
20230115 1020	5	N
20230115 1030	4.7	N
20230115 1040	5	N
20230115 1050	4.2	N
20230115 1100	4.7	N
20230115 1110	4.4	N
20230115 1120	4.2	N
20230115 1130	5	NNE
20230115 1140	4.2	N
20230115 1150	5	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230115 1200	4.2	NNE
20230115 1210	5.6	NNE
20230115 1220	5.3	NNE
20230115 1230	4.4	NNE
20230115 1240	4.7	NNE
20230115 1250	3.9	NNE
20230115 1300	5.8	NNE
20230115 1310	5	NNE
20230115 1320	4.4	N
20230115 1330	6.1	NNE
20230115 1340	4.4	N
20230115 1350	5.3	N
20230115 1400	5.3	N
20230115 1410	5.3	N
20230115 1420	5	N
20230115 1430	6.1	NNE
20230115 1440	5.3	N
20230115 1450	4.7	N
20230115 1500	4.7	N
20230115 1510	5.8	N
20230115 1520	5.6	N
20230115 1530	5.3	NNE
20230115 1540	5.3	N
20230115 1550	5.3	NNE
20230115 1600	5.3	NNE
20230115 1610	5.3	N
20230115 1620	4.7	N
20230115 1630	5.8	NNE
20230115 1640	6.1	NNE
20230115 1650	5.8	NNE
20230115 1700	5.3	N
20230115 1710	5	NNE
20230115 1720	5.3	NNE
20230115 1730	5.3	NNE
20230115 1740	5.3	NNE
20230115 1750	5.3	N
20230115 1800	5	NNE
20230115 1810	5.3	NNE
20230115 1820	5.3	N
20230115 1830	6.1	NNE
20230115 1840	5.8	NNE
20230115 1850	5.3	NNE
20230115 1900	6.7	NNE
20230115 1910	6.4	NNE
20230115 1920	5.3	NNE
20230115 1930	5.8	NNE
20230115 1940	5.3	N
20230115 1950	5.8	N
20230115 2000	5.6	NNE
20230115 2010	5.8	NNE
20230115 2020	5.3	N
20230115 2030	5.6	NNE
20230115 2040	6.4	N
20230115 2050	5.8	N
20230115 2100	6.7	NNE
20230115 2110	6.1	N
20230115 2120	5.8	N
20230115 2130	6.1	NNE
20230115 2140	6.1	NNE
20230115 2150	5	NNE
20230115 2200	5.8	NNE
20230115 2210	6.1	NNE
20230115 2220	5.3	NNE
20230115 2230	5.8	NNE
20230115 2240	6.7	NNE
20230115 2250	6.1	NNE
20230115 2300	6.1	NNE
20230115 2310	4.7	NNE
20230115 2320	5	NNE
20230115 2330	6.1	N
20230115 2340	5.3	N
20230115 2350	5.8	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230116 0000	6.7	NNE
20230116 0010	6.1	NNE
20230116 0020	5	N
20230116 0030	5	N
20230116 0040	6.1	N
20230116 0050	5.8	NNE
20230116 0100	4.2	N
20230116 0110	4.4	N
20230116 0120	5	N
20230116 0130	4.7	N
20230116 0140	4.4	N
20230116 0150	4.2	N
20230116 0200	4.4	N
20230116 0210	5	N
20230116 0220	3.9	N
20230116 0230	5	N
20230116 0240	6.1	NNE
20230116 0250	5.3	N
20230116 0300	5	N
20230116 0310	5	NNE
20230116 0320	5.8	NNE
20230116 0330	5.8	NNE
20230116 0340	6.1	NNE
20230116 0350	5.3	N
20230116 0400	5	N
20230116 0410	5.3	NNE
20230116 0420	5.3	NNE
20230116 0430	5	N
20230116 0440	4.7	N
20230116 0450	5.8	NNE
20230116 0500	5.8	N
20230116 0510	5	N
20230116 0520	5	N
20230116 0530	5.6	N
20230116 0540	5.8	NNE
20230116 0550	6.1	NNE
20230116 0600	6.1	NNE
20230116 0610	5.8	NNE
20230116 0620	6.4	NNE
20230116 0630	5.6	NNE
20230116 0640	4.7	N
20230116 0650	5.8	NNE
20230116 0700	5.3	N
20230116 0710	5.3	N
20230116 0720	5	N
20230116 0730	4.7	N
20230116 0740	4.4	N
20230116 0750	5	N
20230116 0800	5	NNE
20230116 0810	5.8	NNE
20230116 0820	5	NNE
20230116 0830	4.7	NNE
20230116 0840	4.4	N
20230116 0850	4.2	N
20230116 0900	5.3	N
20230116 0910	4.4	N
20230116 0920	5	N
20230116 0930	5.3	NNE
20230116 0940	5	NNE
20230116 0950	5.3	NNE
20230116 1000	5.3	NNE
20230116 1010	6.1	NNE
20230116 1020	5	NNE
20230116 1030	5.3	N
20230116 1040	5.8	NNE
20230116 1050	5.3	NNE
20230116 1100	4.4	NNE
20230116 1110	4.7	N
20230116 1120	4.7	NNE
20230116 1130	4.7	NNE
20230116 1140	4.2	N
20230116 1150	3.9	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230116 1200	3.3	N
20230116 1210	4.4	N
20230116 1220	4.7	NNE
20230116 1230	4.7	NNE
20230116 1240	4.4	NNE
20230116 1250	4.4	N
20230116 1300	3.9	N
20230116 1310	3.9	NNE
20230116 1320	4.7	NNE
20230116 1330	4.2	N
20230116 1340	4.4	N
20230116 1350	4.2	N
20230116 1400	4.2	N
20230116 1410	3.3	N
20230116 1420	3.3	N
20230116 1430	3.3	N
20230116 1440	3.9	NNE
20230116 1450	3.3	N
20230116 1500	3.3	NNE
20230116 1510	4.2	N
20230116 1520	4.7	NNE
20230116 1530	3.9	NNE
20230116 1540	3.3	N
20230116 1550	3.9	N
20230116 1600	3.6	N
20230116 1610	3.1	N
20230116 1620	3.3	N
20230116 1630	3.3	NNE
20230116 1640	3.3	N
20230116 1650	2.8	N
20230116 1700	3.3	NNE
20230116 1710	3.3	N
20230116 1720	3.3	N
20230116 1730	3.3	N
20230116 1740	3.3	N
20230116 1750	3.3	NNE
20230116 1800	3.6	NNE
20230116 1810	3.3	N
20230116 1820	3.3	NNE
20230116 1830	3.3	NNE
20230116 1840	3.9	NNE
20230116 1850	3.9	NNE
20230116 1900	3.9	N
20230116 1910	3.9	N
20230116 1920	3.9	N
20230116 1930	4.2	NNE
20230116 1940	3.9	NNE
20230116 1950	3.1	N
20230116 2000	3.3	NNE
20230116 2010	3.3	NNE
20230116 2020	3.3	NNE
20230116 2030	3.1	NNE
20230116 2040	2.5	N
20230116 2050	2.8	N
20230116 2100	3.3	NNE
20230116 2110	2.8	NNE
20230116 2120	2.5	N
20230116 2130	2.8	N
20230116 2140	1.7	N
20230116 2150	2.2	NNE
20230116 2200	1.7	N
20230116 2210	1.9	NNE
20230116 2220	1.7	NNE
20230116 2230	1.7	NNE
20230116 2240	2.5	NNE
20230116 2250	1.9	NNE
20230116 2300	1.4	N
20230116 2310	1.4	N
20230116 2320	1.9	N
20230116 2330	2.5	N
20230116 2340	2.2	N
20230116 2350	3.3	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230117 0000	3.6	NNE
20230117 0010	3.9	NNE
20230117 0020	4.4	NNE
20230117 0030	4.4	NNE
20230117 0040	3.9	NNE
20230117 0050	3.3	N
20230117 0100	3.9	N
20230117 0110	3.9	N
20230117 0120	3.1	N
20230117 0130	3.1	N
20230117 0140	3.3	NNE
20230117 0150	3.9	NNE
20230117 0200	3.3	N
20230117 0210	3.1	NNE
20230117 0220	3.3	NNE
20230117 0230	3.1	NNE
20230117 0240	3.1	NNE
20230117 0250	3.3	NNE
20230117 0300	2.5	NNE
20230117 0310	2.5	NNE
20230117 0320	2.8	NNE
20230117 0330	3.1	N
20230117 0340	2.8	N
20230117 0350	3.1	NNE
20230117 0400	2.8	NNE
20230117 0410	2.2	N
20230117 0420	1.7	N
20230117 0430	3.1	NNE
20230117 0440	2.5	N
20230117 0450	2.8	N
20230117 0500	2.8	N
20230117 0510	2.5	N
20230117 0520	2.8	N
20230117 0530	3.3	N
20230117 0540	3.6	N
20230117 0550	2.8	NNE
20230117 0600	3.1	N
20230117 0610	2.2	N
20230117 0620	3.3	NNE
20230117 0630	2.5	NNE
20230117 0640	1.7	NNE
20230117 0650	0.8	NNE
20230117 0700	0.3	E
20230117 0710	0.3	ENE
20230117 0720	0	N
20230117 0730	0.3	N
20230117 0740	1.1	N
20230117 0750	1.1	N
20230117 0800	0.8	N
20230117 0810	1.1	N
20230117 0820	1.1	N
20230117 0830	2.2	N
20230117 0840	2.5	N
20230117 0850	2.2	NNW
20230117 0900	2.5	N
20230117 0910	3.3	N
20230117 0920	3.3	N
20230117 0930	2.8	N
20230117 0940	3.3	N
20230117 0950	3.3	N
20230117 1000	2.8	N
20230117 1010	3.1	N
20230117 1020	3.1	N
20230117 1030	2.2	N
20230117 1040	2.5	N
20230117 1050	2.5	N
20230117 1100	2.8	N
20230117 1110	2.5	N
20230117 1120	2.5	N
20230117 1130	2.5	N
20230117 1140	3.3	N
20230117 1150	3.3	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230117 1200	2.8	N
20230117 1210	2.8	N
20230117 1220	2.8	N
20230117 1230	2.5	N
20230117 1240	2.8	N
20230117 1250	2.5	N
20230117 1300	3.3	N
20230117 1310	2.2	N
20230117 1320	1.9	N
20230117 1330	2.2	NNW

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230118 0020	3.3	NNE
20230118 0030	3.1	N
20230118 0040	2.5	N
20230118 0050	3.1	N
20230118 0100	2.5	N
20230118 0110	2.5	N
20230118 0120	2.8	N
20230118 0130	3.3	N
20230118 0140	3.3	N
20230118 0150	3.3	N
20230118 0200	3.3	N
20230118 0210	3.3	NNE
20230118 0220	3.3	N
20230118 0230	4.2	N
20230118 0240	4.2	N
20230118 0250	4.2	N
20230118 0300	4.4	N
20230118 0310	4.2	N
20230118 0320	4.4	N
20230118 0330	4.2	N
20230118 0340	4.7	N
20230118 0350	4.4	NNE
20230118 0400	4.4	N
20230118 0410	5.3	NNE
20230118 0420	5	NNE
20230118 0430	5	NNE
20230118 0440	6.1	NNE
20230118 0450	5	NNE
20230118 0500	5.6	N
20230118 0510	5	N
20230118 0520	4.4	N
20230118 0530	3.3	N
20230118 0540	3.3	NNE
20230118 0550	2.8	N
20230118 0600	3.3	N
20230118 0610	4.4	N
20230118 0620	5	N
20230118 0630	4.2	N
20230118 0640	2.8	N
20230118 0650	3.1	NE
20230118 0700	1.7	NNE
20230118 0710	2.8	NNE
20230118 0720	2.8	NNE
20230118 0730	2.8	NNE
20230118 0740	3.1	N
20230118 0750	2.8	NNE
20230118 0800	2.8	NNE
20230118 0810	3.1	NNE
20230118 0820	3.9	NNE
20230118 0830	4.2	N
20230118 0840	3.6	N
20230118 0850	3.3	N
20230118 0900	2.8	NNE
20230118 0910	2.5	N
20230118 0920	3.9	N
20230118 0930	3.3	N
20230118 0940	3.3	N
20230118 0950	3.1	N
20230118 1000	3.3	N
20230118 1010	3.9	N
20230118 1020	3.3	N
20230118 1030	4.2	N
20230118 1040	4.2	N
20230118 1050	3.6	N
20230118 1100	3.1	N
20230118 1110	2.8	NNW
20230118 1120	2.5	N
20230118 1130	2.5	N
20230118 1140	3.1	NNW
20230118 1150	3.1	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230118 1200	2.8	N
20230118 1210	3.1	N
20230118 1220	3.3	N
20230118 1230	3.1	N
20230118 1240	2.8	N
20230118 1250	2.8	N
20230118 1300	2.5	N
20230118 1310	1.9	N
20230118 1320	2.2	N
20230118 1330	2.2	NNW
20230118 1340	2.5	N
20230118 1350	1.9	NW
20230118 1400	2.2	NW
20230118 1410	1.7	NNW
20230118 1420	2.5	NW
20230118 1430	1.9	NW
20230118 1440	1.7	NNW
20230118 1450	1.7	NNW
20230118 1500	2.5	N
20230118 1510	2.8	N
20230118 1520	2.2	N
20230118 1530	2.2	NNW
20230118 1540	2.2	N
20230118 1550	2.2	N
20230118 1600	2.5	N
20230118 1610	2.2	N
20230118 1620	2.8	N
20230118 1630	1.7	N
20230118 1640	1.4	N
20230118 1650	2.2	N
20230118 1700	2.2	NNE
20230118 1710	2.2	N
20230118 1720	1.4	N
20230118 1730	1.1	N
20230118 1740	0.8	NNW
20230118 1750	0.8	NNW
20230118 1800	0.3	NNW
20230118 1810	0	N
20230118 1820	0.3	NNW
20230118 1830	0	N
20230118 1840	0.3	N
20230118 1850	0.3	NNE
20230118 1900	0.3	NNE
20230118 1910	0.8	N
20230118 1920	0.3	N
20230118 1930	0.3	N
20230118 1940	0	N
20230118 1950	0	N
20230118 2000	0	N
20230118 2010	0	N
20230118 2020	0.3	WSW
20230118 2030	0	N
20230118 2040	0.3	WSW
20230118 2050	0.3	SW
20230118 2100	0.3	SSW
20230118 2110	0	N
20230118 2120	0	N
20230118 2130	0	N
20230118 2140	0.3	S
20230118 2150	0.3	S
20230118 2200	0	N
20230118 2210	0	N
20230118 2220	0	N
20230118 2230	0.3	SE
20230118 2240	0.3	SSE
20230118 2250	0	N
20230118 2300	0	N
20230118 2310	0	N
20230118 2320	0	N
20230118 2330	0.3	SSE
20230118 2340	0	N
20230118 2350	0.3	-

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230119 0000	0	N
20230119 0010	0	N
20230119 0020	0.3	SE
20230119 0030	0.3	SE
20230119 0040	0.3	SE
20230119 0050	0	N
20230119 0100	0	N
20230119 0110	0	N
20230119 0120	0.3	-
20230119 0130	0.3	SSW
20230119 0140	0	N
20230119 0150	0	N
20230119 0200	0	N
20230119 0210	0	N
20230119 0220	0	N
20230119 0230	0	N
20230119 0240	0	N
20230119 0250	0	N
20230119 0300	0	N
20230119 0310	0	N
20230119 0320	0	N
20230119 0330	0	N
20230119 0340	0	N
20230119 0350	0	N
20230119 0400	0	N
20230119 0410	0	N
20230119 0420	0	N
20230119 0430	0	N
20230119 0440	0	N
20230119 0450	0	N
20230119 0500	0	N
20230119 0510	0	N
20230119 0520	0	N
20230119 0530	0	N
20230119 0540	0	N
20230119 0550	0	N
20230119 0600	0	N
20230119 0610	0	N
20230119 0620	0	N
20230119 0630	0	N
20230119 0640	0	N
20230119 0650	0	N
20230119 0700	0	N
20230119 0710	0	N
20230119 0720	0	N
20230119 0730	0.3	SSE
20230119 0740	0	N
20230119 0750	0.3	-
20230119 0800	0	N
20230119 0810	0	N
20230119 0820	0.3	S
20230119 0830	0.3	S
20230119 0840	0.3	S
20230119 0850	0	N
20230119 0900	0	N
20230119 0910	0.3	SSE
20230119 0920	0	N
20230119 0930	0.8	NE
20230119 0940	0.8	-
20230119 0950	0.8	N
20230119 1000	1.4	N
20230119 1010	0.8	NW
20230119 1020	1.7	NW
20230119 1030	1.7	NW
20230119 1040	1.7	N
20230119 1050	1.1	NW
20230119 1100	1.4	NW
20230119 1110	1.4	NNW
20230119 1120	2.2	N
20230119 1130	2.2	N
20230119 1140	1.4	NNW
20230119 1150	1.7	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230119 1200	2.2	NNE
20230119 1210	1.1	-
20230119 1220	1.1	NW
20230119 1230	1.9	NNW
20230119 1240	1.4	-
20230119 1250	1.7	-
20230119 1300	2.2	N
20230119 1310	1.7	N
20230119 1320	1.7	N
20230119 1330	2.2	NNE
20230119 1340	2.8	N
20230119 1350	2.2	N
20230119 1400	1.7	N
20230119 1410	3.3	N
20230119 1420	2.2	N
20230119 1430	2.2	NNW
20230119 1440	2.5	NNW
20230119 1450	2.5	NNW
20230119 1500	2.5	N
20230119 1510	2.8	N
20230119 1520	2.8	N
20230119 1530	1.4	NW
20230119 1540	1.4	N
20230119 1550	1.4	W
20230119 1600	1.1	NNW
20230119 1610	1.1	NNW
20230119 1620	1.7	NW
20230119 1630	1.9	NNW
20230119 1640	1.7	NNW
20230119 1650	1.4	NW
20230119 1700	2.2	N
20230119 1710	1.4	N
20230119 1720	1.1	N
20230119 1730	1.4	NNW
20230119 1740	0.8	N
20230119 1750	1.1	N
20230119 1800	0.8	N
20230119 1810	0	N
20230119 1820	0.3	-
20230119 1830	0	N
20230119 1840	0	N
20230119 1850	0	N
20230119 1900	0	N
20230119 1910	0	N
20230119 1920	0	N
20230119 1930	0	N
20230119 1940	0	N
20230119 1950	0	N
20230119 2000	0	N
20230119 2010	0	N
20230119 2020	0	N
20230119 2030	0	N
20230119 2040	0	N
20230119 2050	0	N
20230119 2100	0	N
20230119 2110	0	N
20230119 2120	0.3	WSW
20230119 2130	0	N
20230119 2140	0	N
20230119 2150	0	N
20230119 2200	0	N
20230119 2210	0	N
20230119 2220	0	N
20230119 2230	0	N
20230119 2240	0	N
20230119 2250	0	N
20230119 2300	0	N
20230119 2310	0	N
20230119 2320	0.3	SW
20230119 2330	0	N
20230119 2340	0.6	S
20230119 2350	0.3	S



Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230120 0000	0.3	S
20230120 0010	0	N
20230120 0020	0	N
20230120 0030	0.3	SSE
20230120 0040	0.3	S
20230120 0050	0.3	WNW
20230120 0100	0.3	NNE
20230120 0110	0.3	NE
20230120 0120	0.3	SW
20230120 0130	0.8	S
20230120 0140	0	N
20230120 0150	0.3	-
20230120 0200	0	N
20230120 0210	0	N
20230120 0220	0	N
20230120 0230	0.3	SSE
20230120 0240	0	N
20230120 0250	0.3	SSE
20230120 0300	0.6	SSE
20230120 0310	0	N
20230120 0320	0	N
20230120 0330	0	N
20230120 0340	0	N
20230120 0350	0.8	SW
20230120 0400	0.3	-
20230120 0410	0	N
20230120 0420	0.3	ENE
20230120 0430	0.3	ESE
20230120 0440	0	N
20230120 0450	0	N
20230120 0500	0.3	-
20230120 0510	0.3	-
20230120 0520	0.8	NNW
20230120 0530	0.3	NNE
20230120 0540	0.3	-
20230120 0550	0	N
20230120 0600	0.6	NNW
20230120 0610	1.1	NNE
20230120 0620	1.1	NNE
20230120 0630	1.1	N
20230120 0640	0.8	N
20230120 0650	2.2	NNE
20230120 0700	2.5	N
20230120 0710	2.2	N
20230120 0720	1.9	N
20230120 0730	2.2	N
20230120 0740	1.1	ENE
20230120 0750	0.3	NE
20230120 0800	0	N
20230120 0810	0.3	SSE
20230120 0820	0.3	SSE
20230120 0830	0.3	S
20230120 0840	0.3	ESE
20230120 0850	0.3	ENE
20230120 0900	0.3	NNE
20230120 0910	0.8	N
20230120 0920	1.1	N
20230120 0930	1.1	N
20230120 0940	1.1	N
20230120 0950	1.4	N
20230120 1000	1.4	NNE
20230120 1010	0.8	N
20230120 1020	0.8	NNW
20230120 1030	0.3	NNW
20230120 1040	0.6	NNW
20230120 1050	0.3	NNW
20230120 1100	0.3	-
20230120 1110	0.6	S
20230120 1120	0.3	NNE
20230120 1130	1.4	N
20230120 1140	1.4	NNW
20230120 1150	1.4	NNW

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230120 1200	1.4	NNW
20230120 1210	1.7	NNW
20230120 1220	1.7	NNW
20230120 1230	1.7	NNW
20230120 1240	1.7	N
20230120 1250	1.7	NNW
20230120 1300	1.7	N
20230120 1310	2.2	N
20230120 1320	1.7	NNW
20230120 1330	1.7	N
20230120 1340	1.7	N
20230120 1350	1.1	NW
20230120 1400	2.2	WNW
20230120 1410	1.7	NNW
20230120 1420	1.9	N
20230120 1430	1.4	NNW
20230120 1440	1.7	NNW
20230120 1450	2.8	N
20230120 1500	2.5	NNW
20230120 1510	1.7	NNW
20230120 1520	1.9	NNW
20230120 1530	1.7	NNW
20230120 1540	1.7	NNE
20230120 1550	2.2	NNW
20230120 1600	2.2	NNW
20230120 1610	2.2	NNW
20230120 1620	1.7	NNW
20230120 1630	1.4	NNW
20230120 1640	1.7	N
20230120 1650	1.4	NNW
20230120 1700	1.4	NNW
20230120 1710	1.7	NNW
20230120 1720	1.1	NNW
20230120 1730	0.8	NNW
20230120 1740	0.8	NW
20230120 1750	0.8	NW
20230120 1800	0.3	-
20230120 1810	0.3	S
20230120 1820	0.3	S
20230120 1830	0	N
20230120 1840	0	N
20230120 1850	0.3	-
20230120 1900	0.3	SE
20230120 1910	0	N
20230120 1920	0.3	SW
20230120 1930	0	N
20230120 1940	0	N
20230120 1950	0	N
20230120 2000	0	N
20230120 2010	0	N
20230120 2020	0	N
20230120 2030	0.8	SE
20230120 2040	1.1	ESE
20230120 2050	1.7	E
20230120 2100	0.8	E
20230120 2110	1.1	ESE
20230120 2120	0.8	E
20230120 2130	0.3	SSE
20230120 2140	0.8	E
20230120 2150	0.3	-
20230120 2200	0.3	ENE
20230120 2210	0.8	E
20230120 2220	0.8	E
20230120 2230	1.1	ESE
20230120 2240	1.1	E
20230120 2250	2.2	E
20230120 2300	1.4	E
20230120 2310	1.1	E
20230120 2320	0.8	SE
20230120 2330	0.3	E
20230120 2340	1.1	ESE
20230120 2350	1.1	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230121 0000	1.7	E
20230121 0010	1.7	ESE
20230121 0020	2.2	ESE
20230121 0030	2.2	ESE
20230121 0040	1.9	E
20230121 0050	2.5	E
20230121 0100	2.2	E
20230121 0110	1.9	E
20230121 0120	1.7	E
20230121 0130	2.8	E
20230121 0140	0.8	E
20230121 0150	1.1	ENE
20230121 0200	1.1	E
20230121 0210	1.1	E
20230121 0220	1.1	ENE
20230121 0230	0.8	E
20230121 0240	1.4	ESE
20230121 0250	1.1	ESE
20230121 0300	0.3	NNE
20230121 0310	0.3	W
20230121 0320	0	N
20230121 0330	0.3	ESE
20230121 0340	0.6	SE
20230121 0350	1.1	SE
20230121 0400	0.8	ESE
20230121 0410	1.1	ESE
20230121 0420	0.8	SE
20230121 0430	0.3	ESE
20230121 0440	1.1	ENE
20230121 0450	0.3	-
20230121 0500	0	N
20230121 0510	0	N
20230121 0520	1.1	NE
20230121 0530	0.8	NE
20230121 0540	0.3	NNE
20230121 0550	0.8	NE
20230121 0600	0	N
20230121 0610	0	N
20230121 0620	0	N
20230121 0630	0	N
20230121 0640	0.8	ENE
20230121 0650	0.8	E
20230121 0700	1.4	E
20230121 0710	1.1	E
20230121 0720	1.1	E
20230121 0730	1.1	E
20230121 0740	1.1	E
20230121 0750	0.8	ENE
20230121 0800	0.8	ENE
20230121 0810	0.8	E
20230121 0820	0.8	E
20230121 0830	1.1	ESE
20230121 0840	1.4	ESE
20230121 0850	1.7	ESE
20230121 0900	1.7	E
20230121 0910	1.7	ESE
20230121 0920	1.7	ESE
20230121 0930	2.5	SE
20230121 0940	2.8	SE
20230121 0950	2.8	ESE
20230121 1000	1.7	E
20230121 1010	2.8	ESE
20230121 1020	2.5	ESE
20230121 1030	2.2	SE
20230121 1040	1.7	ESE
20230121 1050	2.2	ESE
20230121 1100	2.5	ESE
20230121 1110	3.1	ESE
20230121 1120	2.5	ESE
20230121 1130	2.2	E
20230121 1140	2.8	ENE
20230121 1150	2.8	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230121 1200	2.8	ENE
20230121 1210	2.8	E
20230121 1220	2.8	E
20230121 1230	3.3	E
20230121 1240	3.1	E
20230121 1250	4.2	ENE
20230121 1300	3.3	E
20230121 1310	3.6	E
20230121 1320	3.1	E
20230121 1330	3.6	E
20230121 1340	3.1	ENE
20230121 1350	3.3	E
20230121 1400	3.3	E
20230121 1410	2.8	E
20230121 1420	3.6	E
20230121 1430	3.3	E
20230121 1440	3.3	ENE
20230121 1450	3.1	E
20230121 1500	3.3	E
20230121 1510	3.1	E
20230121 1520	3.1	ENE
20230121 1530	3.3	E
20230121 1540	3.3	E
20230121 1550	3.3	ENE
20230121 1600	3.1	ENE
20230121 1610	2.8	E
20230121 1620	2.8	E
20230121 1630	3.3	E
20230121 1640	3.3	E
20230121 1650	2.5	E
20230121 1700	3.3	E
20230121 1710	3.1	ENE
20230121 1720	2.5	ENE
20230121 1730	2.8	E
20230121 1740	2.2	E
20230121 1750	1.7	E
20230121 1800	2.2	E
20230121 1810	2.8	E
20230121 1820	2.2	E
20230121 1830	2.5	E
20230121 1840	2.2	E
20230121 1850	2.2	ESE
20230121 1900	1.9	E
20230121 1910	1.1	E
20230121 1920	1.4	ESE
20230121 1930	2.5	ESE
20230121 1940	2.2	ESE
20230121 1950	2.5	ESE
20230121 2000	1.7	ESE
20230121 2010	1.4	ESE
20230121 2020	1.1	ESE
20230121 2030	1.1	SE
20230121 2040	1.7	ESE
20230121 2050	1.4	ESE
20230121 2100	0.8	ESE
20230121 2110	1.4	E
20230121 2120	0.6	SE
20230121 2130	1.1	E
20230121 2140	1.1	ESE
20230121 2150	1.7	ESE
20230121 2200	1.4	E
20230121 2210	2.2	ESE
20230121 2220	2.5	ESE
20230121 2230	2.2	ESE
20230121 2240	1.9	ESE
20230121 2250	2.2	ESE
20230121 2300	1.7	ESE
20230121 2310	2.5	ESE
20230121 2320	2.5	ESE
20230121 2330	1.9	ESE
20230121 2340	1.9	ESE
20230121 2350	2.5	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230122 0000	2.8	ESE
20230122 0010	1.7	E
20230122 0020	1.4	E
20230122 0030	1.4	E
20230122 0040	1.7	E
20230122 0050	1.7	E
20230122 0100	0.8	ESE
20230122 0110	1.7	ESE
20230122 0120	1.4	E
20230122 0130	1.4	E
20230122 0140	1.7	E
20230122 0150	1.7	E
20230122 0200	1.7	E
20230122 0210	1.7	ESE
20230122 0220	1.7	ESE
20230122 0230	2.2	ESE
20230122 0240	1.4	ESE
20230122 0250	1.4	SE
20230122 0300	1.4	ESE
20230122 0310	0.8	ESE
20230122 0320	0.8	SE
20230122 0330	1.4	E
20230122 0340	0.3	ESE
20230122 0350	0.3	ESE
20230122 0400	0.3	ESE
20230122 0410	0	N
20230122 0420	0	N
20230122 0430	0.3	SE
20230122 0440	0.3	SSW
20230122 0450	0.3	NW
20230122 0500	0.3	WNW
20230122 0510	0	N
20230122 0520	0.3	SSE
20230122 0530	0	N
20230122 0540	0.3	SW
20230122 0550	0	N
20230122 0600	0.3	E
20230122 0610	0	N
20230122 0620	0	N
20230122 0630	0	N
20230122 0640	0	N
20230122 0650	0	N
20230122 0700	0	N
20230122 0710	0	N
20230122 0720	0	N
20230122 0730	0	N
20230122 0740	0.3	SW
20230122 0750	0.3	S
20230122 0800	0.8	S
20230122 0810	0.6	ESE
20230122 0820	0	N
20230122 0830	0	N
20230122 0840	0.8	WSW
20230122 0850	0.3	NNE
20230122 0900	1.1	NE
20230122 0910	0.8	NNE
20230122 0920	0.8	NNE
20230122 0930	0.8	NNW
20230122 0940	1.1	N
20230122 0950	0.8	N
20230122 1000	1.4	N
20230122 1010	1.4	NNE
20230122 1020	1.7	NNE
20230122 1030	1.1	NNW
20230122 1040	1.1	NW
20230122 1050	1.1	NNW
20230122 1100	0.6	NW
20230122 1110	0.8	N
20230122 1120	0.3	-
20230122 1130	0.3	SSW
20230122 1140	1.1	SW
20230122 1150	1.1	S

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230122 1200	0.8	-
20230122 1210	1.4	E
20230122 1220	1.7	E
20230122 1230	1.7	ESE
20230122 1240	2.2	E
20230122 1250	2.5	E
20230122 1300	2.2	ESE
20230122 1310	1.9	E
20230122 1320	2.2	ESE
20230122 1330	1.9	SSE
20230122 1340	1.7	SE
20230122 1350	1.7	ESE
20230122 1400	1.9	E
20230122 1410	2.5	E
20230122 1420	3.1	E
20230122 1430	3.3	E
20230122 1440	3.1	ESE
20230122 1450	3.1	ESE
20230122 1500	3.1	ESE
20230122 1510	3.3	ESE
20230122 1520	3.9	ESE
20230122 1530	3.9	E
20230122 1540	3.9	E
20230122 1550	3.1	E
20230122 1600	3.3	ESE
20230122 1610	2.8	E
20230122 1620	3.3	ESE
20230122 1630	4.2	ESE
20230122 1640	3.3	ESE
20230122 1650	3.3	ESE
20230122 1700	2.5	ESE
20230122 1710	2.8	ESE
20230122 1720	2.5	ESE
20230122 1730	2.8	ESE
20230122 1740	2.5	ESE
20230122 1750	2.8	ESE
20230122 1800	3.3	ESE
20230122 1810	3.3	ESE
20230122 1820	2.5	ESE
20230122 1830	2.2	SE
20230122 1840	1.7	SE
20230122 1850	1.7	SE
20230122 1900	2.2	SE
20230122 1910	2.2	SE
20230122 1920	1.4	ESE
20230122 1930	1.1	SE
20230122 1940	0.6	SSE
20230122 1950	0.3	-
20230122 2000	0.3	-
20230122 2010	0.3	S
20230122 2020	0.8	SE
20230122 2030	1.4	SE
20230122 2040	1.7	SE
20230122 2050	1.7	SE
20230122 2100	1.4	SE
20230122 2110	1.7	SE
20230122 2120	1.7	SE
20230122 2130	1.4	SE
20230122 2140	1.7	SSE
20230122 2150	1.7	SE
20230122 2200	1.7	SE
20230122 2210	1.1	SSE
20230122 2220	1.7	SE
20230122 2230	1.4	SSE
20230122 2240	2.2	SE
20230122 2250	2.2	SSE
20230122 2300	2.2	SSE
20230122 2310	1.4	SSE
20230122 2320	0.3	-
20230122 2330	0.3	-
20230122 2340	0.3	SW
20230122 2350	0.3	SSW

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230123 0000	1.1	SSE
20230123 0010	1.4	SSE
20230123 0020	1.4	SSE
20230123 0030	1.4	SSE
20230123 0040	1.7	SSE
20230123 0050	1.9	SSE
20230123 0100	1.7	SE
20230123 0110	1.4	SE
20230123 0120	1.1	SSE
20230123 0130	1.1	ESE
20230123 0140	1.4	ESE
20230123 0150	1.7	ESE
20230123 0200	1.1	SSE
20230123 0210	0.8	ESE
20230123 0220	0.3	ENE
20230123 0230	0.3	WNW
20230123 0240	0	N
20230123 0250	0	N
20230123 0300	0	N
20230123 0310	0	N
20230123 0320	0	N
20230123 0330	0	N
20230123 0340	0	N
20230123 0350	0	N
20230123 0400	0	N
20230123 0410	0	N
20230123 0420	0	N
20230123 0430	0	N
20230123 0440	0	N
20230123 0450	0.3	N
20230123 0500	0.3	SW
20230123 0510	0.3	SSW
20230123 0520	0	N
20230123 0530	0	N
20230123 0540	0	N
20230123 0550	0	N
20230123 0600	0.3	WSW
20230123 0610	0.3	E
20230123 0620	0.3	E
20230123 0630	0	N
20230123 0640	0	N
20230123 0650	0.3	SSW
20230123 0700	0.3	S
20230123 0710	0	N
20230123 0720	0.3	E
20230123 0730	0.3	NE
20230123 0740	0.3	WNW
20230123 0750	0.3	E
20230123 0800	0.3	E
20230123 0810	0.3	WNW
20230123 0820	0	N
20230123 0830	0.3	WNW
20230123 0840	0	N
20230123 0850	0	N
20230123 0900	0.3	ESE
20230123 0910	0	N
20230123 0920	0.3	S
20230123 0930	0.3	WSW
20230123 0940	0.3	NW
20230123 0950	0.8	NW
20230123 1000	0.8	-
20230123 1010	1.1	WNW
20230123 1020	0.8	-
20230123 1030	1.4	W
20230123 1040	1.1	NNE
20230123 1050	0.3	-
20230123 1100	0.6	SSW
20230123 1110	1.4	WNW
20230123 1120	1.1	NW
20230123 1130	1.4	N
20230123 1140	1.4	W
20230123 1150	1.7	WSW

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230123 1200	1.4	WNW
20230123 1210	1.1	WSW
20230123 1220	0.8	SSW
20230123 1230	1.1	NNE
20230123 1240	1.1	NNW
20230123 1250	0.3	SW
20230123 1300	0.6	SW
20230123 1310	1.4	SSW
20230123 1320	2.2	E
20230123 1330	2.8	ESE
20230123 1340	3.3	ESE
20230123 1350	3.9	E
20230123 1400	4.2	E
20230123 1410	4.2	E
20230123 1420	3.9	ESE
20230123 1430	3.9	ESE
20230123 1440	3.3	E
20230123 1450	3.9	E
20230123 1500	3.9	ESE
20230123 1510	3.9	ESE
20230123 1520	3.9	E
20230123 1530	4.2	ESE
20230123 1540	4.2	E
20230123 1550	4.7	ESE
20230123 1600	4.7	ESE
20230123 1610	3.3	ESE
20230123 1620	3.3	ESE
20230123 1630	3.9	ESE
20230123 1640	3.3	ESE
20230123 1650	2.8	ESE
20230123 1700	2.8	ESE
20230123 1710		
20230123 1720	3.1	ESE
20230123 1730	2.8	ESE
20230123 1740	3.1	ESE
20230123 1750	2.8	ESE
20230123 1800	2.5	ESE
20230123 1810	2.2	E
20230123 1820	1.7	E
20230123 1830	1.1	ESE
20230123 1840	1.9	E
20230123 1850	1.7	ESE
20230123 1900	2.2	ESE
20230123 1910	2.5	ESE
20230123 1920	2.8	ESE
20230123 1930	2.2	ESE
20230123 1940	2.2	ESE
20230123 1950	1.1	SE
20230123 2000	1.7	ESE
20230123 2010	1.7	ESE
20230123 2020	2.2	ESE
20230123 2030	1.7	ESE
20230123 2040	1.7	ESE
20230123 2050	2.2	ESE
20230123 2100	1.7	ESE
20230123 2110	1.7	ESE
20230123 2120	1.4	ESE
20230123 2130	1.7	ESE
20230123 2140	1.1	ESE
20230123 2150	1.4	ESE
20230123 2200	1.4	ESE
20230123 2210	1.7	ESE
20230123 2220	1.7	ESE
20230123 2230	1.7	ESE
20230123 2240	1.4	E
20230123 2250	1.7	E
20230123 2300	1.9	E
20230123 2310	1.7	E
20230123 2320	1.9	E
20230123 2330	1.9	ESE
20230123 2340	1.4	E
20230123 2350	0.8	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230124 0000	0.8	SE
20230124 0010	1.1	ESE
20230124 0020	0.6	SW
20230124 0030	0.6	SW
20230124 0040	0.3	-
20230124 0050	1.1	N
20230124 0100	3.9	NNE
20230124 0110	3.9	NNE
20230124 0120	3.3	NNE
20230124 0130	4.2	NNE
20230124 0140	4.2	NNE
20230124 0150	4.2	NNE
20230124 0200	4.7	NNE
20230124 0210	4.2	NNE
20230124 0220	4.7	NNE
20230124 0230	4.2	NE
20230124 0240	3.6	NNE
20230124 0250	4.2	NNE
20230124 0300	3.3	NE
20230124 0310	4.7	NE
20230124 0320	3.3	NNE
20230124 0330	5	NE
20230124 0340	5.8	NE
20230124 0350	5	NNE
20230124 0400	5.3	NNE
20230124 0410	5.3	NE
20230124 0420	6.7	NNE
20230124 0430	5.8	NNE
20230124 0440	6.9	NE
20230124 0450	5.3	NNE
20230124 0500	7.2	NNE
20230124 0510	6.7	NNE
20230124 0520	5.8	NNE
20230124 0530	4.2	NNE
20230124 0540	4.4	NE
20230124 0550	3.9	NNE
20230124 0600	2.8	NNE
20230124 0610	3.1	NNE
20230124 0620	4.2	NNE
20230124 0630	4.4	NNE
20230124 0640	3.3	NNE
20230124 0650	3.3	NNE
20230124 0700	3.6	NNE
20230124 0710	4.2	NNE
20230124 0720	5	NNE
20230124 0730	3.1	NNE
20230124 0740	3.3	NNE
20230124 0750	3.3	NNE
20230124 0800	3.1	NNE
20230124 0810	2.8	N
20230124 0820	2.5	NNE
20230124 0830	5.3	NE
20230124 0840	4.7	NE
20230124 0850	6.9	NNE
20230124 0900	6.7	NNE
20230124 0910	5.3	NE
20230124 0920	6.4	NE
20230124 0930	6.4	NNE
20230124 0940	6.7	NE
20230124 0950	6.4	NE
20230124 1000	7.2	NE
20230124 1010	6.7	NE
20230124 1020	6.1	NNE
20230124 1030	5.3	NNE
20230124 1040	6.1	NNE
20230124 1050	8.9	NE
20230124 1100	6.9	NNE
20230124 1110	6.7	NNE
20230124 1120	6.4	NNE
20230124 1130	6.1	NE
20230124 1140	7.2	NNE
20230124 1150	7.5	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230124 1200	6.4	NE
20230124 1210	6.4	NNE
20230124 1220	5.8	NNE
20230124 1230	5.3	NE
20230124 1240	4.7	NNE
20230124 1250	6.7	NNE
20230124 1300	5.3	NE
20230124 1310	6.4	NNE
20230124 1320	5.6	NE
20230124 1330	5.8	NE
20230124 1340	5	NNE
20230124 1350	5.3	NNE
20230124 1400	5.3	NE
20230124 1410	5.3	NNE
20230124 1420	6.4	NNE
20230124 1430	6.1	NE
20230124 1440	5	NNE
20230124 1450	5.8	NE
20230124 1500	5.3	NE
20230124 1510	5.3	NE
20230124 1520	5.3	NNE
20230124 1530	6.7	NE
20230124 1540	6.7	NE
20230124 1550	6.4	NE
20230124 1600	7.2	NE
20230124 1610	7.5	NNE
20230124 1620	6.4	NE
20230124 1630	5.3	NNE
20230124 1640	6.1	NNE
20230124 1650	7.2	NNE
20230124 1700	6.1	NNE
20230124 1710	5.8	NNE
20230124 1720	6.1	NNE
20230124 1730	5.3	NNE
20230124 1740	6.4	NNE
20230124 1750	5.8	NNE
20230124 1800	5.8	NNE
20230124 1810	6.7	NNE
20230124 1820	6.4	NNE
20230124 1830	6.4	NNE
20230124 1840	5.8	NNE
20230124 1850	5.8	NNE
20230124 1900	5.8	NNE
20230124 1910	5.3	NE
20230124 1920	6.7	NNE
20230124 1930	5.3	NE
20230124 1940	4.7	NE
20230124 1950	4.7	NE
20230124 2000	5	NE
20230124 2010	4.7	NE
20230124 2020	3.3	NE
20230124 2030	3.3	NE
20230124 2040	5	NE
20230124 2050	6.4	NNE
20230124 2100	6.4	NE
20230124 2110	6.1	NE
20230124 2120	5.8	NE
20230124 2130	4.7	NNE
20230124 2140	5.8	NE
20230124 2150	5.3	NE
20230124 2200	5	NE
20230124 2210	5.3	NE
20230124 2220	3.3	NNE
20230124 2230	4.2	NE
20230124 2240	3.9	NNE
20230124 2250	4.7	NNE
20230124 2300	4.2	NE
20230124 2310	4.4	NNE
20230124 2320	3.9	NNE
20230124 2330	4.2	NNE
20230124 2340	5	NNE
20230124 2350	4.7	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230125 0000	3.9	NNE
20230125 0010	5	NNE
20230125 0020	4.7	NNE
20230125 0030	4.7	NNE
20230125 0040	4.7	NNE
20230125 0050	3.9	NNE
20230125 0100	5	NNE
20230125 0110	5.3	NNE
20230125 0120	4.4	NNE
20230125 0130	4.7	NNE
20230125 0140	4.4	NNE
20230125 0150	5	NNE
20230125 0200	4.2	NNE
20230125 0210	4.7	NNE
20230125 0220	5.6	NNE
20230125 0230	5	NNE
20230125 0240	4.7	NNE
20230125 0250	4.4	NNE
20230125 0300	4.2	NNE
20230125 0310	5	NNE
20230125 0320	5	NNE
20230125 0330	4.4	NNE
20230125 0340	3.3	NNE
20230125 0350	3.9	NNE
20230125 0400	3.6	NNE
20230125 0410	4.2	NNE
20230125 0420	3.6	N
20230125 0430	3.3	NNE
20230125 0440	3.1	NNE
20230125 0450	3.3	NNE
20230125 0500	3.6	NNE
20230125 0510	3.3	NNE
20230125 0520	3.3	NNE
20230125 0530	3.3	NNE
20230125 0540	4.2	NNE
20230125 0550	3.3	NNE
20230125 0600	3.6	NNE
20230125 0610	3.3	NNE
20230125 0620	3.9	NNE
20230125 0630	3.3	NNE
20230125 0640	4.4	NNE
20230125 0650	3.3	NNE
20230125 0700	3.3	NNE
20230125 0710	4.2	NNE
20230125 0720	3.9	NNE
20230125 0730	3.3	NNE
20230125 0740	3.3	NNE
20230125 0750	3.3	NNE
20230125 0800	3.9	NNE
20230125 0810	3.6	NNE
20230125 0820	2.8	NNE
20230125 0830	3.3	NNE
20230125 0840	3.3	N
20230125 0850	2.8	N
20230125 0900	1.9	N
20230125 0910	2.8	N
20230125 0920	2.5	N
20230125 0930	2.2	NNE
20230125 0940	2.8	N
20230125 0950	2.5	N
20230125 1000	2.2	N
20230125 1010	2.8	N
20230125 1020	2.5	N
20230125 1030	2.5	N
20230125 1040	1.7	N
20230125 1050	1.7	N
20230125 1100	2.2	N
20230125 1110	1.4	NNE
20230125 1120	2.2	NNE
20230125 1130	1.7	N
20230125 1140	1.7	N
20230125 1150	2.2	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230125 1200	2.2	N
20230125 1210	2.5	N
20230125 1220	2.2	NNE
20230125 1230	2.5	N
20230125 1240	1.7	NNE
20230125 1250	1.7	-
20230125 1300	2.5	NW
20230125 1310	2.2	NW
20230125 1320	1.7	WNW
20230125 1330	1.7	NNW
20230125 1340	2.5	NE
20230125 1350	2.2	NNE
20230125 1400	2.2	N
20230125 1410	1.7	NNE
20230125 1420	1.7	NW
20230125 1430	1.9	N
20230125 1440	2.2	N
20230125 1450	1.9	N
20230125 1500	1.7	N
20230125 1510	1.9	N
20230125 1520	1.7	NNE
20230125 1530	2.2	N
20230125 1540	1.7	NNW
20230125 1550	2.2	NNE
20230125 1600	2.2	N
20230125 1610	1.7	NNW
20230125 1620	2.2	N
20230125 1630	2.5	NNE
20230125 1640	2.2	NNE
20230125 1650	1.7	NNE
20230125 1700	1.7	NNE
20230125 1710	1.4	NE
20230125 1720	1.4	E
20230125 1730	1.7	ENE
20230125 1740	1.7	ESE
20230125 1750	1.1	ESE
20230125 1800	1.4	ESE
20230125 1810	1.1	ESE
20230125 1820	0.8	ESE
20230125 1830	0.8	E
20230125 1840	0.3	ENE
20230125 1850	0	N
20230125 1900	0.6	SW
20230125 1910	0.6	SSE
20230125 1920	0.3	SSW
20230125 1930	0.3	SSW
20230125 1940	0.3	WSW
20230125 1950	0.3	WSW
20230125 2000	0	N
20230125 2010	0	N
20230125 2020	0	N
20230125 2030	0.3	SE
20230125 2040	0.8	SE
20230125 2050	0.3	ESE
20230125 2100	0.3	E
20230125 2110	1.1	E
20230125 2120	0.3	ESE
20230125 2130	0.3	E
20230125 2140	0.8	ENE
20230125 2150	1.4	E
20230125 2200	1.1	ENE
20230125 2210	1.7	ENE
20230125 2220	1.4	E
20230125 2230	1.1	ESE
20230125 2240	1.4	ESE
20230125 2250	1.7	SE
20230125 2300	1.4	SSE
20230125 2310	0.3	ESE
20230125 2320	1.1	SE
20230125 2330	1.1	ESE
20230125 2340	0.8	NE
20230125 2350	1.1	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230126 0000	1.1	NNE
20230126 0010	1.4	NE
20230126 0020	1.4	NNE
20230126 0030	1.4	NNE
20230126 0040	1.7	NNE
20230126 0050	0.8	NNE
20230126 0100	0.3	NNE
20230126 0110	0	N
20230126 0120	0	N
20230126 0130	0.8	N
20230126 0140	0.3	NNW
20230126 0150	0.3	NNW
20230126 0200	0	NNW
20230126 0210	0.3	NNW
20230126 0220	0.3	NNW
20230126 0230	0	N
20230126 0240	0	N
20230126 0250	0	N
20230126 0300	0.3	NW
20230126 0310	0	N
20230126 0320	0	N
20230126 0330	0	N
20230126 0340	0.3	N
20230126 0350	0.3	-
20230126 0400	0	N
20230126 0410	0	N
20230126 0420	0	N
20230126 0430	0	N
20230126 0440	0	N
20230126 0450	0	N
20230126 0500	0	N
20230126 0510	0	N
20230126 0520	0.3	-
20230126 0530	0	N
20230126 0540	0.3	-
20230126 0550	0	N
20230126 0600	0.3	WSW
20230126 0610	0	N
20230126 0620	0	N
20230126 0630	0	N
20230126 0640	0	N
20230126 0650	0	N
20230126 0700	0	N
20230126 0710	0.3	W
20230126 0720	0	N
20230126 0730	0.3	SSW
20230126 0740	0.3	S
20230126 0750	0	N
20230126 0800	0	N
20230126 0810	0	N
20230126 0820	0.3	NNE
20230126 0830	0	N
20230126 0840	0.8	NNE
20230126 0850	0.8	NNE
20230126 0900	0.3	-
20230126 0910	0.8	NNE
20230126 0920	0.8	N
20230126 0930	0.8	NNE
20230126 0940	1.1	NNE
20230126 0950	1.7	E
20230126 1000	2.5	ESE
20230126 1010	2.8	ESE
20230126 1020	3.1	E
20230126 1030	1.9	E
20230126 1040	2.5	E
20230126 1050	2.8	E
20230126 1100	2.2	E
20230126 1110	2.2	E
20230126 1120	2.2	E
20230126 1130	2.5	E
20230126 1140	2.5	E
20230126 1150	2.2	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230126 1200	2.5	ENE
20230126 1210	3.3	E
20230126 1220	2.2	E
20230126 1230	2.5	E
20230126 1240	2.2	SE
20230126 1250	2.8	ESE
20230126 1300	2.5	ESE
20230126 1310	3.1	ENE
20230126 1320	2.8	E
20230126 1330	2.8	E
20230126 1340	2.5	ENE
20230126 1350	2.8	E
20230126 1400	3.1	ESE



Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230127 0020	0.3	WSW
20230127 0030	0.3	NNE
20230127 0040	0.3	N
20230127 0050	0	N
20230127 0100	0	N
20230127 0110	0.3	SSW
20230127 0120	0.3	-
20230127 0130	0.3	SSE
20230127 0140	0.3	SSE
20230127 0150	0.3	S
20230127 0200	0.3	SSE
20230127 0210	0.3	-
20230127 0220	0	N
20230127 0230	0.6	NNE
20230127 0240	1.7	N
20230127 0250	2.5	N
20230127 0300	2.5	N
20230127 0310	3.1	NNE
20230127 0320	2.8	N
20230127 0330	3.6	N
20230127 0340	3.3	NNE
20230127 0350	3.9	NNE
20230127 0400	5	NNE
20230127 0410	6.1	NNE
20230127 0420	5.3	NNE
20230127 0430	5.3	NNE
20230127 0440	6.4	NNE
20230127 0450	6.1	NNE
20230127 0500	6.4	NNE
20230127 0510	6.7	NNE
20230127 0520	8.1	NNE
20230127 0530	6.1	NNE
20230127 0540	5.8	NNE
20230127 0550	6.1	NNE
20230127 0600	4.4	NNE
20230127 0610	4.2	NE
20230127 0620	5.3	NE
20230127 0630	5	NE
20230127 0640	6.7	NE
20230127 0650	5.8	NE
20230127 0700	3.9	NNE
20230127 0710	2.8	NE
20230127 0720	3.3	NE
20230127 0730	5.3	NE
20230127 0740	5.8	NNE
20230127 0750	4.7	NNE
20230127 0800	7.5	NNE
20230127 0810	6.9	NNE
20230127 0820	5	NNE
20230127 0830	5.6	NNE
20230127 0840	5.6	NNE
20230127 0850	4.2	NNE
20230127 0900	4.2	NNE
20230127 0910	5	N
20230127 0920	6.1	NNE
20230127 0930	5.8	N
20230127 0940	5.8	NNE
20230127 0950	6.1	NNE
20230127 1000	6.1	NNE
20230127 1010	7.8	NNE
20230127 1020	6.7	NNE
20230127 1030	6.4	NNE
20230127 1040	5.8	NNE
20230127 1050	4.7	NNE
20230127 1100	3.9	NNE
20230127 1110	4.7	NNE
20230127 1120	4.2	NNE
20230127 1130	4.2	NNE
20230127 1140	5	NNE
20230127 1150	3.6	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230127 1200	4.4	NNE
20230127 1210	4.4	NNE
20230127 1220	4.7	NNE
20230127 1230	4.7	NNE
20230127 1240	6.1	NNE
20230127 1250	4.7	NE
20230127 1300	5.3	NE
20230127 1310	5.3	NNE
20230127 1320	5	NNE
20230127 1330	5.3	NNE
20230127 1340	4.2	NNE
20230127 1350	4.7	NNE
20230127 1400	5.3	NNE
20230127 1410	4.7	NNE
20230127 1420	4.2	NNE
20230127 1430	5.8	NNE
20230127 1440	5.8	NNE
20230127 1450	4.2	NE
20230127 1500	5.3	NNE
20230127 1510	6.4	NNE
20230127 1520	5.3	NNE
20230127 1530	5.8	NNE
20230127 1540	5.8	NE
20230127 1550	4.2	NNE
20230127 1600	4.7	NE
20230127 1610	5	NNE
20230127 1620	5	NNE
20230127 1630	4.2	NNE
20230127 1640	3.3	NNE
20230127 1650	3.9	NNE
20230127 1700	3.3	NNE
20230127 1710	3.9	N
20230127 1720	4.2	NNE
20230127 1730	4.2	NNE
20230127 1740	3.3	NNE
20230127 1750	3.1	NE
20230127 1800	2.2	NE
20230127 1810	2.5	NE
20230127 1820	3.6	NE
20230127 1830	4.7	NNE
20230127 1840	4.2	NNE
20230127 1850	3.3	NE
20230127 1900	3.3	NNE
20230127 1910	2.8	NNE
20230127 1920	3.3	NNE
20230127 1930	2.8	NNE
20230127 1940	7.2	NNE
20230127 1950	5.3	NNE
20230127 2000	6.1	NNE
20230127 2010	3.6	NNE
20230127 2020	4.2	NNE
20230127 2030	5	NNE
20230127 2040	5	NNE
20230127 2050	5.3	NNE
20230127 2100	5.3	NNE
20230127 2110	6.7	NNE
20230127 2120	6.4	NNE
20230127 2130	6.1	NNE
20230127 2140	4.4	NNE
20230127 2150	4.4	NNE
20230127 2200	5.8	NNE
20230127 2210	5.8	NNE
20230127 2220	5.6	NNE
20230127 2230	6.4	NNE
20230127 2240	5.8	NNE
20230127 2250	4.2	NNE
20230127 2300	4.2	NNE
20230127 2310	4.2	NNE
20230127 2320	3.6	NNE
20230127 2330	5	NNE
20230127 2340	5.6	NNE
20230127 2350	5.8	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230128 0000	5.3	NNE
20230128 0010	4.2	NNE
20230128 0020	3.3	NNE
20230128 0030	3.3	NNE
20230128 0040	4.2	NNE
20230128 0050	4.7	NNE
20230128 0100	4.4	NNE
20230128 0110	4.2	NE
20230128 0120	3.9	NNE
20230128 0130	4.7	NNE
20230128 0140	4.4	NNE
20230128 0150	5.6	NNE
20230128 0200	4.2	NNE
20230128 0210	3.3	NE
20230128 0220	5.8	NNE
20230128 0230	5.3	NNE
20230128 0240	5.8	NNE
20230128 0250	6.1	NNE
20230128 0300	4.7	NNE
20230128 0310	6.1	NNE
20230128 0320	4.7	NNE
20230128 0330	4.7	NNE
20230128 0340	5	NNE
20230128 0350	5	NNE
20230128 0400	6.1	NNE
20230128 0410	5.3	NNE
20230128 0420	5	NNE
20230128 0430	5	NNE
20230128 0440	5	NNE
20230128 0450	5.3	NNE
20230128 0500	5.8	NNE
20230128 0510	6.4	NNE
20230128 0520	4.7	NNE
20230128 0530	5.3	NNE
20230128 0540	5.3	NNE
20230128 0550	4.7	NNE
20230128 0600	4.4	NNE
20230128 0610	3.9	NNE
20230128 0620	3.9	NNE
20230128 0630	3.9	NNE
20230128 0640	4.2	NNE
20230128 0650	4.2	NE
20230128 0700	5.3	NE
20230128 0710	4.4	NE
20230128 0720	3.3	NE
20230128 0730	4.4	NNE
20230128 0740	5	NNE
20230128 0750	5.3	NNE
20230128 0800	4.7	NNE
20230128 0810	5.8	NNE
20230128 0820	5.3	NNE
20230128 0830	7.2	NNE
20230128 0840	6.4	NNE
20230128 0850	6.1	NNE
20230128 0900	4.4	NNE
20230128 0910	6.1	NNE
20230128 0920	6.7	NNE
20230128 0930	6.1	NNE
20230128 0940	5.3	NNE
20230128 0950	6.9	NNE
20230128 1000	6.9	NNE
20230128 1010	6.9	NNE
20230128 1020	7.2	NNE
20230128 1030	6.7	NNE
20230128 1040	6.1	NNE
20230128 1050	5.8	NNE
20230128 1100	5.3	NNE
20230128 1110	6.1	NNE
20230128 1120	7.2	NNE
20230128 1130	6.1	NNE
20230128 1140	5.3	NNE
20230128 1150	6.4	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230128 1200	5.3	N
20230128 1210	5.8	NNE
20230128 1220	5.8	NNE
20230128 1230	4.7	NNE
20230128 1240	5	NNE
20230128 1250	5.3	NNE
20230128 1300	4.4	NNE
20230128 1310	4.2	NNE
20230128 1320	4.7	NNE
20230128 1330	5.3	N
20230128 1340	5.8	NNE
20230128 1350	5.3	NNE
20230128 1400	4.7	NNE
20230128 1410	5	NNE
20230128 1420	3.9	NNE
20230128 1430	3.3	NNE
20230128 1440	5	NNE
20230128 1450	3.9	N
20230128 1500	4.2	NNE
20230128 1510	3.9	NNE
20230128 1520	3.3	NNE
20230128 1530	3.9	NNE
20230128 1540	3.9	N
20230128 1550	3.1	NNE
20230128 1600	4.2	NNE
20230128 1610	3.3	NNE
20230128 1620	2.5	NE
20230128 1630	2.2	NE
20230128 1640	2.5	NNE
20230128 1650	2.5	NNE
20230128 1700	1.7	NE
20230128 1710	2.2	NNE
20230128 1720	2.2	NNE
20230128 1730	1.7	NE
20230128 1740	2.2	NE
20230128 1750	1.7	NE
20230128 1800	1.1	ENE
20230128 1810	0.6	ENE
20230128 1820	0.8	E
20230128 1830	0.8	ENE
20230128 1840	0.3	E
20230128 1850	0	N
20230128 1900	0.3	SSE
20230128 1910	0	N
20230128 1920	0.3	S
20230128 1930	0.3	SSW
20230128 1940	0.3	SW
20230128 1950	0	N
20230128 2000	0	N
20230128 2010	0.3	S
20230128 2020	0.3	SW
20230128 2030	0	N
20230128 2040	0.3	-
20230128 2050	0.3	WSW
20230128 2100	0.3	S
20230128 2110	0.3	SSW
20230128 2120	0	N
20230128 2130	0.3	-
20230128 2140	0	N
20230128 2150	0	N
20230128 2200	0	N
20230128 2210	0.3	E
20230128 2220	0.3	SSW
20230128 2230	0.3	WSW
20230128 2240	0.8	SSW
20230128 2250	0.3	SSW
20230128 2300	0.3	-
20230128 2310	0.3	-
20230128 2320	0.3	-
20230128 2330	0.3	N
20230128 2340	0.3	NNW
20230128 2350	1.7	NE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230129 0000	2.5	NE
20230129 0010	2.5	NE
20230129 0020	1.4	NE
20230129 0030	1.4	NE
20230129 0040	2.8	NE
20230129 0050	3.3	NE
20230129 0100	3.3	NNE
20230129 0110	3.1	NNE
20230129 0120	5	NNE
20230129 0130	3.3	NNE
20230129 0140	2.8	NNE
20230129 0150	2.5	NNE
20230129 0200	1.1	NE
20230129 0210	1.4	NNE
20230129 0220	0.6	-
20230129 0230	0.3	NE
20230129 0240	1.1	NE
20230129 0250	2.2	NE
20230129 0300	2.2	NNE
20230129 0310	2.5	NNE
20230129 0320	2.5	NNE
20230129 0330	2.5	NNE
20230129 0340	3.3	NNE
20230129 0350	2.8	N
20230129 0400	2.8	NNE
20230129 0410	3.3	NNE
20230129 0420	2.8	NNE
20230129 0430	2.2	NNE
20230129 0440	1.4	NNE
20230129 0450	1.1	NNE
20230129 0500	1.4	NNE
20230129 0510	1.1	NNE
20230129 0520	2.8	NNE
20230129 0530	3.9	NNE
20230129 0540	3.9	NNE
20230129 0550	3.3	NNE
20230129 0600	2.2	NE
20230129 0610	0.6	-
20230129 0620	0.3	-
20230129 0630	0.6	-
20230129 0640	0.3	NNE
20230129 0650	0.3	SSE
20230129 0700	0.3	E
20230129 0710	0.3	-
20230129 0720	0.3	-
20230129 0730	0.3	-
20230129 0740	0.8	-
20230129 0750	0.3	SE
20230129 0800	0.3	SE
20230129 0810	0.6	ENE
20230129 0820	0.8	NNE
20230129 0830	3.3	N
20230129 0840	3.9	N
20230129 0850	3.3	N
20230129 0900	3.3	N
20230129 0910	3.3	N
20230129 0920	4.7	N
20230129 0930	4.7	N
20230129 0940	3.9	N
20230129 0950	4.2	N
20230129 1000	4.7	N
20230129 1010	5	N
20230129 1020	4.7	N
20230129 1030	3.9	NNE
20230129 1040	2.8	N
20230129 1050	4.2	NNE
20230129 1100	4.2	N
20230129 1110	3.3	NNE
20230129 1120	3.1	N
20230129 1130	3.3	N
20230129 1140	2.8	NNW
20230129 1150	2.5	NNW

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230129 1200	2.8	N
20230129 1210	2.2	NNW
20230129 1220	2.2	N
20230129 1230	2.2	N
20230129 1240	2.2	NNW
20230129 1250	1.7	-
20230129 1300	1.7	NNW
20230129 1310	1.9	NW
20230129 1320	2.2	NW
20230129 1330	1.4	-
20230129 1340	1.7	NNW
20230129 1350	1.7	NE
20230129 1400	2.2	NW
20230129 1410	2.5	NNE
20230129 1420	2.2	NW
20230129 1430	1.9	N
20230129 1440	1.7	WNW
20230129 1450	1.9	NW
20230129 1500	2.5	W
20230129 1510	1.9	WNW
20230129 1520	1.7	N
20230129 1530	1.7	NNW
20230129 1540	1.7	WNW
20230129 1550	1.4	NNW
20230129 1600	2.2	NNW
20230129 1610	1.7	NNW
20230129 1620	2.5	NNE
20230129 1630	1.7	N
20230129 1640	1.7	N
20230129 1650	1.7	N
20230129 1700	1.7	NNE
20230129 1710	1.7	NNW
20230129 1720	0.3	N
20230129 1730	0.8	N
20230129 1740	1.4	N
20230129 1750	1.1	N
20230129 1800	0.8	N
20230129 1810	0.3	-
20230129 1820	0	N
20230129 1830	0	N
20230129 1840	0	N
20230129 1850	0	N
20230129 1900	0	N
20230129 1910	0	N
20230129 1920	0	N
20230129 1930	0.3	S
20230129 1940	0	N
20230129 1950	0.3	SSE
20230129 2000	0.3	SSE
20230129 2010	0	N
20230129 2020	0	N
20230129 2030	0	N
20230129 2040	0	N
20230129 2050	0	N
20230129 2100	0.3	-
20230129 2110	0	N
20230129 2120	0.3	NNE
20230129 2130	0.6	-
20230129 2140	0.3	-
20230129 2150	0.3	SE
20230129 2200	0.3	SE
20230129 2210	0.3	SE
20230129 2220	0	N
20230129 2230	0	N
20230129 2240	0	N
20230129 2250	0	N
20230129 2300	0	N
20230129 2310	0	N
20230129 2320	0	N
20230129 2330	0	N
20230129 2340	0	N
20230129 2350	0	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230130 0000		
20230130 0010		
20230130 0020		
20230130 0030		
20230130 0040		
20230130 0050		
20230130 0100		
20230130 0110		
20230130 0120		
20230130 0130		
20230130 0140		
20230130 0150		
20230130 0200		
20230130 0210		
20230130 0220		
20230130 0230		
20230130 0240		
20230130 0250		
20230130 0300		
20230130 0310		
20230130 0320		
20230130 0330		
20230130 0340		
20230130 0350		
20230130 0400		
20230130 0410		
20230130 0420		
20230130 0430		
20230130 0440		
20230130 0450		
20230130 0500		
20230130 0510		
20230130 0520		
20230130 0530		
20230130 0540		
20230130 0550		
20230130 0600		
20230130 0610		
20230130 0620		
20230130 0630		
20230130 0640		
20230130 0650		
20230130 0700		
20230130 0710		
20230130 0720		
20230130 0730		
20230130 0740		
20230130 0750		
20230130 0800		
20230130 0810		
20230130 0820		
20230130 0830		
20230130 0840		
20230130 0850		
20230130 0900		
20230130 0910		
20230130 0920		
20230130 0930		
20230130 0940		
20230130 0950		
20230130 1000		
20230130 1010		
20230130 1020		
20230130 1030		
20230130 1040		
20230130 1050		
20230130 1100		
20230130 1110		
20230130 1120		
20230130 1130		
20230130 1140		
20230130 1150		

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230130 1200	0	N
20230130 1210	0	N
20230130 1220	0	N
20230130 1230	0	N
20230130 1240	0	N
20230130 1250	0	N
20230130 1300	0	N
20230130 1310	0	N
20230130 1320	0	N
20230130 1330	0	N
20230130 1340	0	N
20230130 1350	0	N
20230130 1400	0	N
20230130 1410	0	N
20230130 1420	0	N
20230130 1430	0	N
20230130 1440	0	N
20230130 1450	0.3	SW
20230130 1500	0	N
20230130 1510	0	N
20230130 1520	0	N
20230130 1530	0	N
20230130 1540	0	N
20230130 1550	0	N
20230130 1600	0	N
20230130 1610	0	N
20230130 1620	0	N
20230130 1630	0	N
20230130 1640	0	N
20230130 1650	0	N
20230130 1700	0	N
20230130 1710	0	N
20230130 1720	0	N
20230130 1730	0	N
20230130 1740	0	N
20230130 1750	0	N
20230130 1800	0	N
20230130 1810	0	N
20230130 1820	0	N
20230130 1830	0	N
20230130 1840	0	N
20230130 1850	0	N
20230130 1900	0	N
20230130 1910	0	N
20230130 1920	0	N
20230130 1930	0	N
20230130 1940	0	N
20230130 1950	0	N
20230130 2000	0	N
20230130 2010	0	N
20230130 2020	0	N
20230130 2030	0	N
20230130 2040	0	N
20230130 2050	0	N
20230130 2100	0	N
20230130 2110	0.3	SSW
20230130 2120	0	N
20230130 2130	0	N
20230130 2140	0.3	SW
20230130 2150	0.3	-
20230130 2200	0.6	-
20230130 2210	0.8	NNE
20230130 2220	0.3	N
20230130 2230	1.1	NW
20230130 2240	0.8	NW
20230130 2250	1.1	WNW
20230130 2300	1.9	NW
20230130 2310	2.8	E
20230130 2320	3.3	ESE
20230130 2330	3.1	E
20230130 2340	3.9	E
20230130 2350	3.3	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230131 0000	0.8	ESE
20230131 0010	0.8	E
20230131 0020	1.1	SE
20230131 0020	1.1	SE
20230131 0030	1.4	ESE
20230131 0040	1.7	ESE
20230131 0050	2.5	ESE
20230131 0100	2.2	ESE
20230131 0110	2.5	ESE
20230131 0120	2.5	ESE
20230131 0130	2.2	ESE
20230131 0140	1.7	ESE
20230131 0150	0.8	SE
20230131 0200	0.8	SSE
20230131 0210	1.1	SE
20230131 0220	1.4	SSE
20230131 0230	1.4	SSE
20230131 0240	1.7	SE
20230131 0250	1.1	SSE
20230131 0300	1.4	S
20230131 0310	1.7	S
20230131 0320	1.7	S
20230131 0330	1.4	SSE
20230131 0340	1.7	S
20230131 0350	1.7	S
20230131 0400	1.4	SSE
20230131 0410	2.2	SSE
20230131 0420	1.7	SSE
20230131 0430	1.7	SE
20230131 0440	1.7	SE
20230131 0450	2.2	SSE
20230131 0500	1.4	SE
20230131 0510	1.1	SE
20230131 0520	0.3	ESE
20230131 0530	0.3	E
20230131 0540	1.1	SE
20230131 0550	1.4	SE
20230131 0600	0.3	E
20230131 0610	0.8	SE
20230131 0620	2.2	SE
20230131 0630	2.2	ESE
20230131 0640	1.7	E
20230131 0650	1.1	ESE
20230131 0700	0.8	NNE
20230131 0710	0	N
20230131 0720	0.3	WSW
20230131 0730	0.3	NW
20230131 0740	0.3	ESE
20230131 0750	0.6	SSE
20230131 0800	1.4	SSE
20230131 0810	1.1	SSE
20230131 0820	0.3	NNW
20230131 0830	0.8	S
20230131 0840	1.4	ESE
20230131 0850	1.7	ESE
20230131 0900	2.5	ESE
20230131 0910	2.8	E
20230131 0920	1.4	NNW
20230131 0930	2.2	E
20230131 0940	2.8	E
20230131 0950	3.3	ESE
20230131 1000	3.1	ESE
20230131 1010	3.1	SE
20230131 1020	3.1	SE
20230131 1030	3.9	ESE
20230131 1040	3.6	E
20230131 1050	4.4	E
20230131 1100	3.3	E
20230131 1110	3.6	E
20230131 1120	3.3	E
20230131 1130	3.3	E
20230131 1140	3.6	E
20230131 1150	3.9	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230131 1200	3.3	E
20230131 1210	3.9	ENE
20230131 1220	4.2	ENE
20230131 1230	4.2	E
20230131 1240	3.3	E
20230131 1250	3.9	E
20230131 1300	3.9	E
20230131 1310	3.6	E
20230131 1320	4.2	ENE
20230131 1330	4.2	ENE
20230131 1340	4.2	ENE
20230131 1350	3.1	E
20230131 1400	3.3	ENE
20230131 1410	4.4	E
20230131 1420	3.3	E
20230131 1430	3.3	E
20230131 1440	3.1	E
20230131 1450	3.1	E
20230131 1500	3.1	E
20230131 1510	3.3	E
20230131 1520	2.8	E
20230131 1530	2.8	E
20230131 1540	3.1	E
20230131 1550	3.3	E
20230131 1600	2.8	E
20230131 1610	2.8	E
20230131 1620	2.5	ESE
20230131 1630	2.8	E
20230131 1640	3.3	E
20230131 1650	2.8	ESE
20230131 1700	2.2	ESE
20230131 1710	2.5	ESE
20230131 1720	3.1	ESE
20230131 1730	2.8	ESE
20230131 1740	2.2	SE
20230131 1750	2.5	SE
20230131 1800	2.2	SE
20230131 1810	2.5	SE
20230131 1820	2.2	SE
20230131 1830	2.2	SE
20230131 1840	2.2	SE
20230131 1850	1.9	SE
20230131 1900	2.8	ESE
20230131 1910	2.8	ESE
20230131 1920	3.1	ESE
20230131 1930	3.1	ESE
20230131 1940	2.5	ESE
20230131 1950	3.3	ESE
20230131 2000	3.3	SE
20230131 2010	2.8	ESE
20230131 2020	3.1	SE
20230131 2030	3.1	ESE
20230131 2040	3.3	SE
20230131 2050	2.8	ESE
20230131 2100	3.3	ESE
20230131 2110	3.3	ESE
20230131 2120	2.5	ESE
20230131 2130	3.1	ESE
20230131 2140	2.8	ESE
20230131 2150	2.2	ESE
20230131 2200	2.8	ESE
20230131 2210	3.3	ESE
20230131 2220	3.3	ESE
20230131 2230	3.3	E
20230131 2240	3.1	E
20230131 2250	3.1	E
20230131 2300	3.9	ESE
20230131 2310	3.1	E
20230131 2320	3.3	ESE
20230131 2330	2.5	ESE
20230131 2340	2.5	ESE
20230131 2350	3.3	ESE

## Appendix I Waste Flow Table

## Waste Flow Table

Month	Total Quantity Generated	Total Quantities of Inert C&D Materials to be Generated from the Contract					Total Quantities of Recyclables Generation				Total Quantities of C&D Materials to be Generated from the Contract	
		Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics	Yard Waste	Chemical Waste	Others, e.g. general refuse & non-recyclable yard waste
	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in '000L)	(in tonne)
Dec-22	384.77	300	0	0	0	0	0	0	0	11.49	0	73.28
Jan-23	15.38	0	0	0	0	0	0	0	0	0	0	15.38
Total	400.15	0	0	0	0	0	0	0	0	11.49	0	88.66

Note:

1. The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
2. A total of 300 tonnes of hard rock and large broken concrete was generated from the contract in Dec 2022. Due to the hard rock and large broken concrete was stored in the project site, the contractor had not yet reused in the contract during reporting period. Therefore, the quantities do not count in "Reused in the Contract" between Dec-22 & Jan-23.
3. Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.



## Appendix J Joint Environmental Site Inspection Records

Inspection Date:	03 January 202	Inspected By:	Andy Ng, Jason Man
Time:	14:00	Weather Condition:	Sunny
Participants:	Sylvia Ho (ER), William Wan (Contractor), Andy Ng (ET), Jason Man(ET)		

A	Permits/Licenses	N/A or Not Observed	Yes	No	Remarks / Photo
A1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	EP No.: EP-292/2007 FEP No.: FEP-01/292/2007
A2	Are Construction Noise Permits/ Environmental license/ other permit available for inspection/posted at site entrance.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	CNP No: GW-RN0993-22 GW-RN0824-22
A3	Is wastewater discharge licence available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A5	Are relevant licence/permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B	Air Quality	N/A or Not Observed	Yes	No	Remarks / Photo
B1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B2	Are completed earthworks sealed as soon as practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B3	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B4	Any remedial action undertaken?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B5	Observed dust source(s)				
		<input checked="" type="checkbox"/> Wind erosion			
		<input type="checkbox"/> Vehicle/ Equipment Movements			
		<input type="checkbox"/> Loading/ unloading of materials			
		<input type="checkbox"/> Others: _____			
B6	Are unpaved areas/ designated roads watered regularly to avoid dust generation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
B7	Are dusty materials covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B8	After removal of stockpile, are the remained dusty materials wetted with water and cleared from surface of roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B9	Is the stockpile of dusty materials avoid to be extend beyond the pedestrian barriers, fencing or traffic cones?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B10	Are loaded dump trucks covered by impervious sheeting appropriately before leaving the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B11	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B12	Are all vehicles and plant cleaned before they leave the construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B13	Are hoarding $\geq 2.4\text{m}$ tall provided beside roads or area with public access?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B14	Is the portion of any road leading only to construction site (within 30m of a vehicle entrance or exit) kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B15	Are surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operations takes place sprayed with water or a dust suppression chemical continuously?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B16	Is the area involved demolition activities sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B17	Is scaffolding erected around the perimeter of a building under construction?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B18	Are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B19	Is the skip for materials transport enclosed by impervious sheeting?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B20	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B21	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcores?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B22	Are the activities of loading, unloading, transfer, handing or storage of bulk cement or dry PFA carried out in a totally enclosed system or facility?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B23	Is any vent or exhaust fitted with an effective fabric filter or equipment air pollution control system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B24	Is the exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within six months after last construction activity on the construction site or part of the construction site where the exposed earth lies?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B25	Are the worksites wetted with water regularly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Reminder 1
B26	Is generation of dust avoided during loading or unloading?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B27	Are all trucks loaded to a level within the side and tail boards?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B28	Are appropriate speed limit sign displayed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B29	Are designated roads paved?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B30	Are site vehicle movements confined to designated roads?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B31	Are NRMM labels properly affixed on the PMEs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

C	Noise	N/A or Not Observed	Yes	No	Remarks / Photo
C1	Is well-maintained plant operated on-site and plant served regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C2	Are vehicles and equipment switched off or throttled down while not in use?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C3	Is the noise directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C4	Are the silencers or mufflers properly fitted on construction equipment and maintained regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C5	Are mobile and/or noisy plant sited as far away from NSRs as possible and practicable and orientated so that the noise is directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C6	Are material stockpiles, mobile container office and other structures utilised to screen noisy activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C7	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C8	Are noise barriers (typically density @14kg/m <sup>2</sup> ) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C9	Is the sequencing operation of construction plants where practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C10	Is the hoarding maintained properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C11	Air compressors (500 kPa or above) and hand held percussive breaker (mass of above 10 kg) with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C12	Are compressor operated with doors closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C13	QPME used with valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C14	Major noise source(s)	<input type="checkbox"/> Traffic <input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Construction activities outside of site <input type="checkbox"/> Others: _____			

D	Water Quality	N/A or Not Observed	Yes	No	Remarks / Photo
<b>Construction Activities</b>					
D1	At the start of site establishment, are perimeter cut-off drains constructed to direct off-site water around the site with internal drainage works and erosion and sedimentation control facilities implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D2	Are channels, earth bunds or sandbag barriers provided on site to properly direct stormwater to such silt removal facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D3	Have dikes or embankments for flood protection implemented around the boundaries of earthwork areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D4	Have temporary ditches provided to facilitate the runoff discharge into an appropriate watercourse, through a site/ sediment trap?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D5	Are the sediment/ silt traps incorporated in the permanent drainage channels to enhance deposition rate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6	Are the retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7	Is surface excavation works minimised during rainy seasons (April to September), as possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D8	Are all exposed earth areas completed or vegetated as soon as possible after earthworks completed, or alternatively, within 14 days of the cessation of earthworks where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D9	Are exposed slope surfaces covered by tarpaulin sheets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10	Have the overall slope of the site should be kept a minimum?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11	Are all trafficked areas and access roads protected by coarse stone ballast?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
D12	Is wastewater from temporary site facilities controlled to prevent direct discharge to surface	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D13	Are the silt removal facilities, channels and manholes maintained regularly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Reminder 2
D14	Is the deposited silt and grit removed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D15	Have the excavation of trenches in wet periods be dug and backfilled in short sections?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D16	Is rainwater pumped out from trenches discharged into storm drains via silt system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D17	Are open stockpiles of construction materials e.g. aggregates and sand of more than 50m <sup>3</sup> on site covered with tarpaulin or similar fabric during rainstorms?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D18	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D19	Are the discharges of surface run-off into foul sewer always prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D20	Is a wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

D21	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22	Is the section of construction road between the wheel washing bay and the public road surfaced with crushed stone or coarse gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D23	Are the vehicle wash-water have sand and silt settled out and removed at least on a weekly basis?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D24	Are site drainage systems provided over the entire project site with sediment control facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D25	Are sedimentation tanks provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D26	Is the treated wastewater reused for vehicle washing, dust suppression and general cleaning?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D27	Are portable chemical toilets and sewage holding tanks provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D28	Is the sewage generated from toilets collected by licensed contractor and responsible for disposal and maintenance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D29	Is there any sediment plume observed in nearby watercourses?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D30	Are oil interceptors provided in the site drainage system downstream of any oil/ fuel pollution sources? And the oil interceptors are emptied and cleaned regularly? Has a bypass provided to prevent flushing during heavy rain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D31	Is chemical leakage or spillages contained and cleaned up immediately?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D32	Service workshop and maintenance facilities located within a bunded area, and sumps and oil interceptors be provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

E	Waste / Chemical Management	N/A or Not Observed	Yes	No	Remarks / Photo
<b>General Waste</b>					
E1	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2	Is the general waste collected properly by using the waste separation facilities for paper, aluminium cans, plastic bottles etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E3	Does accumulation of waste avoid?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E4	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5	Regular waste collection by approved waste collector in purpose-built vehicles?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6	Burning of refuse on construction site prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<b>Construction Waste</b>					

E7	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8	Is the excavated fill material reused for backfilling and reinstatement?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E9	Are the C&D materials sorted and recycled on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E10	Is there any contract documents provided to allow and promote the use of recycled aggregates where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E11	Is the disposal of C&D materials avoided onto any sensitive locations e.g. agricultural lands etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E12	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E13	Is the durable formwork or plastic facing for construction works used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E14	Do the wooden hoardings avoid to be used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E15	Is metal hoarding used to enhance the possibility of recycling?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E16	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E17	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E18	Do the excavated materials appear contaminated?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
E19	If suspected contaminated, appropriate procedures followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E20	Is hydroseeding of the topsoil on the stockpile implemented to improve visual appearance and prevent soil erosion?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

**Chemical / Fuel Storage Area**

E21	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E22	Are the storage area enclosed 3 sides by walls/ fence of ≥2m tall and bounded with adequate bund capacity (>110% of largest container) or do the storage area allow storage of 20% of total volume of waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E23	Are the storage areas labelled and separated (if needed)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E24	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E25	Are the containers used for the storage of chemical wastes suitable for the substance that are holding, resist to corrosion, maintained in a good condition, and securely closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E26	If no specification has been approved by EPD, are container with <450L capacity provided for storage of chemicals waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

**Chemical Waste / Waste Oil**

E27	Is chemical waste or waste oil stored and labelled in English and Chinese properly in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
-----	--	--------------------------	-------------------------------------	--------------------------	--



E28	Are chemicals and waste oil recycled or disposed properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E29	Is chemical waste collected by licensed waste collectors and disposed of at licensed facility eg. Chemical Waste Treatment Centre?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

**Records**

E30	Is a licensed waste hauler used for waste collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E31	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E32	For the demolition material/ waste, is the number of loads for each day recorded as appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

F	Landscape and Visual Impacts	N/A or Not Observed	Yes	No	Remarks / Photo
F1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F2	Is damage to surrounding areas avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F3	Are the protective fencing erected along or beyond the perimeter of the tree protection zone of each individual tree?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F4	Is early planting using fast growing plants at strategic locations within site implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F5	Is boundary green belt planting implemented around the site perimeter and the construction of temporary soil bunds?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F6	Is temporary landscape treatment as green surface cover implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F7	Are existing and affected tree which identified as ecological significant preserved whenever possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

G	Ecology	N/A or Not Observed	Yes	No	Remarks / Photo
G1	Is transplantation of the important plant species implemented? Is post-transplantation maintained and monitored regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

H	Environmental Complaint	N/A or Not Observed	Yes	No	Remarks / Photo
H1	Environmental Complaint received during this week?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

I	General Housekeeping / Others	N/A or Not Observed	Yes	No	Remarks / Photo
I1	Are the defined boundaries of working areas identified to prevent loss of vegetation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
I2	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

**Follow up action for previous Site Inspection:**

1. The exposed slopes with no construction work conducted have been paved with cement to minimize dust dispersion.
2. The entrance has been cleaned up in Portion A after site inspection.
3. The Contractor has scheduled watering for work area and for loading and unloading activity in Portion D after site inspection.
4. The paint drums were removed in Portion A.

**Observation(s):**




Nil

**Reminder(s):**



1. The work area is dry and fugitive dust is observed from loading and unloading activity in Portion D.
2. Rotten leaves and sediments are observed in the channel at Portion D.


**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**

1. The Contractor has been reminded to schedule watering for the workarea.
2. The Contractor has been reminded to clean up the channel at Portion D.

	Environmental Team Representative:	IEC's Representative:	Contractor's Representative:	Engineer's Representative
Signature:		/		
Name:	Andy Ng	/	Wilson Wan	Sylvie Ho
Date:	03 January 2023	/	03 January 2023	03 January 2023

**PART I Follow-up status of the previous site inspection**


Observation and Recommendation	Follow-up status
 <p>1. The Contactor had been reminded to cover the exposed slope with impervious sheet for upcoming rainfall in this week.</p>	 <p>The exposed slopes with no construction work conducted have been paved with cement to minimize dust dispersion.</p>
 <p>2. The vehicle road is covered with dusty materials in Portion A.</p>	 <p>The entrance has been cleaned up in Portion A after site inspection.</p>
 <p>3. The work area is dry and fugitive dust is observed from loading and unloading activity in Portion D.</p>	 <p>The Contactor has scheduled watering for work area and for loading and unloading activity in Portion D after site inspection.</p>

Observation and Recommendation	Follow-up status
 <p>4. Latex paint drums are observed without drip trays in Portion A.</p>	 <p>The paint drums were removed in Portion A..</p>



**PART II Observation and recommendation identified during the environmental site inspection**

Observation and Recommendation	Follow-up status
 <p>1. The workarea in Portion A and Portion D are dry and fugitive dust is observed.</p>	

Observation and Recommendation	Follow-up status
<div data-bbox="212 244 751 956"></div> <p data-bbox="132 974 823 1025">2. Rotten leaves and sediments are observed in the channel at Portion D.</p>	

Inspection Date:	09 January 202	Inspected By:	Andy Ng
Time:	14:00	Weather Condition:	Overcast
Participants:	Sylvia Ho (ER), William Wan (Contractor), Andy Ng (ET)		

A	Permits/Licenses	N/A or Not Observed	Yes	No	Remarks / Photo
A1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	EP No.: EP-292/2007 FEP No.: FEP-01/292/2007
A2	Are Construction Noise Permits/ Environmental license/ other permit available for inspection/posted at site entrance.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	CNP No: GW-RN0993-22 GW-RN0824-22
A3	Is wastewater discharge licence available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A5	Are relevant licence/permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B	Air Quality	N/A or Not Observed	Yes	No	Remarks / Photo
B1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B2	Are completed earthworks sealed as soon as practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B3	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B4	Any remedial action undertaken?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B5	Observed dust source(s)				
		<input checked="" type="checkbox"/> Wind erosion			
		<input checked="" type="checkbox"/> Vehicle/ Equipment Movements			
		<input type="checkbox"/> Loading/ unloading of materials			
		<input type="checkbox"/> Others: _____			
B6	Are unpaved areas/ designated roads watered regularly to avoid dust generation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
B7	Are dusty materials covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B8	After removal of stockpile, are the remained dusty materials wetted with water and cleared from surface of roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B9	Is the stockpile of dusty materials avoid to be extend beyond the pedestrian barriers, fencing or traffic cones?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



B10	Are loaded dump trucks covered by impervious sheeting appropriately before leaving the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B11	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B12	Are all vehicles and plant cleaned before they leave the construction site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B13	Are hoarding $\geq 2.4\text{m}$ tall provided beside roads or area with public access?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B14	Is the portion of any road leading only to construction site (within 30m of a vehicle entrance or exit) kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B15	Are surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operations takes place sprayed with water or a dust suppression chemical continuously?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B16	Is the area involved demolition activities sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B17	Is scaffolding erected around the perimeter of a building under construction?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B18	Are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B19	Is the skip for materials transport enclosed by impervious sheeting?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B20	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B21	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcores?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B22	Are the activities of loading, unloading, transfer, handing or storage of bulk cement or dry PFA carried out in a totally enclosed system or facility?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B23	Is any vent or exhaust fitted with an effective fabric filter or equipment air pollution control system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B24	Is the exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within six months after last construction activity on the construction site or part of the construction site where the exposed earth lies?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B25	Are the worksites wetted with water regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Refer to Observation 2
B26	Is generation of dust avoided during loading or unloading?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B27	Are all trucks loaded to a level within the side and tail boards?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B28	Are appropriate speed limit sign displayed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B29	Are designated roads paved?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B30	Are site vehicle movements confined to designated roads?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B31	Are NRMM labels properly affixed on the PMEs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

C	Noise	N/A or Not Observed	Yes	No	Remarks / Photo
C1	Is well-maintained plant operated on-site and plant served regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C2	Are vehicles and equipment switched off or throttled down while not in use?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C3	Is the noise directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C4	Are the silencers or mufflers properly fitted on construction equipment and maintained regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C5	Are mobile and/or noisy plant sited as far away from NSRs as possible and practicable and orientated so that the noise is directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C6	Are material stockpiles, mobile container office and other structures utilised to screen noisy activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C7	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C8	Are noise barriers (typically density @14kg/m <sup>2</sup> ) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C9	Is the sequencing operation of construction plants where practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C10	Is the hoarding maintained properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C11	Air compressors (500 kPa or above) and hand held percussive breaker (mass of above 10 kg) with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C12	Are compressor operated with doors closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C13	QPME used with valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C14	Major noise source(s)	<input type="checkbox"/> Traffic <input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Construction activities outside of site <input type="checkbox"/> Others: _____			

D	Water Quality	N/A or Not Observed	Yes	No	Remarks / Photo
<b>Construction Activities</b>					
D1	At the start of site establishment, are perimeter cut-off drains constructed to direct off-site water around the site with internal drainage works and erosion and sedimentation control facilities implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D2	Are channels, earth bunds or sandbag barriers provided on site to properly direct stormwater to such silt removal facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D3	Have dikes or embankments for flood protection implemented around the boundaries of earthwork areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D4	Have temporary ditches provided to facilitate the runoff discharge into an appropriate watercourse, through a site/ sediment trap?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D5	Are the sediment/ silt traps incorporated in the permanent drainage channels to enhance deposition rate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6	Are the retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7	Is surface excavation works minimised during rainy seasons (April to September), as possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D8	Are all exposed earth areas completed or vegetated as soon as possible after earthworks completed, or alternatively, within 14 days of the cessation of earthworks where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D9	Are exposed slope surfaces covered by tarpaulin sheets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10	Have the overall slope of the site should be kept a minimum?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11	Are all trafficked areas and access roads protected by coarse stone ballast?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
D12	Is wastewater from temporary site facilities controlled to prevent direct discharge to surface	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D13	Are the silt removal facilities, channels and manholes maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D14	Is the deposited silt and grit removed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D15	Have the excavation of trenches in wet periods be dug and backfilled in short sections?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D16	Is rainwater pumped out from trenches discharged into storm drains via silt system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D17	Are open stockpiles of construction materials e.g. aggregates and sand of more than 50m <sup>3</sup> on site covered with tarpaulin or similar fabric during rainstorms?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D18	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D19	Are the discharges of surface run-off into foul sewer always prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D20	Is a wheel washing bay provided at every site exit?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

D21	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22	Is the section of construction road between the wheel washing bay and the public road surfaced with crushed stone or coarse gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D23	Are the vehicle wash-water have sand and silt settled out and removed at least on a weekly basis?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D24	Are site drainage systems provided over the entire project site with sediment control facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D25	Are sedimentation tanks provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D26	Is the treated wastewater reused for vehicle washing, dust suppression and general cleaning?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D27	Are portable chemical toilets and sewage holding tanks provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D28	Is the sewage generated from toilets collected by licensed contractor and responsible for disposal and maintenance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D29	Is there any sediment plume observed in nearby watercourses?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D30	Are oil interceptors provided in the site drainage system downstream of any oil/ fuel pollution sources? And the oil interceptors are emptied and cleaned regularly? Has a bypass provided to prevent flushing during heavy rain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D31	Is chemical leakage or spillages contained and cleaned up immediately?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D32	Service workshop and maintenance facilities located within a bunded area, and sumps and oil interceptors be provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

E	Waste / Chemical Management	N/A or Not Observed	Yes	No	Remarks / Photo
<b>General Waste</b>					
E1	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2	Is the general waste collected properly by using the waste separation facilities for paper, aluminium cans, plastic bottles etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E3	Does accumulation of waste avoid?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E4	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5	Regular waste collection by approved waste collector in purpose-built vehicles?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6	Burning of refuse on construction site prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<b>Construction Waste</b>					

E7	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8	Is the excavated fill material reused for backfilling and reinstatement?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E9	Are the C&D materials sorted and recycled on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E10	Is there any contract documents provided to allow and promote the use of recycled aggregates where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E11	Is the disposal of C&D materials avoided onto any sensitive locations e.g. agricultural lands etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E12	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E13	Is the durable formwork or plastic facing for construction works used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E14	Do the wooden hoardings avoid to be used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E15	Is metal hoarding used to enhance the possibility of recycling?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E16	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E17	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E18	Do the excavated materials appear contaminated?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
E19	If suspected contaminated, appropriate procedures followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E20	Is hydroseeding of the topsoil on the stockpile implemented to improve visual appearance and prevent soil erosion?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

**Chemical / Fuel Storage Area**

E21	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E22	Are the storage area enclosed 3 sides by walls/ fence of $\geq 2\text{m}$ tall and bounded with adequate bund capacity ( $>110\%$ of largest container) or do the storage area allow storage of 20% of total volume of waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E23	Are the storage areas labelled and separated (if needed)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E24	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E25	Are the containers used for the storage of chemical wastes suitable for the substance that are holding, resist to corrosion, maintained in a good condition, and securely closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E26	If no specification has been approved by EPD, are container with $<450\text{L}$ capacity provided for storage of chemicals waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

**Chemical Waste / Waste Oil**

E27	Is chemical waste or waste oil stored and labelled in English and Chinese properly in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
-----	--	--------------------------	-------------------------------------	--------------------------	--

E28	Are chemicals and waste oil recycled or disposed properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E29	Is chemical waste collected by licensed waste collectors and disposed of at licensed facility eg. Chemical Waste Treatment Centre?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<b>Records</b>					
E30	Is a licensed waste hauler used for waste collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E31	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E32	For the demolition material/ waste, is the number of loads for each day recorded as appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

F	Landscape and Visual Impacts	N/A or Not Observed	Yes	No	Remarks / Photo
F1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F2	Is damage to surrounding areas avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F3	Are the protective fencing erected along or beyond the perimeter of the tree protection zone of each individual tree?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F4	Is early planting using fast growing plants at strategic locations within site implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F5	Is boundary green belt planting implemented around the site perimeter and the construction of temporary soil bunds?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F6	Is temporary landscape treatment as green surface cover implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F7	Are existing and affected tree which identified as ecological significant preserved whenever possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

G	Ecology	N/A or Not Observed	Yes	No	Remarks / Photo
G1	Is transplantation of the important plant species implemented? Is post-transplantation maintained and monitored regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

H	Environmental Complaint	N/A or Not Observed	Yes	No	Remarks / Photo
H1	Environmental Complaint received during this week?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

I	General Housekeeping / Others	N/A or Not Observed	Yes	No	Remarks / Photo
I1	Are the defined boundaries of working areas identified to prevent loss of vegetation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
I2	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

**Follow up action for previous Site Inspection:**

1. The Contractor has scheduled watering for the workarea in Portion D.
2. The Contractor has cleaned up the channel in Portion D and ensured it proper function.

**Observation(s):**




1. Plant equipment is placed on the ground without impervious sheets in SBA.
2. The workarea in SBA is observed dry and fugitive dust is generated.

**Reminder(s):**

Nil

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**



1. The Contractor has been reminded to place the maintenance parts and equipment on impervious sheet to prevent land contamination.
2. The Contractor has been reminded to schedule watering for workarea in SBA area.

	Environmental Team Representative:	IEC's Representative:	Contractor's Representative:	Engineer's Representative
Signature:		/		
Name:	Andy Ng	/	Willie Wa	Sylvia Ho
Date:	09 January 2023	/	09 January 2023	09 January 2023





**PART I Follow-up status of the previous site inspection**

Observation and Recommendation	Follow-up status
<div data-bbox="132 286 604 909" data-label="Image"> </div> <div data-bbox="132 925 604 1552" data-label="Image"> </div> <div data-bbox="132 1568 759 1624" data-label="List-Group"> <ol style="list-style-type: none"> <li>1. The workarea in Portion A and Portion D are dry and fugitive dust is observed.</li> </ol> </div>	<div data-bbox="798 286 1404 739" data-label="Image"> </div> <div data-bbox="791 752 1437 808" data-label="Text"> <p>The Contractor has scheduled watering for the workarea in Portion A.</p> </div> <div data-bbox="798 819 1418 1330" data-label="Image"> </div> <div data-bbox="791 1328 1437 1382" data-label="Text"> <p>The Contractor has scheduled watering for the workarea in Portion D.</p> </div>

Observation and Recommendation	Follow-up status
<div></div> <div>2. Rotten leaves and sediments are observed in the channel at Portion D.</div>	<div></div> <div>The Contractor has cleaned up the channel and ensured it proper function.</div>



**PART II Observation and recommendation identified during the environmental site inspection**

Observation and Recommendation	Follow-up status
 <p>1. Plant equipment is placed on the ground without impervious sheets in SBA.</p>	
 <p>2. The workarea in SBA is observed dry and fugitive dust is observed.</p>	

Inspection Date:	16 January 202	Inspected By:	Andy Ng, Daisy Au Yeung
Time:	14:00	Weather Condition:	Overcast
Participants:	Sylvia Ho (ER), William Wan (Contractor), Andy Ng (ET), Daisy Au Yeung (ET), Jimmy (IEC)		

A	Permits/Licenses	N/A or Not Observed	Yes	No	Remarks / Photo
A1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	EP No.: EP-292/2007 FEP No.: FEP-01/292/2007
A2	Are Construction Noise Permits/ Environmental license/ other permit available for inspection/posted at site entrance.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	CNP No: GW-RN0824-22 GW-RN1151-22
A3	Is wastewater discharge licence available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A5	Are relevant licence/permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B	Air Quality	N/A or Not Observed	Yes	No	Remarks / Photo
B1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B2	Are completed earthworks sealed as soon as practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B3	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B4	Any remedial action undertaken?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B5	Observed dust source(s)				
		<input type="checkbox"/> Wind erosion			
		<input type="checkbox"/> Vehicle/ Equipment Movements			
		<input type="checkbox"/> Loading/ unloading of materials			
		<input checked="" type="checkbox"/> Others: <u>Not Observed</u>			
B6	Are unpaved areas/ designated roads watered regularly to avoid dust generation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B7	Are dusty materials covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Reminder 2
B8	After removal of stockpile, are the remained dusty materials wetted with water and cleared from surface of roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B9	Is the stockpile of dusty materials avoid to be extend beyond the pedestrian barriers, fencing or traffic cones?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 0)

B10	Are loaded dump trucks covered by impervious sheeting appropriately before leaving the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B11	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B12	Are all vehicles and plant cleaned before they leave the construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B13	Are hoarding $\geq 2.4\text{m}$ tall provided beside roads or area with public access?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B14	Is the portion of any road leading only to construction site (within 30m of a vehicle entrance or exit) kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B15	Are surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operations takes place sprayed with water or a dust suppression chemical continuously?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B16	Is the area involved demolition activities sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B17	Is scaffolding erected around the perimeter of a building under construction?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B18	Are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B19	Is the skip for materials transport enclosed by impervious sheeting?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B20	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B21	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcores?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Reminder 1
B22	Are the activities of loading, unloading, transfer, handing or storage of bulk cement or dry PFA carried out in a totally enclosed system or facility?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B23	Is any vent or exhaust fitted with an effective fabric filter or equipment air pollution control system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B24	Is the exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within six months after last construction activity on the construction site or part of the construction site where the exposed earth lies?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B25	Are the worksites wetted with water regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B26	Is generation of dust avoided during loading or unloading?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B27	Are all trucks loaded to a level within the side and tail boards?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B28	Are appropriate speed limit sign displayed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B29	Are designated roads paved?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B30	Are site vehicle movements confined to designated roads?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B31	Are NRMM labels properly affixed on the PMEs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

C	Noise	N/A or Not Observed	Yes	No	Remarks / Photo
C1	Is well-maintained plant operated on-site and plant served regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C2	Are vehicles and equipment switched off or throttled down while not in use?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C3	Is the noise directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C4	Are the silencers or mufflers properly fitted on construction equipment and maintained regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C5	Are mobile and/or noisy plant sited as far away from NSRs as possible and practicable and orientated so that the noise is directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C6	Are material stockpiles, mobile container office and other structures utilised to screen noisy activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C7	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C8	Are noise barriers (typically density @14kg/m <sup>2</sup> ) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C9	Is the sequencing operation of construction plants where practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C10	Is the hoarding maintained properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C11	Air compressors (500 kPa or above) and hand held percussive breaker (mass of above 10 kg) with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C12	Are compressor operated with doors closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C13	QPME used with valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C14	Major noise source(s)				
		<input type="checkbox"/> Traffic			
		<input checked="" type="checkbox"/> Construction activities inside of site			
		<input type="checkbox"/> Construction activities outside of site			
		<input type="checkbox"/> Others: _____			

D	Water Quality	N/A or Not Observed	Yes	No	Remarks / Photo
<b>Construction Activities</b>					
D1	At the start of site establishment, are perimeter cut-off drains constructed to direct off-site water around the site with internal drainage works and erosion and sedimentation control facilities implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D2	Are channels, earth bunds or sandbag barriers provided on site to properly direct stormwater to such silt removal facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D3	Have dikes or embankments for flood protection implemented around the boundaries of earthwork areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D4	Have temporary ditches provided to facilitate the runoff discharge into an appropriate watercourse, through a site/ sediment trap?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D5	Are the sediment/ silt traps incorporated in the permanent drainage channels to enhance deposition rate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6	Are the retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7	Is surface excavation works minimised during rainy seasons (April to September), as possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D8	Are all exposed earth areas completed or vegetated as soon as possible after earthworks completed, or alternatively, within 14 days of the cessation of earthworks where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D9	Are exposed slope surfaces covered by tarpaulin sheets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10	Have the overall slope of the site should be kept a minimum?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11	Are all trafficked areas and access roads protected by coarse stone ballast?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D12	Is wastewater from temporary site facilities controlled to prevent direct discharge to surface	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D13	Are the silt removal facilities, channels and manholes maintained regularly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Reminder 3
D14	Is the deposited silt and grit removed regularly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Reminder 3
D15	Have the excavation of trenches in wet periods be dug and backfilled in short sections?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D16	Is rainwater pumped out from trenches discharged into storm drains via silt system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D17	Are open stockpiles of construction materials e.g. aggregates and sand of more than 50m <sup>3</sup> on site covered with tarpaulin or similar fabric during rainstorms?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D18	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D19	Are the discharges of surface run-off into foul sewer always prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



D20	Is a wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D21	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22	Is the section of construction road between the wheel washing bay and the public road surfaced with crushed stone or coarse gravel?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Reminder 1
D23	Are the vehicle wash-water have sand and silt settled out and removed at least on a weekly basis?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Reminder 3
D24	Are site drainage systems provided over the entire project site with sediment control facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D25	Are sedimentation tanks provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D26	Is the treated wastewater reused for vehicle washing, dust suppression and general cleaning?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D27	Are portable chemical toilets and sewage holding tanks provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D28	Is the sewage generated from toilets collected by licensed contractor and responsible for disposal and maintenance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D29	Is there any sediment plume observed in nearby watercourses?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D30	Are oil interceptors provided in the site drainage system downstream of any oil/ fuel pollution sources? And the oil interceptors are emptied and cleaned regularly? Has a bypass provided to prevent flushing during heavy rain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D31	Is chemical leakage or spillages contained and cleaned up immediately?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D32	Service workshop and maintenance facilities located within a bunded area, and sumps and oil interceptors be provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

E	Waste / Chemical Management	N/A or Not Observed	Yes	No	Remarks / Photo
<b>General Waste</b>					
E1	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2	Is the general waste collected properly by using the waste separation facilities for paper, aluminium cans, plastic bottles etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E3	Does accumulation of waste avoid?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E4	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5	Regular waste collection by approved waste collector in purpose-built vehicles?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6	Burning of refuse on construction site prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

<b>Construction Waste</b>					
E7	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8	Is the excavated fill material reused for backfilling and reinstatement?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E9	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E10	Is there any contract documents provided to allow and promote the use of recycled aggregates where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E11	Is the disposal of C&D materials avoided onto any sensitive locations e.g. agricultural lands etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E12	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E13	Is the durable formwork or plastic facing for construction works used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E14	Do the wooden hoardings avoid to be used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E15	Is metal hoarding used to enhance the possibility of recycling?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E16	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E17	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E18	Do the excavated materials appear contaminated?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
E19	If suspected contaminated, appropriate procedures followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E20	Is hydroseeding of the topsoil on the stockpile implemented to improve visual appearance and prevent soil erosion?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
<b>Chemical / Fuel Storage Area</b>					
E21	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E22	Are the storage area enclosed 3 sides by walls/ fence of ≥2m tall and bounded with adequate bund capacity (>110% of largest container) or do the storage area allow storage of 20% of total volume of waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E23	Are the storage areas labelled and separated (if needed)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E24	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E25	Are the containers used for the storage of chemical wastes suitable for the substance that are holding, resist to corrosion, maintained in a good condition, and securely closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E26	If no specification has been approved by EPD, are container with <450L capacity provided for storage of chemicals waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
<b>Chemical Waste / Waste Oil</b>					

E27	Is chemical waste or waste oil stored and labelled in English and Chinese properly in designated area?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E28	Are chemicals and waste oil recycled or disposed properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E29	Is chemical waste collected by licensed waste collectors and disposed of at licensed facility eg. Chemical Waste Treatment Centre?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

**Records**

E30	Is a licensed waste hauler used for waste collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E31	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E32	For the demolition material/ waste, is the number of loads for each day recorded as appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

F	Landscape and Visual Impacts	N/A or Not Observed	Yes	No	Remarks / Photo
F1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F2	Is damage to surrounding areas avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F3	Are the protective fencing erected along or beyond the perimeter of the tree protection zone of each individual tree?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F4	Is early planting using fast growing plants at strategic locations within site implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F5	Is boundary green belt planting implemented around the site perimeter and the construction of temporary soil bunds?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F6	Is temporary landscape treatment as green surface cover implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F7	Are existing and affected tree which identified as ecological significant preserved whenever possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed





G	Ecology	N/A or Not Observed	Yes	No	Remarks / Photo
G1	Is transplantation of the important plant species implemented? Is post-transplantation maintained and monitored regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

H	Environmental Complaint	N/A or Not Observed	Yes	No	Remarks / Photo
H1	Environmental Complaint received during this week?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

I	General Housekeeping / Others	N/A or Not Observed	Yes	No	Remarks / Photo
I1	Are the defined boundaries of working areas identified to prevent loss of vegetation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

12	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
----	---	--------------------------	-------------------------------------	--------------------------	--

<p><b><u>Follow up action for previous Site Inspection:</u></b></p> <p>1. The Contractor arranged watering for the site area in SBA.</p>
<p><b><u>Observation(s):</u></b></p> <p>Nil</p>
<p><b><u>Reminder(s):</u></b></p> <p>1. The vehicle washing bay is not maintained properly in Portion A. 2. Open stockpile is observed in Portion D. 3. Sand and silt are accumulated in the channel of the vehicle washing bay in Portion A.</p>
<p><b><u>Corrective Actions – Mitigation Measures Implemented or Proposed (if any):</u></b></p> <p>1. The Contractor has been recommended to repave the road section between the washing facilities and the exit point. 2. The Contractor has been reminded to cover the open stockpile with impervious sheets. 3. The Contractor has been reminded to remove the sand and silt in the channel regularly.</p>



	Environmental Team Representative:	IEC's Representative:	Contractor's Representative:	Engineer's Representative
Signature:				
Name:	Andy Ng	Lui Chi Yung	William	Sylvia Ho
Date:	16 January 2023	16 January 2023	16 January 2023	16 January 2023

**PART I Follow-up status of the previous site inspection**


Observation and Recommendation	Follow-up status
 <p>1. Plant equipment was placed on the ground without impervious sheets in SBA.</p>	 <p>The Plant equipment was removed.</p>
 <p>2. The workarea in SBA was observed dry and fugitive dust was observed.</p>	 <p>The Contractor arranged watering for the site area in SBA.</p>



**PART II Observation and recommendation identified during the environmental site inspection**

Observation and Recommendation	Follow-up status
 <p>1. The vehicle washing bay is not maintained properly in Portion A.</p>	
 <p>2. Open stockpile is observed in Portion D.</p>	



Observation and Recommendation	Follow-up status
<div data-bbox="132 244 689 981"></div> <p data-bbox="132 996 823 1048">3. Sand and silt are accumulated in the channel of the vehicle washing bay in Portion A.</p>	

Inspection Date:	27 January 2023	Inspected By:	Andy Ng
Time:	14:00	Weather Condition:	Sunny
Participants:	Henry Lau (ER), Gloria Wong (Contractor), Andy Ng (ET)		

A	Permits/Licenses	N/A or Not Observed	Yes	No	Remarks / Photo
A1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	EP No.: EP-292/2007 FEP No.: FEP-01/292/2007
A2	Are Construction Noise Permits/ Environmental license/ other permit available for inspection/posted at site entrance.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	CNP No: GW-RN0824-22 GW-RN1151-22
A3	Is wastewater discharge licence available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A5	Are relevant licence/permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B	Air Quality	N/A or Not Observed	Yes	No	Remarks / Photo
B1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B2	Are completed earthworks sealed as soon as practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B3	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B4	Any remedial action undertaken?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B5	Observed dust source(s)	<input checked="" type="checkbox"/> Wind erosion <input type="checkbox"/> Vehicle/ Equipment Movements <input type="checkbox"/> Loading/ unloading of materials <input type="checkbox"/> Others: _____			
B6	Are unpaved areas/ designated roads watered regularly to avoid dust generation?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Reminder 1
B7	Are dusty materials covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Observation 1
B8	After removal of stockpile, are the remained dusty materials wetted with water and cleared from surface of roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B9	Is the stockpile of dusty materials avoid to be extend beyond the pedestrian barriers, fencing or traffic cones?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B10	Are loaded dump trucks covered by impervious sheeting appropriately before leaving the site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B11	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B12	Are all vehicles and plant cleaned before they leave the construction site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B13	Are hoarding $\geq 2.4\text{m}$ tall provided beside roads or area with public access?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B14	Is the portion of any road leading only to construction site (within 30m of a vehicle entrance or exit) kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B15	Are surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operations takes place sprayed with water or a dust suppression chemical continuously?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Reminder 2
B16	Is the area involved demolition activities sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B17	Is scaffolding erected around the perimeter of a building under construction?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B18	Are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B19	Is the skip for materials transport enclosed by impervious sheeting?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B20	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B21	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcores?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B22	Are the activities of loading, unloading, transfer, handing or storage of bulk cement or dry PFA carried out in a totally enclosed system or facility?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B23	Is any vent or exhaust fitted with an effective fabric filter or equipment air pollution control system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B24	Is the exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within six months after last construction activity on the construction site or part of the construction site where the exposed earth lies?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B25	Are the worksites wetted with water regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B26	Is generation of dust avoided during loading or unloading?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B27	Are all trucks loaded to a level within the side and tail boards?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B28	Are appropriate speed limit sign displayed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B29	Are designated roads paved?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B30	Are site vehicle movements confined to designated roads?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B31	Are NRMM labels properly affixed on the PME's?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

C	Noise	N/A or Not Observed	Yes	No	Remarks / Photo
C1	Is well-maintained plant operated on-site and plant served regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C2	Are vehicles and equipment switched off or throttled down while not in use?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C3	Is the noise directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C4	Are the silencers or mufflers properly fitted on construction equipment and maintained regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C5	Are mobile and/or noisy plant sited as far away from NSRs as possible and practicable and orientated so that the noise is directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C6	Are material stockpiles, mobile container office and other structures utilised to screen noisy activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C7	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C8	Are noise barriers (typically density @14kg/m <sup>2</sup> ) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C9	Is the sequencing operation of construction plants where practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C10	Is the hoarding maintained properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C11	Air compressors (500 kPa or above) and hand held percussive breaker (mass of above 10 kg) with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C12	Are compressor operated with doors closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C13	QPME used with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
C14	Major noise source(s)				
		<input type="checkbox"/> Traffic			
		<input type="checkbox"/> Construction activities inside of site			
		<input type="checkbox"/> Construction activities outside of site			
		<input checked="" type="checkbox"/> Others: <u>Not observed</u>			

D	Water Quality	N/A or Not Observed	Yes	No	Remarks / Photo
<b>Construction Activities</b>					
D1	At the start of site establishment, are perimeter cut-off drains constructed to direct off-site water around the site with internal drainage works and erosion and sedimentation control facilities implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D2	Are channels, earth bunds or sandbag barriers provided on site to properly direct stormwater to such silt removal facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D3	Have dikes or embankments for flood protection implemented around the boundaries of earthwork areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D4	Have temporary ditches provided to facilitate the runoff discharge into an appropriate watercourse, through a site/ sediment trap?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D5	Are the sediment/ silt traps incorporated in the permanent drainage channels to enhance deposition rate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6	Are the retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7	Is surface excavation works minimised during rainy seasons (April to September), as possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D8	Are all exposed earth areas completed or vegetated as soon as possible after earthworks completed, or alternatively, within 14 days of the cessation of earthworks where practicable.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D9	Are exposed slope surfaces covered by tarpaulin sheets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10	Have the overall slope of the site should be kept a minimum?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11	Are all trafficked areas and access roads protected by coarse stone ballast	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D12	Is wastewater from temporary site facilities controlled to prevent direct discharge to surface	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D13	Are the silt removal facilities, channels and manholes maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D14	Is the deposited silt and grit removed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D15	Have the excavation of trenches in wet periods be dug and backfilled in short sections?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D16	Is rainwater pumped out from trenches discharged into storm drains via silt system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D17	Are open stockpiles of construction materials e.g. aggregates and sand of more than 50m <sup>3</sup> on site covered with tarpaulin or similar fabric during rainstorms?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D18	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D19	Are the discharges of surface run-off into foul sewer always prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D20	Is a wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

D21	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D22	Is the section of construction road between the wheel washing bay and the public road surfaced with crushed stone or coarse gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D23	Are the vehicle wash-water have sand and silt settled out and removed at least on a weekly basis?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D24	Are site drainage systems provided over the entire project site with sediment control facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D25	Are sedimentation tanks provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D26	Is the treated wastewater reused for vehicle washing, dust suppression and general cleaning?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D27	Are portable chemical toilets and sewage holding tanks provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D28	Is the sewage generated from toilets collected by licensed contractor and responsible for disposal and maintenance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D29	Is there any sediment plume observed in nearby watercourses?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D30	Are oil interceptors provided in the site drainage system downstream of any oil/ fuel pollution sources? And the oil interceptors are emptied and cleaned regularly? Has a bypass provided to prevent flushing during heavy rain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D31	Is chemical leakage or spillages contained and cleaned up immediately?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D32	Service workshop and maintenance facilities located within a bunded area, and sumps and oil interceptors be provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

E	Waste / Chemical Management	N/A or Not Observed	Yes	No	Remarks / Photo
<b>General Waste</b>					
E1	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2	Is the general waste collected properly by using the waste separation facilities for paper, aluminium cans, plastic bottles etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E3	Does accumulation of waste avoid?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E4	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5	Regular waste collection by approved waste collector in purpose-built vehicles?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6	Burning of refuse on construction site prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<b>Construction Waste</b>					

E7	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8	Is the excavated fill material reused for backfilling and reinstatement?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E9	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E10	Is there any contract documents provided to allow and promote the use of recycled aggregates where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E11	Is the disposal of C&D materials avoided onto any sensitive locations e.g. agricultural lands etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E12	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E13	Is the durable formwork or plastic facing for construction works used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E14	Do the wooden hoardings avoid to be used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E15	Is metal hoarding used to enhance the possibility of recycling?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E16	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E17	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E18	Do the excavated materials appear contaminated?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
E19	If suspected contaminated, appropriate procedures followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E20	Is hydroseeding of the topsoil on the stockpile implemented to improve visual appearance and prevent soil erosion?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

**Chemical / Fuel Storage Area**

E21	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E22	Are the storage area enclosed 3 sides by walls/ fence of $\geq 2\text{m}$ tall and bounded with adequate bund capacity ( $>110\%$ of largest container) or do the storage area allow storage of 20% of total volume of waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E23	Are the storage areas labelled and separated (if needed)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E24	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E25	Are the containers used for the storage of chemical wastes suitable for the substance that are holding, resist to corrosion, maintained in a good condition, and securely closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E26	If no specification has been approved by EPD, are container with $<450\text{L}$ capacity provided for storage of chemicals waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

**Chemical Waste / Waste Oil**

E27	Is chemical waste or waste oil stored and labelled in English and Chinese properly in designated area?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
-----	--	-------------------------------------	--------------------------	--------------------------	--------------



E28	Are chemicals and waste oil recycled or disposed properly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Observation 2
E29	Is chemical waste collected by licensed waste collectors and disposed of at licensed facility eg. Chemical Waste Treatment Centre?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<b>Records</b>					
E30	Is a licensed waste hauler used for waste collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E31	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E32	For the demolition material/ waste, is the number of loads for each day recorded as appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

F	LFG	N/A or Not Observed	Yes	No	Remarks / Photo
F1	Are special LFG precautions taken to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F2	Are prominent safety warning signs erected on-site to alert all personnel and visitors of LFG hazards during excavation works.?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F3	Is no smoking or burning permitted on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F4	Are prominent 'No smoking' and 'No Naked Flames' signs erected on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F5	Is no worker allowed to work alone at any time in excavated trenches or confined areas on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F6	Is adequate fire fighting equipment provided on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F7	Are construction equipment equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F8	Are electrical motors and extension cords explosion-proof and intrinsically safe for use on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F9	Is 'Permit to Work' system implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F10	Are welding, flame-cutting or other hot works conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11a	For piping assembly or conduit construction, are all valves and seals closed immediately after installation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11b	Are the pipe ends sealed on one side during installation if installation of large diameter pipes (diameter >600mm) is required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11c	Is forced ventilation implemented prior to operation of installed pipeline?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11d	Is forced ventilation implemented for works inside trenches deeper than 1m?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F12	Is frequency and location of LFG monitoring within excavation area determined prior to commencement of works?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

	*LFG monitoring in excavations should be conducted at no more than 10mm from exposed ground surface.				
F13	For excavation works, Is LFG monitoring conducted (1) at ground surface prior to excavation, (2) immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically throughout the working day when workers are in the excavation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F14	Are LFG monitoring conducted periodically when any cracks on ground level encountered on-site?  *Appropriate action should be taken in accordance with the action plan in Table 7.6 of EIA Report.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F15a	Are LFG precautionary measures involved in excavation and piping works provided in accordance with LFG Guidance Note and included in Safety Plan of construction phase?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F15b	Are temporary offices or buildings located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F16	Is a Safety Officer trained in the use of gas detection equipment and LFG- related hazards present on-site throughout the groundwork phase?  *The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: •CH <sub>4</sub> : 0-100% and LEL: 0-100%/v •CO <sub>2</sub> : 0-100% •O <sub>2</sub> : 0-21%	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F17a	Periodically during groundwork construction, Is the works area monitored for CH <sub>4</sub> CO <sub>2</sub> and O <sub>2</sub> using appropriately calibrated portable gas detection equipment?  *The monitoring frequency and areas should be established prior to commencement of groundwork either by Safety Officer or appropriately qualified person.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F17b	Is routine monitoring carried out in all excavations, manholes, created by temporary storage of building materials on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F17c	Are all measurements in excavations made with monitoring tube located not more than 10mm from exposed ground surface?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F18	For excavations deeper than 1m, are measurements conducted? • At ground surface before excavation commences; • Immediately before any worker enters the excavation;	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

	<ul style="list-style-type: none"> <li>At the beginning of each working day for entire period the excavation remains open; and</li> <li>Periodically throughout the working day whilst workers are in excavation.</li> </ul>				
F19	For excavations between 300mm and 1m, are measurements conducted? <ul style="list-style-type: none"> <li>Directly after excavation has been completed; and</li> <li>Periodic all whilst excavation remains open.</li> </ul>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F20	For excavations less than 300mm, are monitoring omitted at the discretion of Safety Officer or appropriately qualified person?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

G	Landscape and Visual Impacts	N/A or Not Observed	Yes	No	Remarks / Photo
G1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G2	Is damage to surrounding areas avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G3	Are the protective fencing erected along or beyond the perimeter of the tree protection zone of each individual tree?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
G4	Is early planting using fast growing plants at strategic locations within site implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G5	Is boundary green belt planting implemented around the site perimeter and the construction of temporary soil bunds?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G6	Is temporary landscape treatment as green surface cover implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G7	Are existing and affected tree which identified as ecological significant preserved whenever possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

H	Ecology	N/A or Not Observed	Yes	No	Remarks / Photo
H1	Is transplantation of the important plant species implemented? Is post-transplantation maintained and monitored regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

I	Environmental Complaint	N/A or Not Observed	Yes	No	Remarks / Photo
I1	Environmental Complaint received during this week?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

J	General Housekeeping / Others	N/A or Not Observed	Yes	No	Remarks / Photo
J1	Are the defined boundaries of working areas identified to prevent loss of vegetation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
J2	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

**Follow up action for previous Site Inspection:**

1. The open stockpile was covered with impervious sheet in Portion D.

**Observation(s):**




1. Dusty stockpiles are observed in SBA.
2. Oil stains are observed under the excavator in Portion D.

**Reminder(s):**


1. The exposed earth is dry and dusty in Portion D.
2. Water spray or dust suppression chemical shall be provided during mechanical breaking operation in SBA.

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**




1. Dusty stockpile shall be covered with impervious sheet to prevent dust dispersion.
2. Oil stains shall be cleared and disposed of as chemical waste.
3. The Contractor has been reminded to cover the exposed earth with impervious sheets or other means to prevent dust dispersion.
4. The Contractor has been reminded to spray water on surface continuously during breaking work.

	Environmental Team's Representative:	Independent Environmental Checker's Representative:	Contractor's Representative:	Employee's Representative
Signature:		/		
Name:	Andy Ng	/	Wilbur Wan	Sylvia Ho
Date:	27 January 2023	/	27 January 2023	27 January 2023

PART I Follow-up status of the previous site inspection





Observation and Recommendation	Follow-up status
<div></div> <div>1. Plant equipment was placed on the ground without impervious sheets in SBA.</div>	<div></div> <div>The hydraulic breaker was removed in SBA.</div>
<div></div> <div>2. Open stockpile was observed in Portion D.</div>	<div></div> <div>The open stockpile was covered with impervious sheet in Portion D.</div>



Observation and Recommendation	Follow-up status
 <p>3. The vehicle washing bay was not maintained properly in Portion A..</p>	<p>The vehicle washing bay will be maintained before or on 15 Feb 2023.</p>
 <p>4. Sand and silt were accumulated in the channel of the vehicle washing bay.</p>	 <p>The channel of vehicle washing bay has been cleared.</p>



**PART II Observation and recommendation identified during the environmental site inspection**

Observation and Recommendation	Follow-up status
 <p>Observation 1: Dusty stockpiles are observed in SBA.</p>	 <p>The dusty stockpiles have been covered with impervious sheets in SBA.</p>
 <p>Observation 2: Oil stains are observed under the excavator in Portion D.</p>	 <p>Oil stains were cleared and disposed of as chemical waste.</p>





Reminder 1: The exposed earth is dry and dusty in Portion D.



The exposed earth was paved to prevent dust dispersion.



Reminder 2: Water spray or dust suppression chemical shall be provided during mechanical breaking operation in SBA.



The breaking works were stopped and the mitigation measure was reminded to workers when conducting the breaking works.

## Appendix K Environmental Mitigation Implementation Schedule (EMIS)

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref.	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Air Quality							
S3.8.1	S3.1.8	<p>The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.</p> <ul style="list-style-type: none"> <li>Dust emission from construction vehicle movement is confined within the worksites area.</li> <li>Watering facilities will be provided at every designated vehicular exit point.</li> <li>Good site practice is recommended during construction phase. Covering with impermeable sheet should be provided for the inactive tipping area.</li> </ul>	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	Entire NENT Landfill Extension site	To control the dust impact to within the HKAQO and TM - EIA criteria (Ref. 1-hr and 24hr TSP levels are 500 $\mu\text{g}/\text{m}^3$ and 260 $\mu\text{g}/\text{m}^3$ , respectively)	✓
Construction Noise							
S4	S4.9	<p>1) Use of good site practices to limit noise emissions by considering the following:</p> <ul style="list-style-type: none"> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> <li>Mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>Material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	Control construction airborne noise by means of good site practices	Contractor	Entire construction site	Noise Control Ordinance	✓
S4	S4.9	<p>2) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.</p>	Reduce the noise levels of plant items	Contractor	Entire construction site	Noise Control Ordinance & its TM  Annex 5, TM-EIA	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Construction Runoff							
S5.8.1	S5.2.1	<p>Construction on Site Runoff</p> <ul style="list-style-type: none"> <li>At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.</li> <li>The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates.</li> <li>The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silts and sediment traps should be 5 minutes under maximum flow conditions.</li> <li>Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.</li> <li>The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather and the reduction of surface sheet flows.</li> <li>All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.</li> </ul>	Control construction runoff and erosion from site surface, drainage channel, stockpiles, wheel washing facilities, etc to minimize water quality during construction stage	Contractor	Entire construction site	ProPECC PN 1/94  Water Pollution Control Ordinance	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Construction Runoff (Cont'd)							
S5.8.1	S5.2.1	<ul style="list-style-type: none"> <li>Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.</li> <li>Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50 m<sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</li> <li>Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.</li> <li>Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.</li> <li>All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing bay should be provided at every construction site exit. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.</li> <li>Oil interceptors should be provided in the site drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.</li> </ul>	Control construction runoff and erosion from site surface, drainage channel, stockpiles, wheel washing facilities, etc to minimize water quality during construction stage	Contractor	Entire Construction site	ProPECC PN 1/94  Water Pollution Control Ordinance	✓



North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Construction Runoff							
S5.8.1	S5.2.1	<ul style="list-style-type: none"> <li>Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. Requirements for solid waste management are detailed in Section 6 of this Report.</li> <li>All fuel tanks and storage areas should be provided with docks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> <li>To prevent pollution risks arising from works area (waste reception area) and haul roads, intercepting bund or barrier along the roadside should be constructed.</li> </ul>	Control construction runoff and erosion from site surface, drainage channel, stockpiles, wheel washing facilities, etc to minimize water quality during construction stage	Contractor	Entire construction site	ProPECC PN 1/94  Water Pollution Control Ordinance	✓
S5.8.1	S5.2.1	<u>Sewage Effluent from Workforce</u> <ul style="list-style-type: none"> <li>Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</li> <li>Notices will be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project.</li> <li>Regular environmental audit on the construction site can provide an effective control of any malpractices and can achieve continual improvement of environmental performance on site.</li> </ul>	Control sewage effluent arising from the sanitary facilities provided for the on- site construction workforce	Contractor	On-site sanitary facilities	ProPECC PN 1/94  Water Pollution Control Ordinance  Waste Disposal Ordinance	✓
S5.8.1	S5.2.1	<u>Accidental Spillage of Chemical</u> Any service workshop and maintenance facilities shall be located within a bunded area, and sumps and oil interceptors shall be provided. Maintenance of equipment involving activities with potential for leakage and spillage will only be undertaken within the areas.	Control of chemical leakage	Contractor	Service workshop and maintenance facilities	ProPECC PN 1/94  Water Pollution Control Ordinance  Waste Disposal Ordinance	✓



North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Erosion Control Measures							
S5.8.2	S5.2.2	<p><u>Erosion Control /Measures</u></p> <p>a. Preserve Natural Vegetation This Best Management Practices will involve preserving natural vegetation to the greatest extent possible during the construction process, and after construction where appropriate. Maintaining natural vegetation is the most effective and inexpensive form of erosion prevention control.</p> <p>b. Provision of Buffer Zone A buffer zone consists of an undisturbed area or strip of natural vegetation or an established suitable planting adjacent to a disturbed area that reduces erosion and runoff. The rooted vegetation holds soils acts as a wind break and filters runoff that may leave the site.</p> <p>c. Seeding (Temporary/Permanent) A well-established vegetative cover is one of the most effective methods of reducing erosion. Vegetation should be established on construction sites as the slopes are finished, rather than waiting until all the grading is complete. Besides, Hydroseeding will be applied on the surface of stockpiled soil and on temporary soil covers for inactive tipping areas to prevent soil erosion during rainy season.</p> <p>d. Ground Cover Ground Cover is a protective layer of straw or other suitable material applied to the soil surface. Straw mulch and/or hydromulch are also used in conjunction with seeding of critical areas for the establishment of temporary or permanent vegetation. Ground cover provides immediate temporary protection from erosion. Mulch also enhances plant establishment by conserving moisture, holding fertilizer, seed, and topsoil in place, and moderating soil temperatures.</p>	Erosion control	Contractor	Drainage system	ProPECC PN 1/94  Water Pollution Control Ordinance	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Erosion Control Measures							
S5.8.2	S5.2.2	<p>e. Hydraulic Application</p> <p>Hydraulic application is a mechanical method of applying erosion control materials to bare soil in order to establish erosion-resistant vegetation on disturbed areas and critical slopes. By using hydraulic equipment, soil amendments, mulch, tackifying agents, Bonded Fiber Matrix (BFM) and liquid co-polymers can be uniformly broadcast, as homogenous slurry, onto the soil. These erosion and dust control materials can often be applied in one operation.</p> <p>f. Sod</p> <p>Establishes permanent turf for immediate erosion protection and stabilizes rainageways.</p> <p>g. Matting</p> <p>There are numerous erosion control products available that can be described in various ways, such as matting, blankets, fabric and nets. These products are referred as matting. A wide range of materials and combination of materials are used to produce matting including, but not limited to: straw, jute, wood fiber, coir (coconut fiber), plastic netting, and Bonded Fiber Matrix. The selection of matting materials for a site can make a significant difference in the effectiveness of the Best Management Practices.</p> <p>h. Plastic Sheeting</p> <p>Plastic Sheeting will provide immediate protection to slopes and stockpiles. However, it has been known to transfer erosion problems because water will sheet flow off the plastic at high velocity. This is usually attributable to poor application, installation and maintenance.</p> <p>i. Dust Control</p> <p>Dust Control is one preventative measure to minimize the wind transport of soil, prevent traffic hazards and reduce sediment transported by wind and deposited in water resources.</p>	Erosion control	Contractor	Drainage system	ProPECC PN 1/94  Water Pollution Control Ordinance	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Surface Water Drainage System							
S5.8.2	S5.2.2	<p>Temporary surface water drainage system will be provided to manage runoff during construction and operation. This system will consist of channels as constructed around the perimeter of the site area. This system will collect surface water from the areas of higher elevations to those of lower elevations and ultimately to the point of discharge. Erosion will therefore be minimised.</p> <p>The temporary surface water drainage system will include the use of a silt fence around the soil stockpile areas to prevent sediment from entering the system. Regular cleaning will be carried out to prevent blockage of the passage of water flow in silt fence.</p> <p>Intermediate drainage system will be installed for filled cell/phase. The major purpose of the intermediate drainage system is to prevent the clean surface water run-off from the filled phases coming into contact with the waste mass in active cell and to prevent excessive surface water infiltration through the intermediate cover, thus contribute to increasing volume of leachate. The intermediate drainage system will collect the clean surface water run-off and divert it to the permanent discharge channels connected to the public drainage system.</p> <p>In addition, surface flow from the haul road (especially near the wheel washing facility) will be collected to a dry weather flow interceptor and conveyed to the on-site leachate treatment plant for further treatment.</p>	Surface Water Management/ Control run off	Contractor	Surface water system Construction	<p>Water Pollution Control Ordinance</p> <p>TM-water</p>	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Groundwater Regime							
S5.8.2	GW1	<p>1) Adopt precautionary / mitigation measures:</p> <ul style="list-style-type: none"> <li>Provision of adequate water supply for irrigation purposes for the operational lifetime of the landfill extension, i.e. 10 to 12 years;</li> <li>Installation of a network of monitoring stations to keep track of the stream flow volumes. Should monitoring of stream flow indicate insufficient quantities to provide sufficient water for irrigation downstream, a contractual requirement for the landfill operator to "tank in" water from an external source could be imposed. This is the system currently in place for the existing NENT Landfill;</li> <li>Diversion of flow from other catchments. The surface runoff generated in the catchments with abandoned agricultural lands could be collected and conveyed to the active agricultural lands;</li> <li>Formation of new extraction wells that extend deeper down within the aquifers</li> <li>Provision of Piped Water Supply; and</li> <li>Artificial recharge by surface spreading, spray irrigation or pumping water directly into the ground via vertical shafts.</li> </ul>	Control and maintain ground water yield	Contractor	Entire construction site and villages around the site	TM-EIAO, Annex 6 and 14 HKPSG	To be implemented during operation, restoration and aftercare phases.

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Waste Management							
S6	WM1	<p><b>C&amp;D Materials</b></p> <p>Implement proper waste management measures during construction phase as stipulated in the Environmental Management Plan (EMP) in accordance with the ETWB TC(W) No. 19/2005 Environmental Management in Construction Sites.</p> <p>Implement a trip-ticket system to ensure that the movement of C&amp;D materials are properly documented and verified in accordance with DEVB TC(W) No. 6/2010. Copies/counterfoils from trip-tickets (with quantities of C&amp;D Materials off-site) should be kept for record purposes.</p> <p>Appropriate waste management should be implemented in accordance with the ETWB TC(W) No. 19/2005.</p> <p>Make provisions in Contract documents to allow and promote the use of recycled aggregates where appropriate. Ensure material balance in terms of excavated C&amp;D materials in the design of NENT landfill extension project. The contract specifications should specify no excavated materials should be removed from the landfill extension site, but should be fully reused.</p> <p>Careful design, planning and good site management to minimise over-ordering and waste materials such as concrete, mortars and cement grouts. The design of formwork should maximise the use of standard wooden panels so that high reuse levels can be achieved. Alternatives such as steel formwork or plastic fencing should be considered to increase the potential for reuse.</p> <p>The Contractor should recycle as much as possible the C&amp;D waste on-site through proper waste segregation on-site. Concrete and masonry should be used as general fill and steel reinforcement bars can be used by scrap steel mills. Proper areas should be designated for waste segregation and storage wherever site conditions permit. Maximise the use of reusable steel formwork to reduce the amount of C&amp;D material.</p> <p>Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement. On-site sorting and segregation facility of all type of wastes is considered as one of the best practice in waste management and hence, should be implemented in all projects generating construction waste. The sorted public fill and C&amp;D waste should be properly reused.</p>	Good site practice to minimise C&D waste generation and reuse/recycle all C&D on-site as far as possible	Contractor	Entire construction site	<p>Waste Disposal Ordinance</p> <p>ETWB TC(W) No. 19/2005</p> <p>DEVB TC(W) No. 6/2010</p>	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
S6	WM1	<p><u>C&amp;D Materials (Cont'd)</u></p> <p>Excavated slope, stockpiled material and bund walls should be covered by tarpaulin until used in order to prevent wind-blown dust during dry weather, and to reduce muddy runoff during wet weather. Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.</p> <p>If any topsoil-like materials need to be stockpiled for any length of time, consideration should be given to hydroseeding of the topsoil on the stockpile to improve its visual appearance and prevent soil erosion.</p> <p>Nomination of approved personnel to be responsible for good site practices and making arrangements for collection of all wastes generated on-site and effective disposal.</p> <p>Training of site personnel for cleanliness, proper waste management procedures including chemical waste handling, and waste reduction, reuse and recycling concepts.</p> <p>Regular cleaning and maintenance programme systems, sumps and oil interceptors.</p> <p>Prior to disposal of C&amp;D waste, wood, steel and other metals should be separated for re-use and/or recycling to minimise the quantity of waste to be disposed of to landfill. Proper storage and site practices should be implemented to minimise the potential for damage or contamination of construction materials.</p> <p>Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste. Minimise excessive ordering of concrete, mortars and cement grout by doing careful check before ordering.</p>	Good site practice to minimise C&D waste generation and reuse/recycle all C&D on-site as far as possible	Contractor	Entire construction site	<p>Waste Disposal Ordinance</p> <p>ETWB TC(W) No. 19/2005</p> <p>DEVB TC(W) No. 6/2010</p>	✓
S6	WM2	<p><u>Chemical Waste</u></p> <p>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.</p> <p>Plant/equipment maintenance schedule should be designed to optimise maintenance effectiveness and to minimise the generation of chemical wastes. Where possible, chemical wastes (e.g. waste lube oil) should be recycled by licensed treatment facilities</p>	Ensure proper disposal of chemical waste generated on-site to minimise the associated hazards on human health and environment	Contractor	Entire construction site	<p>Waste Disposal (Chemical Waste) General Regulation</p> <p>Code of Practice on the Packaging, Labelling and Storage of Chemical Waste</p>	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	
S6	WM2	<p><u>Chemical Waste (Cont'd)</u></p> <p>Containers used for storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulation.</p> <p>The storage area for chemical wastes should be clearly labelled and used solely for storage of chemical waste, enclosed with at least 3 sides, having an impermeable floor and bund of sufficient capacity to accommodate 110% of volume of the largest container or 20 % of total volume of waste stored in that area, whichever is the greatest, having adequate ventilation, being covered to prevent rainfall entering, and being arranged so that incompatible materials are adequately separated.</p> <p>Chemical waste should be collected by licensed waste collectors and disposed of at licensed facility, e.g. Chemical Waste Treatment Centre.</p>	Ensure proper disposal of chemical waste generated on-site to minimise the associated hazards on human health and environment.	Contractor	Entire construction site	<p>Waste Disposal (Chemical Waste) General Regulation</p> <p>Code of Practice on the Packaging, Labelling and Storage of Chemical Waste</p>	✓
S6	WM3	<p><u>General Refuse</u></p> <p>General refuse generated on-site should be properly stored in enclosed bins or compaction units separately from construction and chemical wastes.</p> <p>All recyclable materials (separated from the general waste) should be stored on-site in appropriate containers with cover prior to collection by a local recycler for subsequent reuse and recycling. Residual, non-recyclable, general waste should be stored in appropriate containers to avoid odour. Regular collection should be arranged by an approved waste collector in purpose-built vehicles that minimise environmental impacts during transportation</p> <p>Reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimise odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law.</p> <p>Aluminium cans should be separated from general waste stream and collected by recyclers. Proper collection bins should be provided on-site to facilitate the waste sorting.</p>	Minimise generation of general refuse to avoid odour, pest and visual nuisance	Contractor	Entire construction site	Waste Disposal Ordinance	✓



North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	
S6	WM3	<u>General Refuse (Cont'd)</u> Office waste paper should recycled if the volume warrant collection by recyclers. Participation in community waste paper recycling programme should be considered by the Contractor, including waste paper, aluminium cans, plastic bottles, waste batteries, etc.	Minimise generation of general refuse to avoid odour, pest and visual nuisance	Contractor	Entire construction site	Waste Disposal Ordinance	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
LFG							
Within NENT Landfill Extension							
S7	LFG1	Special LFG precautions should be taken due to close proximity of NENT landfill extension site to existing landfill to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity).	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)	✓
S7	LFG2	Prominent safety warning signs should be erected on-site to alert all personnel and visitors of LFG hazards during excavation works.				F&IU (Confined Spaces) Regulations	✓
S7	LFG3	No smoking or burning should be permitted on-site.				Code of Practice on Safety and Health at Work in Confined Spaces	✓
S7	LFG4	Prominent 'No smoking' and 'No Naked Flames' signs should be erected on-site.					✓
S7	LFG5	No worker should be allowed to work alone at any time in excavated trenches or confined areas on-site.					✓
S7	LFG6	Adequate fire fighting equipment should be provided on-site.					✓
S7	LFG7	Construction equipment should be equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors.					✓
S7	LFG8	Electrical motors and extension cords should be explosion-proof and intrinsically safe for use on-site.					✓
S7	LFG9	'Permit to Work' system should be implemented.					✓
S7	LFG10	Welding, flame-cutting or other hot works should be conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works.					✓
S7	LFG11	For piping assembly or conduit construction, all valves and seals should be closed immediately after installation to avoid accumulation and migration of LFG. If installation of large diameter pipes (diameter >600mm) is required, the pipe ends should be sealed on one side during installation. Forced ventilation is required prior to operation of installed pipeline. Forced ventilation should also be required for works inside trenches deeper than 1m.	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)	✓
S7	LFG12	Frequency and location of LFG monitoring within excavation area should be determined prior to commencement of works. LFG monitoring in excavations should be conducted at no more than 10mm from exposed ground surface.				F&IU (Confined Spaces) Regulations  Code of Practice on Safety and Health at Work in Confined Spaces	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
LFG							
Within NENT Landfill Extension							
S7	LFG13	For excavation works, LFG monitoring should be conducted (1) at ground surface prior to excavation, (2) immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically throughout the working day when workers are in the excavation.	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)	✓
S7	LFG14	Any cracks on ground level encountered on-site should be monitored for LFG periodically. Appropriate action should be taken in accordance with the action plan in Table 7.6 of EIA Report.				F&IU (Confined Spaces) Regulations	✓
S7	LFG15	LFG precautionary measures involved in excavation and piping works should be provided in accordance with LFG Guidance Note and included in Safety Plan of construction phase. Temporary offices or buildings should be located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm.				Code of Practice on Safety and Health at Work in Confined Spaces	✓
S7	LFG16	For large development such as NENT landfill extension, a Safety Officer trained in the use of gas detection equipment and LFG-related hazards should be present on-site throughout the groundwork phase. The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: •CH <sub>4</sub> : 0-100% and LEL: 0-100%/v •CO <sub>2</sub> : 0-100% •O <sub>2</sub> : 0-21%					✓
S7	LFG17	Periodically during groundwork construction, the works area should be monitored for CH <sub>4</sub> CO <sub>2</sub> and O <sub>2</sub> using appropriately calibrated portable gas detection equipment. The monitoring frequency and areas should be established prior to commencement of groundwork either by Safety Officer or appropriately qualified person. Routine monitoring should be carried out in all excavations, manholes, created by temporary storage of building materials on-site. All measurements in excavations should be made with monitoring tube located not more than 10mm from exposed ground surface.					✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Within NENT Landfill Extension (Cont'd)							
S7	LFG18	For excavations deeper than 1m, measurements should be conducted: <ul style="list-style-type: none"> <li>At ground surface before excavation commences;</li> <li>Immediately before any worker enters the excavation;</li> <li>At the beginning of each working day for entire period the excavation remains open; and</li> <li>Periodically throughout the working day whilst workers are in excavation.</li> </ul>	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)	✓
S7	LFG19	For excavations between 300mm and 1m, measurements should be conducted: <ul style="list-style-type: none"> <li>Directly after excavation has been completed; and</li> <li>Periodic all whilst excavation remains open.</li> </ul>				F&IU (Confined Spaces) Regulations	✓
S7	LFG20	For excavations less than 300mm, monitoring may be omitted at the discretion of Safety Officer or appropriately qualified person.				Code of Practice on Safety and Health at Work in Confined Spaces	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Landscape and Visual Phases							
S8	LV1	<u>Advanced screening tree planting</u> <ul style="list-style-type: none"> <li>Early planting using fast growing trees and tall shrubs at strategic locations within site to block major view corridors to the site from the VSRs, and to locally screen haul roads, excavation works and site preparation works.</li> <li>Roadside planter and shrub planting design in front of Cheung Shan Temple.</li> </ul>	To minimise the impact on existing vegetation retained by personnel in construction To provide initiation on permanent landscape and visual mitigation measures	Contractor	Entire construction site	DEVB TC(W) No. 4/2020 - Tree Preservation  DEVB TC(W)) No. 6/2015 - Maintenance of Vegetation and Hard Landscape Features	✓
S8	LV2	<u>Boundary Green Belt planting</u> <ul style="list-style-type: none"> <li>Considerable planting belts proposed around the site perimeter and the construction of temporary soil bunds will screen the landfill operations to a certain degree. Fast growing and fire resistant plant species will be used.</li> </ul>				DEVB TC(W) No. 6/2011 - Maintenance of Man-made Slopes and Emergency Repair on Stability of Land	To be implemented during operation phase
S8	LV3	<u>Temporary landscape treatment as green surface cover</u> <ul style="list-style-type: none"> <li>For certain areas where landfilling operations would have to be suspended temporarily for periods of years, simple temporary landscape treatment such as hydroseeding should be considered. During construction and operational phases, grass hydroseeding or synthetic covering material of green colour should also be used as a temporary slope cover if applicable.</li> </ul>					Grass hydroseeding will be applied at Portion E3-2 within the coming 2 months.
S8	LV4	<u>Existing tree preservation</u> <ul style="list-style-type: none"> <li>Transplant existing trees and vegetation, which are identified as ecologically significant in Ecological Impact Assessment and as rare tree species recorded in the tree survey, under circumstances where technically feasible. For all affected trees, the principle of avoidance of tree felling and tree transplanting of tree before felling should apply whenever possible. A tree felling application should be submitted to DEVB-GLTMS and be approved before any trees are felled or transplanted.</li> </ul>					✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Ecology							
General Protection Measures:							
S10	E1	Restriction of construction activities to the work areas that would be clearly demarcated.	To minimise environmental impacts and therefore potential ecological impacts within and near the construction site	Contractor	Entire construction site	Practice Note for Professional Persons (ProPECC), Construction Site Drainage (PN1/94)	✓
S10	E2	Reinstatement of the work areas immediately after completion of the works.					✓
S10	E3	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme.				Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes, EPD (1992)	✓
S10	E4	Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.					✓
S10	E5	Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs.				ETWB TC(W) No. 33/2002 Management of Construction and Demolition Material Including Rock	✓
S10	E6	Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works.					✓
S10	E7	Mobile plant should be sited as far away from NSRs as possible and practicable.				DEVB TC(W) No. 6/2010 Trip Ticket System for Disposal of Construction and Demolition Materials	✓
S10	E8	Material stockpiles, site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.					✓
S10	E9	Use of "quiet" plant and working methods.				ETWB TC(W) No. 19/2005 Environmental Management on Construction Sites	✓
S10	E10	Construction phase mitigation measures in the Practice Note for Professional Persons on Construction Site Drainage.					✓








North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Ecology							
General Protection Measures:							
S10	E11	Design and set up of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction.	To minimise environmental impacts and therefore potential ecological impacts within and near the construction site	Contractor	Entire construction	WBTC No. 12/2002, Specifications Facilitating the Use of Recycled Aggregates	✓
S10	E12	Design and incorporation of silt/sediment traps in the permanent drainage channels to enhance deposition rates and regular removal of repositied silt and grit.				WBTC Nos. 25/99,25/99A and 25/99C. Incorporation of Information on Construction and Demolition Material Management in Public Works Subcommittee Papers	✓
S10	E13	Minimization of surface excavation works during the rainy seasons (April to September), and in particular, control of silty surface runoff during storm events, especially for areas located near steep slopes.					To be implemented during rainy seasons
S10	E14	Regular inspection and maintenance of all drainage facilities and erosion and sediment control structures to ensure proper and efficient operation at all times and particularly following rainstorms.					✓
S10	E15	Provision of oil interceptors in the drainage system downstream of any oil/fuel pollution sources					✓




## Appendix L Construction Site Activities

**Construction Site Activities for Jan 2023**

Construction Activities	Photos	Construction Period	Where	Contractor/ Sub-contractor	Potential Environmental Impacts	Mitigation Measures
GI Works		Dec 22, Jan 23	Portion A, Portion D, Landfill Area	Sub-contractor	Washout flowing to site water discharge point	Recycling of water, operation and maintenance of water treatment facility at Discharge points(DPs)
Material loading and unloading, site traffic		Dec 22 to Dec 23	Portion A to SBA, Portion D to SBA	Sub-contractor	Dust	Speed limit, covers and water spraying
Permanent site office foundation works with pouring of concrete		Dec 22 to June 23	Portion D	Sub-contractor	Washout flowing to site water discharge point, dust emissions	Avoid the spillage of concrete, lorry washing at designated area, operation and maintenance of water treatment facility at DPs
Site clearance		Dec 22 to June 23	Portion A, Portion E3-1	Sub-contractor	Wash out going to surface water channel and site water discharge point, generation of yard waste	Cover exposed slope by tarpaulin, diversion of surface water, operation and maintenance of water treatment facility at discharge points, implementation of trip ticket system
Installation of permanent fencing		Dec 22 to June 23	Portion A, Portion E3-2, Portion E4	Sub-contractor	Dust	Covering of cement storage area, enclosure of mixing area
Site formation		Dec 22 to Dec 23	Portion A	Sub-contractor	Generation of C&D waste	Implementation of trip ticket system, waste recycling, internal waste transfer
Tree Felling		Dec 22 to June 23	Portion A (until Feb 23), Portion E3-1 (until June 23)	Sub-contractor	Generation of yard waste	Implementation of trip ticket system, waste recycling, internal waste transfer

## Appendix M Mitigation Measures of Cultural Landscape Features

## Site boundary control to prevent from trespassing



## Appendix N Ecological Monitoring Record




Post-translocation monitoring photo record extracted from post-translocation report (January 2023)



Site photos of the monitoring area



Direct observation to search for *S. zanklon*



Kick-netting to search for *S. zanklon*



## B.1 Incense Tree *Aquilaria sinensis*



Photo B.1.1 : General view of the transplanted individual AS-03.




Photo B.1.2 : Branch condition of the transplanted individual AS-03.



Photo B.1.3 : General view of the transplanted individual AS-02.



Photo B.1.4 : Branch condition of the transplanted individual AS-02.



## B.2 Lamb of Tartary *Cibotium barometz*



Photo B.2.1. : General view of the transplanted individual CB-01.



Photo B.2.2. : Leaf condition of the transplanted individual CB-01.



Photo B.2.3. : Leaf condition of the transplanted individual CB-01.



Photo B.2.4. : Leaf condition of the transplanted individual CB-01.



**B.3**      **Bottlebrush Orchid *Goodyera procera***



Photo B.3.1: Individual GP-01. Partially wilted leaf.




Photo B.3.2: Individual GP-01. Partially wilted leaf.




Photo B.3.3: Individual GP-02.



Photo B.3.4: Individual GP-03. Perforated leaves.





Photo B.3.5: Individual GP-03. Perforated leaves.



Photo B.3.6: Individual GP-04. Wilted leaf.



Photo B.3.7: Individual GP-04. Wilted leaf.



Photo B.3.8: Individual GP-05. Partially wilted leaf.





Photo B.3.9: Individual GP-06. Partially wilted leaf.



Photo B.3.10: Individual GP-06. Partially chlorotic and wilted leaf.



Photo B.3.11: Individual GP-07.




Photo B.3.12: Individual GP-07. Single chlorotic leaf.





Photo B.3.13: Individual GP-08. Chlorotic leaves.




Photo B.3.14: Individual GP-08. Minor chlorotic leaves.



Photo B.3.15: Individual GP-09.



Photo B.3.16: Individual GP-10. Holes in leaves.





Photo B.3.17: Individual GP-11. Partially wilted leaves.



Photo B.3.18: Individual GP-12. Perforated leaves.



Photo B.3.19: Individual GP-13.



Photo B.3.20: Individual GP-14. Chlorotic leaves.





Photo B.3.21: Individual GP-15. Partially chlorotic leaves.



Photo B.3.22: Individual GP-16.



Photo B.3.23: Individual GP-17. Partially wilted leaf.



Photo B.3.24: Individual GP-18. Partially wilted leaves.





Photo B.3.25: Individual GP-19.



Photo B.3.26: Individual GP-19. Chlorotic and partially wilted leaves.



## B.1 Incense Tree *Aquilaria sinensis*



Photo B.1.1. : General view of the transplanted individual AS-03.




Photo B.1.2. : Branch condition of the transplanted individual AS-03.



Photo B.1.3. : General view of the transplanted individual AS-02.



Photo B.1.4. : Branch condition of the transplanted individual AS-02.



## B.2 Lamb of Tartary *Cibotium barometz*



Photo B.2.1. : General view of the transplanted individual CB-01.



Photo B.2.2. : Leaf condition of the transplanted individual CB-01.



Photo B.2.3. : Leaf condition of the transplanted individual CB-01.



Photo B.2.4. : Leaf condition of the transplanted individual CB-01.



### B.3 Bottlebrush Orchid *Goodyera procera*



Photo B.3.1: Individual GP-01. Partially wilted leaf.



Photo B.3.2: Individual GP-02.



Photo B.3.3: Individual GP-03. Perforated leaves.



Photo B.3.4: Individual GP-03. Perforated leaves.





Photo B.3.5: Individual GP-04. Leaning.



Photo B.3.6: Individual GP-04. Leaning.



Photo B.3.7: Individual GP-05. Partially wilted leaf.




Photo B.3.8: Individual GP-05. Partially wilted leaf.





Photo B.3.9: Individual GP-06. Partially wilted leaf.



Photo B.3.10: Individual GP-06. Partially chlorotic and wilted leaf.



Photo B.3.11: Individual GP-07.



Photo B.3.12: Individual GP-07. Pest sign.





Photo B.3.13: Individual GP-08. Chlorotic leaves.



Photo B.3.14: Individual GP-08. Minor chlorotic leaves.



Photo B.3.15: Individual GP-09.



Photo B.3.16: Individual GP-10. Holes in leaves.





Photo B.3.17: Individual GP-11. Partially wilted leaves.



Photo B.3.18: Individual GP-12. Perforated leaves.



Photo B.3.19: Individual GP-13.



Photo B.3.20: Individual GP-14. Chlorotic leaves.





Photo B.3.21: Individual GP-15. Partially chlorotic leaves.



Photo B.3.22: Individual GP-16.



Photo B.3.23: Individual GP-17. Partially wilted leaf.



Photo B.3.24: Individual GP-18. Partially wilted leaves.



Photo B.3.25: Individual GP-19.



Photo B.3.26: Individual GP-19. Chlorotic and partially wilted leaves.



**Prepared by:**

Aurecon Hong Kong Limited

Unit 1608, 16/F, Tower B, Manulife Financial Centre,  
223 – 231 Wai Yip Street, Kwun Tong,  
Kowloon Hong Kong S. A. R.

T: +852 3664 6888

F: +852 3664 6999

E: [hongkong@aurecongroup.com](mailto:hongkong@aurecongroup.com)

