

Ocean Park Master Redevelopment Project

EP-249/2006/B – Condition 3.4

Monthly EM&A Report – April 2012

Certified by  on 15-May-12

Lindsay Pickles (ETL)

Verified by Independent Environmental Checker on 16-May-12

IEC Certificate attached in the submission? Yes

Ocean Park Master Redevelopment Project

Environmental Permit No. EP-249/2006/B - Condition 3.4

Monthly EM&A Report – April 2012

Submitted by Ocean Park Corporation on 15-05-2012

This is to verify that

Monthly EM&A Report – April 2012

Submitted by Ocean Park Corporation

On 15-05-2012

Has been verified by the undersigned.

Signed



Dr Anne F Kerr

Independent Environmental Checker (IEC)

Retained by Ocean Park Corporation

pursuant to Environmental Permit No. EP-249/2006/B

Date

16 May 2012



Ocean Park Master Redevelopment Project

Monthly Environmental Monitoring & Audit Report – April 2012



Summit



Waterfront

Table of Content

Part 1 Project Overview

Executive Summary

| | | |
|------------|--|-----------|
| 1. | Introduction | 3 |
| 2. | Project Organisation | 4 |
| 3. | Construction Works Undertaken during the Reporting Month | 4 |
| 4. | Permits and License Status..... | 5 |
| 4.1 | ENVIRONMENTAL PERMIT | 5 |
| 4.2 | CNP | 5 |
| 4.3 | OTHER PERMITS & LICENSES | 6 |
| 5. | EP Submissions Status..... | 6 |
| 6. | Materials Management | 7 |
| 7. | Environmental Monitoring and Results | 7 |
| 7.1 | MONITORING REQUIREMENTS | 7 |
| 7.1.1 | CONSTRUCTION MONITORING | 7 |
| 7.2 | MONITORING RESULTS | 9 |
| 7.2.1 | CONSTRUCTION MONITORING RESULTS | 9 |
| 7.2.2 | OPERATIONAL STAGE MONITORING FOR OCEAN PARK SYMBIO SHOW | 9 |
| 8. | Site Audit..... | 9 |
| 8.1 | IEC SITE AUDIT | 9 |
| 8.2 | NON- COMPLIANCE | 10 |
| 9. | Implementation status of Environmental Mitigation Measures..... | 10 |
| 10. | Summary of Complaint, Summon or Prosecution | 10 |
| 11. | Future Issues | 10 |
| 12. | Conclusion and Recommendation | 10 |
| 12.1 | CONCLUSION | 10 |
| 12.2 | RECOMMENDATION | 11 |

Appendix A IEC's Site Inspection Records

Part 2 CS-03 EM&A Monthly Report – April 2012

Part 3 Ocean Park Symbio Show 14th Monthly Monitoring Report

Part 1 Project Overview

Executive Summary

This is the combined monthly EM&A Report for Ocean Park Master Redevelopment Project, which includes CS03 “Thrill Mountain and Polar Adventure” under Part 2. This report presents the results of EM&A works conducted in the reporting month of April 2012 (from 26 March 2012 to 25 April 2012) for construction works and in the reporting month of March 2012 (27 February 2012 to 26 March 2012) for Operational Monitoring.

Construction works at the Entry Plaza, Aqua City and Grand Aquarium under CI07 have been completed in January 2011 and, as advised to EPD on 1 April (PD/PW/GOV/151/006107), no further construction monitoring will be undertaken.

Construction works at the Summit, CS02 for the Rainforest have been completed in April 2011.

At the Summit, Contract CS03, for the Thrill Mountain and Polar Adventure, is still underway. Other than ongoing Coral Survey, there will be no construction monitoring undertaken. The audits will continue to be carried out by the Contractors ET and OPC's ET and verified by the IEC.

Environmental monitoring for the Park's Operations has commenced upon the opening of Aqua City and with the commencement of the Symbio Show on 27 January 2011. The 14th Air Quality and Noise Monitoring Report for the Ocean Park Symbio Show is included in this report under Part 3.

No complaint, non-compliance from IEC, summons or prosecution related to environmental issues was made against the Ocean Park Master Redevelopment Project in the reporting period of April 2012 for Construction works and in the reporting month of March 2012 (27 February 2012 to 26 March 2012) for Operational Monitoring.

As the request to EPD for termination of the Air Quality (RSP) and Noise monitoring programmes for the operation of the Lagoon night shows has been approved by EPD on 13 February 2012, no noise monitoring was conducted during this operational period and air quality monitoring has been carried out at 2 monitoring stations only.

1. Introduction

The “Master Redevelopment Project of Ocean Park” (hereinafter known as the “Project”) is implemented by the Ocean Park Corporation at its existing site of Ocean Park and Nam Long Shan, Aberdeen. The Project involves both reconstruction/modification of existing facilities and expansion of the Park under Environmental Permit, EP-249/2006/B.

The construction works of the project consists of various contracts. Details of the contracts, which are required to perform the EM&A programme, are shown below.

| Contract No. | Contract Title | Contractor | Construction Commencement |
|--------------|--|----------------------------------|--|
| CI-05 | Site Formation, Funicular Tunnel and Miscellaneous Works | Dragages-Bouygues JV | 12 March 2007 and Construction phase has ceased in early June 2009 |
| CS-01 | Back of House for Marine Mammal Veterinary Hospital | Kaden – ATAL JV | 26 March 2007 and Construction phase has ceased in mid-October 2008 |
| CW-02 | Astounding Asia | W. Hing Construction Co. Ltd. | 1 August 2007 and Construction phase has ceased in mid-February 2010 |
| CI-07 | Entry Plaza, Aqua City and Grand Aquarium | Leighton Contractors (Asia) Ltd. | 15 August 2008 and Construction Phase has ceased in January 2011 |
| CS-02 | Rainforest | W. Hing Construction Co. Ltd. | 11 May 2009 and construction has ceased in April 2011 |
| CS-03 | Thrill Mountain and Polar Adventure | Kaden – ATAL JV | 2 November 2009 |


The Contractors conduct environmental audits during the construction stage and produce contract specific monthly EM&A reports. This is the combined monthly EM&A Report including the IEC audit findings, CS03 Monthly EM&A Report, and the Operational Monitoring Report for the Ocean Park Symbio Show.

This report presents the results of EM&A works conducted in the reporting month of April 2012 (from 26 March 2012 to 25 April 2012) for construction works and in the reporting month of March (27 February 2012 to 26 March 2012) for Operational Monitoring.

2. Project Organisation

The structure of the environmental management team is shown in below figure.

Figure 1.1 – Management Organisation



3. Construction Works Undertaken during the Reporting Month

In the reporting month, the construction activities are summarised as follows.

CI-05

- Construction phase has ceased in early June 2009.

CS-01

- Construction phase has ceased in mid-October 2008.

CW-02

- Construction phase has ceased in mid-February 2010.

CI-07

- Construction phase has ceased in January 2011.

CS-02

- Construction phase has ceased in April 2011.

CS-03

- Fitting Out works at Tuxedos Restaurant of South Pole;
- Finishing works at Bobsled Station and trial running of rides;
- Install E&M services;
- Apply wall painting in P.A. Building;
- Installation of glass balustrade in P.A. Building;
- Install seating area wall stone tile
- Seawater infill to Pool of PA
- Install wall stone tile;
- Installation of theme works at P.A. Building and
- Disposal Existing Stockpile.

4. Permits and License Status

4.1 Environmental Permit

The Environmental Impact Assessment (EIA) Report of the Project has been approved by the Environmental Protection Department (EPD) (Register No.: AEIAR-101/2006) on 12 July 2006. Subsequently, EPD issued Environmental Permit (EP) for the construction and operation of the project. Table below is a full list of the EPs.

| EP No. | Issue Date | Key Variation |
|---------------|-------------------|--|
| EP-249/2006 | 28 July 2006 | First EP |
| EP-249/2006/A | 25 September 2006 | <ul style="list-style-type: none"> Enhance the roosting habitat for freshwater birds by enlarging Pond 35 and its surrounds with a total area of no less than 120 squares meters and no construction works and discharge from construction sites shall be allowed within Pond 35 after enhancement. Filling of Pond 37 at the Lowland Area. Submission of the as-built drawings showing the enhancement works of Pond 35. |
| EP-249/2006B | 3 November 2010 | <ul style="list-style-type: none"> Total sound power level of all loudspeaker clusters shall not exceed 109 db(A) and the sound pressure level at 9m away from each loudspeaker cluster shall not exceed 75 db(A). Submit noise review study. Submit detail design of night time functional and thematic lighting. Trial pyrotechnical special effects materials display and submit air quality sampling plan. |

4.2 CNP

Table below shows a list of CNP within the reporting month.

| Permit No. | Starting Date | Expired Date | Validity | Location | Contract No. | Status |
|---------------------|---------------|--------------|----------------|---------------------------|--------------|--------|
| CS-03 (KAJV) | | | | | | |
| GW-RS1128-11 | 9-Dec-11 | 31-May-12 | <i>Various</i> | Top of Nam Long Shan Road | CS03 | Valid |

4.3 Other Permits & Licenses

Tables below show lists of other permits & license for individual contracts.

CS-03

| Permit/Ref/No | Valid Period | | Section | Status |
|---|--------------|-----------|-------------------------------------|------------|
| Notification of Construction Work under APCO | | | | |
| 311433 | N/A | N/A | Thrill Mountain and Polar Adventure | Valid |
| Water Discharge License | | | | |
| WT00005926-2010 | 12-Feb-10 | 28-Feb-15 | Thrill Mountain and Polar Adventure | Valid |
| Registration as Chemical Waste Producer | | | | |
| WPN5213-176-K2880-02 | 25-Nov-09 | N/A | Thrill Mountain and Polar Adventure | Registered |
| Construction Waste Disposal Billing Account with EPD | | | | |
| 7009695 | N/A | N/A | Thrill Mountain and Polar Adventure | Issued |

5. EP Submissions Status

Environmental submissions to EPD since the commencement of construction works at Ocean Park, i.e. from 12 March 2007 to 25 April 2012 are as below.

| Contract | Submissions |
|-----------------------------------|---|
| CI-05 | <ul style="list-style-type: none"> • Notification of Commencement Date • Management Organisation Chart • Construction Programme • Drainage Proposal • Silt Curtain Proposal • Waste Management Plan • Baseline Air Quality and Noise Monitoring Report • Transplantation Proposal for Uncommon Species • Baseline Coral Survey Report • As-built Drawings of Pond 35 • Detailed Compensatory Planting As-built Drawing |
| CS03 | <ul style="list-style-type: none"> • Monthly EM&A Report (March 2012) |
| City Bus Limited | <ul style="list-style-type: none"> • Written Notice on Completion of TPH Contaminated Soil Disposal • Written Notice on Completion of Solidification Treatment of Heavy Metals Contaminated • As-built Remediation Plan |
| Hong Kong School of Motoring Ltd. | <ul style="list-style-type: none"> • Confirmation Letter to confirm that Land Contamination remediation Works within HKSM has been completed |
| Environmental Permit Conditions | <ul style="list-style-type: none"> • Noise Review Study Report • Glare impact Assessment report • Air Quality Sampling Plan • Trial PSEM Displays - Air Quality Monitoring Report • Use of PSEM for Two Shows - Air Quality Sampling Plan • Trial PSEM Displays - Preliminary Air Quality Monitoring Results |

| | |
|--|--|
| | <ul style="list-style-type: none"> • Trial Two PSEM displays, Air Quality Monitoring Report (7 Feb 2012) • Shrubland Compensatory Proposal (28 Feb 2012) |
|--|--|

6. Materials Management

Section 6.17 in the EIA report specified the disposal of materials to the public fill reception facilities should be considered as last resorts with the preferred approach to reuse the material within the project and/or other projects.

The amounts of different types of materials generated by the activities of the Project in the month are shown in following table. The total materials quantities of the project showed that the reuse of materials was maximized and the disposal to the public filling facilities was minimized. Mitigation measures under the Waste Management Plan (WMP) revision D have been implemented during the reporting period.

| Materials Type | Disposal Locations | CS-03 | Total |
|----------------|---------------------------------|------------------|------------------|
| C&D Waste | SENT | 249.80 Tonnes | 249.80 Tonnes |
| | TKOSF | -- | - |
| | TMSF | -- | - |
| C&D Material | CWPFBP | 88.50 Tonnes | 88.50 Tonnes |
| | TKOFB | -- | - |
| Chemical Waste | Collected by licensed collector | 0 Litres | 0 litres |
| General Waste | Collected by licensed collector | -- | - |

7. Environmental Monitoring and Results

7.1 Monitoring Requirements

Under EP-249/2006/B condition 3.2, impact environmental monitoring including sampling, measurements and necessary remedial action should be conducted in accordance with the requirements of the EM&A Manual, which has been updated to include operational monitoring of the Ocean Park Symbio Show.

7.1.1 Construction Monitoring

Construction works at the Entry Plaza, Aqua City and Grand Aquarium under CI07 have been completed in January 2011 and, as advised to EPD on 1 April 2011 (PD/PW/GOV/151/006107), no further construction monitoring will be undertaken.

One contract at the Summit, CS03 for the Thrill Mountain and Polar Adventure is still underway. However, other than ongoing Coral Survey, no construction monitoring will be undertaken for these works, only auditing works. The audits will continue to be carried out by the Contractors ET, certified by the OPC's ET and verified by the IEC.

Terrestrial Ecology

Monitoring of the health and condition of the transplanted plant species of conservation interest should be conducted at least once a month during the first 12 month after transplantation. Proposed monitoring location would be next to the Contract CI-05 site office.

Coral

The locations of the coral monitoring stations are presented in the table below.

| Coral Impact Monitoring Stations | Identity/Description |
|---|---|
| Site 1 | Seaside near the Lowland |
| Site 2 to Site 5 | Around Headland |
| Control Station | Between Near Round Island and Chung Hom Kok |

Ocean Park Symbio Show

Operational Stage Monitoring for Ocean Park Symbio Show for Environmental Monitoring for the Symbio Show commenced on the 27 January 2011. Following the completion of one year's monitoring, a justification paper has been presented for the termination of the Air Quality (RSP) and Noise monitoring programmes for the operation of the Lagoon night shows. Approval has been received on 13 February 2012.

Air Quality Monitoring for AM2 and AM3 only has been carried out, being the final monitoring under the 12 month operational monitoring programme.

Air Quality monitoring was conducted at the agreed designated air quality monitoring station (AQMS) located at locations as presented in the Table below.

| AQMS ID | Location | Sampling Height (m above ground) |
|----------------|--|---|
| AM2 | Landscape Storage Area in Ocean Park | 3 |
| AM3 | Rooftop of Main Medical Block of Graham Hospital | 20 |

One 24-hr average RSP sample was collected on each scheduled day for monitoring by a High Volume Sampler (HVS) following the USEPA method, EPA IO-2.1. Calibration of the equipment has followed the requirements set out in EPA IO-2.1.

Termination of noise monitoring has been approved by EPD on 13 February 2012 and hence no noise monitoring was conducted during this reporting period.

7.2 Monitoring Results

7.2.1 Construction Monitoring Results

Terrestrial Ecology

According to the requirement in the EM&A Manual, the monitoring of transplanted plants at the receptor has been completed in August 2008.

Coral

No coral monitoring survey was carried out in March 2012. The next coral monitoring survey will be carried out in May 2012.

7.2.2 Operational Stage Monitoring for Ocean Park Symbio Show

The report on the impact monitoring results for the open-air night show, which commenced on 27 January 2011, is provided at Part 3 of this report.

Air Quality Monitoring

Monthly monitoring of 24-hr average RSP for this reporting period was carried out at AM2 and AM3 on 14 March 2012.

All measured 24-hour average RSP concentrations have been well below the A/L level of μgm^{-3} . No exceedance of A/L Level is monitored during the reporting period. Two similar open air nights shows were performed during hour 19:00 and hour 21:30 respectively. The monitoring covered the RSP contribution from two shows.

| Monitoring Location | Monitoring Date | 24-hr RSP Concentration (μgm^{-3}) | Action/Limit Level (μgm^{-3}) |
|---|-----------------|---|--|
| AM2 (Landscape Storage Area) | 14 March 2012 | 31 | 180 |
| AM3 (Roof top of the Main Medical Block of Graham Hospital) | 14 March 2012 | 30 | 180 |

8. Site Audit

8.1 IEC Site Audit

IEC conducted monthly site audit on CS-03 on 17 April 2012. Audit checklists are attached in Appendix A of Part 1.

CS-03 Observations:

- Over 20 cement bags were not fully covered. The Contractor was reminded to fully cover an piles of over 20 cement bags on-site with tarpaulin sheet or other means to suppress dust.

8.2 Non- Compliance

No non-compliances were recorded in April 2012.

9. Implementation status of Environmental Mitigation Measures

Please see Part 2, of this Report for the individual contractual report for the details of the implementation of environmental mitigation measures.

10. Summary of Complaint, Summon or Prosecution

No complaint, summon or prosecution was recorded in the reporting month.

11. Future Issues

Key Issues to be considered in the coming month include:

CI-05

- Construction phase had ceased in early-June 2009.

CW-02

- Construction phase had ceased in mid-February 2010.

CS-02

- Construction phase had ceased in April 2011.

CS-01

- Construction phase had ceased in mid-October 2008.

CI-07

- Construction phase had ceased in January 2011.

CS-03

- Fitting Out works at Tuxedos Restaurant of South Pole;
- Finishing works of Bobsled Station superstructure and trial running of rides;
- Install all the ceiling area;
- Apply wall painting in P.A Building;
- Install wall stone tile;
- Install entrance glass sliding door in P.A Building;
- Lay floor carpet in P.A. Building;
- Installation of glass balustrade at North P.A;
- Install glass partition wall in PA Building;
- Installation of theme works at P.A Building and
- Disposal Existing Stockpile.

12. Conclusion and Recommendation

12.1 Conclusion

No non-compliance from IEC, complaint, summons or prosecution related to environmental issues was made against the Ocean Park Master Redevelopment Project in the reporting period of April 2012 for construction works and in the reporting period of March for operations.

All measured 24-hour average RSP concentrations have been well below the A/L level of μgm^{-3} . No exceedance of A/L Level is monitored during the reporting period.

Termination of noise monitoring has been approved by EPD on 13 February 2012 and hence no noise monitoring was conducted during this reporting period.

12.2 Recommendation

According to the environmental audit performed in the reporting month, the following recommendations are made:

Air Quality Impact

- To implement dust suppression measures on dry surfaces and adequately cover cement stockpiles.

Water Quality Impact

- To minimize water discharge runoff into nearby water body.
- To treat site surface runoffs and wastewater generated from various construction activities with wastewater treatment system.
- Silt removal facilities, channels, manholes and wastewater treatment system should be frequently cleaned the deposited silt and grit to maintain in proper condition.

Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge of chemical waste or oil directly from the site.
- To regularly and properly collect, store and dispose of all waste types, including floating refuses around the silt curtain.

Appendix A

Part 1 Independent Environmental Checker's Site Inspection Records

Ocean Park Master Redevelopment Project
Contract P007
Independent Environmental Checker
MONTHLY SITE INSPECTION CHECKLIST

| | | | | | |
|-----------------|------------|------|-------|--------------|--|
| Inspection Date | 17/04/2012 | Time | 14:00 | Inspected By | EM: Lindsay Pickles IEC: Florence Yuen Contractor: CS03: Winson Chung |
| Site Location | CS03 | | | | |

Weather

| | | | | | | | |
|-------------|--------------------------------|---|-----------------------------------|--|--|--------------------------------|-------------------------------|
| Condition | <input type="checkbox"/> Sunny | <input type="checkbox"/> Fine | <input type="checkbox"/> Overcast | <input type="checkbox"/> Drizzle | <input checked="" type="checkbox"/> Rain | <input type="checkbox"/> Storm | <input type="checkbox"/> Hazy |
| Temperature | 23°C | | Humidity | <input checked="" type="checkbox"/> High | <input type="checkbox"/> Moderate | <input type="checkbox"/> Low | |
| Wind | <input type="checkbox"/> Calm | <input checked="" type="checkbox"/> Light | <input type="checkbox"/> Breeze | <input type="checkbox"/> Strong | Direction <input type="text"/> | | |

| | | Close-out on last comments Y/N | N/A or not obs | Yes | No | Photo/Remarks |
|---------------------------|---|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| Construction Noise | | | | | | |
| S2.18 | Is a valid Construction Noise Permit (CNP) obtained for works during restricted hours? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| S2.26 | Good Site Practices: | | | | | |
| | • Are the operating plants well-maintained and serviced regularly? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| | • Are silencers or mufflers utilized on construction equipment? Are they properly maintained? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| | • Is the mobile plant sited far enough from NSRs? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| | • Are intermittently used machines and plants shut down between work periods? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| | • Is the plant known to emit noise strongly in one direction, if any, oriented to direct noise away from the NSRs? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Is the stockpile or other structures utilized effectively, wherever practicable, in screening noise from the works? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| S2.27 | Are suitable quiet plants adopted? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| S2.28 | Are movable barriers used for both movable PME and stationary PME? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| S2.29 | Do the screening materials used achieve the predicted noise reduction? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| S2.30 | Are the noisy works avoided during examination period of the nearby school? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Blasting Noise | | | | | | |
| S2.32 | • Are the NSRs informed of the blasting work in advance? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Is sufficient time allowed for alerting all the potential NSRs prior to every blasting work? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

- Are proper procedures put in place to alert and minimise any startling effect on the staff working in Ocean Park?
- Is the optimal amount of charge used evaluated for noise reduction?

Landscape and Visual

- S3.10 Consideration on existing surrounding vegetation:
- Are temporary tree nurseries set up?
 - Is "no-intrusion zones" implemented?
 - Is the existing vegetation protected from damage?
 - Are hill fire prevention measures taken?
 - Is dust and erosion controlled for exposed soil?
 - Are the irrigation networks set up throughout the Establishment Period?
 - Is Quarterly Report on existing trees to be retained or transplanted prepared by the Contractor?

- S3.11 Consideration on appearance and view:
- Is the appearance of hoardings suitable?
 - Is the appearance of construction workers, plants/machines suitable?
 - Are the screening and alignment of the temporary barging point and conveyor system suitable?
 - Are the selected security floodlights suitable?

Ecology

- S4.5 Transplantation:
- Is the transplantation work supervised by a qualified botanist/horticulturalist in the ET?
 - Are the transplanted plant species of conservation interest monitored during the first 12 months after transplantation?

- S4.7 Construction:
- Is the runoff entering watercourses avoided by control measure, especially during heavy rain?
 - Is the site runoff directed to regularly cleaned and maintained silt traps (or oil separators)?
 - Are sediment traps included in drainage to collect and control construction run-off?
 - Is suitable size silt traps or oil interceptor used?
 - Is vegetation survey carried out to determine the feasibility and suitability of individual plants for transplantation?
 - Are the trees located within the works area preserved suitably?
 - Are individual plants of conservation interest transplanted prior to the construction phase?
 - Are the equipments and stockpiles placed in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats?

- Are construction activities restricted to the work areas demarcated?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

- Are waste skips provided to collect general refuse and construction wastes?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

- Are the wastes disposed of timely and properly off-site?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

- Is open burning on works sites prohibited?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

- Are native plant species made use of as far as possible on newly formed land?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

Construction Waste

- S5.4 Good Site Practices
- Are arrangements made for collection and effective disposal of all wastes generated?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

 - Are the waste management and chemical handling procedures followed?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

 - Are sufficient waste disposal points provided?

| | | | |
|---|--|--|--|
| ✓ | | | |
|---|--|--|--|

 - Are the wastes disposed of regularly?

| | | | |
|---|--|--|--|
| ✓ | | | |
|---|--|--|--|

 - Are appropriate measures taken to minimise windblown litter and dust during transportation of waste by either covering trucks or transporting wastes in enclosed containers?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

 - Are the drainage systems, sumps and oil interceptors regularly cleaned and maintained?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

- S5.5 Waste Reduction Measures:
- Is the C&D waste from demolition and decommissioning of existing facilities sorted to recover recyclable materials?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

 - Are different types of wastes segregated and stored in different containers, skips or stockpiles to enhance reuse or recycling and the proper disposal?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

 - Are aluminium cans segregated in labelled bins and collected by individual collectors for recycling?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

 - Are proper storage and site practices maintained to minimise the potential for damage or contamination of construction material?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

 - Are the construction materials planned and stocked carefully to avoid unnecessary generation of waste?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

- S5.7 General Refuse
- Is the general refuse stored in enclosed bins or compaction units separate from C&D material?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

 - Is the general refuse removed regularly by a waste collector?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

- S5.8 C&D Material
- Are the excavated materials from site formation of the expansion areas and tunnel construction for the funicular system reused on-site as backfilling material and for landscape works?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

 - Are the surplus rock and other inert C&D material disposed of at the public fill sites?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

 - Is a waste management plan prepared?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

 - Is a recording system present for the record of amount of wastes generated, recycled and disposed?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

| | | | | | | |
|-------|--|--------------------------|-------------------------------------|-------------------------------------|--------------------------|--|
| | • Is the trip-ticket system required in ETWB TCW No.31/2004 followed on site? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| S5.9 | Chemical Wastes Is chemical wastes generated from the works? And if yes, | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| | • Is the Contractor registered as a Chemical Waste Producer? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| | • Are good quality containers used for separating and storing chemical wastes? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| | • Are appropriate labels securely attached on each chemical waste container to indicate their corresponding chemical characteristics? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| | • Is the Contractor licensed to transport and dispose of the chemical wastes? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| | Land Contamination | | | | | |
| S6.11 | • Is the contact of construction workers with contaminated materials minimised by using bulk earth-moving excavator equipment? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Are appropriate cloth, personal protective equipment, hygiene and washing facilities provided to minimise exposure to any contaminated material? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Is stockpiling of contaminated excavated materials avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Is the use of contaminated soil for landscaping without proper treatment prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Are vehicles containing excavated materials covered properly to limit potential dust emissions or contaminated wastewater runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Is the speed of the trucks carrying contaminated materials controlled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Are the necessary waste disposal permits obtained from appropriate authorities in according with Waste Disposal (Chemical Waste) (General) Regulation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Are silt removal facilities provided with retention time for silt/sand traps of 5 minutes under maximum flow conditions? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Are the records maintained for quantity of wastes generated and disposal of? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| S6.12 | Remediation Process • Is biopile covered by tarpaulin or low permeable sheet to avoid dust emission? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Is vented air from biopile treated by blower and carbon adsorption system before released to the atmosphere? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Are the materials which may generate airborne dust emissions adequately wetted prior to and during the loading, unloading and handling operations? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Are silencers installed at biopile blower to minimise noise impact? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Are quiet plants such as generator and blower used for biopile? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Are the mixing process and other associated material handling activities properly scheduled to minimise potential noise impact? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| | • Are impermeable liners placed at the bottom of biopile? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

- Is leachate collection sump construction along the perimeter of biopile?

| | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
- Is the leachate recycled back to the biopile or truck away to Chemical Waste Treatment Centre for disposal?

| | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
- Is the mixing of contaminated soils and cement/water/other additive(s) undertaken at a solidification plant to minimise the potential for leaching?

| | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
- Is a concrete bund construction along the perimeter of the solidification/stabilisation area to prevent runoff?

| | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
- Are the loading, unloading, handling, transfer and storage of cement carried out in an enclosed system?

| | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
- Are the contaminated soils transported by roll-off trucks (containerisation)?

| | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
- Is temporary hoarding provided around the treatment area to minimise the visual impact?

| | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|

Air Quality

S7.23

Good Site Practices

- Is watering carried out regularly with complete coverage to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
- Is watering frequently carried out for particularly dusty construction areas, temporary stockpiles and areas close to ASRs?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
- Are the aggregate or dusty material storage piles covered with their side enclosed to reduce emissions? Or if this is not practicable, is watering applied to aggregate fines?

| | | | |
|--|--|--|---|
| | | | ✓ |
|--|--|--|---|

① P1150357
- Is open stockpiles avoided or covered and placed far enough from the ASRs?

| | | | |
|---|--|--|--|
| ✓ | | | |
|---|--|--|--|
- Is the dropping height of material restricted to minimise the fugitive dust from unloading/loading?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
- Is tarpaulin used to cover all dusty vehicle loads transported to, from and within the site?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
- Are vehicle wheel and body washing facilities available at the exit points of the site?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
- Are wind shield and dust extraction units or similar dust mitigation measures provided at the loading points? If dust generation is likely during the process, particularly in dry seasons, is water sprinklers provided at the loading site?

| | | | |
|---|--|--|--|
| ✓ | | | |
|---|--|--|--|
- Do the vehicles comply with the recommended speed limit of 10 km/h on unpaved roads?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
- Are dusty activities rescheduled during high-wind conditions?

| | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
- Are the routing of vehicles and positioning of construction plants at maximum possible distance from the ASRs?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
- Is suitable buffer zone provided and work areas fenced off with hoarding (not less than 2.4m from ground level)?

| | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|

S7.24

Drilling & Blasting

- Is watering carried out on the exposed area after blasting?

| | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
- Is vacuum extraction drilling method used?

| | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
- Is the blasting process carefully sequenced?

| | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|

| | | | | | |
|-------|--|--------------------------|-------------------------------------|--------------------------|--------------------------|
| | • Is the firing of explosive carried out in the morning prior to opening of the Park? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| S7.25 | Crushing Plant | | | | |
| | • Is water sprayed on the crusher? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| | • Are fabric filters installed for the crushing plant? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| | • Is chute or dust curtain used for controlling dust when transferring materials from crusher to the conveyors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| S7.26 | Barging Point & Conveyor Belt System | | | | |
| | • Are the conveyors placed within enclosed structures? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| | • Is profiled steel cladding provided at two sides of loading point? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| | • Are dust suppression sprays installed and operated at the feeding inlet and outlet? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| | • Is the barging point placed within an enclosed structure incorporating an enclosed chute for material transfer to the barge? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| | • Is a flexible curtain hanged on the enclosed chute to prevent dust emission when excavated materials/rocks transported into the barge? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

Water Quality

| | | | | | |
|------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|
| S8.3 | Site Run-off and Drainage | | | | |
| | • Are all sewer and drainage connections sealed to prevent debris, soil, sand etc. from entering public sewer before commencing any site formation work? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| | • Are temporary ditches provided to facilitate runoff discharge into appropriate watercourses, via appropriate sized silt retention pond? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| | • Are cut-off ditches provided for all major site clearance/excavation works where soils would be exposed to control runoff from the areas? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| | • Are channels, earth/concrete bunds and sand bags deployed to direct surface runoff? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| | • Are catchpits and perimeter channels constructed in advance of relevant site formation works? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| | • Are the boundaries of earthworks marked and surrounded by dykes or embankments for flood protection? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| | • Are sand/silt traps and sediment basins provided to remove sand/silt particles from runoff? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| | • Are silt removal facilities, channels and manholes maintained and deposited silt/grit removed regularly to ensure that these facilities are functioning properly at all times? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| | • Are exposed soil surfaces covered? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| | • Is the water pumped out from foundation excavations discharged into silt removal facilities? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| | • Are exposed soil areas minimised to reduce potential for increased siltation and contamination of runoff? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| | • Are earthwork final surfaces well compacted and is subsequent permanent work or surface protection performed immediately? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

| | | | | | | |
|-------|--|--------------------------|-------------------------------------|-------------------------------------|--------------------------|-------|
| | <ul style="list-style-type: none"> Is the rainwater pumped out from trenches or excavation directed to silt removal facilities before discharge? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Are open stockpiles of construction materials or construction wastes of more than 50m³ covered with tarpaulin during rainstorm? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | In case of an excavation in rainy seasons: | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Is temporary exposed slope/soil surfaces covered by tarpaulin as far as practicable? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Are intercepting channels provided to prevent storm runoff from washing across exposed soil surfaces? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Are surface protection measures and arrangements implemented to prepare for arrival of a rainstorm? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | Coral Sites | | | | | |
| S8.4 | <ul style="list-style-type: none"> Are enhanced (with the use of flocculants added) sand/silt removal facilities employed for treatment of runoff from the major excavation at the Summit? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Is a silt curtain system used to enclose the construction phase discharge point at Tai Shue Wan? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Are debris and refuse collected, handled and disposed of properly to avoid entering any nearby water bodies and public drainage system? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Are stockpiles of cement and other construction materials kept covered when not being used? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Are oils and fuels used and stored in designated areas which have pollution prevention facilities (Fuel tanks and storage areas provided with locks and sited on sealed areas, within bunds of a capacity equality to 110% of the storage capacity of the largest tank)? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Are temporary sanitary facilities, such as portable chemical toilets, employed on-site where necessary to handle sewage from the workforce? Is a licensed contractor employed for disposal of waste matter and maintenance of these facilities? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Is a reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Are aluminium cans recovered from the waste stream and collected separate labelled bins? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Are office wastes reduced through the recycling of paper? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Are training provided to workers on site cleanliness & waste management procedure? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | Cultural Heritage | | | | | |
| S10.6 | If there is any work planned within one metre of the grave, is a one metre buffer zone provided around the grave and is the grave demarcated by temporary fence? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| | Hazard to Life | | | | | |
| S11.3 | Good Site Practices: | | | | | |
| | <ul style="list-style-type: none"> Is the area around the magazine free of vegetation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| | <ul style="list-style-type: none"> Is the control of (small) fires planned and provided through the following? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |

| | | | | | |
|---|--------------------------|-------------------------------------|--------------------------|--------------------------|-------|
| - Weekly checking of fire fighting equipment and the on-site fire water tank level. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| - Daily checking of all critical safety equipment on vehicle, including the fire extinguishers. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| - Maintaining back-up means of fighting fire on the explosive vehicles. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| - Providing safety training for drivers and other personnel present during explosive delivery with regard to operating fire hydrants and fighting of explosive fires. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| • Is the magazine secured against unauthorised entry and theft of explosive through the following? | | | | | |
| - Maintaining a list of persons authorised to enter the magazine and ensuring the list is available to the magazine security guard. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| - Activating an alarm system that limits times at which explosive can be removed from the magazine and connecting the system to central security station. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| - Incorporating "Duress code" function in the alarm system. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| - Maintaining alarm system in good condition. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| • Is the magazine security guard located separately from the magazine complex? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| • Is the communication maintained in emergency with the following measures? | | | | | |
| - Providing non-hazardous electronic equipment for persons working within 60 m of detonators. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| - Ensuring availability of phone numbers for all key personnel. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| • If there is a typhoon signal no. 3 or above, or black rainstorm signal, are all operations at magazine and transport ceased? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| • Is the risk of detonators explosion on vehicle reduced during transit through the following? | | | | | |
| - Ensuring that magazine within vehicle is lined. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| - Limiting off-site transport to 5 to 6 a.m. each day. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| - Escorting vehicles with separate security vehicle when using the public road. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| - Ensuring that UN 1.4B packaging of detonators remains intact until handed over at blasting site. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| • Is the fuel isolation switch available on vehicle to prevent fire spreading in case a fire breaks out? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| • Is an experienced driver with accident-free record employed for explosive vehicle and security escort? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| • Are the drivers checked for health before employing? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| • Are the vehicles regularly checked to maintain in good condition to reduce chance of accident due to breaking down? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| • Is the truck fuel fire escalating to cause explosion avoided through the following means? | | | | | |
| - Ensuring that the Contractor is aware of the potential hazards to site. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |
| - Maintaining appropriate fire fighting equipment. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <hr/> |

| | | | | |
|--|-------------------------------------|--------------------------|--------------------------|--------------------------|
| - Requiring the Contractor to plan and make emergency arrangements. | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Is spare/redundant fire fighting equipment provided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Can communications be maintained between two vehicles (drivers and security) during the trip to prevent collision of two explosive vehicles in case of an accident? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Are the processes of checking of condition of drivers to suspend any driver of concern carried out? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Project specific measures: | | | | |
| • Is the speed of vehicle limited along the Ocean Park portion of Nam Long Shan Road within 100 m of the explosives magazine to 25 km/hr? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Is other contractors' use of the Ocean Park Internal service road restricted during delivery of explosives, i.e. 6 to 7 a.m? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Is the Ocean Park guard required to call to the magazine guard on an hourly basis when explosives are stored in magazines? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Is the evacuation of part or all of Ocean Park Headland Area arranged in case of the explosive magazine being engulfed in fire? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Is the risk to the public from accidental initiation during charging and blasting limited by the following means? | | | | |
| - Closing the Ocean Park from commencement of charging holes until completion of blasting each day. | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| - Arranging for relevant authorities to post notices to mariners – warning them of blasting operations and advising them to stay away from a strip 100m wide immediately to the east of Headland from commencement of charge holes until completion of blasting each day (i.e. 9 a.m). | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| - Not operating amusement rides in the event of accidental explosion until confirmed free of critical damage. | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • If unexploded explosives are found in blasthole(s), is the opening of Ocean Park delayed or is part of the Ocean Park delayed when there are unspent explosives? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Is the opportunity for arson/deliberate initiation of explosive reduced with the following means? | | | | |
| - Paying attention to the security alert status from the Government. | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| - Developing a security plan to address high alert level. | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Is an emergency plan developed to address uncontrolled fire in magazine area? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Is the transfer of explosives between 5 to 6 a.m agreed by Mines Division? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Is the road surface along the explosive transportation route maintained? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Are the contractor's driver and security escort tested in respect of safety plan? Is the route driven before the driver undertakes the first delivery of explosives? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Is adequate space provided for the explosive vehicle to manoeuvre without reversing close to the magazine to limit the likelihood of vehicle accident? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| • Is lighting for explosive vehicles provided on temporary | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

road(s)?

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

S11.4 • Is ammonium nitrate emulsion (ANE) delivered outside of Park opening times?

| | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|

Observation for this month

- ① Over 20 cement bags were not fully covered. The Contractor was reminded to fully cover any piles of over 20 cement bags on-site with tarpaulin sheet or other means to suppress dust.

IEC Representative

Environmental Manager

Contractor's Representative
CS03

Florence Yuen

Lindsay Pickles


Wilson Chung

(Florence Yuen)

(Lindsay Pickles)

(Wilson Chung)

Ocean Park Master Redevelopment Project
 Contract P007
 Independent Environmental Checker
 MONTHLY SITE INSPECTION PHOTOS

| Contract CS03 Thrill Mountain and Polar Adventure | |
|---|---|
| Follow up observations in March 2012 | |
| Observation in last site inspection | Observation in this site inspection |
|  |  |
| <p>P1150156: Over 20 cement bags were not fully covered. The Contractor was reminded to fully cover any piles of over 20 cement bags on-site with tarpaulin sheets or other means to suppress dust.</p> | <p>P1150357: Over 20 cement bags were not fully covered. The Contractor was reminded to fully cover any piles of over 20 cement bags on-site with tarpaulin sheets or other means to suppress dust.</p> |
|  |  |
| <p>P1150158: General refuse and construction waste were scattered around the site. The Contractor was reminded to provide sufficient disposal points and remove the general refuse from site more frequently.</p> | <p>Closed - P1150350: Accumulation of general refuse and construction waste were no longer observed on-site.</p> |
|  |  |
| <p>P1150150: A few idled stockpiles of C&D materials were not covered. The Contractor was reminded to cover them with tarpaulin sheets or other means to suppress dust.</p> | <p>Closed - P1150351: Stockpiles of C&D materials was no longer observed on-site.</p> |

Ocean Park Master Redevelopment Project


Contract P007

Independent Environmental Checker

MONTHLY SITE INSPECTION PHOTOS

| | | | |
|---|--|--|--|
|  | |  | |
| <p>P1150154: Concrete mixing was carried with top cover only. The Contractor was reminded to carryout concrete mixing in an enclosure with top and 3 sides enclosed to suppress dust.</p> | | <p>Closed – P1150352 Concrete mixing or similar activities was no longer observed on-site.</p> | |

Part 2 CS-03 EM&A REPORT (April 2012)



Contract No. CS03

**Ocean Park Redevelopment Project
- Thrill Mountain & Polar Adventure**

Monthly EM&A Report

April 2012

Prepared By

Alex Enagnon Gbaguidi

Certified By

A handwritten signature in black ink, appearing to be 'Keith Kwan', written over a horizontal line.

(Keith Kwan)

(Acting Project Manager)

TABLE OF CONTENTS

| | Page |
|---|----------|
| EXECUTIVE SUMMARY | 1 |
| 1. INTRODUCTION..... | 3 |
| Background | 3 |
| Project Organizations | 3 |
| Construction Programme..... | 4 |
| Summary of EM&A Requirements | 4 |
| 2. ENVIRONMENTAL AUDIT..... | 5 |
| Environmental Site Audits | 5 |
| Status of Environmental Licensing and Permitting..... | 6 |
| Status of Waste Management | 7 |
| Implementation Status of Environmental Mitigation Measures..... | 7 |
| Summary of Exceedances..... | 8 |
| Implementation Status of Event Action Plans..... | 8 |
| Summary of Complaints and Prosecutions | 8 |
| 3. FUTURE KEY ISSUES | 8 |
| Key Issues for the Coming Month..... | 8 |
| 4. CONCLUSIONS AND RECOMMENDATIONS | 8 |
| Conclusions | 9 |
| Recommendations | 9 |

LIST OF FIGURE

Figure 1.1 Site Layout Plan

LIST OF APPENDICES

A Site Audit Summary

LIST OF TABLES

Table 1.1 Key Project Contacts

Table 2.1 Observations and Recommendations of Site Audits

Table 2.2 Summary of Environmental Licensing and Permit Status

Table 2.3 Actual Quantity of Waste Generated in April 2012

EXECUTIVE SUMMARY

Introduction

This is the 29th monthly Environmental Monitoring and Audit (EM&A) Report prepared by Kaden – ATAL JV for the Contract No. CS03 “Ocean Park Redevelopment Project – Thrill Mountain & Polar Adventure” (hereinafter called “the Project”). The Project was commenced on 2nd November 2009. This document reports the findings of the environmental auditing works conducted in April 2012.

The major site activities undertaken in the reporting month included:

- Fitting Out works at Tuxedos Restaurant of South Pole;
- Finishing works of Bobsled Station and trail running of rides;
- Install E&M services;
- Apply wall painting in P.A Building;
- Installation of Glass Balustrade in P.A. Building;
- Install seating area wall stone tile;
- Seawater infill to Pool of P.A;
- Install wall stone tile;
- Installation of theme works at PA Building and
- Disposal Existing Stockpile.

Environmental Monitoring and Audit Works

Environmental monitoring and audit works for the Project was performed as stipulated in the updated EM&A Manual. Site audits were conducted once per week. Environmental site audits were conducted on 5th, 13th, 17th & 27th April 2012 and the environmental ICE monthly site inspection was conducted on 17th April 2012 and No non-compliance was observed during the site audits.

The implementation of the environmental mitigation measures was checked and the environmental management plan was submitted.

No notification of exceedance was received from the Assistance Project Environmental Team Leader (ETL) in the reporting month.

Environmental Licenses and Permits

Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Redevelopment Project, Construction Noise Permit (CNP), Billing Account for Disposal of Construction Waste and Water Discharge License

Registration of Waste Producer (Chemical Waste), and notification pursuant to Section 3(1) of the Air Pollution Control (Construction Dust) Regulation was acknowledged by EPD.

Complaints and Prosecutions

No environmental complaint and prosecution was received in the reporting month.

Future Key Issues

Key issues to be considered in the coming month include:

- Fitting Out works at Tuxedos Restaurant of South Pole;
- Finishing works of Bobsled Station and Trail running of rides;
- Install all the ceiling area;
- Apply wall painting in P.A Building;
- Install wall stone tile;
- Install entrance glass sliding door in P.A. Building;
- Lay floor carpet in P.A. Building;
- Installation of glass balustrade at North P.A.;
- Install glass partition wall in P.A. Building;
- Installation of theme works at PA Building and
- Disposal Existing Stockpile.

1. INTRODUCTION

Background

- 1.1 Kaden-ATAL JV (the Contractor) was commissioned by the Employer to undertake the construction of the Contract No. CS03 “Ocean Park Redevelopment Project – Thrill Mountain & Polar Adventure” (the Project) and the project was commenced on 2nd November 2009. The site layout plan is illustrated in Figure 1.1.
- 1.2 These report summaries the environmental monitoring and audit works for the Project in the month of April 2012.
- 1.3 The scope of works for the Project includes:
- (a) Construction of summit reservoir and associated pump room.
 - (b) Construction of vehicular bridge.
 - (c) Construction of the Polar Adventure Building.
 - (d) Construction of back of house facilities in the Polar Adventure Building.
 - (e) Construction of other one to three storey buildings in Polar Adventure.
 - (f) Construction of foundation and installation of Bobsled Ride.
 - (g) Installation of Life Support Systems.
 - (h) Construction of one to three storey buildings in Thrill Mountain.
 - (i) Construction of foundation and installation of the Floorless Coaster.
 - (j) Installation of the Ultramax, Aviator, Musik Express and Bumper Car.
 - (k) New roadwork, paving, footpaths and infrastructure support.
 - (l) Installation of building services.
 - (m) Soft and hard landscape works.
 - (n) Construction of underground utilities and services.
 - (o) Construction of earth retaining structures.
 - (p) Construction of all interior fitting out works.
 - (q) Supply and installation of all elevator(s) and escalator(s).
 - (r) Coral survey and maintenance of existing suit curtain.

Project Organizations

- 1.4 Different parties with different levels of involvement in the project organization include:
- The Engineer and Project Environmental Team Leader (ETL) – AECOM Consultant Ltd.
 - Contractor – Kaden-ATAL JV.
 - Independent Environmental Checker (IEC) – Mott MacDonald HK Ltd.
- 1.5 The responsibilities of respective parties are provided in Section the Contractor’s EM&A Manual of the Project.

1.6 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

| Party | Name | Role | Phone No. | Fax No. |
|-----------------|---------------------------|--|-----------|-----------|
| Project ET | Mr. Tommy Lau | RSS Representative (Safety & Environmental) | 2552 1546 | 2552 1406 |
| Contractor | Mr. Keith Kwan | Acting Project Manager | 3582 6099 | 3582 4877 |
| | Mr. Lai Tung Yee | Construction Manager | 3582 6005 | |
| Contractor's ET | Mr. Alex Enagnon Gbaguidi | Contractor's Assistance Environmental Team Leader | 3582 4880 | 3582 4877 |
| IEC | Miss Florence Yuen | Independent Environmental Checker (IEC) Representative | 2828 5757 | 28271823 |

Construction Programme

1.7 The site activities undertaken in the reporting month were:

- Fitting Out works at Tuxedos Restaurant of South Pole;
- Finishing works of Bobsled Station and trail running of rides;
- Install E&M services;
- Apply wall painting in P.A Building;
- Installation of Glass Balustrade in P.A. Building;
- Install seating area wall stone tile;
- Seawater infill to Pool of P.A;
- Install wall stone tile;
- Installation of theme works at PA Building and
- Disposal Existing Stockpile.

Summary of EM&A Requirements

1.8 The EM&A programme requires construction phase environmental site audit. The duties and responsibilities comprise the following:

- monitor various environmental parameters, if necessary, as specified in the Contractor's EM&A Manual;
- analyze the environmental monitoring and audit data;
- review the EM&A programme to confirm the adequacy of mitigation measures implemented and the validity of the EIA predictions and to identify and adverse environmental impacts arising;
- carry out site inspection to investigate and audit the Contractor's site practice,

- equipment and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems;
- audit and prepare EM&A reports on the site environmental conditions;
 - report the environmental audit results to the Contractor;
 - recommend appropriate mitigation measures to the Contractor in case of exceedance of Action and Limit Levels in accordance with the Event and Action Plans; and
 - adhere to the procedures for carrying out complaint investigation in accordance with the Contractor's EM&A Manual.

- 1.9 This report presents the environmental monitoring and audit works for the Project in April 2012.

2. ENVIRONMENTAL AUDIT

Environmental Site Audits

- 2.1 Environmental site audits were carried out on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 2.2 Site audits for the Project in the reporting month were conducted on Environmental site audits were conducted on 5th, 13th, 17th & 27th April 2012 and the environmental ICE monthly site inspection was conducted on 17th April 2012 and No non-compliance was observed during the site audits. The summaries of site audits are attached in **Appendix A**.
- 2.3 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations are summarized in **Table 2.1**.

Table 2.1 Observations and Recommendations of Site Audits

| Parameters | Date | Observations / Recommendations | Remediation/ Follow up |
|----------------------------------|---------|---|---|
| Waste/ Chemical Management | 13/4/12 | General refuse were scattered around the site. | General refuse was stored in waste skip and remove offsite regularly. |
| Dust Control | 27/4/12 | Stockpiles of C&D material were not covered with tarpaulin sheets to suppress dust. | Stockpiles of excavated material was covered with tarpaulin sheet. |

| Parameters | Date | Observations / Recommendations | Remediation/ Follow up |
|------------------------|---------|---|--|
| | 17/4/12 | Over 20 cement bags were not fully covered. The contractor was reminded to fully cover any piles of over 20 cement bags on-site with tarpaulin sheet or other means to suppress dust. | Cement stock was covered by tarpaulin sheet. |
| Water Pollution | 13/4/12 | Nil | |
| Air Pollution | 27/4/12 | Nil | |

Status of Environmental Licensing and Permitting

2.4 All valid permits/licenses obtained for the Project are summarized in Table 2.2.

Table 2.2 Summary of Environmental Licensing and Permit Status

| Permit No. | Valid Period | | Details | Status |
|--|--------------|------------|--|--------|
| | From | To | | |
| Environmental Permit | | | | |
| EP-249/2006/A | 23/10/2006 | N/A | Expansion of the existing Ocean Park and reconstruction / modification of its existing facilities. | Valid |
| Registration of Chemical Waste Producer | | | | |
| WPN5213-176-K2880-02 | 25/11/2009 | N/A | Waste Disposal (Chemical Waste) (General) Regulation - Registration of Waste Producer | Valid |
| Construction Noise Permit | | | | |
| GW-RS1128-11 | 09/12/2011 | 31/5/2012 | Construction Noise Permit for Top of Nam Long Shan Rd., Ocean Park, 180 Wong Chuk Hang, Hong Kong | Valid |
| Water Discharge License | | | | |
| WT00005926-2010 | 05/11/2009 | 28/02/2015 | Discharge of industrial trade effluent arising from the Sedimentation tank at the construction site (CS03 Ocean Park Redevelopment Project) to communal storm water drain. | Valid |
| Others | | | | |
| 311433 | N/A | N/A | Notification Pursuant to Section 3(1) of the Air Pollution Control (Construction Dust) Regulation | Valid |
| 7009695 | N/A | N/A | Construction Waste Disposal Billing Account with EPD | Valid |

Status of Waste Management

2.5 The amount of waste generated by the construction activities of the Project in the reporting month is attached in **Table 2.3**.

Table 2.3 Actual Quantity of Waste Generated in April 2011

| Waste Type | Examples | Actual quantity disposed (Tonnes / Liter) | Disposal Locations |
|----------------|---|--|---------------------------------|
| C&D Waste | Construction waste (Plastic, wood and bamboo) | 249.8 (T) | SENT Landfill |
| | Mixed rock & soil | 88.5 (T) | CW barging point |
| Chemical waste | Used oil, spent solvent | 0 L | Collected by licensed collector |

Implementation Status of Environmental Mitigation Measures

2.6 During site inspections in the month, the following observations and recommendations were made.

Water Quality Mitigation Measures

- The wastewater was recycled for wheel washing and dust control and Septic Tank should be maintained well functioning.

Air Quality Mitigation Measures

- The Contractor to ensure cement materials was well covered.
- The Contractor to ensure water spray was carrying out during breaking of rocks.
- The Contractor was reminded to cover the existing stockpile general fill material when they were not in use.

Noise

- No violation was observed nor recorded.

Ecology

- No violation was observed nor recorded.

Waste / Chemical Management

- Stagnant water was accumulated in drip tray. Contractor to ensure all contaminated water was well collected and stored in chemical waste storage area without spillage.
- Oil drums were observed without drip tray and place on the ground. Ensure no spillage of the chemical oil and provide trip tray accordingly.
- Collection of waste oil by registered waste collector.

Others

- No other violation was observed nor recorded.

Summary of Exceedances

- 2.7 No Action/Limit Level exceedance was reported in the reporting month.

Implementation Status of Event Action Plans

- 2.8 No complaint, summons or prosecution related to environmental issues was received or made against the Project in the reporting month.

Summary of Complaints and Prosecutions

- 2.9 No environmental complaint and prosecution related to the Project works was received during the reporting month.

3. FUTURE KEY ISSUES**Key Issues for the Coming Month**

- 3.1 Key issues to be considered in the coming month include:
- Fitting Out works at Tuxedos Restaurant of South Pole;
 - Finishing works of Bobsled Station and Trail running of rides;
 - Install all the ceiling area;
 - Apply wall painting in P.A Building;
 - Install wall stone tile;
 - Install entrance glass sliding door in P.A. Building;
 - Lay floor carpet in P.A. Building;
 - Installation of glass balustrade at North P.A.;
 - Install glass partition wall in P.A. Building;

- Installation of theme works at PA Building and
- Disposal Existing Stockpile.

4. CONSTRUCTION OF DRAINAGE, SEWERAGE AND WATER MAIN SYSTEM.CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 4.1 Four environmental site audits were performed in April 2012. No non-compliance was observed during the site audits.
- 4.2 No exceedance of environmental monitoring was reported in the reporting month.
- 4.3 No environmental complaint and prosecution related to the project was received in the reporting month.

Recommendations

- 4.4 According to the environmental audits performed in the reporting month, the following recommendations are suggested:

Water Quality Impact

- Should ensure that the sedimentation tank is well function before discharging waste water off site.

Dust Impact

- To carry out routine water spray to all haul roads and during rock breaking activity.
- To cover the existing stockpile general fill material when they were not in use.
- To ensure auto water spray head is on when the floor is dry and dusty.

Waste / Chemical Waste Impact

- To carry out routine inspection for chemical waste storage area after rainy day.
- To ensure spent oil keep in dip tray during drilling rig maintenance.
- To ensure all domestic waste was fully cover in rubbish bin and cleaning up frequently.
- To ensure general refuse were store in the enclosed container or compaction units and separate from C& D materials.

Air Pollution Impact

- To ensure all plants and equipments are well maintained in good condition and replace air filter frequently.

Site Layout Plan




FIGURE 1.1

SITE LAYOUT PLAN

SCALE 1:2000@A3

APPENDIX A
Site Audit Summary
(refer to Appendix A of EM & A Report)

**Part 3 Ocean Park Symbio Show
14th Monthly Monitoring Report**

Ocean Park Corporation, Hong Kong

Ocean Park Symbio Show:
*14th Air Quality and Noise
Monitoring Report*

March 2012

Environmental Resources Management

21/F Lincoln House
979 King's Road
Taikoo Place
Island East, Hong Kong
Telephone: (852) 2271 3000
Facsimile: (852) 2723 5660
E-mail: post.hk@erm.com
<http://www.erm.com>

Ocean Park Corporation, Hong Kong

Ocean Park Symbio Show:
*14th Air Quality and Noise
Monitoring Report*

March 2012

Reference 0128330

For and on behalf of
ERM-Hong Kong, Limited

Approved by: Frank Wan

Signed: 

Position: Partner

Date: 30 March 2012

CONTENTS

| | | |
|-----|-------------------------|---|
| 1 | INTRODUCTION | 1 |
| 1.1 | PURPOSE OF THE REPORT | 1 |
| 1.2 | STRUCTURE OF THE REPORT | 1 |
| 2 | AIR QUALITY MONITORING | 2 |
| 2.1 | INTRODUCTION | 2 |
| 2.2 | SAMPLING METHODOLOGY | 2 |
| 2.3 | MONITORING RESULTS | 3 |
| 3 | NOISE MONITORING | 5 |
| 4 | OVERALL CONCLUSIONS | 6 |

ANNEXES

| | |
|-----------------|--|
| <i>Annex A1</i> | <i>Calibration Record</i> |
| <i>Annex A2</i> | <i>Laboratory Report</i> |
| <i>Annex A3</i> | <i>Detailed Summary and Graphical Presentation of the Cumulative Results since Commencement of Open-air Night Show</i> |
| <i>Annex A4</i> | <i>Recorded RSP Concentrations at EPD's AQMSs in Tung Chung, Shatin, Tai Po, Yuen Long, and Tap Mun on 14 March 2012</i> |
| <i>Annex A5</i> | <i>Recorded Weather Data at HKO's Weather Station in Wong Chuk Hang on 14 March 2012</i> |

1 INTRODUCTION

ERM-Hong Kong, Limited (ERM) has been appointed by Ocean Park Corporation (OPC) to undertake air quality and noise monitoring for the first operational year of the Open-air Night Show under the “*Repositioning and Long Term Operation Plan of Ocean Park*” (the Project).

1.1 PURPOSE OF THE REPORT

The Open-air Night Show commenced on 27 January 2011. This is the 14th air quality and noise monitoring report which summarises the impact monitoring results during the reporting period from 27 February to 26 March 2012.

The request for termination of the monitoring program has been approved by EPD on 13 February 2012, therefore, this is the last monthly monitoring report.

1.2 STRUCTURE OF THE REPORT

After this introductory section, the remainder of this report is arranged as follows:

Section 2 describes the air quality sampling methodology, presents the monitoring results and discusses the results;

Section 3 describes the noise monitoring; and

Section 4 presents an overall conclusion of the air quality and noise monitoring.

2 AIR QUALITY MONITORING

2.1 INTRODUCTION

In accordance with Clause 2.31 of the Environmental Permit (EP), an updated air quality monitoring programme shall be developed as part of the updated EM&A Manual for the measurement of air quality impact (in terms of respirable suspended particulates, RSP) during the first operational year of the Open-air Night Show and for submission to the Director of Environmental Protection (DEP) in January 2011. The air quality monitoring has been carried out based on the requirements given in the updated air quality monitoring programme.

2.2 SAMPLING METHODOLOGY

2.2.1 Sampling Parameters and Frequency

In accordance with the updated air quality monitoring programme, 24-hr average RSP levels should be monitored on a weekly basis in the first month of the Open-air Night Show. If the monitored results in the first month complied with Action/Limit (A/L) Level, the monitoring frequency should be reduced to a monthly interval for the rest of eleven months in the first operational year.

Monitoring of the 24-hr average RSP for 1 year has been completed in the 13th reporting month. The last 24-hr average RSP monitoring has been taken at AM2 and AM3 on 14 March 2012.

Termination of air quality monitoring programme has been agreed by EPD on 13 February 2012.

2.2.2 Sampling Locations

Air quality monitoring was conducted at two designated air quality monitoring stations (AQMS) as presented in *Table 2.1* and illustrated in *Figure 2.1*.


Table 2.1 Air Quality Monitoring Station

| AQMS ID | Location | Sampling Height (m above ground) |
|---------|--|----------------------------------|
| AM2 | Landscape Storage Area in Ocean Park | 3 |
| AM3 | Rooftop of Main Medical Block of Graham Hospital | 20 |

2.2.3 Sampling and Laboratory Analysis Methodology

One 24-hr average RSP sample was collected on each scheduled day by a High Volume Sampler (HVS) following the USEPA method, EPA IO-2.1.

Calibration of the equipment has followed the requirements set out in EPA



Key
 ▲ Designated 24-hour Average RSP Monitoring Station
 □ Open Air Night Show

Figure 2.1

Designated 24-hour Average RSP Monitoring Stations during Operation of Open Air Night Show

File: 0128330_RSP_Monitoring_Station_Mar2012.mxd
 Date: 27/03/2012

IO-2.1 with the calibration record given in *Annex A1*. A summary of the sampling methodology and equipment is presented in *Table 2.2*.

Table 2.2 *Summary of Sampling and Laboratory Analysis Method*

| Sampling Parameter | Method | Equipment |
|--------------------|------------|---------------------|
| 24-hr average RSP | EPA IO-2.1 | High volume sampler |

2.2.4 *Sampling Period*

The sampling periods at AM2 and AM3 are summarized in *Table 2.3*.

Table 2.3 *Sampling Period*

| Sampling Parameter | Sampling Period | AQMS |
|--------------------|---|----------|
| 24-hr average RSP | 17:00 (14 March 2012) – 17:00 (15 March 2012) | AM2, AM3 |

2.2.5 *Compliance Assessment*

The measured 24-hr average RSP concentrations have been compared with the Action/Limit Level (A/L Level) which is the 24-hr average AQO for RSP (180 μgm^{-3}). Should exceedance of A/L Level occur, actions summarized in the Event and Action Plan (*Table 7.5* of updated EM&A Manual) should be followed.

2.3 *MONITORING RESULTS*

The 24-hour average RSP concentrations monitored at AM2 and AM3 are summarized in *Table 2.4*. The detailed laboratory report is presented in *Annex A2*.

Table 2.4 *Measured 24-hr Average RSP Monitoring Results during the Reporting Month*

| Monitoring Location | Monitoring Date | 24-hr RSP Concentration (μgm^{-3}) | Action/Limit Level (μgm^{-3}) |
|---|-----------------|---|--|
| AM2 (Landscape Storage Area in Ocean Park) | 14 March 2012 | 31 | 180 |
| AM3 (Rooftop of Main Medical Block of Graham Hospital) | 14 March 2012 | 30 | 180 |

All measured 24-hour average RSP concentrations have been well below the A/L Level (ie, 180 μgm^{-3}).

Detailed summary of the air quality monitoring data and graphical presentation of the cumulative results since the commencement of the Open-air Night Show are given in *Annex A3*.

The 24-hour average RSP background concentrations during the Open-air Night Show time measured at five EPD air quality monitoring stations (AQMSs) at Tung Chung, Shatin, Tai Po, Yuen Long and Tap Mun were also provided as a reference (See *Annex A4*).

The 24-hour average background RSP concentrations measured at 5 EPD stations were between 7.5 and 108.7 $\mu\text{g m}^{-3}$ on 14 March 2012. The monitored 24-hr average RSP concentrations at AM2 and AM3 have been compared with those measured at the EPD's AQMSs during the same monitoring period. The measured results are comparable with the background concentrations and are well below the A/L Level.

Wind data (including wind directions and speeds), ambient temperature and relative humidity measured at Wong Chuk Hang weather station operated by the Hong Kong Observatory (HKO) on 14 March 2012 were also provided in *Annex A5* for reference.

Termination of noise monitoring has been approved by EPD on 13 February 2012 and hence no noise monitoring was conducted during this reporting month.

OVERALL CONCLUSIONS

The Open-air Night Show commenced on 27 January 2011. According to the requirements set out in the Environmental Permit (EP) and the updated EM&A Manual, air quality and noise monitoring shall be carried out during the first year of the operation of the Open-air Night Show. This is the 14th monthly air quality and noise monitoring report which summarises the impact monitoring results during the reporting period from **27 February to 26 March 2012**.

24-hr average respirable suspended particulates (RSP) monitoring at rooftop of the Administrative Building in Ocean Park (AM1) has been completed in the 13th reporting month. RSP monitoring at the Landscape Storage Area in Ocean Park (AM2) and rooftop of Main Medical Block of Graham Hospital (AM3) has been conducted at AM2 and AM3 on 14 March 2012. The monitored 24-hour average RSP concentrations measured at AM2 and AM3 were below the Action/Limit (A/L) Levels. Termination of air quality monitoring has been approved by EPD on 13 February 2012.

Termination of noise monitoring has been approved by EPD on 13 February 2012 and hence no noise monitoring was conducted during this reporting month.

Annex A1

HVS Calibration Report



ALS Technichem (HK) Pty Ltd

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MS WINNIE KO
CLIENT: ERM HONG KONG
ADDRESS: 21/F, LINCOLN HOUSE, 979 KING'S ROAD,
TAIKOO PLACE, ISLAND EAST,
QUARRY BAY, HONG KONG.
PROJECT: OPC AIR QUALITY MONITORING FOR
OPERATION OF SYMBIO SHOW

WORK ORDER: HK1207669
LABORATORY: HONG KONG
DATE RECEIVED: 22/02/2012
DATE OF ISSUE: 21/03/2012
SAMPLE TYPE: EQUIPMENT
No. of SAMPLES: 2

COMMENTS

It is certified that the item under calibration/checking has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of ALS will be followed.

Scope of Test: Flow Rate
Description: High Volume Sampler
Brand Name: TISCH
Model No.: --
Serial No.: --
Equipment No.: HK647, HK651
Date of Calibration: 07 February, 2012

NOTES


This is the Final Report and supersedes any preliminary report with this batch number.
Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ISSUING LABORATORY: HONG KONG

Address

ALS Technichem (HK) Pty Ltd
11/F Chung Shun Knitting Centre
1-3 Wing Yip Street
Kwai Chung
HONG KONG

Phone: 852-2610 1044
Fax: 852-2610 2021
Email: hongkong@alsglobal.com


Mr Chan Kwok Fai, Godfrey
Laboratory Manager - Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

ADDRESS 11/F, Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, N.T., Hong Kong PHONE +852 2610 1044 FAX +852 2610 2021
ALS TECHNICHEM (HK) PTY LTD Part of the ALS Laboratory Group A Campbell Brothers Limited Company

Environmental 

www.alsglobal.com

RIGHT SOLUTIONS RIGHT PARTNER



Calibration Report for High Volume Sampler (RSP Sampler)

Report No. : HK1207669-001
 Location : AM2

Equipment No. : HK647
 Calibration date : 07/02/2012
 Calibration Due date : 07/05/2012

CALIBRATION OF CONTINUOUS FLOW RECORDER

| Ambient Condition | | | | | |
|--|------------------|---|-----------------|------------------|----------|
| Ambient | | | Seasonal | | |
| Temperature, Ta | 288.0 | K | Temperature, Ts | 289.0 | K |
| Pressure, Pa | 1015.0 | hPa | Pressure, Ps | 1019.1 | hPa |
| Orifice Transfer Standards Information | | | | | |
| Equipment No. | TE-5025A (#1941) | Slope, m_c | 1.32558 | Intercept, b_c | -0.01598 |
| Last Calibration Date | 02-June-2011 | $Q_a = [\sqrt{(\Delta H \cdot Ta/Pa) - b_c}] / m_c$ | | | |
| Next Calibration Date | 02-June-2012 | | | | |

| Calibration of RSP | | | | | | |
|--------------------|-------------------|--------|----------------|--------------------------------------|--------------------------------------|---------------------------------|
| Calibration Point | Manometer Reading | | | Q_{std} (m^3/min) X-axis | Continuous Flow Recorder, W (CFM) | $W((Ta+30)/Pa)^{1/2}$ Y-axis |
| | (up) | (down) | (ΔH) | | | |
| 1 | 6.0 | 6.1 | 12.1 | 1.4099 | 53 | 29.6658 |
| 2 | 5.0 | 4.8 | 9.8 | 1.2700 | 45 | 25.1880 |
| 3 | 3.7 | 3.9 | 7.6 | 1.1199 | 40 | 22.3893 |
| 4 | 2.4 | 2.4 | 4.8 | 0.8925 | 31 | 17.3517 |
| 5 | 1.5 | 1.6 | 3.1 | 0.7196 | 20 | 11.1947 |

By Linear Regression of Y Vs X

Correlation coefficient, R = 0.9945
 Slope, m = 25.4400
 Intercept, b = -6.3773
 Calibration result :

*If the correlation coefficient, R is < 0.9900. Checking and recalibration are required.

Remarks :

Calibration by : Sam Wong
 Signature : Sam Wong
 Date : 07/02/2012

Checked by : Iris Lin
 Signature : Iris Lin
 Date : 07/02/2012



Calibration Report for High Volume Sampler (RSP Sampler)

Report No. : HK1207669-002
 Location : AM3

Equipment No. : HK651
 Calibration date : 07/02/2012
 Calibration Due date : 07/05/2012

CALIBRATION OF CONTINUOUS FLOW RECORDER

| Ambient Condition | | | | | |
|--|------------------|---|-----------------|------------------|----------|
| Ambient | | | Seasonal | | |
| Temperature, Ta | 287.5 | K | Temperature, Ts | 289.0 | K |
| Pressure, Pa | 1015.0 | hPa | Pressure, Ps | 1019.1 | hPa |
| Orifice Transfer Standards Information | | | | | |
| Equipment No. | TE-5025A (#1941) | Slope, m_c | 1.32558 | Intercept, b_c | -0.01598 |
| Last Calibration Date | 02-June-2011 | $Q_a = [\sqrt{(\Delta H \cdot Ta/Pa) - b_c}] / m_c$ | | | |
| Next Calibration Date | 02-June-2012 | | | | |

| Calibration of RSP | | | | | | |
|--------------------|---|--------|----------------|--------------------------------------|---|---------------------------------|
| Calibration Point | Manometer Reading H(inches of water) | | | Q_{std} (m^3/min) X-axis | Continuous Flow Recorder, W (CFM) | $W((Ta+30)/Pa)^{1/2}$ Y-axis |
| | (up) | (down) | (ΔH) | | | |
| 1 | 6.3 | 6.4 | 12.7 | 1.4429 | 51 | 28.5239 |
| 2 | 5.1 | 5.1 | 10.2 | 1.2943 | 42 | 23.4903 |
| 3 | 4.0 | 4.0 | 8.0 | 1.1477 | 34 | 19.0159 |
| 4 | 2.6 | 2.6 | 5.2 | 0.9276 | 22 | 12.3044 |
| 5 | 1.8 | 1.6 | 3.4 | 0.7524 | 10 | 5.5929 |

By Linear Regression of Y Vs X

Correlation coefficient, R = 0.9991
 Slope, m = 32.6456
 Intercept, b = -18.5479
 Calibration result :

*If the correlation coefficient, R is < 0.9900. Checking and recalibration are required.

Remarks :

Calibration by : Sam Wong
 Signature : Sam Wong
 Date : 07/02/2012

Checked by : Iris Lin
 Signature : Iris Lin
 Date : 07/02/2012

Annex A2

Laboratory Report

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group ANALYTICAL CHEMISTRY & TESTING SERVICES



CERTIFICATE OF ANALYSIS

Client : ERM HONG KONG
Contact : MS CELINE LEE
Address : 21/F, LINCOLN HOUSE, 979 KING'S ROAD,
TAIKOO PLACE, ISLAND EAST,
QUARRY BAY, HONG KONG
E-mail : Celine.Lee@erm.com
Telephone : +852 2271 3000
Facsimile : +852 2723 5660
Project : OPC AIR QUALITY MONITORING FOR
OPERATION OF SYMBIO SHOW

Order number : ----
C-O-C number : ----
Site : OCEAN PARK

Laboratory : ALS Technichem HK Pty Ltd
Contact : Chan Kwok Fai, Godfrey
Address : 11/F., Chung Shun Knitting Centre, 1 - 3 Wing
Yip Street, Kwai Chung, N.T., Hong Kong
E-mail : Godfrey.Chan@alsglobal.com
Telephone : +852 2610 1044
Facsimile : +852 2610 2021
Quote number : HK/156b/2011 (revised 1453/10)

Page : 1 of 2
Work Order : HK1207471

Date received : 16-MAR-2012
Date of issue : 26-MAR-2012
No. of samples : Received : 2
: Analysed : 2

Report Comments

This report for ALS Technichem (HK) Pty Ltd work order reference HK1207471 supersedes any previous reports with this reference. The completion date of analysis is 22-MAR-2012. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release. When date(s) and/or time(s) are shown bracketed, these have been assumed by the laboratory for process purposes. Abbreviations: CAS number = Chemical Abstract Services number. LOR = Limit of reporting.

Specific comments for Work Order HK1207471 : Sample(s) were collected by ALS Technichem (HK) staff on 16 March, 2012.
Sample(s) analysed and reported on as received basis.

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

This document has been electronically signed by those names that appear on this report and are the authorised signatories. Electronic signing has been carried out in compliance with procedures specified in the 'Electronic Transactions Ordinance' of Hong Kong. Chapter 553. Section 6.

Signatory : Fung Lim Chee, Richard
Position : General Manager
Authorised results for:- Inorganics



Analytical Results

Sub-Matrix: FILTER (TSP/RSP)

| Client sample ID | Client sampling date / time | Laboratory sample ID | Compound | HK-RSP: Respirable Suspended Particulate | | | |
|------------------|-----------------------------|----------------------|----------|--|--|--|--|
| | | | LOR Unit | 0.01 mg/m ³ | | | |
| | | | | EA/ED: Physical and Aggregate Properties | | | |
| AM2 | [14-MAR-2012] | HK1207471-001 | | 0.03 | | | |
| AM3 | [14-MAR-2012] | HK1207471-002 | | 0.03 | | | |

Annex A3

Detailed Summary and
Graphical Presentation of
the Cumulative Results
since Commencement of
Open-air Night Show

Annex A3
Measured 24-hour Average RSP Concentrations

AM 2 (Landscape Storage Area in Ocean Park)

RSP Monitoring Station :

| Start Date ^[1] | Time | Finish | | No. of Show | Weather | Filter Weight (g) | | Elapsed Time Reading | | Sampling Time (hrs) | Flow Rate (m ³ /min) | | | RSP Conc. (µg/m ³) | Limit Level (µg/m ³) | Filter ID | |
|---------------------------|-------|-----------|-------|-------------|---------|-------------------|--------|----------------------|---------|---------------------|---------------------------------|-----------|---------|--------------------------------|----------------------------------|-----------|--|
| | | Date | Time | | | Initial | Final | Initial | Final | | Initial | Final | Average | | | | |
| 28-Mar-11 | 17:00 | 29-Mar-11 | 17:00 | 1 | Cloudy | 2.7923 | 2.8949 | 5069.23 | 5092.98 | 23.75 | 1.04 | 1.04 | 1.04 | 62 | 180 | 202287 | |
| 04-Apr-11 | 17:00 | 05-Apr-11 | 17:00 | 1 | Cloudy | 2.7884 | 2.9238 | 5092.98 | 5116.98 | 24.00 | 1.47 | 1.47 | 1.47 | 64 | 180 | 202290 | |
| 10-Apr-11 | 17:00 | 11-Apr-11 | 17:00 | 1 | Cloudy | 2.7727 | 2.8799 | 5116.98 | 5140.98 | 24.00 | 1.45 | 1.45 | 1.45 | 51 | 180 | 202291 | |
| 18-Apr-11 | 17:00 | 19-Apr-11 | 17:00 | 1 | Sunny | 2.8004 | 2.9833 | 5140.98 | 5164.98 | 24.00 | 1.43 | 1.43 | 1.43 | 89 | 180 | 202292 | |
| 11-May-11 | 17:00 | 12-May-11 | 17:00 | 1 | Sunny | 2.8064 | 2.8596 | 5164.98 | 5188.98 | 24.00 | 1.43 | 1.43 | 1.43 | 26 | 180 | 202568 | |
| 16-Jun-11 | 17:00 | 17-Jun-11 | 17:00 | 1 | Sunny | 2.7984 | 2.8285 | 5189.07 | 5213.07 | 24.00 | 1.19 | 1.19 | 1.19 | 18 | 180 | 202571 | |
| 22-Jul-11 | 17:00 | 23-Jul-11 | 17:00 | 1 | Sunny | 2.7834 | 2.8283 | 5213.07 | 5237.07 | 24.00 | 1.19 | 1.19 | 1.19 | 26 | 180 | 202573 | |
| 09-Aug-11 | 17:00 | 10-Aug-11 | 17:00 | 1 | Cloudy | 2.7829 | 2.8060 | 5237.07 | 5261.06 | 23.99 | 1.19 | 1.19 | 1.19 | 14 | 180 | 202576 | |
| 20-Sep-11 | 17:00 | 21-Sep-11 | 17:00 | 1 | Cloudy | 2.7870 | 2.8736 | 5285.43 | 5309.43 | 24.00 | 1.16 | 1.16 | 1.16 | 52 | 180 | 060419 | |
| 20-Oct-11 | 17:00 | 21-Oct-11 | 17:00 | 1 | Fine | 2.7842 | 2.8692 | 5309.43 | 5333.43 | 24.00 | 1.16 | 1.16 | 1.16 | 51 | 180 | 202589 | |
| 28-Nov-11 | 17:00 | 29-Nov-11 | 17:00 | 1 | Sunny | 2.7825 | 2.8328 | --* | --* | 24.00 | 1.01 | 1.10 | 1.06 | 33 | 180 | 202583 | |
| 13-Dec-11 | 17:00 | 14-Dec-11 | 17:00 | 1 | Sunny | 2.8035 | 2.9200 | --* | --* | 24.00 | 1.05 | 1.05 | 1.05 | 77 | 180 | 060436 | |
| 21-Jan-12 | 17:00 | 22-Jan-12 | 17:00 | 2 | Fine | 2.7977 | 2.8586 | 0.14 | 24.14 | 24.00 | 1.12 | 1.12 | 1.12 | 38 | 180 | 060428 | |
| 04-Feb-12 | 17:00 | 05-Feb-12 | 17:00 | 1 | Cloudy | 2.7945 | 2.8442 | 26.14 | 50.14 | 24.00 | 1.11 | 1.11 | 1.11 | 31 | 180 | 060426 | |
| 14-Mar-12 | 17:00 | 15-Mar-12 | 17:00 | 1 | Cloudy | 2.7850 | 2.8367 | 53.48 | 78.37 | 24.89 | 1.11 | 1.11 | 1.11 | 31 | 180 | 060423 | |
| | | | | | | | | | | | Max. | 89 | | | | | |
| | | | | | | | | | | | Average | 44 | | | | | |

* Due to the error of the Elapsed Timer, no elapsed time reading was recorded.

[1] Monitoring for 10th reporting period has been rescheduled to 28 November 2011 due to mechanical failure of the HVS

Annex A3
Measured 24-hour Average RSP Concentrations

RSP Monitoring Station :

AM3 (Rooftop of Main Medical Block of Graham Hospital)


| Start Date ^[1] | Time | Finish | | No. of Show | Weather | Filter Weight (g) | | Elapsed Time Reading | | Sampling Time (hrs) | Flow Rate (m ³ /min) | | RSP Conc. (µg/m ³) | Limit Level (µg/m ³) | Filter ID |
|---------------------------|-------|-----------|-------|-------------|---------|-------------------|--------|----------------------|----------|---------------------|---------------------------------|------------|--------------------------------|----------------------------------|-----------|
| | | Date | Time | | | Initial | Final | Initial | Final | | Initial | Average | | | |
| 28-Mar-11 | 17:00 | 29-Mar-11 | 17:00 | 1 | Cloudy | 2.7946 | 2.9435 | 13068.67 | 13092.67 | 24.00 | 0.91 | 0.91 | 114 | 180 | 202265 |
| 04-Apr-11 | 17:00 | 05-Apr-11 | 17:00 | 1 | Cloudy | 2.8005 | 2.9049 | 13092.67 | 13116.68 | 24.01 | 0.65 | 0.65 | 112 | 180 | 202289 |
| 10-Apr-11 | 17:00 | 11-Apr-11 | 17:00 | 1 | Sunny | 2.7948 | 2.8825 | 13116.68 | 13140.66 | 23.98 | 0.70 | 0.70 | 87 | 180 | 202294 |
| 18-Apr-11 | 17:00 | 19-Apr-11 | 17:00 | 1 | Sunny | 2.7966 | 2.9578 | 13140.66 | 13164.68 | 24.02 | 0.70 | 0.70 | 160 | 180 | 202295 |
| 11-May-11 | 17:00 | 12-May-11 | 17:00 | 1 | Sunny | 2.7906 | 2.8330 | 13164.68 | 13188.69 | 24.01 | 0.74 | 0.74 | 40 | 180 | 202566 |
| 16-Jun-11 | 17:00 | 17-Jun-11 | 17:00 | 1 | Sunny | 2.8008 | 2.8294 | 13188.72 | 13212.72 | 24.00 | 1.08 | 1.08 | 18 | 180 | 202569 |
| 22-Jul-11 | 17:00 | 23-Jul-11 | 17:00 | 1 | Sunny | 2.7983 | 2.8416 | 13212.84 | 13236.84 | 24.00 | 1.15 | 1.17 | 26 | 180 | 202572 |
| 09-Aug-11 | 17:00 | 10-Aug-11 | 17:00 | 1 | Cloudy | 2.7983 | 2.8187 | 13236.84 | 13260.84 | 24.00 | 1.11 | 1.09 | 13 | 180 | 202577 |
| 20-Sep-11 | 17:00 | 21-Sep-11 | 17:00 | 1 | Cloudy | 2.7921 | 2.8855 | 13380.81 | 13404.81 | 24.00 | 1.17 | 1.17 | 56 | 180 | 060420 |
| 20-Oct-11 | 17:00 | 21-Oct-11 | 17:00 | 1 | Fine | 2.8028 | 2.9051 | 13404.82 | 13428.82 | 24.00 | 1.17 | 1.17 | 61 | 180 | 202293 |
| 28-Nov-11 | 17:00 | 29-Nov-11 | 17:00 | 1 | Sunny | 2.7812 | 2.8358 | 13428.86 | 13452.63 | 23.77 | 1.16 | 1.14 | 33 | 180 | 203192 |
| 13-Dec-11 | 17:00 | 14-Dec-11 | 17:00 | 1 | Sunny | 2.8028 | 2.9474 | 13452.63 | --* | 24.00 | 1.16 | 1.16 | 87 | 180 | 203192 |
| 21-Jan-12 | 17:00 | 22-Jan-12 | 17:00 | 2 | Fine | 2.7994 | 2.8644 | 13452.64 | 13476.64 | 24.00 | 1.06 | 1.06 | 43 | 180 | 060430 |
| 04-Feb-12 | 17:00 | 05-Feb-12 | 17:00 | 1 | Cloudy | 2.8040 | 2.8550 | 13476.64 | 13500.64 | 24.00 | 1.09 | 1.09 | 32 | 180 | 060425 |
| 14-Mar-12 | 17:00 | 15-Mar-12 | 17:00 | 1 | Cloudy | 2.7912 | 2.8381 | 13620.65 | 13644.65 | 24.00 | 1.08 | 1.08 | 30 | 180 | 060424 |
| | | | | | | | | | | | Max. | 160 | | | |
| | | | | | | | | | | | Average | 61 | | | |

* Due to the error of the Elapsed Timer, no elapsed time reading was recorded.

[1] Monitoring for 10th reporting period has been rescheduled to 28 November 2011 due to mechanical failure of the HVS


Annex A3

Measured 24-hr Average RSP Concentration
AM 2 - Landscape Storage Area in Ocean Park



Annex A3

Measured 24-hr Average RSP Concentration
AM3 - Rooftop of Main Medical Block of Graham Hospital



Annex A4

Recorded RSP
Concentrations at EPD's
AQMSs in Tung Chung,
Shatin, Tai Po, Yuen Long
and Tap Mun on *14 March
2012*

Annex A4 Recorded RSP Concentrations at EPD's AQMSs in Tung Chung, Shatin, Tai Po, Yuen Long, and Tap Mun on 14 March 2012

Tung Chung

| Date & Time | RSP |
|------------------|------|
| 15/03/2012 16:00 | 27.5 |
| 15/03/2012 15:00 | 25 |
| 15/03/2012 14:00 | 21.7 |
| 15/03/2012 13:00 | 22.6 |
| 15/03/2012 12:00 | 19.5 |
| 15/03/2012 11:00 | 20.3 |
| 15/03/2012 10:00 | 22.8 |
| 15/03/2012 9:00 | 20.5 |
| 15/03/2012 8:00 | 23.9 |
| 15/03/2012 7:00 | 23 |
| 15/03/2012 6:00 | 17.2 |
| 15/03/2012 5:00 | 17.6 |
| 15/03/2012 4:00 | 13.3 |
| 15/03/2012 3:00 | 15.3 |
| 15/03/2012 2:00 | 20.3 |
| 15/03/2012 1:00 | 26.6 |
| 15/03/2012 0:00 | 35 |
| 14/03/2012 23:00 | 40.4 |
| 14/03/2012 22:00 | 50.9 |
| 14/03/2012 21:00 | 65.2 |
| 14/03/2012 20:00 | 88.2 |
| 14/03/2012 19:00 | 52.2 |
| 14/03/2012 18:00 | 39.8 |
| 14/03/2012 17:00 | 38.6 |

Shatin

| Date & Time | RSP |
|------------------|------|
| 15/03/2012 16:00 | 28.1 |
| 15/03/2012 15:00 | 21.7 |
| 15/03/2012 14:00 | 28.2 |
| 15/03/2012 13:00 | 21.5 |
| 15/03/2012 12:00 | 27.9 |
| 15/03/2012 11:00 | 19.5 |
| 15/03/2012 10:00 | 33.6 |
| 15/03/2012 9:00 | 19.9 |
| 15/03/2012 8:00 | 28.2 |
| 15/03/2012 7:00 | 18.4 |
| 15/03/2012 6:00 | 25.7 |
| 15/03/2012 5:00 | 23.9 |
| 15/03/2012 4:00 | 18.7 |
| 15/03/2012 3:00 | 9.1 |
| 15/03/2012 2:00 | 20 |
| 15/03/2012 1:00 | 25.2 |
| 15/03/2012 0:00 | 34.1 |
| 14/03/2012 23:00 | 31.9 |
| 14/03/2012 22:00 | -- |
| 14/03/2012 21:00 | 49.6 |
| 14/03/2012 20:00 | 59.5 |
| 14/03/2012 19:00 | 37.7 |
| 14/03/2012 18:00 | 40.6 |
| 14/03/2012 17:00 | 31.1 |

Tai Po

| Date & Time | RSP |
|------------------|------|
| 15/03/2012 16:00 | 27.8 |
| 15/03/2012 15:00 | 22.6 |
| 15/03/2012 14:00 | 28.7 |
| 15/03/2012 13:00 | -- |
| 15/03/2012 12:00 | -- |
| 15/03/2012 11:00 | 39.2 |
| 15/03/2012 10:00 | 42.4 |
| 15/03/2012 9:00 | 38.1 |
| 15/03/2012 8:00 | 40.6 |
| 15/03/2012 7:00 | 39.6 |
| 15/03/2012 6:00 | 38.3 |
| 15/03/2012 5:00 | 31.8 |
| 15/03/2012 4:00 | 32.9 |
| 15/03/2012 3:00 | 34.5 |
| 15/03/2012 2:00 | 37.7 |
| 15/03/2012 1:00 | 40.7 |
| 15/03/2012 0:00 | 39.3 |
| 14/03/2012 23:00 | 36.2 |
| 14/03/2012 22:00 | 49.6 |
| 14/03/2012 21:00 | 62.1 |
| 14/03/2012 20:00 | 61.4 |
| 14/03/2012 19:00 | 57 |
| 14/03/2012 18:00 | 53.3 |
| 14/03/2012 17:00 | 48.4 |

Yuen Long

| Date & Time | RSP |
|------------------|-------|
| 15/03/2012 16:00 | 51.4 |
| 15/03/2012 15:00 | 108.7 |
| 15/03/2012 14:00 | 67.3 |
| 15/03/2012 13:00 | 41.5 |
| 15/03/2012 12:00 | 48.6 |
| 15/03/2012 11:00 | 38.9 |
| 15/03/2012 10:00 | 22.2 |
| 15/03/2012 9:00 | 23.2 |
| 15/03/2012 8:00 | 18.5 |
| 15/03/2012 7:00 | 14.1 |
| 15/03/2012 6:00 | 12.6 |
| 15/03/2012 5:00 | 12.7 |
| 15/03/2012 4:00 | 7.5 |
| 15/03/2012 3:00 | 8 |
| 15/03/2012 2:00 | 16.3 |
| 15/03/2012 1:00 | 22.9 |
| 15/03/2012 0:00 | 22.9 |
| 14/03/2012 23:00 | 29.8 |
| 14/03/2012 22:00 | 46.1 |
| 14/03/2012 21:00 | 48.3 |
| 14/03/2012 20:00 | 56 |
| 14/03/2012 19:00 | 45 |
| 14/03/2012 18:00 | 35.9 |
| 14/03/2012 17:00 | 38.8 |

Tap Mun



| Date & Time | RSP |
|------------------|------|
| 15/03/2012 16:00 | 52.6 |
| 15/03/2012 15:00 | 50 |
| 15/03/2012 14:00 | 47.1 |
| 15/03/2012 13:00 | 39 |
| 15/03/2012 12:00 | 30.8 |
| 15/03/2012 11:00 | 40.5 |
| 15/03/2012 10:00 | 37.2 |
| 15/03/2012 9:00 | 41.5 |
| 15/03/2012 8:00 | 38 |
| 15/03/2012 7:00 | 33.9 |
| 15/03/2012 6:00 | 40.7 |
| 15/03/2012 5:00 | 32.5 |
| 15/03/2012 4:00 | 30.7 |
| 15/03/2012 3:00 | 29.3 |
| 15/03/2012 2:00 | 28.7 |
| 15/03/2012 1:00 | 35.8 |
| 15/03/2012 0:00 | 36.3 |
| 14/03/2012 23:00 | 36.4 |
| 14/03/2012 22:00 | 33.8 |
| 14/03/2012 21:00 | 34.7 |
| 14/03/2012 20:00 | 43.4 |
| 14/03/2012 19:00 | 51.6 |
| 14/03/2012 18:00 | 57.2 |
| 14/03/2012 17:00 | 61 |

Annex A5



Weather Data Recorded at
HKO's Weather Station in
Wong Chuk Hang on *14*
March 2012

Recorded Weather Data at HKO's Weather Station in Wong Chuk Hang on 14 March 2012

Prevailing Wind Speed



Prevailing Wind Direction



Ambient Temperature and Relative Humidity

