


Civil Engineering and Development Department

**EP-344/2009 – New Sewage Pumping Stations
Serving KTD
EP-337/2009 – New Distributor Roads Serving the
Planned KTD**

**Contract No. KL/2012/03
Kai Tak Development –Stage 4 Infrastructure at
Former North Apron Area**

Final EM&A Review Report

(Version 1.0)

Approved By 
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

WELLAB accepts no responsibility for changes made to this report by third parties

WELLAB LIMITED
Room 1701, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2898 7388 Fax: (852) 2898 7076
Website: www.wellab.com.hk
Email: info@wellab.com.hk

TABLE OF CONTENTS

EXECUTIVE SUMMARY	1
Introduction.....	1
Environmental Monitoring Works.....	2
Environmental Licenses and Permits.....	3
Environmental Mitigation Implementation Schedule.....	3
Summary of Complaints and Prosecutions	3
Key Information during Construction Period	3
1. INTRODUCTION.....	5
Background.....	5
Project Organizations.....	6
Summary of EM&A Requirements	6
2. AIR QUALITY	11
Prediction and Evaluation of Environmental Impact.....	11
Baseline Condition.....	12
Monitoring Requirements	13
Monitoring Locations	13
Monitoring Parameters, Frequency and Duration	14
Results and Observations.....	14
3. NOISE	17
Prediction and Evaluation of Environmental Impact.....	17
Baseline Condition.....	17
Monitoring Requirements	18
Monitoring Locations	18
Monitoring Parameters, Frequency and Duration	19
Results and Observations.....	19
4. COMPARISON OF THE EM&A DATA WITH THE EIA	21
5. LANDSCAPE AND VISUAL.....	22
Monitoring Requirements	22
Results and Observations.....	22
6. ENVIRONMENTAL AUDIT.....	23
Site Audits	23
Review of Environmental Monitoring Procedures	23
Implementation Status of Environmental Mitigation Measures	23
Status of Waste Management	23
Implementation Status of Event Action Plans	24
Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution	24
7. COMMENT, CONCLUSIONS AND RECOMMENDATION	25
Comment on Overall EM&A Programme	25
Overall EM&A Data.....	25
Recommendations and Conclusions	26

LIST OF TABLES

Table I	Air Quality and Noise Monitoring Stations for this Project
Table II	Non-compliance Recorded for the Project during Construction Period
Table III	Summary Table for Key Information during Construction Period
Table 1.1	Key Project Contacts
Table 1.2	Air Quality and Noise Monitoring Stations for this Project
Table 1.3	Air Quality Monitoring Schedule during Construction Period
Table 1.4	Noise Monitoring Schedule during Construction Period
Table 2.1	EIA Predictions of 1-hr TSP and 24-hr TSP Average Levels
Table 2.2	Baseline Average TSP levels and Limit Level for Monitoring Stations
Table 2.3	Locations for Air Quality Monitoring
Table 2.4	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.5	Summary of 1-hr and 24-hr TSP Monitoring Results in the Construction Period
Table 2.6	Major Dust Sources Identified at Air Sensitive Receivers
Table 3.1	EIA Predictions of Noise Levels
Table 3.2	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.3	Noise Monitoring Stations
Table 3.4	Noise Monitoring Parameters, Frequency and Duration
Table 3.5	Summary of Noise Monitoring Results in the Construction Period
Table 3.6	Major Noise Sources Identified at Noise Sensitive Receivers

LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 2	Location of Air Quality Monitoring Stations under this Project
Figure 3	Location of Noise Monitoring Stations under this Project
Figure 4	Location of Wind Monitoring Station
Figure 5	Management Structure

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
B	Weather Information
C	Graphical Presentations for 1-hour TSP Monitoring
D	Graphical Presentations for 24-hour TSP Monitoring
E	Graphical Presentation for Noise Monitoring
F	Summary of Exceedance
G	Event Action Plans
H	Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
I	Summary of Waste Generation and Disposal Records
J	Summary of Environmental Mitigation Implementation Schedule (EMIS)
K	Construction Programme of Contract KL/2012/03

EXECUTIVE SUMMARY

Introduction

1. This is the Final Environmental Monitoring and Audit (EM&A) Report prepared by Wellab Ltd. for “Contract No. KL/2012/03 - Kai Tak Development – Stage 4 Infrastructure at Former North Apron Area” (hereafter referred to as “the Project”). This contract comprises the construction of Schedule 2 Designated Projects (DP) Road D2 & Sewage Pumping Station PS2 and PS-NPS which forms a part of the works under two Environmental Permits (EP), EP-337/2009 and EP-344/2009. The title of the designated projects under Environmental Permit No.: EP-344/2009 is “New sewage pumping stations serving Kai Tak Development” and under Environmental Permit No.: EP-337/2009 is “New distributor roads serving the planned Kai Tak Development”.
2. The Proposal for Cessation of Construction Phase EM&A Works at Road D2 for Environmental Permits (EP) No.: EP-337/2009 was approved by the EPD on 15th April 2019. The impact environmental monitoring has been ceased since 15th April 2019. The As-built drawing for Road D2 was submitted to EPD on 13rd August 2019. Weekly site inspection, Landscape and Visual Monitoring and reporting for Environmental Permits (EP) No.: EP-337/2009 have been ceased since 15th August 2019.
3. The construction works undertaken by Contract No. KL/2012/03 under EP No.: EP-344/2009 have been completed. Sewage Pumping Station, PS-NPS and PS2, were handed over to Drainage Services Department for operation on 31st July 2019 and 2nd January 2020 respectively. As all construction activities have been completed, no further environmental impact due to this Contract would be anticipated. As-built drawings for PS-NPS and PS2 were submitted to EPD on 27th July 2020. Weekly site inspection, Landscape and Visual Monitoring and reporting for Environmental Permit (EP) No.: EP-344/2009 have been ceased since 1st August 2020.
4. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table I** (see **Figure 2 and 3** for their locations).

Table I Air Quality and Noise Monitoring Stations for this Project

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations
Air Quality Monitoring Stations		
AM2 - Lee Kau Yan Memorial School	Yes	AM2(A) – Ng Wah Catholic Secondary School ⁽¹⁾
AM3 – Sky Tower	No	AM3(A) – Holy Trinity Bradbury Centre AM3(B) – Family Planning Association of Hong Kong ⁽²⁾
AM4 – Grand Waterfront	No	AM4(A) – EMSD Workshop ⁽³⁾ AM4(B) – Ma Tau Kok Road (next to EMSD workshops) ⁽³⁾ AM4(C) – New Pumping Station ⁽³⁾
AM5 – CCC Kei To Secondary School	No	AM5(A) – Po Leung Kuk Ngan Po Ling College ⁽⁴⁾

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations
AM6 – Site 1B4 (Planned)		N/A
Noise Monitoring Stations		
M6 – Holy Carpenter Primary School	No	M6(A) – Oblate Primary School ⁽⁵⁾
M7 – CCC Kei To Secondary School	Yes	N/A
M8 – Po Leung Kuk Ngan Po Ling College	No	M8(A) – Po Leung Kuk Ngan Po Ling College (Site Boundary) ⁽⁶⁾
M9 – Tak Long Estate ⁽⁷⁾	Yes	N/A
M10 – Site 1B4 (Planned)		N/A

Remarks:

- “Yes” – Monitoring station is the same as that stated in EM&A Manual.
- “No” – Monitoring station is not the same as that stated in EM&A Manual. Request for carrying monitoring works at the monitoring stations stated in EM&A Manual was rejected by owner of premise. Alternative monitoring stations were proposed by the ET of Schedule 3 EIA and approved by the EPD.
- N/A – No alternative monitoring station is required.
- (1) AM2(A) – The permission of air quality works (24-hour TSP) at station AM2 was denied and the monitoring works were resumed at the alternative station – AM2(A) in August 2017.
- (2) AM3(B) – The permission of air quality monitoring works (24-hour TSP) at station AM3(A) was denied in November 2017, the monitoring works were resumed at the alternative station – AM3(B) in December 2017.
- (3) AM4(A) – EMSD Workshop was cancelled due to unsuccessful accessibility of the facility in December 2016. 1-hr TSP monitoring was conducted at AM4(B) – Ma Tau Kuk Road (next to EMSD workshop) temporarily and 24-hr TSP monitoring was conducted at AM4(C) – New Pumping Station under Contract No. KL/2012/03 in March 2017.
- (4) AM5(A) – Po Leung Kuk Ngan Po Ling College was cancelled because no permission was granted from the premise in March 2017. Air quality monitoring was carried out at AM5 – CCC Kei To Secondary School in April 2017.
- (5) Construction noise monitoring at Station M6 – Holy Carpenter Primary School was rejected by the premise owner on 6th October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6A – Oblate Primary School since 10th October 2014 onwards.
- (6) Noise monitoring at M8 – Po Leung Kuk Ngan Po Ling College was cancelled due to no permission was granted from the premise. Noise monitoring was carried out at M8(A) – Po Leung Kuk Ngan Po Ling College (Site Boundary) temporarily from 21st November 2018. The proposal for alternative position of M8 (remark as M8(A)) was agreed by IEC and adopted on 20th March 2019.
- (7) The residential buildings at planned noise monitoring stations M9 – Site 1B1 (named as Tak Long Estate) had been established and being occupied at the end of December 2013. The Baseline Environmental Monitoring Report for the monitoring stations M9 – Site 1B1 (named as Tak Long Estate) has been submitted to EPD in July 2014 and the impact noise monitoring at M9 was commenced from April 2014.

Environmental Monitoring Works

5. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
6. Summary of the non-compliance during construction period for the Project is tabulated in **Table II**.

Table II Non-compliance Recorded for the Project during Construction Period

Parameter	No. of Project-related Exceedance		Action Taken
	Action Level	Limit Level	
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	1	0	Refer to Appendix H

1-hour TSP Monitoring

7. 1-hour TSP monitoring was conducted as scheduled during construction period. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

8. 24-hour TSP monitoring was conducted as scheduled during construction period. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

9. All construction noise monitoring was conducted as scheduled during construction period. One Action Level exceedance was recorded during the whole construction period due to documented complaint. No Project-related Limit Level exceedance was recorded.

Environmental Licenses and Permits

10. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Environmental Permits No.: EP-344/2009 and EP-337/2009 were issued on 23rd April 2009.
11. Registration of Chemical Waste Producer (Waste Producer Number: 5213-286-K2958-05).

Environmental Mitigation Implementation Schedule

12. Air quality, noise and landscape and visual would be the key environmental issues and mitigation measures shall be implemented during the construction phase. Details of the implementation of mitigation measures are provided in the **Appendix J**.

Summary of Complaints and Prosecutions

13. 3 nos. of environmental-related complaints were recorded at any of the site portions since the commencement of this Contract. The Summary of Complaint Log is presented in **Appendix H**.

Key Information during Construction Period

14. The construction program for the Project is provided in **Appendix K**.
15. Summary of key information during construction period is tabulated in **Table III**.

Table III Summary Table for Key Information during Construction Period

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	3	Noise Nuisance / Waste Disposal / Dust Emission / Muddy Water Discharge	Details refer to Appendix H	Closed	---
Reporting Changes	0	---	N/A	N/A	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 4 Infrastructure at Former North Apron Area is one of the construction stages of KTD. Schedule 2 DPs in this Project include new distributor roads serving the planned KTD and new sewage pumping stations serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2 Two Environmental Permits (EPs) No.: EP-344/2009 and EP-337/2009 were also issued to the Permit Holder Civil Engineering and Development Department on 23rd April 2009 for new sewage pumping stations serving the planned KTD and new distributor roads serving the planned KTD respectively.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to identify the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and recommend possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4th April 2009.
- 1.4 Wellab Limited (Wellab) was commissioned by Kwan On Construction Co., Ltd. (the Contractor) on 1st January 2019 to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/03 - Stage 4 Infrastructure at Former North Apron Area. The construction work under KL/2012/03 comprises the construction of Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two EPs (EP-337/2009 and EP-344/2009).
- 1.5 Wellab Limited was commissioned by Kwan On Construction Co., Ltd. to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract was on 1st December 2013 for Road D2 (part), Sewage Pumping Station PS2 and PS NPS.
- 1.6 The Proposal for Cessation of Construction Phase EM&A Works at Road D2 for Environmental Permits (EP) No. EP-337/2009 was approved by the Environmental Protection Department (EPD) on 15th April 2019. The impact environmental monitoring has been ceased since 15th April 2019. The As-built drawing for Road D2 was submitted to EPD on 13 August 2019. Weekly site inspection, Landscape and Visual Monitoring and reporting for Environmental Permits (EP) No. EP-337/2009 have been ceased since 15 August 2019.
- 1.7 The construction works undertaken by Contract No. KL/2012/03 under EP No.: EP-344/2009 have been completed. Sewage Pumping Station, PS-NPS and PS2, were handed over to Drainage Services Department for operation on 31st July 2019 and 2nd January 2020 respectively. As all construction activities have been completed, no further environmental impact due to this Contract would be anticipated. The As-built drawing for PS-NPS and PS2 were submitted to EPD on 27th July 2020. Weekly site inspection, Landscape and Visual Monitoring and reporting for Environmental Permit (EP) No.: EP-344/2009 have been ceased since 1st August 2020. Therefore, this is the Final EM&A review report for

Environmental Permits (EP) No. EP-337/2009 and EP-344/2009 summarizing the EM&A works for the Project during construction period.

Project Organizations

- 1.8 Different parties with different levels of involvement in the project organization include:
- Project Proponent – Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer’s Representative (ER) – AECOM.
 - Environmental Team (ET) – Wellab Limited (WL).
 - Independent Environmental Checker (IEC) – Acuity Sustainability Consulting Limited (Acuity)
 - Contractor – Kwan On Construction Co., Ltd. (Kwan On).
- 1.9 The key contacts of the Project are shown in **Table 1.1** and **Figure 5**.

Table 1.1 Key Project Contacts

Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. C. K. Choi	Senior Engineer	3106 2583	3579 4512
AECOM	Engineer’s Representative	Mr. W. K. Leung	CRE	2798 0771	3013 8864
		Mr. Mickey Lee	RE		
Wellab	Environmental Team	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	3107 1388
		Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	
Acuity	Independent Environmental Checker	Mr. F. C. Tsang	Independent Environmental Checker	26988060	26989383
Kwan On	Contractor	Mr. P.H. Ho	Site Agent	2889 8675	2558 6900
				6146 6761 (Hotline telephone number)	

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
 - Action and Limit Levels for all environmental parameters;
 - Event Action Plans;
 - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table 1.2** (see **Figure 2 and 3** for their locations).

Table 1.2 Air Quality and Noise Monitoring Stations for this Project

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations
Air Quality Monitoring Stations		
AM2 - Lee Kau Yan Memorial School	Yes	AM2(A) – Ng Wah Catholic Secondary School ⁽¹⁾
AM3 – Sky Tower	No	AM3(A) – Holy Trinity Bradbury Centre AM3(B) – Family Planning Association of Hong Kong ⁽²⁾
AM4 – Grand Waterfront	No	AM4(A) – EMSD Workshop ⁽³⁾ AM4(B) – Ma Tau Kok Road (next to EMSD workshops) ⁽³⁾ AM4(C) – New Pumping Station ⁽³⁾
AM5 – CCC Kei To Secondary School	No	AM5(A) – Po Leung Kuk Ngan Po Ling College ⁽⁴⁾
AM6 – Site 1B4 (Planned)		N/A
Noise Monitoring Stations		
M6 – Holy Carpenter Primary School	No	M6(A) – Oblate Primary School ⁽⁵⁾
M7 – CCC Kei To Secondary School	Yes	N/A
M8 – Po Leung Kuk Ngan Po Ling College	No	M8(A) – Po Leung Kuk Ngan Po Ling College (Site Boundary) ⁽⁶⁾
M9 – Tak Long Estate ⁽⁷⁾	Yes	N/A
M10 – Site 1B4 (Planned)		N/A

Remarks:

- “Yes” – Monitoring station is the same as that stated in EM&A Manual
- “No” – Monitoring station is not the same as that stated in EM&A Manual. Request for carrying monitoring works at the monitoring stations stated in EM&A Manual was rejected by owner of premise. Alternative monitoring stations were proposed by the ET of Schedule 3 EIA and approved by the EPD.
- N/A – No alternative monitoring station is required.
- (1) AM2(A) – The permission of air quality works (24-hour TSP) at station AM2 was denied and the monitoring works were resumed at the alternative station – AM2(A) in August 2017.
- (2) AM3(B) – The permission of air quality monitoring works (24-hour TSP) at station AM3(A) was denied in November 2017, the monitoring works were resumed at the alternative station – AM3(B) in December 2017.
- (3) AM4(A) – EMSD Workshop was cancelled due to unsuccessful accessibility of the facility in December 2016. 1-hr TSP monitoring was conducted at AM4(B) – Ma Tau Kok Road (next to EMSD workshop) temporarily and 24-hr TSP monitoring was conducted at AM4(C) – New Pumping Station under Contract No. KL/2012/03 in March 2017.
- (4) AM5(A) – Po Leung Kuk Ngan Po Ling College was cancelled because no permission was granted from the premise in March 2017. Air quality monitoring was carried out at AM5 – CCC Kei To Secondary School in April 2017.
- (5) Construction noise monitoring at Station M6 – Holy Carpenter Primary School was rejected by the premise owner on 6th October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6A – Oblate Primary School since 10th October 2014 onwards.
- (6) Noise monitoring at M8 – Po Leung Kuk Ngan Po Ling College was cancelled due to no permission was granted from the premise. Noise monitoring was carried out at M8(A) – Po Leung Kuk Ngan Po Ling College (Site Boundary) temporarily from 21st November 2018. The proposal for alternative position of M8 (remark as M8(A)) was agreed by IEC and adopted on 20th March 2019.
- (7) The residential buildings at planned noise monitoring stations M9 – Site 1B1 (named as Tak Long Estate) had been established and being occupied at the end of December 2013. The Baseline Environmental Monitoring Report for the monitoring stations M9 – Site 1B1 (named as Tak Long Estate) has been submitted to EPD in July 2014 and the impact noise monitoring at M9 was commenced from April 2014.

1.12 According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual

under the EP, has been conducted in Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010.

- 1.13 The impact monitoring data under Contract No. KLN/2010/04 under Schedule 3 of KTD were adopted for the Project since 1st December 2013. As Contract No. KLN/2010/04 was superseded by Contract No. KLN/2013/16 in March 2014, all impact environmental monitoring results under Contract No. KLN/2013/16 were adopted for the Project from March 2014 to March 2017.
- 1.14 Contract no. KLN/2013/16 was superseded by Contract No. KLN/2016/09 in March 2017. All impact environmental monitoring results under Contract No. KLN/2016/09 were adopted for this project since March 2017 until the approach for adoption of all impact environmental monitoring results under Schedule 3 of KTD for this project were rearranged. Subsequently, the impact environmental monitoring works were carried out under this project with approval from EPD, Project Proponent (CEDD), RE and IEC with the environmental monitoring requirements as stipulated in Schedule 2 Designated Project (DP) “New Distributor Roads Serving the Planned KTD” and “New Sewage Pumping Stations Serving the Planned KTD” under Section 2 of KTD EM&A Manual for EP-337/2009 and EP-344/2009.
- 1.15 **Table 1.3** and **Table 1.4** summarizes the environmental monitoring schedule for monitoring stations during construction period.

Table 1.3 Air Quality Monitoring Schedule during Construction Period

Station	Monitoring date		Monitoring results provided by
	From	To	
<i>1-hour average TSP levels</i>			
AM2 – Lee Kau Yan Memorial School	December 2013	February 2014	KLN/2010/04
	March 2014	March 2017	KLN/2013/16
	March 2017	June 2017	KLN/2016/09
	June 2017	April 2019	KL/2012/03
AM3(A) - Holy Trinity Bradbury Centre	December 2013	February 2014	KLN/2010/04
	March 2014	March 2017	KLN/2013/16
	March 2017	June 2017	KLN/2016/09
	June 2017	April 2019	KL/2012/03
AM4(A) – EMSD Workshops	December 2013	February 2014	KLN/2010/04
	March 2014	December 2016	KLN/2013/16
AM4(B) – Ma Tau Kok Road (next to EMSD workshops)	January 2017	March 2017	KLN/2013/16
	March 2017	March 2017	KLN/2016/09

AM4(C) – New Pumping Station	April 2017	May 2017	KLN/2016/09
	May 2017	April 2019	KL/2012/03
AM5(A) – Po Leung Kuk Ngan Po Ling College	December 2013	February 2014	KLN/2010/04
	March 2014	March 2017	KLN/2013/16
	March 2017	April 2017	KLN/2016/09
AM5 – CCC Kei To Secondary School	April 2017	June 2017	KLN/2016/09
	June 2017	April 2019	KL/2012/03
<i>24-hour average TSP levels</i>			
AM2 – Lee Kau Yan Memorial School	December 2013	February 2014	KLN/2010/04
	March 2014	March 2017	KLN/2013/16
	March 2017	August 2017	KLN/2016/09
AM2(A) – Ng Wah Catholic Secondary School	August 2017	April 2019	KL/2012/03
AM3(A) - Holy Trinity Bradbury Centre	December 2013	February 2014	KLN/2010/04
	March 2014	March 2017	KLN/2013/16
	March 2017	November 2017	KLN/2016/09
AM3(B) – Family Planning Association of Hong Kong	December 2017	April 2019	KL/2012/03
AM4(A) – EMSD Workshops	December 2013	February 2014	KLN/2010/04
	March 2014	December 2016	KLN/2013/16
AM4(C) – New Pumping Station	March 2017	May 2017	KLN/2016/09
	May 2017	April 2019	KL/2012/03
AM5(A) – Po Leung Kuk Ngan Po Ling College	December 2013	February 2014	KLN/2010/04
	March 2014	March 2017	KLN/2013/16
AM5 – CCC Kei To Secondary School	April 2017	June 2017	KLN/2016/09
	June 2017	April 2019	KL/2012/03

Table 1.4 Noise Monitoring Schedule during Construction Period

Stations	Monitoring date		Monitoring results provided by
	From	To	
M6 – Holy Carpenter Primary School	December 2013	February 2014	KLN/2010/04
	March 2014	October 2014	KLN/2013/16
M6(A) – Oblate Primary School	October 2014	March 2017	KLN/2013/16
	March 2017	May 2017	KLN/2016/09
	May 2017	April 2019	KL/2012/03
M7 – CCC Kei To Secondary School	December 2013	February 2014	KLN/2010/04
	March 2014	March 2017	KLN/2013/16
	March 2017	June 2017	KLN/2016/09
	June 2017	April 2019	KL/2012/03
M8 – Po Leung Kuk Ngan Po Ling College	December 2013	February 2014	KLN/2010/04
	March 2014	March 2017	KLN/2013/16
	March 2017	May 2017	KLN/2016/09
	May 2017	November 2018	KL/2012/03
M8(A) – Po Leung Kuk Ngan Po Ling College (Site Boundary)	November 2018	April 2019	KL/2012/03
M9 – Tak Long Estate	April 2014	March 2017	KLN/2013/16
	March 2017	May 2017	KLN/2016/09
	May 2017	April 2019	KL/2012/03

2. AIR QUALITY

Prediction and Evaluation of Environmental Impact

- 2.1 The maximum cumulative 1-hour and 24-hour average Total Suspended Particulates (TSP) levels for construction of the Project were predicted and evaluated during EIA period. The **Table 2.1** summarizes the EIA predictions during construction period.

Table 2.1 EIA Predictions of 1-hr TSP and 24-hr TSP Average Levels

Station	Predicted Average TSP conc.	
	Scenario 1 (Mid 2009 to Mid 2013), $\mu\text{g}/\text{m}^3$	Scenario 2 (Mid 2013 to Late 2016), $\mu\text{g}/\text{m}^3$
<i>1-hour average TSP levels</i>		
AM2 – Lee Kau Yan Memorial School	290	312
AM3(A) – Holy Trinity Bradbury Centre	217	247
AM4(A) – EMSD Workshops	246	258
AM4(B) – Ma Tau Kok Road (next to EMSD workshops) ⁽³⁾	N/A	N/A
AM4(C) – New Pumping Station ⁽³⁾	N/A	N/A
AM5 – CCC Kei To Secondary School ⁽⁴⁾	163	220
AM5(A) – Po Leung Kuk Ngan Po Ling College	159	221
<i>24-hour average TSP levels</i>		
AM2 – Lee Kau Yan Memorial School	145	169
AM2(A) – Ng Wah Catholic Secondary School ⁽¹⁾	N/A	N/A
AM3(A) – Holy Trinity Bradbury Centre	106	138
AM3(B) – Family Planning Association of Hong Kong ⁽²⁾	N/A	N/A
AM4(A) – EMSD Workshops	143	152
AM4(C) – New Pumping Station ⁽³⁾	143	152
AM5 – CCC Kei To Secondary School ⁽⁴⁾	106	127
AM5(A) – Po Leung Kuk Ngan Po Ling College	103	128

Remarks:

- (1) AM2(A) – The permission of air quality works (24-hour TSP) at station AM2 was denied and the monitoring works were resumed at the alternative station – AM2(A) in August 2017.
- (2) AM3(B) – The permission of air quality monitoring works (24-hour TSP) at station AM3(A) was denied in November 2017, the monitoring works were resumed at the alternative station – AM3(B) in December 2017.
- (3) AM4(A) – EMSD Workshop was cancelled due to unsuccessful accessibility of the facility in December 2016. 1-hr TSP monitoring was conducted at AM4(B) – Ma Tau Kuk Road (next to EMSD workshop) temporarily and 24-hr TSP monitoring was conducted at AM4(C) – New Pumping Station under Contract No. KL/2012/03 in March 2017.
- (4) AM5(A) – Po Leung Kuk Ngan Po Ling College was cancelled because no permission was granted from the premise in March 2017. Air quality monitoring was carried out at AM5 – CCC Kei To Secondary School in April 2017.

Baseline Condition

- 2.2 Baseline air quality monitoring was conducted at the designated monitoring stations. The baseline data was used for the Project to derive the Action/Limit Level. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.
- 2.3 The baseline 1-hr average TSP level, 24-hr average TSP level and the Action and Limit Levels at each designated air quality monitoring stations are presented in **Table 2.2**.

Table 2.2 Baseline Average TSP levels and Limit Level for Monitoring Stations

Station	Average TSP conc.		
	Average TSP Concentration, $\mu\text{g}/\text{m}^3$ (Range)	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
<i>1-hour average TSP levels</i>			
AM2 – Lee Kau Yan Memorial School	147.9 (64.4 – 216.8)	346	500
AM3(A) - Holy Trinity Bradbury Centre	155.2 (108.4 – 196.3)	351	
AM4(A) – EMSD Workshops	186.8 (156.3 – 213.0)	371	
AM4(B) – Ma Tau Kok Road (next to EMSD workshops) ⁽³⁾			
AM4(C) – New Pumping Station ⁽³⁾			
AM5 – CCC Kei To Secondary School ⁽⁴⁾	145.8 (77.5 – 203.0)	345	
AM5(A) – Po Leung Kuk Ngan Po Ling College			
<i>24-hour average TSP levels</i>			
AM2 – Lee Kau Yan Memorial School	42.0 (26.7 – 57.1)	157	260
AM2(A) – Ng Wah Catholic Secondary School ⁽¹⁾			
AM3(A) - Holy Trinity Bradbury Centre	56.3 (30.2 – 82.5)	167	
AM3(B) – Family Planning Association of Hong Kong ⁽²⁾			
AM4(A) – EMSD Workshops	88.3 (43.0 – 137.3)	187	
AM4(C) – New Pumping Station ⁽³⁾			
AM5 – CCC Kei To Secondary School ⁽⁴⁾	39.6 (22.6 – 68.7)	156	
AM5(A) – Po Leung Kuk Ngan Po Ling College			

Remarks:

- (1) AM2(A) – The permission of air quality works (24-hour TSP) at station AM2 was denied and the monitoring works were resumed at the alternative station – AM2(A) in August 2017.
- (2) AM3(B) – The permission of air quality monitoring works (24-hour TSP) at station AM3(A) was denied in November 2017, the monitoring works were resumed at the alternative station – AM3(B) in December 2017.
- (3) AM4(A) – EMSD Workshop was cancelled due to unsuccessful accessibility of the facility in December 2016. 1-hr TSP monitoring was conducted at AM4(B) – Ma Tau Kuk Road (next to EMSD workshop) temporarily and 24-hr TSP monitoring was conducted at AM4(C) – New Pumping Station under Contract No. KL/2012/03 in March 2017.
- (4) AM5(A) – Po Leung Kuk Ngan Po Ling College was cancelled because no permission was granted from the premise in March 2017. Air quality monitoring was carried out at AM5 – CCC Kei To Secondary School in April 2017.

Monitoring Requirements

- 2.4 According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.5 Impact dust monitoring was conducted at the air quality monitoring stations, AM2 - Lee Kau Yan Memorial School, AM2(A) – Ng Wah Catholic Secondary School, AM3(A) - Holy Trinity Bradbury Centre, AM3(B) – Family Planning Association of Hong Kong, AM4(A) – EMSD Workshops, AM4(B) – Ma Tau Kok Road (next to EMSD workshops), AM4(C) – New Pumping Station, AM5 – CCC Kei To Secondary School and AM5(A) – Po Leung Kuk Ngan Po Ling College.
- 2.6 The 24-hour TSP monitoring at AM2 was unavailable due to rejection by the premises owner and therefore an alternative monitoring station AM2(A) was proposed and adopted for subsequent impact monitoring starting in August 2017.
- 2.7 The 24-hour TSP monitoring at AM3(A) was unavailable due to rejection by the premises owner in November 2017 and therefore an alternative monitoring station AM3(B) was proposed and adopted for subsequent impact monitoring starting in December 2017.
- 2.8 The air quality monitoring at AM4(A) was unavailable due to unsuccessful accessibility of the facility in December 2016 and therefore an alternative monitoring station AM4(B) was proposed and adopted for 1-hour TSP monitoring temporarily from January 2017 to March 2017. An alternative monitoring station AM4(C) was also proposed and adopted for subsequent impact monitoring starting in March 2017.
- 2.9 The air quality monitoring at AM5(A) was unavailable due to rejection by the premises owner in March 2017 and therefore an alternative monitoring station AM5 was proposed and adopted for subsequent impact monitoring starting in April 2017.
- 2.10 **Table 2.3** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.3 Locations for Air Quality Monitoring

Monitoring Stations	Locations	Monitoring Parameter	Location of Measurement
AM2	Lee Kau Yan Memorial School	1-hour TSP & 24-hour TSP	Rooftop (about 8/F) Area
AM2(A)	Ng Wah Catholic Secondary School	24-hour TSP	Rooftop (about 8/F) Area
AM3(A)	Holy Trinity Bradbury Centre	1-hour TSP & 24-hour TSP	Rooftop (about 8/F) Area
AM3(B)	Family Planning Association of Hong Kong	24-hour TSP	Rooftop (about 4/F) Area
AM4(A)	EMSD Workshops	1-hour TSP & 24-hour TSP	Rooftop (about 6/F) Area
AM4(B)	Ma Tau Kok Road (next to EMSD workshops)	1-hour TSP	N/A
AM4(C)	New Pumping Station	1-hour TSP & 24-hour TSP	Rooftop (about 6/F) Area
AM5	CCC Kei To Secondary School	1-hour TSP & 24-hour TSP	Rooftop (about 10/F) Area
AM5(A)	Po Leung Kuk Ngan Po Ling College	1-hour TSP & 24-hour TSP	Rooftop (about 10/F) Area
AM6	PA15	-	Site 1B4 (Planned)

Monitoring Parameters, Frequency and Duration

- 2.11 **Table 2.4** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period.

Table 2.4 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

Results and Observations

- 2.12 A summary of the impact air quality monitoring results in the construction period is given in **Table 2.5**.

Table 2.5 Summary of 1-hr and 24-hr TSP Monitoring Results in the Construction Period

Monitoring Station(s)	Average $\mu\text{g}/\text{m}^3$	Maximum $\mu\text{g}/\text{m}^3$	Minimum $\mu\text{g}/\text{m}^3$	Action Level $\mu\text{g}/\text{m}^3$	Limit Level $\mu\text{g}/\text{m}^3$
1-hour TSP					
AM2	132.4	345.6	19.1	346	500
AM3(A)	127.3	346.7	15.7	351	
AM4(A)	136.3	364.9	14.9	371	
AM4(B)	154.3	210.2	43.8		
AM4(C)	147.0	367.7	25.4		
AM5	127.9	327.3	23.8	345	
AM5(A)	117.0	338.2	9.9		
24-hour TSP					
AM2	70.0	152.0	15.2	157	260
AM2(A)	65.2	142.4	15.7		
AM3(A)	68.2	149.3	12.6	167	
AM3(B)	82.8	154.1	11.2		
AM4(A)	88.0	179.2	11.9	187	
AM4(C)	71.4	176.5	12.3		
AM5	41.3	117.0	9.2	156	
AM5(A)	40.6	112.3	12.7		

- 2.13 1-hour TSP monitoring was conducted as scheduled during construction period. No Action/Limit Level exceedance was recorded.
- 2.14 24-hour TSP monitoring was conducted as scheduled during construction period. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix F**.
- 2.15 The weather information during construction period is summarized in **Appendix B**.
- 2.16 The summary of exceedance record during construction period is shown in **Appendix F**. No exceedance was recorded for the air quality monitoring.
- 2.17 The summary of monitoring data and graphical presentation of 1-hr and 24-hr TSP air quality monitoring results during construction period are shown in **Appendix C** and **Appendix D** respectively.
- 2.18 According to our field observations, the major dust sources identified at the designated air quality monitoring stations are as follows:

Table 2.6 Major Dust Sources Identified at Air Sensitive Receivers

Station	Major Dust Sources
AM2 – Lee Kau Yan Memorial School	Road Traffic Dust Exposed site area and open stockpiles Site vehicle movement
AM2(A) – Ng Wah Catholic Secondary School	Road Traffic Dust Exposed site area and open stockpiles Excavation works Site vehicle movement
AM3(A) – Holy Trinity Bradbury Centre	Road Traffic Dust Exposed site area Excavation works Site vehicle movement
AM3(B) – Family Planning Association of Hong Kong	Road Traffic Dust Exposed site area Excavation works Site vehicle movement
AM4(A) – EMSD Workshops	Recycling Company Site Vehicle movement
AM4(B) – Ma Tau Kok Road (next to EMSD workshops)	Site vehicle movement
AM4(C) – New Pumping Station	Site vehicle movement
AM5 – CCC Kei To Secondary School	Road Traffic Dust
AM5(A) – Po Leung Kuk Ngan Po Ling College	Road Traffic Dust Excavation works at the site (Contract No.: 1/WSD/08(K)) facing Po Leung Kuk Ngan Po Ling College Excavation works at the site (Contract No.: 1/WSD/14(K)) facing Po Leung Kuk Ngan Po Ling College

3. NOISE

Prediction and Evaluation of Environmental Impact

- 3.1 The cumulative noise levels for construction of the Project were predicted and evaluated in the absence of mitigation measures during EIA period. The **Table 3.1** summarizes the EIA predictions during construction period.

Table 3.1 EIA Predictions of Noise Levels

Stations	Predicted Mitigated Construction Noise Levels during Normal Daytime Working Hour ($L_{eq(30min)}$ dB(A))
M6 – Holy Carpenter Primary School	47 – 86
M6(A) – Oblate Primary School ⁽¹⁾	47 - 64
M7 – CCC Kei To Secondary School	45 – 68
M8 – Po Leung Kuk Ngan Po Ling College	44 – 70
M8(A) – Po Leung Kuk Ngan Po Ling College (Site Boundary) ⁽²⁾	44 – 70
M9 – Tak Long Estate ⁽³⁾	Not Predicted in EIA Report

Remarks:

- (1) Construction noise monitoring at Station M6 – Holy Carpenter Primary School was rejected by the premise owner on 6th October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6A – Oblate Primary School since 10th October 2014 onwards.
- (2) Noise monitoring at M8 – Po Leung Kuk Ngan Po Ling College was cancelled due to no permission was granted from the premise. Noise monitoring was carried out at M8(A) – Po Leung Kuk Ngan Po Ling College (Site Boundary) temporarily from 21st November 2018. The proposal for alternative position of M8 (remark as M8(A)) was agreed by IEC on 20th March 2019.
- (3) The residential buildings at planned noise monitoring stations M9 – Site 1B1 (named as Tak Long Estate) had been established and being occupied at the end of December 2013. The Baseline Environmental Monitoring Report for the monitoring stations M9 – Site 1B1 (named as Tak Long Estate) has been submitted to EPD in July 2014 and the impact noise monitoring at M9 was commenced from April 2014.

Baseline Condition

- 3.2 The baseline noise level and the Noise Limit Level at each designated noise monitoring stations are presented in **Table 3.2**. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Table 3.2 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Stations	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
M6	63.9 (at 0700 – 1900 hrs on normal weekdays) /	70 ⁽²⁾ (at 0700 – 1900 hrs on normal weekdays)
M6(A)	63.9 (at 0700 – 1900 hrs on normal weekdays)	
M7	68.7 (at 0700 – 1900 hrs on normal weekdays)	
M8	61.9 (at 0700 – 1900 hrs on normal weekdays)	
M8(A) ⁽³⁾	61.9 (at 0700 – 1900 hrs on normal weekdays) 64.9 (at 0700 – 1900 hrs on	

	normal weekdays) (adopted since 20 March 2019)	
M9	59.9 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

Note:

- (1) The noise level due to the construction work (CNL) was calculated by the following formula:

$$CNL = 10 \log (10^{MNL/10} - 10^{BNL/10})$$
MNL = Measured Noise Level, BNL = Baseline Noise Level
- (2) Noise Limit Level is 65 dB(A) during school examination periods.
- (3) The Baseline Noise Level of Station M8 was adopted for alternative Station M8(A) temporarily until the baseline checking was completed. Since 20 March 2019, The Free Field noise measurement was adopted for Station M8(A) and its baseline reference noise level was adjusted with a correction of +3dB(A).

Monitoring Requirements

- 3.3 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements ($L_{eq(30 \text{ min.})}$) between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.4 Five designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at four designated monitoring stations (M6, M7, M8 and M9).
- 3.5 Construction noise monitoring at station M6 – Holy Carpenter Primary School was rejected by the premise owner on 6th October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6(A) - Oblate Primary School since 10th October 2014 to carry out the monitoring works.
- 3.6 The construction noise monitoring station M8 - Po Leung Kuk Ngan Po Ling College was rejected by the premises owner on 12th November 2018. An alternative monitoring station M8(A) was agreed by IEC on 20th March 2019.
- 3.7 **Table 3.3** describes the noise monitoring locations, which are also depicted in **Figure 3**.

Table 3.3 Noise Monitoring Stations

Monitoring Stations	Locations	Location of Measurement
M6	Holy Carpenter Primary School	Rooftop (about 7/F) Area
M6(A) ⁽¹⁾	Oblate Primary School	Rooftop (about 7/F) Area
M7	CCC Kei To Secondary School	Rooftop (about 8/F) Area
M8	Po Leung Kuk Ngan Po Ling College	Staircase Area (about 9/F)
M8(A) ⁽²⁾	Po Leung Kuk Ngan Po Ling College (Site Boundary)	Ground Level (at a position 3m above the ground)
M9 ⁽³⁾	Tak Long Estate	Car Park Building (about 2/F)
M10 ⁽⁴⁾	Site 1B4 (Planned)	-

Remarks:

- (1) Construction noise monitoring at Station M6 – Holy Carpenter Primary School was rejected by the premise owner on 6th October 2014. The monitoring station has been relocated at a proposed alternative noise

- monitoring station M6A – Oblate Primary School since 10th October 2014 onwards.
- (2) Noise monitoring at M8 – Po Leung Kuk Ngan Po Ling College was cancelled due to no permission was granted from the premise. Noise monitoring was carried out at M8(A) – Po Leung Kuk Ngan Po Ling College (Site Boundary) temporarily from 21st November 2018. The proposal for alternative position of M8 (remark as M8(A)) was agreed by IEC on 20th March 2019.
 - (3) The residential buildings at planned noise monitoring stations M9 – Site 1B1 (named as Tak Long Estate) had been established and being occupied at the end of December 2013. The Baseline Environmental Monitoring Report for the monitoring stations M9 – Site 1B1 (named as Tak Long Estate) has been submitted to EPD in July 2014 and the impact noise monitoring at M9 was commenced from April 2014.
 - (4) The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Parameters, Frequency and Duration

Table 3.4 summarizes the monitoring parameters, frequency and total duration of monitoring.

Table 3.4 Noise Monitoring Parameters, Frequency and Duration

Monitoring Stations	Parameter	Period	Frequency	Measurement
M6 M7 M8 M9	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade
M6(A) M8(A)	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Free Field

Results and Observations

- 3.8 A summary of the noise monitoring results in the construction period is given in **Table 3.5**.

Table 3.5 Summary of Noise Monitoring Results in the Construction Period

Noise Monitoring Station	Range, L _{eq} (30 min.) dB(A)	Action Level	Limit Level, L _{eq} (30 min.) dB(A)
M6	47.6 – 69.8	When one documented complaint is received	70* dB(A) (at 0700 to 1900 hrs on normal weekdays)
M6(A)	47.6 – 69.8		
M7	52.4 – 69.4		
M8	45.6 – 71.9		
M8(A)	59.5 – 69.5		
M9	46.6 – 75.0		75 dB(A) (at 0700 to 1900 hrs on normal weekdays)

Remark: *70 dB(A) and 65 dB(A) for schools during normal teaching periods and school examination periods, respectively.

- 3.9 Noise monitoring results and graphical presentations are shown in **Appendix E**.
- 3.10 All construction noise monitoring was conducted as scheduled during construction period.

One Action Level exceedance was recorded during the whole construction period due to documented complaint. No project-related Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix F**.

3.11 The major noise sources identified at the designated noise monitoring stations are as follows:

Table 3.6 Major Noise Sources Identified at Noise Sensitive Receivers

Monitoring Stations	Locations	Major Noise Sources
M6	Holy Carpenter Primary School	Road and marine traffic Noise
M6(A)	Oblate Primary School	Road and marine traffic Noise
M7	CCC Kei To Secondary School	Road and marine traffic Noise Excavation works at the site (Contract No.: 1/WSD/08(K)) facing Po Leung Kuk Ngan Po Ling College
M8	Po Leung Kuk Ngan Po Ling College	Excavation works at the site (Contract No.: 1/WSD/14(K)) facing Po Leung Kuk Ngan Po Ling College
M8(A)	Po Leung Kuk Ngan Po Ling College (Site Boundary)	
M9	Tak Long Estate	Traffic Noise Construction works

4. COMPARISON OF THE EM&A DATA WITH THE EIA

Air Quality

- 4.1 The maximum predicted cumulative 1-hour and 24-hour average TSP levels for construction of the Project were predicted by EIA Report as shown in **Table 2.1**. Based on the results of prediction, no exceedance of 1-hour average and 24-hour average TSP is predicted at the ASRs at 1.5m above ground. The graphical presentation of 1-hour average and 24-hour average TSP impact monitoring data during construction period were shown in **Appendix C and D** respectively. One air quality complaint from EPD was received by the Project during the construction period and the complaint details is shown in **Appendix H**.

Noise

- 4.2 The cumulative mitigated construction noise levels at NSRs during normal daytime working hours for the project has been predicted by EIA Report as shown in **Table 3.1**. Noise reduction from the use of mitigation measures are included quiet plant, noise barrier and enclosure for construction plants. No exceedance over daytime construction noise criteria are predicted at the NSRs. The graphical presentation of noise impact monitoring data during construction period were shown in **Appendix E**. One noise complaint from EPD was received by the Project during the construction period and the complaint details is shown in **Appendix H**.
- 4.3 No Project-related exceedance at the monitoring stations (Air Quality and Noise) was recorded during the construction period. Detail of the non-projected related exceedances is provided in **Appendix F**.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

- 5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.
- 5.2 The audit on landscape and visual mitigation measures as recommended in the approved EIA report for the Kai Tak Development (KTD) (AEIAR-130/2009) will remain on-going after the cessation of EM&A Programme (Construction Phase). The site inspection and audit for landscape and visual impact and landscape and visual mitigation measures will be continued until the end of the 24-month establishment period.

Results and Observations

- 5.3 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in Monthly EM&A Reports.
- 5.4 No non-compliance was recorded during the construction period. The implementation status for Landscape and Visual mitigation measure is provided on **Appendix J**.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. No non-compliance was observed during the site audits throughout the construction period.

Review of Environmental Monitoring Procedures

- 6.2 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations, within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Implementation Status of Environmental Mitigation Measures

- 6.3 The mitigation measures detailed in the EM&A Manual were implemented throughout the whole construction period. A summary of the EMIS is provided in **Appendix J**.
- 6.4 Observations and recommendations recorded during the site audits were summarized in each of the Monthly EM&A Reports.

Status of Waste Management

- 6.5 The amount of wastes generated by the major site activities of this Project during construction period is shown in **Appendix I**.
- 6.6 The Contractor is advised to take photo and inspection records to ensure that all dump trucks have the skip fully covered before leaving the site.
- 6.7 Most of the necessary mitigation measures have been implemented and recommended, follow-up actions have been discharged by the Contractor regarding to waste management in the reporting period. Observations and recommendations recorded during the site audits were summarized in each of the Monthly EM&A Report.

Implementation Status of Event Action Plans

- 6.8 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix G**.

1-hr TSP Monitoring

- 6.9 No Action/Limit Level exceedance was recorded during construction period.

24-hr TSP Monitoring

- 6.10 No Action/Limit Level exceedance was recorded during construction period.

Construction Noise

- 6.11 One Action Level exceedance was recorded during the whole construction period due to documented complaint, the complaint details are shown in **Appendix H**. No project-related Limit Level exceedance was recorded, summary of exceedance is show in **Appendix F**.

Landscape and visual

- 6.12 No non-compliance was recorded during construction period.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

- 6.13 3 nos. of environmental-related complaints, prosecution or summons were recorded at any of the site portions. The effectiveness of mitigation measure implemented by the Contractor for each complaint was observed to be satisfactory. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix H**.

7. COMMENT, CONCLUSIONS AND RECOMMENDATION

Comment on Overall EM&A Programme

- 7.1 The EM&A Programme requires construction phase monitoring for air quality, air-borne construction noise, landscape & visual and environmental site audit. Timely implementation of mitigation measures were carried out according to the environmental data obtained during construction phase.
- 7.2 According to the information from RE and Contractor, the major construction activities under Environmental Permit (EP) No. EP-337/2009 were completed on 19th September 2018 and the cessation of EM&A Programme was approved by EPD on 15th April 2019. After the submission of the As-built drawing for Road D2 to EPD on 13th August 2019, Weekly site inspection, Landscape and Visual Monitoring and reporting for Environmental Permit (EP) No. EP-337/2009 have been ceased since 15th August 2019.
- 7.3 The construction works undertaken by Contract No. KL/2012/03 under EP No.: EP-344/2009 have been completed. Sewage Pumping Station, PS-NPS and PS2, were handed over to Drainage Services Department for operation on 31st July 2019 and 2nd January 2020 respectively. As all construction activities have been completed, no further environmental impact due to this Contract would be anticipated. The As-built drawing for PS-NPS and PS2 were submitted to EPD on 27th July 2020. Weekly site inspection, Landscape and Visual Monitoring and reporting for Environmental Permit (EP) No.: EP-344/2009 have been ceased since 1st August 2020.
- 7.4 Therefore, there was no major construction activities after 2nd January 2020 and the future environmental concerns under Contract No. KL/2012/03. The weekly site inspections were effective to ensure the implementation and efficiency of the mitigation measures. As a result, environmental nuisance to the public could be reduced to minimal.
- 7.5 Therefore, the overall performance of the monitoring methodology adopted and environmental management system in this Project was effective.

Overall EM&A Data

- 7.6 Environmental monitoring works were performed during construction period and all monitoring results were checked and reviewed.

1-hour TSP Monitoring

- 7.7 1-hour TSP monitoring was conducted as scheduled during construction period. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

- 7.8 24-hour TSP monitoring was conducted as scheduled during construction period. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

- 7.9 All construction noise monitoring was conducted as scheduled during construction period.

One Action Level exceedance was recorded during the whole construction period due to documented complaint. No project-related Limit Level exceedance was recorded.

Landscape and visual

- 7.10 No non-compliance was recorded during construction period.


Complaint and Prosecution

- 7.11 3 nos. of environmental complaints were received during construction period.

Recommendations and Conclusions

- 7.12 The EM&A programme was found to be effective in monitoring impacts arising from the Project. The findings of the environmental monitoring program suggest that no adverse impacts on sensitive receivers were brought about by the Project. In conclusion the Project was environmentally acceptable in terms of air quality, noise levels since no exceedance of Action and Limit Levels were recorded for air quality and no Project-related exceedance of Limit Levels were recorded for construction noise throughout the Project with the proper implementation of mitigation measures, which is as predicted in the EIA.
- 7.13 With the success of the overall EM&A programme, the deterioration of the environment caused by the Project was cost-effectively identified and necessary prompt effective mitigation measures were implemented to avoid any unacceptable impacts.

FIGURES



附錄 1 (2頁中的第2頁)
ENCLOSURE 1 (SHEET 2 OF 2)


Period (Oct 2013 ~ Sep 2016) 1,080days

- new roads (1,630m) : Road D2 (1,052m), L6 (231m) & L19 (340m)
- reconstruction & widening of sections of existing footpaths
- associated footpaths, street lighting, traffic aids, water mains & landscaping works;
- 2 sewage pumping stations (PS2, NPS) - \$231.2M
- e1) twin rising mains (2,000m) - \$195.1M
- e2) gravity sewer (2,300m) - Ditto
- f1) stormwater drains : (i) road drains (3,600m)
- f2) (ii) box culverts (430m) : B5 2x(5x4x231m), B6 1x(3.4x 2.7x205m)
- g) ancillary works, including environmental mitigation measures & implementation of an EM&A programme.


CEDD CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

Title	KL/2012/03 - Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	Scale	N.T.S	Project No.	MA13056
	Site Layout Plan	Date	Oct - 19	Figure	1








Title	Contract No. KL/2012/03		Scale	Project	WELLAB
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area		N.T.S	No. MA13056	
	Air Quality Monitoring Stations under this Project		Date	Figure	
			Oct-19	2	




Title	Contract No. KL/2012/03		Scale	Project	WELLAB
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area		N.T.S	No. MA13056	
	Noise Monitoring Stations under this Project		Date	Figure	
			Oct - 19	3	



Title	Contract No. KL/2012/03		Scale	Project	
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area		N.T.S	No. MA13056	
	Location of Wind Data Monitoring Equipment		Date	Figure	
			Oct - 19	4	



Title	Contract No. KL/2012/03	Scale	N.T.S	Project No.	MA13056	
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	Date	Oct-20	Figure	5	
Management Structure						

**APPENDIX A
ACTION AND LIMIT LEVELS FOR AIR
QUALITY AND NOISE**

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM2	346	500
AM3(A)	351	
AM4(A)	371	
AM4(B)	371	
AM4(C)	371	
AM5	345	
AM5(A)	345	

Table A-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM2	157	260
AM2(A)	157	
AM3(A)	167	
AM3(B)	167	
AM4(A)	187	
AM4(B)	187	
AM4(C)	187	
AM5	156	
AM5(A)	156	

Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B
WEATHER INFORMATION

**APPENDIX B –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

I. General Information

Month	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Total Precipitation (mm)	Prevailing Wind Direction (Degrees)	Mean Wind Speed (km/h)
December 2013	16.1	63.0	88.3	30	24.9
January 2014	16.3	67.0	Trace	40	22.9
February 2014	15.5	82.0	39.5	50	26.6
March 2014	18.7	83.0	207.6	60	24.1
April 2014	22.6	86.0	132.4	80	20.6
May 2014	26.4	86.0	687.3	240	23.7
June 2014	29.0	80.0	436.6	230	18.8
July 2014	29.8	80.0	260.5	220	18.2
August 2014	29.0	81.0	548.2	240	17.7
September 2014	29.0	77.0	140.6	80	17.4
October 2014	26.2	71.0	109.8	100	24.3

**APPENDIX B –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

I. General Information

Month	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Total Precipitation (mm)	Prevailing Wind Direction (Degrees)	Mean Wind Speed (km/h)
November 2014	22.6	78.0	31.1	90	25.0
December 2014	16.3	67.0	44.7	20	30.5
January 2015	16.4	72.0	41.7	50	24.3
February 2015	17.5	78.0	32.0	40	22.2
March 2015	19.9	85.0	28.4	50	22.6
April 2015	23.6	77.0	64.5	20	18.2
May 2015	27.5	85.0	513.0	10	20.1
June 2015	29.7	80.0	302.1	220	20.3
July 2015	29.1	79.0	406.2	210	20.4
August 2015	29.3	78.0	143.3	220	12.8
September 2015	28.4	78.0	87.9	60	20.0

**APPENDIX B –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

I. General Information

Month	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Total Precipitation (mm)	Prevailing Wind Direction (Degrees)	Mean Wind Speed (km/h)
October 2015	26.0	77.0	168.3	80	23.0
November 2015	24.0	79.0	22.8	80	27.7
December 2015	18.6	76.0	64.3	20	26.2
January 2016	16.0	83.0	266.9	60	29.4
February 2016	15.5	74.0	24.8	20	21.3
March 2016	17.5	84.0	148.7	50	22.8
April 2016	23.6	89.0	211.4	40	17.1
May 2016	26.7	83.0	233.6	70	20.2
June 2016	29.4	82.0	347.4	220	18.0
July 2016	29.8	79.0	175.9	230	19.2
August 2016	28.4	84.0	532.7	60	17.1

**APPENDIX B –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

I. General Information

Month	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Total Precipitation (mm)	Prevailing Wind Direction (Degrees)	Mean Wind Speed (km/h)
September 2016	27.9	79.0	323.1	80	18.9
October 2016	26.8	80.0	624.4	70	26.3
November 2016	22.3	79.0	131.3	70	27.0
December 2016	19.6	70.0	6.6	70	26.7
January 2017	18.5	66.0	7.8	70	26.4
February 2017	17.0	65.0	19.9	60	26.7
March 2017	19.3	80.0	48.0	60	26.5
April 2017	23.3	69.0	58.8	70	20.1
May 2017	26.0	77.0	399.3	80	18.6
June 2017	28.8	78.0	656.0	240	23.0
July 2017	28.7	79.0	570.7	90	22.1

**APPENDIX B –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

I. General Information

Month	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Total Precipitation (mm)	Prevailing Wind Direction (Degrees)	Mean Wind Speed (km/h)
August 2017	29.3	70.0	489.1	230	20.7
September 2017	29.0	65.0	192.4	80	17.5
October 2017	26.3	57.0	99.6	70	32.8
November 2017	22.2	74.0	31.2	60	28.8
December 2017	17.8	54.0	Trace	70	29.6
January 2018	16.1	77.0	62.2	60	29.6
February 2018	16.8	70.0	4.5	50	23.7
March 2018	19.1	82.0	22.7	60	23.0
April 2018	22.6	83.0	28.1	70	16.1
May 2018	25.9	77.0	57.5	80	19.7
June 2018	28.6	80.0	458.8	230	24.8

**APPENDIX B –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

I. General Information



Month	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Total Precipitation (mm)	Prevailing Wind Direction (Degrees)	Mean Wind Speed (km/h)
July 2018	28.8	81.0	341.1	90	24.2
August 2018	28.6	81.0	6151.0	230	20.0
September 2018	28.0	78.0	383.3	90	19.5
October 2018	25.3	69.0	104.3	80	24.2
November 2018	22.9	78.0	73.4	70	29.1
December 2018	19.2	76.0	11.9	360	25.9
January 2019	18.1	76.0	4.7	60	22.8
February 2019	20.1	85.0	68.7	60	23.4
March 2019	21.0	84.0	186.5	60	24.5
April 2019	24.7	84.0	185.8	70	21.9

* The above information was extracted from the daily weather summary by Hong Kong Observatory.

** Trace means rainfall less than 0.05mm.

**APPENDIX C
GRAPHICAL PRESENTATION FOR 1-
HOUR TSP MONITORING**

1-hr TSP Concentration Levels





Title
 Contract No. KL/2012/03
 Kai Tak Development –Stage 4 Infrastructure at Former
 North Apron Area
 Graphical Presentation of 1-hour TSP Monitoring Results

Scale
 N.T.S
 Date
 Dec 13

Project
 No. MA13056
 Appendix
 C





1-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Dec 13	Appendix C	

1-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr 14	Appendix C	

1-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr 14	Appendix C	


1-hr TSP Concentration Levels





Title	Contract No. KLN/2013/16	Scale	N.T.S	Project No.	MA13056	
	Environmental Monitoring Works for Kai Tak Development	Date	May-Aug 14	Appendix	C	
Graphical Presentation of 1-hour TSP Monitoring Results						


1-hr TSP Concentration Levels





Title	Contract No. KLN/2013/16	Scale	N.T.S	Project No.	MA13056	 consulting . testing . research
	Environmental Monitoring Works for Kai Tak Development	Date	May-Aug 14	Appendix	C	
Graphical Presentation of 1-hour TSP Monitoring Results						

1-hr TSP Concentration Levels





Title	Contract No. KL/2012/03	Scale	Project No.	 <small>consulting . testing . research</small>
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	N.T.S	MA13056	
Graphical Presentation of 1-hour TSP Monitoring Results		Date	Appendix	
		Sep-Dec 14	C	

1-hr TSP Concentration Levels





Title	Contract No. KL/2012/03	Scale	N.T.S	Project No.	MA13056	
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area		Date	Sep-Dec 14	Appendix	
Graphical Presentation of 1-hour TSP Monitoring Results						

1-hr TSP Concentration Levels





Title Contract No. KLN/2013/16 Environmental Monitoring Works for Kai Tak Development Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr 15	Appendix C	


1-hr TSP Concentration Levels





Title Contract No. KLN/2013/16 Environmental Monitoring Works for Kai Tak Development Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr 15	Appendix C	


1-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Date May-Aug 15	Appendix C	

1-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Date May-Aug 15	Appendix C	

1-hr TSP Concentration Levels





Title	Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Graphical Presentation of 1-hour TSP Monitoring Results	Date Sep-Dec 15	Appendix C	


1-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Sep-Dec 15	Appendix C	

1-hr TSP Concentration Levels





Title	Contract No. KL/2012/03	Scale	Project	 <small>consulting . testing . research</small>
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	N.T.S	No. MA13056	
	Graphical Presentation of 1-hour TSP Monitoring Results	Date	Appendix	
		Jan-Apr 16	C	

1-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr 16	Appendix C	

1-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date May-Aug 16	Appendix C	

1-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date May-Aug 16	Appendix C	

1-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Sep-Dec 16	Appendix C	

1-hr TSP Concentration Levels




Title Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Contract No. KL/2012/03	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Date Sep-Dec 16	Appendix C		

1-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr 17	Appendix C	

1-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr 17	Appendix C	

1-hr TSP Concentration Levels





Title Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Contract No. KL/2012/03	Scale N.T.S	Project No. MA13056	
		Date May-Aug 17	Appendix C	

1-hr TSP Concentration Levels





Title Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Contract No. KL/2012/03	Scale N.T.S	Project No. MA13056	
		Date May-Aug 17	Appendix C	

1-hr TSP Concentration Levels





Title Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Contract No. KL/2012/03	Scale N.T.S	Project No. MA13056	 consulting . testing . research
		Date Sep-Dec 17	Appendix C	

1-hr TSP Concentration Levels





Title Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Contract No. KL/2012/03	Scale N.T.S	Project No. MA13056	
		Date Sep-Dec 17	Appendix C	

1-hr TSP Concentration Levels





Title Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Contract No. KL/2012/03	Scale N.T.S	Project No. MA13056	
		Date Jan-Apr 18	Appendix C	

1-hr TSP Concentration Levels





Title Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Contract No. KL/2012/03	Scale N.T.S	Project No. MA13056	
		Date Jan-Apr 18	Appendix C	

1-hr TSP Concentration Levels





Title Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Contract No. KL/2012/03	Scale N.T.S	Project No. MA13056	
		Date May-Aug 18	Appendix C	


1-hr TSP Concentration Levels





Title	Contract No. KL/2012/03	Scale	Project	
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	N.T.S	No. MA13056	
Graphical Presentation of 1-hour TSP Monitoring Results		Date	Appendix	
		May-Aug 18	C	


1-hr TSP Concentration Levels





Title	Contract No. KL/2012/03	Scale	Project	 consulting . testing . research
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	N.T.S	No. MA13056	
Graphical Presentation of 1-hour TSP Monitoring Results		Date	Appendix	
		Sep-Dec 18	C	


1-hr TSP Concentration Levels





Title Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Contract No. KL/2012/03	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Date Sep-Dec 18	Appendix C		

1-hr TSP Concentration Levels



Title	Contract No. KL/2012/03	Scale	Project	 <small>consulting . testing . research</small>
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	N.T.S	No. MA13056	
Graphical Presentation of 1-hour TSP Monitoring Results		Date	Appendix	
		Jan-Apr 19	C	



1-hr TSP Concentration Levels



Title	Contract No. KL/2012/03	Scale	Project	
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	N.T.S	No. MA13056	
Graphical Presentation of 1-hour TSP Monitoring Results		Date	Appendix	
		Jan-Apr 19	C	



**APPENDIX D
GRAPHICAL PRESENTATION FOR 24-
HOUR TSP MONITORING**

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Date Dec 13	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale	N.T.S	Project No.	MA13056	
	Date	Dec 13	Appendix	D	

24-hr TSP Concentration Levels



Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr 14	Appendix D	

24-hr TSP Concentration Levels





Title
 Contract No. KL/2012/03
 Kai Tak Development –Stage 4 Infrastructure at Former
 North Apron Area
 Graphical Presentation of 24-hour TSP Monitoring Results

Scale
 N.T.S
 Date
 Jan-Apr 14

Project
 No. MA13056
 Appendix
 D






24-hr TSP Concentration Levels





Title Contract No. KLN/2013/16 Environmental Monitoring Works for Kai Tak Development Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date May-Aug 14	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KLN/2013/16 Environmental Monitoring Works for Kai Tak Development Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Date May-Aug 14	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Sep-Dec 14	Appendix D	

24-hr TSP Concentration Levels





Title	Contract No. KL/2012/03	Scale	N.T.S	Project No.	MA13056	 consulting . testing . research
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area		Date	Sep-Dec 14	Appendix	
Graphical Presentation of 24-hour TSP Monitoring Results						

24-hr TSP Concentration Levels





Title Contract No. KLN/2013/16 Environmental Monitoring Works for Kai Tak Development Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date Jan-Apr 15	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KLN/2013/16 Environmental Monitoring Works for Kai Tak Development Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr 15	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date May-Aug 15	Appendix D	

24-hr TSP Concentration Levels





Title	Contract No. KL/2012/03	Scale	N.T.S	Project No.	MA13056	
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	Date	May-Aug 15	Appendix	D	
Graphical Presentation of 24-hour TSP Monitoring Results						


24-hr TSP Concentration Levels





Title	Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	Scale N.T.S	Project No. MA13056	
	Graphical Presentation of 24-hour TSP Monitoring Results	Date Sep-Dec 15	Appendix D	


24-hr TSP Concentration Levels





Title	Contract No. KL/2012/03	Scale	Project No.	 consulting . testing . research
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	N.T.S	MA13056	
Graphical Presentation of 24-hour TSP Monitoring Results	Date	Appendix		
	Sep-Dec 15	D		


24-hr TSP Concentration Levels





Title	Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Graphical Presentation of 24-hour TSP Monitoring Results	Date Jan-Apr 16	Appendix D	

24-hr TSP Concentration Levels





Title	Contract No. KL/2012/03	Scale	Project	 consulting . testing . research
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	N.T.S	No. MA13056	
Graphical Presentation of 24-hour TSP Monitoring Results		Date	Appendix	
		Jan-Apr 16	D	

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date May-Aug 16	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date May-Aug 16	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Sep-Dec 16	Appendix D	


24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Sep-Dec 16	Appendix D	

24-hr TSP Concentration Levels





Title	Contract No. KL/2012/03	Scale	Project	 <small>consulting . testing . research</small>
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	N.T.S	No. MA13056	
Graphical Presentation of 24-hour TSP Monitoring Results		Date	Appendix	
		Jan-Apr 17	D	

24-hr TSP Concentration Levels




Title	Contract No. KL/2012/03	Scale	Project	
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	N.T.S	No. MA13056	
Graphical Presentation of 24-hour TSP Monitoring Results		Date	Appendix	
		Jan-Apr 17	D	


24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date May-Aug 17	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Date May-Aug 17	Appendix D	

24-hr TSP Concentration Levels





Title Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Contract No. KL/2012/03	Scale N.T.S	Project No. MA13056	 consulting . testing . research
		Date Sep-Dec 17	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Sep-Dec 17	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	匯力 consulting . testing . research
	Date Jan-Apr 18	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr 18	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date May-Aug 18	Appendix D	

24-hr TSP Concentration Levels





Title Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Contract No. KL/2012/03	Scale N.T.S	Project No. MA13056	
	Date May-Aug 18	Date May-Aug 18	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Sep-Dec 18	Appendix D	

24-hr TSP Concentration Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Sep-Dec 18	Appendix D	

24-hr TSP Concentration Levels



Title Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Contract No. KL/2012/03	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr 19	Appendix D		




24-hr TSP Concentration Levels



Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr 19	Appendix D	



**APPENDIX E
GRAPHICAL PRESENTATION FOR
NOISE MONITORING**

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Dec 13	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr14	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date Jan-Apr 14	Appendix E	

Noise Levels





Title Contract No. KLN/2010/04 Environmental Monitoring Works for Kai Tak Development Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date May-Aug 14	Appendix E	

Noise Levels





Title Contract No. KLN/2010/04 Environmental Monitoring Works for Kai Tak Development Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	匯力 consulting . testing . research
	Date May-Aug 14	Appendix E	

Noise Levels




Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date Sep-Dec 14	Appendix E	


Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date Sep-Dec 14	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Date Sep-Dec 14	Appendix E	

Noise Levels





Title Contract No. KLN/2010/04 Environmental Monitoring Works for Kai Tak Development Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date Jan-Apr 15	Appendix E	

Noise Levels





Title Contract No. KLN/2013/16 Environmental Monitoring Works for Kai Tak Development Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	匯力 consulting . testing . research
	Date Jan-Apr 15	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date May-Aug 15	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Date May-Aug 15	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date Sep-Dec 15	Appendix E	


Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date Sep-Dec 15	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Date Jan-Apr 16	Appendix E	

Noise Levels





Title	Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	Scale	Project No.	WELLAB 匯力 consulting . testing . research
	Graphical Presentation of Construction Noise Monitoring Results	N.T.S	MA13056	
		Date	Appendix	
		Jan-Apr 16	E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date May-Aug 16	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date May-Aug 16	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date Sep-Dec 16	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date Sep-Dec 16	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	Scale N.T.S	Project No. MA13056	匯力 consulting . testing . research
Graphical Presentation of Construction Noise Monitoring Results	Date Jna-Apr-17	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S Date Jan-Apr 17	Project No. MA13056 Appendix E	 consulting . testing . research
---	--------------------------------------	---	-------------------------------------

Noise Levels





<p>Title</p> <p style="text-align: center;">Contract No. KL/2012/03</p> <p style="text-align: center;">Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area</p> <p style="text-align: center;">Graphical Presentation of Construction Noise Monitoring Results</p>	<p>Scale</p> <p style="text-align: center;">N.T.S</p>	<p>Project No.</p> <p style="text-align: center;">VA13056</p>	<p style="text-align: center;">WELLAB 匯力</p> <p style="text-align: center; font-size: small;">consulting . testing . research</p>
	<p>Date</p> <p style="text-align: center;">May-Aug 17</p>	<p>Appendix</p> <p style="text-align: center;">E</p>	


Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. VA13056	consulting . testing . research
	Date May-Aug 17	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Date Sep-Dec 17	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date Sep-Dec 17	Appendix E	


Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date Jan-Apr 18	Appendix E	

Noise Levels





Title Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Contract No. KL/2012/03	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Date Jan-Apr 18	Appendix E		

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale	Project No.	
	N.T.S	MA13056	
	Date	Appendix	
	May-Aug 18	E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	
	Date May-Aug 18	Appendix E	

Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	consulting . testing . research
	Date Sep-Dec 18	Appendix E	


Noise Levels





Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	匯力 consulting . testing . research
	Date Sep-Dec 18	Appendix E	

Noise Levels



Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	 consulting . testing . research
	Date Jan-Apr 19	Appendix E	

Noise Levels



Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA13056	匯力 consulting . testing . research
	Date Jan-Apr 19	Appendix E	

APPENDIX F
SUMMARY OF EXCEEDANCE


Civil Engineering and Development Department

**EP-344/2009 – New Sewage Pumping Stations Serving KTD and
EP-337/2009 – New Distributor Roads Serving the Planned KTD**

**Contract No. KL/2012/03
Kai Tak Development –Stage 4 Infrastructure at
Former North Apron Area**

Exceedance Report (January 2014)

(Version 1.0)

Approved By	 _____ (Environmental Team Leader)
-------------	--

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

TABLE OF CONTENTS

1. INTRODUCTION	1
2. STATEMENT OF EXCEEDANCE.....	1
3. CAUSE OF EXCEEDANCE	2
4. REMEDIAL AND ADDITIONAL MITIGATION MEASURES.....	3
5. CONCLUSIONS AND RECOMMENDATIONS	5

1. INTRODUCTION

- 1.1 One limit level exceedance in noise was recorded by the Environmental Team (ET) of the Project on 6th January 2014 at noise monitoring station M8 - Po Leung Kuk Ngan Po Ling College.
- 1.2 In accordance with the Event and Action Plan in the Environmental Monitoring and Audit (EM&A) Manual of the Project, an exceedance investigation was carried out to identify the source and cause of exceedance. This report summarizes the findings during the investigation procedure.

2. STATEMENT OF EXCEEDANCE

- 2.1 Construction noise measured at M8 – Po Leung Kuk Ngan Po Ling College (as shown in Appendix A) exceeded the construction noise limit. The details are listed as below:

- Date of Measurement: 6th January 2014
- Time of Measurement: 11:27 a.m.

Location	Parameter	Measured Level (Leq dB(A))	Baseline Noise Level (Leq dB(A))	Actual Construction Noise Level (Leq dB(A))	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level (Leq dB(A))	Level exceeded
M8	Construction Noise	68.9	61.9	67.9	When one documented complaint is received	65.0⁽¹⁾	Limit

Remark:

- (1) 70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

3. CAUSE OF EXCEEDANCE

3.1 The exceedance was considered non-related to the Project works:

- During the noise monitoring conducted at 11:27 a.m., mobile excavators were found operating in the open ground outside of the work areas of this Project as shown in Photo 1.
- According to field staffs' observation, major noise source identified was the loading and unloading works from the mobile excavator as shown in Photo 2.
- As the major noise source was located outside the work areas of this Project, the exceedance recorded at Station M8 - Po Leung Kuk Ngan Po Ling College was considered to be non-Project related.



Photo 1

(Construction works conducting outside KTD Project Area.)



Photo 2

(Mobile excavators were found operating)

4. REMEDIAL AND ADDITIONAL MITIGATION MEASURES

4.1 Although the limit level exceedance is considered to be non-Project related, the following remedial actions within the site areas of this Project had been taken or are proposed by the Contractor to minimize noise nuisance to the nearby noise sensitive receiver and avoid the re-occurrence of limit level exceedance.

Noise Mitigation Measures On-site

4.2 The Contractor has carried out the below noise mitigation measures:

- Noise enclosures on top and three sides are provided to noisy Powered Mechanical Equipments (PME) such as generator to act as a noise barrier;
- Noisy works such as rock breaking are carried out intermittently and the PME are shut down between work periods; and
- Mobile PMEs are sited as far away from the noise sensitive receivers as possible.

4.3 The following noise mitigation measures are also proposed if there is any noise exceedance in the future.

- The head of the breaker should be wrapped up by noise absorptive materials;
- Sound proof sheets over the work locations of all breakers should be erected as practicable; and
- Hoardings should be provided along the site boundary to act as a noise barrier.

Handling of Environmental Monitoring Data

4.4 The Environmental Team (ET) had actively liaised with the schools where noise monitoring was conducted to obtain their examination timetables. The ET will take note of the examination period and conduct compliance check of noise monitoring with the accurate construction noise criteria.

4.5 The information was provided to the Contractor immediately. To avoid the reoccurrence of limit level exceedance in noise during examination period, noisy works will not be planned during the examination period of the schools.

4.6 Should there be any limit level exceedance in noise in the future, the following actions will be implemented by the ET according to the Event and Action Plan in the Environmental Monitoring & Audit (EM&A) Manual.

- Inform IEC, ER, Contractor and EPD;
- Repeat measurements to confirm findings;
- Increase monitoring frequency until exceedance stops;
- Identify source and investigate the cause of exceedance;

- Carry out analysis of Contractor's working procedures;
- Discuss with the IEC, Contractor and ER on remedial measures required;
- Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.

(The above actions will be taken within 2 working days after the exceedance is identified.)


4.7 The ET will also closely monitor the environmental monitoring data to identify any exceedance as soon as possible. Preliminary environmental monitoring data taken by the ET will be submitted to the Contractor, ER and the IEC according to the below schedule.

- 1-hr TSP and Noise: after 1 working day
- 24-hr TSP: after 3 working days

5. CONCLUSIONS AND RECOMMENDATIONS

- 5.1 Based on the information gathered in the investigation, the exceedance was considered non-related to the Project works. Despite, the Contractor had carried out noise mitigation measures as listed in section 4.2 to minimize noise nuisance from their site areas as much as possible.
- 5.2 To identify any future exceedance in air quality or noise as soon as possible, the ET will submit preliminary environmental monitoring data according to the below schedule.
- 1-hr TSP and Noise: after 1 working day
 - 24-hr TSP: after 3 working days
- 5.3 The Contractor was reminded to review the effectiveness of the implemented noise mitigation measures from time to time during different construction phases.
- 5.4 The environmental conditions of the site and effectiveness of the implementation of mitigation measures will be continuously reviewed and monitored by the Resident Site Staff and the Environmental Team.

**APPENDIX A
LOCATION OF MONITORING STATION
M8**



Title Contract No. KL/2012/03
 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area
 LOCATION OF MONITORING STATION M8

Scale N.T.S
 Date Jan-14

Project No. MA13056
 Appendix A

CINOTECH

Contract No. KL/2012/03

Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Report No. 141113_noise_M8

Date of Measurement: 13th November 2014

Time of Measurement: 13:15

Location	Parameter	Measured Level (Leq dB(A))	Baseline Noise Level (Leq dB(A))	Actual Construction Noise Level (Leq dB(A))	Action Level	Limit Level (Leq dB(A))	Level exceeded
M8	Construction Noise	70.2	61.9	70.7	When one documented complaint is received	70.0⁽¹⁾	Limit

Remark:

(1) 70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

Remarks

(a) Statement of exceedance(s)

Construction noise measured at M8 – Po Leung Kuk Ngan Po Ling College exceeded the construction noise limit.

(b) Cause of exceedance(s)

The exceedance was considered non-related to the Project works:

- During the noise monitoring conducted at 13:15, mobile cranes were found operating in the open ground outside Kai Tak Development Area.
- According to field staffs’ observation, the major noise source came from the loading and unloading works from the mobile crane. (Shown in Photo 2.)
- As the major noise source was located outside the project area of Kai Tak Development, the exceedance recorded at Station M8 - Po Leung Kuk Ngan Po Ling College was considered to be non-Project related.

Photographic Record of Site Activities:



(Photo 1: Construction works conducting outside KTD Project Area.)




(Photo 2: Mobile excavators were found operating)

(c) ET’s conclusions/recommendations for mitigation

- The exceedance was considered non-related to the Project works.
- No further mitigation measures would be required.

ETL Signature: _____



Date: _____

2nd December 2014

APPENDIX G
EVENT/ACTION PLAN

Appendix G - Event Action Plans

Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Inform Contactor, IEC and ER; 3. Repeat measurement to confirm finding. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
Action Level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Inform Contractor, IEC and ER; 3. Increase monitoring frequency to daily; 4. Discuss with IEC and Contractor on remedial actions required; 5. Assess the effectiveness of Contractor's remedial actions; 6. If exceedance continues, arrange meeting with IEC and ER; 7. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise implementation of remedial measures; 5. Conduct meeting with ET and IEC if exceedance continues. 	<ol style="list-style-type: none"> 1. Discuss with ET and IEC on proper remedial actions; 2. Submit proposals for remedial actions to ER and IEC within three working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
Limit Level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Inform Contractor, IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Assess effectiveness of Contractor's remedial actions and keep 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Discuss with ET and IEC on proper remedial actions; 3. Submit proposals for remedial actions to ER and IEC within three

Appendix G - Event Action Plans

	<p>EPD, IEC and ER informed of the results.</p>	<p>4. Advise the ER on the effectiveness of the proposed remedial measures.</p>	<p>implemented; 4. Supervise implementation of remedial measures; 5. Conduct meeting with ET and IEC if exceedance continues.</p>	<p>working days of notification; 4. Implement the agreed proposals.</p>
<p>Limit Level being exceeded by two or more consecutive sampling</p>	<p>1. Notify IEC, ER, Contractor and EPD; 2. Repeat measurement to confirm findings; 3. Carry out analysis of Contractor's working procedures to identify source and investigate the causes of exceedance; 4. Increase monitoring frequency to daily; 5. Arrange meeting with IEC, ER and Contractor to discuss the remedial actions to be taken; 6. Assess effectiveness of Contractor's remedial actions and keep EPD, IEC and ER informed of the results; 7. If exceedance stops, cease additional monitoring.</p>	<p>1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</p>	<p>1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</p>	<p>1. Take immediate action to avoid further exceedance; 2. Discuss with ET, ER and IEC on proper remedial actions; 3. Submit proposals for remedial actions to IEC within three working days of notification; 4. Implement the agreed proposals; 5. Submit further remedial actions if problem still not under control; 6. Stop the relevant portion of works as instructed by the ER until the exceedance is abated.</p>

Appendix G - Event Action Plans

Event/Action Plan for Construction Noise

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol style="list-style-type: none"> 1. Notify ER, IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the IEC and Contractor on remedial measures required; 5. Increase monitoring frequency to check mitigation effectiveness. (The above actions should be taken within 2 working days after the exceedance is identified) 	<ol style="list-style-type: none"> 1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Advise the ER on the effectiveness of the proposed remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC and ER; 2. Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified)
Limit Level being exceeded	<ol style="list-style-type: none"> 1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. (The above actions should be taken within 2 working days after the exceedance is identified) 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until

Appendix G - Event Action Plans

	<p>and ER on remedial measures required;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring.</p> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>		<p>consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</p> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>	<p>the exceedance is abated.</p> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>
--	--	--	---	--

Appendix G - Event Action Plans

Event/Action Plan for Landscape and Visual

EVENT ACTION LEVEL	ACTION			
	ET	IEC	ER	CONTRACTOR
Design Check	1. Check final design conforms to the requirements of EP and prepare report.	1. Check report. 2. Recommend remedial design if necessary	1. Undertake remedial design if necessary	
Non-conformity on one occasion	1. Identify Source 2. Inform IEC and ER 3. Discuss remedial actions with IEC, ER and Contractor 4. Monitor remedial actions until rectification has been completed	1. Check report 2. Check Contractor's working method 3. Discuss with ET and Contractor on possible remedial measures 4. Advise ER on effectiveness of proposed remedial measures. 5. Check implementation of remedial measures.	1. Notify Contractor 2. Ensure remedial measures are properly implemented	1. Amend working methods 2. Rectify damage and undertake any necessary replacement
Repeated Non-conformity	1. Identify Source Inform IEC and ER 2. Increase monitoring frequency 3. Discuss remedial actions with IEC, ER	1. Check monitoring report 2. Check Contractor's working method 3. Discuss with ET and Contractor on possible remedial measures	1. Notify Contractor 2. Ensure remedial measures are properly implemented	1. Amend working methods 2. Rectify damage and undertake any necessary replacement

Appendix G - Event Action Plans

	and Contractor 4. Monitor remedial actions until rectification has been completed 5. If non-conformity stops, cease additional monitoring	4. Advise ER on effectiveness of proposed remedial measures 5. Supervise implementation of remedial measures.		
--	---	--	--	--

**APPENDIX H
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION**

Contract No. KL/2012/03

Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix H – Summary of environmental complaint, warning, summon and notification of successful prosecution

Contract No. KL/2012/03

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N/A	Kwei Chow Street	21 st July 2014	An occupant on ground floor of Oriental Daily News Building at Kwei Chow Street complained about the noise generated from works of driving sheet piles at Pit No.6 at Kwei Chow Street.	The Contractor has taken the following mitigation measures: <ul style="list-style-type: none">• Site hoardings was erected along the site boundary of Pit No. 6 at Kwei Chow Street to shield occupants of premise nearby from noisy works;• Noisy sheetpile driving works are carried out intermittently and the sheet pile vibrator was shut down between work periods or throttled down to a minimum;• The cover panel of the power unit of the sheet pile vibrator was closed during operation of the vibrator to further reduce noise nuisance; and• Adopt Hydraulic operated equipment as alternative construction methods for sheet driving works to reduce construction noise and vibration nuisance	Closed
15-14258	No detail	6 th October 2015	Complainant said dust emission from the construction work affecting him/her. The stockpiles was not covered properly such that dust emission was observed.	Complaint cases referred to the Contractor. Investigation conducted by the Contract ET. The investigation results showed that no major construction activities were conducted at the time of complaint on the day – 10 th June 2015. Since no marine works or land-based construction	Closed

Contract No. KL/2012/03

Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix H – Summary of environmental complaint, warning, summon and notification of successful prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
			Some muddy water was found in To Kwa Wan Typhoon Shelter.	<p>activities near the To Kwa Wan Typhoon Shelter were conducted, muddy effluent discharged to the To Kwa Wan Typhoon Shelter is not anticipated.</p> <p>The regular impact air monitoring results in the first three weeks of June 2015 were in full compliance with the Action and Limit levels. No major environmental deficiencies were observed related to the air quality and water quality, and the deficiencies as mentioned in the complaint were not recorded during the site inspections.</p>	
N/A	Kwei Chow Street	6 th June 2017	Complainant complained about waste disposal at Kwei Chow Street next to construction site area.	<p>Complaint cases referred to the Contractor. Investigation conducted by the Contract ET. The investigation results showed that no major construction activities were conducted at Kwei Chow Street on 6th June 2017. No waste shall be generated from their site works.</p> <p>No major environmental deficiencies were observed related to the waste management, and the deficiencies as mentioned in the complaint were not recorded during the site inspections.</p>	Closed

**APPENDIX I
SUMMARY OF WASTE GENERATION
AND DISPOSAL RECORDS**

APPENDIX IV
Monthly Summary Waste Flow Table
 (PS Clause 1.86)

Name of Department: CEDD

Contract No. : KL/2012/03

Monthly Summary Waste Flow Table for July 2020 (year) (in tons)

Month	Total Disposal Loads	Total Quantity Generated	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
	(No.s)	(in tons)	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
			0	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)
2013 (Oct - Dec) Sub-Total	108	463.69	0	0	0	0	0	0	0	0	0	463.69
2014 (Jan – Dec) Sub-Total	24	16925.7	0	0	16798.93	83.66	1804.27	0	0	0	0	43.11
2015 (Jan – Dec) Sub-Total	284	81859.97	0	0	38291.91	43457.21	19920	0	0	0	0	310.26
2016 (Jan – Dec) Sub-Total	3369	50762.64	0	0	0	49894.67	4020	0	0	0	0	867.95
2017 (Jan – Dec) Sub-Total	2737	39615.16	0	0	0	38996.26	0	0	0	0	0	603.11
2018 (Jan – Dec) Sub-Total	566	7483.57	0	0	0	6803.57	0	0	0	0	0	680
2019 (Jan – Dec) Sub-Total	88	396.28	0	0	0	0	0	0	0	0	0	396.28
2020 (Jan – Jun) Sub-Total	10	26.33	0	0	0	0	0	0	0	0	0	26.33
Jul-20	2	4.8	0	0	0	0	0	0	0	0	0	4.8
Aug-20												
Sep-20												
Oct-20												
Nov-20												
Dec-20												
Total	7188	197538.14	0	0	55090.84	139235.37	25744.27	0	0	0	0	3395.53

**APPENDIX J
ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE (EMIS)**

Appendix J - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

Types of Impacts	Mitigation Measures	Status
<p align="center">Construction Dust</p>	<p>8 times daily watering of the work site with active dust emitting activities.</p>	<p align="center">*</p>
	<p>Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.</p>	
	<ul style="list-style-type: none"> • Stockpiling site(s) should be lined with impermeable sheeting and banded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission. 	<p align="center">*</p>
	<ul style="list-style-type: none"> • Misting for the dusty material should be carried out before being loaded into the vehicle. 	<p align="center">*</p>
	<ul style="list-style-type: none"> • Any vehicle with an open load carrying area should have properly fitted side and tail boards. 	<p align="center">^</p>
	<ul style="list-style-type: none"> • Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin. 	<p align="center">^</p>
	<ul style="list-style-type: none"> • The tarpaulin should be properly secured and should extend at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation. 	<p align="center">^</p>
	<ul style="list-style-type: none"> • The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On-site unpaved roads should be compacted and kept free of lose materials. 	<p align="center">^</p>
	<ul style="list-style-type: none"> • Vehicle washing facilities should be provided at every vehicle exit point. 	<p align="center">*</p>
	<ul style="list-style-type: none"> • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. 	<p align="center">^</p>
	<ul style="list-style-type: none"> • Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. 	<p align="center">*</p>
	<ul style="list-style-type: none"> • Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides. 	<p align="center">^</p>
	<ul style="list-style-type: none"> • Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. 	<p align="center">^</p>

Construction Noise	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump	^
	Good Site Practice:	^
	• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	N/A(1)
	• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.	^
	• Mobile plant, if any, should be sited as far away from NSRs as possible.	^
	• Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.	^
	• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	^
	• Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.	^
	Scheduling of Construction Works during School Examination Period	^
	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A
	(i) Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and	N/A
(ii) Setback of building about 5m from site boundary.	N/A	
Setback of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A	
(i) avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and	N/A	
(ii) for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not provide the facades with openable window.	N/A	

	<p>(i) avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or</p> <p>(ii) provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at less than 55m away from To Kwa Wan Road to no more than 25m above ground.</p> <p>(i) avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from the slip road</p>	<p>N/A</p> <p>N/A</p> <p>N/A</p>
	<p>All the ventilation fans installed in the below will be provided with silencers or acoustics treatment.</p> <p>(i) SPS</p> <p>(ii) ESS</p> <p>(iii) Tunnel Ventilation Shaft</p> <p>(iv) EFTS depot</p> <p>Installation of retractable roof or other equivalent measures</p>	<p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p>
<p>Construction Water Quality</p>	<p>The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including:</p> <ul style="list-style-type: none"> • Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; • Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; • An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and • For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities. <p><u>Land-based Construction</u></p> <p><i>Construction Runoff</i></p> <p>Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include:</p> <ul style="list-style-type: none"> • use of sediment traps • adequate maintenance of drainage systems to prevent flooding and overflow 	<p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>*</p> <p>^</p> <p>^</p>

	<p>Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.</p> <p>Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.</p> <p>Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.</p> <p>Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</p> <p>Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.</p> <p>Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.</p> <p>Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.</p>	<p>*</p> <p>^</p> <p>^</p> <p>^</p> <p>*</p> <p>^</p> <p>^</p>
--	--	--


	<p>All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.</p> <p><i>Drainage</i></p> <p>It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.</p> <p>All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.</p> <p>All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.</p> <p><i>Sewage Effluent</i></p> <p>Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.</p> <p><i>Stormwater Discharges</i></p> <p>Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes</p>	<p>*</p> <p>^</p> <p>*</p> <p>^</p> <p>^</p> <p>N/A</p>
--	--	---



	<p><i>Debris and Litter</i></p> <p>In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials. litter or wastes to marine waters does not occur</p> <p><i>Construction Works at or in Close Proximity of Storm Culvert or Seafront</i></p> <p>The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.</p> <p>The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.</p> <p>Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.</p> <p>Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.</p> <p>Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.</p> <hr/> <p>Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.</p> <hr/> <p>Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.</p> <p>Construction effluent, site run-off and sewage should be properly collected and/or treated.</p> <p>Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.</p> <p>Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.</p> <p>Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.</p>	<p>*</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>
--	---	---


	<p>General Refuse</p> <p>General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem</p>	*
Landscape and Visual	<p>CM1 All existing trees should be carefully protected during construction.</p>	*
	<p>CM2 Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.</p>	N/A
	<p>CM3 Control of night-time lighting.</p>	^
	<p>CM4 Erection of decorative screen hoarding.</p>	^


Remarks:	^ Compliance of mitigation measure;
	X Non-compliance of mitigation measure;
	N/A Not Applicable at this stage;
	N/A(1) Not observed;
	• Non-compliance but rectified by the contractor;
	* Recommendation was made during site audit but improved/rectified by the contractor.

**APPENDIX K
CONSTRUCTION PROGRAMME OF
CONTRACT KL/2012/03**













Commenccment Date: 19 September 2013
 Completion Date: 5 May 2016
 Revised Completion Date: 12 September 2016






Section 3 Commencement Date: 19 September 2013 Completion Date: 17 May 2016




Critical tasks	Working days	Inactive Summary	Duration-only	Manual Summary	Finish-only	External Milestone
Non-critical tasks	Inactive Milestone	Manual Task	Manual Summary Rollup	Start-only	External Tasks	




ID	Task Name	Start	Finish
1	Common KLJ2012/03 construction	Thu Sep 19, '13	Tue Mar 5, '16
2	Section 7A: Works for Southbound of Road D2	Thu Sep 19, '13	Tue Mar 5, '16
3	Awaiting for the notification of commencement of works by the Engineer	Thu Sep 19, '13	Tue Dec 24, '13
4	Submission for approval of DCS materials	Wed Dec 25, '13	Thu Apr 3, '14
5	Interface works meeting with CLP	Tue Oct 15, '13	Wed Nov 13, '13
6	Deliver DCS materials batch no. 1	Tue Apr 15, '14	Thu Sep 11, '14
7	Submission for approval of method statement and temp work design	Fri Apr 4, '14	Tue May 13, '14
8	Installation of sheetpiles for CHEP3-970 to 1030	Wed May 14, '14	Sun Jun 22, '14
9	Installation of waling and excavation for CHEP3-970 to 1030	Mon Jun 23, '14	Thu Aug 21, '14
10	Grade 300 rock fill (S1)	Fri Aug 22, '14	Wed Sep 10, '14
11	Construct DCS system at CHEP3-970 to 1030	Thu Sep 11, '14	Thu Dec 9, '14
12	Trench backfilling at CHEP3-970 to 1030	Wed Dec 10, '14	Wed Dec 31, '14
13	Construct CLP Panelled by CLP Portion B	Fri Feb 28, '14	Thu Apr 16, '15
14	Deliver DCS materials batch no. 3	Thu Oct 30, '14	Sun Dec 28, '14
15	Installation of sheetpiles for CHEP3-1030 to CP3P3-1087 & CP3P2-1115	Thu Jan 1, '15	Thu Feb 19, '15
16	Installation of waling and excavation for CHEP3-1030 to CP3P3-1087 & CP3P2-1115	Fri Feb 20, '15	Fri Apr 10, '15
17	Construct DCS system at CHEP3-1030 to CP3P3-1087 & CP3P2-1115	Sat Apr 11, '15	Sat May 30, '15
18	Cut CLP sheetpiles and additional infill in CLP structure for installation of sewerage pipes	Mon Jun 1, '15	Tue Jun 30, '15
19	Trench excavation for WSD permanent diversion of existing watermain at CHEP3-1000 (additional works)	Wed Jul 1, '15	Thu Jul 16, '15
20	Permanent diversion of existing watermain at CHEP3-1000 by WSD	Fri Jul 17, '15	Thu Oct 15, '15
21	Remove existing watermain and then installation of waling and excavation for CHEP3-1030 to 1050	Fri Oct 16, '15	Sat Nov 14, '15
22	Construct DCS system at CHEP3-1030 to CP3P3-1087	Sun Nov 15, '15	Thu Mar 3, '16
23	Construct sectional valve chambers (SV-N)-09	Fri Mar 4, '16	Mon Aug 15, '16
24	Trench backfilling at CP3P3-1087 to CP3P3-1115	Wed Oct 7, '15	Thu Nov 5, '15
25	Trench backfilling at CHEP3-1030 to CP3P3-1087	Tue Aug 16, '16	Wed Aug 31, '16
26	Deliver DCS materials batch no. 5	Thu Apr 30, '15	Sun Jun 28, '15
27	Proposed UV works to be laid at DLO ROW	Mon Jun 8, '15	Tue Jun 30, '15
28	Rediversion of DLO ROW	Wed Jul 1, '15	Wed Jul 22, '15
29	Break up existing hard materials for sheetpiling works	Thu Jul 23, '15	Sun Jul 26, '15
30	Installation of sheetpiles for CHEP3-930 to 970	Mon Jul 27, '15	Tue Aug 25, '15
31	Temporary support existing watermain	Thu Aug 26, '15	Thu Sep 24, '15
32	Install waling and excavate for CHEP3-930 to 970	Fri Sep 25, '15	Mon Oct 19, '15
33	Construct DCS system at CHEP3-930 to 970	Tue Oct 20, '15	Tue Dec 8, '15
34	Trench backfilling at CHEP3-930 to 970	Thu Feb 18, '16	Fri Mar 18, '16
35	Deliver DCS materials batch no. 2	Wed Oct 22, '14	Sat Dec 20, '14
36	Installation of sheetpiling for CHEP3-370 to 530	Sat Nov 1, '14	Tue Nov 25, '14
37	Installation of waling and excavation for CHEP3-370 to 530	Thu Nov 27, '14	Tue Feb 24, '15
38	Construct DCS system at CHEP3-370 to 450	Wed Feb 25, '15	Fri May 15, '15
39	Trench backfilling at CHEP3-370 to 450	Sat May 16, '15	Sun Jun 14, '15
40	Construct DCS system at CHEP3-450 to 520	Mon Jun 15, '15	Thu Dec 24, '15
41	Construct sectional valve chambers (SV-N)-10	Tue Jan 5, '16	Wed Jun 22, '16
42	Construct bend block concrete at CHEP3-450 to 520	Thu Jan 23, '16	Wed Aug 31, '16
43	Trench backfilling at CHEP3-450 to 520	Thu Sep 1, '16	Sat Sep 10, '16
44	Deliver DCS materials batch no. 5	Sat Apr 11, '15	Tue Jun 9, '15
45	Divert ROW	8 days	Fri Aug 28, '15
46	Installation of sheetpiles for CHEP3-350 to 370	Sat Sep 5, '15	Tue Sep 29, '15
47	Installation of waling and excavation for CHEP3-350 to 370	Wed Sep 30, '15	Thu Oct 29, '15
48	Construct DCS system at CHEP3-350 to 370	Fri Oct 31, '15	Wed Jan 27, '16
49	Trench backfilling at CHEP3-350 to 370	Thu Jan 28, '16	Thu Feb 11, '16
50	Construct tee-off gate valve chambers (S-L)-4	Sun Jul 31, '16	Mon Aug 29, '16
51	Diversion of MTR ROW	15 days	Sun Jun 7, '15
52	CLP cable duct block	Fri Oct 9, '15	Mon Dec 7, '15
53	Trench excavation at CHEP3-530 to 570	Fri Oct 23, '15	Wed Nov 11, '15
54	Construct DCS system at CHEP3-530 to 570	Thu Nov 12, '15	Tue Feb 9, '16
55	Trench backfilling at CHEP3-530 to 570	Wed Feb 10, '16	Fri Feb 19, '16
56	Diversion of MTR ROW	Sat Feb 20, '16	Thu Mar 10, '16
57	Construct DCS system at CHEP3-570 to 590	Fri Mar 11, '16	Fri Apr 29, '16
58	Construct bend block concrete at CHEP3-570 to 590	Sat Apr 2, '16	Wed Jun 9, '16
59	VO49 additional 3 nos. tee-off pipes at CHEP3-560 issued on 14 Aug 15	1 day	Fri Aug 14, '15
60	VO49 materials production, IBS, insulation layer and delivery to site	Sat Aug 15, '15	Wed Dec 2, '15
61	VO49 trench excavation	Sat Apr 9, '16	Mon Apr 18, '16
62	VO49 pipe laying for 3 nos. CWP	Thu Jun 3, '16	Wed Aug 31, '16
63	VO49 trench backfilling	Thu Sep 1, '16	Thu Sep 15, '16
64	Construct CLP Panelled by CLP Portion A3-A5	Fri Jan 2, '15	Fri Sep 18, '15
65	Deliver DCS materials batch no. 4	Mon Apr 13, '15	Thu Jun 11, '15
66	Trench excavation for 4 nos. sewerage pipes and 1 no. DNS50 CWP CHEP3-590 to 730	Tue Aug 25, '15	Sun Sep 13, '15
67	Laying miradrain and steel plate above KTT (addition works)	Mon Sep 14, '15	Thu Oct 8, '15
68	Pipe laying for 4 nos. sewerage pipes and 1 no. DNS50 CWP CHEP3-590 to 730	Fri Oct 9, '15	Thu Dec 17, '15
69	Concrete surround (addition works) and laying steel plate above KTT	Fri Dec 18, '15	Sat Mar 26, '16
70	Deliver DCS materials batch no. 4	Fri Jan 2, '15	Mon Mar 2, '15
71	Trench excavation for 2 nos. DN1000 CWP CHEP3-590 to 730	Fri Jan 8, '16	Sun Jan 17, '16
72	Laying miradrain and steel plate above KTT (addition works)	Mon Jan 18, '16	Mon Feb 7, '16
73	Pipe laying for 2 nos. DN1000 CWP CHEP3-590 to 730	Tue Feb 2, '16	Sun Mar 22, '16
74	Concrete surround (addition works) and laying steel plate above KTT	Mon Mar 28, '16	Mon Apr 11, '16
75	VO58 additional 2 nos. tee-off pipes at CHEP3-720, issued on 17 Aug 15, materials provided by client	1 day	Mon Aug 17, '15
76	Installation of sheetpiles and excavation works	50 days	Wed Feb 24, '16
77	VO58 tee-off laying works	140 days	Thu Apr 14, '16
78	Trench backfilling	10 days	Thu Sep 1, '16
79	Installation of sheetpiling for CHEP3-730 to 830	35 days	Sat Mar 7, '15
80	Installation of waling and excavation for CHEP3-730 to 830	80 days	Sat Apr 11, '15
81	Construct DCS system at CHEP3-730 to 830	130 days	Tue Jan 30, '15
82	Trench backfilling at CHEP3-730 to 830	9 days	Sat Nov 7, '15
83	Cable duct block by CLP	110 days	Thu Nov 19, '15
84	Construct tee-off gate valve chambers (S-2D)-1	140 days	Tue Mar 8, '16
85	Construct bend block concrete at CHEP3-730 to 830	37 days	Tue Jul 26, '16
86	Trench backfilling at CHEP3-750-770	10 days	Thu Sep 1, '16
87	Construct CLP Panelled by CLP Portion F2a	215 days	Wed Jul 16, '14
88	Deliver DCS materials batch no. 5	60 days	Wed Apr 8, '15
89	Installation of sheetpiling for CHEP3-830 to 930	30 days	Mon Jun 1, '15
90	Installation of waling and excavation for CHEP3-830 to 930	50 days	Wed Jul 1, '15
91	Construct DCS system at CHEP3-830 to 930	100 days	Thu Aug 20, '15
92	Trench backfilling at CHEP3-830 to 930	Sat Nov 28, '15	Wed Jun 6, '16
93	DCS pipe laying works and construct tee-off gate valve chambers (S-2D)-1a	84 days	Wed Jun 8, '16
94	Delivery of optical fibers	50 days	Wed Jul 27, '16
95	Construction of cable ducts and drawpits	50 days	Fri Jul 22, '16
96	Laying and testing optical fibers	20 days	Thu Sep 15, '16
97	Interfacing works with EMSD HOD/EM12A Contractor for connection of the proposed four sewerage pipes and three chilled water pipes in Section C to their construction of sewerage pipes and chilled water pipes	120 days	Thu May 29, '14
98	CCTV for DCS pipes	100 days	Sun May 22, '16
99	Swabbing, pressure test and chemical test for DCS Pipes	60 days	Thu Sep 1, '16

Programme for Installation of DCS Pipelines (Revised Design) within Portion 3



Site Activity



		2019								2020							
		Nov				Dec				Jan				Feb			
		7	14	21	31	7	14	21	30	7	14	21	31	7	14	21	29
1	Sung Wong Tai Road Plumbing and Drainage Base course Asphalt laying Road Marking Planting Resurfacing Temp. Traffic Arrangement Scraping and asphalt laying																
2	Pump Station NPS and PS2 NPS : FSI Scada system test Three days test Recycle wood installation Painting Window Glass installation External lighting & CCTV Planting Made good defects Installing steel platforms																
3	PS2 : FSI Scada system test Benching Three days test Fall arrest system Cladding Painting cladding Fence wall External lighting & CCTV Planting Installing steel platforms																
4	Landscaping (Patch up)																
5	Road L6 footpath																

		2020															
		Feb				Mar				Apr				May			
		7	14	21	29	7	14	21	31	7	14	21	30	7	14	21	31
1	Sung Wong Tai Road Plumbing and Drainage Base course Asphalt laying Road Marking Planting Resurfacing Temp. Traffic Arrangement Scraping and asphalt laying																
2	Pump Station NPS and PS2 NPS : FSI Scada system test Three days test Recycle wood installation Painting Window Glass installation External lighting & CCTV Planting Made good defects Installing steel platforms																
3	PS2 : FSI Scada system test Benching Three days test Fall arrest system Cladding Painting cladding Fence wall External lighting & CCTV Planting Installing steel platforms																
4	Landscaping (Patch up)																
5	Road L6 footpath																

		2020															
		May				June				July				August			
		7	14	21	30	7	14	21	31	7	14	21	30	7	14	21	31
1	Sung Wong Tai Road Plumbing and Drainage Base course Asphalt laying Road Marking Planting Resurfacing Temp. Traffic Arrangement Scraping and asphalt laying																
2	Pump Station NPS and PS2 NPS : FSI Scada system test Three days test Recycle wood installation Painting Window Glass installation External lighting & CCTV Planting Made good defects Installing steel platforms																
3	PS2 : FSI Scada system test Benching Three days test Fall arrest system Cladding Painting cladding Fence wall External lighting & CCTV Planting Installing steel platforms																
4	Landscaping (Patch up)																
5	Road L6 footpath																