

東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong

Tel : 2695 8318

E-mail : etl@ets-testconsult.com

Fax : 2695 3944

Web site : www.ets-testconsult.com

**TEST REPORT**

**LEADER – WAI KEE (C&T) JOINT VENTURE**

**REMAINING ENGINEERING  
INFRASTRUCTURE WORKS FOR  
PAK SHEK KOK DEVELOPMENT  
PACKAGE 2A  
(CONTRACT NO.: TP 37/03)  
MONTHLY EM&A REPORT  
(MAY 2007)**

Prepared by:

LAW, Sau Yee  
Senior Environmental Officer

Approved by:

LAU, Chi Leung  
Environmental Team Leader



## TABLE OF CONTENTS

Page

### EXECUTIVE SUMMARY

<b>1.0</b>	<b>INTRODUCTION</b>	
<b>2.0</b>	<b>PROJECT INFORMATION</b>	
	2.1 Background	1
	2.2 Site Description	1
	2.3 Construction Programme	1
	2.4 Project Organization and Management Structure	1
	2.5 Contact Details of Key Personnel	1 – 2
<b>3.0</b>	<b>CONSTRUCTION PROGRESS IN THIS REPORTING MONTH</b>	2
<b>4.0</b>	<b>AIR QUALITY MONITORING</b>	
	4.1 Monitoring Requirement	3
	4.2 Monitoring Equipment	3
	4.3 Monitoring Parameters, Frequency and duration	3
	4.4 Monitoring Locations and Period	3 – 4
	4.5 Monitoring Methodology	5 – 6
	4.6 Action and Limit levels	6
	4.7 Event-Action Plans	6
	4.8 Results	6
<b>5.0</b>	<b>NOISE MONITORING</b>	
	5.1 Monitoring Requirement	7
	5.2 Monitoring Equipment	7
	5.3 Monitoring Parameters, Frequency and duration	7
	5.4 Monitoring Locations and Period	7 – 8
	5.5 Monitoring Methodology	8 – 9
	5.6 Action and Limit levels	9
	5.7 Event-Action Plans	9
	5.8 Results	9
<b>6.0</b>	<b>WASTEWATER MONITORING</b>	9
<b>7.0</b>	<b>ENVIRONMENTAL NON-CONFORMANCE</b>	
	7.1 Summary of air quality, noise and wastewater monitoring	9 – 10
	7.2 Summary of environmental complaints	10
	7.3 Summary of notification of summons and prosecutions	10
<b>8.0</b>	<b>SITE INSPECTION</b>	
	8.1 Summary of site inspection findings and Action(s) taken by LWKJV and ET	10
	8.2 Status of Environmental Licensing and Permitting	11
	8.3 Recommendation on Site Inspection findings	11
<b>9.0</b>	<b>WASTE MANAGEMENT</b>	
	9.1 Waste Management Audit	11
	9.2 Records of waste quantities	12
<b>10.0</b>	<b>Implementation Status</b>	
	10.1 Implementation Status of Environmental Mitigation Measures	12
	10.2 Implementation Status of Event and Action Plan	12
	10.3 Implementation Status of Environmental Complaint Handling	12
<b>11.0</b>	<b>CONCLUSION</b>	12
<b>12.0</b>	<b>FUTURE KEY ISSUE</b>	
	12.1 Upcoming EM&A Schedule in coming two months	12 – 13
	12.2 Upcoming Construction Works scheduled in coming two months	13



## APPENDIX

A	Organization Chart and Lines of Communication
B1	Calibration Certificates for Impact Air Quality Monitoring Equipment
B2	Impact Air Quality Monitoring Results
B3	Graphical Plots of Impact Air Quality Monitoring Data
C1	Calibration Certificates for Impact Noise Monitoring Equipment
C2	Impact Noise Monitoring Results
C3	Graphical Plots of Impact Noise Monitoring Data
D	Weather Condition
E	Event-Action Plans
F	Construction Programme
G	Construction Site Area
H	Implementation Status of Mitigation Measures and Follow-up Actions during weekly site inspections
I	IEC and RE Comments on Monthly EM&A Report – April 2007

## Figure

Figure 1	Location of Noise Monitoring Locations
Figure 2	Location of Air Monitoring Locations
Figure 3	Location of Air and Noise Monitoring Stations at HKIB Staff Accommodation
Figure 4	Location of Noise Monitoring Station at CUHK Residence No. 10
Figure 5	Location of Air and Noise Monitoring Stations at Cheung Shue Tan Village

## Tables

2.1	Contact Details of Key Personnel
3.1	Major Construction Activities in this reporting month
3.2	Implementation of Environmental Mitigation Measures
4.1	Air Quality Monitoring Equipment
4.2	Monitoring parameters, duration and frequency of air quality monitoring
4.3	Air Quality Monitoring Locations
4.4	Monitoring Schedule for air quality monitoring stations
4.5	Action and Limit levels for 24-hr TSP and 1-hr TSP
5.1	Noise Monitoring Equipment
5.2	Duration, Frequency and Parameters of noise monitoring
5.3	Noise Monitoring Locations
5.4	Monitoring Schedule for noise monitoring stations
5.5	Action and Limit levels for noise monitoring
7.1	A Cumulative Log of Notification of Summons and Prosecution
8.1	The summary of the IEC and ET site inspection findings and Action(s) taken by LWKJV and ET
8.2	Summary of environmental licensing and permit status
9.1	Summary of Quantities of waste for disposal
12.1	Upcoming EM&A Schedule in coming two months
12.2	Upcoming Construction Works Scheduled in coming two month



## **EXECUTIVE SUMMARY**

This monthly EM&A report (No.25) has been prepared to document the impact monitoring works conducted for the Contract of the Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 2A (Contract No: TP 37/03) during the reporting period from 01 to 31 May 2007.

### **Construction Progress**

The major construction works in this reporting month were as below:

<i>Item</i>	<i>Construction Works</i>
1	Drainage works, watermains, roadworks and paving at Section 2
2	Remedial works for the bridge deck of MLS Bridge
3	Demolition of formwork and falsework of MLS Bridge
4	Construction of Retaining Wall No.1, R.C. Wall & R.E. Wall for MLS Bridge
5	Construction of roof and erection of steel posts of the MLS Subway and construction of loading and unloading area
6	Drainage works and wall construction for Toilet No.2
7	Drainage work, landscape softworks, waterpoint construction, roadworks. Paver laying. E&M works, finishing works of precast concrete planter units and filling subsoil inside planters at Section 8
8	Footpath and cycle track paving construction, roadworks adjacent to the Rd L4, de-silting and CCTV inspection of the completed drainage works at Section 5 (Road L4)
9	Installation of irrigation pipe, lighting footing and duct, finishing of the landscape structure, construction of planter walls and asphalt paving at the proposed Landscape Nodes P1, P2 & P3
10	Installation of Lighting at Public Landing Steps at Section 9
11	Outstanding works for bus bay at Section 10
12	Filling of soil mix at planter
13	Setting back of surcharge mound for VO/146 in Zone SA17
14	Outstanding works at Section 6 and Section 7 at Pak Shek Kok Promenade

### **Environmental Monitoring Progress**

The summary of the monitoring activities in this monitoring month is listed below:

- Noise Monitoring (Day-time): 6 Occasion at 4 designated locations
- 24-hour TSP Monitoring: 6 Occasions at 3 designated locations
- 1-hour TSP Monitoring: 14 Occasions at 3 designated locations
- Weekly-site inspection: 4 Occasions

### **Noise Monitoring**

No exceedances of Action and Limit levels for noise monitoring were recorded in the reporting month.

### **Air Monitoring**

No exceedances of Action and Limit levels were recorded for 24-hr and 1-hr TSP monitoring in the reporting month.

### **Wastewater Monitoring**

During this reporting month, no wastewater monitoring was required to be carried out since the wastewater monitoring had been carried out on 06 March 2007 and the Discharge Licence required carrying out wastewater monitoring at effluent discharge point quarterly. Hence, the next wastewater monitoring should be in June 2007.

### **Site Inspection**

Environmental site inspections conducted in this reporting month are presented as follows:

<i>Concerned Parties</i>	<i>Dates of Audit / Inspection in May 2007</i>
Weekly site inspection (ET)	03, 12, 16, 26
Monthly site inspection (IEC/LWKJV/RE)	16

The observations were raised during this reporting month. The site inspection findings are presented as follows:

Item	Aspects	Findings	Action(s) taken by LWKJV	ET Verification
1	Air	Black smoke was observed emitted from an excavator (Cat240B) at Fo Yin Road during weekly site inspection on 03/05/07.	LWKJV replied to stop the defective excavator and repair it immediately.	During the subsequent weekly site inspection on 12/05/07, the excavator was found removed for repairing.
2	Water	Follow up action to the incomplete finding in the previous month, the damaged manhole at Node 2 was found repaired during weekly site inspection on 12/05/07.	No further action required to be taken by LWKJV since the finding was completed.	No further verification was required to be taken by LEKJV since the finding was completed.
3	Water	Follow up action to the incomplete finding in the previous month, mud and rubbish noted inside the discharge trap near wheel washing bay at SA1 was found cleaned up during the weekly site inspection on 16/05/07. However, mud and rubbish were found in side the discharge trap again in the last weekly site inspection on 26/05/07.	LWKJV replied to clean up the mud and rubbish inside the discharge trap.	Since the finding was observed at the last site inspection, it will be verified in the next month.
4	Water	Mud and sand were accumulated in the drainage channel at Node 2 during weekly site inspection on 26/05/07.	LWKJV replied to clean up the mud and rubbish inside the discharge trap.	Since the finding was observed at the last site inspection, it will be verified in the next month.
5	Site Practice	Rubbish and aluminum cans were disposed of on the ground at workshop during weekly site inspection on 12/05/07.	LWKJV replied to clean the rubbish immediately.	During the subsequent weekly site inspection on 16/05/07, no rubbish and aluminum cans were observed.
6	Site Practice	Rubbish was noted on the ground at workshop during weekly site inspection on 26/05/07.	LWKJV replied to clean up rubbish immediately.	Since the finding was observed at the last site inspection, it will be verified in the next month.

### **Waste Management**

According to weekly site inspection, ET found that the Contractor followed the recommended procedures stipulated in the Waste Management Plan (WMP) on handling and disposal of wastes. 410m<sup>3</sup> inert C&D materials and 108310kg general refuse were generated in this reporting month. All inert C&D materials were reused in the Contract and other wastes were handling under the instruction and procedure stated in the WMP in this reporting month.

### **Environmental Complaints**

No environmental complaints were received in this monitoring month.

### **Notification of summons and successful prosecutions**

No notification of summons and prosecutions with respect to environmental issues were registered in this reporting month.

### **Future Key Issues**

Base on the site inspections and forecast of engineering works in the coming month, key issues to be considered are as follows:

- Noise and air quality impact due to construction works;
- Maintain wheel washing facilities properly;
- Cleanup the access road regularly;
- Watering, hydro-seeding or covering all stockpiles with tarpaulin to avoid wind and water erosion;
- Diverting the silty runoff to sedimentation trap or sedimentation tanks;
- Maintain good site practice and waste management to minimize environmental impacts at the site;
- Follow-up improvements on waste management issues.

## 1.0 INTRODUCTION

Leader – Wai Kee (C&T) Joint Venture (LWKJV) appointed Environmental Team (ET) of ETS-Testconsult Limited (ETL) to undertake the Environmental Monitoring and Audit (EM&A) for Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 2A (Contract No.: TP 37/03).

In accordance with the Section 10 of Environmental Permit to Construct and Operate a Designate Project (EP-108/2001/AEP-108/2001), EM&A programme as set out in the EM&A Manual is required to be implemented. In accordance with the EM&A manual, environmental monitoring of air quality and noise is required for the Project. The EM&A requirement for each parameter are described in details in subsequent sections, including:

- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event-Action Plans;
- Environmental mitigation measures, as recommended in the project EIA study report;
- Environmental requirements in contract documents.

This monthly EM&A report summarizes the impact monitoring results and audit findings of the EM&A program during the reporting period from 01 to 31 May 2007.

## 2.0 PROJECT INFORMATION

### 2.1 Background

Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 2A (Contract No.: TP 37/03) was planned and designed by the Civil Engineering and Development Department (CEDD).

As the main Contractor of the captioned project: contracted by, LWKJV will follow the environmental monitoring recommendation stated at the EM&A Manual that was prepared with reference to the EIA Study for Feasibility Study on the Pak Shek Kok Development Area (PSKDA) Environmental Monitoring and Audit Manual under Agreement No. CE 90/96.

### 2.2 Site Description

Generally, the construction site is located at Pak Shek Kok development area. Surrounding the construction site, there are two air sensitive receivers: HKIB Staff Accommodation and Cheung Shue Tan Village and three noise sensitive receivers: HKIB Staff Accommodation, CUHK Residence No.10 and Cheung Shue Tan Village.

Figure 1 and 2 show the noise and air monitoring locations of this project.

### 2.3 Construction Programme

Details of construction programme are shown in Appendix F.

### 2.4 Project Organization and Management Structure

The organization chart and lines of communication with respect to the on-site environmental management and monitoring program are shown in Appendix A.

### 2.5 Contact Details of Key Personnel

The key personnel contact names and telephone numbers, and construction programme are shown in table 2.1.

Table 2.1 Contact Details of Key Personnel

Organization	Project Role	Name of Key Staff	Tel. No.	Fax No.
CEDD	Mr. M. S. Lam	Employer	2158 5630	2693 2918
Hyder	Mr. Herman Fong	Engineer	2603 6638	2603 7883
LWJV	Mr. Bernard Tse	Project Manager	2442 1123	2442 9733
Hyder	Mr. Alexi Bhanja	Independent Environmental Checker	2911 2233	2805 5028
ETL	Mr. C.L. Lau	Environmental Team Leader	2946 7791	2695 3944

### 3.0 CONSTRUCTION PROGRESS IN THIS REPORTING MONTH

The site area of this project is shown in Appendix G.

A summary of the major construction activities undertaken in this monitoring month is shown in Table 3.1. The implementation of corresponding mitigation measures is summarized in Table 3.2.

Table 3.1 Major Construction Activities in this reporting month

Item	Construction Activities
1	Drainage works, watemains, roadworks and paving at Section 2
2	Remedial works for the bridge deck of MLS Bridge
3	Demolition of formwork and falsework of MLS Bridge
4	Construction of Retaining Wall No.1, R.C. Wall & R.E. Wall for MLS Bridge
5	Construction of roof and erection of steel posts of the MLS Subway and construction of loading and unloading area
6	Drainage works and wall construction for Toilet No.2
7	Drainage work, landscape softworks, waterpoint construction, roadworks. Paver laying. E&M works, finishing works of precast concrete planter units and filling subsoil inside planters at Section 8
8	Footpath and cycle track paving construction, roadworks adjacent to the Rd L4, de-silting and CCTV inspection of the completed drainage works at Section 5 (Road L4)
9	Installation of irrigation pipe, lighting footing and duct, finishing of the landscape structure, construction of planter walls and asphalt paving at the proposed Landscape Nodes P1, P2 & P3
10	Installation of Lighting at Public Landing Steps at Section 9
11	Outstanding works for bus bay at Section 10
12	Filling of soil mix at planter
13	Setting back of surcharge mound for VO/146 in Zone SA17
14	Outstanding works at Section 6 and Section 7 at Pak Shek Kok Promenade

Table 3.2 Implementation of Environmental Mitigation Measures

General construction works	<ul style="list-style-type: none"> <li>• Effective water sprays used on the site at potential dust emission sources such as haul roads and unpaved areas;</li> <li>• The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading;</li> <li>• Minimize of exposed soil areas to reduce the potential for increased siltation and contamination of run-off;</li> <li>• Water, hydro-seed or cover the open stockpile and exposed loose soil areas by using clean tarpaulin sheets;</li> <li>• Provide proper and efficient drainage facilities (e.g. wheel washing facilities) and sedimentation system to ensure that site runoff should be treated before discharged to drains;</li> <li>• Remove the sand/rubbish accumulated in the drain/channel regularly;</li> <li>• Provide good site practice (e.g. selection of quieter plant and working methods and reduction in number of plant operating in critical areas close to NSRs) to limit noise emissions at source;</li> <li>• Remove the construction waste accumulated inside or outside the site regularly.</li> </ul>
----------------------------	---



## 4.0 AIR QUALITY MONITORING

### 4.1 Monitoring Requirement

1-hour and 24-hour TSP monitoring were required to be conducted to monitor the air quality, at designated monitoring locations:

- HKIB Staff Accommodation (on ground floor near the entrance facing south-east);
- Cheung Shue Tan Village (near the outer building, temple) for 1-hr TSP monitoring;
- Cheung Shue Tan Village (in front of Man Kee Store) for 24-hr TSP monitoring;
- Near Wen Chih Tang at the CUHK.

### 4.2 Monitoring Equipment

Continuous 24-hour TSP air quality monitoring was performed using a GMWS2310 High Volume Air Sampler (HVS) located at each of the designated monitoring station. One portable dust meter was used to carry out the 1-hour TSP monitoring. Table 4.1 summarizes the equipment used in the air quality monitoring programme. A copy of the calibration certificates for the HVS and portable dust meter are attached in Appendix B1.

Table 4.1 Air Quality Monitoring Equipment

<i>Equipment</i>	<i>Model and Make</i>
<i>HVS</i>	<i>Greasby GMWS2310</i>
<i>Calibrator</i>	<i>Tisch TE-5025A</i>
<i>1-hour TSP Dust Meter</i>	<i>TSI Model 8520 Dust Trak™ Aerosol Monitor</i>

### 4.3 Monitoring Parameters, Frequency and Duration

Table 4.2 summarizes the monitoring parameters, monitoring duration and frequencies of air quality monitoring.

Table 4.2 Monitoring parameters, duration, frequencies of impact air quality monitoring

<i>Parameter</i>	<i>Duration</i>	<i>Frequency</i>
<i>24-hr TSP</i>	<i>24 hr (0000-2400)</i>	<i>Once every six days</i>
<i>1-hr TSP</i>	<i>1 hr (0700-1900)</i>	<i>Three times every six days</i>

### 4.4 Monitoring Locations and Schedule

Table 4.3 tabulates the air quality monitoring locations of this project.

Table 4.3 Air quality monitoring locations

<i>Monitoring stations</i>	<i>Locations</i>
<i>AM1</i>	<i>HKIB Staff Accommodation (on ground floor near the entrance facing south-east) for 1-hr TSP monitoring</i>
<i>AM3</i>	<i>Cheung Shue Tan Village (near the outer building, temple) for 1-hr TSP monitoring</i>
<i>AM3A</i>	<i>Cheung Shue Tan (in front of Man Kee Store) for 24-hr TSP monitoring</i>
<i>AM5</i>	<i>Near Wen Chih Tang at the CUHK</i>

The air quality monitoring schedule for 24-hr and 1-hr TSP monitoring at designated monitoring locations is summarized in table 4.4.





Table 4.4 Monitoring Schedule for the air quality monitoring stations

Air quality monitoring stations	Location	Monitoring Period						
		24-hr TSP				1-hr TSP		
		Start		Finish		Date	Start	Finish
		Date	Time	Date	Time			
AM1	HKIB Staff Accommodation					02/05/07	08:30	09:30
						03/05/07	09:25	10:25
						05/05/07	09:00	10:00
						08/05/07	10:15	11:15
						10/05/07	08:00	09:00
						12/05/07	10:30	11:30
						15/05/07	08:00	09:00
						17/05/07	09:00	10:00
						19/05/07	11:10	12:10
						22/05/07	08:30	09:30
						23/05/07	08:50	10:50
						26/05/07	16:00	17:00
						29/05/07	08:00	09:00
						31/05/07	13:00	14:00
AM3	Cheung Shue Tan Village (Near the outer building, temple)					02/05/07	09:30	10:30
						03/05/07	10:44	11:44
						05/05/07	10:20	11:20
						08/05/07	13:00	14:00
						10/05/07	09:10	10:10
						12/05/07	13:00	14:00
						15/05/07	09:20	10:20
						17/05/07	15:00	16:00
						19/05/07	12:20	13:20
						22/05/07	13:00	14:00
						23/05/07	11:00	12:00
						26/05/07	10:30	11:30
						29/05/07	09:10	10:10
						31/05/07	15:30	16:30
AM5	Near Wen Chih Tang at the CUHK					02/05/07	13:10	14:10
						03/05/07	15:03	14:03
						05/05/07	15:00	16:00
						08/05/07	16:30	17:30
						10/05/07	10:20	11:20
						12/05/07	16:00	17:00
						15/05/07	14:00	15:00
						17/05/07	10:20	11:20
						19/05/07	10:00	11:00
						22/05/07	14:20	15:20
						23/05/07	09:58	10:58
						26/05/07	13:00	14:00
						29/05/07	14:00	15:00
						31/05/07	16:50	17:50
AM1	HKIB Staff Accommodation	03/05/07	14:50	04/05/07	15:10			
		09/05/07	08:50	10/05/07	08:54			
		15/05/07	10:15	16/05/07	10:32			
		21/05/07	09:26	22/05/07	09:34			
		26/05/07	16:02	27/05/07	15:52			
AM3A	Cheung Shue Tan (in front of Man Kee Store)	03/05/07	15:30	04/05/07	15:45			
		09/05/07	08:25	10/05/07	09:07			
		15/05/07	09:20	16/05/07	10:02			
		21/05/07	09:03	22/05/07	09:07			
		26/05/07	10:35	27/05/07	11:00			
AM5	Near Wen Chih Tang at the CUHK	03/05/07	15:00	04/05/07	15:33			
		09/05/07	08:40	10/05/07	08:44			
		15/05/07	09:50	16/05/07	10:19			
		21/05/07	09:18	22/05/07	09:37			
		26/05/07	13:02	27/05/07	13:08			

## 4.5 Monitoring Methodology

### 24-hour TSP Monitoring

#### Instrumentation

High volume sampler, as HVS, (Greasby GMWS2310) complete with appropriate sampling inlets are employed for 24-hour TSP. The sampler is composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with that required by USEPA standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

#### Installation

The installation of HVS refers to the requirement stated in EM&A Manual.

#### Operation/Analytical Procedures

Operating/analytical procedures for the operation of HVS are as below:

Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 0.6m<sup>3</sup>/min and 1.7m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.

- For TSP sampling, fiberglass filters (GA-55) were used.
- The power supply was checked to ensure the sampler worked properly.
- On sampling, the sampler was operated 5 minutes to establish thermal equilibrium before placing any filter media at designated air monitoring station.
- The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
- The filter was aligned on the screen so that the gasket formed an air-tight seal on the outer edges of the filter. Then the filter holder frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The programmable timer will be set for a sampling period of 24 hours. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number.).
- After sampling, the filter was transferred from the filter holder of the HVS to a sealed plastic bag and sent to the laboratory for weighting. The elapsed time was also recorded.
- Before weighting, all filters were equilibrated in a desiccator for 24 hour with the temperature of 25°C ± 3°C and the relative humidity (RH) <50% ±5%.

#### Maintenance & Calibration

- The HVS and their accessories should be maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- HVS should be calibrated at bi-monthly intervals.

### 1-hour TSP Monitoring

#### Measuring Procedures

The measuring procedures of the 1-hr dust meter are in accordance with the Manufacturer's instruction Manual as follows:

- Set POWER to ON, check the battery indicator to ensure whether the power supply is enough to conduct the TSP monitoring;
- Calibrate the dust meter by zero check;
- Set the TIME CONSTANT of the dust meter;
- Press SAMPLE to start the TSP monitoring;
- Record the maximum, minimum and average reading directly from the dust meter by press STATISTICS when monitoring complete.

#### Maintenance & Calibration

- 1-hr dust meter should be checked at 3-month intervals and calibrated at 1-year intervals throughout all stages of impact air quality monitoring.

#### **Wind Data Monitoring**

Wind data (wind speed and wind direction) were directly extracted from Sha Tin Station (located at Sha Tin Race Course) of Hong Kong Observatory. All wind data during this reporting month are shown in Appendix D.

#### **4.6 Action and Limit Levels**

Action and Limit levels for 24-hr TSP and 1-hr TSP derived as illustrated in Table 4.5.

Table 4.5 Action and Limit Levels for 24-hr TSP and 1-hr TSP

Monitoring Location	24-hr TSP ( $\mu\text{g}/\text{m}^3$ )		1-hr TSP ( $\mu\text{g}/\text{m}^3$ )	
	Action Level	Limit Level	Action Level	Limit Level
AM1	164 *	260 *	325 *	500 *
AM3	---	---	306 **	500 **
AM3A	183 **	260 **	---	---
AM5	174	260	329	500

\* = Reference to the information contained in the Baseline Monitoring Report submitted under the "Advance Engineering Infrastructure Works for Pak Shek Kok Development – Southern Access Road and Sewage Pumping Station No.3.

\*\* = Reference to the information contained in the Baseline Monitoring Report submitted under the "Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 1 – Contract No. TP 35/02.

#### **4.7 Event-Action Plans**

Please refer to Appendix E for details.

#### **4.8 Results**

##### **4.8.1 24-hour TSP Monitoring**

All monitoring data of 24-hour TSP monitoring is provided in Appendix B2. Graphical presentation of 24-hour TSP monitoring results for the reporting month is shown in Appendix B3.

No exceedances of Action and Limit Level of 24-hour TSP monitoring results were recorded during the reporting month.

##### **4.8.2 1-hour TSP Monitoring**

1-hour TSP monitoring was carried out at monitoring stations, AM1 and AM3 in the reporting month. All monitoring data of 1-hour TSP monitoring is provided in Appendix B2. Graphical presentation of 1-hour TSP monitoring results for the reporting month is shown in Appendix B3.

No exceedances of Action and Limit Level of 1-hour TSP monitoring results were recorded during the reporting month.

## 5.0 Noise Monitoring

### 5.1 Monitoring Requirements

As the requirement in EM&A Manual, noise monitoring was conducted at designated monitoring locations:

- HKIB Staff Accommodation (on ground floor near the entrance facing south-east);
- Cheung Shue Tan Village (near the outer building, temple);
- CUHK Residence No.10;
- Near Wen Chih Tang at the CUHK.

### 5.2 Monitoring Equipment

Integrating Sound Level Meters were used for noise monitoring. They were Type 1 sound level meters capable of giving a continuous readout of the noise level reading including equivalent continuous sound pressure level ( $L_{eq}$ ) and percentile sound pressure level ( $L_x$ ). They comply with International Electro technical Commission Publications 651:1979 (Type1) and 804:1985 (Type1), and speed in m/s was used to monitor the wind speed.

Table 5.1 summarized noise monitoring equipment model being used. A copy of the calibration certificates for noise meters and calibrator are attached in Appendix C1.

Table 5.1 Noise Monitoring Equipment

<i>Equipment</i>	<i>Model</i>
<i>Integrating Sound Level Meter</i>	<i>Rion NL-31 Sound Level Meter</i>
<i>Calibrator</i>	<i>Rion NL-73 Sound Level Calibrator</i>
<i>Portable Wind Speed Indicator</i>	<i>TSI Model 8340-M Air Velocity Meter</i>

### 5.3 Monitoring Parameters, duration and Frequency

Noise monitoring for the A-weighted levels  $L_{eq}$ ,  $L_{10}$  and  $L_{90}$  were recorded. The following guide on the regular monitoring frequency for each monitoring station on a per week basis when noise generating activities are underway:

- One set of measurements between 0700-1900 hours on normal weekdays (6 consecutive  $L_{eq(5-min)}$ );
- One set of measurements between 1900-2300 hours (3 consecutive  $L_{eq(5-min)}$ )\*;
- One set of measurements between 2300-0700 hours of next day (3 consecutive  $L_{eq(5-min)}$ )\*;
- One set of measurements between 0700-1900 hours on holidays (3 consecutive  $L_{eq(5-min)}$ )\*.

(\*): Noise monitoring to be conducted only when there is construction work.

Duration, frequencies and parameters of noise measurement are presented in Table 5.2.

Table 5.2 Duration, Frequencies and Parameters of Noise Monitoring

<i>Time period</i>	<i>Duration/min</i>	<i>Parameters</i>	<i>Frequency</i>
<i>Day-time: 0700-1900 hrs on normal weekday</i>	30	$L_{eq}$ , $L_{10}$ , $L_{90}$	Once per week
<i>Evening-time: 1900-2300 hrs</i>	15	$L_{eq}$ , $L_{10}$ , $L_{90}$	Once per week
<i>Night-time: 2300-0700 hrs of next day</i>	15	$L_{eq}$ , $L_{10}$ , $L_{90}$	Once per week
<i>Holiday: 0700-1900 hrs</i>	15	$L_{eq}$ , $L_{10}$ , $L_{90}$	Once per week

### 5.4 Monitoring Locations and Period

In this reporting month, there were five noise monitoring locations: HKIB Staff Accommodation, Cheung Shue Tan Village, CUHK Residence No.10 and Near Wen Chih Tang at the CUHK. The location of the monitoring stations are described in Table 5.3 and depicted in Figure 1.



Table 5.3 Noise Monitoring Locations

Noise Monitoring station	Location
NM1	HKIB Staff Accommodation (on ground floor near the entrance facing south-east)
NM2	CUHK Residence No.10
NM3	Cheung Shue Tan Village (near the outer building, a temple)
NM8	Near Wen Chih Tang at the CUHK

The noise-monitoring programme of monitoring locations (Day-time, Evening-time, Holiday and Night-time) is summarized in Table 5.4.

Table 5.4 Monitoring Periods for noise monitoring stations

Monitoring stations	Monitoring Period							
	Day-time		Evening-time		Holiday		Night-time	
NM1	03/05/07	09:35	---	---	---	---	---	---
	08/05/07	10:17	---	---	---	---	---	---
	15/05/07	08:00	---	---	---	---	---	---
	22/05/07	08:32	---	---	---	---	---	---
	29/05/07	08:00	---	---	---	---	---	---
NM2	03/05/07	11:05	---	---	---	---	---	---
	08/05/07	11:25	---	---	---	---	---	---
	15/05/07	09:20	---	---	---	---	---	---
	22/05/07	16:00	---	---	---	---	---	---
	29/05/07	08:40	---	---	---	---	---	---
NM3	03/05/07	15:08	---	---	---	---	---	---
	08/05/07	13:02	---	---	---	---	---	---
	15/05/07	14:50	---	---	---	---	---	---
	22/05/07	13:02	---	---	---	---	---	---
	29/05/07	14:00	---	---	---	---	---	---
NM8	03/05/07	16:41	---	---	---	---	---	---
	08/05/07	16:32	---	---	---	---	---	---
	15/05/07	14:00	---	---	---	---	---	---
	22/05/07	14:22	---	---	---	---	---	---
	29/05/07	14:40	---	---	---	---	---	---

## 5.5 Monitoring Procedures and Calibration Details

### Operation/Analysis Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - Frequency weighting: A
  - Time weighting : Fast
  - Time measurement : 5 mins
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94 dB at 1000HZ. If the difference in the calibration level before and after measurement was more than 1dB(A), the measurement would be considered invalid and repeat measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with a portable wind meter.
- During the monitoring period, the Leq, L10 and L90 were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Free Field correction to the measurements should be made. Correction factor of +3dB(A) should be made to the free Field measurements.
- Noise monitoring would be cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind gusts exceeding 10m/s.



#### Maintenance and Calibration

- The microphone head of the sound level meter and calibrator is cleaned with soft cloth at quarterly intervals.
- The meter is sent to be supplier or HOKLAS laboratory to check and calibrated at yearly intervals.

### 5.6 Action and Limit Levels

The Action and Limit levels for noise levels derived as illustrated in Table 5.5.

Table 5.5 Action and Limit Levels for noise monitoring

<i>Time Period</i>	<i>Time Period</i>	<i>Action</i>	<i>Limit</i>
<i>Normal hours</i>	<i>0700-1900 hrs on normal weekdays</i>	<i>When one documented complaint is received</i>	<i>75 dB(A) *</i>
<i>Holiday</i>	<i>0700-1900 hrs on holidays</i>		<i>70 dB(A) **</i>
<i>Evening-time</i>	<i>1900-2300 hrs on all other days</i>		
<i>Night-time</i>	<i>2300-0700 hrs of next day</i>		<i>55 dB(A) **</i>

\* = Reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

\*\* = Area Sensitivity Rating (ASR) C is selected from the "Technical Memorandum on Noise from Construction Work Other Than Percussive Piling".

### 5.7 Event-Action Plans

Please refer to the Appendix E for details.

### 5.8 Results

Only Day-time noise monitoring were carried out at monitoring stations in this reporting month. No Evening-time, Night-time and Holiday noise monitoring were required since no construction works were processed during the night-time period. All noise levels are provided in Appendix C2. Graphical presentation of the monitoring results for the reporting month is shown in Appendix C3.

No Day-time noise monitoring results at all monitoring stations exceeded the Action Level since no documented complaints on noise issue were received in this reporting month. Besides, no exceedances in Limit Level were recorded according to the results from Day-time noise monitoring.

## 6.0 WASTEWATER MONITORING

Effluent Discharge License of this Project is valid from 06 December 2004 (Discharge Licence No.: 3246-Part A and Part B).

During this reporting month, no wastewater monitoring was required to be carried out since the wastewater monitoring had been carried out on 06 March 2007 and the Discharge Licence required carrying out wastewater monitoring at effluent discharge point quarterly. Hence, the next wastewater monitoring should be in June 2007.

## 7.0 ENVIRONMENTAL NON-CONFORMANCE

### 7.1 Summary of environmental monitoring

No exceedances of Action and Limit Level of 24-hour and 1-hour TSP monitoring results were recorded during the reporting month.

No day-time noise level measured at all monitoring stations exceeded the Action and Limit Level in the reporting month. No evening-time, night-time and holiday noise monitoring were required since no construction works were processed during these periods.

During this reporting month, no wastewater monitoring was required to be carried out since the wastewater monitoring had been carried out on 06 March 2007 and the Discharge Licence required carrying out wastewater monitoring at effluent discharge point quarterly. Hence, the next wastewater monitoring should be in June 2007.

## 7.2 Summary of Environmental Complaints

No environmental complaints were received in this monitoring month.

## 7.3 Summary of Notification of Summons and Prosecution

There was no notification of summons respect to environmental issues registered in this month.

## 8.0 SITE INSPECTION

Weekly site inspections were carried out by the ET in this reporting month (03, 12, 16 and 26 May 2007). Monthly joint site inspection at 26 May 2007 was carried out by Engineer's Representative, IEC and LWKJV. The implementation status of the mitigation measures on site inspections in this reporting month is presented in Appendix H.

### 8.1 Summary of the site inspection findings and Action(s) taken by LWKJV and ET

Summaries of the site inspection findings in this reporting month are shown in Table 8.1.

Table 8.1 The summary of the site inspection findings and Action(s) taken by LWKJV and ET

Item	Aspects	Findings	Action(s) taken by LWKJV	ET Verification
1	Air	Black smoke was observed emitted from an excavator (Cat240B) at Fo Yin Road during weekly site inspection on 03/05/07.	LWKJV replied to stop the defective excavator and repair it immediately.	During the subsequent weekly site inspection on 12/05/07, the excavator was found removed for repairing.
2	Water	Follow up action to the incomplete finding in the previous month, the damaged manhole at Node 2 was found repaired during weekly site inspection on 12/05/07.	No further action required to be taken by LWKJV since the finding was completed.	No further verification was required to be taken by LEKJV since the finding was completed.
3	Water	Follow up action to the incomplete finding in the previous month, mud and rubbish noted inside the discharge trap near wheel washing bay at SA1 was found cleaned up during the weekly site inspection on 16/05/07. However, mud and rubbish were found in side the discharge trap again in the last weekly site inspection on 26/05/07.	LWKJV replied to clean up the mud and rubbish inside the discharge trap.	Since the finding was observed at the last site inspection, it will be verified in the next month.
4	Water	Mud and sand were accumulated in the drainage channel at Node 2 during weekly site inspection on 26/05/07.	LWKJV replied to clean up the mud and rubbish inside the discharge trap.	Since the finding was observed at the last site inspection, it will be verified in the next month.
5	Site Practice	Rubbish and aluminum cans were disposed of on the ground at workshop during weekly site inspection on 12/05/07.	LWKJV replied to clean the rubbish immediately.	During the subsequent weekly site inspection on 16/05/07, no rubbish and aluminum cans were observed.
6	Site Practice	Rubbish was noted on the ground at workshop during weekly site inspection on 26/05/07.	LWKJV replied to clean up rubbish immediately.	Since the finding was observed at the last site inspection, it will be verified in the next month.



## 8.2 Status of Environmental Licensing and Permitting

All permits/licenses valid in this reporting month are summarized in Table 8.2.

Table 8.2 Summary of environmental licensing and permit status

Description	Permit No.	Valid Period		Section
		From	To	
Construction Noise Permit for the Construction Works of the Project at Pak Shek Kok Development Package 2A, Tai Po	GW-RN0643-06	14/01/07	13/07/07	<p><u>Group A</u> Two Poker, vibratory, hand-held (CNP170) Two Concrete lorry mixer (CNP044) One Excavator, tracked (CNP081)</p> <p><u>Group B</u> One Asphalt Paver (CNP004) One Roller, Vibratory (CNP186) One Road Roller (CNP185) One Dump Truck (CNP067)</p> <p><u>Group C</u> One Dump Truck (CNP067) One Excavator, tracked (CNP081) One Crane, mobile (diesel) (CNP048) One Lorry with crane</p>
Construction Noise Permit for the Construction Works of the Project adjacent to Ma Liu Shui Interchange, N.T.	GW-RN0120-07	01/04/07	30/06/07	<p>One Crane, mobile (diesel) (CNP048) Two Lorry with crane Welding machine (electric)</p>
Wastewater Discharge License	3246 – Part A	01/11/06	31/12/09	Discharge of trade Effluent, surface run-off and all other wastewater arising from the construction site and sedimentation tank to Coastal water or communal drain for the carriage of surface drainage water.
Wastewater Discharge License	3246 – Part B	06/12/04	05/12/09	Discharge of trade Effluent, surface run-off and all other wastewater arising from the construction site and on-site aerobic waste water treatment system to soak-away pit.
Chemical Waste Producer	5113-729-LL 1113-01	24/09/04	—	Spent lubricating oil, spent battery parts containing heavy metals

## 8.3 Recommendations on site inspection findings in Site Inspections of this month

Based on the site inspection findings, the recommendations are as below:

- All stockpiles should be covered with clean tarpaulin sheets, spraying with water or hydro-seeding to avoid wind and water erosion;
- Size of tarpaulin sheet should be larger than surface size of stockpile in order to resume normal function of tarpaulin sheet;
- The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading or provide a canvas with larger surface area;
- Minimize of exposed soil areas to reduce the potential for increased siltation and contamination of run-off;
- Checking and maintaining all the site machines to prevent dust emission;
- Bigger sumpit for increasing wastewater input should provide for any necessary;
- Providing briefing to the concerned site staff on remedial actions, such as handling method of chemicals and chemical waste;
- Regular maintenance of excavator or any diesel cater machines should be provided in order to avoid any possible smoke nuisance;
- Provide good site practice (e.g. selection of quieter plant and working methods and reduction in number of plant operating in critical areas close to NSRs) to limit noise emissions at source;
- Maintain good waste management at the site.

## 9.0 WASTE MANAGEMENT

### 9.1 Waste Management Audit

Waste management audit was carried out by the ET on a weekly basis. The implementation status of the mitigation measures on waste management in this reporting month is presented in Appendix H.



## 9.2 Records of Waste Quantities

All type of wastes arising from the construction work are classified into the following:

- General refuses;
- Chemical waste;
- Construction & demolition (C&D) material.

The quantities of waste for disposal in this month are summarized in Table 9.1.

Table 9.1 Summary of Quantities of Waste for Disposal in this reporting month

Type of Waste		Quantity	Disposal Location	Cumulative Quantity
Inert C&D Materials	Total Quantity Generated (m <sup>3</sup> )	410	Reused in the Contract	127613
	Broken Concrete (m <sup>3</sup> )	98	N/A	1051
	Reused in the Contract (m <sup>3</sup> )	400	N/A	126650
	Reused in other Projects (m <sup>3</sup> )	0	N/A	0
	Disposal as Public Fill (m <sup>3</sup> )	0	N/A	0
C&D Waste	Metals (1000kg)	0	N/A	37.705
	Paper/Cardboard Packaging (1000kg)	0	N/A	2.806
	Plastics (1000kg)	0	N/A	0.083
	Chemical Waste (1000kg)	0.4	N/A	3.4
	Other, e.g. General Refuse (1000kg)	108.31	SENT	984.78

## 10.0 IMPLEMENTATION STATUS

### 10.1 Implementation Status of Environmental Mitigation Measures

LWKJV has been implementing the required environmental mitigation measures according to the Mitigation Protection Measures stated in Implementation Schedule of the EM&A Manual. The implementation status of the environmental mitigation measures in this reporting month is presented in Appendix H.

#### Air Quality

The Contractor was reminded to water or cover all the stockpiles by using clean tarpaulin sheets. The Contractor was also reminded to cleanup the access road regularly to avoid dust emission and provide effective wheel washing facilities.

#### Noise

All mitigation measures stated in Appendix H were implemented properly in this reporting month.

#### Water Quality

The Contractor was reminded to provide more effort to implement mitigation measures, such as diverting site runoff to suitable treatment processes before discharge, sedimentation system and drainage facilities.

#### Waste Management

LWKJV has been implementing most mitigation measures on waste management.

### 10.2 Implementation Status of Event and Action Plan

There were no exceedances in air quality and noise monitoring parameters recorded in this monitoring month. No further mitigation measures were required.

### 10.3 Implementation Status of Environmental Complaint Handling

No complaints had been received during this monitoring month.

## 11.0 CONCLUSION

Impact monitoring of air quality and noise were carried out at designated locations in accordance with the EM&A Manual in this reporting month.

According to the summary of air and noise monitoring results, no exceedances of Action and Limit Level of 24-hour and 1-hour TSP monitoring results were recorded during the reporting month. Besides, No Day-time noise level measured at all monitoring stations exceeded the Action and Limit Level in the reporting month. No Evening-time, Night-time and Holiday noise monitoring were required since no construction works were processed during these periods.

During this reporting month, no wastewater monitoring was required to be carried out since the wastewater monitoring had been carried out on 06 March 2007 and the Discharge Licence required carrying out wastewater monitoring at effluent discharge point quarterly. Hence, the next wastewater monitoring should be in June 2007.

According to the ET weekly site inspection and IEC monthly site audit carried out this month, it indicated that site practices of the LWKJV were generally undertaken in an environmentally acceptable manner and the overall site environmental performance was satisfactory.

## 12.0 FUTURE KEY ISSUES

### 12.1 Upcoming EM&A Schedule in coming two months

The Proposed EM&A program in coming two months are presented as following table:

Table 12.1 Upcoming EM&A Schedule in coming two months

Type of Monitoring	June 2007	July 2007
Noise Monitoring (Day-time)	05, 12, 21, 26	03, 10, 17, 24, 31
1-hour TSP	02, 05, 07, 09, 12, 14, 16, 20, 21, 23, 26, 28, 30	03, 05, 07, 10, 12, 14, 17, 19, 21, 24, 26, 28, 31
24-hour TSP	01, 07, 13, 18, 23, 29	05, 11, 17, 23, 28
Site Inspection	02, 09, 16, 23, 30	07, 14, 21, 28

### 12.2 Upcoming construction works scheduled in the coming two months

The major construction works planned to be carried out in next two months and their possible impact is tabulated (Table 12.2) for reference.

Table 12.2 Construction activities planned in the coming two months


Item	Construction Activities planned to be carried out in the coming two months
1	Drainage works at Section 2 (Ma Liu Shui) & (Promenade)
2	Utility works at Section 2 and outstanding works under Section 1
3	Construction of RE wall and R. C. Wall and construction of parapets and median barriers of the Alternative Design of the proposed Ma Liu Shui Bridge
4	Waterproofing works of the Alternative Design of the proposed Ma Liu Shui Bridge
5	Constructio of Retaining Wall No.1 and parapet
6	Construction of roof for the proposed Ma Liu Shui Subway (Alternative Design)
7	Construction of wall and base slab., installation of sewerage, drainage system, and utility works, architectural finishing works for Toilet No.2
8	Construction of the slip road leading to the proposed RCP and Toilet No.1 under Section 5
9	Installation of irrigation system along the proposed Promenade, construction of hard landscape structures, and CCTV inspection of the completed drainage pipes
10	Hard and soft landscaping works, paving, construction of landscape structures at Section 8
11	Paving works at proposed Landscape Nodes P1 and P2
12	Filling of soil mix at planter wall

## **Appendix A**

### **Organization Chart and Lines of Communication**




# Lines of Communication



## **Appendix B1**

### **Calibration Certificates for Air Quality Monitoring Equipments**



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F, Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com

**TEST REPORT**


**Calibration Report**  
**of**  
**High Volume Air Sampler**

**Manufacturer** : Graseby GMW Date of Calibration : 13 March 2007  
**Serial No.** : 1178 (ET / EA / 003 / 01) Calibration Due Date : 12 May 2007  
**Method** : Based on Operations Manual for in series calibration method by TISCH  
ENVIROMENTAL Model Te-5025A calibration kit

**Results** :

Flow recorder reading (cfm)	54	49	45	35	28
Qstd (Actual flow rate, m <sup>3</sup> /min)	1.62	1.40	1.29	0.94	0.74
Pressure :	763.56 mm Hg		Temp. :	292 K	

**Sampler 1178 Calibration Curve**  
**Site: Pak Shek Kok (AM-1)**  
**Date of Calibration: 13 March 2007**



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies \* / ~~does not comply~~ \* with the specified requirements and is deemed acceptable \* / unacceptable \* for use.

Calibrated by : Danny WONG  
Danny WONG  
(Technician)

Approved by : H. T. CHOW  
H. T. CHOW  
(Asst. Environmental Officer)



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com

**TEST REPORT**


**Calibration Report  
of  
High Volume Air Sampler**

**Manufacturer** : Graseby GMW Date of Calibration : 15 May 2007  
**Serial No.** : 1178 (ET / EA / 003 / 01) Calibration Due Date : 14 July 2007  
**Method** : Based on Operations Manual for in series calibration method by TISCH  
ENVIROMENTAL Model Te-5025A calibration kit

**Results** :

Flow recorder reading (cfm)	52	46	40	30	22
Qstd (Actual flow rate, m <sup>3</sup> /min)	1.57	1.45	1.27	1.00	0.78
Pressure :	759.06 mm Hg			Temp. :	311 K

**Sampler 1178 Calibration Curve  
Site: Pak Shek Kok (AM-1)  
Date of Calibration: 15 May 2007**



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies \* / does not comply \* with the specified requirements and is deemed acceptable \* / unacceptable \* for use.

Calibrated by : Kiu  
Kenneth CHIU  
(Asst. Technician)

Approved by : [Signature]  
H. T. CHOW  
(Asst. Environmental Officer)





東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com

**TEST REPORT**


**Calibration Report  
of  
High Volume Air Sampler**

**Manufacturer** : Graseby GMW Date of Calibration : 13 March 2007  
**Serial No.** : 7179 (ET / EA / 003 / 16) Calibration Due Date : 12 May 2007  
**Method** : Based on Operations Manual for in series calibration method by TISCH  
ENVIROMENTAL Model Te-5025A calibration kit

**Results** :

Flow recorder reading (cfm)	56	51	45	35	28
Qstd (Actual flow rate, m <sup>3</sup> /min)	1.71	1.52	1.34	1.06	0.84
Pressure :	763.56 mm Hg			Temp. : 292 K	

**Sampler 7179 Calibration Curve  
Site: Pak Shek Kok (AM-3A)  
Date of Calibration: 13 March 2007**




Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies \* / ~~does not comply~~ \* with the specified requirements and is deemed acceptable \* / ~~unacceptable~~ \* for use.

Calibrated by : Danny WONG  
(Technician)

Approved by : H. T. CHOW  
(Asst. Environmental Officer)



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com

**TEST REPORT**


**Calibration Report  
of  
High Volume Air Sampler**

**Manufacturer** : Graseby GMW Date of Calibration : 15 May 2007  
**Serial No.** : 7179 (ET / EA / 003 / 16) Calibration Due Date : 14 July 2007  
**Method** : Based on Operations Manual for in series calibration method by TISCH  
ENVIROMENTAL Model Te-5025A calibration kit

**Results** :

Flow recorder reading (cfm)	56	50	43	33	26
Qstd (Actual flow rate, m <sup>3</sup> /min)	1.61	1.43	1.27	0.99	0.79
Pressure :	762.81 mm Hg			Temp. :	309 K

**Sampler 7179 Calibration Curve  
Site: Pak Shek Kok (AM-3A)  
Date of Calibration: 15 May 2007**




Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies \* / ~~does not comply~~ \* with the specified requirements and is deemed acceptable \* / unacceptable \* for use.

Calibrated by : Kiu  
Kenneth CHIU  
(Asst. Technician)

Approved by : H. T. CHOW  
H. T. CHOW  
(Asst. Environmental Officer)



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com

**TEST REPORT**


**Calibration Report**  
of  
**High Volume Air Sampler**

**Manufacturer** : Graseby GMW Date of Calibration : 13 March 2007  
**Serial No.** : 1172 (ET / EA / 003 / 11) Calibration Due Date : 12 May 2007  
**Method** : Based on Operations Manual for in series calibration method by TISCH  
ENVIROMENTAL Model Te-5025A calibration kit

**Results** :

Flow recorder reading (cfm)	63	58	51	42	34
Qstd (Actual flow rate, m <sup>3</sup> /min)	1.71	1.50	1.33	1.04	0.82
Pressure :	763.56 mm Hg			Temp. :	292 K

**Sampler 1172 Calibration Curve**  
Site: Pak Shek Kok (AM-5)  
Date of Calibration: 13 March 2007




Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies \* / ~~does not comply~~ \* with the specified requirements and is deemed acceptable \* / unacceptable \* for use.

Calibrated by : Danny WONG  
Danny WONG  
(Technician)

Approved by : H. T. CHOW  
H. T. CHOW  
(Asst. Environmental Officer)



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com

**TEST REPORT**


**Calibration Report  
of  
High Volume Air Sampler**

**Manufacturer** : Graseby GMW Date of Calibration : 15 May 2007  
**Serial No.** : 1172 (ET / EA / 003 / 11) Calibration Due Date : 14 July 2007  
**Method** : Based on Operations Manual for in series calibration method by TISCH  
ENVIROMENTAL Model Te-5025A calibration kit

**Results** :

Flow recorder reading (cfm)	62	56	49	40	33
Qstd (Actual flow rate, m <sup>3</sup> /min)	1.58	1.40	1.24	0.98	0.78
Pressure :	757.56 mm Hg		Temp. : 312 K		

**Sampler 1172 Calibration Curve  
Site: Pak Shek Kok (AM-5)  
Date of Calibration: 15 May 2007**



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies \* / ~~does not comply~~ \* with the specified requirements and is deemed acceptable \* / unacceptable \* for use.

Calibrated by : Kiu  
Kenneth CHIU  
(Asst. Technician)

Approved by : H. T. CHOW  
H. T. CHOW  
(Asst. Environmental Officer)



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com

**TEST REPORT**

**Internal Calibration Report  
of  
Dust Trak Monitor**


**Manufacturer :** TSI - 8520 Dust Trak **Date of Calibration :** 20 January 2007

**Serial No. :** 14230 ( ET/EA/001/04 ) **Due Date :** 19 July 2007

**Method :** Conduct parallel measurement (five-point calibration) by placing the Dust Trak Monitor and High Volume Air Sampler together under the same environmental condition

**Results :**


Dust Trak Monitor (ug/m <sup>3</sup> )	40	57	110	210	249
High Volume Air Sampler (ug/m <sup>3</sup> )	37	45	92	182	225
High Volume Air Sampler Serial No.: 1178			Calibration Date: 12 / 03 / 2007		



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a five point calibration

The Dust Trak Monitor complies \* / does not comply \* with the internal calibration procedures and is deemed acceptable \* / unacceptable \* for use.

Calibrated by :   
LEUNG, Ka Chun  
(Site Technician)

Approved by :   
LAW, Sau Yee  
(Senior Environmental Officer)

## **Appendix B2**

### **Air Quality Monitoring Results**

## Summary of 24-hr TSP Monitoring Results

Monitoring Station : AM1  
Location : HKIB Staff Accommodation

Start Date	Time	Finish		Elapse Time		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min.)		Average (m <sup>3</sup> /min.)	Filter Weight (g)		Conc. (µg/m <sup>3</sup> )	Weather Condition
		Date	Time	Initial	Final		Initial	Final		Initial	Final		
03/05/07	14:50	04/05/07	15:10	11473.10	11497.44	24.34	0.9899	0.9899	0.9899	2.8156	2.9172	70	Sunny
09/05/07	08:50	10/05/07	08:54	11497.44	11521.51	24.07	0.8555	0.8555	0.8555	2.8908	2.9889	79	Sunny
15/05/07	10:15	16/05/07	10:32	11521.51	11545.80	24.29	1.0793	1.0793	1.0793	2.8736	2.9567	53	Sunny
21/05/07	09:26	22/05/07	09:34	11545.80	11569.93	24.13	1.1060	1.1060	1.1060	2.8229	2.8769	34	Cloudy
26/05/07	16:02	27/05/07	15:52	11569.93	11593.77	23.84	1.1060	1.1060	1.1060	2.8164	2.8836	43	Cloudy

Monitoring Station : AM3A  
Location : Cheung Shue Tan (in front of Man Kee Store)

Start Date	Time	Finish		Elapse Time		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min.)		Average (m <sup>3</sup> /min.)	Filter Weight (g)		Conc. (µg/m <sup>3</sup> )	Weather Condition
		Date	Time	Initial	Final		Initial	Final		Initial	Final		
03/05/07	15:30	04/05/07	15:45	16934.57	16958.82	24.25	1.2945	1.2945	1.2945	2.8214	2.9928	91	Sunny
09/05/07	08:25	10/05/07	09:07	16958.82	16983.52	24.70	1.2945	1.2945	1.2945	2.8808	3.0202	73	Sunny
15/05/07	09:20	16/05/07	10:02	16983.52	17008.22	24.70	1.3085	1.3085	1.3085	2.8818	3.0183	70	Sunny
21/05/07	09:03	22/05/07	09:07	17008.22	17032.29	24.07	0.6321	0.6321	0.6321	2.8189	2.8456	29	Cloudy
26/05/07	10:35	27/05/07	11:00	17032.29	17056.70	24.41	0.9026	0.9026	0.9026	2.8196	2.8921	55	Cloudy

Monitoring Station : AM5  
Location : Wen Chih Tang at the CUHK

Start Date	Time	Finish		Elapse Time		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min.)		Average (m <sup>3</sup> /min.)	Filter Weight (g)		Conc. (µg/m <sup>3</sup> )	Weather Condition
		Date	Time	Initial	Final		Initial	Final		Initial	Final		
03/05/07	15:00	04/05/07	15:33	6840.21	6864.76	24.55	0.9625	0.9625	0.9625	2.8460	2.9351	63	Sunny
09/05/07	08:40	10/05/07	08:44	6864.76	6888.83	24.07	0.9025	0.9025	0.9025	2.8980	2.9756	60	Sunny
15/05/07	09:50	16/05/07	10:19	6888.83	6913.31	24.48	0.8969	0.8969	0.8969	2.8946	2.9655	54	Sunny
21/05/07	09:18	22/05/07	09:37	6913.31	6937.63	24.32	0.9515	0.9515	0.9515	2.8222	2.8528	22	Cloudy
26/05/07	13:02	27/05/07	13:08	6937.63	6961.73	24.10	0.8969	0.8969	0.8969	2.8234	2.8715	37	Cloudy

## Summary of 1-hr TSP Monitoring Results

Monitoring Station : AM1 (HKIB Staff Accommodation)

Date	Monitoring Period		1-hr TSP ( $\mu\text{g}/\text{m}^3$ )			Weather
	Start	Finish	Minimum	Maximum	Average	
02/05/07	08:30	09:30	82	553	220	Sunny
03/05/07	09:25	10:25	116	412	212	Sunny
05/05/07	09:00	10:00	73	358	153	Rainy
08/05/07	10:15	11:15	98	362	179	Sunny
10/05/07	08:00	09:00	78	387	160	Sunny
12/05/07	10:30	11:30	97	389	163	Cloudy
15/05/07	08:00	09:00	89	398	167	Sunny
17/05/07	09:00	10:00	97	388	168	Cloudy
19/05/07	11:10	12:10	91	407	174	Sunny
22/05/07	08:30	09:30	94	370	147	Cloudy
23/05/07	08:50	10:50	78	458	199	Cloudy
26/05/07	16:00	17:00	103	392	163	Cloudy
29/05/07	08:00	09:00	82	385	160	Sunny
31/05/07	13:00	14:00	106	404	178	Sunny

Monitoring Station : AM3 – Cheung Shue Tan in front of Man Kee Store

Date	Monitoring Period		1-hr TSP ( $\mu\text{g}/\text{m}^3$ )			Weather
	Start	Finish	Minimum	Maximum	Average	
02/05/07	09:30	10:30	52	425	166	Sunny
03/05/07	10:44	11:44	79	382	129	Sunny
05/05/07	10:20	11:20	61	300	121	Rainy
08/05/07	13:00	14:00	62	319	109	Sunny
10/05/07	09:10	10:10	81	342	135	Sunny
12/05/07	13:00	14:00	62	326	123	Cloudy
15/05/07	09:20	10:20	73	324	132	Sunny
17/05/07	15:00	16:00	62	324	103	Cloudy
19/05/07	12:20	13:20	82	330	136	Sunny
22/05/07	13:00	14:00	62	310	103	Cloudy
23/05/07	11:00	12:00	80	406	187	Cloudy
26/05/07	10:30	11:30	84	357	134	Cloudy
29/05/07	09:10	10:10	76	333	142	Sunny
31/05/07	15:30	16:30	89	359	123	Sunny



### Summary of 1-hr TSP Monitoring Results

Monitoring Station : AM5 - Near Wen Chih Tang at the CUHK


Date	Monitoring Period		1-hr TSP ( $\mu\text{g}/\text{m}^3$ )			Weather
	Start	Finish	Minimum	Maximum	Average	
02/05/07	13:10	14:10	59	484	196	Sunny
03/05/07	15:03	14:03	81	344	123	Sunny
05/05/07	15:00	16:00	87	326	136	Rainy
08/05/07	16:30	17:30	73	337	117	Sunny
10/05/07	10:20	11:20	73	336	154	Sunny
12/05/07	16:00	17:00	79	343	131	Cloudy
15/05/07	14:00	15:00	90	350	145	Sunny
17/05/07	10:20	11:20	74	354	113	Cloudy
19/05/07	10:00	11:00	96	359	154	Sunny
22/05/07	14:20	15:20	75	331	108	Cloudy
23/05/07	09:58	10:58	75	390	157	Cloudy
26/05/07	13:00	14:00	96	374	143	Cloudy
29/05/07	14:00	15:00	96	358	147	Sunny
31/05/07	16:50	17:50	92	367	131	Sunny

## **Appendix B3**


### **Graphical Plots of Air Quality Monitoring Data**




1-hour TSP level at AM1, HKIB Staff Accommodation




1-hour TSP level at AM3, Cheung Shue Tan Village (near the outer building, a temple)




1-hour TSP level at AM5 Wen Chih Tang at the CUHK




24-hour TSP level at AM1 (HKIB Staff Accommodation)



24-hour TSP level at AM3A (Cheung Shue Tan in front of Man Kee Store)



24-hour TSP level at AM5 (Wen Chih Tang at the CUHK)





## **Appendix C1**

### **Calibration Certificates for Noise Monitoring Equipments**



# Calibration Certificate

Certificate No. **65870**

Page 1 of 2 Pages

**Customer :** ETS-Testconsult Limited

**Address :** 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

**Order No. :** Q62237

**Date of receipt :** 16-Dec-06

## Item Tested

**Description :** Sound Level Calibrator

**Manufacturer :** Rion

**Model :** NC-73

**Serial No. :** 10727835

## Test Conditions

**Date of Test :** 27-Dec-06

**Supply Voltage :** --

**Ambient Temperature :** (23 ± 3)°C

**Relative Humidity :** (50 ± 25) %

## Test Specifications

Calibration check.

Calibration procedure : F21, Z02.

## Test Results

All results were within the manufacturer's specification.

The results are shown in the attached page(s).


Test equipment used:


<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Due Date</u>	<u>Traceable to</u>
S014	Spectrum Analyzer	62914	7-Jul-07	NIM-PRC & SCL-HKSAR
S024	Sound Level Calibrator	62691	22-Apr-07	NIM-PRC & SCL-HKSAR
S041	Universal Counter	63839	22-Aug-07	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Calibrated by :   
P.F. Wong

Approved by :   
Steve Kwan

Date: 27-Dec-06

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 6801 Fax: 2425 8646

The copyright of this certificate is owned by Hong Kong Calibration Ltd. It may not be reproduced except in full.



# Calibration Certificate

Certificate No. 65870

Page 2 of 2 Pages

Results :

**1. Level Accuracy (at 1 kHz)**

UUT Nominal Value	Measured Value	Mfr's Spec.
94 dB	93.73 dB	$\pm 1$ dB

Uncertainty :  $\pm 0.1$  dB

**2. Frequency Accuracy**

UUT Nominal Value	Measured Value	Mfr's Spec.
1 kHz	0.998 kHz	$\pm 2$ %

Uncertainty :  $\pm 0.1$  %

**3. Level Stability : 0.0 dB**

Uncertainty :  $\pm 0.01$  dB

**4. Total Harmonic Distortion :  $< 0.2$  %**

Mfr's Spec. :  $< 3$  %

Uncertainty :  $\pm 2.3$  % of reading

Remark : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. The above measured values are the mean of 3 measurement.

4. Atmospheric Pressure : 1 009 hPa

----- END -----



# Calibration Certificate

Certificate No. **65868**

Page **1** of **3** Pages

**Customer :** ETS-Testconsult Limited

**Address :** 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

**Order No. :** Q62237

**Date of receipt :** 16-Dec-06

## Item Tested

**Description :** Precision Integrating Sound Level Meter

**Manufacturer :** Rion

**Model :** NL-31

**Serial No. :** 01120826

## Test Conditions

**Date of Test :** 27-Dec-06

**Supply Voltage :** --

**Ambient Temperature :** (23 ± 3)°C

**Relative Humidity :** (50 ± 25) %

## Test Specifications

Calibration check.

Calibration procedure : Z01.

## Test Results

All results were within the IEC 651 Type 1 & IEC 804 Type 1 specification.

The results are shown in the attached page(s).


Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Due Date</u>	<u>Traceable to</u>
S017	Function Generator	C051022	21-Mar-07	SCL-HKSAR
S024	Sound Level Calibrator	62691	22-Apr-07	NIM-PRC & SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).  
The test results apply to the above Unit-Under-Test only

Calibrated by :   
P.F. Wong

Approved by :   
Steve Kwan

Date: 27-Dec-06

This Certificate is issued by:  
Hong Kong Calibration Ltd.  
Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.  
Tel: 2425 8601 Fax: 2425 8646

The copyright of this certificate is owned by Hong Kong Calibration Ltd. It may not be reproduced except in full.





# Calibration Certificate

Certificate No. 65868

Page 2 of 3 Pages

Results :

## 1. SPL Accuracy

UUT Setting			Applied Value (dB)	UUT Reading (dB)
Level Range (dB)	Weight	Response		
20 - 100	L <sub>A</sub>	Fast	94.07	93.9
		Slow		93.9
	L <sub>C</sub> L <sub>p</sub>	Fast		93.9
		Fast		94.0
		Fast		93.9
30 - 120	L <sub>A</sub>	Fast	94.07	93.9
		Slow		93.9
	L <sub>C</sub> L <sub>p</sub>	Fast		93.9
		Fast		93.9
		Fast		93.9
30 - 120	L <sub>A</sub>	Fast	113.95	113.8
		Slow		113.8
	L <sub>C</sub> L <sub>p</sub>	Fast		113.8
		Fast		113.8
		Fast		113.8

IEC 651 Type 1 Spec. : ± 0.7 dB

Uncertainty : ± 0.1 dB

## 2. Level Stability : 0.0 dB

IEC 651 Type 1 Spec. : ± 0.3 dB

Uncertainty : ± 0.01 dB

## 3. Linearity

### 3.1 Level Linearity

UUT Range	Applied Value (dB)	UUT Rdg (dB)	IEC 651 Type 1 Spec. (inside Primary)
140	114.0	114.0	± 0.7 dB
130	104.0	104.0	
120	94.0	93.9	
110	84.0	84.1	
100	74.0	74.1	
90	64.0	64.2	
80	54.0	54.1	

Uncertainty : ± 0.1 dB



# Calibration Certificate

Certificate No. 65868

Page 3 of 3 Pages

### 3.2 Differential level linearity

UUT Range	Applied Value (dB)	UUT Rdg (dB)	IEC 651 Type 1 Spec.
120	84.0	83.9	± 0.4
	94.0	93.9	
	95.0	94.9	± 0.2
	104.0	103.9	± 0.3
	105.0	104.9	± 1.0

Uncertainty : ± 0.1 dB

### 4. Frequency Weighting

A weighting

Frequency	Attenuation (dB)	IEC 651 Type 1 Spec.
31.5 Hz	- 39.6	- 39.4 dB, ± 1.5 dB
63 Hz	- 26.2	- 26.2 dB, ± 1.5 dB
125 Hz	- 16.2	- 16.1 dB, ± 1 dB
250 Hz	- 8.7	- 8.6 dB, ± 1 dB
500 Hz	- 3.2	- 3.2 dB, ± 1 dB
1 kHz	0.0 (Ref.)	0 dB, ± 1 dB
2 kHz	+ 1.3	+ 1.2 dB, ± 1 dB
4 kHz	+ 1.1	+ 1.0 dB, ± 1 dB
8 kHz	- 1.1	- 1.1 dB, + 1.5 dB ~ - 3 dB
16 kHz	- 6.7	- 6.6 dB, + 3 dB ~ ∞

Uncertainty : ± 0.1 dB

### 5. Time Averaging

Applied Burst duty Factor	Applied Leq Value (dB)	UUT Reading (dB)	IEC 804 Type 1 Spec.
continuous	40.0	40.0	--
1/10	40.0	40.0	± 0.5 dB
1/10 <sup>2</sup>	40.0	40.0	
1/10 <sup>3</sup>	40.0	40.0	± 1.0 dB
1/10 <sup>4</sup>	40.0	40.0	

Uncertainty : ± 0.1 dB

Remark : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric Pressure : 1 009 hPa.

----- END -----



## **Appendix C2**

### **Noise Monitoring Results**



## Day-time Noise Monitoring

### Monitoring Location: NM1 (HKIB Staff Accommodation)

Date	Start Sampling Time (hh:mm)	Noise Level dB (A)			Wind Speed (m/s)	Weather Condition
		L <sub>eq</sub> (30min)	L10	L90		
03/05/07	09:35	58.0	60.6	54.5	1.2	Fine
08/05/07	10:17	57.5	59.8	55.6	0.9	Sunny
15/05/07	08:00	60.7	64.7	57.1	1.0	Sunny
22/05/07	08:32	58.2	60.4	55.6	0.7	Cloudy
29/05/07	08:00	59.0	64.5	53.0	1.1	Sunny

### Monitoring Location: NM2 (CUHK Residence No.10)

Date	Start Sampling Time (hh:mm)	Noise Level dB (A)			Wind Speed (m/s)	Weather Condition
		L <sub>eq</sub> (30min)	L10	L90		
03/05/07	11:05	57.1	60.0	53.7	1.1	Fine
08/05/07	11:25	56.3	58.7	54.4	0.8	Sunny
15/05/07	09:20	58.1	52.4	50.9	0.9	Sunny
22/05/07	16:00	56.3	58.7	54.1	1.0	Cloudy
29/05/07	08:40	57.8	60.8	54.3	0.9	Sunny

### Mon Monitoring Location: NM3 (Cheung Shue Tan Village)

Date	Start Sampling Time (hh:mm)	Noise Level dB (A)			Wind Speed (m/s)	Weather Condition
		L <sub>eq</sub> (30min)	L10	L90		
03/05/07	15:08	53.2	55.8	49.3	1.0	Fine
08/05/07	13:02	52.3	54.4	48.9	0.8	Sunny
15/05/07	14:50	55.6	61.7	50.4	0.8	Sunny
22/05/07	13:02	52.6	55.0	49.5	0.9	Cloudy
29/05/07	14:00	55.0	59.5	48.9	1.0	Sunny

### Monitoring Location: NM8 (Near Wen Chih Tang at the CUHK)

Date	Start Sampling Time (hh:mm)	Noise Level dB (A)			Wind Speed (m/s)	Weather Condition
		L <sub>eq</sub> (30min)	L10	L90		
03/05/07	16:41	53.4	56.8	50.4	1.1	Fine
08/05/07	16:32	55.8	57.7	52.5	0.9	Sunny
15/05/07	14:00	51.9	58.4	48.6	1.0	Sunny
22/05/07	14:22	55.3	57.5	52.4	1.2	Cloudy
29/05/07	14:40	52.4	56.9	49.1	1.2	Sunny







## **Appendix C3**

### **Graphical Plots of Noise Monitoring Data**



## Noise Monitoring (Day-time)



## **Appendix D**

### **Weather Condition**



## Weather Condition

Date	Rainfall (mm)	Max. Temp (°C)	Min. Temp. (°C)	Relative Humidity (%)	Wind Direction	Wind Speed (m/s)
01/05/07	0.0	30.9	21.6	72	NEN	<5
02/05/07	0.0	31.4	20.5	69	SE	<5
03/05/07	0.0	28.7	19.1	69	NEN	<5
04/05/07	6.5	25.7	23.0	91	NEE	<5
05/05/07	6.0	27.3	22.9	88	W	<5
06/05/07	0.0	29.2	20.3	69	N	<5
07/05/07	0.0	31.6	18.1	64	NEE	<5
08/05/07	0.0	29.4	21.1	74	E	<5
09/05/07	0.0	28.7	23.8	73	E	<5
10/05/07	0.0	28.4	24.7	68	E	<5
11/05/07	0.0	28.0	23.5	74	E	<5
12/05/07	0.0	30.6	24.1	75	NEE	<5
13/05/07	0.0	27.8	23.9	77	E	<5
14/05/07	0.0	30.0	23.3	75	E	<5
15/05/07	0.0	30.4	22.7	77	E	<5
16/05/07	0.5	31.6	24.2	78	SW	<5
17/05/07	0.0	33.6	23.1	71	SW	<5
18/05/07	27.5	31.8	23.4	82	SW	<5
19/05/07	65.0	28.7	22.6	84	E	<5
20/05/07	79.0	23.2	21.3	93	E	<5
21/05/07	28.5	24.5	22.4	91	E	<5
22/05/07	24.5	26.5	24.2	92	SE	<5
23/05/07	12.5	30.9	25.5	87	SW	<5
24/05/07	0.0	31.8	25.9	79	SW	<5
25/05/07	0.0	32.0	27.7	78	SW	<5
26/05/07	0.0	32.6	27.5	78	S	<5
27/05/07	46.5	30.3	23.6	88	S	<5
28/05/07	8.5	30.2	23.7	90	NEE	<5
29/05/07	0.0	33.2	24.7	80	SE	<5
30/05/07	0.0	32.6	25.5	79	SEE	<5
31/05/07	21.0	31.9	25.7	84	S	<5

Remark: Data of wind speed and wind direction were extracted from Hong Kong Observatory (Shatin Station).





## **Appendix E**

### **Event-Action Plans**



## Event / Action Plan for Air Quality

EVENT	ET Leader	ACTION	
		IC(E)	ER
<b>CNOTRACTOR</b>			
<p>Action Level</p> <p>1. Exceedance of one sample</p> <p>2. Exceedance for two more consecutive samples</p>	<p>1. Identify source</p> <p>2. Inform IC(E) and ER</p> <p>3. Repeat measurement to confirm finding</p> <p>4. Increase monitoring frequency to daily</p> <p>1. Identify source</p> <p>2. Inform IC(E) and ER</p> <p>3. Repeat measurement to confirm findings</p> <p>4. Increase monitoring frequency to daily</p> <p>5. Discuss with IC(E) and Contractor on remedial actions required</p> <p>6. If exceedance continuous, arrange meeting with IC(E) and ER</p> <p>7. If exceedance stops, cease additional monitoring</p>	<p>1. Check monitoring data submitted by ET</p> <p>2. Check Contractor's working method.</p> <p>1. Checking monitoring data submitted by ET</p> <p>2. Check Contractor's working method</p> <p>3. Discuss with ET and Contractor on possible remedial measures</p> <p>4. Advise the ER on the effectiveness of the proposed remedial measures</p> <p>5. Supervisor implementation of remedial measures</p>	<p>1. Notify Contractor</p> <p>1. Confirm receipt of notification of failure in writing</p> <p>2. Notify Contractor</p> <p>3. Ensure remedial measures properly implemented</p>
<p>Limit Level</p> <p>1. Exceedance of one sample</p> <p>2. Exceedance for two or more consecutive samples</p>	<p>1. Identify source</p> <p>2. Inform ER and EPD</p> <p>3. Repeat measurement to confirm finding</p> <p>4. Increase monitoring frequency to daily</p> <p>5. Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER informed of the results</p> <p>1. Notify IC(E), ER, Contractor and EPD</p> <p>2. Identify source</p> <p>3. Repeat measurement to confirm findings</p> <p>4. Increase monitoring frequency to daily</p> <p>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented</p> <p>6. Arrange meeting with IC(E) and ER to discuss the remedial actions to be taken</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER to discuss the remedial action to be taken</p> <p>8. If exceedance stops, cease additional monitoring</p>	<p>1. Check monitoring data submitted by ET</p> <p>2. Check Contractor's working method.</p> <p>3. Discuss with ET and Contractor on possible remedial measures</p> <p>4. Advise the ER on the effectiveness of the proposal remedial measures</p> <p>5. Supervisor implementation of remedial measures</p> <p>1. Discuss amongst ER, ET, and Contractor on potential remedial actions</p> <p>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly</p> <p>3. Supervise the implementation of remedial measures</p> <p>1. Confirm receipt of notification of failure in writing</p> <p>2. Notify Contractor</p> <p>3. In consultation with the IC(E), agreed with the Contractor on the remedial measures to be implemented</p> <p>4. Ensure remedial measures properly implemented</p> <p>5. If exceedance continues, consider what portion of this work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>1. Take immediate action to avoid further exceedance</p> <p>2. Submit proposal for remedial actions to IC(E) within 3 working days of notification</p> <p>3. Implement the agreed proposals</p> <p>4. Amend proposal if appropriate</p> <p>1. Take immediate action to avoid further exceedance</p> <p>2. Submit proposals for remedial actions to IC(E) within 3 working days of notification</p> <p>3. Implement the agreed proposals</p> <p>4. Resubmit proposals if possible still not under control</p> <p>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</p>

## Event / Action Plan for Construction Noise



EVENT	ACTION				CNOTRACTOR
	ET Leader	IC(E)	ER		
Action Level	<ol style="list-style-type: none"> <li>1. Notify IC(E) and Contractor</li> <li>2. Carry out investigation</li> <li>3. Report the results of investigation to the IC(E) and Contractor</li> <li>4. Discuss with the Contractor and formulate remedial measures</li> <li>5. Increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analyzed results submitted by the ET</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly</li> <li>3. Supervise the implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing</li> <li>2. Notify Contractor</li> <li>3. Require Contractor to propose remedial measures for the analyzed noise problem</li> <li>4. Ensure remedial measures are properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposal to IC(E)</li> <li>2. Implement noise mitigation proposals</li> </ol>	
Limit Level	<ol style="list-style-type: none"> <li>1. Notify IC(E), ER, and Contractor</li> <li>2. Identify source</li> <li>3. Repeat measurement to confirm findings</li> <li>4. Increase monitoring frequency</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented</li> <li>6. Inform IC(E), ER and EPD the causes &amp; action taken for the exceedances</li> <li>7. Assess effectiveness of Contractor's remedial action and keep IC(E), EPD and ER informed to the results</li> <li>8. If exceedance stops, cease additional monitoring</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET and Contractor on the potential remedial actions</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly</li> <li>3. Supervise the implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing</li> <li>2. Notify Contractor</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem</li> <li>4. Ensure remedial measures are properly implemented</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance</li> <li>2. Submit proposals for remedial actions to IC(E) within 3 working days of notification</li> <li>3. Implement the agreed proposals</li> <li>4. Resubmit proposals if problem still not under control</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated</li> </ol>	



## **Appendix F**

### **Construction Programme**





Act ID	Description	Early Start	Early Finish	Total Float	Percent Complete	Original Duration	Late Start	Late Finish
<b>Section Completion</b>								
CD0100	Section 1	15MAR07	15MAR07	0	0	0	15MAR07	15MAR07
CD0200	Section 2	28JUL07	28JUL07	0	0	0	28JUL07	28JUL07
CD0300	Section 3	23JUN07	23JUN07	0	0	0	23JUN07	23JUN07
CD0400	Section 4	29MAY07	29MAY07	0	0	0	29MAY07	29MAY07
CD0700	Section 7	03APR07	03APR07	0	0	0	03APR07	03APR07
CD0800	Section 8	17MAY07	17MAY07	0	0	0	17MAY07	17MAY07
CD0900	Section 9	16FEB07	16FEB07	0	0	0	16FEB07	16FEB07
CD1100	Section 11	26MAR07	26MAR07	0	0	0	26MAR07	26MAR07
CD1200	Section 12	23APR07	23APR07	0	0	0	23APR07	23APR07
CD1300	Section 13	09MAY07	09MAY07	0	0	0	09MAY07	09MAY07
CD1400	Section 14	26MAR08	26MAR08	0	0	0	26MAR08	26MAR08
CD1500	Section 15	23APR08	23APR08	0	0	0	23APR08	23APR08
CD1600	Section 16	09MAY08	09MAY08	0	0	0	09MAY08	09MAY08
<b>Reststone</b>								
<b>Section 5</b>								
MSS0100	Complete Laying of Utilities	19JAN07	19JAN07	0	0	-537d	19JAN07	31JUL05
<b>Section 7</b>								
MSS70100	Complete Connection for ArchSD's Works	19JAN07	19JAN07	0	0	-537d	19JAN07	31JUL05
MSS70300	Complete Toilet & Pavilion by ASD's Contractor	23JAN07	23JAN07	0	0	-444d	23JAN07	05NOV05
<b>Section 8</b>								
MSS80100	Complete Connection of Utilities	18JAN07	18JAN07	0	0	-274d	18JAN07	20APR06
MSS80200	Commence ASD's Works	20JAN07	20JAN07	0	0	-297d	20JAN07	26MAR06
MSS80300	Complete ASD's Works	17MAY07	17MAY07	0	0	-299d	17MAY07	22JUL06
<b>Section 1</b>								
<b>Drainage Works</b>								
A1AMDW1100	CCTV Inspection	30JAN07	09FEB07	0	26d	0	05MAR07	15MAR07
<b>Utility Works</b>								
A1AMUT0100	Planter Watermain - M8 to WP9-4 (South Section)	20JAN07	06FEB07	0	10d	0	01FEB07	21FEB07
A1AMUT0200	Planter Watermain - M7 to WP7-4 (North Section)	25JAN07	10FEB07	0	6d	0	01FEB07	21FEB07
A1AMUT0300	Install Public Lighting Post (by Hyd)	20JAN07	31JAN07	0	34d	0	05MAR07	15MAR07
<b>Public Lighting, Duct and Cable</b>								
A1AMPK0200	Construct Dwarf Wall (North Section)	10NOV06	24JAN07	80	0	0	10NOV06	24JAN07
A1AMPK0300	Construct Edging Beam (South Section)	21NOV06	01FEB07	50	23d	0	21NOV06	03MAR07
A1AMPK0400	Construct Edging Beam (North Section)	16OCT06	30JAN07	50	25d	0	16OCT06	03MAR07
A1AMPK0500	Lighting Drawpit & Cable Duct (South Section)	08JAN07	13FEB07	30	23d	0	08JAN07	15MAR07
A1AMPK0600	Lighting Drawpit & Cable Duct (North Section)	15JAN07	10FEB07	30	25d	0	15JAN07	15MAR07
<b>Roads and Paving</b>								

bar date 10JUN04  
 finish date 09MAY08  
 start date 20JAN07  
 up date 06FEB07  
 age number 1A

Early bar  
 Progress bar  
 Critical bar  
 Summary bar  
 Start milestone point

**Leader - Wai Kee (C&T) Joint Venture**  
**TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)**

Act ID	Description	Total Float	Percent Complete	Original Duration	Early Start	Early Finish	Late Start	Late Finish
A1AMRP0100	Road base & Paving Block (South Section)	34d	50	20	18JAN07 A	31JAN07	18JAN07 A	15MAR07
A1AMRP0150	Trim Formation and lay subbase (North Section)	85	85	10	27NOV06 A	28JAN07	27NOV06 A	10MAR07
A1AMRP0200	Road base & Paving Block (North Section)	34d	90	40	04DEC06 A	31JAN07	04DEC06 A	15MAR07
A1AMRP0207	Step Structure (Construct after Ped. Diversion)	7	0	7	10FEB07	21FEB07	03MAR07	10MAR07
A1AMRP0208	Trim Formation & lay subbase (Existing Landing)	7	0	7	16d 20JAN07	27JAN07	07FEB07	14FEB07
A1AMRP0210	Paving Block (Existing Landing)	14	20	14	15d 15JAN07 A	09FEB07	15JAN07 A	02MAR07
<b>Cycle Track</b>								
<b>Damage Works</b>								
A1CTDW0800	CCTV Inspection	12	0	12	10FEB07	27FEB07	02MAR07	15MAR07
A1CTDW0810	225 CUC & catchpit adjacent to subway	28	40	28	21d 21DEC06 A	08FEB07	21DEC06 A	08MAR07
<b>Utility Works</b>								
A1CTUT0300	CLP - 11kV Cable (South Section)	36	70	36	01SEP06 A	01FEB07	01SEP06 A	01FEB07
A1CTUT0400	CLP - 11kV Cable (North Section)	28	40	28	06DEC06 A	08FEB07	06DEC06 A	08FEB07
A1CTUT1010	CATV - Cable connection to existing	14	0	14	26JAN07	10FEB07	01FEB07	16FEB07
A1CTUT1300	Watermain - Testing and Connection of 300 Dia	18	50	18	15JAN07 A	28JAN07	15JAN07 A	02FEB07
A1CTUT1400	Watermain - Testing and Connection of 250 Dia	18	50	18	15JAN07 A	28JAN07	15JAN07 A	08FEB07
A1CTUT1500	Install Public Lighting Post (by Hyd)	10	0	10	34d 20JAN07	31JAN07	05MAR07	15MAR07
<b>Public Lighting, Duct and Kerb</b>								
A1CTPK0100	Construct Dwarf Wall (South Section)	18	90	18	01DEC06 A	22JAN07	11DEC06 A	22JAN07
A1CTPK0200	Construct Dwarf Wall & Toe Wall (North Section)	18	70	18	1d 28NOV06 A	25JAN07	28NOV06 A	28JAN07
A1CTPK0300	Lay Kerb (South Section)	14	50	14	03JAN07 A	02FEB07	03JAN07 A	02FEB07
A1CTPK0400	Lay Kerb (North Section)	11	0	11	25JAN07 A	07FEB07	25JAN07 A	24FEB07
A1CTPK0500	Lighting Drawpit & Cable Duct (South Section)	18	20	18	08JAN07 A	05FEB07	08JAN07 A	16FEB07
A1CTPK0600	Lighting Drawpit & Cable Duct (North Section)	18	5	18	15JAN07 A	08FEB07	15JAN07 A	10FEB07
<b>Roads and Paving</b>								
A1CTRP0100	Trim Formation & Lay Subbase (South Section)	12	50	12	09JAN07 A	09FEB07	09JAN07 A	09FEB07
A1CTRP0150	Trim Formation & Lay Subbase (Toilet No.2 Ramp)	8	0	8	16d 08FEB07	14FEB07	28FEB07	08MAR07
A1CTRP0200	Trim Formation & Lay Subbase (North Section)	18	70	18	15JAN07 A	14FEB07	15JAN07 A	14FEB07
A1CTRP0250	Paving works at bicycle parking area (3 nos)	21	20	21	15JAN07 A	09FEB07	15JAN07 A	12FEB07
A1CTRP0260	Paving works at cycle track crossing (3 nos)	14	0	14	28FEB07	15MAR07	28FEB07	15MAR07
A1CTRP0500	Lay Cycle Track Pavement (South Section)	8	70	8	08JAN07 A	12FEB07	08JAN07 A	12FEB07
A1CTRP0550	Lay Cycle Track Pavement (Toilet No.2 Ramp)	6	0	6	15FEB07	24FEB07	09MAR07	15MAR07
A1CTRP0600	Lay Cycle Track Pavement (North Section)	10	0	10	13FEB07	27FEB07	13FEB07	27FEB07
<b>Road Marking - Traffic Sign and Fencing</b>								
A1CTRM0100	Apply Road Marking	3	0	3	28FEB07	28FEB07	13MAR07	15MAR07
A1CTRM0200	Erect Signage	4	0	4	22FEB07	26FEB07	12MAR07	15MAR07
A1CTRM0300	Install Railing, Fencing & etc	6	40	6	15d 15JAN07 A	28FEB07	15JAN07 A	15MAR07
<b>Section 2</b>								
<b>Temporary Traffic Management Scheme</b>								
TTS Implementation								
A2TTMS1020	TTA No 81-85 Existing MLS Bridge Roundabout	1	0	1	08FEB07	08FEB07	16MAR07	16MAR07
A2TTMS1030	TTA No 89 Existing Cycle Track Diversion	1	0	1	01MAR07	01MAR07	17MAR07	17MAR07

Start date: 10JUN04  
 Finish date: 09MAY08  
 Issue date: 20JAN07  
 Issue date: 06FEB07  
 Page number: 2A

Legend:  
 Early bar  
 Progress bar  
 Critical bar  
 Summary bar  
 Start milestone point

TTA No 81-85 Existing MLS Bridge Roundabout  
 ITTA No 89 Existing Cycle Track Diversion

**Leader - Wai Kee (C&T) Joint Venture**  
**TP37103 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)**





Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish
A2RDRP0500	Trim Formation & Lay Subbase (TTA No. 91)	12	0	0	05JUL07	18JUL07	05JUL07	18JUL07
A2RDRP0700	Road Pavement - W/C	6	0	72d	28APR07	03MAY07	23JUL07	28JUL07
A2RDRP0800	Road Pavement - W/C (TTA No. 74, 75)	10	0	68d	26APR07	08MAY07	18JUL07	28JUL07
A2RDRP0900	Road Pavement - W/C (TTA No. 74, 75)	2	0	68d	12APR07	13APR07	04JUL07	05JUL07
A2RDRP1000	Road Pavement - W/C (TTA No. 89)	12	0	0	16MAY07	29MAY07	16MAY07	29MAY07
A2RDRP1100	Road Pavement - W/C (TTA No. 91)	15	0	0	12JUL07	28JUL07	12JUL07	28JUL07
A2RDRP1200	Road Pavement - W/C (TTA No. 91)	6	0	22d	07JUN07	13JUN07	05JUL07	11JUL07
A2RDRP1300	Construct Footpath between C/T & D1	36	0	14d	30MAY07	12JUL07	15JUN07	28JUL07
<b>Road Marking - Traffic Sign and Fencing</b>								
A2RDRM0100	Apply Road Marking (TTA No. 89)	4	0	0	25MAY07	29MAY07	25MAY07	29MAY07
A2RDRM0200	Apply Road Marking (TTA No. 91)	2	0	0	27JUL07	28JUL07	27JUL07	28JUL07
A2RDRM0400	Erect Signage	8	0	54d	16MAY07	24MAY07	20JUL07	28JUL07
A2RDRM0500	Erect Signage (TTA No. 91)	6	0	7d	12JUL07	18JUL07	20JUL07	28JUL07
A2RDRM0600	Install Railing, Fencing & etc	8	0	54d	16MAY07	24MAY07	20JUL07	28JUL07
A2RDRM0700	Install Railing, Fencing & etc (TTA No. 91)	6	0	7d	12JUL07	18JUL07	20JUL07	28JUL07
A2RDRM0850	Sign Gantry Footing across Road D1 (TTA No. 91)	28	0	21d	31MAY07	04JUL07	26JUN07	28JUL07
A2RDRM0900	Fabricate & Install Sign Gantry across Road D1	48	0	21d	08MAY07	04JUL07	01JUN07	28JUL07
<b>Road SL3</b>								
<b>Drainage Works</b>								
A2RSDW0400	F301-F304	18	75	27d	14OCT06 A	25JAN07	14OCT06 A	01MAR07
A2RSDW0600	S695 - S635	21	80	7d	30OCT06 A	24JAN07	30OCT06 A	01FEB07
<b>Utility Works</b>								
A2RSUT0200	NWT & HGC - Laying Cable Duct	21	0	24d	20JAN07	13FEB07	21FEB07	16MAR07
A2RSUT0210	NWT & HGC - Cable Connection	14	0	45d	14FEB07	05MAR07	12APR07	27APR07
A2RSUT0300	WT&T - Laying Cable Duct	21	0	24d	14FEB07	13MAR07	17MAR07	11APR07
A2RSUT0310	WT&T - Cable Connection	14	0	24d	14MAR07	29MAR07	12APR07	27APR07
A2RSUT0400	PCCW - Laying Cable Duct	21	0	30d	14FEB07	13MAR07	24MAR07	18APR07
A2RSUT0410	PCCW - Cable Connection	14	0	30d	14MAR07	29MAR07	19APR07	05MAY07
A2RSUT0500	Install Public Lighting Post	8	0	36d	04APR07	13APR07	18MAY07	26MAY07
<b>Public Lighting, Duct and Kerb</b>								
A2RSP00100	Construct Dwarf Wall	34	0	7d	25JAN07	08MAR07	02FEB07	16MAR07
A2RSP00200	Lay Kerb	9	0	26d	24MAR07	03APR07	25APR07	05MAY07
A2RSP00300	Lighting Drawpit & Cable Duct	20	0	26d	01MAR07	23MAR07	31MAR07	24APR07
<b>Roads and Paving</b>								
A2RSRP01000	Trim Formation & Lay Subbase	18	0	30d	09MAR07	29MAR07	14APR07	05MAY07
A2RSRP0200	Road Pavement	18	0	26d	04APR07	25APR07	07MAY07	26MAY07
A2RSRP0300	Construct Footpath between C/T and RW no. 1	24	0	24d	30MAR07	27APR07	28APR07	26MAY07
<b>Road Marking - Traffic Sign and Fencing</b>								
A2RSRM0100	Apply Road Marking	2	0	24d	28APR07	30APR07	28MAY07	29MAY07
A2RSRM0200	Erect Signage	12	0	24d	14APR07	27APR07	14MAY07	28MAY07
A2RSRM0300	Install Railing, Fencing & etc	12	0	24d	14APR07	27APR07	14MAY07	28MAY07
A2RSRM0400	Sign Gantry Footing across SL3	21	0	31d	08FEB07	07MAR07	20MAR07	13APR07

Start date 10JUN04  
 Finish date 09MAY08  
 Issue date 20JAN07  
 Run date 08FEB07  
 Page number 5A

Early bar  
 Progress bar  
 Critical bar  
 Summary bar  
 Start milestone point

**Leader - Wai Kee (C&T) Joint Venture**  
 TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)

Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish	2006	2007	2008	2009	2010	2011	2012																						
									DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG								
A2SRM0500	Fabricate and Install Sign Gantry across SL3	48	0	21d	08MAY07	04JUL07	01JUN07	28JUL07																													
<b>Existing Sui Cheung Street</b>																																					
<b>Drainage Works</b>																																					
A2SCDW0200	S654 - S647 (TTA No. 89)	42	0	48d	08FEB07	29MAR07	09APR07	28MAY07																													
A2SCDW0300	Construct Gullies (TTA No. 91)	4	0	22d	31MAY07	04JUN07	27JUN07	30JUN07																													
<b>Utility Works</b>																																					
A2SCUT0900	Install Public Lighting Post (TTA No. 89)	8	0	66d	02MAY07	10MAY07	20JUL07	28JUL07																													
A2SCUT1000	Install Public Lighting Post (TTA No. 91)	8	0	22d	20JUN07	26JUN07	17JUL07	25JUL07																													
<b>Public Lighting, Duct and Kerb</b>																																					
A2SCPK0100	Lay Kerb (TTA No. 89)	8	0	48d	21APR07	30APR07	20JUN07	28JUN07																													
A2SCPK0200	Lay Kerb (TTA No. 91)	6	0	22d	12JUN07	16JUN07	10JUL07	16JUL07																													
A2SCPK0300	Lighting Drawpit & Cable Duct (TTA No. 89)	8	0	48d	14APR07	23APR07	12JUN07	21JUN07																													
A2SCPK0400	Lighting Drawpit & Cable Duct (TTA No. 91)	6	0	22d	05JUN07	11JUN07	03JUL07	09JUL07																													
<b>Roads and Pavement</b>																																					
A2SCR01000	Trim Formation & Lay Subbase (TTA No. 89)	12	0	48d	21APR07	05MAY07	20JUN07	04JUL07																													
A2SCR02000	Road Pavement (TTA No. 89)	12	0	48d	28APR07	12MAY07	27JUN07	11JUL07																													
A2SCR03000	Road Pavement (TTA No. 91)	8	0	22d	20JUN07	26JUN07	17JUL07	25JUL07																													
A2SCR04000	Remove Existing Traffic Island (TTA No. 90)	28	0	100d	20JAN07	24FEB07	23MAY07	25JUN07																													
A2SCR05000	Road Pavement (TTA No. 90)	28	0	100d	28FEB07	29MAR07	26JUN07	28JUL07																													
<b>Road Marking, Traffic Sign and Fencing</b>																																					
A2SCR00500	Apply Road Marking (TTA No. 89)	1	0	66d	14MAY07	14MAY07	28JUL07	28JUL07																													
A2SCR01000	Apply Road Marking (TTA No. 91)	3	0	22d	28JUN07	03JUL07	28JUL07	28JUL07																													
A2SCR02000	Erect Signage	12	0	48d	14MAY07	26MAY07	12JUL07	25JUL07																													
A2SCR03000	Install Railing, Fencing & etc	12	0	48d	14MAY07	26MAY07	12JUL07	25JUL07																													
<b>Existing Sui Cheung Street Roundabout</b>																																					
<b>Public Lighting, Duct and Kerb</b>																																					
A2SRPK0100	Laying Lighting Cross Road Duct (TTA No. 90)	21	0	103d	02FEB07	01MAR07	06JUN07	04JUL07																													
A2SRPK0200	Laying Lighting Cross Road Duct (TTA No. 90)	21	0	98d	02FEB07	01MAR07	31MAY07	25JUN07																													
<b>Roads and Pavement</b>																																					
A2SRRP0100	Demolish Existing Island (TTA No. 90)	21	50	103d	20DEC06 A	01FEB07	20DEC06 A	07JUN07																													
A2SRRP0200	Construct Proposed Island (TTA No. 90)	21	0	103d	02MAR07	26MAR07	05JUL07	28JUL07																													
A2SRRP0300	Demolish Existing Kerb (TTA No. 90)	21	50	96d	03JAN07 A	01FEB07	03JAN07 A	30MAY07																													
A2SRRP0400	Lay Kerb (TTA No. 90)	21	0	98d	02MAR07	26MAR07	26JUN07	20JUL07																													
A2SRRP0500	Demolish Existing Roundabout (TTA No. 91)	14	0	3d	31MAY07	15JUN07	04JUN07	20JUN07																													
A2SRRP0600	Reconstruct Roundabout (TTA No. 91)	10	0	3d	16JUN07	28JUN07	21JUN07	03JUL07																													
A2SRRP0700	Rehstate Road Pavement (TTA No. 90)	7	0	96d	27MAR07	03APR07	21JUL07	28JUL07																													
A2SRRP0800	Resurfacing Wearing Course	8	0	3d	29JUN07	08JUL07	04JUL07	12JUL07																													
A2SRRP0900	Construct Proposed Island (TTA No. 91)	21	0	6d	31MAY07	25JUN07	07JUN07	03JUL07																													
<b>Road Marking, Traffic Sign and Fencing</b>																																					
A2SRRM0100	Apply Road Marking	2	0	3d	24JUL07	25JUL07	27JUL07	28JUL07																													
A2SRRM0200	Erect Signage	12	0	3d	10JUL07	23JUL07	13JUL07	26JUL07																													
A2SRRM0300	Install Railing, Fencing & etc	12	0	3d	10JUL07	23JUL07	13JUL07	26JUL07																													
<b>Existing Ma Liu Shui Bridge</b>																																					



**Leader - Wai Kee (C&T) Joint Venture**

**TP37/03 - Critical Path Reference Program for RP-10 (Progress Updated to 20 January 2007)**

Start date	10JUN04
Finish date	06MAY08
Start date	20JAN07
Finish date	06FEB07
Page number	6A

Early bar
 Progress bar
 Critical bar
 Summary bar
 Start milestone point

Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish
A2EBUT0100	Install Public Lighting Post	8	0	28d	14JUN07	23JUN07	18JUL07	27JUL07
<b>Public Lighting, Duct and Kerb</b>								
A2EBPK0100	Lay Kerb (TTA No. 81-85)	21	0	28d	28FEB07	23MAR07	02APR07	28APR07
A2EBPK0200	Cable Duct Laying on Island (TTA No. 81-85)	21	0	35d	27APR07	22MAY07	06JUN07	04JUL07
A2EBPK0300	Cable Duct Laying on Reserve (TTA No. 81-85)	12	0	28d	12MAY07	25MAY07	14JUN07	28JUN07
<b>Roads and Paving</b>								
A2EBRP0100	Demolish Existing Parapet (TTA No. 81-85)	14	0	23d	20APR07	07MAY07	18MAY07	02JUN07
A2EBRP0200	Demolish Island & Paved Area (TTA No. 81-85)	14	10	28d	08JAN07 A	27FEB07	08JAN07 A	31MAR07
A2EBRP0300	Road Pavement (TTA No. 81-85)	14	0	28d	24MAR07	10APR07	27APR07	14MAY07
A2EBRP0400	Construct R/A on V-Abutment (TTA No. 81-85)	21	0	23d	08MAY07	31MAY07	04JUN07	28JUN07
A2EBRP0500	Remove Pavé at Proposed Island (TTA No. 81-85)	14	0	28d	11APR07	26APR07	15MAY07	30MAY07
A2EBRP0600	Construct Traffic Island (TTA No. 81-85)	8	0	35d	23MAY07	31MAY07	05JUL07	13JUL07
A2EBRP0700	Construct Remaining Roundabout (TTA No. 81-85)	12	0	23d	01JUN07	14JUN07	29JUN07	13JUL07
A2EBRP0800	Demolish Existing Cent. Reserve (TTA No. 81-85)	12	0	28d	27APR07	11MAY07	31MAY07	13JUN07
A2EBRP0900	Rectification of existing MJ & waterproofing	60	0	39d	28FEB07	10MAY07	16APR07	26JUN07
A2EBRP0900	Construct New Cent. Reserve (TTA No. 81-85)	18	0	28d	24MAY07	13JUN07	27JUN07	18JUL07
<b>Road Marking, Traffic Sign and Fencing</b>								
A2EBRM0100	Apply Road Marking (TTA No. 92-93, 88)	1	0	35d	15JUN07	15JUN07	28JUL07	28JUL07
A2EBRM0200	Apply Road Marking (TTA No. 92-93, 88)	1	0	23d	30JUN07	30JUN07	28JUL07	28JUL07
A2EBRM0300	Erect Signage	12	0	23d	15JUN07	28JUN07	14JUL07	27JUL07
A2EBRM0400	Install Railing, Fencing & etc	12	0	23d	15JUN07	28JUN07	14JUL07	27JUL07
<b>Car Park and Access Road</b>								
A2CPUT0500	Install Public Lighting Post	8	0	70d	26APR07	05MAY07	20JUL07	28JUL07
<b>Public Lighting, Duct and Kerb</b>								
A2CPRK0100	Construct Dwarf Wall	23	0	22d	02MAR07	28MAR07	28MAR07	24APR07
A2CPRK0200	Lay Kerb	8	0	52d	17APR07	25APR07	18JUN07	27JUN07
A2CPRK0300	Public Lighting Controller	10	0	83d	29MAR07	10APR07	08JUL07	19JUL07
A2CPRK0400	Lighting Drawpit & Cable Duct	15	0	52d	29MAR07	16APR07	31MAY07	16JUN07
<b>Roads and Paving</b>								
A2CPRP0100	Trim Formation & Lay Subbase	8	0	60d	26APR07	05MAY07	09JUL07	17JUL07
A2CPRP0200	Road Pavement	8	0	60d	07MAY07	15MAY07	18JUL07	28JUL07
A2CPRP0300	Construct Footpath	18	0	52d	26APR07	17MAY07	28JUN07	19JUL07
<b>Road Marking, Traffic Sign and Fencing</b>								
A2CPRM0100	Apply Road Marking	2	0	52d	25MAY07	26MAY07	27JUL07	28JUL07
A2CPRM0200	Erect Signage	6	0	52d	18MAY07	24MAY07	20JUL07	26JUL07
A2CPRM0300	Install Railing, Fencing & etc	8	0	52d	18MAY07	24MAY07	20JUL07	26JUL07
<b>Amenity Area</b>								
<b>Drainage Works</b>								
A2AMDW0100	Construct U-Channels	18	0	83d	26MAR07	19APR07	09JUL07	28JUL07
<b>Utility Works</b>								
A2ZAMU0100	Water Point WP1-3 to Water Meter No.1	18	0	62d	10APR07	30APR07	23JUN07	14JUL07

**Leader - Wai Kee (C&T) Joint Venture**

**TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)**

Start date	10JUN04
Finish date	09MAY08
Start date	20JAN07
Finish date	08FEB07
Page number	7A

Early bar  
 Progress bar  
 Critical bar  
 Summary bar  
 Start milestone point

A2AMU0200	Water Point WP2-3 to Water Meter No.2	83d	0	17	30MAR07	19APR07	10JUL07	28JUL07	28JUL07
A2AMU0300	Water Point WP3-5 to Water Meter No.3	82d	0	28	14APR07	15MAY07	28JUN07	28JUL07	28JUL07
A2AMU0400	Water Point WPB-2 to Water Meter No.8	82d	0	12	02MAY07	15MAY07	18JUL07	28JUL07	28JUL07

**Section 3**

<b>Ma Liu Subl Subway</b>									
<b>Pump House Construction</b>									
A3MSPH0300	Construct Wall up to Top Slab	10d	50	12	08DEC06	25JAN07	08DEC06	07FEB07	07FEB07
A3MSPH0400	Construct Top Slab	10d	0	12	27JAN07	09FEB07	08FEB07	24FEB07	24FEB07
A3MSPH0500	Install Hoisting Beam	10d	0	6	03FEB07	09FEB07	15FEB07	24FEB07	24FEB07
<b>Subway Barrel Construction</b>									
A3MSSB0900	Construct Subway #4 Wall + Top Slab	10d	80	16	25DEC06	09FEB07	25DEC06	24FEB07	24FEB07
A3MSSB1000	Backfilling	10d	0	18	03FEB07	27FEB07	15FEB07	10MAR07	10MAR07
<b>Subway East Ramp Construction</b>									
A3MSSZ700	Install Roof Steel Posts	10d	0	10	18FEB07	02MAR07	03MAR07	14MAR07	14MAR07
A3MSSZ800	Construct Roof Slab E6	10d	0	12	03MAR07	16MAR07	15MAR07	28MAR07	28MAR07
A3MSSZ900	Construct Roof Slab E5	10d	0	12	17MAR07	30MAR07	29MAR07	12APR07	12APR07
A3MSSZ3000	Construct Roof Slab E4, E7	10d	0	12	31MAR07	14APR07	13APR07	26APR07	26APR07
A3MSSZ3100	Construct Roof Slab E3, E8	10d	0	12	03MAR07	16MAR07	15MAR07	28MAR07	28MAR07
A3MSSZ3200	Construct Roof Slab E2	10d	0	12	17MAR07	30MAR07	29MAR07	12APR07	12APR07
A3MSSZ3300	Construct Roof Slab E1, E9	10d	0	12	31MAR07	14APR07	13APR07	26APR07	26APR07

<b>Subway West Ramp Construction</b>									
A3MSSW1400	Construct W5 Ramp Walls	13d	0	7	25JAN07	07FEB07	09FEB07	18FEB07	18FEB07
A3MSSW1500	Construct W6 Ramp Walls	13d	60	10	14JAN07	24JAN07	14JAN07	08FEB07	08FEB07
A3MSSW1600	Backfilling	13d	0	20	02FEB07	28FEB07	21FEB07	15MAR07	15MAR07
A3MSSW1700	Install Roof Posts	13d	0	18	15FEB07	10MAR07	06MAR07	26MAR07	26MAR07
A3MSSW1800	Construct Roof Slab W3	13d	0	12	12MAR07	24MAR07	27MAR07	10APR07	10APR07
A3MSSW1900	Construct Roof Slab W4	13d	0	12	26MAR07	09APR07	11APR07	24APR07	24APR07
A3MSSW2000	Construct Roof Slab W2, W5	13d	0	12	28MAR07	09APR07	11APR07	24APR07	24APR07
A3MSSW2100	Construct Roof Slab W1, W6	25d	0	12	12MAR07	24MAR07	11APR07	24APR07	24APR07



<b>Pumping and Drainage System</b>									
A3MSPD0100	Pumping System Installation	31d	0	30	10FEB07	20MAR07	22MAR07	26APR07	26APR07
A3MSPD0200	Drainage System Installation (Barrel)	25d	0	7	29FEB07	07MAR07	29MAR07	06APR07	06APR07
A3MSPD0210	Drainage System Installation (East Ramp)	10d	0	7	16APR07	23APR07	27APR07	05MAY07	05MAY07
A3MSPD0220	Drainage System Installation (West Ramp)	13d	0	7	10APR07	17APR07	25APR07	03MAY07	03MAY07

<b>Miscellaneous Works</b>									
A3MSMW0100	Miscellaneous Metal Works	13d	0	24	11MAY07	07JUN07	26MAY07	23JUN07	23JUN07
<b>Finishing Works</b>									
A3MSFW0100	Finishing Works at Barrel	25d	0	24	08MAR07	04APR07	07APR07	05MAY07	05MAY07
A3MSFW0200	Finishing Works at East Ramp	10d	0	24	24APR07	22MAY07	07MAY07	02JUN07	02JUN07
A3MSFW0300	Finishing Works at West Ramp	13d	0	24	18APR07	16MAY07	04MAY07	31MAY07	31MAY07
<b>E &amp; M Works</b>									
A3MSEH0100	Electrical Installation at Barrel & Pump House	25d	0	24	28MAR07	25APR07	27APR07	25MAY07	25MAY07
A3MSEHC200	Electrical Installation at East Ramp	10d	0	24	15MAY07	11JUN07	28MAY07	23JUN07	23JUN07

Start date	10JUN04	Early bar
Finish date	09MAY08	Progress bar
Data date	20JAN07	Critical bar
Run date	06FEB07	Summary bar
Page number	8A	Start milestone point

Act ID Description Total Float Percent Complete Original Duration Early Start Early Finish Late Start Late Finish


**Leader - Wai Kee (C&T) Joint Venture**  
**TP37/03 - Critical Path Reference Program for RP-10 (Progress Updated to 20 January 2007)**

Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish
A3MSEIM0500	Electrical Installation at West Ramp	24	0	15d	08MAY07	05JUN07	28MAY07	23JUN07
A3MSTC0100	Pumping System & Electrical Installation	24	0	25d	26APR07	24MAY07	28MAY07	23JUN07
<b>Drainage Works</b>								
A3LUDW0700	S687 - S622	21	0	14d	01MAR07	24MAR07	17MAR07	11APR07
A3LUDW0800	S617 - S618	11	0	24d	01MAR07	13MAR07	29MAR07	11APR07
A3LUDW1000	S614 - S623 (TTA no. 91)	20	0	14d	02MAR07	24MAR07	19MAR07	11APR07
A3LUDW1100	S693 - S634	21	60	13d	10JUL06 A	29JAN07	10JUL06 A	13FEB07
<b>Utility Works</b>								
A3LUUT0100	CLP - Laying LV Cable	5	0	13d	26MAR07	30MAR07	11APR07	16APR07
A3LUUT0200	CLP - Construct Pillar Box	5	0	29d	01MAR07	06MAR07	04APR07	10APR07
A3LUUT0300	Install Public Lighting Post	8	0	0	14JUN07	23JUN07	14JUN07	23JUN07
<b>Public Lighting, Duct and Kerb</b>								
A3LUPK0100	Construct Dwarf Wall	35	0	13d	16FEB07	31MAR07	07MAR07	17APR07
A3LUPK0200	Construct Dwarf Wall (TTA No. 89)	6	0	14d	26MAR07	31MAR07	12APR07	18APR07
A3LUPK0300	Lay Kerb (TTA No. 89)	12	0	13d	23APR07	07MAY07	09MAY07	22MAY07
A3LUPK0400	Lay Kerb (TTA No. 91)	6	0	0	31MAY07	06JUN07	31MAY07	06JUN07
A3LUPK0500	Lighting Drawpit & Cable Duct (TTA No. 89)	18	0	13d	31MAR07	21APR07	17APR07	08MAY07
A3LUPK0600	Lighting Drawpit & Cable Duct (TTA No. 91)	6	0	0	07JUN07	13JUN07	07JUN07	13JUN07
<b>Roads and Pavings</b>								
A3LURP0100	Trim Formation & Lay Subbase (TTA No. 91)	8	0	0	02JUN07	11JUN07	02JUN07	11JUN07
A3LURP0200	Road Pavement (TTA No. 91)	8	0	0	12JUN07	21JUN07	12JUN07	21JUN07
A3LURP0300	Construct Footpath (TTA No. 89)	24	0	13d	08MAY07	04JUN07	23MAY07	20JUN07
A3LURP0400	Construct Footpath (TTA No. 91)	6	0	5d	07JUN07	13JUN07	13JUN07	20JUN07
<b>Road Marking, Traffic Sign and Fencing</b>								
A3LURM0100	Apply Road Marking	2	0	0	22JUN07	23JUN07	22JUN07	23JUN07
A3LURM0200	Erect Signage	6	0	5d	09JUN07	15JUN07	15JUN07	22JUN07
A3LURM0300	Install Railing, Fencing & etc	6	0	5d	09JUN07	15JUN07	15JUN07	22JUN07
<b>Amenity Area</b>								
A3AMDW0100	Construct U-Channels	36	0	33d	02APR07	16MAY07	12MAY07	23JUN07
<b>Utility Works</b>								
A3AMUT0100	Water Point WP4-2 to Water Meter No.3	16	0	23d	10APR07	27APR07	08MAY07	28MAY07
A3AMUT0200	Water Point WP5-2 to Water Meter No.5	10	0	23d	28APR07	10MAY07	28MAY07	06JUN07
A3AMUT0300	Water Point WP6-2 to Water Meter No.6	14	0	23d	11MAY07	26MAY07	07JUN07	23JUN07
<b>Section 4</b>								
<b>Public Toilet No. 2</b>								
<b>Ground Final Slab Construction</b>								
A4PTGF0100	Erect Propping & Formwork	14	0	0	20JAN07	05FEB07	20JAN07	05FEB07
A4PTGF0200	Ground Slab Steel Fixing	3	0	0	06FEB07	08FEB07	08FEB07	08FEB07
A4PTGF0300	Formwork	2	0	0	09FEB07	10FEB07	09FEB07	10FEB07
A4PTGF0400	Concreting	1	0	0	12FEB07	12FEB07	12FEB07	12FEB07
A4PTGF0500	Erect Scaffolding	3	0	0	13FEB07	15FEB07	13FEB07	15FEB07

Start date	10JUN04
Finish date	08MAY08
Start date	20JAN07
Finish date	06FEB07
Page number	9A

Early bar  
 Progress bar  
 Critical bar  
 Summary bar  
 Start milestone point



**Leader - Wai Kee (C&T) Joint Venture**  
**TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)**

Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish	2006	2007	2008										
										JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
A4PTGF0800	Walls & Columns Formwork	3	0	0	16FEB07	22FEB07	16FEB07	22FEB07													
A4PTGF0700	Steel Fixing for Walls & Columns	3	0	0	23FEB07	28FEB07	23FEB07	28FEB07													
A4PTGF0800	Formwork	3	0	0	27FEB07	01MAR07	27FEB07	01MAR07													
A4PTGF0900	Concreting	1	0	0	02MAR07	02MAR07	02MAR07	02MAR07													
A4PTGF1000	Remove Formwork & Propping	12	0	10d	03MAR07	16MAR07	15MAR07	28MAR07													
Mezzanine Floor Slab Construction																					
A4PTMF0100	Erect Propping & Formwork	6	0	0	03MAR07	09MAR07	03MAR07	09MAR07													
A4PTMF0200	Mezzanine Slab Steel Fixing	3	0	0	10MAR07	13MAR07	10MAR07	13MAR07													
A4PTMF0300	Formwork	2	0	0	14MAR07	15MAR07	14MAR07	15MAR07													
A4PTMF0400	Concreting	1	0	0	16MAR07	16MAR07	16MAR07	16MAR07													
A4PTMF0500	Walls & Columns Formwork	3	0	0	17MAR07	20MAR07	17MAR07	20MAR07													
A4PTMF0600	Steel Fixing for Walls & Columns	3	0	0	21MAR07	23MAR07	21MAR07	23MAR07													
A4PTMF0700	Formwork	3	0	0	24MAR07	27MAR07	24MAR07	27MAR07													
A4PTMF0800	Concreting	1	0	0	28MAR07	28MAR07	28MAR07	28MAR07													
A4PTMF0900	Remove Formwork & Propping	12	0	0	29MAR07	12APR07	29MAR07	12APR07													
Upper Mezzanine Floor Slab Construction																					
A4PTUF0100	Erect Propping & Formwork	6	0	0	29MAR07	04APR07	29MAR07	04APR07													
A4PTUF0200	Upper Mezzanine Slab Steel Fixing	3	0	0	06APR07	09APR07	06APR07	09APR07													
A4PTUF0300	Formwork	2	0	0	10APR07	11APR07	10APR07	11APR07													
A4PTUF0400	Concreting	1	0	0	12APR07	12APR07	12APR07	12APR07													
A4PTUF0500	Remove Formwork & Propping	12	0	0	13APR07	26APR07	13APR07	26APR07													
Structural Steelworks																					
A4PTSS0400	Delivery of Structural Steel Materials	12	30	0	16JAN07 A	29JAN07	16JAN07 A	29JAN07													
A4PTSS0500	Inspection & Testing	18	0	0	30JAN07	22FEB07	30JAN07	22FEB07													
A4PTSS0600	Fabrication & Painting of Steelworks	42	0	0	23FEB07	13APR07	23FEB07	13APR07													
A4PTSS0700	Delivery of Prefabricated Steelworks	12	0	0	14APR07	27APR07	14APR07	27APR07													
A4PTSS0800	Erection of Steelworks	21	0	0	28APR07	23MAY07	28APR07	23MAY07													
A4PTSS0900	Touch Up Painting	12	0	0	16MAY07	29MAY07	16MAY07	29MAY07													
Architectural Builders Works and Finishes																					
A4PTAB0100	Solid Concrete Block Work Wall	21	0	0	29MAR07	23APR07	29MAR07	23APR07													
A4PTAB0200	Internal Wall Tile	21	0	0	16APR07	10MAY07	16APR07	10MAY07													
A4PTAB0300	External Wall Tile	21	0	0	27APR07	22MAY07	27APR07	22MAY07													
A4PTAB0400	Toilet Accessories Installation	21	0	15d	17APR07	11MAY07	05MAY07	29MAY07													
A4PTAB0500	Floor Tile	21	0	0	05MAY07	29MAY07	05MAY07	29MAY07													
A4PTAB0600	Roof Cladding	21	0	0	05MAY07	29MAY07	05MAY07	29MAY07													
A4PTAB0700	Metal Works & Ironmongery Installation	21	0	0	05MAY07	29MAY07	05MAY07	29MAY07													
Plumbing Works																					
A4PTPL0100	Plumbing Works (Internal Structure)	21	0	0	05MAY07	29MAY07	05MAY07	29MAY07													
E & M Works																					
A4PTEM0100	Electrical & Mechanical Installations	42	0	0	31MAR07	21MAY07	31MAR07	21MAY07													
A4PTEM0110	Testing and Commissioning	7	0	0	22MAY07	29MAY07	22MAY07	29MAY07													
Ramp Wall																					

Start date: 10JUN04  
 Finish date: 09MAY08  
 Issue date: 20JAN07  
 Run date: 08FEB07  
 Page number: 10A

Legend:  
 Early bar  
 Progress bar  
 Critical bar  
 Summary bar  
 Start milestone point

**Leader - Wai Kee (C&T) Joint Venture**  
**TP37/03 - Critical Path Reference Program for RP-10 (Progress Updated to 20 January 2007)**

Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish	
<b>Ramp Wall - North</b>									
A4RARN2200	Backfilling	6	0	78d	20JAN07	26JAN07	26APR07	03MAY07	
A4RARN2300	Construct Granite Facing Stone	12	0	80d	27JAN07	09FEB07	07MAY07	19MAY07	
A4RARN2400	Paving	14	0	78d	27JAN07	12FEB07	04MAY07	19MAY07	
A4RARN2500	Erect Type 2 Railing	8	0	78d	13FEB07	24FEB07	21MAY07	29MAY07	
A4RARN2600	Construct Staircase	12	0	88d	27JAN07	09FEB07	16MAY07	29MAY07	
<b>Ramp Wall - Toilet</b>									
A4RART1000	Erect Formwork for Wall	6	1	20d	18JAN07 A	26JAN07	16JAN07 A	22FEB07	
A4RART1100	Concreting	1	0	20d	27JAN07	27JAN07	23FEB07	23FEB07	
A4RART1200	Remove Formwork	3	0	20d	28JAN07	31JAN07	24FEB07	27FEB07	
A4RART1400	Backfilling	12	0	66d	01FEB07	14FEB07	24APR07	08MAY07	
A4RART1500	Construct Granite Facing Stone	10	0	68d	15FEB07	01MAR07	11MAY07	22MAY07	
A4RART1600	Paving	12	0	66d	15FEB07	03MAR07	09MAY07	22MAY07	
A4RART1700	Erect Type 2 Railing	6	0	66d	05MAR07	10MAR07	23MAY07	29MAY07	
<b>Ramp Wall - South</b>									
A4RARS1700	Steel Fixing for Side Walls (S2)	6	50	19d	18JAN07 A	23JAN07	18JAN07 A	14FEB07	
A4RARS1800	Erect Formwork for Side Walls (S2)	6	0	19d	24JAN07	30JAN07	15FEB07	24FEB07	
A4RARS1900	Concreting (S2)	1	0	19d	31JAN07	31JAN07	26FEB07	26FEB07	
A4RARS2000	Remove Formwork (S2)	1	0	19d	01FEB07	01FEB07	27FEB07	27FEB07	
A4RARS2200	Backfilling	12	0	65d	02FEB07	15FEB07	24APR07	08MAY07	
A4RARS2300	Construct Granite Facing Stone	6	0	71d	16FEB07	26FEB07	19MAY07	22MAY07	
A4RARS2400	Paving	12	0	65d	16FEB07	05MAR07	09MAY07	22MAY07	
A4RARS2500	Erect Type 2 Railing	6	0	65d	06MAR07	12MAR07	23MAY07	29MAY07	
<b>Section 7</b>									
<b>Waterfront Promenade</b>									
<b>Utility Works</b>									
A7WPU00610	PCCW - Lay Cable (Landscape Node P3)	12	0	2d	20JAN07	02FEB07	23JAN07	05FEB07	
<b>Public Lighting, Duct and Kiosk</b>									
A7WPPK0100	Public Lighting (in ZU)	60	90	24d	03APR06 A	26JAN07	03APR06 A	27FEB07	
A7WPPK0200	Public Lighting (in ZS)	60	60	6d	03APR06 A	16FEB07	03APR06 A	27FEB07	
<b>Roads and Paving</b>									
A7WPPR0050	Paving works at Foot Message Area	18	50	21d	08JAN07 A	30JAN07	08JAN07 A	27FEB07	
A7WPPR0100	Lay asphalt & paving block (in ZU & ZU3)	50	40	21d	12DEC06 A	09MAR07	12DEC06 A	03APR07	
A7WPPR0200	Lay asphalt & paving block (in ZS & ZR1)	50	40	0	21OCT06 A	27FEB07	21OCT06 A	27FEB07	
A7WPPR0205	TTA approval in TMLG (Section 7 & 8)	14	0	0	02FEB07	21FEB07	02FEB07	21FEB07	
A7WPPR0208	RMO notice for crossing TTA (Section 7 & 8)	7	0	0	22FEB07	01MAR07	22FEB07	01MAR07	
A7WPPR0210	Additional 2 nos crossing (VO158B) 1st half	14	0	0	02MAR07	17MAR07	02MAR07	17MAR07	
A7WPPR0220	Additional 2 nos crossing (VO158B) 2nd half	14	0	0	19MAR07	03APR07	19MAR07	03APR07	
A7WPPR0230	Repave verge adjacent to promenade (VO164)	28	0	0	02MAR07	03APR07	02MAR07	03APR07	
<b>Finishing Works</b>									
A7WPPW0100	Finishing Works (in ZU) (include pump room)	30	30d	30d	03JAN06 A	13FEB07	03JAN06 A	03APR07	
A7WPPW0200	Finishing Works (in ZS)	55	90	54d	13APR06 A	26JAN07	13APR06 A	03APR07	



Leader - Wai Kee (C&T) Joint Venture  
 TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)


part date	10JUN04	Early bar
finish date	08MAY08	Progress bar
via date	20JAN07	Critical bar
run date	06FEB07	Summary bar
page number	1/1A	Start milestone point



Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish
A7WPEM0700	E&M Works	30	75	25d	19AUG06 A	08FEB07	19AUG06 A	13MAR07
Testing and Commissioning								
A7WPTC0100	Testing & Commissioning for Section 7	14	0	25d	14FEB07	05MAR07	19MAR07	03APR07
Road Marking, Traffic Sign and Fencing								
A7WPRM0300	Erect Signage	20	0	22d	10FEB07	08MAR07	12MAR07	03APR07
Landscape Hardworks								
A7WPHL1800	Public Toilet & Pavilion by ASD's Contractor	297	99	-366d	28DEC04 A	23JAN07	28DEC04 A	05NOV05
A7WPHL1805	Approval of Litter-bin material (Section 7 & 8)	12	0	0	20JAN07	02FEB07	20JAN07	02FEB07
A7WPHL1806	Delivery of Litter-bin material (Section 7 & 8)	63	0	0	03FEB07	21APR07	09FEB07	21APR07
A7WPHL1810	Litter-bin Footing excavation (33 nos) (VO179)	6	0	26d	03FEB07	09FEB07	09MAR07	15MAR07
A7WPHL1820	Litter-bin footing concreting (VO179)	6	0	26d	10FEB07	16FEB07	19MAR07	22MAR07
A7WPHL1830	Litter-bin paving temp reinstatement (VO179)	10	0	26d	21FEB07	03MAR07	23MAR07	03APR07
<b>Section 8</b>								
Waterfront Promenades								
Drainage Works								
A8WPDW0400	S729 - S730	14	75	5d	09AUG06 A	24JAN07	09AUG06 A	30JAN07
A8WPDW0800	225HR & Catchpit/200DI along P.Wall (ZR) N2-N3	48	20	23d	15AUG06 A	08MAR07	15AUG06 A	04APR07
A8WPDW0900	225HR & Catchpit/200DI along P.Wall (ZK) N2-PLS	24	0	18d	13FEB07	15MAR07	09MAR07	08APR07
A8WPDW1000	225HR & Catchpit/200DI along P.Wall (ZJ6) PLS	12	0	36d	06FEB07	22FEB07	23MAR07	08APR07
A8WPDW1100	225HR & Catchpit/200DI along P.Wall (ZJ5) PLSN	6	0	37d	30JAN07	05FEB07	17MAR07	23MAR07
A8WPDW1200	225HR & Catchpit/200DI along P.Wall (ZJ) PLSN-N1	50	90	53d	15AUG06 A	25JAN07	15AUG06 A	31MAR07
A8WPDW1300	225HR & Catchpit/200DI along P.Wall (ZM) N1N-TP	30	5	39d	01JAN07 A	26FEB07	01JAN07 A	13APR07
A8WPDW1900	150 Perforated Drain (In ZR)	19	90	0	13OCT06 A	22JAN07	13OCT06 A	22JAN07
A8WPDW2000	150 Perforated Drain (In ZK)	18	40	2d	17OCT06 A	01FEB07	17OCT06 A	03FEB07
A8WPDW2100	150 Perforated Drain (In ZJ6)	9	60	5d	03JAN07 A	29JAN07	03JAN07 A	03FEB07
A8WPDW2200	150 Perforated Drain (In ZJ5)	5	80	12d	12DEC06 A	20JAN07	12DEC06 A	03FEB07
A8WPDW2500	150 Perforated Drain (ZJ - Node P1 South)	24	95	16d	05NOV06 A	20JAN07	05NOV06 A	08FEB07
Utility Works								
A8WPUT0200	Watermain Connection in existing cycle track	28	0	36d	02MAR07	03APR07	14APR07	17MAY07
A8WPUT0700	PCCW - Lay Cable (In ZR)	48	92	2d	09AUG06 A	24JAN07	09AUG06 A	26JAN07
A8WPUT0800	PCCW - Lay Cable (In ZK)	22	0	9d	13FEB07	13MAR07	27FEB07	23MAR07
A8WPUT0900	PCCW - Lay Cable (In ZJ6)	10	0	2d	01FEB07	12FEB07	09FEB07	14FEB07
A8WPUT1000	PCCW - Lay Cable (In ZJ5)	6	0	2d	25JAN07	31JAN07	27JAN07	02FEB07
A8WPUT1100	PCCW - Lay Cable (In ZJ, ZM, ZL1)	44	95	3d	30SEP06 A	22JAN07	30SEP06 A	25JAN07
Public Lighting, Duct and Keyp								
A8WPPK0300	Public Lighting Ducts & Drawpits Along Promenade	60	40	36d	21OCT06 A	06MAR07	21OCT06 A	18APR07
A8WPPK0400	Install Public Lighting	24	0	36d	03FEB07	06MAR07	21MAR07	19APR07
Roads and Paving								
A8WPRP0100	Lay asphalt & paving block (ZR) (N2 - N3)	35	0	23d	09MAR07	19APR07	06APR07	17MAY07
A8WPRP0200	Lay asphalt & paving block (ZK) (N2 - PLS)	20	0	9d	13APR07	07MAY07	24APR07	17MAY07
A8WPRP0300	Lay asphalt & paving block (ZJ6) (PLS)	14	0	9d	27MAR07	12APR07	07APR07	23APR07
A8WPRP0400	Lay asphalt & paving block (ZJ5) (PLS N)	10	0	9d	14MAR07	24MAR07	24MAR07	04APR07

Start date 10JUN04  
 Finish date 08MAY08  
 Start date 20JAN07  
 Run date 06FEB07  
 Page number 12A


Legend:  
 ■ Early bar  
 ■ Progress bar  
 ■ Critical bar  
 ■ Summary bar  
 ◆ Start milestone point



Leader - Wai Kee (C&T) Joint Venture  
 TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)



Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish	
ABWPPR0500	Lay asphalt & paving block (ZJ) (PLSN - N1)	40	0	2d	13FEB07	03APR07	15FEB07	06APR07	
ABWPPR0502	Lay asphalt & paving block (ZM) (N1N - TP)	28	0	36d	27FEB07	30MAR07	14APR07	17MAY07	
ABWPPR0510	Additional 3 EVA & 2 crossings (VO158B) 1st half	18	0	0	04APR07	25APR07	04APR07	25APR07	
ABWPPR0520	Additional 3 EVA & 2 crossings (VO158B) 2nd half	18	0	0	26APR07	17MAY07	26APR07	17MAY07	
ABWPPR0530	Repare verge adjacent to promenade (VO165)	36	0	0	04APR07	17MAY07	04APR07	17MAY07	
Finishing Works									
ABWPPW0100	Finishing Works	80	23	50d	08SEP06 A	17MAR07	08SEP06 A	17MAY07	
E & M Works									
ABWPEM0900	Irrigation System	50	20	27d	15JAN07 A	14APR07	15JAN07 A	17MAY07	
ABWPEM1000	E & M Works	30	20	36d	15JAN07 A	03APR07	15JAN07 A	17MAY07	
Road Marking, Traffic Sign and Fencing									
ABWPRM0200	Erect Signage	21	0	29d	19MAR07	12APR07	23APR07	17MAY07	
Landscape Handworks									
ABWPHL0700	Parapet Wall along Seawall (In ZR)	47	20	23d	21DEC06 A	08MAR07	21DEC06 A	04APR07	
ABWPHL0800	Parapet Wall (In ZK) & N2 (& VO 95 continuation)	22	50	18d	01JAN07 A	29FEB07	01JAN07 A	21MAR07	
ABWPHL0900	Parapet Wall along Seawall (In ZJ6)	12	0	18d	30JAN07	12FEB07	23FEB07	08MAR07	
ABWPHL1000	Parapet Wall along Seawall (In ZJ5)	8	0	18d	20JAN07	28JAN07	10FEB07	22FEB07	
ABWPHL1200	Construct Pergola (3 nos.)	72	90	50d	10APR06 A	27JAN07	10APR06 A	30MAR07	
ABWPHL1300	Water Point WP24-4 to 24-1	15	0	39d	23JAN07	08FEB07	13MAR07	29MAR07	
ABWPHL1400	Water Point WP23-3 to 22-1	18	0	36d	23JAN07	12FEB07	09MAR07	29MAR07	
ABWPHL1500	Water Point WP21-3 to 21-1	12	0	2d	02FEB07	15FEB07	05FEB07	21FEB07	
ABWPHL1600	Water Point WP20-6 to 20-1	21	0	5d	30JAN07	28FEB07	05FEB07	03MAR07	
ABWPHL1700	Water Point WP19-4 to 19-1	15	0	16d	22JAN07	07FEB07	09FEB07	01MAR07	
ABWPHL1800	Water Point WP18-3 to 18-2	12	0	19d	22JAN07	09FEB07	13FEB07	01MAR07	
ABWPHL1900	Water Point WP17-5 to 17-1	18	0	40d	20JAN07	09FEB07	09FEB07	31MAR07	
ABWPHL2000	Water Point WP16-3 to 16-1	12	0	44d	20JAN07	02FEB07	18MAR07	29MAR07	
ABWPHL2200	ASD's Contractor Works	303	69	-246d	28JUL06 A	17MAY07	28JUL06 A	22JUL06	
ASWPHL2210	Litter-bin footing excavation (46 nos) (VO179)	10	0	2d	09MAR07	19MAR07	10MAR07	21MAR07	
ASWPHL2220	Litter-bin footing concreting (46 nos) (VO179)	10	0	2d	20MAR07	30MAR07	22MAR07	02APR07	
ASWPHL2230	Litter-bin paving temp restate (VO179)	16	0	2d	31MAR07	19APR07	03APR07	21APR07	
ASWPHL2240	Install litter-bin w/ restate (79 nos S7 & 8)	21	0	0	23APR07	17MAY07	23APR07	17MAY07	
<b>Section 9</b>									
Public Landings Step									
Landscape Works									
ASLSLW0800	Inspection & Testing	30	90	0	01NOV06 A	23JAN07	01NOV06 A	23JAN07	
ASLSLW0900	Fabrication & Painting of Steel Works (Roof)	48	75	2d	05DEC06 A	08FEB07	05DEC06 A	08FEB07	
ASLSLW1000	Concrete Coping with 10 tonne Bollard & Handrail	30	30	3d	13NOV06 A	13FEB07	13NOV06 A	16FEB07	
ASLSLW1400	Public Lighting & Pillar Install. (T&C) (VO147)	21	0	0	24JAN07	16FEB07	24JAN07	16FEB07	
ASLSLW1500	Rubber, Step & land Step Fender	21	0	0	24JAN07	16FEB07	24JAN07	16FEB07	
ASLSLW1600	Surface Mounted Seats	7	0	2d	07FEB07	14FEB07	09FEB07	16FEB07	
ASLSLW1700	Construct In situ Concrete Paving	18	5	7d	01NOV06 A	08FEB07	01NOV06 A	16FEB07	






Leader - Wai Kee (C&T) Joint Venture  
 TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)


Start date	10JUN04	Legend	Early bar
Finish date	09MAY08	Progress bar	Progress bar
Start date	20JAN07	Critical bar	Critical bar
Finish date	06FEB07	Summary bar	Summary bar
Page number	13A	Start milestone point	Start milestone point

Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish	
<b>Area SA6, SA11B &amp; SA14</b>									
Landscape Softworks									
B1AASL0600	Soil Mix (In ZS, 400 - North End)	30	21	0	12DEC06 A	16FEB07	12DEC06 A	16FEB07	
B1AASL0800	Planting Works (Section 7 only)	28	0	0	21FEB07	24MAR07	21FEB07	24MAR07	
B1AASL0900	Groundcovers Works	20	0	0	03MAR07	26MAR07	03MAR07	26MAR07	
<b>Section 12</b>									
<b>Area SA7, SA10, SA11A, SA12 &amp; SA13</b>									
Landscape Softworks									
B2ABSL0100	Soil Mix (In ZR, 395m)	47	70	0	21OCT06 A	07FEB07	21OCT06 A	07FEB07	
B2ABSL0200	Soil Mix (In ZK, 180m)	21	0	2d	16FEB07	15MAR07	22FEB07	17MAR07	
B2ABSL0300	Soil Mix (In ZJ6, 85m)	12	0	5d	27FEB07	12MAR07	05MAR07	17MAR07	
B2ABSL0400	Soil Mix (In ZJ5, 50m)	7	0	13d	24JAN07	31JAN07	08FEB07	15FEB07	
B2ABSL0500	Soil Mix (ZJ - Landscape Node 1 South, 280m)	28	50	16d	21DEC06 A	27FEB07	21DEC06 A	17MAR07	
B2ABSL0600	Soil Mix (ZM, ZL1, ZJ)	71	90	51d	21OCT06 A	21FEB07	21OCT06 A	23APR07	
B2ABSL0650	Planting Works for ZR, ZJ5, ZJ6	35	0	22d	08FEB07	23MAR07	08MAR07	19APR07	
B2ABSL0700	Planting Works for ZK, ZJ, ZM, ZL1	40	0	0	23FEB07	11APR07	23FEB07	11APR07	
B2ABSL0800	Groundcovers Works	34	0	0	14MAR07	23APR07	14MAR07	23APR07	
B2ABSL1100	Root Barrier (In ZM & ZJ) (VO/121)	18	90	13d	08NOV06 A	22JAN07	08NOV06 A	08FEB07	
B2ABSL1200	Root Barrier (In ZJ, ZJ5, ZJ6 & ZK) (VO/124)	28	90	13d	13NOV06 A	23JAN07	13NOV06 A	07FEB07	
<b>Section 13</b>									
<b>Area SA1, SA2, SA3, SA4 &amp; SA5</b>									
Landscape Softworks									
B3ACSL0100	Soil Mix (Area SA1 - South Section)	30	28	0	15JAN07 A	16FEB07	15JAN07 A	16FEB07	
B3ACSL0200	Soil Mix (Area SA1 - North Section)	30	30	0	08JAN07 A	21FEB07	08JAN07 A	21FEB07	
B3ACSL0300	Soil Mix (Car Park, Loading & Unloading Area)	6	0	19d	02APR07	09APR07	25APR07	02MAY07	
B3ACSL0400	Soil Mix (Area Adjacent Road SL3)	30	0	7d	09MAR07	13APR07	17MAR07	21APR07	
B3ACSL0500	Planting Works	65	0	0	12FEB07	03MAY07	12FEB07	03MAY07	
B3ACSL0600	Planting Works (Car Park, Loading/Unloading Area)	6	0	19d	10APR07	16APR07	03MAY07	09MAY07	
<b>Area SA6, SA8, SA15, SA16, SA17 &amp; SA18</b>									
Landscape Softworks									
B3ADSL0100	Planting Works	35	0	0	22FEB07	03APR07	22FEB07	03APR07	
B3ADSL0200	Groundcovers Works	30	0	0	17MAR07	21APR07	17MAR07	21APR07	
<b>Section 14</b>									
<b>Area SA6, SA11B &amp; SA14</b>									
Establishment Works									
B4AAEW0100	Establishment Works	305	0	0	27MAR07	28MAR08	27MAR07	28MAR08	
<b>Section 15</b>									
<b>Area SA7, SA10, SA11A, SA12 &amp; SA13</b>									
Establishment Works									
B5ABEW0100	Establishment Works	290	0	0	24APR07	04APR08	24APR07	04APR08	
<b>Section 16</b>									
<b>Area SA1, SA2, SA3, SA4 &amp; SA5</b>									
Establishment Works									
B5ACEW0200	Establishment Works	312	0	0	04MAY07	09MAY08	04MAY07	09MAY08	
<b>Area SA8, SA9, SA15, SA16, SA17 &amp; SA18</b>									
Establishment Works									

Start date	10JUN04	Early bar
Finish date	09MAY08	Progress bar
Start date	20JAN07	Critical bar
Finish date	06FEB07	Summary bar
Page number	14A	Start milestone point

**Leader - Wai Kee (C&T) Joint Venture**  
**TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)**



Start date	Finish date	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish
10JUN04	06MAY08	321	0	0	23APR07	09MAY08	23APR07	09MAY08

Early bar  
 Progress bar  
 Critical bar  
 Summary bar  
 Start milestone point


**TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)**





## **Appendix G**

### **Construction Site Area**



Contract O TP 37/03  
 Remaining Engineering Infrastructure Works for  
 Pak Shek Kok Development Package 2A

Location and Key Plan



**Appendix H**

**The Implementation Status  
of  
Mitigation Measures and Follow-up Actions during Weekly  
Site Inspections**

Contract No.: TP 37/03 Remaining Engineering Infrastructure Works for  
Pak Shek Kok Development Package 2A

## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Inspection Date : 3 May 2007 Inspected by Name : (RSS) Cheng Wing (LWKJM) WASSON CHAN (ET) H. T. Chow  
 Time : 14:30 Signature : *[Signature]*  
 Weather Condition : Sunny / Fine / Overcast / Drizzle / Rain / Storm / Hazy Temperature : 28 °C  
 Wind : Calm / Light / Breeze / Strong Humidity : High / Moderate / Low

	Implementation Stages*		Remark
	Yes	No / N/A	
<b>Mitigation Measures on Waste Management</b>			
<b>Air Quality</b>			
▪ The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading.	✓		
▪ During transportation by truck, material should be loaded to a level lower than the side and tail boards, and should be dampened or covered before transport.	✓		
▪ All stockpile of aggregate or spoil should be enclosed or covered and water applied in dry or windy condition.	✓		
▪ The haul road should be either paved or regular watering.	✓		
▪ Unpaved areas should be watered regularly to avoid dust generation.	✓		
▪ The public road around the site entrance should be kept clean and free from dust.	✓		
▪ Vehicle speed should be limited to 20 km/hr.	✓		
▪ Wheel washing facilities should be provided at all main entrance of work site.	✓		
▪ The enclosures should be around the main dust-generating activities.	✓		
▪ Dusty materials should be sprayed prior to loading.	✓		
▪ All plant and equipment should be well maintained e.g. without black smoke emission.	✓		
▪ Vehicle and equipment should be switched off while not in use.	✓		
▪ Open burning should be prohibited.	✓		
<b>Noise</b>			
▪ The constructions works should be scheduled to minimize noise nuisance.	✓		
▪ Only well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.	✓		
▪ Machines and plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	✓		
▪ Plant known to emit noise strongly in on direction, should, where possible, be orientated so that the noise is directed away from nearby NSRs.	✓		
▪ Powered mechanical equipment (PME) should be covered or shielded by appropriate acoustic materials.	✓		
▪ Noise enclosures, noise barriers, or portable noise barriers used where necessary.	✓		
▪ Air compressors and hand held breakers should have noise labels.	✓		
▪ Compressors and generators should operate with door closed.	✓		
▪ Construction Noise Permits should be available for inspection.	✓		



## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Implementation Stages*			Remark
	Yes	No	N/A	
<b>Mitigation Measures on Waste Management</b>				
<b>Water Quality</b>				
<b>General Construction Activities</b>				
▪ Temporary ditches shall be provided to facilitate runoff discharge into appropriate watercourses, via a sediment trap / sedimentation tanks, prior to discharge.	✓			
▪ Permanent drainage channels shall incorporate sediment basins / traps, and baffles.	✓			
▪ All traps shall incorporate oil and grease removal facilities.	✓			
▪ Sediment traps / sedimentation tanks shall be regular cleaned and maintained regularly.	✓			item 2
▪ All drainage facilities should be adequate for controlled release of storm flows.	✓			
▪ Minimizing of exposed soil areas to reduce the potential for increased siltation and contamination of runoff.	✓			
▪ Open stockpiles of more than 50m <sup>2</sup> should be covered.	✓			
▪ Temporary stockpiles of excavated materials should be covered during rainstorms.	✓			
▪ Manholes should be covered and sealed.	✓			item 1
▪ All chemical stores shall be contained (bunded) such that spills are not allowed to gain access to water bodies.	✓			
▪ Vehicles and plant should be cleaned of earth, mud and debris before leaving the site.	✓			
▪ Vehicle washing facilities should be provided at every site exit.	✓			
▪ Vehicle washing facilities should be adequate to settle out the sand and silt.	✓			
▪ Washing area and road exiting from washing facility should be paved.	✓			
▪ Access road should have sufficient back fall toward washing facility.	✓			
<b>Dredging Activities</b>				
▪ Dredging of designated contaminated marine mud shall only be undertaken by a suitable grab dredger using a close grab.			✓	
▪ Mechanical grabs shall be designed and maintained to avoid spillage and shall be seal tightly while being lifted.			✓	
▪ All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipelines at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller on the water within the site.			✓	
▪ The works shall cause no visible foam, oil, grease, scum litter or other objectionable matter to be present on the water within the site.			✓	
▪ All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of materials.			✓	
▪ Excess material shall be cleaned from the decks and exposed fittings of the barges before the vessels are moved.			✓	
▪ Loading of barges shall be controlled to prevent splashing of dredging material to the surrounding water and the barges shall not be filled to a level which will cause overflowing of material or polluted water during loading or transportation.			✓	
▪ Adequate freeboard shall be maintained on barges to ensure that decks are not washed by wave action.			✓	



## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

<b>Mitigation Measures on Waste Management</b>			<b>Implementation Stages*</b>		<b>Remark</b>
			<b>Yes</b>	<b>No</b>	
<b>Filling Activities</b>					
<ul style="list-style-type: none"> <li>▪ Use of silt screen around the filling face to reduce the losses to the surrounding.</li> <li>▪ All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipeline at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash or pipelines damaged.</li> <li>▪ The works shall cause no visible foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site.</li> <li>▪ All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material.</li> <li>▪ Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water and barges shall not be filled to a level which will cause overflowing of material or polluted water during transportation.</li> </ul>					
<b>Waste Management</b>					
<b>Marine Dredged Sediment</b>					
<ul style="list-style-type: none"> <li>• Relevant licence / permits for disposal of marine dredged sediment are available for inspection.</li> <li>• Bottom opening of barges is fitted with tight fitting seals to prevent leakage of material. Excess material is cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.</li> <li>• Monitoring of the barging loading is conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels are equipped with automatic self-monitoring devices as specified by the EPD.</li> <li>• Transport of dredged marine sediments to the disposal site is by split barge of not less than 750m<sup>3</sup> capacity, well maintained and capable of rapid opening and discharge at the disposal site.</li> <li>• Inspection of the barge loading to ensure that loss of material does not take place during transportation.</li> </ul>					
<b>Construction and Demolition (C&amp;D) Waste</b>					
<ul style="list-style-type: none"> <li>• Most of the C&amp;D materials generated from the construction are sorted immediately in-situ to find out if they can be re-used for this job site or for other job sites.</li> <li>• Sufficient spaces are identified and provided during the construction stage for the collection, temporary storage and on-site sorting of C&amp;D materials.</li> <li>• Proper protective measures, such as fences and tarpaulin, are provided, in order to protective the temporary stockpiled materials for later reuse / recycle.</li> <li>• Avoiding cross contamination to reusable and / or recyclable materials collected (e.g. covering the reusable materials)</li> <li>• In order to reduce the impacts to the public, except for those sorted inert C&amp;D materials to be reused on site, all other sorted non-inert materials (e.g. general refuse and waste formworks) shall be removed off site as soon as practicable in order to optimise the use of the on-site storage space. If the non-inert materials need to be stored on site for a short period, the materials shall be centralized and stored at specific areas far away the sensitive receivers.</li> <li>• All Public Fill arising from the demolition works shall be limited to a size not more than 250mm and free of reinforcement bars, timber, etc. before re-using it.</li> <li>• Recyclable materials sorted from the site should be collected by potential recycling contractors under the Contractor's arrangement.</li> <li>• Trip ticket system will be implemented to ensure proper waste disposal at public filling and landfills</li> <li>• Appropriate measures should be employed to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.</li> <li>• Proper resource planning and calculations before ordering the construction materials to be used will ensure that the wastage of the materials can be minimized</li> </ul>					

**SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES**

	Implementation Stages*			Remark
	Yes	No	N/A	
<b>Mitigation Measures on Waste Management</b>				
• Proper storage will minimize the damage and thus the wastage of the materials	✓			
• Training of site personnel in proper waste management procedures. The workers shall be constantly educated for the awareness of the proper handling of waste and to reduce the amount of waste while Site Agent shall be constantly met to discuss the effectiveness of the implementation of the waste management plan. Information to promote the waste management and the reduction concept shall be posted at the site to raise alertness of the personnel concerned.	✓			
• Chemical Waste				
• It is required to register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	✓			
• After use, chemical wastes (e.g. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.	✓			
• Chemical wastes should be stored and collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licensed facility in accordance with the Chemical Waste (General) Regulation.	✓			
• Containers used for the storage of chemical wastes				
• Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed	✓			
• Have a capacity of less than 450L unless the specification have been approved by the EPD	✓			
• Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste (General) Regulations and Codes of Practice	✓			
• Labelling				
• Every container of chemical waste would bear an appropriate label, which would contain the particulars details.	✓			
• The waste produced would ensure that the information contained on the label is accurate and sufficient so as to enable proper and safe handling, storage and transport of the chemical waste	✓			
• Storage Area				
• Be clearly labeled and used solely for the storage of chemical waste	✓			
• Be enclosed on at least 3 sides	✓			
• Have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest	✓			
• Have adequate ventilation	✓			
• Be covered to prevent rainfall entering	✓			
• Be arranged so that incompatible materials are adequately separated	✓			
• Be clean and maintain regularly	✓			
• Disposal				
• Be via a licensed waste collector	✓			
• To a licensed disposal facility, such as Chemical Waste Treatment Centre	✓			
• Be a reuser of the waste, under approval from the EPD	✓			


## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES


	Implementation Stages*			Remark
	Yes	No	N/A	
<b>Mitigation Measures on Waste Management</b>				
• Spillage				
• Establish source of spill or discharge and determine nature of material, where possible halt discharge			✓	
• Commencing at the source of the spill, establish all current and potential impacted areas			✓	
• Commence containment of spill using bunds made from available materials and ground water cut-off trenches where necessary			✓	
• After spill is contained remove material (including contaminated soil where necessary) using pumps and/or absorbent materials			✓	
• Dispose of materials as chemical wastes			✓	
• General Refuse				
• General refuse generated on-site is in enclosed bins or compaction units separate from construction and chemical waste	✓			
• A reputable waste collector is employed by the Contractor to remove general refuse from the site, separately from the construction and chemical waste.	✓			
• General refuse generated is removed on daily or every second day basis to minimise odour, pest and litter impacts	✓			
• Aluminium cans are recovered from the waste stream by individual collectors if they are segregated or easily accessible, so separate, labelled bins for their deposit should be provided if feasible.	✓			
• Office wastes are reduced through recycling of paper if volumes are large enough to warrant collection.	✓			
• Site Practice				
• Good site practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment. Construction sites should be cleaned on a regular basis.	✓			
• The Contractor assigned worker is responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	✓			
• Proper storage and site practices to minimise the potential for damage or contamination of construction materials.	✓			
• The Environmental Permit should be displaced conspicuously on site	✓			
• Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.	✓			
• Any unused chemicals or those with remaining functional capacity should be recycled.	✓			
• A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be used, e.g. trip ticket system for chemical waste disposal. Quantities could be determined by weighing each load or other suitable methods.	✓			
• Suitable collection sites around site offices will be required. For environmental hygiene reasons and to minimize odor, refuse should not be stored for a period exceeding 48 hours, however, removal every 24 hours is preferable.	✓			
• Minimize windblown litter and dust during transportation by either covering trucks or transporting wastes in enclosed container.	✓			
• All generators, fuel and oil storage are within bundle areas.	✓			
• Oil leakage from machinery, vehicle and plant is prevented.	✓			
• Chemical storage area, drainage systems, silt traps, sumps and oil interceptors are cleaned and maintained regularly.	✓			

Contract No.: TP 37/03 Remaining Engineering Infrastructure Works for  
Pak Shek Kok Development Package 2A

**Table for follow-up Action:**

Item	Details of defective works or observations	Location	Further action to be taken (included persons / party to take action)	Expected Date for Action taken
1.	Follow up action to previous site inspection item 4 on 14-4-07, item 3 on 21-4-07 and item 1 on 23-4-07, the cover of the manhole at Node 2 was still found damaged.	Node-2	The Contractor was reminded to replace new cover immediately.	12-5-07
2.	Follow up action to previous site inspection item 3 on 23-4-2007, mud and rubbish were still observed in the discharge trap nearby wheel washing bay at SA-1	SA-1	The Contractor was reminded to collect the rubbish and clean up the mud as soon as possible.	12-5-07
3.	Black smoke emission from an excavator (Cat 240B) was observed at Fo Yin Road.	Fo Yin Road	The Contractor should stop to use and well maintain all plant regularly.	12-5-07
	Other: pH value checking was carried out at workshop discharge point. (pH = 6.0).			

Signature:		LWKJV	ET
Name:	Cherry Wing	LWKBON	H. T. Chow
Date:	3/5/2007	3/5/2007	3-5-2007



Contract O TP 37/03  
 Remaining Engineering Infrastructure Works for  
 Pak Shek Kok Development Package 2A

Location and Key Plan



Contract No.: TP 37/03 Remaining Engineering Infrastructure Works for  
Pak Shek Kok Development Package 2A

**SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES**

LAW CHI MAH (LWKJM) W. WILSON CHAN (ET) H. T. CHOW

Inspection Date : 12 May 2007  
Time : 11:00

Inspected by Name : (RSS)  
Signature :

Weather Condition Wind : Sunny / Fine / Overcast / Drizzle / Rain / Storm / Hazy  
Calm / Light / Breeze / Strong

Temperature Humidity : 32 °C  
High / Moderate / Low

	Implementation Stages*			Remark
	Yes	No	N/A	
<b>Air Quality</b>				
▪ The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading.	/			
▪ During transportation by truck, material should be loaded to a level lower than the side and tail boards, and should be dampened or covered before transport.	/			
▪ All stockpile of aggregate or spoil should be enclosed or covered and water applied in dry or windy condition.	/			
▪ The haul road should be either paved or regular watering.	/			
▪ Unpaved areas should be watered regularly to avoid dust generation.	/			
▪ The public road around the site entrance should be kept clean and free from dust.	/			
▪ Vehicle speed should be limited to 20 km/hr.	/			
▪ Wheel washing facilities should be provided at all main entrance of work site.	/			
▪ The enclosures should be around the main dust-generating activities.	/			
▪ Dusty materials should be sprayed prior to loading.	/			
▪ All plant and equipment should be well maintained e.g. without black smoke emission.	/			
▪ Vehicle and equipment should be switched off while not in use.	/			
▪ Open burning should be prohibited.	/			
<b>Noise</b>				
▪ The constructions works should be scheduled to minimize noise nuisance.	/			
▪ Only well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.	/			
▪ Machines and plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	/			
▪ Plant known to emit noise strongly in on direction, should, where possible, be orientated so that the noise is directed away from nearby NSRs.	/			
▪ Powered mechanical equipment (PME) should be covered or shielded by appropriate acoustic materials.	/			
▪ Noise enclosures, noise barriers, or portable noise barriers used where necessary.	/			
▪ Air compressors and hand held breakers should have noise labels.	/			
▪ Compressors and generators should operate with door closed.	/			
▪ Construction Noise Permits should be available for inspection.	/			

## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Implementation Stages*			Remark
	Yes	No	N/A	
<b>Mitigation Measures on Waste Management</b>				
<b>Water Quality</b>				
<b>General Construction Activities</b>				
▪ Temporary ditches shall be provided to facilitate runoff discharge into appropriate watercourses, via a sediment trap / sedimentation tanks, prior to discharge.	/			
▪ Permanent drainage channels shall incorporate sediment basins / traps, and baffles.	/			
▪ All traps shall incorporate oil and grease removal facilities.	/			2/2
▪ Sediment traps / sedimentation tanks shall be regular cleaned and maintained regularly.	/			
▪ All drainage facilities should be adequate for controlled release of storm flows.	/			
▪ Minimizing of exposed soil areas to reduce the potential for increased siltation and contamination of runoff.	/			
▪ Open stockpiles of more than 50m <sup>3</sup> should be covered.	/			
▪ Temporary stockpiles of excavated materials should be covered during rainstorms.	/			
▪ Manholes should be covered and sealed.	/			
▪ All chemical stores shall be contained (bunded) such that spills are not allowed to gain access to water bodies.	/			
▪ Vehicles and plant should be cleaned of earth, mud and debris before leaving the site.	/			
▪ Vehicle washing facilities should be provided at every site exit.	/			
▪ Vehicle washing facilities should be adequate to settle out the sand and silt.	/			
▪ Washing area and road exiting from washing facility should be paved.	/			
▪ Access road should have sufficient back fall toward washing facility.	/			
<b>Dredging Activities</b>				
▪ Dredging of designated contaminated marine mud shall only be undertaken by a suitable grab dredger using a close grab.	/			
▪ Mechanical grabs shall be designed and maintained to avoid spillage and shall be seal tightly while being lifted.	/			
▪ All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipelines at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller on the water within the site.	/			
▪ The works shall cause no visible foam, oil, grease, scum litter or other objectionable matter to be present on the water within the site.	/			
▪ All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of materials.	/			
▪ Excess material shall be cleaned from the decks and exposed fittings of the barges before the vessels are moved.	/			
▪ Loading of barges shall be controlled to prevent splashing of dredging material to the surrounding water and the barges shall not be filled to a level which will cause overflowing of material or polluted water during loading or transportation.	/			
▪ Adequate freeboard shall be maintained on barges to ensure that decks are not washed by wave action.	/			



## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Implementation Stages*		Remark
	Yes	No / N/A	
<b>Mitigation Measures on Waste Management</b>			
<b>Filling Activities</b>			
<ul style="list-style-type: none"> <li>▪ Use of silt screen around the filling face to reduce the losses to the surrounding.</li> <li>▪ All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipeline at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash or pipelines damaged.</li> <li>▪ The works shall cause no visible foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site.</li> <li>▪ All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material.</li> <li>▪ Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water and barges shall not be filled to a level which will cause overflowing of material or polluted water during loading transportation.</li> </ul>	/		/
<b>Waste Management</b>			
<b>Marine Dredged Sediment</b>			
<ul style="list-style-type: none"> <li>• Relevant licence / permits for disposal of marine dredged sediment are available for inspection.</li> <li>• Bottom opening of barges is fitted with tight fitting seals to prevent leakage of material. Excess material is cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.</li> <li>• Monitoring of the barging loading is conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels are equipped with automatic self-monitoring devices as specified by the EPD.</li> <li>• Transport of dredged marine sediments to the disposal site is by split barge of not less than 750m<sup>3</sup> capacity, well maintained and capable of rapid opening and discharge at the disposal site.</li> <li>• Inspection of the barge loading to ensure that loss of material does not take place during transportation.</li> </ul>	/		/
<b>Construction and Demolition (C&amp;D) Waste</b>			
<ul style="list-style-type: none"> <li>• Most of the C&amp;D materials generated from the construction are sorted immediately in-situ to find out if they can be re-used for this job site or for other job sites.</li> <li>• Sufficient spaces are identified and provided during the construction stage for the collection, temporary storage and on-site sorting of C&amp;D materials.</li> <li>• Proper protective measures, such as fences and tarpaulin, are provided, in order to protect the temporary stockpiled materials for later reuse / recycle.</li> <li>• Avoiding cross contamination to reusable and / or recyclable materials collected (e.g. covering the reusable materials)</li> <li>• In order to reduce the impacts to the public, except for those sorted inert C&amp;D materials to be reused on site, all other sorted non-inert materials (e.g. general refuse and waste formworks) shall be removed off site as soon as practicable in order to optimise the use of the on-site storage space. If the non-inert materials need to be stored on site for a short period, the materials shall be centralized and stored at specific areas far away the sensitive receivers.</li> <li>• All Public Fill arising from the demolition works shall be limited to a size not more than 250mm and free of reinforcement bars, timber, etc. before re-using it.</li> <li>• Recyclable materials sorted from the site should be collected by potential recycling contractors under the Contractor's arrangement.</li> <li>• Trip ticket system will be implemented to ensure proper waste disposal at public filling and landfills</li> <li>• Appropriate measures should be employed to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.</li> <li>• Proper resource planning and calculations before ordering the construction materials to be used will ensure that the wastage of the materials can be minimized</li> </ul>	/		/





## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	<b>Mitigation Measures on Waste Management</b>			<b>Remark</b>
	<b>Implementation Stages*</b>			
	Yes	No	N/A	
<ul style="list-style-type: none"> <li>• Proper storage will minimize the damage and thus the wastage of the materials</li> <li>• Training of site personnel in proper waste management procedures. The workers shall be constantly educated for the awareness of the proper handling of waste and to reduce the amount of waste while Site Agent shall be constantly met to discuss the effectiveness of the implementation of the waste management plan. Information to promote the waste management and the reduction concept shall be posted at the site to raise alertness of the personnel concerned.</li> </ul>	/			
<ul style="list-style-type: none"> <li>• Chemical Waste</li> <li>• It is required to register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.</li> <li>• After use, chemical wastes (e.g. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.</li> <li>• Chemical wastes should be stored and collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licensed facility in accordance with the Chemical Waste (General) Regulation.</li> <li>• Containers used for the storage of chemical wastes</li> <li>• Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed</li> <li>• Have a capacity of less than 450L unless the specification have been approved by the EPD</li> <li>• Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste (General) Regulations and Codes of Practice</li> <li>• Labelling</li> <li>• Every container of chemical waste would bear an appropriate label, which would contain the particulars details.</li> <li>• The waste produced would ensure that the information contained on the label is accurate and sufficient so as to enable proper and safe handling, storage and transport of the chemical waste</li> </ul>	/			
<ul style="list-style-type: none"> <li>• Storage Area</li> <li>• Be clearly labeled and used solely for the storage of chemical waste</li> <li>• Be enclosed on at least 3 sides</li> <li>• Have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest</li> <li>• Have adequate ventilation</li> <li>• Be covered to prevent rainfall entering</li> <li>• Be arranged so that incompatible materials are adequately separated</li> <li>• Be clean and maintain regularly</li> </ul>	/			
<ul style="list-style-type: none"> <li>• Disposal</li> <li>• Be via a licensed waste collector</li> <li>• To a licensed disposal facility, such as Chemical Waste Treatment Centre</li> <li>• Be a reuser of the waste, under approval from the EPD</li> </ul>	/			




**SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES**

	Implementation Stages*			Remark
	Yes	No	N/A	
<b>Mitigation Measures on Waste Management</b>				
• Spillage				
• Establish source of spill or discharge and determine nature of material, where possible halt discharge			✓	
• Commencing at the source of the spill, establish all current and potential impacted areas			✓	
• Commence containment of spill using bunds made from available materials and ground water cut-off trenches where necessary			✓	
• After spill is contained remove material (including contaminated soil where necessary) using pumps and/or absorbent materials			✓	
• Dispose of materials as chemical wastes			✓	
• General Refuse				
• General refuse generated on-site is in enclosed bins or compaction units separate from construction and chemical waste	✓			
• A reputable waste collector is employed by the Contractor to remove general refuse from the site, separately from the construction and chemical waste.	✓			
• General refuse generated is removed on daily or every second day basis to minimise odour, pest and litter impacts	✓			
• Aluminium cans are recovered from the waste stream by individual collectors if they are segregated or easily accessible, so separate, labelled bins for their deposit should be provided if feasible.		✓		7 Tem 4
• Office wastes are reduced through recycling of paper if volumes are large enough to warrant collection.	✓			
• Site Practice				
• Good site practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment. Construction sites should be cleaned on a regular basis.	✓			
• The Contractor assigned worker is responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	✓			
• Proper storage and site practices to minimise the potential for damage or contamination of construction materials.	✓			
• The Environmental Permit should be displayed conspicuously on site	✓			
• Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.	✓			
• Any unused chemicals or those with remaining functional capacity should be recycled.	✓			
• A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be used, e.g. trip ticket system for chemical waste disposal. Quantities could be determined by weighing each load or other suitable methods.	✓			
• Suitable collection sites around site offices will be required. For environmental hygiene reasons and to minimize odor, refuse should not be stored for a period exceeding 48 hours, however, removal every 24 hours is preferable.	✓			
• Minimize windblown litter and dust during transportation by either covering trucks or transporting wastes in enclosed container.	✓			
• All generators, fuel and oil storage are within bundle areas.	✓			
• Oil leakage from machinery, vehicle and plant is prevented.	✓			
• Chemical storage area, drainage systems, silt traps, sumps and oil interceptors are cleaned and maintained regularly.	✓			

**Table for follow-up Action:**

Item	Details of defective works or observations	Location	Further action to be taken (Included persons / party to take action)	Expected Date for Action taken
1.	Follow up action to previous site inspection item 4 on 14-4-07, item 3 on 21-4-07, item 1 on 23-4-07 and item 1 on 3-5-07, the cover of the manhole at Node 2 drainage channel was repaired.	Node-2	Follow up action was completed, no further action to be taken.	N/A
2.	Follow up action to previous site inspection item 3 on 23-4-07 and item 1 on 3-5-07, mud and rubbish were still observed in the discharge trap nearby wheel washing bay at SA-1.	SA-1	The Contractor was reminded to collect the rubbish and clean up the mud as soon as possible.	19-5-07
3.	Follow up action to previous site inspection item 3 on 3-5-07, an excavator (Cat 240B) at Fo Yin Road was removed to repairing.	Fo Yin Road	Follow up action was completed, no further action to be taken.	N/A
4.	Rubbish and aluminium cans were generated on the ground at workshop.	workshop	The Contractor was reminded to clean up the rubbish and collect aluminium cans to recycle bin.	19-5-07
	Others: pH value checking was carried out at workshop discharge point. (pH = 6.0)			

Signature:	RSS	LWKJAV	ET
Name:	LAU ANNY	WIPSON LAM	H. T. Chow
Date:	12/05/07	12/5/07	18-5-2007



Item 4. (Workshop)

Item 2 (SA-1)

Contract O TP 37/03  
 Remaining Engineering Infrastructure Works for  
 Pak Shek Kok Development Package 2A

Location and Key Pan



Contract No.: TP 37/03 Remaining Engineering Infrastructure Works for  
Pak Shek Kok Development Package 2A

**SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES**

Inspection Date : 16/05/07  
Time : 14:15

Inspected by Name : (FSS) Michelle Fung  
Signature : *[Signature]*  
Weather Condition : Sunny / Fine / Overcast / Drizzle / Rain / Storm / Hazy  
Wind : Calm / Light / Breeze / Strong

(LWKJW) Wilson / *[Signature]* (ET) Linda Lam  
Temperature : 31°C  
Humidity : High / Moderate / Low

*[Signature]*  
*[Signature]*

	Implementation Stages*			Remark
	Yes	No	N/A	
<b>Mitigation Measures on Waste Management</b>				
<b>Air Quality</b>				
• The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading.	✓			
• During transportation by truck, material should be loaded to a level lower than the side and tail boards, and should be dampened or covered before transport.	✓			
• All stockpile of aggregate or spoil should be enclosed or covered and water applied in dry or windy condition.	✓			
• The haul road should be either paved or regular watering.	✓			
• Unpaved areas should be watered regularly to avoid dust generation.	✓			
• The public road around the site entrance should be kept clean and free from dust.	✓			
• Vehicle speed should be limited to 20 km/hr.	✓			
• Wheel washing facilities should be provided at all main entrance of work site.	✓			
• The enclosures should be around the main dust-generating activities.	✓			
• Dusty materials should be sprayed prior to loading.	✓			
• All plant and equipment should be well maintained e.g. without black smoke emission.	✓			
• Vehicle and equipment should be switched off while not in use.	✓			
• Open burning should be prohibited.	✓			
<b>Noise</b>				
• The constructions works should be scheduled to minimize noise nuisance.	✓			
• Only well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.	✓			
• Machines and plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	✓			
• Plant known to emit noise strongly in on direction, should, where possible, be orientated so that the noise is directed away from nearby NSRs.	✓			
• Powered mechanical equipment (PME) should be covered or shielded by appropriate acoustic materials.	✓			
• Noise enclosures, noise barriers, or portable noise barriers used where necessary.	✓			
• Air compressors and hand held breakers should have noise labels.	✓			
• Compressors and generators should operate with door closed.	✓			
• Construction Noise Permits should be available for inspection.	✓			





## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Implementation Stages*		Remark
	Yes	No / N/A	
<b>Mitigation Measures on Waste Management</b>			
<b>Filling Activities</b>			
• Use of silt screen around the filling face to reduce the losses to the surrounding.	✓		
• All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipeline at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash or pipelines damaged.	✓		
• The works shall cause no visible foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site.	✓		
• All barges shall be fitted with light fitting seals to their bottom openings to prevent leakage of material.	✓		
• Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water and barges shall not be filled to a level which will cause overflowing of material or polluted water during loading transportation.	✓		
<b>Waste Management</b>			
<b>Marine Dredged Sediment</b>			
• Relevant licence / permits for disposal of marine dredged sediment are available for inspection.	✓		
• Bottom opening of barges is fitted with tight fitting seals to prevent leakage of material. Excess material is cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.	✓		
• Monitoring of the barging loading is conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels are equipped with automatic self-monitoring devices as specified by the EPD.	✓		
• Transport of dredged marine sediments to the disposal site is by split barge of not less than 750m <sup>3</sup> capacity, well maintained and capable of rapid opening and discharge at the disposal site.	✓		
• Inspection of the barge loading to ensure that loss of material does not take place during transportation.	✓		
<b>Construction and Demolition (C&amp;D) Waste</b>			
• Most of the C&D materials generated from the construction are sorted immediately in-situ to find out if they can be re-used for this job site or for other job sites.	✓		
• Sufficient spaces are identified and provided during the construction stage for the collection, temporary storage and on-site sorting of C&D materials.	✓		
• Proper protective measures, such as fences and tarpaulin, are provided, in order to protect the temporary stockpiled materials for later reuse / recycle.	✓		
• Avoiding cross contamination to reusable and / or recyclable materials collected (e.g. covering the reusable materials)	✓		
• In order to reduce the impacts to the public, except for those sorted inert C&D materials to be reused on site, all other sorted non-inert materials (e.g. general refuse and waste formworks) shall be removed off site as soon as practicable in order to optimise the use of the on-site storage space. If the non-inert materials need to be stored on site for a short period, the materials shall be centralized and stored at specific areas far away the sensitive receivers.	✓		
• All Public Fill arising from the demolition works shall be limited to a size not more than 250mm and free of reinforcement bars, timber, etc. before re-using it.	✓		
• Recyclable materials sorted from the site should be collected by potential recycling contractors under the Contractor's arrangement.	✓		
• Trip ticket system will be implemented to ensure proper waste disposal at public filling and landfills	✓		
• Appropriate measures should be employed to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	✓		
• Proper resource planning and calculations before ordering the construction materials to be used will ensure that the wastage of the materials can be minimized	✓		



## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES


	Implementation Stages*		Remark
	Yes	No N/A	
<b>Mitigation Measures on Waste Management</b>			
• Proper storage will minimize the damage and thus the wastage of the materials	✓		
• Training of site personnel in proper waste management procedures. The workers shall be constantly educated for the awareness of the proper handling of waste and to reduce the amount of waste while Site Agent shall be constantly met to discuss the effectiveness of the implementation of the waste management plan. Information to promote the waste management and the reduction concept shall be posted at the site to raise alertness of the personnel concerned.	✓		
• Chemical Waste			
• It is required to register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	✓		
• After use, chemical wastes (e.g. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.	✓		
• Chemical wastes should be stored and collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licensed facility in accordance with the Chemical Waste (General) Regulation.	✓		
• Containers used for the storage of chemical wastes			
• Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed	✓		
• Have a capacity of less than 450L unless the specification have been approved by the EPD	✓		
• Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste (General) Regulations and Codes of Practice	✓		
• Labelling	✓		
• Every container of chemical waste would bear an appropriate label, which would contain the particulars details.	✓		
• The waste produced would ensure that the information contained on the label is accurate and sufficient so as to enable proper and safe handling, storage and transport of the chemical waste	✓		
• Storage Area			
• Be clearly labeled and used solely for the storage of chemical waste	✓		
• Be enclosed on at least 3 sides	✓		
• Have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest	✓		
• Have adequate ventilation	✓		
• Be covered to prevent rainfall entering	✓		
• Be arranged so that incompatible materials are adequately separated	✓		
• Be clean and maintain regularly	✓		
• Disposal			
• Be via a licensed waste collector	✓		
• To a licensed disposal facility, such as Chemical Waste Treatment Centre	✓		
• Be a reuser of the waste, under approval from the EPD	✓		



## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Implementation Stages*			Remark
	Yes	No	N/A	
<b>Mitigation Measures on Waste Management</b>				
• Spillage				
• Establish source of spill or discharge and determine nature of material, where possible halt discharge	✓			
• Commencing at the source of the spill, establish all current and potential impacted areas	✓			
• Commence containment of spill using bunds made from available materials and ground water cut-off trenches where necessary	✓			
• After spill is contained remove material (including contaminated soil where necessary) using pumps and/or absorbent materials	✓			
• Dispose of materials as chemical wastes	✓			
• General Refuse				
• General refuse generated on-site is in enclosed bins or compaction units separate from construction and chemical waste	✓			
• A reputable waste collector is employed by the Contractor to remove general refuse from the site, separately from the construction and chemical waste.	✓			
• General refuse generated is removed on daily or every second day basis to minimise odour, pest and litter impacts	✓			
• Aluminium cans are recovered from the waste stream by individual collectors if they are segregated or easily accessible, so separate, labelled bins for their deposit should be provided if feasible.	✓			
• Office wastes are reduced through recycling of paper if volumes are large enough to warrant collection.	✓			
• Site Practice				
• Good site practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment. Construction sites should be cleaned on a regular basis.	✓			
• The Contractor assigned worker is responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	✓			
• Proper storage and site practices to minimise the potential for damage or contamination of construction materials.	✓			
• The Environmental Permit should be displayed conspicuously on site	✓			
• Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.	✓			
• Any unused chemicals or those with remaining functional capacity should be recycled.	✓			
• A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be used, e.g. trip ticket system for chemical waste disposal. Quantities could be determined by weighing each load or other suitable methods.	✓			
• Suitable collection sites around site offices will be required. For environmental hygiene reasons and to minimize odor, refuse should not be stored for a period exceeding 48 hours, however, removal every 24 hours is preferable.	✓			
• Minimize windblown litter and dust during transportation by either covering trucks or transporting wastes in enclosed container.	✓			
• All generators, fuel and oil storage are within bundle areas.	✓			
• Oil leakage from machinery, vehicle and plant is prevented.	✓			
• Chemical storage area, drainage systems, silt traps, sumps and oil interceptors are cleaned and maintained regularly.	✓			





Contract O TP 37/03  
Remaining Engineering Infrastructure Works for  
Pak Shek Kok Development Package 2A

Location and Key Plan



Contract No.: TP 37/03 Remaining Engineering Infrastructure Works for  
Pak Shek Kok Development Package 2A

**SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES**

Inspection Date : 26 May 2007 Inspected by : (RSS) Cheng Ning (LWKJV) Wai Yung Chan (ET) H.T. Chow  
 Time : 10:00 Signature : CW.  
 Weather Condition : Sunny / Fine / Overcast / Drizzle / Rain / Storm / Hazy Temperature : 32 °C  
 Wind : Calm / Light / Breeze / Strong Humidity : (High) Moderate / Low

	Implementation Stages*		Remark
	Yes	No / N/A	
<b>Mitigation Measures on Waste Management</b>			
<b>Air Quality</b>			
▪ The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading.	✓		
▪ During transportation by truck, material should be loaded to a level lower than the side and tail boards, and should be dampened or covered before transport.	✓		
▪ All stockpile of aggregate or spoil should be enclosed or covered and water applied in dry or windy condition.	✓		
▪ The haul road should be either paved or regular watering.	✓		
▪ Unpaved areas should be watered regularly to avoid dust generation.	✓		
▪ The public road around the site entrance should be kept clean and free from dust.	✓		
▪ Vehicle speed should be limited to 20 km/hr.	✓		
▪ Wheel washing facilities should be provided at all main entrance of work site.	✓		
▪ The enclosures should be around the main dust-generating activities.	✓		
▪ Dusty materials should be sprayed prior to loading.	✓		
▪ All plant and equipment should be well maintained e.g. without black smoke emission.	✓		
▪ Vehicle and equipment should be switched off while not in use.	✓		
▪ Open burning should be prohibited.	✓		
<b>Noise</b>			
▪ The constructions works should be scheduled to minimize noise nuisance.	✓		
▪ Only well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.	✓		
▪ Machines and plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	✓		
▪ Plant known to emit noise strongly in on direction, should, where possible, be orientated so that the noise is directed away from nearby NSRs.	✓		
▪ Powered mechanical equipment (PME) should be covered or shielded by appropriate acoustic materials.	✓		
▪ Noise enclosures, noise barriers, or portable noise barriers used where necessary.	✓		
▪ Air compressors and hand held breakers should have noise labels.	✓		
▪ Compressors and generators should operate with door closed.	✓		
▪ Construction Noise Permits should be available for inspection.	✓		



Contract No.: TP 37/03 Remaining Engineering Infrastructure Works for  
Pak Shek Kok Development Package 2A

## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Implementation Stages*			Remark
	Yes	No	N/A	
<b>Mitigation Measures on Waste Management</b>				
<b>Water Quality</b>				
<b>General Construction Activities</b>				
▪ Temporary ditches shall be provided to facilitate runoff discharge into appropriate watercourses, via a sediment trap / sedimentation tanks, prior to discharge.	✓			
▪ Permanent drainage channels shall incorporate sediment basins / traps, and baffles.	✓			Item 2
▪ All traps shall incorporate oil and grease removal facilities.	✓			Item 3
▪ Sediment traps / sedimentation tanks shall be regular cleaned and maintained regularly.	✓			
▪ All drainage facilities should be adequate for controlled release of storm flows.	✓			
▪ Minimizing of exposed soil areas to reduce the potential for increased siltation and contamination of runoff.	✓			
▪ Open stockpiles of more than 50m <sup>3</sup> should be covered.	✓			
▪ Temporary stockpiles of excavated materials should be covered during rainstorms.	✓			
▪ Manholes should be covered and sealed.	✓			
▪ All chemical stores shall be contained (bunded) such that spills are not allowed to gain access to water bodies.	✓			
▪ Vehicles and plant should be cleaned of earth, mud and debris before leaving the site.	✓			
▪ Vehicle washing facilities should be provided at every site exit.	✓			
▪ Vehicle washing facilities should be adequate to settle out the sand and silt.	✓			
▪ Washing area and road exiting from washing facility should be paved.	✓			
▪ Access road should have sufficient back fall toward washing facility.	✓			
<b>Dredging Activities</b>				
▪ Dredging of designated contaminated marine mud shall only be undertaken by a suitable grab dredger using a close grab.				✓
▪ Mechanical grabs shall be designed and maintained to avoid spillage and shall be seal tightly while being lifted.				✓
▪ All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipelines at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller on the water within the site.				✓
▪ The works shall cause no visible foam, oil, grease, scum litter or other objectionable matter to be present on the water within the site.				✓
▪ All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of materials.				✓
▪ Excess material shall be cleaned from the decks and exposed fittings of the barges before the vessels are moved.				✓
▪ Loading of barges shall be controlled to prevent splashing of dredging material to the surrounding water and the barges shall not be filled to a level which will cause overflowing of material or polluted water during loading or transportation.				✓
▪ Adequate freeboard shall be maintained on barges to ensure that decks are not washed by wave action.				✓



## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Implementation Stages*			Remark	
	Yes	No	N/A		
<b>Mitigation Measures on Waste Management</b>					
<b>Filling Activities</b>					
<ul style="list-style-type: none"> <li>▪ Use of silt screen around the filling face to reduce the losses to the surrounding.</li> <li>▪ All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipeline at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash or pipelines damaged.</li> <li>▪ The works shall cause no visible foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site.</li> <li>▪ All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material.</li> <li>▪ Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water and barges shall not be filled to a level which will cause overflowing of material or polluted water during loading/transportation.</li> </ul>					
<b>Waste Management</b>					
<b>Marine Dredged Sediment</b>					
<ul style="list-style-type: none"> <li>• Relevant licence / permits for disposal of marine dredged sediment are available for inspection.</li> <li>• Bottom opening of barges is fitted with tight fitting seals to prevent leakage of material. Excess material is cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.</li> <li>• Monitoring of the barging loading is conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels are equipped with automatic self-monitoring devices as specified by the EPD.</li> <li>• Transport of dredged marine sediments to the disposal site is by split barge of not less than 750m<sup>3</sup> capacity, well maintained and capable of rapid opening and discharge at the disposal site.</li> <li>• Inspection of the barge loading to ensure that loss of material does not take place during transportation.</li> </ul>					
<b>Construction and Demolition (C&amp;D) Waste</b>					
<ul style="list-style-type: none"> <li>• Most of the C&amp;D materials generated from the construction are sorted immediately in-situ to find out if they can be re-used for this job site or for other job sites.</li> <li>• Sufficient spaces are identified and provided during the construction stage for the collection, temporary storage and on-site sorting of C&amp;D materials.</li> <li>• Proper protective measures, such as fences and tarpaulin, are provided, in order to protect the temporary stockpiled materials for later reuse / recycle.</li> <li>• Avoiding cross contamination to reusable and / or recyclable materials collected (e.g. covering the reusable materials)</li> <li>• In order to reduce the impacts to the public, except for those sorted inert C&amp;D materials to be reused on site, all other sorted non-inert materials (e.g. general refuse and waste formworks) shall be removed off site as soon as practicable in order to optimise the use of the on-site storage space. If the non-inert materials need to be stored on site for a short period, the materials shall be centralized and stored at specific areas far away from the sensitive receivers.</li> <li>• All Public Fill arising from the demolition works shall be limited to a size not more than 250mm and free of reinforcement bars, timber, etc. before re-using it.</li> <li>• Recyclable materials sorted from the site should be collected by potential recycling contractors under the Contractor's arrangement.</li> <li>• Trip ticket system will be implemented to ensure proper waste disposal at public filling and landfills</li> <li>• Appropriate measures should be employed to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.</li> <li>• Proper resource planning and calculations before ordering the construction materials to be used will ensure that the wastage of the materials can be minimized</li> </ul>					

## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Implementation Stages*		Remark
	Yes	No	
	N/A		
<b>Mitigation Measures on Waste Management</b>			
• Proper storage will minimize the damage and thus the wastage of the materials	✓		
• Training of site personnel in proper waste management procedures. The workers shall be constantly educated for the awareness of the proper handling of waste and to reduce the amount of waste while Site Agent shall be constantly met to discuss the effectiveness of the implementation of the waste management plan. Information to promote the waste management and the reduction concept shall be posted at the site to raise alertness of the personnel concerned.	✓		
• Chemical Waste			
• It is required to register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	✓		
• After use, chemical wastes (e.g. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.	✓		
• Chemical wastes should be stored and collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licensed facility in accordance with the Chemical Waste (General) Regulation.	✓		
• Containers used for the storage of chemical wastes			
• Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed	✓		
• Have a capacity of less than 450L unless the specification have been approved by the EPD	✓		
• Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste (General) Regulations and Codes of Practice	✓		
• Labelling			
• Every container of chemical waste would bear an appropriate label, which would contain the particulars details.	✓		
• The waste produced would ensure that the information contained on the label is accurate and sufficient so as to enable proper and safe handling, storage and transport of the chemical waste	✓		
• Storage Area			
• Be clearly labeled and used solely for the storage of chemical waste	✓		
• Be enclosed on at least 3 sides	✓		
• Have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest	✓		
• Have adequate ventilation	✓		
• Be covered to prevent rainfall entering	✓		
• Be arranged so that incompatible materials are adequately separated	✓		
• Be clean and maintain regularly	✓		
• Disposal			
• Be via a licensed waste collector	✓		
• To a licensed disposal facility, such as Chemical Waste Treatment Centre	✓		
• Be a reuser of the waste, under approval from the EPD	✓		



## SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Implementation Stages*			Remark
	Yes	No	N/A	
<b>Mitigation Measures on Waste Management</b>				
• Spillage				
• Establish source of spill or discharge and determine nature of material, where possible halt discharge			✓	
• Commencing at the source of the spill, establish all current and potential impacted areas			✓	
• Commence containment of spill using bunds made from available materials and ground water cut-off trenches where necessary			✓	
• After spill is contained remove material (including contaminated soil where necessary) using pumps and/or absorbent materials			✓	
• Dispose of materials as chemical wastes			✓	
• General Refuse				
• General refuse generated on-site is in enclosed bins or compaction units separate from construction and chemical waste	✓			
• A reputable waste collector is employed by the Contractor to remove general refuse from the site, separately from the construction and chemical waste.	✓			
• General refuse generated is removed on daily or every second day basis to minimize odour, pest and litter impacts	✓			
• Aluminium cans are recovered from the waste stream by individual collectors if they are segregated or easily accessible, so separate, labelled bins for their deposit should be provided if feasible.	✓			
• Office wastes are reduced through recycling of paper if volumes are large enough to warrant collection.	✓			
• Site Practice				
• Good site practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment. Construction sites should be cleaned on a regular basis.		✓		✓
• The Contractor assigned worker is responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	✓			
• Proper storage and site practices to minimise the potential for damage or contamination of construction materials.	✓			
• The Environmental Permit should be displaced conspicuously on site	✓			
• Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.	✓			
• Any unused chemicals or those with remaining functional capacity should be recycled.	✓			
• A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be used, e.g. trip ticket system for chemical waste disposal. Quantities could be determined by weighing each load or other suitable methods.	✓			
• Suitable collection sites around site offices will be required. For environmental hygiene reasons and to minimize odor, refuse should not be stored for a period exceeding 48 hours, however, removal every 24 hours is preferable.	✓			
• Minimize windblown litter and dust during transportation by either covering trucks or transporting wastes in enclosed container.	✓			
• All generators, fuel and oil storage are within bundle areas.	✓			
• Oil leakage from machinery, vehicle and plant is prevented.	✓			
• Chemical storage area, drainage systems, silt traps, sumps and oil interceptors are cleaned and maintained regularly.	✓			







**Appendix I**

**IEC and RE Comments on Monthly EM&A Report**

**—**

**April 2007**


**IEC and RE Comments on Monthly Environmental Monitoring and Audit Report – April 2007**

Item No.	Document Reference	Comment	ET Response
---	---	---	---



## Figures

Updated Noise Monitoring Locations	Description
NM1	HKTB Staff Accommodation (on ground floor near the entrance facing south-east)
NM2	CUHK Residence No.10
NM3	Cheung Shue Tan Village (near the outer building, temple)
NM4 – cancelled	T'siu Hong Village
NM5 – cancelled	Deerhill Bay Development
NM6 – cancelled	Educational Uses in Area 12 (Part I)
NM7 – cancelled	Residential Development (Low Rise Building) – R.1




Scale : ---

Revised Date: June 2004

Remaining Engineering Infrastructure Works for  
 Pak Shek Kok Development Package 2A  
 Contract No. TP 37/03  
 Figure 1 Location of Noise Monitoring Stations




東業德勤測試顧問有限公司  
 ETS-TESTCONSULT LIMITED



Updated Air Monitoring Locations	Description
AM1	HKIB Staff Accommodation (on ground floor near the entrance facing south-east)
AM2 - cancelled	Boundary of Site 3
AM3	Cheung Shue Tan Village (near the outer building, temple) for 1-hr TSP monitoring
AM3A	Cheung Shue Tan (in front of Man Kee Store) for 24-hr TSP monitoring


Scale : ---

Revised Date:  
June 2004



專業儀器測試顧問有限公司  
ETS-TESTCONSULT LIMITED

Remaining Engineering Infrastructure Works for  
Pak Shek Kok Development Package 2 A  
Contract No. TP 37/03  
Figure 2 Location of Air Monitoring Stations



Remaining Engineering Infrastructure Works for  
 Pak Shek Kok Development Package 2A  
 Contract No. TP 37/03  
 Figure 3 Location of Air and Noise Monitoring Stations  
 at HKIB Staff Accommodation

Scale : ---

Revised Date:

June 2004



東業德勁測試顧問有限公司  
 ETS-TESTCONSULT LIMITED






Remaining Engineering Infrastructure Works for  
 Pak Shek Kok Development Package 2A  
 Contract No. TP 37/03  
 Figure 4 Location of Noise Monitoring Station at CUHK Residence No.10

Scale : ---

Revised Date:  
 June 2004



東業德勤測試顧問有限公司  
 ETS-TESTCONSULT LIMITED



Remaining Engineering Infrastructure Works for  
 Pak Shek Kok Development Package 2 A  
 Contract No. TP 37/03  
 Figure 5 Location of Air and Noise Monitoring Stations  
 at Cheung Shue Tan Village

Scale : ---


Revised Date:

June 2004



專業測試顧問有限公司  
 ETS-TESTCONSULT LIMITED

Location	Description
AM5	Air Monitoring Station near Wen Chin Tong at the CUHK
NM8	Noise Monitoring Station near Wen Chin Tong at the CUHK



Scale : ---

Remaining Engineering Infrastructure Works for Pak Shek Kok Development  
 Package 2A Contract No. TP 37/03

Figure 7 Additional Locations of Air and Noise Monitoring Stations at the Chinese University of Hong Kong

Revised Date :  
 October 2004



東業德動測試顧問有限公司  
 ETS-TESTCONSULT LIMITED