

ENVIRONMENTAL MONITORING AND AUDIT REPORT

FOR

CONTRACT No. CV/2002/13


FILL BANK AT TUEN MUN AREA 38

DECEMBER 2004

(Revision No. 0)

Report No.: ET12387

Certified by:


Mr. Jeff Tsang
Environmental Team Leader
for Stanger Asia Limited

Date:

18/01/05

Verified by:


Mr. Joseph T. L. Poon
Independent Environmental Checker
for Materialab Consultants Ltd.

Date:

✓ 1/1/05

CONTENTS

| | <u>Page</u> |
|--|-------------|
| EXECUTIVE SUMMARY | 1 |
| 1. INTRODUCTION | |
| 1.1 Background | 4 |
| 1.2 Report Structure | 4 |
| 2. PROJECT INFORMATION | |
| 2.1 Site Description | 5 |
| 2.2 Project Organization | 5 |
| 2.3 Construction Programme | 5 |
| 3. ENVIRONMENTAL PERMITS AND LICENSES | 6 |
| 4. SUMMARY OF EM&A REQUIREMENTS | |
| 4.1 Air Quality | 6 |
| 4.2 Water Quality | 8 |
| 4.3 Event and Action Plan | 10 |
| 5. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES | 10 |
| 6. MONITORING RESULTS | |
| 6.1 Completed Monitoring Works | 11 |
| 6.2 Air Quality Monitoring | 12 |
| 6.3 Water Quality Monitoring | 13 |
| 7. AUDIT REPORT | |
| 7.1 Air Quality Monitoring | 13 |
| 7.2 Water Quality Monitoring | 13 |
| 7.3 Site Inspections | 14 |
| 7.4 Landscape and Visual | 15 |
| 8. WASTE MANAGEMENT | 15 |
| 9. COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS | 15 |
| 10. FUTURE KEY ISSUES | 15 |
| 11. CONCLUSION | 16 |
| LIST OF FIGURES | |
| 2.1 The Site Layout Plan | |
| 4.1 Air Quality Monitoring Stations | |
| 4.2 Water Quality Monitoring Stations | |

LIST OF FIGURES (Continued)

- 6.1 Graphical Plot for 24-hour TSP Levels
- 6.2 Graphical Plot for 1-hour TSP Levels
- 6.3 Graphical Plot for Surface and Middle Averaged Dissolved Oxygen – Mid Flood Tide
- 6.4 Graphical Plot for Surface and Middle Averaged Dissolved Oxygen – Mid Ebb Tide
- 6.5 Graphical Plot for Bottom Dissolved Oxygen – Mid Flood Tide
- 6.6 Graphical Plot for Bottom Dissolved Oxygen – Mid Ebb Tide
- 6.7 Graphical Plot for Turbidity – Mid Flood Tide
- 6.8 Graphical Plot for Turbidity – Mid Ebb Tide
- 6.9 Graphical Plot for Suspended Solids – Mid Flood Tide
- 6.10 Graphical Plot for Suspended Solids – Mid Ebb Tide

TABLES

- Table 3.1 Summary of the Environmental Permits and Licenses
- Table 4.1 Co-ordinates of Air Quality Monitoring Stations
- Table 4.2 Air Quality Monitoring Frequency
- Table 4.3 Action and Limit Levels for the project
- Table 4.4 Water Quality Monitoring Frequency
- Table 4.5 Action and Limit Level for Water Quality
- Table 6.1 Completed Monitoring Works for December 2004
- Table 6.2 Results of 24-hour TSP Monitoring
- Table 6.3 Results of 1-hour TSP Monitoring
- Table 6.4 Summary of Water Quality Monitoring Data
- Table 7.1 Summary of Findings, Actions and Outcomes of Site Inspection by ET
- Table 7.2 Summary of Findings, Actions and Outcomes of Site Inspection by IEC
- Table 10.1 Works Programme for January 2005

APPENDICES

- I Organization Chart
- II Calibration Certificates of the Monitoring Equipment
- III Event and Action Plans
- IV Implementation Status of Mitigation Measures
- V Air Quality Monitoring Results
- VI Water Quality Monitoring Results
- VII Complaint Log
- VIII Cumulative Statistics on Complaints, Notifications of Summonses and Successful Prosecutions
- IX Master Construction Programme
- X Monitoring Schedule for the following month
- XI Wind Speed and Direction Data

EXECUTIVE SUMMARY.

This is the 18th monthly Environmental Monitoring and Audit (EM&A) report for Contract No. CV/2002/13 – Fill Bank at Tuen Mun Area 38. The site has been in operation as a public filling area as part of the reclamation. The site is 24 hours operated except during the Chinese New Year holidays to provide a stable outlet for public fill to serve the construction industry. This report covers the monitoring works conducted during the month of December 2004.

Construction Activities for the Reported Period.

- Public fill operation.
- Operation of tipping hall.
- Installation of CCTV system.
- Construction of drainage system.

Air Quality Monitoring.

Two stations (A1 and A2) have been identified as the locations for the monitoring of 24-hour and 1-hour Total Suspended Particulates (TSP). In this reporting period, the monitoring of 24-hour TSP was carried out on six occasions at A1 and A2. Monitoring of 1-hour TSP was carried out on eighteen occasions at A1 and A2. There was no exceedance to the set action or limit levels for both parameters at both stations.

Water Quality Monitoring.

Water quality in terms of turbidity, dissolved oxygen, suspended solids, temperature, and salinity, was carried out on fourteen occasions during flood tide and ebb tide at FM1, FM2, FC1 and FC2 in this reporting period. There was no exceedance to the set action or limit level for all parameters at all stations.

Landscape Audit.

There was no specific observation regarding landscape in this reporting period.

Waste Management.

146,065m³ public fill was collected to the Fill Bank from land. 12.11t C&D waste and general refuse were disposed of at WENT Landfill. 1t of chemical waste stored on site was collected by licensed contractor in this reporting period.

Complaints and Notifications of Summonses and Successful Prosecutions.

No complaints or notification of summonses was received in this reporting period.

Site Inspections.

Five weekly site inspections were conducted on 2nd, 11th, 16th, 20th and 30th December 2004. Major observations are summarised in the following table.

| Observations | Actions by Contractor | Outcome |
|---|--|--|
| Fill materials were stockpiled at the seafront. (02.12.2004) | Removed the stockpiles at the seafront. | The stockpiles were removed. (11.12.2004) |
| Stockpiles at the tipping area were subjected to erosion. (02.12.2004) | Cleaned up the stockpiles. | The stockpiles at the tipping area were cleaned up regularly. |
| Dust emission at the tipping hall when materials were being unloaded. (11.12.2004) | Wet the materials at the reception office prior to unloading. | Dust emission at the tipping hall was minimised. (30.12.2004) |
| Waste chemical drums were found on bare ground. (16.12.2004) | Collected and stored the waste drums in chemical waste storage area. | The waste chemical drums were collected and stored in the chemical waste storage area. (20.12.2004) |
| Drainage channels were filled with deposit. (20.12.2004) | Cleaned up the deposit. | To be observed in next reporting period. |

An Independent Environmental Checker (IEC) audit was conducted on 20th December 2004 with the Environmental Team. Major observations are summarized in the following table.

| Observations | Actions by Contractor | Outcome |
|---|--|--|
| Heavy dust emission on haul road to the sorting facility on the RTT side. | Increased the frequency of water spraying. | To be observed in next reporting period. |
| Splashing generated during the transfer of wet soil to the barge at the tipping hall caused splashing into the sea. | To ensure the barge is fitted with nets / tarpaulin sheeting and the tarpaulin sheets at the tipping hall are always dropped down closer to the barge during the transfer. | Tarpaulin sheet was lowered from the tipping hall to prevent splashing into the sea. (30.12.2004) |
| The western side of the Fill Bank was only partially hydroseeded. | The Contractor will arrange hydroseeding after slope trimming works completed. | To be observed in the next reporting period. |

Future Key Issues.

The tentative works activities, predicted impacts and areas of environmental concern for the following month are summarised in the following table.

| Works Activities | Predicted Impacts | Proposed Mitigation Measures |
|--|--|---|
| Public filling operation. | <ul style="list-style-type: none">- Dust- Water | <ul style="list-style-type: none">- Dampening of fill materials and exposed area.- Avoid stockpiling fill materials near seafront.- Avoid spillage of fill materials into the marine water. |
| Operation of tipping hall for unloading public fill into barges. | <ul style="list-style-type: none">- Dust- Water | <ul style="list-style-type: none">- The tipping halls shall be top and 3-sides enclosed.- Avoid spillage of fill materials into the marine water. |
| Construction of drainage system. | <ul style="list-style-type: none">- Dust- Noise- Water | <ul style="list-style-type: none">- Apply water spray during excavation and earth moving.- Comply with the conditions of construction noise permit.- Treat all wastewater to acceptable prior to discharge. |
| Construction of new tipping hall at the barge handling area. | <ul style="list-style-type: none">- Dust- Water | <ul style="list-style-type: none">- Apply water spray during dusty operation.- Any materials drop into the sea should be prevented and any wastewater generated should be treated to acceptable prior to discharge. |

1. INTRODUCTION.

1.1 Background.

Stanger Asia Ltd. has been commissioned by the Penta-Ocean Construction Co. Ltd. to provide an Environmental Team (ET) to monitor air and water quality and audit landscape works for Contract No.CV/2002/13. The team is to take a pro-active role in all issues, which may be of environmental concern during the establishment, operation and decommissioning phases of the Fill Bank at Tuen Mun Area 38.

The Independent Environmental Checker (IEC) appointed for this project is Materialab Consultants Ltd.

In this report, the air and water quality monitoring works and landscape audit conducted for the December 2004 will be detailed and reviewed. All monitoring works were carried out in accordance to “*Agreement No, PW 01/2002 Project Profile for Fill Bank at Tuen Mun Area 38, Environmental Monitoring and Audit Manual*”.

1.2 Report Structure.

The purpose of this report is to detail and review the air and water quality monitoring works and landscape audit undertaken during December 2004. The impact forecast for the next reporting month and the schedules of monitoring works for the following month is also given.

The report follows the format given below:

| | |
|------------|--|
| Section 1 | Introduction and background information to the content of this report. |
| Section 2 | This section gives the information of the project. |
| Section 3 | This section summarises all the environmental permits and licenses. |
| Section 4 | Summary of the EM&A requirements is presented. |
| Section 5 | This section details the implemented mitigation measures. |
| Section 6 | Details monitoring results. |
| Section 7 | Audit the monitoring results. |
| Section 8 | The status for solid and liquid waste management for the site is overviewed. |
| Section 9 | Complaints, notifications of summons and successful prosecutions are summarized. |
| Section 10 | This section gives the predicted impacts of the construction activities. |
| Section 11 | This section gives a conclusion in relation to all monitoring activities. |

2. PROJECT INFORMATION.

2.1 Site Description.

The works mainly comprise the construction of temporary storm water system, setting up of C&D material loading/unloading facilities, setting up/ refurbishing site facilities, stockpiling of 4.9 million m³ of public fill, and decommissioning of the temporary fill bank.

The site layout plan is shown in Figure 2.1.

2.2 Project Organization.

Mr. L.M. Chan is the Engineer's Representative for the Civil Engineering and Development Department, Government of the HKSAR. (Tel: 2762 5602, Fax: 2714 0113).

The Independent Environmental Checker (IEC) for this project is headed by Mr. Joseph Poon - Manager of Materialab Consultants Ltd. (Tel: 2450 8238, Fax: 2450 6138).

Mr. Chan Kam Sum, Sunny is the Site Agent for Penta-Ocean Construction Co., Ltd. (Tel: 2491 1584, Fax: 2496 0433).

The Environmental Team (ET) for the project is Stanger Asia Ltd. The team is headed by Mr Jeff Tsang – Environmental Scientist. (Tel: 2682 1203, Fax: 2682 0046).

The Organization Chart with the key personnel contacts names and telephone numbers is given in Appendix I.

2.3 Construction Programme.

The overall construction programme is given in Appendix IX. Details of the construction activities are listed below.

- Site clearance;
- Construction of storm water drainage system;
- Stockpiling of 4.9 million m³ of public fill;
- Construction of landscape works; and
- Removal of stockpiled public fill.

3. ENVIRONMENTAL PERMITS AND LICENSES.

The summary of the status of all environmental permits, licenses and notification for this project as at December 2004 is summarized in the following table.

Table 3.1 Summary of the Environmental Permits and Licenses

| Description | Licence/Permit No. | Date of Issue | Date of Expiry | Status |
|---|----------------------|---------------|----------------|------------|
| Environmental Permit | EP-153/2003 | 13-Feb-03 | -- | Superseded |
| Registration of Chemical Waste Producer | WPN5296-421-P2800-03 | 05-Aug-03 | -- | Issued |
| Amended Environmental Permit | EP-153/2003/A | 30-Oct-03 | -- | Issued |
| Construction Noise Permit | GW-RW0628-04 | 15-Nov-04 | 14-May-05 | Issued |

4. SUMMARY OF EM&A REQUIREMENTS.

4.1 Air Quality.

Monitoring Location.

The project has two designated locations (A1 & A2) for the monitoring of air quality. A1 is a fixed location in the vicinity of the site office to monitor the TSP levels at River Trade Terminal and A2 is a movable location to the western boundary of the site that is designed to move as works progress. The air monitoring locations are shown in Figure 4.1.

Table 4.1 Coordinates of Air Quality Monitoring Stations

| Station | HK Metric Grid – Easting | HK Metric Grid - Northing |
|---------|--------------------------|---------------------------|
| A1 | 811368 | 825593 |
| A2 | 810812* | 825096* |

* - Coordinates of present location.

Methodology

Measurement of 24-hour and 1-hour TSP levels were carried out in accordance to the high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50). When positioning the high volume samplers, the following requirements have been observed:

- a horizontal platform with appropriate support to secure the high volume sampler against gusty wind, should be provided;
- horizontal distance between the high volume samplers and an obstacle, such as buildings, must be at least twice the height of the obstacle protruding above the high volume samplers;
- a minimum separation of 2 m should be provided from walls, parapets, and penthouses for rooftop high volume samplers;

- a minimum separation of 2 m should be provided from any supporting structure measured horizontally;
- there should not be any furnace or incinerator flues nearby;
- there should be unrestricted airflow around the high volume samplers;
- a minimum separation of 20 m should be provided from the dripline;
- any wire fence and gate employed to protect the high volume samplers should not cause any obstruction during monitoring.

All relevant data including temperature, pressure, weather conditions, elapsed-timer meter reading for the start and finish of the sampling period, identification and weight of the filter paper, and other special phenomena were recorded.

Monitoring Equipment and Calibration Details.

Andersen GMW Model GS2310 high volume samplers were used to carry out the monitoring of 24-hour and 1-hour TSP. The high volume sampler is in compliance with the specifications as listed in the Environmental Schedule, given below:

- 0.6 – 1.7 m³/min (20-60 SCFM) adjustable flow range;
- equipped with a timing / control device with 5 minutes accuracy over 24 hours operations;
- installed with elapsed-time meter with 2 minutes accuracy over 24 hours operations;
- capable of providing a minimum exposed area of 406 cm² (63 in²);
- flow control accuracy: 2.5% deviation over 24-hr sampling period;
- equipped with shelter to protect the filter and sampler;
- incorporated with an electronic mass flow rate controller or other equivalent devices;
- equipped with a flow recorder for continuous monitoring;
- provided with peaked roof inlet, incorporated with manometer;
- able to hold and seal the filter paper to the sampler housing at horizontal position;
- easy to change filter; and
- capable of operating continuously for 24-hr period.

The high volume sampler is calibrated at bi-monthly intervals. The calibration kit (Andersen Model G2535) comprising pressure plates and a transfer standard is traceable to the internationally recognized standard. Calibration records for the high volume sampler is given in Appendix II of this report.

Laboratory Measurement.

Laboratory measurements were carried out in Stanger Asia Ltd. own HOKLAS accredited laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments.

Clean filter papers of size 8”x10” with no pinholes were labelled before sampling. They were conditioned in a dessicator with less than 50% relative humidity for over 24 hours and pre-weighed before use for sampling.

After sampling, the filter papers loaded with dust were kept in a clean and tightly sealed plastic bag. The filter papers were then returned to the laboratory for reconditioning in the dessicator with less than 50% relative humidity followed by accurate weighing on an electronic balance regularly calibrated against a traceable standard and readable to 0.1 mg.

Stanger Asia Ltd. operates comprehensive quality assurance and quality control programmes. For QA/AC procedures, all filters were equilibrated and weighed repeatedly until the difference of two consecutive results was less than 0.5 mg.

Monitoring Parameters Frequency.

Table 4.2 Air Quality Monitoring Frequency

| Monitoring Locations | Parameter | Frequency |
|----------------------|-----------|-------------------------------|
| A1 & A2 | 24-hr TSP | Once in every six days |
| | 1-hr TSP | Three times in every six days |

Action and Limit Levels.

The Action levels for air quality monitoring were established from the impact monitoring data of Contract No. CV/2000/01 prior to the commencement of the fill bank utilising the criteria laid out in *section 4.7* of the EM&A Manual for the project. The Limit levels for air quality monitoring has been set in line with statutory guidelines for air quality in Hong Kong. Action and Limit levels for both 24-hour and 1-hour TSP are given in the following table.

Table 4.3 Action and Limit Levels for the Project

| Parameter Monitored | Action Level, $\mu\text{g}/\text{m}^3$ | Limit Level, $\mu\text{g}/\text{m}^3$ |
|---------------------|--|---------------------------------------|
| 1-hour TSP | 344 | 500 |
| 24-hour TSP | 192 | 260 |

4.2 Water Quality.

Monitoring Locations.

The EM&A Manual produced for this project has proposed two monitoring stations (FM1 & FM2) and two control stations (FC1 & FC2) for the carrying out of water quality monitoring. Control Station FC1 will act as upstream control station for the mid-ebb tide with control station FC2 acting as upstream control stations for the mid-flood tide.

The designated monitoring stations are shown in Figure 4.2.

Methodology.

Measurements are taken at three water depths, namely 1m below water surface, mid-water and 1m above seabed at both mid-flood and mid-ebb tides, except where the water depth less than 6m, when the mid-depth station may be omitted. Should the water depth have been less than 3m, only the mid-depth was monitored.

Two measurements of turbidity, dissolved oxygen (mg/L), dissolved oxygen (% saturation) and temperature at each depth of each station is taken. The probes are removed from the water after the first measurement and then redeployed for the second measurement. If the difference in value between the first and second reading of each set is more than 25% of the value of the first reading, the readings are discarded and further readings taken. Replicate samples of suspended solids measurements are taken at each depth and at each water quality monitoring and control station. The samples are kept in a chilled condition during delivery to the laboratory and before commencement of analysis. For the purpose of evaluating the water quality, all values for suspended solids and turbidity shall be depth-averaged.

During monitoring works the following shall also be recorded:

- monitoring location;
- depth of water;
- time;
- weather conditions including ambient temperature;
- water temperature;

Monitoring Equipment.

The following equipment was employed for routine water quality monitoring.

- Dissolved Oxygen meter: YSI model 58 with stirrer
- Turbidity meter: Hach 2100P
- Echo sounder: Hummingbird 100SX
- Water sampler: Kahlisco 135WB203
- GPS receiver: Trimble NT2002D
- Thermometer: YSI model 58

Monitoring Equipment Calibration Details.

All on-site monitoring equipment was calibrated three-monthly at Stanger Asia's HOKLAS accredited laboratory. An on-site calibration check was carried out prior to the taking of measurements in accordance with standard water quality monitoring procedures.

Equipment calibration details were given in Appendix II.

Laboratory Analysis.

The laboratory measurements of suspended solids were carried out at Stanger Asia Limited, a HOKLAS accredited laboratory in accordance with Method No. 2540D 17th Edition of APHA.

Stanger Asia operates a comprehensive quality assurance and quality control programmes for QA/AC procedures in accordance with the requirements of HOKLAS accreditation, all filters were equilibrated and weighted repeatedly until the difference of two consecutive results is less than 0.5 mg.

Monitoring Parameters and Frequency.

Table 4.4 Water Quality Monitoring Frequency

| Monitoring Locations | Monitoring Parameters | Frequency | Requirements |
|--|---|----------------------|---|
| Designated Control Stations: FC1 & FC2. | Temperature, Salinity, Dissolved Oxygen, Turbidity, Suspended Solids. | Three days per week. | At three depths during mid-ebb and mid-flood tides. |
| Designated Monitoring Stations: FM1 & FM2. | | | |

Action and Limit Levels.

The Action and Limit levels for water quality monitoring were established from the impact monitoring data of Contract No. CV/2000/01 prior to the commencement of the fill bank utilising the criteria laid out in *section 6.8* of the EM&A Manual for the project.

Table 4.5 Action and Limit Level for Water Quality

| Parameter | Action level | Limit level |
|--|---|---|
| Dissolved Oxygen in mg/L. | | |
| Surface & Middle | <4.78mg/L | <4mg/L |
| Bottom. | <4.16mg/L | <2mg/L |
| Suspended Solids (SS) in mg/L (depth-averaged) | >120% of upstream control station's SS at the same time of the same day. | >130% of upstream control station's SS at the same tide of the same day . |
| Turbidity (Tby) in NTU | >120% of upstream control station's Tby at the same tide of the same day. | >130% of upstream control station's Tby at the same tide of the same day. |

All the figures given in the table are used for reference only and the EPD may amend the figures whenever necessary.

4.3 Event and Action Plans.

The Event and Action Plans for air and water are attached in Appendix III of this report.

5. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES.

The contractor implemented various environmental mitigation measures as recommended in the Project Profile and Environmental Permit. The implementation status is attached in Appendix IV and summarised as follows:

- Wheel washing facilities were provided at the exit point of the site and the wheel washing bay was cleared regularly.
- Slopes were compacted as far as practicable.

- Site accesses were covered with concrete.
- Waste collection points were maintained and cleaned on a regular basis.
- Hoarding was erected along Lung Mun Road and near River Trade Terminal.
- Oil drums were placed in drip trays.
- Water bowsers and road sweepers were in operation.
- Buffer trees were planted.
- Speed limit warning signs were posted.
- Completed slopes were hydroseeded.

6. MONITORING RESULTS.

6.1 Completed Monitoring Works.

Table 6.1 gives the completed monitoring works for the reported period.

Table 6.1 Completed Monitoring Works for December 2004

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|---|---|---|--|--|--|
| | | | December 1 1 – hr TSP 24 – hr TSP WQM (Ebb: 15:08) (Flood: 10:46) | 2 Site Inspection | 3 | 4 WQM (Ebb: 07:00) (Flood: 17:33) |
| 5 | 6 | 7 1 – hr TSP 24 – hr TSP WQM (Ebb: 08:22) (Flood: 15:21) | 8 | 9 WQM (Ebb: 10:32) (Flood: 16:22) | 10 | 11 WQM (Ebb: 12:18) (Flood: 06:53) Site Inspection |
| 12 | 13 1 – hr TSP 24 – hr TSP WQM (Ebb: 13:55) (Flood: 08:46) | 14 | 15 WQM (Ebb: 15:32) (Flood: 10:31) | 16 Site Inspection | 17 WQM (Ebb: 07:00) (Flood: 12:22) | 18 |
| 19 | 20 1 – hr TSP 24 – hr TSP WQM (Ebb: 07:40) (Flood: 14:48) Site Inspection | 21 | 22 WQM (Ebb: 09:48) (Flood: 15:51) | 23 | 24 1 – hr TSP 24 – hr TSP WQM (Ebb: 11:35) (Flood: 16:43) | 25 |
| 26 | 27 WQM (Ebb: 13:15) (Flood: 08:35) | 28 | 29 WQM (Ebb: 14:20) (Flood: 09:41) | 30 1 – hr TSP 24 – hr TSP Site Inspection Landscape Audit | 31 WQM (Ebb: 15:38) (Flood: 10:48) | |

- Notes:
1. 24 –hr TSP (monitored once every 6 days) at monitoring locations A1 and A2.
 2. 1 hour TSP (monitored three times every six days when highest level of dust generation expected) at monitoring locations A1 and A2.
 3. WQM - water quality monitoring three times per week, on mid-flood and mid-ebb tides. Days of monitoring to be separated by at least 36 hours. Monitoring locations FC1, FM1, FM2 & FC2.
 4. Site inspections to be carried out once per week.
 5. Auditing of landscape works to be carried out once per month.

6.2 Air Quality Monitoring.

Impact monitoring of 24-Hour TSP was conducted on six occasions at A1 and A2, with the monitoring of 1-Hour TSP being conducted on eighteen occasions at A1 and A2 in this reported period. Monitoring on 18.12.2004 was cancelled due to traffic accident of the monitoring team and the monitoring session was subsequently made up on 20.12.2004.

The monitoring records for 24-hour and 1-hour TSP are given in the following table. Details of monitoring results are given in Appendix V. The results are presented graphically in Figures 6.1 and 6.2.

Table 6.2 Results of 24-hour TSP Monitoring

| Date | A1, $\mu\text{g}/\text{m}^3$ | Exceedance (Y/N) | A2, $\mu\text{g}/\text{m}^3$ | Exceedance (Y/N) |
|--------------|------------------------------|------------------|------------------------------|------------------|
| 01/12/2004 | 107 | N | 139 | N |
| 07/12/2004 | 117 | N | 139 | N |
| 13/12/2004 | 113 | N | 125 | N |
| 20/12/2004 | 136 | N | 67 | N |
| 24/12/2004 | 115 | N | 102 | N |
| 30/12/2004 | 102 | N | 71 | N |
| Action Level | 192 $\mu\text{g}/\text{m}^3$ | | | |
| Limit Level | 260 $\mu\text{g}/\text{m}^3$ | | | |

Table 6.3 Results of 1-hour TSP Monitoring

| Date | A1, $\mu\text{g}/\text{m}^3$ | Exceedance (Y/N) | A2, $\mu\text{g}/\text{m}^3$ | Exceedance (Y/N) |
|--------------|------------------------------|------------------|------------------------------|------------------|
| 01/12/2004 | 217 | N | 265 | N |
| 01/12/2004 | 197 | N | 219 | N |
| 01/12/2004 | 234 | N | 165 | N |
| 07/12/2004 | 247 | N | 251 | N |
| 07/12/2004 | 307 | N | 302 | N |
| 07/12/2004 | 194 | N | 291 | N |
| 13/12/2004 | 245 | N | 247 | N |
| 13/12/2004 | 186 | N | 261 | N |
| 13/12/2004 | 249 | N | 241 | N |
| 20/12/2004 | 270 | N | 304 | N |
| 20/12/2004 | 271 | N | 273 | N |
| 20/12/2004 | 218 | N | 281 | N |
| 24/12/2004 | 252 | N | 230 | N |
| 24/12/2004 | 286 | N | 258 | N |
| 24/12/2004 | 280 | N | 276 | N |
| 30/12/2004 | 198 | N | 293 | N |
| 30/12/2004 | 296 | N | 254 | N |
| 30/12/2004 | 200 | N | 255 | N |
| Action Level | 344 $\mu\text{g}/\text{m}^3$ | | | |
| Limit Level | 500 $\mu\text{g}/\text{m}^3$ | | | |

Wind speed and direction data from the wind station is given in Appendix XI.

6.3 Water Quality Monitoring.

Water quality monitoring was carried out on fourteen occasions during flood tide and ebb tide at FM1, FM2, FC1 and FC2.

Results for water quality monitoring are summarised in the following tables. Details of monitoring results are presented in Appendix VI. Graphical presentations of the results are shown in Figure 6.3 – Figure 6.10.

Table 6.4 Summary of Water Quality Monitoring Data

| Sample Location | Surface & Middle Averaged Dissolved Oxygen (Range), mg/L | Bottom Averaged Dissolved Oxygen (Range), mg/L | Depth Averaged Turbidity (Range), NTU | Depth Averaged Suspended Solids (Range), mg/L |
|-----------------|--|--|---------------------------------------|---|
| FM1 | 6.92 (6.16-7.94) | 6.75 (6.03-7.41) | 7.44 (2.04-15.82) | 13.7 (5.5-22.7) |
| FM2 | 6.86 (6.25-7.91) | 6.54 (5.09-7.44) | 7.47 (2.76-16.07) | 14.0 (6.0-24.2) |
| FC1 | 6.91 (5.96-8.25) | 6.54 (5.22-7.69) | 7.55 (1.70-16.15) | 13.5 (5.5-22.5) |
| FC2 | 6.71 (5.91-7.88) | 6.23 (5.18-7.41) | 8.37 (2.66-17.57) | 15.0 (5.7-27.2) |

7. AUDIT REPORT.

7.1 Air Quality Monitoring.

No exceedance to set action or limit levels for either 24 or 1-Hour TSP monitoring was recorded at air monitoring station A1 and A2 in this reported period.

7.2 Water Quality Monitoring.

There was no exceedance to the Action and Limit Level for water quality parameters in this reported period.

7.3 Site Inspections.

Five weekly site inspections were conducted on 2nd, 11th, 16th, 20th and 30th December 2004. Observations by ET, action by the Contractor and outcome are summarised in the following table.

Table 7.1 Summary of Findings, Actions and Outcomes of Site Inspection by ET

| Observations | Actions by Contractor | Outcome |
|---|--|--|
| Fill materials were stockpiled at the seafront. (02.12.2004) | Removed the stockpiles at the seafront. | The stockpiles were removed. (11.12.2004) |
| Stockpiles at the tipping area were subjected to erosion. (02.12.2004) | Cleaned up the stockpiles. | The stockpiles at the tipping area were cleaned up regularly. |
| Dust emission at the tipping hall when materials were being unloaded. (11.12.2004) | Wet the materials at the reception office prior to unloading. | Dust emission at the tipping hall was minimised. (30.12.2004) |
| Waste chemical drums were found on bare ground. (16.12.2004) | Collected and stored the waste drums in chemical waste storage area. | The waste chemical drums were collected and stored in the chemical waste storage area. (20.12.2004) |
| Drainage channels were filled with deposit. (20.12.2004) | Cleaned up the deposit. | To be observed in next reporting period. |

The Independent Environmental Checker (IEC) conducted at audit on 20th December 2004. The major observations were summarized in the following table.

Table 7.2 Summary of Findings, Actions and Outcomes of Site Inspection by IEC

| Observations | Actions by Contractor | Outcome |
|---|--|--|
| Heavy dust emission on haul road to the sorting facility on the RTT side. | Increased the frequency of water spraying. | To be observed in next reporting period. |
| Splashing generated during the transfer of wet soil to the barge at the tipping hall caused splashing into the sea. | To ensure the barge is fitted with nets / tarpaulin sheeting and the tarpaulin sheets at the tipping hall are always dropped down closer to the barge during the transfer. | Tarpaulin sheet was lowered from the tipping hall to prevent splashing into the sea. (30.12.2004) |
| The western side of the Fill Bank was only partially hydroseeded. | The Contractor will arrange hydroseeding after slope trimming works completed. | To be observed in the next reporting period. |

7.4 Landscape and Visual.

A landscape audit was conducted on 30th December 2004. The slopes on the north-western side of the fill bank were not hydroseeded. The Contractor was recommended to complete the slope works and carry out hydroseeding as soon as possible.

8. WASTE MANAGEMENT.

146,065m³ public fill was collected to the Fill Bank. 12.11t C&D waste and general refuse were disposed of at WENT Landfill. 1t of chemical waste generated was collected by licensed contractor in this reporting period.

9. COMPLAINTS, NOTIFICATIONS OF SUMMONSES AND SUCCESSFUL PROSECUTIONS.

No complaint was received this month. Complaint Log is attached in Appendix VII. Cumulative statistics on complaints, notifications of summonses and successful prosecutions are attached in Appendix VIII.

10. FUTURE KEY ISSUES.

The following are the scheduled construction activities for the next reported period. Scheduled monitoring activities for the following month are given in Appendix IX.

Table 10.1 Works Programme for January 2005

| Works Activities | Predicted Impacts | Proposed Mitigation Measures |
|--|------------------------------|---|
| Public filling operation. | - Dust - Water | - Dampening of fill materials and exposed area. - Avoid stockpiling fill materials near seafront. - Avoid spillage of fill materials into the marine water. |
| Operation of tipping hall for unloading public fill into barges. | - Dust - Water | - The tipping halls shall be top and 3-sides enclosed. - Avoid spillage of fill materials into the marine water. |
| Construction of drainage system. | - Dust - Noise - Water | - Apply water spray during excavation and earth moving. - Comply with the conditions of construction noise permit. - Treat all wastewater to acceptable prior to discharge. |
| Construction of new tipping hall at the barge handling area. | - Dust - Water | - Apply water spray during dusty operation. - Any materials drop into the sea should be prevented and any wastewater generated should be treated to acceptable prior to discharge. |

11. CONCLUSION.

All results for the air quality monitoring conducted this month were acceptable with no exceedance to set action or limit levels for either 24 or 1-hour TSP.

In relation to the monitoring of water quality, there was no record of exceedance to the set Action and Limit Level during this reporting period.

There was no specific observation regarding landscape in this reporting period.

Figures




Figure 2.1 - The Site Layout Plan

The copyright in this document is reserved by Stanger Asia Limited. It may not be reproduced, stored in a retrieval system, or transmitted in any form or by any means, electronic, mechanical, photocopying, recording, or by any information storage and retrieval system, without the prior written permission of Stanger Asia Limited.



Figure 4.2 – Water Quality Monitoring Stations

The coverage of this report is based on the data provided by the client. The client is responsible for the accuracy and completeness of the data provided. The client is also responsible for the accuracy and completeness of the data provided. The client is also responsible for the accuracy and completeness of the data provided.

Figure 6.1 - Graphical Plot for 24-hr TSP




Figure 6.2 - Graphical Plot for 1-hr TSP




Figure 6.3 - Surface and Middle Averaged Dissolved Oxygen - Mid-Flood




Figure 6.4 - Surface and Middle Averaged Dissolved Oxygen - Mid-Ebb




Figure 6.5 - Bottom Averaged Dissolved Oxygen - Mid-Flood




Figure 6.6 - Bottom Averaged Dissolved Oxygen - Mid-Ebb




Figure 6.7 - Depth Averaged Turbidity - Mid-Flood




Figure 6.8 - Depth Averaged Turbidity - Mid-Ebb




Figure 6.9 - Depth Averaged Suspended Solids - Mid-Flood






Figure 6.10 - Depth Averaged Suspended Solids - Mid-Ebb



Appendix I
Organization Chart

Project Organization (Environmental)
Fill Bank at Tuen Mun Area 38
Contract No. CV/2002/13



Appendix II

Calibration Certificates of the Monitoring Equipment

SDMP (ENV052) - CALIBRATION RECORD OF HIGH VOLUME AIR SAMPLER (ITS)


Date: 10/12/2024
 Temp: 25.10
 At. Press: 762 mm Hg
 Calibrated by: Dennis Tiao
 Next Calibration Due Date: 10/12/2026

Equipment No.: SM1052
 Serial No.:
 Calibration No.:

| Rate | Flow Rate (m ³ /min) | Time (min) | Corrected Flow (CFM) |
|------|---------------------------------|------------|----------------------|
| 18 | 1.820 | 10.1 | 43.85 |
| 17 | 1.480 | 8.7 | 45.85 |
| 16 | 1.220 | 8.8 | 39.99 |
| 7 | 0.950 | 8.0 | 27.30 |
| 8 | 0.780 | 7.4 | 30.88 |

Remarks: The correlation coefficient is larger than 0.99 indicates the calibration is linear.
 Station: 02152424
 Inspector: 6200198

Location: Tuan Man Area 30 - A1



Tester: Dennis Tiao

Checked By: Arthur Cheng

SDMP ENV052 : CALIBRATION RECORD OF HIGH VOLUME AIR SAMPLER (TSP)

Date: 16/12/2024

Equipment No.: 030002

Temp: 20 °C

Serial No.:

Calibration No.:

At. Press: 704 mm Hg

| Flow | Flow Rate (m ³ /min) | True Flow (CFM) | Corrected Flow (CFM) |
|------|------------------------------------|--------------------|-------------------------|
| 18 | 1.810 | 10.1 | 55.47 |
| 15 | 1.490 | 8.5 | 44.42 |
| 10 | 1.027 | 5.9 | 33.33 |
| 7 | 0.680 | 3.5 | 27.36 |
| 5 | 0.790 | 2.3 | 22.13 |

Calibrated by: Dennis Teo

Next Calibration Due Date: 16/02/2025


Remarks: The correlation coefficient is larger than 0.99 indicates the calibration is okay.

Station:

Station: 04-266407

Manager: 02175429

Location: Tuan Man Area 26 - A1



Tester:

Dennis Teo

Checked by:

Arthur Chang

SDMP ENV052, Rev 001, 04/1

03 Dec 2024



SOMP ENV052 - CALIBRATION RECORD OF HIGH VOLUME AIR SAMPLER (TSD)


Date: 18/12/2024
 Temp: 25 °C
 AL Press: 102 mm Hg
 Calibrated by: Dennis Teo
 Next Calibration Due Date: 18/12/2024

Equipment No: EMS300
 Serial No.: 112000305
 Calibration No:

| Pass | Flow Rate (m ³ /min) | Total PLUGG | Corrected Flow (CFM) |
|------|------------------------------------|----------------|-------------------------|
| 18 | 1.882 | 10.0 | 51.98 |
| 15 | 1.477 | 6.0 | 49.98 |
| 10 | 1.288 | 4.0 | 47.98 |
| 7 | 0.880 | 2.0 | 37.98 |
| 5 | 0.750 | 2.0 | 34.98 |

Remarks: The correlation coefficient is larger than 0.99 indicates the calibration is linear.
 Skiper: 05.072877
 Micrograph: -3.926422

Location: Tuas Man Area 78 - 42



Tester: Dennis Teo

Checked By: Arthur Chong

Form 101



SOMP ENV052 - CALIBRATION RECORD OF HIGH VOLUME AIR SAMPLER (TSF)


Date: 16/12/2024
Temp.: 20 °C
At. Press: 104 mm Hg
Calibrated by: Dennis Teo
Next Calibration Due Date: 16/12/2025

Equipment No.: EM0002
Serial No.: 110000005
Calibration No.:

| Plate | Flow Rate (m ³ /min) | True m ³ /min | Corrected Flow (CFM) |
|-------|------------------------------------|-----------------------------|-------------------------|
| 18 | 1.320 | 0.9 | 31.48 |
| 13 | 1.474 | 0.6 | 47.44 |
| 10 | 1.258 | 0.2 | 41.39 |
| 7 | 0.962 | 0.1 | 31.23 |
| 8 | 0.728 | 0.1 | 22.21 |

Remarks: The correlation coefficient is larger than 0.99 indicates the calibration is linear.
Slope* 34.589436
Intercept* -0.218908

Location: Twin Mun Area 3B - A2



Tester: Dennis Teo

Checked By: Arthur Cheong

SOMP ENV052 - Issue 001 Rev 1

16 December 2021

SOMP ENV062: CALIBRATION RECORD OF TURBIDIMETER

Date of Calibration: 24/09/2004

Due Date of Next Calibration: 24/12/2004

Equipment No.: EM 2365

Manufacturer: HACH

Model: 2100P

Serial No.: 970500014289

Turbidimeter Calibration standard (HACH): No.1: 20 NTU
 No.2: 100 NTU
 No.3: 800 NTU

Stock Calibration standard No.: 803


Three-point calibration accepted: (Y) N

Stock Calibration checking standards No. QCS 935

| Turbidity value - Checking standards (NTU) | | |
|--|----------------|----------------|
| Actual value | Measured value | Accepted*: Y/N |
| 0 | 0 | Y |
| 5 | 5.2 | Y |
| 10 | 11.0 | Y |
| 50 | 53.2 | Y |
| 100 | 102 | Y |
| 400 | 396 | Y |

*Allowing Deviation: +/- 10%

 Tested by: 
 Dennis Tsui

 Checked by: 
 Jeff Tsang

SDMP ENV062- CALIBRATION RECORD OF TURBIDIMETER

Date of Calibration: 24/12/2004

Due Date of Next Calibration: 24/03/2005

Equipment No.: EM 2365

Manufacturer: HACH

Model: 2100P

Serial No.: 970500014289

Turbidimeter Calibration standard (HACH): No.1: 20 NTU
 No.2: 100 NTU
 No.3: 800 NTU


Stock Calibration standard No.: 896

Three-point calibration accepted: Y / N

Stock Calibration checking standards No: QCS 865

| Turbidity value - Checking standards (NTU) | | |
|--|----------------|---------------|
| Actual value | Measured value | Accepted* Y/N |
| 0 | 0 | Y |
| 5 | 5.31 | Y |
| 10 | 10.8 | Y |
| 50 | 52.3 | Y |
| 100 | 103 | Y |
| 400 | 406 | Y |

*Allowing Deviation: +/- 10%

 Tested by: 
 Dennis Taur

 Checked by: 
 Jeff Teang

**SOMP ENV066 : CALIBRATION RECORD OF YSI MODEL 30
HANDHELD SALINITY, CONDUCTIVITY &
TEMPERATURE SYSTEM**

Calibration No. 04/4305
 Equipment No. EM 3694
 Serial No. 00F0285AA
 Date of Calibration: 17/12/2004
 Due Date of Next Calibration: 17/03/2005
 Stock Calibration Standard Potassium Chloride No. 315
 Stock Calibration Check Potassium Chloride No. 648
 Volumetric glassware employed: V20, V17, V100, V105, V109, V119



| Calibration Check of the Salinity, Conductivity and Temperature System | |
|--|--------------------|
| Calibration Check Solutions, ppt | Meter reading, ppt |
| 0.0 | 0.0 |
| 10.0 | 10.3 |
| 20.0 | 21.0 |
| 30.0 | 31.6 |
| 40.0 | 43.5 |
| Allowing deviation: $\pm 10\%$ | |

Tested by: 
Dennis Tsui

Checked By: 
Jeff Tang

**SOMP ENV064 ; CALIBRATION RECORD OF DISSOLVED OXYGEN
METER**

Dissolved Oxygen Meter Equipment No.: EM 961

Dissolved Oxygen Serial No.: 93M12874

Dissolved Oxygen Probe Serial No.: 96K0145

Date of Calibration: 24-12-2004

Due Date of Next Calibration: 24-03-2005

Molarity of sodium thiosulphate solution: 0.0250M

Potassium Bi-iodate No.: 480

| Standardisation of Sodium Thiosulphate Solution | | | |
|---|-------------------------------|-----------------------------|--|
| Standard Solution | Initial burette reading B, mL | Final burette reading C, mL | Vol. of $\text{Na}_2\text{S}_2\text{O}_3$ used A, mL = (C - B) |
| Standard 1 | 0.00 | 20.00 | 20.00 |
| Standard 2 | 0.00 | 20.00 | 20.00 |
| Standard 3 | 0.00 | 20.10 | 20.10 |
| Average Value | | | 20.03 |

| Calibration of the Dissolved Oxygen Meter | | | | | |
|---|-------------------------------|-----------------------------|--|-------------------------|---------------------|
| Standard Solutions | Initial burette reading B, mL | Final burette reading C, mL | Vol. of $\text{Na}_2\text{S}_2\text{O}_3$ used A, mL = (C - B) | D.O. by titration, mg/L | Meter reading, mg/L |
| A | 0.00 | 1.95 | 1.95 | 1.95 | 1.99 |
| B | 0.00 | 5.60 | 5.60 | 5.61 | 5.65 |
| C | 0.00 | 7.05 | 7.05 | 7.06 | 7.12 |
| D | 0.00 | 8.22 | 8.22 | 8.23 | 8.35 |
| Allowing deviation : $\pm 10\%$ | | | | | |

Tested by :

Dennis Tsui

Checked By :

Jeff Tsang

**SCMP ENV071: CALIBRATION RECORD OF DISSOLVED OXYGEN,
SALINITY, CONDUCTIVITY, TEMPERATURE SYSTEM**
Equipment No.: EM 6167Model No.: YS185Equipment Serial No.: 0411806Date of Calibration.: 15-12-2004Due Date of Next Calibration.: 15-03-2005Molarity of sodium thiosulphate solution: 0.0250MPotassium Bi-iodate No.: 480Stock Calibration Standard Potassium Chloride No. 316Stock Calibration Check Potassium Chloride No. 648Reference Thermometer No. RJ2358*Calibration Check for Dissolved Oxygen*

| Standardisation of Sodium Thiosulphate Solution | | | |
|---|-------------------------------|-----------------------------|--|
| Standard Solution | Initial burette reading B, mL | Final burette reading C, mL | Vol. of Na ₂ S ₂ O ₃ used A, mL = (C - B) |
| Standard 1 | 0.00 | 20.00 | 20.00 |
| Standard 2 | 0.00 | 20.00 | 20.00 |
| Standard 3 | 0.00 | 20.10 | 20.10 |
| Average Value | | | 20.03 |

| Calibration of the Dissolved Oxygen | | | | | |
|-------------------------------------|-------------------------------|-----------------------------|--|-------------------------|---------------------|
| Standard Solution s | Initial burette reading B, mL | Final burette reading C, mL | Vol. of Na ₂ S ₂ O ₃ used A, mL = (C - B) | D.O. by titration, mg/L | Meter reading, mg/L |
| A | 0.00 | 2.44 | 2.44 | 2.44 | 2.38 |
| B | 0.00 | 5.45 | 5.45 | 5.46 | 5.40 |
| C | 0.00 | 7.10 | 7.10 | 7.11 | 7.01 |
| D | 0.00 | 8.31 | 8.31 | 8.32 | 8.21 |
| Allowing deviation : ± 10% | | | | | |

Calibration Check for Salinity


| Calibration Check of the Salinity | |
|-----------------------------------|--------------------|
| Calibration Check Solutions, ppt | Meter reading, ppt |
| 0.0 | 0.0 |
| 10.0 | 10.4 |
| 20.0 | 20.9 |
| 30.0 | 31.8 |
| 40.0 | 42.5 |
| Allowing deviation : ± 10% | |

SCMP ENV071 : Issue 2004 No.1

15 December 2004

Calibration Check for Temperature

| Calibration Check of the Temperature | |
|--------------------------------------|-------------------|
| Reference Thermometer reading, °C | Meter reading, °C |
| 0.00 | 0.0 |
| 15.10 | 15.1 |
| 24.90 | 25.0 |
| 30.10 | 30.1 |
| Allowing deviation : ± 0.5 °C | |

Tested by : 
Dennis Tsui

Checked By : 
Jeff Tsang

Appendix III

Event and Actions Plans

Event and Action Plan for Air Quality

| EVENT | ACTION | | | CONTRACTOR |
|--|--|--|---|--|
| | ET Leader | IC (E) | ER | |
| Action Level Exceedance for one sample | <ol style="list-style-type: none"> Identify source, investigate the causes of exceedance and propose remedial measures. Inform ER, IEC and Contractor. Repeat measurement to confirm findings. Increase monitoring frequency to daily. | <ol style="list-style-type: none"> Check monitoring data submitted by ET. Check Contractor's working methods. | <ol style="list-style-type: none"> Notify Contractor. | <ol style="list-style-type: none"> Rectify unacceptable practice. Amend working methods if appropriate. |
| Exceedance for two or more consecutive samples | <ol style="list-style-type: none"> Identify source, investigate the causes of exceedance and propose remedial measures. Inform IEC and Contractor. Repeat measurement to confirm findings. Increase monitoring frequency to daily. Discuss with IEC and Contractor on remedial actions. If exceedance continues, arrange meeting with IEC and ER. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> Check monitoring data submitted by ET. Check Contractor's working method. Discuss with ET and Contractor on possible remedial measures. Advise the ER on the effectiveness of the proposed remedial measures. Supervise implementation of remedial measures. | <ol style="list-style-type: none"> Confirm receipt of notification of failure in writing. Notify Contractor. Ensure remedial actions are properly implemented. | <ol style="list-style-type: none"> Submit proposals for remedial actions to ER within 3 working days of notification. Implement the agreed proposals. Amend proposals if appropriate. |

Event and Action Plan for Air Quality (cont'd)

| EVENT | ACTION | | | CONTRACTOR |
|--|---|---|---|--|
| | ET Leader | IC (E) | ER | |
| Limit Level Exceedance for one sample | <ol style="list-style-type: none"> Identify source, investigate the causes of exceedance and propose remedial measures. Inform ER, Contractor and EPD. Repeat measurement to confirm findings. Increase monitoring frequency to daily. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. | <ol style="list-style-type: none"> Check monitoring data submitted by ET. Check Contractor's working method. Discuss with ET and Contractor on possible remedial measures. Advise the ER on the effectiveness of the proposed remedial measures. Supervisor implementation of remedial measures. | <ol style="list-style-type: none"> Confirm receipt of notification of failure in writing. Notify Contractor. Ensure remedial actions properly implemented. | <ol style="list-style-type: none"> Take immediate action to avoid further exceedances. Submit proposals for remedial actions to IEC within 3 working days of notification. Implement the agreed proposals. Amend proposal if appropriate. |
| Exceedance for two or more consecutive samples | <ol style="list-style-type: none"> Identify source, investigate the causes of exceedance and propose remedial measures. Inform IEC, ER and Contractor and EPD. Repeat measurements to confirm findings. Increase monitoring frequency to daily. Carry out analysis of Contractor's working procedures to determine possible mitigation measure(s) to be implemented. Arrange meeting with IEC and ER to discuss the remedial actions to be taken. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> Discuss amongst ER, ET and Contractor on the potential remedial actions. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> Confirm receipt of notification of failure in writing. Notify Contractor. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented. Ensure remedial measures properly implemented. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | <ol style="list-style-type: none"> Take immediate action to avoid further exceedance. Submit proposals for remedial actions to IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problem still not under control. Stop the relevant portion of works as determined by the ER until the exceedance is abated. |

Event and Action Plan for Water Quality

| EVENT | ACTION | | | |
|--|--|--|--|---|
| | ET | IEC | ER | CONTRACTOR |
| Action level | | | | |
| Action level being exceeded by one sampling day. | <ol style="list-style-type: none"> 1. Repeat in-situ measurements to confirm findings; 2. Identify source(s) of impacts; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Repeat measurements on next day of exceedance. | <ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise ER accordingly; 3. Assess the effectiveness of implemented mitigation measures. | <ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented. | <ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER; 6. Implement the agreed mitigation measures. |
| Action level being exceeded by more than one consecutive sampling day. | <ol style="list-style-type: none"> 1. Repeat in-situ measurements to confirm findings; 2. Identify source(s) of impact; 3. Inform contractor and IEC; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; 8. Repeat measurements on next day of exceedance. | <ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the proposed mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor advise ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures. | <ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures. | <ol style="list-style-type: none"> 1. Inform the Engineer and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with the ET and IEC and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures. |

Event and Action Plan for Water Quality (Cont'd)

| EVENT | ACTION | | | |
|---|--|---|--|---|
| | ET | IEC | ER | CONTRACTOR |
| Limit level | | | | |
| Limit level being exceeded by one sampling day. | <ol style="list-style-type: none"> 1. Repeat in-situ measurements to confirm findings; 2. Identify source(s) of impact; 3. Inform contractor and IEC; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily until no exceedance of Limit level. | <ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; 3. Assess the effectiveness of implemented mitigation measures. | <ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures. | <ol style="list-style-type: none"> 1. Inform the Engineer and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with the ET and IEC and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures. |
| Limit level being exceeded by more than one sampling day. | <ol style="list-style-type: none"> 1. Repeat in-situ measurements to confirm findings; 2. Identify source(s) of impact; 3. Inform contractor and IEC; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. | <ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise ER accordingly; 3. Assess the effectiveness of implemented mitigation measures. | <ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures. 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of works identified as the cause of exceedance until no exceedance of Limit level. | <ol style="list-style-type: none"> 1. Inform the Engineer and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with the ET and IEC and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures; 7. As directed by the Engineer, slow down or stop all or part of the works identified as the cause of exceedance or construction activities. |

Appendix IV

Implementation Status of Mitigation Measures

IMPLEMENTATION STATUS OF MITIGATION MEASURES

| Area | Mitigation Measures | Implementation Period | Implementation Status |
|---|---|---------------------------------|--------------------------|
| 1. General | Maximum stockpiling height to be limited to a maximum of +35mPD. | Throughout the operation period | Implemented |
| 2. Air Quality | Working areas where excavation or earthmoving operations are taking place shall be sprayed with water or a dusty suppression chemical. | Throughout the operation period | Implemented |
| | Any stockpiling of excavated material shall be covered by impervious sheeting or sprayed with water or a dust suppression chemical. | Throughout the operation period | Occasionally implemented |
| | All roads within the site to be covered with concrete, bituminous materials, hardcore or metal plates. | Throughout the operation period | Implemented |
| | Erect a hoarding of at least 2.4m high along the northern and eastern boundaries of the site except at the site entrance/exit. Before occupation of the Recovery Park Phase I and II, site hoarding of at least 2.4m high should also be erected along the western boundary of the fill bank. | Throughout the operation period | Implemented |
| | Install/refurnish vehicle wheel washing facilities including high pressure water jets provided at designated vehicle exit points. | Throughout the operation period | Implemented |
| | At the barging point, the drop height between the barge and dump trucks shall be minimized. | Throughout the operation period | Implemented |
| | Tipping halls provided for transfer of public fill from trucks to barges shall be top and 3-sides enclosed. | Throughout the operation period | Implemented |
| Water lorries and/or road sweepers shall be provided and used in dust suppression. | Throughout the operation period | Implemented | |
| The designated main haul roads shall be watered at approximately every 2 hours to ensure that the roads are kept sufficiently dampened. | Throughout the operation period | Implemented | |

| Area | Mitigation Measures | Implementation Period | Implementation Status |
|----------------|---|---------------------------------|--------------------------|
| 2. Air Quality | Truck speed to be controlled to within 10 km/hr. | Throughout the operation period | Implemented |
| | All dusty fill material shall be sprayed with water or a dust suppression chemical prior to loading, unloading or transfer. | Throughout the operation period | Occasionally Implemented |
| | Frequent watering (at least three times per day) of the work sites with active dusty operations is recommended. The frequency shall be increased when the weather is dry. | Throughout the operation period | Implemented |
| | Loading of public fill delivered to the site shall be sprayed with water at the material landing point to minimize dust emission except when the materials are sufficiently dampened when landing. | Throughout the operation period | Occasionally Implemented |
| | Vehicle washing facilities including high pressure water jet at the existing exits shall be maintained and operated by designated staff to ensure that these dust control measures are being used. | Throughout the operation period | Implemented |
| | Before leaving the fill bank site, every vehicle shall be washed to remove any dusty materials from its body and wheels. | Throughout the operation period | Implemented |
| | Trucks carrying dusty loads entered to the site shall be sprayed with water once the impervious sheeting covering the load is removed. | Throughout the operation period | Occasionally Implemented |
| | A minimum buffer distance of 20m shall always be maintained between the edge of public fill stockpiling area and the nearest air sensitive receivers at the River Trade Terminal. | Throughout the operation period | Implemented |
| | An area of 100m x 100m in the north-eastern corner of the stockpiling area shall be managed by the Contractor as a "truckload control zone". Number of trucks traveling to the control zone shall be limited to a maximum of 64 vehicles per hour, and a daily maximum of 633 vehicles per day. | Throughout the operation period | Implemented |

| Area | Mitigation Measures | Implementation Period | Implementation Status |
|----------------|---|---------------------------------|-----------------------|
| 2. Air Quality | <p>A minimum buffer zone of 20m shall be maintained between the edge of the public fill stockpiling area and the nearest air sensitive land use at Recovery Park Phase I and Phase II along the western boundary of the site.</p> <p>Temporary slope surfaces shall be covered with tarpaulin sheets or other impermeable sheets, or sprayed with water or a dust suppression chemical, or protected by other methods approved by CED.</p> <p>Final slope surfaces shall be treated by compaction, followed by hydroseeding, vegetation planting or other suitable surface stabiliser approved by CED to prevent the washing away of stockpiled material.</p> <p>Any belt conveyor systems used for transfer of dusty materials shall be enclosed on top and 2 sides.</p> <p>Every transfer point between two conveyors shall be totally enclosed.</p> <p>An effective belt scraper or equivalent device shall be installed at the head pulley of every belt conveyor to dislodge fine particles that may adhere to the belt surface.</p> <p>The belt conveyor shall be equipped with bottom plates or other similar means to prevent falling of material from the return belt.</p> <p>Every stockpiling belt conveyor shall be provided with a mechanism to adjust its level such that the vertical distance between the belt conveyor and the material landing point is maintained at no more than 1m.</p> <p>Dusty materials loaded from a belt conveyor outlet to stockpiles, storage bins, trucks, barges and other open areas shall be sprayed with water or a dust suppression chemical.</p> | Throughout the operation period | Implemented |
| | | Throughout the operation period | Partially implemented |
| | | Throughout the operation period | Partially Implemented |
| | | Throughout the operation period | N/A |
| | | Throughout the operation period | N/A |
| | | Throughout the operation period | N/A |
| | | Throughout the operation period | N/A |
| | | Throughout the operation period | N/A |
| | | Throughout the operation period | N/A |

| Area | Mitigation Measures | Implementation Period | Implementation Status |
|------------------|--|---------------------------------|-----------------------|
| 2. Air Quality | Frequent mist spraying should be applied on dusty areas. The frequency of spraying required will depend upon local meteorological conditions such as rainfall, temperature, wind speed and humidity. The amount of mist spraying should be just enough to dampen the material without over-watering. | Throughout the operation period | Implemented |
| 3. Noise | No project activities associated with land-based intake of public fill shall be carried out between 20:00 and 08:00 hrs daily. | Throughout the operation period | Implemented |
| | All construction works should be carried out during the non-restricted hours (i.e. 7:00 a.m. to 7:00 p.m. on weekdays other than General Holidays). | Throughout the operation period | N/A |
| | Before the commencement of any works that may generate a significant noise impact, the Contractor should submit to the Engineer for approval the method of working, equipment and sound-reducing measures (e.g. use of silenced type equipment). | Throughout the operation period | N/A |
| | The fill bank should not be in operation from 8:00 p.m. to 8:00 a.m. the next day. | Throughout the operation period | N/A |
| 4. Water Quality | Trapezoidal surface channels should be constructed to intercept polluted surface runoff. These channels shall be equipped with sand/de-silting traps such that the effluent discharged from site during the establishment, operation and decommissioning phases will meet the required discharge limits. | Throughout the operation period | Implemented |
| | Tipping halls at the waterfront provided for transfer of public fill from trucks to barges shall be enclosed design with the top 3-sides enclosed to prevent spillage of material into the marine water. | Throughout the operation period | Implemented |
| | Before the completion of the surface drainage channels at the commencement of the project, earth bunds and sand bag barriers shall be use at required locations to effectively divert storm water to available drainage channels constructed under the reclamation works. | Throughout the operation period | Implemented |

| Area | Mitigation Measures | Implementation Period | Implementation Status |
|------------------|---|---------------------------------|-----------------------|
| 4. Water Quality | Temporary drainage facilities provided shall allow polluted stormwater to be diverted to existing intercepting channels before stockpiling of public fill should begin. | Throughout the operation period | Implemented |
| | Intercepting channels shall be equipped with sand/silt removal facilities to allow the stormwater to be treated before discharge at the designated outfalls. | Throughout the operation period | Implemented |
| | Effluent discharged shall meet the relevant discharge limits. | Throughout the operation period | N/A |
| | A minimum buffer distance of 50m will be provided between the edge of the stockpiling area of the fill bank and seafront. | Throughout the operation period | Implemented |
| | Open channels and/or other effective drainage system shall be constructed at the perimeter of the site for intercepting and directing runoff to sand/silt removal facilities prior to discharge. | Throughout the operation period | Implemented |
| | The unpaved area on the seaward side of the channels shall be covered with gravel and formed with slope so that polluted stormwater will be intercepted by the channels. | Throughout the operation period | Implemented |
| | Any excavated material generated near the seafront (e.g. from the construction of the barging point) not required to be backfilled immediately should be transported away from the seafront to avoid potential water quality impact especially during the rainy season. | Throughout the operation period | Implemented |
| | Public fill transported to the stockpiling area for storage should not contain unsuitable material such as peat, vegetation, timber, organic, soluble or perishable material, dangerous or toxic material, floatable materials (such as bottle, plastic bags, foam box), and materials susceptible to combustion. | Throughout the operation period | Implemented |

| Area | Mitigation Measures | Implementation Period | Implementation Status |
|------------------|--|---------------------------------|-----------------------|
| 4. Water Quality | <p>Temporary slope surfaces shall be covered as far as practicable and as soon as possible with tarpaulin or other impermeable sheets, or protected by other methods approved by CED when rainstorms are likely, especially when a rainstorm is imminent or forecast.</p> <p>Final slope surfaces shall be treated by compaction, followed by hydroseeding, vegetation planting or other suitable stabilizer approved by CED to prevent the washing away of stockpiled material.</p> | Throughout the operation period | Partially Implemented |
| | <p>Adequately designed and constructed catchpits, sand and silt removal facilities and intercepting channels should be maintained, and the deposited silt and grit should be removed weekly and on a as need basis especially during the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.</p> | Throughout the operation period | Implemented |
| | <p>A wheel washing bay should be provided at the site exit and washwater should have sand and silt settled out or removed before the water is being reused or discharged into storm drains.</p> | Throughout the operation period | Implemented |
| | <p>All vehicles and plant bodies should be cleaned before they leave the fill bank site to ensure that no earth, mud or debris is deposited by them on roads.</p> | Throughout the operation period | Implemented |
| | <p>The section of construction road between the wheel washing bay and the public road should be paved with concrete, bituminous materials or hardcores to reduce vehicle tracking of soil and to prevent site run-off from entering public roads drains.</p> | Throughout the operation period | Implemented |

| Area | Mitigation Measures | Implementation Period | Implementation Status |
|------------------|---|---------------------------------|-----------------------|
| 4. Water Quality | <p>Sewage from toilets and similar facilities should be discharged into a foul sewer, or chemical toilets should be provided. Should chemical toilets be employed these must be provided by a licensed contractor, who will be responsible for appropriate disposal and maintenance of these facilities.</p> <p>Wastewater collected from canteen kitchens, including that from basins, sinks and floor drains, should be discharged into foul sewers via grease traps.</p> <p>Drainage systems provided at car parking areas shall be provided with oil interceptors in addition to sand/silt removal facilities.</p> <p>All barges used in the transportation of fill material during the operation/decommissioning stages should be properly licensed under the Shipping and Port Control Ordinance, and of appropriate size such that adequate clearance is maintained between the vessels and the sea bed at all states of the tide.</p> | Throughout the operation period | Implemented |
| | <p>Wastewater collected from canteen kitchens, including that from basins, sinks and floor drains, should be discharged into foul sewers via grease traps.</p> | Throughout the operation period | N/A |
| | <p>Drainage systems provided at car parking areas shall be provided with oil interceptors in addition to sand/silt removal facilities.</p> | Throughout the operation period | N/A |
| | <p>All barges used in the transportation of fill material during the operation/decommissioning stages should be properly licensed under the Shipping and Port Control Ordinance, and of appropriate size such that adequate clearance is maintained between the vessels and the sea bed at all states of the tide.</p> | Throughout the operation period | Implemented |
| | <p>All vessels used for transportation of fill material should have tight fitting seals to their bottom openings.</p> | Throughout the operation period | Implemented |
| | <p>When backhoe fixed on an appropriately designed flat-top pontoon is in use, the reach of the backhoe shall be controlled to within the flat-top pontoon of sufficient length to avoid accidental dropping of public fill into the sea.</p> | Throughout the operation period | N/A |
| | <p>When hopper barges with mobile crane is in use, guardrails or equivalent shall be fixed alongside the berthing faces to guide the movement of the crane to avoid accidental dropping of fill material.</p> | Throughout the operation period | N/A |
| | <p>When derrick barges with built-in crane are in use, the reach of the jig shall be controlled to within the length of the barge to avoid accidental dropping of public fill into the sea.</p> | Throughout the operation period | Implemented |

| Area | Mitigation Measures | Implementation Period | Implementation Status |
|------------------|---|---------------------------------|--------------------------|
| 4. Water Quality | The design of the specific transfer methods shall be as such that the pathway of material delivery from barge to the waterfront will not be directly on top of the marine water. | Throughout the operation period | Implemented |
| | Barges should not be filled to a level which may cause overflow of material during loading or transportation. | Throughout the operation period | Implemented |
| | Barge effluents (e.g. muddy water) should be properly collected and treated prior to disposal. | Throughout the operation period | Implemented |
| | Work activities should not cause any visible foam, oil, grease, scum, litter or other objectionable matters to be present on the water in the vicinity of the barging point. | Throughout the operation period | Implemented |
| | A waste collection vessel shall be deployed to remove floating refuse on the sea near the fill bank for proper disposal. | Throughout the operation period | Occasionally Implemented |
| 5. Landfill Gas | Main site offices of the fill bank shall be constructed within the site area lying outside the 250m consultation zone of the restored Siu Lang Shui Landfill. | Throughout the operation period | Implemented |
| | The container office(s) to be set up at the site entrance/exit which is situated within the construction zone of the landfill shall be constructed on a raised hollow platform, or equivalent. | Throughout the operation period | Implemented |
| | No underground structures such as drainage and sewage systems, underground pipelines and chambers shall be constructed at the site area lying within the consultation zone. | Throughout the operation period | Implemented |
| | In the unlikely event that any sign of leachate-contaminated groundwater be encountered during the establishment, operation or decommissioning phases of the fill bank, the landfill operator should be informed so that this can be collected for proper treatment and disposal. | Throughout the operation period | Implemented |

| Area | Mitigation Measures | Implementation Period | Implementation Status |
|-------------------------|---|---------------------------------|-----------------------|
| 6. Landscape and Visual | Hydroseeding or coloured geo-textile matting (dark green/brown) shall be provided on the slopes of the fill bank along the eastern, northern and western sides of the fill bank as the slopes of each layer of platform are formed. | Throughout the operation period | Partially Implemented |
| | A buffer tree planting strip should be provided along the northern perimeter of the site where space permits. A row of approximately 3m high native evergreen tree species with a tall habit when fully grown (e.g. Casuarina equisetifolia) shall be planted at the early establishment/ operational phase of the project. | Throughout the operation period | Implemented |
| | The design, colour and finish of structures at the fill bank should be such that they are visually recessive. Reflectivity should be reduced through selection of material or surface treatment. | Throughout the operation period | Implemented |
| | The surface colour selected should be of an earthy tone with strong natural qualities (e.g. green/grey/brown). The use of bold colour schemes should be avoided. | Throughout the operation period | Implemented |
| | The existing 2.4m high site hoarding located along Lung Mun Road should be maintained to help screening of the fill bank. | Throughout the operation period | Implemented |

Appendix V

Air Quality Monitoring Results

Report on 24-hour Total Suspended Particulate Monitoring - A1

| Sample Number | Location | Date and Time of Sampling | Start Counter Reading | Stop Counter Reading | Temperature, °C | Pressure, mmHg | Weather Conditions | Wind Direction | Weight of Filter, g | Flow rate Q _{air} , std. m ³ /min | Total air volume of sample, std. m ³ | Mass Concentration of TSP, µg/std. m ³ |
|---------------|----------|---------------------------|-----------------------|----------------------|------------------------|--------------------------|--------------------|----------------|--------------------------------|---|---|---|
| 13314 | A1 | 01/12/2004 16:10 | 2426.97 | 2451.30 | Initial/Final 22/22 | Initial/Final 765/765 | Sunny | E | Initial/Final 2.8414/3.0467 | 1.32 | 1927 | 107 |
| 13329 | A1 | 07/12/2004 14:15 | 2454.30 | 2479.37 | 19/18 | 768/767 | Sunny | N | 2.8667/3.0990 | 1.32 | 1966 | 117 |
| 13345 | A1 | 13/12/2004 15:11 | 2482.37 | 2507.84 | 19/19 | 766/764 | Sunny | E | 2.8657/3.0636 | 1.32 | 2017 | 113 |
| 13024 | A1 | 20/12/2004 14:30 | 2510.87 | 2536.19 | 20/20 | 762/763 | Sunny | E | 2.8277/3.1039 | 1.34 | 2036 | 136 |
| 13370 | A1 | 24/12/2004 16:25 | 2539.19 | 2563.99 | 20/19 | 764/764 | Sunny | E | 2.8539/3.0635 | 1.34 | 1994 | 115 |
| 13395 | A1 | 30/12/2004 15:25 | 2596.99 | 2591.67 | 14/9 | 767/770 | Cloudy | N | 2.8462/3.0522 | 1.37 | 2029 | 102 |

Report on 24-hour Total Suspended Particulate Monitoring - A2

| Sample Number | Location | Date and Time of Sampling | Start Counter Reading | Stop Counter Reading | Temperature, °C | Pressure, mmHg | Weather Conditions | Wind Direction | Weight of Filter, g | Flow rate Q _{air} , std. m ³ /min | Total air volume of sample, std. m ³ | Mass Concentration of TSP, µg/std. m ³ |
|---------------|----------|---------------------------|-----------------------|----------------------|-----------------|----------------|--------------------|----------------|---------------------|---|---|---|
| 13310 | A2 | 01/12/2004 16:15 | 10606.35 | 10630.35 | 22/22 | 765/765 | Sunny | E | 2.8630/3.1275 | 1.32 | 1901 | 139 |
| 13330 | A2 | 07/12/2004 14:25 | 10633.35 | 10657.35 | 19/18 | 768/767 | Sunny | N | 2.8392/3.1086 | 1.35 | 1944 | 139 |
| 13346 | A2 | 13/12/2004 15:21 | 10660.35 | 10684.35 | 19/19 | 766/764 | Sunny | E | 2.8457/3.0693 | 1.24 | 1786 | 125 |
| 13020 | A2 | 20/12/2004 14:40 | 10687.99 | 10711.99 | 20/20 | 762/763 | Sunny | E | 2.8241/2.9557 | 1.37 | 1973 | 67 |
| 13367 | A2 | 24/12/2004 16:05 | 10714.99 | 10738.99 | 20/19 | 764/764 | Sunny | E | 2.8550/3.0557 | 1.37 | 1973 | 102 |
| 13393 | A2 | 30/12/2004 15:15 | 10741.99 | 10766.00 | 14/9 | 767/770 | Cloudy | N | 2.8511/2.9948 | 1.4 | 2017 | 71 |

Report on 1-hour Total Suspended Particulate Monitoring - A1

| Sample Number | Location | Date and Time of Sampling | Start Counter Reading | Stop Counter Reading | Temperature, °C | Pressure, mmHg | Weather Conditions | Wind Direction | Weight of Filter, g Initial/Final | Flow rate Q _{std} , m ³ /min | Total air volume of sample, std. m ³ | Mass Concentration of TSP, µg/std. m ³ |
|---------------|----------|---------------------------|-----------------------|----------------------|-----------------|----------------|--------------------|----------------|-----------------------------------|--|---|---|
| 13303 | A1 | 01/12/2004 09:40 | 2423.97 | 2424.97 | 22 | 765 | Sunny | E | 2.8557 2.8729 | 1.32 | 79 | 217 |
| 13312 | A1 | 01/12/2004 13:00 | 2424.97 | 2425.97 | 22 | 765 | Sunny | E | 2.8570 2.8726 | 1.32 | 79 | 197 |
| 13313 | A1 | 01/12/2004 14:05 | 2425.97 | 2426.97 | 22 | 765 | Sunny | E | 2.8497 2.8632 | 1.32 | 79 | 234 |
| 13322 | A1 | 07/12/2004 09:35 | 2451.30 | 2452.30 | 19 | 768 | Sunny | N | 2.8422 2.8618 | 1.32 | 79 | 247 |
| 13327 | A1 | 07/12/2004 10:35 | 2452.30 | 2453.30 | 19 | 768 | Sunny | N | 2.8495 2.8738 | 1.32 | 79 | 307 |
| 13330 | A1 | 07/12/2004 13:05 | 2453.30 | 2454.30 | 19 | 768 | Sunny | N | 2.8346 2.8500 | 1.32 | 79 | 194 |
| 13336 | A1 | 13/12/2004 10:15 | 2479.37 | 2480.37 | 19 | 766 | Sunny | E | 2.8339 2.8583 | 1.32 | 79 | 245 |
| 13339 | A1 | 13/12/2004 13:05 | 2480.37 | 2481.37 | 19 | 766 | Sunny | E | 2.8509 2.8666 | 1.32 | 79 | 186 |
| 13342 | A1 | 13/12/2004 14:10 | 2481.37 | 2482.37 | 19 | 766 | Sunny | E | 2.8551 2.8748 | 1.32 | 79 | 249 |
| 13021 | A1 | 20/12/2004 09:05 | 2507.87 | 2508.87 | 20 | 762 | Sunny | E | 2.8305 2.8522 | 1.34 | 80 | 270 |
| 13022 | A1 | 20/12/2004 10:10 | 2508.87 | 2509.87 | 20 | 762 | Sunny | E | 2.8179 2.8402 | 1.37 | 82 | 271 |
| 13023 | A1 | 20/12/2004 13:10 | 2509.87 | 2510.87 | 20 | 762 | Sunny | E | 2.8245 2.8420 | 1.34 | 80 | 218 |
| 13360 | A1 | 24/12/2004 10:25 | 2536.19 | 2537.19 | 20 | 764 | Sunny | E | 2.8443 2.8646 | 1.34 | 80 | 252 |
| 13363 | A1 | 24/12/2004 13:05 | 2537.19 | 2538.19 | 20 | 764 | Sunny | E | 2.8493 2.8723 | 1.34 | 80 | 266 |
| 13365 | A1 | 24/12/2004 14:10 | 2538.19 | 2539.19 | 20 | 764 | Sunny | E | 2.8410 2.8636 | 1.34 | 80 | 260 |
| 13366 | A1 | 30/12/2004 10:20 | 2563.99 | 2564.99 | 14 | 767 | Cloudy | N | 2.8242 2.8405 | 1.37 | 82 | 196 |
| 13387 | A1 | 30/12/2004 11:25 | 2564.99 | 2565.99 | 14 | 767 | Cloudy | N | 2.8467 2.8710 | 1.37 | 82 | 296 |
| 13392 | A1 | 30/12/2004 14:15 | 2566.99 | 2566.99 | 14 | 767 | Cloudy | N | 2.8509 2.8673 | 1.37 | 82 | 200 |

Report on 1-hour Total Suspended Particulate Monitoring - A2

| Sample Number | Location Code | Date and Time of Sampling | Start Counter Reading | Stop Counter Reading | Temperature, °C | Pressure, mmHg | Weather Conditions | Wind Direction | Weight of Filter, g Initial/Final | Flow rate Q _{std} , std. m ³ /min | Total air volume of sample, std. m ³ | Mass Concentration of TSP, µg/std. m ³ |
|---------------|---------------|---------------------------|-----------------------|----------------------|-----------------|----------------|--------------------|----------------|-----------------------------------|---|---|---|
| 13304 | A2 | 01/12/2004 09:45 | 10603.35 | 10604.35 | 22 | 765 | Sunny | E | 2.8495 2.8710 | 1.35 | 81 | 265 |
| 13306 | A2 | 01/12/2004 13:05 | 10604.35 | 10605.35 | 22 | 765 | Sunny | E | 2.8520 2.8697 | 1.35 | 81 | 219 |
| 13308 | A2 | 01/12/2004 14:10 | 10605.35 | 10606.35 | 22 | 765 | Sunny | E | 2.8506 2.8640 | 1.35 | 81 | 165 |
| 13323 | A2 | 07/12/2004 09:45 | 10630.35 | 10631.35 | 19 | 768 | Sunny | N | 2.8282 2.8485 | 1.35 | 81 | 251 |
| 13326 | A2 | 07/12/2004 10:45 | 10631.35 | 10632.35 | 19 | 768 | Sunny | N | 2.8386 2.8631 | 1.35 | 81 | 302 |
| 13328 | A2 | 07/12/2004 13:10 | 10632.35 | 10633.35 | 19 | 768 | Sunny | N | 2.8734 2.8970 | 1.35 | 81 | 291 |
| 13337 | A2 | 13/12/2004 10:30 | 10657.35 | 10658.35 | 19 | 766 | Sunny | E | 2.8554 2.8738 | 1.24 | 74 | 247 |
| 13340 | A2 | 13/12/2004 13:10 | 10658.35 | 10659.35 | 19 | 766 | Sunny | E | 2.8542 2.8736 | 1.24 | 74 | 261 |
| 13343 | A2 | 13/12/2004 14:20 | 10659.35 | 10660.35 | 19 | 766 | Sunny | E | 2.8523 2.8702 | 1.24 | 74 | 241 |
| 13016 | A2 | 20/12/2004 09:15 | 10684.99 | 10685.99 | 20 | 762 | Sunny | E | 2.8205 2.8455 | 1.37 | 82 | 304 |
| 13017 | A2 | 20/12/2004 10:20 | 10685.99 | 10686.99 | 20 | 762 | Sunny | E | 2.8233 2.8457 | 1.37 | 82 | 273 |
| 13018 | A2 | 20/12/2004 13:15 | 10686.99 | 10687.99 | 20 | 762 | Sunny | E | 2.8300 2.8526 | 1.34 | 80 | 281 |
| 13361 | A2 | 24/12/2004 10:40 | 10711.99 | 10712.99 | 20 | 764 | Sunny | E | 2.8467 2.8656 | 1.37 | 82 | 230 |
| 13364 | A2 | 24/12/2004 13:15 | 10712.99 | 10713.99 | 20 | 764 | Sunny | E | 2.8361 2.8573 | 1.37 | 82 | 258 |
| 13367 | A2 | 24/12/2004 14:25 | 10713.99 | 10714.99 | 20 | 764 | Sunny | E | 2.8549 2.8776 | 1.37 | 82 | 276 |
| 13386 | A2 | 30/12/2004 10:30 | 10738.99 | 10739.99 | 14 | 767 | Cloudy | N | 2.8290 2.8541 | 1.43 | 86 | 293 |
| 13388 | A2 | 30/12/2004 11:35 | 10739.99 | 10740.99 | 14 | 767 | Cloudy | N | 2.8451 2.8664 | 1.4 | 84 | 254 |
| 13390 | A2 | 30/12/2004 13:45 | 10740.99 | 10741.99 | 14 | 767 | Cloudy | N | 2.8488 2.8702 | 1.4 | 84 | 255 |

Appendix VI

Water Quality Monitoring Results

| Project: Contract No. CV20020213 Fill Bank At Tera Mun Area 38 | | Client: Penta-Ocean Construction Co., Ltd. | | Job No.: 4494.1 | | | | | | | | | | | | |
|---|------------------------|--|-------------------|------------------------|--------------------|---------------------|-------------|------|------|------|------|-------|-------|----|----|------|
| Date of Sampling: 01/12/2004 | | Weather Condition: Sunny | | Tide State: Mid-Ebb | | | | | | | | | | | | |
| Station | | Ambient Temperature °C: 31 | | Suspended Solids, mg/L | | | | | | | | | | | | |
| Time | Sea Condition | Overall Depth, m | Sampling Depth, m | Temperature, °C | Turbidity, NTU | Remarks | | | | | | | | | | |
| | | a | b | a | b | | | | | | | | | | | |
| | | Temperature, °C | | Dissolved Oxygen, mg/L | | | | | | | | | | | | |
| | | a | b | a | b | | | | | | | | | | | |
| | | Average | | Average | | | | | | | | | | | | |
| | | Average | | Average | | | | | | | | | | | | |
| | | Average | | Average | | | | | | | | | | | | |
| F01 S | | 1.0 | 25.6 | 25.7 | 7.01 | 7.11 | 85.5 | 86.9 | 30.9 | 30.9 | 9.11 | 8.08 | 17 | 18 | | |
| F01 M | Small wave | 17.0 | 8.5 | 24.8 | 24.9 | 6.96 | 6.87 | 6.99 | 86.1 | 31.4 | 31.4 | 7.27 | 7.97 | 17 | 16 | 17.5 |
| F01 B | | 16.0 | 24.7 | 24.7 | 6.41 | 6.36 | 6.39 | 6.39 | 79.1 | 31.5 | 31.5 | 7.75 | 8.10 | 18 | 19 | |
| F02 S | | 1.0 | 25.4 | 25.4 | 6.94 | 6.85 | 6.76 | 6.76 | 83.1 | 31.1 | 31.1 | 7.55 | 7.50 | 22 | 19 | |
| F02 M | Small wave | 17.0 | 8.5 | 25.0 | 25.0 | 6.54 | 6.72 | 6.72 | 80.2 | 31.5 | 31.5 | 8.65 | 9.13 | 18 | 17 | 19.7 |
| F02 B | | 16.0 | 24.7 | 24.7 | 5.51 | 5.56 | 5.54 | 5.54 | 75.5 | 31.6 | 31.6 | 9.38 | 9.52 | 21 | 21 | |
| F03 S | | 1.0 | 25.1 | 25.1 | 6.09 | 6.14 | 5.96 | 5.96 | 75.7 | 31.4 | 31.4 | 8.57 | 9.41 | 17 | 17 | |
| F03 M | Small wave | 22.0 | 11.0 | 25.4 | 25.4 | 5.72 | 5.89 | 5.89 | 74.3 | 31.5 | 31.5 | 9.60 | 10.20 | 20 | 19 | 19.3 |
| F03 B | | 21.0 | 25.3 | 25.3 | 5.69 | 5.51 | 5.60 | 5.60 | 72.1 | 31.6 | 31.6 | 10.00 | 10.60 | 20 | 23 | |
| F02 S | | 1.0 | 25.2 | 25.2 | 6.24 | 6.36 | 5.91 | 5.91 | 76.9 | 30.8 | 30.8 | 7.53 | 7.53 | 22 | 20 | |
| F02 M | Small wave | 17.0 | 8.5 | 25.1 | 25.0 | 5.62 | 5.43 | 5.43 | 73.7 | 31.7 | 31.7 | 8.78 | 8.24 | 21 | 22 | 20.7 |
| F02 B | | 16.0 | 25.4 | 25.4 | 5.37 | 5.61 | 5.49 | 5.49 | 72.8 | 31.8 | 31.8 | 9.78 | 9.08 | 21 | 18 | |
| Field data with single underline indicates an exceedance to Action Level | | | | | | | | | | | | | | | | |
| Field data with double underline indicates an exceedance to Limit Level | | | | | | | | | | | | | | | | |
| Equipment used | Dissolved Oxygen Meter | EM | 961 | 961 | Calibration Check: | 100%: ok | Sampled By: | | | | | | | | | |
| | Turbidity Meter | EM | 2365 | 2365 | Calibration Check: | 4.59, 45.1, 460 NTU | Checked By: | | | | | | | | | |
| | Salinity Meter | EM | 3694 | 3694 | Calibration Check: | 58.8 mS | Date: | | | | | | | | | |
| | Thermometer | ET | 961 | 961 | | | | | | | | | | | | |

| Project: Contract No. CV20002013 Fill Blank At Tuen Mun Area 3B | | Client: Pentia-Ocean Construction Co., Ltd. | | Job No. 4494.1 | | | | | | | | | | | | | |
|---|------------------------|---|-------------------|------------------------------------|--------------------|---------------|----------------|------------------------|---------|------|------|------|------|------|----|----|------|
| Date of Sampling: 04/12/2004 | | Weather Condition: Sunny | | Ambient Temperature, °C: 29 | | | | | | | | | | | | | |
| Tide State: Mid-Flood | | Turbidity, NTU | | Suspended Solids, mg/L | | | | | | | | | | | | | |
| Tide State: Mid-Flood | | Average | | Average | | | | | | | | | | | | | |
| Station | Sea Condition | Overall Depth, m | Sampling Depth, m | Temperature, °C | Disolved Oxygen, % | Salinity, ppt | Turbidity, NTU | Suspended Solids, mg/L | Remarks | | | | | | | | |
| | | | | a | b | a | b | a | b | | | | | | | | |
| | | | | Average | | Average | | Depth Average | | | | | | | | | |
| FM1 S | | | 1.0 | 26.1 | 26.0 | 7.21 | 7.16 | 88.7 | 86.4 | 30.7 | 30.7 | 5.53 | 5.60 | 14 | 15 | | |
| FM1 M | 17.25 | Big wave | 9.0 | 26.0 | 26.0 | 6.20 | 6.17 | 77.6 | 77.9 | 31.2 | 31.2 | 8.17 | 8.21 | 7.25 | 15 | 16 | 14.7 |
| FM1 B | | | 17.0 | 25.7 | 25.7 | 6.11 | 6.08 | 76.4 | 75.8 | 31.4 | 31.4 | 7.98 | 7.99 | 13 | 15 | | |
| FM2 S | | | 1.0 | 25.8 | 25.8 | 7.96 | 7.54 | 90.1 | 90.6 | 31.0 | 31.0 | 5.83 | 5.70 | 16 | 18 | | |
| FM2 M | 17.15 | Big wave | 9.0 | 25.6 | 25.6 | 7.41 | 7.43 | 89.6 | 88.5 | 31.4 | 31.4 | 6.66 | 6.76 | 7.09 | 17 | 16 | 15.2 |
| FM2 B | | | 17.0 | 25.7 | 25.7 | 6.86 | 6.81 | 83.4 | 84.1 | 31.4 | 31.4 | 8.97 | 8.61 | 13 | 11 | | |
| FC1 S | | | 1.0 | 25.7 | 25.7 | 7.10 | 7.09 | 87.5 | 86.9 | 31.1 | 31.1 | 5.64 | 5.72 | 12 | 13 | | |
| FC1 M | 17.40 | Big wave | 11.5 | 25.6 | 25.6 | 7.20 | 7.21 | 88.6 | 87.6 | 31.2 | 31.2 | 5.98 | 5.87 | 6.69 | 15 | 16 | 14.2 |
| FC1 B | | | 22.0 | 25.4 | 25.4 | 6.87 | 6.87 | 83.6 | 84.7 | 31.4 | 31.4 | 8.11 | 8.21 | 14 | 15 | | |
| FC2 S | | | 1.0 | 25.7 | 25.7 | 7.10 | 7.06 | 87.4 | 87.1 | 31.1 | 31.1 | 6.97 | 6.81 | 12 | 13 | | |
| FC2 M | 17.05 | Big wave | 9.0 | 25.6 | 25.6 | 5.77 | 5.68 | 75.7 | 76.1 | 31.4 | 31.4 | 7.07 | 7.16 | 7.53 | 16 | 15 | 14.0 |
| FC2 B | | | 17.0 | 25.4 | 25.4 | 5.21 | 5.16 | 72.6 | 73.7 | 31.4 | 31.4 | 8.57 | 8.60 | 15 | 13 | | |
| Solid data with single underline indicates an exceedance to Action Level | | | | | | | | | | | | | | | | | |
| Liquid data with double underline indicates an exceedance to Limit Level | | | | | | | | | | | | | | | | | |
| Equipment used | Dissolved Oxygen Meter | EM | 961 | Calibration Check: 100% ok | | 100% ok | | Sampled By: | | | | | | | | | |
| | Turbidity Meter | EM | 2365 | Calibration Check: 4.52, 46.1, 457 | | NTU | | Checked By: | | | | | | | | | |
| | Salinity Meter | EM | 3684 | Calibration Check: 58.6 | | mS | | Date: | | | | | | | | | |
| | Thermometer | ET | 961 | | | | | | | | | | | | | | |

| Project: Contract No. CV2002013 Fill Bank At Tuen Mun Area 3B | | Weather Condition: | | Sunny | | Client: Extra-Ocean Construction Co., Ltd. Job No.: 4494.1 | | | | | | | | | | | | | |
|---|------------------------|--------------------|-------------------|--------------------|------|--|------|-------------------------|------|----------------|------|---------------|------|---------------------|------|------------------------|----|---------------|---------|
| Date of Sampling | 04/12/2004 | Overall Depth, m | 17.0 | Temperature, °C | 25.7 | Dissolved Oxygen, mg/L | 7.15 | Ambient Temperature, °C | 27 | Turbidity, NTU | 6.97 | Salinity, ppt | 31.2 | Dissolved Oxygen, % | 87.0 | Suspended Solids, mg/L | 17 | Remarks | |
| Station | Time | Sea Condition | Sampling Depth, m | a | b | a | b | a | b | a | b | a | b | a | b | a | b | Depth Average | Remarks |
| FM1 S | | | 1.0 | 25.7 | 25.7 | 7.21 | 7.30 | 88.6 | 87.6 | 30.9 | 30.9 | 5.97 | 5.74 | 30.9 | 30.9 | 17 | 17 | | |
| FM1 M | 07:15 | Big wave | 8.5 | 25.4 | 25.4 | 7.05 | 7.04 | 85.7 | 86.1 | 31.2 | 31.2 | 6.97 | 7.11 | 31.2 | 31.2 | 20 | 18 | 15.5 | |
| FM1 B | | | 16.0 | 25.0 | 25.0 | 7.11 | 7.09 | 86.6 | 86.1 | 31.4 | 31.4 | 9.82 | 9.60 | 31.4 | 31.4 | 14 | 13 | | |
| FM2 S | | | 1.0 | 25.6 | 25.6 | 7.64 | 7.62 | 90.1 | 91.4 | 30.8 | 30.7 | 6.91 | 6.86 | 30.8 | 30.7 | 15 | 13 | | |
| FM2 M | 07:25 | Big wave | 8.5 | 25.7 | 25.7 | 7.41 | 7.43 | 89.7 | 88.6 | 31.0 | 31.0 | 7.62 | 7.11 | 31.0 | 31.0 | 16 | 16 | 15.7 | |
| FM2 B | | | 16.0 | 25.2 | 25.2 | 7.16 | 7.17 | 87.6 | 86.4 | 31.2 | 31.2 | 8.06 | 7.97 | 31.2 | 31.2 | 17 | 17 | | |
| FC1 S | | | 1.0 | 25.4 | 25.4 | 8.25 | 8.17 | 99.6 | 96.7 | 31.2 | 31.2 | 6.14 | 6.21 | 31.2 | 31.2 | 15 | 17 | | |
| FC1 M | 07:05 | Big wave | 11.0 | 25.2 | 25.2 | 7.16 | 7.17 | 87.8 | 86.9 | 31.4 | 31.4 | 6.36 | 6.47 | 31.4 | 31.4 | 16 | 17 | 15.7 | |
| FC1 B | | | 21.0 | 25.1 | 25.1 | 6.72 | 6.71 | 82.6 | 81.4 | 31.6 | 31.7 | 6.97 | 6.86 | 31.6 | 31.7 | 15 | 14 | | |
| FC2 S | | | 1.0 | 25.4 | 25.4 | 8.11 | 8.09 | 96.4 | 95.6 | 31.1 | 31.1 | 5.76 | 5.74 | 31.1 | 31.1 | 18 | 17 | | |
| FC2 M | 07:40 | Big wave | 8.5 | 25.0 | 25.0 | 7.70 | 7.61 | 91.4 | 92.3 | 31.6 | 31.6 | 6.72 | 6.91 | 31.6 | 31.6 | 13 | 12 | 14.3 | |
| FC2 B | | | 16.0 | 24.9 | 24.9 | 7.01 | 7.06 | 85.7 | 86.1 | 31.7 | 31.7 | 7.14 | 7.16 | 31.7 | 31.7 | 14 | 12 | | |
| Bold data with single underline indicates an exceedance to Action Level <i>Italic data with double underline indicates an exceedance to Limit Level</i> | | | | | | | | | | | | | | | | | | | |
| Equipment used: | Disolved Oxygen Meter: | EM | 961 | Calibration Check: | | 4.59 | 45.2 | 100% ok | | Sampled By: | | | | | | | | | |
| | Turbidity Meter: | EM | 2365 | Calibration Check: | | 4.59 | 45.2 | 455 NTU | | Checked By: | | | | | | | | | |
| | Salinity Meter: | EM | 3694 | Calibration Check: | | 56.6 | mS | | | Date: | | | | | | | | | |
| | Thermometer: | ET | 561 | | | | | | | | | | | | | | | | |

| Project: Contract No. CV2002013 Fill Bank At Tuem Min Area 38 | | Client: Penta-Ocean Construction Co., Ltd. | | Job No.: 4494.1 | | | | | | | | | |
|---|---------------|--|-------------------|-----------------------------|-------------------------|----------------------|---------------|----------------|------------------------|---------|------|----|----|
| Date of Sampling: 07/12/2004 | | Weather Condition: Sunny | | Ambient Temperature, °C: 23 | | | | | | | | | |
| Tide State: <u>Mid-Flood</u> | | Turbidity, NTU | | Suspended Solids, mg/L | | | | | | | | | |
| Station | Sea Condition | Overall Depth, m | Sampling Depth, m | Temperature, °C | Discharged Oxygen, mg/L | Discharged Oxygen, % | Salinity, ppt | Turbidity, NTU | Suspended Solids, mg/L | Remarks | | | |
| | | | | a | b | a | b | a | b | Depth | | | |
| | | | | a | b | a | b | a | b | Average | | | |
| FMI S | | | 1.0 | 23.4 | 23.4 | 6.99 | 6.98 | 31.9 | 31.8 | 6.46 | 6.92 | 14 | 13 |
| FMI M | Small wave | 17.0 | 8.5 | 23.0 | 23.1 | 6.84 | 6.86 | 32.0 | 32.1 | 8.53 | 9.21 | 16 | 17 |
| FMI B | | | 16.0 | 22.9 | 23.0 | 6.65 | 6.71 | 87.3 | 87.9 | 32.0 | 9.42 | 17 | 18 |
| FNI S | | | 1.0 | 23.3 | 23.3 | 6.78 | 6.85 | 32.2 | 32.3 | 8.79 | 9.19 | 18 | 17 |
| FNI M | Small wave | 17.0 | 8.5 | 23.1 | 23.1 | 6.72 | 6.80 | 91.0 | 91.0 | 8.49 | 8.25 | 21 | 18 |
| FNI B | | | 16.0 | 22.9 | 22.9 | 6.68 | 6.72 | 88.3 | 88.7 | 7.91 | 8.39 | 18 | 17 |
| FC1 S | | | 1.0 | 23.3 | 23.4 | 6.94 | 6.93 | 32.0 | 32.3 | 8.14 | 8.65 | 16 | 17 |
| FC1 M | Small wave | 22.0 | 11.0 | 23.2 | 23.3 | 6.90 | 6.99 | 98.4 | 98.4 | 7.38 | 8.17 | 17 | 17 |
| FC1 B | | | 21.0 | 23.2 | 23.1 | 6.86 | 6.87 | 95.8 | 96.1 | 8.66 | 8.70 | 17 | 15 |
| FC2 S | | | 1.0 | 23.2 | 23.3 | 6.72 | 6.84 | 32.3 | 31.9 | 6.53 | 7.10 | 17 | 17 |
| FC2 M | Small wave | 17.0 | 8.5 | 22.9 | 23.0 | 6.89 | 6.92 | 92.1 | 92.1 | 7.25 | 7.89 | 15 | 17 |
| FC2 B | | | 16.0 | 22.7 | 22.8 | 6.74 | 6.78 | 90.7 | 90.4 | 7.88 | 7.48 | 16 | 14 |

| Equipment used: | | Discharged Oxygen Meter: | | Calibration Check: | | mg/L | | ok | | 100%: | | ok | |
|------------------|--|--------------------------|--|--------------------|--|-------|--|-----|--|-------|--|-------------|--|
| Turbidity Meter: | | Calibration Check: | | 4.45, | | 45.3, | | 453 | | NTU | | Checked By: | |
| Salinity Meter: | | Calibration Check: | | 58.8 | | mS | | | | Date: | | | |
| Thermometer: | | ET | | 961 | | | | | | | | | |

Bold data with single underline indicates an exceedance to Action Level
Italic data with double underline indicates an exceedance to Limit Level

| Project: Contract No. CV2002013 EIL Bank At Tuen Mun Area 3B | | Client: Penta-Ocean Construction Co., Ltd. | | | | | | | | | | Job No.: 4494.1 | | | |
|---|------------------------|--|------------------|--------------------|-----------------|-----------------------------|--------------------|---------------|----------------|------------------------|---------|-----------------|----|----|------|
| Date of Sampling: 05/12/2004 | | Weather Condition: Sunny | | | | Ambient Temperature, °C: 25 | | | | Tide State: MUEbb | | | | | |
| Station | Time | Sea Condition | Overall Depth, m | Sampling Depth, m | Temperature, °C | Disolved Oxygen, mg/L | Disolved Oxygen, % | Salinity, ppt | Turbidity, NTU | Suspended Solids, mg/L | Remarks | | | | |
| | | | a | b | a | b | Average | a | b | Average | Depth | | | | |
| FMI S | | | | 1.0 | 22.9 | 22.8 | 6.98 | 6.90 | 30.9 | 30.8 | 6.74 | 5.97 | 11 | 11 | |
| FMI M | 10:40 | Small wave | 17.0 | 8.5 | 22.7 | 22.7 | 6.74 | 6.62 | 30.7 | 30.9 | 5.61 | 5.49 | 13 | 13 | 13.0 |
| FMI B | | | | 16.0 | 22.6 | 22.6 | 6.70 | 6.74 | 30.5 | 30.7 | 6.25 | 6.37 | 14 | 16 | |
| FNC S | | | | 1.0 | 22.8 | 22.8 | 6.84 | 6.87 | 30.8 | 30.9 | 5.56 | 5.68 | 19 | 17 | |
| FNC M | 10:55 | Small wave | 17.0 | 8.5 | 22.7 | 22.8 | 6.80 | 6.79 | 30.7 | 30.6 | 5.31 | 5.11 | 13 | 12 | 14.8 |
| FNC B | | | | 16.0 | 22.8 | 22.8 | 6.80 | 6.88 | 30.6 | 30.4 | 6.40 | 6.95 | 14 | 14 | |
| FC1 S | | | | 1.0 | 22.6 | 22.7 | 6.90 | 6.91 | 30.9 | 30.8 | 7.35 | 6.63 | 14 | 14 | |
| FC1 M | 10:30 | Small wave | 22.0 | 11.0 | 22.8 | 22.7 | 6.84 | 6.86 | 31.0 | 31.1 | 7.03 | 7.27 | 13 | 12 | 13.3 |
| FC1 B | | | | 21.0 | 22.7 | 22.5 | 6.73 | 6.75 | 30.7 | 30.8 | 8.78 | 8.70 | 14 | 13 | |
| FC2 S | | | | 1.0 | 22.9 | 23.0 | 6.87 | 6.83 | 30.8 | 30.9 | 9.28 | 9.75 | 22 | 19 | |
| FC2 M | 11:05 | Small wave | 17.0 | 8.5 | 22.5 | 22.6 | 6.76 | 6.70 | 30.7 | 30.6 | 9.51 | 10.30 | 17 | 19 | 18.8 |
| FC2 B | | | | 16.0 | 22.8 | 22.9 | 6.71 | 6.72 | 30.7 | 30.8 | 10.90 | 10.50 | 18 | 18 | |
| Bold data with single underline indicates an exceedance to Action Level | | | | | | | | | | | | | | | |
| Italic data with double underline indicates an exceedance to Limit Level | | | | | | | | | | | | | | | |
| Equipment used: | Disolved Oxygen Meter: | EM | 961 | Calibration Check: | 0mg/L ok | 100% | ok | Sampled By: | | | | | | | |
| | Turbidity Meter: | EM | 2385 | Calibration Check: | 4.53 | 46.0 | 461 | NTU | Checked By: | | | | | | |
| | Salinity Meter: | EM | 3694 | Calibration Check: | 58.7 | mS | | Date: | | | | | | | |
| | Thermometer: | ET | 961 | | | | | | | | | | | | |

| Project: Contract No. CV2000213 Fill Back At Trestle Area 38 | | Client: Pacific Ocean Construction Co., Ltd. | | Job No.: 4494.1 | | | | | | | | | |
|--|-------------------------|--|------------------|-----------------------------|-----------------|------------------------|---------------------|---------------|----------------|---------|------|------|----|
| Date of Sampling: 13/12/2004 | | Weather Condition: Sunny | | Ambient Temperature, °C: 26 | | | | | | | | | |
| Tide State: Mid-Ebb | | Suspended Solids, mg/L | | Average | | | | | | | | | |
| Station | Time | Sea Condition | Overall Depth, m | Sampling Depth, m | Temperature, °C | Dissolved Oxygen, mg/L | Dissolved Oxygen, % | Salinity, ppt | Turbidity, NTU | Remarks | | | |
| FM1 S | | | | 1.0 | 24.6 | 6.21 | 6.16 | 30.6 | 30.6 | 9.93 | 8.79 | 0 | 0 |
| FM1 M | 14:25 | Small wave | 17.0 | 8.5 | 24.7 | 6.16 | 6.10 | 76.9 | 30.9 | 8.98 | 8.92 | 9 | 8 |
| FM1 B | | | | 16.0 | 24.1 | 6.05 | 6.01 | 75.4 | 30.9 | 9.46 | 9.57 | 10 | 11 |
| FM2 S | | | | 1.0 | 25.6 | 6.36 | 6.34 | 79.5 | 30.7 | 5.72 | 6.37 | 5 | 7 |
| FM2 M | 14:15 | Small wave | 17.0 | 8.5 | 24.9 | 6.11 | 6.17 | 77.9 | 30.9 | 7.83 | 7.34 | 6.82 | 9 |
| FM2 B | | | | 16.0 | 24.4 | 5.87 | 5.76 | 77.4 | 30.9 | 6.99 | 6.69 | 7 | 7 |
| FC1 S | | | | 1.0 | 24.8 | 6.17 | 6.26 | 76.6 | 30.7 | 9.81 | 9.77 | 6 | 7 |
| FC1 M | 14:40 | Small wave | 22.0 | 11.0 | 24.7 | 6.30 | 6.27 | 79.6 | 30.9 | 9.46 | 9.50 | 9.80 | 9 |
| FC1 B | | | | 21.0 | 24.6 | 6.16 | 6.10 | 77.1 | 30.9 | 10.50 | 9.75 | 8 | 8 |
| FC2 S | | | | 1.0 | 24.7 | 6.34 | 6.47 | 76.6 | 30.8 | 5.89 | 6.14 | 10 | 9 |
| FC2 M | 14:00 | Small wave | 17.0 | 8.5 | 24.5 | 6.01 | 6.11 | 74.6 | 30.9 | 7.27 | 6.77 | 6.71 | 7 |
| FC2 B | | | | 16.0 | 24.1 | 6.14 | 6.11 | 75.1 | 30.9 | 6.84 | 7.34 | 9 | 9 |
| Solid data with single underline indicates an exceedance to Action Level <i>Italic data with double underline indicates an exceedance to Limit Level</i> | | | | | | | | | | | | | |
| Equipment used: | Dissolved Oxygen Meter: | EM | 961 | Calibration Check: | 0mg/L | ok | 100% | ok | Sampled By: | | | | |
| | Turbidity Meter: | EM | 2365 | Calibration Check: | 4.60 | 45.3 | 447 | NTU | Checked By: | | | | |
| | Salinity Meter: | EM | 3694 | Calibration Check: | 56.7 | mS | | | Date: | | | | |
| | Thermometer: | ET | 961 | | | | | | | | | | |

| Project: Contract No. CV20020213 Fill Bank At Tuen Mun Area 3B | | Client: Extra-Ocean Construction Co., Ltd. | | Job No.: 4494.1 | | | | | | | | | | | |
|---|------------------------|--|------------------|--------------------|-----------------|------------------------|---------------------|---------------|----------------|------------------------|---------------|-------|----|----|------|
| Date of Sampling | 15/12/2004 | Weather Condition: | Sunny | Tide State: | Mid-Ebb | | | | | | | | | | |
| Station | Time | Sea Condition | Overall Depth, m | Sampling Depth, m | Temperature, °C | Dissolved Oxygen, mg/L | Dissolved Oxygen, % | Salinity, ppt | Turbidity, NTU | Suspended Solids, mg/L | Remarks | | | | |
| | | | a | b | a | b | Average | a | b | Average | Depth Average | | | | |
| FM1 S | | | 1.0 | 23.4 | 22.8 | 6.88 | 6.92 | 30.9 | 31.0 | 8.12 | 8.30 | 23 | 22 | | |
| FM1 M | 15:45 | Small wave | 9.0 | 23.1 | 23.1 | 6.83 | 6.74 | 31.0 | 30.9 | 8.43 | 8.51 | 7.36 | 22 | 19 | 19.8 |
| FM1 B | | | 17.0 | 22.9 | 23.0 | 6.75 | 6.71 | 30.7 | 30.8 | 5.32 | 5.48 | 17 | 16 | | |
| FM2 S | | | 1.0 | 22.8 | 23.1 | 6.95 | 6.84 | 30.7 | 30.9 | 7.84 | 7.94 | 22 | 22 | | |
| FM2 M | 15:55 | Small wave | 9.0 | 23.2 | 23.0 | 6.88 | 6.72 | 30.6 | 30.8 | 5.83 | 5.99 | 7.68 | 19 | 19 | 22.0 |
| FM2 B | | | 17.0 | 23.0 | 22.9 | 6.78 | 6.68 | 30.8 | 30.6 | 9.04 | 9.43 | 24 | 26 | | |
| FC1 S | | | 1.0 | 22.6 | 23.0 | 6.99 | 6.99 | 30.8 | 30.9 | 7.30 | 7.82 | 17 | 17 | | |
| FC1 M | 15:30 | Small wave | 11.0 | 23.0 | 22.8 | 6.85 | 6.87 | 30.7 | 30.8 | 9.31 | 9.12 | 8.46 | 22 | 21 | 18.7 |
| FC1 B | | | 21.0 | 23.2 | 22.6 | 6.77 | 6.79 | 30.6 | 30.8 | 8.29 | 9.02 | 16 | 17 | | |
| FC2 S | | | 1.0 | 22.9 | 23.3 | 6.84 | 6.89 | 30.8 | 30.6 | 10.80 | 10.00 | 20 | 21 | | |
| FC2 M | 16:10 | Small wave | 9.0 | 22.9 | 22.9 | 6.72 | 6.74 | 30.8 | 30.7 | 11.70 | 11.00 | 11.37 | 22 | 23 | 22.3 |
| FC2 B | | | 17.0 | 22.6 | 22.7 | 6.60 | 6.65 | 30.5 | 30.8 | 12.00 | 12.70 | 25 | 23 | | |
| Bold data with single underline indicates an exceedance to Action Level <i>Italic data with double underline indicates an exceedance to Limit Level</i> | | | | | | | | | | | | | | | |
| Equipment used: | Disolved Oxygen Meter: | EM | 961 | Calibration Check: | 0mg/L: ok | 100%: ok | Sampled By: | | | | | | | | |
| | Turbidity Meter: | EM | 2365 | Calibration Check: | 4.52, 45.5, | 467 NTU | Checked By: | | | | | | | | |
| | Salinity Meter: | EM | 3694 | Calibration Check: | 56.6 | mS | Date: | | | | | | | | |
| | Thermometer: | ET | 561 | | | | | | | | | | | | |

| Project: Contract No. CV20002013 Fill Bank At Turn Man Area 38 | | Client: Panta-Ocean Construction Co., Ltd. | | Job No.: 4494.1 | | | | | | | | | | | | | |
|---|-----------------------|--|------------------|---------------------|-------|---------------|------|----------------|-------------|------------------------|---------|---------|-------|------|------|----|----|
| Date of Sampling: 20/12/2004 | | Weather Condition: Sunny | | Tide State: Mid-Ebb | | | | | | | | | | | | | |
| Station | Time | Sea Condition | Overall Depth, m | Temperature, °C | | Salinity, ppt | | Turbidity, NTU | | Suspended Solids, mg/L | Remarks | | | | | | |
| | | | | a | b | a | b | a | b | | | Average | Depth | | | | |
| F01 S | | | 1.0 | 21.6 | 21.7 | 8.12 | 8.06 | 96.4 | 95.8 | 30.9 | 30.9 | 6.51 | 6.49 | 10 | 10 | | |
| F01 M | 07:55 | Small wave | 17.0 | 8.5 | 21.7 | 21.7 | 6.58 | 6.62 | 7.36 | 80.9 | 81.4 | 30.9 | 30.9 | 7.75 | 7.75 | | |
| F01 B | | | 16.0 | 21.5 | 21.5 | 7.36 | 7.42 | 7.39 | 88.1 | 88.9 | 31.2 | 31.2 | 6.91 | 6.93 | 9 | 10 | |
| F02 S | | | 1.0 | 22.0 | 22.0 | 8.09 | 7.95 | 94.3 | 94.7 | 30.9 | 30.9 | 6.61 | 6.64 | 8 | 9 | | |
| F02 M | 07:45 | Small wave | 17.0 | 8.5 | 21.6 | 21.6 | 6.79 | 6.61 | 7.36 | 82.6 | 84.1 | 31.0 | 31.0 | 6.81 | 6.85 | | |
| F02 B | | | 16.0 | 21.5 | 21.5 | 7.01 | 6.87 | 6.94 | 86.7 | 86.0 | 31.1 | 31.1 | 7.23 | 7.27 | 11 | 10 | |
| F03 S | | | 1.0 | 21.7 | 21.7 | 7.95 | 7.81 | 93.7 | 94.1 | 30.7 | 30.7 | 7.05 | 7.09 | 9 | 10 | | |
| F03 M | 08:05 | Small wave | 22.0 | 11.0 | 21.4 | 21.4 | 7.04 | 7.16 | 7.49 | 89.1 | 84.3 | 30.9 | 30.9 | 7.21 | 7.21 | | |
| F03 B | | | 21.0 | 21.4 | 21.4 | 6.01 | 6.05 | 6.03 | 75.4 | 73.9 | 74.7 | 31.0 | 31.0 | 7.44 | 7.46 | 10 | 11 |
| F04 S | | | 1.0 | 21.6 | 21.6 | 7.42 | 7.39 | 89.9 | 90.6 | 30.8 | 30.8 | 5.86 | 5.88 | 11 | 11 | | |
| F04 M | 07:30 | Small wave | 17.0 | 8.5 | 21.3 | 21.3 | 7.00 | 6.97 | 7.20 | 84.3 | 84.1 | 30.9 | 30.9 | 5.87 | 5.80 | | |
| F04 B | | | 16.0 | 21.5 | 21.5 | 5.42 | 5.36 | 5.39 | 73.6 | 73.5 | 73.6 | 31.1 | 31.1 | 6.45 | 6.42 | 8 | 10 |
| Redd data with single underline indicates an exceedance to Action Level Italic data with double underline indicates an exceedance to Limit Level | | | | | | | | | | | | | | | | | |
| Equipment used: | Disolved Oxygen Meter | EM | 961 | Calibration Check: | 0mg/L | ok | 100% | ok | Sampled By: | | | | | | | | |
| | Turbidity Meter | EM | 2365 | Calibration Check: | 4.57 | 45.1 | 452 | NTU | Checked By: | | | | | | | | |
| | Salinity Meter | EM | 3654 | Calibration Check: | 58.8 | mS | | | Date: | | | | | | | | |
| | Thermometer | ET | 961 | | | | | | | | | | | | | | |

| Project: Contract No. CV02002013 Fill Bank At Tuem Min Area 38 | | Client: Penta-Ocean Construction Co., Ltd. | | Job No.: 4494.1 | | | | | | | | | | | | | |
|---|--------------------------|--|-------------------|------------------------------|-------------------------|----------------------|---------------|----------------|------------------------|---------|------|------|------|------|---|-----|-----|
| Date of Sampling: 22/12/2004 | | Weather Condition: | | Tide State: <u>Mid-Flood</u> | | | | | | | | | | | | | |
| Time | | Summary | | Ambient Temperature, °C: 20 | | | | | | | | | | | | | |
| Station | Sea Condition | Overall Depth, m | Sampling Depth, m | Temperature, °C | Discharged Oxygen, mg/L | Discharged Oxygen, % | Salinity, ppt | Turbidity, NTU | Suspended Solids, mg/L | Remarks | | | | | | | |
| | | | | a | b | a | b | a | b | Depth | | | | | | | |
| | | | | a | b | a | b | a | b | Average | | | | | | | |
| FMI S | | | 1.0 | 24.0 | 24.0 | 7.25 | 7.34 | 87.6 | 85.4 | 30.7 | 30.7 | 3.69 | 3.51 | 5 | 5 | | |
| FMI M | 16:25 | Big wave | 9.0 | 23.9 | 23.9 | 8.21 | 8.26 | 99.6 | 100.4 | 30.9 | 30.9 | 2.75 | 2.77 | 6 | 6 | 5.5 | |
| FMI B | | | 1.0 | 24.2 | 24.2 | 7.30 | 7.06 | 90.4 | 89.8 | 30.9 | 30.9 | 2.52 | 2.43 | 6 | 5 | | |
| FNI S | | | 1.0 | 24.3 | 24.3 | 6.99 | 7.26 | 83.4 | 84.5 | 30.7 | 30.7 | 2.96 | 2.90 | 6 | 7 | | |
| FNI M | 16:15 | Big wave | 9.0 | 24.5 | 24.5 | 6.54 | 6.42 | 80.2 | 81.6 | 30.8 | 30.8 | 2.37 | 2.21 | 6 | 5 | 6.2 | |
| FNI B | | | 17.0 | 24.6 | 24.6 | 5.01 | 5.26 | 5.14 | 70.2 | 71.6 | 30.9 | 30.9 | 3.84 | 4.14 | 6 | 7 | |
| FC1 S | | | 1.0 | 24.1 | 24.1 | 8.63 | 8.41 | 101.4 | 101.7 | 30.7 | 30.7 | 2.65 | 2.73 | 5 | 5 | | |
| FC1 M | 16:40 | Big wave | 11.5 | 24.3 | 24.3 | 8.06 | 7.90 | 8.25 | 98.6 | 97.5 | 30.9 | 30.9 | 2.64 | 2.80 | 6 | 6 | 5.5 |
| FC1 B | | | 22.0 | 24.4 | 24.4 | 7.11 | 7.26 | 7.19 | 86.2 | 84.3 | 30.8 | 30.8 | 2.08 | 2.12 | 5 | 6 | |
| FC2 S | | | 1.0 | 24.0 | 24.0 | 8.01 | 8.20 | 96.2 | 97.6 | 30.8 | 30.8 | 2.52 | 2.67 | 6 | 6 | | |
| FC2 M | 16:00 | Big wave | 9.0 | 24.4 | 24.5 | 7.41 | 7.33 | 7.74 | 88.6 | 89.6 | 30.8 | 30.8 | 2.90 | 2.83 | 6 | 6 | 5.7 |
| FC2 B | | | 17.0 | 24.6 | 24.6 | 6.34 | 6.14 | 6.24 | 77.7 | 76.2 | 30.8 | 30.8 | 2.56 | 2.64 | 5 | 5 | |
| Bold data with single underline indicates an exceedance to Action Level | | | | | | | | | | | | | | | | | |
| Italic data with double underline indicates an exceedance to Limit Level | | | | | | | | | | | | | | | | | |
| Equipment used: | Discharged Oxygen Meter: | EM | 961 | Calibration Check: | 100%: ok | Sampled By: | | | | | | | | | | | |
| | Turbidity Meter: | EM | 2365 | Calibration Check: | 4.58, 45.3, 452 NTU | Checked By: | | | | | | | | | | | |
| | Salinity Meter: | EM | 3694 | Calibration Check: | 58.9 mS | Date: | | | | | | | | | | | |
| | Thermometer: | ET | 961 | | | | | | | | | | | | | | |

| Project: Contract No. CV2002013 Fill Bank At Tuen Mun Area 3B | | Client: Extra-Ocean Construction Co., Ltd. | | Job No.: 4494.1 | | | | | | | | | | |
|---|------------------------|--|------------------|--------------------------|-----------------|------------------------|---------------------|---------------|----------------|------------------------|---------------|------|---|---|
| Date of Sampling | 22/12/2004 | Weather Condition: | Sunny | Ambient Temperature, °C: | 20 | | | | | | | | | |
| Station | Time | Sea Condition | Overall Depth, m | Sampling Depth, m | Temperature, °C | Dissolved Oxygen, mg/L | Dissolved Oxygen, % | Salinity, ppt | Turbidity, NTU | Suspended Solids, mg/L | Remarks | | | |
| | | | | | a | b | a | b | a | b | Depth Average | | | |
| FM1 S | | | | 1.0 | 20.5 | 20.5 | 6.90 | 7.02 | 30.6 | 30.6 | 2.39 | 2.42 | 6 | 5 |
| FM1 M | 10:10 | Big wave | 17.0 | 8.5 | 20.5 | 20.5 | 7.25 | 7.35 | 30.7 | 30.7 | 2.37 | 2.34 | 6 | 5 |
| FM1 B | | | | 16.0 | 20.7 | 20.7 | 7.26 | 7.11 | 30.7 | 30.7 | 1.99 | 2.21 | 6 | 6 |
| FM2 S | | | | 1.0 | 20.2 | 20.2 | 7.25 | 7.41 | 30.6 | 30.6 | 3.02 | 2.98 | 6 | 6 |
| FM2 M | 10:20 | Big wave | 17.0 | 8.5 | 20.7 | 20.7 | 6.98 | 6.95 | 30.7 | 30.7 | 2.60 | 2.55 | 5 | 6 |
| FM2 B | | | | 16.0 | 20.7 | 20.7 | 7.04 | 7.16 | 30.7 | 30.7 | 2.68 | 2.74 | 7 | 6 |
| FC1 S | | | | 1.0 | 20.4 | 20.4 | 7.19 | 7.21 | 30.8 | 30.8 | 2.79 | 2.66 | 7 | 6 |
| FC1 M | 09:55 | Big wave | 22.0 | 11.0 | 20.4 | 20.4 | 6.95 | 6.86 | 30.8 | 30.8 | 2.69 | 2.74 | 4 | 5 |
| FC1 B | | | | 21.0 | 20.7 | 20.7 | 6.75 | 6.76 | 30.8 | 30.8 | 2.26 | 2.40 | 6 | 6 |
| FC2 S | | | | 1.0 | 20.3 | 20.3 | 7.21 | 7.35 | 30.6 | 30.6 | 3.11 | 3.06 | 6 | 6 |
| FC2 M | 10:35 | Big wave | 17.0 | 8.5 | 20.7 | 20.7 | 5.96 | 5.97 | 30.6 | 30.6 | 2.44 | 2.51 | 7 | 6 |
| FC2 B | | | | 16.0 | 20.7 | 20.7 | 5.82 | 5.76 | 30.7 | 30.7 | 2.37 | 2.44 | 5 | 5 |
| Bold data with single underline indicates an exceedance to Action Level <i>Italic data with double underline indicates an exceedance to Limit Level</i> | | | | | | | | | | | | | | |
| Equipment used: | Disolved Oxygen Meter: | EM | 961 | Calibration Check: | 0mg/L: ok | 100%: ok | Sampled By: | | | | | | | |
| | Turbidity Meter: | EM | 2365 | Calibration Check: | 4.52, 45.0, | 455 | Checked By: | | | | | | | |
| | Salinity Meter: | EM | 3694 | Calibration Check: | 56.9 | mS | Date: | | | | | | | |
| | Thermometer: | ET | 561 | | | | | | | | | | | |

| Project: Contract No. CV20020213 Fill Bank At Tera Mun Area 38 | | Weather Condition: | | Sunny | | Client: Penta-Ocean Construction Co., Ltd. | | Job No.: | | 4494.1 | | Tide State: Mid-Ebb | | |
|---|-------------------------|--------------------|------------------|------------------------|--------------------|--|-------|----------------|------|------------------------|-------------|---------------------|---------------|------|
| Date of Sampling: 24/12/2004 | | Temperature, °C | | Dissolved Oxygen, mg/L | | Salinity, ppt | | Turbidity, NTU | | Suspended Solids, mg/L | | Remarks | | |
| Station | Time | Sea Condition | Overall Depth, m | Sampling Depth, m | a | b | a | b | a | b | a | b | Depth Average | |
| F01 S | | | | 1.0 | 22.4 | 22.4 | 6.84 | 6.80 | 92.3 | 92.0 | 30.9 | 30.9 | 3.59 | 3.57 |
| F01 M | 11:45 | Small wave | 18.0 | 9.0 | 22.0 | 22.0 | 6.80 | 6.66 | 6.73 | 68.9 | 30.7 | 30.7 | 4.05 | 4.03 |
| F01 B | | | | 17.0 | 21.7 | 21.8 | 6.79 | 6.82 | 6.81 | 92.3 | 30.8 | 30.9 | 3.40 | 3.42 |
| F02 S | | | | 1.0 | 22.3 | 22.4 | 6.75 | 6.81 | 91.0 | 92.2 | 31.1 | 31.1 | 3.65 | 3.65 |
| F02 M | 11:55 | Small wave | 18.0 | 9.0 | 22.1 | 22.2 | 6.81 | 6.69 | 6.82 | 92.1 | 30.9 | 31.0 | 3.31 | 3.38 |
| F02 B | | | | 17.0 | 21.8 | 21.9 | 6.93 | 6.94 | 6.94 | 97.2 | 31.0 | 30.9 | 5.68 | 5.66 |
| F03 S | | | | 1.0 | 22.4 | 22.3 | 6.88 | 6.87 | 93.5 | 93.3 | 31.2 | 31.2 | 3.14 | 3.17 |
| F03 M | 11:35 | Small wave | 23.0 | 11.5 | 22.3 | 22.2 | 6.76 | 6.78 | 6.82 | 92.4 | 30.9 | 30.9 | 3.43 | 3.41 |
| F03 B | | | | 22.0 | 22.1 | 22.2 | 6.69 | 6.65 | 6.67 | 88.9 | 31.1 | 30.7 | 4.11 | 4.14 |
| F04 S | | | | 1.0 | 22.1 | 22.2 | 6.80 | 6.84 | 92.0 | 92.5 | 30.9 | 30.8 | 3.69 | 3.60 |
| F04 M | 12:10 | Small wave | 18.0 | 9.0 | 22.4 | 22.3 | 6.72 | 6.73 | 6.77 | 91.3 | 30.7 | 30.8 | 3.49 | 3.42 |
| F04 B | | | | 17.0 | 22.0 | 22.0 | 6.67 | 6.69 | 6.68 | 89.3 | 31.0 | 31.1 | 3.88 | 3.84 |
| Field data with single underline indicates an exceedance to Action Level | | | | | | | | | | | | | | |
| Table data with double underline indicates an exceedance to Limit Level | | | | | | | | | | | | | | |
| Equipment used | Dissolved Oxygen Meter: | | EM | 961 | Calibration Check: | | 0mg/L | ok | 100% | ok | Sampled By: | | | |
| | Turbidity Meter: | | EM | 2365 | Calibration Check: | | 4.62 | 46.1 | 459 | NTU | Checked By: | | | |
| | Salinity Meter: | | EM | 3594 | Calibration Check: | | 58.7 | mS | | | Date: | | | |
| | Thermometer: | | ET | 961 | | | | | | | | | | |

| Project: Contract No. CV20020213 Fill Bank At Tuen Mun Area 3B | | Client: Park-Ocean Construction Co., Ltd. | | Job No.: 4494.1 | | | | | | | | | | | | |
|---|-------------------------|---|------------------|----------------------|-----------------|------------------------|---------------------|---------------|----------------|------------------------|---------------|------|------|----|------|------|
| Date of Sampling: 27/12/2004 | | Weather Condition: Cloudy | | Tide State: Mid-Flod | | | | | | | | | | | | |
| Station | Time | Sea Condition | Overall Depth, m | Sampling Depth, m | Temperature, °C | Dissolved Oxygen, mg/L | Dissolved Oxygen, % | Salinity, ppt | Turbidity, NTU | Suspended Solids, mg/L | Remarks | | | | | |
| | | | | | a | b | a | b | a | b | Depth Average | | | | | |
| FM1 S | | | | 1.0 | 20.2 | 20.2 | 6.84 | 6.80 | 32.1 | 32.1 | 2.34 | 2.36 | 13 | 13 | | |
| FM1 M | 08:55 | Small wave | 19.0 | 9.5 | 20.0 | 20.0 | 6.72 | 6.70 | 31.9 | 31.9 | 1.90 | 1.92 | 11 | 12 | 12.3 | |
| FM1 B | | | | 18.0 | 19.6 | 19.9 | 6.69 | 6.65 | 32.0 | 32.0 | 1.84 | 1.86 | 12 | 13 | | |
| FM2 S | | | | 1.0 | 20.1 | 20.1 | 6.75 | 6.70 | 32.2 | 32.2 | 4.48 | 4.46 | 13 | 13 | | |
| FM2 M | 08:45 | Small wave | 18.0 | 9.0 | 19.9 | 19.9 | 6.64 | 6.62 | 32.1 | 32.1 | 4.60 | 4.63 | 12 | 12 | 12.3 | |
| FM2 B | | | | 17.0 | 20.0 | 20.0 | 6.56 | 6.54 | 32.0 | 32.0 | 5.16 | 5.27 | 12 | 12 | | |
| FC1 S | | | | 1.0 | 19.9 | 19.9 | 6.70 | 6.67 | 32.2 | 32.2 | 1.59 | 1.42 | 12 | 10 | | |
| FC1 M | 09:10 | Small wave | 23.0 | 11.5 | 20.2 | 20.2 | 6.54 | 6.58 | 32.2 | 32.2 | 1.56 | 1.59 | 1.70 | 10 | 10 | 9.6 |
| FC1 B | | | | 22.0 | 20.1 | 20.1 | 6.60 | 6.66 | 32.2 | 32.2 | 2.13 | 1.94 | 6 | 9 | | |
| FC2 S | | | | 1.0 | 20.3 | 20.3 | 6.65 | 6.60 | 32.1 | 32.1 | 3.39 | 3.47 | 16 | 15 | | |
| FC2 M | 09:35 | Small wave | 18.0 | 9.0 | 20.1 | 20.1 | 6.42 | 6.38 | 32.3 | 32.3 | 4.94 | 5.01 | 4.05 | 11 | 10 | 12.6 |
| FC2 B | | | | 17.0 | 19.6 | 19.9 | 6.38 | 6.32 | 32.0 | 32.0 | 3.72 | 3.78 | 12 | 13 | | |
| Bold data with single underline indicates an exceedance to Action Level Italic data with double underline indicates an exceedance to Limit Level | | | | | | | | | | | | | | | | |
| Equipment used: | Dissolved Oxygen Meter: | EM | 561 | Calibration Check: | 0mg/L: ok | 100%: ok | Sampled By: | | | | | | | | | |
| | Turbidity Meter: | EM | 2365 | Calibration Check: | 4.51, 44.7, | 448 | Checked By: | | | | | | | | | |
| | Salinity Meter: | EM | 3694 | Calibration Check: | 56.6 | mS | Date: | | | | | | | | | |
| | Thermometer: | ET | 561 | | | | | | | | | | | | | |

| Project: Contract No. CV2002013 Fill Bank At Tuem Min Area 38 | | Client: Penta-Ocean Construction Co., Ltd. | | Job No.: 4494.1 | | | | | | | | | | |
|---|--------------------------|--|------------------|-----------------------|-------------------------|----------------------|---------------|-------------|----------------|------|------------------------|------|---------|-------|
| Date of Sampling: 29/12/2004 | | Weather Condition: Cloudy | | Tide State: Mid-Flood | | | | | | | | | | |
| Date of Sampling: 29/12/2004 | | Ambient Temperature, °C: 19 | | Tide State: Mid-Flood | | | | | | | | | | |
| Station | Time | Sea Condition | Overall Depth, m | | Discharged Oxygen, mg/L | Discharged Oxygen, % | Salinity, ppt | | Turbidity, NTU | | Suspended Solids, mg/L | | Remarks | |
| | | | a | b | | | a | b | a | b | a | b | | Depth |
| FMI S | | | 1.0 | 21.0 | 6.42 | 6.39 | 87.4 | 87.2 | 32.2 | 32.2 | 5.86 | 5.87 | 11 | 12 |
| FMI M | 10:00 | Small wave | 9.5 | 20.8 | 6.37 | 6.38 | 88.2 | 89.0 | 32.4 | 32.4 | 6.39 | 6.34 | 14 | 15 |
| FMI B | | | 18.0 | 20.6 | 6.29 | 6.19 | 86.0 | 86.4 | 32.3 | 32.3 | 7.08 | 7.01 | 13 | 14 |
| FNI S | | | 1.0 | 21.2 | 6.73 | 6.64 | 87.8 | 88.0 | 32.2 | 32.2 | 5.11 | 5.12 | 13 | 13 |
| FNI M | 09:50 | Small wave | 9.5 | 20.9 | 6.52 | 6.41 | 86.0 | 85.4 | 32.1 | 32.1 | 5.95 | 5.96 | 13 | 14 |
| FNI B | | | 18.0 | 21.0 | 6.65 | 6.57 | 88.5 | 88.3 | 32.0 | 32.0 | 7.84 | 7.72 | 14 | 13 |
| FC1 S | | | 1.0 | 22.0 | 6.63 | 6.62 | 84.6 | 85.0 | 32.1 | 32.1 | 5.68 | 5.60 | 12 | 12 |
| FC1 M | 10:15 | Small wave | 12.0 | 21.6 | 6.66 | 6.67 | 84.3 | 84.5 | 32.2 | 32.2 | 6.20 | 6.28 | 14 | 15 |
| FC1 B | | | 23.0 | 21.2 | 6.96 | 6.51 | 81.8 | 82.1 | 32.0 | 32.2 | 7.60 | 7.63 | 15 | 16 |
| FC2 S | | | 1.0 | 21.4 | 6.60 | 6.62 | 87.2 | 87.5 | 32.1 | 32.1 | 4.89 | 4.95 | 12 | 12 |
| FC2 M | 09:40 | Small wave | 9.0 | 21.3 | 6.35 | 6.39 | 84.7 | 84.9 | 32.2 | 32.2 | 4.72 | 4.79 | 13 | 14 |
| FC2 B | | | 17.0 | 21.0 | 6.21 | 6.28 | 82.2 | 82.3 | 32.0 | 32.0 | 7.25 | 7.40 | 11 | 12 |
| Bold data with single underline indicates an exceedance to Action Level | | | | | | | | | | | | | | |
| Italic data with double underline indicates an exceedance to Limit Level | | | | | | | | | | | | | | |
| Equipment used: | Discharged Oxygen Meter: | EM | 6167 | Calibration Check: | 0mg/L ok | 100%: | ok | Sampled By: | | | | | | |
| | Turbidity Meter: | EM | 2365 | Calibration Check: | 4.62, 46.3, | 466 | NTU | Checked By: | | | | | | |
| | Salinity Meter: | EM | 6167 | Calibration Check: | 58.9 | mS | | Date: | | | | | | |
| | Thermometer: | ET | 6167 | | | | | | | | | | | |

| Project: Contract No. CV/2002/13 Fill Bank At Tuen Mun Area 3B | | Client: Extra-Ocean Construction Co., Ltd. | | Job No.: 4494.1 | | | | | | | | | | | |
|---|-------------------------|--|------------------|--------------------------|-----------------|------------------------|---------------------|---------------|----------------|------------------------|---------------|------|------|----|----|
| Date of Sampling | 29/12/2004 | Weather Condition: | Cloudy | Ambient Temperature, °C: | 14 | | | | | | | | | | |
| Station | Time | Sea Condition | Overall Depth, m | Sampling Depth, m | Temperature, °C | Dissolved Oxygen, mg/L | Dissolved Oxygen, % | Salinity, ppt | Turbidity, NTU | Suspended Solids, mg/L | Remarks | | | | |
| | | | | | a | b | a | b | a | b | Depth Average | | | | |
| F01 S | | | | 1.0 | 19.5 | 19.5 | 6.60 | 6.62 | 32.0 | 32.0 | 3.04 | 3.05 | 9 | 10 | |
| F01 M | 15:05 | Small wave | 17.0 | 8.5 | 19.5 | 19.5 | 6.38 | 6.38 | 32.1 | 32.1 | 3.21 | 3.33 | 3.24 | 11 | 10 |
| F01 B | | | | 16.0 | 19.6 | 19.6 | 6.26 | 6.27 | 32.2 | 32.2 | 3.36 | 3.47 | 12 | 13 | |
| F02 S | | | | 1.0 | 19.4 | 19.4 | 6.61 | 6.62 | 32.0 | 32.0 | 4.67 | 4.78 | 15 | 16 | |
| F02 M | 15:15 | Small wave | 17.0 | 8.5 | 19.5 | 19.5 | 6.66 | 6.67 | 32.0 | 32.0 | 2.12 | 2.19 | 3.56 | 7 | 8 |
| F02 B | | | | 16.0 | 19.7 | 19.7 | 6.96 | 6.51 | 32.2 | 32.2 | 3.60 | 3.61 | 10 | 9 | |
| F01 S | | | | 1.0 | 20.2 | 20.2 | 6.71 | 6.64 | 32.2 | 32.2 | 4.21 | 4.22 | 12 | 11 | |
| F01 M | 14:50 | Small wave | 22.0 | 11.0 | 20.1 | 20.1 | 6.52 | 6.41 | 32.2 | 32.2 | 3.16 | 3.36 | 3.66 | 6 | 9 |
| F01 B | | | | 21.0 | 20.0 | 20.0 | 6.60 | 6.57 | 32.2 | 32.2 | 3.49 | 3.64 | 9 | 9 | |
| F02 S | | | | 1.0 | 19.5 | 19.5 | 6.41 | 6.40 | 32.3 | 32.3 | 3.20 | 3.26 | 9 | 10 | |
| F02 M | 15:25 | Small wave | 17.0 | 8.5 | 19.6 | 19.6 | 6.39 | 6.39 | 32.3 | 32.3 | 4.30 | 4.34 | 4.07 | 15 | 15 |
| F02 B | | | | 16.0 | 19.7 | 19.7 | 6.28 | 6.19 | 32.4 | 32.4 | 4.67 | 4.60 | 13 | 11 | |
| Bold data with single underline indicates an exceedance to Action Level <i>Italic data with double underline indicates an exceedance to Limit Level</i> | | | | | | | | | | | | | | | |
| Equipment used: | Disinched Oxygen Meter: | EM | 6167 | Calibration Check: | 0mg/L: ok | 100%: ok | Sampled By: | | | | | | | | |
| | Turbidity Meter: | EM | 2365 | Calibration Check: | 4.60, 46.2, | 463 | Checked By: | | | | | | | | |
| | Salinity Meter: | EM | 6167 | Calibration Check: | 56.9 | mS | Date: | | | | | | | | |
| | Thermometer: | ET | 6167 | | | | | | | | | | | | |

Appendix VII
Complaint Log

CONTRACT No. CV/2002/13 – FILL BANK AT TUEN MUN AREA 38 - ENVIRONMENTAL COMPLAINTS LOG.

| Complaint Log No. | Date of Receipt | Received From and Received By | Nature of Complaint | Date Investigated | Outcome | Date of Reply and to Whom |
|-------------------|-----------------|---|--|-------------------|------------------------------|---------------------------|
| 001 | 07.02.2004 | From: Public By: Home Affairs Department | Cleanliness of public roads. | N/A | The situation was rectified. | N/A |
| 002 | 29.06.2004 | From: Public By: EPD | Dust generation in Fill Bank. | N/A | The situation was rectified. | N/A |
| 003 | 31.07.2004 | From: Public By: EPD | Dust generation at Lung Mun Road near Fill Bank. | 07.08.2004 | The situation was rectified. | N/A |
| 004 | 13.08.2004 | From: Public By: EPD | Dust emission within the site. | 18.08.2004 | The situation was rectified. | N/A |
| 005 | 26.08.2004 | From: Public By: EPD | Dust emission and debris leakage from dump trucks near Government Depot. | 07.09.2004 | Not site related. | N/A |
| - | - | - | - | - | - | - |
| - | - | - | - | - | - | - |
| - | - | - | - | - | - | - |
| - | - | - | - | - | - | - |
| - | - | - | - | - | - | - |

Appendix VIII

Cumulative Statistics on Complaints, Notifications of Summonses and Successful Prosecutions


| CONTRACT No. CV/2002/13 – FILL BANK AT TUEN MUN AREA 38 | | | |
|--|---------------------------------------|-------------------------------------|----------------------------------|
| Cumulative Statistics on Complaints | | | |
| Environmental Parameters | Cumulative No. Brought Forward | No. of Complaints This Month | Cumulative Number to Date |
| Air | 4 | --- | 4 |
| Noise | 0 | --- | 0 |
| Water | 0 | --- | 0 |
| Waste | 1 | --- | 1 |
| Landscape & Visual | 0 | --- | 0 |
| Total | 0 | --- | 5 |

Appendix IX

Master Construction Programme

Three month rolling programme (Mar 2004 - May 2004)

Prepared by: [Signature]
 Reviewed by: [Signature]
 Approved by: [Signature] (Date: 04/05/2004)



Contract No. CV/2003/17
 P18 Bank at Tuon Man Area B3
 Issue: 1 May 2004


Task: []
 Progress: []
 Milestone: []

Summary: []
 Rolled Up Task: []
 Rolled Up Milestone: []

Legend:
 Rolled Up Progress: []
 Critical Path: []
 Milestone Path for Each Section: []

Page 1

Three month rolling programme (Mar 2004 - May 2004)



Control No. CU000213
 PG 2004 of Turn M&A June 03
 Date: 1 March 2004

Task: Progress Milestone


Legend:
 Review: [Patterned Box]
 Mobilize: [Solid Box]
 Progress: [Dotted Box]
 Milestone: [Diamond]

Prepared by: [Name]
 Handled by: [Name]

2003: May, Jun, Jul, Aug, Sep, Oct, Nov, Dec
 2004: Jan, Feb, Mar, Apr, May, Jun, Jul, Aug, Sep, Oct, Nov, Dec

Page 2

Three month rolling programme (Mar 2004 - May 2004)



Prepared by
Reviewed by
Approved by

2004
Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | 2004

Contract No. CV0200113
Fill Basin at Tean Mar Area 35
Date: 1 March 2004

Task
Program
Milestone

Dependency
Rolls Up task
Rolls Up Milestone

Rolls Up Program
Rolls Up Path
Special Roll Path for Each Section

Three month rolling programme (Mar 2004 - May 2004)

| Task Name | Duration | Early Start | Early Finish | % Complete | 2003 | 2004 |
|-----------|-----------|-------------|--------------|------------|------|------|
| Task ID | Start/End | Start/End | Start/End | Start/End | Jan | Feb |
| 34 | 04/02/04 | 04/02/04 | 04/02/04 | 100% | █ | |
| 35 | 05/07/03 | 05/07/03 | 05/07/03 | 100% | █ | |
| 36 | 05/02/04 | 05/02/04 | 05/02/04 | 50% | █ | █ |
| 37 | 04/01/04 | 05/03/04 | 05/03/04 | 95% | █ | █ |
| 38 | 04/01/04 | 04/01/04 | 04/01/04 | 0% | | |
| 39 | 04/02/04 | 06/06/04 | 06/06/04 | 0% | | |
| 40 | 04/02/04 | 04/11/04 | 04/11/04 | 95% | █ | █ |
| 41 | 04/01/04 | 04/01/04 | 04/01/04 | 100% | █ | |
| 42 | 04/01/04 | 04/01/04 | 04/01/04 | 0% | | |
| 43 | 04/01/04 | 04/01/04 | 04/01/04 | 35% | █ | █ |
| 44 | 04/01/04 | 04/01/04 | 04/01/04 | 100% | █ | |


Contract No: 010000015
 Proj Serv: J1 Tiers Main Area 34
 Date: 1 March 2004

Task: Ingress
 Milestone

Summary: Rolled Up Task
 Water Up Milestone

Legend:
 Rolled Up Progress
 Critical Path
 Milestone Path for Each Section

Three month rolling programme (Mar 2004 - May 2004)



Contract No. 01/0002/13
 At Bank of Town Moor Area 16
 Date: 1 March 2004

Approved by: [Signature]
 Reviewed by: [Signature]
 Approved by: [Signature]

2004

May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct

2003

Task Progress

Summary

Roll Up Task

Roll Up Milestone


Task Progress

Roll Up Task

Roll Up Milestone

Page 5

Three month rolling programme (Mar 2004 - May 2004)



Prepared by:
Approved by:

2004


2003

Format No: 02/000313
 File Name: Tblm Wk-03-03
 Date: 1 March 2004

Task:
 Milestone:


Roll-up Program:
 Critical Path:
 Subsequent Path for each Section:

Three month rolling programme (Mar 2004 - May 2004)



Legend:
 Task: [Bar] Task
 Progress: [Bar] Progress
 Milestone: [Diamond] Milestone
 Review: [Bar] Review
 Action Up Task: [Bar] Action Up Task
 Action Up Milestone: [Diamond] Action Up Milestone

Three month rolling programs (Mar 2004 - May 2004)



Prepared by: [Name]
 Reviewed by: [Name]
 Approved by: [Name]

Contract No. 02/000013
 PM Date: 01 Feb 2004
 Date: 1 March 2004


Task: [Name]
 Progress: [Bar]
 Milestone: [Diamond]

Summary: [Bar]
 Rollup Task: [Bar]
 Rollup Milestone: [Diamond]

Rollup Progress: [Bar]
 Critical Path: [Bar]
 Subcritical Paths to Each Section: [Bar]

Page 3

Three month rolling programme (Mar 2004 - May 2004)



Document no: C0000013
 1-8 Hours at Tuen Mun Area DP
 Date: 1 March 2004

Task Progress Milestone


Summary
 Rollout Up Test
 Rollout Up Milestone

Rollout Up Progress
 Critical Path
 Resource Path for Early Action

Page 10

Three month rolling programme (Mar 2004 - May 2004)

Prepared by
Reviewed by
Approved by



00002/06_01/020213
 FBI Bank of Tuzla Mile Area 2B
 Data 1 March 2004


Task
 Progress
 Effective

Weekly
 Subject Lib Task
 Refer Up/Downline

Related Up Progress
 Child/Path
 Alternative Path for Each Section

Page 15

Three month rolling programme (Mar 2004 - May 2004)



Prepared by:
Reviewed by:
Approved by:

Contract No. CV110213
P1/E001 of Ten Year Area 20
Date: 13/05/2004


Task
Progress
Milestones

Summary
Rolls Up Task
Print Up Milestone

Rolls Up Progress
Critical Path
Subcontract Path for Event Location

Three month rolling programme (Mar 2004 - May 2004)

Prepared by:
Reviewed by:
Approved by:




Contract No: C010002113
of Work at Train Miles: 4000 km
Date: 1 March 2004

Task
Programme
Milestone

Summary
Roll Up Task
Roll Up Milestone

Roll Up Programme
Roll Up Path
Subcontract Path to Work Section

Three month rolling programme (Mar 2004 - May 2004)



Prepared by:
Reviewed by:
Approved by:

Contract No. C/2002/15
FY Bank of Yuan-Min Area 06
Task 1 March 2004

Task
Progress
Milestone

Summary
Rolls Up Task
Rolls Up Milestone

Rolls Up Progress
Critical Path
Subcritical Paths for Earth Retain

Three month rolling programme (Mar 2004 - May 2004)

| 2002 | | | 2003 | | | 2004 | | | | | | | |
|------|-----|-----|------|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|
| Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |
| | | | | | | | | | | | | | |

Prepared by:
Reviewed by:
Approved by:

2007
Jan Feb Mar Apr May Jun Jul

| | | | |
|---|--------------------------------|---|---|
| Control No. CV1000113 PR Starts at Tues Mar Issue 26 Table 1 Month 2004 | Total Progress Milestone | Turnover Rolled Up Task Rolled Up Milestone | Rolled Up Progress Critical Path Subcritical Path for Each Node |
|---|--------------------------------|---|---|

Three month rolling programme (Mar 2004 - May 2004)

Reviewed By:
 Reviewed By:
 Approved By:

| 2003 | | | | | | | | | | | | 2004 | | | | | | | | | | | | 2005 | | | | | | | | | | | |
|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Control No: CV200015
 Prepared at: March 2004
 Date: 1 March 2004

Task
 Progress
 Milestone

Review
 Follow Up Task
 Subject's Milestone

Follow Up Progress
 Critical Path
 Subcritical Path to East Sector

Three month rolling programme (Mar 2004 - May 2004)

Prepared by:
Reviewed by:
Approved By:



Contract No: EN0001073
PFI Bank of Town Mui-Arui 24
Start: 1 March 2004

Task
Milestone

Summary
Roll Up Task
Roll Up Milestone

Roll Up Milestone
Roll Up Task
Roll Up Milestone

Three month rolling programme (Mar 2004 - May 2004)



Prepared by:
Richard Ho
Approved by:

Contract No. CV0000173
E8 Bank @ Team Min. Aes 36
Date: 1 March 2004

Task
Progress
Milestone

Summary
Roll Up Task
Roll Up Milestone

Roll Up Progress
Critical Path
Detailed Path By Each Task

Appendix X

Monitoring Schedule for the following month

Fill Bank at Tuen Mun Area 38
Environmental Monitoring Schedule
January 2005

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|--|--|--|--|--|--|
| | | | | | | January 1 |
| 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | WQM (Ebb: 18:26) (Flood: 12:41) | | WQM (Ebb: 07:14) (Flood: 14:01) 1 – hr TSP 24 – hr TSP | Site Inspection | WQM (Ebb: 10:09) (Flood: 15:25) | |
| 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| | | WQM (Ebb: 13:47) (Flood: 08:41) 1 – hr TSP 24 – hr TSP | | WQM (Ebb: 15:20) (Flood: 10:05) Site Inspection | | WQM (Ebb: 16:59) (Flood: 11:25) |
| 16 | 17 | 18 | 19 | 20 | 21 | 22 |
| | WQM (Ebb: 19:12) (Flood: 12:42) 1 – hr TSP 24 – hr TSP | | WQM (Ebb: 07:31) (Flood: 13:46) | Site Inspection | | WQM (Ebb: *) (Flood: 11:31) 1 – hr TSP 24 – hr TSP |
| 23 | 24 | 25 | 26 | 27 | 28 | 29 |
| | WQM (Ebb: 12:30) (Flood: 17:26) | | WQM (Ebb: 13:40) (Flood: 08:41) | Site Inspection Landscape Audit | WQM (Ebb: 14:43) (Flood: 09:28) 1 – hr TSP 24 – hr TSP | |
| 30 | 31 | | | | | |

- Notes :
1. 24 –hr TSP (to be monitored once every 6 days) at monitoring locations A1 & A2.
 2. 1 hour TSP (to be monitored three times every six days when highest level of dust generation expected) at monitoring locations A1 & A2.
 3. WQM - water quality monitoring three times per week, on mid-flood and mid-ebb tides. Days of monitoring to be separated by at least 36 hours. Monitoring locations FC1, FM1, FM2 & FC2.
 4. Site inspections to be carried out once per week.
 5. Auditing of landscape works to be carried out once per month.
- * No ebb tide.

Appendix XI

Wind Speed and Direction Data

| DATE MON | DATE DAY | TIME HR | TIME MIN | WS:AVG M/S | WS:MAX M/S | WD:AVG DEG | WD:SDV DEG |
|-------------|-------------|------------|-------------|---------------|---------------|---------------|---------------|
| 12 | 1 | 0 | 0 | 1.7 | 4 | 76 | 17 |
| 12 | 1 | 1 | 0 | 1.8 | 4 | 76 | 19 |
| 12 | 1 | 2 | 0 | 2.3 | 5 | 76 | 17 |
| 12 | 1 | 3 | 0 | 2.1 | 5 | 77 | 18 |
| 12 | 1 | 4 | 0 | 1.8 | 5 | 70 | 22 |
| 12 | 1 | 5 | 0 | 1.6 | 4 | 73 | 24 |
| 12 | 1 | 6 | 0 | 1.3 | 5 | 65 | 26 |
| 12 | 1 | 7 | 0 | 1.2 | 4 | 44 | 24 |
| 12 | 1 | 8 | 0 | 0.8 | 3 | 76 | 43 |
| 12 | 1 | 9 | 0 | 1.4 | 5 | 93 | 41 |
| 12 | 1 | 10 | 0 | 1.8 | 8 | 41 | 49 |
| 12 | 1 | 11 | 0 | 1.6 | 5 | 19 | 68 |
| 12 | 1 | 12 | 0 | 1.6 | 6 | 125 | 64 |
| 12 | 1 | 13 | 0 | 2 | 6 | 138 | 52 |
| 12 | 1 | 14 | 0 | 2.2 | 5 | 178 | 48 |
| 12 | 1 | 15 | 0 | 2.2 | 5 | 145 | 41 |
| 12 | 1 | 16 | 0 | 3.2 | 6 | 103 | 17 |
| 12 | 1 | 17 | 0 | 3.2 | 6 | 107 | 18 |
| 12 | 1 | 18 | 0 | 3 | 6 | 102 | 19 |
| 12 | 1 | 19 | 0 | 2.8 | 6 | 96 | 18 |
| 12 | 1 | 20 | 0 | 2.6 | 6 | 90 | 17 |
| 12 | 1 | 21 | 0 | 2.5 | 5 | 84 | 20 |
| 12 | 1 | 22 | 0 | 1.9 | 5 | 75 | 20 |
| 12 | 1 | 23 | 0 | 1.7 | 5 | 68 | 24 |
| 12 | 2 | 0 | 0 | 1.9 | 4 | 67 | 19 |
| 12 | 2 | 1 | 0 | 2.2 | 5 | 81 | 17 |
| 12 | 2 | 2 | 0 | 1.8 | 5 | 71 | 20 |
| 12 | 2 | 3 | 0 | 1 | 3 | 30 | 40 |
| 12 | 2 | 4 | 0 | 0.2 | 1 | 346 | 61 |
| 12 | 2 | 5 | 0 | 0.4 | 1 | 316 | 76 |
| 12 | 2 | 6 | 0 | 0.4 | 3 | 13 | 70 |
| 12 | 2 | 7 | 0 | 0.2 | 1 | 315 | 72 |
| 12 | 2 | 8 | 0 | 0.1 | 1 | 1 | 46 |
| 12 | 2 | 9 | 0 | 0.6 | 2 | 279 | 42 |
| 12 | 2 | 10 | 0 | 1.2 | 5 | 81 | 93 |
| 12 | 2 | 11 | 0 | 1.7 | 6 | 351 | 79 |
| 12 | 2 | 12 | 0 | 1.4 | 5 | 34 | 78 |
| 12 | 2 | 13 | 0 | 1.9 | 6 | 124 | 51 |
| 12 | 2 | 14 | 0 | 2.2 | 5 | 179 | 35 |
| 12 | 2 | 15 | 0 | 2 | 6 | 249 | 58 |
| 12 | 2 | 16 | 0 | 2 | 4 | 305 | 21 |
| 12 | 2 | 17 | 0 | 1.4 | 4 | 301 | 30 |
| 12 | 2 | 18 | 0 | 0.7 | 4 | 228 | 68 |
| 12 | 2 | 19 | 0 | 1.7 | 4 | 72 | 19 |
| 12 | 2 | 20 | 0 | 2 | 4 | 79 | 15 |
| 12 | 2 | 21 | 0 | 1.4 | 3 | 76 | 17 |
| 12 | 2 | 22 | 0 | 1.4 | 3 | 73 | 15 |
| 12 | 2 | 23 | 0 | 1.2 | 2 | 50 | 19 |
| 12 | 7 | 0 | 0 | 1.5 | 6 | 314 | 30 |
| 12 | 7 | 1 | 0 | 0.5 | 5 | 25 | 58 |
| 12 | 7 | 2 | 0 | 2.3 | 8 | 326 | 35 |
| 12 | 7 | 3 | 0 | 3.3 | 10 | 322 | 25 |
| 12 | 7 | 4 | 0 | 3.2 | 9 | 330 | 28 |
| 12 | 7 | 5 | 0 | 3.4 | 10 | 334 | 27 |
| 12 | 7 | 6 | 0 | 3.1 | 9 | 333 | 28 |
| 12 | 7 | 7 | 0 | 2.7 | 8 | 329 | 25 |
| 12 | 7 | 8 | 0 | 2.6 | 8 | 329 | 25 |
| 12 | 7 | 9 | 0 | 2.7 | 7 | 321 | 27 |
| 12 | 7 | 10 | 0 | 2.5 | 8 | 323 | 32 |
| 12 | 7 | 11 | 0 | 2.2 | 8 | 316 | 37 |
| 12 | 7 | 12 | 0 | 1.3 | 4 | 166 | 71 |
| 12 | 7 | 13 | 0 | 2.3 | 5 | 249 | 20 |
| 12 | 7 | 14 | 0 | 1.5 | 3 | 252 | 22 |
| 12 | 7 | 15 | 0 | 0.2 | 2 | 255 | 51 |
| 12 | 7 | 16 | 0 | 0.9 | 2 | 35 | 41 |
| 12 | 7 | 17 | 0 | 1.5 | 3 | 46 | 8 |
| 12 | 7 | 18 | 0 | 1.4 | 2 | 55 | 8 |
| 12 | 7 | 19 | 0 | 1.3 | 2 | 52 | 10 |
| 12 | 7 | 20 | 0 | 0.2 | 1 | 356 | 56 |
| 12 | 7 | 21 | 0 | 0.1 | 1 | 352 | 45 |
| 12 | 7 | 22 | 0 | 0 | 0 | 322 | 52 |
| 12 | 7 | 23 | 0 | 0.1 | 1 | 304 | 51 |
| 12 | 8 | 0 | 0 | 0 | 1 | 309 | 34 |
| 12 | 8 | 1 | 0 | 0 | 0 | 280 | 20 |
| 12 | 8 | 2 | 0 | 0 | 0 | 293 | 33 |
| 12 | 8 | 3 | 0 | 0 | 0 | 297 | 25 |
| 12 | 8 | 4 | 0 | 0 | 0 | 286 | 23 |
| 12 | 8 | 5 | 0 | 0.1 | 1 | 308 | 49 |

| | | | | | | | |
|----|----|----|---|-----|----|-----|-----|
| 12 | 8 | 6 | 0 | 0 | 1 | 341 | 58 |
| 12 | 8 | 7 | 0 | 0.1 | 1 | 289 | 45 |
| 12 | 8 | 8 | 0 | 0.1 | 2 | 340 | 68 |
| 12 | 8 | 9 | 0 | 0.2 | 1 | 73 | 84 |
| 12 | 8 | 10 | 0 | 1.5 | 7 | 194 | 73 |
| 12 | 8 | 11 | 0 | 2.5 | 9 | 351 | 46 |
| 12 | 8 | 12 | 0 | 2.6 | 8 | 307 | 35 |
| 12 | 8 | 13 | 0 | 2.4 | 8 | 312 | 35 |
| 12 | 8 | 14 | 0 | 2.4 | 7 | 316 | 30 |
| 12 | 8 | 15 | 0 | 3.3 | 8 | 304 | 25 |
| 12 | 8 | 16 | 0 | 3.7 | 9 | 294 | 24 |
| 12 | 8 | 17 | 0 | 1.8 | 5 | 306 | 35 |
| 12 | 8 | 18 | 0 | 1 | 5 | 311 | 37 |
| 12 | 8 | 19 | 0 | 0.6 | 3 | 321 | 26 |
| 12 | 8 | 20 | 0 | 0.3 | 1 | 299 | 24 |
| 12 | 8 | 21 | 0 | 0.3 | 2 | 319 | 40 |
| 12 | 8 | 22 | 0 | 2.4 | 8 | 14 | 31 |
| 12 | 8 | 23 | 0 | 3.3 | 11 | 18 | 33 |
| 12 | 13 | 0 | 0 | 3.3 | 9 | 16 | 30 |
| 12 | 13 | 1 | 0 | 3.5 | 9 | 7 | 30 |
| 12 | 13 | 2 | 0 | 2.6 | 8 | 1 | 26 |
| 12 | 13 | 3 | 0 | 0.8 | 4 | 23 | 54 |
| 12 | 13 | 4 | 0 | 1.4 | 6 | 11 | 31 |
| 12 | 13 | 5 | 0 | 0.4 | 3 | 0 | 59 |
| 12 | 13 | 6 | 0 | 0.2 | 2 | 350 | 73 |
| 12 | 13 | 7 | 0 | 0 | 1 | 330 | 57 |
| 12 | 13 | 8 | 0 | 0.1 | 1 | 352 | 72 |
| 12 | 13 | 9 | 0 | 0.1 | 1 | 344 | 101 |
| 12 | 13 | 10 | 0 | 0.9 | 5 | 193 | 92 |
| 12 | 13 | 11 | 0 | 1.2 | 5 | 126 | 76 |
| 12 | 13 | 12 | 0 | 1.8 | 5 | 135 | 46 |
| 12 | 13 | 13 | 0 | 2.1 | 5 | 220 | 27 |
| 12 | 13 | 14 | 0 | 1.3 | 4 | 214 | 69 |
| 12 | 13 | 15 | 0 | 2.6 | 5 | 119 | 34 |
| 12 | 13 | 16 | 0 | 2.9 | 6 | 114 | 25 |
| 12 | 13 | 17 | 0 | 2.1 | 5 | 90 | 41 |
| 12 | 13 | 18 | 0 | 1.7 | 4 | 92 | 42 |
| 12 | 13 | 19 | 0 | 1.4 | 5 | 73 | 26 |
| 12 | 13 | 20 | 0 | 1.3 | 4 | 68 | 22 |
| 12 | 13 | 21 | 0 | 0.9 | 3 | 46 | 31 |
| 12 | 13 | 22 | 0 | 1.1 | 4 | 61 | 30 |
| 12 | 13 | 23 | 0 | 1.9 | 7 | 77 | 23 |
| 12 | 14 | 0 | 0 | 2.2 | 6 | 68 | 29 |
| 12 | 14 | 1 | 0 | 1.6 | 5 | 69 | 29 |
| 12 | 14 | 2 | 0 | 1 | 4 | 46 | 40 |
| 12 | 14 | 3 | 0 | 0.7 | 3 | 53 | 36 |
| 12 | 14 | 4 | 0 | 0.6 | 3 | 70 | 65 |
| 12 | 14 | 5 | 0 | 0.9 | 5 | 56 | 44 |
| 12 | 14 | 6 | 0 | 0.9 | 3 | 52 | 29 |
| 12 | 14 | 7 | 0 | 0.8 | 5 | 25 | 62 |
| 12 | 14 | 8 | 0 | 1.4 | 5 | 59 | 38 |
| 12 | 14 | 9 | 0 | 1.4 | 5 | 99 | 39 |
| 12 | 14 | 10 | 0 | 2.3 | 6 | 100 | 34 |
| 12 | 14 | 11 | 0 | 2.8 | 6 | 119 | 23 |
| 12 | 14 | 12 | 0 | 2.8 | 6 | 117 | 21 |
| 12 | 14 | 13 | 0 | 2.6 | 5 | 111 | 20 |
| 12 | 14 | 14 | 0 | 2.8 | 6 | 101 | 18 |
| 12 | 14 | 15 | 0 | 3.1 | 6 | 108 | 16 |
| 12 | 14 | 16 | 0 | 3 | 6 | 95 | 18 |
| 12 | 14 | 17 | 0 | 3 | 6 | 91 | 17 |
| 12 | 14 | 18 | 0 | 2.2 | 4 | 91 | 17 |
| 12 | 14 | 19 | 0 | 1.9 | 5 | 77 | 19 |
| 12 | 14 | 20 | 0 | 0.6 | 2 | 3 | 48 |
| 12 | 14 | 21 | 0 | 0.2 | 1 | 5 | 49 |
| 12 | 14 | 22 | 0 | 1.2 | 3 | 50 | 10 |
| 12 | 14 | 23 | 0 | 1.4 | 3 | 54 | 10 |
| 12 | 20 | 0 | 0 | 1.3 | 4 | 63 | 14 |
| 12 | 20 | 1 | 0 | 1.4 | 3 | 54 | 12 |
| 12 | 20 | 2 | 0 | 1.3 | 2 | 44 | 8 |
| 12 | 20 | 3 | 0 | 0.5 | 2 | 18 | 43 |
| 12 | 20 | 4 | 0 | 0.4 | 1 | 308 | 57 |
| 12 | 20 | 5 | 0 | 0.6 | 2 | 299 | 62 |
| 12 | 20 | 6 | 0 | 0.7 | 4 | 5 | 91 |
| 12 | 20 | 7 | 0 | 1.6 | 6 | 353 | 48 |
| 12 | 20 | 8 | 0 | 0.1 | 1 | 11 | 89 |
| 12 | 20 | 9 | 0 | 1 | 4 | 338 | 75 |
| 12 | 20 | 10 | 0 | 1.1 | 4 | 74 | 62 |
| 12 | 20 | 11 | 0 | 1.7 | 5 | 98 | 48 |
| 12 | 20 | 12 | 0 | 2.1 | 4 | 146 | 36 |
| 12 | 20 | 13 | 0 | 2 | 5 | 225 | 30 |
| 12 | 20 | 14 | 0 | 2.3 | 5 | 245 | 24 |

| | | | | | | | |
|----|----|----|---|-----|---|-----|----|
| 12 | 20 | 15 | 0 | 1.7 | 4 | 223 | 42 |
| 12 | 20 | 16 | 0 | 2.5 | 5 | 101 | 21 |
| 12 | 20 | 17 | 0 | 3.2 | 6 | 104 | 16 |
| 12 | 20 | 18 | 0 | 2.9 | 7 | 95 | 17 |
| 12 | 20 | 19 | 0 | 3 | 6 | 87 | 17 |
| 12 | 20 | 20 | 0 | 3.1 | 7 | 92 | 18 |
| 12 | 20 | 21 | 0 | 2.5 | 6 | 97 | 18 |
| 12 | 20 | 22 | 0 | 2.9 | 6 | 95 | 15 |
| 12 | 20 | 23 | 0 | 2.8 | 6 | 88 | 19 |
| 12 | 21 | 0 | 0 | 3.7 | 8 | 95 | 17 |
| 12 | 21 | 1 | 0 | 3.7 | 8 | 96 | 17 |
| 12 | 21 | 2 | 0 | 3.6 | 7 | 93 | 20 |
| 12 | 21 | 3 | 0 | 3.1 | 7 | 79 | 23 |
| 12 | 21 | 4 | 0 | 2.8 | 7 | 77 | 24 |
| 12 | 21 | 5 | 0 | 3.4 | 8 | 89 | 22 |
| 12 | 21 | 6 | 0 | 3 | 9 | 80 | 25 |
| 12 | 21 | 7 | 0 | 2.4 | 6 | 91 | 21 |
| 12 | 21 | 8 | 0 | 2.4 | 6 | 87 | 23 |
| 12 | 21 | 9 | 0 | 3 | 7 | 98 | 19 |
| 12 | 21 | 10 | 0 | 3.6 | 7 | 102 | 16 |
| 12 | 21 | 11 | 0 | 4.2 | 8 | 104 | 16 |
| 12 | 21 | 12 | 0 | 3.8 | 8 | 114 | 19 |
| 12 | 21 | 13 | 0 | 3.6 | 7 | 113 | 18 |
| 12 | 21 | 14 | 0 | 3.5 | 7 | 107 | 18 |
| 12 | 21 | 15 | 0 | 3.6 | 8 | 105 | 17 |
| 12 | 21 | 16 | 0 | 3.4 | 7 | 106 | 17 |
| 12 | 21 | 17 | 0 | 3.3 | 7 | 108 | 16 |
| 12 | 21 | 18 | 0 | 2.3 | 5 | 104 | 21 |
| 12 | 21 | 19 | 0 | 2.6 | 7 | 103 | 20 |
| 12 | 21 | 20 | 0 | 3 | 7 | 100 | 19 |
| 12 | 21 | 21 | 0 | 2.2 | 5 | 95 | 19 |
| 12 | 21 | 22 | 0 | 2.9 | 7 | 95 | 17 |
| 12 | 21 | 23 | 0 | 3.6 | 7 | 96 | 17 |
| 12 | 24 | 0 | 0 | 1.3 | 4 | 305 | 29 |
| 12 | 24 | 1 | 0 | 1.7 | 4 | 319 | 25 |
| 12 | 24 | 2 | 0 | 1.9 | 5 | 313 | 22 |
| 12 | 24 | 3 | 0 | 2.3 | 8 | 315 | 27 |
| 12 | 24 | 4 | 0 | 1 | 4 | 322 | 31 |
| 12 | 24 | 5 | 0 | 0.5 | 2 | 37 | 71 |
| 12 | 24 | 6 | 0 | 1.1 | 4 | 24 | 42 |
| 12 | 24 | 7 | 0 | 1.1 | 4 | 356 | 26 |
| 12 | 24 | 8 | 0 | 1.7 | 6 | 355 | 33 |
| 12 | 24 | 9 | 0 | 1.3 | 4 | 322 | 53 |
| 12 | 24 | 10 | 0 | 1.3 | 5 | 64 | 96 |
| 12 | 24 | 11 | 0 | 1.2 | 3 | 159 | 67 |
| 12 | 24 | 12 | 0 | 1.7 | 5 | 223 | 45 |
| 12 | 24 | 13 | 0 | 2.1 | 5 | 272 | 32 |
| 12 | 24 | 14 | 0 | 3.5 | 8 | 306 | 18 |
| 12 | 24 | 15 | 0 | 3.7 | 8 | 302 | 18 |
| 12 | 24 | 16 | 0 | 3.5 | 7 | 304 | 18 |
| 12 | 24 | 17 | 0 | 3.1 | 7 | 303 | 20 |
| 12 | 24 | 18 | 0 | 2.1 | 5 | 305 | 22 |
| 12 | 24 | 19 | 0 | 2.8 | 7 | 313 | 18 |
| 12 | 24 | 20 | 0 | 1.9 | 6 | 321 | 24 |
| 12 | 24 | 21 | 0 | 1.6 | 5 | 329 | 24 |
| 12 | 24 | 22 | 0 | 1.4 | 4 | 326 | 20 |
| 12 | 24 | 23 | 0 | 1.4 | 4 | 320 | 20 |
| 12 | 25 | 0 | 0 | 1.5 | 4 | 320 | 19 |
| 12 | 25 | 1 | 0 | 1 | 4 | 320 | 28 |
| 12 | 25 | 2 | 0 | 0.2 | 1 | 331 | 49 |
| 12 | 25 | 3 | 0 | 0.4 | 1 | 327 | 35 |
| 12 | 25 | 4 | 0 | 0.3 | 2 | 343 | 74 |
| 12 | 25 | 5 | 0 | 0.4 | 3 | 35 | 57 |
| 12 | 25 | 6 | 0 | 1.6 | 5 | 70 | 32 |
| 12 | 25 | 7 | 0 | 1.9 | 5 | 78 | 29 |
| 12 | 25 | 8 | 0 | 0.6 | 3 | 61 | 35 |
| 12 | 25 | 9 | 0 | 1.3 | 3 | 99 | 27 |
| 12 | 25 | 10 | 0 | 1.3 | 3 | 101 | 29 |
| 12 | 25 | 11 | 0 | 2 | 4 | 113 | 23 |
| 12 | 25 | 12 | 0 | 3 | 6 | 108 | 20 |
| 12 | 25 | 13 | 0 | 2.9 | 6 | 109 | 23 |
| 12 | 25 | 14 | 0 | 2.5 | 6 | 117 | 22 |
| 12 | 25 | 15 | 0 | 1.4 | 4 | 313 | 84 |
| 12 | 25 | 16 | 0 | 1.5 | 5 | 154 | 66 |
| 12 | 25 | 17 | 0 | 2.2 | 4 | 108 | 20 |
| 12 | 25 | 18 | 0 | 2.2 | 5 | 107 | 18 |
| 12 | 25 | 19 | 0 | 2 | 5 | 100 | 18 |
| 12 | 25 | 20 | 0 | 2.1 | 5 | 95 | 17 |
| 12 | 25 | 21 | 0 | 2.6 | 5 | 95 | 15 |
| 12 | 25 | 22 | 0 | 1.8 | 4 | 91 | 18 |
| 12 | 25 | 23 | 0 | 1.4 | 3 | 88 | 19 |

| | | | | | | | |
|----|----|----|---|-----|----|-----|----|
| 12 | 30 | 0 | 0 | 1.1 | 4 | 65 | 44 |
| 12 | 30 | 1 | 0 | 1.4 | 5 | 71 | 29 |
| 12 | 30 | 2 | 0 | 1.2 | 5 | 83 | 47 |
| 12 | 30 | 3 | 0 | 0.7 | 3 | 115 | 68 |
| 12 | 30 | 4 | 0 | 0.5 | 2 | 299 | 47 |
| 12 | 30 | 5 | 0 | 0 | 0 | 0 | 0 |
| 12 | 30 | 6 | 0 | 1.2 | 5 | 317 | 70 |
| 12 | 30 | 7 | 0 | 0.3 | 2 | 348 | 74 |
| 12 | 30 | 8 | 0 | 0.5 | 2 | 328 | 80 |
| 12 | 30 | 9 | 0 | 1.8 | 7 | 338 | 28 |
| 12 | 30 | 10 | 0 | 2.2 | 7 | 350 | 25 |
| 12 | 30 | 11 | 0 | 1.9 | 7 | 7 | 38 |
| 12 | 30 | 12 | 0 | 1.8 | 7 | 349 | 56 |
| 12 | 30 | 13 | 0 | 2.1 | 8 | 321 | 37 |
| 12 | 30 | 14 | 0 | 2.4 | 6 | 321 | 37 |
| 12 | 30 | 15 | 0 | 2.6 | 7 | 320 | 32 |
| 12 | 30 | 16 | 0 | 3 | 8 | 312 | 29 |
| 12 | 30 | 17 | 0 | 3.9 | 10 | 311 | 24 |
| 12 | 30 | 18 | 0 | 3.8 | 10 | 309 | 28 |
| 12 | 30 | 19 | 0 | 3.4 | 10 | 319 | 33 |
| 12 | 30 | 20 | 0 | 4.1 | 12 | 314 | 31 |
| 12 | 30 | 21 | 0 | 0 | 0 | 0 | 0 |
| 12 | 30 | 22 | 0 | 3.2 | 9 | 314 | 36 |
| 12 | 30 | 23 | 0 | 2.7 | 10 | 311 | 52 |
| 12 | 31 | 0 | 0 | 2.2 | 9 | 329 | 57 |
| 12 | 31 | 1 | 0 | 2.2 | 8 | 316 | 61 |
| 12 | 31 | 2 | 0 | 1.6 | 8 | 310 | 68 |
| 12 | 31 | 3 | 0 | 1.3 | 6 | 309 | 57 |
| 12 | 31 | 4 | 0 | 0.7 | 2 | 353 | 52 |
| 12 | 31 | 5 | 0 | 0.6 | 2 | 338 | 30 |
| 12 | 31 | 6 | 0 | 0.9 | 5 | 327 | 41 |
| 12 | 31 | 7 | 0 | 1.8 | 5 | 321 | 22 |
| 12 | 31 | 8 | 0 | 0.6 | 3 | 263 | 95 |
| 12 | 31 | 9 | 0 | 1 | 5 | 344 | 76 |
| 12 | 31 | 10 | 0 | 1.6 | 6 | 18 | 68 |
| 12 | 31 | 11 | 0 | 1.9 | 7 | 328 | 44 |
| 12 | 31 | 12 | 0 | 2.8 | 6 | 309 | 27 |
| 12 | 31 | 13 | 0 | 2.8 | 7 | 312 | 29 |
| 12 | 31 | 14 | 0 | 2.3 | 7 | 315 | 36 |
| 12 | 31 | 15 | 0 | 2.9 | 8 | 305 | 27 |
| 12 | 31 | 16 | 0 | 3.7 | 9 | 300 | 24 |
| 12 | 31 | 17 | 0 | 2.7 | 8 | 311 | 27 |
| 12 | 31 | 18 | 0 | 2.9 | 6 | 315 | 20 |
| 12 | 31 | 19 | 0 | 2.8 | 8 | 318 | 23 |
| 12 | 31 | 20 | 0 | 2.5 | 7 | 319 | 26 |
| 12 | 31 | 21 | 0 | 1.2 | 6 | 292 | 80 |
| 12 | 31 | 22 | 0 | 0.9 | 4 | 226 | 57 |
| 12 | 31 | 23 | 0 | 0.8 | 4 | 272 | 87 |