Apr 18 '05 14:

P. 02/02

18/04/2005 09:21 26820046

STANGER ASIA LTD

Stanger Asia

ENVIRONMENTAL MONITORING AND AUDIT REPORT

FOR

CONTRACT No. CV/2004/02

RECONSTRUCTION OF WONG SHEK AND KO LAU WAN PUBLIC PIERS

MARCH 2005

Report No.: ET 12498

Certified by:

Mr. Jeff Tsang

Environmental Specialist

Verified by:

T----1 D---

Mr. Joseph Poon

Independent Checker (Environment)

CONTENTE

	<u>CONTENTS</u>	Page
EXE	CUTIVE SUMMARY	1
1.	INTRODUCTION	
1.1 1.2	Background Report Structure	3 3
2.	PROJECT INFORMATION	
2.1 2.2 2.3	Site Description Project Organization Construction Programme	3 4 4
3.	ENVIRONMENTAL PERMITS AND LICENSES	4
4.	SUMMARY OF EM&A REQUIREMENTS	
4.1 4.2 4.3 4.4 4.5 4.6 4.7 4.8	Monitoring Locations Monitoring Parameters Monitoring Frequency Monitoring Equipment Monitoring Equipment Calibration Requirements Monitoring Methodology Action and Limit Levels Event and Action Plans	5 5 5 6 7 7 7 8
5.	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	8
6.	MONITORING RESULTS	
6.1 6.2	Completed Monitoring Works Water Quality Monitoring	9 9
7.	AUDIT REPORT	
7.1 7.2	Water Quality Monitoring Site Inspections	10 10
8.	WASTE MANAGEMENT	10
9.	COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS	10
10.	FUTURE KEY ISSUES	10
11.	CONCLUSION	11
LIST	OF FIGURES	

- 4.1
- 4.2
- Water Quality Monitoring Stations (Wong Shek)
 Water Quality Monitoring Stations (Ko Lau Wan)
 Surface and Middle Average Dissolved Oxygen Mid-flood (Wong Shek)
 Bottom Averaged Dissolved Oxygen Mid-flood (Wong Shek) 6.1
- 6.2

LIST OF FIGURES

- 6.3 Depth Averaged Turbidity Mid-flood (Wong Shek)
- 6.4 Depth Averaged Suspended Solids Mid-flood (Wong Shek)
- 6.5 Surface and Middle Average Dissolved Oxygen Mid-ebb (Wong Shek)
- 6.6 Bottom Averaged Dissolved Oxygen Mid-ebb (Wong Shek)
- 6.7 Depth Averaged Turbidity Mid-ebb (Wong Shek)
- 6.8 Depth Averaged Suspended Solids Mid-ebb (Wong Shek)

TABLES

Table 3.1	Summary of the Environmental Permits and Licenses
Table 4.1	Coordinates of Water Quality Monitoring Locations
Table 4.2	Action and Limit Levels for Water Quality Monitoring
Table 6.1	Completed Monitoring Works for March 2005
Table 6.2	Summary of Water Quality Monitoring Data
Table 10.1	Works Programme for April 2005

APPENDICES

- I Organization Chart
- II Calibration Certificates of the Monitoring Equipment
- III Event and Action Plans
- IV Implementation Status of Mitigation measures
- V Water Quality Monitoring Results
- VI Complaint Log
- VII Cumulative Statistics on Complaints, Notifications of Summonses and Successful Prosecutions
- VIII Monitoring Schedule for the Next Month
- IX Master Construction Programme

EXECUTIVE SUMMARY

This is the 1st monthly Environmental Monitoring and Audit (EM&A) report for Contract No. CV/2004/02 – Reconstruction of Wong Shek and Ko Lau Wan Public Piers and it covers the environmental monitoring works conducted in March 2005.

Construction Activities for the Reported Period

Major construction works carried out this month included:

Wong Shek

- Ground Investigation
- Erection of temporary cover
- Erection of Project signborad

Ko Lau Wan

- Coral survey and translocation
- Erection of temporary cover
- Erection of Project signborad
- Erection of chain link fence

Water Quality Monitoring

Water quality monitoring in terms of turbidity, dissolved oxygen, suspended solids, temperature, salinity was carried out on four occasions at MW1, MW2, CW1 and CW2 at Wong Shek Pier. No monitoring was carried out for Ko Lau Wan Pier as no work was carried out. There were no exceedances to set Action Levels and Limit Levels for all parameters recorded during the reported period.

Waste Management

No C&D material, general refuse or chemical waste was transported off site in this reported period.

Complaints, Notifications of Summons and Successful Prosecutions

No complaints, notifications of summons and successful prosecutions were received this month.

Site Inspections

Four site inspections were conducted by Environmental Specialist (ES) in this reported period. Due to low level of works in this reported period, no major deficiency was identified.

Future Key Issues

The tentative works activities, predicted impacts and areas of environmental concern for the month following this reported period are summarized in the following table.

Works Activities	Predicted Impacts	Proposed Mitigation Measures
Ground	· Water	· The flushing water should be reused as much as
Investigation		possible and the effluent should be treated to
		acceptable quality before discharge.
	· Air	· The rig should be maintain in good condition to
		avoid emitting excessive black smoke.
Installation of silt	· Water	· The seabed should be disturbed in minimum
curtain		level.
Piling work for	· Water	· The silt curtain should be properly installed
temporary berth.		before carrying out the piling work.

Reporting of Changes

Generally, the baseline monitoring was conducted according to the Particular Specification (PS) Section 26 - Environmental Mitigation Measures and Monitoring Requirements and hence no revision to the EM&A requirements was made.

1. INTRODUCTION

1.1 Background

Stanger Asia Ltd. has been commissioned by Kin Shing Construction Company Limited to provide an Environmental Specialist (ES) to carry out the environmental monitoring and audit works for the Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers. The team is to take a pro-active role in all issues, which may be of environmental concern during the construction period of the Project.

In this report, the water quality monitoring works conducted in March 2005 will be detailed and reviewed. This report has been produced with reference to the Section 26 of the Particular Specification, Project Profile (PP-191/2003) and Environmental Permit (EP-186/2004) produced for this Project.

1.2 Report Structure

The purpose of this report is to detail and review the water quality monitoring works undertaken for March 2005. The impact forecast for the next reporting month and the schedules of monitoring works for the following month are also given.

The report follows the format given below:

Section 1:	Introduction and background information to the content of this report
Section 2:	This section gives the information of the project
Section 3:	This section summarizes all the environmental permits and licenses
Section 4:	Summary of the EM&A requirements is presented
Section 5:	This section details the implemented mitigation measures
Section 6:	Details monitoring results
Section 7:	Audit the monitoring results
Section 8:	The status for solid and liquid waste management for the site is overviewed
Section 9:	Complaints, notifications of summons and successful prosecutions are summarized
Section 10:	This section gives the predicted impacts of the construction activities

This section gives a conclusion in relation to all monitoring activities.

2. PROJECT INFORMATION

2.1 Site Description

Section 11:

The construction works, Contract No. CV/2004/02, is to be carried out under the direction of the Civil Engineering Office, Civil Engineering and Development Department. It comprises demolition of the existing piers and construction of reinforced concrete piers with roof covers at Wong Shek and Ko Lau Wan.

The construction of the Project is scheduled to commence in November 2004 for completion in August 2006. The construction period is 630 days for the entire construction.

2.2 Project Organization

The Project Proponent and the Engineer is Civil Engineering Office, Civil Engineering and Development Department. The Resident Engineer is Mr. W H Lee.

(Tel: 2760 5737; Fax: 2714 2054; Mobile Phone No: 9630 1235)

The Main Contractor for this project is Kin Shing Construction Company Limited. The Site Agent is Mr. Simon Fok

(Tel: 2729 6779; Fax: 2729 7858; Mobile Phone No: 6010 8730).

The Independent Checker (Environment) is MateriaLab Consultants Limited. The Manager is Mr. Joseph T L Poon.

(Tel: 2452 7140; Fax: 2450 6138; Mobile Phone No: 9450 1968)

The Environmental Specialist proposed for this project is Stanger Asia Limited. The Environmental Specialist is Mr. Jeff L H Tsang.

(Tel: 2682 1203; Fax: 2682 0046; Mobile Phone No: 6077 2267) The environmental organization chart is attached in Appendix I

2.3 Construction Programme

Details of the construction activities carried out in March 2005 are summarized below. The master construction programme is given in Appendix IX.

Wong Shek

- Ground Investigation
- Erection of temporary cover
- Erection of Project signborad

Ko Lau Wan

- Coral survey and translocation
- Erection of temporary cover
- Erection of Project signborad
- Erection of chain link fence

3. ENVIRONMENTAL PERMITS AND LICENSES

The summary of the status of all environmental permits, licenses and notification for this project as of March 2005 is summarized in the following table.

Table 3.1 Summary of the Environmental Permits and Licenses

Description	Licence/	Issued Date	Expiry Date	Status
1	Permit No.		1 3	
Environmental	EP-186/2004	16 Mar 04		Issued
Permit				

4. SUMMARY OF EM&A REQUIREMENTS

4.1 Monitoring Locations

As advise by the Engineer's Representative to avoid confusion, the Wong Shek Stations M1, M2, C1 and C2 were renamed as MW1, MW2, CW1 and CW2 respectively. The Ko Lau Wan Stations M1, M2, M3, M4, C1 and C2 were renamed as MK1, MK2, MK3, MK4, CK1 and CK2 respectively. For Wong Shek, MW1 and MW2 are the two designated monitoring stations whereas CW1 and CW2 are the two designated control stations. For Ko Lau Wan, MK1 to MK4 are the four designated monitoring stations whereas CK1 and CK2 are the two designated control stations. CW1 and CK2 are the control stations during flood tides whereas CW2 and CK1 are the control stations during ebb tides.

The locations of each station are given Figure 4.1 and Figure 4.2, their coordinates are given in Table 4.1 below.

Table 4.1 Coordinates of Water Quality Monitoring Locations

		-				
Station	HK Metric Grid – Easting	HK Metric Grid - Northing				
Wong Shek Public Pier						
MW1	852 789.231	832 978.476				
MW2	852 844.187	832 878.676				
CW1	852 922.540	833 067.718				
CW2	852 992.314	832 853.794				
Ko Lau Wan Public Pier						
MK1	855 212.850	835 496.101				
MK2	855 158.643	835 539.315				
MK3	855 170.762	835 401.962				
MK4	855 108.767	835 402.196				
CK1	854 822.145	835 428.000				
CK2	854 996.976	835 675.135				

4.2 Monitoring Parameters

Water quality shall be monitored in terms of: dissolved oxygen (mg/L and % saturation), salinity (ppt), turbidity (NTU), and suspended solids (mg/L).

The parameters of dissolved oxygen, salinity and turbidity were measured on-site with portable instruments. Other relevant data was also recorded, including monitoring location / position, time, water depth, salinity, temperature, tidal stages, weather conditions and any special phenomena or work underway at the construction site.

The measurement of suspended solids was carried out in the laboratory of Stanger Asia Ltd. within 24 hours of sampling. The laboratory is HOKLAS accredited to determine suspended solids content in accordance with APHA Method No. 2540D, 20th Edition.

4.3 Monitoring Frequency

Impact Monitoring – piling and demolition works

Monitoring shall be undertaken three days per week, at mid-flood and mid-ebb. The interval between two sets of monitoring shall not be less than 36 hours except where there are exceedances of Action and /or Limit levels, in which case the monitoring frequency shall be increased.

Impact Monitoring – marine works other than piling and demolition works

Monitoring shall be undertaken one day per week, at mid-flood and mid-ebb. The interval between two sets of monitoring shall not be less than 36 hours except where there are exceedances of Action and /or Limit levels, in which case the monitoring frequency shall be increased.

4.4 Monitoring Equipment

Monitoring of marine water quality shall be carried out employing the following equipment.

Dissolved Oxygen, Salinity and Temperature Measuring Equipment

A YSI model 85 Handheld Dissolved Oxygen, Conductivity, Salinity and Temperature System was employed.

The instrument is portable, weatherproof instrument complete with cable, sensor, comprehensive operation manuals and operates from a DC power source. It is capable of measuring:

- (a) dissolved oxygen in the range of 0-20mg/L and 0-200% saturation
- (b) temperature in the range of -5 65°C
- (c) salinity in the range of 0-80ppt

The instrument has a membrane electrode with automatic temperature and salinity compensation, complete with a cable of sufficient length. Sufficient stocks of spare electrodes and cables are available for replacement where necessary.

Turbidity Measurement Instrument

A Hach 2100P turdimeter shall be employed

This instrument measures turbidity on-site by the nephelometric method. The instrument is portable, weatherproof turbidity-measuring instrument complete with comprehensive operation manual. The equipment operates from a DC power source and has a photoelectric sensor capable of measuring turbidity between 0-1000NTU.

Suspended Solids

A Kahlisco Water Sampler 135WB203 was employed. This is a "Van Dorn" type of sampler, which has a transparent PVC cylinder (of a capacity not less than 2 litres) and can be effectively sealed with cups at both ends, shall be used for sampling. The sampler has a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is to the selected water depth.

Water samples for suspended solids measurements shall be collected in high-density polythene bottles, packed in ice (cooled to 4°C without being frozen), and delivered to the laboratory as soon as possible after collection.

Water Depth

A Hummingbird 100SX digital echo-sounder was employed. This is a portable, battery-operated Echo Sounder to be used for the determination of water depth at each water quality monitoring and control station. This unit can be either be hand-held or affixed to the bottom of the work boat if the same vessel is used throughout the monitoring programme.

Vessel Positioning Device

A Trimble NT200D Differential Global Positioning (DGPS) was employed. This is a portable or boat fixed and has an accuracy of ± 1 m and can be programmed with waypoints to ensure the correct and repeated positioning of a vessel at a given monitoring location.

4.5 Monitoring Equipment Calibration Requirements

All on-site monitoring equipment shall be checked, verified and calibrated by Stanger Asia Limited, a HOKLAS accredited laboratory, prior to use on the Works and subsequently thereafter every three months throughout all stages of the water quality monitoring. Responses of the sensors and electrodes shall be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter shall be carried out before measurement.

For on-site calibration of field equipment, the BS 1427: 1993 "Guide to Field and on-site test methods for the analysis of waters" shall be observed.

A set of backup monitoring instruments and equipment shall be made available so that the monitoring can proceed uninterrupted in case of apparatus malfunction or if equipment has been returned to the laboratory for calibration.

4.6 Monitoring Methodology

Measurements were be taken under two tidal conditions (mid-flood and mid-ebb) at 3 water depths, namely 1m below the water surface, mid-depth and 1m above the seabed, except where the water depth is less than 6m, the mid-depth sample may be omitted. If the water depth is less than 3m, only the mid-depth will be monitored.

Replicate in-situ measurements and samples were collected from each independent sampling event are required for all parameters to ensure a robust statistical interpretable dataset.

For the measurement of dissolved oxygen the probe shall be removed from the water column between each duplicate measurement. If the difference between each duplicate measurement is greater than a 25% then the two sets of data shall be rejected and the measurements re-taken.

4.7 Action and Limit Levels

Water quality criteria, namely Action and Limit levels were based on the results of the baseline monitoring programme. The Action and Limit levels were calculated according to the following table.

Table 4.2 Action and Limit Levels for Water Quality Monitoring

Parameter Parameter	Action Level	Limit Level
Dissolved	Surface & Middle	Surface & Middle
Oxygen in mg/L	For Wong Shek - 6.96	For Wong Shek - 6.69
(Surface, Middle		
& Bottom)	For Ko Lau Wan - 6.90	For Ko Lau Wan - 6.79
	<u>Bottom</u>	<u>Bottom</u>
	For Wong Shek - 6.93	For Wong Shek - 6.71
	E- : V- I W- : 675	Early Law Way 5 (2)
CC :	For Ko Lau Wan - 6.75	For Ko Lau Wan - 5.63
SS in mg/L	For Wong Shek - 6.85 or 120%	For Wong Shek - 8.85 or 130%
(depth-averaged)	of upstream control station's SS at the same tide of same	of upstream control station's SS
		at the same tide of same day, whichever is lower
	day, whichever is lower	whichever is lower
	For Ko Lau Wan - 6.30 or	For Ko Lau Wan - 6.87 or 130%
	120% of upstream control	of upstream control station's SS
	station's SS at the same tide of	at the same tide of same day,
	same day, whichever is lower	whichever is lower
Turbidity (Tby)	For Wong Shek - 1.47 or 120%	For Wong Shek - 4.05 or 130%
in NTU	of upstream control station's	of upstream control station's
(depth-averaged)	Tby at the same tide of same	Tby at the same tide of same
	day, whichever is lower	day, whichever is lower
	For Ko Lau Wan - 1.25 or	For Ko Lau Wan - 1.60 or 130%
	120% of upstream control	of upstream control station's
	station's Tby at the same tide	Tby at the same tide of same
	of same day, whichever is	day, whichever is lower
	lower	

Notes: (a) "depth-averaged" is calculated by taking the arithmetic means of reading all three depths.

- (b) For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- (c) For SS and Tby, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- (d) All the figures given in the table are used for reference only and the Engineer may amend the figures whenever it is considered as necessary.

4.8 Event and Action Plans

The Event and Action Plans for air, noise and water are attached in Appendix III of this report.

5. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

The contractor implemented various environmental mitigation measures as recommended in the Particular Specification and Environmental Permit. The implementation status is attached in Appendix IV.

6. MONITORING RESULTS

6.1 Completed Monitoring Works

Table 6.1 gives the completed monitoring works for the reported period.

Table 6.1 Completed Monitoring Works for March 2005

				VOLKS TOT TVIA		
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1	2	3	4	5
6	7	8	9	10	11	12
					WQM^1	
					(Ebb: 13:12)	
					(Flood: 19:11)	
13	14		16	17	18	19
		WQM ¹				
		(Ebb: 15:56)				
20	21	(Flood: 09:25)	22	24	25	26
20	21	22	23	24	25	26
			WQM ¹ (Ebb: 11:13)			
			(Flood: 16:41)			
27	28	29	30	31		
21	28	WQM ³	30	31		
		(Ebb: 14:47)				
		(Flood: 08:26)				

Notes: 1. WQM - water quality monitoring on mid-flood and mid-ebb tides at Wong Shek (CW1, CW2, MW1 & MW2)

6.2 Water Quality Monitoring

Water quality monitoring in terms of turbidity, dissolved oxygen, suspended solids, temperature, salinity was carried out on four occasions at MW1, MW2, CW1 and CW2 at Wong Shek Pier. No monitoring was carried out for Ko Lau Wan Pier as no work was carried out. Results for water quality monitoring are summarised in the following table. Detailed monitoring results are presented in Appendix V. Graphical presentations of the results are shown in Figure 6.1 – Figure 6.8.

Table 6.2 Summary of Water Quality Monitoring Data

	Table 0.2 Summary of Water Quarty Womtoring Data						
Sample	Surface & Middle	Bottom	Averaged	Averaged			
Location	Averaged DO,	Averaged DO,	Turbidity, NTU	Suspended			
	mg/L	mg/L		Solids, mg/L			
		Wong Shek - Floo	d Tide				
MW1	8.18	8.02	1.38	5.5			
MW2	8.28	8.03	1.40	6.0			
CW1	8.21	8.14	1.67	7.0			
CW2	8.22	8.13	1.83	7.2			
	Wong Shek- Ebb Tide						
MW1	8.31	8.12	1.29	6.5			
MW2	8.35	8.11	1.34	6.5			
CW1	8.06	7.99	1.61	8.2			
CW2	8.34	8.01	1.96	8.3			

7. AUDIT REPORT

7.1 Water Quality Monitoring

There were no exceedances to Trigger, Action and Target Level for any parameters in this reported period.

7.2 Site Inspections

Four site inspections were conducted by Environmental Specialist (ES) in this reported period. Due to low level of works in this reported period, no major deficiency was identified.

8. WASTE MANAGEMENT

No C&D material, general refuse or chemical waste was transported off site in this reported period.

9. COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

No complaints, notifications of summons and successful prosecutions were received.

Complaint Log is attached in Appendix VI. Cumulative statistics on complaints, notifications of summons and successful prosecutions are attached in Appendix VII.

10. FUTURE KEY ISSUES

The following are the scheduled construction activities for the next reported period. Scheduled monitoring activities for the following month is given in Appendix VIII.


Table 10.1 Works Programme for April 2005


Works	Predicted	Proposed Mitigation Measures
Activities	Impacts	
Ground	· Water	· The flushing water should be reused as much as
Investigation		possible and the effluent should be treated to
		acceptable quality before discharge.
	· Air	· The rig should be maintain in good condition to
		avoid emitting excessive black smoke.
Installation of	· Water	· The seabed should be disturbed in minimum
silt curtain		level.
Piling work	· Water	· The silt curtain should be properly installed
for temporary		before carrying out the piling work.
berth.		


11. CONCLUSION

For water quality monitoring, there were no exceedances to set Action Level and Limit Levels recorded during the reported period.

No complaints, notifications of summons and successful prosecutions were received in this month.















Figure 4.2 - Water Quality Monitoring Stations (Ko Lau Wan)
























Appendix I

Organisation Chart

Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers Environmental Organization Chart



Appendix II

Calibration Certificates of the Monitoring Equipment



SOMP ENV071: CALIBRATION RECORD OF DISSOLVED OXYGEN, SALINITY, CONDUCTIVITY, TEMPERATURE SYSTEM

Equipment No.: EM 6167

Model No.: YSI 85

Equipment Scrial No.: 04L1806

Date of Calibration.: 05-01-2005

Due Date of Next Calibration .: 05-04-2005

Molarity of sodium thiosulphate solution: 0.0250M

Potassium Bi-iodate No.: 480

Stock Calibration Standard Potassium Chloride No. 316

Stock Calibration Check Potassium Chloride No. 648

Reference Thermometer No. RF2358

Calibration Check for Dissolved Oxygen

Standard Solution	Initial burette reading B, mL	Final burette reading C, mL	Vol. of $Na_2S_2O_3$ used A, $mL = (C - B)$
Standard 1	0.00	20.00	20.00
Standard 2	0.00	20.00	20.00
Standard 3	0.00	20.10	20.10
		Average Value	20.03

Standard Solution s	Initial burette reading B, mL	Final burette reading C, mL	Vol. of $Na_2S_2O_3$ used A, mL = $(C - B)$	D.O. by titration, mg/L	Meter reading, mg/L
A	0.00	2.44	2.44	2.44	2.38
В	0.00	5.45	5.45	5.46	5.40
C	0.00	7.10	7.10	7.11	7.01
D	0.00	8.31	8.31	8.32	8.21

Calibration Check for Salinity

Calibration Check Solutions, ppt	Meter reading, ppt
0.0	0.0
10.0	10.4
20.0	20.9
30.0	31.8
40.0	42.5

SOMP ENVF071: Issue 2004 No.1



Calibration Check for Temperature

libration Check of the Temperature Reference Thermometer reading, °C	Meter reading, °C
0.00	0.0
15.10	15.1
24.90	25.0
30.10	30.1

Tested by:

Dennis Tsui

Checked By:

Jeff Tsang



SOMP ENV062: CALIBRATION RECORD OF TURBIDIMETER

Date of Calibration:	24/12/2004		
Due Date of Next Calibr	ation:	24/03/2005	
Equipment No.:	EM 2365	1	
Manufacturer:	HACH		
Model:	2100P	4	
Serial No.:	970500014289		
Turbidimeter Calibration	standard (HACH):	No.1: 20 NTU	
		No.2: 100 NTU	
		No.3: 800 NTU	
Stock Calibration standa	ard No.:	896	
Three-point calibration a	accepted: Y N		
Stock Calibration check	ing standards No.	QCS 965	

Turbidity value - Checking standards (NTU)			
Actual value	Measured value	Accepted*: Y/N	
0	0	Υ	
5	5.31	Υ	
10	10.8	Υ	
50	52.3	Υ	
100	103	Υ -	
400	406	Υ .	

^{*}Allowing Deviation: +/- 10%

Tested by:	fm	Checked by:	
	Dennis Tsui	Jeff Tsang	

SOMP ENVF062: Issue 2001 No. 1

19 December 2001



SOMP ENV062: CALIBRATION RECORD OF TURBIDIMETER

Date of Calibration: 24/03/2005 Due Date of Next Calibration:			
		24/06/2005	
Equipment No.:	EM 2365	1	
Manufacturer:	HACH		
Model:	2100P		
Serial No.:	970500014289		
Turbidimeter Calibration standard (HACH):		No.1: 20 NTU	
		No.2: 100 NTU	
		No.3: 800 NTU	
Stock Calibration stand	dard No.:	896	
Three-point calibration	accepted: Y N		
Stock Calibration chec	king standards No.	QCS 984	

Turbidity value - Checking standards (NTU)				
Actual value Measured value		Actual value Measured value		Accepted*: Y/N
0	0	Y		
5	5.26	Υ		
10	10.7	Υ		
50	51.8	Υ		
100	101	Υ -		
400	410	Υ		

^{*}Allowing Deviation: +/- 10%

Tested by:	Fann	Checked by:	AL
-	Dennis Tsui	Art	hur Cheng

Appendix III

Event and Action Plans

Event/Action Plan for Water Quality

EVENT	ACTION			
	ES	IC(E)	ER	CONTRACTOR
Action level Action level being exceeded by one sampling day.	1. Repeat in-situ measurements to confirm findings; 2. Identify source(s) of impacts; 3. Inform IC(E) and ER; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IC(E), ER and Contractor; 6. Repeat measurements on next day of exceedance.	1. Discuss with ES and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise ER accordingly; 3. Assess the effectiveness of implemented mitigation measures.	Discuss with IC(E) on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented.	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ES and IC(E) and propose mitigation measures to IC(E) and ER; 6. Implement the agreed
Action level being exceeded by more than one consecutive sampling day.	1. Repeat in-situ measurements to confirm findings; 2. Identify source(s) of impact; 3. Inform contractor, IC(E) and ER 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IC(E), ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; 8. Repeat measurements on next day of exceedance.	1. Discuss with ES and Contractor on the proposed mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor advise ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	Discuss with IC(E) on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures.	mitigation measures. 1. Inform the Engineer and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with the ES and IC(E) and propose mitigation measures to IC(E) and ER within 3 working days; 6. Implement the agreed mitigation measures.

Event/Action Plan for Water Quality (Cont'd)

EVENT	Event/Action Plan for Water Quality (Cont'd) ACTION			
	ES	IC(E)	ER	CONTRACTOR
Limit level		<u> </u>		
Limit level being exceeded by one sampling day.	1. Repeat in-situ measurements to confirm findings; 2. Identify source(s) of impact; 3. Inform contractor IC(E) and ER; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IC(E), ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit level.	1. Discuss with ES and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; 3. Assess the effectiveness of implemented mitigation measures.	1. Discuss with IC(E), ES and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures.	 Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ES IC(E) and ER and Propose mitigation measures to IC(E) and ER within 3 working days; Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling day.	 Repeat in-situ measurements to confirm findings; Identify source(s) of impact; Inform contractor, IC(E) and ER; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IC(E), ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. 	1. Discuss with ES and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise ER accordingly; 3. Assess the effectiveness of implemented mitigation measures.	1. Discuss with IC(E) ES and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures. 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or marine work until no exceedance of Limit level.	 Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ES, IC(E) and ER and propose mitigation measures to IC(E) and ER within 3 working days; Implement the agreed mitigation measures; As directed by the Engineer, slow down or stop all or part of the marine works or construction activities.

Appendix IV

Implementation Status of Mitigation Measures

IMPLEMENTATION STATUS OF MITIGATION MEASURES

Area	Mitigation Measures	Implementation Status
Air Quality	Provide a washpit or a wheel washing and/or vehicle cleaning	Not applicable in this stage
,	facility at the exits.	
	Provide a hard surfaced road between the wheel washing	Not applicable in this stage
	facilities and any finished road.	
	No burning of construction wastes or vegetation shall be	Implemented
	allowed on the Site.	
	In the process of material handling, any material which has the	Not applicable in this stage
	potential to create dust shall be treated with water or sprayed	
	with wetting agent.	
	Any vehicle with an open load carrying area used for moving	Not applicable in this stage
	materials which has the potential to create dust shall have	
	properly fitting side and tail boards.	
	Materials having the potential to create dust shall not be loaded	Not applicable in this stage
	to a level higher than the side and tail boards, and shall be	
	covered by a clean tarpaulin.	N
	Stockpiles of sand, aggregate and construction and demolition	Not applicable in this stage
	material greater than 20m ³ shall be enclosed on three sides, with	
	walls extending above the pile and 2 meters beyond the front of	
	the pile.	Not applicable in this stage
	Water sprays shall be provided and used both to dampen stored	Not applicable in this stage
	materials and when receiving raw materials. Clean and water the Site to minimize the fugitive dust	Implemented
	emissions.	Implemented
	Furnace, boiler or other plant or equipment or use any fuel that	Implemented
	might in any circumstances produce smoke or any other air	Implemented
	pollution should not be installed.	
Noise	All plant and equipment to be used on Site are properly	Implemented
110150	maintained in good operating condition and noisy construction	Implemented
	activities shall be effectively sound-reduced by means of	
	silencers, mufflers, acoustic linings or shields, acoustic sheds or	
	screens or other means to avoid disturbance to any nearby noise	
	sensitive receivers.	
	No excavator mounted breaker shall be used within 125m from	Implemented
	any nearby noise sensitive receivers. Use hydraulic concrete	
	crusher whenever applicable.	
	All construction works should stop on Sundays and General	Implemented
	Holidays.	
Water	Water in wheel washing facilities shall be changed at frequent	Not applicable in this stage
Quality	intervals and sediments shall be removed regularly.	
	The polluted water from the wheel washing facilities would not	Not applicable in this stage
	be discharged into all existing stream courses/drains and nearby	
	waterbodies.	
	All existing stream courses and drains within, and adjacent to	Implemented
	the Site should be kept free from any debris and any excavated	
	materials arising from the Works	
	Chemicals and concrete agitator washings should not be	Implemented
	deposited in watercourses.	T 1
	The effluent shall comply with the standards stated in the	Implemented
	"Technical Memorandum on Standards and Effluent discharges	
	into Drainage and Sewerage Systems, Inland and Coastal	
	Waters" for the appropriate Water Control Zone.	Implemented
	No spoil or debris of any kind is allowed to be pushed, washed	Implemented
	down, fall or be deposited on land or on the seabed adjacent to	
	the Site.	<u> </u>

IMPLEMENTATION STATUS OF MITIGATION MEASURES

Area	Mitigation Measures	Implementation Status
	Maintain any existing site drainage system at all times including removal of solids in sand traps, manholes and stream beds.	Implemented
	Material from any earthworks should not be washed into the drainage system.	Implemented
	Silt curtain shall be provided during all demolition works and piling works with the Site.	Not applicable in this stage
	Silt curtain shall be formed from tough, abrasion-resistant permeable membranes suitable for the purpose, supported on floating booms in such a way as to ensure that the passage of turbid water to the surrounding water shall be restricted.	Not applicable in this stage
	No dredging and spoil dumping shall be conducted.	Not applicable in this stage
Ecology	Marker buoys shall be set up to indicate the location of the "Coral Exclusion Zone". All working vessels shall be restricted to encroach the "Coral Exclusion Zone"	Implemented
	No overloading of the working barges during operation and no movement of the working barges, particularly close to the pier and shallow areas, during low tide should be allowed.	Not applicable in this stage
	No coral shall be enclosed by the silt curtain.	Not applicable in this stage
Waste	All excavated materials should be sorted to recover the inert portions for reuse on site or disposal to designated outlets.	Not applicable in this stage
	All metals should be recovered on site for collection by recycling contractors.	Not applicable in this stage
	All cardboard and paper packaging should be recovered on site, properly stockpiled in dry condition and covered to prevent cross contamination by other C&D materials.	Not applicable in this stage
	All demolition debris from demolition works should be sorted to recover on site broken concrete, reinforcement bars, mechanical and electrical fittings as well as other building services fittings/materials that have established recycling outlets.	Not applicable in this stage

Appendix V

Water Quality Monitoring Data

Project: Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers Client: Kin Shing Construction Co., Ltd. Job No.: 1618.3

Date of Sampling : 11/03/2005 Weather Condition: Hazy Ambient Temperature, °C: 23 Tide State: Mid-Flood

Station	Time	Sea	Overall	Sampling	Tempera	rature, °C Dissolved Oxygen, mg/L			Dissolved Oxygen, %		Salinity, ppt		Turbidity, NTU		Suspended Solids, mg/L		ds, mg/L	Remarks			
		Condition	Depth, m	Depth,m	а	b	а	b	Average	а	b	Average	а	ь	а	b	Average		0	Depth Average	
MW1 S		Stable	8	1	16.8	16.8	9.09	9.27	9.05	112.9	112.8	114.3	32.6	32.6	1.55	1.40	1.31	6	7.	5.3	
MW1 M	17:00			4	16.2	16.2	9.01	8.84		115.1	116.4		32.7	32.7	1.39	1.33		5	4		
MW1 B	-3			7	16.1	16.1	8.07	8.22		101.0	100.1	100.6	32.6 32	32.7	1.16	1.05		5	5		
MW2 S		Stable	12	1	16.5	16.5	8.91	8.82	9.03 8.30	110.7	100.1	105.7	32.6	32.6	1.60	1.63	_	7	7	5.7	
MW2 M	16:40			6	15.9	15.9	9.06	9.31		106.7	105.4		32.6	32.6	1.27	1.34		6	5		
MW2 B	-3			11	15.7	15.6	8.35	8.25		106.4	106.7		32.6	32.6	1.15	1.19		4	5		
CW1 S				1	17.3	17.3	9.11	9.06	9.09	117.2	119.2	118.2	32.5	32.5	2.28	2.19		6	6		
CW1 M	17:10	Stable	4						3.03			110.2					2.04			6.5	
CW1 B	-3			3	16.3	16.3	8.74	8.65	8.70 1	116.2	113.8	115.0	32.6	32.6	1.86	1.84	7	7	7		
CW2 S		Stable	able 13	1	17.2	17.0	8.60	8.57	8.68	116.8	115.0	109.7	32.4	32.5	2.95	2.93	2.64	8	9		
CW2 M	16:50			6.5	15.7	15.7	8.96	8.58		102.8	104.0		32.6	32.6	1.88	1.99		7	7	7.3	
CW2 B				12	15.4	15.4	7.84	7.89		104.4	103.2	103.8	32.6	32.6	3.02	3.05		7	6		

Equipment used:	Dissolved Oxygen Meter:	EM	6167	Calibration Check: Omg/L: OK	100%: <u>OK</u>	Sampled By:	C Y Cheng
	Turbidity Meter:	EM	2365	Calibration Check: <u>5.12, 50.6, 516</u>	NTU	Checked By:	19
	Salinity Meter:	EM	6167	Calibration Check: 58.8 mS		Date:	<u> </u>
	Thermometer:	EM	6167				

Client: Kin Shing Construction Co., Ltd. Job No.: 1618.3

Date of Sampling: 11/03/2005 Weather Condition: Ambient Temperature, °C: 21 Tide State: Mid-Ebb Hazy Station Sampling Temperature, °C Dissolved Oxygen, mg/L Dissolved Oxygen, % Salinity, ppt Turbidity, NTU Suspended Solids, mg/L Remarks Time Sea Overall Condition Depth, m Depth,m Average b Average b Average Depth b b а b Average MW1 S 17.0 16.9 9.13 9.12 109.2 108.7 32.5 32.6 1.43 1.36 6 109.4 MW1 M 13:35 Stable 7 15.9 15.9 8.67 8.31 107.7 112.0 32.6 32.6 1.32 1.18 1.29 6 7 6.7 3.5 104.1 100.5 102.3 1.27 7 MW1 B 6 15.8 15.8 7.64 7.54 7.59 32.6 32.6 1.16 6 7 MW2 S 1 17.2 17.2 8.35 8.31 109.8 107.4 32.6 32.6 1.56 1.39 4 8.42 107.4 MW2 M 13:15 Stable 10 5 15.8 15.8 8.42 8.60 106.8 105.4 32.5 32.5 1.36 1.44 1.37 5 6 5.7 MW2 B 9 8.23 98.1 99.7 98.9 32.5 5 7 15.7 15.7 8.18 8.28 32.5 1.16 1.29 CW1 S 1 17.4 17.4 7.99 8.13 104.2 106.0 32.4 32.5 1.72 1.68 11 5 8.06 105.1 CW1 M 13:45 Stable 4 1.66 8.8 CW1 B 3 16.1 16.1 7.90 7.86 7.88 107.2 106.0 106.6 32.7 32.7 1.57 1.65 10 9 CW2 S 113.7 112.5 2.48 5 1 17.1 17.1 8.67 8.55 32.4 32.4 2.44 12 8.70 114.9 CW2 M 13:25 117.6 115.8 7 8 Stable 11 5.5 16.0 16.0 8.71 8.86 32.6 32.6 3.05 3.05 2.77 8.0 CW2 B 10 15.5 15.5 7.68 7.64 7.66 98.5 96.8 97.7 32.5 32.5 2.73 2.84 8 8

Equipment used:	Dissolved Oxygen Meter:	EM	6167	Calibration Check: Omg/L: OK	100%: <u>OK</u>	Sampled By:	C Y Cheng
	Turbidity Meter:	EM	2365	Calibration Check: <u>5.12, 50.6, 516</u>	NTU_	Checked By:	_
	Salinity Meter:	EM	6167	Calibration Check: 58.8 mS		Date:	;
	Thermometer:	EM	6167				

Client: Kin Shing Construction Co., Ltd. Job No.: 1618.3

Date of Sampling : 15/03/2005 Weather Condition: Cloudy Ambient Temperature, °C: 16 Tide State: Mid-Flood

Station	Time	Sea	Overall	Sampling	Tempera	ature, °C	Dissolv	ed Oxyg	en, mg/L	Dissolv	ed Oxy	gen, %	Salinity,	ppt	Turbidity,	NTU		Suspen	ded Soli	ds, mg/L	Remarks
		Condition	Depth, m	Depth,m	а	b	а	b	Average	а	b	Average	а	b	а	b	Average	500		Depth Average	
MW1 S				1	14.7	14.7	7.77	7.75	7.87	94.0	93.4	95.7	32.6	32.6	1.41	1.44		4	5		
MW1 M	09:50	Stable	6	3	14.7	14.7	8.00	7.97	7.07	98.1	97.4	99.7	32.5	32.6	1.28	1.29	1.46	5	5	5.2	
MW1 B				5	14.7	14.7	8.05	8.19	8.12	95.8	95.9	95.9	32.6	32.6	1.68	1.68		6	6		
MW2 S				1	14.7	14.7	8.42	8.43	8.47	102.6	101.8	100.9	32.6	32.6	1.35	1.37		7	7		
MW2 M	09:30	Stable	8	4	14.7	14.7	8.54	8.49	0.47	99.9	99.1	100.9	32.5	32.6	1.74	1.68	1.45	6	7	6.2	
MW2 B	N/Y			7	14.7	14.7	8.19	8.18	8.19	100.6	100.0	100.3	32.5	32.6	1.30	1.26		5	5		
CW1 S				1	14.7	14.7	8.31	8.26	8.29	98.6	99.9	99.3	32.6	32.6	1.62	1.63		9	8		
CVV1 M	10:00	Stable	4						0.29			39.3					1.67			7.8	
CW1 B				3	14.7	14.7	8.31	8.38	8.35	97.7	100.9	99.3	32.6	32.6	1.69	1.72		7	7		
CW2 S				1	14.8	14.8	8.11	8.13	8.15	99.3	98.6	99.5	32.6	32.6	1.38	1.41		7	7		
CW2 M	09:40	Stable	10	5	14.8	14.8	8.17	8.17	0.15	100.4	99.5	33.5	32.6	32.6	1.44	1.45	1.58	8	7	7.3	
CW2 B				9	14.8	14.8	8.42	8.52	8.47	98.2	98.3	98.3	32.6	32.6	1.91	1.90		9	6		

Equipment used:	Dissolved Oxygen Meter:	EM	6167	Calibration Check: 0mg/L: OK	100%: <u>OK</u>	Sampled By: C Y Cheng	
	Turbidity Meter:	EM	2365	Calibration Check: <u>5.12, 51.4, 521</u>	NTU	Checked By:	
	Salinity Meter:	EM	6167	Calibration Check: <u>58.8 mS</u>		Date:	
	Thermometer:	EM	6167				

Client: Kin Shing Construction Co., Ltd. Job No.: 1618.3

Date of Sampling : 15/03/2005 Weather Condition: Cloudy Ambient Temperature, °C: 16 Tide State: Mid-Ebb

											10-10-10-10-10-10-10-10-10-10-10-10-10-1							-			
Station	Time	Sea		Sampling	Tempera	ture, °C	Dissolv	ed Oxyg		Dissolv		gen, %	Salinity,	ppt	Turbidity	NTU		Susper	nded Soli		Remarks
		Condition	Depth, m	Depth,m	а	b	а	ь	Average	a	b	Average	а	b	а	ь	Average			Depth Average	
MW1 S				1	14.9	14.9	8.89	8.92	8.99	107.2	107.2	107.5	32.7	32.6	1.08	1.10		6	4		
MW1 M	15:50	Stable	6	3	14.9	14.9	9.13	9.01	0.55	107.6	107.8		32.6	32.6	1.42	1.54	1.23	4	6	5.7	
MW1 B				5	14.9	14.9	9.12	9.04	9.08	108.9	110.0	109.5	32.6	32.6	1.08	1.15		7	7		
MW2 S				1	14.9	15.0	8.80	8.76	8.74	107.1	107.5	106.1	32.6	32.6	1.13	1.21		6	6		
MW2 M	15:30	Stable	7	3.5	14.8	14.8	8.65	8.75	0.74	104.6	105.0		32.6	32.6	1.21	1.25	1.27	7	6	6.7	
MW2 B	W.			6	14.9	14.8	8.78	8.68	8.73	106.7	107.3	107.0	32.6	32.6	1.42	1.38		7	8		
CW1 S				1	15.0	15.0	8.41	8.41	8.41	103.0	102.3	102.7	32.6	32.6	1.87	1.79		8	9		
CW1 M	16:00	Stable	4						0.41			102.7					1.73			8.5	
CW1 B	W.			3	15.0	15.0	8.56	8.66	8.61	107.0	108.4	107.7	32.6	32.6	1.62	1.63		10	7		
CW2 S				1	15.0	15.0	9.00	8.97	9.01	110.5	109.6	110.3	32.6	32.6	2.22	1.27		10	9		
CW2 M	15:40	Stable	9	4.5	14.8	14.8	9.08	8.98	9.01	110.6	110.3	200000000000000000000000000000000000000	32.6	32.6	1.78	1.72	1.92	9	9	9.0	
CW2 B	W.			8	14.8	14.8	8.87	8.79	8.83	109.2	110.0	109.6	32.7	32.6	2.29	2.26		8	9		

Equipment used:	Dissolved Oxygen Meter:	EM	6167	Calibration Check: 0mg/L: OK	100%: <u>OK</u>	Sampled By:	C Y Cheng
	Turbidity Meter:	EM	2365	Calibration Check: <u>5.12, 51.4, 521</u>	NTU	Checked By:	·
	Salinity Meter:	EM	6167	Calibration Check: <u>58.9 mS</u>		Date:	
	Thermometer:	EM	6167				

Client: Kin Shing Construction Co., Ltd. Job No.: 1618.3

Date of Sampling : 23/03/2005 Weather Condition: Cloudy Ambient Temperature, °C: 21 Tide State: Mid-Flood

Station	Time	Sea	Overall	Sampling	Tempera	ature °C	Dissolv	ed Oxva	en ma/l	Dissolv	ed Oxv	gen, %	Salinity,	nnt	Turbidity.	NTU		Suspen	ded Soli	ids ma/l	Remarks
		Condition	Depth, m		а	Ь	а	b	Average	а		Average	а	b	а		Average			Depth Average	
MW1 S				1	17.1	17.1	8.19	8.22	8.18	100.7	100.8	101.9	32.6	32.6	1.32	1.31		6	5		
MW1 M	16:30	Stable	7	3.5	17.0	17.0	8.16	8.15	0.10	103.1	103.0		32.6	32.6	1.29	1.27	1.28	5	5	5.2	
MW1 B				6	16.7	16.7	8.14	8.10	8.12	102.9	102.5	102.7	32.5	32.5	1.26	1.25		5	5		
MW2 S				1	17.3	17.3	8.24	8.29	8.22	104.2	104.1	103.7	32.5	32.5	1.40	1.41		7	7		
MW2 M	16:00	Stable	10	5	17.1	17.1	8.19	8.17	0.22	103.2	103.2		32.5	32.5	1.38	1.41	1.39	7	6	6.3	
MW2 B	W.			9	17.0	17.0	7.98	7.86	7.92	101.7	101.5	101.6	32.5	32.5	1.42	1.33		6	5		
CW1 S				1	17.0	17.0	8.14	8.13	8.14	103.0	102.9		32.6	32.6	1.48	1.50		8	7		
CW1 M	16:40	Stable	4						0.14			103.0					1.58			6.5	
CW1 B				3	17.0	17.0	8.10	8.14	8.12	102.1	101.8	102.0	32.6	32.6	1.61	1.71		6	5		
CW2 S				1	17.0	17.0	8.22	8.29	0.40	102.3	101.9		32.5	32.5	1.55	1.59		6	6		
CW2 M	16:15	Stable	10	5	16.9	16.9	8.11	8.11	8.18	104.2	103.4	103.0	32.5	32.5	1.43	1.44	1.47	7	5	6.3	
CW2 B				9	16.4	16.4	8.31	8.30	8.31	103.4	103.5	103.5	32.6	32.6	1.33	1.47		7	7		

Equipment used:	Dissolved Oxygen Meter:	EM	6167	Calibration Check: Omg/L: OK	100%: <u>OK</u>	Sampled By:	M L Ma
	Turbidity Meter:	EM	2365	Calibration Check: <u>5.37</u> , 48.3, 494	NTU	Checked By:	20
	Salinity Meter:	EM	6167	Calibration Check: <u>58.8 mS</u>		Date:	
	Thermometer:	EM	6167				

Client: Kin Shing Construction Co., Ltd. Job No.: 1618.3

Date of Sampling : 23/03/2005 Weather Condition: Cloudy Ambient Temperature, °C: 21 Tide State: Mid-Ebb

Charlian.	Time	lo	Overall	0		00	In:	- 1 0	n	Di		0/	0.0.2.		т	NITLI		I.C	alla a mare	J //	Īn
Station	Time	Sea Condition		Sampling Depth,m	i empera	ture, C	DISSON	ea ∪xyg l b	Average	DISSON	/ea Oxy	gen, % Average	Salinity,	ppτ h	Turbidity,	NIO b	Average	Suspen	aea 2011	Depth	Remarks
		Condition	Deptil, ili	Deptii,iii	, a		"	"	Average	"	"	Awerage				"	Avelage			Average	
MW1 S				1	16.9	16.9	8.40	8.02	8.18	99.8	99.7	101.2	32.4	32.5	1.28	1.21		6	7		
MW1 M	11:40	Stable	7	3.5	16.7	16.7	8.16	8.14	0.10	102.8	102.6		32.5	32.5	1.29	1.34	1.30	9	7	6.7	
MW1 B				6	16.7	16.7	8.24	8.27	8.26	101.5	98.6	100.1	32.5	32.5	1.34	1.35		5	6		
MW2 S				1	16.6	16.6	9.45	9.40	8.79	96.1	96.8	98.9	32.5	32.5	1.31	1.34		7	9		
MW2 M	11:15	Stable	8	4	16.6	16.6	8.16	8.15	0.75	100.8	102.0	ACCOUNTS 2005	32.5	32.5	1.23	1.28	1.31	7	6	6.7	
MW2 B				7	16.5	16.5	8.27	8.28	8.28	103.4	103.6	103.5	32.5	32.5	1.38	1.34		6	5		
CW1 S				1	16.9	16.9	8.11	8.10	8.11	100.4	100.8	100.6	32.5	32.5	1.44	1.48		8	8		
CW1 M	11:50	Stable	4						0.11			100.6					1.55			6.5	
CW1 B				3	16.6	16.6	8.19	8.20	8.20	103.5	103.2	103.4	32.5	32.5	1.65	1.62		5	5		
CW2 S				1	16.7	16.7	8.13	8.11	8.15	102.6	102.4	102.1	32.5	32.5	1.61	1.57		8	6		
CW2 M	11:25	Stable	10	5	16.6	16.6	8.17	8.19	0.15	101.8	101.7	102.1	32.5	32.5	1.39	1.34	1.44	8	6	7.0	
CW2 B				9	16.5	16.5	8.11	8.08	8.10	103.2	102.7	103.0	32.6	32.6	1.34	1.41		8	6		

Equipment used:	Dissolved Oxygen Meter:	EM	6167	Calibration Check: 0mg/L: OK	100%: <u>OK</u>	Sampled By:	M L Ma
	Turbidity Meter:	EM	2365	Calibration Check: <u>5.37</u> , 48.3, 494	NTU	Checked By:	\$ \
	Salinity Meter:	EM	6167	Calibration Check: <u>58.8 mS</u>		Date:	
	Thermometer:	EM	6167				

Project: Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers Client: Kin Shing Construction Co., Ltd. Job No.: 1618.3

Ambient Temperature, °C: 22 Tide State: Mid-Flood Weather Condition: Sunny

Station	Time	Sea	Overall	Sampling	Tempera	ature, °C	Dissolv	ed Oxyg	en, mg/L	Dissolv	ed Oxy	gen, %	Salinity,	ppt	Turbidity,	NTU		Suspen	ded Soli	ds, mg/L	Remarks
		Condition	Depth, m	Depth,m	а	b	а	b	Average	а	b	Average	а	ь	а	b	Average	500		Depth Average	
MW1 S	100			1	19.3	19.2	7.59	7.64	7.63	99.6	98.7	98.2	32.8	32.8	1.40	1.44		4	7		
MW1 M	09:30	Stable	7	3.5	18.4	18.5	7.62	7.65	7.05	97.0	97.3	30.2	32.7	32.8	1.41	1.50	1.45	7	7	6.0	
MW1 B				6	17.1	17.1	7.67	7.68	7.68	97.6	96.6	97.1	32.7	32.8	1.42	1.51		6	5		
MW2 S				1	18.5	18.5	7.32	7.35	7.40	95.3	95.1	95.5	32.7	32.7	1.37	1.32		7	7		
MW2 M	09:00	Stable	9	4.5	17.3	17.3	7.31	7.60	7.40	95.7	96.0	95.5	32.7	32.7	1.39	1.44	1.40	6	4	5.7	
MW2 B	W			8	16.9	16.9	7.72	7.68	7.70	97.3	97.9	97.6	32.8	32.8	1.45	1.44		5	5		
CW1 S				1	19.3	19.3	7.30	7.30	7.30	99.5	97.8	98.7	32.7	32.7	1.47	1.48		6	8		
CW1 M	09:15	Stable	4						7.30			90.7					1.39			7.0	
CW1 B	0			3	18.9	18.9	7.32	7.44	7.38	98.8	99.2	99.0	32.8	32.8	1.30	1.32		7	7		
CW2 S				1	17.9	17.9	7.53	7.46	7.66	97.8	98.2	97.5	32.8	32.8	1.51	1.52		10	9		
CW2 M	09:45	Stable	11	5.5	17.0	17.0	7.80	7.84	7.00	97.1	97.0	37.5	32.8	32.8	1.61	1.67	1.63	8	8	7.7	
CW2 B				10	16.8	16.8	7.88	7.83	7.86	99.1	99.8	99.5	32.9	32.9	1.74	1.75		6	5		

Equipment used:	Dissolved Oxygen Meter:	EM	6167	Calibration Check: Omg/L: OK	100%: <u>OK</u>	Sampled By: C Y Cheng	_
	Turbidity Meter:	EM	2365	Calibration Check: <u>5.36, 48.4, 498</u>	NTU	Checked By:	_
	Salinity Meter:	EM	6167	Calibration Check: <u>58.8 mS</u>		Date:	_
	Thermometer:	EM	6167				

Client: Kin Shing Construction Co., Ltd. Job No.: 1618.3

Date of Sampling : 29/03/2005 Weather Condition: Sunny Ambient Temperature, °C: 23 Tide State: Mid-Ebb

Station	Time	Sea	Overall	Sampling	Tempera	ature, °C	Dissolve	ed Oxyg	en, mg/L	Dissolv	red Oxy	gen, %	Salinity,	ppt	Turbidity,	NTU		Suspen	ded Soli	ids, mg/L	Remarks
		Condition	Depth, m	Depth,m	а	b	а	Ь	Average	а	ь	Average	а	b	а	b	Average	100		Depth Average	
MW1 S				1	18.3	18.3	7.22	7.23	7.27	92.3	91.5	92.8	32.7	32.7	1.40	1.42		6	6		
MVV1 M	15:15	Stable	6	3	17.5	17.5	7.17	7.45	1.21	93.8	93.4	32.0	32.7	32.7	1.28	1.30	1.33	8	6	6.7	
MW1 B				5	17.1	17.1	7.55	7.51	7.53	93.8	95.8	94.8	32.8	32.8	1.27	1.32		7	7		
MW2 S	1.0			1	18.1	18.1	7.34	7.31	7.44	95.1	93.9	94.6	32.6	32.6	1.33	1.35		7	7		
MW2 M	14:45	Stable	8	4	17.1	17.1	7.58	7.52	7.44	93.6	95.6	34.0	32.6	32.6	1.39	1.40	1.40	6	5	6.7	
MW2 B				7	16.9	16.9	7.27	7.14	7.21	94.7	95.6	95.2	32.8	32.8	1.44	1.46		7	8		
CW1 S				1	18.1	18.1	7.63	7.70	7.67	100.1	100.2	100.2	32.7	32.7	1.47	1.47		8	10		
CW1 M	15:30	Stable	4						7.07			100.2					1.49			9.0	
CW1 B				3	17.5	17.5	7.37	7.19	7.28	99.5	99.2	99.4	32.7	32.7	1.51	1.52		9	9		
CW2 S				1	18.2	18.2	7.43	7.39	7.50	95.2	96.0	95.3	32.6	32.6	1.62	1.64		8	10		
CW2 M	15:00	Stable	11	5.5	17.2	17.2	7.48	7.71	7.50	94.9	95.0	33.3	32.7	32.7	1.71	1.74	1.71	8	9	9.0	
CW2 B				10	16.8	16.8	7.49	7.39	7.44	96.6	98.2	97.4	32.8	32.8	1.74	1.79		10	9		

Equipment used:	Dissolved Oxygen Meter:	EM	6167	Calibration Check: Omg/L: OK	100%: <u>OK</u>	Sampled By:	C Y Cheng
	Turbidity Meter:	EM	2365	Calibration Check: <u>5.28</u> , 48.5, 499	NTU	Checked By:	
	Salinity Meter:	EM	6167	Calibration Check: <u>58.8 mS</u>		Date:	2
	Thermometer:	EM	6167				

Quality Assurance Report on laboratory tests

Determination of suspended solids

Date of Analysis	Blank		Quality Control	1912 200 100 100 100	Duplicate Analysis	15.6	Spike Recovery Anal	ysis
153	Acceptable Range	Analysis Results	Acceptable Range	Analysis Results	Acceptable Range	Analysis Results	Acceptable Range	Analysis Results
	g	g	mg/L	mg/L	%	%	%	%
12/03/2005	-0.0003 to 0.0003	-0.0001 to 0.0001	43 to 55	46 to 53	less than 15	8 to 13	78 to 114	80 to 105
16/03/2005	-0.0003 to 0.0003	-0.0001 to 0.0001	43 to 55	49 to 50	less than 15	4 to 13	78 to 114	94 to 107
24/03/2005	-0.0003 to 0.0003	-0.0002 to 0.0001	43 to 55	48 to 54	less than 15	3 to 9	78 to 114	89 to 95
30/03/2005	-0.0003 to 0.0003	-0.0001 to 0.0001	43 to 55	45 to 50	less than 15	9 to 12	78 to 114	90 to 105

^{*}Limit of Detection:1mg/L

APPENDIX VI COMPLAINT LOG

Complaint	Date of	Received From and	tion of Wong Shek a Nature of Complaint	Date	Outcome	Date of Reply and
Log No.	Receipt	Received By		Investigated		to Whom

APPENDIX VII

Cumulative Statistics on Complaints, Notifications of Summonses and Successful Prosecutions

Contract No. CV/2004/02 Re	Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public									
Cumulative Statistics on Complaints										
Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Number to Date							
Air	-	-	-							
Noise	-	-	-							
Water	-	-	-							
Waste	-	-	-							
Total	-	-	-							

Contract No. CV/2004/02 Re	econstruction of Wor	ng Shek and Ko Lau Wan Pul	blic							
Cumulative Statistics on Successful Prosecutions										
Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Prosecutions this month (Offence Date)	Cumulative Number to Date							
Air	-	-	-							
Noise	-	-	-							
Water	-	-	-							
Waste	-	-	-							
Total	-	-	-							

Contract No. CV/2004/02 Re	Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public								
Cumulative Statistics on Notification of Summons									
Environmental Parameters	Cumulative No. Brought Forward	No. of Notification of Summons	Cumulative Number to Date						
Air	-	-	-						
Noise	-	-	-						
Water	-	-	-						
Waste	-	-	-						
Total	-	-	-						

APPENDIX VIII

Monitoring Schedule for Next Month

CEDD Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers **Water Quality Monitoring Schedule** April 2005

Sunday	Monday		Tuesday		Wednesday	T	Thursday		Friday		Saturday	
										1		2
	3	4		5	6	6		7		8		9
	WQM ³ (Ebb: 09:17) (Flood: 13:46)				WQM ¹ (Ebb: 10:43) (Flood: 16:22)				WQM ¹ (Ebb: 12:10) (Flood: 18:13)			
10	WQM ¹ (Ebb: 14:08) (Flood: 07:47)	11		12	WQM ¹ (Ebb: 13:48) (Flood: 06:48)	3		14	WQM ³ (Ebb: 15:37) (Flood: 10:00)	15		16
1′		18	WQM ³ (Ebb: 09:24) (Flood: 13:28)	19	, ,	,	WQM ¹ (Ebb: 10:51) (Flood: 16:27)	21		22	WQM ¹ (Ebb: 11:53) (Flood: 18:05)	23
2.	WQM ¹ (Ebb: 13:06) (Flood: 06:44)	25		26	WQM ¹ (Ebb: 13:02) (Flood: 06:14)			28	WQM ¹ (Ebb: 14:37) (Flood: 07:00)	29		30

- 1. WQM water quality monitoring on mid-flood and mid-ebb tides at Wong Shek (C1, C2, M1 & M2)
 2. WQM water quality monitoring on mid-flood and mid-ebb tides at Ko Lau Wan (C1, C2, M1, M2, M3 & M4)
 3. WQM water quality monitoring on mid-flood and mid-ebb tides at Ko Lau Wan (C1, C2, M1, M2, M3 & M4) and Wong Shek (C1, C2, M1 & M2)

APPENDIX IX

Master Construction Programme

Master Programme

#.	Task Name	Doction	Slari	Pine:	Profeserors	তা প্ৰত বিভাগ কৰিব কৰিব কৰিব কৰিব কৰিব কৰিব কৰিব কৰিব
Conuncacement of the Wor	rks	I day	Mon 64/11/15	Mon #4/£1/25		1
Completion of Section 1 (W)	ong Shel; Public Pier)	I day	Sum 06/8/6	Sun 06/8/6		
Completion of Section 2 (Ka	Lan Was Public Pier)	I day	Sun 96/8/6	Sun 06/8/6		
Preliminary						
Establishment of Englar	er's Principal Site Office	994 days	Tue 04/11/16	Mou 67/8/6		
Submission and appro	oval	21 days	Tue 04/11/16	Mon 94/12/6		6 (1111/11113)
Provision		8 days	Tue 04/12/7	Tue 04/12/14	8	7 11001
Servicing during cons	truction period	600 days	Wed 04/12/15	Sun 06/8/6	,	
Servicing during main	ntenance period	364 days	Mos 06/8/7	Sun 07/3/5	8	**************************************
Decomplissioning		I day	Mon 07/8/6	Mon 07/8/5	4	
Secondary Office		582 days	Mon 05/1/3	Mon 06/8/7		THE VINE HOUSE SALES OF THE SECOND SE
Suhmisside and appro	ival	E5 days	Mon. 05/1/3	Mon 05/1/17		13 (303333)
Provision		28 days	Tue 05/L/18	Mon 05/2/14	12.15	13 (1616) (1616)
Servicing		538 days	Tue 05/2/15	Sun 06/8/6	и	1 · · · · · · · · · · · · · · · · · · ·
Decomnissioning	* * * * * * * * * * * * * * * * * * * *	1 day	Mon 06/8/7	Mon 06/8/7	4	и бизнојского положени и положени
Provision of Contractor	s accommodation	602 days	Man 04/12/13	Sun 06/8/6		
Enlial survey		20 days	Wed 04/12/15	Men 05/1/3		is diminimized in the control of the
Erection of boarding an	d project significant at Por. A	34 days	Mon #8/1/31	Sat 05/3/5	13	17 (10) (1944)
Erection of boarding an	d project signboard at Por. B	13 days	Mon 05/2/21	Sat 05/3/5	6	18 greagestathateu
Application and Installat	fion of dectrical system	75 days	Pri 04/12/31	Tue 05/3/15		10 (DAXIXI)
	time of water supply system	75 days	Sun 05/1/16	The 05/3/31		50 LANGUAGE MATERIAL PROPERTY AND ASSOCIATION AND ASSOCIATION ASSO
Application and installat		75 days	Sun 05/1/16	Tho 05/3/31		21 6WGMERRAREST TERREPORTED
Notification of parties in		31 days	Wed 04/12/1	Fri 04/12/31		22 (ICHIGINERINI MARININI MININI MINI
	ation of Marine Department Notice	71 days	Fri 04/12/17	Fri 05/2/25		23 (500-500) (1929) (33)
for Wong Shek			B11 04/12/17	F## (12/2/25		24 1000 000 100 100 100 100 100 100 100 1
Application for proceeds for Ko Lan Wan-	ation of Marine Department Notice	65 days	Pri 04/12/17	Sat 05/2/19		32 TAIREADUANAINIATA
Environmental Monitori	ng	658 days	Mon 04/11/15	Sun 46/9/3		20 🗸
Submission and appre	eval of ES and IC (Env)	44 days	Mon 04/11/15	Tue 04/12/28		n harmestanden.
Endorsement of EACH	A рюдеваl	12 days	Wed 04/12/29	Sum 05/1/9 3	<i>E</i> 7	4 · 1 · 1 · 1 · 1 · 1 · 1 · 1 · 1 · 1 ·
Baseline water quality	monitoring	26 days	Mon 05/1/t0	Fri. 05/2/4	ėš · · · · · · · · · · · · · · · · · · ·	28 \$19519
Preparation and appro	val of baseline report	21 days	Sat 95/2/5	Fri 05/2/25	67	29 (1000000000000000000000000000000000000
Impact monitoring		527 days	Snt 05/2/26	Sain 06/8/6	sq	30 ((133321131)
Post-construçãos mai	titoring	28 days	Mon 06/8/7		54,100,702	Trincial material and the control of
Section 1 (Wong Stick Public						
Temporary cover to exist		[21 days	Man 04/11/15	Tue 05/3/15		
Design and ICE check		66 days	Men 04/11/15	Wed 05/1/19		MA A DEMANDER OF THE PROPERTY
issaida ina ista finere		oo mea	20020 (MC11213)	M60 03:1/19		WSDRUNGDERUNGARION .
Facility : CW/2000002 stor benefic the EVerydon 2 c	Nound Tak WWW.	Ragess	SPANISH NAME	Summery	(V)	Creical Took (Soc 1 A To 1992/98/98/98/98 Cetter! Took (Soc 2) 1992/98/98/98
	Split	Compensated by	ilesono 🃤	Chargerion M	filestone 🛧	Critical Trade (Sec. 1)

Master Programme

	Task Mrns	Dannice	Stact	Finish	Predesensives	0) Mos 00 Dec 05
	Submission for Engineer's comment	30 days	Thu 05/1/20	Fri 05/2/18	35	19 PA CONTROL OF THE PROPERTY
	Exection	20 days	Sat 05/2/19	Thu 05/3/10	36	37 (2/7/777)
	Certified by ICE and commissioning	5 days	Pri 05/3/11	Tue 05/3/15	12	»ē
	Provision of temporary berth	192 days	Man 04/11/15	Wed 05/5/25		39 (V) HANNEL THE REPORT OF THE PROPERTY OF TH
	Dusign and ICE checking of temporary both	80 days	Mon 04/11/15	Wed 05/2/2		40 (2072) 2021 2021 2021 2022 2022 2022 2022 20
	Submission for Engineer's comment	41 days	Thu 05/2/3	Tue 05/3/15	10	41 1003333344 (198333343)
	Piling	40 days	Wod 05/3/16	Sun 05/4/24	- 34,39,23,41,38	42 8000000000000000000000000000000000000
	Deck construction and installation of fenders	25 days	-Mon 05/4/25	Thu 05/5/19	17	13 177,177777.
	Relocation of navigation light by Marine Dept.	66 days	Wed 05/3/16	Fel 05/5/20		H (V) PROGRAMMA AND MANUAL AND MANUAL (V)
	Application to Marins Department	65 days	Wed 05/3/16	The Q5/5/19		45 INTERNATIONAL STATEMENT AS A STAT
	Relocation works	l day	Pri 05/5/20	Pri (15/5/20	43,45	46 (
	Certified by ICE, testing and contributioning of berth	5 days	Sat 05/5/21	Wed 05/5/25	16	17 tz ₁
	Ground Investigation	110 days	Wed 04/12/29	Sun 05/4/17		48 (*) ASABAGUA PEREN SAN SAN SAN SAN SAN SAN SAN SAN SAN SA
	Submission for Engineer's comment	59 days	Wed 04:12:29	Pri 05/2/25		49 [27:00:00:00:00:00:00:00:00:00:00:00:00:00
ं	Ground investigation works on site	20 days	Sat 05/2/26	Thu 05/3/17	19,34,34	o tourners)
	Preparation and approval of reports	10 days	Pri 05/3/18	Sun 05/3/27	- 56	51 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
	Submission of reports and determine pile founding levels	21 days	Moii 05/3/28	Sim 05/4/17	.31	22 (10000000)
	Piling for permanent pier	282 days	Sat 05/1/1	Sun 05/10/9		53 💎
	Compiliation of method statement for pring	33 days	Sat 05/1/1	Wed 05/2/2		SA PREPERINTALISMENT
	Submission for Engineer's comment	112 days	The 05/2/3	Wed 05/5/25	14	of the man and the contract of
	Vertical preliminary pile and lesting	15 days	Thu 05/5/26	Thu 0.5/6/9	47,52,55,127	26 28
. !	Vertical main piles using land plant (E1, H4, E2, H2)	30 days	Tue 05/6/28	Wed 05/7/27		
	Vertical main piles (A11, B8, B11, C8, C11, D8, D11)	18 days	Sun 05/6/19	Wisd 05/7/6	128	
,	Temporary platform for raking pile	21 days	Thu 05/7/7	Wed 05/7/27	13	
1	Vertical main piles (remaining 14 nos.)	35 days	The 05/7/7	Wed 05/8/10	18	
1	Raking preliminary piles and testing (B10)	15 days	Thu 05/7/28	Thu 05/8/11	\$9,59	
,	Ralang main piles (15 nos)	44 days	Fri 05/8/12	Sat 05/9/24	64	
i	Pyle test for main piles	L5 days	Sun 05/9/25	Sun 95/10/9	62	
	Construction of pile cap and deck	212 days	Fri 05/6/10	Sat 06/1/7		
	Submission and approval of precast yard	61 days	Fri 05/6/10	Tue 05/8/9		
6	Casting of precest units at precess yard	61 days	Wed 05/8/10	Sun 05/10/9	65	
	Design and ICE checking of falsowork for alle cap and deck	62 days	Sun 05/7/10	Fri 05/9/9	(
	construction					
V:	Submission of calculation and method statement for Engagese's approval	30 daya	Sat 05/9/10	San 05/10/9	07	
7	Erection of talsowork for installation of precast units	20 days	Mon 05/10/10	Sat 05/10/29	08,03	

Master Programme

TO	Task Menn.	Dication	S.nt	Finiti,	Prodocessors	WO W/2 (#41 W) IV	24 [45] 24 [45] [45] [45] [45] [45]	950 04.00 04
	Installation of precast units with in-situ pite caps.	60 days	Mon 05/10/10	Thu 05/12/8	66,68,63	The state of the s		State
	Casting of in-situ pier dock	30 days	Fyl 05/82/9	Sat 06/1/7	76,78	11		
	Construction of hollards	30 days	Fri 05/12/9	Sat 06/1/7	70		;	
1	Installation of corresion monitoring system	91 days	Sun 05/10/9	Sat 06/1/7				
	Approval of specialist contractor and method statement	61 days	Sun 05/10/9	Thu 05/12/8				
i	Installation of corresion monitoring system	30 days	Fri 05/12/9	Sal 06/1.77	70,74			
	Roof cover system	272 days	Tue 05/8/9	Sun 06/5/7				
1	Approval of specialist contractor	61 days	Tue 05/8/9	Sat 05/10/8		1 1		
i	Submission of weekshop drawings for connection details with deck	61 days	Sen 05/10/9	Thu 05/12/8				
,	Material submissions	91 days	Sun 05/10/9	Sat 06/1/7	77			
i	Submissacu of weakshop drawing for remaining roof system	91 days	Sun 05/10/9	Sat 06/1/7	73			3
i	Cerastruction of steel works	60 days	Sun 06/1/8	Wed 06/3/8	71,80,79			:
1	Erection, of roof covers	60 days	Thu 06/3/9	Sum 06/5/7	a1	7		
Ĵ	Marrying-in to landside	121 days	Wed 06/3/8	Thu 06/7/6	-	1		
- 1	Application of Excavation Permit	90 days	Wed 06/3/8	Mon 96/6/5	į	;		
	Site works	31 days	Tue 06/6/6	Thu 06/7/6	84,31	9		
•	Electrical system, CLP meter box and lighting system	220 days	Mon 05/10/10	Wed 06/5/17				1 .
	Approval of specialist centractor	30 days	Mon 05/10/10	Toe 05/13/8				
	Ligitson with CLP and EMSD	60 days	Wod 05/10/9	Sat 06/1/7	87			
	lussallation	120 days	Sun 06/1/8	Sun 06/5/7	71,86	1		
	Testing	10 days	, Mon 06/5/8	Wed 06/5/17	я9			
	Construction of floor finish	121 days	Wed 06/3/8	Thu 06/7/6				
	Waterial submissions	61 days	Wed 06/3/8	Sun 06/5/7				1
•	Site works	60 days	Mon 06/5/8	Thu 06/7/6	82.92			
	Construction of hand ralling, seating beaches and notice	150 days	Tue 06/2/7	Thu 86/7/6				
	boards Material subsuission	60 days	Tue 06/2/7	Pri 06/4/7	+			
	Construction	90 days	\$31.054/8	Tlot 05/7/6	7136			
a l	Iuxiallation of fender system	190 days	Thu 05/12/29	Thu 06/7/6				
GR.	Maiorial submission	31 days	Thu 05/12/29	Sat 06/1/28				
20	Ordering of material	59 days	Sun 06/1/29	Tue 06/3/28	, pd			
4:	Site works	LCG days	Wed 06/3/29	Thu 06/7/6	71,99			
pol	Relocation of navigation light by Marine Dept.	92 days	Fri 06/4/7	Fri 06/7/7				
Dg	Application to Marine Department	91 days	Pri 06/4/7	Thu 06/7/6				

		************	COMMISSION CONTRACTOR		Page 3					- 100
Visia Regimmer Visita 11	Solit		Communement Milestone	Completion Milestone		Cotical York (See 1)	VIIIIIIII	Maintenance Period	TERROTECTURE	(a)
Contraction (CV200849)	Kontal Tøsk	MARGINE DE LA COMPANION DE LA	Progress	Summeny		Critical Task (Sec 1 & 2)	599300000000000000000000000000000000000	Critical Task (Sec 2)	2012.00.00	10

Master Programme

Contractor: Kin Shing Construction Co. Ltd.
Commencement Date: 15th Nov 2004
Completion Date: 6th Aug 2006
Programme Date: 21st Feb 2005

	Task Mann:	Destion	Stact	Pinst:	Profession	M Nov
	Relocation	1 day	Fyi 06/7/7	Pri 06/7/7	100,90,83,88,162,96	ESSESSED 1997 1997 1997 1997 1997 1997 1997 199
Š	Commissioning of the pler	1 day	Sat 06/7/8	Sat 06/7/8	inj	
	Demolition of the temporary berth and the existing pier	151 days	Thu 06/3/9	Swn 06/8/6	100000000000000000000000000000000000000	
	Survey of existing structures	31 days	Thu 06/3/9	Sat 0G/4/8	ľ	
	Design and ICI; checking of demolition plan	61 days	Sun 06/4/9	Thu 0666/8	106	
	Submission for Engineer's comments	30 days	Fri 06/6/9	Sat 06/7/8	103	
	Obtain consent from Country and Marine Park Authority	30 days	Fri 06/6/9	Sat 06/7/8	107	
	Domolinar	29 days	Sun 06/7/9	Sun 06/8/6	108,109,168	
	Minintenance Period for the Works	365 days	Mon 068/7	Mon 07/8/6	110	
5	ection 2 (Ku Lau Wan Public Pier)	1				
	Cural Survey	626 days	Mon 04/11/15	Wed 86/8/2		113 (V) SHADANION THE REPORT OF THE PROPERTY O
	Submission and approval of specialist and method statement	73 days	Мон 04/11/15	West 05/1/26	1	TO A THE PERSONAL PROPERTY OF THE PERSONAL PRO
	Initial consistences and approval by AFCD	18 days	Sun 05/2/20	Wed 05/3/9	(14,25	222222 au
	Coral translocation	4 days	Thu 05/3/10	Sun 05/3/13	113	116(2)
	Post translocation survey	4 days	Mon 05/3/14	Thu 05/3/17	rie	lu to
	Post pier construction survey	15 days	Wed 06/7/19	Wed 06/8/2	397	
	Temporary cover to existing pier	123 days	Mon 04/11/15	Thu 05/3/17		119 (V) MONTHER DE PROPERTIE DE LA CONTRACTION DEL CONTRACTION DE LA CONTRACTION DEL CONTRACTION DE LA
	Design and ICE checking	66 days	Мол 04/11/15	Wed 05/1/19		2011/10/2012/2012/2012/2012/2012/2012/2
1	Suberissen for Engineer's connuent	30 дауя	Thu 05/1/20	Fci 05/2/18	130	121 55.0355.0353
	Effection	23 days	Sat 05/2/19	Snt 05/3/12	121	122 25/27/27/27
1	Certified by ICE and commissioning	5 days	Sun 05/3/13	Thu 05/3/17	122	121 \$3
:	Provision of temporary berth	247 days	Mon 04/11/15	Tue 05/7/19	1	124 W AMERICANA MANAGEMAN AND SERVICE SERVICE STRUCTURES OF THE SERVICE SERVICE AND SERVICE SE
	Design and ICB electing of temporary berth	80 days	Мон 04/11/15	Wed 05/2/2		125 GENERALE SECTION OF THE PROPERTY OF THE PR
	Submission for Engineer's conument	81 days	Thu 05/2/3	Sun 05/4/24	125	126 5000000000000000000000000000000000000
,	Piling (phase 1)	31 days	Mon 054/25	Wed 05/5/25	123.126,117,23,30,25,42	127 20275255523255
	Piling (Phase 2)	9 days	Fri 05/6/10	Sat 05/6/18	56	
9	Deck construction and installation of fenders	25 days	Sun 05/6/19	Wed 05/7/13	128	
· į	Relocation of navigation light by Marine Dept.	81 days	Mon 05/4/25	Thu 05/7/14		190 💎 135-94
	Application to Marine Department	80 qa/z	Mon 05/4/25	Wed 05/7/13		10 (Nejerministration) et
:	Relocation works	1 day	Thu 05/7/14	Thu 05/7/14	129,331	
3	Certified by ICE, testing and commissioning of berth	5 days	Pri 05/7/15	Tue 05/7/19	132	
: :	Demolition of part of the existing pier	115 days	Mon 05/4/18	Wed #5/8/10		134 (V) DALLA BERNA ESSER REPORTERATION
5	Survey of existing structures	31 days	Mon 05/4/18	Wed 05/5/18		12 481393333333331
	Design and ICE checking of demolition plan	32 days	The 05/5/19	Sun 05/6/19	.133	Tanana.

Page 4

Master Programme (Version 2)


44151.0,0	Split	Ониневаетия 3	ditestens	Completi	en Milesens Page	Offical Task (Sec. 1)	WHITE COLOR	Mrantonisce Period	EUDEULU.			
LIZE I	Service North Tick REFRESTITION	Poligical	90 men (1)	Sicratery	(Oritical Trak (Soc 1 & 2)		Critical Test (Sec 2)	STATISTICS.			
	Construction	50 days	Tue 06/4/18	Tue 06-6/6	158,370			- :	11		1	
	Material submission	60 days	Pri 06/2/17	Man 06/4/17							:	:
	Firesning	110 days	Fri 06/2/17	Tue 06/6/6						0.0	1	
	Concrete structure	50 days	Mon 06:2/27	Mon 06/4/17	162		\$0				1	-
1	Construction of villa	110 days	Pri #6/2/17	Tue 06/6/6						1	i	
	Justal zhou el concesen monitoring system	25 days	Thu 06/2/2	Sun 06/2/26	141,165	 <u> </u>					9	
	Approval of specialist contractor and method statement	60 dnys	Sun 05/12/4	Wed 06/2/1		 i		:	11		i	93
	Installation of corresion monitoring system	85 days	Sun 05/12/4	Sun 06/2/26								
	Construction of hollands	25 days	Thu 06/2/2	Sun 06/2/26	161	 1	1	1	11			
	Cassing of in-situ pier dock	25 days	Thu 06/2/2	Site 05/2/26	161,114					1		
• •	Installation of precast units with in-situ pile caps.	55 days	Fri 05/12/9	Wed 06/2/1	157,154				11			ı
	Election of fulsework for installation of precast units	20 days	Ari 05/12/9	Wed 05/12/28	159,154	 -						
	construction Submission of calculation and method statement for Engineer's approval	30 days	Wod 05/11/9	Thu 05/12/8	159							
-	Design and ICE checking of falsework for pile cap and deck	60 days	Sat 05/9/10	Tue 05/11/8	1	 •						
	Casting of precast units at precast yard	60 days	Man 05/10/10	Tau 05/12/8	156							
	Submission and approval of process yard	60 days	Wed 05/8/10	Sat 05/10/8	1		- 9		1.0			
1	Construction of pile cap and deck	201 days	Wed 05/8/10	Sun #6/2/26	- 1				1			
	Pile tests for main piles	15 days	Thu 05/11/24	Thu 05/12/8	131,153							
	Raking main piles (remaining 9 nos)	33 days	Sat 05/10/22	Wed 05/11/23	152				;			
	Raking preliminary piles and testing	Fő days	The 05/10/6	Fri 05/10/21	150,62				-			11
	Vertical mais pile (remaining 15 nos)	45 days	Thu 05/9/15	Set 05/10/29	149	 :						
	Temporary platform for raking pite	21 days	The 05/9/15	Wed 05/10/5	149	-		;	:	63		
	Verneal main piles (EL,E4,D L,D4,CL,C4)	20 days	Fri 05/8/26	Wed 05/9/14	143				1			
	Vertical preliminary pile and testing	15 days	Thu 05/8/11	Thu 05/8/25	147,139,65,144							
	Submission for Engineer's conuncut	189 days	Thu 05/2/3	Wed 05/8/10	146			144 (33333053	<u>ekoninanennanyi);</u>	ULTURE MEMBERS AND	errandres est	33333
	Compilation of method statement for piling	33 days	Sat 05/1/1	Wed 05/2/2			145 (322233)					
	Pfiling for permanent pier	342 days	Sat 05/1/1	Thu 05/12/8			145 (*) 3641918	ALICAN PROPERTY.	DECEMBER OF STREET	A Hilliam Co.	amenin linearing	.00000
	Submission of reports to determine pile founding levels	20 days	Sun 05/4/17	Pri 05/5/6	143		0.0		11	144 (\$25)(65)	(E)	
	Preparation and approval of reports	(O days	Thu 05/4/7	Sut 05/4/16	140		:			143 (2223)		٠.
	Ground investigation works on sile	20 days	Pri 05/3/18	Wed D5/4/6	141,50,117		1		142 (11111)	3232H		
	Submission for Engineer's comment	68 dinys	Wed 04/12/29	Sun 05/3/6			141 #\$2253423411	TOTAL PROPERTY.		:		
	Granud investigation	129 days	West 04/12/29	Pri 05/5/6			140 W 300000000		MANUFACTED PROPERTY AND PROPERT	unatatet	K(V)	
	Demolition	22 days	Wed 05/7/20	Wed 05/8/10	133,138,197					1		
	Ciarison with local residents	30 days	Mon 05/6/20	Tise 0.5/7/19	135		:			:		


Master Programme (Version 2)


1	Cast Name	Durton	Start	Finish	Preile; estates	10 May 10 Doo 10 Jan 10 To 10 May 10
	Construction of walking cover 1 & 2	245 days	Wed 05/10/5	Tue 06/6/6		
	Approval of specialist contractor	60 days	Wed 05/10/5	Sat 05/12/3		
	Submission of workshop drawings for connection details with deck	60 days	Sun 05/12/4	Wed 06/2/1	177	
	Material submissions	85 days	Sun 05/12/4	Sun 06/2/26	173	
	Submission of workshop drawing for remaining roof system	85 days	Sun 05/12/4	Sun 06/2/26	179	
	Construction of steel works	50 days	Moit 06/2/27	Mon 06/4/17	176,102,175	
	Frection of roof covers	50 days	Tue 06/4/18	Tue 06/6/6	173	
	Electrical system, CLP meter box and lighting system	200 clays	Tue 05/11/29	Frt 06/6/16		
	Approval of specialist contractor	30 days	The 05/11/29	Wed 05/12/28		
	Linison with CLP and EMSD	60 days	Thu 05/12/29	Sun 06/2/26	185	
	lastallation	100 days	Mon 06/2/27	Tue 06/6/6	162,181	
	Testing	10 days	Wed 06/6/7	Pri 06/6/16	182	
	Construction of Boor finish	130 days	Thu 06/3/9	Sun 06/7/16		
	Material submissions	90 days	Thu 06/3/9	Tac 06/6/6	1	
	Site works	40 days	Wed 06/6/7	Sun 06/7/16	170,185,171	
	Construction of hand railing, senting benches and notice	IS# days	Pri 06/2/17	Sun 06/7/16		
	Material submission	60 days	Fri 06/2/17	Mon 06/4/17		
	Construction	90 days	Tue 06/4/18	Sens 06/7/16	183	
	Installation of feuder system	190 days	Sun 06/1/8	Sun #6/7/16	†	
	Material submission	31 days	Sun 06/1/8	Tue 06/2/7		
	Ordering of material	59 days	Wed 06/2/8	Fri 06/4/7	191	
	Site weeks	100 days	Sat 06/4/8	Sun 06/7/16	192	
	Relocation of navigation light by Marine Dept.	92 days	Mon 06/4/17	Mon 06/7/17		
	Application to Marine Department	91 days	Mon 06/4/17	Sunt 06/7/16		
	Relocation	1 day	Mon 06/7/17	Mon 06/7/17	183,193,195,386.169	
	Commissioning of the pier	1 day	Tue 96/7/18	Tue 66/7/18	196	
	Demolition of the temporary berth and the existing pier	[41 days	Sun #6/3/19	Sun 06/8/6		
	Survey to existing structure	31 days	Sun 06/3/19	Tue 06/4/18		
	Design and ICE checking of demolition plan	61 days	Wed 06/4/19	Sun 06/6/18	199	
	Submission for Engineer's comments	30 days	Mon 06/6/19	Tue 06/7/18	2860	
	Liaison with local residents	30 days	Mon 06/6/19	Tue 06/7/18	200	
	Demailtion	19 days	Wed 06/7/19	Sum 06/8/6	193,242,284	
	Maintenance Period for the Works	365 days	Mon 06/8/7	Mon 07/8/6	200	

Contractor: Kin Shing Construction Co. Ltd. Master Programme Contract No.: CV/2004/02 Commencement Date: 15th Nov 2004 Reconstruction of Wong Shek and Completion Date: 6th Aug 2006 Ko Lau Wan Public Piers Programme Date: 21st Feb 2005 25 to 10 Sep. 12 10 Se A STANSFALL SERVICE SERVICE SERVICE OF SERVICE SERVICE OF SERVICE SERV 32 THREE PARTY NAMED IN CHECHE ZUE STREETHER PARCE Summary Rennd Tass 01 mine: No. CV-2004-02 Missy Proplantine (Mersing 2) Critical Treix (See 1) 2222222222 Ministrance Pedial THE DOMESTICE Commercement Mileston: Completion Milestone Page?

Contractor: Kin Shing Construction Co. Ltd. Master Programme Contract No.: CV/2004/02 Commencement Date: 15th Nov 2004
Completion Date: 6th Aug 2006
Programme Date: 21st Feb 2005 Reconstruction of Wong Shek and Ko Lau Wan Public Piers Service of the control of the contro ST LISTERS THERE e Cremment to the mountaine THE STATES AREAS ASSESSED THE REPORT OF THE PROPERTY OF THE PR SSECTOR CONTRACTOR CONTRACTOR CONTRACTOR * THE STREET WELLIAM THE PARTY OF OF THE PROPERTY OF THE PROPERTY OF THE PARTY 68 EDILLIMINI ы Critical Task Gre 1 & 2) 12000000000 Critical Task (Sec 2) GREEN PROPERTY PROPERTY Namil Tak Christian No.: CV72034912 Mester Programmy (Volume 2: VIZZZZZZZZZZ Mairienones Pocio: MEHIDIGH Сонтинесталі Модетола Completion Makesture Critical Task (Sec 1)







Contract No.: CV/2004/02 Contractor: Kin Shing Construction Co. Ltd. in Master Programme Reconstruction of Wong Shek and Commencement Date: 15th Nov 2004 Ko Lau Wan Public Piers Completion Date: 6th Aug 2006 Programme Date: 21st Feb 2005 173 PARTAGRAPHANTAN AND THE STREET TO STREET 124 Terrenterenterenterenterenteren III TOTA PHOTO CONTINUE DE LA CONTINUE DE 176 Terrormiorizacionistratorio electronistratori 190 CHERRISHERS (2) (113650152751501616176161761617616161 191 (83333333333333333) 199 (302819)033981583 200 (THEORYGENSENDENDED PROGRAMMENTS) 201 THERESENEES m tumminim VIIII 108 🗽 Ten ruminemounde Santannanians Louis (Sec. 1 & 2) | \$25,500,000 | Critical Task (Sec. 1 & 2) | \$25,500,000,000 | Critical Task (Sec. 2) Compile No.: CV/2024/09 Mario Programme (Version O Split Commencement Milestene Coughton Milestore VIIIIIIIII Micileature Pariod distribution; Page 12