#### FUGRO TECHNICAL SERVICES LIMITED

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852-2450 8233

 Fax
 : +852-2450 6138

 E-mail
 : matlab@fugro.com.hk

 Website
 : www.fugro.com

# MateriaLab

#### Drainage Services Department, Contract No. DC/2006/01 Drainage Improvement Works in Sai Kung

Environmental Monitoring and Audit Report for November 2008

Client: Sum Kee Construction Limited

MateriaLab Ref. No.: 075117EN80638

	Prepared by :Calvin Sze	
	Checked by	
	John Ho	
The copyright of this docu	iment is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.	

#### CONTENTS

- 1. Executive Summary
- 2. Introduction
- 3. General Review
- 4. Construction Phase Environmental Monitoring
- 5. Construction Site Environmental Audit
- 6. Summary of Complaints, Summons and Successful Prosecutions
- 7. Works Programme for December 2008
- 8. Monitoring Schedule for December 2008
- 9. Comments and Conclusions for November 2008

#### APPENDICES

Appendix 1	Environmental Mitigation Measures
Appendix 2	Waste Management Guideline
Appendix 3	Environmental Mitigation Measures Implementation Schedule
Appendix 4	Data for Water and Noise Monitoring
Appendix 5	Graphical Presentation of Water and Noise Monitoring Data
Appendix 6	Event Action Plan for Air, Noise and Water Monitoring
Appendix 7	Equipment Details
Appendix 8	Figures
Appendix 9	Work Program

#### TABLES

Summary of Monitored Parameters
Action and Limit Level for Air Quality
Action and Limit Level for Construction Noise
Action and Limit Level for Water Quality
Environmental Monitoring Schedule for this Reviewed Month
Air Quality Monitoring Stations
Noise Level Monitoring Stations
Summary of Non-compliance for Water Quality
Environmental Monitoring Schedule for the Forthcoming Month

#### FIGURES

Location of Project Site
Project Organization Structure
Organization Chart of Site Environmental Team
Location of Environmental Air, Noise and Water Monitoring Stations

## 1. Executive Summary

The requisite construction works for the Drainage Services Department Contract No. DC/2006/01 Drainage Improvement Works in Sai Kung has commenced constructional activity. It was of main concern to ascertain if there was any undesirable effect of the construction activities on the air quality, noise level and water quality over the construction site and on nearby designated sensitive receivers. Impact environmental monitoring on noise level and water quality was undertaken throughout this review period to acquire data for accessing any potential impact associated with the construction activities on the environment.

## <u>Air Quality</u>

Ad hoc air quality monitoring at the project site will only be conducted by ET when instructed by the ER/IC(E) or on receipt of complaint. Nonetheless, the Contractor was advised to be vigilant of any dusty activities and implement prompt dust suppression measures as necessary at potential dust generation areas as to alleviate the contribution of on-going construction activities to a minimum.

#### Noise Level

Noise level monitoring at the project site was conducted on  $4^{th}$  to  $27^{th}$  November 2008 on eight occasions during this reporting period. Monitoring comprising of one set of L<sub>10</sub>, L<sub>90</sub> and Leq(30min) measurements was undertaken on each weekday monitoring date.

The monitoring results indicated that the measured noise levels were well below the Limit Level of 75dB(A) during daytime on normal weekdays. Construction sourced activity was not considered influencing any nuisance impact to the sensitive receivers. Noise emanating from vehicular road traffic was found to be the major influential factor dominating the environment.

#### Water Quality

The water quality monitoring comprising monitoring of dissolved oxygen level, dissolved oxygen saturation, water temperature, turbidity, suspended solids and pH were conducted on two days per week at four downstream monitoring stations (W2, W3, W5 and W7). Impact water quality monitoring in this reporting month was carried out from 4<sup>th</sup> to 27<sup>th</sup> November 2008. Non-compliance events of turbidity and / or suspended solids were recorded on 4, 6, 18, 20 and 25 November 2008. The causes of exceedance were attributable to (1) Surface runoff along the river channels after raining and (2) Prevailing water quality in which soil deposited along the riverbed brought up into the existing water body under the influence of tidal effect and natural seasonal variations. The Contractor was urged to implement necessary mitigation measures so as to minimize the impact on the water body.

#### Complaints

As far as the complaint on the construction work in respect of environmental protection and pollution control was concerned, there was no complaint received during this reviewed session.

Since the commencement of the captioned project. There were one verbal and seven documented complaints received by the Contractor and the Engineer.

#### Waste Management

For dealing with wastes generated at the site, the contractor has been advised to follow the guideline in Appendix 2.

#### Impact Prediction Review

Construction activities of diversion culvert, minipile, flood wall, grasscrete, gabion wall and retaining wall will proceed in December 2008. It is forecasted that these works may impose slight degree of air, noise and water impact on the sensitive receivers. The Contractor was hence advised to implement necessary mitigation measures and effective surveillance program so as to prevent deterioration of the existing environment.

# 2. Introduction

This monthly report reviews the progress of the environmental monitoring and audit work associated with the construction works for contract number DC/2006/01 Drainage Improvement Works in Sai Kung for November 2008 and forecasts the activities for December 2008. The monitoring results for noise and water parameter along with their graphical plots are shown in Appendix 4 and Appendix 5 respectively.

#### 3. General Review

#### 3.1 Background

The Drainage Services Department (DSD) of the Hong Kong Special Administrative Region Government has commissioned the drainage improvement works in Sai Kung under Contract No. DC/2006/01.

The location of the project site is shown in Figure 1.1of Appendix 8.

The project commence in July 2007 with the duration of the contract for the civil works approximately 24 months and scheduled for completion in July 2009.

The Contract for the construction works under Contract No. DC/2006/01 was awarded to Sum Kee Construction Limited.


MateriaLab Division of Fugro Technical Services Limited, was requested by Sum Kee Construction Limited to carry out the environmental monitoring and audit (EM&A) in connection with the project works.

The major works items under this contract comprise the following:


- (A) Sai Kung River and Sha Ha Culvert :
- (i) Construction of approximately 150m long of trapezoidal using gabion lining with planting pits and natural substrates and rip-rap bedding; and
- (ii) Construction of approximately 280m long three cells 3m x 3m culvert to connect sai Kung River to the downstream box culvert.
- (B) Ho Chung Channel :
- (i) Construction of approximately 300m long of trapezoidal using gabion lining with planting pits and natural substrates and rip-rap bedding; and
- (ii) Construction of approximately 350m long of rectangular channel by bored pile with natural substrates and rip-rap bedding; and
- (iii) Reprovision of three pedestrian crossing;
- (iv) Reconstruction of existing vehicular crossing and weir arrangement adjacent to WSD to Ho Chung Lowland Pumping Station.
- (C) Pak Kong River :
- (i) Reprovision of one pedestrian and one vehicular crossing to 3-cell box culvert.
- (ii) Construction of approximately 100m long retaining walls to stabilize an existing river slope adjacent to the Hiram's Highway.

The project organization with respect to environmental protection works is shown in Figure 3.2, which indicates responsibilities and lines of communication of the various parties concerned. The organization chart of the Environmental Team is shown in Figure 3.3.





# Figure 3.3 Organization Chart of Site Environmental Team



## 3.2 Summary of Environmental Monitoring and Audit (EM&A) Requirements

The EM&A programme requires the monitoring of air quality, noise level and water quality at the pre-agreed monitoring stations prior to the commencement of construction activities at the project site. During the course of construction, impact monitoring of air quality, noise levels and water quality will be undertaken at the designated monitoring stations in accordance to the active site works area(s) in operation. The requisite monitored parameters are summarised in Table 3.1.

Environmental auditing on the monitoring data is to be undertaken via the establishment of a set of quality performance limits known as Action/Limit (AL) levels for the environmental parameters in concern to check against any exceedances.

The AL levels are summarised in Table 3.2, Table 3.3 and Table 3.4 and their derivations are detailed in the Baseline Environmental Monitoring Report.

Should the monitoring results indicate any non-compliance of the concerned Action/Limit (AL) levels, actions according to the event action plans for air, noise and water in Appendix 6 should be followed and appropriate environmental mitigation measures as shown in Appendix 1 are to be implemented to rectify the situation.

Advice in regard to the implementation status of the environmental protection and pollution control mitigation measures are shown in Appendix 3.

Parameter	Monitoring Items	Number of Stations	Frequency	Requirements
Ad hoc Impact Monitoring for Air	Total suspended particulates (TSP)	3	When required by the ER or IC(E) during the course of the works	1 x 24-hour sampling and 3 x 1-hour sampling
Noise	Daytime noise level of L <sub>Aeq</sub> (30min)	6	Once per week	1 x Leq (30 min.) between 0700 and 1900 on normal weekdays.
Water	DO, DOS, PH, Turbidity Temp, SS	4	Twice per week in the first three months, then once per week if no exceedances occur	A set of measurements on normal weekdays.

Table 3.1Summary of Monitored Parameters

## 3.3 Action and Limit Levels

#### <u>Air Quality</u>

The Action and Limit levels for 1-hour and 24-hour total suspended particulate (TSP) are formulated from the baseline monitoring data. The quality performance levels are shown in Table 3.2.

Location		1-hour TSP (μg/m³)		24-hour TSP (μg/m³)			
		Action Level	Limit Level	Action Level	Limit Level		
HCA	۹M	346	500	195	260		
PKA	٩M	293	500	160	260		
SKA	۹M	291	500	149	260		

#### Table 3.2 Action and Limit Level for Air Quality

#### Noise Level

The 'Action' and 'Limit' levels for noise is based on the number of complaints received during construction and the specified noise limits. The 'Action' and 'Limit' levels are shown in Table 3.3

#### Table 3.3Action and Limit Level for Construction Noise

Time Period	Action Level	Limit Level, dB (A)
0700-1900 hrs on normal weekdays	When one documented complaint is received	75*

\* - reduce to 70dB(A) for schools and 65dB(A) during school examination periods.

## Water Quality

The Action and Limit levels for the respective water quality parameters are formulated as follows:

Parameter	Station	Action	Limit
	W2	5	
DO in mg/L	W3	5	4
(mid-depth)	W5	6	4
	W7	5	
SS in mg/l (mid-depth)	W2	27	39
	W3	27	39
	W5	12	21
	W7	7	9
Turbidity in NTU (mid-depth)	W2	50	63
	W3	50	63
	W5	9	14
	W7	11	18

## Table 3.4 Calculated Action and Limit Levels

Remark:

1. For DO, Non-compliance occurs when monitoring result is lower than the limits.

2. For SS and turbidity, non-compliance occurs when monitoring result is higher than the limits.

## 4. Construction Phase Environmental Monitoring

4.1. Review of the Construction Phase Monitoring Programme

The schedule for the monitoring programme in this review month, November 2008 is shown in Table 4.1.

SUN	MON	TUE	WED	THU	FRI	SAT
						1
2	3	4 N,W	5	6 N,W	7	8
9	10	11 N,W	12	13 N,W	14	15
16	17	18 N,W	19	20 N,W	21	22
23	24	25 N,W	26	27 N,W	28	29
30						

 Table 4.1
 Environmental Monitoring Schedule For This Review Month

Legend: The sampling date is shaded

- N Noise Monitoring (1 x Leq 30 minute) at 6 locations in two days.
- W Monitoring of DO, DOS, turbidity, pH, temperature and SS at mid-water depth of W2, W3, W5 and W7
- 4.2 Monitoring Locations

Air Quality

Impact air quality monitoring is performed at three locations. The locations of the monitoring station selected as the nearest nearby air sensitive receiver is listed in Table 4.2 and shown in Figures 2.2, 4.1 and 4.2 of Appendix 8.

Designation	Air Quality Monitoring Station				
HCAM	At the side of Ho Chung Store on Ho Chung Road roadside				
PKAM	At the side of door No. 14 at Fung On Village, Tai Chung Hau				
SKAM	At the side of door No. 17 at Wang Kong Village				

Table 4.2 Air Quality Monitoring Stations

#### Noise Level

Impact noise level monitoring is performed at six locations. The locations of the monitoring stations selected as the nearest nearby noise sensitive receiver is listed in Table 4.3 and shown in Figures 3.2 and 4.2 of Appendix 8.

Designation Noise Level Monitoring Station				
HCM1	In front of door No. 5B, 1 <sup>st</sup> Lane at Ho Chung Village			
HCM2 In front of door No. 107 at Ho Chung New Village				
PKM1	At the side of door No. 14 at Fung On Village, Tai Chung Hau			
PKM2 In front of Green House Nursery at Pak Kong Riverside				
SKM1 In front of door No. 13 at Muk Min Shan				
SKM2	In front of Waste Recycling Site at Muk Min Shan			

#### Table 4.3 Noise Level Monitoring Stations

#### Water Quality

The monitoring work was carried out at the mid-water depth of the four impact monitoring stations downstream of the construction work, W2, W3, W5 and W7, at the Ho Chung River, Pak Kong River and Sai Kung River. The exact locations of the water quality monitoring stations are shown in Figures 4.1, 4.2 and 4.3.

#### 4.3 Monitoring Methodology

#### <u>Air Quality</u>

The 1-hour and 24-hour TSP levels are measured with a high volume sampler following the standard method as set out in the Title 40 of the Code of Federal Regulations (U.S.), Chapter 1 (Part 50), Appendix B.

The total suspended particulate is sampled by drawing air through a piece of conditioned and pre-weighed filter paper inside the high volume sampler at controlled flowrate of about 40-60 c.f.m. After sampling, the filter paper with the retained particulate is then kept in a plastic bag and transported back to the laboratory for further conditioning and weighing. The TSP level is calculated from the ratio of the mass of particulate retained on the filter to the total volume of air sampled.

#### Noise level

The impact noise monitoring is carried out at the six monitoring stations selected as the nearest nearby noise sensitive receiver (NSR). Measurement of one  $L_{Aeq}$  30min. should be conducted at each of the monitoring stations on one occasion every week during normal construction working daytime hours (0700 to 1900 hours) (Monday to Saturday).

Noise measurement should be made in terms of the A-weighted equivalent continuous sound pressure level (Leq) measured with an integrating sound level meter complying with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1).

Where a measurement is to be carried out at a building, the assessment point shall normally be at a position 1 metre from the exterior of the building façade. The assessment point shall be at a position 1.2 metre above the ground at a place other than a building.

Immediately prior to and following each noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurements agree to within 1.0 dB.

Noise measurement should not be made in the presence of fog, rain, wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10m/s.

## Water Quality

Water quality monitoring is carried out two times a week at the first three months at four downstream monitoring stations (W2, W3, W5 and W7). Dissolved oxygen level, dissolved oxygen saturation, water temperature, pH value and turbidity (NTU) are measured in-situ at the monitoring stations, while the suspended solids level is ascertained by laboratory analysis.

The parameters of in-situ measurements include water depth, dissolved oxygen (DO), dissolved oxygen saturation (DOS), turbidity level, pH value and water temperature. Water samples is collected by the water sampler and filled into HDPE bottles for laboratory determination of suspended solids. Bottles are filled up to the rim, capped tightly and labeled immediately. The samples are delivered to the laboratory as soon as possible for subsequent analysis.

#### 4.4 Monitoring Equipment

The equipment employed for the requisite monitoring and their respective updated calibration details are summarised in Appendix 7.

4.5 Summary of non-compliance of the environmental quality performance limit for November 2008

#### Noise Level

No non-compliance was record for the noise monitoring between 0700 and 1900 hours on normal weekdays. The range and variation of the daytime noise level were compliant to the limit level, which indicating that the construction noise did not engender significant nuisance to the sensitive receivers. Noise emanating from vehicular road traffic was found to be the major influential factor dominating the environment.

## Water Quality

Non-compliance regarding turbidity and suspended solids was recorded when compared with the established baseline criteria were reported in this review period. The summary of non-compliance is listed in Table 4.4.

Date	Location	Parameter	Level of Exceedance
04/11/2008	W7	Suspended Soilds	Action Level
06/11/2008	W7	Turbidity	Action Level
06/11/2008	W7	Suspended Soilds	Limit Level
18/11/2008	W7	Suspended Soilds	Action Level
20/11/2008	W7	Suspended Soilds	Action Level
25/11/2008	W2	Suspended Soilds	Action Level
25/11/2008	W7	Suspended Soilds	Limit Level

Table 4.4 Summary of Non-compliance for Water Quality

#### 4.6 Review of the events of non-compliance

Full compliance of noise level monitoring was recorded in this reporting period.

Regarding the non-compliance of water quality monitoring, the scenario was subject to (1) Surface runoff along the river channels after raining and (2) Prevailing water quality in which soil deposited along the riverbed brought up into the existing water body under the influence of tidal effect and natural seasonal variations.

## 5. Construction Site Environmental Audit

#### Site Audit

Site audit is necessary as to ensure:

- No unacceptable practice on site
- · Identification of potential impacts associated with construction activities
- Mitigation measures being properly implemented.
- Implementation of additional mitigation measures of necessary.

Environmental site inspection undertaken weekly by the Contractor's ET Team during this review month with the observations/ deficiencies summarised below:

#### Summary of recommendations:

- 1. Maintain site housekeeping. Regularly clear and dispose of construction and general waste in timely manner.
- Provide covering and bunding for temporarily stored stockpiles or exposed areas to prevent surface runoff (especially in rainy days) and minimise dust impact when necessary.
- 3. Keep regular water spraying on dry and exposed areas (e.g. haul road and access road) to prevent fugitive dust emission.
- 4. Provide sandbag barrier at site boundary areas to prevent possible runoff in rainy days.
- 5. Treat the discharged water properly before entering the river channels.
- 6. Stagnant water on site areas should be cleared regularly.
- 7. Provide water spraying when concrete breaking is conducting.
- 8. Enclose the active working areas near band with silt curtains / geotextile as necessary.
- 9. Clear the muddy water on haul road to prevent surface run-off discharging to watercourse.
- 10. Clear the oily matter at Pak Kong River (the source was originated from the upstream).
- 11. Deploy hardcore on haul road to suggest fugitive dust emission.
- 12. Clear the deposited soil in drainage channel.

## 6. Summary of Complaints, Summons and Successful Prosecutions

No complaints and summons in association of environmental performance and pollution control were registered in this reporting month.

Since the commencement of the captioned project. There were one verbal and seven documented complaints but no successful prosecutions received by the Contractor and the Engineer.

# 7. Works Programme for December 2008

The principal activities on site for December 2008 are updated and listed as follows:

- Construction of diversion culvert at Sha Ha
- Construction of gabion wall and grasscrete at Sha Ha
- Construction of retaining wall and flood wall at Ho Chung

## 8. Monitoring Schedule for December 2008

For the forthcoming period, water quality and noise level impact monitoring are to be conducted, with the monitoring schedule shown in Table 8.1.

14016-0.1										
SUN	MON	TUE	WED	THU	FRI	SAT				
	1	2 N,W	3	4 N,W	5	6				
7	8	9 N,W	10	11 N,W	12	13				
14	15	16 N,W	17	18 N,W	19	20				
21	22	23 N,W	24	25	26	27 N,W				
28	29	30 N,W	31							

 Table 8.1
 Environmental Monitoring Schedule for the Forthcoming Month

Legend: The sampling date is shaded

N - Noise Monitoring (1 x Leq 30 minute) at 6 locations in two days

W- Water Monitoring of DO, DOS, turbidity, pH, temperature and SS at mid-water depth of W2, W3, W5 and W7

## 9. Comments and Conclusions for November 2008

#### <u>Air Quality</u>

Ad hoc air quality monitoring at the project site will only be conducted by ET when instructed by the ER/ IC(E) or on receipt of complaint. Nevertheless, the Contractor should deploy necessary dust mitigation measures to reduce potential impacts from constructional works to a minimum, which include frequent water spraying at dust generation areas.

#### Noise Level

During this review month, noise levels around the project were compliant to the limit level with insignificant nuisance on the local environment. Construction sourced noise was not of prominent contribution whereby the surrounding environment which dominated by the vehicular traffic traversing the public roadways was registered.

#### Water Quality

During this reviewed month, non-compliances of turbidity and / or suspended solids were recorded on 4, 6, 18, 20 and 25 November 2008 according to the established levels. The causes were substantially attributable to (1) Surface runoff along the river channels after raining and (2) Prevailing water quality in which soil deposited along the riverbed brought up into the existing water body under the influence of tidal effect and natural seasonal variations. The Contractor was urged to conduct necessary mitigation measures so as to keep the disturbance on water quality to minimal levels.

MateriaLab Ref. No. :075117EN80638

Appendix 1

Environmental Mitigation Measures

## Air Quality Mitigation Measures

The Contractor shall be responsible for the design and implementation of these measures.

Below is a list of dust mitigation measures specified in the Contract specifications:

Work Area	Recommended Mitigation Measures
Sai Kung River	Twice daily watering of the work site with active operations (material
	handling and haul roads) when the weather and the work site are dry.
	Twice daily watering of the work site with active operations (material
Pak Kong River	handling and haul roads) when the weather and the work site are dry.
Fak Kung Kiver	Extensive watering of the haul roads (at least every two hours daily) to
	keep the haul roads in wet condition.
	Twice daily watering of the work site with active operations (material
Ho Chung	handling) when the weather and the work site are dry.
Channel	Extensive watering of the haul roads (at least every two hours daily) to
	keep the haul roads in wet condition.

- The dust control measures stipulated in the Air Pollution Control (Construction Dust) Regulation shall be incorporated in the contract specifications. These shall be implemented during construction in order to reduce dust impact to within the acceptable criteria of 500mgm<sup>-3</sup>. Typical control measures are:
- > skip hoist for material transport should be totally enclosed by impervious sheeting;
- every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction site;
- the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;
- where a site boundary adjoins a road, streets or other accesses to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit;
- all dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet;
- > all stockpiles of aggregate or spoil should be covered and water applied;
- the height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading; and
- the load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.

In addition, the speed of haul road traffic should be limited to 10 km per hour.

The following odour control measures are recommended in the EIA Report:

- > any odorous dredged material should be placed remote from air sensitive receivers;
- any odorous permitted stockpiled material should be removed within two days of work to reduce the amount of time available for decomposition; and
- > any odorous permitted stockpiled material should be covered with plastic tarpaulin sheets.

 If the above measures are not sufficient to restore the air quality to acceptable levels upon the advice of ET Leader, the Contractor shall liaise with the ET Leader on some other mitigation measures, propose to ER for approval, and implement the mitigation measures.

## **Noise Mitigation Measures**

The Contractor shall be responsible for the design and implementation of these measures:

- Use of quiet Powered Mechanical Equipment (PME)
- Use of movable noise barriers
- Use of temporary noise barriers

If the above measures are not sufficient to restore the construction noise quality to acceptable levels upon the advice of ET Leader, the Contractor shall liaise with the ET Leader on some other mitigation measures, propose to ER and IC(E) for approval, and carry out the mitigation measures

## Water Quality Mitigation Measures

The Contractor shall be responsible for the design and the implementation of these measures.

Below is a list of water mitigation measures specified in the Contract specifications :

#### Construction Phase

#### Channel Excavation Works

- Regarding to the impacts on water quality, it is very important to properly schedule the construction activities. The excavation works for the earth channel construction would be carried out along the three streams. Wet excavation should be reduced as much as possible. Due to the characteristics of narrow width and small water flow of the original channel, the excavation can be carried out in dry condition (even in wet season) by diverting the stream flow from upstream by a temporary drainage channel or narrowing the river/stream with a temporary earth bund or barrier. Containment measures such as bunds and barriers should be used within the river/stream to prevent water from entering the excavation area. The temporary drainage channel would be backfilled when the construction works are completed or the temporary diversion is no longer required. Although flooding of the proposed contaminant section seldom occurs during the dry season, the excavation would consider to temporarily stop when flood water enter the containment causing leakage of runoffs to stream water.
- To further minimise the leakage and loss of sediments during excavation, tightly sealed closed grab excavators should be employed in river sections where material to be handled is wet. Where material is dry and in non-river sections, conventional excavations can be used.

## Construction Run-off and Drainage

The site practices outlined in *ProPECC PN 1/94 "Construction Site Drainage*" should be followed as far as practicable in order to minimise surface runoff and the chance of erosion, and also to retain and reduce any suspended solids prior to discharge. These practices include the following items:

- Before commencing any site formation work, all sewer and drainage connections should be sealed to prevent debris, soil, sand etc. from entering public sewers/drains.
- Temporary ditches should be provided to facilitate run-off discharge into appropriate watercourses, via a silt retention pond.
- Boundaries of earthworks should be marked and surrounded by dykes or embankments for flood protection, as necessary.

- Sand/silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the Technical Memorandum standard under the Water Pollution Control Ordinance. The design of silt removal facilities should be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures should be inspected monthly and maintained to ensure proper and efficient operation at all times and particularly during rainstorms.
- Water pumped out from foundation excavations should be discharged into silt removal facilities.
- Careful programming of the works to minimise surface excavations for the drainage improvement works during the wet season. If excavation of soil cannot be avoided during the wet season, exposed slope surfaces should be covered by a tarpaulin or other means. Other measures that need to be implemented before, during, and after rainstorms are summarizeised in ProPECC PN 1/94.
- Exposed soil areas should be minimizeised to reduce potential for increased siltation and contamination of runoff.
- Earthwork final surfaces should be well compacted and subsequent permanent work should be immediately performed.
- Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms.

## **General Construction Activities**

- Debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering the adjacent watercourses. Stockpiles of cement and other construction materials should be kept covered when not being used.
- Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to the river/streams, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.

#### Sewage from Construction Workforce

 Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor would be responsible for appropriate disposal and maintenance of these facilities.

## **Operation Phase**

 Desilting of the three river channels should be carried out during periods of low flow (i.e. dry season, from November to March).

#### Accidental Spillage of Chemicals on Site

- In case of the occurrence of accidental spillage of chemicals, it is required to take immediate actions to control the release of chemicals into the nearby water bodies. It is recommended that the contractor of the project should develop an emergency plan to deal with accidental spillage of chemicals in the construction site.
- Good site practices would avoid the accidents to occur. Areas for chemical storage should be securely locked and kept as far from the drainage systems or stream courses as possible. The storage area should have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest, to minimise the impacts from any potential accidents.
- Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:
- Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport;
- Chemical waster containers should be suitably labelled to notify and warn the personnel who are handling the wastes to avoid accidents; and
- Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.

MateriaLab Ref. No. :075117EN80638

Appendix 2

Waste Management Guideline

#### Waste Management

Below is a list of waste material mitigation measures specified in the Contract specifications:

Good Site Practices and Waste Reduction Measures

- Appropriate waste handling, transportation and disposal methods for all waste arisings generated during the construction works shall be implemented to ensure that construction wastes do not enter the river and stream channels.
- It is expected that adverse impacts from waste management would not arise, provided that good site practices are strictly followed. Recommendations for good site practices during construction to be carried out by the Contractor include:
- nomination of approved personnel, such as a site manager, to be responsible for good site practices, and making arrangements for collection of all wastes generated at the site and effective disposal to an appropriate facility;
- training of site personnel in proper waste management and chemical waste handling procedures;
- > provision of sufficient waste disposal points and regular collection for disposal;
- appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;
- separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility;
- regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;
- a recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed; and
- a Waste Management Plan shall be prepared by the Contractor and submitted to ER for approval. One may make reference to ETWB TCW No. 15/2003 for details.
- In order to monitor the disposal of C&D material at landfills and public filling areas, as appropriate, and to control fly tipping, a trip-ticket system shall be included as one of the contractual requirements to be implemented by the Contractor and audited by the ET. One may make reference to ETWB TCW No. 31/2004 for details.
- Good management and control can prevent the generation of significant amounts of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction to be carried out by the Contractor include:
- segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;
- to encourage collection of aluminium cans by individual collectors, separate labelled bins shall be provided to segregate this waste from other general refuse generated by the work force;

- > any unused chemicals or those with remaining functional capacity shall be recycled;
- > maximising the use of reusable steel formwork to reduce the amount of C&D material;
- prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill;
- proper storage and site practices to minimise the potential for damage or contamination of construction materials; and
- plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.
- In addition to the above good site practices and waste reduction measures, specific mitigation measures are recommended below for the identified waste arisings to minimise environmental impacts during handling, transportation and disposal of these wastes.

#### Construction and Demolition Material

- The C&D material generated from the river improvement works would comprise public fill, being excavated soil and small rocks. To minimise off-site disposal of public fill, the excavated material with suitable characteristics/size should be reused on-site as fill material as far as practicable, such as for backfilling of temporary drainage channels or construction of embankments, and small cobbles and rocks should be used in the construction of the recreated channel bed.
- When disposing C&D material at a public filling area, it shall be noted that the material shall only consist of soil, rock, concrete, brick, cement plaster/mortar, inert building debris, aggregates and asphalt. The material shall be free from marine mud, household refuse, plastic, metals, industrial and chemical waste, animal and vegetable matter, and other material considered to be unsuitable by the Filling Supervisor.
- The C&D material generated from demolition of existing structures should be sorted on-site into inert C&D material (that is, public fill) and C&D waste. The proposed disposal sites for the public fill and C&D waste are the Fill Bank at Tseung Kwan O Area 137 and SENT Landfill, respectively. Suitable areas should be designated within the works site boundaries for temporary stockpiling of C&D material. Within stockpile areas, the following measures should be taken to control potential environmental impacts or nuisance:
- covering material during heavy rainfall;
- > locating stockpiles to minimise potential visual impacts; and
- > minimising land intake of stockpile areas as far as possible.

## Excavated Riverbed Material

It is anticipated that the excavated riverbed material may need to be temporarily stockpiled on-site prior to disposal off-site. Details of environmental control measures to be taken at the stockpiling area to prevent water pollution are discussed in *Section 4*. Use of water-tight trucks would be required for the transportation of excavated riverbed material to the designated barging point for disposal at the designated public filling area, or transported directly to the public filling area. The proposed disposal site for the excavated material is the Fill Bank at Tseung Kwan O Area 137.

## **Chemical Wastes**

If chemical wastes are produced at the construction site, the Contractor shall be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosives, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes generated at the Chemical Waste Treatment Centre at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.

#### General Refuse

 General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector shall be employed by the Contractor to remove general refuse from the site, separately from C&D material. An enclosed and covered area is preferred to reduce the occurrence of 'wind blown' light material.

MateriaLab Ref. No. :075117EN80638

Appendix 3

Environmental Mitigation Measures Implementation Schedule

## **Environmental Mitigation Measures Implementation Schedule**

## Air Quality

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation	Location / Timing	Implementation Agent	Implementation Stages			Relevant Legislation and Guidelines
	Measures			Des	С	о	
S3.8.4	<ul> <li>Sai Kung River</li> <li>Twice daily watering of the work site with active operations (material handling and haul roads) when the weather and the work site are dry.</li> <li>Ho Chung Channel and Pak Kong River</li> </ul>	Work site / During construction period	Contractor		~		Air Pollution Control (Construction Dust) Regulation
	<ul> <li>Twice daily watering of the work site with active operations (material handling) when the weather and the work site are dry.</li> <li>Extensive watering of the haul roads (at least every two hours daily) to keep the haul roads in wet condition</li> </ul>						
S3.8.6	Dust mitigation measures stipulated in the <i>Air Pollution Control</i> ( <i>Construction Dust</i> ) <i>Regulation</i> shall be incorporated to control dust emission. Notice shall be given to the authority prior to commencement of works.	Work site / During construction period	Contractor		~		Air Pollution Control (Construction Dust) Regulation
S3.8.7	The speed of haul road traffic should be limited to 10 kph	Work site / During construction period	Contractor		~		Air Pollution Control (Construction Dust) Regulation
S3.8.8	<ul> <li>To minimise odour nuisance at nearby ASRs, the following odour control measures are recommended:</li> <li>any odorous dredged material should be placed remote from air sensitive receivers;</li> <li>any odorous permitted stockpiled material should be removed within two days of work to reduce the amount of time available for decomposition; and</li> <li>any odorous permitted stockpiled material should be covered with plastic tarpaulin sheets</li> </ul>	Work site / During construction period	Contractor				Air Pollution Control (Construction Dust) Regulation

# All recommendations and requirements resulted during the course of EIA/EA Process, including ACE and / or accepted public comment to the proposed project. \* Des - Design, C - Construction, and O – Operation, and Dec - Decommissioning

## Noise Level

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages			Relevant Legislation and Guidelines
				Des	С	ο	and Guidennes
S 4.8.1-S4.8.3	Use of quiet PME	Work site / During the construction period	Contractor		~		ProPECC PN2/93 and Noise Control Ordinance
S 4.8.4-S4.8.10	Use of movable noise barriers and temporary noise barrier	Work site / During the construction period	Contractor		~		ProPECC PN2/93 and Noise Control Ordinance
S 4.8.11	<ul> <li>Good Site Practice</li> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program;</li> <li>Silencers or mufflers on construction equipment should be utilised and should be properly maintained during the construction program;</li> <li>Mobile plant, if any, should be sited as far from NSRs as possible;</li> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	Work site / During the construction period	Contractor		~		ProPECC PN2/93 and Noise Control Ordinance
S4.10.1	Environmental Monitoring and Audit (EM&A) programme is recommended to be implemented during the construction stage.	Work site / During the construction period	Contractor		~		-

# All recommendations and requirements resulted during the course of EIA/EA Process, including ACE and / or accepted public comment to the proposed project. \* Des - Design, C - Construction, and O – Operation, and Dec - Decommissioning

## Water Quality

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation	Location / Timing	Implementation Agent	Implementation Stages			Relevant Legislation
	Measures			Des	С	0	and Guidelines
S5.8.2 –S5.8.3	<ul> <li>Channel Excavation Works</li> <li>Excavation to can be carried out in dry condition (even in wet season) by diverting the stream flow from upstream by a temporary drainage channel or narrowing the river/stream with a temporary earth bund or barrier. Containment measures such as bunds and barriers should be used within the river/stream to prevent water from entering the excavation area.</li> <li>Tightly sealed closed grab excavators should be employed in river sections where material to be handled is wet. Where material is dry and in non-river sections, conventional excavations can be used.</li> </ul>	Work site / During the construction period	Contractor		~		-
S5.8.5	<ul> <li>Construction Runoff and Drainage</li> <li>Before commencing any site formation work, all sewer and drainage connections should be sealed to prevent debris, soil, sand etc. from entering public sewers/drains.</li> <li>Temporary ditches should be provided to facilitate run-off discharge into appropriate watercourses, via a silt retention pond.</li> <li>Boundaries of earthworks should be marked and surrounded by dykes or embankments for flood protection, as necessary.</li> <li>Sand/silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the Technical Memorandum standard under the WPCO. The design of silt removal facilities should be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures should be inspected monthly and maintained to ensure proper and efficient operation at all times and particularly during rainstorms.</li> <li>Water pumped out from foundation excavations should be discharged into silt removal facilities.</li> <li>Careful programming of the works to minimise surface excavations for the drainage improvement works during the wet season. If excavation of soil cannot be avoided during the wet season. If excavation of soil cannot be avoided to ProPECC PN 1/94.</li> <li>Exposed soil areas should be minimised to reduce potential for increased siltation and contamination of runoff.</li> <li>Earthwork final surfaces should be well compacted and subsequent permanent work should be immediately performed.</li> <li>Open stockpiles of construction materials or construction wastes onsite should be covered with tarpaulin or similar fabric during rainstorms.</li> </ul>	Work site / During the construction period	Contractor				ProPECC PN 1/94; WPCO

# Water Quality (continued)

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages	Relevant Legislation and Guidelines	
S5.8.6-S5.8.7	<ul> <li>General Construction Activities</li> <li>Debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering the adjacent watercourses. Stockpiles of cement and other construction materials should be kept covered when not being used.</li> <li>Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to the river/streams, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.</li> </ul>	Work site / During the construction period	Contractor		ProPECC PN 1/94; WPCO	
S5.8.8	<ul> <li>Sewage from Construction Workforce</li> <li>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor would be responsible for appropriate disposal and maintenance of these facilities.</li> </ul>	Work site / During the construction period	Contractor	~	WPCO	

### Water Quality (continued)

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation Measures	ental Mitigation Measures / Mitigation Location / Timing Implementation Agent Implementation Stages		Relevant Legislation and Guidelines		
S5.8.10- S5.8.12	<ul> <li>Accidental Spillage of Chemicals on Site</li> <li>In case of the occurrence of accidental spillage of chemicals, it is required to take immediate actions to control the release of chemicals into the nearby water bodies. It is recommended that the contractor of the project should develop an emergency plan to deal with accidental spillage of chemicals in the construction site.</li> <li>Good site practices would avoid the accidents to occur. Areas for chemical storage should be securely locked and kept as far from the drainage systems or stream courses as possible. The storage area should have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest, to minimise the impacts from any potential accidents.</li> <li>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste. General requirements are given as follows:</li> <li>Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport;</li> <li>Chemical waster containers should be suitably labelled to notify and warn the personnel who are handling the wastes to avoid accidents;</li> <li>Storage area should be allocated to the storage area.</li> </ul>	Work site / During the construction period			WPCO	
S5.10.1	Water quality monitoring requirements and regular audit during construction phase should be carried out.	Drainage channel / During the operation period	Contractor	~	-	

### Waste Management

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation	Location / Timing	Implementation		lementat Stages	ion	Relevant Legislation
	Measures	g	Agent	Des	С	0	and Guidelines
S6.5.2 – S6.5.3	<ul> <li>Good Site Practices and Waste Reduction Measures</li> <li>Good site practices during the construction activities include:</li> <li>Nomination of approved personnel, such as a site manager, to be responsible for good site practices and making arrangements for collection of all wastes generated at the site and effective disposal to an appropriate facility.</li> <li>Training of site personnel in proper waste management and chemical waste handling procedures.</li> <li>Provision of sufficient waste disposal points and regular collection for disposal.</li> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.</li> <li>Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility.</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> <li>A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) shall be proposed.</li> <li>A Waste Management Plan shall be prepared and submitted to the Engineer for approval. One may make reference to ETWB TCW No. 15/2003 for details.</li> <li>In order to monitor the disposal of C&amp;D materials at landfills and public filling areas, and to control fly tipping, a trip-ticket system shall be included as one of the contractual requirements. One may make reference to ETWB TCW No. 321/20042 for details.</li> </ul>	Work site / During the construction period	Contractor				Waste Disposal Ordinance (Cap.54), WBTC No.21/2002, ETWB TCW No. 15/2003, ETWB TCW No. 31/2004
S6.5.9	Excavated Riverbed Material Use of water-tight trucks for the transportation of excavated riverbed material to the designated barging point for disposal at the designated public filling area, or transported directly to the public filling area. General Refuse	Work site / During the construction period	Contractor		*		WDO

Waste Management (	continued)
--------------------	------------

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation	Location / Timing	Implementation	Implementation Stages			Relevant Legislation
	Measures	Location / Thining	Agent	Des	С	0	and Guidelines
S6.5.11	General Refuse General refuse shall be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D material. An enclosed and covered area is preferred to reduce the occurrence of 'wind blown' light material.		Contractor		~		Public Health and Municipal Services Ordinance (Cap. 132)
S6.5.10	Chemical Waste If chemical wastes are produced at the construction site, the Contractor shall register with the EPD as a Chemical Waste Producer and follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes shall be used, and incompatible chemicals shall be stored separately. Appropriate labels shall be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosives, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes generated at the Chemical Waste Treatment Centre at Tsing Yi, or other licencedlicensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.		Contractor		~		Waste Disposal (Chemical Waste) (General) Regulation

### Land Contamination

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation	Location / Timing	Implementation		ementat Stages	ion	Relevant Legislation
	Measures	Location / Thing	Agent	Des	С	0	and Guidelines
S.7.7.2 – S.7.7.3	Land Contamination Assessment A full site inspection is required by the future Environmental Team immediately after the site was resumed should be undertaken to review the validity of the preliminary CAP and define the exact sampling locations and sampling parameters for further site investigation.	Identified areas which require specific contamination investigation /After land resumption and during construction period	Contractor		~		ProPECC PN3/94 and Guidance Notes for Investigation and Remediation of Contaminated Sites of: Petrol Filling Stations, Boatyards, and Car Repair / Dismantling Workshops
	An updated CAP shall then be prepared after the site inspection in accordance with EPD's "Guidance Notes for Investigation and Remediation of Contaminated Sites of Petrol Filling Stations, Boatyards, and Car Repair/Dismantling Workshops" and submitted to EPD for approval endorsed by EPD prior to commencement of the site investigation.						
	Upon receipt of EPD's approval on the updated CAP, the actual site investigation for land contamination impact assessment shall be conducted according to the approved CAPly before any construction work started at the identified contaminated sites.						
	A Contamination Assessment Report (CAR) shall be compiled to document the findings and shall include interpretation of laboratory testing results in accordance with the <i>ProPECC Note No. 3/94</i> and comparison of the findings with relevant standards, such as the Dutch guidelines or other international practices as appropriate.						
	If land contamination is confirmed, a Remediation Action Plan (RAP) shall be drawn up to formulate necessary remedial measures and potential water quality impact to the river shall be also addressed if necessary in the remediation measures. The subsequent CAR and RAP shall be endorsed by EPD before implementation of any remedial technology.						
	The contaminated sites should be remediated before commencement of any construction work at the concerned sites which may disturb the ground. The duration of remediation should be taken into account by the Project Proponent or the Contractor as part of the construction programme.						

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation	Location / Timing	Implementation		ementat Stages	ion	Relevant Legislation
	Measures	Loodion, ming	Agent	Des	С	0	and Guidelines
S.7.9.1	<ul> <li>Mitigation Measures</li> <li>Mitigation measures for handling of the the identified areas contaminated materials are recommended to minimise the potentially adverse effects on the health and safety of construction workers and the impacts arising from the disposal of potentially contaminated materials. These measures include:</li> <li>Construction workers' potential contact with contaminated materials should be minimised by using bulk earth-moving excavator equipment;</li> <li>Exposure to any contaminated materials should be minimised by wearing appropriate clothing and personal protective equipment such as gloves and masks (when interacting directly with suspected contaminated material), providing adequate hygiene and washing facilities and preventing smoking and eating during such activities;</li> <li>Stockpiling of contaminated excavated materials on site should be avoided as far as possible;</li> <li>The use of contaminated soil for landscaping should be prohibited unless there is proper treatment of soil;</li> <li>Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates should be sealed to prevent any discharge during transport or during wet conditions;</li> <li>Only licensed waste haulers should be used to collect and transport any contaminated material to an appropriate disposal of waste does not occur;</li> <li>The necessary waste disposal permits should be obtained, as required, from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap 35), as required;</li> <li>Records of the quantities of wastes generated and disposed of should be maintained; and</li> <li>In accordance with good construction practice, silt traps should be used to reduce the impact to drainage caused by suspended solids arising from disturbed ground, or any construction materials such as cement and gravel. Wastewater, surf</li></ul>	Contaminated sites identified in the CAR / During construction period	Contractor	Des	c v	0	and Guidelines Waste Disposal Ordinance, Waste Disposal (Chemical Waste) (General) Regulatio

## Ecological Requirements

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation	Location / Timing	Implementation	•	ementa Stages	tion	Relevant Legislation
	Measures	Location, ming	Agent	Des	С	0	and Guidelines
S8.7.2 & S8.7.5	<ul> <li>For the Sai Kung River, the base of the improved channel should be lined with natural substrates (e.g., gravel, cobbles and boulders). Substrates found in the existing river section should be used to line the new channel. Substrates lining the improved channel should be arranged to re-create the existing riffle-pool sequence found in the river. Pits would be provided in the gabion to allow planting of herbaceous riparian vegetation.</li> <li>For the Ho Chung River, newly widened sections of riverbed should be lined with natural substrates (e.g., cobbles and boulders), with the size and arrangement of these substrates selected to complement adjacent areas of the existing riverbed. The substrates should be sourced as far as practicable from materials excavated during the river widening. Pits should be provided in the gabion to allow planting of herbaceous riparian vegetation.</li> </ul>	Work site / During planning & design stage, construction stage	Contractor	~	~		-
S8.7.10 & S8.8.5	<ul> <li>At the Sai Kung and Ho Chung Rivers the following measures would be implemented:</li> <li>Drainage improvement works would be limited to downstream sections of the existing rivers.</li> <li>Within the proposed works areas, drainage improvement works would be conducted in sections (approximately 250m in length) along only one bank of the river at a time. Excavation works would be restricted to an enclosed dry section of the river, with containment measures such as bunds and barriers used within the river to minimise the impacts upon the downstream water body. Using this approach to construction works, only localised areas of the river would be subject to disturbance at any one time, and flow would be maintained within the rivers.</li> <li>The excavation works for channels should be carried out in the dry condition, with construction carried out by land-based plant. Excavation works should be restricted to an enclosed dry section of the river, with containment measures such as bunds and barriers used within the river to minimise the impacts upon the downstream water body. Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimise the risk of sedimentation and pollution of river water. The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions. To minimise leakage and loss of sediments during excavators should be deployed where material to be handled is wet</li> </ul>	Work site/during construction phase	Contractor		~		-

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation	Location / Timing	Implementation		lementa Stages	tion	Relevant Legislation and
	Measures	Location / Thining	Agent	Des	С	0	Guidelines
S8.8.6	Noise mitigation measures including the use of quiet construction plant and temporary noise barriers (Section 4 of the EIA report refers) should be implemented to minimise disturbance to habitats adjacent to the works areas. In particular, measures such as noise barriers should be used to minimise disturbance to the bat roost identified close to the Pak Kong works area.	Pak Kong/during construction phase	Contractor		~		-
S8.8.7	Two small trees and six seedlings of the rare tree species Ehretia acuminata recorded on the southern bank of the existing Ho Chung River to be transplanted to another area within the Ho Chung site boundary before the commencement of construction phase activities. The exact location for transplantation would be confirmed during the design stage. Fencing would be erected around the transplanted trees/seedlings to minimise potential construction phase disturbance.	Ho Chung works site/before construction phase	Contractor		~		-
S8.8.9	Seeds from the existing Ehritia acuminata trees should be collected and propagated. The seeds should be collected from mature fruits (the fruiting period of E. acuminata is from May to September) prior to transplantation, and germinated in containers under suitable conditions. Following germination and growth, the seedlings should be planted at suitable locations within the Ho Chung Works Area (to be determined during the detailed design stage). The survival of newly planted seedlings should be monitored. Seed collection, propagation, planting and monitoring of E. acuminata should be undertaken by a suitably qualified botanist/horticulturalist appointed by the Project Proponent. A detailed methodology for these works should be formulated during the detailed design stage of the Project, in consultation with AFCD.	site/before construction	Contractor		~		-
S8.8.14	The improved Ho Chung River is expected to provide a suitable habitat for fish communities previously recorded from the river. To further increase the value of the River for fish communities, it is recommended thatS small fish ladders are to be constructed over the weirs along the river channel. Existing weirs within the river currently impede the movement of fish between upstream and downstream sections of the river. The fish ladders would facilitate movement past these obstacles, extending the range of fish communities in both upstream and downstream areas. The detailed design of the ladders would be submitted to AFCD for comment and approval before finalisation.	stage, and construction	Contractor	~	~		-

<b>Ecological Requirements (continued)</b>	Ecological	Requirements	(continued)
--	------------	--------------	-------------

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation	Location / Timing	Implementation	Implementation Stages	tion	Relevant Legislation and	
LIA Kei	Measures	Location / Thining	Agent	Des	С	0	Guidelines
S8.8.15- S8.8.16	<ul> <li>Extensive planting of trees and other vegetation along the banks of the newly created channels would be implemented</li> <li>Compensatory planting should make use of native plant species with flowers/fruits attractive to wildlife.</li> </ul>	Works site/during construction phase	Contractor		~		-
S8.10.1	The proper implementation of ecological mitigation measures should be audited. Details are provided in the EM&A Manual.	Works site/during construction phase	Contractor/ET	~	~		-
\$8.10.2- \$8.10.3	<ul> <li>A specific monitoring programme of channels constructed to replace Sai Kung and Ho Chung Rivers is recommended. Details are provided in the EM&amp;A Manual.</li> <li>Contingency plan should be implemented if the post-construction phase monitoring demonstrates that re-colonisation is unsuccessful. Details are provided in the EM&amp;A Manual.</li> </ul>	Works site/before and during construction phase, operation phase	Contractor /Ecologist appointed by Project Proponent (DSD)	~	~	~	-
S8.10.4	Rregular monitoring of the trees and seedlings covering the 12-month period following transplantation and planting should be conducted by a suitably qualified botanist/horticulturalist appointed by the Project Proponent. Details are provided in the EM&A Manual.	Ho Chung works site/before and during construction phase	botanist/ horticulturalist appointed by the Project Proponent (DSD)	~	~		-

### Landscape and Visual

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation	Location / Timing	Implementation		ementa Stages	tion	Relevant Legislation and
	Measures	g	Agent	Des	С	ο	Guidelines
Fig A9.12A	<ul> <li>LMM 1 - Gabions with Pits to Plant Riparian Vegetation</li> <li>During detailed design, there should be co-ordination between the designers to ensure that pits are allowed in gabions with sufficient soil for the planting of riparian vegetation.</li> </ul>	Works site/during construction phase	12 months establishment period: Contractor Operation: DSD		~	~	DSD Particular Specification WBTC 2/2004
Fig A9.12A	<ul> <li>LMM 2 - Rip Rap and Riffles Treatment to Channel Base</li> <li>The channel base should be covered in rip-rap which is considered to be more aesthetically appropriate than fair-faced concrete. Riffles with different water depths should be created incorporating aquatic plants.</li> </ul>	Works site/during construction phase	12 months establishment period: Contractor Operation: DSD		~	~	DSD Particular Specification
Fig A9.12A	<ul> <li>LMM 3 – Surface Treatment of Flood Walls and Retaining Walls</li> <li>At the design stage, there should be comprehensive planning by the designers to ensure that the appearance of flood walls incorporate aesthetic treatments which is considered to be aesthetically appropriate than fair-faced concrete.</li> </ul>	Works site/before and during construction phase	12 months establishment period: Contractor Operation: DSD		~	~	DSD Particular Specification
Fig A9.12B	<ul> <li><i>LMM 4 – Compensatory Planting along Drainage Channel</i></li> <li>At the detailed design stage, tree and shrub planting should be included by the designer using amenity species along footpath areas or woodland seedling tree and shrub on slopes.</li> </ul>	Works site/during construction phase	12 months establishment period: Contractor Operation: DSD		~	~	WBTC 14/2002 WBTC 2/2004
Fig A9.12B	<ul> <li>LMM 5 – New Roadside Tree Planting along Access Roads</li> <li>Allowance should be made for planting of heavy standard size trees in the ratio of one tree planted every tree felled</li> </ul>	Works site/during construction phase	12 months establishment period: Contractor Operation: DSD		~	~	WBTC 14/2002 WBTC 2/2004
Fig A9.12B	<ul> <li>LMM 6 - Grass Concrete Slabs</li> <li>Grass concrete slabs should be used in maintenance access over covered culverts and access ramps to produce a more pronounced greening effect.</li> </ul>	Works site/during construction phase	12 months establishment period: Contractor Operation: DSD		~	~	DSD Particular Specification

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation	Location / Timing	Implementation		ementat Stages	ion	Relevant Legislation and
	Measures		Agent	Des	С	0	Guidelines
S10.10.1	The Contractor should report to the Engineer, DSD and the AMO immediately for any discovery of the Antiquities or supposed antiquities during the course of the construction works.	Work site /during construction phase	Contractor		~		Antiquities and Monuments Ordinance
S10.10.2	<ul> <li>Mitigation Measures during Construction Stage</li> <li><i>Higher earth god shrine:</i> Protective measures should be provided for the shrine if works are taken place in close proximity. The protective measures should consist of the following: <ol> <li>High visibility fencing at a distance of one meter around the shrine; and</li> <li>Heavy duty plastic sheeting to be placed over the exterior surfaces of the shrine for duration of ongoing works.</li> </ol> </li> <li>A pedestrian access path to the shrine is located within the works area, for purposes of public safety, the path should be marked with a temporary fence and the access route clearly marked by signage.</li> <li><i>The Che Kung Temple, Ho Chung:</i> Vehicle parking is currently available in an open lot directly to the northwest of the temple. If the works area infringes on the parking area, alternative parking facilities should be made available. Clear signage for directions to the temple should be provided from Hiram's Highway.</li> <li><i>Mature Trees along the banks of all three rivers:</i> The felling of mature trees should be avoided. If it is unavoidable, any trees that are removed from the area should be replaced by trees of the same species.</li> </ul>	Specified Resources / during construction phase	Contractor		~		-

### **Other EIA Requirements**

EIA Ref <sup>#</sup>	Environmental Mitigation Measures / Mitigation	Location / Timing	Implementation		ementat Stages	tion	Relevant Legislation and
	Measures	Looution, mining	Agent	Des	С	0	Guidelines
-	<ul> <li>Environmental Monitoring and Audit (EM&amp;A)</li> <li>Site inspection shall be carried out regularly by the Environmental Team (ET) to inspect construction activities to ensure that the recommended environmental protection and pollution control mitigation measures are properly implemented. Details of the requirements and procedures in conducting site inspections are given in the EM&amp;A Manual.</li> <li>On the receipt of any complaints, the Environmental Team Leader (including co-operation s required from other parties) shall promptly undertake investigation work and the necessary actions carried out as based on the results of the investigation. Details of the recommended complaints handling procedures and actions are given in the EM&amp;A Manual.</li> </ul>		Contractor and ET		~		-

Appendix 4

Data for Water and Noise Monitoring

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852-2450 8233

 Fax
 : +852-2450 6138

 E-mail
 : matlab@fugro.com.hk

 Website
 : www.fugro.com

# MateriaLab

Our Ref. No.: 075117WA81685

Client : Sum Kee Construction Limited

Project : DC/2006/01 Drainage Improvement Works in Sai Kung

### Impact Water Quality Monitoring Field Data Record

Equipment : YSI model DO 200 dissolved oxygen meter (E-004-28) YSI pH meter (E-023-20) HACH 2100P Turbidimeter (E-047-1)

Date (Weather)	Location	Time	Water Depth (m)	Water Temp. (°C)	DO level (mg/L)	DOS (%)	Turbidity (NTU)	pH (unit)	SS (mg/L)	Remarks and Observation
	W2	14:15	0.92	26.6	9.17	114.4	3.42	8.54	2	Excavation
04/11/2008	W3	14:35	0.25	27.2	7.26	91.4	11.2	8.04	13	-
(Cloudy)	W5	14:54	0.30	27.3	7.73	97.5	7.04	8.61	6	-
	W7	15:11	1.20	27.8	7.42	94.4	10.4	8.59	9	Excavation

Prepared by : <u>S.N. Kong</u>

Certified by : Approved Signatory: K.F. Wong

Date

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852-2450 8233 Fax : +852-2450 6138 E-mail : matlab@fugro.com.hk Website : www.fugro.com

## MateriaLab

Our Ref. No.: 075117WA81685

Client : Sum Kee Construction Limited Project

: DC/2006/01 Drainage Improvement Works in Sai Kung

#### Impact Water Quality Monitoring Field Data Record

Equipment : YSI model DO 200 dissolved oxygen meter (E-004-28) YSI pH meter (E-023-20) HACH 2100P Turbidimeter (E-047-1)

Date (Weather)	Location	Time	Water Depth (m)	Water Temp. (°C)	DO level (mg/L)	DOS (%)	Turbidity (NTU)	pH (unit)	SS (mg/L)	Remarks and Observation
	W2	11:20	1.01	27.2	8.41	106.0	4.86	8.93	3	-
06/11/2008	W3	11:02	0.02	27.2	6.46	81.2	7.31	7.82	10	-
(Cloudy)	W5	10:41	0.03	26.7	7.34	91.5	6.04	8.15	3	-
	W7	10:23	1.22	26.6	5.07	63.0	13.6	8.06	15	-

Prepared by : \_\_\_\_\_ S.N. Kong

Certified by : Approved Signatory: K.F. Wong

05/12

Date

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852-2450 8233 Fax : +852-2450 6138 E-mail : matlab@fugro.com.hk Website : www.fugro.com

# MateriaLab

Our Ref. No.: 075117WA81685

Client : Sum Kee Construction Limited

Project : DC/2006/01 Drainage Improvement Works in Sai Kung

#### Impact Water Quality Monitoring Field Data Record

Equipment : YSI model DO 200 dissolved oxygen meter (E-004-28) YSI pH meter (E-023-20) HACH 2100P Turbidimeter (E-047-1)

Date (Weather)	Location	Time	Water Depth (m)	Water Temp. (°C)	DO level (mg/L)	DOS (%)	Turbidity (NTU)	pH (unit)	SS (mg/L)	Remarks and Observation
	W2	11:06	0.90	18.8	10.86	116.4	5.55	9.23	3	Excavation
11/11/2008	W3	10:48	0.45	21.0	8.96	100.3	17.4	8.67	17	-
(Fine)	W5	10:26	0.40	23.6	7.58	88.8	2.72	8.57	8	-
	W7	10:09	1.25	19.6	8.17	91.7	4.38	8.15	6	Excavation

Prepared by : \_\_\_\_\_S.N. Kong

Certified by : Approved Signatory: K.F. Wong

pt

Date

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852-2450 8233 Fax : +852-2450 6138 E-mail : matlab@fugro.com.hk Website : www.fugro.com

## MateriaLab

Our Ref. No.: 075117WA81685

Client : Sum Kee Construction Limited

Project : DC/2006/01 Drainage Improvement Works in Sai Kung

#### Impact Water Quality Monitoring Field Data Record

Equipment : YSI model DO 200 dissolved oxygen meter (E-004-28) YSI pH meter (E-023-20) HACH 2100P Turbidimeter (E-047-1)

Date (Weather)	Location	Time	Water Depth (m)	Water Temp. (°C)	DO level (mg/L)	DOS (%)	Turbidity (NTU)	pH (unit)	SS (mg/L)	Remarks and Observation
13/11/2008	W2	10:48	0.90	20.5	9.11	101.2	2.91	8.06	2	-
	W3	10:27	0.92	21.8	7.10	81.0	3.04	8.32	2	-
(Fine)	W5	10:04	0.98	23.1	7.31	85.4	4.62	8.54	11	-
	W7	09:45	1.62	23.0	7.54	88.1	8.05	8.42	4	-

Prepared by : \_\_\_\_\_S.N. Kong

Certified by : Approved Signatory: K.F. Wong wf 05/12 Date

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852-2450 8233

 Fax
 : +852-2450 6138

 E-mail
 : matlab@fugro.com.hk

 Website
 : www.fugro.com

## MateriaLab

#### Our Ref. No.: 075117WA81685

Client : Sum Kee Construction Limited

Project : DC/2006/01 Drainage Improvement Works in Sai Kung

#### Impact Water Quality Monitoring Field Data Record

Equipment : YSI model DO 200 dissolved oxygen meter (E-004-28) YSI pH meter (E-023-20) HACH 2100P Turbidimeter (E-047-1)

Date (Weather)	Location	Time	Water Depth (m)	Water Temp. (°C)	DO level (mg/L)	DOS (%)	Turbidity (NTU)	pH (unit)	SS (mg/L)	Remarks and Observation
	W2	14:23	0.82	23.7	10.24	121.2	2.87	7.75	1	Excavation
18/11/2008	W3	14:41	0.35	24.1	6.79	80.9	4.93	6.88	3	-
(Fine)	W5	15:03	0.40	25.3	6.21	73.6	5.26	7.19	6	-
	W7	15:26	0.80	24.6	6.95	83.5	10.5	7.54	9	Excavation

Prepared by : \_\_\_\_\_S.N. Kong

Certified by :

wf

Approved Signatory: K.F. Wong

Date

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong.

 Tel
 : +852-2450 8233

 Fax
 : +852-2450 6138

 E-mail
 : matlab@fugro.com.hk

 Website
 : www.fugro.com

## MateriaLab

Our Ref. No.: 075117WA81685 Client : Sum Kee Construct

Client : Sum Kee Construction Limited Project : DC/2006/01 Drainage Improvem

: DC/2006/01 Drainage Improvement Works in Sai Kung

### Impact Water Quality Monitoring Field Data Record

Equipment : YSI model DO 200 dissolved oxygen meter (E-004-28) YSI pH meter (E-023-20) HACH 2100P Turbidimeter (E-047-1)

Date (Weather)	Location	Time	Water Depth (m)	Water Temp. (°C)	DO level (mg/L)	DOS (%)	Turbidity (NTU)	pH (unit)	SS (mg/L)	Remarks and Observation
	W2	15:21	0.83	20.5	10.78	119.8	7.18	7.84	6	-
20/11/2008	W3	16:28	0.99	22.6	8.56	98.9	6.32	7.44	7	-
(Fine)	W5	16:46	0.94	23.2	7.59	88.8	6.99	7.47	9	-
	W7	17:06	1.71	21.6	9.35	106.2	10.2	7.81	9	-

Prepared by : \_\_\_\_\_S.N. Kong\_\_\_\_

Certified by : Approved Signatory: K.F. Wong

or

Date

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852-2450 8233 Fax : +852-2450 6138 E-mail : matlab@fugro.com.hk Website : www.fugro.com

# **MateriaLab**

Our Ref. No.: 075117WA81685

: Sum Kee Construction Limited Client

: DC/2006/01 Drainage Improvement Works in Sai Kung Project

#### Impact Water Quality Monitoring Field Data Record

Equipment : YSI model DO 200 dissolved oxygen meter (E-004-28) YSI pH meter (E-023-20) HACH 2100P Turbidimeter (E-047-1)

Date (Weather)	Location	Time	Water Depth (m)	Water Temp. (°C)	DO level (mg/L)	DOS (%)	Turbidity (NTU)	pH (unit)	SS (mg/L)	Remarks and Observation
	W2	10:54	0.83	19.8	9.44	103.5	45.2	7.53	38	-
25/11/2008	W3	10:39	0.51	20.9	7.63	85.5	10.6	7.28	12	-
(Fine)	W5	10:20	0.52	22.7	6.27	72.6	4.10	7.03	5	-
	W7	09:51	1.24	20.8	7.19	80.3	10.2	7.23	93	-

Prepared by : <u>S.N. Kong</u>

Certified by : Approved Signatory: K.F. Wong / of/in/mof

Date

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong.

: +852-2450 8233 : +852-2450 6138 Tel Fax E-mail : matlab@fugro.com.hk Website : www.fugro.com

# **MateriaLab**

Our Ref. No.: 075117WA81685

Client : Sum Kee Construction Limited

: DC/2006/01 Drainage Improvement Works in Sai Kung Project

#### Impact Water Quality Monitoring Field Data Record

Equipment : YSI model DO 200 dissolved oxygen meter (E-004-5) YSI pH meter (E-023-20) HACH 2100P Turbidimeter (E-047-1)

Date (Weather)	Location	Time	Water Depth (m)	Water Temp. (°C)	DO level (mg/L)	DOS (%)	Turbidity (NTU)	pH (unit)	SS (mg/L)	Remarks and Observation
	W2	10:43	0.80	16.9	9.90	102.7	7.06	8.53	6	-
27/11/2008	W3	10:30	0.54	17.9	8.66	91.6	18.1	8.08	23	-
(Fine)	W5	11:00	0.44	20.0	7.23	80.5	7.52	8.00	11	-
	W7	09:56	1.63	18.9	6.23	67.0	6.16	7.80	5	-

Prepared by : \_\_\_\_\_S.N. Kong\_\_\_

Certified by : Approved Signatory: K.F. Wong at in mo

Date

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852-2450 8233

 Fax
 : +852-2450 6138

 E-mail
 : matlab@fugro.com.hk

 Website
 : www.fugro.com

# MateriaLab

Ref. No. : 075117EN80637

Client : Sum Kee Construction Limited

Project : Contract No. DC/2006/05 Drainage Improvement Works in Sai Kung

Location	HCM1 - In fr	ont of door	No. 5B, 1st Lane at Ho Chung Villa	age		
Date	Sampling Time	Weather Condition	Site Condition	Wind speed (m/s)	LA	A <sub>eq</sub> dB(A)
					L <sub>10</sub>	59.5
04/11/2008	10:34-11:04	Cloudy	Excavation	<1	L <sub>90</sub>	53.5
					Leq	57.6
					L <sub>10</sub>	66.0
13/11/2008	13:29-13:59	Fine	Excavation	<1	L <sub>90</sub>	56.5
					Leq	64.9
					L <sub>10</sub>	66.0
18/11/2008	10:10-10:40	Fine	Concrete Breaking & Excavation	1-2	L <sub>90</sub>	55.0
					Leq	63.4
					L <sub>10</sub>	69.0
27/11/2008 1	13:59-14:29	Fine T	Trench Work	1-2	L <sub>90</sub>	57.5
					Leq	65.2

#### Impact Daytime Noise Level Monitoring Results

Prepared by : \_\_\_\_\_S.N. Kong

long C

Certified by : Approved Signatory: K.F. Wong 05 Date 2000

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852-2450 8233 Fax : +852-2450 6138 E-mail : matlab@fugro.com.hk Website : www.fugro.com

# **MateriaLab**

Ref. No. : 075117EN80637

Client : Sum Kee Construction Limited

Project : Contract No. DC/2006/05 Drainage Improvement Works in Sai Kung

Location	HCM2 - In fr	ont of door	No. 107 at Ho Chung New Village			
Date	Sampling Time	Weather Condition	Site Condition	Wind speed (m/s)	LA	<sub>eq</sub> dB(A)
					L <sub>10</sub>	65.5
04/11/2008	11:08-11:38	Cloudy	Excavation	<1	L <sub>90</sub>	53.5
					Leq	62.0
			λ		L <sub>10</sub>	74.0
13/11/2008	14:06-14:36	Fine	Excavation	<1	L <sub>90</sub>	69.5
					Leq	73.3
					L <sub>10</sub>	68.0
18/11/2008	10:45-11:15	Fine	Concrete Breaking & Excavation	1-2	L <sub>90</sub>	56.5
					Leq	65.2
					L <sub>10</sub>	59.0
27/11/2008 1	11:22-11:52	2 Fine 1	Trench Work	2-3	L <sub>90</sub>	51.5
				4	Leq	57.0

#### Impact Daytime Noise Level Monitoring Results

Prepared by : \_\_\_\_\_S.N. Kong

Certified by :

Approved Signatory: K.F

0 Date :

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852-2450 8233 Fax : +852-2450 6138 E-mail : matlab@fugro.com.hk Website : www.fugro.com

# MateriaLab

Ref. No. : 075117EN80637

Client : Sum Kee Construction Limited

Project : Contract No. DC/2006/05 Drainage Improvement Works in Sai Kung

Location	PKM1 - At th	ne side of de	oor No. 14 at Fung On Village, Tai	Chung I	Hau	
Date	Sampling Time	Weather Condition	Site Condition	Wind speed (m/s)	LA	<sub>eq</sub> dB(A)
					L <sub>10</sub>	54.0
04/11/2008	13:00-13:30	Cloudy	No Special Site Activity	<1	L <sub>90</sub>	47.0
					Leq	51.8
					L <sub>10</sub>	54.5
13/11/2008	14:49-15:19	Fine	No Special Site Activity	<1	L <sub>90</sub>	47.5
					Leq	52.2
					L <sub>10</sub>	55.0
18/11/2008	13:02-13:32	Fine	No Special Site Activity	1-2	L <sub>90</sub>	48.0
					Leq	52.7
					L <sub>10</sub>	57.0
27/11/2008	14:43-15:13	Fine M	No Special Site Activity	1-2	L <sub>90</sub>	50.0
	2 2				Leq	54.6

#### Impact Daytime Noise Level Monitoring Results

Prepared by : S.N. Kong

. Kong C

Certified by : Approved Signatory: K.F.

01 Date :

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852-2450 8233 Fax : +852-2450 6138 E-mail : matlab@fugro.com.hk Website : www.fugro.com

## MateriaLab

Ref. No. : 075117EN80637

Client : Sum Kee Construction Limited

Project : Contract No. DC/2006/05 Drainage Improvement Works in Sai Kung

Location	PKM2 - In front of Green House Nursery at Pak Kong Riverside					
Date	Sampling Time	Weather Condition	Site Condition	Wind speed (m/s)	LA <sub>eq</sub> dB(A)	
04/11/2008	13:35-14:05	Cloudy	No Special Site Activities	<1	L <sub>10</sub>	57.5
					L <sub>90</sub>	48.5
					Leq	55.4
13/11/2008	11:14-11:44	Fine	Excavation	<1	L <sub>10</sub>	65.5
					L <sub>90</sub>	61.0
					Leq	64.3
18/11/2008	13:36-14:06	Fine	Excavation	1-2	L <sub>10</sub>	68.5
					L <sub>90</sub>	57.5
					Leq	66.2
25/11/2008	14:28-14:58	Fine	Trench Work	<1	L <sub>10</sub>	63.0
					L <sub>90</sub>	53.5
					Leq	60.3

#### Impact Daytime Noise Level Monitoring Results

Prepared by : \_\_\_\_\_S.N. Kong

Certified by :

Approved Signatory: K.F. Wong

wof Date : 01

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong. Ref. No. : 075117EN80637

Tel : +852-2450 8233 Fax : +852-2450 6138 E-mail : matlab@fugro.com.hk Website : www.fugro.com

# **MateriaLab**

Client : Sum Kee Construction Limited

Project : Contract No. DC/2006/05 Drainage Improvement Works in Sai Kung

Location	SKM1 - In front of door No. 13 at Muk Min Shan					
Date	Sampling Time	Weather Condition	Site Condition	Wind speed (m/s)	LA <sub>eq</sub> dB(A)	
06/11/2008	13:41-14:11	Cloudy	No Special Site Activities	<1	L <sub>10</sub>	55.0
					L <sub>90</sub>	47.0
					Leq	53.3
11/11/2008	13:00-13:30	Fine	No Special Site Activities	<1	L <sub>10</sub>	57.0
					L <sub>90</sub>	47.5
					Leq	54.8
20/11/2008	14:04-14:34	Fine	Trench Work	1-2 L <sub>9</sub>	L <sub>10</sub>	60.5
					L <sub>90</sub>	55.0
					Leq	59.1
25/11/2008	11:11-11:41	Fine	Trench Work	2-3	L <sub>10</sub>	56.5
					L <sub>90</sub>	49.0
					Leq	54.6

#### Impact Daytime Noise Level Monitoring Results

Prepared by : \_\_\_\_\_ S.N. Kong

Certified by : Approved Signatory: K.F. Wong

of Date :

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MateriaLab Division, Fugro Development Centre, 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T., Hong Kong.

: +852-2450 8233 : +852-2450 6138 Tel Fax E-mail : matlab@fugro.com.hk Website : www.fugro.com

# **MateriaLab**

Ref. No. : 075117EN80637

Client : Sum Kee Construction Limited

Project : Contract No. DC/2006/05 Drainage Improvement Works in Sai Kung

Location	SKM2 - In front of Waste Recycling Site at Muk Min Shan					
Date	Sampling Time	Weather Condition	Site Condition	Wind speed (m/s)	LA <sub>eq</sub> dB(A)	
06/11/2008	14:15-14:45	Cloudy	No Special Site Activities	<1	L <sub>10</sub>	59.0
					L <sub>90</sub>	46.5
					Leq	55.5
11/11/2008	11:22-11:52	Fine	No Special Site Activities	<1	L <sub>10</sub>	59.5
					L <sub>90</sub>	48.5
					Leq	56.8
20/11/2008	14:37-15:07	Fine	Trench Work	1-2 L <sub>10</sub> Leq	L <sub>10</sub>	66.5
					58.0	
					Leq	64.4
25/11/2008	13:45-14:15	Fine	Trench Work	<1	L <sub>10</sub>	64.0
					L <sub>90</sub>	53.0
					Leq	68.2

#### Impact Daytime Noise Level Monitoring Results

Prepared by : \_\_\_\_\_S.N. Kong

Certified by : Approved Signatory: K.F. Wong

Of Date :


GEN01/1006

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.


Appendix 5


Graphical Presentation of Water and Noise Monitoring Data

## DO Level at Ho Chung River











### DO Level at Sai Kung River




## Turbidity Level at Ho Chung River


## Turbidity Level at Pak Kong River




## Turbidity Level at Sai Kung River




## SS content at Ho Chung River









# SS content at Sai Kung River







## Daytime Noise Level Monitoring at HCM1




# Daytime Noise Level Monitoring at HCM2

## Daytime Noise Level Monitoring at PKM1






# Daytime Noise Level Monitoring at PKM2



#### Daytime Noise Level Monitoring at SKM1



## Daytime Noise Level Monitoring at SKM2

Event Action Plan for Air, Noise and Water Monitoring

## Event/ Action Plan for Air Quality

EVENT	ACTION										
EVEINI	ET	IC(E)	ER	CONTRACTOR							
ACTION LEVEL											
1. Receipt of complaint related to construction dust	<ol> <li>Identify source, investigate the causes of complaints and propose remedial measures;</li> <li>Inform IC(E) and ER;</li> <li>Conduct <i>ad hoc</i> monitoring to confirm finding;</li> <li>Carrying out investigation to identify the source /reasons of complaints. Investigation shall be completed within 1 weeks;</li> <li>Rectify any unacceptable practice;</li> <li>Amended working methods if required;</li> <li>Correspond to the complainant within 10 days to inform the cause of the nuisance and action taken.</li> </ol>	<ol> <li>Supervise Investigation process;</li> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Assist ET to find the root cause of the complaint;</li> <li>Amend working methods if appropriate.</li> </ol>							
		1.0.	100	1 - 11 - 11 -							
1. Exceedance for two <i>ad hoc</i> monitoring sample or more complaints in 3 months	<ol> <li>Identify source, investigate the causes of exceedance/complaints and propose remedial measures;</li> <li>Inform ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Carrying out investigation to identify the source /reasons of complaints. Investigation shall be completed within 1 weeks;</li> <li>Correspond to the complainant within 10 days to inform the cause of the nuisance and action taken;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER informed of the results;</li> <li>If exceedance stops, cease <i>ad hoc</i> monitoring.</li> </ol>	<ol> <li>Supervise Investigation process;</li> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify</li> <li>Contractor;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IC(E) within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>							

## **Event/Action Plan for Construction Noise**

EVENT		ACTION	50			
ACTION LEVEL	ET	IC(E)	ER	CONTRACTOR		
	<ol> <li>Undertake measurement to establish validity of complaint.</li> <li>Identify the source(s) of the complaint.</li> <li>Inform ER &amp; IC(E) in writing. Discuss remedial actions required with ER &amp; IC(E).</li> <li>Increase monitoring frequency to assess efficacy of remedial measures.</li> <li>If exceedance continues, meet with ER&amp;IC(E) to review implementation of appropriate mitigation measures.</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Review the analyzed results submitted by the ET.</li> <li>Review the proposed remedial measures by the Contractor and advise the ER &amp; ET accordingly.</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of complaint and notify Contractor if proven.</li> <li>Check monitoring data trends and Contractor's working methods.</li> <li>Remind the Contractor of his contractual obligations and discuss with ET, IC(E) and Contractor on proposed remedial actions.</li> <li>Assess the efficacy of remedial actions and keep the Contractor informed.</li> <li>Inform complainant of actions taken.</li> </ol>	<ol> <li>Submit proposals for remedial actions to ER within three working days of notification.</li> <li>Amend proposals if required by the Engineer.</li> <li>Implement the remedial actions immediately upon instruction.</li> <li>Liaise with the ER to optimise the effectiveness of the agreed mitigation.</li> <li>Amend proposals if appropriate.</li> </ol>		
LIMIT LEVEL	I					
	<ol> <li>Repeat measurement to confirm findings.</li> <li>Identify the source(s) of impact.</li> <li>Inform ER, IC(E) and EPD in writing.</li> <li>Discuss remedial actions required with ER &amp; IC(E).</li> <li>Increase monitoring frequency to assess efficacy of remedial measures.</li> <li>If exceedance continues, meet with ER&amp;IC(E) to identify appropriate mitigation measures.</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by the ET.</li> <li>Review Contractor's remedial actions to assure their effectiveness and advise the ER &amp; ET accordingly.</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance and notify Contractor.</li> <li>Check monitoring data trends and Contractor's working methods.</li> <li>Discuss with ET, IC(E) and Contractor on proposed remedial actions to be implemented.</li> <li>Assess the efficacy of remedial actions and keep the Contractor informed.</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial actions to ER within three working days of notification.</li> <li>Amend proposals if required by the ER.</li> <li>Implement the remedial actions immediately upon instruction.</li> <li>Liaise with the ER to optimise the effectiveness of the agreed mitigation.</li> <li>Resubmit proposals if problem still not under control.</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>		

Event/Action Plan for Water Quality Monitoring

	ACTION											
EVENT	ET	IC(E)	ER	CONTRACTOR								
ACTION LEVEL												
Action Level being exceeded by one sampling day	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify reasons for non- compliance and sources of impact;</li> <li>Inform IC(E) and Contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IC(E) and Contractor;</li> <li>Repeat measurement on next day of exceedance.</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss with IC(E) on the proposed mitigation measures;</li> <li>make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IC(E) and propose mitigation measures to IC(E) and ER;</li> <li>Implement the agreed mitigation measures.</li> </ol>								
LIMIT LEVEL Action Level being exceeded by more than two consecutive sampling days	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify reasons for non- compliance and sources of impact;</li> <li>Inform IC(E) and Contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IC(E) and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Prepare to increase the monitoring frequency to daily;</li> <li>Repeat measurement on next day of exceedance.</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	1. Discuss with IC(E) on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures.	<ol> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IC(E) and propose mitigation measures to IC(E) and ER within 3 working days;</li> <li>Implement the agreed mitigation measures.</li> </ol>								

## Event/Action Plan for Water Quality Monitoring(continued)

EVENT		ACTION		
EVENI	ET	IC(E)	ER	CONTRACTOR

ACTION LEVEL		-		
Limit Level being exceeded by one sampling day	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify reasons for non- compliance and sources of impact;</li> <li>Inform IC(E), Contractor and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IC(E), ER and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit Level.</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss with IC(E), ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET, IC(E) and ER and propose mitigation measures to IC(E) and ER within 3 working days;</li> <li>Implement the agreed mitigation measures.</li> </ol>
LIMIT LEVEL Limit Level being exceeded by more than two consecutive sampling days	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify reasons for non- compliance and sources of impact;</li> <li>Inform IC(E), Contractor and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IC(E), ER and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days.</li> </ol>	1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	<ol> <li>Discuss with IC(E), ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures;</li> <li>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit Level.</li> </ol>	<ol> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET, IC(E) and ER and propose mitigation measures to IC(E) and ER within 3 working days;</li> <li>Implement the agreed mitigation measures;</li> <li>As directed by the ER, to slow down or to stop all or part of the marine work or construction activities.</li> </ol>

Equipment Details

## **Dust Monitoring Equipment**

EQUIPMENT LIST	MODEL	CALIBRATION FREQUENCY
<ul> <li>High volume sampler with flow controller, including :</li> <li>motor/blower assembly</li> <li>filter holder</li> <li>G901 ET1 Elapsed time indicator</li> <li>G310 Flow controller</li> <li>G105 Flow recorder with cartridge and charts</li> <li>G70 Seven-day mechanical timer</li> <li>Aluminum shelter</li> </ul>	GMW SA2310-105	One point calibration : every 600 hours of sampling or after replacement of motor/motor brushes
Variable Resistance Calibrator Orifice	Andersen G3357K S/N : 42J/74N	Annually
Anemometer	Hishimatsu TN-24	-


## Noise Monitoring Equipment


EQUIPMENT LIST	MODEL	CALIBRATION FREQUENCY
Precision integrating sound level meter	B&K 2236 B&K 2238	Annually
Sound level calibrator	B&K 4230 B&K 4231	Annually
Microphone extension cable (3m)	B&K A00027 B&K A00185 B&K A00408	-
Portable Combination Anemometer	-	-


# Water Monitoring Equipment


EQUIPMENT LIST	MODEL	CALIBRATION FREQUENCY
Turbidity meter	HACH 2100P	3 months
Dissolved oxygen meter	YSI DO 200 with stirrer	3 months
Thermometer	Standard calibrated thermometer	6 months
PH meter	Hanna HI9024	3 months


Figure















Work Programme

Contract No. DC/2006/01 - Drainage Improvement Works in Sai Kung							
Te	ssk Næne	Duration	Start	Finish Prodecessors	Master Programme		
	sk Name	Duration 1215 days	Start Fri 07/3/30	Pinish Prodecessors Mon 10/7/26	2009 2010 P6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Dec   Jun   F6b   Mar   Agr   May   Jun   Jul   Aug   Sep   Oct   New   Jun   Jul   Aug   Sep   Oct   N		
CI	Commencement of the Works	1215 days 0 days	Fri 07/3/30 Fri 07/3/30	Men 10/7/26 Fri 07/3/30			
	Completion of Section 1 of the Works	0 days	Sun 09/3/29	Sun 09/3/29 2FS+731 days	¥ 129		
1	Completion of Section II of the Works	0 days	Sun 09/7/26	Sun 09/7/26 2FS+850 days Sun 08/11/2 2FS+584 days	7/26		
-	Completion of Section III of the Works Completion of Section IV of the Works	0 days 0 days	Sun 08/11/2 Sun 09/7/26	Sun 08/11/2 2FS+584 days Sun 09/7/26 2FS+850 days	112		
	Completion of Section V of the Works	0 days	Mon 10/3/29	Mon 10/3/29 2FS+1096 days	1/3		
1	Completion of Section VI of the Works	0 days	Mon 10/7/26	Mon 10/7/26 2FS+1215 days	1726		
]_	Completion of Section VII of the Works	0 days 196 days	Mon 09/11/2 Eri 07/3/30	Mon 09/11/2 2FS+949 days Fri 07/10/12	◆112		
Po	Portion A1	0 days	Fri 07/3/30	Fri 07/3/30	3/30		
1	Portion A2	0 days	Fri 07/7/13	Fri 07/7/13	◆ 7/13		
	Portion B1	0 days	Fri 07/3/30	Fri 07/3/30 Fri 07/7/13	◆ <u>330</u>		
-	Portion B2 Portion B3	0 days 0 days	Fri 07/7/13 Fri 07/10/12	Fri 07/1/13 Fri 07/10/12	◆ 7/13		
1	Portion C1	0 days	Fri 07/3/30	Fri 07/3/30	◆ 330		
1	Portion C2	0 days	Fri 07/7/13	Fri 07/7/13	◆ 7/13		
	Portion C3 Portion C4	0 days	Fri 07/5/11 Fri 07/10/12	Fri 07/5/11 Fri 07/10/12	♦ 911		
1	Portion C4 Portion C5	0 days 0 days	Fri 07/3/30	Fri 07/3/30	↓ 10/12 3/20		
1	Portion D	0 days	Fri 07/3/30	Fri 07/3/30	◆ 130		
1	Portion E	0 days	Fri 07/3/30	Fri 07/3/30	▲ 300		
P	reliminary works Handover of Portions D & E	133 days 0 days	Fri 07/3/30 Fri 07/3/30	The 07/8/9 Fri 07/3/30			
1	Portions D & E site clearance + Initial Survey	21 days	Fri 07/3/30	Thu 07/4/19 24			
1	Prepare site offices layout for approval	21 days	Fri 07/3/30	Thu 07/4/19 24			
	Erection of Contractor's site office	30 days	Fri 07/4/20	Sat 07/5/19 26,25			
	Erection of ER's site office Collect existing records from UUs	40 days 30 days	Fri 07/4/20 Fri 07/3/30	Tue 07/5/29 26,25 Sat 07/4/28			
-	Coordination with Villagers	30 days	Fri 07/3/30	Sat 07/4/28			
	Environmental Baseline Monitoring	40 days	Wed 07/5/2	Sun 07/6/10 30			
-	Condition Survey Proposal Submission under Euvironmental Permit	40 days 67 days	Wed 07/5/2 Mon 07/6/4	Sun 07/6/10 30 Thu 07/8/9			
-	Commencement Date Notification (Item 1.11)	30 days	Mon 07/6/4	Tue 07/7/3			
	Detailed Fish Ladder Design (Item 3.1)	30 days	Mon 07/6/4	Tue 07/7/3			
	Stream Design Proposal (Item 3.2) Detailed Transplantation Proposal for Ehretia acuminata (Item 3.4)	30 days	Mon 07/6/4 Fri 07/6/15	Tue 07/7/3 Thu 07/8/9			
-	Detailed Transplantation Proposal for Effects acuminata (Item 3.4) Baseline Monitoring Report (Item 4.3)	56 days 14 days	Thu 07/7/5	Wed 07/7/18			
S	ection [	731 days	Fri 07/3/30	Sun 09/3/29			
1	Works in Portion B at Sha Ha	731 days	Fri 07/3/30	Sun 09/3/29			
-	Preliminary work at Portion B1 Handover of Portion B1	151 days 0 days	Fri 07/3/30 Fri 07/3/30	Mos 07/8/27 Fri 07/3/30			
1	Coordination with Villagers	60 days	Fri 07/3/30	Mon 07/5/28 42			
	Site clearance + Initial Survey	30 days	Fri 07/3/30	Sat 07/4/28 42			
-	Utilities Detection Erection of Hoarding	43 days 30 days	Sun 07/4/29 Mon 07/6/11	Sun 07/6/10 29,44 Tue 07/7/10 45,31,32			
1	Preparation for G.1. works	30 days	Fri 07/3/30	Sat 07/4/28 42			
1	XP Application (for G.L.)	90 days	Sun 07/4/29	Fri 07/7/27 47			
-	G.I. & Instrument Installation	14 days	Sat 07/7/28 Sun 07/4/29	Fri 07/8/10 48 Tue 07/5/15 44			
-	Trees Survey & Reporting RE Comments on Tree Survey Report	17 days 14 days	Sun 07/4/29 Wed 07/5/16	Tue 07/5/15 44 Tue 07/5/29 50			
1	Transplanting	90 days	Wed 07/5/30	Mon 07/8/27 43,51			
1	Preliminary work at Portion B2	105 days	Fri 07/7/13	Thu 07/10/25			
-	Handover of Portion B2 Site clearance + Initial Survey	0 days 30 days	Fri 07/7/13	Fri07/7/13 Sat07/8/11 54			
1	Utilities Detection	30 days 30 days	Sat 07/7/28	Sat 07/8/26 55FS-15 days			
	Erection of Hoarding	30 days	Fri 07/8/17	Sat 07/9/15 56FS-10 days,46			
7	G.1. & Instrument Installation Demotish existing structures	28 days	Mon 07/8/27 Sun 07/9/16	Sun 07/9/23 56 Thu 07/10/25 57			
-	Demolish existing structures Trees Survey & Reporting	40 days 5 days	Sun 07/9/16 Fri 07/7/13	Thu 07/10/25 57 Tue 07/7/17 54			
1	RE Comments on Tree Survey Report	10 days	Wed 07/7/18	Fri 07/7/27 60			
1	Trees Felling	10 days	Sat 07/7/28	Mon 07/8/6 61			
1	Transplanting Preliminary work at Portion B3	90 days 98 days	Sat 07/7/28	Thu 07/10/25 61 Thu 08/1/17			
+	Preliminary work at Portion B3 Handover of Portion B3	98 days 0 days	Fri 07/10/12 Fri 07/10/12	The 08/1/17 Fri 07/10/12			
-	Site clearance + Initial Survey	23 days	Fri 07/10/12	Sat 07/11/3 65			
1	Utilities Detection	30 days	Sun 07/11/4	Mon 07/12/3 66			
ision	02a Task Critical Task		Progress	Milestone	Summary Solt Protect Summary Commentationer		



Contract No. DC/2006/01 - Drainage Improvement Works in Sai Kung					
					Master Programme
DT	ask Name	Duration	Start	Finish Predecessors	2006 Peb Mar   Age   Mar   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   Mar   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   May   Jan   Jal   Age   Sep   Oct   New   Jan   Jal   Age   Sep   Oct   New   Dec   Jan   Peb   Mar   Age   Mar   Ag
5	Handover of Portion C3	0 days	Fri 07/5/11	Fri 07/5/11	
6	Site clearance + Initial Survey	30 days	Fri 07/5/11	Sat 07/6/9 135	
17	Utilities Detection	30 days	Sun 07/6/10	Mon 07/7/9 136	
19	Erection of Hoarding Preliminary work at Pertion C2	28 days 158 days	Tue 07/7/10	Mon 07/8/6 137,130 Mon 07/12/17	
10	Handover of Portion C2	0 days	Fri 07/7/13	Fri 07/7/13	
H	Site clearance + Initial Survey	45 days	Fri 07/7/13	Sun 07/8/26 140	
2	Utilities Detection	30 days	Sat 07/7/28	Sun 07/8/26 141FS-30 days	
3	Erection of Hoarding	30 days	Mon 07/8/20	Tue 07/9/18 142FS-7 days, 138	
15	Demolish existing structures	60 days	Wed 07/9/19	Sat 07/11/17 143	
16	Trees Survey & Reporting RE Comments on Tree Survey Report	16 days 14 days	Sat 07/7/28 Mon 07/8/13	Sun 07/8/12 141FS-30 days Sun 07/8/26 145	
17	Tree felling	14 days	Mon 07/8/27	Sun 07/9/9 146	
18	Transplanting	90 days	Mon 07/8/27	Sat 07/11/24 146	
19	G.I. & Instrument Installation	40 days	Fri 07/8/24	Tue 07/10/2 142FS-3 days	
50	Utilities Division (by others)	90 days	Wed 07/9/19	Mon 07/12/17 143	
51	Preliminary work at Portion C4	84 days	Fri 07/10/12	The 08/1/3	
52	Handover of Portion C4 Site clearance + Initial Survey	0 days	Fri 07/10/12	Fri 07/10/12	
54	Site clearance + Initial Survey Utilities Detection	28 days 42 days	Fri 07/10/12	Thu 07/11/8 152 Thu 07/12/13 153FS-7 days	
55	Erection of Hoarding	42 days 21 days	Fri 07/12/14	Thu 03/1/3 153/5-7 days Thu 08/1/3 154,143	
56	Coordination with Villagers	60 days	Fri 07/3/30	Mon 07/5/28 125	
57	Design of TTA and preparation	60 days	Tue 07/5/29	Fri 07/7/27 156	
58	TMLG consultation	60 days	Sat 07/7/28	Tue 07/9/25 157	
59	XP Application	90 days	Wed 07/9/26	Mon 07/12/24 158	
60	Obtain RA	7 days	Tue 07/12/25	Mon 07/12/31 159	
62	Flood Wali along Ho Chung Rosd Retaining Wall G	240 days 160 days	Tue 08/1/1 Fri 07/8/10	Wed 08/8/27 160 Wed 08/1/16	
63	Bays 5 - 6	80 days	Fri 07/8/10	Sun 07/10/28 142FS-17 days,138,37,38	
64	Bays 3 - 4	80 days	Wed 07/9/19	Fri 07/12/7 163FS-40 days,149FS-17 days	
65	Bays I - 2	80 days	Mon 07/10/29	Wed 08/1/16 164FS-40 days,148FS-30 days	
66	Excavation and Form access	14 days	Thu 08/1/17	Wed 08/1/30 165	
67	Sand Trap (near Retaining Wall G) Stage 1	45 days	Thu 08/1/31	Sat 08/3/15 166	
68	Sand Trap (near Che Kung Temple) Stage 2	30 days	Sun 08/10/12	Mon 08/11/10 167FS+210 days	
70	Retaining Wall F Bays i - 3	373 days 75 days	Thu 08/1/17 Thu 08/1/17	Fri 09/1/23 Mon 08/3/31 165 144	
71	Bays 4 - 7	57 days	Mon 08/3/17	Mon 08/5/12 170FS-15 days	
72	Bays S - 10	57 days	Mon 08/4/28	Mon 08/6/23 171FS-15 days	
73	Bays 11 - 13	57 days	Mon 08/6/9	Mon 08/8/4 172FS-15 days	
74	Bays 14 - 16	57 days	Mon 08/7/21	Mon 08/9/15 173FS-15 days	
75	Bays 17 - 19	57 days	Mon 08/9/1	Mon 08/10/27 174FS-15 days	
76	Grasscrete Slope (Ch 480.00 to 565.00) Impermeable Weir (near Che Kung Tempie)	28 days	Tue 08/10/28 Tue 08/11/25	Mon 08/11/24 175 Fri 09/1/23 176	
78	Reprovided Fung Shui Weir	60 days 22 days	Tue 08/11/25 Tue 08/10/28	Fri 09/1/23 176 Tue 08/11/18 175	
79	Rock-ramp Fishway	30 days	Wed 08/11/19	Thu 08/12/18 178	
80	Gabies Wall D	177 days	Tue 08/10/28	Wed 09/4/22	
81	Ch 250.00 to 290.00	52 days	Tue 08/10/28	Thu 08/12/18 175	
82	Ch 210.00 to 250.00	70 days	Fri 08/12/19	Thu 09/2/26 181,179	Electron and a second se
83	Ch 169.00 to 210.00	55 days	Fri 09/2/27	Wed 09/4/22 182,245	
84 85	Grasscrete Slope (Ch 290.00 to 315.00) Footpath (adj. Retaining Walls F & G)	45 days	Thu 09/4/23 Sun 09/6/7	Sat 09/6/6 183,175 Sat 09/7/18 184	
85	Footpath (adj. Retaining Walls F & G) Access Road	42 days 42 days	Sun 09/6/7 Sun 09/6/7	Sat 09/7/18 184 Sat 09/7/18 184	
87	4-cell Box Culvert BC3	42 days 682 days	Mon 07/8/27	Wed 09/7/8	
88	Coordination with Villagers	30 days	Mon 07/8/27	Tue 07/9/25 127,141	Time -
89	Implementation of TTA scheme	652 days	Wed 07/9/26	Wed 09/7/8 188	
90	Utilities Detection	14 days	Wed 07/9/12	Tue 07/9/25 188FF	
91	Demotish existing Ford	20 days	Wed 07/9/26	Mon 07/10/15 190,127	
92 93	Box Calvert BC3 Grasscrete Slope (Ch 0.00 to 30.00)	170 days	Tue 07/10/16	Wed 08/4/2 191	
93	Grasscrete Slope (Ch 0.00 to 30.00) Retaining Wall H	132 days 120 days	Thu 08/4/3 Wed 08/8/13	Tue 08/8/12 192 Wed 08/12/10	HILLING BARRISTER BARRISTER B
95	Bays I - 2	60 days	Wed 08/8/13	Sat 08/10/11 216,193	Reconstruction and a second seco
96	Bays 3 - 5	60 days	Sun 08/10/12	Wed 08/12/10 195	
97	Ford and Maintenance Access Ramp	66 days	Thu 08/12/11	Sat 09/2/14 196	
98	Retaining Wall E	150 days	Thu 08/12/11	Sat 09/5/9	
59	Bays 1 - 3	66 days	Thu 08/12/11	Sat 09/2/14 196	
00	Bays 4 - 5 Bays 6 - 7	42 days 42 days	Sun 09/2/15 Sun 09/3/29	Sat 09/3/28 199 Sat 09/5/9 200	
k-				an v3/3/9 200	
vision	r 02a Task Critica	Task	Progress	Milesione 🔶	Summary Selit. Project Summary @presstancemary Deadline 🕹
_	Jul 07				
m Kee	e Construction Limited				Page 3 of 5

Task N					
1					Master Programme
		Duration	Start	Finish Predecessors	2009 2009 2009 2009 2009 2009 2009 2009
12	Grasscrete Slope (Ch 145.00 to 160.00)	30 days	Sun 09/5/10	Mon 09/6/8 183,201	
13	Impermeable Weir (adj. WSD P/S0	30 days	Sun 09/5/10 Tuc 09/6/9	Mon 09/6/8 201 Thu 09/6/18 203	
14	Permeable Weir (adj. WSD P/S) Iniet Channel (adj. WSD P/S)	10 days 30 days	Fri 09/6/19	Sat 09/7/18 204	
16	Form Slope	30 days	Sun 09/5/10	Mon 09/6/8 201	
17	Access Road (adj. WSD P/S)	30 days	Tue 09/6/9	Wed 09/7/8 206	
18	Resume TTA	10 days	Thu 09/7/9	Sat 09/7/18 207,189	
19	Piling Works	352 days	Mon 07/8/27	Tue 08/8/12	
0	Confirmation of Alignment	14 days	Mon 07/8/27	Sun 07/9/9 142,133	
II.	Erection of temporary working platform	28 days	Mon 07/9/10	Sun 07/10/7 210	
2	Utilities Diversion (by others)	28 days	Mon 07/9/10 Mon 07/10/8	Sun 07/10/7 210 Sun 07/11/11 211,212	
3	Pre-drilling (8 nos.) & Reporting Soldier Pile Wall	35 days 160 days	Mon 07/11/12	Sat 08/4/19 213	
15	Pre-bored H-pile Load Testing (3 nos.)	30 days	Sun 08/4/20	Mon 08/5/19 214	
6	Lagging Wall & Capping Beam	85 days	Tue 08/5/20	Tue 08/8/12 215	
17	Footbridge FB3	282 days	Fri 07/11/2	Sat 08/8/9	
18	Pre-drilling (2 nos.) & Reporting	15 days	Fri 07/11/2	Fri 07/11/16 213FS-10 days	
19	Mini-piles (8 nos.)	45 days	Sat 07/11/17	Mon 07/12/31 218	
20	Mini-piles Load Testing (2 nos.)	30 days	Tue 08/1/1	Wed 08/1/30 219	
21	Pile Caps	60 days 30 days	Thu 08/1/31 Mon 08/3/31	Sun 08/3/30 220 Tue 08/4/29 221	
22	Piers Bridge Deck	30 days 102 days	Mon 08/3/31 Wed 08/4/30	Tue 08/4/29 221 Sat 08/8/9 222	
23	Bridge Deck Utilities Remove / Division (by others)	45 days	Sun 08/8/10	Tue 08/9/23 223	Charles and Charle
25	Demolish Existing Foolbridge	7 days	Wed 08/9/24	Tue 08/9/30 224	
26	Temporary Traffic Diversion (for FB2)	641 days	Sun 07/4/29	Wed 09/1/28	
27	Coordination with Public (incl. Green Minibus)	90 days	Sun 07/4/29	Fri 07/7/27 128	<b>Real Procession</b>
28	Design of TTA and preparation	60 days	Sat 07/7/28	Tue 07/9/25 227,157	
129	TMLG consultation	60 days	Wed 07/9/26	Sat 07/11/24 228	
30	XP Application	151 days	Sun 07/11/25	Wed 08/4/23 229	
31	Obtain RA	7 days	Thu 08/4/24	Wed 08/4/30 230 Wed 09/1/14 231	
32	Implementation of TTA schemes	259 days	Thu 08/5/1 Thu 09/1/15	Wed 09/1/14 231 Wed 09/1/28 245 232	
133	Road reinstatement and Resume TTA Footbridge FB2	14 days 452 days	Sud 07/11/25	Wed 09/2/18	
235	Design of Temporary Footbridge	60 days	Sun 07/11/25	Wed 08/1/23 229	Inclusion -
236	Off-site Pre-fabrication of Temporary Footbridge	40 days	Thu 08/1/24	Mon 08/3/3 235	
237	Erection of Temporary Footbridge	30 days	Tue 08/3/4	Wed 08/4/2 236	Boun
238	Utilities Remove / Diversion (by others)	28 days	Thu 08/4/3	Wed 08/4/30 237	
239	Demolish Existing Footbridge	14 days	Thu 08/5/1	Wed 08/5/14 238,231	
240	Pre-drilling (2 nos.) & Reporting	15 days	Mon 08/5/12	Mon 08/5/26 239FS-3 days,218	
241	Mini-piles (8 nos.)	45 days	Tue 08/5/27 Eci 08/7/11	Thu 08/7/10 219,240 Sat 08/8/9 241,220	
242	Mini-piles Load Testing (2 nos.) Pile Caps	30 days 50 days	Fri 08/7/11 Sun 08/8/10	Sat 08/8/9 241,220 Sun 08/9/28 242,223	
243	Pile Caps Piers	30 days	Mon 08/9/29	Tue 08/10/28 243	
244	Piers Bridge Deck	78 days	Wed 08/10/29	Wed 09/1/14 244	
246	Permanent Utilities Diversion (by others)	28 days	Thu 09/1/15	Wed 09/2/11 245	
247	Remove Temporary Footbridge	7 days	Thu 09/2/12	Wed 09/2/18 246	
248	Footbridge FBI	437 days	Thu 08/5/1	Sat 09/7/11	
249	Utilities Remove / Diversion (by others)	28 days	Thu 08/5/1	Wed 08/5/28 238	
250	Pre-drilling (2 nos.) & Reporting	15 days	Thu 08/5/29	Thu 08/6/12 249,240	
251	Mini-piles (\$ nos.)	45 days	Fri 08/7/11	Sun 08/8/24 241,250 Tue 08/9/23 251,242	Line and Lin
252	Mini-piles Load Testing (2 nos.)	30 days 50 days	Mon 08/8/25 Thu 09/1/15	Tue 08/9/23 251,242 Thu 09/3/5 245,252	
253	Pile Caps Piers	30 days	Fri 09/3/6	Sat 09/4/4 253	
255	Bridge Deck	70 days	Sun 09/4/5	Sat 09/6/13 254	
256	Utilities Remove / Diversion (by others)	28 days	Sun 09/6/14	Sat 09/7/11 255	
257	Demolish Existing Footbridge	7 days	Sun 09/7/12	Sat 09/7/18 256	
258	Associated Drainage Pipes	662 days	Wed 07/9/26	Sat 09/7/18	
259	Design of TTA and preparation	118 days	Wed 07/9/26	Mon 08/1/21 228	
260	TMLG consultation	90 days	Tue 08/1/22	Sun 08/4/20 259 Fri 08/10/17 260	
261 262	XP Application Obtain RA	180 days 7 days	Mon 08/4/21 Sat 08/10/18	Fri 08/10/17 250 Fri 08/10/24 261	
262 263	Obtain RA Concrete pipe (dia. 1650mm) laying	7 days 48 days	Tue 08/10/18	Sun 08/12/14 175 262	
263	Modify Existing Manhole (near Ch. 360)	40 days	Mon 08/12/15	Fri 09/1/23 263	
265	Twin concrete pipes (dia. 1650mm) laying	90 days	Sat 09/1/24	Thu 09/4/23 177,264	
266	Headwali (near Che Kung Temple)	45 days	Fri 09/4/24	Sun 09/6/7 265	
267	Road Reinstatement	41 days	Mon 09/6/8	Sat 09/7/18 266	
268	Landscaping Works	40 days	Tue 09/6/9	Sat 09/7/18 206,202	
evision: 0	2a Task Cr	tical Task	Progress	Milestone 🔶	Summary Spik Project Summary Conditions
Date: 09 Jul		Land Contraction of the land			
um Kee C	Construction Limited				Page 4 of 5

