

JOB NO.: TCS00310/06

REVISION NO.: 1

**DRAINAGE SERVICES DEPARTMENT (DSD)
 CONTRACT NO.: DC/2005/02**

**CONSTRUCTION OF SEWERS, RISING MAINS &
 SEWAGE PUMPING STATION AT KAM TIN, NAM
 SANG WAI AND AU TAU IN YUEN LONG**

**MONTHLY ENVIRONMENTAL MONITORING &
 AUDIT (EM&A) REPORT FOR **OCTOBER 2008**
 (No. 31) (DESIGNATED ELEMENTS)**

PREPARED FOR

**LEADER CIVIL ENGINEERING CORPORATION
 LIMITED**

Quality Index

Date	Reference No.
04 November 2008	TCS00310/06/600/R0649r1

Prepared By	Reviewed By	Certified By	Approved By	Verified By
Ben Tam	Ken Wong	David Yeung	TW Tam	Dr. Anne F Kerr

Environmental Consultant	Deputy Environmental Team Leader	Environmental Team Leader	General Manager	Independent Environmental Checker
--------------------------	----------------------------------	---------------------------	-----------------	-----------------------------------

Rev. No.	Date	Remarks
1	04 Nov 08	First Submission

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.

EXECUTIVE SUMMARY

- ES.01 Leader Civil Engineering Corporation Limited (the Contractor) has been awarded the DSD Contract DC/2005/02 Construction of Sewers, Rising Mains and Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long (the Project). The Project requires an Environmental Monitoring and Audit (EM&A) program to be implemented by an Environmental Team (ET) throughout the contract period in compliance with the requirements as stated in the project Environmental Permit (EP-220/2005) and the Project's Updated EM&A (Designated Elements) Manual.
- ES.02 This Monthly Environmental Monitoring and Audit (EM&A) Report for **October 2008 (No. 31)** present the environmental impact monitoring and audit (EM&A) program conducted from **01 to 31 October 2008** for the Designated Elements. The EM&A program in **October 2008** were covered air quality, construction noise and waste management.

BREACH OF ACTION AND LIMIT (AL) LEVELS

- ES.03 One Action Level exceedance for 24-Hour TSP at AM6 was recorded on 25 October 2008. The API Index was recorded "High" (56) on 25 October 2008 at Yuen Long district. ET had liaison with the Contractor to undertaken investigation and concludes the exceedance was not project related. No further exceedance of air quality and construction noise was recorded in this reporting month.

COMPLAINT LOG

- ES.04 No environmental complaint was received in this reporting month.

NOTIFICATION OF ANY SUMMONS AND SUCCESSFUL PROSECUTION

- ES.05 There was no environmental summons or prosecution in this reporting month.

REPORTING CHANGES

- ES.06 There are no changes to be reported in this reporting month.

FUTURE KEY ISSUES

- ES.07 Construction activities to be undertaken in **November 2008** include concreting and extract sheet pile at Kam Tin Pumping Station (P1); backfilling and concreting at Sha Po Pumping Station (P2); backfilling, concreting and extract sheet pile at Nam Sang Wai P/S(P3); sheet piling, excavation, pipe laying, backfilling, concreting, pipe jacking and extract sheet pile at both Nam Sang Wai Road (S4) and Pok Wai South Road (S5 & S6). Potential environmental impacts arising from the works include air quality, noise and water quality (particularly site runoff). Environmental mitigation measures will be properly implemented and maintained as per the Mitigation Implementation Schedule to ensure site environmental performance is acceptable.

TABLE OF CONTENTS

1.0	BASIC PROJECT INFORMATION	1
2.0	ENVIRONMENTAL STATUS.....	2
3.0	SUMMARY OF EM&A REQUIREMENTS.....	3
4.0	IMPLEMENTATION STATUS.....	4
5.0	MONITORING RESULTS	5
6.0	REPORT ON NON-COMPLIANCE (NC), COMPLAINTS, NOTIFICATIONS OF SUMMONS (NOS) AND SUCCESSFUL PROSECUTIONS.....	10
7.0	OTHERS.....	11

LIST OF TABLES

TABLE 2-1	WORK UNDERTAKEN IN THE REPORTING MONTH WITH ILLUSTRATIONS OF MITIGATION MEASURES
TABLE 2-2	DESCRIPTION OF THE MONITORING STATIONS
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	ACTION AND LIMIT LEVELS FOR AIR QUALITY
TABLE 3-3	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 4-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
TABLE 5-1	MONITORING EQUIPMENT USED IN IMPACT EM&A PROGRAM
TABLE 5-2	LOCATION OF AIR QUALITY AND CONSTRUCTION NOISE MONITORING STATIONS/LOCATIONS
TABLE 5-3	SUMMARY OF AIR QUALITY MONITORING RESULTS
TABLE 5-4	SUMMARY OF NOISE MONITORING RESULTS AT NM3
TABLE 5-5	SUMMARY OF NOISE MONITORING RESULTS AT NM4
TABLE 5-6	SUMMARY OF NOISE MONITORING RESULTS AT NM6
TABLE 5-7	SUMMARY OF NOISE MONITORING RESULTS AT NM7
TABLE 5-8	MONITORING SCHEDULE FOR THE NEXT REPORTING MONTH
TABLE 7-1	SUMMARY OF WASTE QUANTITIES FOR DISPOSAL
TABLE 7-2	SUMMARY OF WASTE QUANTITIES FOR REUSE/RECYCLING

LIST OF ANNEXES

ANNEX A	PROJECT SITE LAYOUT
ANNEX B	PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE
ANNEX C	CONSTRUCTION PROGRAM
ANNEX D	PHOTOGRAPHICAL RECORDS – NOISE BARRIER ON-SITES
ANNEX E	LOCATIONS OF MONITORING STATIONS
ANNEX F	EVENT AND ACTION PLAN
ANNEX G	MITIGATION IMPLEMENTATION SCHEDULE
ANNEX H	EQUIPMENT CALIBRATION CERTIFICATES
ANNEX I	METEOROLOGICAL DATA IN THE REPORTING MONTH
ANNEX J	GRAPHICAL PLOTS OF AIR QUALITY AND CONSTRUCTION NOISE MONITORING RESULTS
ANNEX K	PROFORMA OF SITE INSPECTION AND IEC AUDIT IN THE REPORTING MONTH

1.0 BASIC PROJECT INFORMATION

- 1.01 Leader Civil Engineering Corporation Ltd (the Contractor) has been awarded the DSD Contract DC/2005/02 Construction of Sewers, Rising Mains and Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long (the Project). The Project is part of the Yuen Long and Kam Tin Sewerage and Sewage Disposal (YLKTSSD) Scheme. A site layout map showing the site boundary and the work areas is shown in [Annex A](#).
- 1.02 This **31st Monthly EM&A Report for October 2008 (No. 31)** (Designated Elements – Construction Phase) summarizes the impact monitoring results and audit findings in the reporting month from **01 to 31 October 2008**.

PROJECT ORGANIZATION

- 1.03 The organization chart and lines of communication with respect to the on-site environmental management and monitoring program are shown in [Annex B](#).

CONSTRUCTION PROGRAM OF THE REPORTING MONTH

- 1.04 A construction program showing the construction work undertaken in this reporting month was shown in [Annex C](#). Environmental mitigation measures implemented are shown in [Table 2-1](#).

MANAGEMENT STRUCTURE

- 1.05 The management structure of the Project is shown in [Annex B](#).

CONSTRUCTION ACTIVITIES UNDERTAKEN IN THE REPORTING MONTH

- 1.06 The major construction activities undertaken during the reporting month under the Environmental Permit (EP-220/2005) were shown as follows:-

Kam Tin Pumping Station (P1) and Sha Po Pumping Station (P2)

- Backfilling
- Concreting
- Extract sheet pile

Nam Sang Wai Pumping Station (P3)

- Backfilling
- Concreting

Nam Sang Wai Road (S4) and Pok Wai South Road (S5 and S6)

- Sheet piling
- Excavation
- Pipe laying
- Backfilling
- Concreting
- Pipe jacking
- Extract sheet pile

2.0 ENVIRONMENTAL STATUS

WORK UNDERTAKEN IN THE REPORTING MONTH WITH ILLUSTRATIONS

- 2.01 A summary of the work undertaken in this reporting month with illustrations and environmental mitigation measures implemented is shown in [Table 2-1](#).

Table 2-1 Work Undertaken in the Reporting Month with Illustrations of Mitigation Measures

Locations	Description of Construction Activities	Environmental Mitigation Measures	EM&A Ref.
P1 (Kam Tin Pumping Station)	<ul style="list-style-type: none"> Back filling Extract sheet pile Concreting 	<ul style="list-style-type: none"> Erect 2.4m high noise barrier hoarding around the works area at P1, P2 and P3 Remove dust and spray water at the construction access Cover the stockpiles of dusty material properly Spray water to all dusty materials immediately before loading and unloading 	A1 & F6 A2 A3 A4
P2 (Sha Po Pumping Station) and P3 (Nam Sang Wai Pumping Station)	<ul style="list-style-type: none"> Back filling Concreting 	<ul style="list-style-type: none"> Wash the wheels of vehicles before leaving the site Install and use power-operated cover at the dump trucks Spray water at the pavement breaking locations Spray the working area of excavation frequently Maximize the use of quiet PME on site Apply and obtain appropriate waste disposal licenses 	A5 A6 A7 A8 B1, B2 & F5 D1
S4 (Nam Sang Wai Road) and S5 & S6 (Pok Wai South Road)	<ul style="list-style-type: none"> Sheet piling Excavation Pipe laying Backfilling Concreting Pipe jacking Extract sheet pile 	<ul style="list-style-type: none"> Handle, store and dispose of chemical wastes as per relevant regulations Implement trip-ticket system for waste disposal Restrict open fires and provide fire fighting equipment in the works area Perform weekly inspection with ET and monthly audit with IEC Conduct noise and dust monitoring as per EM&A Manual during construction Provide sedimentation tanks for treating site discharge. Recycle wheel washing water and provide sedimentation tanks for treating site discharge. 	D2, D3 & D4 D5 F9 H1 I1 & I2 - -

- 2.02 Photographic records showing the implemented 2.4m high noise barrier at the pumping station (S3) are shown in [Annex D](#).

PROJECT DRAWINGS

- 2.03 Drawings showing the work areas under EP-220/2005 and the locations of the designated monitoring stations are presented in [Annex E](#).
- 2.04 There are four designated air quality (AM1, AM5, AM6 & AM7) and four noise monitoring stations (NM3, NM4, NM6 & NM7) under the project EP. Locations of the monitoring stations and description are summary in the [Table 2-2](#).

Table 2-2 Description of the Monitoring Stations

Station ID	Nature of Premise	Site Work Description	Station Coordinates
AM1	Site Boundary in NSW	Sheet piling and trench excavation.	835829 N 822910 E
AM5	Site Boundary in FKH		835121 N 823515 E
AM6	Site Boundary in KT		833308 N 823987 E
AM7	Site Boundary in NSW		836171 N 822586 E
NM3	Village House in NSW		835808 N 822817 E
NM4	Village House in NSW		835282 N 822811 E
NM6	Village House in KT		833288 N 823999 E
NM7	Village House in FKH		835121 N 823495 E

- 2.05 In this reporting month, the impact monitoring was carried out at four designated air stations and four noise monitoring locations in according to the monitoring schedule.

3.0 SUMMARY OF EM&A REQUIREMENTS

MONITORING PARAMETERS

- 3.01 Environmental monitoring and audit requirements are set out in the Updated EM&A Manual. Air quality and construction noise have been identified to be the key monitoring parameters during the impact phase for the construction of the project.
- 3.02 A summary of the impact EM&A requirements for air quality and construction noise as per the project Updated EM&A Manual are shown in [Table 3-1](#).

Table 3-1 Summary of EM&A Requirements

Environmental Aspect	Monitoring Parameters
Air Quality	24-Hour TSP
Construction Noise	Leq 30min day time 07:00 to 19:00 (Supplementary L10 and L90 for reference.)

ENVIRONMENTAL QUALITY PERFORMANCE LIMITS

- 3.03 A summary of the Action/Limit (A/L) Levels for air quality and construction noise is shown in [Tables 3-2](#) and [3-3](#).

Table 3-2 Action and Limit Levels for Air Quality

Monitoring Locations	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-Hour TSP	24-Hour TSP	1-Hour TSP	24-Hour TSP
AM1	> 391	> 184	> 500	> 260
AM5	> 353	> 237	> 500	> 260
AM6	> 329	> 183	> 500	> 260
AM7	> 383	> 204	> 500	> 260

Table 3-3 Action and Limit Levels for Construction Noise

Monitoring Period	Action Level	Limit Level
0700-1900 hours on normal weekdays	When one or more documented complaints are received	> 75 dB(A)

EVENT AND ACTION PLANS

- 3.04 An Event Action Plan for air quality and construction noise has been implemented for this project. Details of the Event Action Plan are presented in [Annex F](#).

ENVIRONMENTAL MITIGATION MEASURES

- 3.05 The project EIA report has recommended environmental mitigation measures to minimize potential environmental impacts arising from the construction of the project. A full list of the mitigation measures is detailed in [Annex G](#).

ENVIRONMENTAL REQUIREMENTS IN CONTRACT DOCUMENTS

- 3.06 The environmental requirements in the contract documents generally refer to the compliance of the requirements as stipulated in the project EP (EP-220/2005) and the updated EM&A Manual.

4.0 IMPLEMENTATION STATUS

- 4.01 The implementation status of environmental protection and pollution control/mitigation measures as recommended in the project EIA report are summarized in [Table 2-1](#) and the implementation schedule as shown in [Annex G](#).
- 4.02 The status of permits, licenses, and/or notifications related to environmental protection under this Project during the reporting month is presented in [Table 4-1](#).

Table 4-1 Status of Environmental Licenses and Permits

Items	Item Description	License/Permit Status
1	Environmental Permit No.: EP-220/2005	Issued in June 2005
2	Air Pollution Control (Construction Dust)	Notified EPD on 24 Dec 2005
3	Chemical Waste Producer Registration (No. 5213-528-L2544-08)	Registration on 27 Jan 2006
4	Water Pollution Control (Discharge License No. 1U434/1)	Issued on 08 May 2006
5	Account for Disposal of Construction Waste No. 5004959	Registration on 27 Dec 2005
6	Piling Permit (PP No.RN0008-08)	Valid (22 May 2008 to 21 Feb 2009)

5.0 MONITORING RESULTS

MONITORING METHODOLOGY OF AIR QUALITY MONITORING

- 5.01 The 24-Hour TSP monitoring was carried out by a High Volume Air Sampler (HVAS) in compliance with the updated EM&A Manual. The HVAS employed complied with the PS specifications including.
- Power supply of 220v/50 Hz for 24-Hour continuous operation;
 - 0.6-1.7 m³/min (20-60 SCFM) adjustable flow rate;
 - A 7-day mechanical timer for 24-Hour operation;
 - An elapsed time indicator with ± 2 minutes accuracy for 24-Hour operation;
 - Minimum exposed area of 63 in²;
 - Flow control accuracy of $\pm 2.5\%$ deviation over 24-Hour operation;
 - An anodized aluminum shelter to protect the filter and sampler;
 - A motor speed-voltage control to control mass flow rate with accuracy of $\pm 2.5\%$ deviation over 24-Hour sampling period;
 - Provision of a flow recorder for continuous monitoring;
 - Provision of a peaked roof inlet;
 - Incorporation with a manometer; and
 - An 8"x10" stainless steel filter holder to hold, seal and easy to change the filter paper.
- 5.02 The filter papers used in 24-Hour TSP monitoring were of size 8"x10" and provided by a local HOKLAS-accredited laboratory, ALS Techichem Pty (HK) Limited (HOKLAS No. 66). The filters papers after measurements were returned to the laboratory for the required treatment and analysis. The validation of all monitoring practices and data were following the in-house QA/QC procedures. Blank filters samples were collected and delivered to the HOKLAS-accredited laboratory for QA/QC check.
- 5.03 The meteorological information in this reporting month was obtained from Lau Fau Shan Station of the Hong Kong Observatory (HKO).

METHODOLOGY FOR CONSTRUCTION NOISE MONITORING

- 5.04 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (Leq) measured in decibels (dB). Supplementary statistical results (L₁₀ and L₉₀) were also obtained for reference.
- 5.05 Hand-held sound level meters and associated acoustical calibrators in compliance with the International Electrotechnical Commission (IEC) Publication 651:1979 (Type 1) and 804:1985 (Type 1) specifications were used for taking the baseline noise measurements.
- 5.06 Windshield was fitted in all measurements. All noise measurements were made with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq).
- 5.07 No noise measurement was made in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s.

LABORATORY AND MONITORING EQUIPMENT USED

- 5.08 A local HOKLAS-accredited laboratory, ALS Technichem (HK) Pty Ltd (HOKLAS No. 66), is responsible for the analytical testing of the 24-Hour TSP filter papers.
- 5.09 Monitoring equipment used in the impact EM&A program is presented in **Table 5-1**.

Table 5-1 Monitoring Equipment Used in Impact EM&A Program

Env. Aspect	Parameters	Monitoring Equipment
Air Quality	24-Hour TSP	Greasby Anderson GMWS2310 High Volume Air Sampler
Noise	Leq(30mins)	B&K Sound Level Meter (Type 2238) and Acoustics Calibrator (Type 4231)

EQUIPMENT CALIBRATION

- 5.10 Initial calibration of the HVAS was performed upon installation and thereafter at a six month intervals in accordance with the manufacturer’s instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A). The calibration data are properly documented and the records are maintained by ET for future reference. For this reporting month, no HVAS required to calibration. The AM1 and AM7 will calibrate in next reporting month. The calibration certificate is shown in **Annex H**.
- 5.11 The sound level meters were calibrated using an acoustical calibrator prior to and after measurements. The meters are regularly calibrated in accordance with the manufacturer’s instructions. Prior to and following each noise measurement, the accuracy of the sound level meter was checked using an acoustical calibrator generating a known sound pressure level at a known frequency. Measurements were considered valid only if the calibration levels before and after the noise measurement agree to within 1.0 dB.
- 5.12 No renew calibration certificates of the sound level meters used during the impact monitoring program in this month are provided

PARAMETERS MONITORED

- 5.13 The environmental parameters monitoring in this reporting month were compliance with the monitoring requirements as in **Table 3-1**.

MONITORING LOCATIONS

- 5.14 There are four designated air quality and four noise monitoring stations under the project EP. For this reporting month, monitoring was carried out at four designated air (AM1, AM5, AM6 & AM7) and four noise (NM3, NM4, NM6 & NM7) monitoring stations. The locations of the designated monitoring stations are shown in **Table 5-2** and geographically in **Annex E**.

Table 5-2 Location of Air Quality and Construction Noise Monitoring Stations/Locations

Air Quality (4 Stations)	
AM1	Worksite boundary facing scattered house in Nam Sang Wai
AM5	Worksite boundary facing Fung Kat Heung
AM6	Worksite boundary facing scattered near Route 3
AM7	Worksite boundary facing scattered house in Nam Sang Wai
Construction Noise (4 Locations)	
NM3	Village House in Nam Sang Wai
NM4	Village House in Nam Sang Wai
NM6	Scattered House near Route 3
NM7	Fung Kat Heung

MONITORING FREQUENCY AND PERIOD

- 5.15 The impact 24-Hour TSP monitoring was conducted at the designated stations once every 6 days in compliance with the updated EM&A Manual. In this reporting month, **20** monitoring events of 24-hour TSP monitoring were conducted.
- 5.16 The impact noise monitoring was conducted at the designated stations once every 6 normal working days in compliance with the updated EM&A Manual. Total of **20** monitoring events were carried out in this reporting month.

MONITORING RESULTS WITH DATE AND TIME

- 5.17 Monitoring results in this reporting month for air quality and construction noise were summarized at **Tables 5-3 to 5-7**. One Action Level exceedance for 24-Hour TSP at AM6 was recorded on 25 October 2008. The API Index was recorded “High” (56) on 25 October 2008 at Yuen Long district. ET had liaison with the Contractor to undertaken investigation and concludes the exceedance was not project related. No further exceedance of air quality and construction noise was recorded in this reporting month.

Table 5-3 Summary of Air Quality Monitoring Results

Date	24-Hour TSP ($\mu\text{g}/\text{m}^3$)			
	AM1	AM5	AM6	AM7
8-Oct-08	73	69	31	54
14-Oct-08	44	39	174	46
20-Oct-08	64	31	85	13
25-Oct-08	97	42	213	46
31-Oct-08	43	38	60	30
Average (Range)	64 (43-97)	44 (31-69)	113 (31-213)	38 (13-54)
Action / Limit	> 184 / >260	> 237 / >260	> 183 / >260	> 204 / >260

Note: All 24-Hour TSP monitoring were preset to start at 00:00 on each monitoring date.
Bold and italic is exceed the Action Level.
Bold and underline is exceed the Limit Level.

Table 5-4 Summary of Noise Monitoring Results at NM3

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected * Leq30
02-Oct-08	09:16	46.3	45.7	45.4	45.8	46.7	45.1	45.9	48.9
09-Oct-08	09:18	52.0	51.8	52.1	52.5	52.7	52.4	52.3	55.3
15-Oct-08	09:34	48.5	48.5	49.6	52.6	9.5	50.2	49.4	52.4
21-Oct-08	11:07	50.4	49.2	48.7	49.0	55.0	50.1	51.1	54.1
27-Oct-08	09:40	58.8	47.4	49.3	45.1	45.0	42.4	52.1	55.1
Limit Level									75

Note: * A façade correction of +3 dB(A) has been added according to acoustical principles and EPD guidelines.

Table 5-5 Summary of Noise Monitoring Results at NM4

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected * Leq30
02-Oct-08	13:03	52.5	53.4	52.9	53.7	54.5	53.7	53.5	56.5
9-Oct-08	13:41	60.5	62.1	63.7	64.3	62.1	63.6	62.9	65.9
15-Oct-08	13:40	63.4	65.2	64.9	64.7	63.5	65.6	64.6	67.6
21-Oct-08	14:27	55.4	50.9	50.7	50.1	55.5	49.2	52.7	55.7
27-Oct-08	10:45	54.1	51.6	50.2	49.8	48.7	51.4	51.3	54.3
Limit Level									75

Note: * A façade correction of +3 dB(A) has been added according to acoustical principles and EPD guidelines.

Table 5-6 Summary of Noise Monitoring Results at NM6

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected * Leq30
02-Oct-08	11:28	55.3	54.8	51.9	52.4	54.4	52.1	53.7	No Correction Required
09-Oct-08	11:27	54.8	56.0	54.3	53.1	53.8	55.3	54.7	
15-Oct-08	11:23	60.7	61.4	59.8	61.2	62.3	60.8	61.1	
21-Oct-08	11:23	55.3	58.0	60.1	55.6	57.5	56.6	57.5	
27-Oct-08	11:30	57.6	60.6	57.9	56.8	59.6	61.0	59.2	
Limit Level									75

Note: * Noise monitoring was undertaken at the façade, correction was not necessary.

Table 5-7 Summary of Noise Monitoring Results at NM7

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected * Leq30
02-Oct-08	10:15	51.9	49.7	49.1	48.6	49.1	50.4	49.9	No Correction Required
09-Oct-08	10:21	52.7	52.8	52.4	53.6	53.3	52.7	52.9	
15-Oct-08	10:27	51.9	51.9	50.8	50.5	51.2	53.2	51.7	
21-Oct-08	13:00	54.7	50.6	50.1	49.7	47.8	54.8	52.1	
27-Oct-08	11:50	42.2	59.4	58.5	48.8	49.0	51.3	55.0	
Limit Level									75

Note: * Noise monitoring was undertaken at the façade, correction was not necessary.

5.18 The tentative monitoring schedule for the coming month (**November 2008**) is shown in **Table 5-8**.

Table 5-8 Tentative Schedule of Monitoring for Next Reporting Month

Date	Air Quality	Noise Leq 30min
1-Nov-08	Sat	
2-Nov-08	Sun	
3-Nov-08	Mon	
4-Nov-08	Tue	
5-Nov-08	Wed	
6-Nov-08	Thu	✓
7-Nov-08	Fri	✓
8-Nov-08	Sat	
9-Nov-08	Sun	
10-Nov-08	Mon	
11-Nov-08	Tue	
12-Nov-08	Wed	✓
13-Nov-08	Thu	✓
14-Nov-08	Fri	
15-Nov-08	Sat	
16-Nov-08	Sun	
17-Nov-08	Mon	
18-Nov-08	Tue	✓
19-Nov-08	Wed	✓
20-Nov-08	Thu	
21-Nov-08	Fri	
22-Nov-08	Sat	
23-Nov-08	Sun	
24-Nov-08	Mon	✓
25-Nov-08	Tue	✓
26-Nov-08	Wed	
27-Nov-08	Thu	
28-Nov-08	Fri	
29-Nov-08	Sat	✓
30-Nov-08	Sun	

✓	Monitoring Day
	Sunday or Public Holiday

WEATHER CONDITIONS DURING THE MONITORING MONTH

- 5.19 The meteorological data during the monitoring date are summarized in [Annex I](#).

GRAPHICAL PLOTS OF TRENDS OF MONITORED PARAMETERS

- 5.20 The graphical plots of air quality and construction noise monitoring data are presented in [Annex J](#).

WEATHER CONDITIONS THAT AFFECT THE MONITORING RESULTS

- 5.21 The weather conditions during monitoring were considered acceptable for monitoring activities and did not have significant impact on the monitoring results obtained.

OTHER FACTORS INFLUENCING THE MONITORING RESULTS

- 5.22 There were no other noticeable external factors generally affecting the monitoring results in this reporting month.

QA/QC RESULTS AND DETECTION LIMITS

- 5.23 Not applicable.

6.0 REPORT ON NON-COMPLIANCE (NC), COMPLAINTS, NOTIFICATIONS OF SUMMONS (NoS) AND SUCCESSFUL PROSECUTIONS

RECORD OF NON-COMPLIANCE OF ACTION AND LIMIT LEVELS

- 6.01 No Action or Limit Level exceedance of air quality was recorded in this reporting month.
- 6.02 No construction noise complaint (Action) or monitoring noise level exceed 75dB(A) (Limit) was recorded in this reporting month.

RECORD OF ENVIRONMENTAL COMPLAINTS RECEIVED

- 6.03 There was no environmental complaint received in this reporting month.

RECORD OF NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTION

- 6.04 There was no notification of summons or prosecution received in this reporting month.

REVIEW OF REASONS FOR AND IMPLICATIONS OF NC, COMPLAINTS AND NOS

- 6.05 No complaints or NoS was received in this reporting month.

DESCRIPTION OF FOLLOW-UP ACTIONS TAKEN

- 6.06 As mention in Section 6.05, no NC, complaints or NoS was received in this reporting month. Therefore, no follow-up action was needed to undertake. The Contractor was reminded to implement the environmental mitigation measures as present in **Table 2-1** as necessary.

7.0 OTHERS

FUTURE KEY ISSUES

- 7.01 Construction activities to be undertaken in **November 2008** include concreting and extract sheet pile at Kam Tin Pumping Station (P1); backfilling and concreting at Sha Po Pumping Station (P2); backfilling, concreting and extract sheet pile at Nam Sang Wai P/S(P3); sheet piling, excavation, pipe laying, backfilling, concreting, pipe jacking and extract sheet pile at both Nam Sang Wai Road (S4) and Pok Wai South Road (S5 & S6). Potential environmental impacts arising from the works include air quality, noise and water quality (particularly site runoff). Environmental mitigation measures will be properly implemented and maintained as per the Mitigation Implementation Schedule to ensure site environmental performance is acceptable.

SOLID AND LIQUID WASTE MANAGEMENT STATUS

- 7.02 The quantities of waste for disposal or reuse in this reporting month are summarized in **Tables 7-1** and **7-2**.

Table 7-1 Summary of Waste Quantities for Disposal

Type of Waste	Quantity	Disposal Location
C&D Materials (Inert) (tons) – Disposed	3.856	Tuen Mun 38 Fill Bank
C&D Materials (Inert) (tons) – Reused	0.08	DSD Contract DC/2005/02
C&D Materials (Non-Inert) (tons)	0	NA
Chemical Waste (Litres)	0	NA
General Refuse (tons)	0.051	Refuse Collector

Table 7-2 Summary of Waste Quantities for Reuse/Recycling

Type of Waste	Quantity	Disposal Location
Metals for Recycling (kg)	0	NA
Paper for Recycling (kg)	0	NA
Plastics for Recycling (kg)	0	NA

- 7.03 There was no site effluent discharged but an estimated volume of less than 50m³ of surface runoff was discharged in the reporting month. The sampling of effluent had been carried out by the Contractor in compliance with the Discharge License (No.1U434/1) requirement in the reporting month.

SUBMISSION OF PROFORMA

- 7.04 Representatives of the Engineer, the Contractor and ET carried out regular weekly site inspection on 10, 14, 21 and 31 October 2008 to evaluate the site environmental performance. No non-compliance was found in this reporting month. One observation and two reminders were noted during the weekly site inspections. The monthly site audit for **October 2008** was undertaken on 31 October 2008. One non-compliance and three observations were indicated by IEC.
- 7.05 Proforma of the weekly ET site inspection activities and monthly joint IEC site audit are presented in **Annex K**.

Annex A

Project Site Layout

DATE: 11/15/50
 PROJECT: [unclear]
 DRAWING NO: [unclear]

FOR TENDER PURPOSES ONLY

NO.	DATE	DESCRIPTION
1	11/15/50	ISSUED FOR TENDER
2	11/15/50	ISSUED FOR TENDER
3	11/15/50	ISSUED FOR TENDER
4	11/15/50	ISSUED FOR TENDER
5	11/15/50	ISSUED FOR TENDER
6	11/15/50	ISSUED FOR TENDER
7	11/15/50	ISSUED FOR TENDER
8	11/15/50	ISSUED FOR TENDER
9	11/15/50	ISSUED FOR TENDER
10	11/15/50	ISSUED FOR TENDER

DATE OF WORK: [unclear]

COMPILED BY: [unclear]


ENGINEER: [unclear]

SCALE: PROJECT'S DIVISION

ENGINEERING DEPARTMENT

UNITED STATES GOVERNMENT

WASHINGTON, D. C.




Annex B

Project Organization and Management Structure


**Construction of Sewers, Rising Mains and Sewage Pumping Station at Kam Tin,
Nam Sang Wai and Au Tau in Yuen Long
Project Environmental Organization Chart**

Rev : 02
Date : 31-Aug-08



Annex C


Construction Program




Act ID	Description	Orig Dur	Total Post	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	
CD3000	Section 5	0	-35d	0	01NOV08	27SEP08*			
CD7000	Section 7	0	-278d	0	24NOV08	20FEB08*			
PR2900	Deliver Ductile Iron Pipe	800	148d	94	29APR08 A	24NOV08	29APR08 A	25MAY09	
PR3100	Deliver Precast Concrete Pipe	800	164d	96	24APR08 A	05NOV08	24APR08 A	25MAY09	
PR3300	Deliver Vitrified Clay Pipe	800	134d	92	10APR08 A	10DEC08	10APR08 A	25MAY09	
PR3400	Structural Monitoring by ISE	835	12d	79	06APR08 A	11MAY09	06APR08 A	25MAY09	
PR3500	Environmental monitoring by ET	814	12d	78	06APR08 A	11MAY09	06APR08 A	25MAY09	
Section 1 - Rain Tn Sewerage Pumping Station									
Portion A									
Ground Investigation									
S1A1500	Install Settlement Markers for Pumping Station	2	-95d	60	10NOV07 A	03OCT08	10NOV07 A	11JUN08	
Drainage and Ducts									
Groundwork									
S1A1E1000	DN1050 Pipe & Manhole (D1 - P/S)	12	-117d	0	25SEP08	14OCT08	10MAY08	24MAY08	
S1A1E1100	DN600 Pipe & Manhole (A2 - D1)	12	-117d	80	27FEB08 A	16OCT08	27FEB08 A	27MAY08	
S1A1E1200	DN1050 Pipe & Manhole (P/S - Outfall)	12	-109d	0	15OCT08	28OCT08	04JUN08	18JUN08	
S1A1E1300	Construct Flow Meter Chamber	12	-117d	0	24OCT08	06NOV08	04JUN08	18JUN08	
S1A1E1400	Construct U-Channel & Catchpits	30	-117d	0	06DEC08	13JAN09	19JUL08	22AUG08	
S1A1E1900	CCTV Inspection of Pipeline	1	-18d	0	23OCT08	29OCT08	08OCT08	08OCT08	
Pipeline - Rising Main									
trenching									
S1A1A1000	Twin Rising Main DN700	6	-117d	0	17OCT08	23OCT08	28MAY08	03JUN08	
S1A1A1200	CCTV Inspection of Pipeline	1	-36d	0	07NOV08	07NOV08	20SEP08	20SEP08	
Earthworks									
S1A1G2000	Extract Sheetpile	10	-109d	70	03APR08 A	02OCT08	03APR08 A	23MAY08	
Formwork									
S1A1J1700	Erect Formwork to +11.10mPD	12	-95d	80	21JUL08 A	08OCT08	21JUL08 A	14JUN08	
S1A1J1800	Erect Formwork to +14.00mPD & Roof Slab	12	-95d	80	04AUG08 A	13OCT08	04AUG08 A	19JUN08	
Steel Reinforcement									
S1A1K1600	Fk Re-bar to +11.10mPD	8	-95d	80	19JUL08 A	04OCT08	19JUL08 A	12JUN08	
S1A1K1700	Fk Re-bar to +14.00mPD	8	-95d	80	19JUL08 A	10OCT08	19JUL08 A	17JUN08	
S1A1K1800	Fk Re-bar to Roof Slab	8	-95d	40	19JUL08 A	16OCT08	19JUL08 A	25JUN08	
In-Situ Concrete									

Start date 19DEC05
 Finish date 20JUL10
 Date date 28SEP08
 Page number 1A

Leader Civil Engineering Corp. Ltd.
 DSD Contract No. DC/2005/02
 3-Month Rolling Programme - 3M01 at 29 September 2008





Act ID	Description	Orig Dur	Total Dur	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	
STAL1700	Cast Wall Stem to +11.10mPD	2	-954	40	26AUG08 A	09OCT08	26AUG08 A	16JUN08	
STAL1800	Cast Wall Stem to +14.00mPD & Roof Slab	2	-954	40	09SEP08 A	20OCT08	09SEP08 A	26JUN08	
STAL1900	Apply Anticorrosion Concrete Coating System	32	-1094	0	03OCT08	10NOV08	24MAY08	02JUL08	
STAL2100	Construct Boundary Wall	45	-1170	0	07NOV08	31DEC08	19JUN08	11AUG08	
Geotechnical works									
STAP1000	Monitoring of Instruments	483	-264	93	16NOV08 A	08NOV08	16NOV08 A	06OCT08	
Finishing									
STAQ1000	Apply Internal Finishes	60	-954	0	18NOV08	02FEB09	26JUL08	06OCT08	
STAQ1650	Apply Roof Finishes	10	-216	0	21OCT08	31OCT08	24SEP08	06OCT08	
Testing									
STAS1000	Pressure Testing to Twin Rising Main DN700	12	-394	0	08NOV08	21NOV08	22SEP08	06OCT08	
STAS1100	Watertightness of Structure - Compartments	72	-1094	0	23OCT08	17JAN09	13JUN08	06SEP08	
Miscellaneous									
STAT1000	Install Doors, Louvers & Folding doors	30	-954	0	06NOV08	10DEC08	15JUL08	18AUG08	
STAT1100	Sundry Metalwork	12	-554	0	11DEC08	24DEC08	09OCT08	21OCT08	
STAT1200	Install Glass Block	12	-554	0	27DEC08	10JAN09	22OCT08	04NOV08	
STAT1300	Plumbing Work	24	-776	0	11NOV08	08DEC08	09AUG08	06SEP08	
STAT1400	Electrical and Mechanical Installations	24	-776	0	09DEC08	08JAN09	06SEP08	06OCT08	
STAT1500	Install FRP Water Storage Tanks	12	-654	0	11NOV08	24NOV08	23AUG08	06SEP08	
STAT1600	Install FRP Cat Ladders & Handrails	24	-654	0	25NOV08	22DEC08	06SEP08	06OCT08	
Section 2 - Shafts Sewage Pumping Station									
Partion B									
Ground Investigation									
SZEB1400	Install Settlement Markers for Pumping Station	1	-684	90	09AUG08 A	02OCT08	09AUG08 A	12JUL08	
Drainage and Ducts									
SZBEA1000	DN900 Pipe & Manhole (F1 - P15)	12	-1034	0	27DEC08	10JAN09	23AUG08	06SEP08	
SZBEA1200	Construct U-channel & Catchpits	16	-1234	0	26NOV08	13DEC08	02JUL08	18JUL08	
SZBEA1300	Lay Ducts & Construct Drawpit	6	-1234	0	15DEC08	20DEC08	21JUL08	26JUL08	
Pipeline - Rising Main									
SZBFA1100	CCTV inspection of Pipeline	1	-164	0	29SEP08	23SEP08	06SEP08	06SEP08	
Earthworks									
SZBG2100	Backfill to Formation of Ground Slab	12	-1726	75	23JUN08 A	02OCT08	23JUN08 A	26MAY08	
SZBG2200	Extract Sheetpile	8	-3894	80	04JUL08 A	29SEP08	04JUL08 A	09JUN07	
SZBG2300	Trim & Compact Formation of Paved Areas	6	-1234	0	22DEC08	30DEC08	26JUL08	02AUG08	
Formwork									
SZBJ1600	Erect Formwork to Ground Slab	8		100	09JUL08 A	06SEP08 A	09JUL08 A	06SEP08 A	

Start date 18DEC05
 Finish date 20JUL10
 Date date 26SEP08
 Page number 2A

Leader Civil Engineering Corp. Ltd.
 DSD Contract No. DC/2005/02
 3-Month Rolling Programme - 3M01 at 29 September 2008



Legend:
 Early bar
 Progress bar
 Critical bar
 Summary bar
 Start milestone point
 Finish milestone point

Act ID	Description	Orig Dur	Total Dur	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	
S2B11600	Erect Formwork to +10.30mPD	12	-684	0	24OCT08	19NOV08	26SEP08 A	02AUG08	
S2B11700	Erect Formwork to +13.00mPD & Roof Slab	12	-664	0	06NOV08	15AUG08	15AUG08	28AUG08	
Steel Reinforcement									
S2B11500	Fix Re-bar to +10.30mPD	8	-684	5	27AUG08 A	11OCT08	27AUG08 A	21JUL08	
S2B11600	Fix Re-bar to +13.00mPD	8	-664	0	28OCT08	05NOV08	06AUG08	14AUG08	
S2B11700	Fix Re-bar to Roof Slab	8	-684	0	20NOV08	28NOV08	29AUG08	06SEP08	
In-Situ Concrete									
S2BL1500	Cast Ground Slab	2	-	100	16AUG08 A	06SEP08 A	16AUG08 A	10SEP08 A	
S2BL1600	Cast Wall Stem to +10.30mPD	2	-684	0	25OCT08	27OCT08	04AUG08	05AUG08	
S2BL1700	Cast Wall Stem to +13.00mPD & Roof Slab	2	-684	0	29NOV08	01DEC08	09SEP08	09SEP08	
S2BL1800	Apply Anticorrosion Concrete Coating System	24	-1124	0	09OCT08	05NOV08	28MAY08	23JUN08	
S2BL2000	Construct Boundary Wall	47	-1234	0	30SEP08	25NOV08	05MAY08	30JUN08	
Geotechnical works									
S2BP1000	Monitoring of Instruments	525	-1466	73	26FEB07 A	20MAR09	26FEB07 A	22SEP08	
Finishes									
S2BQ1000	Apply Internal Finishes	50	-1124	0	06DEC08	09FEB09	25JUL08	22SEP08	
S2BQ1050	Apply Roof Finishes	10	-684	0	02DEC08	12DEC08	10SEP08	25SEP08	
Testing									
S2BS1000	Pressure Testing to Twin Rising Main DN500	12	-184	0	30SEP08	15OCT08	09SEP08	22SEP08	
S2BS1100	Watertightness of Structure - Compartments	66	-1066	0	16OCT08	03JAN09	10JUN08	26AUG08	
Miscellaneous									
S2BT1000	Install Doors, Louvres & Folding doors	30	-1124	0	06NOV08	10DEC08	24JUN08	29JUL08	
S2BT1100	Sundry Metalwork	12	-1124	0	11DEC08	24DEC08	30JUL08	12AUG08	
S2BT1200	Install Glass Block	12	-1124	0	11DEC08	24DEC08	30JUL08	12AUG08	
S2BT1300	Plumbing Work	24	-1074	0	06NOV08	09DEC08	30JUN08	28JUL08	
S2BT1400	Electrical and Mechanical Installations	24	-1074	0	20NOV08	17DEC08	15JUL08	11AUG08	
S2BT1500	Install FRP Water Storage Tanks	12	-1074	0	06NOV08	19NOV08	30JUN08	14JUL08	
S2BT1600	Install FRP Cat Ladders & Handrails	24	-1074	0	20NOV08	17DEC08	15JUL08	11AUG08	
Additional Works / Disruption									
S2BV2000	Drive Sheepiles	10	-3894	0	30SEP08	13OCT08	11JUN07	22JUN07	
S2BV2010	Excavate to 1st Layer of Walling & Strut	6	-3894	0	14OCT08	20OCT08	23JUN07	29JUN07	
S2BV2020	Install 1st Layer of Walling & Strut	6	-3894	0	21OCT08	27OCT08	30JUN07	07JUL07	
S2BV2030	Excavate to 2nd Layer of Walling & Strut	6	-3894	0	28OCT08	03NOV08	09JUL07	14JUL07	
S2BV2040	Install 2nd Layer of Walling & Strut	6	-3894	0	04NOV08	10NOV08	16JUL07	21JUL07	
S2BV2050	Excavate to 3rd Layer of Walling & Strut	6	-3894	0	11NOV08	17NOV08	23JUL07	28JUL07	
S2BV2060	Install 3rd Layer of Walling & Strut	6	-3894	0	18NOV08	24NOV08	30JUL07	04AUG07	
S2BV2070	Excavate to Formation & Pour Blinding	6	-3894	0	25NOV08	01DEC08	06AUG07	11AUG07	
S2BV2080	Construct Base Slab for Bay 1 & 3	8	-3894	0	02DEC08	10DEC08	13AUG07	21AUG07	

Revised BVM Detail Details (SPSS) (Claim No. 055)

Start date: 19DEC05
 Finish date: 20JUL10
 Data date: 25SEP08
 Page number: 3A

© Primavera Systems, Inc.

Leader Civil Engineering Corp. Ltd.
 DSD Contract No. DC/2005/02
 3-Month Rolling Programme - 3M01 at 29 September 2008

LEADER

Legend:
 Early bar
 Progress bar
 Critical bar
 Summary bar
 Start milestone point
 Finish milestone point

Act ID	Description	Orig Dur	Total Post. Complete	Early Start	Early Finish	Late Start	Late Finish
S2BV2090	Construct Base Slab for Bay 2 & 4	6	-399d	01/11/08	17/12/08	22/01/09	28/02/09
S2BV2100	Backfill & Remove 3rd Layer of Waling & Strut	6	-399d	01/18/08	24/12/08	29/01/09	04/02/09
S2BV2110	Construct Wall Stem 1st Ltr for Bay 1 & 3	8	-399d	01/27/08	06/01/09	05/02/09	13/03/09
Section 3 - Nam Sang Wai Sewage Pumping Station							
Parten C							
Ground Investigation							
S3CB1700	Install Settlement Markers for Pumping Station	2	-131d	01/24/08	25/11/08	19/12/08	20/12/08
Drainage and Ducts							
S3CEA1000	DN1200 Pipe & Manhole (H1 - P/S)	12	-167d	20/13/08	22/11/08	13/12/08	05/01/09
S3CEA1400	DN1200 Pipe & Manhole (P/S - Outfall)	12	-167d	01/24/08	06/12/08	06/01/09	20/01/09
S3CEA2000	Install Geotextile Filter up to Ground Slab F/L	1	-215d	01/23/08	23/01/08	30/01/08	30/01/08
S3CEA2100	CCTV Inspection of Pipeline	1	-80d	01/08/08	08/12/08	02/01/09	02/01/09
Pipework - Rising Main							
Trench Method							
S3CFA1000	Twin Rising Main DN900	6	-215d	01/29/08	06/01/08	08/01/08	14/01/08
S3CFA1200	CCTV Inspection of Pipeline	1	-40d	01/08/08	08/01/08	19/01/08	19/01/08
Earthworks							
S3CG2750	Backfill to +0.00mPD	6	10d	13/01/08	11/01/08	13/01/08	11/01/08
S3CG2770	Remove 1st & 2nd Layer of Waling & Strut	4	-215d	01/20/08	09/01/08	20/01/08	16/01/08
S3CG2800	Backfill to Formation of Ground Slab	8	-215d	01/24/08	01/01/08	31/01/08	12/02/08
S3CG2900	Extract Sheetpile	11	-167d	01/30/08	11/01/08	10/01/08	22/01/08
Formwork							
S3CJ1550	Erect Formwork to +5.0mPD	12	-215d	01/28/08	20/01/08	28/01/08	26/01/08
S3CJ1600	Erect Formwork to Ground Slab	8	-215d	01/03/08	11/01/08	13/01/08	21/01/08
S3CJ1700	Erect Formwork to +10.80mPD	12	-131d	01/06/08	18/01/08	02/01/08	15/01/08
Steel Reinforcement							
S3CK1450	Fix Re-bar to +5.00mPD	8	-215d	01/26/08	11/01/08	20/01/08	18/01/08
S3CK1600	Fix Re-bar to Ground Slab	8	-215d	01/12/08	20/01/08	22/01/08	01/02/08
S3CK1600	Fix Re-bar to +10.80mPD	8	-131d	01/26/08	04/01/08	21/01/08	30/01/08
S3CK1700	Fix Re-bar to +13.75mPD	8	-131d	01/22/08	02/01/08	13/01/08	26/01/08
In-Situ Concrete							
S3CL1500	Cast Wall Stem to +0.00mPD	2	10d	09/01/08	29/01/08	09/01/08	29/01/08
S3CL1550	Cast Wall Stem to +5.00mPD	2	-215d	01/21/08	22/01/08	29/01/08	29/01/08
S3CL1600	Cast Ground Slab	2	-215d	01/21/08	23/01/08	03/02/08	04/02/08
S3CL1700	Cast Wall Stem to +10.80mPD	2	-131d	01/19/08	20/01/08	16/01/08	17/01/08
S3CL1900	Apply Anticorrosion Concrete Coating System	24	-215d	01/15/08	14/01/08	23/01/08	26/01/08
S3CL2100	Construct Boundary Wall	17	-167d	01/08/08	29/01/08	21/01/08	10/01/08
Geotechnical works							
S3CP1000	Monitoring of Instruments	787	-84d	02/06/08	12/12/08	06/01/09	02/01/09

Start date	18/12/08
Finish date	20/01/09
Data date	28/01/09
Page number	4A

Progress bar

 Critical bar


 Summary bar

 Start milestone point

 Finish milestone point

Leader Civil Engineering Corp. Ltd.
 DSD Contract No. DC/2005/02
 3-Month Rolling Programme - 3M01 at 29 September 2008

Act ID	Description	Orig Dur	Total Float	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	2008
Testing									
S3CS1000	Pressure Testing to Twin Rising Main DN800	12	-400	0	09OCT08	22OCT08	20AUG08	02SEP08	08 15 25
Season 4 - Sewers & RM in Potholes (D.F. C.H.)									
Portion D									
Drainage and Ducts									
Trench Method									
S4DEA1000	DN1200 Pipe & Manhole (G1-Treatment Plant)	60	796	40	31MAR08 A	04FEB09	31MAR08 A	08MAY09	
Pipeline - Rising Main									
Trench Method									
S4DFA1100	Twin Rising Main DN900 (ChA1850- WOIC1)	101	824	55	15DEC08 A	16FEB09	15DEC08 A	25MAY09	
S4DFA1200	Twin Rising Main DN900 (ChA2050 - ChC2219)	148	796	55	20DEC07 A	17DEC08	20DEC07 A	26MAR09	
S4DFA1210	Construct AVIC12 (VO 100)	60	100	100	17JUL08 A	05SEP08 A	17JUL08 A	06SEP08 A	
S4DFA1300	CCTV Inspection of Pipeline	5	846	20	16AUG08 A	13JAN09	16AUG08 A	25APR09	
Trenchless Method									
S4DFB1100	Construct WOIC1	30	1194	0	25SEP08	04NOV08	24FEB09	30MAR09	
S4DFB1200	CCTV Inspection of Pipeline	3	1386	0	05NOV08	07NOV08	23APR09	25APR09	
Geotechnical works									
S4DPP1000	Monitoring of Instruments	602	706	81	02NOV08 A	16FEB09	02NOV08 A	11MAY09	
Portion F									
Ground Investigation									
S4FBA1000	DN900 Pipe & Manhole (H6 - H7) 1st Stage	53	-234	0	01DEC08	06FEB09	04NOV08	07JAN09	
Trench Method									
S4FBE1040	Jacking DN1200 (H2 - H1)	45	1520	100	11AUG08 A	03SEP08 A	11AUG08 A	03SEP08 A	
S4FBE1040	Construct Manhole H2 & H1	27	1520	5	27SEP08 A	30OCT08	27SEP08 A	05MAY09	
S4FBE1600	CCTV Inspection of Pipeline	5	1520	0	31OCT08	05NOV08	06MAY09	11MAY09	
Pipeline - Rising Main									
Trench Method									
S4FFA1300	Twin Rising Main DN700 (WOIC5 - ChC2000)	80	1056	30	05JUN08 A	09DEC08	05JUN08 A	16APR09	
S4FFA1400	Twin Rising Main DN700 (ChC2050)	45	966	50	05APR08 A	03OCT08	05APR08 A	31JAN09	
S4FFA1500	Twin Rising Main DN700 (ChC2050 - ChC2100)	45	100	100	12FEB08 A	05SEP08 A	12FEB08 A	05SEP08 A	
S4FFA2100	Twin Rising Main DN700 (ChC2350 - ChC2400)	45	166	60	13SEP08 A	03FEB09	13SEP08 A	21FEB09	
S4FFA2200	Twin Rising Main DN700 (ChC2400 - WOIC4)	53	166	10	13SEP08 A	03JAN09	13SEP08 A	31JAN09	
S4FFA2300	Twin Rising Main DN700 (ChC2639 - H7)	52	-236	0	29SEP08	29NOV08	01SEP08	03NOV08	
Trenchless Method									
S4FFB1200	Construct WOIC4	30	826	40	16JUN08 A	21OCT08	10JUN08 A	31JAN09	
S4FFB1300	Construct WOIC5	30	1456	40	28JUN08 A	21OCT08	28JUN08 A	16APR09	
S4FFB1400	CCTV Inspection of Pipeline	5	1866	10	16AUG08 A	04OCT08	16AUG08 A	25APR09	
Geotechnical works									



Leader Civil Engineering Corp. Ltd.
 DSD Contract No. DC/2005/02
 3-Month Rolling Programme - 3M01 at 29 September 2008

Act ID	Description	Orig Dur	Total Float	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	
S4FP1000	Monitoring of Instruments	772	25d	80	05/JUN/08 A	10/APR/09	05/JUN/08 A	11/MAY/09	
Portion G									
Ground Investigation									
S4GB1500	Install Settlement Markers	748	140d	94	21/APR/08 A	19/NOV/08	21/APR/08 A	11/MAY/09	
Pipeline - Rising Main									
Trench Method									
S4GFA1000	Twin Rising Main DN500 (AVIC4 - CH2250)	96	139d	90	26/JUN/08 A	31/OCT/08	26/JUN/08 A	20/APR/09	
S4GFA1300	Twin Rising Main DN500 (ChB450 - ChB550)	84	94d	50	16/JAN/08 A	18/NOV/08	16/JAN/08 A	14/MAR/09	
S4GFA1700	Construct WOIC3	30	84d	0	19/NOV/08	23/DEC/08	18/MAR/09	20/APR/09	
S4GFA1900	CCTV inspection of Pipeline	9	94d	50	06/MAR/07 A	31/DEC/08	06/MAR/07 A	25/APR/09	
Trenchless Method									
S4GFB1100	Construct AVIC4	30	139d	10	09/JUL/08 A	31/OCT/08	09/JUL/08 A	20/APR/09	
S4GFB1200	CCTV inspection of Pipeline	2	142d	0	01/NOV/08	03/NOV/08	24/APR/09	25/APR/09	
Geotechnical works									
S4GCP1000	Monitoring of Instruments	720	111d	90	22/APR/08 A	23/DEC/08	22/APR/08 A	11/MAY/09	
Portion H									
Ground Investigation									
S4HB1300	Install Settlement Markers	727	-8d	74	26/MAY/08 A	20/MAY/09	26/MAY/08 A	11/MAY/09	
Drainage and Ducts									
Trench Method									
S4HEA1000	DN500 Pipe & Manhole (A3 - A6)	90	-80d	0	05/NOV/08	24/FEB/09	31/JUL/08	15/NOV/08	
S4HEA1100	DN500 Pipe & Manhole (A6 - A9)	106	-80d	80	25/OCT/07 A	23/OCT/08	25/OCT/07 A	18/JUL/08	
S4HEA1800	DN300 Pipe & Manhole (B4 - B6)	67	-84d	0	21/NOV/08	13/FEB/09	31/JUL/08	20/OCT/08	
S4HEA2000	DN300 Pipe & Manhole (B6 - B8)	44	-84d	0	23/SEP/08 *	20/NOV/08	07/JUN/08	30/JUL/08	
Trenchless Method									
S4HEB1000	Construct Jack/Receive Pits (A2 - A3)	30	-80d	0	05/NOV/08	09/DEC/08	31/JUL/08	03/SEP/08	
S4HEB1020	Jacking DN600 (A2 - A3)	57	-80d	0	10/DEC/08	20/FEB/09	04/SEP/08	12/NOV/08	
Pipeline - Rising Main									
Trench Method									
S4HFA1100	Twin Rising Main DN700 (CHC170 - CHC290)	50	-80d	80	25/OCT/07 A	04/NOV/08	25/OCT/07 A	30/JUL/08	
S4HFA1800	Twin Rising Main DN700 (CHC850 - CHC950)	125	-30d	0	02/DEC/08	05/MAY/09	28/OCT/08	28/MAR/09	
S4HFA1900	Twin Rising Main DN700 (CHC950 - CHC1000)	44	-30d	0	11/OCT/08	01/DEC/08	03/SEP/08	27/OCT/08	
S4HFA2100	Twin Rising Main DN700 (CHC1150 - CHC1250)	91	-30d	90	14/JAN/08 A	10/OCT/08	14/JAN/08 A	02/SEP/08	
S4HFA2200	Twin Rising Main DN700 (CHC1250 - WOIC7)	104	2d	15	20/AUG/08 A	26/MAR/09	20/AUG/08 A	28/MAR/09	
S4HFA2400	Twin Rising Main DN700 (CHC1450 - CHC1550)	124	-104d	0	04/OCT/08	05/MAR/09	31/MAY/08	28/OCT/08	
S4HFA2500	Twin Rising Main DN700 (CHC1600 - CHC1618)	44	-104d	90	10/JUN/08 A	03/OCT/08	10/JUN/08 A	30/MAY/08	
S4HFA2510	Twin Rising Main DN700 (WOIC8 - CHC1664)	47	-37d	70	12/JUN/08 A	16/OCT/08	12/JUN/08 A	30/AUG/08	
S4HFA2810	Twin Rising Main DN700 (CHC1715 - CHC1750)	47	-39d	0	20/OCT/08	12/DEC/08	01/SEP/08	28/OCT/08	
S4HFA2700	Twin Rising Main DN700 (CHC1750 - AVIC6)	124	-99d	0	13/DEC/08	15/MAY/09	29/OCT/08	28/MAR/09	
S4HFA3000	Construct AVIC9	20	75d	0	02/DEC/08	24/DEC/08	08/MAR/09	28/MAR/09	
S4HFA3100	Construct WOIC8	20	75d	0	02/DEC/08	24/DEC/08	08/MAR/09	28/MAR/09	


Start date 19/DEC/05
 Finish date 20/JUL/10
 Data date 28/SEP/08
 Page number 6A

Leader Civil Engineering Corp. Ltd.
DSD Contract No. DC/2005/02
3-Month Rolling Programme - 3M01 at 29 September 2008

c.Primevera Systems, Inc.

Early bar
 Progress bar
 Critical bar
 Summary bar
 Start milestone point
 Finish milestone point

Act ID	Description	Orig Dur	Total Post	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	2008
SAHFA3300	Construct AVIC7	20		100	11AUG08 A	26SEP08 A	11AUG08 A	26SEP08 A	SEP 01 08 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAHFA3400	Construct WOIC6	20	-396	20	15AUG08 A	18OCT08	15AUG08 A	30AUG08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAHFA3500	Construct AVIC6	30	1184	0	23SEP08	04NOV08	23FEB09	28MAR09	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
Geotechnical works									
SAHFB1000	Construct Jack/Receive Pile (ChC42 - ChC63)	57	-416	0	10DEC08	20FEB09	23OCT08	30DEC08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAHFB1100	Construct Jack/Receive Pile (AVIC8 - WOIC7)	57	-704	40	01AUG08 A	05DEC08	01AUG08 A	11SEP08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAHFB1120	Jacking Twin DN700 (AVIC8 - WOIC7)	69	-704	0	09DEC08	03MAR09	12SEP08	04DEC08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
Geotechnical works									
SAHP1000	Monitoring of Instruments	947	-874	72	26MAY08 A	22AUG09	26MAY08 A	11MAY09	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
Additional Works / Disturbance									
Re-arrangement of ChC420 & ChC617 (Clara No. 118)									
SAHV1310	Twin Rising Main DN700 (ChC310 - ChC580)	40	-116	60	23JUL08 A	28MAR09	23JUL08 A	13MAR09	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAHV1350	Twin Rising Main DN700 (ChC490 - ChC460)	20	-110	0	10DEC08	05JAN09	27NOV08	19DEC08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAHV1360	Twin Rising Main DN700 (ChC460 - ChC436)	20	-110	0	29SEP08	23OCT08	16SEP08	16OCT08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAHV1380	Construct WOIC9	20	24	20	29AUG08 A	26MAR09	29AUG08 A	28MAR09	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAHV1400	DN500 Pipe & Manhole (A13 - A14)	40	-110	0	24OCT08	09DEC08	11OCT08	26NOV08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
Portion I									
Ground Investigation									
SAIB1900	Install Settlement Markers	736	0	72	26JUN08 A	11MAY09	26JUN08 A	11MAY09	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
Drainage and Ducts									
Trench Works									
SAIEA1000	DN500 Pipe & Manhole (C2 - C4)	56	-326	0	20DEC08	04MAR09	13NOV08	22JAN09	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAIEA1020	DN500 Pipe & Manhole (C4 - C6)	76	-326	15	27AUG08 A	19DEC08	27AUG08 A	12NOV08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAIEA1100	DN500 Pipe & Manhole (C6 - C8)	48	-324	90	07MAY08 A	03OCT08	07MAY08 A	25AUG08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAIEA1200	DN400 Pipe & Manhole (C7a - C7)	36	1556	0	04OCT08	15NOV08	13APR09	25MAY09	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAIEA1900	DN500 Pipe & Manhole (C21 - C22)	50		100	01FEB08 A	01SEP08 A	01FEB08 A	01SEP08 A	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAIEA2320	DN500 Pipe & Manhole (C31 - C32)	53	-736	0	29SEP08	01DEC08	26JUN08	27AUG08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAIEA2400	DN500 Pipe & Manhole (C32 - C34)	70	-736	0	02DEC08	27FEB09	28AUG08	20NOV08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
Geotechnical works									
SAIEB1000	Construct Jack/Receive Pile (C1 - C2)	30	454	0	29SEP08	04NOV08	22NOV08	29DEC08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SAIEB1020	Jacking DN500 (C1 - C2)	78	454	0	05NOV08	10FEB09	30DEC08	03APR09	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
Geotechnical works									
SAIP1000	Monitoring of Instruments	827	-684	70	23JUN08 A	31JUL09	23JUN08 A	11MAY09	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
Portion E									
Drainage and Ducts									
Trench Works									
SSEEB1040	Construct Manholes H11	27	-264	0	29SEP08	31OCT08	26AUG08	26SEP08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
SSEEB1100	CCTV Inspection of Pipeline	1	-384	0	01NOV08	01NOV08	27SEP08	27SEP08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31
Pipework - Rising Main									
Trench Works									
SSEFA1000	Twin Rising Main DN900 (ChA208 - ChA250)	33	-254	70	23MAY08 A	10OCT08	23MAY08 A	08SEP08	SEP 03 05 07 09 11 13 15 17 19 21 23 25 27 29 31



Start date 18DEC05
 Finish date 20JUL10
 Data date 28SEP08
 Page number 7A

Leader Civil Engineering Corp. Ltd.
 DSD Contract No. DC/2005/02
 3-Month Rolling Programme - 3M01 at 29 September 2008

c Primavera Systems, Inc.


Act ID	Description	Orig Dur	Total Dur	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	
S6EFA4300	CCTV Inspection of Pipeline	20	-254	80	16AUG08 A	15OCT08	16AUG08 A	12SEP08	
Technical Method									
S6EFB1100	CCTV / Inspection of Pipeline	3	-244	0	11OCT08	14OCT08	10SEP08	12SEP08	
Geotechnical works									
S6SEP1000	Monitoring of Instruments	627	-276	99	01AUG08 A	31OCT08	01AUG08 A	27SEP08	
Testing									
S6SES1000	Pressure Testing to Twin Rising Main DN900	12	-254	0	16OCT08	29OCT08	13SEP08	27SEP08	
Section 9 - Sewers in Porton J									
Porton J									
Ground Investigation									
S6JB1500	Install Settlement Marker 1st Stage	765	-3046	35	20APR08 A	28MAY10	20APR08 A	25MAY09	
S6JB2100	Install Settlement Markers 2nd Stage	600		100	07JUL08 A	28SEP08 A	07JUL08 A	26SEP08 A	
Drainage and Ducts									
Technical Method									
S6JEA1010	DN1050 Pipe & Manhole (D2 - D3)	78	454	0	06DEC08	13MAR09	04FEB09	07MAY09	
S6JEA1700	TTA JAT-2 DN400 Pipe & Manhole (D14 - D15)	46	-3246	0	11DEC08	09FEB09	09NOV07	04JAN08	
S6JEA1720	TTA JAT-1 DN400 Pipe & Manhole (D15 - D16)	61	-3246	0	29SEP08	10DEC08	27AUG07	08NOV07	
S6JEA1900	TTA JBT-1 DN400 Pipe & Manhole (D20 - D21)	102	-506	0	19DEC08	24APR09	22OCT08	24FEB09	
S6JEA1920	TTA JBT-2 DN400 Pipe & Manhole (D21 - D22)	68	-504	0	29SEP08	18DEC08	31JUL08	21OCT08	
S6JEA2400	TTA JBS-1 DN400 Pipe & Manhole (D28 - D30)	80	-3484	0	29SEP08	05JAN09	30JUL07	02NOV07	
S6JEA3200	DN300 Pipe & Manhole (D40 - D42)	65	-1426	50	09JAN08 A	06NOV08	09JAN08 A	19MAY08	
S6JEA3300	DN300 Pipe & Manhole (D42 - D44)	73	-1426	0	07NOV08	05FEB09	20MAY08	13AUG08	
S6JEA3410	DN300 Pipe & Manhole (D47 - D49)	23	-166	90	19MAY08 A	30APR09	19MAY08 A	11APR09	
S6JEA4200	TTA JDA-1 DN750 Pipe & Manhole (E7 - E8)	35	-1526	0	13DEC08	29JAN09	14JUN08	25JUL08	
S6JEA4220	TTA JDA-2 DN750 Pipe & Manhole (E7 - E8)	63	-1524	0	29SEP08	12DEC08	28MAR08	13JUN08	
S6JEA4600	TTA JDB-2 DN750 Pipe & Manhole (E12 - E13)	40	-2056	0	10DEC08	20JAN09	28MAR08	16MAY08	
S6JEA4620	TTA JDB-1 DN750 Pipe & Manhole (E13 - E14)	39	-2056	0	17OCT08	01DEC08	05FEB08	27MAR08	
S6JEA4700	TTA JDB-9 DN750 Pipe & Manhole (E14 - E15)	69	-2056	80	13NOV07 A	16OCT08	13NOV07 A	04FEB08	
Technical Method									
S6JEB1000	Construct Jack/Receive Pits (D1 - D2)	28	-704	0	29SEP08	01NOV08	06JUL08	08AUG08	
S6JEB1020	Jacking DN1050 (D1 - D2)	29	-706	0	03NOV08	05DEC08	09AUG08	11SEP08	
S6JEB1040	Construct Manholes D1 & D2	25	184	0	08DEC08	07JAN09	30DEC08	31JAN09	
S6JEB1240	Construct Manholes D7 & D8	25	1734	20	25AUG08 A	23OCT08	25AUG08 A	22MAY09	
Geotechnical works									
S6JFP1000	Monitoring of Instruments	1152	-3536	54	21APR08 A	03JUL10	21APR08 A	25MAY09	
Section 7 - Sewers in Porton K									
Porton K									
Drainage and Ducts									
Technical Method									
STKEA1105	DN600 Pipe & Manhole (M2 - M3) Stage 2	35	-2244	0	06OCT08	15NOV08	03JAN08	16FEB08	
STKEA1810	DN900 Pipe & Manhole (M11 - M12) Stage 2	54	-2270	20	20AUG08 A	18NOV08	20AUG08 A	15FEB08	
STKEA2100	CCTV Inspection of Pipeline	5	-2276	30	16AUG08 A	24NOV08	16AUG08 A	20FEB08	
Start date	16DEC08								
Finish date	20JUL10								
Data date	28SEP08								
Page number	3A								



Progress bar
 Critical bar
 Summary bar
 Start milestone point
 Finish milestone point

DN600 Pipe & Manhole (M2 - M3) Stage 2
 DN900 Pipe & Manhole (M11 - M12) Stage 2
 CCTV Inspection of Pipeline

Leader Civil Engineering Corp. Ltd.
 DSD Contract No. DC/2005/02
 3-Month Rolling Programme - 3M01 at 29 September 2008
 c.Primavera Systems, Inc.



Start date 18DEC05
 Finish date 20JUL10
 Date date 28SEP08
 Page number 3A
 c Primavera Systems, Inc.

Leader Civil Engineering Corp. Ltd.
 DSD Contract No. DC/2005/02
 3-Month Rolling Programme - 3M01 at 29 September 2008

LEADER
 Legend:
 Early bar
 Progress bar
 Critical bar
 Summary bar
 Start milestone point
 Finish milestone point


Annex D

Photographical Records – Noise Barrier On-Site



Annex E

Locations of Monitoring Stations




1:50,000
 1:50,000
 1:50,000

LEGENDA
 ...
 ...

1:50,000
 1:50,000
 1:50,000

...

...
 ...
 ...



LOCATION OF NEW BUILDINGS STATION 1 AMT 2 AMT 3 AMT

FIGURE 61


U.S. DEPARTMENT OF COMMERCE
BUREAU OF MARITIME SERVICE



FIGURE OF BEST MONITORING STATION (BMP)

FIGURE 62

Scale: 1:50,000
Date: 1980



LOCATION OF BEST MONITORING STATIONS (AMS, AMS 2, AMS3)

FIGURE 20

AMERICAN OVERSEAS AIRWAYS CORPORATION
1960-1961




FIGURE 4
 LOCATIONS OF THREE MONITORING STATIONS (STA. 1581, STA. 210, STA. 888)

BY THE UNIVERSITY OF
 THE STATE OF NEW YORK




FIGURE 10

LOCATION OF HOUSE BUILDINGS STATIONS (IND.) AND (R)

GENERAL ENGINEERING
BY P. P. P. P.



LOCATION OF NOISE MEASURING STATIONS FROM NO. 2

FIGURE NO.

ENVIRONMENTAL
ENGINEERING

Annex F

Event and Action Plan

Monthly EM&A Report for October 2008 (No. 31) (Designated Elements – Construction Phase)

Event and Action Plan for Construction Phase Air Quality

EVENT	ACTION			
	ET Leader	IEC	Engineer	Contractor
Action Level				
Exceedance for one sample	<ol style="list-style-type: none"> Identify source (s) of exceedance and inform IEC, Contractor and Engineer Repeat dust measurements to confirm findings Increase monitoring frequency to daily Assess efficacy of remedial measures and keep the Contractor, IEC, and Engineer informed 	<ol style="list-style-type: none"> Check monitoring data submitted by ET Check monitoring data trends and Contractors working methods Check and confirm Contractors proposed remedial actions and working methods are appropriate 	<ol style="list-style-type: none"> Confirm receipt of notification of exceedance in writing Remind the Contractor of his contractual obligations and review the Contractor's working methods Discuss remedial actions with the Contractor and IEC Inform complainant of actions taken, if necessary 	<ol style="list-style-type: none"> Rectify any unacceptable practice Liaise with Engineer and IEC to develop appropriate remedial measures to reduce dust impact Amend working methods and remedial proposals if required by the Engineer or IEC Implement the agreed remedial actions upon instruction from the Engineer and IEC
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> Identify source (s) of exceedance and inform IEC, Contractor and Engineer Repeat measurements to confirm findings Increase the monitoring frequency to daily to assess the efficacy of remedial measures and keep the Contractor informed Discuss remedial actions with IEC and Contractor If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions If exceedance stops, inform the Contractor and cease additional monitoring 	<ol style="list-style-type: none"> Check monitoring data submitted by ET Check monitoring data trends and Contractors working methods Discuss with Contractor and Engineer on possible remedial measures Check and confirm Contractors proposed remedial measures are appropriate Determine the efficacy of remedial actions and keep the Engineer informed 	<ol style="list-style-type: none"> Confirm receipt of notification of exceedance in writing Remind the Contractor of his contractual obligations and review the Contractor's working methods Discuss remedial actions with the Contractor and IEC Ensure remedial measures are properly implemented Inform complainant of actions taken, if necessary. 	<ol style="list-style-type: none"> Rectify any unacceptable practice, if possible Submit proposals for remedial actions to Engineer and IEC within three working days of notification Discuss and amend remedial actions, if required, by the Engineer and IEC Implement the remedial action (s) immediately upon instruction from the Engineer Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions

Event and Action Plan for Construction Phase Air Quality

EVENT	ACTION			
	ET Leader	IEC	Engineer	Contractor
Limit Level				
Exceedance for one sample	<ol style="list-style-type: none"> Identify source (s) of exceedance and inform IEC, Contractor and Engineer Repeat dust measurements to confirm findings Increase monitoring frequency to daily Assess efficacy of remedial measures and keep the Contractor, IEC, Engineer and EPD informed 	<ol style="list-style-type: none"> Check monitoring data submitted by ET Check monitoring data trends and Contractors working methods Check and confirm Contractors proposed remedial actions and working methods are appropriate Check and confirm Contractors proposed remedial measures are appropriate Determine the efficacy of remedial actions and keep the Engineer informed 	<ol style="list-style-type: none"> Confirm receipt of notification of exceedance in writing Remind the Contractor of his contractual obligations and review the Contractor's working methods Discuss remedial actions with the Contractor and IEC, Ensure remedial measures are properly implemented Inform complainant of actions taken, if necessary. 	<ol style="list-style-type: none"> Take immediate action to avoid further exceedance Submit proposals for remedial actions to Engineer and IEC within three working days of notification Discuss and amend remedial actions, if required, by the Engineer and IEC Implement the remedial action (s) immediately upon instruction from the Engineer Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> Identify source (s) of exceedance and inform IEC, Contractor and Engineer Repeat measurements to confirm findings Increase the monitoring frequency to daily to assess the efficacy of remedial measures and keep the Contractor informed Discuss remedial actions with IEC and Contractor If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions If exceedance stops, inform the Contractor and cease additional monitoring. 	<ol style="list-style-type: none"> Discuss with Contractor and Engineer on possible remedial measures Check and confirm Contractors proposed remedial measures are appropriate Determine the efficacy of remedial actions and keep the Engineer informed 	<ol style="list-style-type: none"> Confirm receipt of notification of exceedance in writing Remind the Contractor of his contractual obligations and review the Contractor's working methods Discuss remedial actions with the Contractor and IEC Ensure remedial measures are properly implemented If exceedance continues, instruct the Contractor to stop the relevant portion of work until the exceedance is abated Inform complainant of actions taken, if necessary. 	<ol style="list-style-type: none"> Rectify any unacceptable practice, if possible Submit proposals for remedial actions to Engineer and IEC within three working days of notification Discuss and amend remedial actions, if required, by the Engineer and IEC Implement the remedial action (s) immediately upon instruction from the Engineer Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions

Event and Action Plan for Construction Noise				
EVENT	ACTION			
	ET Leader	IEC	Engineer	Contractor
Limit Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source (s) of exceedance and inform IEC, Contractor and Engineer 2. Repeat dust measurements to confirm findings 3. If repeat measurements confirm exceedance, increase monitoring frequency to daily 4. Assess efficacy of remedial measures and keep the Contractor, IEC, and Engineer informed 5. If exceedance stops, inform Contractor and cease additional noise monitoring 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET 2. Check monitoring data trends and Contractors working methods 3. Check and confirm Contractors proposed remedial actions and working methods are appropriate 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing 2. Remind the Contractor of his contractual obligations and review the Contractor's working methods 3. Discuss remedial actions with the Contractor and IEC 4. Inform complainant of actions taken, if necessary 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice 2. Liaise with Engineer and IEC to develop appropriate remedial measures to reduce noise impact 3. Amend working methods and remedial proposals if required by the Engineer or IEC 4. Implement the agreed remedial actions upon instruction from the Engineer and IEC
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source (s) of exceedance and inform IEC, Contractor and Engineer 2. Repeat measurements to confirm findings 3. Increase the monitoring frequency to daily 4. Discuss remedial actions with IEC, Engineer and the EPD 5. Assess the efficacy of remedial measures and keep the Contractor informed 6. If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions 7. If exceedance stops, inform the Contractor and cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET 2. Check monitoring data trends and Contractors working methods 3. Discuss with Contractor and Engineer on possible remedial measures 4. Check and confirm Contractors proposed remedial measures are appropriate 5. Determine the efficacy of remedial actions and keep the Engineer informed 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing 2. Remind the Contractor of his contractual obligations and review the Contractor's working methods 3. Discuss remedial actions with the Contractor and IEC 4. Ensure remedial measures are properly implemented 5. If exceedance continues, instruct the Contractor to stop the relevant portion of work until the exceedance is abated 6. Inform complainant of actions taken, if necessary. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice, if possible 2. Submit proposals for remedial actions to Engineer and IEC within three working days of notification 3. Discuss and amend remedial actions, if required, by the Engineer and IEC 4. Implement the remedial action (s) immediately upon instruction from the Engineer 5. Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions 6. Stop the relevant portion of work as determined by the Engineer until the exceedance is abated

Annex G

Mitigation Implementation Schedule

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
CONSTRUCTION PHASE										
AIR QUALITY - Construction Phase										
		The following measures are enforceable under the <i>Air Pollution Control (Construction Dust) Regulations</i>								
3.5	A1	<p>Site boundary and entrance</p> <ul style="list-style-type: none"> where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the boundaries of the seven pumping stations sites and the works area where the Engineer's site office and the Contractor's site office erected; 	To prevent access to the site and control potential dust impacts from construction works.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Part III, Clause 13 (c), Air Pollution Control (Construction Dust) Regulations</i>
3.5	A2	<p>Access Road</p> <ul style="list-style-type: none"> the portion of any road leading only to a construction site that is within 30 m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials; 	To control potential dust impacts from vehicle movements.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Part III, Clause 14, (b), Air Pollution Control (Construction Dust) Regulations</i>
3.5	A3	<p>Stockpiling of Dusty Materials</p> <ul style="list-style-type: none"> any stockpile of dusty materials should be either covered entirely by impervious sheeting and placed in an area sheltered on the top and the 3 sides or sprayed with water so as to maintain the entire surface wet; 	To control potential dust impacts during excavation and stockpiling activities.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Part IV, Clause 18, (a, b & c), Air Pollution Control (Construction Dust) Regulations</i>
3.5	A4	<p>Loading, unloading or transfer of dusty materials</p> <ul style="list-style-type: none"> all dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading and unloading so as to maintain the dusty materials wet; 	To control potential dust impacts during material handling and truck movements.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Part IV, Clause 19, Air Pollution Control (Construction Dust) Regulations</i>
3.5	A5	<p>Use of vehicles</p> <ul style="list-style-type: none"> every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site; 	To control potential dust impacts from vehicle movements.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Part IV, Clause 21, (1), Air Pollution Control (Construction</i>

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
3.5	A6	<ul style="list-style-type: none"> where a vehicle leaving a construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle; 	To control potential dust impacts during material transportation.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Dust) Regulations Part IV, Clause 21, (2), Air Pollution Control (Construction Dust) Regulations</i>
3.5	A7	<p>Power-driven drilling, and cutting</p> <ul style="list-style-type: none"> water should be continuously sprayed on the surface where any mechanical breaking operation that causes dust emission is carried out, unless the process is accompanied by the operation of an effective dusty extraction and filtering device; 	To control potential dust impacts during mechanical breaking.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Part IV, Clause 22, Air Pollution Control (Construction Dust) Regulations</i>
3.5	A8	<p>Excavation and earth moving</p> <ul style="list-style-type: none"> the working area of excavation should be sprayed with water immediately before, during and immediately after the operation so as to maintain the entire surface wet; 	To control potential dust impacts arising from excavation works.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Part IV, Clause 24, Air Pollution Control (Construction Dust) Regulations</i>
3.5	A9	<p>Construction of the superstructure of a building</p> <ul style="list-style-type: none"> where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the round floor level of the SPS, or if a canopy is provided at the first floor level, from the first floor level, up to the highest level of the scaffolding; and 	To control potential dust impacts from SPS building construction works.	Full duration of SPS construction contract.	The Contractor		✓			<i>Part I, Clause 6, (a), Air Pollution Control (Construction Dust) Regulations</i>
3.5	A10	<ul style="list-style-type: none"> any skip hoist for material transport should be totally enclosed by the impervious sheeting. 	To control potential dust impacts during material transportation.	Full duration of SPS construction contract.	The Contractor		✓			<i>Part I, Clause 6, (b), Air Pollution Control (Construction Dust) Regulations</i>

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
		NOISE - Construction Phase								
4.7.1	B1	<p>General Site Clearance – Demolition Works</p> <ul style="list-style-type: none"> Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997</i> (Examples of these PME are shown in Table F2), 	To control potential noise impacts during site clearance and demolition works	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Annex 5 of EIAO-TM</i>
4.7.1	B2	<p>Construction of Sewage Pumping Stations P1, P2 & P3</p> <ul style="list-style-type: none"> Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997</i>, Adoption of temporary noise barrier, in the form of a site hoarding (with a superficial density of at least 20kg/m², with no substantial gaps), along the site boundary of the pumping station sites. 	To minimise potential noise impacts arising during the construction of P1, P2 & P3	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Annex 5 of EIAO-TM</i>
4.7.1	B3	<p>Sewers and Rising Mains using Open Trench Method</p> <ul style="list-style-type: none"> Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997</i>, 	To minimise potential noise impacts arising during the construction of P1, P2 & P3	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Annex 5 of EIAO-TM</i>
4.7.1	B4	<ul style="list-style-type: none"> Use of handheld breakers for all initial road opening activities, when breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached. 	To control potential noise impacts during excavation works.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Annex 5 of EIAO-TM</i>
4.7.1	B5	<ul style="list-style-type: none"> Use of handheld breakers for all initial road opening activities, when breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached. 	To control potential noise impacts during road opening activities.	Where there are NSRs located within 50m of the line of sight. Throughout the full duration of the road opening activities.	The Contractor		✓			<i>Annex 5 of EIAO-TM</i>
4.7.1	B5	<ul style="list-style-type: none"> Use of movable noise barriers or 3 sided enclosures for all initial road opening activities 	To control potential noise impacts during road opening	Where there are NSRs located within 50m of the	The Contractor		✓			<i>Annex 5 of EIAO-TM</i>

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
4.7.1	B6	enclosures for all initial road opening activities (breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached), where there are NSRs located within 50m of the line of sight from the works area. Sewers and Rising Mains using Pipe Jacking Method • Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997,</i>	activities. To control potential noise impacts from PME during construction works	line of sight. Throughout the full duration of the road opening activities. Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Annex 5 of EIAO-TM</i>
4.7.1	B7	Road Pavement and Finishes • Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997,</i>	To control potential noise impacts from PME during pavement and finish works	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Annex 5 of EIAO-TM</i>
		WATER QUALITY - Construction Phase No water quality monitoring is required under this study.								
6.6.2	D1	WASTE - Construction Phase The Contractor shall obtain the necessary waste disposal permits from the appropriate authorities for the disposal of chemical and C&D waste, • Chemical Waste Producer and Chemical Waste Disposal Licence (<i>Waste Disposal (Chemical Waste) (General) Regulations</i>); and • Dumping Licence (<i>Land (Miscellaneous Provisions) Ordinance (Cap 28)</i>)	To monitor the collection, handling and disposal of chemical waste and C&D waste, and in compliance with relevant Hong Kong Standards and Regulations.	Site wide and throughout the full duration of the construction contract.	The Contractor	✓	✓			<i>Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste)(General) Regulation (Cap 354), the Land (Miscellaneous Provisions) Ordinance (Cap 28)</i>

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
6.6.2	D2	<p>Chemical Waste Chemical waste that is produced, as defined by Schedule 1 of the <i>Waste Disposal (Chemical Waste) (General) Regulation</i>, should be handled in accordance with the regulations and Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows. All chemical waste producers should be registered with the EPD.</p>	To control the handling, storage and disposal of chemical waste, in order to minimise potential spillages/leakages and human health and environmental impacts.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		✓			<i>Part II, (6) Waste Disposal (Chemical Waste) (General) Regulation</i>
6.6.2	D3	<p>Storage, Packaging and Labelling of Chemical Waste Containers used for storage of chemical wastes should:</p> <ul style="list-style-type: none"> be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 L unless the specifications have been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations. 	To ensure the proper storage, packaging and labelling of chemical waste in accordance with the Regulations.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		✓			<i>Part IV, (9, 10, 11 & 12) Waste Disposal (Chemical Waste) (General) Regulation</i>
6.6.2	D4	<p>Storage of chemical waste The storage area for chemical wastes should:</p> <ul style="list-style-type: none"> be clearly labelled and used solely for the storage of chemical waste; be enclosed on at least 3 sides; have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest; have adequate ventilation; be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste, if necessary); and be arranged so that incompatible materials are 	To ensure the proper storage of chemical waste in accordance with the Regulations.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		✓			<i>Part IV, (13,14, 15, 16, 17, & 18) Waste Disposal (Chemical Waste) (General) Regulation</i>

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
		adequately separate								
6.6.2	D5	<p>Disposal of chemical waste</p> <ul style="list-style-type: none"> The Contractor should ensure that the disposal of chemical waste is via a licensed Waste Collector and in accordance with the <i>Waste Disposal (Chemical Waste) (General) Regulations</i>. <p><i>Management of Waste Disposal</i> A trip-ticket system should be established which monitors the disposal of C&DM and solid wastes at public filling facilities and landfills and to control fly-tipping, in accordance with <i>Land (Miscellaneous Provisions) Ordinance (Cap28)</i> and the <i>Works Bureau Technical Circular No. 5/99</i>.</p>	<p>To control the disposal of chemical waste in accordance with the Regulations.</p>	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		✓			<i>Part IV, (20 -25) Waste Disposal (Chemical Waste) (General) Regulation</i>
		<p>LAND CONTAMINATION- Construction Phase</p> <p>A revised CAP should be submitted to the EPD for approval before the commencement of the construction works. Following receipt of the EPD's approval, the CAP shall be implemented and the findings of the investigations will be reported in the Contaminated Assessment Report (CAR), before ground disturbance is allowed at the concerned sites. If land contamination is confirmed, a Remediation Action Plan (RAP) shall be prepared, and both the CAR and the RAP shall be submitted as a combined report to the EPD for approval before disturbing the ground of the concerned sites. If applicable and required in consultation with the</p>	<p>To monitor the disposal of C&DM and solid wastes at public filling facilities and landfills and to control fly-tipping.</p>	To be implemented at all worksites throughout the full duration of the construction phase.	The Engineer/ Contractor		✓			<i>Land (Miscellaneous Provisions) Ordinance (Cap 295) and Works Bureau Technical Circular No. 5/99.</i>
7.5.6	E1	<p>A revised CAP should be submitted to the EPD for approval before the commencement of the construction works. Following receipt of the EPD's approval, the CAP shall be implemented and the findings of the investigations will be reported in the Contaminated Assessment Report (CAR), before ground disturbance is allowed at the concerned sites. If land contamination is confirmed, a Remediation Action Plan (RAP) shall be prepared, and both the CAR and the RAP shall be submitted as a combined report to the EPD for approval before disturbing the ground of the concerned sites. If applicable and required in consultation with the</p>	<p>To determine the presence of soil and groundwater contamination and remedy any potential concerns to acceptable levels.</p>	To be implemented before the commencement of the construction works.	To be Implemented by DSD or their sub-consultants at the Detailed Design Stage, depending upon when site access can be gained.	✓				<i>EIAO TM Annex 19/3.1.1 & 3.1.2</i>

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
		EPD, the contaminated site(s) shall be remediated in accordance with the approved CAR/RAP.								
8.7.1	F1	<p>ECOLOGY - Construction Phase Mitigation Measures Adopted - Avoidance Construction activities shall be prohibited during the winter season (November to March) along the section of the proposed sewerage alignment, which fall within the Deep Bay Wetland Conservation Area and the Deep Bay Wetland Buffer Area (WCA and WBA) and close to the locations of ecologically sensitive species (including Intermediate Egret, Black-faced Spoonbill, Buzzard, Imperial Eagle and Avocet). (See Figure 8.7a attached). Regular site inspections (at least twice a month) should be conducted by the Environmental Team during the winter season (November to March) to ensure proper implementation of this restriction</p>	To schedule construction works in order to minimise potential impacts to winter visiting birds. To be confirmed by regular site inspections.	At identified location (<i>Figure 8.7a</i>) for the full duration of the construction contract.	The Contractor		✓			
8.7.2	F2	<p>Mitigation Measures Adopted - Minimisation Pipe jacking method should be used instead of dredging where sewers and rising mains cross over existing MDC within the WCA and WBA.</p>	To minimise potential construction noise impacts to ecological sensitive receivers within the WCA/WBA.	For the full duration of the construction contract.	The Contractor		✓			
8.7.2	F4	<p>Regular inspections (at least twice a month) should be conducted by the ET during the winter season (November to March) for the remaining sections of the proposed sewerage alignment (including parts of S4, S5 and S6) within the WCA and WBA, where construction activities cannot be rescheduled.</p> <p>The site inspections shall check and report the number of workfronts and implementation of</p>	To schedule noisy construction activities to minimise potential impacts to winter visiting birds.	Work fronts other than identified sections within WBA & WCA (see <i>Figure 8.7a</i> attached) throughout the full duration of the construction contract.	The Contractor		✓			

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
8.7.3	F5	mitigation measures (i.e. erection of movable noise barriers with a suitable footing along the sites) in the monthly EM&A reports. Mitigation Measures Adopted Quietened construction plant and equipment (as shown in <i>Table F2</i>) should be used for the construction of pumping stations (P3 and P2) and sewerage alignment (S4, S5 and S6) located within the WCA and WBA.	Quiet construction plant shall minimise potential noise impacts to the wildlife, particularly rare birds including Black-faced Spoonbill, Buzzard, Hobby, Imperial Eagle, Intermediate Egret, Avocet and Black-eared Kite	At described locations and throughout the full duration of the construction contract.	The Contractor		✓			
8.7.4	F6	Erection of fences along the boundary of pumping station construction sites (P1 to P3) before the commencement of construction works to prevent tipping, vehicle movements, and encroachment of personnel into adjacent areas, and P2 to avoid disturbance to the remaining pond areas (0.7 ha);	To erect fences to prevent encroachment of construction activities onto adjacent areas.	At P1 to P3 for full duration of the construction contract.	The Contractor		✓			
8.7.4	F7	No filling and dumping to the remaining abandoned fishpond at P2.	To avoid disturbance to abandoned fishponds from construction activities and illegal dumping.	At P2 for full duration of the construction contract	The Contractor		✓			
8.7.4	F8	Installation and operation of silt removal facilities at construction sites of P1 to P3. The silt removal facilities should be designed in accordance with Appendix A1 of ProPECC Note PN1/94 Construction Site Drainage. The minimal total combined volume of the silt removal facilities at Nam Sang Wai SPS (P3) should be 15m ³ .	To install silt removal facilities in potentially impact streams and ponds to prevent sedimentation.	At P1 to P3 for full duration of the construction contract.	The Contractor		✓			
8.7.4	F9	No open fires within the site boundary during	To prohibit open fires, thereby	Site wide and throughout	The Contractor		✓			<i>Air Pollution Control</i>

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
8.7.4	F7	construction and provide temporary fire fighting equipment in the work areas. No filling and dumping to the remaining abandoned fishpond at P2.	minimising potential damage to trees and shrubs. To avoid disturbance to abandoned fishponds from construction activities and illegal dumping.	the full duration of the construction contract. At P2 for full duration of the construction contract	The Contractor		✓			(Open Burning) Regulation
8.7.4	F8	Installation and operation of silt removal facilities at construction sites of P1 to P3. The silt removal facilities should be designed in accordance with Appendix A1 of ProPECC Note PN1/94 Construction Site Drainage.	To install silt removal facilities in potentially impact streams and ponds to prevent sedimentation.	At P1 to P3 for full duration of the construction contract.	The Contractor		✓			
8.7.4	F9	No open fires within the site boundary during construction and provide temporary fire fighting equipment in the work areas.	To prohibit open fires, thereby minimising potential damage to trees and shrubs.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Air Pollution Control (Open Burning) Regulation
		FISHERIES - Construction Phase No specific mitigation measures are required for inclusion in the EP.								
		CULTURAL HERITAGE – Not Applicable for Package 1A-1T (DC/2005/02)								
		LANDSCAPE AND VISUAL - Construction Phase								
	H1	The site inspections shall check and report the implementation of mitigation measures (i.e. top-soil are reused and new compensatory planting works are carried out immediately after the construction of the civil structure) in the monthly EM&A reports. The first monthly EM&A Report should also report the appearance of the temporary hoarding barriers.	To minimise potential landscape and visual impacts.	To be implemented during the construction phases of the project.	The Contractor		✓			
	H2	Prior to application for an Environmental Permit, a set of landscape plans and building elevations of the proposed pumping stations should be	To minimise potential landscape and visual impacts.	To be implemented during the design and construction phases of the	DSD and The Contractor	✓	✓			

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
		submitted for approval by the EPD. The landscape plans and pumping station elevations should demonstrate that the following elements are considered: <ul style="list-style-type: none"> existing landscape elements (such as mature trees), transplantation of valuable trees, new compensatory planting 		project.						
		<ul style="list-style-type: none"> incorporate information on materials, details and textures so as to be as visually recessive as possible and in a style that fits with the surrounding village buildings. colour should be of low chromatic intensity to reduce the potential contrast between the structures and their background. The external finishing of the Pumping Stations shall be designed in conjunction with the landscape scheme. a minimum screen planting of 3m width and use of trees with a dense canopy of up to 5 m in height subject to constraints such as engineering and land availability. felling of mature trees are kept to a minimum. 								
3.7	I1	<p>EM&A REQUIEMENTS - Construction Phase</p> <p><i>Air Quality</i> Subject to the Environmental Protection Departments (EPDs) agreement, construction phase dust monitoring shall be undertaken at the following locations in accordance with the recommendations of the EIA.</p> <ul style="list-style-type: none"> Worksite boundary facing Scattered house in Nam Sang Wai (AM1); Worksite boundary facing Fung Kat Heung (AM5); Worksite boundary facing Scattered House near Route 3 (AM6); 	Installations of the dust monitoring stations to ensure the action and limit levels are not exceeded.	At specified dust monitoring locations for the duration of the construction works.	To be undertaken by the Environmental Team (ET) and reviewed and audited by the Engineer /DSD		✓			<i>Air Pollution Control (Construction Dust) Regulations</i>

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
4.9.1	I2	<ul style="list-style-type: none"> at any additional locations, where considered necessary, in agreement with EPD. <p><i>Construction Noise</i> Subject to the Environmental Protection Departments (EPDs) agreement, construction phase noise monitoring shall be undertaken at the following locations in accordance with the recommendations of the EIA.</p> <ul style="list-style-type: none"> (NM3) Scattered House in Nam San Wai (D12); (NM4) Scattered House in Nam San Wai (D11); (NM6) Scattered House near Route 3 (D17); (NM7) Fung Kat Heung (D19); and at any additional locations, where considered necessary, in agreement with EPD 	Installations of the noise monitoring stations to ensure the action and limit levels are not exceeded.	At specified noise monitoring locations throughout the duration of the construction works.	To be undertaken by the Environmental Team (ET) and reviewed and audited by the Engineer		✓			<i>Noise Control Ordinance</i>

Des = Design, C = Construction, O = Operation, Dec = Decommissioning

Annex H

Equipment Calibration Certificates

Equipment Calibration List for Construction of Sewers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long Project

Items	Aspect	Description of Equipment	Serial No.	Date of Calibration	Date of Next Calibration
1**	Air	Greasby Anderson GMWS2310 High Volume Sampler	0329 (AM1)	17 Aug 08	17 Nov 08
2*		Greasby Anderson GMWS2310 High Volume Sampler	0355 (AM5)	02 Oct 08	02 Jan 09
3*		Greasby Anderson GMWS2310 High Volume Sampler	10394 (AM6)	02 Oct 08	02 Jan 09
4**		Greasby Anderson GMWS2310 High Volume Sampler	1283 (AM7)	17 Aug 08	17 Nov 08
5	Noise	Bruel & Kjaer 4231 Acoustical Calibrator	2326408	22 Apr 08	22 Apr 09
6		Bruel & Kjaer 2238 Integrating Sound Level Meter	2285762	22 Apr 08	22 Apr 09
7		Bruel & Kjaer 4231 Acoustical Calibrator	2292167	22 Apr 08	22 Apr 09
8		Bruel & Kjaer 2238 Integrating Sound Level Meter	2285721	22 Apr 08	22 Apr 09

Note: Calibration certificates will only be provided if monitoring equipment is re-calibrated or new.
 * Calibration done in this reporting month, see calibration certificate attached.
 ** Calibration will be done in next reporting month.

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Sha Po Pumping Station	Date of Calibration: 2-Oct-08
Location ID : AM5	Next Calibration Date: 2-Jan-09
	Technician: Mr. Ben Tam

CONDITIONS

Sea Level Pressure (hPa)	1015.6	Corrected Pressure (mm Hg)	761.7
Temperature (°C)	27.4	Temperature (K)	300

CALIBRATION ORIFICE

Make-> TISCH	Qstd Slope -> 1.54431
Model-> 515N	Qstd Intercept -> -0.01988
Serial # -> 355	

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	5.5	5.5	11	2.154	51	50.65	29.7125	-15.6321	0.9834
13	4.6	4.6	9.2	1.971	43	42.70			
10	3.8	3.8	7.6	1.793	37	36.75			
7	2.8	2.8	5.6	1.541	27	26.81			
5	1.3	1.3	2.6	1.054	18	17.88			

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H20(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Tai Hing Car Shop (Scattered House near Route 3) Date of Calibration: 2-Oct-08
 Location ID : AM 6 Next Calibration Date: 2-Jan-09
 Technician: Mr. Ben Tam

CONDITIONS

Sea Level Pressure (hPa)	1015.6	Corrected Pressure (mm Hg)	761.7
Temperature (°C)	27.4	Temperature (K)	300

CALIBRATION ORIFICE

Make-> TISCH	Qstd Slope -> 1.54431
Model-> 515N	Qstd Intercept -> -0.01988
Serial # -> 10394	

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	4.1	4.1	8.2	1.862	53	52.64	42.7754	-27.9528	0.9941
13	3.3	3.3	6.6	1.672	44	43.70			
10	2.6	2.6	5.2	1.485	35	34.76			
7	2.0	2.0	4.0	1.304	26	25.82			
5	1.3	1.3	2.6	1.054	19	18.87			

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H20(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



Annex I

Meteorological Data in the Reporting Month

Meteorological Data Extracted From the HK Observatory at Lau Fau Shan Weather Station



Date	Weather	Lau Fau Shan Weather Station					
		Total Rainfall (mm)	Mean Air Temperature (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction	
1-Oct-08	Wed	Holiday					
2-Oct-08	Thu	sunny periods/moderate	3	27.9	9	68	E/NE
3-Oct-08	Fri	cloudy/overcast/rain/moderate/fresh/strong	2.4	27.6	17	70	E
4-Oct-08	Sat	cloudy/scattered showers/squally thunderstorm/moderate/fresh	14	28.1	17	78	E
5-Oct-08	Sun	cloudy/moderate/fresh	122.6	25	29.5	88.5	S/SE
6-Oct-08	Mon	cloudy/moderate/fresh	Trace	24	27.5	80.5	N/NW
7-Oct-08	Tue	Holiday					
8-Oct-08	Wed	cloudy/sunny periods/moderate/fresh	0.5	25	12	77	E/NE
9-Oct-08	Thu	sunny periods/cloudy/moderate/fresh	Trace	27.7	14	72	E
10-Oct-08	Fri	fine/dry/moderate	0	28.3	10	70	E/SE
11-Oct-08	Sat	fine/dry/moderate/fresh	0	28.2	13.5	68.5	E/NE
12-Oct-08	Sun	cloudy/rain/fresh/strong	Trace	26.6	12	73	E/NE
13-Oct-08	Mon	cloudy/rain/fresh/strong	0.3	24.5	11	83	E/NE
14-Oct-08	Tue	cloudy/haze/sunny periods/moderate/fresh	Trace	25.6	13.5	75.5	E/NE
15-Oct-08	Wed	fine/dry/moderate/fresh	Trace	26.9	9	71	E
16-Oct-08	Thu	fine/hazy/cloudy/moderate	0	27.4	12	71	E/SE
17-Oct-08	Fri	cloudy/rain/moderate/fresh	0.1	26.8	11.7	69.5	E/SE
18-Oct-08	Sat	sunny periods/cloudy/moderate/fresh	0	28.5	10.7	71.5	E/SE
19-Oct-08	Sun	fine/dry/moderate/fresh	1.6	28.6	9.5	66.2	E/SE
20-Oct-08	Mon	fine/dry/moderate/fresh	Trace	28.3	14.5	66.5	E/SE
21-Oct-08	Tue	fine/moderate	0	27.4	13.5	66.5	E
22-Oct-08	Wed	fine/moderate	0	27	9	74	E/SE
23-Oct-08	Thu	fine/hot/haze/light winds	0	26.7	10.5	76.2	S/SE
24-Oct-08	Fri	cloudy/sunny intervals/moderate/fresh	0	28	11.5	68	E/NE
25-Oct-08	Sat	cloudy/sunny intervals/moderate/fresh	Trace	27.6	15.5	68	E
26-Oct-08	Sun	cloudy/sunny intervals/moderate/fresh	0	27.4	11.7	70.5	E/SE
27-Oct-08	Mon	fine/haze/moderate	Trace	27.3	10.5	74.3	E/NE
28-Oct-08	Tue	fine/cloudy/rain/moderate/fresh	0.1	26	9.7	73.5	E
29-Oct-08	Wed	sunny intervals/cloudy/moderate	0	27.5	10.2	6.9	E/SE
30-Oct-08	Thu	fine/moderate/fresh/rain	0	28	9	71.5	E/SE
31-Oct-08	Fri	sunny intervals/cloudy/moderate/fresh	0	28.5	12.5	71.7	E

Annex J



Graphical Plots of Air Quality and Construction Noise Monitoring Results

Air Quality

Air Quality Monitoring Results





Air Quality Monitoring Results





Construction Noise

Construction Noise Monitoring Results



Construction Noise Monitoring Results



Annex K

Proforma of Site Inspection & IEC Audit in the Reporting Month

AUES

Site Inspection Checklist (SF-17)

Project DC/2005/02 Construction of Sewers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long	Contractor: Leader Civil Engineering Corp. Ltd
Inspected by: ET Auditor: T.W. Tam Contractor Rep: Edwin Loung IEC's Rep: - RE's Rep: Mr. Tsang	Engineer: Babbie Asia Ltd IEC: Mott Connell Ltd Environmental Team: Action-United Environmental Services & Consulting Inspection Date & Time: 10 October 2008 (08:45) Checklist Reference No.: DSD-AT101008

General Meteorological Information

Weather: Sunny Fine Cloudy Overcast Drizzle Rain Hazy
 Temp: °C
 Humidity: High (RH > 90%) Moderate (90% > RH > 50%) Low (RH < 50%)
 Wind: Calm Light Breeze Strong

Air Quality	Yes	NO	NA	NC	Follow-up	Remarks
Is hoarding of not less than 2.4m provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles travelling within controlled speed limit?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles movement confined to designated haul roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are public roads outside site exits kept clean and free from dust?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are haul roads and unpaved surfaces watered regularly to avoid dust generation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there wheel washing facilities provided at site exits?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is water spraying used during the main dust-generating activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the excavated or stockpile of dusty materials kept wet or covered by impermeable/tarpaulin sheet?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is exposed area of ground covered or watered frequently?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are load on vehicles covered by clean impervious sheeting?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and equipment switched off while not in use?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are smoky emissions from plants/equipment avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is open burning avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Observable dust sources	<input type="checkbox"/> Wind erosion <input type="checkbox"/> Loading/unloading of materials		<input checked="" type="checkbox"/> NA <input type="checkbox"/> Others			

Construction Noise

Are the construction works scheduled to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the works or equipment sited to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are all plant and equipment well maintained and in good operating condition?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is idle equipment turned off or throttled down?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is powered mechanical equipment covered or shielded by appropriate acoustic materials?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is silenced equipment used where appropriate?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are noise enclosures or noise barriers used where necessary?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Does specified equipment has valid noise label?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are Construction Noise Permits (CNPs) available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Major Noise Source	<input type="checkbox"/> Traffic <input type="checkbox"/> Construction activities outside of site		<input checked="" type="checkbox"/> Construction activities inside the site <input type="checkbox"/> Others Nil			

AUES

Site Inspection Checklist (SF-17)

Water Quality & Drainage		Yes	NO	NA	NC	Follow-up	Remarks
Is a wastewater discharge license obtained for the Project?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is site effluent discharged in accordance with the discharge license?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is the discharge of silty water avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is drainage adequate?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is drainage system well maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there temporary ditches for runoff discharge into appropriate watercourse?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there sedimentation tanks for settling runoff prior to discharge?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the sedimentation tanks:	Constructed of pre-formed individual cells?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	With adequate capacity?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Free from silt and sediment?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there neutralization tanks for concrete batching/mixing discharge?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there oil interceptors in drainage system?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is wheel wash facility provided at every site exit?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and plant cleaned of earth, mud & debris before leaving the site?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are wheel washing facilities regularly inspected and maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are toilets provided on site? If so, are they properly maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are manholes covered and sealed?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is oil leakage or spillage avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Waste Management and Potential Land Contamination							
General Refuse:	Are receptacles (rubbish bins) available?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is there regular and proper disposal?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is proper sorting and recycling implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Construction Waste:	Is generation of construction waste minimized?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is waste sorting implemented on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is construction waste reused where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is construction waste properly disposed of?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Chemical waste/waste oil	Is there designated storage area?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	Is chemical waste stored properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is there proper disposal?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is chemical waste license available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Excavated Materials	Do excavated materials appear uncontaminated?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Are appropriate procedures followed if contaminated materials exist?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Chemical/Fuel	Is chemical/fuel stored in bounded area?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is bund capacity adequate (>110% of the largest tank)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Are storage areas lockable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is foam, oil, grease or other objectionable matters in water or nearby drains of sewer avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

AUES

Site Inspection Checklist (SF-17)

Remarks:

Observations Recorded in this Site Inspection:


Conclusion of site inspection

No environmental issue was observed during the site inspection, the environment surround the sites are overall is good. No major non-compliance was recorded.

Reminder:


Signatures:

Env. Auditor



Name : T.W. Tam

Contractor's Representative



Name: Edwin Leung

IC(E) Auditor

Name:

Resident Site Staff



Name:

AUES

Site Inspection Checklist (SF-17)

Project	DC/2005/02 Construction of Sowers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wal and Au Tau in Yuan Long	Contractor:	Leader Civil Engineering Corp. Ltd
Inspected by:	ET Auditor: Ben Tam	Engineer:	Babtie Asia Ltd
	Contractor Rep: Edwin Leung	IEC:	Mott Connell Ltd
	IEC's Rep: -	Environmental Team:	Action-United Environmental Services & Consulting
	RE's Rep: Mr. Tsang	Inspection Date & Time:	14 October 2008 (09:45)
		Checklist Reference No.:	DSD-AT141008

General Meteorological Information

Weather Sunny Fine Cloudy Overcast Drizzle Rain Hazy
Temp: °C
Humidity: High (RH > 90%) Moderate (90% > RH > 50%) Low (RH < 50%)
Wind: Calm Light Breeze Strong

Air Quality	Yes	NO	NA	NC	Follow-up	Remarks
Is hoarding of not less than 2.4m provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles traveling within controlled speed limit?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles movement confined to designated haul roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are public roads outside site exits kept clean and free from dust?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are haul roads and unpaved surfaces watered regularly to avoid dust generation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there wheel washing facilities provided at site exits?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is water spraying used during the main dust-generating activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the excavated or stockpile of dusty materials kept wet or covered by impermeable/tarpaulin sheet?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is exposed area of ground covered or watered frequently?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are load on vehicles covered by clean impervious sheeting?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and equipment switched off while not in use?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are smoky emissions from plants/equipment avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is open burning avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Observable dust sources	<input type="checkbox"/> Wind erosion <input type="checkbox"/> Loading/unloading of materials		<input checked="" type="checkbox"/> NA <input type="checkbox"/> Others			

Construction Noise

Are the construction works scheduled to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the works or equipment sited to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are all plant and equipment well maintained and in good operating condition?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is idle equipment turned off or throttled down?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is powered mechanical equipment covered or shielded by appropriate acoustic materials?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is silenced equipment used where appropriate?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are noise enclosures or noise barriers used where necessary?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Does specified equipment has valid noise label?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are Construction Noise Permits (CNPs) available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Major Noise Source	<input type="checkbox"/> Traffic <input type="checkbox"/> Construction activities outside of site		<input checked="" type="checkbox"/> Construction activities inside the site <input type="checkbox"/> Others Nil			



Site Inspection Checklist (SF-17)

Water Quality & Drainage		Yes	NO	NA	NC	Follow-up	Remarks
Is a wastewater discharge license obtained for the Project?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is site effluent discharged in accordance with the discharge license?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is the discharge of silty water avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is drainage adequate?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is drainage system well maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there temporary ditches for runoff discharge into appropriate watercourse?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there sedimentation tanks for settling runoff prior to discharge?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the sedimentation tanks: Constructed of pre-formed individual cells?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
With adequate capacity?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Free from silt and sediment?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there neutralization tanks for concrete batching/mixing discharge?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there oil interceptors in drainage system?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is wheel wash facility provided at every site exit?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and plant cleaned of earth, mud & debris before leaving the site?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are wheel washing facilities regularly inspected and maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are toilets provided on site? If so, are they properly maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are manholes covered and sealed?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is oil leakage or spillage avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Waste Management and Potential Land Contamination							
General Refuse: Are receptacles (rubbish bins) available?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is there regular and proper disposal?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is proper sorting and recycling implemented?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Construction Waste: Is generation of construction waste minimized?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is waste sorting implemented on site?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is construction waste reused where practicable?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is construction waste properly disposed of?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are disposal records available for inspection?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Chemical waste/waste oil Is there designated storage area?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is chemical waste stored properly?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is there proper disposal?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is chemical waste license available for inspection?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Excavated Materials Do excavated materials appear uncontaminated?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are appropriate procedures followed if contaminated materials exist?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are disposal records available for inspection?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Chemical/Fuel Is chemical/fuel stored in bounded area?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is bund capacity adequate (>110% of the largest tank)?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are storage areas lockable?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is foam, oil, grease or other objectionable matters in water or nearby drains of sewer avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

AUES

Site Inspection Checklist (SF-17)

Remarks:

Observations Recorded in this Site Inspection:


Conclusion of site inspection

1. Stagnant water was cumulated inside the unused sedimentation tank was observed at Kam Tin portion, the contractor was reminded to clean to prevent mosquito breeding.


Reminder:

Signatures:

Env. Auditor


Name: Ben Tam


Contractor's Representative


Name: Edwin Loung

IC(E) Auditor

Name:

Resident Site Staff


Name:

AUES**Site Inspection Checklist (SF-17)**

Project	DC/2005/02 Construction of Sowers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuan Long		Contractor:	Leader Civil Engineering Corp. Ltd
Inspected by:	ET Auditor:	Ben Tam	Engineer:	Babtie Asia Ltd
	Contractor Rep:	Edwin Leung	IEC:	Mott Connell Ltd
	IEC's Rep:	-	Environmental Team:	Action-United Environmental Services & Consulting
	RE's Rep:	Mr. Tsang	Inspection Date & Time:	21 October 2008 (09:45)
			Checklist Reference No.:	DSD-AT211008

General Meteorological Information

Weather Sunny Fine Cloudy Overcast Drizzle Rain Hazy
Temp: °C
Humidity: High (RH > 90%) Moderate (90% > RH > 50%) Low (RH < 50%)
Wind: Calm Light Breeze Strong

Air Quality

	Yes	NO	NA	NC	Follow-up	Remarks
Is hoarding of not less than 2.4m provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles traveling within controlled speed limit?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles movement confined to designated haul roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are public roads outside site exits kept clean and free from dust?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are haul roads and unpaved surfaces watered regularly to avoid dust generation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there wheel washing facilities provided at site exits?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is water spraying used during the main dust-generating activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the excavated or stockpile of dusty materials kept wet or covered by impermeable/tarpaulin sheet?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is exposed area of ground covered or watered frequently?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are load on vehicles covered by clean impervious sheeting?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and equipment switched off while not in use?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are smoky emissions from plants/equipment avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is open burning avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Observable dust sources	<input type="checkbox"/> Wind erosion <input type="checkbox"/> Loading/unloading of materials		<input checked="" type="checkbox"/> NA <input type="checkbox"/> Others			

Construction Noise

Are the construction works scheduled to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the works or equipment sited to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are all plant and equipment well maintained and in good operating condition?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is idle equipment turned off or throttled down?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is powered mechanical equipment covered or shielded by appropriate acoustic materials?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is silenced equipment used where appropriate?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are noise enclosures or noise barriers used where necessary?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Does specified equipment has valid noise label?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are Construction Noise Permits (CNPs) available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Major Noise Source	<input type="checkbox"/> Traffic <input type="checkbox"/> Construction activities outside of site		<input checked="" type="checkbox"/> Construction activities inside the site <input type="checkbox"/> Others Nil			

AUES

Site Inspection Checklist (SF-17)

Water Quality & Drainage		Yes	NO	NA	NC	Follow-up	Remarks
Is a wastewater discharge license obtained for the Project?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is site effluent discharged in accordance with the discharge license?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is the discharge of silty water avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is drainage adequate?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is drainage system well maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there temporary ditches for runoff discharge into appropriate watercourse?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there sedimentation tanks for settling runoff prior to discharge?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the sedimentation tanks:	Constructed of pre-formed individual cells?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	With adequate capacity?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Free from silt and sediment?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there neutralization tanks for concrete batching/mixing discharge?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there oil interceptors in drainage system?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is wheel wash facility provided at every site exit?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and plant cleaned of earth, mud & debris before leaving the site?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are wheel washing facilities regularly inspected and maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are toilets provided on site? If so, are they properly maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are manholes covered and sealed?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is oil leakage or spillage avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Waste Management and Potential Land Contamination							
General Refuse:	Are receptacles (rubbish bins) available?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is there regular and proper disposal?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is proper sorting and recycling implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Construction Waste:	Is generation of construction waste minimized?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is waste sorting implemented on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is construction waste reused where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is construction waste properly disposed of?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Chemical waste/waste oil	Is there designated storage area?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is chemical waste stored properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is there proper disposal?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is chemical waste license available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Excavated Materials	Do excavated materials appear uncontaminated?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Are appropriate procedures followed if contaminated materials exist?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Chemical/Fuel	Is chemical/fuel stored in bounded area?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is bund capacity adequate (>110% of the largest tank)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Are storage areas lockable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is foam, oil, grease or other objectionable matters in water or nearby drains of sewer avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

AUES

Site Inspection Checklist (SF-17)

Remarks:

Observations Recorded in this Site Inspection:

Conclusion of site inspection
No environmental issue was observed during the site inspection. No major non-compliance was recorded.

Reminder:
As a reminder water spraying are needed to prevent the dust generation.


Signatures:

Env. Auditor



Name: Ben Tam

Contractor's Representative



Name: Edwin Leung

IC(E) Auditor

Name:

Resident Site Staff



Name:

Agreement No. CE37/2005 (EP)
Environmental Monitoring and Audit for
Kam Tin Trunk Sewerage Phase 1 and Au Tau Trunk sewers

MONTHLY SITE INSPECTION CHECKLIST

Inspection Date	31 Oct 2008	Time	1430-1630	Inspected By	Leader: <i>Benny Lam (Lead)</i> ET: <i>Ben Tam (ET)</i> DSD: <i>H Chan, Kw Ching (DSD)</i> IEC: <i>Joseph Chan (IEC)</i>
Site Location	<i>Kam Tin Chung Ng Amy Nam Shan Wai Road SPS, P. 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100</i>				

Weather

Condition: Sunny Fine Overcast Drizzle Rain Storm Hazy

Temperature: *29°C* Humidity: High Moderate Low

Wind: Calm Light Breeze Strong Direction: *E/NE*

EIA ref:		Close-out on last comments Y/N	N/A or not obs	Yes	No	Photo/Remarks
Construction Phase						
Air Quality - Construction Phase						
3.5	• Are hoardings of not less than 2.4m high provided along the site boundary?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.5	• Is the portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit kept clear of dusty materials?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.5	• Are stockpiled dusty materials covered by impervious sheeting and placed in an area sheltered on top and 3 sides or sprayed with water?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.5	• Are dusty material loads on vehicles sprayed with water prior to loading and unloading?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.5	• Are all vehicles washed to remove dusty materials from its body and wheels before leaving site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.5	• Are vehicles which are carrying dusty materials covered entirely by impervious sheeting when leaving site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.5	• Are surfaces where any mechanical breaking operation takes place sprayed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.5	• Are working area of any excavation sprayed with water, immediately before, during and immediately after the operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.5	• Where a scaffolding is erected around the perimeter of a building under construction, are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the SPS, or a canopy from the first floor level up to the highest level of the scaffolding?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.5	• Are skip hoists for material transport totally enclosed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

- 3.7
- Have dust monitors been provided at the following locations:
 - Boundary facing scattered house in NSW (AM1)
 - Boundary facing Fung Kat Heung (AM5)
 - Boundary facing scattered house near route 3 (AM6)
- | | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
-

**Construction Noise
Demolition works**

- 4.7.1
- Are quiet PME which meet the SWLs from BS 5228:Part 1: 1997 used?
- | | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
-

Sewage Pumping Stations P1, P2 & P3

- 4.7.1
- Are quiet PME which meet the SWLs from BS 5228:Part 1: 1997 used?
- | | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
-

- 4.7.1
- Are temporary noise barrier, in the form of a site hoarding (with superficial density of at least 20kg/m², with no substantial gaps), along the site boundaries of the pumping station sites adopted?
- | | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
-

Sewers and Rising Mains using Open Trench

- 4.7.1
- Are quiet PME which meet the SWLs from BS 5228:Part 1: 1997 used?
- | | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
-

- 4.7.1
- Are handheld breakers used for all initial road opening activities, when breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached?
- | | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
-

- 4.7.1
- Are movable noise barriers or 3 sided enclosures installed for all initial road opening activities (breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached) where there NSRs within 50m of the line of sight?
- | | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
-

Sewers and Rising Mains using Pipe Jacking

- 4.7.1
- Are quiet PME which meet the SWLs from BS 5228:Part 1: 1997 used?
- | | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
-

Road Pavement and Finishes

- 4.7.1
- Are quiet PME which meet the SWLs from BS 5228:Part 1: 1997 used?
- | | | | |
|--|---|--|--|
| | ✓ | | |
|--|---|--|--|
-

- 4.9.1
- Have noise monitors been provided at the following locations:
 - (NM3) Scattered house in NSW
 - (NM4) Scattered house in NSW
 - (NM6) Scattered house near Route 3
 - (NM7) Fung Kat Heung
- | | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
-

Construction Runoff and Site Drainage

- Are perimeter cut-off drains to direct off-site water around the site constructed with internal drainage works and erosion and sedimentation control facilities implemented. Are channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers provided on site to direct stormwater to silt removal facilities?
- | | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
-

- Are dikes or embankments for flood protection implemented around the boundaries of earthwork areas. Are sediment/silt traps incorporated in the permanent drainage channels to enhance deposition rates?
- | | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
-

- Are silt removal facilities provided with retention time for silt/sand traps of 5 minutes under maximum flow conditions?
- | | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
-

see obs.

- Are construction works programmed to minimize surface excavation works during the rainy seasons (April to September)?
- | | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
-

- Are slopes minimised and erosion potential reduced?
- | | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
-

- Is deposited silt and grit removed regularly and disposed of by spreading evenly over stable, vegetated areas?
- | | | | |
|--|--|---|--|
| | | ✓ | |
|--|--|---|--|
-

see obs

- Are measures taken to minimise the ingress of site drainage into excavations? Is water pumped out from trenches or foundation excavations discharged into storm drains via silt removal facilities?

		✓	
--	--	---	--
- Are open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 covered with tarpaulin or similar fabric during rainstorms?

		✓	
--	--	---	--

see obs.
- Are manholes (including newly constructed ones) adequately covered and temporarily sealed?

		✓	
--	--	---	--
- Are precautions taken before rainstorms?

	✓		
--	---	--	--
- Are all vehicles and plant cleaned before leaving site?

	✓		
--	---	--	--
- Is solid waste, debris and rubbish on site appropriately collected, handled and disposed of properly to avoid water quality impacts?

		✓	
--	--	---	--
- Are all fuel tanks and storage areas provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby?

		✓	
--	--	---	--

Sewage Effluent - Construction Phase

- 1) Are portable chemical toilets and sewage holding tanks provided? Is handling the construction sewage generated for collection and disposal of this waste? Is a licensed contractor employed?

		✓	
--	--	---	--

Waste Management - Construction Phase

- 6.6.2 • Are the necessary waste disposal permits from the appropriate authorities in place for chemical and C&D wastes, in accordance with the Waste Disposal (Chemical Waste) (General) Regulations and the Land (Miscellaneous Provisions) Ordinance (Cap 28)?

		✓	
--	--	---	--
- 6.6.2 • Is chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, being handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes?

		✓	
--	--	---	--
- 6.6.2 • Are containers used for the storage of chemical wastes suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation?

		✓	
--	--	---	--
- 6.6.2 • Is the storage area for chemical wastes clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated?

		✓	
--	--	---	--
- 6.6.2 • Is disposal of chemical waste via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD?

		✓	
--	--	---	--
- 6.6.2 • Are trip tickets for disposal available to monitor disposal of C&DM and solid wastes at public filling and landfills, and to control fly tipping?

		✓	
--	--	---	--

Land Contamination - Construction Phase					
7.5.6	• Is a revised CAP submitted to the EPD before commencement of construction works? Is the CAP implemented and findings of the investigations reported in the CAR, before ground disturbance is allowed?		✓		
7.5.6	• If land contamination is confirmed, has a RAP been prepared and submitted to EPD?		✓		
7.5.6	• Are contaminated sites remediated in accordance with the approved CAR/RAP?		✓		
Ecology - Construction Phase					
8.7.1	• Are construction activities prohibited during November to March for the sections of works within the WCA and WBA, and close to locations of ecologically sensitive species.			✓	
8.7.1	• During November to March periods, are regular site inspections (at least twice a month) undertaken by ET to ensure proper implementation of this restriction?		✓		
8.7.2	• Is pipe jacking method used for sewers and rising mains crossing over MDC within the WCA and WBA?			✓	
8.7.2	• During November to March, are regular site inspections (at least twice a month) undertaken by ET for the remaining sewerage sections (including parts of S4, S5 and S6) within the WCA and WBA where construction activities cannot be rescheduled?		✓		
8.7.2	• The site inspections shall check and report the number of workfronts and implementation of mitigation measures in the monthly EM&A Report.			✓	
8.7.3	• Are quietened construction plant and equipment used for PS (P2 and P3) and sewers (S4, S5, S6) within the WCA and WBA?		✓		
8.7.4	• For P1-P3, have fences along the boundary of the pumping stations construction sites been erected?			✓	
8.7.4	• There shall be no filling and dumping to the remaining abandoned fishpond at P2.			✓	
8.7.4	• Are silt removal facilities, designed to the ProPECC Note PN1/94, installed and operated at the P1 to P3 sites? The minimal total combined volume of the silt removal facilities at P3 (NSW SPS) should be 15m3.			✓	
8.7.4	• There shall be no open fires within the site boundary.			✓	
8.7.4	• Have temporary fire fighting equipment provided in the works areas.			✓	
Landscape and Visual - Construction Phase					
	• Have the implementation of mitigation measures (i.e., top soil reused, new compensatory planting) been reported in the monthly EM&A?			✓	
	• The first monthly EM&A Report should report on the appearance of the temporary hoarding barriers.			✓	
	• Are screen planting (3m wide) and trees with dense canopy (up to 5m) provided?		✓		
	• Is felling of mature trees kept to a minimum?			✓	

OTHER OBSERVATIONS

This month's observation

1. **NON-COMPLIANCE (NC):** Direct site effluent discharge was noticed at Kam Tin Pumping Room site without passing through any sedimentation facility. Immediate action was taken by the Contractor to re-divert the effluent back to a sedimentation tank.
The NC was subsequently closed as immediate remedial action was taken place. Again, the Contractor has been reminded that all effluent should pass through sedimentation tank prior to discharge.
2. Along Nam Shan Wai Road site, the Contractor was reminded of the following:
 - U-channel cleaning along site areas;
 - Cleaning up of sedimentation tanks (removal of sediments and accumulated water) and cover idled sedimentation tanks after cleaning;
 - Cover and tidy-up all tarpaulins for stockpiles; and
 - Removal of rubbish
3. At Sha Po Pumping Room site, the Contractor was reminded to cover a stockpile of rocks and filling material with tarpaulin for dust suppression.
4. At Sha Po Pumping Room site, the Contractor was recommended to clean-up wheel-washing bay as it has been noticed being idled for quite a while.

Follow-up last month's observations (23 September 2008)

1. Along Nam Shan Wai Rd. Site, channel, sedimentation tank cleaning will be continued.
2. Rubbish and lunch boxes at Portion F of NSW Rd. site were removed.
3. Coagulant dosing facilities were installed to sedimentation tanks and in operation along NSW Rd. site.
4. At Kam Tin Pumping Rm site, accumulated sludge from WWTF has been removed.
5. At M14 site (opposite Pok Oi Hospital), the area was compacted.

DSD Representative

Contractor Representative

ETL

IEC

()

()






()


J. Syncham
21 Oct 2008

**Agreement No. CE37/2005 (EP)
Environmental Monitoring and Audit for
Kam Tin Trunk Sewerage Phase 1 and Au Tau Trunk Sewers**

**MONTHLY SITE INSPECTION PHOTOS
31 October 2008
Environmental Observations**

This month's observations

This month's observations	This month's observations
Water Quality	Water Quality
	
1042: At Kam Tin Pumping Rm site, direct discharge of site effluent was observed without passing through any sedimentation facility. This was considered as a Non-Compliance (NC).	1046: Immediate action was taken to re-divert site effluent back to sedimentation tank.
Water Quality	Housekeeping
	
1048 and 1060: At Nam Shan Wai Rd. site, the Contractor was reminded of: - Cleaning of U-channel; - Cleaning of sedimentation tank and cover idled tanks with tarpaulin; - Cover and tidy-up all tarpaulins for stockpiles; and - Removal of any accumulated rubbish	
Air Quality	
	
1065: At Sha Po Pumping Rm site, covering with tarpaulin was needed for a stockpile of rocks and filling material.	