

JOB No.: TCS/00462/08

Version No. 2

DRAINAGE SERVICES DEPARTMENT (DSD) CONTRACT NO. DE/2005/05

SUPPLY AND INSTALLATION OF E&M EQUIPMENTS FOR NAM SANG WAI, SHA PO AND KAM TIN SEWAGE PUMPING STATIONS

MONTHLY ENVIRONMENTAL MONITORING & AUDIT (EM&A) REPORT FOR APRIL 2009 (No. 3)

PREPARED FOR

RYODEN ENGINEERING COMPANY LIMITED

Quality Index

Date 14 May 2009 TCS00462/08/600/R0015v2

Reference No.

Certified By

Andrew Lau

Verified By

Dr. Anne F Kerr

Environmental Team Leader

Independent Environmental Checker

Rev. No.	Date	Remarks	
1	11 May 09	First Submission	
2	14 May 09	Amended against IEC's comment on 12 May 2009	

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.

We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.

This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.



EXECUTIVE SUMMARY

- ES01. Ryoden Engineering Company Limited has been awarded the DSD Contract No.: DE/2005/05 Supply and Installation of E&M Equipments for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations. The Project requires an Environmental Monitoring and Audit (EM&A) program to be implemented by an Environmental Team (ET) throughout the contract period in compliance with the requirements as stated in the Environmental Permit (EP-220/2005), EIA Report, EM&A Manual (under the DC/2005/02 Contract Designated Element) and the Particular Specifications (PS).
- ES02. Action-United Environmental Services and Consulting (AUES) has been commissioned by the Contractor to be an Environmental Team (ET) to implement the EM&A program throughout the construction period.
- ES03. From the approved Baseline Monitoring Report (R0003 Revision 3), three nearest monitoring locations (AM5, AM6 and AM7) under the Contract DC/2005/02 would be adopted as the representative monitoring stations for this Project (Contract No.: DE/2005/05) which were agreed by the Engineer's Representative (ER) and the Independent Environmental Checker (IEC).
- ES04. This is the **third** Monthly Environmental Monitoring and Audit (EM&A) Report for **April 2009** (No. 3) presenting the EM&A program conducted from 1 to 30 April 2009 for the Contract No.: DE/2005/05. The EM&A program in **April 2009** covered air quality, construction noise and waste management.

BREACH OF ACTION AND LIMIT (AL) LEVELS

ES05. One Limit Level exceedance for 24-hour TSP monitoring was found at AM5 on 23 April 2009. ET had liaison with the Contractor provide information to conduct the investigation. Upon the report submission, the exceedance is still yet to conclude. However after the exceedance monitoring day, no further exceedance or dust complaint is recorded accordingly.

COMPLAINT LOG

ES06. No environmental complaint was received in this month.

NOTIFICATION OF ANY SUMMONS AND SUCCESSFUL PROSECUTION

ES07. There was no environmental summons or prosecution in this month.

REPORTING CHANGES

ES08. There are no changes to be reported in this month.

FUTURE KEY ISSUES

ES09. Construction activities to be undertaken in May 2009 include lifting appliances, electrical works, penstock & screen and pipework installation at Sha Po and Kam Tin SPSs. Potential environmental impacts arising from the works include air quality, noise, construction waste and water quality. Environmental mitigation measures will be implemented and maintained as per the Mitigation Implementation Schedule.



TABLE OF CONTENTS

1.0	INTROD	DUCTION1			
2.0	ENVIRO	ONMENTAL STATUS2			
3.0	SUMMARY OF EM&A REQUIREMENTS3				
4.0	STATUS OF ENVIRONMENTAL LICENSE AND PERMITS4				
5.0	MONITO	DRING METHODOLOGY AND RESULTS5			
6.0		T ON NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND			
0.0		SSFUL PROSECUTIONS10			
7.0		S11			
7.0	OTTLIN	11			
LIST	OF TA	<u>BLES</u>			
TABL	.E 1-1	CONSTRUCTION ACTIVITIES IN THIS MONTH			
TABL	E 2-1	WORK UNDERTAKEN IN THIS MONTH WITH ILLUSTRATIONS OF MITIGATION			
		MEASURES			
	E 2-2	DESCRIPTION OF THE MONITORING STATIONS			
	.E 3-1 .E 3-2	SUMMARY OF EM&A REQUIREMENTS ACTION AND LIMIT LEVELS FOR AIR QUALITY			
	.E 3-2 .E 3-3	ACTION AND LIMIT LEVELS FOR AIR QUALITY ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE			
	.E 3-3 .E 4-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS			
	.E 5-1	MONITORING EQUIPMENT USED IN IMPACT EM&A PROGRAM			
	E 5-2	Air Quality and Construction Noise Monitoring Stations/Locations			
	E 5-3	SUMMARY OF AIR QUALITY MONITORING RESULTS			
TABL	E 5-4	SUMMARY OF NOISE MONITORING RESULTS AT NM3			
TABL	E 5-5	SUMMARY OF NOISE MONITORING RESULTS AT NM6			
TABL	_E 5-6	SUMMARY OF NOISE MONITORING RESULTS AT NM7			
TABL	.E 5-7	TENTATIVE SCHEDULE OF MONITORING FOR THE NEXT MONTH			
	E 7-1	SUMMARY OF WASTE QUANTITIES FOR DISPOSAL			
	E 7-2	SUMMARY OF WASTE QUANTITIES FOR REUSE/RECYCLING			
TABL	BLE 7-3 SUMMARIES OF THE OBSERVATION DURING THE SITE INSPECTION IN THIS MONTH				
LIST	OF AN	<u>NEXES</u>			
Anni	EX A	PROJECT SITE LAYOUT			
Anni	EX B	PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE			
Anni	EX C	CONSTRUCTION PROGRAM			
Anni	EX D	LOCATION OF MONITORING STATIONS			
	EX E	EVENT AND ACTION PLAN			
	EX F	MITIGATION IMPLEMENTATION SCHEDULE			
	EX G	EQUIPMENT CALIBRATION CERTIFICATES			
	EX H	METEOROLOGICAL DATA IN THIS MONTH			
Anni	EXI	GRAPHICAL PLOTS OF AIR QUALITY AND CONSTRUCTION NOISE MONITORING			
Λ .	rv I	RESULTS BESPONSE TO COMMENTS			
Anni	EX J	RESPONSE TO COMMENTS			

1.0 INTRODUCTION

- 1.01 Ryoden Engineering Company Limited has been awarded the DSD Contract No.: DE/2005/05 Supply and Installation of E&M Equipments for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations, which forms part of the Yuen Long and Kam Tin Sewerage and Sewage Disposal PWP Item No. 215DS. The Project is for the provision of the supply and installation of electrical and mechanical installation in three Sewage Pumping Stations (SPS), namely Nam Sang Wai Sewage Pumping Station, Sha Po Sewage Pumping Station and Kam Tin Sewage Pumping Station. Layout plan showing the site boundary and work areas are shown in Annex A.
- 1.02 This is the third Monthly Environmental Monitoring and Audit (EM&A) Report for April 2009 (No. 3) presenting the EM&A program conducted from 1 to 30 April 2009 for the Contract No.: DE/2005/05. The EM&A program in April 2009 covered air quality, construction noise and waste management.

PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE

1.03 The organization chart and lines of communication with respect to the on-site management structure of the Project is shown in Annex B. The construction program for this project is shown in Annex C

CONSTRUCTION ACTIVITIES UNDERTAKEN IN THIS MONTH

1.04 The major construction activities undertaken during this month under the *Environmental Permit* (*EP-220/2005*) were shown in the **Table 1-1**.

Table 1-1 Construction Activities in this Month

Sewage Pumping Station	Construction Activities in this Month	
Nam Sang Wai	No activity	
Sha Po	Building services and penstocks installation	
Kam Tin	Building services and penstocks installation	

REPORT STRUCTURE

1.05 The EM&A report is structured into the following sections:

SECTION 1	Introduction
SECTION 2	Environmental Status
SECTION 3	SUMMARY OF EM&A REQUIREMENT
SECTION 4	STATUS OF ENVIRONMENTAL LICENSE AND PERMITS
SECTION 5	MONITORING METHODOLOGY AND RESULTS
SECTION 6	REPORT ON NON-COMPLIANCE (NC), COMPLAINT, NOTIFICATIONS OF SUMMONS
	(NoS) AND SUCCESSFUL PROSECUTIONS
SECTION 7	OTHERS



2.0 ENVIRONMENTAL STATUS

WORK UNDERTAKEN IN THIS MONTH WITH ILLUSTRATIONS

2.01 A summary of the work undertaken in this month with illustrations and environmental mitigation measures implemented is shown in **Table 2-1**.

Table 2-1 Work Undertaken in this Month with Illustrations of Mitigation Measures

Sewage Pumping Stations	Description of Construction Activities	Environmental Mitigation Measures	EM&A Ref.
Nam Sang Wai	 No activity as the site had not been handed over to the Contractor 	• N/A	-
Sha Po	Building services installation works at the	 Perform weekly inspection with ET and monthly audit Conduct noise and dust monitoring as per EM&A Implement trip-ticket system for waste disposal Restrict open fires and provide fire fighting equipment in Apply and obtain appropriate waste disposal licenses 	l1 & l2 D5
Kam Tin	Building services installation works at the	 Maximize the use of quiet PME on site Implement trip-ticket system for waste disposal Restrict open fires and provide fire fighting equipment in Conduct noise and dust monitoring as per EM&A Perform weekly inspection with ET and monthly audit 	l1 & l2

PROJECT DRAWINGS

- 2.02 Drawings showing the work areas under EP-220/2005 and location of representative monitoring stations are presented in **Annex D**.
- 2.03 AM5, AM6 & AM7, are the nearest stations for 24-hour TSP monitoring and NM3, NM6 & NM7 are the nearest locations for construction noise monitoring locations for this Project (Contract No.: DE/2005/05) as agreed by the Engineer's Representative (ER) and the Independent Environmental Checker (IEC). Locations of the monitoring stations and description are summary in the Table 2-2.

Table 2-2 Description of the Monitoring Stations

Station ID	Nature of Premise	Nearest Sewage Pumping	Station Coordinates
		Station	
AM5	Site Boundary in FKH	Sha Po	835121 N 823515 E
AM6	Site Boundary in KT	Kam Tin	833308 N 823987 E
AM7	Site Boundary in NSW	Nam Sang Wai	836171 N 822586 E
NM3	Village House in NSW	Nam Sang Wai	835808 N 822817 E
NM6	Village House in KT	Kam Tin	833288 N 823999 E
NM7	Village House in FKH	Sha Po	835121 N 823495 E

2.04 In this month, the impact monitoring was carried out at three designated air stations and noise monitoring locations according to the monitoring schedule.



3.0 SUMMARY OF EM&A REQUIREMENTS

MONITORING PARAMETERS

- 3.01 Environmental monitoring and audit requirements are set out in the EM&A Manual under the DC/2005/02 Contract Designated Element. Air quality and construction noise have been identified to be the key monitoring parameters during the impact phase for the construction of the project.
- 3.02 A summary of the impact EM&A requirements for air quality and construction noise as per the project EM&A Manual (under the DC/2005/02 Contract Designated Element) are shown in Table 3-1.

Table 3-1 Summary of EM&A Requirements

Environmental Aspect	Monitoring Parameters
Air Quality	24-hour TSP
Construction Noise	Leq 30min day time 07:00 to 19:00 (Supplementary L10 and L90 for reference.)

ENVIRONMENTAL QUALITY PERFORMANCE LIMITS

3.03 A summary of the Action/Limit (A/L) Levels for air quality and construction noise is shown in **Tables 3-2** and **3-3**.

Table 3-2 Action and Limit Levels for Air Quality

Monitoring Locations	Action Level (μg/m³)		Limit Level (μg/m³)	
Worldoning Locations	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AM5	> 353	> 176	> 500	> 260
AM6	> 329	> 176	> 500	> 260
AM7	> 383	> 157	> 500	> 260

Table 3-3 Action and Limit Levels for Construction Noise

Monitoring Period	Action Level	Limit Level
0700-1900 hours on norm weekdays	When one or more documented complaints are received	

EVENT AND ACTION PLANS

3.04 An Event Action Plan for air quality and construction noise has been implemented for this project. Details of the Event Action Plan are presented in **Annex E**.

ENVIRONMENTAL MITIGATION MEASURES

3.05 The project EIA report has recommended environmental mitigation measures to minimize potential environmental impacts arising from the construction of the project. The environmental implementation mitigation schedule as shown in **Annex F**.

ENVIRONMENTAL REQUIREMENTS IN CONTRACT DOCUMENTS

3.06 The environmental requirements in the contract documents conform to the requirements as stipulated in the project EP (EP-220/2005) and the EM&A Manual under the DC/2005/02 Contract – Designated Element.



4.0 STATUS OF ENVIRONMENTAL LICENSE AND PERMITS

4.01 The status of permits, licenses, and/or notifications related to environmental protection under this Project during this month is presented in **Table 4-1**.

Table 4-1 Status of Environmental Licenses and Permits

Items	Item Description	License/Permit Status
1	Environmental Permit No.: EP-220/2005	Issued in June 2005
2	IACCOUNT for Disposal of Construction Waste No. 7003733	Registration on 16 May 2008



5.0 MONITORING METHODOLOGY AND RESULTS

MONITORING METHODOLOGY OF AIR QUALITY MONITORING

- 5.01 The 24-hour TSP monitoring was carried out by a High Volume Air Sampler (HVAS) in compliance with the EM&A Manual under the DC/2005/02 Contract Designated Element. The HVAS employed complied with the PS including.
 - Power supply of 220v/50 Hz for 24-hour continuous operation;
 - 0.6-1.7m³/min (20-60 SCFM) adjustable flow rate;
 - A 7-day mechanical timer for 24-hour operation;
 - An elapsed time indicator with ±2 minutes accuracy for 24-hour operation;
 - Minimum exposed area of 63in²;
 - Flow control accuracy of ±2.5% deviation over 24-hour operation;
 - An anodized aluminum shelter to protect the filter and sampler;
 - A motor speed-voltage control to control mass flow rate with accuracy of ±2.5% deviation over 24-hour sampling period;
 - Provision of a flow recorder for continuous monitoring;
 - Provision of a peaked roof inlet;
 - Incorporation with a manometer; and
 - An 8"x10" stainless steel filter holder to hold, seal and easy to change the filter paper.
- 5.02 The filter papers used in 24-hour TSP monitoring were of size 8"x10" and provided by a local HOKLAS-accredited laboratory, ALS Techichem Pty (HK) Limited (HOKLAS No. 66). The filters papers after measurements were returned to the laboratory for the required treatment and analysis. The validation of all monitoring practices and data were following the in-house QA/QC procedures. Blank filters samples were collected and delivered to the HOKLAS-accredited laboratory for QA/QC check.
- 5.03 The meteorological information in this month was obtained from Lau Fau Shan Station of the Hong Kong Observatory (HKO).

METHODOLOGY FOR CONSTRUCTION NOISE MONITORING

- 5.04 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (Leq) measured in decibels (dB). Supplementary statistical results (L₁₀ and L₉₀) were also obtained for reference.
- 5.05 Hand-held sound level meters and associated acoustical calibrators in compliance with the International Electrotechnical Commission (IEC) Publication 651:1979 (Type 1) and 804:1985 (Type 1) specifications were used for taking the baseline noise measurements.
- 5.06 Windshield was fitted in all measurements. All noise measurements were made with the meter set to Fast response and on the A-weighted equivalent continuous sound pressure level (Leq).
- 5.07 No noise measurement was made in the presence of fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s.

LABORATORY AND MONITORING EQUIPMENT USED

- 5.08 A local HOKLAS-accredited laboratory, ALS Technichem (HK) Pty Ltd (HOKLAS No. 66), is responsible for the analytical testing of the 24-hour TSP filter papers.
- 5.09 Monitoring equipment used in the impact EM&A program is presented in Table 5-1.

Table 5-1 Monitoring Equipment Used in Impact EM&A Program

Env. Aspect	Parameters	Monitoring Equipment
Air Quality	24-hour TSP	Greasby Anderson GMWS2310 High Volume Air Sampler
Noise	Leq(30mins)	B&K Sound Level Meter (Type 2238) & Acoustics Calibrator (Type



EQUIPMENT CALIBRATION

- 5.10 Initial calibration of the HVAS was performed upon installation and thereafter at a six month intervals in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A). The calibration data are properly documented and the records are maintained by ET for future reference. No HVAS was required calibration in this month, monitoring equipment of HVS and sound level meter were required to calibrate in next month. Updated calibration schedule is shown in Annex G.
- 5.11 The sound level meters were calibrated using an acoustical calibrator prior to and after measurements. The meters are regularly calibrated in accordance with the manufacturer's instructions. Prior to and following each noise measurement, the accuracy of the sound level meter was checked using an acoustical calibrator generating a known sound pressure level at a known frequency. Measurements were considered valid only if the calibration levels before and after the noise measurement agree to within 1.0 dB.
- 5.12 Calibration certificates of the sound level meters will provide depend on the annual calibration had undertaken.

PARAMETERS MONITORED

5.13 Monitoring parameters in this month were compliance with the EM&A requirements as stipulated in **Table 3-1**.

MONITORING LOCATIONS

- 5.14 Review the scope of works for this Project, the construction activities only localize at three Sewage Pumping Station (SPS). AM5, AM6 & AM7, are the nearest stations for 24-hour TSP monitoring and NM3, NM6 & NM7 are the nearest locations for construction noise monitoring locations for this Project (Contract No.: DE/2005/05) which were agreed by the Engineer's Representative and the Independent Environmental Checker.
- 5.15 Descriptions of the monitoring stations are summarized in **Table 5-2** and location plan are presented in **Annex D**.

Table 5-2 Air Quality and Construction Noise Monitoring Stations/Locations

Sewage Pumping Station	Monitoring Station/Location	Description
Air Quality (3 Station	ons)	
Sha Po	AM5	Worksite boundary facing Fung Kat Heung
Kam Tin	AM6	Worksite boundary facing scattered near Route 3
Nam Sang Wai	AM7	Worksite boundary facing scattered house in Nam
Construction Noise	e (3 Locations)	
Sha Po	NM7	Fung Kat Heung
Kam Tin	NM6	Scattered House near Route 3
Nam Sang Wai	NM3	Village House in Nam Sang Wai

MONITORING FREQUENCY AND PERIOD

- 5.16 The impact 24-hour TSP monitoring was conducted at the designated stations once every 6 days in compliance with the EM&A Manual (under the DC/2005/02 Contract Designated Element). In this month, 15 monitoring events of 24-hour TSP monitoring were conducted.
- 5.17 The impact noise monitoring was conducted at the designated stations once every 6 normal working days in compliance with the EM&A Manual under the DC/2005/02 Contract Designated Element. Total of 15 monitoring events were carried out in this month.



MONITORING RESULTS AND SCHEDULE

- Monitoring results in this month for air quality and construction noise were summarized at Tables 5-3 to 5-6.
- One Limit Level exceedances for 24-hour TSP monitoring was recorded at AM5 on 23 April 2009. Contractor advised that their entirely work was conducted indoor, it is believed the exceedance of the 24-hour TSP monitoring is not related to the work under the project. Moreover, dust suppression measures like water spraying were applied on-site and no dust complaint was received in the area. No further air quality exceedance was recorded.

Table 5-3 Summary of Air Quality Monitoring Results

Date	24-hour TSP (μg/m³)							
Date	AM5	AM6	AM7					
1-Apr-09	82	40	49					
8-Apr-09	202	89	83					
17-Apr-09	55	45	66					
23-Apr-09	385	50	57					
29-Apr-09	60	45	85					
Average (Range)	157 (55-385)	54 (40-89)	68 (49-85)					
Action / Limit	> 237 / >260	> 183 / >260	> 204 / >260					

Note: All 24-hour TSP monitoring were preset to start at 00:00 on each monitoring date. Bold and italic is exceed the Action Level.

Bold and underline is exceed the Limit Level.

5.20 No construction noise complaint (Action Level) was received and no construction noise monitoring above the Limit Level was recorded in this month. It is noted that the calibration record does not cover the period of 23-27 April 2009 (the affected date as mark# in below table) as annual calibration in laboratory was in progress. However, it is reported that no large shift was found from the last calibration record, the monitoring result on 24 Apr 2009 is still accounted as reliable.

Table 5-4 Summary of Noise Monitoring Results at NM3

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected* Leq30
2-Apr-09	10:34	51.4	50.9	48.2	48.7	49.5	48.6	49.7	52.7
9-Apr-09	10:00	60.4	51.4	52.9	56.3	54.7	53.6	56.0	59.0
18-Apr-09	11:00	52.8	51.1	51.9	52.4	54.6	54.3	53.0	56.0
24-Apr-09#	11:25	52.3	51.9	53.4	53.1	52.9	50.4	52.4	55.4
30-Apr-09	16:09	48.9	47.2	46.3	46.7	46.1	47.3	47.2	50.2
Limit Le					·	·		75	

Note: * A façade correction of +3 dB(A) has been added according to acoustical principles and EPD guidelines.

Calibration records did not cover.

Table 5-5 Summary of Noise Monitoring Results at NM6

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected* Leq30
2-Apr-09	11:30	55.1	54.7	55.5	55.0	54.2	55.2	55.0	
9-Apr-09	11:25	54.9	54.1	55.7	56.0	55.0	55.4	55.2	No
18-Apr-09	11:27	54.4	56.2	55.3	55.0	54.8	55.5	55.2	Correction
24-Apr-09#	15:30	55.5	56.3	55.8	54.8	54.5	55.4	55.4	Required
30-Apr-09	10:15	55.6	56.3	57.2	56.9	54.1	54.5	55.9	
Limit Lev	Limit Level								75

Note: * Noise monitoring was undertaken at the façade, correction was not necessary. # Calibration records did not cover.



Table 5-6 Summary of Noise Monitoring Results at NM7

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected* Leq30
2-Apr-09	11:19	52.3	54.8	53.9	53.7	52.1	53.4	53.5	
9-Apr-09	09:00	57.4	56.0	58.2	57.5	58.0	59.3	57.8	No
18-Apr-09	10:34	54.1	54.9	53.4	55.1	55.7	53.9	54.6	Correction
24-Apr-09#	09:35	58.4	58.9	59.7	60.1	60.4	58.9	59.5	Required
30-Apr-09	14:45	60.7	58.1	60.9	61.4	59.3	58.2	60.0	-
Limit Le	Limit Level							75	

Note: * Noise monitoring was undertaken at the façade, correction was not necessary. # Calibration records did not cover.

5.21 The tentative monitoring schedule for the coming month (May 2009) is shown in Table 5-7.

Table 5-7 Tentative Schedule of Monitoring for the Next Month

Dat	е	Air Quality	NOISE LEQ 30MIN
1-May-09	Fri		
2-May-09	Sat		
3-May-09	Sun		
4-May-09	Mon		
5-May-09	Tue		
6-May-09	Wed		
7-May-09	Thu		
8-May-09	Fri		
9-May-09	Sat		
10-May-09	Sun		
11-May-09	Mon		
12-May-09	Tue		
13-May-09	Wed		
14-May-09	Thu		
15-May-09	Fri		
16-May-09	Sat		
17-May-09	Sun		
18-May-09	Mon		
19-May-09	Tue		
20-May-09	Wed		
21-May-09	Thu		
22-May-09	Fri		
23-May-09	Sat		
24-May-09	Sun		
25-May-09	Mon		
26-May-09	Tue		
27-May-09	Wed		
28-May-09	Thu		
29-May-09	Fri		
30-May-09	Sat		

✓	Monitorin	Monitoring Day						
	Sunday	or	Public					

WEATHER CONDITIONS DURING THE MONITORING MONTH

5.22 The meteorological data during the monitoring date are summarized in Annex H.

GRAPHICAL PLOTS OF TRENDS OF MONITORED PARAMETERS

5.23 The graphical plots of air quality and construction noise monitoring data are presented in **Annex** I.



WEATHER CONDITIONS THAT AFFECT THE MONITORING RESULTS

5.24 The weather conditions during monitoring were considered acceptable for monitoring activities and did not have significant impact on the monitoring results obtained.

OTHER FACTORS INFLUENCING THE MONITORING RESULTS

5.25 There were no other noticeable external factors generally affecting the monitoring results in this month.

QA/QC RESULTS AND DETECTION LIMITS

5.26 Not applicable.



6.0 REPORT ON NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

RECORD OF NON-COMPLIANCE OF ACTION AND LIMIT LEVELS

- 6.01 One Limit Level exceedance for 24-hour TSP monitoring was recorded at AM5 on 23 April 2009. Contractor advised that their entirely work was conducted indoor, it is believed the exceedance of the 24-hour TSP monitoring is not related to the work under the project. Moreover, dust suppression measures with water spraying were applied on-site and no dust complaint was received in the area. No further air quality exceedance was recorded in this month.
- 6.02 No construction noise complaint (Action Level) or monitoring noise level exceed the Limit Level [75dB(A)] was recorded in this month.

RECORD OF ENVIRONMENTAL COMPLAINTS RECEIVED

6.03 There was no environmental complaint received in this month.

RECORD OF NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTION

6.04 There was no notification of summons or prosecution received in this month.

REVIEW OF REASONS FOR AND IMPLICATIONS OF NC, COMPLAINTS AND NOS

6.05 No complaints or NoS was received in this month.

DESCRIPTION OF FOLLOW-UP ACTIONS TAKEN

6.06 As mentioned in Section 6.05, no NC, complaints or NoS was received in this month. Therefore, no follow-up action was needed to undertake. The Contractor was reminded to implement the environmental mitigation measures as present in **Table 2-1** as necessary.



7.0 OTHERS

FUTURE KEY ISSUES

7.01 Construction activities to be undertaken in May 2009 include installation of lifting appliances, electrical works, penstock & screen and pipework installation at Sha Po and Kam Tin SPSs. Potential environmental impacts arising from the works include air quality, noise and water quality (particularly site runoff). Environmental mitigation measures will be properly implemented and maintained as per the Mitigation Implementation Schedule to ensure site environmental performance is acceptable.

SOLID AND LIQUID WASTE MANAGEMENT STATUS

7.02 The quantities of waste for disposal or reuse in this month are summarized in **Tables 7-1** and **7- 2**.

Table 7-1 Summary of Waste Quantities for Disposal

Type of Waste	Quantity	Disposal Location
C&D Materials (Inert) (tons) – Disposed	1.806	Tuen Mun 38 Fill Bank
C&D Materials (Inert) (tons) – Reused	0	DSD Contract DC/2005/02
C&D Materials (Non-Inert) (tons)	0	NA
General Refuse (tons)	0.048	Refuse Collector

Table 7-2 Summary of Waste Quantities for Reuse/Recycling

Type of Waste	Quantity	Disposal Location
Metals for Recycling (kg)	0	NA
Paper for Recycling (kg)	0	NA
Plastics for Recycling (kg)	0	NA

7.03 There was no site effluent or surface runoff discharged from the Project was recorded in this month.

ENVIRONMENTAL INSPECTION AND AUDIT

- 7.04 Representatives of the ER, the Contractor and ET carried out regular weekly site inspection on 7, 14, 21 and 28 April 2009 to evaluate the site environmental performance. The monthly IEC site audit for April 2009 was undertaken on 28 April 2009. No non-compliance or observation was found in this month.
- 7.05 Summary of observation during the site inspection in this month are presented in **Table 7-3**.




Table 7-3 Summaries of the observation during the Site Inspection in this Month

Inspection Date	Inspection/Audit Findings	Recommendation	Rectified on
7 April 2009	NIL	NA	NA
14 April 2009	NIL	NA	NA
21 April 2009	Fugitive dust emission during handling the dusty material for backfilling was observed at the Nam Sang Wai Road work front;	Contractor was reminded to dust suppression such as water spraying as necessary;	28 April 09
	Oil Stain on ground was found at the Sha Po Pumping Station,	Contractor was reminded to clear up in according to the WMP procedure.	
28 April 2009*	Stagnant water was accumulated inside the pumping station at Nam Sang Wai Station;	The Contractor was remained to drain away the stagnant water;	5 May 09
	2. Stockpile of soil observed.	Stockpile should be removed or covered with tarpaulin in order to minimize the dust nuisance.	

Note: * Join IEC Monthly Site Audit. Details of site audit can refer to the DC/2005/02 Monthly EM&A Report (Designated Element)



ANNEX A PROJECT SITE LAYOUT






ANNEX B

PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE

Contract No. DE/2005/05 S&I of E&M Equipment for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations



Effective Date: 09 February 2009



ANNEX C CONSTRUCTION PROGRAM

Contract No. DE/2005/05 Supply and Installation of Electrical and Mechanical Equipment for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations Works Programme Rev 4 ID 1 Task Name Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Mon 27/3/0 Contract Commencement Date 0 days Mon 27/3/06 Section 1 Surge Analysis and Drawings Submission 120 days Mon 27/3/06 Mon 24/7/06 Sat 24/6/06 Surge Analysis for 3 SPSs 90 days Mon 27/3/06 Civil Requirement Drawings Submission for 3 nos. Sat 24/6/06 90 days Mon 27/3/06 Sewage Pumping Stations Submission of GA Drawings, Equipment Layout Mon 27/3/06 Sat 24/6/06 Drawings, Electrical Schematic Drawings, Cable Route Drawings, Electrical Services Drawings and PID Resubmission of above items 60 davs Fri 26/5/06 Mon 24/7/06 24/7 Approval of design works 0 days Mon 24/7/06 Mon 24/7/06 Section 2 Works for Nam Sang Wai SPS 1431 days Mon 27/3/06 Wed 24/2/10 Other Drawings Submission and Approval Mon 27/3/06 Fri 22/9/06 **Equipment Submission and Approval** 240 days Mon 27/3/06 Tue 21/11/06 Penstock and Actuator Mon 27/3/06 Tue 21/11/06 240 days Main sewage pump and VFD Mon 27/3/06 Tue 21/11/06 240 days 240 days Mon 27/3/06 Tue 21/11/06 Inlet Coarse Screen Mon 27/3/06 Tue 21/11/06 Deodourising System 240 days Lifting Appliance 240 days Mon 27/3/06 Tue 21/11/06 Pipework and Valve 240 days Mon 27/3/06 Tue 21/11/06 Mon 27/3/06 Tue 21/11/06 240 days Measuring Instrument Mon 27/3/06 Tue 21/11/06 LV Switchboard 240 days MACS, Telemetry and CCTV 240 days Mon 27/3/06 Tue 21/11/06 Ventilation Fans 240 days Mon 27/3/06 Tue 21/11/06 Building Services and Electrical Services Equipment 240 days Mon 27/3/06 Tue 21/11/06 Tue 21/11/06 Fire Services Equipment 240 days Mon 27/3/06 **Equipment Procurement and Manufacture** 240 days Wed 22/11/06 Thu 19/7/07 Wed 22/11/06 Thu 19/7/07 Penstock and Actuator 240 days Thu 19/7/07 Main sewage pump and VFD 240 days Wed 22/11/06 Thu 19/7/07 Inlet Coarse Screen 240 days Wed 22/11/06 240 days Wed 22/11/06 Thu 19/7/07 Deodourising System 240 days Wed 22/11/06 Thu 19/7/07 Lifting Appliance Thu 19/7/07 Pipework and Valve 240 days Wed 22/11/06 Thu 19/7/07 Wed 22/11/06 Measuring Instrument 240 days LV Switchboard 240 days Wed 22/11/06 Thu 19/7/07 Task Rolled Up Split Rolled Up Progress Deadline Progress Project Summary ÷ Date: 24/4/2009 Split Milestone \Diamond Rolled Up Task Rolled Up Milestone External Tasks External Milestone Page 1 Client: DSD HKSAR Contractor: Ryoden Engineering Co. Ltd.

Contract No. DE/2005/05 Supply and Installation of Electrical and Mechanical Equipment for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations -Works Programme Rev 4 | 2007 | 2008 | 2009 | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 2010 | | 20 ID 1 Task Name Start MACS, Telemetry and CCTV 240 days Wed 22/11/06 Thu 19/7/0 240 days Wed 22/11/06 Thu 19/7/07 41 Ventilation Fans 42 Building Services and Electrical Services Equipment 240 days Wed 22/11/06 Thu 19/7/07 Fire Services Equipment 240 days Wed 22/11/06 Thu 19/7/07 27/3 45 Tue 27/3/07 Application of CLP Power Supply 0 days Tue 27/3/07 27/3 Application of Telephone Line 0 days Tue 27/3/07 Tue 27/3/07 Sat 18/7/09 **Equipment Delivery** 437 days Thu 8/5/08 Thu 18/12/08 Fri 16/1/09 Penstock and Actuator 30 days Main sewage pump and VFD 30 days Thu 8/5/08 Fri 6/6/08 Inlet Coarse Screen Thu 22/1/09 Fri 20/2/09 30 days Deodourising System 30 days Fri 19/6/09 Sat 18/7/09 Sat 18/7/09 53 Fri 19/6/09 Lifting Appliance 30 days Pipework and Valve 30 days Wed 20/8/08 Thu 18/9/08 Fri 19/6/09 Sat 18/7/09 Measuring Instrument 30 days Sat 18/7/09 LV Switchboard Fri 19/6/09 30 days 57 MACS, Telemetry and CCTV 30 days Fri 19/6/09 Sat 18/7/09 Thu 27/11/08 58 Wed 29/10/08 Ventilation Fans 30 days 59 Building Services and Electrical Services Equipment 30 days Fri 19/6/09 Sat 18/7/09 60 Fire Services Equipment 30 days Fri 19/6/09 Sat 18/7/09 Submission of Form 314 for Fire Services 0 days | Mon 21/12/09 | Mon 21/12/09 63 Site Take Over Date for Section 2 Tue 30/6/09 Tue 30/6/09 66 Site Installation 180 days Tue 30/6/09 Sat 26/12/09 Tentative CLP Electricity Energisation Fri 14/8/09 Fri 14/8/09 0 days 21/12 Submission of Form 501 for Fire Services 0 days Mon 21/12/09 Mon 21/12/09 **Testing and Commissioning** 60 days Sun 27/12/09 Wed 24/2/10 Equipment testing 57 days Sun 27/12/09 Sun 21/2/10 3 days Mon 22/2/10 Wed 24/2/10 Tentative 3-days wet commissioning Submission of Draft O & M manual Fri 18/12/09 Fri 18/12/09 0 days 76 Submission of Final O & M manual Fri 19/2/10 Fri 19/2/10 0 days Training of Employer's Staff 3 days Mon 15/2/10 Wed 17/2/10 79 24/2 Completion of Section 2 0 days Wed 24/2/10 Wed 24/2/10 Task Rolled Up Split Rolled Up Progress Deadline Progress Project Summary Ų. Date: 24/4/2009 Split Milestone Rolled Up Task Rolled Up Milestone External Tasks External Milestone Page 2 Client: DSD HKSAR Contractor: Ryoden Engineering Co. Ltd. Contract No. DE/2005/05 Supply and Installation of Electrical and Mechanical Equipment for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations Works Programme Rev 4 ID 1 Task Name Start Section 3 Works for Sha Po SPS 1300 days Mon 27/3/06 Fri 16/10/09 Other Drawings Submission and Approval 180 days Mon 27/3/06 Fri 22/9/06 **Equipment Submission and Approval** Mon 27/3/06 Tue 21/11/06 240 days Tue 21/11/06 Penstock and Actuator Mon 27/3/06 240 days Main sewage pump and VFD 240 days Mon 27/3/06 Tue 21/11/06 Inlet Coarse Screen 240 days Mon 27/3/06 Tue 21/11/06 89 Deodourising System 240 days Mon 27/3/06 Tue 21/11/06 240 days Mon 27/3/06 Tue 21/11/06 Lifting Appliance 91 Mon 27/3/06 Tue 21/11/06 Pipework and Valve 240 days 92 Mon 27/3/06 Tue 21/11/06 Measuring Instrument 240 days 93 LV Switchboard 240 days Mon 27/3/06 Tue 21/11/06 94 MACS, Telemetry and CCTV Mon 27/3/06 Tue 21/11/06 240 days Calcium Nitrate Dosing System Tue 21/11/06 Mon 27/3/06 240 davs Mon 27/3/06 Tue 21/11/06 Ventilation Fans 240 days Building Services and Electrical Services Equipment 240 days Mon 27/3/06 Tue 21/11/06 Fire Services Equipment Mon 27/3/06 Tue 21/11/06 **Equipment Procurement and Manufacture** 240 days | Wed 22/11/06 | Thu 19/7/07 Penstock and Actuator Wed 22/11/06 Thu 19/7/07 104 Main sewage pump and VFD Thu 19/7/07 240 days Wed 22/11/06 Thu 19/7/07 Inlet Coarse Screen 240 days Wed 22/11/06 Deodourising System 240 days Wed 22/11/06 Thu 19/7/07 Thu 19/7/07 Lifting Appliance 240 days Wed 22/11/06 108 Thu 19/7/07 Pipework and Valve 240 days Wed 22/11/06 Thu 19/7/07 Measuring Instrument 240 days Wed 22/11/06 110 🚃 Thu 19/7/07 LV Switchboard 240 days Wed 22/11/06 111 Thu 19/7/07 MACS, Telemetry and CCTV 240 days Wed 22/11/06 Calcium Nitrate Dosing System 240 days Wed 22/11/06 Thu 19/7/07 113 Wed 22/11/06 Thu 19/7/07 240 days Building Services and Electrical Services Equipment 240 days Wed 22/11/06 Thu 19/7/07 240 days Wed 22/11/06 Thu 19/7/07 Fire Services Equipment 27/3 Application of CLP Power Supply Tue 27/3/07 Tue 27/3/07 0 days 27/3 Application of Telephone Line Tue 27/3/07 0 days Tue 27/3/07 Task Rolled Up Split Rolled Up Progress Project Summary Deadline Progress Ų. Date: 24/4/2009 Split Milestone \Diamond Rolled Up Task Rolled Up Milestone External Tasks External Milestone Page 3 Client: DSD HKSAR Contractor: Ryoden Engineering Co. Ltd.

Contract No. DE/2005/05 Supply and Installation of Electrical and Mechanical Equipment for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations -Works Programme Rev 4 ID 1 Task Name **Equipment Delivery** Mon 9/2/09 Tue 10/3/09 Penstock and Actuator 30 days Main sewage pump and VFD 30 days Sat 10/5/08 Sun 8/6/08 Inlet Coarse Screen 30 days Tue 19/2/08 Wed 19/3/08 Deodourising System Thu 23/4/09 Fri 22/5/09 Lifting Appliance 30 days Thu 5/3/09 Fri 3/4/09 Thu 18/9/08 Pipework and Valve 30 days Wed 20/8/08 Fri 22/5/09 Measuring Instrument 30 days Thu 23/4/09 128 LV Switchboard Mon 9/2/09 Tue 10/3/09 129 MACS, Telemetry and CCTV 30 days Mon 9/2/09 Tue 10/3/09 130 Calcium Nitrate Dosing System 30 days Mon 27/10/08 Tue 25/11/08 131 Thu 27/11/08 Ventilation Fans 30 days Wed 29/10/08 132 Building Services and Electrical Services Equipment 30 days Thu 19/3/09 Fri 17/4/09 Fire Services Equipment Thu 19/3/09 Fri 17/4/09 28/8 Submission of Form 314 for Fire Services Fri 28/8/09 Fri 28/8/09 0 days 138 1st stage Site Take Over Date for Section 3 Tue 17/2/09 Tue 17/2/09 Site Installation at CLP Tx Rm Tue 17/2/09 Thu 2/4/09 45 days 141 2nd stage Site Take Over Date for Section 3 Fri 3/4/09 Fri 3/4/09 Site Installation at Other Locations Fri 3/4/09 Fri 14/8/09 134 days Penstock and Actuator Mon 20/4/09 Thu 18/6/09 60 days 144 Main sewage pump and VFD Wed 27/5/09 Thu 25/6/09 30 days Inlet Coarse Screen 7 days Fri 29/5/09 Thu 4/6/09 Tue 14/7/09 Deodourising System 30 days Mon 15/6/09 Tue 26/5/09 Lifting Appliance 30 days Mon 27/4/09 Thu 25/6/09 Pipework and Valve Wed 27/5/09 30 days Measuring Instrument 45 days Wed 27/5/09 Fri 10/7/09 LV Switchboard Thu 14/5/09 15 days Thu 30/4/09 151 MACS, Telemetry and CCTV Tue 16/6/09 Fri 14/8/09 60 days 152 Calcium Nitrate Dosing System Fri 10/7/09 15 days Fri 26/6/09 153 Fri 15/5/09 Wed 12/8/09 Ventilation Fans and air ducts 90 days Fri 31/7/09 Building Services and Electrical Services Equipment 120 days Fri 3/4/09 Fri 31/7/09 Fire Services Equipment Fri 3/4/09 120 days Tentative CLP Electricity Energisation Thu 28/5/09 Thu 28/5/09 Rolled Up Split Rolled Up Progress Deadline Task Project Summary Progress Date: 24/4/2009 Split Milestone \Diamond Rolled Up Task Rolled Up Milestone External Tasks External Milestone


Contract No. DE/2005/05 Supply and Installation of Electrical and Mechanical Equipment for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations Works Programme Rev 4 ID 1 Task Name Submission of Form 501 for Fire Services 0 days Fri 28/8/09 Fri 28/8/0 **Testing and Commissioning** Tue 18/8/09 Fri 16/10/09 Equipment testing Tue 18/8/09 Tue 13/10/09 3 days Wed 14/10/09 Fri 16/10/09 Tentative 3-days wet commissioning Submission of Draft O & M manual Fri 28/8/09 Fri 28/8/09 167 Submission of Final O & M manual Fri 16/10/09 Fri 16/10/09 0 days Training of Employer's Staff 3 days Tue 6/10/09 Thu 8/10/09 29/10 170 E Completion of Section 3 0 days Thu 29/10/09 Thu 29/10/09 Section 4 Works for Kam Tin SPS 1303 days Mon 27/3/06 Tue 20/10/09 Other Drawings Submission and Approval Mon 27/3/06 Fri 22/9/06 Surge analysis report submission and approval Mon 27/3/06 Mon 24/7/06 **Equipment Submission and Approval** 240 days Mon 27/3/06 Tue 21/11/06 Penstock and Actuator 240 days Mon 27/3/06 Tue 21/11/06 Main sewage pump and VFD 240 days Mon 27/3/06 Tue 21/11/06 180 Inlet Coarse Screen 240 days Mon 27/3/06 Tue 21/11/06 181 Mon 27/3/06 Tue 21/11/06 Deodourising System 240 days Lifting Appliance 240 days Mon 27/3/06 Tue 21/11/06 Pipework and Valve Mon 27/3/06 Tue 21/11/06 184 Mon 27/3/06 Tue 21/11/06 Measuring Instrument 240 days LV Switchboard Mon 27/3/06 Tue 21/11/06 240 days MACS, Telemetry and CCTV 240 days Mon 27/3/06 Tue 21/11/06 Mon 27/3/06 Ventilation Fans 240 days Tue 21/11/06 Building Services and Electrical Services Equipment 240 days Mon 27/3/06 Tue 21/11/06 Mon 27/3/06 Tue 21/11/06 Fire Services Equipment 240 days **Equipment Procurement and Manufacture** 240 days Wed 22/11/06 Thu 19/7/07 Penstock and Actuator 240 days Wed 22/11/06 Thu 19/7/07 Main sewage pump and VFD 240 days Wed 22/11/06 Inlet Coarse Screen 240 days Wed 22/11/06 Thu 19/7/07 Deodourising System 240 days Wed 22/11/06 Thu 19/7/07 Lifting Appliance 240 days Wed 22/11/06 Thu 19/7/07 Pipework and Valve 240 days Wed 22/11/06 Thu 19/7/07 Measuring Instrument 240 days Wed 22/11/06 LV Switchboard 240 days Wed 22/11/06 Thu 19/7/07 Task Rolled Up Split Rolled Up Progress Deadline Project Summary Progress Date: 24/4/2009 Split Milestone \Diamond Rolled Up Task Rolled Up Milestone External Tasks External Milestone Page 5 Client: DSD HKSAR Contractor: Ryoden Engineering Co. Ltd.

Contract No. DE/2005/05 Supply and Installation of Electrical and Mechanical Equipment for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations -Works Programme Rev 4 | 2007 | 2008 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | 2010 | ID 1 Task Name MACS, Telemetry and CCTV 240 days Wed 22/11/06 Thu 19/7/0 240 days Wed 22/11/06 Thu 19/7/07 201 Ventilation Fans 202 Building Services and Electrical Services Equipment 240 days Wed 22/11/06 Thu 19/7/07 203 Fire Services Equipment 240 days Wed 22/11/06 Thu 19/7/07 205 27/3 Application of CLP Power Supply 0 days Tue 27/3/07 Tue 27/3/07 27/3 206 Application of Telephone Line 0 days Tue 27/3/07 Tue 27/3/07 Fri 22/5/09 **Equipment Delivery** 358 days Fri 30/5/08 Tue 10/3/09 Mon 9/2/09 Penstock and Actuator 30 days Main sewage pump and VFD Fri 30/5/08 Sat 28/6/08 Inlet Coarse Screen Tue 1/7/08 Wed 30/7/08 30 days Deodourising System 30 days Wed 19/11/08 Thu 18/12/08 213 Fri 3/4/09 Thu 5/3/09 Lifting Appliance 30 days Pipework and Valve 30 days Wed 20/8/08 Thu 18/9/08 215 Thu 23/4/09 Fri 22/5/09 Measuring Instrument 30 days LV Switchboard Thu 23/4/09 Fri 22/5/09 30 days 217 MACS, Telemetry and CCTV Thu 23/4/09 Fri 22/5/09 30 days 218 Thu 27/11/08 Wed 29/10/08 Ventilation Fans 30 days 219 Building Services and Electrical Services Equipment Sat 7/2/09 Sun 8/3/09 220 Fire Services Equipment 30 days Sat 7/2/09 Sun 8/3/09 222 Submission of Form 314 for Fire Services 0 days Thu 20/8/09 Thu 20/8/09 224 1st stage Site Take Over Date for Section 4 Sat 7/2/09 0 days Sat 7/2/09 Site Installation at CLP Tx Room 45 days Sat 7/2/09 Mon 23/3/09 2nd stage Site Take Over Date for Section 4 Wed 25/3/09 Wed 25/3/09 0 days Site Installation at Other Locations 144 days Thu 26/3/09 Sun 16/8/09 231 Penstock and Actuator Mon 20/4/09 Thu 18/6/09 232 Main sewage pump and VFD 30 days Wed 27/5/09 Thu 25/6/09 Inlet Coarse Screen Fri 29/5/09 Thu 4/6/09 Mon 15/6/09 Tue 14/7/09 Deodourising System 30 days Lifting Appliance Mon 27/4/09 Tue 26/5/09 30 days 237 Pipework and Valve 30 days Wed 27/5/09 Thu 25/6/09 238 Measuring Instrument 45 days Wed 27/5/09 Fri 10/7/09 LV Switchboard 15 days Fri 15/5/09 Fri 29/5/09 Task Rolled Up Split Rolled Up Progress Project Summary Deadline Progress Ţ. Date: 24/4/2009 Split Milestone \Diamond Rolled Up Task Rolled Up Milestone External Tasks External Milestone Page 6 Client: DSD HKSAR Contractor: Ryoden Engineering Co. Ltd.

Contract No. DE/2005/05 Supply and Installation of Electrical and Mechanical Equipment for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations -Works Programme Rev 4 ID 6 Task Name Start Finish MACS, Telemetry and CCTV Thu 18/6/09 Sun 16/8/0 60 days Calcium Nitrate Dosing System 241 15 days Fri 26/6/09 Fri 10/7/09 242 Sun 2/8/09 Ventilation Fans and air ducts 80 days Fri 15/5/09 Building Services and Electrical Services Equipment 120 days Thu 26/3/09 Thu 23/7/09 Fire Services Equipment Thu 26/3/09 Thu 23/7/09 Tentative CLP Electricity Energisation 0 days Fri 29/5/09 Fri 29/5/09 Submission of Form 501 for Fire Services Thu 20/8/09 0 days Thu 20/8/09 Testing and Commissioning Sun 9/8/09 Wed 7/10/09 60 days Equipment testing Sun 9/8/09 Sun 4/10/09 Tentative 3-days wet commissioning Mon 5/10/09 Wed 7/10/09 3 days Submission of Draft O & M manual 0 days Thu 20/8/09 Thu 20/8/09 254 Submission of Final O & M manual Mon 5/10/09 Mon 5/10/09 0 days 255 Training of Employer's Staff Fri 2/10/09 Wed 30/9/09 3 days Completion of Section 4 0 days Tue 20/10/09 Tue 20/10/09 Section 5 Remaining Works 90 days Fri 27/11/09 Wed 24/2/10 Provision of Workshop Equipment for Nam Sang Wai Fri 27/11/09 Wed 24/2/10 Provision of Portable and Miscellaneous Equipment for 3 75 days Sat 12/12/09 Wed 24/2/10 Provision of minimum spare parts for 3 SPSs 75 days Sat 12/12/09 Wed 24/2/10 Completion of Section 5 0 days Wed 24/2/10 Wed 24/2/10 265 Project Completion Date 0 days Wed 24/2/10 Wed 24/2/10 Task Rolled Up Split Rolled Up Progress Project Summary Deadline Progress ÷ Summary Date: 24/4/2009 Split Milestone Rolled Up Task Rolled Up Milestone External Tasks External Milestone Page 7 Client: DSD HKSAR Contractor: Ryoden Engineering Co. Ltd.





ANNEX D LOCATION OF MONITORING STATIONS





USTN FILE: C2008/elager2a DATE: 23/03/01


Management













ANNEX E EVENT AND ACTION PLAN



Event and Action Plan for Construction Phase Air Quality

EVENT	ACTION										
	ET Leader			IEC		Engineer		Contractor			
Action Level											
Exceedance for one sample	1. 2. 3. 4.	Identify source (s) of exceedance and inform IEC, Contractor and Engineer Repeat dust measurements to confirm findings Increase monitoring frequency to daily Assess efficacy of remedial measures and keep the Contractor, IEC, and Engineer informed	 2. 3. 	Check monitoring data submitted by ET Check monitoring data trends and Contractors working methods Check and confirm Contractors proposed remedial actions and working methods are appropriate	1. 2. 3. 4.	Confirm receipt of notification of exceedance in writing Remind the Contractor of his contractual obligations and review the Contractor's working methods Discuss remedial actions with the Contractor and IEC Inform complainant of actions taken, if necessary	1. 2. 3.	Rectify any unacceptable practice Liaise with Engineer and IEC to develop appropriate remedial measures to reduce dust impact Amend working methods and remedial proposals if required by the Engineer or IEC Implement the agreed remedial actions upon instruction from the Engineer and IEC			
Exceedance for two or more consecutive samples	1. 2. 3. 4. 5.	Identify source (s) of exceedance and inform IEC, Contractor and Engineer Repeat measurements to confirm findings Increase the monitoring frequency to daily to assess the efficacy of remedial measures and keep the Contractor informed Discuss remedial actions with IEC and Contractor If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions If exceedance stops, inform the Contractor and cease additional monitoring	1. 2. 3. 4. 5.	Check monitoring data submitted by ET Check monitoring data trends and Contractors working methods Discuss with Contractor and Engineer on possible remedial measures Check and confirm Contractors proposed remedial measures are appropriate Determine the efficacy of remedial actions and keep the Engineer informed	1. 2. 3. 4. 5.	Confirm receipt of notification of exceedance in writing Remind the Contractor of his contractual obligations and review the Contractor's working methods Discuss remedial actions with the Contractor and IEC Ensure remedial measures are properly implemented Inform complainant of actions taken, if necessary.	1. 2. 3. 4.	Rectify any unacceptable practice, if possible Submit proposals for remedial actions to Engineer and IEC within three working days of notification Discuss and amend remedial actions, if required, by the Engineer and IEC Implement the remedial action (s) immediately upon instruction from the Engineer Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions			



Event and Action Plan for Construction Phase Air Quality

EVENT		AC	CTION	
	ET Leader	IEC	Engineer	Contractor
Limit Level				
Exceedance for one sample	 Identify source (s) of exceedance and inform IEC, Contractor and Engineer Repeat dust measurements to confirm findings Increase monitoring frequency to daily Assess efficacy of remedial measures and keep the Contractor, IEC, Engineer and EPD informed 	Check monitoring data submitted by ET Check monitoring data trends and Contractors working methods Check and confirm Contractors proposed remedial actions and working methods are appropriate Check and confirm Contractors proposed remedial measures are appropriate Determine the efficacy of remedial actions and keep the Engineer informed	Confirm receipt of notification of exceedance in writing Remind the Contractor of his contractual obligations and review the Contractor's working methods Discuss remedial actions with the Contractor and IEC, Ensure remedial measures are properly implemented Inform complainant of actions taken, if necessary.	Take immediate action to avoid further exceedance Submit proposals for remedial actions to Engineer and IEC within three working days of notification Discuss and amend remedial actions, if required, by the Engineer and IEC Implement the remedial action (s) immediately upon instruction from the Engineer Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions
Exceedance for two or more consecutive samples	 Identify source (s) of exceedance and inform IEC, Contractor and Engineer Repeat measurements to confirm findings Increase the monitoring frequency to daily to assess the efficacy of remedial measures and keep the Contractor informed Discuss remedial actions with IEC and Contractor If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions If exceedance stops, inform the Contractor and cease additional monitoring. 	Discuss with Contractor and Engineer on possible remedial measures Check and confirm Contractors proposed remedial measures are appropriate Determine the efficacy of remedial actions and keep the Engineer informed	Confirm receipt of notification of exceedance in writing Remind the Contractor of his contractual obligations and review the Contractor's working methods Discuss remedial actions with the Contractor and IEC Ensure remedial measures are properly implemented If exceedance continues, instruct the Contractor to stop the relevant portion of work until the exceedance is abated Inform complainant of actions taken, if necessary.	Rectify any unacceptable practice, if possible Submit proposals for remedial actions to Engineer and IEC within three working days of notification Discuss and amend remedial actions, if required, by the Engineer and IEC Implement the remedial action (s) immediately upon instruction from the Engineer Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions



EVENT		A	CTION		
	ET Leader	IEC	Engineer	Contractor	
Limit Level					
Exceedance for one sample	Identify source (s) of exceedance and inform IEC, Contractor and Engineer Repeat dust measurements to confirm findings If repeat measurements confirm exceedance ,increase monitoring frequency to daily Assess efficacy of remedial measures and keep the Contractor, IEC, and Engineer informed If exceedance stops, inform Contractor and cease additional noise monitoring	Check monitoring data submitted by ET Check monitoring data trends and Contractors working methods Check and confirm Contractors proposed remedial actions and working methods are appropriate	Confirm receipt of notification of exceedance in writing Remind the Contractor of his contractual obligations and review the Contractor's working methods Discuss remedial actions with the Contractor and IEC Inform complainant of actions taken, if necessary	Rectify any unacceptable practice Liaise with Engineer and IEC to develop appropriate remedial measures to reduce noise impact Amend working methods and remedial proposals if required by the Engineer or IEC Implement the agreed remedial actions upon instruction from the Engineer and IEC	
Exceedance for two or more consecutive samples	Identify source (s) of exceedance and inform IEC, Contractor and Engineer Repeat measurements to confirm findings Increase the monitoring frequency to daily Discuss remedial actions with IEC, Engineer and the EPD Assess the efficacy of remedial measures and keep the Contractor informed If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions If exceedance stops, inform the Contractor and cease additional monitoring.	Check monitoring data submitted by ET Check monitoring data trends and Contractors working methods Discuss with Contractor and Engineer on possible remedial measures Check and confirm Contractors proposed remedial measures are appropriate Determine the efficacy of remedial actions and keep the Engineer informed	Confirm receipt of notification of exceedance in writing Remind the Contractor of his contractual obligations and review the Contractor's working methods Discuss remedial actions with the Contractor and IEC Ensure remedial measures are properly implemented If exceedance continues, instruct the Contractor to stop the relevant portion of work until the exceedance is abated Inform complainant of actions taken, if necessary.	1. Rectify any unacceptable practice, if possible 2. Submit proposals for remedial actions to Engineer and IEC within three working days of notification 3. Discuss and amend remedial actions, if required, by the Engineer and IEC 4. Implement the remedial action (s) immediately upon instruction from the Engineer 5. Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions 6. Stop the relevant portion of work as determined by the Engineer until the exceedance is abated	



ANNEX F

MITIGATION IMPLEMENTATION SCHEDULE

DSD Contract No. DE/2005/05 Supply and Installation of E&M Equipments for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations Monthly EM&A Report for April 2009 (No. 3)



EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Imple Stage		entation		Relevant Legislation & Guidelines
KCI.	KCI		Wicasures & Wain Concerns	measure		Des		О	Dec	Guidelines
		CONSTRUCTION PHASE								
		AIR QUALITY - Construction Phase The following measures are enforceable under the Air Pollution Control (Construction Dust) Regulations Use of vehicles								
3.5	A3	where a vehicle leaving a construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Power-driven drilling, and cutting	To control potential dust impacts from vehicle movements.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part IV, Clause 21, (1), Air Pollution Control (Construction Dust) Regulations
3.5	A4	water should be continuously sprayed on the surface where any mechanical breaking operation that causes dust emission is carried out, unless the process is accompanied by the operation of an effective dusty extraction and filtering device;	To control potential dust impacts during mechanical breaking.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part IV, Clause 22, Air Pollution Control (Construction Dust) Regulations
		NOISE - Construction Phase General Site Clearance – Demolition Works								
4.7.1	B1	Use of quiet PME which meet the SWLs taken from British Standard, Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997 (Examples of these PME are shown in Table F2), Sewers and Rising Mains using Open Trench Method	To control potential noise impacts during site clearance and demolition works	Site wide and throughout the full duration of the construction contract.	The Contractor		√			Annex 5 of EIAO-TM
4.7.1	В3	Use of quiet PME which meet the SWLs taken from British Standard, Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997,	To control potential noise impacts during excavation works.	throughout the full duration of the	The Contractor		✓			Annex 5 of EIAO-TM
4.7.1	B4	Use of handheld breakers for all initial road opening activities, when breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached.	To control potential noise impacts during road opening activities.	construction contract. Where there are NSRs located within 50m of the line of sight. Throughout the full duration of the road	The Contractor		✓			
4.7.1	B5	Use of movable noise barriers or 3 sided enclosures for all initial road opening activities (breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached), where there are NSRs located within 50m of the line of sight from the works area.	To control potential noise impacts during road opening activities.	opening activities. Where there are NSRs located within 50m of the line of sight. Throughout the full duration of the road opening activities.	The Contractor		✓			
4.7.1	B6	Sewers and Rising Mains using Pipe Jacking Method • Use of quiet PME which meet the SWLs taken from British Standard, Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997,	To control potential noise impacts from PME during construction works		The Contractor		✓			Annex 5 of EIAO-TM
4.7.1	В7	Road Pavement and Finishes • Use of quiet PME which meet the SWLs taken from British Standard, Noise and Vibration Control on	To control potential noise impacts from PME during pavement and finish works	Site wide and throughout the full duration of the	The Contractor		✓			Annex 5 of EIAO-TM

DSD Contract No. DE/2005/05 Supply and Installation of E&M Equipments for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations Monthly EM&A Report for April 2009 (No. 3)



EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent		plementation			Relevant Legislation & Guidelines
IXCI.	IXCI		Wedsures & Main Concerns	measure		Des		0	Dec	Guidelines
		Construction Open Sites, BS 5228: Part 1: 1997,		construction contract.						
		WASTE - Construction Phase								
6.6.2	D1	The Contractor shall obtain the necessary waste disposal permits from the appropriate authorities for the disposal of chemical and C&D waste, • Chemical Waste Producer and Chemical Waste Disposal Licence (Waste Disposal (Chemical Waste) (General) Regulations); and • Dumping Licence (Land (Miscellaneous Provisions)	To monitor the collection, handling and disposal of chemical waste and C&D waste, and in compliance with relevant Hong Kong Standards and Regulations.	Site wide and throughout the full duration of the construction contract.	The Contractor	√	✓			Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste)(General) Regulation (Cap 354), the Land (Miscellaneous Provisions) Ordinance (Cap 28))
		Ordinance (Cap 28))								
6.6.2	D5	Management of Waste Disposal A trip-ticket system should be established which monitors the disposal of C&DM and solid wastes at public filling facilities and landfills and to control fly-tipping, in accordance with Land (Miscellaneous Provisions) Ordinance (Cap28) and the Works Bureau Technical Circular No. 5/99. Waste Management Plan	To monitor the disposal of C&DM and solid wastes at public filling facilities and landfills and to control flytipping.	To be implemented at all worksites throughout the full duration of the construction phase.	The Engineer/ Contractor		~			Land (Miscellaneous Provisions) Ordinance (Cap 295) and Works Bureau Technical Circular No. 5/99.
6.6.1 and 6.6.2	D6	 A Waste Management Plan (WMP) should be prepared and this WMP should be submitted to the Engineer for approval. Different types of waste should be segregated and stored in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal. An on-site temporary storage area should be provided. A recording system for the amount of wastes generated, recycled and disposal (including the disposal sites) should be proposed. Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling. 	To control the disposal of and management of waste.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		✓			Works Bureau Technical Circular No 29/2000-Waste Management Plan
		EM&A REQUIEMENTS - Construction Phase								
3.7	HI	Air Quality Subject to the Environmental Protection Departments (EPDs) agreement, construction phase dust monitoring shall be undertaken at the following locations in accordance with the recommendations of the EIA (NDE). Sewer in Au Tau Area (S7) Worksite boundary near San Yuen Long Centre (AM7) Construction Noise	Installations of the dust monitoring stations to ensure the action and limit levels are not exceeded.	At specified dust monitoring locations for the duration of the construction works.			✓			Air Pollution Control (Construction Dust) Regulations
4.9.1	I2	Subject to the Environmental Protection Departments (EPDs) agreement, construction phase noise monitoring shall be undertaken at the following locations in accordance with the recommendations of the EIA (NDE).	monitoring stations to ensure the	monitoring locations throughout the duration						Noise Control Ordinance

DSD Contract No. DE/2005/05 Supply and Installation of E&M Equipments for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations Monthly EM&A Report for April 2009 (No. 3)



EIA* Ref.	EM&A Ref	I Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location measure	of th	Implementation Agent	Imple Stage	ment	tation		Relevant Guidelines	Legislation	&
							Des			Dec			
		• (NM3) Sun Yuen Long Centre;											
		(NM6) Kam Tin San Tsuen;											
		• (NM7) Scattered House at Kam Sheung Road near Kam											
		Tin Shi											
		and at any additional locations, where considered											
		necessary, in agreement with EPD											

Des = Design, C = Construction, O = Operation, Dec = Decommissioning



ANNEX G EQUIPMENT CALIBRATION CERTIFICATES



Equipment Calibration List for DSD Contract No. DE/2005/05 Supply and Installation of E&M Equipments for Nam Sang Wai, Sha Po and Kam Tin Sewage Pumping Stations

Items	Aspect	Description of Equipment	Serial No.	Date of Calibration	Date of Next Calibration
1*		Greasby Anderson GMWS2310 High Volume Sampler	(AM5)	1 Apr 09	1 Jul 09
2*		Greasby Anderson GMWS2310 High Volume Sampler	(AM6)	1 Apr 09	1 Jul 09
3*		Greasby Anderson GMWS2310 High Volume Sampler	1283 (AM7)	1 Apr 09	1 Jul 09
4	Noise	Bruel & Kjaer 4231 Acoustical Calibrator	2326408	22 Apr 08	22 Apr 09
5		Bruel & Kjaer 2238 Integrating Sound Level Meter	2285721	22 Apr 08	22 Apr 09
6*		Bruel & Kjaer 4231 Acoustical Calibrator	2326408	28 Apr 09	28 Apr 10
7*		Bruel & Kjaer 2238 Integrating Sound Level Meter	T212509	28 Apr 09	28 Apr 10

Note: Calibration certificates will only be provided if monitoring equipment is re-calibrated or new.

^{*}Calibration done in this month, see calibration certificate attached.

^{**}Calibration will be done in next month.



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No.: C092057

Certificate of Calibration

This is to certify that the equipment

Description: Sound Level Meter (EQ002)

Manufacturer: Cesva

Model No.: SC-20c

Serial No.: T212509

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C092057.

The equipment is supplied by

Co. Name: Action-United Environmental Services and Consulting

Address: Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

Date of Issue: 28 April 2009

Certified by:

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Tel: 2927 2606

Fax: 2744 8986

E-mail: callab@suncreation.com

Website: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No.: C092063

Certificate of Calibration

This is to certify that the equipment

Description: Acoustical Calibrator (EQ081)

Manufacturer: Bruel & Kjaer

Model No.: 4231

Serial No.: 2326408

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C092063.

The equipment is supplied by

Co. Name: Action-United Environmental Services and Consulting

Address: Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

Date of Issue: 28 April 2009

Certified by:

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location: Nam Sang Wai

Location ID: AM 7 (Designated)

Serial No: 1283

Date of Calibration: 1-Apr-09

Next Calibration Date: 1-Jun-09

Technician: Mr. Ben Tam

CONDITIONS

Sea Level Pressure (hPa) 1017.8 Corrected Pressure (mm Hg) 763.35 Temperature (°C) 18.8 Temperature (K) 292

CALIBRATION ORIFICE

Make-> TISCH
Model-> 515N
Serial # -> 0285

Qstd Slope -> Qstd Intercept -> 1.54431 -0.01988

CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	4.7	4.7	9.4	2.024	42	42.99	Slope = 27.4503
13	3.9	3.9	7.8	1.844	36	36.85	Intercept = -13.5427
10	3	3	6	1.619	29	29.68	Corr. coeff. = 0.9968
7	2.1	2.1	4.2	1.357	23	23.54	
5	1.2	1.2	2.4	1.029	15	15.35	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location: Tai Hing Car Shop (Scattered House near Route 3) Date of Calibration: 1-Apr-09 Location ID: AM 6 Next Calibration Date: 1-Jun-09

Technician: Mr. Ben Tam

CONDITIONS

Sea Level Pressure (hPa) 1017.8 Corrected Pressure (mm Hg) 763.35
Temperature (°C) 18.8 Temperature (K) 292

CALIBRATION ORIFICE

Make-> TISCH Model-> 515N Serial # -> 10394 Qstd Slope -> Qstd Intercept -> 1.54431 -0.01988

CALIBRATION

	Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
	No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
Г	18	4.7	4.7	9.4	2.024	52	53.22	Slope = 32.9616
	13	3.4	3.4	6.8	1.723	42	42.99	Intercept = -13.5926
	10	2.5	2.5	5.0	1.479	34	34.80	Corr. coeff. = 0.9991
	7	1.7	1.7	3.4	1.222	27	27.63	
	5	1.1	1.1	2.2	0.986	18	18.42	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location: Sha Po Pumping Station

Date of Calibration: 1-Apr-09

Location ID: AM5

Next Calibration Date: 1-Jun-09

Technician: Mr. Ben Tam

CONDITIONS

Sea Level Pressure (hPa) 1017.8 Corrected Pressure (mm Hg) 763.35 Temperature (°C) 18.8 Temperature (K) 292

CALIBRATION ORIFICE

Make-> TISCH
Model-> 515N
Serial # -> 355

Qstd Slope -> Qstd Intercept -> 1.54431 -0.01988

CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	5.2	5.2	10.4	2.128	51	52.20	Slope = 32.8662
13	4.2	4.2	8.4	1.914	44	45.03	Intercept = -18.1609
10	3.4	3.4	6.8	1.723	36	36.85	Corr. coeff. = 0.9974
7	2.1	2.1	4.2	1.357	27	27.63	
5	1.2	1.2	2.4	1.029	15	15.35	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





ANNEX H METEOROLOGICAL DATA IN THIS MONTH



Meteorological Data Extracted From the HK Observatory at Lau Fau Shan Weather Station

				Lau Fau Shan Weather Station								
Date	!	Weather	Total Rainfall (mm)	Mean Air Temperature (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction					
1-Apr-09	Wed	sunny	0	21.8	11.2	68.5	E/NE					
2-Apr-09	Thu	cloudy/dry/rain/fresh/strong	Trace	19.7	17.2	58.5	Е					
3-Apr-09	Fri	cloudy/sunny intervals/fresh/strong	Trace	20.4	16.5	62.5	Е					
4-Apr-09	Sat	Holiday	-	-	-	-	-					
5-Apr-09	Sun	cloudy/moderate/fresh	0	23.7	14	68.5	W/NW					
6-Apr-09	Mon	cloudy/rain/moderate	8.1	18.2	13	76	E/NE					
7-Apr-09	Tue	cloudy/dry/moderate	0.6	17.7	9.2	78.5	E/NE					
8-Apr-09	Wed	cloudy/sunny periods/moderate/fresh	0	21.6	8.5	72.2	E/NE					
9-Apr-09	Thu	dry/sunny periods/fresh/strong	0	22.7	14	57	Е					
10-Apr-09	Fri	Holiday	-	-	1	-	1					
11-Apr-09	Sat	Holiday	-	-	1	-	1					
12-Apr-09	Sun	Holiday	-	-	-	-	-					
13-Apr-09	Mon	Holiday	-	-	-	-	-					
14-Apr-09	Tue	fine/hazy/isolated showers/light winds	0	25.4	10.5	82	W/SW					
15-Apr-09	Wed	sunny periods/cloudy/a few shoers/moderate/fresh	4.3	25	10	74.5	E/NE					
16-Apr-09	Thu	sunny periods/showers/moderate	2.9	23	23.5	76.2	E/NE					
17-Apr-09	Fri	haze/sunny intervals/cloudy/moderate/fresh	0	24.5	7.5	78	E/NE					
18-Apr-09	Sat	cloudy/a few showers/fresh/strong	34.1	22.2	17.5	71	E/SE					
19-Apr-09	Sun	cloudy/rain/strong	4.5	25.3	21	86	S/SW					
20-Apr-09	Mon	sunny periods/cloudy/moderate	0	27.3	13.7	76	W/SW					
21-Apr-09	Tue	cloudy/moderate	1.5	26.7	11.5	55.5	E/NE					
22-Apr-09	Wed	cloudy/rain/fresh/strong	Trace	24.1	16.5	63	E					
23-Apr-09	Thu	cloudy/rain/fresh/strong	0.2	25.1	20.5	70	E					
24-Apr-09	Fri	cloudy/mist/moderate	Trace	25.3	11.7	78	E/SE					
25-Apr-09	Sat	overcast/rain/squally thunderstorm/moderate./fresh	43	21.4	15	81.5	E/NE					
26-Apr-09	Sun	cloudy/sunny intervals/moderate/fresh	4.5	19	11	87	E/SE					
27-Apr-09	Mon	sunny periods/cloudy/moderate/fresh	0	22.7	15.2	67	E/NE					
28-Apr-09	Tue	fine/dry/fresh/strong	0	23.3	19.5	48.5	Е					
29-Apr-09	Wed	sunny periods/cloudy/moderate/fresh	0	23.2	16.2	44	E/SE					
30-Apr-09	Thu	cloudy/sunny periods/moderate/fresh	Trace	24.3	17	61	Е					





ANNEX I

GRAPHICAL PLOTS OF AIR QUALITY AND CONSTRUCTION NOISE MONITORING RESULTS




Air Quality Monitoring Results














Construction Noise Monitoring Results











ANNEX J RESPONSE TO COMMENTS



Project: DSD Contract No. DE/2005/05 Supply and Installation of E&M Equipments for Nam Sang Wai, Sha Po and Kam Tin

Sewage Pumping Stations

Comment From: IEC [Received from E-mail on 12 April 2009]

Report/Document Monthly Environmental Monitoring and Audit (EM&A) Report for April 2009 (R0015 Version 1)

Items	Section / Paragraph	Comments	ET's Response
1	ES05 and S6.01	Please check the date of TSP exceedances. Re-wording is suggested.	The 24-hr TSP exceedance at AM5 on 23 April. Rewording has made in EX05 and S6.01. See Amendment Sheet (AS 1 - 2) for details
2	S5.19 and Table 5- 3	Please double check the date of TSP exceedances and TSP levels.	Same as Item 1. See Amendment Sheet (AS 3) for details
3	Annex B	The O'chart attached is for DC/2005/02, not DE/2005/05.	It has been provided. See Amendment Sheet (AS 4) for details
4	Annex G	Serial no for AM7 calibration record is not the same as the summary table.	It is checked that the serial number for AM7 is 1283 which is same as the summary table.
5	Annex G.	Calibration records for noise meter and calibrator are missing. The calibration expired on 22 Apr but there were monitoring carried out on 24 and 30 Apr.	The expired calibration record was enclosed in the first monthly report as it is stated that "calibration certificates will only be provided if monitoring equipment is recalibrated or new." The renewed calibration record is enclosed. See Amendment Sheet (AS 5) for details. The explanation for the monitoring date 24 and 30 Apr 2009 has been included in the text. See Amendment Sheet (AS 3) for details.
6	Annex I.	Plotting for NM3 is highlighted, we assumed it needs to be updated.	No update is needed. See Amendment Sheet (AS 6) for the revised.
7	Annex I	. Please adjust the y-axis for AM5 plotting.	Done. See Amendment Sheet (AS 7) for the revised.