Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung

Monthly Environmental Monitoring & Audit (EM&A) Report for January 2006

(Report No. 382210/001)

Report Authorized For Issue By:

For and on Behalf of

For and on Behalf of Black & Veatch Hong Kong Limited

Black & Veatch Hong Kong Limited Room 1201-11, Millennium City 5, 418 Kwun Tong Road, Kowloon, Hong Kong **The Hong Kong Jockey Club** One Sports Road Happy Valley Hong Kong

February 2006

Table of Content

Executive Summary

1. Introduction

- 1.1 Background of the Project
- 1.2 Purpose of the Report
- 1.3 Structure of the Report

2. Project Information

- 2.1 Background
- 2.2 Site Description
- 2.3 Project Organization
- 2.4 Construction Programme
- 2.5 Status of Environmental Submission
- 2.6 Summary of EM&A Requirements

3. Environmental Monitoring Requirements

- 3.1 Air Quality
- 3.2 Water Quality
- 3.3 Ecology
- 3.4 Landscape and Visual
- 3.5 Archaeology (Watching Brief)
- 3.6 Land Contamination

4. Implementation Status on Environmental Protection Requirements

5. Monitoring Results

- 5.1 Air Quality
- 5.2 Water Quality
- 5.3 Ecology
- 5.4 Landscape and Visual
- 5.5 Archaeology (Watching Brief)
- 5.6 Land Contamination

6. Environmental Site Auditing

7. Environmental Non-Conformance

- 7.1 Summary of Environmental Non-Compliance
- 7.2 Summary of Environmental Complaint
- 7.3 Summary of Environmental Summons

8. Future Key Issues

- 8.1 *Key Issues for coming month*
- 8.2 Monitoring Schedule for the coming month
- 8.3 Construction programme for the next three month

9. Recommendations and Conclusions

List of Figure

- 1.1 Master Layout Plan of the Proposed Third Golf Course
- 1.2 Project Organisation and Lines of Communication
- 3.1 Proposed Air Quality Monitoring Locations
- 3.2 Proposed Water Quality Monitoring Locations (Construction phase)
- 3.3 Proposed Ecology Monitoring Locations
- 3.4 Coral Transplantation Location
- 3.5 Locations of Coral and Seagrass Monitoring (Sites D2, D3 and C)
- 3.6 Control Site for Natural Coral Monitoring
- 3.7 Watching Brief Monitoring Area
- 3.8 Sampling Locations for Land Contamination

List of Table

- Table 1.1Structure of the Report
- Table 2.1Summary of Compliance with EP conditions
- Table 2.2
 Summary of Impact EM&A Requirements
- Table 3.1Action and Limit Levels for 1-hour TSP
- Table 3.2Action and Limit Levels for 24-hour TSP
- Table 3.3TSP Monitoring Parameter and Frequency
- Table 3.4Air Quality Monitoring Equipment
- Table 3.5
 Derived Summaries of Action and Limit Levels for Marine Water Quality
- Table 3.6Derived Summaries of Action and Limit Levels for Freshwater Water Quality
- Table 3.7
 Water Monitoring Parameter, Frequency and Locations
- Table 3.8
 Water Quality Monitoring Locations during Construction Phase
- Table 3.9
 Analytical Methods to be applied to Water Quality Samples
- Table 5.3-1Conditions of tagged corals at Site B2 with sizes and species
- Table 5.3-2Conditions of tagged corals at Site C with sizes and species
- Table 5.3-3
 Conditions of tagged corals at Control Site with sizes and species
- Table 6.1
 Summary of Environmental Licensing and Permit Status
- Table 8.1
 Construction works to be taken in the coming month

List of Annex

- Annex A Tentative Construction Programme
- Annex B Monitoring Programme for the reporting month
- Annex C Event Action Plan
- Annex D Implementation status on Environmental Protection Requirements
- Annex E Monitoring results
- Annex F Calibration Certificates
- Annex G Monitoring Programme for the next three months
- Annex H Construction Programme for the next three months

	Name	Signature	Date
Prepared	Esther Tong	Gerher	2/2006
Checked	Manuel Chua	fuce	2/2006
Reviewed	Johan Wong	KH Dag	2/2006

Our ref: 40040032/CERT/01_06.doc

Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung (Independent Environmental Checker)

CHECK CERTIFICATE

- 1. We certify that professional skill and care have been used in checking the Environmental Team's (ET) No. 1 Monthly EM&A Report for January 2006 for the construction of the Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung.
- 2. We certify that the ET's EM&A programme for the reporting period has been satisfactorily executed and the No.1 Monthly EM&A Report for January 2006 has been verified.
- 3. We comment that our evaluation of the ET's EM&A programme is base on a random audit process which cannot be guaranteed to have all non-conformities identified.

Signed

Aly

Independent Environmental CheckerNameGary TamOfHong Kong Productivity Council
3/F., HKPC Building,
78 Tat Chee Avenue,
KowloonDate8 February 2006

DOCUMENT CONTROL AMENDMENT RECORD Monthly EM&A Monitoring Report – January 2006		1	Proposed Extension of Public	No.382210/001Prepared by: Esther TongInitials: ETDate:January 2006	
)	Golf Course at Kau Sai Chau, Sai Kung		
		nitoring	Client: Hong Kong Jockey Club		
Pages:	Date:	Issue No.	Description:		Initials:
All	Jan 06	1	Monthly EM&A Report for submiss	sion to EPD	ET
					<u> </u>
					1

Executive Summary

This is the first monthly Environmental Monitoring and Audit (EM&A) report prepared by Black & Veatch, the designated Environmental Team (ET), for the Project "Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung". The construction works of golf course was commenced on 16 January 2006. This report presents the results of the EM&A works conducted in the month of January 2006 (16 January 2006 to 24 January 2006).

Summary of construction works undertaken during this report period

The major work was vegetation clearance at Holes 1 and 2 only. No excavation work was carried out carried out for all other construction areas.

Environmental Monitoring and Audit Progress

A summary of monitoring activities in this reporting period is shown as follows:

24-hour Total Suspended Particulates (TSP) monitoring at GCA B1	1 time
Water quality monitoring (marine + freshwater)	4 times
Terrestrial Ecology	1 time
Marine Ecology	2 times
Landscaping & Visual	1 time
Joint environmental site auditing	1 time

Air Quality

1 set of 24-hour TSP monitoring were carried out on 20th January 2006 at Bungalow A (GCA B1) at Kau Sai Chau during this reporting month. No exceedance of action and limit levels of 24-TSP was recorded at GCA B1.

Water Quality

4 sets of water quality monitoring were carried out on 16^{th} , 19^{th} , 21^{st} and 23^{rd} January 2006 at 9 marine and 7 freshwater monitoring locations. Monitoring was performed on schedule. For marine water, no exceedance of action and limit levels was recorded at all marine monitoring locations. For freshwater, 1 limit level exceedance for SS were recorded at F_DB on 21^{st} Jan 2006. The exceedance of measured SS value was 6 mg/L. ET's assessment showed that the exceedance was not attributed to the works and therefore no further action was required. The exceedance is mainly due to variation of the streams.

Ecology

Terrestrial ecology was conducted on 17th January 2006. The demarcation of the stream buffer zone had not been established at the time of the monitoring survey. Stream buffer zone demarcation will be established by the Contractor when the works fronts are approaching each stream and will be completed before onset of the wet season in 2006. In general, the streams and the riparian vegetation were in natural conditions similar to the condition during the Baseline Survey.

Marine ecology was conducted on 26th & 27th January 2006 at Site B2, Site C and Control Site. No construction work had been conducted at temporary barging point (Site B2) when the present monitoring survey was conducted. No mortality, sedimentation or bleaching was found on any of the tagged corals. All sites and their vicinity still remained similar conditions as during the Baseline Survey.

Landscaping & Visual

The landscape and visual monitoring and site audit was carried on 24th January 2006. Vegetation clearance work has commenced. Tree protection measures have not been implemented yet. The contractor was reminded to erect fencing around the preserved trees.

Environmental Site Auditing

A monthly joint environmental site audits was carried out on 20^{th} January 2006 by the Contractor's representative, ET's representative and Independent Environmental Checker (IC(E)).

Environmental Non-conformance

There was one exceedance of limit level of suspended solids recorded at the downstream of stream B $(F_DB, 6mg/L)$ on 21^{st} January 2006. However, such exceedance was not attributed to the project works and therefore no environmental non-conformance was recorded in the reporting month. No environmental complaint was received in this reporting period. No environmental summon was received in this reporting period.

Implementation Status of Environmental Mitigation Measures

The Contractor was reminded to water the unpaved areas regularly during the dry season.

The Contractor was reminded to minimize the water quality impact when undertaking excavation works. Temporary drainage system and contingency plan shall be installed and proposed to the Engineer's Representative (ER) for approval and ET for comment before the wet season.

The Contractor was reminded to prepare the demarcations of buffer zone at Streams A, B and C before any major construction works carried out are being carried close to those areas.

Future Key Issues

Key issues to be considered in the coming month include:

- Generation of dust from activities on-site during dry season : mainly Holes 1 and 2, concrete batching plants construction, temporary haul road and installation of site office;
- Site runoff due to vegetation clearance from the exposed areas; and
- Storage of chemicals/fuel and chemical waste/waste oil on site.

Potential environmental impacts arising from the construction activities in the coming month are expected to be mainly associated with dust, site runoff and waste management.

1. Introduction

1.1 Background of the Project

- 1.1.1 Black & Veatch (hereinafter called the "ET") was appointed by Hong Kong Jockey Club (hereinafter called the "Project Proponent") to undertake Environmental Monitoring and Audit (EM&A) for "Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung" (hereinafter called the "Project"). Under the requirements of Section 4 of Environmental Permit EP-224/2005, EM&A programme as set out in the EM&A Manual is required to be implemented. In accordance with the EM&A Manual, environmental monitoring of air quality, water quality, terrestrial and marine ecology, landscape and visual, archaeology (watching brief) and land contamination are required for the Project.
- 1.1.2 This report summarises the environmental monitoring and audit works for the Project in January 2006 (from 16 January to 24 January 2006).

1.2 Purpose of the Report

1.2.1 This is the first EM&A report which summarizes the impact monitoring results and audit findings for the EM&A programme during the reporting period from 16 January 2006 to 24 January 2006.

1.3 Structure of the Report

1.3.1 The structure of the report is shown in Table 1.1.

Section		Description	
1	Introduction	Details the scope and structure of the report	
2	Project Information	Summarizes background and scope of the project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of environmental permits/licenses during the reporting period.	
3	Environmental Monitoring Requirement	Summarizes the monitoring parameters, programmes, methodology, frequency, location, action and limit levels, event action plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.	
4	Implementation Status on Environmental Mitigation Measures	Summarizes the implementation of environmental protection measures during the reporting period.	
5	Monitoring Results	Summarizes the monitoring results obtained in the reporting period.	
6	Environmental Site Auditing	Summarizes the audit findings of the weekly site inspections undertaken within the reporting period.	
7	Environmental Non-conformance	Summarizes any monitoring exceedance, environmental complaints and environmental summons within the reporting period.	
8	Future Key Issues	Summarizes the impact forecast and monitoring schedule for the next three month (25 January 2006 – 24 April 2006).	
9	Recommendations and Conclusions	Lists out any recommendations and provides an overall conclusion of the results and findings of the EM&A programme for the reporting period.	

Table 1.1 Structure of the Report

2. **Project Information**

2.1 Background

- 2.1.1 The Project comprises the following major components:
 - Construction of a third 18-hole public golf course on the east side of the island, south of the existing golfing area;
 - A new irrigation lake to collect surface runoff from new 18-hole golf course. Water stored at the new irrigation lake can also be diverted to existing reservoir for tertiary treatment and recycling;
 - A new desalination plant adjacent to the existing pier to serve as an additional irrigation water supply for the new golf course during dry season; and
 - Expansion of existing administration and maintenance buildings.
- 2.1.2 The potential environmental impacts of the Project have been studied in the Environmental Impact Assessment (EIA) report (EIAO Register No. AEIAR- 091/2005). The EIA was approved on 14 November 2005 under the EIAO. An Environmental Permit (EP-224/2005) was granted on 28 November 2005.

2.2 Site Description

2.2.1 A layout plan of the Project is provided in **Figure 1.1**.

2.3 **Project Organization**

2.3.1 Project organization and lines of communication are shown in **Figure 1.2**.

2.4 Construction Programme

- 2.4.1 The tentative construction programme for the Project is presented in **Annex A**. The construction works were commenced on 16 January 2006 and are scheduled to be completed by end of July 2007.
- 2.4.2 The major work was vegetation clearance work at Holes 1 and 2 only during this monitoring month. No excavation work was carried out carried out for all other construction areas.

2.5 Status of Environmental Submission

2.5.1 A summary of the reporting requirement for compliance with EP conditions of the Project is listed in Table 2.1.

EP-224/2005	Environmental Permit	Status	Remarks
	Submission		
2.3	Management organization of the main construction companies and/or any form of joint ventures associated with the construction of the Project.	Submitted	At least one week before the commencement of construction of the Project.

Table 2.1 Summary of Compliance with EP Conditions

EP-224/2005	Environmental Permit Submission	Status	Remarks
2.4	Contamination Assessment Plan (CAP) submission. If land contamination is confirmed by the site investigation, submission of a Remediation Assessment Plan (RAP) including a Contamination Assessment Report (CAR) is required.	In progress	At least one month before the commencement of construction at the potentially contaminated land.
3.6	Detailed methodology for Coral Transplantation submission to the Director for approval.	In progress	At least one month before commencement of the Coral Transplantation.
4.1	EM&A Manual (revised)	Submitted	At least two weeks before commencement of construction of the Project.
4.3	Baseline Monitoring Report	Submitted	At least two weeks before commencement of construction of the Project
4.5	Monthly EM&A Report for January 2006	Submitted	within 10 working days after the end of the reporting month
5.1	Set up a dedicated web site and notify the Director in writing the Internet address.	Completed	Within 6 weeks after the commencement of construction of the Project (http://www.kscgolf.com/ema/index.asp)

2.6 Summary of EM&A Requirements

- 2.6.1 The EM&A programme requires environmental monitoring for air quality, water quality, terrestrial and marine ecology, landscape and visual, archaeology (watching brief) and land contamination. The EM&A requirements for each parameter are described in subsequent sections, including:
 - All monitoring parameters;
 - Action and Limit Levels for all environmental parameters;
 - Event and Action Plans; and
 - Environmental mitigation measures, as recommended in the project EIA final report.

2.6.2 A summary of impact EM&A requirements is presented in Table 2.2.

Frequencies Impacts **Parameters/descriptions** Locations Duration 24-Hour TSP 1 Location Once every 6 days During Construction During Construction Air Quality 1-Hour TSP 1 Location Three times in every 6 days (As required when complaint received) Dissolved Oxygen, 9 marine and First 3 months 7 freshwater 3 times a week, mid-ebb and mid-flood tides. If there is no exceedance Temperature, Turbidity, During Construction pH, Salinity and SS locations occurs for the first 3 months, reduce to once per week. Dissolved Oxygen, During Construction: Temperature, Turbidity, 9 marine and turf establishment Once per week. If there is no exceedance occurs, monitoring frequency pH, Salinity, SS, NO3-N, 7 freshwater period (permanent low is subjected to change and shall be agreed with EPD. NO2-N. NH3-N. TP and locations flow drainage is not selected pesticides. completed) Dissolved Oxygen, Water Ouality Temperature, Turbidity, 9 marine and A 2-year of monitoring period for the operation phase is proposed. pH, Salinity, SS, NO3-N, Monitoring should be carried out on bi-weekly basis for the first 12 6 freshwater During Operation NO2-N, NH3-N, TP, Chl-a months, after when the frequency will be reviewed by EPD. locations and selected pesticides. Dissolved Oxygen, Temperature, Turbidity, Additional water quality monitoring shall be carried out after heavy rain **During Construction** pH, Salinity, SS, NO3-N, 8 marine locations storm or when there is an overflow event from the reservoir, irrigation and Operation NO2-N, NH3-N, TP, Chl-a buffer lake or detention ponds/tanks. and selected pesticides Monitoring aquatic fauna Streams B, C & D Once a month During Construction Terrestrial Environmental Site Inspection mainly on intact Once a week Ecology Streams A. B and C **During Construction** of buffer zones

Table 2.2 Summary of Impact EM&A Requirements

Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung Monthly EM&A Report

Impacts	Parameters/descriptions	Locations	Frequencies	Duration
	Transplanted corals	D2	Quarterly for first year after transplantation	During construction
	Natural corals	Site C, Site B2, Site D2, and a Control Site.	 For Site D2 and the Control Site: Weekly at the first two weeks of dredging works for the desalination plant pipelines. If no exceedance was recorded, the monitoring schedule would be changed to biweekly till the pipeline construction works are finished. For Site C, B2 and the Control Site: Monthly for the first three months of the construction phase. If no exceedance was recorded, the monitoring schedule would be changed to quarterly during the rest of the construction phase. 	During Construction
Marine Ecology		Site C, Site D2 and the Control Site.	First three months would be monthly conducted during the first two years of the operation phase. If no exceedance was recorded, the monitoring schedule would be changed to semi-annually, i.e. once in dry season and once in wet season.	During operation
		Site D3, and at Site D2	Monitoring at Site D3 (D2 if necessary): Weekly during the first two weeks of dredging works, and then biweekly till the pipeline construction works are finished.	During Construction
	Seagrass bed	Seagrasses at Site D3, and at Site D2	Site D2 during the baseline monitoring, would be monitored during the first two years of the operation phase. The monitoring schedule during the first three months would be monthly. After that, the monitoring schedule would be changed to semi-annually, i.e. once in dry season and once in wet season.	During Operation
Landscape and Visual	Audits to ensure effective implementation of mitigation measures	Project area and at visual sensitive receivers	Auditing inspections and reporting shall be undertaken once every two weeks of the construction phase and once every two months of the operation phase.	During Construction and Operation
Archaeology (Watching Brief)	Monitor archaeological potential sites at major cut areas	Monitor archaeological potential sites at major cut Hole 15 and Ho		During Construction
Land Contamination	Total Sulphur and Total Lead	Locations 2, 3, 6, 7 & 8	One month before commencement of work at the identified 5 hotspots	During Construction
General Site Conditions	Environmental Site Inspection	Works areas and areas affected by works	Periodically (weekly basis)	During Construction

3. Environmental Monitoring Requirements

3.1 Air Quality

Monitoring Requirement

- 3.1.1 24-hour TSP monitoring was carried out at GCA B1 to monitor the construction dust impact level in this reporting period.
- 3.1.2 The established Action/Limit Levels (AL levels) for the 1-hour and 24-hour TSP monitoring works are summarized in Table 3.1 and Table 3.2.

Table 3.1 Action and Limit Levels for 1-hour TSP

Location	Description	Action Level	Limit Level
GCA B1	Bungalow A adjacent to Kau Sai Chau Public Golf Course Administration Building	$277.2 \ \mu g \ m^{-3}$	500 μg m ⁻³

Note: The action levels for GCA B1 are developed based on baseline monitoring result.

Table 3.2 Action and Limit Levels for 24-hour TSP

Location		Action Level	Limit Level
GCA B1	Bungalow A adjacent to Kau Sai Chau Public Golf Course Administration Building	$187.4 \ \mu g \ m^{-3}$	260 µg m ⁻³

Note: The action levels for GCA B1 are developed based on baseline monitoring result.

Monitoring Parameters, Frequency and Programme

3.1.3 The monitoring parameters and frequency are summarized in Table 3.3. The monitoring programme for the reporting period is shown in **Annex B**.

Table 3.3 TSP Monitoring Parameter and Frequency

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days (as required in case of complaints)

Monitoring Locations

3.1.4 In accordance with the EM&A Manual, one monitoring station (GCA B1) was selected and shown in Figure 3.1.

Monitoring Equipment

3.1.5 24-hour and 1-hour TSP (in case of complaints received) were performed using High Volume Samplers (HVS) and measured in-situ respectively. 24-hour TSP level of samples will be collected using filters and High Volume Sampler and the collected samples will be determined by a local HOKLAS accredited laboratory upon receipt of the samples and 1-hour TSP level will be performed in-situ.

3.1.6 High volume samplers (HVS - Model GS-2310 Accu-vol) complete with the appropriate sampling inlets were installed for 24-hour TSP sampling. The HVS is composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). A portable dust meter was used for the 1-hour TSP monitoring. Table 3.4 summarises the equipment used.

Equipment	Model
HVS Sampler	GS 2310 Accu-vol system
Calibrator	GMW 25
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD-1 (L)

Monitoring Methodology and Calibration Details

24-hour TSP Monitoring

(i) Field Monitoring, Operation & Analytical Procedures

- 3.1.7 Operating/analytical procedures for the operation of HVS are as follows. The sampler was placed on a horizontal platform with appropriate supporting structure such that:
 - the filter was at least 1.3 meters above ground;
 - no two samplers should be placed less than 2 metres apart;
 - the distance between the sampler and an obstacle, such as buildings, would be at least twice the height that the obstacle protrudes above the sampler;
 - a minimum of 2 metres separation from walls, parapets and penthouses would be required for the rooftop samplers;
 - a minimum of 2 metres separation from any supporting structure, measured horizontally would be required;
 - airflow around the sampler would be unrestricted;
 - no furnaces or incineration flues would be operating near the sampler;
 - the sampler would be more than 20 metres from the dripline; and
 - any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 3.1.8 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m3/min. and 1.4 m3/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 3.1.9 For TSP sampling, fibreglass filters (G810) were used [Note: these filters have a collection efficiency of > 99% for particles of 0.3 mm diameter].
- 3.1.10 The power supply was checked to ensure the sampler worked properly.
- 3.1.11 On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 3.1.12 The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.

- 3.1.13 The filter was aligned on the screen so that the gasket formed an air-tight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 3.1.14 The shelter lid was closed and secured with the aluminum strip.
- 3.1.15 The timer was then programmed. Information was recorded on the record sheeting, which included the starting time, the weather condition, and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 3.1.16 After sampling, the filter was transferred from the filter holder of the HVS to a sealable plastic bag and sent to the laboratory for weighing. The elapsed time was also recorded.
- 3.1.17 Before weighing, all filters were conditioned for 24 hours before weighing under temperature of $25^{\circ}C \pm 3^{\circ}C$ and the relative humidity (RH) < $50\% \pm 5\%$, preferably 40%. The HOKLAS laboratory (ALS Technichem (HK) Pty Ltd) has comprehensive quality assurance and quality control programmes.
 - (ii) Maintenance
- 3.1.18 Proper maintenance would be provided for the HVS as described below:
- 3.1.19 The HVS motors and their accessories have been properly maintained. Appropriate maintenance such as routine motor brushes replacement (time interval for replacement is about 500 hours) and electrical wiring checking have been conducted to ensure that the equipment and necessary power supply were in good working condition.
- 3.1.20 Initial calibration of HVS was conducted upon installation of equipment. The subsequent calibration would be provided at 2-month intervals using GMW-25 Calibration Kit.

1-hour TSP Monitoring

(i) Measuring Procedures

- 3.1.21 The measuring procedures of the 1-hour dust meter have been in accordance with the Manufacturer's Instruction Manual as follows:
 - Set POWER to "ON", push BATTERY button, make sure that the meter's indicator is in the range with a red line and allow the instrument to stand for about 3 minutes (Then, the air sampling inlet has been capped).
 - Push the knob at MEASURE position.
 - Push "O-ADJ" button. (Then meter's indication is 0).
 - Push the knob at SENSI ADJ position and set the meter's indication to S value described on the Test Report using the trimmer for SENSI ADJ.
 - Pull out the knob and return it to MEASURE position.
 - Push "START" button.
 - All measurement procedures in section 2.3 of the approved EM&A Manual are followed during the reporting period.

(ii) Maintenance

3.1.22 The 1-hour TSP meter would be checked at 3 month intervals and calibrated at 1-year intervals throughout all stages of the air quality baseline monitoring.

Event and Action Plans

3.1.23 The Event and Action Plan (EAP) for air quality monitoring is presented in Annex C.

3.2 Water Quality

Monitoring Requirement

3.2.1 Water quality monitoring was conducted in accordance with the EM&A Manual. Tables 3.5 & 3.6 show the established Action/Limit Levels for the water environmental monitoring parameters.

Parameters	Location	Action	Location	Limit
DO	FCZ	5.8 mg/L	FCZ	5.3 mg/L
(surface & middle)	All except FCZ	4.9 mg/L	All except FCZ	4.6 mg/L
DO (bottom)	All	3.7 mg/L	All	3.4 mg/L
pH (depth-averaged)		N/A	All	6.5 - 8.5
SS	FCZ	4.5 mg/L	FCZ	5.6 mg/L
(depth-averaged)났	All except FCZ	6.1 mg/L	All except FCZ	10.6 mg/L
SS (depth-averaged) Dredging for submarine pipelines⊕	M_RO1	6.1 mg/L	M_RO1	10.6 mg/L
Turbidity (Tby) (depth-averaged) ☆	FCZ	2.9 NTU	FCZ	3.9 NTU
Ammonia Nitrogen (depth-averaged)	All except FCZ FCZ	3.3 NTU 0.02 mg/L	All except FCZ FCZ	6.2 NTU 0.03 mg/L
Nituata Nituazan	All except FCZ FCZ	0.05 mg/L Δ 0.08 mg/L	All except FCZ FCZ	0.05 mg/L Δ 0.09 mg/L
Nitrate Nitrogen (depth-averaged)	All except FCZ	0.08 mg/L 0.09 mg/L Δ	All except FCZ	0.09 mg/L 0.09 mg/L Δ
Nitrite Nitrogen (depth-averaged)	FCZ	0.02 mg/L	FCZ	0.02 mg/L
TIN in mg L ⁻¹	All except FCZ FCZ	0.02 mg/L 0.12 mg/L	All except FCZ FCZ	0.04 mg/L 0.14 mg/L
(depth-averaged)	All except FCZ	0.12 mg/L 0.16 mg/L	All except FCZ	0.14 mg/L 0.18 mg/L
Total Phosphorus (depth-averaged)	FCZ	0.07 mg/L	FCZ	0.09 mg/L
	All except FCZ	$0.09 \text{ mg/L} \Delta$	All except FCZ	$0.09~mg/L~\Delta$

Table 3.5 Derived Summaries of Action and Limit Levels for Marine Water Quality

Remarks:

 \precsim : Action and limit levels are subjected to review especially for wet season throughout the construction phase of the project.

 \oplus : Action and limit levels are subjected to review before the dredging works.

 Δ : Trigger level has made reference to existing golf course guideline values.

FCZ including fish culture zones of Kai Lung Wan, Tai Tau Chau and Kau Sai

All except FCZ including remaining impact monitoring station of M_RO1, M_Marsh, M_BP and M_Coral. Control monitoring locations: M_A & M_B

Parameters	Location	Action	Location	Limit
DO (mid-depth)		N/A	All	4 mg/L
pH (mid-depth)		N/A	All	6.0 - 9.0
SS (mid-depth) ☆	All	3 mg/L and 120% of upstream control station's SS at the same tide of the same day	All	4 mg/L and 130% of upstream control station's SS at the same tide of the same day
Turbidity (Tby) (mid-depth) ☆	All	4 NTU and 120% of upstream control station's Tby at the same tide of the same day	All	5 NTU and 130% of upstream control station's Tby at the same tide of the same day
Ammonia Nitrogen (mid-depth)		N/A	All	0.01 mg/L
Nitrate Nitrogen (mid-depth)	All	0.11 mg/L	All	0.13 mg/L
Nitrite Nitrogen (mid-depth)		N/A	All	0.01 mg/L
Total Inorganic Nitrogen (mid-depth)	All	0.13 mg/L	All	0.15 mg/L
Total Phosphorus (mid-depth)		N/A	All	0.02 mg/L

Remarks:

 $\stackrel{\wedge}{\bowtie}$: Action and limit levels are subjected to review especially for wet season.

Freshwater monitoring locations: F_UA, F_DA, F_UB, F_DB, F_UC, F_DC and F_Inland Marsh As most of the freshwater samples for NH₃-N and NO₃-N were reported with levels below the detection limit of 0.01

mg/L, limit level is set at 0.01 mg/L. Similarly for TP, a limit level of 0.02 mg/L (the detection limit of TP) is imposed.

Monitoring Parameters, Frequency and Programme

- 3.2.2 For marine water quality, measurements shall be taken at both mid-flood and mid-ebb tides and at three water depths (1 m below water surface, mid-depth and 1 m above sea bed, except where the water depth is less than 6 m, in which case the mid-depth station may be omitted). Should the water depth be less than 3 m, only the mid-depth station will be monitored.
- 3.2.3 For the stream course, measurements shall be taken at mid-water depth.
- 3.2.4 The water quality parameters which need to be monitored are as follows:
 - Marine water quality dissolved oxygen (DO), temperature, turbidity, suspended solids (SS), pH and salinity
 - Freshwater water quality dissolved oxygen (DO), temperature, turbidity, suspended solids (SS), pH and salinity

- 3.2.5 Additional marine and freshwater water quality monitoring parameters for the impact monitoring during construction include nitrate nitrogen (NO₃-N), nitrite nitrogen (NO₂-N), ammonia nitrogen (NH₃-N), total phosphate (TP) and selected pesticides.
- 3.2.6 The ET Leader shall propose the additional monitoring parameters for approval by IC(E), Engineer, EPD and AFCD, and shall submit such information for approval at least 2 weeks before the turf establishment period.
- 3.2.7 Additional water quality monitoring at Tai Tau Chau FCZ (TTC), Kai Lung Wan FCZ (KLW), Kau Sai FCZ (KS), downstream of the existing marsh (M_Marsh), marine water of Port Shelter (M_Coral), existing reservoir (F_Inland M) and Control stations (M_A and M_B) shall be carried out after heavy rain storm or when there is an overflow event from the reservoir, irrigation buffer lake or detention ponds/tanks. The heavy rain storm shall be defined when there is an amber/red/black rainstorm warning signal issued by the Hong Kong Observatory. The water sample shall be taken within 24 hours after the black/red/amber rainstorm warning signal is cancelled. Please refer to revised EM&A manual for the sampling condition requirement after a heavy rain storm event occurs. The monitoring parameters shall include dissolved oxygen, temperature, turbidity, suspended solids, pH and salinity. Additional parameters shall be the same as stated in paragraphs 3.2.5-3.2.6.

Monitoring Frequency

3.2.8 The monitoring parameters and frequency are summarized in Table 3.7. The monitoring programme for the reporting period is shown in **Annex B**.

Parameters	Frequency	Location
Dissolved Oxygen (mg/L)		Marine Water Fish culture zone stations: TTC, KLW, KS
Temperature (°C)	3 days per week	Control stations: M_A, M_B
Turbidity (NTU)	<u>Marine water</u> : 2 times per day – 1 for mid-flood	Impact stations: M BP, M RO1, M Marsh,
рН	and 1 for mid-ebb Freshwater :	M_Coral
Salinity (ppt)	once per day	Freshwater Water Stream A (F_UA, F_DA)
Suspended Solids (mg/L)		Stream B (F_UB, F_DB) Stream C (F_UC, F_DC) Inland Marsh (F_Inland_M)

Table 3.7 Water Quality Monitoring Parameter, Frequency and Locations

Monitoring Locations

3.2.9 The water quality monitoring locations for marine and freshwater (**Figure 3.2**) are summarized in Table 3.8.

Identification Number	Location	Co-ordinates		Approx. Water Depth	No. of Depth
Marine Water (9	stations)	latitude	longitude		
TTC	Tai Tau Chau Fish Culture Zone	22 22 03.7	114 19 19.6	9.5 m	3
KLW	Kai Lung Wan Fish Culture Zone	22 22 10.6	114 18 01.4	13 m	3
KS	Kau Sai Fish Culture Zone	22 20 26.5	114 18 59.9	11 m	3
M_BP	Temporary barging point	22 21 50.6	114 19 16.7	9.6 m	3
M_RO1	Desalination plant south of the existing pier	22 21 51.8	114 18 17.7	5 m	2
M_Marsh	Discharge point at the existing marsh	22 22 19.8	114 19 05.4	7.7 m	3
M_Coral	Marine water of Port Shelter	22 21 21.3	114 19 42.7	10.2m	3
M _ A	Water Control Station of Port Shelter	22 22 51.3	114 18 34.5	7.5 m	3
M_B	Water Control Station of Port Shelter	22 20 26.4	114 20 11.8	16.5 m	3
Fresh Water (7 st	ations)				
F_UA	Upstream and downstream	22 21 32.3	114 19 06.5		1
F_DA	of stream A	22 21 33.5	114 19 06.8	-	1
F_UB	Upstream and downstream	22 21 23.9	114 19 16.1		1
F_DB	of stream B	22 21 27.2	114 19 16.0	-	1
F_UC	Upstream and downstream	22 21 14.8	114 19 26.4		1
F_DC	of stream C	22 21 03.5	114 19 32.0	-	1
F_Inland M	Downstream of the existing marsh (Inland)	22 22 17.9	114 18 59.1	-	1

 Table 3.8 Water Quality Monitoring Locations during Construction Phase

Monitoring Equipment

3.2.10 The equipment listed below shall be supplied by the ET and approved by the IC(E) and the Engineer for water quality monitoring.

Dissolved Oxygen and Temperature Measuring Equipment

- 3.2.11 The instrument shall be a portable and weatherproof DO measuring instrument complete with cable and sensor, and use a DC power source. The equipment shall be capable of measuring:
 - · dissolved oxygen levels in the range of 0 20 mg L^{-1} and 0 200% saturation; and
 - a temperature of 0 45 degrees Celsius.
- 3.2.12 It shall have a membrane electrode with automatic temperature compensation complete with a cable. Sufficient stocks of spare electrodes and cables shall be available for replacement where

necessary. (For example, YSI model 59 meter, YSI 5739 probe, YSI 5795A submersible stirrer with reel and cable or an approved similar instrument).

3.2.13 Should salinity compensation not be built-in in the DO equipment, in-situ salinity shall be measured to calibrate the DO equipment prior to each DO measurement.

Turbidity Measurement Instrument

3.2.14 Turbidity shall be measured in situ by the nephelometric method. The instrument shall be portable and weatherproof turbidity measuring instrument using a DC power source complete with cable, sensor and comprehensive operation manuals. It shall have a photoelectric sensor capable of measuring turbidity between 0 - 1000 NTU (for example, Hach model 2100P or an approved similar instrument). The cable shall not be less than 25m in length. The meter shall be calibrated in order to establish the relationship between NTU units and the levels of suspended solids.

Suspended Solids

3.2.15 A water sample at least 2.5L in capacity with messenger and using a 10m line should be collected. Samples should be submitted to HOKLAS accredited laboratory as soon as possible for gravimetric analysis for suspended.

Sampler

3.2.16 A water sampler is required. It shall comprise a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler shall have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (for example, Kahlsico Water Sampler or an approved similar instrument).

Water Depth Detector

3.2.17 A portable, battery-operated echo sounder shall be used for the determination of water depth at each designated monitoring station. This unit can either be hand held or affixed to the bottom of the work boat, if the same vessel is to be used throughout the monitoring programme.

Salinity

3.2.18 A portable salinometer capable of measuring salinity in the range of 0 - 40 parts per thousand (ppt) shall be provided for measuring salinity of the water at each monitoring location.

рН

3.2.19 The instrument shall consist of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It shall be readable to 0.1pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 shall be used for calibration of the instrument before and after use. Details of the method shall comply with APHA, 19th ed. 4500-HTB.

Flow Rate Meter

3.2.20 A portable, battery-operated flow meter should be used for the determination of water depth at each designated monitoring location and record in m³/s. A hand held or meter fixed to the underside of the survey boat may be used.

Sample Containers and Storage

3.2.21 Water samples for laboratory analysis shall be stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen) and delivered to the laboratory and analysed as soon as possible after collection. Sufficient volume of samples shall be collected to achieve the required detection limit.

Monitoring Position Equipment

3.2.22 A hand-held or boat-fixed type digital Differential Global Positioning System (DGPS) with way point bearing indication or other equipment instrument of similar accuracy, shall be provided and used during marine water monitoring to ensure the monitoring vessel is at the correct location before taking measurements.

Monitoring Methodology and Calibration Details

- 3.2.23 Dissolved oxygen (DO), temperature, turbidity, pH and salinity were measured in situ at the designated water quality monitoring stations. General observation, weather conditions, with the sampling time, date and location were marked on the field record sheet.
- 3.2.24 Water samples were taken from each monitoring station for laboratory analysis. The sample identification number, sampling location, date, time, project name and analyses were required.
- 3.2.25 The samples were placed in a cooler with ice (to 4°C without being frozen) and kept away from sunlight. Samples were submitted to a Hong Kong Laboratory Accreditation Scheme (HOKLAS) or other international accredited laboratory for analysis within 24 hours of sampling.

Calibration of In-Situ Instruments

3.2.26 All in situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme before use and subsequently re-calibrated at three monthly intervals throughout all stages of the water quality monitoring programme. Responses of sensors and electrodes were checked with certified standard solutions before each use. Wet bulb calibration for a DO meter were carried out before measurement at each monitoring location.

Laboratory Analysis

3.2.27 All laboratory work were carried out by ALS Technichem Pty Ltd (HOKLAS accredited laboratory). Water samples were collected at the monitoring and control stations for carrying out the laboratory determinations. The determination work will start within 24 hours after collection of the water samples. The analysis shall follow the standard methods according to APHA Standard Methods for the Examination of Water and Wastewater, 19th Edition, or an equivalent method approved by EPD.

Determinant	Standard Method	Reporting Limit
Suspended Solids	APHA 2540 D	2 mg/L
Nitrate Nitrogen	APHA 4500-NO ₃ ⁻	0.01 mg/L
Nitrite Nitrogen	APHA 4500-NO2 ⁻	0.01 mg/L
Ammonia Nitrogen	APHA 4500-NH ₃ (D)	0.01 mg/L
Total phosphorus	ASTM D515-88B	0.02 mg/L*

Table 3.9 Analytical Methods to be applied to Water Quality Samples

Determinant	Standard Method	Reporting Limit
Chlorophyll a	APHA 10200 H2 &3	0.5 μg/L

Remarks: *After review baseline data, the detection limit report will be revised to 0.02 mg/L.

QA/QC Procedure

3.2.28 ALS Technichem Pty Ltd. has comprehensive quality assurance and quality control programmes. For QA/QC procedures of parameters, one duplicate sample was analysed for every batch of 20 samples as required by HOKLAS.

Event and Action Plans

3.2.29 The Event and Action Plan (EAP) for water quality monitoring is presented in Annex C.

3.3 Ecology

Introduction

- 3.3.1 The marine and terrestrial ecological monitoring surveys for the ecological EM&A were conducted in accordance with the EM&A manual.
- 3.3.2 As stipulated in the EM&A Manual, the ecological monitoring surveys for terrestrial ecology would be conducted monthly during the construction phase. Monitoring survey would consist of aquatic fauna survey. While the majority of the Project Area would be subject to site formation, natural streams would be partially or fully preserved and protected by buffer zones, and therefore would constitute the primary target of the terrestrial ecological monitoring. Special attention should thus be paid to ecologically sensitive streams to ensure minimum damage to existing vegetation and streams. The purpose of the monitoring survey was to check the conditions of the stream habitat and the associated aquatic fauna communities.
- 3.3.3 While the ecological monitoring surveys for marine ecology included coral monitoring at both the eastern and western coasts of Kau Sai Chau Island. The coral monitoring at the western coast would be conducted concurrently with the dredging works which has yet to conduct, and therefore had not been commenced. The coral monitoring at the eastern Kau Sau Chau would be monthly during the construction phase. Monitoring survey would consist of checking tagged corals at both impact sites and control site. The purpose of the monitoring survey was to check the conditions of the tagged corals and the impact sites.

Ecological Mitigation Measures and Implementations

- 3.3.4 Ecological mitigation measures to be implemented during the construction phase include the following:
 - Establishment of buffer zones for the natural stream courses during both construction phase.
 - Provision of temporary bypass channels or pipes during construction phase for stream courses subject to pipe culverting.
 - Protection of water quality of the natural stream courses and temporary bypass channels or pipes.
 - Transplantation of coral colonies within the dredging area for the desalination plant prior to the dredging works.
 - Avoidance of corals when the anchoring points are deployed, and to shift the floating temporary barging point to the location with least corals within the mapping area.
 - Regular site audit of ecological mitigation measures and good site practice.

Monitoring Frequency and Schedule

Terrestrial Ecology

- 3.3.5 As reported in the EIA Report, there were four perennial natural streams (Streams A-D) within the Assessment Area for the EIA Study. Streams A, B & C were located within the Project Area, while Stream D was outside the Project Areas and acted as the main stream draining the western part of the Assessment Area. Buffer Zone would be established for the three streams within the Project Area along their partial length (Stream A) or full length (Streams B & C) (Figure 3.3). Moreover, Streams B, C & D would be monitored for aquatic fauna monthly during the construction phase. Monitoring on the implementation of the mitigation measures for stream protection, the effectiveness of stream buffer zones, and the aquatic fauna in streams would be conducted during the entire construction phase.
- 3.3.6 The objectives of the monitoring survey are to check the status of *Caridina trifasciata* and *Nanhaipotamon hongkongensis*. The surveys covered natural stream courses within the assessment area (Streams A to D), and aquatic fauna were studied by various sampling methods depending upon site conditions. Methods included direct observation, active searching, and sample collection using hand-nets. Hand nets were used to collect swimming organisms such as shrimps and fish. Where necessary boulders on the stream beds were overturned to locate aquatic organisms such as crabs. Aquatic species encountered was recorded, with special attention to rare or protected species.

Marine Ecology

- 3.3.7 As required in the EM&A Manual, prior to the commencement of all construction works, a baseline survey of natural corals were conducted in December 2005. At each of the Site C, Site B2, Site D2 (Figure 3.5) and a Control Site near the AFCD's Coral Buoy at Sharp Island (Figure 3.6), 20 natural coral colonies in good conditions (i.e. generally intact and no sign of bleaching) and significant sizes (over 20 cm in diameter) were selected and tagged. Each of the tagged coral colonies was identified to species level and their conditions, in terms of percentages of survival, sedimentation and bleaching, were recorded. Each coral was attached with a plastic label with assigned number and then photographed. The species and the size of each tagged corals were also recorded. The species of corals to have been tagged included the following 15 species: Cyphastrea serailia, Favia speciosa, Favites abdita, Favites pentagona, Goniastrea aspera, Goniopora columna, Hydnophora exesa, Leptastrea pruinosa, Lithophyllon undulatum, Pavona decussate, Platygyra acuta, Platygyra carnosus, Plesiastrea versipora, Psammocora superficialis, and Turbinaria peltata. All tagged corals were in good conditions, without significant sign of bleaching or being covered by sediments. The seagrass beds in Site D3 were also surveyed for their extent, coverage percentage and health conditions. The results of the baseline survey were presented in the Baseline Report.
- 3.3.8 The reporting month was the Month One of the construction programme. As the dredging works for the desalination plant had not been commenced, the impact sites to be monitored in this monitoring survey were Site B2 and Site C (impact sites on the eastern Kau Sai Chau Island for the new golf course) only, while Site D2 and Site D3 (impact sites on the western Kau Sai Chau Island for desalination plant) were not required in this survey.
- 3.3.9 The schedule for the impact sites on the eastern Kau Sai Chau Island during construction would be monthly in the first three months of the construction programme, quarterly till the end of the construction and then. The present survey was the first monitoring survey. The survival and health conditions of the coral colonies would be recorded.

3.3.10 During the weekly site inspection, ET monitored and audited the implementation of the recommended mitigation measures for terrestrial and marine ecology. Monitoring locations for ecology are shown in **Figures 3.3 – 3.6**. The monitoring programme for the reporting period is shown in **Annex B**.

Event and Action Plans

3.3.11 The Event and Action Plan (EAP) for ecology monitoring is presented in Annex C.

3.4 Landscape and Visual

- 3.4.1 The EIA concluded that the landscape and visual impacts associated with the construction of the third golf course are anticipated to be acceptable with mitigation. In order to ensure that the effective management and implementation of landscape mitigation measures developed and defined in the EIA, the ET conducted regular site inspections of the construction work sites.
- 3.4.2 Auditing inspections and reporting are undertaken once every two weeks of the construction phase. The effectiveness of the mitigation works has been audited in order to ensure impact reduction levels are achieved as described in the EIA report for this monitoring month. The monitoring programme for the reporting period is shown in **Annex B**.

3.5 Archaeology (Watching Brief)

Introduction

- 3.5.1 The archeological impact assessment conducted in the EIA concluded that some potential for archaeological material remains at the Wan Chai Archaeological Site and a watching brief is recommended during the construction phase.
- 3.5.2 A watching brief is a process whereby a qualified and licensed archaeologist monitors the excavation works during the construction phase in areas identified (and agreed with the Antiquities and Monuments Office (AMO)) to be of archaeological potential.
- 3.5.3 The archaeologist conducting the watching brief should obtain a licence prior to commencement of works as stipulated in Section 12 of the Antiquities and Monuments Ordinance (Cap. 53). The licence was granted on 22 December 2005.

Monitoring Location

3.5.4 The monitoring locations include Hole 2, Hole 10, Hole 11, Hole 12, Hole 13, Hole 14, Hole 15, Hole 16 and Hole 17. The monitoring locations are present in **Figure 3.7**.

Monitoring Frequency

3.5.5 A total of 18 days of monitoring is considered as minimum, and additional arrangement for watching brief should be made in consultation with AMO in case significant archaeological findings are unearthed in the course of excavation work.

Progress Report

3.5.6 Archaeologist should submit progress reports every 3 months during the programme of the watching brief.

- 3.5.7 Vegetation clearance for Hole 1 and Hole 2 was carried out during this reporting month. No major excavation work was carried out at Hole 2.
- 3.5.8 A summary table for categories of archaeological find and recommended action is presented in Annex C.

3.6 Land Contamination

Potential Areas Recommended for Further Investigation

3.6.1 Preparation of Contamination Assessment Plan (CAP) is in progress. The major work is vegetation clearance at Hole 1 and Hole 2 only. Those areas are not the potential hotspots identified in the EIA report. Potential land contamination hotspots are presented in **Figure 3.8**.

4. Implementation Status on Environmental Protection Requirements

- 4.1.1 The major work on site was vegetation clearance at Holes 1 and 2 during this monitoring month.
- 4.1.2 No construction site office, concrete batching plant and temporary barging point were located at the construction site. Only two bulldozers and one rock breaker were on site for vegetation clearance purpose.
- 4.1.3 No dredging work was carried out near to the existing pier for the desalination plant pipelines.
- 4.1.4 The preliminary master construction programme (open area exposure) submitted by the Contractor may cause potential air and water quality impacts to the nearby sensitive receivers. The construction programme has to be reviewed by the Contractor and will submit to ER for further approval.
- 4.1.5 Most of the mitigation measures are not applicable during this reporting month (only vegetation clearance at Holes 1 and 2). Summary of implementation status is provided in **Annex D**.

5. Monitoring Results

5.1 Air Quality

- 5.1.1 Dust monitoring was conducted as scheduled in the reporting month. Monitoring of air quality was conducted on 1 occasion in January 2006. All monitoring data are provided in **Annex E**. Monitoring of 24-hour TSP was conducted at GCA B1 on 20 January 2006. The QA/QC results for laboratory testing in the reporting month were acceptable. The QA/QC results are summarised in **Annex F**.
- 5.1.2 All measured 24-hour TSP concentration was below the Action/Limit Levels. No exceedance was recorded in the reporting month. No 1-hour TSP measurement was required due to no complaint was received during this monitoring month.

5.2 Water Quality

- 5.2.1 Marine and freshwater water quality monitoring were conducted at the 9 and 7 designated monitoring stations respectively. All monitoring data are provided in **Annex E**.
- 5.2.2 Monitoring of marine and freshwater locations were conducted on 4 occasions in January 2006. The QA/QC results for laboratory testing in the reporting month were acceptable. The QA/QC results are summarised in **Annex F**.

Marine Water

5.2.3 No exceedance of action and limit level was recorded at all marine water monitoring locations during this monitoring month.

Freshwater

- 5.2.4 1 limit level exceedance for SS was recorded at F_DB on 21st Jan 2006.
- 5.2.5 The ET considered that exceedances were not attributed to construction work as there were only vegetation clearance at Holes 1 & 2 which were far away from all sensitive streams and existing marsh. The exceedances were considered as the natural variation for the dry season. Explanation of the SS exceedances at the impact monitoring locations are as follows:
 - No construction work was carried out near to Streams A, B and C and existing marsh during this reporting month. Vegetation clearance was only carried out at Holes 1 and 2 which was far from all streams and inland marsh.
 - The maximum measured SS value was 6 mg/L which was considered a good water quality representative.
 - The baseline data represents a good dry season water quality that was measured in Nov and Dec 2005. The action and limit levels of SS and turbidity are subjected to further review (especially before wet season) in order to ensure the action and limit levels are sufficient to protect the streams form adverse impacts. With the consideration of the natural variation by the long-term monitoring results in future, a more representative action and limit levels can be establish to distinguish between the natural variation and actual impact from the construction site.

• The range of difference between upstream and downstream is between 0 mg/L to 3 mg/L In some cases, the measured SS levels at both upstream and downstream of the same stream. It can confirm that the exceedance was due to the stringent action and limit levels and the natural fluctuation of the stream itself.

5.3 Ecology

5.3.1 Terrestrial and marine ecology monitoring photos are provided in Annex E.

Terrestrial Ecology

- 5.3.2 The Monitoring Survey for the reporting month was conducted on 17 January 2006. Other than the site clearance and the pathways to facilitate the EM&A sampling on environmental parameters such as water quality and air quality by ET personnel, no major construction works had commenced within the site when the survey was conducted.
- 5.3.3 Although the streams have not been affected by developments or pollution sources, they are relatively small. Water depth was less than 0.3m in most of the stream reaches.
- 5.3.4 Stream A is located within the Project Area. It includes two main tributaries (A1 and A2 in Figure 8.2 of the EIA Report). Stream A was heavily silted with sediments from eroded hillsides all year round, particularly downstream of the confluence of the two main tributaries. The stream had low flow.
- 5.3.5 Stream B is located within the Project Area. It had clear flow (with little sediment in the stream beds) of moderate volume during the wet season. This stream has two main tributaries, B1 and B2 (see Figure 8.2 of the EIA Report). Stream B also contains a long estuarine section of muddy sandy substrate.
- 5.3.6 Stream C is located within the Project Area. It has had low but clear flow. In contrast to Stream B, Stream C drains to a sandy beach at Kau Chung Wan, and therefore lacks a clear estuarine zone.
- 5.3.7 Stream D is located outside the Project Area but within the Assessment Area and is the main stream draining the west side of the Assessment Area. It had clear water and moderate flow levels. Stream D is the only stream with deeper water depth among the four streams (water depth over 0.3 m in some of the stream reaches).
- 5.3.8 The demarcation of the stream buffer zone had not been established at the time of the monitoring survey (Annex E Photo Plate 5.3-1). As advised by the works contractor, stream buffer zone demarcation will be established when the works fronts are approaching each stream and will be completed before wet season in 2006.
- 5.3.9 In general, the streams and the riparian vegetation were in natural conditions similar to the condition during the Baseline Survey. Water levels in the 4 streams were low due to dry season. For the two tributaries in Stream B, B1 tributary was dry but there was flow in B2 tributary. Photos of Streams A to D were shown in **Photo Plate 5.3-1 (Annex E)**.
- 5.3.10 The habitats and vegetation generally remained intact within the project site, within the stream buffer zone and outside the project area. Other than the historical erosion of hillsides and the access paths to the project site, no earthwork, human or fire disturbance was observed.
- 5.3.11 Aquatic fauna communities were checked during the monitoring survey. Atyid shrimp *Caridina trifasciata* were found in Stream B, Stream C & Stream D during the present monitoring survey

(Annex E - Photo Plate 5.3-1). Abundance was low in all streams but slightly higher in Stream C. Small-sized individuals of *Caridina trifasciata*, presumably juveniles, and mature large-sized individuals were also found. The endemic freshwater crab *Nanhaipotamon hongkongense* which had been recorded before in Streams C and D, however, was not found during the present monitoring survey.

5.3.12 Other aquatic fauna encountered during the monitoring included Freshwater snail *Brotia hainanensis*, which is usually found in streams with good water quality, found at B2 tributary of Stream B.

Marine Ecology

- 5.3.13 The present Marine Ecological Monitoring Survey was conducted during high tide on 26 & 27 January 2006. The weather conditions were good and calm. At each site to be monitored for corals, the 20 colonies of natural corals selected during the Baseline Survey were recovered and checked for conditions.
- 5.3.14 Site B2 was the location for the temporary barging point. No construction works had been conducted at this location when the present monitoring survey was conducted. The site and its vicinity still remained similar conditions as during the Baseline Survey. All 20 tagged corals were recovered. No mortality, sedimentation or bleaching was found on any of the tagged corals (see Table 5.3-1). The corals remained similar conditions as during the Baseline Survey (Annex E Photo Plates 5.3-2 to 5.3-5). No difference was found on the conditions of the tagged corals within and outside the proposed floating barging point boundary.
- 5.3.15 Site C was on the south-eastern coast of Kau Sai Chau Island and had a high coral coverage among the sites investigated during the EIA Study. The sizes of coral colonies at Site C were also larger than those at other sites. Site C was away from the boundary of the new golf course and would not be subject to direct impacts during construction. The site and its vicinity still remained similar conditions as during the Baseline Survey. All 20 tagged corals were recovered. No mortality, sedimentation or bleaching was found on any of the tagged corals (see Table 5.3-2). The corals remained similar conditions as during the Baseline Survey (Annex E Photo Plates 5.3-6 to 5.3-9).
- 5.3.16 The Control Site is the buoy of coral marker established by AFCD in Sharp Island. Similar with Site C, both the coral coverage percentage and the sizes of coral colonies were high at this site and would not be impacted by the Project. The site and its vicinity still remained similar conditions as during the Baseline Survey. All 20 tagged corals were recovered. No mortality, sedimentation or bleaching was found on any of the tagged corals (see **Table 5.3-3**). The corals remained similar conditions as during the Baseline Survey (**Annex E Photo Plates 5.3-10 to 5.3-13**).
- 5.3.17 **Photo Plates 5.3-2** to **5.3-13** showed the photos of each tagged corals. The assigned number, species and sizes of the tagged corals were listed in **Tables 5.3-1** to **5.3-3** below.

		Ba	seline Surv	vey	Month C	One (Janua	ry 2006)
Code of tagged corals	Species	Mortality (%)	Sedimentation (%)	Bleaching (%)	Mortality (%)	Sedimentation (%)	Bleaching (%)
B-01	Platygyra acuta	0	0	0	0	0	0
B-02	Favia speciosa	0	0	0	0	0	0
B-03	Turbinaria peltata	0	0	0	0	0	0
B-04	Leptastrea pruinosa	0	0	0	0	0	0
B-05	Cyphastrea serailia	0	0	0	0	0	0
B-06	Favia speciosa	0	0	0	0	0	0
B-07	Favia speciosa	0	0	0	0	0	0
B-08	Turbinaria peltata	0	0	0	0	0	0
B-09	Favia speciosa	0	0	0	0	0	0
B-10	Favia speciosa	0	0	0	0	0	0
B-11	Turbinaria peltata	0	0	0	0	0	0
B-12	Plesiastrea versipora	0	0	0	0	0	0
B-13	Plesiastrea versipora	0	0	0	0	0	0
B-14	Goniastrea aspera	0	0	0	0	0	0
B-15	Lithophyllon undulatum	0	0	0	0	0	0
B-16	Favia speciosa	0	0	0	0	0	0
B-17	Favia speciosa	0	0	0	0	0	0
B-18	Turbinaria peltata	0	0	0	0	0	0
B-19	Favia speciosa	0	0	0	0	0	0
B-20	Favia speciosa	0	0	0	0	0	0

 Table 5.3-1
 Conditions of tagged corals at Site B2 with sizes and species

Table 5.3-2 Conditions of tagged corals at Site C with sizes and species

		Ba	seline Surv	vey	Month C	One (Janua	ry 2006)
Code of tagged corals	Species	Mortality (%)	Sedimentation (%)	Bleaching (%)	Mortality (%)	Sedimentation (%)	Bleaching (%)
C-01	Platygyra carnosus	0	0	0	0	0	0
C-02	Platygyra carnosus	0	0	0	0	0	0
C-03	Favia speciosa	0	0	0	0	0	0
C-04	Favites abdita	0	0	0	0	0	0
C-05	Turbinaria peltata	0	0	0	0	0	0
C-06	Favia speciosa	0	0	0	0	0	0
C-07	Platygyra acuta	0	0	0	0	0	0
C-08	Platygyra acuta	0	0	0	0	0	0
C-09	Favia speciosa	0	0	0	0	0	0
C-10	Platygyra acuta	0	0	0	0	0	0
C-11	Favia speciosa	0	0	0	0	0	0
C-12	Platygyra acuta	0	0	0	0	0	0
C-13	Platygyra carnosus	0	0	0	0	0	0

		Baseline Survey			Month One (January 2006)		
Code of tagged corals	Species	Mortality (%)	Sedimentation (%)	Bleaching (%)	Mortality (%)	Sedimentation (%)	Bleaching (%)
C-14	Favia speciosa	0	0	0	0	0	0
C-15	Goniopora columna	0	0	0	0	0	0
C-16	Platygyra carnosus	0	0	0	0	0	0
C-17	Goniopora columna	0	0	0	0	0	0
C-18	Platygyra carnosus	0	0	0	0	0	0
C-19	Favites pentagona	0	0	0	0	0	0
C-20	Favia speciosa	0	0	0	0	0	0

 Table 5.3-3
 Conditions of tagged corals at Control Site with sizes and species

		Ba	seline Surv	vey	Month (One (Janua	ry 2006)
Code of tagged corals	Species	Mortality (%)	Sedimentation (%)	Bleaching (%)	Mortality (%)	Sedimentation (%)	Bleaching (%)
X-01	Platygyra carnosus	0	0	0	0	0	0
X-02	Platygyra carnosus	0	0	0	0	0	0
X-03	Platygyra carnosus	0	0	0	0	0	0
X-04	Pavona decussata	0	0	0	0	0	0
X-05	Hydnophora exesa	0	0	0	0	0	0
X-06	Platygyra carnosus	0	0	0	0	0	0
X-07	Platygyra carnosus	0	0	0	0	0	0
X-08	Favites abdita	0	0	0	0	0	0
X-09	Cyphastrea serailia	0	0	0	0	0	0
X-10	Cyphastrea serailia	0	0	0	0	0	0
X-11	Platygyra carnosus	0	0	0	0	0	0
X-12	Platygyra acuta	0	0	0	0	0	0
X-13	Platygyra acuta	0	0	0	0	0	0
X-14	Platygyra acuta	0	0	0	0	0	0
X-15	Platygyra acuta	0	0	0	0	0	0
X-16	Platygyra acuta	0	0	0	0	0	0
X-17	Favia speciosa	0	0	0	0	0	0
X-18	Platygyra acuta	0	0	0	0	0	0
X-19	Goniastrea aspera	0	0	0	0	0	0
X-20	Cyphastrea serailia	0	0	0	0	0	0

5.4 Landscape and Visual

5.4.1 The only landscape resource changed during the site clearance work is the loss of shrubland. However, the impact had been already covered in the EIA report and impact is considered acceptable.

- 5.4.2 The change of landscape character is negligible as the present construction area was hidden with a limited extent.
- 5.4.3 Change of view conditions is also negligible as the construction area was hidden in a valley and visual impacts to sensitive receivers were screened by the mountains.

5.5 Archaeology (Watching Brief)

5.5.1 No excavation was carried out at Hole 2 during this monitoring month and watching brief monitoring is not required. The proposed construction progarmme for Hole 2 will be starting from February to June 2006. The tentative submission of the first progress report to AMO will be on April 2006 (quarterly basis).

5.6 Land Contamination

5.6.1 The CAP has been prepared by Contractor and reviewed by ET. It will be submitted to EPD for approval under the EP requirement before any construction works near to those identified hotspots. No construction activity has been carried out at those 5 hotspots during this monitoring month.

6. Environmental Site Auditing

- 6.1.1 During the weekly site inspection conducted by the ET and the monthly joined site inspection with IEC and the Contractor undertaken on 20 Jan 2006, the following observations and recommendations were made.
- 6.1.2 Project proponent is reminded to display the environmental permit and relevant documents once the construction site office is available.

Dust Mitigation Measures

6.1.3 No stockpile was observed on site during the site visit. No excavation work was carried out. The construction site was neat and tidy.

Land Based Water Quality

- 6.1.4 A temporary drainage master plan had not been submitted by the Contractor for ER to review during this monitoring month. Project proponent, ER and ET had reminded Contractor to submit the plan for comment and approval. It is recommended that installation of approved temporary drainage system at the construction site shall be available before the wet season.
- 6.1.5 Silt fences and boulders covered with silt curtains were installed at the relative low points (vulnerable to silty runoff) of the construction site boundary at Holes 1 & 2 as a preventative measures. Some occasional rain showers were observed during this monitoring month.

Ecology

6.1.6 Stream buffer zone demarcations have not been established at all three identified streams (A, B and C). The vegetation clearance works at Holes 1 & 2 are far away from all identified streams. The Contractor has been reminded that the demarcation of buffer zones shall be finished before any work close to the buffer zone areas or wet season.

Waste / Chemical Management

6.1.7 Cut vegetation was grouped together and located in the central part of the construction site for drying before disposal. The site was neat and tidy.

Landscape and Visual

6.1.8 During the site audit, only site clearance works were observed. No felling and transplanting of trees had been carried out since the commencement of the construction. Stockpiles were covered by plastic cover to reduce visual impact. Trees within the site clearance area were in fair condition and the site is generally neat and tidy. The contractor was reminded to erect fencing around the preserved trees.

Status of Environmental Licensing and Permitting

6.1.9 Permits / licences submission and approval status are summarised in Table 6.1.

Permit/licence	Submission date	Status
Construction noise permit	Jan 2006	awaiting approval
Notification of the air pollution control (construction dust) regulation	Jan 2006	awaiting approval
Chemical Waste producer	Jan 2006	awaiting approval
Construction Waste (Dumping Permit)	Jan 2006	awaiting approval

Table 6.1 Summary of Environmental Licensing and Permit Status

7. Environmental Non-Conformance

7.1 Summary of Environmental Non-Compliance

7.1.1 One exceedance of limit level was recorded for freshwater monitoring stations in this reporting month. The exceedance was considered not project related (no works near to any streams) and mainly contributed by natural variation. Hence, no further mitigation measure was required.

7.2 Summary of Environmental Complaint

7.2.1 No environmental complaints were received in this monitoring month.

7.3 Summary of Environmental Summons

7.2.2 There was no notification of summons with respect to environmental issues registered in this month.

8. Future Key Issues

8.1 Key Issues for coming month

8.1.1 Works to be taken for the coming monitoring period are summarized in Table 8.1.

Table 8.1 Construction works to be taken in the coming month

Construction of Low Level Intake Pumping Station
Pumping Station : Civil Work
Installation of temporary hoarding & fence
Installation of sheet pile for pumping station
Existing maintenance building
Maintenance Building : Structure Work
Construction of wash room/changing room etc. on new extension area
Construction of Retaining Wall No. 2
Excavate on the retaining wall RW2
Construction of retaining wall RW2
Existing Administration Building
Admin. Building : Structure Works
Excavation and testing to structural foundation
Construction of Golf Course Hole No. 1
GH 01 : Cut & Fill Works
Earth/slope construction works (fill) from Golf Hole2
Construction of Golf Course Hole No. 2
GH 02 : Cut & Fill Works
Earth/slope construction works (cut)
Earth/slope construction works (fill)

Remarks: Design of Haul Road from temporary barging point to contractor's Site compound will be submitted to ER for approval early next month.

8.2 Monitoring Schedule for the coming month

8.2.1 The tentative schedule of TSP, water, ecology and landscape & visual monitoring for the next three months is presented in **Annex F**. The environmental monitoring will be conducted at the same monitoring locations in this reporting month. The monitoring programme has been reviewed and was considered as adequate to cater the nature of works to be undertaken.

8.3 Construction programme for the next three month

8.3.1 The construction programme for the next three months is presented in Annex G.

9. Recommendations and Conclusions

- 9.1.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 16 January 2006 to 24 January 2006 in accordance with EM&A Manual and the requirement under EP-224/2005.
- 9.1.2 No exceedance of the Action and Limit Levels of 24-hour TSP.
- 9.1.3 One exceedance of SS was recorded at the water quality monitoring stations (F_DB) during the reporting month but such exceedance was not attributed to the project activities.
- 9.1.4 The Contractor was instructed to erect fencing to protect the preserved trees whenever they are adjacent to construction activities. No construction activities should be allowed inside the fenced area.
- 9.1.5 No environmental non-compliance was recorded during the site audit. No environmental complaints/summons/prosecutions were received during the reporting period since the commencement of the Project.
- 9.1.6 The ET will keep track of the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Annex A Tentative Construction Programme

SPAMME If Section 1 If Section 2 If Section 3 If Section 3 If Section 4 If Section 9 I Intake pumping station rain & rising main xcavalion (Provisional)	0 0 0 0 0 199*	02/02/06	03/10/05 03/10/05 05/10/05 06/01/07 01/08/07 30/09/06	• • • • • • • • • • • • • • • • • • •	session of Site Completion of Section 1 Completion of Section 2 Completion of Section 3 Completion of Section 4 Completion of Section 9
If Section 1 If Section 2 If Section 3 If Section 4 If Section 9 If Section 9 If intake pumping station	0 0 0 0 0 199*	02/02/06	03/10/05 03/10/05 06/01/07 01/08/07		Completion of Section 1 Completion of Section 2 Completion of Section 3 Completion of Section 4
If Section 2 If Section 3 If Section 4 If Section 9 If Section 9 I intake pumping station	0 0 0 199*	02/02/06	03/10/05 03/10/05 06/01/07 01/08/07		Completion of Section 2 Completion of Section 3 Completion of Section 4
rf Section 3 of Section 4 of Section 9 i intake pumping station rain & rising main	0 0 199*	02/02/06	03/10/06		Completion of Section 3
of Section 4 of Section 9 i intake pumping station roin & rising main	0	02/02/06	06/01/07 01/08/07	· ·	Completion of Section 4
of Section 9 I intake pumping station rain & rising main	0	02/02/06	01/08/07	·	
i intake pumping station rain & rising main			<u> </u>	 -	Completion of Section 9
rain & rising main			30/09/06	-	
-	176*		1		S1: Low level intake pumping station
xcavalion (Provisional)		27/02/06	28/09/05	- - -	S1: Gravity drain & rising main
	35*	14/07/06	23/08/06	-	S1: Trench excevation (Provisional)
tion plant	186*	10/02/06	23/09/05		S2: Desalination plant
ner/switch room	111*	22/04/06	02/09/06		S2: Transformer/switch room
r pumping station	124*	08/03/06	08/08/05	1	S2: Seawater pumping station
r intake & dischange pipe	187*	03/01/06A	21/08/06	;	S2: Seawator intake & dischange pipe
g wall No.1	109*	10/02/06	24/06/08	-	S2: Retaining wall No.1
t and pump house No. t	99*	24/03/06	26/07/05		S2: Lake No.1 and pump house No.1
out and access road	80'	26/06/06	27/09/05		Example 2 Control (1997) \$2: Roundabout and access road
maintenace building	200*	01/02/06	30/09/08		S3: Existing maintenace building
adminbuilding area 1	239*	17/02/06	05/12/06		S4: Existing admin. building area 1
admin, building area 2	153*	06/05/06	06/11/06].	54: Existing admin, building area 2
admin. building area 3	153*	06/05/06	06/11/06		S4: Existing admin. building area 3
admin. building area 4	215*	25/03/06	13/12/06		S4: Existing admin. building area 4
admin. buikding area 5	189*	06/05/06	18/12/06		34: Existing admin. building area 5
1 FS inspection			06/01/07		S4: Form 501 FS inspection
ope construction works (cut)	279*	22/03/06	01/03/07		S9: Earth/slope construction works (cut)
pe construction works (fill)			01/03/07		S9: Earth/slope construction works (fill)
a & duct			12/05/07		S9: Drainage & duct
tion of golf course	319*	04/07/06	30/07/07	1	\$9: Construction of golf course
	r pumping station r intake & dischange pipe gwall No.1 1 and pump house No,1 out and access road maintenace building adminbuilding area 1 adminbuilding area 2 adminbuilding area 3 adminbuilding area 4 adminbuilding area 5 1 FS inspection pe construction works (cut) pe construction works (fil)	pumping station 124* r intake & dischange pipe 187* i make & dischange pipe 187* i wall No.1 109* 1 and pump house No,1 99* out and access road 80* maintenace building 200* adminbuilding area 1 239* adminbuilding area 2 153* adminbuilding area 3 153* adminbuilding area 4 215* adminbuilding area 5 185* adminbuilding area 5 18* adminbuilding area 5 18* adminbuilding area 5 18* adminbuilding area 5 18* pe construction works (cut) 27* pe construction works (fil) 316*	pumping station 124* 08/03/06 r intake & dischange pipe 187* 03/01/06A i wall No. 1 108* 10/02/06 1 and pump house No, 1 99* 24/03/06 out and access road 80* 25/06/06 maintenace building 200* 01/02/06 admin. building area 1 239* 17/02/06 admin. building area 2 153* 06/05/06 admin. building area 3 155* 06/05/06 admin. building area 4 215* 25/03/06 admin. building area 5 188* 06/05/06 admin. building area 5 188* 06/05/06 affin. building area 5 189* 06/05/06 1 FS inspection 23* 08/12/06 pe construction works (fil) 316* 07/02/06	pumping station 124* 08/03/06 08/08/05 rintake & dischange pipe 187* 03/01/06A 21/08/05 i mitake & dischange pipe 187* 03/01/06A 21/08/05 i wall No. 1 108* 10/02/06 24/06/06 1 and pump house No. 1 99* 24/03/06 25/07/05 out and access road 80* 26/05/06 27/09/05 maintenace building 200* 01/02/06 30/09/08 admin. building area 1 239* 17/02/06 05/12/06 admin. building area 2 153* 06/05/06 06/11/06 admin. building area 3 153* 06/05/06 06/11/06 admin. building area 4 215* 25/03/06 13/12/06 admin. building area 5 186* 06/05/06 06/01/07 pe construction works (cut) 279* 22/03/06 01/03/07 pe construction works (fill) 316* 07/02/06 01/03/07	pumpling station 124 08/03/06 08/08/06 rintake & dischange pipe 187 03/01/06A 21/08/08 i make & dischange pipe 187 03/01/06A 24/06/08 i wall No. 1 108* 10/02/06 24/05/08 1 and pump house No.1 98* 24/03/06 25/07/05 out and access road 80* 26/06/06 27/09/08 maintenace building 200* 01/02/06 30/09/08 admin. building area 1 239* 17/02/06 05/12/06 admin. building area 2 153* 06/05/06 06/11/08 admin. building area 3 153* 06/05/06 06/11/06 admin. building area 4 215* 25/03/06 13/12/06 I FS inspection 23* 08/12/06 06/01/07 pe construction works (full) 216* 22/03/06 01/03/07

Annex B Monitoring Programme for the reporting month

January 2006						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3	4	5 6		7
8	9	10	11	12	13	14
15	16 WQ	17 TE	18	19 WQ	20 AQ	21 WQ
22	23 WQ	24 LV	25	26	27	28
29	30	31				

Remarks: AQ = TSP, WQ = Freshwater and Marine water quality, TE = Terrestrial Ecology, ME = Marine Ecology, LV = Landscape & Visual,

Annex C Event Action Plan

EVENT				
	ET	IC(E)	Engineer	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	 Identify source, investigate the causes of complaint and propose remedial measures; Inform IC(E) and Engineer; Repeat measurement to confirm finding; Increase to daily monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	 Identify source; Inform IC(E) and Engineer; Advise Engineer on effectiveness of proposed remedial measures; Repeat measurements to confirm findings; Increase to daily monitoring; Discuss with IC(E) and Contractor remedial actions required; If exceedance continues, arrange meeting with IC(E) and Engineer; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor possible remedial measures; Advise ET on the effectiveness of proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm in writing receipt of notification of exceedance; Notify Contractor; Supervise proper implementation of remedial measures. 	 Submit proposals for remedial measures to Engineer within three working days of notification; Implement agreed proposals; Amend proposal if appropriate.
LIMIT LEVEL 1. Exceedance for	1. Identify source,	1. Check monitoring	1. Confirm in	1. Take immediate
one sample	 investigate causes of exceedance and propose remedial measures; Inform IC(E), Engineer, Contractor and EPD; Repeat measurement to confirm finding; Increase to daily monitoring; Assess effectiveness of Contractor's remedial actions 	 data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor possible remedial measures; Advise Engineer on effectiveness of proposed remedial measures; Supervise implementation of remedial measures. 	 writing receipt of notification of exceedance; 2. Notify Contractor; 3. Supervise proper implementation of remedial measures. 	 action to avoid further exceedance; 2. Submit proposals for remedial actions to IC(E) within three working days of notification; 3. Implement the agreed proposals; 4. Amend proposals if appropriate.

Event / Action Plan for Air Quality

EVENT		ACT	TION				
EVENI	ET	IC(E)	Engineer	CONTRACTOR			
2 Exceedance for two or more consecutive samples	 and keep IC(E), EPD and Engineer informed of results. 1. Notify IC(E), Engineer, Contractor and EPD; 2. Identify source; 3. Repeat 	Discuss amongst Engineer, ET, and Contractor the potential remedial actions; Review Contractor's	Confirm receipt of notification of exceedance in writing; Notify Contractor; In consultation with	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IC(E) within three 			
	 measurement to confirm findings; Increase to daily monitoring; Carry out analysis of Contractor's working procedures to determine possible mitigation measures to be implemented; Arrange meeting with IC(E) and 	remedial actions whenever necessary to assure their effectiveness, and advise Engineer accordingly; Supervise implementation of remedial measures.	the IC(E), agree with the Contractor the remedial measures to be implemented; Supervise proper implementation of remedial measures; If exceedance continues, consider what	 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as instructed by Engineer until the exceedance is abated 			
	 Engineer to discuss remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and Engineer informed of results; If exceedance stops, cease additional monitoring. 		portion of the works is responsible and instruct the Contractor to stop that portion of work until exceedance has abated.				

Event	ET Leader	IC(E)	Engineer	Contractor		
ACTION LEV	'EL					
Action level being exceeded by one sampling day	Repeat <i>in situ</i> measurement to confirm findings; Identify reasons for non-compliance and source(s) of impact; Inform IC(E) and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IC(E) and Contractor; Repeat measurement on next day of exceedance.	Discuss mitigation measures with ET and Contractor ; Review proposals on mitigation measures submitted by Contractor and advise the Engineer accordingly; Assess effectiveness of implemented mitigation measures.	Discuss proposed mitigation measures with IC(E); Make agreement on mitigation measures to be implemented. Assess effectiveness of the implemented mitigation measures. Inform the Engineer confirm in writing notification of the no compliance; Rectify unacceptable practice; Check all plant and equipment; Consider changes in working methods; Discuss with ET and IC(E) and propose mitigation measures.			
Action level being exceeded by more than two consecutive sampling days	Repeat <i>in situ</i> measurement to confirm findings; Identify reasons for non-compliance and source(s) of impact; Inform IC(E) and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IC(E) and Contractor; Ensure mitigation measures are implemented; Prepare to increase to daily monitoring; Repeat measurement on next day of exceedance.	Discuss mitigation measures with ET and Contractor ; Review proposals on mitigation measures submitted by Contractor and advise the Engineer accordingly; Assess effectiveness of implemented mitigation measures.	Discuss the proposed mitigation measures with IC(E); Make agreement on mitigation measures to be implemented; Assess effectiveness of implemented mitigation measures.	Inform Engineer and confirm in writing notification of the non- compliance; Rectify unacceptable practice; Check all plant and equipment; Consider changes in working methods; Discuss with ET and IC(E) and propose mitigation measures to IC(E) and Engineer within three working days; Implement agreed mitigation measures.		
LIMIT LEVE	L					
Limit level being exceeded by one sampling day	Repeat <i>in situ</i> measurement to confirm findings; Identify reasons for non-compliance and source(s) of impact; Inform IC(E) Contractor and EPD; Check monitoring data, all plant, equipment	Discuss mitigation measures with ET and Contractor; Review proposals on mitigation measures submitted by Contractor and advise the Engineer accordingly; Assess effectiveness of implemented	Discuss proposed mitigation measures with IC(E), ET and Contractor; Request Contractor to critically review the working methods; Make agreement on mitigation measures to be implemented;	Inform Engineer and confirm in writing notification of the non- compliance; Rectify unacceptable practice; Check all plant and equipment; Consider changes in working methods;		

Event and Action Plan for Water Quality

Event	ET Leader	IC(E)	Engineer	Contractor
	and Contractor's working methods; Discuss mitigation measures with IC(E), Engineer and Contractor; Ensure mitigation measures are implemented; Increase to daily monitoring until no exceedance of Limit level.	mitigation measures.	Assess effectiveness of implemented mitigation measures.	Discuss with ET, IC(E) and Engineer and propose mitigation measures to IC(E) and Engineer within three working days; Implement agreed mitigation measures.
Limit level being exceeded by more than two consecutive sampling days	Repeat <i>in situ</i> measurement to confirm findings; Identify reasons for non-compliance and source(s) of impact; Inform IC(E), Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IC(E), Engineer and Contractor; Ensure mitigation measures are implemented; Increase to daily monitoring until no exceedance of Limit level for two consecutive days.	Discuss mitigation measures with ET and Contractor; Review proposals on mitigation measures submitted by Contractor and advise Engineer accordingly; Assess effectiveness of implemented mitigation measures.	Discuss proposed mitigation measures with IC(E), ET and Contractor; Request Contractor to critically review working methods; Make agreement on mitigation measures to be implemented; Assess effectiveness of implemented mitigation measures; Consider and if necessary instruct Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level.	Inform Engineer and confirm in writing notification of the non- compliance; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IC(E) and Engineer and propose mitigation measures to IC(E) and Engineer within three working days; Implement agreed mitigation measures; As directed by the Engineer, slow down or stop all or part of the construction activities until no exceedance of Limit level.

Parameters	Action Level	Limit Level
Sedimentation	a 15% increase in the percentage of sedimentation on the hard corals occurs at more than 20% of the tagged coral colonies at one or more monitoring sites	a 25% increase in the percentage of sedimentation on the hard corals occurs at more than 20% of the tagged coral colonies at one or more monitoring sites
Bleaching	a 15% increase in the percentage of bleaching of hard corals occurs at more than 20% of the tagged coral colonies at one or more monitoring sites	a 25% increase in the percentage of bleaching of hard corals occurs at more than 20% of the tagged coral colonies at one or more monitoring sites
Mortality	a 15% increase in the percentage of partial mortality of corals occurs at more than 20% of the tagged coral colonies at one or more monitoring sites	a 25% increase in the percentage of partial mortality of corals occurs at more than 20% of the tagged coral colonies at one or more monitoring sites

Action and Limit level and Event Action Plan for natural corals monitoring

Action	Action Level	Limit Level
Construction	If the Action Level is exceeded the ET Leader	If the Limit Level is exceeded the ET Leader
phase	should inform all parties (Contractor, Project	should inform all parties (Contractor, Project
	Proponent, EPD, AFCD and IEC). The data from	Proponent, EPD, AFCD and IEC) immediately.
	the water quality monitoring should also be	Should the Limit Level be exceeded, the
	reviewed. If the water quality monitoring shows	contractor should stop dredging and/or earth
	no attributable effects of the installation works,	works immediately and work out the solution
	then the Action Level is not triggered. If the water	according to the requirements of EPD and AFCD.
	quality data indicate exceedances (for SS and/or	The ET Leader should inform the Contractor to
	turbidity) the ET Leader should discuss with the	suspend dredging and/or earth works until an
	Contractor the most appropriate method of	effective solution is identified. Once the solution
	reducing suspended solids during dredging (e.g.	has been identified and agreed with all parties
	reduce the rate of dredging), and/or control	dredging and/or earth works may commence
	sedimentation during earth works (e.g. check the	
	intactness and effectiveness of the temporary	
	drainage system and stream buffer zone). This	
	mitigated method should then be enacted on the	
	next working day.	
Operation	If the Action Level is exceeded the ET Leader	If the Limit Level is exceeded the ET Leader
phase	should inform Golf Course Operator, EPD, and	should inform all parties Golf Course Operator,
	AFCD. The data from the water quality monitoring should also be reviewed. If the water	EPD, and AFCD immediately. Should the Limit Level be exceeded, the Golf Course Operator
	quality monitoring shows no attributable effects of	should stop the operation of the desalination plant
	the installation works, then the Action Level is not	and/or the application of chemicals immediately
	triggered. If the water quality data indicate	and work out the solution according to the
	exceedances (salinity and/or pesticides) the ET	requirements of EPD and AFCD. The operation
	Leader should discuss with the Golf Course	of the desalination plant and/or the application of
	Operator the most appropriate method of reducing	chemicals would be suspended until an effective
	salinity (e.g. reduce the daily operation time of the	solution is identified.
	desalination plant), and/or control chemicals from	
	runoff (e.g. reduce the frequency and quantity of	
	chemical applied, check the intactness and	
	effectiveness of the closed drainage system and	
	stream buffer zone). This mitigated method should	
	then be enacted on the next working day.	

Categories of Archaeological Material	Retrieval Procedure
 Human burial Skeleton remains Items associated with human burial, i.e. grave goods 	 Full recording and recovering of human remains and associated features Complete recoding by photography, drawing, written description Full measurement of burial and surrounding matrix Retrieval of human remains and associated materials Retrieval of surrounding soil for further analysis
 Intact features Structural/architectural remains Undisturbed context, such as hearth, midden, habitation area, assemblages of artefacts and/or environmental material Intact artefacts Complete objects such as pottery, metal objects, stone and bone tools. The objects are complete but isolated and are no part of assemblages or feature. 	 Limited recording and recovery of archaeological features Recording and measurement of salient features by photography, drawing and written description Retrieval of all archaeological material Retrieval of samples from the surrounding matrix Recovery of artefacts Recovery of objects Sampling of the surrounding matrix Proper treatment with cleaning, marking and packing under international acceptable standards
 Isolated material Sherds, non-human bone, artefact fragments (metal, pottery, glass). There are no complete objects, the material is isolated and fragmentary in nature. Deposits with archaeological potential Soil deposits which exhibit characteristics associated with archaeological remains in Hong Kong 	 Recovery of artefact fragments/archaeological material Recovery of material, such as artefact fragments, environmental material and sampling of surrounding matrix Sampling of the deposit Collection of soil samples from deposits displaying archaeological potential

Categories of Archaeological Finds and Recommended Action

Annex D

Implementation status on Environmental Protection Requirements

IMPLEMENTATION SCHEDULE OF THE PROPOSED MITIGATION MEASURES

Table 1 **Implementation Schedule of Air Quality Measures**

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location /	Implementation	Implementation Stages**			Relevant Legislation &	Implementation
			Timing	Agent	D	С	0	Guidelines	Status
Air Qu	ality - Cons	struction Phase							
4.7.1		 In order that nuisance to air sensitive receivers is minimized, it is important to minimize dust emissions from construction activities including cut and fill operations and trucks movements on haul road. Dust control techniques should be considered to control dust to a level not exceeding the AQOs as well as the 1-hour TSP guideline level. These measures include: Adoption of good site practices; Avoid practices likely to raise dust level; Frequent cleaning and damping down of stockpiles, dusty areas of the Site and the haul roads; Reduce the speed of the vehicles (say 10 kph) on the haul road; Reducing drop height during material handling; Provision of wheel-washing facilities for Site vehicles leaving the Site; Regular plant maintenance to minimize exhaust emission; Sweep up dust and debris at the end of each shift; and If concrete batching plant or rock crushing plant is planned to used, a license from EPD may be required depending on the total silo capacity since they are 	Work site / during construction	All contractors				Air Pollution Control	N/A (No excavation was carried out during the monitoring month)
		specified processes under the APCO. Modern plant should be designed to limit emissions							
4.7.2		Providing watering four times a day for dust suppression.							

1

** D=Design, C=Construction, O=Operation; N/A = Not applicable

Table 2 Implementation Schedule of Water Quality Control Measures

EIA	EM&A	Environmental Protection Measures*	Location	Implementation		lement: Stages*		Relevant Legislation and	Implementation
Ref	Ref		Lotation	Agent	D	С	0	Guidelines	Status
Water Q	Quality – Co	onstruction phase							•
6.11.4		Proposed 18 holes Golf Course Layout Design 20 m buffer zones on both sides of the streams will be demarcated as a preventative mitigation measure to reduce the disturbance during construction phase of the golf course except for the portions of Streams A which is of low ecological value and an old tributary of Stream B. On one side of part of the Stream B, the buffer zone would be reduced to 5m.	Work site / During the construction period	All contractors		V		ProPECC PN 1/94; WPCO; TM- Effluent Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal	N/A (Construction work is only at Holes 1 & 2 for vegetation clearance only)
6.11.5		 For the construction activity which is unavoidable near natural streams (within the buffer zone), mainly the construction of crossings, preventative mitigation measures during the construction stage should be follow by the Contractor, they are shown as follows: The proposed works site inside or in the proximity of natural streams should be temporarily isolated, through by placement of sandbags or silt curtains and properly supported by props, to prevent adverse impacts on the stream water qualities; The natural bottom and existing flow in the stream should be preserved to avoid disturbance to the stream habitats; No direct and indirect discharge into the natural stream; Stockpiling of construction material, if any, should be properly covered and located away from any natural stream; Monitor rain forecast closely and cover any exposed spoil when rainstorms are forecated. Debris should be properly disposed of before rainstorm to avoid any inadvertent wash away into the stream; and Removal of existing vegetation alongside the stream should be avoided. When disturbance to vegetation is unavoidable, all disturbed areas should be hydroseeded or planted with suitable vegetation to blend in with the natural environmental upon completion of works. 						Water	

EIA	EM&A	M&A Ref Environmental Protection Measures*	Location	Implementation		lement: Stages*		Relevant Legislation and	Implementation
Ref	Ref		1	Agent	D	С	0	Guidelines	Status
6.11.13		 <u>Runoff and Drainage Management</u> <u>Diversion of upstream flows around the works areas for stream crossings and underground pipes</u>: To minimize the impact of upstream runoff on the Works area by preventing storm flows reaching the work areas. This will be done through provision of upstream cut-off drains to intercept the flows and divert them around the Works area. It would convey flows to downstream stream courses, or other elements of temporary drainage systems (such as storage facilities). 	Work site / During the construction period	All contractors		V		ProPECC PN 1/94; WPCO; TM- Effluent Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Water	N/A (The temporary drainage plan was prepared by the Contractor to ER for approval and ET to comment).
		• Temporary covering the works areas during severe storm events: Significant rainstorm events can be reasonably well forecast and when heavy rain is predicted, mitigation measures should be provided for the vulnerable areas by using tarpaulins, plastic sheets or other temporary covering to protect works area and minimize damage and erosion. It is recommended not to cover the newly establishment grass areas, and if unavoidable, this should only to be done on a short term basis (less than 24 hours).							
		• Silt traps and sedimentation tanks for main discharge routes form works area: Sufficient and suitably sized silt traps and/or sedimentation tanks should be provided at the downstream ends of the systems to remove suspended solids prior to discharge. The discharge water quality shall be compliant with the <i>TM on Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters</i> under the WPCO. The required volume of the sedimentation tanks will depend on the catchment area served. Multiple tanks in series may also be required where runoff might be expected to be silty.							
		• The design details of the temporary drainage system at turf establishment area follow the same principles of the permanent drainage system. However the component pipes,							

EIA	EM&A	Environmental Protection Measures*	Location	Implementation		lementa Stages*		Relevant Legislation and	Implementation
Ref	Ref		1000000	Agent	D	С	0	Guidelines	Status
	Ref	Environmental Protection Measures* tanks, lakes and/or pumps may differ in size, shape, location, etc. from that of the permanent system, dependent upon the temporary runoff areas as compared with those of the permanent system. Additionally or alternatively, the temporary drainage system may consist of other methods to control soil erosion and/or to facilitate the collection of surface water runoff. The temporary drainage system will function during the period of time in which the permanent system is not yet completed. This circumstance will arise from the fact that the golf holes, inclusive of the permanent drainage system, will be constructed individually. As a result, the permanent drainage system may not be completed in its entirety until connection is made from each respective golf hole area to the lake/reservoir. As the permanent drainage system is completed for each hole, the corresponding temporary system will be decommissioned and reused elsewhere. The temporary drainage system will be in use until the permanent system is functional in a given area. Once the permanent system is functional in a given area, the temporary system installed elsewhere. It is anticipated that the maximum duration of use for the temporary drainage system in any given area will be one-year.	Location	Agent				0	Status
		 The storage tanks and/or lakes will be designed to segregate suspended solids (or pollutants as may be the case in plant/equipment storage and refueling areas) as may be necessary by contract requirements and reuse. No irrigation, fertilizer and pesticide applications to the turf would be permitted during rainstorm events or when heavy rainstorm is predicted 24 hours before the application. 							

EIA	EM&A	Environmental Protection Measures*	Location	Implementation		lement: Stages*		Relevant Legislation and	Implementation
Ref	Ref			Agent	D	С	0	Guidelines	Status
		• Runoff from materials storage areas, particularly fuel and chemicals storage area should be separated from the main drainage systems (bunded, if necessary) and provided with dedicated facilities throughout the construction period, such as petrol interceptors.				V			
6.11.14		 The Contractor shall follow good site practices and be responsible for the design, construction, operation, and maintenance of all the mitigation measures as specified in <i>ProPECC PNI/94</i> on construction site drainage through the construction period. These practices include: Temporary ditches should be provided to facilitate run-off discharge into appropriate watercourses, via a silt retention pond. All drainage facilities and erosion and sediment control structures should be inspected monthly and maintained to ensure proper and efficient operation at all times. Excavation of soil that cannot be avoided during the wet season, and exposed surface or open stockpiles should be covered with tarpaulin or other means. Other measures that need to be implemented before, during and after rainstorms are summarized in <i>ProPECC PN1/94</i>. Exposed soil areas should be minimized to reduce potential for increase siltation and contamination of runoff. Earthwork final surfaces should be well compacted and subsequent performed. The Contractor shall contain within the site all surface runoff generated from the construction works, concreting works, dust control and vehicle washing, etc. The Contractor shall arrange other measures, such as provision of sand bags or temporary diversion systems to prevent washing away of soil, silt or debris into any nearby natural streams. Any runoff shall be diverted into appropriate sediment traps before discharging to the nearby drainage system. The discharge water quality shall be compliant with the <i>TM on Standards for Effluents</i> 	Work site / During the construction period	All Contractor				ProPECC PN 1/94; WPCO; TM- Effluent Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Water	N/A (The temporary drainage plan was prepared by the Contractor to ER for approval and ET for comment).

EIA	EM&A	Environmental Protection Measures*	Location	Implementation		lementa Stages*		Relevant Legislation and	Implementation
Ref	Ref		Location	Agent	D	С	0	Guidelines	Status
		Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters under the WPCO.							
		The Contractor shall observe and comply with the Water Pollution Control Ordinance (WPCO) and its subsidiary regulations by implementing environmental protection measures (such as the use of silt traps) and preventing any point or non- point source of pollution.							
6.11.15		<u>Concrete bridge construction</u> No work is allowed to come into contact with the underlying stream bed during the concrete bridge construction. During the construction of precast concrete bridge, if necessary, precaution measures should be taken to ensure no potentially polluting liquid or solid wastes fall into the stream. This is essential to avoid water quality impacts within ecologically sensitive streams.	Work site / During the construction period	All contractors		V		ProPECC PN 1/94; WPCO; TM- Effluent Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Water	N/A (No concrete bridge was under construction during the reporting month).
6.11.16		 The Contractor shall good site follow practices, including, but no limited to:: Construction work area for the precast concrete should be outside the designated stream buffer zone area; The designated work area for precast concrete work should be covered to minimize the potential water runoff during rain from the construction area; All water used within the concrete work area should be collected, stored and recycled to reduce resource consumption. Stormwater runoff from the works areas fro precast concreting works should drain under gravity towards a sedimentation basin. The overlying water from the sedimentation basin should be recycled for reuse within the plant. The deposited sediment should be dewatered and the dry matter should require disposal off-site. No water should be discharged outside the boundary of the precast concrete works area; The use of tarpaulin sheet or other means (water impermeable texture) should be placed beneath precast 							

Relevant Legislation and	Implementati

EIA	EM&A	Environmental Protection Measures*	Location	Implementation		lementa Stages*		Relevant Legislation and	Implementation Status
Ref	Ref		2000000	Agent	D	С	0	Guidelines	
		 concrete beam level (must be above the stream bed level) to capture any falling object during installation of precast concrete bridge on the footings or abutments; Prohibition of any direct and indirect discharge into the streams; The concrete bridge and footings of abutments must be completely above the high water mark; All equipment and machinery must be free of leaks or excess oil and grease; Equipment refueling or servicing or storage of fuel must be undertaken at a minimum of 30 meters from the stream; Prevent soil and trash from getting into stream during construction by use of silt fence, fiber rolls, gravel bags and other effective means; All bare soil (abutment slope or temporary stockpile) must be covered with tarpaulin or other means before forecast rain; and Wash out concrete trucks or pumps only into designated 							
6.11.19		washout pits. Dredging during Construction of Desalination Plant's intake and outfall The intake and outfall pipelines will be constructed by dredging the seabed to form a trench and backfilled with a layer of bedding material (quarry run stone) before putting the pipelines in place. Once in place, the pipelines are covered with layers of rock armour on top of the pipelines to protect the pipelines against damage by wave action. The alternative backfilling material is from rock excavated during site formation if suitable.	Work site / During the construction period	All contractors		V		ProPECC PN 1/94; WPCO; TM- Effluent Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Water	N/A (no dredging works was carried out during the reporting month)
6.11.20		The materials used for the backfilling at the intake and outfall pipelines are stone and rock armour only. Transfer of backfilling materials onto the seabed from barge should be conducted by careful grabbing and unloading to seabed (to minimize sediment migration), thereby minimize impacts on water quality to nearby water sensitive receivers. As a preventative measures, silt curtain will also be required during the backfilling activities. The							

EIA	EM&A	Environmental Protection Measures*	Location	Implementation		lement: Stages*		Relevant Legislation and	Implementation
Ref	Ref			Agent	D	С	0	Guidelines	Status
6.11.21		expected backfilling duration is approximate 2 months. The Contractor shall use backhoe for dredging works at a water depth of less than 2m and use close grab dredger for works with water depth of more than 2m. The estimated dredging works is about 50m long (where backhoe should be used for water less than 2m deep) and 70m long (where close grab dredger should be used for water more than 2m deep). Only one dredging method should be used at any one time.							
6.11.22		 In order to avoid pollution during dredging, transporting and dumping of marine mud. Pollution avoidance measures shall include but not be limited to the following: The maximum daily dredging rate for closed grab dredger should be 45m³/day; The maximum daily dredging rate for backhoe should be 20m³/day; Silt curtain should be installed for any dredging methods to protect the WSRs; Closed grabs or sealed grabs should only be used for locations with water depths ≥ 2m; Backhoe should only be used for locations with water depths ≤ 2m; All equipment should be designed and maintained to minimise the risk of silt and other contaminants being released into the water column or deposited in locations other than designated location; Mechanical grabs should be designed and maintained to avoid spillage and should seal tightly while being lifted; No trailing suction hopper dredgers would be deployed for the dredging of marine mud; All vessels should be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; All pipe leakages should be repaired promptly and plant shall 							

EIA	EM&A	Environmental Protection Measures*	Location	Implementation	-	lement: Stages*		Relevant Legislation and	Implementation
Ref	Ref			Agent	D	С	0	Guidelines	Status
		 not be operated with leaking pipes; Before moving the vessels which are used for transporting dredged materials excess material should be cleaned from the decks and exposed fittings of vessels and the excess materials should never be dumped into the sea except at the approved locations; Adequate freeboard should be maintained on barges to ensure that decks are not washed by wave action; The Contractor should monitor all vessels transporting material to ensure that no dumping outside the approved location takes place. The contractor should keep and produce logs and other records to demonstrate compliance and that journey times are consistent with designated locations and copies of such records should be submitted to the engineer; All bottom dumping vessels should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; Loading of barges and hoppers should be controlled to prevent splashing of dredged material to the surrounding water, and vessels should not be filled to a level which will cause overflowing of material or polluted water during loading or transportation; and The engineer may monitor any or all vessels transporting material to check that no dumping outside the approved location nor loss of material during transportation takes place. The contractor should provide all reasonable assistance to the engineer for this purpose. 							
6.11.23		In addition, baseline water quality monitoring before commencement of the marine works shall be carried out in the nearby waters to obtain baseline information for subsequence monitoring. Regular and frequent water quality monitoring shall be carried out throughout the whole construction period to ensure the water quality during construction is well within the established environmental guidelines and standards. Silt Curtain							

EIA	EM&A	Environmental Protection Measures*	Location	Implementation		lementa Stages**		Relevant Legislation and	Implementation
Ref	Ref			Agent	D	С	0	Guidelines	Status
6.11.24		In order to minimize impacts during the whole construction period of desalination plant's intake and discharge outfall, silt curtains should be utilized to minimize sediment migration. The Contractor shall be responsible for the design, installation and maintenance of the silt curtains to minimize the impacts on the water quality and the protection of water sensitive receivers. The design and specification of the silt curtains shall be submitted by the Contractor to the Engineer for approval. Area of the silt curtain to enclose the works area should be minimized in order to reduce the disturbance of ecological sensitive areas nearby.							
6.11.25		A typical suspended solids reduction of 75% can be achieved with the incorporation of silt curtain. Two-layer silt curtains have generally been used for dredging projects of larger scale to further ensure this reduction. However, as the scale of proposed project is considered small, it is recommended to use single layer silt curtain which can achieve a minimum 75% suspended solids reduction.							
6.11.26		Silt curtains shall be formed from tough, abrasion resistant, permeable membranes, suitable for the purpose, supported on floating booms in such a way as to ensure that the sediment plume shall be restricted to within the limit of the works area.							
6.11.27		The silt curtain shall be formed and installed in such a way that tidal rise and fall are accommodated, with the silt curtains always extending from the surface to the bottom of the water column. The removal and reinstallation of such curtains during typhoon conditions shall be as agreed with the Director of Marine Department.							
6.11.28		The Contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic. Any damage to the silt curtain shall be repaired by the Contractor promptly and the works shall be stopped until the repair is effected to the satisfaction of the Engineer.							

Environmental Protection Measures*	Location	Implementation		lementa Stages*		Relevant Legislation and	chemical on site)
	Lotation	Agent	D	С	0	Guidelines	Status
<u>General Construction Activities</u> Debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering adjacent watercourse. Stockpiles of construction materials should be kept covered when not being used.	Work site / During the construction period	All contractors		V		ProPECC PN 1/94; WPCO; TM- Effluent Standards for Effluents Discharged into Drainage and	(U
Oils and fuels should only be stored/handled in designated areas with pollution prevention facilities. Oil interceptors need to be regularly inspected and cleaned to avoid wash-out of oil during storm conditions.						Sewerage Systems, Inland and Coastal Water	
Contractor should provide a safe storage area for chemicals on site. The Contractor is required to register as a chemical waster producer if chemical wastes would be produced from the construction activities.							
All fuel tanks should be provided with locks and be sited on sealed areas within bunds of capacity equal to 110% of the stores tanks.							

6.11.	.31	Contractor should provide a safe storage area for chemicals on site. The Contractor is required to register as a chemical waster producer if chemical wastes would be produced from the construction activities.				
(11	22	construction activities.				
6.11.		All fuel tanks should be provided with locks and be sited on sealed areas within bunds of capacity equal to 110% of the storage capacity of the largest tank.				
6.11.	.33					
		Good housekeeping practices and staff training are required to minimize careless spillage and keep the work space in a tidy and clean conditions at all times. Accidental spillage of chemicals in the works area would directly affect the aquatic environment. It is recommended that the Contractor should develop management procedures for chemical and implement an emergency plan to deal with chemical spillage in case of an accident.				
6.11	.34					
		Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The chemical waste should be transported to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility at Tsing Yi. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes details the requirements to deal with chemical				
	1	wastes.				1

EM&A

Ref

EIA

Ref

6.11.29

6.11.30

Environmental Protection Measures*	Location	Implementation	lement: Stages*		Relevant Legislation and	Implementation
Environmental riotection measures	Agent D C O		Guidelines	Status		
 <u>On-Site Sewage Effluents</u> In order to prevent sewage effluents affecting water courses, the following mitigation measures should be provided by the Contractor:- Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site to handle sewage from the workforce; The toilet facilities should be more than 30 m from any watercourse; Temporary storage tank should be provided to collect wastewater from kitchens or canteen, if any; A licensed waste collector should be deployed to clean the chemical toilets on a regular basis which will be and disposed of at government sewage treatment facilities; Regular environmental audit on the construction site can provide an effective control of any malpractices and can achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures; and Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the 	Work site / During the construction period	All contractors	V		ProPECC PN 1/94; WPCO; TM- Effluent Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Water	N/A (No temporary toilets / facilities on site during this reporting month)

		 Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the project. 					
		Concrete batching plant	Work site /	All contractors	\checkmark	· · · · · · · · · · · · · · · · · · ·	N/A (No concrete
			During the			WPCO; TM-	batching plant was
6.11.3	6	All water used within the concrete batching plant will be	construction			Effluent Standards	installed on site
		collected, stored and recycled to reduce resource consumption.	period			for Effluents	during this reporting
		This includes water used in the concrete batching process, truck				Discharged into	month)
		cleaning, yard washing and dust suppression spraying. All spent				Drainage and	
		dust suppression effluent will be collected and recycled. To				Sewerage Systems,	
		minimize the potential water quality impacts that may generate				Inland and Coastal	
		from the concrete batching plant, a drainage system should be				Water	
		provided in this site. The batching plant area should be					

EM&A

Ref

EIA

Ref

6.11.35

EIA	EM&A	Environmental Protection Measures*	Location	Implementation		lementa Stages*		Relevant Legislation and	Implementation
Ref	Ref			Agent	D	С	0	Guidelines	Status
		channelled to collect concrete washings for further treatment before reuse on-site and prevent concrete washings from directly entering the any stream or seawater. Site runoff should also be collected through the drainage system. To minimize the generation of contaminated site runoff from concrete production area, the concrete batching plant should be sheltered.							
6.11.37		Concrete washings and site runoff should be pumped to a wastewater treatment system with a sedimentation unit for removal of suspended solids such as waste concrete particles, silt and grit in order to achieve the discharge standards. pH adjustment should also be applied if the pH value of the collected concrete washings and site runoff is higher than the pH range specified in the discharge licence. This can be achieved by adding neutralizing regents, i.e. acidic additive. A discharge licence should be applied from EPD for discharge of effluent from the site. Analysis of effluent quality may be required as one of the licensing conditions of the discharge licence. The Contractor should collect effluent samples at the final discharge point in accordance with the required sampling frequency to test the specified water quality parameters. The quality of the discharged effluent should comply with the discharge licence requirements. It is recommended to reuse the treated effluent for dust suppression and general cleaning on site, wherever possible.							
6.11.38		The drainage system should be maintained on a regular basis to remove the deposits on the channels. The sedimentation and pH adjustment systems should also be checked and maintained by competent persons to ensure that the systems are functioning properly at all times.							
6.11.39		The deposited sediment will be dewatered and the dry matter will require disposal off-site. The estimated maximum concentrate batching operation period during construction is 20 months.							
6.11.40		Sand, gravel and other bulk materials will be delivered from the production area by conveyor boats or derrick barges to the							

EIA	EM&A Bof	Environmental Protection Measures*	Location	Implementation Agent	1	lementa Stages**		Relevant Legislation and	Implementation
Ref	Ref				D	С	0	Guidelines	Status
6.11.41		temporary barging point, and the material will then be loaded onto dump trucks by loaders and delivered to the on-site storage areas. Regular environmental inspections should be conducted to check the environmental performance of daily operation. These inspections will ensure proper installation and maintenance of pollution control measures, such as checking of sedimentation basin, wastewater recycling facility and enclosure of stockpiles,							
		and the implementation of other mitigation measures.							

* All recommendations and requirements resulted during the course of EIA/EA Process, including ACE and/or accepted public comment to the proposed project.

** Des - Design, C = Construction, O = Operation

N/A Not applicable

EIA	EM&A	Environmental Protection Measures*	Location /	Implementation		lementa Stages **		Relevant Legislation &	Implementation
Ref	Ref		Timing	Agent	D	C	0	Guidelines	Status
Waste N	lanagemen	t - Construction Phase							
7.7.2		 Good site practice to minimize solid waste generation, including: nomination of approved personnel, such as a site manager, to be responsible for good site practices, and making arrangements for collection of all wastes generated at the site and effective disposal to an appropriate facility; training of site personnel in proper waste management and chemical waste handling procedures; provision of sufficient waste disposal points and regular collection for disposal; appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; a Waste Management Plan should be prepared and should be submitted to the Engineer for approval. One may make reference to ETWB TCW No. 15/2003 for details; and a recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed. 	Work site / During the constructio n period	All Contractors		~		WDO; Public Health and Municipal Services Ordinance; The Land (Miscellaneous Provisions) Ordinance; ETWB TCW NO. 15/2003.	N/A (Waste management was prepared for ER and ET for comments).
7.7.4		 Good management and control can prevent the generation of significant amounts of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; separate labelled bins shall be provided to segregate aluminium cans from other general refuse generated by the work force, and to encourage collection of by individual collectors; any unused chemicals or those with remaining functional capacity shall be recycled; maximising the use of reusable steel formwork to reduce the amount of C&D material; 	Work site / During the constructio n period	All Contractors		V		WDO; Public Health and Municipal Services Ordinance; The Land (Miscellaneous Provisions) Ordinance; ETWB TCW NO. 15/2003.	N/A (Waste management was prepared for ER and ET for comments).

Table 3 Implementation Schedule of Waste Management Measures

EIA	EM&A	Environmental Protection Measures*	Location /	Implementation		ementa tages **		Relevant Legislation & Guidelines	Implementation Status
Ref	Ref		Timing	Agent	D	С	0		
		 prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill; proper storage and site practices to minimise the potential for damage or contamination of construction materials; plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste; minimize over ordering of concrete, mortars and cement grout by doing careful check before ordering. 							
7.7.6		Site Clearance Waste Scrub and other vegetation will be stripped for the tees, fairways, greens and access roads. The normal route for disposal for such material is landfill but in this case it is proposed that vegetation is passed through a "chipper" to break down the material into a medium that can be used as mulch / compost and provide a seed-bank for natural hydroseeding of exposed areas. Non-inert materials should be kept separate and reused on-site as fill in preference to disposal at public filling areas which are operated by CEDD or disposal at landfill.	Work site / During the constructio n period	All Contractors		V		WDO; Public Health and Municipal Services Ordinance ; The Land (Miscellaneous Provisions) Ordinance; ETWB TCW NO. 15/2003.	N/A (Waste management was prepared for ER and ET for comments).
7.7.8		Excavated Materials Material generated during open cut works, and access route formation will comprise rock and soil and all this material will be reused in the site shaping process. It is anticipated that there will be no material requiring disposal off-site in public filling areas.	Work site / During the constructio n period	All Contractors		V		WDO; Public Health and Municipal Services Ordinance; The Land (Miscellaneous Provisions) Ordinance; ETWB TCW NO. 15/2003.	N/A (Waste management was prepared for ER and ET for comments).
7.7.9		Construction and Demolition (C&D) Material The C&D material generated from the site formation and demolition works should be sorted on-site into inert C&D material and C&D waste. In order to minimise the impact resulting from collection and transportation of C&D material for off-site disposal, the excavated	Work site / During the constructio n period	All Contractors		V		WDO; Public Health and Municipal Services Ordinance; The	N/A (Waste management was prepared for ER and ET for comments).

EIA	EM&A	Environmental Protection Measures*	Location /	Implementation		ementa tages **		Relevant Legislation & I Guidelines	Implementation
Ref	Ref		Timing	Agent	D	C	0		Status
		material comprising fill material should be reused on-site as backfilling material. C&D waste, such as wood, plastic, steel and other metals should be reused or recycled and, as a last resort, disposed of to landfill. A suitable area(s) should be designated within the site for temporary stockpiling of C&D material and to facilitate the sorting process. The stockpiling/sorting area should be located far away from the identified sensitive receivers.						Land (Miscellaneous Provisions) Ordinance; ETWB TCW NO. 15/2003.	
7.7.10		Site fencing Some site fencing may be required. Attention should be paid to WBTC No. 19/2001 which introduce a new policy requiring the use of metallic site hoardings and signboards in order to reduce the amount of timber used on construction sites.	Work site / During the constructio n period	All Contractors		V		WBTC No. 19/2001	N/A (Waste management was prepared for ER and ET for comments).
7.7.12		<u>Chemical Waste</u> Where the construction processes produce chemical waste, the Contractor must register with EPD as a Chemical Waste Producer. Wastes classified as chemical wastes are listed in the <i>Waste Disposal</i> (<i>Chemical Waste</i>) (<i>General</i>) Regulation. These wastes are subject to stringent disposal routes. EPD requires information on the particulars of the waste generation processes including the types of waste produced, their location, quantities and generation rates. A nominated contact person must be provided.	Work site / During the constructio n period	All Contractors		V		Waste Disposal (Chemical Waste) (General) Regulation	N/A (Waste management was prepared for ER and ET for comments).
7.7.14		Hard standing surfaces draining via oil interceptors shall be provided in works area compounds. Interceptors will be regularly emptied to prevent release of oils and grease into the surface water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. Oil and fuel bunkers should be bunded to prevent discharge due to accidental spillages or breaches of tanks. Waste collected from any grease traps should be collected and disposed of by a licensed contractor.							
7.7.15		Any construction plant which is likely to leak oil, should have absorbent inert material e.g. sand, placed beneath it. This material should be replaced on a regular basis and the contaminated material should be stored in a designated, secure place. Any sand used for soaking oil waste is classified as chemical waste and should be disposed of in							

EIA	EM&A	Environmental Protection Measures*	Location /	.		ementa tages **		Relevant Legislation &	Implementation
Ref	Ref		Timing	Implementation Agent	D	C	0	Guidelines	Status
7.7.16		accordance with the Waste Disposal (Chemical Waste) (General) Regulations.							
		Lubricants and waste oils are likely to be generated during the maintenance of vehicles and mechanical equipment. Used lubricants will be collected and stored in individual containers which are fully labelled. The containers should be stored in a designated secure place. If possible such waste should be sent to oil recycling companies; there are also companies which collect empty oil drums for reuse or refill.							
7.7.17		Oil and lubricant wastes are classified as chemical wastes, and if not recycled, should be collected by licensed collector and should be treated at the Chemical Waste Treatment Centre, Tsing Yi, or other sites licensed for disposal of waste oil. A trip ticket system operates to control the movement of such chemical waste and tickets have to be produced upon the request of EPD.							
7.7.18		Some paints and solvents are classified as chemical waste and, if used on site, will be subject to the stringent requirements of the <i>Waste</i> <i>Disposal (Chemical Waste) (General) Regulation.</i> Empty paint cans should be recycled or collected as waste. Any dry paint waste should be swept up and collected in containers for disposal.							
7.7.19		No lubricants, oils, solvents or paint products should be allowed to discharge into water courses, either by direct discharge, or as contaminants carried in surface water runoff from the construction site.							
7.7.20		Sewage An adequate number of portable toilets should be provided for the on- site construction workforce. The portable toilets shall be maintained in a state that will not deter the workers from using them.	Work site / During the constructio n period	All Contractors		\checkmark		WDO; Public Health and Municipal Services Ordinance; The Land (Miscellaneous Provisions) Ordinance; ETWB TCW NO. 15/2003.	N/A (No portable toilet was available on site)

EIA	EM&A	Environmental Protection Measures*	Location /	Implementation	Implementation Stages **			Relevant Legislation &	Implementation
Ref	Ref		Timing	Agent	D	C	0	Guidelines	Status
7.7.21		<u>General Refuse</u> General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. An enclosed and covered area is preferred to reduce the occurrence of 'wind blown' light material.	Work site / During the constructio n period	All Contractors		V		WDO; Public Health and Municipal Services Ordinance; The Land (Miscellaneous	N/A
7.7.22		Solid and liquid wastes will be generated by the construction workers during the clearance/construction period. The refuse (mainly non- recyclable materials) will be collected regularly in black refuse bags and delivered to the existing solid waste disposal system and transferred to landfill for disposal.						Provisions) Ordinance; ETWB TCW NO. 15/2003.	
7.7.23		<u>Marine Sediments</u> The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management of the dredging, use and disposal of marine mud is monitored by the Marine Fill Committee (MFC), while the licensing of marine dumping is the responsibility of the Director of Environmental Protection (DEP). The dredged marine sediments will be loaded onto barges and transported to the designated disposal site.	Marine Dredging area / During the constructio n period	All Contractors		V		ETWB TCW NO. 34/2002.	N/A
7.7.25		 During transportation and disposal of the dredged marine sediments, the following measures should be taken to minimise potential impacts on water quality: Bottom opening of barges shall be fitted with tight fitting seals to prevent leakage of material. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved. Monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic selfmonitoring devices as specified by the DEP. 							

All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project. D=Design, C=Construction, O=Operation; N/A = Not applicable *

**

					Implem	entatio	n Stages		Implementation Status
EIA Ref	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation Agent	D	С	0	Relevant Legislation & Guidelines	
Constru	ction Phas								-
8.7.1		Terrestrial Ecology Haul roads would be located on future fairway and cart paths alignments to minimise temporary disturbance of habitats.	Work site / During the construction period	All Contractor		V		-	N/A
8.7.2		To compensate loss of trees, a total of 42 trees will be transplanted and 967 trees (more than 3:1 ratio) will be planted on the new golf course (see tree survey reports). 90% of these trees are native, while 76% of these will be light to heavy standard trees, which will provide instant breeding and foraging habitats for birds and butterflies. The use of light to heavy standard trees is more preferable to seedlings as bigger trees provide habitats of higher structural complexity	Work site / During the construction period	All Contractor		V		-	N/A
8.7.3		Impacts to streams have been avoided during the design stage by designating buffer zones. Except tributary A2 and the old tributary B3 where short sections would be culverted, other streams and tributaries will remain intact. Except at crossings at the two small pipe culverts at the upstream part of tributary B2 and the culvert bridge at the upstream part of tributary B1, there will be no direct disturbance to the stream bed. To accommodate the construction and golf hole design, the buffer zone of tributary B2 will be reduced from 20m to 5m in one area. The buffer zone at this section of tributary B2 would be temporary disturbed during site formation, but will be reinstated after construction. Stream C will be totally preserved by 20m buffer zones.	Work site / During the construction period	All Contractor		V		-	N/A
8.7.4		Potential impacts due to site runoff would be reduced by scheduling most of the bulk site formation works during the dry season of 2005-6 in order to avoid excessive erosion.	Work site / During the construction period	All Contractor		V		-	N/A
8.7.4		At locations of existing stream courses where construction works would be conducted, including the underground pipe	Stream crossing/ During the	All Contractor		\checkmark		-	N/A

Table 4 Implementation Schedule of Ecological Impact Measures

					Implementation Stages				
EIA Ref	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation Agent	D	C	Ő	Relevant Legislation & Guidelines	Implementation Status
		culvert at tributary A2 and the old tributary B3, the two small pipe culverts at the upstream part of B2 and the culvert bridge at the upstream part of B1, bypass flow channel or pipes would be provided before the commencement of construction and maintain the stream flow until the crossings and the underground pipe culvert are finished.	construction period						
8.6.39		Avoid disturbance of stream bed during the construction of the permanent bridges by using precast unit of the bridge segments transported from other locations and installed to the proposed locations.	Stream crossing/ During the construction period	All Contractor		V		-	N/A
8.7.4		Good site practice. Construction materials must be stored at locations away the stream courses. Site runoff would be desilted in settling ponds to reduce the potential for suspended sediments, organics and other contaminants to enter stream and marine environment.	Work site / During the construction period	All Contractor		V		-	N/A
8.9	Table 4.1	Streams B, C, and D will be monitored monthly during the construction phase to determine the status of <i>Caridina trifasciata</i> (shrimp) and <i>Nanhaipotamon hongkongensis</i> (freshwater crab). Stream condition will be recorded with reference to the protective buffer zone. Encroachment onto the buffer zone will be reported to the ER/ET. Sheet piling will be installed at the buffer zone perimeter as needed to prevent further encroachment. Stream sedimentation will be reported to the ER/ET, the agent causing sedimentation will be discovered, and sedimentation will be stopped.	Stream B, C & D/ During the construction phase	All Contractor		V			Monitoring has been carried out during this reporting month.
9.7.22		<u>Marine Ecology</u> The temporary drainage system, which would receive flows from all areas subject to earth works, would collect all site runoff. The collected runoff would be retained for turf grass irrigation.	Work site / During the construction period	All Contractor		\checkmark			N/A
9.8.5		Dredging for the two pipelines for the desalination plant would be require 50 days and would be scheduled to the extent possible from January to April 2006. This would avoid the flowering season for the seagrass Halophila ovalis, i.e. November and December (Fong et al. 2005) and the spawning season for corals, i.e. July to October (Lam 2000;	Dredging area/ during dredging period	All Contractor		V			N/A

					Implen	nentatio	n Stages		Implementation Status
EIA Ref	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation Agent	Ď	C	Ő	Relevant Legislation & Guidelines	
		Storlazzi, C. D. 2004).							
9.8.2	4.2.12	Coral colonies within the silt curtain, in particular the 79 colonies identified during the coral mapping survey, (see Appendix A9.2) would be transplanted. Prior to commencement of any marine construction works for the proposed project, the affected coral colonies would be tagged using plastic labels and a number would be assigned to each. The tagged corals in the dredging area at D2 site will be transplanted to the bedrock area about 80 m south of the ferry pier. All these transplantation works should be completed before the commencement of marine construction works.	Dredging area/Prior to dredging	All Contractor		V			N/A
9.8.5		Silt curtains will be deployed during dredging for the desalination plant. With the deployment of silt curtains around the dredging area for the desalination plant, adverse water quality impacts associated with the dredging and backfilling would be controlled to acceptable levels.	Dredging area/Prior to dredging	All Contractor		V			N/A
		All anchoring points/structures of the floating pier would be located on the shore and/or at least 40m seaward to avoid the coral colonies at Site B2 which are concentrated within the first 15m seaward from the coastline and none recorded over 35m seaward.	Temporary barging point/ during construction of the barging point	All Contractor		V			N/A (no barging point was constructed on site)
		The location of the floating pier would also be shifted from the original location for barging point at Zone 2 and Zone 3 of the mapping area in Site B2 (see Figure 2 in Appendix A9.2), to Zone 5 to further protect corals. Impacts to corals are not expected.	Temporary barging point/ during the entire construction phase	All Contractor		V			N/A

* All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

** D=Design, C=Construction, O=Operation

N/A Not applicable

Table 5 Implementation Schedule of Fisheries Impact Measures

EIA	EM&A	Environmental Protection Measures*	Location /	Implementation Agent	Implementation Stages**			Relevant Legislation	Implementation
Ref	Ref		Timing	ng implementation Agent		С	0	& Guidelines	Status
10.8.2		<u>Construction phase</u> In addition to the temporary drainage system which would collect site runoff for re-use for irrigation, site runoff would also be controlled by general site practices during the construction period.	the construction	All Contractor		\checkmark		N/A	N/A
10.8.3		Silt curtains will be deployed during dredging for the desalination plant. With the deployment of silt curtains around the construction area, adverse water quality impacts associated with the dredging and back-filling would be controlled.	Work site / During the construction period	All Contractor		V		N/A	N/A
10.7.12		The majority of the heavy construction works, in particular, the cut and fill earth works, would be conducted within the 2005-2006 dry season.	Work site / During the construction period	All Contractor		V		N/A	N/A

* All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

** D=Design, C=Construction, O=Operation

N/A Not applicable

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location / Implementation Timing Agent			olement Stages *		Relevant Legislation &	Implementation Status	
			Thing	ngent	D	С	0	Guidelines	Status	
Landscape an	d Visual Impact	- Construction Phase								
Table 12.13 MC1 Table 12.13 MC2		 Site offices and construction yards: Site offices and the construction yard shall be decommissioned after construction. Haul roads shall be decommissioned and restored with hydroseeding works after construction. 	All site offices	All contractors		V		EIAO Guidance Note No. 8/2002	N/A	
Table 12.13	MC2	 Height of site offices: The height of site offices shall be controlled in order to avoid visual impacts. 		All contractors		\checkmark		EIAO Guidance Note No. 8/2002	N/A	
Table 12.13	МС3	construction yards and storage areas shall	All site office and construction yard areas.	All contractors		N		EIAO Guidance Note No. 8/2002	N/A	
Table 12.13	MC4	Shall be orderly and carefully stored in	construction yards.	All contractors		\checkmark		EIAO Guidance Note No. 8/2002	Complied Building material was covered by green plastic cover	

Table 6 Implementation Schedule of Landscape and Visual Impact Measures

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation Agent		lement Stages *		Relevant Legislation &	Implementation Status
			Thing	rigent	D	С	0	Guidelines	Status
Table 12.13 MC5 Table 12.13 MC6		 Construction light: To be oriented away from the viewing location of VSRs; and All lighting shall have frosted diffusers and reflective covers. While construction at night might be required from time to time, this should be controlled and minimised. 	All construction lights.	All contractors		V		EIAO Guidance Note No. 8/2002	N/A
Table 12.13	MC6	 Vegetation: Temporary construction sites shall be restored to standards as good as, or better than, the original condition. In this respect, areas that are not covered by golf course grassing works shall be hydro seeded; The potential for soil erosion shall be reduced at the construction stage by minimizing the extent of vegetation disturbance on site and providing a protective cover over exposed ground; and No plant or building materials shall be stored under the dripline of retained trees and no vehicle movement or other construction activities like washing, concrete mixing etc shall be carried out under the dripline of trees. 	All temporary construction sites.	All contractors		V		EIAO Guidance Note No. 8/2002	Complied Protective plastic cover over excavated rocks was recorded.
Table 12.13	MT1	 Compensation for losses: The tree compensation to tree loss ratio shall be between 1:2 and 1:3; At least 700 new trees shall have be of light standard or larger size. 	As shown on mitigation measures plans.	All contractors		\checkmark		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: N/A
Table 12.13	MT2	The majority of compensation species shall comprise species that already occurs within the LIA boundaries;	General.	All contractors	\checkmark	\checkmark		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: N/A

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation Agent		lement Stages *		Relevant Legislation &	Implementation Status
				3.	D	С	0	Guidelines	
Table 12.13	MT3	Where practical, trees that require removal shall be transplanted on Site;	General.	All contractors	\checkmark	\checkmark		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: N/A
Table 12.13	MT4		As shown or mitigation measure plans.	All contractors	\checkmark	\checkmark		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: N/A
Table 12.13	MT5	 Tree Planting on Slopes: New slopes with a gradient larger than 30° shall have whip tree planting. Such whip trees shall comprise tree species with shrub-like characteristics, such as <i>Gordonia axillaries</i> (大頭茶) and <i>Raphiolepis indica</i> (車輪梅). 	General.	All contractors	V	V		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: N/A
Table 12.13	MT6	r ····································	At the desalination plant.	All contractors	V	\checkmark		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: N/A
Table 12.13	MT7	 Tree Preservation: No tree shall be transplanted or felled without prior approval by relevant Government departments in accordance with WBTC 24/94, WBTC 14/2002 and ETWB 2/2004; All trees that are marked for retention shall be fenced off with a 1.2m high fence around the dripline of trees or larger area; Transplant preparation works shall be carried as soon as possible after commencement of construction. Rootball and crown pruning shall be carried out over at least 1 month. 	existing trees	All contractors	V	V		WBTC 24/94, WBTC 14/2002, ETWB 2/2004	Not complied. Trees near site clearance area are not protected yet. ET has been recommended the Contractor to put sufficient boundary for protected trees.

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation Agent		olement Stages *		Relevant Legislation &	Implementation Status	
			g	genv	D	D C		Guidelines		
Table 12.13	MT8	 Buffer Areas For streams the width of the buffer zones will be 20m from the stream bank. The only exception would be the buffer zone in the reach of upper tributary of stream B lying between the two parts of Hole 10, where the buffer will zone will be 5m, the dry tributary of stream B that will be converted to an underground culvert and the secondary tributary of stream A that will also be converted to an underground culvert. No construction activities will be allowed in the buffer zones, except for site formation works, which are required for the construction of bridge footings. 		All contractors	\checkmark	V		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: N/A	
Table 12.13	MS1	 Bulk hydroseeding: Bulk site formation works shall be followed with bulk hydroseeding as soon as practical. 	General.	All contractors		\checkmark		EIAO Guidance Note No. 8/2002	N/A	
Table 12.13	MS2	Grassing:	grassing areas.	All contractors		V		EIAO Guidance Note No. 8/2002	N/A	

EIA Ref EM&A Ref		Environmental Protection Measures*	Location / Timing	Implementation Agent		lementa Stages *		Relevant Legislation &	Implementation Status
			g	- igene	D	С	0	Guidelines	
	MS3	 Restoration: In the case of residual areas that were disturbed during construction, which will not be part of the golf course areas, detailed site formation works and shaping shall be followed by hydroseeding and shrub planting as soon as practical; and The hydroseeding mix shall be composed of the following grass species: Erograstic curvula Lolium Perenne Neyraudia reynaudiana Pennisetum purpureum; and the following shrub / small tree species: Gordonia axillaries, Rhaphiolepis indica and Rhodomyrtus tomentosa. 		All contractors		~		EIAO Guidance Note No. 8/2002	N/A
Table 12.13	ME1	 Screening: Bridges and pumping stations shall be screened by tree and shrub planting; and Retaining wall shall be covered with climber plants. 	All bridges and pumping stations.	All contractors	V			EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: N/A
Table 12.13	ME2	Abutments of bridges shall be surfaced with stone of volcanic origin with a colour and texture similar to that of rock in the surrounding landscape;	All bridges.	All contractors	V	V		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: N/A
Table 12.13	ME3	Above-ground walls and foundations of pumping stations shall be surfaced with stone of volcanic origin with a colour and texture similar to that of rock in the surrounding landscape.	All pumping stations.	All contractors	V			EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: N/A
Table 12.13	ME4	Above-ground covers of pumping stations shall have an olive green coating.	All pumping stations.	All contractors	\checkmark	\checkmark		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: N/A
Table 12.13	ME5	The desalination plant shall be located within the hill behind the pier. Slope cutting of this hill shall have a natural appearance with hydroseeding cover.	As shown on the mitigation measure plans.		V	\checkmark		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: N/A
Table 12.13	ME6	Water tanks shall be located below surface level. Above-ground components shall be coated in olive green.	All water tanks.	All contractors	V	\checkmark		EIAO Guidance Note No. 8/2002	Design Stage: Complied Construction Stage: N/A

Final Report

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation Agent		lement Stages *		Relevant Legislation &	Implementation Status
			g	- gene	D	С	0	Guidelines	S ta ta s
Table 12.13		cover that is in visual harmony with the clubhouse	All new extensions of the clubhouse.	All contractors	\checkmark	\checkmark		Note No. 8/2002	Design Stage: Complied Construction Stage: N/A
Table 12.13		new golf cart parking area in order to screen low-level	The new golf cart parking area.		\checkmark	V		Note No. 8/2002	Design Stage: Complied Construction Stage: N/A
Table 12.13		peripheries of the maintenance building and its	At the maintenance building.	All contractors	\checkmark	V		Note No. 8/2002	Design Stage: Complied Construction Stage: N/A
Table 12.13		with either stone or beige and olive green paint.	At all halfway houses and rain shelters.			\checkmark		Note No. 8/2002	Design Stage: Complied Construction Stage: N/A

All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project. D=Design, C=Construction, O=Operation Not applicable *

**

N/A

EIA Ref	EM&A	Environmental Protection Measures*	Location / Timing	Implementation Agent	Implementation Stages **			Relevant Legislation	Implementation		
	Ref		Location / Thining	Implementation Agent	D	С	0	& Guidelines	Status		
Construe	ction Phase										
Table 13.4		Wan Chai Archaeological Site - Archaeological Watching Brief	Site formation and construction works	All Contractors		V		EIAO	Complied		
Table 13.4		Grave #1 – Preservation in-situ - Fenced off three metre buffer zone around the grave	Site formation and construction works	All Contractors		V		EIAO	N/A		
Table 13.4		Grave #5 - Preservation by record; and recovery of structural elements (if required by AMO)	Construction phase (prior to commencement of works)	All Contractors		V		EIAO	N/A		
Table 13.4		Grave #20 - Preservation by record; and recovery of structural elements (if required by AMO)	Construction phase (prior to commencement of works)	All Contractors		V		EIAO	N/A		
Table 13.4		Any, as of yet unidentified graves at Kap Lo Kok. If a grave is found works will stop in the immediate vicinity of the grave until it can be inspected by AMO staff.	Site formation and construction works	All Contractors		V		EIAO	N/A		

Table 7 Implementation Schedule of Cultural Heritage Mitigation Measures

All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project. D=Design, C=Construction, O=Operation Not applicable *

**

N/A

EIA Ref	EM&	Environmental Protection Measures*	Location /	Implementatio		ementa tages **	* Legislation &		Implementation
-	A Ref		Timing	n Agent	D	C	0	Guidelines	status
Land Con	taminatio	n - Construction Phase							
11.9.2		 Since the exact cut areas on site during construction by the Contractor have not been determined at this stage, the Contractor should implement the suitable precautions and preventive measures for the discovery of buried or abandoned ordnance during the construction. Moreover, it is recommended that standard good practice should be implemented during the construction phase in order to minimize any potential exposure to contaminated soils or groundwater. These measures include: The Contractor should sweep the area of intended excavation with a metal detector to check any ordnance underneath the ground prior to any excavation. For any detection of metals under the ground, the Contractor should cease work immediately before confirming the identity of the cause. For any suspect of artillery ordnance, Hong Kong Police Force should be informed. The use of bulk earth-moving excavator equipment would minimise construction workers' potential contact with the contaminated materials; Exposure to any contaminated materials can be minimised by the wearing of appropriate clothing and personal protective equipment such as gloves (when interacting directly with suspected contaminated material), providing adequate hygiene and washing facilities and preventing smoking and eating during such activities; Stockpiling of contaminated soil should be avoided. If this cannot be avoided, the stockpile of contaminated materials should be segregated from the uncontaminated ones. Moreover, the contaminants, especially during rainy season. Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated 	Work site / During the construction period	All Contractors				Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap 35); Water Pollution Control Ordinance (Cap 358).	N/A

Table 8 Implementation Schedule of Land Contamination Mitigation Measures

EIA Ref	EM&	Environmental Protection Measures*	Location /	Implementatio		ementa tages **		Relevant Legislation &	Implementation
	A Ref		Timing	n Agent	D	C	0	Guidelines	status
		 wastewater run-off, and truck bodies and tailgates should be sealed to prevent any leakage during transport or during wet conditions; Only licensed waste haulers should be used to collect and transport any contaminated material to an appropriate disposal site and procedures should be developed to ensure that illegal disposal of waste does not occur; Necessary waste disposal permits should be obtained, as required, from the appropriate authorities, in accordance with the <i>Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap 35)</i>, as required; Records of the quantities of wastes generated and disposed of should be maintained; Adequate washing facilities should be provided on site; and In accordance with good construction practice, silt traps should be used to reduce the impact to drainage caused by suspended solids arising from disturbed ground, or any construction materials such as cement and gravel. Groundwater should be disposed of in accordance with the <i>Water Pollution Control Ordinance (Cap 358)</i>. 							
11.11.1		Based on preliminary site investigation, the site is considered as a potentially land contaminated site as hotspots of contamination of lead and sulphur were identified. Further investigation for land contamination at this site is therefore required and is detailed in the Contamination Assessment Plan (CAP) of this section to be undertaken prior to commencement of excavation works. A Contamination Assessment Report (CAR) should be prepared and if the results of the site investigation reveal contamination at the subject site, a Remediation Action Plan (RAP) should also be prepared and submitted together with the CAR to EPD for approval.	Work site / During the construction period	All Contractors		V		Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap 35); Water Pollution Control Ordinance (Cap 358).	Contractor was preparing the CAP for ET to review.

All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project. D=Design, C=Construction, O=Operation Not applicable *

**

N/A

Final Report

Annex E Monitoring results

Air Quality

Date		Weather	Temp (°C)	Relative Humidity (%)	Mean Amount of Cloud (%)	Total Rainfall (mm)	Wind
1月16日	Mon	Mainly cloudy with mist	19.9	83	58	-	Е
1月17日	Tue	Mainly cloudy with mist	18.9	90	89	0.7	Е
1月18日	Wed	Cloudy and humid. Misty with one or two rain patches	18.9	93	93	0.8	Е
1月19日	Thu	Mainly cloudy with mist	18.7	94	100	0.3	SE
1月20日	Fri	Cloudy and humid. Misty with one or two rain patches	17.1	94	88	1.3	Ν
1月21日	Sat	Mainly cloudy	13	85	93	4.3	Ν
1月22日	Sun	Mainly cloudy	12.8	80	88	Trace	NE
1月23日	Mon	Sunny periods	12.3	72	87	-	NE
1月24日	Tue	Sunny periods	13.6	70	84	Trace	NE

Proposed Extension of Public Golf Course at Kau Sai Chau Island, Sai Kung 24-hour TSP Monitoring Results at Station GCA B1

Date	Filter We	eight (g)	Flow Rate	e (m ³ /min.)	Elapse	e Time	Sampling	Conc.	Weather	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	(µg/m³)	Condition	weight(g)	(m ³ /min)	(m ³)
20-Jan-06	3.5194	3.5477	1.23	1.23	9502.3	9525.4	23.1	16.6	Fine	0.03	1.23	1702.6
							Min	16.6				
							Max	16.6				
							Average	16.6				

Remark: Bold value indicated an Action level exceedance Bold & Italic value indicated an Limit level exceedance

Water Quality

M RO1					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	00:01	0.0	1.0	17.9	31.8	8.8	8.3	1.0
	19/01/2006	00:01	0.0	1.0	18.2	31.7	8.3	8.1	1.0
	21/01/2006	00:01	0.0	1.0	17.1	31.6	8.0	8.3	1.0
	23/01/2006	00:01	0.0	1.0	16.6	32.6	8.5	8.2	1.0
M_RO1					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	08:00	5.2	4.2	17.7	31.8	8.8	8.3	1.0
	19/01/2006	08:12	5.3	4.3	17.9	31.8	8.6	8.2	1.0
	21/01/2006	15:00	5.2	4.2	17.0	31.9	7.9	8.3	1.0
	23/01/2006	15:15	5.6	4.6	16.5	32.5	8.3	8.2	1.0
M_RO1					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	00:01	0.0	1.0	18.6	32.0	8.9	8.3	1.0
	19/01/2006	00:01	0.0	1.0	18.1	32.5	8.2	8.4	1.0
	21/01/2006	00:01	0.0	1.0	17.1	31.8	8.4	8.4	1.0
	23/01/2006	00:01	0.0	1.0	16.4	31.8	8.3	8.2	1.0
M_R01					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	12:00	5.3	4.3	18.3	32.1	9.0	8.3	1.0
	19/01/2006	13:43	5.3	4.3	17.6	32.5	8.5	8.4	1.0
	21/01/2006	08:01	5.2	4.2	17.1	31.8	8.3	8.3	1.0
	23/01/2006	08:02	5.2	4.2	16.4	31.8	8.3	8.2	1.0

	Depth-averaged
M_RO1	SS (mg/L)
16/01/2006	4.0
19/01/2006	3.3
21/01/2006	3.8
23/01/2006	2.5

Remarks:	
Action level	Bold & Italic
Limit level	Bold
< detection limit	Grey

KLW					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pH	Turbidity (NTU)
mid-ebb	16/01/2006	08:17	0.0	1.0	18.0	31.8	8.7	8.3	1.0
	19/01/2006	08:22	0.0	1.0	18.6	31.7	8.1	8.2	1.0
	21/01/2006	15:12	0.0	1.0	17.2	31.9	8.0	8.4	1.0
	23/01/2006	15:25	0.0	1.0	16.6	32.6	8.6	8.2	1.0
KLW					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pH	Turbidity (NTU)
mid-ebb	16/01/2006	08:16	13.8	6.9	17.3	31.8	9.0	8.3	1.0
	19/01/2006	08:21	13.5	6.8	17.5	31.8	9.0	8.2	1.0
	21/01/2006	15:11	13.4	6.7	17.2	31.7	7.8	8.3	1.0
	23/01/2006	15:24	13.9	7.0	16.5	32.6	8.6	8.2	1.0
KLW					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	08:15	13.8	12.8	17.1	31.9	8.8	8.3	2.8
	19/01/2006	08:20	13.5	12.5	17.1	31.8	8.1	8.2	1.0
	21/01/2006	15:10	13.4	12.4	17.1	31.6	8.0	8.4	1.0
	23/01/2006	15:23	13.9	12.9	16.5	32.6	8.6	8.2	1.0
KLW					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pH	Turbidity (NTU)
mid-flood	16/01/2006	12:08	0.0	1.0	18.7	32.2	8.7	8.3	1.0
	19/01/2006	13:53	0.0	1.0	18.6	32.4	8.0	8.4	1.0
	21/01/2006	08:12	0.0	1.0	17.3	31.7	8.0	8.5	1.0
	23/01/2006	08:11	0.0	1.0	16.5	31.8	8.5	8.2	1.0
KLW					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	12:07	13.6	6.8	17.5	32.1	8.9	8.3	1.0
	19/01/2006	13:52	13.8	6.9	17.7	32.5	8.2	8.4	1.0
	21/01/2006	08:11	13.4	6.7	17.3	31.8	8.0	8.5	1.0
	23/01/2006	08:10	12.8	6.4	16.5	31.8	8.4	8.2	1.0
KLW					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	12:06	13.6	12.6	17.1	32.2	8.8	8.2	2.7
	19/01/2006	13:51	13.8	12.8	17.2	32.5	8.0	8.4	1.0
	21/01/2006	08:10	13.4	12.4	17.1	31.7	8.1	8.4	1.0
	23/01/2006	08:09	12.8	11.8	16.5	31.8	8.4	8.2	1.0

	Depth-averaged
KLW	SS (mg/L)
16/01/2006	3.8
19/01/2006	4.0
21/01/2006	3.8
23/01/2006	4.2

Remarks:	

Remarks:	
Action level	Bold & Italic
Limit level	Bold
< detection limit	Grey

M A					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	08:37	7.6	1.0	18.4	32.0	8.6	8.4	1.0
	19/01/2006	08:42	7.2	1.0	18.7	31.8	7.6	8.3	1.0
	21/01/2006	15:32	7.5	1.0	17.5	32.0	8.3	8.4	1.0
	23/01/2006	15:45	8.2	1.0	16.5	32.5	8.5	8.2	1.0
M_A					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	08:36	7.6	3.8	18.2	32.0	8.7	8.4	1.0
	19/01/2006	08:41	7.2	3.6	18.5	31.8	7.4	8.3	1.0
	21/01/2006	15:31	7.5	3.8	17.4	32.1	8.0	8.4	1.0
	23/01/2006	15:44	8.2	4.1	16.4	32.5	8.5	8.2	1.0
M_A					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	08:35	7.6	6.6	17.8	32.1	8.7	8.4	1.0
	19/01/2006	08:40	7.2	6.2	17.7	31.9	8.0	8.3	1.5
	21/01/2006	15:30	7.5	6.5	17.2	31.8	7.9	8.4	1.0
	23/01/2006	15:43	8.2	7.2	16.4	32.5	8.4	8.2	1.2
M A					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	12:28	7.2	1.0	19.0	32.2	8.6	8.3	1.0
	19/01/2006	14:12	7.6	1.0	18.5	32.4	8.4	8.4	1.0
	21/01/2006	08:33	7.6	1.0	17.6	31.8	8.1	8.5	1.0
	23/01/2006	08:28	8.0	1.0	16.3	31.9	8.3	8.3	1.0
M_A					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	12:27	7.2	3.6	18.3	32.2	8.7	8.3	1.0
	19/01/2006	14:11	7.6	3.8	18.3	32.4	8.5	8.4	1.0
	21/01/2006	08:32	7.6	3.8	17.4	31.9	8.4	8.5	1.0
	23/01/2006	08:27	8.0	4.0	16.3	31.8	8.3	8.3	1.0
M_A					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	12:26	7.2	6.2	18.0	32.2	8.7	8.3	1.0
	19/01/2006	14:10	7.6	6.6	18.1	32.4	8.5	8.4	1.0
	21/01/2006	08:31	7.6	6.6	17.3	31.9	8.5	8.5	1.0
	23/01/2006	08:26	8.0	7.0	16.3	31.8	8.3	8.3	1.0

	Depth-averaged
M_A	SS (mg/L)
16/01/2006	3.3
19/01/2006	3.3
21/01/2006	4.5
23/01/2006	3.3

Remarks:	
< detection limit	Grey

M Marsh					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	08:51	7.7	1.0	18.1	32.4	8.9	8.4	1.0
	19/01/2006	08:57	7.4	1.0	18.4	32.0	8.4	8.3	1.0
	21/01/2006	15:47	7.8	1.0	17.3	32.0	8.2	8.4	1.0
	23/01/2006	16:00	8.1	1.0	16.3	32.8	8.3	8.2	1.0
M Marsh					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	08:50	7.7	3.9	18.0	32.4	8.8	8.4	1.0
	19/01/2006	08:56	7.4	3.7	18.4	32.0	8.4	8.3	1.0
	21/01/2006	15:46	7.8	3.9	17.3	32.1	8.4	8.4	1.0
	23/01/2006	15:59	8.1	4.1	16.1	32.8	8.3	8.2	1.0
M_Marsh					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	08:49	7.7	6.7	17.5	32.3	8.6	8.4	1.0
	19/01/2006	08:55	7.4	6.4	17.5	32.0	8.1	8.3	3.0
	21/01/2006	15:45	7.8	6.8	17.4	32.2	8.3	8.4	1.0
	23/01/2006	15:58	8.1	7.1	16.0	32.8	8.3	8.2	1.1
M_Marsh					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	12:41	7.7	1.0	18.9	32.2	9.1	8.4	1.0
	19/01/2006	14:24	7.9	1.0	18.4	32.4	8.3	8.4	1.0
	21/01/2006	08:48	7.5	1.0	17.4	32.0	8.5	8.4	1.0
	23/01/2006	08:42	8.0	1.0	16.0	32.1	8.1	8.3	1.0
M_Marsh					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	12:40	7.7	3.9	18.6	32.2	8.9	8.3	1.0
	19/01/2006	14:23	7.9	4.0	18.3	32.4	8.3	8.4	1.0
	21/01/2006	08:47	7.5	3.8	17.4	32.0	8.8	8.4	1.0
	23/01/2006	08:41	8.0	4.0	16.0	32.1	8.1	8.2	1.0
M_Marsh					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	12:39	7.7	6.7	17.1	32.2	8.7	8.3	1.6
	19/01/2006	14:22	7.9	6.9	18.3	32.4	8.3	8.4	1.0
	21/01/2006	08:46	7.5	6.5	17.4	32.0	8.8	8.4	1.0
	23/01/2006	08:40	8.0	7.0	16.0	32.1	8.1	8.2	1.0

	Depth-averaged
M Marsh	SS (mg/L)
16/01/2006	3.8
19/01/2006	4.0
21/01/2006	5.0
23/01/2006	3.5

Remarks:	
Action level	Bold
Limit level	F

Limit level	Bold
< detection limit	Grey

TTC					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pH	Turbidity (NTU)
mid-ebb	16/01/2006	09:00	9.5	1.0	18.0	32.5	8.8	8.4	1.0
	19/01/2006	09:06	9.5	1.0	18.3	32.4	8.6	8.4	1.0
	21/01/2006	15:52	9.4	1.0	17.5	32.2	8.1	8.4	1.0
	23/01/2006	16:10	9.9	1.0	16.1	32.9	8.1	8.2	1.0
TTC					Middle			•	•
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	08:59	9.5	4.8	17.0	32.5	8.7	8.4	1.0
	19/01/2006	09:05	9.5	4.8	18.0	32.4	8.9	8.4	1.0
	21/01/2006	15:51	9.4	4.7	17.5	32.4	8.0	8.4	1.0
	23/01/2006	16:09	9.9	5.0	16.0	32.9	8.1	8.2	1.0
TTC					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	08:58	9.5	8.5	16.8	32.4	8.6	8.3	1.1
	19/01/2006	09:04	9.5	8.5	17.2	32.4	8.0	8.4	1.0
	21/01/2006	15:50	9.4	8.4	17.4	32.1	8.1	8.4	1.0
	23/01/2006	16:08	9.9	8.9	16.0	32.9	8.2	8.2	1.3
TTC					Surface			•	
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pH	Turbidity (NTU)
mid-flood	16/01/2006	12:51	9.6	1.0	18.6	32.3	9.1	8.4	1.0
	19/01/2006	14:32	9.7	1.0	18.4	32.6	8.4	8.4	1.0
	21/01/2006	08:55	9.2	1.0	17.4	32.2	8.8	8.4	1.0
	23/01/2006	08:50	9.5	1.0	16.0	32.2	8.1	8.3	1.0
TTC					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	12:50	9.6	4.8	17.9	32.3	8.4	8.3	1.0
	19/01/2006	14:31	9.7	4.9	18.3	32.6	8.3	8.4	1.0
	21/01/2006	08:54	9.2	4.6	17.4	32.2	8.8	8.4	1.0
	23/01/2006	08:49	9.5	4.8	16.0	32.2	8.1	8.3	1.0
TTC					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	12:49	9.6	8.6	16.9	32.3	8.5	8.3	1.7
	19/01/2006	14:30	9.7	8.7	18.3	32.6	8.2	8.4	1.0
	21/01/2006	08:53	9.2	8.2	17.4	32.2	8.8	8.4	1.0
	23/01/2006	08:48	9.5	8.5	16.0	32.2	8.1	8.2	1.0

	Depth-averaged
TTC	SS (mg/L)
16/01/2006	4.2
19/01/2006	4.2
21/01/2006	4.0
23/01/2006	2.7

Remarks:	
Action level	Bold & Italic
Limit level	Bold
< detection limit	Grey

M BP					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	09:09	9.2	1.0	18.1	32.6	9.2	8.4	1.0
	19/01/2006	09:16	9.9	1.0	18.4	32.6	8.4	8.4	1.0
	21/01/2006	16:03	9.4	1.0	17.2	32.6	8.3	8.4	1.0
	23/01/2006	16:20	9.7	1.0	16.2	33.1	8.0	8.2	1.0
M_BP					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pH	Turbidity (NTU)
mid-ebb	16/01/2006	09:08	9.2	4.6	17.1	32.6	9.3	8.4	1.0
	19/01/2006	09:15	9.9	5.0	18.4	32.6	8.4	8.4	1.0
	21/01/2006	16:02	9.4	4.7	17.3	32.6	8.5	8.4	1.0
	23/01/2006	16:19	9.7	4.9	16.0	33.1	8.0	8.2	1.0
M_BP		•			Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pH	Turbidity (NTU)
mid-ebb	16/01/2006	09:07	9.2	8.2	16.9	32.6	9.0	8.4	1.0
	19/01/2006	09:14	9.9	8.9	17.6	32.6	8.9	8.4	1.0
	21/01/2006	16:01	9.4	8.4	17.3	32.6	8.2	8.4	1.0
	23/01/2006	16:18	9.7	8.7	16.0	33.1	8.1	8.2	1.0
M BP					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	12:59	9.6	1.0	18.7	32.3	9.2	8.4	1.0
	19/01/2006	14:39	10.0	1.0	18.4	32.7	8.4	8.4	1.0
	21/01/2006	09:03	9.3	1.0	17.3	32.6	8.7	8.4	1.0
	23/01/2006	08:57	8.9	1.0	15.9	32.5	8.1	8.2	1.0
M_BP					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pH	Turbidity (NTU)
mid-flood	16/01/2006	12:58	9.6	4.8	17.9	32.5	8.9	8.4	1.0
	19/01/2006	14:38	10.0	5.0	18.2	32.7	8.4	8.4	1.0
	21/01/2006	09:02	9.3	4.7	17.3	32.6	8.7	8.4	1.0
	23/01/2006	08:56	8.9	4.5	15.9	32.5	8.1	8.2	1.0
M_BP					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	12:57	9.6	8.6	17.0	32.4	9.0	8.4	1.4
	19/01/2006	14:37	10.0	9.0	17.4	32.7	8.1	8.4	1.4
	21/01/2006	09:01	9.3	8.3	17.3	32.6	8.7	8.4	1.0
	23/01/2006	08:55	8.9	7.9	15.9	32.5	8.1	8.2	1.1

	Depth-averaged
M_BP	SS (mg/L)
16/01/2006	3.0
19/01/2006	3.3
21/01/2006	3.5
23/01/2006	2.3

Itelinar hot	
Action level	Bold & Italic
Limit level	Bold
< detection limit	Grey

M Coral					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	09:57	7.1	1.0	18.1	32.9	9.3	8.3	1.0
	19/01/2006	10:11	7.2	1.0	18.0	32.8	8.8	8.4	1.0
	21/01/2006	16:12	7.4	1.0	17.2	32.9	8.4	8.4	1.0
	23/01/2006	16:32	7.7	1.0	16.4	33.1	8.2	8.2	1.0
M Coral	•				Middle	•		•	•
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	09:56	7.1	3.6	17.7	32.8	9.3	8.3	1.0
	19/01/2006	10:10	7.2	3.6	17.8	32.8	8.9	8.4	1.0
	21/01/2006	16:11	7.4	3.7	17.3	32.8	8.5	8.4	1.0
	23/01/2006	16:31	7.7	3.9	16.2	33.1	8.3	8.2	1.1
M Coral					Bottom				•
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	09:55	7.1	6.1	17.5	32.9	9.3	8.3	1.0
	19/01/2006	10:09	7.2	6.2	17.6	32.8	8.8	8.4	1.0
	21/01/2006	16:10	7.4	6.4	17.2	32.8	8.4	8.4	1.0
	23/01/2006	16:30	7.7	6.7	16.1	33.1	8.4	8.2	1.0
M Coral					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	13:12	7.2	1.0	17.9	32.9	9.2	8.3	1.0
	19/01/2006	14:49	7.3	1.0	18.1	32.9	8.6	8.5	1.0
	21/01/2006	10:05	7.5	1.0	17.2	32.8	8.8	8.4	1.0
	23/01/2006	09:51	7.8	1.0	16.1	32.6	8.4	8.3	1.0
M_Coral					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	13:11	7.2	3.6	17.5	32.6	9.4	8.3	1.0
	19/01/2006	14:48	7.3	3.7	17.6	32.8	8.7	8.5	1.0
	21/01/2006	10:04	7.5	3.8	17.2	32.8	8.6	8.4	1.0
	23/01/2006	09:50	7.8	3.9	16.1	32.7	8.3	8.3	1.1
M_Coral					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	13:10	7.2	6.2	17.3	32.4	9.2	8.3	1.0
	19/01/2006	14:47	7.3	6.3	17.4	32.8	8.7	8.5	1.0
	21/01/2006	10:03	7.5	6.5	17.2	32.8	8.9	8.4	1.0
	23/01/2006	09:49	7.8	6.8	16.1	32.7	8.3	8.3	1.4

	Depth-averaged
M_Coral	SS (mg/L)
16/01/2006	5.0
19/01/2006	3.3
21/01/2006	4.2
23/01/2006	3.2

		-
Rem	ar	ks:

ICIIIal K5.	
Action level	Bold & Italic
Limit level	Bold
< detection limit	Grey

МВ					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	10:42	17.2	1.0	17.9	32.6	9.5	8.3	1.0
	19/01/2006	11:19	17.3	1.0	17.4	32.7	8.9	8.4	1.0
	21/01/2006	16:22	17.3	1.0	17.1	32.6	8.8	8.4	1.0
	23/01/2006	16:42	17.0	1.0	16.6	33.0	8.6	8.2	1.0
M_B					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	10:41	17.2	8.6	16.8	32.6	9.5	8.3	1.0
	19/01/2006	11:18	17.3	8.7	17.3	32.7	8.9	8.4	1.0
	21/01/2006	16:21	17.3	8.7	17.2	32.6	8.9	8.4	1.0
	23/01/2006	16:41	17.0	8.5	16.4	33.0	8.6	8.2	1.0
M_B					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	10:40	17.2	16.2	16.5	32.6	9.0	8.2	1.7
	19/01/2006	11:17	17.3	16.3	17.2	32.7	8.8	8.4	1.0
	21/01/2006	16:20	17.3	16.3	17.2	32.6	9.0	8.4	1.0
	23/01/2006	16:40	17.0	16.0	16.4	32.9	8.6	8.2	1.0
M_B					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	13:23	17.0	1.0	17.7	32.6	9.3	8.3	1.0
	19/01/2006	15:03	17.1	1.0	17.4	32.9	8.7	8.5	1.0
	21/01/2006	11:06	17.5	1.0	17.1	32.6	8.9	8.4	1.0
	23/01/2006	10:44	16.9	1.0	16.3	32.7	8.6	8.3	1.0
M_B					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pH	Turbidity (NTU)
mid-flood	16/01/2006	13:22	17.0	8.5	16.6	32.6	9.5	8.3	1.0
	19/01/2006	15:02	17.1	8.6	17.3	32.9	8.7	8.5	1.0
	21/01/2006	11:05	17.5	8.8	17.1	32.6	9.0	8.4	1.0
	23/01/2006	10:43	16.9	8.5	16.3	32.7	8.6	8.3	1.0
M B					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pH	Turbidity (NTU)
mid-flood	16/01/2006	13:21	17.0	16.0	16.5	32.7	8.9	8.2	1.0
	19/01/2006	15:01	17.1	16.1	17.3	32.9	8.6	8.5	1.0
	21/01/2006	11:04	17.5	16.5	17.1	32.6	9.1	8.4	1.0
	23/01/2006	10:42	16.9	15.9	16.3	32.7	8.6	8.3	1.0

	Depth-averaged
МВ	SS (mg/L)
16/01/2006	3.0
19/01/2006	3.5
21/01/2006	4.3

Remarks:	
< detection limit	Grey

KS					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pH	Turbidity (NTU)
mid-ebb	16/01/2006	11:07	12.7	1.0	17.6	32.6	9.2	8.3	1.0
	19/01/2006	11:47	11.6	1.0	17.4	32.8	8.6	8.4	1.0
	21/01/2006	16:52	11.6	1.0	17.0	32.6	8.8	8.4	1.0
	23/01/2006	17:12	12.3	1.0	16.8	32.9	8.5	8.3	1.0
KS					Middle				-
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-ebb	16/01/2006	11:06	12.7	6.4	16.9	32.6	9.2	8.3	1.0
	19/01/2006	11:46	11.6	5.8	17.4	32.8	8.8	8.4	1.0
	21/01/2006	16:51	11.6	5.8	17.1	32.6	8.7	8.4	1.0
	23/01/2006	17:11	12.3	6.2	16.7	32.9	8.5	8.2	1.0
KS					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	13:40	11.8	10.8	16.5	32.6	8.9	8.3	1.0
	19/01/2006	15:28	11.5	10.5	17.2	33.0	8.6	8.5	1.0
	21/01/2006	11:35	11.3	10.3	17.0	32.6	8.2	8.4	1.0
	23/01/2006	11:09	12.0	11.0	16.5	32.3	8.1	8.3	1.0
KS					Surface				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	13:42	11.8	1.0	17.6	32.4	9.0	8.3	1.0
	19/01/2006	15:30	11.5	1.0	17.4	33.0	8.6	8.5	1.0
	21/01/2006	11:37	11.3	1.0	16.9	32.7	8.9	8.4	1.0
	23/01/2006	11:11	12.0	1.0	16.5	32.4	8.1	8.3	1.0
KS					Middle				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	13:41	11.8	5.9	16.8	32.6	9.3	8.2	1.0
	19/01/2006	15:29	11.5	5.8	17.3	33.0	8.6	8.5	1.0
	21/01/2006	11:36	11.3	5.7	17.0	32.6	8.6	8.4	1.0
	23/01/2006	11:10	12.0	6.0	16.5	32.4	8.1	8.3	1.0
KS					Bottom				
tide condition	Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)
mid-flood	16/01/2006	13:40	11.8	10.8	16.5	32.6	8.9	8.3	1.0
	19/01/2006	15:28	11.5	10.5	17.2	33.0	8.6	8.5	1.0
	21/01/2006	11:35	11.3	10.3	17.0	32.6	8.2	8.4	1.0
	23/01/2006	11:09	12.0	11.0	16.5	32.3	8.1	8.3	1.0

	Depth-averaged
KS	SS (mg/L)
16/01/2006	3.3
19/01/2006	4.2
21/01/2006	3.3
23/01/2006	3.3

Remarks:	
Action level	Bold & Italic
Limit level	Bold
< detection limit	Grev

F_UA		Mid depth							
Date	time	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	SS (mg/L)		
16/01/2006	11:40	18.2	< 0.1	9.7	7.4	2.3	2.0		
19/01/2006	13:01	18.4	< 0.1	9.8	7.6	3.7	3.0		
21/01/2006	12:58	14.7	< 0.1	9.7	7.6	3.4	2.0		
23/01/2006	12:16	12.7	< 0.1	10.0	7.8	2.3	2.0		
F_DA		-		Mid depth					
Date	time	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	SS (mg/L)		
16/01/2006	11:43	21.0	< 0.1	9.6	7.9	2.2	3.0		
19/01/2006	13:06	18.5	< 0.1	9.9	7.8	3.5	3.0		
21/01/2006	13:02	15.0	< 0.1	9.9	7.9	3.5	2.0		
23/01/2006	12:21	14.6	< 0.1	10.2	7.7	2.0	2.0		

Action level	Bold & Italic
Limit level	Bold
< detection limit	Grey

F_UB	Mid depth							
Date	time	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	SS (mg/L)	
16/01/2006	11:33	18.9	<0.1	9.0	8.0	4.0	3.0	
19/01/2006	12:44	18.6	< 0.1	8.9	8.4	3.2	4.0	
21/01/2006	12:43	15.0	< 0.1	9.6	8.1	1.7	3.0	
23/01/2006	12:03	13.7	< 0.1	9.8	8.2	1.5	2.0	
F_DB				Mid depth				
Date	time	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	SS (mg/L)	
16/01/2006	09:30	17.6	<0.1	9.3	7.3	1.6	2.0	
19/01/2006	09:43	18.5	< 0.1	9.2	7.4	2.4	4.0	
21/01/2006	09:40	15.0	< 0.1	10.3	7.4	1.9	(6.0)*	
23/01/2006	09:25	13.3	< 0.1	10.1	7.4	2.0	2.0	

Action level	Bold & Italic
Limit level	Bold
< detection limit	Grey


F_UC		Mid depth							
Date	time	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	SS (mg/L)		
16/01/2006	09:38	19.9	< 0.1	8.6	6.0	1.2	2.0		
19/01/2006	10:48	19.0	< 0.1	8.7	6.1	1.0	3.0		
21/01/2006	10:37	16.3	< 0.1	9.9	6.1	1.0	2.0		
23/01/2006	10:14	15.0	< 0.1	9.6	6.0	1.2	2.0		
F_DC				Mid depth					
Date	time	Temp (°C)	Salinity (ppt)	DO (mg/L)	pН	Turbidity (NTU)	SS (mg/L)		
16/01/2006	09:43	18.3	< 0.1	9.5	6.7	1.8	2.0		
19/01/2006	11:01	18.7	< 0.1	9.4	6.7	1.0	3.0		
21/01/2006	10:22	16.1	< 0.1	10.0	6.9	3.3	2.0		
23/01/2006	10:27	14.2	< 0.1	9.7	6.7	1.0	2.0		


Action level	Bold & Italic
Limit level	Bold
< detection limit	Grey


F_Inland M	Mid depth									
Date	time	Water depth (m)	Sampling depth (m)	Temp (°C)	Salinity (ppt)	DO (mg/L)	pH	Turbidity (NTU)	SS (mg/L)	
16/01/2006	11:52			19.4	< 0.1	8.6	7.0	1.0	2.0	
19/01/2006	13:25			18.3	< 0.1	8.9	7.2	1.6	3.0	
21/01/2006	13:24			16.3	< 0.1	9.2	6.9	2.3	2.0	
23/01/2006	12:39			14.1	<0.1	9.4	7.0	1.4	2.0	


Remarks


Action level	Bold & Italic
Limit level	Bold
< detection limit	Grey
























































Ecology

Plate 5.3-1 Photos of Stream Habitat



Stream A



Stream A close-up



Stream B



Stream C



Stream D



Stream B close-up




Stream C close-up



Caridina trifasciata in Stream C

Baseline survey

















B-09




B-10







B-13




B-14



B-15



















Month One (January 2006)



















































C-17



C-18



C-19



C-20





























Baseline Survey



X-07



X-08



X-09 🕯



X-10




















X-13


































Annex F Calibration Certificates

Project:

Proposed Extension of Public Golf Course at Kau Sai Chau Island Daily checking and calibration record YSI 6920 (ENO 003)



Instrument:

	pH checking		DO wet bulb calibration	Turbidity	checking	Staff	Remark	
Date	4.0	7.0	10.0		5 NTU	20 NTU	Stall	Kemark
16/1/00	4,0	7.(9.8	(00) new man	me 4.7	19.8	Thomas	
19/, 106	3.9	7.1	9.8	100%	4.8	20.1	Thomas	
21/1/06	4.0	7.1	19.9	100%	4.8	20.3	Thomas	
22/1/06	3.9	7.0	9.8	1.00%	4.7	19.9	Thomas	
	/		· · · · · · · · · · · · · · · · · · ·		/			
	_ <u>.</u>							
							- - -	
					· · · · · · · · · · · ·	_,		
						<u> </u>		
			· · · · ·					
							· · · · · · · · · · · · · · · · · · ·	
						,	1	
							· · · · · · · · · · · · · · · · · · ·	
				· · · · · · · · · · · · · · · · · · ·				
	 			·				
ļ	L,.							l

MAUNSELL AECOM

EQUIPMENT CALIBRATION RECORD

Туре:	Laser Dust Monitor
Manufacturer/Brand:	SIBATA
Model No.:	LD-1
Equipment No.:	A.005.05a
Sensitivity Adjustment Scale Setting:	510 CPM

Operator:

Eddie Yang (EWNY)

Standard Equipment

Equipment:	Rupprecht & Patashnick TEOM [®]				
Venue:	Cyberport (Pui Ying Secondary School)				
Model No.:	Series 140	OAB			
Serial No:	Control:	140AB219899803			
	Sensor:	1200C143659803	K _o :	12500	
Last Calibration Date*:	<u>18 June 20</u>	005			

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): Sensitivity Adjustment Scale Setting (After Calibration):

CPM 510 CPM 510

Hour	Date (dd-mm-yy)	T	ime	!	Amt Cond		Concentration ¹ (mg/m ³)	Total Count ²	Count/ Minute ³
	· · · · ·				Temp (°C)	R.H. (%)	Y-axis		X-axis
1	09-07-05	10:00	-	11:00	27.3	90	0.04908	2087	34.78
2	09-07-05	14:00	-	15:00	28.6	· 85	0.03566	1711	28.52
3	09-07-05	15:00	-	16:00	28.2	84	0.03059	1495	24.92
4	09-07-05	16:00	-	17:00	28.3	84	0.02393	1189	19.82

1. Monitoring data was measured by Rupprecht & Patashnick TEOM®

2. Total Count was logged by Laser Dust Monitor

3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor):	0.0013
Correlation coefficient:	0.9311

Validity of Calibration Record:

9 July 2006

Rer	nar	ks:

Note:

QC Reviewer: Eddie Yang

Signature:

[di] Date: 91712005

Maunsell

Maunsell Environmental Management Consultants Ltd. <u>TSP High Volume Sampler</u> <u>Field Calibration Report</u>

Station	KSC Public Golf Course Bungalow A (GCA B1)	Operator:	Gary Choi
Cal. Date:	29-Nov-05	Next Due Date:	28-Jan-06
Equipment No.:	A-001-47T	Serial No.	B/M200HX

Ambient Condition					
Temperature, Ta (K)	297	Pressure, Pa (mmHg)	752.6		

	(Drifice Transfer St	andard Information		
Equipment No.:	843	Slope, mc	2.03361	Intercept, bc	-0.04908
Last Calibration Date:	07-Dec-04		mc x Qstd + bc = [[0H x (Pa/760) x (298/Ta)] ^{1/2}	
Next Calibration Date:	06-Dec-05		Qstd = {[DH x (Pa/7	'60) x (298/Ta)] ^{1/2} -bc} / mc	

		Calibration c	of TSP Sampler		
		Orfice		HV	S Flow Recorder
Resistance Plate No.	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X - axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	11.7	3.41	1.70	51.0	50.84
13	9.2	3.02	1.51	45.0	44.86
10	7.2	2.67	1.34	39.0	38.87
7	4.3	2.07	1.04	29.0	28.91
5	2.7	1.64	0.83	20.0	19.94
By Linear Regres Slope , mw = Correlation Coeff	35.1775 ficient* =	0.9975	Intercept, bw = .	-8.4	934
*If Correlation Coe	efficient < 0.990, c	heck and recalibrate.			
From the TOD Field	d Callingting Ora		Calculation		
		ve, take Qstd = 1.30m ³ /min			
From the Regress	ion Equation, the	"Y" value according to			
		mw x Qstd + bw = IC)	([(Pa/760) x (298/T	a)] ^{1/2}	
Therefore, Set Poi	int; IC = (mw x Qs	std + bw) x [(760 / Pa) x (Ta / 29	8)] ^{1/2} =	-	37.36
Remarks:				. ·	
– ۶ QC Reviewer:	ddie Jar	<i>Q</i> j Signature:/	\$ dog	}	Date: 17/11/2605

P:/General/HVS/KSC/GCA B1_29Nov05.xls

ALS TECHNICHEM (HK) Pty Ltd





CERTIFICATE OF ANALYSIS

CONTACT: MR THOMAS WONG CLIENT: ENOVATIVE ENV TECHNOLOGY LTD RM 3704, SIK MAN HOUSE ADDRESS: HOMANTIN ESTATE **KOWLOON**

Batch: Sub Batch: LABORATORY: DATE RECEIVED: DATE OF ISSUE: SAMPLE TYPE: No. of SAMPLES: HK46603 0 HONG KONG 25/10/2005 31/10/2005 EQUIPMENT 1

COMMENTS

he calibration procedure used for the analysis has been applied for the calibration of the above instrument.

NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ISSUING LABORATORY: HONG KONG

Address

ORDER No.:

PROJECT:

ALS Technichem (HK) Pty Ltd 11/F

Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung HONG KONG

Phone: Fax: Email:

852-2610 1044 852-2610 2021 hongkong@alsenviro.com

Alice Wong

Laboratory Manager - Hong Kong

Other ALS Environmental Laboratories

Singapore

Bogor

AUSTRALIA

Brisbane Melbourne Sydney Newcastle ALS TECHNICHEM (HK) PTY LTD


AMERICAS Hong Kong Vancouver Santiago Kuala Lumpur Amtofagasta Lima

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Abbreviations: % SPK REC denotes percentage spike recovery CHK denotes duplicate check sample LOR denotes limit of reporting LCS % REC denotes Laboratory Control Sample percentage recovery

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, N.T., H.K. Phone: 852-2610 1044 Fax: 852-2610 2021

Page 1 of 7 A Campbell Brothers Limited Company



Calibration of Tubidimeter

.

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6920-C-M
Serial No. :	Y5068
Equipment No. :	ENO 003
Calibration Method :	This meter was calibrated in accordance with standard method APHA (19th Ed.) 2130B
Date of Calibration :	25/10/2005
Testing Results :	

 \bigcirc

Expected Reading	Recording Reading
0.0 NTU	0.0 NTU
4.0NTU	4.2 NTU
16.0NTU	16.0 NTU
80.0NTU	80.0 NTU
160NTU	161NTU
Allowing Deviation	±10%

ALS Environmental





Batch:HK46603Sub Batch :0Date of Issue:31/10/2005Client:ENOVATIVE ENV TECHNOLOGY LTDClient Reference:ENOVATIVE ENV TECHNOLOGY LTD

()

Calibration of Conductivity System

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6920-C-M
Serial No. :	02B0148
Calibration Method :	This meter was calibrated in accordance with standard method APHA (19th Ed.) 2510B
Equipment No. :	ENO 003
Date of Calibration :	25/10/2005
Testing Results :	
Expe	cted Reading Reading

1412 uS/cm	1467 uS/cm
6667 uS/cm	6699 uS/cm
58670 uS/cm	58430 uS/cm
Allowing Deviation	±10%



Batch:HK46603Sub Batch:0Date of Issue:31/10/2005Client:ENOVATIVE ENV TECHNOLOGY LTDClient Reference:

 \bigcirc

Calibration of Salinity System

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6920-C-M
Serial No. :	02B0148
Equipment No. :	ENO 003
Calibration Method :	This meter was calibrated in accordance with standard method APHA (19th Ed.) 2520 A and B
Date of Calibration :	25/10/2005
Testing Results :	

Expected Reading	Recording Reading
10.0 g/L	9.8 g/L
20.0 g/L	20.3 g/L
30.0 g/L	30.2 g/L
Allowing Deviation	±10%

ALS Environmental



Batch:HK46603Sub Batch :0Date of Issue:31/10/2005Client:ENOVATIVE ENV TECHNOLOGY LTDClient Reference:

Calibration of Thermometer

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6920-C-M

()

Serial No. : 02B0148

Equipment No. : ENO 003

Date of Calibration : 25/10/2005

Testing Results :

Reference Temperature (^e C)	Recorded Temperature (°C)
0.0 °C 20.0 °C	0.0 °C 20.2 °C
Allowing Deviation	±2.0⁰C

ALS Environmental

ALS Technichem (HK) Pty Ltd



Batch: Sub Batch : Date of Issue: Client: Client Reference: HK46603 0 31/10/2005 ENOVATIVE ENV TECHNOLOGY LTD

 \bigcirc

Calibration of DO System

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6920-C-M
Serial No. :	02B0148
Equipment No. :	ENO 003
Date of Calibration :	25/10/2005

Testing Results :

Expected Reading	Recording Reading
0.0 mg/L	0.0 mg/L
2.3 mg/L	2.2 mg/L
4.8 mg/L	5.0 mg/L
8.2 mg/L	8.2 mg/L
Allowing Deviation	±0.2 mg/L

ALS Environmental



Batch:HK46603Sub Batch :0Date of Issue:31/10/200Client:ENOVATIClient Reference:

0 31/10/2005 ENOVATIVE ENV TECHNOLOGY LTD

Ċ

Calibration of pH System

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6920-C-M
Serial No. :	02B0148
Equipment No. :	ENO 003
Calibration Method :	In House Method
Date of Calibration :	25/10/2005

Testing Results :

Expected Reading	Recording Reading
4.0	4.0
7.0	7.0
10.0	9.9
Allowing Deviation	±0.2 unit

ALS Environmental

Annex G Monitoring Programme for the next three months

January 20)06					
Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25 AQ WQ	26 ME	27 WQ ME	28
29	30	31				

February 2	2006					
Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1	2	3	4
~			0	0	10	11
5	6	7	8	9	10	11
	AQ WQ		WQ		WQ	AQ
	LV		wQ		TE	AQ
12	13	14	15	16	17	18
12	15	11	10	10	AQ	10
	WQ		WQ		WQ	
			TE			ME
19	20	21	22	23	24	25
				AQ		
	WQ		WQ		WQ	
ME	LV					
26	27	28				
	WO					
	WQ					

March 20)6					
Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1	2	3	4
			AQ			
			WQ		WQ	
5	6	7	8	9	10	11
	WQ	AQ	WQ		WQ	
	LV	TE				
12	13	14	15	16	17	18
	AQ					
	WQ	TE	WQ	ME	WQ	AQ
19	20	21	22	23	24	25
					AQ	
	WQ		WQ		WQ	
	LV					
26	27	28	29	30	31	
				AQ		
	WQ		WQ		WQ	

April 2006	Ď					
Sun	Mon	Tue	Wed	Thu	Fri	Sat
						1
2	3	4	5	6	7	8
				AQ		
	WQ	TE		WQ		WQ
0	LV	11	10	12	14	1.5
9	10	11	12	13	14	15
	WQ	TE	AQ WQ	ME		
		1L	··· <	WIL		
16	17	18	19	20	21	22
		AQ	WQ		WQ	
23	24	LV 25	26	27	28	29
23	24 AQ	23	20	27	28	29
	WQ		WQ		WQ	AQ
30						

Remarks: AQ = TSP, WQ = Freshwater and Marine water quality, TE = Terrestrial Ecology, ME = Marine Ecology, LV = Landscape & Visual,

Annex H Construction Programme for the next three months

Activity	Activity	Orig Rem	% Early	Earty Total	2005			2006			ATHE
ID	Description	Der Der	Start	Finish Flost	<u>DEC 1 JAN</u> ,28 2 ,9 (16	23 30 \$	FEB 	27 8	MAR	,27 3	APR 10
		$\sim 10^{-10} \mathrm{cm}^{-1}$									-
roject Key D			1								
Possession (of Sile				◆KSC00090			•			
KSC00095	Project Commancement	0 0	100 03-01-06A		KSC00095						•
KSC00100	Possession of Portion 1 Possession of Portion 2	0 0	100 03-01-06A 100 03-01-06A		◆KSC00100						
KSC00120	Possession of Portion 3	0 0	100 03-01-06A		♦KSC00110 ♦KSC00120						
KSC00130	Possession of Portion 4 Possession of Portion 5	0 0			◆KSC00130				-		
Completion (ע אין	Ago-10-colool		◆KSC00140	l					
KSC0D150	Completion of Section 1	0 0	0	03-10-06 0							
	Completion of Section 2	0 0	0	03-10-06 0							
	Completion of Section 3 Completion of Section 4	0 0		06-01-07 -4							
KSC00190	Completion of Section 9	01 0	0	01-08-07 0						· · · · · · · · · · · · · · · · · · ·	
Design and S					:			:			
Submission:			400	05-01-06A							
	Draft safety plan Ad hoc meeting for draft safety plan	0 0		05-01-06A	◆KSC00200	(5000210					
KSC00220	Safety plan	0, 0	0	31-01-06* 0	•,	♦KSC0022	0				
	ISO 9001:2000 certification audit Dran waste management plan	0: 0	0	27-03-06" 0 03-01-06A	◆KSC00240					♦KSC00230	
KSC00250	Finalize waste management plan	0 0	0	10-02-06* 0	+KSC00240		♦KSC00250	· · · · · · · · · · · ·		1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 -	1
KSC00260	Propose surveyor Temporary drainage plan	0:0	100	16-01-06A 09-01-06A	*K5	600260					
	Site formation plan	0:0		20-01-06A	◆KSC00270	KSC00280				1	
KSC00290	Site usage plan	0 0	100	04-01-06A	♦KSC00290						
	Unexplored ordinance clearance proposal Engineer Accommodation and equipment			04-01-06A 04-01-06A	●KSC00295 ●KSC00300						
KSC00310	Storage compartments	0 0	100	04-01-06A	•KSC00310		•				
	Orinking water facilities Toilet facilities		100	04-01-06A	◆KSC00320 ◆KSC00330						
KSC00340	Hand-wash facilities	0 0	100	04-01-06A	•KSC00330	ч. а на н	· · · · · · · · · · · · · · · · · · ·	••• · ·			
KSC00350	Showering facilities Rubbish bins	0 0		04-01-06A	♦KSC00350						
KSC00300	Contingency plan to deal with flooding	0 0	100	04-01-06A 01-02-06" 0	◆KSC00360	♦KSC003	70				
KSC00400	Propose ICE	0 0		05-01-06A	◆K\$C00400		· · ·				
Submision:	Contractor Design	امد الحور ا				<u>;</u>					
KSC00410	Design reverse osmosis (RO) desalination plant Submit and review by ICE	30 10 30 30		30-01-06 11 01-03-06 11		KSC00410		KSC00420			
KSC00430	Submit and approval by the Engineer	1 45 45	0 02-03-06	15-04-06 11				KSC00430			
KSC00435	Delivery desatination plant Design extension of existing sewage treatment	60 60 30 10		20-05-06 11 30-01-06 22		KSC00440		:	KSC00435		
KSC00450	Submit and review by ICE	90 30	0 31-01-06	01-03-06 22	an an an tha an	A3000440		KSC00450			
	Submit and approval by the Engineer	i 45 45	0 02-03-05	15-04-06 22				KSC00460			
SCOOL 20	Temporary Works Design the temporary bridge No.9 & 10	14 14	0 20-02-05*	05-03-06 48				KSC004	'n		
KSC00480	Submit and review by ICE	14 14	0 06-03-06	19-03-06 48				5004	KSC00	180	
	Submit and approval by the Engineer Dasign the temporary barging point	21 21		09-04-06 48 06-01-06A			1				KSC0049
KSC00510	Submit and review by ICE	7 0	100 06-01-05A	06-01-06A	KSC00500						
KSC00520	Submit and approval by the Engineer	14 1 14 1	93 07-01-05A	21-01-06 23		KSC00520					
KSC00522	Apply and Walt for Marine Notice Design the concrete plant	14 1	93 03-01-05A 64 28-12-05A	21-01-06 -4 25-01-08 -2		KSC00522 KSC00530					
KSC00550	Submit and approval by the Engineer	21 21	0 26-01-08	15-02-06 -2	4		KSC0055	ю:			
	Design waterproofing system Submit and approval by the Engineer	21 21 21 21 21		21-03-05 100 11-04-06 100	n an				KSC	00552	KSCO
KSC00560	Design temporary haul road	14 0	100 28-12-05A	20-01-06A		KSC00560			1		
	Submit and review by ICE Submit and approval by the Engineer	14 14 21 21	0 20-01-06A 0 04-02-06	03-02-08 1 24-02-08 1		KSC	0562	KSC00564			
	Site Clearance					:		A3600004			
KSC00565	Sile mobilization	14 0	100 03-01-06A	10-01-06A	KSC00565				:	· .	
	General site clearance	21 180	0 11-01-06A 33 28-12-05A	31-08-06 0 11-03-06 38	KSC00566				KOGOAEEE		
KSC00570	Condition survey	21 30		28-02-06 27				KSC00570	KSC00569	•	
KSC00580	Unexplored ordinance survey	60 50	17 10-01-06A	23-03-06 10						(SC00580	
KSC00590	Tree survey Tree Felling Permit	45 25 0 0		22-02-06 20 10		<u>م</u>	(SC00592	KSC00590		1 A 1 A 1	
Derging Poi	nt and Sile Haul Roed	영금 귀엽								:	
KSC00600	Construction of the barging point	20 20	0 23-01-06	17-02-06 -4			KSCO			1 e	
	Construction site haul road to GH2 (office) Construction haul road to GH3 to 8	25 25 21 21	0 14-01-06A 0 25-02-06	24-02-06 1 21-03-06 2				KSC00610			
	Teores and lieu land a gus the	<u> </u>	0 23-94-00	2	24 2 9 16	23 30 6	.43 .20	27 6		27 3	.10
			•		DECJAN	······································			MAR	<u>4/</u> 3	APR
art Date	28-12-05			KS01	2006	Sheet		2006			
nish Date	01-08-07			Early Bar Progress Bar			Date	Revisi	in	Checked	Арра
	21-01-05				China Harbour Engineering Co		28-12-05 1sl rol	ing		Tim	
ita Dale #1 Date	27-01-06 09:151			Critical Activity		mpany (Group)	1				
ns Dale M Date	27-01-06 09:15			Critical Activity	The Jockey Club Kau Sal Chau P 3 months rolling progr	ublic Golf Course		·····			

-

Activity	ð	Ode De-	N Fasta	P+-		2005	· · · · · -					·····		200	X					
10	Activity Description	Orlg Rem Dur Dur	% Early Start	Early Finish	Float Float	DEC		,	JAN				FEB			MAR				7 R
	Construction have read to GH 11 to 16	50 50	0 22-03-06	25-05-06	73	-26	2	A	,16	.23	30	6	,13	,20	27	A .13	20 00630	27 3) (10	0 17
	Construction of concrete plant & test	30 30	0 18-02-06	24-03-05		· ·										730		C00660		
Section 1 of th	te Works		مائی کار کار کی ہے۔ مواد															1000000		
Construction of	f Low Level Intake Pumping Station																			
	ion: Chill Works	1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 -			20															
	nstallation of temp, hoarding & fence	21 21	0 02-02-06	25-02-06	1 2	-					-				S100100					•
S100110	nstallation of sheet pile for PS	30 30	0 27-02-08	01-04-06	1 2	1					_				3100100			i si	00110	
	xcav. & sheet pile support	18 18	0103-04-05	27-04-06	3													\$100120		ويسبب والمتفاقية
600mm instalue					<u>`</u>]														
	nstallation of sheet pipe for 600mm intake pipe	45 45	0 03-04-06	01-06-06	2													\$100210		
	rf Gravity Drain & Rising Main					l														
	Lay Pipe & Manhole																			
S100270	nstallation of sheet pile fm OC No.4 to MH3	32 32	0 27-02-06	04-04-06	10														S100270	
S100280 E	ax pipe fm OC No.4 to MH3	25 25; 24 24	0 10-03-06 0 25-03-06	08-04-06	10												\$100290		IS10	00280
	Construction of manhole OC No.4, MH1 and MH3	36 36	0 04-04-06	22-05-06	5						· ·						3100290	S100300	<u></u>	
S100420 I	nstallation of sheet pile fm MHB to MH11	32 32	0 27-02-06	04-04-06	14	1												0,0,000	5100420	
S100430	xcav. & sheet pile support	25 25	0 10-03-06	08-04-06	14													_		0430
	ay pipe fm MH8 to MH11 Construction of manhole MH9, MH10 and MH11	24 24 36 36	0 20-03-06	20-04-06	14											S1004				
S100450	Sackfill and remove sheet pile	27 27	0 13-04-06	16-05-06	14			:	l l l l l l l l l l l l l l l l l l l								\$100	450	S1004	160
	Ne Works				~ 100	l													01004	
	of Desalination Plant	and the second second	s , ster sturnt		1999	l I												•		
	Indestillenden ander	X	1. S. C. A.	in negy di																
	xcav. of desalination plant	36 36	0 10-02-06*	23-03-06		ł							í		<u></u>		S20	0100		
	Construction of base slab for desatination plant	21 21	0 24-03-06	21-04-06	18	1											S200110			
	f Sewater Pumping Station					[• • • • •	••••												
2 manual and a second second second	ong Station: Chill Works	a e se se se se	$(x,y) \in \mathcal{Y}$		$2\sqrt{2}$	}														
S200280	nstallation of sheet pile for SWP station	24 24!	0 08-03-06	04-04-06	22	f }													S200280	
	Excavation of SWP Station	21 21	0 08-04-06	04-05-06	22									· · · · · · · · · · · · · · · · · · ·				<u>\$200</u>	3290	
	e & Discharge Pipe																			
Seawater inta]				•							•			
S200342 /	Apply and Wait for Marine Notice	14 1 21 21	95 03-01-06A 0 11-02-08	21-01-06 07-03-06	21					\$200342						·		: .		
\$200350 F	Xedging for pipe and pumping station Rockfill (quarry run)	14 14	0 08-03-06	23-03-06	21											S200350		0360		
S200370	Rockfill for inlake structural unit (filler)	10 10	0 24-03-06	04-04-06	32	1							i			· · · · ·	320	0350	\$200370	
	nstallation of intake structural upit	4 4	0 06-04-06	10-04-08	32								;							\$200380
	ay pipe 600mm conc. intake	12 12	0 11-04-06	27-04-06	32		•.•		· · · · · · · · · · · · · · · · · · ·			. -	·					· · · · · · · · · · · · · · · · · · ·	\$200390	
S200450	rge Pipe Rockfil (quarry run)		0 24-03-06	110.04.00													41-1	· · ·		
	Rockfill for intake structural unit (filter)	14 14	0 11-04-06	10-04-06	30						•		:				_	•	S200460	S200450
	Retaining Wall No.1			120 01 00	1 00													•	0200400	
	Retaining Walt No.1		9 8 9 8 9 9 9	·登谢的外 ::	7	\														
	Excavation of formation of retaining wall RW1	21 21	0 10-02-06	06-03-06	20											\$200550				
	Construct footing for retaining wall RW1	18 18	0 25-03-06	19-04-06	4												S200560			ارد بالمحمد المتحد المتحد المحمد
	Construct wall for retaining wall RW1	20 20	0 20-04-06	15-05-06	4															S200570
	Pump House No.1			and the state of the state of the state														÷		
	Lake No.1					· ·					-									
#IS200610 0	Cut & fill works to (rigation lake no.1	24 24 24	0 24-03-06	25-04-06	33						-			•		1	\$200610			
		· · · · · · · · · · · · · · · · · · ·	a tana ara ara ara ara ara ara ara ara ara	こので見てい	(優約賞)												1	•		
Existing Maint	enace Building		and the second states a second states of the second	 An Article Statistics and Statistics 				:		· ·				:			:			
Maintenance	Building: Structure Works					1		1												
	Removal of vegetation and ponding water	7 7	0.01-02-06*	08-02-06	2	1		1		1			300105							
S300120	Reclamation of Hard Standing area Const. wash m/changing m elc. on new ext. area	25 25 30 30	0 10-02-06	10-03-06		1	1				1	i.				S300120				
	Building services works for wash/changing m	18 18	0 11-04-06	03-05-06	1	1				1	1.1	1							S300130	
Construction	Retaining Well No.2																	···		
S300200	Excavation of retaining wall RW2	12 12	0 11-03-06	24-03-06	1	Į	;			·	:						53	00200		
S300210	Construction of retaining RW2	30 30 30	0 25-03-06	04-05-06	1	J				<u> </u>	,						S300210			
	in World,在中国主义和中国主义的。	(1)117-117231	記名時間開始	TANK REAL	3.C (*)		:											. 1		
Existing Admi		to be the second to a second second					•													
Admin, Build	ng: Structure Works					:					-									
	nstall external/internal hoarding		0 01-02-06*		0						· · •		s	400110		:		. 1		
S400120	Excavation and testing to structural foundation	21 21 70 70	0 17-02-06	13-03-06		ł .							-			S40012 S4001	0	<u>.</u>		
\$400290	Structural works to Area 4	70 70	0 25-03-06	22-06-06		1										34007	30 S400290			
Section 9 of t	he Works	等性的最高级的		2010	1993	;										:				
	of Golf Course Hole No.1											1		:						
	Fill Works	南口的。 <u>图代部</u> 的	N 8190	的研究的行	1999	1					1									
S50258D	arth/slope construction works (cut)	204 204	0 22-03-06	27-11-06	53	1										S5	02580			
\$502585	Earth/slope construction works (fill) fm GH1	204 204	0 22-03-06	27-11-06	53	·											02585			
1S502586	Earth/slope construction works(fil) im GH2 Earth/slope construction works (fil) im GH8	88 88	0 07-02-06	03-07-06						1	. \$5	02588								
\$502588	Earth/slope construction works (kii) m GH8	254" 254"	0 22-03-06	27-01-07	165	· ·						1		•		S502587	02588			
[·					<u> </u>	····								
ł									.16	23				_20	27	\$ 13	20	.27 .3		i 47
					1	DEC 2005			JAN				FER	200	<u> </u>	MAR			A	PR
															-					

Activity	Activity	Orig Rem % Early Early T				Total	2005		2005														
in the second se	Description		Dor	Start	Finish	Floet	DEC			JAN				FEB				MA	R			APR	
iv.			Dur	SHALL	PERMI	PROBL	,26	.2	.9	.16	_ 23	,30	,5	,13	20	.27	ß	.13	,20	27	3	.10	17
	of Golf Course Hole No.2																						,
GH 02: Cut 8			4.5		4.5]				1												•
	Earth/slope construction works (cut)		118	0 07-02-06*	03-07-06	9	1						S502710							_		-	
8502715	Earth/slope construction works (fill)	118	118*	0 07-02-05	03-07-06	9	1						\$502719										-
Constituction	of Galf Course Hale No.8																						'
OH ON: CUR	Fill Works			a																			*
S502220	Earth/slope construction works (cut)	ae la	88	0 14-03-06	03-07-06	165											5	502220			·		
8502225	Earth/slope construction works (fill)	88	88	0 14-03-06	03-07-06	165	1										5	502225					
	of Galf Course Hole No.9								-														
GH OR Cut 8	Fill Works																						
S502350	Eann/sicpe construction works (cut)	254	254	0 22-03-06	27-01-07	2	í											:	\$502350 m				
S502355	Earth/slope construction works (fill)	254	254	0 22-03-06	27-01-07	2	j												S502355				
Construction	of Golf Course Hole No. 17																						
GH 17: Cut 1	Fill Works					1.1																	
	Earth/slope construction works (cul)	229	229	0 22-03-06	28-12-06	88	1 :				· ·								5503320				
\$503325	Earth/slope construction works (fill) fm GH17		229	0 22-03-06	28-12-06	88			1		I				:				S503325				
\$503326	Earth/slope construction works (fill) fm GH9	254	254	0 22-03-06	27-01-07	2	l				I							:	\$503326				_



DEC

.16 JAN .

13

FEB

30

13 MAR

. 20

.17

.10 APR

FIGURES




Figure 1.2 Project Organisation and Lines of Communication

