The Hong Kong Jockey Club

Main Arena of the 2008 Olympic Equestrian Event

Quarterly EM&A Summary Report – November 2007 to January 2008

**FINAL** 

The Hong Kong Jockey Club

Main Arena of the 2008 Olympic Equestrian Event

Quarterly EM&A Summary Report – November 2007 to January 2008

February 2008

This report takes into account the particular instructions and requirements of our client. It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party

Ove Arup & Partners Hong Kong Ltd

Level 5, Festival Walk, 80 Tat Chee Avenue, Kowloon Tong, Kowloon, Hong Kong Tel +852 2528 3031 Fax +852 2268 3950 www.arup.com

Job number 24469



# INDEPENDENT ENVIRONMENTAL CHECKER CHECK CERTIFICATE

# Independent Environmental Checker for Main Arena of the 2008 Olympic Equestrian Event <u>Quarterly EM&A Summary Report – November 2007 to January 2008 (Draft)</u>

We confirm having used reasonable skill and care in the preparation of the Quarterly EM&A Report and we certify that we can verify the report.

Signed:

يد

5/3/08

Independent Environmental Checker H. J. Cochrane Director and IEC

Date:

# ARUP

## **Document Verification**

Page 1 of 1

Job title

Main Arena of the 2008 Olympic Equestrian Event

Job number

24469

Document title

Quarterly EM&A Summary Report - November 2007 to January 2008 File reference

Document ref

Revision	Date	Filename	06-Nov-Jan08.doc		
Final	06/03/08	Description	Final		
			Prepared by	Checked by	Approved by
		Name	Fanny Wong	Sam Tsoi	Sam Tsoi
		Signature	Ann	£	Ω
		Filename	00		
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename		1	
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			

Issue Document Verification with Document

 $\checkmark$ 

# Contents

Execut	ive Sumr	nary	Page i
1	Introduc	tion	1
	1.1	Project Background	1
	1.2	Project Organisation	2
	1.3	Scope of Impact EM&A	2
	1.4	Purpose of the Report	2
2	Scope o	f Construction Works	2
	2.1	Construction Programme	2
	2.2	Construction Activities of the Reporting Period	3
3	Summar	y of EM&A Requirements	3
	3.1	Construction Noise	3
	3.2	Landscape and Visual	4
	3.3	Performance Limits and Event-Action Plans	4
	3.4	Site Inspection and Environmental Complaint Handling	5
	3.5	Environmental Mitigation Measures	7
4	Noise M	onitoring	7
	4.1	Weather Conditions and Other Factors	7
	4.2	Summary of Results	7
5	Landsca	pe and Visual Monitoring and Audit	8
6		y Summary of Waste Disposal, Environmental Complaints, Environmental L -compliance Records	icenses_ 9
	6.1	Waste Disposal	9
	6.2	Complaint Record	9
	6.3	Summary of Exceedance	9
	6.4	Notification of Summons and Successful Prosecution	9
	6.5	Environmental Licenses	9
	6.6	Contacts and Hotline	9
7	Commer	nts, Recommendations and Conclusion	10
	7.1	Comments and Recommendations	10
	7.2	Conclusion	11

# **Appendices**

Appendix A

**Construction Programme** 

Appendix B

Environmental Mitigation Implementation Schedule

Appendix C

Log records and details of environmental complaints

# **Executive Summary**

This is the sixth quarterly environmental monitoring and audit (EM&A) report presenting the progress of environmental monitoring and audit works for the period between November 2007 and January 2008, including noise monitoring and landscape and visual audit. Noise was measured in terms of  $L_{eq(30min)}$  with  $L_{10}$  and  $L_{90}$  measurements for reference. Environmental audit works included the weekly environmental audit and the bi-weekly landscape & visual monitoring and audit.

Pre-Test Event construction was completed in mid-July 2007. Post-Test Event construction was commenced on 10 December 2007. The Contractor for the Post-Test Event construction is Paul Y Engineering.

Noise measurements were conducted at three locations during the reporting period. The highest noise level of 66.6dB(A) was recorded at the roof of Racecourse Villa (NM2) on 2 November 2007 while the lowest noise level of 56.1dB(A) was recorded at the podium outside Block 1 of Ravana Garden (NM3) on 2 November 2007.

There was no exceedance of noise A/L Level recorded during the reporting period.

A total of 6 landscape and visual monitoring and audits had been carried out in the reporting period by a Registered Landscape Architect (RLA). The RLA had the following observations:

- The construction of main arena and stables had already been completed. Visual impacts were greatly mitigated as the stable walls and all of the planting works in arena and stables had already been completed. With further growth of vegetation, the impact would be further reduced. The spectator forecourt and the riverside walkway were under construction in January 2008. Most transplanted and retained trees were generally in fair condition but some of the retained trees and transplanted trees were dead.
- The Contractors were reminded to keep on regular watering to ensure the healthy establishment of planted vegetation and replace all dead planted trees and shrubs.

No Construction and Demolition (C&D) waste was disposed of during the reporting period. A total of 6387 tonnes of C&D material (public fill) were disposed of at Public Filling Area during the reporting period. No chemical waste was disposed of during the reporting period.

No environmental complaint was received during the reporting period.

No exceedance of noise monitoring action/limit levels was recorded during the reporting period.

One summons in court was attended on 11 and 12 December 2007 by the Pre-Test event Contractor and was found not guilty.

One new Construction Noise Permit was granted on 13 December 2007 to the Post-Test Event construction work.

Odour Patrol Report for Test Event was submitted to EPD in November 2007.

# 1 Introduction

#### 1.1 Project Background

Having considered the advantage of established international equine import and export protocols as well as the supporting facilities already in place, the International Olympic Committee (IOC) has accepted the Beijing Organising Committee for the Games of the 29<sup>th</sup> Olympiad (BOCOG)'s proposal of staging the 2008 Olympic and Paralympic Equestrian Events in Hong Kong.

Given the very tight schedule of the project, Hong Kong Sports Institute (HKSI) in Shatin will be temporarily converted into the core competition venues for the Olympic Equestrian Event. Facilities to be provided on the core venues include:


- Main Competition Arena for 20,000 spectators
- Stable Complex
- Training Arenas
- Logistic Compound
- Spectator Entry & Broadcast Compound
- Food & Merchandise

The venues will be in operation for approximately one month during the Olympic event, with the competition expected to last from between 10 to 14 days. 14 days after the Olympic Events, the Paralympic competition will be staged, which will last for a few days.

One year before the 2008 Olympic Event, the site will be occupied for the Test Event, which is used by all divisions of the Olympic Organising Committee to test their organisational capabilities for the Games and Event Management to trail the equine facilities and the footing (riding surface) of the Main Arena, Stables and Training Facilities. These mock up events are known as the 'Test Event Mode', and limited public access will be given.

Figure 1-1 shows the site location plan of the project.

#### Figure 1-1: Location plan of the project



The implementation of the Project is scheduled from July 2006 to December 2008. Table 1-1 gives the tentative project timetable and phasing.

Table 1-1: Timetable and phasing for the Project

Task	Start	Finish
Pre- Test Event Construction	July 2006	June 2007
Test Event	August 2007 (2 weeks)	
Post Test Event Construction	December 2007	June 2008
Olympic Event	August 2008 (2 weeks)	
Paralympic Event	September 2008 (1 week)	
Reinstatement of HKSI	October 2008	December 2008

The Main Arena of the 2008 Olympic Equestrian Event is classified as a Designated Project (DP) under item O7, Part 1, Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) – an outdoor sporting facility with a capacity to accommodate more than 10,000 persons.

In accordance with the requirements of Section 5(1) of the EIAO, a project profile (No. PP-266/2005) was submitted to Environmental Protection Department (EPD) for the application of an EIA Study Brief on 17 October 2005. Pursuant to Section 5(7)(a) of the EIAO, EPD issued to The Hong Kong Jockey Club (HKJC) a study brief (ref: EIA Study Brief No: ESB-136/2005 dated 7 November 2005) to carry out an EIA study.

The EIA Report for the Project (EIA-118/2005) was approved and an Environmental Permit (EP) (EP-236/2006) granted by EPD on 24 and 25 March 2006 respectively.

#### **1.2 Project Organisation**

The Project Proponent is the Hong Kong Jockey Club (HKJC); the Engineer's Representative (ER) is Ove Arup & Partners Hong Kong Ltd (Arup); the Contractor for pretest event is China State Construction Engrg (HK) Ltd and the Contractor for post-test event is Paul Y Engineering; the Independent Environmental Checker (IEC) is Meinhardt Infrastructure and Environment Ltd; the Environmental Team (ET) is Arup.

#### 1.3 Scope of Impact EM&A

The impact environmental monitoring and audit for the Project included noise monitoring, landscape and visual audit, and environmental site audit.

#### **1.4 Purpose of the Report**

The purpose of this quarterly EM&A summary report is to provide information on monitoring methodology, monitoring results, environmental permit status, recommendations and conclusions of the EM&A of the project.

This is the sixth quarterly EM&A summary report prepared by Arup for the submission to the HKJC summarising the implementation of the EM&A programme from 1 November 2007 to 31 January 2008.

# **2** Scope of Construction Works

#### 2.1 Construction Programme

The construction works commenced on 15 August 2006. Pre-Test Event construction works was completed in mid-July 2007. Post-Test Event construction works started on 10 December 2007. **Appendix A** shows the latest construction programme provided by the Post-Test event Contractor.

#### 2.2 Construction Activities of the Reporting Period

Construction activities in the reporting period include:

- Excavation work
- Concreting work
- Ground formation
- Asphalt pavement
- Construction of concrete footing and toe wall
- Drainpipe laying

# **3 Summary of EM&A Requirements**

#### 3.1 Construction Noise

#### 3.1.1 Monitoring Parameters

Construction noise is measured in terms of A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ).  $L_{10}$  and  $L_{90}$  were also recorded as supplementary reference information for data auditing.

#### 3.1.2 Monitoring Frequency

Noise monitoring was performed on a weekly basis in accordance with the EM&A Manual. The monitoring time periods, parameters and frequency are summarised in Table 3-1.

Table 3-1: Construction noise monitoring parameters and frequency

Time Period (when construction activity is found)	Parameters	Monitoring Frequency	No. of Measurements for Each Monitoring
Between 0700-1900 hours on normal weekdays	Leq(30 min)		1
Between 1900-2300 hours on normal weekdays		Once per	
Between 2300-0700 hours of next day	L <sub>eq(5 min)</sub> *	week	3 (consecutive)
Between 0700-1900 hours on holidays			


The L<sub>eq(5 min)</sub> will only be measured if construction activities are conducted in holidays and between the period of 1900 and 0700 hours during normal weekdays.

#### 3.1.3 Monitoring Locations

A total of three locations were specified for the noise monitoring as shown in Table 3-2 and Figure 3-1. Measurements are conducted at a position 1.2m above ground and kept away from reflective surface.

Table 3-2: Construction noise monitoring locations

Monitoring Station ID	Location	Monitoring Point
NM1	Chung Cheung Court, HKJC Staff Quarters	On the roof, 1 meter from façade, facing the main works area
NM2	Racecourse Villa	On the roof, 1meter from façade, facing the main works area
NM3	Ravana Garden	On the podium outside Block 1, 1 meter from façade, facing the main works area.



#### Figure 3-1: Noise Monitoring Location

#### 3.2 Landscape and Visual

#### 3.2.1 Audit Parameters

All landscape and visual mitigation measures implemented by both the Contractor Team (CT) and the Landscape Contractor during the construction phase and the first year of the operational phase will be audited by a landscape auditor, to ensure compliance with the intended aims of the mitigation measures.

#### 3.2.2 Audit Frequency

The landscape and visual monitoring and audit will be undertaken once every two weeks throughout the construction, operation and reinstatement phases.

#### 3.2.3 Audit Location

The landscape and visual monitoring and audit will be conducted throughout the entire site area.

#### 3.3 Performance Limits and Event-Action Plans

The monitoring results will be checked against appropriate standards and requirements. A two-tier system performance limits have been established in the Project specific EM&A Manual. The "Action Level" and the "Limit Level" (A/L) are established according to the EPD requirements. The ET, ER, IEC, and CT will take corresponding action in accordance with the Event-Action Plans if the monitoring results exceed the performance limits.

#### 3.3.1 Construction Noise

The A/L Levels for construction noise have been established in accordance with TM-EIAO as summarised in Table 3-3.

Table 3-3: Action and Limit Levels for construction noise

Time Period	Action Level	Limit Level
0700 – 1900 hours on any day not being a Sunday or public holiday	When one documented complaint is received	75 dB(A)

The action required to be taken by different parties in the case of occurrence of exceedance of A/L Levels are summarised in the Event and Action Plan in Table 3-4.

<b>F</b>		Action		
Event	ET Leader	IEC	ER	Contractor
Action Level	<ol> <li>Notify IEC, ER and the Contractor within 24 hours of identification of the exceedance.</li> <li>Carry out investigation.</li> <li>Report the results of investigation to IEC, ER and the Contractor.</li> <li>Discuss with the Contractor and formulate remedial measures.</li> <li>Increase monitoring frequency to check mitigation measures.</li> </ol>	<ol> <li>Review with analysed results submitted by ET.</li> <li>Review the proposed remedial measures by the Contractor and advise ER accordingly.</li> <li>Supervise the implementatio n of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Submit noise mitigation proposals to ER and IEC.</li> <li>Implement noise mitigation proposals.</li> </ol>
Limit Level	<ol> <li>Identify the source.</li> <li>Notify IEC, ER, EPD and the Contractor within 24 hours of identification of the exceedance.</li> <li>Repeat measurement to confirm findings.</li> <li>Increase monitoring frequency.</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>Inform IEC, ER, and EPD the causes &amp; actions taken for the exceedances.</li> <li>Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> <li>If exceedance stops, cease additional monitoring</li> <li>Report the results of investigation to the IEC, EPD and ER.</li> </ol>	<ol> <li>Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions.</li> <li>Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly.</li> <li>Supervise the implementatio n of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial actions to IEC and ER within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Resubmit proposals if problem still not under control.</li> <li>Stop the relevant activity of works as determined by the ER until the exceedance is abated.</li> </ol>

Table 3-4: Event and Action Plan for construction noise exceedance

#### 3.4 Site Inspection and Environmental Complaint Handling

#### 3.4.1 Site Inspection

Site inspections provide a direct means to trigger and enforce the specified environmental protection and pollution control measures. They shall be undertaken routinely to inspect the construction activities to ensure appropriate environmental protection and pollution control/ mitigation measures are properly implemented. With well-defined pollution control and mitigation specifications and a well-established site inspection, deficiency and action reporting system, site inspection is one of the most effective tools to enforce the environmental protection requirements on the construction site.

The ET Leader shall be responsible for formulating the environmental site inspection, deficiency and action reporting system, and carrying out the site inspection works. He shall

submit a proposal on site inspection, deficiency and action reporting procedures within 21 days prior to construction commencement to the Contractor for approval by the ER and IEC.

Regular site inspections shall be carried out at least once per week. The areas of inspection shall not be limited to the environmental conditions, pollution control and mitigation measures within the site. It should also review the environmental condition outside the site area which is likely to be affected, directly or indirectly, by the site activities. The ET Leader shall make reference to the following information in conducting the inspection:

- the EIA recommendations on environmental protection and pollution control mitigation measures;
- works progress and programme;
- individual works methodology (which shall include proposal on associated pollution control measures);
- Contract Specifications on environmental protection;
- relevant environmental protection and pollution control laws; and
- previous site inspection results.

The Contractor shall update ET Leader with all relevant information of the construction Contract for him to carry out the site inspections. The inspection results and its associated recommendations on improvements to the environmental protection and pollution control works shall be submitted to ER, IEC and the Contractor within 1 working day for reference and for taking immediate actions. The Contractor shall follow the procedures and time-frame as stipulated in the environmental site inspection, deficiency and action reporting system formulated by the ET Leader to report on any remedial measures subsequent to the site inspections.

Ad hoc site inspections shall also be carried out if significant environmental problems are identified. Inspections may also be required subsequent to receipt of an environmental complaint, or as part of the investigation work, as specified in the Action Plan for environmental monitoring and audit.

#### 3.4.2 Environmental Complaints

Complaints shall be referred to the ET Leader for carrying out complaint investigation. The ET Leader shall undertake the following procedures upon receipt of the complaints:

- log complaint and date of receipt onto the complaint database;
- investigate the complaint to determine its validity, and to assess whether the source of the problem is due to works activities;
- identify mitigation measures if a complaint is valid and due to works;
- advise the Contractor accordingly if mitigation measures are required;
- review the Contractor's response on the identified mitigation measures and the updated situation;
- submit interim report to ER on status of the complaint investigation and follow-up action within the time frame assigned by the ER;
- undertake additional monitoring and audit to verify the situation if necessary, and review that any valid reason for complaint does not recur;
- report the investigation results and the subsequent actions to the source of complaint for responding to complainant (If the source of complaint is EPD, the results should be reported within the time frame assigned by EPD); and
- record the complaint, investigation, the subsequent actions and the results in the monthly EM&A reports.

The Contractor and the ER shall also be notified of the nature of complaints. An investigation shall be initiated to determine the validity of the complaint and to identify the source of the problem. As necessary, the ER shall undertake the following steps:

- Investigate and identify the source of the problem;
- Liaise with the ET and IEC to identify remedial measures;
- Require the Contractor to take action to mitigate the situation;
- Repeat monitoring to check compliance with Action and Limit level; and
- Repeat review procedures to identify further possible areas of improvement if monitoring results show exceedances.

The outcome of the investigation and the action taken shall be documented on the complaints proforma. Where possible, a formal response to each complaint received shall be prepared, within a maximum of seven days, so as to notify the concerned person(s) that action has been taken.

All enquires which trigger this process shall be reported in the monthly EM&A reports which shall include results of inspections undertaken by site staff, and details of the measures taken, and additional monitoring results. It should be noted that the receipt of complaints or enquiries will not, in itself be sufficient reason to introduce additional mitigation measures. They will however initiate the Event/Action Plan and these procedures may lead to the introduction of mitigation measures if they are considered necessary. In all cases the complainant shall be notified of the findings of the Event/Action Plan and audit procedures put in place to ensure that the problem does not recur.

During the complaint investigation work, the Contractor and ER shall cooperate with the ET Leader in providing all the necessary information and assistance for completion of the investigation. If mitigation measures are identified in the investigation, the Contractor shall promptly carry out the mitigation. The ER shall ensure that the measures have been carried out by the Contractor.

The Contractor should provide a manned hotline (tape recording is not acceptable) to serve as the community liaison channel to complaints, comments, suggestions or requests for information during the construction and reinstatement of the Project, so that action can be immediately taken to reduce the environmental nuisance in response to complaints raised by nearby residents or relayed from other Government Department.

#### 3.5 Environmental Mitigation Measures

Environmental mitigation measures as recommended in the EIA report were stipulated in the EM&A Manual for the Contractor to adopt. A list of mitigation measures and their implementation status during the reporting period are given in **Appendix B**.

# 4 Noise Monitoring

#### 4.1 Weather Conditions and Other Factors

No adverse weather conditions, in particular adverse wind speed & wind direction and fog & rain that may significantly affect or invalidate the collected noise monitoring data, were recorded during the reporting period.


Neither unusual operation of the construction site nor abnormal noise source was observed during the reporting period.


#### 4.2 Summary of Results

A total of 14 sets of daytime (0700 – 1900 hours) noise monitoring was conducted during the reporting period.

The highest noise level of 66.6dB(A) was recorded at the roof of Racecourse Villa (NM2) on 2 November 2007 while the lowest noise level of 56.1dB(A) was recorded at the podium outside Block 1 of Ravana Garden (NM3) on 2 November 2007. There was no exceedance of noise A/L Levels recorded during the reporting period.

Graphical presentation of the noise levels at each monitoring location is illustrated in Figure 4-1.





# **5 Landscape and Visual Monitoring and Audit**

A total of 6 landscape and visual monitoring and audits had been carried out in the reporting period by a Registered Landscape Architect (RLA). The RLA had the following observations:

- The construction of main arena and stables had been completed during the reporting period. Visual impacts were greatly mitigated as the stable walls and all of the planting works in arena and stables had been completed. With further growth of vegetation, the impact would be further reduced. The spectator forecourt and the riverside walkway were under construction in January 2008. Most transplanted and retained trees were generally in fair condition but some of the retained trees and transplanted trees were dead
- The Contractors were reminded to keep on regular watering to ensure the healthy establishment of planted vegetation and replace all dead planted trees and shrubs.

# 6 Quarterly Summary of Waste Disposal, Environmental Complaints, Environmental Licenses and Non-compliance Records

#### 6.1 Waste Disposal

Disposal of waste material during the reporting period generally complied with the corresponding waste disposal requirements. The waste disposal quantity during the reporting period is summarised in Table 6-1.

	f waste or aterial	Disposal at	No. of loads or quantities
C&D waste		SENT Landfill	0 tonne
C&D materi	al	Public Filling Area in TKO 137	6387 tonnes
Chemical waste	Spent lube oil	Collected by licensed collector	0 L

 Table 6-1:
 Waste disposal quantity between November 2007 and January 2008

#### 6.2 Complaint Record

No environmental complaint was received during the reporting period.

A log record on the environmental complaint is given in Appendix C.

#### 6.3 Summary of Exceedance

There were no exceedances for noise monitoring during the reporting period.

#### 6.4 Notification of Summons and Successful Prosecution

The Pre-Test event Contractor was summoned in court on 11 and 12 December 2007 for second hearing in relation to the Inspection Report issued by EPD on 18 April 2007. Dust emission was found from construction site and construction works was not carried out in accordance with the requirements of Air Pollution Control (Construction Dust) Regulation for the control of dust emission. The Contractor was judged not guilty on 27 December 2007.

#### 6.5 Environmental Licenses

One new Construction Noise Permit (CNP) was granted on 13 December 2007 to the Post-Test Event construction. A summary of the valid environmental licenses is given in Table 6-2.

Type of Licence	Reference No.	Valid from	Valid to	Remarks
Environmental Permit	EP-236/2006	25 March 2006		-
Construction Noise Permit	GW-RN0554-07	28 Dec 2007	27 Jun 2008	-

#### 6.6 Contacts and Hotline

Pre-Test Event Contractor: China State Construction Engrg (HK) Ltd

Contact Person: Michael Tsang

Contact Number: 9277 4956

Post-Test Event Contractor: Paul Y Engineering

Contact Person: Cheung Wai Yin

Contact Number: 6208 5098

# 7 Comments, Recommendations and Conclusion

#### 7.1 Comments and Recommendations

Pre-Test event construction activities have all been completed in mid-July 2007 in accordance with the EIA Report and EP requirements. Post-Test event construction activities commenced on 10 December 2007 in accordance with the EIA Report and EP requirements. Mitigation measures being implemented on site were effective in general. The environmental performance of the Post-Test Event Contractor during the reporting period was in general satisfactory. According to the environmental site inspections performed during the reporting period, the following observations and recommendations were provided:

- Sedimentation tanks were not provided for permanent drainage channels for groundwater collection. Contractor was reminded on the use of sedimentation tanks;
- Manholes near site entrance were found uncovered. Contractor was reminded to provide covers to the manholes;
- Previous wheel washing facility had been dug and moved to an area that was passed the sedimentation tank. Therefore wastewater was discharging directly into public drain without interception. Contractor was reminded to move facility to a suitable location so wastewater was settled by sedimentation tank;
- Sedimentation tank had been removed due to paving of access road in January 2008. The Contractor pumped wastewater from U drainage with motorised pump to prevent unwanted discharge. Contractor was advised to continue pumping or replace sedimentation to new location. Drainage channels were blocked to avoid accidental discharge of wastewater;
- Haul roads were not watered regularly. Contractor was reminded to water the roads regularly to avoid dust generation;
- Excavated earth was not covered. Contractor was reminded to cover up the exposed earth;
- Some dump trunks failed to stop at wheel-washing facility. Contractor was reminded to ensure the procedures were followed;
- Water spraying was carried out in proximities to dust generating areas;
- Completed earthworks were not sealed and hydroseeded and planted as soon as practicable. Contractor advised that there was no such requirement;
- One excavator was seen leaking oil from underneath. Contractor was reminded to repair or replace the excavator to stop leaking;
- Drip tray was seen with substantial amount of water and unplugged;
- All dead planted trees or shrubs should be removed; and
- Regular watering should be kept on to ensure the healthy establishment of planted vegetation.

The monitoring work in the past reporting period of the project is proving effective and the monitoring data confirmed that the works complied with the corresponding environmental standards.

The environmental monitoring methodologies and procedures were regularly reviewed by the ET. No modification to the existing EM&A programme was recommended.

### 7.2 Conclusion

Construction phase impact monitoring and audit was conducted in the reporting period. Monitoring and audit programme included construction noise monitoring, landscape and visual monitoring and audit, and weekly site inspection.

Daytime noise levels were monitored at 3 monitoring locations during the reporting period. No exceedance of Limit Level was recorded.

Weekly site inspections were conducted in the reporting period. Some mitigation measures were still being set up. Remedial measures were advised for those deficiencies observed for the Contractor to follow up.

One Construction Noise Permits were obtained on 13 December 2007 to the Post-Test Event construction.

No environmental complaint was received during the reporting period.

One summon in court was attended on 11 and 12 December 2007 by the Pre-Test event Contractor and found not guilty.

Appendix A Construction Programme

	Sel family         Manual (1973)         Manual (197	1         Question         1         Number frame fr	Quant Prime ran Georement         Case
		International         Internat	
	International matrix products         International matrix products <thinternational matrix="" products<="" th=""> <thinte< td=""><td></td><td></td></thinte<></thinternational>		
	Instruction		Image: constraint constraint         Constraint constraint         Constraint constraint         Constraint
			Construction         Construction<
			Marcel constraint         State         Any constraint         C
			Markate state state         State         Name         Name<
			Unclusion lateral production         Galary Transmission         Galary Transmission         Contrast and transmission         Contrast an
		Construction         Construction<	Image: method block
			Image         Image <th< td=""></th<>
	Margane         Bange         Margane         Bange         Margane         Bange         Margane         Marg		Operation         Operation <t< td=""></t<>
New of the state         State         Attended         State         Attended         State         Attended         State         Attended         State         Attended         State         Attended         Atten			New
	Image:		Image         Image <th< td=""></th<>
		American best of change         American best	
	advector	Amount with the concernent level of line (18)         State (18)	
Automation         Base of a 14 Yould         Base of a 14 Yo	Automatication         Automat	Marcanon other reference         Electron of construction         Electron of construction         Electron of construction         Electron of construction           Marcanon of construction         1 construction         1 construction         1 construction         1 construction         1 construction           Marcanon of construction         1 construction         1 construction         1 construction         1 construction         1 construction           Marcanon of construction         1 construction         1 construction         1 construction         1 construction         1 construction           Marcanon of construction         1	
	Monter         Constrained         Constrained <thconstrained< th=""> <thconstrained< th=""> <thc< td=""><td>Material         Constrained         Constrained</td><td>Motion of Large Lar</td></thc<></thconstrained<></thconstrained<>	Material         Constrained	Motion of Large Lar
Microsoft of class in the class in	Minimum of characterized         Total         Minimum of characterized         Minimo of characterized         Minimo of chara	Minotocione         Construction         Construction         Construction         Construction           Minotocione         Construction         Construction         Construction         Construction         Construction           Minotocione         Construction         Construction         Construction         Construction         Construction         Construction           Minotocione         Construction	Memoreacie (Districtions)         7 design termination         7 design termination         7 design termination         4 design termination           Memoreacie (Districtions)         2 des         New (17/10)         Series (27/10)         Hand (17/10)         Series (27/10)         Hand (17/10)           Memoreacie (Districtions)         2 des         New (17/10)         Series (27/10)         Hand (17/10)         Series (27/10)         Hand (17/10)           Memoreacie (Districtions)         2 des         New (17/10)         New (17/10)         New (17/10)         Hand (17/10)         Hand (17/10)           Memoreacie (Districtions)         2 des         New (17/10)         New (17/10)         New (17/10)         Hand (17/10)
Million         Million <t< td=""><td>Memore relation         Gate law 7000         Harrison           Memore relation         3 state         4 state reconstruction           Memore relation         3 state         4 state relation           Memore relation         4 state relation         4 state relation           Memore relation         3 state         4 state relation           Memore relation         3 state         4 state relation</td><td>Merinde final big         All         Merinde final big         All         All</td><td>Weinsch Einstein         Gasse funden         Gasse fun</td></t<>	Memore relation         Gate law 7000         Harrison           Memore relation         3 state         4 state reconstruction           Memore relation         3 state         4 state relation           Memore relation         4 state relation         4 state relation           Memore relation         3 state         4 state relation           Memore relation         3 state         4 state relation	Merinde final big         All         Merinde final big         All	Weinsch Einstein         Gasse funden         Gasse fun
Revention (label)         3-3-10         15-700	Mendeno function         2 den         max 3010	Reserver of lead of operation         2	Revention of logical         3 days         Number of logical         3 days         Number of logical         4 data           Revention of logical         3 days         Number of logical         3 days         Number of logical         4 days         1 days
Memorane Torre Torre Torre         Same         Sa Stration         Contraction         Same         Same <td>Machine         Same         Same</td> <td>Reference     Starting     Star</td> <td>Release to the merity devices the merity of the m</td>	Machine         Same	Reference     Starting     Star	Release to the merity devices the merity of the m
Main forming forming forming forming forming         Same proving         Same provin	Withington         Withington         Sign         Thy 1000         Withington         Sign         Thy 1000         Sign	Market Land         Jack         Number Land         Jack         Number Land         Jack         Number Land         Addition	March (Saling) Mare (Gal)         S day         Nu NU (Saling)         Bank (Mark)         Caling         Bank (Mark)         Caling         Bank (Mark)         Caling
Rest Marking         Free Mark         Free	Image:	Image:	
Immunication         Temponication         Temponica	Immune     Tempore     Tempore     Tempore     Tempore     Tempore       Exercision of University       Exercision of University     Exercision of University     Exercision of University     Exercision of University     Exercision of University     Exercision of University       Exercision of University     Exercision of University     Exercision of University     Exercision of University     Exercision of University     Exercision of University       Exercision of University     Exercision of University     Exercision of University     Exercision of University     Exercision of University     Exercision of University       Exercision of University     Exercision of University     Exercision of University     Exercision of University     Exercision of University       Exercision of University     Exercision of University     Exercision of University     Exercision of University     Exercision of University       Exercision of University     Exercision of University     Exercision of University     Exercision of University     Exercision of University       Exercision of University     Exercision of University     Exercision of University     Exercision of University     Exercision of University       Exercision of University     Exercision of University     Exercision of University     Exercision of Univers	Immediati         Immediati         Yang         Kantanasi Kantana Kantanasi Kantanasi Kantana Kantanasi Kantanasi K	Immediati         Table
Consistence Linet     1     1     1     1     1     1     1     1     1       Consistence Linet     1<	Exercision (b) Marcel (1erti Construction (b) (C) (C)     Exercision (b) (C) (C)     Exercision (C) (C) (C)     Exercision (C) (C) (C)       Construction (C) (C)     1 (C) (C)       Construction (C) (C)     1 (C) (C)       Exercision (C) (C)     1 (C) (C)       Exercision (C) (C)     1 (C) (C)       Exercision (C) (C)     1 (C) (C)       Exercision (C) (C)     1 (C) (C)       Exercision (C) (C)     1 (C) (C)       Exercision (C) (C)     1 (C) (C)       Exercision (C) (C)     1 (C) (C)       Exercision (C) (C) (C)     1 (C) (C)       Exercision (C) (C) (C)     1 (C)       Exercision (C) (C) (C)     1 (C)	Elementer (heter     I     Elementer (heter     Elem	Elementerio la fectora (contraction)         Elementerio la fectora (contraction)         Elementerio de fectora (c
Constration of UL2-state         UL2-state<	Operation of UC handles         Id	Construction of UC-handled     Id     Id <td>Commention of UC-Transmit         Table of the first of the firs</td>	Commention of UC-Transmit         Table of the first of the firs
Construction of kich     Construction of kich     Construction of kich     Construction of kich       Start Offen Pisson     2 day     France     2 day     France     2 day     France       Start Offen Pisson     2 day     France     2 day     France     Expension     Expension       Start Offen Pisson     2 day     France     2 day     France     Expension     Expension       Construction of Construction     1 day     1 day     1 day     Expension     Expension     Expension       Construction of Construction     1 day     1 day     1 day     Expension     Expension     Expension       Construction of Construction     1 day     1 day     1 day     Expension     Expension     Expension       Construction of Construction     1 day     1 day     1 day     1 day     Expension     Expension       Construction of Construction     1 day     1 day     1 day     1 day     1 day       Construction of Construction     1 day     1 day     1 day     1 day     1 day       Construction of Construction     1 day     1 day     1 day     1 day       Construction of Construction     1 day     1 day     1 day     1 day       Construction     1 day     1 day     1 day	Controllion of (cfc)     Controllion of (cfc) <td>Control (c)     Control (c)     Cont</td> <td>Controntion of Math         Control of Math         Control of Math         Math Math         Math Math         Math</td>	Control (c)     Cont	Controntion of Math         Control of Math         Control of Math         Math Math         Math Math         Math
	Insure days fielded     3 days     4 market of the lister     3 days     4 market of the lister       Description     3 days     1 days     1 days     1 days     1 days       Description     3 days     1 days     1 days     1 days     1 days       Description     1 days     1 days     1 days     1 days     1 days       Description     1 days     1 days     1 days     1 days     1 days       Description     1 days     1 days     1 days     1 days     1 days       Description     1 days     1 days     1 days     1 days     1 days       Description     1 days     1 days     1 days     1 days     1 days       Description     1 days     1 days     1 days     1 days     1 days       Description     1 days     1 days     1 days     1 days     1 days       Description     1 days     1 days     1 days     1 days     1 days       Description     1 days     1 days     1 days     1 days     1 days       Description     1 days     1 days     1 days     1 days     1 days       Description     1 days     1 days     1 days     1 days     1 days       Description     1 days     1 da	Insure Cape Noted     Jackson Cape Noted     Jackson Cape Noted     Jackson Cape Noted     Jackson Cape Noted       Science Cape Noted     Science Noted     Science Noted     Science Noted     Science Noted     Science Noted       Development     Science Noted     Science Noted     Science Noted     Science Noted     Science Noted     Science Noted       Development     Science Noted     Science Noted     Science Noted     Science Noted     Science Noted       Development     Science Noted     Science Noted     Science Noted     Science Noted     Science Noted       Development     Science Noted     Science Noted     Science Noted     Science Noted     Science Noted       Development     Science Noted     Science Noted     Science Noted     Science Noted     Science Noted       Development     Science Noted     Science Noted     Science Noted     Science Noted     Science Noted       Development     Science Noted     Science Noted     Science Noted     Science Noted     Science Noted       Development     Science Noted     Science Noted     Science Noted     Science Noted     Science Noted       Development     Science Noted     Science Noted     Science Noted     Science Noted     Science Noted       Development     Science Noted     Science Noted	
Standing of Control         Oats of the Total Control         Oats of		Standing of Constraining     Jacky in the PLO     Standing of Constraining     Constraining	
	Image: Neurophysical control     Image: Neurophysical control <thimage: control<="" neurophysical="" th=""> <thimage: neuroph<="" td=""><td></td><td></td></thimage:></thimage:>		
	Communication     Communication     Communication     Communication     Communication       Communication     Communication     Communication <t< td=""><td>American of the standing of t</td><td></td></t<>	American of the standing of t	
International formation         Table formation         Ta		Americanical Constraints         Table Service         <	
Rin Me Electron of Paramount Frace and Cas     Usarphy merily marked in the Electron of Paramount Frace and Cas     Usarphy merily marked in the Electron of Paramount Frace and Cas     Usarphy merily marked in the Electron of Paramount Frace and Cas     Usarphy merily marked in the Electron of Paramount Frace and Cas     Usarphy merily marked in the Electron of Paramount Frace and Cas     Usarphy merily marked in the Electron of Paramount Frace and Cas     Usarphy merily marked in the Electron of Paramount Frace and Cas     Usarphy merily marked in the Electron of Paramount Frace and Cas     Usarphy merily marked in the Electron of Paramount Frace and Cas     Usarphy merily marked in the Electron of Paramount Frace and Cas     Usarphy merily marked in the Electron of Paramount Frace and Cas     Usarphy merily marked in the Electron of Paramount Frace and Cas     Usarphy merily marked in the Electron of	Macazina with freezen of 24 min (100 min (1	Maximum ver fremour effet         0.04m         Wein Print         Endestrations of the prin         Endestrations of the prin	
Matrix filter         Voter         Weighting         Voter         Weighting         Voter         Matrix filter         Matrix fi		Americanian Frances en cuesto         O dary Med 2000         Frances en cuesto         Occasiona accuesto         Occasionaccuesto         Occasiona accuesto         Oc	
All         Constraint         State         Monto         Constraint			Construction of Contract Lange
		Construction of Marcing Terr March         Comparison         Construction of March M	
Test Station         3 day         Thread of the station         3 day         Thread of the station         a flat station statina statina station statina station statina station station statin		Same (Pres Salis)         Camp (Interference)         Camp (Interference) <thcamp (interference)<="" th="">         Camp (Interference)</thcamp>	
		Manual contract contract     Not String     Final String     Final String     Final String       Manual contract     In     200     200     200     200     200     110     1       Manual contract     In     200     200     200     200     100     1     1       Manual contract     In     200     200     200     100     1     1     1       Manual contract     In     200     200     200     200     1     1     1     1	International contract and and a strain of the strain of
normany la 80380388 from Joint Strategie State Strategie Joint Strategie State Strategie Strateg			Intervencing 14 10000000 have 2014 19 541 1541 1040 541 1241 104 1 1411 1 1
		14 All All All All All All All All All Al	14.2001 International Across The Television of t
Paul Y, Contruction & Engineering Co. Ltd.	Paul Y, Comitrotion & Engineering Co, Lid.	Paul Y, Construction & Engineering Co. Ltd.	
			Paul 7, Contentional & Engineering Co. Lid

Appendix B

Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
ອ ເວິ	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation • Any excavated of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; • Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads or streets; • The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; • Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; • When there are open excavation and reinstatement works, hoarding of not lees than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; • The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; • Any area that involves demolition activities so as to maintain the entire surface wet. • Any erace the scaffolding from the ground floor level of the building, or a canopy should be provided to metering und be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided to maintain the up to the highest level of the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the hi	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	Entire construction site	Construction stage	> > > > > > > > > > > > > > > > > > >	• To control the dust impact to within the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1-hr and 24hr TSP levels are 500 $\mu$ gm <sup>3</sup> and 260 $\mu$ gm <sup>3</sup> , respectively) respectively

G:\env\project124469-70\reports\EM&A\Quarterty\2008-01\Appendices\App\_B.doc

Page 1 of 16

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
S3.8.2	The Contract shall adopt adequate measures to mitigate the odour impact to acceptable level: • A sanitary environment will always be maintained in the stable area. The current waste management practices will be extended to cover the new stable area at HKSI. Detailed design of stable will cater for the health, safety and environmental protection considerations in accordance with the HKJC policy and practice; • Regular maintenance of the odour removal system, such as carbon filter system will be carried out to maintain the odour removal efficiency; and • Enclosed containers, similar to those at the existing stables near HKSI, will be provided for the stockpiling of waste.	minimize the potential odour impact to nearby sensitive receivers	Contractor	Stables	Operational	A N	<ul> <li>TM-EIA, Annex 4</li> <li>5 odour units based on averaging time of 5 seconds</li> </ul>
S4.8.1.1	<ol> <li>Use of good site practices to limit noise emissions by considering the following:         <ul> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> <li>mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul> </li> </ol>	Control construction airborne noise by means of good site practices	Contractor	Entire construction site	Construction stage	<b>`````````</b> ``	Noise Control Ordinance

Page 2 of 16

G:lenvlproject/24469-70/reports/EM&A\Quarterly/2008-01\Appendices\App\_B.doc

ctor Entire site site site site site site site sit	itra
Contractor Entire construction site	t.

G:\env\project\24469-70\reports\EM&A\Quarterly\2008-01\Appendices\App\_B.doc

Page 3 of 16

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
S4.8.1.4	4) Liaise with the school representative(s) including, but not limited to Hong Kong Institute of Vocational Education (Shatin), Jockey Club Ti-1 College, International Christian School – Elementary and Leung Kui Kau Primary School to obtain the examination schedule and avoid noisy construction activities during school examination period.	Schedule the construction works outside school examination periods to less intrusive periods	Contractor	Construction sites near the schools such as Hong Kong Institute of Vocational Education Club Ti-1 College, International Christian School – Leung Kui Kau	Construction stage	NA	<ul> <li>Noise Control Ordinance</li> <li>Annex 5, TM- EIA</li> <li>To comply with the daytime construction noise criterion of 65dB(A) at school during the examination periods,</li> </ul>
S4.8.1.5	5) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.	Reduce the noise levels of plant items	Contractor	Entire construction site	Construction stage	N/A	<ul> <li>Noise Control Ordinance &amp; its TM</li> <li>Annex 5, TM- EIA</li> </ul>
S4.8.1.6	6) Sequencing operation of construction plant equipment.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	Entire construction site where practicable	Construction stage	\$	<ul> <li>Noise Control Ordinance</li> <li>Annex 5, TM- EIA</li> </ul>
S4.8.4.1	<ol> <li>The Louvres should be orientated away from adjacent NSRs where possible, preferably onto Sha Tin Racecourse which are less sensitive.</li> </ol>	Control operational noise from fixed sources	Designers	E&M plant items	Design stage	\$	• HKPSG
S4.8.4.1	<ol> <li>Adequate direct noise mitigation measures including silencers, acoustic louvers, acoustic enclosures should be allowed for in the design.</li> </ol>	Control operational noise from fixed sources	Designers	E&M plant items	Design stage	>	• HKPSG
S4.8.4.2	<ol> <li>A cluster of small power rated loudspeakers should be used instead of a few large power rated loudspeakers</li> </ol>	Control operational noise from fixed sources	Designers	PA system	Design stage	`	• HKPSG

Page 4 of 16

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
S4.8.4.2	4) Directional loudspeakers should be used and orientated them to point towards the audience and away from the nearby noise sensitive receivers	Control operational noise from fixed sources	Designers	PA system	Design stage	>	• HKPSG
S5.6.1	<ol> <li>Follow the site practices outlined in ProPECC PN 1/94 as far as practicable in order to minimise surface runoff and the chance of erosion, and to reduce any suspended solids prior to discharge.</li> </ol>	Good site practice to control construction water quality	Contractor	Entire construction site	Construction stage	>	<ul> <li>Requirements laid down in ProPECC PN 1/94</li> </ul>
S5.6.1	<u>Sewage Effluent</u> 1) Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	Control sewage effluent arising from the sanitary facilities provided for the on-site construction workforce	Contractor	On-site sanitary facilities	Construction stage	N/A (HKJC toilets are being used)	<ul> <li>ProPECC PN 1/94</li> <li>Water Pollution Control</li> <li>Ordinance</li> <li>Waste Disposal</li> <li>Ordinance</li> </ul>

Page 5 of 16

edule	nts
al Mitigation Implementation Schedu	f 2008 Olympic Equestrian Events
<b>Environmental Mitigatio</b>	Main Arena of 2008 Ol

What requirements or standards for the measures to achieve?	ProPECC PN     1/94     • Water Pollution     Control     Ordinance
Implementation	х m х х х х
When to implement the measures?	Construction stage
Location of the measures	Entire site
Who to implement the measures?	Contractor
Objectives of the Recommended Measures & Main Concerns to address	Control construction runoff and erosion from site surface, drainage channel, stockpiles, barging facility, wheel washing facilities, etc to minimize water quality during construction stage
Recommended Mitigation Measures	<ul> <li>Construction Runoff and Sile Drainage</li> <li>At the start of site establishment (including the barging facility), perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.</li> <li>The dires should be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage that the retention time for silt/sand traps should be provided on site different silt removal facilities in Appendix A1 of ProPECC PN 1394, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions.</li> <li>The disks are been completed and vegetated as soon as possible after earthworks have been completed, or atternatively, within 14 days of the cessation of earthwork where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by targation or earthworks when the raction of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by targation of surface water flows.</li> <li>The overall slope of the site should be consteled by coarse store ballast. An additional accession and accession and accession and accession and sortiaces and erosion and services and and action advantage accruing from the use of crushed store is the positive traction gained during the rainy season, or at any time of year when rainstorms and second and accession and surface water flows.</li> <li>The overall slope of the site should be converted by coarse store ballast. An additional advantage accruing from the use of cr</li></ul>
EIA Ref.	S.6.1

G:\env\project\2469-70\reports\EM&A\Quarterly\2008-01\Appendices\App\_B.doc

Page 6 of 16

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
	<ul> <li>Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.</li> </ul>					>	
	<ul> <li>Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50 m<sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</li> </ul>				2	>	
	<ul> <li>Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.</li> </ul>					`	
	<ul> <li>Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.</li> </ul>					>	
	<ul> <li>All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing bay should be provided at every construction site exit. Wash-watter should have sand and slit settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be prevent while tracking of soil and slity water to public roads and drains.</li> </ul>					`	
	• Oil interceptors should be provided in the site drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.					m	
G:\env\pr	G:\env\project[24469-70\reports\EM&A\Quarterly\2008-01\Appendices\App_B.doc						Page 7 of 16

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
	<ul> <li>Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. Requirements for solid waste management are detailed in Section 6 of the EIA Report.</li> </ul>					>	
	<ul> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> </ul>					\$	
S5.6.2.1	A low flow interceptor drainage system should be constructed to intercept the first foul flush and convey it to a storage tank from where it is pumped to the foul drainage system. The catchment area of the low flow interceptor drainage covers the area of Main Stable Complex. Sand traps will also be provided at the stable to prevent sand from being conveyed into the pipe system.	Control surface runoff	Scheme designers and/or Operator	Drainage system	Design and/or operational stage	>	<ul> <li>TM-water</li> <li>Water Pollution</li> <li>Control</li> <li>Ordinance</li> </ul>
S5.6.2.2	A new 450mm public gravity sewer should be constructed along the pathway of the Shing Mun River and be connected to the existing 450mm public sewer at the southeastern corner of HKSI to collect the sewage from the new Stable Complex and the low flow interceptor system.	Control sewage collection	Scheme designers	Sewage System	Design stage	>	Water Pollution Control Ordinance     TM-water
S6.5.1.1	1) The requirements as recommended in ETWB TC 15/2003 Waste Management on Construction Sites and its latest version, and other relevant guidelines, should be included in the Particular Specification as appropriate.	Develop waste management strategies and minimize construction waste disposal	Scheme Designer	Entire construction site	Design stage	\$	<ul> <li>Waste Disposal Ordinance</li> <li>ETWB TC 15/2003</li> </ul>
S6.5.1.1	<ol> <li>Prior to the commencement of construction work, the Contractor should prepare a WMP to provide an overall framework for waste management and reduction.</li> </ol>	Develop waste management and reduction strategies	Contractor	Entire construction site	Construction stage	>	<ul> <li>Waste Disposal</li> <li>Ordinance</li> <li>ETWB TC</li> <li>15/2003</li> <li>Wste Disposal</li> <li>(Chemical</li> <li>Waste)</li> <li>(General)</li> <li>Regulation</li> <li>ETWBTC</li> </ul>

Page 8 of 16

.

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	requirements or standards for the measures to achieve?
S6.5.1.2 & S6.5.1.3	Construction and Demolition Material <ul> <li>Opportunity for re-using of fill material for back filling should be optimized.</li> </ul>	Good site practice to minimize the waste generation and recycle the C&D materials as	Contractor	Entire construction site	Construction stage	>	Land     Miscellaneous     Provisions)     Ordinance
	<ul> <li>Excavated materials that cannot be recycled should be transported to public filling areas.</li> </ul>	far as practicable so as to reduce the amount for final disposal				>	<ul> <li>Waste</li> <li>Disposal</li> <li>Ordinance</li> </ul>
	<ul> <li>Careful design, planning and good site management can minimise over-ordering and waste materials such as concrete, mortars and cement grouts. The design of formwork should maximise the use of standard wooden panels so that high reuse levels can be achieved. Alternatives such as steel formwork or plastic fencing should be considered to increase the potential for reuse.</li> </ul>				1	`	• ETWB TC 15/2003
	• The contractor should recycle as much as possible of the construction waste on-site. Proper segregation of wastes on site will increase the feasibility of recycling certain components of the waste stream by recycling contractors. Concrete and masonry can be used as general fill and steel reinforcement bars can be used by scrap steel mills. Different areas should be designated for such segregation and storage wherever site conditions permit.					>	
	Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement.					>	
	<ul> <li>Surplus artificial hard materials should be delivered to Tuen Mun Area 38 recycling plant or its successor for recycling into subsequent useful products.</li> </ul>					>	
	• On-site sorting and segregation facility of all type of wastes is considered as one of the best practice in waste management and hence, should be implemented in all projects generating construction waste. The sorted public fill and construction & demolition (C&D) waste should be disposed to public filling areas and landfills, respectively.					`	

G:\env\project!24469-70\reports\EM&A\Quarterly\2008-01\Appendices\App\_B.doc

Page 9 of 16

Wnat requirements or standards for the measures to achieve?	<b>\$</b>	\$	Waste     Disposal	B (Chemical Waste) General) Regulation	N/A Practice on the Packaging, Labelling and Storage of Chemical Waste	A/A	N/A
When to implement the measures?			Construction	0 0 0 0		-	
Location of the measures			Entire	site			
Who to implement the measures?			Contractor				
Objectives of the Recommended Measures & Main Concerns to address			Control the chemical	waste and ensure proper storage, handling and disposal.			
Recommended Mitigation Measures	<ul> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate.</li> <li>Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified.</li> </ul>	<ul> <li>Implement an enhanced Waste Management Plan similar to ETWB TC(W) No. 15/2003 – "Waste Management on Construction Sites" to encourage on-sitting sorting of C&amp;D materials and to minimize their generation during the course of construction.</li> </ul>	Chemical Waste	<ul> <li>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.</li> </ul>	<ul> <li>Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation.</li> </ul>	• The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated.	• Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD
EIA Ref.			S6.5.1.4				

G:\env\project\2469-70\reports\EM&A\Quarterly\2008-01\Appendices\App\_B.doc

Page 10 of 16

Environmental Mitigation Implementation Sched Main Arena of 2008 Olympic Equestrian Events
---

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
S6.5.1.6	<ul> <li>Sewage</li> <li>Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state, which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly.</li> </ul>	Proper handling of sewage from worker to avoid odour, pest and litter impacts	Contractor	Entire construction site	Construction stage	N/A (HKJC toilets are being used)	Waste Disposal     Ordinance
S6.5.1.5	<ul> <li>General Refuse</li> <li>General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes.</li> <li>A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law.</li> <li>Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible.</li> <li>Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. In addition, waste separation facilities for paper, aluminium cans, plastic bottles etc., should be provided.</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Entire construction site	Construction stage	* * * *	Waste Disposal     Ordinance

Page 11 of 16

		Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	requirements or standards for the measures to achieve?
Municipal Waste		Storage and handing of waste	Operator	Entire project site	Operational stage	٥	Waste Disposal     Ordinance
<ul> <li>Recycling bins will be provided at shops and food service locations to collect cardboard containers. Personnel in office will be provided with bins to recycle office paper.</li> </ul>	at shops and food service s. Personnel in office will be r.					n a	
<ul> <li>Aluminium can recycling bins will be placed locations for collection</li> </ul>	ll be placed at prominent					2	
<ul> <li>Recycling bins for plastic bottle recovery should be set up prominent places to facilitate visitors' participation in materi recovery activities.</li> </ul>	covery should be set up at s' participation in material					B	
<ul> <li>The landscaping works will generate a certain amount of grass clippings, leaves, bush and tree trimmings. However, the handling capacity of the existing Sha Ling composting facility is limited and is currently composting livestock wastes. The facility is unlikely to be able to handle the green waste generated from the Project site. Should there be a market or facility which could process the green waste arising from the Project site, the establishment of a recycling programme for green waste should be considered.</li> </ul>	te a certain amount of grass ings. However, the handling osting facility is limited and is The facility is unlikely to be erated from the Project site. nich could process the green establishment of a recycling considered.					AN	
<ul> <li>The venue operator should make arrangements with the laser printer toner cartridge suppliers to collect and recycle used toner cartridges for laser printers to avoid disposal of the cartridge at landfills as far as practicable.</li> </ul>	arrangements with the laser llect and recycle used toner disposal of the cartridge at					œ	
Waste from Stables		Storage and handing of waste	Operator	Entire project site	Operational stage		Waste Disposal     Ordinance
Waste from horse stables (mainly the horse manure) would be collected on a regular basis following HKJC's sanitary practices.	the horse manure) would be g HKJC's sanitary practices.					۵	

Page 12 of 16

G:\envlproject\2469-70\reports\EM&A\Quarterly\2008-01\Appendices\App\_B.doc

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
S9.3 & S9.7	1) An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control EM&A Performance	Proponent	All construction sites	Construction stage	>	EIAO Guidance     Note No.4/2002
	<ol> <li>Establish a telephone hotline which enables the public to raise any matters of concern regarding the project such as complaints, comments, suggestions or requests for information.</li> </ol>					ß	• IM-EIAO
S9.5	1) An Environmental Team needs to be employed as per the EM&A Manual.	Perform environmental monitoring & auditing	Contractor	All construction sites	Construction stage	>	EIAO Guidance     Note No.4/2002     TM_EIAO
	2) Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures.					>	
	3) An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with.					>	
	4) Real-time reporting of monitoring data for the Project through a dedicated internet website need to be provided and maintained by the Environmental Team					>	

Note: <

Implemented
Partially implemented
To be implemented
Not applicable

EP Condition Ref	Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
Measures to	Measures to Mitigate Construction Noise Impact						
	Noise reduction measures in the form of movable barrier or site hoarding shall be adopted to alleviate the construction noise impacts. A purpose built temporary noise barriers of 2.4 m high shall be built along the site boundaries. Movable barrier with a wooden or steel frame of vertical/cantilever type shall be adopted and located close to the noise generating part of Powered Mechanical Equipment (PME). The barrier material shall have a surface mass of not less than 14 kg/m <sup>2</sup> on a skid footing with 25mm thick internal sound absorptive lining to achieve the maximum screening effect	To mitigate construction noise impact	Contractor	Entire project site	Construction Stage	۵	Environmental Permit No. EP- 236/2006
3.2	The permit holder shall liaise with the school representative(s) including but not limited to Hong Kong Institute of Vocational Education (Shatin), Jockey Club Ti-I College, International Christian School – Elementary and Leung Kui Kau Primiary School to obtain the examination schedule to avoid noisy construction activities during the school examination period		Contractor / Project Proponent		Construction Stage	•	
3.3	The Permit Holder shall ensure the implementation of noise mitigation measures are in full compliance with the details as set out in Conditions 3.1 above		Project Proponent	Entire project site	Construction Stage	`	
3.4	No percussive piling shall be carried out		Contractor	Entire project site	Construction Stage	>	
Measures to	Measures to Mitigate Landscape Impact						
3.5	All tree felling and transplanting activities shall strictly be conducted in accordance with the Tree Survey Schedule at Appendix 1	To mitigate landscape impact	Contractor	Entire project site	Construction Stage	>	Environmental Permit No. EP- 236/2006

G:\env\project\24469-70\reports\EM&A\Quarterly\2008-01\Appendices\App\_B.doc

Page 14 of 16

EP Condition Ref	Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
ဖ က	The Permit Holder shall submit three sets of the landscape impact mitigation plan for the Olympic mode (including the details of tree felling, transplanting and retention, methodology for transplanting and protection of retained trees, tree compensation plan and landscape plan) to the Director for approval at least three months before commencement of construction. Compensation of trees shall be in a ratio of at least 2 new trees for every tree felled. Similarly the landscape impact mitigation plan for the reinstatement works shall be submitted at least three months before commencement of reinstatement works. Implementation of all works in the landscape impact mitigation plans shall be certified by the IEC and as built drawings shall be deposited with the Director upon completion of the works.		Proponent		Construction Stage	O (The landscape impact mitigation plan for Olympic Mode was submitted 3 months before commencement of construction)	
Measures to I	Measures to Mitigate Operational Noise Impact						
4.1	A limiter device shall be installed and operated in the Public Address System to ensure full control of setting the maximum output sound level during the Test Event, Olympic Event and Paralympic Event	To mitigate operational noise impact	Operator	Entire project site	Operational Stage	>	
4.2	Directional loudspeakers shall be used for the Public Address System		Operator	Entire project site	Operational Stage	>	
Measures to I	Measures to Mitigate Odour Impact						
4.3	Two rounds of odour patrol shall be conducted; one during the Test Event and the other just prior to the Olympic Event after the arrival of all competition horses in order to ascertain the odour impact	To mitigate odour impact	Project Proponent	Entire project site	Operational Stage	O (Odour patrol during Test Event has been partially conducted)	
Measures to	Measures to Mitigate Water Quality Impact						
4.4	A low flow interceptor drainage system shall be constructed and in operation to intercept surface runoff.	To mitigate water quality impact	Contractor	Entire project site	Construction Stage	\$	
4.5	A new sewer shall be constructed along the pathway of the Shing Mun River to collect the sewage from the low flow interceptor drainage system.		Contractor	Entire project site	Construction Stage	\$	

Page 15 of 16

G:\env\project\2469-70\reports\EM&A\Quarterly\2008-01\Appendices\App\_B.doc

Environmental Mitigation Implementation Schedul Main Arena of 2008 Olympic Equestrian Events
---

Condition Ref	Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	requirements or standards for the measures to achieve?
asures to	Measures to Mitigate Glare Impact						
4.6	The use of the floodlights at the Main Arena shall be restricted to competition hours only	To mitigate glare impact	Operator	Entire project site	Operational Stage	*	
4.7	Each floodlight unit at the Main Arena shall have a built-in antiglare baffle and visor shield to limit the glare		Operator	Entire project site	Operational Stage	>	
4.8	Each floodlight unit at the Main Arena shall not be equipped with metal halide lamps of more than 2000W.		Operator	Entire project site	Operational Stage	>	
6.4	The illuminance level of floodlight units shall be reduced to that of the existing racecourse after the 2008 Olympic and Paralympic Equestrian Events. The Permit Holder shall submit information on the existing illumination level of the existing racecourse before construction of the Main Arena for this purpose		Operator / Project Proponent	Entire project site	Operational Stage	O (The existing illumination level of the racecourse was included in the Baseline Environmental Monitoring Report submitted before construction stage)	

Note: <

Implemented
Partially implemented
To be implemented
Not applicable