

東業德勤測試顧問有限公司
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong
Tel : 2695 8318 E-mail : etl@ets-testconsult.com
Fax : 2695 3944 Web site : www.ets-testconsult.com

TEST REPORT

WO HING – PENTA-OCEAN JOINT VENTURE

**CONTRACT NO. 9/WSD/08
LAYING OF WESTERN CROSS
HARBOUR MAIN AND ASSOCIATED
LAND MAINS FROM WEST KOWLOON
TO SAI YING PUN**

**QUARTERLY EM&A SUMMARY REPORT
NO.10**

(FROM AUGUST TO OCTOBER 2012)

Prepared by:

LAW, Sau Yee
Senior Environmental Officer

Checked by:

LAU, Chi Leung
Environmental Team Leader

Issue Date: 21 November 2012

Report No.: ENA22233

ENVIRON

Ref.: WSDWHCMSEI00_0_0305L.12

27th Oct, 2012

Water Supplies Department
Sha Tin Office
6/F Sha Tin Government Offices
1 Sheung Wo Che Road
Sha Tin, NT

By Post

Attention: Mr. Johnny Ho

Dear Sir,

**Re: Contact No. 9/WSD/08
Laying of Western Cross Harbour Main and Associated Land Mains from West
Kowloon to Sai Ying Pun
Quarterly Environmental Monitoring and Audit Report No. 10
(for August 2012 – October 2012)**

Reference is made to Environment Team's submission of the Quarterly Environmental Monitoring and Audit Report No. 10 by Email on 21 November 2012 (entitled "9/WSD/08 - Draft Quarterly Report (August to October 12)").

We are pleased to inform you that we have no comment on the revised captioned report.

Thank you very much for your kind attention and please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,



David Yeung
Independent Environmental Checker

c.c.	Mott MacDonald Hong Kong Limited	Mr. Kelvin Ho	Fax: 2377 2900
	Wo Hing – Penta-Ocean Joint Venture	Mr. Danny Ho	Fax: 2572 4080
	ETS-TESTCONSULT LIMITED	Mr. C.L. Lau	Fax: 2695 3944

Q:\Projects\WSDWHCMSEI00\Com\Out\WSDWHCMSEI00_0_0305L.12.doc



TABLE OF CONTENTS		Page
EXECUTIVE SUMMARY		
1.0	INTRODUCTION	1
2.0	PROJECT INFORMATION	
	2.1 Scope of the Project	1
	2.2 Work Programme	1
	2.3 Project Organization and Management Structure	1
	2.4 Contact Details of Key Personnel	1
3.0	SUMMARY OF EM&A REQUIREMENTS	
	3.1 EM&A Programme	2
	3.2 Monitoring Stations and Parameters	2
	3.3 Monitoring Methodology and Calibration Details	2
	3.4 Environmental Quality Performance Limits (Action/Limit Levels)	2
	3.5 Environmental Mitigation Measures	2
4.0	MONITORING RESULTS	
	4.1 Noise	2 – 3
	4.2 Marine Water Quality	3 – 4
5.0	INSPECTION RESULTS	
	5.1 Inspection Results	4
	5.2 Status of Environmental Licensing and Permitting	4 – 5
	5.3 Advice on Solids and Liquid Waste Management Status	6
6.0	NON-COMPLIANCE OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS	
	6.1 Summary of Non-compliance	6
	6.2 Review of the Reasons for and the implication of non-compliance	6
	6.3 Summary of Action Taken	6
	6.4 Summary of Environmental Complaint, Notification of Summons and Successful	7
7.0	COMMENTS, CONCLUSIONS AND RECOMMENDATION	7
APPENDIX		
A	Organization Chart and Lines of Communication	
B	Graphical Plots of Impact Noise Monitoring Data	
C	Graphical Plots of Impact Marine Water Quality Monitoring Data	
D	Environmental Quality Performance (Action / Limit Levels)	
E	Event-Action Plans	
F	Work Programme	
G	Implementation Schedule of Environmental Mitigation Measures (EMIS)	
H	Statistical Analysis of the Monitoring Parameters between Quarterly Mean and Ambient Mean	
I	Site General Layout Plan	
Figures		
Figure 1	Location of Noise Monitoring Station at West Kowloon	
Figure 2	Location of Noise Monitoring Stations at Sai Yung Pun	
Figure 3	Locations of Water Quality Monitoring Stations	
Figure 1.2a	Locations of Water Sensitive Receivers and stormwater outfalls at Western Harbour	
Figure 1.2b	Locations of Noise Sensitive Receivers at Sai Ying Pun	
Figure 1.2c	Locations of Noise Sensitive Receivers at West Kowloon	



Tables

- 2.1 Contact Details of Key Personnel
- 4.1 Summary of Impact Monitoring results of Impact Noise Monitoring
- 4.2 Total Number of Marine Water Quality Exceedances in the Quarter
- 4.3 Summary of statistical analysis between Quality Mean and 1.3 times of Ambient Mean
- 5.1 Summary of Environmental Licensing and Permit Status
- 5.2 Summary of Waste Disposal in this Quarter
- 6.1 Summary of Environmental Complaints and Prosecutions



EXECUTIVE SUMMARY

This is the tenth Quarterly Environmental Monitoring and Audit (EM&A) Summary Report prepared by ETS-Testconsult Ltd (ET) for the "Contract No. 9/WSD/08 Laying of Western Cross Harbour Main and Associated Land Main from West Kowloon to Sai Ying Pun" (the Project) under the requirements of "Environmental Monitoring & Audit Manual – Agreement No. CE42/2005(W.S) Laying of Western Cross Harbour Main and Associated Land Main from West Kowloon to Sai Ying Pun" (the EM&A Manual).

This report documents the findings of EM&A Works conducted during the Project from August to October 2012.

Site Activities

As informed by the Contractor, the site activities in this reporting quarter were as below:

August 2012	Re-instatement of the vertical seawall (Portion J) Placing of Rock Armour (Type 2) to the submarine main (Portion I)
September 2012	No site activity
October 2012	Trimming of high spot of rock Armour (Type 2) (Portion I)

Environmental Monitoring Works

Noise Monitoring

In this quarter, no exceedance of Action and Limit Level of noise monitoring was recorded.

Marine Water Quality Monitoring

In this quarter, no exceedance of Action and Limit Level of marine water quality monitoring was recorded.

Environmental Complaints, Notification of summons and successful prosecutions

No environmental complaint, notification of summon and prosecution with respect to environmental issues was received in this quarter.

1.0 INTRODUCTION

Wo Hing – Penta-Ocean Joint Venture (WHPOJV) appointed Environmental Team of ETS-Testconsult Limited (ETL) to undertake the Environmental Impact Monitoring for “Contract No. 9/WSD/08 Laying of Western Cross Harbour Main and Associated Land Main from West Kowloon to Sai Ying Pun” (the Project) under the requirements of the “Environmental Monitoring & Audit Manual – Agreement No. CE42/2005(WS) Laying of Western Cross Harbour Main and Associated Land Main from West Kowloon to Sai Ying Pun” (the EM&A Manual) of the approved EIA report (Registration No. AEIAR-109/2007) in accordance with the Environmental Permit (No.: EP-273/2007) (the EP).

This quarterly report documented the findings of EM&A Works conducted during the impact monitoring from August to October 2012.

2.0 PROJECT INFORMATION

2.1 Scope of the Project

The construction works of the Project are located in West Kowloon, across the Victoria Harbour and in Sai Ying Pun.

The construction works under this Project are briefly described, without limitation, as follow:

- Laying of about 1.5km of 1200mm diameter steel fresh water mains at West Kowloon;
- Laying of about 2.1km of 1200mm diameter steel submarine pipeline from West Kowloon to Sai Ying Pun including dredging, cathodic protection system and other associated works;
- Laying of about 0.4km of 1200mm diameter steel fresh water main at Sai Ying Pun;
- Laying of about 0.5km of 800mm diameter steel salt water main at West Kowloon;
- Construction of motorized butterfly valve (MBV) and the associated facilities in the vicinity of Sun Yat Sen Memorial Park at Sai Ying Pun;
- Construction of all chambers associated with pipeworks;
- Making service connections;
- Ancillary works including but not limited to reinstatement of roads, landscaping works.

Areas of the Project present in Appendix I. Locations of environmental monitoring stations and sensitive receivers are shown in Figures 1, 2, 3, 1.2a, 1.2b and 1.2c

2.2 Work Programme

Details of work programme are shown in Appendix F.

2.3 Project Organization and Management Structure

The organization chart and lines of communication with respect to the on-site environmental management and monitoring program are shown in Appendix A.

2.4 Contact Details of Key Personnel

The key personnel contact names and telephone numbers are shown in Table 2.1.

Table 2.1 Contact Details of Key Personnel

<i>Project Role</i>	<i>Organization</i>	<i>Name of Key Staff</i>	<i>Tel. No.</i>	<i>Fax No.</i>
<i>Engineer's Representative</i>	<i>Mott MacDonald</i>	<i>Mr. Kelvin HO</i>	<i>2377 2823</i>	<i>2377 2900</i>
<i>IEC</i>	<i>ENVIRON</i>	<i>Mr David Yeung</i>	<i>3743 0788</i>	<i>3548 6988</i>
<i>Contractor's Agent</i>	<i>WHPOJV</i>	<i>Mr. Danny HO</i>	<i>2695 8318</i>	<i>2957 8213</i>
<i>ET Leader</i>	<i>ET (ETL)</i>	<i>Mr C. L. Lau</i>	<i>2946 7791</i>	<i>2695 3944</i>

The proponents' contact and hotline telephone number for the Public to make enquiries by the Contractor is Mr. Peter Yung (Telephone No.: 61137660).

3.0 SUMMARY OF EM&A REQUIREMENTS

3.1 EM&A Programme

The EM&A programme required environmental monitoring for noise, marine water quality and environmental site inspections for air quality, noise, marine water quality and waste management. The EM&A requirements for each parameter described in the following sections include:

- *All monitoring parameters;*
- *Action and Limit levels for all environmental parameters;*
- *Event/Action Plans;*
- *Environmental mitigation measures, as recommended in the Project EIA report; and*
- *Environmental requirements in contract documents.*

The advice on implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of the Report.

3.2 Monitoring Stations and Parameters

The EM&A Manual designates several locations to monitor environmental impacts in terms of noise and marine water quality due to the Project. The description and detailed locations of monitoring stations for noise and marine water quality are shown in Figures 1, 2 and 3 and relevant sections of this Report.

3.3 Monitoring Methodology and Calibration Details

All monitoring works were conducted and monitoring equipment was calibrated in according with the EM&A Manual and the manufacturer's instruction.

3.4 Environmental Quality Performance Limits (Action/Limit Levels)

The environmental quality performance limits, i.e. Action/Limit Levels (AL Levels) were derived from the baseline monitoring results. If the measured environmental quality parameters exceed the AL Levels, the respective action plan will be implemented. The AL Levels for each monitoring parameter are given in Appendix D. The event action plan is given in Appendix E.

3.5 Environmental Mitigation Measures

Relevant mitigation measures were recommended in the EM&A Manual for the Contractor to implement. A list of mitigation measures is given in Appendix G.

4.0 MONITORING RESULTS

4.1 Noise

As the requirement in the EM&A Manual, impact noise monitoring was conducted for a weekly basis in four different time periods, day-time, evening-time, night-time and holiday-time, at designated monitoring locations. The noise levels in the past three months are plotted in Appendix B.

In this quarter, the impact noise monitoring was carried out weekly in the absence of fog, rain, storm, wind with a steady speed exceeding 5m/s, or wind gusts exceeding 10m/s. As a result, all impact noise monitoring data was considered to be unaffected by the weather condition.

In this quarter, no exceedance of Action and Limit Level of noise monitoring was recorded.

Table 4.1 presents the summary of impact noise monitoring results in this reporting quarter.

Table 4.1 Summary of Impact Monitoring results of Impact Noise Monitoring in the Quarter

<i>Exceedance Level</i>	<i>Daytime</i>	<i>Evening-time</i>	<i>Night-time</i>	<i>Holiday-time</i>
<i>Action (August 2012)</i>	0	0	0	0
<i>Action (September 2012)</i>	0	0	0	0
<i>Action (October 2012)</i>	0	0	0	0
<i>Cumulative</i>	0	0	0	0
<i>Limit (August 2012)</i>	0	0	0	0
<i>Limit (September 2012)</i>	0	0	0	0
<i>Limit (October 2012)</i>	0	0	0	0
<i>Cumulative</i>	0	0	227	0

In this quarter, the major noise source at KS6 was from local traffic along West Kowloon Highway and human activities from the Element. Besides, local traffic along Connaught Road West and Western Harbour Crossing and human activities was also the major noise source at KY3, RWM and CGa.

4.2 Marine Water Quality

In accordance with the EM&A Manual, the marine water quality monitoring was conducted at four control stations and nine impact monitoring stations in the reporting quarter. Impact marine water quality monitoring was conducted three days per week. Measurements were taken at both mid-ebb and mid-flood tides at three depths (i.e. 1m below surface, mid depth and 1m above seabed). The AL Levels are included in Appendix D.

According to the impact water monitoring results in this quarter, no exceedances in Action and Limit Level was recorded.

Table 4.2 presents the total number of marine water quality exceedances in the reporting quarter. The trend of marine water quality in the past three months is depicted in Appendix C.

Table 4.2 Total Number of Marine Water Quality Exceedances in the Quarter

<i>Parameter</i>	<i>Exceedance Level</i>	<i>August 2012</i>	<i>September 2012</i>	<i>October 2012</i>
<i>Dissolved Oxygen, DO</i>	<i>Action</i>	0	0	0
	<i>Limit</i>	0	0	0
	<i>Total</i>	0	0	0
<i>Turbidity (Depth-average)</i>	<i>Action</i>	0	0	0
	<i>Limit</i>	0	0	0
	<i>Total</i>	0	0	0
<i>Suspended Solids, SS (Depth-average)</i>	<i>Action</i>	0	0	0
	<i>Limit</i>	0	0	0
	<i>Total</i>	0	0	0
<i>Cumulative Exceedances</i>	<i>Action</i>	0	0	0
	<i>Limit</i>	0	0	0
	<i>Total</i>	0	0	0

A comparison between the quarterly mean of impact stations (including WSD Seawater Intakes R15 and other eight Impact Stations R5, R6, R7, R8a, R16, R17, R28 and R29) and the 1.3 times of the ambient mean (e.g. 130% of Baseline Mean) of impact stations was made for Dissolved Oxygen, Turbidity and Suspended Solids.

The statistical analysis results are given in Appendix H and it shows that there is no significant difference ($p > 0.05$) between the quarterly mean and 1.3 times of ambient mean on Dissolved Oxygen, Turbidity and Suspended Solids. Table 4.3 summarizes the statistical analysis between quarterly mean and 1.3 times of ambient mean on Dissolved Oxygen, Turbidity and Suspended Solids.

Table 4.3 Summary of statistical analysis between Quality Mean and 1.3 times of Ambient Mean

Parameter	Groups involved	P-value	Significant Difference between quarterly mean and 1.3 times of ambient mean (Y or N)
DO (Surface, Middle and Bottom)	Quarterly mean and 1.3 times of ambient mean	1	N
SS	Quarterly mean and 1.3 times of ambient mean	1	N
Turbidity	Quarterly mean and 1.3 times of ambient mean	1	N

5.0 INSPECTION RESULTS

5.1 Implementation Status of Environmental Mitigation Measures

ET conducted weekly site inspections to monitor the Contractor's implementation of environmental mitigation measures. After each site inspection, the Contractor was notified of ET's observations and recommendations. A site inspection checklist detailing the environmental observations was prepared by ET and the Contractor then completed this plan to propose/report their remedial works. A summary of implementation status of mitigation measures on site inspections is presented in Appendix G

5.2 Status of Environmental Licensing and Permitting

The status of licences and permits is summarized in Table 5.1.

Table 5.1 Summary of Environmental Licensing and Permit Status

Description	Permit No.	Valid Period		Remarks
		From	To	
Environmental Permit	EP-273/2007	31/07/07	End of Project	Whole Project
Water Discharge Licence (West Kowloon)	WT00005347-2009	07/01/10	31/01/15	Effluent and all other wastewater arising from the construction site through Screen & Sedimentation Tank
Chemical Waste Producer	5213-217-W3086-01	13/10/09	End of Project	Spent oil, surplus flammable liquid, surplus paint, soil, rags & containers contaminated with lubricating oil, diesel, flammable liquid & paint, & used batteries
Notification under APCO	Application had been submitted to EPD on 25/09/09 and approved from 29/09/09.			
Construction Noise Permit (West Kowloon)	GW-RE0196-12	16/03/12	15/08/12	Group A One Generator, standard (CNP 101) One Derrick barge (CNP 061) One Guard boat Group B Two Generator, standard (CNP 101) Two Derrick barge (CNP 061) One Guard boat One Tug boat (CNP 221) Group C One Water pump, submersible (electric) (CNP283) One Generator, standard (CNP 101) Group D One Generator, standard (CNP 101) One Dredger, grab (CNP 063) One Guard boat Group E One Generator, standard (CNP 101) One Dredger, grab (CNP 063) One Guard boat One Tug boat (CNP 221)

Description	Permit No.	Valid Period		Remarks
		From	To	
Construction Noise Permit (West Kowloon)	GW-RE0818-12	08/10/12	07/04/13	<p>Group A One Generator, standard (CNP 101) One Derrick barge (CNP 061) One Guard boat</p> <p>Group B Two Generator, standard (CNP 101) Two Derrick barge (CNP 061) One Guard boat One Tug boat (CNP 221)</p> <p>Group C One Generator, standard (CNP 101) One Dredger, grab (CNP 063) One Guard boat</p> <p>Group D One Generator, standard (CNP 101) One Dredger, grab (CNP 063) One Guard boat</p>
Construction Noise Permit (Sai Ying Pun)	GW-RS0338-12	29/03/12	28/09/12	<p>Group A One Crane, mobile (diesel) (CNP 048) One Air compressor with Noise Emission Label showing a sound power level of $\leq 98\text{dB(A)}$ One Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101)</p> <p>Group B One Air compressor with Noise Emission Label showing a sound power level of $\leq 98\text{dB(A)}$ One Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101)</p> <p>Group C One Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101) One Derrick barge (CNP 061) One Guard boat One Tug boat (CNP 221)</p> <p>Group D One Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101) One Derrick barge (CNP 061) One Guard boat One Tug boat (CNP 221)</p>
Construction Noise Permit (Sai Ying Pun)	GW-RS0463-12	03/05/12	29/10/12	<p>Group A One Crane, mobile (diesel) (CNP 048) One Air compressor with Noise Emission Label showing a sound power level of $\leq 98\text{dB(A)}$ One Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101)</p> <p>Group B One Air compressor with Noise Emission Label showing a sound power level of $\leq 98\text{dB(A)}$ One Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101)</p> <p>Group C Two Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101) Two Derrick barge (CNP 061) One Guard boat One Tug boat (CNP 221)</p> <p>Group D One Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101) One Derrick barge (CNP 061)</p>
Construction Noise Permit (Sai Ying Pun)	GW-RS1026-12	08/10/12	07/04/13	<p>Group A Two Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101) Two Derrick barge (CNP 061) One Guard boat One Tug boat (CNP 221)</p> <p>Group B One Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101) One Derrick barge (CNP 061)</p> <p>Group C One Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101) One Dredger, grab (CNP 063) One Guard boat One Hopper Barge</p>

5.3 Advice on Solids and Liquid Waste Management Status

Summary of waste disposal in this quarter is present in Table 5.2.

Table 5.2 Summary of Waste Disposal in this Quarter

Type of Waste		Quantity	Disposal Location	Cumulative Quantity
Inert C&D Materials	Total Quantity Generated (in m ³)	229.25		17610.53
	Broken Concrete (in m ³)	0	---	0
	Reused in the Contract (in m ³)	0	---	0
	Reused in other Projects (in m ³)	0	---	0
	Disposal as Public Fill (in m ³)	229.25	SENT Landfill	17610.53
C&D Waste	Metals (in kg)	0	---	0
	Paper/Cardboard Packaging (in kg)	0	Collected by recycling company	169
	Plastics (in kg)	0	---	0
	Chemical Waste (in kg)	0	---	3578
	Other, e.g. General Refuse (in m ³)	32.11	SENT Landfill	199.30
Dredged Materials	Type 1 (in m ³)	0	East Ninepin Mud Disposal Ground	160500
	Type 2 (in m ³)	0	The East Sha Chau	104990

The Contractor should provide sufficient preventive measures during equipment maintenance works so as to avoid oil leakage on the ground. In the event of any oil leakage, the Contractor should clean up the polluted soil and handle all the materials used for this cleaning works as chemical waste.

Besides, pre-cast drip trays were provided for oil drums at several areas, such as barge and chemical storage area. The Contractor should collect and dispose of any stagnant water accumulated in the drip trays and handle them as chemical waste.

The Contractor should use suitable containers with proper labels to store chemical wastes in accordance with Code of Practice on the Packaging, Labeling and Storage of Chemical Waste. The Contractor should also advise their workers of the proper procedures in handling the chemical waste. All the trip tickets for chemical waste disposal were properly kept in the site office. No chemical waste disposal was undertaken in the reporting quarter.

The Contractor was reminded to increase the frequency of inspection and cleaning of the site drainage system, including desilting facilities. Moreover, the Contractor should apply approved pesticides in the stagnant water.

6.0 NON-COMPLIANCE OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS

6.1 Summary of Non-compliance

No exceedance of Action and Limit Level of noise monitoring results was recorded in this quarter.

No exceedance of Action and Limit level of marine water quality was recorded in this quarter.

6.2 Review of the Reasons for and the Implications of Non-compliance

According to the monitoring results, no action on the review of the reason and the implication of non-compliance was required since no exceedance was recorded in this quarter.

6.3 Summary of Actions Taken

No action was required since no exceedance was recorded in this quarter.

6.4 Summary of Environmental Complaint, Notifications of Summons and Successful Prosecutions Handling

No environmental complaint, notification of summon or successful prosecution was received in this quarter. A summary of environmental complaints and prosecutions was given in Table 6.1.

Table 6.1 Summary of Environmental Complaints and Prosecutions

<i>Period</i>	<i>Complaints logged</i>	<i>Summon served</i>	<i>Successful Prosecution</i>
<i>August 2012</i>	<i>0</i>	<i>0</i>	<i>0</i>
<i>September 2012</i>	<i>0</i>	<i>0</i>	<i>0</i>
<i>October 2012</i>	<i>0</i>	<i>0</i>	<i>0</i>
<i>Cumulative</i>	<i>1</i>	<i>0</i>	<i>0</i>

7.0 COMMENTS, CONCLUSIONS AND RECOMMENDATION

Impact monitoring of noise and water quality were carried out at designated locations in accordance with the EM&A Manual in this reporting quarter.

In this quarter, no exceedance of Action and Limit Level of noise monitoring results was recorded in this quarter.

No exceedances of Action and Limit levels of marine water quality was recorded in this quarter.

No environmental complaint, prosecution or notifications of summons was received in this reporting month.

According to the environmental site inspections performed in this quarter, the following recommendations were provided:

Air Quality

- Ensure the frequency of water spraying on unloading areas and stockpiles to be sufficient to suppress the dust sources;
- Provide proper maintenance for the powered mechanical equipment and barges to avoid emission of dark smoke; and
- Implement the dust mitigation measures for the site activities.

Noise

- Conduct noisy activities at a farther location from the NSRs.

Water Quality

- Maintain the drainage system regularly;
- Operate and maintain the silt curtains and silt screen regularly;
- Operate the cleaning vessel regularly;
- Provide proper treatment for the wastewater discharge;
- Clean up the fill material on the barge frequently; and
- Remove the stagnant water or provide approved pesticides for the stagnant water, if any.

Chemical and Waste Management


- Remove waste materials from the site to avoid accumulation regularly;
- Handle and store chemical wastes properly;
- Remove unwanted material in the existing stockpiles and avoid further dumping of such material;
- Provide and maintain sufficient drip trays for diesel drums, chemical containers, chemical waste storage drums and diesel operated generator set;
- Maintain good housekeeping at the works area;
- Avoid soil being polluted during oil filling and equipment maintenance; hence, properly remove and store the contaminated soil, if any.

- END OF REPORT -




Appendix A

Organization Chart and Lines of Communication



* New Staff



Project Laying of Western Cross Harbour Main and Associated Land Mains From West Kowloon to Sai Ying Pun - Investigation

Title Project Organization and Line of Communication

Date Dec 2009

Figure 1.3a




Appendix B

Graphical Plots of Noise Monitoring Data




Noise Monitoring (Day-time)


Noise level at KS6 - Podium at the Culliman




Noise level at CGa - Pavement in front of Connaught Garden



Noise level at RWM - Roof of Richwealth Mansion




Noise level at KY3 - Roof of Kwan Yik Building Phase 3






Noise Monitoring (Evening-time)


Noise level at KS6 - Podium at the Culliman




Noise level at CGa - Pavement in front of Connaught Garden



Noise level at RWM - Roof of Richwealth Mansion




Noise level at KY3 - Roof of Kwan Yik Building Phase 3






Noise Monitoring (Night-time)


Noise level at KS6 - Podium at the Culliman




Noise level at CGa - Pavement in front of Connaught Garden



Noise level at RWM - Roof of Richwealth Mansion




Noise level at KY3 - Roof of Kwan Yik Building Phase 3






Noise Monitoring (Holiday-time)


Noise level at KS6 - Podium at the Culliman




Noise level at CGa - Pavement in front of Connaught Garden



Noise level at RWM - Roof of Richwealth Mansion



Noise level at KY3 - Roof of Kwan Yik Building Phase 3




Appendix C


Graphical Plots of Impact Marine Water Quality Monitoring Data



Dissolved Oxygen (Surface) at Mid-Flood Tide




Dissolved Oxygen (Surface) at Mid-Ebb Tide






Dissolved Oxygen (Middle) at Mid-Flood Tide




Dissolved Oxygen (Middle) at Mid-Ebb Tide






Dissolved Oxygen (Middle) at Mid-Flood Tide




Dissolved Oxygen (Middle) at Mid-Ebb Tide






Dissolved Oxygen (Bottom) at Mid-Flood Tide




Dissolved Oxygen (Bottom) at Mid-Ebb Tide






Turbidity (Depth-average) at Mid-Flood Tide




Turbidity (Depth-average) at Mid-Ebb Tide






Turbidity (Depth-average) of R15 at Mid-Flood Tide




Turbidity (Depth-average) of R15 at Mid-Ebb Tide






Suspended solids (Depth-average) of R15 at Mid-Flood Tide



Suspended Solids (Depth-average) of R15 at Mid-Ebb Tide





Appendix D

Environmental Quality Performance (Action / Limit Levels)

Action and Limit Levels for Noise Monitoring

Time Period	Action	Limit
0700 –1900 hrs on normal weekday (Day-time)	When one documented complaint is received	75 dB(A) *
1900-2300 hrs (Evening-time)		70 dB(A)
0700-1900 hrs on Holiday (Holiday-time)		70 dB(A)
Restricted hours (2300-0700 hrs of next day) (Night-time)		55 dB(A)

* reduce to 70dB(A) for school and 65dB(A) during school examination periods

Action and Limit Levels for Marine Water Quality

Parameter	Action Level	Limit Level
DO (mg/L) (Surface, Middle & Bottom)	<u>Surface, Middle & Bottom</u> WSD Seawater Intakes 2 mg/L (For R15) Other Impact Monitoring Stations 5.65 mg/L (For R5, R6, R7, R8a, R16, R17, R28 and R29)	<u>Surface & Middle</u> WSD Seawater Intakes 2 mg/L (For R15) Other Impact Monitoring Stations 5.51 mg/L (For R5, R6, R7, R8a, R16, R17, R28 and R29) <u>Bottom</u> 5.11 mg/L (For R15, R5, R6, R7, R8a, R16, R17, R28 and R29)
SS (mg/L) (Depth-averaged)	WSD Seawater Intakes 10 mg/L (For R15) Other Impact Monitoring Stations 12.7 mg/L (For R5, R6, R7, R8a, R16, R17, R28 and R29)	WSD Seawater Intakes 10 mg/L (For R15) Other Impact Monitoring Stations 12.7 mg/L (For R5, R6, R7, R8a, R16, R17, R28 and R29)
Turbidity (NTU) (Depth-averaged)	WSD Seawater Intakes 10 NTU Other Impact Monitoring Stations 6.48 NTU (For R5, R6, R7, R8a, R16, R17, R28 and R29)	WSD Seawater Intakes 10 NTU Other Impact Monitoring Stations 6.82 NTU (For R5, R6, R7, R8a, R16, R17, R28 and R29)

- Notes: 1. "depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.
 2. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
 3. For turbidity and SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
 4. All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.

Appendix E

Event-Action Plans



Event and Action Plan for Construction Noise

Event	Action			
	ET Leader	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and the Contractor. 2. Carry out investigation. 3. Report the results of investigation to IEC and the Contractor. 4. Discuss with the Contractor and formulate remedial measures. 5. Increase monitoring frequency to check mitigation measures. 	<ol style="list-style-type: none"> 1. Review with analysed results submitted by ET. 2. Review the proposed remedial measures by the Contractor and advise ER accordingly. 3. Supervise the implement of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC. 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify the source. 2. Notify IEC, ER, EPD and the Contractor. 3. Repeat measurement to confirm findings. 4. Increase monitoring frequency. 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. 6. Inform IEC, ER, and EPD the causes & actions taken for the exceedances. 7. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions. 2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial actions to IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Resubmit proposals if problem still not under control. 5. Stop the relevant activity of works as determined by the ER until the exceedance is abated.



Event and Action Plan for Water Quality for Construction Phase

Event	Action			
	ET Leader	IEC	ER	Contractor
Action Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm finding; 2. Identify source(s) of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; and 6. Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; and 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; and 2. Make agreement on the mitigation measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER; and 6. Implement the agreed mitigation measures.
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm finding; 2. Identify source(s) of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; and 8. Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; and 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; and 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the Engineer and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; and 6. Implement the agreed mitigation measures.



Event and Action Plan for Water Quality for Construction Phase

Event	Action			
	ET Leader	IEC	ER	Contractor
Limit Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm finding; 2. Identify source(s) of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; and 7. Increase the monitoring frequency to daily until no exceedance of Limit level. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; and 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; and 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; and 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the Engineer and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and ER and propose mitigation measures to IEC and ER within 3 working days; and 6. Implement the agreed mitigation measures.
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm finding; 2. Identify source(s) of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; and 7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; and 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; and 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures; and 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit Level. 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures; and 7. As directed by the Engineer, to slow down or to stop all or part of the marine work or construction activities.



Appendix F

Work Programme

Act ID	Description	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	2012												2013					
							JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
General Information																								
Key Dates																								
KD-1010	Contract Commencement Date	1212	07SEP09 A	31DEC12	07SEP09 A	31DEC12																		
KD-1020	Contract Completion	0	07SEP09 A	31DEC12 *	07SEP09 A	31DEC12																		
KD-1030	Works Period of Section 1 Works (791Days)	830	07SEP09 A	06NOV11	07SEP09 A	15DEC11																		
KD-1040	Works Period of Section 2 Works (426Days)	449	07SEP09 A	06NOV10	07SEP09 A	29NOV10																		
KD-1050	Works Period of Section 4 Works (549Days)	576	07SEP09 A	09MAR11	07SEP09 A	05APR11																		
KD-1060	Works Period of Section 5 Works (1156Days)	1212	07SEP09 A	31DEC12	07SEP09 A	05NOV12																		
Preliminaries																								
B1-1000	Mobilization	90	07SEP09 A	06DEC09 A	07SEP09 A	06DEC09 A																		
B1-1110	Site Office	60	16NOV09 A	16JAN10	16NOV09 A	16JAN10																		
B1-1120	Maintenance/Service of Preliminary Items	990	17JAN10	02OCT12	17JAN10	02OCT12																		
B1-1130	Clearance & Demobilisation	90	03OCT12	31DEC12	03OCT12	31DEC12																		
B1-1140	Environmental Monitoring	1100	28DEC09 A	30DEC12	28DEC09 A	31DEC12																		
B1-1150	Material Approval For Water Mains & Accessories	100	07SEP09 A	18FEB10	07SEP09 A	04JUL10																		
B1-1160	Material Procurement & Delivery Start	60	28DEC09 A	01FEB10	28DEC09 A	03JUN10																		
B1-1160B	Delivery of Valve, Actuators, Flow Meter & E&M	400	14JUN10	18JUL11 *	14JUN10	18JUL11 *																		
B1-1170	CCTV & Monitoring Of Existing DSD Drainage	610	18JAN10	19SEP11	15APR10	15DEC11																		
B1-1180	Monitoring of HYD Structure	610	06MAR10	05NOV11	15APR10	15DEC11																		
Section 1																								
Land Works																								
General																								
S1-1010	Approval & Consent - XP, TTA, MS & Temp Works.	180	07SEP09 A	05MAR10	07SEP09 A	29APR10																		
S1-1020	Trial Pit & Utilities Detection (Except E2 & K)	120	01DEC09 A	16MAR10	01DEC09 A	25APR10																		
S1-1030	Portion H2 Cycle Track & Footpath Proposal	40	07SEP09 A	08OCT09 A	07SEP09 A	08OCT09 A																		
S1-1040	Portion H2 Diversion Route For Cycle Track	60	07OCT09 A	28NOV09 A	07OCT09 A	28NOV09 A																		
S1-1050	Portion H2 Submission For Hoarding Mural Design	90	07SEP09 A	17FEB10	07SEP09 A	01DEC12																		
S1-1060	Portion H2 Set Up For Hoarding Approved Design	30	18FEB10	19MAR10	02DEC12	31DEC12																		
S1-1080	Initial & Utilities Survey (Except E2 & K)	120	05OCT09 A	04MAR10	05OCT09 A	14APR10																		
S1-2010	Final Pipe Testing & Reinstatement	45	16FEB12	31MAR12	01NOV11	15DEC11																		
S1-2020	Completion of Section 1 Works	0	15DEC11 *	15DEC11 *	15DEC11 *	15DEC11 *																		
Portion C1																								
S1-3010	MTRCL Consent For Works Commencement	180	07SEP09 A	05MAR10	07SEP09 A	14APR10																		
S1-3020	MTRCL Structure Stability Monitoring	270	28MAY10	21FEB11	05JAN11	01OCT11																		
S1-3030	Portion C1 Pipe Works CH195.0-237.5 (O)	90	24JUN10	21SEP10	19MAR11	16JUN11																		
S1-3030A10	Preparation & Submission of Risk Assessment	40	22FEB10 *	02APR10	02NOV10	11DEC10																		
S1-3030A20	Preparation & Submission of Method Statement	40	22FEB10	02APR10	02NOV10	11DEC10																		
S1-3030A30	Preparation & Submission of Temp. Design	40	22FEB10	02APR10	02NOV10	11DEC10																		
S1-3030B10	Excavation & Shoring	80	28MAY10	15AUG10	01MAR11	01MAR11																		
S1-3030B20	Pipe Laying & Welding	50	17JUL10	04SEP10	31JAN11	21MAR11																		
S1-3030B30	Backfilling & Reinstatement	10	05SEP10	14SEP10	22MAR11	31MAR11																		
S1-3040	Portion C1 Trough Construction CH237.5-290.0	60	06MAR10	04MAY10	15APR10	13JUN10																		
S1-3040A20	Preparation & Submission Of Risk Assessment	28	17JUL10	13AUG10	15MAR11	11APR11																		
S1-3040A30	Preparation & Submission Of Method Statement	28	17JUL10	13AUG10	15MAR11	11APR11																		
S1-3040A40	Preparation & Submission Of Temp. Works	28	17JUL10	13AUG10	15MAR11	11APR11																		
S1-3040B10	Installation Of Settlement Marker	3	31JUL10	02AUG10	29MAR11	31MAR11																		
S1-3040B20	Excavation & Shoring For Pipe Trough (Stage 1)	15	15SEP10	29SEP10	01APR11	15APR11																		
Start date 07SEP09																								
Finish date 31DEC12																								
Run date 11NOV12																								
Page number 1A																								
c:Primavera Systems, Inc.																								

Early bar

Progress bar

Critical bar


Summary bar

Start milestone point

Finish milestone point

3 Months Rolling Program (Oct 2012)

Act ID	Description	Orig Dur	Early		Late		2012												2013									
			Start	Finish	Start	Finish	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	
S1-5135B30	Backfilling & Reinstatement	30	12DEC10	10JAN11	19AUG11	17SEP11																						
S1-5140	Area E2 Portional Pipe Testing	14	02FEB12	15FEB12	18OCT11	31OCT11																						
S1-5140B10	Area E2 Portional Pipe Testing	14	01APR11	14APR11	18OCT11	31OCT11																						
Portion F																												
S1-6010	Portion F Pipe Works CH995.5-1240.5 (O)	180	23NOV10	21MAY11	23NOV10	21MAY11																						
S1-6010B10	Stage 1 Excavation & Shoring CH1060-1240.5	100	24MAR10*	01JUL10	02MAR11	09JUN11																						
S1-6010B20	Formation Trimming	10	02JUL10	10JUN11	10JUN11	19JUN11																						
S1-6010B30	Pipe Laying & Connection (Welding)	30	12JUL10	10AUG10	20JUN11	19JUL11																						
S1-6010B40	Backfilling & Reinstatement	50	17AUG10	29SEP10	20JUL11	07SEP11																						
S1-6010C10	Stage 2 Excavation & Shoring CH995.5-1060	150	02DEC10	10JAN11	06SEP11	17OCT11																						
S1-6020	Portion F DN800 SWM Works CH432.0-494.7 (O)	120	26JUL10	22NOV10	26JUL10	22NOV10																						
S1-6020A10	Portion F DN800 SWM Works CH432.0-494.7	120	12NOV10	11MAR11	20JUN11	17OCT11																						
S1-6030	Area F Portional Pipe Testing	14	22MAY11	04JUN11	18OCT11	31OCT11																						
Portion H1																												
S1-7010	Portion H1 Temporary Assess Road	80	26DEC09 A	31JAN10	26DEC09 A	05MAR10																						
S1-7020	Portion H1 Pipe Works CH1466.5-1516.5 (O)	40	20JUL11	28AUG11	20JUL11	28AUG11																						
S1-7030	Portion H1 Pipe Works CH1516.5-1544.7 (O-S wall)	50	29AUG11	17OCT11	29AUG11	17OCT11																						
S1-7040	Area H1 Portional Pipe Testing	14	18OCT11	31OCT11	18OCT11	31OCT11																						
Portion J																												
S1-8010	Portion J Pipe Works CH0.0-48.0 (O-S Wall)	40	29JUL11	06SEP11	08SEP11	17OCT11																						
S1-8020	Portion J Pipe Works CH48.0-339.0 (O)	300	02OCT10	28JUL11	12NOV10	07SEP11																						
S1-8020B10	Stage 1 Excavation & Shoring CH250-290 S1	55	22JUN10*	15AUG10	29AUG10	22OCT10																						
S1-8020B20	Pipe Laying & Connection (Welding)	20	16AUG10	04SEP10	23OCT10	11NOV10																						
S1-8020B30	Associated Chamber Construction	30	06SEP10	04OCT10	12NOV10	11DEC10																						
S1-8020B40	Backfilling & Reinstatement	15	06OCT10	19OCT10	12DEC10	26DEC10																						
S1-8020B50	Stage 1 Excavation & Shoring CH250-290 S2	20	27FEB11	18MAR11	06MAY11	25MAY11																						
S1-8020B60	Associated Chamber Construction	30	19MAR11	17APR11	18MAR11	24JUN11																						
S1-8020B70	Backfilling & Reinstatement	15	18APR11	02MAY11	25JUN11	09JUL11																						
S1-8020C10	Stage 2 Excavation & Shoring CH180-250	55	20OCT10	13DEC10	27DEC10	19FEB11																						
S1-8020C20	Pipe Laying & Connection (Welding)	30	14DEC10	12JAN11	20FEB11	21MAR11																						
S1-8020C30	Associated Chamber Construction	30	13JAN11	11FEB11	22MAR11	20APR11																						
S1-8020C40	Backfilling & Reinstatement	15	12FEB11	26FEB11	21APR11	05MAY11																						
S1-8020D10	Stage 3 Excavation & Shoring CH140-180	35	11OCT10*	14NOV10	10JUL11	13AUG11																						
S1-8020D20	Pipe Laying & Connection (Welding)	20	15NOV10	04DEC10	14AUG11	02SEP11																						
S1-8020D30	Associated Chamber Construction	30	05DEC10	03JAN11	03SEP11	02OCT11																						
S1-8020D40	Backfilling & Reinstatement	15	04JAN11	18JAN11	03OCT11	17OCT11																						
S1-8020E10	Stage 4 Excavation & Shoring CH48-CH140	50	03MAR11	21APR11	10JUL11	28AUG11																						
S1-8020E20	Pipe Laying & Connection (Welding)	20	22APR11	11MAY11	29AUG11	17SEP11																						
S1-8020E30	Associated Chamber Construction	20	12MAY11	31MAY11	18SEP11	07OCT11																						
S1-8020F10	Stage 5 Excavation & Shoring CH290-340	10	07JUN11	10JUN11	09OCT11	17OCT11																						
S1-8020F20	Backfilling & Reinstatement	50	23OCT11	11DEC11	10JUL11	28AUG11																						
S1-8020F30	Pipe Laying & Connection (Welding)	30	12DEC11	10JAN12	29AUG11	27SEP11																						
S1-8020F40	Backfilling & Reinstatement	20	11JAN12	30JAN12	28SEP11	17OCT11																						
S1-8030	Portion J Kiosk for RTU & Connect To SCADA	30	20OCT10	18NOV10	18SEP11	17OCT11																						
S1-8030B10	Portion J Kiosk for RTU & Connect To SCADA	209	17MAR10	11OCT10	18SEP11	17OCT11																						
S1-8040	Portion J Pipe Works CH939.0-386.4 (TL-D)	28	03MAR10	30MAR10	28APR10	25MAY10																						
S1-8040A10	Preparation & Submission of Risk Assessment	28	03MAR10	30MAR10	28APR10	25MAY10																						
S1-8040A20	Preparation & Submission of Method Statement	28	03MAR10	30MAR10	28APR10	25MAY10																						
S1-8040A30	Preparation & Submission of Temp. Works	28	03MAR10	30MAR10	28APR10	25MAY10																						
S1-8040A40	Granting of Excavation Permit	0	01SEP10*	19MAY10	19MAY10	23AUG10																						
S1-8040B10	TTA, UD & Trial Pit Excavation	90	08SEP10	06DEC10	26MAY10	23AUG10																						



3 Months Rolling Program (Oct 2012)

Start date	07SEP09
Finish date	31DEC12
Run date	11NOV12
Page number	5A

Act ID	Description	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	2012												2013									
							JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR
S1-8040B20	Access Shaft Fabrication	180	27DEC10	24JUN11	13SEP10	11MAR11																						
S1-8040B30	Heading Tunnel Excavation (Hand Shield)	70	25JUN11	02SEP11	12MAR11	20MAY11																						
S1-8040B40	Pipe Installation Inside Heading Tunnel	40	03SEP11	12OCT11	21MAY11	29JUN11																						
S1-8040B50	Backfilling & Reinstatement	10	13OCT11	22OCT11	30JUN11	09JUL11																						
S1-8050	Portion J Pipe Works CH386.4-396.4 (O)	60	23OCT11	01DEC11	10JUL11	18AUG11																						
S1-8060	Portion J Pipe Works DN1000 CH0.0-22.7 (O)	60	02DEC11	30JAN12	19AUG11	17OCT11																						
S1-8070	Area J Portional Pipe Testing	14	31JAN12	13FEB12	18OCT11	31OCT11																						
Portion K																												
S1-9010	Within 365 Days Commencement of Portion K	365	07SEP09 A	08SEP10	07SEP09 A	10DEC10																						
S1-9020	Portion K Initial Survey	15	09SEP10	23SEP10	11DEC10	25DEC10																						
S1-9030	Portion K Utilities Detection & Trial Pit	20	24SEP10	13OCT10	26DEC10	14JAN11																						
S1-9030B10	Portion K Utilities Detection & Trial Pit	10	16MAY11 *	25MAY11	16MAY11 *	29MAY11																						
S1-9040	Portion K Pipe Works (Construction of MBV)	200	14OCT10	01MAY11	15JAN11	02AUG11																						
S1-9040B10	MBV Installation & Associated Duct Works	90	26MAY11	23AUG11	19JUN11	16SEP11																						
S1-9050	Portion K Kiosk for RTU & Connect To SCADA	30	02MAY11	31MAY11	03AUG11	01SEP11																						
S1-9050B10	Portion K Kiosk for RTU & Connect To SCADA	30	24AUG11	22SEP11	17SEP11	18OCT11																						
S1-9060	Area K Constructed MBV Testing	60	01JUN11	30JUL11	02SEP11	31OCT11																						
S1-9060B10	Area K Constructed MBV Testing	60	23SEP11	21NOV11	17OCT11	15DEC11																						
Marine Works (Portion I)																												
M1000	Permit Application & Advance Notification	120	07SEP09 A	20FEB10	07SEP09 A	03FEB09																						
M1010	Submission & Approval - MS & Temp Works Design	120	07SEP09 A	20FEB10	07SEP09 A	07MAR09																						
M1010A10	Preparation & Submission of Risk Assessment	1150	07SEP09 A	04JAN10	07SEP09 A	04JAN10																						
M1010A20	Preparation & Submission of Method Statement	1150	07SEP09 A	04JAN10	07SEP09 A	04JAN10																						
M1010A30	Preparation & Submission of Temp. Works	1150	07SEP09 A	04JAN10	07SEP09 A	04JAN10																						
M1020	Bathymetric Survey	120	22FEB10 A	27FEB10 A	27FEB10 A	27FEB10 A																						
M1030	Material Procurement & Delivery	180	06NOV09 A	04MAY10	06NOV09 A	19MAY09																						
M1040	Submission & Approval of EM&A Manual	90	07SEP09 A	17JAN10 A	07SEP09 A	17JAN10 A																						
M1050	EM&A - Monitoring & Update	640	06DEC09 A	23AUG11	06DEC09 A	29NOV11																						
M1060	Portion H1 Coating Yard Set-up	60	06MAR10	04MAY10	21MAR09	19MAY09																						
M1060A10	Portion H1 Coating Yard Set-up	34	01APR10 *	04MAY10	16APR09	19MAY09																						
M1070	Portion H1 Pipe Material On-site Coating	90	05MAY10	02AUG10	20MAY09	17AUG09																						
M1080	West Kowloon Cofferdam for Landfill (H1)	180	21FEB10	19AUG10	04FEB09	02AUG09																						
M1080A10	Set-up for Cofferdam at Landfill (H1 & J)	10	04JAN10	13JAN10	03JAN09	12JAN09																						
M1080B10	Solder Pile Wall Construction	260	14JAN10	30SEP10	13JAN09	29SEP09																						
M1080B20	Excavation of Cofferdam	80	01OCT10	19DEC10	30SEP09	18DEC09																						
M1090	Sai Ying Pun Cofferdam for Landfill (J)	180	21FEB10	19AUG10	04FEB09	02AUG09																						
M2060	Set-up For Pipe Pulling	60	21JUL10	18SEP10	04JUL09	01SEP09																						
M2060A10	Mobilization of Plants & Machineries	8	31OCT10	07NOV10	30OCT09	06NOV09																						
M2060A20	Set-up For Pipe Pulling	90	08NOV10	05FEB11	07NOV09	04FEB10																						
M2070	Dredging Works	150	22APR10	18SEP10	05APR09	01SEP09																						
M2080	Portion I Submarine Pipe Pulling	130	19SEP10	26JAN10	02SEP09	09JAN10																						
M2080B10	Portion I Submarine Pipe Pulling	85	06FEB11	01MAY11	05FEB10	30APR10																						
M2090	Portion H1&J Tie-in With Submarine Pipe Line	30	27JAN11	25FEB11	10JAN10	08FEB10																						
M2090A10	Portion H1&J Tie-in With Submarine Pipe Line	20	02MAY11	21MAY11	08AUG11	27AUG11																						
M2100	Portion I Submarine Pipe Pressure Testing & CCTV	30	26FEB11	27MAR11	09FEB10	10MAR10																						
M2100A10	Portion I Submarine Pipe Pressure Testing & CCTV	20	22MAY11	10JUN11	28AUG11	16SEP11																						
M2110	Portion H1&J Seawall Reinstatement	120	28MAR11	25JUL11	28MAY11	25SEP11																						
M2110A10	Portion H1&J Seawall Reinstatement	90	22MAY11	19AUG11	17SEP11	15DEC11																						
M2120	Portion I Submarine Pipeline Backfilling	629	28MAR11	15DEC12	11MAR10	29NOV11																						
M2120A10	Portion I Submarine Pipeline Backfilling	654	03MAR11	15DEC12	02MAR10	15DEC11																						

Early bar
 Progress bar
 Critical bar
 Summary bar
 Start milestone point
 Finish milestone point

3 Months Rolling Program (Oct 2012)

Wo Hing - Penta-Ocean Joint Venture

Start date: 07SEP09
 Finish date: 31DEC12
 Run date: 11NOV12
 Page number: 6A
 c Primavera Systems, Inc.

Appendix G

Implementation Schedule of Environmental Mitigation Measures (EMIS)

Environmental Protection Measures		Location	Implementation Status				
			Implemented	Partially implemented	Not Implemented	Not Applicable	
Noise Impact							
Well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.		All areas	✓				
Air compressors and hand held breakers should have noise labels.		All areas	✓				
Compressors and generators should operate with door closed.		All areas	✓				
Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.		All areas	✓				
Water Quality							
Mitigation Measures for Dredging							
Dredging should be undertaken using one grab dredger only with a maximum production rate of 4,000m ³ per day.		Marine					✓
Deployment of frame type silt curtain should be fully enclose the grab while dredging works are in progress.		Marine					✓
Deployment of silt screen should be at the sea water intake at Kowloon South Salt Water Pumping Station while dredging works are in progress		Marine	✓				
Tight-closing grabs should be used to minimize the loss of sediment to suspension during dredging works. For dredging of any contaminated mud, closed watertight grabs must be used.		Marine					✓
All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash		Marine					✓
The decks of all vessels should be kept tidy and free of oil or other substances that might be accidentally or otherwise washed overboard		Marine					✓
Adequate free board shall be maintained on barges to ensure that decks are not washed by wave action.		Marine					✓
All barges used for the transport of dredged materials should be fitted with tight bottom seals to prevent leakage of material during loading and transport		Marine					✓
Construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present in the water within the site or dumping grounds		Marine	✓				
Loading of barges should be controlled to prevent splashing of material into the surrounding waters. Barges should not be filled to a level that would cause the overflow of materials or sediment laden water during loading or transportation		Marine	✓				
The speed of vessels should be controlled within the works area to prevent propeller wash from stirring up the seabed sediments		Marine	✓				
Mitigation Measures for other Construction Activities							
Sedimentation tanks with sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity should be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped		All areas	✓				
Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the storm runoff being directed into foul sewers		All areas	✓				
All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads.		All areas					✓
An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process.		All areas					✓
The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfill toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains		All areas					✓
Fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour and Western Harbour WCZs		All areas	✓				



	Location	Implementation Status			
		Implemented	Partially implemented	Not implemented	Not Applicable
Environmental Protection Measures					
Water Quality					
Mitigation Measures for other Construction Activities					
<ul style="list-style-type: none"> ▪ Portable chemical toilets should be used to handle construction workforce sewage prior to discharge to the existing trunk sewer. Sufficient numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers. The Contractor shall also be responsible for waste disposal and maintenance practices. ▪ Construction site runoff should be prevented or minimised in accordance with the guidelines stipulated in the EPD's Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). All discharges from the construction site should be controlled to comply with the standards for effluents discharged into the Victoria Harbour WCZ under the TM-DSS. ▪ Unnecessary water retained in receptacles and standing water should be avoided to prevent mosquito breeding. 	All areas	√			
Waste Management					
C&D Materials					
<ul style="list-style-type: none"> ▪ Excavated materials should be reused on-site as backfilling material and for landscaping works as far as practicable. ▪ C&D material generated from excavation works should be disposed of at public fill reception facilities for other beneficial uses. ▪ A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed ▪ A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be used, e.g. trip ticket system for chemical waste disposal. Quantities could be determined by weighing each load or other suitable methods. 	All areas				√
	All areas				√
	All areas	√			
	All areas	√			
Chemical Waste					
<ul style="list-style-type: none"> ▪ Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. ▪ Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. ▪ The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility. 	All areas	√			
	All areas	√			
	All areas	√			
General Refuse					
<ul style="list-style-type: none"> ▪ General refuse should be stored in enclosed bins or compaction units separate from C&D material. ▪ A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. ▪ An enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material. 	All areas	√			
	All areas	√			
	All areas	√			
Marine Dredged Sediment (During transportation and disposal)					
<ul style="list-style-type: none"> ▪ Bottom opening of barges shall be fitted with tight fitting seals to prevent leakage of material. Excess material shall be cleaned from the decks and exposed fittings of barges and dredgers before the vessel is moved ▪ Monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the EPD ▪ Barges or hopper barges shall not be filled to a level that would cause the overflow of materials or sediment laden water during loading or transportation. 	Marine				√
	Marine				√
	Marine				√
Good Site Practices					
<ul style="list-style-type: none"> ▪ Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site ▪ Training of site personnel in proper waste management and chemical handling procedures ▪ Provision of sufficient waste disposal points and regular collection of waste 	All areas	√			
	All areas	√			
	All areas	√			



Appendix H

Statistical Analysis of the Monitoring Parameters between Quarterly Mean and Ambient Mean



Statistical Analysis of the Trend of Dissolved Oxygen

t-test

Group Name	N	Mean	Std Dev	SE
Quarterly Mean	1971	5.9344	0.1456	0.0033
1.3 times of Ambient Mean (130% of Baseline Mean)	648	8.1835	0.2680	0.0105

Result:

Probability that two variances are equal (f-test) = 0

Difference between means = 2.2491 (Std Dev = 0.3072 and SE = 0.011)
(95% CI : 2.2275 < Diff < 2.2707)

t-value of difference = 203.963 (776 degrees of freedom)
P = 1 (>0.05)

Conclusion:

There is no statistically significant difference of Dissolved Oxygen between 1.3 times of ambient mean and quarterly mean.

Statistical Analysis of the Trend of Turbidity

t-test

Group Name	N	Mean	Std Dev	SE
Quarterly Mean	657	3.6777	0.2476	0.0097
1.3 times of Ambient Mean (130% of Baseline Mean)	216	6.7413	1.3077	0.089

Result:

Probability that two variances are equal (f-test) = 0

Difference between means = 3.0636 (Std Dev = 1.3278 and SE = 0.0895)
(95% CI : 2.8882 < Diff < 3.239)

t-value of difference = 34.23 (220 degrees of freedom)
P = 1 (>0.05)

Conclusion:

There is no statistically significant difference of Turbidity between 1.3 times of ambient mean and quarterly mean.



Statistical Analysis of the Trend of Suspended Solids

t-test

Group Name	N	Mean	Std Dev	SE
Quarterly Mean	657	5.5924	0.2477	0.0097
1.3 times of Ambient Mean (130% of Baseline Mean)	216	12.7839	2.4624	0.1675

Result:

Probability that two variances are equal (f-test) = 0

Difference between means = 7.1915 (Std Dev = 2.469 and SE = 0.1678)
(95% CI : 6.8626 < Diff < 7.5204)

t-value of difference = 42.852 (216 degrees of freedom)
P = 1 (>0.05)

Conclusion:

There is no statistically significant difference of Suspended Solids between 1.3 times of ambient mean and quarterly mean.



Appendix I
Site General Layout plan

NOTES:
 1. THE DRAWING SHALL BE READ IN CONNECTION WITH DRAWING NOS. 241235/6/0001 TO 0002.

LEGEND:

- PROPOSED FRESH WATERWAY
- PROPOSED SALT WATERWAY
- PROPOSED WORKS LIMIT
- CU / ST
- PORTION A (SECTION 2)
- PORTION B1
- PORTION B2 (SECTION 2)
- PORTION B3
- PORTION B4
- PORTION B5
- PORTION B6
- PORTION B7
- PORTION B8
- PORTION B9
- PORTION B10
- PORTION B11
- PORTION B12
- PORTION B13
- PORTION B14
- PORTION B15
- PORTION B16
- PORTION B17
- PORTION B18
- PORTION B19
- PORTION B20
- PORTION C (SECTION 4)
- PORTION D
- PORTION E
- PORTION F
- PORTION G
- PORTION H
- PORTION I
- PORTION J
- PORTION K
- PORTION L
- PORTION M
- PORTION N
- PORTION O
- PORTION P
- PORTION Q
- PORTION R
- PORTION S
- PORTION T
- PORTION U
- PORTION V
- PORTION W
- PORTION X
- PORTION Y
- PORTION Z

WORKS AREA WITH REF TO THE PROPOSED FRESH WATERWAY PART OF PORTION B2 OF THIS SITE (TO BE FINISHED BY THE CONTRACTOR) APPROXIMATELY BY THE CONTRACTOR. DETAILS REFER TO THE SCHEDULED DRAWING NO. (SHEET 2)

Section 2

Section 4

Date	Issue	Description
05 MAY 09	1	TENDER ADDENDUM NO. 9
05 APR 09	2	TENDER ADDENDUM NO. 8
05 APR 09	3	TENDER ADDENDUM NO. 7
05 APR 09	4	TENDER ADDENDUM NO. 6
05 APR 09	5	TENDER ADDENDUM NO. 5
05 APR 09	6	TENDER ADDENDUM NO. 4
05 APR 09	7	TENDER ADDENDUM NO. 3
05 APR 09	8	TENDER ADDENDUM NO. 2
05 FEB 09	9	TENDER ADDENDUM NO. 1
05 DEC 08	10	ISSUE FOR TENDER
05 NOV 08	11	ISSUE FOR TENDER
05 OCT 08	12	ISSUE FOR TENDER
05 SEP 08	13	ISSUE FOR TENDER
05 AUG 08	14	ISSUE FOR TENDER
05 JUL 08	15	ISSUE FOR TENDER
05 JUN 08	16	ISSUE FOR TENDER
05 MAY 08	17	ISSUE FOR TENDER
05 APR 08	18	ISSUE FOR TENDER
05 MAR 08	19	ISSUE FOR TENDER
05 FEB 08	20	ISSUE FOR TENDER
05 JAN 08	21	ISSUE FOR TENDER
05 DEC 07	22	ISSUE FOR TENDER
05 NOV 07	23	ISSUE FOR TENDER
05 OCT 07	24	ISSUE FOR TENDER
05 SEP 07	25	ISSUE FOR TENDER
05 AUG 07	26	ISSUE FOR TENDER
05 JUL 07	27	ISSUE FOR TENDER
05 JUN 07	28	ISSUE FOR TENDER
05 MAY 07	29	ISSUE FOR TENDER
05 APR 07	30	ISSUE FOR TENDER
05 MAR 07	31	ISSUE FOR TENDER
05 FEB 07	32	ISSUE FOR TENDER
05 JAN 07	33	ISSUE FOR TENDER
05 DEC 06	34	ISSUE FOR TENDER
05 NOV 06	35	ISSUE FOR TENDER
05 OCT 06	36	ISSUE FOR TENDER
05 SEP 06	37	ISSUE FOR TENDER
05 AUG 06	38	ISSUE FOR TENDER
05 JUL 06	39	ISSUE FOR TENDER
05 JUN 06	40	ISSUE FOR TENDER
05 MAY 06	41	ISSUE FOR TENDER
05 APR 06	42	ISSUE FOR TENDER
05 MAR 06	43	ISSUE FOR TENDER
05 FEB 06	44	ISSUE FOR TENDER
05 JAN 06	45	ISSUE FOR TENDER
05 DEC 05	46	ISSUE FOR TENDER
05 NOV 05	47	ISSUE FOR TENDER
05 OCT 05	48	ISSUE FOR TENDER
05 SEP 05	49	ISSUE FOR TENDER
05 AUG 05	50	ISSUE FOR TENDER
05 JUL 05	51	ISSUE FOR TENDER
05 JUN 05	52	ISSUE FOR TENDER
05 MAY 05	53	ISSUE FOR TENDER
05 APR 05	54	ISSUE FOR TENDER
05 MAR 05	55	ISSUE FOR TENDER
05 FEB 05	56	ISSUE FOR TENDER
05 JAN 05	57	ISSUE FOR TENDER
05 DEC 04	58	ISSUE FOR TENDER
05 NOV 04	59	ISSUE FOR TENDER
05 OCT 04	60	ISSUE FOR TENDER
05 SEP 04	61	ISSUE FOR TENDER
05 AUG 04	62	ISSUE FOR TENDER
05 JUL 04	63	ISSUE FOR TENDER
05 JUN 04	64	ISSUE FOR TENDER
05 MAY 04	65	ISSUE FOR TENDER
05 APR 04	66	ISSUE FOR TENDER
05 MAR 04	67	ISSUE FOR TENDER
05 FEB 04	68	ISSUE FOR TENDER
05 JAN 04	69	ISSUE FOR TENDER
05 DEC 03	70	ISSUE FOR TENDER
05 NOV 03	71	ISSUE FOR TENDER
05 OCT 03	72	ISSUE FOR TENDER
05 SEP 03	73	ISSUE FOR TENDER
05 AUG 03	74	ISSUE FOR TENDER
05 JUL 03	75	ISSUE FOR TENDER
05 JUN 03	76	ISSUE FOR TENDER
05 MAY 03	77	ISSUE FOR TENDER
05 APR 03	78	ISSUE FOR TENDER
05 MAR 03	79	ISSUE FOR TENDER
05 FEB 03	80	ISSUE FOR TENDER
05 JAN 03	81	ISSUE FOR TENDER
05 DEC 02	82	ISSUE FOR TENDER
05 NOV 02	83	ISSUE FOR TENDER
05 OCT 02	84	ISSUE FOR TENDER
05 SEP 02	85	ISSUE FOR TENDER
05 AUG 02	86	ISSUE FOR TENDER
05 JUL 02	87	ISSUE FOR TENDER
05 JUN 02	88	ISSUE FOR TENDER
05 MAY 02	89	ISSUE FOR TENDER
05 APR 02	90	ISSUE FOR TENDER
05 MAR 02	91	ISSUE FOR TENDER
05 FEB 02	92	ISSUE FOR TENDER
05 JAN 02	93	ISSUE FOR TENDER
05 DEC 01	94	ISSUE FOR TENDER
05 NOV 01	95	ISSUE FOR TENDER
05 OCT 01	96	ISSUE FOR TENDER
05 SEP 01	97	ISSUE FOR TENDER
05 AUG 01	98	ISSUE FOR TENDER
05 JUL 01	99	ISSUE FOR TENDER
05 JUN 01	100	ISSUE FOR TENDER

Mott MacDonald

Head Office: 15th Floor, 100, Queen's Road Central, Hong Kong
 Tel: +852 2512 1122
 Fax: +852 2512 1123
 Email: mottmacdonald.com.hk


THE GOVERNMENT OF THE HONG KONG
 SPECIAL ADMINISTRATIVE REGION
 WATER SUPPLIES DEPARTMENT

9/NSD/08

LAYING OF WESTERN CROSS HARBOUR MAIN
 AND ASSOCIATED LAND MAINS FROM WEST
 KOWLOON TO SAI YING PUN

POSSESSION OF SITE
 (SHEET 1 OF 5)


Project No.	Scale	Revision	By	Check	Date
1:1000 @A1	1:1000	1	YH	YH	24/12/08
		2	YH	YH	
		3	YH	YH	
		4	YH	YH	
		5	YH	YH	
		6	YH	YH	
		7	YH	YH	
		8	YH	YH	
		9	YH	YH	
		10	YH	YH	
		11	YH	YH	
		12	YH	YH	
		13	YH	YH	
		14	YH	YH	
		15	YH	YH	
		16	YH	YH	
		17	YH	YH	
		18	YH	YH	
		19	YH	YH	
		20	YH	YH	
		21	YH	YH	
		22	YH	YH	
		23	YH	YH	
		24	YH	YH	
		25	YH	YH	
		26	YH	YH	
		27	YH	YH	
		28	YH	YH	
		29	YH	YH	
		30	YH	YH	
		31	YH	YH	
		32	YH	YH	
		33	YH	YH	
		34	YH	YH	
		35	YH	YH	
		36	YH	YH	
		37	YH	YH	
		38	YH	YH	
		39	YH	YH	
		40	YH	YH	
		41	YH	YH	
		42	YH	YH	
		43	YH	YH	
		44	YH	YH	
		45	YH	YH	
		46	YH	YH	
		47	YH	YH	
		48	YH	YH	
		49	YH	YH	
		50	YH	YH	
		51	YH	YH	
		52	YH	YH	
		53	YH	YH	
		54	YH	YH	
		55	YH	YH	
		56	YH	YH	
		57	YH	YH	
		58	YH	YH	
		59	YH	YH	
		60	YH	YH	
		61	YH	YH	
		62	YH	YH	
		63	YH	YH	
		64	YH	YH	
		65	YH	YH	
		66	YH	YH	
		67	YH	YH	
		68	YH	YH	
		69	YH	YH	
		70	YH	YH	
		71	YH	YH	
		72	YH	YH	
		73	YH	YH	
		74	YH	YH	
		75	YH	YH	
		76	YH	YH	
		77	YH	YH	
		78	YH	YH	
		79	YH	YH	
		80	YH	YH	
		81	YH	YH	
		82	YH	YH	
		83	YH	YH	
		84	YH	YH	
		85	YH	YH	
		86	YH	YH	
		87	YH	YH	
		88	YH	YH	
		89	YH	YH	
		90	YH	YH	
		91	YH	YH	
		92	YH	YH	
		93	YH	YH	
		94	YH	YH	
		95	YH	YH	
		96	YH	YH	
		97	YH	YH	
		98	YH	YH	
		99	YH	YH	
		100	YH	YH	



THE DRAWING IS THE PROPERTY OF MOTT MACDONALD. IT IS TO BE USED ONLY FOR THE PROJECT AND SITE SPECIFICALLY IDENTIFIED THEREIN. IT IS NOT TO BE REPRODUCED, COPIED, OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF MOTT MACDONALD. THE USER OF THIS DRAWING SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMISSIONS FROM THE APPROPRIATE AUTHORITIES FOR THE CONSTRUCTION OF THE PROJECT. MOTT MACDONALD ACCEPTS NO LIABILITY FOR ANY DAMAGE OR LOSS OF PROFITS, BUSINESS, OR REPUTATION, OR FOR ANY SPECIAL, CONSEQUENTIAL, OR INCIDENTAL DAMAGES, EVEN IF ADVISED OF THE POSSIBILITY THEREOF. THE USER OF THIS DRAWING SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMISSIONS FROM THE APPROPRIATE AUTHORITIES FOR THE CONSTRUCTION OF THE PROJECT.

NOTES :

1. THIS DRAWING SHALL BE READ IN CONNECTION WITH DRAWING NOS. 241239/G/0301 TO 0302 AND 0304 TO 0305.
2. THE LEGEND SHALL REFER TO DRAWING NO. 241239/G/0301.



DATE	DESCRIPTION	BY	CHECKED
01/10/03	ISSUE FOR TENDER	R. S. C.	R. S. C.
02/12/03	REVISED	R. S. C.	R. S. C.
03/12/03	REVISED	R. S. C.	R. S. C.

Mott MacDonald
 The Hong Kong Office
 25th Floor, 250 Canton Road
 Kowloon, Hong Kong
 Tel: 852 2175 1111
 Fax: 852 2175 1112
 www.mottmacdonald.com.hk

THE GOVERNMENT OF THE HONG KONG
 SPECIAL ADMINISTRATIVE REGION
 WATER SUPPLIES DEPARTMENT

PROJECT NO. S/WSD/03
 LAYING OF WESTERN CROSS HARBOUR MAIN
 AND ASSOCIATED LAND MAINS FROM WEST
 KOWLOON TO SAN YING PUN


POSSESSION OF SITE
 (SHEET 3 OF 5)

NO.	DATE	DESCRIPTION	BY	CHECKED
1	01/10/03	ISSUE FOR TENDER	R. S. C.	R. S. C.
2	02/12/03	REVISED	R. S. C.	R. S. C.
3	03/12/03	REVISED	R. S. C.	R. S. C.

Scale: 1:1000
 Drawing No. S/WSD/03
 Drawing Title: LAYING OF WESTERN CROSS HARBOUR MAIN AND ASSOCIATED LAND MAINS FROM WEST KOWLOON TO SAN YING PUN
 Drawing No. 241239/G/0303
 Drawing Title: POSSESSION OF SITE (SHEET 3 OF 5)



Figures




Contract No. 9/WSD/08 Laying of Western Cross Harbour Main and Associated Land Mains for West Kowloon to Sai Ying Pun

Figure 1

Location of Noise Monitoring Station at West Kowloon



專業測試顧問有限公司
ETS-TESTCONSULT LIMITED



Contract No. 9/WSD/08 Laying of Western Cross Harbour Main and Associated Land Mains for West Kowloon to Sai Ying Pun

Figure 3
Locations of Water Quality Monitoring Stations



Amendment Point	Type	LOCATION
R1	Typical Water	New Tse Mun 1st Effluent
R2	Shallow Harbour of Western Harbour	Green Island
R3	Shallow Harbour of Western Harbour	Green Island
R4	Shallow Harbour of Western Harbour	Green Island
R5	Shallow Harbour of Western Harbour	Green Island
R6	Shallow Harbour of Western Harbour	Green Island
R7	Shallow Harbour of Western Harbour	Green Island
R8	Shallow Harbour of Western Harbour	Green Island
R9	Shallow Harbour of Western Harbour	Green Island
R10	Shallow Harbour of Western Harbour	Green Island
R11	Shallow Harbour of Western Harbour	Green Island
R12	Shallow Harbour of Western Harbour	Green Island
R13	Shallow Harbour of Western Harbour	Green Island
R14	Shallow Harbour of Western Harbour	Green Island
R15	Shallow Harbour of Western Harbour	Green Island
R16	Shallow Harbour of Western Harbour	Green Island
R17	Shallow Harbour of Western Harbour	Green Island
R18	Shallow Harbour of Western Harbour	Green Island
R19	Shallow Harbour of Western Harbour	Green Island
R20	Shallow Harbour of Western Harbour	Green Island

mm Mott
Connell

462 Green Island
282 Des Voeux Road West
Hong Kong
Tel: 852 2577 8877
Fax: 852 2577 8877
E-mail: www.mottconnell.com

THE GOVERNMENT OF THE HONG KONG
SPECIAL ADMINISTRATIVE REGION
WATER SUPPLIES DEPARTMENT

PROJECT No. CE42/2005(W5)


LAYING OF WESTERN CROSS HARBOUR MAIN
AND ASSOCIATED LAND MAINS FROM WEST
KOMLOON TO SAI YING PUN - INVESTIGATION

LOCATIONS OF WATER SENSITIVE RECEIVERS
AND STORMWATER OUTFALLS
AT WESTERN HARBOUR

Scale	1 : 2500000
Sheet No.	20133
Revision	
Author	
Checker	
Approver	
Date	

FIGURE 1.20 A

This document should not be relied on or used in any way without the prior written consent of Mott Connell. It is the responsibility of the user to ensure that the information contained herein is accurate and up-to-date.



LEGEND:

- PROPOSED ROUTE OF 1200mm FRESH WATER MAIN
- NOISE SENSITIVE RECEIVERS
- 300m NOISE ASSESSMENT BOUNDARY
- WORKS AREA BOUNDARY

REV	DATE	DESCRIPTION
1	10/05/08	PRELIMINARY
2	11/05/08	REVISED

Mott MacDonald
 2011 Canal Limited
 202 Queen's Road East
 Hong Kong
 Tel: 8522 8337
 Fax: 8522 8337
 Web: www.mottmac.com

THE GOVERNMENT OF THE HONG KONG SPECIAL ADMINISTRATIVE REGION
WATER SUPPLIES DEPARTMENT

Project No. CE47/2008 (WS)

LAYING OF WESTERN CROSS HARBOUR MAIN AND ASSOCIATED LAND MAINS FROM WEST KOWLOON TO SAI YING PUN - INVESTIGATION

LOCATIONS OF NOISE SENSITIVE RECEIVERS IN SAI YING PUN

Project No.	CE47/2008 (WS)
Scale	1 : 200000
Sheet No.	1
Revision No.	1
Author	
Checker	
Approver	
Date	

FIGURE 1.2b

COPYRIGHT RESERVED

LEGEND:

- CROSSED ROUTE OF 1200m FRESH WATER MAIN
- NOISE SENSITIVE RECEIVERS
- TEMPORARY PLATFORM
- 300m NOISE ASSESSMENT BOUNDARY
- WORKS AREA BOUNDARY

McKott & McConnell
 Most General Limited
 150 Gloucester Road
 Hong Kong
 Tel: 852 2727
 Fax: 852 6223
 www.mckott.com.hk

THE GOVERNMENT OF THE HONG KONG
 SPECIAL ADMINISTRATIVE REGION
 WATER SUPPLIES DEPARTMENT

DE42/2005(NS)

LAYING OF WESTERN CROSS HARBOUR MAIN
 AND ASSOCIATED LAND MAINS FROM WEST
 KOWLOON TO SH YING PUN - INVESTIGATION

LOCATION OF NOISE SENSITIVE
 RECEIVERS IN WEST KOWLOON

Project No.	1 : 40000/1
Scale	1 : 40000/1
Sheet No.	A
Date	
Author	
Checker	
Approver	
Reviewer	

© COPYRIGHT RESERVED

This document should not be relied on or used in any way for which the Engineer is not responsible. It is not to be used for any other purpose without the written consent of the Engineer.




FIGURE 1.2c