

東業德勤測試顧問有限公司

ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong

Tel : 2695 8318

E-mail : etl@ets-testconsult.com

Fax : 2695 3944

Web site : www.ets-testconsult.com

TEST REPORT


WO HING – PENTA-OCEAN JOINT VENTURE

**CONTRACT NO. 9/WSD/08
LAYING OF WESTERN CROSS
HARBOUR MAIN AND ASSOCIATED
LAND MAINS FROM WEST KOWLOON
TO SAI YING PUN**

**QUARTERLY EM&A SUMMARY REPORT
NO.11**

(FROM NOVEMBER TO DECEMBER 2012)

Prepared by: _____


LAW, Sau Yee
Senior Environmental Officer

Checked by: _____


LAU, Chi Leung
Environmental Team Leader

Issue Date: 22 February 2013

Report No.: ENA30647

ENVIRON

Ref.: WSDWHCMSEI00_0_0327L.12

6th Mar, 2013

Water Supplies Department
Sha Tin Office
6/F Sha Tin Government Offices
1 Sheung Wo Che Road
Sha Tin, NT

By Post

Attention: Mr. Johnny Ho

Dear Sir,

Re: Contact No. 9/WSD/08
Laying of Western Cross Harbour Main and Associated Land Mains from West Kowloon to Sai Ying Pun
Quarterly Environmental Monitoring and Audit Report No. 11
(for November 2012 – December 2012)

Reference is made to Environment Team's submission of the Quarterly Environmental Monitoring and Audit Report No. 11 by Email on 22 February 2013 (entitled "9/WSD/08 - Draft Quarterly Report (Nov to Dec 12)") and subsequent submission of the revised report on 5 March 2013.

We are pleased to inform you that we have no comment on the revised captioned report.

Thank you very much for your kind attention and please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,



David Yeung
Independent Environmental Checker

c.c.	Mott MacDonald Hong Kong Limited	Mr. Kelvin Ho	Fax: 2377 2900
	Wo Hing – Penta-Ocean Joint Venture	Mr. Danny Ho	Fax: 2572 4080
	ETS-TESTCONSULT LIMITED	Mr. C.L. Lau	Fax: 2695 3944

Q:\Projects\WSDWHCMSEI00\Corr\Out\WSDWHCMSEI00_0_0327L.12.doc



TABLE OF CONTENTS		Page
EXECUTIVE SUMMARY		
1.0	INTRODUCTION	1
2.0	PROJECT INFORMATION	
	2.1 Scope of the Project	1
	2.2 Work Programme	1
	2.3 Project Organization and Management Structure	1
	2.4 Contact Details of Key Personnel	1
3.0	SUMMARY OF EM&A REQUIREMENTS	
	3.1 EM&A Programme	2
	3.2 Monitoring Stations and Parameters	2
	3.3 Monitoring Methodology and Calibration Details	2
	3.4 Environmental Quality Performance Limits (Action/Limit Levels)	2
	3.5 Environmental Mitigation Measures	2
4.0	MONITORING RESULTS	
	4.1 Noise	2 – 3
	4.2 Marine Water Quality	3 – 4
5.0	INSPECTION RESULTS	
	5.1 Inspection Results	4
	5.2 Status of Environmental Licensing and Permitting	4 – 5
	5.3 Advice on Solids and Liquid Waste Management Status	5
6.0	NON-COMPLIANCE OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS	
	6.1 Summary of Non-compliance	5
	6.2 Review of the Reasons for and the implication of non-compliance	5
	6.3 Summary of Action Taken	6
	6.4 Summary of Environmental Complaint, Notification of Summons and Successful	6
7.0	COMMENTS, CONCLUSIONS AND RECOMMENDATION	6
APPENDIX		
A	Organization Chart and Lines of Communication	
B	Graphical Plots of Impact Noise Monitoring Data	
C	Graphical Plots of Impact Marine Water Quality Monitoring Data	
D	Environmental Quality Performance (Action / Limit Levels)	
E	Event-Action Plans	
F	Work Programme	
G	Implementation Schedule of Environmental Mitigation Measures (EMIS)	
H	Statistical Analysis of the Monitoring Parameters between Quarterly Mean and Ambient Mean	
I	Site General Layout Plan	
Figures		
Figure 1	Location of Noise Monitoring Station at West Kowloon	
Figure 2	Location of Noise Monitoring Stations at Sai Yung Pun	
Figure 3	Locations of Water Quality Monitoring Stations	
Figure 1.2a	Locations of Water Sensitive Receivers and stormwater outfalls at Western Harbour	
Figure 1.2b	Locations of Noise Sensitive Receivers at Sai Ying Pun	
Figure 1.2c	Locations of Noise Sensitive Receivers at West Kowloon	



Tables

- 2.1 Contact Details of Key Personnel
- 4.1 Summary of Impact Monitoring results of Impact Noise Monitoring
- 4.2 Total Number of Marine Water Quality Exceedances in the Quarter
- 4.3 Summary of statistical analysis between Quality Mean and 1.3 times of Ambient Mean
- 5.1 Summary of Environmental Licensing and Permit Status
- 5.2 Summary of Waste Disposal in this Quarter
- 6.1 Summary of Environmental Complaints and Prosecutions



EXECUTIVE SUMMARY

This is the eleventh Quarterly Environmental Monitoring and Audit (EM&A) Summary Report prepared by ETS-Testconsult Ltd (ET) for the "Contract No. 9/WSD/08 Laying of Western Cross Harbour Main and Associated Land Main from West Kowloon to Sai Ying Pun" (the Project) under the requirements of "Environmental Monitoring & Audit Manual – Agreement No. CE42/2005(W) Laying of Western Cross Harbour Main and Associated Land Main from West Kowloon to Sai Ying Pun" (the EM&A Manual).

This report documents the findings of EM&A Works conducted during the Project from November to December 2012 since the marine work was completed in December 2012.

Site Activities

As informed by the Contractor, the site activities in this reporting quarter were as below:

<i>November 2012</i>	<i>Trimming of high spot of rock Armour (Type 2) (Portion I)</i>
<i>December 2012</i>	<i>Trimming of high spot of rock Armour (Type 2) (Portion I)</i>

Environmental Monitoring Works

Noise Monitoring

In this quarter, no exceedance of Action and Limit Level of noise monitoring was recorded.

Marine Water Quality Monitoring

In this quarter, no exceedance of Action and Limit Level of marine water quality monitoring was recorded.

Environmental Complaints, Notification of summons and successful prosecutions

No environmental complaint, notification of summon and prosecution with respect to environmental issues was received in this quarter.

1.0 INTRODUCTION

Wo Hing – Penta-Ocean Joint Venture (WHPOJV) appointed Environmental Team of ETS-Testconsult Limited (ETL) to undertake the Environmental Impact Monitoring for “Contract No. 9/WSD/08 Laying of Western Cross Harbour Main and Associated Land Main from West Kowloon to Sai Ying Pun” (the Project) under the requirements of the “Environmental Monitoring & Audit Manual – Agreement No. CE42/2005(W.S) Laying of Western Cross Harbour Main and Associated Land Main from West Kowloon to Sai Ying Pun” (the EM&A Manual) of the approved EIA report (Registration No. AEIAR-109/2007) in accordance with the Environmental Permit (No.: EP-273/2007) (the EP).

This quarterly report documented the findings of EM&A Works conducted during the impact monitoring from November to December 2012 since the marine work was completed in December 2012.

2.0 PROJECT INFORMATION

2.1 Scope of the Project

The construction works of the Project are located in West Kowloon, across the Victoria Harbour and in Sai Ying Pun.

The construction works under this Project are briefly described, without limitation, as follow:

- Laying of about 1.5km of 1200mm diameter steel fresh water mains at West Kowloon;
- Laying of about 2.1km of 1200mm diameter steel submarine pipeline from West Kowloon to Sai Ying Pun including dredging, cathodic protection system and other associated works;
- Laying of about 0.4km of 1200mm diameter steel fresh water main at Sai Ying Pun;
- Laying of about 0.5km of 800mm diameter steel salt water main at West Kowloon;
- Construction of motorized butterfly valve (MBV) and the associated facilities in the vicinity of Sun Yat Sen Memorial Park at Sai Ying Pun;
- Construction of all chambers associated with pipeworks;
- Making service connections;
- Ancillary works including but not limited to reinstatement of roads, landscaping works.

Areas of the Project present in Appendix I. Locations of environmental monitoring stations and sensitive receivers are shown in Figures 1, 2, 3, 1.2a, 1.2b and 1.2c

2.2 Work Programme

Details of work programme are shown in Appendix F.

2.3 Project Organization and Management Structure

The organization chart and lines of communication with respect to the on-site environmental management and monitoring program are shown in Appendix A.

2.4 Contact Details of Key Personnel

The key personnel contact names and telephone numbers are shown in Table 2.1.

Table 2.1 Contact Details of Key Personnel

<i>Project Role</i>	<i>Organization</i>	<i>Name of Key Staff</i>	<i>Tel. No.</i>	<i>Fax No.</i>
<i>Engineer's Representative</i>	<i>Mott MacDonald</i>	<i>Mr. Kelvin HO</i>	<i>2377 2823</i>	<i>2377 2900</i>
<i>IEC</i>	<i>ENVIRON</i>	<i>Mr David Yeung</i>	<i>3743 0788</i>	<i>3548 6988</i>
<i>Contractor's Agent</i>	<i>WHPOJV</i>	<i>Mr. Danny HO</i>	<i>2695 8318</i>	<i>2957 8213</i>
<i>ET Leader</i>	<i>ET (ETL)</i>	<i>Mr C. L. Lau</i>	<i>2946 7791</i>	<i>2695 3944</i>



The proponents' contact and hotline telephone number for the Public to make enquiries by the Contractor is Mr. Peter Yung (Telephone No.: 61137660).

3.0 SUMMARY OF EM&A REQUIREMENTS

3.1 EM&A Programme

The EM&A programme required environmental monitoring for noise, marine water quality and environmental site inspections for air quality, noise, marine water quality and waste management. The EM&A requirements for each parameter described in the following sections include:

- *All monitoring parameters;*
- *Action and Limit levels for all environmental parameters;*
- *Event/Action Plans;*
- *Environmental mitigation measures, as recommended in the Project EIA report; and*
- *Environmental requirements in contract documents.*

The advice on implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of the Report.

3.2 Monitoring Stations and Parameters

The EM&A Manual designates several locations to monitor environmental impacts in terms of noise and marine water quality due to the Project. The description and detailed locations of monitoring stations for noise and marine water quality are shown in Figures 1, 2 and 3 and relevant sections of this Report.

3.3 Monitoring Methodology and Calibration Details

All monitoring works were conducted and monitoring equipment was calibrated in according with the EM&A Manual and the manufacturer's instruction.

3.4 Environmental Quality Performance Limits (Action/Limit Levels)

The environmental quality performance limits, i.e. Action/Limit Levels (AL Levels) were derived from the baseline monitoring results. If the measured environmental quality parameters exceed the AL Levels, the respective action plan will be implemented. The AL Levels for each monitoring parameter are given in Appendix D. The event action plan is given in Appendix E.

3.5 Environmental Mitigation Measures

Relevant mitigation measures were recommended in the EM&A Manual for the Contractor to implement. A list of mitigation measures is given in Appendix G.

4.0 MONITORING RESULTS

4.1 Noise

As the requirement in the EM&A Manual, impact noise monitoring was conducted for a weekly basis in four different time periods, day-time, evening-time, night-time and holiday-time, at designated monitoring locations. The noise levels in the past three months are plotted in Appendix B.

In this quarter, the impact noise monitoring was carried out weekly in the absence of fog, rain, storm, wind with a steady speed exceeding 5m/s, or wind gusts exceeding 10m/s. As a result, all impact noise monitoring data was considered to be unaffected by the weather condition.

In this quarter, no exceedance of Action and Limit Level of noise monitoring was recorded.

Table 4.1 presents the summary of impact noise monitoring results in this reporting quarter.



Table 4.1 Summary of Impact Monitoring results of Impact Noise Monitoring in the Quarter

<i>Exceedance Level</i>	<i>Daytime</i>	<i>Evening-time</i>	<i>Night-time</i>	<i>Holiday-time</i>
<i>Action (November 2012)</i>	0	0	0	0
<i>Action (December 2012)</i>	0	0	0	0
<i>Cumulative</i>	0	0	0	0
<i>Limit (November 2012)</i>	0	0	0	0
<i>Limit (December 2012)</i>	0	0	0	0
<i>Cumulative</i>	0	0	227	0

In this quarter, the major noise source at KS6 was from local traffic along West Kowloon Highway and human activities from the Element. Besides, local traffic along Connaught Road West and Western Harbour Crossing and human activities was also the major noise source at KY3, RWM and CGa.

4.2 Marine Water Quality

In accordance with the EM&A Manual, the marine water quality monitoring was conducted at four control stations and nine impact monitoring stations in the reporting quarter. Impact marine water quality monitoring was conducted three days per week. Measurements were taken at both mid-ebb and mid-flood tides at three depths (i.e. 1m below surface, mid depth and 1m above seabed). The AL Levels are included in Appendix D.

According to the impact water monitoring results in this quarter, no exceedances in Action and Limit Level was recorded.

Table 4.2 presents the total number of marine water quality exceedances in the reporting quarter. The trend of marine water quality in the past three months is depicted in Appendix C.

Table 4.2 Total Number of Marine Water Quality Exceedances in the Quarter

<i>Parameter</i>	<i>Exceedance Level</i>	<i>November 2012</i>	<i>December 2012</i>
<i>Dissolved Oxygen, DO</i>	<i>Action</i>	0	0
	<i>Limit</i>	0	0
	<i>Total</i>	0	0
<i>Turbidity (Depth-average)</i>	<i>Action</i>	0	0
	<i>Limit</i>	0	0
	<i>Total</i>	0	0
<i>Suspended Solids, SS (Depth-average)</i>	<i>Action</i>	0	0
	<i>Limit</i>	0	0
	<i>Total</i>	0	0
<i>Cumulative Exceedances</i>	<i>Action</i>	0	0
	<i>Limit</i>	0	0
	<i>Total</i>	0	0

A comparison between the quarterly mean of impact stations (including WSD Seawater Intakes R15 and other eight Impact Stations R5, R6, R7, R8a, R16, R17, R28 and R29) and the 1.3 times of the ambient mean (e.g. 130% of Baseline Mean) of impact stations was made for Dissolved Oxygen, Turbidity and Suspended Solids.

The statistical analysis results are given in Appendix H and it shows that there is no significant difference ($p > 0.05$) between the quarterly mean and 1.3 times of ambient mean on Dissolved Oxygen, Turbidity and Suspended Solids. Table 4.3 summarizes the statistical analysis between quarterly mean and 1.3 times of ambient mean on Dissolved Oxygen, Turbidity and Suspended Solids.



Table 4.3 Summary of statistical analysis between Quality Mean and 1.3 times of Ambient Mean

Parameter	Groups involved	P-value	Significant Difference between quarterly mean and 1.3 times of ambient mean (Y or N)
DO (Surface, Middle and Bottom)	Quarterly mean and 1.3 times of ambient mean	1	N
SS	Quarterly mean and 1.3 times of ambient mean	1	N
Turbidity	Quarterly mean and 1.3 times of ambient mean	1	N

5.0 INSPECTION RESULTS

5.1 Implementation Status of Environmental Mitigation Measures

ET conducted weekly site inspections to monitor the Contractor's implementation of environmental mitigation measures. After each site inspection, the Contractor was notified of ET's observations and recommendations. A site inspection checklist detailing the environmental observations was prepared by ET and the Contractor then completed this plan to propose/report their remedial works. A summary of implementation status of mitigation measures on site inspections is presented in Appendix G

5.2 Status of Environmental Licensing and Permitting

The status of licences and permits is summarized in Table 5.1.

Table 5.1 Summary of Environmental Licensing and Permit Status

Description	Permit No.	Valid Period		Remarks
		From	To	
Environmental Permit	EP-273/2007	31/07/07	End of Project	Whole Project
Construction Noise Permit (West Kowloon)	GW-RE0818-12	08/10/12	07/04/13	Group A One Generator, standard (CNP 101) One Derrick barge (CNP 061) One Guard boat Group B Two Generator, standard (CNP 101) Two Derrick barge (CNP 061) One Guard boat One Tug boat (CNP 221) Group C One Generator, standard (CNP 101) One Dredger, grab (CNP 063) One Guard boat Group D One Generator, standard (CNP 101) One Dredger, grab (CNP 063) One Guard boat
Construction Noise Permit (Sai Ying Pun)	GW-RS1026-12	08/10/12	07/04/13	Group A Two Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101) Two Derrick barge (CNP 061) One Guard boat One Tug boat (CNP 221) Group B One Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101) One Derrick barge (CNP 061) Group C One Generator, silenced, $\leq 108\text{dB(A)}$ (CNP 101) One Dredger, grab (CNP 063) One Guard boat One Hopper Barge
Chemical Waste Producer	5213-217-W3086-01	13/10/09	End of Project	Spent oil, surplus flammable liquid, surplus paint, soil, rags & containers contaminated with lubricating oil, diesel, flammable liquid & paint, & used batteries

Description	Permit No.	Valid Period		Remarks
		From	To	
Water Discharge Licence (West Kowloon)	WT00005347-2009	07/01/10	31/01/15	Effluent and all other wastewater arising from the construction site through Screen & Sedimentation Tank
Notification under APCO	Application had been submitted to EPD on 25/09/09 and approved from 29/09/09.			

5.3 Advice on Solids and Liquid Waste Management Status

Summary of waste disposal in this quarter is present in Table 5.2.

Table 5.2 Summary of Waste Disposal in this Quarter

Type of Waste		Quantity	Disposal Location	Cumulative Quantity
Inert C&D Materials	Total Quantity Generated (in m ³)	648.44		18258.97
	Broken Concrete (in m ³)	0	---	0
	Reused in the Contract (in m ³)	0	---	0
	Reused in other Projects (in m ³)	0	---	0
	Disposal as Public Fill (in m ³)	648.44	SENT Landfill	18258.97
C&D Waste	Metals (in kg)	0	---	0
	Paper/Cardboard Packaging (in kg)	0	Collected by recycling company	169
	Plastics (in kg)	0	---	0
	Chemical Waste (in kg)	900	---	4478
	Other, e.g. General Refuse (in m ³)	11.91	SENT Landfill	211.21
Dredged Materials	Type 1 (in m ³)	0	East Ninepin Mud Disposal Ground	160500
	Type 2 (in m ³)	0	The East Sha Chau	104990

The Contractor should provide sufficient preventive measures during equipment maintenance works so as to avoid oil leakage on the ground. In the event of any oil leakage, the Contractor should clean up the polluted soil and handle all the materials used for this cleaning works as chemical waste.

Besides, pre-cast drip trays were provided for oil drums at several areas, such as barge and chemical storage area. The Contractor should collect and dispose of any stagnant water accumulated in the drip trays and handle them as chemical waste.

The Contractor should use suitable containers with proper labels to store chemical wastes in accordance with Code of Practice on the Packaging, Labeling and Storage of Chemical Waste. The Contractor should also advise their workers of the proper procedures in handling the chemical waste. All the trip tickets for chemical waste disposal were properly kept in the site office. No chemical waste disposal was undertaken in the reporting quarter.

The Contractor was reminded to increase the frequency of inspection and cleaning of the site drainage system, including desilting facilities. Moreover, the Contractor should apply approved pesticides in the stagnant water.

6.0 NON-COMPLIANCE OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS

6.1 Summary of Non-compliance

No exceedance of Action and Limit Level of noise monitoring results was recorded in this quarter.

No exceedance of Action and Limit level of marine water quality was recorded in this quarter.

6.2 Review of the Reasons for and the Implications of Non-compliance

According to the monitoring results, no action on the review of the reason and the implication of non-compliance was required since no exceedance was recorded in this quarter.



6.3 Summary of Actions Taken

No action was required since no exceedance was recorded in this quarter.

6.4 Summary of Environmental Complaint, Notifications of Summons and Successful Prosecutions Handling

No environmental complaint, notification of summon or successful prosecution was received in this quarter. A summary of environmental complaints and prosecutions was given in Table 6.1.

Table 6.1 Summary of Environmental Complaints and Prosecutions

<i>Period</i>	<i>Complaints logged</i>	<i>Summon served</i>	<i>Successful Prosecution</i>
<i>November 2012</i>	<i>0</i>	<i>0</i>	<i>0</i>
<i>December 2012</i>	<i>0</i>	<i>0</i>	<i>0</i>
<i>Cumulative</i>	<i>1</i>	<i>0</i>	<i>0</i>

7.0 COMMENTS, CONCLUSIONS AND RECOMMENDATION

Impact monitoring of noise and water quality were carried out at designated locations in accordance with the EM&A Manual in this reporting quarter.

In this quarter, no exceedance of Action and Limit Level of noise monitoring results was recorded in this quarter.

No exceedances of Action and Limit levels of marine water quality was recorded in this quarter.

No environmental complaint, prosecution or notifications of summons was received in this reporting month.

According to the environmental site inspections performed in this quarter, the following recommendations were provided:

Air Quality

- Provide proper maintenance for the powered mechanical equipment and barges to avoid emission of dark smoke; and
- Implement the dust mitigation measures for the site activities.

Noise

- Conduct noisy activities at a farther location from the NSRs.

Water Quality

- Maintain the drainage system regularly;
- Operate and maintain the silt curtains and silt screen regularly;
- Operate the cleaning vessel regularly;
- Provide proper treatment for the wastewater discharge;
- Clean up the fill material on the barge frequently; and
- Remove the stagnant water or provide approved pesticides for the stagnant water, if any.

Chemical and Waste Management


- Remove waste materials from the site to avoid accumulation regularly;
- Handle and store chemical wastes properly;
- Remove unwanted material in the existing stockpiles and avoid further dumping of such material;
- Provide and maintain sufficient drip trays for diesel drums, chemical containers, chemical waste storage drums and diesel operated generator set;
- Maintain good housekeeping at the works area;
- Avoid soil being polluted during oil filling and equipment maintenance; hence, properly remove and store the contaminated soil, if any.


- END OF REPORT -



Appendix A

Organization Chart and Lines of Communication





Project Laying of Western Cross Harbour Main and Associated Land Mains From West Kowloon to Sai Ying Pun - Investigation

Title Project Organization and Line of Communication

Date Dec 2009

Figure 1.3a




Appendix B

Graphical Plots of Noise Monitoring Data




Noise Monitoring (Day-time)


Noise level at KS6 - Podium at the Culliman




Noise level at CGa - Pavement in front of Connaught Garden



Noise level at RWM - Roof of Richwealth Mansion




Noise level at KY3 - Roof of Kwan Yik Building Phase 3






Noise Monitoring (Evening-time)


Noise level at KS6 - Podium at the Culliman




Noise level at CGa - Pavement in front of Connaught Garden



Noise level at RWM - Roof of Richwealth Mansion




Noise level at KY3 - Roof of Kwan Yik Building Phase 3






Noise Monitoring (Night-time)


Noise level at KS6 - Podium at the Culliman




Noise level at CGa - Pavement in front of Connaught Garden



Noise level at RWM - Roof of Richwealth Mansion




Noise level at KY3 - Roof of Kwan Yik Building Phase 3






Noise Monitoring (Holiday-time)


Noise level at KS6 - Podium at the Culliman




Noise level at CGa - Pavement in front of Connaught Garden



Noise level at RWM - Roof of Richwealth Mansion



Noise level at KY3 - Roof of Kwan Yik Building Phase 3




Appendix C


Graphical Plots of Impact Marine Water Quality Monitoring Data



Dissolved Oxygen (Surface) at Mid-Flood Tide




Dissolved Oxygen (Surface) at Mid-Ebb Tide






Dissolved Oxygen (Middle) at Mid-Flood Tide




Dissolved Oxygen (Middle) at Mid-Ebb Tide






Dissolved Oxygen (Middle) at Mid-Flood Tide



△ R15

— Action and Limit Level

Dissolved Oxygen (Middle) at Mid-Ebb Tide




△ R15

— Action and Limit Level




Dissolved Oxygen (Bottom) at Mid-Flood Tide



△ R15

— Action and Limit Level

Dissolved Oxygen (Bottom) at Mid-Ebb Tide




△ R15


— Action and Limit Level



Turbidity (Depth-average) at Mid-Flood Tide




Turbidity (Depth-average) at Mid-Ebb Tide






Turbidity (Depth-average) of R15 at Mid-Flood Tide




Turbidity(Depth-average) of R15 at Mid-Ebb Tide






Suspended solids (Depth-average) of R15 at Mid-Flood Tide



Suspended Solids (Depth-average) of R15 at Mid-Ebb Tide





Appendix D

Environmental Quality Performance (Action / Limit Levels)



Action and Limit Levels for Noise Monitoring

Time Period	Action	Limit
0700 –1900 hrs on normal weekday (Day-time)	When one documented complaint is received	75 dB(A) *
1900-2300 hrs (Evening-time)		70 dB(A)
0700-1900 hrs on Holiday (Holiday-time)		70 dB(A)
Restricted hours (2300-0700 hrs of next day) (Night-time)		55 dB(A)

* reduce to 70dB(A) for school and 65dB(A) during school examination periods

Action and Limit Levels for Marine Water Quality

Parameter	Action Level	Limit Level
DO (mg/L) (Surface, Middle & Bottom)	<u>Surface, Middle & Bottom</u> WSD Seawater Intakes 2 mg/L (For R15) Other Impact Monitoring Stations 5.65 mg/L (For R5, R6, R7, R8a, R16, R17, R28 and R29)	<u>Surface & Middle</u> WSD Seawater Intakes 2 mg/L (For R15) Other Impact Monitoring Stations 5.51 mg/L (For R5, R6, R7, R8a, R16, R17, R28 and R29) <u>Bottom</u> 5.11 mg/L (For R15, R5, R6, R7, R8a, R16, R17, R28 and R29)
SS (mg/L) (Depth-averaged)	WSD Seawater Intakes 10 mg/L (For R15) Other Impact Monitoring Stations 12.7 mg/L (For R5, R6, R7, R8a, R16, R17, R28 and R29)	WSD Seawater Intakes 10 mg/L (For R15) Other Impact Monitoring Stations 12.7 mg/L (For R5, R6, R7, R8a, R16, R17, R28 and R29)
Turbidity (NTU) (Depth-averaged)	WSD Seawater Intakes 10 NTU Other Impact Monitoring Stations 6.48 NTU (For R5, R6, R7, R8a, R16, R17, R28 and R29)	WSD Seawater Intakes 10 NTU Other Impact Monitoring Stations 6.82 NTU (For R5, R6, R7, R8a, R16, R17, R28 and R29)

- Notes:
1. "depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.
 2. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
 3. For turbidity and SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
 4. All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.



Appendix E

Event-Action Plans



Event and Action Plan for Construction Noise

Event	Action			
	ET Leader	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and the Contractor. 2. Carry out investigation. 3. Report the results of investigation to IEC and the Contractor. 4. Discuss with the Contractor and formulate remedial measures. 5. Increase monitoring frequency to check mitigation measures. 	<ol style="list-style-type: none"> 1. Review with analysed results submitted by ET. 2. Review the proposed remedial measures by the Contractor and advise ER accordingly. 3. Supervise the implement of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC. 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify the source. 2. Notify IEC, ER, EPD and the Contractor. 3. Repeat measurement to confirm findings. 4. Increase monitoring frequency. 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. 6. Inform IEC, ER, and EPD the causes & actions taken for the exceedances. 7. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions. 2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial actions to IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Resubmit proposals if problem still not under control. 5. Stop the relevant activity of works as determined by the ER until the exceedance is abated.



Event and Action Plan for Water Quality for Construction Phase

Event	Action			
	ET Leader	IEC	ER	Contractor
Action Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm finding; 2. Identify source(s) of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; and 6. Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; and 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; and 2. Make agreement on the mitigation measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER; and 6. Implement the agreed mitigation measures.
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm finding; 2. Identify source(s) of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; and 8. Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; and 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; and 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the Engineer and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; and 6. Implement the agreed mitigation measures.



Event and Action Plan for Water Quality for Construction Phase

Event	Action			
	ET Leader	IEC	ER	Contractor
Limit Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm finding; 2. Identify source(s) of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; and 7. Increase the monitoring frequency to daily until no exceedance of Limit level. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; and 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; and 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; and 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the Engineer and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and ER and propose mitigation measures to IEC and ER within 3 working days; and 6. Implement the agreed mitigation measures.
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm finding; 2. Identify source(s) of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; and 7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; and 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; and 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures; and 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit Level. 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures; and 7. As directed by the Engineer, to slow down or to stop all or part of the marine work or construction activities.



Appendix F

Work Programme

Contract No. 99WSD/08
Laying of Western Cross Harbour Main & Associated Land Mains from West Kowloon to Sai Ying Pun

Act ID	Description	Orig Dur	Early Start	Early Finish	Late Start	Late Finish
General Information						
		1212	07SEP09 A	31DEC12	07SEP09 A	31DEC12
Key Dates						
KD-1010	Contract Commencement Date	0	07SEP09 A	31DEC12 *	07SEP09 A	31DEC12
KD-1020	Contract Completion	0	07SEP09 A	06NOV11	07SEP09 A	15DEC11
KD-1030	Works Period of Section 1 Works (791Days)	830	07SEP09 A	06NOV10	07SEP09 A	29NOV10
KD-1040	Works Period of Section 2 Works (426Days)	449	07SEP09 A	09MAY11	07SEP09 A	05APR11
KD-1050	Works Period of Section 4 Works (549Days)	576	07SEP09 A	31DEC12	07SEP09 A	05NOV12
KD-1060	Works Period of Section 5 Works (1156Days)	1212	07SEP09 A	31DEC12	07SEP09 A	05NOV12
Preliminaries						
B1-1000	Mobilization	90	07SEP09 A	06DEC09 A	07SEP09 A	06DEC09 A
B1-1110	Site Office	60	16NOV09 A	16JAN10	16NOV09 A	16JAN10
B1-1120	Maintenance/Service of Preliminary Items	990	17JAN10	02OCT12	17JAN10	02OCT12
B1-1130	Clearance & Demobilisation	90	03OCT12	31DEC12	03OCT12	31DEC12
B1-1140	Environmental Monitoring	1100	28DEC09 A	30DEC12	28DEC09 A	31DEC12
B1-1150	Material Approval For Water Mains & Accessories	100	07SEP09 A	18FEB10	07SEP09 A	04JUL10
B1-1160	Material Procurement & Delivery Start	60	28DEC09 A	01FEB10	28DEC09 A	03JUN10
B1-1160B	Delivery of Valve, Actuators, Flow Meter & E&M	400	14JUN10	18JUL11 *	14JUN10	18JUL11 *
B1-1170	CCTV & Monitoring Of Existing DSD Drainage	610	18JAN10	19SEP11	15APR10	15DEC11
B1-1180	Monitoring of HYD Structure	610	06MAR10	05NOV11	15APR10	15DEC11
Section 1						
		1212	07SEP09 A	31DEC12	03JAN09 A	31DEC12
Land Works						
General						
S1-1010	Approval & Consent - XP, TTA, MS & Temp Works.	180	07SEP09 A	05MAR10	07SEP09 A	26APR10
S1-1020	Trial Pit & Utilities Detection (Except E2 & K)	120	01DEC09 A	16MAR10	01DEC09 A	25APR10
S1-1030	Portion H2 Cycle Track & Footpath Proposal	40	07SEP09 A	08OCT09 A	07SEP09 A	08OCT09 A
S1-1040	Portion H2 Diversion Route For Cycle Track	60	07OCT09 A	28NOV09 A	07OCT09 A	28NOV09 A
S1-1050	Portion H2 Submission For Hoarding Mural Design	90	07SEP09 A	17FEB10	07SEP09 A	01DEC12
S1-1060	Portion H2 Set Up For Hoarding Approved Design	30	18FEB10	19MAR10	02DEC12	31DEC12
S1-1080	Initial & Utilities Survey (Except E2 & K)	120	05OCT09 A	04MAR10	05OCT09 A	14APR10
S1-2010	Final Pipe Testing & Reinstatement	45	16FEB12	31MAR12	01NOV11	15DEC11
S1-2020	Completion of Section 1 Works	0	0	15DEC11 *	0	15DEC11 *
Portion C1						
S1-3010	MTRCL Consent For Works Commencement	180	07SEP09 A	05MAR10	07SEP09 A	14APR10
S1-3020	MTRCL Structure Stability Monitoring	270	28MAY10	21FEB11	05JAN11	01OCT11
S1-3030	Portion C1 Pipe Works CH195-0-237.5 (O)	90	24JUN10	21SEP10	19MAR11	16JUN11
S1-3030A10	Preparation & Submission of Risk Assessment	40	22FEB10	02APR10	02NOV10	11DEC10
S1-3030A20	Preparation & Submission of Method Statement	40	22FEB10	02APR10	02NOV10	11DEC10
S1-3030A30	Preparation & Submission of Temp. Design	40	22FEB10	02APR10	02NOV10	11DEC10
S1-3030B10	Excavation & Shoring	80	28MAY10	15AUG10	12DEC10	01MAR11
S1-3030B20	Pipe Laying & Welding	50	17JUL10	04SEP10	31JAN11	21MAR11
S1-3030B30	Backfilling & Reinstatement	10	05SEP10	14SEP10	22MAR11	31MAY11
S1-3040	Portion C1 Through Construction CH237.5-290.0	60	06MAR10	04MAY10	15APR10	13JUN10
S1-3040A20	Preparation & Submission Of Risk Assessment	28	17JUL10	13AUG10	15MAR11	11APR11
S1-3040A30	Preparation & Submission Of Method Statement	28	17JUL10	13AUG10	15MAR11	11APR11
S1-3040A40	Preparation & Submission Of Temp. Works	28	17JUL10	13AUG10	15MAR11	11APR11
S1-3040B10	Installation Of Settlement Marker	3	31JUL10	02AUG10	29MAR11	31MAY11
S1-3040B20	Excavation & Shoring For Pipe Trough (Stage 1)	15	15SEP10	29SEP10	01APR11	15APR11

Start date 07SEP09
Finish date 31DEC12
Run date 11NOV12
Page number 1A

c Primavera Systems, Inc.

3 Months Rolling Program (Oct 2012)

Early bar
Progress bar
Critical bar
Summary bar
Start milestone point
Finish milestone point

Contract No. 9WSD/08
Laying of Western Cross Harbour Main & Associated Land Mains from West Kowloon to Sai Ying Pun

Act ID	Description	Orig Dur	Early Start	Early Finish	Late Start	Late Finish
S1-3040B30	Formation & Blinding For Trough	3	30SEP10	02OCT10	16APR11	16APR11
S1-3040B40	Formwork & Reinforcement For Trough	10	03OCT10	13OCT10	19APR11	28APR11
S1-3040B50	Concreting Of Pipe Trough	3	13OCT10	15OCT10	29APR11	01MAY11
S1-3040C10	Excavation & Shoring For Watermain	15	16OCT10	30OCT10	02MAY11	16MAY11
S1-3050	Portion C1 Pipe Works CH237.5-290 (FT)	50	05MAY10	23JUN10	22DEC10	09FEB11
S1-3050B10	Pipe Laying & Connection (Welding)	10	31OCT10	09NOV10	17MAY11	28MAY11
S1-3050B20	Concrete Surround for Installed Watermain	6	10NOV10	15NOV10	27MAY11	01JUN11
S1-3050B30	Backfilling Of Pipe Trough	5	16NOV10	20NOV10	02JUN11	06JUN11
S1-3050B40	Backfilling & Reinstatement	10	21NOV10	30NOV10	07JUN11	16JUN11
S1-3060	Portion C1 Pipe Works CH290.0-325.5 (O)	83	01DEC10	21FEB11	17JUN11	07SEP11
S1-3070	Area C1 Portional Pipe Testing	30	22FEB11	23MAR11	02OCT11	31OCT11
Portion E1A						
S1-4020	Portion E1A Pipe Works CH387.5-576.9 (O)	180	17MAR10	12SEP10	24AUG10	19FEB11
S1-4020A20	Preparation & Submission Of Risk Assessment	40	03MAR10	11APR10	10AUG10	18SEP10
S1-4020A30	Preparation & Submission Of Method Statement	40	03MAR10	11APR10	10AUG10	18SEP10
S1-4020A40	Preparation & Submission Of Temp. Works	40	03MAR10	11APR10	10AUG10	18SEP10
S1-4020B10	Stage 1 UID & Trial Pit (CH380-420)	52	03MAY10	23JUN10	10OCT10	30NOV10
S1-4020B20	Fabrication of Access Shaft	30	12SEP10	11OCT10	19FEB11	20MAR11
S1-4020B30	Excavation & Support for Trenchless Works	45	12OCT10	25NOV10	21MAR11	04MAY11
S1-4020B40	Pipe Laying & Joint Connection	20	26NOV10	15DEC10	05MAY11	24MAY11
S1-4020B50	Backfilling & Reinstatement	7	16DEC10	22DEC10	25MAY11	31MAY11
S1-4020C05	Existing Trees Relocation	4	19AUG10	22AUG10	03JUN11	16JUN11
S1-4020C10	Stage 2 UID & Trial Pit (CH420-CH480)	10	23AUG10	01SEP10	07JUN11	16JUN11
S1-4020C20	Excavation & Shoring	50	02SEP10	21OCT10	17JUN11	08AUG11
S1-4020C30	Pipe Laying & Connection (Welding)	25	22OCT10	15NOV10	06AUG11	30AUG11
S1-4020C40	Backfilling & Reinstatement	7	16NOV10	22NOV10	31AUG11	06SEP11
S1-4020D10	Stage 3 UID & Trial Pit (CH480-576.9)	6	01JUN11	06JUN11	01JUN11	06JUN11
S1-4020D20	Excavation & Shoring	92	07JUN11	06SEP11	07JUN11	06SEP11
S1-4020D30	Pipe Laying & Connection (Welding)	25	07SEP11	01OCT11	07SEP11	01OCT11
S1-4020D40	Backfilling & Reinstatement	16	02OCT11	17OCT11	02OCT11	17OCT11
S1-4030	Portion E1A Pipe Works CH576.9-585.9 (TL-B)	108	23FEB11	10JUN11	02JUL11	17OCT11
S1-4030B10	Fabrication of Access Shaft	55	27SEP10	20NOV10	12MAR11	05MAY11
S1-4030B20	Excavation & Support for Trenchless Works	50	21NOV10	09JAN11	06MAY11	24JUN11
S1-4030B30	Pipe Laying & Joint Connection	15	10JAN11	24JAN11	25JUN11	09JUL11
S1-4030B40	Backfilling & Reinstatement	8	25JAN11	01FEB11	10OCT11	17OCT11
S1-4050	Area E1A Portional Pipe Testing	14	18OCT11	31OCT11	18OCT11	31OCT11
Portion E1B + E2 SWM						
S1-4010	Portion E1B Diversion of Existing Storm Drain	50	13SEP10	01NOV10	06MAY11	24JUN11
S1-4010A10	Trees Transplanting (LCSD Consent Required)	5	09SEP10	13SEP10	26JAN11	30JAN11
S1-4010A20	Temporary Relocation of Irrigation Pipe	60	14SEP10	12NOV10	31JAN11	31MAR11
S1-4010A30	Temporary Relocation of Existing Storm Drain	60	14SEP10	12NOV10	31JAN11	31MAR11
S1-4010A50	Excavation for Irrigation Pipe Perm. Diversion	20	29NOV10	18DEC11	24AUG11	12SEP11
S1-4010A60	Irrigation Pipe Installation	10	19DEC11	28DEC11	28DEC11	07OCT11
S1-4010A70	Excavation for Storm Drain Diversion	20	29NOV10	18DEC11	24AUG11	12SEP11
S1-4010A80	Pipe Laying & MH Construction	25	19DEC11	12JAN12	13SEP11	07OCT11
S1-4010A90	Backfilling & Reinstatement	10	13JAN12	22JAN12	08OCT11	17OCT11
S1-4040	Portion E1B Pipe Works CH555.9-660.5 (O)	115	02NOV10	24FEB11	25JUN11	17OCT11
S1-4040B10	Excavation & Shoring For Pipe Trough (Stage 1)	15	23DEC10	22DEC10	01APR11	10MAY11
S1-4040B20	FWK & Reinforcement for Pipe Trough	15	23DEC10	06JAN11	25JUN11	09JUL11
S1-4040B30	Pipe Laying & Support Casting	25	15OCT11	08NOV11	10JUL11	08AUG11
S1-4040B40	Backfilling & Reinstatement	20	09NOV11	28NOV11	10AUG11	23AUG11

Start date 07SEP09
Finish date 31DEC12
Run date 11NOV12
Page number 2A

3 Months Rolling Program (Oct 2012)

Wo Hing - Penta-Ocean Joint Venture

c Primavera Systems, Inc.

Early bar
 Progress bar
 Critical bar
 Summary bar
 Start milestone point
 Finish milestone point

Contract No. SWSC0108
Laying of Western Cross Harbour Main & Associated Land Mains from West Kowloon to Sai Ying Pun

Act ID	Description	Orig Dur	Early Start	Early Finish	Late Start	Late Finish
S1-4410	Portion E2 DN600A SWM Works CH7.1-63.7 (UC)	50	05MAY10	23APR10	03SEP10	22OCT10
S1-4410A10	Preparation & Submission Of Risk Assessment	28	19FEB10	18MAR10	02OCT10	29OCT10
S1-4410A20	Preparation & Submission Of Method Statement	28	19FEB10	18MAR10	02OCT10	29OCT10
S1-4410A30	Submission & Approval Of Temp. Work	28	19FEB10	18MAR10	02OCT10	29OCT10
S1-4410B10	Installation & Connection Of DN600A SWM	8	14FEB11 *	21FEB11	30OCT10	06NOV10
S1-4410B20	Support & Fixing Of DN600A SWM	3	22FEB11	24FEB11	07NOV10	09NOV10
S1-4420	Portion E1B DN600A SWM Works CH0.0-7.1 (O)	30	24APR10	23MAY10	23OCT10	21NOV10
S1-4420B10	Excavation & Shoring	6	25FEB11	02MAR11	10NOV10	15NOV10
S1-4420B20	Main Laying & Connection With Trough Portion	8	03MAY11	10MAR11	16NOV10	23NOV10
S1-4430	Portion E2 DN600A SWM Works CH63.7-67.9 (O)	30	24MAY10	22JUN10	22NOV10	21DEC10
S1-4430B10	Excavation & Shoring	120	11MAR11	08JUL11	24NOV10	23MAR11
S1-4430B20	Main Laying & Connection With Trough Portion	4	09JUL11	22JUL11	24MAR11	27MAR11
S1-4440	E1B Existing DN600 SWM Diversion & Demolition	30	23JUN10	22JUL10	22DEC10	20JAN11
S1-4440A10	Issuance Of Temp. Water Supply Suspension Notice	14	29JUN11	12JUL11	14MAR11	27MAR11
S1-4440B10	Shut Off Of Existing DN600 SWM	2	13JUL11	14JUL11	28MAR11	29MAR11
S1-4440B20	DN600A Diversion Main Connect To Existing	2	13JUL11	14JUL11	28MAR11	29MAR11
S1-4440B30	Removal Of Existing DN600 SWM	6	15JUL11	20JUL11	30MAR11	04APR11
S1-4445	Portion E1B Trough Construction Under Planter	60	24JUN10	22AUG10	10FEB11	10APR11
S1-4445B10	Excavation & Shoring For Pipe Trough (Stage 2)	40	23DEC10	31JAN11	11MAY11	19JUN11
S1-4445B20	Frk. & Reinforcement for Pipe Trough	15	01FEB11	15FEB11	20JUN11	04JUL11
S1-4450	Portion E1B Pipe Works CH660.5-677.4 (PT)	60	11OCT10	09DEC10	11APR11	09JUN11
S1-4450B10	Pipe Laying & Support Casting	25	16FEB11	12MAR11	05JUL11	29JUL11
S1-4450B20	Backfilling & Reinstatement	20	13MAR11	01APR11	30JUL11	18AUG11
S1-4460	Portion E1B Pipe Works CH677.4-685.9 (O)	40	22FEB11	02APR11	08SEP11	17OCT11
S1-4460B10	Portion E1B Pipe Works CH685.9-698.5 (UC)	30	02MAY11	31MAY11	18SEP11	17OCT11
S1-4470	Portion E1B Pipe Works CH695.9-698.5 (UC)	30	10DEC10	29DEC10	10JUN11	29JUN11
S1-4470B10	Portion E1B DN600B SWM Works CH0.0-7.1 (O)	30	02APR11	01MAY11	19AUG11	17SEP11
S1-4480	Portion E1B DN600B SWM Works CH0.0-7.1 (O)	30	25SEP11	24OCT11	18FEB11	11MAR11
S1-4480B10	Portion E2 DN600B SWM Works CH7.1-63.7 (UC)	50	23JUL10	10SEP10	21JAN11	11MAR11
S1-4490B10	Portion E2 DN600B SWM Works CH7.1-63.7 (UC)	66	21JUL11	24SEP11	05APR11	09JUN11
S1-4500	Portion E2 DN600B SWM Works CH7.1-63.7 (UC)	30	11SEP10	10OCT10	12MAR11	10APR11
S1-4500B10	Portion E2 DN600B SWM Works CH7.1-63.7 (UC)	30	25SEP11	14OCT11	10JUN11	29JUN11
S1-4510	Area E1B+E2 SWM Portional Pipe Testing	14	03APR11	16APR11	18OCT11	31OCT11
S1-4510B10	Area E1B+E2 SWM Portional Pipe Testing	14	23JAN12	05FEB12	18OCT11	31OCT11
Portion E1C + E1D						
S1-4710	Portion E1C DN300 FWM Works CH0.0-50.0 (UC)	50	05MAY10	23APR10	27SEP10	15NOV10
S1-4710A10	Submission & Approval Of Risk Assessment	28	19FEB10	18MAR10	13SEP10	10OCT10
S1-4710A20	Submission & Approval Of Method Statement	28	19FEB10	18MAR10	13SEP10	10OCT10
S1-4710A30	Submission & Approval Of Temp. Work	28	19FEB10	18MAR10	13SEP10	10OCT10
S1-4710B10	Installation & Connection Of DN300 FWM	50	17MAY10 *	05JUL10	11OCT10	29NOV10
S1-4710B20	Support & Fixing Of DN300 FWM	40	06JUL10	14AUG10	30NOV10	08JAN11
S1-4720	E1C DN300 FWM Diversion Main Testing	8	24APR10	01MAY10	03APR11	10APR11
S1-4720B10	E1C Exst. DN300 FWM Diversion & Demolition	8	15AUG10	22AUG10	05JAN11	16JAN11
S1-4730	E1C Exst. DN300 FWM Diversion & Demolition	30	02MAY10	31MAY10	11APR11	10MAY11
S1-4730A10	Issuance Of Temp. Water Supply Suspension Notice	14	22SEP10	05OCT10	16FEB11	01MAR11
S1-4730A20	Shut Off Existing DN300 FWM	2	06OCT10	07OCT10	02MAR11	03MAR11
S1-4730A30	DN300 Diversion Main Connect To Existing	28	06OCT10	07OCT10	04MAR11	03MAR11
S1-4730A40	Removal Of Existing DN300 FWM	80	05NOV10	23JAN11	11MAY11	29JUL11
S1-4740	Portion E1C DN600 SWM Works CH0.0-52.0 (UC)	120	05NOV10	04MAR11	01APR11	29JUL11
S1-4740B10	Portion E1C DN600 SWM Works CH0.0-52.0 (UC)	120	05NOV10	04MAR11	01APR11	29JUL11

Start date 07SEP09
Finish date 31DEC12
Run date 11NOV12
Page number 3A

3 Months Rolling Program (Oct 2012)

c Primavera Systems, Inc.

Legend:

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point

Contract No. 9/WSD/08
Laying of Western Cross Harbour Main & Associated Land Mains from West Kowloon to Sai Ying Pun

Act ID	Description	Orig Dur	Early Start	Early Finish	Late Start	Late Finish
S1-4750	Portion E1C DN800 SWM Works CH52.0-90.0 (O)	80	01FEB11	21APR11	30JUL11	17OCT11
S1-4750B10	Portion E1C DN800 SWM Works CH52.0-90.0 (UC)	80	05MAR11	23MAY11	30JUL11	17OCT11
S1-4760	Area E1C Portional Pipe Testing	14	22APR11	05MAY11	18OCT11	31OCT11
S1-4760B10	Area E1C Portional Pipe Testing	14	24MAY11	06JUN11	18OCT11	31OCT11
Portion E2						
S1-5010	Portion E2 Mame Dept Advance Notice	90	07OCT09 A	20FEB10	07OCT09 A	20FEB10
S1-5020	WHITCL Consent For Works Within Tunnel Area	120	07SEP09 A	20FEB10	07SEP09 A	20FEB10
S1-5030	Chamber Modification - 180 Days of Portion E2	65	07JAN10 A	14MAR10 A	07JAN10 A	14MAR10 A
S1-5040	Portion E2 Trial Run	60	08NOV09 A	14NOV09 A	08NOV09 A	14NOV09 A
S1-5050	Portion E2 Trial Pit & Utilities Detection	15	21FEB10	07MAR10	21FEB10	07MAR10
S1-5060	Portion E2 Initial & Utilities Survey	15	21FEB10	07MAR10	21FEB10	07MAR10
S1-5070	Portion E2 Pipe Works CH698.5-752.5 (UC)	80	07MAR11	14JUN11	30JUN11	17SEP11
S1-5070B10	Portion E2 Pipe Works CH698.5-752.5 (UC)	80	15OCT11	02JAN12	30JUN11	17SEP11
S1-5080	Portion E2 Pipe Works CH752.5-790.5 (O)	30	03JAN12	01FEB12	18SEP11	17OCT11
S1-5080A	Portion E2 Pipe Works CH752.5-790.5 (O)	30	03JAN12	01FEB12	18SEP11	17OCT11
S1-5090A10	Preparation & Submission of Risk Assessment	60	08FEB10	06APR10	03SEP10	01NOV10
S1-5090A20	Preparation & Submission of Method Statement	60	08FEB10	06APR10	03SEP10	01NOV10
S1-5090A30	Preparation & Submission of Temp. Design	60	08FEB10	06APR10	03SEP10	01NOV10
S1-5090B10	Excavation & Shoring for Jacking Pit (A3)	40	07APR10	16MAY10	02NOV10	11DEC10
S1-5090B20	Jacking Pit Set-up (TL-C)	10	19AUG10	28AUG10	12DEC10	21DEC10
S1-5090C10	Sleeve Pipe Installation by Jacking	20	29AUG10	17SEP10	22DEC10	10JAN11
S1-5095	TL-C FWM Pipe Installation CH790.5-977.7	40	12MAY11	20JUN11	15JUL11	23AUG11
S1-5095B10	Pipe Laying & Connection	50	02DEC10	20JAN11	07MAR11	25APR11
S1-5095B20	Sleeve Pipe Grouting	10	21JAN11	30JAN11	26APR11	05MAY11
S1-5095B30	Backfilling & Reinstatement	30	31JAN11	01MAR11	06MAY11	04JUN11
S1-5100	Portion E2 Pipe Works CH977.7-995.5 (O)	25	21JUN11	15JUL11	24AUG11	17SEP11
S1-5100A	Portion E2 Pipe Works CH977.7-995.5 (O)	25	02MAR11	26MAR11	05JUN11	29JUN11
S1-5110A10	TL-E SWM Sleeve Jacking CH90.0-225.5 (A1-A4)	120	04OCT10	31JAN11	07DEC10	05APR11
S1-5110A20	Preparation & Submission of Risk Assessment	60	06FEB10	06APR10	12MAY10	10JUL10
S1-5110A30	Preparation & Submission of Method Statement	60	06FEB10	06APR10	12MAY10	10JUL10
S1-5110A40	Preparation & Submission of Temp. Design	60	06FEB10	06APR10	12MAY10	10JUL10
S1-5110B10	Excavation & Shoring for Jacking Pit (A4)	30	30MAY10	28JUN10	02SEP10	01OCT10
S1-5110B20	Jacking Pit Set-up (TL-E)	42	29JUN10	09AUG10	02OCT10	12NOV10
S1-5110C10	Excavation & Shoring for Reclaving Pit (A1)	9	10AUG10	18AUG10	13NOV10	21NOV10
S1-5115	TL-E DN800 SWM Pipe Installation CH60.0-225.5	25	23MAR11	16APR11	28MAY11	19JUN11
S1-5115B10	Pipe Laying & Connection	30	08OCT10	06NOV10	11JAN11	09FEB11
S1-5115B20	Sleeve Pipe Grouting	10	07NOV10	16NOV10	01APR11	10APR11
S1-5115B30	Backfilling & Reinstatement of Jacking Pit	30	17NOV10	16DEC10	11APR11	10MAY11
S1-5120	Portion E2 DN800 SWM Works CH225.5-252.0 (O)	25	17APR11	11MAY11	20JUN11	14JUL11
S1-5120A	Portion E2 DN800 SWM Works CH225.5-252.0 (O)	25	17DEC10	10JAN11	11MAY11	04JUN11
S1-5130	TL-F SWM Sleeve Jacking CH252.0-432.0 (A1-A3)	142	06MAR10	25JUL10	06MAR10	25JUL10
S1-5130A10	Preparation & Submission of Risk Assessment	60	06FEB10	06APR10	08DEC10	05FEB11
S1-5130A20	Preparation & Submission of Method Statement	60	06FEB10	06APR10	08DEC10	05FEB11
S1-5130A30	Preparation & Submission of Temp. Design	60	06FEB10	06APR10	08DEC10	05FEB11
S1-5130B10	Jacking Pit (A3) Modification & Set-up (TL-F)	14	18SEP10	01OCT10	06FEB11	19FEB11
S1-5130C10	Sleeve Pipe Installation by Jacking	30	18SEP10	17OCT10	11JAN11	09FEB11
S1-5135	TL-F DN800 SWM Pipe Installation CH252.0-432.0	25	07NOV10	01DEC10	10FEB11	06MAR11
S1-5135B10	Pipe Laying & Connection	10	02DEC10	11DEC10	09AUG11	18AUG11

Start date 07SEP09
Finish date 31DEC12
Run date 11NOV12
Page number 4A

3 Months Rolling Program (Oct 2012)

c Primavera Systems, Inc.

Legend:

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point

Contract No. S/W/SD/08
Laying of Western Cross Harbour Main & Associated Land Mains from West Kowloon to Sai Ying Pun

Act ID	Description	Orig Dur	Early Start	Early Finish	Late Start	Late Finish
S1-8040B20	Access Shaft Fabrication	180	27DEC10	24JUN11	13SEP10	11MAR11
S1-8040B30	Heading Tunnel Excavation (Hand Shield)	70	25JUN11	02SEP11	21MAR11	20MAY11
S1-8040B40	Pipe Installation Inside Heading Tunnel	40	03SEP11	12OCT11	21MAY11	20JUN11
S1-8040B50	Backfilling & Reinstatement	10	13OCT11	22OCT11	30JUN11	09JUL11
S1-8050	Portion J Pipe Works CH386.4-396.4 (O)	40	23OCT11	01DEC11	10JUL11	18AUG11
S1-8060	Portion J Pipe Works DN1000 CH0.0-22.7 (O)	60	02DEC11	30JAN12	19AUG11	17OCT11
S1-8070	Area J Portional Pipe Testing	14	31JAN12	13FEB12	18OCT11	13OCT11
Portion K						
S1-9010	Within 365 Days Commencement of Portion K	365	07SEP09 A	08SEP10	07SEP09 A	10DEC10
S1-9020	Portion K Initial Survey	15	09SEP10	23SEP10	11DEC10	29DEC10
S1-9030	Portion K Utilities Detection & Trial Pit	20	24SEP10	13OCT10	26DEC10	14JAN11
S1-9030B10	Portion K Utilities Detection & Trial Pit	10	16MAY11 *	25MAY11	15JAN11	28MAY11 *
S1-9040	Portion K Pipe Works (Construction of MBV)	200	14OCT10	01MAY11	16MAY11	02AUG11
S1-9040B10	MBV Installation & Associated Duct Works	90	28MAY11	23AUG11	19JUN11	16SEP11
S1-9050	Portion K Kiosk for RTU & Connect To SCADA	30	02MAY11	31MAY11	03AUG11	01SEP11
S1-9050B10	Portion K Kiosk for RTU & Connect To SCADA	30	24AUG11	22SEP11	17SEP11	16OCT11
S1-9060	Area K Constructed MBV Testing	60	01JUN11	30JUL11	02SEP11	31OCT11
S1-9060B10	Area K Constructed MBV Testing	60	23SEP11	21NOV11	17OCT11	19DEC11
Maintenance Works (Portion I)						
M1000	Permit Application & Advance Notification	120	07SEP09 A	20FEB10	07SEP09 A	03FEB09
M1010	Submission & Approval - MS & Temp Works Design	120	07SEP09 A	20FEB10	07SEP09 A	07MAR09
M1010A10	Preparation & Submission of Risk Assessment	1150	07SEP09 A	04JAN10	07SEP09 A	04JAN10
M1010A20	Preparation & Submission of Method Statement	1150	07SEP09 A	04JAN10	07SEP09 A	04JAN10
M1010A30	Preparation & Submission of Temp. Works	1150	07SEP09 A	04JAN10	07SEP09 A	04JAN10
M1020	Bathymetric Survey	120	22FEB10 A	27FEB10 A	22FEB10 A	27FEB10 A
M1030	Material Procurement & Delivery	180	06NOV09 A	04MAY10	06NOV09 A	19MAY09
M1040	Submission & Approval of EM&A Manual	90	07SEP09 A	17JAN10 A	07SEP09 A	17JAN10 A
M1050	EM&A - Monitoring & Update	640	06DEC09 A	23AUG11	06DEC09 A	29NOV11
M1060	Portion H1 Coating Yard Set-up	60	06MAR10	04MAY10	21MAR09	19MAY09
M1060A10	Portion H1 Coating Yard Set-up	34	01APR10 *	04MAY10	16APR09	19MAY09
M1070	Portion H1 Pipe Material On-site Coating	90	05MAY10	02AUG10	20MAY09	17AUG09
M1080	West Kowloon Cofferdam for Landfall (H1)	180	21FEB10	19AUG10	04FEB09	02AUG09
M1080A10	Set-up for Cofferdam at Landfall (H1 & J)	10	04JAN10	13JAN10	03JAN09	12JAN09
M1080B10	Soldier Pile Wall Construction	260	14JAN10	30SEP10	13JAN09	29SEP09
M1080B20	Excavation of Cofferdam	80	01OCT10	19DEC10	30SEP09	18DEC09
M1090	Sai Ying Pun Cofferdam for Landfall (J)	180	21FEB10	19AUG10	04FEB09	02AUG09
M2060	Set-up For Pipe Pulling	60	21JUL10	18SEP10	04JUL09	07SEP09
M2060A10	Mobilization of Plants & Machines	8	31OCT10	07NOV10	30OCT09	06NOV09
M2060A20	Set-up For Pipe Pulling	90	08NOV10	05FEB11	07NOV09	04FEB10
M2070	Dredging Works	150	22APR10	18SEP10	09APR09	07SEP09
M2080	Portion I Submarine Pipe Pulling	130	19SEP10	26JAN11	02SEP09	09JAN10
M2090	Portion H1&J Tie-in With Submarine Pipe Line	85	08FEB11	01MAY11	08FEB10	30APR10
M2090A10	Portion H1&J Tie-in With Submarine Pipe Line	20	02MAY11	21MAY11	10JAN10	08FEB10
M2100	Portion I Submarine Pipe Pressure Testing & CCTV	30	26FEB11	27MAR11	09FEB10	10MAR10
M2100A10	Portion I Submarine Pipe Pressure Testing & CCTV	20	22MAY11	10JUN11	28AUG11	16SEP11
M2110	Portion H1&J Seawall Reinstatement	120	28MAR11	25JUL11	28MAY11	25SEP11
M2110A10	Portion H1&J Seawall Reinstatement	90	23MAY11	19AUG11	17SEP11	15DEC11
M2120	Portion I Submarine Pipeline Backfilling	628	28MAR11	15DEC12	11MAR10	29NOV11
M2120A10	Portion I Submarine Pipeline Backfilling	654	03MAR11	15DEC12	02MAR10	15DEC11

Access Shaft Fabrication

Heading Tunnel Excavation (Hand Shield)

Pipe Installation Inside Heading Tunnel

Backfilling & Reinstatement

Portion J Pipe Works CH386.4-396.4 (O)

Portion J Pipe Works DN1000 CH0.0-22.7 (O)

Area J Portional Pipe Testing

Utilities Detection & Trial Pit

MBV Installation & Associated Duct Works

K Kiosk for RTU & Connect To SCADA

Portion K Kiosk for RTU & Connect To SCADA

Area K Constructed MBV Testing

Area K Constructed MBV Testing

EM&A - Monitoring & Update

Portion H1 Coating Yard Set-up

West Kowloon Cofferdam for Landfall (H1)

Set-up for Cofferdam at Landfall (H1 & J)

Soldier Pile Wall Construction

Excavation of Cofferdam

Sai Ying Pun Cofferdam for Landfall (J)

Set-up For Pipe Pulling

Mobilization of Plants & Machines

Set-up For Pipe Pulling

Dredging Works

Portion I Submarine Pipe Pulling

Portion H1&J Tie-in With Submarine Pipe Line

Portion I Submarine Pipe Pressure Testing & CCTV

Portion H1&J Seawall Reinstatement

Portion I Submarine Pipeline Backfilling

Start date 07SEP09

Finish date 31DEC12

Run date 11NOV12

Page number 6A

Early bar

Progress bar

Critical bar

Summary bar

Start milestone point

Finish milestone point

3 Months Rolling Program (Oct 2012)

c Primavera Systems, Inc.

Appendix G

Implementation Schedule of Environmental Mitigation Measures (EMIS)



Environmental Protection Measures	Location	Implementation Status			
		Implemented	Partially implemented	Not implemented	
Noise Impact					
<ul style="list-style-type: none"> Well maintained plant should be operated on-site and plant should be serviced regularly during the construction works. Air compressors and hand held breakers should have noise labels. Compressors and generators should operate with door closed. Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	All areas	✓			
	All areas	✓			
	All areas	✓			
	All areas	✓			
Water Quality					
Mitigation Measures for Dredging					
<ul style="list-style-type: none"> Dredging should be undertaken using one grab dredger only with a maximum production rate of 4,000m³ per day. Deployment of frame type silt curtain should be fully enclose the grab while dredging works are in progress. Deployment of silt screen should be at the sea water intake at Kowloon South Salt Water Pumping Station while dredging works are in progress Tight-closing grabs should be used to minimize the loss of sediment to suspension during dredging works. For dredging of any contaminated mud, closed watertight grabs must be used. All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash The decks of all vessels should be kept tidy and free of oil or other substances that might be accidentally or otherwise washed overboard Adequate free board shall be maintained on barges to ensure that decks are not washed by wave action. All barges used for the transport of dredged materials should be fitted with tight bottom seals to prevent leakage of material during loading and transport Construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present in the water within the site or dumping grounds Loading of barges should be controlled to prevent splashing of material into the surrounding waters. Barges should not be filled to a level that would cause the overflow of materials or sediment laden water during loading or transportation The speed of vessels should be controlled within the works area to prevent propeller wash from stirring up the seabed sediments 	Marine			✓	
	Marine				✓
	Marine	✓			
	Marine				✓
	Marine				✓
	Marine				✓
	Marine	✓			
	Marine	✓			
	Marine	✓			
Mitigation Measures for other Construction Activities					
<ul style="list-style-type: none"> Sedimentation tanks with sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity should be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the storm runoff being directed into foul sewers All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfill toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains Fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour and Western Harbour WCZs 	All areas	✓			
	All areas	✓			
	All areas				✓
	All areas				✓
	All areas				✓
	All areas	✓			



		Location	Implementation Status		
			Implemented	Partially implemented	Not implemented
Environmental Protection Measures					
Water Quality					
Mitigation Measures for other Construction Activities					
<ul style="list-style-type: none"> Portable chemical toilets should be used to handle construction workforce sewage prior to discharge to the existing trunk sewer. Sufficient numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers. The Contractor shall also be responsible for waste disposal and maintenance practices. Construction site runoff should be prevented or minimised in accordance with the guidelines stipulated in the EPD's Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). All discharges from the construction site should be controlled to comply with the standards for effluents discharged into the Victoria Harbour WCZ under the TM-DSS. Unnecessary water retained in receptacles and standing water should be avoided to prevent mosquito breeding. 	All areas	√			
Waste Management					
C&D Materials					
<ul style="list-style-type: none"> Excavated materials should be reused on-site as backfilling material and for landscaping works as far as practicable. C&D material generated from excavation works should be disposed of at public fill reception facilities for other beneficial uses. A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be used, e.g. trip ticket system for chemical waste disposal. Quantities could be determined by weighing each load or other suitable methods. 	All areas				√
All areas					√
All areas	√				
All areas	√				
Chemical Waste					
<ul style="list-style-type: none"> Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility. 	All areas	√			
All areas	√				
All areas	√				
General Refuse					
<ul style="list-style-type: none"> General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. An enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material. 	All areas	√			
All areas	√				
All areas	√				
Marine Dredged Sediment (During transportation and disposal)					
<ul style="list-style-type: none"> Bottom opening of barges shall be fitted with tight fitting seals to prevent leakage of material. Excess material shall be cleaned from the decks and exposed fittings of barges and dredgers before the vessel is moved Monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the EPD Barges or hopper barges shall not be filled to a level that would cause the overflow of materials or sediment laden water during loading or transportation. 	Marine				√
Marine					√
Marine					√
Good Site Practices					
<ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical handling procedures Provision of sufficient waste disposal points and regular collection of waste 	All areas	√			
All areas	√				
All areas	√				



Appendix H

Statistical Analysis of the Monitoring Parameters between Quarterly Mean and Ambient Mean



Statistical Analysis of the Trend of Dissolved Oxygen

t-test

Group Name	N	Mean	Std Dev	SE
Quarterly Mean	1350	6.0180	0.2031	0.0055
1.3 times of Ambient Mean (130% of Baseline Mean)	648	8.1835	0.2680	0.0105

Result:

Probability that two variances are equal (f-test) = 0

Difference between means = 2.1655 (Std Dev = 0.379 and SE = 0.0119)
(95% CI : 2.1422 < Diff < 2.1888)

t-value of difference = 182.113 (1015.4 degrees of freedom)
P = 1 (>0.05)

Conclusion:

There is no statistically significant difference of Dissolved Oxygen between 1.3 times of ambient mean and quarterly mean.

Statistical Analysis of the Trend of Turbidity

t-test

Group Name	N	Mean	Std Dev	SE
Quarterly Mean	450	3.7461	0.2277	0.0107
1.3 times of Ambient Mean (130% of Baseline Mean)	216	6.7413	1.3077	0.089

Result:

Probability that two variances are equal (f-test) = 0

Difference between means = 2.9952 (Std Dev = 1.3332 and SE = 0.0896)
(95% CI : 2.8195 < Diff < 3.1709)

t-value of difference = 33.42 (221 degrees of freedom)
P = 1 (>0.05)

Conclusion:

There is no statistically significant difference of Turbidity between 1.3 times of ambient mean and quarterly mean.



Statistical Analysis of the Trend of Suspended Solids

t-test

Group Name	N	Mean	Std Dev	SE
Quarterly Mean	450	5.7002	0.2337	0.011
1.3 times of Ambient Mean (130% of Baseline Mean)	216	12.7839	2.4624	0.1675

Result:

Probability that two variances are equal (f-test) = 0

Difference between means = 7.0837 (Std Dev = 2.4726 and SE = 0.1679)
(95% CI : 6.7546 < Diff < 7.4128)

t-value of difference = 42.188 (216 degrees of freedom)
P = 1 (>0.05)

Conclusion:

There is no statistically significant difference of Suspended Solids between 1.3 times of ambient mean and quarterly mean.



Appendix I

Site General Layout plan

NOTES:

1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NOS. 241239/002 TO 004.

LEGEND:

PROPOSED FRESH WATERMAIN
 PROPOSED SAU WATERMAIN
 PROPOSED WORKS LIMIT
 SAU / SET
 PORTION A (SECTION 2)
 PORTION C1
 PORTION C (SECTION 4)
 PORTION E1A
 PORTION E1B
 PORTION E1C
 PORTION E1D
 PORTION E1E
 PORTION E1F
 PORTION E1G
 PORTION E1H
 PORTION E1I
 PORTION E1J
 PORTION E1K
 PORTION E1L
 PORTION E1M
 PORTION E1N
 PORTION E1O
 PORTION E1P
 PORTION E1Q
 PORTION E1R
 PORTION E1S
 PORTION E1T
 PORTION E1U
 PORTION E1V
 PORTION E1W
 PORTION E1X
 PORTION E1Y
 PORTION E1Z

WORKS AND WORK AREA YU HA TO PUBLIC CARGO WORKING AREA FORMING PART OF THE SITE TO BE EXERCISED AS PART OF TEMPORARY WORKS AS PART OF THE CONTRACTOR'S OBLIGATION TO THE CONTRACTOR (SEE 241239/002 TO 004)

Section 1
 Section 2
 Section 4

01	10/01/00	PL	TENDER ADDENDUM NO. 1	PL	PLZ
02	10/01/00	PL	TENDER ADDENDUM NO. 2	PL	PLZ
03	10/01/00	PL	TENDER ADDENDUM NO. 3	PL	PLZ
04	10/01/00	PL	TENDER ADDENDUM NO. 4	PL	PLZ
05	10/01/00	PL	TENDER ADDENDUM NO. 5	PL	PLZ
06	10/01/00	PL	TENDER ADDENDUM NO. 6	PL	PLZ
07	10/01/00	PL	TENDER ADDENDUM NO. 7	PL	PLZ
08	10/01/00	PL	TENDER ADDENDUM NO. 8	PL	PLZ
09	10/01/00	PL	TENDER ADDENDUM NO. 9	PL	PLZ
10	10/01/00	PL	TENDER ADDENDUM NO. 10	PL	PLZ

Mott MacDonald

THE GOVERNMENT OF THE HONG KONG SPECIAL ADMINISTRATIVE REGION
 WATER SUPPLIES DEPARTMENT


9/19SD/08

LAYING OF WESTERN CROSS HARBOUR MAIN AND ASSOCIATED LAND MAINS FROM WEST KOWLOON TO SAI YING PUN

POSSESSION OF SITE (SHEET 1 OF 5)

DATE	NO.	BY	FOR
10/01/00	1	PL	PLZ
10/01/00	2	PL	PLZ
10/01/00	3	PL	PLZ
10/01/00	4	PL	PLZ
10/01/00	5	PL	PLZ
10/01/00	6	PL	PLZ
10/01/00	7	PL	PLZ
10/01/00	8	PL	PLZ
10/01/00	9	PL	PLZ
10/01/00	10	PL	PLZ

241239/0/0301 05



MATCH LINE
 1:1000 @ A1
 10/01/00

THIS DRAWING IS THE PROPERTY OF MOTT MACDONALD AND SHOULD NOT BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF MOTT MACDONALD.

NOTES :

1. THIS DRAWING SHALL BE USED IN CONNECTION WITH DRAWING NOS. 241239/6/0301 TO 0304 AND 0304 TO 0305.
2. THE LEGEND SHALL REFER TO DRAWING NO. 241239/6/0301.

01	DATE	09	TENDER	ADVERTISER	NO. 3	DATE	09/08
02	DATE	08	PI	ISSUE	FOR	TENDER	AL
03	DATE	08	PI	ISSUE	FOR	TENDER	AL
04	DATE	08	PI	ISSUE	FOR	TENDER	AL

Mott MacDonald
 THE HONG KONG SPECIAL ADMINISTRATIVE REGION WATER SUPPLIES DEPARTMENT


THE HONG KONG SPECIAL ADMINISTRATIVE REGION WATER SUPPLIES DEPARTMENT

9/MSD/08

LAYING OF WESTERN CROSS HARBOUR MAIN AND ASSOCIATED LAND MAINS FROM WEST KOWLOON TO SAN YING PUN

POSSESSION OF SITE (SHEET 3 OF 5)

NO.	REV.	DATE	BY	CHKD.
1	1	09/08	PH	PH
2	1	09/08	PH	PH
3	1	09/08	PH	PH
4	1	09/08	PH	PH
5	1	09/08	PH	PH
6	1	09/08	PH	PH
7	1	09/08	PH	PH
8	1	09/08	PH	PH
9	1	09/08	PH	PH
10	1	09/08	PH	PH
11	1	09/08	PH	PH
12	1	09/08	PH	PH
13	1	09/08	PH	PH
14	1	09/08	PH	PH
15	1	09/08	PH	PH
16	1	09/08	PH	PH
17	1	09/08	PH	PH
18	1	09/08	PH	PH
19	1	09/08	PH	PH
20	1	09/08	PH	PH
21	1	09/08	PH	PH
22	1	09/08	PH	PH
23	1	09/08	PH	PH
24	1	09/08	PH	PH
25	1	09/08	PH	PH
26	1	09/08	PH	PH
27	1	09/08	PH	PH
28	1	09/08	PH	PH
29	1	09/08	PH	PH
30	1	09/08	PH	PH
31	1	09/08	PH	PH
32	1	09/08	PH	PH
33	1	09/08	PH	PH
34	1	09/08	PH	PH
35	1	09/08	PH	PH
36	1	09/08	PH	PH
37	1	09/08	PH	PH
38	1	09/08	PH	PH
39	1	09/08	PH	PH
40	1	09/08	PH	PH
41	1	09/08	PH	PH
42	1	09/08	PH	PH
43	1	09/08	PH	PH
44	1	09/08	PH	PH
45	1	09/08	PH	PH
46	1	09/08	PH	PH
47	1	09/08	PH	PH
48	1	09/08	PH	PH
49	1	09/08	PH	PH
50	1	09/08	PH	PH
51	1	09/08	PH	PH
52	1	09/08	PH	PH
53	1	09/08	PH	PH
54	1	09/08	PH	PH
55	1	09/08	PH	PH
56	1	09/08	PH	PH
57	1	09/08	PH	PH
58	1	09/08	PH	PH
59	1	09/08	PH	PH
60	1	09/08	PH	PH
61	1	09/08	PH	PH
62	1	09/08	PH	PH
63	1	09/08	PH	PH
64	1	09/08	PH	PH
65	1	09/08	PH	PH
66	1	09/08	PH	PH
67	1	09/08	PH	PH
68	1	09/08	PH	PH
69	1	09/08	PH	PH
70	1	09/08	PH	PH
71	1	09/08	PH	PH
72	1	09/08	PH	PH
73	1	09/08	PH	PH
74	1	09/08	PH	PH
75	1	09/08	PH	PH
76	1	09/08	PH	PH
77	1	09/08	PH	PH
78	1	09/08	PH	PH
79	1	09/08	PH	PH
80	1	09/08	PH	PH
81	1	09/08	PH	PH
82	1	09/08	PH	PH
83	1	09/08	PH	PH
84	1	09/08	PH	PH
85	1	09/08	PH	PH
86	1	09/08	PH	PH
87	1	09/08	PH	PH
88	1	09/08	PH	PH
89	1	09/08	PH	PH
90	1	09/08	PH	PH
91	1	09/08	PH	PH
92	1	09/08	PH	PH
93	1	09/08	PH	PH
94	1	09/08	PH	PH
95	1	09/08	PH	PH
96	1	09/08	PH	PH
97	1	09/08	PH	PH
98	1	09/08	PH	PH
99	1	09/08	PH	PH
100	1	09/08	PH	PH




© COPYRIGHT RESERVED

Mott MacDonald Limited
 The documents should not be used in circumstances other than those for which it was originally prepared and for which Mott MacDonald Ltd
 is not liable.



Figures




Contract No. 9/WSD/08 Laying of Western Cross Harbour Main and Associated Land Mains for West Kowloon to Sai Ying Pun

Figure 1

Location of Noise Monitoring Station at West Kowloon



東業 德 測 試 顧 問 有 限 公 司
ETS-TESTCONSULT LIMITED




Contract No. 9/WSD/08 Laying of Western Cross Harbour Main and Associated Land Mains for West Kowloon to Sai Ying Pun

Figure 2

Locations of Noise Monitoring Stations at Sai Ying Pun




東業德測試顧問有限公司
ETS-TESTCONSULT LIMITED



Contract No. 9/WSD/08 Laying of Western Cross Harbour Main and Associated Land Mains for West Kowloon to Sai Ying Pun

Figure 3

Locations of Water Quality Monitoring Stations



Drawn	Scale	Date	Rev	By	Check	Appr	Disc

m Mott
 4011 Connaught Centre
 4017 Sheppard Avenue East
 Scarborough, Ontario
 M1S 4T6
 Tel: 416 291 8377
 Fax: 416 291 8357
 Web: www.mottmacdon.com

THE GOVERNMENT OF THE HONG KONG
 SPECIAL ADMINISTRATIVE REGION
 WATER SUPPLIES DEPARTMENT


Project: CE42/2005(W5)
 Title: LAYING OF WESTERN CROSS HARBOUR MAIN AND ASSOCIATED LAND MAINS FROM WEST KOWLOON TO SAI YING PUN - INVESTIGATION

Locations of Water Sensitive Receivers and Stormwater Outfalls at Western Harbour

Sheet No.	Scale	Date	Rev	By	Check	Appr	Disc
1	1:2500000						

FIGURE 1.2a

© COPYRIGHT RESERVED



LEGEND.

- RESERVED ROUTE OF 1200# FRESH WATER MAIN
- NOISE SENSITIVE RECEIVERS
- NOISE ASSESSMENT BOUNDARY
- WORKS AREA BOUNDARY

A	06/08	REV	PRELIMINARY	DATE
				BY

Mott
Connell
 30th Floor
 4077 Riverwalk Drive
 100 Queen's Road East
 HONG KONG
 Tel: 8522 8000
 Fax: 8522 8003
 Web: www.mott.com

THE GOVERNMENT OF THE HONG KONG SPECIAL ADMINISTRATIVE REGION
WATER SUPPLIES DEPARTMENT

Project: D542/2005 (WS)

LAYING OF WESTERN CROSS HARBOUR MAIN AND ASSOCIATED LAND MAINS FROM WEST KOWLOON TO SU YING PUN - INVESTIGATION

LOCATIONS OF NOISE SENSITIVE RECEIVERS IN SU YING PUN

NOISE ASSESSMENT	NOISE SENSITIVE RECEIVERS	WORKS AREA BOUNDARY
NOISE ASSESSMENT	NOISE SENSITIVE RECEIVERS	WORKS AREA BOUNDARY
NOISE ASSESSMENT	NOISE SENSITIVE RECEIVERS	WORKS AREA BOUNDARY
NOISE ASSESSMENT	NOISE SENSITIVE RECEIVERS	WORKS AREA BOUNDARY
NOISE ASSESSMENT	NOISE SENSITIVE RECEIVERS	WORKS AREA BOUNDARY

1 : 20000A1

FIGURE 4.2b

RESERVED COPYRIGHT

LEGEND:

- PROPOSED ROUTE OF 1200V
PUSH TRUCK MAIN
- NOISE SENSITIVE RECEIVERS
- TEMPORARY PLATFORM
- 300m NOISE ASSESSMENT
BOUNDARY
- WORKS AREA BOUNDARY

mMott
McMott
McConnell

McMott General Limited
40/F Hopwood Centre
110-112, Des Voeux Road East
Hong Kong
Tel: 852 2787 7707
Fax: 852 2787 1523
Web: www.mcmott.com

THE GOVERNMENT OF THE HONG KONG
SPECIAL ADMINISTRATIVE REGION
WATER SUPPLIES DEPARTMENT


DE42/2002(NS)

LAYING OF WESTERN CROSS HARBOUR MAIN
AND ASSOCIATED LAND MAINS FROM WEST
KOWLOON TO SHING PAU - INVESTIGATION

LOCATION OF NOISE SENSITIVE
RECEIVERS IN WEST KOWLOON

Project No.	DE42/2002(NS)
Scale	1 : 40000/1
Revision	
Author	
Checker	
Approver	
Date	

FIGURE 1.2c



© COPYRIGHT RESERVED

This document should not be relied on or used for any purpose other than those for which it was originally prepared, and for which the Engineer is responsible. The user of this document is advised to verify the accuracy of any data or information contained herein by independent means.