

PROJECT No.: TCS00409/08



DSD CONTRACT No. DC/2007/08
DRAINAGE IMPROVEMENTS WORKS IN TAI PO TIN,
PING CHE, MAN UK PIN AND LIN MA HANG

12TH MONTHLY ENVIRONMENTAL MONITORING &
AUDIT REPORT FOR THE NON-DESIGNATED WORKS
UNDER THE PROJECT – NOVEMBER 2009
CHANNELS TKL02, TKL07, MUP01 AND MUP02

PREPARED FOR

CHIU HING CONSTRUCTION & TRANSPORTATION COMPANY
LIMITED

Quality Index

Date	Reference No.	Prepared By	Certified by
10 December 2009	TCS00409/08/600/R0638v2	 Billy Ng Assistant Consultant	 Andrew Lau Environmental Team Leader

Version	Date	Prepared By	Certified By	Remarks
1	9 Dec2009	Billy Ng	Andrew Lau	First Submission
2	10 Dec 2009	Billy Ng	Andrew Lau	Amended against IEC's comments on 10 Dec 09

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.

ENVIRON

Ref.: DSDFANLGEM01_0_0546L.09

11 December 2009

By Fax (26598323) and By Post

Engineer's Representative Office
Black & Veatch Hong Kong Ltd
503 Tai Po Tin, Ta Kwu Ling
Fanling, New Territories

Attention: Mr. Terry Siu

Dear Mr. Siu,


**Re: Contract No. DC/2007/08
Drainage Improvement Works at Tai Po Tin, Ping Che,
Man Uk and Lin Ma Hang
Monthly EM&A Report for Channels TKL02, TKL07, MUP01 and MUP02 for
November 2009 (Rev. 3)**

With reference to the 12th Monthly EM&A Report (November 2009, Rev. 3) for the Non-Designated Project Channels TKL02, TKL07, MUP01 and MUP02 forwarded by the Environmental Team through email on 11 December 2009.

We would like to inform that we have no comment on the captioned report.

Thank you very much for your kind attention and please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,



David Yeung
Independent Environmental Checker

c.c. AUES

Attn: Mr. Andrew Lau

Fax: 29596079

Q:\Projects\DSDFANLGEM01\Corr\DSDFANLGEM01_0_0546L.09.doc

EXECUTIVE SUMMARY

- ES.01 This is the 12th monthly EM&A Report for Channels TKL02, TKL07, MUP01 and MUP02 covering a period from 26 October to 25 November 2009 (the Reporting Period). These works are not classified as Designated Projects under the Environmental Impact Assessment Ordinance (Cap. 499) and therefore do not require an Environmental Permit for construction.
- ES.02 For air quality, no exceedance of 1-hour and 24-hour TSP monitoring was found in the reporting period except one 24-hour TSP at TKL07-A2a was recorded exceedance action level on 6 November 2009. The NOE was issued to notify ER, IEC and the Contractor. Cause of exceedances is under investigation till present.
- ES.03 For construction noise, monitoring results demonstrated no exceedance of the relevant Action and Limit Levels. No NOE or corrective action was required.
- ES.04 For water quality monitoring, only one (1) DO Action Level exceedance of environmental quality criteria was found in TKL07 on 25 November 2009 during the Reporting Period. Based on the investigation to report that the polluted water was observed at channel TKL07 since 23 November 2009 and the dissolved oxygen (DO) level at the upstream (W1) was even lower than the downstream (W2). We would conclude that the exceedance was not works related under the project. No associated corrective actions were therefore required.

Station	DO		Turbidity		pH Value		SS		Total	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit	Action	Limit
TKL07 (W2) ^(b)	1	0	0	0	0	0	0	0	1	0
Number of Exceedances	1	0	0	0	0	0	0	0	1	0

Remarks: ^(a) impact station; ^(b) Temporary or mobile station

- ES.05 No written or verbal complaint, notification of summons or successful prosecution was registered during the Reporting Period.
- ES.06 No adverse environmental impacts were observed during the site inspection. Nevertheless, the Contractor was reminded to fully implement all environmental mitigation measures stipulated in the EM&A Manual during works inside the channels. General refuse and fugitive dust were observed in some cases during weekly site inspection. The contractor had committed to maintain good house keeping practice as follow-up actions. Minor deficiencies identified during the site inspection and audit were generally rectified within the specified deadlines.
- ES.07 Overall, the environmental performance of the Project was considered satisfactory.
- ES.08 As dry season is approaching, special attention should be paid to provide air quality mitigation measures including wheel wash facilities, watering of haul roads and covering of dusty materials with tarpaulin sheet, etc.
- ES.09 In addition, attention should also be paid to construction noise and other environmental issues identified in the EM&A Manual. Mitigation measures recommended in the Environmental Study Report (ES) and summarized in the Mitigation Measure Implementation Schedule should be fully implemented.

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
1. INTRODUCTION	- 1 -
1.1 Report Structure	- 1 -
2. BASIC PROJECT INFORMATION	- 2 -
2.1 Project Organization	- 2 -
2.2 Master Construction Program for the Project	- 2 -
2.3 Works Undertaken During the Reporting Period	- 2 -
3. ENVIRONMENTAL STATUS	- 3 -
3.1 Work Undertaken during the Month with Illustrations of Environmental Mitigation Measure	- 3 -
3.2 Implementation of Environmental Protection and Pollution Control	- 4 -
4. SUMMARY OF IMPACT MONITORING REQUIREMENTS	- 5 -
4.1 Monitoring Parameters	- 5 -
4.2 Monitoring Locations	- 5 -
4.3 Monitoring Frequency	- 6 -
4.4 Monitoring Equipment	- 6 -
4.5 Monitoring Procedure	- 8 -
4.6 Environmental Quality Performance Limits	- 10 -
4.7 Event and Action Plans	- 11 -
4.8 Environmental Mitigation Measures	- 11 -
4.9 Data Management and Data QA/QC Control	- 12 -
5. IMPACT MONITORING RESULTS	- 13 -
5.1 Air Quality	- 13 -
5.2 Construction Noise	- 14 -
5.3 Water Quality	- 16 -
5.4 Ecology	- 16 -
5.5 Other Factors Influencing the Monitoring Results	- 16 -
5.6 QA/QC Results and Detection Limits	- 16 -
6. REPORT ON NON-COMPLIANCE, COMPLAINT, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION	- 17 -
6.1 Record of Non-Compliance of Action and Limit Levels	- 17 -
6.2 Environmental Complaint	- 17 -
6.3 Record of Notification of Summons and Successful Prosecution	- 17 -
6.4 Others	- 17 -
7. CONCLUSIONS AND RECOMMENDATIONS	- 21 -

APPENDICES

Appendix A	Project Site Location Plan
Appendix B	Organization Chart and Lines of Communication with Environmental Management
Appendix C	Master Construction Program, Construction Works & Environmental Mitigation Implementation Schedule for Next Month
Appendix D	Location of Monitoring Stations
Appendix E	Certificates of Calibration
Appendix F	Details of the Event Action Plan
Appendix G	Monitoring Schedule
Appendix H	Detailed Monitoring Data of Air Quality and Water Quality
Appendix I	Graphic Plot of Monitoring
Appendix J	Meteorological Records
Appendix K	Proforma of the Weekly ET Site Inspection Checklist
Appendix L	Proforma of Ecology Site Audit Checklist
Appendix M	Monthly Summary Waste Flow Table
Appendix N	Response to Comments

TABLES

Table 1-1	Summary of the Channels under the Project
Table 2-1	Construction Activities Undertaken in the Reporting Month – November 2009
Table 3-1	Environmental Mitigation Measures Undertaken during the Month
Table 3-2	Status of Environmental Licenses and Permits
Table 4-1	Summary of Monitoring Parameters
Table 4-2	Monitoring Locations Proposed in the EM&A Manuals
Table 4-3	Air Quality Monitoring Equipment
Table 4-4	Construction Noise Monitoring Equipment
Table 4-5	Water Quality Monitoring Equipment
Table 4-6	Action and Limit Levels for Air Quality
Table 4-7	Action and Limit Levels for Construction Noise
Table 4-8	Action and Limit Levels for Water Quality
Table 4-9	Action and Limit Levels for Ecology in Construction Phase at Channels MUP01/02
Table 4-10	Action Level for Landscape and Visual Impact in Construction Phase
Table 5-1	Summary of Air Quality Monitoring Results – Channel TKL07-A1
Table 5-2	Summary of Air Quality Monitoring Results – Channel TKL07-A2a
Table 5-3	Summary of Air Quality Monitoring Results – Channels MUP01/02-A1 / MUP-A1
Table 5-4	Summary of Air Quality Monitoring Results – Channels MUP01/02-A2
Table 5-5	Summary of Air Quality Monitoring Results – Channels TKL02- A1
Table 5-6	Summary of Air Quality Monitoring Results – Channels TKL02- A2
Table 5-7	Summary of Construction Noise Monitoring Results – Channel TKL07-N1
Table 5-8	Summary of Construction Noise Monitoring Results – Channel TKL07-N1
Table 5-9	Summary of Construction Noise Monitoring Results – Channels 01/02-N1 / MUP-N1
Table 5-10	Summary of Construction Noise Monitoring Results – Channels MUP01/02-N2
Table 5-11	Summary of Construction Noise Monitoring Results – Channels TKL02-N1
Table 5-12	Summary of Construction Noise Monitoring Results – Channels TKL02-N2
Table 5-13	Summary of Water Quality Exceedances of Existing Action and Limit Levels
Table 6-1	Summary of Quantities of Waste for Disposal
Table 6-2	Summary of Quantities of Waste for Reuse/Recycling
Table 6-3	Summary of Findings of Site Inspection and Environmental Audit

1. INTRODUCTION

The Chiu Hing Construction & Transportation Company Limited (CHCT) was appointed by the Drainage Services Department (DSD) to perform a contract – Contract No. DC/2007/08 *Drainage Improvement Works at Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang* (the Project). Total construction time is approximately 32 months.

The Project involves construction of various river channels: some classified as Designated Project (DP) and some Non-designated Project (Non-DP) under the Environmental Impact Assessment Ordinance (Cap. 499), as summarized in **Table 1-1**.

This report covers the Non-DP works for Channels TKL02, TKL07, MUP01 and MUP02 only. A set of location plans showing all Non-DP works covered in this report are illustrated in **Appendix A**.

Table 1-1 Summary of the Channels under the Project

Channel ID	Location	Designated / Non-Designated
TKL02	Tai Po Tin	Non-Designated
TKL07	Ping Che / Ta Kwu Ling	Non-Designated
MUP01	Man Uk Pin	Non-Designated
MUP02		Non-Designated
MUP03A and MUP03B		Designated (EP277/2007)
MUP04A and MUP04B		Designated (EP277/2007)
MUP05		Designated (EP277/2007)
LMH01	Lin Ma Hang	Designated (EP277/2007)

It has been agreed among the Engineer's Representative (ER), the Independent Environmental Checker (IEC), the Contractor (CHCT), the Environmental Team (ET) and the Environmental Protection Department (EPD) that 25th of each month is the cut-off day of each Reporting Period. Data collected after the 26th of every month will be reported in the next issue.

This is the 12th monthly EM&A report covering a period from **26 October to 25 November 2009** (the Reporting Period). This Report presents the monitoring results of air quality, construction noise, water quality and ecology for the Non-DP works at Channels TKL02, TKL07, MUP01 and MUP02 under the Environmental Monitoring & Audit Manual [382486/83//Issue 1].

1.1 REPORT STRUCTURE

This Report has been written in accordance with the requirements set out in the *Environmental Monitoring and Audit Manual – Non-designated* (EM&A Manual) with the following structure:

<i>Section 1</i>	Introduction
<i>Section 2</i>	Basic Project Information
<i>Section 3</i>	Environmental Status
<i>Section 4</i>	Summary of Impact EM&A Requirements
<i>Section 5</i>	Impact Monitoring Results
<i>Section 6</i>	Report on Non-Compliance, Complaint, Notification of Summons and Successful Prosecution
<i>Section 7</i>	Conclusions and Recommendations

2. BASIC PROJECT INFORMATION

2.1 PROJECT ORGANIZATION

The organization chart and lines of communication with respect to the on-site environmental management and the management structure are shown in **Appendix B**.

2.2 MASTER CONSTRUCTION PROGRAM FOR THE PROJECT

The Master Construction Program of the Project is shown in **Appendix C**. The environmental mitigation measures implemented are also included in **Appendix C**.

2.3 WORKS UNDERTAKEN DURING THE REPORTING PERIOD

Works undertaken during the Reporting Period are summarized in Table 2-1.

Table 2-1 Construction Activities Undertaken in the Reporting Month – November 2009

Location	Construction Activities
Channel TKL07	● Construction of site access
	● Construction of footbridge and gabion wall
	● Survey setting out
	● Site clearance
Channel TKL02	● Construction of site access
	● Site clearance
	● Survey setting out
	● Construction of gabion wall
Channels MUP01 / MUP02	● Construction of Access Ramp and Gabion Wall
	● Construction of site access
	● Site clearance
	● Installation of the site hoardings and boundary wall
	● Survey setting out

3. ENVIRONMENTAL STATUS

3.1 WORK UNDERTAKEN DURING THE MONTH WITH ILLUSTRATIONS OF ENVIRONMENTAL MITIGATION MEASURE

During the Reporting Period, construction works were undertaken at Channels TKL07, TKL02, MUP01 and MUP02. The environmental mitigation measures to be implemented are summarized in **Table 3-1**.

Table 3-1 Environmental Mitigation Measures Undertaken during the Month

Location	Construction Activities	Environmental Mitigation Measures to be deployed
Tai Po Tin, TKL02	Survey setting out	◆ Trees will be properly protected before works commenced.
	Site clearance	◆ Water spraying will be provided before and during handling of excavated material.
	Construction of site access	◆ Excavated area and stockpile of soil material will be dampened/covered before dispose off-site
	Construction of gabion wall	◆ Excavated area and stockpile of soil material will be dampened/covered before dispose off-site ◆ Water spraying will be provided before and during handling of excavated material. ◆ Retained tree will be properly protected before works commenced
Ping Che, TKL07	Survey setting out	◆ Trees will be properly protected before works commenced
	Construction of site access	◆ Excavated area and stockpile of soil material will be dampened/covered before dispose off-site
	Site Clearance	◆ Water spraying will be provided before and during handling of excavated material.
	Construction of footbridge and gabion wall	◆ Excavated area and stockpile of soil material will be dampened/covered before dispose off-site ◆ Concrete lorry mixers will be thoroughly cleansed before leaving the site ◆ Wash water, waste concrete and concrete slurry generated will be collected by sump pit and diverted to sedimentation tank before discharge ◆ Barriers will be erected to alleviate noise impact for works proximity to the Noise Sensitive Receiver (NSR) on need basis
Man Uk Pin	Survey setting out	◆ Trees will be properly protected before works commenced.
	Construction of site access	◆ Excavated area and stockpile of soil material will be dampened/covered before dispose off-site
	Site clearance	◆ Water spraying will be provided before and during handling of excavated material.
	Construction of Access Ramp and gabion wall	◆ Excavated area and stockpile of soil material will be dampened/covered before dispose off-site ◆ Water spraying will be provided before and during handling of excavated material. ◆ Retained tree will be properly protected before works commenced
	Installation of Site Hoardings and boundary wall	◆ Excavated area and stockpile of soil material will be dampened/covered before dispose off-site ◆ Water spraying will be provided before and during handling of excavated material. ◆ Trees will be properly protected before works commenced.
	Survey setting out	◆ Trees will be properly protected before works commenced.

3.2 IMPLEMENTATION OF ENVIRONMENTAL PROTECTION AND POLLUTION CONTROL

The implementation of environmental protection and pollution control/mitigation measures as recommended in the EM&A Manual or ES are shown in **Appendix C**.

A summary of the environmental protection status for permits, licenses, and/or notifications during the Reporting Period are presented in **Table 3-2**.

Table 3-2 Status of Environmental Licenses and Permits

Item	Item Description	Permit Status
1	Air Pollution Control (Construction Dust)	Notification to EPD on 27 December 2007
2	Chemical Waste Producer Registration <ul style="list-style-type: none"> • 5213-652-C3251-04 • 5213-652-C3251-05 	Valid date: 23 July 2008 Valid date: 15 August 2008
3	Water Pollution Control (Discharge license) <ul style="list-style-type: none"> • W5/1G34/1 • W5/1G35/1 • W5/1I324/1 • W5/1I325/1 	Expiry date: 31 August 2013 Expiry date: 31 August 2013 Expiry date: 31 August 2013 Expiry date: 31 August 2013
4	Account for Disposal of Construction Waste No. 7006522	Valid date: 9 January 2008
5	Environmental Permit or Construction Noise Permit	Nil

4. SUMMARY OF IMPACT MONITORING REQUIREMENTS

Environmental monitoring and audit for air quality, noise, water quality and ecology have been stipulated in the EM&A Manual. The key requirements are summarized below.

4.1 MONITORING PARAMETERS

The monitoring parameters are presented in **Table 4-1**.

Table 4-1 Summary of Monitoring Parameters

Environmental Aspect	Parameters	
Air Quality	<ul style="list-style-type: none"> 1-hour Total Suspended Particulate (1-hour TSP); and 24-hour Total Suspended Particulate (24-hour TSP). 	
Construction Noise	<ul style="list-style-type: none"> A-weighted equivalent continuous sound pressure level (30min) (Leq(30min)) during the normal working hours; and A-weighted equivalent continuous sound pressure level (5min) (Leq(5min)) for construction work during the Restricted Hours. 	
Water Quality	In-situ Measurement	Temperature, Dissolved Oxygen (DO), Dissolved Oxygen Saturation (DOS), pH value, Water Depth, Temperature & Turbidity
	Laboratory Analysis	Suspended Solids (SS)
Ecology	MUP01&02	<ul style="list-style-type: none"> The stream conditions monitoring (in-situ measurements of DO, pH and turbidity; laboratory testing of SS); General site audit to reporting the mitigation measures are properly implemented during the construction phase

4.2 MONITORING LOCATIONS

4.2.1 Monitoring Locations Proposed in the EM&A manuals

Monitoring locations have been identified in the EM&A Manual. They are shown in **Appendix D** and summarized in **Table 4-2**.

Table 4-2 Monitoring Locations Proposed in the EM&A Manuals

Issue	Channel	Sensitive Receiver	Monitoring Location ID	Detailed Address
Air	TKL02	TKL02-1	TKL02-A1	Village house at Tai Po Tin
		TKL02-5	TKL02-A2a*	Village house at Sheung Shan Kai Wat
	TKL07	TKL07-1	TKL07-A1	Village house at Ping Che / Ta Kwu Ling
		TKL07-4	TKL07-A2a**	Village house at Ping Che / Ta Kwu Ling
	MUP01&02	MUP01/02-1	MUP01/02-A1 (same as MUP-A1)	Village house at Man Uk Pin (same as Village north of Loi Tung)
MUP01/02-3		MUP01/02-A2	Village house at No.26C Man Uk Pin	
Noise	TKL02	TKL02-1	TKL02-N1	Village house at Tai Po Tin
		TKL02-5	TKL02-N2	Village house at Sheung Shan Kai Wat
	TKL07	TKL07-1	TKL07-N1	Village house at Ping Che / Ta Kwu Ling
		TKL07-4	TKL07-N2	Village house at Ping Che / Ta Kwu Ling
	MUP01& 02	MUP01/02-1	MUP01/02-N1 (same as MUP-N1)	Village house at Ping Che / Ta Kwu Ling
		MUP01/02-3	MUP01/02-N2	Village house at No.26C Man Uk Pin
Water	TKL02	Control Station	TKL02-W1	Upstream of TKL02 works
		Impact Station	TKL02-W2	Downstream of TKL02 works
	TKL07	Control Station	TKL07-W1	Upstream of TKL07 works
		Impact Station	TKL07-W2	Downstream of TKL07 works
	MUP01& 02	Control Station	MUP01/02-W1 (same as MUP-W1)	Upstream of MUP01 works
		Control Station	MUP01/02-W2 (same as MUP-W2)	Upstream of MUP02 works
		Impact Station	MUP01/02-W3	Downstream of the discharge point of MUP01/02
		Temporary and mobile Station	MUP01/02-W4	Within MUP01 or MUP02 works
Ecology	MUP01& 02	Water quality of stream		Upstream and downstream of Construction site

Issue	Channel	Sensitive Receiver	Monitoring Location ID	Detailed Address
		General site audit (with emphasis on ecological mitigation measures)		Along stream channel, within 100m upstream and downstream of construction site

Notes *TKL02 A2a is the replacement of TKL02A2, the access of which has been denied by the owner.
 **TKL07 A2a is the replacement of TKL07A2, which has been abandoned and no longer a sensitive receiver.

4.3 MONITORING FREQUENCY

The impact monitoring should be conducted during the construction activities pass through the contract period to ensure the ambient environmental conditions comply with the environmental performance criteria i.e. Action and Limit Levels for the Project. The impact monitoring frequency specified in the EM&A Manual is summarized below.

Air Quality

Parameters: 24-hour TSP and 1-hour TSP.
Frequency: Once every 6 days for 24-hour TSP & 3 times every 6 days for 1-hour TSP.
Duration: During the course of construction works

Construction Noise

Parameters: Leq(30 min) in six consecutive Leq (5 min) measurements..
Frequency: Once a week during 0700-1900 on normal weekdays:
Duration: During the course of construction works

Water Quality

Parameters: Duplicate in-situ measurements of water depth, temperature, DO, pH & turbidity; and laboratory testing of SS. Relevant data will also be measured time of sampling, DO saturation, weather conditions and relevant phenomena observed on site
Depths: All measurements will be carried out at three water depths, namely, 1m below water surface, mid-water depth, and 1m above river bed. If the water depth is less than 6m, the mid-depth measurement will be omitted. If the depth is less than 3m, only the mid-depth measurement will be taken.
Frequency: 3 days a week with an interval of at least 36 hours between two consecutive sampling days
Duration: During the construction period of the channel works

Ecology

According to the EM&A Manual [382486/83//Issue1], ecology monitoring is only performed at the Channels MUP01&02 during the construction phase, the monitoring requirements are listed as following:

Parameters:

- (i) General site audit with emphasis on ecology mitigation measure;
- (ii) Water quality of stream (DO, pH, turbidity and SS); and

Frequency:

- (i) Once a week for general site audit throughout the construction period; and
- (ii) Three times per week for stream monitoring;

Duration:

Throughout the whole construction period

4.4 MONITORING EQUIPMENT

The monitoring equipments for air quality, construction noise, stream water quality and ecology are summarized below.

4.4.1 Air Quality

A list of air quality monitoring equipments is shown in **Table 4-3**.

Table 4-3 Air Quality Monitoring Equipment

Equipment	Model
24-hour TSP	
High Volume Air Sampler (HVS)	Grasby Anderson GMWS 2310 HVS
Calibration Kit	TISCH Model TE-5028A
1-hour TSP	
Portable Dust Meter	TSI DustTrak Model 8520 / Sibata LD-3 Laser Dust Meter

4.4.2 Construction Noise

A list of construction noise monitoring equipments is shown in **Table 4-4**.

Table 4-4 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2236
Calibrator	B&K Type 4231
Portable Wind Speed Indicator	Testo Anemometer

4.4.3 Water Quality

Monitoring Equipments for water quality are shown in **Table 4-5**.

Table 4-5 Water Quality Monitoring Equipment

Equipment	Model / Description
In-situ Measurement	
Water Depth Detector	Eagle Sonar
Water Sampler	Teflon bailer / bucket
Thermometer & DO meter	YSI Multimeter
pH meter	Extech pH EC 500
Turbidimeter	Hach 2100p
Sample Container	High density polythene bottles (provided by laboratory)
Storage Container	'Willow' 33-litter plastic cool box
Laboratory Analysis	
Suspended Solids	HOKLAS accredited Laboratory

4.4.4 Equipment Calibration

The calibration certificates of all monitoring equipments used during the impact monitoring program are attached in **Appendix E** and the calibration requirements are described below:

Air Quality

The calibration of the HVS is performed quarterly in accordance with the manufacturer's instruction manual using the NIST-certified standard calibrator (Tisch Calibration Kit Model No. TE-5028A). The calibration data are properly documented and the associated records are maintained by the ET for future reference.

The 1-hour TSP meter is calibrated annually in accordance with the in-house method. Zero response of the equipment is checked before and after each monitoring event.

Noise

The sound level meters are calibrated using an acoustic calibrator prior to and after measurements. The meters are regularly calibrated by HOKLAS accredited laboratory. Prior to and following each noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements are considered valid only if the calibration levels before and after the noise measurement agree to within 1.0 dB.

Water Quality

In-situ monitoring instruments are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme quarterly.

4.4.5 Ecology

The following equipment will be used for monitoring:-

- General: field note books and survey forms, digital camera; and
- Binoculars (7-10x and 8 x 30 magnification);

4.4.6 Others EM&A Requirement

Landscape & Visual

Landscape and visual mitigation measures should be implemented during construction phase according to the EM&A Manual. The construction phase landscape and visual EM&A shall be carried out as part of the site audit program. Site inspection will be undertaken at least once every two weeks throughout the construction period

Cultural Heritage

No cultural heritage monitoring is required for Channels TKL02, TKL07 and MUP01&02 in accordance with the EM&A Manual [382486/73//Issue 1].

4.5 MONITORING PROCEDURE

The monitoring methodology and procedure during the impact monitoring are presented below:

4.5.1 Air Quality

1-hour TSP

Operation of the 1-hour TSP meter follows manufacturer's instruction manual. The 1-hour TSP monitor, a TSI Dust Track Aerosol Monitor Model 8520, or a Sibata LD-3 Laser Dust Meter, is a portable, battery-operated laser photometer. It provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:

- A pump to draw sample aerosol through the optic chamber where TSP is measured;
- A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
- A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.

The 1-hour TSP meter to be used should be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

24-hour TSP

The equipment used for 24-hour TSP measurement is the high volume air sampling system (HSV) brand named Thermo Andersen, Model GS2310, which complies with EPA Code of Federal Regulation, Appendix B to Part 50. The HVS consists of the following:

- An anodized aluminum shelter;
- A 8"x10" stainless steel filter holder;
- A blower motor assembly;
- A continuous flow/pressure recorder;
- A motor speed-voltage control/elapsed time indicator;
- A 6-day mechanical timer, and
- A power supply of 220v/50 Hz

The HVS is calibrated prior to monitoring, following the manufacturer's instruction using the NIST-certified standard calibrator brand named Tisch Calibration Kit Model TE-5028A. Regular HVS operation and maintenance as well as filter paper installation and collection will be performed by the ET's competent technicians, whereas laboratory analyses will be conducted in a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS). The analyzed 24-hour TSP filters are kept in ALS for six months prior to disposal.

Meteorological Information

All relevant data including temperature, pressure, weather conditions, elapsed-time meter reading for the start and stop of the sampler, identification and weight of the filter paper is recorded in detail.

Meteorological information is sourced from the Hong Kong Observatory (Ta Kwu Ling Station). The data include wind direction, wind speed, humidity, rainfall, air pressure and temperature, etc., that in general are required for evaluating the air quality for air quality monitoring.

4.5.2 Construction Noise

Sound level meters listed above comply with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications, and are recommended in Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO).

All noise measurements are performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). The Leq(30min) measurements are used as the monitoring parameter throughout the construction phase.

The sound level meter is set higher than 1.2m above the local ground. The microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield is fitted for all measurements. The measurement point at impact locations is normally set close to the exterior of the building.

Immediately prior to and following each noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency (94dBA). Measurements are accepted as valid if the calibration levels from before and after the noise measurement agree to within 1.0dB.

4.5.3 Water Quality

Water quality monitoring is conducted at the middle of the water columns (mid-depth) since water columns at all sampling locations are usually less than 3.0 meters during monitoring in a river channel.

Water Depth

Water depths are determined prior to measurement and sampling. A steel ruler with a suitable weight is dropped to the bottom of the water column to measure the water depth, which is actually well below 1 meter.

Dissolved Oxygen (DO)

A portable Extech Instrument, ExStik R DO600 DO Meter is used for in-situ DO measurement. The DO meter is capable of measuring DO in the range of 0-20 mg/L and 0-200 % saturation and checked against water saturated ambient air on each monitoring day prior to monitoring.

Although the DO Meter automatically compensates ambient water temperature to a standard temperature of 20^oC, for ease of comparison of the data under the changing reality, the temperature readings of the DO Meter are recorded.

pH

A portable Extech Instrument, ExStik TM Models pH110 pH Meter is used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 – 14 and readable to 0.1. Standard buffer solutions of pH 7 and pH 10 or pH 7 and pH 4 are used for calibration of the instrument before and after measurement, depending on the pH range of the water body to be monitored.

Turbidity

A portable Hach 2100p turbidity meter is used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 – 1000 NTU.

Suspended Solids (SS)

SS is determined by ALS using HOKLAS accredited analytical methods named as ALS Method EA-025. The limit of reporting of the parameter is 2 mg/L

Water Sampler

Water samples are collected by the ET using a plastic sampler to avoid metal contamination. Due to water depth for both sampling locations are lesser than 0.5m, a cleaned plastic beaker is used for sample collection. The sampler is rinsed before collection with the sample to be taken. A 1,000mL water sample is collected from mid-depth for laboratory analyses.

Sample Container

Water samples are contained in screw-cap PE (Poly-Ethylene) bottles provided by ALS. The PE bottles are pretreated by laboratory in accordance with the corresponding analytical requirements of HOKLAS. Where appropriate, the sampling bottles are rinsed with the water to be contained. Water sample is transferred from the sampler to the sample bottles to 95% bottle capacity to allow possible volume expansion during delivery and storage.

Sample Storage and delivery

A 'Willow' 33-litter plastic cool box packed with ice is used to preserve the collected water samples prior to arrival at the laboratory. The temperature of the cool box is maintained as close to 4°C as possible without being frozen. Samples are delivered to the laboratory by the end of the sampling day or the following day in compliance with the maximum storage time requirement.

Chemical Analysis

ALS Technichem (HK) Pty Ltd (HOKLAS No. 66) is appointed by the ET to provide analytical services for the Project. The analysis of suspended solids is carried out following the APHA Standard Methods for the Examination of Water and Wastewater 19ed 2540D. The QA/QC for sample preparation and analysis are performed by the laboratory following HOKLAS requirements.

4.5.4 Ecology

Weekly site audit covering the whole assessment area is conducted during the construction work at Channels MUP01 and MUP02 with a focus on the status/condition of the study area and its immediate vicinity, especially those sensitive habitats that have been identified in the ES report and/or habitats of conservation importance as stated in the EIAO TM.

Any changes found during the site audit will be marked and reported in the monthly EM&A report, and for those changes predicted to possibly or probably have an impact on flora and fauna distribution or numbers will be highlighted in the monthly EM&A report.

Ecological monitoring of water quality at the stream is undertaken upstream and downstream of Channels MUP01/02. The location of monitoring stations and requirements are identical to those for the Water Quality Monitoring of Channels MUP01/02. The procedure of water monitoring for ecological monitoring purpose follows the previously stated methods.

4.6 ENVIRONMENTAL QUALITY PERFORMANCE LIMITS

The baseline monitoring was carried out from 17 September to 13 October 2008, including ecological baseline monitoring for the habitat updating performed on 16 September 2008 in accordance with the EM&A Manuals requirements. A summary of Action/Limit (A/L) Levels for air quality, construction noise, stream water quality, ecology and Landscape & Visual are shown in **Tables 4-6, 4-7, 4-8, 4-9** and **4-10** respectively.

Table 4-6 Action and Limit Levels for Air Quality

Monitoring Station	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
TKL02-A1	323	171	500	260
TKL02-A2a	346	160	500	260
TKL07-A1	325	166	500	260
TKL07-A2a	302	155	500	260
MUP01/02-A1 (same as MUP-A1)	307	158	500	260
MUP01/02-A2	306	154	500	260

Table 4-7 Action and Limit Levels for Construction Noise

Time Period	Action Level in dB(A)	Limit Level in dB(A)
0700-1900 hours on normal weekdays	When one documented complaint is received	75* dB(A)

Note: * Reduces to 70 dB(A) for schools and 65 dB(A) during the school examination periods.

Table 4-8 Action and Limit Levels for Water Quality

Monitoring Location		DO (mg/L)		Turbidity (NTU)		pH (Unit)		SS (mg/L)	
ID	Station Type	Action Level	Limit Level	Action Level	Limit Level	Action Level	Limit Level	Action Level	Limit Level
TKL02-W1	Control	NA	NA	NA	NA	NA	NA	NA	NA
TKL02-W2	Impact	3.08	3.06	45.74	54.19	6.5 – 8.5	6.0 - 9.0	39.05	43.01
TKL07-W1	Control	NA	NA	NA	NA	NA	NA	NA	NA
TKL07-W2	Impact	3.18	3.01	42.58	49.80	6.5 – 8.5	6.0 - 9.0	37.90	38.78
MUP01/02-W1	Control	NA	NA	NA	NA	NA	NA	NA	NA
MUP01/02-W2	Control	NA	NA	NA	NA	NA	NA	NA	NA
MUP01/02-W3	Impact	3.92	3.91	8.62	9.32	6.5 – 8.5	6.0 - 9.0	4.00	4.00
MUP01/02-W4	Temp./mobile	5.12	5.11	8.34	8.47	6.5 – 8.5	6.0 - 9.0	77.25	123.45

Note: - For DO, non-compliance of water quality limits occurs when monitoring result is lower than the limits.
 - For SS and turbidity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
 - For pH, non-compliance of water quality limits occurs when monitoring result exceeds the range of limits.

Table 4-9 Action and Limit Levels for Ecology in Construction Phase at Channels MUP01/02

Parameter	Action Level	Limit Level
<ul style="list-style-type: none"> Any construction works do not cause adverse ecological impacts outside the work site of Channels Where natural banks are to be retained are protected from adverse effects of engineering works, including impacts to riparian vegetation along these banks The existing natural stream channel is protected from adverse effect of engineering works, including potential indirect impacts through increased sedimentation Rock/fines used to form the bottom of the widened channel have the appropriate physical characteristics to permit re-establishment of semi-natural stream conditions The recommended mitigation measures are properly implemented by the Contractor 	Non-conformity on one occasion	Repeated Non-conformity

Table 4-10 Action Level for Landscape and Visual Impact in Construction Phase

Parameter	Action Level	Limit Level
Any trespass by the contractor outside the limit of the works, including any damage to existing trees, woodland and vegetation	Non-conformity on one occasion	Repeated non-conformity

4.7 EVENT AND ACTION PLANS

The Event Action Plans for air quality, construction noise and water quality are presented in **Appendix F**.

4.8 ENVIRONMENTAL MITIGATION MEASURES

The ES has recommended environmental mitigation measures to minimize potential environmental impacts arising from the construction of the project. A full list of the mitigation measures is detailed in **Appendix C**.

4.9 DATA MANAGEMENT AND DATA QA/QC CONTROL

The impact monitoring data are handled by the ET's systematic data recording and management system, which complies with in-house certified (ISO 9001:2000) Quality Management System. Standard Field Data Sheets (FDS) are used in the EM&A program.

The monitoring data recorded in the equipment e.g. 1-hour TSP meters and noise meters are downloaded directly at the end of each monitoring day. The downloaded monitoring data are input into a computerized database properly maintained by the ET. The laboratory results are input directly into the computerized database and QA/QC checked by personnel other than those who input the data.

For monitoring activities require laboratory analysis, the ET requires that ALS follows the QA/QC requirements as set out under the HOKLAS scheme for all laboratory testing

5. IMPACT MONITORING RESULTS

The environmental monitoring results will be compared against the Action and Limit Levels established based on the baseline monitoring results and statutory criteria. In case the measured data exceed the environmental quality criteria, remedial actions will be triggered according to the Event and Action Plan enclosed in **Appendix F**. The impact monitoring schedule at all channel are presented in **Appendix G** and the monitoring results are detailed in the following sub-sections.

5.1 AIR QUALITY

Results of 24-hour and 1-hour TSP are summarized in **Tables 5-1 to 5-6**. Causes of exceedances are under investigation till present. Detailed 24-hour TSP data are tabulated in **Appendix H**, while graphical plots are shown in **Appendix I**. Meteorological data during the Reporting Period are summarized in **Appendix J**.

Table 5-1 Summary of Air Quality Monitoring Results – Channel TKL07-A1

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st Measurement	2 nd Measurement	3 rd Measurement
31-Oct-09	154	27-Oct-09	08:34	155	172	167
6-Nov-09	161	2-Nov-09	08:25	107	133	118
12-Nov-09	52	7-Nov-09	08:30	66	84	81
18-Nov-09	28	13-Nov-09	08:37	51	68	62
24-Nov-09	149	19-Nov-09	08:27	74	96	67
		25-Nov-09	08:38	151	178	164
Average (Range)	110 (32 – 149)	Average (Range)		162 (47 – 265)		

Table 5-2 Summary of Air Quality Monitoring Results – Channel TKL07-A2a

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st Measurement	2 nd Measurement	3 rd Measurement
31-Oct-09	61	27-Oct-09	08:42	170	192	184
6-Nov-09	213	2-Nov-09	08:32	112	134	121
12-Nov-09	41	7-Nov-09	08:37	71	85	90
18-Nov-09	64	13-Nov-09	08:48	70	93	87
24-Nov-09	134	19-Nov-09	08:38	89	117	101
		25-Nov-09	08:49	138	161	155
Average (Range)	135 (13 – 294)	Average (Range)		96 (68 – 139)		

Table 5-3 Summary of Air Quality Monitoring Results – Channels MUP01/02-A1 / MUP-A1 (MUP 05)

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st Measurement	2 nd Measurement	3 rd Measurement
31-Oct-09	69	27-Oct-09	13:27	123	137	133
6-Nov-09	66	2-Nov-09	13:29	92	107	104
12-Nov-09	27	7-Nov-09	13:31	36	44	47
18-Nov-09	40	13-Nov-09	13:32	61	77	65
24-Nov-09	83	19-Nov-09	13:35	51	66	63
		25-Nov-09	13:32	118	134	122
Average (Range)	72 (24 – 127)	Average (Range)		139 (35 – 240)		

Table 5-4 Summary of Air Quality Monitoring Results – Channels MUP01/02-A2

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st Measurement	2 nd Measurement	3 rd Measurement
31-Oct-09	38	27-Oct-09	13:27	123	137	133
6-Nov-09	17	2-Nov-09	13:29	92	107	104

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st Measurement	2 nd Measurement	3 rd Measurement
12-Nov-09	no power	7-Nov-09	13:31	36	44	47
18-Nov-09	no power	13-Nov-09	13:32	61	77	65
24-Nov-09	no power	19-Nov-09	13:35	51	66	63
		25-Nov-09	13:32	118	134	122
Average (Range)	50 (15 – 71)	Average (Range)		133 (32– 228)		

Table 5-5 Summary of Air Quality Monitoring Results – Channels TKL02- A1

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st Measurement	2 nd Measurement	3 rd Measurement
31-Oct-09	68	27-Oct-09	08:55	135	151	156
6-Nov-09	90	2-Nov-09	08:48	95	115	129
12-Nov-09	49	7-Nov-09	08:51	60	76	84
18-Nov-09	46	13-Nov-09	08:58	65	86	82
24-Nov-09	83	19-Nov-09	08:53	52	75	68
		25-Nov-09	08:57	126	152	137
Average (Range)	82 (44 – 114)	Average (Range)		151 (39 – 240)		

Table 5-6 Summary of Air Quality Monitoring Results – Channels TKL02- A2

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st Measurement	2 nd Measurement	3 rd Measurement
31-Oct-09	62	27-Oct-09	09:06	116	129	114
6-Nov-09	59	2-Nov-09	08:59	82	103	87
12-Nov-09	31	7-Nov-09	09:03	43	53	47
18-Nov-09	63	13-Nov-09	09:07	47	59	42
24-Nov-09	108	19-Nov-09	09:04	57	80	73
		25-Nov-09	09:09	105	121	116
Average (Range)	62 (22 – 101)	Average (Range)		129 (33 – 211)		

As shown in Tables 5-1 to 5-6, 1-hour and 24-hour TSP results fluctuated well below the corresponding Action Levels. There was one (1) Action Level exceedance of 24-hr TSP recorded during the period.

5.2 CONSTRUCTION NOISE

Noise monitoring data are summarized in **Tables 5-7 to 5-12**, and plotted in **Appendix I**.

Table 5-7 Summary of Construction Noise Monitoring Results – Channels TKL07-N1

Date	Start Time	1st Leq 5min	2nd Leq 5min	3rd Leq 5min	4th Leq 5min	5th Leq 5min	6th Leq 5min	Leq 30min
27-Oct-09	10:27	49.7	49.7	49.3	49.1	48.6	48.7	49.2
2-Nov-09	10:24	57.0	58.6	60.5	59.8	59.1	58.1	59.0
7-Nov-09	10:29	56.5	55.8	56.0	57.0	55.6	56.9	56.3
13-Nov-09	10:29	59.0	59.3	58.8	58.4	57.7	57.9	58.6
19-Nov-09	10:28	52.4	52.9	54.2	53.6	54.8	54.4	53.8
25-Nov-09	10:43	70.6	71.9	72.6	73.2	75.5	72.1	72.9
Limit Level: Leq30		75 dB(A)						

* No façade correction, all measurements in dB(A)

Table 5-8 Summary of Construction Noise Monitoring Results – Channels TKL07-N2

Date	Start Time	1st Leq 5min	2nd Leq 5min	3rd Leq 5min	4th Leq 5min	5th Leq 5min	6th Leq 5min	Leq 30min
27-Oct-09	11:05	67.5	68.1	68.8	68.4	67.8	67.6	68.1
2-Nov-09	11:01	55.1	53.0	51.9	58.3	53.6	52.3	54.7
7-Nov-09	11:08	53.2	51.7	54.7	55.5	53.9	53.4	53.9
13-Nov-09	11:08	73.5	72.4	74.8	71.5	69.9	72.2	72.7
19-Nov-09	11:05	69.2	69.7	70.8	72.6	69.5	68.9	70.3
25-Nov-09	11:21	64.2	64.1	65.4	64.7	66.4	65.0	65.0
Limit Level: Leq30		75 dB(A)						

* No façade correction, all measurements in dB(A)

Table 5-9 Summary of Construction Noise Monitoring Results – Channels MUP01/02-N1 / MUP01/02-N1 (MUP05)

Date	Start Time	1st Leq 5min	2nd Leq 5min	3rd Leq 5min	4th Leq 5min	5th Leq 5min	6th Leq 5min	Leq 30min
27-Oct-09	13:30	60.7	59.0	58.3	57.5	57.2	58.9	58.8
2-Nov-09	13:33	61.8	63.7	66.5	64.6	62.2	63.5	64.0
7-Nov-09	13:32	63.3	61.6	60.2	64.9	61.9	62.4	62.6
13-Nov-09	13:35	64.2	63.5	60.0	61.4	59.3	60.6	61.9
19-Nov-09	13:37	51.4	51.0	50.4	54.5	56.2	53.7	53.4
25-Nov-09	13:36	58.3	57.4	54.0	55.6	55.2	56.8	56.5
Limit Level: Leq30		75 dB(A)						

* No façade correction, all measurements in dB(A)

Table 5-10 Summary of Construction Noise Monitoring Results – Channels MUP01/02-N2

Date	Start Time	1st Leq 5min	2nd Leq 5min	3rd Leq 5min	4th Leq 5min	5th Leq 5min	6th Leq 5min	Leq 30min
27-Oct-09	16:07	45	43.9	47	52.4	46.5	45.8	47.8
2-Nov-09	16:09	43.1	43.3	45.3	40.7	45.7	44.2	44.0
7-Nov-09	16:08	42.9	43.6	45.2	43	41.8	43.5	43.5
13-Nov-09	16:47	53.2	55.3	52.5	53.2	52.9	53.6	53.5
19-Nov-09	16:13	44.5	48.6	46.1	49.3	51.7	47.4	48.5
25-Nov-09	16:11	43.3	39.2	43.5	51.8	41.3	42.7	45.9
Limit Level: Leq30		75 dB(A)						

* No façade correction, all measurements in dB(A)

Table 5-11 Summary of Construction Noise Monitoring Results – Channels MUP01/02-N1

Date	Start Time	1st Leq 5min	2nd Leq 5min	3rd Leq 5min	4th Leq 5min	5th Leq 5min	6th Leq 5min	Leq 30min
27-Oct-09	09:45	54.3	55.4	57.0	51.8	55.0	55.7	55.1
2-Nov-09	09:42	61.1	61.1	60.4	59.1	56.8	55.3	59.5
7-Nov-09	09:44	56.0	59.1	57.5	55.4	54.8	55.3	56.6
13-Nov-09	09:44	52.1	53.0	59.0	57.2	57.7	56.9	56.6
19-Nov-09	09:46	57.1	59.9	60.7	59.1	61.6	60.7	60.1
25-Nov-09	09:50	54.3	53.6	54.9	54.5	52.6	53.9	54.0
Limit Level: Leq30		75 dB(A)						

* No façade correction, all measurements in dB(A)

Table 5-12 Summary of Construction Noise Monitoring Results – Channels TKL02-N2

Date	Start Time	1st Leq 5min	2nd Leq 5min	3rd Leq 5min	4th Leq 5min	5th Leq 5min	6th Leq 5min	Leq 30min
27-Oct-09	16:07	45.0	43.9	47.0	52.4	46.5	45.8	47.8
2-Nov-09	16:09	43.1	43.3	45.3	40.7	45.7	44.2	44.0
7-Nov-09	16:08	42.9	43.6	45.2	43	41.8	43.5	43.5
13-Nov-09	16:47	53.2	55.3	52.5	53.2	52.9	53.6	53.5
19-Nov-09	16:13	44.5	48.6	46.1	49.3	51.7	47.4	48.5
25-Nov-09	16:11	43.3	39.2	43.5	51.8	41.3	42.7	45.9
Limit Level: Leq30		75 dB(A)						

* No façade correction, all measurements in dB(A)

As shown in **Tables 5-7 to 5-12**, the construction noise levels fluctuated well below the Limit Level. No documented complaints against the construction noise were registered during the Reporting Period. Neither NOE of construction noise nor corrective action was, therefore, required for the parameter.

5.3 WATER QUALITY

Water quality monitoring results at Channels TKL02, TKL07 and MUP01/02 during the Reporting Period are tabulated in Appendix H, where graphical plots of trends of the monitored parameters are presented **Appendix I**.

According to the existing A/L Levels, only one **DO Action Level** exceedance of environmental quality criteria was found in TKL07 on 25 November 2009 during the Reporting Period. Based on the investigation to report that the polluted water was observed at channel TKL07 since 23 November 2009 and the dissolved oxygen (DO) level at the upstream (W1) was even lower than the downstream (W2). We would conclude that the exceedance was not works related under the project. No associated corrective actions were therefore required. The results are summarized in **Table 5-13**.

Table 5-13 Summarized of Water Quality Exceedances of Existing Action and Limit Levels

Station	DO		Turbidity		pH Value		SS		Total	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit	Action	Limit
MUP01/02-W3	0	0	0	0	0	0	0	0	0	0
MUP01/02-W4	0	0	0	0	0	0	0	0	0	0
TKL02-W2	0	0	0	0	0	0	0	0	0	0
TKL07-W2	1	0	0	0	0	0	0	0	1	0
Number of Exceedances	1	0	0	0	0	0	0	0	1	0

Remarks: ^(a) impact station; ^(b) Temporary or mobile station

Notice of Exceedance of environmental quality criteria (NOE) were issued upon confirmation of the monitoring results, and investigations of the NOE were conducted upon receipt of the information of construction activities and the implemented mitigation measures provided by CHCT.

5.4 ECOLOGY

According to the EM&A Manual [382486/83//Issue 1] requirements, ecology monitoring is required for Channels MUP01 and MUP02 during the construction phase as weekly basis. In this Reporting Period, four site visits were carried out on 29 October 2009, 05 November 2009, 12 November 2009 and 19 November 2009 in this reporting month by an ecological specialist, and no non-compliance was identified during the reporting period. The upper section of MUP01 which was a small and shallow ditch has been deepened and widened, and the construction of gabion wall was found partly completed. On the other hand, the temporary drainage diversion has also been found widened, and temporary fencing has also been erected in the stockpiling area. No activities were observed on MUP02. The detailed finding and the checklists are attached in **Appendix L**.

5.5 OTHER FACTORS INFLUENCING THE MONITORING RESULTS

There were no other noticeable external factors generally affecting the monitoring results in this Reporting Period.

5.6 QA/QC RESULTS AND DETECTION LIMITS

Not applicable.

6. REPORT ON NON-COMPLIANCE, COMPLAINT, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION

6.1 RECORD OF NON-COMPLIANCE OF ACTION AND LIMIT LEVELS

One Action Level exceedance was recorded at TKL07-A2a on 6 November 2009; causes of exceedance are under investigation till present. No Action or Limit Level exceedance was identified for construction noise monitoring in this Reporting Period. However, 1 Action Level exceedances of stream water quality were recorded at TKL07-W2 on 25 November 2009. Based on the investigation, the exceedance of water quality was not related to the works of this Project.

6.2 ENVIRONMENTAL COMPLAINT

No written or verbal complaint was registered during the Reporting Period.

6.3 RECORD OF NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION

No notification of summons and successful prosecution was reported during this month.

6.4 OTHERS

6.4.1 Solid and Liquid Waste Management Status

The quantity of waste for disposal or reuse is summarized in **Tables 6-1** and **6-2**. The monthly summary waste flow table is shown in **Appendix M**.

Table 6-1 Summary of Quantities of Waste for Disposal

Type of Waste	Quantity	Disposal Location
C&D Materials (Inert) (m ³)	0-	Tuen Mun 38 Fill Bank
	11,209	Reused in other projects
C&D Materials (Non-inert) (m ³)	0	NENT
Chemical Waste (Litres)	0	NA
General Refuse (m ³)	11	WENT Landfill

Table 6-2 Summary of Quantities of Waste for Reuse/Recycling

Type of Waste	Quantity	Disposal Location
Metals for Recycling (kg)	100	NA
Paper for Recycling (kg)	0	NA
Plastics for Recycling (kg)	0	NA

6.4.2 Site Inspection and Environmental Audit

A total of **five** occasions of weekly environmental site inspection and audit were conducted jointly by the ER, EO and ET during the Reporting Period on **27 October 3, 10, 17 and 24 November 2009**. No non-compliance was found during the site inspections, which indicated that the mitigation measures implemented were effective. Minor deficiencies found in the site inspection and audit was promptly rectified within the specified deadlines. Findings of the site inspection and environmental audit are summarized **Tables 6-3**. The weekly ET site inspection and audit checklists are presented in **Appendix K**.

Table 6-3 Summary of Findings of Site Inspection and Environmental Audit

Date	Findings / Deficiencies	Follow-up Status
27 Oct 09	<ul style="list-style-type: none"> Dry haul road was observed at TKL02. The Contractor is reminded to practice water spraying regularly. Exposed oil containers were observed at TKL07. The Contractor is reminded to keep the site clean and tidy. 	The deficiencies have been improved during site inspection on 3 November 2009.
3 Nov 09	<ul style="list-style-type: none"> Dry haul road was observed at TKL02 and MUP01/02. The Contractor is reminded to practice water spraying regularly. C&D waste was found at TKL07. The Contractor is reminded to clear the channel. As a reminder, the Contractor is advised to further implement desilting facilities to diverted channel at 	The deficiencies have been improved during site inspection on 10 November 2009.

Date	Findings / Deficiencies	Follow-up Status
	TKL02 to reduce the SS level.	
10 Nov 09	<ul style="list-style-type: none"> • Exposed oil container was observed at TKL07. The Contractor is reminded to provide impervious cover and drip tray, or remove from site. • As a reminder, the Contractor should water the haul road regularly at MUP01/02 and TKL02. 	The deficiencies have been improved during site inspection on 17 November 2009.
17 Nov 09	<ul style="list-style-type: none"> • Stagnant water was observed at TKL02. The contractor is reminded to eliminate it or apply larvicide regularly mosquito control. • Exposed chemical containers were observed at TKL07. The Contractor is reminded to provide impervious cover over any chemical containers. • Debris was observed at MUP01/02. The Contractor is reminded to have a clear pathway and to keep the site clean and tidy. 	The deficiencies have been improved during site inspection on 24 November 2009.
24 Nov 09	<ul style="list-style-type: none"> • Dry haul road was observed. Regular water spraying of the site haul road should be performed to minimize the dust nuisance. • Preserved tree without proper protection was observed at MUP02, the contractor was reminded to provide proper protection. • Stagnant water should be removed or applied larvicidal oil to prevent mosquitoes breeding 	Observations of follow-up audit will be reported in next report:

6.4.3 Works and the Mitigation Measures to be Undertaken Next Month

Works to be undertaken next month are shown in the construction program enclosed in **Appendix C**. In addition, the activities undertaken in the Reporting Period including construction, preparation and site clearance activities will continue. The construction activities are summarized below:

Tai Po Tin TKL02

Works to be Undertaken:

- Site clearance;
- Survey setting out;
- Construction of site access; and
- Construction of gabion wall

Environmental Mitigation Measures to be Implemented:

- Trees will be properly protected before works commence;
- Water spraying will be provided before and during handling of excavated materials; and
- Excavated area and stockpile of soil material will be dampened/ covered before disposal off-site.
- Retained tree will be properly protected before works commence.

Ping Che TKL07

Works to be Undertaken:

- Survey setting out;
- Construction of site access;
- Site Clearance; and
- Construction of footbridge and gabion walls.

Environmental Mitigation Measures to be Implemented:

- Trees will be properly protected before works commence;
- Excavated area and stockpile of soil material will be dampened/covered before disposed off-site;
- Water spraying will be provided before and during handling of excavated material.;
- Excavated area and stockpile of soil material will be dampened/covered before disposed off-site;
- Concrete lorry mixers will be thoroughly cleansed before leaving the site;

- Wash water, waste concrete and concrete slurry generated will be collected by sump pit and diverted to sedimentation tank before discharge; and
- Barriers will be erected to alleviate noise impact for works in close proximity to the Noise Sensitive Receiver (NSR) if necessary.

Man Uk Pin (MUP01 and MUP02)

Works to be Undertaken:

- Survey setting out;
- Construction of site access;
- Site clearance;
- Construction of access ramp and gabion wall;
- Tree transplant; and
- Installation of site hoardings and boundary wall

Environmental Mitigation Measures to be Implemented:

- Trees will be properly protected before works commence;
- Excavated area and stockpile of soil material will be dampened/covered before disposed off-site;
- Water spraying will be provided before and during handling of excavated material;
- Excavated area and stockpile of C&D material will be dampened/covered before disposed off-site; and
- Retained tree will be properly protected before works commence.

6.4.4 Future Key Issues for the Forthcoming Month

As dry season is approaching, special attention should be paid to provide air quality mitigation measures including wheel wash facilities, watering of haul roads and covering of dusty materials with tarpaulin sheet, etc.

During excavation work at the channel will be ongoing undertaken, water quality should be a key environmental aspect. So water quality mitigation measures should be properly maintained as recommended in the ESR and summarized in the Mitigation Measure Implementation Schedule should be fully implemented. Moreover, mitigation measures to avoid ingress of surface runoff into nearby water bodies from the construction site should be properly maintained.

Attention should also be paid to construction noise and other environmental issues identified in the EM&A Manual. Mitigation measures recommended in the ESR and summarized in the Mitigation Measure Implementation Schedule should be fully implemented.

7. CONCLUSIONS AND RECOMMENDATIONS

- 7.1 This is the 12th monthly EM&A Report for Channels TKL02, TKL07, MUP01 and MUP02 (Non-DP works), covering a period from 26 October to 25 November 2009.
- 7.2 One Action Level exceedance at 24-hour TSP was recorded at TKL07-A2a on 6 November. Cause of exceedance is under investigation till present.
- 7.3 Monitoring results demonstrated no exceedance of Action or Limit Levels of construction noise. No NOE or corrective action was required during the Reporting Period.
- 7.4 For water quality monitoring, one DO Action level exceedance was found in TKL07 on 25 November 2009. Based on the investigation to report that the polluted water was observed at channel TKL07 since 23 November 2009 and the dissolved oxygen (DO) level at the upstream (W1) was even lower than the downstream (W2). We would conclude that the exceedance was not works related under the project. No associated corrective actions were therefore required.
- 7.5 No written or verbal complaint, notification of summons or successful prosecution was reported during the month.
- 7.6 No adverse environmental impacts were observed during the site inspections. Nevertheless, the Contractor was reminded to fully implement all environmental mitigation measures stipulated in the EM&A Manual during works within the river channels. General refuse and stagnant water were observed in some cases. The contractor was reminded that good house keeping practice shall be maintained. Minor deficiencies identified during the site inspection and audit were generally rectified within the specified deadlines.
- 7.7 The environmental performance of the Project was therefore considered satisfactory.
- 7.8 As dry season is approaching, dust control measures to avoid dust emissions should be properly provided and maintained, as appropriate.
- 7.9 Attention should be paid to ingress of runoff into the Channels TKL02, TKL07 and MUP01/02 during rainy days when water quality may become the key issue. Mitigation measures for water quality should therefore be planned ahead.
- 7.10 In addition, attention should also be paid to construction noise and other environmental issues recommended in the EM&A Manual. Those mitigation measures recommended in the ES and summarized in the Mitigation Measure Implementation Schedule should be fully implemented at all times.


- End of Text -

Appendix A

Project Site Location Plan


Channel TKL02

N-DR
MONITORING LOCATIONS IN NON DESIGNATED PROJECT




Channel TKL07

N-DR
MONITORING LOCATIONS - NON DESIGNATED PROJECT




Channels MUP01 & MUP02

MONITORING LOCATION DESIGNATED PROJECT



Appendix B

**Organization Chart and Lines of Communication with
Environmental Management**



Environmental Management Organization

Contact Details of Key Personnel

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
DSD	Employer	Mr. C. H. Yee	2594-7347	2827-8700
B&V	Engineer's Representative	Mr. Siu Chi Man, Terry	2659-8787	2659-8323
Environ	Independent Environmental Checker	Mr. David Yeung	3743-0788	3548-6988
CHCT	Project Manager	Mr. Lai Kwok Hong, Alex	2659-8221	2659-8232
CHCT	Safety & Environmental Manager	Mr. Yuen Yuk Kai	2659-8221	2659-8232
CHCT	Site Agent	Mr. S.J. Yu	2659-8221	2659-8232
CHCT	Construction Engineer	Mr. Tong Ming Por, Jacky	2659-8221	2659-8232
CHCT	Construction Supervisor	Mr. Roah Wong	2659-8221	2659-8232
CHCT	Structural Engineer	Mr. Kwok Chin Ming	2659-8221	2659-8232
CHCT	Site Forman	Mr. Chung Ping Kai	2659-8221	2659-8232
CHCT	Environmental Officer	Mr. C. P. Chan	2659-8221	2659-8232
CHCT	Environmental Supervisor	Miss Phoenix Hau	2659-8221	2659-8232
Kin Tat	Sub-contractor Project Manager	Mr. Ng Pui	2659-8221	2659-8232
AUES	Environmental Team Leader	Mr. Andrew Lau	2959-6059	2959-6079
AUES	Environmental Consultant	Miss Nicola Hon	2959-6059	2959-6079
AUES	Environmental Site Inspector	Mr. Ben Tam	2959-6059	2959-6079
AUES	Ecologist	Dr. Keith Wong	2959-6059	2959-6079

Legends:

DSD (Employer) – Drainage Services Department

B&V (Engineer) – Black & Veatch Hong Kong Limited

CHCT (Main Contractor) – Chiu Hing Construction & Transportation Company Limited

Environ (IEC) – Environ Hong Kong Limited

AUES (ET) – Action-United Environmental Services & Consulting

Appendix C


Master Construction Program, Three-Month Roll Program & Environmental Mitigation Implementation Schedule

Master Construction Program


CHIU HING CONSTRUCTION & TRANSPORTATION Co., Ltd

MASTER PROGRAMME 05 (Section 1 of works)

CONTRACT: DC/2007/8. DRAINAGE IMPROVEMENT WORKS at TAI PO TIN, PING CHE, MAN UK PIN AND LIN MA HANG



Project: Master Programme (Rev.05)
Date: 01/2009



CHIU HING CONSTRUCTION & TRANSPORTATION Co., Ltd

MASTER PROGRAMME 05 (Section 1 of works)

CONTRACT: DC/2007/8. DRAINAGE IMPROVEMENT WORKS at TAI PO TIN, PING CHE, MAN UK PIN AND LIN MA HANG


ID	Task Name	Duration	Start	Finish	2008												2009												2010												2011												
					2008, Half 1						2008, Half 2						2009, Half 1						2009, Half 2						2010, Half 1						2010, Half 2						2011, Half 1												
					D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
65	At CH501 Approximate	40 days	Wed 09-11-4	Sun 09-12-13																																																	
66	Type D L-shaped RW construction	20 days	Wed 09-11-4	Mon 09-11-23																																																	
67	Preferated pipe installation	10 days	Tue 09-11-24	Thu 09-12-3																																																	
68	Backfilling the RW	10 days	Fri 09-12-4	Sun 09-12-13																																																	
69	At CH800 Approximate	40 days	Tue 09-11-24	Sat 10-1-2																																																	
70	Type D L-shaped RW construction	20 days	Tue 09-11-24	Sun 09-12-13																																																	
71	Preferated pipe installation	10 days	Mon 09-12-14	Wed 09-12-23																																																	
72	Backfilling the RW	10 days	Thu 09-12-24	Sat 10-1-2																																																	
73	U Channel construction	392 days	Fri 10-2-12	Thu 11-3-10																																																	
74	600 UC at CH0 Approximate	106 days	Fri 10-2-12	Fri 10-5-28																																																	
75	Trench excavation	60 days	Fri 10-2-12	Mon 10-4-12																																																	
76	Concrete for the U channel	90 days	Sun 10-2-28	Fri 10-5-28																																																	
77	450 UC at CH501 Approximate	106 days	Sat 10-5-29	Sat 10-9-11																																																	
78	Trench excavation	60 days	Sat 10-5-29	Tue 10-7-27																																																	
79	Concrete for the U channel	90 days	Mon 10-6-14	Sat 10-9-11																																																	
80	300 UC at CH800 Approximate	226 days	Wed 10-7-28	Thu 11-3-10																																																	
81	Trench excavation	80 days	Wed 10-7-28	Fri 10-10-15																																																	
82	Concrete for the U channel	110 days	Fri 10-8-13	Tue 10-11-30																																																	
83																																																					
84	the remaining section 4 of works for TRK102	100 days	Wed 10-2-1	Thu 11-3-10																																																	

Project: Master Programme (Rev.05)
Date: 01/2009

Task		Process		Summary		Rolled Up Critical Task		Rolled Up Progress		External Tasks		Group By Summary	
Critical Task		Milestone		Relief Up Task		Rolled Up Milestone		Split		Project Summary		Deadline	

CHIU HING CONSTRUCTION & TRANSPORTATION Co., Ltd
MASTER PROGRAMME 05 (Section 2 of works)

CONTRACT: DC/2007/08. DRAINAGE IMPROVEMENT WORKS at TAI PO TIN, PING CHE, MAN UK PIN AND LIN MA HANG



Project: Master Programme (Rev.05)
 Date: 01/2008


Task: [Pattern] Progress [Pattern] Summary [Pattern] Rolled Up Critical Task [Pattern] Rolled Up Progress [Pattern] External Tasks [Pattern] Group By Summary [Pattern]

Critical Task: [Pattern] Milestone [Pattern] Rolled Up Task: [Pattern] Rolled Up Milestone [Pattern] Split [Pattern] Project Summary [Pattern] Deadline [Pattern]

CHIU HING CONSTRUCTION & TRANSPORTATION Co., Ltd

MASTER PROGRAMME 05 (Section 2 of works)

CONTRACT: DC/2007/8. DRAINAGE IMPROVEMENT WORKS AT TAI PO TIN, PING CHE, MAN UK PIN AND LIN MA HANG




Project: Master Programme (Rev 05)
Date: 01/2009

Task: [Pattern] Progress [Pattern] Summary [Pattern] Rolled Up Critical Task [Pattern] Rolled Up Milestone [Pattern] Split [Pattern] External Tasks [Pattern] Group By Summary [Pattern] Critical Task [Pattern] Milestone [Pattern] Rolled Up Task [Pattern] Project Summary [Pattern] Deadline [Pattern]

Page 2

CHIU HING CONSTRUCTION & TRANSPORTATION Co., Ltd
MASTER PROGRAMME 05 (Section 3 of works)
CONTRACT: DC/2007/8. DRAINAGE IMPROVEMENT WORKS at TAI PO TIN, PING CHE, MAN UK PIN AND LIN MA HANG





Project: Master Programme (Rev.05) Task: Progress: Summary: Reliev. Up Critical Task: Reliev. Up Milestone: Rolled Up Progress: External Tasks: Group By Summary: Date: 01/2009 Critical Task: Milestone: Rolled Up Task: Split: Project Summary: Deadline:

CHIU HING CONSTRUCTION & TRANSPORTATION Co., Ltd

MASTER PROGRAMME 05 (Section 3 of works)



CONTRACT: DGZ007/8. DRAINAGE IMPROVEMENT WORKS at TAI PO TIN, PING CHE, MAN UK PIN AND LIN MA HANG



CHIU HING CONSTRUCTION & TRANSPORTATION Co., Ltd


MASTER PROGRAMME 05 (Section 3 of works)

CONTRACT: DC/2007/B. DRAINAGE IMPROVEMENT WORKS at TAI PO TIN, PING CHE, MAN UK PIN AND LIN MA HANG



CHIU HING CONSTRUCTION & TRANSPORTATION Co., Ltd
MASTER PROGRAMME 05 (Section 4 of works)

CONTRACT: DC/2007/8. DRAINAGE IMPROVEMENT WORKS at TAI PO TIN, PING CHE, MAN UK PIN AND LIN MA HANG



Project: Master Programme (Rev 05)
 Date: 01/2009

Task Progress Summary Roll Up Critical Task Roll Up Milestone Roll Up Progress External Tasks Group By Summary
Critical Task Milestone Roll Up Task Roll Up Milestone Split Project Summary Deadline

Page 1

Program for Next Month

Three Month (12)/2009 & (01,02)/2010 Rolling Programme (No.23)

ID	Task Name	Duration	Start	Finish	December 2009				January 2010				February 2010				March			
					9 No	6 Dec	13 Dec	20 Dec	27 Dec	3 Jan	10 Jan	17 Jan	24 Jan	31 Jan	7 Feb	14 Feb	21 Feb	28 Feb	9 No	
1	A: Seccion 1-Tai Po Tin (TKL02)	974 days	Fri 21/12/07	Fri 20/8/10	[Summary bar]															
2																				
3	Open cut excavation	107 days	Tue 23/6/09	Wed 7/10/09	[Summary bar]															
4	Left Bank of G.W. Foundation CH710 to CH787	90 days	Tue 23/6/09	Sun 20/9/09	[Task bar]															
5	Left Bank of G.W. Foundation CH669 to CH706	90 days	Tue 23/6/09	Sun 20/9/09	[Task bar]															
6	Right Bank of G.W. Foundation CH507 to CH591	90 days	Fri 10/7/09	Wed 7/10/09	[Task bar]															
7	Rock & ganular filling for the base of gabion	170 days	Sun 2/8/09	Mon 18/1/10	[Task bar]															
8	Blinding layer for the gabion construction	170 days?	Thu 3/9/09	Fri 19/2/10	[Task bar]															
9	Backfilling and gabion construction by layers	200 days?	Mon 28/9/09	Thu 15/4/10	[Task bar]															
10	Gabion block constuction in the middle of the river	150 days	Tue 17/11/09	Thu 15/4/10	[Task bar]															
11	VBTO2-1at CH507 & FBT02-1 at CH661 approximate	120 days	Thu 10/12/09	Thu 8/4/10	[Summary bar]															
12	VBTO2-1 & FBT02-1 at CH507 approximate	10 days	Thu 10/12/09	Sat 19/12/09	[Task bar]															
13	Excavation	20 days	Sun 20/12/09	Fri 8/1/10	[Task bar]															
14	Rock & granular filling for the base of the FB & VB	20 days	Sat 9/1/10	Thu 28/1/10	[Task bar]															
15	Blinding layer for the FB & VB	20 days	Fri 29/1/10	Wed 17/2/10	[Task bar]															
16	Formwork & concreting for the FB & VB	50 days	Thu 18/2/10	Thu 8/4/10	[Task bar]															
17	Diversion for CLP Conflicted poles at Channel TKL02	101 days?	Mon 21/9/09	Wed 30/12/09	[Summary bar]															
18	Indentification of conflicted electricity poles liaise with CLP	31 days?	Mon 21/9/09	Wed 21/10/09	[Task bar]															
19	Waiting for CLP's Diversion Preparation	40 days?	Thu 22/10/09	Mon 30/11/09	[Task bar]															
20	Diversion of onflicted electricity poles by CLP	30 days	Tue 1/12/09	Wed 30/12/09	[Task bar]															
21	Ramp Construction at CH638 to 683 APPROXIMATE	90 days	Thu 12/11/09	Tue 9/2/10	[Summary bar]															
22	Granular filling with geotextile filter	15 days	Thu 12/11/09	Thu 26/11/09	[Task bar]															
23	Concrete for the blinding layer	15 days	Tue 17/11/09	Tue 1/12/09	[Task bar]															
24	Base slab construction for the ramp	30 days	Sun 22/11/09	Mon 21/12/09	[Task bar]															
25	Wall Construction for the ramp	60 days	Sat 12/12/09	Tue 9/2/10	[Task bar]															
26	Ramp Construction at CH23 to 55 APPROXIMATE	90 days	Thu 3/12/09	Tue 2/3/10	[Summary bar]															
27	Granular filling with geotextile filter	15 days	Thu 3/12/09	Thu 17/12/09	[Task bar]															
28	Concrete for the blinding layer	15 days	Tue 8/12/09	Tue 22/12/09	[Task bar]															
29	Base slab construction for the ramp	30 days	Sun 13/12/09	Mon 11/1/10	[Task bar]															
30	Wall Construction for the ramp	60 days	Sat 2/1/10	Tue 2/3/10	[Task bar]															
31	Retaining wall construction	243 days	Fri 18/12/09	Tue 17/8/10	[Summary bar]															
32	At CH808 to 700 Approximate	80 days	Fri 18/12/09	Sun 7/3/10	[Summary bar]															
33	Type D L-shaped RW construction	60 days	Fri 18/12/09	Mon 15/2/10	[Task bar]															
34	Preforated pipe installation	10 days	Tue 16/2/10	Thu 25/2/10	[Task bar]															
35	Backfilling the RW	10 days	Fri 26/2/10	Sun 7/3/10	[Task bar]															

Project: Project 10-R (No.23)
 Date: Fri 27/11/09

Task: [Pattern] Progress
 Split: [Pattern] Milestone

Summary: [Pattern] External Tasks
 Project Summary: [Pattern] External Milestone

Deadline: [Pattern] ↓

Three Month (12)/2009 & (01,02)/2010 Rolling Programme (No.23)

ID	Task Name	Duration	Start	Finish	December 2009					January 2010				February 2010			Mar		
					9 No	6 Dec	13 Dec	20 Dec	27 Dec	3 Jan	10 Jan	17 Jan	24 Jan	31 Jan	7 Feb	14 Feb	21 Feb	28 Feb	
36	At CH501 Approximate	40 days	Tue 16/2/10	Sat 27/3/10															
37	Type D L-shaped RW construction	20 days	Tue 16/2/10	Sun 7/3/10															
38	Preforated pipe installation	10 days	Mon 8/3/10	Wed 17/3/10															
39	Backfilling the RW	10 days	Thu 18/3/10	Sat 27/3/10															
40	At CH800 Approximate	40 days	Mon 8/3/10	Fri 16/4/10															
41	Type D L-shaped RW construction	20 days	Mon 8/3/10	Sat 27/3/10															
42	Preforated pipe installation	10 days	Sun 28/3/10	Tue 6/4/10															
43	Backfilling the RW	10 days	Wed 7/4/10	Fri 16/4/10															
44	U Channel construction	163 days	Mon 8/3/10	Tue 17/8/10															
45	600 UC at CH0 Approximate	66 days	Mon 8/3/10	Wed 12/5/10															
46	Trench excavation	40 days	Mon 8/3/10	Fri 16/4/10															
47	Concrete for the U channel	50 days	Wed 24/3/10	Wed 12/5/10															
48	450 UC at CH501 Approximate	66 days	Mon 8/3/10	Wed 12/5/10															
49	Trench excavation	40 days	Mon 8/3/10	Fri 16/4/10															
50	Concrete for the U channel	50 days	Wed 24/3/10	Wed 12/5/10															
51	300 UC at CH800 Approximate	123 days	Sat 17/4/10	Tue 17/8/10															
52	Trench excavation	80 days	Sat 17/4/10	Mon 5/7/10															
53	Concrete for the U channel	107 days	Mon 3/5/10	Tue 17/8/10															
54																			
55	B: Section 2 & 5 - Ping Che (TKL07)	947 days?	Fri 21/12/07	Sat 24/7/10															
56																			
57	Main River Construction (CH0 to CH80)	96 days	Fri 20/11/09	Tue 23/2/10															
58	Temporary Flow Diversion	20 days	Fri 20/11/09	Wed 9/12/09															
59	Open cut excavation	20 days	Thu 10/12/09	Tue 29/12/09															
60	Rock & ganular filling for the base of gabion	40 days	Wed 25/11/09	Sun 3/1/10															
61	Blinding layer for the gabion construction	40 days	Mon 30/11/09	Fri 8/1/10															
62	Backfilling and gabion construction by layers	46 days	Sat 5/12/09	Tue 19/1/10															
63	Ganular Filling for the river	25 days	Fri 15/1/10	Mon 8/2/10															
64	Grassed cellular concrete paving	25 days	Sat 30/1/10	Tue 23/2/10															
65	Diversion for CLP poles at Channel TKL07(around CH220)	243 days?	Tue 26/5/09	Sat 23/1/10															
66	Identification of Conflicted Electrical poles, liaise with CLP Diversion	7 days?	Tue 26/5/09	Mon 1/6/09															
67	Waiting for CLP's Diversion Preparation	182 days?	Tue 2/6/09	Mon 30/11/09															
68	Diversion of Conflicted Electrical Poles by CLP	54 days?	Tue 1/12/09	Sat 23/1/10															
69	Main River Construction (CH150 to CH270 approximate)	188 days	Fri 20/11/09	Wed 26/5/10															
70	Temporary flow diversion	188 days	Fri 20/11/09	Wed 26/5/10															

Three Month (12)/2009 & (01,02)/2010 Rolling Programme (No.23)

ID	Task Name	Duration	Start	Finish	December 2009					January 2010				February 2010				March					
					9 No	6 Dec	13 Dec	20 Dec	27 Dec	3 Jan	10 Jan	17 Jan	24 Jan	31 Jan	7 Feb	14 Feb	21 Feb	28 Feb					
71	Open cut excavation	35 days	Thu 10/12/09	Wed 13/1/10																			
72	Rock & ganular filling for the base of gabion	40 days	Thu 10/12/09	Mon 18/1/10																			
73	Blinding layer for the gabion construction	30 days	Fri 25/12/09	Sat 23/1/10																			
74	Backfilling and gabion construction by layers	65 days	Wed 30/12/09	Thu 4/3/10																			
75	Ganular Filling for the river	35 days	Mon 8/2/10	Sun 14/3/10																			
76	Grassed cellular concrete paving	30 days	Tue 23/2/10	Wed 24/3/10																			
77	Main River Construction(CH270 to CH670)	235 days	Tue 19/5/09	Fri 8/1/10																			
78	Temporary Flow Diversion	25 days	Tue 19/5/09	Fri 12/6/09																			
79	Open cut excavation	120 days	Mon 1/6/09	Mon 28/9/09																			
80	Left Bank of G.W. Foundation CH125 to CH228	120 days	Mon 1/6/09	Mon 28/9/09																			
81	Left Bank of G.W. Foundation CH552 to CH687	120 days	Mon 1/6/09	Mon 28/9/09																			
82	Rock & ganular filling for the base of gabion	60 days	Tue 23/6/09	Fri 21/8/09																			
83	Blinding layer for the gabion construction	60 days	Fri 3/7/09	Mon 31/8/09																			
84	Backfilling and gabion construction by layers	180 days	Mon 13/7/09	Fri 8/1/10																			
85	Gabion block construction in the middle of the river	80 days	Wed 21/10/09	Fri 8/1/10																			
86	River associated Works	451 days?	Thu 30/4/09	Sat 24/7/10																			
87	Box culvert construction at CH230 approximate	170 days	Thu 30/4/09	Fri 16/10/09																			
88	Temporary flow diversion	20 days	Thu 30/4/09	Tue 19/5/09																			
89	Open cut excavation	30 days	Wed 20/5/09	Thu 18/6/09																			
90	Granular filling with geotextile filter	30 days	Fri 19/6/09	Sat 18/7/09																			
91	Concrete for blinding layer	20 days	Mon 29/6/09	Sat 18/7/09																			
92	Base slab construction	70 days	Thu 9/7/09	Wed 16/9/09																			
93	Wall & Top Slab construction	70 days	Sun 19/7/09	Sat 26/9/09																			
94	Backfilling	20 days	Sun 27/9/09	Fri 16/10/09																			
95	FBT07-1 at CH 35 approximate	110 days	Wed 16/12/09	Sun 4/4/10																			
96	Excavation	20 days	Wed 16/12/09	Mon 4/1/10																			
97	Rock & granular filling for the base of the FB	20 days	Tue 5/1/10	Sun 24/1/10																			
98	Blinding layer for the FB	20 days	Mon 25/1/10	Sat 13/2/10																			
99	Formwork & concreting	50 days	Sun 14/2/10	Sun 4/4/10																			
100	FBT07-2 at CH250 approximate	105 days	Mon 1/6/09	Sun 13/9/09																			
101	Excavation	15 days	Mon 1/6/09	Mon 15/6/09																			
102	Rock & granular filling for the base of the FB	15 days	Tue 16/6/09	Tue 30/6/09																			
103	Blinding layer for the FB	15 days	Wed 1/7/09	Wed 15/7/09																			
104	Formwork & concreting	30 days	Thu 16/7/09	Fri 14/8/09																			
105	Construction of Gabion Transition (CH228, CH250)	30 days	Sat 15/8/09	Sun 13/9/09																			

Project: Project 10-R (No.23) Task Progress Summary External Tasks Deadline
 Date: Fri 27/11/09 Split Milestone Project Summary External Milestone

Three Month (12)/2009 & (01,02)/2010 Rolling Programme (No.23)

ID	Task Name	Duration	Start	Finish	December 2009					January 2010				February 2010				March					
					9 No	6 Dec	13 Dec	20 Dec	27 Dec	3 Jan	10 Jan	17 Jan	24 Jan	31 Jan	7 Feb	14 Feb	21 Feb	28 Feb	28 Feb				
106	Box culvert & FBT07-6 construction at (CH670 to CH838 approximate)	270 days?	Mon 11/5/09	Thu 4/2/10																			
107	Box culvert (CH688 to CH762) & FBT07-6 completed & handed over	1 day?	Mon 11/5/09	Mon 11/5/09																			
108		20 days	Thu 30/7/09	Tue 18/8/09																			
109	Open cut excavation (CH762 to CH838)	30 days	Wed 19/8/09	Thu 17/9/09																			
110	Granular filling with geotextile filter	30 days	Fri 18/9/09	Sat 17/10/09																			
111	Concrete for blinding layer	20 days	Sun 18/10/09	Fri 6/11/09																			
112	Base slab construction	70 days	Wed 28/10/09	Tue 5/1/10																			
113	Wall & Top Slab construction	70 days	Sat 7/11/09	Fri 15/1/10																			
114	Backfilling	20 days	Sat 16/1/10	Thu 4/2/10																			
115	FBT07-3 at CH317 approximate	75 days	Thu 18/6/09	Mon 31/8/09																			
116	Excavation	15 days	Thu 18/6/09	Thu 2/7/09																			
117	Rock & granular filling for the base of the FB	15 days	Fri 3/7/09	Fri 17/7/09																			
118	Blinding layer for the FB	15 days	Sat 18/7/09	Sat 1/8/09																			
119	Formwork & concreting	30 days	Sun 2/8/09	Mon 31/8/09																			
120	FBT07-4 at CH445 approximate	110 days	Thu 3/9/09	Mon 21/12/09																			
121	Excavation	20 days	Thu 3/9/09	Tue 22/9/09																			
122	Rock & granular filling for the base of the FB	20 days	Wed 23/9/09	Mon 12/10/09																			
123	Blinding layer for the FB	20 days	Tue 13/10/09	Sun 1/11/09																			
124	Formwork & concreting	50 days	Mon 2/11/09	Mon 21/12/09																			
125	FBT07-5 at CH600 approximate	110 days	Mon 20/7/09	Fri 6/11/09																			
126	Excavation	20 days	Mon 20/7/09	Sat 8/8/09																			
127	Rock & granular filling for the base of the FB	20 days	Sun 9/8/09	Fri 28/8/09																			
128	Blinding layer for the FB	20 days	Sat 29/8/09	Thu 17/9/09																			
129	Formwork & concreting	50 days	Fri 18/9/09	Fri 6/11/09																			
130	Ramp construction	67 days	Mon 12/4/10	Thu 17/6/10																			
131	At CH517 Approximate	55 days	Mon 12/4/10	Sat 5/6/10																			
132	Granular filling with geotextile filter	20 days	Mon 12/4/10	Sat 1/5/10																			
133	Concrete for the blinding layer	20 days	Sat 17/4/10	Thu 6/5/10																			
134	Base slab construction for the ramp	30 days	Thu 22/4/10	Fri 21/5/10																			
135	Wall construction for the ramp	40 days	Tue 27/4/10	Sat 5/6/10																			
136	At CH600 Approximate	45 days	Mon 12/4/10	Wed 26/5/10																			
137	Granular filling with geotextile filter	20 days	Mon 12/4/10	Sat 1/5/10																			
138	Concrete for the blinding layer	20 days	Sat 17/4/10	Thu 6/5/10																			
139	Base slab construction for the ramp	30 days	Thu 22/4/10	Fri 21/5/10																			
140	Wall construction for the ramp	30 days	Tue 27/4/10	Wed 26/5/10																			

Project: Project 10-R (No.23)
 Date: Fri 27/11/09

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

Three Month 12/2009 & 01,02/2010 Rolling Programme (No. 23) Page 4
 Prepared by S. J. Yu Fri 27/11/09

Three Month (12)/2009 & (01,02)/2010 Rolling Programme (No.23)

ID	Task Name	Duration	Start	Finish	December 2009				January 2010				February 2010				Mar
					9 No	6 Dec	13 Dec	20 Dec	27 Dec	3 Jan	10 Jan	17 Jan	24 Jan	31 Jan	7 Feb	14 Feb	21 Feb
141	Verge/footpath construction	67 days	Mon 12/4/10	Thu 17/6/10													
142	Subase construction for the verges	40 days	Mon 12/4/10	Fri 21/5/10													
143	Gassed cellular concrete/concrete paving	40 days	Thu 22/4/10	Mon 31/5/10													
144	Type 2 railing construction	40 days	Sun 2/5/10	Thu 10/6/10													
145	Retaining wall construction	47 days	Sun 2/5/10	Thu 17/6/10													
146	At CH687 Approximate	47 days	Sun 2/5/10	Thu 17/6/10													
147	Type D L-shaped RW construction	20 days	Sun 2/5/10	Fri 21/5/10													
148	Preforated pipe installation	10 days	Sat 22/5/10	Mon 31/5/10													
149	Backfilling the RW	17 days	Tue 1/6/10	Thu 17/6/10													
150	Retaining wall construction	80 days	Fri 18/12/09	Sun 7/3/10													
151	At CH35 to 104 Approximate	80 days	Fri 18/12/09	Sun 7/3/10													
152	Type D L-shaped RW construction	60 days	Fri 18/12/09	Mon 15/2/10													
153	Preforated pipe installation	10 days	Tue 16/2/10	Thu 25/2/10													
154	Backfilling the RW	10 days	Fri 26/2/10	Sun 7/3/10													
155	U Channel construction	40 days	Sun 2/5/10	Thu 10/6/10													
156	375&525 UC at CH352 Approximate	40 days	Sun 2/5/10	Thu 10/6/10													
157	Trench excavation	20 days	Sun 2/5/10	Fri 21/5/10													
158	Concrete for the U channel	30 days	Wed 12/5/10	Thu 10/6/10													
159	525UC at CH552 Approximate	30 days	Sun 2/5/10	Mon 31/5/10													
160	Trench excavation	20 days	Sun 2/5/10	Fri 21/5/10													
161	Concrete for the U channel	20 days	Wed 12/5/10	Mon 31/5/10													
162	525&600 UC at CH690 Approximate	40 days	Sun 2/5/10	Thu 10/6/10													
163	Trench excavation	20 days	Sun 2/5/10	Fri 21/5/10													
164	Concrete for the U channel	30 days	Wed 12/5/10	Thu 10/6/10													
165	Inlet Pipes	149 days	Fri 20/11/09	Sat 17/4/10													
166	Inlet pipe at CH100 Approximate	25 days	Fri 8/1/10	Mon 1/2/10													
167	Inlet pipe at CH400 Approximate	25 days	Tue 2/2/10	Fri 26/2/10													
168	Inlet pipe at CH408 Approximate	25 days	Sat 27/2/10	Tue 23/3/10													
169	Inlet pipe at CH450 Approximate	25 days	Wed 24/3/10	Sat 17/4/10													
170	Inlet pipe at CH570 Approximate	25 days	Fri 8/1/10	Mon 1/2/10													
171	Inlet pipe at CH630 Approximate	50 days	Fri 20/11/09	Fri 8/1/10													
172	Inlet pipe at CH750 Approximate	25 days	Sat 27/2/10	Tue 23/3/10													
173																	
174	Section 5 of works for TKL07	123 days	Wed 24/3/10	Sat 24/7/10													
175	Completion of Section 5 of works for TKL07	123 days	Wed 24/3/10	Sat 24/7/10													

Three Month (12)/2009 & (01,02)/2010 Rolling Programme (No.23)

ID	Task Name	Duration	Start	Finish	December 2009				January 2010				February 2010				March			
					9 No	6 Dec	13 Dec	20 Dec	27 Dec	3 Jan	10 Jan	17 Jan	24 Jan	31 Jan	7 Feb	14 Feb	21 Feb	28 Feb	Feb	
176																				
177	C: Section 3 - Man Uk Ping (Portion D & E)	1126 days?	Fri 21/12/07	Wed 19/1/11																
178																				
179	Diversion for CLP Conflicted poles at Channel TKL02	121 days?	Mon 21/9/09	Tue 19/1/10																
180	Indentification of conflicted electricity poles liaise with CLP	31 days?	Mon 21/9/09	Wed 21/10/09																
181	Waiting for CLP's Diversion Preparation	60 days	Thu 22/10/09	Sun 20/12/09																
182	Diversion of conflicted electricity poles by CLP	30 days	Mon 21/12/09	Tue 19/1/10																
183	1. River MUP01 (Portion D)	429 days?	Mon 2/2/09	Tue 6/4/10																
184	Open cut excavation of Left Bank of G.W. Foundation CH0 to CH93	30 days	Mon 29/6/09	Tue 28/7/09																
185	Rock & ganular filling for the base of gabion	100 days	Thu 9/7/09	Fri 16/10/09																
186	Blinding layer for the gabion construction	100 days	Sun 19/7/09	Mon 26/10/09																
187	Backfilling and gabion construction by layers	180 days	Wed 29/7/09	Sun 24/1/10																
188																				
189	2. River MUP02 (Portion D)	294 days	Mon 13/4/09	Sun 31/1/10																
190	Stabilise existing river bank	225 days	Mon 13/4/09	Mon 23/11/09																
191	Excavate & erect shoring support	30 days	Thu 16/7/09	Fri 14/8/09																
192	Rock & ganular filling for the base of gabion	30 days	Sat 15/8/09	Sun 13/9/09																
193	Blinding layer for the gabion construction	30 days	Mon 14/9/09	Tue 13/10/09																
194	Backfilling and gabion construction by layers	95 days	Wed 14/10/09	Sat 16/1/10																
195																				
196	3. Main River of MUP03	294 days?	Mon 13/4/09	Sun 31/1/10																
197	Boundry Wall Construction approximate CHB575 to CHC653 & CHC304 to CHC 360	100 days	Tue 21/7/09	Wed 28/10/09																
202	Excavation	20 days	Tue 21/7/09	Sun 9/8/09																
203	Rock & granular filling for the base of the FB	20 days	Mon 10/8/09	Sat 29/8/09																
204	Blinding layer for the FB	20 days	Sun 30/8/09	Fri 18/9/09																
205	Formwork & concreting	40 days	Sat 19/9/09	Wed 28/10/09																
206	Open cut excavation	60 days	Thu 29/10/09	Sun 27/12/09																
207	Rock & ganular filling for the base of gabion	60 days	Sun 8/11/09	Wed 6/1/10																
208	Blinding layer for the gabion construction	60 days	Wed 18/11/09	Sat 16/1/10																
209	Backfilling and gabion construction by layers	90 days	Thu 29/10/09	Tue 26/1/10																
210	Gabion block construction in the middle of the river	90 days	Sun 8/11/09	Fri 5/2/10																
211																				
212	4. River MUP05 (Portion D)	610 days?	Sat 14/3/09	Sat 13/11/10																
213	Main River Construction (CH C 0+00 to 0+974)	340 days?	Sat 14/3/09	Tue 16/2/10																
214	Open cut excavation	190 days	Wed 23/9/09	Wed 31/3/10																

Project: Project 10-R (No.23) Date: Fri 27/11/09	Task		Progress		Summary		External Tasks		Deadline	
	Split		Milestone		Project Summary		External Milestone			

Three Month (12)/2009 & (01,02)/2010 Rolling Programme (No.23)

ID	Task Name	Duration	Start	Finish	December 2009				January 2010				February 2010				March			
					9 No	6 Dec	13 Dec	20 Dec	27 Dec	3 Jan	10 Jan	17 Jan	24 Jan	31 Jan	7 Feb	14 Feb	21 Feb	28 Feb		
215	Left Bank of G.W. Foundation CH650 to CH760	150 days	Wed 23/9/09	Fri 19/2/10	[Progress bar]															
216	Left Bank of G.W. Foundation CH960 to CH990	150 days	Mon 2/11/09	Wed 31/3/10	[Progress bar]															
217	Rock & ganular filling for the base of gabion	120 days	Sat 12/12/09	Sat 10/4/10	[Progress bar]															
218	Blinding layer for the gabion construction	120 days	Sun 11/4/10	Sun 8/8/10	[Progress bar]															
219	Backfilling and gabion constrution by layers	200 days	Wed 21/4/10	Sat 6/11/10	[Progress bar]															
220	Retaining Wall construction	85 days	Mon 2/11/09	Mon 25/1/10	[Summary bar]															
221	At CH C+398 to CH500 Approximate	85 days	Mon 2/11/09	Mon 25/1/10	[Summary bar]															
222	Granular filling with geotextile filter	20 days	Mon 2/11/09	Sat 21/11/09	[Progress bar]															
223	Concrete for the blinding layer	20 days	Sun 22/11/09	Fri 11/12/09	[Progress bar]															
224	Base slab construcion for the Wall	30 days	Wed 2/12/09	Thu 31/12/09	[Progress bar]															
225	Wall construction	45 days	Sat 12/12/09	Mon 25/1/10	[Progress bar]															
226	At CH + 894 to CH + 942 Approximate	85 days	Mon 2/11/09	Mon 25/1/10	[Summary bar]															
227	Granular filling with geotextile filter	20 days	Mon 2/11/09	Sat 21/11/09	[Progress bar]															
228	Concrete for the blinding layer	20 days	Sun 22/11/09	Fri 11/12/09	[Progress bar]															
229	Base slab construcion for the Wall	30 days	Wed 2/12/09	Thu 31/12/09	[Progress bar]															
230	Wall construction	45 days	Sat 12/12/09	Mon 25/1/10	[Progress bar]															
231	5. River MUP05 (Portion E)	803 days?	Mon 16/2/09	Fri 29/4/11	[Summary bar]															
232	Rectangular Channel	85 days	Wed 30/12/09	Wed 24/3/10	[Summary bar]															
233	Rock & ganular filling for the base of gabion	20 days	Wed 30/12/09	Mon 18/1/10	[Progress bar]															
234	Blinding layer for the gabion construction	20 days	Sat 9/1/10	Thu 28/1/10	[Progress bar]															
235	Base slab construction	30 days	Tue 19/1/10	Wed 17/2/10	[Progress bar]															
236	Wall construction	45 days	Fri 29/1/10	Sun 14/3/10	[Progress bar]															
237	Granular filling inside the channel	10 days	Mon 15/3/10	Wed 24/3/10	[Progress bar]															
238	Gabion Construction	170 days	Thu 25/3/10	Fri 10/9/10	[Summary bar]															
239	Rock & ganular filling for the base of gabion	30 days	Thu 25/3/10	Fri 23/4/10	[Progress bar]															
240	Blinding layer for the gabion construction	30 days	Thu 25/3/10	Fri 23/4/10	[Progress bar]															
241	Backfilling and gabion constrution by layers	120 days	Thu 25/3/10	Thu 22/7/10	[Progress bar]															
242	Gabion block construcion in the middle of the river	120 days	Thu 25/3/10	Thu 22/7/10	[Progress bar]															
243	200 Rip Rap filling	50 days	Fri 23/7/10	Fri 10/9/10	[Progress bar]															
244																				
245	Wo Keng Shan Garden	1 day?	Mon 25/5/09	Mon 25/5/09	[Summary bar]															
246	Tree Transplanted & Handed Over for One year maintenance	1 day?	Mon 25/5/09	Mon 25/5/09	[Summary bar]															
247																				
248	D. Section 4 & 5 of Works - LMH (Portion F)	1095 days?	Fri 21/12/07	Sun 19/12/10	[Summary bar]															

Environmental Mitigation Implementation Schedule

Implementation Schedule of Water Quality Impact Assessment

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
Water Quality - Construction Phase									
**	4.9.2	The Contractor shall observe and comply with the Water Pollution Control Ordinance and its subsidiary regulations. The Contractor shall carry out the Works in such a manner as to minimize adverse impacts on the water quality during execution of the works. In particular he shall arrange his method of working to minimize the effect on the water quality within and outside the Site and on the transport routes.	To minimize adverse water quality impact during construction.	All works site / during construction	Construction Contractor	√			Water Pollution Control Ordinance
**	4.9.3	Proper site management measures shall be implemented to control site runoff and drainage, and thereby prevent high sediment loadings from reaching downstream sections of the river and adjacent agricultural land. The Contractor shall follow the practices, and be responsible for the design, construction and maintenance of all the mitigation measures as specified in ProPECC PN 1/94 "Construction Site Drainage". The design of the mitigation measures shall be submitted by the Contractor to the Engineer for approval. These mitigation measures shall include the following practices to minimize site surface runoff and the chance of erosion, and also to retain and reduce any suspended solids prior to discharge: (i) Before commencing any site formation works, all sewer and drainage connections	To minimize adverse water quality impact during construction.	All works site / during construction	Construction Contractor	√			Water Pollution Control Ordinance ProPECC PN 1/94

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Timing	Implementation Agent	Implementation Stages †			Relevant Legislation & Guidelines
						D	C	O	
		<p>Environmental Protection Measures</p> <p>shall be sealed to prevent debris, soil, sand etc. from entering public sewers / drains.</p> <p>(ii) Provision of perimeter channels to intercept storm-runoff from outside the site. These shall be constructed in advance of site formation works and earthworks.</p> <p>(iii) Temporary ditches such as channels, earth bunds or sand bag barriers shall be included to facilitate runoff discharge into the stormwater drain, via a sand/silt basin/trap.</p> <p>(iv) Works programmes shall be designed to minimize works areas at any one time, thus minimizing exposed soil areas and reducing the potential for increased siltation and runoff.</p> <p>(v) Sand/silt removal facilities such as sand traps, silt traps and sediment basins shall be provided to remove the sand/silt particles from run-off. These facilities shall be properly and regularly cleaned and maintained. These facilities shall be carefully planned to ensure that they would be installed at appropriate locations to capture all surface water generated on site.</p> <p>(vi) Carefully programming of the works to</p>							

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
**	4.9.4	<p>minimize excavation works during the rainy season.</p> <p>(vii) Temporary access roads shall be protected by crushed gravel and exposed slope surfaces shall be protected when rainstorms are likely.</p> <p>(viii) Open stockpiles of construction materials on-site shall be covered with tarpaulin or similar fabric during rainstorms to prevent erosion.</p> <p>The use of containment structures and diversion channels is recommended wherever practicable to facilitate a dry or at least confined excavation within watercourses. By limiting or confining the works areas the extent of disturbance to the surrounding water bodies will be significantly reduced, and thus resulting impacts on water quality from sediment resuspension will be reduced. Furthermore, excavation works shall be carried out during periods of low flow (dry season) as far as possible to minimize impacts on downstream water quality and sensitive receivers.</p>	To minimize adverse water quality impact during construction	All works site / during construction	Construction Contractor	✓			Water Pollution Control Ordinance ProPECC PN 1/94
**	4.9.5	<p>Portable toilets shall be provided by the Contractors, where necessary, to handle sewage from the workforce. To prevent spillage of fuels and solvents to water courses, all fuel tanks and storage areas shall be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank.</p>	To minimize adverse water quality impact during construction	All works site / during construction	Construction Contractor	✓			Water Pollution Control Ordinance ProPECC PN 1/94
**	4.9.6	<p>The Contractor shall not discharge directly or</p>	To minimize adverse	All works site /	Construction	✓			Water Pollution

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
		indirectly or cause or permit or suffer to be discharged into any public sewer, stormwater drain, channel, stream-course or sea any trade effluent or foul or contaminated water or cooling or hot water without the prior written consent of the Engineer in consultation with the Director of Environmental Protection and Director of Water Supplies, who may as a condition of granting his consent require the Contractor to provide, operate and maintain at the Contractor's own expense to the satisfaction of the Engineer suitable works for the treatment and disposal of such trade effluent or foul or contaminated or cooling or hot water. The design of such treatment works shall be submitted to the Engineer for approval not less than one month before the commencement of the relevant works.	water quality impact during construction	during construction	Contractor				Control Ordinance ProPECC PN 1/94
**	4.9.7	If any office, site canteen or toilet facilities is erected, foul water effluent shall be directly to a foul sewer or to a sewage treatment and disposal facility either directly or indirectly by means of pumping or other means approved by the Engineer.	To minimize adverse water quality impact during construction.	All works site / during construction	Construction Contractor		✓		Water Pollution Control Ordinance ProPECC PN 1/94

D = Design, C = Construction, O = Operation

Implementation Schedule of Waste

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to be addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
Waste - Construction Phase									
7.5.2	5.1.2	<p>General</p> <p>Upon appointment, the main contractor of each construction contract should prepare and implement an Environmental Management Plan (EMP) in accordance with ETWB TCW No. 19/2005 – Environmental Management on Construction Sites which should include among other environmental nuisances abatement measures the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan should incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The contractor should implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated (preferably monthly) by the contractor. The EMP should take into account the recommended mitigation measures in the ES Report.</p>	<p>Waste reuse, proper disposal of waste</p> <p>reduction, recycle and disposal of waste</p>	All works site / during construction	Construction Contractor	√			Waste Disposal Ordinance ETWB TCW No. 19/2005

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to be addressed	Location / Timing	Implementation Agent	Implementation Stages*			Relevant Legislation & Guidelines
						D	C	O	
7.5.3	5.1.3	The contractor also should refer to the Construction and Demolition Material Management Plan (C&DDMMP) conducted under the Project when preparing the EMP.	Waste reduction, reuse, recycle and proper disposal of waste	All work sites / during construction	Construction Contractor	✓			Waste Disposal Ordinance ETWB TCW No. 19/2005
7.5.4	5.1.4	Training of construction staff should be undertaken by the contractor about the concept of site cleanliness and appropriate waste management procedures. The contractor should develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. Requirements for staff training should be included in the EMP.	Waste reduction, reuse, recycle and proper disposal of waste	All work sites / during construction	Construction Contractor	✓			Waste Disposal Ordinance ETWB TCW No. 19/2005
7.5.5	5.1.5	Good planning and site management practice should be employed to eliminate over ordering or mixing of construction materials to reduce wastage. Proper storage and site practices will minimise the damage or contamination of construction materials.	Waste reduction, reuse, recycle and proper disposal of waste	All work sites / during construction	Construction Contractor	✓			Waste Disposal Ordinance ETWB TCW No. 19/2005
7.5.6	5.1.6	Where waste generation is unavoidable, the potential for recycling or reuse should be rigorously explored. If wastes cannot be recycled, disposal routes as described below should be followed. A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be implemented. In order to monitor the disposal of C&D materials and solid wastes at public filling	Waste reduction, reuse, recycle and proper disposal of waste	All work sites / during construction	Construction Contractor	✓			Waste Disposal Ordinance ETWB TCW No. 31/2004

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
7.5.7	5.1.7	<p>facilities and landfills and to control fly-tipping, a trip-ticket system should be included. One may make reference to ETWB TCW No. 11/2004 for details.</p> <p>Regular cleaning and maintenance of the waste storage area should be provided.</p>	Waste reuse, proper disposal of waste, reduction, recycle and disposal of waste	All work sites / during construction	Construction Contractor	✓			Waste Disposal Ordinance ETWB TCW No. 19/2005
7.5.8	5.1.8	<p><i>On-site Sorting, Reuse and Recycling</i></p> <p>All waste materials should be segregated into categories covering:</p> <ul style="list-style-type: none"> excavated materials suitable for reuse on-site; excavated materials suitable for public filling facilities; remaining C&D waste for landfill; chemical waste; and general refuse for landfill. 	Waste reuse, proper disposal of waste, reduction, recycle and disposal of waste	All work sites / during construction	Construction Contractor	✓			Waste Disposal Ordinance ETWB TCW No. 19/2005
7.5.9	5.1.9	<p>Proper segregation and disposal of construction waste should be implemented. Separate containers should be provided for inert and non-inert wastes.</p>	Waste reuse, proper disposal of waste, reduction, recycle and disposal of waste	All work sites / during construction	Construction Contractor	✓			Waste Disposal Ordinance ETWB TCW No. 19/2005
7.5.10	5.1.10	<p>Sorting is important to recover materials for reuse and recycling. Specific area should be allocated for on-site sorting of C&D materials and to</p>	Waste reuse, proper disposal of waste, reduction, recycle and disposal of waste	All work sites / during construction	Construction Contractor	✓			Waste Disposal Ordinance ETWB TCW No. 19/2005

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to be addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
7.5.11	5.1.1.1	<p>provide a temporary storage area for those sorted materials such as metals, concrete, timber, plastics, glass, excavated spoils, bricks / tiles and waste papers. If area is limited, all C&D materials should at least be sorted on-site into inert and non-inert component. Non-inert materials (C&D waste) such as bamboo, timber, vegetation, packaging waste and other organic materials should be reused and recycled wherever possible and disposed of to designated landfill only as a last resort. Inert materials (public fill) such as concrete, stone, clay, brick, soil, asphalt and the like should be separated and reuse in this or other projects (subject to approval by the relevant parties in accordance with the ETWB TCW No. 31/2004) before disposed of at a public filling facility operated by Civil Engineering and Development Department (CEDD). Steel and other metals should be recovered from demolition waste stream and recycled.</p> <p>The reuse of inert materials such as soil, rock and broken concrete should be maximised. Waste should be separated into fine, soft and hard materials. With the use of a crusher coarse material can be crushed to make it suitable for use as fill material where fill is required in the works. This minimises the use of imported material and maximises use of the C&D material produced.</p>	<p>waste reduction, reuse, recycle and proper disposal of waste</p>	All work sites / during construction	Construction Contractor	✓			<p>ETWB TCW No. 19/2005, 31/2004</p> <p>Waste Disposal Ordinance ETWB TCW No. 19/2005</p>

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to be addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
7.5.12	5.1.12	Prior to export of material from the site, the potential for it to be reused should be assessed. With the exception of excavated clay most C&D material can easily be reused. Waste separation methods should be followed to ensure that C&D waste is separated at source. Suitable soft materials should be used for landscaping and grading of embankments. Fine material should be separated out and used as topsoil.	Waste reuse, proper waste reduction, recycle and disposal of waste	All work sites / during construction	Construction Contractor	√			Waste Disposal Ordinance ETWB TCW No. 19/2005
7.5.13	5.1.13	The feasibility of using recycled aggregates in lieu of virgin materials should be rigorously considered during the detailed design and construction stages as stipulated in WBTC No. 12/2002 and ETWB TCW No. 24/2004. In general, recycled aggregates are suitable for use as fill materials in earthworks, road sub-base formation, and drainage works. Recycled aggregates can also be used in concrete (up to Grade 35) for mass concrete walls and other minor structures such as planter boxes, toe wall planters and pavement, etc.	Waste reuse, proper waste reduction, recycle and disposal of waste	All work sites / during construction	Construction Contractor	√			Waste Disposal Ordinance ETWB TCW No. 19/2005, 24/2004 WBTC No. 12/2002
7.5.14	5.1.14	Recycled inert C&D material should be used in the works as sub-bases for access roads and footpaths of the proposed channels. Recycled aggregates should be considered for use in concrete as outlined in the above mentioned technical circulars. Some recycled rock material can be reused in the gabions, as rock fill or as	Waste reuse, proper waste reduction, recycle and disposal of waste	All work sites / during construction	Construction Contractor	√			Waste Disposal Ordinance ETWB TCW No. 19/2005

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
		stream bed material. This is dependent on size of rock fragments but can be achieved by appropriate use of a crusher.							
7.5.15	5.1.15	<p><i>Site Clearance / Demolition Materials</i></p> <p><i>Excavated Materials</i></p> <p>All C&D materials should be sorted on-site into inert and non-inert components by the contractor. Non inert materials (C&D waste) such as wood, glass and plastic should be reuse and recycle before disposal to a designated landfill as a last resort (currently assume to be the nearby NENT Landfill). Inert materials (public fill) such as soil, rubble, sand, rock, brick and concrete should be separated and where appropriate broken down to size suitable for subsequent filling. Inert materials should be reused on-site or in other projects approved by relevant parties in accordance with the ETWB TCW No. 31/2004 before disposed of at public filling facilities. Steel and other metals should be recovered from C&D materials and recycled.</p>	Waste reuse, proper waste reduction, recycle and disposal of waste	All work sites / during construction	Construction Contractor	√			Waste Disposal Ordinance ETWB TCW No. 19/2005, 31/2004
7.5.16	5.1.16	Excavated sediment from existing stream should be reuse on-site as backfilling material.	Waste reuse, proper waste reduction, recycle and disposal of waste	All work sites / during construction	Construction Contractor	√			Waste Disposal Ordinance ETWB TCW No. 19/2005
7.5.17	5.1.17	Good quality reusable topsoil should be stockpiled for later landscaping works. Stockpiles	Waste reuse, proper waste reduction, recycle and disposal of waste	All work sites / during construction	Construction Contractor	√			Waste Disposal Ordinance

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to be addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
7.5.18	5.1.18	<p>should be less than 2 m in height, formed to a safe angle of repose and hydroseeded or covered with tarpaulin to prevent erosion during the rainy season and to minimize dust generation.</p> <p>Control measures for temporary stockpiles on-site should be taken in order to minimize the noise, generation of dust, pollution of water and visual impact. These measures include:</p> <ul style="list-style-type: none"> • surface of stockpiled soil should be regularly wetted with water especially during dry season; • disturbance of stockpiled soil should be minimized; • stockpiled soil should be properly covered with tarpaulins especially heavy rain storms are predicted; • stockpiling areas should be enclosed where space is available; • stockpiling location should be away from the water bodies; and • an independent surface water drainage system equipped with silt traps should be installed at the stockpiling area. 	<p>proper disposal of waste</p> <p>Waste reuse, recycle and proper disposal of waste</p>	<p>construction</p> <p>All work sites / during construction</p>	<p>Construction Contractor</p>	<p>✓</p>	<p>ETWB TCW No. 19/2005</p> <p>Waste Disposal Ordinance</p> <p>ETWB TCW No. 19/2005</p>		
7.5.19	5.1.19	<p>The Public Fill Committee (PFC) of CEDD should be consulted on designated outlets (e.g.</p>	<p>Waste reuse, recycle and</p>	<p>All work sites / during</p>	<p>Construction Contractor</p>	<p>✓</p>	<p>Waste Disposal Ordinance</p>		

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to be addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
7.5.20	5.1.20	<p>public filling area) for public fill, whilst EPD should be consulted on landfills for C&D waste. Disposal of C&D waste to landfill must not have more than 30% (by weight) inert material. The C&D waste delivered for landfill disposal should contain no free water and the liquid content should not exceed 70% by weight.</p> <p>In order to avoid dust or odour impacts, any vehicle leaving a works area carrying C&D waste or public fill should have their load covered.</p>	<p>proper disposal of waste</p> <p>Waste reuse, proper waste reduction, recycle and disposal of waste</p>	<p>construction</p> <p>All work sites / during construction</p>	<p>Construction Contractor</p>	<p>✓</p>	<p>✓</p>	<p>ETWB TCW No. 19/2005</p> <p>Waste Disposal Ordinance</p> <p>ETWB TCW No. 19/2005</p> <p>Waste Disposal Ordinance</p> <p>ETWB TCW No. 19/2004, 31/2004</p>	
7.5.21	5.1.21	<p>C&D materials should be disposed of at designated public filling facilities or landfills. Disposal of these materials for use at other construction projects is subject to the approval of the Engineer and/or relevant authorities, such as LandsD, Pland, etc. Furthermore, unauthorized disposal of C&D materials in particular on private agricultural land is prohibited and may be subject to relevant enforcement and regulating actions. The contractor shall refer and strictly follow the trip-ticket system for the disposal of C&D material as stipulated in the ETWB TCW No. 31/2004.</p>	<p>Waste reuse, proper waste reduction, recycle and disposal of waste</p>	<p>All work sites / during construction</p>	<p>Construction Contractor</p>	<p>✓</p>	<p>✓</p>	<p>Waste Disposal (Chemical Waste) (General)</p>	
7.5.22	5.1.22	<p><i>Chemical Waste</i></p> <p>Where the construction processes produce chemical waste, the contractor must register with</p>	<p>Waste reuse, proper waste reduction, recycle and disposal of waste</p>	<p>All work sites / during construction</p>	<p>Construction Contractor</p>	<p>✓</p>	<p>✓</p>	<p>Waste Disposal (Chemical Waste) (General)</p>	

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to be addressed	Location / Timing	Implementation Agent	Implementation Stages*			Relevant Legislation & Guidelines
						D	C	O	
		EPD as a chemical waste producer. Wastes classified as chemical wastes are listed in the Waste Disposal (Chemical Waste) (General) Regulation. These wastes are subject to stringent disposal routes. EPD requires information on the particulars of the waste generation processes including the types of waste produced, their location, quantities and generation rates. A nominated contact person must be registered with EPD. An updated list of licensed chemical waste collector can be obtained from EPD.	proper disposal of waste	construction					Regulation, Code of Practice on the Packaging Labelling and Storage of Chemical Waste
7.5.23	5.1.23	Storage, handling, transport and disposal of chemical waste should be arranged in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published by EPD, and should be collected by a licensed chemical waste collector.	Waste reuse, recycle and proper disposal of waste	All work sites / during construction	Construction Contractor		✓		Waste Disposal (Chemical Waste) (General) Regulation, Code of Practice on the Packaging Labelling and Storage of Chemical Waste
7.5.24	5.1.24	Suitable containers should be used for specific types of chemical wastes, containers should be properly labelled (English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations), resistance to corrosion, stored safely and closely secure. Stored volume should not be kept more than 450 liters unless the specification has been approved by the EPD. Storage area should be enclosed by three sides by a wall, partition of fence that is at least 2	Waste reuse, recycle and proper disposal of waste	All work sites / during construction	Construction Contractor		✓		Waste Disposal (Chemical Waste) (General) Regulation, Code of Practice on the Packaging Labelling and Storage of Chemical Waste

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to be addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
7.5.25	5.1.25	<p>in height or height of tallest container with adequate ventilation and space.</p> <p>Hard standing, impermeable surfaces draining via oil interceptors should be provided in works area compounds. Interceptors should be regularly emptied to prevent release of oils and grease into the surface water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. Oil and fuel bunkers should be banded and/or enclosed on three sides to prevent discharge due to accidental spillages or breaches of tanks. Banding should be of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste, whichever is largest. Waste collected from any grease traps should be collected and disposed of by a licensed contractor.</p>		Work sites / During construction	Construction Contractor		√		Waste Disposal (Chemical Waste) (General) Regulation, Code of Practice on the Packaging Labelling and Storage of Chemical Waste
7.5.26	5.1.26	<p>Lubricants, waste oils and other chemical wastes are likely to be generated during the maintenance of vehicles and mechanical equipment. Used lubricants should be collected and stored in individual containers which are fully labelled in English and Chinese and stored in a designated secure place. If possible, such waste should be sent to oil recycling companies, and the empty oil drums collected by appropriate companies for reuse or refill.</p>	<p>Waste reuse, proper disposal of waste</p> <p>Waste reduction, recycle and disposal of</p>	All work sites / during construction	Construction Contractor		√		Waste Disposal (Chemical Waste) (General) Regulation, Code of Practice on the Packaging Labelling and Storage of Chemical Waste

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to be addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
7.5.27	5.1.27	The registered chemical waste producer (i.e. the contractor) has to arrange for the chemical waste to be collected by licensed collectors. The licensed collector should regularly take chemical waste to a licensed chemical waste treatment facility (such as the Chemical Waste Treatment Centre in Tsing Yi). A trip ticket system operates to control the movement of chemical wastes.	Waste reuse, proper disposal of waste reduction, recycle and disposal of	All work sites / during construction	Construction Contractor	√			Waste Disposal (Chemical Waste) (General) Regulation, Code of Practice on the Packaging Labelling and Storage of Chemical Waste
7.5.28	5.1.28	No lubricants, oils, solvents or paint products should be allowed to discharge into water courses, either by direct discharge, or as co-solvents carried in surface water runoff from the construction site.	Waste reuse, proper disposal of waste reduction, recycle and disposal of	All work sites / during construction	Construction Contractor	√			Waste Disposal (Chemical Waste) (General) Regulation, Code of Practice on the Packaging Labelling and Storage of Chemical Waste
7.5.29	5.1.29	Concrete Waste Dry concrete waste (considered as public fill) should be sorted out from the other wastes and recycled for reuse or sorted out for disposal at designated public filling facilities.	Waste reuse, proper disposal of waste reduction, recycle and disposal of	All work sites / during construction	Construction Contractor	√			Waste Disposal Ordinance ETWB TCW No. 19/2005, 33/2002
7.5.30	5.1.30	Wooden Materials All wooden materials used on-site should be kept separate from other wastes to avoid damage and to facilitate reuse. Timber which cannot be reused	Waste reuse, proper disposal of waste reduction, recycle and disposal of	All work sites / during construction	Construction Contractor	√			Waste Disposal Ordinance ETWB TCW No.

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
7.5.31	5.1.31	<p>should be sorted out from other waste and stored separately from all inert waste before being disposed of to landfill.</p> <p>Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.</p>	<p>waste reduction, reuse, recycle and proper disposal of waste</p>	All work sites / during construction	Construction Contractor	✓			19/2005, 33/2002 Waste Disposal Ordinance ETWB TCW No. 19/2005, 33/2002 WBTC No. 19/2001
7.5.32	5.1.32	<p>Only waste material need be taken to a landfill. It should be separated from recyclable wood and steel materials. As for all waste types these materials should be reused on-site or other approved sites before disposal is considered as an option. Disposal to landfill should only be considered as a final option. Contractors are responsible for storage of re-usable materials on-site.</p>	<p>Waste reuse, recycle and proper disposal of waste</p>	All work sites / during construction	Construction Contractor	✓			Waste Disposal Ordinance ETWB TCW No. 19/2005, 33/2002
7.5.33	5.1.33	<p>Municipal Waste</p> <p>General refuse generated on-site should be stored in enclosed bins or skips and collected separately from other construction and chemical wastes and disposed of at designated landfill. A temporary</p>	<p>Waste reuse, recycle and proper disposal of waste</p>	All work sites / during construction	Construction Contractor	✓			Waste Disposal Ordinance ETWB TCW No.

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to be addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
7.5.34	5.1.34	<p>refuse collection point should be set up by the contractor to facilitate the collection of refuse by licensed contractors. The removal of waste from the site should be arranged on a daily or at least on every second day by the contractor to minimise any potential odour impacts, minimise the presence of pests, vermin and other scavengers and prevent unsightly accumulation of waste.</p> <p>The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the contractor. The contractor should also be responsible for arranging recycling companies to collect these materials.</p>	<p>waste reuse, reduction, recycle and proper disposal of waste</p>	All work sites / during construction	Construction Contractor	✓			19/2005
7.5.35	5.1.35	<p>The burning of refuse on-site is prohibited under the Air Pollution Control Ordinance (APCO) (Cap.311).</p>	<p>Waste reuse, reduction, recycle and proper disposal of waste, minimize air quality impacts from burning of refuse on-site</p>	All work sites / during construction	Construction Contractor	✓			<p>Waste Disposal Ordinance</p> <p>ETWB TCW No. 19/2005</p> <p>Air Pollution Control Ordinance</p>
7.9.1	5.1.43	<p>Land Contamination</p> <p>A site at TKL10 to be resumed may have the potential of contaminated land (Figure 7.1). As</p>	<p>To investigate the potential of</p>	TKL10 (as per Figure 7.1) / prior	Construction Contractor's	✓			ProPECC PN 3/94

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to be addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
7.1	Figure 5.1	detailed site investigation study cannot be undertaken at the design stage, it is recommended that the contractor shall engaged an Environmental Team (ET) to conduct detailed site investigation and if necessary prepare a Contamination Assessment Plan for approval by EPD prior to commencement of construction works.	contaminated land at TKL10	to commencement of construction	Environmental Team				
7.9.2	5.1.44	The ET shall conduct a full site inspection to review the validity of the preliminary CAP and define the exact number of sampling points, sampling locations and sampling parameters for site investigation, taking into account the contractor's site clearance / excavation works in the areas. If necessary, the ET shall then prepare an updated CAP in accordance with EPD's Guidance Notes for Investigation and Remediation of Contaminated Sites for Petrol Filling Stations, Boatyards, and Car Repair/Dismantling Workshops and ProPECC PN 3/94 – Contaminated Land Assessment and Remediation for EPD's endorsement prior to commencement of the site sampling	To investigate the potential of contaminated land at TKL10	TKL10 (as per Figure 7.1) / prior to commencement of construction	Construction Contractor's Environmental Team	√			ProPECC PN 3/94
7.9.3	5.1.45	The ET shall conduct a site contamination assessment and remediation (if necessary) for the identified location in accordance with the endorsed CAP. The ET shall complete the corresponding laboratory tests, prepare and complete the Contamination Assessment Report	To investigate the potential of contaminated land at TKL10	TKL10 (as per Figure 7.1) / prior to commencement of construction	Construction Contractor's Environmental Team	√			ProPECC PN 3/94

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to be addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
7.6.24	5-1-46	<p>(CAR) and Remediation Action Plan (RAP), where necessary and submit to EPD for approval prior to the commencement of any construction works in order to avoid or minimise any associated risks or hazards</p> <p>Should contaminated materials be identified, the contractor shall carry out the following environmental health and safety precautionary measures, or any other measures as instructed by the Engineer:</p> <p>(1) Site workers should wear appropriate personal protective equipment (gloves, dust mask) when exposed to contaminated materials.</p> <p>(2) The stockpile of contaminated materials, if permitted by the Engineers, should be segregated from the uncontaminated ones. In addition, the contaminated materials (whether stockpiled or being transported) should be properly covered during wet seasons to avoid leaching out of contaminants.</p> <p>(3) Eating, drinking and smoking should not be allowed in contaminated areas to avoid inadvertent ingestion of contaminants. Adequate washing facilities should be provided.</p>	To ensure health and safety to the workers in the event contaminated soil is found at TKL10	TKL10 (as per Figure 7.1) / during construction	Construction Contractor's Environmental Team		√		Prof/ECC PN 3/94

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
		(4) Bulk earth moving equipment should be utilised as much as possible to minimize workers' handling and contact of the contaminated materials. (5) The stockpiling area should be separated from the nearby water drainage network.							

D = Design, C = Construction, O = Operation

Implementation Schedule of Sediment Quality Investigation

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Time	Implementation Agent	Implementation Stages			Relevant Legislation & Guidelines
						D	C	O	
6.7.1	5.1.38	Excavated sediment from existing stream should be reused on-site as backfilling material.	To minimize offsite disposal of sediment	For channels where sediment removal is required / during construction	Construction Contractor	✓			
6.7.2	5.1.39	To minimize the potential impacts on water quality, sediment must be excavated with care	To minimize offsite disposal of sediment	For channels where sediment removal is required / during construction	Construction Contractor	✓			
6.7.3	5.1.40	The use of containment structures (e.g, bunds) and diversion channels is recommended wherever practicable to facilitate a dry or at least confined excavation within water courses. By limiting or confining the works areas, the extent of disturbance to the surrounding water bodies will be significantly reduced, and thus the resulting impacts on water quality from sediment re-suspension will also be reduced. Furthermore, excavation works should be carried out during periods of low flow (during dry season) as far as practicable to minimize impacts on downstream water quality and sensitive receivers	To minimize offsite disposal of sediment	For channels where sediment removal is required / during construction	Construction Contractor	✓			
6.7.4	5.1.41	The impact arising from water being pumped from streams into adjacent streams, channels or temporary ponds should be mitigated to avoid pollutants. The water should be pumped to temporary sedimentation or other silt removal facilities to allow settlement of suspended solids before any water is discharged into local water courses. If large volumes of water need to be removed from the works area, temporary dams should be constructed using sandbags to prevent mixing of polluted and turbid water with cleaner water blow the dam.	To minimize offsite disposal of sediment	For channels where sediment removal is required / during construction	Construction Contractor	✓			
6.7.5	5.1.42	After dewatering of the streams, the sediments should be allowed to dry before excavation. This will facilitate excavation of the sediment and also minimize the risk of drained water following back into water courses as the sediment is handled. Where time or weather constraints require handling of wet sediment, care should be taken in the removal of the sediment and the storage area should be bunded to prevent silty runoff entering water courses.	To minimize offsite disposal of sediment	For channels where sediment removal is required / during construction	Construction Contractor	✓			

D = Design, C = Construction, O = Operation

Implementation Schedule of Noise Mitigation Measures

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Time	Implementation Agent	Implementation Stages			Relevant Legislation & Guidelines
						D	C	O	
2.6.2 2.6.5	Table 3.4	<p>Level 1 Mitigation – Use of Quiet Plant</p> <p>The use of quiet plant is considered to be the most effective ways of alleviating Construction noise impact. The Contractor should use quiet plant with sound power level lower than that stipulated in the TM-GW as the Level 1 mitigation for construction noise. The quiet plant used in the construction noise calculation is shown in Appendix B. The Contractor can propose other suitable alternative equipment with similar or lower sound power level.</p> <p>The use of mini or lower power rating equipment (e.g. mini excavator) should also be considered where practical. This technique would be feasible and practical at some locations given the limited space available for using large size construction equipment and the small scale works involved.</p> <p>The Contractor should take note of ETWB TCW No. 19/2005 – Environmental Management on Construction Sites which sets out the policy and procedure requiring contractors to among others, adopt Quality Power Mechanical Equipment (QPME)</p>	To Protect NSRs from noise during construction	All works site / during construction	Construction Contractor	✓			ProPECC PN 2/93
2.6.7 2.6.8 (Figures 2.9 – 2.15)	Table 3.4	<p>Level 2 Mitigation – Use of Temporary Noise Barriers</p> <p>Since most of the NSRs within the Project area, are typically low-rise village houses of not more than 3 storeys tall, it would be effective to have noise screening structures or temporary noise barriers purposely-built along the site boundary to provide additional protection to NSRs close to the construction site boundary. This could be in the form of purposely-built site hoarding constructed from appropriate materials with a minimum superficial density of 7kg/m³. Noise barrier should be provide for noisy construction activities that would be undertaken close (about 25m or less) to NSRs. The noise barriers should have a vertical height of at least 2.5m or (depending on the height of the NSRs to be protected) a height ensuring that the operating equipment can be shielded from the view of the NSRs. It should have no gaps or opening at joints. The Contractor should regularly inspect and maintain the noise barrier to ensure its effectiveness.</p> <p>For the construction works which have the potential to exceed the noise standards on nearby NSR and shoes line of sight cannot be effectively blocked by the temporary noise barrier, movable (mobile) barriers should be provided. Movable barriers of at least 2.5m height with a small cantilevered upper portion and skid footing can be located within a few meters of stationary plant (e.g. generator, compressor) and within about 5m or more of a mobile equipment (e.g. excavator, mobile crane), such that the line of sight to the NSR is blocked by the barriers.</p>	To Protect NSRs from noise during construction	Locations as per Figures 2.9 – 2.15 of ES or all works site located at 25m or less from NSRs / during construction	Construction Contractor	✓			ProPECC PN 2/93

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Time	Implementation Agent	Implementation Stages			Relevant Legislation & Guidelines
						D	C	O	
2.9.1	3.8.1	The location of the temporary noise barriers should be further reviewed during the detailed design stage by the detailed design engineer or by the Environmental Team (ET) Leader during construction stage based on the latest construction programme and contemporary site conditions, including any changes with respect to NSRs.	To ensure the proposed temporary noise barriers are effectively implemented	Locations as per Figures 2.9 – 2.15 of ES or all works site located at 25m or less from NSRs / during construction	Detailed Design / Engineer / Construction Contractor	✓	✓		ProPECC PN 2/93
2.6.2 2.6.5	Table 3.4	<p>Good Site Practices</p> <p>In general, potential construction noise impact can be minimized or avoided by imposing a combination of the following good site practices as mitigation measures:</p> <ul style="list-style-type: none"> (a) Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction period. (b) Construction plant should be sited away from NSRs. (c) Machines and plant that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. (d) Equipment known to emit sound strongly in one direction should be orientated such that the noise is directed away from nearby NSRs. (e) Material stockpiles and other structures (such as site offices) should be effectively utilized to shield on-site construction activities. (f) Stationary equipment should be located within the channel when weather conditions permit (e.g. dry season). (g) The Contractor shall devise, arrange methods of working and carrying out the works in such manner as to minimize noise impacts on the surrounding environment and shall provide experienced personnel with suitable training to ensure that these measures are implemented properly. (h) In the event that new schools are built near the works area, the contractor should minimize construction noise exposure to the school (especially during examination periods). The Contractor should liaise with the school and the Examination Authority to ascertain the exact dates and times of all examination periods during the course of the contract and to avoid noisy activities during these periods. 	To Protect NSRs from noise during construction	All works site / during construction	Construction Contractor	✓			ProPECC PN 2/93
2.6.14	Table 3.4	Public Relation Strategy To maintain an effective communication channel with the public, a 24-hour hotline system should be established by the project office for the Contractor to receive any enquiry and complaint lodged by the public in the respect of the Project.	To promote good public relation and maintain effective communication	All works site / during construction	Project Office (Engineer) & Construction		✓		-----

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed during construction	Location / Time	Implementation Agent	Implementation Stages			Relevant Legislation & Guidelines
						D	C	O	
2.9.1	3.8.1	<p>Upon receipt of enquiry / complaint, the Contractor (or its ET) should investigate the causes of the incident and take the appropriate action to rectify the situation. Periodic newsletters, information leaflets, notices or other means of communication should be provided to the affected villages, communities, and residents advising them the current progress, the schedule of works in future, the potential environmental impacts arising from the works and the corresponding mitigation measures.</p> <p>The Contractor should design, construct, operate and maintain the mitigation measures throughout the construction stage and as required by the Engineer. Before commencement of the works, the Contractor should submit to the Engineer for approval (as part of their method statement) details of the mitigation measures to be employed under the works. The Contractor's proposed mitigation measures should also be certified by the Environmental Team (ET) Leader and verified by the Independent Environmental Checker (IEC) to ensure the intended noise reduction effectiveness can be achieved.</p>	<p>To ensure proper implementation of noise mitigation measures by the Contractor</p>	All works site / during construction	Construction Contractor		√		ProPECC PN 2/93

D = Design, C = Construction, O = Operation

Implementation Schedule of Landscape and Visual Impact Measures

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Time	Implementation Agent	Implementation Stages			Relevant Legislation & Guidelines
						D	C	O	
5.2.51 5.2.52	7.5.10 7.5.11	<p>Landscape Mitigation -TKL02</p> <p>To minimize cutting of native tree species at the proposed channels beginning, the alignment should be adjusted to reduce tree felling. Where unavoidable, re-vegetation efforts should concentrate on using native species. One of the area's landscape features are the mature bamboo growth clusters. They have been retained in the latest design.</p> <p>The current drainage design includes gabion walls with a tiled angle of 10 degree. This would allow vegetation to establish better when combined with the application of a growth medium, providing more micro-habitat space.</p> <p>Landscape Mitigation - TKL07</p>	To minimize landscape and visual impact form the Project	TKL02 / during detailed design and construction	Detailed Design & Engineer Construction Contractor	✓	✓		ETWB TCW No. 3/2006
5.2.58 5.2.60	7.5.12 7.5.14	<p>To minimize cutting of native tree species at the proposed channel's centre section. Where unavoidable, re-vegetation efforts should concentrate on using native species.</p> <p>To compensate for the loss of riparian habitat due to the river training works and to create breeding and foraging habitats for wetland dependent wildlife, the retained meanders may be developed into marshes.</p> <p>The current drainage design includes gabion walls with a tiled angle of 10 degree. This would allow vegetation to establish better when combined with the application of a growth medium, providing more micro-habitat space.</p> <p>Landscape Mitigation - MUP01 & MUP02</p>	To minimize landscape and visual impact form the Project	TKL07 / during detailed design and construction	Detailed Design & Engineer Construction Contractor	✓	✓		ETWB TCW No. 3/2006
5.2.76 5.2.79	7.5.16 7.5.19	<p>The design modifies to the existing streamcourse only in those areas where there is a particular risk of flooding. Some localized bank stabilization will use materials permitting decolonization by riparian vegetation such as gabion baskets.</p> <p>The proposed treatment would be beneficial, especially in the less disturbed up-stream areas providing roosting and foraging grounds for at least 36 wetland dependent species, the highest number of all studied sites.</p> <p>Natural stream bottom should be retained in situ and works involving disturbance to the stream bottom should be restricted to short sections proceeding upstream to permit survival and subsequent decolonization of worked areas by stream fauna.</p> <p>To minimize cutting of native tree species at southern section of MUP01 and MUP02, the alignment should be adjusted as much as possible so to reduce the need for tree felling (this section represents approximately 200m to 280m downstream from the proposed channel start). If removal of trees remains unavoidable, re-vegetation efforts after work completion should focus on the use of native species as found in the affected areas.</p>	To minimize landscape and visual impact form the Project	MUP01 and MUP02 / during detailed design and construction	Detailed Design & Engineer Construction Contractor	✓	✓		ETWB TCW No. 3/2006

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Time	Implementation Agent	Implementation Stages			Relevant Legislation & Guidelines
						D	C	O	
5.3.41 5.3.42	7.5.26 7.5.27	<p>Visual Mitigation – TKL02</p> <p>To minimize cutting of native tree species at the proposed channels's beginning, the alignment should be adjusted to reduce tree felling and maintain this visual amenity.</p> <p>The current drainage design includes gabion walls with a tilted angle of 10 degree. This would allow vegetation to establish better when combined with the application of a growth medium, providing more micro-habitat space, reducing visual impacts furthermore.</p>	To minimize landscape and visual impact form the Project	TKL02 / during detailed design and construction	Detailed Design & Construction Contractor	✓	✓		ETWB TCW No. 3/2006
5.3.46 5.3.47	7.5.28 7.5.29	<p>Visual Mitigation – TKL07</p> <p>As much as possible, riverside tree cover should be retained. The current drainage design includes vertical gabion walls. The current drainage design includes gabion walls with a tilted angle of 10 degree. This would be allow vegetation to establish better when combined with the application of a growth medium, providing more micro-habitat space.</p>	To minimize landscape and visual impact form the Project	TKL07 / during detailed design and construction	Detailed Design & Construction Contractor	✓	✓		ETWB TCW No. 3/2006
5.3.60	7.5.31	<p>Visual Mitigation – MUP01 and MUP02</p> <p>To minimize cutting of the Fung Shui woodland at the southern section of MUP01, the alignment should be adjusted. If removal of trees remains unavoidable, re-vegetation efforts after work completion should focus on the use of native species as found in the affected areas.</p>	To minimize landscape and visual impact form the Project	MUP01 and MUP02 / during detailed design and construction	Detailed Design & Construction Contractor	✓	✓		ETWB TCW No. 3/2006

D = Design, C = Construction, O = Operation

Implementation Schedule of Ecological Impact Measures

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Time	Implementation Agent	Implementation Stages			Relevant Legislation & Guidelines
						D	C	O	
		MUP01/02							
3.16.15	6.5.15	Existing stream course The proposed works within the stream channel should be carried out within the dry season (1 st October – 31 st March)	Minimize ecological impact on MUP01/02 during construction	All works sites at MUP01/02 during construction	Construction Contractor		✓		DSD Technical Circular No. 2/2004
3.16.16	6.5.16	Appropriate site management procedures during the construction phase should be adopted, as recommended in ETWB TCW No. 5/2005, to minimize potential disturbance impacts and pollution risks (water quality impacts) to the stream. This should include the location of access to the site and storage of materials, and treatment of construction site waste to prevent pollution of the stream. These site management measures are listed in the subsequent section.	Minimize ecological impact on MUP01/02 during construction	All works sites at MUP01/02 during construction			✓		ETWB TCW No. 5/2005
3.16.17	6.5.17	In addition, the widened stream bottom should be floored with natural materials (natural rock and fines of varying sizes) to approximate as closely as possible to the rocky components of a natural stream bottom. Natural materials of a smaller particle size (sand and silt grains) will soon be deposited naturally.	Minimize ecological impact on MUP01/02 during construction	All works sites at MUP01/02 during construction	Construction Contractor		✓		DSD Technical Circular No. 2/2004
3.16.18	6.5.18	Stream banks and riparian vegetation The nature of the works limits the extent to which minimization of adverse impacts during the construction stage is feasible. However, where possible native riparian trees which would be impacted during construction works should be transplanted to suitable locations within the project area. Impacts to mature native trees close to the stream should be avoided by retaining the trees in-situ wherever possible, especially in those areas of riparian woodland along MUP02 which are to be retained (e.g. along the bypassed meander).	Minimize ecological impact on MUP01/02 during construction in riparian trees	All works sites at TKL02 and TKL07 during construction	Construction Contractor		✓		DSD Technical Circular No. 2/2004
		TKL02 & 07							
3.16.20	6.5.20	Existing stream course Appropriate site management procedures during the construction phase should be adopted, as recommended in ETWB TCW No. 5/2005, to minimize potential disturbance impacts and pollution risks (water quality impacts) to the stream. This should include the location of access to the site and storage of materials, and treatment of construction site waste to prevent pollution of the stream. These site management measures are listed in the subsequent section.	Minimize ecological impact on TKL02 and TKL07 during construction	All works sites at TKL02 and TKL07 during construction	Construction Contractor		✓		ETWB TCW No. 5/2005
3.16.21	6.5.21	Potential ecological value of the channelised stream beds will be considerably influenced by the extent to which the grasscrete area has the potential to be colonized by a range of facultative or obligate wetland plant species. Accordingly the grasscrete paving should be not more than 33% concrete (i.e. not	Minimize ecological impact on MUP01/02 during construction	All works sites at TKL02 and TKL07 during construction	Construction Contractor		✓		DSD Technical Circular No. 2/2004

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Time	Implementation Agent	Implementation Stages			Relevant Legislation & Guidelines
						D	C	O	
3.16.22	6.5.22	<p>Stream banks and riparian vegetation</p> <p>The nature of the works limits the extent to which minimization of adverse impacts during the construction stage is feasible. However, where possible native riparian trees which would be impacted during construction works should be transplanted to suitable locations within the project area. Impacts to mature native trees close to the stream should be avoided by retaining the trees in-situ wherever possible,</p>	<p>Minimize ecological impact on MUP01/02 during construction in particular riparian trees</p>	All works sites at TKL02 and TKL07 during construction	Construction Contractor	✓			DSD Technical Circular No. 2/2004
3.6.23	6.5.23	<p><u>Proposed Site Management Measures during Construction</u></p> <p>The recommended site management measures are generally good site practices and proper water quality control / waste management measures to be implemented by the contractor for all works near stream courses. These measures include:</p> <ul style="list-style-type: none"> Construction activities should be restricted to works area that should be clearly demarcated. Excavation works should be carried out during the dry season where stream flow is low. Where adequate spare is available, works should be carefully phased such that only on side of the channel is constructed and not all of the stream is impacted at any time, to provide refuge for aquatic organisms. Temporary diversion should be provided to ensure continuous water flow to the downstream section. The proposed works site inside or in the proximity of natural streams should be temporarily isolated by containment structures, such as using bounds or sandbag barriers (wrapped with geotextile fabric) or other similar techniques, to facilitate a dry or at least confined excavation within the water courses and to prevent adverse impacts on the stream water quality. For the stream section where the existing natural stream bed and bank will be left untouched, no disturbance to the stream bed and bank should be allowed from construction works, equipment or workers. If temporary access track on streambed is unavoidable, this should be carefully planned and located to minimize disturbance to the substrate of stream and riparian vegetation by construction equipment. Temporary access track should be kept to the minimum width and length. Temporary stream crossings should be supported on stilts above the stream bed. Adequate temporary drainage measures including sediment and oil/grease traps should be provided to prevent contaminated site run-off entering the water bodies. 	<p>Minimize ecological impact on the proposed streams during construction</p>	All works sites / during construction	Construction Contractor	✓			DSD Technical Circular No. 2/2004 ETWB TCW No. 5/2005

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Time	Implementation Agent	Implementation Stages			Relevant Legislation & Guidelines
						D	C	O	
		<ul style="list-style-type: none"> Stockpiling of construction materials, spoils and waste should be properly covered and located away from water bodies to prevent silty runoff and other pollutants from entering the water bodies during rain storms. Construction effluent, site run-off and sewage should be properly collected, treated and disposed. Supervisory staff of the contractor should be assigned to station on site to closely supervise and monitor the construction works. All workers should be regularly briefed to avoid disturbing the flora and fauna near the works area. 							
3.16.24	6.5.24	The contractor should provide details of the mitigation measures to be implemented during construction stage as part of their working method statement to the Engineer for approval. This should be reviewed by the Environmental Team Leader.							
3.16.27 Tables 3.78 & 3.79 Figures 3.42 – 3.48	6.5.27 Tables 6.5 & 6.6	<p>Proposed Measures to Mitigate for Adverse Ecological Impacts</p> <p>Mitigation planting of native trees, shrubs and bamboos should be undertaken in locations where the project area includes sufficient space adjacent to the stream but outside the channel itself. Appropriate locations for tree and bamboo planting are detail on Figures 3.42 – 3.48 (of ES Report). Table 3.78 details appropriate species of trees and bamboos for streamside planting, whilst Table 3.79 details appropriate species for woodland planting</p> <p>Tree and bamboo species for riparian planting at TKL02 and TKL07:</p> <ul style="list-style-type: none"> Cellis tetrandia (sinensis) Ficus hispida Ficus virens (superba) Sapium sebiferum Schefflera octophylla Bambusa eulldoides 	To mitigate for the loss of shaded stream sections due to loss of bank side trees at TKL02 and TKL07	Mitigation planting at TKL02 and TKL07 in locations as shown in Figures 3.42 – 3.48 (of ES Report) / during construction	Construction Contractor		✓		
3.16.28	6.5.28	Detailed planting plans showing location, species and numbers of trees (together with any trees to be transplanted) as part of the Landscape Plan should be prepared and adopted prior to commencement of the project.	To mitigate for the loss of shaded stream sections due to loss of bank side trees at TKL02 and TKL07	Mitigation planting at TKL02 and TKL07 in locations as shown in Figures 3.42 – 3.48 (of ES Report) / during construction	Construction Contractor		✓		

Implementation Schedule of Air Quality Impact Assessment

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
Air Quality - Construction Phase									
**	2.9.2	<p>General requirements for air pollution control as stated in the EPD's recommended Pollution Control Clauses for Construction Contracts are listed below:</p> <p>(i) The Contractor shall observed and comply with the Air Pollution Control Ordinance and its subsidiary regulations, particularly the Air Pollution Control (Open Burning) Regulation and Air Pollution Control (Construction Dust) Regulation and Air Pollution Control (Smoke) Regulation.</p> <p>(ii) The Contractor shall undertake at all times to prevent dust nuisance and smoke as a result of his activities.</p> <p>(iii) The Contractor shall ensure that there will be adequate water supply / storage for dust suppression.</p> <p>(iv) The Contractor shall devise, arrange methods of working and carrying out the works in such a manner so as to minimise dust impacts on the surrounding environment, and shall provide experienced personnel with suitable training to ensure that these methods are</p>	<p>To prevent air quality impacts on sensitive receivers during construction</p>	<p>All works site / during construction</p>	<p>Construction Contractor</p>	<p>√</p>	<p>Air Pollution Control Ordinance Air Pollution Control (Open Burning) Regulation Air Pollution Control (Construction Dust) Regulation Air Pollution Control (Smoke) Regulation</p>		

ES Ref	EM&A Ref	Environmental Protection Measures implemented.	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
**	2.9.3	<p>(v) Before the commencement of any work, the Engineer may require the methods of working, plant, equipment and air pollution control system to be used on the site to be made available for inspection and approval to ensure that they are suitable for the project.</p> <p>Dust</p> <p>The following good construction practices are recommended to be adopted on-site to minimize potential air quality impacts from dust emissions:</p> <p>(i) Use of regular watering (at least twice daily) to reduce dust emissions from exposed site surfaces, particularly during dry weather.</p> <p>(ii) Side enclosure and covering of any aggregate or dusty material stockpiles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be employed to aggregate fines.</p> <p>(iii) Tarpaulin covering of all dusty vehicle loads transported to and from site locations.</p>	<p>To prevent dust nuisance on sensitive receivers during construction</p>	All works site / during construction	Construction Contractor	√			<p>Air Pollution Control Ordinance</p> <p>Air Pollution Control (Construction Dust) Regulation</p>
**	2.9.4	<p>Odour</p> <p>The following site practices are recommended to minimize potential air quality impacts from odour nuisance:</p> <p>(i) Any odorous excavated material shall be</p>	<p>To prevent odour nuisance on sensitive receivers during construction</p>	All works site / during construction	Construction Contractor	√			

ES Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures and Main Concerns to addressed	Location / Timing	Implementation Agent	Implementation Stages *			Relevant Legislation & Guidelines
						D	C	O	
		Environmental Protection Measures placed as far away from receivers as possible. (ii) Any stockpiles of odorous excavated material shall be covered with tarpaulin sheets. (iii) Any odorous stockpiled material shall be removed from site as soon as possible (within 3 days) to reduce the amount of time available for decomposition of organic matter.							


D = Design, C = Construction, O = Operation

Appendix D


Environmental Monitoring Locations



MONITORING LOCATIONS NON DESIGNATED PROJECT



MONITORING LOCATION DESIGNATED PROJECT



Appendix E

Certificates of Calibration

Equipment Calibration List

Items	Aspect	Description of Equipment	Date of Calibration	Date of Next Calibration
1	Air	TSP Sampler Calibration Spreadsheet for MUP01012-A1	10 Sep 09	10 Dec 09
2		TSP Sampler Calibration Spreadsheet for MUP01012 –A2	10 Sep 09	10 Dec 09
3		TSP Sampler Calibration Spreadsheet for TKL02-A1	31 Aug 09	31 Nov 09
4		TSP Sampler Calibration Spreadsheet for TKL02-A2	31 Aug 09	31 Nov 09
5		TSP Sampler Calibration Spreadsheet for TKL07-A1	30 Sep 09	12 Dec 09
6		TSP Sampler Calibration Spreadsheet for TKL07-A2a	30 Sep 09	12 Dec 09
7		TSI DustTrak Model 8520 (Serial No. 21060)	18 Jun 09	18 Jun 10
8		TSI DustTrak Model 8520 (Serial No. 23080)	18 Jun 09	18 Jun 10
10		TSI DustTrak Model 8520 (Serial No. 23079)	18 Jun 09	18 Jun 10
11		Noise	Bruel & Kjaer Integrating Sound Level Meter (Serial No. 2285762)	30 Apr 09
12	Bruel & Kjaer Integrating Sound Level Meter (Serial No. 2285690)		30 Apr 09	30 Apr 10
13	Bruel & Kjaer Acoustical Calibrator (Serial No. 2292168)		28 Apr 09	28 Apr 10
14	Bruel & Kjaer Acoustical Calibrator (Serial No. 2326408)		28 Apr 09	28 Apr 10
15	Water	YSI 550A (Serial No. 05F2063AZ)	17 Oct 09	17 Jan 10
16		Extech pH EC 500 (Serial No. 133298)	17 Oct 09	17 Jan 10
17*		Turbidimeter HACH 2100p (Serial No. 950900008735)	27 Oct 09	27 Jan 10

Note: Calibration certificates will only provide when monitoring equipment is re-calibrate or new.

CERTIFICATE OF ANALYSIS



Batch: HK0922029
Date of Issue: 29/10/2009
Client: ACTION UNITED ENVIRO SERVICES
Client Reference: DC_2007_08 - DRAINAGE IMPROVEMENT WORKS AT
TAI PO TIN, PING CHE, MAN UK PIN AND LIN MA HANG

Calibration of Turbidity System

Item : Portable Turbidimeter
Model No. : HACH 2100P
Serial No. : 08070C031408
Equipment No. : 3054010
Calibration Method : This meter was calibrated in accordance with standard method APHA (19th Ed.) 2130B
Date of Calibration : 27 October, 2009

Testing Results :

Expected Reading	Recording Reading
0.00 NTU	0.07 NTU
4.00 NTU	3.73 NTU
16.0 NTU	15.7 NTU
80.0 NTU	76.1 NTU
160 NTU	153 NTU
Allowing Deviation	±10%


Mr. Chan Kwok Fai, Godfrey
Laboratory Manager - Hong Kong

Appendix F

Details of the Event Action Plan

Event/Action Plan for Construction Noise

EVENT	Action		
	ET Leader	IEC	ER
Action Level	<ol style="list-style-type: none"> 1. Notify IEC, Contractor and ER 2. Carry out investigation and identify source 3. Report the results of investigation to IEC, Contractor and ER 4. Discuss with the Contractor and formulate remedial measures 5. Increase monitoring frequency 6. Check compliance to Action/limit Levels after application of mitigation measures 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET Leader 2. Review the proposed remedial measures by the Contractor and advise the ER & ER accordingly 3. Review the implementation of remedial measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of complaint in writing 2. Notify Contractor 3. Check monitoring data submitted by the ET 4. Require Contractor to propose remedial measures for the analysed noise problem 5. Ensure remedial measures are properly implemented
Limit Level	<ol style="list-style-type: none"> 1. Notify IEC, Contractor and ER 2. Identify source 3. Repeat measurement to confirm findings 4. Increase monitoring frequency 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented 6. Inform IEC, ER and EPD the causes & actions taken form the exceedances 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results 8. If exceedance stops, cease additional monitoring 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET 2. Discuss amongst ER, ET Leader and Contractor on the potential remedial actions 3. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER & ET accordingly 4. Audit the implementation of remedial measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance 2. Notify Contractor 3. Check monitoring data submitted by the ET 4. Require Contractor to propose remedial measures for the analysed noise problem 5. Discuss with ET, IEC and Contractor on proposed remedial actions to be implemented 6. Ensure remedial measures are properly implemented 7. Assess the effectiveness of the remedial actions and keep the Contractor informed 8. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated
			<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to ER and IEC within three working days 2. Liaise with the ER to ensure the effectiveness of the agreed mitigation 3. Amend proposal if required 4. Implement noise mitigation proposals
			<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to ER within three working days of notification 3. Liaise with the ER to ensure the effectiveness of the agreed mitigation 4. Amend proposal if required 5. Implement the agreed proposals 6. Resubmit proposals if problem still not under control 7. Stop the relevant portion of works as determined by the ER until the exceedance is abated

Event/Action Plan for Water Quality

EVENT	ET Leader	IEC	IEC	ER	Contractor
Action Level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings 2. Identify source(s) of impact 3. Inform IEC and Contractor 4. Check monitoring data, all plant, equipment and Contractor's working methods 5. Discuss mitigation measures with IEC and Contractor 6. Repeat measurement on next day of exceedance 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures 2. Make agreement on the mitigation measures to be implemented 3. Assess effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing 2. Rectify unacceptable practice 3. Check all plant and equipment 4. Consider changes of working methods 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER 6. Implement the agreed mitigation measures 	
Action Level being exceeded by more than one consecutive sampling day	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings 2. Identify source(s) of impact 3. Inform IEC and Contractor 4. Check monitoring data, all plant, equipment and Contractor's working methods 5. Discuss mitigation measures with IEC and Contractor 6. Ensure mitigation measures are implemented 7. Prepare to increase the monitoring frequency to daily 8. Repeat measurement on next day of exceedance 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures 2. Make agreement on the mitigation measures to be implemented 3. Assess effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing 2. Rectify unacceptable practice 3. Check all plant and equipment 4. Consider changes of working methods 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days 6. Implement the agreed mitigation measures 	
Limit Level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings 2. Identify source(s) of impact 3. Inform IEC, Contractor and EPD 4. Check monitoring data, all plant, equipment and Contractor's working methods 5. Discuss mitigation measures with IEC, ER and Contractor 6. Ensure mitigation measures are implemented 7. Increase the monitoring frequency to daily until no exceedance of Limit Level 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures 2. Request Contractor to critically review the working methods 3. Make agreement on the mitigation measures to be implemented 4. Assess effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing 2. Rectify unacceptable practice 3. Check all plant and equipment 4. Consider changes of working methods 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days 6. Implement the agreed mitigation measures 	
Limit Level being exceeded by more than one consecutive sampling day	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings 2. Identify source(s) of impact 3. Inform IEC, Contractor and EPD 4. Check monitoring data, all plant, equipment and Contractor's working methods 5. Discuss mitigation measures with IEC, ER and Contractor 6. Ensure mitigation measures are implemented 7. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures 2. Request Contractor to critically review the working methods 3. Make agreement on the mitigation measures to be implemented 4. Assess effectiveness of the implemented mitigation measures 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the work until no exceedance of Limit Level 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing 2. Rectify unacceptable practice 3. Check all plant and equipment 4. Consider changes of working methods 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days 6. Implement the agreed mitigation measures 7. As directed by the ER, to slow down or to stop all or part of the work or construction activities 	

Event/Action Plan for Ecology

EVENT	ACTION			Contractor
	ET Leader	IEC	ER	
Non-conformity on one occasion	<ol style="list-style-type: none"> 1. Identify source 2. Inform the IEC and ER 3. Discuss remedial actions with IEC, the ER and the Contractor 4. Monitor remedial actions until rectification has been completed 	<ol style="list-style-type: none"> 1. Check monitoring results 2. Check the Contractor's working method 3. Discuss with the ET and Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures 5. Check the implementation of remedial measures 	<ol style="list-style-type: none"> 1. Notify Contractor 2. Ensure remedial measures are properly implemented 3. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works in the case of serious non-conformity until situation is rectified 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further problem 2. Amend working methods if needed 3. Submit proposals for remedial actions to ET, ER and IEC 4. Rectify damage and implement the agreed remedial actions
Repeated Non-conformity	<ol style="list-style-type: none"> 1. Identify source 2. Inform the IEC, ER, EPD and AFCD 3. Increase monitoring frequency 4. Discuss remedial actions with IEC, the ER and the Contractor 5. Monitor remedial actions until rectification has been completed 6. If exceedance stops, cease additional monitoring 	<ol style="list-style-type: none"> 1. Check monitoring results 2. Check the Contractor's working method 3. Discuss with the ET and Contractor on possible remedial measures 4. Supervise the implementation of remedial measures 5. Advise the ER on effectiveness of proposed remedial measures and keep EPD and AFCD informed 	<ol style="list-style-type: none"> 1. Notify Contractor 2. Ensure remedial measures are properly implemented 3. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works in the case of serious non-conformity until situation is rectified 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further problem 2. Amend working methods if needed 3. Submit proposals for remedial actions to ET, ER and IEC 4. Rectify damage and implement the agreed remedial actions

Event/Action Plan for Landscape and Visual Impact

EVENT	ACTION			Contractor
	ET Leader	IEC	ER	
Non-conformity on one occasion	<ol style="list-style-type: none"> 1. Identify source 2. Inform the IEC and the ER 3. Discuss remedial actions with IEC, the ER and the Contractor 4. Monitor remedial actions until rectification has been completed 	<ol style="list-style-type: none"> 1. Check report 2. Check the Contractor's working method 3. Discuss with the ET and Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures 	<ol style="list-style-type: none"> 1. Notify the Contractor 2. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Amend working methods if needed 2. Rectify damage and undertake remedial measures or any necessary replacement
Repeated Non-conformity	<ol style="list-style-type: none"> 1. Identify source 2. Inform the IEC, ER, EPD and AFCD 3. Increase monitoring (site audit) frequency 4. Discuss remedial actions with IEC, the ER and the Contractor 5. Monitor remedial actions until rectification has been completed 6. If exceedance stops, cease additional monitoring (site audit) 	<ol style="list-style-type: none"> 1. Check report 2. Check the Contractor's working method 3. Discuss with the ET and Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures. 5. Supervise the implementation of remedial measures 	<ol style="list-style-type: none"> 1. Notify Contractor 2. Ensure remedial measures are properly implemented 	<ol style="list-style-type: none"> 1. Amend working methods if needed 2. Rectify damage and undertake remedial measures or any necessary replacement

Event/Action Plan for Air Quality

EVENT	ACTION			Contractor
	ET Leader	IEC	ER	
ACTION LEVEL Exceedance for one sample	<ol style="list-style-type: none"> Identify source Inform IEC, ER and Contractor Repeat measurement to confirm findings Increase monitoring frequency to daily 	<ol style="list-style-type: none"> Check monitoring data submitted by ET Leader Check Contractor's working method 	<ol style="list-style-type: none"> Notify Contractor 	<ol style="list-style-type: none"> Rectify any unacceptable practice Amend working methods if appropriate
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> Identify source Inform IEC, ER and Contractor Repeat measurement to confirm findings Increase monitoring frequency to daily Discuss with IEC, Contractor and ER on remedial actions required If exceedance continue, arrange meeting with IEC, ER and Contractor If exceedance stops, cease additional monitoring 	<ol style="list-style-type: none"> Check monitoring data submitted by ET Leader Check Contractor's working method Discuss with ET Leader and Contractor on possible remedial measures Advise the ER on the effectiveness of the proposed remedial measures Supervise implementation of remedial measures 	<ol style="list-style-type: none"> Confirm receipt of notification of failure in writing Notify Contractor Ensure remedial measure properly implemented 	<ol style="list-style-type: none"> Submit proposals for remedial actions to IEC and ER within 3 working days notification Implement the agreed proposals Amend proposal if appropriate
LIMIT LEVEL Exceedance for one sample	<ol style="list-style-type: none"> Identify source Inform IEC, ER, EPD and Contractor Repeat measurement to confirm findings Increase monitoring frequency to daily Access effectiveness of Contractor's remedial actions and kept IEC, EPD and ER informed of results 	<ol style="list-style-type: none"> Check monitoring data submitted by ET Leader Check Contractor's working method Discuss with ET Leader and Contractor on possible remedial measures Advise the ER on the effectiveness of the proposed remedial measures Audit implementation of remedial measures 	<ol style="list-style-type: none"> Confirm receipt of notification of failure in writing Notify Contractor Ensure remedial measures properly implemented 	<ol style="list-style-type: none"> Take immediate action to avoid for the exceedance Submit proposals for remedial actions to IEC and ER within 3 working days of notification Implement the agreed proposals Amend proposal if appropriate
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> Notify IEC, ER, Contractor and EPD Identify source Repeat measurement to confirm findings Increase monitoring frequency to daily Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken Access effectiveness of Contractor's remedial actions and kept IEC, EPD and ER informed of results If exceedance stops, cease additional monitoring 	<ol style="list-style-type: none"> Discuss amongst ER, ET Leader and Contractor on the potential remedial actions Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly Audit the implementation of remedial measures 	<ol style="list-style-type: none"> Confirm receipt of notification of failure in writing Notify Contractor In consultation with IEC, agree with the Contractor on the remedial measures to be implemented Ensure remedial measures properly implemented If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> Take immediate action to avoid for the exceedance Submit proposals for remedial actions to IEC and ER within 3 working days of notification Implement the agreed proposals Resubmit proposals if problem still not under control Stop the relevant portion of works as determined by the ER unit the exceedance is abate

Appendix G

Monitoring Schedule

Monitoring Schedule for Channels TKL 07 in the Reporting Period

Date		Air Quality		Noise Leq 30min	Water Quality
		1-hour TSP	24-hour TSP		
Mon	26-Oct-09				
Tue	27-Oct-09				
Wed	28-Oct-09				
Thu	29-Oct-09				
Fri	30-Oct-09				
Sat	31-Oct-09				
Sun	1-Nov-09				
Mon	2-Nov-09				
Tue	3-Nov-09				
Wed	4-Nov-09				
Thu	5-Nov-09				
Fri	6-Nov-09				
Sat	7-Nov-09				
Sun	8-Nov-09				
Mon	9-Nov-09				
Tue	10-Nov-09				
Wed	11-Nov-09				
Thu	12-Nov-09				
Fri	13-Nov-09				
Sat	14-Nov-09				
Sun	15-Nov-09				
Mon	16-Nov-09				
Tue	17-Nov-09				
Wed	18-Nov-09				
Thu	19-Nov-09				
Fri	20-Nov-09				
Sat	21-Nov-09				
Sun	22-Nov-09				
Mon	23-Nov-09				
Tue	24-Nov-09				
Wed	25-Nov-09				

	Monitoring Day
	Sunday or Public Holiday

Monitoring Schedule for Channels MUP 01-05 in the Reporting Period

Date		Air Quality		Noise Leq 30min	Water Quality	Ecology	
		1-hour TSP	24-hour TSP			Water Quality	Ecological Survey
Mon	26-Oct-09						
Tue	27-Oct-09						
Wed	28-Oct-09						
Thu	29-Oct-09						
Fri	30-Oct-09						
Sat	31-Oct-09						
Sun	1-Nov-09						
Mon	2-Nov-09						
Tue	3-Nov-09						
Wed	4-Nov-09						
Thu	5-Nov-09						
Fri	6-Nov-09						
Sat	7-Nov-09						
Sun	8-Nov-09						
Mon	9-Nov-09						
Tue	10-Nov-09						
Wed	11-Nov-09						
Thu	12-Nov-09						
Fri	13-Nov-09						
Sat	14-Nov-09						
Sun	15-Nov-09						
Mon	16-Nov-09						
Tue	17-Nov-09						
Wed	18-Nov-09						
Thu	19-Nov-09						
Fri	20-Nov-09						
Sat	21-Nov-09						
Sun	22-Nov-09						
Mon	23-Nov-09						
Tue	24-Nov-09						
Wed	25-Nov-09						

	Monitoring Day
	Sunday or Public Holiday

Monitoring Schedule for Channels TKL02 in the Reporting Period

Date		Air Quality		Noise Leq 30min	Water Quality
		1-hour TSP	24-hour TSP		
Mon	26-Oct-09				
Tue	27-Oct-09				
Wed	28-Oct-09				
Thu	29-Oct-09				
Fri	30-Oct-09				
Sat	31-Oct-09				
Sun	1-Nov-09				
Mon	2-Nov-09				
Tue	3-Nov-09				
Wed	4-Nov-09				
Thu	5-Nov-09				
Fri	6-Nov-09				
Sat	7-Nov-09				
Sun	8-Nov-09				
Mon	9-Nov-09				
Tue	10-Nov-09				
Wed	11-Nov-09				
Thu	12-Nov-09				
Fri	13-Nov-09				
Sat	14-Nov-09				
Sun	15-Nov-09				
Mon	16-Nov-09				
Tue	17-Nov-09				
Wed	18-Nov-09				
Thu	19-Nov-09				
Fri	20-Nov-09				
Sat	21-Nov-09				
Sun	22-Nov-09				
Mon	23-Nov-09				
Tue	24-Nov-09				
Wed	25-Nov-09				

	Monitoring Day
	Sunday or Public Holiday

Monitoring Schedule for Channels TKL 07 in Coming Month

Date		Air Quality		Noise Leq 30min	Water Quality
		1-hour TSP	24-hour TSP		
Thu	26-Nov-09				
Fri	27-Nov-09				
Sat	28-Nov-09				
Sun	29-Nov-09				
Mon	30-Nov-09				
Tue	1-Dec-09				
Wed	2-Dec-09				
Thu	3-Dec-09				
Fri	4-Dec-09				
Sat	5-Dec-09				
Sun	6-Dec-09				
Mon	7-Dec-09				
Tue	8-Dec-09				
Wed	9-Dec-09				
Thu	10-Dec-09				
Fri	11-Dec-09				
Sat	12-Dec-09				
Sun	13-Dec-09				
Mon	14-Dec-09				
Tue	15-Dec-09				
Wed	16-Dec-09				
Thu	17-Dec-09				
Fri	18-Dec-09				
Sat	19-Dec-09				
Sun	20-Dec-09				
Mon	21-Dec-09				
Tue	22-Dec-09				
Wed	23-Dec-09				
Thu	24-Dec-09				
Fri	25-Dec-09				

	Monitoring Day
	Sunday or Public Holiday

Monitoring Schedule for Channels MUP 01-05 in Coming Month

Date		Air Quality		Noise Leq 30min	Water Quality	Ecology	
		1-hour TSP	24-hour TSP			Water Quality	Ecology Surveys
Thu	26-Nov-09						
Fri	27-Nov-09						
Sat	28-Nov-09						
Sun	29-Nov-09						
Mon	30-Nov-09						
Tue	1-Dec-09						
Wed	2-Dec-09						
Thu	3-Dec-09						
Fri	4-Dec-09						
Sat	5-Dec-09						
Sun	6-Dec-09						
Mon	7-Dec-09						
Tue	8-Dec-09						
Wed	9-Dec-09						
Thu	10-Dec-09						
Fri	11-Dec-09						
Sat	12-Dec-09						
Sun	13-Dec-09						
Mon	14-Dec-09						
Tue	15-Dec-09						
Wed	16-Dec-09						
Thu	17-Dec-09						
Fri	18-Dec-09						
Sat	19-Dec-09						
Sun	20-Dec-09						
Mon	21-Dec-09						
Tue	22-Dec-09						
Wed	23-Dec-09						
Thu	24-Dec-09						
Fri	25-Dec-09						

	Monitoring Day
	Sunday or Public Holiday

Monitoring Schedule for Channels TKL-02 in Coming Month

Date		Air Quality		Noise Leq 30min	Water Quality
		1-hour TSP	24-hour TSP		
Thu	26-Nov-09				
Fri	27-Nov-09				
Sat	28-Nov-09				
Sun	29-Nov-09				
Mon	30-Nov-09				
Tue	1-Dec-09				
Wed	2-Dec-09				
Thu	3-Dec-09				
Fri	4-Dec-09				
Sat	5-Dec-09				
Sun	6-Dec-09				
Mon	7-Dec-09				
Tue	8-Dec-09				
Wed	9-Dec-09				
Thu	10-Dec-09				
Fri	11-Dec-09				
Sat	12-Dec-09				
Sun	13-Dec-09				
Mon	14-Dec-09				
Tue	15-Dec-09				
Wed	16-Dec-09				
Thu	17-Dec-09				
Fri	18-Dec-09				
Sat	19-Dec-09				
Sun	20-Dec-09				
Mon	21-Dec-09				
Tue	22-Dec-09				
Wed	23-Dec-09				
Thu	24-Dec-09				
Fri	25-Dec-09				

	Monitoring Day
	Sunday or Public Holiday

Appendix H

Detailed Impact Monitoring Data of Air Quality and Water Quality

DSD CONTRACT NO. DC/2007/08
Drainage Improvements Works in Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

Water Quality Monitoring Data for TKL-07

Baseline														
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)			n/a	n/a	Action	n/a	Action	n/a	Action	n/a	Action	n/a	Action	n/a
			n/a	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit	n/a
TKL07-W2			n/a	n/a	Action	3.20	Action	n/a	Action	42.60	Action	6.5-8.5	Action	38.00
			n/a	n/a	Limit	3.00	Limit	n/a	Limit	50.00	Limit	6.0-9.0	Limit	38.80
Date		27-Oct-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	01:25	0.28	26.8	26.8	3.37	3.39	52.80	51.95	7.68	7.66	8.12	8.15	3.00	3.00
			26.8		3.41		51.10		7.63		8.17		3.00	
TKL07-W2	01:10	0.5	27.1	27.1	3.48	3.47	53.30	53.45	13.90	13.80	7.93	7.92	3.00	3.00
			27.1		3.46		53.60		13.70		7.91		3.00	

Date		29-Oct-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	01:26	0.3	28.3	28.3	3.23	3.25	51.30	51.75	7.39	7.41	8.01	8.00	<2	2.00
			28.3		3.27		52.20		7.43		7.98		<2	
	01:06	0.45	28.6	28.6	3.83	3.81	56.60	57.35	13.60	13.30	7.68	7.70	17.00	17.00
			28.6		3.78		58.10		13.00		7.71		17.00	

Date		31-Oct-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	09:28	0.25	26.8	26.8	3.38	3.40	49.80	50.95	14.30	14.50	7.16	7.18	2.00	2.00
			26.8		3.42		52.10		14.70		7.19		2.00	
TKL07-W2	09:13	0.4	26.4	26.4	3.68	3.61	52.60	52.00	11.30	11.45	7.38	7.36	4.00	4.00
			26.4		3.54		51.40		11.60		7.34		4.00	

Date		2-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	02:15	0.3	26.5	26.5	3.26	3.27	49.30	49.60	8.68	8.69	7.96	7.95	4.00	4.00
			26.5		3.28		49.90		8.70		7.94		4.00	
TKL07-W2	02:00	0.4	26.1	26.1	3.39	3.41	51.10	51.70	9.17	9.14	7.88	7.86	10.00	10.00
			26.1		3.43		52.30		9.11		7.83		10.00	

Date		4-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	01:57	0.25	25.8	25.8	3.23	3.26	43.60	46.45	8.42	8.40	7.17	7.18	3.00	3.00
			25.8		3.28		49.30		8.38		7.19		3.00	
TKL07-W2	01:42	0.3	25.3	25.3	3.36	3.37	50.60	50.85	10.10	10.25	7.33	7.35	5.00	5.00
			25.3		3.37		51.10		10.40		7.36		5.00	

Date		6-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	01:20	0.3	28.8	28.8	3.13	3.16	52.60	53.00	10.60	10.70	7.42	7.44	8.00	8.00
			28.8		3.18		53.40		10.80		7.46		8.00	
TKL07-W2	01:10	0.5	29.7	29.7	3.39	3.43	58.80	57.10	9.71	9.70	7.63	7.63	9.00	9.00
			29.7		3.47		55.40		9.69		7.63		9.00	

Date		9-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	01:45	0.15	27.6	27.6	3.19	3.21	50.90	51.50	16.70	16.55	7.47	7.48	9.00	9.00
			27.6		3.23		52.10		16.40		7.49		9.00	
TKL07-W2	01:30	0.3	27.5	27.5	3.33	3.37	56.30	56.55	18.30	18.60	7.26	7.27	9.00	9.00
			27.5		3.41		56.80		18.90		7.28		9.00	

Date		11-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	01:28	0.1	28.1	28.1	3.26	3.25	52.30	52.05	12.10	12.20	7.68	7.67	122.00	122.00
			28.1		3.23		51.80		12.30		7.66		122.00	
TKL07-W2	01:15	0.1	28.3	28.3	3.51	3.53	53.30	53.60	8.50	8.51	7.21	7.23	3.00	3.00
			28.3		3.54		53.90		8.51		7.24		3.00	

DSD CONTRACT NO. DC/2007/08
Drainage Improvements Works in Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

Water Quality Monitoring Data for TKL-07

Baseline														
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)			n/a	n/a	Action	n/a	Action	n/a	Action	n/a	Action	n/a	Action	n/a
			n/a	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit	n/a
TKL07-W2			n/a	n/a	Action	3.20	Action	n/a	Action	42.60	Action	6.5-8.5	Action	38.00
			n/a	n/a	Limit	3.00	Limit	n/a	Limit	50.00	Limit	6.0-9.0	Limit	38.80
Date	13-Nov-09													
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	09:14	0.13	25.6	25.6	3.33	3.23	52.70	52.90	10.90	11.00	7.80	7.80	21.00	21.00
			25.6		3.13		53.10		11.10		7.80		21.00	
TKL07-W2	09:00	0.17	25.5	25.5	3.36	3.38	52.60	52.75	9.41	9.40	7.30	7.30	4.00	4.00
			25.5		3.39		52.90		9.39		7.30		4.00	

Date														
16-Nov-09														
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	01:10	0.1	19.7	19.7	3.11	3.14	49.80	50.10	18.30	18.45	7.90	7.90	24.00	24.00
			19.7		3.16		50.40		18.60		7.90		24.00	
TKL07-W2	12:55	0.2	19.8	19.8	3.34	3.34	53.30	53.05	13.30	13.35	7.70	7.65	5.00	5.00
			19.8		3.33		52.80		13.40		7.60		5.00	

Date														
18-Nov-09														
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	01:26	0.3	16.5	16.5	3.48	3.51	51.70	51.80	8.83	8.86	8.10	8.10	4.00	4.00
			16.5		3.53		51.90		8.88		8.10		4.00	
TKL07-W2	01:12	0.58	16.0	16.0	3.49	3.48	52.60	52.30	10.50	10.45	6.90	6.90	4.00	4.00
			16.0		3.47		52.00		10.40		6.90		4.00	

Date														
20-Nov-09														
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	10:05	0.3	16.0	16.0	3.46	3.48	52.70	52.75	10.50	10.55	7.90	7.90	2.00	2.00
			16.0		3.49		52.80		10.60		7.90		2.00	
TKL07-W2	09:56	0.58	15.8	15.8	3.58	3.56	53.60	53.45	9.87	9.78	7.70	7.75	<2	2.00
			15.8		3.53		53.30		9.68		7.80		<2	

Date														
23-Nov-09														
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	01:24	0.2	23.1	23.2	3.41	3.43	50.10	50.30	16.30	16.40	7.90	7.45	2.00	2.00
			23.2		3.44		50.50		16.50		7.00		2.00	
TKL07-W2	01:11	0.45	22.9	22.9	3.63	3.61	53.60	53.40	17.80	17.95	7.60	7.65	14.00	14.00
			22.8		3.59		53.20		18.10		7.70		14.00	

Date														
25-Nov-09														
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL07-W1 (control)	10:44	0.2	25.7	25.7	3.09	3.10	48.60	48.95	5.89	5.87	8.10	8.10	<2	2.00
			25.7		3.11		49.30		5.84		8.10		<2	
TKL07-W2	10:30	0.45	26.0	26.0	3.19	3.20	49.40	49.50	8.68	8.70	7.80	7.80	<2	2.00
			26.0		3.20		49.60		8.71		7.80		<2	

DSD CONTRACT NO. DC/2007/08
Drainage Improvements Works in Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

Water Quality Monitoring Data for TKL-02

Baseline														
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1 (control)			n/a	n/a	Action	n/a	Action	n/a	Action	n/a	Action	n/a	Action	n/a
			n/a	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit	n/a
TKL02-W2			n/a	n/a	Action	3.08	Action	n/a	Action	45.74	Action	6.5-8.5	Action	39.05
			n/a	n/a	Limit	3.06	Limit	n/a	Limit	54.19	Limit	6.0-9.0	Limit	43.01
Date		27-Oct-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	12:53	0.2	26.8	26.8	3.31	3.3	52.90	53.3	12.30	12.5	7.21	7.2	11.00	11.0
			26.8		3.34		53.60		12.60		7.19		11.00	
TKL02-W2	12:40	0.2	26.6	26.6	3.63	3.7	49.70	50.3	14.40	14.2	7.34	7.4	12.00	12.0
			26.6		3.68		50.90		14.00		7.38		12.00	

Date		29-Oct-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	12:53	0.2	28.0	28.0	3.23	3.3	49.80	49.6	8.64	8.7	7.23	7.2	21.00	21.0
			28.0		3.27		49.40		8.68		7.26		21.00	
TKL02-W2	12:40	0.15	27.7	27.7	3.83	3.8	51.30	51.1	12.60	12.8	7.38	7.4	8.00	8.0
			27.7		3.78		50.80		12.90		7.41		8.00	

Date		31-Oct-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	08:58	0.15	26.0	26.4	3.22	3.2	48.80	49.0	20.10	20.5	7.99	8.0	36.00	36.0
			26.7		3.26		49.10		20.80		8.01		36.00	
TKL02-W2	08:45	0.15	26.9	26.9	3.44	3.5	51.10	51.9	12.60	12.9	7.38	7.4	3.00	3.0
			26.9		3.52		52.70		13.10		7.34		3.00	

Date		2-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	01:45	0.15	26.2	26.2	3.41	3.4	53.40	53.3	10.30	10.5	8.03	8.0	14.00	14.0
			26.2		3.36		53.10		10.60		8.06		14.00	
TKL02-W2	01:30	0.15	25.9	25.9	3.50	3.5	56.10	56.5	11.30	11.4	7.69	7.7	10.00	10.0
			25.9		3.55		56.90		11.50		7.69		10.00	

Date		4-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	01:30	0.1	26.1	26.1	3.14	3.2	49.30	49.5	9.69	9.7	7.88	7.9	12.00	12.0
			26.1		3.19		49.60		9.73		7.87		12.00	
TKL02-W2	01:10	0.15	25.8	25.8	3.66	3.7	54.30	54.1	9.88	9.9	7.74	7.8	6.00	6.0
			25.8		3.74		53.90		9.86		7.79		6.00	

Date		6-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	01:00	0.1	29.5	29.5	3.34	3.3	51.10	51.4	11.20	11.4	7.89	7.9	38.00	38.0
			29.5		3.28		51.60		11.60		7.86		38.00	
TKL02-W2	12:50	1	28.5	28.5	3.64	3.6	52.40	52.7	10.70	10.8	7.59	7.6	14.00	14.0
			28.5		3.61		53.00		10.90		7.61		14.00	

Date		9-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	01:20	0.1	27.5	27.5	3.63	3.6	54.40	54.2	10.80	10.6	7.43	7.5	9.00	9.0
			27.5		3.58		53.90		10.40		7.48		9.00	
TKL02-W2	01:00	0.1	27.6	27.6	3.71	3.7	56.70	56.4	0.98	4.5	7.68	7.7	16.00	16.0
			27.6		3.70		56.10		8.03		7.69		16.00	

Date		11-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	01:28	0.1	28.1	28.1	3.26	3.2	52.30	52.1	12.10	12.2	7.68	7.7	76.00	76.0
			28.1		3.23		51.80		12.30		7.66		76.00	
TKL02-W2	01:15	0.1	28.3	28.3	3.51	3.5	53.30	53.6	8.50	8.5	7.21	7.2	37.00	37.0
			28.3		3.54		53.90		8.51		7.24		37.00	

DSD CONTRACT NO. DC/2007/08
Drainage Improvements Works in Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

Water Quality Monitoring Data for TKL-02

Baseline														
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1 (control)			n/a	n/a	Action	n/a	Action	n/a	Action	n/a	Action	n/a	Action	n/a
			n/a	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit	n/a
TKL02-W2			n/a	n/a	Action	3.08	Action	n/a	Action	45.74	Action	6.5-8.5	Action	39.05
			n/a	n/a	Limit	3.06	Limit	n/a	Limit	54.19	Limit	6.0-9.0	Limit	43.01
Date		13-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	09:14	0.13	25.6	25.6	3.11	3.1	52.70	52.9	10.90	11.0	7.80	7.8	11.00	11.0
			25.6		3.13		53.10		11.10		7.80		11.00	
TKL02-W2	09:00	0.17	25.5	25.5	3.36	3.4	52.60	52.8	9.41	9.4	7.30	7.3	5.00	5.0
			25.5		3.39		52.90		9.39		7.30		5.00	
Date		16-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	01:10	0.1	19.7	19.7	3.11	3.1	49.80	50.1	18.30	18.5	7.90	7.9	8.00	8.0
			19.7		3.16		50.40		18.60		7.90		8.00	
TKL02-W2	12:55	0.2	19.8	19.8	3.34	3.3	53.30	53.1	13.30	13.4	7.70	7.7	13.00	13.0
			19.8		3.33		52.80		13.40		7.60		13.00	
Date		18-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	12:58	0.14	15.8	15.8	3.28	3.3	48.80	49.3	10.90	11.1	7.30	7.4	5.00	5.0
			15.8		3.31		49.80		11.20		7.40		5.00	
TKL02-W2	12:45	0.11	16.0	16.0	3.36	3.4	50.30	50.6	14.80	15.0	7.10	7.1	22.00	22.0
			16.0		3.39		50.90		15.10		7.10		22.00	
Date		20-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	09:45	0.14	16.1	16.1	3.31	3.3	47.70	47.8	11.20	11.4	7.90	7.9	15.00	15.0
			16.1		3.33		47.80		11.60		7.90		15.00	
TKL02-W2	09:30	0.1	16.0	16.0	3.66	3.6	51.30	51.6	11.30	11.4	7.40	7.5	17.00	17.0
			16.0		3.61		51.90		11.40		7.50		17.00	
Date		23-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	12:58	0.1	23.1	23.2	3.41	3.4	50.10	50.3	16.30	16.4	7.90	8.0	8.00	8.0
			23.2		3.44		50.50		16.50		8.00		8.00	
TKL02-W2	12:45	0.1	22.9	22.9	3.63	3.6	53.60	53.4	17.80	18.0	7.60	7.7	10.00	10.0
			22.8		3.59		53.20		18.10		7.70		10.00	
Date		25-Nov-09												
Location	Time	Depth (m)	Temp(oC)		DO (mg/L)		DOS(%)		Turbidity(NTU)		pH		SS	
TKL02-W1	10:15	0.15	25.8	25.8	3.14	3.1	51.10	51.2	22.20	22.7	7.60	7.6	34.00	34.0
			25.8		3.13		51.30		23.10		7.50		34.00	
TKL02-W2	10:00	0.1	25.8	25.8	3.26	3.3	50.60	50.7	8.55	8.6	7.50	7.5	3.00	3.0
			25.8		3.29		50.80		8.58		7.50		3.00	

DSD CONTRACT NO. DC/2007/0E
Drainage Improvements Works in Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Han

Water Quality Monitoring Data for MUP01/02

W1 (Control)	n/a	n/a	Action	n/a	Action	n/a	Action	n/a	Action	n/a	Action	n/a	Action
	n/a	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit
W2 (Control)	n/a	n/a	Action	n/a	Action	n/a	Action	n/a	Action	n/a	Action	n/a	Action
	n/a	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit	n/a	Limit
W3 (Impact)	n/a	n/a	Action	3.92	Action	n/a	Action	8.62	Action	6.5-8.5	Action	4.00	
	n/a	n/a	Limit	3.91	Limit	n/a	Limit	9.32	Limit	6.0-9.0	Limit	7.25	
W4 (mobile)	n/a	n/a	Action	5.12	Action	n/a	Action	8.34	Action	6.5-8.5	Action	7.00	
	n/a	n/a	Limit	5.11	Limit	n/a	Limit	8.47	Limit	6.0-9.0	Limit	123.45	

Date	27-Oct-09													
Location	Time	Depth (m)	Temp(oC)	DO (mg/L)	DOS(%)	Turbidity(NTU)	pH	SS						
W1 (Control)	02:55	0.2	27.1	27.1	3.44	3.5	54.40	55.3	8.18	8.2	7.88	7.9	2.00	2.0
			27.1		3.48		56.10		8.24		7.84		2.00	
W2 (Control)	01:38	0.25	26.3	26.3	5.88	5.8	60.30	60.2	3.59	3.5	7.48	7.5	<2	2.0
			26.3		5.81		60.10		3.48		7.46		<2	
W3 (Impact)	02:39	0.4	27.3	27.3	4.18	4.2	49.90	51.3	6.26	6.2	7.69	7.7	<2	2.0
			27.3		4.23		52.60		6.19		7.67		<2	
W4 (Temp)	01:45	0.15	26.4	26.4	5.74	5.8	61.30	61.6	3.41	3.4	7.47	7.5	<2	2.0
			26.4		5.79		61.80		3.47		7.46		<2	

Date	29-Oct-09													
Location	Time	Depth (m)	Temp(oC)	DO (mg/L)	DOS(%)	Turbidity(NTU)	pH	SS						
W1 (Control)	02:46	0.2	28.4	28.4	3.84	3.8	48.80	48.6	13.30	13.1	6.99	7.0	19.00	19.0
			28.4		3.77		48.30		12.90		7.04		19.00	
W2 (Control)	01:30	0.15	27.6	27.6	5.38	5.4	59.60	59.2	3.63	3.7	7.63	7.6	<2	2.0
			27.6		5.37		58.80		3.72		7.58		<2	
W3 (Impact)	02:32	0.4	27.9	27.9	4.24	4.2	53.60	53.4	6.11	6.1	7.58	7.6	<2	2.0
			27.9		4.18		53.10		6.17		7.61		<2	
W4 (Temp)	01:37	0.15	28.1	28.1	5.41	5.4	58.60	58.8	3.82	3.9	7.62	7.6	<2	2.0
			28.1		5.39		58.90		3.88		7.60		<2	

Date	31-Oct-09													
Location	Time	Depth (m)	Temp(oC)	DO (mg/L)	DOS(%)	Turbidity(NTU)	pH	SS						
W1 (Control)	11:03	0.2	27.1	27.1	3.67	3.7	54.40	54.3	9.47	9.5	7.68	7.7	17.00	17.0
			27.1		3.69		54.10		9.53		7.65		17.00	
W2 (Control)	09:41	0.2	26.3	26.3	5.39	5.4	56.30	56.6	3.88	3.9	7.67	7.7	<2	2.0
			26.3		5.44		56.90		3.85		7.66		<2	
W3 (Impact)	10:46	0.5	26.8	26.8	4.33	4.3	51.10	50.9	6.54	6.6	7.17	7.2	<2	2.0
			26.8		4.26		50.60		6.58		7.19		<2	
W4 (Temp)	09:50	0.15	26.5	26.5	5.43	5.4	59.80	60.1	3.94	4.0	7.66	7.7	<2	2.0
			26.5		5.41		60.30		3.99		7.65		<2	

Date	2-Nov-09													
Location	Time	Depth (m)	Temp(oC)	DO (mg/L)	DOS(%)	Turbidity(NTU)	pH	SS						
W1 (Control)	03:40	0.2	26.6	26.6	3.80	3.8	49.70	48.8	11.10	11.0	7.28	7.3	4.00	4.0
			26.6		3.76		47.80		10.80		7.26		4.00	
W2 (Control)	02:26	0.2	25.8	25.8	5.33	5.4	60.10	60.3	3.68	3.7	7.58	7.6	<2	2.0
			25.8		5.38		60.40		3.66		7.54		<2	
W3 (Impact)	03:24	0.5	26.1	26.1	4.12	4.2	58.60	58.9	6.33	6.3	7.74	7.7	<2	2.0
			26.1		4.20		59.10		6.29		7.71		<2	
W4 (Temp)	02:32	0.1	25.9	25.9	5.36	5.4	60.80	60.4	3.73	3.7	7.51	7.5	<2	2.0
			25.9		5.34		60.00		3.71		7.53		<2	

Date	4-Nov-09													
Location	Time	Depth (m)	Temp(oC)	DO (mg/L)	DOS(%)	Turbidity(NTU)	pH	SS						
W1 (Control)	03:13	0.1	25.9	25.9	3.66	3.6	49.90	49.6	8.17	8.2	7.74	7.7	11.00	11.0
			25.9		3.54		49.30		8.19		7.75		11.00	
W2 (Control)	02:10	0.2	25.2	25.2	5.26	5.3	61.10	61.6	3.46	3.5	7.58	7.6	<2	2.0
			25.2		5.29		62.10		3.52		7.58		<2	
W3 (Impact)	02:59	0.45	25.4	25.4	4.26	4.3	54.10	55.1	7.03	7.1	7.88	7.9	2.00	2.0
			25.4		4.33		56.10		7.08		7.83		2.00	
W4 (Temp)	02:07	0.15	25.2	25.2	5.31	5.3	62.30	62.6	3.58	3.6	7.54	7.5	<2	2.0
			25.2		5.28		62.80		3.61		7.53		<2	

Date	6-Nov-09													
Location	Time	Depth (m)	Temp(oC)	DO (mg/L)	DOS(%)	Turbidity(NTU)	pH	SS						
W1 (Control)	02:22	0.3	28.5	28.5	3.86	3.8	49.80	49.4	11.40	11.3	7.49	7.5	8.00	48.0
			28.5		3.74		49.00		11.10		7.47		88.00	
W2 (Control)	01:30	0.3	28.5	28.5	5.42	5.4	63.10	63.5	3.36	3.4	7.13	7.2	<2	2.0
			28.5		5.44		63.80		3.43		7.18		<2	
W3 (Impact)	02:15	0.5	29.3	29.3	3.99	4.1	54.40	55.3	6.89	6.9	7.29	7.3	<2	2.0
			29.3		4.11		56.10		6.94		7.30		<2	
W4 (Temp)	01:37	0.5	27.8	27.8	5.39	5.4	61.80	62.1	3.44	3.5	7.08	7.1	6.00	6.0
			27.8		5.43		62.40		3.50		7.13		6.00	

Date	9-Nov-09													
Location	Time	Depth (m)	Temp(oC)	DO (mg/L)	DOS(%)	Turbidity(NTU)	pH	SS						
W1 (Control)	03:05	0.1	27.6	27.6	3.44	3.4	48.60	48.5	6.39	6.4	7.21	7.2	4.00	4.0
			27.6		3.41		48.30		6.42		7.19		4.00	
W2 (Control)	01:55	0.15	28.0	28.0	5.26	5.3	52.20	52.6	3.06	3.1	7.61	7.6	3.00	3.0
			28.0		5.33		52.90		3.11		7.58		3.00	
W3 (Impact)	02:52	0.4	27.5	27.5	4.00	4.0	49.80	49.9	8.17	8.1	7.73	7.7	3.00	3.0
			27.5		4.08		49.90		8.11		7.75		3.00	
W4 (Temp)	02:05	0.15	27.8	27.8	5.28	5.3	54.60	54.8	2.53	2.6	7.58	7.6	<2	2.0
			27.8		5.30		54.90		2.61		7.58		<2	

DSD CONTRACT NO. DC/2007/08
 Drainage Improvements Works in Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

24-Hr TSP Monitoring Data



DATE	SAMPLE NUMBER	ELAPSED TIME INITIAL	ELAPSED TIME FINAL	ELAPSED TIME (min)	MIN CHART READING	MAX CHART READING	AVG CHART READING	AVG TEMP (oC)	AVG PRESS (hPa)	STANDARD FLOW RATE (m ³ /min)	AIR VOLUME (std m ³)	BLANK SAMPLE NUMBER	BLANK INITIAL WEIGHT (g)	BLANK FINAL WEIGHT (g)	BLANK DIFF WEIGHT (g)	INITIAL FILTER WEIGHT (g)	FINAL FILTER WEIGHT (g)	WEIGHT DUST COLLECTED (g)	Dust 24-Hr TSP in Air (ug/m ³)	Action Level	Limit Level
24-Hr TSP Monitoring Data for TKL-07-A1																					
31-Oct-09	20857	1561.63	1585.14	1410.60	32	34	33	25.1	1014.0	1.222	1723.168	NA	2.8856	2.8862	0.001	2.8380	3.1045	0.2665	154	166	260
6-Nov-09	20893	1585.14	1608.59	1407.00	32	34	33	22.9	1015.8	1.226	1724.721	NA	2.885	2.8847	0.001	2.8306	3.1089	0.2783	161	166	260
12-Nov-09	20970	1608.59	1631.97	1402.80	32	34	33	23.3	1012.6	1.224	1716.658	NA	2.8847	2.8835	0.001	2.8051	2.8960	0.0909	52	166	260
18-Nov-09	21004	1631.97	1655.37	1404.00	20	22	21	9.8	1023.5	0.906	1271.659	NA	2.8822	2.8825	0.001	2.8686	2.9048	0.0362	28	166	260
24-Nov-09	21034	1655.37	1678.8	1405.80	32	34	33	19.0	1016.4	1.232	1732.277	NA	2.8828	2.882	0.001	2.8961	3.1550	0.2589	149	166	260
24-Hr TSP Monitoring Data for TKL-07-A2a																					
31-Oct-09	20860	1574.93	1598.36	1405.80	42	48	45	25.1	1014.0	1.5441695	2170.79353	NA	2.8862	2.8856	0.001	2.8182	2.9506	0.1324	61	155	260
6-Nov-09	20898	1598.36	1621.8	1406.40	30	32	31	22.9	1015.8	1.1685457	1643.44268	NA	2.885	2.8847	0.001	2.8460	3.1974	0.3514	213	155	260
12-Nov-09	20975	1621.8	1645.24	1406.40	53	55	54	23.3	1012.6	1.7915529	2519.64001	NA	2.8847	2.8835	0.001	2.8015	2.9061	0.1046	41	155	260
18-Nov-09	20998	1645.24	1668.67	1405.80	53	57	55	9.8	1023.5	1.8621852	2617.8599	NA	2.8822	2.8825	0.001	2.8252	2.9934	0.1682	64	155	260
24-Nov-09	20994	1668.67	1692.05	1402.80	53	56	54.5	19	1016.4	1.818797	2551.40847	NA	2.8828	2.882	0.001	2.8350	3.1780	0.3430	134	155	260
24-Hr TSP Monitoring Data for MUP01/02- A1																					
31-Oct-09	20864	1296.69	1320.1	1404.60	37	40	38.5	25.1	1014.0	1.3756	1932.18	NA	2.8856	2.8862	0.001	2.8667	3.0002	0.1335	69	194	260
6-Nov-09	20897	1320.1	1343.48	1402.80	37	39	38	22.9	1015.8	1.3656	1915.63	NA	2.885	2.8847	0.001	2.8058	2.9331	0.1273	66	194	260
12-Nov-09	20969	1343.48	1366.92	1406.40	36	38	37	23.3	1012.6	1.3320	1873.34	NA	2.8847	2.8835	0.001	2.8121	2.8632	0.0511	27	194	260
18-Nov-09	21003	1366.92	1390.45	1411.80	38	40	39	9.8	1023.5	1.4289	2017.35	NA	2.8822	2.8825	0.001	2.8741	2.956	0.0819	40	194	260
24-Nov-09	20963	1390.45	1413.87	1405.20	38	40	39	19	1016.4	1.4050	1974.27	NA	2.8828	2.882	0.001	2.8622	3.0273	0.1651	83	194	260
24-Hr TSP Monitoring Data for MUP01/02- A2																					
31-Oct-09	20867	1259.1	1283.11	1440.60	38	40	39	25.1	1014.0	1.7543	2527.24	NA	2.8856	2.8862	0.001	2.8050	2.9017	0.0967	38	155	260
6-Nov-09	20899	1283.11	1306.36	1395.00	27	29	28	22.9	1015.8	1.4203	1981.26	NA	2.885	2.8847	0.001	2.8086	2.8440	0.0354	17	155	260
12-Nov-09	no power																			155	260
18-Nov-09	no power																			155	260
24-Nov-09	no power																			155	260
24-Hr TSP Monitoring Data for TKL02- A1																					
31-Oct-09	20863	947.67	971.85	1450.80	20	22	21	25.1	1014.0	0.8502	1233.53	NA	2.8856	2.8862	0.001	2.8150	2.8997	0.0847	68	155	260
6-Nov-09	20902	971.85	996.02	1450.20	20	22	21	22.9	1015.8	0.8526	1236.40	NA	2.885	2.8847	0.001	2.8290	2.9407	0.1117	90	155	260
12-Nov-09	20971	996.02	1020.11	1445.40	32	34	33	23.3	1012.6	1.1424	1651.16	NA	2.8847	2.8835	0.001	2.8330	2.9144	0.0814	49	155	260
18-Nov-09	21009	1020.11	1044.21	1446.00	20	22	21	9.8	1023.5	0.8662	1252.57	NA	2.8822	2.8825	0.001	2.8808	2.9396	0.0588	46	155	260
24-Nov-09	20988	1044.21	1068.34	1447.80	20	22	21	19	1016.4	0.8561	1239.49	NA	2.8828	2.882	0.001	2.8450	2.9486	0.1036	83	155	260
24-Hr TSP Monitoring Data for TKL02- A2																					
31-Oct-09	20865	931.11	955.03	1435.20	32	34	33	25.1	1014.0	1.2134	1741.53	NA	2.8856	2.8862	0.001	2.8358	2.9450	0.1092	62	155	260
6-Nov-09	20901	955.03	978.94	1434.60	32	34	33	22.9	1015.8	1.2172	1746.23	NA	2.885	2.8847	0.001	2.8330	2.9366	0.1036	59	155	260
12-Nov-09	20974	978.94	1002.74	1428.00	32	34	33	23.3	1012.6	1.2154	1735.54	NA	2.8847	2.8835	0.001	2.8142	2.8692	0.0550	31	155	260
18-Nov-09	21006	1002.74	1026.62	1432.80	34	36	35	9.8	1023.5	1.2907	1849.33	NA	2.8822	2.8825	0.001	2.8672	2.9845	0.1173	63	155	260
24-Nov-09	20927	1026.62	1050.46	1430.40	32	34	33	19	1016.4	1.2230	1749.33	NA	2.8828	2.882	0.001	2.8342	3.0236	0.1894	108	155	260



Appendix I



Graphic Plot of Monitoring

- 1. Construction Noise**
- 2. Air Quality**
- 3. Water Quality**



Graphic Plot of Monitoring – Construction Noise















Graphic Plot of Monitoring – Air Quality

























Graphic Plot of Monitoring - Water Quality















Appendix K

Proforma of the Weekly ET Site Inspection Checklist

Project: DSD Contract No. DC/2007/08
Drainage Improvement Works at Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

Inspected by _____
 IEC/IEC's Representative: -
 SRE/ SRE's Representative: William Tang
 ETL/ ET's Representative: Carson Chan
 EO/ EO's Representative: C.P. Chan
 Contractor's Representative: S. J. Yu

Checklist No. DC200708-271009

Inspection

Date: 27 October 2009
 Time: 10:00

PART A:

GENERAL INFORMATION

Environmental Permit No.

Weather: Sunny Fine Cloudy Rainy Calm
 Temperature: 25 °C
 Humidity: High Moderate Low N/A
 Wind: Strong Breeze Light Calm

Channel

Area Inspected

TKL02
 TKL07
 MUP01/02

PART B:

SITE AUDIT

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance;	Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks
	Follow Up: Observations requiring follow-up actions N/A: Not Applicable						

Section 1: Water Quality

		Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks
1.01	Is an effluent discharge license obtained for the Project?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.02	Is the effluent discharged in accordance with the discharge licence?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03	Is the discharge of turbid water avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.05	Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07	Is drainage system well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	As excavation proceeds, are temporary access roads protected by crushed stone or gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	Are temporary exposed slopes properly covered?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.10	Are earthworks final surfaces well compacted or protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.11	Are manholes adequately covered or temporarily sealed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.12	Are there any procedures and equipment for rainstorm protection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13	Are wheel washing facilities well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14	Is runoff from wheel washing facilities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15	Are there toilets provided on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.16	Are toilets properly maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.17	Are the vehicle and plant servicing areas paved and located within roofed areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.18	Is the oil leakage or spillage avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.19	Are there any measures to prevent leaked oil from entering the drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.20	Are there any measures to collect spilt cement and concrete washings during concreting works?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
1.21	Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.22	Are the oil interceptors/grease traps maintained properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.23	Is used bentonite recycled where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.24	Designated settlement area for runoff/wheel wash waste is provide and located at the streambed with 1-2m deep, 12m long and around 50m3 capacities for sedimentation.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	No excavation is undertaken in the settlement area.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.26	Concreting wastes water should be neutralized below the pH Action Levels before discharge.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.27	Mobile toilets should provide on site and located away the stream course.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	License collector should be employed for handling the sewage of mobile toilet.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 2: Air Quality							
2.01	Are there wheel washing facilities with high pressure jets provided at every vehicle exit point?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.02	Are vehicles washed to remove any dusty materials from their bodies and wheels before leaving construction sites?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.03	Are the excavated materials sprayed with water during handling?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	Are stockpiles of dusty materials sprayed with water, covered or placed in sheltered areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.05	Is the exposed earth properly treated within six months after the last construction activities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	Are the access roads sprayed with water to maintain the entire road surface wet or paved?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Photo A
2.07	Is the surface where any drilling, cutting, polishing or breaking operation continuously sprayed with water?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	Is the load on vehicles covered entirely by clean impervious sheeting?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	Is the loading of materials to a level higher than the side and tail boards during transportation by vehicles avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.10	Is the road leading to the construction site within 30m of the vehicle entrance kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.11	Is dark smoke emission from plant/equipment avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.12	Are de-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.13	Are site vehicles travelling within the speed limit not more than 15km/hour?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.14	Are hoardings of not less than 2.4m high provided along the site boundary, which adjoins areas accessible to the public?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.15	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.16	Excavated materials from the stream must remove form site on the same day. The materials shall be stored in covered impermeable skips awaiting removal from site.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 3: Noise							
3.01	Are noisy equipment and activities positioned as far as practicable from the sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.02	Is silenced equipment adopted?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03	Is idle equipment turned off or throttled down?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.04	Are all plant and equipment well maintained and in good condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.05	Are noise barriers or enclosures provided at areas where construction activities cause noise impact on sensitive receivers?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.06	Are hand held breakers fitted with valid noise emission labels during operation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.07	Are air compressors fitted with valid noise emission labels during operation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
3.08	Are flaps and panels of mechanical equipment closed during operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.09	Are Construction Noise Permit(s) applied for percussive piling works?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.10	Are Construction Noise Permit(s) applied for general construction works during restricted hours?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.11	Are valid Construction Noise Permit(s) posted at site entrances?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.12	Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.13	Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.14	Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 4: Waste/Chemical Management							
4.01	Waste Management Plan had been submit to Engineer for approval.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.02	Are receptacles available for general refuse collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.03	Is general refuse sorting or recycling implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.04	Is general refuse disposed of properly and regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.05	Is the Contractor registered as a chemical waste producer?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.06	Are the chemical waste containers properly labelled?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.07	Are the chemical wastes stored in proper storage areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.08	Is the chemical waste storage area properly labelled?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.09	Is the chemical waste storage area used for storage of chemical waste only?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.10	Are incompatible chemical wastes stored in different areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.11	Are the chemical wastes disposed of by licensed collectors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.12	Are trip tickets for chemical wastes disposal available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.13	Are chemical/fuel storage areas bunded?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Photo B & C
4.14	Are designated areas identified for storage and sorting of construction wastes?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.15	Are construction wastes sorted (inert and non-inert) on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.16	Are construction wastes reused?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.17	Are construction wastes disposed of properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.18	Are site hoardings and signboards made of durable materials instead of timber?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.19	Is trip ticket system implemented for the disposal of construction wastes and records available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.20	Are appropriate procedures followed if contaminated material exists?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.21	Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.22	Site cleanliness and appropriate waste management training had provided for the site workers.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.23	Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note: Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable		Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
Section 5: Landscape & Visual							
5.01	Are retained and transplanted trees in health condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.02	Are retained and transplanted trees properly protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.03	Are surgery works carried out for the damaged trees?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.04	Is damage to trees outside site boundary due to construction activities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.05	Is the night-time lighting controlled to minimize glare to sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Section 6: Ecology							
6.01	Gabion banks and base had been provide for channel linings and banks for typical sections?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
6.02	Prevent site effluent/runoff discharge to the seasonal wetlands?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
6.03	Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands are prohibited?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Section 7: Others							
7.01	Are relevant Environmental Permits posted at all vehicle site entrances/exits?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

Remarks :

Remarks

Follow-Up of Last Site Inspection (20 October 2009):



Stagnant water was cleared at MUP01/02.



Soil stockpile was removed at TKL07.



Slope was stabilized at TKL07.



Crushed stones were paved along TKL02.

Findings of Site Inspection on 27 October 2009:



Photo A

Dry haul road was observed at TKL02. The Contractor is reminded to practice water spraying regularly.



Photo B

Exposed oil containers were observed at TKL07. The Contractor is reminded to keep the site clean and tidy.



Photo C

Exposed paint containers were found at MUP05. The Contractor is reminded to place all chemical containers in proper storage areas, and provide drip tray to prevent any leakage.

IEC's representative

SRE's representative

ET's representative

EO's representative

Contractor's representative

()

()

(Carson Chan)

()

()

Project: DSD Contract No. DC/2007/08
Drainage Improvement Works at Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

Inspected by _____
 IEC/IEC's Representative: -
 SRE/ SRE's Representative: William Tang
 ETL/ ET's Representative: Carson Chan
 EO/ EO's Representative: C.P. Chan
 Contractor's Representative: S. J. Yu

Checklist No. DC200708-031109

Inspection

Date: 3 November 2009
 Time: 10:00

PART A:

GENERAL INFORMATION

Environmental Permit No.

Weather: Sunny Fine Cloudy Rainy Calm
 Temperature: 25 °C
 Humidity: High Moderate Low
 Wind: Strong Breeze Light Calm

EP-277/2007

 N/A

Channel

Area Inspected

TKL02
 TKL07
 MUP01/02

PART B:

SITE AUDIT

Note: Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-up actions N/A: Not Applicable		Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
Section 1: Water Quality							
1.01	Is an effluent discharge license obtained for the Project?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.02	Is the effluent discharged in accordance with the discharge licence?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03	Is the discharge of turbid water avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Photo C
1.05	Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07	Is drainage system well maintained?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Photo D
1.08	As excavation proceeds, are temporary access roads protected by crushed stone or gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	Are temporary exposed slopes properly covered?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.10	Are earthworks final surfaces well compacted or protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.11	Are manholes adequately covered or temporarily sealed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.12	Are there any procedures and equipment for rainstorm protection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13	Are wheel washing facilities well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14	Is runoff from wheel washing facilities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15	Are there toilets provided on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.16	Are toilets properly maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.17	Are the vehicle and plant servicing areas paved and located within roofed areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.18	Is the oil leakage or spillage avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.19	Are there any measures to prevent leaked oil from entering the drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.20	Are there any measures to collect spilt cement and concrete washings during concreting works?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
1.21	Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.22	Are the oil interceptors/grease traps maintained properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.23	Is used bentonite recycled where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.24	Designated settlement area for runoff/wheel wash waste is provide and located at the streambed with 1-2m deep, 12m long and around 50m3 capacities for sedimentation.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	No excavation is undertaken in the settlement area.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.26	Concreting wastes water should be neutralized below the pH Action Levels before discharge.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.27	Mobile toilets should provide on site and located away the stream course.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	License collector should be employed for handling the sewage of mobile toilet.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 2: Air Quality							
2.01	Are there wheel washing facilities with high pressure jets provided at every vehicle exit point?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.02	Are vehicles washed to remove any dusty materials from their bodies and wheels before leaving construction sites?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.03	Are the excavated materials sprayed with water during handling?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	Are stockpiles of dusty materials sprayed with water, covered or placed in sheltered areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.05	Is the exposed earth properly treated within six months after the last construction activities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	Are the access roads sprayed with water to maintain the entire road surface wet or paved?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Photo A & B
2.07	Is the surface where any drilling, cutting, polishing or breaking operation continuously sprayed with water?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	Is the load on vehicles covered entirely by clean impervious sheeting?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	Is the loading of materials to a level higher than the side and tail boards during transportation by vehicles avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.10	Is the road leading to the construction site within 30m of the vehicle entrance kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.11	Is dark smoke emission from plant/equipment avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.12	Are de-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.13	Are site vehicles travelling within the speed limit not more than 15km/hour?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.14	Are hoardings of not less than 2.4m high provided along the site boundary, which adjoins areas accessible to the public?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.15	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.16	Excavated materials from the stream must remove form site on the same day. The materials shall be stored in covered impermeable skips awaiting removal from site.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 3: Noise							
3.01	Are noisy equipment and activities positioned as far as practicable from the sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.02	Is silenced equipment adopted?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03	Is idle equipment turned off or throttled down?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.04	Are all plant and equipment well maintained and in good condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.05	Are noise barriers or enclosures provided at areas where construction activities cause noise impact on sensitive receivers?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.06	Are hand held breakers fitted with valid noise emission labels during operation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.07	Are air compressors fitted with valid noise emission labels during operation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
3.08	Are flaps and panels of mechanical equipment closed during operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.09	Are Construction Noise Permit(s) applied for percussive piling works?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.10	Are Construction Noise Permit(s) applied for general construction works during restricted hours?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.11	Are valid Construction Noise Permit(s) posted at site entrances?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.12	Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.13	Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.14	Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 4: Waste/Chemical Management							
4.01	Waste Management Plan had been submit to Engineer for approval.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.02	Are receptacles available for general refuse collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.03	Is general refuse sorting or recycling implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.04	Is general refuse disposed of properly and regularly?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.05	Is the Contractor registered as a chemical waste producer?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.06	Are the chemical waste containers properly labelled?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.07	Are the chemical wastes stored in proper storage areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.08	Is the chemical waste storage area properly labelled?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.09	Is the chemical waste storage area used for storage of chemical waste only?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.10	Are incompatible chemical wastes stored in different areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.11	Are the chemical wastes disposed of by licensed collectors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.12	Are trip tickets for chemical wastes disposal available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.13	Are chemical/fuel storage areas bunded?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.14	Are designated areas identified for storage and sorting of construction wastes?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.15	Are construction wastes sorted (inert and non-inert) on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.16	Are construction wastes reused?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.17	Are construction wastes disposed of properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.18	Are site hoardings and signboards made of durable materials instead of timber?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.19	Is trip ticket system implemented for the disposal of construction wastes and records available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.20	Are appropriate procedures followed if contaminated material exists?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.21	Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.22	Site cleanliness and appropriate waste management training had provided for the site workers.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.23	Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note: Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable		Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
Section 5: Landscape & Visual							
5.01	Are retained and transplanted trees in health condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.02	Are retained and transplanted trees properly protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.03	Are surgery works carried out for the damaged trees?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.04	Is damage to trees outside site boundary due to construction activities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.05	Is the night-time lighting controlled to minimize glare to sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Section 6: Ecology							
6.01	Gabion banks and base had been provide for channel linings and banks for typical sections?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
6.02	Prevent site effluent/runoff discharge to the seasonal wetlands?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
6.03	Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands are prohibited?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Section 7: Others							
7.01	Are relevant Environmental Permits posted at all vehicle site entrances/exits?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

Remarks :

Remarks

Follow-Up of Last Site Inspection (27 October 2009):



Water spraying was practiced regularly at TKL02.



Oil containers were removed at TKL07.



Paint containers were cleared at MUP05.

Findings of Site Inspection on 3 November 2009:



Photo A

Dry haul road was observed at TKL02 and MUP05. The Contractor is reminded to practice water spraying regularly.



Photo B



Photo C

As a reminder, the Contractor is advised to further implement desilting facilities to diverted channel at TKL02 to reduce the SS level



Photo D

C&D waste was found at TKL07. The Contractor is reminded to clear the channel.

IEC's representative

SRE's representative

ET's representative

EO's representative

Contractor's representative

()

()

(Carson Chan)

()

()

Project: DSD Contract No. DC/2007/08
Drainage Improvement Works at Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

Inspected by _____
 IEC/IEC's Representative: -
 SRE/ SRE's Representative: William Tang
 ETL/ ET's Representative: Carson Chan
 EO/ EO's Representative: C.P. Chan
 Contractor's Representative: S. J. Yu

Checklist No. DC200708-101109

Inspection

Date: 10 November 2009
 Time: 10:00

PART A:

GENERAL INFORMATION

Environmental Permit No.

Weather: Sunny Fine Cloudy Rainy Calm
 Temperature: 25 °C
 Humidity: High Moderate Low
 Wind: Strong Breeze Light Calm

EP-277/2007

 N/A

Channel

Area Inspected

TKL02
 TKL07
 MUP01/02

PART B:

SITE AUDIT

Note: Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-up actions N/A: Not Applicable		Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
Section 1: Water Quality							
1.01	Is an effluent discharge license obtained for the Project?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.02	Is the effluent discharged in accordance with the discharge licence?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03	Is the discharge of turbid water avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.05	Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07	Is drainage system well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	As excavation proceeds, are temporary access roads protected by crushed stone or gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	Are temporary exposed slopes properly covered?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.10	Are earthworks final surfaces well compacted or protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.11	Are manholes adequately covered or temporarily sealed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.12	Are there any procedures and equipment for rainstorm protection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13	Are wheel washing facilities well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14	Is runoff from wheel washing facilities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15	Are there toilets provided on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.16	Are toilets properly maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.17	Are the vehicle and plant servicing areas paved and located within roofed areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.18	Is the oil leakage or spillage avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.19	Are there any measures to prevent leaked oil from entering the drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.20	Are there any measures to collect spilt cement and concrete washings during concreting works?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
1.21	Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.22	Are the oil interceptors/grease traps maintained properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.23	Is used bentonite recycled where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.24	Designated settlement area for runoff/wheel wash waste is provide and located at the streambed with 1-2m deep, 12m long and around 50m3 capacities for sedimentation.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	No excavation is undertaken in the settlement area.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.26	Concreting wastes water should be neutralized below the pH Action Levels before discharge.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.27	Mobile toilets should provide on site and located away the stream course.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	License collector should be employed for handling the sewage of mobile toilet.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 2: Air Quality							
2.01	Are there wheel washing facilities with high pressure jets provided at every vehicle exit point?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.02	Are vehicles washed to remove any dusty materials from their bodies and wheels before leaving construction sites?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.03	Are the excavated materials sprayed with water during handling?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	Are stockpiles of dusty materials sprayed with water, covered or placed in sheltered areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.05	Is the exposed earth properly treated within six months after the last construction activities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	Are the access roads sprayed with water to maintain the entire road surface wet or paved?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Photo A & B
2.07	Is the surface where any drilling, cutting, polishing or breaking operation continuously sprayed with water?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	Is the load on vehicles covered entirely by clean impervious sheeting?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	Is the loading of materials to a level higher than the side and tail boards during transportation by vehicles avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.10	Is the road leading to the construction site within 30m of the vehicle entrance kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.11	Is dark smoke emission from plant/equipment avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.12	Are de-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.13	Are site vehicles travelling within the speed limit not more than 15km/hour?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.14	Are hoardings of not less than 2.4m high provided along the site boundary, which adjoins areas accessible to the public?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.15	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.16	Excavated materials from the stream must remove form site on the same day. The materials shall be stored in covered impermeable skips awaiting removal from site.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 3: Noise							
3.01	Are noisy equipment and activities positioned as far as practicable from the sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.02	Is silenced equipment adopted?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03	Is idle equipment turned off or throttled down?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.04	Are all plant and equipment well maintained and in good condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.05	Are noise barriers or enclosures provided at areas where construction activities cause noise impact on sensitive receivers?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.06	Are hand held breakers fitted with valid noise emission labels during operation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.07	Are air compressors fitted with valid noise emission labels during operation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
3.08	Are flaps and panels of mechanical equipment closed during operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.09	Are Construction Noise Permit(s) applied for percussive piling works?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.10	Are Construction Noise Permit(s) applied for general construction works during restricted hours?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.11	Are valid Construction Noise Permit(s) posted at site entrances?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.12	Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.13	Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.14	Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 4: Waste/Chemical Management							
4.01	Waste Management Plan had been submit to Engineer for approval.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.02	Are receptacles available for general refuse collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.03	Is general refuse sorting or recycling implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.04	Is general refuse disposed of properly and regularly?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.05	Is the Contractor registered as a chemical waste producer?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.06	Are the chemical waste containers properly labelled?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.07	Are the chemical wastes stored in proper storage areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.08	Is the chemical waste storage area properly labelled?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.09	Is the chemical waste storage area used for storage of chemical waste only?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.10	Are incompatible chemical wastes stored in different areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.11	Are the chemical wastes disposed of by licensed collectors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.12	Are trip tickets for chemical wastes disposal available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.13	Are chemical/fuel storage areas banded?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Photo C
4.14	Are designated areas identified for storage and sorting of construction wastes?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.15	Are construction wastes sorted (inert and non-inert) on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.16	Are construction wastes reused?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.17	Are construction wastes disposed of properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.18	Are site hoardings and signboards made of durable materials instead of timber?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.19	Is trip ticket system implemented for the disposal of construction wastes and records available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.20	Are appropriate procedures followed if contaminated material exists?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.21	Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.22	Site cleanliness and appropriate waste management training had provided for the site workers.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.23	Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note: Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks
Section 5: Landscape & Visual						
5.01 Are retained and transplanted trees in health condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.02 Are retained and transplanted trees properly protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.03 Are surgery works carried out for the damaged trees?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.04 Is damage to trees outside site boundary due to construction activities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.05 Is the night-time lighting controlled to minimize glare to sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Section 6: Ecology						
6.01 Gabion banks and base had been provide for channel linings and banks for typical sections?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
6.02 Prevent site effluent/runoff discharge to the seasonal wetlands?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
6.03 Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands are prohibited?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Section 7: Others						
7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

Remarks :

Remarks

Follow-Up of Last Site Inspection (3 November 2009):

Water spraying was practiced regularly at TKL02 and MUP05.

Crushed stones were paved at TKL02.

C&D waste was cleared at TKL07.

Findings of Site Inspection on 10 November 2009:



Photo A



Photo B

As a reminder, the Contractor should water the haul road regularly at MUP01/02 and TKL02.



Photo C

Exposed oil container was observed at TKL07. The Contractor is reminded to provide impervious cover and drip tray, or remove from site.

IEC's representative

SRE's representative

ET's representative

EO's representative

Contractor's representative

(_____)

(_____)

(Carson Chan)

(_____)

(_____)

Project: DSD Contract No. DC/2007/08
Drainage Improvement Works at Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

Inspected by _____
 IEC/IEC's Representative: -
 SRE/ SRE's Representative: William Tang
 ETL/ ET's Representative: Billy Ng
 EO/ EO's Representative: C.P. Chan
 Contractor's Representative: S. J. Yu

Checklist No. DC200708-171109

Inspection

Date: 17 November 2009
 Time: 10:00

PART A:

GENERAL INFORMATION

Environmental Permit No.

Weather: Sunny Fine Cloudy Rainy Calm
 Temperature: °C
 Humidity: High Moderate Low
 Wind: Strong Breeze Light Calm

EP-277/2007

 N/A

Channel

Area Inspected

TKL02
 TKL07
 MUP01/02

PART B:

SITE AUDIT

Note: Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-up actions N/A: Not Applicable		Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
Section 1: Water Quality							
1.01	Is an effluent discharge license obtained for the Project?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.02	Is the effluent discharged in accordance with the discharge licence?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03	Is the discharge of turbid water avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.05	Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07	Is drainage system well maintained?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	As excavation proceeds, are temporary access roads protected by crushed stone or gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	Are temporary exposed slopes properly covered?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.10	Are earthworks final surfaces well compacted or protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.11	Are manholes adequately covered or temporarily sealed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.12	Are there any procedures and equipment for rainstorm protection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13	Are wheel washing facilities well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14	Is runoff from wheel washing facilities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15	Are there toilets provided on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.16	Are toilets properly maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.17	Are the vehicle and plant servicing areas paved and located within roofed areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.18	Is the oil leakage or spillage avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.19	Are there any measures to prevent leaked oil from entering the drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.20	Are there any measures to collect spilt cement and concrete washings during concreting works?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
1.21	Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.22	Are the oil interceptors/grease traps maintained properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.23	Is used bentonite recycled where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.24	Designated settlement area for runoff/wheel wash waste is provide and located at the streambed with 1-2m deep, 12m long and around 50m3 capacities for sedimentation.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	No excavation is undertaken in the settlement area.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.26	Concreting wastes water should be neutralized below the pH Action Levels before discharge.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.27	Mobile toilets should provide on site and located away the stream course.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	License collector should be employed for handling the sewage of mobile toilet.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 2: Air Quality							
2.01	Are there wheel washing facilities with high pressure jets provided at every vehicle exit point?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.02	Are vehicles washed to remove any dusty materials from their bodies and wheels before leaving construction sites?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.03	Are the excavated materials sprayed with water during handling?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	Are stockpiles of dusty materials sprayed with water, covered or placed in sheltered areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.05	Is the exposed earth properly treated within six months after the last construction activities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	Are the access roads sprayed with water to maintain the entire road surface wet or paved?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.07	Is the surface where any drilling, cutting, polishing or breaking operation continuously sprayed with water?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	Is the load on vehicles covered entirely by clean impervious sheeting?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	Is the loading of materials to a level higher than the side and tail boards during transportation by vehicles avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.10	Is the road leading to the construction site within 30m of the vehicle entrance kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.11	Is dark smoke emission from plant/equipment avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.12	Are de-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.13	Are site vehicles travelling within the speed limit not more than 15km/hour?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.14	Are hoardings of not less than 2.4m high provided along the site boundary, which adjoins areas accessible to the public?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.15	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.16	Excavated materials from the stream must remove form site on the same day. The materials shall be stored in covered impermeable skips awaiting removal from site.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 3: Noise							
3.01	Are noisy equipment and activities positioned as far as practicable from the sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.02	Is silenced equipment adopted?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03	Is idle equipment turned off or throttled down?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.04	Are all plant and equipment well maintained and in good condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.05	Are noise barriers or enclosures provided at areas where construction activities cause noise impact on sensitive receivers?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.06	Are hand held breakers fitted with valid noise emission labels during operation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.07	Are air compressors fitted with valid noise emission labels during operation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
3.08	Are flaps and panels of mechanical equipment closed during operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.09	Are Construction Noise Permit(s) applied for percussive piling works?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.10	Are Construction Noise Permit(s) applied for general construction works during restricted hours?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.11	Are valid Construction Noise Permit(s) posted at site entrances?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.12	Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.13	Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.14	Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 4: Waste/Chemical Management							
4.01	Waste Management Plan had been submit to Engineer for approval.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.02	Are receptacles available for general refuse collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.03	Is general refuse sorting or recycling implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.04	Is general refuse disposed of properly and regularly?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Photo C
4.05	Is the Contractor registered as a chemical waste producer?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.06	Are the chemical waste containers properly labelled?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.07	Are the chemical wastes stored in proper storage areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.08	Is the chemical waste storage area properly labelled?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.09	Is the chemical waste storage area used for storage of chemical waste only?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.10	Are incompatible chemical wastes stored in different areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.11	Are the chemical wastes disposed of by licensed collectors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.12	Are trip tickets for chemical wastes disposal available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.13	Are chemical/fuel storage areas bunded?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Photo B
4.14	Are designated areas identified for storage and sorting of construction wastes?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.15	Are construction wastes sorted (inert and non-inert) on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.16	Are construction wastes reused?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.17	Are construction wastes disposed of properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.18	Are site hoardings and signboards made of durable materials instead of timber?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.19	Is trip ticket system implemented for the disposal of construction wastes and records available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.20	Are appropriate procedures followed if contaminated material exists?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.21	Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.22	Site cleanliness and appropriate waste management training had provided for the site workers.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.23	Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note: Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable		Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
Section 5: Landscape & Visual							
5.01	Are retained and transplanted trees in health condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.02	Are retained and transplanted trees properly protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.03	Are surgery works carried out for the damaged trees?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.04	Is damage to trees outside site boundary due to construction activities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.05	Is the night-time lighting controlled to minimize glare to sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Section 6: Ecology							
6.01	Gabion banks and base had been provide for channel linings and banks for typical sections?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
6.02	Prevent site effluent/runoff discharge to the seasonal wetlands?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
6.03	Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands are prohibited?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Section 7: Others							
7.01	Are relevant Environmental Permits posted at all vehicle site entrances/exits?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

Remarks :

Stagnant water was observed after rainfall, it should be eliminated of larvicidal oil should be applied for mosquito control

Photo A

Remarks

Follow-Up of Last Site Inspection (10 November 2009):



Water spraying was practiced regularly at TKL02 and MUP01/02..

Findings of Site Inspection on 17 November 2009:



Photo A

Stagnant water was observed at TKL02
The contractor is reminded to eliminate it or apply larvicide regularly mosquito control..



Photo B

Exposed chemical containers were observed at TKL07. The Contractor is reminded to provide impervious cover over any chemical containers.



Photo C

Debris was observed at MUP01/02. The Contractor is reminded to have a clear pathway and to keep the site clean and tidy.

IEC's representative

SRE's representative

ET's representative

EO's representative

Contractor's representative

()

()

(Billy Ng)

()

()

Project: DSD Contract No. DC/2007/08
Drainage Improvement Works at Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

Inspected by _____
 IEC/IEC's Representative: -
 SRE/ SRE's Representative: William Tang
 ETL/ ET's Representative: Billy Ng
 EO/ EO's Representative: C.P. Chan
 Contractor's Representative: S. J. Yu

Checklist No. DC200708-241109

Inspection

Date: 24 November 2009
 Time: 10:00

PART A:

GENERAL INFORMATION

Environmental Permit No.

Weather: Sunny Fine Cloudy Rainy Calm
 Temperature: 20 °C
 Humidity: High Moderate Low
 Wind: Strong Breeze Light Calm

EP-277/2007

 N/A

Channel

Area Inspected

TKL02
 TKL07
 MUP01/02

PART B:

SITE AUDIT

Note: Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-up actions N/A: Not Applicable		Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
Section 1: Water Quality							
1.01	Is an effluent discharge license obtained for the Project?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.02	Is the effluent discharged in accordance with the discharge licence?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03	Is the discharge of turbid water avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.05	Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07	Is drainage system well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	As excavation proceeds, are temporary access roads protected by crushed stone or gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	Are temporary exposed slopes properly covered?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.10	Are earthworks final surfaces well compacted or protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.11	Are manholes adequately covered or temporarily sealed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.12	Are there any procedures and equipment for rainstorm protection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13	Are wheel washing facilities well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14	Is runoff from wheel washing facilities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15	Are there toilets provided on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.16	Are toilets properly maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.17	Are the vehicle and plant servicing areas paved and located within roofed areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.18	Is the oil leakage or spillage avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.19	Are there any measures to prevent leaked oil from entering the drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.20	Are there any measures to collect spilt cement and concrete washings during concreting works?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
1.21	Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.22	Are the oil interceptors/grease traps maintained properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.23	Is used bentonite recycled where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.24	Designated settlement area for runoff/wheel wash waste is provide and located at the streambed with 1-2m deep, 12m long and around 50m3 capacities for sedimentation.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	No excavation is undertaken in the settlement area.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.26	Concreting wastes water should be neutralized below the pH Action Levels before discharge.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.27	Mobile toilets should provide on site and located away the stream course.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	License collector should be employed for handling the sewage of mobile toilet.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 2: Air Quality							
2.01	Are there wheel washing facilities with high pressure jets provided at every vehicle exit point?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.02	Are vehicles washed to remove any dusty materials from their bodies and wheels before leaving construction sites?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.03	Are the excavated materials sprayed with water during handling?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	Are stockpiles of dusty materials sprayed with water, covered or placed in sheltered areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.05	Is the exposed earth properly treated within six months after the last construction activities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	Are the access roads sprayed with water to maintain the entire road surface wet or paved?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Photo A
2.07	Is the surface where any drilling, cutting, polishing or breaking operation continuously sprayed with water?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	Is the load on vehicles covered entirely by clean impervious sheeting?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	Is the loading of materials to a level higher than the side and tail boards during transportation by vehicles avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.10	Is the road leading to the construction site within 30m of the vehicle entrance kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.11	Is dark smoke emission from plant/equipment avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.12	Are de-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.13	Are site vehicles travelling within the speed limit not more than 15km/hour?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.14	Are hoardings of not less than 2.4m high provided along the site boundary, which adjoins areas accessible to the public?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.15	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.16	Excavated materials from the stream must remove form site on the same day. The materials shall be stored in covered impermeable skips awaiting removal from site.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 3: Noise							
3.01	Are noisy equipment and activities positioned as far as practicable from the sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.02	Is silenced equipment adopted?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03	Is idle equipment turned off or throttled down?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.04	Are all plant and equipment well maintained and in good condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.05	Are noise barriers or enclosures provided at areas where construction activities cause noise impact on sensitive receivers?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.06	Are hand held breakers fitted with valid noise emission labels during operation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.07	Are air compressors fitted with valid noise emission labels during operation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
3.08	Are flaps and panels of mechanical equipment closed during operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.09	Are Construction Noise Permit(s) applied for percussive piling works?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.10	Are Construction Noise Permit(s) applied for general construction works during restricted hours?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.11	Are valid Construction Noise Permit(s) posted at site entrances?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.12	Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.13	Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.14	Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 4: Waste/Chemical Management							
4.01	Waste Management Plan had been submit to Engineer for approval.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.02	Are receptacles available for general refuse collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.03	Is general refuse sorting or recycling implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.04	Is general refuse disposed of properly and regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.05	Is the Contractor registered as a chemical waste producer?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.06	Are the chemical waste containers properly labelled?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.07	Are the chemical wastes stored in proper storage areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.08	Is the chemical waste storage area properly labelled?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.09	Is the chemical waste storage area used for storage of chemical waste only?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.10	Are incompatible chemical wastes stored in different areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.11	Are the chemical wastes disposed of by licensed collectors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.12	Are trip tickets for chemical wastes disposal available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.13	Are chemical/fuel storage areas banded?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.14	Are designated areas identified for storage and sorting of construction wastes?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.15	Are construction wastes sorted (inert and non-inert) on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.16	Are construction wastes reused?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.17	Are construction wastes disposed of properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.18	Are site hoardings and signboards made of durable materials instead of timber?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.19	Is trip ticket system implemented for the disposal of construction wastes and records available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.20	Are appropriate procedures followed if contaminated material exists?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.21	Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.22	Site cleanliness and appropriate waste management training had provided for the site workers.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.23	Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note: Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable		Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
Section 5: Landscape & Visual							
5.01	Are retained and transplanted trees in health condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.02	Are retained and transplanted trees properly protected?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Photo B
5.03	Are surgery works carried out for the damaged trees?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.04	Is damage to trees outside site boundary due to construction activities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.05	Is the night-time lighting controlled to minimize glare to sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 6: Ecology							
6.01	Gabion banks and base had been provide for channel linings and banks for typical sections?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.02	Prevent site effluent/runoff discharge to the seasonal wetlands?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.03	Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands are prohibited?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Section 7: Others							
7.01	Are relevant Environmental Permits posted at all vehicle site entrances/exits?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Remarks :

Stagnant water should be removed or applied larvidical oil to prevent mosquitoes breeding

Photo C & D

Remarks

Follow-Up of Last Site Inspection (17 November 2009):



Stagnant water Stagnant water at TKL02 was cleared.



Exposed chemical containers were removed at TKL07.



Debris was cleaned up at MUP01/02

Findings of Site Inspection on 24 November 2009:



Photo A

Dry haul road was observed. Regular water spraying of the site haul road should be performed to minimize the dust nuisance



Photo B

Preserved tree without proper protection was observed at MUP02, the contractor was reminded to provide proper protection.



Photo C

Stagnant water should be removed or applied larvicidal oil to prevent mosquitoes breeding



Photo D

IEC's representative

SRE's representative

ET's representative

EO's representative

Contractor's representative

()

()

(Billy Ng)

()

()

Appendix L

Proforma of Ecology Site Audit Checklist

Environmental Team – Ecological Site Inspection and Audit Checklist

Project: DSD Contract No. DC/2007/08
Drainage Improvement Works at
Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

Inspected by _____
 IEC/IEC's Representative: _____
 RE/RE's Representative: _____
 ETL/ ET's Representative: YW Wong
 EO/EO's Representative: C.P. Chan
 Contractor's Representative: _____

Inspection
 Date: 20/01/09
 Time: 1130

Environmental Permit No.

EP-277/2007

PART A: GENERAL INFORMATION

Weather: Sunny Fine Cloudy Rainy Calm N/A

Temperature: _____ °C

Humidity: High Moderate Low

Wind: Strong Breeze Light Calm

Channel

Area Inspected

MUP05 6 MUP 05/02

All stream

PART B: SITE AUDIT



Note:	EM&A REF:	Not Obs. Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
Section 6: Ecology								
1.01	6.5.8	earthworks to widen the stream have been undertaken from the landward side and existing stream untouched except during the final stage	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP01/05</u>
1.04	6.5.9	widened stream bottom floored with natural materials to approximate as closely as possible to the rocky components of a natural stream bottom	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>on-going</u>
1.02	6.5.10	Any essential works outside the dry season have been temporarily isolated from the stream	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.03	6.5.11	Excavation works have been restricted to 300m length at any one time	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	6.5.13	native riparian trees which would be impacted during construction works have been transplanted to suitable sites within the project area where possible	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP 01/05</u>
1.05	6.5.22	Construction activities have been restricted to works area that should be clearly demarcated	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	6.5.22	Temporary diversions have been provided to ensure continuous water flow to the downstream section.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP01</u>
1.07	6.5.22	The proposed works site inside or in the proximity of natural streams have been temporarily isolated	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	6.5.22	no disturbance to the stream bed and bank have been found from construction works, equipment or workers for the stream section where the existing natural stream bed and bank will be left untouched	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	6.5.22	Temporary access track on streambed have been kept to the minimum width and length	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<u>no work on streambed</u>
1.09	6.5.22	Temporary stream crossings are supported on stilts above the stream bed.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP05</u>
1.10	6.5.22	Adequate temporary drainage measures including sediment and oil/grease traps have been provided to prevent contaminated site run-off entering the water bodies	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.11	6.5.22	Stockpiling of construction materials, spoils and waste have been properly covered and located away from water bodies	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Note:	EM&A REF:	Not Obs.: Not Observed, Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
1.12	6.5.22	Supervisory staff of the contractor have been assigned to station on site to closely supervise and monitor the construction works	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13	6.5.22	workers have been regularly briefed to avoid disturbing the flora and fauna near the works area	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14	6.5.22	Construction effluent, site run-off and sewage have been properly collected, treated and disposed	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15	6.5.22	details of the mitigation measures to be implemented during construction stage have been submitted to the Engineer for approval	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Remarks

MSP 01/02 - no work on MSP 02 and mitigation measures for MSP 01 were all in place

MSP 05 - The contractor has been reminded to carry out maintenance on the sediment trap to ensure its functioning, and all wastes generated from site clearance should be removed promptly or stored away from water bodies

IEC's representative	RE's representative	ET's representative	EO's representative	Contractor's representative
()	()	()	()	()

Environmental Team – Ecological Site Inspection and Audit Checklist

Project: DSD Contract No. DC/2007/08
Drainage Improvement Works at
Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

Inspection
 Date: 09/11/09
 Time: _____

Inspected by _____
 Checklist No. 011109

IEC/IEC's Representative: _____
 RE/RE's Representative: _____
 ETL/ ET's Representative: YW Wong
 EO/EO's Representative: CP Chan
 Contractor's Representative: _____

PART A: GENERAL INFORMATION Environmental Permit No. EP-277/2007

Weather: Sunny Fine Cloudy Rainy Calm

Temperature: 22 °C

Humidity: High Moderate Low N/A

Wind: Strong Breeze Light Calm

Channel: MUP05 / MUP01 / MUP02 Area Inspected: Whole stream

PART B: SITE AUDIT

Note:	EM&A REF:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
Section 6: Ecology								
1.01	6.5.8	earthworks to widen the stream have been undertaken from the landward side and existing stream untouched except during the final stage	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP01/09</u>
1.04	6.5.9	widened stream bottom floored with natural materials to approximate as closely as possible to the rocky components of a natural stream bottom	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>on-going</u>
1.02	6.5.10	Any essential works outside the dry season have been temporarily isolated from the stream	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.03	6.5.11	Excavation works have been restricted to 300m length at any one time	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP01/09</u>
1.04	6.5.13	native riparian trees which would be impacted during construction works have been transplanted to suitable sites within the project area where possible	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP01/09</u>
1.05	6.5.22	Construction activities have been restricted to works area that should be clearly demarcated	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	6.5.22	Temporary diversions have been provided to ensure continuous water flow to the downstream section.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP01 only</u>
1.07	6.5.22	The proposed works site inside or in the proximity of natural streams have been temporarily isolated	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>See notes</u>
1.08	6.5.22	no disturbance to the stream bed and bank have been found from construction works, equipment or workers for the stream section where the existing natural stream bed and bank will be left untouched	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	6.5.22	Temporary access track on streambed have been kept to the minimum width and length	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<u>no work on stream bed</u>
1.09	6.5.22	Temporary stream crossings are supported on stilts above the stream bed.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP05 only</u>
1.10	6.5.22	Adequate temporary drainage measures including sediment and oil/grease traps have been provided to prevent contaminated site run-off entering the water bodies	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>See note</u>
1.11	6.5.22	Stockpiling of construction materials, spoils and waste have been properly covered and located away from water bodies	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<u>See note</u>



Environmental Team – Ecological Site Inspection and Audit Checklist

Note:	EM&A REF:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance, Follow Up: Observations requiring follow-up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
1.12	6.5.22	Supervisory staff of the contractor have been assigned to station on site to closely supervise and monitor the construction works	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13	6.5.22	workers have been regularly briefed to avoid disturbing the flora and fauna near the works area	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14	6.5.22	Construction effluent, site run-off and sewage have been properly collected, treated and disposed	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15	6.5.22	details of the mitigation measures to be implemented during construction stage have been submitted to the Engineer for approval	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Remarks

MUR05 - The contractor has been reminded to review the capacity and maintenance schedule of the sediment trap to ensure the proper functioning of above equipment as sediment-loaded water was observed in the outfall of the trap. The contractor should also review the location of stockpiling area to make sure it is located away from water bodies as far as possible and properly covered, and waste should be removed promptly or store away from water-bodies.

MUR01 - All mitigation in place
MUR12 - no activities observed

IEC's representative	RE's representative	ET's representative	EO's representative	Contractor's representative
()	()	()	()	()

Environmental Team – Ecological Site Inspection and Audit Checklist

Project: DSD Contract No. DC/2007/08
Drainage Improvement Works at
Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

Inspected by _____
 IEC/IEC's Representative: _____
 RE/RE's Representative: _____
 ETL/ ET's Representative: YW Wong
 EO/EO's Representative: CP Chan
 Contractor's Representative: _____

Checklist No. 0111-02

Inspection
 Date: 12/11/07
 Time: 09:30

PART A: GENERAL INFORMATION Environmental Permit No. EP-277/2007

Weather: Sunny Fine Cloudy Rainy Calm EP-277/2007

Temperature: 22 °C

Humidity: High Moderate Low N/A

Wind: Strong Breeze Light Calm

Channel: MUP05 / MUP01, MUP02 Area Inspected: whole stream

PART B: SITE AUDIT



Note:	EM&A REF:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
Section 6: Ecology								
1.01	6.5.8	earthworks to widen the stream have been undertaken from the landward side and existing stream untouched except during the final stage	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP01/05</u>
1.04	6.5.9	widened stream bottom floored with natural materials to approximate as closely as possible to the rocky components of a natural stream bottom	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>on-going</u>
1.02	6.5.10	Any essential works outside the dry season have been temporarily isolated from the stream	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.03	6.5.11	Excavation works have been restricted to 300m length at any one time	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP01/05</u>
1.04	6.5.13	native riparian trees which would be impacted during construction works have been transplanted to suitable sites within the project area where possible	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP01/05</u>
1.05	6.5.22	Construction activities have been restricted to works area that should be clearly demarcated	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	6.5.22	Temporary diversions have been provided to ensure continuous water flow to the downstream section.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP05</u>
1.07	6.5.22	The proposed works site inside or in the proximity of natural streams have been temporarily isolated	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	6.5.22	no disturbance to the stream bed and bank have been found from construction works, equipment or workers for the stream section where the existing natural stream bed and bank will be left untouched	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	6.5.22	Temporary access track on streambed have been kept to the minimum width and length	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<u>no work on streambed</u>
1.09	6.5.22	Temporary stream crossings are supported on stilts above the stream bed.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP05</u>
1.10	6.5.22	Adequate temporary drainage measures including sediment and oil/grease traps have been provided to prevent contaminated site run-off entering the water bodies	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.11	6.5.22	Stockpiling of construction materials, spoils and waste have been properly covered and located away from water bodies	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>see notes</u>

Environmental Team – Ecological Site Inspection and Audit Checklist

Note:	EM&A REF:	Not Obs.: Not Observed, Yes: Compliance, No: Non-Compliance, Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
1.12	6.5.22	Supervisory staff of the contractor have been assigned to station on site to closely supervise and monitor the construction works	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13	6.5.22	workers have been regularly briefed to avoid disturbing the flora and fauna near the works area	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14	6.5.22	Construction effluent, site run-off and sewage have been properly collected, treated and disposed	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15	6.5.22	details of the mitigation measures to be implemented during construction stage have been submitted to the Engineer for approval	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Remarks

MUPO1/02 - mitigation measures were found in place for MUPO1 and no activities observed at MUPO2
 MUPO5 - work area has all been fenced up and sediment traps has been properly maintained, no contaminated run-off was observed.

IEC's representative	RE's representative	ET's representative	EO's representative	Contractor's representative
()	()	()	()	()

Environmental Team – Ecological Site Inspection and Audit Checklist

Project: DSD Contract No. DC/2007/08
Drainage Improvement Works at
Tai Po Tin, Ping Che, Man Uk Pin and Lin Ma Hang

Inspected by _____
 IEC/IEC's Representative: _____
 RE/RE's Representative: _____
 ETL/ ET's Representative: YW Wong
 EO/EO's Representative: CT Chen
 Contractor's Representative: _____

Checklist No. 2/11/09

Inspection Date: 19/11/09
 Time: 11:15

PART A: GENERAL INFORMATION Environmental Permit No. EP-277/2007

Weather: Sunny Fine Cloudy Rainy Calm EP-277/2007

Temperature: 22 °C

Humidity: High Moderate Low N/A

Wind: Strong Breeze Light Calm

Channel: MUP05 / MUP01/02 Area Inspected: Area streams

PART B: SITE AUDIT

Note:	EM&A REF:	Not Obs.: Not Observed, Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
Section 6: Ecology								
1.01	6.5.8	earthworks to widen the stream have been undertaken from the landward side and existing stream untouched except during the final stage	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP01/05</u>
1.04	6.5.9	widened stream bottom floored with natural materials to approximate as closely as possible to the rocky components of a natural stream bottom	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>on-going</u>
1.02	6.5.10	Any essential works outside the dry season have been temporarily isolated from the stream	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.03	6.5.11	Excavation works have been restricted to 300m length at any one time	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP01/05</u>
1.04	6.5.13	native riparian trees which would be impacted during construction works have been transplanted to suitable sites within the project area where possible	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP01/05</u>
1.05	6.5.22	Construction activities have been restricted to works area that should be clearly demarcated	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	6.5.22	Temporary diversions have been provided to ensure continuous water flow to the downstream section.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP01 only</u>
1.07	6.5.22	The proposed works site inside or in the proximity of natural streams have been temporarily isolated	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	6.5.22	no disturbance to the stream bed and bank have been found from construction works, equipment or workers for the stream section where the existing natural stream bed and bank will be left untouched	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	6.5.22	Temporary access track on streambed have been kept to the minimum width and length	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<u>no work on stream bed</u>
1.09	6.5.22	Temporary stream crossings are supported on stilts above the stream bed.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>MUP05</u>
1.10	6.5.22	Adequate temporary drainage measures including sediment and oil/grease traps have been provided to prevent contaminated site run-off entering the water bodies	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.11	6.5.22	Stockpiling of construction materials, spoils and waste have been properly covered and located away from water bodies	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Environmental Team – Ecological Site Inspection and Audit Checklist

Note:	EM&A REF:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/Remarks
1.12	6.5.22	Supervisory staff of the contractor have been assigned to station on site to closely supervise and monitor the construction works	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13	6.5.22	workers have been regularly briefed to avoid disturbing the flora and fauna near the works area	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14	6.5.22	Construction effluent, site run-off and sewage have been properly collected, treated and disposed	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15	6.5.22	details of the mitigation measures to be implemented during construction stage have been submitted to the Engineer for approval	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Remarks

All mitigation measures were found properly implemented and no potential issues noted or observations on

IEC's representative	RE's representative	ET's representative	EO's representative	Contractor's representative
()	()	(<i>Keith Wong</i>)	(<i>Li P. Chan</i>)	()

Appendix M

Monthly Summary Waste Flow Table

Name of Department: DSD

Contract No.: DC/2007/08Date: 27-Nov-09**Monthly Summary Waste Flow Table for 2009 (26 October to 25 November)**

Month	Actual Quantities of Inert C&D Wastes Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
Jan	3.41	0	0	3.02	0	0.39	0	0	0	0	0.006
Feb	2.236	0	0	2.046	0	0.19	0.2	0	0	0	0.005
Mar	0.95	0.3	0.3	0	0	0.65	0.5	0	0	0	0
Apr	1.215	0	0	0	0	1.215	0.5	0	0	0	0.005
May	5.081	0	0	3.735	0	1.346	0.1	0	0	0	0.005
Jun	6.339	0	0	3.08	0	3.259	0.1	0	0	0	0
Sub-total	19.231	0.3	0.3	11.881	0	7.05	1.4	0	0	0	0.021
Jul	6.635	0	0	4.571	0	2.064	1	0.04	0	0	0.005
Aug	4.752	0	0	3.179	0	1.573	0.1	0	0	0	0.016
Sep	9.019	0	0	7.211	0	1.808	0	0	0	0	0.018
Oct	12.051	0	0	9.537	0	2.514	0	0	0	0	0
Nov	14.905	0	0	11.209	0	3.696	0.1	0	0	0	0.011
Dec											
Total	66.593	0.3	0.3	47.588	0	18.705	2.6	0.04	0	0	0.071

Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000m ³)
283.5	35.1	47.5	107	32	24	60	1	1	1	10

- Notes:
- (1) The performance targets are given in PS Clause 25.01F(14).
 - (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
 - * (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (PS Clause 25.01E(4)(b) refers). [Delete Note (4) and the table above on the forecast, where inapplicable].

Appendix N

Response to Comments

**DSD Contract DC/2007/08 –
Drainage Improvement Works at Tai Po Tin, Ping Che, Man Uk and Lin Ma Hang**

1st Response to IEC Comments – EM&A Report (Non-designated Project)

Item	Section / Paragraph	Comment	Response
1	Section 5.3 and 7.4	Please insert “Action level” for the exceedance of DO in the relevant paragraphs.	Revised
2	ES.04, Summary Table	Please update the exceedances table as there was a Action Limit Level exceedance only during the reporting period.	Updated
3	Table 2-1 and 3-1	The construction activities at Channel MUP01/02 during the reporting period do not match with each other, please counter check the construction works that were taken.	Modified
4	Section 5.1 - Paragraph below Table 5-6	There should be 1 Action Level exceedance of 24-hr TSP during the reporting period, please update the information in the paragraph.	Revised
5	Section 5.4	Please check if the days of ecological audits are match with the checklist in Appendix L	Amended
6	Appendix M	The wastes flow table does not exist in the Appendix, please provide the table accordingly.	Added

**DSD Contract DC/2007/08 –
Drainage Improvement Works at Tai Po Tin, Ping Che, Man Uk and Lin Ma Hang**

1st Response to IEC Comments – EM&A Report (Non-designated Project)

Item	Section / Paragraph	Comment	Response
1	ES.04	Please update the column of "Total" in the summary table.	Revised
2	Table 2-1 and 3-1	Survey setting out was conducted at Man Uk Pin during the reporting period	Updated