

PROJECT NO.: TCS/00512/09

# DSD CONTRACT NO. DC/2009/13 CONSTRUCTION OF SEWAGE TREATMENT WORKS AT YUNG SHUE WAN AND SOK KWU WAN

YUNG SHUE WAN PORTION AREA MONTHLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) REPORT (NO.24) – AUGUST 2012

PREPARED FOR LEADER CIVIL ENGINEERING CORPORATION LIMITED

Quality Index			
Date	<b>Reference No.</b>	<b>Prepared By</b>	<b>Approved By</b>
13 September 2012	TCS00512/09/600/R0543v2	Anh	Prom

Nicola HonT.W. TamEnvironmental ConsultantEnvironmental Team Leader

Version	Date	Description
1	10 September 2012	First Submission
2	13 September 2012	Amended against IEC's comments on 11 September 2012

# **Scott Wilson CDM Joint Venture**

Chief Engineer/Harbour Area Treatment Scheme Drainage Services Department 5/F Western Magistracy 2A Pok Fu Lam Road Hong Kong Your reference:

 Our reference:
 05117/6/16/392441

 Date:
 13 September 2012

**BY FAX AND EMAIL** 

Attention: Mr. Kenley C K Kwok

Dear Sirs,

Contract No. DC/2009/13 Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan Yung Shue Wan Portion Area <u>Monthly Environmental Monitoring and Audit (EM&A) Report No. 24 (August 2012)</u>

We refer to the Monthly EM&A Monitoring Report No. 24 for August 2012 received under cover of the email from the Environmental Team, Action-United Environmental Services and Consulting (AUES), dated on 13 September 2012. We have no comment and have verified the captioned report.

Yours faithfully SCOTT WILSON CDM JOINT VENTURE

Rodney Ip ' I Independent Environmental Checker

ICWR/SYSL/ecwc

cc Leader Civil Engineering AUES ER/LAMMA CDM (Attn: Mr Vincent Chan) (Attn: Mr T.W. Tam) (Attn: Mr Neil Wong) (Attn: Mr Mark Sin)



# **EXECUTIVE SUMMARY**

ES.01. This is the 24<sup>th</sup> monthly Environmental Monitoring and Audit (EM&A) for Yung Shue Wan (hereinafter 'this Report') for the designated works under Environmental Permit [EP-282/2007], covering a period from 26 July to 25 August 2012 (hereinafter 'the Reporting Period').

#### **ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

ES.02. Environmental monitoring activities under the EM&A programme in this Reporting Period are summarized in the following table.

Issues Environmental Monitoring Parameters / Inspection		Occasions
Air Quality	1-hour TSP	30
Air Quality	24-hour TSP	10
Construction Noise	Leq (30min) Daytime	4
Water Quality	Marine Water Sampling	13
Ecology	Coral Monitoring	1
Inspection / Audit	ET Regular Environmental Site Inspection	4

- ES.03. According to the construction information provided by the Contractor, the marine works in Yung Shue Wan has been ceased since 19 January 2012. As agreed by the IEC and RE, the marine water quality and ecology monitoring was suspended from 6 February 2012 until further notice of the commencement of dredging works. The relevant letter ref.: TCS00512/10/300/L0425 has been submitted to EPD on 3 February 2012.
- ES.04. It is noticed that the remaining dredging work in Yung Shuen Wan will be commenced in late September 2012. As instructed by the Contractor, the marine water quality has been resumed since 11 June 2012 while an advance ecology monitoring was conducted on 22 August 2012. Since the marine work has not yet started, those monitoring data would be served as reference background data for the upcoming impact monitoring event.
- ES.05. In this Reporting Period, 13 days of water quality monitoring were carried out at the designated locations. Nevertheless, monitoring at mid-ebb tides of 10 August was only carried out at impact station (WY1 WY3) as the working boat unable to travel far from the coast of Yung Shue Wan due to high tides. Also, monitoring at mid-flood tide of 16 August was cancelled due to the influence of Tropical Cyclone Warning No.3.

### **BREACH OF ACTION AND LIMIT (A/L) LEVELS**

ES.06. No exceedance in air quality and construction noise monitoring was recorded in this Reporting Period. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental	Monitoring	Action	T insi4	Event & Action		
Issues	Monitoring Parameters	Level	Limit Level	NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0		
7 in Quanty	24-hour TSP	0	0	0		
Construction Noise	L <sub>eq(30min)</sub> Daytime	0	0	0		
	DO	0	0	0		
Water Quality	Turbidity	0	0	0		
	SS	0	0	0		
	Sediment Cover (%)	0	0	0		
Ecology (Coral)	Bleaching (%)	0	0	0		
	Mortality (%)	0	0	0		

*Note: NOE – Notification of Exceedance* 



# ENVIRONMENTAL COMPLAINT, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.07. No written or verbal complaint, environmental summons or successful prosecutions were recorded in this Reporting Period.

# **REPORTING CHANGE**

ES.08. No reporting change is made in this Reporting Period.

# SITE INSPECTION BY EXTERNAL PARTIES

ES.09. No site inspection was undertaken by external parties i.e. Environmental Protection Department (EPD) or Agriculture, Fisheries and Conservation Department (AFCD) within the Reporting Period.

# **FUTURE KEY ISSUES**

- ES.10. During wet season, the Contractor shall pay attention on the potential water impact as the construction site is adjacent to the coastline. Muddy water and other water quality pollutants via site surface water runoff into the coral zones of Yung Shue Wan seawall, Shek Kok Tsui and O Tsai should be avoided. Mitigation measures for water quality should be fully implemented.
- ES.11. Moreover, the construction dust mitigation measures identified at the EM&A Manuel such as watering at haul road and covering of dusty material should also be implemented and properly maintained during wet season.



# TABLE OF CONTENTS

1	INTRODUCTION Project Background Report Structure	<b>1</b> 1 1
2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS Project Organization and Management Structure Construction Progress Summary of Environmental Submissions	<b>2</b> 2 2 2
3	SUMMARY OF BASELINE MONITORING REQUIREMENTS Environmental Aspect Monitoring Locations Monitoring Frequency and Period Monitoring Equipment Equipment Calibration Meteorological Information Data Management and Data QA/QC Control Reporting Determination of Action/Limit (A/L) Levels	<b>3</b> 3 4 5 6 7 7 7 7
4	IMPACT MONITORING RESULTS - AIR QUALITY	9
5	IMPACT MONITORING RESULTS – CONSTRUCTION NOISE	10
6	IMPACT MONITORING RESULTS – WATER QULAITY	11
7	IMPACT MONITORING RESULTS – ECOLOGY MONITORING	14
8	WASTE MANAGEMENT	15
9	SITE INSPECTION	16
10	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	17
11	IMPLEMENTATION STATUS OF MITIGATION MEASURES	18
12	IMPACT FORECAST	24
13	CONCLUSIONS AND RECOMMENDATIONS Conclusions Recommendations	<b>25</b> 25 25



# LIST OF TABLES

- Table 2-1
   Status of Environmental Licenses and Permits
- Table 2-2Status of EM&A Programme Submission
- Table 3-1Summary of EM&A Requirements
- Table 3-2Location of Air Quality Monitoring Station
- Table 3-3
   Location of Construction Noise Monitoring Station
- Table 3-4
   Location of Marine Water Quality Monitoring Station
- Table 3-5Action and Limit Levels for Air Quality
- Table 3-6
   Action and Limit Levels for Construction Noise
- Table 3-7
   Action and Limit Levels for Marine Water Quality
- Table 3-8
   Action and Limit Levels for Coral Monitoring
- Table 4-1Summary of 24-hour and 1-hour TSP Monitoring Results at AC02b
- Table 4-2Summary of 24-hour and 1-hour TSP Monitoring Results at AC04c
- Table 5-1
   Summarized of Construction Noise Monitoring Results at NC05
- Table 6-1
   Summary of Water Quality Results Mid-ebb Tides (Dissolved Oxygen)
- Table 6-2
   Summary of Water Quality Results Mid-ebb Tides (Turbidity & Suspended Solids)
- Table 6-3
   Summary of Water Quality Results Mid-flood Tides (Dissolved Oxygen)
- Table 6-4Summary of Water Quality Results Mid-flood Tides (Turbidity & Suspended Solids)
- Table 6-5
   Summarized Exceedances of Marine Water Quality
- Table 8-1
   Summary of Quantities of Inert C&D Materials
- Table 8-2Summary of Quantities of C&D Wastes
- Table 9-1Site Observations
- Table 10-1
   Statistical Summary of Environmental Complaints
- Table 10-2
   Statistical Summary of Environmental Summons
- Table 10-3
   Statistical Summary of Environmental Prosecution
- Table 11-1
   Environmental Mitigation Measures

# LIST OF APPENDICES

- Appendix A Site Layout Plan Yung Shue Wan Portion Area
- Appendix B Organization Structure and Contact Details of Relevant Parties
- Appendix C Master and Three Months Rolling Construction Programme
- Appendix D Location of Monitoring Stations (Air Quality / Construction Noise / Water Quality/ Dive Surveys of Coral)
- Appendix E Monitoring Equipments Calibration Certificate
- Appendix F Event and Action Plan
- Appendix G Monitoring Data Sheet
- Appendix H Graphical Plots of Monitoring Results
- Appendix I Meteorological Information
- Appendix J Monthly Summary Waste Flow Table
- Appendix K Weekly Site Inspection Checklist
- Appendix L Implementation Schedule of Mitigation Measures
- Appendix M Impact Coral Monitoring Report



#### 1 INTRODUCTION

#### **PROJECT BACKGROUND**

- 1.01 The Leader Civil Engineering Corporation Limited (Leader) has been awarded the Contract DC/2009/13 Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan (the Project) by the Drainage Services Department (DSD) on 4 May 2010. The Project is part of an overall plan approved under a statutory EIA for Outlying Islands Sewerage Stage 1 Phase 2 Package J Sok Kwu Wan Sewage Collection and Treatment (Register No. AEIAR-075/2003) and Disposal Facilities and Outlying Islands Sewerage Stage 1 Phase 1 Package C Yung Shue Wan Sewage Treatment Works and Outfall (Register No. EIA-124/BC). The Environmental Permit (EP) No. EP-281/2007 and EP-282/2007 for the Project have been obtained by the DSD on 29 June 2007 for the relevant works. After July 2009, EP-281/2007/A stead EP-281/2007 is EP for Sok Kwu Wan relevant Works.
- 1.02 The Project involves construction of sewage treatment works at Sok Kwu Wan and Yung Shue Wan with a capacity of 1,430m<sup>3</sup>/day and 2,850m<sup>3</sup>/day respectively to provide secondary treatment, construction of 2 pumping stations at Sok Kwu Wan and 1 pumping station at Yung Shue Wan, construction of submarine outfall from the coastline and lying of underground sewerage pipeline. The site layout plan for the captioned work under the Project is showing in *Appendix A*
- 1.03 According to the Particular Specification (PS) and *Appendix 25* of the Project, Leader should establish an Environmental Team (ET) to implement the environmental monitoring and auditing works to fulfill the requirements as stipulated in the EM&A Manual. This EM&A Manual is referred to the Appendix D of the Review Report on EIA Study Yung Shue Wan (Final) in January 2007 (Agreement No. CE 20/2005(DS)).
- 1.04 Action-United Environmental Services and Consulting (AUES) has been commissioned by Leader as the ET to implement the relevant EM&A programme. Organization chart of the Environmental Team for the Project is shown in *Appendix B*. For ease of reporting, the proposed EM&A programme for baseline and impact monitoring is spilt to following two stand-alone parts:
  - (a) Proposed EM&A Programme for Baseline and Impact Monitoring Sok Kwu Wan (under EP No. 281/2007/A varied on 23 September 2009)
  - (b) Proposed EM&A Programme for Baseline and Impact Monitoring Yung Shue Wan (under EP No. 282/2007)
- 1.05 This is the 24<sup>th</sup> monthly EM&A Report for Yung Shue Wan Portion Area which presenting the monitoring results and inspection findings in the Reporting Period from 26 July to 25 August 2012.

#### **REPORT STRUCTURE**

1.06 The Monthly Environmental Monitoring and Audit (EM&A) Report – Yung Shue Wan is structured into the following sections:-

SECTION 1	INTRODUCTION
SECTION 2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS
SECTION 3	SUMMARY OF MONITORING REQUIREMENTS
SECTION 4	AIR QUALITY MONITORING RESULTS
SECTION 5	CONSTRUCTION NOISE MONITORING RESULTS
SECTION 6	WATER QUALITY MONITORING RESULTS
SECTION 7	ECOLOGY MONITORING RESULTS
SECTION 8	WASTE MANAGEMENT
SECTION 9	SITE INSPECTIONS
SECTION 10	ENVIRONMENTAL COMPLAINTS AND NON-COMPLIANCE
SECTION 11	IMPLEMENTATION STATUES OF MITIGATION MEASURES
SECTION 12	IMPACT FORECAST
SECTION 13	<b>CONCLUSIONS AND RECOMMENDATION</b>



# 2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

#### **PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE**

2.01 Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Appendix B*.

#### **CONSTRUCTION PROGRESS**

- 2.02 The master and three month rolling construction programme are enclosed in *Appendix C* and the major construction activities undertaken in this Reporting Period are listed below:-
  - Construction of YSWSTW: excavation, soil compaction, concreting, steel fixing, formwork erection, formwork removal, backfilling, scaffolding erection, dismantling scaffolding, plastering, painting and E&M works installation.

#### SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.03 Summary of the relevant permits, licences, and/or notifications on environmental protection for this Project in this Reporting Period is presented in *Table 2-1*.

Item **License/Permit Status** Description Air Pollution Control (Construction Dust) Regulation Notified 19/5/2010 1 Case No: 317486 2 Chemical Waste Producer Registration Issued on 8/6/2010 WPN 5213-912-L2720-01 3 Water Pollution Control Ordinance Issued on 22/9/2010 WT00007566-2010 Billing Account for Disposal of Construction Waste Issued on 26 May 2010 4 A/C No: 7010815 Construction Noise Permit (no. GW-RS0772-12) 5# Issued on 30 July 2012 Valid from 30 July 2012 until 19 January 2013

Table 2-1Status of Environmental Licenses and Permits

# Application for renewal of CNP has been submitted to EPD on 13 July 2012, no construction work was conducted at restricted hour during the period of 26 to 29 July 2012.

2.04 Summary of the report submission for EM&A Programme is presented in *Table 2-2*.

## Table 2-2Status of EM&A Programme Submission

Item	EM&A Programme Submission	Status
1	Proposed EM&A Programme for Baseline / Impact	Verified by IEC and submitted to
	Monitoring – Yung Shue Wan	EPD on 8 July 2010
	(TCS00512/09/600/R0011Ver.5)	
2	Method Statement for Coral Monitoring – Yung Shue	Verified by IEC and submitted to
	Wan (TCS00512/09/600/R0071Ver.3)	EPD on 25 November 2010
3	Baseline Air and Noise Monitoring Report - Volume 1	Verified by IEC and submitted to
	(TCS00512/09/600/R0061Ver.3)	EPD on 31 August 2010
4	Baseline Monitoring Report Volume 2 - Water Quality	Verified by IEC and submitted to
	(TCS00512/09/600/R0158Ver.2)	EPD on 10 March 2011
5	Baseline Survey for Coral Monitoring – Yung Shue	Verified by IEC and submitted to
	Wan (TCS00512/09/600/R0132Ver.3)	EPD on 17 February 2011
6	Methodology of Coral Tagging for Impact Monitoring	Verified by IEC and submitted to
	– Yung Shue Wan	EPD on 28 March 2011
7	Coral Tagging Report	Verified by IEC and submitted to
	(TCS00512/09/600/R0214Ver.4)	EPD on 3 August 2011



# **3** SUMMARY OF BASELINE MONITORING REQUIREMENTS

### **ENVIRONMENTAL ASPECT**

- 3.01 The EM&A baseline monitoring programme cover the following environmental issues:
  - Air quality;
  - Construction noise;
  - Marine water quality; and
  - Ecology monitoring
- 3.02 The ET implements the EM&A programme in accordance with the aforementioned requirements. Detailed air quality, construction noise, water quality and ecology of the EM&A programme are presented in the following sub-sections.
- 3.03 A summary of the air, noise, marine water and ecology monitoring parameters is presented in *Table 3-1*:

<b>Environmental Issue</b>	Parameters
Air Quality	• 1-hour TSP Monitoring by Real-Time Portable Dust Meter; and
	• 24-hour TSP Monitoring by High Volume Air Sampler.
Noise	• Leq (30min) during normal working hours; and
Noise	• Leq (15min) during Restricted Hours.
	In-situ Measurements
	• Dissolved Oxygen Concentration (DO) (mg/L);
	• Dissolved Oxygen Saturation (%);
	• Turbidity (NTU);
Marina Water Quality	• pH unit;
Marine Water Quality	• Salinity (ppt);
	• Water depth (m); and
	• Temperature (°C).
	Laboratory Analysis
	• Suspended Solids (SS) (mg/L)
Ecology	Coral Monitoring

Table 3-1Summary of the EM&A Requirements

# MONITORING LOCATIONS

# **Air Quality**

- 3.04 Two designated monitoring stations, AC02a located at Yung Shue Wan Refuse Transfer Station and AC04 located at residential area nearby Yung Shue Wan football pitch, were recommended in the *EM&A Manual Section 2.5*. In order to identify and seek for the access of the air monitoring locations designated in the EM&A Manual, site visit was conducted by Leader and ET.
- 3.05 At the site visit, all designated monitoring locations were identified however the premises for high volume sampler installation were objected by the owner or the residents of nearby. So, alternative air monitoring locations were proposed in accordance with the criteria set out in *EM&A manual Section 2.5.2 and 2.5.3*. The proposed alternative air monitoring stations were accepted by the Engineer Representative (ER) and Independent Environmental Checker (IEC) and EPD for endorsement. Details of renewed air monitoring stations are described in *Table 3-2*. The graphical of air monitoring stations is shown in *Appendix D*.

Table 3-2Location of Air Quality Monitoring Station

Sensitive Receiver	Location
AC02b	The entrance of RE's site office
AC04c	Next to a power transformer station TP208 Yung Shue Wan and adjacent to the road direct to the construction site

# **Construction Noise**

3.06 According to *EM&A Manual Section 3.4*, one noise sensitive receivers (NC05) designated for the construction noise monitoring was recommended at Yung Shue Wan Portion Area of the Project. The designated monitoring station is identified and successfully granted the premises. The detailed construction noise monitoring station is described in *Table 3-3* and graphical is shown in *Appendix D*.

Table 3-3	Location of Construction Noise Monitoring Station
-----------	---

Sensitive Receiver	Location
NC05	Roof of North Lamma Clinic

# **Marine Water Quality**

3.07 Two control stations (CY1 and CY2) and three impact stations (WY1-WY3) were recommended in the *EM&A Manual Section 4.5*. Impact stations WY1-WY3 were identified close to the sensitive receivers (the coral colonies in the vicinity of Yung Shue Wan, and secondary contact recreation subzone). It is proposed to monitor the impacts from the construction of the submarine outfall as well as the effluent discharge from the proposed STW on water quality. Two control stations: CY1 and CY2 were recommended at locations representative of the project site in its undisturbed condition and located at upstream and downstream of the works area. The marine water quality monitoring stations to be performed under the Project is described in *Table 3-4* and shown in *Appendix D*.

 Table 3-4
 Location of Marine Water Quality Monitoring Station

Station	Description	Coordinates	
	Description	Easting	Northing
WY1	Coral colonies on seawall at STW site	829 170	809 550
WY2	Coral colonies at Shek kok Tsui	829 000	810 400
WY3	Coral colonies at O Tsai (headland N at SW ferry pier)	829 200	809 850
CY1 (flood)	Control Station	828 400	810 800
CY2 (ebb)	Control Station	828 000	808 800

# **Coral Monitoring**

3.08 The coral monitoring stations to be performed under the Project is show in *Appendix D*. The details of the monitoring location could be referred to *Impact Coral Monitoring Report* which enclosed in *Appendix M*.

# MONITORING FREQUENCY AND PERIOD

3.09 The Impact monitoring carried out in the EM&A programme is basically in accordance with the requirements in *EM&A Manual Sections 2.7, 3.6, 4.7, 4.8, 7.3 and 7.4*. The monitoring requirements are listed as follows:

# Air Quality Monitoring

Parameters:	1-hour TSP and 24-hour TSP						
Frequency:	Once in every six days for 24-hour TSP and three times in every six days for 1-hour TSP						

<u>Duration</u>: Throughout the construction period

# Noise Monitoring

Parameters:	$L_{eq 30min}$ & $L_{eq(5min)}$ , $L_{10}$ and $L_{90}$ .							
	$L_{eq(15min)}$ & $L_{eq(5min)}$ , $L_{10}$ and $L_{90}$ during the construction undertaken during Restricted hours (19:00 to 07:00 hours next of normal working day and full day of public holiday and Sunday)							
Frequency:	Once per week during 0700-1900 hours on normal weekdays. Restricted hour monitoring should depend on conditions stipulated in Construction Noise Permit							



Duration:	Throughout the construction period								
<u>Marine Water</u>	Marine Water Quality Monitoring								
Parameters:	Duplicate in-situ measurements: water depth, temperature, dissolved oxygen, pH, turbidity and salinity								
	HOKLAS-accredited laboratory analysis: suspended solids								
Frequency:	Three days a week, at mid ebb and mid flood tides. The interval between 2 sets of monitoring will be more than 36 hours								
<u>Sampling</u> Depth	(i.) Three depths: 1m below water surface, 1m above sea bottom and at mid-depth when the water depth exceeds 6m.								
	(ii.) If the water depth is between 3m and 6m, two depths: 1m below water surface and 1m above sea bottom								
	(iii.) If the water depth is less than 3m, 1 sample at mid-depth is taken								
Duration:	During the course of marine works								
Coral Monitoring									
Parameters:	Presence and coverage of hard and soft corals such as diversity, abundance and health status of the corals in the general area, plus other								

- physical and biological condition at the underwater environment
   Frequency: One per week for the first three months of the marine works. If no exceedances are reported during the first three months, the frequency may be reduced to twice every month
- <u>Duration</u>: During the course of marine works

### **Post-Construction Monitoring – Marine Water**

3.10 Upon the marine works (dredging and HDD pipe installation) completion, 4 weeks of post-construction monitoring would be undertaken in accordance with the *Section 4.8 of EM&A Manual*. The requirements of post-construction monitoring such as the parameter, frequency, location and sampling depth is same as the impact monitoring.

#### **Post-Construction Monitoring – Ecology Monitoring**

3.11 Following completion of the marine works, post project monitoring should be carried out within two weeks of completion of the marine works (HDD and dredging), and should comprise the same two-tier Rapid Assessment Ecological Assessment (REA) method adopted for the baseline survey.

#### MONITORING EQUIPMENT

# Air Quality Monitoring

3.12 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.* If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

#### Noise Monitoring

3.13 Sound level meter in compliance with the *International Electrotechnical Commission Publications* 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

Water Quality Monitoring

- 3.14 **Dissolved Oxygen and Temperature Measuring Equipment** The instrument should be a portable and weatherproof dissolved oxygen (DO) measuring instrument complete with cable and sensor, and use a DC power source. The equipment should be capable of measuring as included a DO level in the range of 0 20mg L-1 and 0 200% saturation; and a temperature of 0 45 degree Celsius.
- 3.15 *pH Meter* The instrument shall consist of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It shall be readable to 0.1 pH in arrange of 0 to 14.
- 3.16 *Turbidity (NTU) Measuring Equipment* The instrument should be a portable and weatherproof turbidity measuring instrument using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0 1000 NTU.
- 3.17 *Water Sampling Equipment* A water sampler should comprise a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth.
- 3.18 *Water Depth Detector* A portable, battery-operated echo sounder should be used for the determination of water depth at each designated monitoring station. This unit can either be hand held or affixed to the bottom of the work boat.
- 3.19 *Salinity Measuring Equipment* A portable salinometer capable of measuring salinity in the range of 0 40 parts per thousand (ppt) should be provided for measuring salinity of the water at each monitoring location.
- 3.20 *Sample Containers and Storage* Water samples for suspended solids should be stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen).
- 3.21 *Monitoring Position Equipment* A hand-held or boat-fixed type digital Differential Global Positioning System (DGPS) with way point bearing indication and Radio Technical Commission for maritime (RTCM) Type 16 error message 'screen pop-up' facilities (for real-time auto-display of error messages and DGPS corrections from the Hong Kong Hydrographic Office), or other equipment instrument of similar accuracy, should be provided and used during marine water monitoring to ensure the monitoring vessel is at the correct location before taking measurements.
- 3.22 **Suspended Solids Analysis** Analysis of suspended solids shall be carried out in a HOKLAS or other international accredited laboratory.

#### Coral Monitoring

3.23 The monitoring equipments used for the coral monitoring could be referred to *Impact Coral Monitoring report* which enclosed in *Appendix M*.

# **EQUIPMENT CALIBRATION**

- 3.24 Calibration of the High Volume Sampler (HVS) is performed upon installation in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A). The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.25 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment was checked before and after each monitoring event. In-house calibration with the High Volume Sampler (HVS) in same condition was undertaken in yearly basis.
- 3.26 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.



- 3.27 The water quality monitoring equipments such as DO meter, pH Meter, turbidity measuring instrument and salinometer, are calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.28 All updated calibration certificates of the monitoring equipment used for the impact monitoring programme in the Reporting Period would be attached in *Appendix E*.

#### METEOROLOGICAL INFORMATION

3.29 The meteorological information during the construction phase is obtained from the Wong Chuk Hang Station of the Hong Kong Observatory (HKO) due to it nearly the Project site.

#### DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.30 The impact monitoring data are handled by the ET's systematic data recording and management, which complies with in-house Quality Management System. Standard Field Data Sheets (FDS) are used in the impact monitoring programme.
- 3.31 The monitoring data recorded in the equipment e.g. 1-hour TSP meter, sound level meter and Multi-parameter Water Quality Monitoring System, are downloaded directly from the equipments at the end of each monitoring day. The downloaded monitoring data are input into a computerized database properly maintained by the ET. The laboratory results are input directly into the computerized database and QA/QC checked by personnel other than those who input the data. For monitoring activities require laboratory analysis, the local laboratory follows the QA/QC requirements as set out under the HOKLAS scheme for all laboratory testing.

#### REPORTING

3.32 It was agreed among the ER, IEC, Contractor and ET that, in order to streamline the EM&A report submission and to cater for the occasional delay in obtaining laboratory analysis results, the cutoff day for each month is the 25<sup>th</sup> i.e. the first day of each report is the 26<sup>th</sup> of the last month and the end day, the 25<sup>th</sup> of that month.

#### DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.33 According to the Yung Shue Wan Environmental Monitoring and Audit Manual, the air quality, construction noise, marine water quality and coral monitoring were established, namely Action and Limit levels are listed in *Tables 3-5* to *3-8* as below.

Table 3-5Action and Limit Levels for Air Quality

Monitoring Station	Action Lev	vel ( $\mu g / m^3$ )	Limit Level (µg/m <sup>3</sup> )		
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	
AC02b	288	161	500	260	
AC04c	290	176	500	260	

Recommended Action & Limit Levels of Construction Noise							
Monitoring	Action Level Limit Level						
Location	0700-1900 hours on normal weekdays						
NC05	When one or more documented complaints are received	75 dB(A) *					

*Note:* \* *Reduces to* 70*dB*(*A*) *for schools and* 65*dB*(*A*) *during the school examination periods.* 



#### Table 3-7 Action and Limit Levels for Marine Water Quality

Deveryoter	Performance	Impact Station			
Parameter	Criteria	WY1	WY2	WY3	
DO Concentration (Surface and Middle)	Action Level	3.63	3.53	3.61	
(mg/L)	Limit Level	3.32	3.47	3.42	
DO Concentration (Bottom)	Action Level	3.33	2.92	3.36	
(mg/L)	Limit Level	3.23	2.63	3.14	
Turbidity (Depth-Average)	Action Level	10.94	14.16	14.99	
(NTU)	Limit Level	17.35	15.20	16.21	
Suspended Solids (Depth-Average)	Action Level	17.52	14.04	14.52	
(mg/L)	Limit Level	25.62	16.51	16.88	

#### Table 3-8Action and Limit Levels for Coral Monitoring

Step	Action
1	Commence tagged coral monitoring at the impact site. If no increase in sedimentation cover/bleaching/partial mortality is observed on the hard corals or partial mortality no the soft/black corals, no action is required. If an increase in sedimentation cover/bleaching/partial mortality is observed on the hard corals or partial mortality on the soft/black corals at one or more impact monitoring stations Step 3 should be enacted, if not, Step 2.
2	If non actions are triggered a formal report should be issued along with evidentiary photographs following completion of the survey. Meanwhile monitoring work and construction works should continue uninterrupted.
3	If during the impact monitoring a 15% increase in the percentage of sedimentation on the hard corals occurs at more than 20% of the tagged coral colonies at the Impact Monitoring Station that is not reported at the Control Monitoring Station, then the Action Level is exceeded (Step 4).
4	If the Action Level is exceeded the IC(E) should inform all parties. The data from the water quality monitoring should also be reviewed. If the water quality monitoring shows no attributable effects of the installation works, then the Action Level is not triggered. If the water quality data indicate exceedances (for SS and/or turbidity) the IC(E) should discus with the Contractor the most appropriate method of reducing suspended solids during construction (e.g. reduce rate of dredging). The water quality data reviewed should then be enacted on the next working day.
5	Monitoring should proceed the following day as per Step 1. If during the Impact Monitoring a 25% increase in the percentage of sedimentation on the hard corals at more than 20% of the tagged coral colonies at the Impact Monitoring Station that is not reported at the Control Monitoring Station, then the Limit Level is exceeded (Step 6). If the Limit Level is not exceeded Step 2 is enacted and work continues according to the mitigated method.
6	If the Limit Level is exceeded the Inspector Officer should inform all parties immediately. Should the Limit Level be exceeded, the Contractor should stop works immediately and work out a solution to the satisfaction of the IC(E), EPD and AFCD. The IC(E) should inform the Contractor to suspend marine construction works until an effective solution is identified. Once the solution has identified and agreed with all parties, backfilling works may re-commence.

3.34 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan enclosed in *Appendix F*.



# 4 IMPACT MONITORING RESULTS - AIR QUALITY

4.01 As informed by Leader, the construction of relevant land works at Yung Shue Wan was commenced on 14 September 2010, therefore, the impact EM&A programme was begun as compliance with the contract Particular Specification, Yung Shue Wan EM&A Manual and the EP.

# <u>Result</u>

4.02 In this Reporting Period, the results for 24-hour and 1-hour TSP monitoring are tabulated in *Tables 4-1 and 4-2*. The 24-hour TSP monitoring data are shown in *Appendix G* and the graphical plots are shown in *Appendix H*.

	24-hour TSP	1-hour TSP (µg/m <sup>3</sup> )						
Date	$(\mu g/m^3)$	Date	Start Time	1 <sup>st</sup> hour measured	2 <sup>nd</sup> hour measured	3 <sup>rd</sup> hour measured		
30-Jul-12	100	27-Jul-12	8:00	137	143	132		
4-Aug-12	107	4-Aug-12	13:00	186	194	202		
9-Aug-12	64	10-Aug-12	9:00	145	152	141		
15-Aug-12	53	16-Aug-12	14:30	124	137	127		
21-Aug-12	93	22-Aug-12	10:30	142	149	146		
Average	83	Avera	age	150 (124 - 202)				
(Range)	(53 - 107)	(Ran	ge)					

### Table 4-1Summary of 24-hour and 1-hour TSP Monitoring Results at AC02b

Table 4-2	Summary of 24-hour and 1-hour TSP Monitoring Results at AC04c
-----------	---

	24-hour TSP	1-hour TSP (µg/m³)					
Date	$(\mu g/m^3)$	Date	Start Time	1 <sup>st</sup> hour measured	2 <sup>nd</sup> hour measured	3 <sup>rd</sup> hour measured	
30-Jul-12	117	27-Jul-12	10:30	151	157	148	
4-Aug-12	102	4-Aug-12	15:00	197	211	205	
9-Aug-12	46	10-Aug-12	12:00	159	168	161	
15-Aug-12	43	16-Aug-12	12:00	121	139	117	
21-Aug-12	131	22-Aug-12	8:00	146	159	152	
Average	88	Average		159			
(Range)	(43 – 131)	(Rang	e)	(117 – 211)			

4.03 As shown in *Tables 4-1 and 4-2*, the 1-hour and 24-hour TSP monitoring results fluctuated below the Action Level during this Reporting Period. No Notification of Exceedance (NOE) of air quality criteria or corrective action was therefore required.

4.04 The meteorological information during the impact monitoring days are summarized in *Appendix I*.



75 dB(A)

# 5 IMPACT MONITORING RESULTS – CONSTRUCTION NOISE

5.01 The noise monitoring results are presented in the following sub-sections.

#### <u>Result</u>

Limit Level

5.02 In this report period, 4 construction noise monitoring events were undertaken at designated location NC05. The results for  $L_{eq(30min)}$  are tabulated in *Tables 5-1* and the graphical plots are shown in *Appendix H*.

Date	Start Time	End Time	1 <sup>st</sup> set L <sub>eq5</sub>	2 <sup>nd</sup> set L <sub>eq5</sub>	3 <sup>rd</sup> set L <sub>eq5</sub>	4 <sup>th</sup> set L <sub>eq5</sub>	5 <sup>th</sup> set L <sub>eq5</sub>	6 <sup>th</sup> set L <sub>eq5</sub>	L <sub>eq30</sub>	Corrected L <sub>eq30</sub> *
31-Jul-12	13:48	14:18	61.5	62.6	59.4	58.7	60.2	61.0	60.8	63.8
10-Aug-12	11:00	11:30	61.0	64.2	56.7	55.7	55.3	65.1	61.4	64.4
16-Aug-12	13:30	14:00	53.8	56.4	60.0	61.5	62.0	73.2	66.3	69.3
22-Aug-12	10:30	11:00	61.2	67.5	60.3	56.1	58.4	59.8	62.2	65.2

Table 5-1Summarized of Construction Noise Monitoring Results at NC05

\* A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines.

-

5.03 It was noted that no noise complaint (which is an Action Level exceedance) was received. In view of the results shown in *Table 5-1*, all the values are well below 75dB(A), therefore, no Action or Limit Level exceedance was triggered during this Reporting Period.



# 6 IMPACT MONITORING RESULTS – WATER QULAITY

- 6.01 As informed by the Contractor, the marine works in Yung Shue Wan was ceased since 19 January 2012 due to completion of the HDD work. As agreed by the IEC and RE, the marine water quality monitoring was suspended from 6 February 2012 until further notice of the commencement of dredging works. The relevant letter ref.: TCS00512/10/300/L0425 has been submitted to EPD on 3 February 2012.
- 6.02 It is noticed that the remaining dredging work in Yung Shuen Wan will be commenced in late September 2012. As advised by the Contractor, the marine water quality has been resumed on 11 June 2012. Since the marine work has not yet started, those monitoring data would be served as reference background data to for the upcoming impact monitoring event.
- 6.03 In this Reporting Period, **13** days of water quality monitoring were carried out at the designated locations. Nevertheless, monitoring at mid-ebb tides of 10 August was only carried out at impact station (WY1 WY3) as the working boat unable to travel far from the coast of Yung Shue Wan due to high tides. Also, monitoring at mid-flood tide of 16 August was cancelled due to the influence of Tropical Cyclone Warning No.3.
- 6.04 During the Reporting Period, field measurements of both control and impact stations showed that marine water of the depth average of the salinity concentration was within 27.00 to 33.97 ppt, and pH value was within 6.54 to 8.89. The monitoring results including in-situ measurements and laboratory testing results are presented in *Appendix G*. The graphical plots are shown in *Appendix H*.
- 6.05 Monitoring results of 3 key parameters: dissolved oxygen (DO), turbidity and suspended solids in this Reporting Period, are summarized in *Tables 6-1, 6-2, 6-3 and 6-4*. A summary of exceedances for the three parameters: dissolved oxygen (DO), turbidity and suspended solids are shown in *Table 6-5*.

				-						
Sampling		•0	en conc. of	-		Dissolved Oxygen conc. of Depth Ave. of				
date	S	urf. and	Mid Laye	<b>r</b> ( <b>mg/L</b> )			Botto	<b>m Layer</b> (i	mg/L)	
uate	WY1	WY2	WY3	CY1	CY2	WY1	WY2	WY3	CY1	CY2
27-Jul-12	5.43	5.43	5.61	5.25	5.23	4.31	4.90	5.34	4.38	4.55
31-Jul-12	6.10	5.57	5.87	6.18	6.80	5.12	3.91	4.17	4.50	5.74
2-Aug-12	7.26	7.49	6.52	7.45	8.78	7.22	7.42	6.65	5.71	5.53
4-Aug-12	7.60	7.34	8.04	6.95	7.55	7.10	7.19	6.97	6.65	6.72
6-Aug-12	8.91	7.45	8.55	6.91	6.50	7.23	5.98	6.62	5.05	5.09
8-Aug-12	8.57	7.78	8.64	7.39	8.30	6.42	5.60	7.69	5.13	5.48
10-Aug-12	8.04	7.33	7.35	*	*	7.40	6.25	6.78	*	*
14-Aug-12	5.72	5.73	5.84	7.08	7.41	5.21	3.51	6.02	2.85	3.85
16-Aug-12	8.43	8.12	9.53	9.20	7.16	7.94	5.34	7.58	5.17	3.11
18-Aug-12	5.63	6.73	6.77	6.76	7.08	5.49	6.74	7.20	4.74	4.61
20-Aug-12	5.44	6.85	6.56	7.09	7.64	5.39	6.68	6.64	7.12	6.38
22-Aug-12	7.92	7.09	8.16	7.14	6.76	6.99	5.89	7.64	5.72	4.15
24-Aug-12	8.15	8.34	8.82	7.37	7.95	7.71	5.88	7.54	6.89	5.95

 Table 6-1
 Summary of Water Quality Results – Mid-ebb Tides (Dissolved Oxygen)

\* working boat cannot travel to the monitoring station due to high tide



 Table 6-2
 Summary of Water Quality Results – Mid-ebb Tides (Turbidity & Suspended Solids)

		/								
Sompling data	]	Furbidit	y Depth A	ve. (NTU	J)	Suspended Solids Depth Ave. (mg/L)				
Sampling date	WY1	WY2	WY3	CY1	CY2	WY1	WY2	WY3	CY1	CY2
27-Jul-12	1.81	1.45	1.70	2.54	4.64	8.60	9.13	9.30	8.23	7.10
31-Jul-12	1.37	1.54	1.48	1.81	2.32	4.55	13.10	4.45	4.20	3.97
2-Aug-12	1.31	1.71	1.66	2.06	2.19	4.70	6.50	5.70	4.03	4.03
4-Aug-12	1.73	1.81	1.49	1.84	2.32	2.45	2.20	2.80	2.20	2.63
6-Aug-12	1.41	2.00	1.50	2.37	2.38	10.70	2.40	4.10	6.13	4.33
8-Aug-12	1.35	1.05	1.30	1.95	2.01	8.20	6.53	6.50	4.23	6.73
10-Aug-12	1.68	2.60	1.89	*	*	5.80	5.83	7.10	*	*
14-Aug-12	1.41	1.50	1.65	1.71	1.80	2.95	3.70	3.10	4.13	4.27
16-Aug-12	1.49	1.38	1.47	1.59	1.81	4.20	5.07	6.30	5.90	7.40
18-Aug-12	1.79	2.21	1.73	2.65	2.47	16.10	8.17	13.15	6.27	6.53
20-Aug-12	2.01	2.29	2.38	2.76	2.68	3.85	4.93	3.80	5.33	4.53
22-Aug-12	1.59	1.61	1.62	1.65	1.64	5.45	5.40	4.50	7.33	6.07

\* working boat cannot travel to the monitoring station due to high tide

 Table 6-3
 Summary of Water Quality Results – Mid-flood Tides (Dissolved Oxygen)

Sampling	Dissolved Oxygen conc. of Depth Ave. of Surf. and Mid Layer (mg/L)					Dissolved Oxygen conc. of Depth Ave. of Bottom Layer (mg/L)				
date	WY1	WY2	WY3	CY1	CY2	WY1	WY2	WY3	CY1	CY2
27-Jul-12	5.09	4.84	5.31	5.26	5.73	4.57	4.06	4.57	4.87	5.29
31-Jul-12	6.57	6.49	6.14	5.24	4.91	5.66	6.20	5.20	4.59	4.42
2-Aug-12	7.74	8.38	9.48	5.99	6.77	7.83	6.23	8.00	5.68	5.39
4-Aug-12	5.65	6.56	7.15	5.77	6.04	7.29	6.07	6.59	5.73	5.58
6-Aug-12	6.93	5.93	7.34	6.53	6.33	6.73	5.36	7.69	5.35	4.16
8-Aug-12	7.16	7.76	7.89	6.52	6.93	7.52	6.06	7.69	4.80	4.94
10-Aug-12	8.44	7.78	8.27	8.83	7.93	7.69	5.95	7.16	5.15	3.91
14-Aug-12	7.56	5.47	7.14	6.92	5.41	7.10	4.90	6.96	4.71	3.61
16-Aug-12	#	#	#	#	#	#	#	#	#	#
18-Aug-12	5.96	5.94	5.62	4.89	5.34	5.38	5.93	4.99	5.11	4.26
20-Aug-12	5.10	7.51	7.10	8.94	9.20	5.94	6.98	6.10	7.89	7.23
22-Aug-12	6.95	7.09	7.47	6.96	4.94	6.06	6.10	7.08	5.19	4.30
24-Aug-12	7.87	7.54	7.28	7.05	7.64	6.84	6.04	7.03	5.65	5.20

# Monitoring was cancelled due to the influence Tropical Cyclone Warning Signal No.3

Table 6-4	Summary of	Water	Quality	Results	_	Mid-flood	Tides	(Turbidity	&
	Suspended Soli	ids)							

Sompling data	Turbidity Depth Ave. (NTU)					Suspended Solids Depth Ave. (mg/L)				
Sampling date	WY1	WY2	WY3	CY1	CY2	WY1	WY2	WY3	CY1	CY2
27-Jul-12	1.72	1.56	1.72	2.44	4.67	8.30	10.73	9.15	9.73	8.90
31-Jul-12	1.81	1.81	1.94	2.12	2.12	9.90	6.30	8.90	7.77	6.97
2-Aug-12	1.43	1.50	1.55	1.80	2.29	10.45	8.67	11.65	8.10	8.93
4-Aug-12	1.52	1.69	1.94	2.91	1.98	2.65	4.70	6.10	6.97	6.30
6-Aug-12	1.35	1.30	1.13	1.72	2.07	3.60	3.30	2.85	3.83	2.27
8-Aug-12	1.30	1.67	1.55	1.78	1.71	7.60	5.53	4.70	6.97	6.83
10-Aug-12	1.90	1.88	2.20	2.92	2.85	17.45	8.90	12.65	15.90	8.90
14-Aug-12	1.26	1.58	1.41	1.43	1.61	5.75	3.90	4.60	4.57	4.70
16-Aug-12	#	#	#	#	#	#	#	#	#	#
18-Aug-12	1.76	2.35	1.76	2.38	2.42	16.05	13.23	14.35	7.27	13.70
20-Aug-12	1.76	2.01	1.72	2.81	2.28	6.75	7.27	6.85	7.83	4.50
22-Aug-12	1.58	1.79	1.53	1.64	1.64	8.35	6.10	6.05	12.90	11.73
24-Aug-12	1.23	1.35	1.39	1.65	1.50	12.60	9.27	9.65	7.63	5.90

# Monitoring was cancelled due to the influence Tropical Cyclone Warning Signal No.3



Station	D (Ave of & mid-	f Surf.		ve. of Layer)	Turb (Depth	•	S: (Depth	-	Tot Excee	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit	Action	Limit
	Mid-Ebb									
WY1	0	0	0	0	0	0	0	0	0	0
WY2	0	0	0	0	0	0	0	0	0	0
WY3	0	0	0	0	0	0	0	0	0	0
				Mid	-Flood					
WY1	0	0	0	0	0	0	0	0	0	0
WY2	0	0	0	0	0	0	0	0	0	0
WY3	0	0	0	0	0	0	0	0	0	0
No of Exceedance	0	0	0	0	0	0	0	0	0	0

# Table 6-5Summarized Exceedances of Marine Water Quality

6.06 For marine water monitoring, no exceedance of Action/Limit level was recorded in this Reporting Period. Therefore, no associated corrective actions were then required.



# 7 IMPACT MONITORING RESULTS – ECOLOGY MONITORING

- 7.01 Impact monitoring for coral shall be conducted initially at a frequency of once per week for the first three months of the marine works (HDD and dredging). If no exceedances are reported during this period, then the frequency may be reduced to twice every month for the reminder of the marine works.
- 7.02 According to the construction information provided by the Contractor, the marine works in Yung Shue Wan has been ceased since 19 January 2012. As agreed by the IEC and RE, the ecology monitoring was suspended from 6 February 2012 until further notice of the commencement of dredging works.
- 7.03 It is noticed that the remaining dredging work in Yung Shuen Wan will be commenced in late September 2012, as advised by IEC, coral monitoring has been carried out before the resumption of dredging to oversee the background condition of the tagged corals for the upcoming impact monitoring events. As instructed by the Contractor, an advance coral monitoring have been conducted on 22 August 2012 by the marine ecologist. Since the marine work has not yet started, the monitoring result would be served as reference background data to for the upcoming impact monitoring event.
- 7.04 The impact coral monitoring report for August 2012 for this Reporting Period is presented in *Appendix M*.



# 8 WASTE MANAGEMENT

8.01 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

#### **Records of Waste Quantities**

- 8.02 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) material;
  - Chemical waste;
  - General refuse; and
  - Excavated soil.
- 8.03 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 8-1* and *8-2* and the Monthly Summary Waste Flow Table is shown in *Appendix J*. Whenever possible, materials were reused on-site as far as practicable.

#### Table 8-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity	Disposal Location
C&D Materials (Inert) ('000m <sup>3</sup> )	0	-
Reused in this Contract (Inert) ('000m <sup>3</sup> )	0	-
Reused in other Projects (Inert) ('000m <sup>3</sup> )	0	-
Disposal as Public Fill (Inert) ('000m <sup>3</sup> )	0.144	Tuen Mun Area 38

#### Table 8-2Summary of Quantities of C&D Wastes

Type of Waste	Quantity	Disposal Location
Metals (kg)	0	-
Paper / Cardboard Packing (kg)	0	-
Plastics (kg)	0	-
Chemical Wastes (kg)	0	-
General Refuses (tonne)	19.73	Yung Shue Wan RTS

8.04 There was no site effluent discharged but the estimated volume of surface runoff was less than  $50m^3$  in this monthly period.



# 9 SITE INSPECTION

- 9.01 According to the Environmental Monitoring and Audit Manual, the environmental site inspection should been formulation by ET Leader. Regular environmental site inspections had been carried out by the ET to confirm the environmental performance. In this reporting period, weekly joint-site visit by RE, the Contractor and ET was carried out on **31 July**, **7**, **14 and 21 August 2012**.
- 9.02 The findings/ deficiencies that observed during the weekly site inspection are listed in *Table 9-1* and the relevant checklists are attached in *Appendix K*.

Date	Findings / Deficiencies	Follow-Up Status
31 July 2012	• No environmental issue was observed during the site inspection.	N.A
7 August 2012	<ul> <li>Larvicidal should be placed to sedimentation tanks which are not in use and cleaning up the sediment inside is also recommended.</li> <li>Stagnant water near wall Bay B should be removed.</li> </ul>	Rectified on 14 August 2012.
14 August 2012	• No environmental issue was observed during the site inspection. However, full implementation of the required mitigation measures is reminded.	N.A
21 August 2012	• No environmental issue was observed during the site inspection.	N.A

Table 9-1Site Observations



# 10 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

10.01 No environmental complaint, summons and prosecution was received in this reporting period. The statistical summary table of environmental complaint is presented in *Tables 10-1, 10-2* and *10-3*.

Table 10-1	Statistical Summar	y of Environmental	Complaints
------------	--------------------	--------------------	------------

Departing Devied	<b>Environmental Complaint Statistics</b>						
Reporting Period	Frequency	Cumulative	<b>Complaint Nature</b>				
14 Sep – 30 September 2011	0	0	NA				
October – December 2011	0	0	NA				
January –July 2012	0	0	NA				
August 2012	0	0	NA				

<b>Table 10-2</b>	Statistical Summary of Environmental Summons
-------------------	--

<b>Departing Devied</b>	Environmental Summons Statistics			
Reporting Period	Frequency	Cumulative	<b>Complaint Nature</b>	
14 Sep – 30 September 2011	0	0	NA	
October – December 2011	0	0	NA	
January –July 2012	0	0	NA	
August 2012	0	0	NA	

# Table 10-3 Statistical Summary of Environmental Prosecution

Penanting Devied	Environmental Prosecution Statistics			
<b>Reporting Period</b>	Frequency	Cumulative	<b>Complaint Nature</b>	
14 Sep – 30 September 2011	0	0	NA	
October – December 2011	0	0	NA	
January –July 2012	0	0	NA	
August 2012	0	0	NA	



# 11 IMPLEMENTATION STATUS OF MITIGATION MEASURES

11.01 The environmental mitigation measures that recommended in the Yung Shue Wan Environmental Monitoring and Audit Manual covered the issues of dust, noise, water and waste and they are summarized as following:

# **Dust Mitigation Measure**

- 11.02 Installation of 2m high solid fences around the construction site of Pumping Station P2 is recommended. Implementation of the requirements stipulated in the Air Pollution Control (Construction Dust) Regulation and the following good site practices are recommended to control dust emission from the site:
  - Stockpiles of imported material kept on site should be contained within hoardings, dampened and / or covered during dry and windy weather;
  - Material stockpiled alongside trenches should be covered with tarpaulins whenever works are close to village houses;
  - Water sprays should be used during the delivery and handling of cement, sands, aggregates and the like.
  - Any vehicle used for moving sands, aggregates and construction waste shall have properly fitting side and tail boards. Materials should not be loaded to a level higher than the side and tail boards, and should be covered by a clean tarpaulin.

# **Noise Mitigation Measure**

- 11.03 As detailed in the EIA report, concreting work of the Pumping Station P1a and sewer alignment construction activities would likely cause adverse noise impacts on some of the noise sensitive receivers. Appropriate mitigation measures have therefore been recommended. The mitigation measures recommended in the EIA report are summarised below:
  - (a) Use of quiet equipment for the construction activities of the Pumping Stations and sewer alignment;
  - (b) Use of temporary noise barrier around the site boundary of Pumping Station P1a;
  - (c) Use of kick ripper (saw and lift) method to replace the breaker for pavement removal during sewer alignment construction;
  - (d) Restriction on the number of plant during sewer alignment construction;
  - (e) Use of noise screening structures in the form of acoustic shed or movable barrier wherever practicable and feasible in areas with sufficient clearance and headroom during the construction of sewer alignment;
  - (f) Adoption of manual working method wherever practicable and feasible in areas where the worksites of the proposed sewer alignment are located less than 20m from the residential noise sensitive receivers and less than 30m from the temple and the public library; and
  - (g) Implementation of the following good site practices:
    - Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme.
    - Mobile plant, if any, should be sited as far away from NSRs as possible.
    - Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.
    - Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.
    - Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities.

# Water Quality Mitigation Measure

11.04 No-dig method using Horizontal Directional Drilling (HDD) would be used for the installation of outfall pipe of about 480 m from shore to minimize the potential water quality impacts arising from the dredging works required for the submarine outfall construction. For the remaining outfall pipe of about 240m and the diffuser section, open trench dredging would still be required.

- 11.05 During the dredging works, the Contractor should be responsible for the design and implementation of the following mitigation measures.
  - Dredging should be undertaken using closed grab dredgers with a total production rate of 55m<sup>3</sup>/hr;
  - Deployment of 2-layer silt curtains with first layer enclosing the grab and the second layer at around 50, from the dredging area while dredging works are in progress;
  - all vessels should be sized such that adequate clearance (i.e. minimum clearance of 0.6m) is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;
  - all pipe leakages should be repaired promptly and plant shall not be operated with leaking pipes;
  - excess material should be cleaned from the decks and exposed fittings of barges before the vessel is moved;
  - adequate freeboard (i.e. minimum of 200m) should be maintained on barges to ensure that decks are not washed by wave action;
  - all barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material;
  - loading of barges and hoppers should be controlled to prevent splashing of dredged material to the surrounding water, and barges and hoppers should not be filled to a level which would cause the overflow of materials or sediment laden water during loading or transportation; and
  - the decks of all vessels should be kept tidy and free of oil or other substances that might be accidentally or otherwise washed overboard.

# Construction Run-off and Drainage

- 11.06 The Contractor should observe and comply with the Water Pollution Control Ordinance and the subsidiary regulations. The Contractor should follow the practices, and be responsible for the design, construction, operation and maintenance of all the mitigation measures as specified in ProPECC PN 1/94 "Construction Site Drainage". The design of the mitigation measures should be submitted by the Contractor to the Engineer for approval. These mitigation measures should include the following practices to minimise site surface runoff and the chance of erosion, and also to retain and reduce any suspended solids prior to discharge:
  - Provision of perimeter channels to intercept storm-runoff from outside the site. These should be constructed in advance of site formation works and earthworks.
  - Works programmes should be designed to minimize works areas at any one time, thus minimising exposed soil areas and reducing the potential for increased siltation and runoff.
  - Sand/silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove the sand/silt particles from run-off. These facilities should be properly and regularly maintained. These facilities shall be carefully planned to ensure that they would be installed at appropriate locations to capture all surface water generated on site.
  - Careful programming of the works to minimise soil excavation works during rainy seasons.
  - Exposed soil surface should be protected by paving or hydroseeding as soon as possible to reduce the potential of soil erosion.
  - Trench excavation should be avoided in the wet season, and if necessary, these should be excavated and backfilled in short sections.
  - Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric.

# General Construction Activities

11.07 Debris and rubbish generated on-site should be collected, handled and disposed of properly to avoid entering the nearby coastal waters and stormwater drains. All fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. Open drainage channels and culverts near the works areas should be covered to block the entrance of large debris and refuse.



## Wastewater Arising from Workforce

11.08 Portable toilets shall be provided by the Contractors, where necessary, to handle sewage from the workforce. The Contractor shall also be responsible for waste disposal and maintenance practices

### **Sediment Contamination Mitigation Measure**

- 11.09 The basic requirements and procedures for dredged mud disposal are specified under the WBTC No. 34/2002. The management of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is the responsibility of the Director of Environmental Protection (DEP).
- 11.10 The uncontaminated dredged sediment will be loaded onto barges and transported to the designated marine disposal site. Appropriate dredging methods have been incorporated into the recommended water quality mitigation measures including the use of closed-grab dredgers and silt curtains. Category L sediment would be suitable for disposal at a gazetted open sea disposal ground.
- 11.11 During transportation and disposal of the dredged marine sediments, the following measures should be taken to minimize potential impacts on water quality:
  - Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.
  - Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels should be equipped with automatic self-monitoring devices as specified by the DEP.

#### **Construction Waste Mitigation Measure**

#### Good Site Practices and Waste Reduction Measures

- 11.12 It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are strictly followed. Recommendations for good site practices for the construction waste arising include:
  - Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arranging for collection and effective disposal to an appropriate facility, of all wastes generated at the site.
  - Training of site personnel in proper waste management and chemical handling procedures.
  - Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.
  - Provision of sufficient waste disposal points and regular collection for disposal.
  - Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility.
  - Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.
  - Maintain records of the quantities of wastes generated, recycled and disposed.
- 11.13 In order to monitor the disposal of C&D waste at landfills and to control fly tipping, a trip-ticket system should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.
- 11.14 Good management and control can prevent the generation of significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:
  - segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;

- to encourage collection of aluminium cans by individual collectors, separate labelled bins should be provided to segregate this waste from other general refuse generated by the work force;
- any unused chemicals or those with remaining functional capacity should be recycled;
- use of reusable non-timber formwork to reduce the amount of C&D material;
- prior to disposal of C&D waste, it is recommended that wood, steel and other metals should be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill;
- proper storage and site practices to minimise the potential for damage or contamination of construction materials; and
- plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.

# General Site Wastes

11.15 A collection area should be provided where waste can be stored prior to removal from site. An enclosed and covered area is preferred for the collection of the waste to reduce 'wind blow' of light material.

# Chemical Wastes

- 11.16 After use, chemical waste (eg. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Any unused chemicals or those with remaining functional capacity should be recycled. Spent chemicals should be properly stored on site within suitably designed containers, and should be collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licenced facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation under the Waste Disposal Ordinance.
- 11.17 Any service shop and minor maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakages and spillage should only be undertaken with the areas appropriately equipped to control these discharges.

# Construction and Demolition Material

- 11.18 The C&D material should be separated on-site into three categories: (i) public fill, the inert portion of the C&D material (e.g. concrete and rubble), which should be re-used on-site or disposed of at a public filling area; (ii) C&D waste for re-use and/or recycling, the non-inert portion of the C&D material, (e.g. steel and other metals, wood, glass and plastic); (iii) C&D waste which cannot be re-used and/or recycled. The waste producers are responsible for its disposal at strategic landfills.
- 11.19 In order to minimise the impact resulting from collection and transportation of material for off-site disposal, it was recommended that inert material should be re-used on-site where possible. Prior to disposal of C&D material, it was also recommended that steel and other metals should be separated for re-use and/or recycling where practicable to minimise the quantity of waste to be disposed of to landfill.

# **Ecology Mitigation Measure**

- 11.20 The following general good practice measures should be adopted to mitigate ecological impacts during marine works (including dredging and HOD);
  - Excess material from vessel loading should be cleaned from the decks and exposed fittings before vessels are moved to the backfilling location;
  - Dredging should cause no foam, oil, grease, scum, litter or other objectionable matter to be present on the water;
  - Adequate freeboard should be maintained to ensure that decks are not washed by wave action;
  - All pie leakages should be repaired promptly and plant Should not be operated with leaking pipes; and



- All banges and other vessels should maintain adequate clearance between vessels and the seabed at all stats of the tide and reduce operational speeds to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.
- 11.21 In the event of exceedances of ecological action or limit level, the Contractor will be required to revise his operations as a further mitigation measure. Revisions to the operation method may include (but not be limited to):
  - Reduction in dredging rate'
  - Restriction of dredging in particular areas to specific periods in the tidal cycle
- 11.22 Should repeated non-compliances with limit level(s) occur the Contractor shall modify his working method until he is able to achieve the required compliances with the limit levels to the satisfaction of the IC(E)

# **Fisheries Mitigation Measure**

11.23 Closed grab dredger, deployment of silt curtains around the immediate dredging area and low dredging rate have been recommended in Water Quality of the EIA report in order to minimise sediment release into the water column.

# Landscape & Visual Mitigation Measure

- 11.24 Mitigation measures recommended in the EIA Report for landscape and visual impacts during the construction stage are summarised below.
  - Screening of site construction works by use of hoarding that is appropriate to its site context;
  - Retaining existing trees and minimising damage to vegetation where possible by close co-ordination and on site alignment adjusted of rising main and gravity sewer pipelines. Tree protective measures should be implemented to ensure trees identified as to be retained are satisfactorily protected during the construction phase;
  - Careful and efficient transplanting of affected trees (1 no.) to temporary or final transplant location (the proposed tree to be transported is a semi-mature *Macaranga tanarius* and is located at the proposed Pumping Station P2 location);
  - Short excavation and immediate backfilling of sections upon completion of works to reduce active site area;
  - Conservation of top-soil for reuse;
  - Night-time light source from marine fleets should be directed away from the residential units
- 11.25 The implementation schedule of mitigation measures is presented in *Appendix L*.
- 11.26 Leader had been implementing the required environmental mitigation measures according to the Yung Shue Wan Environmental Monitoring and Audit Manual subject to the site condition. Environmental mitigation measures generally implemented by Leader in this Reporting Period are summarized in *Table 11-1*.

Issues	Environmental Mitigation Measures
Water Quality	<ul> <li>Drainage channels were provided to convey run-off into the treatment facilities; and</li> </ul>
Quanty	<ul> <li>Drainage systems were regularly and adequately maintained.</li> </ul>
	<ul> <li>Cover all excavated or stockpile of dusty material by impervious sheeting or sprayed with water to maintain the entire surface wet;</li> <li>Public roads around the site entrance/exit had been kept clean and free from dust; and</li> <li>Tarpaulin covering of any dusty materials on a vehicle leaving the site.</li> </ul>

#### Table 11-1 Environmental Mitigation Measures



Issues	Environmental Mitigation Measures
Noise	<ul> <li>Good site practices to limit noise emissions at the sources;</li> </ul>
	• Use of quite plant and working methods;
	• Use of site hoarding or other mass materials as noise barrier to screen noise at
	ground level of NSRs; and
	• To minimize plant number use at the worksite.
Waste and	• Excavated material should be reused on site as far as possible to minimize off-site
Chemical	disposal. Scrap metals or abandoned equipment should be recycled if possible;
Management	• Waste arising should be kept to a minimum and be handled, transported and
management	disposed of in a suitable manner,
	• The Contractor should adopt a trip ticket system for the disposal of C&D
	materials to any designed public filling facility and/or landfill; and
	• Chemical waste shall be handled in accordance with the Code of Practice on the
	Packaging, Handling and Storage of Chemical Wastes.
General	The site was generally kept tidy and clean.



# 12 IMPACT FORECAST

12.01 Key issues to be considered in the coming month include:

### Water Quality

- Erect of sand bag in proper area to avoid any muddy surface runoff from the loose soil surface or haul road during the rainy days; and
- The accumulated stagnant water should be drained away.

### Air Quality

- Vehicles shall be cleaned of mud and debris before leaving the site;
- Stockpile and loose soil surface shall be covered with tarpaulin sheet or other means to eliminate the fugitive dust;
- Water spaying on the dry haul road and exit/entrance of the site in regular basis is reminded; and
- Public roads around the site entrance/exit had been kept clean and free from dust.

#### Noise

- Works and equipment should be located to minimize noise nuisance from the nearest sensitive receiver; and
- Idle equipments should be either turned off or throttled down;

# Waste and Chemical Management

- Housekeeping on site shall be improved;
- The Contractor is advised to fence off the construction waste at a designated area in order to maintain the tidiness of the site;
- Drip tray and proper label should be provided for all chemical containers.
- C&D waste should be disposed in regular basis.



## 13 CONCLUSIONS AND RECOMMENDATIONS

#### CONCLUSIONS

- 13.01 This is the 24<sup>th</sup> Monthly EM&A Report covering the construction period from 26 July to 25 August 2012.
- 13.02 It is noticed that the remaining dredging work in Yung Shue Wan will be commenced in late September 2012. As advised by the Contractor, the marine water quality has been resumed since 11 June 2012 while an ecology monitoring was conducted on 22 August 2012.
- 13.03 No 1-hour and 24-hour TSP result was found to be triggered the Action or Limit Level in this Reporting Period.
- 13.04 No noise complaint (an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in this Reporting Period.
- 13.05 In this Reporting Period, 13 days of water quality monitoring were carried out at the designated locations. Nevertheless, monitoring at mid-ebb tides of 10 August was only carried out at impact station (WY1 WY3) as the working boat unable to travel far from the coast of Yung Shue Wan due to high tides. Also, monitoring at mid-flood tide of 16 August was cancelled due to the influence of Tropical Cyclone Warning No.3. Besides, no marine water monitoring exceedance was recorded in this Reporting Period.
- 13.06 Coral monitoring was carried out on 22 August 2012 and no exceedance was recorded.
- 13.07 No documented complaint, notification of summons or successful prosecution was received.
- 13.08 In this reporting period, joint-site visit by RE, the Contractor and ET was carried out on 31 July, 7, 14 and 21 August 2012. The environmental performance of the Project was therefore considered as satisfactory.
- 13.09 No site inspection was undertaken by external parties i.e. Environmental Protection Department (EPD) or Agriculture, Fisheries and Conservation Department (AFCD) within the Reporting Period.

#### RECOMMENDATIONS

- 13.10 During wet season, the Contractor shall pay attention on the potential water impact as the construction site is adjacent to the coastline. Muddy water and other water quality pollutants via site surface water runoff into the coral zones of Yung Shue Wan seawall, Shek Kok Tsui and O Tsai should be avoided. Mitigation measures for water quality should be fully implemented.
- 13.11 Moreover, the construction dust mitigation measures identified at the EM&A Manuel such as watering at haul road and covering of dusty material should also be implemented and properly maintained during wet season.




# Appendix A

# Site Layout Plan – Yung Shue Wan Portion Area

Contract No. DC/2009/13 – Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan Yung Shue Wan – Monthly EM&A Report (August 2012)







# Appendix B

# **Organization Structure and Contact Details of Relevant Parties**



# Contact Details of Key Personnel

AUES

Legend:

DSD (Employer) – Drainage Services Department

CDM (Engineer) – Scott Wilson CDM Joint Venture

Leader (Main Contractor) – Leader Civil Engineering Corporation Limited

Scott Wilson (IEC) – Scott Wilson Limited

AUES (ET) – Action-United Environmental Services & Consulting



# Appendix C

# Master and Three Months Rolling Construction Programme

Activity ID	Description	Original Per Duration Com		Early Finish	Late Start	Late Finish	Total Predecessors Float	Successors	JUN	JUL	20 <sup>-</sup> AUG
Project Key Da	Receive Letter of Acceptance	0	100	05/05/10 A		05/05/10 A		KD0125			
	Project Commencement Date	0	100	17/05/10 A		17/05/10 A		E&M0010, E&M0070, E&M1001, E&M2001, KD0125, PRE0020, PRE0040, PRE0050, PRE0100, PRE0090, PRE0100, PRE0130, SKW0250, SKW0588, SKW0651, SKW0881, SKW1131, SKW1481, SKW1591, SKW1611, YSW0020,			
	Section W1 - Slope Works in Portion A & C	0	100	14/10/11 A		14/10/11 A	YSW0100, YSW0110, YSW0140,	KD0125, KD0130	· -		
	Section W3 - Footpath Diversion in Ptn G Section W4 - Slope Works in Portios H & I	0	100	24/03/11 A 27/03/12 A		24/03/11 A 27/03/12 A	SKW0481 SKW05938, SKW059416	KD0125 KD0125, KD0135, SKW05941			
	Section W5 - P.S. No. 1 in Portion D	0	100	10/02/12 A		10/02/12 A	SKW0741	KD0125			
	Section W6 - Sew er & PS No2 in Ptn. E & F	0	100	10/02/12 A		10/02/12 A	SKW0971	KD0125			
	Start Operate Temp Sew age Treatment in Port. A&H Completion of Maintenance Period of W1	1	0 13/10/12	01/12/12 13/10/12 *	13/10/12	01/12/12 13/10/12 *	0 * E&M0510 0 KD0030, YSW01755, YSW01805,	KD0125			
Preliminary (C	Civil)	400	17/05/40		17/05/10 1						
Preliminary (E8	&M)	120	100 17/05/10	A 13/09/10 A	17/05/10 A	13/09/10 A	KD0020				
Technical Subm	ission										
+Process Design	n of SKWSTW & YSWSTW	198	100 17/05/10 4	20/11/10 4	17/05/10 4	30/11/10 A	1		-		
+Hydraulic Desig	gn	198	100 17/05/107	X   30/11/10 A	17/05/10 A	30/11/10 A					
		139	100 15/07/10	A 30/11/10 A	15/07/10 A	30/11/10 A					
+Equipment Sub	bmission & Approval	831	97 17/05/10 4	4 24/08/12	17/05/10 A	15/04/13	234d				
+Drawings Subn	nission & Approval							-			
+Statutory Subn	niccion	795	81 24/06/10	27/08/12	24/06/10 A	11/03/13	196d				
	11551011	468	44 01/11/11 A	07/03/13	01/11/11 A	12/10/13	219d				
/ung Shue Wa	n						· ·	•			
+Preliminary		229	100 17/05/10 4	31/12/10 4	17/05/10 4	31/12/10 A			-		
+Section W1 - SI	lope Works in Portion A & C	LLU	100 17/00/107	01/12/10/1	11/00/10/1	011121011					
		866	94 17/05/10 4	28/09/12	17/05/10 A	13/10/12	15d				
+Civil & Structur	W STW & Submarine Outfall ral Work										
		1017	72 17/05/10	27/02/13	17/05/10 A	14/08/13	169d				
+Submarine Out	tfall	836	98 17/05/10 4	26/12/12	17/05/10 A	31/07/13	217d		_		
+E&M Works - \	YSW STW	000	98 17/00/107	20/12/12	11/00/10/1	01101110	End				
		958	63 24/02/11	09/10/13	24/02/11 A	13/10/13	5d				
ok Kwu Wan											
		44	0 31/07/12	12/09/12	21/05/12	04/07/12	-71d				
I	otpath Diversion in Portion G										
+Civil & Geotech	nnicai works	603	100 17/05/10 4	09/01/12 A	17/05/10 A	09/01/12 A					
r=	ope Works in Portions H & I	· ·	•	•			• •	•	_		
+Geotechnical V	Works	973	81 15/06/10 4	11/02/13	15/06/10 A	14/04/15	792d				
Section W5 - P.S	S. No. 1 in Portion D	11	01								
+Civil & Geotech	hnical Works	393	100 17/05/10 4	12/06/11 4	17/05/10 4	13/06/11 A			-		
+Structural Work	ks	393	100 17/05/107	13/06/11 A	17/05/10 A	13/06/11 A					
		300	100 14/06/11 4	08/04/12 A	14/06/11 A	08/04/12 A					
E&M Works (PS +Submission &	,								-		
		894	94 17/05/10 A	26/10/12	17/05/10 A	23/07/13	270d				
+Installation, T	F&C	400	0 13/09/12	1.4/01/10	00/07/10	01/12/13	0004				
Section W6 - Sev	wer and PS No.2 in Portions E&H	123	0 13/09/12	14/01/13	23/07/13	01/12/13	322d				
+Civil & Geotech	hnical Works				1		1 1				
+Structural Work	ks	930	73 17/05/10	14/01/13	17/05/10 A	20/02/13	37d				
		431	96 11/06/11 A	27/09/12	11/06/11 A	11/11/12	45d				
E&M Works (PS	,								-		
+Submission 8	& Delivery	894	94 17/05/10 4	26/10/12	17/05/10 A	31/07/12	-92d				
+Installation, T		I					· · · · ·				
Finish date 22/ Data date 31/0	Summary point Start milestone point						Leader Civil Engin Contract No Istruction of Sewage Tre Istruction Rolling Program	. DC/2009/13 atment Works at YSW 8			(Marked on 31 July

2012	SEP	ост		NOV	
		<u> </u>			
					•
		╞╼╢			
			_		
	_				
	Date 31/07/12	Revision Revision 0		Checked RH	Approved VC
on 31 July 2012)					

Activity ID	Description	Original Percent Duration Complete		Early Finish	Late Start		Total Float	Predecessors	Successors			2012			
										JUN	JUL	AUG	SEP	OCT	NOV
		123 (	13/09/12	14/01/13	27/07/12	05/01/13	-8d								
the second s	Sewer and Submarine Outfall														
+Submarine Outfall															
		971 88	17/05/10 A	24/02/13	17/05/10 A	24/10/13	242d								
SKW STW															
+Submission & Delivery	r (E&M)														
		719 65	24/02/11 A	11/02/13	24/02/11 A	27/11/13	289d								
+Construction of Grid A	-G		1						1						
		281 60	28/03/12 A	16/02/13	28/03/12 A	27/05/13	101d								
+Construction of Grid G	-N	0	120,00,1271	10/02/10	20/00/12/1	21/00/10	Torta		1						
		229 49	28/03/12 A	25/12/12	28/03/12 A	15/10/12	-71d			-					
+Construction of Grid N	-T		20/00/12/1	120/12/12	20/00/12/1	10/10/12	7.10								
	•	131 27	03/07/12 A	20/01/12	02/07/12 4	27/01/12	8d			-					
+Rising Main		131 21	03/07/12 A	20/01/13	03/07/12 A	27/01/13	ou								
				Liningium						_					
		856 93	17/05/10 A	18/09/12	17/05/10 A	12/09/14	724d								
+Section W8 - Landscape	e Softworks in All Portions			-						_					
		847 96	5 17/05/10 A	10/09/12	17/05/10 A	08/03/13	180d								
+Section W9 - Establishm	nent Works in All Portions														
		365 (	10/09/12	10/09/13	12/03/13	11/03/14	183d			7					

Start date	05/05/10		Early bar
Finish date	22/11/15		Progress bar
Data date	31/07/12		Critical bar Summary bar
Run date	22/08/12		Progress point
Page number	2A	<b>_</b>	Critical point
		] 🏅	Summary point Start milestone po
c Primavera	Systems, Inc.	_	Finish milestone p

	Date	Revision	Checked	Approved
	31/07/12	Revision 0	RH	VC
1 July 2012)				
, ,				


		Juratio	n Complete	Early Start	Early Finish	Start	Finish	Total Predecessors Float	Successors	JUN	JUL	AUG
roject Key I D0010	Date Receive Letter of Acceptance		100		05/05/10 A		05/05/10 A		KD0125	4		
										-		
D0020	Project Commencement Date		100		17/05/10 A		17/05/10 A		E&M0010, E&M0070, E&M1001, E&M2001, KD0125, PRE0020,			
									PRE0040, PRE0050, PRE0060, PRE0090, PRE0100, PRE0130,			
									SKW0250, SKW0588, SKW0651,			
									SKW0881, SKW1131, SKW1481, SKW1591, SKW1611, YSW0020,			
										-		
D0030	Section W1 - Slope Works in Portion A & C		100		14/10/11 A		14/10/11 A	YSW0100, YSW0110, YSW0140,	KD0125, KD0130			
D0050	Section W3 - Footpath Diversion in Ptn G		100		24/03/11 A		24/03/11 A	SKW0481	KD0125	4		
D0060	Section W4 - Slope Works in Portios H & I		100		27/03/12 A		27/03/12 A	SKW05938, SKW059416	KD0125, KD0135, SKW05941			
D0070	Section W5 - P.S. No. 1 in Portion D	-	0 100		10/02/12 A		10/02/12 A	SKW0741	KD0125	-		
D0080	Section W6 - Sew er & PS No2 in Ptn. E & F		0 100		10/02/12 A		10/02/12 A	SKW0971	KD0125	-		
D0115	Start Operate Temp Sew age Treatment in Port. A&H		0 0		01/12/12		01/12/12	0 * E&M0510	KD0125	_		
D0130	Completion of Maintenance Period of W1		0	13/10/12	13/10/12 *	13/10/12	13/10/12 *	0 KD0030, YSW01755, YSW01805,				
reliminary (	Civil)		1				1					
RE0020	Pre-condition Survey	6	100	17/05/10 A	15/07/10 A	17/05/10 A	15/07/10 A	KD0020		1		
RE0040	Erection of Engineer's Site Accommodation at YSW	6	-	17/05/10 A	15/07/10 A	17/05/10 A	15/07/10 A	KD0020		-		
RE0050	Taking over the Secondary Engineer's Site Accomm	7		17/05/10 A	30/07/10 A	17/05/10 A	30/07/10 A	KD0020		1		
RE0060	Application of Consent from Marine Department	6		17/05/10 A	15/07/10 A	17/05/10 A	15/07/10 A	KD0020		1		
RE0090	Working Group Meeting for Outfall Construction	12		17/05/10 A	13/09/10 A	17/05/10 A	13/09/10 A	KD0020	SKW1151	-		
RE0100	Application & Consent of XP from HyD (Mo Tat Rd)	12		17/05/10 A	13/09/10 A	17/05/10 A	13/09/10 A	KD0020	SKW1491, SKW1501			
RE0130	Setup Web-site for EM&A Reporting	9		17/05/10 A	14/08/10 A	17/05/10 A	14/08/10 A	KD0020		-		
reliminary (			1 .00					1 1				
Technical Sub										1		
	ign of SKWSTW & YSWSTW									1		
E&M0010	Submission	3	3 100	17/05/10 A	23/06/10 A	17/05/10 A	23/06/10 A	KD0020	E&M0020, E&M0040, E&M0235	1		
E&M0020	Vetting and Comment by ER	2		24/06/10 A	14/07/10 A	24/06/10 A	14/07/10 A	E&M0010	E&M0030, E&M0040	1		
E&M0030	Revision and Resubmission	12			16/11/10 A	15/07/10 A	16/11/10 A	E&M0020	E&M0080	1		
E&M0080	Approval from the Engineer	14	-	17/11/10 A	30/11/10 A	17/11/10 A	30/11/10 A	E&M0030	E&M0295	1		
Hydraulic Des			1 100					1 1	I			
E&M0040	Submission	2	1 100	15/07/10 A	04/08/10 A	15/07/10 A	04/08/10 A	E&M0010, E&M0020	E&M0050, E&M0101, E&M0240,	1		
E&M0050	Vetting and Comment by ER	1.		05/08/10 A	18/08/10 A	05/08/10 A	18/08/10 A	E&M0040	E&M0060	-		
E&M0060	Revision and Resubmission	9	-	19/08/10 A	10/11/10 A	19/08/10 A	10/11/10 A	E&M0050	E&M0430	-		
E&M0430	Approval from the Engineer			24/11/10 A	30/11/10 A	24/11/10 A	30/11/10 A	E&M0060	E&M0295	-		
Equipment Su	ubmission & Approval		1				1	· · · · ·				
E&M0070	Submission of Membrane Module	5	100	17/05/10 A	05/07/10 A	17/05/10 A	05/07/10 A	KD0020	E&M0090			
E&M0090	Vetting and Comment by ER	1.		06/07/10 A	19/07/10 A	06/07/10 A	19/07/10 A	E&M0070	E&M0100	-		
E&M0100	Revision and Resubmission	1.	_	20/07/10 A	24/02/11 A	20/07/10 A	24/02/11 A	E&M0090	E&M0160	-		
E&M0101	Submission of Equipment	9		05/08/10 A	30/11/11 A	05/08/10 A	30/11/11 A	E&M0040	E&M0102	-		
E&M0102	Vetting and Comment by ER	6	100	03/11/10 A	30/11/11 A	03/11/10 A	30/11/11 A	E&M0101	E&M0103	1		
E&M0103	Revision and Resubmission	6	100	01/02/11 A	30/11/11 A	01/02/11 A	30/11/11 A	E&M0102	E&M0110, E&M0120, E&M0130,			
E&M0110	Approval on Coarse Screens	3	100	25/05/11 A	25/05/11 A	25/05/11 A	25/05/11 A	E&M0103	E&M0390	1		
E&M0120	Approval on Fine Screens	3	100	12/09/11 A	12/09/11 A	12/09/11 A	12/09/11 A	E&M0103	E&M0400, E&M3060	1		
E&M0130	Approval on Pumps	3	100	23/06/11 A	23/06/11 A	23/06/11 A	23/06/11 A	E&M0103	E&M0410, E&M3070	1		
E&M0140	Approval on Submersible Mixers	3	100	23/03/11 A	23/03/11 A	23/03/11 A	23/03/11 A	E&M0103	E&M0420, E&M3080	1		
E&M0150	Approval on Grit Removal Equipment	3	100	10/10/11 A	10/10/11 A	10/10/11 A	10/10/11 A	E&M0103	E&M0380, E&M3030			
E&M0160	Approval on MBR Membrane Modules (M.M.)	10	5 100	03/08/10 A	24/02/11 A	03/08/10 A	24/02/11 A	E&M0100	E&M0360, E&M0370, E&M3010	1		
E&M0170	Approval on Sludge Dew atering Equipment	3	100	01/09/11 A	01/09/11 A	01/09/11 A	01/09/11 A	E&M0103	E&M0440, E&M3090			
E&M0180	Approval on Valves, Pipes & Fittings	3	85	19/11/11 A	04/08/12	19/11/11 A	15/04/13	255d E&M0103	E&M0450, E&M3100			
E&M0190	Approval on Penstocks	3	100	15/11/11 A	15/11/11 A	15/11/11 A	15/11/11 A	E&M0103	E&M0460, E&M3110	1		
E&M0200	Approval on Instrumentation	3	100	21/06/11 A	08/03/12 A	21/06/11 A	08/03/12 A	E&M0103	E&M0470, E&M3130			
E&M0210	Approval on MCC & LVSB	3	95	19/11/11 A	01/08/12	19/11/11 A	10/07/12	-22d E&M0103	E&M0480, E&M3140			
E&M0220	Approval on BS Equipment	3	78	30/11/11 A	12/08/12	30/11/11 A	21/01/13	162d E&M0103, E&M0280	E&M0490, E&M3150			
E&M0230	Approval on FS Equipment	3	78	30/11/11 A	24/08/12	30/11/11 A	18/02/13	178d E&M0103, E&M0290	E&M0295, E&M0320, E&M0500,			
Drawings Sub	omission & Approval											
E&M0235	Sub. P&ID Draw ings	10	75	24/06/10 A	24/08/12	24/06/10 A	09/03/13	196d E&M0010	E&M0250			
E&M0240	Sub. Plant GA Draw ings	4	5 68	04/08/10 A	14/08/12	04/08/10 A	09/03/13	207d E&M0040	E&M0250, E&M0280, E&M0290			
E&M0250	Sub. Builder's Works Requirements Drawings	1	5 85	04/08/10 A	27/08/12	04/08/10 A	11/03/13	196d E&M0235, E&M0240, E&M0260,	E&M0280, E&M0290			
E&M0260	Sub. Mechanical Installation Drawings	6	70	27/09/10 A	17/08/12	27/09/10 A	09/03/13	203d E&M0040	E&M0250			
E&M0270	Sub. Electrical Installation Drawings	6	75	27/09/10 A	14/08/12	27/09/10 A	09/03/13	206d E&M0040	E&M0250, E&M0280			
E&M0280	Sub. BS Installation Draw ings	12	95	27/09/10 A	05/08/12	27/09/10 A	15/01/13	162d E&M0240, E&M0250, E&M0270	E&M0220			
E&M0290	Sub. FS Installation Drawings	12	85	13/11/10 A	17/08/12	13/11/10 A	12/02/13	178d E&M0240, E&M0250	E&M0230			
Statutory Sub	omission											
E&M0295	Preparation of Submission to HEC	3	9 100	01/11/11 A	30/11/11 A	01/11/11 A	30/11/11 A	E&M0080, E&M0230, E&M0430	E&M0300			
E&M0300	Application & Approval from HEC	15	90	01/11/11 A	08/09/12	01/11/11 A	15/04/13	219d E&M0295	E&M0305			
E&M0305	Provision of Cables to the STWs	18	00	08/09/12	07/03/13	16/04/13	12/10/13	219d E&M0300	E&M0680			
E&M0320	Form 314 Submission to FSD	14	4 0	24/08/12	07/09/12	08/08/13	21/08/13	348d E&M0230	E&M0325, E&M0670			
E&M0325	Submission to WSD	14	4 100	01/11/11 A	29/02/12 A	01/11/11 A	29/02/12 A	E&M0320	E&M0670, E&M0680			
nish date 2 ata date 3	05/05/10 Early bar 22/11/15 Critical bar 31/07/12 Summary bar 22/08/12 ↓ Progress point 1A ↓ Critical point Summary point Summary point Start milestone point											(Marked on 31 Ju

2012								
	SEP		00	т		NOV		
				ì				
				1 1 1				
				- 				
				1     				
				1 1 1				
								$\square$
				1 1 1				
				1 1 1				
				1 1 1				
]				   				
<b></b> '				1				
	     			     				F
		-		I I I				
	Dat 31/07/12	e		Revision	Ch	ecked I	Approve VC	d
	31/0//12		Revision	U	RF	1	VC	
31 July 2012)								
								_

Activity ID	Description	Original Perce Duration Comp		Early Finish	Late Start		Total Predecessors	Successors				2012		
E&M0350	Form 501 Submission to FSD (PS1 & PS2)	28		23/11/12		11/12/12	19d E&M2016	E&M11800, E&M2180	JUN	JI	L	AUG	SEP OCT	NOV
Yung Shue W			0 20, 10, 12											
Preliminary														
YSW0020	Approval of Environmental Team	16	100 17/05/10 A	01/06/10 A	17/05/10 A	01/06/10 A	KD0020	YSW00201, YSW0030, YSW00351,	]					
YSW00201	Change Baseline Monitoring Location (Air&Noise)	59	100 02/06/10 A	30/07/10 A		30/07/10 A	YSW0020	YSW0030						
YSW0030	Baseline monitoring (Air & Noise)	23	100 31/07/10 A	22/08/10 A		22/08/10 A	YSW0020, YSW00201	YSW0035						
YSW0035	Baseline Monitoring Report Submission (A & N)	16	100 23/08/10 A	07/09/10 A		07/09/10 A	YSW0030 YSW0020	YSW0120, YSW01545, YSW0500, YSW0040	-					
YSW00351 YSW0040	Submission & Approval for Monitoring Method (W) Baseline monitoring (Water)	155	100 02/06/10 A 100 30/07/10 A	1		29/07/10 A 31/12/10 A	YSW0020, YSW00351	YSW0350						
YSW0050	Erect Hoarding and Fencing	60	100 19/05/10 A		19/05/10 A		KD0020	YSW0155	-					
Section W1 - S	lope Works in Portion A & C					11								
YSW0075	Mobilization	30	100 17/05/10 A				KD0020	YSW0080, YSW0100						
YSW0080	Site Clearance	30	100 16/06/10 A				YSW0075	YSW0085, YSW0090, YSW0120	-					
YSW0085 YSW0090	Initial Survey Verify the Rock Boulder required Stablization Wk	14	100 02/07/10 A		02/07/10 A	15/07/10 A	YSW0080 YSW0080	YSW0120 YSW0100, YSW0110	-					
YSW0090	Removal of Rock Boulder	249 257		21/03/11 A 03/06/11 A		21/03/11 A 03/06/11 A	YSW0075, YSW0090	KD0030	-					
YSW0110	Stablizing w ork for rock boulder	35	100 16/07/11 A	19/08/11 A		19/08/11 A	YSW0090	KD0030						
YSW0120	Cut the slope to design profile	2	100 24/09/10 A	25/09/10 A	24/09/10 A	25/09/10 A	YSW0035, YSW0080, YSW0085	YSW0131, YSW0155, YSW0170						
YSW0131	Mobilization of Plant and Material of Soil Nails	14	100 12/09/10 A	25/09/10 A	12/09/10 A	25/09/10 A	YSW0120	YSW0132						
YSW0132	Erect Scaffold and Working Platform	2		27/09/10 A		27/09/10 A	YSW0131	YSW0133	-					
YSW0133 YSW0134	Setting out and Verify Locations of Soil Nails Drilling and Soil Nails Installation	45	100 28/09/10 A	11/11/10 A		11/11/10 A 30/11/10 A	YSW0132 YSW0133	YSW0134 YSW0135						
YSW0135	Construction of Nail Heads	12	100 19/10/10 A 100 01/12/10 A	-		12/12/10 A	YSW0134	YSW0136	-					
YSW0136	Mesh Installation on Cut Slope	3	100 13/12/10 A	15/12/10 A		15/12/10 A	YSW0135	YSW01361						
YSW01361	Verify alignment of access & channels on slope	118	100 16/12/10 A	12/04/11 A		12/04/11 A	YSW0136	YSW0140	]					
YSW0140	Construct U-channels & Step Channel on Cut Slope	182	100 13/04/11 A	11/10/11 A	13/04/11 A	11/10/11 A	YSW01361	KD0030						
YSW0153	Removal of Ex U-Channel where clash with B. Wall	151	100 10/05/11 A			07/10/11 A	YSW01545	YSW01750						
YSW01545	Temporary Diversion of Drainage	244	100 08/09/10 A	09/05/11 A		09/05/11 A	YSW0035	YSW0153	-					
YSW0155	RC Barrier Wall Bay 1-13 (below Ground Level)	256		08/06/11 A		08/06/11 A	YSW0050, YSW0120	KD0030, YSW0170, YSW0175 KD0030, YSW01750	-					
YSW0170 YSW0175	RC Barrier Wall Bay 1-13 (above Ground Level) Construct U-channels and Catchpits (Phase 1)	125	100 09/06/11 A 100 09/06/11 A	11/10/11 A 23/08/11 A		11/10/11 A 23/08/11 A	YSW0120, YSW0155 YSW0155	KD0030, YSW01750						
YSW01750	Construction of subsoil drain (phase 1)	120		08/02/12 A		08/02/12 A	YSW0153, YSW0170	YSW01755						
YSW01755	Construct subsoil drain (phase 2)	60	0 08/07/12 A		08/07/12 A	12/10/12	14d YSW01750	KD0130	-					
YSW01800	RC Barrier Wall Bay 14 (below & above Ground)	30	0 31/07/12	29/08/12	15/08/12	13/09/12	15d YSW0760	YSW01805, YSW01810						
YSW01805	Hydroseeding	14	0 30/08/12	12/09/12	29/09/12	12/10/12	30d YSW01800	KD0130				►	<u> </u>	
YSW01810	Construct U-channels and Catchpits (Phase 2)	30	0 30/08/12	28/09/12	14/09/12	13/10/12	15d YSW01800	KD0130				L <b>&gt;</b>		
Civil & Structu	SW STW & Submarine Outfall													
YSW0412	Mobilization	30	100 17/05/10 A	15/06/10 A	17/05/10 A	15/06/10 A	KD0020	YSW0422	-					
YSW0422	Site Clearance	30	100 17/05/10 A		17/05/10 A	15/06/10 A	KD0020, YSW0412	YSW0432, YSW0500, YSW0610,						
YSW0432	Initial Survey	14	100 02/06/10 A	15/06/10 A	02/06/10 A	15/06/10 A	YSW0422	YSW0510						
YSW STW -				1	I	, ,		-						
	ELS & Excavation for Inlet Pumping Station	105	100 08/09/10 A			1 1	YSW0035, YSW0422	YSW0510						
YSW0510 YSW0520	Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn)	129		29/04/11 A 08/06/11 A		29/04/11 A 08/06/11 A	YSW0432, YSW0500 YSW0510	YSW0520 YSW05701						
YSW0530	ELS & Excavation for Equalization Tank	159	100 01/01/11 A	08/06/11 A		08/06/11 A	YSW0660	YSW0540, YSW05701	-					
YSW0540	Sub-structure construction (Equalization Tank)	112	100 09/06/11 A	28/09/11 A		28/09/11 A	YSW0530	YSW0550, YSW05901						
YSW0550	Backfilling & Remove ELS (Equalization Tank)	20	100 29/09/11 A	18/10/11 A	29/09/11 A	18/10/11 A	YSW0540	YSW05901						
YSW05701	ELS & Excavation for Grit Chambers	28	100 09/06/11 A			06/07/11 A	YSW0520, YSW0530	YSW05711, YSW05731						
YSW05711	Construct sub-structure for Grit Chambers	106		20/10/11 A		20/10/11 A	YSW05701	YSW05721, YSW05911	4					
YSW05721	Backfill & Remove ELS for Grit Chambers	12	100 21/10/11 A	01/11/11 A		01/11/11 A	YSW05711	YSW05911						
YSW05731 YSW05741	ELS & Excavation for Grease Separators (GS) Construct sub-structure for Grease Separators	52	100 07/07/11 A 100 10/08/11 A	09/08/11 A 30/09/11 A		09/08/11 A 30/09/11 A	YSW05701 YSW05731	YSW05741 YSW05751	+					
YSW05751	Install Dia.400 Puddles in Grease Separators	27		27/10/11 A		27/10/11 A	YSW05741	YSW05752	4					
YSW05752	Construct sub-structure for GS (above puddles)	48	100 28/10/11 A			14/12/11 A	YSW05751	YSW05761	1					
YSW05761	Backfill & remove ELS for Grease Separators	10	100 15/12/11 A	24/12/11 A	15/12/11 A	24/12/11 A	YSW05752	YSW0580, YSW05921	]					
YSW0580	Excavate to Formation for Deodorizer Room	10	100 25/12/11 A	03/01/12 A		03/01/12 A	YSW05761	YSW05801, YSW05922	+					
YSW05801	Excavate to formation - Grid J-N/5-7	40	100 04/01/12 A	12/02/12 A		12/02/12 A	YSW0580	YSW05802, YSW05923	4					
YSW05802	Excavate to formation - Grid GA-H/5-7	10		1		22/02/12 A	YSW05801	YSW05924	4					
YSW05901	G/F to 1/F Construction Grid GA-K/1-5	90	100 29/09/11 A		29/09/11 A	27/12/11 A	YSW0540, YSW0550 YSW05711, YSW05721	YSW06001	4					
YSW05911 YSW05921	G/F to 1/F Construction Grid N-S/1-5 G/F to 1/F Construction Grid K-N/1-5	80 45	100 21/10/11 A 100 25/12/11 A	08/01/12 A 07/02/12 A		08/01/12 A 07/02/12 A	YSW05711, YSW05721 YSW05761	YSW06011, YSW06035 YSW06021						
YSW05921	G/F to 1/F Construction for Deodorizer Room	80	100 04/01/12 A			23/03/12 A	YSW0580	YSW06022	+					
YSW05923	G/F to 1/F Construction for Grid J-N/5-7	60	100 13/02/12 A	12/04/12 A		12/04/12 A	YSW05801	YSW06023	1					
YSW05924	G/F to 1/F Construction for Grid GA-H/5-7	60	100 28/05/12 A	16/07/12 A	28/05/12 A	16/07/12 A	YSW05802, YSW06023	YSW06034						
YSW06001	1/F to Roof Constuction for Grid GA-K/1-5	87	100 28/12/11 A	+		23/03/12 A	YSW05901	YSW0800						
YSW06011	1/F to Roof Constuction for Grid N-S/1-5	75		23/03/12 A		23/03/12 A	YSW05911	YSW0800			- -			
YSW06021	1/F to Roof Constuction for Grid K-N1-5	44		22/03/12 A		22/03/12 A	YSW05921	YSW07201	↓ ∏]					
YSW06022 YSW06023	1/F to Roof Constuction for Deodorizer Room 1/F to Roof Constuction for Grid J-N/5-7	45		22/05/12 A 27/05/12 A		22/05/12 A	YSW05922 YSW05923	YSW0800 YSW05924	╡────┼┼┼┐					
	5/05/10 Early bar	40	100 13/04/12 A	21/00/12 A	13/04/12 A	21/03/12 A	1 31103823	1.31103324				<b>I</b>	Date Re	vision Checked Approved
Finish date 2	2/11/15 Progress bar						Leader Civil Engi	neering Corp. Ltd.				·	31/07/12 Revision 0	RH VC
	Critical bar							DC/2009/13						
Run date 2 Page number 2	2/08/12 ▲ Progress point A Critical point					Cons		atment Works at YSW 8	k SKW			ŀ		
*	Summary point Start milestone point							me (Aug 2012 - Oct 201				(Marked on 31 July 2012)		
c Primavera Sys							J - J	, <b>,</b>	-					

Activity ID	Description	Original Per Duration Com	plete Start	Early Finish	Late Start	Late Finish	Total Float 134d YSW05924	Successors		JUN	JUL		
YSW06034 YSW06035	1/F to Roof Constuction for Grid GA-H/5-7 Construct buffle walls in Grease Separators	45	95 27/07/12 A 100 18/04/12 A	02/08/12 16/07/12 A	27/07/12 A 18/04/12 A	14/12/12 16/07/12 A	134d YSW05924 YSW05911	YSW0800 YSW07204					
							YSW06021	YSW07202, YSW0800		++++	+++++		
YSW07201	Water tightness test for Inlet Pumping Station	60	100 23/03/12 A	21/05/12 A	23/03/12 A	21/05/12 A	YSW07201	YSW07202, YSW0800	_				
YSW07202	Water tightness test for Equalization Tanks	42	100 22/05/12 A	02/07/12 A	22/05/12 A	02/07/12 A	68d YSW07202	YSW07203, YSW0800 YSW07204, YSW0800	-	¦   r		┿.	
YSW07203	Water tightness test for Grit Chambers	42	0 31/07/12	10/09/12	06/10/12	17/11/12							1
/SW07204	Water tightness test for Grease Separators	42	0 11/09/12	22/10/12	17/11/12	29/12/12	68d YSW06035, YSW07203	YSW07205, YSW0800	_		1		
YSW07205	Water tightness test for water channels	21	0 23/10/12	12/11/12	29/12/12	19/01/13	68d YSW07204	YSW0800			<u>        </u>		
YSW0800	ABWF installation	271	22 03/07/12 A	27/02/13	03/07/12 A	24/01/13	-33d YSW06001, YSW06011, YSW06022,	E&M0530, E&M0540, E&M0550,		ГШЫ			4
'SW STW - G	GL T - X						· · ·	•				++-	<b></b>
YSW0610	Excavate to formation	10	100 08/09/10 A	17/09/10 A	08/09/10 A	17/09/10 A	YSW0035, YSW0422	YSW0620	7				
YSW0620	Base slab construction	248	100 18/09/10 A	23/05/11 A	18/09/10 A	23/05/11 A	YSW0610	YSW0630	-				
YSW0630	G/F to 1/F construction	205	100 24/05/11 A	14/12/11 A	24/05/11 A	14/12/11 A	YSW0620	YSW0640	-				
YSW0640	1/F to Roof Construction	64	100 15/12/11 A	16/02/12 A	15/12/11 A	16/02/12 A	YSW0630	YSW0810					
		80					YSW0640	E&M0610, E&M0620, E&M0630,					
	ABWF installation	80	100 28/12/11 A	16/03/12 A	28/12/11 A	16/03/12 A	1300040	Eam0610, Eam0620, Eam0630,				++-	<b>_</b>
	GL F - H & DN Tanks	1 1		1	1 1		1 1	1					
/SW0650	ELS & Excavation for DN Tanks	37	100 08/09/10 A	14/10/10 A	08/09/10 A	14/10/10 A	YSW0035, YSW0422	YSW0660	_				
/SW0660	Sub-struction construction (DN Tanks)	78	100 15/10/10 A	31/12/10 A	15/10/10 A	31/12/10 A	YSW0650	YSW0530, YSW0670					
/SW0670	Backfill & Remove ELS (DN Tanks)	70	100 01/01/11 A	11/03/11 A	01/01/11 A	11/03/11 A	YSW0660	YSW0680					
/SW0680	Base slab construction (SD1, SD2 & MBR4)	17	100 12/03/11 A	28/03/11 A	12/03/11 A	28/03/11 A	YSW0670	YSW0690		1			1
/SW0690	Construct Superstructure SD1, SD2 & MBR4	82	100 29/03/11 A	18/06/11 A	29/03/11 A	18/06/11 A	YSW0680	YSW0705, YSW0820		1			1
YSW06901	Construct Superstructure of DN Tanks	28	100 15/05/12 A	11/06/12 A	15/05/12 A	11/06/12 A	YSW0735	YSW0830				†i†-	
YSW0705	Water test for MBR 4, SD 1&2	14	0 31/07/12	13/08/12	31/07/12	13/08/12	0 YSW0690	E&M0510, E&M0630, E&M0640,			+ +	┼╫╻	
YSW0705	Apply protective paint for MBR 4, SD 1&2	20	0 14/08/12	02/09/12	14/08/12	02/09/12	0 YSW0705	YSW0820	-	1			
							0 YSW0703	E&M0510, E&M0630, E&M0640	-	1		.	
/SW0820	ABWF installation	34	0 31/07/12	02/09/12	31/07/12	02/09/12		1	-	1		1	
YSW0830	Water test for DN Tanks	28	0 31/07/12	27/08/12	12/07/13	08/08/13	346d YSW06901	YSW0850					
/SW0850	Apply protecitve paint for DN Tanks	6	0 28/08/12	02/09/12	09/08/13	14/08/13	346d YSW0830	E&M0610		I		$\downarrow \downarrow$	<b>_</b>
SW STW - C	GLA-F												
/SW0730	Completion of HDD	0	100 21/01/12 A		21/01/12 A		YSW03601, YSW03605	YSW0732		1			1
/SW0732	Excavate for MBR 2 & 3	20	100 21/01/12 A	09/02/12 A	21/01/12 A	09/02/12 A	YSW0730	YSW0733					
/SW0733	Construct basement of MBR 2 & 3	20	100 10/02/12 A	29/02/12 A	10/02/12 A	29/02/12 A	YSW0732	YSW0735, YSW0740	1				
/SW0735	Construct superstructure of MBR 2	75	100 01/03/12 A	14/05/12 A	01/03/12 A	14/05/12 A	YSW0733	YSW06901, YSW0736, YSW08302					
YSW0736	Construct superstructure of MBR 3	100	100 15/05/12 A	14/05/12 A	15/05/12 A	14/05/12 A	YSW0735	YSW08302			4		
YSW0740	ELS & excavate for Outfall Shaft	75	100 01/03/12 A	14/05/12 A	01/03/12 A	14/05/12 A	YSW0733	YSW0750			<u>+</u>		
					+ +				- <b> </b> _				
	Construct basement of Outfall Shaft	19	100 15/05/12 A	02/06/12 A	15/05/12 A	02/06/12 A	YSW0740	YSW07501	-0				
YSW07501	Connect additional flange to HDPE pipe (VO 042)	5	100 03/06/12 A	07/06/12 A	03/06/12 A	07/06/12 A	YSW0750	YSW07502	_┞ <b>╹</b>				
YSW07502	Construct sub-structure of Outfall Shaft	16	100 08/06/12 A	23/06/12 A	08/06/12 A	23/06/12 A	YSW07501	YSW0760					
YSW0760	Backfill & remove ELS (outfall shaft)	8	100 24/06/12 A	01/07/12 A	24/06/12 A	01/07/12 A	YSW07502	YSW01800, YSW07601, YSW07603,					
								YSW1470, YSW16601, YSW16606				ŦΙ	
YSW07601	Construct superstructure for Outfall Shaft	80	100 03/07/12 A	31/07/12 A	03/07/12 A	31/07/12 A	YSW0760	YSW08301					<b>i</b>
YSW07603	ELS & excavate for FSH Water Supply Tank	21	100 01/06/12 A	25/06/12 A		25/06/12 A	YSW0760	YSW07604					₽
YSW07604	Construct substructure for FSH Water Supply Tank	23	100 26/06/12 A	19/07/12 A	26/06/12 A	19/07/12 A	YSW07603	YSW07605	-				
YSW07605	Backfill & remove ELS for FSH Water Supply Tank	21	100 20/07/12 A	31/07/12 A	+ +	31/07/12 A	YSW07604	YSW07607				╧╧┻┷	<u>_</u>
YSW07605		28	0 01/08/12 A	27/08/12	-	02/10/12	36d YSW07605	YSW07608					
	Construct basement of MBR 1 & Workshop		-									-+++-	
	Construct superstructure for FSH Water Supply Tk	28	0 28/08/12	24/09/12	-	30/10/12	36d YSW07607	YSW07609, YSW08304	_				
YSW07609	Construct superstructure for MBR 1	28	0 25/09/12	22/10/12		27/11/12	36d YSW07608	YSW07610, YSW08303	_				
YSW07610	Construct Workshop, FSSH Pump Rm, PW Pump Rm	28	0 23/10/12	19/11/12	28/11/12	25/12/12	36d YSW07609	YSW0840					
YSW08301	Water tightness test for Outfall Shaft	42	0 31/07/12	10/09/12	20/09/12	31/10/12	51d YSW07601	YSW08305		1		4	
YSW08302	Water tightness test for MBR 2 & 3	49	50 03/07/12 A	24/08/12	03/07/12 A	10/10/12	48d YSW0735, YSW0736	YSW08305			┞└─▶		<b></b>
YSW08303	Water tightness test for MBR 1	14	0 23/10/12	05/11/12	28/11/12	11/12/12	36d YSW07609	YSW08305		[		TT	
YSW08304	Water tightness test for FSH Water Supply Tank	32	0 25/09/12	26/10/12	31/10/12	01/12/12	36d YSW07608	YSW08305	-	1			1
YSW08305	Apply protective paint	82	0 05/09/12	25/11/12	11/10/12	31/12/12	36d YSW08301, YSW08302, YSW08303,	E&M0520, E&M0590, E&M0605,	-	1			1
							YSW08304	YSW0870		1			1
YSW0870	ABWF installation	30	0 26/11/12	25/12/12	07/05/13	05/06/13	162d YSW08305	E&M0630, E&M0640, E&M0650	-	1			1
	el / Sprinkler Pump Rm							<u> </u>		1	1	+++	t
	ELS & excavate to formation (+0 mPD approx.)	30	0 20/11/12	19/12/12	26/12/12	24/01/13	36d YSW07610	YSW0860	-	1			1
		30	0 20/11/12	10/12/12	20/12/12	2-101/13						+++-	<u> </u>
mergency St	-			00/07/1	lou wawa	00/15/15			-	1			
/SW1470	ELS & excavate to formation (-1.5mPD Approx.)	30	0 31/07/12	29/08/12		30/10/12	62d YSW0760	YSW1480	_	1		+•	1
/SW1480	Sub-structure construction	40	0 30/08/12	08/10/12		09/12/12	62d YSW1470	YSW1490	_	1			1
YSW1490	Backfill & extract sheetpile	30	0 09/10/12	07/11/12	10/12/12	08/01/13	62d YSW1480	YSW1500		1			1
/SW1500	Superstructure construction upto +10.5mPD	40	0 08/11/12	17/12/12	09/01/13	17/02/13	62d YSW1490	YSW1530, YSW1536		1			1
/SW1530	Underground pipeline w orks	40	0 18/12/12	26/01/13	18/02/13	29/03/13	62d YSW1500	E&M0690, YSW1680					
/SW1536	Water tightness test	40	0 18/12/12	26/01/13	26/06/13	04/08/13	190d YSW1500	YSW1538		[		TIL	
	Cable Draw Pits & Ducting				•		• •	·		1		+++	1
(SW16601	Construct 6m deep sew er YFMH5-YFMH6 (Grid Q-X)	60	0 31/07/12	28/09/12	16/10/12	14/12/12	77d YSW0760	YSW16602	-	1		L	
			-						-	1			
/SW16602	Connect 6m deep sew er to existing manhole FM1	45	0 29/09/12	12/11/12	-	28/01/13	77d YSW16601	YSW16603	-	1			1
/SW16603	Construct UU & pipes along sea side (Grid Q-X)	60	0 13/11/12	11/01/13	+ +	29/03/13	77d YSW16602	YSW16604, YSW16703	4	1			
YSW16606	Construct UU & pipes along hill side (Grid D-Q)	60	0 31/07/12	28/09/12		29/03/13	182d YSW0760	YSW16607		1		╎┞┛	
YSW16607	Construct UU & pipes along hill side (Grid Q-X)	60	0 29/09/12	27/11/12	30/03/13	28/05/13	182d YSW16606	YSW16608				_ <b> </b> _ <b> </b> _	
YSW16608	Construct UU & pipes along hill side (Grid XA-D)	60	0 28/11/12	26/01/13	29/05/13	27/07/13	182d YSW16607	YSW1690					
bmarine Outf	fall						· · ·	·				++-	T
date 05/ 1 date 22/ date 31/	/05/10 /11/15 /07/12 /08/12 A Progress bar Critical bar Summary bar Progress point					Con	Leader Civil Engin Contract No. Istruction of Sewage Trea	DC/2009/13	8. GK/M			<u></u>	

(Marked on 31 July 2012)



Activity ID	Description		Percent Early Complete Start	Early Finish	Late Start	Late Finish	Total Float		Successors					20
YSW0180	Coordination of HEC	53	100 17/05/10 A	08/07/10 A	17/05/10 A	08/07/10 A	Tiout	KD0020	YSW0350		JUN	JUL		AUG
YSW0200	Submission and Approval of Ecologist	60	100 17/05/10 A	15/07/10 A	17/05/10 A	15/07/10 A		KD0020	YSW0210					
YSW0210	Ecology Survey	211	100 16/07/10 A	11/02/11 A	16/07/10 A	11/02/11 A		YSW0200	YSW0350	_				
YSW0220 YSW0230	Submission and Approval of In. Hydro Survey Hydrogrophical Survey (YSW)	103 157	100 17/05/10 A 100 28/08/10 A	27/08/10 A 31/01/11 A	17/05/10 A 28/08/10 A	27/08/10 A 31/01/11 A		KD0020 YSW0220	YSW0230 YSW0350	-				
YSW0230	Material Submission, Approval of HDPE pipe	319	100 28/08/10 A	31/03/11 A	17/05/10 A	31/03/11 A		KD0020	YSW0360					
YSW02401	Clarify Coordinate of Point Y (Reply of RFI 010)	83	100 28/06/10 A	18/09/10 A	28/06/10 A	18/09/10 A		KD0020	YSW0250	-				
YSW0250	Submit and Approval of Method Statement for HDD	188	100 19/09/10 A	25/03/11 A	19/09/10 A	25/03/11 A		YSW02401	YSW0260, YSW0270, YSW0340					
YSW0260	Submission of HDD Method Statement to HEC	14	100 26/03/11 A	08/04/11 A	26/03/11 A	08/04/11 A		YSW0250	YSW0340	_				
YSW0270	Additional G.I. Boreholes (YSW) Submission of propose alignment	123	100 19/09/10 A	19/01/11 A 04/03/11 A	19/09/10 A 20/01/11 A	19/01/11 A 04/03/11 A		YSW0250 YSW0270	YSW0280, YSW0290 YSW0310, YSW0340					
YSW0280 YSW0290	Submission of Marine Notice	69	100 20/01/11 A 100 20/01/11 A	29/03/11 A	20/01/11 A	29/03/11 A		YSW0270	YSW0350	-				
YSW0310	Construction of Entry Pit and Preparation Work	27	100 05/03/11 A	31/03/11 A	05/03/11 A	31/03/11 A		YSW0280	YSW0320	-				
YSW0320	Prepare of HDD Drill Rig Set-up (YSW)	28	100 01/04/11 A	28/04/11 A	01/04/11 A	28/04/11 A		YSW0310	YSW0330, YSW0350					
YSW0330	Establishment of HDD plant & equipment	6	100 09/04/11 A	14/04/11 A	09/04/11 A	14/04/11 A		YSW0320	YSW0340					
YSW0340	Setting up at drillhole location	14	100 15/04/11 A	28/04/11 A	15/04/11 A	28/04/11 A		YSW0250, YSW0260, YSW0280,	YSW0350	-				
YSW0350 YSW0360	Drill pilot hole and reaming hole - NS400 - 530m Installation of NS400 HDPE 530m	229	100 29/04/11 A 100 14/12/11 A	13/12/11 A 30/12/11 A	29/04/11 A 14/12/11 A	13/12/11 A 30/12/11 A		YSW0040, YSW0180, YSW0210, YSW0240, YSW0350	YSW0360 SKW1181, YSW03601, YSW03620,	-				
YSW03601	Demobilization of HDD plant & equipment	7	100 31/12/11 A	06/01/12 A	31/12/11 A	06/01/12 A		YSW0360	YSW03605, YSW03641, YSW0730	-				
YSW03605	Remove Entry pit of HDD	14	100 07/01/12 A	20/01/12 A	07/01/12 A	20/01/12 A		YSW03601	YSW0730	1				
YSW03620	Removal of Receiving Pit	14	100 31/12/11 A	13/01/12 A	31/12/11 A	13/01/12 A		YSW0360	YSW0365					
YSW03641	Prepare backfilling material under VO 046A	120	100 07/01/12 A	05/05/12 A	07/01/12 A	05/05/12 A		YSW03601	YSW0365					
YSW0365	Set up of Silt Curtain as per EP	30	0 27/11/12	26/12/12	02/07/13	31/07/13	2170	SKW1431, YSW03620, YSW03641	YSW0370					
E&M Works	Delivery of MBR Memb. Mod. (MBR Tk 4)	137	100 24/02/11 A	21/06/11 A	24/02/11 A	21/06/11 A		E&M0160	E&M0510	_				
E&M0370	Delivery of MBR Membrane Modules - 2nd Shipment	150	100 24/02/11 A	17/10/11 A	24/02/11 A	17/10/11 A		E&M0160	E&M0520	+				
E&M0380	Delivery of Grit Removal Equipment	180	100 10/10/11 A	29/12/11 A	10/10/11 A	29/12/11 A		E&M0150	E&M0530	╄				
E&M0390	Delivery of Coarse Screens	162	100 06/09/11 A	12/01/12 A	06/09/11 A	12/01/12 A		E&M0110	E&M0540					
E&M0400	Delivery of Fine Screens	180	100 12/09/11 A	30/11/11 A	12/09/11 A	30/11/11 A		E&M0120	E&M0550					     
E&M0410 E&M0420	Delivery of Pumps	162	100 23/06/11 A	05/09/11 A	23/06/11 A	05/09/11 A		E&M0130 E&M0140	E&M0560 E&M0570	-				I I I I I I
E&M0440	Delivery of Submersible Mixers Delivery of Sludge Dew atering Equipment	162 180	100 26/02/11 A 50 01/09/11 A	17/11/11 A 28/10/12	26/02/11 A 01/09/11 A	17/11/11 A 03/03/13	1260	E&M0170	E&M0580					1 1
E&M0450	Delivery of Valves, Pipes & Fittings	180	90 30/08/11 A	22/08/12	30/08/11 A	03/05/13		E&M0180	E&M0590, E&M0605					
E&M0460	Delivery of Penstocks	180	100 12/08/11 A	24/12/11 A	12/08/11 A	24/12/11 A		E&M0190	E&M0600					
E&M0470	Delivery of Instruments	180	100 03/11/11 A	21/06/11 A	03/11/11 A	21/06/11 A		E&M0200	E&M0610					
E&M0480	Delivery of MCC LVSB	177	0 01/08/12	25/01/13	11/07/12	03/01/13	-	E&M0210	E&M0620	_				
E&M0490 E&M0500	Delivery of BS Equipment Delivery FS Equipment	180 180	25 11/12/11 A 25 11/12/11 A	25/12/12 06/01/13	11/12/11 A 11/12/11 A	05/06/13		1 E&M0220	E&M0630 E&M0330, E&M0640	_	1			
E&M0510	Install Membrane Modules in MBR Tank no. 4	90	0 03/09/12	01/12/12	03/09/12	01/12/12		E&M0360, YSW0705, YSW0820	KD0115	-				
E&M0520	Install Membrane Modules in MBR Tank No. 1 to 3	130	0 19/11/12	28/03/13	25/12/12	03/05/13	360	E&M0370, YSW08305	E&M0590, E&M0690					
E&M0530	Install Grit Removal Equipment	60	65 01/06/12 A	27/03/13	01/06/12 A	03/05/13	370	E&M0380, E&M0540, YSW0800	E&M0590, E&M0660					
E&M0540	Install Coarse Screens	75	90 23/04/12 A	06/03/13	23/04/12 A	19/03/13	130	E&M0390, YSW0800	E&M0530, E&M0550, E&M0570, E&M0590, E&M0660					
53140550			00 01/00/10 A	10/00/10	01/00/10 4	00/05/40	40-		E&M0590, E&M0660	_				
E&M0550 E&M0560	Install Fine Screens Install Pumps	60 90	80 01/06/12 A 40 23/04/12 A	18/03/13 22/04/13	01/06/12 A 23/04/12 A	03/05/13	-	E&M0400, E&M0540, YSW0800	E&M0590, E&M0660	_				
E&M0580	Install Sludge Dew atering Equipment	280	20 29/05/12 A	09/10/13	29/05/12 A	13/10/13		E&M0440, YSW0800	E&M0690			<u>+</u> <u>+</u>		
E&M0600	Install Penstocks (Batch 1, GL H - T)	180	50 23/04/12 A	28/05/13	23/04/12 A	13/10/13	1390	E&M0460, YSW0800	E&M0690					
E&M0605	Install Penstocks (Batch 2, GL A - F)	120	0 26/11/12	25/03/13	16/06/13	13/10/13	2020	E&M0450, YSW08305	E&M0690					
Sok Kwu Wa	n									_				
Preliminary	Approval of Environmental Torus	1	0.01/07/10	15/00//10	01/05/10	06/00/10		KD0020	SKW0260	_				
SKW0250 SKW0260	Approval of Environmental Team Baseline monitoring (Air & Noise)	16	0 31/07/12	15/08/12 29/08/12	21/05/12 06/06/12	06/06/12 20/06/12	-	1 KD0020 1 SKW0250	SKW0260 SKW0242, SKW0265, SKW0592,	-				
		14	0 10/06/12	20/00/12	00/00/12	20/00/12	-/10		SKW0242, SKW0265, SKW0592, SKW0681, SKW0921, SKW1141					
SKW0265	Baseline Monitoring Submission (A & N)	14	0 30/08/12	12/09/12	20/06/12	04/07/12	-71c	SKW0260	SKW0242, SKW0592, SKW0681, SKW0921, SKW1141					
Section W3 -	Footpath Diversion in Portion G						1	<u> </u>	,,, _,, _		+			
Civil & Geote	•													
SKW0240	Site Clearance	21	100 17/05/10 A	06/06/10 A	17/05/10 A	06/06/10 A			SKW0241					
SKW0241	Initial Survey	9	100 07/06/10 A	15/06/10 A	07/06/10 A	15/06/10 A		SKW0240	SKW0242	_				
SKW0242	Retaining Wall Bay 0-10 (Incl. VO. 001A)	177	100 30/06/10 A	23/12/10 A	30/06/10 A	23/12/10 A	1	SKW0241, SKW0260, SKW0265	SKW0461	4				
SKW0461 SKW0471	Utilities Laying and Diversion Concreting for Pavement	70	100 24/12/10 A 100 04/03/11 A	03/03/11 A 10/03/11 A	24/12/10 A 04/03/11 A	03/03/11 A 10/03/11 A	1	SKW0242 SKW0461	SKW0471 SKW0481	-				
SKW0471 SKW0481	Footpath Diversion - Stage 1	14	100 04/03/11 A 100 11/03/11 A	10/03/11 A 24/03/11 A	11/03/11 A	10/03/11 A 24/03/11 A	+	SKW0461 SKW0471	KD0050, SKW04811, SKW0491					
SKW04811	Excavate for FP transition at CH0-35 &CH130-141	37	100 25/03/11 A	30/04/11 A	25/03/11 A	30/04/11 A	1	SKW0481	SKW04821	1				
SKW04821	Construction of Drainage outfall near bay 10	3	100 01/05/11 A	03/05/11 A	01/05/11 A	03/05/11 A		SKW04811	SKW04831	]				
SKW04831	Cable diversion by HEC	26	100 04/05/11 A	29/05/11 A	04/05/11 A	29/05/11 A		SKW04821	SKW04841	4				
SKW04841	Diversion of Ducting and Draw pit by PCCW	12	100 20/05/11 A	31/05/11 A	20/05/11 A	31/05/11 A	1	SKW04831 SKW04841	SKW04851 SKW04861	+				
SKW04851 SKW04861	Soil backfilling behind FP retaining w all Concreting for footpath pavement	14	100 01/06/11 A 100 15/06/11 A	14/06/11 A 21/06/11 A	01/06/11 A 15/06/11 A	14/06/11 A 21/06/11 A	1	SKW04841 SKW04851	SKW04861 SKW04871	-				
SKW04871	Relocation of Temp Safety Fence at SKW STW A-G	57	100 22/06/11 A	17/08/11 A	22/06/11 A	17/08/11 A	1	SKW04861	SKW04881	1				
			1		•	•		•					_	
	05/05/10 Early bar 22/11/15 Progress bar							Leader Civil Engi	neering Corp. Ltd.					
Data date 3	Critical bar Summary bar								DC/2009/13					

 Finish date
 22/11/15

 Data date
 31/07/12

 Run date
 22/08/12

 Page number
 4A

 Critical bar

 Summary bar

 Progress bar

 Critical bar

 Summary bar

 Progress point

 Critical point

 Summary point

 Start milestone point

 Finish milestone point


Contract No. DC/2009/13 Contract No. DC/2009/13 Construction of Sewage Treatment Works at YSW & SKW 3-month Rolling Programme (Aug 2012 - Oct 2012)

(Marked on 31

2012	SEP	ост		NOV	
- 1					
					╵╶╠╵┰ <b>╼╘╧╧</b>
				11	
			!		
					·
1 1					
i Li <b>se</b>					
				·	· _ <del> </del> - <del> </del>
		İ			1 11
					· - +
					1 1
	_				
- [-					
	Date	Revisi		Checked	
		Revision 0	on	Checked RH	
	Date	Revision 0	on	Checked	
	Date	Revision 0	on	Checked	
	Date	Revision 0	on	Checked RH	
31 July 2012)	Date	Revision 0	ON	Checked RH	

						·····									
Activity ID	Description		Percent Early Complete Start	Early Finish	Late Start	Late Total Finish Float	Predecessors	Successors	JUN	JUL	2012 AUG	SEP	ост	NOV	
SKW04881	Disposal of excavation material at A-G SKW STW	138					SKW04871	SKW04885		JUL	AUG	JEP		NOV	
SKW04885	Footpath Diversion - Stage 2	7	100 03/01/12 A	09/01/12 A	03/01/12 A	09/01/12 A	SKW04881	SKW1261							
Geotechnical	Slope Works in Portions H & I														
SKW0588	Construct scaffolding access	30	100 15/06/10 A	14/07/10 A	15/06/10 A	14/07/10 A	KD0020	SKW0590	-						
SKW0590	Site Clearance for Slope	100		22/10/10 A		22/10/10 A	SKW0588	SKW0591	-						
SKW0591	Initial Survey for Slope	28		18/10/10 A	21/09/10 A	18/10/10 A	SKW0590	SKW0592							
SKW0592	Temporary Rockfall fence at ex. Footpath	43	100 1 1 1 1		31/08/10 A	12/10/10 A	SKW0260, SKW0265, SKW0591	SKW05931	_						
SKW05931 SKW05932	Construction of Haul Road (To +30mPD) Construction of Haul Road (To +42.5mPD)	50	100 03/09/10 A 100 23/10/10 A	-	03/09/10 A 23/10/10 A	22/10/10 A 29/12/10 A	SKW0592 SKW05931	SKW05932 SKW059322							
SKW059321	Removal of Boulders (IBG 1 - 119, SI No. 11B)	121			03/11/10 A			SKW059411							
SKW059322	Add. Site Invest. Works (VO. No. 9,12 &16)	174	100 11/01/11 A	03/07/11 A	11/01/11 A	03/07/11 A	SKW05932	SKW059341							
SKW059323	Revised Profile at West Slope (+56 to +42.5mPD)	1	100 17/03/11 A			17/03/11 A		SKW059324							
SKW059324 SKW059325	Construction of Haul Road (+42.5 to +56mPD) Removal of Boulders (IBG 120-139, SI No. 11C)	12	100	-	18/03/11 A 30/03/11 A	29/03/11 A 15/04/11 A	SKW059323 SKW059324	SKW059325 SKW05933	+						
SKW05933	West Slope Cutting (+56mPD to +42.5mPD)	2	100 16/04/11 A			17/04/11 A	SKW059325	SKW059331	-						
SKW059331	Removal of Boulders (IBG 140-189, SI No. 11D)	45	100 18/04/11 A	-	18/04/11 A	01/06/11 A	SKW05933	SKW05934							
SKW05934	West Slope Cutting (+42.5mPD to +35mPD)	32				03/07/11 A	SKW059331	SKW059341							
SKW059341 SKW05935	Revised Profile at West Slope (+20 to +4.8mPD)           West Slope Cutting (+35mPD to +27.5mPD)	83	100 04/07/11 A 100 08/07/11 A	-	04/07/11 A	04/07/11 A	SKW059322, SKW05934 SKW059341	SKW05935 SKW05936	+						
SKW05936	West Slope Cutting (+27.5mPD to +20mPD)	61	100 29/09/11 A	28/11/11 A		28/11/11 A	SKW05935	SKW05937	-						
SKW05937	West Slope Cutting (+20mPD to +12.5mPD)	39		-	-	06/01/12 A	SKW05936	SKW05938							
SKW05938	West Slope Cutting (+12.5mPD to +4.8mPD)	90		-	+	27/03/12 A	SKW05937	KD0060, SKW1261, SKW1311,							
SKW05941 SKW059411	Slope Stormw ater Drainage East Slope Cutting (+50mPD to +42.5mPD)	300		25/05/12 A 14/05/11 A		25/05/12 A 14/05/11 A	KD0060 SKW059321	SKW05942 SKW059412	+i						
SKW059412	East Slope Cutting (+42.5mPD to +35mPD)	82		-		04/08/11 A	SKW059411	SKW059413							
SKW059413	East Slope Cutting (+35mPD to +27.5mPD)	55	100 05/08/11 A			28/09/11 A	SKW059412	SKW059414							
SKW059414	East Slope Cutting (+27.5mPD to +20mPD)	61	100 29/09/11 A		29/09/11 A	28/11/11 A	SKW059413	SKW059415	4						
SKW059415 SKW059416	East Slope Cutting (+20mPD to +12.5mPD) East Slope Cutting (+12.5mPD to +4.8mPD)	39		06/01/12 A 27/03/12 A	1	06/01/12 A 27/03/12 A	SKW059414 SKW059415	SKW059416 KD0060, SKW1311, SKW1371	+						
SKW05942	Slope Miscellaneous Works	61	100 1 10	31/07/12 A		31/07/12 A	SKW05941	SKW05943, SKW0595							
SKW05943	Buttress & surface Protection (SI No. 31)	60	100 03/07/12 A	31/07/12 A	03/07/12 A	31/07/12 A	SKW05942	SKW05944							
SKW05944	Slope Treatment (SI. No. 36)	60	100 00,000		03/07/12 A	31/07/12 A	SKW05943	SKW05945	-						
SKW05945 SKW05946	Rock Slope Treatment (Sl. No. 68) Rock Slope Treatment (Sl. No. 98)	60		11/11/12 27/12/12	26/10/12		SKW05944 SKW05945	SKW05946 SKW05947							
SKW05947	Rock Slope Treatment (Sl. No. 115)	60		11/02/13	26/01/13		SKW05946	KD0135	-						
SKW05948	Soil Nailing Works (VO. No. 52)	300	60 10/02/12 A	27/11/12	10/02/12 A	04/07/14 584d		SKW05963							
SKW05963	Determine Alignment & Foundation Design of RFB	120		08/06/12 A	10/02/13 A	08/06/12 A	SKW05948	SKW059631, SKW05964, SKW05965							
SKW059631 SKW05964	GEO Approval of Foundation Design Fabrication & Shipping of RFB Material	70		31/07/12 A 10/10/12	09/06/12 A 09/06/12 A	31/07/12 A 14/04/15 916d	SKW05963 SKW05963	SKW05968 SKW05972		-					
SKW05965	Site clearance & Formation of access	62		31/07/12 A	09/06/12 A	31/07/12 A	SKW05963	SKW05967	╡└┝┉┿┉┉┥						
SKW05967	Plant mobilization	14	0 0 0 0 0 0 0 0	13/08/12	07/03/14		SKW05965	SKW05968		9					
SKW05968	Construction of anchors & pull out test	180	0 14/08/12	09/02/13	21/03/14	16/09/14 584d	SKW059631, SKW05967	SKW05969							<del></del>
Civil & Geotec	P.S. No. 1 in Portion D														
SKW0651	Site Clearance	7	100 17/05/10 A	23/05/10 A	17/05/10 A	23/05/10 A	KD0020	SKW0652	-						
SKW0652	Initial Survey	7	100 24/05/10 A	30/05/10 A	24/05/10 A	30/05/10 A	SKW0651	SKW0661, SKW0681							
SKW0661	Transplantation for uncommon vegatation	30	100 0.000		31/05/10 A	29/06/10 A	SKW0652	SKW0681	-						
SKW0681 SKW0691	Excavate to low er the w orking platform to +3mPD ELS to +2.2mPD	49	100	17/08/10 A 26/09/10 A	30/06/10 A 18/08/10 A	17/08/10 A 26/09/10 A	SKW0260, SKW0265, SKW0652, SKW0681	SKW0691 SKW0721	-						
SKW0721	Excavate to formation	270		13/06/11 A	17/09/10 A	13/06/11 A	SKW0691	SKW0741	<u>+</u>	<u>+</u>					
Structural Wo		•		•	1										
SKW0741 SKW0841	RC Works for Structure ABWF works	240					SKW0721 SKW0741	KD0070, SKW0841 E&M1101, E&M1102, E&M1103,	-						
E&M Works (I		60	100 09/02/12 A	00/04/12 A	03/02/12 A	00/04/12 A		EGWITTOT, EGWITTOZ, EGWITTO3,		+					
Submission															
E&M1001	Submission of Pumps	198					KD0020	E&M1011	4						
E&M1002 E&M1003	Submission of Gen-Set Submission of DeO System	198 198		24/02/11 A 11/07/11 A	17/05/10 A 17/05/10 A	24/02/11 A 11/07/11 A		E&M1012 E&M1013	-						
E&M1003	Submission of DeO System Submission of LV SB & MCC	198		09/01/12 A	17/05/10 A 17/05/10 A	09/01/12 A		E&M1013	-						
E&M1005	Submission of Instrumentation	243		12/03/12 A	17/05/10 A	12/03/12 A		E&M1015							
E&M1006	Submission of FS System	243		07/08/12	17/05/10 A	04/05/13 270d		E&M1016							
E&M1007 E&M1011	Submission of BS System Delivery of Pumps	243		07/08/12 21/07/11 A	17/05/10 A 24/02/11 A	25/05/13 292d 21/07/11 A	E&M1001	E&M1017 E&M1101							
E&M1011	Delivery of Pumps Delivery of Gen-Set	150		-	24/02/11 A	23/09/11 A	E&M1002	E&M1102	<b>∔</b> i	+	· <mark>-</mark>				
E&M1013	Delivery of DeO System	150		28/10/11 A	11/07/11 A	28/10/11 A	E&M1003	E&M1103	<b>+</b>	+		Ţ			
E&M1014	Delivery of LV SB & MCC	150		-	-	31/07/12 A	E&M1004	E&M1104				+-    ++-			
E&M1015 E&M1016	Delivery of Instrumentation Delivery of FS Equipment	90	100	03/11/11 A 26/10/12	01/11/11 A 01/12/11 A	03/11/11 A	E&M1005 E&M1006	E&M1105 E&M1106							
E&M1016 E&M1017	Delivery of FS Equipment Delivery of BS Equipment	107		-	01/12/11 A 15/11/11 A		E&M1008	E&M1105							
Start date 0	5/05/10 Early bar							-	<u> </u>	۰	I i	Date	Revision	Checked Ap	
	2/11/15 Progress bar 1/07/12 Summary bar						Leader Civil Engir					31/07/12	Revision 0	RH VC	
Run date 2	2/08/12 A Progress point					<b>0</b>	Contract No.								
Page number 5	Summary point					Construc	tion of Sewage Treate	atment Works at YSW a			(Markad on 01 lube or	12)			
c Primavera Sys	Start milestone point stems, Inc.					3-mon		me (Aug 2012 - Oct 201	1 <i>4</i> )		(Marked on 31 July 20				
	· · ·											<b></b>			1

KW1531         Extent village sew et           tructural Works         Structural Works (P           KW0971         Structural Works (P           KW1021         Structural Works (P           KW1021         Structural Works (P           KW1021         Structural Works (P           KW1081         375mm U-channel/c           &M Works (PS2)         Submission & Delivery           E&M2001         Submission of Gen-           E&M2002         Submission of DeO           E&M2003         Submission of LV S           E&M2004         Submission of INSTR           E&M2005         Submission of FS S	C c c c c c c c c c c c c c c c c c c c	55           55           55           55           55           55           46           7           10           7           10           30           90           14           10           14	0 13/09/12 0 13/09/12 0 13/09/12 0 13/09/12 0 13/09/12 0 13/09/12 0 26/10/12 0 26/10/12 0 29/11/12 0 29/11/12 0 17/05/10 A 0 17/05/10 A 0 24/05/10 A	06/11/12 06/11/12 06/11/12 06/11/12 06/11/12 06/11/12 20/12/12 29/11/12 14/01/13 23/05/10 A	23/07/13 23/07/13 23/07/13 23/07/13 23/07/13 23/07/13 23/07/13 16/10/13	16/09/13 16/09/13 16/09/13 16/09/13 16/09/13 16/09/13 16/09/13 01/12/13	314d 314d 314d 314d 270d 292d	E&M1011, SKW0841 E&M1012, SKW0841 E&M1013, SKW0841 E&M1014, SKW0841 E&M1015, SKW0841 E&M1016, SKW0841 E&M1017, SKW0841	E&M1110, E&M1140 E&M1110, E&M1140 E&M1110, E&M1140 E&M1140 E&M1140 E&M1140 E&M1140 E&M1130, E&M1140				_
E&M1102         Install Gen Set           E&M1103         Install DeO System           E&M1104         Install LV SB & MCC           E&M1105         Install ISTrumentatic           E&M1106         Install IST Equipment           E&M1107         Install SE Equipment           E&M1106         Install SE Equipment           E&M1107         Install SE Equipment           E&M1108         Install Valves, Pipes           Ction W6 - Sewer and PS No         Vil & Geotechnical Works           KW0881         Site Clearance           KW0891         Plant mobilization           KW0921         Cut Slope & U-Chan           KW0921         ELS & Excavate to 1           KW0921         ELS & Excavate to 1           KW1491         LCS (ChA0+45 to 1           KW1531         Extent village sew etructural Works           RW0071         Structural Works (P           KW1021         Structural Works (P      <	C c c c c c c c c c c c c c c c c c c c	55           55           55           55           55           55           46           7           10           7           10           30           90           14           10           14	0 13/09/12 0 13/09/12 0 13/09/12 0 13/09/12 0 13/09/12 0 26/10/12 0 26/10/12 0 05/10/12 0 29/11/12 0 17/05/10 A 0 17/05/10 A	06/11/12 06/11/12 06/11/12 06/11/12 20/12/12 29/11/12 14/01/13	23/07/13 23/07/13 23/07/13 23/07/13 23/07/13 23/07/13	16/09/13 16/09/13 16/09/13 16/09/13 16/09/13 16/09/13	314d 314d 314d 314d 270d 292d	E&M1012, SKW0841 E&M1013, SKW0841 E&M1014, SKW0841 E&M1015, SKW0841 E&M1016, SKW0841 E&M1017, SKW0841	E&M1110, E&M1140 E&M1110, E&M1140 E&M1140 E&M1140 E&M1140 E&M1130, E&M1140		 		
E&M1103         Install DeO System           E&M1104         Install LV SB & MCC           E&M1105         Install ISTrumentatic           E&M1106         Install IST Equipment           E&M1107         Install SE Equipment           E&M1108         Install SE Equipment           E&M1107         Install SE Equipment           E&M1108         Install SE Equipment           E&M1109         Install SE Equipment           E&M1100         Install SE Equipment           E&M1101         Install Valves, Pipes           ettion W6 - Sewer and PS No         Volks           ettion Wolks         Install Survey           ettion W6 - Sewer and PS No         Volks           ettion W0892         Initial Survey           ettion W0921         Cut Slope & U-Chan           ettion W0921         ELS & Excavate to 1           ettion W1950         Removal of Rock Bc           ettion	C c c c c c c c c c c c c c c c c c c c	55           55           55           55           55           46           7           10           7           10           30           90           14           10           14           10	0 13/09/12 0 13/09/12 0 13/09/12 0 26/10/12 0 26/10/12 0 05/10/12 0 29/11/12 0 17/05/10 A 0 17/05/10 A	06/11/12 06/11/12 06/11/12 20/12/12 29/11/12 14/01/13	23/07/13 23/07/13 23/07/13 23/07/13 23/07/13	16/09/13 16/09/13 16/09/13 16/09/13 16/09/13	314d 314d 314d 270d 292d	E&M1013, SKW0841 E&M1014, SKW0841 E&M1015, SKW0841 E&M1016, SKW0841 E&M1017, SKW0841	E&M1110, E&M1140 E&M1140 E&M1140 E&M1140 E&M1130, E&M1140				
E8M1104     Install LV SB & MCC       E8M1105     Install Instrumentation       E8M1106     Install Instrumentation       E8M1107     Install FS Equipment       E8M1107     Install FS Equipment       E8M1107     Install FS Equipment       E8M1107     Install FS Equipment       E8M1107     Install SS Equipment       E8M1107     Install Valves, Pipes       ction W6 - Sewer and PS No     Voil & Geotechnical Works       KW0881     Site Clearance       KW0891     Plant mobilization       KW0921     Cut Slope & U-Chan       KW0921     ELS & Excavate to 1       KW0950     Removal of Rock Bc       KW0951     ELS & Excavate to 1       KW1531     Extent village sew e       tructural Works     KW0971       KW1021     Structural Works (P       KW1021     Structural Works (P       KW1081     375mm U-channel/c       &MWorks (PS2)     Submission of Pump       E8M2001     Submission of Pump       E8M2002 <td< td=""><td>C c c c c c c c c c c c c c c c c c c c</td><td>55           55           55           55           46           7           10           7           10           30           90           14           10           14           10</td><td>0 13/09/12 0 13/09/12 0 26/10/12 0 05/10/12 0 29/11/12 0 17/05/10 A 0 17/05/10 A</td><td>06/11/12 06/11/12 20/12/12 29/11/12 14/01/13</td><td>23/07/13 23/07/13 23/07/13 23/07/13</td><td>16/09/13 16/09/13 16/09/13 16/09/13</td><td>314d 314d 270d 292d</td><td>E&amp;M1014, SKW0841 E&amp;M1015, SKW0841 E&amp;M1016, SKW0841 E&amp;M1017, SKW0841</td><td>E&amp;M1140 E&amp;M1140 E&amp;M1130, E&amp;M1140</td><td> </td><td></td><td></td><td></td></td<>	C c c c c c c c c c c c c c c c c c c c	55           55           55           55           46           7           10           7           10           30           90           14           10           14           10	0 13/09/12 0 13/09/12 0 26/10/12 0 05/10/12 0 29/11/12 0 17/05/10 A 0 17/05/10 A	06/11/12 06/11/12 20/12/12 29/11/12 14/01/13	23/07/13 23/07/13 23/07/13 23/07/13	16/09/13 16/09/13 16/09/13 16/09/13	314d 314d 270d 292d	E&M1014, SKW0841 E&M1015, SKW0841 E&M1016, SKW0841 E&M1017, SKW0841	E&M1140 E&M1140 E&M1130, E&M1140	 			
E8M1106         Install FS Equipment           E8M1107         Install BS Equipment           E8M1107         Install BS Equipment           E8M110         Install Valves, Pipes           ction W6 - Sewer and PS No         Valves, Pipes           ction W6 - Sewer and PS No         Valves, Pipes           ction W6 - Sewer and PS No         Valves, Pipes           ction W6 - Sewer and PS No         Valves, Pipes           ction W6 - Sewer and PS No         Valves, Pipes           ction W6 - Sewer and PS No         Valves, Pipes           kW0891         Plant mobilization           KW0892         Initial Survey           KW0901         Tree Transplantatio           KW0921         Cut Slope & U-Chan           KW0921         Cut Slope & U-Chan           KW0921         Cut Slope & U-Chan           KW0950         Removal of Rock Re           KW0951         ELS & Excavate to 1           KW1511         Tw in DN150 DI Risir           KW1521         Extent village sew e           tructural Works         KW1021           KW1021         Structural Works (P           KW1021         ABWF Works           KW1081         375mm U-channel/c           &MOrks (PS2)         Subm	tt	55           55           46           7           10           7           10           30           90           14           10           14	0 26/10/12 0 05/10/12 0 29/11/12 0 17/05/10 A 0 17/05/10 A	20/12/12 29/11/12 14/01/13	23/07/13 23/07/13	16/09/13 16/09/13	270d 292d	E&M1016, SKW0841 E&M1017, SKW0841	E&M1130, E&M1140	-	               		
E8M1107         Install BS Equipment           E8M1107         Install Valves, Pipes           Etion W6 - Sewer and PS No         No           vii & Geotechnical Works         Site Clearance           KW0881         Site Clearance           KW0891         Plant mobilization           KW0892         Initial Survey           KW0901         Tree Transplantation           KW0921         Cut Slope & U-Chan           KW0931         Hoarding & Fencing           KW0950         Removal of Rock Bc           KW0951         ELS & Excavate to 1           KW0961         Mass Conc. Retainin           KW1491         LCS (ChA0+45 to 1.           KW1531         Extent village sew e           tructural Works         KW0971           KW1021         Structural Works (P           KW1021         Structural Works (P           KW1021         Structural Works (P           KW1021         Submission of Pump           E&M2001         Submission of Pump           E&M2002         Submission of Pump           E&M2003         Submission of LV S           E&M2004         Submission of LV S           E&M2005         Submission of Istre	at s & Fittings .2 in Portions E&H	55           46           7         10           7         10           30         10           90         10           14         10	0 05/10/12 0 29/11/12 0 17/05/10 A 0 17/05/10 A	29/11/12 14/01/13	23/07/13	16/09/13	292d	E&M1017, SKW0841		_			
E8M1110         Install Valves, Pipes           ction W6 - Sewer and PS No           vil & Geotechnical Works           KW0881         Site Clearance           KW0881         Plant mobilization           KW0891         Plant mobilization           KW0892         Initial Survey           KW0901         Tree Transplantation           KW0921         Cut Slope & U-Chan           KW0931         Hoarding & Fencing           KW0950         Removal of Rock BC           KW0951         ELS & Excavate to 1           KW0961         Mass Conc. Retainin           KW1491         LCS (ChA0+45 to 1-1           KW1511         Tw in DN150 DI Risir           KW1531         Extent village sew e           tructural Works         KW1021           KW1021         Structural Works (P           KW1021         Structural Works (P           Submission & Delivery         E8M2001           Submission of Pump         E8M2002           Submission of DeO         E8M2003           Submission of LV S         E8M2004           Submission of LV S         E8M2005	s & Fittings2 in Portions E&H	46 7 10 7 10 30 10 90 10 14 10 14 10	0 29/11/12 0 17/05/10 A 0 17/05/10 A	14/01/13	-				E&M1110, E&M1140		¦		
Stion W6 - Sewer and PS No           vil & Geotechnical Works           KW0881         Site Clearance           KW0881         Pant mobilization           KW0891         Pant mobilization           KW0892         Initial Survey           KW0901         Tree Transplantation           KW0921         Cut Slope & U-Chan           KW0921         Cut Slope & U-Chan           KW0950         Removal of Rock Bc           KW0951         ELS & Excavate to 1           KW0951         ELS & Excavate to 1           KW0951         ELS & Excavate to 1           KW1491         LCS (ChA0+45 to 1.           KW1511         Tw in DN150 DI Risi           KW1531         Extent village sew et           tructural Works         Structural Works (P           KW1021         Structural Works (P           KW1021         ABWF Works           Submission & Delivery         E&M2001           E&M2001         Submission of Pump           E&M2002         Submission of DeO           E&M2003         Submission of LV S           E&M2004         Submission of LV S           E&M2005         Submission of Instru           E&M2006         Submission of FS S	on nonel outdoors before ELS formation ing Wall	7 10 7 10 30 10 90 10 14 10 14 10	0 17/05/10 A 0 17/05/10 A	1	16/10/13	01/12/13	322d	FOMMENDE FOMMENDO FOMMENT			1 1		
vil & Geotechnical Works           KW0881         Site Clearance           KW0881         Plant mobilization           KW0891         Plant mobilization           KW0892         Initial Survey           KW0901         Tree Transplantation           KW0921         Cut Slope & U-Chan           KW0921         Cut Slope & U-Chan           KW0931         Hoarding & Fencing           KW0950         Removal of Rock Bc           KW0951         ELS & Excavate to 1           KW0961         Mass Conc. Retainin           KW1491         LCS (ChA0+45 to 1.           KW15111         Tw in DN150 DI Risir           KW1531         Extent village sew e           tructural Works         KW00971           KW1021         Structural Works (P           KW1081         375mm U-channel/c           &M Works (PS2)         Submission of Pump           E&M2001         Submission of Pump           E&M2002         Submission of Pump           E&M2003         Submission of LO           E&M2004         Submission of LV S           E&M2005         Submission of Instru           E&M2006         Submission of FS S	on	7         10           30         10           90         10           14         10           14         10	0 17/05/10 A	23/05/10 A				E&M1101, E&M1102, E&M1103,	E&M1120				
KW0881         Site Clearance           KW0891         Plant mobilization           KW0891         Plant mobilization           KW0892         Initial Survey           KW0901         Tree Transplantation           KW0921         Cut Slope & U-Chan           KW0931         Hoarding & Fencing           KW0950         Removal of Rock Bc           KW0951         ELS & Excavate to 1           KW0961         Mass Conc. Retainin           KW1491         LCS (ChA0.445 to 1.           KW15111         Tw in DN150 DI Risir           KW1511         Tw in DN150 DI Risir           KW1511         Tw in Zentural Works           KW0971         Structural Works (P           KW1021         Structural Works (P           KW1021         ABWF Works           Submission & Delivery         E&M2001           Submission of Leg         Submission of Pump           E&M2002         Submission of LO           E&M2003         Submission of LO           E&M2004         Submission of LV S           E&M2005         Submission of INSTR	nnel	7         10           30         10           90         10           14         10           14         10	0 17/05/10 A	23/05/10 A						_			
KW0891         Pant mobilization           KW0892         Initial Survey           KW0901         Tree Transplantation           KW0901         Cut Slope & U-Chan           KW0921         Cut Slope & U-Chan           KW0931         Hoarding & Fencing           KW0950         Removal of Rock Bo           KW0951         ELS & Excavate to 1           KW0961         Mass Conc. Retainin           KW1491         LCS (ChA0+45 to 1:           KW15111         Tw in DN150 DI Risir           KW1511         Extent village sew e           tructural Works         KW0971           KW1021         Structural Works (P           KW1021         Structural Works           KW1021         Structural Works           Submission & Delivery         E8M2001           Submission of Log         Submission of Pump           E&M2002         Submission of DeO           E&M2003         Submission of LV S           E&M2004         Submission of LV S           E&M2005         Submission of Instru           E&M2006         Submission of FS S	nnel	7         10           30         10           90         10           14         10           14         10	0 17/05/10 A	23/03/10 A	17/05/10 A	23/05/10 A		KD0020	SKW0891	_			
KW0892         Initial Survey           KW0901         Tree Transplantation           KW0901         Cut Slope & U-Chan           KW0921         Cut Slope & U-Chan           KW0931         Hoarding & Fencing           KW0950         Removal of Rock Bo           KW0951         ELS & Excavate to 1           KW0951         ELS & Excavate to 1           KW1491         LCS (ChA0+45 to 1:           KW15111         Tw in DN150 DI Risir           KW1511         Extent village sew e           tructural Works         KW0971           KW1021         Structural Works (P           KW1021         Structural Works (P           KW1021         Structural Works           SUbmission & Delivery         E8M2001           Submission of Log         Submission of Pump           E8M2002         Submission of DeO           E&M2003         Submission of LV S           E&M2004         Submission of INSTR           E&M2005         Submission of FS S	nnel	30         10           90         10           14         10           14         10	-	23/05/10 A	17/05/10 A 17/05/10 A	23/05/10 A 23/05/10 A	+'	SKW0881	SKW0891	_			
KW0901         Tree Transplantation           KW0921         Cut Slope & U-Chan           KW0921         Cut Slope & U-Chan           KW0931         Hoarding & Fencing           KW0950         Removal of Rock Bc           KW0951         ELS & Excavate to 1           KW0951         ELS & Excavate to 1           KW0951         LCS (ChA0+45 to 1.           KW1511         Tw in DN150 DI Risir           KW1531         Extent village sew et           tructural Works         KW0971           KW1021         Structural Works (P           KW1061         ABWF Works           KW1081         375mm U-channel/c           &M Works (PS2)         Submission of Pump           E&M2002         Submission of Pump           E&M2003         Submission of LO           E&M2004         Submission of LO Se           E&M2005         Submission of ILV S	nnel	90 10 14 10 14 10	0124/03/10 A	22/06/10 A	24/05/10 A	23/03/10 A	'	SKW0891	SKW0901	-			
KW0921         Cut Slope & U-Chan           KW0931         Hoarding & Fencing           KW0950         Removal of Rock BR           KW0950         Removal of Rock BR           KW0950         Removal of Rock BR           KW0951         ELS & Excavate to 1           KW0961         Mass Conc. Retainin           KW1491         LCS (ChA0+45 to 1.           KW15111         Tw in DN150 DI Fisir           KW1531         Extent village sew et           tructural Works         KW0971           KW1021         Structural Works (P           KW1061         ABWF Works           KW1081         375mm U-channel/c           &M Works (PS2)         Submission of Pump           E&M2002         Submission of Pump           E&M2003         Submission of DeO           E&M2004         Submission of LV S           E&M2005         Submission of ILV S	nnel	14 10 14 10	0 23/06/10 A	20/09/10 A	23/06/10 A	20/09/10 A	<u> </u> '	SKW0892	SKW0921	-			
KW0931         Hoarding & Fencing           KW0950         Removal of Rock Bc           KW0950         Removal of Rock Bc           KW0951         ELS & Excavate to 1           KW0951         ELS & Excavate to 1           KW0951         ELS & Excavate to 1           KW0951         LCS (ChA0+45 to 1.           KW1491         LCS (ChA0+45 to 1.           KW15111         Tw in DN150 DI Fisir           KW1531         Extent village sew et           tructural Works         KW0971           KW1021         Structural Works (P           KW1061         ABWF Works           KW1081         375mm U-channel/c           &M Works (PS2)         Submission of Pump           E&M2002         Submission of Gen-           E&M2003         Submission of DeO           E&M2004         Submission of LV S           E&M2005         Submission of ILV S           E&M2006         Submission of FS S	oulders before ELS formation ing Wall	14 10	0 21/09/10 A	04/10/10 A	21/09/10 A	04/10/10 A		SKW0260, SKW0265, SKW0901	SKW0931, SKW0951	-			
KW0951         ELS & Excavate to 1           KW0961         Mass Conc. Retaining           KW1491         LCS (ChA0+45 to 1)           KW1491         LCS (ChA0+45 to 1)           KW15111         Tw in DN150 DI Rising           KW1511         Extent village sew et           tructural Works         Extent village sew et           KW0971         Structural Works (P           KW1021         Structural Works (P           KW1081         375mm U-channel/c           &M Works (PS2)         Submission of Pump           E&M2001         Submission of Gen-           E&M2002         Submission of DeO           E&M2003         Submission of LV S           E&M2004         Submission of LV S           E&M2005         Submission of FS S	formation ing Wall		0 05/10/10 A	18/10/10 A	05/10/10 A	18/10/10 A		SKW0921	SKW0950, SKW0951				
KW0961         Mass Conc. Retaining           KW1491         LCS (ChA0+45 to 1)           KW1491         LCS (ChA0+45 to 1)           KW15111         Tw in DN150 DI Rising           KW1511         Extent village sew et           tructural Works         Extent village sew et           KW0971         Structural Works (P           KW1021         Structural Works (P           KW1081         375mm U-channel/c           &M Works (PS2)         Submission of Delivery           E&M2001         Submission of Gen-           E&M2002         Submission of DeO           E&M2003         Submission of LV S           E&M2004         Submission of LV S           E&M2005         Submission of FS S	ing Wall	66 10	0 19/10/10 A	23/12/10 A	19/10/10 A	23/12/10 A		SKW0931	SKW0951	-			
KW1491         LCS (ChA0+45 to 1.           KW1491         Tw in DN150 DI Risir           KW15111         Tw in DN150 DI Risir           KW1531         Extent village sew e           ructural Works         Extent village sew e           KW0971         Structural Works (P           KW1021         Structural Works (P           KW1061         ABWF Works           KW1081         375mm U-channel/c           Submission & Delivery         E&M2002           Submission of Gen- E&M2003         Submission of DeO           E&M2004         Submission of LV S           E&M2005         Submission of INSTR           E&M2006         Submission of FS S			0 24/12/10 A	10/06/11 A	24/12/10 A	10/06/11 A		SKW0921, SKW0931, SKW0950	SKW0971	-			
KW15111         Tw in DN150 DI Risir           KW1531         Extent village sew et           tructural Works         Extent village sew et           KW0971         Structural Works (P           KW1021         Structural Works (P           KW1021         Structural Works (P           KW1061         ABWF Works           KW1081         375mm U-channel/c           &M Works (PS2)         Submission & Delivery           E&M2001         Submission of Gen-           E&M2002         Submission of DeO           E&M2003         Submission of LV S           E&M2004         Submission of LV S           E&M2005         Submission of FS S	+75) VO.7	90	0 28/09/12	26/12/12	12/11/12	09/02/13	45d	SKW1081	KD0155	7			
KW1531         Extent village sew e           tructural Works         Structural Works (P           KW0971         Structural Works (P           KW1021         Structural Works (P           KW1021         Structural Works (P           KW1021         Structural Works (P           KW1081         375mm U-channel/c           &M Works (PS2)         Submission & Delivery           E&M2001         Submission of Gen-           E&M2002         Submission of DeO           E&M2003         Submission of LV S           E&M2004         Submission of INSTR           E&M2005         Submission of FS S		90 10	0 24/03/12 A	21/06/12 A	24/03/12 A	21/06/12 A		PRE0100, SKW1021	SKW15111				
Barry Structural Works           KW0971         Structural Works (P           KW1021         Structural Works (P           KW1021         Structural Works (P           KW1021         Structural Works (P           KW1081         375mm U-channel/c           &M Works (PS2)         Submission & Delivery           E&M2001         Submission of Pump           E&M2002         Submission of DeO           E&M2003         Submission of DeO           E&M2004         Submission of ILV S           E&M2005         Submission of FS S	ng Main (ChA1+75 - ChA5+79)	180 5	0 22/06/12 A	11/12/12	22/06/12 A	17/01/13	37d	SKW1491	SKW1531				
KW0971         Structural Works (P           KW1021         Structural Works (P           KW1061         ABWF Works           KW1081         375mm U-channel/c           &M Works (PS2)         Submission & Delivery           E&M2001         Submission of Pump           E&M2002         Submission of Gen-           E&M2003         Submission of DeO           E&M2004         Submission of LV S           E&M2005         Submission of Instru           E&M2006         Submission of FS S	ers S163.1 & S164.1	34	0 12/12/12	14/01/13	18/01/13	20/02/13	37d	SKW15111	SKW1581				
KW1021     Structural Works (P       KW1061     ABWF Works       KW1081     375mm U-channel/c       &M Works (PS2)     Submission & Delivery       E&M2001     Submission of Pump       E&M2002     Submission of Gen-       E&M2003     Submission of DeO       E&M2004     Submission of ILV S       E&M2005     Submission of INSTR       E&M2006     Submission of FS S													
KW1061     ABWF Works       KW1081     375mm U-channel/c       &M Works (PS2)       Submission & Delivery       E&M2001     Submission of Pump       E&M2002     Submission of Gen-       E&M2003     Submission of DeO       E&M2004     Submission of LV S       E&M2005     Submission of Instru       E&M2006     Submission of FS S	Phase 1)		0 11/06/11 A	10/02/12 A	11/06/11 A	10/02/12 A		SKW0951	KD0080, SKW1021				1
KW1081     375mm U-channel/c       &M Works (PS2)       Submission & Delivery       E&M2001     Submission of Pump       E&M2002     Submission of Gen-       E&M2003     Submission of DeO       E&M2004     Submission of LV S       E&M2005     Submission of Instru       E&M2006     Submission of FS S	Phase 2)		0 11/02/12 A	23/03/12 A	11/02/12 A	23/03/12 A	<u> </u>	SKW0971	SKW1061, SKW1081, SKW1491				
&M Works (PS2)           Submission & Delivery           E&M2001         Submission of Pump           E&M2002         Submission of Gen-           E&M2003         Submission of DeO           E&M2004         Submission of LV S           E&M2005         Submission of Instru           E&M2006         Submission of FS S			0 24/03/12 A	21/06/12 A	24/03/12 A	21/06/12 A		SKW1021	E&M2101, E&M2102, E&M2103,				
Submission & Delivery           E&M2001         Submission of Pump           E&M2002         Submission of Gen-           E&M2003         Submission of DeO           E&M2004         Submission of LV S           E&M2005         Submission of Instru           E&M2006         Submission of FS S	catchpits/outfall	30 5	0 22/06/12 A	27/09/12	22/06/12 A	11/11/12	45d	SKW1021, SKW1061	KD0155, SKW0961		▎└╺╾╹╸	1 +	1
E8M2001         Submission of Pump           E8M2002         Submission of Gen-           E8M2003         Submission of DeO           E8M2004         Submission of LV S           E8M2005         Submission of Instru           E8M2006         Submission of FS S													
E&M2002         Submission of Gen-           E&M2003         Submission of DeO           E&M2004         Submission of LV S           E&M2005         Submission of Instri           E&M2006         Submission of FS S										4			
E&M2003         Submission of DeO           E&M2004         Submission of LV S           E&M2005         Submission of Instri           E&M2006         Submission of FS S			0 17/05/10 A	24/02/11 A	17/05/10 A	24/02/11 A	'	KD0020	E&M2011	_			
E&M2004         Submission of LV S           E&M2005         Submission of Instru           E&M2006         Submission of FS S			0 17/05/10 A	24/02/11 A	17/05/10 A	24/02/11 A	'		E&M2012 E&M2013	_			
E&M2005 Submission of Instru E&M2006 Submission of FS S			0 17/05/10 A	11/07/11 A	17/05/10 A 17/05/10 A	11/07/11 A 30/06/12 A			E&M2014	-	!		
E&M2006 Submission of FS S			0 17/05/10 A	30/06/12 A 30/06/12 A	17/05/10 A	30/06/12 A			E&M2014	-	'		
		10	0 17/05/10 A 7 17/05/10 A	07/08/12 A	17/05/10 A 17/05/10 A	07/05/12 A	-92d		E&M2015			- <mark>  </mark>  -	
E&M2007 Submission of BS S			7 17/05/10 A	07/08/12	17/05/10 A	29/05/12	-70d		E&M2017		I		
E&M2011 Delivery of Pumps	System		0 24/02/11 A	21/07/11 A	24/02/11 A	21/07/11 A	-700	E&M2001	E&M2101				
E&M2012 Delivery of Gen-Set	t l	150 10		23/09/11 A	24/02/11 A	23/09/11 A	'	E&M2002	E&M2102		i		
E&M2013 Delivery of DeO Sys		150 10	-	28/10/11 A	11/07/11 A	28/10/11 A		E&M2003	E&M2103			<b></b>	
E&M2014 Delivery of LV SB 8			0 29/02/12 A	31/07/12 A	29/02/12 A	31/07/12 A	+	E&M2004	E&M2104				
E&M2015 Delivery of Instrume	entation		0 21/06/11 A	03/11/11 A	21/06/11 A	03/11/11 A		E&M2005	E&M2105	-			·
E&M2016 Delivery of FS Equip			5 01/12/11 A	26/10/12	01/12/11 A	26/07/12	-92d	E&M2006	E&M0350, E&M2106			÷	
E&M2017 Delivery of BS Equip	ipment	107 4	5 15/01/11 A	05/10/12	15/01/11 A	26/07/12	-70d	E&M2007	E&M2107		· ·	ļ.	
nstallation, T&C								•					
E&M2101 Install Pumps		55	0 13/09/12	06/11/12	27/09/12	20/11/12	14d	E&M2011, SKW1061	E&M2110				
E&M2102 Install Gen Set		55	0 13/09/12	06/11/12	27/09/12	20/11/12	14d	E&M2012, SKW1061	E&M2110				
E&M2103 Install DeO System		55	0 13/09/12	06/11/12	27/09/12	20/11/12	14d	E&M2013, SKW1061	E&M2110				
E&M2104 Install LV SB & MCC			0 13/09/12	06/11/12	27/07/12	19/09/12		E&M2014, SKW1061	E&M2140	_			1
E&M2105 Install Instrumentation			0 13/09/12	06/11/12	27/07/12	19/09/12		E&M2015, SKW1061	E&M2140				
E&M2106 Install FS Equipment			0 26/10/12	20/12/12	27/07/12	19/09/12	-92d		E&M2140	_			1
E&M2107 Install BS Equipment			0 05/10/12	29/11/12	27/07/12	19/09/12	-70d		E&M2110, E&M2140	_			1
E&M2110 Install Valves, Pipes	-	46	0 29/11/12	14/01/13	21/11/12	05/01/13	-8d	E&M2101, E&M2102, E&M2103,	E&M2120			<u> </u>	4
tion W7 - SKW STW,Sewer	and Submarine Outfall									<u> </u>			1
Ibmarine Outfall	neultent I	190	0 17/05/40 4	07/00/40 1	17/05/10 4	07/00/40 4			SKW1121	-			1
KW1130 Approval of IHS Cor			0 17/05/10 A	27/08/10 A		27/08/10 A	+'	KD0020, SKW1130	SKW1131 SKW1231				1
KW1131 Hydrographical Sur KW1141 Baseline Monitoring			0 01/02/11 A 0 27/07/10 A	28/02/11 A 31/12/10 A	01/02/11 A 27/07/10 A	28/02/11 A 31/12/10 A	<u> </u> '	KD0020, SKW1130 SKW0260, SKW0265	SKW1231 SKW1151	-			1
KW1141 Baseline Monitoring KW1151 Set up Temporary V			0 27/07/10 A 0 15/06/11 A	31/12/10 A 30/09/11 A	27/07/10 A 15/06/11 A	31/12/10 A 30/09/11 A	<u>+'</u>	PRE0090, SKW1141	SKW1171	-			1
KW1151 Set up Temporary V KW1171 ELS for HDD Set-up			0 15/06/11 A	30/09/11 A 30/09/11 A	01/09/11 A	30/09/11 A 30/09/11 A	<u>+'</u>	SKW1151	SKW1171	-			1
	plant & equipment to SKW		0 06/01/12 A	07/01/12 A	06/01/12 A	07/01/12 A	<u> </u> '	SKW1171, YSW0360	SKW1191				
KW1191 Setting up at drillhol			0 09/01/12 A	14/01/12 A	09/01/12 A	14/01/12 A	+'	SKW1181	SKW1201	-			1
÷ .	eaming hole - NS280 - 750m	45 10		16/02/12 A	16/01/12 A	16/02/12 A	-	SKW1191	SKW1211	-			1
W1211 Receiving Pit for HD			0 16/01/12 A	29/02/12 A	16/01/12 A	29/02/12 A		SKW1201	SKW1221	-			1
	0 HDPE 450mm dia. pipe		0 31/03/12 A	30/04/12 A	31/03/12 A	30/04/12 A	_	SKW1211	KD0090, SKW1231, SKW1441	1			1
W1231 Removal of Receivin			0 01/05/12 A	19/06/12 A	01/05/12 A	19/06/12 A	-	SKW1131, SKW1221	SKW1241	-			
	Diffuser (PS CL 1.122(3))		0 20/06/12 A	05/07/12 A	20/06/12 A	05/07/12 A	1	SKW1231	E&M3359, SKW1251	1			1
KW1251 Diffuser Construction			0 13/09/12	27/10/12	18/04/13	01/06/13	_	SKW1241	SKW1431	٦			1
KW1431 Removal of silt curta	ion			+	-	-	0171	SKW1251	KD0090, SKW1440, YSW0365				1
W1440 Sew er of Outfall Ch		30	0 28/10/12	26/11/12	02/06/13	01/07/13	21/0				1	1	1
date 05/05/10 a date 22/11/15 date 31/07/12 late 22/08/12 number 6A			0 28/10/12 0 27/11/12 *	26/11/12 24/02/13	02/06/13 26/07/13	01/07/13 24/10/13		SKW1231	SKW1441				




Activity ID														
	Description	Original Perce Duration Compl		Early Finish	Late Late Start Finish	Total Predecessors	Successors				2012 AUG	SEP	ост	NOV
SKW STW								JUN	11	JUL	AUG	SEP	OCI	NOV
Submissio	on & Delivery (E&M)													
E&M3010	Delivery of MBR M.M 1st shipment for Temp STP				4/02/11 A 17/10/11 A	E&M0160	E&M3170							
E&M3030	Delivery of Grit Removal Equipment				0/10/11 A 29/12/11 A	E&M0150	E&M3190							
E&M3060 E&M3070	Delivery of Fine Screens Delivery of Pumps				2/09/11 A 30/11/11 A 3/06/11 A 05/09/11 A	E&M0120 E&M0130	E&M3210 E&M3220							
E&M3080	Delivery of Submersible Mixers				6/07/11 A 17/11/11 A	E&M0140	E&M3230							
E&M3090	Delivery of Sludge Dew atering Equipment	210			1/09/11 A 27/11/13	380d E&M0170	E&M3240							
E&M3100	Delivery of Valves, Pipes & Fittings	180	50 30/08/11 A 02	2/11/12 30	0/08/11 A 05/10/13	337d E&M0180	E&M3250							l
E&M3110	Delivery of Penstocks				2/08/11 A 24/12/11 A	E&M0190	E&M3260							
E&M3130	Delivery of instruments				1/06/11 A 03/11/11 A	E&M0200	E&M3270							
E&M3140 E&M3150	Delivery of MCC LVSB Delivery of BS Equipment	180	-		0/02/13 19/08/13 3/07/12 A 20/10/13	203d E&M0210 263d E&M0220	E&M3261 E&M3291							
E&M3160	Delivery of FS Equipment	180	-		0/06/12 A 08/11/13	270d E&M0230	E&M0340, E&M3300							
Constructio	on of Grid A-G					<b>I</b>								
SKW1261	Excavate for SKW STW Structure (Grid A -G)	164	84 28/03/12 A 09	9/10/12 28	8/03/12 A 16/10/12	8d SKW04885, SKW05938	SKW1271, SKW1371		i i					
SKW1271	55 M3 Fire Sprinkle Water Tank (FL +0.9 mPD)				3/07/12 A 31/07/12 A	SKW1261	SKW1281							
SKW1281	Ground Floor Slab (Grid A-G)				3/07/12 A 31/07/12 A	SKW1271	SKW1291							
SKW1291 SKW1301	Columns & Walls to 1/F & 1/F Slab (Grid A-G) Columns & Walls to R/F & R/F Slab (Grid A-G)	50			3/07/12 A 31/07/12 A 8/01/13 08/03/13	SKW1281 101d SKW1291	KD0090, SKW1301 E&M3261, E&M3291, E&M3311,							
SKW1301	ABWF Works	105	-		2/02/13 27/05/13	101d SKW1301	E&M3261, E&M3291, E&M3311,							
	on of Grid G-N													
SKW1311	Excavate for SKW STW Structure (Grid G-N)	90	100 28/03/12 A 2	5/06/12 A 28	8/03/12 A 25/06/12 A	SKW05938, SKW059416	SKW1321, SKW1371							
SKW1321	Equalization Tank no.1 & 2 with base slabs (-2.1	42			6/06/12 A 06/08/12	-71d SKW1311	SKW1331							
SKW1331	Columns & Walls from B/S to G/F Slab (Grid G-N)	35	-		7/08/12 10/09/12	-71d SKW1321	SKW1341 SKW1351							
SKW1341	Ground Floor Slab (Grid G-N)	35	0 20/11/12 25	5/12/12 1	1/09/12 15/10/12	-71d SKW1331	SKW1351							
SKW1371	Excavate for SKW STW Structure (Grid N-T)	97	40 03/07/12 A 06	6/12/12 03	3/07/12 A 13/12/12	8d SKW05938, SKW059416, SKW1261,	, SKW1381		Ш	▶				
SKW1381	Ground Floor Slabs include MBR Tank (Grid N-T)	45	0 06/12/12 20	0/01/13 14	4/12/12 27/01/13	8d SKW1371	SKW1391							
Rising Main		1 1		I										
SKW1481	Subm, Approval & Delivery of DI pipes				7/05/10 A 13/09/10 A	KD0020	SKW1501							
SKW1501 SKW1521	LCS (ChB0+00 - ChB1+20) Tw in DN150 DI Rising Main (ChB0+00 - ChA4+55)	250	100 14/09/10 A 10 80 11/07/11 A 18		4/09/10 A 10/07/11 A 1/07/11 A 12/09/14	PRE0100, SKW1481 724d SKW1501	SKW1521 KD0090							
	- Landscape Softworks in All Portions	230	0011/0//11	5/03/12 1	1/07/11 A 12/03/14									
SKW1591	Tree Survey	21	100 17/05/10 A 06	6/06/10 A 1	7/05/10 A 06/06/10 A	KD0020	SKW1621							
SKW1611	Preservation & Protection of Trees	822			7/05/10 A 08/03/13	180d KD0020	KD0100, SKW1631							
SKW1621	Transplantation at SKW	90	100 07/06/10 A 04	4/09/10 A 0	7/06/10 A 04/09/10 A	SKW1591	KD0100							
SKW1631	- Establishment Works in All Portions Section W9 - Establishment Works	365	0 10/09/12 10	0/09/13 1:	2/03/13 11/03/14	183d SKW1611	KD0110							

Start date	05/05/10	Early bar
Finish date	22/11/15	Progress bar Critical bar
Data date	31/07/12	Summary bar
Run date	22/08/12	Progress point
Page number	7A	Critical point
		<ul> <li>Summary point</li> <li>Start milestone point</li> </ul>
c Primavera	Systems, Inc.	<ul> <li>Finish milestone p</li> </ul>





## Appendix D


Location of Monitoring Stations (Air Quality / Construction Noise / Water Quality / Dive Surveys of Coral) Contract No. DC/2009/13 – Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan Yung Shue Wan – Monthly EM&A Report (August 2012)



# **AUES**







#### Coral Area at Sham Wan



**REA Transect at Sham Wan** 



## Appendix E

## **Monitoring Equipments Calibration Certificate**



TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

#### AIR POLLUTION MONITORING EQUIPMENT

#### ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ma Operator		Rootsmeter Orifice I.I		438320 1483	Ta (K) - Pa (mm) -	294 754.38
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	======== DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.4140 0.9960 0.8910 0.8510 0.7020	3.2 6.4 7.9 8.7 12.8	2.00 4.00 5.00 5.50 8.00

#### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
1.0018 0.9976 0.9955 0.9945 0.9890	0.7085 1.0016 1.1173 1.1686 1.4088	1.4185 2.0061 2.2429 2.3524 2.8371	0.9957 0.9915 0.9894 0.9884 0.9830	0.7042 0.9955 1.1105 1.1615 1.4003	0.8829 1.2486 1.3959 1.4641 1.7657
Qstd slc intercep coeffici y axis =	ut (b) = ent (r) =	2.02742 -0.02027 0.99996 Pa/760)(298/Ta)]	Qa slop intercep coeffici v axis =	ot (b) =	1.26953 -0.01262 0.99996 Ta/Pa)l

#### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa =  $1/m\{ [SQRT H2O(Ta/Pa)] - b \}$ 

Location	YSW R	E Offices	ł			Date of	Calibration: 30-May-12	2
Location 2	ID :	AC02b				Next Calib	ration Date: 30-Jul-12	
							Technician: Mr. Ben T	am
					COND	ITIONS		
				F		_		
	Se	a Level I	Pressure	(hPa)	1007.		Corrected Pressur	re (mm Hg) 755.85
		Temp	berature	(°C)	26.	7	Temperatur	re (K) 300
				CA	LIBRATI	ON ORIFIC	E	
				Make->	FISCH	7	Qstd Slope -	> 2.11693
				Model->	5025A		Qstd Intercept -	
				Serial # ->	941			
					CALIBI	RATION		
Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LIN	EAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected		ESSION
18	5.6	5.6	11.2	1.584	59	58.50		= 28.2192
13	4.3	4.3	8.6	1.390	52	51.56	Intercept	= 13.1014
10	3.4	3.4	6.8	1.237	48	47.60	Corr. coeff.	= 0.9978
7	2.2	2.2	4.4	0.997	42	41.65		
5	1.4	1.4	2.8	0.798	36	35.70		
Calculatio	ons:						FLOW RATE CH	ART
Qstd = 1/1	n[Sart(H	20(Pa/Ps	td)(Tstd	/Ta))-b]	70	0.00		
IC = I[Sq]								
_					60	0.00		•
Qstd = sta	undard flo	ow rate						
IC = corrections	ected char	rt respon	es		50	.00		
I = actual	chart res	ponse			(C)			<ul> <li>Image: A start of the start of</li></ul>
m = calibat	rator Qsto	d slope			esuc 40	0.00	<b>/</b>	
b = calibr	ator Qstd	intercep	t		esbo			
	_		_	oration ( deg	K T			
Pstd = act	ual press	ure durin	ig calibra	ation ( mm H	Actual chart response (IC $^{09}$	0.00		
For subs	equent ca	alculatio	n of san	pler flow:	20 PCF	0.00		
1/m((I)[	Sqrt(298/	Tav)(Pav	/760)] <b>-</b> t	))				
					10	0.00		
m = samp								
b = samp		ept				0.00		
I = chart I	-					0.000	0.500 1.000	1.500 2.000
Tav = dai							Standard Flow Rate (n	n3/min)
Pav = dai	ly averag	e pressur	e					
I								

Location	YSW P	layground	1				Date of C	alibration: 30-M	lay-12		
Location	ID:	AC04c				Ν	lext Calibra	tion Date: 30-Ju	ıl-12		
							Т	echnician: Mr. I	Ben Tam		
					CON	NDIT	IONS				
				_							
	Se	a Level I	Pressure	(hPa)	100	)7.8		Corrected P	ressure (mm	n Hg) 755.	.85
		Temp	erature	(°C)	2	6.7		Temp	erature (K)	3	300
				-		-					
				CA	LIBRA						
				Make->	FISCH	I		Qstd S	lope ->	2.11693	)
				Model->	5025A			Qstd Inter	cept ->	-0.02568	8
				Serial # ->	1941						
					CALI	IBRA	TION				
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι		IC		LINEAR		
No.	(in)	(in)	(in)	(m3/min)	(char	t)	corrected	R	EGRESSION	N	
18	5.1	5.1	10.2	1.512	59		58.50	S	Slope = $35.2$	2431	
13	4.1	4.1	8.2	1.357	54		53.55	Inte	rcept = 5.3	3315	
10	3.2	3.2	6.4	1.201	48		47.60	Corr. c	oeff. = $0.9$	9989	
7	2.3	2.3	4.6	1.020	41		40.66				
5	1.7	1.7	3.4	0.878	37		36.69				
Calculatio						70.00	) <u> </u>	FLOW RAT	E CHART		
Qstd = 1/1				/Ta))-b]							
IC = I[Sq;	rt(Pa/Pstc	l)(Tstd/T	a)]				_				
	~					60.00	)		/	*	
Qstd = sta									*		
IC = correction		-	es		6	50.00	р ————————————————————————————————————				
I = actual		-			e (IC						
m = calibr	-	-			suoc	40.00	o ———— o				
b = calibr	-	-		1	Les			•			
	_			oration ( deg	har N	30.00	ח 🗕 📖				
Pstd = act	ual press	ure durin	ig calibra	ation ( mm H	Actual chart response (IC	00.00					
For subs	equent ca	alculatio	n of san	npler flow:	Acti	20.00	o ———				
1/m((I)[	Sqrt(298/	Tav)(Pav	r/760)]-t	))							
						10.00	o				
m = samp	ler slope										
b = samp	ler interc	ept				0.04					
I = chart I	-					0.00	0.000	0.500 1.0	00 1.5	500 2.0	00
Tav = dai	ly averag	e temper	ature					Standard Flow	Rate (m3/min)		
Pav = dai	ly averag	e pressur	e								


Location :	YSW R	E Offices				Date of	Calibration: 29-Jul-12	
Location I	D :	AC02b				Next Calib	ration Date: 29-Sep-12	
							Technician: Mr. Ben Ta	ım
					COND	ITIONS		
	Se	a Level I	Pressure	(hPa)	1004.4	4	Corrected Pressure	e (mm Hg) 753.3
			erature	· · · ·	28.9		Temperature	
		remp	oracare		20.	<u> </u>	Temperature	
				CA	LIBRATI	ON ORIFIC	E	
				Make->′	FISCH		Qstd Slope ->	> 2.11693
				Model->	5025A		Qstd Intercept ->	-0.02568
				Serial # ->	941			
					CALIB	RATION		
Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINE	EAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected		
18	5.6	5.6	11.2	1.576	<u>(enarc)</u> 59	57.98		= 31.1522
13	4.2	4.2	8.4	1.366	54	53.07	Intercept =	
10	3.4	3.4	6.8	1.231	48	47.17	Corr. coeff. =	
10 7	2.2	2.2	<b>4.</b> 4	0.992	40	41.27		- 0.7750
5	1.5	1.5	3	0.992	35	34.40		
	1.5	1.J	5	0.021		J4.40		
Calculatio	ons :						FLOW RATE CHA	RT
Qstd = 1/r	n[Sart(H	20(Pa/Ps	td)(Tstd	/Ta))-b]	70	.00		
IC = I[Sqr				[[[]]]				
10 1001		)(10000 1			60	.00		
Qstd = sta	ndard flo	w rate						
IC = correction			26		50	.00		<b>*</b>
I = actual		-	00			.00	<u>/</u>	
m = calibr		-			se (			
b = calibra	-	-	t		<b>6</b> 40	.00		
	-	_		oration ( deg	K t			
	-			ation ( mm H	12 13 30	.00		
r siu - act	uai piess		g canora		07 Motual chart response (IC 10 10 10 10 10 10 10 10 10 10 10 10 10			
For subse	equent ca	alculatio	n of san	pler flow:	Pct Act	.00		
1/m((I)[S	-			-				
-,	-110(2)01	- u · ) (I u ·	,,,	· /				
m = sampl	ler slope				10	.00		
b = sample		ent						
I = chart r		υpι			0	.00		
T = chart T Tav = dail	-	a tampar	oture			0.000	0.500 1.000 Standard Flow Rate (m)	1.500 2.000 3/min)
Pav = dail								
i av – uall	y average	e pressui	C					

-										
Location :	YSW P	layground	l				Date of Ca	alibration: 29-J	ul-12	
Location 1	ID :	AC04c				N	lext Calibrat	tion Date: 29-S	ep-12	
							Te	echnician: Mr.	Ben Tam	
					CC	ONDIT	IONS			
				_						
	Se	a Level I	Pressure	(hPa)	1(	004.4		Corrected F	Pressure (mm	Hg) 753.3
		Temp	erature	(°C)		28.9		Temp	berature (K)	302
				-						
				CA	LIBR	RATIO				
				Make->	TISC	Ή		Ostd S	lope ->	2.11693
				Model->				Qstd Inter	-	-0.02568
				Serial # ->				Qua ma		0.02500
					1711					
					CA	LIBRA	ATION			
Plate	H20 (L)	H2O (R)	H20	Qstd		Ι	IC		LINEAR	
No.	(in)	(in)	(in)	(m3/min)	(ch	art)	corrected	R	EGRESSION	1
18	5.1	5.1	10.2	1.504	5	59	57.98	:	Slope = 34.0	870
13	4.1	4.1	8.2	1.350	5	54	53.07	Inte	ercept = 6.5	875
10	3.2	3.2	6.4	1.194	4	7	46.19	Corr. c	coeff. = 0.9	972
7	2.1	2.1	4.2	0.970	4	1	40.29			
5	1.6	1.6	3.2	0.848	3	86	35.38			
Calculatio						70.0	0	FLOW RAT	E CHART	
Qstd = 1/r				/[a))-b]			-			
IC = I[Sqn	rt(Pa/Pstc	1)(Tstd/T	a)]							
						60.0	0		/	•
Qstd = sta										
IC = correction		-	es			ం <sup>50.00</sup>	0			
I = actual		-				e ()				
m = calibr	-	-				<b>50</b> 40.0	0			
b = calibra	-	-		1	17	res				
	_		_	oration ( deg	gК	30.00	n			
Pstd = act	ual press	ure durin	g calibra	ation ( mm I	lg	Actual chart response (IC) 00.06				
For subse	equent c	alculatio	n of san	pler flow:		20.00				
1/m(( I )[S	-			-		20.0				
1/111((1)[2	9411(298/	ιανχΓαν	//UU)] <b>-</b> [	))						
m = samp	ler elono					10.0	0			
h = samp b = samp		ent								
		υρι				0.0				
I = chart r		a tamaa	oturo				0.000	0.500 1.0 Standard Flow	000 1.5 Rate (m3/min)	00 2.000
Tav = dail										
Pav = dail	iy averag	c pressur	L							

VSI

#### **CERTIFICATE OF CALIBRATION AND TESTING**

TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 http://www.tsi.com





Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.: C122427 證書編號

ITEM TESTED / 送檢」	項目	(Job No. / 序引編號: IC12-0960)
Description / 儀器名稱	:	Integrating Sound Level Meter (EQ010)
Manufacturer / 製造商	:	Bruel & Kjaer
Model No. / 型號	:	2238
Serial No. / 編號	:	2285721
Supplied By / 委託者	:	Action-United Environmental Services and Consulting
		Unit A, 20/F., Gold King Industrial Building,
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.

#### TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55±20)%

#### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 20 April 2012

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Precision Measurement Ltd., UK
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試

L K Yeung

Certified By Date of Issue 23 April 2012 1 核證 簽發日期 K/C Lee

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部視印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory e/o 4/F, Tsing Shan Wan Exchange Building, I Hing On Lane, Tuen Mun. New Territories, Hong Kong 歸創工程有限公司 – 校正及檢測實驗所 e/o 香港新界屯門興安里一號青川灣機樓四樓 Tel/電話: 2927 2606 Fax/傳賞: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.: C122427 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using the B & K Acoustic Calibrator 4231, S/N: 2713428 was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C120016
CL281	Multifunction Acoustic Calibrator	DC110233

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

	UUT	Setting		Applie	d Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Time Weighting Weighti		Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L <sub>AFP</sub>	Α	F	94.00	1	94.0	± 0.7

#### 6.1.2 Linearity

	UU	Γ Setting	Applie	d Value	UUT	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	LAFP	Α	F	94.00	1	94.0 (Ref.)
			1.124	104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

#### 6.2 Time Weighting

#### 6.2.1 Continuous Signal

	UUT Setting			Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	Α	F	94.00	1	94.0	Ref.
	L <sub>ASP</sub>		S			94.0	$\pm 0.1$
	LAIP		I			94.1	± 0.1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部被印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.: C122427 證書編號

#### 6.2.2 Tone Burst Signal (2 kHz)

UUT Setting			App	lied Value	UUT	IEC 60651	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAFP	A	F	106.0	Continuous	106.0	Ref.
	LAFMax				200 ms	105.0	$-1.0 \pm 1.0$
	L <sub>ASP</sub>		S		Continuous	106.0	Ref.
	LASMax			A	500 ms	101.9	$-4.1 \pm 1.0$

#### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting


UUT Setting				Appli	Applied Value		IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	Α	F	94.00	31.5 Hz	54.6	$-39.4 \pm 1.5$
					63 Hz	67.8	$-26.2 \pm 1.5$
					125 Hz	77.8	$-16.1 \pm 1.0$
					250 Hz	85.3	$-8.6 \pm 1.0$
					500 Hz	90.7	$-3.2 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
		11.0-000001	1		12.5 kHz	89.7	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L <sub>CFP</sub>	C	F	94.00	31.5 Hz	91.1	$-3.0 \pm 1.5$
			100.00		63 Hz	93.3	$-0.8 \pm 1.5$
					125 Hz	93.8	$-0.2 \pm 1.0$
					250 Hz	94.0	$0.0 \pm 1.0$
					500 Hz	94.0	$0.0 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	93.8	$-0.2 \pm 1.0$
					4 kHz	93.2	$-0.8 \pm 1.0$
					8 kHz	90.9	-3.0 (+1.5 ; -3.0)
		-			12.5 kHz	87.8	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準,局部復印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No. : C122427 證書編號

#### 6.4 Time Averaging

UUT Setting			Applied Value				UUT	IEC 60804		
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAcq	A	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
		I CYLER		1.1	11 ( ) (	1/102		90	89.6	± 0.5
		1.00	60 sec.			1/103		80	79.8	± 1.0
			5 min.		1	1/104		70	69.8	± 1.0

Remarks : - Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :	94 dB : 31.5 Hz - 125 Hz 250 Hz - 500 Hz 1 kHz 2 kHz 4 kHz 8 kHz 12.5 kHz 104 dB : 1 kHz 114 dB : 1 kHz	: $\pm 0.30 \text{ dB}$ : $\pm 0.20 \text{ dB}$ : $\pm 0.40 \text{ dB}$ : $\pm 0.50 \text{ dB}$ : $\pm 0.70 \text{ dB}$ : $\pm 1.20 \text{ dB}$ : $\pm 0.10 \text{ dB} (\text{Ref. 94 dB})$
	114 dB : 1 kHz Burst equivalent level	$\pm 0.10 \text{ dB} (\text{Ref. 94 dB})$ $\pm 0.2 \text{ dB} (\text{Ref. 110 dB})$ continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prime written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部被印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.: C122426 證書編號

ITEM TESTED / 送檢]	項目	(Job No. / 序引編號 : IC12-0960)
Description / 儀器名稱	:	Acoustical Calibrator (EQ082)
Manufacturer / 製造商		Bruel & Kjaer
Model No. / 型號	:	4231
Serial No. / 編號	:	2713428
Supplied By / 委託者	:	Action-United Environmental Services and Consulting
		Unit A, 20/F., Gold King Industrial Building,
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.

#### TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55 ± 20)%

#### TEST SPECIFICATIONS / 測試規範

Calibration

DATE OF TEST / 測試日期 : 20 April 2012

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試

L K Yeung

K/C Lee

Certified By 核證

Date of Issue 簽發日期 5

23 April 2012

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所 c/o 香港新界屯門與安里一號青山灣機樓四欄 Tel:電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No. : C122426 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130 CL281 TST150A <u>Description</u> Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier <u>Certificate No.</u> C113350 DC110233 C120886

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy
- 5.1.1 Before Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.1	± 0.2	± 0.2
114 dB, 1 kHz	114.1		

#### 5.1.2 After Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.0		

#### 5.2 Frequency Accuracy

#### 5.2.1 Before Adjustment

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

#### 5.2.2 After Adjustment

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No. : C122426 證書編號

Remark : The uncertainties are for a confidence probability of not less than 95 %.

#### Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部裡印本證書需先獲本實驗所書面批准。



## ALS Technichem (HK) Pty Ltd

## **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

CONTACT: MR RAY CHEUNG CLIENT: ACTION UNITED ENVIRO SERVICES ADDRESS: RM A 20/F., GOLDEN KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T., HONG KONG. PROJECT: --

WORK ORDER:	HK1219668
LABORATORY:	HONG KONG
DATE RECEIVED:	25/07/2012
DATE OF ISSUE:	01/08/2012

#### COMMENTS

It is certified that the item under calibration/checking has been calibrated/checked by corresponding calibrated equipment in the laboratory. Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal aceptance criteria of ALS will be followed.

Scope of Test:	Dissolved Oxygen, pH, Salinity, Temperature and Trubidity
Description:	YSI Sonde
Brand Name:	YSI
Model No.:	YSI 6820 / 650MDS
Serial No.:	02J0912/02K0788 AA
Equipment No.:	
Date of Calibration:	31 July, 2012

#### NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

#### **ISSUING LABORATORY: HONG KONG**

Address

ALS Technichem (HK) Pty Ltd

11/F Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung HONG KONG Phone: Fax: Email:

852-2610 1044 852-2610 2021 hongkong@alsglobal.com

Mr Chan Kwok Fai, Godfrey Laboratory Manager - Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 3

ADDRESS 11/F, Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, N.T., Hong Kong PHONE +852 2610 1044 FAX +852 2610 2021 ALS TECHNICHEM (HK) PTY LTD Part of the ALS Laboratory Group A Campbell Brothers Limited Company

Environmental 💭

www.alsglobal.com

**RIGHT SOLUTIONS RIGHT PARTNER** 

## **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

Work Order:	HK1219668
Date of Issue:	01/08/2012
Client:	ACTION UNITED ENVIRO SERVICES



YSI Sonde	
YSI	
YSI 6820 / 650MDS	
02J0912/02K0788 AA	
31 July, 2012	
	YSI YSI 6820 / 650MDS 02J0912/02K0788 AA 

Date of next Calibration:

31 October, 2012

#### Parameters:

-	Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
	3.08	2.93	-0.15
	6.46	6.64	0.18
	8.33	8.17	-0.16
		Tolerance Limit (±mg/L)	0.20

pH Value

#### Method Ref: APHA (21st edition), 4500H:B

Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
4.0	4.03	0.03
7.0	6.98	-0.02
10.0	9.93	-0.07
	Tolerance Limit (±unit)	0.20

Salinity

#### Method Ref: APHA (21st edition), 2520B

Expected Reading (g/L)	Displayed Reading (g/L)	Tolerance (%)
0	0.00	
10	9.40	-6.0
20	20.66	3.3
30	30.99	3.3
	Tolerance Limit (±%)	10.0

#### Temperature

#### Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Reading of Ref. thermometer (°C )	Displayed Reading (°C )	Tolerance (°C )
10.0	9.15	-0.9
21.5	21.60	0.1
40.5	39.17	-1.3
	Tolerance Limit (°C)	2.0

Mr Chan Kwok Fai, Godfrey Laboratory Manager - Hong Kong

ALS Technichem (HK) Pty Ltd ALS Environmental

## **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

Work Order: Date of Issue: Client: HK1219668 01/08/2012 ACTION UNITED ENVIRO SERVICES



Description:	YSI Sonde		
Brand Name:	YSI		
Model No.:	YSI 6820 / 650MDS		
Serial No.:	02J0912/02K0788 AA		
Equipment No.:			
Date of Calibration:	31 July, 2012	Date of next Calibration:	31 October, 2012

#### **Parameters:**

Turbidity

#### Method Ref: ALPHA 21st Ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.1	
4	4.3	7.50
40	41.6	4.00
80	82.9	3.63
400	414.6	3.65
800	836.7	4.59
	Tolerance Limit (±%)	10.0

Mr Chan Kwok Fai, Godfrey Laboratory Manager - Hong Kong

ALS Technichem (HK) Pty Ltd ALS Environmental



Hong Kong Accreditation Service 香港認可處

### **Certificate of Accreditation**

認可證書

This is to certify that 特此證明

## ALS TECHNICHEM (HK) PTY LIMITED

# 11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

**HOKLAS Accredited Laboratory** 

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence 此實驗所符合ISO / IEC 17025 : 2005 –《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作

### Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date : 5 May 2009 簽發日期:二零零九年五月五日

Registration Number : HCKLAS 066 註冊號碼 :



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

## ∟ 000552

## Appendix F

## **Event and Action Plan**

## Air Quality

EVENT	ACTION			
	ET	IC(E)	ER	CONTRACTOR
ACTION LEVEL			-	
1. Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IC(E) and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>
2. Exceedance for two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IC(E) and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IC(E) and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IC(E) and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial to ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>
		LIMIT LEVEL		
1. Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IC(E) within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>
2. Exceedance for two or more consecutive samples	<ol> <li>Notify IC(E), ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IC(E) and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IC(E), agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IC(E) within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

### **Construction Noise**

EVENT	ACTION			
	ET	IC(E)	ER	CONTRACTOR
Action Level	<ol> <li>Notify IC(E) and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IC(E), ER and Contractor;</li> <li>Discuss with the Contractor and formulate remedial measures;</li> <li>Increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol> <li>Review the analysed results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Submit noise mitigation proposals to IC(E);</li> <li>Implement noise mitigation proposals.</li> </ol>
Limit Level	<ol> <li>Identify source;</li> <li>Inform IC(E), ER, EPD and Contractor;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Inform IC(E), ER and EPD the causes and actions taken for the exceedances;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IC(E) within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

## Water Quality

EVENT		ACTIO	DN	
	ET	IC(E)	ER	CONTRACTOR
ACTION LEVEL	·			
1. Exceedance for one sampling day	<ol> <li>Repeat in-situ measurement on the next day of exceedance to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform ICE, Contractor, ER, EPD and AFCD; and</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods.</li> </ol>	1. Check monitoring data submitted by ET and Contractor's working methods	<ol> <li>Confirm receipt of notification of non-compliance in writing; and</li> <li>Notify Contractor</li> </ol>	<ol> <li>Information the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice; and</li> <li>Amend working methods if appropriate</li> </ol>
2. Exceedance for two or more consecutive sampling days	<ol> <li>Same as the above;</li> <li>Inform ICE, Contractor, ER, EPD and AFCD;</li> <li>Discuss mitigation measures with IC(E), RE and Contractor;</li> <li>Ensure well implementation of mitigation measures; and</li> <li>Increase the monitoring frequency to daily until no exceedance of Action Level</li> </ol>	<ol> <li>Same as the above;</li> <li>Discuss with ET and Contractor on possible remedial actions;</li> <li>Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly; and</li> <li>Supervise the implementation of mitigation measures.</li> </ol>	<ol> <li>Discuss with IC(E) on the proposed mitigation measures;</li> <li>Ensure well implementation of mitigation measures; and</li> <li>Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol> <li>Same as the above;</li> <li>Check all plant and equipment and consider changes of working methods;</li> <li>Submit proposal of additional mitigation measures to ER within 3 working days of notification and discuss with ET, IC(E), and ER; and</li> <li>Implement the agreed mitigation measures</li> </ol>
		LIMIT LEVEL		
1. Exceedance for one sampling day	<ol> <li>Repeat in-situ measurement on the next day of exceedance to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform ICE, Contractor, ER, EPD and AFCD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods; and</li> <li>Discuss mitigation measures with IC(E), RE and Contractor</li> </ol>		<ol> <li>Confirm receipt of notification failure in writing; and</li> <li>Discuss with IC(E), ET and</li> <li>Contractor on the proposed mitigation measures; and</li> <li>Request Contractor to review the working methods</li> </ol>	<ol> <li>Inform the ER and confirm notification of the failure in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and consider changes of working methods; and</li> <li>Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET and ER</li> </ol>
2. Exceedance for two or more consecutive sampling days	<ol> <li>Same as the above;</li> <li>Ensure mitigation measures are implemented; and</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days</li> </ol>	<ol> <li>Same as the above; and</li> <li>Supervise the Implementation of mitigation measures</li> </ol>	<ol> <li>Same as the above;</li> <li>Ensure well implementation of mitigation measures</li> <li>Make agreement on the mitigation measures to be implemented; and</li> <li>Consider and instruct, if necessary, the Contractor to stow down or to stop all or part of the construction activities until no exceedance of limit level</li> </ol>	<ol> <li>Same as the above;</li> <li>Take immediate action to avoid further exceedance;</li> <li>Implement the agreed mitigation measures;</li> <li>Resubmit proposals of mitigation measures if problem still not under control; and</li> <li>As directed by the Engineer, to slow down or to stop all or part of the construction activities until to no exceedance of Limit Level.</li> </ol>



### **Coral Monitoring**

EVENT	ACTION		
	ЕТ	CONTRACTOR	ER/IC(E)
Action Level being exceeded	Inform contractor, AFCD and EPD immediately; Discuss mitigation measure with ER/IC(E) and Contractor; Ensure mitigation measures are implemented.	Inform the Engineer and confirm notification of the non-compliance in writing; Propose mitigation measure to ER/IC€ within 1 working day and discuss with Et and ER/IC(E); Ensure mitigation measures are implemented.	Inform contractor, Review water quality monitoring data; Determine whether water quality monitoring data shows effects attributable to the backfilling works; If water quality monitoring data indicates effects attributable to backfilling works, then make agreement on mitigation measures to be implemented; If water quality monitoring data indicates no effects attributable to backfilling works then Action Level is not triggered; Assess the effectiveness of the implemented mitigation
Limit Level	Inform contractor, AFCD and EPD immediately; Discuss mitigation measure with ER/IC(E) and Contractor; Ensure mitigation measures are implemented.	Inform the Engineer and confirm notification of the non-compliance in writing; Suspend backfilling operations; Propose mitigation measure to ER/IC(E) within 3 working days and discuss with Et and ER/IC(E); Implement the agreed mitigation measures.	measures. Inform contractor to suspend backfilling operations; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures.



Appendix G

**Monitoring Data Sheet** 



24-hour TSP Monitoring Data Sheet

### Air Quality Monitoring - 24-hour TSP monitoring data for Yung Shue Wan

24-hour TSP Monitoring Results - AC02b

	EL	APSED TIM	ΛE	CHA	ART READ	DING			STANDARD	)		INITIAL	FINAL	WEIGHT	DUST
DATE	SAMPLE							AVG	AVG	FLOW	AIR	FILTER	FILTER	DUST	24-hour TSP
	NUMBER	INITIAL	FINAL	ACTUAL	MIN	MAX	AVG	TEMP	PRESS	RATE	VOLUME	WEIGHT	WEIGHT	COLLECTED	IN AIR
				(min)				(oC)	(hPa)	(m3/min)	(std m3)	(g)	(g)	(g)	$(ug/m^3)$
30-Jul-12	24920	5598.49	5622.48	1439.40	33	35	34.0	29.4	1001.2	0.77	1112	2.7894	2.9004	0.1110	100
4-Aug-12	24927	5622.48	5646.47	1439.40	32	34	33.0	29.8	998.7	0.74	1064	2.7709	2.8848	0.1139	107
9-Aug-12	24930	5646.47	5670.46	1439.40	33	34	33.5	30.5	1000.9	0.75	1086	2.8025	2.8724	0.0699	64
15-Aug-12	24976	5670.46	5694.45	1439.40	33	34	33.5	30	1003.9	0.76	1090	2.7794	2.8375	0.0581	53
21-Aug-12	24978	5694.45	5718.44	1439.40	32	34	33.0	29.1	1006.4	0.74	1071	2.8003	2.8994	0.0991	93

Action Level:  $161ug/m^3$ 

*Limit Level:* 260ug/m<sup>3</sup>

#### 24-hour TSP Monitoring Results - AC04c

	EI	APSED TIM	ИE	CHA	ART READ	DING			STANDARD			INITIAL	FINAL	WEIGHT	DUST
DATE	SAMPLE							AVG	AVG	FLOW	AIR	FILTER	FILTER	DUST	24-hour TSP
	NUMBER	INITIAL	FINAL	ACTUAL	MIN	MAX	AVG	TEMP	PRESS	RATE	VOLUME	WEIGHT	WEIGHT	COLLECTED	IN AIR
				(min)				(oC)	(hPa)	(m3/min)	(std m3)	(g)	(g)	(g)	$(ug/m^3)$
30-Jul-12	24921	8141.03	8165.02	1439.40	32	34	33.0	29.4	1001.2	0.76	1097	2.7824	2.9107	0.1283	117
4-Aug-12	24926	8165.02	8189.01	1439.40	33	35	34.0	29.8	998.7	0.79	1136	2.7511	2.8666	0.1155	102
9-Aug-12	24931	8189.01	8213	1439.40	33	34	33.5	30.5	1000.9	0.77	1115	2.7829	2.8344	0.0515	46
15-Aug-12	24977	8213	8236.99	1439.40	33	34	33.5	30	1003.9	0.78	1118	2.8039	2.8521	0.0482	43
21-Aug-12	24979	8236.99	8260.98	1439.40	32	34	33.0	29.1	1006.4	0.76	1101	2.7384	2.8821	0.1437	131

Action Level: 176ug/m<sup>3</sup>

*Limit Level:* 260ug/m<sup>3</sup>



### Marine Water Quality Monitoring Data Sheet

#### Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan

#### Marine Water Quality Monitoring Result at Yung Shue Wan

Date 27-Jul-12

Data (1771-11	Turning	<b>m</b> . 1.	Co-ord	inates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
Date / Time	Location	Tide	East	North	m	m	C	mg/L	%	NTU	ppt	unit	mg/l
						1.000	25.80	5.43	78.8	1.71	29.49	8.87	6.0
2012/7/27 8:12	WY1	ME	829176	809534	4.4	1.000	25.80	5.42	78.8	1.85	29.58	8.84	6.8
2012/1/21 0.12	W I I	IVIE	829170	609334	4.4	3.400	26.20	4.36	64.1	1.77	30.72	8.23	10.4
						3.400	26.20	4.25	62.5	1.91	30.84	8.22	10.4
						1.000	26.20	5.51	80.9	1.34	30.51	9.22	5.7
						1.000	26.20	5.40	79.5	1.52	30.70	9.17	5.7
2012/7/27 8:34	WY2	ME	829016	810395	7.9	3.950	26.30	5.44	79.9	1.06	29.95	8.81	10.5
			025010	010555		3.950	26.30	5.36	79.3	1.21	31.38	8.77	1012
						6.900	26.20	4.95	73.3	1.65	31.77	8.60	11.2
						6.900	26.20	4.84	71.6	1.89	31.79	8.56	
						1.000	25.90	5.68	83.7	1.54	31.95	9.11	8.4
2012/7/27 8:25	WY3	ME	829213	809871	4.8	1.000	25.90	5.53	80.6	1.62	29.98	9.05	
						3.800 3.800	26.10 26.10	5.14	75.4	1.71	30.36 30.33	8.71 8.67	10.2
						1.000	25.70	5.36	77.2	1.92	28.77	8.51	
						1.000	25.70	5.29	76.2	2.01	28.77	8.49	9.7
						6,300	25.80	5.29	76.5	2.01	28.79	8.60	
2012/7/27 8:51	CY1	ME	828421	810813	12.6	6,300	25.80	5.09	74.0	2.50	29.95	8.52	5.3
						11.600	25.80	4.29	63.2	3.04	31.45	8.28	
						11.600	26.00	4.46	65.8	3.07	31.67	8.26	9.7
						1.000	25.70	5.33	76.9	3.01	28,91	8.42	
						1.000	25.70	5.19	74.9	3.12	28.94	8.39	6.9
						8.900	25.80	5.01	73.1	4.17	30.36	8,34	
2012/7/27 8:19	CY2	ME	828024	808811	17.8	8.900	25,90	5.38	72.1	4.58	30.28	8,34	5.1
						16,800	26.00	4,54	67.0	6.47	31.68	8.28	
						16,800	26.00	4,55	67.1	6.49	31.73	8.27	9.3
	•												
						1.000	26.50	5.09	75.4	1.77	31.34	8.85	9.6
2012/7/27 13:10	WY1	MF	829192	809554	5.3	1.000	26.50	5.08	75.3	1.79	31.36	8.83	9.6
2012/1/21 13.10	vv 1 1	IVI1.	629192	009554	5.5	4.300	26.50	4.62	68.3	1.62	30.98	8.70	7
						4.300	26.50	4.52	67.1	1.69	31.28	8.67	1
						1.000	25.90	5.11	74.6	1.38	30.28	8.78	5.8
						1.000	26.00	5.03	73.5	1.42	30.44	8.76	5.8
2012/7/27 13:25	WY2	MF	828994	810407	9.2	4.600	26.20	4.61	68.0	1.16	31.17	8.47	8,9
			020771	010107	2.2	4.600	26.20	4.62	68.2	1.24	31.33	8.46	015
						8.200	26.20	4.03	59.3	2.04	31.00	8.33	17.5
						8.200	26.20	4.09	60.3	2.11	31.08	8.34	
						1.000	25.90	5.33	77.3	1.73	29.22	8.74	10.9
2012/7/27 13:17	WY3	MF	829194	809862	5.7	1.000	25.90	5.28	76.6	1.79	29.14	8.70	
						4.700	26.60	4.64	68.8	1.61	31.03	8.62	7.4
						4.700	26.60 25.80	4.49 5.26	66.7 75.8	2.12	31.25 28.36	8.59 8.65	
						1.000	25.80	5.26	75.6	2.12	28.30	8.65	2.8
						6,900	25.80	5.34	78.8	2.19	31.56	8.34	
2012/7/27 13:37	CY1	MF	828414	810826	13.8	6.900	26.10	5.20	76.7	2.25	31.30	8.29	10.8
	1					12.800	26.10	4.91	72.5	2.10	31.80	8.63	
	1					12.800	26.10	4.82	71.2	3.07	31.80	8.64	15.6
	1					1.000	26.50	5.75	84.8	3.18	30.26	8.67	
	1					1.000	26.60	5.63	83.4	3.12	30.62	8.62	7.2
0040/7/07 40 55			000016	00000	10.6	9,800	26.20	5.91	79.9	4.17	30,80	8.51	
2012/7/27 13:55	CY2	MF	828016	808826	19.6	9.800	26.10	5.64	76.3	4.58	30.85	8.45	11
	1					18.600	26.10	5.33	78.7	6.47	31.63	8.46	0.5
	1	1				18,600	26.10	5.25	77.5	6.49	31.87	8.44	8.5



# Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan

# **AUES**

#### Marine Water Quality Monitoring Result at Yung Shue Wan

Date 31-Jul-12

Date / Time	Location	Tide*	Co-or	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
Date / Time	Location	11de-	East	North	m	m	ບໍ	mg/L	%	NTU	ppt	unit	mg/l
						1.000	27.70	6.09	90.3	1.25	27.81	8.34	4.5
2012/7/31 10:08	WY1	ME	829165	809541	5,4	1.000	27.70	6.10	90.4	1.29	27.81	8.32	4.5
2012/1/31 10.06	VV I I	NIE	829105	609541	5.4	4.400	27.20	5.21	77.2	1.44	29.15	8.33	4.6
						4.400	27.20	5.03	74.7	1.51	29.30	8.33	4.0
						1.000	27.70	6.07	90.2	1.17	28.10	9.14	2.6
						1.000	27.70	6.04	89.8	1.28	28.11	9.03	2.0
2012/7/31 10:20	WY2	ME	829013	810387	9.6	4.800	26.50	5.17	76.8	1.39	31.41	8.75	34
2012/1/01 10:20	** 12	IVIL	029015	010507	5.0	4.800	26.40	4.99	74.1	1.27	31.63	8.74	54
						8.600	26.30	3.90	57.8	2.12	31.65	8.78	2.7
						8.600	26.30	3.92	58.9	1.98	31.65	8.73	2.7
						1.000	27.50	5.88	87.2	1.36	28.11	8.29	5.6
2012/7/31 10:13	WY3	ME	829216	809846	5.7	1.000	27.50	5.86	86.9	1.42	28.11	8.26	510
2012/1/01 10:10		IVIL	027210	002010	5.7	4.700	26.60	4.17	61.8	1.53	30.90	8.85	3.3
						4.700	26.60	4.16	61.8	1.61	31.30	8.81	515
						1.000	27.40	7.20	98.7	1.76	28.50	8.33	3.5
						1.000	27.40	6.78	92.6	1.77	28.10	8.31	5.5
2012/7/31 11:41	CY1	ME	828417	810821	13.3	6.650	27.00	5.41	80.0	1.52	29.28	8.73	3.6
	011	IVIL	020117	010021	15.5	6.650	27.00	5.31	78.5	1.61	29.45	8.68	510
						12.300	26.20	4.54	67.2	2.07	31.76	8.71	5.5
						12.300	26.20	4.45	65.9	2.12	31.88	8.67	5.5
						1.000	27.70	7.17	91.3	2.18	27.98	8.43	2
						1.000	27.70	7.19	91.5	2.11	27.80	8.43	2
2012/7/31 10:47	CY2	ME	828029	808824	19.6	9.800	27.00	6.43	80.8	1.73	30.26	8.40	5.2
2012/1/01 10.47	C12	IVIL	020029	000024	19.0	9.800	27.10	6.41	80.6	1.94	30.54	8.42	5.2
						18.600	26.80	5.75	72.0	3.01	31.12	8.30	4.7
						18.600	26.80	5.73	71.7	2.94	31.53	8.30	-1.7
						1.000	27.90	6.59	90.8	1.47	27.56	8.73	10.7
2012/7/31 17:01	11/1/1		0001/7	000550	1.5	1.000	27.90	6.55	90.2	1.56	27.60	8.61	10.7
2012/7/31 17.01	WY1	MF	829167	809558	4.5	3.500	28.10	5.75	85.7	2.12	27.45	8.57	0.1
						3.500	28.10	5.56	82.8	2.08	27.45	8.55	9.1
						1.000	27.90	6.52	96.8	1.93	27.31	8.55	5.0
						1.000	27.90	6.51	96.6	1.97	27.38	8.51	5.8
2012/7/31 17:20	WY2	) (T	820026	010417	7.8	3.900	27.90	6.48	96.4	1.86	27.53	8.43	6.9
2012/7/31 17:20	WY2	MF	829026	810417	7.8	3.900	27.90	6.43	95.6	1.74	27.53	8.41	6.9
						6.800	27.90	6.30	93.5	1.66	27.10	8.28	6.0
						6.800	27.90	6.10	90.6	1.67	27.46	8.25	6.2
						1.000	27.80	6.15	91.0	1.82	27.05	8.76	0.1
2012/7/31 17:07	WY3	) (T	020212	200250	17	1.000	27.80	6.12	90.5	1.86	27.05	8.75	8.1
2012///31 17:07	W Y 3	MF	829213	809859	4.7	3.700	27.90	5.22	77.2	1.98	26.94	8.45	9.7
						3.700	27.90	5.18	76.6	2.08	26.94	8.43	9.7
						1.000	27.50	5.61	82.3	2.12	26.14	8.73	(
						1.000	27.50	5.45	79.9	2.04	26.12	8.71	6
2012/7/31 17:38	CY1	MF	828427	810815	12.1	6.050	26.80	4.95	73.2	1.74	29.93	8.65	6.7
2012/1/31 17:38	CII	IVIP	828427	810815	12.1	6.050	26.80	4.94	73.2	1.79	29.99	8.64	0./
						11.100	26.40	4.56	67.6	2.52	31.36	8.50	10.0
						11.100	26.40	4.61	68.3	2.53	31.54	8.50	10.6
						1.000	27.20	5.09	75.0	1.84	27.95	8.42	(
						1.000	27.20	5.09	75.0	1.87	27.96	8.42	6
2042/7/24 49/04	CIV.0	) (F	020010	000017	17.4	8.700	26.50	4.78	71.0	2.10	31.52	8.47	5.(
2012/7/31 18:04	CY2	MF	828019	808814	17.4	8.700	26.40	4.66	69.2	2.08	31.59	8.45	5.6
		1					26.40	4.42	65.1	2.27	30.28	8.36	
						16,400	20,40	4.42	0.0.1	2.21	20.20	0.20	9.3

Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan

# **AUES**

#### Marine Water Quality Monitoring Result at Yung Shue Wan

Date 2-Aug-12

Date / Time	Location	Tide*	Co-or	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
Datifine	Location	Inde	East	North	m	m	c	mg/L	%	NTU	ppt	unit	mg/l
						1.000	28.27	7.28	111.0	1.3	31.03	7.57	5.6
2012/8/2 10:00	WY1	ME	829176	809548	5.2	1.000	28.36	7.23	110.4	1.4	30.99	7.58	0.0
2012/0/2 10:00	vv 1 1	IVIL	829170	009,040	5.2	4.200	27.78	7.22	109.6	1.2	31.66	7.57	3.8
						4.200	27.78	7.22	109.6	1.3	31.66	7.57	5.8
						1.000	28.28	7.66	117.1	1.6	31.40	7.68	4.3
						1.000	28.30	7.46	114.0	1.8	31.37	7.67	-1.5
2012/8/2 10:24	WY2	ME	829007	810411	9.4	4.700	27.80	7.42	112.5	1.5	31.35	7.63	3.9
		10115	025007	010111	211	4.700	27.80	7.42	112.5	1.6	31.35	7.63	5.5
						8.400	27.80	7.42	112.5	1.8	31.35	7.63	11.3
						8.400	27.80	7.42	112.5	1.9	31.35	7.63	1115
						1.000	28.16	6.47	98.6	1.4	31.33	7.58	3
2012/8/2 10:11	WY3	ME	829207	809843	5.4	1.000	28.15	6.57	100.1	1.6	31.33	7.59	-
						4.400	27.55	6.73	101.9	1.8	31.77	7.57	8.4
						4.400	27.48	6.57	99.3	1.8	31.83	7.56	
						1.000	27.73	7.70	117.0	2.0	32.01	7.62	3.1
						1.000	27.68	7.52	114.3	1.9	32.01	7.61	
2012/8/2 10:40	CY1	ME	828416	810827	13.4	6.700	26.67	7.49	112.7	1.8	33.39	7.53	4.6
						6.700	26.57	7.08	106.3	1.9	33.36	7.51	
						12.400	26.27	5.78	86.7	2.3	33.81	7.43	4.4
						12.400	26.26	5.64	84.5	2.5	33.81	7.42	
						1.000	27.61	9.19	138.0	1.6	30.15	7.45	5.7
						1.000	27.68	8.57	128.8	1.8	30.10	7.42	
2012/8/2 11:00	CY2	ME	828013	808826	19.9	9.950	27.31	8.51	128.6	1.8	32.20	7.42	4.3
						9.950	27.35	8.83	133.5	1.7	32.24	7.40	
						18.900	26.20	5.54	83.1	3.1	34.06	7.14	2.1
						18.900	26.19	5.51	82.5	3.1	34.10	7.13	
						1.000	28.10	7.47	113.6	1.8	31.11	7.48	
0040/0/0 40:07				000.570		1.000	28,20	8.01	122.0	1.7	31.04	7.47	11.5
2012/8/2 16:37	WY1	MF	829164	809563	4.3	3,300	27.59	8.30	125.2	1.2	31.14	7.39	
						3,300	27.64	7.35	111.1	1.1	31.11	7.34	9.4
						1.000	27.84	8.42	127.3	1.4	30.62	7.39	
						1.000	27.80	8.34	126.0	1.4	30.65	7.40	6.4
0040/0/0 47-00						4,300	27.61	8,63	131.6	1.2	32.94	7.28	10.1
2012/8/2 17:00	WY2	MF	829007	810414	8.6	4.300	27.66	8.12	123.8	1.2	32.89	7.26	12.1
						7,600	26.20	6.47	97.0	1.8	34.19	7.16	7.5
						7.600	26.23	5.99	89.9	1.9	34.16	7.12	1.5
						1.000	28.14	9.66	147.1	1.5	31.06	7.41	10.4
2012/8/2 16:28	WY3	MF	829198	809861	4.7	1.000	28.08	9.29	141.3	1.3	31.05	7.39	13.4
2012/0/2 10.20	W 15	IVIF	629196	609601	4.7	3.700	27.53	8.31	125.7	1.6	31.72	7.20	9,9
						3.700	27.53	7.68	116.2	1.7	31.73	7.20	9.9
						1.000	27.29	5.75	86.1	1.8	30.69	7.43	0.0
		1				1.000	27.29	6.13	91.8	1.9	30.67	7.41	9.8
2012/8/2 17:22	CY1	MF	828412	810820	12.1	6.050	27.08	5.93	88.8	1.6	31.40	7.39	65
2012/0/2 11:22	CTI	MP	828412	810820	12.1	6.050	27.08	6.13	91.9	1.5	31.40	7.38	6.5
		1				11.100	26.47	5.86	87.7	2.1	33.12	7.33	8
						11.100	26.46	5.49	82.2	2.0	33.15	7.31	0
						1.000	27.31	7.58	113.5	1.7	30.62	7.37	10.9
		1				1.000	27.29	6.81	101.9	1.8	30.57	7.33	10.9
2012/8/2 17:00	CY2	ME	929021	000012	17.2	8.650	26.96	6.42	96.3	2.1	31.78	7.23	7.2
2012/0/2 17:00	CY2	MF	828021	808813	17.3	8.650	26.98	6.28	94.1	2.3	31.76	7.21	1.2
		1				16.300	26.32	5.50	82.4	3.0	33.73	7.13	8.7
	1	1				16,300	26.34	5.28	79.1	2.9	33,50	7.12	ð./

Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan

## Marine Water Quality Monitoring Result at Yung Shue Wan



Date 4-Aug-12

Date / Time	Location	Tide*	Co-or	dinates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
Date / Time	Locadoli	The.	East	North	m	m	ĉ	mg/L	%	NTU	ppt	unit	mg/l
						1.000	27.63	7.64	114.4	1.1	29.54	7.68	2.5
2012/8/4 11:44	WY1	ME	829163	809551	3.4	1.000	27.64	7.55	113.1	1.4	29.83	7.67	2.3
2012/0/4 11.44	vv 1 1	IVIL	829105	809551	5.4	2.400	27.65	7.00	105.0	2.1	29.96	7.66	2.4
						2.400	27.65	7.19	107.9	2.3	29.97	7.64	2.4
						1.000	27.63	7.80	117.1	1.9	30.11	7.62	2.2
						1.000	27.62	7.54	113.3	1.6	30.27	7.61	2.2
2012/8/4 11:23	WY2	ME	829009	810424	7.3	3.650	27.69	7.02	106.7	1.8	32.27	7.64	2.2
2012/0/11120	112	IVIL	02/00/	010424	1.5	3.650	27.54	6.98	105.9	1.9	32.42	7.65	2.2
						6.300	26.72	7.14	107.5	1.8	33.27	7.65	2.2
						6.300	26.71	7.24	109.0	1.9	33.29	7.64	2.2
						1.000	27.61	7.97	119.4	1.5	29.66	7.68	2.6
2012/8/4 11:36	WY3	ME	829207	809876	3.7	1.000	27.61	8.10	121.2	1.5	29.71	7.66	210
			025207	007070	211	2.700	27.64	6.80	102.2	1.5	30.36	7.64	3
						2.700	27.65	7.14	107.4	1.6	30.35	7.63	-
						1.000	27.35	6.94	103.3	1.6	29.47	7.54	0.6
						1.000	27.37	6.96	103.7	1.7	29.56	7.53	0.0
2012/8/4 11:10	CY1	ME	828417	810786	12.4	6.200	26.52	7.02	105.3	1.7	33.24	7.57	1.1
	011	IVIL	020117	010/00	12.1	6.200	26.51	6.89	103.3	1.8	33.24	7.57	
						11.400	26.45	6.77	101.5	2.1	33.34	7.55	4.9
						11.400	26.45	6.52	97.8	2.1	33.36	7.55	1.2
						1.000	27.59	7.49	112.2	1.8	29.86	7.69	2.8
						1.000	27.60	7.38	110.6	1.9	29.81	7.69	2.0
2012/8/4 12:00	CY2	ME	828024	808773	17.2	8.600	26.88	7.62	115.1	2.2	33.35	7.76	2.9
2012/0/4 12:00	C12	IVIL	020024	000775	17.2	8.600	26.88	7.72	116.5	2.2	33.35	7.76	2.7
						16.200	26.43	6.84	102.7	2.9	33.79	7.65	2.2
						16.200	26.42	6.59	98.9	3.0	33.80	7.64	5.5
						1.000	27.69	4.59	69.3	1.5	30.78	7.63	2.5
2012/8/4 17:01	WY1	MF	829179	809558	5.2	1.000	27.71	6.70	101.1	1.5	30.78	7.59	2.5
2012/0/4 17.01	VV I I	IVIF	829179	009550	5.2	4.200	27.40	7.45	112.5	1.6	31.81	7.55	2.8
						4.200	27.34	7.12	107.3	1.5	31.77	7.54	2.8
						1.000	27.68	6.69	101.0	1.4	30.82	7.64	2.8
						1.000	27.67	6.67	100.6	1.4	30.84	7.64	2.8
2012/8/4 17:20	WY2	MF	828993	810412	8.7	4.350	27.39	6.39	96.1	1.7	31.32	7.62	3.9
2012/0/4 11.20	VV 1.2	IVIF	626995	810412	0.7	4.350	27.40	6.47	97.3	1.9	31.30	7.61	5.9
						7.700	27.01	6.10	92.2	1.8	33.05	7.57	7.4
						7.700	27.01	6.03	91.1	1.9	33.14	7.49	7.4
						1.000	27.48	7.35	110.6	1.7	30.85	7.60	6.8
2012/8/4 17:09	WY3	MF	829213	809838	5.4	1.000	27.46	6.94	104.3	1.8	30.86	7.59	0.0
		1411	027215	009050	2.4	4.400	27.34	6.62	99.7	2.1	31.38	7.56	5.4
	I	ļ				4.400	27.34	6.55	98.6	2.1	31.39	7.56	5.4
		1				1.000	27.36	5.98	89.1	2.1	29.42	7.63	2.6
	1					1.000	27.37	5.61	83.4	2.1	29.15	7.61	2.0
2012/8/4 17:32	CY1	MF	828411	810809	13.8	6.900	27.17	5.80	86.6	3.1	30.64	7.60	7.4
			023111	010007	10.0	6.900	27.18	5.70	85.1	3.1	30.51	7.59	7.4
		1				12.800	27.17	5.98	89.4	3.5	30.79	7.58	10.9
		L				12.800	27.17	5.47	81.6	3.6	30.52	7.56	10.7
		1				1.000	27.24	6.78	101.0	1.5	29.97	7.68	5.5
		1				1.000	27.22	6.52	97.2	1.8	30.12	7.64	5.5
2012/8/4 18:00	CY2	MF	828006	808829	20.4	10.200	27.07	5.64	84.3	1.6	31.05	7.63	7.3
	C12	1411	020000	000029	20.4	10.200	26.91	5.21	78.1	1.7	31.90	7.61	
		1				19.400	26.51	5.19	78.0	2.6	33.61	7.64	6.1
	•					19.400	26.52	5.96	89.5	2.7	33.59	7.64	0.1

Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan

# **AUES**

#### Marine Water Quality Monitoring Result at Yung Shue Wan

Date 6-Aug-12

Image is a star in the star in	Date / Time	Location	Tide*	Co-or	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
201286 13:11         W1         ME         20129         ADD         4.2         100         28.37         5.88         1342         1.64         31.05         7.29         100           201286 13.28         W12         ME         201286 13.26         W12         ME         201286 13.26         110         1.32         1.10         1.2         31.05         7.28         10.6           201286 13.28         W12         ME         2001         20.00         20.12         7.51         11.10         1.2         31.06         6.52         2           201286 13.20         W13         ME         2018         20.00         7.51         11.02         2.1         30.86         6.52         2         3.00         6.53         3.00         7.53         11.2         2.0         3.10         6.53         3.0         2.7         1.00         2.85         8.85         13.2         1.50         5.0         3.0         6.57         4.0         1.50         3.13         6.55         4.0         1.50         3.13         6.55         4.0         1.50         3.13         6.57         7.0         1.00         2.00         7.5         1.6         1.50         3.13         6.57	Datifine	Location	Inde	East	North	m	m	C	mg/L	%	NTU	ppt	unit	mg/l
2012/86 13.11         WY1         ME         2019         4003         4.2         100         23.7         5.86         1942         105         1.10         1.29         100         122         110         122         110         123         100         123         100         123         100         123         100         123         100         123         100         123         100         123         100         123         100         123         100         110         123         110         123         110         123         110         123         110         123         120         123         120         123         120         123         120         123         120         123         120         123         120         123         120         123         120         123         120         123         120         123         120         123         120         123         120							1.000	28.43	9.03	138.2	1.5	31.01	7.27	10.0
100         100         100         120         110         12         117         7.33         106           201286 13.28         WY2         ME         8200         81088         7.87         100         82.3         116         116         118         8108         6.62         25           201286 13.28         WY2         ME         8200         7.00         107.3         210         31.07         7.23         100         7.00         107.3         210         31.07         7.23         100         7.00         107.3         210         31.07         7.23         100         7.00         107.3         210         31.07         7.02         10.00         100<	2012/8/6 13-11	WV1	ME	820150	800551	12	1.000			134.2	1.6	31.05		10.8
201286 13.28         WY2         ME         82003         81088         7.4         1.00         2.3         1.10         1.3         3.10         7.5         1.00         2.3         2.5           201286 13.28         WY2         ME         82003         81088         7.6         1.00         2.03         11.03         1.01         3.08         6.03         2.5           201286 13.20         WY3         ME         82198         8099         4.6         1.00         2.83         5.88         8.88         2.0         3.41         6.65         2.7           201286 13.20         WY3         ME         829186         8.999         4.6         1.00         2.83         5.88         8.88         2.0         3.41         6.65         2.7           201286 13.20         WY3         ME         829186         8.999         4.6         1.00         2.83         8.20         1.05         1.1         3.32         6.65         4.65           201286 13.41         CY1         ME         82839         8.6078         1.00         2.00         2.72         6.78         10.02         2.1         2.32         6.65         4.53         5.31         5.31         5.31 <td>2012/0/0 13.11</td> <td>vv I I</td> <td>NIE</td> <td>829139</td> <td>809551</td> <td>4.2</td> <td>3.200</td> <td>28.22</td> <td>7.19</td> <td>110.0</td> <td>1.2</td> <td>31.77</td> <td>7.32</td> <td>10.6</td>	2012/0/0 13.11	vv I I	NIE	829139	809551	4.2	3.200	28.22	7.19	110.0	1.2	31.77	7.32	10.6
2012/86 13.28         W12         W12         ME         2001         8100 He         78.10         78.10         78.10         14.12         2.1         30.80         6.02         2.2           2012/86 13.20         W13         ME         82013         600         20.53         5.64         20.53         5.84         8.88         2.0         34.41         6.65         2.7           2012/86 13.20         W13         ME         820186         89896         4.6         20.0         2.0         34.41         6.65         2.7           2012/86 13.20         W13         ME         820186         89896         4.6         20.0         2.7         6.66         9.9         1.1         31.35         6.67         4.8           2012/86 13.41         CY1         ME         89898         81.078         2.10         6.01         9.9         1.5         31.35         6.67         4.8           2012/86 13.41         CY1         ME         82898         81.078         2.10         2.0         2.0         2.0         2.0         2.0         2.0         2.0         2.0         3.13         6.0         7.0         1.0         2.0         3.3         2.0         3.13							3.200	28.19	7.27	111.0	1.3	31.70	7.35	10.0
21286 13.28         WY2         ME         28013         R108         74         1400         751         1412         21         0.86         6.82           201286 13.29         WY2         ME         2019         3401         6.77         7.51         1412         2.0         10.52         6.79         2           201286 13.29         WY3         ME         82918         808.76         6.00         26.00         26.00         10.7         2.0         10.44         6.00         6.00         2.0         10.9         6.03         3.00         7.70         11.6         2.0         2.01         6.03         3.00         7.70         11.6         2.0         2.01         6.05         4.8         3.00         7.70         11.6         11.32         6.65         4.8         3.00         7.70         11.6         11.32         6.67         4.8         3.00         7.00         11.60         2.0         2.954         7.05         1.0         1.0         2.0         2.954         7.05         1.0         1.0         2.0         2.0         2.0         2.0         2.0         7.0         1.0         2.0         2.0         2.0         2.0         2.0         1.0							1.000	28.25	7.65	116.5	1.8	30.89	6.82	2.5
201286 13.28         W12         ME         R0013         R0036         1.0         3.800         7.72         7.00         107.8         2.0         5.10         6.73         7.2           201286 13.20         W13         ME         829186         80886         4.6         3.600         205.31         5.58         1.88         8.88         2.0         3.40         6.63         2.7           2012186 13.20         W13         ME         829186         8.9866         4.6         3.00         2.77         6.46         31.02         6.85         6.83         1.4         3.00         6.87         4.8           2012186 13.41         CY1         ME         82838         81078         A.66         1.000         2.819         8.86         13.47         1.4         3.00         6.87         4.8           2012186 13.41         CY1         ME         82838         81078         A.72         6.83         10.02         2.52         7.16         1.10.0         2.63         7.16         7.2           2012186 13.41         CY1         ME         82809         80879         7.47         1.100         2.63         3.13         6.81         3.3         6.83         5.3											2.1			2.0
10         10         10         100	2012/8/6 13:28	WV2	ME	820013	810386	76								2
image: biase index	2012/0/0 10:20	** 12	IVIL	029015	010500	7.0								2
2012/86 13.20         WY3         ME         320/86         90/87.6         4.6         6.00         26.35         8.38         2.00         34.40         6.63           2012/86 13.20         WY3         ME         80/87.6         4.6         1.00         2.819         8.86         13.1         1.4         30.60         6.67         3.40           2012/86 13.41         CY1         ME         82.834         8.10785         1.00         2.809         7.64         11.6         31.33         6.65         4.8           2012/86 13.41         CY1         ME         82.834         810785         1.00         2.809         7.06         11.60         2.2         23.5         7.01         7.2           2012/86 13.41         CY1         ME         82.834         810785         1.20         2.617         4.85         10.2         2.51         7.01         7.2           2012/86 14.01         CY2         ME         82.8029         81.892         4.74         4.85         10.82         2.3         31.37         7.13         3.4           2012/86 6.15         WY1         MF         82.8029         81.892         7.61         7.05         9.13         2.6         6.69														27
2012/06 13:20         WY3         ME         2918         808/6         4.6         1.00         28.90         8.86         114.7         1.4         30.90         6.87         4.8           2012/06 13:41         P         P         P         2000         7772         6.76         1000         1.50         1.52         6.50         4.3           2012/06 13:41         P         P         P         1000         22.09         7.70         116.6         2.1         29.55         7.705         6.50         6.50         7.55         6.50         7.55         6.50         7.55         6.50         7.55         6.50         7.55         7.71         7.71         7.72         6.78         10.00         2.26         7.61         6.50         6.53         7.55         7.51         5.31         7.11         7.13         7.31         7.31         7.31         7.31         7.33         7.31         7.33         7.31         7.33         7.33         7.33         7.34         7.31         7.33         7.34         7.31         7.33         7.34         7.31         7.34         7.33         7.34         7.33         7.34         7.34         7.33         7.34         7.34												2		2.1
2012/06         99.3         ME         29186         80876         4.6         1.00         28.19         8.86         1347         1.4         30.09         6.77           2012/06         1.5         1.5         1.5         1.5         1.5         1.5         6.87         1.55         6.87         1.55         6.87         1.55         6.87         1.55         6.87         1.55         6.87         5.9           2012/06         1.6         1.77         6.46         97.07         1166         2.1         2.95         7.05         5.9           2012/06         1.6         1.0         2.809         7.06         1002         2.6         1.00         2.0         2.29         7.01         7.2           2012/06         1.1         1.00         2.00         7.16         10.83         2.8         4.80         6.80         5.3           2012/06         1.40         1.100         2.00         7.16         1.8         3.33         6.81         3.4           2012/06 8.15         MI         MIF         1.80         2.807         7.61         1.8         3.33         6.81         5.3           2012/06 8.15         WY1         MIF <td></td> <td>3.4</td>														3.4
1010         1010 <th< td=""><td>2012/8/6 13:20</td><td>WY3</td><td>ME</td><td>829186</td><td>809876</td><td>4.6</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>511</td></th<>	2012/8/6 13:20	WY3	ME	829186	809876	4.6								511
201286 6.341         CY1         ME         RESUMP         RUTE				025100	005070									4.8
2012/8/6 13:41         CY1         ME         RE         80785         12.2         1000         27.32         6.63         107.2         2.5         89.5         7.06         7.07           2012/8/6 13:41         CY1         ME         82838         810785         12.2         6.10         27.32         6.63         100.2         2.2         32.56         7.01         7.2           2012/8/6 14:01         CY2         ME         82809         808793         11.200         26.20         5.25         79.1         2.8         34.80         6.681         5.3           2012/8/6 14:01         CY2         ME         82809         808793         117.4         10.00         2.92         7.16         10.82         2.3         31.57         7.13         3.4           2012/8/6 8:50         W1         ME         82809         808793         17.4         3.0         34.26         6.69         6.61         30.0         3.42         6.63         3.33         6.81         3.34           2012/8/6 8:55         W1         MF         89979         809548         5.4         10.00         27.56         6.35         10.28         1.2         29.57         7.35         2.4														110
2012/86 13.41         CY1         ME         \$22384         810785         12.4         1.00         2.18.8         7.08         10.02         2.2         29.50         7.01         7.2           2012/86 13.41         CY1         ME         \$22384         810785         1.2         6.100         27.28         6.04         90.90         2.2         32.76         7.01         7.2           2012/86 14.01         CY2         ME         \$28029         808793         1.1         200         20.0         5.25         79.1         2.8         31.87         7.15         3.4           2012/86 14.01         CY2         ME         \$28029         808793         1.1         1.00         20.00         6.57         99.3         2.6         31.38         7.13         3.4           2012/86 61.50         MY1         ME         \$28029         808793         1.0         8.700         26.67         6.19         95.4         1.6         33.79         6.81         3.4           2012/86 8.15         WY1         MF         \$29179         80959         5.4         1.000         27.16         1.002.8         1.2         29.27         7.35         2.4           2012/86 8.25														59
2012/06/61341         CY1         ME         \$28.84         \$8.00/8         12.2         6.100         92.28         6.04         90.9         2.2         32.76         7.01         1/2           1200         26.07         4.85         75.6         2.6         34.85         6.84         6.80         6.33           2012/8/6 14.01         CY2         ME         \$28.029         808793         17.4         1.000         29.30         7.16         108.2         2.3         31.37         7.115         3.4           2012/8/6 14.01         CY2         ME         \$28.029         808793         17.4         1.000         29.30         7.16         108.2         2.3         31.37         7.115         3.4           2012/8/6 8.15         WY1         ME         \$29.179         808793         17.4         50.00         2.6         31.38         7.13         3.4           2012/8/6 8.15         WY1         MF         \$29.179         80954         5.4         1.000         27.61         7.00         104.8         1.2         29.77         7.35         2.4           2012/8/6 8.15         WY1         MF         \$29.179         809548         5.4         1.000         27.56 </td <td></td> <td>5.5</td>														5.5
2012/8/6 8:35         WY1         MF         8291/9         8095/8         5.4         6.00         27,28         6.04         909         2.2         32,76         7,01           2012/8/6 8:35         CY2         MF         828029         808793         1.1         200         52,57         79,1         2.8         34.85         6.84         5.3           2012/8/6 8:15         WY1         MF         828029         808793         1.74         1.000         20.00         5.25         79,1         1.08.2         2.3         31.37         7.15         3.4           2012/8/6 8:15         WY1         MF         829029         808793         1.74         1.000         20.57         5.24         79,1         3.0         34.24         6.70           2012/8/6 8:15         WY1         MF         829179         809548         5.4         1.000         27.66         6.85         102.6         1.5         30.69         7.45         4.8           2012/8/6 8:35         WY2         MF         829014         810416         8.64         1.000         27.66         6.64         1999         1.3         30.61         7.62         3.7           2012/8/6 8:35         WY2	2012/8/6 13:41	CY1	ME	828384	810785	12.2								7.2
2012/8/6 8.45  <		011	10115	020001	010/02	- 2:2								
2012/8/6 8:15         WY1         MF         829029         808793         17.4         1200         29.30         7.16         1000         29.30         7.16         1000         29.30         7.16         1000         29.30         7.16         1000         29.30         7.16         1000         29.30         7.16         1000         29.30         2.6         31.38         7.15         3.4           2012/8/6 8:15         WY1         MF         828029         808793         17.4         1000         26.78         6.19         95.4         1.6         33.93         6.633         3.4           2012/8/6 8:15         WY1         MF         829179         809548         5.4         1.000         227.61         7.00         104.8         1.2         29.77         7.35         2.4           4.000         27.39         6.61         9.90         1.5         30.09         7.45         4.8           2012/8/6 8:35         WY2         MF         82014         8.04         8.64         8.66         1.000         27.74         7.35         1.13         30.61         7.63         3.7           2012/8/6 8:26         WY3         MF         82904         8.9986														5.3
2012/8/6 14:01         CY2         ME         828029         808793         17.4         1.000         30.02         6.67         99.3         2.6         31.38         7.13         3.4           2012/8/6 14:01         CY2         ME         828029         808793         1.74         8.700         26.72         6.09         94.6         1.8         33.93         6.81         3.4           8.700         26.78         6.19         95.4         1.6         33.09         6.81         3.4           6.00         26.77         5.24         79.1         3.0         34.26         6.69         6.2           7         1.6400         26.60         4.93         7.44         3.1         34.26         6.69         6.2           7         1.000         27.61         7.00         104.8         1.2         29.85         7.38         2.4           4.400         27.39         6.84         100.26         1.3         30.06         7.45         4.8           2012/8/6 8.35         WY2         MF         82014         810416         8.6         1.000         27.74         7.37         111.2         1.3         30.61         7.54         3.1         3.1 <td></td> <td>2</td> <td></td> <td>515</td>												2		515
2012/8/6 14:01         CY2         ME         828029         808793         17.4         87.00         26.72         6.09         94.6         1.8         33.93         6.83         3.4           2012/8/6 8:15         WY1         MF         828029         808793         17.4         87.00         26.78         6.19         95.4         1.6         33.79         6.81         34.2           2012/8/6 8:15         WY1         MF         829179         809548         5.4         1000         27.61         7.00         104.8         1.2         29.77         7.35         2.4           4.400         27.39         6.64         102.6         1.5         30.09         7.45         4.8           2012/8/6 8:35         WY2         MF         829014         810416         8.66         1000         27.74         7.37         111.2         1.3         30.61         7.62         3.7           2012/8/6 8:35         WY2         MF         829014         810416         8.66         1.000         27.74         7.33         1.12         30.61         7.62         3.7           2012/8/6 8:36         WY3         MF         829014         810416         8.66         1.1														3.4
2012/06         1.01         CY2         ME         82009         808/93         17.4         8.700         26.78         6.19         95.4         1.6         33.79         6.81         34.4           2012/06         8:15         WY1         MF         820179         809548         5.4         16.400         26.60         4.93         74.4         3.0         34.26         6.69         6.2           2012/06         8:15         WY1         MF         829179         809548         5.4         1.000         27.61         7.00         104.8         1.2         29.77         7.35         2.4           2012/06         8:15         WY1         MF         829179         809548         5.4         1.000         27.76         6.85         102.8         1.2         29.77         7.35         2.4           2012/06         8:35         WY2         MF         820014         810416         8.6         1.000         27.74         7.37         111.2         1.3         0.306         7.63         3.7           2012/06         8:36         WY3         MF         820014         810416         8.6         5.7         1.000         27.62         5.40         81.5 <td></td> <td>511</td>														511
2012/8/6 8:15         WY1         MF         829179         809548         5.4         1.9         95.4         1.6         33.79         6.81           2012/8/6 8:15         WY1         MF         829179         809548         5.4         1000         27.61         7.00         104.8         1.2         29.77         7.35         2.4           2012/8/6 8:15         WY1         MF         829179         809548         5.4         1.000         27.61         7.00         104.8         1.2         29.77         7.35         2.4           4.400         27.39         6.61         09.0         1.5         30.69         7.45         4.8           4.400         27.39         6.61         99.0         1.5         30.61         7.62         3.7           4.000         27.79         6.64         99.9         1.3         30.61         7.62         3.7           1.000         27.62         5.66         70.8         1.4         32.31         7.60         3.7           2012/8/6 8.35         WY2         MF         829014         810416         8.5         7.762         5.66         7.68         1.3         32.11         7.58         3.1	2012/8/6 14:01	CY2	ME	828029	808793	17.4								3.4
2012/8/6 8:15         WY1         MF         829179         809548         5.4         10.00         27.56         6.85         102.8         1.2         29.77         7.35         2.4           2012/8/6 8:15         WY1         MF         829179         809548         5.4         1.000         27.56         6.85         102.8         1.2         29.77         7.35         2.4           2012/8/6 8:15         WY1         MF         829179         809548         5.4         1.000         27.56         6.85         102.8         1.2         29.77         7.35         2.4           2012/8/6 8:35         WY2         MF         829014         809548         5.4         10.000         27.79         6.61         99.0         1.5         30.73         7.45         4.8           2012/8/6 8:35         WY2         MF         829014         810416         8.6         10.000         27.62         5.66         70.8         1.4         32.31         7.60         3.1           2012/8/6 8:26         WY3         MF         829200         809863         5.7         10.000         27.59         7.12         10.68         1.1         30.22         7.58         3.4														
2012/8/6 8:15         WY1         MF         829179         809548         5.4         1.000         27.66         6.85         102.8         1.2         29.77         7.35         2.4           2012/8/6 8:15         WY1         MF         829179         809548         5.4         1.000         27.56         6.85         102.8         1.2         29.85         7.38         2.4           2012/8/6 8:35         WY2         MF         829014         810416         8.6         1000         27.74         7.37         111.2         1.3         30.68         7.63         3.7           2012/8/6 8:35         WY2         MF         829014         810416         8.6         4.300         27.79         4.65         70.8         1.4         32.11         7.60         3.1           2012/8/6 8:35         WY3         MF         829200         809863         5.7         7.600         26.70         5.31         7.99         1.2         33.00         7.49         3.1           2012/8/6 8:26         WY3         MF         829200         809863         5.7         7.600         26.70         5.31         7.99         1.2         33.00         7.49         3.1 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>6.2</td></td<>														6.2
2012/8/6 8:15         WY1         MF         829179         809548         5.4         1.000         27.56         6.85         102.8         1.2         29.85         7.38         2.4           2012/8/6 8:35         WY1         MF         829179         809548         5.4         1.000         27.56         6.85         102.8         1.2         29.85         7.38         2.4           2012/8/6 8:35         WY2         MF         829014         810416         8.6         1.000         27.74         7.37         111.2         1.3         30.68         7.63         3.7           2012/8/6 8:35         WY2         MF         829014         810416         8.6         4.300         27.62         5.06         76.8         1.3         30.61         7.60         3.7           2012/8/6 8:35         WY3         MF         829200         809863         5.7         1.000         27.62         5.06         76.8         1.3         32.11         7.58         3.1           2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.55         113.5         1.2         30.19         7.59         3.4           2012/8/6 8:49							16.400	26.60	4.93	74.4	3.1	34.24	6.70	
2012/8/6 8:15         WY1         MF         829179         809548         5.4         1.000         27.56         6.84         102.8         1.2         29.85         7.38         4.8           2012/8/6 8:35         WY2         MF         829179         809548         5.4         4.400         27.39         6.61         99.0         1.5         30.69         7.45         4.8           2012/8/6 8:35         WY2         MF         829014         810416         8.6         1.000         27.74         7.37         111.2         1.3         30.68         7.63         3.7           2012/8/6 8:35         WY2         MF         829014         810416         8.6         1.000         27.74         7.65         70.8         1.4         32.31         7.60         3.1           2012/8/6 8:35         WY3         MF         829014         810416         8.6         1.000         27.62         5.40         81.5         1.3         33.63         7.54         3.1           2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.69         7.12         106.8         1.1         30.91         7.59         3.4 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td>1.000</td><td>27.61</td><td>7.00</td><td>104.8</td><td>1.2</td><td>29.77</td><td>7.35</td><td>2.4</td></t<>							1.000	27.61	7.00	104.8	1.2	29.77	7.35	2.4
Mile         Mile <th< td=""><td>2012/8/6 8-15</td><td>WW1</td><td>ME</td><td>920170</td><td>200542</td><td>5.4</td><td>1.000</td><td>27.56</td><td>6.85</td><td>102.8</td><td>1.2</td><td>29.85</td><td>7.38</td><td>2.4</td></th<>	2012/8/6 8-15	WW1	ME	920170	200542	5.4	1.000	27.56	6.85	102.8	1.2	29.85	7.38	2.4
2012/8/6 8:35         WY2         MF         829014         810416         8.6         1.000         27.74         7.37         111.2         1.33         30.61         7.62         3.7           2012/8/6 8:35         WY2         MF         829014         810416         8.6         1.000         27.74         7.37         111.2         1.33         30.61         7.62         3.7           2012/8/6 8:35         WY2         MF         829014         810416         8.6         4.300         27.79         4.65         70.8         1.4         32.31         7.60         3.7           4.300         27.62         5.60         76.8         1.1.3         32.11         7.58         3.1           7.600         26.72         5.40         81.5         1.3         33.01         7.49         3.1           2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.59         7.12         106.8         1.1         30.91         7.57         2.3           2012/8/6 8:49         CY1         MF         828419         810784         1.35         6.750         26.59         6.54         98.4         1.4         31.62	2012/0/0 0.15	VV I I	IVIF	829179	609546	5.4	4.400	27.39	6.84	102.6	1.5	30.69	7.45	4.9
2012/8/6 8:35         WY2         MF         829014         810416         8.6         1.000         27.62         6.64         99.9         1.3         30.61         7.62         3.7           2012/8/6 8:35         WY2         MF         829014         810416         8.6         4.300         27.62         5.06         70.8         1.4         32.11         7.60         3.1           2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.62         5.40         81.5         1.3         33.63         7.54         3.1           2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.59         7.12         106.8         1.1         30.91         7.57         2.3           2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.93         118.9         1.1         30.91         7.57         2.3           2012/8/6 8:49         CY1         MF         828419         810784         1.5         6.750         2.662         5.74         88.6         1.1         33.99         7.44         111.6         1.2         34.05							4.400	27.39	6.61	99.0	1.5	30.73	7.45	4.0
2012/8/6 8:35         WY2         MF         829014         810416         8.6         1.000         27.62         6.64         99.9         1.3         30.61         7.62         0.100           2012/8/6 8:35         WY2         MF         829014         810416         8.6         4.300         27.79         4.65         70.8         1.4         32.31         7.60         3.1           2012/8/6 8:36         WY3         MF         829200         809863         5.7         7.600         26.72         5.40         81.5         1.3         33.63         7.54         3.1           2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.59         7.12         106.8         1.1         30.22         7.58         3.4           2012/8/6 8:49         WY3         MF         829200         809863         5.7         1.000         27.59         7.12         106.8         1.1         30.02         7.57         2.3           2012/8/6 8:49         CY1         MF         828419         810784         1.55         26.59         6.54         98.6         1.12         31.05         7.49         2.6           2012/8/6 8:49							1.000	27.74	7.37	111.2	1.3	30.68	7.63	27
2012/8/6 8:35         WY2         MF         8290/4         810416         8.6         4.300         27.62         5.06         76.8         1.3         32.11         7.58         3.1           2012/8/6 8:35         WY2         MF         8290/4         810416         8.6         4.300         27.62         5.06         76.8         1.3         32.11         7.58         3.1           2012/8/6 8:36         WY3         MF         829200         809863         5.7         7.600         26.70         5.31         79.9         1.2         33.30         7.49         3.4           2012/8/6 8:49         WY3         MF         829200         809863         5.7         1.000         27.59         7.12         106.8         1.1         30.22         7.58         3.4           2012/8/6 8:49         WY3         MF         828419         809863         5.7         1.000         27.93         7.36         112.0         1.6         31.56         7.60         2.8           2012/8/6 8:49         CY1         MF         828419         810784         13.5         6.750         26.59         6.54         98.6         1.12         34.05         7.49         2.6           <							1.000	27.62	6.64	99.9	1.3		7.62	5.1
2012/8/6 8:26         WY3         MF         829200         809863         5.7         4.300         27.60         5.40         81.5         1.3         33.63         7.58         3.1           2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.69         7.55         113.5         1.2         33.03         7.49         3.1           2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.59         113.5         1.2         30.19         7.59         3.4           2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.59         7.12         106.8         1.1         30.91         7.57         2.3           2012/8/6 8:26         WY3         MF         828419         810784         13.5         6.750         26.62         5.74         86.6         1.1         30.91         7.57         2.3           2012/8/6 8:49         CY1         MF         828419         810784         13.5         6.750         26.62         5.74         86.6         1.2         34.05         7.49         2.6           1.000	2012/8/6 8:35	WV2	ME	820014	810/16	86								3.1
2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.60         5.31         79.9         1.2         33.30         7.49         3.1           2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.66         7.55         113.5         1.2         30.19         7.59         3.4           2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.59         7.12         106.8         1.11         30.91         7.57         2.3           2012/8/6 8:26         CY1         MF         828419         810784         13.5         1.000         27.93         118.9         1.11         30.91         7.57         2.3           2012/8/6 8:49         CY1         MF         828419         810784         13.5         6.750         26.59         6.54         98.6         1.2         34.05         7.49         2.6           2012/8/6 8:49         CY1         MF         828419         810784         13.5         6.750         26.62         5.74         86.6         1.1         34.95         7.49         2.6           2012/8/6 8:35 </td <td>2012/0/0 0.00</td> <td>** 12</td> <td>1011</td> <td>02,014</td> <td>010410</td> <td>0.0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>5.1</td>	2012/0/0 0.00	** 12	1011	02,014	010410	0.0								5.1
2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.66         7.55         113.5         1.01.9         7.59         3.4           2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.66         7.55         113.5         1.0.11         30.91         7.57         2.3           2012/8/6 8:49         CY1         MF         828419         810784         1.1         0.00         27.30         7.44         111.6         1.2         30.95         7.55         2.3           2012/8/6 8:49         CY1         MF         828419         810784         1.3.5         6.750         26.59         6.54         98.6         1.2         34.05         7.49         2.6           1.000         27.93         7.95         6.750         26.62         5.74         88.66         1.1         33.99         7.49         2.6           6.750         26.62         5.74         88.66         1.11         33.99         7.49         2.6           12.500         26.28         5.79         87.2         2.5         34.55         7.41         6.1           12.500         26.2														3.1
2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.59         7.12         106.8         1.1         30.22         7.58         3.4           4.700         27.32         7.93         118.9         1.1         30.91         7.57         2.3           2012/8/6 8:49         CY1         MF         828419         810784         1.000         27.93         7.36         112.0         1.6         31.56         7.60         2.8           2012/8/6 8:49         CY1         MF         828419         810784         13.5         6.750         26.69         6.54         98.6         1.2         34.05         7.49         2.6           6.750         26.62         5.74         88.66         1.1         33.99         7.49         2.6           12.500         26.28         5.79         87.2         2.5         34.55         7.41         6.1           12.500         26.28         5.79         87.2         2.5         34.55         7.40         6.1           12.500         26.29         4.90         7.38         2.6         34.55         7.40         6.1           12.500         26.29 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>511</td></t<>														511
2012/8/6 8:26         WY3         MF         829200         809863         5.7         1.000         27.39         7.12         106.8         1.1         30.22         7.58           2012/8/6 8:26         WY3         MF         829200         809863         5.7         4.700         27.32         7.93         118.9         1.1         30.22         7.58           2012/8/6 8:49         CY1         MF         828419         810784         1.1000         27.30         7.44         111.6         1.2         30.95         7.55         2.3           2012/8/6 8:49         CY1         MF         828419         810784         1.35         6.750         26.62         5.74         86.6         1.1         33.99         7.49         2.6           12.500         26.28         5.79         87.2         2.5         34.55         7.41         6.1           12.500         26.29         4.90         7.38         2.6         34.55         7.41         6.1           12.500         26.29         4.90         7.38         2.6         34.55         7.41         6.1           12.500         26.29         4.90         7.38         2.6         34.55         7.41 <td></td> <td>3.4</td>														3.4
2012/8/6 8:49         CY1         MF         828419         810784         2.1         4.700         27.30         7.44         111.6         1.1         30.91         7.57         2.3           2012/8/6 8:49         CY1         MF         828419         810784         1.000         27.93         7.36         112.0         1.6         31.56         7.60         2.8           1.000         27.93         7.36         112.0         1.6         31.56         7.60         2.8           1.000         27.93         6.54         98.6         1.1         33.99         7.49         2.6           6.750         26.62         5.74         88.66         1.1         33.99         7.49         2.6           12.500         26.28         5.79         87.2         2.5         34.55         7.41         6.1           12.500         26.29         4.90         7.38         2.6         34.55         7.40         6.1           10.000         27.95         7.03         106.7         1.2         31.34         7.14         1.1           2012/8/6 8:35         CY2         MF         827983         808816         20.1         10.000         27.90         <	2012/8/6 8:26	WY3	MF	829200	809863	5.7								511
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$														2.3
2012/8/6 8:49         CY1         MF         828419         810784         1.00         27.84         6.48         98.4         1.4         31.62         7.58         2.8           2012/8/6 8:49         CY1         MF         828419         810784         1.35         6.750         26.59         6.54         98.6         1.2         34.05         7.49         2.6           6.750         26.62         5.74         86.6         1.1         33.99         7.49         2.6           12.500         26.28         5.79         87.2         2.5         34.55         7.41         6.1           12.500         26.29         4.90         7.38         2.6         34.55         7.40         6.1           12.500         26.29         4.90         7.38         2.6         34.55         7.40         6.1           12.500         26.29         4.90         7.38         2.6         34.55         7.40         6.1           10.000         27.95         7.11         108.3         2.3         31.79         7.14         1.1           1.000         27.90         7.03         106.7         1.2         31.34         7.14         1.1         1.00														
2012/8/6 8:49         CY1         MF         828419         810784         13.5         (-575)         26.59         6.54         98.6         1.1         33.99         7.49         2.6           2012/8/6 8:49         CY1         MF         828419         810784         13.5         (-5750)         26.62         5.74         86.6         1.1         33.99         7.49         2.6           12.500         26.28         5.79         87.2         2.5         34.55         7.41         6.1           12.500         26.29         4.90         73.8         2.6         34.55         7.40         6.1           12.500         27.95         7.11         108.3         2.3         31.79         7.17         1.1           10.000         27.90         7.03         106.7         1.2         31.34         7.14         1.1           2012/8/6 8:35         CY2         MF         827983         808816         20.1         10.050         26.35         5.54         83.4         1.10         34.52         6.90         2.5           19.100         25.99         4.26         64.1         3.4         35.11         6.82         32         32  >			1											2.8
2012/8/6 8:49         CY1         MF         828419         810/84         13.5         6.750         26.62         5.74         86.6         1.1         33.99         7.49         2.6           12.500         26.28         5.79         87.2         2.5         34.55         7.41         6.1           12.500         26.29         4.90         73.8         2.6         34.55         7.40         6.1           10.000         27.95         7.11         108.3         2.3         31.79         7.17         1.1           10.000         27.90         7.03         106.7         1.2         31.34         7.14         1.1           2012/8/6 8:35         CY2         MF         827983         808816         20.1         10.050         26.34         5.62         84.6         1.1         34.51         6.90         2.5           19.100         25.99         4.26         64.1         3.4         35.11         6.82         32			1											
2012/8/6 8:35 CY2 MF 827983 808816 20.1 20.1 20.1 20.1 20.1 20.1 20.1 20.1	2012/8/6 8:49	CY1	MF	828419	810784	13.5								2.6
2012/8/6 8:35         CY2         MF         827983         808816         20.1         1.000         27.95         7.11         108.3         2.3         31.79         7.17         1.1           10.050         26.34         5.62         84.6         1.1         34.51         6.90         2.5           10.000         25.99         4.26         64.1         3.4         35.11         6.82         3.2			1											
2012/8/6 8:35         CY2         MF         827983         808816         20.1         1.000         27.95         7.11         108.3         2.3         31.79         7.17         1.1           2012/8/6 8:35         CY2         MF         827983         808816         20.1         10.000         27.90         7.03         106.7         1.2         31.34         7.14         1.1           10.050         26.34         5.62         84.6         1.1         34.51         6.90         2.5           19.100         25.99         4.26         64.1         3.4         35.11         6.82         3.2			1											6.1
2012/8/6 8:35         CY2         MF         827983         808816         20.1         1.000         27.90         7.03         106.7         1.2         31.34         7.14         1.1           10.050         26.34         5.62         84.6         1.1         34.51         6.90         2.5           10.050         26.35         5.54         83.4         1.0         34.52         6.90         2.5           19.100         25.99         4.26         64.1         3.4         35.11         6.82         3.2														
2012/8/6 8:35         CY2         MF         827983         808816         20.1         10.050         26.34         5.62         84.6         1.1         34.51         6.90         2.5           10.050         26.35         5.54         83.4         1.0         34.52         6.90         2.5           19.100         25.99         4.26         64.1         3.4         35.11         6.82         3.2														1.1
2012/5/08:35         CY2         MF         82/985         808816         20.1         10.050         26.35         5.54         83.4         1.0         34.52         6.90         2.5           19.100         25.99         4.26         64.1         3.4         35.11         6.82         3.2			1											
19.100 25.99 4.26 64.1 3.4 35.11 6.82 3.2	2012/8/6 8:35	CY2	MF	827983	808816	20.1								2.5
			1											
			1				19.100	25.99	4.26	64.1	3.4	35.07	6.82	3.2

Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan

#### Marine Water Quality Monitoring Result at Yung Shue Wan

Date 8-Aug-12

Date / Time	Location	Tide*	Co-or	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
Date / Time	Location	TIGE.	East	North	m	m	°C	mg/L	%	NTU	ppt	unit	mg/l
						1.000	29.66	8.69	134.0	1.5	30.32	7.16	6.2
2012/8/8 14:35	WY1	ME	829170	809545	4.4	1.000	29.80	8.45	130.3	1.5	30.20	7.21	0.2
						3.400	28.98	6.23	96.3	1.2	30.90	7.32	10.2
						3.400	29.02	6.61	102.9	1.2	30.93	7.33	
						1.000	29.55 29.59	8.07	124.9	0.7	29.84 29.88	7.27 7.28	4.6
						3,900	29.59	7.73	125.5	1.0	29.88	7.13	
2012/8/8 14:52	WY2	ME	829006	810411	7.8	3.900	28.96	7.36	118.5	1.0	30.44	7.13	5.6
						6,800	26.44	5.45	82.3	1.1	34.48	6.82	
						6,800	26.42	5.74	86.5	1.6	34.49	6.76	9.4
						1.000	30.46	8.71	136.8	1.2	29.94	7.02	
						1.000	30.55	8.57	134.8	1.2	29.90	7.00	6.1
2012/8/8 14:43	WY3	ME	829210	809855	4.8	3,800	29,50	7.74	119.9	1.4	30.31	6.85	
						3.800	29.50	7.64	118.5	1.4	30.33	6.84	6.9
						1.000	28.88	7.03	107.1	1.7	28.98	7.34	4.1
						1.000	28.89	7.97	121.4	1.8	28.98	7.31	4.1
2012/8/8 15:05	CY1	ME	828398	810814	12.3	6.150	27.05	7.66	116.2	1.9	33.60	7.06	3.4
2012/0/0 13:03	CII	NIE	626396	610614	12.5	6.150	27.30	6.89	104.7	1.9	33.29	7.03	5.4
						11.300	26.19	5.30	79.8	2.2	34.92	6.85	5.2
						11.300	26.18	4.96	74.6	2.3	34.95	6.84	5.2
						1.000	28.70	8.00	121.4	1.3	28.88	7.41	7.5
						1.000	28.60	8.73	132.4	1.5	28.94	7.36	1.5
2012/8/8 15:26	CY2	ME	828008	808791	17.6	8.800	28.26	8.34	126.0	1.6	29.35	7.29	6.1
	012	1112	020000	000771	1/10	8.800	28.20	8.14	123.1	1.6	29.60	7.28	011
						16.600	26.16	5.75	86.4	3.0	34.79	7.02	6.6
						16.600	26.13	5.20	78.2	3.1	34.85	7.02	
						1.000	28.68	6.61	100.4	1.1	29.07	7.45	1.0
0040/0/0 0:00				00054		1.000	28.63	7.70	116.8	1.3	29.14	7.50	6.7
2012/8/8 8:03	WY1	MF	829174	809561	5.2	4.200	28.43	7.58	114.8	1.4	29.34	7.51	8.5
						4.200	28.43	7.45	112.8	1.4	29.29	7.49	8.0
						1.000	28.53	8.08	122.4	1.7	29.09	7.63	5,9
						1.000	28.56	8.04	121.9	1.6	29.08	7.63	5.9
2012/8/8 8:21	WY2	MF	829017	810384	8.6	4.300	28.27	7.55	114.2	1.7	29.67	7.59	5.1
2012/0/0 0.21	W12	1011	02,017	010504	0.0	4.300	28.26	7.36	111.2	1.5	29.48	7.59	241
						7.600	27.27	6.15	92.9	1.7	32.26	7.50	5.6
						7.600	27.28	5.97	90.0	1.8	31.73	7.51	510
						1.000	28.76	7.95	121.1	1.5	29.27	7.58	4.7
2012/8/8 8:12	WY3	MF	829196	809838	5.4	1.000	28.76	7.82	119.1	1.5	29.27	7.58	
						4.400	28.71	7.70	117.3	1.5	29.35	7.57	4.7
						4.400	27.88	7.67	115.9	1.6	30.65	7.54	
						1.000	27.69 27.70	7.28 7.41	108.9 110.8	2.0	29.27 29.24	7.54 7.54	4.9
						6.800	27.70	5.80	87.4	1.8	29.24	7.45	
2012/8/8 8:35	CY1	MF	828377	810812	13.6	6.800	26.78	5.80	87.4	1.4	33.22	7.45	7.3
						12.600	26.25	4.94	74.1	1.0	34.25	7.44	
						12.600	26.25	4.65	69.8	2.0	33.99	7.35	8.7
						12.000	27.76	7.47	111.9	1.5	29.28	7.40	
						1.000	27.71	7.64	111.5	1.7	29.34	7.39	5.7
0040/0/2 2 52		. –			10 -	9.750	26.38	6.85	103.2	1.4	34.43	7.27	= 0
2012/8/8 8:59	CY2	MF	828019	808824	19.5	9.750	26.40	5.74	86.5	1.4	34.43	7.23	7.3
						18.500	26.06	5.17	77.7	2.1	35.03	7.18	7.5



# Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan

# **AUES**

#### Marine Water Quality Monitoring Result at Yung Shue Wan

Date 10-Aug-12

Date / Time	Location	Tide*	Co-or	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
Date / Time	Location	TIGE.	East	North	m	m	°C	mg/L	%	NTU	ppt	unit	mg/l
						1.000	30.15	7.46	115.0	1.6	27.41	7.72	5.6
2012/8/10 15:52	WY1	ME	829177	809550	4.4	1.000	30.14	8.62	133.0	1.7	27.42	7.73	5.0
2012/0/10 10:02		IVIL	027111	007550		3.400	30.16	7.31	112.9	1.6	27.79	7.68	6
						3.400	30.18	7.48	115.6	1.8	27.80	7.68	0
						1.000	29.79	7.30	111.4	2.1	26.55	7.89	5.3
						1.000 3.950	29.80 29.86	7.18	109.8 121.1	2.2 3.14	26.76 26.91	7.88	
2012/8/10 16:13	WY2	ME	829026	810429	7.9	3.950	29.86	6.95	121.1	2.98	26.91	7.85 7.86	6.5
						6.900	29.80	6.38	97.4	2.98	34.31	7.80	
						6,900	26.40	6.12	92.6	2.53	34.62	7.23	5.7
						1.000	29.97	7.55	116.0	1.84	27.36	7.80	
						1.000	29.95	7.15	110.0	1.96	27.31	7.77	6.8
2012/8/10 16:00	WY3	ME	829176	809823	4.8	3,800	29,95	6,60	101.2	1.91	27.35	7.78	
						3.800	29.95	6.96	106.8	1.84	27.35	7.76	7.4
	CY1	ME											
	07.10												
	CY2	ME											
						1.000	29.38	8.47	129.7	1.74	28.61	7.35	17.4
2012/8/10 9:50	WY1	MF	829165	809555	5.4	1.000	29.38	8.40	128.8	1.86	28.71	7.56	17.4
2012/0/10 9.50	WII	MIF	829105	809555	5.4	4.400	29.20	7.71	118.1	1.96	29.06	7.63	17.5
						4.400	29.03	7.67	117.3	2.05	29.27	7.61	17.5
						1.000	29.54	8.31	128.0	1.96	28.95	7.84	8.2
						1.000	29.59	7.29	112.3	1.81	28.94	7.84	0.2
2012/8/10 10:06	WY2	MF	829019	810401	9.3	4.650	29.23	7.93	121.5	1.74	29.00	7.73	8.1
						4.650	29.24	7.61	116.6	1.77	29.01	7.72	
						8.300 8.300	27.07 27.01	6.58 5.31	99.8	2.02	33.45 33.46	7.31	10.4
						1.000	27.01	8.33	80.4 127.9	2.01	28.99	7.22 7.78	
						1.000	29.33	8.22	127.9	2.01	28.99	7.78	11.8
2012/8/10 9:57	WY3	MF	829211	809861	5.7	4.700	29.34	7.28	120.1	2.12	28.99	7.75	
						4.700	29.24	7.05	108.2	2.41	29.11	7.74	13.5
						1.000	28.64	9.18	139.0	2.24	28.71	7.70	
						1.000	28.69	9.65	146.3	2.58	28.71	7.68	11.9
2012/9/10 10:17	CVI	ME	020411	010707	12.2	6.650	27.33	8.62	130.2	2.69	32.11	7.41	15 /
2012/8/10 10:17	CY1	MF	828411	810784	13.3	6.650	27.36	7.87	118.8	2.81	32.00	7.39	15.4
						12.300	26.31	5.56	78.8	3.42	34.59	7.20	20.4
						12.300	26.32	4.73	71.3	3.78	34.58	7.18	20.4
						1.000	29.38	8.46	130.0	2.16	29.02	7.32	8,3
						1.000	29.38	8.50	131.2	2.33	29.06	7.25	0.5
2012/8/10 10:37	CY2	MF	828029	808824	19.4	9.700	26.24	7.61	110.3	2.35	34.88	6.65	9,3
	012	1411	020027	000021	19.1	9.700	26.20	7.13	107.4	2.24	34.92	6.56	
		1				18.400	25.97	3.85	57.8	4.07	34.78	6.66	9.1
	1	1				18.400	25.98	3.97	59.5	3.92	34.78	6.65	

# Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan

# **AUES**

#### Marine Water Quality Monitoring Result at Yung Shue Wan

Date 14-Aug-12

Date / Time	Location	Tide*	Co-or	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
Date / Time	Locadoli	TIGE.	East	North	m	m	r	mg/L	%	NTU	ppt	unit	mg/l
						1.000	29.00	5.98	90.7	1.36	27.83	7.76	26
2012/8/14 9:01	WY1	ME	829163	809541	4.1	1.000	29.01	5.45	82.7	1.52	27.86	7.83	2.6
2012/0/14 9.01	VV I I	NIE	829105	609541	4.1	3.100	28.91	4.28	65.0	1.29	28.33	7.83	3.3
						3.100	28.94	6.13	93.1	1.47	28.29	7.84	3.3
						1.000	29.05	6.49	98.4	1.48	27.64	7.83	2.2
						1.000	29.04	6.22	94.2	1.39	27.52	7.83	2.2
2012/8/14 9:18	WY2	ME	829015	810397	7.4	3.700	28.45	4.69	71.3	1.36	30.12	7.74	5
2012/0/14 0.10	** 12	IVIL	029015	010577	7.4	3.700	28.46	5.52	84.0	1.43	30.13	7.73	5
						6.400	27.17	3.08	46.9	1.65	34.02	7.43	3.9
						6.400	27.12	3.94	60.0	1.69	34.08	7.37	5.7
						1.000	29.09	5.68	86.5	1.54	28.31	7.89	3.2
2012/8/14 9:08	WY3	ME	829183	809839	4.5	1.000	29.15	6.00	91.4	1.60	28.07	7.88	5.2
2012/0/110:00		IVIL	027105	007057	1.5	3.500	29.11	6.01	91.6	1.71	28.51	7.85	3
						3.500	29.10	6.03	92.0	1.73	28.55	7.86	-
						1.000	28.58	8.03	120.2	1.42	26.80	7.79	2.6
						1.000	28.51	7.28	108.9	1.48	26.89	7.75	2.0
2012/8/14 9:32	CY1	ME	828408	810805	12.1	6.050	28.20	7.82	119.5	1.87	31.54	7.55	5
	011	IVIL	020100	010005	12.1	6.050	28.04	5.18	78.6	1.91	30.67	7.53	5
						11.100	25.78	2.64	39.8	1.83	36.16	7.14	4.8
						11.100	25.76	3.06	46.0	1.72	36.15	7.09	4.0
						1.000	28.77	8.55	128.8	1.62	27.24	7.90	4.5
						1.000	28.76	8.49	127.8	1.81	27.28	7.88	4.5
2012/8/14 9:52	CY2	ME	828017	808821	18.6	9.300	26.85	6.40	97.3	1.31	34.74	7.35	4.4
2012/0/110.02	012	IVIL	020017	000021	10.0	9.300	26.60	6.20	94.0	1.69	34.97	7.33	-11
						17.600	25.81	4.05	61.0	2.07	35.83	7.20	3.9
						17.600	25.80	3.65	55.9	2.27	35.35	7.09	5.7
						1.000	29,75	7.46	108.8	1.17	28.32	7.34	2.0
2012/8/14 14:51				000.000		1.000	29,76	7.65	111.6	1.32	28.33	7.28	3.9
2012/8/14 14:51	WY1	MF	829175	809543	5.5	4.500	28.11	7.15	104.3	1.22	32.16	7.76	
						4.500	28.05	7.04	102.7	1.34	32.19	7.71	7.6
						1.000	30.07	6.21	95.4	1.61	28.05	7.77	1.0
						1.000	30.06	6.66	102.6	1.37	28.04	7.76	4.3
2012/8/14 15:15	WY2		020007	010204		4.100	29.09	4.75	72.6	1.45	29.19	7.69	3
2012/6/14 15.15	WY2	MF	828987	810386	8.2	4.100	28.94	4.26	65.2	1.64	29.54	7.66	3
						7.200	28.04	5.02	76.8	1.82	32.09	7.42	4.4
						7.200	27.99	4.77	72.8	1.56	32.17	7.39	4.4
						1.000	30.21	7.07	103.1	1.41	28.55	7.59	4.3
2012/8/14 15:07	WY3	MF	829212	809861	5.7	1.000	30.05	7.21	105.2	1.68	28.35	7.57	4.5
2012/0/14 15.07	W 15	IVIF	829212	609601	5.7	4.700	27.91	7.68	112.0	1.26	31.57	7.27	4.9
						4.700	28.56	6.24	95.2	1.28	30.33	7.33	4.9
						1.000	28.25	7.10	103.6	1.14	28.90	7.77	4.8
						1.000	28.21	7.02	102.4	1.22	29.03	7.72	4.0
2012/8/14 15:27	CY1	MF	828391	810773	13.1	6.550	27.51	6.80	99.2	1.39	30.81	7.55	4.3
2012/0/14 10.27	CII	1011.	020391	810775	15.1	6.550	27.43	6.75	98.5	1.14	30.87	7.49	4.5
						12.100	26.50	4.80	70.0	1.73	34.30	7.24	4.6
	<u> </u>					12.100	26.49	4.61	78.4	1.97	34.27	7.22	4.0
						1.000	28.66	6.65	97.0	1.29	29.60	7.84	3.7
						1.000	28.62	6.96	101.5	1.18	29.63	7.83	5.7
2012/8/14 15:49	CY2	MF	828018	808821	20.7	10.350	25.90	4.12	60.1	1.44	35.18	7.40	5.6
2012/0/14 10.49	C12	IVIF	626016	000021	20.7	10.350	25.69	3.89	56.7	1.61	35.41	7.32	2.0
						19.700	24.47	3.56	51.9	1.96	36.57	7.16	4.8
	1	1				19,700	24.44	3.65	53.2	2.19	36.61	7.14	4.0

# Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan



#### Marine Water Quality Monitoring Result at Yung Shue Wan

Date 16-Aug-12

Date / Time	Location	Tide*	Co-or	dinates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
Date / Time	Location	110e-	East	North	m	m	r	mg/L	%	NTU	ppt	unit	mg/l
						1.000	28.94	8.01	122.0	1.31	28.63	7.73	2.8
2012/8/16 10:32	WY1	ME	829170	809543	4.7	1.000	28.91	8.85	134.6	1.37	28.69	7.71	2.8
2012/0/10 10:02	** 1 1	IVIL	027170	007545	4.7	3.700	28.25	7.64	116.1	1.66	30.41	7.54	5.6
						3.700	28.24	8.24	125.2	1.62	30.38	7.52	5.0
						1.000	29.11	8.50	129.6	1.24	28.59	7.88	4
						1.000	29.06	8.64	131.7	1.32	28.64	7.85	
2012/8/16 10:47	WY2	ME	829011	810421	7.6	3.800	28.54	7.68	121.8	1.17	29.49	7.77	4.8
						3.800	28.47	7.65	122.6	1.27	29.55	7.72	
						6.600 6.600	27.97 28.09	5.76	88.6 75.8	1.54	33.22 33.10	7.49 7.46	6.4
						1.000	28.09	4.92 9.60	146,3	1.73	28.81	7.46	
						1.000	28.94 28.91	9.60 9.46	146.3	1.45	28.81 28.83	7.75	5.4
2012/8/16 10:39	WY3	ME	829183	809834	4.8	3.800	28.91	9.46	144.0	1.45	28.85	7.70	
						3.800	28.66	7.57	115.4	1.31	29.25	7.68	7.2
						1.000	28.00	9.14	145.4	1.47	29.20	7.08	
						1.000	29.19	9.14	145.4	1.29	28.31	7.72	4.6
						6.400	29.19	9.09	136.2	1.10	30.73	7.47	
2012/8/16 11:02	CY1	ME	828412	810823	12.8	6.400	27.72	8.97	135.5	1.41	30.85	7.43	6.5
						11.800	25.38	5.67	84.9	2.12	36.34	6.92	
						11.800	25.41	4.67	74.5	2.04	36.32	6.86	6.6
		1				1.000	29.35	9.57	146.4	1.73	28.48	7.82	
						1.000	29.31	9.47	144.8	1.89	28.54	7.82	6.1
						9.150	26.39	5.70	86.1	1.42	35.17	7.19	
2012/8/16 11:21	CY2	ME	828016	808825	18.3	9.150	26.30	3.92	59.2	1.58	35.26	7.15	8.7
						17.300	25.15	3.16	47.3	2.05	36.36	6.94	
						17.300	25.15	3.07	45.8	2.17	36.26	6.90	
	WY1	MF						-					
								-					
	WY2	MF						-					
								-					
								-					
								-					
	WY3	MF											
	1							1					
	CIVI	ME					1	1			1	1	
	CYI	CY1 MF											
		1											
	CY2	MF											
	C12	IVIF											
		1											
							I				I	1	

# Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan

# **AUES**

#### Marine Water Quality Monitoring Result at Yung Shue Wan

Date 18-Aug-12

Date / Time	Location	Tide*	Co-or	dinates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
Date / Time	Location	11de*	East	North	m	m	ĉ	mg/L	%	NTU	ppt	unit	mg/l
		l l				1.000	27.13	5.85	88.7	1.72	33.58	7.37	157
2012/8/18 11:46	WY1	ME	829177	809557	4.4	1.000	27.05	5.41	82.1	1.83	33.65	7.42	15.7
2012/0/10 11.40	W I I	NIE	829177	609557	4.4	3.400	26.74	5.76	86.9	1.71	33.76	7.44	16.5
						3.400	26.74	5.22	82.6	1.91	33.75	7.43	10.5
						1.000	27.34	6.27	99.5	1.91	33.95	7.66	7.4
						1.000	27.27	6.64	101.2	2.04	33.92	7.65	7.4
2012/8/18 12:02	WY2	ME	829015	810407	8.1	4.050	26.93	6.95	105.4	2.17	33.98	7.62	8.6
		1112	025015	010107	0.11	4.050	26.84	7.06	106.9	2.23	34.00	7.62	010
						7.100	26.73	7.35	111.0	2.42	33.99	7.59	8.5
						7.100	26.73	6.13	92.7	2.49	34.00	7.58	
						1.000	27.04	5.74	87.2	1.67	33.80	7.55	13
2012/8/18 11:54	WY3	ME	829208	809863	4.8	1.000	27.01	7.79	118.1	1.73	33.80	7.54	
						3.800	26.86 26.81	6.42 7.98	97.2 120.7	1.74	33.82 33.85	7.52	13.3
						21000				1.77			
						1.000	27.53 27.45	7.57	114.8 109.7	1.80 1.87	32.11 32.44	7.60 7.60	6.7
						6,300	27.45	6.16	93.5	2.12	33.94	7.60	
2012/8/18 12:15	CY1	ME	828421	810827	12.6	6.300	26.94	6.08	93.5	2.12	33.87	7.55	6.3
						11.600	26.66	4.70	90.9 71.0	3.77	34.02	7.49	
						11.600	26.68	4.70	72.2	4.00	34.02	7.49	5.8
						1.000	20.08	7.42	111.2	2.11	32.76	7.56	
						1.000	27.10	7.23	109.3	2.11	32.94	7.54	6.8
						8.950	27.22	6.69	109.5	2.13	34.14	7.49	
2012/8/18 12:45	CY2	ME	ME 828023 8088	808819	17.9	8.950	27.19	6.98	106.6	2.15	34.20	7.48	6.7
						16.900	26.69	4.74	71.8	3.14	34.33	7.43	
						16,900	26.68	4.48	67.8	3.09	34.32	7.41	6.1
		1				100000	20100	1110	0110	5107	5 1152	////	
						1.000	27.84	5.66	86.3	1.69	32.19	6.81	16.8
2012/8/18 17:01	WY1	MF	829164	809546	5.3	1.000	27.88	6.27	95.6	1.75	32.14	6.73	10.8
2012/0/10 17.01	WII	MF	829104	809540	5.5	4.300	27.80	5.61	85.5	1.74	32.46	6.70	15.3
						4.300	27.78	5.15	78.3	1.87	32.44	6.67	15.5
						1.000	27.66	4.95	75.2	2.09	32.30	7.29	12.8
						1.000	27.65	6.42	97.6	2.07	32.30	7.25	12.0
2012/8/18 17:16	WY2	MF	829014	810394	9.2	4.600	27.55	6.47	98.4	2.18	32.59	7.22	13.2
2012/0/10 11:10	W12	IVII	02,014	010554	5.2	4.600	27.60	5.90	89.8	2.36	32.57	7.20	15.2
						8.200	27.37	5.77	87.7	2.72	33.12	7.07	13.7
						8.200	27.38	6.08	92.4	2.68	33.11	7.10	1517
						1.000	27.61	6.59	100.0	1.77	32.20	7.08	14.5
2012/8/18 17:07	WY3	MF	829213	809861	5.6	1.000	27.60	4.65	70.7	1.69	32.22	7.05	1110
						4.600	27.60	4.61	70.0	1.82	32.24	6.95	14.2
						4.600	27.61	5.36	81.4	1.75	32.24	6.94	
		1				1.000	27.13	5.78	86.7	2.01	31.35	7.31	7.2
		1				1.000	27.12	4.33	64.7	2.05	31.05	7.30	
2012/8/18 17:27	CY1	MF	828416	810819	13.7	6.850	27.12	4.93	73.9	1.94	31.48	7.27	6.8
						6.850 12.700	27.09 26.86	4.53	67.8 78.2	1.99 3.12	31.31	7.26	
						12.700		5.22	78.2	3.12	32.13	7.21	7.8
						12.700	26.86 27.13		75.0	3.17	32.05	7.19	
		1				1.000	27.13	5.18 5.61	83.9	2.08	30.81	7.53	13.9
		1				9,850	26.73	5.05	75.3	2.08	30.79	7.51	
		1.00	00000	000011	10.0		20.72	2.02	13.3	Z.14	21.01	/.41	13.5
2012/8/18 17:51	CY2	MF	828021	808811	19.7			5 53	82.8	2.27	31.61	7.40	
2012/8/18 17:51	CY2	MF	828021	808811	19.7	9.850 18.700	26.71 26.72	5.53 4.33	82.8 64.6	2.27 3.08	31.61 32.43	7.40 7.39	13.5

# Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan

# **AUES**

#### Marine Water Quality Monitoring Result at Yung Shue Wan

Date 20-Aug-12

Date / Time	Location	Tide*	Co-or	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
Date / Time	Location	11de+	East	North	m	m	ື	mg/L	%	NTU	ppt	unit	mg/l
						1.000	28.78	5.46	84.3	1.83	31.81	6.96	3.0
2012/8/20 12:01	WY1	ME	829166	809547	4.5	1.000	28.81	5.41	83.7	1.99	31.95	6.93	5.0
2012/0/20 12:01	vv I I	NIE	829100	609547	4.5	3.500	28.61	5.54	85.6	2.01	32.39	6.79	4.7
						3.500	28.28	5.23	80.6	2.19	32.66	6.80	4.7
						1.000	28.36	6.31	96.9	2.02	32.01	7.12	5.5
						1.000	28.40	7.22	110.9	2.17	32.01	7.08	5.5
2012/8/20 12:15	WY2	ME	829012	810407	8,4	4.200	28.22	6.88	105.6	2.08	32.33	7.05	5.1
			025012	010107	011	4.200	28.18	7.00	107.4	2.23	32.30	7.04	511
						7.400	27.39	6.59	100.8	2.49	34.15	6.96	4.2
						7.400	27.08	6.77	103.2	2.75	34.43	6.94	
						1.000	29.52	6.74	105.5	1.97	31.96	7.06	4.2
2012/8/20 12:07	WY3	ME	829204	809838	4.7	1.000 3.700	29.51	6.38	99.9 92.2	2.14	32.03	7.07	
						3.700	28.16	6.01 7.26	92.2	2.62	32.58	6.87	3.4
						1.000	28.05	7.49	111.5	2.78	29.25	7.35	
						1.000	29.20	7.49	114.9	1.87	29.25	7.28	3.2
						6.150	28.30	6,93	105.9	2.03	34.26	7.18	
2012/8/20 12:25	CY1	ME	828414	810827	12.3	6.150	27.23	6,56	103.9	2.05	34.20	7.18	6.7
						11.300	26.68	7.07	107.1	3.96	34.69	7.07	
						11.300	26.71	7.17	107.1	4.62	34.69	7.03	6.1
						1.000	28.10	7.70	117.5	2.32	31.71	7.49	
						1.000	28.00	7.83	119.5	2.49	32.03	7.45	2.6
						8.850	26.64	7.90	119.6	2.45	34.54	7.30	
2012/8/20 12:44	CY2	ME	827973	808821	17.7	8,850	26.69	7.13	108.1	2.78	34.50	7.25	5.8
						16,700	26.61	6.43	97.4	2.88	34.68	7.18	
						16,700	26.62	6.32	95.7	3.16	34.70	7.17	5.2
											•		
						1.000	27.61	4.83	73.2	1.78	31.65	7.32	<i>c</i> 1
2012/8/20 8:01		105	000164	000550	<i>c</i> .	1.000	27.64	5.37	81.3	1.69	31.65	7.35	5.1
2012/0/20 0.01	WY1	MF	829164	809553	5.1	4.100	26.99	5.56	84.3	1.76	33.69	7.38	8.4
						4.100	26.97	6.32	95.8	1.81	33.71	7.38	8.4
						1.000	27.80	7.46	114.2	1.98	33.04	7.58	6.7
						1.000	27.79	7.37	112.7	1.99	33.09	7.56	0.7
2012/8/20 8:20	WY2	MF	82900	810412	9.6	4.800	27.11	7.43	112.9	1.86	33.83	7.53	8.1
2012/0/20 0.20	W 12	IVII.	82900	810412	9.0	4.800	27.05	7.78	118.1	1.94	33.86	7.52	0.1
						8.600	26.85	6.92	104.9	2.11	34.13	7.48	7.0
						8.600	26.86	7.03	106.6	2.17	34.16	7.47	,10
						1.000	27.61	7.66	116.3	1.64	32.26	7.53	7.1
2012/8/20 8:09	WY3	MF	829208	809858	5.4	1.000	27.61	6.53	99.1	1.69	32.22	7.51	
						4.400	26.93	5.27	79.8	1.72	33.79	7.49	6.6
						4.400	26.93	6.92	104.8	1.83	33.81	7.49	
						1.000	28.13	9.03	138.7	1.93	32.64	7.57	5.7
						1.000	28.17	9.60 8.37	147.5 126.9	2.17	32.64 34.30	7.57	
2012/8/20 8:33	CY1	MF	828419	810783	13.2	6.600	26.80 26.77	8.37	126.9	2.42	34.30	7.55 7.52	4.8
						12.200	26.77	8.06	132.8	3.42	34.32	7.48	l
						12.200	26.77	7.71	122.2	4.07	34.33	7.48	13.0
	1					12.200	20.77	9.87	150.7	1.84	32.43	7.48	
						1.000	27.83	9.87	140.6	1.84	32.45	7.30	2.5
						9.900	26.72	8.58	129.9	1.87	34.35	7.40	
2012/8/20 8:57	CY2	MF	828021	808815	19.8	9,900	26.74	9.12	138.2	2.13	34.35	7.40	6.6
						18.800	26.67	7.10	107.4	2.13	34.27	7.25	4.4

# Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan



#### Marine Water Quality Monitoring Result at Yung Shue Wan

Date 22-Aug-12

Date / Time	Location	Tide*	Co-or	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
Date / Time	Locadoli	TIGE.	East	North	m	m	°C	mg/L	%	NTU	ppt	unit	mg/l
						1.000	28.82	8.20	125.6	1.38	30.30	7.70	1.0
2012/8/22 13:14	WY1	ME	829177	809561	4.2	1.000	28.89	7.65	117.3	1.45	30.26	7.67	4.6
2012/0/22 13.14	WII	ME	829177	809501	4.2	3.200	28.16	7.33	111.7	1.72	31.17	7.61	6,3
						3.200	28.12	6.66	101.4	1.80	31.27	7.60	0.3
						1.000	28.95	7.99	122.6	1.36	30.05	7.79	5.1
						1.000	28.88	7.47	114.5	1.36	30.13	7.75	5.1
2012/8/22 13:58	WY2	ME	829015	810402	12,4	6.200	28.12	6.70	102.1	1.49	31.29	7.69	5.2
2012/0/22 10:00	** 12	IVIL	629015	010402	12.4	6.200	28.09	6.20	94.5	1.67	31.37	7.68	5.2
						11.400	27.45	6.04	92.0	1.82	33.30	7.63	5.9
						11.400	27.14	5.74	87.0	1.93	33.57	7.60	5.7
						1.000	28.74	8.34	127.7	1.18	30.24	7.71	4.7
2012/8/22 14:06	WY3	ME	829206	809858	17.3	1.000	28.70	7.97	121.8	1.37	30.30	7.70	1.7
2012/0122 11:00		IVIL	027200	007050	17.5	16.300	28.33	7.71	117.4	1.87	30.55	7.71	4.3
						16.300	28.34	7.57	115.2	2.04	30.55	7.70	115
						1.000	28.10	7.73	116.2	1.47	28.97	7.69	5.7
						1.000	28.07	7.46	112.1	1.43	28.97	7.67	511
2012/8/22 13:48	CY1	ME	828424	810812	8.2	4.100	28.09	7.06	108.3	1.65	32.75	7.66	9.4
						4.100	28.05	6.33	97.1	1.68	32.78	7.65	
						7.200	26.50	6.02	91.0	1.81	34.69	7.56	6.9
						7.200	26.50	5.41	81.7	1.87	34.70	7.55	
						1.000	29.01	7.79	120.3	1.26	31.08	7.72	6.1
						1.000	29.25	7.29	113.0	1.34	31.02	7.71	
2012/8/22 13:26	CY2	ME	828018	808823	4.4	2.200	26.82	6.00	91.0	1.75	34.34	7.57	6
						2.200	26.82	5.95	90.3	1.69	34.34	7.55	
						3.400	26.27	4.21	63.5	1.85	35.09	7.41	6.1
						3.400	26.25	4.09	61.7	1.97	35.11	7.40	
						1.000	28.25	7.10	107.1	1.46	29.38	7.47	
0040/0/00 0.04		1.07		000.510		1.000	28.26	6.80	102.8	1.58	29.41	7.49	7.3
2012/8/22 8:21	WY1	MF	829174	809543	5.3	4.300	28.28	6.04	91.5	1.62	29.92	7.50	0.4
						4,300	28.24	6.09	92.2	1.67	29,96	7.49	9.4
						1.000	29.59	7.41	114.8	1.72	29,98	7.72	
						1.000	29.65	7.20	111.8	1.83	30.04	7.71	4.2
2012/8/22 8:40	1111/2		000011	010405	0.0	4.650	28.47	7.16	109.0	1.58	30.05	7.66	5.4
2012/0/22 0.40	WY2	MF	829011	810405	9.3	4.650	28.43	6.59	100.3	1.69	30.15	7.63	0.4
						8.300	27.57	6.27	94.6	1.92	31.20	7.58	8.7
						8.300	27.56	5.92	89.4	1.97	31.20	7.56	0.7
						1.000	29.86	7.58	118.2	1.38	30.20	7.72	6.5
2012/8/22 8:30	WY3	MF	829201	809862	5.5	1.000	29.82	7.36	114.6	1.51	30.19	7.71	0.0
2012/0/22 0.00	W15	1011	027201	007002	5.5	4.500	28.64	7.24	110.5	1.66	30.17	7.67	5.6
						4.500	28.61	6.92	105.7	1.57	30.17	7.65	5.0
						1.000	27.84	8.15	124.2	1.43	32.11	7.69	11.2
						1.000	27.84	7.59	115.7	1.52	32.07	7.66	11.2
2012/8/22 9:02	CY1	MF	828410	810829	13.6	6.800	27.12	6.21	94.2	1.60	33.46	7.58	14.7
0.22 0.02	C11	1411	020110	01002)	15.0	6.800	27.10	5.90	89.4	1.63	33.50	7.57	1.1.7
						12.600	26.64	5.27	79.8	1.74	34.38	7.52	12.8
	I					12.600	26.64	5.11	77.4	1.91	34.39	7.51	1210
						1.000	27.74	4.75	72.4	1.39	32.34	7.56	7.3
						1.000	27.72	5.19	79.0	1.52	32.37	7.56	
2012/8/22 9:28	CY2	MF	828025	808816	20.1	10.050	26.69	5.02	75.8	1.54	34.33	7.51	15.3
	0.2		020020	000010	2011	10.050	26.69	4.81	72.7	1.55	34.33	7.50	15.3
						19.100	26.45	4.31	65.0	1.84	34.45	7.45	12.6
	1	1				19.100	26.46	4.29	64.7	1.99	34.48	7.38	

#### Contract No. DC/2009/13 Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan



#### Marine Water Quality Monitoring Result at Yung Shue Wan

Date 24-Aug-12

Date / Time	Location	Tide*	Co-ord	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
Date / Time	Location	1105	East	North	m	m	r	mg/L	%	NTU	ppt	unit	mg/l
						1.000	29.57	8.20	128.1	0.92	31.62	6.64	
2012/8/24 14:43	WY1	ME	829171	809556	4.4	1.000	29.59	8.10	126.7	1.11	31.58	6.61	8.2
2012/0/24 14.43	WII	IVIE	829171	809550	4.4	3.400	28.86	7.98	123.5	0.89	32.07	6.47	9
						3.400	28.90	7.44	115.3	0.94	32.05	6.45	2
						1.000	28.90	8.50	131.4	1.24	31.58	7.19	6.8
						1.000	28.88	8.50	131.3	1.20	31.61	7.18	0.0
2012/8/24 15:00	WY2	ME	829022	809853	7.8	3.900	28.79	8.31	128.7	1.26	32.23	7.16	10.6
						3.900	28.79	8.06	124.9	1.27	32.21	7.16	
						6.800	26.67	6.13	92.9	1.29	34.51	6.84	12.2
						6.800	26.67	5.63	85.3	1.40	34.51	6.82	
						1.000	29.63	9.04	141.1	1.14	31.18	6.90	7.8
2012/8/24 14:50	WY3	ME	829205	809861	4.7	1.000	29.58	8.59	134.0	1.32	31.22	6.90	
						3.700	28.88 28.87	7.56	117.0 116.3	1.28	31.88 31.88	6.79 6.77	12.2
						3.700	28.87	7.35	110.3	1.43	31.88	7,15	
						1.000		7.46			31.40	7.15	8.1
						6.150	27.92 27.27	7.46	113.4	1.52	31.57	7.02	
2012/8/24 15:15	CY1	ME	828414	810823	12.3	6.150	27.32	7.48	115.5	1.49	32.94	7.02	6.6
						11.300	26.36	6.30	94.9	1.55	34.49	6.84	
						11.300	26.37	7.47	112.6	1.84	34.48	6.81	7
						1.000	20.57	8.12	123.6	1.19	31.39	6.94	
						1.000	27.97	8.11	123.3	1.36	31.35	6,96	8.7
						8.600	26.69	8.08	123.5	1.18	33.93	6.88	
2012/8/24 15:36	CY2	ME	828019	808814	17.2	8.600	26.65	7.50	113.2	1.22	33.99	6.86	7.7
						16,200	25.62	6,24	93.2	1.79	35.24	6.71	_
						16,200	25.71	5,66	84.7	1.89	35.21	6.70	7
						1.000	28.48	7.97	121.6	1.13	30.28	7.32	
0040/0/040.05			0001/00	000555	5.0	1.000	28.47	7,77	118.4	1.24	30,30	7,37	10.8
2012/8/24 8:05	WY1	MF	829163	809557	5.3	4.300	28.17	6.93	105.4	1.24	30.89	7.36	14.4
						4.300	28.16	6.75	102.6	1.29	30.89	7.36	14.4
						1.000	28.27	7.86	119.6	1.19	30.56	7.56	9.4
						1.000	28.27	7.68	117.0	1.36	30.57	7.55	9.4
2012/8/24 8:21	WY2	MF	829013	810409	8.9	4.450	28.08	7.45	113.5	1.31	31.27	7.51	9
2012/0/24 0.21	** 12	1411	029015	010405	0.9	4.450	28.05	7.17	109.0	1.40	31.18	7.51	,
						7.900	27.36	6.13	92.9	1.27	32.57	7.41	9.4
						7.900	27.31	5.95	90.2	1.56	32.63	7.40	2.4
						1.000	28.98	7.33	113.1	1.27	31.03	7.52	8
2012/8/24 8:12	WY3	MF	829210	809856	5,6	1.000	28.98	7.24	111.8	1.38	31.04	7.51	0
						4.600	28.19	7.14	108.8	1.45	31.16	7.47	11.3
						4.600	28.12	6.93	105.5	1.47	31.15	7.45	
	1					1.000	27.69	7.78	117.3	1.62	30.62	7.49	4.7
	1					1.000	27.70	7.25	109.3	1.55	30.62	7.45	
2012/8/24 8:34	CY1	MF	828423	810812	13.1	6.550 6.550	27.42 27.47	6.61 6.57	99.5 98.9	1.66	31.10 31.04	7.37	8.9
	1					6.550	21.47	5.91	98.9	1.71	31.04	7.30	
	1					12.100	26.72	5.91	89.3	1.64	34.16	7.30	9.3
	1					12.100	28.14	8.85	134.6	1./1	31.05	7.52	
	1					1.000	28.14	8.61	134.0	1.08	31.03	7.50	4.6
	1					9,800	26.59	6,75	102.0	1.15	34.44	7.33	
2012/8/24 8:56	CY2	MF	828027	808823	19.6	9.800	26.56	6.36	96.1	1.49	34.44	7.31	4.1
	1					18.600	25.86	5.28	79.1	1.42	35.16	7.18	
	1	1				18.600	25.88	5.13	76.9	1.95	35.16	7.17	9




## Appendix H

### **Graphical Plots of Monitoring Results**




#### **1-hour TSP Monitoring**






#### 24-hour TSP Monitoring







#### Noise Monitoring







#### **Marine Water Monitoring – Mid Ebb**









**AUES** 







#### **Marine Water Monitoring – Mid Flood**







**AUES** 





## Appendix I

### **Meteorological Information**



#### Meteorological Data Extracted from HKO during the Reporting Period

Date		Weather
26-Jul-12	Thu	Cloudy with scattered showers and a few squally thunderstorms.
27-Jul-12	Fri	Light winds.
28-Jul-12	Sat	Light winds.
29-Jul-12	Sun	Isolated showers in the afternoon
30-Jul-12	Mon	fine and very hot.
31-Jul-12	Tue	Amber Rainstorm Warning Signal
1-Aug-12	Wed	Isolated showers and thunderstorms
2-Aug-12	Thu	Sunny periods with haze.
3-Aug-12	Fri	isolated showers and one or two thunderstorms.
4-Aug-12	Sat	It will be very hot
5-Aug-12	Sun	Light to moderate westerly winds.
6-Aug-12	Mon	Isolated showers and thunderstorms
7-Aug-12	Tue	Fine and very hot but hazy.
8-Aug-12	Wed	Sunny periods with haze.
9-Aug-12	Thu	Cloudy with showers and isolated thunderstorms.
10-Aug-12	Fri	Moderate southwesterly winds.
11-Aug-12	Sat	Light to moderate southerly winds.
12-Aug-12	Sun	Mainly cloudy with showers
13-Aug-12	Mon	Light to moderate southerly winds.
14-Aug-12	Tue	Fine and very hot but hazy.
15-Aug-12	Wed	It will be very hot
16-Aug-12	Thu	Cloudy with occasional squally showers and thunderstorms.
17-Aug-12	Fri	Light winds.
18-Aug-12	Sat	Mainly fine and hot
19-Aug-12	Sun	Light winds.
20-Aug-12	Mon	Hot during the day
21-Aug-12	Tue	Sunny periods with haze
22-Aug-12	Wed	fine , very hot , hazy
23-Aug-12	Thu	isolated showers
24-Aug-12	Fri	winds moderate
25-Aug-12	Sat	very hot, fine , haze.



## Appendix J

### Monthly Summary Waste Flow Table

### Monthly Summary Waste Flow Table for August 2012

			Actu	al Quant	ities of Ir	nert C&D	Material	s Genera	ted Mont	hly				A	Actual Qu	uantities	of C&D	Wastes	Generate	ed Mont	hly	
Month	Total Q Gene (a) = (c)	•	Hard Ro Large D Cone	Broken crete	Reused Con	tract	Reused Proj (c	ects	Dispo Publi (e	c Fill	Import (1		Ме	tals	Pap cardt packa		Plas	stics	Cher Wa	nical iste	Oth e.g. ru	,
	(in '00	$00m^3$ )	(in '00	$00m^3$ )	(in '00	$00m^3$ )	(in '00	$00m^{3})$	(in '00	$00m^3$ )	(in '00	(1000000000000000000000000000000000000	(in '0	00kg)	(in '0	00kg)	(in '0	00kg)	(in '0	00kg)	(in to	onne)
	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW
2012	10.430	33.543	0.160	0.407	0.740	1.059	0.000	0.000	9.690	32.484	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	<mark>206.870</mark>	46.690
Jan	0.000	3.311	0.000	0.000	0.000	0.000	0.000	0.000	0.000	3.311	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	22.530	5.090
Feb	0.170	6.271	0.000	0.000	0.000	0.000	0.000	0.000	0.170	6.271	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	14.860	5.660
Mar	0.619	4.543	0.000	0.000	0.000	0.000	0.000	0.000	0.619	4.543	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	6.940	9.500
Apr	0.157	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.157	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	9.520	1.700
May	0.353	0.916	0.000	0.000	0.000	0.000	0.000	0.000	0.353	0.916	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	6.750	5.090
Jun	0.091	0.000	0.000	0.003	0.000	0.000	0.000	0.000	0.091	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	26.710	6.400
Sub-total	11.820	48.585	0.160	0.410	0.740	1.059	0.000	0.000	11.080	47.526	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	<mark>294.180</mark>	80.130
Jul	0.248	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.248	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	15.610	2.960
Aug	0.144	0.999	0.000	0.000	0.000	0.999	0.000	0.000	0.144	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	19.730	3.750
Sep																						
Oct																						
Nov																						
Dec																						
Total	12.212	49.584	0.160	0.410	0.740	2.058	0.000	0.000	11.472	47.526	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	329.520	86.840
Total	61.7	795	0.5	69	2.7	98	0.0	00	58.9	998	0.0	00	0.0	000	0.0	00	0.0	000	0.0	00	416.	360

*Remark:* Assume 1.0  $m^3$  vehicle dump load = 1.6 tonnes C&D materials

YSW: Yung Shue Wan SKW: Sok Kwu Wan



## Appendix K

### Weekly Site Inspection Checklist

# Environmental Team – Weekly Site Inspection and Audit Checklist – Yung Shue Wan

AUES

Project: Date: PART A: Weather: Temperature	Construction of Sewage Treatment Works at     E       Yung Shue Wan and Sok Kwu Wan     F       Sunny     GENERAL INFORMATION       Sunny     Fine	Inspected by Checklist No. TCS512 ETL/ ET's Representative: RE's Representative: C. C. Chemy Contractor's Representative: Edwin Leuneq IEC's Representative: Itam Time: Itam Rainy PP- 282/2007							
Humidity: Wind:	High Moderate Low	Calm							
Area Inspe	incted Ing Shue Wan								
PART B:	SITE AUDIT								
Note: Not	Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; ow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes No	Follov Up	<sup>»</sup> N/A	Photo/ Remarks			
Section 1:	Water Quality	_		ι Π	-				
	n effluent discharge license obtained for the Project?								
1.02 lstł	ne effluent discharged in accordance with the discharge licence?								
	he discharge of turbid water avoided?		LA L						
1.04 Are	there proper desilting facilities in the drainage systems to uce SS levels in effluent?			] []					
Ane Are	there channels, sandbags or bunds to direct surface run-off to limentation tanks?		IZ ⊂	]					
. Are	e there any perimeter channels provided at site boundaries to ercept storm runoff from crossing the site?								
1.07 ls d	trainage system well maintained?		Q L						
1.08 As cru	excavation proceeds, are temporary access roads protected by shed stone or gravel?								
1.09 Are	e temporary exposed slopes properly covered?								
1.10 Are	e earthworks final surfaces well compacted or protected?		Dr []						
1.11 Are	e manholes adequately covered or temporarily sealed?					· · · · · · · · · · · · · · · · · · ·			
1.12 Are	e there any procedures and equipment for rainstorm protection?								
1.13 Ar	e wheel washing facilities well maintained?		B C						
	runoff from wheel washing facilities avolded?		e c						
1.15 Ar	e there toilets provided on site?								
1.16 Ar	e toilets properly maintained?								
1.17 Ar roo	e the vehicle and plant servicing areas paved and located within ofed areas?								
	the oil/grease leakage or spillage avoided?		ΔL						
1.19 Ar dr.	re there any measures to prevent leaked oil from entering the alnage system?	'							
1.20 Ar wa	re there any measures to collect spilt cement and concrete ashings during concreting works?	_	r E						
Δ.	re there any oil interceptors/grease traps in the drainage systems r vehicle and plant servicing areas, canteen kitchen, etc?	· 🗌							
	re the oil interceptors/grease traps maintained properly?				J	/			
	(TCS00512(DC-2009-13) 600 site inspection/TCS512A-Yung Shue Wan_blank form.doc	Page 1 of	4			/			

### Environmental Team – Weekly Site Inspection and Audit Checklist – Yung Shue Wan

AUES

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks
1.23	Is used bentonite recycled where appropriate?						
1.24	Designated settlement area for runoff/wheel wash waste is provide and located at the streambed with 1-2m deep, 12m long and around 50m3 capacities for sedimentation.					Ø	
1.25	No excavation is undertaken in the settlement area.					☑	
1.26	Concreting wastes water should be neutralized below the pH Action Levels before discharge.					Ø	
1.27	Mobile toilets should provide on site and located away the stream course.					đ	
1.28	License collector should be employed for handling the sewage of mobile toilet.					Ø	
1.29	Is ponding /stand water avoided?		₽∕				
Sectio	n 2: Air Quality						
2.01	Are there wheel washing facilities with high pressure jets provided at every vehicle exit point?		Ø				
2.02	Are vehicles washed to remove any dusty materials from their bodies and wheels before leaving construction sites?		Ø				
2.03	Are the excavated materials sprayed with water during handling?		Ø				
2.04	Are stockpiles of dusty materials sprayed with water, covered or placed in sheltered areas?		ť				
2.05	Is the exposed earth properly treated within six months after the last construction activities?		Ø				
2.06	Are the access roads sprayed with water to maintain the entire road surface wet or paved?		Ø				
2.07	Is the surface where any drilling, cutting, polishing or breaking operation continuously sprayed with water?		Ø				
2.08	Is the load on vehicles covered entirely by clean impervious sheeting?						
2.09	Is the loading of materials to a level higher than the side and tail boards during transportation by vehicles avoided?		$\square$				
2.10	Is the road leading to the construction site within 30m of the vehicle entrance kept clear of dusty materials?		Ø				
2.11	Is dark smoke emission from plant/equipment avoided?		$\square$				
2.12	Are de-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement?		Ø				
2.13	Are site vehicles travelling within the speed limit not more than 15km/hour?		Ó				
2.14	Are hoardings of not less than 2.4m high provided along the site boundary, which adjoins areas accessible to the public?		ď				
2,15	Is open burning avoided?		Ø				
2.16	Excavated materials from the stream must remove form site on the same day. The materials shall be stored in covered impermeable skips awaiting removal from site.		ď				
Sectio	n 3: Noise		,				
3.01	Are noisy equipment and activities positioned as far as practicable from the sensitive receivers?		Q				
3.02	Is silenced equipment adopted?		Z				
3.03	Is idle equipment turned off or throttled down?		D				
3.04	Are all plant and equipment well maintained and in good condition?		$\square$				
3.05	Are noise barriers or enclosures provided at areas where construction activities cause noise impact on sensitive receivers?		Q				
3.06	Are hand held breakers fitted with valid noise emission labels during operation?		Ń				
3.07	Are air compressors fitted with valid noise emission labels during operation?		Ø,				
3.08	Are flaps and panels of mechanical equipment closed during operation?		Ø				

#### - 187 V.... ..... \_1 . ... Envir

onmental Team – Weekly Site Inspection an	d Audit C	hecklis	t – Yun	g Shue V	Van	AUES
A CLASS Not Observed Very Compliance Not Non Compliance:	Not			Follow		Photo/

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks
3.09	Are Construction Noise Permit(s) applied for percussive piling works?		Ø				
3.10	Are Construction Noise Permit(s) applied for general construction works during restricted hours?		Ø				
3.11	Are valid Construction Noise Permit(s) posted at site entrances?		$\Box$				
3.12	Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 miligation measures).		Ø				
3.13	Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure)					₫	
3.14	Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise miligation measures (Level 2 miligation measures).						
Sectio	n 4: Waste/Chemical Management						
4.01	Waste Management Plan had been submit to Engineer for approval.		Ø				
4.02	Are receptacles available for general refuse collection?		ď				
4.03	Is general refuse sorting or recycling implemented?		$\square$				
4.04	Is general refuse disposed of properly and regularly?		Ø				
4.05	Is the Contractor registered as a chemical waste producer?		$\square$				
4.06	Are the chemical waste containers and storage area properly labelled?		$\Box$				
4.07	Are the chemical wastes stored in proper storage areas?		Ø				
4.08	is the chemical container or equipment provided with drip tray?		Ø				
4.09	Is the chemical waste storage area used for storage of chemical waste only?		$\square$				
4.10	Are incompatible chemical wastes stored in different areas?		Ø				
4.11	Are the chemical wastes disposed of by licensed collectors?		Ø				
4.12	Are trip tickets for chemical wastes disposal available for inspection?		Ø				
4.13	Are chemical/fuel storage areas bounded?						
4.14	Are designated areas identified for storage and sorting of construction wastes?		Ø				
4.15	Are construction wastes sorted (inert and non-inert) on site?						
4.16	Are construction wastes reused?		Ø				
4.17	Are construction wastes disposed of properly?		$\square$				
4.18	Are site hoardings and signboards made of durable materials instead of timber?		Ø				
4.19	Is trip ticket system implemented for the disposal of construction wastes and records available for inspection?		đ				
4.20	Are appropriate procedures followed if contaminated material exists?		Ø				
4.21	Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection?		$\square$				
4.22	Site cleanliness and appropriate waste management training had provided for the site workers.		Ø				
4.23	Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.					$\square$	
Section	on 5: Landscape & Visual					1	
5.01	Are retained and transplanted trees in health condition?					Ø.	

#### Environmental Team – Weekly Site Inspection and Audit Checklist – Yung Shue Wan

AUES

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks
5.02	Are retained and transplanted trees properly protected?					Ø	
5.03	Are surgery works carried out for the damaged trees?						5
5.04	Is damage to trees outside site boundary due to construction activities avoided?		Ø				
5.05	Is the night-time lighting controlled to minimize glare to sensitive receivers?		Z				
Sectio	on 7: Others						
7.01	Are relevant Environmental Permits posted at all vehicle site entrances/exits?		ď,				
7.02	Are the warning sign or larvicidal oil record shown clearly at the construction site?		Ø				

#### (Yung Shue Wan)

#### Remarks

Findings of Site Inspection (  $31 - 7 - 20^{10}$  ):

Follow up:

No environmentel 79540 is observed during inspection.

IEC's representative	RE's representative	ET's representative	EO's representative	Contractor's representative
	the	Rayn	feg 40 th	
()	'CC CHEUNG	( Ray Cheung )	(H.S. (any)	( )

### Environmental Team – Weekly Site Inspection and Audit Checklist – Yung Shue Wan

Environmental Team – Weekly Site Inspection and Audit Checklist – Yung Shue Wan									
Project: Date:		TCS/00512/09 Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan	Inspected by ETL/ ET's Representative: RE's Representative: Contractor's Representative: IEC's Representative: Time:			·	Checklist No. <u>TCS512A</u> <u>Ray Chaing</u> <u>C. C. Chowny</u> <u>Edwin Leing</u> <u>12:00pm</u>		
PAR	RT A:	GENERAL INFORMATION				Env	/ironment	al Permit No.	
Weather:		Sunny Fine Cloudy	Rainy			FP-	EP- 282/2007		
-	Temperature: C Humidity: High Moderate Low								
Wind:		Strong	Caim						
Area Inspected 1 Yung Shue Wan							·		
PART B: SITE AUDIT									
Note:		bs.: Not Observed; Yes: Compliance; No: Non-Compliance; v Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks	
		/ater Quality	_		_	_	_		
1.01	ls an	effluent discharge license obtained for the Project?							
1.02	Is the	effluent discharged in accordance with the discharge licence?							
1.03		discharge of turbid water avoided?		Ø					
1.04		here proper desilting facilities in the drainage systems to e SS levels in effluent?		$\square$					
1.05		nere channels, sandbags or bunds to direct surface run-off to rentation tanks?		$\Box$					
1.06		nere any perimeter channels provided at site boundaries to ept storm runoff from crossing the site?		Ø.					
1.07	ls dra	inage system well maintained?		ষ্ট্র		$\square$		Ranarkl	
1.08	As ex crush	cavation proceeds, are temporary access roads protected by ed stone or gravel?							
1.09	Are te	emporary exposed slopes properly covered?		Ø					
1.10	Are e	arthworks final surfaces well compacted or protected?		Ø					
1.11	Are m	anholes adequately covered or temporarily sealed?		Ø					
1.12	Are th	ere any procedures and equipment for rainstorm protection?							
1.13	Are w	heel washing facilities well maintained?		Ø					
1.14	is run	off from wheel washing facilities avoided?		ď					
1.15	Are th	ere toilets provided on site?							
1. <b>1</b> 6	Are to	ilets properly maintained?		$\square$			~	· · ·	
1.17		e vehicle and plant servicing areas paved and located within l areas?		Ø				<u>,</u>	
1.18	is the	oil/grease leakage or spillage avoided?		Ø					
1.19		here any measures to prevent leaked oil from entering the ge system?		ď					
1.20	Are th	nere any measures to collect spilt cement and concrete ngs during concreting works?		Ø					
1.21	Are th	ere any oil interceptors/grease traps in the drainage systems nicle and plant servicing areas, canteen kitchen, etc?		Ø,					
1.22		e oil interceptors/grease traps maintained properly?		$\square$					
							-		

¢

## AUES

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks
·1.23	Is used bentonite recycled where appropriate?						
1.24	Designated settlement area for runoff/wheel wash waste is provide and located at the streambed with 1-2m deep, 12m long and around 50m3 capacities for sedimentation.					Ø	
1.25	No excavation is undertaken in the settlement area.					$\square$	
1.26	Concreting wastes water should be neutralized below the pH Action Levels before discharge.						
1.27	Mobile toilets should provide on site and located away the stream course.						
1.28	License collector should be employed for handling the sewage of mobile toilet.						
1.29	Is ponding /stand water avoided?		E A				Remark 2
Section	on 2: Air Quality		L	•			
2.01	Are there wheel washing facilities with high pressure jets provided at every vehicle exit point?						
2.02	Are vehicles washed to remove any dusty materials from their bodies and wheels before leaving construction sites?		Ø				
2.03	Are the excavated materials sprayed with water during handling?		Ø				
2.04	Are stockpiles of dusty materials sprayed with water, covered or placed in sheltered areas?		$\square$				
2.05	Is the exposed earth properly treated within six months after the last construction activities?		$ ag{}$				
2.06	Are the access roads sprayed with water to maintain the entire road surface wet or paved?		Ø				
2.07	Is the surface where any drilling, cutting, polishing or breaking operation continuously sprayed with water?		$\square$				
2.08	Is the load on vehicles covered entirely by clean impervious sheeting?		$\mathbf{P}$				
2.09	Is the loading of materials to a level higher than the side and tail boards during transportation by vehicles avoided?		Ŗ				
2.10	Is the road leading to the construction site within 30m of the vehicle entrance kept clear of dusty materials?		$\square$				
<b>2</b> .1 <b>1</b>	Is dark smoke emission from plant/equipment avoided?		Ø				
2.12	Are de-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement?		ď				
2.13	Are site vehicles travelling within the speed limit not more than 15km/hour?		Ø				
2.14	Are hoardings of not less than 2.4m high provided along the site boundary, which adjoins areas accessible to the public?		Ø				
2.15	Is open burning avoided?		Ø,				
2.16	Excavated materials from the stream must remove form site on the same day. The materials shall be stored in covered impermeable skips awaiting removal from site.		Ø				
Sectio	on 3: Noise						
3.01	Are noisy equipment and activities positioned as far as practicable from the sensitive receivers?		Ø,				
3.02	is silenced equipment adopted?		Ø				
3.03	Is idle equipment turned off or throttled down?		ď				· · · · · · · · · · · · · · · · · · ·
3.04	Are all plant and equipment well maintained and in good condition?		Ø				
3.05	Are noise barriers or enclosures provided at areas where construction activities cause noise impact on sensitive receivers?		ď				
3.06	Are hand held breakers fitted with valid noise emission labels during operation?		$\not\!$				
3.07	Are air compressors fitted with valid noise emission labels during operation?		$\square$				
3.08	Are flaps and panels of mechanical equipment closed during operation?		Ó				

.

AUES	

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks
3.09	Are Construction Noise Permit(s) applied for percussive piling works?		Ø.				
3.10	Are Construction Noise Permit(s) applied for general construction works during restricted hours?						
3.11	Are valid Construction Noise Permit(s) posted at site entrances?		ď				<u></u>
3.12	Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures).						
3.13	Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure)						
3.14	Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures).						
Sectio	n 4: Waste/Chemical Management						
4.01	Waste Management Plan had been submit to Engineer for approval.		Ø				
4.02	Are receptacles available for general refuse collection?						
4.03	Is general refuse sorting or recycling implemented?		Ø				
4.04	is general refuse disposed of properly and regularly?		$\square_{/}$				
4.05	Is the Contractor registered as a chemical waste producer?		Ź				
4.06	Are the chemical waste containers and storage area properly labelled?		Ø				
4.07	Are the chemical wastes stored in proper storage areas?						
4.08	Is the chemical container or equipment provided with drip tray?		Ø				
4.09	Is the chemical waste storage area used for storage of chemical waste only?		Ø				
4.10	Are incompatible chemical wastes stored in different areas?		Ø				, <u></u>
4.11	Are the chemical wastes disposed of by licensed collectors?		$\square$				· · · · · · · · · · · · · · · · · · ·
4.12	Are trip tickets for chemical wastes disposal available for inspection?						<u> </u>
4.13	Are chemical/fuel storage areas bounded?		$\square$				, <b></b>
4.14	Are designated areas identified for storage and sorting of construction wastes?						
4.15	Are construction wastes sorted (inert and non-inert) on site?		Ø				
4.16	Are construction wastes reused?		$\square$				
4.17	Are construction wastes disposed of properly?		Ø,				
4.18	Are site hoardings and signboards made of durable materials instead of timber?		d ,				
4.19	Is trip ticket system implemented for the disposal of construction wastes and records available for inspection?						
4.20	Are appropriate procedures followed if contaminated material exists?		Q				
4.21	Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection?		$\square$				
4.22	Site cleanliness and appropriate waste management training had provided for the site workers.		Ź				· · · · · · · · · · · · · · · · · · ·
4.23	Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.					₫_	
Sectio	n 5: Landscape & Visual					-	
5.01	Are retained and transplanted trees in health condition?					₽_	

HUED

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks
5.02	Are retained and transplanted trees properly protected?						
5.03	Are surgery works carried out for the damaged trees?						
5.04	Is damage to trees outside site boundary due to construction activities avoided?						
5.05	Is the night-time lighting controlled to minimize glare to sensitive receivers?		$\square$				
Sectio	on 7: Others					-	
7.01	Are relevant Environmental Permits posted at all vehicle site entrances/exits?		ď,				
7.02	Are the warning sign or larvicidal oil record shown clearly at the construction site?						
			,				<u>_</u>

#### (Yung Shue Wan)

#### Remarks

Findings of Site Inspection (  $\neg -8 - 20 p$ ):

Follow up:

1. Loropandic to be placed to sodrimontation tanks which are not in use and cleaning up the sediment inside is also recommended.

2. Stagnant water near wall Bay B should be removed.

Sediment was removed and mosquito control measures were observed

stagnant water and the container was removed

IEC's representative	RE's representative	ET's representative	EO's representative	Contractor's representative
	LA		Λ	
	they	For	Jecuny 40 sh	
( )	(CC CHEUNG)	(Ray Cheng)	(H.S. lenny)	( )
		5	/	

Envi	ronmental Team – Weekly Site Inspection and	Audit C	hecklis	t – Yun	g Shue	Wan	AUE
Proje	ct: <u>TCS/00512/09</u> Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan	Inspected by ETL/ ET's Representative: RE's Representative: Contractor's Representative:			Checklist No. <u>TCS512A-</u> Wong Fu Nam <u>C. C. Cheung</u> ve: Edvin Leung		
			epresenta		ive. <u> </u>		-
Date:	14 August 2012	Time:			1	<b>2:</b> 00	
Humi Wind	her: Sunny Fine Cloudy erature: C dity: High Moderate Low	Rainy Calm				vironmental 282/2007	Permit No.
PART	B: SITE AUDIT					<u> </u>	
Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks
Sectio	n 1: Water Quality	_	ف	_	_		
1.01	Is an effluent discharge license obtained for the Project?						
1.02	Is the effluent discharged in accordance with the discharge licence?					<u> </u>	
.03	Is the discharge of turbid water avoided?		$\square$				
.04	Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent?		$\square$				
.05	Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks?		Ø				
.06	Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site?		$\square$				
.07	Is drainage system well maintained?		$\square$				
.08	As excavation proceeds, are temporary access roads protected by crushed stone or gravel?		$\square$				•
.09	Are temporary exposed slopes properly covered?						
.10	Are earthworks final surfaces well compacted or protected?		$\square$				
.11	Are manholes adequately covered or temporarily sealed?		$\square$				
.12	Are there any procedures and equipment for rainstorm protection?						
.13	Are wheel washing facilities well maintained?						
.14	Is runoff from wheel washing facilities avoided?		$\square$				
.15	Are there toilets provided on site?						<u> </u>
.16	Are toilets properly maintained?		Ź				
	Are the vehicle and plant servicing areas paved and located within roofed areas?						<u></u>
.18	Is the oil/grease leakage or spillage avoided?						
	Are there any measures to prevent leaked oil from entering the drainage system?	Ì					
20	Are there any measures to collect spilt cement and concrete washings during concreting works?		$\square$				
21	Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc?						
	Are the oil interceptors/grease traps maintained properly?						

Z:\Jobs\2010\TCS00512(DC-2009-13)\600\site inspection\TCS512A-Yung Shue Wan\_blank form.doc

- . .

-- . ....

	_	
A		
_		

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks
, 1.23	Is used bentonite recycled where appropriate?						
1.24	Designated settlement area for runoff/wheel wash waste is provide and located at the streambed with 1-2m deep, 12m long and around 50m3 capacities for sedimentation.						
1.25	No excavation is undertaken in the settlement area.						
1.26	Concreting wastes water should be neutralized below the pH Action Levels before discharge.						
1.27	Mobile toilets should provide on site and located away the stream course.		$\square$				
1.28	License collector should be employed for handling the sewage of mobile toilet.		Ŋ				
1.29	Is ponding /stand water avoided?		$\square$				
Section	on 2: Air Quality						
2.01	Are there wheel washing facilities with high pressure jets provided at every vehicle exit point?		$\square$				
2.02	Are vehicles washed to remove any dusty materials from their bodies and wheels before leaving construction sites?						
2.03	Are the excavated materials sprayed with water during handling?		$\square$				
2.04	Are stockpiles of dusty materials sprayed with water, covered or placed in sheltered areas?		$\square$				
2.05	Is the exposed earth properly treated within six months after the last construction activities?		$\square$				<u></u>
2.06	Are the access roads sprayed with water to maintain the entire road surface wet or paved?						<u> </u>
2.07	Is the surface where any drilling, cutting, polishing or breaking operation continuously sprayed with water?		$\square$				
2.08	Is the load on vehicles covered entirely by clean impervious sheeting?		$\square$				
2.09	Is the loading of materials to a level higher than the side and tail boards during transportation by vehicles avoided?						
2.10	Is the road leading to the construction site within 30m of the vehicle entrance kept clear of dusty materials?		Ø				
2.11	Is dark smoke emission from plant/equipment avoided?		$\square$				
2.12	Are de-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement?		$\square$				
2.13	Are site vehicles travelling within the speed limit not more than 15km/hour?						
2.14	Are hoardings of not less than 2.4m high provided along the site boundary, which adjoins areas accessible to the public?						
2.15	Is open burning avoided?						
2.16	Excavated materials from the stream must remove form site on the same day. The materials shall be stored in covered impermeable skips awaiting removal from site.						
Sectio	on 3: Noise					-	· · · · · · · · · · · · · · · · · · ·
3.01	Are noisy equipment and activities positioned as far as practicable from the sensitive receivers?						
3.02	Is silenced equipment adopted?		$\square$				
3.03	Is idle equipment turned off or throttled down?		$\square$				
3.04	Are all plant and equipment well maintained and in good condition?		$\square$				
3.05	Are noise barriers or enclosures provided at areas where construction activities cause noise impact on sensitive receivers?						
3.06	Are hand held breakers fitted with valid noise emission labels during operation?		$\square$				
3.07	Are air compressors fitted with valid noise emission labels during operation?		$\Box$				
3.08	Are flaps and panels of mechanical equipment closed during operation?		$\square$				

AUES
------

Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks
3.09	Are Construction Noise Permit(s) applied for percussive piling works?						
3.10	Are Construction Noise Permit(s) applied for general construction works during restricted hours?		$\square$				
3.11	Are valid Construction Noise Permit(s) posted at site entrances?						
3.12	Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures).		Ø			× N	
3.13	Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure)					$\square$	
3.14	Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures).					$\square$	
Section	on 4: Waste/Chemical Management						
4.01	Waste Management Plan had been submit to Engineer for approval.		$\square$				
4.02	Are receptacles available for general refuse collection?		$\nabla/$				
4.03	Is general refuse sorting or recycling implemented?		X				
4.04	Is general refuse disposed of properly and regularly?		$\square$				
4.05	Is the Contractor registered as a chemical waste producer?						
4.06	Are the chemical waste containers and storage area properly labelled?		$\square$				
4.07	Are the chemical wastes stored in proper storage areas?		$\square$				
4.08	is the chemical container or equipment provided with drip tray?		$\square$				
4.09	Is the chemical waste storage area used for storage of chemical waste only?						
4.10	Are incompatible chemical wastes stored in different areas?		$\square$				
4.11	Are the chemical wastes disposed of by licensed collectors?						
4.12	Are trip tickets for chemical wastes disposal available for inspection?						•
4.13	Are chemical/fuel storage areas bounded?		$\square$				
4.14	Are designated areas identified for storage and sorting of construction wastes?						
4.15	Are construction wastes sorted (inert and non-inert) on site?		$\square$				
4.16	Are construction wastes reused?		Ź				
4.17	Are construction wastes disposed of properly?		$\square$				
4.18	Are site hoardings and signboards made of durable materials instead of timber?		Ø				
4.19	Is trip ticket system implemented for the disposal of construction wastes and records available for inspection?		$\square$				
4.20	Are appropriate procedures followed if contaminated material exists?		$\square$				
4.21	Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection?		$\square$				
4.22	Site cleanliness and appropriate waste management training had provided for the site workers.		Ø				
4.23	Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.		$\square$				
Sectio	on 5: Landscape & Visual		1				_
5.01	Are retained and transplanted trees in health condition?		Ø			Ŕ	

		N-4			<b>F</b> - <b>H</b>		Dhata/
Note:	Not Obs.: Not Observed; Yes: Compliance; No: Non-Compliance; Follow Up: Observations requiring follow-Up actions N/A: Not Applicable	Not Obs.	Yes	No	Follow Up	N/A	Photo/ Remarks
5.02	Are retained and transplanted trees properly protected?					$\square$	ŗ
5.03	Are surgery works carried out for the damaged trees?						
5.04	Is damage to trees outside site boundary due to construction activities avoided?						<u> </u>
5.05	Is the night-time lighting controlled to minimize glare to sensitive receivers?		Ø				
Sectio	on 7: Others						
7.01	Are relevant Environmental Permits posted at all vehicle site entrances/exits?						
7.02	Are the warning sign or larvicidal oil record shown clearly at the construction site?		Q	<b>,</b>			

#### (Yung Shue Wan)

#### Remarks

Findings of Site Inspection ( 14 Aug 20/2 ): Follow up: No adverse environmental impacts were observed during the site inspection. However, full implementations of the required mitigation measures is reminded.

Mosquito control measures

AUES

IEC's representative	<u>RE's representative</u>	ET's representative	EO's representative	Contractor's representative
	Æ.	ap-	Jany 40 Am	
( )	(CC CHEUNG)	(Worg Fu Nam)	(H.S.leny)	( )



# Appendix L

# **Implementation Schedule of Mitigation Measures**



#### **Implementation Schedule of Air Quality Measures**

EIA	EM&A	Environmental Protection Measures*	Location /	Implementation		olementa Stages**		Relevant Legislation
Ref	Ref		Timing	Agent	D	C	0	& Guidelines
Constr	uction Phase			· · · · ·				
2.3.18	2.10.2	<ul> <li>Adopting the following good site practices and follow the dust control requirements of the Air Pollution Control (Construction Dust) Regulation:</li> <li>Stockpiles of imported material kept on site should be contained within hoardings, dampened and / or covered during dry and windy weather;</li> <li>Material stockpiled alongside trenches should be covered with tarpaulins whenever works are close to village houses;</li> <li>Water sprays should be used during the delivery and handling of cement, sands, aggregates and the like.</li> <li>Any vehicle used for moving sands, aggregates and construction waste should have properly fitting side and tail boards. Materials should not be loaded to a level higher than the side and tail boards, and should be covered by a clean tarpaulin.</li> </ul>	Work site / during construction	All contractors		~		TM- EIAO, APCO, Air Pollution Control (Construction Dust) Regulation
2.10.3	Section 2	1 hour and 24 hour dust monitoring and site audit	Designated air monitoring locations / throughout construction period	Contractor/ Environmental Team		V		EM&A Manual

\* All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

\*\* D=Design, C=Construction, O=Operation



#### Implementation Schedule of Noise Measures

EIA	EM&A	Environmental Protection Measures*	Location/Timing	Implementation		olementa Stages *		Relevant Legislation &
Ref	Ref		Location, Thing	Agent	D	С	0	Guidelines
Construc	tion Phase							
2.4.16	3.8.2	<ul> <li>Implementation of following measures during the sewer construction:</li> <li>Use of quiet PME or method;</li> <li>Restriction on the number plant (1 item for each type of plant); and</li> <li>Good Site Practices</li> <li>&gt; Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme.</li> <li>&gt; Mobile plant, if any, should be sited as far away from NSRs as possible.</li> <li>&gt; Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.</li> <li>&gt; Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>&gt; Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	Work site /during the construction of Sewer.	Contractor				EIAO-TM, NCO
2.10.5 to 2.10.9	Section 35	Noise monitoring	Designated noise monitoring locations / throughout construction period	Contractor/ Environmental Team		N		EM&A Manual

\* All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

\*\* D=Design, C=Construction, O=Operation

#### **Implementation Schedule of Water Quality Control Measures**

EIA	EM&A	Environmental Protection Measures*	Location (duration /completion of	Implementation		lement Stages*		Relevant Legislation	
Ref	Ref	Environmental Protection Measures*	measures)	Agent	D	С	0	and Guidelines	
	ction Phase	1	1	T					
2.5.23	4.12.1	No-dig method using Horizontal Directional Drilling (HDD) would be used for the installation of main portion of outfall pipes	Marine works site / During construction of submarine outfall	Contractor		V			
4.5.38	4.12.3	Dredging Works	Marine works site	Contractor		$\checkmark$			
		Implementation of following measures during the dredging works:	and at the identified water sensitive						
		• dredging should be undertaken using closed grab dredgers with a maximum total production rate of 55m <sup>3</sup> /hr;	receivers/ During construction						
		• deployment of 2-layer silt curtains with the first layer enclosing the grab and the second layer at around 50m from the dredging area while dredging works are in progress;							
		• dredging operation should be undertaken during ebb tide only;							
		• all vessels should be sized such that adequate clearance (i.e. minimum clearance of 0.6m) is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;							
		• all pipe leakages should be repaired promptly and plant should not be operated with leaking pipes;							
		• excess material should be cleaned from the decks and exposed fittings of barges before the vessel is moved;							
		• adequate freeboard (i.e. minimum of 200mm) should be maintained on barges to ensure that decks are not washed by wave action;							
		• all barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material;							
		• loading of barges should be controlled to prevent splashing of dredged material to the surrounding water, and barges should not be filled to a level which will cause the overflow of materials or polluted water during loading or transportation; and							

AU	ES

EIA	EM&A	Environmental Protection Measures*	Location (duration /completion of	Implementation		plementation Stages**		Relevant Legislation
Ref	Ref		measures)	Agent	D	C	0	and Guidelines
		• the decks of all vessels should be kept tidy and free of oil or other substances that might be accidentally or otherwise washed overboard.						
2.5.39	4.12.4	Construction Run-off and Drainage	Construction works	Contractor		$\checkmark$		ProPECC
		Implementation of the following site practices outlined in ProPECC PN 1/94 for "Construction Site Drainage"	sites					PN 1/94
		• Provision of perimeter channels to intercept storm-runoff from outside the site. These should be constructed in advance of site formation works and earthworks.						
		• Works programmes should be designed to minimize works areas at any one time, thus minimizing exposed soil areas and reducing the potential for increased siltation and runoff.						
		• Sand / silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove the sand / silt particles from run-off. These facilities should be properly and regularly maintained. These facilities should be carefully planned to ensure that they would be installed at appropriate locations to capture all surface water generated on site.						
		• Careful programming of the works to minimise soil excavation works during rainy seasons.						
		• Exposed soil surface should be protected by paving or hydroseeding as soon as possible to reduce the potential of soil erosion.						
		• Trench excavation should be avoided in the wet season, and if necessary, these should be excavated and backfilled in short sections.						
		• Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric						
2.5.39	4.12.5	General Construction Activities	Construction works	Contractor		$\checkmark$		
		• Debris and rubbish generated on-site should be collected, handled and disposed of properly to avoid entering the nearby coastal waters and stormwater drains.	sites					

# **AUES**

EIA	EM&A	Environmental Protection Measures*	Location (duration /completion of	Implementation	-	lement: Stages*	Relevant Legislation	
Ref	Ref	Environmental i fotection weasures	measures)	Agent	D	С	0	and Guidelines
		• All fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank.						
		• Open drainage channels and culverts near the works areas should be covered to block the entrance of large debris and refuse.						
2.5.39	4.12.6	<u>Wastewater Arising from Workforce</u> Portable toilets should be provided by the Contractors, where necessary, to handle sewage from the workforce. The Contractor should also be responsible for waste disposal and maintenance practices.	Construction works sites	Contractor		$\checkmark$		
2.10.10	Section 4	Water quality monitoring	Designated water monitoring locations/ throughout construction period	Contractor		V		EM&A Manual

\* All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

\*\* D=Design, C=Construction, O=Operation



#### **Implementation Schedule of Sediment Contamination Mitigation Measures**

EIA	EM&A	Environmental Protection Measures*	Lessting (Timing	Implementation	Implemen	tation Sta	ages**	Relevant Legislation &
Ref	Ref	Environmental Protection Measures*	Location / Timing	Agent	D	C O		Guidelines
2.9.24	5.2.1	Carrying out Sediment Quality Investigation	Marine works site / prior to construction	DSD	V			WBTC No. 34/2002
2.9.23	5.2.1	Follow the requirement and procedures for dredged mud disposal specified under the WBTC No. 34/2002.	Marine works site / during dredging works	Contractor		$\checkmark$		WBTC No. 34/2002
2.9.23	5.2.2	Implement appropriate dredging methods which have been incorporated into the recommended water quality mitigation measures.	Marine works site, during dredging works	Contractor		$\checkmark$		
2.9.23	5.2.3	<ul> <li>During the transportation and disposal of the dredged sediment, the following measures should be taken:</li> <li>Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.</li> <li>Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels should be equipped with automatic self monitoring devices as specified by the DEP.</li> </ul>	Marine works site and at the identified sensitive receivers	Contractor		~		

\* All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

\*\* D=Design, C=Construction, O=Operation



#### Implementation Schedule of Solid Waste Management Measures

EIA	EM&A		Location /	Implementation		plementa Stages *		Relevant Legislation &
Ref	Ref	Environmental Protection Measures*	Timing	Agent	D	С	0	Guidelines
Construct	tion Phase							
2.9.14	6.6.2	<ul> <li><u>Good site practices</u></li> <li>Nomination of an approved person, such as a site manager, to be responsible for implementation of good site practices, arranging for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> <li>Training (proper waste management and chemical handling procedure) should be provided for site staffs</li> <li>Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.</li> <li>Provision of sufficient waste disposal points and regular collection for disposal.</li> <li>Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility.</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> <li>Maintain records of the quantities of wastes generated, recycled and disposed.</li> </ul>	Work sites/During construction	Contractor				Waste Disposal Ordinance (Cap.54)
2.9.15	6.2.3	The Contractor will be required to open a billing account under the Construction Waste Disposal Charging Scheme, and to pay for disposal of all construction waste. The construction waste will be sent to a designated reception facility, which in this case will be YSW RTS, where drivers must present a valid chit for disposal of each load.	Work sites/During construction	Contractor		V		Waste disposal (Amendment) Ordinance 2004
2.9.16	6.2.4	<ul> <li>Recommendations to achieve waste reduction include:</li> <li>segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>to encourage collection of aluminium cans by individual collectors, separate labelled bins should be provided to</li> </ul>	Work sites/During construction	Contractor		V		WBTC No. 4/98, 5/98



EIA	EM&A		Location /	Implementation		olementa Stages **		Relevant Legislation &
Ref	Ref	Environmental Protection Measures*	Timing	Agent	D	С	0	Guidelines
		segregate this waste from other general refuse generated by the work force;						
		• any unused chemicals or those with remaining functional capacity should be recycled;						
		• use of reusable non-timber formwork to reduce the amount of C&D material;						
		• prior to disposal of C&D waste, it is recommended that wood, steel and other metals should be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill;						
		• proper storage and site practices to minimise the potential for damage or contamination of construction materials; and						
		• plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.						
2.9.18	6.2.5	<ul> <li><u>General Site Wastes</u></li> <li>A collection area for construction site waste should be provided where waste can be stored prior to removal from site</li> </ul>	Work sites/During construction	Contractor				Public Health and Municipal Services Ordinance (Cap. 132)
		• An enclosed and covered area for the collection of the waste is recommended to reduce 'wind blow' of light material						
2.9.19	6.2.6 and 6.2.7	<ul> <li><u>Chemical Wastes</u></li> <li>After use, chemical waste should be handled according to the Code of Practice on the Package, Labelling and Storage of Chemical Wastes</li> <li>Any unused chemicals or those with remaining functional capacity should be recycled</li> </ul>	Work sites/During construction	Contractor		V		Waste Disposal (Chemical Waste) (General) Regulation, Code of Practice on the Packaging Labelling and Storage of Chemical
		<ul> <li>Waste should be recycled</li> <li>Waste should be properly stored on site within suitably designed containers and should be collected by an approved licensed waste collectors for disposal at the Chemical Waste Treatment Facility or other licenced facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation under the Waste Disposal Ordance.</li> </ul>						Wastes

# **AUES**

EIA	EM&A		Location /	Implementation	Implementation Stages **			Relevant Legislation &
Ref	Ref	Environmental Protection Measures*	Timing	Agent	D	С	0	Guidelines
		• Any service shop and minor maintenance facilities should be located on hard standing within a bunded area, and sumps and oil interceptors should be provided.						
		• Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should be undertaken within the designated areas equipped control these discharges						
2.9.21 and 2.9.22	6.2.8 and 6.2.9	<ul> <li>Construction and Demolition Material</li> <li>The C&amp;D waste should be separated on-site into three categories:</li> <li>&gt; public fill, the inert portion of the C&amp;D material (e.g. concrete and rubble), which should be re-used on-site or disposed of at a public filling area;</li> <li>&gt; C&amp;D waste for re-use and / or recycling, the non-inert portion of the C&amp;D material, (e.g. steel and other metals, woods, glass and plastic);</li> <li>&gt; C&amp;D waste which cannot be re-used and / or recycled (e.g. wood, glass and plastic)</li> <li>• Where possible, inert material should be re-used on-site</li> <li>• Where practicable, steel and other metals should be re-used on-site</li> </ul>	During all construction phases	Contractors		V		WBTC No. 4/98, 5/98, 21/2002, 25/99, 12/2000

\* All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

\*\* D=Design, C=Construction, O=Operation

#### **Implementation Schedule of Ecological Impact Measures**

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation Agent	Imp	lementa Stages		Relevant Legislation & Guidelines
	KCI		Thing	Agent	D	D C O		Guidennes
Construc	tion Phase							
2.10.11	7.2 and	Carry out monitoring of corals before, during and after	Work sites /	Contractor				
and	7.3	marine works.	during					
2.10.12			construction					
			phase					
2.6.45	7.6.1	Use horizontal directional drilling to avoid direct	Marine works	Contractor				
to		disturbance to corals	site / during					
2.6.48			dredging works					
2.6.57	4.12.3	Deploying of 2-layer silt curtains with the first layer	All work sites /	Contractor		$\checkmark$		
to		enclosing the grab an the second layer at around 50m from	during					
2.6.58		the dredging area while dredging works are in progress	construction					
			phase					
2.6.51	7.6.1	Fence off the slope stabilisation works area from	STW/ During	Contractor				
		surrounding shrubland and/ woodland, to prevent access to	construction					
		or disturbance of adjacent habitats. The works area						
		should be as small as is possible, consistent with the						
		requirements of the works.						
*	A 11 magazine	nendations and requirements resulted during the course of EIA	Due a construction of	ACE and/an apparted in				1 

\* All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

\*\* D=Design, C=Construction, O=Operation

#### **Implementation Schedule of Fisheries Impact Measures**

EIA	EM&A	Environmental Protection Measures*	Location /	Implementation	Implementation Stages**			Relevant Legislation	
Ref	Ref		Timing	Agent	D	С	0	& Guidelines	
2.5.37	4.12.4	Use of closed grab dredging and silt curtains around the immediate dredging area and low dredging rates as recommended in Water Quality of the EIA report		Contractor		$\checkmark$		TM on EIA Process	

\* All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

\*\* D=Design, C=Construction, O=Operation



#### **Implementation Schedule of Landscape and Visual Impact Measures**

	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation Agent	Implementation Stages **			Relevant Legislation &
Kei Kei			Tining	Agent	D	С	0	Guidelines
Constru	iction Pha	se						
2.8.37	9.2.2	Careful and efficient transplanting of affected trees to temporary or final transplant location (the proposed tree to be transplanted is a semi-mature <i>Macaranga tanarius</i> and is located at the proposed Pumping Station P2 location).	All sites	Contractor		$\checkmark$		WBTC No. 14/2002
2.8.37	9.2.2	Short excavation and immediate backfilling sections upon completion of works to reduce active site area.	All sites	Contractor		$\checkmark$		
2.8.37	9.2.2	Screening of site construction works by use of hoarding that is appropriate to its site.	All sites	Contractor	√			WBTC No. 19/2001
2.8.37	9.2.2	Conservation of topsoil for reuse.	All sites	Contractor		$\checkmark$		
2.8.30	9.2.2	Night-time light source from marine fleets should be directed away from the residential units.	Outfall area.	Contractor		$\checkmark$		

\* All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

\*\* D=Design, C=Construction, O=Operation

# Appendix M

# **Impact Coral Monitoring Report**

#### 1. BACKGROUND

- 1.1 Further to the Sewerage Master Plan (SMP) study of the Outlying Islands in 1994, Drainage Services Department (DSD) was commissioned by Environmental Protection Department (EPD) to carry out a Preliminary Project Feasibility Study (PPFS) for the Outlying Islands Sewerage Stage I Phase II in 1996. The project is part of an Outlaying Islands Sewerage Project, which involves construction of a sewage treatment works (STW) and submarine outfalls of approximately 500m in length and 325mm in diameter at Yung Shue Wan (YSW) on Lamma Island. Coral colonies were recorded at YSW site during the Environmental Impact Assessment (EIA) under the Preliminary Investigations Study (PIS).
- 1.2 According to the construction information provided by the Contractor, the marine works in Yung Shue Wan has been ceased since 19 January 2012. As agreed by the IEC and RE, the ecology monitoring was suspended from 6 February 2012 until further notice of the commencement of dredging works.
- 1.3 It is noticed that the remaining dredging work in Yung Shuen Wan will be commenced in late September 2012, as advised by IEC, coral monitoring has been carried out before the resumption of dredging work to oversee the background condition of the tagged corals for the upcoming impact monitoring events.
- 1.4 The coral monitoring report present the result coral monitoring exercise of corals at YSW and SW in June 2012 following the tagging for 20 corals on both sites for the Contract No. DC/2009/13 Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan.

#### 2. MONITORING EQUIPMENT

2.1 The monitoring equipment used for the coral monitoring are listed in **Table 2-1**.

Equipment	Model
A4 size underwater slates	Handmade A4 size underwater slates
Coral Photos	Laminated Tagged Coral Photos
Quadrat	50 cm x 50 cm plastic quadrat (with 10 cm x 10 cm grid)
Underwater Camera	Canon G10 digital camera
Scuba Diving Equipment	Scubapro regulator, BCD and fins
Diving Boat	33 feet long diving boat with two 200hp outboard engines, registration #128328

 Table 2-1
 Monitoring Equipment for the Coral Monitoring

#### 3. MONITORING LOCATION

3.1 One control station at Sham Wan, Lamma Island and one impact stations at boulder seawall at Yung Shue Wan, Lamma Island were recommended in the *Method Statement Section 3.3*. These sites represent the coral site where uncommon coral species were recorded from the coral surveys carried out as part of the Review Report on the EIA Study. The coordinates of the monitoring location is listed in **Table 3-1**.

Table 3-1	Locations of Coral Monitoring Station
-----------	---------------------------------------

Dive Site	Coordinates				
Dive Site	Easting	Northing			
Yung Shue Wan, Lamma Island	829180.06E	809555.76N			
Sham Wan, Lamma Island	832160.86E	805738.31N			

#### 4. METHODOLOGY

- 4.1 20 tagged hard coral colonies were monitored at the impact (Yung Shue Wan) and control station (Sham Wan). Laminated photos of the tagged corals were used underwater to relocate and identify the tagged corals.
- 4.2 Three parameters were recorded for each tagged coral and these are:
  - Percentage sediment cover
    - Increase % sediment cover caused by marine work will affect the health of coral as it will block the sunlight that reaches the corals, this may result in bleaching or death of the coral colonies.
  - Percentage bleached tissue two bleaching categories will be recorded;
    - Unhealthy corals will show bleached tissue especially when sediment and turbidity increased, prolonged bleaching may result in total or partial death of the coral colonies.
    - Blanched or pale a loss of zooxanthellae or photosynthetic pigments
    - Bleached a total loss zooxanthellae and coral tissue still present
  - Percentage dead total or partial mortality.
  - Increased in total or partial mortality rate may be caused by the marine work.
- 4.3 Each parameter was assessed as a percentage of total colony area. To aid percentage cover estimates a  $50 \times 50 \text{ cm}^2$  quadrat with a  $10 \times 10 \text{ cm}^2$  lined grid was used.
- 4.4 During each survey, diversity, abundance and health status of the corals in the general area will be recorded.
- 4.5 Photos of each tagged corals were also taken during the monitoring survey.

#### 5. **RESULTS**

5.1 Coral monitoring was carried out on 22<sup>nd</sup> August 2012. The weather conditions were summarised in **Table 5-1**.

	8			
Date	22 <sup>nd</sup> August 2012			
Site	YSW	SW		
Survey Time	14:30	13:30		
Tidal Height	2.2m			
Air Temperature	32° C			
Water Temperature	23° C			
Water Depth	2m 2.5m			
Wind Speed	Southwest force 4-5			
Weather	Rainy			
Water Visibility	0.5m 0.5m			

Table 5-1Weather Conditions on 22nd August 2012

#### <u>Yung Shue Wan</u>

5.2 This site is mainly composed of artificial sloping boulders down to 2.5 meters depth along coral area. Areas deeper than 3 meters are mainly muddy and sandy bottoms. The coral coverage was about 5% in which most of them were located on the artificial sloping boulders. 20 hard coral colonies were monitored on 22<sup>nd</sup> June 2012 and their species name, size and health condition were shown in **Table 5-2**.

- 5.3 Coral colony #6 was recorded to have 1% sediment in both colonies. No sediment was recorded in other coral colonies during the survey. No bleaching or mortality was recorded during the monitoring survey on the monitoring dates. The tag of coral colony #10 was missing. Photos of each tagged corals were shown in **Appendix II.**
- 5.4 In general the diversity and abundance of corals in this area is relatively low and common respectively when compared with other coral area in Hong Kong such as Hoi Ha Wan and Sharp Island.

Site: Yung	Shue Wan				Bleaching	y (%)		
Coral No.	Species Name	Specific Location	Size (cm) (Max. Length)	Sediment Cover (%)	Blanched/Pale		Total/Partial Mortality (%)	Remarks
1	Favites chinensis	Boulder	32	0	0	0	0	N/A
2	Favia speciosa	Boulder	30	0	0	0	0	N/A
3	Favites pentagona	Boulder	38	0	0	0	0	N/A
4	Favia favus	Boulder	17	0	0	0	0	N/A
5	Porites lutea	Boulder	43	0	0	0	0	N/A
6	Porites lobata	Boulder	18	1	0	0	0	N/A
7	Cyphastrea serailia	Boulder	26	0	0	0	0	N/A
8	Favites chinensis	Boulder	22	0	0	0	0	N/A
9	Favites pentagona	Boulder	106	0	0	0	0	N/A
10	Coscinaraea n sp.	Boulder	16	0	0	0	0	N/A
11	Goniopora stutchburyi	Boulder	45	0	0	0	0	N/A
12	Favites pentagona	Boulder	20	0	0	0	0	N/A
13	Goniopora stutchburyi	Boulder	28	0	0	0	0	N/A
14	Porites lobata	Boulder	42	0	0	0	0	N/A
15	Goniastrea aspera	Boulder	19	0	0	0	0	50% missing
16	Cyphastrea serailia	Boulder	16	0	0	0	0	N/A
17	Plesiastrea versipora	Boulder	27	0	0	0	0	N/A
18	Goniopora stutchburyi	Boulder	23	0	0	0	0	N/A
19	Cyphastrea serailia	Boulder	21	0	0	0	0	N/A
20	Porites lutea	Boulder	52	0	0	0	0	N/A

Table 5-2 Species Name, Size and Heath Condition for Tagged Corals in YSW on 22<sup>nd</sup> August 2012

#### <u>Sham Wan</u>

- 5.5 This site is mainly composed of bedrocks and big boulders down to 3.5 meters depth along the surveyed route. Areas deeper than 4 meters are mainly sandy bottoms. The coral coverage was about 10% in which most of corals were located on boulders or rock surfaces. 20 hard coral colonies were monitored on 22<sup>nd</sup> August 2012 and their species name, size and health condition were shown in **Table 5-3**.
- 5.6 15% mortality was recorded in coral colony #19. No sediment was recorded during the survey. No bleaching or mortality was recorded in other tagged coral colonies during the monitoring survey on the monitoring dates. The tags of coral colony #17,

#18, #19 and #20 were missing. Photos of each tagged corals were shown in Appendix II.

5.7 In general the diversity and abundance of corals in this area is relatively low and common respectively when compared with other coral area in Hong Kong such as Hoi Ha Wan and Sharp Island.

Site: Sham Wan				Bleaching	g (%)			
Coral No.	Species Name	Specific Location	Size (cm) (Max. Length)	Sediment Cover (%)	Blanched/Pale	Bleached	Total/Partial Mortality (%)	Remarks
1	Favia favus	Boulder	14	0	0	0	0	N/A
2	Favia rotumana	Boulder	21	0	0	0	0	N/A
3	Favia rotumana	Boulder	27	0	0	0	0	N/A
4	Favia favus	Rock	14	0	0	0	0	N/A
5	Goniopora stutchburyi	Bedrock	32	0	0	0	0	N/A
6	Porites lobata	Bedrock	43	0	0	0	0	N/A
7	Porites lobata	Boulder	23	0	0	0	10	N/A
8	Goniopora stutchburyi	Bedrock	29	0	0	0	0	N/A
9	Favites pentagona	Bedrock	31	0	0	0	0	N/A
10	Porites lobata	Bedrock	34	0	0	0	0	N/A
11	Porites lobata	Boulder	33	0	0	0	0	N/A
12	Coscinaraea n sp.	Rock	15	0	0	0	0	N/A
13	Cyphastrea serailia	Bedrock	13	0	0	0	0	N/A
14	Cyphastrea serailia	Bedrock	12	0	0	0	0	N/A
15	Favia favus	Boulder	14	0	0	0	0	N/A
16	Favia rutomana	Boulder	30	0	0	0	0	N/A
17	Favia favus	Bedrock	26	0	0	0	0	N/A
18	Favia rotumana	Bedrock	28	0	0	0	0	N/A
19	Cyphastrea serailia	Bedrock	39	0	0	0	15	N/A
20	Cyphastrea serailia	Bedrock	27	0	0	0	0	N/A


Table 5-3 Species Name, Size and Heath Condition for Tagged Corals in SW on  $22^{nd}$  August 2012


#### 6. COMMENTS AND CONCLUSION


- 6.1 Coral monitoring were performed on 22<sup>nd</sup> August 2012 at Yung Shue Wan and Sham Wan and 20 hard coral colonies were monitored at each sites. Since most of the tags were missing during the survey, new tags were used to replace the old one.
- 6.2 In Yung Shu Wan, coral colony #6 was recorded to have 1% sediment. In Sham Wan, 15% mortality was recorded in coral colony #6. No beaching or mortality was recorded on other corals on both sites during the monitoring period. The coral coverage in both impact site (YSW) and control site (SW) are relatively low when compared with other coral communities in Hong Kong (such as Sharp Island and Hoi Ha Wan). Most of the coral colonies recorded in both site are common species in Hong Kong water.

6.3 Partially mortality on the soft/black corals was not recorded at the monitoring site. No bleaching or deterioration in the general condition of the coral fauna was observed. No adverse deterioration of the coral community was observed in the ecological monitoring results when compared with the baseline ecological monitoring results.









#### **APPENDIX B Tagged Corals at Sham Wan**

