

**Agreement No. CE
20/2004(EP) North
East New
Territories (NENT)
Landfill Extension**

Monthly Environmental
Monitoring and Audit Report
(No. 12) – November 2023

2023-12-12

Our Ref.: CL/91823/0926-VES
Date: 14 December 2023

By Email

Veolia Hong Kong Holding Limited
40/F, One Taikoo Place
979 King's Road
Quarry Bay
Hong Kong

Attn.: Mr. Colin Mitchell

**Meinhardt Infrastructure and
Environment Ltd**
邁進基建環保工程顧問有限公司

10/F Genesis
33-35 Wong Chuk Hang Road
Hong Kong
香港黃竹坑道33-35號
創協坊10樓

Tel 電話: +852 2858 0738
Fax 傳真: +852 2540 1580

mail@meinhardt.com.hk
www.meinhardt-china.com
www.meinhardtgroup.com

Dear Sir

Re: Contract No. EP/SP/77/15
North-East New Territories Landfill Extension (NENTX)
Monthly Environmental Monitoring and Audit Report (No.12) –
November 2023

I refer to Condition 3.3 under Environmental Permit No. EP-292/2007 and Further Environmental Permit No. FEP-01/292/2007 and FEP-02/292/2007, regarding the submission of a monthly Environmental Monitoring and Audit report. I hereby verify the captioned "Monthly Environmental Monitoring and Audit Report (No.12) – November 2023" dated 12 December 2023.

Should you have any queries, please do not hesitate to contact the undersigned at 2859 5409.

Yours faithfully
MEINHARDT INFRASTRUCTURE AND ENVIRONMENT LTD



Claudine Lee
Independent Environmental Checker

Aurecon Hong Kong Limited
Unit 1608, 16/F, Tower B,
Manulife Financial Centre,
223 – 231 Wai Yip Street, Kwun Tong
Hong Kong

T +852 3664 6888
F +852 3664 6999
E hongkong@aurecongroup.com
W aurecongroup.com



Ref: P521530-0000-REP-NN-0078

By Email

13 December 2023

Meinhardt Infrastructure & Environment Ltd.
10/F Genesis
33-35 Wong Chuk Hand Road
Hong Kong

Attn: Ms. Claudine Lee.

Dear Claudine,

Re: Contract No. EP/SP/77/15
Northeast New Territories Landfill Extension
Submission of Monthly Environmental Monitoring and Audit Report (No.12) – November
2023

In accordance with the requirement specified in Condition 3.3 of Environmental Permit No. EP-292/2007 and Further Environmental Permit No. FEP-02/292/2007, we are pleased to submit the certified "Monthly Environmental Monitoring and Audit Report (No.12) – November 2023" dated 12 December 2023 for your verification.

Should you require any further information or clarification, please do not hesitate to contact the undersigned or our Mr. Keith Chau on 3664 6788.

Yours faithfully,
For and on behalf of
Aurecon Hong Kong Limited

A handwritten signature in blue ink, appearing to read "Fredrick Leong".

Fredrick Leong
Environmental Team Leader

Encl.

1. Monthly Environmental Monitoring and Audit Report (No.12) – November 2023

cc.

1. IEC - Ms. Claudine Lee (By email: claudinelee@meinhardt.com.hk)
2. IEC Representative – Ms. Echo Hung (By email: echohung@meinhardt.com.hk)

Document Control Record

Document prepared by:

Aurecon Hong Kong Limited

Unit 1608, 16/F, Tower B, Manulife Financial Centre,
223 – 231 Wai Yip Street, Kwun Tong, Kowloon

Hong Kong S. A. R.

T +852 3664 6888

F +852 3664 6999



E hongkong@aurecongroup.com

W aurecongroup.com

A person using Aurecon documents or data accepts the risk of:

- a) Using the documents or data in electronic form without requesting and checking them for accuracy against the original hard copy version.
- b) Using the documents or data for any purpose not agreed to in writing by Aurecon.

Document control							aurecon
Report title		Monthly Environmental Monitoring and Audit Report (No. 12) – November 2023					
Document ID			Project number				
File path							
Client		Veolia Hong Kong Holding Ltd.					
Client contact			Client reference				
Rev	Date	Revision details/status	Author	Reviewer	Verifier (if required)	Approver	
0	7 December 2023	Submit to IEC	J Man	K.Chau		FL	
1	12 December 2023	Submit to IEC	J Man	K.Chau		FL	
Current revision		1					

Approval			
Reviewer's signature		Approver's signature	
Name	Keith Chau	Name	Fredrick Leong
Title	Associate, Environmental	Title	Environmental Team Leader

Contents

Executive Summary	1
1. Introduction	3
2. Project Information	6
3. Air Quality Monitoring	11
4 Noise Monitoring	20
5 Water Quality Monitoring	25
6 Waste Management	34
7 Landfill Gas Monitoring	35
8 Landscape and Visual	39
9 Cultural Heritage	40
10 Ecological Monitoring	41
11 Site Inspection and Audit	42
12 Environmental Non-conformance	44
13 Implementation Status on Environmental Mitigation Measures	47
14 Future Key Issues	48
15 Conclusion	49

Figure

Figure 1	Location of the Project Site
Figure 2	Impact Air Quality, Noise & Surface Water Monitoring Locations
Figure 3	Landfill Gas Monitoring Locations

Appendix

Appendix A	Construction Programme
Appendix B	Project Organization Chart & Management Structure
Appendix C	Monitoring Schedule for Reporting Month & Next Month
Appendix D	Calibration Certificates
Appendix E	Monitoring Results
Appendix F	Graphical Presentations
Appendix G	Notification of Environmental Quality Limits Exceedance
Appendix H	Wind Data
Appendix I	Waste Flow Table
Appendix J	Joint Environmental Site Inspection Records
Appendix K	Environmental Mitigation Implementation Schedule (EMIS)
Appendix L	Construction Site Activities
Appendix M	Mitigation Measures of Cultural Landscape Features
Appendix N	Detail Status of FEP & EP Submission
Appendix O	Cumulative complaint / enquiry log, Summaries of complaints and enquiries & Environmental complaint reports
Appendix P	Implementation Status on Environmental Mitigation Measures

Executive Summary

Aurecon Hong Kong Limited (Aurecon) was appointed to undertake the role of Environmental Team (ET) and carry out Environmental Monitoring and Audit for the North East New Territories (NENT) Landfill Extension.

The construction phase and EM&A programme of the Project commenced on 1 December 2022.

This 12th Monthly EM&A Report presents the EM&A works conducted from 1 to 30 November 2023 in accordance with the EM&A Manual.

Summary of Construction Works undertaken during Report Period

The major construction works undertaken during the reporting period include:

-	Material loading and unloading, site traffic at Portion A, SBA to alternative disposal ground
-	Construction of site buildings at Portion D
-	Site clearance at Portion A, B2/E1, E3-1 & E4
-	Installation of permanent fencing at Portion A, B1 & E4
-	Site formation at Portion A & E3-1
-	Tree felling at Portion B2/E1, E3-1 & E4
-	Shotcreting (Permanent and Temporary)

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

Items	Times	Date
- Air Quality Monitoring during normal weekdays at each monitoring station	5 times	2, 8 (Only at AM1 & AM3), 14, 15 (Only at AM2), 20 & 25 November 2023
- Construction Noise Monitoring during normal weekdays at each monitoring station	4 times	3, 8, 14 & 20 November 2023
- Surface Water Quality Monitoring during normal weekdays at each monitoring station	1 time	8 November 2023
- Landfill Gas Monitoring during normal weekdays for Construction Works	26 times	1 to 4, 6 to 11, 13 to 18, 20 to 25, 27 to 30 November 2023
- Joint Environmental Site Inspection	4 times	6, 13, 20 & 27 November 2023
- General Site Inspection by EPD-RNG	1 time	27 November 2023

Environmental Exceedance

Air Quality, Noise, Surface Water Quality Monitoring & Landfill Gas Monitoring

No exceedance of the Action and Limit Levels were recorded at designated monitoring stations during the reporting period.

Environmental Non-conformance/Complaint/Summons and Prosecution

No non-compliance event, complaint and summons/prosecutions were recorded during the reporting period.

Reporting Change

There was no reporting change in the reporting period.

Future Key Issues

Works to be undertaken in the next month include:

- Material loading and unloading, site traffic at Portion A, SBA to alternative disposal ground
- Construction of site buildings at Portion D
- Site clearance at Portion A, B2/E1, E3-1 & E4
- Installation of permanent fencing at Portion A, B1 & E4
- Site formation at Portion A & E3-1
- Tree felling at Portion B2/E1, E3-1 & E4
- Shotcreting (Permanent and Temporary)

Potential environmental impacts arising from the above construction activities are mainly associated with air quality, construction noise, water quality, waste management, landfill gas monitoring, landscape and visual, cultural heritage and ecology.

1. Introduction

1.1. Background

- 1.1.1. The North East New Territories Landfill Extension (the NENTX Project) is located adjacent to the existing North East New Territories (NENT) Landfill at Ta Kwu Ling. The extension site is located in a valley covering mainly the existing NENT Landfill Stockpile and Borrow Area that was formed to the east of the existing landfill as part of the original site development of the landfill, and layout plan shown in **Figure 1**.
- 1.1.2. The NENTX is a designated project. The Environmental Impact Assessment (EIA) Report (AEIAR-111/2007) and an Environmental Monitoring and Audit Manual were approved on 20 September 2007. The project is governed by an Environmental Permit (EP) (EP-292/2007) which was granted on 26 November 2007. A further of EP (FEP) was applied and the FEP (FEP-01/292/2007) was subsequently granted on 28 April 2022. Another further of EP (FEP-02/292/2007) was subsequently granted on 23 August 2023.
- 1.1.3. In accordance with the requirements specified in Section 2.6 to 2.10 and Section 12.3 of the approved Environmental Monitoring and Audit (EM&A) Manual and Environmental Permit (EP and FEP) condition 3.3, Monthly EM&A report should be submitted to the Director of Environmental Protection (DEP), within 2 weeks after the end of the reporting month. The submissions shall be certified by the Environmental Team (ET) Leader and verified by the Independent Environmental Checker (IEC).
- 1.1.4. The construction phase and EM&A programme of the Project commenced on 1 December 2022.

1.2. Nature, Scale and Scope of the captioned Designated Project

- 1.2.1 The Nature, Scale and Scope of the captioned Designated Project is presented in **Table 1-1**.

Table 1-1 Nature, Scale and Scope of the captioned Designated Project

Item(s)	Content
Nature of Designated Project	Construction and operation of a landfill for waste as defined in the “Waste Disposal Ordinance” (Cap. 354)
Scale and Scope of Designated Project	The Project mainly consists of the followings: - Construction and operation of a landfill extension of about 70 hectares with a target void space of at least 19 million cubic metres on the eastern side of the existing NENT Landfill, including the followings: - <ol style="list-style-type: none"> i. Site formation and preparation; ii. Installation of liner system; iii. Installation of leachate collection, treatment and disposal facilities; iv. Installation of gas collection, utilization and management facilities; v. Utilities provisions and drainage diversion; vi. Landfilling operation; vii. Restoration and aftercare in subsequent stages; and viii. Measures to mitigate environmental impacts as well as environmental monitoring and auditing to be implemented.

1.3. Purpose of this Report

1.3.1. This is the 12th Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from 01 to 30 November 2023.

1.4. Structure of the Report

1.4.1. The structure of the report is as follows:

Section 1 – Introduction

- details the background, purpose and structure of the report.

Section 2 – Project Information

- summarises background and scope of the Project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permit(s)/License(s) during the reporting period.

Section 3 – Air Quality Monitoring

- Construction Dust

Section 4 – Noise Monitoring

Section 5 – Water Quality Monitoring

- Groundwater Monitoring
- Surface Water Monitoring

Section 6 – Waste Management

Section 7 – Landfill Gas Monitoring

Section 8 – Landscape and Visual

Section 9 – Cultural Heritage

Section 10 – Ecological Monitoring

Section 11 – Site Inspection and Audit

Section 12 – Environmental Non-Conformance

Section 13 – Implementation Status on Environmental Mitigation Measures

Section 14 – Future Key Issues

2. Project Information

2.1. Construction Activities

2.1.1. A summary of the major construction activities undertaken in this reporting period is shown in **Appendix L**. Construction programme is illustrated in **Appendix A**.

2.2. Project Organization & Management Structure

2.2.1. The Project Organization Chart & Management Structure are shown in **Appendix B**. The key personnel contact information is summarized in **Table 2-1**.

Table 2-1 Contact Information of Key Personnel

Party	Name	Contact Number
Contractor (Veolia Hong Kong Holding Ltd.)	Mr. Matt Choy	2902 5296
Independent Environmental Checker (IEC) (Meinhardt Infrastructure and Environment Ltd.)	Ms. Claudine Lee	2859 5409
Environmental Team Leader (ETL) (Aurecon Hong Kong Limited)	Mr. Fredrick Leong	3664 6888

2.3. Status of Submission required under the FEP & EP during reporting period

2.3.1. The status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the FEP & EP during reporting period are presented in **Table 2-2**. The detail status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the FEP & EP for NENTX project are shown in **Appendix N**.

Table 2-2 Status of Submissions required under the FEP & EP during reporting period

FEP Condition	EP Condition	Submission / Measures	Status
2.1	2.3	Management Organization of Main Construction Companies	Submitted
2.2	2.4	Setting up of Community Liaison Group (CLG)	Community Liaison Group was set up.
2.3	2.5	Submission of EM&A Manual	Submitted
2.5	2.7	Submission of Vegetation Survey (Transplantation Proposal)	Submitted
2.6	2.8	Submission of translocation proposal	Submitted
2.7	2.9	Submission of Transplantation Report and Post-Transplantation Monitoring	Submitted
2.9	2.11	Submission of Detailed Landfill Gas Hazard Assessment Report	Submitted
2.10	2.12	Submission of Waste Management Plan	Submitted
3.2	3.2	Submission of Baseline Monitoring Report	Submitted

2.4. Status of Environmental Approval Document

2.4.1. A summary of the relevant valid permits, licences, and/or notifications on environmental protection for this Project since the granting of the FEP & EP is presented in **Table 2-3**.

Table 2-3 Summary of the relevant valid permits, licences, and/or notifications on environmental protection

Permit / Licenses / Notification	Reference	Expiry Date	Remark
Environmental Permit (EP)	EP-292/2007	Throughout the Contract	Permit granted on 26 November 2007
Further Environmental Permit (FEP)	FEP-01/292/2007	Throughout the Contract	Permit granted on 28 April 2022
Further Environmental Permit (FEP)	FEP-02/292/2007	Throughout the Contract	Permit granted on 23 August 2023
Notification of Construction Works as required under Air Pollution Control (Construction Dust) Regulation	479809	Throughout the Construction Phase	Notified on 13 May 2022
Registration of Waste Producer under Waste Disposal Ordinance	7043692	Throughout the Contract	Registered on 13 April 2022
Registration as Chemical Waste Producer	5213-642-P1034-18	Throughout the Contract	Registered on 11 July 2022
Construction Noise Permit	GW-RN1012-23	22 December 2023	Permit granted on 22 September 2023
Effluent Discharge License under Water Pollution Control Ordinance	WT00042301-2022	31 October 2027	Permit granted on 18 October 2022 Variation of Licence (Permit granted on 7 February 2023)

2.5. Environmental Monitoring and Audit Progress

2.5.1. A summary of the monitoring activities in this reporting period is presented in **Table 2-4**.

Table 2-4 Summary of the Monitoring Activities in this reporting period

Items	Times	Date
- Air Quality Monitoring during normal weekdays at each monitoring station	5 times	2, 8 (Only at AM1 & AM3), 14, 15 (Only at AM2), 20 & 25 November 2023
- Construction Noise Monitoring during normal weekdays at each monitoring station	4 times	3, 8, 14 & 20 November 2023
- Surface Water Quality Monitoring during normal weekdays at each monitoring station	1 time	8 November 2023
- Landfill Gas Monitoring during normal weekdays for Construction Works	26 times	1 to 4, 6 to 11, 13 to 18, 20 to 25, 27 to 30 November 2023
- Joint Environmental Site Inspection	4 times	6, 13, 20 & 27 November 2023
- General Site Inspection by EPD-RNG	1 time	27 November 2023

Air Quality

5 sets of 1-hr & 24-hr TSP construction dust measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No Action / Limit Level exceedance for 1-hr & 24-hr TSP impact monitoring was recorded during the period.

Noise

4 sets of 30-minute construction noise measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period.

Groundwater

Site clearance of future landfilling area is in progress. The installation of groundwater monitoring boreholes will be installed after the site formation work of the landfilling area. The target commencement period of groundwater monitoring will be in 2026. No groundwater monitoring is required before the completion of site formation work of the landfilling area.

Surface Water Quality

1 set of surface water quality measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of surface water quality at each monitoring stations was recorded during the reporting period.

Landfill Gas

26 sets of landfill gas measurement were carried out at the designated monitoring locations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of landfill gas was recorded during the reporting period.

Landscape and Visual

All the specified and affected LCAs, LRs and VSRs have been monitored during the reporting period. No exceedance of Action and Limit Levels of landscape and visual was recorded during the reporting period.

Cultural Heritage

Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.

Ecology

Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.

Environmental Site Inspection

4 weekly environmental site inspections were carried out during the reporting period. A joint environmental site inspection was carried out by the representatives of the Employer's Representative (ER), the Contractor, IEC and the ET on 20 November 2023. The Contractor has generally implemented part of the mitigation measures as recommended. One general site inspection was conducted by Environmental Protection Department-Regional Office (North) (EPD-RNG) during the reporting period.

3. Air Quality Monitoring

3.1 Construction Dust

3.1.1 Monitoring Requirement

3.1.1.1 In accordance with the EM&A Manual, 1-hr & 24-hr Total Suspended Particulates (TSP) levels should be measured at the designated air quality monitoring stations in every 6 days to ensure that any deteriorating air quality could be readily detected, and timely action shall be undertaken to rectify such situation. For 1-hr TSP monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs. The specific time to start and stop the 24- hr TSP monitoring shall be clearly defined for each location.

3.1.2 Monitoring Parameters, Frequency and Location

3.1.2.1 According to the EM&A Manual, three monitoring stations namely AM(D)1, AM(D)2 and AM(D)3 are selected for the impact monitoring.

3.1.2.2 A baseline monitoring plan has been submitted to IEC and EPD on 31 May 2022 including the proposal with justification of change of monitoring locations. Due to limited access to the original monitoring locations at AM(D)1, AM(D)2 and AM(D)3, the adjusted stations at AM1, AM2 and AM3 were agreed with IEC prior to the baseline and impact monitoring. The locations of adjusted dust monitoring locations are shown in **Figure 2**.

3.1.2.3 The detailed monitoring schedule is shown in **Appendix C**. The locations of dust monitoring stations are shown in **Table 3-1**. The monitoring parameters, frequency and duration are shown in **Table 3-2**.

Table 3-1 Locations of Dust Monitoring Stations

Monitoring Station	Representative For	Monitoring Parameters
AM1	Tung Lo Hang	1-hr and 24-hr TSP
AM2	Heung Yuen Wai	1-hr and 24-hr TSP
AM3	Wo Keng Shan Tsuen	1-hr and 24-hr TSP

Remarks:

The contractor passed correspondence including original monitoring locations specified on the Approved EM&A Manual to the village representatives on 26 April 2022. After a meeting with Ta Kwu Ling District Rural Committee (RC) Chairman, representative from the RC and a few villagers on 1 May 2022, all the Village Heads of Wo Keng Shan Tsuen, Heung Yuen Wai and Lin Ma Hang verbally refused to accept our proposal for installation of dust and / or noise monitoring equipment within or next to their villages, for the baseline & impact monitoring.

AM(D)1 Tung Lo Hang, AM(D)2 Heung Yuen Wai, AM(D)3 Wo Keng Shan Tsuen are the air monitoring stations for the construction phase EM&A programme as identified in the approved EM&A Manual for the Project. The access to Tung Lo Hang, Heung Yuen

Wai and Wo Keng Shan Tsuen were denied. A search for alternative air monitoring locations (AM1, AM2 & AM3) was carried out during the site visit.

The Baseline Monitoring Plan has been submitted to IEC and EPD including the proposal of change of monitoring locations on 31 May 2022. This arrangement was conducted between baseline and impact monitoring and has been agreed by the Independent Environmental Checker (IEC) and no comment received from EPD.

Due to the adjustment of the location of AM(D)1, AM(D)2 & AM(D)3 to AM1, AM2 & AM3, the measured air quality levels at AM1, AM2 & AM3 would represent the air quality levels at AM(D)1, AM(D)2 & AM(D)3.

Table 3-2 Dust Impact Monitoring Parameters, Frequency and Duration

Monitoring Station	Parameter	Frequency and Duration
AM1, AM2, AM3	1-hr TSP	At least 3 times per 6 days
	24-hr TSP	1 time per 6 days

3.1.3 Monitoring Equipment

3.1.3.1 High volume samplers (HVSs) were used for carrying out 24-hr TSP monitoring. For 1-hr TSP monitoring, direct reading dust meters were used to measure 1-hr TSP levels.

3.1.3.2 **Table 3-3** summarises the equipment that were used in the dust monitoring programme. The calibration certificates are shown in **Appendix D**.

Table 3-3 Dust Monitoring Equipment

Equipment	Model	Expiry Date	Monitoring Station
High Volume Sampler (HVS)	TE-5170X (S/N: 1105)	3 Jan 2023	AM1
	TE-5170X (S/N: 1106)		AM2
	TE-5170X (S/N: 1856)		AM3
Direct Reading Dust Meter	Sibata LD-5R (S/N: 0Z4545)	2 Dec 2023	AM1 to AM3
	Sibata LD-5R (S/N: 882106)		
	Sibata LD-5R (S/N: 942532)		
Calibration Kit (for HVS)	TE-5025A (S/N: 4166)	19 Jun 2024	AM1 to AM3

Remarks:

The Expiry Date of Calibration Kit (for HVS) reflected that the calibration certificate fulfils the bi-monthly calibration interval requirement for the HVS.

3.1.4 Monitoring Methodology

1-hr TSP Monitoring

3.1.4.1 The 1-hr TSP impact monitoring was conducted using a portable direct reading dust meter.

Measuring Procedures

3.1.4.2 The measuring procedures of the 1-hr dust meter has been undertaken in accordance with the Manufacturer's Instruction Manual as follows:

Procedure of starting monitoring

- Place the 1-hr dust meter at least 1.3m above ground;
- Turn on the "On/Off" button at the side of instrument. Program will be changed to "BG" mode and leave it for 1 minute.
- Pull out the Suction adaptor and turn the button at the side. Cover with hand at the suction adaptor measure the background for 10 seconds.
- Press "UP" and "DOWN" for choosing "SPAM Mode" for SPAM Measurement.
- Press "Up" and "Down" to select "Measurement Mode" with 60 minutes interval and unit in ug/m3.
- Press "Start/Stop" to start monitoring.

Procedure of setting measurement timer

- Press "Up" or "Down" to find "Setting LOG".
- Select "Record Cycle" and change the record time subject to different project requirement. For example, setting the record cycle as 60 minutes for normal operation.
- Press "ESCAPE" back to the main page.
- Press "Up" or "Down" to access "Measurement Timer" and select "Measurement time" to change the time to 3 hours.
- Information such as sampling date, time, count value and site condition will be recorded during the monitoring period.

Calibration & Maintenance

3.1.4.3 The direct reading dust meters will be verified against calibrated high volume samples (HVSs) annually. A 2-day, three 3-hour measurement results per day from direct reading dust meter will be taken to compare with the sampling results from the HVS. The correlation between the direct reading dust meter and the HVS will then be concluded. By accounting for the correlation factor, the direct reading dust meter will be considered to achieve comparable results as that of the HVS.

3.1.4.4 All digital dust indicator will be calibrated with on-site HVS annually. Calibration certificate will be provided after calibration. The Calibration process shall eyewitness with the representative of ET & IEC.

Quality Audit

3.1.4.5 Checklist of regular checking for digital dust meter will be conducted bi-weekly by environmental technician to ensure the all-digital dust meter are in good condition and submitted to supervisors. All checklists will be kept by supervisors.

3.1.4.6 Logbook is provided to environmental technician record the transferal of equipment to other colleagues, reporting to supervisors is required.

24-hr TSP Monitoring

3.1.4.7 The 24-hr TSP monitoring has been conducted using a High-Volume Sampler (HVS).

Measuring Procedures

3.1.4.8 The HVS has been set-up at the monitoring location with a fixed power supply for operation. The measuring procedures of the 24-hr TSP measurements has been undertaken in accordance with the specifications listed in the EM&A Manual. Each HVS includes a motor, a filter holder, a flow controller and a sampling inlet in accordance with the performance specification of the USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50), Appendix B. The measuring procedures of the 24-hr dust meter was undertaken in accordance with the Manufacturer's Instruction Manual as follows:

- The power supply will be checked to ensure the HVS works properly;
- The filter holder and the area surrounding the filter will be cleaned;
- The filter holder will be removed by loosening the four bolts and a new filter on a supporting screen will be aligned carefully;
- The filter will be properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- The swing bolts will be fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- The shelter lid will be closed and secured with the aluminium strip;
- The HVS will be warmed-up to establish run-temperature conditions;
- A new flowrate record sheet will be set into the flow recorder;
- The programmable timer will be set for a sampling period of 24 hour, and the starting time, weather condition and the filter number will be recorded;
- The initial elapsed time will be recorded;
- At the end of sampling, the sampled filter will be removed carefully and folded in half-length so that only surfaces with collected particulate matter will be in contact;
- The sample will be placed in a clean plastic envelope and sealed;
- All monitoring information will be recorded on a standard data sheet; and
- The filters will be taken back to HOKLAS accredited laboratory for analysis.

3.1.4.9 In addition, site conditions and dust sources were recorded in a standard form for direct input into a database.

Calibration & Maintenance

3.1.4.10 The high volume motors and their accessories should be properly maintained, including routine motor brushes replacement and electrical wiring checking, to ensure that the equipment and a continuous power supply were in good working condition.

3.1.4.11 Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually.

The detail procedure of calibration of HVS is listed below:

1. Make sure the electrical circuit is connected properly. The motor should be directly connected to the power source.
2. Open the top cover and unlock the screws at the four corners.
3. Install the orifice and adapter plate to high volume air sample. Tighten the nut securely. Turn the knob of orifice clock-wise to close the four holes on the bottom open.
4. Hold the water manometer on the cover of mass flow controller vertically. Connect one side of a water manometer to the pressure tap on the side of the orifice with a rubber vacuum tube. Leave opposite side of the manometer open to the atmosphere.
5. Turn on the sampler
6. Five flow rates are achieved by changing the different plates to change the resistance. Record the manometer reading and the reading from continuous flow recorder. At least 5 sets of data should be recorded.

3.1.4.12 The Calibration process shall eyewitness with the representative of ET & IEC.

3.1.5 Monitoring Results

3.1.5.1 The impact dust monitoring results are summarized in **Table 3-4** and **Table 3-5**. The monitoring data together with graphical presentations are presented in **Appendix E** and **Appendix F**.

Table 3-4 Summary of Impact 1-hr TSP Monitoring Results

Month	Average 1-hr TSP Concentration, $\mu\text{g}/\text{m}^3$ (Range)		
	Dust Monitoring Station		
	AM1	AM2	AM3
Nov 2023	28 (22 – 36)	34 (30 – 39)	37 (30 – 43)
Action Level	>285	>279	>285
Limit Level	>500		

Table 3-5 Summary of Impact 24-hr TSP Monitoring Results

Month	Average 24-hr TSP Concentration, $\mu\text{g}/\text{m}^3$ (Range)		
	Dust Monitoring Station		
	AM1	AM2	AM3
Nov 2023	112 (101 – 128)	89 (70 – 110)	101 (88 – 117)
Action Level	>164	>152	>163
Limit Level	>260		

3.1.5.2 The Summary of Impact 1-hr & 24-hr TSP Exceedance are shown in **Table 3-6**. The Notification of Environmental Quality Limits Exceedances are presented in **Appendix G**.

Table 3-6 Summary of Impact 1-hr & 24-hr TSP Exceedance during the reporting period

Dust Monitoring Station		AM1		AM2		AM3	
Level Exceedance		Action Level	Limit Level	Action Level	Limit Level	Action Level	Limit Level
Parameters		Action Level	Limit Level	Action Level	Limit Level	Action Level	Limit Level
1-hr TSP	Exceedance Date	-	-	-	-	-	-
	Exceedance Count	0	0	0	0	0	0
24-hr TSP	Exceedance Date	-	-	-	-	-	-
	Exceedance Count	0	0	0	0	0	0

Remarks: * equal to non-project related

3.1.5.3 No Action / Limit Level exceedance for 1-hr & 24-hr TSP impact monitoring at AM1, AM2 & AM3 was recorded during the period.

3.1.6 Wind Data Monitoring

3.1.6.1 During the monitoring period, wind data from existing weather station in the vicinity of the designated monitoring location, i.e Ta Kwu Ling station operated by Hong Kong Observatory was adopted. It is considered that the wind data obtained from Ta Kwu Ling station are representative of the Project area and could be used for the construction dust monitoring programme for the Project. The results for wind data monitoring are presented in **Appendix H**.

3.1.7 Recommended Mitigation Measures

3.1.7.1 The recommended dust mitigation measures from EIA report are listed as followed:

- The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.
- Dust emission from construction vehicle movement is confined within the worksites area.
- Watering facilities will be provided at every designated vehicular exit point.
- Good site practice is recommended during construction phase.

3.1.8 Event and Action Plan

3.1.8.1 Should non-compliance of the criteria occur, action in accordance with the action plan in **Table 3-7** shall be carried out.

Table 3-7 Event and Action Plan for dust impact

Event	ET	IEC	Contractor
Exceedance of Action Level			
Exceedance for one sample	<ul style="list-style-type: none"> Identify source Prepare Notification of Exceedance Inform IEC and Contractor Repeat measurement to confirm findings Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level 	<ul style="list-style-type: none"> Verify the Notification of Exceedance Check monitoring data submitted by ET and Contractor's working methods Discuss with ET and Contractor on proposed remedial measures 	<ul style="list-style-type: none"> Rectify any unacceptable practice Amend working methods if appropriate
Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> Identify source Prepare Notification of Exceedance Inform Contractor and IEC Repeat measurements to confirm findings Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level Discuss with IEC for remedial action required Ensure remedial measures are properly implemented Continue monitoring at daily intervals if exceedance is due to the Project If no exceedance for 3 consecutive days, cease additional monitoring 	<ul style="list-style-type: none"> Verify the Notification of Exceedance Check monitoring data submitted by ET and Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review with analysed results submitted by ET Review the proposed remedial measures by Contractor Supervise the implementation of remedial measures 	<ul style="list-style-type: none"> Submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Amend proposal if appropriate

Event	ET	IEC	Contractor
Exceedance of Limit Level			
Exceedance for one sample	<ul style="list-style-type: none"> • Identify source • Prepare Notification of Exceedance • Inform IEC and Contractor • Repeat measurement to confirm findings • Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below limit level • Assess effectiveness of Contractor's remedial actions and keep EPD and IEC informed of the results 	<ul style="list-style-type: none"> • Verify the Notification of Exceedance • Check monitoring data submitted by ET and Contractor's working methods • Discuss with ET and Contractor potential remedial actions • Supervise the implementation of remedial measures 	<ul style="list-style-type: none"> • Take immediate action to avoid further exceedance • Submit proposals for remedial actions to IEC within 3 working days of notification • Implement the agreed proposals • Amend proposal if appropriate
Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> • Identify source • Prepare Notification of Exceedance • Inform IEC and EPD the causes and actions taken for the exceedances • Discuss with IEC for remedial action required • Ensure remedial measures are properly implemented • Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and informed of the results • Increase monitoring frequency to confirm findings • If exceedance stops, cease additional monitoring 	<ul style="list-style-type: none"> • Verify the Notification of Exceedance • Check monitoring data submitted by ET and Contractor's working methods • Discuss amongst ET and Contractor on the potential remedial actions. • Review Contractor's remedial actions whenever necessary to assure their effectiveness • Supervise the implementation of remedial measures 	<ul style="list-style-type: none"> • Take immediate action to avoid further exceedance • Submit proposals for remedial actions to IEC of notification • Implement the agreed proposals • Resubmit proposals if problem still not under control • Stop the relevant activity of works until the exceedance is abated

4 Noise Monitoring

4.1 Monitoring Requirement

4.1.1 In accordance with the EM&A manual, noise impact monitoring shall be carried out at 2 monitoring stations NM1 and NM2 once a week during normal construction working hour (0700-1900 Monday to Saturday). The minimum logging interval shall be 30 minutes with average of 6 consecutive Leq 5 mins. L10 and L90 shall also be measured at 5 mins intervals.

4.2 Monitoring Locations, Parameters and Frequency

4.2.1 According to the EM&A Manual, two monitoring stations namely NM1 and NM2 are selected for the impact monitoring.

4.2.2 A baseline monitoring plan has been submitted to IEC and EPD on 31 May 2022 including the proposal with justification of change of monitoring locations. Due to limited access to the original monitoring locations at NM1 and NM2, the adjusted stations at NM1a and NM2a were agreed with IEC prior to the baseline and impact monitoring. The noise monitoring locations are summarized in **Table 4-1** and shown in **Figure 2**.

4.2.3 The detailed monitoring schedule is shown in **Appendix C**. The frequency and duration are shown in **Table 4-2**.

Table 4-1 Noise Monitoring Locations

Monitoring Station	Representative for	Type of Measurement
NM1a	Wo Keng Shan Tsuen	Free field
NM2a	Lin Ma Hang	Free field

Remarks:

The contractor passed correspondence including original monitoring locations specified on the Approved EM&A Manual to the village representatives on 26 April 2022. After a meeting with Ta Kwu Ling District Rural Committee (RC) Chairman, representative from the RC and a few villagers on 1 May 2022, all the Village Heads of Wo Keng Shan Tsuen, Heung Yuen Wai and Lin Ma Hang verbally refused to accept our proposal for installation of dust and / or noise monitoring equipment within or next to their villages, for the baseline & impact monitoring.

NM1 Wo Keng Shan Tsuen & NM2 Lin Ma Hang are the noise monitoring stations for the construction phase EM&A programme as identified in the approved EM&A Manual for the Project. The access to Tung Lo Hang, Heung Yuen Wai and Wo Keng Shan Tsuen were denied. A search for alternative noise monitoring locations (NM1a & NM2a) was carried out during the site visit.

The Baseline Monitoring Plan has been submitted to IEC and EPD including the proposal of change of monitoring locations on 31 May 2022. This arrangement was conducted between baseline and impact monitoring and has been agreed by the Independent Environmental Checker (IEC) and no comments received from EPD. Noise measurement at NM1a & NM2a will be considered as free-field and a correction of +3dB(A) would be made to the noise monitoring results.

Due to the adjustment of the location of NM1 & NM2 to NM1a & NM2a, the measured noise levels at NM1 & NM2 would represent the noise levels at NM1 & NM2.

Table 4-2 Noise Monitoring Parameters, Frequency and Duration

Monitoring Station	Parameter	Frequency and Duration
NM1a and NM2a	L _{Aeq} (30mins) average of 6 consecutive L _{eq} (5min); L10 (5min) & L90 (5min)	Once a week during normal construction working hour (0700-1900 Monday to Saturday)

4.3 Monitoring Equipment

4.3.1 Integrating Sound Level Meters (SLMs) was used for noise impact monitoring. The SLM complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out noise monitoring. The accuracy of the SLM was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements shall be accepted as valid only if the calibration level from prior to and after the noise measurement agrees to within 1.0dB.

4.3.2 A portable wind speed meter was used for measuring wind speeds in m/s.

4.3.3 **Table 4-3** summarises the equipment that have been used in the impact noise monitoring programme. The calibration certificates are shown in **Appendix D**.

Table 4-3 Noise Monitoring Equipment

Equipment	Model	Expiry Date
Sound Level Meter	NTi XL2 (S/N: A2A-13663-F0)	14 Feb 2024
Acoustic Calibrator	Rion NC-75 (S/N: 34724245)	2 Aug 2024
Anemometer	RS PRO RS-90 (S/N: 210722208)	12 Feb 2025

4.4 Monitoring Methodology

4.4.1 The details of noise measurement procedures are described as follows:

- Free-field measurements were made at the monitoring locations.
- For free field, the Sound Level Meter was set at a height of 1.2 m above the ground. The battery condition was checked to ensure the proper functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
- Frequency weighting: A
- Time weighting: Fast
- Measurement time: 5 minutes (Leq (30-min) would be determined for daytime noise by calculating the logarithmic average of six Leq (5min) data.)
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid

and repeat of noise measurement would be required after recalibration or repair of the equipment.

- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- At the end of the monitoring period, the Leq, L10 and L90 shall be recorded. In addition, site conditions and noise sources should be recorded on a standard record sheet.
- All noise monitoring will be conducted with the wind speed not exceeding 5m/s and no gusts exceeding 10m/s.

Calibration & Maintenance

4.4.2 The sound level meter, sound calibrator, and anemometer should be properly maintained to ensure that the equipment and a continuous power supply were in good working condition. The sound level meter and sound calibrator will be calibrated annually. The anemometer will be calibrated two years interval in accordance with the HOKLAS Supplementary Criteria No.2. Calibration certificate will be provided after calibration.

4.4.3 The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.

4.5 Monitoring Results

4.5.1 The impact noise monitoring results are summarized in **Table 4-4**. The monitoring data together with graphical presentations are presented in **Appendix E** and **Appendix F**.

Table 4-4 Summary of Noise Monitoring Results during normal working hours (07:00-19:00, Monday to Saturday)

Month	Average Leq, 30min, dB(A) (Range)	
	Noise Monitoring Station	
	NM1a	NM2a
Nov 2023	60.0 (52.2 – 63.3)	49.1 (47.7 – 49.8)
Action Level	When one documented complaint is received	
Limit Level	>75dB(A)	

Remark:

- (1) * A correction of +3 dB(A) was made to the free field measurements
- (2) If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

4.5.2 No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix G**.

4.5.3 No particular observations are identified near the monitoring stations during the monitoring period.

4.5.4 The Summary of Impact Noise Exceedance are shown in **Table 4-5**.

Table 4-5 Summary of Impact Noise Exceedance during the reporting period

Noise Monitoring Station		NM1(a)		NM2(a)	
Parameters	Level Exceedance	Action Level	Limit Level	Action Level	Limit Level
	LA _{eq} (30mins)	Exceedance Date	-	-	-
Exceedance Count		0	0	0	0

Remarks: * equal to non-project related

4.5.5 No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix F**.

4.6 Recommended Mitigation Measures

4.6.1 The recommended noise mitigation measures from EIA report are listed as followed:

1. Use of good site practices to limit noise emissions by considering the following:
 - Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;
 - Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;
 - Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;
 - Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;
 - Mobile plant should be sited as far away from NSRs as possible and practicable;
 - Material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.
2. Select “Quiet plants” which comply with the BS 5228 Part 1 or TM standards.

4.7 Event and Action Plan

4.7.1 Should non-compliance of the criteria occurs, action in accordance with the action plan in **Table 4-6** shall be carried out.

Table 4-6 Event and action plan for construction noise monitoring

Event	ET	IEC	Contractor
Exceedance of Action Level	<ul style="list-style-type: none"> Identify source, investigate the causes of exceedance Prepare Notification of Exceedance Inform IEC and Contractor Report the results of investigation to IEC, and Contractor Discuss with Contractor and IEC for formulate remedial measures Ensure remedial measures are properly implemented Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring 	<ul style="list-style-type: none"> Verify the Notification of Exceedance Review the analysed results submitted by ET Discuss with ET, and Contractor on the potential remedial actions Review the proposed remedial measures Supervise the implementation of remedial measures 	<ul style="list-style-type: none"> Submit noise mitigation proposals to IEC Implement the agreed noise mitigation proposals
Exceedance of Limit Level	<ul style="list-style-type: none"> Identify source, investigate the causes of exceedance Prepare Notification of Exceedance Inform IEC and Contractor Repeat measurements to confirm findings Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial actions and keep IEC and EPD informed of the results Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring 	<ul style="list-style-type: none"> Verify the Notification of Exceedance Review the analysed results submitted by ET Discuss with ET, and Contractor on the potential remedial actions Review the proposed remedial measures Supervise the implementation of remedial measures 	<ul style="list-style-type: none"> Take immediate action to avoid further exceedance Submit proposals for remedial actions to IEC of notification Implement the agreed proposals Resubmit proposals if problem still not under control Stop the relevant portion of works as determined by project proponent until the exceedance is abated.

5 Water Quality Monitoring

5.1 Groundwater Monitoring

5.1.1 Monitoring Requirement

5.1.1.1 In accordance with the EM&A manual, groundwater quality monitoring shall be carried out at least once per month at the 35 designated groundwater monitoring locations (i.e ED1 to ED35). Based on the existing construction programme, site clearance and site formation works for future landfilling area are in progress. The groundwater monitoring locations ED1 to ED35 will be installed after the site formation work of the landfilling area. No groundwater monitoring is required before the completion of site formation work of the landfilling area.

5.2 Surface Water Monitoring

5.2.1 Monitoring Requirement

5.2.1.1 In accordance with the EM&A manual, impact surface water quality monitoring was carried out at the two designated surface water discharge points (i.e WM1 and WM2) for once per month from commencement of construction works of the Project.

5.2.2 Monitoring Locations, Parameters and Frequency

5.2.2.1 Impact surface water monitoring was carried out at WM1 and WM2. The monitoring locations are indicated in **Table 5-1** and **Figure 2**.

5.2.2.2 The monitoring parameters, frequency and duration of surface water quality monitoring are summarized in **Table 5-2**. Detailed monitoring schedule is presented in **Appendix C**.

Table 5-1 Surface water quality monitoring locations

Monitoring Station	Location	Coordinates (HK Grid)	
		Easting	Northing
WM1	Upstream of Lin Ma Hang River	836665	845020
WM2	Ping Yuen River	835592	844186

Table 5-2 Surface water quality monitoring Parameters, Frequency and Duration

Parameter	Frequency
pH, Electrical conductivity, DO, Turbidity, SS, Alkalinity, COD, BOD ₅ , TOC, Ammonia-nitrogen, TKN, Nitrate, Sulphate, Sulphite, Phosphate, Chloride, Sodium, Mg, Ca, K, Fe, Ni, Zn, Mn, Cu, Pb, Cd, Coliform Count, Oil and Grease	Once per month

5.2.3 Monitoring Equipment

5.2.3.1 The measurements of pH, electrical conductivity (EC), DO, turbidity, water temperature and air temperature were undertaken in situ. In situ monitoring instruments in compliance with the specifications listed under Section 5.5 of the EM&A Manual were used to undertake the surface water quality monitoring for the Project. **Table 5-3** summarises the equipment used in the impact surface water quality monitoring works. Copies of the calibration certificates are attached in **Appendix D**.

Table 5-3 Surface Water Quality Monitoring Equipment

Equipment	Model	Expiry Date
Water Quality Meter	HORIBA U-53 (S/N: PPHNOMXY)	21 Nov 2023
Water Flow Meter	Global Water FP211 (S/N: 22K100858)	26 Mar 2024

5.2.4 Summary of Surface Water Quality Monitoring Procedure

Operational/ Analytical Procedures

- 5.2.4.1 In general, water samples were collected from within 500 mm of the water surface. Water was collected by a small clean open-mouthed bucket with the lip pointing upstream. Usually, water was then transferred to the sample bottles until they were filled to the top with no remaining air space before the lid was securely screwed on. For samples that were preserved with acid or alkalis prior to transport to the laboratory, the samples bottles were filled to the level specified by the analytical laboratory.
- 5.2.4.2 Analyses shall be carried out in accordance with methods described in ASTM or APHA - AWWA-WEF Standard.

Laboratory Analytical Methods

- 5.2.4.3 The testing of parameters presented in **Table 5-4** for all stations was conducted by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066). Comprehensive quality assurance and control procedures were in place in order to ensure quality and consistency in results. The detection limits are provided in **Table 5-4**.

Table 5-4 Surface Water Monitoring Detection Limits and Limit of Reporting

Parameters	Detection Limit (in EM&A Manual)	Limit of Reporting	Method Reference
pH	0.1	0.1	APHA 4500 H+ B
Electrical conductivity	1 µS/cm	1 µS/cm	APHA 2510 B
Alkalinity	1 mg/L	1 mg/L	APHA 2320 B
COD	10 mg/L	5 mg/L	APHA 5220 C
BOD ₅	3 mg/L	2 mg/L	APHA 5210 B
TOC	1 mg/L	1 mg/L	APHA 5310 B
SS	0.1 mg/L	0.1 mg/L	APHA 2540 D
Ammonia-nitrogen	0.2 mg/L	0.01 mg/L	APHA 4500 NH3 G
TKN	0.4 mg/L	0.1 mg/L	APHA 4500Norg: D
Nitrate	0.5 mg/L	0.01 mg/L	APHA 4500 NO3 I
Sulphate	5 mg/L	1 mg/L	USEPA 375.4
Sulphite	2 mg/L	2 mg/L	APHA 4500 SO3 B
Phosphate	0.01 mg/L	0.01 mg/L	APHA 4500-P B & F
Chloride	0.5 mg/L	0.5 mg/L	USEPA 325.1
Sodium	50 µg/L	50 µg/L	USEPA 6010C
Mg	50 µg/L	50 µg/L	USEPA 6010C
Ca	50 µg/L	50 µg/L	USEPA 6010C
K	50 µg/L	50 µg/L	USEPA 6010C
Fe	50 µg/L	10 µg/L	USEPA 6010C
Ni	1 µg/L	1 µg/L	USEPA 6020A
Zn	10 µg/L	10 µg/L	USEPA 6020A
Mn	1 µg/L	1 µg/L	USEPA 6020A
Cu	1 µg/L	1 µg/L	USEPA 6020A
Pb	1 µg/L	1 µg/L	USEPA 6020A
Cd	0.2 µg/L	0.2 µg/L	USEPA 6020A
Coliform Count	1 cfu/ 100mL	1 cfu/ 100mL	DoE section 7.8, 7.9.4.1 & 3
Oil and Grease	5 mg/L	5 mg/L	APHA 5520 B

QA/ QC Requirements

5.2.4.4 All in situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at the intervals according to manufacturer's requirement throughout all stages of the surface water quality monitoring programme. Calibration of temperature, DO, salinity, pH and turbidity is conducted in three-month interval. Calibration of water flow is conducted annually. Responses of sensors and electrodes were checked with certified standard solutions before each use. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. For the on-site calibration of field equipment, the requirements of the BS 1427:2018, "Guide to on-site test methods for the analysis of waters" was observed.

Decontamination Procedures

5.2.4.5 Water sampling equipment used during the course of the monitoring programme was decontaminated by manual washing and rinsed with clean distilled water after each sampling location.

Sampling Management and Supervision

5.2.4.6 All sampling bottles were labelled with the sample ID (including the indication of sampling station), laboratory number and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4°C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory. The laboratory determination works started within 24 hours after collection of water samples.

Quality Control Measures for Sample Testing

5.2.4.7 The samples testing was performed by ALS Technichem (HK) Pty Ltd. The following quality control programme was performed by the laboratory:

- One method blank; and
- One sample duplicate.

5.2.5 Monitoring Results

- 5.2.5.1 Impact surface water quality monitoring was conducted at WM1 and WM2 on 8 November 2023. No adverse weather was observed during reporting period. The detailed monitoring schedule is shown in **Appendix C**.
- 5.2.5.2 The summary of monitoring results is presented in **Table 5-5**. Detailed monitoring results at each monitoring station and graphical presentations of surface water quality (DO, SS and Turbidity) at the monitoring stations are given in **Appendix E** and **Appendix F**.
- 5.2.5.3 No particular observations are identified near the monitoring stations during the monitoring period.

Table 5-5 Summary of Impact Surface Water Monitoring Results

Monitoring Parameter(s)	Monitoring Station					
	WM1			WM2		
	Monitoring Results	Action Level	Limit Level	Monitoring Results	Action Level	Limit Level
pH	7.6	>7.7	>7.8	7.5	>7.6	>7.7
DO in mg/L	7.5	<7.4	<4	6.5	<5	<4
Turbidity in NTU	5.1	>9.2	>9.5	20.8	>108.3	>108.9
Electrical Conductivity in $\mu\text{S}/\text{cm}$	59	---	---	159	---	---
SS in mg/L	2.5	>9.7	>11.4	10.0	>94.5	>94.7
Alkalinity in mg/L	17	---	---	44	---	---
COD in mg/L	7			<5		
BOD ₅ in mg/L	<2			<2		
TOC in mg/L	2			2		
Ammonia-nitrogen in mg/L	0.07			0.06		
TKN in mg/L	0.5			0.1		
Nitrate in mg/L	0.05			0.19		
Sulphate in mg/L	<1			24		
Sulphite in mg/L	<2			<2		
Phosphorus in mg/L	0.0			<0.01		
Chloride in mg/L	6			6		
Sodium in $\mu\text{g}/\text{L}$	8120			6010		
Magnesium in $\mu\text{g}/\text{L}$	480			1470		
Calcium in $\mu\text{g}/\text{L}$	3330			19400		
Potassium in $\mu\text{g}/\text{L}$	600			2010		
Iron in $\mu\text{g}/\text{L}$	420			1340		
Nickel in $\mu\text{g}/\text{L}$	<1			2		
Zinc in $\mu\text{g}/\text{L}$	13			20		
Manganese in $\mu\text{g}/\text{L}$	41			1350		
Copper in $\mu\text{g}/\text{L}$	2.0			1		
Lead in $\mu\text{g}/\text{L}$	<1			1		
Cadmium in $\mu\text{g}/\text{L}$	<0.2			<0.2		
Coliform Count in cfu/100mL	25			56		
Oil and Grease in mg/L	<5	<5				

5.2.5.4 The Summary of Impact Surface Water Quality Exceedance are shown in **Table 5-6**.

Table 5-6 Summary of Impact Surface Water Quality Exceedance during the reporting period

Surface Water Quality Monitoring Station		WM1		WM2	
Level Exceedance		Action Level	Limit Level	Action Level	Limit Level
Parameters					
pH	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0
DO	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0
Turbidity	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0
SS	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0

Remarks: * equal to non-project related

5.2.5.5 No exceedance of Action and Limit Level of surface water quality at designated locations was recorded during the reporting period. The Notification of Environmental Quality Limits Exceedance is presented in **Appendix G**.

5.2.6 Recommended Mitigation Measure

5.2.6.1 The recommended surface water mitigation measures from EIA report are listed as followed:

- Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.
- The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows.
- The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silts and sediment traps should be 5 minutes under maximum flow conditions.
- All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads.
- Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.
- Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.

5.2.7 Implementation of the temporary surface water drainage system

5.2.7.1 The site inspection and audits were carried out by ER, IC, ET & Contractor on weekly basis (IEC on monthly basis) to monitor the construction progress, maintenance performance and effectiveness of temporary surface water drainage system in the Project Site to fulfil the FEP Condition 2.13, EP Condition 2.15 and the section 5.2.1.1 of the EM&A Manual. The layout of the temporary surface water drainage system is presented in **Appendix P**. The joint environmental site inspection records are shown in **Appendix J**.

5.2.7.2 All construction site runoff would be treated by silt removal facilities to fulfil the requirement of WPCO licenses from the project. Construction site runoff from the project after treatment was discharged to Ping Yuen River. The surface water monitoring results at WM2 (after the discharge point of silt removal facilities) can reflect the water quality at Ping Yuen River during the reporting period.

5.2.8 Event and Action Plan

5.2.8.1 Should non-compliance of the criteria occurs, action in accordance with the action plan in **Table 5-7** shall be carried out.

Table 5-7 Event and Action Plan for Water Quality

Event	ET	IEC	Contractor
Action level being exceeded by one sampling day	<ul style="list-style-type: none"> • Repeat in situ measurement to confirm findings • Identify source(s) of impact • Prepare Notification of Exceedance • Inform IEC and Contractor • Check monitoring data, all plant, equipment and Contractor's working methods • Repeat measurement on next day of exceedance 	<ul style="list-style-type: none"> • Verify Notification of Exceedance • Check monitoring data and Contractor's working methods 	<ul style="list-style-type: none"> • Rectify unacceptable practice • Amend working methods if appropriate
Action level being exceeded by two or more consecutive sampling days	<ul style="list-style-type: none"> • Repeat in situ measurement to confirm findings • Identify source(s) of impact • Prepare Notification of Exceedance • Inform IEC and Contractor • Check monitoring data, all plant, equipment and Contractor's working methods • Discuss with Contractor and IEC for remedial measures • Ensure mitigation measures are implemented • Increase the monitoring frequency to daily until no exceedance of Action level • Repeat measurement on next day of exceedance 	<ul style="list-style-type: none"> • Verify Notification of Exceedance • Check monitoring data and Contractor's working method • Discuss with ET and Contractor on possible remedial actions • Review the proposed mitigation measures • Supervise the implementation of mitigation measures 	<ul style="list-style-type: none"> • Submit proposal of additional mitigation measures to IEC of notification • Implement the agreed mitigation measures • Amend proposal if appropriate

Event	ET	IEC	Contractor
Limit Level being exceeded by one sampling day	<ul style="list-style-type: none"> • Repeat in situ measurement to confirm findings • Identify source(s) of impact • Prepare Notification of Exceedance • Inform IEC and Contractor; • Check monitoring data, all plant, equipment and Contractor's working methods • Discuss mitigation measures with IEC and Contractor • Ensure mitigation measure are implemented 	<ul style="list-style-type: none"> • Verify Notification of Exceedance • Check monitoring data submitted By ET and Contractor's working method • Discuss with ET and Contractor on possible remedial actions • Review the proposed mitigation measures • Supervise the implementation of mitigation measures 	<ul style="list-style-type: none"> • Critically review the working method • Rectify unacceptable practice • Take immediate corrective actions to avoid further exceedance • Submit proposal of mitigation measures to IEC • Implement the agreed mitigation measures •
Limit level being exceeded by two or more consecutive sampling days	<ul style="list-style-type: none"> • Repeat in situ measurement to confirm findings • Identify source(s) of impact • Prepare Notification of Exceedance • Inform IEC, contractor and EPD • Check monitoring data, all plant, equipment and Contractor's working methods • Discuss mitigation measures with IEC and Contractor • Ensure mitigation measure are implemented 	<ul style="list-style-type: none"> • Verify Notification of Exceedance • Check monitoring data submitted by ET and Contractor's working method • Discuss with ET and Contractor on possible remedial actions • Review the proposed mitigation measures • Supervise the implementation of mitigation measures 	<ul style="list-style-type: none"> • Critically review the working method • Rectify unacceptable practice • Take immediate corrective actions to avoid further exceedance • Submit proposal of mitigation measures to IEC • Implement the agreed mitigation measures • Resubmit proposals if problem still not under control • Slow down or to stop relevant activity until exceedance is abated

6 Waste Management

- 6.1.1** Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. Non-inert C&D materials were made up of general refuse, steels and paper/cardboard packaging materials. Steel materials generated from the Project were also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Appendix I**.
- 6.1.2** A total of 73,352 tonnes of C&D materials was reused at alternative disposal ground (NENT Landfill) during the reporting period. No Yard waste (collected to Y-Park) was generated during the reporting period. A total of 2629.37 tonnes of Imported fill was generated during the reporting period. A total of 35.13 tonnes of general refuse and A total of 110.74 tonnes of non-recyclable yard waste was generated during the reporting period. The general refuse generated from the Project were disposed of at the NENT Landfill.
- 6.1.3** The recommended waste management mitigation measures from EIA report are listed as followed:
- Implement a trip-ticket system to ensure that the movement of C&D materials are properly documented and verified in accordance with DEVB TC(W) No. 6/2010.
 - Concrete and masonry should be used as general fill and steel reinforcement bars can be used by scrap steel mills.
 - Proper areas should be designated for waste segregation and storage wherever site conditions permit.
 - Maximise the use of reusable steel formwork to reduce the amount of C&D material.
 - Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement.
 - On-site sorting and segregation facility of all type of wastes is considered as one of the best practice in waste management and hence, should be implemented in all projects generating construction waste.
 - The sorted public fill and C&D waste should be properly reused.
 - Excavated slope, stockpiled material and bund walls should be covered by tarpaulin until used in order to prevent wind-blown dust during dry weather, and to reduce muddy runoff during wet weather.

7 Landfill Gas Monitoring

7.1 Monitoring Requirement during Construction

Monitoring for Construction Works

7.1.1 Intrinsically safe portable gas detectors should be used during or when working in any confined spaces, which have the potential for presence of LFG and risk of explosion or asphyxiation. The monitoring equipment should alarm, both audibly and visually, when the concentrations of the following gases were exceeded:

- CH₄: >10% Lower Explosion Limit (LEL);
- CO₂: >0.5%; and
- O₂: <18% by volume.

7.2 Monitoring Locations

7.2.1 During the construction works within the NENT Landfill Extension site with excavation of 1m deep or more, LFG concentrations should be monitored before entry and periodically during the progress of works. If drilling is required, the procedures for safety management and working procedures as stipulated in EPD's Landfill Gas Hazard Assessment – Guidance Note should be strictly adopted.

7.2.2 The monitoring frequency and areas to be monitored should be set down prior to commencement of groundworks by the Safety Officer. All measurements in excavations should be made with the monitoring tube located not more than 10mm from the exposed ground surface. Monitoring of excavations should be undertaken as follows:

7.2.3 For excavation works deeper than 1m, measurements should be made:

- at ground surface prior to excavation;
- immediately before any worker enters the excavation;
- at the beginning of each working day for the entire period the excavation remains open; and
- periodically through the working day whilst workers are in the excavation.

7.2.4 For excavation between 300mm and 1m deep, measurements should be made:

- directly after the excavation has been completed; and
- periodically whilst the excavation remains open.

7.2.5 For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer.

7.2.6 The locations of LFG monitoring locations during reporting period are shown in **Table 7-1**. The Site formation layout plan is shown in **Figure 2** and the Layout of LFG monitoring locations is presented in **Figure 3**.

Table 7-1 Locations of LFG Monitoring during reporting period

Monitoring Location	Type of works
Portion A +50 mpD to 70 mpD Platform	Excavation Works

7.3 Monitoring Equipment

7.3.1.1 Gas Detector was used for carrying out LFG monitoring for Construction Works. **Table 7-2** summarises the equipment that were used in the LFG monitoring programme. The calibration certificates are shown in **Appendix D**. The detection limits are provided in **Table 7-3**.

Table 7-2 LFG Monitoring Equipment

Monitoring Parameters	Equipment	Model	Expiry Date
CH ₄ , CO ₂ & O ₂	Gas Analyser	GEM5000 (S/N: G505207)	30 Aug 2024

Table 7-3 Landfill Gas Monitoring Detection Limits

Parameters	Detection Limit
CH ₄	1% LEL
O ₂	0.1%
CO ₂	0.1%

7.4 Event and Action Plan (EAP)

7.4.1 Should non-compliance of the criteria occur, action in accordance with the action plan in **Table 7-4** shall be carried out.

Table 7-4 Action Plan for the monitoring during construction phase

Parameter	Monitoring Result	Action
Oxygen (O ₂)	Action Level <19% O ₂	Ventilate trench/void to restore O ₂ to >19%
	Limit Level <18% O ₂	Stop works Evacuate personnel/prohibit entry Increase ventilation to restore O ₂ to >19%
Methane (CH ₄)	Action Level >10% LEL*	Prohibit hot works Increase ventilation to restore CH ₄ to <10% LEL
	Limit Level >20% LEL*	Stop works Evacuate personnel/prohibit entry Increase ventilation to restore CH ₄ to <10% LEL
Carbon dioxide (CO ₂)	Action Level** >0.5%** CO ₂	Ventilate to restore CO ₂ to <0.5%
	Limit Level >1.5% CO ₂	Stop works Evacuate personnel / prohibit entry Increase ventilation to restore CO ₂ to <0.5%

* LEL: Lower Explosive Limit - concentrations in air below which there is not enough fuel to continue an explosion.

** This Action Level of CO₂ at 0.5% is set for reference only, assuming no CO₂ emission from a particular location.

Depending on the baseline CO₂ levels, the Action Level at a particular location will be changed.

7.5 Monitoring Results

7.5.1 The LFG monitoring was carried out two rounds (at the beginning of works in the morning and after lunch) at the working days. The monitoring period of each round of LFG monitoring is around 5 minutes.

7.5.2 The LFG monitoring was conducted at Portion A +50 mpD to 70 mpD Platform in November 2023 (Conducted on working days). The LFG monitoring results are summarized in **Table 7-5**.

Table 7-5 Summary of LFG Monitoring Results

LFG Monitoring Station	Monitoring Date	Monitoring Parameter(s)			
		CH ₄ in %	LEL in %/v	CO ₂ in %	O ₂ in %
		Average Monitoring Results			
Portion A +50 mpD to 70 mpD Platform	1 Nov 2023	0	0	0	20.1
	2 Nov 2023	0	0	0	20.2
	3 Nov 2023	0	0	0	20.1
	4 Nov 2023	0	0	0	20.2
	6 Nov 2023	0	0	0	20.2
	7 Nov 2023	0	0	0	20.1
	8 Nov 2023	0	0	0	20.1
	9 Nov 2023	0	0	0	20.2
	10 Nov 2023	0	0	0	20.1
	11 Nov 2023	0	0	0	20.0
	13 Nov 2023	0	0	0	20.1
	14 Nov 2023	0	0	0	20.1
	15 Nov 2023	0	0	0	20.1
	16 Nov 2023	0	0	0	20.1
	17 Nov 2023	0	0	0	20.0
	18 Nov 2023	0	0	0	20.2
	20 Nov 2023	0	0	0	20.1
	21 Nov 2023	0	0	0	20.1
	22 Nov 2023	0	0	0	20.1
	23 Nov 2023	0	0	0	20.1
24 Nov 2023	0	0	0	20.1	
25 Nov 2023	0	0	0	20.1	
27 Nov 2023	0	0	0	20.1	
28 Nov 2023	0	0	0	20.1	
29 Nov 2023	0	0	0	20.1	
30 Nov 2023	0	0	0	20.1	
Action Level		>10% LEL	---	>0.5%** CO ₂	<19%

* LEL: Lower Explosive Limit - concentrations in air below which there is not enough fuel to continue an explosion.

** This Limit Level of CO₂ at 0.5% is set for reference only, assuming no CO₂ emission from a particular location.

5.1.1.1 The Summary of Landfill Gas Exceedance are shown in **Table 7-6**.

Table 7-6 Summary of Landfill Gas Exceedance during the reporting period

Landfill Gas Monitoring Station		Portion A +50 mpD to 70 mpD Platform	
Level Exceedance		Action Level	Limit Level
Parameters			
CH ₄	Exceedance Date	-	-
	Exceedance Count	0	0
CO ₂	Exceedance Date	-	-
	Exceedance Count	0	0
O ₂	Exceedance Date	-	-
	Exceedance Count	0	0

Remarks: * equal to non-project related

7.5.3 No exceedance of Limit Levels of LFG was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix G**.

7.5.4 No effect that arose from the other special phenomena and work progress of the concerned site was noted during the current monitoring month.

7.6 Recommended Mitigation Measures

7.6.1 The recommended landfill gas mitigation measures from EIA report are listed as followed:

- Special LFG precautions should be taken due to close proximity of NENT landfill extension site to existing landfill to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity).
- Prominent safety warning signs should be erected on-site to alert all personnel and visitors of LFG hazards during excavation works.
- No smoking or burning should be permitted on-site.
- Prominent 'No smoking' and 'No Naked Flames' signs should be erected on-site.
- No worker should be allowed to work alone at any time in excavated trenches or confined areas on-site.
- Adequate fire fighting equipment should be provided on-site.
- Construction equipment should be equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors.
- Electrical motors and extension cords should be explosion-proof and intrinsically safe for use on-site.
- 'Permit to Work' system should be implemented.
- Welding, flame-cutting or other hot works should be conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works.

8 Landscape and Visual

8.1 Monitoring Requirement

- 8.1.1 In order to monitor the landscape and visual impact after providing mitigation measures effectively, all the specified and affected LCAs, LRs and VSRs should be monitored. Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.
- 8.1.2 All relevant environmental mitigation measures listed in the approved EIA Report and the EM&A Manual and their implementation status are summarised in **Appendix K**.

8.2 Result and Observation

- 8.2.1 Measures to mitigate the landscape and visual impacts during the construction phase has been checked to ensure compliance with the intended aims of the measures within the reporting period. The progress of the engineering works are regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken.
- 8.2.2 In order to monitor the landscape and visual impact after providing mitigation measures effectively, all the specified and affected LCAs, LRs and VSRs should be monitored. Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.

9 Cultural Heritage

- 9.1.1** The Mitigation measures for preservation of the cultural landscape feature located within the project area was conducted before commencement of construction of the project based on the requirement of Survey Report and Mapping Records for Boulder Paths BP1 & 2 & Conditions of G2, G4, G5 G6, G7, G8, G14, G15, G25, G26 and G27 within NENTX.
- 9.1.2** The survey and mapping works carried out on 23 August 2022 and the verification works carried out on 23 August 2022 confirmed that both 2 boulder paths BP1 and BP2 are fall outside the site boundary and the Project area.
- 9.1.3** All the affected graves within the waste boundary have been removed in accordance with section 119(1) of the Public Health and Municipal Services Ordinance (Cap 132). Removal of the graves as shown on Figure 2 attached to the FEP was proven by the visit of graves on 8 July 2022. All the graves as shown on Figure 2 attached to the FEP were abandoned and removed and no mitigation or preservation measures is necessary.
- 9.1.4** The Survey Report and Mapping Records for Boulder Paths BP1 & 2 was certified by ET on 10 Oct 2022, was verified by IEC and submitted to EPD on 12 Oct 2022. The Conditions of G2, G4, G5 G6, G7, G8, G14, G15, G25, G26 and G27 within NENTX was certified by ET, was verified by IEC and submitted to EPD on 15 Oct 2022. No later than four weeks before commencement of construction of the project in accordance with Condition 2.4 of the FEP-01/292/2007.
- 9.1.5** Implementation of the mitigation measures such as permanent fencing to protect the boulder path and setting up warning notices during construction phase of the Project has been monitored through the regular site inspection/audit. The permanent fencing locations are shown in **Appendix M**. In case of any presence of undiscovered grave during construction phase, AMO will be informed as soon as possible.

10 Ecological Monitoring

- 10.1.1** The post-transplantation monitoring had been completed in October 2023. No further post-transplantation monitoring will be conducted in accordance with the requirement of the approved Transplantation Proposal for Plant Species of Conservation Importance (Rev.1).
- 10.1.2** The post-translocation monitoring had been completed in July 2023. No further post-translocation monitoring will be conducted in accordance with the requirements of the Revised Translocation Proposal for the Endemic Freshwater Crab *Somanniathelphusa zanklon*.
- 10.1.3** The details of requirements, monitoring results and site inspection with photos for the post-translocation monitoring and post-transplantation monitoring would be reported separately.
- 10.1.4** The milestone of the ecological monitoring is presented in **Table 10-1**. The softcopies of the submissions are provided in <https://www.nentx-ema.com/ep-submissions/>.

Table 10-1 Milestone of the Ecological Monitoring

Type of Monitoring	Monitoring Event No.	Monitoring Date
Post-transplantation Monitoring	1 st	24 Nov 2022
	2 nd	9 Dec 2022
	3 rd	21 Dec 2022
	4 th	13 Jan 2023
	5 th	26 Jan 2023
	6 th	8 Feb 2023
	7 th	24 Feb 2023
	8 th	20 Mar 2023
	9 th	21 Apr 2023
	10 th	12 May 2023
	11 th	16 Jun 2023
	12 th	18 Jul 2023
	13 th	11 Aug 2023
	14 th	15 Sep 2023
	15 th	13 Oct 2023
Post-translocation Monitoring	1 st (Aug 2022)	29 Aug 2022
	2 nd (Sep 2022)	28 Sep 2022
	3 rd (Oct 2022)	28 Oct 2022
	4 th (Nov 2022)	22 Nov 2022
	5 th (Dec 2022)	29 Dec 2022
	6 th (Jan 2023)	30 Jan 2023
	7 th (Feb 2023)	24 Feb 2023
	8 th (Mar 2023)	20 Mar 2023
	9 th (Apr 2023)	19 Apr 2023
	10 th (May 2023)	17 May 2023
	11 th (Jun 2023)	7 Jun 2023
	12 th (Jul 2023)	12 Jul 2023

11 Site Inspection and Audit

11.1.1 Site Inspection and audits were carried out by ET on weekly basis to monitor the implementation of proper environmental management practices and mitigation measures in the Project Site.

11.1.2 Weekly ET environmental site inspections were conducted in the reporting period on 06, 13, 20 & 27 November 2023. A joint environmental site inspection was carried out by the representatives of the ER, the Contractor, IEC and the ET on 20 November 2023. The joint environmental site inspection records are shown in **Appendix J**. There was no noncompliance recorded during the site inspections.

11.1.3 Major findings and recommendations are summarized as follows:

06 November 2023

Observation(s):

- The outside surrounding of the scaffolding without dust screen, sheeting or netting was found at the Portion D. The contractor was advised that the effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first-floor level up to the highest level of the scaffolding.
- The muddy water which is caused from the water spraying by the water sprinkler at the Portion A was found. The deposited silt and grit are found under the tower crane at the Portion A. The contractor was recommended that the sandbag barriers or bunds should be provided and established along the water safety barriers at the Portion A. The muddy water should be collected from the proper channel, final to the silt removal facility for treatment. The deposited silt and grit under the tower crane at the Portion A should be removed.
- The food waste was found at the waste skip of SBA. The general waste should be stored in the enclosed bins. The contractor was advised that the additional enclosed bin should be increased at the SBA. The “type of waste” label should be labelled at the surrounding of the enclosed bins or waste skip for easily identify for on-site workers.
- The slope surface at the Portion E4 should be covered by impervious sheet properly. The contractor has been advised to cover the exposed slope surface by impervious sheet properly.

13 November 2023

Observation(s):

- The loaded dump truck without covering impervious sheet was found at the access road between Portion A and E4. The contractor was recommended to ensure all of loaded dump trucks should be covered by impervious sheeting.

20 November 2023

Observation(s):

- The overloading of accumulated waste at portion A was found. The contractor was advised that the enough waste skip should be provided, and the waste should be clean regularly at portion A to prevent and avoid accumulated waste place on the floor.
- The general waste at the waste skip of SBA was found. The contractor was reminded that the general waste includes food waste should be stored at the enclosed bins. The enclosed bin with clear label should be provided at SBA near the waste skip.
- The slope surface at SBA without covering impervious sheets properly was found. The contractor was recommended that the exposed slope should be covered by impervious sheet.

27 November 2023

Reminder(s):

- The contractor has been reminded that water spraying shall be provided regularly for dust control.

11.1.4 One general site inspection was conducted by Environmental Protection Department-Regional Office (North) (EPD-RNG) during reporting period.

12 Environmental Non-conformance

12.1 Summary of Monitoring Exceedance

Air Quality, Noise, Surface Water Quality Monitoring & Landfill Gas Monitoring

12.1.1 No exceedance of the Action Levels and Limit Level were recorded at designated monitoring stations during the reporting period. The Notification of Environmental Quality Limits Exceedance is presented in **Appendix G**.

12.1.2 The Summary of Impact 1-hr & 24-hr TSP Exceedance are shown in **Table 12-1**.

Table 12-1 Summary of Impact 1-hr & 24-hr TSP Exceedance during the reporting period

Dust Monitoring Station		AM1		AM2		AM3	
Level Exceedance		Action Level	Limit Level	Action Level	Limit Level	Action Level	Limit Level
Parameters							
1-hr TSP	Exceedance Date	-	-	-	-	-	-
	Exceedance Count	0	0	0	0	0	0
24-hr TSP	Exceedance Date	-	-	-	-	-	-
	Exceedance Count	0	0	0	0	0	0

Remarks: * equal to non-project related

12.1.3 The Summary of Impact Noise Exceedance are shown in **Table 12-2**.

Table 12-2 Summary of Impact Noise Exceedance during the reporting period

Noise Monitoring Station		NM1(a)		NM2(a)	
Level Exceedance		Action Level	Limit Level	Action Level	Limit Level
Parameters					
LA _{eq} (30mins)	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0

Remarks: * equal to non-project related

12.1.4 The Summary of Impact Surface Water Quality Exceedance are shown in **Table 12-3**.

Table 12-3 Summary of Impact Surface Water Quality Exceedance during the reporting period

Surface Water Quality Monitoring Station		WM1		WM2	
Level Exceedance		Action Level	Limit Level	Action Level	Limit Level
Parameters					
pH	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0
DO	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0
Turbidity	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0
SS	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0

Remarks: * equal to non-project related

12.1.5 The Summary of Landfill Gas Exceedance are shown in **Table 12-4**.

Table 12-4 Summary of Landfill Gas Exceedance during the reporting period

Landfill Gas Monitoring Station		Portion A +50 mpD to 70 mpD Platform	
Level Exceedance		Action Level	Limit Level
Parameters			
CH ₄	Exceedance Date	-	-
	Exceedance Count	0	0
CO ₂	Exceedance Date	-	-
	Exceedance Count	0	0
O ₂	Exceedance Date	-	-
	Exceedance Count	0	0

Remarks: * equal to non-project related

12.2 Summary of Environmental Non-compliance

12.2.1 No non-compliance event was recorded during the reporting period.

12.3 Summary of Environmental Complaint

12.3.1 No complaint was recorded during the reporting period. The cumulative statistics on environmental complaints are presented in **Table 12-5**.

Table 12-5 Cumulative Statistics on Environmental Complaints

Reporting Period		Environmental Aspects				
		Air Quality	Noise	Water Quality	Waste	Ecology
Nov 2022	Complaint Date	-	-	-	-	-
	No. of Complaint	0	0	0	0	0
Reporting Period Total		0	0	0	0	0
Accumulate of project		1	0	5	0	0

Remarks: * equal to non-project related after the investigation.

12.3.2 Cumulative complaint / enquiry log, Summaries of complaints and enquiries & Environmental complaint reports are presented in **Appendix O**.

12.4 Summary of Environmental Summons and Successful Prosecution

12.4.1 No summons and successful prosecution were received during the reporting period.

13 Implementation Status on Environmental Mitigation Measures

13.1 General

13.1.1 The Contractor has generally implemented part of environmental mitigation measures and requirements as stated in the EIA Report, the EP and EM&A Manual and the contract documents. The implementation status during the reporting period is summarized in **Appendix K**.

13.2 Temporary Surface Water Drainage System (TSWDS)

13.2.1 The effectiveness of the TSWDS is keeping reviewing and improve by the contractor. The layout of the TSWDS is presented in **Appendix P**.

13.3 Hydroseeding

13.3.1 The implementation of hydroseeding at the site boundary is keeping conducting by the contractor. The layout of implementation of hydroseeding is presented in **Appendix P**.

13.4 Slope Surface Protection

13.4.1 The implementation of measure for control of construction runoff is keeping conducting by the contractor. The layout & photo record of implementation of measure for control of construction runoff is presented in **Appendix P**.

14 Future Key Issues

14.1 Key Issues for the Coming Month

14.1.1 Works to be undertaken for the coming monitoring periods are summarized below. Detailed construction activities and locations are summarized in **Appendix L**.

-
- Material loading and unloading, site traffic at Portion A, SBA to alternative disposal ground

 - Construction of site buildings at Portion D

 - Site clearance at Portion A, B2/E1, E3-1 & E4

 - Installation of permanent fencing at Portion A, B1 & E4

 - Site formation at Portion A & E3-1

 - Tree felling at Portion B2/E1, E3-1 & E4

 - Shotcreting (Permanent and Temporary)

14.1.2 Potential environmental impacts arising from the above construction activities are mainly associated with air quality, construction noise, water quality, waste management, landfill gas monitoring, landscape and visual, cultural heritage and ecology.

14.2 Monitoring Schedule for the Next Month

14.2.1 The tentative schedule of environmental monitoring for the next reporting period is presented in **Appendix C**.

14.3 Construction Programme for the Next Month

14.3.1 The most updated construction programme for the Project is presented in **Appendix A**.

15 Conclusion

- 15.1.1 1-hr & 24-hr TSP impact monitoring was carried out in the reporting month. No Action / Limit Level exceedance for 1-hr & 24-hr TSP impact monitoring was recorded during the period.
- 15.1.2 Construction noise monitoring was carried out in the reporting month. No Action / Limit Level exceedance at NM1a & NM2a was recorded during the period.
- 15.1.3 Site clearance of future landfilling area is in progress. The installation of groundwater monitoring boreholes will be installed after the site formation work of the landfilling area. The target commencement period of groundwater monitoring will be in 2026. No groundwater monitoring is required before the completion of site formation work of the landfilling area.
- 15.1.4 Surface Water Quality Monitoring was carried out in the reporting month. No Action / Limit Level exceedance of surface water quality was recorded during the reporting period.
- 15.1.5 Landfill Gas Monitoring was carried out in the reporting month. No exceedance of Limit Levels of LFG was recorded during the reporting period.
- 15.1.6 In terms of cultural heritage, implementation of the mitigation measures such as permanent fencing to protect the boulder path and setting up warning notices during construction phase of the Project has been monitored through the regular site inspection/audit in the reporting period. All the mitigation measures are in order.
- 15.1.7 Four environmental site inspections were carried out in the reporting month. Recommendations on mitigation measures for Permit/ Licenses were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 15.1.8 No complaint was recorded during the reporting period.
- 15.1.9 No non-compliance event was recorded during the reporting period.
- 15.1.10 No notification of summons and prosecution was received during the reporting period.
- 15.1.11 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Figure 1 Location of the Project Site

Figure 2 Impact Air Quality, Noise & Surface Water Quality Monitoring Locations

Figure 3 Landfill Gas Monitoring Locations

Gas Monitoring Point ●

Monitoring Frequency: 2 times per day






Figure 3 Landfill Gas Monitoring Locations

Appendix A Construction Programme

Activity ID	Activity Name	OD	Start	Finish	2022												2023												2024												2025												2026												2027											
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov

NENTX		1432	25-Jan-22 A	27-Dec-25
CONSTRUCTION - INITIAL WORKS PHASE 1		1432	25-Jan-22 A	27-Dec-25
PORTION A - Advance Works & Site Establishment		1403	11-Apr-22 A	27-Nov-25
SITE ESTABLISHMENT AND MOBILISATION		202	12-May-22 A	14-Aug-22
05-0001	Start of Site Establishment	0	12-May-22 A	
05-0002	Site Clearance	12	13-May-22 A	18-May-22 A
05-0003	Site Office Container Set-up at Portion D (2 floor level)	60	13-May-22 A	29-Jun-22
05-0004	Fencing, Gates, Signboard & Lighting	80	25-May-22 A	14-Aug-22
05-0005	Completion of Site Establishment Works	0		12-Aug-22
SITE SURVEY & INVESTIGATION WORKS		75	25-Apr-22 A	18-Aug-22
05-0007	UU Detection Report at Portion D	0		25-Apr-22 A
05-0008	Topographic Survey	0		25-Apr-22 A
05-0009	GI Works (Portion A)	75	04-Jun-22	18-Aug-22
05-0010	Tree Survey (Portion A)	0		17-Jun-22
05-0011	Tree Removal (Portion A)	59	19-Jun-22	18-Aug-22
ENVIRONMENTAL MONITORING		1138	11-Apr-22	27-Nov-25
05-0018	Conduct Baseline Monitoring for Construction	60	11-Apr-22	18-Jun-22
05-0019	Installation of Monitoring Station at Portion A and D	250	20-Jun-22	06-Apr-23
05-0020	Conduct Baseline Monitoring for Operation Period	255	04-Feb-25	27-Nov-25
SITEWIDE Underground UTILITIES (Portion A to Portion D)		470	12-Oct-22	11-Apr-24
05-0012	Excavation / Trench Works from Portion A to Portion D for all UG Utilities	120	12-Oct-22	28-Feb-23
05-0013	WSD - Water Pipe Laying from Portion A to Portion D buildings	90	25-Jan-23	09-Mar-23
05-0014	CLP Cable Laying Site boundary from Portion A to CLP Transformer Room at Process Building	90	10-May-23	22-Aug-23
05-0015	Portion A - Remaining LV Cable and UG Duct Utilities Laying and Distribute to all Site Buildings	60	22-Aug-23	31-Oct-23
05-0016	Telecom Cable Duct / Cable Laying (Process Building to all site buildings)	60	31-Oct-23	09-Jan-24
05-0017	Backfilling and Reenstatement Works - Portion A to D alignment Utilities (WSD,CLP,Telecom)	80	09-Jan-24	11-Apr-24
PORTION A - Infrastructure Treatment Area		1174	17-Sep-22	04-Dec-25
SITE FORMATION		397	17-Sep-22	11-Nov-23
05-0021	Excavation / Soil Nail consent granted	0	17-Sep-22	
05-0022	Site Formation Completed	0		11-Nov-23
Soil Ground Platform at +50mPD/+55mPD		320	17-Sep-22	22-Aug-23
05-0023	Installation of Main Haul Road RW 45 degree cut and fill slope from crest line	28	17-Sep-22	17-Oct-22
05-0024	Excavation for +50mPD (Re-use Top soil)	111	19-Oct-22	15-Feb-23
05-0025	Soil Nail for +50mPD to +60mPD	150	15-Feb-23	23-Jul-23
05-0026	Remaining Excavation for +55mPD to +60mPD (Re use Top soil)	64	21-Feb-23	29-Apr-23
05-0027	RC Wall Construction (+50mPD) chainage	134	03-Apr-23	22-Aug-23
05-0028	Bund Wall (+55mpd)	54	02-May-23	26-Jun-23
05-0029	Founding Level Inspection +55mPD	0		24-Jun-23
05-0030	Founding Level Inspection +50mPD	0		26-Jul-23
Soil Ground Platform at +60mPD (LTW Plant)		229	17-Jan-23	14-Sep-23
05-0031	Excavation for +60mPD (Re-use Top soil)	36	17-Jan-23	25-Feb-23
05-0032	Soil Nail Installation	115	25-Feb-23	27-Jun-23
05-0033	RC Wall Construction (+60mPD) chainage	96	12-Apr-23	20-Jul-23
05-0034	Bund Wall (+60mpd, +65mpd)	117	18-May-23	14-Sep-23
05-0035	Founding Level Inspection +60mPD	0		14-Sep-23
05-0036	Founding Level Inspection +65mPD	0		14-Sep-23
Soil Ground Platform at +70mPD (LTW Plant)		248	25-Feb-23	11-Nov-23
05-0037	Excavation for +70mPD (Re-use top soil)	113	25-Feb-23	24-Jun-23
05-0038	Soil Nail for +70mPD	130	26-Apr-23	06-Sep-23
05-0039	RC Construction (+70mPD) chainage	96	26-Jun-23	03-Oct-23
05-0040	Bund Wall (+70mpd)	56	13-Sep-23	11-Nov-23
05-0041	Founding Level Inspection +70mPD	0		11-Nov-23
PROCESS TREATMENT AREA		891	28-Jun-23	04-Dec-25
Process Building (+50mpd)		661	26-Jul-23	17-May-25
05-0042	Substructure / Footing	40	26-Jul-23	04-Sep-23
05-0043	RC LG/F Beam and Column to G/F	42	05-Sep-23	20-Oct-23
05-0044	RC External Wall U/GF	18	18-Sep-23	09-Oct-23
05-0045	RC G/F Slab / beam and Walls/Column to 1/F	30	20-Oct-23	20-Nov-23
05-0046	RC 1/F Slab / beam and Walls/Column to R/F	29	20-Nov-23	19-Dec-23
05-0047	Commencement of E&M work in CLP Room G/F	0	11-Dec-23	
05-0048	CLP Inspection, Lead-in Cable & Connection	107	11-Dec-23	12-Apr-24
05-0050	RC Roof/U/R/F slab/beam	27	19-Dec-23	18-Jan-24
05-0051	Commencement of E&M work in Transformer Room, G/F LV Switch Room	0	13-Jan-24	
05-0052	Transformer & LV Switch Room MEP Installation	80	15-Jan-24	17-Apr-24
05-0053	Building Envelope Enclosure	90	18-Jan-24	25-Apr-24
05-0054	ABWF, MEP Installation (G/F to R/F)	180	19-Jan-24	16-Aug-24
05-0055	CLP Power-ON Energisation	0		17-Apr-24
05-0056	Completion of Process Building Structure with Watertightness Test	0		17-Apr-24
05-0057	Commencement of MEP Works in MCC Room, Control Room, Blower Room (VES / ATAL)	0	18-Apr-24	
05-0058	MCC Room MEP Installation	80	19-Apr-24	22-Jul-24
05-0059	LV Switchboard System & Sitewide Distribution	150	27-Apr-24	19-Oct-24
05-0060	Commencement of MEP installation in Control Room	0	17-May-24	
05-0061	Control Room MEP Installation	130	17-May-24	16-Oct-24
05-0062	Control room, Blower MEP Installation	130	17-May-24	16-Oct-24
05-0063	Completion of All Process Building Works & Documentation and Ready for FS Inspection (2nd Stage)	0		16-Oct-24
05-0064	FS Inspection and Defects Rectification for Process Building (2nd Stage)	180	19-Oct-24	17-May-25
LFG Plant (+55mpd)		678	28-Jun-23	10-Jun-25
05-0065	Substructure / Foundation works	90	28-Jun-23	26-Sep-23
05-0066	Handover of Foundation Top	0		26-Sep-23
05-0067	MEP Installation	450	08-Oct-23	22-Jan-25
05-0068	Testing & Pre-Commissioning	150	02-Jan-25	10-Jun-25
LTW Plant (+60mpd, +70mpd)		753	13-Nov-23	04-Dec-25
05-0069	Substructure / Foundation works	86	13-Nov-23	09-Feb-24
05-0070	Ammonia Stripper	180	10-Feb-24	07-Sep-24
05-0071	Handover of Foundation Top	0		14-Feb-24
05-0072	MEP Installation	510	14-Feb-24	01-Aug-25
05-0073	BS and Plant Equipment and Instrument Works (ramped provision from 60mpd - 70mpd)	180	12-Feb-24	07-Sep-24
05-0074	SBR Tanks	150	19-Feb-24	12-Aug-24
05-0075	DG Storage Area	150	14-Feb-24	20-Jul-24
05-0076	Licensing on DG Storage Area	270	13-Aug-24	25-May-25
05-0077	ABWF works	210	09-Sep-24	12-May-25
05-0078	Testing & Pre-Commissioning	150	04-Jul-25	04-Dec-25
PORTION A - Underground Drainage and Process Pipeworks		240	09-May-23	14-Jan-24
05-0079	Segment 3 - Excavation and Pipe Laying Works at Main EVA road LTW to LFG area	60	13-Nov-23	14-Jan-24
05-0080	Segment 1 chainage - Excavation and Pipe Laying Entrance to LFG bldg (Lane road 1 LHS)	60	09-May-23	11-Jul-23
05-0081	Segment 2 Chainage - Excavation and Pipe Laying Entrance to LFG bldg (Lane road 2 RHS)	60	08-Jul-23	06-Sep-23
05-0082	Segment 4 chainage - Excavation and Pipe Laying at Process building round about	60	06-Sep-23	09-Nov-23
PORTION A - EVA Road Paving Works		203	12-Jan-24	14-Aug-24
05-0067.01	EVA Road Pavement Works from LTW to LFG Area	90	12-Jan-24	19-Apr-24
05-0067.02	EVA Road Pavement Works Within Process Building and Main Entrance	120	12-Apr-24	14-Aug-24
05-0067.03	Handover to Veolia	0		10-Aug-24
SITEWIDE Interfacing and Coordination		633	03-Aug-22	02-Jun-24
05-0083	Water Supply / WSD	540	03-Aug-22	24-Feb-24
05-0084	Power Supply / CLP	540	03-Aug-22	24-Feb-24
05-0085	NENT / NENTX	513	03-Aug-22	24-Jan-24
05-0086	Telecom	120	25-Jan-24	02-Jun-24
PORTION C - Waste Reception Area		100	04-Feb-25	30-May-25
05-0087	Vehicle Wash Facility Upgrade Work	100	04-Feb-25	30-May-25
05-0089	Weighbridge Upgrade Work	75	04-Feb-25	01-May-25
05-0091	Weighmaster House Refurbishment & Upgrade Work	75	04-Feb-25	01-May-25
05-0092	Wheel Wash Bath Upgrade Work	75	04-Feb-25	01-May-25
05-0093	Guard House & Entrance Gate Upgrade Work	60	04-Feb-25	14-Apr-25
05-0094	General Area & Access Road	60	04-Feb-25	14-Apr-25
05-0095	Diesel Fuel Tanks	60	04-Feb-25	14-Apr-25



	Remaining Level of Effort
	Actual Work
	Remaining Work
	Critical Remaining Work
	Milestone
	Summary

NORTH EAST NEW TERRITORIES (NENTX) LANDFILL EXTENSION

BASELINE PROGRAMME - EXTRACTED (REV.3)

INITIAL WORKS (PHASE 1)

Page 1 of 4

	Date	Revision	Checked	Approved
	08-Jul-22	EXTRACTED - ISSUED 14JAN2023	DW	AY

Activity ID	Activity Name	OD	Start	Finish	2022												2023												2024												2025												2026												2027											
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
PORTION D - Accomodation Buildings					954	25-Jan-22 A	04-Sep-24																																																																					
Advanced Works					822	25-Jan-22 A	15-Jun-24																																																																					
05-00100	Topographic Survey	0		25-Apr-22 A																																																																								
05-00101	GI Works	70	04-Aug-22	15-Oct-22																																																																								
05-00102	Existing Utility Diversion, Interface & Advanced Works	0		10-Oct-22																																																																								
05-00104	Moving IN to completed Integrated Building Office - for IC/ER and construction project team	0		10-May-24																																																																								
05-0096	Possession of Portion D	0	25-Jan-22																																																																									
05-0097	Site Clearance & Temporary Access Roads	52	11-Mar-22	09-May-22																																																																								
05-0098	Duration at 2 Floor Level Temporary Site Office - IC/ER and construction project team	690	18-Jun-22	15-Jun-24																																																																								
05-0099	Environmental Monitoring	26	25-Apr-22	24-Feb-24																																																																								
FIRE SERVICE BUILDING					501	11-Oct-22	24-Feb-24																																																																					
Substructure					95	11-Oct-22	19-Jan-23																																																																					
05-00105	Site Formation - Excavation / UG Utilities	60	11-Oct-22	09-Dec-22																																																																								
05-00106	Installation of Earth Mat	7	10-Dec-22	16-Dec-22																																																																								
05-00107	RC Footing/Beam to G/F	28	17-Dec-22	19-Jan-23																																																																								
Superstructure					393	20-Jan-23	16-Feb-24																																																																					
05-00108	G/F RC slab/beam and column and wall to 1/F	22	20-Jan-23	14-Feb-23																																																																								
05-00109	1/F RC slab/beam and column and wall to 2/F	25	15-Feb-23	12-Mar-23																																																																								
05-00110	Removal and clearing of falsework at G/F	8	16-Mar-23	24-Mar-23																																																																								
05-00111	2/F RC slab/beam and column and wall to R/F	25	12-Mar-23	07-Apr-23																																																																								
05-00112	Scaffolding installation within perimeter	65	12-Mar-23	16-May-23																																																																								
05-00113	Watertightness Test at G/F FS Tank Room	35	24-Mar-23	28-Apr-23																																																																								
05-00114	R/F slab/beam	24	09-Apr-23	04-May-23																																																																								
05-00115	Removal and clearing of falsework at 1/F	8	21-Apr-23	29-Apr-23																																																																								
05-00116	Removal and clearing of falsework at 2/F	8	02-Jun-23	10-Jun-23																																																																								
05-00117	Installation of Visitor / Cafeteria Pod at R/F	90	10-Jun-23	08-Sep-23																																																																								
05-00118	Scaffolding removal within perimeter	8	08-Feb-24	16-Feb-24																																																																								
ABWF & E&M					298	01-May-23	24-Feb-24																																																																					
Ground Floor					283	01-May-23	08-Feb-24																																																																					
05-00119	Ground Floor Access Date	0	01-May-23																																																																									
05-00120	ABWF and Internal Finishes Works	70	23-Jul-23	04-Oct-23																																																																								
05-00121	BS Works / FS Pump Room and T&C	70	03-Oct-23	12-Dec-23																																																																								
05-00122	BS Electrical Meter Room - Final Connection and T&C	30	09-Jan-24	08-Feb-24																																																																								
05-00123	WSD Water Meter Room and Final Connection	30	10-Nov-23	10-Dec-23																																																																								
1st Floor					121	20-May-23	18-Sep-23																																																																					
05-00124	1st Floor Access Date	0	20-May-23																																																																									
05-00125	ABWF and Internal Finishes Works	60	21-May-23	23-Jul-23																																																																								
05-00126	BS Works	60	20-Jul-23	18-Sep-23																																																																								
2nd Floor					125	11-Jul-23	13-Nov-23																																																																					
05-00127	2nd Floor Access Date	0	11-Jul-23																																																																									
05-00128	ABWF and Internal Finishes Works	60	12-Jul-23	10-Sep-23																																																																								
05-00129	BS Works	60	10-Sep-23	13-Nov-23																																																																								
Roof Floor					122	20-Aug-23	20-Dec-23																																																																					
05-00130	Roof Floor Access Date	0	20-Aug-23																																																																									
05-00131	ABWF and External Trellis Finishes Works	60	21-Aug-23	24-Oct-23																																																																								
05-00132	BS and T&C Works	60	20-Oct-23	20-Dec-23																																																																								
Visitor Cafeteria POD					119	20-Oct-23	24-Feb-24																																																																					
05-00331	Builders and ABWF Finishes Works	60	20-Oct-23	20-Dec-23																																																																								
05-00332	BS and T&C Works	60	19-Dec-23	24-Feb-24																																																																								
INTEGRATED OFFICE BUILDING					489	10-Dec-22	12-Apr-24																																																																					
Substructure					101	10-Dec-22	29-Mar-23																																																																					
05-00133	Site Formation - Excavation / UG Utilities	57	10-Dec-22	13-Feb-23																																																																								
05-00134	Installation of Earth Mat	7	13-Feb-23	20-Feb-23																																																																								
05-00135	RC Footing/Beam to G/F	37	21-Feb-23	29-Mar-23																																																																								
Superstructure					379	30-Mar-23	12-Apr-24																																																																					
05-00136	G/F RC slab/beam and column and wall to 1/F	35	30-Mar-23	08-May-23																																																																								
05-00137	1/F RC slab/beam and column and wall to 2/F	40	09-May-23	19-Jun-23																																																																								
05-00138	Removal and clearing of falsework at G/F	8	07-Jun-23	15-Jun-23																																																																								
05-00139	2/F RC slab/beam and column/wall to R/F	38	19-Jun-23	29-Jul-23																																																																								
05-00140	Removal and clearing of falsework at 1/F	8	19-Jun-23	27-Jul-23																																																																								
05-00141	R/F RC slab/beam and column/wall to UR slab/beam	40	29-Jul-23	07-Sep-23																																																																								
05-00142	Scaffolding installation within perimeter	14	29-Jul-23	12-Aug-23																																																																								
05-00143	Removal and clearing of falsework at 2/F	8	28-Aug-23	05-Sep-23																																																																								
05-00144	Scaffolding removal and clearing within perimeter	24	19-Mar-24	12-Apr-24																																																																								
ABWF & E&M					281	16-Jun-23	23-Mar-24																																																																					
Ground Floor					232	16-Jun-23	03-Feb-24																																																																					
05-00145	Ground Floor Access Date	0	16-Jun-23																																																																									
05-00146	ABWF and Internal Finishes Works	60	23-Jul-23	21-Sep-23																																																																								
05-00147	BS Works and Electrical Meter Room Final Connection	120	03-Oct-23	03-Feb-24																																																																								
1st Floor					126	27-Jul-23	30-Nov-23																																																																					
05-00148	1st Floor Access Date	0	27-Jul-23																																																																									
05-00149	ABWF and Internal Finishes Works	60	28-Jul-23	26-Sep-23																																																																								
05-00150	BS Works	60	27-Sep-23	30-Nov-23																																																																								
2nd Floor					124	19-Sep-23	21-Jan-24																																																																					
05-00151	2nd Floor Access Date	0	19-Sep-23																																																																									
05-00152	ABWF and Internal Finishes Works	60	20-Sep-23	23-Nov-23																																																																								
05-00153	BS Works	60	19-Nov-23	21-Jan-24																																																																								
Roof Floor					125	19-Nov-23	23-Mar-24																																																																					
05-00154	Roof Floor Access Date	0	19-Nov-23																																																																									
05-00155	ABWF and External Trellis Finishes Works	60	20-Nov-23	22-Jan-24																																																																								
05-00156	BS / Lift and T&C Works	60	19-Jan-24	23-Mar-24																																																																								
OPERATION AND MAINTENANCE BUILDING					487	01-Mar-23	29-Jun-24																																																																					
Substructure					113	01-Mar-23	28-Jun-23																																																																					
05-00157	Site Formation - Excavation / UG Utilities	84	01-Mar-23	29-May-23																																																																								
05-00158	Installation of Earth Mat	7	30-May-23	06-Jun-23																																																																								
05-00159	RC Footing	21	07-Jun-23	28-Jun-23																																																																								
Superstructure					259	29-Jun-23	13-Mar-24																																																																					
05-00160	G/F to 1/F RC slab/beam and column works	25	29-Jun-23	24-Jul-23																																																																								
05-00161	1/F to 2/F RC slab/beam and column works	25	24-Jul-23	18-Aug-23																																																																								
05-00162	2/F to R/F RC slab/beam and column works	26	18-Aug-23	13-Sep-23																																																																								
05-00163	Scaffolding installation within perimeter	40	18-Aug-23	27-Sep-23																																																																								
05-00164	Removal and clearing of falsework at G/F	8	23-Aug-23	31-Aug-23																																																																								
05-00165	R/F RC works slab / beam works	30	13-Sep-23	16-Oct-23																																																																								
05-00166	Removal and clearing of falsework at 1/F	8	17-Sep-23	25-Sep-23																																																																								
05-00167	Removal and clearing of falsework at 2/F	8	13-Oct-23	21-Oct-23																																																																								
05-00168	Scaffolding removal and clearing within perimeter	22	20-Feb-24	13-Mar-24																																																																								
ABWF & E&M					277	26-Sep-23	29-Jun-24																																																																					
Ground Floor					148	26-Sep-23	21-Feb-24																																																																					
05-00169	Ground Floor Access Date	0	26-Sep-23																																																																									
05-00170	ABWF and Internal Finishes Works	70	27-Sep-23	10-Dec-23																																																																								
05-00171	BS Works / FS Pump Room and T&C	70	06-Dec-23	21-Feb-24																																																																								
05-00172	BS Electrical Meter Room - Final Connection and T&C	30	15-Jan-24	14-Feb-24																																																																								
05-00173	WSD Water Meter Room and Final Connection	30	15-Jan-24	14-Feb-24																																																																								
1st Floor					128	22-Oct-23	27-Feb-24																																																																					
05-00174	1st Floor Access Date	0	22-Oct-23																																																																									
05-00175	ABWF and Internal Finishes Works	60	24-Oct-23	22-Dec-23																																																																								
05-00176	BS Works	60	22-Dec-23	27-Feb-24																																																																								
2nd Floor					125	21-Dec-23	24-Apr-24																																																																					
05-00177	2nd Floor Access Date	0	21-Dec-23																																																																									
05-00178	ABWF and Internal Finishes Works	60	22-Dec-23	27-Feb-24																																																																								
05-00179	BS Works	60	20-Feb-24	24-Apr-24																																																																								
Roof Floor					191	21-Dec-23	29-Jun-24																																																																					
05-00180	Roof Floor Access Date	0	21-Dec-23																																																																									



- ▬ Remaining Level of Effort
- ▬ Actual Work
- ▬ Remaining Work
- ▬ Critical Remaining Work
- ◆ Milestone
- ▬ Summary

NORTH EAST NEW TERRITORIES (NENTX) LANDFILL EXTENSION
BASELINE PROGRAMME - EXTRACTED (REV.3)
INITIAL WORKS (PHASE 1)



Date	Revision	Checked	Approved
08-Jul-22	EXTRACTED - ISSUED 14JAN2023	DW	AY





- ▬ Remaining Level of Effort
- ▬ Actual Work
- ▬ Remaining Work
- ▬ Critical Remaining Work
- ◆ Milestone
- ▬ Summary

NORTH EAST NEW TERRITORIES (NENTX) LANDFILL EXTENSION

**BASELINE PROGRAMME - EXTRACTED (REV.3)
INITIAL WORKS (PHASE 1)**



Date	Revision	Checked	Approved
08-Jul-22	EXTRACTED - ISSUED 14JAN2023	DW	AY


Activity ID	Activity Name	OD	Start	Finish	2022												2023												2024												2025												2026												2027														
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
05-00235	Site Haul Road completion	0	25-Oct-22	25-Oct-22	Site Haul Road completion																																																																										
Landfill Site Formation and Groundwater Trench					664	25-Oct-22	25-Sep-24	Site Formation Start																																																																							
05-00236	Site Formation Start	0	25-Oct-22	25-Oct-22	Excavation (soil)																																																																										
05-00237	Excavation (soil)	252	27-Oct-22	22-Jul-23	Drainage surface Run OFF Perimeter Channel																																																																										
05-00238	Drainage surface Run OFF Perimeter Channel	111	27-Oct-22	23-Feb-23	Drainage surface Run OFF Collection House																																																																										
05-00239	Drainage surface Run OFF Collection House	85	24-Feb-23	24-May-23	Slope cut with soil nail and sprayed concrete																																																																										
05-00240	Slope cut with soil nail and sprayed concrete	401	22-Jul-23	14-Sep-24	Excavation (rock)																																																																										
05-00241	Excavation (rock)	317	23-Jul-23	21-Jun-24	Toe Drain and Connection to Existing Drainage																																																																										
05-00242	Toe Drain and Connection to Existing Drainage	144	24-May-23	21-Oct-23	Valley Drain																																																																										
05-00243	Valley Drain	144	24-May-23	21-Oct-23	Install Earth Bund																																																																										
05-00244	Install Earth Bund	126	05-Feb-24	21-Jun-24	Site Formation and Groundwater trench completion																																																																										
05-00245	Site Formation and Groundwater trench completion	0	24-Sep-24	24-Sep-24	Install Landfill Gas Pipe on Earth Bund																																																																										
05-00246	Install Landfill Gas Pipe on Earth Bund	60	21-Jun-24	21-Aug-24	Install Intercell Bund																																																																										
05-00247	Install Intercell Bund	59	21-Jun-24	20-Aug-24	Settlement cell installation																																																																										
05-00247.01	Settlement cell installation	192	21-Oct-23	13-May-24	Install Leachate Force Main																																																																										
05-00248	Install Leachate Force Main	35	20-Aug-24	25-Sep-24	Install Pump Station and Associated Equipment (Sumphouses)																																																																										
05-00249	Install Pump Station and Associated Equipment (Sumphouses)	34	20-Aug-24	24-Sep-24	Handover to VES - Ready for lining works																																																																										
Landfill Liner Stage 1-2 (Portion E3)					140	25-Sep-24	12-Feb-25	Lining Works																																																																							
05-00250	Handover to VES - Ready for lining works	0	25-Sep-24	25-Sep-24	Protective stone laying and Leachate Collection Pipe																																																																										
05-0143	Lining Works	120	26-Sep-24	12-Feb-25	Lining works completed																																																																										
05-0144	Protective stone laying and Leachate Collection Pipe	60	04-Dec-24	12-Feb-25																																																																											
05-0145	Lining works completed	0	12-Feb-25	12-Feb-25																																																																											
Area O-D (Portion E1 & B2) Access Road					884	26-Jul-23	25-Dec-25	Possession of Area O-D																																																																							
Advanced Works					86	26-Jul-23	24-Oct-23	Initial Site Survey / Topographic Survey / Condition Survey																																																																							
05-00301	Possession of Area O-D	0	26-Jul-23	26-Jul-23	Tree Survey Report																																																																										
05-00302	Initial Site Survey / Topographic Survey / Condition Survey	30	26-Jul-23	24-Aug-23	Tree Removal																																																																										
05-00303	Tree Survey Report	0	26-Jul-23	24-Aug-23	Initial Site Survey / Topographic Survey / Condition Survey completion																																																																										
05-00304	Tree Removal	30	25-Aug-23	23-Sep-23	Access Haul Road works																																																																										
05-00305	Initial Site Survey / Topographic Survey / Condition Survey completion	0	24-Aug-23	24-Aug-23	Tree Removal completion																																																																										
05-00306	Access Haul Road works	56	25-Aug-23	23-Oct-23	Site Haul Road completion																																																																										
05-00307	Tree Removal completion	0	23-Sep-23	23-Sep-23																																																																											
05-00308	Site Haul Road completion	0	24-Oct-23	24-Oct-23																																																																											
Landfill Site Formation and Groundwater Trench					690	24-Oct-23	12-Sep-25	Site Formation Start																																																																							
05-00309	Site Formation Start	0	24-Oct-23	24-Oct-23	Excavation (soil)																																																																										
05-00310	Excavation (soil)	106	24-Oct-23	10-Feb-24	Install Earth Bund and Pump Station																																																																										
05-00311	Install Earth Bund and Pump Station	140	14-Feb-24	09-Jul-24	Excavation (rock)																																																																										
05-00312	Excavation (rock)	268	14-Feb-24	18-Nov-24	Drainage surface Run OFF Perimeter Channel																																																																										
05-00313	Drainage surface Run OFF Perimeter Channel	141	14-Feb-24	11-Jul-24	Settlement cell installation																																																																										
05-00313.01	Settlement cell installation	200	10-Jul-24	26-Jan-25	Install Landfill Gas Pipe on Earth Bund																																																																										
05-00314	Install Landfill Gas Pipe on Earth Bund	193	10-Jul-24	25-Jan-25	Drainage surface Run OFF Collection House																																																																										
05-00315	Drainage surface Run OFF Collection House	84	16-Nov-24	13-Feb-25	Valley Drain																																																																										
05-00316	Valley Drain	84	13-Feb-25	14-May-25	Install Perimeter Leachate Force Main																																																																										
05-00317	Install Perimeter Leachate Force Main	82	27-Jan-25	25-Apr-25	Toe Drain																																																																										
05-00318	Toe Drain	118	15-May-25	12-Sep-25	Site Formation and Groundwater trench completion																																																																										
05-00319	Site Formation and Groundwater trench completion	0	12-Sep-25	12-Sep-25	Ready for lining works																																																																										
Landfill Liner Stage 1&2 (Portion E1 & B2)					101	15-Sep-25	25-Dec-25	Lining Works																																																																							
05-00320	Ready for lining works	0	15-Sep-25	15-Sep-25	Protective stone laying and Leachate Collection Pipe																																																																										
05-0232.04	Lining Works	60	16-Sep-25	24-Nov-25	Lining works completed																																																																										
05-0232.05	Protective stone laying and Leachate Collection Pipe	27	24-Nov-25	25-Dec-25																																																																											
05-0232.06	Lining works completed	0	25-Dec-25	25-Dec-25																																																																											
AREA O-C (Portion E1, B1 & E4)					1231	11-Aug-22	25-Dec-25	Ground Investigation - Additional Borehole																																																																							
Advanced Works					505	11-Aug-22	25-Jan-24	Possession of Area O-C																																																																							
05-00276	Ground Investigation - Additional Borehole	70	11-Aug-22	23-Oct-22	Initial Site Survey / Topographic Survey / Condition Survey																																																																										
05-00277	Ground Investigation - Additional Borehole completion (6 nos)	0	20-Oct-22	20-Oct-22	Initial Site Survey / Topographic Survey / Condition Survey completion																																																																										
05-00278	Possession of Area O-C	0	26-Jul-23	23-Oct-23	Access Haul Road works																																																																										
05-00279	Initial Site Survey / Topographic Survey / Condition Survey	56	25-Aug-23	23-Oct-23	Tree Survey / Tree Removal																																																																										
05-00280	Initial Site Survey / Topographic Survey / Condition Survey completion	0	24-Oct-23	24-Oct-23	Tree Survey Report																																																																										
05-00281	Access Haul Road works	60	24-Sep-23	26-Nov-23	Tree Removal																																																																										
05-00282	Tree Survey / Tree Removal	90	25-Oct-23	25-Jan-24	Site Haul Road completion																																																																										
05-00283	Tree Survey Report	0	28-Nov-23	28-Nov-23																																																																											
05-00284	Tree Removal	0	22-Jan-24	22-Jan-24																																																																											
05-00285	Site Haul Road completion	0	22-Nov-23	22-Nov-23																																																																											
Landfill Site Formation and Groundwater Trench					572	23-Jan-24	15-Sep-25	Site Formation Start																																																																							
05-00286	Site Formation Start	0	23-Jan-24	23-Jan-24	Excavation (soil)																																																																										
05-00287	Excavation (soil)	160	23-Jan-24	13-Jul-24	Slope cut with soil nail and sprayed concrete																																																																										
05-00288	Slope cut with soil nail and sprayed concrete	314	13-Jul-24	08-Jun-25	Excavation (rock)																																																																										
05-00289	Excavation (rock)	341	13-Jul-24	06-Jul-25	Drainage surface Run OFF Perimeter Channel																																																																										
05-00290	Drainage surface Run OFF Perimeter Channel	112	15-Mar-24	13-Jul-24	Install Landfill Gas Pipe on Earth Bund																																																																										
05-00291	Install Landfill Gas Pipe on Earth Bund	95	28-Feb-25	07-Jun-25	Install Earth Bund																																																																										
05-00292	Install Earth Bund	83	10-Mar-25	08-Jun-25	Drainage surface Run OFF Collection House																																																																										
05-00293	Drainage surface Run OFF Collection House	118	13-Jul-24	11-Nov-24	Valley Drain																																																																										
05-00294	Valley Drain	117	13-Jul-24	10-Nov-24	Install Intercell Bund																																																																										
05-00295	Install Intercell Bund	70	06-Jul-25	14-Sep-25	Settlement cell installation																																																																										
05-00295.01	Settlement cell installation	198	10-Nov-24	09-Jun-25	Toe Drain																																																																										
05-00296	Toe Drain	114	10-Nov-24	10-Mar-25	Install Pump Station and Associated Equipment (Sumphouses)																																																																										
05-00297	Install Pump Station and Associated Equipment (Sumphouses)	70	07-Jul-25	15-Sep-25	Install Leachate Force Main																																																																										
05-00298	Install Leachate Force Main	70	07-Jul-25	15-Sep-25	Site Formation and Groundwater trench completion																																																																										
05-00299	Site Formation and Groundwater trench completion	0	15-Sep-25	15-Sep-25	Ready for lining works																																																																										
Landfill Liner Stage 1&2 (Portion E1, B1 & E4)					100	16-Sep-25	25-Dec-25	Lining Works																																																																							
05-00300	Ready for lining works	0	16-Sep-25	16-Sep-25	Protective stone laying and Leachate Collection Pipe																																																																										
05-0215	Lining Works	86	16-Sep-25	25-Dec-25	Lining works completed																																																																										
05-0216	Protective stone laying and Leachate Collection Pipe	55	22-Oct-25	25-Dec-25																																																																											
05-0217	Lining works completed	0	25-Dec-25	25-Dec-25																																																																											
Geotechnical Retaining Structure & Access Road					756	26-Oct-23	27-Dec-25	West Wall Start Construction																																																																							
West Wall					756	26-Oct-23	27-Dec-25	West Wall - Chainage 0+000 - 0+100																																																																							
05-00321	West Wall Start Construction	0	26-Oct-23	26-Oct-23	West Wall - Chainage 0+100 - 0+200																																																																										
05-00322	West Wall - Chainage 0+000 - 0+100	298	28-Oct-23	04-Sep-24	West Wall - Chainage 0+200 - 0+270																																																																										
05-00323	West Wall - Chainage 0+100 - 0+200	190	05-Sep-24	22-Mar-25	West Wall Completion																																																																										
05-00324	West Wall - Chainage 0+200 - 0+270	265	24-Mar-25	25-Dec-25																																																																											
05-00325	West Wall Completion	0	27-Dec-25	27-Dec-25																																																																											
EAST Wall					540	11-Jun-24	24-Dec-25	East Wall Start Construction																																																																							
05-00326	East Wall Start Construction	0	11-Jun-24	11-Jun-24	East Wall - Chainage 0+150 - 0+300																																																																										
05-00327	East Wall - Chainage 0+150 - 0+300	193	13-Jun-24	28-Dec-24	East Wall - Chainage 0+300 - 0+415																																																																										
05-00328	East Wall - Chainage 0+150 - 0+300	188	30-Dec-24	17-Jul-25	East Wall Completion																																																																										
05-00329	East Wall - Chainage 0+300 - 0+415	157	18-Jul-25	24-Dec-25																																																																											
05-00330	East Wall Completion	0	24-Dec-25	24-Dec-25																																																																											
Landscape Works					485	12-Apr-24	09-Aug-25	Hard Landscaping																																																																							
05-0242	Hard Landscaping	150	12-Apr-24	03-Oct-24	Soft Landscaping																																																																										
05-0243	Soft Landscaping	110	04-Oct-24	08-Feb-25	Screen Planting																																																																										
05-0252	Screen Planting	88	11-May-25	09-Aug-25	Establishment of Screen Planting																																																																										
05-0262	Establishment of Screen Planting	84	10-Feb-25	11-May-25																																																																											

■ Remaining Level of Effort
■ Actual Work
■ Remaining Work
■ Critical Remaining Work
◆ Milestone
▬ Summary


NORTH EAST NEW TERRITORIES (NENTX) LANDFILL EXTENSION
BASELINE PROGRAMME - EXTRACTED (REV.3)
INITIAL WORKS (PHASE 1)
 Page 4 of 4



Date	Revision	Checked	Approved
08-Jul-22	EXTRACTED - ISSUED 14JAN2023	DW	AY



Appendix B Project Organization Chart & Management Structure



Notes:


EPD - Environmental Protection Department

Arup – Ove Arup & Partners Limited

Veolia - Veolia Environmental Services Hong Kong Limited

Meinhardt - Meinhardt Infrastructure And Environment Limited

Aurecon - Aurecon Hong Kong Limited



Appendix C Monitoring Schedule for Reporting Month & Next Month

Impact Monitoring Schedule for NENT Landfill Extension (November 2023) (version 3.0)

11-2023						
Sun	Mon	Tue	Wed	Thur	Fri	Sat
			1	2 Air quality monitoring at AM1, AM2 and AM3	3 Noise monitoring at NM1a and NM2a	4
5	6	7	8 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a Surface water quality monitoring at WM1 and WM2	9	10	11
12	13	14 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	15 Additional Air quality monitoring at AM2	16	17	18
19	20 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	21	22	23	24	25 Air quality monitoring at AM1, AM2 and AM3
26	27	28	29	30	1 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a Surface water quality monitoring at WM1 and WM2	2

Remark:

1. The schedule is tentative only and would be subject to changes due to unforeseen circumstances.
2. Air quality monitoring includes 1-hour TSP and 24-hour TSP monitoring at AM1, AM2 and AM3 (Ref.: Table 3.1 of the approved EM&A Manual).
3. Noise monitoring includes 30-minute construction noise monitoring at NM1a and NM2a (Ref.: Table 4.1 of the approved EM&A Manual).
4. Surface water quality monitoring includes in-situ measurement and water sampling for laboratory analysis at WM1 and WM2 (Ref.: Table 5.5 and Section 5.5.6 of the approved EM&A Manual).
5. Additional air quality monitoring at AM2 on 15 November 2023 due to the construction works on 8 November 2023.
6. **Please arrange a Veolia staff to accompany our staff(s) to each locations for every monitoring.**

Impact Monitoring Schedule for NENT Landfill Extension (December 2023) (version 3.0)

12-2023						
Sun	Mon	Tue	Wed	Thur	Fri	Sat
					1 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	2
3	4	5	6	7 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	8	9
10	11	12	13 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	14	15	16
17	18	19 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a Surface water quality monitoring at WM1 and WM2	20	21	22	23 Air quality monitoring at AM1, AM2 and AM3
24 / 31	25	26	27	28	29 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	30

- Remark:
1. The schedule is tentative only and would be subject to changes due to unforeseen circumstances.
 2. Air quality monitoring includes 1-hour TSP and 24-hour TSP monitoring at AM1, AM2 and AM3 (Ref.: Table 3.1 of the approved EM&A Manual).
 3. Noise monitoring includes 30-minute construction noise monitoring at NM1a and NM2a (Ref.: Table 4.1 of the approved EM&A Manual).
 4. Surface water quality monitoring includes in-situ measurement and water sampling for laboratory analysis at WM1 and WM2 (Ref.: Table 5.5 and Section 5.5.6 of the approved EM&A Manual).
 5. Please arrange a Veolia staff to accompany our staff(s) to each locations for every monitoring.

Appendix D Calibration Certificates

Air Quality

HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information

Location:	Representative ForTung Lo Hang	Site ID:	AM1	Date:	04-Sep-2023
Serial No.:	1105	Model:	TE-5170X	Operator:	Andy Li

Ambient Condition

Actual Pressure during Calibration (P_a) (mm Hg):	1002.1	Actual Temperature during Calibration (T_a) (deg K):	299.0
---	--------	--	-------

Calibration Orifice

Model:	TE-5025A	Slope (m_c):	2.10188
Serial No.:	4166	Intercept (b_c):	-0.35800
Calibration Due Date:	19-Jun-24	Corr. Coeff:	0.99998

Calibration Data

Plate or Test #	ΔH_2O (in)	Qa, X-Axis (m ³ /min)	I, CFM (chart)	IC, Y-Axis (corrected)
18	13.00	2.137	53.0	60.76
13	11.00	1.979	47.0	53.88
10	9.00	1.807	44.0	50.44
7	6.30	1.539	36.0	41.27
5	4.50	1.327	28.0	32.10

Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

$m = \underline{\hspace{2cm} 34.0375 \hspace{2cm}}$

 $b = \underline{\hspace{2cm} -12.1429 \hspace{2cm}}$

 Corr. Coeff = $\underline{\hspace{2cm} 0.9950 \hspace{2cm}}$

Calculations


$$Q_a = 1/m_c * [\text{Sqrt}(\Delta H_2O * (P_a/P_{Std}) * (T_{Std}/T_a)) - b_c]$$

$$IC = I * (\text{Sqrt}(P_a/P_{Std}) * (T_{Std}/T_a))$$

Q_a = actual flow rate
 IC = corrected chart response
 I = actual chart response
 m_c = calibrator slope
 b_c = calibrator intercept

m = sampler slope
 b = sampler intercept
 T_{Std} = 298 deg K
 P_{Std} = 760 mm Hg
 T_a = actual temperature during calibration (deg K)
 P_a = actual pressure during calibration (mm Hg)

Flow Rate Chart



Standard Flow Rate (m³/min)

Checked by: Tandy Tse
 Senior Consultant, Environmental

Date: 04-Sep-2023

HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information

Location:	Representative ForTung Lo Hang	Site ID:	AM1	Date:	04-Nov-2023
Serial No.:	1105	Model:	TE-5170X	Operator:	Andy Li

Ambient Condition

Actual Pressure during Calibration (P _a) (mm Hg):	1013.9	Actual Temperature during Calibration (T _a) (deg K):	299.0
---	--------	--	-------

Calibration Orifice

Model:	TE-5025A	Slope (m _c):	2.10188
Serial No.:	4166	Intercept (b _c):	-0.35800
Calibration Due Date:	19-Jun-24	Corr. Coeff:	0.99998

Calibration Data

Plate or Test #	ΔH ₂ O (in)	Qa, X-Axis (m ³ /min)	I, CFM (chart)	IC, Y-Axis (corrected)
18	13.40	2.179	57.0	65.73
13	9.60	1.870	50.0	57.65
10	7.00	1.622	46.0	53.04
7	4.00	1.268	40.0	46.12
5	2.00	0.946	34.0	39.21

Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

m = 21.0403 b = 19.1736 Corr. Coeff = 0.9983


Calculations

$$Q_a = 1/m_c \cdot [\text{Sqrt}(\Delta H_2O \cdot (P_a/P_{Std}) \cdot (T_{Std}/T_a)) - b_c]$$

$$IC = I \cdot (\text{Sqrt}(P_a/P_{Std}) \cdot (T_{Std}/T_a))$$

Q_a = actual flow rate
 IC = corrected chart response
 I = actual chart response
 m_c = calibrator slope
 b_c = calibrator intercept

m = sampler slope
 b = sampler intercept
 T_{Std} = 298 deg K
 P_{Std} = 760 mm Hg
 T_a = actual temperature during calibration (deg K)
 P_a = actual pressure during calibration (mm Hg)



Standard Flow Rate (m³/min)

Checked by: Tandy Tse

 Senior Consultant, Environmental

Date: 04-Nov-2023

HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information

Location:	Representative For Heung Yuen Wai	Site ID:	AM2	Date:	04-Sep-2023
Serial No.:	1106	Model:	TE-5170X	Operator:	Andy Li

Ambient Condition

Actual Pressure during Calibration (P _a) (mm Hg):	1002.1	Actual Temperature during Calibration (T _a) (deg K):	299.0
---	--------	--	-------

Calibration Orifice

Model:	TE-5025A	Slope (m _c):	2.10188
Serial No.:	4166	Intercept (b _c):	-0.35800
Calibration Due Date:	19-Jun-24	Corr. Coeff:	0.99998

Calibration Data

Plate or Test #	ΔH ₂ O (in)	Q _a , X-Axis (m ³ /min)	I, CFM (chart)	IC, Y-Axis (corrected)
18	11.00	1.979	60.0	68.78
13	9.40	1.842	56.0	64.20
10	7.00	1.613	49.0	56.17
7	4.60	1.340	42.0	48.15
5	3.60	1.205	40.0	45.85

Sampler Calibration Relationship (Q_a on x-axis, IC on y-axis)

m = 30.2611 b = 8.3322 Corr. Coeff = 0.9963


Calculations

$$Q_a = 1/m_c * [\text{Sqrt}(\Delta H_2O * (P_a/P_{Std}) * (T_{Std}/T_a)) - b_c]$$

$$IC = I * (\text{Sqrt}(P_a/P_{Std}) * (T_{Std}/T_a))$$

Q_a = actual flow rate
 IC = corrected chart response
 I = actual chart response
 m_c = calibrator slope
 b_c = calibrator intercept

m = sampler slope
 b = sampler intercept
 T_{Std} = 298 deg K
 P_{Std} = 760 mm Hg
 T_a = actual temperature during calibration (deg K)
 P_a = actual pressure during calibration (mm Hg)



Standard Flow Rate (m³/min)

Checked by: Tandy Tse
 Senior Consultant, Environmental

Date: 04-Sep-2023

HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information

Location:	Representative For Heung Yuen Wai	Site ID:	AM2	Date:	04-Nov-2023
Serial No.:	1106	Model:	TE-5170X	Operator:	Andy Li

Ambient Condition

Actual Pressure during Calibration (P _a) (mm Hg):	1013.9	Actual Temperature during Calibration (T _a) (deg K):	299.0
---	--------	--	-------

Calibration Orifice

Model:	TE-5025A	Slope (m _c):	2.10188
Serial No.:	4166	Intercept (b _c):	-0.35800
Calibration Due Date:	19-Jun-24	Corr. Coeff:	0.99998

Calibration Data

Plate or Test #	ΔH ₂ O (in)	Qa, X-Axis (m ³ /min)	I, CFM (chart)	IC, Y-Axis (corrected)
18	12.00	2.071	55.0	63.42
13	9.40	1.852	49.0	56.50
10	6.40	1.558	43.0	49.58
7	4.40	1.321	40.0	46.12
5	2.40	1.020	33.0	38.05

Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

m = 23.1977 b = 14.4432 Corr. Coeff = 0.9950


Calculations

$$Q_a = 1/m_c \cdot [\text{Sqrt}(\Delta H_2O \cdot (P_a/P_{std}) \cdot (T_{std}/T_a)) - b_c]$$

$$IC = I \cdot (\text{Sqrt}(P_a/P_{std}) \cdot (T_{std}/T_a))$$

Q_a = actual flow rate
 IC = corrected chart response
 I = actual chart response
 m_c = calibrator slope
 b_c = calibrator intercept

m = sampler slope
 b = sampler intercept
 T_{std} = 298 deg K
 P_{std} = 760 mm Hg
 T_a = actual temperature during calibration (deg K)
 P_a = actual pressure during calibration (mm Hg)



Standard Flow Rate (m³/min)

Checked by: Tandy Tse
 Senior Consultant, Environmental

Date: 04-Nov-2023

HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information

Location:	Representative For Wo Keng Shan Tsuen	Site ID:	AM3	Date:	04-Sep-2023
Serial No.:	1856	Model:	TE-5170X	Operator:	Andy Li

Ambient Condition

Actual Pressure during Calibration (P_a) (mm Hg):	1002.1	Actual Temperature during Calibration (T_a) (deg K):	299.0
---	--------	--	-------

Calibration Orifice

Model:	TE-5025A	Slope (m_c):	2.10188
Serial No.:	4166	Intercept (b_c):	-0.35800
Calibration Due Date:	19-Jun-24	Corr. Coeff:	0.99998

Calibration Data

Plate or Test #	ΔH_2O (in)	Qa, X-Axis (m ³ /min)	I, CFM (chart)	IC, Y-Axis (corrected)
18	13.50	2.174	55.0	63.05
13	11.40	2.012	51.0	58.46
10	9.10	1.816	48.0	55.03
7	6.00	1.506	41.0	47.00
5	4.00	1.261	38.0	43.56

Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

$m = \underline{\hspace{2cm} 21.5825 \hspace{2cm}}$
 $b = \underline{\hspace{2cm} 15.5690 \hspace{2cm}}$
 $\text{Corr. Coeff} = \underline{\hspace{2cm} 0.9953 \hspace{2cm}}$


Calculations

$$Q_a = 1/m_c \cdot [\text{Sqrt}(\Delta H_2O \cdot (P_a/P_{std}) \cdot (T_{std}/T_a)) - b_c]$$

$$IC = I \cdot (\text{Sqrt}(P_a/P_{std}) \cdot (T_{std}/T_a))$$

Q_a = actual flow rate
 IC = corrected chart response
 I = actual chart response
 m_c = calibrator slope
 b_c = calibrator intercept

m = sampler slope
 b = sampler intercept
 T_{std} = 298 deg K
 P_{std} = 760 mm Hg
 T_a = actual temperature during calibration (deg K)
 P_a = actual pressure during calibration (mm Hg)



Standard Flow Rate (m³/min)

Checked by: Tandy Tse Senior Consultant, Environmental

Date: 04-Sep-2023

HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information

Location:	Representative For Wo Keng Shan Tsuen	Site ID:	AM3	Date:	04-Nov-2023
Serial No.:	1856	Model:	TE-5170X	Operator:	Andy Li

Ambient Condition

Actual Pressure during Calibration (P _a) (mm Hg):	1013.9	Actual Temperature during Calibration (T _a) (deg K):	302.3
---	--------	--	-------

Calibration Orifice

Model:	TE-5025A	Slope (m _c):	2.10188
Serial No.:	4166	Intercept (b _c):	-0.35800
Calibration Due Date:	19-Jun-24	Corr. Coeff:	0.99998

Calibration Data

Plate or Test #	ΔH ₂ O (in)	Q _a , X-Axis (m ³ /min)	I, CFM (chart)	IC, Y-Axis (corrected)
18	12.40	2.092	57.0	65.37
13	8.40	1.752	48.0	55.05
10	6.40	1.551	44.0	50.46
7	4.20	1.288	40.0	45.87
5	2.40	1.016	34.0	38.99

Sampler Calibration Relationship (Q_a on x-axis, IC on y-axis)

m = 23.8033 b = 14.4997 Corr. Coeff = 0.9949


Calculations

$$Q_a = 1/m_c \cdot [\text{Sqrt}(\Delta H_2O \cdot (P_a/P_{Std}) \cdot (T_{Std}/T_a)) - b_c]$$

$$IC = I \cdot (\text{Sqrt}(P_a/P_{Std}) \cdot (T_{Std}/T_a))$$

Q_a = actual flow rate
 IC = corrected chart response
 I = actual chart response
 m_c = calibrator slope
 b_c = calibrator intercept

m = sampler slope
 b = sampler intercept
 T_{Std} = 298 deg K
 P_{Std} = 760 mm Hg
 T_a = actual temperature during calibration (deg K)
 P_a = actual pressure during calibration (mm Hg)



Standard Flow Rate (m³/min)

Checked by: Tandy Tse

 Senior Consultant, Environmental

Date: 04-Nov-2023

Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date: 3-Dec-22 to 4-Dec-22
 Next Verification Test Date: 2-Dec-23
 Unit-under-Test- Model No.: Sibata LD-5R
 Unit-under-Test Serial No.: 882106
 Our Report Reference No.: RPT-22-HVS-0027
 Calibration Location: AM2, Located near the Leachate Treatment Works within the NENT Landfill

Standard Equipment Information			
Verification Equipment Type	Tisch TSP HVS	Tisch HVS Calibrator	
Standard Equipment Model No.	TE-5170X	TE-5025A	
Equipment serial no.	MFC 1106	3465	
Last Calibration Date	1-Dec-22	28-Jun-22	
Next Calibration Date	31-Jan-23	27-Jun-23	

Verification Test No.	Date	Time			K-Factor K-Factor (K=C/R)	Counts/Minute (R) x-axis	Total Counts (TC)	TSP Sample ID No.	Dust Concentration (ug/m3), (C) y axis
		Start-time	End-time	Elapsed Time (in min)					
1	3/12/2022	194.73	198.08	201.00	0.00123	50	9983	R222043/1	61
2	3/12/2022	198.08	201.27	191.40	0.00092	37	7146	R222043/2	34
3	3/12/2022	201.27	204.35	184.80	0.00103	48	8870	R222043/3	49
4	4/12/2022	252.37	255.36	179.40	0.00108	62	11183	R222044/1	67
5	4/12/2022	255.38	258.38	180.00	0.00110	57	10260	R222044/2	62
6	4/12/2022	258.38	261.38	180.00	0.00108	65	11760	R222044/3	70
					0.00107				

K-Factor to be inputted in LD-5R (corrected 1 decimal point): 1.1

By Linear Regression of y on x:


slope, mh= 1.2417

intercept, ch= -8.6314

*Correlation Coefficient, R= 0.9513

Verification Test Result: Strong Correlation, Results were accepted.

* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.



Verified By: IA
 Technical Manager

Date: 05-12-2022

Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date: 3-Dec-22 to 4-Dec-22
 Next Verification Test Date: 2-Dec-23
 Unit-under-Test- Model No. Sibata LD-5R
 Unit-under-Test Serial No. 942532
 Our Report Reference No. RPT-22-HVS-0024
 Calibration Location: AM2, Located near the Leachate Treatment Works within the NENT Landfill

Standard Equipment Information			
Verification Equipment Type	Tisch TSP HVS	Tisch HVS Calibrator	
Standard Equipment Model No.	TE-5170X	TE-5025A	
Equipment serial no.	MFC 1106	3465	
Last Calibration Date	1-Dec-22	28-Jun-22	
Next Calibration Date	31-Jan-23	27-Jun-23	

Verification Test No.	Date	Time			K-Factor K-Factor (K=C/R)	Counts/ Minute (R) x-axis	Total Counts (TC)	TSP Sample ID No.	Dust Concentration (ug/m3), (C) y axis
		Start-time	End-time	Elapsed Time (in min)					
1	3/12/2022	194.73	198.08	201.00	0.00111	55	11122	R222043/1	61
2	3/12/2022	198.08	201.27	191.40	0.00093	37	7082	R222043/2	34
3	3/12/2022	201.27	204.35	184.80	0.00110	45	8316	R222043/3	49
4	4/12/2022	252.37	255.36	179.40	0.00113	60	10704	R222044/1	67
5	4/12/2022	255.38	258.38	180.00	0.00120	52	9360	R222044/2	62
6	4/12/2022	258.38	261.38	180.00	0.00104	68	12180	R222044/3	70

0.00108

K-Factor to be inputted in LD-5R (corrected 1 decimal point): 1.1

By Linear Regression of y on x:


slope, mh= 1.1919

intercept, ch= -5.3851

*Correlation Coefficient, R= 0.9543

Verification Test Result: Strong Correlation, Results were accepted.

* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.



Verified By: 
 Technical Manager

Date: 05-12-2022

**RECALIBRATION
DUE DATE:
June 19, 2024**

Certificate of Calibration

Calibration Certification Information			
Cal. Date: June 19, 2023	Rootsmeter S/N: 438320	Ta: 294	°K
Operator: Jim Tisch		Pa: 754.9	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 4166		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4500	3.2	2.00
2	3	4	1	1.0260	6.4	4.00
3	5	6	1	0.9170	8.0	5.00
4	7	8	1	0.8770	8.8	5.50
5	9	10	1	0.7240	12.8	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)}$ (y-axis)
1.0025	0.6914	1.4190	0.9958	0.6867	0.8826
0.9983	0.9730	2.0068	0.9915	0.9664	1.2481
0.9961	1.0863	2.2436	0.9894	1.0790	1.3955
0.9951	1.1346	2.3532	0.9883	1.1270	1.4636
0.9897	1.3670	2.8380	0.9830	1.3578	1.7651
QSTD	m=	2.10188	QA	m=	1.31616
	b=	-0.03580		b=	-0.02227
	r=	0.99998		r=	0.99998

Calculations	
Vstd= $\Delta Vol \left(\frac{Pa - \Delta P}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)$	Va= $\Delta Vol \left(\frac{Pa - \Delta P}{Pa} \right)$
Qstd= $Vstd / \Delta Time$	Qa= $Va / \Delta Time$
For subsequent flow rate calculations:	
$Qstd = 1/m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$	$Qa = 1/m \left(\left(\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH:	calibrator manometer reading (in H2O)
ΔP:	rootsmeter manometer reading (mm Hg)
Ta:	actual absolute temperature (°K)
Pa:	actual barometric pressure (mm Hg)
b:	intercept
m:	slope

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Noise

Manufacturer Calibration Certificate

The following instrument has been tested and calibrated to the manufacturer specifications.
The calibration is traceable in accordance with ISO/IEC 17025 covering all instrument functions.

- Device Type: **XL2 Audio and Acoustic Analyzer**
- Serial Number: **A2A-13663-F0**

- Certificate Issued: **15 February 2023**
- Certificate Number: **44972-A2A-13663-F0**
- Results: **PASSED**
(for detailed report see next page)

Tested by:

M. Frick

Signature:

Stamp:



NTi Audio AG
Im alten Riet 102
LI - 0494 Schaan
www.nti-audio.com

Calibration of: XL2 Audio and Acoustic Analyzer
 Serial Number: A2A-13663-F0
 Date: 15 February 2023

• Detailed Calibration Test Results:

	reference	actual	unit	actual error	XL2 tolerance	calibration uncertainty ²
RMS Level @ 1kHz, XLR Input	0.1	0.100	V	≤0.1%	±0.5%	±0.10%
	1	0.999	V	-0.1%	±0.5%	±0.09%
	10	9.982	V	-0.2%	±0.5%	±0.09%
Flatness, XLR Input ¹	20 Hz	0.995	V	-0.5%	±1.1%	±0.09%
	20 kHz	1.003	V	0.3%	±1.1%	±0.09%
Frequency	1000	1000.00	Hz	≤0.003%	±0.003%	±0.01%
Residual Noise	XLR	< 2 uV			<2 uV	±0.50%
THD+N @ 0 dBu, 1 kHz, XLR Input		-100.5	dB		typ. -100 dB	±0.50%

- Test Conditions: Temperature: **24.9** °C
 Relative Humidity: **19.8** %

• Calibration Equipment Used:

- Agilent Multimeter, Typ 34401A, Serial No. MY 5300 4607
 Last calibration: 15.09.2022, Next calibration: 15.09.2023
 Calibrated by ELCAL to the national standards maintained at Swiss Federal Office of Metrology. SCS 0002
- FX100 Audio Analyzer, Serial No. 10408
 Last Calibration: 11.10.2022, Next Calibration: 11.10.2023
 Manufacturer calibration based on Agilent 34410, Serial No. MY47014254,
 Last Calibration: 26.05.2022, Next Calibration: 26.05.2023
 which is calibrated by ELCAL to national standards maintained at Swiss Federal Office of Metrology. SCS 002

¹ The specified tolerance +/-0.1 dB @ 1V = +/- 1.1%

² The reported expanded uncertainty is based on a standard uncertainty multiplied by a coverage factor k=2, providing a level of confidence of approximately 95%. The uncertainty evaluation has been carried out in accordance with the regulations of the GUM.

Certificate of Calibration

for

Description: *Sound Level Calibrator*
Manufacturer: *RION*
Type No.: *NC-75*
Serial No.: *34724245*

Submitted by:

Customer: *Acuity Sustainability Consulting Limited*
Address: *Unit E, 12/F, Ford Glory Plaza,
Nos. 37-39 Wing Hong Street,
Cheung Sha Wan, Kowloon,
Hong Kong*

Upon receipt for calibration, the instrument was found to be:

- Within**
- Outside**

the allowable tolerance.

The test equipments used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 27 July 2023

Date of calibration: 3 August 2023

Date of NEXT calibration: 2 August 2024

Calibrated by: _____
Calibration Technician

Certified by: _____
*Mr. Ng Yan Wa
Laboratory Manager*

Date of issue: 3 August 2023

Certificate No.: APJ23-049-CC003



1. Calibration Precautions:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Specifications:

Calibration check

3. Calibration Conditions:

Air Temperature: 22.6°C
Air Pressure: 1006 hPa
Relative Humidity: 52.9 %

4. Calibration Equipment:

Test Equipment	Type	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS
Sound Level Meter	RION NA-28	30721812	AV220120	HOKLAS

5. Calibration Results

5.1 Sound Pressure Level

Nominal value dB	Accept lower level dB	Accept upper level dB	Measured value dB
94.0	93.6	94.4	94.0

Note:

The values given in this certification only related to the values measured at the time of the calibration.



AI

Calibration Certificate

Certificate No. **300737**

Page 1 of 2 Pages

Customer : Acuity Sustainability Consulting Limited

Address : Unit E, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, H.K.

Order No. : Q30320

Date of receipt : 2-Feb-23

Item Tested

Description : Hot Wire Anemometer

Manufacturer : RS PRO

I.D. : ASCL-EQ-111

Model : RS-90

Serial No. : 210722208

Test Conditions

Date of Test : 13-Feb-23

Supply Voltage : --

Ambient Temperature : (23 ± 3)°C

Relative Humidity : (50 ± 25) %

Test Specifications

Calibration check.

Ref. Document/Procedure : T03, Z04.

Test Results

All results were within the manufacturer's specification.

The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S155	Std. Anemometer	206240	NIM-PRC
S223C	Std. Thermometer	205617	NIM-PRC

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant. The test results apply to the above Unit-Under-Test only

Calibrated by : 
James Yau

Approved by : 
Steve Kwan

This Certificate is issued by:
Hong Kong Calibration Ltd.

Date: 13-Feb-23

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.
Tel: 2425 8801 Fax: 2425 8646



Calibration Certificate

Certificate No. 300737

Page 2 of 2 Pages

Results :

1. Velocity

Applied Value (m/s)	UUT Reading (m/s)	Mfr's Spec.
0.00	0.00	± (3 % of reading + 0.3 m/s)
2.50	2.43	
5.00	5.04	
10.00	10.07	
15.00	15.65	
19.00	19.87	

2. Temperature

Applied Value (°C)	UUT Reading (°C)	Mfr's Spec.
23.12	23.0	± 2 °C


Remark : 1. UUT: Unit-Under-Test

2. Uncertainty : ± (0.9 % + 0.16 m/s) for Velocity, ± 0.1 °C for Temperature, for a confidence probability of not less than 95 %.

3. Atmospheric Pressure: 1 002 hPa

----- END -----

Water Quality



專業化驗有限公司
QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong
Email: info@qualityprotest.com; Website: www.qualityprotest.com
Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Amendment Test Report No. : R-BC090067
Amendment Test Report Date of Issue : 20 September 2023
Superseded Test Report No. : D-BC080079
Superseded Test Report Date of Issue : 25 August 2023
Page No. : 1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited
Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment : HORIBA U-53
Manufacturer : HORIBA
Serial Number : PPHNOMXY
Date of Received : 22 August 2023
Date of Calibration : 22 August 2023
Date of Next Calibration : 21 November 2023
Request No. : D-BC080079

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

<u>Test Parameter</u>	<u>Reference Method</u>
pH value	APHA 21e 4500-H ⁺ B
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure
Salinity	APHA 21e 2520 B
Dissolved oxygen	APHA 23e 4500-O G (Membrane Electrode Method)
Turbidity	APHA 21e 2130 B (Nephelometric Method)

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance	Result
4.00	4.16	0.16	Satisfactory
7.42	7.56	0.14	Satisfactory
10.01	9.92	-0.09	Satisfactory

Tolerance of pH value should be less than ± 0.2 (pH unit)


(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance	Result
18	19.15	1.15	Satisfactory
28	27.79	-0.21	Satisfactory
37	36.58	-0.42	Satisfactory

Tolerance of Temperature should be less than ± 2.0 (°C)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED
SIGNATORY:


LEE Chun-ning
Assistant Manager



REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Amendment Test Report No. : R-BC090067
Amendment Test Report Date of Issue : 20 September 2023
Superseded Test Report No. : D-BC080079
Superseded Test Report Date of Issue : 25 August 2023
Page No. : 2 of 2

(3) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	10.11	1.10	Satisfactory
20	21.27	6.35	Satisfactory
30	32.28	7.60	Satisfactory

Tolerance of Salinity should be less than ± 10.0 (%)

(4) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance	Result
7.50	7.88	0.38	Satisfactory
6.31	6.76	0.45	Satisfactory
1.11	1.29	0.18	Satisfactory
0.07	0.00	-0.07	Satisfactory

Tolerance of Dissolved oxygen should be less than ± 0.5 (mg/L)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance (%)	Result
0	0.98	--	Satisfactory
10	10.7	7.00	Satisfactory
20	20.7	3.50	Satisfactory
100	107	7.00	Satisfactory
800	807	0.90	Satisfactory

Tolerance of Turbidity should be less than ± 10.0 (%)

Remark(s)

- The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted from relevant international standards.
- The results relate only to the calibrated equipment as received
- The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.
- "Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.
- The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted from relevant international standards.

--- END OF REPORT ---



Calibration Certificate

Certificate No. **300745**

Page 1 of 2 Pages

Customer : Acuity Sustainability Consulting Limited

Address : Unit E, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, H.K.

Order No. : Q30320

Date of receipt : 2-Feb-23

Item Tested

Description : Global Flow Probe

Manufacturer : Global Water

Model : FP111

I.D. : --

Serial No. : 22K100858

Test Conditions

Date of Test : 27-Mar-23

Ambient Temperature : 20°C

Supply Voltage : --

Relative Humidity : 75%

Test Specifications

Calibration check.

Ref. Document/Procedure : V12

Test Results

All results were within the manufacturer's specification.

The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S179	Std. Tape	301321	NIM-PRC
S136A	Stop Watch	201878	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant. The test results apply to the above Unit-Under-Test only

Calibrated by : 
Kin Wong

Approved by : 
Alan Chu

Date: 27-Mar-23

This Certificate is issued by:
Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.
Tel: 2425 8801 Fax: 2425 8646



Calibration Certificate

Certificate No. 300745

Page 2 of 2 Pages

Results :

Applied Value (m/s)	UUT Reading (m/s)	Mfr's Spec.
0.78	0.8	± 0.1 m/s

Remarks : 1. UUT : Unit-Under-Test

2. Uncertainty : ± 1 %, for a confidence probability of not less than 95%.

----- END -----

Landfill Gas

CERTIFICATION OF CALIBRATION



Date Of Calibration: 31-Aug-2023

Certificate Number: G505207_1/33483

Issued by: QED Environmental Systems Ltd.

Customer: Onuee Electronics Ltd
C3-E TCL Science Park No.1001 Zhong Shan Yuan Rd.
Nanshan Shenzhen 518052 CHINA

Description: Gas Analyser

Model: GEM5000

Serial Number: G505207

UKAS Accredited results:

Results after adjustment :

Methane (CH ₄)		
Certified Gas (%)	Instrument Reading (%)	Uncertainty (%)
5.0	5.0	0.072
15.0	15.1	0.13
60.0	59.7	0.42

Carbon Dioxide (CO ₂)		
Certified Gas (%)	Instrument Reading (%)	Uncertainty (%)
5.0	4.8	0.074
15.0	14.5	0.13
40.0	39.9	0.29

Oxygen (O ₂)		
Certified Gas (%)	Instrument Reading (%)	Uncertainty (%)
20.2	20.3	0.25

The inwards assessment was carried out 21-Aug-2023.
The maximum adjustment is larger than the specification limit.
Inwards assessment data is available if requested.
All concentrations are molar.

CH₄, CO₂ readings recorded at : 33.2 °C ± 2.5 °C

O₂ readings recorded at : 24.4 °C ± 2.5 °C

Barometric Pressure : 0998 mbar ± 4 mbar

Method of Test : The analyser is calibrated in a temperature controlled chamber using a series of reference gases, in compliance with procedure LP004. .

Instrument has passed calibration as the measurement result is within the specification limit. The specification limit takes into account the measurement uncertainty.
The results relate only to the item calibrated

This certificate is issued in accordance with the laboratory accreditation requirements of the United Kingdom Accreditation Service. It provides traceability of measurement to the SI system of units and/or to units of measurement realised at the National Physical Laboratory or other recognised national metrology institutes. This certificate may not be reproduced other than in full, except with the prior written approval of the issuing laboratory.

Calibration Instance:117 IGC Instance:117

Page 1 of 2 | LP015GIUKAS-2.5

www.qedenv.com +44 (0) 333 800 0088 sales@qedenv.co.uk

QED Environmental Systems Ltd. Cyan Park - Unit 3, Jimmy Hill Way, Coventry, CV2 4QP, UNITED KINGDOM

Registered in England and Wales 1898734

CERTIFICATION OF CALIBRATION



Date Of Calibration: 31-Aug-2023

Certificate Number: G505207_1/33483

Issued by: QED Environmental Systems Ltd.

The reported expanded uncertainty is based on a standard uncertainty multiplied by a coverage factor of $k=2$, providing a level of confidence of approximately 95%. The uncertainty evaluation has been carried out in accordance with UKAS requirements.

Calibrations marked 'Non-UKAS Accredited results' on this certificate have been included for completeness.

Non-UKAS accredited results after adjustment:

Barometer (mbar)	
Reference	Instrument Reading
998	999

Additional Gas Cells		
Gas	Certified Gas (ppm)	Instrument Reading (ppm)
CO	501	507

Date of Issue : 07-Sep-2023

Approved by Signatory

Fani Zolota

Laboratory Inspection

End of Certificate

This certificate is issued in accordance with the laboratory accreditation requirements of the United Kingdom Accreditation Service. It provides traceability of measurement to the SI system of units and/or to units of measurement realised at the National Physical Laboratory or other recognised national metrology institutes. This certificate may not be reproduced other than in full, except with the prior written approval of the issuing laboratory.

Calibration Instance:117 IGC Instance:117

Page 2 of 2 | LP015GIUKAS-2.5

www.qedenv.com +44 (0) 333 800 0088 sales@qedenv.co.uk

QED Environmental Systems Ltd. Cyan Park - Unit 3, Jimmy Hill Way, Coventry, CV2 4QP, UNITED KINGDOM

Registered in England and Wales 1898734

Appendix E Monitoring Results

Air Quality

1-hour TSP Concentration ($\mu\text{g}/\text{m}^3$) at Location AM1

Date	Equipment Brand & Model	Equipment Serial No.	K-factor	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
								$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$
2/11/2023	Sibata LD-5R	882106	0.00107	Fine	8:16	9:16	10:16	29	31	28	29	285	500
8/11/2023	Sibata LD-5R	882106	0.00107	Fine	13:16	14:16	15:16	29	36	34	33		
14/11/2023	Sibata LD-5R	882106	0.00107	Fine	13:01	14:01	15:01	26	27	23	25		
20/11/2023	Sibata LD-5R	882106	0.00107	Fine	8:10	9:10	10:10	22	29	23	25		
25/11/2023	Sibata LD-5R	882106	0.00107	Fine	8:16	9:16	10:16	26	31	28	28		
Average								28					
Max.								36					
Min.								22					

1-hour TSP Concentration ($\mu\text{g}/\text{m}^3$) at Location AM2

Date	Equipment Brand & Model	Equipment Serial No.	K-factor	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
								$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$
2/11/2023	Sibata LD-5R	0Z4545	0.00114	Fine	8:59	9:59	10:59	34	36	36	35	279	500
8/11/2023	Sibata LD-5R	942532	0.00108	Fine	13:12	14:12	15:12	36	38	39	38		
15/11/2023	Sibata LD-5R	0Z4545	0.00114	Fine	13:36	14:36	15:36	31	30	32	31		
20/11/2023	Sibata LD-5R	942532	0.00108	Fine	8:25	9:25	10:25	31	34	32	32		
25/11/2023	Sibata LD-5R	942532	0.00108	Fine	8:30	9:30	10:30	32	39	34	35		
Average								34					
Max.								39					
Min.								30					

1-hour TSP Concentration ($\mu\text{g}/\text{m}^3$) at Location AM3

Date	Equipment Brand & Model	Equipment Serial No.	K-factor	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
								$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$
2/11/2023	Sibata LD-5R	942532	0.00108	Fine	8:25	9:25	10:25	31	40	36	36	285	500
8/11/2023	Sibata LD-5R	0Z4545	0.00114	Fine	13:39	14:39	15:39	39	41	43	41		
14/11/2023	Sibata LD-5R	0Z4545	0.00114	Fine	13:30	14:30	15:30	36	39	35	37		
20/11/2023	Sibata LD-5R	0Z4545	0.00114	Fine	8:20	9:20	10:20	31	33	30	31		
25/11/2023	Sibata LD-5R	0Z4545	0.00114	Fine	8:55	9:55	10:55	35	39	41	38		
Average								37					
Max.								43					
Min.								30					

The Summary of TSP 24-hour Concentration (µg/m³) at Location AM1

Start Date	Weather Condition	Avg Air Temp	Avg Atmospheric Pressure	Elapse Time		Sampling Time (minutes)	Averaged Flow Rate	Averaged Flow Rate	Total Flow Volume (m ³)	Filter Weight (g)		Particulate weight (g)	Concentration (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)
		(°C)	(hPa)	Initial	Final		(cfm)	(m ³ /min)		Initial	Final				
2/11/2023	Fine	28.8	1014.6	1861.01	1885.01	1440	40	1.53	2198	2.6298	2.8522	0.2224	101	164	260
8/11/2023	Fine	26.7	1015.6	2113.03	2137.03	1440	40	0.99	1424	2.7177	2.8782	0.1605	113		
14/11/2023	Fine	24.6	1022.2	2139.71	2163.71	1440	40	1.01	1451	2.6479	2.7998	0.1519	105		
20/11/2023	Fine	21.5	1016.7	2166.85	2190.85	1440	42	1.10	1589	2.6587	2.8410	0.1823	115		
25/11/2023	Fine	24.8	1020.6	2192.93	2216.93	1440	41	1.03	1481	2.6524	2.8423	0.1899	128		
												Average	112		
												Min	101		
												Max	128		

The Summary of 24-hour TSP Concentration (µg/m³) at Location AM2

Start Date	Weather Condition	Avg Air Temp	Avg Atmospheric Pressure	Elapse Time		Sampling Time (minutes)	Averaged Flow Rate	Flow Rate	Total Flow Volume (m ³)	Filter Weight (g)		Particulate weight (g)	Concentration (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)
		(°C)	(hPa)	Initial	Final		(cfm)	(m ³ /min)		Initial	Final				
2/11/2023	Fine	28.8	1014.6	1621.28	1645.28	1440	39	1.01	1450	2.6598	2.8199	0.1801	110	152	260
14/11/2023	Fine	24.6	1022.2	1648.51	1672.51	1440	40	1.12	1610	2.6502	2.7895	0.1393	87		
15/11/2023	Fine	23.8	1022.7	1676.63	1700.63	1440	40	1.12	1615	2.6501	2.7830	0.1329	82		
20/11/2023	Fine	21.5	1016.7	1703.23	1727.23	1440	40	1.12	1610	2.6370	2.7501	0.1131	70		
25/11/2023	Fine	24.8	1020.6	1734.10	1758.10	1440	40	1.11	1605	2.6528	2.8097	0.1569	98		
												Average	89		
												Min	70		
												Max	110		

The Summary of 24-hour TSP Concentration (µg/m³) at Location AM3

Start Date	Weather Condition	Avg Air Temp	Avg Atmospheric Pressure	Elapse Time		Sampling Time (minutes)	Averaged Flow Rate	Flow Rate	Total Flow Volume (m ³)	Filter Weight (g)		Particulate weight (g)	Concentration (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)
		(°C)	(hPa)	Initial	Final		(cfm)	(m ³ /min)		Initial	Final				
2/11/2023	Fine	28.8	1014.6	2626.46	2650.46	1440	41	1.17	1683	2.6287	2.8261	0.1974	117	163	260
8/11/2023	Fine	26.7	1015.6	2654.12	2678.12	1440	42	1.15	1663	2.6384	2.7857	0.1473	89		
14/11/2023	Fine	24.6	1022.2	2679.75	2703.75	1440	39	1.04	1505	2.6533	2.7973	0.1440	96		
20/11/2023	Fine	21.5	1016.7	2706.86	2730.86	1440	41	1.13	1626	2.7064	2.8499	0.1435	88		
25/11/2023	Fine	24.8	1020.6	2736.56	2760.56	1440	38.5	1.02	1470	2.7381	2.9085	0.1704	116		
												Average	101		
												Min	88		
												Max	117		

Remarks:
 1. Orange Text equal to exceed Action Level
 2. Red Text equal to exceed Limit Level

Noise

Impact Phase Construction Noise Monitoring Data at Location NM1a

Date	Weather	Wind speed	Start Time	End Time	L_{eq} (dB(A))							L_{10} (dB(A))						L_{90} (dB(A))								
		m/s			1st	2nd	3rd	4th	5th	6th	Overall (30min)	1st	2nd	3rd	4th	5th	6th	1st	2nd	3rd	4th	5th	6th			
3/11/2023	Fine	2.4	10:05	10:35	49.4	48.6	50.6	53.6	53.9	54.1	52.2	53.2	52.6	53.6	56.6	56.3	58.1	45.4	45.5	47.1	51.5	51.6	53.0			
8/11/2023	Fine	1.6	14:30	15:00	62.3	63.1	63.6	62.1	63.5	64.5	63.3	64.3	65.4	66.4	65.2	65.1	67.1	60.2	61.2	62.1	61.9	62.5	63.1			
14/11/2023	Fine	1.4	13:00	13:30	59.2	60.2	61.3	61.9	62.1	62.9	61.4	62.4	63.4	64.4	64.9	65.4	65.9	54.2	55.3	56.4	56.9	56.4	55.2			
20/11/2023	Fine	1.6	14:30	15:00	55.6	56.1	55.4	55.1	54.9	55.1	55.4	53.2	52.4	50.1	51.9	50.6	52.4	48.1	47.5	46.2	48.6	49.1	48.6			
											Average		60.0													
											Baseline Level		55.4													
											Action Level		When one valid documented complaint is received													
											Limit Level		75													

Impact Phase Construction Noise Monitoring Data at Location NM2a

Date	Weather	Wind speed	Start Time	End Time	L_{eq} (dB(A))							L_{10} (dB(A))						L_{90} (dB(A))								
		m/s			1st	2nd	3rd	4th	5th	6th	Overall (30min)	1st	2nd	3rd	4th	5th	6th	1st	2nd	3rd	4th	5th	6th			
3/11/2023	Fine	2.1	14:10	14:40	47.6	48.1	50.2	47.6	48.3	49.6	48.7	50.6	51.4	53.4	50.5	51.2	53.6	43.5	44.5	48.1	46.1	47.2	48.4			
8/11/2023	Fine	1.7	10:00	10:30	48.5	47.5	48.2	47.6	47.1	47.4	47.7	51.2	52.1	52.2	52.6	51.6	52.1	43.5	42.5	43.2	45.1	42.4	43.2			
14/11/2023	Fine	1.7	14:30	15:00	50.2	47.6	48.4	50.2	51.3	49.7	49.7	61.4	59.4	60.6	61.6	62.6	61.2	48.2	45.2	46.2	48.1	49.1	47.2			
20/11/2023	Fine	1.7	11:19	11:49	50.1	49.6	48.2	50.4	49.9	50.4	49.8	56.2	57.2	56.1	57.1	55.4	56.2	53.3	54.4	53.1	54.2	52.5	53.2			
											Average		49.1													
											Baseline Level		54.5													
											Action Level		When one valid documented complaint is received													
											Limit Level		75													

Water Quality

Monitoring Location: WM1

Date	Time	Weather	Water Depth (m)	Water Flow (L/s)	Water Temperature (°C)	DO (mg/L)			pH			Turbidity (NTU)			SS (mg/L)		
						Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level
8-Nov-23	10:02	Sunny	0.16	0.1	18.5	7.5	<7.4	<4	7.6	>7.7	>7.8	5.1	>9.2	>9.5	2.5	>9.7	>11.4

Monitoring Location: WM2

Date	Time	Weather	Water Depth (m)	Water Flow (L/s)	Water Temperature (°C)	DO (mg/L)			pH			Turbidity (NTU)			SS (mg/L)		
						Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level
8-Nov-23	7:45	Sunny	0.21	0.2	20.1	6.5	<5	<4	7.5	>7.6	>7.7	20.8	>108.3	>108.9	10.0	>94.5	>94.7

Remarks

1. Sample will be grabbed on surface when the water depth is less than 1m.
2. "TBC" equal to "To be confirm"
3. Orange Text equal to exceed Action Level
4. Red Text equal to exceed Limit Level






CERTIFICATE OF ANALYSIS

Client	: ACUMEN LABORATORY AND TESTING LIMITED	Laboratory	: ALS Technichem (HK) Pty Ltd	Page	: 1 of 9
Contact	: HUNTINGTON HUI	Contact	: Richard Fung	Work Order	: HK2344804
Address	: UNIT D, 12/F, FORD GLORY PLAZA, NOS.37-39 WING HONG STREET, CHEUNG SHA WAN, KOWLOON, HONG KONG	Address	: 11/F., Chung Shun Knitting Centre, 1 - 3 Wing Yip Street, Kwai Chung, N.T., Hong Kong		
E-mail	: Huntington.Hui@arecongroup.com	E-mail	: richard.fung@alsglobal.com		
Telephone	: ---	Telephone	: +852 2610 1044		
Facsimile	: ---	Facsimile	: +852 2610 2021		
Project	: NENTX			Date Samples Received	: 08-Nov-2023
Order number	: ---	Quote number	: HKE/2751/2022_V3	Issue Date	: 22-Nov-2023
C-O-C number	: ---			No. of samples received	: 2
Site	:			No. of samples analysed	: 2

This report may not be reproduced except with prior written approval from the testing laboratory.

This document has been signed by those names that appear on this report and are the authorised signatories.

<i>Signatories</i>	<i>Position</i>	<i>Authorised results for</i>
 Fung Lim Chee, Richard	Managing Director	Inorganics
 Fung Lim Chee, Richard	Managing Director	Metals_ENV
 Ng Sin Kou, May	Laboratory Manager	Microbiology_ENV



General Comments

This report supersedes any previous report(s) with the same work order number. All pages of this report have been checked and approved for release. When sampling time information is not provided by the client, sampling dates are shown without a time component. In these instances, the time component has been assumed by the laboratory for processing purposes.

Testing period is from 08-Nov-2023 to 21-Nov-2023.

Key: LOR = Limit of reporting; CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

Specific Comments for Work Order: HK2344804

Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in chilled condition.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified. The result(s) is/are related only to the item(s) tested.

Microbiological sample(s) was/ were collected in 250mL sterile plastic bottles containing sodium thiosulfate. Sample(s) arrived at the laboratory at 19:35.

NOT DETECTED denotes result(s) is (are) less than the Limit of Report (LOR).

ED037 - Titration end point for Total Alkalinity is pH 4.5 while end point for Total Alkalinity <20mg/L is pH 4.2.

Water sample(s) digested by in-house method E-3005 prior to the determination of total metals. The in-house method is developed based on USEPA method 3005.

EA002 - pH value is reported as at 25°C. Calibration range of pH value is 4.0 - 10.0. Results exceeding this range is for reference only.

EA025 - The accredited LOR of Total Suspended Solids is 0.5mg/L. Results below this LOR are for reference only.



Analytical Results

Sub-Matrix: WATER

				Sample ID	WM1	WM2	---	---	---
				Sampling date / time	08-Nov-2023	08-Nov-2023	---	---	---
Compound	CAS Number	LOR	Unit		HK2344804-001	HK2344804-002	-----	-----	-----
EA/ED: Physical and Aggregate Properties									
EA002: pH Value	----	0.1	pH Unit		6.9	7.4	---	---	---
EA010: Electrical Conductivity @ 25°C	----	1	µS/cm		60	151	---	---	---
EA025: Suspended Solids (SS)	----	0.1	mg/L		2.5	10.0	---	---	---
ED037: Total Alkalinity as CaCO3	----	1	mg/L		17	44	---	---	---
ED/EK: Inorganic Nonmetallic Parameters									
ED041K: Sulphate as SO4 - Turbidimetric	----	1	mg/L		<1	24	---	---	---
ED045K: Chloride	16887-00-6	0.5	mg/L		6	6	---	---	---
EK055K: Ammonia as N	7664-41-7	0.01	mg/L		0.07	0.06	---	---	---
EK058A: Nitrate as N	14797-55-8	0.01	mg/L		0.05	0.19	---	---	---
EK061A: Total Kjeldahl Nitrogen as N	----	0.1	mg/L		0.5	0.1	---	---	---
EK071K: Reactive Phosphorus as P	14265-44-2	0.01	mg/L		0.01	<0.01	---	---	---
EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L		<2	<2	---	---	---
EP: Aggregate Organics									
EP005: Total Organic Carbon	----	1	mg/L		2	2	---	---	---
EP020: Oil & Grease	----	5	mg/L		<5	<5	---	---	---
EP026C: Chemical Oxygen Demand	----	5	mg/L		7	<5	---	---	---
EP030: Biochemical Oxygen Demand	----	2	mg/L		<2	<2	---	---	---
EG: Metals and Major Cations - Total									
EG020: Cadmium	7440-43-9	0.2	µg/L		<0.2	<0.2	---	---	---
EG020: Copper	7440-50-8	1	µg/L		2	1	---	---	---
EG020: Lead	7439-92-1	1	µg/L		<1	1	---	---	---
EG020: Manganese	7439-96-5	1	µg/L		41	1350	---	---	---
EG020: Nickel	7440-02-0	1	µg/L		<1	2	---	---	---
EG020: Zinc	7440-66-6	10	µg/L		13	20	---	---	---
EG032: Calcium	7440-70-2	50	µg/L		3330	19400	---	---	---
EG032: Iron	7439-89-6	10	µg/L		420	1340	---	---	---
EG032: Magnesium	7439-95-4	50	µg/L		480	1470	---	---	---
EG032: Potassium	7440-09-7	50	µg/L		600	2010	---	---	---
EG032: Sodium	7440-23-5	50	µg/L		8120	6010	---	---	---



Sub-Matrix: WATER				Sample ID	WM1	WM2	---	---	---
				Sampling date / time	08-Nov-2023	08-Nov-2023	---	---	---
Compound	CAS Number	LOR	Unit		HK2344804-001	HK2344804-002	-----	-----	-----
EM: Microbiological Testing									
EM002: E. coli	----	1	CFU/100mL		11	19	---	---	---
EM003: Total Coliforms	----	1	CFU/100mL		25	56	---	---	---



Laboratory Duplicate (DUP) Report

Matrix: WATER				Laboratory Duplicate (DUP) Report				
Laboratory sample ID	Sample ID	Method/Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)
EA/ED: Physical and Aggregate Properties (QC Lot: 5414128)								
HK2344783-003	Anonymous	EA010: Electrical Conductivity @ 25°C	----	1	µS/cm	170	170	0.0
HK2344804-002	WM2	EA010: Electrical Conductivity @ 25°C	----	1	µS/cm	151	151	0.0
EA/ED: Physical and Aggregate Properties (QC Lot: 5415132)								
HK2343238-002	Anonymous	ED037: Total Alkalinity as CaCO3	----	1	mg/L	131	131	0.0
EA/ED: Physical and Aggregate Properties (QC Lot: 5415135)								
HK2344804-002	WM2	EA002: pH Value	----	0.1	pH Unit	7.4	7.4	0.0
HK2344956-001	Anonymous	EA002: pH Value	----	0.1	pH Unit	9.1	9.1	0.0
EA/ED: Physical and Aggregate Properties (QC Lot: 5416660)								
HK2344804-001	WM1	EA025: Suspended Solids (SS)	----	0.5	mg/L	2.5	2.1	17.2
HK2344811-008	Anonymous	EA025: Suspended Solids (SS)	----	0.5	mg/L	1.4	1.1	18.2
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5414216)								
HK2344727-001	Anonymous	ED041K: Sulphate as SO4 - Turbidimetric	----	1	mg/L	<1	<1	0.0
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5414217)								
HK2344727-001	Anonymous	ED045K: Chloride	16887-00-6	1	mg/L	<1	<1	0.0
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5416823)								
HK2344868-001	Anonymous	EK071K: Reactive Phosphorus as P	14265-44-2	0.01	mg/L	<0.01	<0.01	0.0
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5416838)								
HK2343099-003	Anonymous	EK055K: Ammonia as N	7664-41-7	0.01	mg/L	1.68	1.56	7.7
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5433020)								
HK2344804-001	WM1	EK061A: Total Kjeldahl Nitrogen as N	----	0.1	mg/L	0.5	0.5	0.0
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5433970)								
HK2344804-001	WM1	EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L	<2	<2	0.0
EP: Aggregate Organics (QC Lot: 5431603)								
HK2345267-005	Anonymous	EP005: Total Organic Carbon	----	1	mg/L	<1	<1	0.0
EP: Aggregate Organics (QC Lot: 5431668)								
HK2344804-002	WM2	EP026C: Chemical Oxygen Demand	----	5	mg/L	<5	<5	0.0
EG: Metals and Major Cations - Total (QC Lot: 5416710)								
HK2344804-002	WM2	EG032: Iron	7439-89-6	10	µg/L	1340	1330	0.0
		EG032: Calcium	7440-70-2	50	µg/L	19400	19200	0.7
		EG032: Magnesium	7439-95-4	50	µg/L	1470	1450	1.2



Matrix: WATER				Laboratory Duplicate (DUP) Report				
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)
EG: Metals and Major Cations - Total (QC Lot: 5416710) - Continued								
HK2344804-002	WM2	EG032: Potassium	7440-09-7	50	µg/L	2010	1980	1.6
		EG032: Sodium	7440-23-5	50	µg/L	6010	5970	0.7
EG: Metals and Major Cations - Total (QC Lot: 5416711)								
HK2344804-002	WM2	EG020: Cadmium	7440-43-9	0.2	µg/L	<0.2	<0.2	0.0
		EG020: Copper	7440-50-8	1	µg/L	1	1	0.0
		EG020: Lead	7439-92-1	1	µg/L	1	1	0.0
		EG020: Manganese	7439-96-5	1	µg/L	1350	1370	1.5
		EG020: Nickel	7440-02-0	1	µg/L	2	2	0.0
		EG020: Zinc	7440-66-6	10	µg/L	20	18	10.0

Method Blank (MB), Laboratory Control Spike (LCS) and Laboratory Control Spike Duplicate (DCS) Report

Matrix: WATER				Method Blank (MB) Report			Laboratory Control Spike (LCS) and Laboratory Control Spike Duplicate (DCS) Report					
Method: Compound	CAS Number	LOR	Unit	Result	Spike Concentration	Spike Recovery (%)		Recovery Limits(%)		RPD (%)		
						LCS	DCS	Low	High	Value	Control Limit	
EA/ED: Physical and Aggregate Properties (QC Lot: 5414128)												
EA010: Electrical Conductivity @ 25°C	----	1	µS/cm	<1	146.9 µS/cm	101	----	93.5	106	----	----	
				<1	1412 µS/cm	95.2	----	94.3	105	----	----	
EA/ED: Physical and Aggregate Properties (QC Lot: 5415132)												
ED037: Total Alkalinity as CaCO3	----	1	mg/L	<1	50 mg/L	102	----	95.0	105	----	----	
				<1	2000 mg/L	100	----	95.0	105	----	----	
EA/ED: Physical and Aggregate Properties (QC Lot: 5416660)												
EA025: Suspended Solids (SS)	----	0.5	mg/L	<0.5	10 mg/L	90.5	----	86.6	113	----	----	
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5414216)												
ED041K: Sulphate as SO4 - Turbidimetric	----	1	mg/L	<1	5 mg/L	99.4	----	91.4	109	----	----	
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5414217)												
ED045K: Chloride	16887-00-6	1	mg/L	<1	10 mg/L	99.8	----	88.2	108	----	----	
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5416823)												
EK071K: Reactive Phosphorus as P	14265-44-2	0.01	mg/L	<0.01	0.5 mg/L	98.6	----	92.4	106	----	----	
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5416838)												



Matrix: WATER		Method Blank (MB) Report			Laboratory Control Spike (LCS) and Laboratory Control Spike Duplicate (DCS) Report						
		LOR	Unit	Result	Spike Concentration	Spike Recovery (%)		Recovery Limits(%)		RPD (%)	
Method: Compound	CAS Number					LCS	DCS	Low	High	Value	Control Limit
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5416838) - Continued											
EK055K: Ammonia as N	7664-41-7	0.01	mg/L	<0.01	0.5 mg/L	104	---	89.3	109	---	---
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5433020)											
EK061A: Total Kjeldahl Nitrogen as N	---	0.1	mg/L	<0.1	0.5 mg/L	103	---	89.0	120	---	---
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5433970)											
EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L	<2	---	---	---	---	---	---	---
EP: Aggregate Organics (QC Lot: 5414608)											
EP030: Biochemical Oxygen Demand	---	---	mg/L	---	198 mg/L	92.3	---	77.6	118	---	---
EP: Aggregate Organics (QC Lot: 5431603)											
EP005: Total Organic Carbon	---	1	mg/L	<1	5 mg/L	112	---	87.3	120	---	---
				<1	100 mg/L	110	---	88.8	120	---	---
EP: Aggregate Organics (QC Lot: 5431668)											
EP026C: Chemical Oxygen Demand	---	---	mg/L	---	25 mg/L	94.0	---	92.0	108	---	---
				---	250 mg/L	100.0	---	92.3	106	---	---
EP: Aggregate Organics (QC Lot: 5435328)											
EP020: Oil & Grease	---	2	mg/L	<2	20 mg/L	88.0	---	81.7	105	---	---
EG: Metals and Major Cations - Total (QC Lot: 5416710)											
EG032: Calcium	7440-70-2	50	µg/L	<50	2000 µg/L	107	---	85.0	115	---	---
EG032: Iron	7439-89-6	10	µg/L	<10	2000 µg/L	104	---	85.0	115	---	---
EG032: Magnesium	7439-95-4	50	µg/L	<50	2000 µg/L	102	---	85.0	115	---	---
EG032: Potassium	7440-09-7	50	µg/L	<50	2000 µg/L	99.2	---	85.0	115	---	---
EG032: Sodium	7440-23-5	50	µg/L	<50	2000 µg/L	107	---	85.0	115	---	---
EG: Metals and Major Cations - Total (QC Lot: 5416711)											
EG020: Cadmium	7440-43-9	0.2	µg/L	<0.2	5 µg/L	98.7	---	85.0	109	---	---
EG020: Copper	7440-50-8	1	µg/L	<1	50 µg/L	99.6	---	90.0	111	---	---
EG020: Lead	7439-92-1	1	µg/L	<1	50 µg/L	99.2	---	89.0	111	---	---
EG020: Manganese	7439-96-5	1	µg/L	<1	50 µg/L	96.3	---	85.0	115	---	---
EG020: Nickel	7440-02-0	1	µg/L	<1	50 µg/L	98.3	---	87.0	110	---	---
EG020: Zinc	7440-66-6	10	µg/L	<10	50 µg/L	96.4	---	86.0	114	---	---



Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report

Matrix: WATER

					Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report					
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	Spike Concentration	Spike Recovery (%)		Recovery Limits (%)		RPD (%)	
					MS	MSD	Low	High	Value	Control Limit
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5414216)										
HK2344727-001	Anonymous	ED041K: Sulphate as SO4 - Turbidimetric	----	5 mg/L	90.7	----	75.0	125	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5414217)										
HK2344727-001	Anonymous	ED045K: Chloride	16887-00-6	5 mg/L	94.0	----	75.0	125	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5416823)										
HK2344868-001	Anonymous	EK071K: Reactive Phosphorus as P	14265-44-2	0.5 mg/L	102	----	75.0	125	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5416838)										
HK2343099-003	Anonymous	EK055K: Ammonia as N	7664-41-7	5 mg/L	97.1	----	75.0	125	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 5433020)										
HK2344804-001	WM1	EK061A: Total Kjeldahl Nitrogen as N	----	0.5 mg/L	89.9	----	75.0	125	----	----
EP: Aggregate Organics (QC Lot: 5431603)										
HK2345267-005	Anonymous	EP005: Total Organic Carbon	----	5 mg/L	102	----	75.0	125	----	----
EP: Aggregate Organics (QC Lot: 5431668)										
HK2344804-001	WM1	EP026C: Chemical Oxygen Demand	----	10 mg/L	102	----	75.0	125	----	----
EG: Metals and Major Cations - Total (QC Lot: 5416710)										
HK2344804-001	WM1	EG032: Calcium	7440-70-2	2000 µg/L	94.2	----	75.0	125	----	----
		EG032: Iron	7439-89-6	2000 µg/L	103	----	75.0	125	----	----
		EG032: Magnesium	7439-95-4	2000 µg/L	98.8	----	75.0	125	----	----
		EG032: Potassium	7440-09-7	2000 µg/L	99.2	----	75.0	125	----	----
		EG032: Sodium	7440-23-5	2000 µg/L	# Not Determined	----	75.0	125	----	----
EG: Metals and Major Cations - Total (QC Lot: 5416711)										
HK2344804-001	WM1	EG020: Cadmium	7440-43-9	5 µg/L	98.3	----	75.0	125	----	----
		EG020: Copper	7440-50-8	50 µg/L	98.0	----	75.0	125	----	----
		EG020: Lead	7439-92-1	50 µg/L	97.7	----	75.0	125	----	----
		EG020: Manganese	7439-96-5	50 µg/L	95.3	----	75.0	125	----	----






Matrix: WATER




Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report

Laboratory sample ID	Sample ID	Method: Compound	CAS Number	Spike Concentration	Spike Recovery (%)		Recovery Limits (%)		RPD (%)	
					MS	MSD	Low	High	Value	Control Limit
EG: Metals and Major Cations - Total (QC Lot: 5416711) - Continued										
HK2344804-001	WM1	EG020: Nickel	7440-02-0	50 µg/L	99.4	----	75.0	125	----	----
		EG020: Zinc	7440-66-6	50 µg/L	96.0	----	75.0	125	----	----



Appendix F Graphical Presentations

Air Quality







Noise





Water Quality



Surface Water Monitoring Results at WM1





Surface Water Monitoring Results at WM1



Surface Water Monitoring Results at WM2



Surface Water Monitoring Results at WM2



Appendix G Notification of Environmental Quality Limits Exceedance

Notification of Environmental Quality Limits Exceedance

Air Quality Monitoring - Construction Dust

Dust Monitoring Station	Level Exceedance	Monitoring Parameter (s)		1-hr TSP Exceedance Count				24-hr TSP Exceedance Count			
				Reporting period		Accumulate project to date		Reporting period		Accumulate project to date	
		1-hr TSP	24-hr TSP	Project related	Non-project related	Project related	Non-project related	Project related	Non-project related	Project related	Non-project related
AM1	Action	0	0	0	0	0	0	0	0	0	2
	Limit	0	0	0	0	0	0	0	0	0	3
AM2	Action	0	0	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0	0	0
AM3	Action	0	0	0	0	0	0	0	0	0	4
	Limit	0	0	0	0	0	0	0	0	0	3

Noise Monitoring

Noise Monitoring Station	Level Exceedance	Monitoring Parameter	LAeq (30mins) Exceedance Count			
			Reporting period		Accumulate project to date	
		LAeq (30mins)	Project related	Non-project related	Project related	Non-project related
NM1a	Action	0	0	0	0	0
	Limit	0	0	0	0	0
NM2a	Action	0	0	0	0	0
	Limit	0	0	0	0	0

Notification of Environmental Quality Limits Exceedance

Surface Water Monitoring

Surface Water Quality Monitoring Station	Level Exceedance	Monitoring Parameter (s)				Exceedance Count															
						Reporting period								Accumulate project to date							
						Project related				Non-project replated				Project related				Non-project replated			
						DO	pH	Turb	SS	DO	pH	Turb	SS	DO	pH	Turb	SS	DO	pH	Turb	SS
WM1	Action	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0
	Limit	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
WM2	Action	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0	0	0

Remarks:

1. "DO" equal to Dissolved Oxygen
2. "Turb" equal to Turbidity
3. "SS" equal to Suspended Solids

Landfill Gas (LFG) Monitoring

LFG Monitoring Station	Monitoring Parameter(s)	No. of Exceedance
		Limit Level
Portion A +50 mpD to +70 mpD Platform	CH ₄	0
	CO ₂	0
	O ₂	0

Appendix H Wind Data

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231101 0000	0.1	162
20231101 0010	0.1	155
20231101 0020	0.1	86
20231101 0030	0.8	63
20231101 0040	0.1	149
20231101 0050	0.1	127
20231101 0100	0.1	125
20231101 0110	1	79
20231101 0120	0.1	140
20231101 0130	0.3	10
20231101 0140	0.1	146
20231101 0150	0.5	153
20231101 0200	0.3	56
20231101 0210	0.1	120
20231101 0220	0.4	15
20231101 0230	0.1	97
20231101 0240	0.3	105
20231101 0250	0.1	348
20231101 0300	0.1	177
20231101 0310	0.1	284
20231101 0320	0.2	75
20231101 0330	0.6	159
20231101 0340	0.1	125
20231101 0350	0.1	316
20231101 0400	0.1	283
20231101 0410	0.1	165
20231101 0420	0.1	135
20231101 0430	0.1	206
20231101 0440	0.1	199
20231101 0450	0.1	219
20231101 0500	0.1	57
20231101 0510	0.1	150
20231101 0520	0.1	15
20231101 0530	0.1	66
20231101 0540	0.1	48
20231101 0550	0.1	45
20231101 0600	0.1	62
20231101 0610	0.1	40
20231101 0620	0.1	47
20231101 0630	0.1	47
20231101 0640	0.1	53
20231101 0650	0.1	25
20231101 0700	0.1	48
20231101 0710	0.1	61
20231101 0720	0.1	57
20231101 0730	0.1	59
20231101 0740	0.1	72
20231101 0750	0.1	99
20231101 0800	0.1	104
20231101 0810	0.1	116
20231101 0820	0.1	99
20231101 0830	0.1	123
20231101 0840	0.1	85
20231101 0850	0.1	127
20231101 0900	0.1	163
20231101 0910	0.1	176
20231101 0920	0.1	145
20231101 0930	0.4	162
20231101 0940	0.4	140
20231101 0950	0.3	101
20231101 1000	0.1	124
20231101 1010	0.1	7
20231101 1020	0.2	54
20231101 1030	0.1	21
20231101 1040	0.1	68
20231101 1050	0.2	225
20231101 1100	0.5	199
20231101 1110	0.1	87
20231101 1120	0.3	229
20231101 1130	0.3	197
20231101 1140	0.2	178
20231101 1150	0.3	113

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231101 1200	0.1	312
20231101 1210	1.5	187
20231101 1220	0.1	49
20231101 1230	0.3	152
20231101 1240	0.1	156
20231101 1250	0.1	128
20231101 1300	1.4	255
20231101 1310	0.1	155
20231101 1320	0.2	137
20231101 1330	0.1	52
20231101 1340	0.1	322
20231101 1350	0.4	11
20231101 1400	0.2	22
20231101 1410	0.3	22
20231101 1420	0.2	292
20231101 1430	0.1	73
20231101 1440	0.5	12
20231101 1450	0.4	327
20231101 1500	0.1	298
20231101 1510	0.8	95
20231101 1520	1.2	104
20231101 1530	0.1	160
20231101 1540	0.9	86
20231101 1550	0.4	110
20231101 1600	0.3	117
20231101 1610	0.1	242
20231101 1620	0.1	72
20231101 1630	0.1	74
20231101 1640	0.2	213
20231101 1650	0.1	18
20231101 1700	0.2	354
20231101 1710	0.1	81
20231101 1720	0.1	240
20231101 1730	0.1	330
20231101 1740	2.1	313
20231101 1750	0.1	336
20231101 1800	0.2	344
20231101 1810	0.1	342
20231101 1820	0.4	331
20231101 1830	0.1	348
20231101 1840	0.1	86
20231101 1850	0.1	4
20231101 1900	0.6	112
20231101 1910	0.1	161
20231101 1920	0.1	300
20231101 1930	0.2	101
20231101 1940	0.6	324
20231101 1950	6.4	26
20231101 2000	0.1	144
20231101 2010	1.1	127
20231101 2020	0.2	76
20231101 2030	0.1	295
20231101 2040	0.1	48
20231101 2050	0.1	99
20231101 2100	0.1	200
20231101 2110	0.1	112
20231101 2120	0.1	85
20231101 2130	0.1	300
20231101 2140	0.1	148
20231101 2150	0.1	164
20231101 2200	0.1	271
20231101 2210	0.1	97
20231101 2220	0.1	112
20231101 2230	0.1	204
20231101 2240	0.1	317
20231101 2250	0.1	283
20231101 2300	0.1	74
20231101 2310	0.1	130
20231101 2320	0.1	124
20231101 2330	0.1	295
20231101 2340	0.1	119
20231101 2350	0.1	261

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231102 0000	0.1	283
20231102 0010	0.1	52
20231102 0020	0.1	160
20231102 0030	0.1	94
20231102 0040	0.1	73
20231102 0050	0.1	93
20231102 0100	0.1	162
20231102 0110	0.1	312
20231102 0120	0.1	124
20231102 0130	0.1	33
20231102 0140	0.1	118
20231102 0150	0.1	55
20231102 0200	0.1	173
20231102 0210	0.1	93
20231102 0220	0.1	90
20231102 0230	0.1	329
20231102 0240	0.1	104
20231102 0250	0.1	114
20231102 0300	0.1	49
20231102 0310	0.1	33
20231102 0320	0.1	89
20231102 0330	0.1	298
20231102 0340	0.1	86
20231102 0350	0.1	290
20231102 0400	0.1	277
20231102 0410	0.1	310
20231102 0420	0.2	310
20231102 0430	0.1	324
20231102 0440	0.1	310
20231102 0450	0.1	353
20231102 0500	0.1	70
20231102 0510	1	5
20231102 0520	0.1	81
20231102 0530	0.1	302
20231102 0540	0.1	133
20231102 0550	0.1	101
20231102 0600	0.1	277
20231102 0610	0.1	201
20231102 0620	0.1	186
20231102 0630	0.1	5
20231102 0640	0.1	317
20231102 0650	0.1	344
20231102 0700	0.1	342
20231102 0710	0.1	29
20231102 0720	0.1	339
20231102 0730	0.1	331
20231102 0740	0.1	27
20231102 0750	0.1	346
20231102 0800	0.1	312
20231102 0810	0.1	342
20231102 0820	0.1	351
20231102 0830	0.1	120
20231102 0840	0.3	284
20231102 0850	0.6	273
20231102 0900	0.1	174
20231102 0910	1.4	149
20231102 0920	0.1	237
20231102 0930	0.1	3
20231102 0940	0.1	138
20231102 0950	0.2	152
20231102 1000	0.1	77
20231102 1010	0.1	195
20231102 1020	0.3	31
20231102 1030	0.1	175
20231102 1040	0.4	115
20231102 1050	0.1	151
20231102 1100	0.3	194
20231102 1110	1.5	49
20231102 1120	0.4	18
20231102 1130	1.6	209
20231102 1140	0.4	266
20231102 1150	1	74

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231102 1200	0.1	113
20231102 1210	2.4	163
20231102 1220	2.2	109
20231102 1230	1.8	31
20231102 1240	0.3	3
20231102 1250	1.6	146
20231102 1300	1	339
20231102 1310	2.7	156
20231102 1320	0.5	91
20231102 1330	0.9	122
20231102 1340	0.1	290
20231102 1350	1.4	120
20231102 1400	0.5	2
20231102 1410	1	68
20231102 1420	1.5	62
20231102 1430	3.9	191
20231102 1440	0.9	86
20231102 1450	1.1	193
20231102 1500	0.8	35
20231102 1510	0.1	166
20231102 1520	0.2	151
20231102 1530	0.1	189
20231102 1540	0.2	93
20231102 1550	0.1	49
20231102 1600	1.9	118
20231102 1610	1.5	141
20231102 1620	4.4	70
20231102 1630	0.2	136
20231102 1640	0.1	145
20231102 1650	0.8	118
20231102 1700	1.6	73
20231102 1710	0.5	97
20231102 1720	1.2	44
20231102 1730	0.1	104
20231102 1740	0.4	103
20231102 1750	0.1	162
20231102 1800	1.2	139
20231102 1810	0.1	103
20231102 1820	0.1	39
20231102 1830	0.1	18
20231102 1840	0.1	13
20231102 1850	0.1	52
20231102 1900	0.1	347
20231102 1910	0.1	85
20231102 1920	0.1	64
20231102 1930	0.1	57
20231102 1940	0.1	108
20231102 1950	0.1	124
20231102 2000	0.1	14
20231102 2010	0.1	339
20231102 2020	0.1	120
20231102 2030	0.1	70
20231102 2040	0.1	66
20231102 2050	0.1	66
20231102 2100	0.1	42
20231102 2110	0.1	143
20231102 2120	0.1	315
20231102 2130	0.1	67
20231102 2140	0.1	162
20231102 2150	0.1	100
20231102 2200	0.1	164
20231102 2210	0.1	116
20231102 2220	0.1	24
20231102 2230	0.1	253
20231102 2240	0.1	52
20231102 2250	0.1	15
20231102 2300	0.1	246
20231102 2310	0.1	47
20231102 2320	0.2	54
20231102 2330	0.1	239
20231102 2340	0.1	86
20231102 2350	0.1	95

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231103 0000	0.1	89
20231103 0010	0.1	71
20231103 0020	0.1	2
20231103 0030	0.1	78
20231103 0040	0.1	56
20231103 0050	0.1	2
20231103 0100	0.1	168
20231103 0110	0.1	328
20231103 0120	0.1	344
20231103 0130	0.1	116
20231103 0140	0.1	76
20231103 0150	0.1	80
20231103 0200	0.1	71
20231103 0210	0.1	139
20231103 0220	0.1	51
20231103 0230	0.1	56
20231103 0240	0.1	115
20231103 0250	0.1	272
20231103 0300	0.1	144
20231103 0310	0.1	85
20231103 0320	0.1	47
20231103 0330	0.1	49
20231103 0340	0.1	38
20231103 0350	0.1	50
20231103 0400	0.1	52
20231103 0410	0.1	19
20231103 0420	0.1	32
20231103 0430	0.1	18
20231103 0440	0.1	47
20231103 0450	0.1	30
20231103 0500	0.1	296
20231103 0510	0.1	309
20231103 0520	0.1	33
20231103 0530	0.1	45
20231103 0540	0.1	46
20231103 0550	0.1	33
20231103 0600	0.1	54
20231103 0610	0.1	12
20231103 0620	0.1	59
20231103 0630	0.1	53
20231103 0640	0.1	16
20231103 0650	0.1	27
20231103 0700	0.1	22
20231103 0710	0.1	87
20231103 0720	0.1	290
20231103 0730	0.4	269
20231103 0740	0.1	47
20231103 0750	0.1	295
20231103 0800	0.1	42
20231103 0810	0.3	300
20231103 0820	0.1	66
20231103 0830	0.1	146
20231103 0840	0.1	111
20231103 0850	0.5	351
20231103 0900	0.2	116
20231103 0910	1	306
20231103 0920	0.2	301
20231103 0930	0.1	187
20231103 0940	1	12
20231103 0950	0.1	143
20231103 1000	0.2	332
20231103 1010	0.3	346
20231103 1020	0.9	335
20231103 1030	0.9	198
20231103 1040	0.1	64
20231103 1050	0.4	19
20231103 1100	0.9	43
20231103 1110	0.7	355
20231103 1120	0.1	55
20231103 1130	0.9	84
20231103 1140	0.1	34
20231103 1150	0.5	158

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231103 1200	1.7	54
20231103 1210	0.3	181
20231103 1220	1.5	346
20231103 1230	0.6	166
20231103 1240	0.1	186
20231103 1250	0.3	54
20231103 1300	4.1	156
20231103 1310	0.1	35
20231103 1320	0.4	0
20231103 1330	0.4	54
20231103 1340	2.8	122
20231103 1350	0.2	111
20231103 1400	0.1	129
20231103 1410	0.4	108
20231103 1420	1.6	112
20231103 1430	1.3	215
20231103 1440	2.6	95
20231103 1450	2.3	141
20231103 1500	1.2	180
20231103 1510	0.8	92
20231103 1520	0.4	97
20231103 1530	0.2	102
20231103 1540	0.4	107
20231103 1550	1	60
20231103 1600	0.1	66
20231103 1610	0.2	95
20231103 1620	0.4	127
20231103 1630	0.1	112
20231103 1640	0.1	115
20231103 1650	0.1	192
20231103 1700	0.2	43
20231103 1710	0.1	52
20231103 1720	0.1	53
20231103 1730	0.9	62
20231103 1740	0.1	28
20231103 1750	0.3	80
20231103 1800	0.5	112
20231103 1810	1.5	101
20231103 1820	0.2	106
20231103 1830	0.2	111
20231103 1840	0.1	143
20231103 1850	0.1	82
20231103 1900	0.1	10
20231103 1910	0.1	16
20231103 1920	0.1	20
20231103 1930	0.1	7
20231103 1940	0.1	7
20231103 1950	0.1	27
20231103 2000	0.1	30
20231103 2010	0.1	23
20231103 2020	0.1	85
20231103 2030	0.1	95
20231103 2040	0.2	134
20231103 2050	0.7	92
20231103 2100	0.2	92
20231103 2110	0.1	35
20231103 2120	0.1	54
20231103 2130	0.1	355
20231103 2140	0.1	304
20231103 2150	0.1	43
20231103 2200	0.1	104
20231103 2210	0.1	92
20231103 2220	0.5	186
20231103 2230	0.1	78
20231103 2240	0.1	279
20231103 2250	0.1	1
20231103 2300	0.1	60
20231103 2310	0.1	308
20231103 2320	0.1	9
20231103 2330	0.3	5
20231103 2340	0.6	34
20231103 2350	0.1	66

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231104 0000	0.2	311
20231104 0010	0.1	187
20231104 0020	0.1	170
20231104 0030	0.1	6
20231104 0040	0.1	325
20231104 0050	0.1	249
20231104 0100	0.1	100
20231104 0110	0.1	46
20231104 0120	0.1	121
20231104 0130	0.1	207
20231104 0140	0.2	154
20231104 0150	0.1	144
20231104 0200	0.1	208
20231104 0210	0.1	96
20231104 0220	0.1	96
20231104 0230	0.1	100
20231104 0240	0.1	104
20231104 0250	0.1	122
20231104 0300	0.1	93
20231104 0310	0.1	49
20231104 0320	0.1	79
20231104 0330	0.1	48
20231104 0340	0.1	66
20231104 0350	0.1	67
20231104 0400	0.1	44
20231104 0410	0.1	51
20231104 0420	0.1	50
20231104 0430	0.1	49
20231104 0440	0.1	33
20231104 0450	0.1	177
20231104 0500	0.1	177
20231104 0510	0.1	91
20231104 0520	0.1	66
20231104 0530	0.1	346
20231104 0540	0.1	76
20231104 0550	0.1	5
20231104 0600	0.1	93
20231104 0610	0.1	94
20231104 0620	0.1	77
20231104 0630	0.1	53
20231104 0640	0.1	83
20231104 0650	0.1	83
20231104 0700	0.1	83
20231104 0710	0.1	83
20231104 0720	0.1	256
20231104 0730	0.1	134
20231104 0740	0.1	100
20231104 0750	0.1	49
20231104 0800	0.1	122
20231104 0810	0.1	153
20231104 0820	0.1	2
20231104 0830	0.7	56
20231104 0840	0.1	346
20231104 0850	0.2	110
20231104 0900	0.1	112
20231104 0910	0.1	346
20231104 0920	0.1	272
20231104 0930	0.1	347
20231104 0940	0.4	109
20231104 0950	0.1	29
20231104 1000	0.1	354
20231104 1010	0.1	75
20231104 1020	0.1	331
20231104 1030	0.1	280
20231104 1040	1.1	17
20231104 1050	0.1	55
20231104 1100	0.5	43
20231104 1110	3.8	336
20231104 1120	0.6	68
20231104 1130	0.1	99
20231104 1140	1.3	128
20231104 1150	1	296

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231104 1200	1.1	94
20231104 1210	0.1	65
20231104 1220	0.9	29
20231104 1230	0.4	56
20231104 1240	0.9	348
20231104 1250	0.7	353
20231104 1300	3	60
20231104 1310	0.3	89
20231104 1320	1	353
20231104 1330	0.1	63
20231104 1340	0.2	331
20231104 1350	0.2	3
20231104 1400	2.9	330
20231104 1410	0.1	1
20231104 1420	0.1	292
20231104 1430	0.1	37
20231104 1440	0.1	18
20231104 1450	0.2	71
20231104 1500	0.9	1
20231104 1510	1.4	51
20231104 1520	0.1	34
20231104 1530	0.3	251
20231104 1540	1.1	148
20231104 1550	0.1	177
20231104 1600	1.7	149
20231104 1610	0.3	120
20231104 1620	1	101
20231104 1630	1.8	112
20231104 1640	0.1	125
20231104 1650	0.2	12
20231104 1700	0.1	94
20231104 1710	0.2	333
20231104 1720	0.3	132
20231104 1730	0.1	334
20231104 1740	1	103
20231104 1750	0.1	276
20231104 1800	0.1	185
20231104 1810	0.1	15
20231104 1820	0.2	88
20231104 1830	0.2	153
20231104 1840	0.1	100
20231104 1850	0.1	56
20231104 1900	0.1	38
20231104 1910	0.1	114
20231104 1920	0.1	54
20231104 1930	0.1	289
20231104 1940	0.1	119
20231104 1950	0.2	281
20231104 2000	0.2	238
20231104 2010	0.1	256
20231104 2020	0.1	282
20231104 2030	0.1	56
20231104 2040	0.1	154
20231104 2050	0.1	284
20231104 2100	0.1	13
20231104 2110	0.1	84
20231104 2120	0.1	166
20231104 2130	0.1	24
20231104 2140	0.1	76
20231104 2150	0.2	117
20231104 2200	0.1	164
20231104 2210	0.1	54
20231104 2220	0.1	119
20231104 2230	0.1	173
20231104 2240	0.1	170
20231104 2250	0.1	118
20231104 2300	0.1	82
20231104 2310	0.1	78
20231104 2320	0.1	93
20231104 2330	0.1	83
20231104 2340	0.1	94
20231104 2350	0.1	59

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231105 0000	0.1	47
20231105 0010	0.1	100
20231105 0020	0.1	15
20231105 0030	0.1	89
20231105 0040	0.1	106
20231105 0050	0.1	185
20231105 0100	0.1	47
20231105 0110	0.1	109
20231105 0120	0.1	245
20231105 0130	0.1	274
20231105 0140	0.1	121
20231105 0150	0.1	15
20231105 0200	0.1	343
20231105 0210	0.1	299
20231105 0220	0.1	26
20231105 0230	0.1	56
20231105 0240	0.1	0
20231105 0250	0.1	24
20231105 0300	0.1	344
20231105 0310	0.1	342
20231105 0320	0.1	324
20231105 0330	0.1	161
20231105 0340	0.1	68
20231105 0350	0.1	25
20231105 0400	0.1	24
20231105 0410	0.1	109
20231105 0420	0.1	23
20231105 0430	0.1	40
20231105 0440	0.1	49
20231105 0450	0.1	52
20231105 0500	0.1	23
20231105 0510	0.1	23
20231105 0520	0.1	21
20231105 0530	0.1	21
20231105 0540	0.1	10
20231105 0550	0.1	80
20231105 0600	0.1	61
20231105 0610	0.1	74
20231105 0620	0.1	5
20231105 0630	0.1	311
20231105 0640	0.1	140
20231105 0650	0.1	57
20231105 0700	0.1	18
20231105 0710	0.1	136
20231105 0720	0.3	176
20231105 0730	0.2	122
20231105 0740	0.1	30
20231105 0750	0.1	20
20231105 0800	0.1	120
20231105 0810	0.1	149
20231105 0820	0.1	248
20231105 0830	0.1	116
20231105 0840	0.1	69
20231105 0850	0.4	206
20231105 0900	0.1	176
20231105 0910	0.1	15
20231105 0920	0.1	68
20231105 0930	0.1	33
20231105 0940	0.3	63
20231105 0950	0.1	311
20231105 1000	0.1	314
20231105 1010	2.7	312
20231105 1020	0.1	86
20231105 1030	0.1	215
20231105 1040	0.1	126
20231105 1050	0.1	175
20231105 1100	0.5	331
20231105 1110	0.1	154
20231105 1120	0.9	52
20231105 1130	0.8	139
20231105 1140	0.1	310
20231105 1150	0.1	152

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231105 1200	0.1	137
20231105 1210	1.1	120
20231105 1220	0.2	5
20231105 1230	0.1	337
20231105 1240	0.1	307
20231105 1250	0.2	325
20231105 1300	0.1	132
20231105 1310	0.1	72
20231105 1320	0.1	345
20231105 1330	0.2	119
20231105 1340	0.1	295
20231105 1350	0.1	340
20231105 1400	0.3	9
20231105 1410	0.9	43
20231105 1420	0.2	30
20231105 1430	0.8	12
20231105 1440	0.1	323
20231105 1450	0.1	66
20231105 1500	0.3	116
20231105 1510	0.1	153
20231105 1520	0.7	117
20231105 1530	0.1	39
20231105 1540	1.4	104
20231105 1550	0.1	84
20231105 1600	2.8	337
20231105 1610	1.2	120
20231105 1620	0.1	97
20231105 1630	0.7	26
20231105 1640	0.1	78
20231105 1650	0.1	9
20231105 1700	0.1	88
20231105 1710	1.0	114
20231105 1720	0.3	115
20231105 1730	0.8	104
20231105 1740	1.1	121
20231105 1750	0.1	101
20231105 1800	0.1	182
20231105 1810	0.1	28
20231105 1820	0.1	173
20231105 1830	0.1	45
20231105 1840	0.1	0
20231105 1850	0.1	6
20231105 1900	0.1	45
20231105 1910	0.1	157
20231105 1920	0.1	80
20231105 1930	0.1	10
20231105 1940	0.1	34
20231105 1950	0.1	128
20231105 2000	0.1	84
20231105 2010	0.1	18
20231105 2020	0.1	69
20231105 2030	0.1	29
20231105 2040	0.1	295
20231105 2050	0.1	27
20231105 2100	0.1	2
20231105 2110	0.1	36
20231105 2120	0.1	9
20231105 2130	0.1	0
20231105 2140	0.1	2
20231105 2150	0.1	34
20231105 2200	0.1	94
20231105 2210	0.1	80
20231105 2220	0.1	69
20231105 2230	0.1	18
20231105 2240	0.1	173
20231105 2250	0.1	117
20231105 2300	0.1	26
20231105 2310	0.1	81
20231105 2320	0.1	207
20231105 2330	0.1	49
20231105 2340	0.1	27
20231105 2350	0.1	38

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231106 0000	0.1	167
20231106 0010	0.1	91
20231106 0020	0.1	77
20231106 0030	0.1	19
20231106 0040	0.1	23
20231106 0050	0.1	50
20231106 0100	0.1	92
20231106 0110	0.1	8
20231106 0120	0.1	74
20231106 0130	0.1	71
20231106 0140	0.1	10
20231106 0150	0.1	23
20231106 0200	0.1	18
20231106 0210	0.1	55
20231106 0220	0.1	225
20231106 0230	0.1	117
20231106 0240	0.1	56
20231106 0250	0.1	32
20231106 0300	0.1	74
20231106 0310	0.1	167
20231106 0320	0.1	61
20231106 0330	0.1	61
20231106 0340	0.1	66
20231106 0350	0.1	58
20231106 0400	0.1	47
20231106 0410	0.1	47
20231106 0420	0.1	55
20231106 0430	0.1	50
20231106 0440	0.1	95
20231106 0450	0.1	69
20231106 0500	0.1	71
20231106 0510	0.1	25
20231106 0520	0.1	47
20231106 0530	0.1	56
20231106 0540	0.1	29
20231106 0550	0.1	57
20231106 0600	0.1	38
20231106 0610	0.1	41
20231106 0620	0.1	207
20231106 0630	0.1	26
20231106 0640	0.1	343
20231106 0650	0.1	314
20231106 0700	0.1	233
20231106 0710	0.1	216
20231106 0720	0.1	68
20231106 0730	0.1	70
20231106 0740	0.1	53
20231106 0750	0.1	168
20231106 0800	0.1	168
20231106 0810	0.1	119
20231106 0820	0.1	77
20231106 0830	0.1	185
20231106 0840	0.3	143
20231106 0850	0.1	148
20231106 0900	0.1	142
20231106 0910	0.7	175
20231106 0920	1.2	221
20231106 0930	0.1	176
20231106 0940	0.2	102
20231106 0950	6.1	229
20231106 1000	1.0	54
20231106 1010	1.2	60
20231106 1020	0.2	48
20231106 1030	0.9	298
20231106 1040	0.2	290
20231106 1050	0.9	56
20231106 1100	0.1	40
20231106 1110	0.1	49
20231106 1120	0.1	331
20231106 1130	0.1	262
20231106 1140	0.1	138
20231106 1150	0.4	64

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231106 1200	3.3	58
20231106 1210	0.6	53
20231106 1220	2.9	355
20231106 1230	0.6	343
20231106 1240	0.2	29
20231106 1250	0.1	53
20231106 1300	0.1	6
20231106 1310	1.2	79
20231106 1320	0.6	42
20231106 1330	0.7	21
20231106 1340	2.2	5
20231106 1350	0.1	28
20231106 1400	0.1	3
20231106 1410	1.0	153
20231106 1420	1.5	59
20231106 1430	0.4	348
20231106 1440	0.2	324
20231106 1450	4.0	59
20231106 1500	0.1	290
20231106 1510	0.1	70
20231106 1520	0.1	1
20231106 1530	0.7	43
20231106 1540	0.6	43
20231106 1550	0.1	197
20231106 1600	1.6	104
20231106 1610	0.1	249
20231106 1620	1.6	68
20231106 1630	2.6	149
20231106 1640	0.4	301
20231106 1650	2.4	7
20231106 1700	0.5	237
20231106 1710	0.1	221
20231106 1720	2.3	152
20231106 1730	0.1	56
20231106 1740	5.4	29
20231106 1750	1.2	133
20231106 1800	1.4	162
20231106 1810	0.3	177
20231106 1820	0.1	163
20231106 1830	0.1	6
20231106 1840	0.1	102
20231106 1850	0.2	249
20231106 1900	0.3	157
20231106 1910	0.1	83
20231106 1920	0.1	296
20231106 1930	0.1	84
20231106 1940	0.1	13
20231106 1950	0.1	37
20231106 2000	0.1	54
20231106 2010	0.1	43
20231106 2020	0.1	37
20231106 2030	0.1	44
20231106 2040	0.1	56
20231106 2050	0.1	45
20231106 2100	0.1	50
20231106 2110	0.1	45
20231106 2120	0.1	46
20231106 2130	0.1	41
20231106 2140	0.1	43
20231106 2150	0.1	48
20231106 2200	0.1	43
20231106 2210	0.1	22
20231106 2220	0.1	329
20231106 2230	0.1	45
20231106 2240	0.1	39
20231106 2250	0.1	43
20231106 2300	0.1	79
20231106 2310	0.1	52
20231106 2320	0.1	43
20231106 2330	0.1	43
20231106 2340	0.1	29
20231106 2350	0.1	43

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231107 0000	0.1	42
20231107 0010	0.1	47
20231107 0020	0.1	36
20231107 0030	0.1	44
20231107 0040	0.1	55
20231107 0050	0.1	25
20231107 0100	0.1	80
20231107 0110	0.1	50
20231107 0120	0.1	48
20231107 0130	0.1	48
20231107 0140	0.1	46
20231107 0150	0.1	60
20231107 0200	0.1	68
20231107 0210	0.1	48
20231107 0220	0.1	43
20231107 0230	0.1	49
20231107 0240	0.1	26
20231107 0250	0.1	4
20231107 0300	0.1	50
20231107 0310	0.1	25
20231107 0320	0.1	21
20231107 0330	0.1	25
20231107 0340	0.1	41
20231107 0350	0.1	45
20231107 0400	0.1	45
20231107 0410	0.1	22
20231107 0420	0.1	36
20231107 0430	0.1	25
20231107 0440	0.1	349
20231107 0450	0.1	31
20231107 0500	0.1	49
20231107 0510	0.1	31
20231107 0520	0.1	41
20231107 0530	0.1	50
20231107 0540	0.1	258
20231107 0550	0.1	20
20231107 0600	0.1	216
20231107 0610	0.1	184
20231107 0620	0.1	82
20231107 0630	0.1	50
20231107 0640	0.1	21
20231107 0650	0.1	160
20231107 0700	0.1	353
20231107 0710	0.1	34
20231107 0720	0.1	63
20231107 0730	0.1	176
20231107 0740	0.1	110
20231107 0750	0.1	324
20231107 0800	0.1	149
20231107 0810	0.1	101
20231107 0820	0.1	110
20231107 0830	0.1	243
20231107 0840	0.1	191
20231107 0850	0.1	152
20231107 0900	0.1	130
20231107 0910	0.3	115
20231107 0920	0.2	169
20231107 0930	0.1	153
20231107 0940	1.3	20
20231107 0950	0.1	5
20231107 1000	0.1	2
20231107 1010	4.4	13
20231107 1020	0.1	312
20231107 1030	0.1	349
20231107 1040	0.4	320
20231107 1050	0.4	337
20231107 1100	3	42
20231107 1110	1.5	54
20231107 1120	0.1	268
20231107 1130	0.1	69
20231107 1140	0.1	329
20231107 1150	0.1	337

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231107 1200	0.1	56
20231107 1210	0.1	110
20231107 1220	1.4	171
20231107 1230	0.2	346
20231107 1240	0.1	140
20231107 1250	0.1	58
20231107 1300	0.1	2
20231107 1310	0.1	348
20231107 1320	0.1	56
20231107 1330	0.2	176
20231107 1340	0.5	168
20231107 1350	0.1	131
20231107 1400	0.1	23
20231107 1410	0.1	195
20231107 1420	0.1	65
20231107 1430	1.3	158
20231107 1440	0.1	63
20231107 1450	1.6	93
20231107 1500	0.2	110
20231107 1510	0.1	162
20231107 1520	0.1	199
20231107 1530	0.2	132
20231107 1540	0.1	320
20231107 1550	0.6	168
20231107 1600	0.1	104
20231107 1610	0.8	60
20231107 1620	0.1	224
20231107 1630	2.1	134
20231107 1640	1.2	53
20231107 1650	1.6	105
20231107 1700	0.1	16
20231107 1710	0.2	339
20231107 1720	0.4	125
20231107 1730	0.1	0
20231107 1740	0.1	122
20231107 1750	0.5	159
20231107 1800	0.1	190
20231107 1810	0.1	124
20231107 1820	0.1	84
20231107 1830	0.3	325
20231107 1840	0.1	101
20231107 1850	0.1	46
20231107 1900	0.2	119
20231107 1910	0.4	320
20231107 1920	0.1	215
20231107 1930	0.4	19
20231107 1940	0.2	343
20231107 1950	3.4	292
20231107 2000	0.2	286
20231107 2010	0.1	240
20231107 2020	0.3	346
20231107 2030	3	60
20231107 2040	3.5	326
20231107 2050	0.6	54
20231107 2100	0.3	48
20231107 2110	0.2	7
20231107 2120	0.4	67
20231107 2130	0.1	318
20231107 2140	0.3	288
20231107 2150	2.4	154
20231107 2200	0.3	108
20231107 2210	0.1	82
20231107 2220	0.8	107
20231107 2230	0.1	114
20231107 2240	0.1	47
20231107 2250	0.1	38
20231107 2300	1.6	63
20231107 2310	0.5	94
20231107 2320	0.1	167
20231107 2330	0.1	171
20231107 2340	0.1	311
20231107 2350	0.2	311

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231108 0000	0.1	45
20231108 0010	0.1	306
20231108 0020	1.9	92
20231108 0030	0.1	302
20231108 0040	3.3	104
20231108 0050	0.1	335
20231108 0100	0.2	75
20231108 0110	0.8	346
20231108 0120	0.7	54
20231108 0130	0.8	97
20231108 0140	0.3	5
20231108 0150	0.9	299
20231108 0200	0.4	141
20231108 0210	0.1	271
20231108 0220	0.1	237
20231108 0230	0.1	211
20231108 0240	0.1	225
20231108 0250	0.3	272
20231108 0300	0.1	336
20231108 0310	0.2	35
20231108 0320	0.8	39
20231108 0330	0.2	191
20231108 0340	0.5	105
20231108 0350	1.9	135
20231108 0400	0.1	138
20231108 0410	0.1	324
20231108 0420	0.4	83
20231108 0430	0.1	290
20231108 0440	0.6	142
20231108 0450	0.5	106
20231108 0500	1.5	4
20231108 0510	0.1	181
20231108 0520	0.4	204
20231108 0530	0.1	337
20231108 0540	0.1	49
20231108 0550	0.1	73
20231108 0600	0.1	18
20231108 0610	0.2	353
20231108 0620	0.2	308
20231108 0630	0.3	126
20231108 0640	1.2	327
20231108 0650	0.2	151
20231108 0700	0.1	125
20231108 0710	0.1	72
20231108 0720	0.1	157
20231108 0730	0.5	342
20231108 0740	0.6	306
20231108 0750	0.8	324
20231108 0800	3.1	294
20231108 0810	0.5	257
20231108 0820	0.6	182
20231108 0830	0.4	34
20231108 0840	0.1	170
20231108 0850	1.5	112
20231108 0900	1	52
20231108 0910	0.1	255
20231108 0920	1.9	88
20231108 0930	5.1	120
20231108 0940	0.1	296
20231108 0950	0.4	271
20231108 1000	0.2	175
20231108 1010	1.3	285
20231108 1020	0.1	122
20231108 1030	0.6	222
20231108 1040	0.2	7
20231108 1050	0.1	68
20231108 1100	0.1	129
20231108 1110	0.1	85
20231108 1120	0.4	335
20231108 1130	1.4	284
20231108 1140	1	10
20231108 1150	1.9	22

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231108 1200	0.2	25
20231108 1210	1.4	43
20231108 1220	0.1	109
20231108 1230	0.1	230
20231108 1240	0.2	277
20231108 1250	0.1	231
20231108 1300	0.1	342
20231108 1310	1.9	307
20231108 1320	0.3	23
20231108 1330	0.1	138
20231108 1340	0.1	61
20231108 1350	0.2	51
20231108 1400	0.3	331
20231108 1410	0.1	86
20231108 1420	0.1	87
20231108 1430	0.2	305
20231108 1440	0.6	355
20231108 1450	0.1	350
20231108 1500	0.4	298
20231108 1510	0.2	8
20231108 1520	0.4	320
20231108 1530	0.1	52
20231108 1540	0.1	123
20231108 1550	0.1	299
20231108 1600	0.1	73
20231108 1610	0.1	70
20231108 1620	0.1	146
20231108 1630	0.1	59
20231108 1640	0.1	162
20231108 1650	0.3	337
20231108 1700	0.1	232
20231108 1710	0.1	330
20231108 1720	0.1	87
20231108 1730	0.1	71
20231108 1740	0.1	354
20231108 1750	0.1	55
20231108 1800	0.1	165
20231108 1810	0.2	87
20231108 1820	0.7	33
20231108 1830	0.1	71
20231108 1840	0.1	30
20231108 1850	0.1	127
20231108 1900	0.1	27
20231108 1910	0.1	180
20231108 1920	0.3	115
20231108 1930	0.1	249
20231108 1940	0.1	214
20231108 1950	0.7	33
20231108 2000	0.8	334
20231108 2010	0.1	332
20231108 2020	2.2	317
20231108 2030	0.4	7
20231108 2040	2.6	341
20231108 2050	0.7	4
20231108 2100	1.6	16
20231108 2110	0.4	92
20231108 2120	0.2	13
20231108 2130	0.4	34
20231108 2140	0.1	305
20231108 2150	0.1	136
20231108 2200	0.1	231
20231108 2210	0.1	156
20231108 2220	0.1	92
20231108 2230	0.3	339
20231108 2240	0.9	37
20231108 2250	0.1	5
20231108 2300	0.3	64
20231108 2310	0.2	310
20231108 2320	0.1	321
20231108 2330	4.4	158
20231108 2340	0.2	115
20231108 2350	0.3	314

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231109 0000	0.2	336
20231109 0010	0.1	325
20231109 0020	0.1	305
20231109 0030	0.2	24
20231109 0030	0.2	112
20231109 0040	0.5	351
20231109 0050	0.1	59
20231109 0100	0.4	11
20231109 0110	0.3	123
20231109 0120	0.1	20
20231109 0130	0.1	194
20231109 0140	0.2	107
20231109 0150	0.1	132
20231109 0200	0.2	162
20231109 0210	0.1	342
20231109 0220	0.1	346
20231109 0230	0.1	110
20231109 0240	0.2	17
20231109 0250	0.1	278
20231109 0300	0.1	188
20231109 0310	0.1	247
20231109 0320	0.3	56
20231109 0330	0.1	207
20231109 0340	0.1	351
20231109 0350	0.1	321
20231109 0400	0.1	175
20231109 0410	0.1	192
20231109 0420	0.1	211
20231109 0430	0.1	312
20231109 0440	0.1	50
20231109 0450	0.1	283
20231109 0500	0.1	68
20231109 0510	1.6	66
20231109 0520	0.1	73
20231109 0530	0.2	314
20231109 0540	0.1	160
20231109 0550	0.1	243
20231109 0600	0.4	110
20231109 0610	0.1	69
20231109 0620	0.1	326
20231109 0630	0.1	303
20231109 0640	0.5	109
20231109 0650	0.1	156
20231109 0700	0.1	31
20231109 0710	1.8	47
20231109 0720	3.2	27
20231109 0730	0.3	139
20231109 0740	0.8	54
20231109 0750	0.6	73
20231109 0800	0.2	55
20231109 0810	2	352
20231109 0820	0.2	349
20231109 0830	0.1	73
20231109 0840	0.2	184
20231109 0850	0.1	159
20231109 0900	0.1	332
20231109 0910	0.1	310
20231109 0920	0.5	338
20231109 0930	0.6	142
20231109 0940	0.3	311
20231109 0950	1.5	38
20231109 1000	0.2	35
20231109 1010	0.1	243
20231109 1020	0.1	331
20231109 1030	0.1	285
20231109 1040	0.1	138
20231109 1050	0.1	2
20231109 1100	0.1	340
20231109 1110	0.3	132
20231109 1120	0.3	27
20231109 1130	0.1	351
20231109 1140	0.1	349

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231109 1200	0.1	92
20231109 1210	2.2	327
20231109 1220	9	1
20231109 1230	0.3	3
20231109 1240	0.1	308
20231109 1250	0.2	52
20231109 1300	0.8	64
20231109 1310	0.2	20
20231109 1320	0.1	68
20231109 1330	0.4	183
20231109 1340	0.1	306
20231109 1350	0.8	41
20231109 1400	0.1	345
20231109 1410	0.1	324
20231109 1420	0.1	259
20231109 1430	1.1	17
20231109 1440	0.1	16
20231109 1450	0.2	284
20231109 1500	0.1	104
20231109 1510	1.4	141
20231109 1520	0.2	38
20231109 1530	0.1	113
20231109 1540	0.2	36
20231109 1550	0.1	147
20231109 1600	0.1	44
20231109 1610	0.1	56
20231109 1620	0.1	117
20231109 1630	0.1	326
20231109 1640	0.1	53
20231109 1650	0.1	103
20231109 1700	0.1	65
20231109 1710	0.2	84
20231109 1720	0.1	211
20231109 1730	1.7	159
20231109 1740	0.1	105
20231109 1750	0.1	90
20231109 1800	0.1	203
20231109 1810	0.1	71
20231109 1820	0.9	118
20231109 1830	0.1	262
20231109 1840	0.3	2
20231109 1850	0.4	142
20231109 1900	1	91
20231109 1910	0.4	323
20231109 1920	0.1	63
20231109 1930	0.1	274
20231109 1940	0.1	187
20231109 1950	0.1	284
20231109 2000	0.2	276
20231109 2010	0.1	305
20231109 2020	0.1	187
20231109 2030	0.1	248
20231109 2040	0.1	181
20231109 2050	0.1	176
20231109 2100	0.4	149
20231109 2110	0.1	321
20231109 2120	0.1	306
20231109 2130	0.1	251
20231109 2140	0.1	9
20231109 2150	0.4	57
20231109 2200	0.4	132
20231109 2210	0.2	34
20231109 2220	0.2	87
20231109 2230	0.2	88
20231109 2240	0.4	254
20231109 2250	0.1	172
20231109 2300	0.1	244
20231109 2310	0.4	129
20231109 2320	0.1	133
20231109 2330	0.1	78
20231109 2340	0.3	189
20231109 2350	0.5	54

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231110 0000	0.4	198
20231110 0010	0.2	282
20231110 0020	0.1	296
20231110 0030	0.4	112
20231110 0030	0.1	290
20231110 0040	0.1	55
20231110 0050	0.1	46
20231110 0100	0.1	334
20231110 0110	0.1	36
20231110 0120	0.4	349
20231110 0130	0.5	330
20231110 0140	0.1	297
20231110 0150	0.1	102
20231110 0200	0.1	2
20231110 0210	0.1	349
20231110 0220	1.1	102
20231110 0230	0.1	60
20231110 0240	0.1	149
20231110 0250	0.1	131
20231110 0300	0.1	20
20231110 0300	0.1	61
20231110 0320	0.1	6
20231110 0330	0.1	244
20231110 0340	0.1	278
20231110 0350	0.1	243
20231110 0400	0.1	145
20231110 0410	0.1	322
20231110 0420	0.1	313
20231110 0430	0.2	180
20231110 0440	0.1	154
20231110 0450	0.1	216
20231110 0500	0.1	98
20231110 0510	0.1	64
20231110 0520	0.1	20
20231110 0530	0.1	285
20231110 0540	0.1	353
20231110 0550	0.1	110
20231110 0600	0.1	153
20231110 0610	0.1	130
20231110 0620	0.1	63
20231110 0630	0.1	49
20231110 0640	0.1	3
20231110 0650	0.2	71
20231110 0700	0.1	135
20231110 0710	0.6	32
20231110 0720	0.1	288
20231110 0730	0.9	301
20231110 0740	1.8	108
20231110 0750	0.1	35
20231110 0800	0.1	159
20231110 0810	0.9	19
20231110 0820	0.1	148
20231110 0830	0.1	193
20231110 0840	0.1	86
20231110 0850	0.1	18
20231110 0900	1.2	121
20231110 0910	0.1	93
20231110 0920	0.1	345
20231110 0930	0.3	62
20231110 0940	0.1	246
20231110 0950	0.1	34
20231110 1000	0.1	99
20231110 1010	1.5	88
20231110 1020	1.8	340
20231110 1030	0.1	65
20231110 1040	0.1	106
20231110 1050	0.1	329
20231110 1100	0.2	18
20231110 1110	0.1	92
20231110 1120	0.7	331
20231110 1130	0.8	310
20231110 1140	0.1	213

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231110 1200	1.9	61
20231110 1210	0.1	254
20231110 1220	0.1	168
20231110 1230	0.1	45
20231110 1240	0.1	316
20231110 1250	0.3	57
20231110 1300	0.2	338
20231110 1310	8.9	171
20231110 1320	1.3	159
20231110 1330	1.6	104
20231110 1340	0.1	328
20231110 1350	4.1	158
20231110 1400	2.8	114
20231110 1410	0.1	327
20231110 1420	0.1	103
20231110 1430	0.1	78
20231110 1440	1.5	109
20231110 1450	2.5	314
20231110 1500	0.3	119
20231110 1510	0.1	211
20231110 1520	0.1	351
20231110 1530	0.1	159
20231110 1540	0.1	134
20231110 1550	0.9	340
20231110 1600	0.1	32
20231110 1610	0.3	13
20231110 1620	0.7	6
20231110 1630	0.1	107
20231110 1640	0.1	152
20231110 1650	0.1	45
20231110 1700	0.2	102
20231110 1710	0.1	313
20231110 1720	0.1	90
20231110 1730	1.8	118
20231110 1740	0.1	88
20231110 1750	0.7	104
20231110 1800	0.1	210
20231110 1810	0.2	271
20231110 1820	0.1	231
20231110 1830	0.9	189
20231110 1840	0.7	354
20231110 1850	0.5	318
20231110 1900	3.4	224
20231110 1910	0.8	4
20231110 1920	1.3	20
20231110 1930	0.2	324
20231110 1940	0.1	14
20231110 1950	0.4	26
20231110 2000	0.2	62
20231110 2010	0.1	27
20231110 2020	0.1	69
20231110 2030	0.1	144
20231110 2040	0.1	351
20231110 2050	0.1	322
20231110 2100	0.2	158
20231110 2110	0.1	274
20231110 2120	0.1	275
20231110 2130	0.1	149
20231110 2140	0.1	110
20231110 2150	0.2	132
20231110 2200	0.1	162
20231110 2210	0.1	310
20231110 2220	0.4	68
20231110 2230	0.1	93
20231110 2240	0.6	129
20231110 2250	0.7	0
20231110 2300	0.2	87
20231110 2310	0.3	342
20231110 2320	2	347
20231110 2330	0.9	111
20231110 2340	0.8	130
20231110 2350	0.3	110

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231111 0000	0.2	47
20231111 0010	0.2	175
20231111 0020	0.1	11
20231111 0030	0.1	33
20231111 0030	0.1	62
20231111 0040	0.1	48
20231111 0050	0.3	112
20231111 0100	0.1	8
20231111 0110	0.1	77
20231111 0120	1.4	14
20231111 0130	1.8	352
20231111 0140	0.9	75
20231111 0150	0.8	19
20231111 0200	0.4	284
20231111 0210	6.8	118
20231111 0220	0.1	243
20231111 0230	0.5	113
20231111 0240	0.6	328
20231111 0250	0.2	187
20231111 0300	0.1	352
20231111 0310	1.5	65
20231111 0320	0.1	71
20231111 0330	0.1	332
20231111 0340	0.2	169
20231111 0350	0.6	31
20231111 0400	0.1	85
20231111 0410	0.1	127
20231111 0420	0.1	39
20231111 0430	0.9	353
20231111 0440	1.1	16
20231111 0450	0.1	153
20231111 0500	1.3	158
20231111 0510	0.9	172
20231111 0520	0.1	67
20231111 0530	0.7	150
20231111 0540	0.1	77
20231111 0550	0.3	90
20231111 0600	0.1	125
20231111 0610	0.5	157
20231111 0620	0.1	172
20231111 0630	1.8	140
20231111 0640	0.1	7
20231111 0650	1.1	30
20231111 0700	0.1	99
20231111 0710	0.4	153
20231111 0720	0.1	47
20231111 0730	0.5	60
20231111 0740	0.1	160
20231111 0750	0.1	251
20231111 0800	0.2	175
20231111 0810	0.1	117
20231111 0820	2.2	306
20231111 0830	2	353
20231111 0840	4.2	36
20231111 0850	0.1	124
20231111 0900	1.1	99
20231111 0910	2.1	106
20231111 0920	0.9	120
20231111 0930	1.5	109
20231111 0940	1.2	63
20231111 0950	1.3	120
20231111 1000	2.8	4
20231111 1010	0.1	211
20231111 1020	2.4	305
20231111 1030	1.4	28
20231111 1040	0.1	222
20231111 1050	0.1	92
20231111 1100	0.1	262
20231111 1110	5.9	28
20231111 1120	0.5	300
20231111 1130	0.1	182
20231111 1140	1.4	45

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231111 1200	0.2	14
20231111 1210	0.1	305
20231111 1220	0.1	201
20231111 1230	0.1	104
20231111 1240	0.2	338
20231111 1250	0.1	55
20231111 1300	1.4	120
20231111 1310	0.6	54
20231111 1320	0.1	334
20231111 1330	0.3	353
20231111 1340	0.1	135
20231111 1350	1.3	354
20231111 1400	0.5	169
20231111 1410	0.1	172
20231111 1420	0.5	344
20231111 1430	0.1	68
20231111 1440	1.3	342
20231111 1450	0.1	132
20231111 1500	0.2	7
20231111 1510	0.1	56
20231111 1520	0.1	310
20231111 1530	0.5	4
20231111 1540	0.1	149
20231111 1550	1.6	156
20231111 1600	0.1	296
20231111 1610	0.1	22
20231111 1620	0.1	66
20231111 1630	0.2	36
20231111 1640	0.1	340
20231111 1650	2	43
20231111 1700	2.2	23
20231111 1710	0.2	4
20231111 1720	0.3	135
20231111 1730	0.1	98
20231111 1740	0.1	119
20231111 1750	0.1	140
20231111 1800	0.2	111
20231111 1810	0.3	183
20231111 1820	0.1	28
20231111 1830	0.1	331
20231111 1840	0.1	115
20231111 1850	0.1	91
20231111 1900	0.1	128
20231111 1910	0.7	111
20231111 1920	0.5	45
20231111 1930	0.1	178
20231111 1940	0.1	328
20231111 1950	0.1	83
20231111 2000	0.2	119
20231111 2010	0.1	27
20231111 2020	0.1	35
20231111 2030	0.1	57
20231111 2040	0.1	132
20231111 2050	0.1	69
20231111 2100	0.1	99
20231111 2110	0.1	70
20231111 2120	0.1	352
20231111 2130	0.1	144
20231111 2140	0.1	120
20231111 2150	0.1	140
20231111 2200	0.2	101
20231111 2210	0.1	58
20231111 2220	0.1	232
20231111 2230	0.1	200
20231111 2240	0.1	60
20231111 2250	0.1	187
20231111 2300	0.1	78
20231111 2310	0.1	344
20231111 2320	0.1	148
20231111 2330	0.1	141
20231111 2340	0.1	134
20231111 2350	0.1	142

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231112 0000	0.1	110
20231112 0010	0.1	110
20231112 0020	0.1	110
20231112 0030	0.1	52
20231112 0030	0.1	74
20231112 0040	0.1	110
20231112 0050	0.1	110
20231112 0100	0.1	77
20231112 0110	0.1	114
20231112 0120	0.1	155
20231112 0130	0.1	15
20231112 0140	0.1	147
20231112 0150	0.1	41
20231112 0200	0.4	0
20231112 0210	0.1	51
20231112 0220	0.1	49
20231112 0230	0.1	131
20231112 0240	0.1	295
20231112 0250	0.1	161
20231112 0300	0.1	184
20231112 0310	0.1	74
20231112 0320	0.1	169
20231112 0330	0.1	17
20231112 0340	0.1	321
20231112 0350	0.1	102
20231112 0400	0.1	102
20231112 0410	0.1	133
20231112 0420	0.1	84
20231112 0430	0.1	183
20231112 0440	0.1	183
20231112 0450	0.1	201
20231112 0500	0.1	167
20231112 0510	0.1	210
20231112 0520	0.1	137
20231112 0530	0.1	160
20231112 0540	0.1	314
20231112 0550	0.1	93
20231112 0600	0.1	93
20231112 0610	0.1	93
20231112 0620	0.1	212
20231112 0630	0.1	187
20231112 0640	0.1	258
20231112 0650	0.1	200
20231112 0700	0.2	228
20231112 0710	0.1	115
20231112 0720	0.1	182
20231112 0730	0.1	211
20231112 0740	0.1	195
20231112 0750	0.1	324
20231112 0800	0.1	209
20231112 0810	0.2	183
20231112 0820	0.3	163
20231112 0830	0.1	221
20231112 0840	0.1	166
20231112 0850	0.1	73
20231112 0900	0.1	244
20231112 0910	0.3	206
20231112 0920	0.3	106
20231112 0930	0.2	190
20231112 0940	0.1	118
20231112 0950	0.6	314
20231112 1000	0.1	315
20231112 1010	0.1	322
20231112 1020	0.1	276
20231112 1030	0.1	66
20231112 1040	1.6	64
20231112 1050	0.3	350
20231112 1100	0.1	282
20231112 1110	1.3	352
20231112 1120	0.1	17
20231112 1130	0.1	70
20231112 1140	0.1	73

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231112 1200	0.1	92
20231112 1210	2.3	76
20231112 1220	1.8	130
20231112 1230	0.4	135
20231112 1240	0.4	98
20231112 1250	0.1	53
20231112 1300	0.2	132
20231112 1310	0.1	47
20231112 1320	2.3	46
20231112 1330	0.3	311
20231112 1340	1	350
20231112 1350	0.1	8
20231112 1400	4.9	57
20231112 1410	0.1	332
20231112 1420	0.6	86
20231112 1430	0.1	47
20231112 1440	0.1	31
20231112 1450	0.1	166
20231112 1500	0.1	224
20231112 1510	0.4	12
20231112 1520	0.1	25
20231112 1530	1.9	66
20231112 1540	1.8	52
20231112 1550	0.2	44
20231112 1600	0.1	272
20231112 1610	3.1	284
20231112 1620	0.1	288
20231112 1630	0.1	110
20231112 1640	2.5	349
20231112 1650	0.1	333
20231112 1700	0.2	108
20231112 1710	0.8	336
20231112 1720	0.1	279
20231112 1730	0.2	56
20231112 1740	0.1	319
20231112 1750	0.1	2
20231112 1800	0.1	75
20231112 1810	0.7	104
20231112 1820	0.1	174
20231112 1830	0.1	12
20231112 1840	0.3	36
20231112 1850	0.1	84
20231112 1900	1	22
20231112 1910	0.1	127
20231112 1920	0.3	323
20231112 1930	0.1	332
20231112 1940	0.1	75
20231112 1950	0.1	92
20231112 2000	0.1	25
20231112 2010	0.1	78
20231112 2020	0.1	92
20231112 2030	0.1	47
20231112 2040	0.1	19
20231112 2050	0.1	72
20231112 2100	0.1	68
20231112 2110	0.1	144
20231112 2120	0.1	303
20231112 2130	0.5	304
20231112 2140	0.5	312
20231112 2150	0.1	292
20231112 2200	0.1	292
20231112 2210	0.1	280
20231112 2220	0.1	283
20231112 2230	0.5	291
20231112 2240	0.1	47
20231112 2250	0.1	83
20231112 2300	0.1	164
20231112 2310	0.5	326
20231112 2320	0.1	138
20231112 2330	0.1	42
20231112 2340	0.1	321
20231112 2350	0.1	91

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231113 0000	0.1	145
20231113 0010	0.1	303
20231113 0020	0.1	343
20231113 0030	0.1	85
20231113 0040	2.7	283
20231113 0050	0.1	340
20231113 0100	0.4	330
20231113 0110	0.1	28
20231113 0120	1.8	40
20231113 0130	0.9	27
20231113 0140	0.1	223
20231113 0150	0.1	125
20231113 0200	0.5	324
20231113 0210	0.1	226
20231113 0220	0.1	336
20231113 0230	0.1	17
20231113 0240	0.1	47
20231113 0250	0.1	81
20231113 0300	0.1	279
20231113 0310	0.1	300
20231113 0320	0.1	148
20231113 0330	0.1	121
20231113 0340	0.5	313
20231113 0350	0.1	267
20231113 0400	0.1	312
20231113 0410	1	316
20231113 0420	0.3	334
20231113 0430	0.1	97
20231113 0440	0.1	318
20231113 0450	0.1	340
20231113 0500	0.1	173
20231113 0510	0.1	38
20231113 0520	0.1	53
20231113 0530	0.1	128
20231113 0540	0.1	348
20231113 0550	0.1	300
20231113 0600	0.1	332
20231113 0610	0.1	266
20231113 0620	0.1	294
20231113 0630	0.1	282
20231113 0640	0.1	62
20231113 0650	0.1	311
20231113 0700	0.1	180
20231113 0710	0.1	108
20231113 0720	0.1	311
20231113 0730	0.1	310
20231113 0740	0.1	52
20231113 0750	0.1	304
20231113 0800	0.1	105
20231113 0810	0.1	47
20231113 0820	1.1	46
20231113 0830	0.1	308
20231113 0840	0.1	43
20231113 0850	2.2	302
20231113 0900	0.1	330
20231113 0910	0.1	51
20231113 0920	2.9	51
20231113 0930	2.9	333
20231113 0940	0.1	12
20231113 0950	2.4	53
20231113 1000	2.2	52
20231113 1010	0.4	146
20231113 1020	0.9	41
20231113 1030	0.1	236
20231113 1040	0.1	342
20231113 1050	1.3	56
20231113 1100	0.3	25
20231113 1110	0.3	12
20231113 1120	0.5	33
20231113 1130	1	72
20231113 1140	0.6	59
20231113 1150	0.2	296

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231113 1200	3.3	81
20231113 1210	0.1	43
20231113 1220	0.5	337
20231113 1230	2.3	93
20231113 1240	0.1	63
20231113 1250	2.3	105
20231113 1300	1	106
20231113 1310	0.1	18
20231113 1320	0.2	57
20231113 1330	0.2	183
20231113 1340	2.5	14
20231113 1350	0.4	81
20231113 1400	0.2	210
20231113 1410	0.2	266
20231113 1420	0.1	333
20231113 1430	0.1	321
20231113 1440	0.1	36
20231113 1450	0.1	85
20231113 1500	0.7	293
20231113 1510	0.2	102
20231113 1520	0.5	11
20231113 1530	0.2	36
20231113 1540	0.2	298
20231113 1550	0.1	59
20231113 1600	0.4	27
20231113 1610	0.1	354
20231113 1620	0.8	65
20231113 1630	0.1	348
20231113 1640	0.1	23
20231113 1650	0.1	4
20231113 1700	0.2	294
20231113 1710	0.1	347
20231113 1720	0.3	252
20231113 1730	0.1	341
20231113 1740	0.1	350
20231113 1750	0.3	335
20231113 1800	0.1	147
20231113 1810	0.1	312
20231113 1820	0.1	275
20231113 1830	0.1	334
20231113 1840	1	3
20231113 1850	0.2	343
20231113 1900	0.1	141
20231113 1910	0.1	114
20231113 1920	0.1	329
20231113 1930	0.1	61
20231113 1940	0.3	306
20231113 1950	0.1	2
20231113 2000	0.1	308
20231113 2010	0.1	143
20231113 2020	0.1	115
20231113 2030	0.1	160
20231113 2040	0.1	300
20231113 2050	0.1	78
20231113 2100	0.1	284
20231113 2110	0.1	342
20231113 2120	0.1	63
20231113 2130	0.1	60
20231113 2140	0.1	109
20231113 2150	0.5	28
20231113 2200	0.1	237
20231113 2210	0.1	347
20231113 2220	0.1	271
20231113 2230	0.1	96
20231113 2240	0.1	152
20231113 2250	0.1	218
20231113 2300	0.1	241
20231113 2310	0.1	104
20231113 2320	0.1	13
20231113 2330	0.1	161
20231113 2340	0.1	81
20231113 2350	0.1	59

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231114 0000	0.1	113
20231114 0010	0.1	199
20231114 0020	0.1	169
20231114 0020	0.1	326
20231114 0030	0.1	292
20231114 0040	1.3	330
20231114 0050	0.1	76
20231114 0100	0.5	333
20231114 0110	0.1	40
20231114 0120	0.1	322
20231114 0130	0.1	52
20231114 0140	0.1	232
20231114 0150	0.1	94
20231114 0200	0.1	52
20231114 0210	0.1	111
20231114 0220	0.1	168
20231114 0230	0.1	87
20231114 0240	0.1	97
20231114 0250	0.1	342
20231114 0300	0.1	266
20231114 0310	0.3	352
20231114 0320	0.1	306
20231114 0330	0.1	87
20231114 0340	0.1	352
20231114 0350	0.1	333
20231114 0400	0.3	339
20231114 0410	1.1	316
20231114 0420	0.1	297
20231114 0430	0.1	248
20231114 0440	0.3	315
20231114 0450	1.3	70
20231114 0500	0.2	286
20231114 0510	0.1	342
20231114 0520	0.5	299
20231114 0530	0.1	149
20231114 0540	0.1	238
20231114 0550	0.1	350
20231114 0600	0.1	272
20231114 0610	0.1	95
20231114 0620	0.1	66
20231114 0630	0.1	311
20231114 0640	0.1	120
20231114 0650	0.1	90
20231114 0700	0.1	102
20231114 0710	0.1	224
20231114 0720	0.1	266
20231114 0730	0.1	241
20231114 0740	0.2	184
20231114 0750	0.1	100
20231114 0800	0.1	108
20231114 0810	0.1	139
20231114 0820	0.1	59
20231114 0830	0.6	97
20231114 0840	0.1	10
20231114 0850	0.1	106
20231114 0900	0.1	158
20231114 0910	0.1	166
20231114 0920	0.1	229
20231114 0930	1.8	131
20231114 0940	0.4	226
20231114 0950	0.1	220
20231114 1000	0.1	113
20231114 1010	0.3	78
20231114 1020	1.9	163
20231114 1030	0.1	181
20231114 1040	0.1	68
20231114 1050	0.3	123
20231114 1100	0.1	20
20231114 1110	0.2	117
20231114 1120	0.1	117
20231114 1130	0.1	51
20231114 1140	1.5	104

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231114 1200	0.4	55
20231114 1210	0.2	158
20231114 1220	0.3	11
20231114 1230	3.2	241
20231114 1240	1.7	258
20231114 1250	1.4	14
20231114 1300	1.5	312
20231114 1310	0.9	328
20231114 1320	1.7	122
20231114 1330	2.4	121
20231114 1340	3.7	106
20231114 1350	0.3	64
20231114 1400	0.2	241
20231114 1410	0.1	89
20231114 1420	0.8	0
20231114 1430	0.1	67
20231114 1440	0.3	315
20231114 1450	0.1	67
20231114 1500	0.1	38
20231114 1510	0.5	327
20231114 1520	0.1	107
20231114 1530	0.9	113
20231114 1540	0.1	61
20231114 1550	0.1	271
20231114 1600	0.1	28
20231114 1610	0.1	314
20231114 1620	0.1	238
20231114 1630	0.1	326
20231114 1640	0.1	60
20231114 1650	0.1	337
20231114 1700	0.1	122
20231114 1710	0.1	81
20231114 1720	0.1	66
20231114 1730	0.1	7
20231114 1740	0.1	329
20231114 1750	0.1	16
20231114 1800	0.1	63
20231114 1810	0.1	40
20231114 1820	0.1	337
20231114 1830	0.1	80
20231114 1840	0.1	1
20231114 1850	0.1	75
20231114 1900	0.1	43
20231114 1910	0.1	64
20231114 1920	0.1	350
20231114 1930	0.1	61
20231114 1940	0.1	345
20231114 1950	0.1	49
20231114 2000	0.1	62
20231114 2010	0.1	13
20231114 2020	0.1	103
20231114 2030	0.1	98
20231114 2040	0.1	60
20231114 2050	0.1	6
20231114 2100	0.1	52
20231114 2110	0.1	47
20231114 2120	0.1	48
20231114 2130	0.1	69
20231114 2140	0.1	331
20231114 2150	0.1	131
20231114 2200	0.1	153
20231114 2210	0.1	88
20231114 2220	0.1	61
20231114 2230	0.1	9
20231114 2240	0.1	50
20231114 2250	0.1	66
20231114 2300	0.1	161
20231114 2310	0.1	128
20231114 2320	0.1	56
20231114 2330	0.1	47
20231114 2340	0.1	47
20231114 2350	0.1	183

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231115 0000	0.1	167
20231115 0010	0.1	237
20231115 0020	0.1	94
20231115 0020	0.1	61
20231115 0030	0.1	53
20231115 0040	0.1	49
20231115 0050	0.1	349
20231115 0100	0.1	87
20231115 0110	0.1	102
20231115 0120	0.1	106
20231115 0130	0.1	154
20231115 0140	0.1	341
20231115 0150	0.1	67
20231115 0200	0.1	86
20231115 0210	0.1	113
20231115 0220	0.1	123
20231115 0230	0.1	172
20231115 0240	0.1	64
20231115 0250	0.1	58
20231115 0300	0.1	79
20231115 0310	0.1	346
20231115 0320	0.1	347
20231115 0330	0.1	295
20231115 0340	0.1	169
20231115 0350	0.1	127
20231115 0400	0.1	162
20231115 0410	0.1	158
20231115 0420	0.1	147
20231115 0430	0.1	160
20231115 0440	0.1	159
20231115 0450	0.1	74
20231115 0500	0.1	68
20231115 0510	0.1	123
20231115 0520	0.1	100
20231115 0530	0.1	60
20231115 0540	0.1	64
20231115 0550	0.1	11
20231115 0600	0.1	74
20231115 0610	0.1	34
20231115 0620	0.1	62
20231115 0630	0.1	19
20231115 0640	0.1	70
20231115 0650	0.1	35
20231115 0700	0.1	149
20231115 0710	0.1	224
20231115 0720	0.1	184
20231115 0730	0.1	212
20231115 0740	0.1	204
20231115 0750	0.1	149
20231115 0800	0.1	178
20231115 0810	0.2	209
20231115 0820	0.1	144
20231115 0830	0.1	142
20231115 0840	0.1	161
20231115 0850	0.1	92
20231115 0900	0.1	102
20231115 0910	0.1	129
20231115 0920	0.1	184
20231115 0930	0.1	199
20231115 0940	0.1	105
20231115 0950	0.6	214
20231115 1000	0.3	220
20231115 1010	1	195
20231115 1020	0.1	311
20231115 1030	0.4	7
20231115 1040	0.1	186
20231115 1050	0.7	7
20231115 1100	1.3	333
20231115 1110	2	51
20231115 1120	0.1	47
20231115 1130	0.2	221
20231115 1140	0.7	159

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231115 1200	4.3	132
20231115 1210	0.1	36
20231115 1220	0.8	100
20231115 1230	2.6	171
20231115 1240	0.2	106
20231115 1250	0.6	339
20231115 1300	0.1	193
20231115 1310	0.4	334
20231115 1320	0.2	130
20231115 1330	0.1	82
20231115 1340	0.5	54
20231115 1350	0.4	303
20231115 1400	0.6	19
20231115 1410	0.6	8
20231115 1420	1	125
20231115 1430	1	50
20231115 1440	0.3	75
20231115 1450	0.8	348
20231115 1500	0.7	50
20231115 1510	0.2	32
20231115 1520	0.4	34
20231115 1530	0.1	163
20231115 1540	0.1	89
20231115 1550	2.2	348
20231115 1600	0.1	128
20231115 1610	0.1	349
20231115 1620	0.1	230
20231115 1630	0.1	25
20231115 1640	0.3	187
20231115 1650	0.1	128
20231115 1700	0.2	135
20231115 1710	0.1	67
20231115 1720	0.1	351
20231115 1730	0.1	89
20231115 1740	0.3	108
20231115 1750	0.1	54
20231115 1800	0.1	108
20231115 1810	0.1	109
20231115 1820	0.1	61
20231115 1830	0.1	67
20231115 1840	0.1	45
20231115 1850	0.1	105
20231115 1900	0.1	81
20231115 1910	0.1	57
20231115 1920	0.1	36
20231115 1930	0.1	17
20231115 1940	0.1	316
20231115 1950	0.1	57
20231115 2000	0.1	50
20231115 2010	0.1	324
20231115 2020	0.1	25
20231115 2030	0.1	63
20231115 2040	0.1	49
20231115 2050	0.1	32
20231115 2100	0.1	61
20231115 2110	0.1	57
20231115 2120	0.1	22
20231115 2130	0.1	42
20231115 2140	0.1	0
20231115 2150	0.1	55
20231115 2200	0.1	171
20231115 2210	0.1	160
20231115 2220	0.1	74
20231115 2230	0.1	181
20231115 2240	0.1	225
20231115 2250	0.1	145
20231115 2300	0.1	26
20231115 2310	0.2	237
20231115 2320	0.1	297
20231115 2330	0.1	48
20231115 2340	0.1	98
20231115 2350	0.1	265

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231116 0000	0.1	216
20231116 0010	0.1	138
20231116 0020	0.1	197
20231116 0020	0.1	12
20231116 0030	0.1	63
20231116 0040	0.1	61
20231116 0050	0.1	63
20231116 0100	0.1	201
20231116 0110	0.1	339
20231116 0120	0.1	56
20231116 0130	0.1	117
20231116 0140	0.1	7
20231116 0150	0.1	38
20231116 0200	0.1	12
20231116 0210	0.1	70
20231116 0220	0.1	87
20231116 0230	0.1	101
20231116 0240	0.1	101
20231116 0250	0.1	82
20231116 0300	0.1	75
20231116 0310	0.1	55
20231116 0320	0.1	55
20231116 0330	0.1	74
20231116 0340	0.1	105
20231116 0350	0.1	105
20231116 0400	0.1	139
20231116 0410	0.6	79
20231116 0420	0.2	86
20231116 0430	0.1	83
20231116 0440	0.1	65
20231116 0450	0.3	97
20231116 0500	0.2	102
20231116 0510	0.1	184
20231116 0520	0.1	103
20231116 0530	0.1	22
20231116 0540	0.1	46
20231116 0550	0.3	96
20231116 0600	0.1	67
20231116 0610	0.1	148
20231116 0620	0.1	165
20231116 0630	0.1	179
20231116 0640	0.5	160
20231116 0650	0.1	154
20231116 0700	0.1	93
20231116 0710	0.1	88
20231116 0720	0.1	232
20231116 0730	0.3	222
20231116 0740	0.6	167
20231116 0750	0.3	177
20231116 0800	0.1	151
20231116 0810	0.1	181
20231116 0820	2.4	162
20231116 0830	0.5	187
20231116 0840	0.2	181
20231116 0850	0.1	110
20231116 0900	0.3	180
20231116 0910	0.1	15
20231116 0920	0.1	152
20231116 0930	0.1	38
20231116 0940	0.1	303
20231116 0950	0.1	50
20231116 1000	0.2	328
20231116 1010	0.2	93
20231116 1020	0.1	10
20231116 1030	0.6	100
20231116 1040	0.5	351
20231116 1050	0.2	82
20231116 1100	0.2	347
20231116 1110	1.2	332
20231116 1120	1.4	258
20231116 1130	0.2	154
20231116 1140	3.5	297

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231116 1200	0.2	41
20231116 1210	10	335
20231116 1220	0.6	320
20231116 1230	0.1	331
20231116 1240	2.4	61
20231116 1250	0.8	116
20231116 1300	0.4	328
20231116 1310	0.8	96
20231116 1320	1.4	66
20231116 1330	0.3	84
20231116 1340	0.3	221
20231116 1350	1.7	22
20231116 1400	0.4	36
20231116 1410	3.8	100
20231116 1420	0.3	141
20231116 1430	1.2	65
20231116 1440	0.8	139
20231116 1450	1	59
20231116 1500	0.1	89
20231116 1510	3.5	112
20231116 1520	3.2	13
20231116 1530	0.1	11
20231116 1540	2.9	87
20231116 1550	0.7	116
20231116 1600	0.3	279
20231116 1610	1.3	60
20231116 1620	0.6	67
20231116 1630	1.8	326
20231116 1640	0.9	309
20231116 1650	1.1	299
20231116 1700	0.1	30
20231116 1710	0.1	110
20231116 1720	0.1	211
20231116 1730	0.3	261
20231116 1740	0.1	321
20231116 1750	0.1	309
20231116 1800	1.1	37
20231116 1810	0.3	336
20231116 1820	0.2	70
20231116 1830	0.1	114
20231116 1840	0.2	54
20231116 1850	0.1	347
20231116 1900	0.2	39
20231116 1910	0.1	29
20231116 1920	0.4	263
20231116 1930	0.4	78
20231116 1940	0.2	330
20231116 1950	0.2	138
20231116 2000	0.2	284
20231116 2010	0.1	164
20231116 2020	1.8	280
20231116 2030	3.1	271
20231116 2040	1.8	288
20231116 2050	2.1	99
20231116 2100	0.1	151
20231116 2110	0.2	45
20231116 2120	0.2	224
20231116 2130	1.5	194
20231116 2140	0.1	37
20231116 2150	0.1	339
20231116 2200	1.9	153
20231116 2210	0.1	286
20231116 2220	0.3	279
20231116 2230	0.4	311
20231116 2240	0.1	297
20231116 2250	0.6	51
20231116 2300	0.7	252
20231116 2310	0.6	227
20231116 2320	0.1	240
20231116 2330	0.1	232
20231116 2340	0.1	74
20231116 2350	0.1	57

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231117 0000	0.1	18
20231117 0010	0.1	262
20231117 0020	0.6	261
20231117 0030	1.3	64
20231117 0040	0.1	31
20231117 0050	1.6	314
20231117 0100	5.7	322
20231117 0110	0.9	31
20231117 0120	0.1	53
20231117 0130	0.4	76
20231117 0140	0.1	293
20231117 0150	0.1	314
20231117 0200	0.1	238
20231117 0210	1.5	53
20231117 0220	0.1	305
20231117 0230	0.1	7
20231117 0240	5.6	107
20231117 0250	1.8	243
20231117 0300	0.3	50
20231117 0310	0.1	186
20231117 0320	1.8	218
20231117 0330	0.2	199
20231117 0340	1.1	24
20231117 0350	1.8	140
20231117 0400	3.1	37
20231117 0410	1.8	32
20231117 0420	2	80
20231117 0430	1.5	8
20231117 0440	0.2	207
20231117 0450	0.1	72
20231117 0500	0.9	145
20231117 0510	0.1	189
20231117 0520	0.1	315
20231117 0530	1.3	59
20231117 0540	3.3	125
20231117 0550	1.8	152
20231117 0600	2.1	294
20231117 0610	3.1	196
20231117 0620	0.7	209
20231117 0630	4.9	238
20231117 0640	0.1	334
20231117 0650	2.8	183
20231117 0700	1.9	118
20231117 0710	1.2	162
20231117 0720	9.5	102
20231117 0730	3	219
20231117 0740	1.3	183
20231117 0750	0.2	187
20231117 0800	2.8	182
20231117 0810	0.1	61
20231117 0820	9.2	95
20231117 0830	1.2	160
20231117 0840	0.2	49
20231117 0850	0.9	170
20231117 0900	3.7	98
20231117 0910	0.1	81
20231117 0920	3.5	1
20231117 0930	0.4	345
20231117 0940	0.3	297
20231117 0950	0.1	353
20231117 1000	3.2	300
20231117 1010	0.1	44
20231117 1020	0.3	213
20231117 1030	0.4	38
20231117 1040	3.2	313
20231117 1050	3.3	355
20231117 1100	1.5	341
20231117 1110	0.2	272
20231117 1120	3.7	302
20231117 1130	0.9	304
20231117 1140	0.2	329
20231117 1150	2.9	338

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231117 1200	1.9	35
20231117 1210	0.2	68
20231117 1220	4.3	25
20231117 1230	0.2	247
20231117 1240	2.1	106
20231117 1250	0.7	31
20231117 1300	0.2	66
20231117 1310	1.2	339
20231117 1320	1.3	64
20231117 1330	0.1	347
20231117 1340	2.3	305
20231117 1350	0.1	191
20231117 1400	0.2	284
20231117 1410	1.3	345
20231117 1420	2.3	330
20231117 1430	0.6	49
20231117 1440	0.1	17
20231117 1450	0.4	278
20231117 1500	1.1	320
20231117 1510	2.5	274
20231117 1520	0.4	220
20231117 1530	0.1	324
20231117 1540	0.5	86
20231117 1550	0.1	123
20231117 1600	0.1	352
20231117 1610	0.1	165
20231117 1620	0.1	49
20231117 1630	0.7	22
20231117 1640	0.2	39
20231117 1650	1.4	119
20231117 1700	0.2	57
20231117 1710	0.9	338
20231117 1720	0.1	57
20231117 1730	0.1	6
20231117 1740	0.1	47
20231117 1750	0.1	39
20231117 1800	0.1	137
20231117 1810	0.1	76
20231117 1820	0.1	98
20231117 1830	1	82
20231117 1840	0.1	151
20231117 1850	0.1	266
20231117 1900	1	42
20231117 1910	0.1	47
20231117 1920	0.1	6
20231117 1930	2.9	13
20231117 1940	7.5	344
20231117 1950	1.2	132
20231117 2000	0.2	87
20231117 2010	0.1	93
20231117 2020	1.2	84
20231117 2030	1.9	300
20231117 2040	0.9	308
20231117 2050	0.4	91
20231117 2100	0.1	26
20231117 2110	0.1	273
20231117 2120	0.1	47
20231117 2130	1.3	55
20231117 2140	0.2	57
20231117 2150	1.8	103
20231117 2200	1.2	27
20231117 2210	1.1	29
20231117 2220	0.7	104
20231117 2230	0.2	11
20231117 2240	3.3	42
20231117 2250	3.2	103
20231117 2300	0.1	314
20231117 2310	0.1	181
20231117 2320	0.1	294
20231117 2330	0.1	48
20231117 2340	0.1	29
20231117 2350	0.1	353

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231118 0000	0.1	100
20231118 0010	0.1	51
20231118 0020	0.1	42
20231118 0030	0.1	21
20231118 0040	0.1	19
20231118 0050	0.1	79
20231118 0100	0.1	117
20231118 0110	0.1	48
20231118 0120	0.1	117
20231118 0130	0.1	74
20231118 0140	0.1	42
20231118 0150	0.1	52
20231118 0200	0.1	50
20231118 0210	0.1	39
20231118 0220	0.1	49
20231118 0230	0.1	29
20231118 0240	0.1	36
20231118 0250	0.1	53
20231118 0300	0.1	81
20231118 0310	0.2	67
20231118 0320	0.1	79
20231118 0330	0.1	40
20231118 0340	0.1	44
20231118 0350	0.1	37
20231118 0400	0.1	40
20231118 0410	0.1	53
20231118 0420	0.1	53
20231118 0430	0.1	46
20231118 0440	0.1	42
20231118 0450	0.1	27
20231118 0500	0.1	41
20231118 0510	0.1	27
20231118 0520	0.1	57
20231118 0530	0.1	19
20231118 0540	0.1	19
20231118 0550	0.1	44
20231118 0600	0.1	40
20231118 0610	0.1	21
20231118 0620	0.1	44
20231118 0630	0.1	33
20231118 0640	0.1	47
20231118 0650	0.1	46
20231118 0700	0.1	41
20231118 0710	0.1	14
20231118 0720	0.1	57
20231118 0730	0.1	109
20231118 0740	0.1	54
20231118 0750	0.1	89
20231118 0800	0.1	114
20231118 0810	0.1	330
20231118 0820	0.1	182
20231118 0830	0.1	112
20231118 0840	0.2	116
20231118 0850	0.1	146
20231118 0900	0.4	140
20231118 0910	0.1	197
20231118 0920	0.1	174
20231118 0930	0.5	251
20231118 0940	0.1	119
20231118 0950	0.2	107
20231118 1000	1.3	251
20231118 1010	0.5	235
20231118 1020	0.6	340
20231118 1030	0.1	176
20231118 1040	3.1	304
20231118 1050	0.2	61
20231118 1100	0.3	97
20231118 1110	0.8	333
20231118 1120	3.6	47
20231118 1130	0.2	266
20231118 1140	1.2	339
20231118 1150	1	321

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231118 1200	2.7	5
20231118 1210	0.2	284
20231118 1220	1	57
20231118 1230	0.8	191
20231118 1240	0.1	85
20231118 1250	0.2	355
20231118 1300	2	347
20231118 1310	3.6	96
20231118 1320	0.1	272
20231118 1330	0.1	47
20231118 1340	0.1	261
20231118 1350	0.5	168
20231118 1400	1.7	191
20231118 1410	0.7	35
20231118 1420	0.1	123
20231118 1430	0.2	44
20231118 1440	0.1	70
20231118 1450	0.2	49
20231118 1500	0.1	338
20231118 1510	0.1	104
20231118 1520	1	52
20231118 1530	0.2	67
20231118 1540	1.2	115
20231118 1550	0.1	96
20231118 1600	0.1	14
20231118 1610	0.2	12
20231118 1620	0.1	105
20231118 1630	0.1	66
20231118 1640	0.1	100
20231118 1650	0.1	81
20231118 1700	0.1	16
20231118 1710	0.1	29
20231118 1720	0.1	352
20231118 1730	0.1	40
20231118 1740	0.1	342
20231118 1750	0.1	346
20231118 1800	0.1	336
20231118 1810	0.1	5
20231118 1820	0.1	354
20231118 1830	0.1	9
20231118 1840	0.1	330
20231118 1850	0.1	344
20231118 1900	0.1	19
20231118 1910	0.1	4
20231118 1920	0.1	5
20231118 1930	0.1	18
20231118 1940	0.1	348
20231118 1950	0.1	32
20231118 2000	0.1	31
20231118 2010	0.1	15
20231118 2020	0.1	21
20231118 2030	0.1	18
20231118 2040	0.1	30
20231118 2050	0.1	327
20231118 2100	0.1	78
20231118 2110	0.1	353
20231118 2120	0.1	67
20231118 2130	0.1	51
20231118 2140	0.1	53
20231118 2150	0.1	61
20231118 2200	0.1	40
20231118 2210	0.1	52
20231118 2220	0.1	21
20231118 2230	0.1	59
20231118 2240	0.1	42
20231118 2250	0.1	44
20231118 2300	0.1	33
20231118 2310	0.1	32
20231118 2320	0.1	46
20231118 2330	0.1	50
20231118 2340	0.1	85
20231118 2350	0.1	60

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231119 0000	0.1	295
20231119 0010	0.1	156
20231119 0020	0.1	90
20231119 0030	0.1	97
20231119 0040	0.1	69
20231119 0050	0.1	135
20231119 0100	0.1	87
20231119 0110	0.1	73
20231119 0120	0.1	56
20231119 0130	0.1	32
20231119 0140	0.1	78
20231119 0150	0.1	27
20231119 0200	0.1	58
20231119 0210	0.1	50
20231119 0220	0.1	41
20231119 0230	0.1	50
20231119 0240	0.1	79
20231119 0250	0.1	77
20231119 0300	0.1	26
20231119 0310	0.1	103
20231119 0320	0.1	93
20231119 0330	0.1	77
20231119 0340	0.1	197
20231119 0350	0.1	52
20231119 0400	0.1	87
20231119 0410	0.1	230
20231119 0420	0.1	43
20231119 0430	0.1	30
20231119 0440	0.1	32
20231119 0450	0.1	178
20231119 0500	0.1	316
20231119 0510	0.1	71
20231119 0520	0.1	62
20231119 0530	0.1	42
20231119 0540	0.1	348
20231119 0550	0.1	341
20231119 0600	0.1	324
20231119 0610	0.1	106
20231119 0620	0.1	78
20231119 0630	0.1	72
20231119 0640	0.1	49
20231119 0650	0.1	31
20231119 0700	0.1	36
20231119 0710	0.1	58
20231119 0720	0.1	8
20231119 0730	0.1	168
20231119 0740	0.1	156
20231119 0750	0.1	0
20231119 0800	0.1	117
20231119 0810	0.1	148
20231119 0820	0.1	106
20231119 0830	0.1	140
20231119 0840	0.1	124
20231119 0850	0.1	148
20231119 0900	0.2	143
20231119 0910	0.1	84
20231119 0920	0.1	150
20231119 0930	0.1	174
20231119 0940	0.1	161
20231119 0950	0.1	153
20231119 1000	0.5	98
20231119 1010	0.1	55
20231119 1020	0.9	117
20231119 1030	0.1	14
20231119 1040	0.1	-1
20231119 1050	0.2	106
20231119 1100	0.2	133
20231119 1110	1.1	141
20231119 1120	0.3	139
20231119 1130	0.5	8
20231119 1140	0.2	325
20231119 1150	0.7	103

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231119 1200	0.1	7
20231119 1210	0.2	104
20231119 1220	2.5	117
20231119 1230	0.1	294
20231119 1240	0.2	117
20231119 1250	1.1	216
20231119 1300	0.1	336
20231119 1310	0.4	171
20231119 1320	0.1	190
20231119 1330	0.4	40
20231119 1340	1.5	48
20231119 1350	0.1	148
20231119 1400	0.6	324
20231119 1410	0.6	342
20231119 1420	0.1	246
20231119 1430	0.1	274
20231119 1440	0.6	356
20231119 1450	0.1	41
20231119 1500	0.3	133
20231119 1510	0.5	26
20231119 1520	0.1	269
20231119 1530	0.1	287
20231119 1540	0.1	65
20231119 1550	0.8	109
20231119 1600	2.4	107
20231119 1610	0.1	179
20231119 1620	0.1	118
20231119 1630	1.2	171
20231119 1640	0.1	27
20231119 1650	0.1	48
20231119 1700	0.8	58
20231119 1710	0.1	118
20231119 1720	0.1	18
20231119 1730	0.1	13
20231119 1740	0.1	33
20231119 1750	0.1	21
20231119 1800	0.1	40
20231119 1810	0.1	39
20231119 1820	0.1	43
20231119 1830	0.1	33
20231119 1840	0.1	345
20231119 1850	0.1	92
20231119 1900	0.1	348
20231119 1910	0.1	332
20231119 1920	0.1	342
20231119 1930	0.1	350
20231119 1940	0.1	1
20231119 1950	0.1	344
20231119 2000	0.1	59
20231119 2010	0.1	20
20231119 2020	0.1	162
20231119 2030	0.1	67
20231119 2040	0.1	56
20231119 2050	0.1	56
20231119 2100	0.1	29
20231119 2110	0.1	35
20231119 2120	0.1	60
20231119 2130	0.1	118
20231119 2140	0.1	54
20231119 2150	0.1	43
20231119 2200	0.1	44
20231119 2210	0.1	52
20231119 2220	0.1	59
20231119 2230	0.1	55
20231119 2240	0.1	17
20231119 2250	0.1	263
20231119 2300	0.1	36
20231119 2310	0.1	24
20231119 2320	0.1	26
20231119 2330	0.1	26
20231119 2340	0.1	292
20231119 2350	0.1	293

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231120 0000	0.1	52
20231120 0010	0.1	81
20231120 0020	0.1	67
20231120 0030	0.1	53
20231120 0040	0.1	57
20231120 0050	0.1	165
20231120 0100	0.1	65
20231120 0110	0.1	92
20231120 0120	0.1	80
20231120 0130	0.1	60
20231120 0140	0.1	73
20231120 0150	0.1	51
20231120 0200	0.1	15
20231120 0210	0.1	36
20231120 0220	0.1	18
20231120 0230	0.1	47
20231120 0240	0.1	152
20231120 0250	0.1	192
20231120 0300	0.1	55
20231120 0310	0.1	53
20231120 0320	0.1	188
20231120 0330	0.1	103
20231120 0340	0.1	102
20231120 0350	0.1	74
20231120 0400	0.1	61
20231120 0410	0.1	56
20231120 0420	0.1	135
20231120 0430	0.1	92
20231120 0440	0.1	67
20231120 0450	0.1	89
20231120 0500	0.1	114
20231120 0510	0.1	57
20231120 0520	0.1	164
20231120 0530	0.1	183
20231120 0540	0.1	103
20231120 0550	0.1	46
20231120 0600	0.1	70
20231120 0610	0.1	75
20231120 0620	0.1	66
20231120 0630	0.1	57
20231120 0640	0.1	29
20231120 0650	0.1	45
20231120 0700	0.1	68
20231120 0710	0.1	94
20231120 0720	0.1	96
20231120 0730	0.1	141
20231120 0740	0.1	140
20231120 0750	0.1	219
20231120 0800	0.1	116
20231120 0810	0.1	89
20231120 0820	0.1	129
20231120 0830	0.1	137
20231120 0840	0.1	140
20231120 0850	0.1	159
20231120 0900	0.1	129
20231120 0910	0.1	146
20231120 0920	0.1	183
20231120 0930	0.1	205
20231120 0940	0.2	147
20231120 0950	0.1	213
20231120 1000	0.1	153
20231120 1010	0.1	140
20231120 1020	0.1	173
20231120 1030	1.1	145
20231120 1040	2.7	187
20231120 1050	2.2	115
20231120 1100	0.9	96
20231120 1110	0.9	101
20231120 1120	0.2	112
20231120 1130	0.9	158
20231120 1140	1.8	46
20231120 1150	0.1	84

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231120 1200	0.3	224
20231120 1210	0.1	353
20231120 1220	1.1	150
20231120 1230	0.6	29
20231120 1240	2.9	164
20231120 1250	1.4	62
20231120 1300	0.1	37
20231120 1310	2	117
20231120 1320	0.1	278
20231120 1330	0.1	340
20231120 1340	0.1	209
20231120 1350	3.1	117
20231120 1400	1.7	135
20231120 1410	0.5	22
20231120 1420	2.6	139
20231120 1430	0.1	286
20231120 1440	1.1	158
20231120 1450	0.1	207
20231120 1500	0.9	124
20231120 1510	0.4	130
20231120 1520	0.7	58
20231120 1530	1.6	88
20231120 1540	0.1	106
20231120 1550	0.3	111
20231120 1600	1	15
20231120 1610	1.2	109
20231120 1620	0.1	168
20231120 1630	1.4	290
20231120 1640	0.1	80
20231120 1650	1.5	183
20231120 1700	0.3	299
20231120 1710	0.1	173
20231120 1720	0.1	15
20231120 1730	0.1	311
20231120 1740	0.1	119
20231120 1750	0.1	72
20231120 1800	0.1	110
20231120 1810	0.1	168
20231120 1820	0.1	102
20231120 1830	0.1	85
20231120 1840	0.1	42
20231120 1850	0.1	0
20231120 1900	0.1	28
20231120 1910	0.1	34
20231120 1920	0.1	56
20231120 1930	0.1	35
20231120 1940	0.1	21
20231120 1950	0.1	117
20231120 2000	0.1	51
20231120 2010	0.1	40
20231120 2020	0.1	10
20231120 2030	0.1	342
20231120 2040	0.1	70
20231120 2050	0.1	67
20231120 2100	0.1	75
20231120 2110	0.1	53
20231120 2120	0.1	213
20231120 2130	0.1	70
20231120 2140	0.1	78
20231120 2150	0.1	355
20231120 2200	0.1	50
20231120 2210	0.1	79
20231120 2220	0.1	67
20231120 2230	0.1	39
20231120 2240	0.1	68
20231120 2250	0.1	88
20231120 2300	0.1	25
20231120 2310	0.1	63
20231120 2320	0.1	76
20231120 2330	0.1	75
20231120 2340	0.1	76
20231120 2350	0.1	49

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231121 0000	0.1	62
20231121 0010	0.1	56
20231121 0020	0.1	142
20231121 0030	0.1	317
20231121 0040	0.1	33
20231121 0050	0.1	43
20231121 0100	0.1	50
20231121 0110	0.1	82
20231121 0120	0.1	128
20231121 0130	0.1	98
20231121 0140	0.1	93
20231121 0150	0.1	146
20231121 0200	0.1	37
20231121 0210	0.1	32
20231121 0220	0.1	105
20231121 0230	0.1	107
20231121 0240	0.1	52
20231121 0250	0.1	330
20231121 0300	0.1	197
20231121 0310	0.1	46
20231121 0320	0.1	63
20231121 0330	0.1	32
20231121 0340	0.1	190
20231121 0350	0.1	73
20231121 0400	0.1	3
20231121 0410	0.1	157
20231121 0420	0.1	215
20231121 0430	0.1	88
20231121 0440	0.1	217
20231121 0450	0.1	239
20231121 0500	0.1	270
20231121 0510	0.1	274
20231121 0520	0.1	97
20231121 0530	0.1	2
20231121 0540	0.1	241
20231121 0550	0.1	208
20231121 0600	0.1	31
20231121 0610	0.1	155
20231121 0620	0.1	27
20231121 0630	0.1	64
20231121 0640	0.1	68
20231121 0650	0.1	303
20231121 0700	0.1	173
20231121 0710	0.1	21
20231121 0720	0.1	84
20231121 0730	0.1	349
20231121 0740	0.1	68
20231121 0750	0.1	66
20231121 0800	0.1	37
20231121 0810	0.1	159
20231121 0820	0.1	84
20231121 0830	0.1	119
20231121 0840	0.1	97
20231121 0850	0.1	122
20231121 0900	0.1	124
20231121 0910	0.1	171
20231121 0920	0.3	56
20231121 0930	0.2	128
20231121 0940	0.2	38
20231121 0950	0.2	311
20231121 1000	0.1	337
20231121 1010	0.5	336
20231121 1020	0.1	116
20231121 1030	0.2	83
20231121 1040	0.1	349
20231121 1050	0.1	28
20231121 1100	0.1	101
20231121 1110	0.1	42
20231121 1120	0.1	218
20231121 1130	1.4	101
20231121 1140	0.3	37
20231121 1150	0.5	39

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231121 1200	0.1	8
20231121 1210	1.5	140
20231121 1220	1.2	289
20231121 1230	0.7	336
20231121 1240	0.3	346
20231121 1250	1.7	46
20231121 1300	0.5	73
20231121 1310	0.1	248
20231121 1320	0.5	24
20231121 1330	0.1	75
20231121 1340	0.1	30
20231121 1350	0.4	59
20231121 1400	1.9	95
20231121 1410	0.4	122
20231121 1420	5.6	168
20231121 1430	0.1	17
20231121 1440	1.3	145
20231121 1450	0.5	136
20231121 1500	1.4	52
20231121 1510	0.1	322
20231121 1520	0.3	157
20231121 1530	1	18
20231121 1540	0.2	313
20231121 1550	0.5	200
20231121 1600	0.4	314
20231121 1610	0.1	342
20231121 1620	1.5	338
20231121 1630	0.1	188
20231121 1640	1.4	316
20231121 1650	0.2	355
20231121 1700	0.1	347
20231121 1710	0.1	353
20231121 1720	0.1	60
20231121 1730	0.1	351
20231121 1740	0.5	322
20231121 1750	0.4	332
20231121 1800	0.1	115
20231121 1810	0.1	183
20231121 1820	0.1	321
20231121 1830	0.1	28
20231121 1840	0.1	139
20231121 1850	0.1	128
20231121 1900	0.1	81
20231121 1910	0.1	75
20231121 1920	0.1	81
20231121 1930	0.1	68
20231121 1940	0.1	60
20231121 1950	0.1	72
20231121 2000	0.1	75
20231121 2010	0.1	115
20231121 2020	0.1	94
20231121 2030	0.1	80
20231121 2040	0.1	173
20231121 2050	0.1	44
20231121 2100	0.1	130
20231121 2110	0.3	223
20231121 2120	0.1	240
20231121 2130	0.1	68
20231121 2140	0.1	160
20231121 2150	0.1	317
20231121 2200	0.1	307
20231121 2210	0.1	316
20231121 2220	0.1	93
20231121 2230	0.1	252
20231121 2240	0.1	208
20231121 2250	0.1	141
20231121 2300	0.1	287
20231121 2310	0.1	277
20231121 2320	0.1	115
20231121 2330	0.1	87
20231121 2340	0.1	54
20231121 2350	0.1	98

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231122 0000	0.1	84
20231122 0010	0.1	61
20231122 0020	0.1	44
20231122 0030	0.1	4
20231122 0040	0.1	25
20231122 0050	0.1	41
20231122 0100	0.1	81
20231122 0110	0.1	54
20231122 0120	0.1	49
20231122 0130	0.1	61
20231122 0140	0.1	49
20231122 0150	0.1	28
20231122 0200	0.1	165
20231122 0210	0.1	102
20231122 0220	0.1	61
20231122 0230	0.1	32
20231122 0240	0.1	27
20231122 0250	0.1	101
20231122 0300	0.1	312
20231122 0310	0.1	46
20231122 0320	0.1	55
20231122 0330	0.1	40
20231122 0340	0.1	266
20231122 0350	0.1	343
20231122 0400	0.1	39
20231122 0410	0.1	223
20231122 0420	0.1	56
20231122 0430	0.1	47
20231122 0440	0.1	41
20231122 0450	0.1	33
20231122 0500	0.1	191
20231122 0510	0.1	352
20231122 0520	0.1	48
20231122 0530	0.1	8
20231122 0540	0.1	236
20231122 0550	0.1	326
20231122 0600	0.1	58
20231122 0610	0.1	54
20231122 0620	0.1	11
20231122 0630	0.1	351
20231122 0640	0.1	59
20231122 0650	0.1	1
20231122 0700	0.1	237
20231122 0710	0.1	256
20231122 0720	0.1	59
20231122 0730	0.1	49
20231122 0740	0.1	111
20231122 0750	0.1	339
20231122 0800	0.1	194
20231122 0810	0.1	95
20231122 0820	0.1	214
20231122 0830	0.1	86
20231122 0840	0.1	120
20231122 0850	0.1	128
20231122 0900	0.1	187
20231122 0910	0.6	109
20231122 0920	0.1	257
20231122 0930	0.5	317
20231122 0940	0.2	39
20231122 0950	0.4	28
20231122 1000	0.2	332
20231122 1010	0.7	331
20231122 1020	0.1	56
20231122 1030	0.1	2
20231122 1040	0.2	300
20231122 1050	0.1	315
20231122 1100	0.1	295
20231122 1110	0.4	288
20231122 1120	0.3	317
20231122 1130	0.1	291
20231122 1140	0.3	329
20231122 1150	0.1	156

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231122 1200	0.1	184
20231122 1210	0.3	50
20231122 1220	0.6	69
20231122 1230	0.1	20
20231122 1240	0.3	306
20231122 1250	1.5	147
20231122 1300	0.1	20
20231122 1310	0.1	101
20231122 1320	0.3	121
20231122 1330	0.2	124
20231122 1340	0.1	194
20231122 1350	0.1	28
20231122 1400	0.6	57
20231122 1410	0.1	205
20231122 1420	0.5	86
20231122 1430	1.2	181
20231122 1440	0.1	268
20231122 1450	0.2	130
20231122 1500	0.1	56
20231122 1510	0.3	50
20231122 1520	0.1	84
20231122 1530	1.6	123
20231122 1540	0.1	55
20231122 1550	0.1	87
20231122 1600	1.2	108
20231122 1610	0.1	115
20231122 1620	2.6	97
20231122 1630	0.9	65
20231122 1640	0.1	63
20231122 1650	0.1	144
20231122 1700	0.1	33
20231122 1710	0.1	54
20231122 1720	0.1	30
20231122 1730	0.1	95
20231122 1740	0.1	71
20231122 1750	0.1	348
20231122 1800	0.1	336
20231122 1810	0.1	354
20231122 1820	0.1	62
20231122 1830	0.1	44
20231122 1840	0.1	10
20231122 1850	0.1	7
20231122 1900	0.1	348
20231122 1910	0.1	17
20231122 1920	0.1	15
20231122 1930	0.1	69
20231122 1940	0.1	35
20231122 1950	0.1	63
20231122 2000	0.1	55
20231122 2010	0.1	21
20231122 2020	0.1	55
20231122 2030	0.1	46
20231122 2040	0.1	21
20231122 2050	0.1	51
20231122 2100	0.1	19
20231122 2110	0.1	348
20231122 2120	0.1	37
20231122 2130	0.1	348
20231122 2140	0.1	39
20231122 2150	0.1	59
20231122 2200	0.1	336
20231122 2210	0.1	84
20231122 2220	0.1	142
20231122 2230	0.1	106
20231122 2240	0.1	82
20231122 2250	0.1	85
20231122 2300	0.1	39
20231122 2310	0.1	30
20231122 2320	0.1	67
20231122 2330	0.1	344
20231122 2340	0.1	63
20231122 2350	0.1	66

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231123 0000	0.1	66
20231123 0010	0.1	79
20231123 0020	0.1	67
20231123 0030	0.1	59
20231123 0040	0.1	53
20231123 0050	0.1	29
20231123 0100	0.1	9
20231123 0110	0.1	49
20231123 0120	0.1	139
20231123 0130	0.1	42
20231123 0140	0.1	3
20231123 0150	0.1	277
20231123 0200	0.1	155
20231123 0210	0.1	76
20231123 0220	0.1	57
20231123 0230	0.1	149
20231123 0240	0.1	57
20231123 0250	0.1	60
20231123 0300	0.1	34
20231123 0310	0.1	243
20231123 0320	0.1	343
20231123 0330	0.1	7
20231123 0340	0.1	97
20231123 0350	0.1	116
20231123 0400	0.1	35
20231123 0410	0.1	76
20231123 0420	0.1	47
20231123 0430	0.1	48
20231123 0440	0.1	34
20231123 0450	0.1	25
20231123 0500	0.1	40
20231123 0510	0.1	41
20231123 0520	0.1	9
20231123 0530	0.1	346
20231123 0540	0.1	1
20231123 0550	0.1	252
20231123 0600	0.1	252
20231123 0610	0.1	23
20231123 0620	0.1	24
20231123 0630	0.1	25
20231123 0640	0.1	25
20231123 0650	0.1	52
20231123 0700	0.1	52
20231123 0710	0.1	52
20231123 0720	0.1	52
20231123 0730	0.1	184
20231123 0740	0.1	179
20231123 0750	0.1	179
20231123 0800	0.1	179
20231123 0810	0.1	160
20231123 0820	0.1	118
20231123 0830	0.1	183
20231123 0840	0.1	156
20231123 0850	0.1	152
20231123 0900	0.1	155
20231123 0910	0.1	137
20231123 0920	0.1	126
20231123 0930	0.1	142
20231123 0940	0.1	145
20231123 0950	0.1	209
20231123 1000	0.1	137
20231123 1010	0.1	169
20231123 1020	0.1	115
20231123 1030	0.5	217
20231123 1040	1.2	129
20231123 1050	1.7	244
20231123 1100	0.2	168
20231123 1110	0.1	202
20231123 1120	1.5	182
20231123 1130	0.1	181
20231123 1140	0.1	133
20231123 1150	0.1	254

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231123 1200	0.1	169
20231123 1210	0.9	131
20231123 1220	0.1	202
20231123 1230	0.2	169
20231123 1240	0.1	343
20231123 1250	0.1	170
20231123 1300	2.4	257
20231123 1310	0.2	260
20231123 1320	1.4	287
20231123 1330	0.1	240
20231123 1340	0.1	152
20231123 1350	0.1	74
20231123 1400	0.9	155
20231123 1410	0.1	329
20231123 1420	0.7	288
20231123 1430	0.1	67
20231123 1440	0.9	198
20231123 1450	0.1	32
20231123 1500	1.4	186
20231123 1510	0.1	233
20231123 1520	0.1	162
20231123 1530	0.4	53
20231123 1540	0.1	10
20231123 1550	0.9	124
20231123 1600	0.1	24
20231123 1610	0.4	138
20231123 1620	0.1	62
20231123 1630	0.1	339
20231123 1640	0.1	119
20231123 1650	0.1	51
20231123 1700	0.1	70
20231123 1710	0.1	47
20231123 1720	0.1	18
20231123 1730	0.1	31
20231123 1740	0.1	17
20231123 1750	0.1	348
20231123 1800	0.1	77
20231123 1810	0.1	40
20231123 1820	0.1	48
20231123 1830	0.1	43
20231123 1840	0.1	57
20231123 1850	0.1	21
20231123 1900	0.1	46
20231123 1910	0.1	45
20231123 1920	0.1	67
20231123 1930	0.1	23
20231123 1940	0.1	342
20231123 1950	0.1	354
20231123 2000	0.2	336
20231123 2010	0.1	332
20231123 2020	0.1	341
20231123 2030	0.1	26
20231123 2040	0.1	181
20231123 2050	0.1	61
20231123 2100	0.1	56
20231123 2110	0.1	68
20231123 2120	0.1	44
20231123 2130	0.1	40
20231123 2140	0.1	48
20231123 2150	0.1	50
20231123 2200	0.1	43
20231123 2210	0.1	46
20231123 2220	0.1	61
20231123 2230	0.1	32
20231123 2240	0.1	51
20231123 2250	0.1	50
20231123 2300	0.1	60
20231123 2310	0.1	68
20231123 2320	0.1	50
20231123 2330	0.1	51
20231123 2340	0.1	40
20231123 2350	0.1	57

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231124 0000	0.1	35
20231124 0010	0.1	50
20231124 0020	0.1	90
20231124 0030	0.1	50
20231124 0040	0.1	53
20231124 0050	0.1	28
20231124 0100	0.1	19
20231124 0110	0.1	45
20231124 0120	0.1	38
20231124 0130	0.1	25
20231124 0140	0.1	306
20231124 0150	0.1	31
20231124 0200	0.1	19
20231124 0210	0.1	26
20231124 0220	0.1	9
20231124 0230	0.1	47
20231124 0240	0.1	71
20231124 0250	0.1	61
20231124 0300	0.1	76
20231124 0310	0.1	66
20231124 0320	0.1	83
20231124 0330	0.1	104
20231124 0340	0.1	59
20231124 0350	0.1	122
20231124 0400	0.1	185
20231124 0410	0.1	16
20231124 0420	0.1	133
20231124 0430	0.1	148
20231124 0440	0.1	59
20231124 0450	0.1	252
20231124 0500	0.1	171
20231124 0510	0.1	105
20231124 0520	0.1	25
20231124 0530	0.1	85
20231124 0540	0.1	49
20231124 0550	0.1	343
20231124 0600	0.1	1
20231124 0610	0.1	1
20231124 0620	0.1	168
20231124 0630	0.1	59
20231124 0640	0.1	19
20231124 0650	0.1	69
20231124 0700	0.1	56
20231124 0710	0.1	48
20231124 0720	0.1	65
20231124 0730	0.1	58
20231124 0740	0.1	60
20231124 0750	0.1	202
20231124 0800	0.1	73
20231124 0810	0.1	147
20231124 0820	0.1	128
20231124 0830	0.8	41
20231124 0840	0.1	145
20231124 0850	0.5	149
20231124 0900	1.1	114
20231124 0910	0.1	91
20231124 0920	0.1	149
20231124 0930	0.3	300
20231124 0940	0.1	344
20231124 0950	0.1	210
20231124 1000	1.7	131
20231124 1010	0.4	237
20231124 1020	0.1	338
20231124 1030	1.4	38
20231124 1040	0.1	166
20231124 1050	0.7	335
20231124 1100	0.3	109
20231124 1110	2.2	347
20231124 1120	1.2	281
20231124 1130	3.5	12
20231124 1140	0.1	35
20231124 1150	1.4	148

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231124 1200	1.2	319
20231124 1210	0.1	327
20231124 1220	0.6	118
20231124 1230	4.2	56
20231124 1240	0.1	223
20231124 1250	0.1	309
20231124 1300	1.3	27
20231124 1310	0.1	351
20231124 1320	1.2	284
20231124 1330	1.1	111
20231124 1340	1.5	220
20231124 1350	0.1	114
20231124 1400	1.8	1
20231124 1410	1.7	157
20231124 1420	0.4	29
20231124 1430	1.3	15
20231124 1440	0.9	95
20231124 1450	0.4	64
20231124 1500	0.3	58
20231124 1510	0.1	172
20231124 1520	2.3	164
20231124 1530	0.7	81
20231124 1540	0.7	43
20231124 1550	0.1	312
20231124 1600	0.5	92
20231124 1610	0.2	10
20231124 1620	0.1	20
20231124 1630	2.5	78
20231124 1640	0.1	9
20231124 1650	0.1	0
20231124 1700	1.2	120
20231124 1710	0.7	156
20231124 1720	0.3	109
20231124 1730	0.1	19
20231124 1740	0.1	219
20231124 1750	0.6	104
20231124 1800	0.1	78
20231124 1810	0.1	132
20231124 1820	0.2	94
20231124 1830	0.2	192
20231124 1840	0.4	52
20231124 1850	0.5	129
20231124 1900	0.5	106
20231124 1910	0.3	155
20231124 1920	0.3	110
20231124 1930	1.2	60
20231124 1940	0.2	118
20231124 1950	2.7	129
20231124 2000	1.3	77
20231124 2010	1.2	53
20231124 2020	1.4	167
20231124 2030	1	34
20231124 2040	0.1	99
20231124 2050	1.7	98
20231124 2100	0.9	116
20231124 2110	2	41
20231124 2120	0.9	100
20231124 2130	1.2	126
20231124 2140	0.1	13
20231124 2150	3.5	15
20231124 2200	0.4	96
20231124 2210	4.6	49
20231124 2220	1.3	36
20231124 2230	0.3	38
20231124 2240	0.7	152
20231124 2250	0.3	114
20231124 2300	0.1	194
20231124 2310	0.2	54
20231124 2320	1.5	101
20231124 2330	2.5	54
20231124 2340	4.7	50
20231124 2350	4.4	136

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231125 0000	1.6	97
20231125 0010	0.4	93
20231125 0020	1.3	57
20231125 0030	0.1	126
20231125 0040	0.2	306
20231125 0050	3.1	16
20231125 0100	0.1	96
20231125 0110	0.1	51
20231125 0120	2	122
20231125 0130	0.4	169
20231125 0140	0.1	136
20231125 0150	1.4	52
20231125 0200	0.4	212
20231125 0210	0.1	334
20231125 0220	1.5	57
20231125 0230	0.1	346
20231125 0240	0.1	35
20231125 0250	0.1	59
20231125 0300	1.4	354
20231125 0310	0.1	209
20231125 0320	0.1	172
20231125 0330	1.3	354
20231125 0340	0.1	5
20231125 0350	0.1	79
20231125 0400	0.1	195
20231125 0410	0.4	145
20231125 0420	0.1	315
20231125 0430	0.6	282
20231125 0440	0.1	132
20231125 0450	0.1	98
20231125 0500	0.1	77
20231125 0510	0.1	86
20231125 0520	0.1	96
20231125 0530	0.1	123
20231125 0540	0.1	44
20231125 0550	0.1	202
20231125 0600	0.1	0
20231125 0610	0.1	192
20231125 0620	0.1	235
20231125 0630	0.1	203
20231125 0640	0.1	188
20231125 0650	0.1	164
20231125 0700	0.1	188
20231125 0710	0.1	92
20231125 0720	0.1	86
20231125 0730	0.1	338
20231125 0740	0.1	174
20231125 0750	0.1	223
20231125 0800	0.1	86
20231125 0810	0.1	101
20231125 0820	0.1	72
20231125 0830	0.1	109
20231125 0840	0.2	131
20231125 0850	0.5	177
20231125 0900	0.3	105
20231125 0910	0.1	255
20231125 0920	0.1	340
20231125 0930	0.1	111
20231125 0940	0.3	20
20231125 0950	0.1	313
20231125 1000	0.5	22
20231125 1010	1.8	120
20231125 1020	0.1	95
20231125 1030	0.1	190
20231125 1040	0.1	307
20231125 1050	0.1	313
20231125 1100	0.1	6
20231125 1110	0.1	25
20231125 1120	0.1	126
20231125 1130	0.1	27
20231125 1140	0.6	89
20231125 1150	0.1	209

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231125 1200	0.5	192
20231125 1210	1.1	57
20231125 1220	0.1	5
20231125 1230	0.2	205
20231125 1240	0.1	124
20231125 1250	0.1	170
20231125 1300	0.7	116
20231125 1310	0.6	206
20231125 1320	1.8	101
20231125 1330	0.1	104
20231125 1340	0.1	69
20231125 1350	0.1	315
20231125 1400	2.2	208
20231125 1410	0.1	196
20231125 1420	0.1	36
20231125 1430	1.6	156
20231125 1440	2.5	135
20231125 1450	0.8	33
20231125 1500	2.1	98
20231125 1510	0.1	269
20231125 1520	0.1	294
20231125 1530	0.1	165
20231125 1540	0.1	186
20231125 1550	0.2	96
20231125 1600	0.4	120
20231125 1610	0.1	65
20231125 1620	0.1	158
20231125 1630	0.1	259
20231125 1640	0.1	285
20231125 1650	0.1	28
20231125 1700	0.1	9
20231125 1710	0.1	14
20231125 1720	0.1	37
20231125 1730	0.1	170
20231125 1740	0.1	319
20231125 1750	0.1	40
20231125 1800	0.3	103
20231125 1810	0.9	84
20231125 1820	0.1	213
20231125 1830	0.2	134
20231125 1840	0.2	13
20231125 1850	0.2	325
20231125 1900	1.4	50
20231125 1910	4.4	64
20231125 1920	0.1	0
20231125 1930	1.7	73
20231125 1940	1.3	43
20231125 1950	0.4	111
20231125 2000	0.1	294
20231125 2010	3	78
20231125 2020	0.2	47
20231125 2030	1.4	54
20231125 2040	0.1	82
20231125 2050	0.1	69
20231125 2100	0.7	125
20231125 2110	1.3	312
20231125 2120	0.4	108
20231125 2130	2.5	2
20231125 2140	1.2	11
20231125 2150	0.1	79
20231125 2200	1	62
20231125 2210	0.2	322
20231125 2220	0.1	7
20231125 2230	1.5	109
20231125 2240	0.1	76
20231125 2250	0.1	84
20231125 2300	0.3	47
20231125 2310	0.1	60
20231125 2320	0.1	47
20231125 2330	1.2	153
20231125 2340	0.5	105
20231125 2350	0.1	27

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231126 0000	0.5	150
20231126 0010	0.2	88
20231126 0020	0.1	342
20231126 0030	0.1	352
20231126 0040	0.2	270
20231126 0050	0.1	27
20231126 0100	0.1	78
20231126 0110	0.2	324
20231126 0120	0.3	1
20231126 0130	0.1	130
20231126 0140	0.1	97
20231126 0150	0.1	39
20231126 0200	3.5	37
20231126 0210	0.2	310
20231126 0220	0.1	133
20231126 0230	0.1	62
20231126 0240	0.2	45
20231126 0250	0.1	293
20231126 0300	0.1	350
20231126 0310	0.1	99
20231126 0320	0.1	293
20231126 0330	0.1	188
20231126 0340	0.1	194
20231126 0350	0.1	79
20231126 0400	0.1	6
20231126 0410	0.1	105
20231126 0420	0.1	210
20231126 0430	0.1	210
20231126 0440	0.1	121
20231126 0450	0.1	43
20231126 0500	0.1	18
20231126 0510	0.1	80
20231126 0520	0.1	99
20231126 0530	0.1	22
20231126 0540	0.1	52
20231126 0550	0.1	55
20231126 0600	0.1	44
20231126 0610	0.1	49
20231126 0620	0.1	39
20231126 0630	0.1	55
20231126 0640	0.1	41
20231126 0650	0.1	36
20231126 0700	0.1	37
20231126 0710	0.1	8
20231126 0720	0.1	64
20231126 0730	0.1	0
20231126 0740	0.1	17
20231126 0750	0.1	67
20231126 0800	0.1	155
20231126 0810	0.1	185
20231126 0820	0.1	110
20231126 0830	0.1	178
20231126 0840	0.1	147
20231126 0850	0.1	147
20231126 0900	0.1	126
20231126 0910	0.1	137
20231126 0920	0.1	159
20231126 0930	0.4	181
20231126 0940	0.2	159
20231126 0950	0.1	107
20231126 1000	0.4	192
20231126 1010	0.1	120
20231126 1020	2.2	163
20231126 1030	0.7	257
20231126 1040	0.1	286
20231126 1050	0.9	109
20231126 1100	0.3	36
20231126 1110	0.6	80
20231126 1120	0.7	73
20231126 1130	0.6	190
20231126 1140	1.4	158
20231126 1150	0.4	98

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231126 1200	0.1	68
20231126 1210	0.1	104
20231126 1220	2.3	120
20231126 1230	0.1	166
20231126 1240	0.4	218
20231126 1250	0.1	2
20231126 1300	0.8	90
20231126 1310	0.1	59
20231126 1320	0.1	98
20231126 1330	2.9	60
20231126 1340	0.1	304
20231126 1350	3.3	75
20231126 1400	0.1	48
20231126 1410	0.2	167
20231126 1420	0.3	69
20231126 1430	0.5	115
20231126 1440	1.6	82
20231126 1450	0.1	42
20231126 1500	0.1	62
20231126 1510	0.1	93
20231126 1520	0.1	329
20231126 1530	0.2	337
20231126 1540	0.1	8
20231126 1550	0.1	309
20231126 1600	0.8	163
20231126 1610	0.1	80
20231126 1620	0.2	109
20231126 1630	0.1	113
20231126 1640	0.1	200
20231126 1650	0.1	78
20231126 1700	0.1	39
20231126 1710	0.1	79
20231126 1720	0.1	55
20231126 1730	0.1	50
20231126 1740	0.1	340
20231126 1750	0.1	325
20231126 1800	0.1	326
20231126 1810	0.1	336
20231126 1820	0.1	16
20231126 1830	0.1	319
20231126 1840	0.1	5
20231126 1850	0.1	27
20231126 1900	0.1	350
20231126 1910	0.1	324
20231126 1920	0.1	288
20231126 1930	0.1	26
20231126 1940	0.1	56
20231126 1950	0.1	45
20231126 2000	0.1	66
20231126 2010	0.1	353
20231126 2020	0.1	72
20231126 2030	0.1	51
20231126 2040	0.1	52
20231126 2050	0.1	52
20231126 2100	0.1	252
20231126 2110	0.1	43
20231126 2120	0.1	28
20231126 2130	0.1	262
20231126 2140	0.1	55
20231126 2150	0.1	37
20231126 2200	0.1	42
20231126 2210	0.1	82
20231126 2220	0.1	47
20231126 2230	0.1	65
20231126 2240	0.1	53
20231126 2250	0.1	52
20231126 2300	0.1	18
20231126 2310	0.1	49
20231126 2320	0.1	16
20231126 2330	0.1	77
20231126 2340	0.1	60
20231126 2350	0.1	101

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231127 0000	0.1	58
20231127 0010	0.1	34
20231127 0020	0.1	68
20231127 0030	0.1	25
20231127 0040	0.1	25
20231127 0050	0.1	68
20231127 0100	0.1	75
20231127 0110	0.1	354
20231127 0120	0.1	53
20231127 0130	0.1	72
20231127 0140	0.1	57
20231127 0150	0.1	59
20231127 0200	0.1	45
20231127 0210	0.1	61
20231127 0220	0.1	50
20231127 0230	0.1	43
20231127 0240	0.1	354
20231127 0250	0.1	279
20231127 0300	0.1	62
20231127 0310	0.1	61
20231127 0320	0.1	66
20231127 0330	0.1	61
20231127 0340	0.1	64
20231127 0350	0.1	2
20231127 0400	0.1	25
20231127 0410	0.1	45
20231127 0420	0.1	48
20231127 0430	0.1	335
20231127 0440	0.1	20
20231127 0450	0.1	43
20231127 0500	0.1	51
20231127 0510	0.1	52
20231127 0520	0.1	88
20231127 0530	0.1	17
20231127 0540	0.1	19
20231127 0550	0.1	68
20231127 0600	0.1	165
20231127 0610	0.1	123
20231127 0620	0.1	79
20231127 0630	0.1	34
20231127 0640	0.1	64
20231127 0650	0.1	31
20231127 0700	0.1	120
20231127 0710	0.1	156
20231127 0720	0.1	115
20231127 0730	0.1	75
20231127 0740	0.1	74
20231127 0750	0.1	148
20231127 0800	0.1	63
20231127 0810	0.1	101
20231127 0820	0.1	300
20231127 0830	0.1	166
20231127 0840	0.1	126
20231127 0850	0.1	178
20231127 0900	0.2	145
20231127 0910	0.1	126
20231127 0920	0.2	164
20231127 0930	0.1	161
20231127 0940	0.1	108
20231127 0950	0.1	161
20231127 1000	0.7	144
20231127 1010	1.7	173
20231127 1020	0.5	154
20231127 1030	0.2	112
20231127 1040	0.1	158
20231127 1050	0.1	10
20231127 1100	0.5	160
20231127 1110	0.1	3
20231127 1120	0.1	251
20231127 1130	0.1	249
20231127 1140	0.5	186
20231127 1150	0.1	37

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231127 1200	0.1	128
20231127 1210	0.1	132
20231127 1220	2.6	35
20231127 1230	0.2	8
20231127 1240	0.1	117
20231127 1250	0.2	121
20231127 1300	0.3	115
20231127 1310	0.3	143
20231127 1320	0.1	66
20231127 1330	2	47
20231127 1340	0.7	33
20231127 1350	0.1	303
20231127 1400	0.1	78
20231127 1410	0.2	91
20231127 1420	0.1	172
20231127 1430	0.4	15
20231127 1440	0.1	30
20231127 1450	0.1	108
20231127 1500	0.6	65
20231127 1510	0.1	264
20231127 1520	2.1	50
20231127 1530	0.1	7
20231127 1540	2.4	67
20231127 1550	0.7	84
20231127 1600	0.5	39
20231127 1610	0.1	348
20231127 1620	0.1	313
20231127 1630	0.1	294
20231127 1640	0.1	355
20231127 1650	0.1	10
20231127 1700	0.1	106
20231127 1710	0.1	31
20231127 1720	0.1	82
20231127 1730	0.1	2
20231127 1740	0.1	14
20231127 1750	0.1	0
20231127 1800	0.1	352
20231127 1810	0.1	49
20231127 1820	0.1	4
20231127 1830	0.1	346
20231127 1840	0.1	353
20231127 1850	0.1	24
20231127 1900	0.1	55
20231127 1910	0.1	347
20231127 1920	0.1	144
20231127 1930	0.1	72
20231127 1940	0.1	48
20231127 1950	0.1	56
20231127 2000	0.1	26
20231127 2010	0.1	65
20231127 2020	0.1	64
20231127 2030	0.1	97
20231127 2040	0.1	284
20231127 2050	0.1	72
20231127 2100	0.1	238
20231127 2110	0.1	171
20231127 2120	0.1	71
20231127 2130	0.1	167
20231127 2140	0.1	109
20231127 2150	0.1	89
20231127 2200	0.1	12
20231127 2210	0.1	36
20231127 2220	0.1	168
20231127 2230	0.1	234
20231127 2240	0.1	343
20231127 2250	0.1	271
20231127 2300	0.1	145
20231127 2310	0.1	72
20231127 2320	0.1	54
20231127 2330	0.1	103
20231127 2340	0.1	61
20231127 2350	0.1	42

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231128 0000	0.1	86
20231128 0010	0.1	43
20231128 0020	0.1	35
20231128 0030	0.1	53
20231128 0040	0.1	36
20231128 0050	0.1	34
20231128 0100	0.1	47
20231128 0110	0.1	55
20231128 0120	0.1	38
20231128 0130	0.1	39
20231128 0140	0.1	11
20231128 0150	0.1	45
20231128 0200	0.1	50
20231128 0210	0.1	34
20231128 0220	0.1	46
20231128 0230	0.1	50
20231128 0240	0.1	79
20231128 0250	0.1	57
20231128 0300	0.1	39
20231128 0310	0.1	51
20231128 0320	0.1	41
20231128 0330	0.1	51
20231128 0340	0.1	43
20231128 0350	0.1	51
20231128 0400	0.1	44
20231128 0410	0.1	40
20231128 0420	0.1	51
20231128 0430	0.1	39
20231128 0440	0.1	66
20231128 0450	0.1	34
20231128 0500	0.1	41
20231128 0510	0.1	41
20231128 0520	0.1	50
20231128 0530	0.1	51
20231128 0540	0.1	44
20231128 0550	0.1	35
20231128 0600	0.1	54
20231128 0610	0.1	50
20231128 0620	0.1	33
20231128 0630	0.1	41
20231128 0640	0.1	43
20231128 0650	0.1	54
20231128 0700	0.1	35
20231128 0710	0.1	32
20231128 0720	0.1	49
20231128 0730	0.1	172
20231128 0740	0.1	52
20231128 0750	0.1	58
20231128 0800	0.1	119
20231128 0810	0.1	101
20231128 0820	0.1	94
20231128 0830	0.1	123
20231128 0840	0.1	105
20231128 0850	0.1	111
20231128 0900	0.1	149
20231128 0910	0.1	101
20231128 0920	0.1	148
20231128 0930	0.6	154
20231128 0940	0.1	83
20231128 0950	0.1	146
20231128 1000	0.1	284
20231128 1010	0.5	225
20231128 1020	0.1	230
20231128 1030	0.2	86
20231128 1040	0.1	192
20231128 1050	0.1	53
20231128 1100	0.1	181
20231128 1110	0.1	269
20231128 1120	0.1	299
20231128 1130	0.1	184
20231128 1140	2.9	312
20231128 1150	0.6	50

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231128 1200	0.5	284
20231128 1210	0.1	95
20231128 1220	0.9	56
20231128 1230	0.2	150
20231128 1240	1.6	101
20231128 1250	0.1	46
20231128 1300	0.5	211
20231128 1310	0.1	82
20231128 1320	4.2	200
20231128 1330	2.4	110
20231128 1340	0.2	29
20231128 1350	0.1	230
20231128 1400	0.8	64
20231128 1410	0.1	124
20231128 1420	0.6	88
20231128 1430	0.5	56
20231128 1440	0.1	134
20231128 1450	1.2	162
20231128 1500	0.8	163
20231128 1510	1.7	48
20231128 1520	0.1	124
20231128 1530	0.2	14
20231128 1540	0.2	5
20231128 1550	0.1	72
20231128 1600	0.1	176
20231128 1610	0.1	107
20231128 1620	0.1	24
20231128 1630	0.2	310
20231128 1640	0.1	106
20231128 1650	0.1	42
20231128 1700	1	87
20231128 1710	0.2	77
20231128 1720	0.1	170
20231128 1730	0.1	344
20231128 1740	0.1	288
20231128 1750	0.1	23
20231128 1800	0.1	311
20231128 1810	0.1	307
20231128 1820	0.1	173
20231128 1830	0.1	172
20231128 1840	0.1	125
20231128 1850	0.1	152
20231128 1900	0.1	128
20231128 1910	0.1	80
20231128 1920	0.1	25
20231128 1930	0.2	108
20231128 1940	0.1	346
20231128 1950	0.1	106
20231128 2000	1.2	80
20231128 2010	0.1	178
20231128 2020	0.1	49
20231128 2030	0.1	168
20231128 2040	0.1	37
20231128 2050	0.1	110
20231128 2100	0.9	344
20231128 2110	0.1	343
20231128 2120	0.3	116
20231128 2130	0.1	150
20231128 2140	0.1	63
20231128 2150	0.1	126
20231128 2200	0.1	180
20231128 2210	0.1	130
20231128 2220	0.1	182
20231128 2230	0.1	321
20231128 2240	0.4	142
20231128 2250	0.1	84
20231128 2300	2.1	48
20231128 2310	0.8	103
20231128 2320	0.2	118
20231128 2330	0.4	140
20231128 2340	0.5	85
20231128 2350	0.1	138

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231129 0000	0.1	61
20231129 0010	0.1	15
20231129 0020	0.2	316
20231129 0030	0.5	143
20231129 0040	0.1	164
20231129 0050	0.1	110
20231129 0100	0.1	138
20231129 0110	0.1	176
20231129 0120	0.2	152
20231129 0130	0.1	322
20231129 0140	0.2	102
20231129 0150	0.8	130
20231129 0200	0.1	149
20231129 0210	0.3	15
20231129 0220	0.6	79
20231129 0230	0.1	341
20231129 0240	0.2	156
20231129 0250	0.4	90
20231129 0300	0.1	322
20231129 0310	0.1	316
20231129 0320	0.1	290
20231129 0330	0.1	105
20231129 0340	0.6	18
20231129 0350	0.1	228
20231129 0400	0.1	256
20231129 0410	0.1	94
20231129 0420	0.1	355
20231129 0430	0.1	289
20231129 0440	0.1	152
20231129 0450	0.1	286
20231129 0500	0.1	183
20231129 0510	0.1	71
20231129 0520	0.2	32
20231129 0530	0.3	308
20231129 0540	0.1	77
20231129 0550	0.3	111
20231129 0600	0.1	103
20231129 0610	0.1	153
20231129 0620	0.1	85
20231129 0630	0.1	84
20231129 0640	0.1	173
20231129 0650	0.1	174
20231129 0700	0.1	196
20231129 0710	0.1	129
20231129 0720	0.1	198
20231129 0730	0.1	352
20231129 0740	0.1	216
20231129 0750	0.1	129
20231129 0800	0.1	121
20231129 0810	0.1	257
20231129 0820	0.1	165
20231129 0830	0.1	339
20231129 0840	0.5	84
20231129 0850	1.1	78
20231129 0900	0.6	71
20231129 0910	0.1	47
20231129 0920	0.1	109
20231129 0930	0.6	88
20231129 0940	0.1	236
20231129 0950	0.1	33
20231129 1000	0.1	55
20231129 1010	0.1	324
20231129 1020	0.1	163
20231129 1030	0.1	56
20231129 1040	0.1	7
20231129 1050	0.1	295
20231129 1100	0.1	204
20231129 1110	0.2	77
20231129 1120	0.1	214
20231129 1130	0.1	341
20231129 1140	0.3	113
20231129 1150	2.3	154

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231129 1200	0.8	70
20231129 1210	0.6	59
20231129 1220	0.1	102
20231129 1230	0.1	37
20231129 1240	0.2	158
20231129 1250	0.1	68
20231129 1300	1.3	61
20231129 1310	2.8	142
20231129 1320	0.1	228
20231129 1330	1.4	89
20231129 1340	0.2	117
20231129 1350	1	355
20231129 1400	0.1	77
20231129 1410	0.1	10
20231129 1420	0.1	115
20231129 1430	0.1	165
20231129 1440	0.1	98
20231129 1450	0.6	122
20231129 1500	0.1	178
20231129 1510	0.1	42
20231129 1520	0.1	76
20231129 1530	0.1	8
20231129 1540	0.1	113
20231129 1550	0.1	131
20231129 1600	1.6	144
20231129 1610	0.1	196
20231129 1620	0.2	171
20231129 1630	0.1	46
20231129 1640	0.1	138
20231129 1650	0.1	49
20231129 1700	0.1	64
20231129 1710	0.1	90
20231129 1720	0.1	70
20231129 1730	0.1	121
20231129 1740	0.1	179
20231129 1750	0.1	147
20231129 1800	0.1	96
20231129 1810	0.1	4
20231129 1820	0.1	153
20231129 1830	0.2	178
20231129 1840	0.2	158
20231129 1850	0.1	234
20231129 1900	0.1	113
20231129 1910	0.1	48
20231129 1920	0.2	158
20231129 1930	0.1	149
20231129 1940	0.1	202
20231129 1950	0.1	164
20231129 2000	0.1	145
20231129 2010	0.1	239
20231129 2020	0.1	248
20231129 2030	0.1	118
20231129 2040	0.1	53
20231129 2050	0.1	110
20231129 2100	0.1	38
20231129 2110	0.1	324
20231129 2120	0.1	297
20231129 2130	0.1	78
20231129 2140	0.1	265
20231129 2150	0.1	190
20231129 2200	0.1	269
20231129 2210	0.1	146
20231129 2220	0.1	35
20231129 2230	0.1	88
20231129 2240	0.1	92
20231129 2250	0.1	60
20231129 2300	0.1	169
20231129 2310	0.1	57
20231129 2320	0.1	75
20231129 2330	0.1	52
20231129 2340	0.1	90
20231129 2350	0.1	121

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231130 0000	0.1	187
20231130 0010	0.1	253
20231130 0020	0.1	86
20231130 0030	0.1	345
20231130 0040	0.1	104
20231130 0050	0.1	216
20231130 0100	0.1	200
20231130 0110	0.1	54
20231130 0120	0.1	12
20231130 0130	0.1	39
20231130 0140	0.1	14
20231130 0150	0.1	83
20231130 0200	0.1	212
20231130 0210	0.1	45
20231130 0220	0.1	15
20231130 0230	0.1	80
20231130 0240	0.1	75
20231130 0250	0.1	61
20231130 0300	0.1	76
20231130 0310	0.2	59
20231130 0320	0.1	0
20231130 0330	0.1	320
20231130 0340	0.1	34
20231130 0350	0.1	54
20231130 0400	0.1	52
20231130 0410	0.1	124
20231130 0420	0.1	1
20231130 0430	0.1	163
20231130 0440	0.1	161
20231130 0450	0.1	138
20231130 0500	0.1	138
20231130 0510	0.1	56
20231130 0520	0.1	55
20231130 0530	0.1	20
20231130 0540	0.1	30
20231130 0550	0.1	93
20231130 0600	0.1	111
20231130 0610	0.1	50
20231130 0620	0.1	58
20231130 0630	0.1	56
20231130 0640	0.1	42
20231130 0650	0.1	12
20231130 0700	0.1	45
20231130 0710	0.1	338
20231130 0720	0.1	84
20231130 0730	0.1	203
20231130 0740	0.1	219
20231130 0750	0.1	219
20231130 0800	0.1	300
20231130 0810	0.1	214
20231130 0820	0.1	89
20231130 0830	0.1	194
20231130 0840	0.1	247
20231130 0850	0.1	199
20231130 0900	0.1	207
20231130 0910	0.1	178
20231130 0920	0.1	220
20231130 0930	0.1	198
20231130 0940	0.1	150
20231130 0950	0.1	156
20231130 1000	0.7	124
20231130 1010	0.6	187
20231130 1020	0.2	152
20231130 1030	0.1	142
20231130 1040	0.1	189
20231130 1050	1.1	215
20231130 1100	0.1	217
20231130 1110	0.1	225
20231130 1120	0.3	178
20231130 1130	0.1	241
20231130 1140	0.5	2
20231130 1150	0.1	171

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20231130 1200	0.9	185
20231130 1210	0.5	209
20231130 1220	0.1	127
20231130 1230	0.1	71
20231130 1240	1.2	171
20231130 1250	0.1	33
20231130 1300	1.2	135
20231130 1310	0.8	336
20231130 1320	0.1	210
20231130 1330	0.1	24
20231130 1340	0.1	106
20231130 1350	0.1	209
20231130 1400	0.1	175
20231130 1410	0.1	57
20231130 1420	0.1	7
20231130 1430	1.1	88
20231130 1440	1.5	108
20231130 1450	0.1	133
20231130 1500	0.1	96
20231130 1510	0.2	181
20231130 1520	0.2	338
20231130 1530	0.1	90
20231130 1540	0.9	111
20231130 1550	0.4	109
20231130 1600	0.3	353
20231130 1610	0.1	165
20231130 1620	0.1	198
20231130 1630	0.1	84
20231130 1640	0.1	138
20231130 1650	0.1	117
20231130 1700	0.1	350
20231130 1710	0.1	281
20231130 1720	0.1	22
20231130 1730	0.1	83
20231130 1740	0.1	77
20231130 1750	0.1	83
20231130 1800	0.1	180
20231130 1810	0.1	79
20231130 1820	0.2	104
20231130 1830	0.1	300
20231130 1840	0.6	5
20231130 1850	0.1	68
20231130 1900	0.1	107
20231130 1910	0.1	324
20231130 1920	0.1	154
20231130 1930	0.1	291
20231130 1940	0.1	108
20231130 1950	0.1	127
20231130 2000	0.1	136
20231130 2010	0.1	143
20231130 2020	0.1	137
20231130 2030	0.3	139
20231130 2040	1.2	62
20231130 2050	0.1	115
20231130 2100	0.1	117
20231130 2110	0.1	139
20231130 2120	0.7	121
20231130 2130	1.5	332
20231130 2140	0.1	54
20231130 2150	1.5	70
20231130 2200	0.3	111
20231130 2210	0.1	64
20231130 2220	0.1	106
20231130 2230	0.1	35
20231130 2240	0.1	106
20231130 2250	0.2	39
20231130 2300	0.1	350
20231130 2310	0.1	126
20231130 2320	0.1	165
20231130 2330	0.1	118
20231130 2340	0.1	78
20231130 2350	0.1	108

Appendix I Waste Flow Table

Waste Flow Table

Month	Total Quantity Generated	Total Quantities of Inert C&D Materials to be Generated from the Contract					Total Quantities of Recyclables Generation				Total Quantities of C&D Materials to be Generated from the Contract		
		Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics	Yard Waste (to Y-Park)	Chemical Waste	General Refuse	Others, e.g. non-recyclable yard waste
	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in '000L)	(in tonne)	(in tonne)
Dec-22	84.77	0	0	0	0	0	0	0	0	11.49	0	7.53	65.75
Jan-23	24.51	0	0	0	0	0	0	0	0	0	0	24.51	0
Feb-23	506.45	0	0	0	0	0	0	0	0	3.16	0	5.85	497.44
Mar-23	9,581.15	0	0	9,187	0	0	0	0	0	3.69	0	6.96	383.5
Apr-23	18,532.07	0	0	18,466	0	0	0	0	0	1.97	0	5.81	58.29
May-23	28,889.61	0	0	28,473	0	0	0	0	0	0	0	7.45	409.16
Jun-23	11,574.89	0	0	11,211	0	0	0	0	0	2.38	0	14.69	346.82
Jul-23	50,595.49	0	0	50,307	0	0	0	0	0	0	0	25.54	262.95
Aug-23	63,178.52	0	0	63,076	0	0	0	0	0	0	0	30.77	71.75
Sep-23	42,709.75	0	0	42,676	0	0	0	0	0	0	0	33.38	0
Oct-23	55,549.12	0	0	55,405	0	0	0	0	0	0	0	28.05	116.07
Nov-23	76,127.24	0	0	73,352	0	2,629.37	0	0	0	0	0	35.13	110.74
Total	357,353.57	0.00	0.00	352,153.37	0.00	2,629.37	0.00	0.00	0.00	22.69	0.00	225.67	2,322.47

Note:

1. The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
2. Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

Appendix J Joint Environmental Site Inspection Records

Inspection Date:	06 November 2023	Inspected By:	Jason Man
Time:	14:00	Weather Condition:	Sunny
Participants:	Kim Tang (ER), Matt Choy (Contractor), Jason Man (ET)		

A	Permits/Licenses	N/A or Not Observed	Yes	No	Remarks / Photo
A1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A2	Are Construction Noise Permits/ Environmental license/ other permit available for inspection/posted at site entrance.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A3	Is wastewater discharge licence available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A5	Are relevant licence/permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B	Air Quality	N/A or Not Observed	Yes	No	Remarks / Photo
B1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B2	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B3	Any remedial action undertaken?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B4	Are the worksites wetted with water regularly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 25 Sep 2023 Observation 1
B5	Are NRMM labels properly affixed on the PMEs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B6	Observed dust source(s)	<input checked="" type="checkbox"/> Wind erosion <input checked="" type="checkbox"/> Vehicle/ Equipment Movements <input checked="" type="checkbox"/> Loading/ unloading of materials <input type="checkbox"/> Others: _____			
Air Pollution Control (Construction Dust) Regulation					
Part I Control Requirements for Notifiable Works					
Demolition of building					
B7	Is the area involved demolition activities sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
Construction of the superstructure of a building					
B8	Is scaffolding erected around the perimeter of a building under construction?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B9	Are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 6 Nov 2023 Observation 1
B10	Is the skip for materials transport enclosed by impervious sheeting ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
Part III General Control Requirements					
Site boundary and entrance					
B11	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B12	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcore?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B13	Are the hoarding $\geq 2.4\text{m}$ tall provided at the site boundary near a road, street, service lane or other area accessible to the public?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Assess road					
B14	Are every main haul road (having a vehicle passing rate of higher than 4 in any 30 minutes) paved with concrete, bituminous materials, hardcore or metal plates, and kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B15	Are every main haul road sprayed with water or a dust suppression chemical?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B16	Is the portion of any road leading only to construction site (within 30m of a vehicle entrance or exit) kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B17	Are appropriate speed limit sign displayed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B18	Is unpaved main haul road wet by water spraying?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 25 Sep 2023 Observation 1
Cement and dry pulverized fuel ash (PFA)					
B19	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
B20	Are the activities of loading, unloading, transfer, handing or storage of bulk cement or dry PFA carried out in a totally enclosed system or facility?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B21	Is any vent or exhaust fitted with an effective fabric filter or equipment air pollution control system ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
Exposed earth					
B22	Is the exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within 6 months after last construction activity on the construction site or part of the construction site where the exposed earth lies?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Part IV Control Requirements for Individual Activities					
Stockpiling of dusty materials					
B23	Are the stockpiling of dusty materials (a) covered entirely by impervious sheeting or (b) placed in an area sheltered on the top and the 3 sides or (c) sprayed with water or a dust suppression chemical to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B24	Is the stockpile of dusty materials avoid to be extend beyond the pedestrian barriers, fencing or traffic cones ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Loading, unloading or transfer of dusty materials					
B25	Are all dusty materials sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B26	Are all trucks loaded to a level within the side and tail boards?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Use of vehicles					
B27	Are every vehicle washed immediately to remove any dusty materials from its body and wheels before leaving a construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B28	Are loaded dump trucks covered by impervious sheeting appropriately before leaving the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B29	Are site vehicle movements confined to designated roads?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Pneumatic or power-driven drilling, cutting and polishing					
B30	Are surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operations takes place sprayed with water or a dust suppression chemical continuously? *Unless the process is accompanied by the operation of an effective dust extraction and filtering device.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
Debris handling					
B31	Are any debris covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B32	Are every debris chute shall be enclosed by impervious sheeting or similar materials?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B33	Are the watering spray or a dust suppression chemical conducted before debris is dumped into a debris chute?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

Excavation or earth moving				
B34	Are the working area of any excavation or earth moving operation sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Site clearance				
B35	Are the working area for the uprooting of trees, shrubs, or vegetation or for the removal of boulders, poles, pillars or temporary or permanent structures sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
B36	Are all demolished items (including trees, shrubs, vegetation, boulders, poles, pillars, structures, debris, rubbish and other items arising from site clearance) that may dislodge dust particles covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

(Construction Phase)

Environmental Site Inspection Checklist (Rev. 3)

C	Construction Noise	N/A or Not Observed	Yes	No	Remarks / Photo
C1	Is well-maintained plant operated on-site and plant served regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C2	Are vehicles and equipment switched off or throttled down while not in use?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C3	Is the noise directed away from nearby NSRs ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C4	Are the silencers or mufflers properly fitted on construction equipment and maintained regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
C5	Are mobile and/or noisy plant sited as far away from NSRs as possible and practicable and orientated so that the noise is directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C6	Are material stockpiles , mobile container office and other structures utilised to screen noisy activities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C7	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C8	Are noise barriers (typically density @14kg/m ²) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
C9	Is the sequencing operation of construction plants where practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C10	Is the hoarding maintained properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C11	Air compressors (500 kPa or above) and hand held percussive breaker (mass of above 10 kg) with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
C12	Are compressor operated with doors closed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C13	QPME used with valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C14	Major noise source(s)	<input checked="" type="checkbox"/> Traffic <input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Construction activities outside of site <input type="checkbox"/> Others: _____			

D	Water Quality	N/A or Not Observed	Yes	No	Remarks / Photo
Construction Runoff					
D1a	At the start of site establishment, are perimeter cut-off drains constructed to direct off-site water around the site with internal drainage works and erosion and sedimentation control facilities implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D1b	Are channels, earth bunds or sandbag barriers provided on site to properly direct stormwater to silt removal facilities?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 6 Nov 2023 Observation 2
D2a	Have dikes or embankments for flood protection implemented around the boundaries of earthwork areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D2b	Have temporary ditches provided to facilitate the runoff discharge into an appropriate watercourse, through a site/ sediment trap?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D2c	Are the sediment/ silt traps incorporated in the permanent drainage channels to enhance deposition rate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D3	Are the retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 18 Sep 2023 Observation 6
D4a	Are surface excavation works minimised during rainy seasons (April to September), as possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D4b	Are all exposed earth areas completed or vegetated as soon as possible after earthworks completed, or alternatively, within 14 days of the cessation of earthworks where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D4c	Are exposed slope surfaces covered by tarpaulin sheets?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Shotcrete in progress. Refer to 6 Nov 2023 Observation 4
D5a	Have the overall slope of the site should be kept a minimum?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D5b	Are all trafficked areas and access roads protected by coarse stone ballast?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D6a	Are all drainage facilities and erosion and sediment control structures inspected regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6b	Are all drainage facilities and erosion and sediment control structures maintained to ensure proper and efficient operation at all times and particularly following rainstorms?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6c	Is the deposited silt and grit removed regularly and disposed of by spreading evenly over stable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7a	Have the excavation of trenches in wet periods be dug and backfilled in short sections?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7b	Is rainwater pumped out from trenches discharged into storm drains via silt system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D8	Are open stockpiles of construction materials e.g. aggregates and sand of more than 50m ³ on site covered with tarpaulin or similar fabric during rainstorms?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

D9a	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D9b	Are the discharges of surface run-off into foul sewer always prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10a	Are particular attention paid to the control of silty surface runoff during storm event ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10b	Are the precautions to be taken at any time of year when rainstorms are likely? (Appendix A2 of ProPECC PN 1/94) i. Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly. ii. Temporarily exposed slope surfaces should be cover by tarpaulin. iii. Temporary access roads should be protected by crushed stone or gravel. iv. Intercepting channels should be provided (e.g. along the crest/edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. v. Trenches should be dug and backfilled in short sections. Measures should be taken to minimize the ingress of rainwater into trenches.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10c	Are the actions to be taken when a rainstorm is imminent or forecast ? (Appendix A2 of ProPECC PN 1/94) i. Silt removal facilities, channels and manholes should be checked to ensure that they can function properly. ii. Open stockpiles of construction materials (e.g. aggregates, sand and fill materials) on site should be covered with tarpaulin or similar fabric. iii. All temporary covers to slopes and stockpiles should be secured.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10d	Are the actions to be taken during or after rainstorms ? (Appendix A2 of ProPECC PN 1/94) i. Silt removal facilities, channels and manholes should be checked and maintained to ensure satisfactory working conditions. Attention should be given to safety when carrying out this work.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11a	Are all vehicles and plant cleaned before leaving a construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11b	Is the wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11c	Are the vehicle wash-water have sand and silt settled out and removed at least on a weekly basis?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11d	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D11e	Is the section of construction road between the wheel washing bay and the public road paved with backfill?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11f	Is the treated wastewater reused for vehicle washing, dust suppression and general cleaning ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D12a	Are oil interceptors provided in the site drainage system downstream of any oil/ fuel pollution sources?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

D12b	Are the oil interceptors emptied and cleaned regularly to prevent the release of O&G into the storm water drainage system after accidental spillage?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D12c	Has a bypass provided to prevent flushing during heavy rain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D13	Are the construction solid waste, debris and rubbish on site collected, handled and disposed of properly? (same with waste item)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D14	Are all fuel tanks and storage areas provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 30 Oct 2023 Observation 1
D15	Is Intercepting bund or barrier along the roadside constructed to prevent pollution risk arising from work area (waste reception area)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D16	Are site drainage systems provided over the entire project site with sediment control facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D17	Are sedimentation tanks provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D18	Is there any sediment plume observed in nearby watercourses?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Sewage Effluent from Workforce (On-site sanitary facilities)					
D19a	Are portable chemical toilets and sewage holding tanks provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D19b	Is the sewage generated from toilets collected by licensed contractor and responsible for disposal and maintenance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D20	Are the notices posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
Accidental Spillage of Chemical (Service workshop and maintenance facilities)					
D21a	Are the service workshop and maintenance facilities located within a bunded area, and sumps and oil interceptors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D21b	Are all maintenance of equipment involving activities with potential for leakage and spillage undertaken within the areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D21c	Is chemical leakage or spillages contained and cleaned up immediately?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
Surface Water Drainage System					
D22a	Is the temporary surface water drainage system provided to manage runoff?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22b	Does the system consist of channel as constructed around the perimeter of the site area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22c	Does the system collect surface water from the areas of higher elevations to those of lower elevations and ultimately to the discharge point?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22d	Is the erosion minimised?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D23a	Does the system include the use of a silt fence around the soil stockpile areas to prevent sediment from entering the system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

D23b	Is the regular cleaning carried out to prevent blockage of the passage of waste flow in silt fence?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
------	--	--------------------------	-------------------------------------	--------------------------	--

E	Waste / Chemical Management	N/A or Not Observed	Yes	No	Remarks / Photo
Waste Management					
General Waste					
E1	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 6 Nov 2023 Observation 3
E2a	Is the general waste collected properly by using the waste separation facilities for paper, aluminium cans, plastic bottles etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2b	Does accumulation of waste avoid?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2c	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2d	Regular waste collection by approved waste collector in purpose-built vehicles?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E3	Burning of refuse on construction site prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C&D Materials					
E4a	Are there any contract documents provided to allow and promote the use of recycled aggregates where appropriate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E4b	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5a	Is the durable formwork or plastic facing for construction works used?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5b	Do the wooden hoardings avoid to be used?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5c	Is metal hoarding used to enhance the possibility of recycling?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6a	Are the concrete and masonry used as general fill ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6b	Are the steel reinforcement bars used by scrap steel mills?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6c	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6d	Does the use of reusable steel formwork maximise?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E7a	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E7b	Is the excavated fill material reused for backfilling and reinstatement?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8a	Are the excavated slope, stockpile material and bund walls covered by tarpaulin?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8b	Are covering trucks or transporting wastes in enclosed containers when transportation of waste ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8c	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E9	Is hydroseeding of the topsoil on the stockpile implemented to improve visual appearance and prevent soil erosion?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E10	Is the nomination of approved personnel to be responsible for good site practices and making arrangements for collection of all wastes generated on-site and effective disposal implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

E11	Are the training of site personnel for cleanliness, proper waste management procedures including chemical waste handling, and waste reduction, reuse and recycling concept implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E12	Are the regular cleaning and maintenance programme for drainage systems, sumps, oil interceptors?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E13a	Are wood, steel and other metals separated for re-use and/or recycling?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E13b	Do the excavated materials appear contaminated?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>									
E13c	If suspected contaminated, appropriate procedures followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A								
E14	Is the disposal of C&D materials avoided onto any sensitive locations e.g. agricultural lands etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E15	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
Chemical Waste / Waste Oil													
E16	Are chemicals and waste oil recycled or disposed properly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 3 Oct 2023 Observation 1 Refer to 30 Oct 2023 Observation 1								
Chemical Packaging													
E17a	Have the containers a capacity of <450 L unless the specification has been approved by EPD?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A								
E17b	Are the containers (holding, resistant to corrosion, maintained in a good condition, and securely closed) used for storage of chemical wastes ?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 30 Oct 2023 Observation 1								
Chemical Labelling													
E18	Is chemical waste or waste oil stored and labelled in English and Chinese properly in designated area? <table border="1" data-bbox="220 1323 746 1489"> <thead> <tr> <th>Capacity of Container</th> <th>Dimensions of Label</th> </tr> </thead> <tbody> <tr> <td>< 50L</td> <td>No less than 90 x 100mm</td> </tr> <tr> <td>50 to 450L</td> <td>No less than 120 x 150mm</td> </tr> <tr> <td>> 450L</td> <td>No less than 180 x 200mm</td> </tr> </tbody> </table>	Capacity of Container	Dimensions of Label	< 50L	No less than 90 x 100mm	50 to 450L	No less than 120 x 150mm	> 450L	No less than 180 x 200mm	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Capacity of Container	Dimensions of Label												
< 50L	No less than 90 x 100mm												
50 to 450L	No less than 120 x 150mm												
> 450L	No less than 180 x 200mm												
Chemical Waste / Fuel Storage Area													
E19a	Are the storage area are clearly labelled and separated (if needed)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E19b	Are the storage area enclosed 3 sides by walls/fence of ≥2m tall and bounded with adequate bund capacity (>110% of largest container) or do the storage area allow storage of 20% of total volume of waste ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E19c	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering and reduce heat from sunlight?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E19d	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								

E20	Is chemical waste collected by licensed waste collectors and disposed of at licensed facility eg. Chemical Waste Treatment Centre?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Records					
E21	Is a licensed waste hauler used for waste collection ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E22	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E23	For the demolition material / waste, is the number of loads for each day recorded as appropriate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

F	Landfill Gas (LFG)	N/A or Not Observed	Yes	No	Remarks / Photo
Within NENT Landfill Extension					
F1	Are special LFG precautions taken to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F2	Are prominent safety warning signs erected on-site to alert all personnel and visitors of LFG hazards during excavation works.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F3	Is no smoking or burning permitted on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F4	Are prominent 'No smoking' and 'No Naked Flames' signs erected on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F5	Is no worker allowed to work alone at any time in excavated trenches or confined areas on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F6	Is adequate fire fighting equipment provided on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F7	Are construction equipment equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F8	Are electrical motors and extension cords explosion-proof and intrinsically safe for use on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F9	Is 'Permit to Work' system implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F10	Are welding, flame-cutting or other hot works conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F11a	For pipng assembly or conduit construction , are all valves and seals closed immediately after installation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F11b	Are the pipe ends sealed on one side during installation if installation of large diameter pipes (diameter > 600mm) is required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F11c	Is forced ventilation implemented prior to operation of installed pipeline ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F11d	Is forced ventilation implemented for works inside trenches deeper than 1m ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F12	Is frequency and location of LFG monitoring within excavation area determined prior to commencement of works? *LFG monitoring in excavations should be conducted at < 10mm from exposed ground surface.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F13	For excavation works, Is LFG monitoring conducted (1) at ground surface prior to excavation, (2) immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically throughout the working day when workers are in the excavation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

(Construction Phase)

Environmental Site Inspection Checklist (Rev. 3)

F14	Are LFG monitoring conducted periodically when any cracks on ground level encountered on-site? *Appropriate action should be taken in accordance with the action plan in Table 7.6 of EIA Report.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F15a	Are LFG precautionary measures involved in excavation and pipng works provided in accordance with LFG Guidance Note and included in Safety Plan of construction phase?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F15b	Are temporary offices or buildings located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F16	Is a Safety Officer trained in the use of gas detection equipment and LFG- related hazards present on-site throughout the groundwork phase? *The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: •CH ₄ : 0-100% and LEL: 0-100%/v •CO ₂ : 0-100% •O ₂ : 0-21%	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17a	Periodically during groundwork construction, Is the works area monitored for CH ₄ CO ₂ and O ₂ using appropriately calibrated portable gas detection equipment? *The monitoring frequency and areas should be established prior to commencement of groundwork either by Safety Officer or appropriately qualified person.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17b	Is routine monitoring carried out in all excavations, manholes, created by temporary storage of building materials on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17c	Are all measurements in excavations made with monitoring tube located < 10mm from exposed ground surface?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F18	For excavations > 1m, are measurements conducted? • At ground surface before excavation commences; • Immediately before any worker enters the excavation; • At the beginning of each working day for entire period the excavation remains open; and • Periodically throughout the working day whilst workers are in excavation.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F19	For excavations 300mm to 1m, are measurements conducted? • Directly after excavation has been completed; and • Periodic all whilst excavation remains open.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F20	For excavations < 300mm, are monitoring omitted at the discretion of Safety Officer or appropriately qualified person?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

G	Landscape and Visual Impacts	N/A or Not Observed	Yes	No	Remarks / Photo
G1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G2	Is damage to surrounding areas avoided ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G3	Are the protective fencing erected along or beyond the perimeter of the tree protection zone of each individual tree?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Advanced screening tree planting					
G4a	Is early planting using fast growing plants and tall shrubs at strategic locations within site implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G4b	Are the roadside planter and shrub planting implemented in front of Cheung Sha Temple ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Boundary Green Belt planting					
G5	Are the fast growing and fire-resistant plant species planted around the site perimeter?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Temporary landscape treatment as green surface cover					
G6	Are grass hydroseeding or synthetic covering material of green colour used as a temporary slope cover ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Existing tree preservation					
G7	Are existing and affected tree which identified as ecological significant preserved whenever possible?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

H	Ecology	N/A or Not Observed	Yes	No	Remarks / Photo
H1	Is transplantation of the important plant species implemented? Is post-transplantation maintained and monitored regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

I	Environmental Complaint	N/A or Not Observed	Yes	No	Remarks / Photo
I1	Environmental Complaint received during this week?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
J General Housekeeping / Others					
J1	Are the defined boundaries of working areas identified to prevent loss of vegetation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
J2	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Follow up action for previous Site Inspection:




1. 25 September 2023 Observation 1 – The water spraying by the water truck was arranged from the contractor at the access road of SBA.

Observation(s):

1. The outside surrounding of the scaffolding without dust screen, sheeting or netting is found at the Portion D.
2. The muddy water which is caused from the water spraying by the water sprinkler at the Portion A is found. The deposited silt and grit are found under the tower crane at the Portion A.
3. The food waste is found at the waste skip of SBA. The general waste should be stored in the enclosed bins.
4. The slope surface at the Portion E4 should be covered by impervious sheet properly.


Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

1. The contractor has been advised that the effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding.
2. The contractor has been recommended that the sandbag barriers or bunds should be provided and established along the water safety barriers at the Portion A. The muddy water should be collected from the proper channel, final to the silt removal facility for treatment. The deposited silt and grit under the tower crane at the Portion A should be removed.
3. The contractor has been advised that the additional enclosed bin should be increased at the SBA. The “type of waste” label should be labelled at the surrounding of the enclosed bins or waste skip for easily identify for on-site workers.
4. The contractor has been advised to cover the exposed slope surface by impervious sheet properly.

	Environmental Team's Representative:	Independent Environmental Checker's Representative:	Contractor's Representative:	Employee's Representative
Signature:		/		
Name:	Jason Man	/	Matt Choy/Kristy Wong	Sylvia Ho
Date:	6 November 2023	/	6 November 2023	6 November 2023


PART I Follow-up status of the previous site inspection

Observation and Recommendation	Follow-up status
<p><u>18 September 2023 Observation 6</u></p>  <p>Sediment/ silt traps shall be incorporated in the temporary drainage system to enhance retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions.</p>	<p>Waiting for contractor input</p>
<p><u>25 September 2023 Observation 1</u></p> <p><u>SBA</u></p>   <p>The main haul road and work site should be wetted regularly to minimize the dust dispersion.</p>	<p><u>SBA</u></p>  <p>The water spraying by the water truck was arranged from the contractor at the access road of SBA.</p>

Observation and Recommendation	Follow-up status
<p data-bbox="132 248 422 275">3 October 2023 Observation 1</p>  <p data-bbox="132 790 759 817">The stagnant water in drip tray should be cleared of in Portion E4.</p>	<p data-bbox="963 521 1246 548">Waiting for Contractor's Input</p>


Observation and Recommendation	Follow-up status
<p data-bbox="132 248 435 275"><u>30 October 2023 Observation 1</u></p>  <p data-bbox="132 1256 766 1361">The storage area of chemical containers at Portion E3-1 is without drip tray and other properly setup etc. to prevent the chemicals rainfall entering and reduce heat from sunlight and avoid the risk of land contamination.</p>	<p data-bbox="970 790 1238 817" style="text-align: center;">Waiting for Contractor Input</p>

PART II Observation and recommendation identified during the environmental site inspection






Observation and Recommendation	Follow-up status
<p data-bbox="130 288 485 320"><u>6 November 2023 Observation 1</u></p>  <p data-bbox="130 817 766 1025">The outside surrounding of the scaffolding without dust screen, sheeting or netting is found at the Portion D. The contractor has been advised that the effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding.</p>	<p data-bbox="970 645 1236 676" style="text-align: center;">Waiting for Contractor Input</p>

Observation and Recommendation	Follow-up status
<p data-bbox="132 248 485 277"><u>6 November 2023 Observation 2</u></p>  <p data-bbox="132 1256 762 1554">The muddy water which is caused from the water spraying by the water sprinkler at the Portion A is found. The deposited silt and grit are found under the tower crane at the Portion A. The contractor has been recommended that the sandbag barriers or bunds should be provided and established along the water safety barriers at the Portion A. The muddy water should be collected from the proper channel, final to the silt removal facility for treatment. The deposited silt and grit under the tower crane at the Portion A should be removed.</p>	<p data-bbox="970 891 1235 920" style="text-align: center;">Waiting for Contractor Input</p>

Observation and Recommendation	Follow-up status
<p data-bbox="130 246 486 277"><u>6 November 2023 Observation 3</u></p>   <p data-bbox="130 1420 766 1599">The food waste is found at the waste skip of SBA. The general waste should be stored in the enclosed bins. The contractor has been advised that the additional enclosed bin should be increased at the SBA. The “type of waste” label should be labelled at the surrounding of the enclosed bins or waste skip for easily identify for on-site workers.</p>	<p data-bbox="970 909 1236 936">Waiting for Contractor Input</p>

Observation and Recommendation	Follow-up status
<p data-bbox="132 248 485 277"><u>6 November 2023 Observation 4</u></p>  <p data-bbox="132 779 762 837">The slope surface at the Portion E4 should be covered by impervious sheet properly.</p>	<p data-bbox="970 528 1235 557">Waiting for Contractor Input</p>

PART III Temporary Surface Water Drainage System (TSWDS) Photo Record during the environmental site inspection

<p>Portion A</p>	<p>Portion A</p>
	
<p>Silt Fence with temporary ditches at SBA</p>	<p>Sedimentation Basin at SBA</p>
	
<p>Channel at SBA</p>	<p>Silt Fence with temporary ditches at SBA</p>
	

Channel at SBA	Channel at SBA
	
Existing Channel at Portion E3	Concret block & Sedimentation Basin at Portion E3
	
Existing Channel at Portion E3	TSWDS at Portion D
	

TSWDS at Portion D	Sedimentation Basin at Portion E4
 A photograph showing the construction of a TSWDS (Temporary Sedimentation and Water Diversion Structure) at Portion D. The image displays concrete retaining walls and a gravel bed. Construction materials, including wooden planks and bags of material, are scattered around the site. A metal railing is visible on the left side.	 A photograph of a sedimentation basin at Portion E4. A large blue structure, likely a pump or filter, is situated on the left. A pond of murky, brown water is in the center, surrounded by earthen banks. Safety fencing with orange and white plastic is in the foreground. The background shows a line of green trees under a clear blue sky.

Inspection Date:	13 November 2023	Inspected By:	Jason Man
Time:	14:00	Weather Condition:	Sunny
Participants:	Kim Tang (ER), Matt Choy (Contractor), Jason Man (ET)		

A	Permits/Licenses	N/A or Not Observed	Yes	No	Remarks / Photo
A1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A2	Are Construction Noise Permits/ Environmental license/ other permit available for inspection/posted at site entrance.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A3	Is wastewater discharge licence available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A5	Are relevant licence/permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B	Air Quality	N/A or Not Observed	Yes	No	Remarks / Photo
B1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B2	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B3	Any remedial action undertaken?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B4	Are the worksites wetted with water regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B5	Are NRMM labels properly affixed on the PMEs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B6	Observed dust source(s)	<input type="checkbox"/> Wind erosion <input checked="" type="checkbox"/> Vehicle/ Equipment Movements <input checked="" type="checkbox"/> Loading/ unloading of materials <input type="checkbox"/> Others: _____			

Air Pollution Control (Construction Dust) Regulation**Part I Control Requirements for Notifiable Works****Demolition of building**

B7	Is the area involved demolition activities sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
----	--	-------------------------------------	--------------------------	--------------------------	-----

Construction of the superstructure of a building

B8	Is scaffolding erected around the perimeter of a building under construction?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
----	--	--------------------------	-------------------------------------	--------------------------	--

B9	Are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 6 Nov 2023 Observation 1
B10	Is the skip for materials transport enclosed by impervious sheeting ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Part III General Control Requirements					
Site boundary and entrance					
B11	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B12	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcore?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B13	Are the hoarding $\geq 2.4\text{m}$ tall provided at the site boundary near a road, street, service lane or other area accessible to the public?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Assess road					
B14	Are every main haul road (having a vehicle passing rate of higher than 4 in any 30 minutes) paved with concrete, bituminous materials, hardcore or metal plates, and kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B15	Are every main haul road sprayed with water or a dust suppression chemical?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B16	Is the portion of any road leading only to construction site (within 30m of a vehicle entrance or exit) kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B17	Are appropriate speed limit sign displayed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B18	Is unpaved main haul road wet by water spraying?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Cement and dry pulverized fuel ash (PFA)					
B19	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
B20	Are the activities of loading, unloading, transfer, handing or storage of bulk cement or dry PFA carried out in a totally enclosed system or facility?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B21	Is any vent or exhaust fitted with an effective fabric filter or equipment air pollution control system ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
Exposed earth					
B22	Is the exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within 6 months after last construction activity on the construction site or part of the construction site where the exposed earth lies?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Part IV Control Requirements for Individual Activities					
Stockpiling of dusty materials					
B23	Are the stockpiling of dusty materials (a) covered entirely by impervious sheeting or (b) placed in an area sheltered on the top and the 3 sides or (c) sprayed with water or a dust suppression chemical to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
B24	Is the stockpile of dusty materials avoid to be extend beyond the pedestrian barriers, fencing or traffic cones ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Loading, unloading or transfer of dusty materials					
B25	Are all dusty materials sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B26	Are all trucks loaded to a level within the side and tail boards?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Use of vehicles					
B27	Are every vehicle washed immediately to remove any dusty materials from its body and wheels before leaving a construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B28	Are loaded dump trucks covered by impervious sheeting appropriately before leaving the site?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 13 Nov 2023 Observation 1
B29	Are site vehicle movements confined to designated roads?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Pneumatic or power-driven drilling, cutting and polishing					
B30	Are surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operations takes place sprayed with water or a dust suppression chemical continuously? *Unless the process is accompanied by the operation of an effective dust extraction and filtering device.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
Debris handling					
B31	Are any debris covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B32	Are every debris chute shall be enclosed by impervious sheeting or similar materials?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B33	Are the watering spray or a dust suppression chemical conducted before debris is dumped into a debris chute?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

Excavation or earth moving				
B34	Are the working area of any excavation or earth moving operation sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Site clearance				
B35	Are the working area for the uprooting of trees, shrubs, or vegetation or for the removal of boulders, poles, pillars or temporary or permanent structures sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
B36	Are all demolished items (including trees, shrubs, vegetation, boulders, poles, pillars, structures, debris, rubbish and other items arising from site clearance) that may dislodge dust particles covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

(Construction Phase)

Environmental Site Inspection Checklist (Rev. 3)

C	Construction Noise	N/A or Not Observed	Yes	No	Remarks / Photo
C1	Is well-maintained plant operated on-site and plant served regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C2	Are vehicles and equipment switched off or throttled down while not in use?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C3	Is the noise directed away from nearby NSRs ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C4	Are the silencers or mufflers properly fitted on construction equipment and maintained regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
C5	Are mobile and/or noisy plant sited as far away from NSRs as possible and practicable and orientated so that the noise is directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C6	Are material stockpiles , mobile container office and other structures utilised to screen noisy activities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C7	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C8	Are noise barriers (typically density @14kg/m ²) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
C9	Is the sequencing operation of construction plants where practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C10	Is the hoarding maintained properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C11	Air compressors (500 kPa or above) and hand held percussive breaker (mass of above 10 kg) with valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C12	Are compressor operated with doors closed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C13	QPME used with valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C14	Major noise source(s)	<input checked="" type="checkbox"/> Traffic <input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Construction activities outside of site <input type="checkbox"/> Others: _____			

D	Water Quality	N/A or Not Observed	Yes	No	Remarks / Photo
Construction Runoff					
D1a	At the start of site establishment, are perimeter cut-off drains constructed to direct off-site water around the site with internal drainage works and erosion and sedimentation control facilities implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D1b	Are channels, earth bunds or sandbag barriers provided on site to properly direct stormwater to silt removal facilities?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 6 Nov 2023 Observation 2
D2a	Have dikes or embankments for flood protection implemented around the boundaries of earthwork areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D2b	Have temporary ditches provided to facilitate the runoff discharge into an appropriate watercourse, through a site/ sediment trap?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D2c	Are the sediment/ silt traps incorporated in the permanent drainage channels to enhance deposition rate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D3	Are the retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D4a	Are surface excavation works minimised during rainy seasons (April to September), as possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D4b	Are all exposed earth areas completed or vegetated as soon as possible after earthworks completed, or alternatively, within 14 days of the cessation of earthworks where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D4c	Are exposed slope surfaces covered by tarpaulin sheets?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Shotcrete in progress. Refer to 6 Nov 2023 Observation 4
D5a	Have the overall slope of the site should be kept a minimum?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D5b	Are all trafficked areas and access roads protected by coarse stone ballast?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D6a	Are all drainage facilities and erosion and sediment control structures inspected regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6b	Are all drainage facilities and erosion and sediment control structures maintained to ensure proper and efficient operation at all times and particularly following rainstorms?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6c	Is the deposited silt and grit removed regularly and disposed of by spreading evenly over stable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7a	Have the excavation of trenches in wet periods be dug and backfilled in short sections?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7b	Is rainwater pumped out from trenches discharged into storm drains via silt system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D8	Are open stockpiles of construction materials e.g. aggregates and sand of more than 50m ³ on site covered with tarpaulin or similar fabric during rainstorms?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

D9a	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D9b	Are the discharges of surface run-off into foul sewer always prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10a	Are particular attention paid to the control of silty surface runoff during storm event ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10b	Are the precautions to be taken at any time of year when rainstorms are likely? (Appendix A2 of ProPECC PN 1/94) i. Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly. ii. Temporarily exposed slope surfaces should be cover by tarpaulin. iii. Temporary access roads should be protected by crushed stone or gravel. iv. Intercepting channels should be provided (e.g. along the crest/edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. v. Trenches should be dug and backfilled in short sections. Measures should be taken to minimize the ingress of rainwater into trenches.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10c	Are the actions to be taken when a rainstorm is imminent or forecast ? (Appendix A2 of ProPECC PN 1/94) i. Silt removal facilities, channels and manholes should be checked to ensure that they can function properly. ii. Open stockpiles of construction materials (e.g. aggregates, sand and fill materials) on site should be covered with tarpaulin or similar fabric. iii. All temporary covers to slopes and stockpiles should be secured.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10d	Are the actions to be taken during or after rainstorms ? (Appendix A2 of ProPECC PN 1/94) i. Silt removal facilities, channels and manholes should be checked and maintained to ensure satisfactory working conditions. Attention should be given to safety when carrying out this work.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11a	Are all vehicles and plant cleaned before leaving a construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11b	Is the wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11c	Are the vehicle wash-water have sand and silt settled out and removed at least on a weekly basis?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11d	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D11e	Is the section of construction road between the wheel washing bay and the public road paved with backfill?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11f	Is the treated wastewater reused for vehicle washing, dust suppression and general cleaning ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D12a	Are oil interceptors provided in the site drainage system downstream of any oil/ fuel pollution sources?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

D12b	Are the oil interceptors emptied and cleaned regularly to prevent the release of O&G into the storm water drainage system after accidental spillage?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D12c	Has a bypass provided to prevent flushing during heavy rain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D13	Are the construction solid waste, debris and rubbish on site collected, handled and disposed of properly? (same with waste item)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D14	Are all fuel tanks and storage areas provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 30 Oct 2023 Observation 1
D15	Is Intercepting bund or barrier along the roadside constructed to prevent pollution risk arising from work area (waste reception area)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D16	Are site drainage systems provided over the entire project site with sediment control facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D17	Are sedimentation tanks provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D18	Is there any sediment plume observed in nearby watercourses?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Sewage Effluent from Workforce (On-site sanitary facilities)					
D19a	Are portable chemical toilets and sewage holding tanks provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D19b	Is the sewage generated from toilets collected by licensed contractor and responsible for disposal and maintenance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D20	Are the notices posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
Accidental Spillage of Chemical (Service workshop and maintenance facilities)					
D21a	Are the service workshop and maintenance facilities located within a bunded area, and sumps and oil interceptors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D21b	Are all maintenance of equipment involving activities with potential for leakage and spillage undertaken within the areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D21c	Is chemical leakage or spillages contained and cleaned up immediately?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
Surface Water Drainage System					
D22a	Is the temporary surface water drainage system provided to manage runoff?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22b	Does the system consist of channel as constructed around the perimeter of the site area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22c	Does the system collect surface water from the areas of higher elevations to those of lower elevations and ultimately to the discharge point?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22d	Is the erosion minimised?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D23a	Does the system include the use of a silt fence around the soil stockpile areas to prevent sediment from entering the system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

D23b	Is the regular cleaning carried out to prevent blockage of the passage of waste flow in silt fence?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
------	--	--------------------------	-------------------------------------	--------------------------	--

E	Waste / Chemical Management	N/A or Not Observed	Yes	No	Remarks / Photo
Waste Management					
General Waste					
E1	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 6 Nov 2023 Observation 3
E2a	Is the general waste collected properly by using the waste separation facilities for paper, aluminium cans, plastic bottles etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2b	Does accumulation of waste avoid?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2c	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2d	Regular waste collection by approved waste collector in purpose-built vehicles?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E3	Burning of refuse on construction site prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C&D Materials					
E4a	Are there any contract documents provided to allow and promote the use of recycled aggregates where appropriate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E4b	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5a	Is the durable formwork or plastic facing for construction works used?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5b	Do the wooden hoardings avoid to be used?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5c	Is metal hoarding used to enhance the possibility of recycling?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6a	Are the concrete and masonry used as general fill ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6b	Are the steel reinforcement bars used by scrap steel mills?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6c	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6d	Does the use of reusable steel formwork maximise?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E7a	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E7b	Is the excavated fill material reused for backfilling and reinstatement?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8a	Are the excavated slope, stockpile material and bund walls covered by tarpaulin?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8b	Are covering trucks or transporting wastes in enclosed containers when transportation of waste ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8c	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E9	Is hydroseeding of the topsoil on the stockpile implemented to improve visual appearance and prevent soil erosion?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E10	Is the nomination of approved personnel to be responsible for good site practices and making arrangements for collection of all wastes generated on-site and effective disposal implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

E11	Are the training of site personnel for cleanliness, proper waste management procedures including chemical waste handling, and waste reduction, reuse and recycling concept implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E12	Are the regular cleaning and maintenance programme for drainage systems, sumps, oil interceptors?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E13a	Are wood, steel and other metals separated for re-use and/or recycling?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E13b	Do the excavated materials appear contaminated?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>									
E13c	If suspected contaminated, appropriate procedures followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A								
E14	Is the disposal of C&D materials avoided onto any sensitive locations e.g. agricultural lands etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E15	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
Chemical Waste / Waste Oil													
E16	Are chemicals and waste oil recycled or disposed properly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 3 Oct 2023 Observation 1 Refer to 30 Oct 2023 Observation 1								
Chemical Packaging													
E17a	Have the containers a capacity of <450 L unless the specification has been approved by EPD?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A								
E17b	Are the containers (holding, resistant to corrosion, maintained in a good condition, and securely closed) used for storage of chemical wastes ?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 30 Oct 2023 Observation 1								
Chemical Labelling													
E18	Is chemical waste or waste oil stored and labelled in English and Chinese properly in designated area? <table border="1" data-bbox="220 1323 746 1489"> <thead> <tr> <th>Capacity of Container</th> <th>Dimensions of Label</th> </tr> </thead> <tbody> <tr> <td>< 50L</td> <td>No less than 90 x 100mm</td> </tr> <tr> <td>50 to 450L</td> <td>No less than 120 x 150mm</td> </tr> <tr> <td>> 450L</td> <td>No less than 180 x 200mm</td> </tr> </tbody> </table>	Capacity of Container	Dimensions of Label	< 50L	No less than 90 x 100mm	50 to 450L	No less than 120 x 150mm	> 450L	No less than 180 x 200mm	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Capacity of Container	Dimensions of Label												
< 50L	No less than 90 x 100mm												
50 to 450L	No less than 120 x 150mm												
> 450L	No less than 180 x 200mm												
Chemical Waste / Fuel Storage Area													
E19a	Are the storage area are clearly labelled and separated (if needed)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E19b	Are the storage area enclosed 3 sides by walls/fence of ≥2m tall and bounded with adequate bund capacity (>110% of largest container) or do the storage area allow storage of 20% of total volume of waste ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E19c	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering and reduce heat from sunlight?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E19d	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								

E20	Is chemical waste collected by licensed waste collectors and disposed of at licensed facility eg. Chemical Waste Treatment Centre?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Records					
E21	Is a licensed waste hauler used for waste collection ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E22	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E23	For the demolition material / waste, is the number of loads for each day recorded as appropriate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

F	Landfill Gas (LFG)	N/A or Not Observed	Yes	No	Remarks / Photo
Within NENT Landfill Extension					
F1	Are special LFG precautions taken to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F2	Are prominent safety warning signs erected on-site to alert all personnel and visitors of LFG hazards during excavation works.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F3	Is no smoking or burning permitted on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F4	Are prominent 'No smoking' and 'No Naked Flames' signs erected on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F5	Is no worker allowed to work alone at any time in excavated trenches or confined areas on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F6	Is adequate fire fighting equipment provided on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F7	Are construction equipment equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F8	Are electrical motors and extension cords explosion-proof and intrinsically safe for use on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F9	Is 'Permit to Work' system implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F10	Are welding, flame-cutting or other hot works conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F11a	For pipng assembly or conduit construction , are all valves and seals closed immediately after installation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F11b	Are the pipe ends sealed on one side during installation if installation of large diameter pipes (diameter > 600mm) is required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F11c	Is forced ventilation implemented prior to operation of installed pipeline ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F11d	Is forced ventilation implemented for works inside trenches deeper than 1m ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F12	Is frequency and location of LFG monitoring within excavation area determined prior to commencement of works? *LFG monitoring in excavations should be conducted at < 10mm from exposed ground surface.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F13	For excavation works, Is LFG monitoring conducted (1) at ground surface prior to excavation, (2) immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically throughout the working day when workers are in the excavation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

(Construction Phase)

Environmental Site Inspection Checklist (Rev. 3)

F14	Are LFG monitoring conducted periodically when any cracks on ground level encountered on-site? *Appropriate action should be taken in accordance with the action plan in Table 7.6 of EIA Report.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F15a	Are LFG precautionary measures involved in excavation and pipng works provided in accordance with LFG Guidance Note and included in Safety Plan of construction phase?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F15b	Are temporary offices or buildings located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F16	Is a Safety Officer trained in the use of gas detection equipment and LFG- related hazards present on-site throughout the groundwork phase? *The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: •CH ₄ : 0-100% and LEL: 0-100%/v •CO ₂ : 0-100% •O ₂ : 0-21%	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17a	Periodically during groundwork construction, Is the works area monitored for CH ₄ CO ₂ and O ₂ using appropriately calibrated portable gas detection equipment? *The monitoring frequency and areas should be established prior to commencement of groundwork either by Safety Officer or appropriately qualified person.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17b	Is routine monitoring carried out in all excavations, manholes, created by temporary storage of building materials on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17c	Are all measurements in excavations made with monitoring tube located < 10mm from exposed ground surface?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F18	For excavations > 1m, are measurements conducted? • At ground surface before excavation commences; • Immediately before any worker enters the excavation; • At the beginning of each working day for entire period the excavation remains open; and • Periodically throughout the working day whilst workers are in excavation.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F19	For excavations 300mm to 1m, are measurements conducted? • Directly after excavation has been completed; and • Periodic all whilst excavation remains open.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F20	For excavations < 300mm, are monitoring omitted at the discretion of Safety Officer or appropriately qualified person?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

G	Landscape and Visual Impacts	N/A or Not Observed	Yes	No	Remarks / Photo
G1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G2	Is damage to surrounding areas avoided ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G3	Are the protective fencing erected along or beyond the perimeter of the tree protection zone of each individual tree?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Advanced screening tree planting					
G4a	Is early planting using fast growing plants and tall shrubs at strategic locations within site implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G4b	Are the roadside planter and shrub planting implemented in front of Cheung Sha Temple ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Boundary Green Belt planting					
G5	Are the fast growing and fire-resistant plant species planted around the site perimeter?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Temporary landscape treatment as green surface cover					
G6	Are grass hydroseeding or synthetic covering material of green colour used as a temporary slope cover ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Existing tree preservation					
G7	Are existing and affected tree which identified as ecological significant preserved whenever possible?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

H	Ecology	N/A or Not Observed	Yes	No	Remarks / Photo
H1	Is transplantation of the important plant species implemented? Is post-transplantation maintained and monitored regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

I	Environmental Complaint	N/A or Not Observed	Yes	No	Remarks / Photo
I1	Environmental Complaint received during this week?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
J General Housekeeping / Others					
J1	Are the defined boundaries of working areas identified to prevent loss of vegetation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
J2	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Follow up action for previous Site Inspection:




1. 18 September 2023 Observation 6 – The Temporary Surface Water Drainage System was enhanced and updated by the contractor. The sedimentation basins, concrete block, sedimentation tank and silt removal facility at Portion E3-1 were repaired and established by the contractor.
2. 6 November 2023 Observation 2 – The bunds near the safety barriers at the Portion A had been established by the contractor.
3. 6 November 2023 Observation 3 – The waste at the waste skip of SBA was removed by the contractor.

Observation(s):





1. The loaded dump truck without covering impervious sheet is found at the access road between Portion A and E4.



Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

1. The contractor has been recommended to ensure all of loaded dump trucks should be covered by impervious sheeting.

	Environmental Team's Representative:	Independent Environmental Checker's Representative:	Contractor's Representative:	Employee's Representative
Signature:		/		
Name:	Jason Man	/	Matt Choy/Kristy Wong	Sylvia Ho
Date:	13 November 2023	/	13 November 2023	13 November 2023

PART I Follow-up status of the previous site inspection


Observation and Recommendation	Follow-up status
<p data-bbox="134 286 464 315">18 September 2023 Observation 6</p>  <p data-bbox="134 748 767 831">Sediment/ silt traps shall be incorporated in the temporary drainage system to enhance retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions.</p>	  

Observation and Recommendation	Follow-up status
	 <p data-bbox="790 734 1417 837">The Temporary Surface Water Drainage System was enhanced and updated by the contractor. The sedimentation basins, concrete block, sedimentation tank and silt removal facility at Portion E3-1 were repaired and established by the contractor.</p>
<p data-bbox="132 860 422 882"><u>3 October 2023 Observation 1</u></p>  <p data-bbox="132 1402 759 1424">The stagnant water in drip tray should be cleared of in Portion E4.</p>	<p data-bbox="963 1128 1246 1151">Waiting for Contractor's Input</p>


Observation and Recommendation	Follow-up status
<p data-bbox="134 250 434 273"><u>30 October 2023 Observation 1</u></p>  <p data-bbox="134 1254 762 1361">The storage area of chemical containers at Portion E3-1 is without drip tray and other properly setup etc. to prevent the chemicals rainfall entering and reduce heat from sunlight and avoid the risk of land contamination.</p>	<p data-bbox="970 788 1238 815">Waiting for Contractor Input</p>
<p data-bbox="134 1384 481 1406"><u>6 November 2023 Observation 1</u></p>  <p data-bbox="134 1908 762 1966">The outside surrounding of the scaffolding without dust screen, sheeting or netting was found at the Portion D.</p>	<p data-bbox="970 1662 1238 1688">Waiting for Contractor Input</p>

Observation and Recommendation	Follow-up status
<p data-bbox="132 244 485 271"><u>6 November 2023 Observation 2</u></p>  <p data-bbox="132 1256 759 1554">The muddy water which is caused from the water spraying by the water sprinkler at the Portion A is found. The deposited silt and grit are found under the tower crane at the Portion A. The contractor has been recommended that the sandbag barriers or bunds should be provided and established along the water safety barriers at the Portion A. The muddy water should be collected from the proper channel, final to the silt removal facility for treatment. The deposited silt and grit under the tower crane at the Portion A should be removed.</p>	 <p data-bbox="788 1155 1417 1207">The bunds near the safety barriers at the Portion A had been established by the contractor.</p> <p data-bbox="788 1267 1417 1319">Waiting for Contractor Input: Photo record for cleaning deposited silt and grit under the tower crane at the Portion A</p>

Observation and Recommendation	Follow-up status
<p data-bbox="132 248 485 275"><u>6 November 2023 Observation 3</u></p>   <p data-bbox="132 1420 762 1599">The food waste is found at the waste skip of SBA. The general waste should be stored in the enclosed bins. The contractor has been advised that the additional enclosed bin should be increased at the SBA. The “type of waste” label should be labelled at the surrounding of the enclosed bins or waste skip for easily identify for on-site workers.</p>	 <p data-bbox="791 1104 1417 1227">The waste at the waste skip of SBA was removed by the contractor. Waiting for Contractor Input: Photo record for increasing the enclosed bins at SBA and labelling the “type of waste” at the surrounding of the enclosed bins or waste skip at SBA.</p>

Observation and Recommendation	Follow-up status
<p data-bbox="132 248 485 277"><u>6 November 2023 Observation 4</u></p>  <p data-bbox="132 777 762 837">The slope surface at the Portion E4 should be covered by impervious sheet properly.</p>	<p data-bbox="970 528 1235 557">Waiting for Contractor Input</p>

PART II Observation and recommendation identified during the environmental site inspection

Observation and Recommendation	Follow-up status
<p data-bbox="134 293 497 322"><u>14 November 2023 Observation 1</u></p>  <p data-bbox="134 819 762 943">The loaded dup truck without covering impervious sheet is found at the assess road between Portion A and E4. The contractor has been recommended to ensure all of loaded dump trucks should be covered by impervious sheeting.</p>	<p data-bbox="970 600 1238 629">Waiting for Contractor Input</p>

PART III Temporary Surface Water Drainage System (TSWDS) Photo Record during the environmental site inspection

<p>TSWDS at Portion D</p>	<p>TSWDS at Portion D</p>
	
<p>Sedimentation tank at Portion A</p>	<p>Portion A</p>
	
<p>Portion A</p>	<p>Sedimentation basin at Portion E4</p>
	

Sedimentation basin at Portion E4



Inspection Date:	20 November 2023	Inspected By:	Jason Man
Time:	14:00	Weather Condition:	Sunny
Participants:	Sylvia Ho (ER), Matt Choy (Contractor), Echo Hung (IEC), Jason Man (ET), Joan Lo (ET)		

A	Permits/Licenses	N/A or Not Observed	Yes	No	Remarks / Photo
A1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A2	Are Construction Noise Permits/ Environmental license/ other permit available for inspection/posted at site entrance.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A3	Is wastewater discharge licence available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A5	Are relevant licence/permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B	Air Quality	N/A or Not Observed	Yes	No	Remarks / Photo
B1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B2	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B3	Any remedial action undertaken?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B4	Are the worksites wetted with water regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B5	Are NRMM labels properly affixed on the PMEs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B6	Observed dust source(s)				
		<input checked="" type="checkbox"/>	Wind erosion		
		<input checked="" type="checkbox"/>	Vehicle/ Equipment Movements		
		<input checked="" type="checkbox"/>	Loading/ unloading of materials		
		<input type="checkbox"/>	Others: _____		
Air Pollution Control (Construction Dust) Regulation					
Part I Control Requirements for Notifiable Works					
Demolition of building					
B7	Is the area involved demolition activities sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
Construction of the superstructure of a building					
B8	Is scaffolding erected around the perimeter of a building under construction?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B9	Are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 6 Nov 2023 Observation 1
B10	Is the skip for materials transport enclosed by impervious sheeting ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
Part III General Control Requirements					
Site boundary and entrance					
B11	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B12	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcore?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B13	Are the hoarding $\geq 2.4\text{m}$ tall provided at the site boundary near a road, street, service lane or other area accessible to the public?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Assess road					
B14	Are every main haul road (having a vehicle passing rate of higher than 4 in any 30 minutes) paved with concrete, bituminous materials, hardcore or metal plates, and kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B15	Are every main haul road sprayed with water or a dust suppression chemical?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B16	Is the portion of any road leading only to construction site (within 30m of a vehicle entrance or exit) kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B17	Are appropriate speed limit sign displayed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B18	Is unpaved main haul road wet by water spraying?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Cement and dry pulverized fuel ash (PFA)					
B19	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
B20	Are the activities of loading, unloading, transfer, handing or storage of bulk cement or dry PFA carried out in a totally enclosed system or facility?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B21	Is any vent or exhaust fitted with an effective fabric filter or equipment air pollution control system ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
Exposed earth					
B22	Is the exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within 6 months after last construction activity on the construction site or part of the construction site where the exposed earth lies?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Part IV Control Requirements for Individual Activities					
Stockpiling of dusty materials					
B23	Are the stockpiling of dusty materials (a) covered entirely by impervious sheeting or (b) placed in an area sheltered on the top and the 3 sides or (c) sprayed with water or a dust suppression chemical to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
B24	Is the stockpile of dusty materials avoid to be extend beyond the pedestrian barriers, fencing or traffic cones ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Loading, unloading or transfer of dusty materials					
B25	Are all dusty materials sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B26	Are all trucks loaded to a level within the side and tail boards?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Use of vehicles					
B27	Are every vehicle washed immediately to remove any dusty materials from its body and wheels before leaving a construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B28	Are loaded dump trucks covered by impervious sheeting appropriately before leaving the site?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 13 Nov 2023 Observation 1
B29	Are site vehicle movements confined to designated roads?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Pneumatic or power-driven drilling, cutting and polishing					
B30	Are surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operations takes place sprayed with water or a dust suppression chemical continuously? *Unless the process is accompanied by the operation of an effective dust extraction and filtering device.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
Debris handling					
B31	Are any debris covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B32	Are every debris chute shall be enclosed by impervious sheeting or similar materials?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B33	Are the watering spray or a dust suppression chemical conducted before debris is dumped into a debris chute?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

Excavation or earth moving				
B34	Are the working area of any excavation or earth moving operation sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Site clearance				
B35	Are the working area for the uprooting of trees, shrubs, or vegetation or for the removal of boulders, poles, pillars or temporary or permanent structures sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
B36	Are all demolished items (including trees, shrubs, vegetation, boulders, poles, pillars, structures, debris, rubbish and other items arising from site clearance) that may dislodge dust particles covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

(Construction Phase)

Environmental Site Inspection Checklist (Rev. 3)

C	Construction Noise	N/A or Not Observed	Yes	No	Remarks / Photo
C1	Is well-maintained plant operated on-site and plant served regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C2	Are vehicles and equipment switched off or throttled down while not in use?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C3	Is the noise directed away from nearby NSRs ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C4	Are the silencers or mufflers properly fitted on construction equipment and maintained regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
C5	Are mobile and/or noisy plant sited as far away from NSRs as possible and practicable and orientated so that the noise is directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C6	Are material stockpiles , mobile container office and other structures utilised to screen noisy activities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C7	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C8	Are noise barriers (typically density @14kg/m ²) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
C9	Is the sequencing operation of construction plants where practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C10	Is the hoarding maintained properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C11	Air compressors (500 kPa or above) and hand held percussive breaker (mass of above 10 kg) with valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C12	Are compressor operated with doors closed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C13	QPME used with valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C14	Major noise source(s)	<input checked="" type="checkbox"/> Traffic <input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Construction activities outside of site <input type="checkbox"/> Others: _____			

D	Water Quality	N/A or Not Observed	Yes	No	Remarks / Photo
Construction Runoff					
D1a	At the start of site establishment, are perimeter cut-off drains constructed to direct off-site water around the site with internal drainage works and erosion and sedimentation control facilities implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D1b	Are channels, earth bunds or sandbag barriers provided on site to properly direct stormwater to silt removal facilities?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 6 Nov 2023 Observation 2
D2a	Have dikes or embankments for flood protection implemented around the boundaries of earthwork areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D2b	Have temporary ditches provided to facilitate the runoff discharge into an appropriate watercourse, through a site/ sediment trap?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D2c	Are the sediment/ silt traps incorporated in the permanent drainage channels to enhance deposition rate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D3	Are the retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D4a	Are surface excavation works minimised during rainy seasons (April to September), as possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D4b	Are all exposed earth areas completed or vegetated as soon as possible after earthworks completed, or alternatively, within 14 days of the cessation of earthworks where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D4c	Are exposed slope surfaces covered by tarpaulin sheets?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Shotcrete in progress. Refer to 20 Nov 2023 Observation 3
D5a	Have the overall slope of the site should be kept a minimum?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D5b	Are all trafficked areas and access roads protected by coarse stone ballast?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D6a	Are all drainage facilities and erosion and sediment control structures inspected regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6b	Are all drainage facilities and erosion and sediment control structures maintained to ensure proper and efficient operation at all times and particularly following rainstorms?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6c	Is the deposited silt and grit removed regularly and disposed of by spreading evenly over stable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7a	Have the excavation of trenches in wet periods be dug and backfilled in short sections?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7b	Is rainwater pumped out from trenches discharged into storm drains via silt system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D8	Are open stockpiles of construction materials e.g. aggregates and sand of more than 50m ³ on site covered with tarpaulin or similar fabric during rainstorms?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

D9a	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D9b	Are the discharges of surface run-off into foul sewer always prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10a	Are particular attention paid to the control of silty surface runoff during storm event ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10b	Are the precautions to be taken at any time of year when rainstorms are likely? (Appendix A2 of ProPECC PN 1/94) i. Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly. ii. Temporarily exposed slope surfaces should be cover by tarpaulin. iii. Temporary access roads should be protected by crushed stone or gravel. iv. Intercepting channels should be provided (e.g. along the crest/edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. v. Trenches should be dug and backfilled in short sections. Measures should be taken to minimize the ingress of rainwater into trenches.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10c	Are the actions to be taken when a rainstorm is imminent or forecast ? (Appendix A2 of ProPECC PN 1/94) i. Silt removal facilities, channels and manholes should be checked to ensure that they can function properly. ii. Open stockpiles of construction materials (e.g. aggregates, sand and fill materials) on site should be covered with tarpaulin or similar fabric. iii. All temporary covers to slopes and stockpiles should be secured.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10d	Are the actions to be taken during or after rainstorms ? (Appendix A2 of ProPECC PN 1/94) i. Silt removal facilities, channels and manholes should be checked and maintained to ensure satisfactory working conditions. Attention should be given to safety when carrying out this work.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11a	Are all vehicles and plant cleaned before leaving a construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11b	Is the wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11c	Are the vehicle wash-water have sand and silt settled out and removed at least on a weekly basis?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11d	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D11e	Is the section of construction road between the wheel washing bay and the public road paved with backfill?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11f	Is the treated wastewater reused for vehicle washing, dust suppression and general cleaning ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D12a	Are oil interceptors provided in the site drainage system downstream of any oil/ fuel pollution sources?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

D12b	Are the oil interceptors emptied and cleaned regularly to prevent the release of O&G into the storm water drainage system after accidental spillage?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D12c	Has a bypass provided to prevent flushing during heavy rain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D13	Are the construction solid waste, debris and rubbish on site collected, handled and disposed of properly? (same with waste item)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D14	Are all fuel tanks and storage areas provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D15	Is Intercepting bund or barrier along the roadside constructed to prevent pollution risk arising from work area (waste reception area)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D16	Are site drainage systems provided over the entire project site with sediment control facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D17	Are sedimentation tanks provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D18	Is there any sediment plume observed in nearby watercourses?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Sewage Effluent from Workforce (On-site sanitary facilities)					
D19a	Are portable chemical toilets and sewage holding tanks provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D19b	Is the sewage generated from toilets collected by licensed contractor and responsible for disposal and maintenance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D20	Are the notices posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
Accidental Spillage of Chemical (Service workshop and maintenance facilities)					
D21a	Are the service workshop and maintenance facilities located within a bunded area, and sumps and oil interceptors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D21b	Are all maintenance of equipment involving activities with potential for leakage and spillage undertaken within the areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D21c	Is chemical leakage or spillages contained and cleaned up immediately?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
Surface Water Drainage System					
D22a	Is the temporary surface water drainage system provided to manage runoff?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22b	Does the system consist of channel as constructed around the perimeter of the site area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22c	Does the system collect surface water from the areas of higher elevations to those of lower elevations and ultimately to the discharge point?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22d	Is the erosion minimised?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D23a	Does the system include the use of a silt fence around the soil stockpile areas to prevent sediment from entering the system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

D23b	Is the regular cleaning carried out to prevent blockage of the passage of waste flow in silt fence?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
------	--	--------------------------	-------------------------------------	--------------------------	--

E	Waste / Chemical Management	N/A or Not Observed	Yes	No	Remarks / Photo
Waste Management					
General Waste					
E1	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 20 Nov 2023 Observation 2
E2a	Is the general waste collected properly by using the waste separation facilities for paper, aluminium cans, plastic bottles etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2b	Does accumulation of waste avoid?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 20 Nov 2023 Observation 1
E2c	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2d	Regular waste collection by approved waste collector in purpose-built vehicles?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E3	Burning of refuse on construction site prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C&D Materials					
E4a	Are there any contract documents provided to allow and promote the use of recycled aggregates where appropriate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E4b	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5a	Is the durable formwork or plastic facing for construction works used?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5b	Do the wooden hoardings avoid to be used?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5c	Is metal hoarding used to enhance the possibility of recycling?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6a	Are the concrete and masonry used as general fill ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6b	Are the steel reinforcement bars used by scrap steel mills?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6c	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6d	Does the use of reusable steel formwork maximise?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E7a	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E7b	Is the excavated fill material reused for backfilling and reinstatement?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8a	Are the excavated slope , stockpile material and bund walls covered by tarpaulin?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8b	Are covering trucks or transporting wastes in enclosed containers when transportation of waste ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8c	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E9	Is hydroseeding of the topsoil on the stockpile implemented to improve visual appearance and prevent soil erosion?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E10	Is the nomination of approved personnel to be responsible for good site practices and making arrangements for collection of all wastes generated on-site and effective disposal implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

E11	Are the training of site personnel for cleanliness, proper waste management procedures including chemical waste handling, and waste reduction, reuse and recycling concept implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E12	Are the regular cleaning and maintenance programme for drainage systems, sumps, oil interceptors?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E13a	Are wood, steel and other metals separated for re-use and/or recycling?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E13b	Do the excavated materials appear contaminated?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>									
E13c	If suspected contaminated, appropriate procedures followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A								
E14	Is the disposal of C&D materials avoided onto any sensitive locations e.g. agricultural lands etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E15	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
Chemical Waste / Waste Oil													
E16	Are chemicals and waste oil recycled or disposed properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
Chemical Packaging													
E17a	Have the containers a capacity of <450 L unless the specification has been approved by EPD?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A								
E17b	Are the containers (holding, resistant to corrosion, maintained in a good condition, and securely closed) used for storage of chemical wastes ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
Chemical Labelling													
E18	Is chemical waste or waste oil stored and labelled in English and Chinese properly in designated area? <table border="1" data-bbox="220 1261 746 1429"> <thead> <tr> <th>Capacity of Container</th> <th>Dimensions of Label</th> </tr> </thead> <tbody> <tr> <td>< 50L</td> <td>No less than 90 x 100mm</td> </tr> <tr> <td>50 to 450L</td> <td>No less than 120 x 150mm</td> </tr> <tr> <td>> 450L</td> <td>No less than 180 x 200mm</td> </tr> </tbody> </table>	Capacity of Container	Dimensions of Label	< 50L	No less than 90 x 100mm	50 to 450L	No less than 120 x 150mm	> 450L	No less than 180 x 200mm	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Capacity of Container	Dimensions of Label												
< 50L	No less than 90 x 100mm												
50 to 450L	No less than 120 x 150mm												
> 450L	No less than 180 x 200mm												
Chemical Waste / Fuel Storage Area													
E19a	Are the storage area are clearly labelled and separated (if needed)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E19b	Are the storage area enclosed 3 sides by walls/fence of ≥2m tall and bounded with adequate bund capacity (>110% of largest container) or do the storage area allow storage of 20% of total volume of waste ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E19c	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering and reduce heat from sunlight?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E19d	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E20	Is chemical waste collected by licensed waste collectors and disposed of at licensed facility eg. Chemical Waste Treatment Centre?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									

Records					
E21	Is a licensed waste hauler used for waste collection ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E22	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E23	For the demolition material / waste, is the number of loads for each day recorded as appropriate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

F	Landfill Gas (LFG)	N/A or Not Observed	Yes	No	Remarks / Photo
Within NENT Landfill Extension					
F1	Are special LFG precautions taken to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F2	Are prominent safety warning signs erected on-site to alert all personnel and visitors of LFG hazards during excavation works.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F3	Is no smoking or burning permitted on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F4	Are prominent 'No smoking' and 'No Naked Flames' signs erected on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F5	Is no worker allowed to work alone at any time in excavated trenches or confined areas on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F6	Is adequate fire fighting equipment provided on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F7	Are construction equipment equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F8	Are electrical motors and extension cords explosion-proof and intrinsically safe for use on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F9	Is 'Permit to Work' system implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F10	Are welding, flame-cutting or other hot works conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F11a	For pipng assembly or conduit construction , are all valves and seals closed immediately after installation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F11b	Are the pipe ends sealed on one side during installation if installation of large diameter pipes (diameter > 600mm) is required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F11c	Is forced ventilation implemented prior to operation of installed pipeline ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F11d	Is forced ventilation implemented for works inside trenches deeper than 1m ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F12	Is frequency and location of LFG monitoring within excavation area determined prior to commencement of works? *LFG monitoring in excavations should be conducted at < 10mm from exposed ground surface.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F13	For excavation works, Is LFG monitoring conducted (1) at ground surface prior to excavation, (2) immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically throughout the working day when workers are in the excavation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

(Construction Phase)

Environmental Site Inspection Checklist (Rev. 3)

F14	Are LFG monitoring conducted periodically when any cracks on ground level encountered on-site? *Appropriate action should be taken in accordance with the action plan in Table 7.6 of EIA Report.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F15a	Are LFG precautionary measures involved in excavation and pipng works provided in accordance with LFG Guidance Note and included in Safety Plan of construction phase?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F15b	Are temporary offices or buildings located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F16	Is a Safety Officer trained in the use of gas detection equipment and LFG- related hazards present on-site throughout the groundwork phase? *The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: •CH ₄ : 0-100% and LEL: 0-100%/v •CO ₂ : 0-100% •O ₂ : 0-21%	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17a	Periodically during groundwork construction, Is the works area monitored for CH ₄ CO ₂ and O ₂ using appropriately calibrated portable gas detection equipment? *The monitoring frequency and areas should be established prior to commencement of groundwork either by Safety Officer or appropriately qualified person.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17b	Is routine monitoring carried out in all excavations, manholes, created by temporary storage of building materials on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17c	Are all measurements in excavations made with monitoring tube located < 10mm from exposed ground surface?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F18	For excavations > 1m, are measurements conducted? • At ground surface before excavation commences; • Immediately before any worker enters the excavation; • At the beginning of each working day for entire period the excavation remains open; and • Periodically throughout the working day whilst workers are in excavation.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F19	For excavations 300mm to 1m, are measurements conducted? • Directly after excavation has been completed; and • Periodic all whilst excavation remains open.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F20	For excavations < 300mm, are monitoring omitted at the discretion of Safety Officer or appropriately qualified person?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

G	Landscape and Visual Impacts	N/A or Not Observed	Yes	No	Remarks / Photo
G1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G2	Is damage to surrounding areas avoided ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G3	Are the protective fencing erected along or beyond the perimeter of the tree protection zone of each individual tree?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Advanced screening tree planting					
G4a	Is early planting using fast growing plants and tall shrubs at strategic locations within site implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G4b	Are the roadside planter and shrub planting implemented in front of Cheung Sha Temple ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Boundary Green Belt planting					
G5	Are the fast growing and fire-resistant plant species planted around the site perimeter?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Temporary landscape treatment as green surface cover					
G6	Are grass hydroseeding or synthetic covering material of green colour used as a temporary slope cover ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Existing tree preservation					
G7	Are existing and affected tree which identified as ecological significant preserved whenever possible?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

H	Ecology	N/A or Not Observed	Yes	No	Remarks / Photo
H1	Is transplantation of the important plant species implemented? Is post-transplantation maintained and monitored regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

I	Environmental Complaint	N/A or Not Observed	Yes	No	Remarks / Photo
I1	Environmental Complaint received during this week?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
J General Housekeeping / Others					
J1	Are the defined boundaries of working areas identified to prevent loss of vegetation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
J2	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Follow up action for previous Site Inspection:





1. 3 October 2023 Observation 1 – The stagnant water in drip tray has been removed in Portion E4.
2. 30 October 2023 Observation 1 – The chemical containers at Portion E3-1 were covered by the impervious sheet and the impervious sheet was placed under the storage area of chemical containers.
3. 6 November 2023 Observation 4 – the exposed slope was covered by impervious sheet properly by the contractor.

Observation(s):



1. The overloading of accumulated waste at portion A is found.
2. The general waste at the waste skip of SBA is found.
3. The slope surface at SBA without covering impervious sheets properly is found.

Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

1. The contractor has been advised that the enough waste skip should be provided, and the waste should be clean regularly at portion A to prevent and avoid accumulated waste place on the floor.
2. The contractor has been reminded that the general waste includes food waste should be stored at the enclosed bins. The enclosed bin with clear label should be provided at SBA near the waste skip.
3. The contractor has been recommended that the exposed slope should be covered by impervious sheet.

	Environmental Team's Representative:	Independent Environmental Checker's Representative:	Contractor's Representative:	Employee's Representative
Signature:				
Name:	Jason Man	Echo Atkins	Matt Choy/Kristy Wong	Sylvia Ho
Date:	20 November 2023	20 November 2023	20 November 2023	20 November 2023




PART I Follow-up status of the previous site inspection

Observation and Recommendation	Follow-up status
<p data-bbox="130 300 459 327"><u>3 October 2023 Observation 1</u></p>  <p data-bbox="130 846 715 902">The stagnant water in drip tray should be cleared of in Portion E4.</p>	 <p data-bbox="790 813 1353 869">The stagnant water in drip tray has been removed in Portion E4.</p>

Observation and Recommendation	Follow-up status
<p><u>30 October 2023 Observation 1</u></p>  <p>The storage area of chemical containers at Portion E3-1 is without drip tray and other properly setup etc. to prevent the chemicals rainfall entering and reduce heat from sunlight and avoid the risk of land contamination.</p>	 <p>The chemical containers at Portion E3-1 were covered by the impervious sheet and the impervious sheet was placed under the storage area of chemical containers .</p>
<p><u>6 November 2023 Observation 1</u></p>  <p>The outside surrounding of the scaffolding without dust screen, sheeting or netting was found at the Portion D.</p>	<p>Waiting for Contractor Input</p>


Observation and Recommendation	Follow-up status
<p data-bbox="132 248 485 275"><u>6 November 2023 Observation 2</u></p>  <p data-bbox="132 1258 762 1559">The muddy water which is caused from the water spraying by the water sprinkler at the Portion A is found. The deposited silt and grit are found under the tower crane at the Portion A. The contractor has been recommended that the sandbag barriers or bunds should be provided and established along the water safety barriers at the Portion A. The muddy water should be collected from the proper channel, final to the silt removal facility for treatment. The deposited silt and grit under the tower crane at the Portion A should be removed.</p>	 <p data-bbox="788 1135 1417 1193">The bunds near the safety barriers at the Portion A had been established by the contractor.</p> <p data-bbox="788 1258 1417 1346">Waiting for Contractor Input: Photo record for cleaning deposited silt and grit under the tower crane at the Portion A</p>

Observation and Recommendation	Follow-up status
<p data-bbox="132 248 485 275">6 November 2023 Observation 3</p>   <p data-bbox="132 1422 762 1603">The food waste is found at the waste skip of SBA. The general waste should be stored in the enclosed bins. The contractor has been advised that the additional enclosed bin should be increased at the SBA. The “type of waste” label should be labelled at the surrounding of the enclosed bins or waste skip for easily identify for on-site workers.</p>	 <p data-bbox="791 1081 1417 1144">The waste at the waste skip of SBA was removed by the contractor.</p> <p data-bbox="791 1160 1417 1249">Waiting for Contractor Input: Photo record for increasing the enclosed bins at SBA and labelling the “type of waste” at the surrounding of the enclosed bins or waste skip at SBA.</p>

Observation and Recommendation	Follow-up status
<p data-bbox="132 250 485 280"><u>6 November 2023 Observation 4</u></p>  <p data-bbox="132 779 762 840">The slope surface at the Portion E4 should be covered by impervious sheet properly.</p>	 <p data-bbox="786 1003 1420 1064">The exposed slope was covered by impervious sheet properly by the contractor.</p>
<p data-bbox="132 1086 496 1115"><u>14 November 2023 Observation 1</u></p>  <p data-bbox="132 1610 762 1729">The loaded dup truck without covering impervious sheet is found at the assess road between Portion A and E4. The contractor has been recommended to ensure all of loaded dump trucks should be covered by impervious sheeting.</p>	<p data-bbox="954 1391 1252 1420">Waiting for Contractor Input</p>

PART II Observation and recommendation identified during the environmental site inspection

Observation and Recommendation	Follow-up status
<p><u>20 November 2023 Observation 1</u></p>  <p>The overloading of accumulated waste is found at portion A. The waste should be stored in waste skip properly and clean regularly.</p>	<p>Waiting for Contractor Input</p>
<p><u>20 November 2023 Observation 2</u></p>  <p>The food waste is found at the waste skip of SBA. The general waste should be stored in the enclosed bins. The contractor has been advised that the additional enclosed bin should be increased at the SBA. The “type of waste” label should be labelled at the surrounding of the enclosed bins or waste skip for easily identify for on-site workers.</p>	<p>Waiting for Contractor Input</p>

Observation and Recommendation	Follow-up status
<p data-bbox="134 253 497 280"><u>20 November 2023 Observation 3</u></p>  <p data-bbox="134 779 762 902">The slope surface at SBA without covering impervious sheets properly is found. The contractor has been recommended that the exposed slope should be covered by impervious sheet.</p>	<p data-bbox="954 562 1254 589">Waiting for Contractor Input</p>

PART III Temporary Surface Water Drainage System (TSWDS) Photo Record during the environmental site inspection

<p>Sedimentation tank at Portion A</p> 	<p>TSWDS at Portion A</p> 
<p>Shotcrete surface channel and earth bunds at Portion A</p> 	<p>Sedimentation basin at Portion E4</p> 
<p>Sedimentation basin at Portion E4</p> 	<p>Cut-off drain with silt fence at Portion B1</p> 

Cut-off drain with silt fence at Portion B1	Cut-off drain with silt fence at Portion B1
	
Surface Channel at Portion B1	Surface Channel at Portion B1
	
Surface Channel at Portion B1	Sedimentation Basin at Portion B1
	

Surface Channel at Portion B1	Surface Channel with silt fence at Portion B1
 A photograph showing a surface channel at Portion B1. The channel is a shallow, rocky depression in the ground, partially covered with a green silt fence. The surrounding area is a large, light-colored landfill slope with some trees in the background.	 A photograph showing a surface channel at Portion B1 with a silt fence. The channel is filled with water and is bordered by a concrete wall on the right. A green silt fence is installed along the left side of the channel. The background shows a large landfill slope and some trees.
Existing Channel at Portion E3-1	Sedimentation Basin at Portion E3-1
 A photograph showing an existing channel at Portion E3-1. The channel is a narrow, rocky depression in the ground, partially covered with a white silt fence. The surrounding area is a large, light-colored landfill slope with some trees in the background.	 A photograph showing a sedimentation basin at Portion E3-1. The basin is a large, rectangular concrete structure filled with water. A green silt fence is installed along the left side of the basin. The background shows a large landfill slope and some trees.
Cut-off drain with silt fence at Portion B1	Sedimentation Basin at Portion B1
 A photograph showing a cut-off drain with a silt fence at Portion B1. The drain is a narrow, rocky depression in the ground, partially covered with a green silt fence. The surrounding area is a large, light-colored landfill slope with some trees in the background.	 A photograph showing a sedimentation basin at Portion B1. The basin is a large, rectangular concrete structure filled with water. A green silt fence is installed along the left side of the basin. The background shows a large landfill slope and some trees.

Inspection Date:	27 November 2023	Inspected By:	Joan Lo
Time:	14:00	Weather Condition:	Sunny
Participants:	Sylvia Ho (ER), Matt Choy (Contractor), Jason Man (ET), Joan Lo (ET)		

A	Permits/Licenses	N/A or Not Observed	Yes	No	Remarks / Photo
A1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A2	Are Construction Noise Permits/ Environmental license/ other permit available for inspection/posted at site entrance.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A3	Is wastewater discharge licence available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A5	Are relevant licence/permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B	Air Quality	N/A or Not Observed	Yes	No	Remarks / Photo
B1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B2	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B3	Any remedial action undertaken?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B4	Are the worksites wetted with water regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B5	Are NRMM labels properly affixed on the PMEs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B6	Observed dust source(s)				
		<input checked="" type="checkbox"/>	Wind erosion		
		<input checked="" type="checkbox"/>	Vehicle/ Equipment Movements		
		<input type="checkbox"/>	Loading/ unloading of materials		
		<input type="checkbox"/>	Others: _____		
Air Pollution Control (Construction Dust) Regulation					
Part I Control Requirements for Notifiable Works					
Demolition of building					
B7	Is the area involved demolition activities sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
Construction of the superstructure of a building					
B8	Is scaffolding erected around the perimeter of a building under construction?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B9	Are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 6 Nov 2023 Observation 1
B10	Is the skip for materials transport enclosed by impervious sheeting ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
Part III General Control Requirements					
Site boundary and entrance					
B11	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B12	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcore?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B13	Are the hoarding $\geq 2.4\text{m}$ tall provided at the site boundary near a road, street, service lane or other area accessible to the public?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Assess road					
B14	Are every main haul road (having a vehicle passing rate of higher than 4 in any 30 minutes) paved with concrete, bituminous materials, hardcore or metal plates, and kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B15	Are every main haul road sprayed with water or a dust suppression chemical?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B16	Is the portion of any road leading only to construction site (within 30m of a vehicle entrance or exit) kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B17	Are appropriate speed limit sign displayed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B18	Is unpaved main haul road wet by water spraying?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Cement and dry pulverized fuel ash (PFA)					
B19	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
B20	Are the activities of loading, unloading, transfer, handing or storage of bulk cement or dry PFA carried out in a totally enclosed system or facility?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B21	Is any vent or exhaust fitted with an effective fabric filter or equipment air pollution control system ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
Exposed earth					
B22	Is the exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within 6 months after last construction activity on the construction site or part of the construction site where the exposed earth lies?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Part IV Control Requirements for Individual Activities					
Stockpiling of dusty materials					
B23	Are the stockpiling of dusty materials (a) covered entirely by impervious sheeting or (b) placed in an area sheltered on the top and the 3 sides or (c) sprayed with water or a dust suppression chemical to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B24	Is the stockpile of dusty materials avoid to be extend beyond the pedestrian barriers, fencing or traffic cones ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Loading, unloading or transfer of dusty materials					
B25	Are all dusty materials sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B26	Are all trucks loaded to a level within the side and tail boards?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Use of vehicles					
B27	Are every vehicle washed immediately to remove any dusty materials from its body and wheels before leaving a construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B28	Are loaded dump trucks covered by impervious sheeting appropriately before leaving the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B29	Are site vehicle movements confined to designated roads?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Pneumatic or power-driven drilling, cutting and polishing					
B30	Are surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operations takes place sprayed with water or a dust suppression chemical continuously? *Unless the process is accompanied by the operation of an effective dust extraction and filtering device.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
Debris handling					
B31	Are any debris covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B32	Are every debris chute shall be enclosed by impervious sheeting or similar materials?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B33	Are the watering spray or a dust suppression chemical conducted before debris is dumped into a debris chute?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

Excavation or earth moving				
B34	Are the working area of any excavation or earth moving operation sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Site clearance				
B35	Are the working area for the uprooting of trees, shrubs, or vegetation or for the removal of boulders, poles, pillars or temporary or permanent structures sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
B36	Are all demolished items (including trees, shrubs, vegetation, boulders, poles, pillars, structures, debris, rubbish and other items arising from site clearance) that may dislodge dust particles covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

(Construction Phase)

Environmental Site Inspection Checklist (Rev. 3)

C	Construction Noise	N/A or Not Observed	Yes	No	Remarks / Photo
C1	Is well-maintained plant operated on-site and plant served regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C2	Are vehicles and equipment switched off or throttled down while not in use?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C3	Is the noise directed away from nearby NSRs ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C4	Are the silencers or mufflers properly fitted on construction equipment and maintained regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
C5	Are mobile and/or noisy plant sited as far away from NSRs as possible and practicable and orientated so that the noise is directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C6	Are material stockpiles , mobile container office and other structures utilised to screen noisy activities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C7	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C8	Are noise barriers (typically density @14kg/m ²) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
C9	Is the sequencing operation of construction plants where practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C10	Is the hoarding maintained properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C11	Air compressors (500 kPa or above) and hand held percussive breaker (mass of above 10 kg) with valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C12	Are compressor operated with doors closed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C13	QPME used with valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C14	Major noise source(s)	<input checked="" type="checkbox"/> Traffic <input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Construction activities outside of site <input type="checkbox"/> Others: _____			

D	Water Quality	N/A or Not Observed	Yes	No	Remarks / Photo
Construction Runoff					
D1a	At the start of site establishment, are perimeter cut-off drains constructed to direct off-site water around the site with internal drainage works and erosion and sedimentation control facilities implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D1b	Are channels, earth bunds or sandbag barriers provided on site to properly direct stormwater to silt removal facilities?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 6 Nov 2023 Observation 2
D2a	Have dikes or embankments for flood protection implemented around the boundaries of earthwork areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D2b	Have temporary ditches provided to facilitate the runoff discharge into an appropriate watercourse, through a site/ sediment trap?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D2c	Are the sediment/ silt traps incorporated in the permanent drainage channels to enhance deposition rate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D3	Are the retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D4a	Are surface excavation works minimised during rainy seasons (April to September), as possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D4b	Are all exposed earth areas completed or vegetated as soon as possible after earthworks completed, or alternatively, within 14 days of the cessation of earthworks where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D4c	Are exposed slope surfaces covered by tarpaulin sheets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D5a	Have the overall slope of the site should be kept a minimum?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D5b	Are all trafficked areas and access roads protected by coarse stone ballast?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D6a	Are all drainage facilities and erosion and sediment control structures inspected regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6b	Are all drainage facilities and erosion and sediment control structures maintained to ensure proper and efficient operation at all times and particularly following rainstorms?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6c	Is the deposited silt and grit removed regularly and disposed of by spreading evenly over stable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7a	Have the excavation of trenches in wet periods be dug and backfilled in short sections?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7b	Is rainwater pumped out from trenches discharged into storm drains via silt system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D8	Are open stockpiles of construction materials e.g. aggregates and sand of more than 50m ³ on site covered with tarpaulin or similar fabric during rainstorms?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D9a	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D9b	Are the discharges of surface run-off into foul sewer always prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

D10a	Are particular attention paid to the control of silty surface runoff during storm event ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10b	Are the precautions to be taken at any time of year when rainstorms are likely? (Appendix A2 of ProPECC PN 1/94) i. Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly. ii. Temporarily exposed slope surfaces should be cover by tarpaulin. iii. Temporary access roads should be protected by crushed stone or gravel. iv. Intercepting channels should be provided (e.g. along the crest/edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. v. Trenches should be dug and backfilled in short sections. Measures should be taken to minimize the ingress of rainwater into trenches.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10c	Are the actions to be taken when a rainstorm is imminent or forecast ? (Appendix A2 of ProPECC PN 1/94) i. Silt removal facilities, channels and manholes should be checked to ensure that they can function properly. ii. Open stockpiles of construction materials (e.g. aggregates, sand and fill materials) on site should be covered with tarpaulin or similar fabric. iii. All temporary covers to slopes and stockpiles should be secured.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D10d	Are the actions to be taken during or after rainstorms ? (Appendix A2 of ProPECC PN 1/94) i. Silt removal facilities, channels and manholes should be checked and maintained to ensure satisfactory working conditions. Attention should be given to safety when carrying out this work.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11a	Are all vehicles and plant cleaned before leaving a construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11b	Is the wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11c	Are the vehicle wash-water have sand and silt settled out and removed at least on a weekly basis?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11d	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D11e	Is the section of construction road between the wheel washing bay and the public road paved with backfill?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11f	Is the treated wastewater reused for vehicle washing, dust suppression and general cleaning ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D12a	Are oil interceptors provided in the site drainage system downstream of any oil/ fuel pollution sources?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D12b	Are the oil interceptors are emptied and cleaned regularly to prevent the release of O&G into the storm water drainage system after accidental spillage?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D12c	Has a bypass provided to prevent flushing during heavy rain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

D13	Are the construction solid waste, debris and rubbish on site collected, handled and disposed of properly? (same with waste item)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D14	Are all fuel tanks and storage areas provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D15	Is intercepting bund or barrier along the roadside constructed to prevent pollution risk arising from work area (waste reception area)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D16	Are site drainage systems provided over the entire project site with sediment control facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D17	Are sedimentation tanks provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D18	Is there any sediment plume observed in nearby watercourses?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Sewage Effluent from Workforce (On-site sanitary facilities)					
D19a	Are portable chemical toilets and sewage holding tanks provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D19b	Is the sewage generated from toilets collected by licensed contractor and responsible for disposal and maintenance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D20	Are the notices posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
Accidental Spillage of Chemical (Service workshop and maintenance facilities)					
D21a	Are the service workshop and maintenance facilities located within a bunded area, and sumps and oil interceptors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D21b	Are all maintenance of equipment involving activities with potential for leakage and spillage undertaken within the areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
D21c	Is chemical leakage or spillages contained and cleaned up immediately?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
Surface Water Drainage System					
D22a	Is the temporary surface water drainage system provided to manage runoff?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22b	Does the system consist of channel as constructed around the perimeter of the site area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22c	Does the system collect surface water from the areas of higher elevations to those of lower elevations and ultimately to the discharge point?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22d	Is the erosion minimised?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D23a	Does the system include the use of a silt fence around the soil stockpile areas to prevent sediment from entering the system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D23b	Is the regular cleaning carried out to prevent blockage of the passage of waste flow in silt fence?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

E	Waste / Chemical Management	N/A or Not Observed	Yes	No	Remarks / Photo
Waste Management					
General Waste					
E1	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 20 Nov 2023 Observation 2
E2a	Is the general waste collected properly by using the waste separation facilities for paper, aluminium cans, plastic bottles etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2b	Does accumulation of waste avoid?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to 20 Nov 2023 Observation 2
E2c	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2d	Regular waste collection by approved waste collector in purpose-built vehicles?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E3	Burning of refuse on construction site prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C&D Materials					
E4a	Are there any contract documents provided to allow and promote the use of recycled aggregates where appropriate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E4b	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5a	Is the durable formwork or plastic facing for construction works used?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5b	Do the wooden hoardings avoid to be used?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5c	Is metal hoarding used to enhance the possibility of recycling?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6a	Are the concrete and masonry used as general fill ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6b	Are the steel reinforcement bars used by scrap steel mills?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6c	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6d	Does the use of reusable steel formwork maximise?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E7a	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E7b	Is the excavated fill material reused for backfilling and reinstatement?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8a	Are the excavated slope , stockpile material and bund walls covered by tarpaulin?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8b	Are covering trucks or transporting wastes in enclosed containers when transportation of waste ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8c	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E9	Is hydroseeding of the topsoil on the stockpile implemented to improve visual appearance and prevent soil erosion?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E10	Is the nomination of approved personnel to be responsible for good site practices and making arrangements for collection of all wastes generated on-site and effective disposal implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

E11	Are the training of site personnel for cleanliness, proper waste management procedures including chemical waste handling, and waste reduction, reuse and recycling concept implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E12	Are the regular cleaning and maintenance programme for drainage systems, sumps, oil interceptors?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E13a	Are wood, steel and other metals separated for re-use and/or recycling?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E13b	Do the excavated materials appear contaminated?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>									
E13c	If suspected contaminated, appropriate procedures followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A								
E14	Is the disposal of C&D materials avoided onto any sensitive locations e.g. agricultural lands etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
E15	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
Chemical Waste / Waste Oil													
E16	Are chemicals and waste oil recycled or disposed properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
Chemical Packaging													
E17a	Have the containers a capacity of <450 L unless the specification has been approved by EPD?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A								
E17b	Are the containers (holding, resistant to corrosion, maintained in a good condition, and securely closed) used for storage of chemical wastes ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									
Chemical Labelling													
E18	Is chemical waste or waste oil stored and labelled in English and Chinese properly in designated area? <table border="1" data-bbox="220 1261 746 1429"> <thead> <tr> <th>Capacity of Container</th> <th>Dimensions of Label</th> </tr> </thead> <tbody> <tr> <td>< 50L</td> <td>No less than 90 x 100mm</td> </tr> <tr> <td>50 to 450L</td> <td>No less than 120 x 150mm</td> </tr> <tr> <td>> 450L</td> <td>No less than 180 x 200mm</td> </tr> </tbody> </table>	Capacity of Container	Dimensions of Label	< 50L	No less than 90 x 100mm	50 to 450L	No less than 120 x 150mm	> 450L	No less than 180 x 200mm	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Capacity of Container	Dimensions of Label												
< 50L	No less than 90 x 100mm												
50 to 450L	No less than 120 x 150mm												
> 450L	No less than 180 x 200mm												
Chemical Waste / Fuel Storage Area													
E19a	Are the storage area are clearly labelled and separated (if needed)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E19b	Are the storage area enclosed 3 sides by walls/fence of ≥2m tall and bounded with adequate bund capacity (>110% of largest container) or do the storage area allow storage of 20% of total volume of waste ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E19c	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering and reduce heat from sunlight?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E19d	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O								
E20	Is chemical waste collected by licensed waste collectors and disposed of at licensed facility eg. Chemical Waste Treatment Centre?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>									

Records					
E21	Is a licensed waste hauler used for waste collection ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E22	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E23	For the demolition material / waste, is the number of loads for each day recorded as appropriate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

F	Landfill Gas (LFG)	N/A or Not Observed	Yes	No	Remarks / Photo
Within NENT Landfill Extension					
F1	Are special LFG precautions taken to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F2	Are prominent safety warning signs erected on-site to alert all personnel and visitors of LFG hazards during excavation works.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F3	Is no smoking or burning permitted on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F4	Are prominent ' No smoking ' and ' No Naked Flames ' signs erected on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F5	Is no worker allowed to work alone at any time in excavated trenches or confined areas on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F6	Is adequate fire fighting equipment provided on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F7	Are construction equipment equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F8	Are electrical motors and extension cords explosion-proof and intrinsically safe for use on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/O
F9	Is ' Permit to Work ' system implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F10	Are welding, flame-cutting or other hot works conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F11a	For pipng assembly or conduit construction , are all valves and seals closed immediately after installation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F11b	Are the pipe ends sealed on one side during installation if installation of large diameter pipes (diameter > 600mm) is required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F11c	Is forced ventilation implemented prior to operation of installed pipeline ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F11d	Is forced ventilation implemented for works inside trenches deeper than 1m ?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F12	Is frequency and location of LFG monitoring within excavation area determined prior to commencement of works? *LFG monitoring in excavations should be conducted at < 10mm from exposed ground surface.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F13	For excavation works, Is LFG monitoring conducted (1) at ground surface prior to excavation, (2) immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically throughout the working day when workers are in the excavation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

(Construction Phase)

Environmental Site Inspection Checklist (Rev. 3)

F14	Are LFG monitoring conducted periodically when any cracks on ground level encountered on-site? *Appropriate action should be taken in accordance with the action plan in Table 7.6 of EIA Report.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F15a	Are LFG precautionary measures involved in excavation and piping works provided in accordance with LFG Guidance Note and included in Safety Plan of construction phase?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F15b	Are temporary offices or buildings located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F16	Is a Safety Officer trained in the use of gas detection equipment and LFG- related hazards present on-site throughout the groundwork phase? *The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: •CH ₄ : 0-100% and LEL: 0-100%/v •CO ₂ : 0-100% •O ₂ : 0-21%	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17a	Periodically during groundwork construction, Is the works area monitored for CH ₄ CO ₂ and O ₂ using appropriately calibrated portable gas detection equipment? *The monitoring frequency and areas should be established prior to commencement of groundwork either by Safety Officer or appropriately qualified person.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17b	Is routine monitoring carried out in all excavations, manholes, created by temporary storage of building materials on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17c	Are all measurements in excavations made with monitoring tube located < 10mm from exposed ground surface?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F18	For excavations > 1m, are measurements conducted? • At ground surface before excavation commences; • Immediately before any worker enters the excavation; • At the beginning of each working day for entire period the excavation remains open; and • Periodically throughout the working day whilst workers are in excavation.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F19	For excavations 300mm to 1m, are measurements conducted? • Directly after excavation has been completed; and • Periodic all whilst excavation remains open.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F20	For excavations < 300mm, are monitoring omitted at the discretion of Safety Officer or appropriately qualified person?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

G	Landscape and Visual Impacts	N/A or Not Observed	Yes	No	Remarks / Photo
G1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G2	Is damage to surrounding areas avoided ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G3	Are the protective fencing erected along or beyond the perimeter of the tree protection zone of each individual tree?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Advanced screening tree planting					
G4a	Is early planting using fast growing plants and tall shrubs at strategic locations within site implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G4b	Are the roadside planter and shrub planting implemented in front of Cheung Sha Temple ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Boundary Green Belt planting					
G5	Are the fast growing and fire-resistant plant species planted around the site perimeter?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Temporary landscape treatment as green surface cover					
G6	Are grass hydroseeding or synthetic covering material of green colour used as a temporary slope cover ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Existing tree preservation					
G7	Are existing and affected tree which identified as ecological significant preserved whenever possible?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

H	Ecology	N/A or Not Observed	Yes	No	Remarks / Photo
H1	Is transplantation of the important plant species implemented? Is post-transplantation maintained and monitored regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

I	Environmental Complaint	N/A or Not Observed	Yes	No	Remarks / Photo
I1	Environmental Complaint received during this week?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
J General Housekeeping / Others					
J1	Are the defined boundaries of working areas identified to prevent loss of vegetation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
J2	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Follow up action for previous Site Inspection:




1. 14 October 2023 Observation 1 - The loaded dump truck was covered by impervious sheet.
2. 20 October 2023 Observation 1 - The accumulated of waste in waste skip at portion A was removed.
3. 20 October 2023 Observation 3 - The slope surface at SBA was covered by impervious sheets properly.

Observation(s):


N/O

Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

The contractor has been reminded that water spraying shall be provided regularly for dust control.

	Environmental Team's Representative:	Independent Environmental Checker's Representative:	Contractor's Representative:	Employee's Representative
Signature:		/		
Name:	Joan Lo	/	Matt Choy/Kristy Wong	Sylvia Ho
Date:	27 November 2023	/	27 November 2023	27 November 2023

PART I Follow-up status of the previous site inspection

Observation and Recommendation	Follow-up status
<p data-bbox="132 300 485 327"><u>6 November 2023 Observation 1</u></p>  <p data-bbox="132 824 722 887">The outside surrounding of the scaffolding without dust screen, sheeting or netting was found at the Portion D.</p>	<p data-bbox="954 573 1254 607">Waiting for Contractor Input</p>

Observation and Recommendation	Follow-up status
<p data-bbox="132 253 486 280"><u>6 November 2023 Observation 2</u></p>  <p data-bbox="132 1261 759 1559">The muddy water which is caused from the water spraying by the water sprinkler at the Portion A is found. The deposited silt and grit are found under the tower crane at the Portion A. The contractor has been recommended that the sandbag barriers or bunds should be provided and established along the water safety barriers at the Portion A. The muddy water should be collected from the proper channel, final to the silt removal facility for treatment. The deposited silt and grit under the tower crane at the Portion A should be removed.</p>	 <p data-bbox="788 1137 1430 1196">The bunds near the safety barriers at the Portion A had been established by the contractor.</p> <p data-bbox="788 1261 1430 1346">Waiting for Contractor Input: Photo record for cleaning deposited silt and grit under the tower crane at the Portion A</p>

Observation and Recommendation	Follow-up status
<p data-bbox="132 253 485 280">6 November 2023 Observation 3</p>   <p data-bbox="132 1429 766 1608">The food waste is found at the waste skip of SBA. The general waste should be stored in the enclosed bins. The contractor has been advised that the additional enclosed bin should be increased at the SBA. The “type of waste” label should be labelled at the surrounding of the enclosed bins or waste skip for easily identify for on-site workers.</p>	 <p data-bbox="791 1088 1425 1144">The waste at the waste skip of SBA was removed by the contractor.</p> <p data-bbox="791 1167 1425 1249">Waiting for Contractor Input: Photo record for increasing the enclosed bins at SBA and labelling the “type of waste” at the surrounding of the enclosed bins or waste skip at SBA.</p>

Observation and Recommendation	Follow-up status
<p data-bbox="134 253 496 280"><u>14 November 2023 Observation 1</u></p>  <p data-bbox="134 781 762 902">The loaded dump truck without covering impervious sheet is found at the access road between Portion A and E4. The contractor has been recommended to ensure all of loaded dump trucks should be covered by impervious sheeting.</p>	 <p data-bbox="788 826 1410 853">The loaded dump truck was covered by impervious sheet.</p>
<p data-bbox="134 918 496 945"><u>20 November 2023 Observation 1</u></p>  <p data-bbox="134 1447 762 1536">The overloading of accumulated waste is found at portion A. The waste should be stored in waste skip properly and clean regularly.</p>	 <p data-bbox="798 1469 1410 1525">The accumulated of waste in waste skip at portion A was removed.</p>

Observation and Recommendation	Follow-up status
<p><u>20 November 2023 Observation 2</u></p>  <p>The food waste is found at the waste skip of SBA. The general waste should be stored in the enclosed bins. The contractor has been advised that the additional enclosed bin should be increased at the SBA. The “type of waste” label should be labelled at the surrounding of the enclosed bins or waste skip for easily identify for on-site workers.</p>	<p>Waiting for Contractor Input</p>
<p><u>20 November 2023 Observation 3</u></p>  <p>The slope surface at SBA without covering impervious sheets properly is found. The contractor has been recommended that the exposed slope should be covered by impervious sheet.</p>	 <p>The slope surface at SBA was covered by impervious sheets properly.</p>

PART II Observation and recommendation identified during the environmental site inspection

Observation and Recommendation	Follow-up status
N/O	N/O

PART III Temporary Surface Water Drainage System (TSWDS) Photo Record during the environmental site inspection

Box culvert near WM2



Branch from Portion A





Sedimentation Pond at Portion B1



Surface channel at Portion B2



Surface channel at Portion B2	Surface channel at Portion B2
	
Surface channel at Portion B2	Catpit at Portion B2
	
Wo Keng Shan Road near Portion B2	Sedimentation basin at Portion B2
	

Existing channel at Protion E3-1	Sedimentation basin near Protion E4
	

Appendix K Environmental Mitigation Implementation Schedule (EMIS)

North East New Territories (NENT) Landfill Extension
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref.	Weekly Site Inspection Item	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Air Quality								
S3.8.1	S3.1.8	B7 – B36	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	Entire NENT Landfill Extension site	To control the dust impact to within the criteria of EIA Report (Register No. AEIAR-111/2007)	# (Refer to Appendix J 6 Nov 2023 Weekly site inspection Observation 1)
		B4, B15 & B18	<ul style="list-style-type: none"> Dust emission from construction vehicle movement is confined within the worksites area. 					✓
		B11 – B12	<ul style="list-style-type: none"> Watering facilities will be provided at every designated vehicular exit point. 					✓ Vehicle washing facilities provided at vehicular exit point in Portion A, B1-2, D, E3-1 & E4
		-	<ul style="list-style-type: none"> Good site practice is recommended during construction phase. 					✓
Construction Noise								
S4	S4.9	C1	1) Use of good site practices to limit noise emissions by considering the following: (a) Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;	Control construction airborne noise by means of good site practices	Contractor	Entire construction site	Noise Control Ordinance	✓
		C2	(b) Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;					✓
		C3	(c) Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;					✓
		C4	(d) Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;					N/A
		C5	(e) Mobile plant should be sited as far away from NSRs as possible and practicable;					✓
		C6	(f) Material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.					✓
S4	S4.9	C11 – C13	2) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.	Reduce the noise levels of plant items	Contractor	Entire construction site	Noise Control Ordinance & its TM Annex 5, TM-EIA	✓
Construction Runoff								
S5.8.1	S5.2.1	D1	<u>Construction on Site Runoff</u> (a) At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. (b) Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.	Control construction runoff and erosion from site surface, drainage channel, stockpiles, wheel washing facilities, etc to minimize water quality during construction stage	Contractor	Entire Construction site	ProPECC PN 1/94 Water Pollution Control Ordinance	(a) The perimeter cut-off drains are establishing in progress. (b) # (Refer to Appendix J 6 Nov 2023 Weekly site inspection Observation 2)
		D2	<ul style="list-style-type: none"> (a) The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. (b) Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. (c) The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates. 					(a) N/A (b) N/A
		D3	<ul style="list-style-type: none"> The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silts and sediment traps should be 5 minutes under maximum flow conditions. 					✓
		D4	<ul style="list-style-type: none"> (a) Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). (b) All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. (c) If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. 					(a) N/A (b) ✓ (c) ✓

Remarks:

- ✓ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the contractor
- # Recommendation was made during site audit but not yet improved/rectified by the contractor.
- N/A Not Applicable at this stage were conducted in the reporting period.
- @ (Which measure) Alternative measure was made by the contractor.

North East New Territories (NENT) Landfill Extension
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Weekly Site Inspection Item	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Construction Runoff (Cont'd)								
S5.8.1	S5.2.1	D5	<ul style="list-style-type: none"> (a) The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone ballast. (b) An additional advantage accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather and the reduction of surface sheet flows. 	Control construction runoff and erosion from site surface, drainage channel, stockpiles, wheel washing facilities, etc to minimize water quality during construction stage	Contractor	Entire Construction site	ProPECC PN 1/94 DSD Technical Circular TC01/2017 Water Pollution Control Ordinance	(a) N/A (b) N/A
		D6	<ul style="list-style-type: none"> (a) All drainage facilities and erosion and sediment control structures should be regularly inspected and (b) maintained to ensure proper and efficient operation at all times and particularly following rainstorms. (c) Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. 					(a) ✓ (b) ✓ (c) ✓
		D7	<ul style="list-style-type: none"> (a) Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. (b) Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. 					(a) N/A (b) N/A
		D8	<ul style="list-style-type: none"> Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50 m3 should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. 					N/A
		D9	<ul style="list-style-type: none"> (a) Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as (b) to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. 					(a) ✓ (b) ✓
		D10	<ul style="list-style-type: none"> Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes. 					✓
		D11	<ul style="list-style-type: none"> (a) All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. (b) An adequately designed and sited wheel washing bay should be provided at every construction site exit. (c) Wash-water should have sand and silt settled out and removed at least on a weekly basis (d) to ensure the continued efficiency of the process. (e) The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. 					(a) ✓ (b) ✓ (c) ✓ (d) ✓ (c) ✓
		D12	<ul style="list-style-type: none"> (a) Oil interceptors should be provided in the site drainage system downstream of any oil/fuel pollution sources. (b) The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. (c) A bypass should be provided for the oil interceptors to prevent flushing during heavy rain. 					(a) N/A (b) N/A (c) N/A
		D13	<ul style="list-style-type: none"> Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. Requirements for solid waste management are detailed in Section 6 of this Report. 					✓
		D14	<ul style="list-style-type: none"> All fuel tanks and storage areas should be provided with docks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. 					N/A
		D15	<ul style="list-style-type: none"> To prevent pollution risks arising from works area (waste reception area) and haul roads, intercepting bund or barrier along the roadside should be constructed. 					N/A

Remarks:

- ✓ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the contractor
- # Recommendation was made during site audit but not yet improved/rectified by the contractor.
- N/A Not Applicable at this stage were conducted in the reporting period.
- @ (Which measure) Alternative measure was made by the contractor.

North East New Territories (NENT) Landfill Extension
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Weekly Site Inspection Item	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Construction Runoff (Cont'd)								
S5.8.1	S5.2.1	D19	<u>Sewage Effluent from Workforce</u> <ul style="list-style-type: none"> (a) Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. (b) A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. 	Control sewage effluent arising from the sanitary facilities provided for the on-site construction workforce	Contractor	On-site sanitary facilities	ProPECC PN 1/94 DSD Technical Circular TC01/2017 Water Pollution Control Ordinance Waste Disposal Ordinance	✓
		D20	<ul style="list-style-type: none"> Notices will be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. 					N/A
		-	<ul style="list-style-type: none"> Regular environmental audit on the construction site can provide an effective control of any malpractices and can achieve continual improvement of environmental performance on site. 					✓
S5.8.1	S5.2.1	D21	<u>Accidental Spillage of Chemical</u> <ul style="list-style-type: none"> (a) Any service workshop and maintenance facilities shall be located within a bunded area, and sumps and oil interceptors shall be provided. (b) Maintenance of equipment involving activities with potential for leakage and spillage will only be undertaken within the areas. 	Control of chemical leakage	Contractor	Service workshop and maintenance facilities	ProPECC PN 1/94 Water Pollution Control Ordinance Waste Disposal Ordinance	(a) N/A (b) N/A
Erosion Control Measures								
S5.8.2	S5.2.2	-	<u>Erosion Control /Measures</u> <p>a. Preserve Natural Vegetation This Best Management Practices will involve preserving natural vegetation to the greatest extent possible during the construction process. and after construction where appropriate. Maintaining natural vegetation is the most effective and inexpensive form of erosion prevention control.</p>	Erosion control	Contractor	Drainage system	ProPECC PN 1/94 Water Pollution Control Ordinance	To be implemented
		-	<p>b. Provision of Buffer Zone A buffer zone consists of an undisturbed area or strip of natural vegetation or an established suitable planting adjacent to a disturbed area that reduces erosion and runoff. The rooted vegetation holds soils acts as a wind break and filters runoff that may leave the site.</p>					✓
		-	<p>c. Seeding (Temporary/Permanent) A well-established vegetative cover is one of the most effective methods of reducing erosion. Vegetation should be established on construction sites as the slopes are finished, rather than waiting until all the grading is complete. Besides, Hydroseeding will be applied on the surface of stockpiled soil and on temporary soil covers for inactive tipping areas to prevent soil erosion during rainy season.</p>					✓
		-	<p>d. Ground Cover Ground Cover is a protective layer of straw or other suitable material applied to the soil surface. Straw mulch and/or hydromulch are also used in conjunction with seeding of critical areas for the establishment of temporary or permanent vegetation. Ground cover provides immediate temporary protection from erosion. Mulch also enhances plant establishment by conserving moisture, holding fertilizer, seed, and topsoil in place, and moderating soil temperatures.</p>					To be implemented
		-	<p>e. Hydraulic Application Hydraulic application is a mechanical method of applying erosion control materials to bare soil in order to establish erosion-resistant vegetation on disturbed areas and critical slopes. By using hydraulic equipment, soil amendments, mulch, tackifying agents, Bonded Fiber Matrix (BFM) and liquid co-polymers can be uniformly broadcast, as homogenous slurry, onto the soil. These erosion and dust control materials can often be applied in one operation.</p>					To be implemented
		-	<p>f. Sod Establishes permanent turf for immediate erosion protection and stabilizes rainageways.</p>					To be implemented
		-	<p>g. Matting There are numerous erosion control products available that can be described in various ways, such as matting, blankets, fabric and nets. These products are referred as matting. A wide range of materials and combination of materials are used to produce matting including, but not limited to: straw, jute, wood fiber, coir (coconut fiber), plastic netting, and Bonded Fiber Matrix. The selection of matting materials for a site can make a significant difference in the effectiveness of the Best Management Practices.</p>					To be implemented

Remarks:

- ✓ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the contractor
- # Recommendation was made during site audit but not yet improved/rectified by the contractor.
- N/A Not Applicable at this stage were conducted in the reporting period.
- @ (Which measure) Alternative measure was made by the contractor.

North East New Territories (NENT) Landfill Extension
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Weekly Site Inspection Item	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Erosion Control Measures (Cont'd)								
S5.8.2	S5.2.2		h. Plastic Sheetting Plastic Sheetting will provide immediate protection to slopes and stockpiles. However, it has been known to transfer erosion problems because water will sheet flow off the plastic at high velocity. This is usually attributable to poor application, installation and maintenance.	Erosion control	Contractor	Drainage system	ProPECC PN 1/94 Water Pollution Control Ordinance	✓
		-	i. Dust Control Dust Control is one preventative measure to minimize the wind transport of soil, prevent traffic hazards and reduce sediment transported by wind and deposited in water resources.					✓
Surface Water Drainage System								
S5.8.2	S5.2.2	D22	<ul style="list-style-type: none"> (a) Temporary surface water drainage system will be provided to manage runoff during construction and operation. (b) This system will consist of channels as constructed around the perimeter of the site area. (c) This system will collect surface water from the areas of higher elevations to those of lower elevations and ultimately to the point of discharge. (d) Erosion will therefore be minimised. 	Surface Water Management/ Control run off	Contractor	Surface water system Construction	Water Pollution Control Ordinance TM-water	(a) ✓
		D23	<ul style="list-style-type: none"> (a) The temporary surface water drainage system will include the use of a silt fence around the soil stockpile areas to prevent sediment from entering the system. (b) Regular cleaning will be carried out to prevent blockage of the passage of water flow in silt fence. 					(b) ✓
		-	<ul style="list-style-type: none"> Intermediate drainage system will be installed for filled cell/phase. The major purpose of the intermediate drainage system is to prevent the clean surface water run-off from the filled phases coming into contact with the waste mass in active cell and to prevent excessive surface water infiltration through the intermediate cover, thus contribute to increasing volume of leachate. The intermediate drainage system will collect the clean surface water run-off and divert it to the permanent discharge channels connected to the public drainage system. 					N/A
		-	<ul style="list-style-type: none"> In addition, surface flow from the haul road (especially near the wheel washing facility) will be collected to a dry weather flow interceptor and conveyed to the on-site leachate treatment plant for further treatment. 					N/A
Waste Management								
S6	WM1	-	<u>C&D Materials</u> <ul style="list-style-type: none"> Implement proper waste management measures during construction phase as stipulated in the Environmental Management Plan (EMP) in accordance with the ETWB TC(W) No. 19/2005 Environmental Management in Construction Sites. 	Good site practice to minimise C&D waste generation and reuse/recycle all C&D on-site as far as possible	Contractor	Entire construction site	Waste Disposal Ordinance ETWB TC(W) No. 19/2005 DEVB TC(W) No. 6/2010	✓
		-	<ul style="list-style-type: none"> Implement a trip-ticket system to ensure that the movement of C&D materials are properly documented and verified in accordance with DEVB TC(W) No. 6/2010. Copies/counterfoils from trip-tickets (with quantities of C&D Materials off-site) should be kept for record purposes. 					✓
		-	<ul style="list-style-type: none"> Appropriate waste management should be implemented in accordance with the ETWB TC(W) No. 19/2005. 					✓
		E4	<ul style="list-style-type: none"> (a) Make provisions in Contract documents to allow and promote the use of recycled aggregates where appropriate. Ensure material balance in terms of excavated C&D materials in the design of NENT landfill extension project. (b) The contract specifications should specify no excavated materials should be removed from the landfill extension site, but should be fully reused. 					(a) ✓
		E5	<ul style="list-style-type: none"> Careful design, planning and good site management to minimise over-ordering and waste materials such as concrete, mortars and cement grouts. (a)(b) The design of formwork should maximise the use of standard wooden panels so that high reuse levels can be achieved. (c) Alternatives such as steel formwork or plastic fencing should be considered to increase the potential for reuse. 					(b) ✓
		E6	<ul style="list-style-type: none"> (a) The Contractor should recycle as much as possible the C&D waste on-site through proper waste segregation on-site. (b) Concrete and masonry should be used as general fill and steel reinforcement bars can be used by scrap steel mills. (c) Proper areas should be designated for waste segregation and storage wherever site conditions permit. (d) Maximise the use of reusable steel formwork to reduce the amount of C&D material. 					(c) ✓
Remarks:								
✓	Compliance of mitigation measure							
*	Recommendation was made during site audit but improved/rectified by the contractor							
#	Recommendation was made during site audit but not yet improved/rectified by the contractor.							
N/A	Not Applicable at this stage were conducted in the reporting period.							
@ (Which measure)	Alternative measure was made by the contractor.							

EIA Ref.	EM&A Log Ref	Weekly Site Inspection Item	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Waste Management (Cont'd)								
S6	WM1	E7	<ul style="list-style-type: none"> (a) Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement. On-site sorting and segregation facility of all type of wastes is considered as one of the best practice in waste management and hence, should be implemented in all projects generating construction waste. (b) The sorted public fill and C&D waste should be properly reused. 	Good site practice to minimise C&D waste generation and reuse/recycle all C&D on-site as far as possible	Contractor	Entire construction site	Waste Disposal Ordinance ETWB TC(W) No. 19/2005 DEVB TC(W) No. 6/2010	(a) ✓ (b) ✓
		E8	<ul style="list-style-type: none"> (a) Excavated slope, stockpiled material and bund walls should be covered by tarpaulin until used in order to prevent wind-blown dust during dry weather, and to reduce muddy runoff during wet weather. (b)(c) Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers 					(a) ✓ (b) ✓ (c) ✓
		E9	<ul style="list-style-type: none"> If any topsoil-like materials need to be stockpiled for any length of time, consideration should be given to hydroseeding of the topsoil on the stockpile to improve its visual appearance and prevent soil erosion. 					N/A
		E10	<ul style="list-style-type: none"> Nomination of approved personnel to be responsible for good site practices and making arrangements for collection of all wastes generated on-site and effective disposal. 					✓
		E11	<ul style="list-style-type: none"> Training of site personnel for cleanliness, proper waste management procedures including chemical waste handling, and waste reduction, reuse and recycling concepts. 					✓
		E12	<ul style="list-style-type: none"> Regular cleaning and maintenance programme systems, sumps and oil interceptors. 					✓
		E13	<ul style="list-style-type: none"> (a) Prior to disposal of C&D waste, wood, steel and other metals should be separated for re-use and/or recycling to minimise the quantity of waste to be disposed of to landfill. (b)(c) Proper storage and site practices should be implemented to minimise the potential for damage or contamination of construction materials. 					(a) ✓ (b) ✓ (c) N/A
			<ul style="list-style-type: none"> Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste. Minimise excessive ordering of concrete, mortars and cement grout by doing careful check before ordering. 					✓
S6	WM2	E16 – E23	<p><u>Chemical Waste</u></p> <ul style="list-style-type: none"> Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. 	Ensure proper disposal of chemical waste generated on-site to minimise the associated hazards on human health and environment	Contractor	Entire construction site	Waste Disposal (Chemical Waste) General Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	✓
		-	<ul style="list-style-type: none"> Plant/equipment maintenance schedule should be designed to optimise maintenance effectiveness and to minimise the generation of chemical wastes. Where possible, chemical wastes (e.g. waste lube oil) should be recycled by licensed treatment facilities 					✓
		E17 & E18	<ul style="list-style-type: none"> Containers used for storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulation. 					✓
		E19	<ul style="list-style-type: none"> (a) The storage area for chemical wastes should be clearly labelled and used solely for storage of chemical waste, (b) enclosed with at least 3 sides, having an impermeable floor and bund of sufficient capacity to accommodate 110% of volume of the largest container or 20 % of total volume of waste stored in that area, (c)(d) whichever is the greatest, having adequate ventilation, being covered to prevent rainfall entering, and being arranged so that incompatible materials are adequately separated. 					(a) ✓ (b) N/A (c) N/A (d) N/A
		E20	<ul style="list-style-type: none"> Chemical waste should be collected by licensed waste collectors and disposed of at licensed facility, e.g. Chemical Waste Treatment Centre. 					✓

Remarks:

- ✓ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the contractor
- # Recommendation was made during site audit but not yet improved/rectified by the contractor.
- N/A Not Applicable at this stage were conducted in the reporting period.
- @ (Which measure) Alternative measure was made by the contractor.

EIA Ref.	EM&A Log Ref	Weekly Site Inspection Item	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Waste Management (Cont'd)								
S6	WM3	E1	General Refuse • General refuse generated on-site should be properly stored in enclosed bins or compaction units separately from construction and chemical wastes.	Minimise generation of general refuse to avoid odour, pest and visual nuisance	Contractor	Entire construction site	Waste Disposal Ordinance	# (Refer to Appendix J 20 Nov 2023 Weekly site inspection Observation 2)
		E2	• (a) All recyclable materials (separated from the general waste) should be stored on-site in appropriate containers with cover prior to collection by a local recycler for subsequent reuse and recycling. Residual, non-recyclable, general waste should be stored in appropriate containers to avoid odour. (b)(c)(d) Regular collection should be arranged by an approved waste collector in purpose-built vehicles that minimise environmental impacts during transportation					(a) ✓ (b) # (Refer to Appendix J 20 Nov 2023 Weekly site inspection Observation 2) (c) ✓ (d) ✓
		-	• Reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimise odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law.					✓
		-	• Aluminium cans should be separated from general waste stream and collected by recyclers. Proper collection bins should be provided on-site to facilitate the waste sorting.					✓
		-	• Office waste paper should be recycled if the volume warrants collection by recyclers. Participation in community waste paper recycling programme should be considered by the Contractor, including waste paper, aluminium cans, plastic bottles, waste batteries, etc.					✓
LFG								
Within NENT Landfill Extension								
S7	LFG1	F1	Special LFG precautions should be taken due to close proximity of NENT landfill extension site to existing landfill to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity).	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97) F&IU (Confined Spaces) Regulations Code of Practice on Safety and Health at Work in Confined Spaces	N/A
	LFG2	F2	Prominent safety warning signs should be erected on-site to alert all personnel and visitors of LFG hazards during excavation works.					✓
	LFG3	F3	No smoking or burning should be permitted on-site.					✓
	LFG4	F4	Prominent 'No smoking' and 'No Naked Flames' signs should be erected on-site.					✓
	LFG5	F5	No worker should be allowed to work alone at any time in excavated trenches or confined areas on-site.					✓
	LFG6	F6	Adequate fire fighting equipment should be provided on-site.					✓
	LFG7	F7	Construction equipment should be equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors.					✓
	LFG8	F8	Electrical motors and extension cords should be explosion-proof and intrinsically safe for use on-site.					✓
	LFG9	F9	'Permit to Work' system should be implemented.					✓
	LFG10	F10	Welding, flame-cutting or other hot works should be conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works.					✓
	LFG11	F11	(a) For piping assembly or conduit construction, all valves and seals should be closed immediately after installation to avoid accumulation and migration of LFG. (b) If installation of large diameter pipes (diameter >600mm) is required, the pipe ends should be sealed on one side during installation. (c) Forced ventilation is required prior to operation of installed pipeline. (d) Forced ventilation should also be required for works inside trenches deeper than 1m.					(a) N/A (b) N/A (c) N/A (d) N/A
	LFG12	F12	Frequency and location of LFG monitoring within excavation area should be determined prior to commencement of works. LFG monitoring in excavations should be conducted at no more than 10mm from exposed ground surface.					✓
	LFG13	F13	For excavation works, LFG monitoring should be conducted (1) at ground surface prior to excavation, (2) immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically throughout the working day when workers are in the excavation.					✓
	LFG14	F14	Any cracks on ground level encountered on-site should be monitored for LFG periodically. Appropriate action should be taken in accordance with the action plan in Table 7.6 of EIA Report.					✓
	LFG15	F15	(a) LFG precautionary measures involved in excavation and piping works should be provided in accordance with LFG Guidance Note and included in Safety Plan of construction phase. (b) Temporary offices or buildings should be located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm.					(a) N/A (b) N/A

Remarks:

- ✓ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the contractor
- # Recommendation was made during site audit but not yet improved/rectified by the contractor.
- N/A Not Applicable at this stage were conducted in the reporting period.
- @ (Which measure) Alternative measure was made by the contractor.

North East New Territories (NENT) Landfill Extension
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Weekly Site Inspection Item	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
LFG (Cont'd)								
Within NENT Landfill Extension								
S7	LFG16	F16	For large development such as NENT landfill extension, a Safety Officer trained in the use of gas detection equipment and LFG- related hazards should be present on-site throughout the groundwork phase. The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: •CH ₄ : 0-100% and LEL: 0-100%/v •CO ₂ : 0-100% •O ₂ : 0-21%	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97) F&IU (Confined Spaces) Regulations Code of Practice on Safety and Health at Work in Confined Spaces	✓
	LFG17	F17	(a) Periodically during groundwork construction, the works area should be monitored for CH ₄ CO ₂ and O ₂ using appropriately calibrated portable gas detection equipment. The monitoring frequency and areas should be established prior to commencement of groundwork either by Safety Officer or appropriately qualified person. (b) Routine monitoring should be carried out in all excavations, manholes, created by temporary storage of building materials on-site. (c) All measurements in excavations should be made with monitoring tube located not more than 10mm from exposed ground surface.					(a) N/A (b) N/A (c) N/A
	LFG18	F18	For excavations deeper than 1m, measurements should be conducted: • At ground surface before excavation commences; • Immediately before any worker enters the excavation; • At the beginning of each working day for entire period the excavation remains open; and Periodically throughout the working day whilst workers are in excavation.					✓
	LFG19	F19	For excavations between 300mm and 1m, measurements should be conducted: • Directly after excavation has been completed; and Periodic all whilst excavation remains open.					✓
	LFG20	F20	For excavations less than 300mm, monitoring may be omitted at the discretion of Safety Officer or appropriately qualified person.					✓
Landscape and Visual Phases								
S8	LV1	G4	<u>Advanced screening tree planting</u> • Early planting using fast growing trees and tall shrubs at strategic locations within site to block major view corridors to the site from the VSRs, and to locally screen haul roads, excavation works and site preparation works. • Roadside planter and shrub planting design in front of Cheung Shan Temple.	To minimise the impact on existing vegetation retained by personnel in construction To provide initiation on permanent landscape and visual mitigation measures	Contractor	Entire construction site	DEVB TC(W) No. 4/2020 - Tree Preservation DEVB TC(W) No. 6/2015 - Maintenance of Vegetation and Hard Landscape Features DEVB TC(W) No. 6/2011 - Maintenance of Man-made Slopes and Emergency Repair on Stability of Land	✓
S8	LV2	G5	<u>Boundary Green Belt planting</u> Considerable planting belts proposed around the site perimeter and the construction of temporary soil bunds will screen the landfill operations to a certain degree. Fast growing and fire resistant plant species will be used.					To be implemented during operation phase
S8	LV3	G6	<u>Temporary landscape treatment as green surface cover</u> For certain areas where landfilling operations would have to be suspended temporarily for periods of years, simple temporary landscape treatment such as hydroseeding should be considered. During construction and operational phases, grass hydroseeding or synthetic covering material of green colour should also be used as a temporary slope cover if applicable.					✓
S8	LV4	G7	<u>Existing tree preservation</u> Transplant existing trees and vegetation, which are identified as ecologically significant in Ecological Impact Assessment and as rare tree species recorded in the tree survey, under circumstances where technically feasible. For all affected trees, the principle of avoidance of tree felling and tree transplanting of tree before felling should apply whenever possible. A tree felling application should be submitted to DEVB-GLTMS and be approved before any trees are felled or transplanted.					✓

Remarks:

- ✓ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the contractor
- # Recommendation was made during site audit but not yet improved/rectified by the contractor.
- N/A Not Applicable at this stage were conducted in the reporting period.
- @ (Which measure) Alternative measure was made by the contractor.

North East New Territories (NENT) Landfill Extension
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Weekly Site Inspection Item	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Ecology								
General Protection Measures:								
S10	E1	-	Restriction of construction activities to the work areas that would be clearly demarcated.	To minimise environmental impacts and therefore potential ecological impacts within and near the construction site	Contractor	Entire construction site	Practice Note for Professional Persons (ProPECC), Construction Site Drainage (PN1/94)	✓
	E2	-	Reinstatement of the work areas immediately after completion of the works.					✓
	E3	-	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme.					✓
	E4	-	Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.					✓
	E5	-	Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs.					✓
	E6	-	Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works.					N/A
	E7	-	Mobile plant should be sited as far away from NSRs as possible and practicable.					✓
	E8	-	Material stockpiles, site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.					✓
	E9	-	Use of "quiet" plant and working methods.					✓
	E10	-	Construction phase mitigation measures in the Practice Note for Professional Persons on Construction Site Drainage.					✓
	E11	-	Design and set up of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction.					✓
	E12	-	Design and incorporation of silt/sediment traps in the permanent drainage channels to enhance deposition rates and regular removal of repositied silt and grit.					✓
	E13	-	Minimization of surface excavation works during the rainy seasons (April to September), and in particular, control of silty surface runoff during storm events, especially for areas located near steep slopes.					N/A
	E14	-	Regular inspection and maintenance of all drainage facilities and erosion and sediment control structures to ensure proper and efficient operation at all times and particularly following rainstorms.					✓
	E15	-	Provision of oil interceptors in the drainage system downstream of any oil/fuel pollution sources					N/A

Remarks:

- ✓ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the contractor
- # Recommendation was made during site audit but not yet improved/rectified by the contractor.
- N/A Not Applicable at this stage were conducted in the reporting period.
- @ (Which measure) Alternative measure was made by the contractor.

Appendix L Construction Site Activities

Construction Activities	Where	Who	What - ENV Impacts	Mitigation Measures
Material loading and unloading, site traffic	Portion A, SBA to Alternative Disposal Ground	PYE	Dust, bringing mud to the common haul road	Speed limit, covering of materials and water spraying, lorry washing at the exit of the site
Construction of Site buildings	Portion D	PYE	Washout flowing to site water discharge point, dust emissions	Avoid the spillage of concrete, lorry washing at designated area, operation and maintenance of water treatment facility at discharge point
Site clearance	Portion A, Portion E3-1, Portion E4, Portion E1/B2	PYE	Wash out going to surface water channel and site water discharge point, generation of yard waste	Cover exposed slope by tarpaulin, diversion of surface water, operation and maintenance of water treatment facility at discharge point, implementation of trip ticket system
Installation of permanent fencing	Portion A, Portion B1, Portion E4	PYE	Dust	Covering of cement storage area, enclosure of mixing area
Site formation	Portion A, Portion E3-1	PYE	Generation of C&D waste	Implementation of trip ticket system, waste recycling, internal waste transfer
Tree Felling	Portion E3-1, E4, E1/B2	PYE	Generation of yard waste	Implementation of trip ticket system, waste recycling, internal waste transfer
Shotcreting (permanent and temporary)	Whole site	PYE	Dust	Covering of cement storage area, enclosure of mixing area

Remark:

PYE is the Sub-contractor for this project

Appendix M Mitigation Measures of Cultural Landscape Features

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.
 ALL RIGHTS RESERVED.
 © ENE AMP & PARTNERS HONG KONG LIMITED.




SB Fencing Progress Report as @ 13.3.2023

Start Date: 11.1.2023

Legend

- Proposed fencing length = 3055 m
- Completed footing 1252/3055 m = 41%
- Completed chain link fence 1006/3055 m = 33%



CO-ORDINATES FOR SITE BOUNDARY

SETTING OUT POINT	EASTING	NORTHING
S001	835400.763	844596.681
S002	835436.439	844596.228
S003	835431.400	844641.024
S004	835392.642	844752.456
S005	834876.959	844879.715
S006	834536.265	844938.566
S007	833971.678	844949.837
S008	834012.263	845045.827
S009	834071.672	845091.071
S010	834012.265	845115.203
S011	834012.265	845120.132
S012	834071.672	845202.456
S013	834098.064	845249.446
S014	834098.244	845256.234
S015	834111.658	845253.993
S016	834146.485	844883.801
S017	834176.396	844961.955
S018	834211.023	844947.723
S019	834236.014	844932.211
S020	834254.713	844912.675
S021	834276.337	844882.156
S022	834312.248	844875.463
S023	834336.358	844846.516
S024	834376.385	844816.428
S025	834353.384	844833.702
S026	834364.427	844766.873
S027	834376.385	844766.428
S028	834471.540	844872.560
S029	834566.625	844850.735
S030	834649.132	844780.612
S031	834601.722	844841.038
S032	834744.086	844556.490
S033	834812.213	844739.086
S034	834836.655	844749.241
S035	834848.113	844783.062
S036	834881.282	844729.892
S037	834836.655	844729.862
S038	834792.656	844797.638
S039	834748.671	844700.961
S040	834701.649	844751.306

SETTING OUT POINT	EASTING	NORTHING
S041	834582.887	844706.358
S042	834448.443	844654.336
S043	834332.773	844648.500
S044	834261.595	844672.718
S045	834249.241	844664.518
S046	834218.243	844615.480
S047	834220.480	844552.506
S048	834212.176	844492.739
S049	834219.876	844421.358
S050	834103.489	844306.447
S051	834070.893	844254.689
S052	834026.843	844161.917
S053	833958.335	844131.726
S054	833944.240	844127.911
S055	833958.335	844131.726
S056	833936.615	844236.429
S057	834121.882	844215.710
S058	834178.112	844204.403
S059	834106.353	844176.372
S060	834068.903	844176.738
S061	834026.843	844161.917
S062	833987.380	844146.362
S063	833947.232	844131.726
S064	833926.895	844166.917
S065	833888.443	844158.397
S066	833848.226	844166.327
S067	833811.414	844161.917
S068	833807.144	844194.367
S069	833816.871	844228.437
S070	833810.597	844288.118
S071	833813.889	844326.735
S072	833814.283	844447.323
S073	833844.895	844601.725
S074	833835.296	844619.803
S075	833814.674	844601.719
S076	833837.599	844632.492
S077	833835.343	844664.848

CO-ORDINATES FOR VEHICULAR ACCESS

SETTING OUT POINT	EASTING	NORTHING
11	835397.108	844589.614
12	835430.161	844596.681
21	835398.934	844933.141
22	835401.380	844948.162
32	835472.232	844931.163
42	835401.620	844949.363

LEGEND

- SITE BOUNDARY
- SETTING OUT POINT

Rev	Description	By	Date
0	ISSUE FOR TENDER	SS	12/20

Consultant
ARUP 奧雅納工程顧問
 One Arup & Partners Hong Kong Limited
 Project title
 Contract No. EP/SP/77/15
 North East New Territories
 Landfill Extension

Drawing title SETTING OUT DETAILS OF SITE BOUNDARY

Drawing No.	215523/01/016	Rev.	0
Drawn By	Date	Checked By	Approved By
Scale	1:2500 (A1)	Status	TENDER



Appendix N Detail Status of EP Submission

Detail Status of Submissions required under the FEP & EP

FEP Condition	EP Condition	Submission / Measures	Status
2.1	2.3	Management Organization of Main Construction Companies	Submission Date (12 Oct 2022)
2.2	2.4	Setting up of Community Liaison Group (CLG)	Submission Date (12 Oct 2022) 1 st CLG meeting (12 Jan 2023)
2.3	2.5	Submission of EM&A Manual	Submission Date (12 Oct 2022)
2.4	2.6	Submission of Preservation of Cultural Landscape Features	Survey and Preservation of Grave Records: Submission Date (15 Oct 2022) Survey and Preservation of Boulder Paths: Submission Date (3 Aug 2023)
2.5	2.7	Submission of Vegetation Survey (Transplantation Proposal)	Submission Date (2 September 2022)
2.6	2.8	Submission of translocation proposal	Submission Date (8 July 2022)
2.7	2.9	Submission of Transplantation Report and Post-Transplantation Monitoring	Submission Date (19 Jan 2023) 1 st monitoring (24 Nov 2022) 2 nd monitoring (9 Dec 2022) 3 rd monitoring (21 Dec 2022) 4 th monitoring (13 Jan 2023) 5 th monitoring (26 Jan 2023) 6 th monitoring (8 Feb 2023) 7 th monitoring (24 Feb 2023) 8 th monitoring (20 Mar 2023) 9 th monitoring (21 Apr 2023) 10 th monitoring (17 May 2023) 11 th monitoring (16 Jun 2023) 12 th monitoring (12 Jul 2023) 13 th monitoring (11 Aug 2023) 14 th monitoring (15 Sep 2023) 15 th monitoring (13 Oct 2023)

FEP Condition	EP Condition	Submission / Measures	Status
2.8	2.10	Submission of Translocation Report and Post-Translocation Monitoring	<p>Translocation was carried out in July 2022</p> <p>Submission Date (27 December 2022)</p> <p>1st monitoring (29 Aug 2022)</p> <p>2nd monitoring (28 Sep 2022)</p> <p>3rd monitoring (28 Oct 2022)</p> <p>4th monitoring (28 Oct 2022)</p> <p>5th monitoring (29 Dec 2022)</p> <p>6th monitoring (30 Jan 2023)</p> <p>7th monitoring (24 Feb 2023)</p> <p>8th monitoring (20 Mar 2023)</p> <p>9th monitoring (19 Apr 2023)</p> <p>10th monitoring (12 May 2023)</p> <p>11th monitoring (7 Jun 2023)</p> <p>12th monitoring (18 Jul 2023)</p>
2.9	2.11	Submission of Detailed Landfill Gas Hazard Assessment Report	Submission Date (6 Oct 2022)
2.10	2.12	Submission of Waste Management Plan	Submission Date (30 Dec 2022)
3.2	3.2	Submission of Baseline Monitoring Report	Submission Date (30 Nov 2022)

Appendix O Cumulative complaint / enquiry log, Summaries of complaints and enquiries & Environmental complaint reports

Environmental Complaints Log

Complaint Ref. No.	Date of Complaint Received	Received from	Received by	Aspect of Complaint	Date of Investigation	Investigation Summary & Conclusion	Date of Reply
C001_20221220	21 Dec 2022	Veolia (Contractor)	ET	Air Quality (Construction Dust)	5, 12 & 19 Dec 2022	It was noted from Veolia's email to the ET on 20 December 2022 that Veolia received complaint lodged regarding presenting much dusty materials at roundabout at Wo Keng Shan Road & dusty flying problem at Kowloon-bound traffic at Lung Shan Tunnel. No dusty materials and wastes were transported out from the NENTX site during the complaint period. During the regular weekly site inspection on 5, 12 & 19 December 2022, it was observed that the wheel washing facilities with high-pressure water jets have been provided at all site exits of NENTX and cleaned all vehicles before allowing them to leave the construction site to ensure that no mud or debris would be brought to the public area. All site vehicles of NENTX are also required to go through the auto wheel washing facility, which is managed by the operator of the NENT landfill, before entering the public area. The road section between the washing facilities and the exit point was paved with concrete, or bituminous materials were implemented in all site entrances. No mud generated from vehicles under the NENTX project after exiting the site entrance was observed. In conclusion, there is no direct evidence showing that the complaint is likely related to the NENTX project.	5 Jan 2023
C002_20230614	14 Jun 2023	EPD-RNG	ET	Water Quality	16, 21 Jun, 24, 25 Jul & 2 Aug 2023	It was noted from EPD-RNG's email to the ET on 14 Jun 2023 that EPD received complaint lodged regarding the muddy water was observed at Lin MA Hang International Bridge. In summary of the investigation, the pollutant water appeared crimson colour with bubbles at the LMH-OP01 (Monitoring Point from EPD). The colour and pattern of pollutant water is different from the runoff at surface WQM monitoring location WM1. Hence, the project is not the major source causing the pollutant water. To minimise the potential impact of the project, the enhancement of mitigation measures at north boundary were advised to implement by contractor.	29 Jun & 21 Aug 2023

Complaint Ref. No.	Date of Complaint Received	Received from	Received by	Aspect of Complaint	Date of Investigation	Investigation Summary & Conclusion	Date of Reply
C003_20230615	15 Jun 2023	EPD-RNG	ET	Water Quality	16, 19, 21 Jun, 18 Jul 2023	It was noted from EPD-RNG's email to the ET on 15 June 2023 that EPD received information regarding the muddy water was observed at River Ganges (GR3) (Water Quality Monitoring Location from EPD). In summary of the investigation, the muddy water caused from multi-potential sources while the runoff from the box culvert under the Wo Keng Shan Road is the major source including runoff from Existing channel near Portion E3-1, discharge water from the silt removal facilities at Portion E3-1 of the project, runoff from branch near the entrance of Portion E3-1, runoff from weighting plaza of NENT Landfill & natural stream near Wo Keng Shan & Shui Ngau Tso etc.. Hence, the project is a part of factor causing the high turbidity muddy water. To minimise the potential impact of construction runoff from the project, the further mitigation measures and enhancement of the temporary surface water drainage system were advised to implement by contractor.	15 Jun, 21 Aug 2023
C004_20230803	3 Aug 2023	EPD-RNG	ET	Water Quality	18 Jul 2023	It was noted from EPD-RNG's email to the ET on 3 Aug 2023 that EPD received information regarding the muddy water was observed at River Ganges (GR3) (Water Quality Monitoring Location from EPD). In summary of the investigation, the muddy water caused from multi-potential sources while the runoff from the box culvert under the Wo Keng Shan Road is the major source including runoff from Existing channel near Portion E3-1, discharge water from the silt removal facilities at Portion E3-1 of the project, runoff from branch near the entrance of Portion E3-1, runoff from weighting plaza of NENT Landfill & natural stream near Wo Keng Shan & Shui Ngau Tso etc.. Hence, the project is a part of factor causing the high turbidity muddy water. To minimise the potential impact of construction runoff from the project, the further mitigation measures and enhancement of the temporary surface water drainage system were advised to implement by contractor.	14 Aug 2023

Complaint Ref. No.	Date of Complaint Received	Received from	Received by	Aspect of Complaint	Date of Investigation	Investigation Summary & Conclusion	Date of Reply
C005_20230818	18 Aug 2023	EPD-RNG	ET	Water Quality	18 Sep 2023	It was noted from EPD-RNG's email to the ET on 18 August 2023 that EPD received information regarding the muddy water was observed at River Ganges (GR3) (Water Quality Monitoring Location from EPD) on 14 August 2023. In summary of the investigation, the complaint is project related. It viewed that muddy water arising from wheel washing water from the site entrance at Portion E4 & Runoff from Existing Channel near Portion E3-1 & discharge water from the silt removal facilities at Portion E3-1 eventually flows into the box culvert under Wo Keng Shan Road, WM2 and ultimately to GR3. The related rectified actions should be conducted by the contractor as soon as possible.	13 October 2023
C006_20230914	14 Sep 2023	EPD-RNG	ET	Water Quality	18 Sep 2023	It was noted from EPD-RNG's email to the ET on 14 September 2023 that EPD received information regarding the muddy water was observed at River Ganges (GR3) (Water Quality Monitoring Location from EPD) on 11 September 2023. In summary of the investigation, the complaint is project related. It viewed that muddy water arising from wheel washing water from the site entrance at Portion E4 & Runoff from Existing Channel near Portion E3-1 & discharge water from the silt removal facilities at Portion E3-1 eventually flows into the box culvert under Wo Keng Shan Road, WM2 and ultimately to GR3. The related rectified actions should be conducted by the contractor as soon as possible.	13 October 2023

Remarks:

1. "ET" equal to "Environmental Team"
2. "EPD-RNG" equal to "Environmental Protection Department-Regional Office (North)"
3. "TBC" equal to "To Be Confirm"

Environmental Enquiries Log

Enquiry Ref. No.	Date of Enquiry Received	Received from	Received by	Aspect of Complaint	Date of Investigation	Investigation Summary & Conclusion	Date of Reply
NA	NA	NA	NA	NA	NA	NA	NA

Remarks:

1. "ET" equal to "Environmental Team"
2. "EPD-RNG" equal to "Environmental Protection Department-Regional Office (North)"
3. "NA" equal to "Not Applicable"


Cumulative Statistics on Complaints

Aspects	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Project-to-Date
Air Quality	1	0	1
Noise	0	0	0
Water Quality	5	0	5
Waste Management	0	0	0
Total	6	0	6

Appendix P Implementation Status on Environmental Mitigation Measures

Dust Control

Portion A - Dust Control Layout Plan 22 Nov 2023 (Rev.5)



NOTES

1. ALL DIMENSIONS ARE IN MM UNLESS STATED OTHERWISE.
2. ALL LEVELS REFER TO HONG KONG PRINCIPAL DATUM (MPD) UNLESS STATED OTHERWISE.
3. ALL ALIGNMENTS OF THE EXISTING DRAINAGE SYSTEM AS SHOWN ON THE DRAWINGS ARE INDICATIVE ONLY. THE EXACT LEVEL AND LOCATION OF EXISTING DRAINAGE SYSTEM SHALL BE DETERMINED BY THE CONTRACTOR ON SITE AND AGREED BY THE ENGINEER/ARCHITECT.
4. THE LOCATION DRAWINGS ARE MANHOLES AND ORIENTATION INDICATIVE ONLY.
5. SHOTCRETE SLOPE STABILIZATION SHALL BE USED ON ALL EXPOSED SLOPES.
6. SLOPE STABILIZATION SHALL BE USED ON ALL EXPOSED SLOPES.
7. UC SHALL BE USED ON ALL EXPOSED SLOPES.
8. FOR SUMP PIT TRAP SHALL BE USED ON ALL EXPOSED SLOPES.
9. FOR CATCHPITS SHALL BE USED ON ALL EXPOSED SLOPES.
10. FOR DETAILS SHALL BE USED ON ALL EXPOSED SLOPES.
11. FOR PIPE BEHIND SHALL BE USED ON ALL EXPOSED SLOPES.
12. TEMP. BUND SHALL BE USED ON ALL EXPOSED SLOPES.
13. CHANNEL GRADES SHALL BE USED ON ALL EXPOSED SLOPES.



Construction of new wheel washing facility completed



Installed sprinkler along main entrance haul road



Manual watering

Manual watering

ENVIRONMENTAL PROTECTION DEPARTMENT

SIGNED: _____
FOR ENVIRONMENTAL PROTECTION DEPARTMENT
DATE: _____

MEINHARDT INFRASTRUCTURE AND ENVIRONMENT LTD VERIFICATION BY INDEPENDENT CONSULTANTS

SIGNED: _____
FOR MEINHARDT INFRASTRUCTURE AND ENVIRONMENT LTD
DATE: _____

LEGEND


--- Sprinkler alignment

I 03	THIRD SUBMISSION ISSUED	JT	JAN 2023	DSJS
I 02	SECOND SUBMISSION ISSUED	CC	NOV 2022	DSJS
I 01	FIRST SUBMISSION ISSUED	CC	JUN 2022	DSJS
Rev.	Description	By	Date	Approved

DO NOT SCALE DRAWINGS. ALL DIMENSIONS SHALL BE VERIFIED ON SITE.
© EPD HONG KONG GOVERNMENT COPYRIGHT IN RESPECT OF THIS DRAWING / DOCUMENT IS OWNED BY THE EPD HONG KONG GOVERNMENT. NO REPRODUCTION OF THE DRAWING / DOCUMENT OR ANY PART BY WHATEVER MEANS IS PERMITTED WITHOUT THE PRIOR WRITTEN CONSENT OF THE EPD HONG KONG GOVERNMENT.

Drawn	JT	Check	TL
Design	TL	Approved	DSJS
Date	19 JAN 2023	Scale	1:500 @ A3

Contract
CONTRACT EP/SP/77/15
NORTH EAST NEW TERRITORIES
LANDFILL EXTENSION (NENTX)



Civil Contractor
PM Level Sensor (in trial)
Paul Y. Engineering

Supported by
ATKINS
Member of the SNC-Lavalin Group

Working Title
Portion A
Dust Control Layout Plan

Working No.	NENTX-ATKI-DW-C-A-182	Rev.	I 03
-------------	-----------------------	------	------

Maps Reproduced with Permission of the Director of Lands C Hong Kong Government

Dust Control Layout for Landfilling Area 22 Nov 2023 (rev.4)

↔ Routing of water truck
- - - Sprinkler

Water truck routing
(Frequency depends on weather;
approx. 6 times per day)



Dust control sprinklers all
installed along the Haul Road



Set up of sprinklers completed.
Recycle water system set up for
manual spraying completed.

Wheel Washing Facility (SBA)
(2" pump standby for cleaning)
(Cleaning frequency depends on usage and
site situation; approx. once per week)

Hard paving of haul road



Set up of sprinklers completed
Damaged sprinkler will be
reinstall after slope surface
reinststate.



Wheel Washing Facility (E3)
(2" pump standby for cleaning)
(Cleaning frequency depends on usage
and site situation; approx. once per week)



Set up of sprinklers scheduled
completed for main haul road



水牛槽
SHUI NGAU TSO

平原河
PING YUEN RIVER

昂塘
Ngong Tong

石寨下
Shek Tsai Ha


Temporary Surface Water Drainage System (TSWDS)

NENTX Landfill Area Site Boundary Perimeter Drainage Arrangement

Drainage	U-channel Arrangement
UC1	150mm half pipe
UC2	150mm half pipe
UC3	150mm half pipe
UC4	150mm half pipe
UC5	3 x 150mm half pipe in parallel
UC6	3 x 150mm half pipe in parallel
UC7	150mm half pipe
UC8	150mm half pipe
UC9	2 x 150mm half pipe in parallel
UC10	2 x 150mm half pipe in parallel
UC11	150mm half pipe

Legends

- Surface runoff going outside site boundary
- Surface runoff going inside site boundary
- Proposed perimeter drain for surface runoff within site area and discharge location
- Proposed perimeter drain for surface runoff outside site area and discharge location
- Perimeter drain connecting to nearest existing stream or drainage system



Completion: 75%
 (Not including fencing reinstatement and channel plastering works)

25, 27-30 Nov 2023:
 Channel Plastering

02, 04 Dec 2023:
 Channel Plastering

23 Nov 2023
 (Finished)

22 Nov 2023
 (Finished)

21 Nov 2023
 (Finished)

24 Nov 2023
 (Finished)

23-24 Nov 2023:
 Fencing Reinstatement

02-04 Dec 2023

Completed Fencing Reinstatement Area

Portion A - Temporary Drainage updated on 22 Nov 2023

NOTES

1. ALL DIMENSIONS ARE IN MM UNLESS STATED OTHERWISE.
2. ALL LEVELS REFER TO HONG KONG PRINCIPAL DATUM (MPD) UNLESS STATED OTHERWISE.
3. ALL ALIGNMENTS OF THE EXISTING DRAINAGE SYSTEM AS SHOWN ON THE DRAWINGS ARE INDICATIVE ONLY. THE EXACT LEVEL AND LOCATION OF EXISTING DRAINAGE SYSTEM SHALL BE DETERMINED BY THE CONTRACTOR ON SITE AND AGREED BY THE ENGINEER/ARCHITECT.
4. THE LOCATION OF THE PROPOSED CATCHPIT MANHOLES AND ALIGNMENTS SHOWN ON DRAWINGS ARE APPROXIMATE ONLY. THE EXACT LOCATIONS AND ALIGNMENTS AND MANHOLES ARE TO BE DETERMINED ON SITE BY THE ENGINEER / ARCHITECT. THE ORIENTATION OF PIPES AND MANHOLES, THE NUMBER OF CONNECTING PIPES ARE INDICATIVE ONLY AND SAHLL BE DETERMINED AND AGREED WITH ENGINEER / ARCHITECT ON SITE.
5. SHOTCRETE SOIL PROTECTION SHALL BE PROVIDED TO PREVENT SOIL EROSION.
6. SLOPE STABILITY SHALL BE UNDER SEPARATE SUBMISSION.
7. UC SHALL BE TRAPEZOIDAL CHANNEL.
8. FOR SUMP PIT DETAILS, REFER TO CEDD STANDARD DRAWING NO. C 2406. THE SAND TRAP SHALL BE PROVIDED TO THE SUMP PIT.
9. FOR CATCHPIT DETAILS, REFER TO CEDD STANDARD DRAWING NO. C 2405.
10. FOR DETAILS OF uPVC PIPE SHALL FOLLOW THE MANUFACTURER CATALOG.
11. FOR PIPE BEDDING, REFER TO DSD STANDARD DRAWING NO. DS 1049B.
12. TEMP. BUND SHALL BE FORMED BY SANDBAGS OR EXCAVATED FILL / ROCK WITH 50mm HEIGHT OR EQUIVALENT TO INTERCEPT SURFACE RUNOFF.
13. CHANNEL GRADIENTS AS INDICATED ARE THE MINIMUM VALUES ONLY.

ENVIRONMENTAL PROTECTION DEPARTMENT

SIGNED: _____
FOR ENVIRONMENTAL PROTECTION DEPARTMENT

DATE: _____

MEINHARDT INFRASTRUCTURE AND ENVIRONMENT LTD
VERIFICATION BY INDEPENDENT CONSULTANTS

SIGNED: _____
FOR MEINHARDT INFRASTRUCTURE AND ENVIRONMENT LTD

DATE: _____

LEGEND

- Finished Temporary Drainage
- - - Proposed Temporary Drainage
- Finished Temporary Bund
- Slope Surface Protection (Visual mitigation)
- Slope Surface Protection (Cement slurry)
- - - Pumping route

I 03	THIRD SUBMISSION ISSUED	JT	JAN 2023	DSJS
I 02	SECOND SUBMISSION ISSUED	CC	NOV 2022	DSJS
I 01	FIRST SUBMISSION ISSUED	CC	JUN 2022	DSJS
Rev.	Description	By	Date	Approved


DO NOT SCALE DRAWINGS. ALL DIMENSIONS SHALL BE VERIFIED ON SITE.
© EPD HONG KONG GOVERNMENT COPYRIGHT IN RESPECT OF DOCUMENT IS OWNED BY THE EPD HONG KONG. NO REPRODUCTION OF THE DRAWING / ANY PART BY WHATEVER MEANS IS PERMITTED PRIOR WRITTEN CONSENT OF THE EPD HONG KONG.

Wastewater treatment facility (discharge to existing channel according to approved WPCO permit after treatment)

Check	TL
Approved	DSJS

Date: 19 JAN 2023 Scale: 1:500 @ A3



Contract: **CONTRACT EP/SP/77/15**
NORTH EAST NEW TERRITORIES LANDFILL EXTENSION (NENTX)



Drawing Title: **PORTION A TEMPORARY DRAINAGE CATCHMENT PLAN - STAGE 2**

Drawing No. **NENTX-ATKI-DW-C-A-182** Rev. **1 03**

Maps Reproduced with Permission of the Director of Lands C Hong Kong Government



Hydroseeding & Green Netting



2 Dec 2023: Hydroseeding

22 Nov 2023:
Located two small
water tanks for water
transmission to high
level locations

22 Nov 2023:
Set up water tank

Access maintain for
slope stabilization works

Access maintain for
transportation of
excavated soil from
Portion E4 to SBA

25 Nov 2023: Located
four small water tanks
for water transmission
to high level locations

23 Nov 2023:
Located three small
water tanks for water
transmission to high
level locations

25 Nov 2023: Placed
green net on top of
the slope surface

Proposed blasting
area - rock surface and
cover by green net only

27 Nov 2023:
Water
spraying test

28 Nov 2023: Located
four small water tanks
for water transmission
to high level locations


11-15/12/23

24-29/11/23

24 Nov 2023: Located
two small water tanks
for water transmission
to high level locations

29 Nov 2023: Hydroseeding
30 Nov - 4 Dec 2023: Watering

5-10/12/23



Re-green area Re-greened area


Slope Surface Protection

Other exposed area also carrying out protection by means of hydroseeding and green netting, please refer to separate layout




Portion E1: Completed


Photo E1



Portion A:
Ongoing cover exposed earth by cement slurry or green net after works
Higher Portion with Visual Impact if no planning works for month will cover with green net after shotcrete (Completed)



Portion E4-A:
Platform and access formation in progress, shotcreting/cover with tarpaulin on idling slopes ongoing



Portion E4-B:
Vegetation remained on surface during tree felling

Photo E3

Photo E4

Portion E3-A:
Rock slope formation completed, pending for permanent shotcreting (Target completion date refer to attached)
Works area will be covered by tarpaulin or cement slurry when heavy rainfall is forecasted

Shotcreting completed



Photo SBA



Stockpile will be covered by tarpaulin/shotcrete/hydroseed after formation completed (ongoing)

21 Nov 23: Set up water tank and generator for watering



Proposed blasting area - rock surface and cover by green net only



Access maintain for slope stabilization works

Access maintain for transportation of excavated soil from Portion E4 to SBA

Re-green area



24-29/11/23

11-15/12/23

30/11/23-4/12/23

5-10/12/23

Prepared by:

Aurecon Hong Kong Limited
Unit 1608, 16/F, Tower B, Manulife Financial Centre,
223 – 231 Wai Yip Street, Kwun Tong,
Kowloon Hong Kong S. A. R.
T: +852 3664 6888
F: +852 3664 6999
E: hongkong@aurecongroup.com

aurecon

*Bringing ideas
to life*

