

**Agreement No. CE  
20/2004(EP) North  
East New  
Territories (NENT)  
Landfill Extension**

Monthly Environmental  
Monitoring and Audit Report  
(No. 5) – April 2023

2023-05-10

Our Ref.: CL/91823/0409-VES  
Date: 12 May 2023

**By Email**

Veolia Environmental Services Hong Kong Limited  
40/F, One Taikoo Place  
979 King's Road  
Quarry Bay  
Hong Kong

Attn.: Mr. Alvin Kam

**Meinhardt Infrastructure and  
Environment Ltd**  
邁進基建環保工程顧問有限公司

10/F Genesis  
33-35 Wong Chuk Hang Road  
Hong Kong  
香港黃竹坑道33-35號  
創協坊10樓

Tel 電話: +852 2858 0738  
Fax 傳真: +852 2540 1580

mail@meinhardt.com.hk  
www.meinhardt-china.com  
www.meinhardtgroup.com

Dear Sir

Re: Contract No. EP/SP/77/15  
North-East New Territories Landfill Extension (NENTX)  
Monthly Environmental Monitoring and Audit Report (No.5) – April 2023

I refer to Conditions 3.3 under Environmental Permit No. EP-292/2007 and Further Environmental Permit No. FEP-01/292/2007, regarding the submission of a monthly Environmental Monitoring and Audit report. I hereby verify the captioned "Monthly Environmental Monitoring and Audit Report (No.5) – April 2023" dated 10 May 2023.

Should you have any queries, please do not hesitate to contact the undersigned at 2859 5409.

Yours faithfully  
MEINHARDT INFRASTRUCTURE AND ENVIRONMENT LTD



Claudine Lee  
Independent Environmental Checker

**Aurecon Hong Kong Limited**  
Unit 1608, 16/F, Tower B,  
Manulife Financial Centre,  
223 – 231 Wai Yip Street, Kwun Tong  
Hong Kong

**T** +852 3664 6888  
**F** +852 3664 6999  
**E** hongkong@aurecongroup.com  
**W** aurecongroup.com

The Aurecon logo consists of a small green square above the word "aurecon" in a bold, lowercase, sans-serif font.

Ref: P521530-0000-REP-NN-0053

12 May 2023

**By Email**

**Meinhardt Infrastructure & Environment Ltd.**  
**10/F Genesis**  
**33-35 Wong Chuk Hand Road**  
**Hong Kong**

**Attn: Ms. Claudine Lee,**

**Dear Claudine,**

**Re: Contract No. EP/SP/77/15**  
**Northeast New Territories Landfill Extension**  
**Submission of Monthly Environmental Monitoring and Audit Report (No.5) – April 2023**

---

In accordance with the requirement specified in Condition 3.3 of Environmental Permit No. EP-292/2007 and Further Environmental Permit No. FEP-01/292/2007, we are pleased to submit the certified “Monthly Environmental Monitoring and Audit Report (No.5) – April 2023” dated 10 May 2023 for your verification.

Should you require any further information or clarification, please do not hesitate to contact the undersigned or our Mr. Keith Chau on 3664 6788.

Yours faithfully,  
For and on behalf of  
Aurecon Hong Kong Limited

A handwritten signature in blue ink, appearing to read "Fredrick Leong".

Fredrick Leong  
Environmental Team Leader

Encl.

1. Monthly Environmental Monitoring and Audit Report (No.5) – April 2023

cc.

1. IEC - Ms. Claudine Lee (By email: claudinelee@meinhardt.com.hk)
2. IEC Representative – Ms. Echo Hung (By email: echohung@meinhardt.com.hk)

# Document Control Record

Document prepared by:

**Aurecon Hong Kong Limited**

Unit 1608, 16/F, Tower B, Manulife Financial Centre,  
223 – 231 Wai Yip Street, Kwun Tong, Kowloon  
Hong Kong S. A. R.

T +852 3664 6888

F +852 3664 6999



E [hongkong@aurecongroup.com](mailto:hongkong@aurecongroup.com)

W aurecongroup.com

A person using Aurecon documents or data accepts the risk of:

- a) Using the documents or data in electronic form without requesting and checking them for accuracy against the original hard copy version.
- b) Using the documents or data for any purpose not agreed to in writing by Aurecon.

Document control						aurecon	
<b>Report title</b>		Monthly Environmental Monitoring and Audit Report (No. 5) – April 2023					
<b>Document ID</b>			<b>Project number</b>				
<b>File path</b>							
<b>Client</b>		Veolia Environmental Services Hong Kong Limited					
<b>Client contact</b>			<b>Client reference</b>				
Rev	Date	Revision details/status	Author	Reviewer	Verifier (if required)	Approver	
0	9 May 2023	Submit to IEC	J Man	K.Chau		FL	
1	10 May 2023	Submit to IEC	J Man	K.Chau		FL	
<b>Current revision</b>		1					

Approval			
<b>Reviewer's signature</b>		<b>Approver's signature</b>	
			
<b>Name</b>	Keith Chau	<b>Name</b>	Fredrick Leong
<b>Title</b>	Associate, Environmental	<b>Title</b>	Environmental Team Leader

# Contents

<b>Executive Summary</b> .....	<b>1</b>
<b>1. Introduction</b> .....	<b>3</b>
<b>2. Project Information</b> .....	<b>5</b>
<b>3. Air Quality Monitoring</b> .....	<b>10</b>
<b>4. Noise Monitoring</b> .....	<b>19</b>
<b>5. Water Quality Monitoring</b> .....	<b>24</b>
<b>6. Waste Management</b> .....	<b>32</b>
<b>7. Landfill Gas Monitoring</b> .....	<b>33</b>
<b>8. Landscape and Visual</b> .....	<b>37</b>
<b>9. Cultural Heritage</b> .....	<b>38</b>
<b>10. Ecological Monitoring</b> .....	<b>39</b>
<b>11. Site Inspection and Audit</b> .....	<b>40</b>
<b>12. Environmental Non-conformance</b> .....	<b>41</b>
<b>13. Implementation Status on Environmental Mitigation Measures</b> .....	<b>42</b>
<b>14. Future Key Issues</b> .....	<b>43</b>
<b>15. Conclusion</b> .....	<b>44</b>

## Figure

Figure 1	Location of the Project Site
Figure 2	Impact Monitoring Locations

## Appendix

Appendix A	Construction Programme
Appendix B	Project Organization Chart & Management Structure
Appendix C	Monitoring Schedule for Reporting Month & Next Month
Appendix D	Calibration Certificates
Appendix E	Monitoring Results
Appendix F	Graphical Presentations
Appendix G	Notification of Environmental Quality Limits Exceedance
Appendix H	Wind Data
Appendix I	Waste Flow Table
Appendix J	Joint Environmental Site Inspection Records
Appendix K	Environmental Mitigation Implementation Schedule (EMIS)
Appendix L	Construction Site Activities
Appendix M	Mitigation Measures of Cultural Landscape Features
Appendix N	Ecological monitoring record
Appendix O	Detail Status of FEP & EP Submission

## Executive Summary

Aurecon Hong Kong Limited (Aurecon) was appointed to undertake the role of Environmental Team (ET) and carry out Environmental Monitoring and Audit for the North East New Territories (NENT) Landfill Extension.

The construction phase and EM&A programme of the Project commenced on 1 December 2022.

This 5<sup>th</sup> Monthly EM&A Report presents the EM&A works conducted from 1 to 30 April 2023 in accordance with the EM&A Manual.

### Summary of Construction Works undertaken during Report Period

The major construction works undertaken during the reporting period include:

- Material loading and unloading, site traffic at Portion A, SBA to alternative disposal ground
- Permanent site office foundation works with pouring of concrete at Portion D
- Site clearance at Portion A, E3-1, B1 & E4
- Installation of permanent fencing at Portion A, B1 & E4
- Site formation at Portion A & E3-1
- Tree felling at Portion E3-1 & E4

### Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

Items	Times	Date
- Air Quality Monitoring during normal weekdays at each monitoring station	5 times	6, 12, 18, 24 & 29 April 2023
- Construction Noise Monitoring during normal weekdays at each monitoring station	4 times	6, 12, 18 & 24 April 2023
- Surface Water Quality Monitoring during normal weekdays at each monitoring station	1 time	6 April 2023
- Landfill Gas Monitoring during normal weekdays for Construction Works	22 times	1, 3, 4, 6, 11 to 15, 17 to 29 April 2023
- Post-translocation Monitoring during normal weekdays at recipient site	1 time	19 April 2023
- Post-transplantation monitoring and audit during normal weekdays for transplanted plants and receptor sites	1 time	21 April 2023
- Joint Environmental Site Inspection	4 times	3, 11, 17 & 24 April 2023

## Environmental Exceedance

### Air Quality, Noise, Surface Water Quality & Landfill Gas Monitoring

No exceedance of the Action and Limit Levels for was recorded at designated monitoring stations during the reporting period.

## Environmental Non-conformance/Compliant/Summons and Prosecution

No non-compliance event and complaint were recorded during the reporting period.

No summons/prosecutions were received in this reporting period.

## Reporting Change

There was no reporting change in the reporting period.

## Future Key Issues

Works to be undertaken in the next month include:

- 
- Material loading and unloading, site traffic at Portion A, SBA to alternative disposal ground

---

  - Permanent site office foundation works with pouring of concrete at Portion D

---

  - Site clearance at Portion A, E3-1, B1 & E4

---

  - Installation of permanent fencing at Portion A, B1 & E4

---

  - Site formation at Portion A & E3-1

---

  - Tree felling at Portion E3-1 & E4

---

Potential environmental impacts arising from the above construction activities are mainly associated with air quality, construction noise, water quality, waste management, landfill gas monitoring, landscape and visual, cultural heritage and ecology.

## 1. Introduction

### 1.1. Background

- 1.1.1. The North East New Territories Landfill Extension (the NENTX Project) is located adjacent to the existing North East New Territories (NENT) Landfill at Ta Kwu Ling. The extension site is located in a valley covering mainly the existing NENT Landfill Stockpile and Borrow Area that was formed to the east of the existing landfill as part of the original site development of the landfill, and layout plan shown in **Figure 1**.
- 1.1.2. The NENTX is a designated project. The Environmental Impact Assessment (EIA) Report (AEIAR-111/2007) and an Environmental Monitoring and Audit Manual were approved on 20 September 2007. The project is governed by an Environmental Permit (EP) (EP-292/2007) which was granted on 26 November 2007. A further of EP (FEP) was applied and the FEP (FEP-01/292/2007) was subsequently granted on 28 April 2022.
- 1.1.3. In accordance with the requirements specified in Section 2.6 to 2.10 and Section 12.3 of the approved Environmental Monitoring and Audit (EM&A) Manual and Environmental Permit (EP and FEP) condition 3.3, Monthly EM&A report should be submitted to the Director of Environmental Protection (DEP), within 2 weeks after the end of the reporting month. The submissions shall be certified by the Environmental Team (ET) Leader and verified by the Independent Environmental Checker (IEC).
- 1.1.4. The construction phase and EM&A programme of the Project commenced on 1 December 2022.

### 1.2. Nature, Scale and Scope of the captioned Designated Project

- 1.2.1 The Nature, Scale and Scope of the captioned Designated Project is presented in **Table 1-1**.

**Table 1-1 Nature, Scale and Scope of the captioned Designated Project**

Item(s)	Content
Nature of Designated Project	Construction and operation of a landfill for waste as defined in the “Waste Disposal Ordinance” (Cap. 354)
Scale and Scope of Designated Project	<p>The Project mainly consists of the followings: -</p> <p>Construction and operation of a landfill extension of about 70 hectares with a target void space of at least 19 million cubic metres on the eastern side of the existing NENT Landfill, including the followings: -</p> <ul style="list-style-type: none"> <li>i. Site formation and preparation;</li> <li>ii. Installation of liner system;</li> <li>iii. Installation of leachate collection, treatment and disposal facilities;</li> <li>iv. Installation of gas collection, utilization and management facilities;</li> <li>v. Utilities provisions and drainage diversion;</li> <li>vi. Landfilling operation;</li> <li>vii. Restoration and aftercare in subsequent stages; and</li> <li>viii. Measures to mitigate environmental impacts as well as environmental monitoring and auditing to be implemented.</li> </ul>



### **1.3. Purpose of this Report**

- 1.3.1. This is the 5<sup>th</sup> Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from 01 to 30 April 2023.

### **1.4. Structure of the Report**

- 1.4.1. The structure of the report is as follows:

Section 1 – Introduction

- details the background, purpose and structure of the report.

Section 2 – Project Information

- summarises background and scope of the Project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permit(s)/License(s) during the reporting period.

Section 3 – Air Quality Monitoring

- Construction Dust

Section 4 – Noise Monitoring

Section 5 – Water Quality Monitoring

- Groundwater Monitoring
- Surface Water Monitoring

Section 6 – Waste Management

Section 7 – Landfill Gas Monitoring

Section 8 – Landscape and Visual

Section 9 – Cultural Heritage

Section 10 – Ecological Monitoring

Section 11 – Site Inspection and Audit

Section 12 – Environmental Non-Conformance

Section 13 – Implementation Status on Environmental Mitigation Measures

Section 14 – Future Key Issues

## 2. Project Information

### 2.1. Construction Activities

2.1.1. A summary of the major construction activities undertaken in this reporting period is shown in **Appendix L**. Construction programme is illustrated in **Appendix A**.

### 2.2. Project Organization & Management Structure

2.2.1. The Project Organization Chart & Management Structure are shown in **Appendix B**. The key personnel contact information is summarized in **Table 2-1**.

**Table 2-1 Contact Information of Key Personnel**

Party	Name	Contact Number
Contractor (Veolia Environmental Service Hong Kong Ltd.)	Mr. William Wan	2902 5296
Independent Environmental Checker (IEC) (Meinhardt Infrastructure and Environment Ltd.)	Ms. Claudine Lee	2859 5409
Environmental Team Leader (ETL) (Aurecon Hong Kong Limited)	Mr. Fredrick Leong	3664 6888

### 2.3. Status of Submission required under the FEP & EP during reporting period

2.3.1. The status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the FEP & EP during reporting period are presented in **Table 2-2**. The detail status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the FEP & EP for NENTX project are shown in **Appendix O**.

**Table 2-2 Status of Submissions required under the FEP & EP during reporting period**

FEP Condition	EP Condition	Submission / Measures	Status
2.1	2.3	Management Organization of Main Construction Companies	Submitted
2.2	2.4	Setting up of Community Liaison Group (CLG)	Community Liaison Group was set up.
2.3	2.5	Submission of EM&A Manual	Submitted
2.5	2.7	Submission of Vegetation Survey (Transplantation Proposal)	Submitted
2.6	2.8	Submission of translocation proposal	Submitted
2.7	2.9	Submission of Transplantation Report and Post-Transplantation Monitoring	Submitted 9 <sup>th</sup> post-transplantation monitoring (21 Apr 2023)
2.8	2.10	Submission of Translocation Report and Post-Translocation Monitoring	Translocation was carried out and the report submitted. 9 <sup>th</sup> post-translocation monitoring (19 Apr 2023)
2.9	2.11	Submission of Detailed Landfill Gas Hazard Assessment Report	Submitted
2.10	2.12	Submission of Waste Management Plan	Submitted
3.2	3.2	Submission of Baseline Monitoring Report	Submitted

## 2.4. Status of Environmental Approval Document

2.4.1. A summary of the relevant valid permits, licences, and/or notifications on environmental protection for this Project since the granting of the FEP & EP is presented in **Table 2-4**.

**Table 2-4 Summary of the relevant valid permits, licences, and/or notifications on environmental protection**

Permit / Licenses / Notification	Reference	Expiry Date	Remark
Environmental Permit (EP)	EP-292/2007	Throughout the Contract	Permit granted on 26 November 2007
Further Environmental Permit (FEP)	FEP-210/2022	Throughout the Contract	Permit granted on 28 April 2022
Notification of Construction Works as required under Air Pollution Control (Construction Dust) Regulation	479809	Throughout the Construction Phase	Notified on 13 May 2022
Registration of Waste Producer under Waste Disposal Ordinance	7043692	Throughout the Contract	Registered on 13 April 2022
Registration as Chemical Waste Producer	5213-642-P1034-18	Throughout the Contract	Registered on 11 July 2022
Construction Noise Permit	GW-RN0299-23	22 June 2023	Permit granted on 21 March 2023
Effluent Discharge License under Water Pollution Control Ordinance	WT00042301-2022	31 October 2027	Permit granted on 18 October 2022 Variation of Licence (Permit granted on 7 February 2023)

## 2.5. Environmental Monitoring and Audit Progress

2.5.1. A summary of the monitoring activities in this reporting period is presented in **Table2-5**.

**Table 2-5 Summary of the Monitoring Activities in this reporting period**

Items	Times	Date
- Air Quality Monitoring during normal weekdays at each monitoring station	5 times	6, 12, 18, 24 & 29 April 2023
- Construction Noise Monitoring during normal weekdays at each monitoring station	4 times	6, 12, 18 & 24 April 2023
- Surface Water Quality Monitoring during normal weekdays at each monitoring station	1 time	6 April 2023
- Landfill Gas Monitoring during normal weekdays for Construction Works	22 times	1, 3, 4, 6, 11 to 15, 17 to 29 April 2023
- Post-translocation Monitoring during normal weekdays at recipient site	1 time	19 April 2023
- Post-transplantation monitoring and audit during normal weekdays for transplanted plants and receptor sites	1 time	21 April 2023
- Joint Environmental Site Inspection	4 times	3, 11, 17 & 24 April 2023

### Air Quality

5 sets of 1-hr & 24-hr TSP construction dust measurement were carried out at each monitoring stations during normal weekdays of the reporting period.

No Action / Limit Level exceedance for 1-hr & 24-hr TSP impact monitoring at AM1, AM2 & AM3 was recorded during the period.

### Noise

4 sets of 30-minute construction noise measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period.

### Groundwater

Site clearance of future landfilling area is in progress. The installation of groundwater monitoring boreholes will be installed after the site formation work of the landfilling area. The target commencement period of groundwater monitoring will be in 2026. No groundwater monitoring is required before the completion of site formation work of the landfilling area.

### Surface Water Quality

1 set of surface water quality measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of surface water quality was recorded during the reporting period

### **Landfill Gas**

22 sets of landfill gas measurement were carried out at a designated monitoring location during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of landfill gas was recorded during the reporting period.

### **Landscape and Visual**

All the specified and affected LCAs, LRs and VSRs have been monitored during the reporting period. No exceedance of Action and Limit Levels of landscape and visual was recorded during the reporting period.

### **Cultural Heritage**

Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.

### **Ecology**

1 set of post-translocation monitoring at recipient site and 1 set of post-transplantation monitoring and audit for transplanted plants and receptor sites during normal weekdays of the reporting period were carried out. Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.

### **Environmental Site Inspection**

4 weekly environmental site inspections were carried out during the reporting period. A joint environmental site inspection was carried out by the representatives of the Employer's Representative (ER), the Contractor, IEC and the ET on 17 April 2023. The Contractor has generally implemented the mitigation measures as recommended.

### 3. Air Quality Monitoring

#### 3.1 Construction Dust

##### 3.1.1 Monitoring Requirement

3.1.1.1 In accordance with the EM&A Manual, 1-hr & 24-hr Total Suspended Particulates (TSP) levels should be measured at the designated air quality monitoring stations in every 6 days to ensure that any deteriorating air quality could be readily detected, and timely action shall be undertaken to rectify such situation. For 1-hr TSP monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs. The specific time to start and stop the 24-hr TSP monitoring shall be clearly defined for each location.

##### 3.1.2 Monitoring Parameters, Frequency and Location

3.1.2.1 According to the EM&A Manual, three monitoring stations namely AM(D)1, AM(D)2 and AM(D)3 are selected for the impact monitoring.

3.1.2.2 A baseline monitoring plan has been submitted to IEC and EPD on 31 May 2022 including the proposal with justification of change of monitoring locations. Due to limited access to the original monitoring locations at AM(D)1, AM(D)2 and AM(D)3, the adjusted stations at AM1, AM2 and AM3 were agreed with IEC prior to the baseline and impact monitoring. The locations of adjusted dust monitoring locations are shown in **Figure 2**.

3.1.2.3 The detailed monitoring schedule is shown in **Appendix C**. The locations of dust monitoring stations are shown in **Table 3-1**. The monitoring parameters, frequency and duration are shown in **Table 3-2**.

**Table 3-1 Locations of Dust Monitoring Stations**

Monitoring Station	Representative for	Monitoring Parameters
AM1	Tung Lo Hang	1-hr and 24-hr TSP
AM2	Heung Yuen Wai	1-hr and 24-hr TSP
AM3	Wo Keng Shan Tsuen	1-hr and 24-hr TSP

**Remarks:**

The contractor passed correspondence including original monitoring locations specified on the Approved EM&A Manual to the village representatives on 26 April 2022. After a meeting with Ta Kwu Ling District Rural Committee (RC) Chairman, representative from the RC and a few villagers on 1 May 2022, all the Village Heads of Wo Keng Shan Tsuen, Heung Yuen Wai and Lin Ma Hang verbally refused to accept our proposal for installation of dust and / or noise monitoring equipment within or next to their villages, for the baseline & impact monitoring.

AM(D)1 Tung Lo Hang, AM(D)2 Heung Yuen Wai, AM(D)3 Wo Keng Shan Tsuen are the air monitoring stations for the construction phase EM&A programme as identified in the approved EM&A Manual for the Project. The access to Tung Lo Hang, Heung Yuen

Wai and Wo Keng Shan Tsuen were denied. A search for alternative air monitoring locations (AM1, AM2 & AM3) was carried out during the site visit.

The Baseline Monitoring Plan has been submitted to IEC and EPD including the proposal of change of monitoring locations on 31 May 2022. This arrangement was conducted between baseline and impact monitoring and has been agreed by the Independent Environmental Checker (IEC) and no comment received from EPD.

Due to the adjustment of the location of AM(D)1, AM(D)2 & AM(D)3 to AM1, AM2 & AM3, the measured air quality levels at AM1, AM2 & AM3 would represent the air quality levels at AM(D)1, AM(D)2 & AM(D)3.

**Table 3-2 Dust Impact Monitoring Parameters, Frequency and Duration**

Monitoring Station	Parameter	Frequency and Duration
AM1, AM2, AM3	1-hr TSP	At least 3 times per 6 days
	24-hr TSP	1 time per 6 days

### 3.1.3 Monitoring Equipment

3.1.3.1 High volume samplers (HVSs) were used for carrying out 24-hr TSP monitoring. For 1-hr TSP monitoring, direct reading dust meters were used to measure 1-hr TSP levels.

3.1.3.2 **Table 3-3** summarises the equipment that were used in the dust monitoring programme. The calibration certificates are shown in **Appendix D**.

**Table 3-3 Dust Monitoring Equipment**

Equipment	Model	Expiry Date	Monitoring Station
High Volume Sampler (HVS)	TE-5170X (S/N: 1105)	6 May 2023	AM1
	TE-5170X (S/N: 1106)		AM2
	TE-5170X (S/N: 1856)		AM3
Direct Reading Dust Meter	Sibata LD-5R (S/N: 0Z4545)	2 Dec 2023	AM1 to AM3
	Sibata LD-5R (S/N: 882106)		
	Sibata LD-5R (S/N: 882110)		
	Sibata LD-5R (S/N: 942532)		
Calibration Kit (for HVS)	TE-5025A (S/N: 3465)	28 Jun 2023	AM1 to AM3



### 3.1.4 Monitoring Methodology

#### 1-hr TSP Monitoring

3.1.4.1 The 1-hr TSP impact monitoring was conducted using a portable direct reading dust meter.

#### **Measuring Procedures**

3.1.4.2 The measuring procedures of the 1-hr dust meter has been undertaken in accordance with the Manufacturer's Instruction Manual as follows:

#### Procedure of starting monitoring

- Place the 1-hr dust meter at least 1.3m above ground;
- Turn on the "On/Off" button at the side of instrument. Program will be changed to "BG" mode and leave it for 1 minute.
- Pull out the Suction adaptor and turn the button at the side. Cover with hand at the suction adaptor measure the background for 10 seconds.
- Press "UP" and "DOWN" for choosing "SPAM Mode" for SPAM Measurement.
- Press "Up" and "Down" to select "Measurement Mode" with 60 minutes interval and unit in ug/m3.
- Press "Start/Stop" to start monitoring.

#### Procedure of setting measurement timer

- Press "Up" or "Down" to find "Setting LOG".
- Select "Record Cycle" and change the record time subject to different project requirement. For example, setting the record cycle as 60 minutes for normal operation.
- Press "ESCAPS" back to the main page.
- Press "Up" or "Down" to access "Measurement Timer" and select "Measurement time" to change the time to 3 hours.
- Information such as sampling date, time, count value and site condition will be recorded during the monitoring period.

#### **Calibration & Maintenance**

3.1.4.3 The direct reading dust meters will be verified against calibrated high volume samples (HVSs) annually. A 2-day, three 3-hour measurement results per day from direct reading dust meter will be taken to compare with the sampling results from the HVS. The correlation between the direct reading dust meter and the HVS will then be concluded. By accounting for the correlation factor, the direct reading dust meter will be considered to achieve comparable results as that of the HVS.

3.1.4.4 All digital dust indicator will be calibrated with on-site HVS annually. Calibration certificate will be provided after calibration. The Calibration process shall eyewitness with the representative of ET & IEC.

### Quality Audit

- 3.1.4.5 Checklist of regular checking for digital dust meter will be conducted bi-weekly by environmental technician to ensure the all-digital dust meter are in good condition and submitted to supervisors. All checklists will be kept by supervisors.
- 3.1.4.6 Logbook is provided to environmental technician record the transferal of equipment to other colleagues, reporting to supervisors is required.

### 24-hr TSP Monitoring

- 3.1.4.7 The 24-hr TSP monitoring has been conducted using a High-Volume Sampler (HVS).

### Measuring Procedures

- 3.1.4.8 The HVS has been set-up at the monitoring location with a fixed power supply for operation. The measuring procedures of the 24-hr TSP measurements has been undertaken in accordance with the specifications listed in the EM&A Manual. Each HVS includes a motor, a filter holder, a flow controller and a sampling inlet in accordance with the performance specification of the USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50), Appendix B. The measuring procedures of the 24-hr dust meter was undertaken in accordance with the Manufacturer's Instruction Manual as follows:

- The power supply will be checked to ensure the HVS works properly;
- The filter holder and the area surrounding the filter will be cleaned;
- The filter holder will be removed by loosening the four bolts and a new filter on a supporting screen will be aligned carefully;
- The filter will be properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- The swing bolts will be fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- The shelter lid will be closed and secured with the aluminium strip;
- The HVS will be warmed-up to establish run-temperature conditions;
- A new flowrate record sheet will be set into the flow recorder;
- The programmable timer will be set for a sampling period of 24 hour, and the starting time, weather condition and the filter number will be recorded;
- The initial elapsed time will be recorded;
- At the end of sampling, the sampled filter will be removed carefully and folded in half-length so that only surfaces with collected particulate matter will be in contact;
- The sample will be placed in a clean plastic envelope and sealed;
- All monitoring information will be recorded on a standard data sheet; and
- The filters will be taken back to HOKLAS accredited laboratory for analysis.

- 3.1.4.9 In addition, site conditions and dust sources were recorded in a standard form for direct input into a database.

### Calibration & Maintenance

3.1.4.10 The high volume motors and their accessories should be properly maintained, including routine motor brushes replacement and electrical wiring checking, to ensure that the equipment and a continuous power supply were in good working condition.

3.1.4.11 Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually.

The detail procedure of calibration of HVS is listed below:

1. Make sure the electrical circuit is connected properly. The motor should be directly connected to the power source.
2. Open the top cover and unlock the screws at the four corners.
3. Install the orifice and adapter plate to high volume air sample. Tighten the nut securely. Turn the knob of orifice clock-wise to close the four holes on the bottom open.
4. Hold the water manometer on the cover of mass flow controller vertically. Connect one side of a water manometer to the pressure tap on the side of the orifice with a rubber vacuum tube. Leave opposite side of the manometer open to the atmosphere.
5. Turn on the sampler
6. Five flow rates are achieved by changing the different plates to change the resistance. Record the manometer reading and the reading from continuous flow recorder. At least 5 sets of data should be recorded.

3.1.4.12 The Calibration process shall eyewitness with the representative of ET & IEC.

### 3.1.5 Monitoring Results

3.1.5.1 The impact dust monitoring results are summarized in **Table 3-4** and **Table 3-5**. The monitoring data together with graphical presentations are presented in **Appendix E** and **Appendix F**.

**Table 3-4 Summary of Impact 1-hr TSP Monitoring Results**

Dust Monitoring Station	Average 1-hr TSP Concentration, $\mu\text{g}/\text{m}^3$ (Range)	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM1	35 (19 – 55)	>285	>500
AM2	42 (31 – 76)	>279	>500
AM3	40 (23 – 54)	>285	>500

**Table 3-5 Summary of Impact 24-hr TSP Monitoring Results**

Dust Monitoring Station	Average 24-hr TSP Concentration, µg/m <sup>3</sup> (Range)	Action Level, µg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AM1	60 (34 – 112)	>164	>260
AM2	63 (37 – 111)	>152	>260
AM3	70 (40 – 151)	>163	>260

3.1.5.2 The Summary of Impact 1-hr & 24-hr TSP Exceedance are shown in **Table 3-6**. The Notification of Environmental Quality Limits Exceedances are presented in **Appendix G**.

**Table 3-6 Summary of Impact 1-hr & 24-hr TSP Exceedance during the reporting period**

Dust Monitoring Station	Parameter	1-hr TSP	24-hr TSP	Exceedance Count
	Level Exceedance			
AM1	Action	0	0	0
	Limit	0	0	0
AM2	Action	0	0	0
	Limit	0	0	0
AM3	Action	0	0	0
	Limit	0	0	0

Remarks: \* equal to non-project related

3.1.5.3 No Action / Limit Level exceedance for 1-hr & 24-hr TSP impact monitoring at AM1, AM2 & AM3 was recorded during the period.

### 3.1.6 Wind Data Monitoring

3.1.6.1 During the monitoring period, wind data from existing weather station in the vicinity of the designated monitoring location, i.e Ta Kwu Ling station operated by Hong Kong Observatory was adopted. It is considered that the wind data obtained from Ta Kwu Ling station are representative of the Project area and could be used for the construction dust monitoring programme for the Project. The results for wind data monitoring are presented in **Appendix H**.

### 3.1.7 Recommended Mitigation Measures

3.1.7.1 The recommended dust mitigation measures from EIA report are listed as followed:

- The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.
- Dust emission from construction vehicle movement is confined within the worksites area.

- Watering facilities will be provided at every designated vehicular exit point.
- Good site practice is recommended during construction phase.

### 3.1.8 Event and Action Plan

- 3.1.8.1 Should non-compliance of the criteria occur, action in accordance with the action plan in **Table 3-7** shall be carried out.

**Table 3-7 Event and Action Plan for dust impact**

Event	ET	IEC	Contractor
Exceedance of Action Level			
Exceedance for one sample	<ul style="list-style-type: none"> <li>• Identify source</li> <li>• Prepare Notification of Exceedance</li> <li>• Inform IEC and Contractor</li> <li>• Repeat measurement to confirm findings</li> <li>• Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level</li> </ul>	<ul style="list-style-type: none"> <li>• Verify the Notification of Exceedance</li> <li>• Check monitoring data submitted by ET and Contractor's working methods</li> <li>• Discuss with ET and Contractor on proposed remedial measures</li> </ul>	<ul style="list-style-type: none"> <li>• Rectify any unacceptable practice</li> <li>• Amend working methods if appropriate</li> </ul>
Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> <li>• Identify source</li> <li>• Prepare Notification of Exceedance</li> <li>• Inform Contractor and IEC</li> <li>• Repeat measurements to confirm findings</li> <li>• Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level</li> <li>• Discuss with IEC for remedial action required</li> <li>• Ensure remedial measures are properly implemented</li> <li>• Continue monitoring at daily intervals if exceedance is due to the Project</li> <li>• If no exceedance for 3 consecutive days, cease additional monitoring</li> </ul>	<ul style="list-style-type: none"> <li>• Verify the Notification of Exceedance</li> <li>• Check monitoring data submitted by ET and Contractor's working methods</li> <li>• Discuss with ET and Contractor on proposed remedial measures</li> <li>• Review with analysed results submitted by ET</li> <li>• Review the proposed remedial measures by Contractor</li> <li>• Supervise the implementation of remedial measures</li> </ul>	<ul style="list-style-type: none"> <li>• Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>• Implement the agreed proposals</li> <li>• Amend proposal if appropriate</li> </ul>

Event	ET	IEC	Contractor
Exceedance of Limit Level			
Exceedance for one sample	<ul style="list-style-type: none"> <li>• Identify source</li> <li>• Prepare Notification of Exceedance</li> <li>• Inform IEC and Contractor</li> <li>• Repeat measurement to confirm findings</li> <li>• Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below limit level</li> <li>• Assess effectiveness of Contractor's remedial actions and keep EPD and IEC informed of the results</li> </ul>	<ul style="list-style-type: none"> <li>• Verify the Notification of Exceedance</li> <li>• Check monitoring data submitted by ET and Contractor's working methods</li> <li>• Discuss with ET and Contractor potential remedial actions</li> <li>• Supervise the implementation of remedial measures</li> </ul>	<ul style="list-style-type: none"> <li>• Take immediate action to avoid further exceedance</li> <li>• Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>• Implement the agreed proposals</li> <li>• Amend proposal if appropriate</li> </ul>
Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> <li>• Identify source</li> <li>• Prepare Notification of Exceedance</li> <li>• Inform IEC and EPD the causes and actions taken for the exceedances</li> <li>• Discuss with IEC for remedial action required</li> <li>• Ensure remedial measures are properly implemented</li> <li>• Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and informed of the results</li> <li>• Increase monitoring frequency to confirm findings</li> <li>• If exceedance stops, cease additional monitoring</li> </ul>	<ul style="list-style-type: none"> <li>• Verify the Notification of Exceedance</li> <li>• Check monitoring data submitted by ET and Contractor's working methods</li> <li>• Discuss amongst ET and Contractor on the potential remedial actions.</li> <li>• Review Contractor's remedial actions whenever necessary to assure their effectiveness</li> <li>• Supervise the implementation of remedial measures</li> </ul>	<ul style="list-style-type: none"> <li>• Take immediate action to avoid further exceedance</li> <li>• Submit proposals for remedial actions to IEC of notification</li> <li>• Implement the agreed proposals</li> <li>• Resubmit proposals if problem still not under control</li> <li>• Stop the relevant activity of works until the exceedance is abated</li> </ul>

## 4 Noise Monitoring

### 4.1 Monitoring Requirement

**4.1.1** In accordance with the EM&A manual, noise impact monitoring shall be carried out at 2 monitoring stations NM1 and NM2 once a week during normal construction working hour (0700-1900 Monday to Saturday). The minimum logging interval shall be 30 minutes with average of 6 consecutive Leq 5 mins. L10 and L90 shall also be measured at 5 mins intervals.

### 4.2 Monitoring Locations, Parameters and Frequency

**4.2.1** According to the EM&A Manual, two monitoring stations namely NM1 and NM2 are selected for the impact monitoring.

**4.2.2** A baseline monitoring plan has been submitted to IEC and EPD on 31 May 2022 including the proposal with justification of change of monitoring locations. Due to limited access to the original monitoring locations at NM1 and NM2, the adjusted stations at NM1a and NM2a were agreed with IEC prior to the baseline and impact monitoring. The noise monitoring locations are summarized in **Table 4-1** and shown in **Figure 2**.

**4.2.3** The detailed monitoring schedule is shown in **Appendix C**. The frequency and duration are shown in **Table 4-2**.

**Table 4-1 Noise Monitoring Locations**

Monitoring Station	Representative for	Type of Measurement
NM1a	Wo Keng Shan Tsuen	Free field
NM2a	Lin Ma Hang	Free field

**Remarks:**

The contractor passed correspondence including original monitoring locations specified on the Approved EM&A Manual to the village representatives on 26 April 2022. After a meeting with Ta Kwu Ling District Rural Committee (RC) Chairman, representative from the RC and a few villagers on 1 May 2022, all the Village Heads of Wo Keng Shan Tsuen, Heung Yuen Wai and Lin Ma Hang verbally refused to accept our proposal for installation of dust and / or noise monitoring equipment within or next to their villages, for the baseline & impact monitoring.

NM1 Wo Keng Shan Tsuen & NM2 Lin Ma Hang are the noise monitoring stations for the construction phase EM&A programme as identified in the approved EM&A Manual for the Project. The access to Tung Lo Hang, Heung Yuen Wai and Wo Keng Shan Tsuen were denied. A search for alternative noise monitoring locations (NM1a & NM2a) was carried out during the site visit.

The Baseline Monitoring Plan has been submitted to IEC and EPD including the proposal of change of monitoring locations on 31 May 2022. This arrangement was conducted between baseline and impact monitoring and has been agreed by the Independent Environmental Checker (IEC) and no comments received from EPD. Noise measurement at NM1a & NM2a will be considered as free-field and a correction of +3dB(A) would be made to the noise monitoring results.

Due to the adjustment of the location of NM1 & NM2 to NM1a & NM2a, the measured noise levels at NM1 & NM2 would represent the noise levels at NM1 & NM2.



**Table 4-2 Noise Monitoring Parameters, Frequency and Duration**

Monitoring Station	Parameter	Frequency and Duration
NM1a and NM2a	L <sub>Aeq</sub> (30mins) average of 6 consecutive L <sub>eq</sub> (5min); L10 (5min) & L90 (5min)	once a week during normal construction working hour (0700- 1900 Monday to Saturday)

### 4.3 Monitoring Equipment

**4.3.1** Integrating Sound Level Meters (SLMs) was used for noise impact monitoring. The SLM complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out noise monitoring. The accuracy of the SLM was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements shall be accepted as valid only if the calibration level from prior to and after the noise measurement agrees to within 1.0dB.

**4.3.2** A portable wind speed meter was used for measuring wind speeds in m/s.

**4.3.3** **Table 4-3** summarises the equipment that have been used in the impact noise monitoring programme. The calibration certificates are shown in **Appendix D**.

**Table 4-3 Noise Monitoring Equipment**

Equipment	Model	Expiry Date
Sound Level Meter	NTi XL2 (S/N: A2A-13661-E0)	21 Aug 2023
Acoustic Calibrator	Rion NC-75 (S/N: 34724243)	10 Jul 2023
Anemometer	RS PRO RS-90 (S/N: 210722208)	12 Feb 2025

### 4.4 Monitoring Methodology

**4.4.1** The details of noise measurement procedures are described as follows:

- Free-field measurements were made at the monitoring locations.
- For free field, the Sound Level Meter was set at a height of 1.2 m above the ground. The battery condition was checked to ensure the proper functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
- Frequency weighting: A
- Time weighting: Fast
- Measurement time: 5 minutes (Leq (30-min) would be determined for daytime noise by calculating the logarithmic average of six Leq (5min) data.)
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid

and repeat of noise measurement would be required after recalibration or repair of the equipment.

- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- At the end of the monitoring period, the Leq, L10 and L90 shall be recorded. In addition, site conditions and noise sources should be recorded on a standard record sheet.
- All noise monitoring will be conducted with the wind speed not exceeding 5m/s and no gusts exceeding 10m/s.

#### Calibration & Maintenance

**4.4.2** The sound level meter, sound calibrator, and anemometer should be properly maintained to ensure that the equipment and a continuous power supply were in good working condition. The sound level meter and sound calibrator will be calibrated annually. The anemometer will be calibrated two years interval in accordance with the HOKLAS Supplementary Criteria No.2. Calibration certificate will be provided after calibration.

**4.4.3** The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.

### 4.5 Monitoring Results

**4.5.1** The impact noise monitoring results are summarized in **Table 4-4**. The monitoring data together with graphical presentations are presented in **Appendix E** and **Appendix F**.

**Table 4-4 Summary of Noise Monitoring Results during normal working hours (07:00-19:00, Monday to Saturday)**

Noise Monitoring Station	Average Leq, 30min, dB(A) (Range)	Action Level	Limit Level
NM1a	56.8 (53.7 – 58.4)	When one documented complaint is received	>75dB(A)
NM2a	60.1 (52.8 – 65.4)		

Remark:

- (1) \* A correction of +3 dB(A) was made to the free field measurements
- (2) If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

**4.5.2** No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix G**.

**4.5.3** No particular observations are identified near the monitoring stations during the monitoring period.

## 4.6 Recommended Mitigation Measures

4.6.1 The recommended noise mitigation measures from EIA report are listed as followed:

1. Use of good site practices to limit noise emissions by considering the following:
  - Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;
  - Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;
  - Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;
  - Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;
  - Mobile plant should be sited as far away from NSRs as possible and practicable;
  - Material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.
2. Select “Quiet plants” which comply with the BS 5228 Part 1 or TM standards.

## 4.7 Event and Action Plan

4.7.1 Should non-compliance of the criteria occurs, action in accordance with the action plan in **Table 4-5** shall be carried out.

**Table 4-5 Event and action plan for construction noise monitoring**

Event	ET	IEC	Contractor
Exceedance of Action Level	<ul style="list-style-type: none"> <li>Identify source, investigate the causes of exceedance</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Report the results of investigation to IEC, and Contractor</li> <li>Discuss with Contractor and IEC for formulate remedial measures</li> <li>Ensure remedial measures are properly implemented</li> <li>Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring</li> </ul>	<ul style="list-style-type: none"> <li>Verify the Notification of Exceedance</li> <li>Review the analysed results submitted by ET</li> <li>Discuss with ET, and Contractor on the potential remedial actions</li> <li>Review the proposed remedial measures</li> <li>Supervise the implementation of remedial measures</li> </ul>	<ul style="list-style-type: none"> <li>Submit noise mitigation proposals to IEC</li> <li>Implement the agreed noise mitigation proposals</li> </ul>
Exceedance of Limit Level	<ul style="list-style-type: none"> <li>Identify source, investigate the causes of exceedance</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Repeat measurements to confirm findings</li> <li>Discuss with Contractor and IEC for remedial measures</li> <li>Ensure remedial measures are properly implemented</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC and EPD informed of the results</li> <li>Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring</li> </ul>	<ul style="list-style-type: none"> <li>Verify the Notification of Exceedance</li> <li>Review the analysed results submitted by ET</li> <li>Discuss with ET, and Contractor on the potential remedial actions</li> <li>Review the proposed remedial measures</li> <li>Supervise the implementation of remedial measures</li> </ul>	<ul style="list-style-type: none"> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to IEC of notification</li> <li>Implement the agreed proposals</li> <li>Resubmit proposals if problem still not under control</li> <li>Stop the relevant portion of works as determined by project proponent until the exceedance is abated.</li> </ul>

## 5 Water Quality Monitoring

### 5.1 Groundwater Monitoring

#### 5.1.1 Monitoring Requirement

5.1.1.1 In accordance with the EM&A manual, groundwater quality monitoring shall be carried out at least once per month at the 35 designated groundwater monitoring locations (i.e ED1 to ED35). Based on the existing construction programme, site clearance and site formation works for future landfilling area are in progress. The groundwater monitoring locations ED1 to ED35 will be installed after the site formation work of the landfilling area. No groundwater monitoring is required before the completion of site formation work of the landfilling area.

### 5.2 Surface Water Monitoring

#### 5.2.1 Monitoring Requirement

5.2.1.1 In accordance with the EM&A manual, impact surface water quality monitoring was carried out at the two designated surface water discharge points (i.e WM1 and WM2) for once per month from commencement of construction works of the Project.

#### 5.2.2 Monitoring Locations, Parameters and Frequency

5.2.2.1 Impact surface water monitoring was carried out on 6 April 2023 at WM1 and WM2. The monitoring locations are indicated in **Table 5-1** and **Figure 2**.

5.2.2.2 The monitoring parameters, frequency and duration of surface water quality monitoring are summarized in **Table 5-2**. Detailed monitoring schedule is presented in **Appendix C**.

**Table 5-1 Surface water quality monitoring locations**

Monitoring Station	Location	Coordinates (HK Grid)	
		Easting	Northing
WM1	Upstream of Lin Ma Hang River	836665	845020
WM2	Ping Yuen River	835592	844186

**Table 5-2 Surface water quality monitoring Parameters, Frequency and Duration**

Parameter	Frequency
pH, Electrical conductivity, DO, Turbidity, SS, Alkalinity, COD, BOD <sub>5</sub> , TOC, Ammonia-nitrogen, TKN, Nitrate, Sulphate, Sulphite, Phosphate, Chloride, Sodium, Mg, Ca, K, Fe, Ni, Zn, Mn, Cu, Pb, Cd, Coliform Count, Oil and Grease	once per month

### 5.2.3 Monitoring Equipment

5.2.3.1 The measurements of pH, electrical conductivity (EC), DO, turbidity, water temperature and air temperature were undertaken in situ. In situ monitoring instruments in compliance with the specifications listed under Section 5.5 of the EM&A Manual were used to undertake the surface water quality monitoring for the Project. **Table 5-3** summarises the equipment used in the impact surface water quality monitoring works. Copies of the calibration certificates are attached in **Appendix D**.

**Table 5-3 Surface Water Quality Monitoring Equipment**

Equipment	Model	Expiry Date
Water Quality Meter	Horiba U-53 (S/N: PORBNFNT)	16 Apr 2023
Water Flow Meter	FP111 (S/N: 22K100859)	6 Nov 2023

### 5.2.4 Summary of Surface Water Quality Monitoring Procedure

#### Operational/ Analytical Procedures

5.2.4.1 In general, water samples were collected from within 500 mm of the water surface. Water was collected by a small clean open-mouthed bucket with the lip pointing upstream. Usually, water was then transferred to the sample bottles until they were filled to the top with no remaining air space before the lid was securely screwed on. For samples that were preserved with acid or alkalis prior to transport to the laboratory, the samples bottles were filled to the level specified by the analytical laboratory.

5.2.4.2 Analyses shall be carried out in accordance with methods described in ASTM or APHA - AWWA-WEF Standard.

#### Laboratory Analytical Methods

5.2.4.3 The testing of parameters presented in **Table 5-4** for all stations was conducted by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066). Comprehensive quality assurance and control procedures were in place in order to ensure quality and consistency in results. The detection limits are provided in **Table 5-4**.

**Table 5-4 Surface Water Monitoring Detection Limits and Limit of Reporting**

Parameters	Detection Limit (in EM&A Manual)	Limit of Reporting	Method Reference
pH	0.1	0.1	APHA 4500 H+ B
Electrical conductivity	1 µS/cm	1 µS/cm	APHA 2510 B
Alkalinity	1 mg/L	1 mg/L	APHA 2320 B
COD	10 mg/L	5 mg/L	APHA 5220 C
BOD <sub>5</sub>	3 mg/L	2 mg/L	APHA 5210 B
TOC	1 mg/L	1 mg/L	APHA 5310 B
SS	0.1 mg/L	0.1 mg/L	APHA 2540 D
Ammonia-nitrogen	0.2 mg/L	0.01 mg/L	APHA 4500 NH3 G
TKN	0.4 mg/L	0.1 mg/L	APHA 4500Norg: D
Nitrate	0.5 mg/L	0.01 mg/L	APHA 4500 NO3 I
Sulphate	5 mg/L	1 mg/L	USEPA 375.4
Sulphite	2 mg/L	2 mg/L	APHA 4500 SO3 B
Phosphate	0.01 mg/L	0.01 mg/L	APHA 4500–P B & F
Chloride	0.5 mg/L	0.5 mg/L	USEPA 325.1
Sodium	50 µg/L	50 µg/L	USEPA 6010C
Mg	50 µg/L	50 µg/L	USEPA 6010C
Ca	50 µg/L	50 µg/L	USEPA 6010C
K	50 µg/L	50 µg/L	USEPA 6010C
Fe	50 µg/L	10 µg/L	USEPA 6010C
Ni	1 µg/L	1 µg/L	USEPA 6020A
Zn	10 µg/L	10 µg/L	USEPA 6020A
Mn	1 µg/L	1 µg/L	USEPA 6020A
Cu	1 µg/L	1 µg/L	USEPA 6020A
Pb	1 µg/L	1 µg/L	USEPA 6020A
Cd	0.2 µg/L	0.2 µg/L	USEPA 6020A
Coliform Count	1 cfu/ 100mL	1 cfu/ 100mL	DoE section 7.8, 7.9.4.1 & 3
Oil and Grease	5 mg/L	5 mg/L	APHA 5520 B

### QA/ QC Requirements

5.2.4.4 All in situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at the intervals according to manufacturer's requirement throughout all stages of the surface water quality monitoring programme. Calibration of temperature, DO, salinity, pH and turbidity is conducted in three-month interval. Calibration of water flow is conducted annually. Responses of sensors and electrodes were checked with certified standard solutions before each use. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. For the on-site calibration of field equipment, the requirements of the BS 1427:2018, "Guide to on-site test methods for the analysis of waters" was observed.

### Decontamination Procedures

5.2.4.5 Water sampling equipment used during the course of the monitoring programme was decontaminated by manual washing and rinsed with clean distilled water after each sampling location.

### Sampling Management and Supervision

5.2.4.6 All sampling bottles were labelled with the sample ID (including the indication of sampling station), laboratory number and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4°C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory. The laboratory determination works started within 24 hours after collection of water samples.

### Quality Control Measures for Sample Testing

5.2.4.7 The samples testing was performed by ALS Technichem (HK) Pty Ltd. The following quality control programme was performed by the laboratory:

- One method blank; and
- One sample duplicate.

## 5.2.5 Monitoring Results

5.2.5.1 Impact surface water quality monitoring was conducted at WM1 and WM2 on 6 April 2023. No adverse weather was observed during reporting period. The detailed monitoring schedule is shown in **Appendix C**.

5.2.5.2 The summary of monitoring results is presented in **Table 5-5**. Detailed monitoring results at each monitoring station and graphical presentations of surface water quality (DO, SS and Turbidity) at the monitoring stations are given in **Appendix E** and **Appendix F**.

5.2.5.3 No particular observations are identified near the monitoring stations during the monitoring period.

5.2.5.4 No exceedance of Action and Limit Levels of surface water monitoring was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix G**.



**Table 5-5 Summary of Impact Surface Water Monitoring Results**

Monitoring Parameter(s)	Monitoring Station					
	WM1			WM2		
	Monitoring Results	Action Level	Limit Level	Monitoring Results	Action Level	Limit Level
pH	7.1	>7.7	>7.8	7.3	>7.6	>7.7
Electrical Conductivity in $\mu\text{S}/\text{cm}$	64	---	---	147	---	---
DO in mg/L	7.8	<7.4	<4	6.7	<5	<4
Turbidity in NTU	0.4	>9.2	>9.5	64.3	>108.3	>108.9
SS in mg/L	3.2	>9.7	>11.4	48.1	>94.5	>94.7
Alkalinity	13	---	---	48	---	---
COD	17			15		
BOD <sub>5</sub>	<2			2.0		
TOC	2			2		
Ammonia-nitrogen	0.22			<0.01		
TKN	0.4			0.7		
Nitrate	0.03			0.14		
Sulphate	7			9		
Sulphite	<2			<2		
Phosphate	0.0			<0.01		
Chloride	8			7		
Sodium	9170			7890		
Mg	500			1370		
Ca	3720			15400		
K	720			3410		
Fe	480			9240		
Ni	<1			2		
Zn	19			35		
Mn	70			2220		
Cu	2.0			4		
Pb	<1	4				
Cd	<0.2	<0.2				
Coliform Count	420	330				
Oil and Grease	<5	<5				

## 5.2.6 Recommended Mitigation Measure

5.2.6.1 The recommended surface water mitigation measures from EIA report are listed as followed:

- Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.
- The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows.
- The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silts and sediment traps should be 5 minutes under maximum flow conditions.
- All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads.
- Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.
- Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.

## 5.2.7 Implementation of the temporary surface water drainage system

5.2.7.1 The site inspection and audits were carried out by ER, IC, ET & Contractor on weekly basis (IEC on monthly basis) to monitor the construction progress, maintenance performance and effectiveness of temporary surface water drainage system in the Project Site to fulfil the FEP Condition 2.13, EP Condition 2.15 and the section 5.2.1.1 of the EM&A Manual. The joint environmental site inspection records are shown in **Appendix J**.

5.2.7.2 All construction site runoff would be treated by silt removal facilities to fulfil the requirement of WPCO licenses from the project. Construction site runoff from the project after treatment was discharged to Ping Yuen River. The surface water monitoring results at WM2 (after the discharge point of silt removal facilities) can reflect the water quality at Ping Yuen River during the reporting period.

## 5.2.8 Event and Action Plan

5.2.8.1 Should non-compliance of the criteria occurs, action in accordance with the action plan in **Table 5-6** shall be carried out.

**Table 5-6 Event and Action Plan for Water Quality**

Event	ET	IEC	Contractor
Action level being exceeded by one sampling day	<ul style="list-style-type: none"> <li>• Repeat in situ measurement to confirm findings</li> <li>• Identify source(s) of impact</li> <li>• Prepare Notification of Exceedance</li> <li>• Inform IEC and Contractor</li> <li>• Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>• Repeat measurement on next day of exceedance</li> </ul>	<ul style="list-style-type: none"> <li>• Verify Notification of Exceedance</li> <li>• Check monitoring data and Contractor's working methods</li> </ul>	<ul style="list-style-type: none"> <li>• Rectify unacceptable practice</li> <li>• Amend working methods if appropriate</li> </ul>
Action level being exceeded by two or more consecutive sampling days	<ul style="list-style-type: none"> <li>• Repeat in situ measurement to confirm findings</li> <li>• Identify source(s) of impact</li> <li>• Prepare Notification of Exceedance</li> <li>• Inform IEC and Contractor</li> <li>• Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>• Discuss with Contractor and IEC for remedial measures</li> <li>• Ensure mitigation measures are implemented</li> <li>• Increase the monitoring frequency to daily until no exceedance of Action level</li> <li>• Repeat measurement on next day of exceedance</li> </ul>	<ul style="list-style-type: none"> <li>• Verify Notification of Exceedance</li> <li>• Check monitoring data and Contractor's working method</li> <li>• Discuss with ET and Contractor on possible remedial actions</li> <li>• Review the proposed mitigation measures</li> <li>• Supervise the implementation of mitigation measures</li> </ul>	<ul style="list-style-type: none"> <li>• Submit proposal of additional mitigation measures to IEC of notification</li> <li>• Implement the agreed mitigation measures</li> <li>• Amend proposal if appropriate</li> </ul>

Event	ET	IEC	Contractor
Limit Level being exceeded by one sampling day	<ul style="list-style-type: none"> <li>• Repeat in situ measurement to confirm findings</li> <li>• Identify source(s) of impact</li> <li>• Prepare Notification of Exceedance</li> <li>• Inform IEC and Contractor;</li> <li>• Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>• Discuss mitigation measures with IEC and Contractor</li> <li>• Ensure mitigation measure are implemented</li> </ul>	<ul style="list-style-type: none"> <li>• Verify Notification of Exceedance</li> <li>• Check monitoring data submitted By ET and Contractor's working method</li> <li>• Discuss with ET and Contractor on possible remedial actions</li> <li>• Review the proposed mitigation measures</li> <li>• Supervise the implementation of mitigation measures</li> </ul>	<ul style="list-style-type: none"> <li>• Critically review the working method</li> <li>• Rectify unacceptable practice</li> <li>• Take immediate corrective actions to avoid further exceedance</li> <li>• Submit proposal of mitigation measures to IEC</li> <li>• Implement the agreed mitigation measures</li> <li>•</li> </ul>
Limit level being exceeded by two or more consecutive sampling days	<ul style="list-style-type: none"> <li>• Repeat in situ measurement to confirm findings</li> <li>• Identify source(s) of impact</li> <li>• Prepare Notification of Exceedance</li> <li>• Inform IEC, contractor and EPD</li> <li>• Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>• Discuss mitigation measures with IEC and Contractor</li> <li>• Ensure mitigation measure are implemented</li> </ul>	<ul style="list-style-type: none"> <li>• Verify Notification of Exceedance</li> <li>• Check monitoring data submitted by ET and Contractor's working method</li> <li>• Discuss with ET and Contractor on possible remedial actions</li> <li>• Review the proposed mitigation measures</li> <li>• Supervise the implementation of mitigation measures</li> </ul>	<ul style="list-style-type: none"> <li>• Critically review the working method</li> <li>• Rectify unacceptable practice</li> <li>• Take immediate corrective actions to avoid further exceedance</li> <li>• Submit proposal of mitigation measures to IEC</li> <li>• Implement the agreed mitigation measures</li> <li>• Resubmit proposals if problem still not under control</li> <li>• Slow down or to stop relevant activity until exceedance is abated</li> </ul>

## 6 Waste Management

**6.1.1** Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. Non-inert C&D materials were made up of general refuse, steels and paper/cardboard packaging materials. Steel materials generated from the Project were also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Appendix I**.

**6.1.2** A total of 18,466 tonnes of C&D materials was reused at alternative disposal ground (NENT Landfill) during the reporting period. A total of 1.97 tonnes of yard waste was generated during the reporting period. A total of 5.81 tonnes of general refuse and A total of 58.29 tonnes of non-recyclable yard waste was generated during the reporting period. The general refuse generated from the Project were disposed of at the NENT Landfill.

**6.1.3** The recommended waste management mitigation measures from EIA report are listed as followed:

- Implement a trip-ticket system to ensure that the movement of C&D materials are properly documented and verified in accordance with DEVB TC(W) No. 6/2010.
- Concrete and masonry should be used as general fill and steel reinforcement bars can be used by scrap steel mills.
- Proper areas should be designated for waste segregation and storage wherever site conditions permit.
- Maximise the use of reusable steel formwork to reduce the amount of C&D material.
- Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement.
- On-site sorting and segregation facility of all type of wastes is considered as one of the best practice in waste management and hence, should be implemented in all projects generating construction waste.
- The sorted public fill and C&D waste should be properly reused.
- Excavated slope, stockpiled material and bund walls should be covered by tarpaulin until used in order to prevent wind-blown dust during dry weather, and to reduce muddy runoff during wet weather.

## 7 Landfill Gas Monitoring

### 7.1 Monitoring Requirement during Construction

#### **Monitoring for Construction Works**

**7.1.1** Intrinsically safe portable gas detectors should be used during excavation or when working in any confined spaces, which have the potential for presence of LFG and risk of explosion or asphyxiation. The monitoring equipment should alarm, both audibly and visually, when the concentrations of the following gases were exceeded:

- CH<sub>4</sub>: >10% Lower Explosion Limit (LEL);
- CO<sub>2</sub>: >0.5%; and
- O<sub>2</sub>: <18% by volume.

### 7.2 Monitoring Location

#### **Monitoring Locations**

**7.2.1** During the construction works within the NENT Landfill Extension site with excavation of 1m deep or more, LFG concentrations should be monitored before entry and periodically during the progress of works. If drilling is required, the procedures for safety management and working procedures as stipulated in EPD’s Landfill Gas Hazard Assessment – Guidance Note should be strictly adopted.

**7.2.2** The monitoring frequency and areas to be monitored should be set down prior to commencement of groundworks by the Safety Officer. All measurements in excavations should be made with the monitoring tube located not more than 10mm from the exposed ground surface. Monitoring of excavations should be undertaken as follows:

**7.2.3** For excavation works deeper than 1m, measurements should be made:

- at ground surface prior to excavation;
- immediately before any worker enters the excavation;
- at the beginning of each working day for the entire period the excavation remains open; and
- periodically through the working day whilst workers are in the excavation.

For excavation between 300mm and 1m deep, measurements should be made:

- directly after the excavation has been completed; and
- periodically whilst the excavation remains open.

**7.2.4** For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer.

**7.2.5** The locations of LFG monitoring locations during reporting period are shown in **Table 7-1**. The Site formation layout plan is shown in **Figure 2**.

**Table 7-1 Locations of LFG Monitoring during reporting period**

Monitoring Location	Type of works
Portion A +55 mpD to 70 mpD Platform	Excavation Works

## 7.3 Monitoring Equipment

7.3.1 Gas Detector was used for carrying out LFG monitoring for Construction Works. **Table 7-2** summarises the equipment that were used in the LFG monitoring programme. The calibration certificates are shown in **Appendix D**.

**Table 7-2 LFG Monitoring Equipment**

Equipment	Model	Expiry Date
Gas Detector	PS200 (S/N: 373075)	16 Nov 2023

## 7.4 Event and Action Plan (EAP)

7.4.1 Should non-compliance of the criteria occur, action in accordance with the action plan in **Table 7-3** shall be carried out.

**Table 7-3 Action Plan for the monitoring during construction phase**

Parameter	Monitoring Result	Action
Oxygen (O <sub>2</sub> )	Action Level <19% O <sub>2</sub>	Ventilate trench/void to restore O <sub>2</sub> to >19%
	Limit Level <18% O <sub>2</sub>	Stop works Evacuate personnel/prohibit entry Increase ventilation to restore O <sub>2</sub> to >19%
Methane (CH <sub>4</sub> )	Action Level >10% LEL*	Prohibit hot works Increase ventilation to restore CH <sub>4</sub> to <10% LEL
	Limit Level >20% LEL*	Stop works Evacuate personnel/prohibit entry Increase ventilation to restore CH <sub>4</sub> to <10% LEL
Carbon dioxide (CO <sub>2</sub> )	Action Level** >0.5%** CO <sub>2</sub>	Ventilate to restore CO <sub>2</sub> to <0.5%
	Limit Level >1.5% CO <sub>2</sub>	Stop works Evacuate personnel / prohibit entry Increase ventilation to restore CO <sub>2</sub> to <0.5%

\* LEL: Lower Explosive Limit - concentrations in air below which there is not enough fuel to continue an explosion.

\*\* This Action Level of CO<sub>2</sub> at 0.5% is set for reference only, assuming no CO<sub>2</sub> emission from a particular location.

Depending on the baseline CO<sub>2</sub> levels, the Action Level at a particular location will be changed.

## 7.5 Monitoring Results

7.5.1 The LFG monitoring was conducted at Portion A +55 mpD to 70 mpD Platform in April 2023 (Conducted on working days). The LFG monitoring results are summarized in **Table 7-4**.

**Table 7-4 Summary of LFG Monitoring Results**

LFG Monitoring Station	Monitoring Date	Monitoring Parameter(s)			
		CH <sub>4</sub> in %	LEL in %/v	CO <sub>2</sub> in %	O <sub>2</sub> in %
		Monitoring Results			
Portion A +55 mpD to 70 mpD Platform	1 Apr 2023	0	0	0	20.4
	3 Apr 2023	0	0	0	20.3
	4 Apr 2023	0	0	0	20.2
	6 Apr 2023	0	0	0	20.3
	11 Apr 2023	0	0	0	20.4
	12 Apr 2023	0	0	0	20.2
	13 Apr 2023	0	0	0	20.1
	14 Apr 2023	0	0	0	20.2
	15 Apr 2023	0	0	0	20.1
	17 Apr 2023	0	0	0	20.3
	18 Apr 2023	0	0	0	20.2
	19 Apr 2023	0	0	0	20.2
	20 Apr 2023	0	0	0	20.1
	21 Apr 2023	0	0	0	20.3
	22 Apr 2023	0	0	0	20.2
	23 Apr 2023	0	0	0	20.2
	24 Apr 2023	0	0	0	20.2
	25 Apr 2023	0	0	0	20.3
	26 Apr 2023	0	0	0	20.1
	27 Apr 2023	0	0	0	20.1
28 Apr 2023	0	0	0	20.2	
29 Apr 2023	0	0	0	20.3	
<b>Action Level</b>		>10% LEL	---	>0.5%** CO <sub>2</sub>	<19%

\* LEL: Lower Explosive Limit - concentrations in air below which there is not enough fuel to continue an explosion.

\*\* This Limit Level of CO<sub>2</sub> at 0.5% is set for reference only, assuming no CO<sub>2</sub> emission from a particular location.

**7.5.2** No exceedance of Limit Levels of LFG was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix G**.

**7.5.3** No effect that arose from the other special phenomena and work progress of the concerned site was noted during the current monitoring month.

## 7.6 Recommended Mitigation Measures

**7.6.1** The recommended landfill gas mitigation measures from EIA report are listed as followed:

- Special LFG precautions should be taken due to close proximity of NENT landfill extension site to existing landfill to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity).
- Prominent safety warning signs should be erected on-site to alert all personnel and visitors of LFG hazards during excavation works.
- No smoking or burning should be permitted on-site.



- Prominent 'No smoking' and 'No Naked Flames' signs should be erected on-site.
- No worker should be allowed to work alone at any time in excavated trenches or confined areas on-site.
- Adequate fire fighting equipment should be provided on-site.
- Construction equipment should be equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors.
- Electrical motors and extension cords should be explosion-proof and intrinsically safe for use on-site.
- 'Permit to Work' system should be implemented.
- Welding, flame-cutting or other hot works should be conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works.

## 8 Landscape and Visual

### 8.1 Monitoring Requirement

- 8.1.1 In order to monitor the landscape and visual impact after providing mitigation measures effectively, all the specified and affected LCAs, LRs and VSRs should be monitored. Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.
- 8.1.2 All relevant environmental mitigation measures listed in the approved EIA Report and the EM&A Manual and their implementation status are summarised in **Appendix K**.

### 8.2 Result and Observation

- 8.2.1 Measures to mitigate the landscape and visual impacts during the construction phase has been checked to ensure compliance with the intended aims of the measures within the reporting period. The progress of the engineering works are regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken.
- 8.2.2 In order to monitor the landscape and visual impact after providing mitigation measures effectively, all the specified and affected LCAs, LRs and VSRs should be monitored. Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.

## 9 Cultural Heritage

- 9.1.1** The Mitigation measures for preservation of the cultural landscape feature located within the project area was conducted before commencement of construction of the project based on the requirement of Survey Report and Mapping Records for Boulder Paths BP1 & 2 & Conditions of G2, G4, G5 G6, G7, G8, G14, G15, G25, G26 and G27 within NENTX.
- 9.1.2** The survey and mapping works carried out on 23 August 2022 and the verification works carried out on 23 August 22 confirmed that both 2 boulder paths BP1 and BP2 are fall outside the site boundary and the Project area.
- 9.1.3** All the affected graves within the waste boundary have been removed in accordance with section 119(1) of the Public Health and Municipal Services Ordinance (Cap 132). Removal of the graves as shown on Figure 2 attached to the FEP was proven by the visit of graves on 8 July 2022. All the graves as shown on Figure 2 attached to the FEP were abandoned and removed and no mitigation or preservation measures is necessary.
- 9.1.4** The Survey Report and Mapping Records for Boulder Paths BP1 & 2 was certified by ET on 10 Oct 2022, was verified by IEC and submitted to EPD on 12 Oct 2022. The Conditions of G2, G4, G5 G6, G7, G8, G14, G15, G25, G26 and G27 within NENTX was certified by ET, was verified by IEC and submitted to EPD on 15 Oct 2022. No later than four weeks before commencement of construction of the project in accordance with Condition 2.4 of the FEP-01/292/2007.
- 9.1.5** Implementation of the mitigation measures such as permanent fencing to protect the boulder path and setting up warning notices during construction phase of the Project has been monitored through the regular site inspection/audit. The permanent fencing locations are shown in **Appendix M**. In case of any presence of undiscovered grave during construction phase, AMO will be informed as soon as possible.

## 10 Ecological Monitoring

- 10.1.1** In the reporting period, the post-translocation monitoring for the Endemic Freshwater Crab *Somanniathelphusa zanklon* was conducted on 19 April 2023 based on the requirement of the approved Revised Translocation Proposal for the Endemic Freshwater Crab *Somanniathelphusa zanklon*. The 9<sup>th</sup> Post-Translocation Monitoring Report (April 2023) presents the details of requirements, monitoring results and site inspection with photos. The site inspection photos are also summarized in **Appendix N**. During the reporting period, no *S. zanklon* individual is identified.
- 10.1.2** The post-transplantation monitoring was conducted on 21 April 2023 based on the requirement of the approved Transplantation Proposal for Plant Species of Conservation Importance (Rev.1). The 9<sup>th</sup> Post-transplantation Monitoring and Audit Report (21<sup>st</sup> April 2023) presents the details of requirements, monitoring results and site inspection with photos. The site inspection photos are also summarized in **Appendix N**. During the reporting period, the numbers, measurements, and health conditions of the transplanted plant species are recorded.
- 10.1.3** The details of requirements, monitoring results and site inspection with photos for the post-translocation monitoring and post-transplantation monitoring would be reported separately.
- 10.1.4** The milestone of the ecological monitoring is presented in **Table 10-1**. The softcopies of the submissions are provided in <https://www.nentx-ema.com/ep-submissions/>.

**Table 10-1 Milestone of the Ecological Monitoring**

Type of Monitoring	Monitoring Event No.	Monitoring Date
Post-translocation Monitoring	1 <sup>st</sup> (Aug 2022)	29 Aug 2022
	2 <sup>nd</sup> (Sep 2022)	28 Sep 2022
	3 <sup>rd</sup> (Oct 2022)	28 Oct 2022
	4 <sup>th</sup> (Nov 2022)	22 Nov 2022
	5 <sup>th</sup> (Dec 2022)	29 Dec 2022
	6 <sup>th</sup> (Jan 2023)	30 Jan 2023
	7 <sup>th</sup> (Feb 2023)	24 Feb 2023
	8 <sup>th</sup> (Mar 2023)	20 Mar 2023
	9 <sup>th</sup> (Apr 2023)	19 Apr 2023
Post-transplantation Monitoring	1 <sup>st</sup>	24 Nov 2022
	2 <sup>nd</sup>	9 Dec 2022
	3 <sup>rd</sup>	21 Dec 2022
	4 <sup>th</sup>	13 Jan 2023
	5 <sup>th</sup>	26 Jan 2023
	6 <sup>th</sup>	8 Feb 2023
	7 <sup>th</sup>	24 Feb 2023
	8 <sup>th</sup>	20 Mar 2023
	9 <sup>th</sup>	21 Apr 2023

## 11 Site Inspection and Audit

11.1.1 Site Inspection and audits were carried out by ET on weekly basis to monitor the implementation of proper environmental management practices and mitigation measures in the Project Site.

11.1.2 Weekly ET environmental site inspections were conducted in the reporting period on 3, 11, 17 & 24 April 2023. A joint environmental site inspection was carried out by the representatives of the ER, the Contractor, IEC and the ET on 17 April 2023. The joint environmental site inspection records are shown in **Appendix J**. There was no noncompliance recorded during the site inspections.

11.1.3 Major findings and recommendations are summarized as follows:

### 03 April 2023

- The exposed surface in Portion E3-1 shall be covered with impervious sheets to minimize surface runoff into the stream. The contractor was recommended that surface protection shall be implemented on the exposed slope to minimize surface runoff.
- The Contractor was reminded to maintain surface protection work in Portion A. The contractor was reminded that surface protection shall be implemented on the exposed slope to minimize surface runoff.
- The contractor was reminded to ensure the silt removal facilities functioning properly before the holidays. The contractor was reminded silt removal facilities shall be maintained regularly.

### 11 April 2023

- The entrance of Portion A was observed muddy. The entrance shall be kept clear of dusty and muddy material. The Contractor was recommended to repave the surface of entrance to prevent accumulation of sand and silt.
- The drip tray was filled with water. The Contractor was reminded to clear the drip tray and to minimize the number of chemical containers in the outdoor environment.
- Surface protection shall be applied on the exposed slope behind the WetSep to minimize the surface runoff into the channel. The contractor was recommended that the exposed slope shall be covered with impervious sheets to prevent any surface runoff into the channel.

### 17 April 2023

- The drip tray in SBA was filled with water. The Contractor was recommended to clear the drip tray.
- The Contractor was reminded to spray water on the surface of dusty material in SBA to prevent dust dispersion. Dusty material shall be sprayed with water to prevent generation of dust.
- The Contractor was reminded to ensure all silt removal facilities functioning properly for the upcoming rainfall.

#### 24 April 2023

- The channels at the entrance of SBA are accumulated with rotten leaves, sand and silt. The contractor was recommended that regular cleaning of channel shall be conducted to prevent any clogging.
- Surface protection works in Portion A shall be maintained properly. The contractor was recommended that earth bunds and exposed slopes shall be paved to control the surface runoff.
- The Contractor has been reminded to ensure all silt removal facilities functioning properly for the upcoming rainfall in this week. Silt removal facilities shall be maintained properly and checked if they can function properly.

11.1.4 No Environmental Protection Department-Regional Office (North) conducted general site inspection in April 2023.

## 12 Environmental Non-conformance

### 12.1 Summary of Monitoring Exceedance

#### Air Quality, Noise, Surface Water Quality & Landfill Gas Monitoring

12.1.1 No exceedance of the Action and Limit Levels for was recorded at designated monitoring stations during the reporting period.

### 12.2 Summary of Environmental Non-compliance

12.2.1 No non-compliance event was recorded during the reporting period.

### 12.3 Summary of Environmental Complaint

12.3.1 No environmental complaint was recorded during the reporting period.

### 12.4 Summary of Environmental Summons and Successful Prosecution

12.4.1 No summons was received during the reporting period

## 13 Implementation Status on Environmental Mitigation Measures

**13.1.1** The Contractor has generally implemented environmental mitigation measures and requirements as stated in the EIA Report, the EP and EM&A Manual and the contract documents. The implementation status during the reporting period is summarized in **Appendix K**.

## 14 Future Key Issues

### 14.1 Key Issues for the Coming Month

14.1.1 Works to be undertaken for the coming monitoring periods are summarized below. Detailed construction activities and locations are summarized in **Appendix L**.

- 
- Material loading and unloading, site traffic at Portion A, SBA to alternative disposal ground

---

  - Permanent site office foundation works with pouring of concrete at Portion D

---

  - Site clearance at Portion A, E3-1, B1 & E4

---

  - Installation of permanent fencing at Portion A, B1 & E4

---

  - Site formation at Portion A & E3-1

---

  - Tree felling at Portion E3-1 & E4

---

14.1.2 Potential environmental impacts arising from the above construction activities are mainly associated with air quality, construction noise, water quality, waste management, landfill gas monitoring, landscape and visual, cultural heritage and ecology

### 14.2 Monitoring Schedule for the Next Month

14.2.1 The tentative schedule of environmental monitoring for the next reporting period is presented in **Appendix C**.

### 14.3 Construction Programme for the Next Month


14.3.1 The most updated construction programme for the Project is presented in **Appendix A**.




## 15 Conclusion

- 15.1.1** 1-hr & 24-hr TSP impact monitoring was carried out in the reporting month. No Action / Limit Level exceedance for 1-hr & 24-hr TSP impact monitoring at AM1, AM2 & AM3 was recorded during the period.
- 15.1.2** Construction noise monitoring was carried out in the reporting month. No Action / Limit Level exceedance at NM1a & NM2a was recorded during the period.
- 15.1.3** Site clearance of future landfilling area is in progress. The installation of groundwater monitoring boreholes will be installed after the site formation work of the landfilling area. The target commencement period of groundwater monitoring will be in 2026. No groundwater monitoring is required before the completion of site formation work of the landfilling area.
- 15.1.4** Surface water monitoring was carried out in the reporting month. No Action / Limit Level exceedance at WM1 & WM2 was recorded during the period.
- 15.1.5** Landfill Gas Monitoring was carried out in the reporting month. No exceedance of Limit Levels of LFG was recorded during the reporting period.
- 15.1.6** In terms of cultural heritage, implementation of the mitigation measures such as permanent fencing to protect the boulder path and setting up warning notices during construction phase of the Project has been monitored through the regular site inspection/audit in the reporting period. All the mitigation measures are in order.
- 15.1.7** Post-translocation Monitoring was carried out in the reporting period. No *S. zanklon individual* was found. Post-transplantation monitoring was carried out in the reporting month. The numbers, measurements and health conditions of the transplanted species are recorded.
- 15.1.8** Four environmental site inspections were carried out in the reporting month. Recommendations on mitigation measures for Permit/ Licenses were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 15.1.9** No environmental complaint was recorded during the reporting period.
- 15.1.10** No non-compliance event was recorded during the reporting period.
- 15.1.11** No notification of summons and prosecution was received during the reporting period.
- 15.1.12** The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

## Figure 1 Location of the Project Site



## Figure 2 Impact Air, Noise & Surface Water Quality Monitoring Locations




North-East New Territories (NENT) Landfill Extension  
Impact Monitoring Locations

Figure 2

Scale: 1:10000

# Appendix A Construction Programme





- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone
- ▬ Summary

NORTH EAST NEW TERRITORIES (NENTX) LANDFILL EXTENSION

BASELINE PROGRAMME - EXTRACTED (REV.3)  
INITIAL WORKS (PHASE 1)




Date	Revision	Checked	Approved
08-Jul-22	EXTRACTED - ISSUED 14JAN2023	DW	AY









- █ Remaining Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◇ Milestone
- Summary

**NORTH EAST NEW TERRITORIES (NENTX) LANDFILL EXTENSION**

**BASELINE PROGRAMME - EXTRACTED (REV.3)**


**INITIAL WORKS (PHASE 1)**

Page 4 of 4



Date	Revision	Checked	Approved
08-Jul-22	EXTRACTED - ISSUED 14JAN2023	DW	AY

# Appendix B Project Organization Chart & Management Structure



Notes:


EPD - Environmental Protection Department

Arup – Ove Arup & Partners Limited

Veolia - Veolia Environmental Services Hong Kong Limited

Meinhardt - Meinhardt Infrastructure And Environment Limited

Aurecon - Aurecon Hong Kong Limited



# Appendix C Monitoring Schedule for Reporting Month & Next Month

**Impact Monitoring Schedule for NENT Landfill Extension (April 2023) (version 2.0)**

4-2023						
Sun	Mon	Tue	Wed	Thur	Fri	Sat
						1
2	3	4	5	6 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a Surface water quality monitoring at WM1 and WM2	7	8
9	10	11	12 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	13	14	15
16	17	18 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	19	20	21	22
23	24 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	25	26	27	28	29 Air quality monitoring at AM1, AM2 and AM3
30						

**Remark:**

1. Air quality monitoring includes 1-hour TSP and 24-hour TSP monitoring at AM1, AM2 and AM3 (Ref.: Table 3.1 of the approved EM&A Manual).
2. Noise monitoring includes 30-minute construction noise monitoring at NM1a and NM2a (Ref.: Table 4.1 of the approved EM&A Manual).
3. Surface water quality monitoring includes in-situ measurement and water sampling for laboratory analysis at WM1 and WM2 (Ref.: Table 5.5 and Section 5.5.6 of the approved EM&A Manual).

**Impact Monitoring Schedule for NENT Landfill Extension (May 2023) (version 1.0)**

5-2023						
Sun	Mon	Tue	Wed	Thur	Fri	Sat
	<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b> Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a Surface water quality monitoring at WM1 and WM2	<b>6</b>
<b>7</b>	<b>8</b>	<b>9</b>	<b>10</b>	<b>11</b> Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	<b>12</b>	<b>13</b>
<b>14</b>	<b>15</b>	<b>16</b>	<b>17</b> Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	<b>18</b>	<b>19</b>	<b>20</b>
<b>21</b>	<b>22</b>	<b>23</b> Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	<b>24</b>	<b>25</b>	<b>26</b>	<b>27</b>
<b>28</b>	<b>29</b> Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	<b>30</b>	<b>31</b>	<b>1</b>	<b>2</b>	<b>3</b> Air quality monitoring at AM1, AM2 and AM3

**Remark:**

1. The schedule is tentative only and would be subject to changes due to unforeseen circumstances.
2. Air quality monitoring includes 1-hour TSP and 24-hour TSP monitoring at AM1, AM2 and AM3 (Ref.: Table 3.1 of the approved EM&A Manual).
3. Noise monitoring includes 30-minute construction noise monitoring at NM1a and NM2a (Ref.: Table 4.1 of the approved EM&A Manual).
4. Surface water quality monitoring includes in-situ measurement and water sampling for laboratory analysis at WM1 and WM2 (Ref.: Table 5.5 and Section 5.5.6 of the approved EM&A Manual).

## Appendix D Calibration Certificates



# Air Quality

## Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date: 3-Dec-22 to 4-Dec-22  
 Next Verification Test Date: 2-Dec-23  
 Unit-under-Test- Model No. Sibata LD-5R  
 Unit-under-Test Serial No. 0Z4545  
 Our Report Reference No. RPT-22-HVS-0026  
 Calibration Location: AM2, Located near the Leachate Treatment Works within the NENT Landfill

Standard Equipment Information			
Verification Equipment Type	Tisch TSP HVS	Tisch HVS Calibrator	
Standard Equipment Model No.	TE-5170X	TE-5025A	
Equipment serial no.	MFC 1106	3465	
Last Calibration Date	1-Dec-22	28-Jun-22	
Next Calibration Date	31-Jan-23	27-Jun-23	

Verification Test No.	Date	Time			K-Factor	Counts/Minute (R)	Total Counts (TC)	TSP Sample ID No.	Dust Concentration (ug/m3), (C)	
		Start-time	End-time	Elapsed Time (in min)					K-Factor (K=C/R)	x-axis
1	3/12/2022	194.73	198.08	201.00	0.00120	51	10251	R222043/1	61	
2	3/12/2022	198.08	201.27	191.40	0.00102	34	6444	R222043/2	34	
3	3/12/2022	201.27	204.35	184.80	0.00111	44	8193	R222043/3	49	
4	4/12/2022	252.37	255.36	179.40	0.00122	55	9927	R222044/1	67	
5	4/12/2022	255.38	258.38	180.00	0.00120	52	9360	R222044/2	62	
6	4/12/2022	258.38	261.38	180.00	0.00112	63	11340	R222044/3	70	
					0.00114					

K-Factor to be inputted in LD-5R (corrected 1 decimal point): 1.1

By Linear Regression of y on x:


slope, mh= 1.3204

intercept, ch= -8.3520

\*Correlation Coefficient, R= 0.9780

Verification Test Result: Strong Correlation, Results were accepted.

\* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.



Verified By:   
 Technical Manager

Date: 05-12-2022

## Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date: 3-Dec-22 to 4-Dec-22  
 Next Verification Test Date: 2-Dec-23  
 Unit-under-Test- Model No.: Sibata LD-5R  
 Unit-under-Test Serial No.: 882106  
 Our Report Reference No.: RPT-22-HVS-0027  
 Calibration Location: AM2, Located near the Leachate Treatment Works within the NENT Landfill

Standard Equipment Information			
Verification Equipment Type	Tisch TSP HVS	Tisch HVS Calibrator	
Standard Equipment Model No.	TE-5170X	TE-5025A	
Equipment serial no.	MFC 1106	3465	
Last Calibration Date	1-Dec-22	28-Jun-22	
Next Calibration Date	31-Jan-23	27-Jun-23	

Verification Test No.	Date	Time			K-Factor K-Factor (K=C/R)	Counts/ Minute (R)	Total Counts (TC)	TSP Sample ID No.	Dust Concentration (ug/m3), (C)
		Start-time	End-time	Elapsed Time (in min)					y axis
1	3/12/2022	194.73	198.08	201.00	0.00123	50	9983	R222043/1	61
2	3/12/2022	198.08	201.27	191.40	0.00092	37	7146	R222043/2	34
3	3/12/2022	201.27	204.35	184.80	0.00103	48	8870	R222043/3	49
4	4/12/2022	252.37	255.36	179.40	0.00108	62	11183	R222044/1	67
5	4/12/2022	255.38	258.38	180.00	0.00110	57	10260	R222044/2	62
6	4/12/2022	258.38	261.38	180.00	0.00108	65	11760	R222044/3	70
					0.00107				

K-Factor to be inputted in LD-5R (corrected 1 decimal point): 1.1

By Linear Regression of y on x:


slope, mh= 1.2417

intercept, ch= -8.6314

\*Correlation Coefficient, R= 0.9513

Verification Test Result: Strong Correlation, Results were accepted.

\* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.



Verified By: IA  
 Technical Manager

Date: 05-12-2022

## Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date: 3-Dec-22 to 4-Dec-22  
 Next Verification Test Date: 2-Dec-23  
 Unit-under-Test- Model No. Sibata LD-5R  
 Unit-under-Test Serial No. 882110  
 Our Report Reference No. RPT-22-HVS-0025  
 Calibration Location: AM2, Located near the Leachate Treatment Works within the NENT Landfill

Standard Equipment Information			
Verification Equipment Type	Tisch TSP HVS	Tisch HVS Calibrator	
Standard Equipment Model No.	TE-5170X	TE-5025A	
Equipment serial no.	MFC 1106	3465	
Last Calibration Date	1-Dec-22	28-Jun-22	
Next Calibration Date	31-Jan-23	27-Jun-23	

Verification Test No.	Date	Time			K-Factor	Counts/Minute (R)	Total Counts (TC)	TSP Sample ID No.	Dust Concentration (ug/m3), (C)	
		Start-time	End-time	Elapsed Time (in min)					K-Factor (K=C/R)	x-axis
1	3/12/2022	194.73	198.08	201.00	0.00101	61	12194	R222043/1	61	
2	3/12/2022	198.08	201.27	191.40	0.00089	38	7337	R222043/2	34	
3	3/12/2022	201.27	204.35	184.80	0.00108	46	8439	R222043/3	49	
4	4/12/2022	252.37	255.36	179.40	0.00110	61	11003	R222044/1	67	
5	4/12/2022	255.38	258.38	180.00	0.00112	56	10080	R222044/2	62	
6	4/12/2022	258.38	261.38	180.00	0.00104	68	12180	R222044/3	70	
					0.00104					

K-Factor to be inputted in LD-5R (corrected 1 decimal point): 1.0

By Linear Regression of y on x:

slope, mh= 1.1984

intercept, ch= -8.3267


\*Correlation Coefficient, R= 0.9700

Verification Test Result: Strong Correlation, Results were accepted.

\* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.

Verified By:   
 Technical Manager

Date: 05-12-2022



## Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date: 3-Dec-22 to 4-Dec-22  
 Next Verification Test Date: 2-Dec-23  
 Unit-under-Test- Model No. Sibata LD-5R  
 Unit-under-Test Serial No. 942532  
 Our Report Reference No. RPT-22-HVS-0024  
 Calibration Location: AM2, Located near the Leachate Treatment Works within the NENT Landfill

Standard Equipment Information			
Verification Equipment Type	Tisch TSP HVS	Tisch HVS Calibrator	
Standard Equipment Model No.	TE-5170X	TE-5025A	
Equipment serial no.	MFC 1106	3465	
Last Calibration Date	1-Dec-22	28-Jun-22	
Next Calibration Date	31-Jan-23	27-Jun-23	

Verification Test No.	Date	Time			K-Factor K-Factor (K=C/R)	Counts/ Minute (R) x-axis	Total Counts (TC)	TSP Sample ID No.	Dust Concentration (ug/m3), (C) y axis
		Start-time	End-time	Elapsed Time (in min)					
1	3/12/2022	194.73	198.08	201.00	0.00111	55	11122	R222043/1	61
2	3/12/2022	198.08	201.27	191.40	0.00093	37	7082	R222043/2	34
3	3/12/2022	201.27	204.35	184.80	0.00110	45	8316	R222043/3	49
4	4/12/2022	252.37	255.36	179.40	0.00113	60	10704	R222044/1	67
5	4/12/2022	255.38	258.38	180.00	0.00120	52	9360	R222044/2	62
6	4/12/2022	258.38	261.38	180.00	0.00104	68	12180	R222044/3	70

0.00108

K-Factor to be inputted in LD-5R (corrected 1 decimal point): 1.1

By Linear Regression of y on x:


slope, mh= 1.1919

intercept, ch= -5.3851

\*Correlation Coefficient, R= 0.9543

Verification Test Result: Strong Correlation, Results were accepted.

\* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.



Verified By: [Signature]  
Technical Manager

Date: 05-12-2022



## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

### Site Information

Location:	NENTX	Site ID:	AM1	Date:	07-Mar-2023
Serial No:	1105	Model:	TE-5170X	Operator:	Andy Li

### Ambient Condition

Actual Pressure during Calibration (P <sub>a</sub> ) (mm Hg):	759.0	Actual Temperature during Calibration (T <sub>a</sub> ) (deg K):	296.4
--	-------	--	-------

### Calibration Orifice

Model:	TE-5025A	Slope (m <sub>c</sub> ):	2.05924
Serial No.:	3465	Intercept (b <sub>c</sub> ):	-0.01929
Calibration Due Date:	28-Jun-23	Corr. Coeff:	0.99998

### Calibration Data

Plate or Test #	ΔH <sub>2</sub> O (in)	Q <sub>a</sub> , X-Axis (m <sup>3</sup> /min)	I, CFM (chart)	IC, Y-Axis (corrected)
18	11.30	1.645	55.0	55.11
13	9.20	1.485	50.0	50.10
10	6.90	1.288	44.0	44.09
7	4.50	1.042	37.0	37.08
5	2.80	0.824	30.0	30.06

Sampler Calibration Relationship (Q<sub>a</sub> on x-axis, IC on y-axis)

m = 30.2340                      b = 5.2945                      Corr. Coeff = 0.9998


### Calculations

$$Q_a = 1/m_c \cdot [\text{Sqrt}(\Delta H_2O \cdot (P_a/P_{Std}) \cdot (T_{Std}/T_a))] - b_c]$$

$$IC = I \cdot (\text{Sqrt}(P_a/P_{Std}) \cdot (T_{Std}/T_a))$$

- Q<sub>a</sub> = actual flow rate
- IC = corrected chart response
- I = actual chart response
- m<sub>c</sub> = calibrator slope
- b<sub>c</sub> = calibrator intercept

- m = sampler slope
- b = sampler intercept
- T<sub>Std</sub> = 298 deg K
- P<sub>Std</sub> = 760 mm Hg
- T<sub>a</sub> = actual temperature during calibration (deg K)
- P<sub>a</sub> = actual pressure during calibration (mm Hg)



Checked by: \_\_\_\_\_ *AL* \_\_\_\_\_

Date: \_\_\_\_\_ 07-Mar-2023 \_\_\_\_\_

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

### Site Information

Location:	NENTX	Site ID:	AM2	Date:	07-Mar-2023
Serial No:	1106	Model:	TE-5170X	Operator:	Andy Li

### Ambient Condition

Actual Pressure during Calibration (P <sub>a</sub> ) (mm Hg):	759.0	Actual Temperature during Calibration (T <sub>a</sub> ) (deg K):	296.4
---	-------	--	-------

### Calibration Orifice

Model:	TE-5025A	Slope (m <sub>c</sub> ):	2.05924
Serial No.:	3465	Intercept (b <sub>c</sub> ):	-0.01929
Calibration Due Date:	28-Jun-23	Corr. Coeff:	0.99998

### Calibration Data

Plate or Test #	ΔH <sub>2</sub> O (in)	Q <sub>a</sub> , X-Axis (m <sup>3</sup> /min)	I, CFM (chart)	IC, Y-Axis (corrected)
18	12.10	1.702	62.0	62.13
13	9.40	1.501	57.0	57.12
10	7.20	1.315	50.0	50.10
7	4.50	1.042	42.0	42.09
5	2.90	0.838	36.0	36.07

Sampler Calibration Relationship (Q<sub>a</sub> on x-axis, IC on y-axis)

m = 30.6717      b = 10.2530      Corr. Coeff = 0.9989

### Calculations


$$Q_a = 1/m_c * [\text{Sqrt}(\Delta H_2O * (P_a/P_{std}) * (T_{std}/T_a)) - b_c]$$

$$IC = I * (\text{Sqrt}(P_a/P_{std}) * (T_{std}/T_a))$$

Q<sub>a</sub> = actual flow rate  
 IC = corrected chart response  
 I = actual chart response  
 m<sub>c</sub> = calibrator slope  
 b<sub>c</sub> = calibrator intercept

m = sampler slope  
 b = sampler intercept  
 T<sub>std</sub> = 298 deg K  
 P<sub>std</sub> = 760 mm Hg  
 T<sub>a</sub> = actual temperature during calibration (deg K)  
 P<sub>a</sub> = actual pressure during calibration (mm Hg)

Flow Rate Chart



Checked by: \_\_\_\_\_

Date: 07-Mar-2023

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

### Site Information

Location:	NENTX	Site ID:	AM3	Date:	07-Mar-2023
Serial No:	1856	Model:	TE-5170X	Operator:	Andy Li

### Ambient Condition

Actual Pressure during Calibration (P <sub>a</sub> ) (mm Hg):	759.0	Actual Temperature during Calibration (T <sub>a</sub> ) (deg K):	296.4
---	-------	--	-------

### Calibration Orifice

Model:	TE-5025A	Slope (m <sub>c</sub> ):	2.05924
Serial No.:	3465	Intercept (b <sub>c</sub> ):	-0.01929
Calibration Due Date:	28-Jun-23	Corr. Coeff:	0.99998

### Calibration Data

Plate or Test #	ΔH <sub>2</sub> O (in)	Q <sub>a</sub> , X-Axis (m <sup>3</sup> /min)	I, CFM (chart)	IC, Y-Axis (corrected)
18	12.70	1.743	58.0	58.12
13	10.00	1.548	52.0	52.11
10	7.80	1.368	45.0	45.09
7	4.90	1.087	37.0	37.08
5	3.10	0.866	29.0	29.06

Sampler Calibration Relationship (Q<sub>a</sub> on x-axis, IC on y-axis)

m = 32.9317                      b = 0.7369                      Corr. Coeff = 0.9991

### Calculations


$$Q_a = 1/m_c \cdot [\text{Sqrt}(\Delta H_2O \cdot (P_a/P_{Std}) \cdot (T_{Std}/T_a)) - b_c]$$

$$IC = I \cdot (\text{Sqrt}(P_a/P_{Std}) \cdot (T_{Std}/T_a))$$

Q<sub>a</sub> = actual flow rate  
 IC = corrected chart response  
 I = actual chart response  
 m<sub>c</sub> = calibrator slope  
 b<sub>c</sub> = calibrator intercept

m = sampler slope  
 b = sampler intercept  
 T<sub>Std</sub> = 298 deg K  
 P<sub>Std</sub> = 760 mm Hg  
 T<sub>a</sub> = actual temperature during calibration (deg K)  
 P<sub>a</sub> = actual pressure during calibration (mm Hg)

Flow Rate Chart



Checked by:

Date: 07-Mar-2023



# Certificate of Calibration

Calibration Certification Information			
Cal. Date: June 28, 2022	Rootsmeter S/N: 438320	Ta: 296	°K
Operator: Jim Tisch		Pa: 755.1	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: <b>3465</b>		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4290	3.2	2.00
2	3	4	1	1.0130	6.4	4.00
3	5	6	1	0.9050	7.9	5.00
4	7	8	1	0.8590	8.8	5.50
5	9	10	1	0.7110	12.8	8.00

Data Tabulation						
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left( \frac{Ta}{Pa} \right)}$ (y-axis)	
0.9961	0.6970	1.4144	0.9958	0.6968	0.8854	
0.9918	0.9791	2.0003	0.9915	0.9788	1.2522	
0.9899	1.0938	2.2364	0.9895	1.0934	1.4000	
0.9887	1.1509	2.3456	0.9883	1.1506	1.4683	
0.9834	1.3831	2.8289	0.9830	1.3826	1.7708	
<b>QSTD</b>	m=	<b>2.05924</b>	<b>QA</b>	m=	<b>1.28946</b>	
	b=	<b>-0.01929</b>		b=	<b>-0.01207</b>	
	r=	<b>0.99998</b>		r=	<b>0.99998</b>	

Calculations			
Vstd= $\Delta Vol((Pa-\Delta P)/Pstd)(Tstd/Ta)$	Va= $\Delta Vol((Pa-\Delta P)/Pa)$		
Qstd= $Vstd/\Delta Time$	Qa= $Va/\Delta Time$		
For subsequent flow rate calculations:			
$Qstd = 1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$		$Qa = 1/m \left( \left( \sqrt{\Delta H \left( \frac{Ta}{Pa} \right)} \right) - b \right)$	

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

# Noise

# Certificate of Calibration

for

**Description:** *Sound Level Meter*  
**Manufacturer:** *NTi Audio*  
**Type No.:** *XL2 (Serial No.: A2A-13661-E0)*  
**Microphone:** *ACO 7052 (Serial No.:68914)*  
**Preamplifier:** *NTi Audio MA220 (M2211) (Serial No.:6282)*

**Submitted by:**

**Customer:** *Acuity Sustainability Consulting Limited*  
**Address:** *Unit E, 12/F., Ford Glory Plaza,  
Nos. 37-39 Wing Hong Street,  
Cheung Sha Wan, Kowloon, Hong Kong*

Upon receipt for calibration, the instrument was found to be:

- Within (31.5Hz – 8kHz)**  
 **Outside**

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

**Date of receipt: 20 August 2022**

**Date of calibration: 22 August 2022**

**Date of NEXT calibration: 21 August 2023**

**Calibrated by:** \_\_\_\_\_  
*Calibration Technician*

**Certified by:** \_\_\_\_\_  
*Mr. Ng Yan Wa*  
**Laboratory Manager**

**Date of issue: 22 August 2022**

**Certificate No.: APJ22-071-CC001**



Page 1 of 4

**1. Calibration Precaution:**

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

**2. Calibration Conditions:**

Air Temperature: 23.4 °C  
 Air Pressure: 1005 hPa  
 Relative Humidity: 68.5 %

**3. Calibration Equipment:**

	Type	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS

**4. Calibration Results**

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)				Applied value		UUT Reading, dB	IEC 61672 Class 1 Specification, dB
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz			
30-130	dBA SPL	Fast	94	1000	93.8	±0.4	

Linearity

Setting of Unit-under-test (UUT)				Applied value		UUT Reading, dB	IEC 61672 Class 1 Specification, dB
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz			
30-130	dBA SPL	Fast	94	1000	93.8	Ref	
			104		103.8	±0.3	
			114		114.0	±0.3	

Time Weighting

Setting of Unit-under-test (UUT)				Applied value		UUT Reading, dB	IEC 61672 Class 1 Specification, dB
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz			
30-130	dBA SPL	Fast	94	1000	93.8	Ref	
		Slow			93.8	±0.3	

## Frequency Response

## Linear Response

Setting of Unit-under-test (UUT)			Applied value		UUT Reading, dB	IEC 61672 Class 1 Specification, dB	
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz			
30-130	dB	SPL	94	Fast	31.5	93.9	±2.0
					63	94.0	±1.5
					125	93.9	±1.5
					250	93.8	±1.4
					500	93.8	±1.4
					1000	93.8	Ref
					2000	93.4	±1.6
					4000	93.0	±1.6
				8000	92.2	+2.1; -3.1	

## A-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading, dB	IEC 61672 Class 1 Specification, dB	
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz			
30-130	dBA	SPL	94	Fast	31.5	54.6	-39.4 ±2.0
					63	67.7	-26.2 ±1.5
					125	77.8	-16.1 ±1.5
					250	85.2	-8.6 ±1.4
					500	90.6	-3.2 ±1.4
					1000	93.8	Ref
					2000	94.6	+1.2 ±1.6
					4000	94.0	+1.0 ±1.6
				8000	91.2	-1.1 +2.1; -3.1	

## C-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading, dB	IEC 61672 Class 1 Specification, dB	
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz			
30-130	dBC	SPL	94	Fast	31.5	90.9	-3.0 ±2.0
					63	93.1	-0.8 ±1.5
					125	93.7	-0.2 ±1.5
					250	93.8	-0.0 ±1.4
					500	93.8	-0.0 ±1.4
					1000	93.8	Ref
					2000	93.3	-0.2 ±1.6
					4000	92.2	-0.8 ±1.6
				8000	89.3	-3.0 +2.1; -3.1	

## 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.10
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

### Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.



## CALIBRATION CERTIFICATE

Product : SOUND CALIBRATOR  
Type : NC-75  
Serial number : 34724243  
Manufacturer : RION CO., LTD.  
Calibration quantities : Sound pressure level (with reference standard microphone)  
Calibration method : Measured by specified secondary standard microphone  
according to JCSS calibration procedure specified by RION.  
Ambient conditions : Temperature 23.9 °C, Relative humidity 49 %,  
Static pressure 99.9 kPa  
Calibration date : 05/07/2022 (DD/MM/YYYY)  
Calibration location : 3-20-41 Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan  
RION CO., LTD. Calibration Room

We hereby certify that the results of this calibration were as follows.

Issue date : 11/07/2022 (DD/MM/YYYY)

Junichi Kawamura  
Manager  
Quality Assurance Section,  
Quality Assurance Department,  
Environmental Instrument Division,  
RION CO., LTD.  
3-20-41 Higashimotomachi, Kokubunji,  
Tokyo 185-8533, Japan



This certificate is based on article 144 of the Measurement Law and indicates the result of calibration in accordance with measurement standards traceable to Primary Measurement Standards (National Standards) which realizes the physical units of measurement according to the International System of Units (SI).

The accreditation symbol is attestation of which the result of calibration is traceable to Primary Measurement Standards (National Standards).

The certificate shall not be reproduced except in full, without the written approval of the issuing laboratory.

The calibration laboratory who issued this calibration certificate conforms to ISO/IEC 17025:2017.

This calibration certificate was issued by the calibration laboratory accredited by IAJapan who is a signatory to the Mutual Recognition Arrangement (MRA) of International Laboratory Accreditation Cooperation (ILAC) and Asia Pacific Accreditation Cooperation (APAC). This (These) calibration result(s) may be accepted internationally through ILAC/APAC MRA.

## CALIBRATION RESULT

### 1. Sound pressure level (with reference standard microphone)

Measured value	Expanded uncertainty *1
93.99 dB	0.09 dB

Specified secondary standard microphone:

Type : 4160  
 Serial number : 2973341  
 Reference Sound pressure :  $2 \times 10^{-5}$  Pa

\*1 Defines an interval estimated to have a level of confidence of approximately 95 %.

Coverage factor  $k=2$

Calibration result is the calibration value in ambient conditions during calibration.

## BE OUT OF JCSS CALIBRATION

### 1. Frequency

Measured value	Measurement uncertainty ( $k=2$ )
1000.0 Hz	$3.9 \times 10^{-4}$ Hz

Working measurement standard universal counter:

Type : 53132A  
 Serial number : MY40005574  
 (JCSS Calibration Certificate No. 21081499079575510)

### 2. Total distortion

Measured value
0.2 %

Working measurement standard distortion meter:

Type : VA-2230A  
 Serial number : 11076061  
 (A2LA Calibration Certificate No. 1501-03080)

- closing -





AI

# Calibration Certificate

Certificate No. **300737**

Page 1 of 2 Pages

**Customer :** Acuity Sustainability Consulting Limited

**Address :** Unit E, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, H.K.

**Order No. :** Q30320

**Date of receipt :** 2-Feb-23

## Item Tested

**Description :** Hot Wire Anemometer

**Manufacturer :** RS PRO

**I.D. :** ASCL-EQ-111

**Model :** RS-90

**Serial No. :** 210722208

## Test Conditions

**Date of Test :** 13-Feb-23

**Supply Voltage :** --

**Ambient Temperature :**  $(23 \pm 3)^{\circ}\text{C}$

**Relative Humidity :**  $(50 \pm 25) \%$

## Test Specifications

Calibration check.

Ref. Document/Procedure : T03, Z04.

## Test Results

All results were within the manufacturer's specification.

The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S155	Std. Anemometer	206240	NIM-PRC
S223C	Std. Thermometer	205617	NIM-PRC

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant. The test results apply to the above Unit-Under-Test only

**Calibrated by :**   
James Yau

**Approved by :**   
Steve Kwan

This Certificate is issued by:  
Hong Kong Calibration Ltd.

**Date:** 13-Feb-23

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.  
Tel: 2425 8801 Fax: 2425 8646



# Calibration Certificate

Certificate No. 300737

Page 2 of 2 Pages

Results :

## 1. Velocity

Applied Value (m/s)	UUT Reading (m/s)	Mfr's Spec.
0.00	0.00	± (3 % of reading + 0.3 m/s)
2.50	2.43	
5.00	5.04	
10.00	10.07	
15.00	15.65	
19.00	19.87	

## 2. Temperature

Applied Value (°C)	UUT Reading (°C)	Mfr's Spec.
23.12	23.0	± 2 °C


Remark : 1. UUT: Unit-Under-Test

2. Uncertainty : ± (0.9 % + 0.16 m/s) for Velocity, ± 0.1 °C for Temperature, for a confidence probability of not less than 95 %.

3. Atmospheric Pressure: 1 002 hPa

----- END -----

# Water Quality



專業化驗有限公司  
QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong  
Email: info@qualityprotest.com; Website: www.qualityprotest.com  
Tel: (852) 3956 8717; Fax: (852) 3956 3928

## REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BC010056  
Date of Issue : 18 January 2023  
Page No. : 1 of 2

### PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited  
Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

### PART B - SAMPLE INFORMATION

Name of Equipment : HORIBA U-53  
Manufacturer : HORIBA  
Serial Number : PORBNFNT  
Date of Received : 12 January 2023  
Date of Calibration : 17 January 2023  
Date of Next Calibration : 16 April 2023  
Request No. : D-BC010056

### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter	Reference Method
pH value	APHA 21e 4500 H <sup>+</sup>
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure
Salinity	APHA 21e 2520 B
Dissolved oxygen	APHA 21e 4500 O
Turbidity	APHA 21e 2130 B

### PART D - CALIBRATION RESULT

#### (1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance	Result
4.00	3.94	-0.06	Satisfactory
7.42	7.54	0.12	Satisfactory
10.01	9.92	-0.09	Satisfactory

Tolerance of pH value should be less than  $\pm 0.2$  (pH unit)

#### (2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance	Result
10	11.03	1.03	Satisfactory
23	24.48	1.48	Satisfactory
33	34.19	1.19	Satisfactory

Tolerance of Temperature should be less than  $\pm 2.0$  (°C)

#### (3) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	9.51	-4.90	Satisfactory
20	19.04	-4.80	Satisfactory
30	29.62	-1.27	Satisfactory


Tolerance of Salinity should be less than  $\pm 10.0$  (%)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED  
SIGNATORY:

LEE Chun-ning

Assistant Manager (Chemical Testing)



專業化驗有限公司

QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong

Email: info@qualityprotest.com; Website: www.qualityprotest.com

Tel: (852) 3956 8717; Fax: (852) 3956 3928

## REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BC010056

Date of Issue : 18 January 2023

Page No. : 2 of 2

### (4) Dissolved oxygen

Expected Reading ( mg/L )	Display Reading ( mg/L )	Tolerance	Result
9.00	8.78	-0.22	Satisfactory
5.88	5.44	-0.44	Satisfactory
2.65	2.25	-0.40	Satisfactory
1.14	0.80	-0.34	Satisfactory

Tolerance of Dissolved oxygen should be less than  $\pm 0.5$  ( mg/L )

### (5) Turbidity

Expected Reading ( NTU )	Display Reading ( NTU )	Tolerance ( % )	Result
0	0.11	--	Satisfactory
10	10.0	0.0	Satisfactory
20	21.5	7.3	Satisfactory
100	108	8.0	Satisfactory
800	812	1.5	Satisfactory

Tolerance of Turbidity should be less than  $\pm 10.0$  ( % )

### Remark(s)

- The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.
- The results relate only to the calibrated equipment as received
- The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.
- "Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.
- The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---



# Calibration Certificate

Certificate No. 210252

Page 1 of 2 Pages

**Customer :** Acuity Sustainability Consulting Limited

**Address :** Unit E, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, H.K.

**Order No. :** Q24081

**Date of receipt :** 31-Oct-22

## Item Tested

**Description :** Flow Probe

**Manufacturer :** Global Water

**Model :** FP111

**I.D. :** --

**Serial No. :** 22K100859

## Test Conditions

**Date of Test :** 7-Nov-22

**Ambient Temperature :** 23°C

**Supply Voltage :** --

**Relative Humidity :** 78%

## Test Specifications

Calibration check.

Ref. Document/Procedure : V12

## Test Results

All results were within the manufacturer's specification.

The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S179	Std. Tape	201868	NIM-PRC
S136A	Stop Watch	201878	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant.  
The test results apply to the above Unit-Under-Test only

**Calibrated by :**   
Kin Wong

**Approved by :**   
Alan Chu

This Certificate is issued by:  
Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.  
Tel: 2425 8801 Fax: 2425 8646

**Date:** 7-Nov-22



# Calibration Certificate

Certificate No. 210252

Page 2 of 2 Pages

Results :

Applied Value (m/s)	UUT Reading (m/s)	Mfr's Spec.
0.96	1.0	$\pm 0.1$ m/s

Remarks : 1. UUT : Unit-Under-Test

2. Uncertainty :  $\pm 1$  %, for a confidence probability of not less than 95%.

----- END -----

# Landfill Gas



# Calibration Certificate

Customer Name Paul Y Construction Co. Ltd  
 Model PS200  
 Serial 373075  
 Tested On 16 November, 2022  
 Cal Expires 16 November, 2023

Audible Alarm PASS  
 Visual Alarm PASS  
 Calibrated For METHANE  
 100% LEL Equivalent 4.4% by VOL

Overall Results PASS



## Calibration Result

Gas Applied	Range	Reading	Calibrated	Result
Zero Air	% LEL	0	0	PASS
Zero Air	% O2	20.9	20.9	PASS
Zero Air	PPM CO	0	0	PASS
Zero Air	PPM H2S	0	0	PASS

Gas Applied	Range	Reading	Calibrated	Result
50% LEL Methane	% LEL	61	50	PASS
18% VOL Oxygen	% O2	17.8	N/A	PASS
100 PPM Carbon Monoxide	PPM CO	71	100	PASS
25 PPM Hydrogen Sulphide	PPM H2S	22	25	PASS

Calibrated By Ivan Lo :



# Appendix E Monitoring Results

# Air Quality

**1-hour TSP Concentration ( $\mu\text{g}/\text{m}^3$ ) at Location AM1**

Date	Equipment Brand & Model	Equipment Serial No.	K-factor	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
								$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$
6/4/2023	Sibata LD-5R	942532	0.00108	Cloudy	10:01	11:01	12:01	50	53	55	53	285	500
12/4/2023	Sibata LD-5R	942532	0.00108	Fine	10:50	11:50	12:50	21	19	20	20		
18/4/2023	Sibata LD-5R	942532	0.00108	Cloudy	15:12	16:12	17:12	24	22	22	23		
24/4/2023	Sibata LD-5R	942532	0.00108	Cloudy	13:48	14:48	15:48	48	50	45	48		
29/4/2023	Sibata LD-5R	942532	0.00108	Fine	13:09	14:09	15:09	29	34	31	31		
<b>Average</b>								<b>35</b>					
<b>Max.</b>								<b>55</b>					
<b>Min.</b>								<b>19</b>					

**1-hour TSP Concentration ( $\mu\text{g}/\text{m}^3$ ) at Location AM2**

Date	Equipment Brand & Model	Equipment Serial No.	K-factor	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
								$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$
6/4/2023	Sibata LD-5R	882106	0.00107	Cloudy	9:40	10:40	11:40	33	37	31	34	279	500
12/4/2023	Sibata LD-5R	882106	0.00107	Fine	11:00	12:00	13:00	32	39	33	35		
18/4/2023	Sibata LD-5R	882106	0.00107	Cloudy	15:02	16:02	17:02	44	76	46	55		
24/4/2023	Sibata LD-5R	882106	0.00107	Cloudy	13:59	14:59	15:59	31	41	36	36		
29/4/2023	Sibata LD-5R	882106	0.00107	Fine	13:16	14:16	15:16	52	43	50	48		
<b>Average</b>								<b>42</b>					
<b>Max.</b>								<b>76</b>					
<b>Min.</b>								<b>31</b>					

**1-hour TSP Concentration ( $\mu\text{g}/\text{m}^3$ ) at Location AM3**

Date	Equipment Brand & Model	Equipment Serial No.	K-factor	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
								$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$	$\mu\text{g}/\text{m}^3$
6/4/2023	Sibata LD-5R	0Z4545	0.00114	Cloudy	10:13	11:13	12:13	45	46	43	45	285	500
12/4/2023	Sibata LD-5R	0Z4545	0.00114	Fine	10:40	11:40	12:40	41	50	40	44		
18/4/2023	Sibata LD-5R	0Z4545	0.00114	Cloudy	15:29	16:29	17:29	35	23	24	27		
24/4/2023	Sibata LD-5R	0Z4545	0.00114	Cloudy	13:40	14:40	15:40	48	54	49	50		
29/4/2023	Sibata LD-5R	0Z4545	0.00114	Fine	13:29	14:29	15:29	32	39	34	35		
<b>Average</b>								<b>40</b>					
<b>Max.</b>								<b>54</b>					
<b>Min.</b>								<b>23</b>					

**The Summary of TSP 24-hour Concentration ( $\mu\text{g}/\text{m}^3$ ) at Location AM1**

Start Date	Weather Condition	Avg Air Temp	Avg Atmospheric Pressure	Elapse Time		Sampling Time	Averaged Flow Rate	Averaged Flow Rate	Total Flow Volume	Filter Weight (g)		Particulate weight	Concentration	Action Level	Limit Level
		( $^{\circ}\text{C}$ )	(hPa)	Initial	Final	(minutes)	(cfm)	( $\text{m}^3/\text{min}$ )	( $\text{m}^3$ )	Initial	Final	(g)	( $\mu\text{g}/\text{m}^3$ )	( $\mu\text{g}/\text{m}^3$ )	( $\mu\text{g}/\text{m}^3$ )
6/4/2023	Cloudy	22.7	1012.1	951.31	975.31	1440	39.5	1.13	1634	2.7346	2.7898	0.0552	34	164	260
12/4/2023	Fine	22.8	1012.9	975.31	999.31	1440	40	1.15	1659	2.6675	2.8527	0.1852	112		
18/4/2023	Cloudy	25.2	1011.3	999.31	1023.31	1440	40	1.15	1649	2.6750	2.7463	0.0713	43		
24/4/2023	Cloudy	23.4	1014.1	1023.31	1047.31	1440	40	1.15	1660	2.6742	2.7655	0.0913	55		
29/4/2023	Fine	25.0	1011.9	1047.31	1071.31	1440	40	1.15	1650	2.6702	2.7651	0.0949	58		
												Average	<b>60</b>		
												Min	<b>34</b>		
												Max	<b>112</b>		

**The Summary of 24-hour TSP Concentration ( $\mu\text{g}/\text{m}^3$ ) at Location AM2**

Start Date	Weather Condition	Avg Air Temp	Avg Atmospheric Pressure	Elapse Time		Sampling Time	Averaged Flow Rate	Flow Rate	Total Flow Volume	Filter Weight (g)		Particulate weight	Concentration	Action Level	Limit Level
		( $^{\circ}\text{C}$ )	(hPa)	Initial	Final	(minutes)	(cfm)	( $\text{m}^3/\text{min}$ )	( $\text{m}^3$ )	Initial	Final	(g)	( $\mu\text{g}/\text{m}^3$ )	( $\mu\text{g}/\text{m}^3$ )	( $\mu\text{g}/\text{m}^3$ )
6/4/2023	Cloudy	22.7	1012.1	724.40	748.40	1440	41	1.01	1449	2.7457	2.7987	0.0530	37	152	260
12/4/2023	Fine	22.8	1012.9	748.40	772.40	1440	41	1.01	1450	2.6845	2.8456	0.1611	111		
18/4/2023	Cloudy	25.2	1011.3	772.40	796.40	1440	40.5	0.98	1416	2.6776	2.7722	0.0946	67		
24/4/2023	Cloudy	23.4	1014.1	796.40	820.41	1441	40.5	0.99	1427	2.6754	2.7482	0.0728	51		
29/4/2023	Fine	25.0	1011.9	820.41	844.41	1440	40.5	0.98	1417	2.6670	2.7388	0.0718	51		
												Average	<b>63</b>		
												Min	<b>37</b>		
												Max	<b>111</b>		

**The Summary of 24-hour TSP Concentration ( $\mu\text{g}/\text{m}^3$ ) at Location AM3**

Start Date	Weather Condition	Avg Air Temp	Avg Atmospheric Pressure	Elapse Time		Sampling Time	Averaged Flow Rate	Flow Rate	Total Flow Volume	Filter Weight (g)		Particulate weight	Concentration	Action Level	Limit Level
		( $^{\circ}\text{C}$ )	(hPa)	Initial	Final	(minutes)	(cfm)	( $\text{m}^3/\text{min}$ )	( $\text{m}^3$ )	Initial	Final	(g)	( $\mu\text{g}/\text{m}^3$ )	( $\mu\text{g}/\text{m}^3$ )	( $\mu\text{g}/\text{m}^3$ )
6/4/2023	Cloudy	22.7	1012.1	1729.97	1754.00	1442	40	1.20	1724	2.7311	2.7998	0.0687	40	163	260
12/4/2023	Fine	22.8	1012.9	1754.00	1778.00	1440	43	1.29	1854	2.6673	2.9472	0.2799	151		
18/4/2023	Cloudy	25.2	1011.3	1778.00	1802.00	1440	39	1.16	1669	2.6855	2.7925	0.1070	64		
24/4/2023	Cloudy	23.4	1014.1	1802.00	1826.00	1440	40	1.20	1723	2.6695	2.7474	0.0779	45		
29/4/2023	Fine	25.0	1011.9	1826.00	1850.00	1440	40	1.19	1714	2.6885	2.7738	0.0853	50		
												Average	<b>70</b>		
												Min	<b>40</b>		
												Max	<b>151</b>		

Remarks:  
 1. Orange Text equal to exceed Action Level  
 2. Red Text equal to exceed Limit Level

# Noise

**Impact Phase Construction Noise Monitoring Data at Location NM1a**

Date	Weather	Wind speed m/s	Start Time	End Time	$L_{eq}$ (dB(A))							$L_{10}$ (dB(A))						$L_{90}$ (dB(A))						
					1st	2nd	3rd	4th	5th	6th	Overall (30min)	1st	2nd	3rd	4th	5th	6th	1st	2nd	3rd	4th	5th	6th	
6/4/2023	Cloudy	0	10:32	11:02	52.0	53.7	55.7	57.8	56.8	55.9	55.7	53.6	56.4	57.6	60.4	59	58.1	48.6	48.1	49.9	51.3	50.5	48.4	
12/4/2023	Fine	1.7	11:12	11:42	58.1	57.4	58	59.1	57.1	58.2	58.0	73.1	72.6	72.9	74.6	72.4	73.6	44.9	43.1	43.2	44.6	41.6	42.2	
18/4/2023	Hazy	1.5	14:12	14:42	54.8	53.4	53.9	53.2	54.1	52.4	53.7	69.6	68.6	68.1	67.6	68.2	69.8	46.9	47	46.1	47.9	46.1	45.2	
24/4/2023	Cloudy	2.6	13:00	13:30	57.1	58.2	57.4	59.1	60.1	57.8	58.4	60.1	61.2	62.4	63.4	62.1	61.9	50.1	51.1	50.6	52.2	53.2	51.9	
											<b>Average</b>		56.8											
											<b>Baseline Level</b>		55.4											
											<b>Action Level</b>		When one valid documented complaint is received											
											<b>Limit Level</b>		75											

**Impact Phase Construction Noise Monitoring Data at Location NM2a**

Date	Weather	Wind speed m/s	Start Time	End Time	$L_{eq}$ (dB(A))							$L_{10}$ (dB(A))						$L_{90}$ (dB(A))						
					1st	2nd	3rd	4th	5th	6th	Overall (30min)	1st	2nd	3rd	4th	5th	6th	1st	2nd	3rd	4th	5th	6th	
6/4/2023	Cloudy	1.5	14:32	15:02	65.7	66.2	64.3	66.4	65.4	63.4	65.4	68.5	69.3	67.9	70.2	69.1	67.8	60.1	61.2	59.9	62.4	60.2	61.1	
12/4/2023	Fine	2.3	16:00	16:30	53.1	54.3	52.1	55.1	53.2	54.1	53.8	55.2	56.3	54.2	57.2	55.3	56.4	50.1	49.1	51.1	52.6	51.9	49.4	
18/4/2023	Hazy	2.1	17:20	17:50	52.3	52.2	54	52.1	55	54	53.4	53.6	53.6	55.7	53.6	57.7	55.8	50.7	50.2	50.6	50.4	51.8	50.8	
24/4/2023	Cloudy	2.6	15:01	15:31	52.2	54.1	51.9	52.6	52.6	53.1	52.8	57.1	56.4	57.3	56.2	57.6	56.2	49.1	48.6	50.1	49.2	48.2	47.3	
											<b>Average</b>		60.1											
											<b>Baseline Level</b>		54.5											
											<b>Action Level</b>		When one valid documented complaint is received											
											<b>Limit Level</b>		75											

# Water Quality



Monitoring Location: WM1

Date	Time	Weather	Water Depth (m)	Water Flow (L/s)	Water Temperature (°C)	DO (mg/L)			pH			Turbidity (NTU)			SS (mg/L)		
						Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level
6-Apr-23	14:34	Cloudy	0.1	0	24.3	7.8	<7.4	<4	7.1	>7.7	>7.8	0.4	>9.2	>9.5	3.2	>9.7	>11.4

Monitoring Location: WM2

Date	Time	Weather	Water Depth (m)	Water Flow (L/s)	Water Temperature (°C)	DO (mg/L)			pH			Turbidity (NTU)			SS (mg/L)		
						Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level
6-Apr-23	8:13	Cloudy	0.30	0	25.3	6.7	<5	<4	7.3	>7.6	>7.7	64.3	>108.3	>108.9	48.1	>94.5	>94.7

Remarks

1. Sample will be grabbed on surface when the water depth is less than 1m.
2. "TBC" equal to "To be confirm"






### CERTIFICATE OF ANALYSIS

Client	: ACUMEN LABORATORY AND TESTING LIMITED	Laboratory	: ALS Technichem (HK) Pty Ltd	Page	: 1 of 9
Contact	: MR HUNTINGTON HUI	Contact	: Richard Fung	Work Order	: HK2313159
Address	: UNIT D, 12/F, FORD GLORY PLAZA, NOS.37-39 WING HONG STREET, CHEUNG SHA WAN, KOWLOON, HONG KONG	Address	: 11/F., Chung Shun Knitting Centre, 1 - 3 Wing Yip Street, Kwai Chung, N.T., Hong Kong		
E-mail	: hthui@acumen-env.com	E-mail	: richard.fung@alsglobal.com		
Telephone	: +852 2333 6823	Telephone	: +852 2610 1044		
Facsimile	: +852 2333 1316	Facsimile	: +852 2610 2021		
Project	: NENTX			Date Samples Received	: 06-Apr-2023
Order number	: ---	Quote number	: HKE/2751/2022_V2	Issue Date	: 24-Apr-2023
C-O-C number	: ---			No. of samples received	: 2
Site	:			No. of samples analysed	: 2

This report may not be reproduced except with prior written approval from the testing laboratory.

This document has been signed by those names that appear on this report and are the authorised signatories.

<i>Signatories</i>	<i>Position</i>	<i>Authorised results for</i>
 Fung Lim Chee, Richard	Managing Director	Inorganics
 Fung Lim Chee, Richard	Managing Director	Metals_ENV
 Ng Sin Kou, May	Laboratory Manager	Microbiology_ENV



## General Comments

This report supersedes any previous report(s) with the same work order number. All pages of this report have been checked and approved for release. When sampling time information is not provided by the client, sampling dates are shown without a time component. In these instances, the time component has been assumed by the laboratory for processing purposes.

Testing period is from 06-Apr-2023 to 21-Apr-2023.

Key: LOR = Limit of reporting; CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

### Specific Comments for Work Order: HK2313159

Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in chilled condition. The result(s) related only to the item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified.

Microbiological sample(s) was/ were collected in 250mL sterile plastic bottles containing sodium thiosulfate. Sample(s) arrived at the laboratory at 18:20.

NOT DETECTED denotes result(s) is (are) less than the Limit of Report (LOR).

ED037 - Titration end point for Total Alkalinity is pH 4.5 while end point for Total Alkalinity <20mg/L is pH 4.2.

Water sample(s) digested by in-house method E-3005 prior to the determination of total metals. The in-house method is developed based on USEPA method 3005.

EA002 - pH value is reported as at 25°C. Calibration range of pH value is 4.0 - 10.0. Results exceeding this range is for reference only.

EA025 - The accredited LOR of Total Suspended Solids is 0.5mg/L. Results below this LOR are for reference only.

---



### Analytical Results

Sub-Matrix: WATER

				Sample ID	WM1	WM2	---	---	---
				Sampling date / time	06-Apr-2023	06-Apr-2023	---	---	---
Compound	CAS Number	LOR	Unit	HK2313159-001	HK2313159-002	-----	-----	-----	
<b>EA/ED: Physical and Aggregate Properties</b>									
EA002: pH Value	----	0.1	pH Unit	6.4	6.7	---	---	---	
EA010: Electrical Conductivity @ 25°C	----	1	µS/cm	70	140	---	---	---	
EA025: Suspended Solids (SS)	----	0.1	mg/L	3.2	48.1	---	---	---	
ED037: Total Alkalinity as CaCO3	----	1	mg/L	13	48	---	---	---	
<b>ED/EK: Inorganic Nonmetallic Parameters</b>									
ED041K: Sulphate as SO4 - Turbidimetric	----	1	mg/L	7	9	---	---	---	
ED045K: Chloride	16887-00-6	0.5	mg/L	8	7	---	---	---	
EK055K: Ammonia as N	7664-41-7	0.01	mg/L	0.22	<0.01	---	---	---	
EK058A: Nitrate as N	14797-55-8	0.01	mg/L	0.03	0.14	---	---	---	
EK061A: Total Kjeldahl Nitrogen as N	----	0.1	mg/L	0.4	0.7	---	---	---	
EK071K: Reactive Phosphorus as P	14265-44-2	0.01	mg/L	0.01	<0.01	---	---	---	
EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L	<2	<2	---	---	---	
<b>EP: Aggregate Organics</b>									
EP005: Total Organic Carbon	----	1	mg/L	2	2	---	---	---	
EP020: Oil & Grease	----	5	mg/L	<5	<5	---	---	---	
EP026C: Chemical Oxygen Demand	----	5	mg/L	17	15	---	---	---	
EP030: Biochemical Oxygen Demand	----	2	mg/L	<2	2	---	---	---	
<b>EG: Metals and Major Cations - Total</b>									
EG020: Cadmium	7440-43-9	0.2	µg/L	<0.2	<0.2	---	---	---	
EG020: Copper	7440-50-8	1	µg/L	2	4	---	---	---	
EG020: Lead	7439-92-1	1	µg/L	<1	4	---	---	---	
EG020: Manganese	7439-96-5	1	µg/L	70	2220	---	---	---	
EG020: Nickel	7440-02-0	1	µg/L	<1	2	---	---	---	
EG020: Zinc	7440-66-6	10	µg/L	19	35	---	---	---	
EG032: Calcium	7440-70-2	50	µg/L	3720	15400	---	---	---	
EG032: Iron	7439-89-6	10	µg/L	480	9240	---	---	---	
EG032: Magnesium	7439-95-4	50	µg/L	500	1370	---	---	---	
EG032: Potassium	7440-09-7	50	µg/L	720	3410	---	---	---	
EG032: Sodium	7440-23-5	50	µg/L	9170	7890	---	---	---	



Sub-Matrix: WATER				Sample ID	WM1	WM2	---	---	---
				Sampling date / time	06-Apr-2023	06-Apr-2023	---	---	---
Compound	CAS Number	LOR	Unit	HK2313159-001	HK2313159-002	-----	-----	-----	
<b>EM: Microbiological Testing</b>									
EM002: E. coli	----	1	CFU/100mL	400	260	---	---	---	
EM003: Total Coliforms	----	1	CFU/100mL	420	330	---	---	---	



**Laboratory Duplicate (DUP) Report**

Matrix: WATER				Laboratory Duplicate (DUP) Report				
Laboratory sample ID	Sample ID	Method/Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)
<b>EA/ED: Physical and Aggregate Properties (QC Lot: 4986151)</b>								
HK2313376-001	Anonymous	EA010: Electrical Conductivity @ 25°C	----	1	µS/cm	2100	2120	0.8
<b>EA/ED: Physical and Aggregate Properties (QC Lot: 4986152)</b>								
HK2313376-001	Anonymous	EA002: pH Value	----	0.1	pH Unit	7.4	7.4	0.0
HK2313394-001	Anonymous	EA002: pH Value	----	0.1	pH Unit	7.5	7.4	0.0
<b>EA/ED: Physical and Aggregate Properties (QC Lot: 4987647)</b>								
HK2312959-001	Anonymous	EA025: Suspended Solids (SS)	----	0.5	mg/L	40.0	41.3	3.2
HK2313105-008	Anonymous	EA025: Suspended Solids (SS)	----	0.5	mg/L	2.6	2.7	0.0
<b>EA/ED: Physical and Aggregate Properties (QC Lot: 4987794)</b>								
HK2313376-001	Anonymous	ED037: Total Alkalinity as CaCO3	----	1	mg/L	34	34	0.0
<b>ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4982167)</b>								
HK2312859-003	Anonymous	EK071K: Reactive Phosphorus as P	14265-44-2	0.01	mg/L	1.80	1.80	0.0
<b>ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4982496)</b>								
HK2313159-002	WM2	ED041K: Sulphate as SO4 - Turbidimetric	----	1	mg/L	9	9	0.0
<b>ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4982497)</b>								
HK2313159-002	WM2	ED045K: Chloride	16887-00-6	1	mg/L	7	7	0.0
<b>ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4985940)</b>								
HK2313441-001	Anonymous	EK055K: Ammonia as N	7664-41-7	0.01	mg/L	20.5	16.9	19.5
<b>ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4988300)</b>								
HK2313159-001	WM1	EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L	<2	<2	0.0
<b>ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4995152)</b>								
HK2312989-001	Anonymous	EK061A: Total Kjeldahl Nitrogen as N	----	0.1	mg/L	3140	3070	2.3
<b>EP: Aggregate Organics (QC Lot: 4995509)</b>								
HK2314189-005	Anonymous	EP005: Total Organic Carbon	----	1	mg/L	<1	<1	0.0
<b>EP: Aggregate Organics (QC Lot: 5005161)</b>								
HK2311191-003	Anonymous	EP026C: Chemical Oxygen Demand	----	5	mg/L	13	13	0.0
<b>EG: Metals and Major Cations - Total (QC Lot: 4982013)</b>								
HK2313159-001	WM1	EG020: Cadmium	7440-43-9	0.2	µg/L	<0.2	<0.2	0.0
		EG020: Copper	7440-50-8	1	µg/L	2	2	0.0
		EG020: Lead	7439-92-1	1	µg/L	<1	<1	0.0
		EG020: Manganese	7439-96-5	1	µg/L	70	68	3.0



Matrix: WATER				Laboratory Duplicate (DUP) Report				
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)
<b>EG: Metals and Major Cations - Total (QC Lot: 4982013) - Continued</b>								
HK2313159-001	WM1	EG020: Nickel	7440-02-0	1	µg/L	<1	<1	0.0
		EG020: Zinc	7440-66-6	10	µg/L	19	19	0.0
<b>EG: Metals and Major Cations - Total (QC Lot: 4982014)</b>								
HK2313159-002	WM2	EG032: Iron	7439-89-6	10	µg/L	9240	9360	1.4
		EG032: Calcium	7440-70-2	50	µg/L	15400	15600	0.9
		EG032: Magnesium	7439-95-4	50	µg/L	1370	1380	0.0
		EG032: Potassium	7440-09-7	50	µg/L	3410	3430	0.8
		EG032: Sodium	7440-23-5	50	µg/L	7890	7950	0.7

**Method Blank (MB), Laboratory Control Spike (LCS) and Laboratory Control Spike Duplicate (DCS) Report**

Matrix: WATER				Method Blank (MB) Report			Laboratory Control Spike (LCS) and Laboratory Control Spike Duplicate (DCS) Report					
Method: Compound	CAS Number	LOR	Unit	Result	Spike Concentration	Spike Recovery (%)		Recovery Limits(%)		RPD (%)		
						LCS	DCS	Low	High	Value	Control Limit	
<b>EA/ED: Physical and Aggregate Properties (QC Lot: 4986151)</b>												
EA010: Electrical Conductivity @ 25°C	----	1	µS/cm	<1	146.9 µS/cm	99.6	----	93.5	106	----	----	
				<1	1412 µS/cm	96.7	----	94.3	105	----	----	
<b>EA/ED: Physical and Aggregate Properties (QC Lot: 4987647)</b>												
EA025: Suspended Solids (SS)	----	0.5	mg/L	<0.5	10 mg/L	91.5	----	82.4	118	----	----	
<b>EA/ED: Physical and Aggregate Properties (QC Lot: 4987794)</b>												
ED037: Total Alkalinity as CaCO3	----	1	mg/L	<1	50 mg/L	100	----	95.0	105	----	----	
<b>ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4982167)</b>												
EK071K: Reactive Phosphorus as P	14265-44-2	0.01	mg/L	<0.01	0.5 mg/L	101	----	92.4	106	----	----	
<b>ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4982496)</b>												
ED041K: Sulphate as SO4 - Turbidimetric	----	1	mg/L	<1	5 mg/L	108	----	89.8	108	----	----	
<b>ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4982497)</b>												
ED045K: Chloride	16887-00-6	1	mg/L	<1	10 mg/L	101	----	88.2	108	----	----	
<b>ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4985940)</b>												
EK055K: Ammonia as N	7664-41-7	0.01	mg/L	<0.01	0.5 mg/L	96.9	----	89.3	109	----	----	
<b>ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4988300)</b>												



Matrix: WATER		Method Blank (MB) Report			Laboratory Control Spike (LCS) and Laboratory Control Spike Duplicate (DCS) Report						
		LOR	Unit	Result	Spike Concentration	Spike Recovery (%)		Recovery Limits(%)		RPD (%)	
Method: Compound	CAS Number					LCS	DCS	Low	High	Value	Control Limit
<b>ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4988300) - Continued</b>											
EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L	<2	----	----	----	----	----	----	----
<b>ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4995152)</b>											
EK061A: Total Kjeldahl Nitrogen as N	----	0.1	mg/L	<0.1	0.5 mg/L	108	----	89.0	120	----	----
<b>EP: Aggregate Organics (QC Lot: 4979267)</b>											
EP030: Biochemical Oxygen Demand	----	----	mg/L	----	198 mg/L	97.0	----	78.6	118	----	----
<b>EP: Aggregate Organics (QC Lot: 4995509)</b>											
EP005: Total Organic Carbon	----	1	mg/L	<1	5 mg/L	104	----	78.1	123	----	----
				<1	100 mg/L	103	----	79.9	119	----	----
<b>EP: Aggregate Organics (QC Lot: 5000446)</b>											
EP020: Oil & Grease	----	2	mg/L	<2	20 mg/L	94.0	----	84.2	110	----	----
<b>EP: Aggregate Organics (QC Lot: 5005161)</b>											
EP026C: Chemical Oxygen Demand	----	----	mg/L	----	25 mg/L	102	----	92.0	108	----	----
				----	250 mg/L	99.8	----	92.3	106	----	----
<b>EG: Metals and Major Cations - Total (QC Lot: 4982013)</b>											
EG020: Cadmium	7440-43-9	0.2	µg/L	<0.2	5 µg/L	98.7	----	85.0	109	----	----
EG020: Copper	7440-50-8	1	µg/L	<1	50 µg/L	101	----	90.0	111	----	----
EG020: Lead	7439-92-1	1	µg/L	<1	50 µg/L	98.3	----	89.0	111	----	----
EG020: Manganese	7439-96-5	1	µg/L	<1	50 µg/L	111	----	85.0	115	----	----
EG020: Nickel	7440-02-0	1	µg/L	<1	50 µg/L	98.2	----	87.0	110	----	----
EG020: Zinc	7440-66-6	10	µg/L	<10	50 µg/L	99.8	----	86.0	114	----	----
<b>EG: Metals and Major Cations - Total (QC Lot: 4982014)</b>											
EG032: Calcium	7440-70-2	50	µg/L	<50	2000 µg/L	104	----	85.0	115	----	----
EG032: Iron	7439-89-6	10	µg/L	<10	2000 µg/L	111	----	85.0	115	----	----
EG032: Magnesium	7439-95-4	50	µg/L	<50	2000 µg/L	109	----	85.0	115	----	----
EG032: Potassium	7440-09-7	50	µg/L	<50	2000 µg/L	103	----	85.0	115	----	----
EG032: Sodium	7440-23-5	50	µg/L	<50	2000 µg/L	103	----	85.0	115	----	----





**Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report**

Matrix: WATER

					Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report					
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	Spike Concentration	Spike Recovery (%)		Recovery Limits (%)		RPD (%)	
					MS	MSD	Low	High	Value	Control Limit
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4982167)										
HK2312859-003	Anonymous	EK071K: Reactive Phosphorus as P	14265-44-2	5 mg/L	99.6	----	75.0	125	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4982496)										
HK2313159-002	WM2	ED041K: Sulphate as SO4 - Turbidimetric	----	5 mg/L	84.9	----	75.0	125	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4982497)										
HK2313159-002	WM2	ED045K: Chloride	16887-00-6	5 mg/L	91.5	----	75.0	125	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4985940)										
HK2313441-001	Anonymous	EK055K: Ammonia as N	7664-41-7	50 mg/L	98.3	----	75.0	125	----	----
ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 4995152)										
HK2312989-001	Anonymous	EK061A: Total Kjeldahl Nitrogen as N	----	500 mg/L	# Not Determined	----	75.0	125	----	----
EP: Aggregate Organics (QC Lot: 4995509)										
HK2314189-005	Anonymous	EP005: Total Organic Carbon	----	5 mg/L	90.0	----	75.0	125	----	----
EP: Aggregate Organics (QC Lot: 5005161)										
HK2313159-001	WM1	EP026C: Chemical Oxygen Demand	----	10 mg/L	102	----	75.0	125	----	----
EG: Metals and Major Cations - Total (QC Lot: 4982013)										
HK2312932-001	Anonymous	EG020: Cadmium	7440-43-9	5 µg/L	101	----	75.0	125	----	----
		EG020: Copper	7440-50-8	50 µg/L	97.3	----	75.0	125	----	----
		EG020: Lead	7439-92-1	50 µg/L	97.4	----	75.0	125	----	----
		EG020: Manganese	7439-96-5	50 µg/L	114	----	75.0	125	----	----
		EG020: Nickel	7440-02-0	50 µg/L	93.6	----	75.0	125	----	----
		EG020: Zinc	7440-66-6	50 µg/L	96.0	----	75.0	125	----	----
EG: Metals and Major Cations - Total (QC Lot: 4982014)										
HK2313159-001	WM1	EG032: Calcium	7440-70-2	2000 µg/L	101	----	75.0	125	----	----
		EG032: Iron	7439-89-6	2000 µg/L	106	----	75.0	125	----	----
		EG032: Magnesium	7439-95-4	2000 µg/L	103	----	75.0	125	----	----






Matrix: WATER




*Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report*

Laboratory sample ID	Sample ID	Method: Compound	CAS Number	Spike Concentration	Spike Recovery (%)		Recovery Limits (%)		RPD (%)	
					MS	MSD	Low	High	Value	Control Limit
<b>EG: Metals and Major Cations - Total (QC Lot: 4982014) - Continued</b>										
HK2313159-001	WM1	EG032: Potassium	7440-09-7	2000 µg/L	103	----	75.0	125	----	----
		EG032: Sodium	7440-23-5	2000 µg/L	# Not Determined	----	75.0	125	----	----



# Appendix F Graphical Presentations

# Air Quality







# Noise







# Water Quality



# Surface Water Monitoring Results at WM1





# Surface Water Monitoring Results at WM1



# Surface Water Monitoring Results at WM2



# Surface Water Monitoring Results at WM2



# Appendix G Notification of Environmental Quality Limits Exceedance

## Notification of Environmental Quality Limits Exceedance

### Construction Dust

Dust Monitoring Station	Parameter	1-hr TSP	24-hr TSP	Exceedance Count			
				Reporting period		Accumulate project to date	
	Level Exceedance			Project related	Non-project replated	Project related	Non-project replated
AM1	Action	0	0	0	0	0	2
	Limit	0	0	0	0	0	3
AM2	Action	0	0	0	0	0	0
	Limit	0	0	0	0	0	0
AM3	Action	0	0	0	0	0	4
	Limit	0	0	0	0	0	3

Remarks: \* equal to non-project related

### Noise Monitoring

Monitoring Station	Monitoring Parameter(s)	No. of Exceedance	
		Action Level	Limit Level
NM1a	LAeq (30mins)	0	0
NM2a		0	0

## Notification of Environmental Quality Limits Exceedance

### Surface Water Monitoring

Monitoring Station	Monitoring Parameter(s)	No. of Exceedance	
		Action Level	Limit Level
WM1	Dissolved Oxygen	0	0
	pH	0	0
	Turbidity	0	0
	Suspended Solids	0	0
WM2	Dissolved Oxygen	0	0
	pH	0	0
	Turbidity	0	0
	Suspended Solids	0	0

### Landfill Gas (LFG) Monitoring

LFG Monitoring Station	Monitoring Parameter(s)	No. of Exceedance
		Limit Level
Portion A +58 mpD, +55 mpD Platform	CH <sub>4</sub>	0
	CO <sub>2</sub>	0
	O <sub>2</sub>	0



# Appendix H Wind Data

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230401 0000	3.9	ESE
20230401 0010	3.9	ESE
20230401 0020	3.9	ESE
20230401 0030	2.8	ESE
20230401 0040	4.4	ESE
20230401 0050	4.2	SE
20230401 0100	4.4	SE
20230401 0110	3.3	SE
20230401 0120	3.6	SE
20230401 0130	3.9	SE
20230401 0140	2.8	SE
20230401 0150	3.3	SE
20230401 0200	1.7	SSE
20230401 0210	2.2	SE
20230401 0220	2.5	ESE
20230401 0230	3.9	ESE
20230401 0240	3.9	ESE
20230401 0250	3.3	ESE
20230401 0300	3.9	ESE
20230401 0310	3.3	ESE
20230401 0320	3.3	ESE
20230401 0330	4.2	ESE
20230401 0340	4.7	ESE
20230401 0350	4.2	ESE
20230401 0400	4.4	ESE
20230401 0410	3.3	ESE
20230401 0420	3.3	ESE
20230401 0430	3.3	ESE
20230401 0440	3.3	ESE
20230401 0450	2.8	ESE
20230401 0500	2.8	ESE
20230401 0510	2.5	ESE
20230401 0520	3.1	ESE
20230401 0530	3.3	SE
20230401 0540	3.3	SE
20230401 0550	2.5	ESE
20230401 0600	2.5	ESE
20230401 0610	2.5	E
20230401 0620	2.2	ESE
20230401 0630	1.7	ESE
20230401 0640	2.2	ESE
20230401 0650	1.7	E
20230401 0700	1.7	E
20230401 0710	1.7	ESE
20230401 0720	1.1	SE
20230401 0730	1.7	ESE
20230401 0740	1.7	SE
20230401 0750	1.9	ESE
20230401 0800	2.2	E
20230401 0810	1.7	E
20230401 0820	2.5	E
20230401 0830	2.8	E
20230401 0840	3.1	E
20230401 0850	2.8	E
20230401 0900	2.5	E
20230401 0910	2.5	E
20230401 0920	2.8	E
20230401 0930	2.5	E
20230401 0940	2.8	E
20230401 0950	2.2	ESE
20230401 1000	2.8	E
20230401 1010	2.5	E
20230401 1020	3.1	ESE
20230401 1030	2.8	E
20230401 1040	2.2	E
20230401 1050	2.8	E
20230401 1100	3.1	E
20230401 1110	3.1	E
20230401 1120	2.5	E
20230401 1130	2.8	E
20230401 1140	2.8	E
20230401 1150	3.1	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230401 1200	3.1	E
20230401 1210	3.1	ESE
20230401 1220	2.8	ESE
20230401 1230	2.8	E
20230401 1240	3.3	F
20230401 1250	3.3	ESE
20230401 1300	4.2	E
20230401 1310	3.9	E
20230401 1320	3.3	E
20230401 1330	3.3	E
20230401 1340	3.1	E
20230401 1350	3.3	ESE
20230401 1400	3.9	E
20230401 1410	3.3	E
20230401 1420	3.1	E
20230401 1430	3.1	E
20230401 1440	3.3	E
20230401 1450	3.3	E
20230401 1500	3.1	E
20230401 1510	3.1	ESE
20230401 1520	3.3	ESE
20230401 1530	3.3	ESE
20230401 1540	2.8	ESE
20230401 1550	3.1	ESE
20230401 1600	2.5	ESE
20230401 1610	3.3	ESE
20230401 1620	3.1	ESE
20230401 1630	3.1	ESE
20230401 1640	2.2	E
20230401 1650	2.2	ESE
20230401 1700	1.7	ESE
20230401 1710	2.2	ESE
20230401 1720	2.5	ESE
20230401 1730	2.5	ESE
20230401 1740	3.3	SE
20230401 1750	1.9	SE
20230401 1800	1.7	SE
20230401 1810	2.5	SE
20230401 1820	2.8	E
20230401 1830	2.2	E
20230401 1840	2.8	E
20230401 1850	2.5	ESE
20230401 1900	1.7	E
20230401 1910	2.2	E
20230401 1920	2.5	ESE
20230401 1930	2.2	ESE
20230401 1940	1.7	SE
20230401 1950	1.7	ESE
20230401 2000	2.5	ESE
20230401 2010	1.9	ESE
20230401 2020	1.7	SE
20230401 2030	1.7	ESE
20230401 2040	1.4	SE
20230401 2050	1.4	ESE
20230401 2100	1.7	ESE
20230401 2110	1.4	ESE
20230401 2120	1.1	SE
20230401 2130	2.2	SE
20230401 2140	1.7	SSE
20230401 2150	2.8	SSE
20230401 2200	1.7	SSE
20230401 2210	2.2	SSE
20230401 2220	2.2	SE
20230401 2230	3.1	SE
20230401 2240	2.2	SE
20230401 2250	2.5	ESE
20230401 2300	2.8	ESE
20230401 2310	2.8	ESE
20230401 2320	2.8	ESE
20230401 2330	1.7	ESE
20230401 2340	2.5	ESE
20230401 2350	2.5	ESE

The relevant wind data of Ta Kwu Ling weather station is extracted from the Hong Kong Observatory website ([https://www.hko.gov.hk/en/wxinfo/awsgis/regional\\_weather\\_gis.html](https://www.hko.gov.hk/en/wxinfo/awsgis/regional_weather_gis.html))

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230402 0000	2.8	ESE
20230402 0010	2.8	ESE
20230402 0020	3.3	ESE
20230402 0030	3.1	ESE
20230402 0040	3.3	E
20230402 0050	3.1	ESE
20230402 0100	2.8	ESE
20230402 0110	3.9	ESE
20230402 0120	3.3	ESE
20230402 0130	2.8	ESE
20230402 0140	3.9	ESE
20230402 0150	3.1	ESE
20230402 0200	3.3	ESE
20230402 0210	3.3	ESE
20230402 0220	3.1	ESE
20230402 0230	3.9	ESE
20230402 0240	4.2	ESE
20230402 0250	3.9	SE
20230402 0300	3.3	SE
20230402 0310	3.3	ESE
20230402 0320	3.3	ESE
20230402 0330	2.8	E
20230402 0340	2.8	ESE
20230402 0350	2.8	ESE
20230402 0400	2.5	SE
20230402 0410	3.3	SE
20230402 0420	3.1	ESE
20230402 0430	2.2	SE
20230402 0440	2.8	ESE
20230402 0450	3.1	ESE
20230402 0500	3.3	ESE
20230402 0510	3.9	E
20230402 0520	4.2	ESE
20230402 0530	4.7	ESE
20230402 0540	4.4	ESE
20230402 0550	3.9	ESE
20230402 0600	3.3	ESE
20230402 0610	2.8	E
20230402 0620	2.8	E
20230402 0630	2.5	E
20230402 0640	2.8	E
20230402 0650	2.2	ENE
20230402 0700	2.5	ENE
20230402 0710	0.6	E
20230402 0720	1.4	E
20230402 0730	1.4	ESE
20230402 0740	1.1	SE
20230402 0750	2.2	SE
20230402 0800	2.5	ESE
20230402 0810	1.7	E
20230402 0820	2.8	E
20230402 0830	2.5	E
20230402 0840	3.3	ESE
20230402 0850	3.3	ESE
20230402 0900	2.8	ESE
20230402 0910	3.1	E
20230402 0920	2.8	ESE
20230402 0930	2.8	E
20230402 0940	3.3	E
20230402 0950	2.8	E
20230402 1000	3.9	E
20230402 1010	3.3	E
20230402 1020	3.3	E
20230402 1030	2.5	E
20230402 1040	2.8	E
20230402 1050	3.3	E
20230402 1100	3.1	ESE
20230402 1110	2.8	ESE
20230402 1120	2.2	E
20230402 1130	2.5	E
20230402 1140	3.1	ESE
20230402 1150	3.3	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230402 1200	3.9	ESE
20230402 1210	2.8	ESE
20230402 1220	2.5	E
20230402 1230	2.8	E
20230402 1240	2.5	E
20230402 1250	2.2	E
20230402 1300	2.2	E
20230402 1310	2.8	E
20230402 1320	2.2	ESE
20230402 1330	2.8	ESE
20230402 1340	2.5	ESE
20230402 1350	3.9	ESE
20230402 1400	3.3	ESE
20230402 1410	3.3	ESE
20230402 1420	3.9	ESE
20230402 1430	3.3	ESE
20230402 1440	2.8	SE
20230402 1450	2.8	SE
20230402 1500	3.3	ESE
20230402 1510	2.5	SE
20230402 1520	2.5	SE
20230402 1530	2.2	ESE
20230402 1540	2.2	ESE
20230402 1550	3.3	ESE
20230402 1600	2.5	ESE
20230402 1610	3.3	ESE
20230402 1620	2.5	ESE
20230402 1630	2.2	SE
20230402 1640	2.2	SE
20230402 1650	2.5	SE
20230402 1700	2.8	SE
20230402 1710	2.8	SE
20230402 1720	3.1	ESE
20230402 1730	1.7	ESE
20230402 1740	2.2	SE
20230402 1750	1.7	SE
20230402 1800	1.7	SE
20230402 1810	1.7	ESE
20230402 1820	1.4	ESE
20230402 1830	2.8	ESE
20230402 1840	3.1	ESE
20230402 1850	3.3	ESE
20230402 1900	3.3	ESE
20230402 1910	1.7	SE
20230402 1920	1.4	SSE
20230402 1930	2.2	SE
20230402 1940	1.7	ESE
20230402 1950	1.7	ESE
20230402 2000	1.9	ESE
20230402 2010	1.7	ESE
20230402 2020	2.8	SE
20230402 2030	3.1	ESE
20230402 2040	3.1	ESE
20230402 2050	3.3	ESE
20230402 2100	3.9	ESE
20230402 2110	3.9	ESE
20230402 2120	4.2	ESE
20230402 2130	3.9	SE
20230402 2140	3.9	ESE
20230402 2150	3.3	ESE
20230402 2200	3.9	ESE
20230402 2210	3.3	ESE
20230402 2220	3.6	ESE
20230402 2230	3.9	ESE
20230402 2240	3.3	ESE
20230402 2250	2.5	ESE
20230402 2300	2.5	E
20230402 2310	2.2	E
20230402 2320	2.2	E
20230402 2330	2.2	ESE
20230402 2340	3.1	ESE
20230402 2350	2.2	SE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230403 0000	3.1	ESE
20230403 0010	3.3	ESE
20230403 0020	3.1	SE
20230403 0030	3.1	ESE
20230403 0040	3.3	ESE
20230403 0050	3.3	SE
20230403 0100	3.3	SE
20230403 0110	3.9	ESE
20230403 0120	3.3	ESE
20230403 0130	3.3	ESE
20230403 0140	3.1	ESE
20230403 0150	3.3	ESE
20230403 0200	3.1	ESE
20230403 0210	2.5	ESE
20230403 0220	3.3	ESE
20230403 0230	3.3	ESE
20230403 0240	2.8	ESE
20230403 0250	2.5	ESE
20230403 0300	1.7	ESE
20230403 0310	2.2	E
20230403 0320	2.2	E
20230403 0330	1.7	E
20230403 0340	3.1	E
20230403 0350	3.1	E
20230403 0400	3.1	E
20230403 0410	2.8	E
20230403 0420	3.1	ESE
20230403 0430	2.8	ESE
20230403 0440	2.8	E
20230403 0450	2.8	ENE
20230403 0500	1.9	E
20230403 0510	1.7	ESE
20230403 0520	2.5	ESE
20230403 0530	1.9	ESE
20230403 0540	2.5	ESE
20230403 0550	1.9	ESE
20230403 0600	1.7	ESE
20230403 0610	3.3	ESE
20230403 0620	2.2	ESE
20230403 0630	2.5	ESE
20230403 0640	2.5	ESE
20230403 0650	2.5	ESE
20230403 0700	2.8	ESE
20230403 0710	2.2	ESE
20230403 0720	2.8	SE
20230403 0730	2.8	SE
20230403 0740	4.2	SE
20230403 0750	4.7	SE
20230403 0800	5	SE
20230403 0810	3.9	SE
20230403 0820	4.7	SE
20230403 0830	4.2	ESE
20230403 0840	3.9	ESE
20230403 0850	4.4	ESE
20230403 0900	4.2	ESE
20230403 0910	4.2	ESE
20230403 0920	4.4	SE
20230403 0930	4.2	SE
20230403 0940	4.4	ESE
20230403 0950	5	ESE
20230403 1000	5.3	ESE
20230403 1010	2.5	SE
20230403 1020	2.2	SE
20230403 1030	3.1	SE
20230403 1040	3.3	ESE
20230403 1050	3.9	ESE
20230403 1100	3.3	SE
20230403 1110	3.3	SE
20230403 1120	3.1	SE
20230403 1130	2.8	SSE
20230403 1140	1.4	ESE
20230403 1150	3.3	SE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230403 1200	3.9	ESE
20230403 1210	3.3	ESE
20230403 1220	3.3	SE
20230403 1230	3.3	ESE
20230403 1240	2.8	SE
20230403 1250	3.1	ESE
20230403 1300	2.5	E
20230403 1310	2.2	ESE
20230403 1320	3.1	ESE
20230403 1330	4.2	ESE
20230403 1340	5.3	ESE
20230403 1350	5.3	ESE
20230403 1400	6.1	SE
20230403 1410	4.4	ESE
20230403 1420	5.8	ESE
20230403 1430	6.4	ESE
20230403 1440	5	ESE
20230403 1450	4.2	E
20230403 1500	3.9	E
20230403 1510	3.3	ESE
20230403 1520	4.2	E
20230403 1530	3.6	ESE
20230403 1540	3.9	ESE
20230403 1550	4.2	E
20230403 1600	3.9	E
20230403 1610	4.2	ESE
20230403 1620	4.2	E
20230403 1630	4.4	E
20230403 1640	3.9	E
20230403 1650	3.1	E
20230403 1700	3.9	E
20230403 1710	2.8	ESE
20230403 1720	1.7	ENE
20230403 1730	3.1	E
20230403 1740	3.3	ESE
20230403 1750	4.4	ESE
20230403 1800	3.9	E
20230403 1810	3.3	E
20230403 1820	3.3	E
20230403 1830	3.3	ESE
20230403 1840	3.9	ESE
20230403 1850	5.3	ESE
20230403 1900	4.4	ESE
20230403 1910	5.3	SE
20230403 1920	4.2	ESE
20230403 1930	6.1	SE
20230403 1940	5.3	SE
20230403 1950	5.8	ESE
20230403 2000	6.1	SE
20230403 2010	5.8	SE
20230403 2020	5.8	SE
20230403 2030	5.3	ESE
20230403 2040	4.7	SE
20230403 2050	3.1	SE
20230403 2100	3.3	SE
20230403 2110	3.9	ESE
20230403 2120	5.3	ESE
20230403 2130	5.3	ESE
20230403 2140	4.2	E
20230403 2150	4.7	ESE
20230403 2200	5	ESE
20230403 2210	3.3	ESE
20230403 2220	4.2	ESE
20230403 2230	3.3	ESE
20230403 2240	3.3	ESE
20230403 2250	4.7	E
20230403 2300	4.4	E
20230403 2310	5.3	ESE
20230403 2320	4.2	ESE
20230403 2330	4.2	ESE
20230403 2340	5	ESE
20230403 2350	5	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230404 0000	5	ESE
20230404 0010	4.7	ESE
20230404 0020	5	ESE
20230404 0030	4.2	E
20230404 0040	4.4	ESE
20230404 0050	4.2	ESE
20230404 0100	3.6	ESE
20230404 0110	3.3	ESE
20230404 0120	3.9	ESE
20230404 0130	3.1	ESE
20230404 0140	4.7	ESE
20230404 0150	3.9	ESE
20230404 0200	3.6	ESE
20230404 0210	4.2	ESE
20230404 0220	3.9	ESE
20230404 0230	3.3	ESE
20230404 0240	3.1	ESE
20230404 0250	2.8	ESE
20230404 0300	3.3	E
20230404 0310	3.1	ESE
20230404 0320	2.5	ESE
20230404 0330	2.8	ESE
20230404 0340	1.7	ESE
20230404 0350	2.2	ESE
20230404 0400	2.8	E
20230404 0410	3.3	E
20230404 0420	3.3	E
20230404 0430	3.1	E
20230404 0440	2.8	E
20230404 0450	3.1	E
20230404 0500	2.5	E
20230404 0510	2.5	E
20230404 0520	2.8	ESE
20230404 0530	2.8	ESE
20230404 0540	2.2	ESE
20230404 0550	1.7	ESE
20230404 0600	2.5	ESE
20230404 0610	2.5	E
20230404 0620	3.1	E
20230404 0630	2.2	ESE
20230404 0640	1.7	SE
20230404 0650	1.4	SSE
20230404 0700	1.4	SE
20230404 0710	1.1	ESE
20230404 0720	2.2	ESE
20230404 0730	1.9	ESE
20230404 0740	1.4	SE
20230404 0750	2.2	ESE
20230404 0800	1.9	SSE
20230404 0810	2.8	SE
20230404 0820	2.8	SSE
20230404 0830	2.8	SE
20230404 0840	3.3	SSE
20230404 0850	3.1	SSE
20230404 0900	3.3	SSE
20230404 0910	3.1	SE
20230404 0920	3.3	SSE
20230404 0930	3.9	SSE
20230404 0940	3.9	SE
20230404 0950	3.6	SSE
20230404 1000	3.3	SSE
20230404 1010	3.3	SSE
20230404 1020	5	SSE
20230404 1030	4.7	SSE
20230404 1040	4.7	SSE
20230404 1050	3.3	SSE
20230404 1100	3.3	SSE
20230404 1110	4.4	SSE
20230404 1120	4.7	SSE
20230404 1130	5	SSE
20230404 1140	4.4	SSE
20230404 1150	3.3	SSE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230404 1200	3.9	SSE
20230404 1210	3.3	SSE
20230404 1220	2.8	SSE
20230404 1230	3.1	SSE
20230404 1240	3.9	SSE
20230404 1250	3.3	SSE
20230404 1300	3.9	SSE
20230404 1310	3.3	SSE
20230404 1320	3.9	SSE
20230404 1330	3.3	SSE
20230404 1340	3.3	SSE
20230404 1350	3.3	SSE
20230404 1400	3.3	SSE
20230404 1410	3.9	SSE
20230404 1420	3.3	SSE
20230404 1430	3.3	SSE
20230404 1440	3.3	SSE
20230404 1450	3.9	SSE
20230404 1500	3.3	SSE
20230404 1510	3.3	SSE
20230404 1520	4.4	SSE
20230404 1530	3.3	SSE
20230404 1540	3.9	SSE
20230404 1550	3.6	SSE
20230404 1600	2.8	SSE
20230404 1610	3.9	SSE
20230404 1620	2.5	SSE
20230404 1630	2.8	SE
20230404 1640	2.2	SSE
20230404 1650	2.5	SSE
20230404 1700	2.2	SSE
20230404 1710	2.5	SSE
20230404 1720	2.5	SSE
20230404 1730	2.8	SE
20230404 1740	1.4	SE
20230404 1750	1.7	ESE
20230404 1800	1.1	SE
20230404 1810	1.4	SE
20230404 1820	1.7	SE
20230404 1830	1.7	SE
20230404 1840	1.4	SE
20230404 1850	0.8	-
20230404 1900	0.3	-
20230404 1910	0.3	ESE
20230404 1920	1.4	E
20230404 1930	1.7	E
20230404 1940	2.2	ESE
20230404 1950	2.2	SE
20230404 2000	2.2	SE
20230404 2010	1.7	SE
20230404 2020	1.7	E
20230404 2030	1.4	E
20230404 2040	1.7	ESE
20230404 2050	1.4	SE
20230404 2100	1.7	ESE
20230404 2110	1.7	ESE
20230404 2120	2.2	ESE
20230404 2130	1.7	SE
20230404 2140	2.5	SE
20230404 2150	2.8	SE
20230404 2200	2.8	ESE
20230404 2210	2.5	ESE
20230404 2220	2.5	ESE
20230404 2230	2.8	SE
20230404 2240	3.1	SE
20230404 2250	2.8	SE
20230404 2300	2.2	SE
20230404 2310	2.2	SE
20230404 2320	1.7	ESE
20230404 2330	1.7	ESE
20230404 2340	1.7	SE
20230404 2350	2.5	ESE

The relevant wind data of Ta Kwu Ling weather station is extracted from the Hong Kong Observatory website ([https://www.hko.gov.hk/en/wxinfo/awsgis/regional\\_weather\\_gis.html](https://www.hko.gov.hk/en/wxinfo/awsgis/regional_weather_gis.html))

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230405 0000	1.9	ESE
20230405 0010	2.2	ESE
20230405 0020	1.7	ESE
20230405 0030	1.7	ESE
20230405 0040	2.2	ESE
20230405 0050	1.7	SE
20230405 0100	2.2	ESE
20230405 0110	1.7	ESE
20230405 0120	1.1	ESE
20230405 0130	1.7	ESE
20230405 0140	2.5	ESE
20230405 0150	2.5	ESE
20230405 0200	2.5	ESE
20230405 0210	2.2	ESE
20230405 0220	1.7	ESE
20230405 0230	1.9	ESE
20230405 0240	1.7	ESE
20230405 0250	2.2	E
20230405 0300	2.2	ESE
20230405 0310	1.7	ESE
20230405 0320	2.2	SE
20230405 0330	2.5	ESE
20230405 0340	2.2	ESE
20230405 0350	2.5	E
20230405 0400	1.9	ESE
20230405 0410	1.4	ESE
20230405 0420	1.7	E
20230405 0430	1.4	E
20230405 0440	1.7	ESE
20230405 0450	1.7	ESE
20230405 0500	0.8	SE
20230405 0510	1.4	SE
20230405 0520	1.4	ESE
20230405 0530	1.7	ESE
20230405 0540	1.7	SE
20230405 0550	1.7	SE
20230405 0600	1.1	SE
20230405 0610	0.8	SE
20230405 0620	1.1	ESE
20230405 0630	1.7	SE
20230405 0640	1.7	ESE
20230405 0650	1.4	ESE
20230405 0700	1.4	ESE
20230405 0710	1.7	ESE
20230405 0720	2.2	ESE
20230405 0730	2.2	ESE
20230405 0740	2.5	SE
20230405 0750	2.2	SE
20230405 0800	1.7	SE
20230405 0810	1.4	ESE
20230405 0820	1.9	ESE
20230405 0830	1.1	ESE
20230405 0840	1.4	ESE
20230405 0850	1.7	ESE
20230405 0900	1.7	ESE
20230405 0910	1.1	E
20230405 0920	1.1	ESE
20230405 0930	1.7	E
20230405 0940	1.4	E
20230405 0950	1.1	E
20230405 1000	1.9	ESE
20230405 1010	2.5	ESE
20230405 1020	2.2	ESE
20230405 1030	1.4	SE
20230405 1040	2.5	ESE
20230405 1050	2.2	SE
20230405 1100	1.7	SE
20230405 1110	1.7	ESE
20230405 1120	0.6	SSW
20230405 1130	0.8	S
20230405 1140	1.4	SSE
20230405 1150	1.4	SSE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230405 1200	1.4	SSE
20230405 1210	1.1	SE
20230405 1220	1.4	SSE
20230405 1230	0.8	S
20230405 1240	0.3	SW
20230405 1250	1.4	SSW
20230405 1300	1.7	SSE
20230405 1310	2.2	SSE
20230405 1320	1.4	S
20230405 1330	1.4	SSE
20230405 1340	1.4	SSE
20230405 1350	1.4	SSE
20230405 1400	2.5	S
20230405 1410	1.4	S
20230405 1420	1.7	S
20230405 1430	1.7	S
20230405 1440	1.7	SSE
20230405 1450	1.4	SSE
20230405 1500	1.7	SSE
20230405 1510	1.7	S
20230405 1520	1.1	SSE
20230405 1530	1.7	S
20230405 1540	2.2	S
20230405 1550	2.2	S
20230405 1600	1.1	S
20230405 1610	1.1	S
20230405 1620	1.4	S
20230405 1630	1.1	S
20230405 1640	1.1	SSW
20230405 1650	1.1	SSW
20230405 1700	1.1	SSW
20230405 1710	1.1	SSW
20230405 1720	2.2	SW
20230405 1730	2.5	SW
20230405 1740	2.8	SW
20230405 1750	2.8	SW
20230405 1800	1.7	SSW
20230405 1810	1.4	SSW
20230405 1820	1.4	SSW
20230405 1830	1.1	S
20230405 1840	0.6	N
20230405 1850	0.3	NNE
20230405 1900	0.8	ENE
20230405 1910	0.8	N
20230405 1920	0.3	N
20230405 1930	0.3	SSW
20230405 1940	0.8	SSW
20230405 1950	1.1	SW
20230405 2000	1.4	SW
20230405 2010	1.4	ESE
20230405 2020	0.3	SSE
20230405 2030	0.3	-
20230405 2040	0.6	S
20230405 2050	0.3	S
20230405 2100	0	N
20230405 2110	0.3	E
20230405 2120	0.3	SE
20230405 2130	0.3	-
20230405 2140	0.3	-
20230405 2150	0.3	S
20230405 2200	0.3	SSW
20230405 2210	0.6	SSW
20230405 2220	0.3	SW
20230405 2230	0.3	S
20230405 2240	0.6	SSW
20230405 2250	0.8	SSE
20230405 2300	0.3	ENE
20230405 2310	0	N
20230405 2320	0.3	WNW
20230405 2330	0.3	W
20230405 2340	0.3	-
20230405 2350	0	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230406 0000	0.8	WNW
20230406 0010	0	N
20230406 0020	0	N
20230406 0030	0	N
20230406 0040	0.3	-
20230406 0050	0	N
20230406 0100	0.3	SE
20230406 0110	0.3	NW
20230406 0120	0.3	ESE
20230406 0130	0.8	SE
20230406 0140	0	N
20230406 0150	0	N
20230406 0200	0.3	SW
20230406 0210	0	N
20230406 0220	0.3	W
20230406 0230	0	N
20230406 0240	0	N
20230406 0250	0.3	NNE
20230406 0300	0.3	E
20230406 0310	0.3	-
20230406 0320	0	N
20230406 0330	0.3	SE
20230406 0340	0.3	SE
20230406 0350	0.8	-
20230406 0400	0.3	SSW
20230406 0410	0.3	NW
20230406 0420	0.3	NW
20230406 0430	0.3	-
20230406 0440	0.3	SSW
20230406 0450	0	N
20230406 0500	0.6	ENE
20230406 0510	0.8	E
20230406 0520	0.3	N
20230406 0530	0.3	NNE
20230406 0540	0.8	ESE
20230406 0550	0.3	ESE
20230406 0600	0.3	E
20230406 0610	0.3	ESE
20230406 0620	0.8	ESE
20230406 0630	0.8	ESE
20230406 0640	1.1	ESE
20230406 0650	0.8	-
20230406 0700	0.8	-
20230406 0710	1.1	E
20230406 0720	1.7	SE
20230406 0730	1.1	SE
20230406 0740	0.3	SSW
20230406 0750	0.3	WNW
20230406 0800	0.3	WSW
20230406 0810	0.3	SW
20230406 0820	0.8	S
20230406 0830	0.3	-
20230406 0840	0.3	SSW
20230406 0850	0.8	ESE
20230406 0900	0.3	WSW
20230406 0910	0.3	SW
20230406 0920	0.3	NE
20230406 0930	0	N
20230406 0940	0.3	SSW
20230406 0950	0.3	E
20230406 1000	0.3	SE
20230406 1010	0.8	SSE
20230406 1020	0.8	SSE
20230406 1030	0.3	S
20230406 1040	0.3	SSW
20230406 1050	0.6	S
20230406 1100	0.8	SSE
20230406 1110	0.8	SW
20230406 1120	1.4	WSW
20230406 1130	1.7	SW
20230406 1140	2.2	SW
20230406 1150	2.5	SW

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230406 1200	1.7	SSW
20230406 1210	1.7	SSW
20230406 1220	2.2	SW
20230406 1230	2.8	SW
20230406 1240	3.3	SSW
20230406 1250	3.3	SSW
20230406 1300	3.3	SSW
20230406 1310	3.6	SSW
20230406 1320	3.3	SSW
20230406 1330	3.1	SSW
20230406 1340	2.8	SSW
20230406 1350	2.5	SSW
20230406 1400	3.1	SSW
20230406 1410	3.1	SW
20230406 1420	3.3	SW
20230406 1430	3.3	S
20230406 1440	3.3	S
20230406 1450	3.3	S
20230406 1500	3.3	SSW
20230406 1510	3.3	SSW
20230406 1520	3.1	SSW
20230406 1530	2.5	SW
20230406 1540	3.3	WSW
20230406 1550	3.1	WSW
20230406 1600	2.5	WSW
20230406 1610	1.7	WSW
20230406 1620	2.5	WSW
20230406 1630	2.8	WSW
20230406 1640	2.8	WSW
20230406 1650	3.3	WSW
20230406 1700	2.5	SW
20230406 1710	3.3	SW
20230406 1720	3.3	SW
20230406 1730	2.8	SW
20230406 1740	3.1	SW
20230406 1750	3.1	SW
20230406 1800	2.8	SW
20230406 1810	2.5	SW
20230406 1820	2.5	SW
20230406 1830	2.2	SW
20230406 1840	1.7	SW
20230406 1850	1.4	SSW
20230406 1900	1.9	SSW
20230406 1910	1.7	SSW
20230406 1920	1.7	SSW
20230406 1930	1.1	SSW
20230406 1940	0.8	S
20230406 1950	0.3	SW
20230406 2000	0	N
20230406 2010	0.3	NE
20230406 2020	0.3	NE
20230406 2030	0.3	-
20230406 2040	0	N
20230406 2050	0.3	WSW
20230406 2100	1.4	WSW
20230406 2110	2.5	WSW
20230406 2120	1.4	NW
20230406 2130	1.4	W
20230406 2140	0.8	SSW
20230406 2150	0.3	-
20230406 2200	0.3	WSW
20230406 2210	0.3	W
20230406 2220	1.7	NNW
20230406 2230	2.5	N
20230406 2240	2.8	NNE
20230406 2250	2.2	N
20230406 2300	1.9	NNW
20230406 2310	1.1	NNW
20230406 2320	1.7	NNW
20230406 2330	1.4	N
20230406 2340	1.7	NNW
20230406 2350	2.2	NNW

The relevant wind data of Ta Kwu Ling weather station is extracted from the Hong Kong Observatory website ([https://www.hko.gov.hk/en/wxinfo/awsgis/regional\\_weather\\_gis.html](https://www.hko.gov.hk/en/wxinfo/awsgis/regional_weather_gis.html))

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230407 0000	2.8	N
20230407 0010	2.2	NNW
20230407 0020	2.2	NNW
20230407 0030	2.2	NNW
20230407 0040	2.8	N
20230407 0050	3.1	N
20230407 0100	2.8	N
20230407 0110	2.8	N
20230407 0120	2.5	NNW
20230407 0130	2.5	N
20230407 0140	2.5	N
20230407 0150	1.7	NNE
20230407 0200	1.7	N
20230407 0210	2.8	N
20230407 0220	3.3	N
20230407 0230	3.6	N
20230407 0240	3.9	N
20230407 0250	3.6	N
20230407 0300	3.9	NNE
20230407 0310	3.9	N
20230407 0320	3.6	N
20230407 0330	4.2	N
20230407 0340	5	N
20230407 0350	4.4	N
20230407 0400	4.4	N
20230407 0410	3.6	N
20230407 0420	4.4	N
20230407 0430	5	N
20230407 0440	5	N
20230407 0450	4.7	N
20230407 0500	5	N
20230407 0510	5.3	N
20230407 0520	5	N
20230407 0530	5.3	N
20230407 0540	4.4	NNE
20230407 0550	4.7	N
20230407 0600	5	N
20230407 0610	5.3	N
20230407 0620	5.3	N
20230407 0630	4.7	N
20230407 0640	5.8	NNE
20230407 0650	5.6	NNE
20230407 0700	5.8	N
20230407 0710	4.7	N
20230407 0720	4.7	N
20230407 0730	4.7	N
20230407 0740	5.3	NNE
20230407 0750	4.7	N
20230407 0800	4.2	N
20230407 0810	3.9	N
20230407 0820	4.4	N
20230407 0830	3.3	NNW
20230407 0840	3.3	N
20230407 0850	4.4	N
20230407 0900	3.6	N
20230407 0910	3.9	N
20230407 0920	3.3	N
20230407 0930	4.4	N
20230407 0940	4.7	N
20230407 0950	5	N
20230407 1000	4.2	N
20230407 1010	4.2	N
20230407 1020	4.4	N
20230407 1030	5.3	N
20230407 1040	4.2	N
20230407 1050	3.6	N
20230407 1100	4.7	N
20230407 1110	4.7	N
20230407 1120	4.2	NNE
20230407 1130	4.2	NNE
20230407 1140	3.3	N
20230407 1150	3.9	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230407 1200	2.5	N
20230407 1210	3.9	NNE
20230407 1220	4.2	N
20230407 1230	3.9	N
20230407 1240	3.9	N
20230407 1250	2.8	N
20230407 1300	3.3	N
20230407 1310	2.8	N
20230407 1320	2.8	N
20230407 1330	3.1	N
20230407 1340	3.3	N
20230407 1350	3.3	NNE
20230407 1400	2.8	N
20230407 1410	3.3	N
20230407 1420	3.1	N
20230407 1430	3.1	NNE
20230407 1440	2.5	N
20230407 1450	3.3	NNE
20230407 1500	2.5	NNE
20230407 1510	1.7	-
20230407 1520	1.1	WNW
20230407 1530	0.8	NNW
20230407 1540	0.3	-
20230407 1550	0.8	NE
20230407 1600	0.3	S
20230407 1610	0.8	ESE
20230407 1620	1.4	ESE
20230407 1630	1.7	E
20230407 1640	1.7	ESE
20230407 1650	1.7	E
20230407 1700	1.7	E
20230407 1710	1.7	E
20230407 1720	1.4	ESE
20230407 1730	1.1	ESE
20230407 1740	0.8	ESE
20230407 1750	0.8	SE
20230407 1800	1.1	ESE
20230407 1810	1.1	ESE
20230407 1820	1.1	ESE
20230407 1830	1.7	E
20230407 1840	2.2	ESE
20230407 1850	1.9	E
20230407 1900	2.2	E
20230407 1910	2.2	ESE
20230407 1920	2.2	ESE
20230407 1930	2.2	ESE
20230407 1940	2.5	ESE
20230407 1950	2.8	E
20230407 2000	2.2	E
20230407 2010	2.8	E
20230407 2020	2.8	E
20230407 2030	3.1	ESE
20230407 2040	2.5	E
20230407 2050	3.1	ESE
20230407 2100	2.8	E
20230407 2110	2.8	E
20230407 2120	2.8	E
20230407 2130	2.5	E
20230407 2140	1.7	E
20230407 2150	1.7	E
20230407 2200	1.7	E
20230407 2210	1.4	E
20230407 2220	1.4	E
20230407 2230	1.4	ESE
20230407 2240	1.4	ESE
20230407 2250	1.4	E
20230407 2300	1.4	ESE
20230407 2310	0.8	ESE
20230407 2320	0.8	E
20230407 2330	1.4	E
20230407 2340	1.1	ESE
20230407 2350	1.4	ESE

The relevant wind data of Ta Kwu Ling weather station is extracted from the Hong Kong Observatory website ([https://www.hko.gov.hk/en/wxinfo/awsgis/regional\\_weather\\_gis.html](https://www.hko.gov.hk/en/wxinfo/awsgis/regional_weather_gis.html))



Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230408 0000	1.4	E
20230408 0010	1.7	ESE
20230408 0020	1.1	E
20230408 0030	1.1	E
20230408 0030	0.8	ENE
20230408 0040	1.4	ENE
20230408 0050	1.1	NE
20230408 0100	1.4	NNE
20230408 0110	3.3	NNE
20230408 0120	3.1	NNE
20230408 0130	2.5	N
20230408 0140	2.8	N
20230408 0150	3.3	NNE
20230408 0200	2.5	NNE
20230408 0210	2.8	NNE
20230408 0220	3.1	NNE
20230408 0230	3.3	NNE
20230408 0240	3.1	NNE
20230408 0250	2.8	NNE
20230408 0300	2.2	NNE
20230408 0310	2.5	N
20230408 0320	2.5	NNE
20230408 0330	1.1	NE
20230408 0340	1.1	NNE
20230408 0350	0.8	N
20230408 0400	0.8	N
20230408 0410	0.8	N
20230408 0420	0.3	NE
20230408 0430	0.8	SSE
20230408 0440	0	N
20230408 0450	0.3	-
20230408 0500	1.1	ESE
20230408 0510	0.3	NNE
20230408 0520	1.1	E
20230408 0530	2.2	E
20230408 0540	1.7	E
20230408 0550	1.7	ESE
20230408 0600	0.8	SE
20230408 0610	0	N
20230408 0620	0	N
20230408 0630	0.3	SE
20230408 0640	0.6	E
20230408 0650	1.1	SE
20230408 0700	1.4	SE
20230408 0710	0.8	NE
20230408 0720	0.6	ESE
20230408 0730	0.6	-
20230408 0740	0.3	SSE
20230408 0750	1.1	SE
20230408 0800	1.1	ESE
20230408 0810	1.1	SE
20230408 0820	1.1	SSE
20230408 0830	0.3	N
20230408 0840	2.2	NNE
20230408 0850	1.7	N
20230408 0900	1.4	NNE
20230408 0910	1.1	NNE
20230408 0920	1.7	N
20230408 0930	1.9	NNE
20230408 0940	1.4	NE
20230408 0950	1.1	NE
20230408 1000	1.4	NNE
20230408 1010	1.7	NNE
20230408 1020	2.2	NNE
20230408 1030	2.2	NNE
20230408 1040	1.7	N
20230408 1050	1.1	NNE
20230408 1100	1.7	NE
20230408 1110	1.1	N
20230408 1120	1.4	NE
20230408 1130	1.4	ENE
20230408 1140	1.7	ESE
20230408 1150	1.1	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230408 1200	1.7	ESE
20230408 1210	1.9	ESE
20230408 1220	1.7	ESE
20230408 1230	1.7	ESE
20230408 1240	1.4	ESE
20230408 1250	2.2	SE
20230408 1300	1.7	E
20230408 1310	1.1	E
20230408 1320	1.4	ESE
20230408 1330	1.7	ESE
20230408 1340	1.4	ESE
20230408 1350	1.7	ESE
20230408 1400	1.4	ESE
20230408 1410	1.7	E
20230408 1420	1.7	E
20230408 1430	0.8	-
20230408 1440	1.4	ESE
20230408 1450	1.4	ESE
20230408 1500	1.1	ESE
20230408 1510	1.4	ESE
20230408 1520	1.7	ESE
20230408 1530	2.2	E
20230408 1540	1.7	ESE
20230408 1550	1.7	ESE
20230408 1600	1.9	E
20230408 1610	1.7	ESE
20230408 1620	1.4	SE
20230408 1630	1.7	ESE
20230408 1640	1.7	ESE
20230408 1650	1.9	ESE
20230408 1700	2.5	ESE
20230408 1710	2.2	ESE
20230408 1720	1.7	ESE
20230408 1730	2.2	ESE
20230408 1740	2.2	ESE
20230408 1750	1.7	E
20230408 1800	1.7	E
20230408 1810	2.2	ESE
20230408 1820	2.2	ESE
20230408 1830	1.9	ESE
20230408 1840	2.2	ESE
20230408 1850	2.5	ESE
20230408 1900	2.5	ESE
20230408 1910	1.1	ESE
20230408 1920	1.4	E
20230408 1930	1.7	E
20230408 1940	1.7	E
20230408 1950	1.1	ESE
20230408 2000	0.8	ESE
20230408 2010	1.4	E
20230408 2020	1.4	ESE
20230408 2030	0.8	E
20230408 2040	0.8	E
20230408 2050	1.1	E
20230408 2100	1.4	E
20230408 2110	1.7	E
20230408 2120	1.4	E
20230408 2130	1.1	ESE
20230408 2140	1.1	ESE
20230408 2150	1.1	E
20230408 2200	1.1	E
20230408 2210	0.8	E
20230408 2220	0.8	ESE
20230408 2230	0.3	SE
20230408 2240	0	N
20230408 2250	0	N
20230408 2300	0.3	W
20230408 2310	0	N
20230408 2320	0	N
20230408 2330	0	N
20230408 2340	0.3	E
20230408 2350	0.6	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230409 0000	0.3	SE
20230409 0010	1.1	ESE
20230409 0020	1.4	ESE
20230409 0030	1.4	ESE
20230409 0030	0.8	E
20230409 0040	0.8	W
20230409 0050	1.1	WNW
20230409 0100	0	N
20230409 0110	0.3	NNE
20230409 0120	0.3	NNE
20230409 0130	0.3	NE
20230409 0140	0.3	NW
20230409 0150	0.3	ESE
20230409 0200	0.3	NE
20230409 0210	1.1	ENE
20230409 0220	1.4	E
20230409 0230	1.4	ENE
20230409 0240	1.4	ESE
20230409 0250	1.7	E
20230409 0300	1.9	ENE
20230409 0310	1.7	E
20230409 0320	1.9	ENE
20230409 0330	2.2	ENE
20230409 0340	2.5	ENE
20230409 0350	1.7	E
20230409 0400	2.2	E
20230409 0410	1.4	ESE
20230409 0420	1.4	E
20230409 0430	1.4	E
20230409 0440	1.7	E
20230409 0450	1.1	ESE
20230409 0500	1.4	E
20230409 0510	0.8	E
20230409 0520	0.3	ENE
20230409 0530	1.1	ENE
20230409 0540	1.1	ESE
20230409 0550	1.1	ESE
20230409 0600	1.1	ENE
20230409 0610	0.8	ENE
20230409 0620	0.3	ESE
20230409 0630	1.1	SE
20230409 0640	0.6	ESE
20230409 0650	0.8	ESE
20230409 0700	1.7	E
20230409 0710	1.7	E
20230409 0720	1.4	ESE
20230409 0730	0.3	E
20230409 0740	0.6	NE
20230409 0750	0.8	ESE
20230409 0800	1.4	ESE
20230409 0810	0.8	ESE
20230409 0820	0.3	NE
20230409 0830	0.3	E
20230409 0840	0	N
20230409 0850	0.8	ESE
20230409 0900	0.3	SE
20230409 0910	0.3	SE
20230409 0920	0	N
20230409 0930	0	N
20230409 0940	0.3	S
20230409 0950	0.8	SSW
20230409 1000	0.3	SSW
20230409 1010	0.3	SSW
20230409 1020	0.3	SSW
20230409 1030	0.3	SSW
20230409 1040	0.3	SW
20230409 1050	0.3	NW
20230409 1100	0.3	WNW
20230409 1110	0	N
20230409 1120	0.3	WNW
20230409 1130	0.3	W
20230409 1140	0.3	SSW
20230409 1150	0.3	W

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230409 1200	0.8	SSW
20230409 1210	0.8	WNW
20230409 1220	0.8	
20230409 1230	0.6	NNE
20230409 1240	0.8	
20230409 1250	0.3	SE
20230409 1300	0.8	N
20230409 1310	0.6	S
20230409 1320	0.8	NE
20230409 1330	1.4	ESE
20230409 1340	1.1	ENE
20230409 1350	1.4	E
20230409 1400	1.1	ESE
20230409 1410	1.7	ESE
20230409 1420	1.4	ESE
20230409 1430	1.4	ESE
20230409 1440	1.7	ESE
20230409 1450	1.7	E
20230409 1500	1.7	ENE
20230409 1510	2.2	E
20230409 1520	2.8	E
20230409 1530	2.5	E
20230409 1540	2.5	ESE
20230409 1550	2.8	ESE
20230409 1600	3.1	ESE
20230409 1610	2.5	E
20230409 1620	3.1	ESE
20230409 1630	2.5	E
20230409 1640	2.8	E
20230409 1650	3.3	E
20230409 1700	3.1	ESE
20230409 1710	2.5	E
20230409 1720	2.8	E
20230409 1730	2.2	E
20230409 1740	2.5	E
20230409 1750	2.5	ESE
20230409 1800	2.2	ESE
20230409 1810	2.8	ESE
20230409 1820	2.2	ESE
20230409 1830	1.9	ESE
20230409 1840	2.2	ESE
20230409 1850	2.2	ESE
20230409 1900	1.7	ESE
20230409 1910	1.7	SE
20230409 1920	1.1	SE
20230409 1930	1.7	SE
20230409 1940	1.4	SE
20230409 1950	1.7	SE
20230409 2000	0.8	SSE
20230409 2010	0.3	SSE
20230409 2020	0.8	WSW
20230409 2030	1.1	SSW
20230409 2040	0.8	SSE
20230409 2050	0.8	SSE
20230409 2100	1.1	SSE
20230409 2110	0.6	SSE
20230409 2120	0.8	SSE
20230409 2130	1.7	SSE
20230409 2140	1.1	SSE
20230409 2150	1.4	S
20230409 2200	1.4	SE
20230409 2210	1.1	SE
20230409 2220	1.1	SE
20230409 2230	1.4	ESE
20230409 2240	1.4	ESE
20230409 2250	1.1	SE
20230409 2300	1.7	SE
20230409 2310	1.7	SE
20230409 2320	1.4	ESE
20230409 2330	1.4	SE
20230409 2340	1.7	SE
20230409 2350	1.7	SE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230410 0000	1.7	ESE
20230410 0010	1.7	ESE
20230410 0020	1.7	ESE
20230410 0030	1.7	ESE
20230410 0030	2.2	ESE
20230410 0040	2.2	ESE
20230410 0050	1.7	ESE
20230410 0100	1.4	ESE
20230410 0110	1.9	ESE
20230410 0120	2.2	ESE
20230410 0130	2.2	ESE
20230410 0140	1.4	ESE
20230410 0150	2.5	ESE
20230410 0200	2.2	ESE
20230410 0210	2.2	ESE
20230410 0220	2.2	SE
20230410 0230	2.8	ESE
20230410 0240	2.8	ESE
20230410 0250	3.1	ESE
20230410 0300	3.1	ESE
20230410 0300	2.8	ESE
20230410 0320	3.3	ESE
20230410 0330	2.8	ESE
20230410 0340	3.3	ESE
20230410 0350	3.3	SE
20230410 0400	4.2	SE
20230410 0410	4.4	SE
20230410 0420	4.2	SE
20230410 0430	3.3	ESE
20230410 0440	3.1	ESE
20230410 0450	2.8	ESE
20230410 0500	2.8	ESE
20230410 0510	2.8	SE
20230410 0520	3.1	ESE
20230410 0530	2.5	ESE
20230410 0540	2.8	ESE
20230410 0550	2.8	ESE
20230410 0600	2.8	ESE
20230410 0610	2.5	ESE
20230410 0620	3.1	E
20230410 0630	1.1	ENE
20230410 0640	1.1	ENE
20230410 0650	1.7	E
20230410 0700	1.7	E
20230410 0710	1.4	ESE
20230410 0720	1.1	ESE
20230410 0730	1.4	ESE
20230410 0740	0.8	E
20230410 0750	1.4	ESE
20230410 0800	2.2	SE
20230410 0810	1.7	SE
20230410 0820	2.5	ESE
20230410 0830	2.2	ESE
20230410 0840	2.8	ESE
20230410 0850	3.3	E
20230410 0900	2.8	E
20230410 0910	2.5	ESE
20230410 0920	3.3	E
20230410 0930	3.3	ESE
20230410 0940	2.5	ESE
20230410 0950	2.5	E
20230410 1000	2.8	ESE
20230410 1010	2.2	ESE
20230410 1020	2.2	ESE
20230410 1030	3.1	E
20230410 1040	3.3	ESE
20230410 1050	2.5	ESE
20230410 1100	3.6	ESE
20230410 1110	2.8	E
20230410 1120	2.5	ESE
20230410 1130	3.1	E
20230410 1140	3.3	E
20230410 1150	3.9	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230410 1200	3.9	E
20230410 1210	3.3	E
20230410 1220	3.6	ESE
20230410 1230	3.3	E
20230410 1240	3.6	E
20230410 1250	3.3	ESE
20230410 1300	3.6	E
20230410 1310	2.8	E
20230410 1320	2.8	E
20230410 1330	3.6	E
20230410 1340	3.9	E
20230410 1350	3.9	E
20230410 1400	4.2	E
20230410 1410	4.2	E
20230410 1420	3.3	E
20230410 1430	3.3	E
20230410 1440	3.1	E
20230410 1450	3.3	ENE
20230410 1500	3.1	E
20230410 1510	2.8	E
20230410 1520	2.8	E
20230410 1530	2.5	E
20230410 1540	2.8	ESE
20230410 1550	2.8	ESE
20230410 1600	2.8	ESE
20230410 1610	2.8	E
20230410 1620	2.8	ESE
20230410 1630	2.2	ESE
20230410 1640	2.5	ESE
20230410 1650	2.8	ESE
20230410 1700	2.8	ESE
20230410 1710	3.1	ESE
20230410 1720	2.8	ESE
20230410 1730	3.1	ESE
20230410 1740	3.1	ESE
20230410 1750	2.5	ESE
20230410 1800	1.7	ESE
20230410 1810	1.7	ESE
20230410 1820	1.7	ESE
20230410 1830	2.5	ESE
20230410 1840	2.8	ESE
20230410 1850	2.8	ESE
20230410 1900	2.2	ESE
20230410 1910	2.5	ESE
20230410 1920	3.1	ESE
20230410 1930	2.2	ESE
20230410 1940	2.8	ESE
20230410 1950	2.5	ESE
20230410 2000	2.2	SE
20230410 2010	2.5	ESE
20230410 2020	1.7	ESE
20230410 2030	1.7	ESE
20230410 2040	2.2	ESE
20230410 2050	2.5	ESE
20230410 2100	2.2	ESE
20230410 2110	2.5	ESE
20230410 2120	1.9	ESE
20230410 2130	1.9	ESE
20230410 2140	2.2	ESE
20230410 2150	2.8	ESE
20230410 2200	3.3	ESE
20230410 2210	3.3	ESE
20230410 2220	3.6	ESE
20230410 2230	3.6	ESE
20230410 2240	3.3	ESE
20230410 2250	2.5	ESE
20230410 2300	3.1	ESE
20230410 2310	3.3	SE
20230410 2320	3.3	SE
20230410 2330	3.3	ESE
20230410 2340	3.1	ESE
20230410 2350	3.3	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230411 0000	3.3	ESE
20230411 0010	3.1	ESE
20230411 0020	3.3	ESE
20230411 0030	3.3	ESE
20230411 0040	3.1	ESE
20230411 0050	2.8	ESE
20230411 0100	3.3	ESE
20230411 0110	3.3	ESE
20230411 0120	3.3	ESE
20230411 0130	2.8	ESE
20230411 0140	3.1	ESE
20230411 0150	3.3	ESE
20230411 0200	3.3	ESE
20230411 0210	2.5	ESE
20230411 0220	2.8	ESE
20230411 0230	3.9	ESE
20230411 0240	2.8	ESE
20230411 0250	3.1	ESE
20230411 0300	3.1	ESE
20230411 0310	2.8	ESE
20230411 0320	3.3	ESE
20230411 0330	3.3	ESE
20230411 0340	3.3	ESE
20230411 0350	2.8	ESE
20230411 0400	3.1	ESE
20230411 0410	3.1	E
20230411 0420	2.8	E
20230411 0430	3.1	E
20230411 0440	3.3	E
20230411 0450	2.5	ESE
20230411 0500	2.8	ESE
20230411 0510	2.8	E
20230411 0520	2.5	E
20230411 0530	2.2	E
20230411 0540	2.8	ESE
20230411 0550	2.5	ESE
20230411 0600	2.2	ESE
20230411 0610	2.8	E
20230411 0620	2.8	ESE
20230411 0630	2.2	ESE
20230411 0640	3.1	E
20230411 0650	2.5	E
20230411 0700	2.8	E
20230411 0710	2.5	ESE
20230411 0720	3.1	ESE
20230411 0730	2.8	ESE
20230411 0740	2.8	ESE
20230411 0750	2.8	ESE
20230411 0800	2.5	E
20230411 0810	2.8	E
20230411 0820	2.2	E
20230411 0830	1.9	ENE
20230411 0840	2.2	E
20230411 0850	2.8	ESE
20230411 0900	2.8	ESE
20230411 0910	2.2	ESE
20230411 0920	1.7	ESE
20230411 0930	1.7	SE
20230411 0940	1.7	SE
20230411 0950	2.8	E
20230411 1000	2.5	SE
20230411 1010	2.5	ESE
20230411 1020	2.2	SE
20230411 1030	2.8	SE
20230411 1040	1.7	E
20230411 1050	3.3	ESE
20230411 1100	3.1	E
20230411 1110	2.8	ESE
20230411 1120	3.3	E
20230411 1130	3.3	E
20230411 1140	2.5	ESE
20230411 1150	2.5	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230411 1200	2.5	SE
20230411 1210	2.8	ESE
20230411 1220	3.3	ESE
20230411 1230	3.1	ESE
20230411 1240	2.8	ESE
20230411 1250	2.2	SE
20230411 1300	2.2	ESE
20230411 1310	2.8	ESE
20230411 1320	2.2	ESE
20230411 1330	2.5	ESE
20230411 1340	2.5	ESE
20230411 1350	2.5	ESE
20230411 1400	2.5	ESE
20230411 1410	1.7	E
20230411 1420	1.9	E
20230411 1430	1.7	E
20230411 1440	2.2	E
20230411 1450	2.2	E
20230411 1500	1.7	ESE
20230411 1510	2.5	E
20230411 1520	2.5	E
20230411 1530	2.5	E
20230411 1540	2.8	E
20230411 1550	3.3	E
20230411 1600	3.3	E
20230411 1610	3.6	E
20230411 1620	3.3	E
20230411 1630	3.1	E
20230411 1640	2.8	E
20230411 1650	2.8	E
20230411 1700	3.3	E
20230411 1710	2.2	E
20230411 1720	2.8	E
20230411 1730	2.8	E
20230411 1740	3.1	E
20230411 1750	3.1	ESE
20230411 1800	3.1	ESE
20230411 1810	2.2	ESE
20230411 1820	2.5	ESE
20230411 1830	2.8	ESE
20230411 1840	2.8	ESE
20230411 1850	2.5	ESE
20230411 1900	1.4	ESE
20230411 1910	2.8	ESE
20230411 1920	1.1	ESE
20230411 1930	0.3	
20230411 1940	1.1	ESE
20230411 1950	1.4	ESE
20230411 2000	1.4	ESE
20230411 2010	1.4	E
20230411 2020	0.8	E
20230411 2030	0.3	
20230411 2040	1.1	ENE
20230411 2050	0.3	
20230411 2100	0.3	
20230411 2110	0.6	S
20230411 2120	0.8	SE
20230411 2130	0.6	SE
20230411 2140	0.3	NW
20230411 2150	0.3	WSW
20230411 2200	0.8	WNW
20230411 2210	0.3	SSW
20230411 2220	0.8	SSE
20230411 2230	1.4	ESE
20230411 2240	1.1	SE
20230411 2250	1.4	SSE
20230411 2300	1.1	SE
20230411 2310	0.3	SE
20230411 2320	0.8	ESE
20230411 2330	0.3	SE
20230411 2340	0.6	S
20230411 2350	1.4	SE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230412 0000	0.3	
20230412 0010	0.3	
20230412 0020	1.1	SW
20230412 0030	1.1	SW
20230412 0040	1.1	SW
20230412 0050	0.8	ESE
20230412 0100	1.1	E
20230412 0110	1.1	E
20230412 0120	1.4	SE
20230412 0130	1.4	SSE
20230412 0140	1.4	SE
20230412 0150	1.1	SE
20230412 0200	0.3	ESE
20230412 0210	0.3	SSE
20230412 0220	1.1	SSE
20230412 0230	0.6	SE
20230412 0240	0.3	SE
20230412 0250	0.8	SSE
20230412 0300	0.3	SSE
20230412 0310	0.8	SSW
20230412 0320	0.8	SSE
20230412 0330	0.3	SE
20230412 0340	0.3	SSE
20230412 0350	1.1	S
20230412 0400	0.3	SSW
20230412 0410	0	N
20230412 0420	0	N
20230412 0430	0	N
20230412 0440	0.3	SSE
20230412 0450	0.3	SSE
20230412 0500	0.8	SSE
20230412 0510	0.3	
20230412 0520	0.3	SSW
20230412 0530	1.4	S
20230412 0540	0.3	SSW
20230412 0550	0.3	S
20230412 0600	0.8	SSE
20230412 0610	0.8	S
20230412 0620	0.3	S
20230412 0630	0.3	SSW
20230412 0640	0	N
20230412 0650	0.6	NNE
20230412 0700	0.3	NNE
20230412 0710	0.3	NNE
20230412 0720	0	N
20230412 0730	0	N
20230412 0740	0	N
20230412 0750	0.3	SSW
20230412 0800	0.3	S
20230412 0810	0.3	SSW
20230412 0820	0.3	SE
20230412 0830	0.3	WNW
20230412 0840	0.3	ENE
20230412 0850	0.3	NE
20230412 0900	0.8	NE
20230412 0910	0.3	SE
20230412 0920	0.3	NNE
20230412 0930	0.3	N
20230412 0940	1.1	ESE
20230412 0950	0.3	S
20230412 1000	0.6	NNE
20230412 1010	0.3	SW
20230412 1020	1.4	SW
20230412 1030	1.1	SSW
20230412 1040	1.4	SE
20230412 1050	1.4	ENE
20230412 1100	1.4	
20230412 1110	1.1	N
20230412 1120	1.1	SE
20230412 1130	1.4	SE
20230412 1140	1.7	ENE
20230412 1150	2.8	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230412 1200	2.5	E
20230412 1210	2.2	ESE
20230412 1220	2.5	E
20230412 1230	2.5	E
20230412 1240	2.2	E
20230412 1250	2.8	E
20230412 1300	2.5	E
20230412 1310	2.8	E
20230412 1320	2.8	E
20230412 1330	2.2	ESE
20230412 1340	2.2	E
20230412 1350	2.2	E
20230412 1400	2.5	E
20230412 1410	1.7	E
20230412 1420	1.9	
20230412 1430	2.5	E
20230412 1440	2.5	E
20230412 1450	2.5	E
20230412 1500	2.8	E
20230412 1510	2.2	E
20230412 1520	2.5	ESE
20230412 1530	3.3	E
20230412 1540	3.1	E
20230412 1550	3.3	ESE
20230412 1600	3.3	E
20230412 1610	3.1	E
20230412 1620	3.1	E
20230412 1630	3.1	E
20230412 1640	3.3	E
20230412 1650	3.3	E
20230412 1700	3.3	ESE
20230412 1710	2.5	ESE
20230412 1720	2.8	ESE
20230412 1730	2.5	ESE
20230412 1740	2.8	ESE
20230412 1750	2.5	E
20230412 1800	2.5	ESE
20230412 1810	1.1	SE
20230412 1820	1.1	SE
20230412 1830	1.1	ENE
20230412 1840	1.1	
20230412 1850	1.9	SE
20230412 1900	2.2	ESE
20230412 1910	2.2	SE
20230412 1920	2.8	ESE
20230412 1930	2.8	ESE
20230412 1940	3.3	E
20230412 1950	3.3	ESE
20230412 2000	2.8	E
20230412 2010	2.5	E
20230412 2020	1.7	E
20230412 2030	1.7	E
20230412 2040	2.2	E
20230412 2050	2.2	E
20230412 2100	1.7	ESE
20230412 2110	1.7	ESE
20230412 2120	1.9	ESE
20230412 2130	1.7	SE
20230412 2140	0.8	SE
20230412 2150	1.4	ESE
20230412 2200	1.7	E
20230412 2210	2.5	ESE
20230412 2220	2.5	ESE
20230412 2230	3.1	ESE
20230412 2240	3.3	ESE
20230412 2250	3.3	ESE
20230412 2300	3.3	ESE
20230412 2310	3.9	ESE
20230412 2320	3.6	ESE
20230412 2330	3.9	ESE
20230412 2340	3.6	ESE
20230412 2350	4.2	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230413 0000	4.7	ESE
20230413 0010	4.2	ESE
20230413 0020	4.2	ESE
20230413 0030	3.6	ESE
20230413 0040	4.4	ESE
20230413 0050	5	ESE
20230413 0100	5.3	ESE
20230413 0110	5.3	ESE
20230413 0120	4.2	E
20230413 0130	4.4	ESE
20230413 0140	3.9	E
20230413 0150	3.3	E
20230413 0200	3.3	E
20230413 0210	3.3	E
20230413 0220	3.6	E
20230413 0230	3.3	ENE
20230413 0240	3.3	ENE
20230413 0250	2.8	E
20230413 0300	3.1	E
20230413 0310	2.5	E
20230413 0320	2.8	E
20230413 0330	2.8	ESE
20230413 0340	2.8	ESE
20230413 0350	3.1	ESE
20230413 0400	2.5	ESE
20230413 0410	2.5	ESE
20230413 0420	2.5	ESE
20230413 0430	2.8	ESE
20230413 0440	2.2	ESE
20230413 0450	1.9	ESE
20230413 0500	1.7	ESE
20230413 0510	1.4	ESE
20230413 0520	1.7	ESE
20230413 0530	1.9	ESE
20230413 0540	1.4	E
20230413 0550	1.9	ESE
20230413 0600	1.1	SE
20230413 0610	1.1	ESE
20230413 0620	1.7	E
20230413 0630	2.2	E
20230413 0640	2.2	ESE
20230413 0650	2.5	SE
20230413 0700	3.6	ESE
20230413 0710	3.3	SE
20230413 0720	4.2	SE
20230413 0730	3.6	ESE
20230413 0740	2.5	ESE
20230413 0750	3.3	SE
20230413 0800	3.9	ESE
20230413 0810	4.2	SE
20230413 0820	4.2	SE
20230413 0830	4.2	ESE
20230413 0840	4.2	ESE
20230413 0850	3.9	ESE
20230413 0900	3.9	ESE
20230413 0910	4.2	ESE
20230413 0920	4.2	ESE
20230413 0930	4.4	ESE
20230413 0940	4.4	ESE
20230413 0950	4.2	ESE
20230413 1000	4.4	ESE
20230413 1010	4.4	ESE
20230413 1020	3.3	ESE
20230413 1030	4.7	ESE
20230413 1040	4.4	E
20230413 1050	4.2	E
20230413 1100	4.2	ESE
20230413 1110	3.9	ESE
20230413 1120	3.9	SE
20230413 1130	4.2	E
20230413 1140	3.9	ESE
20230413 1150	3.3	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230413 1200	3.3	E
20230413 1210	3.3	E
20230413 1220	3.9	E
20230413 1230	3.3	E
20230413 1240	3.9	E
20230413 1250	3.3	E
20230413 1300	3.1	E
20230413 1310	3.3	ENE
20230413 1320	3.3	E
20230413 1330	3.3	E
20230413 1340	3.3	E
20230413 1350	3.9	E
20230413 1400	3.3	E
20230413 1410	2.5	SE
20230413 1420	2.2	SE
20230413 1430	2.8	SSE
20230413 1440	3.1	SSE
20230413 1450	3.6	SSE
20230413 1500	2.5	ESE
20230413 1510	3.3	ESE
20230413 1520	3.6	E
20230413 1530	3.9	E
20230413 1540	3.3	E
20230413 1550	3.3	ESE
20230413 1600	3.3	E
20230413 1610	3.1	E
20230413 1620	3.9	E
20230413 1630	3.3	ESE
20230413 1640	3.3	E
20230413 1650	3.9	ESE
20230413 1700	3.3	ESE
20230413 1710	3.1	ESE
20230413 1720	3.1	ESE
20230413 1730	3.1	ESE
20230413 1740	2.8	ESE
20230413 1750	2.5	ESE
20230413 1800	2.2	ESE
20230413 1810	2.5	SE
20230413 1820	2.8	E
20230413 1830	2.5	ESE
20230413 1840	2.5	SE
20230413 1850	2.2	ESE
20230413 1900	1.7	ESE
20230413 1910	1.7	SE
20230413 1920	2.2	SE
20230413 1930	3.3	SE
20230413 1940	2.5	SE
20230413 1950	2.5	SE
20230413 2000	2.8	SE
20230413 2010	2.2	SE
20230413 2020	1.7	ESE
20230413 2030	2.5	ESE
20230413 2040	1.7	ESE
20230413 2050	2.5	ESE
20230413 2100	2.8	ESE
20230413 2110	3.3	ESE
20230413 2120	3.1	ESE
20230413 2130	1.9	ESE
20230413 2140	2.2	ESE
20230413 2150	2.8	ESE
20230413 2200	2.8	ESE
20230413 2210	3.1	SE
20230413 2220	2.5	SE
20230413 2230	2.2	SE
20230413 2240	1.7	SE
20230413 2250	2.2	SE
20230413 2300	2.2	SE
20230413 2310	2.5	SE
20230413 2320	2.2	ESE
20230413 2330	1.4	SSE
20230413 2340	1.7	SE
20230413 2350	1.7	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230414 0000	2.5	ESE
20230414 0010	2.8	ESE
20230414 0020	2.5	SE
20230414 0030	2.2	ESE
20230414 0040	2.2	ESE
20230414 0050	1.7	ESE
20230414 0100	1.9	ESE
20230414 0110	1.4	ESE
20230414 0120	1.4	ESE
20230414 0130	1.4	E
20230414 0140	1.4	E
20230414 0150	1.7	ESE
20230414 0200	1.4	ESE
20230414 0210	1.1	ESE
20230414 0220	1.1	SE
20230414 0230	1.1	SE
20230414 0240	1.4	SE
20230414 0250	1.4	SE
20230414 0300	1.4	SSE
20230414 0310	0.8	SE
20230414 0320	0.3	ESE
20230414 0330	0.3	ESE
20230414 0340	0.3	SE
20230414 0350	0.3	SE
20230414 0400	1.1	ESE
20230414 0410	0.8	ESE
20230414 0420	0.3	ESE
20230414 0430	0.3	ESE
20230414 0440	1.4	ESE
20230414 0450	0.8	SE
20230414 0500	1.4	SE
20230414 0510	1.4	SE
20230414 0520	1.1	ESE
20230414 0530	1.1	ESE
20230414 0540	2.2	ESE
20230414 0550	1.7	ESE
20230414 0600	2.2	ESE
20230414 0610	1.7	ESE
20230414 0620	2.5	SE
20230414 0630	2.2	SSE
20230414 0640	1.9	SSE
20230414 0650	1.7	SSE
20230414 0700	2.2	SE
20230414 0710	2.5	SE
20230414 0720	1.7	ESE
20230414 0730	2.8	SE
20230414 0740	2.2	SE
20230414 0750	2.8	SE
20230414 0800	2.5	SE
20230414 0810	2.5	ESE
20230414 0820	2.8	ESE
20230414 0830	2.8	ESE
20230414 0840	2.2	ESE
20230414 0850	1.9	ESE
20230414 0900	2.5	E
20230414 0910	2.5	
20230414 0920	2.5	E
20230414 0930	2.5	ESE
20230414 0940	1.7	E
20230414 0950	2.2	ESE
20230414 1000	1.7	ESE
20230414 1010	2.5	E
20230414 1020	2.2	E
20230414 1030	2.8	ESE
20230414 1040	2.5	E
20230414 1050	2.5	E
20230414 1100	2.5	E
20230414 1110	2.8	E
20230414 1120	2.5	E
20230414 1130	2.2	E
20230414 1140	2.5	SE
20230414 1150	1.7	SSE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230414 1200	1.7	SSE
20230414 1210	1.7	ENE
20230414 1220	1.7	
20230414 1230	2.8	ENE
20230414 1240	2.5	ENE
20230414 1250	2.8	E
20230414 1300	2.8	E
20230414 1310	2.8	E
20230414 1320	2.8	E
20230414 1330	2.5	E
20230414 1340	1.7	E
20230414 1350	2.2	ESE
20230414 1400	2.2	E
20230414 1410	2.5	ESE
20230414 1420	1.7	E
20230414 1430	1.9	E
20230414 1440	2.5	E
20230414 1450	2.8	E
20230414 1500	2.8	ESE
20230414 1510	2.2	E
20230414 1520	2.8	ESE
20230414 1530	2.5	ESE
20230414 1540	2.5	E
20230414 1550	1.7	E
20230414 1600	2.2	E
20230414 1610	2.5	ESE
20230414 1620	2.2	E
20230414 1630	1.7	ESE
20230414 1640	1.7	E
20230414 1650	1.7	ESE
20230414 1700	1.9	SE
20230414 1710	1.1	SSE
20230414 1720	1.4	S
20230414 1730	1.4	S
20230414 1740	1.1	WSW
20230414 1750	0.8	SSW
20230414 1800	1.1	SW
20230414 1810	0.8	SSW
20230414 1820	0.8	S
20230414 1830	0.6	SSE
20230414 1840	1.1	E
20230414 1850	0.6	ESE
20230414 1900	0	N
20230414 1910	0.3	E
20230414 1920	0.8	ESE
20230414 1930	0.3	SE
20230414 1940	0.3	SSE
20230414 1950	0.6	SSW
20230414 2000	0.8	S
20230414 2010	0.8	SSE
20230414 2020	1.1	SSE
20230414 2030	0.8	S
20230414 2040	0.3	SSW
20230414 2050	0.8	SW
20230414 2100	0.3	SW
20230414 2110	0.3	
20230414 2120	0.3	SE
20230414 2130	0.3	E
20230414 2140	0	N
20230414 2150	0	N
20230414 2200	0	N
20230414 2210	0	N
20230414 2220	0	N
20230414 2230	0	N
20230414 2240	0	N
20230414 2250	0.3	SSE
20230414 2300	0	N
20230414 2310	0.3	S
20230414 2320	0.3	SE
20230414 2330	0.3	ESE
20230414 2340	0	N
20230414 2350	0.3	SSE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230415 0000	0.8	SE
20230415 0010	0	N
20230415 0020	0	N
20230415 0030	0	N
20230415 0040	0	N
20230415 0050	0	N
20230415 0100	0	N
20230415 0110	0.3	NNE
20230415 0120	0	N
20230415 0130	0.3	SE
20230415 0140	0.3	E
20230415 0150	0	N
20230415 0200	0	N
20230415 0210	0	N
20230415 0220	0	N
20230415 0230	0	N
20230415 0240	0	N
20230415 0250	0	N
20230415 0300	0	N
20230415 0310	0	N
20230415 0320	0	N
20230415 0330	0	N
20230415 0340	0.3	ESE
20230415 0350	0	N
20230415 0400	0	N
20230415 0410	0	N
20230415 0420	0	N
20230415 0430	0	N
20230415 0440	0	N
20230415 0450	0	N
20230415 0500	0	N
20230415 0510	0	N
20230415 0520	0	N
20230415 0530	0	N
20230415 0540	0	N
20230415 0550	0	N
20230415 0600	0	N
20230415 0610	0	N
20230415 0620	0	N
20230415 0630	0	N
20230415 0640	0	N
20230415 0650	0	N
20230415 0700	0	N
20230415 0710	0	N
20230415 0720	0.3	SW
20230415 0730	0	N
20230415 0740	0	N
20230415 0750	0	N
20230415 0800	0	N
20230415 0810	0	N
20230415 0820	0	N
20230415 0830	0.3	ENE
20230415 0840	0.6	NNE
20230415 0850	1.4	N
20230415 0900	0.8	NW
20230415 0910	1.1	NNE
20230415 0920	1.1	NNE
20230415 0930	1.7	NNE
20230415 0940	2.5	NNE
20230415 0950	3.9	NNE
20230415 1000	3.1	N
20230415 1010	3.3	N
20230415 1020	3.9	N
20230415 1030	4.2	N
20230415 1040	4.7	NNE
20230415 1050	4.4	NNE
20230415 1100	4.2	N
20230415 1110	4.2	NNE
20230415 1120	3.3	NNE
20230415 1130	2.8	NNE
20230415 1140	2.8	N
20230415 1150	2.5	NNE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230415 1200	2.2	N
20230415 1210	1.7	N
20230415 1220	1.4	N
20230415 1230	2.5	NNW
20230415 1240	2.2	N
20230415 1250	1.7	N
20230415 1300	3.1	NNE
20230415 1310	2.8	N
20230415 1320	2.5	N
20230415 1330	2.2	N
20230415 1340	3.1	N
20230415 1350	3.9	N
20230415 1400	2.2	NNW
20230415 1410	1.9	NNW
20230415 1420	4.2	N
20230415 1430	3.1	N
20230415 1440	4.2	N
20230415 1450	3.9	NNE
20230415 1500	2.5	N
20230415 1510	1.9	NNE
20230415 1520	1.7	NNE
20230415 1530	1.7	NNE
20230415 1540	2.8	NNE
20230415 1550	1.7	NNE
20230415 1600	2.5	N
20230415 1610	2.8	N
20230415 1620	2.5	NNE
20230415 1630	2.5	NNE
20230415 1640	2.8	NE
20230415 1650	2.2	NE
20230415 1700	1.7	NE
20230415 1710	2.2	NE
20230415 1720	1.7	NE
20230415 1730	1.4	NNE
20230415 1740	1.7	NNE
20230415 1750	1.7	ENE
20230415 1800	1.4	ENE
20230415 1810	1.4	ENE
20230415 1820	1.4	E
20230415 1830	1.4	ENE
20230415 1840	1.7	NE
20230415 1850	2.8	NE
20230415 1900	3.3	NE
20230415 1910	2.5	NE
20230415 1920	2.8	NE
20230415 1930	1.4	NE
20230415 1940	0.3	ENE
20230415 1950	0	N
20230415 2000	0.3	ESE
20230415 2010	0	N
20230415 2020	0	N
20230415 2030	0	N
20230415 2040	0.3	S
20230415 2050	0	N
20230415 2100	0.8	NNW
20230415 2110	0	N
20230415 2120	0.3	SSW
20230415 2130	0.6	S
20230415 2140	1.4	SSE
20230415 2150	0.8	S
20230415 2200	1.1	S
20230415 2210	0.3	SSW
20230415 2220	0.3	
20230415 2230	0.3	S
20230415 2240	0.3	
20230415 2250	0.3	
20230415 2300	0.3	ESE
20230415 2310	0.3	
20230415 2320	0	N
20230415 2330	0	N
20230415 2340	0	N
20230415 2350	0	N



Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230416 0000	0.6	SSE
20230416 0010	0	N
20230416 0020	0	N
20230416 0030	0	N
20230416 0040	0	N
20230416 0050	0	N
20230416 0100	0	N
20230416 0110	0	N
20230416 0120	0	N
20230416 0130	0	N
20230416 0140	0.3	
20230416 0150	0	N
20230416 0200	0	N
20230416 0210	0	N
20230416 0220	0	N
20230416 0230	0	N
20230416 0240	0.6	SSW
20230416 0250	0	N
20230416 0300	0	N
20230416 0310	0	N
20230416 0320	0	N
20230416 0330	0	N
20230416 0340	0	N
20230416 0350	0	N
20230416 0400	0	N
20230416 0410	0	N
20230416 0420	0	N
20230416 0430	0	N
20230416 0440	0	N
20230416 0450	0	N
20230416 0500	0	N
20230416 0510	0	N
20230416 0520	0	N
20230416 0530	0	N
20230416 0540	0	N
20230416 0550	0	N
20230416 0600	0	N
20230416 0610	0	N
20230416 0620	0	N
20230416 0630	0	N
20230416 0640	0	N
20230416 0650	0	N
20230416 0700	0	N
20230416 0710	0	N
20230416 0720	0.3	SSW
20230416 0730	0	N
20230416 0740	0	N
20230416 0750	0	N
20230416 0800	0	N
20230416 0810	0.3	N
20230416 0820	0.3	N
20230416 0830	0.3	
20230416 0840	0.3	NNE
20230416 0850	0.3	E
20230416 0900	0.3	NE
20230416 0910	0.3	
20230416 0920	1.1	NNE
20230416 0930	0.8	S
20230416 0940	1.1	NW
20230416 0950	1.1	NNW
20230416 1000	0.3	
20230416 1010	1.1	NNW
20230416 1020	1.7	NNE
20230416 1030	1.4	NNW
20230416 1040	1.4	SE
20230416 1050	1.7	E
20230416 1100	1.1	SSE
20230416 1110	1.1	S
20230416 1120	1.7	SE
20230416 1130	1.7	ESE
20230416 1140	1.7	SSE
20230416 1150	3.1	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230416 1200	2.5	E
20230416 1210	2.5	E
20230416 1220	2.8	E
20230416 1230	3.3	E
20230416 1240	3.3	E
20230416 1250	3.3	E
20230416 1300	3.3	E
20230416 1310	3.9	ENE
20230416 1320	3.3	E
20230416 1330	3.9	E
20230416 1340	3.9	ENE
20230416 1350	4.4	E
20230416 1400	4.4	E
20230416 1410	4.2	E
20230416 1420	4.2	E
20230416 1430	3.9	E
20230416 1440	3.9	E
20230416 1450	3.9	E
20230416 1500	3.9	E
20230416 1510	3.9	E
20230416 1520	4.4	E
20230416 1530	3.3	E
20230416 1540	5	E
20230416 1550	5	E
20230416 1600	4.2	ESE
20230416 1610	3.9	ESE
20230416 1620	4.2	E
20230416 1630	4.2	ESE
20230416 1640	4.2	E
20230416 1650	4.2	E
20230416 1700	4.2	E
20230416 1710	3.6	E
20230416 1720	3.9	E
20230416 1730	3.6	E
20230416 1740	3.9	E
20230416 1750	3.9	E
20230416 1800	3.3	E
20230416 1810	2.8	ESE
20230416 1820	2.8	ESE
20230416 1830	3.3	E
20230416 1840	3.3	ESE
20230416 1850	3.1	E
20230416 1900	2.8	ESE
20230416 1910	2.2	ESE
20230416 1920	2.2	ESE
20230416 1930	2.5	ESE
20230416 1940	2.5	ESE
20230416 1950	2.5	ESE
20230416 2000	2.2	SE
20230416 2010	1.7	SE
20230416 2020	1.7	SSE
20230416 2030	1.1	SE
20230416 2040	1.7	SE
20230416 2050	2.2	ESE
20230416 2100	0.8	NW
20230416 2110	0.8	W
20230416 2120	0.3	
20230416 2130	0.8	
20230416 2140	1.1	ESE
20230416 2150	1.1	ESE
20230416 2200	1.4	ESE
20230416 2210	1.7	SE
20230416 2220	1.7	SE
20230416 2230	2.2	SE
20230416 2240	1.7	ESE
20230416 2250	1.7	SE
20230416 2300	1.1	SE
20230416 2310	1.7	SE
20230416 2320	1.4	SE
20230416 2330	2.2	SE
20230416 2340	1.7	SE
20230416 2350	1.7	SE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230417 0000	2.2	ESE
20230417 0010	2.2	ESE
20230417 0020	2.2	ESE
20230417 0030	1.7	SSE
20230417 0040	1.4	ESE
20230417 0050	1.4	SE
20230417 0100	1.1	
20230417 0110	2.2	SE
20230417 0120	2.2	SE
20230417 0130	1.7	ESE
20230417 0140	1.7	SE
20230417 0150	1.7	SE
20230417 0200	1.4	SE
20230417 0210	1.4	SSE
20230417 0220	1.4	SE
20230417 0230	1.1	SSE
20230417 0240	1.1	SSE
20230417 0250	1.7	SSE
20230417 0300	1.7	SE
20230417 0310	1.4	SE
20230417 0320	1.4	ESE
20230417 0330	2.2	ESE
20230417 0340	1.9	E
20230417 0350	1.7	ESE
20230417 0400	1.4	ESE
20230417 0410	1.1	SE
20230417 0420	1.1	S
20230417 0430	1.1	S
20230417 0440	0.8	S
20230417 0450	1.1	SSE
20230417 0500	0.8	SE
20230417 0510	0.3	E
20230417 0520	1.1	E
20230417 0530	0.8	SE
20230417 0540	1.4	SE
20230417 0550	0.8	SE
20230417 0600	1.1	SE
20230417 0610	1.1	ESE
20230417 0620	1.1	ESE
20230417 0630	0.8	ESE
20230417 0640	0.3	S
20230417 0650	0.3	ESE
20230417 0700	0.8	SE
20230417 0710	0.3	
20230417 0720	1.4	E
20230417 0730	1.9	E
20230417 0740	1.7	E
20230417 0750	2.2	E
20230417 0800	2.2	E
20230417 0810	1.7	ESE
20230417 0820	2.2	E
20230417 0830	1.7	ESE
20230417 0840	1.4	ESE
20230417 0850	1.7	ESE
20230417 0900	1.7	ESE
20230417 0910	1.9	E
20230417 0920	1.9	E
20230417 0930	1.7	ESE
20230417 0940	1.9	E
20230417 0950	1.7	ESE
20230417 1000	2.2	E
20230417 1010	2.8	E
20230417 1020	2.2	E
20230417 1030	2.5	E
20230417 1040	3.1	E
20230417 1050	2.8	E
20230417 1100	2.8	E
20230417 1110	2.5	E
20230417 1120	3.1	E
20230417 1130	3.3	E
20230417 1140	3.3	E
20230417 1150	3.9	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230417 1200	3.9	E
20230417 1210	4.4	E
20230417 1220	4.2	E
20230417 1230	3.9	E
20230417 1240	3.3	E
20230417 1250	2.5	E
20230417 1300	3.3	E
20230417 1310	3.3	E
20230417 1320	3.9	E
20230417 1330	3.3	E
20230417 1340	3.3	ESE
20230417 1350	3.1	SE
20230417 1400	3.1	E
20230417 1410	2.5	ESE
20230417 1420	3.1	E
20230417 1430	2.5	ESE
20230417 1440	3.9	E
20230417 1450	3.3	E
20230417 1500	3.9	E
20230417 1510	3.3	E
20230417 1520	3.3	ESE
20230417 1530	3.3	E
20230417 1540	4.2	E
20230417 1550	3.3	ESE
20230417 1600	3.3	ESE
20230417 1610	3.3	ESE
20230417 1620	4.4	E
20230417 1630	3.9	ESE
20230417 1640	3.3	E
20230417 1650	3.6	ESE
20230417 1700	3.3	ESE
20230417 1710	4.2	ESE
20230417 1720	3.3	ESE
20230417 1730	3.3	ESE
20230417 1740	3.3	ESE
20230417 1750	4.2	ESE
20230417 1800	4.7	ESE
20230417 1810	3.9	ESE
20230417 1820	4.2	ESE
20230417 1830	3.9	ESE
20230417 1840	4.2	ESE
20230417 1850	5	ESE
20230417 1900	5	ESE
20230417 1910	4.2	ESE
20230417 1920	4.4	ESE
20230417 1930	4.7	ESE
20230417 1940	4.2	ESE
20230417 1950	3.9	ESE
20230417 2000	3.9	E
20230417 2010	3.3	ESE
20230417 2020	2.8	E
20230417 2030	3.3	E
20230417 2040	3.6	E
20230417 2050	3.3	E
20230417 2100	3.1	E
20230417 2110	3.1	E
20230417 2120	2.8	ESE
20230417 2130	1.9	E
20230417 2140	2.5	E
20230417 2150	2.2	E
20230417 2200	2.2	E
20230417 2210	1.4	ESE
20230417 2220	1.7	SE
20230417 2230	1.4	SSE
20230417 2240	1.4	SE
20230417 2250	1.1	ESE
20230417 2300	2.8	ESE
20230417 2310	2.2	SE
20230417 2320	2.8	SE
20230417 2330	3.1	ESE
20230417 2340	3.1	ESE
20230417 2350	2.8	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230418 0000	2.8	ESE
20230418 0010	2.5	E
20230418 0020	2.5	ESE
20230418 0030	2.8	ESE
20230418 0040	2.8	SE
20230418 0050	2.5	ESE
20230418 0100	2.8	SE
20230418 0110	2.5	SE
20230418 0120	1.7	SE
20230418 0130	1.7	SSE
20230418 0140	1.4	S
20230418 0150	1.1	SE
20230418 0200	1.1	ESE
20230418 0210	0.3	ESE
20230418 0220	0.3	SE
20230418 0230	0.8	ESE
20230418 0240	1.1	E
20230418 0250	1.4	E
20230418 0300	1.1	ESE
20230418 0310	1.1	ESE
20230418 0320	1.1	ESE
20230418 0330	1.4	ESE
20230418 0340	1.1	ESE
20230418 0350	1.1	SE
20230418 0400	0.8	SSE
20230418 0410	1.4	SE
20230418 0420	0.8	SE
20230418 0430	0.6	SE
20230418 0440	0.3	S
20230418 0450	0.3	ESE
20230418 0500	0.6	SSW
20230418 0510	0.8	SW
20230418 0520	0.3	WSW
20230418 0530	0.3	SSW
20230418 0540	0.8	E
20230418 0550	0.3	WNW
20230418 0600	0.3	WNW
20230418 0610	0	N
20230418 0620	0.8	ESE
20230418 0630	0.8	ESE
20230418 0640	0.6	N
20230418 0650	0	N
20230418 0700	0	N
20230418 0710	1.1	ESE
20230418 0720	1.4	ESE
20230418 0730	1.7	ESE
20230418 0740	1.4	SE
20230418 0750	1.7	SE
20230418 0800	1.4	SE
20230418 0810	1.4	SSE
20230418 0820	1.4	SSE
20230418 0830	1.7	ESE
20230418 0840	1.7	SE
20230418 0850	1.7	E
20230418 0900	2.2	ESE
20230418 0910	2.5	E
20230418 0920	1.4	S
20230418 0930	2.8	SE
20230418 0940	2.8	SE
20230418 0950	3.1	SSE
20230418 1000	3.3	SSE
20230418 1010	3.3	SE
20230418 1020	3.3	SSE
20230418 1030	3.3	SSE
20230418 1040	3.3	SE
20230418 1050	3.3	SE
20230418 1100	3.9	SE
20230418 1110	3.3	SE
20230418 1120	3.9	SE
20230418 1130	3.9	SE
20230418 1140	3.3	SE
20230418 1150	2.8	SSE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230418 1200	3.3	SSE
20230418 1210	3.1	SSE
20230418 1220	3.3	SE
20230418 1230	3.1	SSE
20230418 1240	2.8	SSE
20230418 1250	2.8	SSE
20230418 1300	2.5	ESE
20230418 1310	2.2	SE
20230418 1320	3.1	ESE
20230418 1330	3.1	ESE
20230418 1340	3.3	E
20230418 1350	2.5	ESE
20230418 1400	2.8	ESE
20230418 1410	2.8	ESE
20230418 1420	2.5	SE
20230418 1430	2.8	SSE
20230418 1440	1.7	SSE
20230418 1450	2.2	SSE
20230418 1500	2.2	SSE
20230418 1510	2.2	SSE
20230418 1520	2.2	SE
20230418 1530	1.7	SE
20230418 1540	1.7	SE
20230418 1550	1.7	SE
20230418 1600	1.4	ESE
20230418 1610	1.7	SE
20230418 1620	1.7	ESE
20230418 1630	1.7	ESE
20230418 1640	1.4	SSE
20230418 1650	1.7	SSE
20230418 1700	1.4	SE
20230418 1710	1.4	SE
20230418 1720	1.7	ESE
20230418 1730	1.4	SE
20230418 1740	1.7	ESE
20230418 1750	1.7	SE
20230418 1800	2.5	SE
20230418 1810	1.1	SE
20230418 1820	1.7	SSE
20230418 1830	1.4	SE
20230418 1840	1.4	ESE
20230418 1850	1.7	SE
20230418 1900	0.8	SE
20230418 1910	1.1	SE
20230418 1920	1.4	SE
20230418 1930	1.4	SE
20230418 1940	0.8	SE
20230418 1950	0.3	SE
20230418 2000	0.3	SW
20230418 2010	0.3	SSE
20230418 2020	1.1	ESE
20230418 2030	0.3	
20230418 2040	0	N
20230418 2050	0.3	SSW
20230418 2100	0.8	ESE
20230418 2110	0.3	S
20230418 2120	0.8	S
20230418 2130	0.8	SSW
20230418 2140	0.8	SSW
20230418 2150	1.7	SSW
20230418 2200	1.4	SSW
20230418 2210	1.4	SSW
20230418 2220	1.4	S
20230418 2230	1.4	SSW
20230418 2240	0.8	SW
20230418 2250	0.3	SW
20230418 2300	0	N
20230418 2310	0	N
20230418 2320	0.3	SSW
20230418 2330	1.1	SSW
20230418 2340	2.2	SSW
20230418 2350	1.9	SW

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230419 0000	2.2	SSW
20230419 0010	2.5	S
20230419 0020	2.2	S
20230419 0030	1.1	S
20230419 0040	0.3	S
20230419 0050	0.8	S
20230419 0100	1.4	SSW
20230419 0110	0.8	SSW
20230419 0120	0.3	SW
20230419 0130	0.8	SW
20230419 0140	1.7	SW
20230419 0150	2.8	SW
20230419 0200	2.5	SW
20230419 0210	2.2	SW
20230419 0220	1.7	SW
20230419 0230	2.2	SSW
20230419 0240	2.8	SW
20230419 0250	2.5	SSW
20230419 0300	2.2	SSW
20230419 0310	1.7	SW
20230419 0320	2.5	SW
20230419 0330	2.2	SW
20230419 0340	1.9	SW
20230419 0350	2.5	SSW
20230419 0400	2.2	SW
20230419 0410	1.4	SSW
20230419 0420	1.1	SSW
20230419 0430	0.8	SSW
20230419 0440	0.8	SSW
20230419 0450	0.6	SW
20230419 0500	0.6	SW
20230419 0510	0.3	SW
20230419 0520	1.1	SW
20230419 0530	1.7	SW
20230419 0540	1.4	SSW
20230419 0550	1.4	SSW
20230419 0600	1.1	SW
20230419 0610	0.8	SSW
20230419 0620	0.8	SW
20230419 0630	1.7	SSW
20230419 0640	1.4	SW
20230419 0650	1.1	WSW
20230419 0700	1.1	WSW
20230419 0710	1.9	WSW
20230419 0720	2.2	SW
20230419 0730	2.5	SW
20230419 0740	1.1	SW
20230419 0750	2.5	SW
20230419 0800	3.3	SW
20230419 0810	3.3	SW
20230419 0820	3.1	SW
20230419 0830	3.3	SW
20230419 0840	2.8	SW
20230419 0850	3.9	SSW
20230419 0900	3.3	SW
20230419 0910	3.1	SW
20230419 0920	2.2	SW
20230419 0930	3.1	SW
20230419 0940	3.1	SW
20230419 0950	2.2	SW
20230419 1000	3.3	SW
20230419 1010	4.4	WSW
20230419 1020	3.3	SW
20230419 1030	3.6	SSW
20230419 1040	2.8	SSW
20230419 1050	3.9	SSW
20230419 1100	3.3	SW
20230419 1110	5.3	WSW
20230419 1120	3.6	WSW
20230419 1130	3.3	W
20230419 1140	3.3	WSW
20230419 1150	1.7	

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230419 1200	1.1	SE
20230419 1210	2.2	SE
20230419 1220	3.1	ESE
20230419 1230	1.1	N
20230419 1240	0	N
20230419 1250	0.3	E
20230419 1300	2.2	ESE
20230419 1310	1.7	ESE
20230419 1320	0.6	
20230419 1330	0.3	SE
20230419 1340	0.3	
20230419 1350	0.8	ENE
20230419 1400	1.1	SE
20230419 1410	0.8	SSE
20230419 1420	1.4	SE
20230419 1430	0.8	NE
20230419 1440	0.8	SW
20230419 1450	0	N
20230419 1500	0.3	
20230419 1510	0.3	WNW
20230419 1520	1.4	WNW
20230419 1530	1.1	W
20230419 1540	1.4	WSW
20230419 1550	1.1	SW
20230419 1600	0.6	W
20230419 1610	0.3	WSW
20230419 1620	0.3	SW
20230419 1630	0.8	S
20230419 1640	1.1	S
20230419 1650	0.8	S
20230419 1700	0.8	S
20230419 1710	0.3	WSW
20230419 1720	0.3	NNW
20230419 1730	0.3	WSW
20230419 1740	1.4	NNE
20230419 1750	1.1	NNE
20230419 1800	0.8	N
20230419 1810	1.1	ENE
20230419 1820	0.8	SE
20230419 1830	1.1	ESE
20230419 1840	1.7	ENE
20230419 1850	0.8	ENE
20230419 1900	0.6	NNE
20230419 1910	1.1	SE
20230419 1920	2.2	E
20230419 1930	2.8	ESE
20230419 1940	2.5	E
20230419 1950	2.2	ESE
20230419 2000	1.7	ESE
20230419 2010	2.2	SE
20230419 2020	1.7	ESE
20230419 2030	1.9	E
20230419 2040	1.4	NE
20230419 2050	0.3	S
20230419 2100	0.8	NNE
20230419 2110	0.8	NNE
20230419 2120	0	N
20230419 2130	0.8	SSE
20230419 2140	0.8	ESE
20230419 2150	0.3	E
20230419 2200	0.3	ENE
20230419 2210	1.1	ESE
20230419 2220	1.9	SE
20230419 2230	1.7	E
20230419 2240	1.4	E
20230419 2250	1.1	ESE
20230419 2300	0.8	ESE
20230419 2310	0.8	E
20230419 2320	0.8	ESE
20230419 2330	0.8	SSE
20230419 2340	0.6	S
20230419 2350	1.1	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230420 0000	1.7	ENE
20230420 0010	1.1	ESE
20230420 0020	1.4	SE
20230420 0030	0.8	SE
20230420 0040	0.8	SSE
20230420 0050	1.1	SE
20230420 0100	1.1	E
20230420 0110	1.1	ENE
20230420 0120	0.3	SSE
20230420 0130	0.3	WSW
20230420 0140	0.3	SE
20230420 0150	1.1	E
20230420 0200	1.1	E
20230420 0210	0.8	ENE
20230420 0220	0	N
20230420 0230	0	N
20230420 0240	0.3	NE
20230420 0250	0	N
20230420 0300	0.3	S
20230420 0310	0.3	SE
20230420 0320	0.3	E
20230420 0330	0.6	SE
20230420 0340	0.3	ESE
20230420 0350	0	N
20230420 0400	0	N
20230420 0410	0.3	NE
20230420 0420	0.3	ENE
20230420 0430	0.8	E
20230420 0440	0.8	ENE
20230420 0450	1.1	E
20230420 0500	0.6	E
20230420 0510	0.8	E
20230420 0520	0.6	ESE
20230420 0530	0.3	
20230420 0540	1.1	SE
20230420 0550	0.8	ENE
20230420 0600	0.6	NE
20230420 0610	0.6	S
20230420 0620	0.3	ENE
20230420 0630	0.6	NE
20230420 0640	0.3	SE
20230420 0650	0.3	SW
20230420 0700	0.3	SSW
20230420 0710	0.3	NE
20230420 0720	0.3	NE
20230420 0730	0.3	NNE
20230420 0740	0.3	
20230420 0750	0.6	SSE
20230420 0800	0.3	SE
20230420 0810	1.1	SE
20230420 0820	1.1	SSE
20230420 0830	1.1	SSE
20230420 0840	1.1	SE
20230420 0850	1.7	SSE
20230420 0900	1.4	SE
20230420 0910	1.4	E
20230420 0920	1.7	E
20230420 0930	1.4	ESE
20230420 0940	1.7	E
20230420 0950	2.2	E
20230420 1000	1.7	ESE
20230420 1010	2.5	E
20230420 1020	1.7	ESE
20230420 1030	1.7	ESE
20230420 1040	2.2	SE
20230420 1050	1.9	ESE
20230420 1100	1.7	ESE
20230420 1110	2.2	E
20230420 1120	1.4	SE
20230420 1130	2.2	ESE
20230420 1140	1.7	ESE
20230420 1150	2.2	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230420 1200	1.7	ESE
20230420 1210	1.7	SE
20230420 1220	3.1	ESE
20230420 1230	2.8	SE
20230420 1240	2.5	SE
20230420 1250	2.8	ESE
20230420 1300	2.2	ESE
20230420 1310	2.2	SE
20230420 1320	3.1	SE
20230420 1330	3.1	ESE
20230420 1340	2.8	ESE
20230420 1350	3.1	ESE
20230420 1400	2.8	ESE
20230420 1410	2.8	ESE
20230420 1420	2.2	ESE
20230420 1430	3.1	ESE
20230420 1440	2.8	ESE
20230420 1450	2.8	ESE
20230420 1500	2.2	SE
20230420 1510	2.5	SE
20230420 1520	3.3	SE
20230420 1530	2.8	SE
20230420 1540	2.8	SE
20230420 1550	3.1	SE
20230420 1600	3.3	SE
20230420 1610	2.8	SE
20230420 1620	3.1	ESE
20230420 1630	3.3	ESE
20230420 1640	3.3	ESE
20230420 1650	2.5	SE
20230420 1700	1.9	ESE
20230420 1710	2.5	ESE
20230420 1720	2.8	ESE
20230420 1730	2.2	ESE
20230420 1740	2.5	SE
20230420 1750	2.8	SE
20230420 1800	3.1	ESE
20230420 1810	3.1	ESE
20230420 1820	2.8	ESE
20230420 1830	3.3	ESE
20230420 1840	2.8	ESE
20230420 1850	3.3	ESE
20230420 1900	3.6	ESE
20230420 1910	3.3	SE
20230420 1920	3.1	SE
20230420 1930	3.9	SE
20230420 1940	4.2	ESE
20230420 1950	4.4	ESE
20230420 2000	4.2	ESE
20230420 2010	5	ESE
20230420 2020	4.7	ESE
20230420 2030	3.9	ESE
20230420 2040	3.9	ESE
20230420 2050	4.4	ESE
20230420 2100	4.7	ESE
20230420 2110	4.2	ESE
20230420 2120	3.3	ESE
20230420 2130	3.1	ESE
20230420 2140	3.3	ESE
20230420 2150	4.7	E
20230420 2200	4.4	ESE
20230420 2210	3.6	ESE
20230420 2220	3.9	ESE
20230420 2230	3.3	ESE
20230420 2240	3.9	ESE
20230420 2250	3.3	ESE
20230420 2300	3.9	E
20230420 2310	3.3	E
20230420 2320	3.3	E
20230420 2330	4.2	ESE
20230420 2340	3.3	ESE
20230420 2350	3.1	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230421 0000	3.3	ESE
20230421 0010	1.4	E
20230421 0020	3.3	ESE
20230421 0030	2.2	ESE
20230421 0040	1.7	ESE
20230421 0050	2.5	ESE
20230421 0100	2.5	E
20230421 0110	2.2	E
20230421 0120	2.5	ESE
20230421 0130	3.1	ESE
20230421 0140	2.5	E
20230421 0150	2.5	ESE
20230421 0200	2.5	E
20230421 0210	2.5	ESE
20230421 0220	1.9	ESE
20230421 0230	1.4	SE
20230421 0240	1.7	ENE
20230421 0250	0.8	E
20230421 0300	0.8	W
20230421 0310	3.9	S
20230421 0320	3.1	NNW
20230421 0330	1.7	N
20230421 0340	0.8	SE
20230421 0350	1.7	SE
20230421 0400	1.7	SSE
20230421 0410	2.2	SE
20230421 0420	2.5	ESE
20230421 0430	2.5	E
20230421 0440	3.1	E
20230421 0450	3.1	E
20230421 0500	3.3	ESE
20230421 0510	2.8	E
20230421 0520	2.8	ESE
20230421 0530	3.3	ESE
20230421 0540	1.4	ESE
20230421 0550	1.7	ESE
20230421 0600	1.7	ESE
20230421 0610	2.5	E
20230421 0620	2.2	ESE
20230421 0630	2.2	SE
20230421 0640	2.2	ESE
20230421 0650	2.5	ESE
20230421 0700	2.5	ESE
20230421 0710	2.5	ESE
20230421 0720	2.2	SE
20230421 0730	2.2	SE
20230421 0740	2.5	ESE
20230421 0750	3.1	SE
20230421 0800	2.8	ESE
20230421 0810	2.5	ESE
20230421 0820	3.3	ESE
20230421 0830	3.3	ESE
20230421 0840	3.9	ESE
20230421 0850	3.3	ESE
20230421 0900	3.3	ESE
20230421 0910	4.2	ESE
20230421 0920	3.3	SE
20230421 0930	2.8	SE
20230421 0940	3.3	ESE
20230421 0950	3.1	ESE
20230421 1000	3.3	SE
20230421 1010	3.9	ESE
20230421 1020	3.9	ESE
20230421 1030	3.6	ESE
20230421 1040	3.3	ESE
20230421 1050	3.9	ESE
20230421 1100	4.2	ESE
20230421 1110	4.2	ESE
20230421 1120	4.2	ESE
20230421 1130	4.7	ESE
20230421 1140	4.4	E
20230421 1150	4.2	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230421 1200	4.2	ESE
20230421 1210	4.2	E
20230421 1220	3.9	ESE
20230421 1230	3.3	ESE
20230421 1240	4.2	E
20230421 1250	3.9	E
20230421 1300	4.7	E
20230421 1310	3.9	E
20230421 1320	3.9	ESE
20230421 1330	4.4	E
20230421 1340	5	E
20230421 1350	4.2	E
20230421 1400	4.7	E
20230421 1410	4.7	ESE
20230421 1420	3.3	ESE
20230421 1430	4.4	ESE
20230421 1440	3.3	SE
20230421 1450	2.5	ESE
20230421 1500	2.8	ESE
20230421 1510	2.2	ESE
20230421 1520	2.8	ESE
20230421 1530	3.1	ESE
20230421 1540	3.1	ESE
20230421 1550	2.5	ESE
20230421 1600	2.2	ESE
20230421 1610	2.5	SE
20230421 1620	2.5	E
20230421 1630	3.3	E
20230421 1640	3.9	E
20230421 1650	3.9	ESE
20230421 1700	3.3	ESE
20230421 1710	4.7	E
20230421 1720	5.3	E
20230421 1730	5.8	E
20230421 1740	5.3	ESE
20230421 1750	5.8	ESE
20230421 1800	4.7	E
20230421 1810	4.4	E
20230421 1820	3.1	E
20230421 1830	3.9	E
20230421 1840	4.2	ESE
20230421 1850	2.8	E
20230421 1900	2.5	E
20230421 1910	2.8	E
20230421 1920	2.5	ENE
20230421 1930	2.2	ENE
20230421 1940	2.5	ENE
20230421 1950	2.2	ENE
20230421 2000	2.2	NE
20230421 2010	2.2	ESE
20230421 2020	3.3	ESE
20230421 2030	5	SE
20230421 2040	3.9	ESE
20230421 2050	3.3	ESE
20230421 2100	4.7	SE
20230421 2110	4.4	SE
20230421 2120	3.3	SE
20230421 2130	4.4	ESE
20230421 2140	4.2	E
20230421 2150	3.9	E
20230421 2200	4.2	ESE
20230421 2210	6.1	ESE
20230421 2220	6.1	ESE
20230421 2230	0.3	SE
20230421 2240	0.3	SE
20230421 2250	8.1	ESE
20230421 2300	6.7	ESE
20230421 2310	5.3	E
20230421 2320	4.2	E
20230421 2330	3.9	E
20230421 2340	4.4	ESE
20230421 2350	4.2	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230422 0000	3.3	ESE
20230422 0010	2.2	ESE
20230422 0020	3.3	ESE
20230422 0030	3.3	E
20230422 0040	3.9	E
20230422 0050	3.9	ESE
20230422 0100	4.2	ESE
20230422 0110	3.9	E
20230422 0120	3.9	E
20230422 0130	4.4	E
20230422 0140	4.2	E
20230422 0150	3.3	E
20230422 0200	4.2	E
20230422 0210	4.2	E
20230422 0220	4.2	E
20230422 0230	3.6	E
20230422 0240	3.9	E
20230422 0250	3.9	E
20230422 0300	3.6	E
20230422 0310	3.6	E
20230422 0320	4.2	E
20230422 0330	3.9	E
20230422 0340	4.7	ESE
20230422 0350	3.6	ESE
20230422 0400	4.4	E
20230422 0410	3.9	E
20230422 0420	3.3	E
20230422 0430	3.9	E
20230422 0440	3.9	E
20230422 0450	3.6	E
20230422 0500	2.8	ESE
20230422 0510	3.3	E
20230422 0520	3.3	E
20230422 0530	3.6	E
20230422 0540	4.2	E
20230422 0550	3.9	E
20230422 0600	3.9	E
20230422 0610	3.3	E
20230422 0620	4.2	E
20230422 0630	3.9	E
20230422 0640	3.1	E
20230422 0650	3.1	E
20230422 0700	3.9	E
20230422 0710	3.3	E
20230422 0720	4.2	E
20230422 0730	3.9	E
20230422 0740	3.9	E
20230422 0750	3.9	E
20230422 0800	3.3	E
20230422 0810	3.3	E
20230422 0820	3.1	ESE
20230422 0830	3.1	ESE
20230422 0840	2.5	E
20230422 0850	3.3	E
20230422 0900	3.3	E
20230422 0910	4.2	E
20230422 0920	4.4	ESE
20230422 0930	4.7	ESE
20230422 0940	4.4	ESE
20230422 0950	4.2	ESE
20230422 1000	4.2	ESE
20230422 1010	4.2	ESE
20230422 1020	5.3	ESE
20230422 1030	4.7	ESE
20230422 1040	5.3	ESE
20230422 1050	4.2	ESE
20230422 1100	4.4	ESE
20230422 1110	4.4	ESE
20230422 1120	4.4	ESE
20230422 1130	3.9	SE
20230422 1140	5.3	SE
20230422 1150	3.3	SW

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230422 1200	5	SE
20230422 1210	4.7	SE
20230422 1220	4.7	SE
20230422 1230	5	SE
20230422 1240	5.3	SE
20230422 1250	5	SE
20230422 1300	4.7	SE
20230422 1310	5.3	SE
20230422 1320	5.3	SE
20230422 1330	5.6	SE
20230422 1340	5.3	SE
20230422 1350	5	SE
20230422 1400	5.8	SE
20230422 1410	4.7	SE
20230422 1420	4.2	SE
20230422 1430	4.2	ESE
20230422 1440	3.9	SE
20230422 1450	4.2	SE
20230422 1500	5.3	SE
20230422 1510	5	SE
20230422 1520	4.4	SE
20230422 1530	5.3	SE
20230422 1540	5	SE
20230422 1550	4.4	ESE
20230422 1600	5	ESE
20230422 1610	5	ESE
20230422 1620	4.7	ESE
20230422 1630	5.3	ESE
20230422 1640	4.2	ESE
20230422 1650	3.9	ESE
20230422 1700	3.6	ESE
20230422 1710	3.3	ESE
20230422 1720	4.2	ESE
20230422 1730	4.7	SE
20230422 1740	5	ESE
20230422 1750	4.2	ESE
20230422 1800	4.2	ESE
20230422 1810	3.3	ESE
20230422 1820	4.2	ESE
20230422 1830	3.6	ESE
20230422 1840	3.3	ESE
20230422 1850	4.7	ESE
20230422 1900	4.4	ESE
20230422 1910	4.2	ESE
20230422 1920	3.3	ESE
20230422 1930	4.2	ESE
20230422 1940	5.3	ESE
20230422 1950	5.3	SE
20230422 2000	5.3	ESE
20230422 2010	4.4	ESE
20230422 2020	4.4	ESE
20230422 2030	5	ESE
20230422 2040	4.7	ESE
20230422 2050	3.9	ESE
20230422 2100	4.7	ESE
20230422 2110	4.7	ESE
20230422 2120	4.7	ESE
20230422 2130	4.7	ESE
20230422 2140	4.7	ESE
20230422 2150	4.7	ESE
20230422 2200	3.6	ESE
20230422 2210	3.9	ESE
20230422 2220	4.2	ESE
20230422 2230	5	ESE
20230422 2240	4.7	ESE
20230422 2250	5.3	ESE
20230422 2300	5.6	ESE
20230422 2310	5.8	ESE
20230422 2320	5	ESE
20230422 2330	6.4	ESE
20230422 2340	5	ESE
20230422 2350	5.3	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230423 0000	5	ESE
20230423 0010	4.7	ESE
20230423 0020	4.7	ESE
20230423 0030	5	ESE
20230423 0040	6.1	ESE
20230423 0050	5	ESE
20230423 0100	4.7	ESE
20230423 0110	4.4	ESE
20230423 0120	3.9	ESE
20230423 0130	3.9	ESE
20230423 0140	3.1	ESE
20230423 0150	3.9	E
20230423 0200	4.2	ESE
20230423 0210	4.2	E
20230423 0220	3.9	E
20230423 0230	4.2	E
20230423 0240	3.9	E
20230423 0250	3.3	E
20230423 0300	3.9	ESE
20230423 0310	3.9	ESE
20230423 0320	3.3	ESE
20230423 0330	3.3	ESE
20230423 0340	3.9	ESE
20230423 0350	3.1	ESE
20230423 0400	3.3	ESE
20230423 0410	4.2	ESE
20230423 0420	4.2	ESE
20230423 0430	4.7	ESE
20230423 0440	4.4	ESE
20230423 0450	4.4	ESE
20230423 0500	4.4	ESE
20230423 0510	3.6	ESE
20230423 0520	4.7	ESE
20230423 0530	3.9	ESE
20230423 0540	3.9	ESE
20230423 0550	4.4	ESE
20230423 0600	4.2	ESE
20230423 0610	3.6	ESE
20230423 0620	4.2	ESE
20230423 0630	4.4	SE
20230423 0640	4.7	SE
20230423 0650	4.2	SE
20230423 0700	3.3	SE
20230423 0710	4.7	SE
20230423 0720	4.7	SE
20230423 0730	3.3	ESE
20230423 0740	4.7	SE
20230423 0750	4.2	ESE
20230423 0800	3.3	SE
20230423 0810	3.1	SSE
20230423 0820	3.1	ESE
20230423 0830	4.2	ESE
20230423 0840	4.2	ESE
20230423 0850	4.7	ESE
20230423 0900	5	ESE
20230423 0910	4.4	ESE
20230423 0920	5.8	ESE
20230423 0930	5.8	ESE
20230423 0940	4.7	ESE
20230423 0950	5	ESE
20230423 1000	6.1	ESE
20230423 1010	5.3	ESE
20230423 1020	4.7	ESE
20230423 1030	5	ESE
20230423 1040	5	ESE
20230423 1050	5	SE
20230423 1100	5.3	ESE
20230423 1110	5.3	ESE
20230423 1120	5.3	ESE
20230423 1130	5.3	ESE
20230423 1140	4.4	ESE
20230423 1150	5	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230423 1200	4.7	ESE
20230423 1210	4.2	E
20230423 1220	4.7	ESE
20230423 1230	4.7	ESE
20230423 1240	5	ESE
20230423 1250	4.2	ESE
20230423 1300	5	ESE
20230423 1310	4.2	E
20230423 1320	4.4	ESE
20230423 1330	3.6	ESE
20230423 1340	4.7	ESE
20230423 1350	4.2	ESE
20230423 1400	4.7	E
20230423 1410	4.7	E
20230423 1420	4.4	ESE
20230423 1430	4.7	ESE
20230423 1440	4.2	ESE
20230423 1450	4.7	ESE
20230423 1500	4.7	ESE
20230423 1510	5.3	ESE
20230423 1520	5	ESE
20230423 1530	4.2	ESE
20230423 1540	5.3	ESE
20230423 1550	4.7	ESE
20230423 1600	4.7	ESE
20230423 1610	4.2	ESE
20230423 1620	5	ESE
20230423 1630	4.7	ESE
20230423 1640	5	ESE
20230423 1650	4.7	ESE
20230423 1700	4.7	ESE
20230423 1710	5	ESE
20230423 1720	4.2	ESE
20230423 1730	4.7	ESE
20230423 1740	3.9	ESE
20230423 1750	3.3	ESE
20230423 1800	4.2	ESE
20230423 1810	4.2	ESE
20230423 1820	3.3	ESE
20230423 1830	3.3	ESE
20230423 1840	4.2	ESE
20230423 1850	4.2	ESE
20230423 1900	3.9	ESE
20230423 1910	4.2	ESE
20230423 1920	3.6	E
20230423 1930	3.1	ESE
20230423 1940	3.9	ESE
20230423 1950	4.7	ESE
20230423 2000	3.3	ESE
20230423 2010	3.3	ESE
20230423 2020	2.2	ESE
20230423 2030	2.8	ESE
20230423 2040	2.8	ESE
20230423 2050	1.4	SE
20230423 2100	1.7	SE
20230423 2110	1.7	ESE
20230423 2120	2.2	SE
20230423 2130	1.9	ESE
20230423 2140	3.9	ESE
20230423 2150	3.9	ESE
20230423 2200	3.6	ESE
20230423 2210	4.2	ESE
20230423 2220	4.7	ESE
20230423 2230	5	ESE
20230423 2240	5.6	ESE
20230423 2250	4.7	ESE
20230423 2300	4.2	ESE
20230423 2310	4.4	ESE
20230423 2320	4.7	ESE
20230423 2330	4.2	ESE
20230423 2340	3.1	ESE
20230423 2350	3.3	ESE



Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230424 0000	3.9	ESE
20230424 0010	3.9	SE
20230424 0020	4.4	ESE
20230424 0030	3.9	ESE
20230424 0040	4.4	ESE
20230424 0050	3.9	ESE
20230424 0100	3.6	SE
20230424 0110	2.8	SE
20230424 0120	2.8	ESE
20230424 0130	2.8	ESE
20230424 0140	3.3	ESE
20230424 0150	2.8	ESE
20230424 0200	3.3	ESE
20230424 0210	2.8	ESE
20230424 0220	2.2	ESE
20230424 0230	2.8	ESE
20230424 0240	2.2	ESE
20230424 0250	2.8	ESE
20230424 0300	3.3	ESE
20230424 0310	3.1	E
20230424 0320	2.8	E
20230424 0330	2.8	ESE
20230424 0340	2.5	ESE
20230424 0350	1.7	E
20230424 0400	2.8	ESE
20230424 0410	3.3	ESE
20230424 0420	3.3	E
20230424 0430	3.9	ESE
20230424 0440	3.9	ESE
20230424 0450	2.8	ESE
20230424 0500	2.8	ESE
20230424 0510	2.5	ESE
20230424 0520	2.2	ESE
20230424 0530	3.1	ESE
20230424 0540	2.5	ESE
20230424 0550	2.5	ESE
20230424 0600	2.2	ESE
20230424 0610	2.2	SE
20230424 0620	2.5	SE
20230424 0630	1.7	SE
20230424 0640	2.2	SE
20230424 0650	1.7	ESE
20230424 0700	1.7	ESE
20230424 0710	2.2	SE
20230424 0720	2.5	SE
20230424 0730	3.3	SE
20230424 0740	2.8	SE
20230424 0750	2.2	SE
20230424 0800	2.8	ESE
20230424 0810	3.3	ESE
20230424 0820	2.5	ESE
20230424 0830	2.5	ESE
20230424 0840	2.2	ESE
20230424 0850	2.5	SE
20230424 0900	2.8	ESE
20230424 0910	3.3	ESE
20230424 0920	3.1	ESE
20230424 0930	3.9	ESE
20230424 0940	3.9	ESE
20230424 0950	3.3	ESE
20230424 1000	4.2	ESE
20230424 1010	4.4	ESE
20230424 1020	4.2	ESE
20230424 1030	3.3	ESE
20230424 1040	3.3	ESE
20230424 1050	2.8	E
20230424 1100	3.1	E
20230424 1110	2.8	E
20230424 1120	3.3	ENE
20230424 1130	2.2	ENE
20230424 1140	2.5	E
20230424 1150	2.8	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230424 1200	2.5	E
20230424 1210	2.5	E
20230424 1220	2.5	E
20230424 1230	2.5	E
20230424 1240	2.5	E
20230424 1250	1.9	E
20230424 1300	2.2	E
20230424 1310	2.8	E
20230424 1320	2.8	E
20230424 1330	2.8	E
20230424 1340	3.3	E
20230424 1350	2.5	E
20230424 1400	2.5	E
20230424 1410	2.5	E
20230424 1420	2.5	E
20230424 1430	1.7	E
20230424 1440	2.2	E
20230424 1450	1.7	ENE
20230424 1500	2.2	E
20230424 1510	1.7	E
20230424 1520	1.7	E
20230424 1530	1.4	E
20230424 1540	1.9	ESE
20230424 1550	2.2	ESE
20230424 1600	1.4	ESE
20230424 1610	1.7	ESE
20230424 1620	1.1	ESE
20230424 1630	1.4	ESE
20230424 1640	1.1	ESE
20230424 1650	0.8	ESE
20230424 1700	0.8	ESE
20230424 1710	0.6	SE
20230424 1720	0.8	SE
20230424 1730	0.8	SE
20230424 1740	0.8	ESE
20230424 1750	0.8	E
20230424 1800	1.7	E
20230424 1810	1.9	ESE
20230424 1820	2.5	ESE
20230424 1830	3.1	ESE
20230424 1840	3.3	ESE
20230424 1850	3.3	ESE
20230424 1900	3.9	ESE
20230424 1910	4.2	ESE
20230424 1920	3.3	ESE
20230424 1930	4.4	ESE
20230424 1940	3.6	E
20230424 1950	2.5	ESE
20230424 2000	2.2	ESE
20230424 2010	1.1	E
20230424 2020	1.7	ESE
20230424 2030	1.4	ESE
20230424 2040	1.4	ESE
20230424 2050	1.1	ESE
20230424 2100	0.8	ESE
20230424 2110	0.3	E
20230424 2120	0.6	ESE
20230424 2130	0.8	SE
20230424 2140	0.3	SE
20230424 2150	0.8	SE
20230424 2200	0.8	SSE
20230424 2210	0.8	SSE
20230424 2220	0.8	SSE
20230424 2230	0.6	SSW
20230424 2240	0	N
20230424 2250	0.3	SSE
20230424 2300	0.3	-
20230424 2310	1.1	E
20230424 2320	0.6	S
20230424 2330	0.8	SSE
20230424 2340	0.3	SSE
20230424 2350	0.3	S

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230425 0000	0.8	SSW
20230425 0010	1.1	S
20230425 0020	0.3	S
20230425 0030	0.3	S
20230425 0040	0.3	SE
20230425 0050	1.1	SE
20230425 0100	0.8	SE
20230425 0110	0.3	SSE
20230425 0120	0.3	-
20230425 0130	0.0	ESE
20230425 0140	0.3	SE
20230425 0150	0.3	SE
20230425 0200	0.0	N
20230425 0210	0.0	W
20230425 0220	0.0	-
20230425 0230	0.0	SSW
20230425 0240	0.0	-
20230425 0250	0.0	-
20230425 0300	0.0	NNE
20230425 0310	0.3	NE
20230425 0320	1.1	NNE
20230425 0330	1.7	N
20230425 0340	1.7	NNE
20230425 0350	2.2	N
20230425 0400	1.4	NNE
20230425 0410	0.8	NNE
20230425 0420	0.3	NNW
20230425 0430	0.0	-
20230425 0440	0.0	N
20230425 0450	0.3	NNW
20230425 0500	0.3	NW
20230425 0510	0.0	NNW
20230425 0520	0.3	N
20230425 0530	1.1	N
20230425 0540	1.1	N
20230425 0550	1.7	N
20230425 0600	1.1	N
20230425 0610	1.4	NNW
20230425 0620	0.8	NNW
20230425 0630	0.8	NNW
20230425 0640	1.4	NNW
20230425 0650	0.8	NNW
20230425 0700	0.8	NNW
20230425 0710	0.3	NNW
20230425 0720	0.3	W
20230425 0730	1.1	NW
20230425 0740	0.8	NW
20230425 0750	0.3	WNW
20230425 0800	0.8	WNW
20230425 0810	1.1	NW
20230425 0820	0.8	N
20230425 0830	1.1	N
20230425 0840	2.2	NNE
20230425 0850	2.2	N
20230425 0900	1.4	N
20230425 0910	1.4	NNW
20230425 0920	1.1	N
20230425 0930	1.4	N
20230425 0940	1.7	NNW
20230425 0950	1.4	N
20230425 1000	1.4	NW
20230425 1010	1.1	NW
20230425 1020	1.1	NW
20230425 1030	1.1	NW
20230425 1040	1.1	NNW
20230425 1050	1.1	N
20230425 1100	1.4	NW
20230425 1110	1.7	NW
20230425 1120	1.7	NNW
20230425 1130	1.4	NNW
20230425 1140	1.7	NNW
20230425 1150	1.7	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230425 1200	2.5	N
20230425 1210	1.7	N
20230425 1220	1.7	NNE
20230425 1230	1.7	N
20230425 1240	1.1	N
20230425 1250	1.4	NNW
20230425 1300	0.8	N
20230425 1310	1.7	NNE
20230425 1320	1.4	NNE
20230425 1330	1.1	NNE
20230425 1340	1.1	N
20230425 1350	2.2	N
20230425 1400	2.8	NNE
20230425 1410	1.7	NNE
20230425 1420	1.7	N
20230425 1430	2.2	N
20230425 1440	1.7	N
20230425 1450	1.7	NNW
20230425 1500	2.2	N
20230425 1510	1.9	N
20230425 1520	1.7	N
20230425 1530	1.7	NNE
20230425 1540	1.7	N
20230425 1550	2.2	N
20230425 1600	1.7	N
20230425 1610	2.8	N
20230425 1620	2.2	N
20230425 1630	2.5	NNE
20230425 1640	2.5	N
20230425 1650	2.5	N
20230425 1700	2.2	N
20230425 1710	1.7	N
20230425 1720	1.7	NNW
20230425 1730	1.7	N
20230425 1740	2.2	N
20230425 1750	2.2	N
20230425 1800	1.9	N
20230425 1810	2.5	N
20230425 1820	1.7	N
20230425 1830	1.4	N
20230425 1840	1.4	N
20230425 1850	1.7	N
20230425 1900	2.8	N
20230425 1910	2.5	NNE
20230425 1920	1.4	NNE
20230425 1930	1.9	N
20230425 1940	1.7	N
20230425 1950	2.2	N
20230425 2000	1.9	N
20230425 2010	1.7	N
20230425 2020	1.9	N
20230425 2030	1.7	N
20230425 2040	1.4	N
20230425 2050	0.8	N
20230425 2100	1.4	NNW
20230425 2110	1.7	N
20230425 2120	1.4	N
20230425 2130	1.4	N
20230425 2140	1.7	N
20230425 2150	1.4	NNW
20230425 2200	1.7	N
20230425 2210	1.4	N
20230425 2220	1.1	N
20230425 2230	0.8	NNW
20230425 2240	1.4	NNW
20230425 2250	1.1	NNW
20230425 2300	1.7	NW
20230425 2310	1.7	NW
20230425 2320	1.4	N
20230425 2330	1.7	N
20230425 2340	2.5	N
20230425 2350	2.8	N

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230426 0000	2.2	N
20230426 0010	1.7	N
20230426 0020	1.4	NNW
20230426 0030	1.4	NNW
20230426 0040	1.7	N
20230426 0050	1.9	N
20230426 0100	2.5	N
20230426 0110	3.1	N
20230426 0120	2.8	N
20230426 0130	2.5	N
20230426 0140	2.5	N
20230426 0150	2.8	N
20230426 0200	2.5	NNE
20230426 0210	2.8	NNE
20230426 0220	1.7	NNE
20230426 0230	1.7	N
20230426 0240	2.5	N
20230426 0250	2.5	N
20230426 0300	2.2	N
20230426 0310	2.5	N
20230426 0320	2.2	N
20230426 0330	2.8	N
20230426 0340	3.1	N
20230426 0350	2.8	N
20230426 0400	3.9	N
20230426 0410	3.3	N
20230426 0420	3.9	N
20230426 0430	3.3	N
20230426 0440	3.6	N
20230426 0450	3.3	N
20230426 0500	3.9	N
20230426 0510	3.9	N
20230426 0520	3.9	N
20230426 0530	3.3	N
20230426 0540	4.2	N
20230426 0550	3.1	N
20230426 0600	3.3	N
20230426 0610	3.3	N
20230426 0620	3.3	N
20230426 0630	4.2	N
20230426 0640	3.6	N
20230426 0650	3.3	N
20230426 0700	3.9	N
20230426 0710	4.7	N
20230426 0720	4.4	N
20230426 0730	4.7	NNE
20230426 0740	4.7	N
20230426 0750	4.7	NNE
20230426 0800	5	NNE
20230426 0810	5.3	N
20230426 0820	5	N
20230426 0830	5.8	N
20230426 0840	5.8	NNE
20230426 0850	4.7	NNE
20230426 0900	5.3	NNE
20230426 0910	4.7	NNE
20230426 0920	5.3	NNE
20230426 0930	5.3	NNE
20230426 0940	5.3	N
20230426 0950	5	N
20230426 1000	4.2	NNE
20230426 1010	4.2	N
20230426 1020	4.2	N
20230426 1030	3.9	N
20230426 1040	3.3	N
20230426 1050	3.3	N
20230426 1100	3.1	N
20230426 1110	3.1	N
20230426 1120	3.3	N
20230426 1130	3.1	N
20230426 1140	2.8	N
20230426 1150	2.5	NNW

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230426 1200	3.6	NNE
20230426 1210	1.9	N
20230426 1220	2.2	N
20230426 1230	1.7	NW
20230426 1240	2.2	N
20230426 1250	2.8	N
20230426 1300	2.2	WNW
20230426 1310	2.5	NW
20230426 1320	2.5	NNW
20230426 1330	1.7	-
20230426 1340	1.9	NNE
20230426 1350	2.8	NNW
20230426 1400	2.2	N
20230426 1410	1.7	N
20230426 1420	2.2	N
20230426 1430	2.5	NE
20230426 1440	1.9	ESE
20230426 1450	2.2	E
20230426 1500	2.2	ESE
20230426 1510	1.7	E
20230426 1520	2.5	ESE
20230426 1530	2.2	E
20230426 1540	2.2	E
20230426 1550	1.7	E
20230426 1600	1.9	E
20230426 1610	2.5	E
20230426 1620	2.2	ESE
20230426 1630	2.5	ESE
20230426 1640	2.2	E
20230426 1650	2.2	E
20230426 1700	2.5	E
20230426 1710	2.8	E
20230426 1720	2.8	E
20230426 1730	2.5	E
20230426 1740	2.5	ESE
20230426 1750	1.7	E
20230426 1800	2.2	ESE
20230426 1810	3.1	ESE
20230426 1820	3.3	ESE
20230426 1830	2.8	ESE
20230426 1840	3.1	ESE
20230426 1850	2.5	E
20230426 1900	2.5	E
20230426 1910	2.2	E
20230426 1920	2.8	E
20230426 1930	2.2	E
20230426 1940	1.7	E
20230426 1950	1.1	E
20230426 2000	1.1	ESE
20230426 2010	0.8	ESE
20230426 2020	0.8	ESE
20230426 2030	1.4	SE
20230426 2040	1.7	ESE
20230426 2050	1.7	ESE
20230426 2100	1.4	ESE
20230426 2110	1.4	ESE
20230426 2120	1.4	ESE
20230426 2130	1.1	ESE
20230426 2140	1.4	ESE
20230426 2150	1.7	ESE
20230426 2200	1.1	SE
20230426 2210	1.1	ESE
20230426 2220	1.7	ESE
20230426 2230	2.2	SE
20230426 2240	1.4	SE
20230426 2250	0.8	SE
20230426 2300	2.5	ESE
20230426 2310	2.2	SE
20230426 2320	2.2	SE
20230426 2330	1.9	SE
20230426 2340	1.9	ESE
20230426 2350	2.2	SE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230427 0000	2.2	ESE
20230427 0010	2.5	SE
20230427 0020	2.5	SE
20230427 0030	2.5	SE
20230427 0040	2.8	SE
20230427 0050	1.7	SE
20230427 0100	1.1	ESE
20230427 0110	1.1	ESE
20230427 0120	3.3	SE
20230427 0130	3.1	ESE
20230427 0140	3.1	SE
20230427 0150	2.8	ESE
20230427 0200	2.5	ESE
20230427 0210	2.8	ESE
20230427 0220	2.2	ESE
20230427 0230	1.4	ESE
20230427 0240	2.8	ESE
20230427 0250	2.5	ESE
20230427 0300	1.7	ESE
20230427 0310	1.9	ESE
20230427 0320	1.7	SE
20230427 0330	1.1	SE
20230427 0340	1.7	ESE
20230427 0350	1.9	ESE
20230427 0400	1.9	ESE
20230427 0410	1.9	ESE
20230427 0420	1.4	ESE
20230427 0430	1.7	SE
20230427 0440	1.4	ESE
20230427 0450	2.5	ESE
20230427 0500	2.5	ESE
20230427 0510	2.5	ESE
20230427 0520	1.7	ESE
20230427 0530	1.7	ESE
20230427 0540	1.7	ESE
20230427 0550	1.7	ESE
20230427 0600	1.7	SE
20230427 0610	2.2	SE
20230427 0620	2.2	ESE
20230427 0630	3.3	ESE
20230427 0640	2.5	ESE
20230427 0650	2.8	ESE
20230427 0700	3.3	ESE
20230427 0710	2.2	ESE
20230427 0720	1.7	E
20230427 0730	2.5	E
20230427 0740	2.5	E
20230427 0750	2.2	E
20230427 0800	2.5	E
20230427 0810	1.9	E
20230427 0820	3.1	E
20230427 0830	3.3	ESE
20230427 0840	3.3	ESE
20230427 0850	2.8	ESE
20230427 0900	3.6	ESE
20230427 0910	2.8	ESE
20230427 0920	3.3	ESE
20230427 0930	3.3	E
20230427 0940	2.5	ESE
20230427 0950	3.1	ESE
20230427 1000	3.3	E
20230427 1010	3.1	E
20230427 1020	2.8	E
20230427 1030	2.5	E
20230427 1040	2.8	ESE
20230427 1050	3.1	E
20230427 1100	2.8	E
20230427 1110	2.8	E
20230427 1120	2.5	E
20230427 1130	3.3	ESE
20230427 1140	3.3	ESE
20230427 1150	2.8	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230427 1200	3.9	ESE
20230427 1210	3.3	ESE
20230427 1220	4.2	ESE
20230427 1230	3.9	ESE
20230427 1240	5	E
20230427 1250	5	ESE
20230427 1300	5	E
20230427 1310	4.2	E
20230427 1320	4.7	E
20230427 1330	5.3	E
20230427 1340	4.2	E
20230427 1350	4.7	E
20230427 1400	4.4	E
20230427 1410	4.2	E
20230427 1420	4.2	ESE
20230427 1430	4.2	ESE
20230427 1440	3.3	ESE
20230427 1450	3.9	ESE
20230427 1500	4.2	ESE
20230427 1510	3.9	ESE
20230427 1520	4.4	ESE
20230427 1530	4.7	ESE
20230427 1540	4.7	ESE
20230427 1550	3.9	ESE
20230427 1600	3.3	ESE
20230427 1610	3.9	SE
20230427 1620	3.9	ESE
20230427 1630	5	E
20230427 1640	3.3	ESE
20230427 1650	4.2	E
20230427 1700	3.9	E
20230427 1710	4.2	E
20230427 1720	3.9	ESE
20230427 1730	3.3	E
20230427 1740	3.3	ESE
20230427 1750	3.1	E
20230427 1800	3.3	ESE
20230427 1810	3.1	E
20230427 1820	2.8	E
20230427 1830	2.2	ESE
20230427 1840	1.9	ESE
20230427 1850	2.5	ESE
20230427 1900	3.1	ESE
20230427 1910	2.5	ESE
20230427 1920	1.9	ESE
20230427 1930	2.8	ESE
20230427 1940	1.9	SE
20230427 1950	2.2	ESE
20230427 2000	3.1	ESE
20230427 2010	2.5	ESE
20230427 2020	1.7	SE
20230427 2030	1.7	ESE
20230427 2040	2.2	SE
20230427 2050	2.2	SE
20230427 2100	1.7	SE
20230427 2110	2.5	SE
20230427 2120	1.7	SE
20230427 2130	2.2	ESE
20230427 2140	2.5	ESE
20230427 2150	4.4	ESE
20230427 2200	4.2	ESE
20230427 2210	3.3	E
20230427 2220	3.3	ESE
20230427 2230	3.1	E
20230427 2240	3.9	E
20230427 2250	3.1	E
20230427 2300	2.2	ESE
20230427 2310	2.5	ESE
20230427 2320	3.3	ESE
20230427 2330	3.3	ESE
20230427 2340	2.8	E
20230427 2350	2.5	E

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230428 0000	2.8	ESE
20230428 0010	3.3	ESE
20230428 0020	3.3	ESE
20230428 0030	2.8	E
20230428 0040	3.1	E
20230428 0050	3.3	E
20230428 0100	2.8	E
20230428 0110	2.8	E
20230428 0120	2.8	E
20230428 0130	3.1	ESE
20230428 0140	2.5	E
20230428 0150	2.2	ESE
20230428 0200	2.2	E
20230428 0210	1.7	ESE
20230428 0220	1.7	ENE
20230428 0230	1.7	ENE
20230428 0240	1.7	E
20230428 0250	1.1	ENE
20230428 0300	0.8	S
20230428 0310	0.8	SSE
20230428 0320	1.4	ESE
20230428 0330	1.1	SE
20230428 0340	1.4	ESE
20230428 0350	1.9	E
20230428 0400	0.8	E
20230428 0410	1.1	E
20230428 0420	0.8	SE
20230428 0430	1.1	ESE
20230428 0440	1.7	E
20230428 0450	1.7	E
20230428 0500	1.1	ENE
20230428 0510	1.1	ESE
20230428 0520	0.6	SE
20230428 0530	1.1	SE
20230428 0540	1.1	ESE
20230428 0550	1.4	SE
20230428 0600	1.7	SE
20230428 0610	2.2	SE
20230428 0620	1.4	ESE
20230428 0630	1.7	E
20230428 0640	1.4	ESE
20230428 0650	1.7	E
20230428 0700	1.1	E
20230428 0710	0.8	ESE
20230428 0720	1.1	ESE
20230428 0730	1.7	SE
20230428 0740	1.7	SE
20230428 0750	2.2	SE
20230428 0800	1.9	SE
20230428 0810	2.2	SE
20230428 0820	2.5	ESE
20230428 0830	3.3	ESE
20230428 0840	4.2	ESE
20230428 0850	3.3	ESE
20230428 0900	4.4	ESE
20230428 0910	4.4	ESE
20230428 0920	4.2	ESE
20230428 0930	4.7	ESE
20230428 0940	3.6	ESE
20230428 0950	4.2	ESE
20230428 1000	3.3	ESE
20230428 1010	4.4	E
20230428 1020	3.9	E
20230428 1030	3.9	E
20230428 1040	4.2	E
20230428 1050	4.4	ESE
20230428 1100	4.4	E
20230428 1110	3.9	E
20230428 1120	3.3	E
20230428 1130	2.8	ESE
20230428 1140	3.3	ENE
20230428 1150	3.6	ENE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230428 1200	3.3	E
20230428 1210	2.8	E
20230428 1220	3.3	E
20230428 1230	2.5	E
20230428 1240	3.3	E
20230428 1250	2.8	ESE
20230428 1300	3.3	E
20230428 1310	3.3	ESE
20230428 1320	3.3	E
20230428 1330	3.3	E
20230428 1340	3.9	E
20230428 1350	3.3	E
20230428 1400	4.4	ENE
20230428 1410	3.3	E
20230428 1420	3.9	E
20230428 1430	2.5	E
20230428 1440	3.6	E
20230428 1450	2.5	E
20230428 1500	3.9	E
20230428 1510	3.3	E
20230428 1520	4.2	E
20230428 1530	3.9	E
20230428 1540	3.3	E
20230428 1550	3.1	E
20230428 1600	3.3	E
20230428 1610	3.9	E
20230428 1620	3.3	E
20230428 1630	3.3	E
20230428 1640	3.9	E
20230428 1650	4.2	ESE
20230428 1700	3.9	E
20230428 1710	3.3	ESE
20230428 1720	3.3	E
20230428 1730	3.6	ESE
20230428 1740	3.3	ESE
20230428 1750	3.9	ESE
20230428 1800	4.2	ESE
20230428 1810	3.9	ESE
20230428 1820	3.6	ESE
20230428 1830	3.3	ESE
20230428 1840	3.6	ESE
20230428 1850	2.8	ESE
20230428 1900	3.1	ESE
20230428 1910	2.8	ESE
20230428 1920	2.2	ESE
20230428 1930	2.8	SE
20230428 1940	2.5	SE
20230428 1950	3.1	ESE
20230428 2000	2.8	ESE
20230428 2010	2.2	SE
20230428 2020	2.5	SE
20230428 2030	2.5	SE
20230428 2040	2.8	SE
20230428 2050	2.2	SE
20230428 2100	1.7	SE
20230428 2110	1.9	SE
20230428 2120	2.2	SE
20230428 2130	2.2	ESE
20230428 2140	2.2	SE
20230428 2150	2.5	SE
20230428 2200	2.2	SE
20230428 2210	2.8	SE
20230428 2220	2.5	SE
20230428 2230	1.7	SE
20230428 2240	1.4	ESE
20230428 2250	1.7	ESE
20230428 2300	2.2	ESE
20230428 2310	2.2	ESE
20230428 2320	1.7	ESE
20230428 2330	2.2	ESE
20230428 2340	2.5	E
20230428 2350	1.7	ESE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230429 0000	1.1	ESE
20230429 0010	1.7	ESE
20230429 0020	1.9	ESE
20230429 0030	1.1	SSE
20230429 0040	1.7	SE
20230429 0050	1.7	SE
20230429 0100	1.7	SE
20230429 0110	1.7	SE
20230429 0120	1.7	SE
20230429 0130	1.9	ESE
20230429 0140	1.4	SE
20230429 0150	1.1	ESE
20230429 0200	0.8	ESE
20230429 0210	0.8	SE
20230429 0220	0.8	SE
20230429 0230	1.1	SE
20230429 0240	0.3	E
20230429 0250	0.3	SE
20230429 0300	0.6	SE
20230429 0310	0.8	ESE
20230429 0320	0.8	E
20230429 0330	0.8	ESE
20230429 0340	1.1	ESE
20230429 0350	1.4	ESE
20230429 0400	1.1	ESE
20230429 0410	0.8	SE
20230429 0420	1.1	SSE
20230429 0430	0.8	SE
20230429 0440	0.3	ENE
20230429 0450	0.8	E
20230429 0500	0.8	SE
20230429 0510	0.8	ESE
20230429 0520	1.4	ESE
20230429 0530	1.4	ESE
20230429 0540	1.1	ESE
20230429 0550	1.1	ESE
20230429 0600	1.4	E
20230429 0610	1.4	E
20230429 0620	1.1	E
20230429 0630	1.4	ESE
20230429 0640	1.4	E
20230429 0650	1.4	ESE
20230429 0700	1.1	ESE
20230429 0710	1.7	E
20230429 0720	1.4	E
20230429 0730	1.4	E
20230429 0740	1.4	E
20230429 0750	1.7	E
20230429 0800	1.1	E
20230429 0810	1.4	ESE
20230429 0820	1.1	E
20230429 0830	1.4	E
20230429 0840	1.4	E
20230429 0850	1.4	E
20230429 0900	0.8	E
20230429 0910	1.4	NE
20230429 0920	1.1	ENE
20230429 0930	0.3	ESE
20230429 0940	0.8	E
20230429 0950	1.1	SE
20230429 1000	1.4	NE
20230429 1010	1.1	NE
20230429 1020	0.8	ESE
20230429 1030	1.1	E
20230429 1040	0.8	NE
20230429 1050	0.8	-
20230429 1100	0.8	E
20230429 1110	0.8	SW
20230429 1120	1.1	SSW
20230429 1130	1.1	S
20230429 1140	0.3	-
20230429 1150	0.6	-

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230429 1200	1.1	SSW
20230429 1210	0.8	W
20230429 1220	0.8	W
20230429 1230	1.1	NW
20230429 1240	0.3	ENE
20230429 1250	1.1	WNW
20230429 1300	2.5	WSW
20230429 1310	2.8	NW
20230429 1320	2.2	NW
20230429 1330	1.1	N
20230429 1340	0.6	N
20230429 1350	1.1	NE
20230429 1400	0.6	NE
20230429 1410	1.1	NNE
20230429 1420	0.6	NE
20230429 1430	0.8	NE
20230429 1440	1.4	NNE
20230429 1450	1.7	NNE
20230429 1500	2.5	N
20230429 1510	2.2	NNE
20230429 1520	1.7	N
20230429 1530	1.7	N
20230429 1540	2.2	N
20230429 1550	1.7	N
20230429 1600	1.1	NNW
20230429 1610	1.1	N
20230429 1620	1.1	NNE
20230429 1630	1.7	NNE
20230429 1640	3.6	N
20230429 1650	2.5	N
20230429 1700	1.7	NNW
20230429 1710	1.7	NNW
20230429 1720	1.1	NNW
20230429 1730	1.1	NNW
20230429 1740	0.8	NNW
20230429 1750	0.3	NNW
20230429 1800	0.8	NNW
20230429 1810	0.6	NW
20230429 1820	0.8	NNW
20230429 1830	1.1	N
20230429 1840	1.4	N
20230429 1850	1.4	N
20230429 1900	2.2	N
20230429 1910	2.5	N
20230429 1920	1.7	NNW
20230429 1930	1.9	NNW
20230429 1940	1.4	NNW
20230429 1950	0.8	NNW
20230429 2000	0.3	NNW
20230429 2010	0.8	NNW
20230429 2020	0.3	NW
20230429 2030	0.8	NNW
20230429 2040	0.3	NNW
20230429 2050	0.3	NNW
20230429 2100	0.3	NNW
20230429 2110	0.8	N
20230429 2120	0.3	NNW
20230429 2130	1.4	NNE
20230429 2140	1.1	N
20230429 2150	1.4	ENE
20230429 2200	0.8	NNW
20230429 2210	0.3	W
20230429 2220	0.8	NE
20230429 2230	1.1	WNW
20230429 2240	0.3	NW
20230429 2250	0.3	NE
20230429 2300	0.8	NNW
20230429 2310	1.1	N
20230429 2320	2.2	N
20230429 2330	1.7	NNW
20230429 2340	1.1	N
20230429 2350	1.1	NE

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230430 0000	0.3	E
20230430 0010	1.4	WNW
20230430 0020	2.8	NNE
20230430 0030	3.3	N
20230430 0040	2.8	N
20230430 0050	2.8	N
20230430 0100	2.5	N
20230430 0110	2.5	N
20230430 0120	2.2	NNE
20230430 0130	2.5	NNE
20230430 0140	3.1	NNE
20230430 0150	2.2	N
20230430 0200	3.3	N
20230430 0210	3.9	NNE
20230430 0220	3.3	N
20230430 0230	2.8	NNE
20230430 0240	2.2	N
20230430 0250	1.7	N
20230430 0300	1.7	NNE
20230430 0310	0.8	-
20230430 0320	1.4	N
20230430 0330	2.8	N
20230430 0340	2.2	N
20230430 0350	2.2	NNW
20230430 0400	2.2	NNE
20230430 0410	1.4	NE
20230430 0420	0.8	-
20230430 0430	1.4	NE
20230430 0440	2.2	N
20230430 0450	2.8	N
20230430 0500	3.1	NNE
20230430 0510	2.2	N
20230430 0520	2.5	NNW
20230430 0530	2.8	N
20230430 0540	1.7	N
20230430 0550	1.4	SE
20230430 0600	0.3	-
20230430 0610	1.1	ESE
20230430 0620	0.8	N
20230430 0630	2.8	N
20230430 0640	3.3	N
20230430 0650	3.3	N
20230430 0700	2.8	N
20230430 0710	2.5	N
20230430 0720	3.3	N
20230430 0730	3.1	N
20230430 0740	2.2	NNW
20230430 0750	2.8	NNW
20230430 0800	3.3	N
20230430 0810	3.3	N
20230430 0820	2.5	NNW
20230430 0830	2.5	N
20230430 0840	3.1	N
20230430 0850	3.1	N
20230430 0900	3.1	N
20230430 0910	3.3	N
20230430 0920	3.3	N
20230430 0930	3.3	N
20230430 0940	2.8	N
20230430 0950	3.3	N
20230430 1000	3.6	N
20230430 1010	3.3	N
20230430 1020	2.8	N
20230430 1030	3.1	N
20230430 1040	2.8	N
20230430 1050	3.9	N
20230430 1100	2.8	N
20230430 1110	3.9	N
20230430 1120	2.5	N
20230430 1130	2.5	NNW
20230430 1140	2.2	NW
20230430 1150	2.5	NNW

Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20230430 1200	1.9	NNW
20230430 1210	1.9	NNW
20230430 1220	1.9	NNW
20230430 1230	1.9	N
20230430 1240	1.9	N
20230430 1250	2.2	NNW
20230430 1300	2.2	N
20230430 1310	1.9	N
20230430 1320	1.9	N
20230430 1330	2.8	NNE
20230430 1340	3.1	NNE
20230430 1350	3.3	NNE
20230430 1400	2.8	NNE
20230430 1410	2.2	ENE
20230430 1420	2.5	E
20230430 1430	3.3	E
20230430 1440	3.1	E
20230430 1450	2.8	E
20230430 1500	3.1	ESE
20230430 1510	2.5	E
20230430 1520	2.8	ESE
20230430 1530	2.8	E
20230430 1540	2.8	E
20230430 1550	2.8	E
20230430 1600	2.5	E
20230430 1610	2.8	ESE
20230430 1620	3.1	ESE
20230430 1630	2.5	E
20230430 1640	2.8	E
20230430 1650	2.8	E
20230430 1700	3.1	ESE
20230430 1710	2.5	E
20230430 1720	2.2	ESE
20230430 1730	1.7	ESE
20230430 1740	1.7	E
20230430 1750	1.7	ESE
20230430 1800	2.2	ESE
20230430 1810	2.2	ESE
20230430 1820	1.9	ESE
20230430 1830	1.7	SE
20230430 1840	1.9	ESE
20230430 1850	1.7	ESE
20230430 1900	1.7	ESE
20230430 1910	2.2	ESE
20230430 1920	1.7	ESE
20230430 1930	1.7	E
20230430 1940	1.7	ESE
20230430 1950	2.2	E
20230430 2000	2.2	ESE
20230430 2010	1.9	ESE
20230430 2020	1.7	ESE
20230430 2030	2.5	ESE
20230430 2040	2.5	ESE
20230430 2050	3.1	ESE
20230430 2100	2.8	ESE
20230430 2110	2.5	ESE
20230430 2120	3.1	ESE
20230430 2130	2.2	ESE
20230430 2140	1.9	ESE
20230430 2150	2.2	SE
20230430 2200	2.5	SE
20230430 2210	2.5	SE
20230430 2220	1.7	SE
20230430 2230	1.9	SE
20230430 2240	1.7	SE
20230430 2250	1.1	ESE
20230430 2300	1.4	ESE
20230430 2310	1.9	SE
20230430 2320	2.2	SE
20230430 2330	1.7	SE
20230430 2340	2.2	SE
20230430 2350	2.5	SE

# Appendix I Waste Flow Table



## Waste Flow Table

Month	Total Quantity Generated	Total Quantities of Inert C&D Materials to be Generated from the Contract					Total Quantities of Recyclables Generation				Total Quantities of C&D Materials to be Generated from the Contract		
		Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics	Yard Waste (to Y-Park)	Chemical Waste	General Refuse	Others, e.g. non-recyclable yard waste
	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in '000L)	(in tonne)	(in tonne)
Dec-22	84.77	0	0	0	0	0	0	0	0	11.49	0	7.53	65.75
Jan-23	24.51	0	0	0	0	0	0	0	0	0	0	24.51	0
Feb-23	506.45	0	0	0	0	0	0	0	0	3.16	0	5.85	497.44
Mar-23	9,581	0	0	9,187	0	0	0	0	0	3.69	0	6.96	383.5
Apr-23	18,532	0	0	18,466	0	0	0	0	0	1.97	0	5.81	58.29
<b>Total</b>	<b>28,729</b>	<b>0</b>	<b>0</b>	<b>27,653</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>20.31</b>	<b>0</b>	<b>50.66</b>	<b>1004.98</b>

Note:

1. The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
2. Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

# Appendix J Joint Environmental Site Inspection Records

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

Inspection Date:	3 April 2023	Inspected By:	Andy Ng, Jason Man
Time:	14:00	Weather Condition:	Overcast
Participants:	Sylvia Ho (ER), Kristy Wong (Contractor), Andy Ng (ET), Jason Man (ET)		

A	Permits/Licenses	N/A or Not Observed	Yes	No	Remarks / Photo
A1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	EP No.: EP-292/2007 FEP No.: FEP-01/292/2007
A2	Are Construction Noise Permits/ Environmental license/ other permit available for inspection/posted at site entrance.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	CNP No: GW-RN0131-23
A3	Is wastewater discharge licence available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A5	Are relevant licence/permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B	Air Quality	N/A or Not Observed	Yes	No	Remarks / Photo
B1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B2	Are completed earthworks sealed as soon as practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B3	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B4	Any remedial action undertaken?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B5	Observed dust source(s)	<input type="checkbox"/> Wind erosion <input type="checkbox"/> Vehicle/ Equipment Movements <input type="checkbox"/> Loading/ unloading of materials <input checked="" type="checkbox"/> Others: <u>Not Observed</u>			
B6	Are unpaved areas/ designated roads watered regularly to avoid dust generation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B7	Are dusty materials covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B8	After removal of stockpile, are the remained dusty materials wetted with water and cleared from surface of roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B9	Is the stockpile of dusty materials avoid to be extend beyond the pedestrian barriers, fencing or traffic cones?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

B10	Are loaded dump trucks covered by impervious sheeting appropriately before leaving the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B11	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B12	Are all vehicles and plant cleaned before they leave the construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B13	Are hoarding $\geq 2.4\text{m}$ tall provided beside roads or area with public access?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B14	Is the portion of any road leading only to construction site (within 30m of a vehicle entrance or exit) kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B15	Are surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operations takes place sprayed with water or a dust suppression chemical continuously?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B16	Is the area involved demolition activities sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B17	Is scaffolding erected around the perimeter of a building under construction?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B18	Are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B19	Is the skip for materials transport enclosed by impervious sheeting?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B20	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B21	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcores?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B22	Are the activities of loading, unloading, transfer, handing or storage of bulk cement or dry PFA carried out in a totally enclosed system or facility?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B23	Is any vent or exhaust fitted with an effective fabric filter or equipment air pollution control system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B24	Is the exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within six months after last construction activity on the construction site or part of the construction site where the exposed earth lies?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B25	Are the worksites wetted with water regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B26	Is generation of dust avoided during loading or unloading?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B27	Are all trucks loaded to a level within the side and tail boards?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B28	Are appropriate speed limit sign displayed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

B29	Are designated roads paved?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B30	Are site vehicle movements confined to designated roads?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B31	Are NRMM labels properly affixed on the PMEs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

C	Noise	N/A or Not Observed	Yes	No	Remarks / Photo
C1	Is well-maintained plant operated on-site and plant served regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C2	Are vehicles and equipment switched off or throttled down while not in use?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C3	Is the noise directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C4	Are the silencers or mufflers properly fitted on construction equipment and maintained regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C5	Are mobile and/or noisy plant sited as far away from NSRs as possible and practicable and orientated so that the noise is directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C6	Are material stockpiles, mobile container office and other structures utilised to screen noisy activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C7	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C8	Are noise barriers (typically density @14kg/m <sup>2</sup> ) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C9	Is the sequencing operation of construction plants where practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C10	Is the hoarding maintained properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C11	Air compressors (500 kPa or above) and hand held percussive breaker (mass of above 10 kg) with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C12	Are compressor operated with doors closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C13	QPME used with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
C14	Major noise source(s)	<input type="checkbox"/> Traffic <input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Construction activities outside of site <input type="checkbox"/> Others: _____			

D	Water Quality	N/A or Not Observed	Yes	No	Remarks / Photo
<b>Construction Activities</b>					
D1	At the start of site establishment, are perimeter cut-off drains constructed to direct off-site water around the site with internal drainage works and erosion and sedimentation control facilities implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D2	Are channels, earth bunds or sandbag barriers provided on site to properly direct stormwater to such silt removal facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D3	Have dikes or embankments for flood protection implemented around the boundaries of earthwork areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D4	Have temporary ditches provided to facilitate the runoff discharge into an appropriate watercourse, through a site/ sediment trap?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D5	Are the sediment/ silt traps incorporated in the permanent drainage channels to enhance deposition rate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6	Are the retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7	Is surface excavation works minimised during rainy seasons (April to September), as possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	To be implemented during wet season
D8	Are all exposed earth areas completed or vegetated as soon as possible after earthworks completed, or alternatively, within 14 days of the cessation of earthworks where practicable.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D9	Are exposed slope surfaces covered by tarpaulin sheets?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Observation 1
D10	Have the overall slope of the site should be kept a minimum?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11	Are all trafficked areas and access roads protected by coarse stone ballast	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D12	Is wastewater from temporary site facilities controlled to prevent direct discharge to surface	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D13	Are the silt removal facilities, channels and manholes maintained regularly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Reminder 2
D14	Is the deposit silt and grit removed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D15	Have the excavation of trenches in wet periods be dug and backfilled in short sections?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D16	Is rainwater pumped out from trenches discharged into storm drains via silt system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D17	Are open stockpiles of construction materials e.g. aggregates and sand of more than 50m <sup>3</sup> on site covered with tarpaulin or similar fabric during rainstorms?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D18	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D19	Are the discharges of surface run-off into foul sewer always prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

D20	Is a wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D21	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22	Is the section of construction road between the wheel washing bay and the public road surfaced with crushed stone or coarse gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D23	Are the vehicle wash-water have sand and silt settled out and removed at least on a weekly basis?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D24	Are site drainage systems provided over the entire project site with sediment control facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D25	Are sedimentation tanks provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D26	Is the treated wastewater reused for vehicle washing, dust suppression and general cleaning?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D27	Are portable chemical toilets and sewage holding tanks provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D28	Is the sewage generated from toilets collected by licensed contractor and responsible for disposal and maintenance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D29	Is there any sediment plume observed in nearby watercourses?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D30	Are oil interceptors provided in the site drainage system downstream of any oil/ fuel pollution sources? And the oil interceptors are emptied and cleaned regularly? Has a bypass provided to prevent flushing during heavy rain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D31	Is chemical leakage or spillages contained and cleaned up immediately?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D32	Service workshop and maintenance facilities located within a bunded area, and sumps and oil interceptors be provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

E	Waste / Chemical Management	N/A or Not Observed	Yes	No	Remarks / Photo
<b>General Waste</b>					
E1	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2	Is the general waste collected properly by using the waste separation facilities for paper, aluminium cans, plastic bottles etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E3	Does accumulation of waste avoid?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E4	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5	Regular waste collection by approved waste collector in purpose-built vehicles?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6	Burning of refuse on construction site prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

<b>Construction Waste</b>					
E7	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8	Is the excavated fill material reused for backfilling and reinstatement?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E9	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E10	Is there any contract documents provided to allow and promote the use of recycled aggregates where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E11	Is the disposal of C&D materials avoided onto any sensitive locations e.g. agricultural lands etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E12	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E13	Is the durable formwork or plastic facing for construction works used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E14	Do the wooden hoardings avoid to be used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E15	Is metal hoarding used to enhance the possibility of recycling?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E16	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E17	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E18	Do the excavated materials appear contaminated?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
E19	If suspected contaminated, appropriate procedures followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E20	Is hydroseeding of the topsoil on the stockpile implemented to improve visual appearance and prevent soil erosion?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
<b>Chemical / Fuel Storage Area</b>					
E21	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E22	Are the storage area enclosed 3 sides by walls/fence of ≥2m tall and bounded with adequate bund capacity (>110% of largest container) or do the storage area allow storage of 20% of total volume of waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E23	Are the storage areas labelled and separated (if needed)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E24	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E25	Are the containers used for the storage of chemical wastes suitable for the substance that are holding, resist to corrosion, maintained in a good condition, and securely closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E26	If no specification has been approved by EPD, are container with <450L capacity provided for storage of chemicals waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
<b>Chemical Waste / Waste Oil</b>					



## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

E27	Is chemical waste or waste oil stored and labelled in English and Chinese properly in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E28	Are chemicals and waste oil recycled or disposed properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E29	Is chemical waste collected by licensed waste collectors and disposed of at licensed facility eg. Chemical Waste Treatment Centre?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<b>Records</b>					
E30	Is a licensed waste hauler used for waste collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E31	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E32	For the demolition material/ waste, is the number of loads for each day recorded as appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

F	LFG	N/A or Not Observed	Yes	No	Remarks / Photo
F1	Are special LFG precautions taken to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F2	Are prominent safety warning signs erected on-site to alert all personnel and visitors of LFG hazards during excavation works.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F3	Is no smoking or burning permitted on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F4	Are prominent 'No smoking' and 'No Naked Flames' signs erected on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F5	Is no worker allowed to work alone at any time in excavated trenches or confined areas on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F6	Is adequate fire fighting equipment provided on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F7	Are construction equipment equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F8	Are electrical motors and extension cords explosion-proof and intrinsically safe for use on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F9	Is 'Permit to Work' system implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F10	Are welding, flame-cutting or other hot works conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F11a	For piping assembly or conduit construction, are all valves and seals closed immediately after installation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11b	Are the pipe ends sealed on one side during installation if installation of large diameter pipes (diameter >600mm) is required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11c	Is forced ventilation implemented prior to operation of installed pipeline?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11d	Is forced ventilation implemented for works inside trenches deeper than 1m?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

F12	Is frequency and location of LFG monitoring within excavation area determined prior to commencement of works?  *LFG monitoring in excavations should be conducted at no more than 10mm from exposed ground surface.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F13	For excavation works, Is LFG monitoring conducted (1) at ground surface prior to excavation, (2) immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically throughout the working day when workers are in the excavation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F14	Are LFG monitoring conducted periodically when any cracks on ground level encountered on-site?  *Appropriate action should be taken in accordance with the action plan in Table 7.6 of EIA Report.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F15a	Are LFG precautionary measures involved in excavation and piping works provided in accordance with LFG Guidance Note and included in Safety Plan of construction phase?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F15b	Are temporary offices or buildings located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F16	Is a Safety Officer trained in the use of gas detection equipment and LFG- related hazards present on-site throughout the groundwork phase?  *The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: •CH <sub>4</sub> : 0-100% and LEL: 0-100%/v •CO <sub>2</sub> : 0-100% •O <sub>2</sub> : 0-21%	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F17a	Periodically during groundwork construction, Is the works area monitored for CH <sub>4</sub> CO <sub>2</sub> and O <sub>2</sub> using appropriately calibrated portable gas detection equipment?  *The monitoring frequency and areas should be established prior to commencement of groundwork either by Safety Officer or appropriately qualified person.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F17b	Is routine monitoring carried out in all excavations, manholes, created by temporary storage of building materials on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17c	Are all measurements in excavations made with monitoring tube located not more than 10mm from exposed ground surface?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F18	For excavations deeper than 1m, are measurements conducted? • At ground surface before excavation commences;	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

	<ul style="list-style-type: none"> <li>Immediately before any worker enters the excavation;</li> <li>At the beginning of each working day for entire period the excavation remains open; and</li> <li>Periodically throughout the working day whilst workers are in excavation.</li> </ul>				
F19	For excavations between 300mm and 1m, are measurements conducted? <ul style="list-style-type: none"> <li>Directly after excavation has been completed; and</li> <li>Periodic all whilst excavation remains open.</li> </ul>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F20	For excavations less than 300mm, are monitoring omitted at the discretion of Safety Officer or appropriately qualified person?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

G	Landscape and Visual Impacts	N/A or Not Observed	Yes	No	Remarks / Photo
G1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G2	Is damage to surrounding areas avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G3	Are the protective fencing erected along or beyond the perimeter of the tree protection zone of each individual tree?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G4	Is early planting using fast growing plants at strategic locations within site implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G5	Is boundary green belt planting implemented around the site perimeter and the construction of temporary soil bunds?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G6	Is temporary landscape treatment as green surface cover implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G7	Are existing and affected tree which identified as ecological significant preserved whenever possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

H	Ecology	N/A or Not Observed	Yes	No	Remarks / Photo
H1	Is transplantation of the important plant species implemented? Is post-transplantation maintained and monitored regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

I	Environmental Complaint	N/A or Not Observed	Yes	No	Remarks / Photo
I1	Environmental Complaint received during this week?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

J	General Housekeeping / Others	N/A or Not Observed	Yes	No	Remarks / Photo
J1	Are the defined boundaries of working areas identified to prevent loss of vegetation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
J2	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

**Follow up action for previous Site Inspection:**

1. The chemical containers were removed.
2. Sand and silt were removed at the entrance of SBA.
3. The Contractor scheduled watering in the construction site.

**Observation(s):**




1. The exposed surface in Portion E3-1 shall be covered with impervious sheets to minimize surface runoff into the stream.

**Reminder(s):**

1. The Contractor has been reminded to maintain surface protection work in Portion A.
2. The Contractor has been reminded to ensure the silt removal facilities functioning properly before the holidays.

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**

1. Surface protection shall be implemented on the exposed slope to minimize surface runoff.
2. Silt removal facilities shall be maintained regularly.

	Environmental Team Representative:	IEC's Representative:	Contractor's Representative:	Engineer's Representative
Signature:		/		
Name:	Andy Ng	/	William Wan	Sylvia Ho
Date:	3 April 2023	/	3 April 2023	3 April 2023

**PART I Follow-up status of the previous site inspection**

Observation and Recommendation	Follow-up status
 <p data-bbox="134 1272 700 1335">1. Stockpiles of dusty material in SBA are not covered with impervious sheets.</p>	 <p data-bbox="730 1115 1426 1137">The dusty stockpiles were covered with impervious sheets.</p>



2. Sand and silt are observed at the vehicle entrance in SBA.



Sand and silt were removed at the entrance of SBA.



3. Chemical containers are observed in the open area and some of them are not placed inside the drip tray.



The chemical containers were placed in the drip and covered with impervious sheets.

**PART II Observation and recommendation identified during the environmental site inspection**

Observation and Recommendation	Follow-up status
 <p>1. The exposed surface in Portion E3-1 shall be covered with impervious sheets to minimize surface runoff into the stream.</p>	
 <p>2. The Contractor has been reminded to maintain surface protection work in Portion A.</p>	
<p><u>Portion E3</u></p> 	



Portion A



Portion D



3. The Contractor has been reminded to ensure the silt removal facilities functioning properly before the holidays.

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

Inspection Date:	11 April 2023	Inspected By:	Andy Ng
Time:	14:00	Weather Condition:	Overcast
Participants:	Sylvia Ho (ER), William Wan (Contractor), Andy Ng (ET)		

A	Permits/Licenses	N/A or Not Observed	Yes	No	Remarks / Photo
A1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	EP No.: EP-292/2007 FEP No.: FEP-01/292/2007
A2	Are Construction Noise Permits/ Environmental license/ other permit available for inspection/posted at site entrance.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	CNP No: GW-RN0131-23
A3	Is wastewater discharge licence available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A5	Are relevant licence/permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B	Air Quality	N/A or Not Observed	Yes	No	Remarks / Photo
B1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B2	Are completed earthworks sealed as soon as practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B3	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B4	Any remedial action undertaken?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B5	Observed dust source(s)	<input type="checkbox"/> Wind erosion <input type="checkbox"/> Vehicle/ Equipment Movements <input type="checkbox"/> Loading/ unloading of materials <input checked="" type="checkbox"/> Others: <u>Not Observed</u>			
B6	Are unpaved areas/ designated roads watered regularly to avoid dust generation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B7	Are dusty materials covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B8	After removal of stockpile, are the remained dusty materials wetted with water and cleared from surface of roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B9	Is the stockpile of dusty materials avoid to be extend beyond the pedestrian barriers, fencing or traffic cones?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

B10	Are loaded dump trucks covered by impervious sheeting appropriately before leaving the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B11	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B12	Are all vehicles and plant cleaned before they leave the construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B13	Are hoarding $\geq 2.4\text{m}$ tall provided beside roads or area with public access?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B14	Is the portion of any road leading only to construction site (within 30m of a vehicle entrance or exit) kept clear of dusty materials?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Observation 1
B15	Are surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operations takes place sprayed with water or a dust suppression chemical continuously?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B16	Is the area involved demolition activities sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B17	Is scaffolding erected around the perimeter of a building under construction?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B18	Are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B19	Is the skip for materials transport enclosed by impervious sheeting?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B20	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B21	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcores?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B22	Are the activities of loading, unloading, transfer, handing or storage of bulk cement or dry PFA carried out in a totally enclosed system or facility?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B23	Is any vent or exhaust fitted with an effective fabric filter or equipment air pollution control system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B24	Is the exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within six months after last construction activity on the construction site or part of the construction site where the exposed earth lies?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B25	Are the worksites wetted with water regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B26	Is generation of dust avoided during loading or unloading?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B27	Are all trucks loaded to a level within the side and tail boards?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B28	Are appropriate speed limit sign displayed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

B29	Are designated roads paved?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B30	Are site vehicle movements confined to designated roads?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B31	Are NRMM labels properly affixed on the PMEs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

C	Noise	N/A or Not Observed	Yes	No	Remarks / Photo
C1	Is well-maintained plant operated on-site and plant served regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C2	Are vehicles and equipment switched off or throttled down while not in use?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C3	Is the noise directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C4	Are the silencers or mufflers properly fitted on construction equipment and maintained regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C5	Are mobile and/or noisy plant sited as far away from NSRs as possible and practicable and orientated so that the noise is directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C6	Are material stockpiles, mobile container office and other structures utilised to screen noisy activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C7	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C8	Are noise barriers (typically density @14kg/m <sup>2</sup> ) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C9	Is the sequencing operation of construction plants where practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C10	Is the hoarding maintained properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C11	Air compressors (500 kPa or above) and hand held percussive breaker (mass of above 10 kg) with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C12	Are compressor operated with doors closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C13	QPME used with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
C14	Major noise source(s)	<input type="checkbox"/> Traffic <input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Construction activities outside of site <input type="checkbox"/> Others: _____			

D	Water Quality	N/A or Not Observed	Yes	No	Remarks / Photo
<b>Construction Activities</b>					
D1	At the start of site establishment, are perimeter cut-off drains constructed to direct off-site water around the site with internal drainage works and erosion and sedimentation control facilities implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D2	Are channels, earth bunds or sandbag barriers provided on site to properly direct stormwater to such silt removal facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D3	Have dikes or embankments for flood protection implemented around the boundaries of earthwork areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D4	Have temporary ditches provided to facilitate the runoff discharge into an appropriate watercourse, through a site/ sediment trap?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D5	Are the sediment/ silt traps incorporated in the permanent drainage channels to enhance deposition rate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6	Are the retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7	Is surface excavation works minimised during rainy seasons (April to September), as possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	To be implemented during wet season
D8	Are all exposed earth areas completed or vegetated as soon as possible after earthworks completed, or alternatively, within 14 days of the cessation of earthworks where practicable.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D9	Are exposed slope surfaces covered by tarpaulin sheets?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Observation 2 Will be treated with shotcrete in Portion E3-1
D10	Have the overall slope of the site should be kept a minimum?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11	Are all trafficked areas and access roads protected by coarse stone ballast	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D12	Is wastewater from temporary site facilities controlled to prevent direct discharge to surface	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D13	Are the silt removal facilities, channels and manholes maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D14	Is the deposit silt and grit removed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D15	Have the excavation of trenches in wet periods be dug and backfilled in short sections?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D16	Is rainwater pumped out from trenches discharged into storm drains via silt system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D17	Are open stockpiles of construction materials e.g. aggregates and sand of more than 50m <sup>3</sup> on site covered with tarpaulin or similar fabric during rainstorms?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D18	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

D19	Are the discharges of surface run-off into foul sewer always prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D20	Is a wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D21	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22	Is the section of construction road between the wheel washing bay and the public road surfaced with crushed stone or coarse gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D23	Are the vehicle wash-water have sand and silt settled out and removed at least on a weekly basis?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D24	Are site drainage systems provided over the entire project site with sediment control facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D25	Are sedimentation tanks provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D26	Is the treated wastewater reused for vehicle washing, dust suppression and general cleaning?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D27	Are portable chemical toilets and sewage holding tanks provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D28	Is the sewage generated from toilets collected by licensed contractor and responsible for disposal and maintenance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D29	Is there any sediment plume observed in nearby watercourses?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D30	Are oil interceptors provided in the site drainage system downstream of any oil/ fuel pollution sources? And the oil interceptors are emptied and cleaned regularly? Has a bypass provided to prevent flushing during heavy rain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D31	Is chemical leakage or spillages contained and cleaned up immediately?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D32	Service workshop and maintenance facilities located within a bunded area, and sumps and oil interceptors be provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

E	Waste / Chemical Management	N/A or Not Observed	Yes	No	Remarks / Photo
<b>General Waste</b>					
E1	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2	Is the general waste collected properly by using the waste separation facilities for paper, aluminium cans, plastic bottles etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E3	Does accumulation of waste avoid?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E4	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5	Regular waste collection by approved waste collector in purpose-built vehicles?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

E6	Burning of refuse on construction site prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<b>Construction Waste</b>					
E7	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8	Is the excavated fill material reused for backfilling and reinstatement?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E9	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E10	Is there any contract documents provided to allow and promote the use of recycled aggregates where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E11	Is the disposal of C&D materials avoided onto any sensitive locations e.g. agricultural lands etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E12	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E13	Is the durable formwork or plastic facing for construction works used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E14	Do the wooden hoardings avoid to be used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E15	Is metal hoarding used to enhance the possibility of recycling?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E16	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E17	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E18	Do the excavated materials appear contaminated?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
E19	If suspected contaminated, appropriate procedures followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E20	Is hydroseeding of the topsoil on the stockpile implemented to improve visual appearance and prevent soil erosion?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
<b>Chemical / Fuel Storage Area</b>					
E21	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Observation 3
E22	Are the storage area enclosed 3 sides by walls/ fence of $\geq 2\text{m}$ tall and bounded with adequate bund capacity ( $>110\%$ of largest container) or do the storage area allow storage of 20% of total volume of waste?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Observation 3
E23	Are the storage areas labelled and separated (if needed)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E24	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Observation 3
E25	Are the containers used for the storage of chemical wastes suitable for the substance that are holding, resist to corrosion, maintained in a good condition, and securely closed?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Observation 3
E26	If no specification has been approved by EPD, are container with $<450\text{L}$ capacity provided for storage of chemicals waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
<b>Chemical Waste / Waste Oil</b>					

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

E27	Is chemical waste or waste oil stored and labelled in English and Chinese properly in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E28	Are chemicals and waste oil recycled or disposed properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E29	Is chemical waste collected by licensed waste collectors and disposed of at licensed facility eg. Chemical Waste Treatment Centre?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<b>Records</b>					
E30	Is a licensed waste hauler used for waste collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E31	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E32	For the demolition material/ waste, is the number of loads for each day recorded as appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

F	LFG	N/A or Not Observed	Yes	No	Remarks / Photo
F1	Are special LFG precautions taken to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F2	Are prominent safety warning signs erected on-site to alert all personnel and visitors of LFG hazards during excavation works.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F3	Is no smoking or burning permitted on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F4	Are prominent 'No smoking' and 'No Naked Flames' signs erected on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F5	Is no worker allowed to work alone at any time in excavated trenches or confined areas on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F6	Is adequate fire fighting equipment provided on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F7	Are construction equipment equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F8	Are electrical motors and extension cords explosion-proof and intrinsically safe for use on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F9	Is 'Permit to Work' system implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F10	Are welding, flame-cutting or other hot works conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F11a	For piping assembly or conduit construction, are all valves and seals closed immediately after installation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11b	Are the pipe ends sealed on one side during installation if installation of large diameter pipes (diameter >600mm) is required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11c	Is forced ventilation implemented prior to operation of installed pipeline?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11d	Is forced ventilation implemented for works inside trenches deeper than 1m?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed



## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

F12	Is frequency and location of LFG monitoring within excavation area determined prior to commencement of works?  *LFG monitoring in excavations should be conducted at no more than 10mm from exposed ground surface.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F13	For excavation works, Is LFG monitoring conducted (1) at ground surface prior to excavation, (2) immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically throughout the working day when workers are in the excavation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F14	Are LFG monitoring conducted periodically when any cracks on ground level encountered on-site?  *Appropriate action should be taken in accordance with the action plan in Table 7.6 of EIA Report.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F15a	Are LFG precautionary measures involved in excavation and piping works provided in accordance with LFG Guidance Note and included in Safety Plan of construction phase?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F15b	Are temporary offices or buildings located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F16	Is a Safety Officer trained in the use of gas detection equipment and LFG- related hazards present on-site throughout the groundwork phase?  *The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: •CH <sub>4</sub> : 0-100% and LEL: 0-100%/v •CO <sub>2</sub> : 0-100% •O <sub>2</sub> : 0-21%	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F17a	Periodically during groundwork construction, Is the works area monitored for CH <sub>4</sub> CO <sub>2</sub> and O <sub>2</sub> using appropriately calibrated portable gas detection equipment?  *The monitoring frequency and areas should be established prior to commencement of groundwork either by Safety Officer or appropriately qualified person.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F17b	Is routine monitoring carried out in all excavations, manholes, created by temporary storage of building materials on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17c	Are all measurements in excavations made with monitoring tube located not more than 10mm from exposed ground surface?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F18	For excavations deeper than 1m, are measurements conducted? • At ground surface before excavation commences;	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

	<ul style="list-style-type: none"> <li>Immediately before any worker enters the excavation;</li> <li>At the beginning of each working day for entire period the excavation remains open; and</li> <li>Periodically throughout the working day whilst workers are in excavation.</li> </ul>				
F19	For excavations between 300mm and 1m, are measurements conducted? <ul style="list-style-type: none"> <li>Directly after excavation has been completed; and</li> <li>Periodic all whilst excavation remains open.</li> </ul>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F20	For excavations less than 300mm, are monitoring omitted at the discretion of Safety Officer or appropriately qualified person?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

G	Landscape and Visual Impacts	N/A or Not Observed	Yes	No	Remarks / Photo
G1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G2	Is damage to surrounding areas avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G3	Are the protective fencing erected along or beyond the perimeter of the tree protection zone of each individual tree?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G4	Is early planting using fast growing plants at strategic locations within site implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G5	Is boundary green belt planting implemented around the site perimeter and the construction of temporary soil bunds?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G6	Is temporary landscape treatment as green surface cover implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G7	Are existing and affected tree which identified as ecological significant preserved whenever possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

H	Ecology	N/A or Not Observed	Yes	No	Remarks / Photo
H1	Is transplantation of the important plant species implemented? Is post-transplantation maintained and monitored regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

I	Environmental Complaint	N/A or Not Observed	Yes	No	Remarks / Photo
I1	Environmental Complaint received during this week?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

J	General Housekeeping / Others	N/A or Not Observed	Yes	No	Remarks / Photo
J1	Are the defined boundaries of working areas identified to prevent loss of vegetation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
J2	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

**Follow up action for previous Site Inspection:**




1. The exposed slope was treated with shotcrete in Portion A.

**Observation(s):**

1. The entrance of Portion A is observed muddy.
2. The drip tray is filled with water.
3. Surface protection shall be applied on the exposed slope behind the wetsep to minimize the surface runoff into the channel.

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**

1. The entrance shall be kept clear of dusty and muddy material. The Contractor has been reminded repave the surface of entrance to prevent accumulation of sand and silt.
2. The Contractor has been reminded to clear the drip tray and to minimize the number of chemical containers in the outdoor environment.
3. The exposed slope shall be covered with impervious sheets to prevent any surface runoff into the channel.

	Environmental Team Representative:	IEC's Representative:	Contractor's Representative:	Engineer's Representative
Signature:		/		
Name:	Andy Ng	/	William Wan	Sylvia Ho
Date:	11 April 2023	/	11 April 2023	11 April 2023

**PART I Follow-up status of the previous site inspection**

Observation and Recommendation	Follow-up status
 <p>1. The exposed surface in Portion E3-1 shall be covered with impervious sheets to minimize surface runoff into the stream.</p>	<p>Waiting for Contractor's Input</p>
 <p>2. Sand and silt are observed at the vehicle entrance in SBA.</p>	 <p>The exposed slope was treated with shotcrete in Portion A.</p>
<p><u>Portion E3</u></p> 	

Portion A



Portion D




3. The Contractor has been reminded to ensure the silt removal facilities functioning properly before the holidays.

Waiting for Contractor's Input

**PART II Observation and recommendation identified during the environmental site inspection**

Observation and Recommendation	Follow-up status
 <p>1. The entrance of Portion A is observed muddy.</p>	
 <p>2. The drip tray is filled with water.</p>	

Observation and Recommendation	Follow-up status
 <p data-bbox="129 678 788 734">3. Surface protection shall be applied on the exposed slope behind the wetsep to minimize the surface runoff into the channel.</p>	



## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

Inspection Date:	17 April 2023	Inspected By:	Andy Ng, Jason Man
Time:	14:00	Weather Condition:	Cloudy
Participants:	Sylvia Ho (ER), William Wan (Contractor), Kristy Wong (Contractor), Andy Ng (ET), Jason Man (ET), Echo Hung (IEC)		

A	Permits/Licenses	N/A or Not Observed	Yes	No	Remarks / Photo
A1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	EP No.: EP-292/2007 FEP No.: FEP-01/292/2007
A2	Are Construction Noise Permits/ Environmental license/ other permit available for inspection/posted at site entrance.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	CNP No: GW-RN0131-23
A3	Is wastewater discharge licence available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A5	Are relevant licence/permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B	Air Quality	N/A or Not Observed	Yes	No	Remarks / Photo
B1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B2	Are completed earthworks sealed as soon as practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B3	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B4	Any remedial action undertaken?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B5	Observed dust source(s)	<input type="checkbox"/> Wind erosion <input checked="" type="checkbox"/> Vehicle/ Equipment Movements <input type="checkbox"/> Loading/ unloading of materials <input type="checkbox"/> Others: _____			
B6	Are unpaved areas/ designated roads watered regularly to avoid dust generation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B7	Are dusty materials covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Reminder 1
B8	After removal of stockpile, are the remained dusty materials wetted with water and cleared from surface of roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B9	Is the stockpile of dusty materials avoid to be extend beyond the pedestrian barriers, fencing or traffic cones?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

B10	Are loaded dump trucks covered by impervious sheeting appropriately before leaving the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B11	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B12	Are all vehicles and plant cleaned before they leave the construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B13	Are hoarding $\geq 2.4\text{m}$ tall provided beside roads or area with public access?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B14	Is the portion of any road leading only to construction site (within 30m of a vehicle entrance or exit) kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B15	Are surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operations takes place sprayed with water or a dust suppression chemical continuously?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B16	Is the area involved demolition activities sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B17	Is scaffolding erected around the perimeter of a building under construction?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B18	Are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B19	Is the skip for materials transport enclosed by impervious sheeting?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B20	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B21	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcores?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B22	Are the activities of loading, unloading, transfer, handing or storage of bulk cement or dry PFA carried out in a totally enclosed system or facility?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B23	Is any vent or exhaust fitted with an effective fabric filter or equipment air pollution control system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B24	Is the exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within six months after last construction activity on the construction site or part of the construction site where the exposed earth lies?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B25	Are the worksites wetted with water regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B26	Is generation of dust avoided during loading or unloading?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B27	Are all trucks loaded to a level within the side and tail boards?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B28	Are appropriate speed limit sign displayed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

B29	Are designated roads paved?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B30	Are site vehicle movements confined to designated roads?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B31	Are NRMM labels properly affixed on the PMEs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

C	Noise	N/A or Not Observed	Yes	No	Remarks / Photo
C1	Is well-maintained plant operated on-site and plant served regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C2	Are vehicles and equipment switched off or throttled down while not in use?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C3	Is the noise directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C4	Are the silencers or mufflers properly fitted on construction equipment and maintained regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C5	Are mobile and/or noisy plant sited as far away from NSRs as possible and practicable and orientated so that the noise is directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C6	Are material stockpiles, mobile container office and other structures utilised to screen noisy activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C7	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C8	Are noise barriers (typically density @14kg/m <sup>2</sup> ) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C9	Is the sequencing operation of construction plants where practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C10	Is the hoarding maintained properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C11	Air compressors (500 kPa or above) and hand held percussive breaker (mass of above 10 kg) with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C12	Are compressor operated with doors closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C13	QPME used with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
C14	Major noise source(s)	<input type="checkbox"/> Traffic <input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Construction activities outside of site <input type="checkbox"/> Others: _____			

D	Water Quality	N/A or Not Observed	Yes	No	Remarks / Photo
<b>Construction Activities</b>					
D1	At the start of site establishment, are perimeter cut-off drains constructed to direct off-site water around the site with internal drainage works and erosion and sedimentation control facilities implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D2	Are channels, earth bunds or sandbag barriers provided on site to properly direct stormwater to such silt removal facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D3	Have dikes or embankments for flood protection implemented around the boundaries of earthwork areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D4	Have temporary ditches provided to facilitate the runoff discharge into an appropriate watercourse, through a site/ sediment trap?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D5	Are the sediment/ silt traps incorporated in the permanent drainage channels to enhance deposition rate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6	Are the retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7	Is surface excavation works minimised during rainy seasons (April to September), as possible?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D8	Are all exposed earth areas completed or vegetated as soon as possible after earthworks completed, or alternatively, within 14 days of the cessation of earthworks where practicable.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D9	Are exposed slope surfaces covered by tarpaulin sheets?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Will be treated with shotcrete in Portion E3-1
D10	Have the overall slope of the site should be kept a minimum?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11	Are all trafficked areas and access roads protected by coarse stone ballast	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D12	Is wastewater from temporary site facilities controlled to prevent direct discharge to surface	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D13	Are the silt removal facilities, channels and manholes maintained regularly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Reminder 2
D14	Is the deposite silt and grit removed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D15	Have the excavation of trenches in wet periods be dug and backfilled in short sections?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D16	Is rainwater pumped out from trenches discharged into storm drains via silt system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D17	Are open stockpiles of construction materials e.g. aggregates and sand of more than 50m <sup>3</sup> on site covered with tarpaulin or similar fabric during rainstorms?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D18	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D19	Are the discharges of surface run-off into foul sewer always prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

D20	Is a wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D21	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22	Is the section of construction road between the wheel washing bay and the public road surfaced with crushed stone or coarse gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D23	Are the vehicle wash-water have sand and silt settled out and removed at least on a weekly basis?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D24	Are site drainage systems provided over the entire project site with sediment control facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D25	Are sedimentation tanks provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D26	Is the treated wastewater reused for vehicle washing, dust suppression and general cleaning?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D27	Are portable chemical toilets and sewage holding tanks provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D28	Is the sewage generated from toilets collected by licensed contractor and responsible for disposal and maintenance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D29	Is there any sediment plume observed in nearby watercourses?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D30	Are oil interceptors provided in the site drainage system downstream of any oil/ fuel pollution sources? And the oil interceptors are emptied and cleaned regularly? Has a bypass provided to prevent flushing during heavy rain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D31	Is chemical leakage or spillages contained and cleaned up immediately?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D32	Service workshop and maintenance facilities located within a bunded area, and sumps and oil interceptors be provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

E	Waste / Chemical Management	N/A or Not Observed	Yes	No	Remarks / Photo
<b>General Waste</b>					
E1	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2	Is the general waste collected properly by using the waste separation facilities for paper, aluminium cans, plastic bottles etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E3	Does accumulation of waste avoid?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E4	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5	Regular waste collection by approved waste collector in purpose-built vehicles?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6	Burning of refuse on construction site prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

<b>Construction Waste</b>					
E7	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8	Is the excavated fill material reused for backfilling and reinstatement?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E9	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E10	Is there any contract documents provided to allow and promote the use of recycled aggregates where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E11	Is the disposal of C&D materials avoided onto any sensitive locations e.g. agricultural lands etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E12	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E13	Is the durable formwork or plastic facing for construction works used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E14	Do the wooden hoardings avoid to be used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E15	Is metal hoarding used to enhance the possibility of recycling?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E16	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E17	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E18	Do the excavated materials appear contaminated?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
E19	If suspected contaminated, appropriate procedures followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E20	Is hydroseeding of the topsoil on the stockpile implemented to improve visual appearance and prevent soil erosion?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
<b>Chemical / Fuel Storage Area</b>					
E21	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E22	Are the storage area enclosed 3 sides by walls/fence of ≥2m tall and bounded with adequate bund capacity (>110% of largest container) or do the storage area allow storage of 20% of total volume of waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E23	Are the storage areas labelled and separated (if needed)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E24	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E25	Are the containers used for the storage of chemical wastes suitable for the substance that are holding, resist to corrosion, maintained in a good condition, and securely closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E26	If no specification has been approved by EPD, are container with <450L capacity provided for storage of chemicals waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
<b>Chemical Waste / Waste Oil</b>					

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

E27	Is chemical waste or waste oil stored and labelled in English and Chinese properly in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E28	Are chemicals and waste oil recycled or disposed properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E29	Is chemical waste collected by licensed waste collectors and disposed of at licensed facility eg. Chemical Waste Treatment Centre?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<b>Records</b>					
E30	Is a licensed waste hauler used for waste collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E31	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E32	For the demolition material/ waste, is the number of loads for each day recorded as appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

F	LFG	N/A or Not Observed	Yes	No	Remarks / Photo
F1	Are special LFG precautions taken to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F2	Are prominent safety warning signs erected on-site to alert all personnel and visitors of LFG hazards during excavation works.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F3	Is no smoking or burning permitted on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F4	Are prominent 'No smoking' and 'No Naked Flames' signs erected on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F5	Is no worker allowed to work alone at any time in excavated trenches or confined areas on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F6	Is adequate fire fighting equipment provided on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F7	Are construction equipment equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F8	Are electrical motors and extension cords explosion-proof and intrinsically safe for use on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F9	Is 'Permit to Work' system implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F10	Are welding, flame-cutting or other hot works conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F11a	For piping assembly or conduit construction, are all valves and seals closed immediately after installation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11b	Are the pipe ends sealed on one side during installation if installation of large diameter pipes (diameter >600mm) is required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11c	Is forced ventilation implemented prior to operation of installed pipeline?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11d	Is forced ventilation implemented for works inside trenches deeper than 1m?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

F12	Is frequency and location of LFG monitoring within excavation area determined prior to commencement of works?  *LFG monitoring in excavations should be conducted at no more than 10mm from exposed ground surface.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F13	For excavation works, Is LFG monitoring conducted (1) at ground surface prior to excavation, (2) immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically throughout the working day when workers are in the excavation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F14	Are LFG monitoring conducted periodically when any cracks on ground level encountered on-site?  *Appropriate action should be taken in accordance with the action plan in Table 7.6 of EIA Report.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F15a	Are LFG precautionary measures involved in excavation and piping works provided in accordance with LFG Guidance Note and included in Safety Plan of construction phase?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F15b	Are temporary offices or buildings located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F16	Is a Safety Officer trained in the use of gas detection equipment and LFG- related hazards present on-site throughout the groundwork phase?  *The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: •CH <sub>4</sub> : 0-100% and LEL: 0-100%/v •CO <sub>2</sub> : 0-100% •O <sub>2</sub> : 0-21%	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F17a	Periodically during groundwork construction, Is the works area monitored for CH <sub>4</sub> CO <sub>2</sub> and O <sub>2</sub> using appropriately calibrated portable gas detection equipment?  *The monitoring frequency and areas should be established prior to commencement of groundwork either by Safety Officer or appropriately qualified person.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F17b	Is routine monitoring carried out in all excavations, manholes, created by temporary storage of building materials on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17c	Are all measurements in excavations made with monitoring tube located not more than 10mm from exposed ground surface?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F18	For excavations deeper than 1m, are measurements conducted? • At ground surface before excavation commences;	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

	<ul style="list-style-type: none"> <li>Immediately before any worker enters the excavation;</li> <li>At the beginning of each working day for entire period the excavation remains open; and</li> <li>Periodically throughout the working day whilst workers are in excavation.</li> </ul>				
F19	For excavations between 300mm and 1m, are measurements conducted? <ul style="list-style-type: none"> <li>Directly after excavation has been completed; and</li> <li>Periodic all whilst excavation remains open.</li> </ul>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F20	For excavations less than 300mm, are monitoring omitted at the discretion of Safety Officer or appropriately qualified person?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

G	Landscape and Visual Impacts	N/A or Not Observed	Yes	No	Remarks / Photo
G1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G2	Is damage to surrounding areas avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G3	Are the protective fencing erected along or beyond the perimeter of the tree protection zone of each individual tree?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G4	Is early planting using fast growing plants at strategic locations within site implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G5	Is boundary green belt planting implemented around the site perimeter and the construction of temporary soil bunds?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G6	Is temporary landscape treatment as green surface cover implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G7	Are existing and affected tree which identified as ecological significant preserved whenever possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

H	Ecology	N/A or Not Observed	Yes	No	Remarks / Photo
H1	Is transplantation of the important plant species implemented? Is post-transplantation maintained and monitored regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

I	Environmental Complaint	N/A or Not Observed	Yes	No	Remarks / Photo
I1	Environmental Complaint received during this week?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

J	General Housekeeping / Others	N/A or Not Observed	Yes	No	Remarks / Photo
J1	Are the defined boundaries of working areas identified to prevent loss of vegetation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
J2	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

**Follow up action for previous Site Inspection:**

Waiting for Contractor's Input

**Observation(s):**





1. The drip tray in SBA is filled with water.

**Reminder(s):**



1. The Contractor has been reminded to spray water on the surface of dusty material in SBA to prevent dust dispersion.
2. The Contractor has been reminded to ensure all silt removal facilities functioning properly for the upcoming rainfall.

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**

1. The Contractor has been reminded to clear the drip tray.
2. Dusty material shall be sprayed with water to prevent generation of dust.
3. Silt removal facilities shall be maintained properly.

	Environmental Team Representative:	IEC's Representative:	Contractor's Representative:	Engineer's Representative
Signature:				
Name:	Andy Ng	Echo Hung	William Wan	Sylvia Ho
Date:	17 April 2023	17 April 2023	17 April 2023	17 April 2023

**PART I Follow-up status of the previous site inspection**

Observation and Recommendation	Follow-up status
 <p>1. The exposed surface in Portion E3-1 shall be covered with impervious sheets to minimize surface runoff into the stream.</p>	<p>Waiting for Contractor's Input</p>
<p><u>Portion E3</u></p> 	

Portion A



Portion D



2. The Contractor has been reminded to ensure the silt removal facilities functioning properly before the holidays.

Waiting for Contractor's Input



3. The entrance of Portion A is observed muddy.

Waiting for Contractor's Input



4. The drip tray is filled with water.

Waiting for Contractor's Input

**PART II Observation and recommendation identified during the environmental site inspection**

Observation and Recommendation	Follow-up status
 <p>1. The drip tray in SBA is filled with water.</p>	
 <p>2. The Contractor has been reminded to spray water on the surface of dusty material in SBA to prevent dust dispersion.</p>	
<p><u>Portion E3-1</u></p>  <p>3. The Contractor has been reminded to ensure all silt removal facilities functioning properly for the upcoming rainfall.</p>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

Inspection Date:	24 April 2023	Inspected By:	Andy Ng
Time:	14:00	Weather Condition:	Overcast
Participants:	Sylvia Ho (ER), William Wan (Contractor), Kristy Wong (Contractor), Andy Ng (ET)		

A	Permits/Licenses	N/A or Not Observed	Yes	No	Remarks / Photo
A1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	EP No.: EP-292/2007 FEP No.: FEP-01/292/2007
A2	Are Construction Noise Permits/ Environmental license/ other permit available for inspection/posted at site entrance.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	CNP No: GW-RN0131-23
A3	Is wastewater discharge licence available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A5	Are relevant licence/permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B	Air Quality	N/A or Not Observed	Yes	No	Remarks / Photo
B1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B2	Are completed earthworks sealed as soon as practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B3	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B4	Any remedial action undertaken?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B5	Observed dust source(s)	<input type="checkbox"/> Wind erosion <input type="checkbox"/> Vehicle/ Equipment Movements <input type="checkbox"/> Loading/ unloading of materials <input checked="" type="checkbox"/> Others: <u>Not Observed</u>			
B6	Are unpaved areas/ designated roads watered regularly to avoid dust generation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B7	Are dusty materials covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B8	After removal of stockpile, are the remained dusty materials wetted with water and cleared from surface of roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B9	Is the stockpile of dusty materials avoid to be extend beyond the pedestrian barriers, fencing or traffic cones?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

B10	Are loaded dump trucks covered by impervious sheeting appropriately before leaving the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B11	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B12	Are all vehicles and plant cleaned before they leave the construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B13	Are hoarding $\geq 2.4\text{m}$ tall provided beside roads or area with public access?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B14	Is the portion of any road leading only to construction site (within 30m of a vehicle entrance or exit) kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B15	Are surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operations takes place sprayed with water or a dust suppression chemical continuously?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B16	Is the area involved demolition activities sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B17	Is scaffolding erected around the perimeter of a building under construction?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B18	Are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the building, or a canopy provided from the first floor level up to the highest level of the scaffolding?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B19	Is the skip for materials transport enclosed by impervious sheeting?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B20	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B21	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcores?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B22	Are the activities of loading, unloading, transfer, handing or storage of bulk cement or dry PFA carried out in a totally enclosed system or facility?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B23	Is any vent or exhaust fitted with an effective fabric filter or equipment air pollution control system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
B24	Is the exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within six months after last construction activity on the construction site or part of the construction site where the exposed earth lies?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B25	Are the worksites wetted with water regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B26	Is generation of dust avoided during loading or unloading?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
B27	Are all trucks loaded to a level within the side and tail boards?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B28	Are appropriate speed limit sign displayed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

B29	Are designated roads paved?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B30	Are site vehicle movements confined to designated roads?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
B31	Are NRMM labels properly affixed on the PME's?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

C	Noise	N/A or Not Observed	Yes	No	Remarks / Photo
C1	Is well-maintained plant operated on-site and plant served regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C2	Are vehicles and equipment switched off or throttled down while not in use?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C3	Is the noise directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C4	Are the silencers or mufflers properly fitted on construction equipment and maintained regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C5	Are mobile and/or noisy plant sited as far away from NSRs as possible and practicable and orientated so that the noise is directed away from nearby NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C6	Are material stockpiles, mobile container office and other structures utilised to screen noisy activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C7	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C8	Are noise barriers (typically density @14kg/m <sup>2</sup> ) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C9	Is the sequencing operation of construction plants where practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
C10	Is the hoarding maintained properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C11	Air compressors (500 kPa or above) and hand held percussive breaker (mass of above 10 kg) with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C12	Are compressor operated with doors closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
C13	QPME used with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
C14	Major noise source(s)	<input type="checkbox"/> Traffic <input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Construction activities outside of site <input type="checkbox"/> Others: _____			

D	Water Quality	N/A or Not Observed	Yes	No	Remarks / Photo
<b>Construction Activities</b>					
D1	At the start of site establishment, are perimeter cut-off drains constructed to direct off-site water around the site with internal drainage works and erosion and sedimentation control facilities implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D2	Are channels, earth bunds or sandbag barriers provided on site to properly direct stormwater to such silt removal facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D3	Have dikes or embankments for flood protection implemented around the boundaries of earthwork areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D4	Have temporary ditches provided to facilitate the runoff discharge into an appropriate watercourse, through a site/ sediment trap?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D5	Are the sediment/ silt traps incorporated in the permanent drainage channels to enhance deposition rate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D6	Are the retention time for silt/s and traps of the silt removal facilities be 5 minutes under maximum flow conditions?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D7	Is surface excavation works minimised during rainy seasons (April to September), as possible?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D8	Are all exposed earth areas completed or vegetated as soon as possible after earthworks completed, or alternatively, within 14 days of the cessation of earthworks where practicable.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D9	Are exposed slope surfaces covered by tarpaulin sheets?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Will be treated with shotcrete in Portion E3-1.
D10	Have the overall slope of the site should be kept a minimum?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D11	Are all trafficked areas and access roads protected by coarse stone ballast	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D12	Is wastewater from temporary site facilities controlled to prevent direct discharge to surface	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D13	Are the silt removal facilities, channels and manholes maintained regularly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Refer to Observation 1 and Reminder 2
D14	Is the deposit silt and grit removed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D15	Have the excavation of trenches in wet periods be dug and backfilled in short sections?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D16	Is rainwater pumped out from trenches discharged into storm drains via silt system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D17	Are open stockpiles of construction materials e.g. aggregates and sand of more than 50m <sup>3</sup> on site covered with tarpaulin or similar fabric during rainstorms?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D18	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D19	Are the discharges of surface run-off into foul sewer always prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

D20	Is a wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D21	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D22	Is the section of construction road between the wheel washing bay and the public road surfaced with crushed stone or coarse gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D23	Are the vehicle wash-water have sand and silt settled out and removed at least on a weekly basis?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D24	Are site drainage systems provided over the entire project site with sediment control facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D25	Are sedimentation tanks provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D26	Is the treated wastewater reused for vehicle washing, dust suppression and general cleaning?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D27	Are portable chemical toilets and sewage holding tanks provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D28	Is the sewage generated from toilets collected by licensed contractor and responsible for disposal and maintenance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
D29	Is there any sediment plume observed in nearby watercourses?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D30	Are oil interceptors provided in the site drainage system downstream of any oil/ fuel pollution sources? And the oil interceptors are emptied and cleaned regularly? Has a bypass provided to prevent flushing during heavy rain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
D31	Is chemical leakage or spillages contained and cleaned up immediately?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
D32	Service workshop and maintenance facilities located within a bunded area, and sumps and oil interceptors be provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

E	Waste / Chemical Management	N/A or Not Observed	Yes	No	Remarks / Photo
<b>General Waste</b>					
E1	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E2	Is the general waste collected properly by using the waste separation facilities for paper, aluminium cans, plastic bottles etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E3	Does accumulation of waste avoid?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E4	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E5	Regular waste collection by approved waste collector in purpose-built vehicles?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E6	Burning of refuse on construction site prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

<b>Construction Waste</b>					
E7	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E8	Is the excavated fill material reused for backfilling and reinstatement?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E9	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E10	Is there any contract documents provided to allow and promote the use of recycled aggregates where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E11	Is the disposal of C&D materials avoided onto any sensitive locations e.g. agricultural lands etc.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E12	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E13	Is the durable formwork or plastic facing for construction works used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E14	Do the wooden hoardings avoid to be used?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E15	Is metal hoarding used to enhance the possibility of recycling?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E16	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E17	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E18	Do the excavated materials appear contaminated?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
E19	If suspected contaminated, appropriate procedures followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
E20	Is hydroseeding of the topsoil on the stockpile implemented to improve visual appearance and prevent soil erosion?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
<b>Chemical / Fuel Storage Area</b>					
E21	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E22	Are the storage area enclosed 3 sides by walls/fence of $\geq 2\text{m}$ tall and bounded with adequate bund capacity ( $>110\%$ of largest container) or do the storage area allow storage of 20% of total volume of waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E23	Are the storage areas labelled and separated (if needed)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E24	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E25	Are the containers used for the storage of chemical wastes suitable for the substance that are holding, resist to corrosion, maintained in a good condition, and securely closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E26	If no specification has been approved by EPD, are container with $<450\text{L}$ capacity provided for storage of chemicals waste?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
<b>Chemical Waste / Waste Oil</b>					

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

E27	Is chemical waste or waste oil stored and labelled in English and Chinese properly in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E28	Are chemicals and waste oil recycled or disposed properly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
E29	Is chemical waste collected by licensed waste collectors and disposed of at licensed facility eg. Chemical Waste Treatment Centre?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<b>Records</b>					
E30	Is a licensed waste hauler used for waste collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E31	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E32	For the demolition material/ waste, is the number of loads for each day recorded as appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A

F	LFG	N/A or Not Observed	Yes	No	Remarks / Photo
F1	Are special LFG precautions taken to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F2	Are prominent safety warning signs erected on-site to alert all personnel and visitors of LFG hazards during excavation works.?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F3	Is no smoking or burning permitted on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F4	Are prominent 'No smoking' and 'No Naked Flames' signs erected on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F5	Is no worker allowed to work alone at any time in excavated trenches or confined areas on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
F6	Is adequate fire fighting equipment provided on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F7	Are construction equipment equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F8	Are electrical motors and extension cords explosion-proof and intrinsically safe for use on-site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F9	Is 'Permit to Work' system implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F10	Are welding, flame-cutting or other hot works conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F11a	For piping assembly or conduit construction, are all valves and seals closed immediately after installation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11b	Are the pipe ends sealed on one side during installation if installation of large diameter pipes (diameter >600mm) is required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11c	Is forced ventilation implemented prior to operation of installed pipeline?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F11d	Is forced ventilation implemented for works inside trenches deeper than 1m?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

F12	Is frequency and location of LFG monitoring within excavation area determined prior to commencement of works?  *LFG monitoring in excavations should be conducted at no more than 10mm from exposed ground surface.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F13	For excavation works, Is LFG monitoring conducted (1) at ground surface prior to excavation, (2) immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically throughout the working day when workers are in the excavation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F14	Are LFG monitoring conducted periodically when any cracks on ground level encountered on-site?  *Appropriate action should be taken in accordance with the action plan in Table 7.6 of EIA Report.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F15a	Are LFG precautionary measures involved in excavation and piping works provided in accordance with LFG Guidance Note and included in Safety Plan of construction phase?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F15b	Are temporary offices or buildings located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F16	Is a Safety Officer trained in the use of gas detection equipment and LFG- related hazards present on-site throughout the groundwork phase?  *The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: •CH <sub>4</sub> : 0-100% and LEL: 0-100%/v •CO <sub>2</sub> : 0-100% •O <sub>2</sub> : 0-21%	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F17a	Periodically during groundwork construction, Is the works area monitored for CH <sub>4</sub> CO <sub>2</sub> and O <sub>2</sub> using appropriately calibrated portable gas detection equipment?  *The monitoring frequency and areas should be established prior to commencement of groundwork either by Safety Officer or appropriately qualified person.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed
F17b	Is routine monitoring carried out in all excavations, manholes, created by temporary storage of building materials on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F17c	Are all measurements in excavations made with monitoring tube located not more than 10mm from exposed ground surface?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F18	For excavations deeper than 1m, are measurements conducted? • At ground surface before excavation commences;	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

## (Construction Phase)

## Environmental Site Inspection Checklist (Rev. 2)

	<ul style="list-style-type: none"> <li>Immediately before any worker enters the excavation;</li> <li>At the beginning of each working day for entire period the excavation remains open; and</li> <li>Periodically throughout the working day whilst workers are in excavation.</li> </ul>				
F19	For excavations between 300mm and 1m, are measurements conducted? <ul style="list-style-type: none"> <li>Directly after excavation has been completed; and</li> <li>Periodic all whilst excavation remains open.</li> </ul>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
F20	For excavations less than 300mm, are monitoring omitted at the discretion of Safety Officer or appropriately qualified person?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

G	Landscape and Visual Impacts	N/A or Not Observed	Yes	No	Remarks / Photo
G1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G2	Is damage to surrounding areas avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G3	Are the protective fencing erected along or beyond the perimeter of the tree protection zone of each individual tree?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
G4	Is early planting using fast growing plants at strategic locations within site implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G5	Is boundary green belt planting implemented around the site perimeter and the construction of temporary soil bunds?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G6	Is temporary landscape treatment as green surface cover implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N/A
G7	Are existing and affected tree which identified as ecological significant preserved whenever possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

H	Ecology	N/A or Not Observed	Yes	No	Remarks / Photo
H1	Is transplantation of the important plant species implemented? Is post-transplantation maintained and monitored regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Observed

I	Environmental Complaint	N/A or Not Observed	Yes	No	Remarks / Photo
I1	Environmental Complaint received during this week?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

J	General Housekeeping / Others	N/A or Not Observed	Yes	No	Remarks / Photo
J1	Are the defined boundaries of working areas identified to prevent loss of vegetation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
J2	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



**Follow up action for previous Site Inspection:**

1. The exposed slope surface near the stream has been covered with impervious sheets as a temporary mitigation measure. Shotcrete will be applied on the exposed surface by the end of April to prevent surface runoff into stream in long term.
2. The chemical containers were removed in Portion E3. The Contractor has been reminded to store chemical containers properly.
3. The Contractor drained off the water in the drip tray in SBA. The sand and silt in the drip tray shall be cleared off.
4. The silt removal facilities were functioned properly.

**Observation(s):**




1. The channels at the entrance of SBA are accumulated with rotten leaves, sand and silt.

**Reminder(s):**

1. Surface protection works in Portion A shall be maintained properly.
2. The Contractor has been reminded to ensure all silt removal facilities functioning properly for the upcoming rainfall in this week.

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**

1. Regular cleaning of channel shall be conducted to prevent any clogging.
2. Earth bunds and exposed slopes shall be paved to control the surface runoff.
3. Silt removal facilities shall be maintained properly and checked if they can function properly.

	Environmental Team's Representative:	Independent Environmental Checker's Representative:	Contractor's Representative:	Employee's Representative
Signature:		/		
Name:	Andy Ng	/	William Wan	Sylvia Ho
Date:	24 April 2023	/	24 April 2023	24 April 2023

**PART I Follow-up status of the previous site inspection**

Observation and Recommendation	Follow-up status
 <p>1. The exposed surface in Portion E3-1 shall be covered with impervious sheets to minimize surface runoff into the stream.</p>	 <p>The exposed slope surface near the stream has been covered with impervious sheets as a temporary mitigation measure. Shotcrete will be applied by the end of April to prevent surface runoff into stream in long term.</p>
<p><u>Portion E3</u></p> 	<p><u>Portion E3</u></p> 

Portion A



Portion A



Portion D



Portion D



2. The Contractor has been reminded to ensure the silt removal facilities functioning properly before the holidays.
3. The Contractor has been reminded to ensure all silt removal facilities functioning properly for the upcoming rainfall.

The silt removal facilities were functioned properly.



4. The entrance of Portion A was observed muddy.



The Contractor scheduled watering at the entrance of Portion A.



5. The drip tray was filled with water.



The chemical containers were removed. The Contractor has been reminded to store chemical containers properly.



6. The drip tray in SBA was filled with water.



The Contractor drained off the water in the drip tray. Sand and silt in drip tray should be cleared off.




7. The Contractor has been reminded to spray water on the surface of dusty material in SBA to prevent dust dispersion.



The contractor was increased the frequency of watering on the surface of dusty material in SBA to prevent dust dispersion.

**PART II Observation and recommendation identified during the environmental site inspection**

Observation and Recommendation	Follow-up status
 <p data-bbox="129 1525 802 1581">1. The channels at the entrance of SBA are accumulated with rotten leaves, sand and silt.</p>	 <p data-bbox="847 1308 1305 1335">Rotten leaves were removed from the channels.</p>

Observation and Recommendation	Follow-up status
 <p data-bbox="129 775 762 831">2. The surface protection works in Portion A shall be maintained properly.</p>	 <p data-bbox="847 943 1528 969">The surface protection works at Portion A was conducted by contractor.</p>
<p data-bbox="134 987 236 1014">Portion E3</p>  <p data-bbox="134 1413 225 1440">Portion A</p>	<p data-bbox="847 987 954 1014">Portion E3</p>  <p data-bbox="847 1559 938 1585">Portion A</p>



Observation and Recommendation	Follow-up status
	
<p><u>Portion D</u></p>  <p>3. The Contractor has been reminded to ensure all silt removal facilities functioning properly for the upcoming rainfall.</p>	<p><u>Portion D</u></p>   <p>The Silt Removal Facilities were functioned properly and the Contractor conducted cleaning work on the them.</p>

# Appendix K Environmental Mitigation Implementation Schedule (EMIS)

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref.	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
<b>Air Quality</b>							
S3.8.1	S3.1.8	<p>The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.</p> <ul style="list-style-type: none"> <li>Dust emission from construction vehicle movement is confined within the worksites area.</li> <li>Watering facilities will be provided at every designated vehicular exit point.</li> <li>Good site practice is recommended during construction phase.</li> </ul>	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	Entire NENT Landfill Extension site	To control the dust impact to within the HKAQO and TM - EIA criteria (Ref. 1-hr and 24hr TSP levels are 500 µg/m <sup>3</sup> and 260 µg/m <sup>3</sup> , respectively)	✓
<b>Construction Noise</b>							
S4	S4.9	<p>1) Use of good site practices to limit noise emissions by considering the following:</p> <ul style="list-style-type: none"> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> <li>Mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>Material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	Control construction airborne noise by means of good site practices	Contractor	Entire construction site	Noise Control Ordinance	✓
S4	S4.9	<p>2) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.</p>	Reduce the noise levels of plant items	Contractor	Entire construction site	Noise Control Ordinance & its TM  Annex 5, TM-EIA	✓

North East New Territories (NENT) Landfill Extension  
 Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Construction Runoff							
S5.8.1	S5.2.1	<p>Construction on Site Runoff</p> <ul style="list-style-type: none"> <li>At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.</li> <li>The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates.</li> <li>The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silts and sediment traps should be 5 minutes under maximum flow conditions.</li> <li>Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.</li> <li>The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather and the reduction of surface sheet flows.</li> <li>All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.</li> </ul>	Control construction runoff and erosion from site surface, drainage channel, stockpiles, wheel washing facilities, etc to minimize water quality during construction stage	Contractor	Entire construction site	ProPECC PN 1/94  Water Pollution Control Ordinance	✓

North East New Territories (NENT) Landfill Extension  
 Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Construction Runoff (Cont'd)							
S5.8.1	S5.2.1	<ul style="list-style-type: none"> <li>Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.</li> <li>Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50 m<sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</li> <li>Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.</li> <li>Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.</li> <li>All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing bay should be provided at every construction site exit. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.</li> <li>Oil interceptors should be provided in the site drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.</li> </ul>	Control construction runoff and erosion from site surface, drainage channel, stockpiles, wheel washing facilities, etc to minimize water quality during construction stage	Contractor	Entire Construction site	ProPECC PN 1/94  Water Pollution Control Ordinance	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
<b>Construction Runoff</b>							
S5.8.1	S5.2.1	<ul style="list-style-type: none"> <li>Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. Requirements for solid waste management are detailed in Section 6 of this Report.</li> <li>All fuel tanks and storage areas should be provided with docks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> <li>To prevent pollution risks arising from works area (waste reception area) and haul roads, intercepting bund or barrier along the roadside should be constructed.</li> </ul>	Control construction runoff and erosion from site surface, drainage channel, stockpiles, wheel washing facilities, etc to minimize water quality during construction stage	Contractor	Entire construction site	ProPECC PN 1/94  Water Pollution Control Ordinance	✓
S5.8.1	S5.2.1	<p><u>Sewage Effluent from Workforce</u></p> <ul style="list-style-type: none"> <li>Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</li> <li>Notices will be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project.</li> <li>Regular environmental audit on the construction site can provide an effective control of any malpractices and can achieve continual improvement of environmental performance on site.</li> </ul>	Control sewage effluent arising from the sanitary facilities provided for the on-site construction workforce	Contractor	On-site sanitary facilities	ProPECC PN 1/94  Water Pollution Control Ordinance  Waste Disposal Ordinance	✓
S5.8.1	S5.2.1	<p><u>Accidental Spillage of Chemical</u></p> <p>Any service workshop and maintenance facilities shall be located within a bunded area, and sumps and oil interceptors shall be provided. Maintenance of equipment involving activities with potential for leakage and spillage will only be undertaken within the areas.</p>	Control of chemical leakage	Contractor	Service workshop and maintenance facilities	ProPECC PN 1/94  Water Pollution Control Ordinance  Waste Disposal Ordinance	✓

North East New Territories (NENT) Landfill Extension  
 Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Erosion Control Measures							
S5.8.2	S5.2.2	<p><u>Erosion Control /Measures</u></p> <p>a. Preserve Natural Vegetation                      This Best Management Practices will involve preserving natural vegetation to the greatest extent possible during the construction process, and after construction where appropriate. Maintaining natural vegetation is the most effective and inexpensive form of erosion prevention control.</p> <p>b. Provision of Buffer Zone                      A buffer zone consists of an undisturbed area or strip of natural vegetation or an established suitable planting adjacent to a disturbed area that reduces erosion and runoff. The rooted vegetation holds soils acts as a wind break and filters runoff that may leave the site.</p> <p>c. Seeding (Temporary/Permanent)                      A well-established vegetative cover is one of the most effective methods of reducing erosion. Vegetation should be established on construction sites as the slopes are finished, rather than waiting until all the grading is complete. Besides, Hydroseeding will be applied on the surface of stockpiled soil and on temporary soil covers for inactive tipping areas to prevent soil erosion during rainy season.</p> <p>d. Ground Cover                      Ground Cover is a protective layer of straw or other suitable material applied to the soil surface. Straw mulch and/or hydromulch are also used in conjunction with seeding of critical areas for the establishment of temporary or permanent vegetation. Ground cover provides immediate temporary protection from erosion. Mulch also enhances plant establishment by conserving moisture, holding fertilizer, seed, and topsoil in place, and moderating soil temperatures.</p>	Erosion control	Contractor	Drainage system	ProPECC PN 1/94  Water Pollution Control Ordinance	✓

North East New Territories (NENT) Landfill Extension  
 Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Erosion Control Measures							
S5.8.2	S5.2.2	<p>e. Hydraulic Application                      Hydraulic application is a mechanical method of applying erosion control materials to bare soil in order to establish erosion-resistant vegetation on disturbed areas and critical slopes. By using hydraulic equipment, soil amendments, mulch, tackifying agents, Bonded Fiber Matrix (BFM) and liquid co-polymers can be uniformly broadcast, as homogenous slurry, onto the soil. These erosion and dust control materials can often be applied in one operation.</p> <p>f. Sod                      Establishes permanent turf for immediate erosion protection and stabilizes rainageways.</p> <p>g. Matting                      There are numerous erosion control products available that can be described in various ways, such as matting, blankets, fabric and nets. These products are referred as matting. A wide range of materials and combination of materials are used to produce matting including, but not limited to: straw, jute, wood fiber, coir (coconut fiber), plastic netting, and Bonded Fiber Matrix. The selection of matting materials for a site can make a significant difference in the effectiveness of the Best Management Practices.</p> <p>h. Plastic Sheeting                      Plastic Sheeting will provide immediate protection to slopes and stockpiles. However, it has been known to transfer erosion problems because water will sheet flow off the plastic at high velocity. This is usually attributable to poor application, installation and maintenance.</p> <p>i. Dust Control                      Dust Control is one preventative measure to minimize the wind transport of soil, prevent traffic hazards and reduce sediment transported by wind and deposited in water resources.</p>	Erosion control	Contractor	Drainage system	ProPECC PN 1/94  Water Pollution Control Ordinance	✓



North East New Territories (NENT) Landfill Extension  
 Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Surface Water Drainage System							
S5.8.2	S5.2.2	<p>Temporary surface water drainage system will be provided to manage runoff during construction and operation. This system will consist of channels as constructed around the perimeter of the site area. This system will collect surface water from the areas of higher elevations to those of lower elevations and ultimately to the point of discharge. Erosion will therefore be minimised.</p> <p>The temporary surface water drainage system will include the use of a silt fence around the soil stockpile areas to prevent sediment from entering the system. Regular cleaning will be carried out to prevent blockage of the passage of water flow in silt fence.</p> <p>Intermediate drainage system will be installed for filled cell/phase. The major purpose of the intermediate drainage system is to prevent the clean surface water run-off from the filled phases coming into contact with the waste mass in active cell and to prevent excessive surface water infiltration through the intermediate cover, thus contribute to increasing volume of leachate. The intermediate drainage system will collect the clean surface water run-off and divert it to the permanent discharge channels connected to the public drainage system.</p> <p>In addition, surface flow from the haul road (especially near the wheel washing facility) will be collected to a dry weather flow interceptor and conveyed to the on-site leachate treatment plant for further treatment.</p>	Surface Water Management/ Control run off	Contractor	Surface water system Construction	Water Pollution Control Ordinance TM-water	✓

North East New Territories (NENT) Landfill Extension  
 Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Waste Management							
S6	WM1	<p><u>C&amp;D Materials</u></p> <p>Implement proper waste management measures during construction phase as stipulated in the Environmental Management Plan (EMP) in accordance with the ETWB TC(W) No. 19/2005 Environmental Management in Construction Sites.</p> <p>Implement a trip-ticket system to ensure that the movement of C&amp;D materials are properly documented and verified in accordance with DEVB TC(W) No. 6/2010. Copies/counterfoils from trip-tickets (with quantities of C&amp;D Materials off-site) should be kept for record purposes.</p> <p>Appropriate waste management should be implemented in accordance with the ETWB TC(W) No. 19/2005.</p> <p>Make provisions in Contract documents to allow and promote the use of recycled aggregates where appropriate. Ensure material balance in terms of excavated C&amp;D materials in the design of NENT landfill extension project. The contract specifications should specify no excavated materials should be removed from the landfill extension site, but should be fully reused.</p> <p>Careful design, planning and good site management to minimise over-ordering and waste materials such as concrete, mortars and cement grouts. The design of formwork should maximise the use of standard wooden panels so that high reuse levels can be achieved. Alternatives such as steel formwork or plastic fencing should be considered to increase the potential for reuse.</p> <p>The Contractor should recycle as much as possible the C&amp;D waste on-site through proper waste segregation on-site. Concrete and masonry should be used as general fill and steel reinforcement bars can be used by scrap steel mills. Proper areas should be designated for waste segregation and storage wherever site conditions permit. Maximise the use of reusable steel formwork to reduce the amount of C&amp;D material.</p> <p>Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement. On-site sorting and segregation facility of all type of wastes is considered as one of the best practice in waste management and hence, should be implemented in all projects generating construction waste. The sorted public fill and C&amp;D waste should be properly reused.</p>	Good site practice to minimise C&D waste generation and reuse/recycle all C&D on-site as far as possible	Contractor	Entire construction site	Waste Disposal Ordinance  ETWB TC(W) No. 19/2005  DEVB TC(W) No. 6/2010	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
S6	WM1	<p><u>C&amp;D Materials (Cont'd)</u> Excavated slope, stockpiled material and bund walls should be covered by tarpaulin until used in order to prevent wind-blown dust during dry weather, and to reduce muddy runoff during wet weather. Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.</p> <p>If any topsoil-like materials need to be stockpiled for any length of time, consideration should be given to hydroseeding of the topsoil on the stockpile to improve its visual appearance and prevent soil erosion.</p> <p>Nomination of approved personnel to be responsible for good site practices and making arrangements for collection of all wastes generated on-site and effective disposal.</p> <p>Training of site personnel for cleanliness, proper waste management procedures including chemical waste handling, and waste reduction, reuse and recycling concepts.</p> <p>Regular cleaning and maintenance programme systems, sumps and oil interceptors. Prior to disposal of C&amp;D waste, wood, steel and other metals should be separated for re-use and/or recycling to minimise the quantity of waste to be disposed of to landfill. Proper storage and site practices should be implemented to minimise the potential for damage or contamination of construction materials.</p> <p>Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste. Minimise excessive ordering of concrete, mortars and cement grout by doing careful check before ordering.</p>	Good site practice to minimise C&D waste generation and reuse/recycle all C&D on-site as far as possible	Contractor	Entire construction site	<p>Waste Disposal Ordinance</p> <p>ETWB TC(W) No. 19/2005</p> <p>DEVB TC(W) No. 6/2010</p>	✓
S6	WM2	<p><u>Chemical Waste</u> Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.</p> <p>Plant/equipment maintenance schedule should be designed to optimise maintenance effectiveness and to minimise the generation of chemical wastes. Where possible, chemical wastes (e.g. waste lube oil) should be recycled by licensed treatment facilities</p>	Ensure proper disposal of chemical waste generated on-site to minimise the associated hazards on human health and environment	Contractor	Entire construction site	<p>Waste Disposal (Chemical Waste) General Regulation</p> <p>Code of Practice on the Packaging, Labelling and Storage of Chemical Waste</p>	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	
S6	WM2	<p><u>Chemical Waste (Cont'd)</u> Containers used for storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulation.</p> <p>The storage area for chemical wastes should be clearly labelled and used solely for storage of chemical waste, enclosed with at least 3 sides, having an impermeable floor and bund of sufficient capacity to accommodate 110% of volume of the largest container or 20 % of total volume of waste stored in that area, whichever is the greatest, having adequate ventilation, being covered to prevent rainfall entering, and being arranged so that incompatible materials are adequately separated.</p> <p>Chemical waste should be collected by licensed waste collectors and disposed of at licensed facility, e.g. Chemical Waste Treatment Centre.</p>	Ensure proper disposal of chemical waste generated on-site to minimise the associated hazards on human health and environment.	Contractor	Entire construction site	<p>Waste Disposal (Chemical Waste) General Regulation</p> <p>Code of Practice on the Packaging, Labelling and Storage of Chemical Waste</p>	✓
S6	WM3	<p><u>General Refuse</u> General refuse generated on-site should be properly stored in enclosed bins or compaction units separately from construction and chemical wastes.</p> <p>All recyclable materials (separated from the general waste) should be stored on-site in appropriate containers with cover prior to collection by a local recycler for subsequent reuse and recycling. Residual, non-recyclable, general waste should be stored in appropriate containers to avoid odour. Regular collection should be arranged by an approved waste collector in purpose-built vehicles that minimise environmental impacts during transportation</p> <p>Reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimise odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law.</p> <p>Aluminium cans should be separated from general waste stream and collected by recyclers. Proper collection bins should be provided on-site to facilitate the waste sorting.</p>	Minimise generation of general refuse to avoid odour, pest and visual nuisance	Contractor	Entire construction site	Waste Disposal Ordinance	✓

North East New Territories (NENT) Landfill Extension  
 Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	
S6	WM3	<u>General Refuse (Cont'd)</u> Office waste paper should be recycled if the volume warrants collection by recyclers. Participation in community waste paper recycling programme should be considered by the Contractor, including waste paper, aluminium cans, plastic bottles, waste batteries, etc.	Minimise generation of general refuse to avoid odour, pest and visual nuisance	Contractor	Entire construction site	Waste Disposal Ordinance	✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
LFG							
Within NENT Landfill Extension							
S7	LFG1	Special LFG precautions should be taken due to close proximity of NENT landfill extension site to existing landfill to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity).	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)  F&IU (Confined Spaces) Regulations  Code of Practice on Safety and Health at Work in Confined Spaces	✓
S7	LFG2	Prominent safety warning signs should be erected on-site to alert all personnel and visitors of LFG hazards during excavation works.					✓
S7	LFG3	No smoking or burning should be permitted on-site.					✓
S7	LFG4	Prominent 'No smoking' and 'No Naked Flames' signs should be erected on-site.					✓
S7	LFG5	No worker should be allowed to work alone at any time in excavated trenches or confined areas on-site.					✓
S7	LFG6	Adequate fire fighting equipment should be provided on-site.					✓
S7	LFG7	Construction equipment should be equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors.					✓
S7	LFG8	Electrical motors and extension cords should be explosion-proof and intrinsically safe for use on-site.					✓
S7	LFG9	'Permit to Work' system should be implemented.					✓
S7	LFG10	Welding, flame-cutting or other hot works should be conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works.					✓
S7	LFG11	For piping assembly or conduit construction, all valves and seals should be closed immediately after installation to avoid accumulation and migration of LFG. If installation of large diameter pipes (diameter >600mm) is required, the pipe ends should be sealed on one side during installation. Forced ventilation is required prior to operation of installed pipeline. Forced ventilation should also be required for works inside trenches deeper than 1m.	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)  F&IU (Confined Spaces) Regulations  Code of Practice on Safety and Health at Work in Confined Spaces	✓
S7	LFG12	Frequency and location of LFG monitoring within excavation area should be determined prior to commencement of works. LFG monitoring in excavations should be conducted at no more than 10mm from exposed ground surface.					✓

North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
LFG							
Within NENT Landfill Extension							
S7	LFG13	For excavation works, LFG monitoring should be conducted (1) at ground surface prior to excavation, (2) immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically throughout the working day when workers are in the excavation.	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)  F&IU (Confined Spaces) Regulations  Code of Practice on Safety and Health at Work in Confined Spaces	✓
S7	LFG14	Any cracks on ground level encountered on-site should be monitored for LFG periodically. Appropriate action should be taken in accordance with the action plan in Table 7.6 of EIA Report.					✓
S7	LFG15	LFG precautionary measures involved in excavation and piping works should be provided in accordance with LFG Guidance Note and included in Safety Plan of construction phase. Temporary offices or buildings should be located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm.					✓
S7	LFG16	For large development such as NENT landfill extension, a Safety Officer trained in the use of gas detection equipment and LFG-related hazards should be present on-site throughout the groundwork phase. The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: •CH <sub>4</sub> : 0-100% and LEL: 0-100%/v •CO <sub>2</sub> : 0-100% •O <sub>2</sub> : 0-21%					✓
S7	LFG17	Periodically during groundwork construction, the works area should be monitored for CH <sub>4</sub> CO <sub>2</sub> and O <sub>2</sub> using appropriately calibrated portable gas detection equipment. The monitoring frequency and areas should be established prior to commencement of groundwork either by Safety Officer or appropriately qualified person. Routine monitoring should be carried out in all excavations, manholes, created by temporary storage of building materials on-site. All measurements in excavations should be made with monitoring tube located not more than 10mm from exposed ground surface.					✓

North East New Territories (NENT) Landfill Extension  
 Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Within NENT Landfill Extension (Cont'd)							
S7	LFG18	For excavations deeper than 1m, measurements should be conducted: <ul style="list-style-type: none"> <li>At ground surface before excavation commences;</li> <li>Immediately before any worker enters the excavation;</li> <li>At the beginning of each working day for entire period the excavation remains open; and</li> <li>Periodically throughout the working day whilst workers are in excavation.</li> </ul>	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)  F&IU (Confined Spaces) Regulations  Code of Practice on Safety and Health at Work in Confined Spaces	✓
S7	LFG19	For excavations between 300mm and 1m, measurements should be conducted: <ul style="list-style-type: none"> <li>Directly after excavation has been completed; and</li> <li>Periodic all whilst excavation remains open.</li> </ul>					✓
S7	LFG20	For excavations less than 300mm, monitoring may be omitted at the discretion of Safety Officer or appropriately qualified person.					✓



North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
<b>Landscape and Visual Phases</b>							
S8	LV1	<u>Advanced screening tree planting</u> <ul style="list-style-type: none"> <li>Early planting using fast growing trees and tall shrubs at strategic locations within site to block major view corridors to the site from the VSRs, and to locally screen haul roads, excavation works and site preparation works.</li> <li>Roadside planter and shrub planting design in front of Cheung Shan Temple.</li> </ul>	To minimise the impact on existing vegetation retained by personnel in construction To provide initiation on permanent landscape and visual mitigation measures	Contractor	Entire construction site	DEVB TC(W) No. 4/2020 - Tree Preservation  DEVB TC(W)) No. 6/2015 - Maintenance of Vegetation and Hard Landscape Features  DEVB TC(W) No. 6/2011 - Maintenance of Man-made Slopes and Emergency Repair on Stability of Land	Advanced screen tree planting is under planning.
S8	LV2	<u>Boundary Green Belt planting</u> <ul style="list-style-type: none"> <li>Considerable planting belts proposed around the site perimeter and the construction of temporary soil bunds will screen the landfill operations to a certain degree. Fast growing and fire resistant plant species will be used.</li> </ul>					To be implemented during operation phase
S8	LV3	<u>Temporary landscape treatment as green surface cover</u> <ul style="list-style-type: none"> <li>For certain areas where landfilling operations would have to be suspended temporarily for periods of years, simple temporary landscape treatment such as hydroseeding should be considered. During construction and operational phases, grass hydroseeding or synthetic covering material of green colour should also be used as a temporary slope cover if applicable.</li> </ul>					Grass hydroseeding will be applied at Portion E3-2.
S8	LV4	<u>Existing tree preservation</u> <ul style="list-style-type: none"> <li>Transplant existing trees and vegetation, which are identified as ecologically significant in Ecological Impact Assessment and as rare tree species recorded in the tree survey, under circumstances where technically feasible. For all affected trees, the principle of avoidance of tree felling and tree transplanting of tree before felling should apply whenever possible. A tree felling application should be submitted to DEVB-GLTMS and be approved before any trees are felled or transplanted.</li> </ul>					✓







North East New Territories (NENT) Landfill Extension  
Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Ecology							
General Protection Measures:							
S10	E1	Restriction of construction activities to the work areas that would be clearly demarcated.	To minimise environmental impacts and therefore potential ecological impacts within and near the construction site	Contractor	Entire construction site	Practice Note for Professional Persons (ProPECC), Construction Site Drainage (PN1/94)  Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes, EPD (1992)  ETWB TC(W) No. 33/2002 Management of Construction and Demolition Material Including Rock  DEVB TC(W) No. 6/2010 Trip Ticket System for Disposal of Construction and Demolition Materials  ETWB TC(W)No.19/2005 Environmental Management on Construction Sites	✓
S10	E2	Reinstatement of the work areas immediately after completion of the works.					✓
S10	E3	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme.					✓
S10	E4	Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.					✓
S10	E5	Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs.					✓
S10	E6	Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works.					To be implemented
S10	E7	Mobile plant should be sited as far away from NSRs as possible and practicable.					✓
S10	E8	Material stockpiles, site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.					✓
S10	E9	Use of "quiet" plant and working methods.					✓
S10	E10	Construction phase mitigation measures in the Practice Note for Professional Persons on Construction Site Drainage.					✓

North East New Territories (NENT) Landfill Extension  
 Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Ecology							
General Protection Measures:							
S10	E11	Design and set up of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction.	To minimise environmental impacts and therefore potential ecological impacts within and near the construction site	Contractor	Entire construction	WBTC No. 12/2002, Specifications Facilitating the Use of Recycled Aggregates  WBTC Nos. 25/99,25/99A and 25/99C. Incorporation of Information on Construction and Demolition Material Management in Public Works Subcommittee Papers	✓
S10	E12	Design and incorporation of silt/sediment traps in the permanent drainage channels to enhance deposition rates and regular removal of repositied silt and grit.					✓
S10	E13	Minimization of surface excavation works during the rainy seasons (April to September), and in particular,control of silty surface runoff during storm events, especially for areas located near steep slopes.					✓
S10	E14	Regular inspection and maintenance of all drainage facilities and erosion and sediment control structures to ensure proper and efficient operation at all times and particularly following rainstorms.					✓
S10	E15	Provision of oil interceptors in the drainage system downstream of any oil/fuel pollution sources					✓

## Appendix L Construction Site Activities

Construction Activities	Photos	When	Where	Who	What - ENV Impacts	Mitigation Measures
Material loading and unloading, site traffic		Dec 22 to Dec 23	Portion A, SBA to Alternative Disposal Ground	PYE	Dust, bringing mud to the common haul road	Speed limit, covering of materials and water spraying, lorry washing at the exit of the site
Permanent site office foundation works with pouring of concrete		Dec 22 to June 23	Portion D	PYE	Washout flowing to site water discharge point, dust emissions	Avoid the spillage of concrete, lorry washing at designated area, operation and maintenance of water treatment facility at discharge point
Site clearance		Dec 22 to June 23	Portion A, Portion E3-1	PYE	Wash out going to surface water channel and site water discharge point, generation of yard waste	Cover exposed slope by tarpaulin, diversion of surface water, operation and maintenance of water treatment facility at discharge point, implementation of trip ticket system
Installation of permanent fencing		Dec 22 to June 23	Portion A, Portion B1, Portion E4	PYE	Dust	Covering of cement storage area, enclosure of mixing area
Site formation		Dec 22 to Dec 23	Portion A, Portion E3-1	PYE	Generation of C&D waste	Implementation of trip ticket system, waste recycling, internal waste transfer
Tree Felling		Dec 22 to June 23	Portion E3-1, E4	PYE	Generation of yard waste	Implementation of trip ticket system, waste recycling, internal waste transfer

Remark:  
PYE is the Sub-contractor for this project.

# Appendix M Mitigation Measures of Cultural Landscape Features

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.  
 ALL RIGHTS RESERVED.  
 © ENE AMP & PARTNERS HONG KONG LIMITED.




# SB Fencing Progress Report as @ 13.3.2023

Start Date: 11.1.2023

## Legend

- Proposed fencing length = 3055 m
- Completed footing 1252/3055 m = 41%
- Completed chain link fence 1006/3055 m = 33%



### CO-ORDINATES FOR SITE BOUNDARY

SETTING OUT POINT	EASTING	NORTHING
S001	835400.763	844536.681
S002	835436.439	844526.228
S003	835431.400	844441.024
S004	835392.642	844352.456
S005	834876.959	844371.715
S006	834936.245	844388.566
S007	834971.518	844349.837
S008	834912.283	844245.822
S009	834901.122	844291.072
S010	834912.283	844115.203
S011	834924.332	844324.132
S012	834924.332	844382.456
S013	834908.064	844349.446
S014	834908.244	844336.234
S015	83471.458	844533.993
S016	834146.485	844883.803
S017	834176.396	844961.955
S018	834211.023	844947.723
S019	834238.014	844932.212
S020	834254.713	844912.619
S021	834276.337	844882.156
S022	834312.248	844875.463
S023	834336.358	844846.516
S024	834376.385	844816.428
S025	834393.384	844803.700
S026	834364.427	844766.813
S027	834312.283	844731.854
S028	834271.540	844692.580
S029	834244.625	844650.735
S030	834249.132	844580.613
S031	834211.023	844541.038
S032	834146.486	844526.490
S033	834112.213	844499.086
S034	834096.455	844469.243
S035	834048.113	844433.062
S036	834001.282	844422.852
S037	834016.213	844378.663
S038	834032.656	844349.638
S039	834048.611	844300.961
S040	834031.949	844251.306

SETTING OUT POINT	EASTING	NORTHING
S041	834582.887	844106.358
S042	834448.443	844054.136
S043	834332.773	844048.500
S044	834245.595	844032.718
S045	834249.241	844024.518
S046	834218.243	844115.480
S047	834220.400	844122.506
S048	834212.176	844126.738
S049	834219.876	844217.358
S050	834103.489	844306.447
S051	834020.893	844324.689
S052	834024.843	844341.917
S053	834008.335	844313.126
S054	834044.240	844271.911
S055	834008.335	844264.410
S056	834036.415	844236.425
S057	834121.882	844215.710
S058	834178.112	844204.403
S059	834106.353	844176.372
S060	834068.903	844176.738
S061	834024.843	844166.917
S062	834008.300	844146.362
S063	834027.232	844131.583
S064	834008.300	844136.478
S065	834048.443	844126.397
S066	834048.226	844126.327
S067	834016.414	844117.418
S068	834007.144	844104.567
S069	834016.871	844078.437
S070	834016.871	844066.507
S071	834016.871	844076.215
S072	834016.871	844066.507
S073	834016.871	844066.507
S074	834016.871	844066.507
S075	834016.871	844066.507
S076	834016.871	844066.507
S077	834016.871	844066.507
S078	834016.871	844066.507
S079	834016.871	844066.507
S080	834016.871	844066.507

### CO-ORDINATES FOR VEHICULAR ACCESS

SETTING OUT POINT	EASTING	NORTHING
V1	835397.108	844589.614
V2	834932.161	844596.687
V3	835398.934	844583.141
V4	834691.380	844146.162
V5	834672.232	844151.163
V6	834691.380	844149.363

**LEGEND**

- SITE BOUNDARY
- SETTING OUT POINT

0	ISSUE FOR TENDER	SS	12/20
Rev	Description	By	Date
<p>Consultant  <b>ARUP</b> 奧雅納工程顧問          One Arup &amp; Partners Hong Kong Limited</p>			
<p>Project title          Contract No. EP/SP/77/15          North East New Territories          Landfill Extension</p>			
<p>Drawing title  <b>SETTING OUT DETAILS          OF SITE BOUNDARY</b></p>			
Drawing No.	215523/01/016	Rev.	0
Drawn By	Date	Checked By	Approved By
Scale	1:2500	Status	TENDER
COPYRIGHT RESERVED			
環境保護署 Environmental Protection Department			

# Appendix N Ecological Monitoring Record



Post-translocation monitoring photo record extracted from post-translocation report (April 2023)



Site photos of the monitoring area



Hand netting to search for *S. zanklon*



Kick-netting to search for *S. zanklon*



Direct Observation to search for *S. zanklon*

B.1 Incense Tree *Aquilaria sinensis*



Photo B.1.1 : General view of the transplanted individual AS-03.



Photo B.1.2 : Stem condition of the transplanted individual AS-03.



Photo B.1.3 : General view of the transplanted individual AS-02.



Photo B.1.4 : Branch condition of the transplanted individual AS-02.

**B.2 Lamb of Tartary *Cibotium barometz***



Photo B.2.1. : General view of the transplanted individual CB-01.



Photo B.2.2. : New foliage of the transplanted individual CB-01.



Photo B.2.3. : Leaf condition of the new foliage.



Photo B.2.4. : General view of the transplanted individual CB-01.

**B.3**      **Bottlebrush Orchid *Goodyera procera***



Photo B.3.1: Individual GP-01. Flowering.



Photo B.3.2: Individual GP-02.




Photo B.3.3: Individual GP-03.



Photo B.3.4: Individual GP-03. Flowering.



Photo B.3.5: Individual GP-04.



Photo B.3.6: Individual GP-04. Flowering.



Photo B.3.7: Individual GP-05.



Photo B.3.8: Individual GP-05. Flowering.



Photo B.3.9: Individual GP-06.



Photo B.3.10: Individual GP-06. Flowering.



Photo B.3.11: Individual GP-07.



Photo B.3.12: Individual GP-07. Partially wilted leaf.



Photo B.3.13: Individual GP-08.




Photo B.3.14: Individual GP-08. Flowering.



Photo B.3.15: Individual GP-09. Flowering.



Photo B.3.16: Individual GP-10. Flowering.





Photo B.3.17: Individual GP-11. Flowering.



Photo B.3.18: Individual GP-11. Flowering.



Photo B.3.19: Individual GP-12. Flowering.




Photo B.3.20: Individual GP-13. Flowering.



Photo B.3.21: Individual GP-14.



Photo B.3.22: Individual GP-14. Flowering.



Photo B.3.23: Individual GP-15.



Photo B.3.24: Individual GP-15. Flowering.



Photo B.3.25: Individual GP-16.



Photo B.3.26: Individual GP-16. Flowering.




Photo B.3.27: Individual GP-17.




Photo B.3.28: Individual GP-18. Flowering.



Photo B.3.29: Individual GP-18. Flowering.



Photo B.3.30: Individual GP-19. Flowering.



Photo B.3.31: Individual GP-19. Flowering

## Appendix O Detail Status of EP Submission

## Detail Status of Submissions required under the FEP & EP

FEP Condition	EP Condition	Submission / Measures	Status
2.1	2.3	Management Organization of Main Construction Companies	Submission Date (12 Oct 2022)
2.2	2.4	Setting up of Community Liaison Group (CLG)	Submission Date (12 Oct 2022) 1 <sup>st</sup> CLG meeting (12 Jan 2023)
2.3	2.5	Submission of EM&A Manual	Submission Date (12 Oct 2022)
2.4	2.6	Submission of Preservation of Cultural Landscape Features	Survey and Preservation of Grave Records: Submission Date (15 Oct 2022) Survey and Preservation of Boulder Paths: Submission Date (12 Oct 2022)
2.5	2.7	Submission of Vegetation Survey (Transplantation Proposal)	Submission Date (2 September 2022)
2.6	2.8	Submission of translocation proposal	Submission Date (8 July 2022)
2.7	2.9	Submission of Transplantation Report and Post-Transplantation Monitoring	Submission Date (19 Jan 2023) 1 <sup>st</sup> monitoring (24 Nov 2022) 2 <sup>nd</sup> monitoring (9 Dec 2022) 3 <sup>rd</sup> monitoring (21 Dec 2022) 4 <sup>th</sup> monitoring (13 Jan 2023) 5 <sup>th</sup> monitoring (26 Jan 2023) 6 <sup>th</sup> monitoring (8 Feb 2023) 7 <sup>th</sup> monitoring (24 Feb 2023) 8 <sup>th</sup> monitoring (20 Mar 2023) 9 <sup>th</sup> monitoring (21 Apr 2023)

FEP Condition	EP Condition	Submission / Measures	Status
2.8	2.10	Submission of Translocation Report and Post-Translocation Monitoring	<p>Translocation was carried out in July 2022</p> <p>Submission Date (27 December 2022)</p> <p>1<sup>st</sup> monitoring (29 Aug 2022)</p> <p>2<sup>nd</sup> monitoring (28 Sep 2022)</p> <p>3<sup>rd</sup> monitoring (28 Oct 2022)</p> <p>4<sup>th</sup> monitoring (28 Oct 2022)</p> <p>5<sup>th</sup> monitoring (29 Dec 2022)</p> <p>6<sup>th</sup> monitoring (30 Jan 2023)</p> <p>7<sup>th</sup> monitoring (24 Feb 2023)</p> <p>8<sup>th</sup> monitoring (20 Mar 2023)</p> <p>9<sup>th</sup> monitoring (19 Apr 2023)</p>
2.9	2.11	Submission of Detailed Landfill Gas Hazard Assessment Report	Submission Date (6 Oct 2022)
2.10	2.12	Submission of Waste Management Plan	Submission Date (30 December 2022)
3.2	3.2	Submission of Baseline Monitoring Report	Submission Date (30 Nov 2022)

**Prepared by:**

Aurecon Hong Kong Limited  
Unit 1608, 16/F, Tower B, Manulife Financial Centre,  
223 – 231 Wai Yip Street, Kwun Tong,  
Kowloon Hong Kong S. A. R.

T: +852 3664 6888

F: +852 3664 6999

E: [hongkong@aurecongroup.com](mailto:hongkong@aurecongroup.com)

**aurecon**

*Bringing ideas  
to life*

