## **Drainage Service Department**

Monthly Environmental Monitoring & Auditing report for

Contract No.DC/2009/22

Drainage Improvement in Shuen Wan, Tai Po – Contract 1

Decmeber 2013

## **Environmental Pioneers & Solutions Limited**

Flat A, 19/F, Chaiwan Industrial Building, 20 Lee Chung Street, Chai Wan, Hong Kong

Tel: 2556 9172 Fax: 2856 2010

## APPROVAL SHEET

| APPROVALSHEET  |                       |
|--|-----------------------|
| The Contents of this report have been                      |                       |
| Certified by:  |                       |
| Signature:  Miss. Goldie Fung (Environmental Team Leader)  | Date: 20-Jan - 2014   |
| Ecologist (Asia Ecological Consultants Ltd.)               |                       |
| Signature: M. Lad Love<br>Dr. Michael Leven<br>(Ecologist) | Date: 10 January 2014 |
| RLA (Environmental Resources Management                    | )                     |
| Signature:  Mr. Tai Kai Wai  (RLA)                         | Date: 01 10 2014      |
| and Verified by:   |                       |
| IEC (ENVIRON Hong Kong Limited)                            |                       |
| Signature: Mr. Tony Cheng                                  | Date: 21- Jan 2014    |

(IEC)

## **TABLE OF CONTENT**

| EX | ECUT       | TIVE SUMMARY  | v   |
|----|------------|---|-----|
| 1  | Intr       | oduction  | 1   |
| 2  | Con        | struction Stage   | 2   |
|    | 2.1        | Construction activities in the reporting period         | 2   |
|    | 2.2        | Construction activities for the coming month            | 2   |
|    | 2.3        | Environmental Status                                    | 3   |
| 3  | Nois       | se Monitoring   | 4   |
|    | 3.1        | Monitoring Parameters and Methodology                   | 4   |
|    | 3.2        | Monitoring Equipment                                    | 4   |
|    | 3.3        | Monitoring Locations                                    | 5   |
|    | 3.4        | Monitoring Results and Interpretation                   | 7   |
|    | 3.5        | Action and Limit level for Construction Noise           | 7   |
|    | 3.6        | Monitoring Schedule for the next reporting period       | 7   |
| 4  | Wat        | ter Monitoring  | 10  |
|    | 4.1        | Water Quality Monitoring Parameters and Methodology     | 10  |
|    | 4.2        | Monitoring Equipment                                    | 10  |
|    | 4.3        | Monitoring Locations                                    | 11  |
|    | 4.4        | Monitoring Frequency                                    | 14  |
|    | 4.5        | Monitoring Results and Interpretation                   | 14  |
|    | 4.6        | Action and limit level for Water Quality                | 15  |
|    | 4.7        | Monitoring Schedule for the next reporting period       | 21  |
| 5  | Hyd        | Irological Characteristics Monitoring                   | 22  |
|    | 5.1        | Hydrological Characteristics Monitoring Parameters      | and |
|    |            | hodology  |     |
|    | 5.2        | Monitoring Equipment                                    | 22  |
|    | 5.3        | Monitoring Locations                                    | 22  |
|    | 5.4        | Monitoring Frequency                                    | 24  |
|    | 5.5        | Monitoring Results and Interpretation                   | 24  |
|    | 5.6        | Action and limit level for Hydrological Characteristics | 24  |
|    | 5.7        | Monitoring Schedule for the next reporting period       | 28  |
| 6  | Eco        | logical Monitoring of ECA                               | 29  |
|    | 6.1        | Ecological Monitoring of ECA                            | 29  |
|    | 6.2        | Monitoring Results                                      | 29  |
| 7  | Lan        | dscape and Visual                                       | 31  |
|    | <b>7.1</b> | Introduction  | 31  |
|    | 7.2        | Scope of Monitoring                                     | 31  |

|     | 7.3 Landscape and Visual Monitoring Results                     | 33           |
|-----|---|--------------|
|     | 7.4 Audit Schedule  | 45           |
| 8   | Action taken in Event of Exceedance                             | 46           |
| 9   | Construction waste disposal                                     | 47           |
| 10  | Status of Permits and Licenses obtained                         | 49           |
| 11  | Compliant Log   | 50           |
| 12  | Site Environmental Audits                                       | 51           |
|     | 12.1 Site Inspection  | 51           |
|     | 12.2 Compliance with legal and Contractual requirement          | 52           |
|     | 12.3 Implementation status and effectiveness of the mitigatio   | n measures   |
|     | 52  |              |
| 13  | Future Key issues and recommendations                           | 52           |
| 14  | Conclusions   | 53           |
| LIS | T OF APPENDIXES   |              |
| App | pendix A: Site Location   |              |
| App | pendix B: Key Personal Contact information chart                |              |
| App | pendix C: Calibration Certificates for measuring instruments    |              |
| App | pendix D: Construction Noise Monitoring Data                    |              |
| App | pendix E: Water Quality Monitoring Data                         |              |
| App | pendix F: Hydrological Characteristics Monitoring Data          |              |
| App | pendix G: Landscape and Visual Monitoring Photos                |              |
| App | pendix H: Implementation status of environmental protection and | d mitigation |
| mea | asures  |              |
| App | pendix I: Construction programme                                |              |
| App | endix J: Three month rolling programme                          |              |
| App | pendix K: Graphical plots of trends of monitored parameters     |              |
| App | bendix L: Photo of Wai Ha River in December 2013                |              |

## **EXECUTIVE SUMMARY**

This is the thirty fourth monthly Environmental Monitoring and Audit (EM&A) Report for the drainage improvement works in Shuen Wan, Tai Po under Drainage Services Department Contract No. DC/2009/22 entitled "Drainage Improvement Works in Shuen Wan, Tai Po – Contract 1". This report concludes the impact monitoring for the activities undertaken during the period from 1<sup>st</sup> December 2013 to 31<sup>st</sup> December 2013. The major site activities in this reporting period were mainly installation of minor E&M equipment, E&M testing, planting on man-made slope, construction of road & drain in pumping station, installation of cladding, installation of fencing and reinstatement in Tung Tsz Nursery (Footpath).

The Environmental Team (ET) is responsible for the EM&A works required in the EM&A manual (revision 3). Site inspections were carried out on weekly basis to investigate and audit the equipment and work methodologies with respect to pollution control and environmental mitigation. The weekly inspections records and photos taken were kept.

In general, waste management was satisfactory during the reporting period.

Impact monitoring for construction noise was conducted in the reporting period. No exceedance of A/L level was reported.

Furthermore, impact monitoring for water quality was conducted. Total 11 abnormal incidents of water quality criteria were recorded in this reporting month. During the reporting period, no construction activities were conducted near the Wai Ha River. Proper mitigation measures were implemented by contractor to avoid site water releasing to the Wai Ha river and no particular observation of defective site activities were found causing water contamination. The exceedances of Turbidity and SS were believed to be mainly attributed by natural fluctuation. And, since the recorded levels of Turbidity and SS at control station had also exceeded its baseline action or limit level, the exceedances recorded at W2 were unlikely to be related to the Project.

No exceedance of A/L level was reported for the monitoring of hydrological

characteristics in the reporting period.

The ECA was handed over to AFCD on 16<sup>th</sup> October 2012. And, the monitoring for Pavetta hongkongensis was completed.

Visual and landscape monitoring has been conducted for the project. Details of the observations are referred to sections 7.

There was no complaint, notification of any summons and successful prosecutions against the project received during the reporting period.

Site works proposed to be carried out in the upcoming month at Area A & B are refer to section 2.2.

It is expected that noise, air and water quality impacts will be resulted from the works. ET has reminded the contractor to provide environmental pollution control measures wherever necessary and to keep a good environmental management at site practice. The recommended mitigation measures proposed for the project as well as implementation status are refer to section 12.3.

The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual (revision 3) and Environmental Permit requirement.

#### 1 Introduction

This is the thirty fourth monthly Environmental Monitoring and Audit (EM&A) Report for the drainage improvement works in Shuen Wan, Tai Po under Drainage Services Department Contract No. DC/2009/22 entitled "Drainage Improvement Works in Shuen Wan, Tai Po – Contract 1". The site layout plan is shown in **Appendix A**. The Environmental Team, Environmental Pioneers & Solutions Limited was appointed by Kwan Lee – Kuly Joint Venture to prepare the report. The report is to be submitted to the Contractor, the Engineer and the IEC.

This report presents the results of the environmental monitoring of the project activities conducted within the reporting period from 1<sup>st</sup> December 2013 to 31<sup>st</sup> December 2013. This report included the noise monitoring, water quality monitoring, hydrological characteristics monitoring, visual and landscape monitoring, and regular site inspections once per week for verification of implementation of the mitigation measures as recommended in the Environmental Permit (EP-303/2008) (EP), EM&A Manual (revision 3) and the Contractor's Environmental Management Plan (EMP).

## 2 Construction Stage

## 2.1 Construction activities in the reporting period

Major activities in the reporting period included the followings:

#### Area A.:

- Installation of minor E&M equipment
- E&M Testing
- Planting on man-made slope
- Construction of Road & Drain in Pumping Station
- Installation of Cladding
- Installation of Fencing

#### Area B.:

- Reinstatement in Tung Tsz Nursery (Footpath)

## 2.2 Construction activities for the coming month

Proposed key construction works in the coming months will include:

Area A (Pumping Station)

- 1. Construction of Boundary Fencing
- 2. Road in Pumping Station
- 3. Installation of Minor E&M equipment
- 4. Planting and landscape soft work
- 5. Installation of Cladding
- 6. Rectification works at Ting Kok Road
- 7. Remaining works at Intake Structure

## Area B (Tung Tsz Nursery)

1. Reinstatement in Tung Tsz Nursery

## 2.3 Environmental Status

**Appendix A** shows the drawing of the project area.

Locations of the monitoring and control stations with environmental sensitive receivers are presented in Section 3.3, 4.3, and 5.3 for noise, water quality, and hydrological characteristics respectively.

#### 3 Noise Monitoring

#### 3.1 Monitoring Parameters and Methodology

The construction noise level was measured in terms of the A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ).  $L_{eq~(30 minutes)}$  was used as the monitoring parameter for the impact monitoring in the time period between 0700 to 1900 hours on normal weekdays. For all other time period,  $L_{eq~(5 minutes)}$  was employed for comparison with the Noise Control Ordinance (NCO) criteria.

Noise measurement results obtained from each monitoring location were recorded in the Construction Noise Monitoring Data Sheet (**Appendix D**) immediately after the measurement. As supplementary information for data auditing, statistical results  $L_{10}$  and  $L_{90}$  were also be recorded for reference.

In case of non-compliance with the construction noise criteria, more frequent monitoring, as specified in the Action plan in Table 3.5.2, shall be carried out. This additional monitoring shall be carried out until the recorded noise levels are rectified or proved to be irrelevant to the construction activities.

## 3.2 Monitoring Equipment

The sound level meters and calibrators comply with the International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to in the Technical Memorandum (TM) to the Noise Control Ordinance was deployed as monitoring equipment for noise measurement.

Noise measurement was not be made in the presence of fog, rain, wind with a steady speed exceeding 5ms<sup>-1</sup> or wind with gust exceeding 10ms<sup>-1</sup>. Thus wind speed was checked by the portable wind speed indicator capable of measuring the wind speed in m/s. Table 3.2.1 summarizes the equipment list for noise monitoring

Table 3.2.1 Equipment List for Noise Monitoring

| Equipment        | Manufacturer & Model No.  | <b>Precision Grade</b> | Qty |
|------------------|---------------------------|------------------------|-----|
| Integrated sound | Svantek 955               | IEC 61672 Type 1       | 1   |
| level meter      |                           | IEC 1260 Type 1        |     |
| Windscreen       | Microtech gefell model W2 | N/A                    | 1   |
| Acoustical       | Svantek SV30A             | IEC 942 Type 1         | 1   |
| calibrator       |                           |                        |     |
| Wind speed       | Kestrel K1000             | N/A                    | 1   |
| indicator        |                           |                        |     |

Remarks: Calibration details of the sound level meter is given in **Appendix C** for reference

#### 3.3 Monitoring Locations

According to the Environmental Monitoring and Audit manual, impact noise monitoring for contract 1 was undertaken at two locations during the construction phase of the project. The proposed monitoring locations are summarized in Table 3.3.1. Figure 3.3.1 shows the Noise Monitoring Locations.

Noise measurement at each monitoring location was taken at a point 1m from the exterior of the selected premises and at a height of 1.2m above ground with no disturbance to the dweller and least obstructed view.

Table 3.3.1 Noise Monitoring Locations during Construction Phase

| Noise<br>Station | Monitoring | Location  |
|------------------|------------|---|
| M1               |            | 14, Shuen Wan Chim Uk                           |
| AT 1             |            | Joint Village Office for Villages in Shuen Wan, |
| AL1              |            | Tai Po  |

In accordance with the requirements in the EM&A manual (revision 3), weekly impact monitoring was conducted. For the time period between 0700 and 1900 hours on normal weekdays, and noise parameter of  $L_{eq~(30minutes)}$  was measured. As if the construction works were carried out during restricted period (i.e. 1900-2300, 2300-0700 of next day and Sundays / general holiday), impact monitoring that comprises 3 consecutive  $L_{eq~(5minutes)}$  would be carried out.




Figure 3.3.1 Impact noise monitoring locations

## 3.4 Monitoring Results and Interpretation

Relevant details of the noise monitoring results are presented in Table 3.4.1. The results of M1 ranged between 61.3dB (A) and 64.5dB (A), and AL1 ranged between 67.4dB (A) and 69.5dB (A), were within the limit levels and therefore, no exceedance was found.

| Table 3.4.1 Noise Monitoring Results for the reporting period |                        |           |       |                        |             |            |         |
|---|------------------------|-----------|-------|------------------------|-------------|------------|---------|
| Location  | Parameter              | Date*     | Time  | L <sub>Aeq</sub> dB(A) | Limit dB(A) | Exceedance | Weather |
| M1  | L <sub>eq 30mins</sub> | 4-Dec-13  | 14:25 | 61.3                   | 75          | N          | Sunny   |
| M1  | L <sub>eq 30mins</sub> | 11-Dec-13 | 15:00 | 63.5                   | 75          | N          | Sunny   |
| M1  | L <sub>eq 30mins</sub> | 18-Dec-13 | 13:45 | 63.6                   | 75          | N          | Sunny   |
| M1  | L <sub>eq 30mins</sub> | 27-Dec-13 | 14:55 | 64.5                   | 75          | N          | Sunny   |
| AL1   | L <sub>eq 30mins</sub> | 4-Dec-13  | 15:05 | 68.8                   | 75          | N          | Sunny   |
| AL1   | L <sub>eq 30mins</sub> | 11-Dec-13 | 15:40 | 69.5                   | 75          | N          | Sunny   |
| AL1   | L <sub>eq 30mins</sub> | 18-Dec-13 | 14:20 | 68.5                   | 75          | N          | Sunny   |
| AL1   | L <sub>eq 30mins</sub> | 27-Dec-13 | 15:30 | 67.4                   | 75          | N          | Sunny   |

Remarks: Raw datasheet for noise monitoring are attached in **Appendix D** for reference.

#### 3.5 Action and Limit level for Construction Noise

The Action and Limit (A/L) levels for construction noise are defined in Table 3.5.1. Should non-compliance of the criteria occur, action in accordance with the Action Plan in Table 3.5.2 should be carried out.

There was no exceedance recorded in the reporting period.

Table 3.5.1 Action and Limit Levels for Construction noise

| Time Period  | Action Level   | Limit Level |  |  |  |
|--|--|-------------|--|--|--|
|  | When one documented  | 75dB(A)     |  |  |  |
| normal weekdays  | complaint is received  |             |  |  |  |
| Remarks: If  | Remarks: If works are to be carried out during restricted hours, the |             |  |  |  |
| conditions stipulated in the construction noise permit issued by |  |             |  |  |  |
| Noise Control Authority have to be followed.                     |  |             |  |  |  |

#### 3.6 Monitoring Schedule for the next reporting period

Noise monitoring schedule is proposed to be carried out on  $2^{nd}$ ,  $8^{th}$ ,  $15^{th}$ ,  $22^{nd}$  and  $29^{th}$  of January 2014.

Table 3.5.2 Event / Action Plan for Construction Noise

| EVENT  | ET Leader       | IEC           | ER           | CONTRACTOR   |
|--------|-----------------|---------------|--------------|--------------|
| Action | 1. Notify IEC   | 1. Review the | 1. Confirm   | 1. Submit    |
| Level  | and             | analysed      | receipt of   | noise        |
|        | Contractor.     | results       | notification | mitigation   |
|        | 2. Carry out    | submitted     | of           | proposals to |
|        | investigation.  | by the ET.    | f            | IEC.         |
|        | 3. Report the   | 2. Review the | ailure in    | 2. Implement |
|        | results of      | proposed      | writing.     | noise        |
|        | investigation   | remedial      | 2. Notify    | mitigation   |
|        | to the IEC,     | measures by   | Contractor.  | proposals.   |
|        | ER and          | the           | 3. Require   |              |
|        | Contractor.     | Contractor    | Contractor   |              |
|        | 4. Discuss with | and advise    | to propose   |              |
|        | the             | the ER        | remedial     |              |
|        | Contractor      | accordingly.  | measures     |              |
|        | and formulate   | 3. Supervise  | for the      |              |
|        | remedial        | the           | analysed     |              |
|        | measures.       | implementat   | noise        |              |
|        | 5. Increase     | ion of        | problem;     |              |
|        | monitoring      | remedial      | 4. Check     |              |
|        | frequency to    | measures.     | remedial     |              |
|        | check           |               | measures     |              |

| Limit | 1. Notify IEC, | 1. Discuss   | 1. Confirm   | 1. Take       |
|-------|----------------|--------------|--------------|---------------|
| Level | ER, EPD and    | amongst      | receipt of   | immediate     |
|       | Contractor.    | ER, ET, and  | notification | action to     |
|       | 2. Identify    | Contractor   | of           | avoid         |
|       | source.        | on the       | f            | 2. Submit     |
|       | 3. Repeat      | potential    | ailure in    | proposals     |
|       | measurement    | remedial     | writing.     | for remedial  |
|       | s to confirm   | actions.     | 2. Notify    | actions to    |
|       | findings.      | 2. Review    | Contractor.  | IEC within    |
|       | 4. Increase    | Contractor'  | 3. Require   | 3 working     |
|       | monitoring     | s' remedial  | Contrac      | days of       |
|       | frequency.     | actions      | tor to       | notification. |
|       | 5. Carry out   | whenever     | propose      | 3. Implement  |
|       | analysis       | necessary to | remedial     | the           |
|       | of             | assure their | measures     | agreed        |
|       | Contractor's   | effectivenes | for the      | proposals.    |
|       | working        | s and        | analysed     | 4. Resubmit   |
|       | procedures to  | advis        | noise        | proposals if  |
|       | determine      | e the        | problem.     | problem still |
|       | possible       | 3. Supervise | 4. Check     | not under     |
|       | mitigation to  | the          | remedial     | control.      |
|       | be             | implementat  | measures     | 5. Stop the   |
|       | implemented.   | ion of       | properly     | relevant      |
|       | 6. Inform IEC, | remedial     | implemente   | portion of    |
|       | ER and EPD     | measures.    | d.           | works as      |
|       | the causes     |              | 5. If        | determined    |
|       | and actions    |              | exceedance   | by the        |
|       | taken for the  |              |              | ER until the  |
|       | exceedances.   |              |              | exceedance    |
|       | 7. Assess      |              |              | is abated.    |
|       | effectiveness  |              |              |               |
|       | of             |              |              |               |
|       | Contractor's   |              |              |               |
|       | remedial       |              |              |               |
|       | actions and    |              |              |               |
|       | keep IEC,      |              |              |               |
|       | EDD and ED     |              |              |               |

#### 4 Water Monitoring

## 4.1 Water Quality Monitoring Parameters and Methodology

Turbidity in Nephelometric Turbidity Unit (NTU), and Dissolved Oxygen (DO) in mg/L, temperature, and pH measurements were in-situ measurements and suspended solids measurements were performed by a HOKLAS accredited laboratory using recommended reference method APHA 2540D.

## 4.2 Monitoring Equipment

Turbidity, DO, Salinity, pH and temperature was measured by an instrument complied with the following requirements:

The instrument is a portable as well as weatherproof multimeter complete with cable and uses a DC power source. It is capable of measuring:

- A turbidity between 0-800NTU;
- A dissolved Oxygen level in the range of 0-20mg/L and 0-200% saturation;
- A temperature of 0-50°C;
- Salinity in the range of 0-40ppt;
- pH in the range of 0-14.

The measurements were performed by a portable and weatherproof multi-meter, model TOA-DKK WQC-24. The equipment was calibrated and verified by certified laboratory every 3 months to ensure they perform to the same level of accuracy as stated in the manufacturer's specification. Detailed calibration records of the multi-meter were shown in **Appendix C** for reference

Suspended solids were determined by the water samples collected from the monitoring locations for further analysis in accredited HOKLAS laboratory. Water samples were contained by polythene bottles, packed in ice (cooled in 4°C without frozen) and delivered to the laboratory for analysis as soon as possible after collection.

## 4.3 Monitoring Locations

In accordance with the EM&A Manual (revision 3), monitoring stations for contract 1 were established at two locations, which are summarized in Table 4.3.1.

**Table 4.3.1 – Water Quality Monitoring Stations** 

| Monitoring<br>Station | Location                    | Coordinates |
|-----------------------|-----------------------------|-------------|
| W1                    | Between the Shuen Wan Marsh | E:839301    |
| W I                   | and ECA                     | N:836386    |
| WO                    | Between Tolo Harbour and    | E:839542    |
| W2                    | Proposed Penstock           | N:836184    |

As illustrated in Figure 4.3.1, W1 served as the control station while W2 was the monitoring location of water quality.

According to the approved proposal of revision for Action/Limit Level Criteria of Water Quality Monitoring, two reference points (C1 & C2) were added.

Should the water quality parameters monitoring results at the monitoring station W2 exceed the water quality criteria, the water quality monitoring data of two reference points (C1 and C2) will be used as the supplementary information. The monitoring data of C1 should be used for comparison with the monitoring data of W2 that taken at flood tide; and the monitoring data of C2 should be used for comparison with the monitoring data of W2 that taken at ebb tide. The comparison of water quality between W2 and C1 at flood tide and between W2 and C2 at ebb tide is to prove whether influence of water quality is caused by the construction activities. The details of C1 and C2 are referred to the previous submission.

In accordance with the EM&A Manual (revision 3), measurements shall be taken at 3 water depths, namely, 1m below water surface, mid-depth and 1m above river bed, except where the water depth less than 6m, the mid-depth station may be omitted. Should the water depth be less than 3m, only the mid-depth station will be monitored.

As the depth of water was less than 3m, water samples were collected at mid-depth of each proposed monitoring stations for measurements and sample collection.




Figure 4.3.1 Water Quality Monitoring Locations

## 4.4 Monitoring Frequency

Impact water quality monitoring for each monitoring station were performed at mid-flood or mid-ebb tides for 3 days per week during the course of the construction river works.

Monitoring were carried out on 2<sup>nd</sup>, 4<sup>th</sup>, 6<sup>th</sup>, 9<sup>th</sup>, 11<sup>th</sup>, 13<sup>th</sup>, 16<sup>th</sup>, 18<sup>th</sup>, 20<sup>th</sup>, 23<sup>rd</sup>, 27<sup>th</sup> and 30<sup>th</sup> of December 2013.

## 4.5 Monitoring Results and Interpretation

Water quality monitoring was carried out twelve times in this reporting month. Detailed on-site measurements are shown in **Appendix E**. Table 4.5.1 presents consolidated results throughout the reporting month.

There were 11 abnormal incidents of water quality limits (Turbidity) were recorded in this reporting month according to the established action and limit levels. ET has arranged site investigations for the abnormal incidents. No construction activities were carried out at the river bed. During the reporting period, no construction activities were conducted near Wai Ha River. Proper mitigation measures were implemented by contractor to avoid site water releasing to the Wai Ha river and no particular observation of defective site activities were found causing water contamination. The exceedances of Turbidity and SS were believed to be mainly attributed by natural fluctuation, since the recorded levels of Turbidity and SS at control station had also exceeded its baseline action or limit level, the exceedances recorded at W2 were unlikely to be related to the Project.

The water condition of Wai Ha River is presented in photo attached in **Appendix M.** 

Table 4.5.1 Summary of Water Quality Monitoring Results of this reporting month

|    | Average of M | Average of Monitoring Results |      |                     |                     |                     |  |
|----|--------------|-------------------------------|------|---------------------|---------------------|---------------------|--|
|    | Temperature  | Turbidity<br>(NTU)            | pН   | Dissolved<br>Oxygen | Dissolved<br>Oxygen | Suspended<br>Solids |  |
|    | (°C)         |                               |      | (mg/L)              | (%)                 | (mg/L)              |  |
| W1 | 18.6         | 6.7                           | 7.82 | 7.53                | 80.3                | 6.9                 |  |
| W2 | 19.3         | 4.0                           | 7.81 | 7.37                | 76.6                | 5.0                 |  |
| C1 | 19.3         | 4.7                           | 8.32 | 7.54                | 81.4                | 5.0                 |  |
| C2 | 18.4         | 8.0                           | 8.47 | 7.95                | 85.2                | 5.0                 |  |

Table 4.5.2 Interpretations of abnormal incidents recorded in the reporting month

| Date       | Tide  | Parameter | Interpretations                              |
|------------|-------|-----------|--|
| 2/12/2013  | Ebb   | Turbidity |  |
| 6/12/2013  | Ebb   | Turbidity |  |
| 0/12/2013  | 1200  | SS        |  |
| 9/12/2013  | Ebb   | Turbidity |  |
| 7/12/2013  | Loo   | SS        |  |
| 11/12/2013 | Flood | Turbidity |  |
| 11/12/2013 | 11000 | SS        |  |
| 13/12/2013 | Ebb   | Turbidity | Exceedance was caused by natural fluctuation |
| 16/12/2013 | Ebb   | Turbidity | Exceedance was eaused by natural fractaution |
| 18/12/2013 | Ebb   | Turbidity |  |
| 20/12/2013 | Ebb   | Turbidity |  |
| 23/12/2013 | Ebb   | Turbidity |  |
| 27/12/2013 | Flood | Turbidity |  |
| 30/12/2013 | Ebb   | Turbidity |  |

## 4.6 Action and limit level for Water Quality

Based on the criteria stipulated in EM&A manual (revision 3) and baseline water quality monitoring data obtained, the A/L levels are shown in Table 4.6.1,

Table 4.6.2. The A/L levels for W1 were ignored since W1 functions as the control station for contract 1. If the water quality monitoring results at any impact stations exceeded the criteria, the actions in accordance with the Event and Action Plan in Table 4.6.3 should be taken.

Table 4.6.1 Action and Limit Levels for Water Quality at All Monitoring Stations

| Parameters   | Action   | Limit  |
|--|--|--|
| DO in mg/L   | 5 percentile of baseline data  | 4 mg/L   |
| pН   | N/A  | 6.0 - 9.0  |
| SS in mg/L 95 percentile of baseline data or 120% of upstream control station's SS |  | 99 percentile of baseline data or 130% of upstream control station's SS        |
| Turbidity in NTU   | 95 percentile of baseline data or 120% of upstream control station's Turbidity | 99 percentile of baseline data or 130% of upstream control station's Turbidity |

Table 4.6.2 Action and Limit Levels for Water Quality at All Monitoring Stations

|                 | Monitor | ing Statio | ons (Flood | l Tide) | <b>Monitoring Stations (Ebb Tide)</b> |         |        |         |
|-----------------|---------|------------|------------|---------|---------------------------------------|---------|--------|---------|
|                 | W       | /1         | W2         |         | W1                                    |         | W2     |         |
| Parameters      | Action  | Limit      | Action     | Limit   | Action                                | Limit   | Action | Limit   |
|                 | Level   | Level      | Level      | Level   | Level                                 | Level   | Level  | Level   |
| DO (mg/L)       | 8.07    | 8.07       | 7.81       | 7.69    | 7.12                                  | 7.02    | 6.77   | 6.31    |
| pН              | N/A     | 6.0-9.0    | N/A        | 6.0-9.0 | N/A                                   | 6.0-9.0 | N/A    | 6.0-9.0 |
| SS (mg/L)       | 7.7     | 8.1        | 7.7        | 8.6     | 10.5                                  | 10.9    | 9.4    | 9.9     |
| Turbidity (NTU) | 4.9     | 5.3        | 1.7        | 1.8     | 4.2                                   | 4.7     | 3.0    | 3.5     |

#### Remarks:

For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits

For SS and turbidity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Table 4.6.3 Event and action Plan for Water Quality

| Event       | ET Leader         | IEC          | ER          | Contractor      |
|-------------|-------------------|--------------|-------------|-----------------|
| ACTION LE   | VEL               |              |             | ,               |
| Action      | 1. Repeat in-situ | 1. Discuss   | 1. Discuss  | 1. Inform       |
| level being | measurement       | mitigation   | proposed    | Engineer and    |
| exceeded    | s to confirm      | measures     | mitigation  | confirm in      |
| by one      | findings;         | with ET,     | measures    | writing         |
| sampling    | 2. Identify       | Engineer     | with IEC,   | notification    |
| day         | reasons for       | and          | ET and      | of the          |
|             | non-complian      | Contractor;  | Contractor  | non-complian    |
|             | ce and            | 2. Review    | ;           | ce;             |
|             | source(s) of      | proposals on | 2. Make     | 2. Rectify      |
|             | impact;           | mitigation   | agreement   | unacceptable    |
|             | 3. Inform IEC,    | measures     | on          | practice;       |
|             | Contractor        | submitted    | mitigation  | 3. Check all    |
|             | and Engineer;     | by           | measures    | plant and       |
|             | 4. Check          | Contractor   | to be       | equipment;      |
|             | monitoring        | and advise   | implement   | 4. Consider     |
|             | data, all plant,  | the Engineer | ed;         | changes in      |
|             | equipment         | accordingly; | 3. Assess   | working         |
|             | and               | 3. Assess    | effectivene | methods;        |
|             | Contractor's      | effectivenes | ss of       | 5. Discuss with |
|             | working           | s of         | implement   | ET, IEC and     |
|             | methods;          | implemente   | ed          | Engineer and    |
|             | 5. Discuss        | d mitigation | mitigation  | propose         |
|             | mitigation        | measures.    | measures.   | mitigation      |
|             | measures          |              |             | measures to     |
|             | with IEC,         |              |             | IEC and         |
|             | Engineer and      |              |             | Engineer        |
|             | Contractor;       |              |             | within three    |
|             | 6. Ensure         |              |             | working         |
|             | mitigation        |              |             | days;           |
|             | measures are      |              |             | 6. Implement    |
|             | implemented.      |              |             | agreed          |
|             |                   |              |             | mitigation      |
|             | Repeat            |              |             | measures.       |
|             | measurement on    |              |             |                 |
|             | next day of       |              |             |                 |

|             | exceedance.       |              |              |                 |
|-------------|-------------------|--------------|--------------|-----------------|
| Action      | 1. Repeat in-situ | 1. Discuss   | 1. Discuss   | 1. Inform       |
| level being | measurement       | mitigation   | proposed     | Engineer and    |
| exceeded    | s to confirm      | measures     | mitigation   | confirm in      |
| by more     | findings;         | with ET,     | measures     | writing         |
| than two    | 2. Identify       | Engineer     | with IEC,    | notification    |
| consecutive | reasons for       | and          | ET and       | of the          |
| sampling    | non-complian      | Contractor;  | Contractor   | non-complian    |
| days        | ce and            | 2. Review    | ;            | ce;             |
|             | source(s) of      | proposals on | 2. Make      | 2. Rectify      |
|             | impact;           | mitigation   | agreement    | unacceptable    |
|             | 3. Inform IEC,    | measures     | on           | practice;       |
|             | Contractor        | submitted    | mitigation 3 | 3. Check all    |
|             | and Engineer;     | by           | measures     | plant and       |
|             | 4. Check          | Contractor   | to be        | equipment;      |
|             | monitoring        | and advise   | implement 4  | 4. Consider     |
|             | data, all plant,  | the Engineer | ed;          | changes in      |
|             | equipment         | accordingly; | 3. Assess    | working         |
|             | and               | 3. Assess    | effectivene  | methods;        |
|             | Contractor's      | effectivenes | ss of 5      | 5. Discuss with |
|             | working           | s of         | implement    | ET, IEC and     |
|             | methods;          | implemente   | ed           | Engineer and    |
|             | 5. Discuss        | d mitigation | mitigation   | propose         |
|             | mitigation        | measures.    | measures.    | mitigation      |
|             | measures          |              |              | measures to     |
|             | with IEC,         |              |              | IEC and         |
|             | Engineer and      |              |              | Engineer        |
|             | Contractor;       |              |              | within three    |
|             | 6. Ensure         |              |              | working         |
|             | mitigation        |              |              | days;           |
|             | measures are      |              |              | 6. Implement    |
|             | implemented.      |              |              | agreed          |
|             | 7. Prepare to     |              |              | mitigation      |
|             | increase the      |              |              | measures.       |
|             | monitoring        |              |              |                 |
|             | frequency to      |              |              |                 |
|             | daily;            |              |              |                 |

|             | 8. Repeat           |              |             |                 |
|-------------|---------------------|--------------|-------------|-----------------|
|             | measurement         |              |             |                 |
|             | on next day         |              |             |                 |
|             | of exeedance.       |              |             |                 |
| LIMIT LI    | EVEL                |              |             |                 |
| Limit level | 1. Repeat in-situ   | 1. Discuss   | 1. Discuss  | 1. Inform       |
| being       | measurements        | mitigation   | proposed    | Engineer and    |
| exceeded    | to confirm          | measures     | mitigation  | confirm in      |
| by one      | findings;           | with ET,     | measures    | writing         |
| sampling    | 2. Identify reasons | Engineer     | with IEC,   | notification    |
| day         | for                 | and          | ET and      | of the          |
|             | non-complianc       | Contractor;  | Contractor  | non-complian    |
|             | e and source(s)     | 2. Review    | ;           | ce;             |
|             | of impact;          | proposals on | 2. Request  | 2. Rectify      |
|             | 3. Inform EPD,      | mitigation   | Contractor  | unacceptable    |
|             | IEC,                | measures     | to          | practice;       |
|             | Contractor and      | submitted    | critically  | 3. Check all    |
|             | Engineer;           | by           | review the  | plant and       |
|             | 4. Check            | Contractor   | working     | equipment;      |
|             | monitoring          | and advise   | methods;    | 4. Consider     |
|             | data, all plant,    | the Engineer | 3. Make     | changes in      |
|             | equipment and       | accordingly; | agreement   | working         |
|             | Contractor's        | 3. Assess    | on          | methods;        |
|             | working             | effectivenes | mitigation  | 5. Discuss with |
|             | methods;            | s of         | measures    | ET, IEC and     |
|             | 5. Discuss          | implemente   | to be       | Engineer and    |
|             | mitigation          | d mitigation | implement   | propose         |
|             | measures with       |              | ed;         | mitigation      |
|             | IEC, Engineer       |              | 4. Assess   | measures to     |
|             | and                 |              | effectivene |                 |
|             | Contractor;         |              | ss of       | $\mathcal{E}$   |
|             | 6. Ensure           |              | implement   | within three    |
|             | mitigation          |              | ed          | working         |
|             | measures are        |              | mitigation  | days;           |
|             | implemented;        |              | measures.   | 6. Implement    |
|             | 7. Increase the     |              |             | agreed          |
|             | monitoring          |              |             | mitigation      |

|             | frequency to        |              |              | measures.       |
|-------------|---------------------|--------------|--------------|-----------------|
|             | daily until no      |              |              |                 |
|             | exceedance of       |              |              |                 |
|             | Limit level.        |              |              |                 |
| Limit level | 1. Repeat in-situ   |              |              | . Inform        |
| being       | measurements        | mitigation   | proposed     | Engineer and    |
| exceeded    | to confirm          |              | mitigation   | confirm in      |
| by more     | findings;           | with ET,     |              | writing         |
| than two    | 2. Identify reasons | _            | with IEC,    | notification    |
| consecutive | for                 | and          | ET and       | of the          |
| sampling    | non-compliance      |              | Contractor   | non-complian    |
| days        | and source(s) of    |              | ;            | ce;             |
|             | impact;             | proposals on | 1 -          | 2. Rectify      |
|             | 3. Inform EPD,      |              | Contractor   | unacceptable    |
|             | IEC, Contractor     |              | to           | practice;       |
|             | and Engineer;       | submitted    | 1            | 6. Check all    |
|             | 4. Check            | by           | review the   | plant and       |
|             | monitoring          | Contractor   | working      | equipment;      |
|             | data, all plant,    |              | ĺ            | Consider        |
|             | equipment and       | the Engineer | 3. Make      | changes in      |
|             | Contractor's        | accordingly; | agreement    | working         |
|             | working             | 3. Assess    | on           | methods;        |
|             | methods;            | effectivenes | mitigation 5 | 6. Discuss with |
|             | 5. Discuss          | s of         | measures     | ET, IEC and     |
|             | mitigation          | implemente   | to be        | Engineer and    |
|             | measures with       |              | implement    | propose         |
|             | IEC, Engineer       | measures.    | ed;          | mitigation      |
|             | and Contractor;     |              | 4. Assess    | measures to     |
|             | 6. Ensure           |              | effectivene  | IEC and         |
|             | mitigation          |              | ss of        | Engineer        |
|             | measures are        |              | implement    | within three    |
|             | implemented.        |              | ed           | working         |
|             | 7. Increase the     |              | mitigation   | days;           |
|             | monitoring          |              | measures; 6  | •               |
|             | frequency to        |              | 5. Consider  | agreed          |
|             | daily until no      |              | and if       | mitigation      |
|             | exceedance of       |              | necessary    | measures;       |

| Limit level for | instruct     | 7. | As    | directed |
|-----------------|--------------|----|-------|----------|
| two consecutive | Contractor   |    | by    | the      |
| days.           | to slow      |    | Engi  | neer,    |
|                 | down or to   |    | slow  | down or  |
|                 | stop all or  |    | stop  | all or   |
|                 | part of the  |    | part  | of the   |
|                 | constructio  |    | const | ruction  |
|                 | n activities |    | activ | ities    |
|                 | until no     |    | until | no       |
|                 | exceedanc    |    | excee | edance   |
|                 | e of Limit   |    | of    | Limit    |
|                 | Level.       |    | level | .        |
|                 |              |    |       |          |

## 4.7 Monitoring Schedule for the next reporting period

Water quality monitoring schedule is proposed to be carried out on  $2^{nd}$ ,  $4^{th}$ ,  $6^{th}$ ,  $8^{th}$ ,  $10^{th}$ ,  $13^{th}$ ,  $15^{th}$ ,  $17^{th}$ ,  $20^{th}$ ,  $22^{nd}$ ,  $24^{th}$ ,  $27^{th}$  and  $29^{th}$  of January 2014.

## 5 Hydrological Characteristics Monitoring

# 5.1 Hydrological Characteristics Monitoring Parameters and Methodology

Impact monitoring of hydrological characteristics was undertaken to establish hydrological characteristics of sections of Wai Ha River adjacent to Drainage Improvement Works in Shuen Wan, Tai Po.

The hydrological characteristics of sections of Wai Ha River were measured by water flow rate and depth.

## 5.2 Monitoring Equipment

Monitoring performed by a portable echo-sounder, model Greyline Stingray. The equipment was calibrated and verified by certified laboratory or manufacturer every year to ensure they perform to the same level of accuracy as stated in the manufacturer's specification.

#### **5.3** Monitoring Locations

In accordance with the EM&A Manual (revision 3), monitoring stations for contract 1 were established at two locations and summarized in Table 5.3.1.

**Table 5.3.1 – Water Quality Monitoring Stations** 

| Monitoring<br>Station | Location                    | Coordinates |
|-----------------------|-----------------------------|-------------|
| H1                    | Between the Shuen Wan Marsh | E:839301    |
|                       | and ECA                     | N:836386    |
| H2                    | Route to Sam Kung Temple    | E:839163    |
|                       |                             | N:836433    |

As illustrated in Figure 5.3.1, H2 served as the control station while H1 was the monitoring location of hydrological characteristics.




Figure 5.3.1 Hydrological Characteristics Monitoring Locations

## 5.4 Monitoring Frequency

Hydrological characteristics monitoring for each monitoring station were performed at mid-flood and mid-ebb tides for once per week during the course of the construction river works.

Monitoring was carried out on 6<sup>th</sup>, 13<sup>th</sup>, 20<sup>th</sup> and 27<sup>th</sup> of December 2013.

## 5.5 Monitoring Results and Interpretation

Hydrological characteristics monitoring was carried out four times in this reporting period. The monitoring results are summarized in Table 5.5. All results were within the action and limit levels, therefore, no exceedance was found.

Table 5.5 Summary of Water Quality Monitoring Results

|           | Average of Monitoring                               | Average of Monitoring Results |  |  |  |  |  |
|-----------|---|-------------------------------|--|--|--|--|--|
|           | Water Depth (m) Water Flow Rate (m <sup>3</sup> /s) |                               |  |  |  |  |  |
| H1(Flood) | ~0.42   | ~0.225                        |  |  |  |  |  |
| H1(Ebb)   | ~0.30   | ~0.169                        |  |  |  |  |  |
| H2(Flood) | ~0.39   | ~1.413                        |  |  |  |  |  |
| H2(Ebb)   | ~0.30   | ~1.036                        |  |  |  |  |  |

Details of the monitoring data were presented in **Appendix F**.

## 5.6 Action and limit level for Hydrological Characteristics

The Action and Limit levels for all monitoring stations are summarized in Table 5.6.1, which would be applied for compliance assessment of hydrological characteristics for this project. If the hydrological characteristics monitoring results at any impact stations exceeded the criteria, the actions in accordance with the Event and Action Plan in Table 5.6.2 should be taken.

Table 5.6.1 Action and Limit Levels for Hydrological Characteristics at All Monitoring Stations

| Parameters                          | Action                      | Limit                           |
|-------------------------------------|-----------------------------|---------------------------------|
| Water Depth at                      | 0.08                        | 0.06                            |
| Mid-flood (m)                       | 0.08                        | 0.00                            |
| Water Depth at                      | 0.08                        | 0.06                            |
| Mid-ebb (m)                         | 0.08                        | 0.00                            |
| Water Flow                          | 120% of control station's   | 140% of control station's water |
| Water Flow Rate (m <sup>3</sup> /s) | water flow rate on the same | flow rate on the same day of    |
| Rate (III /8)                       | day of measurement          | measurement                     |

Table 5.6.2 Event and action Plan for Hydrological Characteristics

| Event  | ET :             | Leader   | IEC |   | ER |  | Cont   | ractor   |
|--|------------------|----------|-----|---|----|--|--|--|
| ACTION LE  | VEI              |          |     |   |    |  |  |  |
|  | <b>VEI</b><br>1. |          | 1.  | Discuss mitigation measures with ET, Engineer and Contractor; Review proposals on mitigation measures submitted by Contractor and advise the Engineer accordingly; Assess effectiveness of implemented mitigation measures. | 1. | Discuss proposed mitigation measures with IEC, ET and Contractor; Make agreement on mitigation measures to be implemente d; Assess effectivene ss of implemente d mitigation measures. | 1. 2. 3. 4. 5.                                 | Inform Engineer and confirm in writing notification of the non-complian ce; Rectify unacceptable practice; Check working methods and any excavation works or dewatering processes; Consider changes in working methods and plans; Discuss with ET, IEC and Engineer and propose mitigation measures to |
| Action level being exceeded by more than two consecutive sampling days | 2.               | <u>*</u> |     | Discuss mitigation measures with ET, Engineer and Contractor; Review proposals on mitigation  |    | Discuss proposed mitigation measures with IEC, ET and Contractor; Make agreement   | <ol> <li>6.</li> <li>1.</li> <li>2.</li> </ol> | =  |

|             |     | C , , 1            | 1              |               | . 4 4            |
|-------------|-----|--------------------|----------------|---------------|------------------|
|             |     | Contractor and     | measures       | on            | unacceptable     |
|             |     | Engineer;          | submitted by   | Č             | practice;        |
|             | 4.  | Check monitoring   | Contractor     | measures      | 3. Check         |
|             |     | data, Contractor's | and advise the | to be         | C                |
|             |     | working methods    | Engineer       | implemente    |                  |
|             |     | and any            | accordingly;   | d;            | any .            |
|             |     | excavation works   | 3. Assess      | 3. Assess     | excavation       |
|             |     | or dewatering      | effectiveness  | effectivene   | works or         |
|             |     | processes;         | of             | ss of         | $\mathcal{C}$    |
|             | 5.  | Discuss            | implemented    | implemente    |                  |
|             |     | mitigation         | mitigation     | d             | 4. Consider      |
|             |     | measures with      | measures.      | mitigation    | changes in       |
|             |     | IEC, Engineer      |                | measures.     | working          |
|             |     | and Contractor;    |                |               | methods and      |
|             | 6.  | Ensure mitigation  |                |               | plans;           |
|             |     | measures are       |                |               | 5. Discuss with  |
|             |     | implemented.       |                |               | ET, IEC and      |
|             | 7.  | Prepare to         |                |               | Engineer and     |
|             |     | increase the       |                |               | propose          |
|             |     | monitoring         |                |               | mitigation       |
|             |     | frequency to       |                |               | measures to      |
|             |     | daily;             |                |               | IEC and          |
|             | 8.  | Repeat             |                |               | Engineer         |
|             |     | measurement on     |                |               | within three     |
|             |     | next day of        |                |               | working days;    |
|             |     | exeedance.         |                |               | 6. Implement     |
|             |     |                    |                |               | agreed           |
|             |     |                    |                |               | mitigation       |
|             |     |                    |                |               | measures.        |
| LIMIT LI    | EVE | L                  |                |               |                  |
| Limit level | 1.  | Repeat in-situ     | 1. Discuss     | 1. Discuss    | 1. Inform        |
| being       |     | measurements to    | mitigation     | proposed      | Engineer and     |
| exceeded    |     | confirm findings;  | measures with  | mitigation    | confirm in       |
| by one      | 2.  | Identify reasons   | ET, Engineer   | measures      | writing          |
| sampling    |     | for                | and            | with IEC,     | notification of  |
| day         |     | non-compliance     | Contractor;    | ET and        | the              |
|             |     | and source(s) of   |                | Contractor;   | non-compliance   |
|             |     | impact;            | proposals on   |               | ·                |
|             | 3.  | Inform AFCD,       | mitigation     | Contractor    | 2. Rectify       |
|             |     | IEC, Contractor    | measures       | to critically | •                |
|             |     | and Engineer;      | submitted by   | review the    | -                |
|             | 4.  | Check monitoring   | Contractor     | working       | 3. Check working |
|             |     | data, and          | and advise the | methods;      | methods and      |
|             |     | Contractor's       | Engineer       | 3. Make       | any excavation   |
|             |     | working methods    | accordingly;   | agreement     | works or         |
|             |     | and any            | 3. Assess      | on            | dewatering       |
|             |     | excavation works   | effectiveness  | mitigation    | processes;       |
|             |     | or dewatering      | of             | measures      | 4. Consider      |
|             |     | processes;         | implemented    | to be         |                  |
|             | 5.  | Discuss            | mitigation     | implemente    | _                |
|             | J.  | 2150455            | minganon       | mplemente     | WOIKING          |

|             |    | mitigation                       |    | measures.              |    | d;              |            | methods            | and   |
|-------------|----|----------------------------------|----|------------------------|----|-----------------|------------|--------------------|-------|
|             |    | measures with                    |    |                        | 4. | Assess          |            | plans;             |       |
|             |    | IEC, Engineer                    |    |                        |    | effectivene     | 5.         | Discuss            | with  |
|             |    | and Contractor;                  |    |                        |    | ss of           |            | ET, IEC            | and   |
|             | 6. | Ensure mitigation                |    |                        |    | implemente      |            | Engineer           | and   |
|             |    | measures are                     |    |                        |    | d               |            | propose            |       |
|             |    | implemented;                     |    |                        |    | mitigation      |            | mitigation         |       |
|             | 7. | Increase the                     |    |                        |    | measures.       |            | measures to        | ) IEC |
|             |    | monitoring                       |    |                        |    |                 |            | and Eng            | ineer |
|             |    | frequency to daily               |    |                        |    |                 |            |                    | three |
|             |    | until no                         |    |                        |    |                 |            | working da         | ys;   |
|             |    | exceedance of                    |    |                        |    |                 | 6.         | Implement          | -     |
|             |    | Limit level.                     |    |                        |    |                 |            | agreed             |       |
|             |    |                                  |    |                        |    |                 |            | mitigation         |       |
|             |    |                                  |    |                        |    |                 |            | measures.          |       |
| Limit level | 1. | Repeat in-situ                   | 1. | Discuss                | 1. | Discuss         | 1.         | Inform             |       |
| being       |    | measurements to                  |    | mitigation             |    | proposed        |            | Engineer           | and   |
| exceeded    |    | confirm findings;                |    | measures with          |    | mitigation      |            | confirm            | in    |
| by more     | 2. | Identify reasons                 |    | ET, Engineer           |    | measures        |            | writing            |       |
| than two    |    | for                              |    | and                    |    | with IEC,       |            | notification       | ı of  |
| consecutive |    | non-compliance                   |    | Contractor;            |    | ET and          |            | the                |       |
| sampling    |    | and source(s) of                 | 2. | Review                 |    | Contractor;     |            | non-compl          | iance |
| days        |    | impact;                          |    | proposals on           | 2. | Request         |            | ;                  |       |
|             | 3. | Inform AFCD,                     |    | mitigation             |    | Contractor      |            | Rectify            |       |
|             |    | IEC, Contractor                  |    | measures               |    | to critically   |            | unacceptab         | le    |
|             |    | and Engineer;                    |    | submitted by           |    | review the      |            | practice;          |       |
|             | 4. | Check monitoring                 |    | Contractor             |    | working         | 3.         | Check wo           | _     |
|             |    | data, and                        |    | and advise the         |    | methods;        |            | methods            | and   |
|             |    | Contractor's                     |    | Engineer               | 3. | Make            |            | any excav          | ation |
|             |    | working methods                  | 2  | accordingly;           |    | agreement       |            | works              | or    |
|             |    | and any                          | 3. | Assess                 |    | on              |            | dewatering         | •     |
|             |    | excavation works                 |    | effectiveness          |    | mitigation      | 4          | processes;         |       |
|             |    | or dewatering                    |    | of                     |    |                 | 4.         | Consider           | :     |
|             | 5. | processes;                       |    | implemented mitigation |    | to be implement |            | changes<br>working | in    |
|             | ٥. | Discuss mitigation measures with |    | measures.              |    | ed;             |            | methods            | and   |
|             |    | IEC, Engineer and                |    | measures.              | 4. | Assess          |            | plans;             | and   |
|             |    | Contractor;                      |    |                        | 7. | effectivene     | 5          | Discuss            | with  |
|             | 6. | Ensure mitigation                |    |                        |    | ss of           | <i>J</i> . | ET, IEC            | and   |
|             | 0. | measures are                     |    |                        |    | implement       |            | Engineer           | and   |
|             |    | implemented.                     |    |                        |    | ed              |            | propose            | ana   |
|             | 7. | Increase the                     |    |                        |    | mitigation      |            | mitigation         |       |
|             |    | monitoring                       |    |                        |    | measures;       |            | measures           | to    |
|             |    | frequency to daily               |    |                        | 5. | Consider        |            | IEC                | and   |
|             |    | until no                         |    |                        |    | and if          |            | Engineer w         |       |
|             |    | exceedance of                    |    |                        |    | necessary       |            | _                  | rking |
|             |    | Limit level for two              |    |                        |    | instruct        |            | days;              | J     |
|             |    | consecutive days.                |    |                        |    | Contractor      | 6.         | Implement          |       |
|             |    | -                                |    |                        |    | to slow         |            | agreed             |       |
|             |    |                                  |    |                        |    | down or to      |            | mitigation         |       |

|  | stop all or    | measures;        |
|--|----------------|------------------|
|  | part of the 7. | As directed by   |
|  | constructio    | the Engineer,    |
|  | n activities   | slow down or     |
|  | until no       | stop all or part |
|  | exceedance     | of the           |
|  | of Limit       | construction     |
|  | Level.         | activities until |
|  |                | no exceedance    |
|  |                | of Limit level.  |

## 5.7 Monitoring Schedule for the next reporting period

Hydrological characteristics monitoring schedule is proposed to be carried out on  $4^{th}$ ,  $10^{th}$ ,  $17^{th}$ ,  $24^{nd}$  and  $29^{th}$  of January 2014.

#### **6 Ecological Monitoring of ECA**

## 6.1 Ecological Monitoring of ECA

#### **6.1.1** Scope of Monitoring

The ECA was formally handed over to AFCD on 16th October 2012. The wire mesh fences and gate at the northwestern part of the ECA were fixed and reinstated by the Main Contractor. No site visit and ecological monitoring by the Wetland Specialist from the Main Contractor and the Ecologist from the IEC respectively were carried out in November 2012. The post-establishment phase monitoring and management of the ECA have commenced and to be undertaken by the AFCD in accordance with the monitoring and management items stipulated in the latest approved EM&A Manual of the Project

## **6.2** Monitoring Results

According to Table 6.17 of the EM&A Manual, ecological monitoring of the ECA will be carried out by qualified ecologists during the 1-year wetland establishment period of the ECA before handing over to AFCD for their post establishment monitoring. Establishment phase of the ECA began in September 2011, ecological monitoring programme was conducted and monitoring data was presented in respective monthly EM&A reports. Ecological monitoring programme ended in September 2012 and hence there will be no ECA report attached in EM&A reports.

## 6.2.1 Description of monitoring of transplanted Pavetta hongkongensis in Ecological Compensatory Area

According to the latest Transplantation Proposal, monitoring of the transplanted individual of *Pavetta hongkongensis* will cover a period of 12 months after the transplanting exercise. The monitoring will be conducted once a week in the first 3 months and once in each subsequent month in the remaining monitoring period. Health condition and growth of each transplanted individuals will be assessed and photographic records will be undertaken for each inspection.

## 6.2.2 Description of transplanted Pavetta hongkongensis and remarks

The monitoring of the transplanted individual of Pavetta hongkongensis has been covered a period of 12 months. Therefore, the monitoring for Pavetta hongkongensis was not carried out in this reporting period.

#### 7 Landscape and Visual

#### 7.1 Introduction

The Landscape and Visual Monitoring of the Project is conducted to fulfill Clauses 5.2 and 5.4 of EP-303/2008 and the monitoring requirements in accordance with Section 7 of the approved updated EM&A Manual (approved by EPD on 31st May 2012) of the Project. A Baseline Review on updating the landscape and visual condition, and the mitigation measures of the Project (including Contracts 1 and 2 of the Project) was undertaken before the commencement of the Project. The review findings were updated in the Baseline Environmental Monitoring Report submitted to the EPD on 14th February 2011.

This monthly monitoring report will detail the scope of landscape and visual monitoring work, monitoring findings and observations, and any recommendations and advice on proper implementation of the landscape mitigation measures in the works areas under Contract 1 of the Project.

#### 7.2 Scope of Monitoring

#### 7.2.1 Monitoring Objectives

Landscape and Visual Monitoring of the Project should be conducted on a bi-weekly basis for checking the design, implementation and maintenance of the landscape and visual mitigation measures throughout the construction phase and in a quarterly basis during operational phase of the Project. Observations of any potential conflicts between the proposed mitigation measures and the project works carried out by the Contractors should be recorded. Recommendation and advice on proper implementation of the landscape mitigation measures should be provided to the Contractor for minimizing any potential impacts on the landscape and visual elements.

#### 7.2.2 Monitoring during Construction Phase

The following landscape and visual mitigation measure should be implemented during

the construction phase of the project to minimize the potential impacts:

- Visual Screen Use of hoardings as visual screens for the construction in the works areas;
- Contaminant/ Sediment Control Use of temporary barriers, covers and drainage provision around the construction works as contaminant/ sediment control to prevent the contaminants and sediments from entering the sensitive water-based habitats;
- Pollution Control Implementation of pollution control measures to minimize any adverse environmental impacts to the surrounding habitats;
- Liaison with Nursery Liaison with the nursery operator as necessary to minimize any adverse impact to the daily operation and plant holding capacity of the nursery;
- Existing Trees within Works Area Maintenance and protection of the existing trees, especially their crowns, trunks and roots, within work sites; and
- Construction Light Provision of construction light should be controlled at night to avoid excessive glare to the surrounding villages and to Plover Cove.

#### 7.2.3 Monitoring during Operational Phase

The following landscape and visual mitigation measure should be implemented during the operational phase of the project to minimize the potential impacts:

- Viewing area formation by planting with shrubs, grasses and benches along the area;
- Architectural design of the pump house will help it fit into the existing suburban, natural to semi-natural surroundings;
- Landscape design of pump house by providing sufficient planting around its boundary fence;
- Enhancement planting along Tung Tsz Road with shrubs/ trees of suitable species to help protect the stream and marshes;
- Construction of box culvert should be with at least 1.0m soil depth for enhancement planting;
- Transplanting of existing affected trees to adjacent locations should be carried out:
- Preparation for transplanting is needed to allow sufficient time for root pruning and rootball preparation prior to transplanting; and
- Reinstatement of affected area should be carried out to check that the works areas are properly reinstated.

#### 7.3 Landscape and Visual Monitoring Results

### **7.3.1** Monitoring Date(s)

This monthly Landscape and Visual Monitoring (December 2013) was conducted to cover only Areas A, B and C of Contract 1 of the Project. The bi-weekly monitoring was conducted on 11<sup>th</sup> and 27<sup>th</sup> December 2013.

Area C (i.e. Ecological Compensatory Area (ECA)) was formally handed over to AFCD on 16<sup>th</sup> October 2012 for management and maintenance. No access into the ECA is allowed after the handover.

All photos stated in this section are recorded in **Appendix G**.

#### 7.3.2 Visual Screen

No follow-up action by the Contractor is required as from the *Monthly EM&A Report for November 2013*.

#### Observation

Construction hoardings were once erected along the entire site boundary of Area A. Temporary construction hoardings have been erected around Wai Ha River estuary since the building of an automatic mechanical penstock at the area (**Photos 1-2**). As observed in December 2013, construction hoarding at the northern and southern sides of Area A (i.e. the proposed pump house station) was removed and construction of boundary walls along the western and part of the northern sides of Area A was in progress (**Photo 3**), while the proposed chain-link fence had not yet erected along the rest of the boundary sides of Area A as inspected on 27<sup>th</sup> December 2013. Since January 2013, the site hoardings along the eastern boundary of Area A have been removed due to the active construction works for the installation of drainage pipes and the associated structures.

The temporary hoardings established for demarcating the construction site boundary of Phases 1 and 2 construction works area of Area B in Tung Tsz Nursery were removed in progress in December 2013. As inspected on 27<sup>th</sup> December 2013, all these temporary hoardings were removed, and both construction works areas were partly demarcated with barrier tapes (**Photos 4-5**). The open section between Phases 1 and 2 works area was temporarily blocked for reinstatement works. As reported in the submitted *Monthly EM&A Report for November 2013*, the hoarding along the eastern boundary of Phase 2 in Area B (i.e. the section next to Ting Kok Road) was permanently reinstated with the original chain-link fence. Canvas sheets were put on the reinstated fence to screen off the existing construction site from the pedestrian path (**Photo 6**).

The gate of the adjacent housing area near the previous main entrance of Area C has been reinstated at its original location by the Contractor since November 2012.

#### **Recommendation**

No specific recommendation is required.

#### 7.3.3 Contaminant/ Sediment Control

No follow-up action by the Contractor is required as from the *Monthly EM&A Report for November 2013*.

#### **Observation**

Area A

The wheel washing facility at the entrance of Area A was removed as the major earthwork was completed and most of the ground surface in Area A has been turned into concrete road.

According to the Main Contractor, no groundwater or used water was pumped from the excavated sites or built box culvert in December 2013.

Area B

The major excavation and construction works in Area B were almost completed, leaving minor excavation and reinstatement work for irrigation pipes and nursery beds in both

Phases 1 and 2 within Tung Tsz Nursery. The wheel washing facility at the entrance of the access road leading towards the works area at northwestern part of Tung Tsz Nursery was removed. No significant discharge of groundwater or used water from Area B was noted during the inspection in December 2013, but occasional discharge of rain water from the built box culvert into the nearby Marsh was noted. The discharge was generally clear.

Area C

Area C was formally handed over to AFCD on 16<sup>th</sup> October 2012 for management and maintenance. The pond of the ECA has connected with the Wai Ha River directly. No water resulting from normal wetland maintenance practice was pumped out from the ECA.

#### **Recommendation**

The Contractor should regularly check the condition and locations of the drainage pipes and ensure that all used water should be appropriately filtered and discharged to the manholes/other discharge points agreed by the Engineer and EPD.

#### 7.3.4 Pollution Control

All used water for washing vehicular wheel and construction works was filtered and drained to the manholes and drainage points, as following the recommendation stated in *Monthly EM&A Report for November 2013*.

#### **Observation**

Area A

The wheel washing facilities at the entrance of Area A was removed as the major earthwork was completed and most of the ground surface in Area A has been turned into concrete road. According to the Main Contractor, no groundwater or used water was pumped from the excavated sites or built box culvert during December 2013.

No direct discharge of water into the adjacent Wai Ha River was observed from the works area for building the automatic mechanical penstock at Wai Ha River estuary as only

minor civil works were carried out.

Area B

The major excavation and construction works in Area B were almost completed, leaving minor excavation and reinstatement work for irrigation pipes and nursery beds in both Phases 1 and 2 within Tung Tsz Nursery. The wheel washing facility at the entrance of the access road leading towards the works area at northwestern part of Tung Tsz Nursery was removed. No significant discharge of groundwater or used water from Area B was noted during the inspection in December 2013, but occasional discharge of rain water from the built box culvert into the nearby Marsh was noted. The discharge was generally clear.

Area C

Area C was formally handed over to AFCD on 16<sup>th</sup> October 2012 for management and maintenance. The pond of the ECA has been connected to Wai Ha River directly as following the scheme design of Habitat Compensatory Plan. No direct discharge of turbid water into the adjacent Wai Ha River was observed through the fence of Tung Tsz Nursery (**Photo 7**).

#### **Recommendation**

The Contractor should regularly check the condition and locations of the drainage pipes and ensure that all used water should be appropriately filtered and discharged to the manholes/other discharge points agreed by the Engineer and EPD. This is to avoid any potential contamination to the vegetation in Shuen Wan marsh and other vegetated/marinated areas adjacent to the active works area.

### 7.3.5 Liaison with Nursery

Active construction works within Tung Tsz Nursery has been extended to the east of the nursery in connection with Ting Kok Road since May 2012. As mentioned in Section 3.2 above, all temporary hoardings established for demarcating the construction site boundary in Tung Tsz Nursery were removed as inspected on 27<sup>th</sup> December 2013.

The works practice and maintenance of trees within the nursery generally follow the recommendation as stated in *Monthly EM&A Report for November 2013*. Any observed issues related to the liaison with the nursery are highlighted in this section.

#### **Observation**

The temporary hoardings have been erected from northwest to southwest parts of Tung Tsz Nursery in Area B since April 2011, while those boundary hoardings around Phase 2 construction works have been erected since May 2012. As mentioned in Section 3.2, these temporary hoardings along Phases 1 and 2 of Area B works areas were removed by end of December 2013 (as inspected on 27<sup>th</sup> December 2013). The site boundary was demarcated with barrier tapes. In addition, the hoarding along the eastern boundary of Phase 2 in Area B was permanently reinstated with the original chain-link fence, which was further screened by canvas sheets (**Photo 6**).

The open section between Phases 1 and 2 works area was temporarily blocked for reinstatement works. It is expected that the reinstated access path close to the easternmost boundary of Phase 2 (i.e. the path next to the reinstated chain-link fence) could provide temporary access for the nursery workers.

According to the information provided by the Main Contractor and have been inspected since October 2013, minor excavation works (**Photos 8-9**) were undertaken in Phases 1 and 2 to reinstate the irrigation pipes for future horticultural practice in the Nursery. As inspected on 27<sup>th</sup> December 2013, the reinstatement works for the original access paths and ground of the nursery beds were in progress (**Photo 10**).

Regular monitoring for all transplanted and retained trees within the nursery was conducted on a bi-weekly basis. The dead, transplanted tree *Grevillea robusta* (U58) was removed by the Contractor in October 2013 and its stump was still left in the planter.

As reported in the previous *Monthly EM&A Reports*, the retained tree U68 (*Gmelina arborea*) was found fallen after the severe typhoon in July 2012, with its leaning trunk being pruned and removed in August 2012 (as reported in *Monthly EM&A Report for* 

August 2012). Regular removal of generated watersprouts was sometimes noted throughout the monitoring period. As observed in December 2013, the regenerated watersprouts were removed as vegetation management practice in the Nursery.

#### **Recommendation**

The works area and the construction works should be properly managed and implemented without influencing the daily operation of the nursery (i.e. provide enough access paths and works area for the nursery operation).

All transplanted trees should be watered regularly (e.g. at least every two days during the dry season) by the appointed landscape contractor. Meanwhile, the Contractor should prevent forming waterlogged areas or leakage of used water from the active construction works area into the Nursery. This is to prevent causing any nuisance to the nursery's daily operation. In addition, the Contractor is recommended to replace or remove the broken bamboo stakes for the transplanted trees prior to handing over the site back to the Nursery Operator.

The appointed landscape contractor and the Contractor should closely monitor the health conditions of all transplanted/relocated and retained trees throughout the construction period of the Project.

#### 7.3.6 Existing Trees within Works Areas

Maintenance of the existing trees within the works areas generally follows the recommendations as stated in *Monthly EM&A Report for November 2013*, except the observations as highlighted in the following sections.

#### **Observation**

#### Area A

Construction of the slanting component of the proposed green roof and pumping house (including excavation and site formation works) was almost completed by end of

December 2013. The proposed green roof on the pumping house was vegetated with herbaceous ground cover *Arachis duranensis* in accordance with the approved Landscape Plan (**Photos 11-12**).

Temporary construction barriers were used to demarcate the Tree Protection Zone (TPZ) for the existing retained and relocated trees in Area A. As observed on 27<sup>th</sup> December 2013, the construction work and site formation work close to the slanting component of the pumping house in the south was almost completed. However, only the tree E44 (*Celtis sinensis*) was protected within a TPZ, while no TPZ was established to protect a line of other retained trees nearby E44.

The tree to be transplanted E16 (*Bombax ceiba*) was relocated to the southern side of Area A next to the site hoarding in July 2012. The tree was in fair condition in December 2013 (**Photo 13**) and its TPZ was demarcated by temporary construction barrier and nets. However, given that its close proximity to the construction work which may be resumed close to the pumping house, the condition of the TPZ should be regularly monitored and maintained.

E38 (*Melaleuca cajuputi* subsp. *cumingiana*) was relocated by the Contractor from the northern corner to the northern part next to the temporary site office in Area A in late August 2013. As reported in the submitted *Monthly EM&A Report for November 2013*, this tree was removed by the Contractor and a planter was built at the same location in accordance with the approved Landscape Plan. Four new trees of *Cinnamomum burmannii* were planted in this planter (**Photo 14**). No further planting of shrubs and trees was noted in Area A.

Two trees (*Melaleuca cajuputi* subsp. *cumingiana*) have been found in the northeastern part of Area A since February 2013 and they have remained in fair condition.

The leaning trunk of E61 (*Macaranga tanarius* var. *tomentosa*) has been burlapped and supported by two steel poles since May 2013. The regenerated leaves along the leaning trunk were weak and this tree is still in poor health condition and under physiological stress (**Photo 15**). Its structural condition is poor.

Damaged tree trunk on E55 (*Macaranga tanarius* var. *tomentosa*) was reported in *Monthly EM&A Report for April 2013*. The wound on the trunk of E55 has been burlapped since May 2013. The upper section of the tree trunk has broken since June 2013. The tree was still in poor condition with most of its foliage as watersprouts only (**Photo 16**). The tree was located just next to a temporary storage area of construction materials.

A retained tree T253 (*Bridelia tomentosa*) was in marginally fair condition. Dead scaffold limbs with dry, peeled bark were observed (**Photos 17-18**). This identified tree defect may be only related to the intrinsic physiological and structural condition of T253.

No other significant damages on the crowns, trunks and roots of the remaining trees resulting from the construction machinery were observed during the monitoring in December 2013 in Area A.

#### Area B

As highlighted in the Section "Liaison with Nursery", the transplanted tree *Grevillea robusta* (U58) was removed in October 2013 as it was certified as dead specimen. Its stump was left in the tree planter (**Photo 19**).

The relocated trees U34, U35 and U37 were certified as dead specimens (**Photos 20-22**). The collapsed dead tree trunk of U34 was still remained on-site, while only part of the collapsed trunk of U35 could be found on 27<sup>th</sup> December 2013. Most of the excavated soil piled close to the relocated trees along both sides of Phase 1 works area was removed by end of December 2013.

Half of the planter of U47 (*Terminalia catappa*) has broken since August 2013, and some of its roots and planter soil were exposed in the air. As inspected in December 2013, the previously reported stockpiled soil was removed away. However, the planter was not yet repaired (**Photo 23**).

U55 (*Pterocarpus indicus*) has been transplanted to its final receptor site in 2011 and pest control was applied on this tree in early 2013 due to the sign of termite infestation. Its health condition has been improved (**Photo 24**), but long branches with wounds and

dieback twigs were still observed in the canopy. Close monitoring on this tree is still required.

Sign of suspected termite infestation has been observed at the lower trunk of the retained tree U67 (*Cassia fistula*) (**Photo 25**). The tree was still in fair health and structural condition as observed in December 2013, but close monitoring should be undertaken.

Apart from the removal of the dead tree U77 (*Terminalia catappa*) in Phase 2 of Area B in October 2013, other relocated trees U76, U78 and U79 (all are *Terminalia catappa*) had been removed by the time of inspection on 27<sup>th</sup> December 2013 (**Photo 26**). According to the information by the Contractor, the Nursery Operator requested the Contractor to remove these three trees.

A wooden plate discarded among the overgrown climbers and canopy of the relocated tree U74 (*Delonix regia*) was found removed (**Photo 27**).

For the retained tree A40 (*Terminalia catappa*) at the entrance of Phase 2 construction areas, the excavated area close to its planter has not yet refilled with soil and some of the tree roots growing underneath the tree planter are still under a risk of being damaged by any future minor civil works (**Photo 28**). The tree may have a risk of leaning if its underground roots are further damaged.

The excavated holes have still existed next to the relocated trees (including A36, A43, U48, U53, U54, U69 and U70) in Phase 1 (**Photos 8-9**). According to the information provided by the Main Contractor, the ground was excavated to reinstate the irrigation pipes for future horticultural practice in the Nursery. Trees which were previously relocated or retained within the planters may not be affected significantly. However, given the close proximity of the trees to the excavated area and the potential influence on the soil ground underneath the planters resulting from the excavation works, the trees may pose a risk of leaning or show deterioration in health condition if their roots are damaged by the excavation works.

Many relocated trees in Phases 1 and 2 works area within the Nursery were in fairly poor to fair condition due to the poor transplantation skills and poor site condition. Proper tree

protection (e.g. guying and temporary TPZ) and removal of surplus soils (esp. those related to the reinstatement of irrigation system) should be implemented to maintain the existing trees.

The remaining trees, including retained and transplanted specimens, within the nursery were maintained generally in fair condition, with no significant damage on tree crowns, trunks and roots observed during the monitoring in December 2013.

#### Area C

Area C was formally handed over to AFCD on 16<sup>th</sup> October 2012 for management and maintenance. The area was fenced off and no access was allowed.

#### Recommendations

#### Area A

Maintenance of proper TPZs covering the tree driplines with no temporarily stored construction materials, excessive stockpiled soil and waterlogged condition around the tree trunk flares have been the major tree management issues in Areas A and B. The Contractor should continue notifying the on-site workers not to stockpile soil/construction materials or place construction equipment within and close to the TPZs or lower trunk/trunk flare. Any temporarily stored construction materials/ equipment and excessive water around the trunk flares should be removed or drained immediately. The Contractor should remind the operators of the construction machines and on-site workers to be aware of the presence of these relocated and retained trees nearby their works (e.g. for the case of the retained trees in the eastern and southern parts of Area A), and prevent accidental damage on these trees as far as practical. In particular, the Contractor should establish proper tree protection zone around the retained trees at the southern side of Area A in order to minimize the potential mechanical damage from the on-going excavation and site formation works. Meanwhile, the Contractor and sub-contractor should carefully design the civil works. Common civil works, such as excavation and sheet piling works, should be programmed and designed carefully by taking tree buffer zone into consideration. The works should avoid affecting the tree canopy, trunk and underground root zone with regard to tree dripline as far as possible.

The Contractor is advised checking the condition of the orange construction nets in both Areas A and B, which have been used to demarcate the tree protection zone, and repair the damaged nets as soon as possible. The site workers should not remove the tree protection zone during the construction phase.

The Contractor should continue the maintenance of proper tagging system for all trees within and outside the hoarded site in order to facilitate the monitoring of their existing condition. In addition, the Contractor should maintain regular monitoring of the tree protection system and condition of the retained and transplanted trees.

All retained trees or trees to be transplanted should be watered regularly (e.g. at least every two days) by the landscape contractor or on-site workers. The Contractor should conduct regular inspection on the health condition and protection measures of each existing trees within the Area A. In particular, regular watering should be applied on those relocated trees with regard to their poor health condition. If these trees or other transplanted/ relocated trees are found to be dead specimens in the wet season, the Contractor should replace these specimens. In addition, the appointed landscape construction should provide regular watering on the newly planted trees (*Cinnamomum burmannii* in the planter) and ground cover (*Arachis duranensis* on the green roof) throughout the maintenance period.

The relocated tree E38 appeared in poor condition after the relocation. Given the tree bark at the middle trunk was heavily damaged during the transplantation, the long-term acceptable physiological condition may not be promised. Close monitoring is regarded as a major maintenance practice for this tree.

#### Area B

All transplanted trees should be watered regularly (e.g. at least every two days during the dry season) by the landscape contractor. This is a necessary maintenance practice to improve the survival rates and growth for trees showing poor health condition as a result of the transplantation shock. Regular check of the tree health should be conducted. Proper protective measures such as guying and TPZs are recommended especially for the newly

transplanted/ relocated trees. Waterlogged areas should be avoided and all used water/ temporary storage of construction materials or surplus soil around the tree trunk flares and close to the tree root zones should be drained out or removed immediately. To prevent accidental drainage of used water into the tree root zones of the relocated trees, the Contractor is recommended to establish a proper separation (e.g. sandbags barriers or wooden plates) between the trees and the ground of the active construction works. If in such circumstance that there is direct conflict between certain tree parts of the retained, transplanted or relocated tree(s) and the construction works/ machinery, the pruning works should be carried out in accordance with any local, national or international standards related to tree remedial works.

Regular inspection of the tree health of a number of trees (i.e. U55, U67 and A40) should be undertaken to update their health condition and any deterioration of tree defects. The Contractor is advised to check the condition of all bamboo stakes used for staking transplanted trees, and replace any damaged stakes as soon as possible. If these trees or other transplanted/relocated trees are found to be dead specimens in the wet season after the assessment by the arborist of the appointed landscape contractor, the Contractor should replace these specimens.

The Contractor is advised repairing the broken planter of the tree U47 (located in Phase 1 of the works area) and avoid stockpiling of soil close to the trunk flare.

All tree tags on the trees should be managed properly by the Contractor throughout the construction and establishment phases.

The Contractor is advised to programme the excavation works appropriately in Phases I and 2 of Area B. The Contractor should establish a buffer zone and tree protection zone between the excavated ground and the relocated/ retained trees wherever practical

Area C

As Area C was handed over to AFCD for management and maintenance, no further recommendation is given.

#### 7.3.7 Construction Lights

No follow-up action on maintenance of construction light is required as from the *Monthly EM&A Report for November 2013*.

#### **Observation**

No construction light impact to the surrounding villages and to Plover Cove as all construction activities and construction sites are halted at 1800. No construction light at night is provided by the Contractor.

#### **Recommendation**

No specific recommendation is required.

#### 7.4 Audit Schedule

The next bi-weekly Landscape & Visual Monitoring in January 2014 is scheduled to be conducted in the weeks of 6<sup>th</sup> and 20<sup>th</sup> January 2014.

#### 8 Action taken in Event of Exceedance

If the measurements (Noise, Water, Hydrological Characteristics, and Ecology) exceed the action / limit level, exceedance details will be reported and follow-up actions will be taken by relevant parties involved.

During the reporting month there was no exceedance for noise and hydrological characteristics, therefore, no actions were taken.

There were 11 abnormal incidents of water quality limits (Turbidity) were recorded in this reporting month according to the established action and limit levels. ET has arranged site investigations for the abnormal incidents. No construction activities were carried out at the river bed. During the reporting period, no construction activities were conducted near Wai Ha River. Proper mitigation measures were implemented by contractor to avoid site water release to the Wai Ha river and no particular observation of defective site activities were found causing water contamination. The exceedances of Turbidity and SS were believed to be mainly attributed by natural fluctuation, since the recorded levels of Turbidity and SS at control station had also exceeded its baseline action or limit level, the exceedances recorded at W2 were unlikely to be related to the Project.

The water condition of Wai Ha River is presented in photo attached in **Appendix M**.

#### 9 Construction waste disposal

It is the contractor's responsibility to ensure that all wastes produced during the construction phase for the drainage improvement works are handled, stored and disposed of in accordance with good waste management practices and EPD's regulation and requirement. Waste materials generated during construction activities, such as construction and demolition (C&D) material, chemical wastes and general refuse, are recommended to be audited at regular intervals to ensure that proper storage, transportation and disposal practices are being implemented.

Table 9.1 is a summary of figures of the construction wastes disposal provided by Contractor.

Table 9.1 Summary of Construction Waste Disposal

|              | Actual Quantities of Inert C & D Materials Generated Monthly                      |   |                        |                          |                            |                  |            | l Quantities of C         | & D Waste                  | s Generated       | Monthly                           |
|--------------|---|---|------------------------|--------------------------|----------------------------|------------------|------------|---------------------------|----------------------------|-------------------|-----------------------------------|
| Month        | Total<br>Quantity<br>Generated  | Hard Rock and<br>Large Broken<br>Concrete | Reused in the Contract | Reused in other Projects | Disposed as<br>Public Fill | Imported<br>Fill | Metals     | Paper/cardboard packaging | Plastics                   | Chemical<br>Waste | Others, e.g.<br>general<br>refuse |
|              | (in'000m3)  | (in'000m3)                                | (in'000m3)             | (in'000m3)               | (in'000m3)                 | (in'000m3)       | (in'000kg) | (in'000kg)                | (in'000kg)                 | (in'000kg)        | (in'000kg)                        |
| Year2011     | 11.758  | 0.00                                      | 9.703                  | 0.665                    | 0.750                      | 0.556            | 0.00       | 0.00                      | 0.00                       | 0.00              | 0.165                             |
| Year<br>2012 | 10.737  | 0.00                                      | 9.884                  | 1.185                    | 0.05                       | 0.00             | 2.37       | 0.00                      | 0.00                       | 0.00              | 0.192                             |
| Jan 13       | 0.290   | 0.00                                      | 0.24                   | 0.00                     | 0.05                       | 0.01             | 0.00       | 0.00                      | 0.00                       | 0.00              | 0.00                              |
| Feb 13       | 0.190   | 0.00                                      | 0.16                   | 0.00                     | 0.03                       | 0.00             | 0.00       | 0.00                      | 0.00                       | 0.00              | 0.035                             |
| Mar 13       | 1.14  | 0.00                                      | 1.13                   | 0.00                     | 0.01                       | 0.00             | 0.00       | 0.00                      | 0.00                       | 0.00              | 0.00                              |
| Apr 13       | 1.540   | 0.00                                      | 1.52                   | 0.00                     | 0.02                       | 0.00             | 0.00       | 0.00                      | 0.00                       | 0.00              | 0.00                              |
| May 13       | 0.85  | 0.00                                      | 0.82                   | 0.00                     | 0.03                       | 0.00             | 0.00       | 0.00                      | 0.00                       | 0.00              | 0.00                              |
| Jun 13       | 0.33  | 0.00                                      | 0.33                   | 0.00                     | 0.03                       | 0.00             | 0.00       | 0.00                      | 0.00                       | 0.00              | 0.00                              |
| Jul 13       | 0.255   | 0.00                                      | 0.24                   | 0.00                     | 0.015                      | 0.00             | 0.00       | 0.00                      | 0.00                       | 0.00              | 0.00                              |
| Aug 13       | 0.08  | 0.00                                      | 0.08                   | 0.00                     | 0.00                       | 0.00             | 0.00       | 0.00                      | 0.00                       | 0.00              | 0.00                              |
| Sep 13       | 0.04  | 0.00                                      | 0.04                   | 0.00                     | 0.00                       | 0.00             | 0.00       | 0.00                      | 0.00                       | 0.00              | 0.02                              |
| Oct 13       | 0.04  | 0.00                                      | 0.04                   | 0.00                     | 0.00                       | 0.00             | 0.00       | 0.00                      | 0.00                       | 0.00              | 0.02                              |
| Nov-13       | 0.04  | 0.00                                      | 0.04                   | 0.00                     | 0.00                       | 0.00             | 0.00       | 0.00                      | 0.00                       | 0.00              | 0.00                              |
| Dec-13       | 0.004   | 0.00                                      | 0.04                   | 0.00                     | 0.00                       | 0.00             | 0.00       | 0.00                      | 0.00                       | 0.00              | 0.02                              |
| Total        | 27.294  | 0.00                                      | 24.267                 | 1.85                     | 0.895                      | 0.566            | 2.37       | 0.00                      | 0.00                       | 0.00              | 0.47                              |
|              | Forecast of Total Quantities of C & D Materials to be Generated from the Contract |   |                        |                          |                            |                  |            |                           |                            |                   |                                   |
|              | Total<br>Quantity<br>Generated  | Hard Rock and<br>Large Broken<br>Concrete | Reused in the Contract | Reused in other Projects | Disposed as<br>Public Fill | Fill             | Metais     | Paper/cardboard packaging | Plastics<br>(see<br>note3) | Chemical<br>Waste | Others, e.g.<br>general<br>refuse |
|              | (in'000m3)  | (in'000m3)                                | (in'000m3)             | (in'000m3)               |                            | (in'000m3)       |            |                           | (in'000kg)                 |                   | (in'000kg)                        |
|              | 0.04  | 0   | 0.04                   | 0.0                      | 0.00                       | 0.00             | 0          | 0.01                      | 0.00                       | 0.1               | 0.02                              |

Notes (1) The Performance targets are given in PS Clause 26.23 (14)

<sup>(2)</sup> The waste flow table shall also include C & D materials that are specified in the Contract to be imported for used at the sites

<sup>(3)</sup> Plastics refer to plastics bottles/containers, plastic sheets/foam from packaging materials.

<sup>(4)</sup> The summary table shall be submitted to the Engineer's Representative monthly together with the Waste Flow Table for review and monitoring in accordance with the PS Clause 25.20A(4)

### 10 Status of Permits and Licenses obtained

Table 10.1 is the updated status of environmental related permits/ license obtained for the construction activities.

Table 10.1 Status of Permits and Licenses Obtained

| Description                                     | License / Permit<br>No.# | Date of Issue | Site          | Date of expiry | Status |
|---|--------------------------|---------------|---------------|----------------|--------|
| Environmental<br>Permit                         | EP-303/2008              | 2008/2/25     | Area A, B & C | not applicable | Valid  |
| Discharge License                               | WT00006448-2010          | 2010/6/15     | Area A, B & C | 30/6/2015      | Valid  |
| Registration as a<br>Chemical Waste<br>Producer | 316597                   | 2010/4/26     | Area A, B & C | not applicable | Valid  |
| Waste Disposal                                  | 7010348                  | 2010/3/2      | Area A, B & C | not applicable | Valid  |

## 11 Compliant Log

There was no formal complaint received during the reporting period. Therefore, follow up actions for the environmental complaint is not required.

Table 11.1 Summary of Formal Complaints received

|                | Noise | Water | Ecology | Others |
|----------------|-------|-------|---------|--------|
| Year 2011      | 0     | 0     | 0       | 0      |
| Year 2012      | 0     | 0     | 0       | 0      |
| January 2013   | 0     | 0     | 0       | 0      |
| February 2013  | 0     | 0     | 0       | 0      |
| March 2013     | 0     | 0     | 0       | 0      |
| April 2013     | 0     | 0     | 0       | 0      |
| May 2013       | 0     | 0     | 0       | 0      |
| June 2013      | 0     | 0     | 0       | 0      |
| July 2013      | 0     | 0     | 0       | 0      |
| August 2013    | 0     | 0     | 0       | 0      |
| September 2013 | 0     | 0     | 0       | 0      |
| October 2013   | 0     | 0     | 0       | 0      |
| November 2013  | 0     | 0     | 0       | 0      |
| December 2013  | 0     | 0     | 0       | 0      |
| Total          | 0     | 0     | 0       | 0      |

#### 12 Site Environmental Audits

#### 12.1 Site Inspection

Site inspections were undertaken weekly to inspect the construction activities in active site areas to ensure that appropriate environmental protection and pollution control mitigation measures are properly implemented.

Within this reporting period, site inspections were conducted on 4<sup>th</sup>, 12<sup>th</sup>, 20<sup>th</sup> and 27<sup>th</sup> of December 2013. A detailed checklist of each site inspection together with comments and relevant photos have been filed and kept. The findings from inspection were summarized in Table 12.1.

Table 12.1 Summary results of site inspections findings

| Date      | Findings                                 | Identification | Advice from ET       | Action taken    | Closing date |
|-----------|--|----------------|----------------------|-----------------|--------------|
| 25 Oct 13 |  |                | Contractor was       |                 |              |
| 1, 8, 16, | Open stockpiles                          |                | reminded that dusty  | Open stockpile  |              |
| 22 Nov    | was observed at                          | Observation    | materials should be  | was covered     | 20 Dec 2013  |
| 13        | Area A.                                  | Observation    | covered with         | with tarpaulin  | 20 Dec 2013  |
| 4 & 12    | rica ri.                                 |                | tarpaulin sheets for | with tarpatin   |              |
| Dec 13    |  |                | dust suppression.    |                 |              |
|           | Inadequate tree                          |                | Contractor was       |                 |              |
| 29 Nov    | protection was<br>observed at<br>Area A. |                | reminded that the    | Tree protection | 4 Dec 2013   |
| 13        |  | Observation    | tree protection zone | zone was set up |              |
|           |  |                | with enough space    | at Area A.      |              |
|           |  |                | should be provided.  |                 |              |
|           |  |                | Contractor was       |                 |              |
|           | Accumulative                             |                | reminded that        |                 |              |
| 12 & 27   | general refuse                           |                | routine site         | To be follow    |              |
| Dec 13    | was observed at                          | Observation    | clearance should be  | during next     | N/A          |
| 1500 15   | Area A.                                  |                | implemented to       | inspection.     |              |
|           |  |                | maintain good        |                 |              |
|           |  |                | housekeeping.        |                 |              |

#### 12.2 Compliance with legal and Contractual requirement

There was no non-compliance recorded for the month of December 2013.

#### 12.3 Implementation status and effectiveness of the mitigation measures

Contractor has implemented mitigation measures to address those problems as advised by ER and ET. Some of the measures taken by the contractor were considered as effective to minimize negative impact to the environment. Ongoing investigation will be carried out to observe performance and effectiveness of those measures. Outstanding environmental items will be inspected in next month.

As there were some ongoing follow up practices, contractor was reminded to regularly review and rectify the discrepancy once found and maintain good site condition. The contractor implemented various environmental mitigation measures as recommended in the Environmental Permit and Final Mitigation Measures Report.

The recommend mitigation measures of EM&A manual (revision 3) are presented in **Appendix H** (**A**).

The implemented statues of mitigation measures are presented in **Appendix H (B)** 

#### 13 Future Key issues and recommendations

According to the forecasted site activities, key environmental issued to be considered should at least include:

- Dust control at Area A and Area B.
- Quality of effluent discharge from Area A.
- Disposal for construction wastes generated from works.

Tree protective measure for tree planting and transplanting, should be implemented, such as tree protection zone and regular watering.

#### 14 Conclusions

Installation of minor E&M equipment, E&M testing, planting on man-made slope, construction of road & drain in pumping station, installation of cladding, installation of fencing and reinstatement in Tung Tsz Nursery (Footpath) were major site activities being carried out within this reporting period.

Regular site meetings and inspection audits led by the seniors for discussing site environmental matters were held among Project Proponent, Contractor and the ET on weekly basis. Also monthly site meeting and inspection audits with the above parties and IEC were carried out on 4<sup>th</sup> of December 2013.

For noise level monitoring, all results were within the established A/L limits.


For water quality monitoring, total 11 abnormal incidents of water quality criteria were recorded in this reporting month. During the reporting period, no construction activities were conducted near Wai Ha River. Proper mitigation measures were implemented by contractor to avoid site water release to the Wai Ha river and no particular observation of defective site activities were found causing water contamination. The exceedances of Turbidity and SS were believed to be mainly attributed by natural fluctuation. And, since the recorded levels of Turbidity and SS at control station had also exceeded its baseline action or limit level, the exceedances recorded at W2 were unlikely to be related to the Project.


Also, there were not any notifications of summons recorded during the reporting period. Furthermore, there were not any formal prosecution and complaints recorded.

ET has reminded the contractor to provide environmental pollution control measures wherever necessary, and to keep a good environmental management at site practice.

The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual (revision 3) and Environmental Permit requirement.

Appendix A: Site Location Plan **Environmental Pioneers & Solutions Limited** 







| Post  | Name                   | Contact<br>No. | Contact<br>Fax | e-mail                            |
|---|------------------------|----------------|----------------|-----------------------------------|
| Project Manager   | Mr. W. K.<br>Chan      | 6821 1136      | 2674 6688      | dc200922jv_pmcwk<br>@yahoo.com.hk |
| Site Agent  | Mr. K. M.<br>Ma        | 9552 1734      | 2674 6688      | dc200922jv_suba@ya<br>hoo.com.hk  |
| Environmental<br>Officer  | Mr. W. K.<br>Chan      | N/A            | 2674 6688      | dc200922jv_pmcwk<br>@yahoo.com.hk |
| Environmental<br>Supervisor                                     | Mr.<br>Anthony<br>Chan | 9179 2092      | 2674 6688      | anthony277@hotmail.               |
| Asia Ecological<br>Consultants Ltd.<br>(Wetland<br>Specialist)  | Dr. Mike<br>Leven      | 2486 2885      | 2471 8389      | mrleven@asiaecol.co<br>m.hk       |
| Environmental Pioneers & Solutions Limited (Environmental Team) | Mr.<br>Johnny<br>Lee   | 2889 0569      | 2856 2010      | johnnylee@epsl.com.<br>hk         |





28553 Certificate No.

1 of 5 Pages Page

Customer: Environmental Pioneers and Solutions Limited

Address: Flat A, 19/F., Chai Wan Industrial Centre Building, 21 Lee Chung Street, Chai Wan, HK.

Order No.: Q23300

Date of receipt

11-Dec-12

**Item Tested** 

**Description**: Sound Level Meter

Manufacturer: SVAN

: 955 Model

Serial No.

: 27302

**Test Conditions** 

Date of Test:

8-Jan-13

Supply Voltage

**Ambient Temperature:** 

 $(23 \pm 3)^{\circ}C$ 

Relative Humidity: (50 ± 25) %

**Test Specifications** 

Calibration check.

Ref. Document/Procedure: Z01.

**Test Results** 

All results were within the IEC 61672 Type1, IEC 1260 Class1 and manufacturer's specification.

The results are shown in the attached page(s).

Main Test equipment used:

Equipment No. Description

Cert. No.

Traceable to

S017

Multi-Function Generator

C127181

SCL-HKSAR

S024

Sound Level Calibrator

28588

NIM-PRC & SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Calibrated by :

8-Jan-13

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Te Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646



Certificate No. 28553

Page 2 of 5 Pages

Results:

1. Self-generated noise: 2.0 dBA (Mfr's Spec (Electrical) ≤14 dBA)

2. Acoustical signal test

| 2. Acoustica | d signal test |           | <u></u> |            | <del></del>   |              |
|--------------|---------------|-----------|---------|------------|---------------|--------------|
|              | UUT S         | Setting   |         |            |               |              |
|              | Frequency     | Time      | 1/1     | Applied    | U             |              |
| Range (dB)   | Weighting     | Weighting | Octave  | Value (dB) | Readin        |              |
| ,            |               |           | Filter  |            | Before adjust | After adjust |
| 25-120       | A             | F         | OFF     | 94.0       |               | 93.5         |
| -            |               | S         | OFF     |            |               | 93.5         |
|              | С             | F         | OFF     |            |               | 93.5         |
|              | A             | F         | OFF     | 114.0      |               | 113.9        |
|              |               | S         | OFF     |            |               | 113.9        |
|              | С             | F         | OFF     |            |               | 113.9        |
|              | A             | F         | ON      | 94.0       |               | 93.5         |
|              | A             | F         | ON      | 114.0      |               | 113.9        |
| 45-139       | A             | F         | OFF     | 94.0       | *91.6         | 93.5         |
|              |               | s         | OFF     | 1          |               | 93.5         |
|              | С             | F         | OFF     | 1          |               | 93.5         |
|              | A             | F         | OFF     | 114.0      |               | 113.9        |
|              |               | s         | OFF     | 1          |               | 113.9        |
| ·            | C             | F         | OFF     | 1          |               | 113.9        |
|              | A             | F         | ON      | 94.0       |               | 93.5         |
|              | A             | F         | ON      | 114.0      |               | 113.9        |

Mfr's Spec. :  $\pm 0.7 \text{ dB}$ Uncertainty :  $\pm 0.1 \text{ dB}$ 

# 3 Electrical signal tests of frequency weightings (A weighting)

| Frequency | Attenuation (dB) | IEC 61672 Type 1 Spec.                                   |
|-----------|------------------|--|
| 31.5 Hz   | -39.5            | - 39.4 dB, ± 2 dB  |
| 63 Hz     | -26.5            | - 26.2 dB, ± 1.5 dB                                      |
| 125 Hz    | -16.2            | - 16.1 dB, ± 1.5 dB                                      |
| 250 Hz    | -8.7             | - 8.6 dB, ± 1 dB   |
| 500 Hz    | -3.3             | - 3.2 dB, ± 1.4 dB                                       |
| 1 kHz     | 0.0 (Ref)        | $0 \text{ dB}, \pm 1.1 \text{ dB}$                       |
| 2 kHz     | +1.2             | $+ 1.2 \text{ dB}, \pm 1.6 \text{ dB}$                   |
| 4 kHz     | +1.0             | + 1.0 dB, ± 1.6 dB                                       |
| 8 kHz     | -1.1             | $-1.1 \text{ dB}, +2.1 \text{ dB} \sim -3.1 \text{ dB}$  |
| 16 kHz    | -6.9             | $-6.6 \text{ dB}, +3.5 \text{ dB} \sim -17.0 \text{ dB}$ |

Uncertainty: ± 0.1 dB



Certificate No. 28553

Page 3 of 5 Pages

### 4. Frequency & Time weightings at 1 kHz

4.1 Frequency Weighting (Fast)

|   |         |            |              |            | · · · · · · · · · · · · · · · · · · · |
|---|---------|------------|--------------|------------|---------------------------------------|
|   | UUT     | Applied    | UUT          | Difference | IEC 61672                             |
| ۱ | Setting | Value (dB) | Reading (dB) | (dB)       | Type 1 Spec.                          |
| f | A       | 94.0       | 93.5 (Ref.)  |            | ± 0.4 dB                              |
| ľ | С       | 94.0       | 93.5         | 0.0        |                                       |

4.2 Time Weighting (A-weighted)

| 1.2 Third washing |            | V VI TITO    | TD: CC     | IEC (1672            |
|-------------------|------------|--------------|------------|----------------------|
| UUT               | Applied    | UUT          | Difference | IEC 61672            |
| Setting           | Value (dB) | Reading (dB) | (dB)       | Type 1 Spec.         |
| Fast              | 94.0       | 93.5 (Ref.)  |            | $\pm 0.3 \text{ dB}$ |
| Slow              | 94.0       | 93.5         | 0.0        |                      |
| Time-averaging    | 94.0       | 93.5         | 0.0        |                      |

Uncertainty: ± 0.1 dB

# 5. Level linearity on the reference level range

|             | Applied    |                  |                 |                        |
|-------------|------------|------------------|-----------------|------------------------|
| UUT Range   | Value (dB) | UUT Reading (dB) | Difference (dB) | IEC 61672 Type 1 Spec. |
| 140 dB      | 137.0      | 136.5            | 0.0             | ± 1.1 dB               |
| (Ref Level) | 136.0      | 135.5            | 0.0             | _                      |
|             | 135.0      | 134.5            | 0.0             |                        |
|             | 134.0      | 133.5            | 0.0             |                        |
|             | 129.0      | 128.5            | 0.0             |                        |
|             | 124.0      | 123.5            | 0.0             |                        |
|             | 119.0      | 118.5            | 0.0             |                        |
|             | 114.0      | 113.5            | 0.0             |                        |
|             | 109.0      | 108.5            | 0.0             |                        |
|             | 104.0      | 103.5            | 0.0             | _                      |
|             | 99.0       | 98.5             | 0.0             |                        |
|             | 94.0       | 93.5 (Ref)       |                 |                        |
|             | 89.0       | 88.5             | 0.0             |                        |
|             | 84.0       | 83.5             | _0.0_           |                        |
|             | 79.0       | 78.5             | 0.0             |                        |
|             | 74.0       | 73.5             | 0.0             |                        |
|             | 69.0       | 68.5             | 0.0             |                        |
|             | 64.0       | 63.5             | 0.0             | -                      |
| 1           | 59.0       | 58.5             | 0.0             |                        |
|             | 54.0       | 53.5             | 0.0             | _                      |
|             | 49.0       | 48.4             | 0.1             | _                      |
|             | 48.0       | 47.4             | 0.1             |                        |

Uncertainty: ± 0.1 dB



Certificate No. 28553

Page 4 of 5 Pages

### 6. Toneburst response (4kHz)

| UUT       | Tone Burst   | UUT         | Difference | IEC 61672  |
|-----------|--------------|-------------|------------|--|
| Setting   | Duration(ms) | Reading(dB) | (dB)       | Type 1 Spec.                                     |
| Fast      | Steady       | 137.0(Ref)  |            |  |
|           | 200          | 136.0       | -1.0       | $-1.0 \pm 0.8$ dB                                |
|           | 2            | 118.9       | -18.1      | -18.0, +1.3 dB ~ -1.8 dB                         |
|           | 0.25         | 109.9       | -27.1      | -27.0, +1.3 dB ~ -3.3 dB                         |
| Slow      | Steady       | 137.0(Ref)  |            |  |
|           | 200          | 129.5       | -7.5       | $-7.4 \pm 0.8$ dB                                |
|           | 2            | 109.9       | -27.1      | -27.0, +1.3 dB ~ -3.3 dB                         |
| Time      | Steady       | 137.0(Ref)  |            | <u></u>  |
| averaging | 200          | 130.0       | -7.0       | -7.0±0.8dB                                       |
|           | 2            | 110.8       | -26.2      | $-27.0$ , $+1.3 \text{ dB} \sim -1.8 \text{ dB}$ |
|           | 0.25         | 102.0       | -35.0      | $-36.0$ , $+1.3 \text{ dB} \sim -3.3 \text{ dB}$ |

Uncertainty: ± 0.1 dB

### 7. Peak C sound level (140 dB Range, C-weighted, Fast)

| Freq(Hz) | Signal Type    | Indication of overload | UUT<br>reading<br>(dB) | Difference<br>(dB) | IEC 61672<br>Type 1 Spec. |
|----------|----------------|------------------------|------------------------|--------------------|---------------------------|
| 8000     | Steady         |                        | 132.0                  |                    | $3.2 \pm 2.4  dB$         |
|          | Complete-cycle | No                     | 135.3                  | 3.3 dB             |                           |
| 500      | Steady         |                        | 132.0                  |                    | $2.4 \pm 1.4  dB$         |
| [        | +ve half-cycle | No                     | 129.3                  | 2.7 dB             |                           |
|          | -ve half-cycle | No                     | 129.1                  | 2.9 dB             |                           |

Uncertainty: ± 0.1 dB



Certificate No. 28553

Page 5 of 5 Pages

## 8. Overload indication (140 dB range, A-weighted, Time-average, 4kHz)

| UUT Reading at overload (dB) |                     |                 |                        |
|------------------------------|---------------------|-----------------|------------------------|
| + ve one half cycle          | - ve one half cycle | Difference (dB) | IEC 61672 Type 1 Spec. |
| 137.0                        | 138.5               | 1.5             | < 1.8 dB               |

The overload indicator latched on until reset

Uncertainty: ± 0.1 dB

#### 9. Filter Characteristics

#### 9.1 1/1 – Octave Filter

| Frequency   | Attenuation (dB) | IEC 1260 Class 1 (dB) |
|-------------|------------------|-----------------------|
| 125 Hz      | -76.4            | <- 61                 |
| 250 Hz      | -70.5            | < - 42                |
| 500 Hz      | -36.3            | <- 17.5               |
| 707 Hz      | -4.3             | - 2 ~ - 5             |
| 1 kHz (Ref) |                  |                       |
| 1.414 kHz   | -2.1             | - 2~- 5               |
| 2 kHz       | -50.6            | < - 17.5              |
| 4 kHz       | -82.3            | <- 42                 |
| 8 kHz       | -82.5            | <- 61                 |

Uncertainty:  $\pm 0.25 \text{ dB}$ 

Remarks: 1. UUT: Unit-Under-Test

- 2. The uncertainty claimed is for a confidence probability of not less than 95%.
- 3. Atmospheric Pressure: 1010 hPa.
- 4. Preamplifier model: SV 12L, S/N: 25732
- 5. Firmware Version: 6.12.4
- 6. Power Supply Check: OK
- 7. The UUT was adjusted with the supplied sound calibrator at the reference sound pressure level before the calibration.
- 8. \*Out of specification.

|  | <b>END</b> |  |
|--|------------|--|
|--|------------|--|



28554 Certificate No. 2 Pages Page of

Customer: Environmental Pioneers and Solutions Limited

Address : Flat A, 19/F., Chai Wan Industrial Centre Building, 21 Lee Chung Street, Chai Wan, HK.

**Order No.:** Q23300 Date of receipt 11-Dec-12

**Item Tested** 

**Description**: Sound Level Calibrator

Manufacturer: Svantek

: SV30A Model Serial No. : 29085

**Test Conditions** 

Date of Test: 3-Jan-13 Supply Voltage

 $(23 \pm 3)^{\circ}C$ **Ambient Temperature:** Relative Humidity: (50 ± 25) %

**Test Specifications** 

Calibration check.

Ref. Document/Procedure: F21, Z02.

#### **Test Results**

All results were within the IEC 942 Class1 specification.

The results are shown in the attached page(s).

Main Test equipment used:

| <u>Description</u>     | Cert. No.  | Traceable to   |
|------------------------|--|--|
| Spectrum Analyzer      | 13535  | NIM-PRC & SCL-HKSAR  |
| Sound Level Calibrator | 28588  | NIM-PRC & SCL-HKSAR  |
| Universal Counter      | 28347  | SCL-HKSAR  |
| Sound Level Meter      | 16338  | SCL-HKSAR  |
|                        | Spectrum Analyzer Sound Level Calibrator Universal Counter | Spectrum Analyzer 13535 Sound Level Calibrator 28588 Universal Counter 28347 |

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Calibrated by

3-Jan-13

Date:

This Certificate is issued by: Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong. Tel: 2425 8801 Fax: 2425 8646



Certificate No. 28554

Page 2 of 2 Pages

Results:

#### 1. Level Accuracy

| UUT Nominal Value (dB) | Measured Value (dB) | IEC 942 Class 1 Spec. |
|------------------------|---------------------|-----------------------|
| 94                     | 94.03               | ± 0.3 dB              |
| 114                    | 114.02              |                       |

Uncertainty: ± 0.2 dB

### 2. Frequency

| UUT Nominal Value | Measured Value | IEC 942 Class 1 Spec. |
|-------------------|----------------|-----------------------|
| 1 kHz             | 1.000 kH       | + 2 %                 |

Uncertainty:  $\pm 3.6 \times 10^{-6}$ 

3. Level Stability: 0.0 dB

IEC 942 Class 1 Spec. :  $\pm$  0.1 dB

Uncertainty: ± 0.01 dB

4. Total Harmonic Distortion : < 0.1 %

IEC 942 Class 1 Spec. : < 3 % Uncertainty : ± 2.3 % of reading

Remark: 1. UUT: Unit-Under-Test

- 2. The above measured values are the mean of 3 measurements.
- 3. The uncertainty claimed is for a confidence probability of not less than 95%.
- 4. Atmospheric Pressure: 1010 hPa.

----- END -----



### **ALS Technichem (HK) Pty Ltd**

### REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT:

MR ALLEN CHAN

CLIENT: ADDRESS: **ENVIRONMENTAL PIONEERS & SOLUTIONS LIMITED** FLAT A, 19/F, CHAI WAN INDUSTRIAL BUILDING,

20 LEE CHUNG STREET,

CHAI WAN, HONG KONG WORK ORDER:

HK1328496

LABORATORY: **DATE RECEIVED:**  HONG KONG 16/10/2013

DATE OF ISSUE:

24/10/2013

#### **COMMENTS**

It is certified that the item under calibration/checking has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal aceptance criteria of ALS will be followed.

Scope of Test:

Conductivity, Dissolved Oxygen, pH, Temperature and Turbidity

**Equipment Type:** 

WATER QUALITY MULTI-METER

Brand Name:

TOA DKK **WMS-24** 

Model No.: Serial No.:

685940

Equipment No.:

Date of Calibration: 23 October, 2013

#### **NOTES**

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

#### ISSUING LABORATORY: HONG KONG

#### Address

ALS Technichem (HK) Pty Ltd

11/F Chung Shun Knitting Centre

1-3 Wing Yip Street

Kwai Chung HONG KONG Phone:

852-2610 1044

Fax:

852-2610 2021

Email:

hongkong@alsglobal.com

Mr. Fung Lim Chee. Rich

General Manager -

Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

ADDRESS 11/F, Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, N.T., Hong Kong 1 PHONE +852 2610 1044 1 FAX +852 2610 2021 ALS TECHNICHEM (HK) PTY LTD. An ALS Limited Company



### REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order:

HK1328496

Date of Issue:

24/10/2013

Client:

**ENVIRONMENTAL PIONEERS & SOLUTIONS LIMITED** 

Description:

WATER QUALITY MULTI-METER

Brand Name: Model No.: TOA DKK WMS-24 685940

Serial No.:

00

Equipment No.:

Date of Calibration: 23 October, 2013

Date of next Calibration:

23 January, 2014

Parameters:

Conductivity

Method Ref: APHA (21st edition), 2510B

| Expected Reading (uS/cm) | ed Reading (uS/cm)   Displayed Reading (uS/cm) |              |
|--------------------------|--|--------------|
| 146 9                    | 138.0  | -6.1         |
| 6667                     | 6530   | -0.1<br>-2.1 |
| 12890                    | 12800  | -0.7         |
| 58670                    | 56900  | -3.0         |
|                          | Tolerance Limit (±%)                           | 10.0         |

**Dissolved Oxygen** 

Method Ref: APHA (21st edition), 45000: G

|   | Expected Reading (mg/L) | Displayed Reading (mg/L) | Tolerance (mg/L) |
|---|-------------------------|--------------------------|------------------|
|   | 3.67                    | 2 77                     | 0.10             |
|   | 5.07<br>5.15            | 3.77<br>5.29             | 0.10<br>0.14     |
|   | 7.25                    | 7.09                     | -0.16            |
| 1 |                         |                          |                  |
| L |                         | Tolerance Limit (±mg/L)  | 0.20             |

pH Value

Method Ref: APHA 21st Ed. 4500H:B

| Expected Reading (pH Unit) | Displayed Reading (pH Unit) | Tolerance (pH unit) |
|----------------------------|-----------------------------|---------------------|
| 4.0                        | 4.03                        | 0.03                |
| 7.0                        | 6.99                        | -0.01               |
| 10.0                       | 9.92                        | -0.08               |
|                            | Tolerance Limit (±pH unit)  | 0.20                |

**Temperature** 

Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

| zaiat itor a attorit tarrior martir tabar morking i nambilicial tarrarior mortalarar |                        |                 |  |
|--|------------------------|-----------------|--|
| Expected Reading (°C)  | Displayed Reading (°C) | Tolerance (°C ) |  |
|  |                        |                 |  |
| 11.0   | 10.6                   | -0.4            |  |
| 25.0   | 24.0                   | -1.0            |  |
| 32.0   | 31.0                   | -1.0            |  |
|  |                        |                 |  |
|  | Tolerance Limit (±°C)  | 2.0             |  |

**Turbidity** 

Method Ref: APHA (21st edition), 2130B

| Method Rei. Ar HA (21st Edition), 2150b |                         |               |  |
|---|-------------------------|---------------|--|
| Expected Reading (NTU)                  | Displayed Reading (NTU) | Tolerance (%) |  |
|   |                         |               |  |
| 0                                       | 0.0                     |               |  |
| 4                                       | 3.9                     | -2.5          |  |
| 40                                      | 39.4                    | -1.5          |  |
| 80                                      | 79.4                    | -0.7          |  |
| 400                                     | 383.6                   | -4.1          |  |
| 800                                     | 799.8                   | 0.0           |  |
|   |                         |               |  |
| ·                                       | Tolerance Limit (±%)    | 10.0          |  |

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard General Manager -

Greater China & Hong Kong

ALS Technichem (HK) Pty Ltd

ALS Environmental

Page 2 of 2



### **Noise Monitoring Data Sheet**

| Monitoring Location                                  | on                      | M1   | AL1  |
|--|-------------------------|--|--|
| Monitoring Method                                    |                         | Façade   | Façade   |
| Date of Monitorin                                    | g                       | 4/12/2013  | 4/12/2013  |
| Weather Condition                                    | n                       | Sunny  | Sunny  |
| Measurement Sta                                      | art Time (hh:mm)        | 14:25  | 15:05  |
| Measurement Tin                                      | ne Length (mins)        | 30 r   | nins   |
| SLM Model & S/N                                      | l                       | SVAN   | N 955  |
| Wind Speed (m/s                                      | )                       | 0.2  | 0.2  |
|  | L <sub>eq</sub> (dB(A)) | 61.3   | 68.8   |
| Measurement<br>Results                               | L <sub>10</sub> (dB(A)) | 63.4   | 69.7   |
|  | L <sub>90</sub> (dB(A)) | 48.0   | 53.5   |
| Major Construction Noise Source(s) During Monitoring |                         | The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities | The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities |
| Other Noise Source(s) During Monitoring              |                         | – Background Noise<br>– Traffic Noise  | – Background Noise<br>– Traffic Noise  |

Name Signature Date

Perpared by: <u>Lau Kai Chung</u> <u>Lau Kai Chung</u> <u>4/12/2013</u>

### **Noise Monitoring Data Sheet**

| Monitoring Location                                  |                         | M1   | AL1  |
|--|-------------------------|--|--|
| Monitoring Method                                    |                         | Façade   | Façade   |
| Date of Monitoring                                   | g                       | 11/12/2013   | 11/12/2013   |
| Weather Conditio                                     | n                       | Sunny  | Sunny  |
| Measurement Sta                                      | art Time (hh:mm)        | 15:00  | 15:40  |
| Measurement Tin                                      | ne Length (mins)        | 30 r   | nins   |
| SLM Model & S/N                                      | I                       | SVAN   | N 955  |
| Wind Speed (m/s                                      | )                       | 0.2  | 0.2  |
|  | L <sub>eq</sub> (dB(A)) | 63.5   | 69.5   |
| Measurement<br>Results                               | L <sub>10</sub> (dB(A)) | 65.1   | 70.3   |
|  | L <sub>90</sub> (dB(A)) | 49.3   | 55.8   |
| Major Construction Noise Source(s) During Monitoring |                         | The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities | The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities |
| Other Noise Source(s) During Monitoring              |                         | – Background Noise<br>– Traffic Noise  | <ul><li>Background Noise</li><li>Traffic Noise</li></ul>   |

Name Signature Date

Perpared by: <u>Lau Kai Chung</u> <u>Lau Kai Chung</u> <u>11/12/2013</u>

### **Noise Monitoring Data Sheet**

| Monitoring Location                                  |                         | M1   | AL1  |
|--|-------------------------|--|--|
| Monitoring Method                                    |                         | Façade   | Façade   |
| Date of Monitoring                                   | g                       | 18/12/2013   | 18/12/2013   |
| Weather Conditio                                     | n                       | Sunny  | Sunny  |
| Measurement Sta                                      | art Time (hh:mm)        | 13:45  | 14:20  |
| Measurement Tim                                      | ne Length (mins)        | 30 r   | nins   |
| SLM Model & S/N                                      | I                       | SVAN   | N 955  |
| Wind Speed (m/s                                      | )                       | 0.2  | 0.2  |
|  | L <sub>eq</sub> (dB(A)) | 63.6   | 68.5   |
| Measurement<br>Results                               | L <sub>10</sub> (dB(A)) | 64.8   | 69.7   |
|  | L <sub>90</sub> (dB(A)) | 47.5   | 58.1   |
| Major Construction Noise Source(s) During Monitoring |                         | The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities | The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities |
| Other Noise Source(s) During Monitoring              |                         | – Background Noise<br>– Traffic Noise  | – Background Noise<br>– Traffic Noise  |

Name Signature Date

Perpared by: <u>Lau Kai Chung</u> <u>Lau Kai Chung</u> <u>18/12/2013</u>

### **Noise Monitoring Data Sheet**

| Monitoring Location                                  |                         | M1   | AL1  |
|--|-------------------------|--|--|
| Monitoring Method                                    |                         | Façade   | Façade   |
| Date of Monitoring                                   | g                       | 27/12/2013   | 27/12/2013   |
| Weather Conditio                                     | n                       | Sunny  | Sunny  |
| Measurement Sta                                      | art Time (hh:mm)        | 14:55  | 15:30  |
| Measurement Tin                                      | ne Length (mins)        | 30 r   | nins   |
| SLM Model & S/N                                      | I                       | SVAN   | N 955  |
| Wind Speed (m/s                                      | )                       | 0.4  | 0.4  |
|  | L <sub>eq</sub> (dB(A)) | 64.5   | 67.4   |
| Measurement<br>Results                               | L <sub>10</sub> (dB(A)) | 65.4   | 68.9   |
|  | L <sub>90</sub> (dB(A)) | 46.1   | 57.7   |
| Major Construction Noise Source(s) During Monitoring |                         | The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities | The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities |
| Other Noise Source(s) During Monitoring              |                         | – Background Noise<br>– Traffic Noise  | – Background Noise<br>– Traffic Noise  |

Name Signature Date

Perpared by: <u>Lau Kai Chung</u> <u>Lau Kai Chung</u> <u>27/12/2013</u>



| Date of Sampling: | 2/12/2013 |
|-------------------|-----------|
| Weather:          | Cloudy    |

| Monitoring Location     | <b>W</b> 1 | W2    | C2    |
|-------------------------|------------|-------|-------|
| Time (hhmm)             | 11:36      | 13:00 | 17:30 |
| Tide Mode               | Mid        | -ebb  |       |
| Water Depth (m)         | <1         | <1    | <1    |
| pH value                | 8.10       | 7.75  | 8.90  |
| Temperature (°C)        | 19.1       | 18.1  | 17.8  |
| Turbidity (NTU)         | 4.7        | 3.3   | 2.2   |
| DO (mg/L)               | 7.80       | 7.38  | 8.10  |
| DO Saturation (%)       | 84%        | 75%   | 82%   |
| Suspended Solids (mg/L) | 5.0        | 2.6   | 4.0   |

| Remark or Observation: |               |                  |             |
|------------------------|---------------|------------------|-------------|
| -                      |               |                  |             |
| -                      |               |                  |             |
| -                      |               |                  |             |
| -<br>-                 |               |                  |             |
| _                      |               |                  |             |
|                        |               |                  |             |
|                        | <u>Name</u>   | <u>Signature</u> | <u>Date</u> |
|                        |               |                  |             |
|                        |               |                  |             |
| Prepared By :          | Lau kai chung | Lau kai chung    | 2/12/2013   |

| Date of Sampling: | 4/12/2013 |
|-------------------|-----------|
| Weather:          | Cloudy    |

| Monitoring Location     | W1    | W2    | C2    |
|-------------------------|-------|-------|-------|
| Time (hhmm)             | 13:08 | 14:25 | 16:50 |
| Tide Mode               | Mid   | -ebb  | N/A   |
| Water Depth (m)         | <1    | <1    | <1    |
| pH value                | 7.50  | 8.01  | 8.00  |
| Temperature (°C)        | 20.3  | 20.8  | 21.2  |
| Turbidity (NTU)         | 3.8   | 2.8   | 2.7   |
| DO (mg/L)               | 8.50  | 7.47  | 6.20  |
| DO Saturation (%)       | 92%   | 75%   | 70%   |
| Suspended Solids (mg/L) | 4.0   | 1.4   | 3.0   |

| Remark or Observation : |               |                  |             |
|-------------------------|---------------|------------------|-------------|
| -                       |               |                  |             |
| -                       |               |                  |             |
|                         | <u>Name</u>   | <u>Signature</u> | <u>Date</u> |
| Prepared By:            | Lau kai chung | Lau kai chung    | 4/12/2013   |

| Date of Sampling : | 6/12/2013 |  |
|--------------------|-----------|--|
| Weather:           | Cloudy    |  |
| WCather .          | Oloudy    |  |

| Monitoring Location     | W1    | W2    | C2    |
|-------------------------|-------|-------|-------|
| Time (hhmm)             | 14:46 | 15:20 | 13:49 |
| Tide Mode               | Mid   | -ebb  | N/A   |
| Water Depth (m)         | <1    | <1    | <1    |
| pH value                | 7.70  | 7.65  | 9.10  |
| Temperature (°C)        | 21.5  | 18.5  | 23.5  |
| Turbidity (NTU)         | 15.70 | 3.9   | 3.40  |
| DO (mg/L)               | 7.70  | 7.21  | 7.90  |
| DO Saturation (%)       | 84%   | 73%   | 91%   |
| Suspended Solids (mg/L) | 16.0  | 11.0  | 2.0   |

| Remark or Observation: |               |                  |             |
|------------------------|---------------|------------------|-------------|
|                        |               |                  |             |
| _                      |               |                  |             |
|                        |               |                  |             |
|                        |               |                  |             |
| _                      |               |                  |             |
|                        |               |                  |             |
|                        | <u>Name</u>   | <u>Signature</u> | <u>Date</u> |
|                        |               |                  |             |
|                        |               |                  |             |
| Prepared By :          | Lau kai chung | Lau kai chung    | 6/12/2013   |

| Date of Sampling : | 9/12/2013 |  |
|--------------------|-----------|--|
| Weather:           | Sunny     |  |

| Monitoring Location     | W1    | W2    | C2    |
|-------------------------|-------|-------|-------|
| Time (hhmm)             | 17:47 | 16:00 | 10:52 |
| Tide Mode               | Mid   | -ebb  | N/A   |
| Water Depth (m)         | <1    | <1    | <1    |
| pH value                | 7.80  | 7.80  | 8.60  |
| Temperature (°C)        | 22.3  | 21.5  | 21.8  |
| Turbidity (NTU)         | 4.6   | 4.5   | 2.2   |
| DO (mg/L)               | 7.10  | 6.98  | 8.70  |
| DO Saturation (%)       | 78%   | 75%   | 96%   |
| Suspended Solids (mg/L) | 6.0   | 12.0  | 2.0   |

| Remark or Observation : |               |                  |             |
|-------------------------|---------------|------------------|-------------|
| _                       |               |                  |             |
| _                       |               |                  |             |
| _                       |               |                  |             |
| _                       |               |                  |             |
|                         |               |                  |             |
|                         |               |                  |             |
|                         | <u>Name</u>   | <u>Signature</u> | <u>Date</u> |
|                         |               |                  |             |
|                         |               |                  |             |
| Prepared By :           | Lau kai chung | Lau kai chung    | 9/12/2013   |

**Date of Sampling**: 11/12/2013

Weather: Sunny

| Monitoring Location     | W1    | W2        | <b>C</b> 1 |
|-------------------------|-------|-----------|------------|
| Time (hhmm)             | 12:58 | 15:00     | 15:05      |
| Tide Mode               |       | Mid-flood |            |
| Water Depth (m)         | <1    | <1        | <1         |
| pH value                | 8.00  | 8.15      | 8.23       |
| Temperature (°C)        | 21.1  | 21.5      | 21.3       |
| Turbidity (NTU)         | 4.5   | 3.5       | 3.8        |
| DO (mg/L)               | 7.10  | 7.89      | 7.87       |
| DO Saturation (%)       | 76%   | 85%       | 85%        |
| Suspended Solids (mg/L) | 4.0   | 9.4       |            |

| Remark or Observation: |               |                  |             |
|------------------------|---------------|------------------|-------------|
| •                      |               |                  |             |
| •                      |               |                  |             |
| •                      |               |                  |             |
|                        |               |                  |             |
|                        |               |                  |             |
|                        |               |                  |             |
|                        | <u>Name</u>   | <u>Signature</u> | <u>Date</u> |
|                        |               |                  |             |
|                        |               |                  |             |
| Prepared By :          | Lau kai chung | Lau kai chung    | 11/12/2013  |

Date of Sampling: 13/12/2013

Weather: Sunny

|                         | 144   | 1440  | ••    |
|-------------------------|-------|-------|-------|
| Monitoring Location     | W1    | W2    | C2    |
| Time (hhmm)             | 10:02 | 10:25 | 17:03 |
| Tide Mode               | Mid   | -ebb  | N/A   |
| Water Depth (m)         | <1    | <1    | <1    |
| pH value                | 7.60  | 7.48  | 8.30  |
| Temperature (°C)        | 21.3  | 22.9  | 19.2  |
| Turbidity (NTU)         | 4.5   | 4.1   | 1.1   |
| DO (mg/L)               | 6.20  | 7.16  | 9.30  |
| DO Saturation (%)       | 66%   | 75%   | 104%  |
| Suspended Solids (mg/L) | 8.0   | 3.8   | 5.0   |

| Remark or Observation: |               |                  |             |
|------------------------|---------------|------------------|-------------|
|                        |               |                  |             |
| _                      |               |                  |             |
| _                      |               |                  |             |
| _                      |               |                  |             |
|                        |               |                  |             |
|                        |               |                  |             |
|                        | <u>Name</u>   | <u>Signature</u> | <u>Date</u> |
|                        |               |                  |             |
|                        |               |                  |             |
| Prepared By : _        | Lau kai chung | Lau kai chung    | 13/12/2013  |

| Date of Sampling : | 16/12/2013 |
|--------------------|------------|
|                    |            |

Weather: Sunny

| Monitoring Location     | W1    | W2    | C2    |
|-------------------------|-------|-------|-------|
| Time (hhmm)             | 12:23 | 13:00 | 16:47 |
| Tide Mode               | Mid   | -ebb  | N/A   |
| Water Depth (m)         | <1    | <1    | <1    |
| pH value                | 7.30  | 7.71  | 8.40  |
| Temperature (°C)        | 15.4  | 20.3  | 15.7  |
| Turbidity (NTU)         | 18.6  | 3.6   | 9.5   |
| DO (mg/L)               | 7.1   | 7.21  | 9.30  |
| DO Saturation (%)       | 79%   | 78%   | 104%  |
| Suspended Solids (mg/L) | 13.0  | 3.8   | 8.0   |

| Remark or Observation: |               |                  |             |
|------------------------|---------------|------------------|-------------|
| _                      |               |                  |             |
| _                      |               |                  |             |
| _                      |               |                  |             |
| _                      |               |                  |             |
|                        |               |                  |             |
|                        |               |                  |             |
|                        | <u>Name</u>   | <u>Signature</u> | <u>Date</u> |
|                        |               |                  |             |
| Duamana d Duar         | Laute: above  | Lau hai abuwa    | 40/40/0040  |
| Prepared By :          | Lau kai chung | Lau kai chung    | 16/12/2013  |

Date of Sampling: 18/12/2013

Weather: Cloudy

| Monitoring Location     | W1    | W2    | C2    |
|-------------------------|-------|-------|-------|
| Time (hhmm)             | 13:18 | 13:45 | 15:20 |
| Tide Mode               | Mid   | -ebb  | N/A   |
| Water Depth (m)         | <1    | <1    | <1    |
| pH value                | 7.40  | 7.87  | 8.70  |
| Temperature (°C)        | 14.2  | 16.7  | 13.4  |
| Turbidity (NTU)         | 3.6   | 3.1   | 2.8   |
| DO (mg/L)               | 8.40  | 7.31  | 9.00  |
| DO Saturation (%)       | 85%   | 78%   | 84%   |
| Suspended Solids (mg/L) | 3.0   | 2.2   | 2.0   |

| Remark or Observation: |               |                  |             |
|------------------------|---------------|------------------|-------------|
| -                      |               |                  |             |
| _                      |               |                  |             |
| -                      |               |                  |             |
| -                      |               |                  |             |
|                        |               |                  |             |
|                        | <u>Name</u>   | <u>Signature</u> | <u>Date</u> |
|                        |               |                  |             |
| Proposed Py :          | Lau kai chung | l au kai ahung   | 18/12/2013  |
| Prepared By :          | Lau kai chung | Lau kai chung    | 10/12/2013  |

Date of Sampling: 20/12/2013

Weather: Cloudy

| Monitoring Location     | W1    | W2    | C2    |
|-------------------------|-------|-------|-------|
| Time (hhmm)             | 13:48 | 15:00 | 13:00 |
| Tide Mode               | Mid   | -ebb  | N/A   |
| Water Depth (m)         | <1    | <1    | <1    |
| pH value                | 7.00  | 7.89  | 8.10  |
| Temperature (°C)        | 17.3  | 17.6  | 17.9  |
| Turbidity (NTU)         | 1.8   | 3.5   | 20.9  |
| DO (mg/L)               | 6.10  | 7.21  | 6.20  |
| DO Saturation (%)       | 66%   | 75%   | 67%   |
| Suspended Solids (mg/L) | 2.0   | 5.0   | 12.0  |

| Remark or Observation : |               |                  |             |
|-------------------------|---------------|------------------|-------------|
|                         |               |                  |             |
|                         |               |                  |             |
|                         |               |                  |             |
|                         |               |                  |             |
|                         |               |                  |             |
|                         |               |                  |             |
|                         | <u>Name</u>   | <u>Signature</u> | <u>Date</u> |
|                         |               |                  |             |
|                         |               |                  |             |
| Prepared By :           | Lau kai chung | Lau kai chung    | 20/12/2013  |

Date of Sampling: 23/12/2013

Weather: Cloudy

| Monitoring Location     | W1    | W2    | C1    |
|-------------------------|-------|-------|-------|
| Time (hhmm)             | 16:00 | 16:00 | 16:30 |
| Tide Mode               | Mid   | -ebb  | N/A   |
| Water Depth (m)         | <1    | <1    | <1    |
| pH value                | 6.20  | 7.79  | 8.40  |
| Temperature (°C)        | 18.1  | 17.5  | 17.2  |
| Turbidity (NTU)         | 4.0   | 3.5   | 5.6   |
| DO (mg/L)               | 7.90  | 7.16  | 7.20  |
| DO Saturation (%)       | 86%   | 70%   | 78%   |
| Suspended Solids (mg/L) | 8.0   | 3.8   | 10.0  |

| Remark or Observation : |               |                  |             |
|-------------------------|---------------|------------------|-------------|
| _                       |               |                  |             |
| _                       |               |                  |             |
|                         |               |                  |             |
| _                       |               |                  |             |
|                         |               |                  |             |
|                         | <u>Name</u>   | <u>Signature</u> | <u>Date</u> |
|                         |               |                  |             |
|                         |               |                  |             |
| Prepared By :           | Lau kai chung | Lau kai chung    | 23/12/2013  |

| Date of Sampling : | 27/12/2013 |  |
|--------------------|------------|--|
| •                  |            |  |
| Weather:           | Sunny      |  |

| Monitoring Location     | W1    | W2        | C1    |
|-------------------------|-------|-----------|-------|
| Time (hhmm)             | 14:28 | 14:55     | 15:00 |
| Tide Mode               |       | Mid-flood |       |
| Water Depth (m)         | <1    | <1        | <1    |
| pH value                | 12.00 | 7.88      | 8.16  |
| Temperature (°C)        | 16.9  | 17.3      | 17.5  |
| Turbidity (NTU)         | 11.6  | 3.1       | 2.0   |
| DO (mg/L)               | 8.80  | 8.11      | 7.91  |
| DO Saturation (%)       | 88%   | 85%       | 85%   |
| Suspended Solids (mg/L) | 12.0  | 2.0       | 2.4   |

| Remark or Observation: |               |                  |             |
|------------------------|---------------|------------------|-------------|
|                        |               |                  |             |
|                        |               |                  |             |
|                        |               |                  |             |
|                        |               |                  |             |
|                        |               |                  |             |
|                        |               |                  |             |
|                        | <u>Name</u>   | <u>Signature</u> | <u>Date</u> |
|                        |               |                  |             |
|                        |               |                  |             |
| Prepared By :          | Lau kai chung | Lau kai chung    | 27/12/2013  |

| Date of Sampling: | 30/12/2013 |
|-------------------|------------|
|                   |            |

Weather: Cloudy

| Monitoring Location     | W1    | W2        | C2    |
|-------------------------|-------|-----------|-------|
| Time (hhmm)             | 10:25 | 11:30     | 16:13 |
| Tide Mode               | Mid   | -ebb      | N/A   |
| Water Depth (m)         | <1    | <1        | <1    |
| pH value                | 7.20  | 7.68      | 8.20  |
| Temperature (°C)        | 15.3  | 15.3 19.1 |       |
| Turbidity (NTU)         | 3.0   | 4.5       | 1.2   |
| DO (mg/L)               | 7.60  | 7.34      | 7.60  |
| DO Saturation (%)       | 80%   | 75%       | 76%   |
| Suspended Solids (mg/L) | 2.0   | 2.6       | 2.0   |

| Remark or Observation: |               |                  |             |
|------------------------|---------------|------------------|-------------|
|                        |               |                  |             |
| _                      |               |                  |             |
| _                      |               |                  |             |
| _                      |               |                  |             |
|                        |               |                  |             |
|                        |               |                  |             |
|                        | <u>Name</u>   | <u>Signature</u> | <u>Date</u> |
|                        |               |                  |             |
|                        |               |                  |             |
| Prepared By : _        | Lau kai chung | Lau kai chung    | 30/12/2013  |



| Position | Tide  | Date         | Time  | Weather | Water Depth | Water Flow | Water Flow          |
|----------|-------|--------------|-------|---------|-------------|------------|---------------------|
|          |       |              |       |         | (m)         | (m/s)      | (m <sup>3</sup> /s) |
| Mid      | Flood | 6-Dec-2013   | 9:35  | Cloudy  | 0.36        | 0.24       | 0.300               |
| Mid      | Flood | 13-Dec-2013  | 15:10 | Sunny   | 0.48        | 0.18       | 0.225               |
| Mid      | Flood | 20-Dec-2013  | 9:05  | Cloudy  | 0.48        | 0.18       | 0.225               |
| Mid      | Flood | 27-Dec-2013  | 14:10 | Sunny   | 0.36        | 0.12       | 0.150               |
| Mid      | Flood | 6-Dec-2013   | 10:05 | Cloudy  | 0.24        | 0.24       | 1.507               |
| Mid      | Flood | 13-Dec-2013  | 15:35 | Sunny   | 0.48        | 0.24       | 1.507               |
| Mid      | Flood | 20-Dec-2013  | 9:40  | Cloudy  | 0.36        | 0.24       | 1.507               |
| Mid      | Flood | 27-Dec-2013  | 14:35 | Sunny   | 0.48        | 0.18       | 1.130               |
| Mid      | Ebb   | 6-Dec-2013   | 15:10 | Cloudy  | 0.36        | 0.18       | 0.225               |
| Mid      | Ebb   | 13-Dec-2013  | 9:35  | Sunny   | 0.24        | 0.24       | 0.300               |
| Mid      | Ebb   | 20-Dec-2013  | 14:10 | Cloudy  | 0.3         | 0.12       | 0.150               |
| Mid      | Ebb   | *27-Dec-2013 |       |         |             |            |                     |
| Mid      | Ebb   | 6-Dec-2013   | 15:35 | Cloudy  | 0.24        | 0.24       | 1.507               |
| Mid      | Ebb   | 13-Dec-2013  | 10:05 | Sunny   | 0.3         | 0.24       | 1.507               |
| Mid      | Ebb   | 20-Dec-2013  | 14:45 | Cloudy  | 0.36        | 0.18       | 1.130               |
| Mid      | Ebb   | *27-Dec-2013 |       |         |             |            |                     |

<sup>\*</sup>Only one mid-tide is within working hours on 27 December 2013.





Photo 1 – Temporary construction hoardings have been established around the works area at Wai Ha River estuary.



**Photo 2** – Temporary construction hoardings have been established around the works area at Wai Ha River estuary.



**Photo 3** – Construction of the proposed boundary walls along part of the northern and western sides of Area A was in progress.



**Photo 4** – The temporary construction hoardings in Phase 1 were removed and replaced by barrier tape.



**Photo 5** – The temporary construction hoardings in Phase 1 were removed and replaced by barrier tape.



**Photo 6** – Chain-link fence was reinstated at the eastern end of Phase 2 works area and covered by canvas sheets.



**Photo 7** – No discharge of muddy water was observed in Area C.



**Photo 8** – Minor excavation works were undertaken in Phase 1 to reinstate the irrigation pipes.



**Photo 9** – Minor excavation works were undertaken in Phase 1 to reinstate the irrigation pipes.



**Photo 10** – The reinstatement works for the original access paths and ground of the nursery beds were in progress



**Photo 11** – The slanting component of the pumping house was vegetated with ground cover *Arachis duranensis*.



**Photo 12** – The rooftop of the pumping house was vegetated with ground cover *Arachis duranensis*.



**Photo 13** – Tree Protection Zone of E16 was demarcated by construction barriers and nets.



**Photo 14** – Four new trees of *Cinnamomum burmannii* were planted in this planter.



**Photo 15** – The leaning E61 was in poor structural and physiological condition.



**Photo 16** – The damaged tree trunk of E55 was burlapped and the tree was in poor condition.



**Photo 17** – The retained tree T253 was in marginally fair condition.



**Photo 18** – Dead scaffold limbs with peeled bark were observed on T253.



**Photo 19** – The transplanted tree U58 was dead and removed.



**Photo 20** – The collapsed trunk of a dead tree U34.



**Photo 21** – The collapsed tree trunk of dead tree U35 was not found.



**Photo 22** – Dead tree U37.



**Photo 23** – Half of the planter of U47 was broken, but was not yet repaired.



**Photo 24** – The health condition of U55 has been improved.



**Photo 25** —Sign of suspected termite infestation was observed at the lower trunk of U67.



**Photo 26** – U76, U78 and U79 were removed and their original locations were indicated in photo.



**Photo 27** – A wooden plate discarded among the overgrown climbers and canopy of the relocated tree U74 was found removed.



**Photo 28** – The excavated area close to the planter of A40 has not yet refilled with soil.

| Appendix H:   |  |
|---|--|
| $\Lambda$ )   |  |
| The recommended mitigation measures of EM&A manual (revision 3) |  |
| 3)  |  |

Implementation status of environmental protection and mitigation measures

Contract No. DC/2009/22 – Drainage Improvement in Shuen Wan, Tai Po – Contract 1  $\,$ 

A) The recommended mitigation measures of EM&A manual (revision 3)

| EIA Ref. | EM&A<br>Ref. | Recommended Mitigation Measures Noise Impact  | Objectives of the<br>Recommended Measure &<br>Main Concern to Address | •          | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|--------------|---|---|------------|-------------------------|--------------------------------|--|
| S 3.30   | 2.18         | Good Site Practice:   | To minimize construction  | Contractor | Works areas             | Construction                   | EIAO-TM  |
|          |              | <ul> <li>Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program</li> <li>Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program</li> <li>Mobile plant, if any, shall be sited as far from NSRs as possible</li> </ul> | noise impacts   |            |                         | phase                          | NCO  |

| EIA Ref. | EM&A    | Recommended Mitigation                      | Objectives of the        | Who to        | Location of the | When to       | What requirements    |
|----------|---------|---|--------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref.    | Measures                                    | Recommended Measure &    | implement the | measure         | implement the | or standards for the |
|          |         |   | Main Concern to Address  | measure?      |                 | measure?      | measure to           |
|          |         |   |                          |               |                 |               | achieve?             |
|          |         | trucks) that may be in intermittent         |                          |               |                 |               |                      |
|          |         | use shall be shut down between              |                          |               |                 |               |                      |
|          |         | work periods or shall be throttled          |                          |               |                 |               |                      |
|          |         | down to a minimum                           |                          |               |                 |               |                      |
|          |         | <ul><li>Plant known to emit noise</li></ul> |                          |               |                 |               |                      |
|          |         | strongly in one direction shall,            |                          |               |                 |               |                      |
|          |         | wherever possible, be orientated so         |                          |               |                 |               |                      |
|          |         | that the noise is directed away from        |                          |               |                 |               |                      |
|          |         | the nearby NSRs                             |                          |               |                 |               |                      |
|          |         | Material stockpiles and other               |                          |               |                 |               |                      |
|          |         | structures shall be effectively             |                          |               |                 |               |                      |
|          |         | utilized, wherever practicable, in          |                          |               |                 |               |                      |
|          |         | screening noise from on-site                |                          |               |                 |               |                      |
|          |         | construction activities.                    |                          |               |                 |               |                      |
| S 3.31 - | 2.19    | Use of quieter PME                          | To minimize construction | Contractor    | Works areas     | Construction  | EIAO-TM              |
| 3.32     |         |   | noise impacts            |               |                 | phase         | NCO                  |
| S 3.33 – | 2.20-2. | Use of temporary noise barrier              | To minimize construction | Contractor    | Works areas as  | Construction  | EIAO-TM              |
| 3.34     | 21      |   | noise impacts            |               | shown in Figure | phase         | NCO                  |

| EIA Ref. | EM&A    | Recommended Mitigation                | Objectives of the        | Who to        | Location of the   | When to       | What requirements    |
|----------|---------|---------------------------------------|--------------------------|---------------|-------------------|---------------|----------------------|
|          | Ref.    | Measures                              | Recommended Measure &    | implement the | measure           | implement the | or standards for the |
|          |         |                                       | Main Concern to Address  | measure?      |                   | measure?      | measure to           |
|          |         |                                       |                          |               |                   |               | achieve?             |
| 3.36-3.3 | 2.23-2. |                                       |                          |               | 3.5               |               |                      |
| 8        | 24      |                                       |                          |               |                   |               |                      |
| S 3.35   | 2.22    | Use of alternative quieter            | To minimize construction | Contractor    | Part of the works | Construction  | EIAO-TM              |
| and      |         | construction method (the Low          | noise impacts            |               | area for pipe     | phase         | NCO                  |
| Table    |         | Impact Method)                        |                          |               | laying in Wai Ha  |               |                      |
| 3.6      |         |                                       |                          |               | (refer to Figure  |               |                      |
|          |         |                                       |                          |               | 3.5)              |               |                      |
| 3.36     | 2.23-2. | Use of noise enclosure                | To minimize construction | Contractor    | Part of the works | Construction  | EIAO-TM              |
| -3.38    | 24      |                                       | noise impacts            |               | area for pipe     | phase         | NCO                  |
|          |         |                                       |                          |               | laying in Wai Ha  |               |                      |
|          |         |                                       |                          |               | (refer to Figure  |               |                      |
|          |         |                                       |                          |               | 3.5)              |               |                      |
| В        |         | Air Quality Impact                    |                          |               |                   |               |                      |
| S4.16    | 3.5     | Implementation of mitigation          | To minimize construction | Contractor    | Construction      | Construction  | EIAO-TM              |
|          |         | measures stipulated in the Air        | dust impacts             |               | Sites             | Phase         |                      |
|          |         | Pollution Control (Construction Dust) |                          |               |                   |               |                      |
|          |         | Regulation and good site practices    |                          |               |                   |               |                      |
|          |         | including but not limited to the      |                          |               |                   |               |                      |
|          |         | following:                            |                          |               |                   |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                                | Objectives of the       | Who to        | Location of the | When to       | What requirements    |
|----------|------|---|-------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures  | Recommended Measure &   | implement the | measure         | implement the | or standards for the |
|          |      |   | Main Concern to Address | measure?      |                 | measure?      | measure to           |
|          |      |   |                         |               |                 |               | achieve?             |
|          |      | <ul> <li>Use of regular watering to reduce</li> </ul> |                         |               |                 |               |                      |
|          |      | dust emissions from exposed site                      |                         |               |                 |               |                      |
|          |      | surfaces and unpaved road, with                       |                         |               |                 |               |                      |
|          |      | complete coverage, particularly                       |                         |               |                 |               |                      |
|          |      | during dry weather;                                   |                         |               |                 |               |                      |
|          |      | <ul> <li>Use of frequent watering for</li> </ul>      |                         |               |                 |               |                      |
|          |      | particularly dusty static construction                |                         |               |                 |               |                      |
|          |      | areas and areas close to ASRs;                        |                         |               |                 |               |                      |
|          |      | <ul> <li>Tarpaulin covering of all dusty</li> </ul>   |                         |               |                 |               |                      |
|          |      | vehicle loads transported to, from                    |                         |               |                 |               |                      |
|          |      | and between site location;                            |                         |               |                 |               |                      |
|          |      | <ul><li>Establishment and use of vehicle</li></ul>    |                         |               |                 |               |                      |
|          |      | wheel and body washing facilities at                  |                         |               |                 |               |                      |
|          |      | the exit points of the site;                          |                         |               |                 |               |                      |
|          |      | <ul><li>Routing of vehicles and</li></ul>             |                         |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                             | Objectives of the         | Who to        | Location of the | When to       | What requirements    |
|----------|------|--|---------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures   | Recommended Measure &     | implement the | measure         | implement the | or standards for the |
|          |      |  | Main Concern to Address   | measure?      |                 | measure?      | measure to           |
|          |      |  |                           |               |                 |               | achieve?             |
|          |      | positioning of construction plant                  |                           |               |                 |               |                      |
|          |      | should be at the maximum possible                  |                           |               |                 |               |                      |
|          |      | distance from ASRs.                                |                           |               |                 |               |                      |
|          |      | <ul> <li>Stockpiled excavated materials</li> </ul> |                           |               |                 |               |                      |
|          |      | should be covered with tarpaulin,                  |                           |               |                 |               |                      |
|          |      | and should be removed off-site                     |                           |               |                 |               |                      |
|          |      | within 24 hours to avoid any odour                 |                           |               |                 |               |                      |
|          |      | nuisance arising.                                  |                           |               |                 |               |                      |
| С        | 1    | Water Quality Impact                               |                           |               |                 |               | 1                    |
| S5.29    | 4.5  | Construction Site Run-off and                      | To minimize water quality | Contractor    | Works sites     | Construction  | ProPECC PN 1/94      |
|          |      | Drainage:  | impacts                   |               |                 | phase         | Construction Site    |
|          |      |  |                           |               |                 |               | Drainage             |
|          |      | <ul> <li>Before commencing any site</li> </ul>     |                           |               |                 |               |                      |
|          |      | formation work, all sewer and                      |                           |               |                 |               |                      |
|          |      | drainage connections shall be                      |                           |               |                 |               |                      |
|          |      | sealed to prevent debris, soil, sand               |                           |               |                 |               |                      |
|          |      | etc. from entering public                          |                           |               |                 |               |                      |
|          |      |  |                           |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                                | Objectives of the       | Who to        | Location of the | When to       | What requirements    |
|----------|------|---|-------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures  | Recommended Measure &   | implement the | measure         | implement the | or standards for the |
|          |      |   | Main Concern to Address | measure?      |                 | measure?      | measure to           |
|          |      |   |                         |               |                 |               | achieve?             |
|          |      | sewers/drains.  |                         |               |                 |               |                      |
|          |      | <ul> <li>Temporary ditches shall be</li> </ul>        |                         |               |                 |               |                      |
|          |      | provided to facilitate run-off                        |                         |               |                 |               |                      |
|          |      | discharge into appropriate                            |                         |               |                 |               |                      |
|          |      | watercourses, via a silt retention                    |                         |               |                 |               |                      |
|          |      | pond. No site run-off shall enter the                 |                         |               |                 |               |                      |
|          |      | fishponds at Shuen Wan.                               |                         |               |                 |               |                      |
|          |      | <ul> <li>Sand/silt removal facilities such</li> </ul> |                         |               |                 |               |                      |
|          |      | as sand traps, silt traps and                         |                         |               |                 |               |                      |
|          |      | sediment basins shall be provided to                  |                         |               |                 |               |                      |
|          |      | remove sand/silt particles from                       |                         |               |                 |               |                      |
|          |      | runoff to meet the requirements of                    |                         |               |                 |               |                      |
|          |      | the Technical Memorandum                              |                         |               |                 |               |                      |
|          |      | standard under the Water Pollution                    |                         |               |                 |               |                      |
|          |      | Control Ordinance. The design of                      |                         |               |                 |               |                      |
|          |      | silt removal facilities shall be based                |                         |               |                 |               |                      |
|          |      | on the guidelines provided in                         |                         |               |                 |               |                      |
|          |      | ProPECC PN 1/94. All drainage                         |                         |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                         | Objectives of the       | Who to        | Location of the | When to       | What requirements    |
|----------|------|--|-------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures                                       | Recommended Measure &   | implement the | measure         | implement the | or standards for the |
|          |      |  | Main Concern to Address | measure?      |                 | measure?      | measure to           |
|          |      |  |                         |               |                 |               | achieve?             |
|          |      | facilities and erosion and sediment            |                         |               |                 |               |                      |
|          |      | control structures shall be inspected          |                         |               |                 |               |                      |
|          |      | monthly and maintained to ensure               |                         |               |                 |               |                      |
|          |      | proper and efficient operation at all          |                         |               |                 |               |                      |
|          |      | times and particularly during                  |                         |               |                 |               |                      |
|          |      | rainstorms.                                    |                         |               |                 |               |                      |
|          |      | <ul><li>Water pumped out from</li></ul>        |                         |               |                 |               |                      |
|          |      | excavated pits shall be discharged             |                         |               |                 |               |                      |
|          |      | into silt removal facilities.                  |                         |               |                 |               |                      |
|          |      | <ul> <li>During rainstorms, exposed</li> </ul> |                         |               |                 |               |                      |
|          |      | slope/soil surfaces shall be covered           |                         |               |                 |               |                      |
|          |      | by a tarpaulin or other means.                 |                         |               |                 |               |                      |
|          |      | Other measures that need to be                 |                         |               |                 |               |                      |
|          |      | implemented before, during, and                |                         |               |                 |               |                      |
|          |      | after rainstorms as summarized in              |                         |               |                 |               |                      |
|          |      | ProPECC PN 1/94 shall be followed.             |                         |               |                 |               |                      |
|          |      |  |                         |               |                 |               |                      |
|          |      |  |                         |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                          | Objectives of the         | Who to        | Location of the  | When to       | What requirements    |
|----------|------|---|---------------------------|---------------|------------------|---------------|----------------------|
|          | Ref. | Measures  | Recommended Measure &     | implement the | measure          | implement the | or standards for the |
|          |      |   | Main Concern to Address   | measure?      |                  | measure?      | measure to           |
|          |      |   |                           |               |                  |               | achieve?             |
|          |      | <ul> <li>Exposed soil areas shall be</li> </ul> |                           |               |                  |               |                      |
|          |      | minimized to reduce potential for               |                           |               |                  |               |                      |
|          |      | increased siltation and                         |                           |               |                  |               |                      |
|          |      | contamination of runoff.                        |                           |               |                  |               |                      |
|          |      | ■ Earthwork final surfaces shall be             |                           |               |                  |               |                      |
|          |      | well compacted and subsequent                   |                           |               |                  |               |                      |
|          |      | permanent work or surface                       |                           |               |                  |               |                      |
|          |      | protection shall be immediately                 |                           |               |                  |               |                      |
|          |      | performed to reduce the potential of            |                           |               |                  |               |                      |
|          |      | soil erosion.                                   |                           |               |                  |               |                      |
|          |      | Open stockpiles of construction                 |                           |               |                  |               |                      |
|          |      | materials or construction wastes                |                           |               |                  |               |                      |
|          |      | on-site shall be covered with                   |                           |               |                  |               |                      |
|          |      | tarpaulin or similar fabric during              |                           |               |                  |               |                      |
|          |      | rainstorms.                                     |                           |               |                  |               |                      |
| S5.30    | 4.7  | Further precautionary measures                  | To minimize water quality | Contractor    | Works areas near | Rainy seasons | EIAO-TM              |
|          |      | during rainy season:                            | impacts to the designated |               | the Conservation | during        | Water Pollution      |
|          |      |   | Conservation Area         |               | Area             | construction  | Control Ordinance    |

| EIA Ref. | EM&A<br>Ref. | Recommended Mitigation<br>Measures   | Objectives of the<br>Recommended Measure &<br>Main Concern to Address | Who to implement the measure? | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|--------------|--|---|-------------------------------|--------------------------------|--|
|          |              | ■ For the construction of the box culvert next to the existing channel of the Wai Ha River, sand bags should be deployed around the boundary of the works trench to prevent muddy water ingress into the adjacent CA or Wai Ha River. Sand bags should also be used to surround the excavated trench. Generally, the sand bags will be |   |                               | phase                          | (WPCO)   |
|          |              | placed up to a height of 300mm to provide adequate allowance for the built-up water level during rainstorm event. With sand bags in place, surface runoff will be intercepted and flow to Wai Ha River or collected by the existing drainage system as usual.  For the construction of the box   |   |                               |                                |  |

| EIA Ref. | EM&A | Recommended Mitigation  | Objectives of the       | Who to        | Location of the | When to       | What requirements    |
|----------|------|---|-------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures  | Recommended Measure &   | implement the | measure         | implement the | or standards for the |
|          |      |   | Main Concern to Address | measure?      |                 | measure?      | measure to           |
|          |      |   |                         |               |                 |               | achieve?             |
|          |      | culvert in the extreme<br>northeast<br>corner of Shuen Wan<br>Marsh |                         |               |                 |               |                      |
|          |      | Conservation Area sand bags   |                         |               |                 |               |                      |
|          |      | should be deployed along the limit                                  |                         |               |                 |               |                      |
|          |      | of the works area to prevent muddy water ingress into the CA. Sand  |                         |               |                 |               |                      |
|          |      | bags should be placed to a height                                   |                         |               |                 |               |                      |
|          |      | of at least 300mm from ground level and +2.5 mPD (whichever is      |                         |               |                 |               |                      |
|          |      | greater) to provide adequate<br>allowance for the built-up<br>water |                         |               |                 |               |                      |
|          |      | level during rainstorm events.                                      |                         |               |                 |               |                      |
|          |      | Unpolluted surface runoff within the                                |                         |               |                 |               |                      |
|          |      | works area should then be   |                         |               |                 |               |                      |
|          |      | collected and directed into the                                     |                         |               |                 |               |                      |
|          |      | existing drainage system.   |                         |               |                 |               |                      |
|          |      | ■ Sheet-piles, which would be                                       |                         |               |                 |               |                      |
|          |      | installed around the works trench                                   |                         |               |                 |               |                      |
|          |      | near the Conservation Area, would                                   |                         |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                         | Objectives of the       | Who to        | Location of the | When to       | What requirements    |
|----------|------|--|-------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures                                       | Recommended Measure &   | implement the | measure         | implement the | or standards for the |
|          |      |  | Main Concern to Address | measure?      |                 | measure?      | measure to           |
|          |      |  |                         |               |                 |               | achieve?             |
|          |      | be extended above ground level for             |                         |               |                 |               |                      |
|          |      | about 2m to serve as hoardings to              |                         |               |                 |               |                      |
|          |      | isolate the works site.                        |                         |               |                 |               |                      |
|          |      | Tarpulin sheets would be used to               |                         |               |                 |               |                      |
|          |      | cover the excavation areas during              |                         |               |                 |               |                      |
|          |      | heavy rainstorms. This would                   |                         |               |                 |               |                      |
|          |      | prevent the ingress of rainwater into          |                         |               |                 |               |                      |
|          |      | the trench minimising the risk of              |                         |               |                 |               |                      |
|          |      | muddy water getting into Wai Ha                |                         |               |                 |               |                      |
|          |      | River and the adjacent Conservation            |                         |               |                 |               |                      |
|          |      | Area.  |                         |               |                 |               |                      |
|          |      | <ul> <li>Any concrete washing water</li> </ul> |                         |               |                 |               |                      |
|          |      | would be contained inside the works            |                         |               |                 |               |                      |
|          |      | site surrounded by the extended                |                         |               |                 |               |                      |
|          |      | sheet piles. A pump sump at the                |                         |               |                 |               |                      |
|          |      | bottom of the trench would be                  |                         |               |                 |               |                      |
|          |      | provided to pump any excess water              |                         |               |                 |               |                      |
|          |      | during concrete washing.                       |                         |               |                 |               |                      |
|          |      | 3 · · · · · · · · · · · · · · · · · · ·        |                         |               |                 |               |                      |

| EIA Ref. | EM&A    | Recommended Mitigation               | Objectives of the         | Who to        | Location of the | When to       | What requirements    |
|----------|---------|--------------------------------------|---------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref.    | Measures                             | Recommended Measure &     | implement the | measure         | implement the | or standards for the |
|          |         |                                      | Main Concern to Address   | measure?      |                 | measure?      | measure to           |
|          |         |                                      |                           |               |                 |               | achieve?             |
|          |         | Stockpiling the excavated            |                           |               |                 |               |                      |
|          |         | materials adjacent to the            |                           |               |                 |               |                      |
|          |         | Conservation Area would not be       |                           |               |                 |               |                      |
|          |         | allowed. The excavated materials     |                           |               |                 |               |                      |
|          |         | would be either removed off site     |                           |               |                 |               |                      |
|          |         | immediately after excavation, or     |                           |               |                 |               |                      |
|          |         | stockpile at location(s) away from   |                           |               |                 |               |                      |
|          |         | the Conservation Area. The           |                           |               |                 |               |                      |
|          |         | stockpile locations shall be         |                           |               |                 |               |                      |
|          |         | approved by the site engineer.       |                           |               |                 |               |                      |
| S5.31-S  | 4.8-4.9 | General Construction Activities:     | To minimize water quality | Contractor    | Works sites     | Construction  | EIAO-TM              |
| 5.32     |         | Debris and refuse generated          | impacts                   |               |                 | phase         | WPCO                 |
|          |         | on-site should be collected, handled |                           |               |                 |               |                      |
|          |         | and disposed of properly to avoid    |                           |               |                 |               |                      |
|          |         | entering the Wa Ha River and fish    |                           |               |                 |               |                      |
|          |         | ponds at Shuen Wan. Stockpiles       |                           |               |                 |               |                      |
|          |         | of cement and other construction     |                           |               |                 |               |                      |
|          |         | materials should be kept covered     |                           |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation  | Objectives of the         | Who to        | Location of the | When to       | What requirements    |
|----------|------|---|---------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures  | Recommended Measure &     | implement the | measure         | implement the | or standards for the |
|          |      |   | Main Concern to Address   | measure?      |                 | measure?      | measure to           |
|          |      |   |                           |               |                 |               | achieve?             |
|          |      | when not being used.  |                           |               |                 |               |                      |
|          |      | Oils and fuels should only be   |                           |               |                 |               |                      |
|          |      | used and stored in designated areas                                     |                           |               |                 |               |                      |
|          |      | which have pollution prevention   |                           |               |                 |               |                      |
|          |      | facilities. To prevent spillage of                                      |                           |               |                 |               |                      |
|          |      | fuels and solvents to nearby water                                      |                           |               |                 |               |                      |
|          |      | bodies, all fuel tanks and storage                                      |                           |               |                 |               |                      |
|          |      | areas should be provided with locks                                     |                           |               |                 |               |                      |
|          |      | and be sited on sealed areas, within                                    |                           |               |                 |               |                      |
|          |      | bunds of a capacity equal to 110%                                       |                           |               |                 |               |                      |
|          |      | of the storage capacity of the largest tank. The bund should be drained |                           |               |                 |               |                      |
|          |      | of rainwater after a rain event.  |                           |               |                 |               |                      |
| S5.33    | 4.10 | Sewage from Construction  | To minimize water quality | Contractor    | Works sites     | Construction  | EIAO-TM              |
|          |      | workforce:  | impacts                   |               |                 | phase         | WPCO                 |
|          |      | <ul> <li>Temporary sanitary facilities,</li> </ul>                      |                           |               |                 |               |                      |
|          |      | such as portable chemical toilets,                                      |                           |               |                 |               |                      |
|          |      | should be employed on-site. A   |                           |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                | Objectives of the         | Who to        | Location of the | When to       | What requirements    |
|----------|------|---------------------------------------|---------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures                              | Recommended Measure &     | implement the | measure         | implement the | or standards for the |
|          |      |                                       | Main Concern to Address   | measure?      |                 | measure?      | measure to           |
|          |      |                                       |                           |               |                 |               | achieve?             |
|          |      | licensed contractor would be          |                           |               |                 |               |                      |
|          |      | responsible for appropriate disposal  |                           |               |                 |               |                      |
|          |      | and maintenance of these facilities.  |                           |               |                 |               |                      |
| S5.34    | 4.11 | River Channel Excavation Works:       | To minimize water quality | Contractor    | Works sites     | Construction  | EIAO-TM              |
|          |      |                                       | impacts                   |               |                 | phase         | WPCO                 |
|          |      | The excavation works within the       |                           |               |                 |               |                      |
|          |      | upstream end of the existing river    |                           |               |                 |               |                      |
|          |      | channel of the Wai Ha River for the   |                           |               |                 |               |                      |
|          |      | construction of the proposed box      |                           |               |                 |               |                      |
|          |      | culvert shall be carried out in dry   |                           |               |                 |               |                      |
|          |      | condition. Containment                |                           |               |                 |               |                      |
|          |      | measures such as bunds and            |                           |               |                 |               |                      |
|          |      | barriers shall be used within the     |                           |               |                 |               |                      |
|          |      | affected length of the river channel  |                           |               |                 |               |                      |
|          |      | and the excavation works restricted   |                           |               |                 |               |                      |
|          |      | to within an enclosed dry section of  |                           |               |                 |               |                      |
|          |      | the channel. The excavation works     |                           |               |                 |               |                      |
|          |      | within Wai Ha River shall be          |                           |               |                 |               |                      |
|          |      | restricted to the period from October |                           |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                            | Objectives of the       | Who to        | Location of the | When to       | What requirements    |
|----------|------|---|-------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures  | Recommended Measure &   | implement the | measure         | implement the | or standards for the |
|          |      |   | Main Concern to Address | measure?      |                 | measure?      | measure to           |
|          |      |   |                         |               |                 |               | achieve?             |
|          |      | to April.   |                         |               |                 |               |                      |
| D        |      | Waste Management Implications                     |                         |               |                 |               | 1                    |
| S6.20 -  | 5.5  | Good site practices:                              | To reduce waste         | Contractor    | Works sites     | Construction  | ETWB TCW             |
| 6.22     |      |   | management impacts      |               |                 | phase         | No.19/2005           |
|          |      | <ul> <li>Nomination of approved</li> </ul>        |                         |               |                 |               | ETWB TCW             |
|          |      | personnel, such as a site manager,                |                         |               |                 |               | No.31/2004           |
|          |      | to be responsible for good site                   |                         |               |                 |               |                      |
|          |      | practices and making arrangements                 |                         |               |                 |               |                      |
|          |      | for collection of all wastes generated            |                         |               |                 |               |                      |
|          |      | at the site and effective disposal to             |                         |               |                 |               |                      |
|          |      | an appropriate facility.                          |                         |               |                 |               |                      |
|          |      | <ul> <li>Training of site personnel in</li> </ul> |                         |               |                 |               |                      |
|          |      | proper waste management and                       |                         |               |                 |               |                      |
|          |      | chemical waste handling                           |                         |               |                 |               |                      |
|          |      | procedures.                                       |                         |               |                 |               |                      |
|          |      | <ul> <li>Provision of sufficient waste</li> </ul> |                         |               |                 |               |                      |
|          |      | disposal points and regular                       |                         |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                      | Objectives of the       | Who to        | Location of the | When to       | What requirements    |
|----------|------|---|-------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures                                    | Recommended Measure &   | implement the | measure         | implement the | or standards for the |
|          |      |   | Main Concern to Address | measure?      |                 | measure?      | measure to           |
|          |      |   |                         |               |                 |               | achieve?             |
|          |      | collection for disposal.                    |                         |               |                 |               |                      |
|          |      | <ul> <li>Appropriate measures to</li> </ul> |                         |               |                 |               |                      |
|          |      | minimise windblown litter and dust          |                         |               |                 |               |                      |
|          |      | during transportation of waste by           |                         |               |                 |               |                      |
|          |      | either covering trucks or by                |                         |               |                 |               |                      |
|          |      | transporting wastes in enclosed             |                         |               |                 |               |                      |
|          |      | containers.                                 |                         |               |                 |               |                      |
|          |      | Separation of chemical waste for            |                         |               |                 |               |                      |
|          |      | special handling and appropriate            |                         |               |                 |               |                      |
|          |      | treatment at the Chemical Waste             |                         |               |                 |               |                      |
|          |      | Treatment Facility.                         |                         |               |                 |               |                      |
|          |      | <ul><li>Regular cleaning and</li></ul>      |                         |               |                 |               |                      |
|          |      | maintenance programme for                   |                         |               |                 |               |                      |
|          |      | drainage systems, sumps and oil             |                         |               |                 |               |                      |
|          |      | interceptors.                               |                         |               |                 |               |                      |
|          |      | A Waste Management Plan                     |                         |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                         | Objectives of the          | Who to        | Location of the | When to       | What requirements    |
|----------|------|--|----------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures                                       | Recommended Measure &      | implement the | measure         | implement the | or standards for the |
|          |      |  | Main Concern to Address    | measure?      |                 | measure?      | measure to           |
|          |      |  |                            |               |                 |               | achieve?             |
|          |      | should be prepared and submitted to            |                            |               |                 |               |                      |
|          |      | the Engineer for approval. One                 |                            |               |                 |               |                      |
|          |      | may make reference to ETWB TCW                 |                            |               |                 |               |                      |
|          |      | No. 15/2003 for details.                       |                            |               |                 |               |                      |
|          |      | A recording system for the                     |                            |               |                 |               |                      |
|          |      | amount of wastes generated,                    |                            |               |                 |               |                      |
|          |      | recycled and disposed (including the           |                            |               |                 |               |                      |
|          |      | disposal sites) should be proposed.            |                            |               |                 |               |                      |
| S6.23-   | 5.7  | Waste reduction measures:                      | To achieve waste reduction | Contractor    | Works sites     | Construction  | EIAO-TM              |
| 6.24     |      |  |                            |               |                 | phase         |                      |
|          |      | <ul> <li>Segregation and storage of</li> </ul> |                            |               |                 |               |                      |
|          |      | different types of waste in different          |                            |               |                 |               |                      |
|          |      | containers, skips or stockpiles to             |                            |               |                 |               |                      |
|          |      | enhance reuse or recycling of                  |                            |               |                 |               |                      |
|          |      | materials and their proper disposal.           |                            |               |                 |               |                      |
|          |      | ■ To encourage collection of                   |                            |               |                 |               |                      |
|          |      | aluminium cans by individual                   |                            |               |                 |               |                      |
|          |      | collectors, separate labelled bins             |                            |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                              | Objectives of the       | Who to        | Location of the | When to       | What requirements    |
|----------|------|---|-------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures  | Recommended Measure &   | implement the | measure         | implement the | or standards for the |
|          |      |   | Main Concern to Address | measure?      |                 | measure?      | measure to           |
|          |      |   |                         |               |                 |               | achieve?             |
|          |      | shall be provided to segregate this                 |                         |               |                 |               |                      |
|          |      | waste from other general refuse                     |                         |               |                 |               |                      |
|          |      | generated by the work force.                        |                         |               |                 |               |                      |
|          |      |   |                         |               |                 |               |                      |
|          |      | <ul><li>Any unused chemicals or those</li></ul>     |                         |               |                 |               |                      |
|          |      | with remaining functional capacity                  |                         |               |                 |               |                      |
|          |      | shall be recycled.                                  |                         |               |                 |               |                      |
|          |      | <ul><li>Maximising the use of reusable</li></ul>    |                         |               |                 |               |                      |
|          |      | steel formwork to reduce the amount                 |                         |               |                 |               |                      |
|          |      | of C&D material.                                    |                         |               |                 |               |                      |
|          |      |   |                         |               |                 |               |                      |
|          |      | <ul><li>Proper storage and site practices</li></ul> |                         |               |                 |               |                      |
|          |      | to minimise the potential for damage                |                         |               |                 |               |                      |
|          |      | or contamination of construction                    |                         |               |                 |               |                      |
|          |      | materials.  |                         |               |                 |               |                      |
|          |      |   |                         |               |                 |               |                      |
|          |      | Plan and stock construction                         |                         |               |                 |               |                      |
|          |      | materials carefully to minimise                     |                         |               |                 |               |                      |
|          |      | amount of waste generated and                       |                         |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                 | Objectives of the             | Who to        | Location of the | When to       | What requirements    |
|----------|------|--|-------------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures                               | Recommended Measure &         | implement the | measure         | implement the | or standards for the |
|          |      |  | Main Concern to Address       | measure?      |                 | measure?      | measure to           |
|          |      |  |                               |               |                 |               | achieve?             |
|          |      | avoid unnecessary generation of        |                               |               |                 |               |                      |
|          |      | waste.                                 |                               |               |                 |               |                      |
| S6.25-   |      | Construction & Demolition (C&D)        | To minimize off-site disposal | Contractor    | Works sites     | Construction  | EIAO-TM              |
| 6.26     |      | Material:                              | of C&D material               |               |                 | phase         |                      |
|          |      | Excavated material with suitable       | To minimize environmental     |               |                 |               |                      |
|          |      | characteristics/size should be         | impacts during the handling   |               |                 |               |                      |
|          |      | reused on-site as fill material as far | of C&D material               |               |                 |               |                      |
|          |      | as practicable, such as for            |                               |               |                 |               |                      |
|          |      | backfilling of the box culvert and     |                               |               |                 |               |                      |
|          |      | drainage pipe works.                   |                               |               |                 |               |                      |
|          |      | Suitable areas should be               |                               |               |                 |               |                      |
|          |      | designated within the works site       |                               |               |                 |               |                      |
|          |      | boundaries for temporary stockpiling   |                               |               |                 |               |                      |
|          |      | of C&D material.                       |                               |               |                 |               |                      |
|          |      | ■ Within stockpile areas, the          |                               |               |                 |               |                      |
|          |      | following measures should be taken     |                               |               |                 |               |                      |
|          |      | to control potential environmental     |                               |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                 | Objectives of the       | Who to        | Location of the | When to       | What requirements    |
|----------|------|--|-------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures                               | Recommended Measure &   | implement the | measure         | implement the | or standards for the |
|          |      |  | Main Concern to Address | measure?      |                 | measure?      | measure to           |
|          |      |  |                         |               |                 |               | achieve?             |
|          |      | impacts or nuisance:                   |                         |               |                 |               |                      |
|          |      | - covering material during             |                         |               |                 |               |                      |
|          |      | heavy rainfall;                        |                         |               |                 |               |                      |
|          |      | - locating stockpiles to minimize      |                         |               |                 |               |                      |
|          |      | potential visual impacts; and          |                         |               |                 |               |                      |
|          |      | - minimizing land intake of            |                         |               |                 |               |                      |
|          |      | stockpile areas as far as possible.    |                         |               |                 |               |                      |
|          |      | ■ When disposing C&D material at       |                         |               |                 |               |                      |
|          |      | a public filling area, the material    |                         |               |                 |               |                      |
|          |      | shall only consist of soil, rock,      |                         |               |                 |               |                      |
|          |      | concrete, brick, cement                |                         |               |                 |               |                      |
|          |      | plaster/mortar, inert building debris, |                         |               |                 |               |                      |
|          |      | aggregates and asphalt. The            |                         |               |                 |               |                      |
|          |      | material shall be free from marine     |                         |               |                 |               |                      |
|          |      | mud, household refuse, plastic,        |                         |               |                 |               |                      |
|          |      | metals, industrial and chemical        |                         |               |                 |               |                      |
|          |      | waste, animal and vegetable matter,    |                         |               |                 |               |                      |
|          |      | and other material considered to be    |                         |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                           | Objectives of the            | Who to        | Location of the | When to       | What requirements    |
|----------|------|--|------------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures   | Recommended Measure &        | implement the | measure         | implement the | or standards for the |
|          |      |  | Main Concern to Address      | measure?      |                 | measure?      | measure to           |
|          |      |  |                              |               |                 |               | achieve?             |
|          |      | unsuitable by the Filling Supervisor.            |                              |               |                 |               |                      |
|          |      |  |                              |               |                 |               |                      |
| S6.27    |      | Chemical waste:                                  | To minimize environmental    | Contractor    | Works sites     | Construction  | EIAO-TM              |
|          |      | Contractor should register with                  | impacts during the handling, |               |                 | phase         | Waste Disposal       |
|          |      | the EPD as a Chemical Waste                      | transportation and disposal  |               |                 |               | (Chemical Waste)     |
|          |      | Producer and to follow the                       | of chemical waste            |               |                 |               | (General) Regulation |
|          |      | guidelines stated in the Code of                 |                              |               |                 |               |                      |
|          |      | Practice on the Packaging,                       |                              |               |                 |               |                      |
|          |      | Labelling and Storage of Chemical                |                              |               |                 |               |                      |
|          |      | Wastes.  |                              |               |                 |               |                      |
|          |      | <ul> <li>Good quality containers</li> </ul>      |                              |               |                 |               |                      |
|          |      | compatible with the chemical                     |                              |               |                 |               |                      |
|          |      | wastes should be used, and                       |                              |               |                 |               |                      |
|          |      | incompatible chemicals should be                 |                              |               |                 |               |                      |
|          |      | stored separately.                               |                              |               |                 |               |                      |
|          |      | <ul> <li>Appropriate labels should be</li> </ul> |                              |               |                 |               |                      |
|          |      | securely attached on each chemical               |                              |               |                 |               |                      |
|          |      | waste container indicating the                   |                              |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                 | Objectives of the             | Who to        | Location of the | When to       | What requirements    |
|----------|------|--|-------------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures                               | Recommended Measure &         | implement the | measure         | implement the | or standards for the |
|          |      |  | Main Concern to Address       | measure?      |                 | measure?      | measure to           |
|          |      |  |                               |               |                 |               | achieve?             |
|          |      | corresponding chemical                 |                               |               |                 |               |                      |
|          |      | characteristics of the chemical        |                               |               |                 |               |                      |
|          |      | waste, such as explosives,             |                               |               |                 |               |                      |
|          |      | flammable, oxidizing, irritant, toxic, |                               |               |                 |               |                      |
|          |      | harmful, corrosive, etc.               |                               |               |                 |               |                      |
|          |      | The Contractor should use a            |                               |               |                 |               |                      |
|          |      | licensed collector to transport and    |                               |               |                 |               |                      |
|          |      | dispose of the chemical wastes         |                               |               |                 |               |                      |
|          |      | generated at the Chemical Waste        |                               |               |                 |               |                      |
|          |      | Treatment Centre at Tsing Yi, or       |                               |               |                 |               |                      |
|          |      | other licenced facility, in accordance |                               |               |                 |               |                      |
|          |      | with the Waste Disposal (Chemical      |                               |               |                 |               |                      |
|          |      | Waste) (General) Regulation.           |                               |               |                 |               |                      |
| S6.28    |      | General refuse:                        | To minimize environmental     | Contractor    | Works sites     | Construction  | EIAO-TM              |
|          |      | It should be stored in enclosed        | impacts during the handling   |               |                 | phase         |                      |
|          |      | bins or compaction units separate      | and transportation of general |               |                 |               |                      |
|          |      | from C&D material.                     | refuse                        |               |                 |               |                      |
|          |      | A reputable waste collector            |                               |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                        | Objectives of the            | Who to        | Location of the | When to       | What requirements    |
|----------|------|---|------------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures                                      | Recommended Measure &        | implement the | measure         | implement the | or standards for the |
|          |      |   | Main Concern to Address      | measure?      |                 | measure?      | measure to           |
|          |      |   |                              |               |                 |               | achieve?             |
|          |      | should be employed by the                     |                              |               |                 |               |                      |
|          |      | contractor to remove general refuse           |                              |               |                 |               |                      |
|          |      | from the site, separately from C&D            |                              |               |                 |               |                      |
|          |      | material.                                     |                              |               |                 |               |                      |
|          |      | An enclosed and covered area                  |                              |               |                 |               |                      |
|          |      | is preferred to reduce the                    |                              |               |                 |               |                      |
|          |      | occurrence of 'wind blown' light              |                              |               |                 |               |                      |
|          |      | material.                                     |                              |               |                 |               |                      |
| E        |      | Ecological Impact                             | l                            |               | I               |               |                      |
| S. 7.95  | 6.6  | Sheet-pilings, which will be                  | To minimize the impacts on   | Contractor    | Whole site      | Construction  | EIAO-TM              |
|          |      | installed around the trench of                | the stream and natural river |               |                 | Phase         |                      |
|          |      | excavation, should be extended                | bank                         |               |                 |               |                      |
|          |      | above ground level for ~2m to act as          |                              |               |                 |               |                      |
|          |      | hoarding to isolate the works site.           |                              |               |                 |               |                      |
|          |      | <ul><li>The trenching works for the</li></ul> |                              |               |                 |               |                      |
|          |      | construction of the proposed box              |                              |               |                 |               |                      |
|          |      | culvert should be carried out in              |                              |               |                 |               |                      |
|          |      | phases, with a trench length of not           |                              |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                             | Objectives of the            | Who to        | Location of the | When to       | What requirements    |
|----------|------|--|------------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures   | Recommended Measure &        | implement the | measure         | implement the | or standards for the |
|          |      |  | Main Concern to Address      | measure?      |                 | measure?      | measure to           |
|          |      |  |                              |               |                 |               | achieve?             |
|          |      | more than 120m in each phase.                      |                              |               |                 |               |                      |
|          |      | The trench should be backfilled and                |                              |               |                 |               |                      |
|          |      | compacted with suitable materials                  |                              |               |                 |               |                      |
|          |      | upon completion of each phase of                   |                              |               |                 |               |                      |
|          |      | the construction works.                            |                              |               |                 |               |                      |
| S7.117   | 6.6  | The construction of intercept                      | To minimize the impacts on   | Contractor    | Whole site      | Construction  | EIAO-TM              |
|          |      | point of twin cell box culvert at the              | the stream and natural river |               |                 | Phase         |                      |
|          |      | upstream of Wai Ha River should be                 | bank                         |               |                 |               |                      |
|          |      | confined to only one side of the river             |                              |               |                 |               |                      |
|          |      | bank.  |                              |               |                 |               |                      |
|          |      | ■ To restore and enhance the                       |                              |               |                 |               |                      |
|          |      | ecological value of the stream, the                |                              |               |                 |               |                      |
|          |      | affected river bank should be                      |                              |               |                 |               |                      |
|          |      | reinstated to its original condition or            |                              |               |                 |               |                      |
|          |      | lined with rock-filled gabion.                     |                              |               |                 |               |                      |
|          |      | <ul><li>Planting pits should be provided</li></ul> |                              |               |                 |               |                      |
|          |      | in the gabion bank to allow the                    |                              |               |                 |               |                      |
|          |      | re-establishment of riparian                       |                              |               |                 |               |                      |
|          |      | vegetation.  |                              |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                               | Objectives of the          | Who to        | Location of the | When to       | What requirements    |
|----------|------|--|----------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures   | Recommended Measure &      | implement the | measure         | implement the | or standards for the |
|          |      |  | Main Concern to Address    | measure?      |                 | measure?      | measure to           |
|          |      |  |                            |               |                 |               | achieve?             |
|          |      |  |                            |               |                 |               |                      |
|          |      | ■ The existing natural riverbed and                  |                            |               |                 |               |                      |
|          |      | substrates should be retained and                    |                            |               |                 |               |                      |
|          |      | the natural pool-riffle sequence                     |                            |               |                 |               |                      |
|          |      | should be re-created in the new                      |                            |               |                 |               |                      |
|          |      | channel bed.   |                            |               |                 |               |                      |
| S 7.118  | 6.7  | <ul> <li>All works carried out within the</li> </ul> | To minimise sedimentation/ | Contractor    | Whole Site      | Construction  | EIAO-TM              |
|          |      | the river channel of Wai Ha River                    | water quality impacts      |               |                 | Phase         |                      |
|          |      | should be carried out from October                   |                            |               |                 |               |                      |
|          |      | to April, with construction carried out              |                            |               |                 |               |                      |
|          |      | by land-based plant.                                 |                            |               |                 |               |                      |
|          |      | <ul><li>Works within river/stream</li></ul>          |                            |               |                 |               |                      |
|          |      | channels should be restricted to an                  |                            |               |                 |               |                      |
|          |      | enclosed dry section of the river,                   |                            |               |                 |               |                      |
|          |      | with containment measures such as                    |                            |               |                 |               |                      |
|          |      | bunds and barriers used within the                   |                            |               |                 |               |                      |
|          |      | river to minimize the impacts upon                   |                            |               |                 |               |                      |
|          |      | the downstream water body.                           |                            |               |                 |               |                      |
|          |      |  |                            |               |                 |               |                      |

| EM&A | Recommended Mitigation                               | Objectives of the  | Who to   | Location of the  | When to  | What requirements   |
|------|--|--|--|--|--|---|
| Ref. | Measures   | Recommended Measure &  | implement the  | measure  | implement the  | or standards for the  |
|      |  | Main Concern to Address  | measure?   |  | measure?   | measure to  |
|      |  |  |  |  |  | achieve?  |
|      | Site runoff should be directed                       |  |  |  |  |   |
|      | towards regularly cleaned and                        |  |  |  |  |   |
|      | maintained silt traps and oil/grease                 |  |  |  |  |   |
|      | separators to minimize the risk of                   |  |  |  |  |   |
|      | sedimentation and pollution of river                 |  |  |  |  |   |
|      | water.   |  |  |  |  |   |
|      | <ul><li>The silt and oil/grease separators</li></ul> |  |  |  |  |   |
|      | should be appropriately designed for                 |  |  |  |  |   |
|      | the local drainage and ground                        |  |  |  |  |   |
|      | conditions.  |  |  |  |  |   |
|      | ■ To minimize leakage and loss of                    |  |  |  |  |   |
|      | sediments during excavation in                       |  |  |  |  |   |
|      | narrow channels, tightly sealed                      |  |  |  |  |   |
|      | closed grab excavators should be                     |  |  |  |  |   |
|      | deployed where material to be                        |  |  |  |  |   |
|      | handled is wet.                                      |  |  |  |  |   |
| 6.8  | ■ The construction of the                            | To protect plant species of  | Contractor/  | Whole site   | Construction   | EIAO-TM   |
|      | proposed box-culvert would have the                  | conservation interest  | qualified  |  | Phase  |   |
|      | potential to directly impact a few                   |  | botanist/horticu   |  |  |   |
|      | Ref.   | Ref. Measures  Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimize the risk of sedimentation and pollution of river water.  The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions.  To minimize leakage and loss of sediments during excavation in narrow channels, tightly sealed closed grab excavators should be deployed where material to be handled is wet.  The construction of the proposed box-culvert would have the | Ref. Measures    Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimize the risk of sedimentation and pollution of river water.    The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions.    To minimize leakage and loss of sediments during excavation in narrow channels, tightly sealed closed grab excavators should be deployed where material to be handled is wet.    To protect plant species of proposed box-culvert would have the | Ref. Measures  Recommended Measure & implement the measure?  Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimize the risk of sedimentation and pollution of river water.  The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions.  To minimize leakage and loss of sediments during excavation in narrow channels, tightly sealed closed grab excavators should be deployed where material to be handled is wet.  To protect plant species of contractor/ qualified | Ref. Measures  Recommended Measure & implement the measure?  I Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimize the risk of sedimentation and pollution of river water.  I The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions.  To minimize leakage and loss of sediments during excavation in narrow channels, tightly sealed closed grab excavators should be deployed where material to be handled is wet.  To protect plant species of proposed box-culvert would have the conservation interest qualified | Ref. Measures Recommended Measure & Implement the measure? Implement the measure?  I Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimize the risk of sedimentation and pollution of river water.  I The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions.  To minimize leakage and loss of sediments during excavation in narrow channels, tightly sealed closed grab excavators should be deployed where material to be handled is wet.  To protect plant species of proposed box-culvert would have the conservation interest qualified Construction Phase |

| Main Concern to Address measure? measure? measure? measure?  individual of a plant species of conservation interest (Hong Kong Pavetta, Pavetta hongkongensis). The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase.  • A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.  • Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should | EIA Ref. | EM&A | Recommended Mitigation                  | Objectives of the       | Who to        | Location of the | When to       | What requirements    |
|--|----------|------|---|-------------------------|---------------|-----------------|---------------|----------------------|
| individual of a plant species of conservation interest (Hong Kong Pavetta, Pavetta hongkongensis). The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase.  A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should   |          | Ref. | Measures                                | Recommended Measure &   | implement the | measure         | implement the | or standards for the |
| individual of a plant species of conservation interest (Hong Kong Pavetta, Pavetta hongkongensis). The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase.  A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should  |          |      |   | Main Concern to Address | measure?      |                 | measure?      | measure to           |
| conservation interest (Hong Kong Pavetta, Pavetta hongkongensis). The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase.  A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should   |          |      |   |                         |               |                 |               | achieve?             |
| Pavetta, Pavetta hongkongensis). The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase.  A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should  |          |      | individual of a plant species of        |                         | lturalist     |                 |               |                      |
| The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase.  A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should   |          |      | conservation interest (Hong Kong        |                         |               |                 |               |                      |
| transplanted to a suitable nearby habitats prior to the construction phase.  A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should  |          |      | Pavetta, Pavetta hongkongensis).        |                         |               |                 |               |                      |
| habitats prior to the construction phase.  A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should  |          |      | The affected individuals should be      |                         |               |                 |               |                      |
| phase.  A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should   |          |      | transplanted to a suitable nearby       |                         |               |                 |               |                      |
| <ul> <li>A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.</li> <li>Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should</li> </ul>   |          |      | habitats prior to the construction      |                         |               |                 |               |                      |
| the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should   |          |      | phase.                                  |                         |               |                 |               |                      |
| interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should  |          |      | A detailed vegetation survey of         |                         |               |                 |               |                      |
| suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should  |          |      | the affected species of conservation    |                         |               |                 |               |                      |
| to identify the affected individuals in order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should  |          |      | interest should be conducted by a       |                         |               |                 |               |                      |
| order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should  |          |      | suitably qualified botanist/ecologist   |                         |               |                 |               |                      |
| transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should   |          |      | to identify the affected individuals in |                         |               |                 |               |                      |
| ■ Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should  |          |      | order to provide details for            |                         |               |                 |               |                      |
| supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should  |          |      | transplantation scheme.                 |                         |               |                 |               |                      |
| botanist/horticulturalist. A detailed transplantation methodology should   |          |      | ■ Transplantation should be             |                         |               |                 |               |                      |
| transplantation methodology should   |          |      | supervised by a suitably qualified      |                         |               |                 |               |                      |
|  |          |      | botanist/horticulturalist. A detailed   |                         |               |                 |               |                      |
| be formulated during the detailed  |          |      | transplantation methodology should      |                         |               |                 |               |                      |
|  |          |      | be formulated during the detailed       |                         |               |                 |               |                      |
| design stage of this Project.  |          |      | design stage of this Project.           |                         |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation              | Objectives of the       | Who to        | Location of the | When to       | What requirements    |
|----------|------|-------------------------------------|-------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures                            | Recommended Measure &   | implement the | measure         | implement the | or standards for the |
|          |      |                                     | Main Concern to Address | measure?      |                 | measure?      | measure to           |
|          |      |                                     |                         |               |                 |               | achieve?             |
| S 7.120  | 6.9  | Noise mitigation measures such      | To minimise disturbance | Contractor    | Whole site      | Construction  | EIAO-TM              |
|          |      | as the use of quieter construction  | impacts.                |               |                 | Phase         |                      |
|          |      | plant and temporary noise barriers  |                         |               |                 |               |                      |
|          |      | should be implemented to minimize   |                         |               |                 |               |                      |
|          |      | disturbance to habitats adjacent to |                         |               |                 |               |                      |
|          |      | the works areas.                    |                         |               |                 |               |                      |
|          |      | ■ Temporary noise barriers should   |                         |               |                 |               |                      |
|          |      | be used during the construction of  |                         |               |                 |               |                      |
|          |      | the box-culvert along Tung Tsz      |                         |               |                 |               |                      |
|          |      | Road, the floodwater pumping        |                         |               |                 |               |                      |
|          |      | station, the mechanical gate, and   |                         |               |                 |               |                      |
|          |      | drainage pipe to minimize potential |                         |               |                 |               |                      |
|          |      | construction phase disturbance to   |                         |               |                 |               |                      |
|          |      | ardeids and avifauna foraging in    |                         |               |                 |               |                      |
|          |      | marsh habitat.                      |                         |               |                 |               |                      |
|          |      | Noise generating construction       |                         |               |                 |               |                      |
|          |      | works near the Shuen Wan Egretry    |                         |               |                 |               |                      |
|          |      | SSSI should be avoided as far as    |                         |               |                 |               |                      |
|          |      | practicable during the breeding     |                         |               |                 |               |                      |
|          |      | season (March to June) of the       |                         |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                          | Objectives of the          | Who to        | Location of the | When to       | What requirements    |
|----------|------|---|----------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures  | Recommended Measure &      | implement the | measure         | implement the | or standards for the |
|          |      |   | Main Concern to Address    | measure?      |                 | measure?      | measure to           |
|          |      |   |                            |               |                 |               | achieve?             |
|          |      | ardeids.  |                            |               |                 |               |                      |
|          |      | <ul><li>Works near the SSSI (i.e.</li></ul>     |                            |               |                 |               |                      |
|          |      | installation of mechanical gate)                |                            |               |                 |               |                      |
|          |      | should be restricted to be executed             |                            |               |                 |               |                      |
|          |      | outside the breeding season by                  |                            |               |                 |               |                      |
|          |      | provision of special conditions in the          |                            |               |                 |               |                      |
|          |      | contract document.                              |                            |               |                 |               |                      |
|          |      | <ul><li>Hoardings with minimum height</li></ul> |                            |               |                 |               |                      |
|          |      | of 2m should be set up along the                |                            |               |                 |               |                      |
|          |      | south side of the proposed box                  |                            |               |                 |               |                      |
|          |      | culvert works area adjacent to the              |                            |               |                 |               |                      |
|          |      | marsh, extending at least 20m at                |                            |               |                 |               |                      |
|          |      | both ends, throughout the                       |                            |               |                 |               |                      |
|          |      | construction period.                            |                            |               |                 |               |                      |
| S 7.121  | 6.10 | Placement of equipment or                       | To minimise disturbance to | Contractor    | Whole site      | Construction  | EIAO-TM              |
|          |      | stockpile in designated works areas             | habitats.                  |               |                 | Phase         |                      |
|          |      | and access routes selected on                   |                            |               |                 |               |                      |
|          |      | existing disturbed land to minimise             |                            |               |                 |               |                      |
|          |      | disturbance to natural or                       |                            |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                                | Objectives of the          | Who to        | Location of the | When to       | What requirements    |
|----------|------|---|----------------------------|---------------|-----------------|---------------|----------------------|
|          | Ref. | Measures  | Recommended Measure &      | implement the | measure         | implement the | or standards for the |
|          |      |   | Main Concern to Address    | measure?      |                 | measure?      | measure to           |
|          |      |   |                            |               |                 |               | achieve?             |
|          |      | moderate-high ecological value                        |                            |               |                 |               |                      |
|          |      | habitats.   |                            |               |                 |               |                      |
| S 7.121  | 6.10 | <ul> <li>Construction activities should be</li> </ul> | To minimise disturbance to | Contractor    | Whole site      | Construction  | EIAO-TM              |
|          |      | restricted to work areas that would                   | natural habitats outside   |               |                 | Phase         |                      |
|          |      | be clearly demarcated. The work                       | works area.                |               |                 |               |                      |
|          |      | areas should be reinstated after                      |                            |               |                 |               |                      |
|          |      | completion of the works.                              |                            |               |                 |               |                      |
| S 7.121  | 6.10 | <ul> <li>Waste skips should be provided</li> </ul>    | To minimise disturbance to | Contractor    | Whole site      | Construction  | EIAO-TM              |
|          |      | to collect general refuse and                         | habitats.                  |               |                 | Phase         |                      |
|          |      | construction wastes. The wastes                       |                            |               |                 |               |                      |
|          |      | would be disposed of timely and                       |                            |               |                 |               |                      |
|          |      | properly off-site.                                    |                            |               |                 |               |                      |
| S 7.121  | 6.10 | General drainage arrangements                         | To minimise sedimentation/ | Contractor    | Whole site      | Construction  | EIAO-TM              |
|          |      | should include sediment and oil                       | water quality impacts      |               |                 | Phase         |                      |
|          |      | traps to collect and control                          |                            |               |                 |               |                      |
|          |      | construction site run-off.                            |                            |               |                 |               |                      |
| S 7.121  | 6.10 | Open burning on works sites is                        | To prevent accidental      | Contractor    | Whole site      | Construction  | EIAO-TM              |
|          |      | illegal, and should be strictly                       | hill-fires.                |               |                 | Phase         |                      |
|          |      | prohibited.   |                            |               |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                                  | Objectives of the          | Who to         | Location of the | When to       | What requirements    |
|----------|------|---|----------------------------|----------------|-----------------|---------------|----------------------|
|          | Ref. | Measures  | Recommended Measure &      | implement the  | measure         | implement the | or standards for the |
|          |      |   | Main Concern to Address    | measure?       |                 | measure?      | measure to           |
|          |      |   |                            |                |                 |               | achieve?             |
| S 7.122  | 6.11 | <ul> <li>De-silting should be limited to the</li> </ul> | To minimise sedimentation/ | Maintenance    | Whole site      | Operation     | EIAO-TM              |
|          |      | dry season.   | water quality impacts      | parties of the |                 | Phase         |                      |
|          |      |   |                            | channel        |                 |               |                      |
| S 7.122  | 6.11 | <ul> <li>Waste material produced during</li> </ul>      | To minimise sedimentation/ | Maintenance    | Whole site      | Operation     | EIAO-TM              |
|          |      | de-silting should be disposed of in a                   | water quality impacts      | parties of the |                 | Phase         |                      |
|          |      | timely and appropriate manner.                          |                            | channel        |                 |               |                      |
| S 7.123  | 6.12 | <ul> <li>Planting of trees should be</li> </ul>         | To compensate the loss of  | Contractor     | Whole site      | Construction  | EIAO-TM              |
|          |      | provided within the project area to                     | vegetation                 |                |                 | Phase         |                      |
|          |      | compensate for the unavoidable                          |                            |                |                 |               |                      |
|          |      | loss of approximately 0.08ha                            |                            |                |                 |               |                      |
|          |      | secondary woodland habitat due to                       |                            |                |                 |               |                      |
|          |      | the Project.  |                            |                |                 |               |                      |
|          |      | <ul><li>Planting of trees and other</li></ul>           |                            |                |                 |               |                      |
|          |      | vegetation within project area along                    |                            |                |                 |               |                      |
|          |      | the banks of Wai Ha River and Tung                      |                            |                |                 |               |                      |
|          |      | Tsz Road should be carried out to                       |                            |                |                 |               |                      |
|          |      | provide compensation for                                |                            |                |                 |               |                      |
|          |      | unavoidable tree-felling and loss of                    |                            |                |                 |               |                      |
|          |      | riparian vegetation resulting from the                  |                            |                |                 |               |                      |

| EIA Ref. | EM&A | Recommended Mitigation                             | Objectives of the         | Who to        | Location of the   | When to       | What requirements    |
|----------|------|--|---------------------------|---------------|-------------------|---------------|----------------------|
|          | Ref. | Measures   | Recommended Measure &     | implement the | measure           | implement the | or standards for the |
|          |      |  | Main Concern to Address   | measure?      |                   | measure?      | measure to           |
|          |      |  |                           |               |                   |               | achieve?             |
|          |      | Project.   |                           |               |                   |               |                      |
|          |      | <ul><li>The compensatory planting</li></ul>        |                           |               |                   |               |                      |
|          |      | should make use of native plant                    |                           |               |                   |               |                      |
|          |      | species with flowers/fruits attractive             |                           |               |                   |               |                      |
|          |      | to wildlife.                                       |                           |               |                   |               |                      |
| S 7.124  | 6.13 | <ul> <li>Compensation would be required</li> </ul> | To compensate the loss of | Contractor /  | The recreational  | Construction  | EIAO-TM              |
|          |      | for the loss of a small area of marsh              | marsh habitat and enhance | qualified     | fish pond located | Phase         |                      |
|          |      | habitat (about 0.30ha) within the CA               | the quality compensatory  | ecologist     | to the southwest  |               |                      |
|          |      | resulting from the construction of the             | habitat                   |               | of the existing   |               |                      |
|          |      | box-culvert.                                       |                           |               | Tung Tsz Nursery  |               |                      |
|          |      | <ul><li>An existing low ecological value</li></ul> |                           |               |                   |               |                      |
|          |      | recreational fishpond on government                |                           |               |                   |               |                      |
|          |      | land adjacent to the marsh would be                |                           |               |                   |               |                      |
|          |      | used as a proposed area (about                     |                           |               |                   |               |                      |
|          |      | 0.8ha) for the compensation for the                |                           |               |                   |               |                      |
|          |      | marsh as well as secondary                         |                           |               |                   |               |                      |
|          |      | woodland habitats loss (0.08ha).                   |                           |               |                   |               |                      |
|          |      | ■ The pond should be enhanced                      |                           |               |                   |               |                      |
|          |      | by removing boardwalks around the                  |                           |               |                   |               |                      |

| EIA Ref. |      |   | Objectives of the       | Who to        |         | When to       | What requirements    |
|----------|------|---|-------------------------|---------------|---------|---------------|----------------------|
|          | Ref. | Measures  | Recommended Measure &   | implement the | measure | implement the | or standards for the |
|          |      |   | Main Concern to Address | measure?      |         | measure?      | measure to           |
|          |      |   |                         |               |         |               | achieve?             |
|          |      |   |                         |               |         |               |                      |
|          |      | existing pond, and restoring                    |                         |               |         |               |                      |
|          |      | vegetation along the pond bunds,                |                         |               |         |               |                      |
|          |      | and it would be re-profiled to provide          |                         |               |         |               |                      |
|          |      | areas of shallow water                          |                         |               |         |               |                      |
|          |      | (approximately 15-50cm deep),                   |                         |               |         |               |                      |
|          |      | creating a suitable foraging habitat            |                         |               |         |               |                      |
|          |      | for avifauna, particularly ardeids and          |                         |               |         |               |                      |
|          |      | other waders.                                   |                         |               |         |               |                      |
|          |      | <ul><li>Screen planting of shrubs and</li></ul> |                         |               |         |               |                      |
|          |      | trees along the south-eastern bund              |                         |               |         |               |                      |
|          |      | of the pond should be implemented               |                         |               |         |               |                      |
|          |      | to minimise disturbance to avifauna             |                         |               |         |               |                      |
|          |      | and other wildlife from the adjacent            |                         |               |         |               |                      |
|          |      | recreational fishpond. The enhanced             |                         |               |         |               |                      |
|          |      | pond is expected to provide a                   |                         |               |         |               |                      |
|          |      | moderate-high ecological value                  |                         |               |         |               |                      |
|          |      | wetland habitat.                                |                         |               |         |               |                      |
|          |      |   |                         |               |         |               |                      |

| EIA Ref.     | EM&A | Recommended Mitigation   | Objectives of the  | Who to        | Location of the | When to                                 | What requirements    |
|--------------|------|--|--|---------------|-----------------|---|----------------------|
|              | Ref. | Measures   | Recommended Measure &  | implement the | measure         | implement the                           | or standards for the |
|              |      |  | Main Concern to Address  | measure?      |                 | measure?                                | measure to           |
|              |      |  |  |               |                 |   | achieve?             |
| F            |      | Landscape and Visual   |  |               |                 |   |                      |
| Table<br>8.4 | 7.6  | Visual screen, contaminant/ liaison with nursery, protection of existing trees with works area and construction light are used or practiced to mitigate the impacts during construction phase.   | To mitigate the landscape  | Contractor    | Whole site      | Construction                            | EIAO-TM              |
| Table<br>8.4 | 7.7  | Viewing area formation, architectural design for pump house, landscape design for pump house, enhancement planting along Tung Tsz Road, sufficient soil depth for enhancement planting, transplanting of trees to adjacent locations, preparation for transplanting and reinstatement of affected area are practiced to mitigate the impacts during operational phase. | To mitigate the landscape and visual impacts during the operational phase. | Contractor    |                 | Detail Design /<br>Operational<br>Phase | EIAO-TM              |

| Appendix H:   |
|---|
| $\mathbf{A}$ )  |
| The recommend mitigation measures of EM&A manual (revision 3)             |
| $\mathbf{B}$ )  |
| Implementation status of environmental protection and mitigation measures |

Contract No. DC/2009/22 – Drainage Improvement in Shuen Wan, Tai Po – Contract 1  $\,$ 

## B) Implementation status of environmental protection and mitigation

| EM&A<br>Ref. | Recommended Mitigation Measures                | Objectives of the<br>Recommended<br>Measure & main<br>concern to Address | Location of the measure                 | When to implement the measure? | What requirements or standards for the measure to achieve? | Implementation status |
|--------------|--|--|---|--------------------------------|--|-----------------------|
|              | Use well maintained construction plant         |  |   |                                |  | Implemented           |
|              | Shut down plants between work periods          | To minimize construction noise impact                                    |   |                                |  | Implemented           |
| 2.18         | Install silencers on construction equipment    |  | Works areas                             | Construction phase             | EIAO-TM<br>NCO   | Implemented           |
|              | Locate mobile plant far away from NSRs         |  |   |                                |  | Implemented           |
|              | Quiet plants should be used                    |  |   |                                |  | Implemented           |
| 2.19         | Use of quieter PME                             |  |   |                                |  | Not applicable        |
| 2.20 - 2.21  | Use of temporary noise barrier                 |  | Pipe laying in Wai Ha                   |                                |  | Not applicable        |
| 2.22         | Use of alternative quieter construction method |  | Part of the Works Pipe laying in Wai Ha |                                |  | Not applicable        |
| 2.23 – 2.24  | Use of noise enclosure                         |  | Pipe laying in Wai Ha                   |                                |  | Not applicable        |

| EM&A<br>Ref. | Recommended<br>Mitigation Measures   | Objectives of the<br>Recommended<br>Measure & main<br>concern to Address | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? | Implementation status |
|--------------|--|--|-------------------------|--------------------------------|--|-----------------------|
|              | Implement regular watering and vehicle washing facilities  | To minimize construction dust impact                                     | Construction Site       |                                |  | Implemented           |
| 3.5          | Cover excavated or stockpile of<br>dusty material by impervious<br>sheeting or sprayed with water  |  |                         | Construction phase             | EIAO-TM  | Implemented           |
|              | Use tarpaulin to cover dusty materials on vehicles   |  |                         |                                |  | Implemented           |
| 4.5          | Provide silt trap and oil interceptor to remove the oil, lubricants, grease, silt, grit and debris from the wastewater before pumped to the public storm water drainage system   |  |                         |                                |  | Implemented           |
| 4.5          | During rainstorms, exposed slope/soil surfaces shall be covered by a tarpaulin or other means. Others measures that need to be implemented before, during, and after rainstorms as summarized in ProPECC PN 1/94 shall be followed | To minimize water quality impact   | Construction Site       | Construction phase             | EIAO-TM<br>WPCO  | Not applicable        |

| EM&A<br>Ref. | Recommended Mitigation Measures  | Objectives of the<br>Recommended<br>Measure & main<br>concern to Address | Location of the measure                   | When to implement the measure?    | What requirements or standards for the measure to achieve? | Implementation status |
|--------------|--|--|---|-----------------------------------|--|-----------------------|
| 4.10         | Provide site toilet facilities   | To minimize water quality impact   | Construction Site                         | Construction phase                | EIAO-TM<br>WPCO  | Implemented           |
| 4.7          | Further precautionary measures during rainy season:  For the construction of the box culvert next to the existing channel of the Wai Ha River, sand bags should be deployed around the boundary of the works trench to prevent muddy water ingress into the adjacent CA or Wai Ha River. Sand bags should also be used to surround the excavated trench. Generally, the sand bags will be placed up to a height of 300mm to provide adequate allowance for the built-up water level during rainstorm event. With sand bags in place, surface runoff will be intercepted and flow to Wai Ha River or collected by the existing drainage system as usual.  For the construction of the box culvert in the extreme northeast corner of Shuen Wan Marsh Conservation Area sand bags should be deployed along the limit of the works area to prevent muddy water ingress into the CA. Sand bags should be placed to a height of at least 300mm from round level and +2.5 mPD (whichever is greater) to provide adequate allowance | To minimize water quality impact to the designated Conservation Area     | Works areas near the<br>Conservation Area | Rainy seasons during construction | EIAO-TM<br>WPCO  | Not applicable        |

| EM&A | Recommended  | Objectives of the          | Location of the | When to implement  | What requirements    | Implementation status |
|------|--|----------------------------|-----------------|--------------------|----------------------|-----------------------|
| Ref. | Mitigation Measures  | Recommended                | measure         | the measure?       | or standards for the |                       |
|      |  | Measure & main             |                 |                    | measure to achieve?  |                       |
|      |  | concern to Address         |                 |                    |                      |                       |
|      | for the built-up water level during rainstorm events. Unpolluted surface runoff within the works area should then be collected and directed into the existing drainage system.   |                            |                 |                    |                      |                       |
|      | Sheet-piles, which would be installed around the works trench near the Conservation Area, would be extended above ground level for about 2m to serve as hoardings to isolate the works site.   |                            |                 |                    |                      |                       |
|      | Tarpulin sheets would be used to cover the excavation areas during heavy rainstorms.  This would prevent the ingress of rainwater into the trench minimising the risk of muddy water getting into Wai Ha River and the adjacent Conservation Area. |                            |                 |                    |                      |                       |
|      | Any concrete washing water would be contained inside the works site surrounded by the extended sheet piles. A pump sump at the bottom of the trench would be provided to pump any excess water during concrete                                     |                            |                 |                    |                      |                       |
| 5.9  | Reuse excavated material as much as possible   |                            |                 |                    |                      | Implemented           |
| 5.7  | Any unused chemicals or those with remaining functional capacity shall be recycled.  | To achieve waste reduction | Works areas     | Construction phase | EIAO-TM              | Not applicable        |
|      | Recycle scrap metals or abandoned equipment  |                            |                 |                    |                      | Implemented           |

| EM&A<br>Ref. | Recommended<br>Mitigation Measures   | Objectives of the<br>Recommended<br>Measure & main<br>concern to Address   | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve?        | Implementation status       |
|--------------|--|--|-------------------------|--------------------------------|---|-----------------------------|
| 5.5          | A recording system for the amount of wastes generated, recycled and disposed should be proposed  Adopt a trip ticket system for the disposal of  | To reduce waste  | Works areas             | Construction phase             | ETWB TCW<br>No. 19/2005   | Implemented  Implemented    |
| 5.11         | C&D materials  All general refuse should be segregated and stored in enclosed bins or compaction units   | management impacts   | works areas             |                                | ETWB TCW<br>NO. 31/2004   | Implemented                 |
| 5.10         | Contractor should be a required to register with the EPD as a Chemical Waste Producer and to follow the guidelines states in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.  Good quality containers compatible with the chemical wastes should be used, and Incompatible chemicals should be stored separately.  Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosives, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. | To minimize the environmental impacts associated with the handling, transportation and disposal of chemical waste. | Work site               | Construction phase             | EIAO-TM<br>Waste Disposal (Chemical<br>Waste)(General) Regulation | Implemented  Not applicable |

| EM&A<br>Ref. | Recommended<br>Mitigation Measures  | Objectives of the<br>Recommended<br>Measure & main<br>concern to Address | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? | Implementation status |
|--------------|---|--|-------------------------|--------------------------------|--|-----------------------|
| 5.5          | A recording system for the amount of wastes generated, recycled and disposed should be proposed   | To reduce waste management impacts                                       | Works areas             | Construction phase             | ETWB TCW  No. 19/2005  ETWB TCW  NO. 31/2004               | Implemented           |
| 6.6          | Sheet-pilings, which will be installed around the trench of excavation, should be extended above ground level for ~2m to act as hoarding to isolate the works site.  The trenching works for the construction of the proposed box culvert should be carried out in phases, with a trench length of not more than 120m in each phase. The trench should be backfilled and compacted with suitable materials upon completion of each phase of the construction works. | To minimize the impacts on the steam and natural river bank.             | Whole site              | Construction phase             | EIAO-TM  | Implemented           |
| 6.6          | The construction of intercept oint of twin cell box culvert at the upstream of Wai Ha River should be confined to only one side of the river bank.  To restore and enhance the ecological value of the stream, the affected river bank should be reinstated to its original condition or lined with rock-filled gabion.  Planting pits should be provided in the gabion bank to allow the re-establishment of riparian vegetation.                                  | To minimize the impacts on the steam and natural river bank.             | Whole site              | Construction phase             | EIAO-TM  | No applicable         |

| EM&A<br>Ref. | Recommended<br>Mitigation Measures  | Objectives of the<br>Recommended<br>Measure & main<br>concern to Address | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? | Implementation status |
|--------------|---|--|-------------------------|--------------------------------|--|-----------------------|
|              | The existing natural riverbed and substrates should be retained and the natural pool-riffle sequence should be re-created in the new channel bed.   |  |                         |                                |  |                       |
| 6.7          | All works carried out within the river channel of Wai Ha River should be carried out from October to April, with construction carried out by land-based plant.  Works within river/stream channels should be restricted to an enclosed dry section of the river, with containment measures such as bunds and barriers used within the river to minimize the impacts upon the downstream water body.  Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimize the risk of sedimentation and pollution of river water.  The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions.  To minimize leakage and loss of sediments during excavation in narrow channels, tightly sealed closed grab excavators should be deployed where material to be handled is wet. | To minimize sedimentation/ water quality impacts                         | Whole site              | Construction phase             | EIAO-TM  | No applicable         |

| EM&A<br>Ref. | Recommended<br>Mitigation Measures   | Objectives of the<br>Recommended<br>Measure & main<br>concern to Address | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? | Implementation status |
|--------------|--|--|-------------------------|--------------------------------|--|-----------------------|
| 6.8          | The construction of the proposed box-culvert would have the potential to directly impact a few individual of a plant species of conservation interest (Hong Kong Pavetta, Pavetta hongkongensis). The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase.  A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should be formulated during the detailed design stage of this Project. | To protect plant species of conservation interest                        | Whole site              | Construction phase             | EIAO-TM  | No applicable         |
| 6.9          | Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimize disturbance to natural or moderate-high ecological value habitats.   | To minimise disturbance to habitats.                                     | Whole site              | Construction phase             | EIAO-TM  | No applicable         |
| 6.13         | General drainage arrangements should include sediment and oil traps to collect and control construction site run-off.  | To minimise sedimentation/<br>water quality impacts                      | Whole site              | Construction phase             | EIAO-TM  | Implemented           |

| EM&A<br>Ref. | Recommended<br>Mitigation Measures   | Objectives of the<br>Recommended<br>Measure & main<br>concern to Address   | Location of the measure | When to implement the measure?    | What requirements or standards for the measure to achieve? | Implementation status |  |  |
|--------------|--|--|-------------------------|-----------------------------------|--|-----------------------|--|--|
| 6.13         | Construction activities should be restricted to work areas that would be clearly demarcated. The work areas should be reinstated after completion of the works.  | To minimise disturbance to natural habitats outside works area.            | Whole site              | Construction phase                | EIAO-TM  | Implemented           |  |  |
| 6.13         | Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimize disturbance to natural or moderate-high ecological value habitats.   | To minimise disturbance to natural habitats                                | Whole site              | Construction phase                | EIAO-TM  | Implemented           |  |  |
| 7.6          | Visual screen, contaminant/ liaison with<br>nursery, protection of existing trees with<br>works area and construction light are used or<br>practiced to mitigate the impacts during<br>construction phase  | To mitigate the landscape and visual impacts during the Construction phase | Whole site              | Construction phase                | EIAO-TM  | Implemented           |  |  |
| 7.7          | Viewing area formation, architectural design for pump house, landscape design for pump hose, enhancement planting along Tung Tsz Road, sufficient soil depth for enhancement planting, transplanting of trees to adjacent locations preparation for transplanting and reinstatement of affected area are practiced to mitigate the impacts during operational phase. | To mitigate the landscape and visual impacts during the operational phase  | Whole site              | Detail Design / Operational Phase | EIAO-TM  | Not Applicable        |  |  |

Appendix I: Construction Pogramme **Environmental Pioneers & Solutions Limited**  Contract No.: DC/2009/22
Contract Title: Drainage Improvement Works in Shuen Wan, Tai Po - Contract 1

<u>Master Programme ( Rev. 6)</u>

| Total   Column   Co  |               |                              |                |                  |   |           |               | <u>Ma</u>    | aster Programme ( Rev. 6) |  |   |                |                 |                    |                       |                        |                       |                 |                       |
|---|---------------|------------------------------|----------------|------------------|---|-----------|---------------|--------------|---------------------------|--|---|----------------|-----------------|--------------------|-----------------------|------------------------|-----------------------|-----------------|-----------------------|
|   | ID ID n       | no. in Rev. ID no. in Rev. 5 | ID no. in Rev. | ID no. in Rev. 2 | Fask Name                                 | Duration  | Start         | Finish       | Predecessors              |  |   | 3rd Quarter    | 4th Quarter     | 2011               | 2nd Quarter 3rd       | Quarter 4th Quarter    |                       | 2nd Quarter     | 3rd Quarter           |
| 1   | 1             | 1 1                          | . 1            | 1 1              | Preliminary Works (Area I - Pak Shek Kok) | 175 days  | Fri 26/2/10   | Thu 19/8/10  |                           | ]                                      | Jan   Feb   Mar   Apr   May   Ju        | ın Jul Aug Se  | p Oct Nov I     | Dec Jan Feb Mar    | Apr   May   Jun   Jul | Aug Sep Oct Nov I      | Dec   Jan   Feb   Mar | Apr   May   Jun | Jul   Aug   S         |
|   | 2             | 2 2                          | 2 2            | 2 2              |   |           |               |              |                           |  | 26/2                                    |                |                 | i i                |                       |                        | 1                     | 1               | 1                     |
| 1   | _             | 3 3                          | 3              | 3 3              |   |           |               |              | 200.5.1                   |  |   |                |                 |                    |                       |                        | 1                     | 1               | 1                     |
| 1   | 5             | 5 5                          | 5 5            | 1                |   |           |               |              | 3F5-3 days                | 8FS+10 days,5                          | 100 m                                   |                | 1               |                    |                       |                        | 1                     | 1               | 1                     |
| 1   | 6             | 6 6                          | 5 6            | -                |   |           |               |              | 5                         | 7                                      | E 22.25                                 | Ξĥ.            |                 |                    |                       |                        | 1                     | 1               | 1                     |
| Total   | 7             | 7 7                          | 7              | 7 7              |   | 15 days   |               | Thu 15/7/10  | 6                         |  |   |                | 1               |                    |                       |                        | 1                     | 1               | 1                     |
| 1   |               | 8 8                          | 8              | -                |   |           |               |              | 4FS+10 days               | 9                                      | - EEEEEEE                               | liji           |                 | i                  |                       | i                      | i<br>i                | i               | į.                    |
| The color of the  |               | 10 10                        | ) 10           |                  |   |           |               |              | 8                         | 10                                     |   | H.             |                 |                    |                       |                        | 1                     | 1               |                       |
| 1   |               | 11 11                        |                |                  |   |           |               |              | 10                        | 12,13                                  | 1                                       | i Eh           | ;               | 1                  | 1                     | 1                      | 1                     | 1               | :                     |
|   | 12            | 12 12                        | 2 12           | 2 12             |   | 20 days   |               |              | 11                        |  |   |                |                 |                    |                       |                        | 1                     | 1               | 1                     |
| Tell  |               | 13 13                        | 3 13           | 3                | Temporary Drainage System                 | 20 days   | Sat 31/7/10   | Thu 19/8/10  | 11                        |  |   |                |                 |                    | 1                     |                        | 1                     | 1               | 1                     |
| Total   |               | 15 15                        | 15             | 5 15             | Time for Completion of Section I          | 015 days  | Eri 26/2/10   | Tuo 20/0/12  |                           |  | (+0+0+0+0+0+0+0+0+0+0+0+0+0+0+0+0+0+0+0 |                | <del></del>     | ;<br>:-:-:-:-:-:-: |                       | ;<br>:-:-:-:-:-:-:-:-: | ;<br>:-:-:-:-:-:-:    | <u> </u>        | ;<br>-0-0-0-0-0-0-0-1 |
| 1   |               |                              |                |                  |   |           |               |              |                           |  |   |                |                 |                    |                       |                        |                       |                 |                       |
| 2   |               | 17 17                        | 7 17           |                  |   |           |               |              |                           | 19FS+30 days,35,111,22,20,28           | <del>26</del> /2                        |                |                 |                    | 1                     |                        | 1                     | 1               | <b>*</b>              |
|   |               | 18 18                        |                |                  |   |           |               |              |                           |  | V                                       | +              |                 |                    |                       |                        | 1                     | 1               | 1                     |
| 1   |               | 19 19                        |                |                  |   |           |               |              |                           | 30                                     |   |                | 1               | 1                  | 1                     | 1                      | 1                     | 1               | 1                     |
| 2   |               |                              |                |                  |   |           |               |              | **                        | 21                                     | (22 22 22 24 )<br>(                     |                |                 |                    |                       |                        | 1                     | 1               | 1                     |
| 1   |               |                              |                |                  |   |           |               |              |                           | 23,26                                  | ↓ , (20000000)                          | 1              | 1               | 1                  | 1                     | 1                      | 1                     | 1               | 1                     |
|   |               |                              |                |                  |   |           | Sat 17/4/10   | Wed 21/4/10  | 22                        | 24                                     | 1:1                                     |                | -               |                    |                       |                        | 1                     | 1 1 1           | 1                     |
| 1   |               |                              |                |                  |   |           |               |              |                           | 25                                     |   |                | 1               | 1                  | 1                     |                        | 1                     | 1               | 1                     |
|   |               |                              |                |                  |   |           |               |              |                           | 30                                     |   |                | 1               |                    |                       |                        | 1                     | 1 1 1           | 1                     |
| 1   | 27            | 20 20                        | , 20           | 20 د             | Ground investigation                      | /3 days   | Sat 17/4/10   | wed 20/0/10  | 22                        | 30                                     |   | القد           | 1               | 1                  |                       |                        | 1                     | 1               | 1                     |
| 1   | 28            | 28 28                        | 3 28           | 3 28             | Tree Survey                               | 75 days   | Fri 26/2/10   | Tue 11/5/10  | 17                        | 29                                     |   |                | i               | i                  |                       |                        | 1                     | 1               | į.                    |
| 1   |               | 29 29                        |                |                  |   |           |               |              |                           |  |   | <b>₽</b>       | -               |                    | 1                     | 1                      | 1                     | 1               | 1                     |
| 1   |               | 30 30                        | -              |                  |   |           |               |              |                           |  |   |                |                 |                    | :                     |                        | 1                     | 1               | 1                     |
| 1   |               | 31 31                        | 31             | 1 51             | Tree Transplanting                        | 90 days   | ivion 26/7/10 | Sat 25/10/10 | 29,139                    | 94FS-30 days,99FS-30 days,40FS-30 days |   | ***            | <u>:1:::::h</u> |                    |                       |                        | 1                     | 1               | 1                     |
| To   No   10   March   March  |               | 33 33                        | 33             | 33               | Pumping Station                           | 915 days  | Fri 26/2/10   | Tue 28/8/12  |                           |  |   |                |                 |                    | i i                   | i                      | i                     | i               | ر سن                  |
| No.   | 34            | 34 34                        | 34             | 34               | Piling Works                              | 485 days  | Fri 26/2/10   | Sat 25/6/11  |                           |  | V.                                      | <del>-</del>   | <u>'</u>        | 1                  | <del>. •</del>        |                        | 1                     | 1               | •                     |
| To   To   To   To   To   To   To   To   |               | 35 35                        | 35             | 5 35             |   |           |               |              |                           | 46,54,36                               |   | . :            | :               | 1                  | 1                     | 1                      | 1                     | 1               | :                     |
| 1   |               | 36 36                        | 36             | 7 26             |   |           |               |              |                           | 38                                     |   |                |                 |                    |                       |                        | 1                     | 1               | 1                     |
| 2   |               | 38 38                        |                | . 50             |   |           |               |              |                           | 39 40                                  | 1                                       |                |                 | 1                  | 1                     | 1                      | 1                     | 1               | 1                     |
|   |               | 39 39                        | 39             |                  |   |           |               |              |                           | 32,10                                  |   | 122            |                 |                    |                       |                        | 1                     | 1               | 1                     |
| 2   | 40            | 40 40                        | 40             | 38               |   | 110 days  | Wed 29/9/10   |              | 38,31FS-30 days           | 41                                     |   |                | 88888888        |                    | 1                     |                        | 1                     | 1               | 1                     |
| 1   |               | 41 41                        |                |                  |   |           |               |              |                           | 42                                     |   |                |                 |                    |                       |                        | 1                     | 1               | 1                     |
| 1   |               | 42 42                        |                |                  |   |           |               |              |                           | 43                                     |   |                | 1               |                    | 1-1-1-1-1-1-1-1-1-1   |                        | 1                     | 1               | 1                     |
| 10   10   10   10   10   10   10   10   |               | C+ C+                        | 7 42           | 2 41             | Excavation to the Cut On Level / Shoring  | 100 days  | 111 10/3/11   | Sat 25/0/11  | 42                        | 47                                     | 1                                       |                |                 | E                  | 20101010101010101010  | i                      | i                     | 1               | 1                     |
| ## 1  |               | 45 45                        | i 44           |                  |   |           |               |              |                           |  |   |                |                 | 1                  | 1                     | 1                      | 1                     | 1               |                       |
| 1   |               | 46 46                        |                |                  |   |           |               |              |                           | 47                                     | ;                                       |                | 1               | 1                  | <del>:</del>          | 1                      | 1                     | 1               | 1                     |
| 1   |               | 47 47                        |                |                  |   |           |               |              |                           |  |   |                |                 |                    | į į                   |                        | iniidh<br>Iossan      | 1 1 1           | 1                     |
| 3   |               | 10 10                        |                |                  |   |           |               |              |                           | 49,50                                  |   |                | 1               | 1                  |                       |                        | [150505050]<br>[15    |                 | 1                     |
| 1   | 50            | 50 50                        |                |                  |   |           |               |              | 48                        | 51                                     |   |                | i               | i                  |                       |                        |                       | <u> </u>        | į.                    |
| 19  |               | 51 51                        | 50             | ) 49             | External Finishing Works                  | 100 days  | Mon 21/5/12   | Tue 28/8/12  | 50,49                     | 125                                    |   |                | 1               |                    |                       |                        |                       | <b>11111</b>    |                       |
| 5   |               | <b>60 50</b>                 |                | 51               | T O M                                     | 015.1     | 0             | m. 20/0/10   |                           |  | _                                       |                | 1               |                    |                       |                        | į                     | 1               |                       |
| 15   15   15   15   15   15   15   15   |               |                              |                |                  |   |           |               |              | 35                        | 55FS-30 days                           | Till Till Till Till Till Till Till Till |                | 1               |                    |                       |                        |                       | 1               |                       |
| S   S   S   S   S   S   S   S   S   Family Act Address   Stock   St   |               | 55 55                        |                |                  |   |           |               |              |                           | 56                                     |   | 9              |                 | . :                | 1                     |                        |                       | 1               | 1                     |
| S   S   S   S   S   Final Testary Works   | 56            |                              |                |                  |   |           |               |              |                           | 57                                     |   |                | 1               |                    |                       |                        |                       | 1<br>1          | 1                     |
| 10  |               |                              |                |                  |   |           |               |              |                           |  | :                                       |                | 1               |                    |                       |                        |                       |                 | -                     |
| 60   60   69   99   58   Extrus Strotage   220 days   8x2 221/12   Tay 28872  |               | 26 58                        | 57             | 00               | riiai resung works                        | 100 days  | ivion 21/5/12 | 1 ue 28/8/12 | 5 /FS-50 days             | 125                                    |   |                | 1               | 1                  | : []                  |                        |                       | 96666           |                       |
| 6    6    6    60   9    Propaga Station to Outful Structure   200 days   Sma221/12   The 288/12  |               | 60 60                        | 59             | 58               | External Structure                        | 220 days  | Sun 22/1/12   | Tue 28/8/12  |                           |  |   |                | E               |                    |                       |                        | <b>—</b>              | 1               | <del></del>           |
| GS   GS   GS   GS   GS   GS   GS   GS   | 61            |                              |                |                  |   | 220 days  | Sun 22/1/12   | Tue 28/8/12  |                           |  |   |                | 1               | 1                  | 1                     |                        | Ų_                    | 1               |                       |
| Second Control   Seco  |               |                              |                |                  |   |           |               |              | **                        | 63                                     |   |                | [               | i                  |                       |                        |                       | !<br>!          | į.                    |
| Column   C  |               |                              |                |                  |   |           |               |              |                           | 64                                     |   |                | 1               | 1                  |                       | 1                      |                       |                 | 1                     |
| Fig.     |               |                              |                |                  |   |           |               |              |                           | 125                                    |   |                | 1               | 1                  | : []                  |                        |                       |                 |                       |
| 66 68 67 66 Insulation of Ceffectum & Sue Housding Pause 2 30 days Sun 22/1/12 Mon 2007/2 47 69 69 69 67 68 67 Excretion of Pipe & Tide Level Monitoring Chambers 50 days The 22/9/12 The 10/9/12 69 70 71 71 70 69 68 Construction of Pipe & Tide Level Monitoring Chambers 50 days The 22/9/12 The 10/9/12 69 70 17 71 70 70 69 Outfull Structure 110 days Fit 115/12 To 28/9/12 70 125 72 71 Betternal Minic. Works 200 days Sun 22/1/12 The 28/9/12 The 28/9/ |               |                              |                |                  |   |           |               |              |                           |  |   |                |                 |                    |                       |                        |                       |                 |                       |
| 69   69   69   68   67   Excavarion   30 days   Tar 22/912   Wed 21/012   68   70   70   70   70   70   69   68   Construction of Pipe & Tide Level Monitoring Chambers   50 days   Tar 22/912   70   71   71   71   70   69   Outfall Structure   110 days   Fin 11/912   The 28/912   70   125  |               | **                           |                |                  |   |           |               |              |                           |  |   |                | 1               | 1                  | <u> </u>              | 1                      | 1                     | 1               |                       |
| 70  |               | 68 68                        | -              |                  |   |           |               |              |                           | 69                                     |   |                | E               |                    |                       |                        | Elizabeth (France)    | 1               | 1                     |
| 71  |               | 70 70                        |                |                  |   |           |               |              |                           | 71                                     |   |                | 1               | 1                  | 1                     |                        | [29292]<br>[          | See See         | 1                     |
| 73  |               | 71 71                        | 70             |                  |   |           |               |              |                           | 125                                    |   |                | 1               |                    |                       |                        |                       |                 |                       |
| 74  |               |                              |                |                  |   |           |               |              |                           |  |   |                | 1               | 1                  |                       | 1                      |                       | 1               | 1                     |
| 75  |               |                              |                |                  |   |           |               |              | A                         | 70                                     |   |                | į.              | i                  |                       |                        | Histories et          |                 | 7                     |
| 76  |               | 75 75                        | ' '-           |                  |   |           |               |              |                           | 7679                                   | :                                       |                | 1               |                    |                       |                        |                       |                 | 1                     |
| 77  |               | 76 76                        |                |                  |   |           |               |              |                           | 77                                     |   |                | į.              |                    | : []                  |                        | <u> </u>              |                 | :                     |
| 79  |               | 77 77                        | 7 76           | 5 76             | Concrete Pavement                         | 20 days   | Mon 21/5/12   | Sat 9/6/12   | 76                        | 78                                     |   |                | i.              |                    |                       | 1                      |                       | <u> </u>        | <u>il</u>             |
| 80 80 80 Sewer Manhole SM1 40 days Fri 207/12 Tue 28/8/12 79 125  Master Programme - Rev. 6 lata Date: 2010-2-26  Task Similar Progress Summary Rolled Up Tritical Task Shift Rolled Up Milestone ♦ Rolled Up Milestone ♦ Split Project Summary Deadline   Rolled Up Rolled Up Progress External Tasks Croup By Summary Deadline   Rolled Up Progress Deadline   Rolled Up Milestone ♦ Split Project Summary Deadline   |               | 78 78                        | 3 77           | 77               |   |           |               |              |                           | 125                                    |   |                | į.              | i                  |                       | i                      |                       |                 |                       |
| 81 Task Summary Rolled Up Critical Task Summary Rolled Up Critical Task Summary Rolled Up Milestone Rolled Up Milestone Rolled Up Milestone Split Project Summary Deadline  |               | 79 79                        | 78             | 3                |   |           |               |              |                           | 80                                     |   |                | 1               |                    |                       |                        |                       |                 | iiib<br>Tarr          |
| Asster Programme - Rev. 6 Jata Date: 2010-2-26  Task  |               | ou 80                        | ,              |                  | Sewer ivialitore Sivi1                    | 40 days   | rn 20//12     | 1 ue 28/8/12 | /9                        | 125                                    |   |                | i i             | i                  | : []                  |                        | 1                     | 1               | i manifest            |
| Critical Task Section Milestone Rolled Up Task Section Rolled Up Milestone Split Project Summary Deadline   |               |                              |                |                  |   |           |               |              |                           |  |   | 1              | 10              | 1                  | 1                     | 1                      | 1                     | i               |                       |
| Critical Task Section Milestone Rolled Up Task Section Rolled Up Milestone Split Project Summary Deadline   | laster Progra | amme - Rev. 6                | Task           | <u> </u>         | Progress Summary                          | Rolled Up | Critical Task | Rolled U     | Jp Progress               |  |   | _              | -               |                    |                       |                        |                       |                 |                       |
|   | vata Date: 20 | J1U-2-26                     |                | ask              |   |           |               |              |                           | 2010                                   |   | $\hat{\Gamma}$ |                 |                    |                       |                        |                       |                 |                       |
| race i  |               |                              | 1              |                  |   |           |               |              | Page 1                    |  |   |                |                 |                    |                       |                        |                       |                 |                       |

Contract No.: DC/2009/22
Contract Title: Drainage Improvement Works in Shuen Wan, Tai Po - Contract 1

<u>Master Programme ( Rev. 6)</u>

|                |                |                |                    |  |          |              | <u>M</u>     | aster Programme (Rev. 6)                |  |                        |
|----------------|----------------|----------------|--------------------|--|----------|--------------|--------------|---|--|------------------------|
| ID no. in Rev. | ID no. in Rev. | ID no. in R    | Rev. ID no. in Rev | . Task Name  | Duration | Start        | Finish       | Predecessors                            | Successors         2010         2011         2012  |                        |
| 5              | 4              | 3              | 2                  |  |          |              |              |   | 1st Quarter 2nd Quarter 2nd Quarter 2nd Quarter 4th Quarter 1st Quarter 2nd Quarter 3rd Quarter 3rd Quarter 2nd Quarter 2nd Quarter 3rd Quarter 4th Quarter 2nd Quarter 2nd Quarter 3rd Quarter 4th Quarter 2nd Quarter 2nd Quarter 3rd Qu | d Quarter 3rd          |
| 82             | 82             | -              | <b>80</b> 79       | Twin Cell Box Culvert  | 915 days | Fri 26/2/10  | Tue 28/8/12  |   | Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr  | or  May   Jun   Jul    |
| 83             |                |                | 81 80              | Liaison with LCSD  | 15 days  | Fri 26/2/10  | Fri 12/3/10  | 2                                       | 84 53  |                        |
| 84             |                |                | 82 81              | Determination of Box Culvert Alignment   | 30 days  | Sat 13/3/10  | Sun 11/4/10  | 83                                      | 88   | 1                      |
| 85             |                |                | 83 82              | Record Survey  | 30 days  | Mon 12/4/10  | Tue 11/5/10  | 84                                      | 86 1933  | - :                    |
| 86             |                |                | 84 83              | Condition Survey of Existing Structure   | 15 days  | Wed 12/5/10  | Wed 26/5/10  | 85                                      | 87   | - :                    |
| 87             |                |                | 85 84              | Submission of Method Statement to LCSD   | 60 days  | Thu 27/5/10  | Sun 25/7/10  | 86                                      | 01   1231   1  | :                      |
| 88             |                |                | 86 85              | Design of Temporary Traffic Arrangement  | 60 days  | Fri 26/2/10  | Mon 26/4/10  | 2                                       | 89.90  | 1                      |
| 89             |                |                | 87 86              | Submission of TTA to TMLG for Approval   | 90 days  | Tue 27/4/10  | Sun 25/7/10  | 88                                      | 90F  | 1                      |
| 90             |                |                | 88 87              | Excavation Permit  | 120 days | Tue 27/4/10  | Tue 24/8/10  | 88,89FF                                 | 00 [September 1997]  |                        |
| 91             | 70             |                | 89 88              | Temporary Removal of Structure and Facilities / Reprovision  | 15 days  | Mon 26/7/10  | Mon 9/8/10   | 87                                      | 90   |                        |
| 92             |                |                | 09 00              | Provision of Temporary Irrigation Pipes  | 20 days  | Tue 10/8/10  | Sun 29/8/10  | 91                                      | 94 (33)  |                        |
| 93             |                |                | 91 89              | Box Culvert at Chainage 0 - 25   | 150 days | Wed 1/2/12   | Fri 29/6/12  | 00                                      |  | -                      |
| 94             |                |                | 92 90              | Box Culvert at Chainage 0 - 25  Box Culvert at Chainage 25 - 75  | 100 days | Fri 24/9/10  | Sat 1/1/11   | 31FS-30 days,30,92                      | 06   |                        |
| 95             |                |                | 93 91              | Box Culvert at Chainage 25 - 75  Box Culvert at Chainage 75 - 125  | 100 days | Sun 2/1/11   | Mon 11/4/11  | 94                                      | OK   | :                      |
|                |                |                | 94 92              | Box Culvert at Chainage 125 - 125  Box Culvert at Chainage 125 - 175                                       | 100 days | Tue 12/4/11  | Wed 20/7/11  | 95                                      | 20   |                        |
| 96             | 90             |                | 95 93              | Box Culvert at Chainage 125 - 175  Box Culvert at Chainage 175 - 225                                       | 100 days | Thu 21/7/11  | Fri 28/10/11 | 95                                      | 97   | :                      |
| 98             | 97             |                | 96 94              | Box Culvert at Chainage 173 - 223  Box Culvert at Chainage 225 - 275                                       | 95 days  | Sat 29/10/11 | Tue 31/1/12  | 90                                      | 20   | :                      |
|                | 98             |                |                    |  |          |              |              | 00 21FC 20 1 20                         | 93   | :                      |
| 99             | 99             |                | 97 95              | Box Culvert at Chainae 275 - 300  Pox Culvert at Chainae 270 - 350 (Including Outfall & Decilting Chamber) | 450 days | Fri 24/9/10  | Sat 17/12/11 | 90,31FS-30 days,30                      | www.   | 5000                   |
|                |                |                | 98 96              | Box Culvert at Chainage 300 - 350 (Including Outfall & Desilting Chamber)                                  | 150 days | Sun 18/12/11 | Tue 15/5/12  |   |  | 2000                   |
| 101            |                |                | 99                 | 1200mm dia. Drainage Pipe  Reinstallation and Reinstatement of Existing Structure, Facilities and Trees    | 40 days  | Wed 16/5/12  | Sun 24/6/12  | 93,101                                  | 102  |                        |
| 102            | 102            | -              | 100 97             | Reinstaliation and Reinstatement of Existing Structure, Facilities and Trees                               | 60 days  | Sat 30/6/12  | Tue 28/8/12  | 93,101                                  |  | 饂                      |
|                | 101            |                | 100 00             | Die 0100 mm Darieres Dies  | 017.1    | P-1 0/10/10  | m 00/0/10    |   |  |                        |
| 104            |                |                | 102 99             | Dia. 2100mm Drainage Pipe  | 915 days | Fri 26/2/10  | Tue 28/8/12  |   |  | -                      |
| 105            |                |                | 103 100            | Record Survey  | 15 days  | Fri 26/2/10  | Fri 12/3/10  | 2                                       | 106  | ;                      |
| 106            |                |                | 104 101            | Site Investigation (Trial Pit)   | 50 days  | Sat 13/3/10  | Sat 1/5/10   | 105                                     | 107  |                        |
| 107            |                |                | 105 102            | Design of Temporary Traffic Arrangement  | 40 days  | Sun 2/5/10   | Thu 10/6/10  | 106                                     | 108,109  | 1                      |
| 108            |                |                | 106 103            | Submission of TTA to TMLG for Approval   | 60 days  | Fri 11/6/10  | Mon 9/8/10   | 107                                     | 110,109FF  |                        |
| 109            |                |                | 107 104            | Excavation Permit  | 90 days  | Fri 11/6/10  | Wed 8/9/10   | 107,108FF                               | 114  |                        |
| 110            |                |                | 108                | Liaison with HyD / LCSD for Planter Removal  | 25 days  | Tue 10/8/10  | Fri 3/9/10   | 108                                     | 114  |                        |
| . 111          | . 111          | 1              | 109 105            | E&M Design of Penstocks  | 180 days | Fri 26/2/10  | Tue 24/8/10  | 17                                      | 112  |                        |
| 112            | 112            | 1              | 110 106            | Submission for Approval  | 60 days  | Wed 25/8/10  | Sat 23/10/10 | 111                                     | 113  |                        |
| 113            | 113            | 1              | 111 107            | Fabrication & Delivery of Penstocks  | 240 days | Sun 24/10/10 | Mon 20/6/11  | 112                                     | 120  | 1                      |
| 114            | 114            | 1              | 112 108            | MH 04 to MH 05   | 180 days | Thu 9/9/10   | Mon 7/3/11   | 109,139,110                             | 115  | 1                      |
| 115            | 115            | 1              | 113 109            | MH 03 to MH 04   | 90 days  | Tue 8/3/11   | Sun 5/6/11   | 114                                     | 116,119  | 1                      |
| 116            | 116            | 1              | 114 110            | Intake to MH 03  | 150 days | Mon 6/6/11   | Wed 2/11/11  | 115                                     | 120FS-30 days,121FS-30 days,117  | :                      |
| 117            | 117            | 1              | 115 115            | Reinstatement of Existing Planter  | 50 days  | Thu 3/11/11  | Thu 22/12/11 | 116                                     |  | 1                      |
| 118            | 118            | 1              | 116 111            | MH 05 to MH 06   | 60 days  | Wed 14/9/11  | Sat 12/11/11 | 47SS+80 days                            |  | 1                      |
| 119            | 119            |                |                    | Temporary Drainage Management Plan   | 90 days  | Mon 6/6/11   | Sat 3/9/11   | 115                                     | 120  | 1                      |
| 120            | 120            | 1              | 118 112            | Intake (As required in Dry Season)   | 150 days | Tue 4/10/11  | Thu 1/3/12   | 116FS-30 days,113,119                   | 123  | 1                      |
| 121            | 121            | 1              | 119 113            | Modification of Existing Outlet Structure of Wai Ha River  | 150 days | Tue 4/10/11  | Thu 1/3/12   | 116FS-30 days                           | 122FF  | 1                      |
| ! 122          | . 122          | 1              | 120 114            | Installation of 4 nos of Mechanical Penstocks  | 30 days  | Wed 1/2/12   | Thu 1/3/12   | 121FF                                   | 123  | 1                      |
| 123            | 123            |                | 121                | E & M Works  | 120 days | Fri 2/3/12   | Fri 29/6/12  | 122,120                                 | 124  | annanan <mark>.</mark> |
| 124            | 124            | 1              | 122                | Misc. Works & Reinstatement  | 60 days  | Sat 30/6/12  | Tue 28/8/12  | 123                                     | 125  | 1                      |
| 125            |                |                | 123 116            | Completion of Section I  | 0 days   | Tue 28/8/12  | Tue 28/8/12  | 78,124,102,51,58,65,71,80               |  | <u> </u>               |
|                | 1.23           | †              |                    |  |          |              |              | , |  | 1                      |
| 127            | 127            |                | 125 118            | Time for Completion of Section II  | 365 days | Fri 26/2/10  | Fri 25/2/11  |   |  | 1                      |
| 128            |                |                | <b>126</b> 119     | Section II (Area C - Ecological Compensation Area at Shuen Wan)  | 365 days | Fri 26/2/10  | Fri 25/2/11  |   |  | - 1                    |
| 129            |                |                | 127 120            | Commencement of Works  | 0 days   | Fri 26/2/10  | Fri 26/2/10  |   | 131,132,133  | 1                      |
| 130            |                |                | 128 121            | Preliminary Works  | 45 days  | Fri 26/2/10  | Sun 11/4/10  |   |  |                        |
| 131            |                |                | 129 122            | Site Clearance   | 10 days  | Fri 26/2/10  | Sun 7/3/10   | 129                                     | 134 B  | 1                      |
| 132            |                |                | 130 123            | Hoarding Erection  | 15 days  | Fri 26/2/10  | Fri 12/3/10  | 129                                     | 136 85   | - :                    |
| 133            |                |                | 131 124            | Pumping Water out of Pond  | 10 days  | Fri 26/2/10  | Sun 7/3/10   | 129                                     | 135  |                        |
| 134            |                |                | 132 125            | Check actual Tidal against Predicted Tidal Level   | 15 days  | Mon 8/3/10   | Mon 22/3/10  | 131                                     | 136FS-10 days  | 1                      |
|                |                |                | 133 126            | Survey Existing Pond Bed   | 5 days   | Mon 8/3/10   | Fri 12/3/10  | 133                                     | 136  |                        |
| 135            |                |                | 134 127            | Design of of Ecological Compensation Area  | 30 days  | Sat 13/3/10  | Sun 11/4/10  | 135,134FS-10 days,132                   | 138  |                        |
| 130            | , 130          | <del>  '</del> | 121                | Design of of Ecological Companion Area   | JU uays  | oat 13/3/10  | Juli 11/4/10 | 155,1571 G-10 uays,152                  |  | 1                      |
|                | 138            | -              | 136 129            | Submission of Design of Ecological Compensation Area to EPD for Approval                                   | 0 days   | Sun 11/4/10  | Sun 11/4/10  | 136                                     | 139  |                        |
|                |                |                |                    |  |          |              |              |   | 139 <b>140.114.30.31.37.141.142</b>  |                        |
|                |                |                | 137 130            | Refer to Permit Requirement plus 15 weeks for Approval and Commencement of Works                           | 105 days | Mon 12/4/10  | Sun 25/7/10  | 138                                     |  | 1                      |
| 140            |                |                | 138 131            | Fill of Pond to Designed Level   | 165 days | Mon 26/7/10  | Thu 6/1/11   | 139                                     | 143FS-60 days  | 1                      |
| 141            |                |                | 139 132            | Transplanting  | 90 days  | Mon 26/7/10  | Sat 23/10/10 | 139                                     |  |                        |
| 142            |                |                |                    | Temporary Drainage Management Plan   | 90 days  | Mon 26/7/10  | Sat 23/10/10 | 139                                     | 145  |                        |
| 143            |                |                | 141 133            | Planting Works at Upper Level  | 60 days  | Mon 8/11/10  | Thu 6/1/11   | 140FS-60 days                           | 144  |                        |
| 144            |                |                | 142 134            | Planting Works at Lower Level  | 30 days  | Fri 7/1/11   | Sat 5/2/11   | 143                                     | 145  |                        |
| 145            |                |                | 143 135            | Setting up Water Circulation System  | 20 days  | Sun 6/2/11   | Fri 25/2/11  | 144,142                                 | 146  | i                      |
| 146            | 146            |                | 144 136            | Completion of Section II   | 0 days   | Fri 25/2/11  | Fri 25/2/11  | 145                                     | A 250  |                        |

