Drainage Service Department

Monthly Environmental Monitoring & Auditing report for

Contract No.DC/2009/22

Drainage Improvement in Shuen Wan, Tai Po – Contract 1

May 2014

Environmental Pioneers & Solutions Limited

Flat A, 19/F, Chaiwan Industrial Building, 20 Lee Chung Street, Chai Wan, Hong Kong

Tel: 2556 9172 Fax: 2856 2010

APPROVAL SHEET

The Contents of this report have been

Certified by:

Signature:

Miss. Goldie Fung (Environmental Team Leader)

Ecologist (Asia Ecological Consultants Ltd.)

Signature: Milail Lever

Date: 20 June 2014

Date: 23 Jun 2014

Dr. Michael Leven

(Ecologist)

RLA (Environmental Resources Management)

Signature:

Mr. Tai Kai Wai

(RLA)

Date: 2014, 66.19

and Verified by:

IEC (ENVIRON Hong Kong Limited)

Signature:

Date: 10 July 2014

Mr. Tony Cheng

(IEC)

Environmental Pioneers & Solutions Limited

Pii

TABLE OF CONTENT

EX	ECUT	TIVE SUMMARY	V
1	Intr	oduction	1
2	Con	struction Stage	2
	2.1	Construction activities in the reporting period	2
	2.2	Construction activities for the coming month	2
	2.3	Environmental Status	2
3	Nois	se Monitoring	3
	3.1	Monitoring Parameters and Methodology	3
	3.2	Monitoring Equipment	3
	3.3	Monitoring Locations	4
	3.4	Monitoring Results and Interpretation	6
	3.5	Action and Limit level for Construction Noise	6
	3.6	Monitoring Schedule for the next reporting period	6
4	Wat	er Monitoring	9
	4.1	Water Quality Monitoring Parameters and Methodology	9
	4.2	Monitoring Equipment	9
	4.3	Monitoring Locations	10
	4.4	Monitoring Frequency	13
	4.5	Monitoring Results and Interpretation	13
	4.6	Action and limit level for Water Quality	15
	4.7	Monitoring Schedule for the next reporting period	20
5	Hyd	Irological Characteristics Monitoring	21
	5.1	Hydrological Characteristics Monitoring Parameters	and
	Met	hodology	21
	5.2	8 1 1	
	5.3	Monitoring Locations	21
	5.4	Monitoring Frequency	23
	5.5	Monitoring Results and Interpretation	23
	5.6	Action and limit level for Hydrological Characteristics	23
	5.7	Monitoring Schedule for the next reporting period	27
6	Eco	logical Monitoring of ECA	28
	6.1	Ecological Monitoring of ECA	28
	6.2	Monitoring Results	28
7	Lan	dscape and Visual	30
	7.1	Introduction	30
	7.2	Scope of Monitoring	30

	7.3 Landscape and Visual Monitoring Results	32
	7.4 Audit Schedule	
8	Action taken in Event of Exceedance	
9	Construction waste disposal	
10	Status of Permits and Licenses obtained	
11	Compliant Log	50
12	Site Environmental Audits	50
	12.1 Site Inspection	50
	12.2 Compliance with legal and Contractual requirement	51
	12.3 Implementation status and effectiveness of the mitigatio	n measures
	51	
13	Future Key issues and recommendations	51
14	Conclusions	53
	ST OF APPENDIXES	
App	pendix A: Site Location	
App	pendix B: Key Personal Contact information chart	
App	pendix C: Calibration Certificates for measuring instruments	
App	pendix D: Construction Noise Monitoring Data	
App	pendix E: Water Quality Monitoring Data	
App	pendix F: Hydrological Characteristics Monitoring Data	
App	pendix G: Landscape and Visual Monitoring Photos	
App	pendix H: Implementation status of environmental protection and	d mitigation
mea	asures	
App	pendix I: Construction programme	
App	pendix J: Three month rolling programme	
App	pendix K: Graphical plots of trends of monitored parameters	
App	pendix L: Ecological monitoring report	
App	pendix M: Photo of Wai Ha River in May 2014	

EXECUTIVE SUMMARY

This is the thirty ninth monthly Environmental Monitoring and Audit (EM&A) Report for the drainage improvement works in Shuen Wan, Tai Po under Drainage Services Department Contract No. DC/2009/22 entitled "Drainage Improvement Works in Shuen Wan, Tai Po – Contract 1". This report concludes the impact monitoring for the activities undertaken during the period from 1st May 2014 to 31st May 2014. The major site activities in this reporting period were mainly rectification works at Ting Kok Road, remaining works at intake structure and reinstatement in Tung Tzs Nursery.

The Environmental Team (ET) is responsible for the EM&A works required in the EM&A manual (revision 3). Site inspections were carried out on weekly basis to investigate and audit the equipment and work methodologies with respect to pollution control and environmental mitigation. The weekly inspections records and photos taken were kept.

In general, waste management was satisfactory during the reporting period.

Impact monitoring for construction noise was conducted in the reporting period. No exceedance of A/L level was reported.

Furthermore, impact monitoring for water quality was conducted. Total 13 abnormal incidents of water quality criteria were recorded in this reporting month. During the reporting period, no construction activities were conducted near the Wai Ha River. Proper mitigation measures were implemented by contractor to avoid site water releasing to the Wai Ha river and no particular observation of defective site activities were found causing water contamination. The exceedances of Turbidity and SS were believed to be mainly attributed by natural fluctuation and adverse weather. And, since the recorded levels of Turbidity and SS at control station had also exceeded its baseline action or limit level, the exceedances recorded at W2 were unlikely to be related to the Project.

No exceedance of A/L level was reported for the monitoring of hydrological characteristics in the reporting period.

The ECA was handed over to AFCD on 16th October 2012. And, the monitoring for Pavetta hongkongensis was completed.

Visual and landscape monitoring has been conducted for the project. Details of the observations are referred to sections 7.

There was no complaint, notification of any summons and successful prosecutions against the project received during the reporting period.

Site works proposed to be carried out in the upcoming month at Area A & B are refer to section 2.2.

It is expected that noise, air and water quality impacts will be resulted from the works. ET has reminded the contractor to provide environmental pollution control measures wherever necessary and to keep a good environmental management at site practice. The recommended mitigation measures proposed for the project as well as implementation status are refer to section 12.3.

The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual (revision 3) and Environmental Permit requirement.

1 Introduction

This is the thirty ninth monthly Environmental Monitoring and Audit (EM&A) Report for the drainage improvement works in Shuen Wan, Tai Po under Drainage Services Department Contract No. DC/2009/22 entitled "Drainage Improvement Works in Shuen Wan, Tai Po – Contract 1". The site layout plan is shown in **Appendix A**. The Environmental Team, Environmental Pioneers & Solutions Limited was appointed by Kwan Lee – Kuly Joint Venture to prepare the report. The report is to be submitted to the Contractor, the Engineer and the IEC.

This report presents the results of the environmental monitoring of the project activities conducted within the reporting period from 1st May 2014 to 31st May 2014. This report included the noise monitoring, water quality monitoring, hydrological characteristics monitoring, visual and landscape monitoring, and regular site inspections once per week for verification of implementation of the mitigation measures as recommended in the Environmental Permit (EP-303/2008) (EP), EM&A Manual (revision 3) and the Contractor's Environmental Management Plan (EMP).

2 Construction Stage

2.1 Construction activities in the reporting period

Major activities in the reporting period included the followings:

Area A.:

- Rectification works at Ting Kok Road
- Remaining works at Intake Structure

Area B.:

Reinstatement in Tung Tsz Nursery

2.2 Construction activities for the coming month

Proposed key construction works in the coming months will include:

Area A (Pumping Station)

- 1. Rectification works at Ting Kok Road
- 2. Remaining works at Intake Structure

Area B (Tung Tsz Nursery)

1. Reinstatement in Tung Tsz Nursery

2.3 Environmental Status

Appendix A shows the drawing of the project area.

Locations of the monitoring and control stations with environmental sensitive receivers are presented in Section 3.3, 4.3, and 5.3 for noise, water quality, and hydrological characteristics respectively.

3 Noise Monitoring

3.1 Monitoring Parameters and Methodology

The construction noise level was measured in terms of the A-weighted equivalent continuous sound pressure level (L_{eq}). $L_{eq~(30 minutes)}$ was used as the monitoring parameter for the impact monitoring in the time period between 0700 to 1900 hours on normal weekdays. For all other time period, $L_{eq~(5 minutes)}$ was employed for comparison with the Noise Control Ordinance (NCO) criteria.

Noise measurement results obtained from each monitoring location were recorded in the Construction Noise Monitoring Data Sheet (**Appendix D**) immediately after the measurement. As supplementary information for data auditing, statistical results L_{10} and L_{90} were also be recorded for reference.

In case of non-compliance with the construction noise criteria, more frequent monitoring, as specified in the Action plan in Table 3.5.2, shall be carried out. This additional monitoring shall be carried out until the recorded noise levels are rectified or proved to be irrelevant to the construction activities.

3.2 Monitoring Equipment

The sound level meters and calibrators comply with the International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to in the Technical Memorandum (TM) to the Noise Control Ordinance was deployed as monitoring equipment for noise measurement.

Noise measurement was not be made in the presence of fog, rain, wind with a steady speed exceeding 5ms⁻¹ or wind with gust exceeding 10ms⁻¹. Thus wind speed was checked by the portable wind speed indicator capable of measuring the wind speed in m/s. Table 3.2.1 summarizes the equipment list for noise monitoring

Table 3.2.1 Equipment List for Noise Monitoring

Equipment	Manufacturer & Model No.	Precision Grade	Qty
Integrated sound	Svantek 955	IEC 61672 Type 1	1
level meter		IEC 1260 Type 1	
Windscreen	Microtech gefell model W2	N/A	1
Acoustical	Svantek SV30A	IEC 942 Type 1	1
calibrator			
Wind speed	Kestrel K1000	N/A	1
indicator			

Remarks: Calibration details of the sound level meter is given in **Appendix** C for reference

3.3 Monitoring Locations

According to the Environmental Monitoring and Audit manual, impact noise monitoring for contract 1 was undertaken at two locations during the construction phase of the project. The proposed monitoring locations are summarized in Table 3.3.1. Figure 3.3.1 shows the Noise Monitoring Locations.

Noise measurement at each monitoring location was taken at a point 1m from the exterior of the selected premises and at a height of 1.2m above ground with no disturbance to the dweller and least obstructed view.

Table 3.3.1 Noise Monitoring Locations during Construction Phase

Noise Station	Monitoring	Location
M1		14, Shuen Wan Chim Uk
A T 1		Joint Village Office for Villages in Shuen Wan,
AL1		Tai Po

In accordance with the requirements in the EM&A manual (revision 3), weekly impact monitoring was conducted. For the time period between 0700 and 1900 hours on normal weekdays, and noise parameter of $L_{eq~(30minutes)}$ was measured. As if the construction works were carried out during restricted period (i.e. 1900-2300, 2300-0700 of next day and Sundays / general holiday), impact monitoring that comprises 3 consecutive $L_{eq~(5minutes)}$ would be carried out.




Figure 3.3.1 Impact noise monitoring locations

3.4 Monitoring Results and Interpretation

Relevant details of the noise monitoring results are presented in Table 3.4.1. The results of M1 ranged between 61.2dB (A) and 64.5dB (A), and AL1 ranged between 65.4dB (A) and 68.8dB (A), were within the limit levels and therefore, no exceedance was found.

Table 3.4.1 Noise Monitoring Results for the reporting period							
Location	Parameter	Date*	Time	L _{Aeq} dB(A)	Limit dB(A)	Exceedance	Weather
M1	L _{eq 30mins}	7-May-14	11:00	63.8	75	N	Cloudy
M1	L _{eq 30mins}	14-May-14	13:35	64.5	75	N	Sunny
M1	L _{eq 30mins}	21-May-14	12:30	61.2	75	N	Cloudy
M1	L _{eq 30mins}	28-May-14	13:35	61.5	75	N	Sunny
AL1	L _{eq 30mins}	7-May-14	11:40	68.8	75	N	Cloudy
AL1	L _{eq 30mins}	14-May-14	14:10	67.4	75	N	Sunny
AL1	L _{eq 30mins}	21-May-14	13:10	65.8	75	N	Cloudy
AL1	L _{eq 30mins}	28-May-14	14:10	65.4	75	N	Sunny

Remarks: Raw datasheet for noise monitoring are attached in **Appendix D** for reference.

3.5 Action and Limit level for Construction Noise

The Action and Limit (A/L) levels for construction noise are defined in Table 3.5.1. Should non-compliance of the criteria occur, action in accordance with the Action Plan in Table 3.5.2 should be carried out.

There was no exceedance recorded in the reporting period.

Table 3.5.1 Action and Limit Levels for Construction noise

Time Period	Action Level	Limit Level	
	When one documented	75dB(A)	
normal weekdays	complaint is received	()	
Remarks: If	works are to be carried out du	ring restricted hours, the	
conditions st	ipulated in the construction no	ise permit issued by the	
Noise Contro	ol Authority have to be followe	d.	

3.6 Monitoring Schedule for the next reporting period

Noise monitoring schedule is proposed to be carried out on,4th, 11th, 18th and 25th of June 2014.

Table 3.5.2 Event / Action Plan for Construction Noise

EVENT	ET Leader	IEC	ER	CONTRACTOR
Action	1. Notify IEC	1. Review the	1. Confirm	1. Submit
Level	and	analysed	receipt of	noise
	Contractor.	results	notification	mitigation
	2. Carry out	submitted	of	proposals to
	investigation.	by the ET.	f	IEC.
	3. Report the	2. Review the	ailure in	2. Implement
	results of	proposed	writing.	noise
	investigation	remedial	2. Notify	mitigation
	to the IEC,	measures by	Contractor.	proposals.
	ER and	the	3. Require	
	Contractor.	Contractor	Contractor	
	4. Discuss with	and advise	to propose	
	the	the ER	remedial	
	Contractor	accordingly.	measures	
	and formulate	3. Supervise	for the	
	remedial	the	analysed	
	measures.	implementat	noise	
	5. Increase	ion of	problem;	
	monitoring	remedial	4. Check	
	frequency to	measures.	remedial	
	check		measures	

Limit	1. Notify IEC,	1. Discuss	1. Confirm	1. Take
Level	ER, EPD and	amongst	receipt of	immediate
	Contractor.	ER, ET, and	notification	action to
	2. Identify	Contractor	of	avoid
	source.	on the	f	2. Submit
	3. Repeat	potential	ailure in	proposals
	measurement	remedial	writing.	for remedial
	s to confirm	actions.	2. Notify	actions to
	findings.	2. Review	Contractor.	IEC within
	4. Increase	Contractor'	3. Require	3 working
	monitoring	s' remedial	Contrac	days of
	frequency.	actions	tor to	notification.
	5. Carry out	whenever	propose	3. Implement
	analysis	necessary to	remedial	the
	of	assure their	measures	agreed
	Contractor's	effectivenes	for the	proposals.
	working	s and	analysed	4. Resubmit
	procedures to	advis	noise	proposals if
	determine	e the	problem.	problem still
	possible	3. Supervise	4. Check	not under
	mitigation to	the	remedial	control.
	be	implementat	measures	5. Stop the
	implemented.	ion of	properly	relevant
	6. Inform IEC,	remedial	implemente	portion of
	ER and EPD	measures.	d.	works as
	the causes		5. If	determined
	and actions		exceedance	by the
	taken for the			ER until the
	exceedances.			exceedance
	7. Assess			is abated.
	effectiveness			
	of			
	Contractor's			
	remedial			
	actions and			
	keep IEC,			
	EDD and ED			

4 Water Monitoring

4.1 Water Quality Monitoring Parameters and Methodology

Turbidity in Nephelometric Turbidity Unit (NTU), and Dissolved Oxygen (DO) in mg/L, temperature, and pH measurements were in-situ measurements and suspended solids measurements were performed by a HOKLAS accredited laboratory using recommended reference method APHA 2540D.

4.2 Monitoring Equipment

Turbidity, DO, Salinity, pH and temperature was measured by an instrument complied with the following requirements:

The instrument is a portable as well as weatherproof multimeter complete with cable and uses a DC power source. It is capable of measuring:

- A turbidity between 0-800NTU;
- A dissolved Oxygen level in the range of 0-20mg/L and 0-200% saturation;
- A temperature of 0-50°C;
- Salinity in the range of 0-40ppt;
- pH in the range of 0-14.

The measurements were performed by a portable and weatherproof multi-meter, model TOA-DKK WQC-24. The equipment was calibrated and verified by certified laboratory every 3 months to ensure they perform to the same level of accuracy as stated in the manufacturer's specification. Detailed calibration records of the multi-meter were shown in **Appendix C** for reference

Suspended solids were determined by the water samples collected from the monitoring locations for further analysis in accredited HOKLAS laboratory. Water samples were contained by polythene bottles, packed in ice (cooled in 4°C without frozen) and delivered to the laboratory for analysis as soon as possible after collection.

4.3 Monitoring Locations

In accordance with the EM&A Manual (revision 3), monitoring stations for contract 1 were established at two locations, which are summarized in Table 4.3.1.

Table 4.3.1 – Water Quality Monitoring Stations

Monitoring Station	Location	Coordinates
W1	Between the Shuen Wan Marsh	E:839301
W I	and ECA	N:836386
	Between Tolo Harbour and	E:839542
W2	Proposed Penstock	N:836184

As illustrated in Figure 4.3.1, W1 served as the control station while W2 was the monitoring location of water quality.

According to the approved proposal of revision for Action/Limit Level Criteria of Water Quality Monitoring, two reference points (C1 & C2) were added.

Should the water quality parameters monitoring results at the monitoring station W2 exceed the water quality criteria, the water quality monitoring data of two reference points (C1 and C2) will be used as the supplementary information. The monitoring data of C1 should be used for comparison with the monitoring data of W2 that taken at flood tide; and the monitoring data of C2 should be used for comparison with the monitoring data of W2 that taken at ebb tide. The comparison of water quality between W2 and C1 at flood tide and between W2 and C2 at ebb tide is to prove whether influence of water quality is caused by the construction activities. The details of C1 and C2 are referred to the previous submission.

In accordance with the EM&A Manual (revision 3), measurements shall be taken at 3 water depths, namely, 1m below water surface, mid-depth and 1m above river bed, except where the water depth less than 6m, the mid-depth station may be omitted. Should the water depth be less than 3m, only the mid-depth station will be monitored.

As the depth of water was less than 3m, water samples were collected at mid-depth of each proposed monitoring stations for measurements and sample collection.




Figure 4.3.1 Water Quality Monitoring Locations

4.4 Monitoring Frequency

Impact water quality monitoring for each monitoring station were performed at mid-flood or mid-ebb tides for 3 days per week during the course of the construction river works.

Monitoring was carried out on 2nd, 5th, 7th, 9th, 12th, 14th, 16th, 19th, 21st, 23rd, 26th, 28th and 30th of May 2014.

4.5 Monitoring Results and Interpretation

Water quality monitoring was carried out thirteen times in this reporting month. Detailed on-site measurements are shown in **Appendix E**. Table 4.5.1 presents consolidated results throughout the reporting month.

There were 13 abnormal incidents of water quality limits (Turbidity) were recorded in this reporting month according to the established action and limit levels. ET has arranged site investigations for the abnormal incidents. No construction activities were carried out at the river bed. During the reporting period, no construction activities were conducted near the Wai Ha River. Proper mitigation measures were implemented by contractor to avoid site water releasing to the Wai Ha river and no particular observation of defective site activities were found causing water contamination. The exceedances of Turbidity and SS were believed to be mainly attributed by natural fluctuation and adverse weather. And, since the recorded levels of Turbidity and SS at control station had also exceeded its baseline action or limit level, the exceedances recorded at W2 were unlikely to be related to the Project.

The water condition of Wai Ha River is presented in photo attached in **Appendix M.**

Table 4.5.1 Summary of Water Quality Monitoring Results of this reporting month

	Average of M	Average of Monitoring Results						
	Temperature $(^{\circ}C)$	Turbidity (NTU)	рН	Dissolved Oxygen (mg/L)	Dissolved Oxygen (%)	Suspended Solids (mg/L)		
W1	26.7	9.8	7.44	6.89	84.0	18.2		
W2	25.1	14.0	7.92	7.59	81.8	7.0		
C1	N/A	N/A	N/A	N/A	N/A	N/A		
C2	27.2	7.4	7.66	7.44	85.7	14.2		

Table 4.5.2 Interpretations of abnormal incidents recorded in the reporting month

Date	Tide	Parameter	Interpretations
2/5/2014	Mid-ebb	Turbidity	
5/5/2014	Mid-ebb	Turbidity	
7/5/5014	Mid-ebb	Turbidity	
0/5/2014	N/C 1 -1-1-	Turbidity	
9/5/2014	Mid-ebb	SS	
12/5/2014	Mid-ebb	Turbidity	
14/5/2014	Mid-ebb	Turbidity	
16/5/2014	Mid-ebb	Turbidity	Exceedance was caused by natural fluctuation
10/3/2014	MIG-600	SS	and adverse weather
19/5/2014	Mid-ebb	Turbidity	
21/5/2014	Mid-ebb	Turbidity	
23/5/2014	N / C - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -	Turbidity	
23/3/2014	Mid-ebb	SS	
26/5/2014	Mid-ebb	Turbidity	
28/5/2014	Mid-ebb	Turbidity	
30/5/2014	Mid-ebb	Turbidity	

4.6 Action and limit level for Water Quality

Based on the criteria stipulated in EM&A manual (revision 3) and baseline water quality monitoring data obtained, the A/L levels are shown in Table 4.6.1, Table 4.6.2. The A/L levels for W1 were ignored since W1 functions as the control station for contract 1. If the water quality monitoring results at any impact stations exceeded the criteria, the actions in accordance with the Event and Action Plan in Table 4.6.3 should be taken.

Table 4.6.1 Action and Limit Levels for Water Quality at All Monitoring Stations

Parameters	Action	Limit
DO in mg/L	5 percentile of baseline data	4 mg/L
pН	N/A	6.0 – 9.0
SS in mg/L	95 percentile of baseline data or 120% of upstream control station's SS	99 percentile of baseline data or 130% of upstream control station's SS
Turbidity in NTU	95 percentile of baseline data or 120% of upstream control station's Turbidity	99 percentile of baseline data or 130% of upstream control station's Turbidity

Table 4.6.2 Action and Limit Levels for Water Quality at All Monitoring Stations

	Monitoring Stations (Flood Tide)				Monitoring Stations (Ebb Tide)				
Parameters	W1		W2		W1		W2		
Parameters	Action	Limit	Action	Limit	Action	Limit	Action	Limit	
	Level	Level	Level	Level	Level	Level	Level	Level	
DO (mg/L)	8.07	8.07	7.81	7.69	7.12	7.02	6.77	6.31	
pН	N/A	6.0-9.0	N/A	6.0-9.0	N/A	6.0-9.0	N/A	6.0-9.0	
SS (mg/L)	7.7	8.1	7.7	8.6	10.5	10.9	9.4	9.9	
Turbidity	4.9	5.3	1.7	1.8	4.2	4.7	3.0	3.5	
(NTU)	7.7	3.3	1./	1.0	7.2	7./	3.0	3.3	

Remarks:

For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits

For SS and turbidity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Table 4.6.3 Event and action Plan for Water Quality

Event	ET Leader	IEC	ER	Contractor		
ACTION LE	VEL			,		
Action	1. Repeat in-situ	1. Discuss	1. Discuss	1. Inform		
level being	measurement	mitigation	proposed	Engineer and		
exceeded	s to confirm	measures	mitigation	confirm in		
by one	findings;	with ET,	measures	writing		
sampling	2. Identify	Engineer	with IEC,	notification		
day	reasons for	and	ET and	of the		
	non-complian	Contractor;	Contractor	non-complian		
	ce and	2. Review	;	ce;		
	source(s) of	proposals on	2. Make	2. Rectify		
	impact;	mitigation	agreement	unacceptable		
	3. Inform IEC,	measures	on	practice;		
	Contractor	submitted	mitigation	3. Check all		
	and Engineer;	by	measures	plant and		
	4. Check	Contractor	to be	equipment;		
	monitoring	and advise	implement	4. Consider		
	data, all plant,	the Engineer	ed;	changes in		
	equipment	accordingly;	3. Assess	working		
	and	3. Assess	effectivene	methods;		
	Contractor's	effectivenes	ss of	5. Discuss with		
	working	s of	implement	ET, IEC and		
	methods;	implemente	ed	Engineer and		
	5. Discuss	d mitigation	mitigation	propose		
	mitigation	measures.	measures.	mitigation		
	measures			measures to		
	with IEC,			IEC and		
	Engineer and			Engineer		
	Contractor;			within three		
	6. Ensure			working		
	mitigation			days;		
	measures are			6. Implement		
	implemented.			agreed		
				mitigation		
	Repeat			measures.		
	measurement on					
	next day of					

	exceedance.			
Action	1. Repeat in-situ	1. Discuss	1. Discuss 1	. Inform
level being	measurement	mitigation	proposed	Engineer and
exceeded	s to confirm	measures	mitigation	confirm in
by more	findings;	with ET,	measures	writing
than two	2. Identify	Engineer	with IEC,	notification
consecutive	reasons for	and	ET and	of the
sampling	non-complian	Contractor;	Contractor	non-complian
days	ce and	2. Review	;	ce;
	source(s) of	proposals on	2. Make 2	2. Rectify
	impact;	mitigation	agreement	unacceptable
	3. Inform IEC,	measures	on	practice;
	Contractor	submitted	mitigation 3	3. Check all
	and Engineer;	by	measures	plant and
	4. Check	Contractor	to be	equipment;
	monitoring	and advise	implement 4	4. Consider
	data, all plant,	the Engineer	ed;	changes in
	equipment	accordingly;	3. Assess	working
	and	3. Assess	effectivene	methods;
	Contractor's	effectivenes	ss of 5	5. Discuss with
	working	s of	implement	ET, IEC and
	methods;	implemente	ed	Engineer and
	5. Discuss	d mitigation	mitigation	propose
	mitigation	measures.	measures.	mitigation
	measures			measures to
	with IEC,			IEC and
	Engineer and			Engineer
	Contractor;			within three
	6. Ensure			working
	mitigation			days;
	measures are		6	5. Implement
	implemented.			agreed
	7. Prepare to			mitigation
	increase the			measures.
	monitoring			
	frequency to			
	daily;			

	8. Repeat			
	measurement			
	on next day			
	of exeedance.			
LIMIT LE	EVEL			
Limit level	1. Repeat in-situ	1. Discuss	1. Discuss	1. Inform
being	measurements	mitigation	proposed	Engineer and
exceeded	to confirm	measures	mitigation	confirm in
by one	findings;	with ET,	measures	writing
sampling	2. Identify reasons	Engineer	with IEC,	notification
day	for	and	ET and	of the
	non-complianc	Contractor;	Contractor	non-complian
	e and source(s)	2. Review	;	ce;
	of impact;	proposals on	2. Request	2. Rectify
	3. Inform EPD,	mitigation	Contractor	unacceptable
	IEC,	measures	to	practice;
	Contractor and	submitted	critically	3. Check all
	Engineer;	by	review the	plant and
	4. Check	Contractor	working	equipment;
	monitoring	and advise	methods;	4. Consider
	data, all plant,	the Engineer	3. Make	changes in
	equipment and	accordingly;	agreement	working
	Contractor's	3. Assess	on	methods;
	working	effectivenes	mitigation	5. Discuss with
	methods;	s of	measures	ET, IEC and
	5. Discuss	implemente	to be	
	mitigation	d mitigation	implement	propose
	measures with		ed;	mitigation
	IEC, Engineer		4. Assess	measures to
	and		effectivene	
	Contractor;		ss of	
	6. Ensure		implement	
	mitigation		ed	working
	measures are		mitigation	days;
	implemented;		measures.	6. Implement
	7. Increase the			agreed
	monitoring			mitigation

	frequency to			measures.
	daily until no			
	exceedance of			
	Limit level.			
Limit level	1. Repeat in-situ	1. Discuss	1. Discuss 1	. Inform
being	measurements	mitigation	proposed	Engineer and
exceeded	to confirm	measures	mitigation	confirm in
by more	findings;	with ET,	measures	writing
than two	2. Identify reasons	Engineer	with IEC,	notification
consecutive	for	and	ET and	of the
sampling	non-compliance		Contractor	non-complian
days	and source(s) of	2. Review	;	ce;
	impact;	proposals on	2. Request 2.	. Rectify
	3. Inform EPD,	mitigation	Contractor	unacceptable
	IEC, Contractor	measures	to	practice;
	and Engineer;	submitted	critically 3	. Check all
	4. Check	by	review the	plant and
	monitoring	Contractor	working	equipment;
	data, all plant,	and advise	methods; 4	. Consider
	equipment and	the Engineer	3. Make	changes in
	Contractor's	accordingly;	agreement	working
	working	3. Assess	on	methods;
	methods;	effectivenes	mitigation 5	. Discuss with
	5. Discuss	s of	measures	ET, IEC and
	mitigation	implemente	to be	Engineer and
	measures with	d mitigation	implement	propose
	IEC, Engineer	measures.	ed;	mitigation
	and Contractor;		4. Assess	measures to
	6. Ensure		effectivene	IEC and
	mitigation		ss of	Engineer
	measures are		implement	within three
	implemented.		ed	working
	7. Increase the		mitigation	days;
	monitoring		measures; 6	. Implement
	frequency to		5. Consider	agreed
	daily until no		and if	mitigation
	exceedance of		necessary	measures;

Limit level for	instruct	7. 7	As	direc	cted
two consecutive	Contractor	ł	by		the
days.	to slow]	Engin	eer,	
	down or to	S	slow o	dowr	ı or
	stop all or	S	stop	all	or
	part of the	1	part	of	the
	constructio	(constr	uctio	on
	n activities	ä	activit	ties	
	until no	ι	until		no
	exceedanc	6	excee	danc	e
	e of Limit	(of	Li	mit
	Level.	1	level.		

4.7 Monitoring Schedule for the next reporting period

Water quality monitoring schedule is proposed to be carried out on 4^{th} , 6^{th} , 9^{th} , 11^{th} , 13^{th} , 16^{th} , 18^{th} , 20^{th} , 23^{rd} , 25^{th} , 27^{th} and 30^{th} of June 2014.

5 Hydrological Characteristics Monitoring

5.1 Hydrological Characteristics Monitoring Parameters and Methodology

Impact monitoring of hydrological characteristics was undertaken to establish hydrological characteristics of sections of Wai Ha River adjacent to Drainage Improvement Works in Shuen Wan, Tai Po.

The hydrological characteristics of sections of Wai Ha River were measured by water flow rate and depth.

5.2 Monitoring Equipment

Monitoring performed by a portable echo-sounder, model Greyline Stingray. The equipment was calibrated and verified by certified laboratory or manufacturer every year to ensure they perform to the same level of accuracy as stated in the manufacturer's specification.

Calibration Certificate of the multi-meter is given in **Appendix C**.

5.3 Monitoring Locations

In accordance with the EM&A Manual (revision 3), monitoring stations for contract 1 were established at two locations and summarized in Table 5.3.1.

Table 5.3.1 – Water Quality Monitoring Stations

Monitoring Station	Location	Coordinates
H1	Between the Shuen Wan Marsh	E:839301
	and ECA	N:836386
H2	Route to Sam Kung Temple	E:839163
		N:836433

As illustrated in Figure 5.3.1, H2 served as the control station while H1 was the monitoring location of hydrological characteristics.




Figure 5.3.1 Hydrological Characteristics Monitoring Locations

5.4 Monitoring Frequency

Hydrological characteristics monitoring for each monitoring station were performed at mid-flood and mid-ebb tides for once per week during the course of the construction river works.

Monitoring was carried out on 2nd, 9th, 16th, 23rd and 30th of May 2014.

5.5 Monitoring Results and Interpretation

Hydrological characteristics monitoring was carried out five times in this reporting period. The monitoring results are summarized in Table 5.5. All results were within the action and limit levels, therefore, no exceedance was found.

Table 5.5 Summary of Water Quality Monitoring Results

	Average of Monitoring	Results
	Water Depth (m)	Water Flow Rate (m ³ /s)
H1(Flood)	~0.420	~0.195
H1(Ebb)	~0.380	~0.584
H2(Flood)	~0.420	~0.980
H2(Ebb)	~0.384	~1.432

Details of the monitoring data were presented in **Appendix F**.

5.6 Action and limit level for Hydrological Characteristics

The Action and Limit levels for all monitoring stations are summarized in Table 5.6.1, which would be applied for compliance assessment of hydrological characteristics for this project. If the hydrological characteristics monitoring results at any impact stations exceeded the criteria, the actions in accordance with the Event and Action Plan in Table 5.6.2 should be taken.

Table 5.6.1 Action and Limit Levels for Hydrological Characteristics at All Monitoring Stations

Parameters	Action	Limit		
Water Depth at	0.08	0.06		
Mid-flood (m)	0.08	0.00		
Water Depth at	0.08	0.06		
Mid-ebb (m)	0.08	0.00		
Water Flow	120% of control station's	140% of control station's water		
Water Flow Rate (m ³ /s)	water flow rate on the same	flow rate on the same day of		
Kate (III /8)	day of measurement	measurement		

Table 5.6.2 Event and action Plan for Hydrological Characteristics

Event E	ET Leader	IEC	ER	Contractor
ACTION LEV				
Action level being exceeded by one sampling day	 Repeat in-situ measurements to confirm findings; 	measures with ET, Engineer and Contractor; 2. Review proposals on mitigation measures submitted by Contractor and advise the Engineer accordingly; 3. Assess effectiveness of implemented mitigation measures.	measures with IEC, ET and Contractor; 2. Make agreement on mitigation measures	the non-complian ce; 2. Rectify unacceptable practice; 3. Check working methods and any excavation works or dewatering
Action level being exceeded	measurements to	C	1. Discuss proposed mitigation	measures. 1. Inform Engineer and
by more 2 than two consecutive sampling days	confirm findings; 2. Identify reasons for non-compliance and source(s) of impact;	and Contractor;	measures with IEC ET and Contractor;	
_	3. Inform IEC,	mitigation	agreement	2. Rectify

		Contractor and	measures	on	unacceptable
		Engineer;	submitted by	mitigation	practice;
	4.	Check monitoring	Contractor	measures	3. Check
		data, Contractor's	and advise the	to be	working
		working methods	Engineer	implemente	•
		and any	accordingly;	d;	any
		excavation works		3. Assess	excavation
		or dewatering	effectiveness	effectivene	works or
		processes;	of	ss of	
	5.	Discuss	implemented	implemente	O I
		mitigation	mitigation	d	4. Consider
		measures with	measures.	mitigation	changes in
		IEC, Engineer		measures.	working
		and Contractor;			methods and
	6.	Ensure mitigation			plans;
	٠.	measures are			5. Discuss with
		implemented.			ET, IEC and
	7.	Prepare to			Engineer and
	, .	increase the			propose
		monitoring			mitigation
		frequency to			measures to
		daily;			IEC and
	8.	Repeat			Engineer
	0.	measurement on			within three
		next day of			working days;
		exeedance.			6. Implement
		execuance.			agreed
					mitigation
					measures.
LIMIT LI	EVF	EL			measures.
Limit level		Repeat in-situ	1. Discuss	1. Discuss	1. Inform
being		measurements to	mitigation	proposed	Engineer and
exceeded		confirm findings;	measures with		confirm in
by one	2.	Identify reasons			writing
sampling		for	and	with IEC,	notification of
day		non-compliance	Contractor;	ET and	
day		and source(s) of	,	Contractor;	non-compliance
		impact;	proposals on		:
	3.	Inform AFCD,	mitigation	Contractor	2. Rectify
	٥.	IEC, Contractor	measures	to critically	<u> </u>
		and Engineer;	submitted by	•	-
	4.	Check monitoring	Contractor	working	3. Check working
	١.	data, and	and advise the	methods;	methods and
		Contractor's	Engineer	3. Make	any excavation
		working methods	_	agreement	works or
		and any	3. Assess	on	dewatering
		excavation works	effectiveness	mitigation	processes;
		or dewatering	of	measures	4. Consider
		processes;	implemented	to be	
	5.	Discuss	mitigation	implemente	C
	J.	Discuss	muganon	mpiemente	WOIKING

		mitigation		measures.		d;		methods	and
		measures with		11100050105	4.	Assess		plans;	00220
		IEC, Engineer				effectivene	5.	Discuss	with
		and Contractor;				ss of		ET, IEC	and
	6.	Ensure mitigation				implemente		Engineer	and
	••	measures are				d		propose	00220
		implemented;				mitigation		mitigation	
	7.	Increase the				measures.		measures to	IEC
		monitoring				111000001001			ineer
		frequency to daily						C	three
		until no						working day	
		exceedance of					6	. Implement	, ,
		Limit level.					0.	agreed	
		Emili ic vei.						mitigation	
								measures.	
Limit level	1	Repeat in-situ	1	Discuss	1.	Discuss	1.	Inform	
being	1.	measurements to	1.	mitigation	1.	proposed	1.	Engineer	and
exceeded		confirm findings;		measures with		mitigation		confirm	in
by more	2	Identify reasons		ET, Engineer		measures		writing	111
than two	۷٠	for		and		with IEC,		notification	of
consecutive		non-compliance		Contractor;		ET and		the	01
sampling		and source(s) of	2	Review		Contractor;		non-compli	ance
days		impact;	۷٠	proposals on	2	Request		·	ance
days	3.	Inform AFCD,		mitigation		Contractor	2	, Rectify	
	٠.	IEC, Contractor		measures		to critically		unacceptab	le
		and Engineer;		submitted by		review the		practice;	
	4.	Check monitoring		Contractor			3.	Check wor	rking
		data, and		and advise the		methods;		methods	and
		Contractor's		Engineer	3.	Make		any excav	
		working methods		accordingly;		agreement		works	or
		and any	3.	Assess		on		dewatering	
		excavation works		effectiveness		mitigation		processes;	
		or dewatering		of		_	4.	Consider	
		processes;		implemented		to be		changes	in
	5.	Discuss mitigation		mitigation		implement		working	
		measures with		measures.		ed;		methods	and
		IEC, Engineer and			4.	Assess		plans;	
		Contractor;				effectivene	5.	Discuss	with
	6.	Ensure mitigation				ss of		ET, IEC	and
		measures are				implement		Engineer	and
		implemented.				ed		propose	
	7.	Increase the				mitigation		mitigation	
		monitoring				measures;		measures	to
		frequency to daily			5.	Consider		IEC	and
		until no				and if		Engineer w	ithin
		exceedance of				necessary		three wor	rking
		Limit level for two				instruct		days;	
		consecutive days.				Contractor	6.	Implement	
						to slow		agreed	
						down or to		mitigation	

	stop all or	measures;
	part of the 7.	As directed by
	constructio	the Engineer,
	n activities	slow down or
	until no	stop all or part
	exceedance	of the
	of Limit	construction
	Level.	activities until
		no exceedance
		of Limit level.

5.7 Monitoring Schedule for the next reporting period

Hydrological characteristics monitoring schedule is proposed to be carried out on 6^{th} , 13^{th} , 20^{th} and 27^{th} of June 2014.

6 Ecological Monitoring of ECA

6.1 Ecological Monitoring of ECA

6.1.1 Scope of Monitoring

The ECA was formally handed over to AFCD on 16th October 2012. The wire mesh fences and gate at the northwestern part of the ECA were fixed and reinstated by the Main Contractor. No site visit and ecological monitoring by the Wetland Specialist from the Main Contractor and the Ecologist from the IEC respectively were carried out in November 2012. The post-establishment phase monitoring and management of the ECA have commenced and to be undertaken by the AFCD in accordance with the monitoring and management items stipulated in the latest approved EM&A Manual of the Project

6.2 Monitoring Results

According to Table 6.17 of the EM&A Manual, ecological monitoring of the ECA will be carried out by qualified ecologists during the 1-year wetland establishment period of the ECA before handing over to AFCD for their post establishment monitoring. Establishment phase of the ECA began in September 2011, ecological monitoring programme was conducted and monitoring data was presented in respective monthly EM&A reports. Ecological monitoring programme ended in September 2012 and hence there will be no ECA report attached in EM&A reports.

6.2.1 Description of monitoring of transplanted Pavetta hongkongensis in Ecological Compensatory Area

According to the latest Transplantation Proposal, monitoring of the transplanted individual of *Pavetta hongkongensis* will cover a period of 12 months after the transplanting exercise. The monitoring will be conducted once a week in the first 3 months and once in each subsequent month in the remaining monitoring period. Health condition and growth of each transplanted individuals will be assessed and photographic records will be undertaken for each inspection.

6.2.2 Description of transplanted Pavetta hongkongensis and remarks

The monitoring of the transplanted individual of Pavetta hongkongensis has been covered a period of 12 months. Therefore, the monitoring for Pavetta hongkongensis was not carried out in this reporting period.

7 Landscape and Visual

7.1 Introduction

The Landscape and Visual Monitoring of the Project is conducted to fulfill Clauses 5.2 and 5.4 of EP-303/2008 and the monitoring requirements in accordance with Section 7 of the approved updated EM&A Manual (approved by EPD on 31st May 2012) of the Project. A Baseline Review on updating the landscape and visual condition, and the mitigation measures of the Project (including Contracts 1 and 2 of the Project) was undertaken before the commencement of the Project. The review findings were updated in the Baseline Environmental Monitoring Report submitted to the EPD on 14th February

2011.

This monthly monitoring report will detail the scope of landscape and visual monitoring work, monitoring findings and observations, and any recommendations and advice on proper implementation of the landscape mitigation measures in the works areas under Contract 1 of the Project.

7.2 Scope of Monitoring

7.2.1 Monitoring Objectives

Landscape and Visual Monitoring of the Project should be conducted in a bi-weekly basis for checking the design, implementation and maintenance of the landscape and visual mitigation measures throughout the construction phase and in a quarterly basis during operational phase of the Project. Observations of any potential conflicts between the proposed mitigation measures and the project works carried out by the Contractors should be recorded. Recommendation and advice on proper implementation of the landscape mitigation measures should be provided to the Contractor for minimizing any potential impacts on the landscape and visual elements.

7.2.2 Monitoring during Construction Phase

The following landscape and visual mitigation measure should be implemented during the construction phase of the project to minimize the potential impacts:

- Visual Screen Use of hoardings as visual screens for the construction in the works areas;
- Contaminant/ Sediment Control Use of temporary barriers, covers and drainage provision around the construction works as contaminant/ sediment control to prevent the contaminants and sediments from entering the sensitive water-based habitats;
- Pollution Control Implementation of pollution control measures to minimize any adverse environmental impacts to the surrounding habitats;
- Liaison with Nursery Liaison with the nursery operator as necessary to minimize any adverse impact to the daily operation and plant holding capacity of the nursery;
- Existing Trees within Works Area Maintenance and protection of the existing trees, especially their crowns, trunks and roots, within work sites; and
- Construction Light Provision of construction light should be controlled at night to avoid excessive glare to the surrounding villages and to Plover Cove.

7.2.3 Monitoring during Operational Phase

The following landscape and visual mitigation measure should be implemented during the operational phase of the project to minimize the potential impacts:

- Viewing area formation by planting with shrubs, grasses and benches along the area;
- Architectural design of the pump house will help it fit into the existing suburban, natural to semi-natural surroundings;
- Landscape design of pump house by providing sufficient planting around its boundary fence;
- Enhancement planting along Tung Tsz Road with shrubs/ trees of suitable species to help protect the stream and marshes;
- Construction of box culvert should be with at least 1.0m soil depth for enhancement planting;
- Transplanting of existing affected trees to adjacent locations should be carried out;
- Preparation for transplanting is needed to allow sufficient time for root pruning and rootball preparation prior to transplanting; and

• Reinstatement of affected area should be carried out to check that the works areas are properly reinstated.

7.3 Landscape and Visual Monitoring Results

7.3.1 Monitoring Date(s)

This monthly Landscape and Visual Monitoring (May 2014) was conducted to cover only Areas A, B and C of Contract 1 of the Project. The bi-weekly monitoring was conducted on 12th and 30th May 2014.

Area C (i.e. Ecological Compensatory Area (ECA)) was formally handed over to AFCD on 16th October 2012 for management and maintenance. No access into the ECA is allowed after the handover.

All photos stated in this section are recorded in **Appendix G**.

The bi-weekly monitoring for Contract 2 was also undertaken on 12th and 30th May 2014. The monitoring findings and recommendation will be submitted in a separate Monthly EM&A Report under Contract DC/2010/02.

7.3.2 Visual Screen

No follow-up action by the Contractor is required as from the *Monthly EM&A Report for April 2014*.

Observation

Temporary construction hoardings have been erected around Wai Ha River estuary since the building of an automatic mechanical penstock at the area (**Photo 1**). Since February 2014, the construction hoardings surrounding Area A (i.e. the proposed pump house station) have been replaced by the built boundary walls along the western and part of the northern sides of Area A (**Photo 2**), and chain-link fence erected along the rest of the boundary sides of Area A (**Photo 3**). As observed on 30th May 2014, all the planting

works and major civil works were completed. The site office located at the northern part of Area A was also removed.

Construction of the proposed roadside planters along Ting Kok Road has commenced in March 2014. The temporary construction barriers erected around the built planters were removed as observed on 30th May 2014 (**Photo 4**).

The temporary hoardings established for demarcating the construction site boundary of Phases 1 and 2 construction works area of Area B in Tung Tsz Nursery have been removed since January 2014. The reinstatement works in the nursery have been under progress and the areas were partly demarcated with loosened barrier tapes (**Photos 5-6**). The open section and other reinstated access path connecting between Phases 1 and 2 works areas have been maintained during the current reinstatement work period, providing an access path for the daily operation of the nursery. Since November 2013, the hoarding along the eastern boundary of Phase 2 in Area B (i.e. the section next to Ting Kok Road) was permanently reinstated with the original chain-link fence. Canvas sheets were put on the reinstated fence to screen off the existing construction site from the pedestrian path (**Photo 7**).

The gate of the adjacent housing area near the previous main entrance of Area C has been reinstated at its original location by the Contractor since November 2012.

<u>Recommendation</u>

No specific recommendation is required.

7.3.3 Contaminant/ Sediment Control

No follow-up action by the Contractor is required as from the *Monthly EM&A Report for April 2014*.

Observation

Area A

The wheel washing facility at the entrance of Area A was removed as the major earthwork was completed and most of the ground surface in Area A has been turned into concrete road.

No groundwater or used water was pumped from the excavated sites or built box culvert in May 2014. As mentioned above, all major civil works at Area A were completed and the site office was also removed.

Area B

The major excavation and construction works in Area B were completed, leaving minor excavation and reinstatement work for irrigation pipes, lamp posts and nursery beds in both Phases 1 and 2 within Tung Tsz Nursery. The wheel washing facility at the entrance of the access road leading towards the works area at northwestern part of Tung Tsz Nursery was removed. No reinstatement work was observed during the inspection in May 2014, and no significant discharge of groundwater or used water from Area B was noted during the inspection in May 2014.

Area C

Area C was formally handed over to AFCD on 16th October 2012 for management and maintenance. The pond of the ECA has connected with the Wai Ha River directly. No water resulting from normal wetland maintenance practice was pumped out from the ECA.

Recommendation

The Contractor should regularly check the condition and locations of the drainage pipes and ensure that all used water should be appropriately filtered and discharged to the manholes/other discharge points agreed by the Engineer and EPD.

7.3.4 Pollution Control

No follow-up action by the Contractor is required as from the *Monthly EM&A Report for April 2014* since almost all major construction works and planting work in Areas A, B and

C were completed.

Observation

Area A

The wheel washing facilities at the entrance of Area A was removed as the major earthwork was completed and most of the ground surface in Area A has been turned into concrete road. No groundwater or used water was pumped from the excavated sites or built box culvert in May 2014 since all major civil works at Area A were completed and the site office was also removed.

No direct discharge of water into the adjacent Wai Ha River was observed from the works area for building the automatic mechanical penstock at Wai Ha River estuary as no construction works were carried out as observed during the inspection in May 2014.

Area B

The major excavation and construction works in Area B were almost completed, leaving minor excavation and reinstatement work for irrigation pipes and nursery beds in both Phases 1 and 2 within Tung Tsz Nursery. The wheel washing facility at the entrance of the access road leading towards the works area at northwestern part of Tung Tsz Nursery was removed. No significant discharge of groundwater or used water from Area B was noted during the inspection in May 2014.

Area C

Area C was formally handed over to AFCD on 16th October 2012 for management and maintenance. The pond of the ECA has been connected to Wai Ha River directly as following the scheme design of Habitat Compensatory Plan. No direct discharge of turbid water into the adjacent Wai Ha River was observed through the fence of Tung Tsz Nursery (**Photo 8**).

Recommendation

The Contractor should regularly check the condition and locations of the drainage pipes

and ensure that all used water should be appropriately filtered and discharged to the manholes/other discharge points agreed by the Engineer and EPD. This is to avoid any potential contamination to the vegetation in Shuen Wan marsh and other vegetated/marinated areas adjacent to the active works area.

7.3.5 Liaison with Nursery

Active construction works within Tung Tsz Nursery has been extended to the east of the nursery in connection with Ting Kok Road since May 2012. As mentioned above in Section 3.2.3, all temporary hoardings established for demarcating the construction site boundary in Tung Tsz Nursery have been removed in January 2014 and replaced by barrier tapes.

The works practice and maintenance of trees within the nursery generally follow the recommendation as stated in *Monthly EM&A Report for April 2014*. Any observed issues related to the liaison with the nursery are highlighted in this section.

Observation

The temporary hoardings were erected from northwest to southwest parts of Tung Tsz Nursery in Area B in April 2011, while those boundary hoardings around Phase 2 construction works were erected in May 2012. As mentioned above in Section 3.2.3, these temporary hoardings have been removed in January 2014, and the site boundary was subsequently demarcated with barrier tapes. In addition, the hoarding along the eastern boundary of Phase 2 in Area B was permanently reinstated with the original chain-link fence, which was further screened by canvas sheets (**Photo 7**).

Major excavation works have been completed in Phases 1 and 2. The reinstatement works for the original access paths, ground of the nursery beds and basic nursery utility (such as irrigation pipes and lamp posts) were still in progress in both Phases 1 and 2 areas. However, no active reinstatement work was noted in Phases 1 and 2 as observed in May 2014 (**Photos 5-6**).

Regular monitoring for all transplanted and retained trees within the nursery was

conducted on a bi-weekly basis. The dead, transplanted tree *Grevillea robusta* (U58) was already removed by the Contractor. Its dry stump and the entire planter were removed in October 2013 and February 2014 respectively.

As reported in the previous *Monthly EM&A Reports*, the retained tree U68 (*Gmelina arborea*) was found fallen after the severe typhoon in July 2012, with its leaning trunk being pruned and removed in August 2012 (as reported in *Monthly EM&A Report for August 2012*). Regular removal of generated watersprouts was sometimes noted throughout the monitoring period. The entire planter was finally removed in March 2014 and reported in the submitted *Monthly EM&A Report*.

Recommendation

The works area and the construction works should be properly managed and implemented without influencing the daily operation of the nursery (i.e. provide enough access paths and works area for the nursery operation).

All transplanted trees should be watered regularly (e.g. at least every two days during the dry season) by the appointed landscape contractor. Meanwhile, the Contractor should prevent forming waterlogged areas or leakage of used water from the active construction works area into the Nursery. This is to prevent causing any nuisance to the nursery's daily operation. In addition, the Contractor is recommended to replace or remove the broken bamboo stakes for the transplanted trees, as well as removal the climbers and weedy plants found in the tree canopies and planters of these transplanted trees prior to handing over the site back to the Nursery Operator.

The appointed landscape contractor and the Contractor should closely monitor the health conditions of all transplanted/relocated and retained trees throughout the construction period of the Project.

7.3.6 Existing Trees within Works Areas

Maintenance of the existing trees within the works areas generally follows the recommendations as stated in *Monthly EM&A Report for April 2014*, except that the

surplus soil and tied strings on the trees have not yet removed and the broken planters have not yet repaired. The observations recorded in May 2014 are highlighted in the following sections.

Observation

Area A

Construction of the slanting component of the proposed green roof and pumping house was completed by end of January 2014. The proposed green roof on the pumping house was vegetated with herbaceous ground cover *Arachis duranensis* in accordance with the approved Landscape Plan. The planting soil, which was washed out from green roof and pumping house during the heavy rainstorm in late-March 2014, still accumulated at the nearby planting area of ground cover (*Iris tectorum*) was found removed as observed on 30th May 2014 (**Photo 9**).

As observed in May 2014, the planted ground cover *Arachis duranensis* on the green roof was in fair condition (**Photo 10**), and other planted vegetation, including *Ficus pumila* and *Parthenocissus dalzielii* on the ground for vertical greening, planted shrub *Ficus microcarpa* (Golden Leaf) and tree *Cinnamomum burmannii*), were also in fair condition (**Photos 11-12**). However, grass germination at some hydroseeded area was less satisfactory as the sprayed grass seeds may be washed out by the heavy rainstorm in March 2014.

As observed in May 2014, the existing retained, relocated and compensatory trees in Area A were generally protected within the built planting areas or fenced outside the boundary fence.

The tree to be transplanted E16 (*Bombax ceiba*) was relocated to the southern side of Area A next to the site hoarding in July 2012. The tree was still in marginally fair condition with regeneration of new leaves as observed in May 2014 (**Photo 13**). However, it was separated outside the proposed chain-link fence along the boundary sides of Area A. Soil grade change was observed around the trunk base and minor exposed roots were found in January 2014. The stability of the tree may be affected. Though this tree is fenced outside

the chain-link fence, the condition and stability of this tree should be regularly monitored.

The relocated tree E38 (*Melaleuca cajuputi* subsp. *cumingiana*) was found dead after its relocation in August 2013, and it was removed by the Contractor in November 2013 (reported in *Monthly EM&A Report for November 2013*). A planter was built at the same location in accordance with the approved Landscape Plan. The four newly planted *Cinnamomum burmannii* appeared in fair condition (**Photo 14**).

Two trees (*Melaleuca cajuputi* subsp. *cumingiana*) have been found in the northeastern part of Area A since February 2013 and they have remained in fair condition.

Damaged tree trunk on E55 (*Macaranga tanarius* var. *tomentosa*) has been reported in the submitted *Monthly EM&A Reports* since May 2013. The wound on the trunk of E55 has been burlapped since May 2013. The upper section of the tree trunk was broken in June 2013. The tree was suspected to be a dead specimen with no sign of vigor. It was separated outside the proposed chain-link fence along the boundary sides of Area A (**Photo 15**).

A retained tree T253 (*Bridelia tomentosa*) was in poor condition (**Photo 16**). Dead scaffold limbs with dry, peeled bark were observed. This identified tree defect may be only related to the intrinsic physiological and structural condition of T253.

No other significant damages on the crowns, trunks and roots of the remaining trees resulting from the construction machinery were observed during the monitoring in May 2014 in Area A. A number of new trees (including one *Bridelia tomentosa*, two *Bombax ceiba*, eight *Macaranga tanarius* var. *tomentosa* and nine *Melaleuca cajuputi* subsp. *cumingiana*) have been planted along the eastern and southern parts, and at southwestern corner since January 2014. A new tree *Melaleuca cajuputi* subsp. *cumingiana*, with a tree tag as "E19", was found fallen on the ground as observed on 12th May 2014 (**Photo 17**). This tree and another three planted *Melaleuca cajuputi* subsp. *cumingiana* (tagged as "E20", "E22" and "E38") were replaced with new trees (**Photo 18**) due to unsatisfactory condition. All these trees were tagged, and planted for compensation of the tree loss due to the influence of severe typhoons and poor tree condition. Some newly planted trees *Macaranga tanarius* var. *tomentosa* at the eastern side of Area A were not in satisfactory

health condition.

Area B

As highlighted in the Section "Liaison with Nursery", the transplanted tree *Grevillea robusta* (U58) was removed in October 2013 as it was certified as dead specimen. The entire planter of this removed tree was removed since February 2014.

The relocated tree U37 was certified as a dead specimen (**Photo 19**). No significant stockpiling of excavated soil was observed close to the relocated trees along both sides of Phase 1 works area.

Half of the planter of U47 (*Terminalia catappa*) has been broken since August 2013, and some of its roots and planter soil were exposed in the air. As inspected in May 2014, the planter was still not yet repaired (**Photos 20-21**). The condition and stability of this tree was closely monitored. In addition to U47, the planters of U54 (*Terminalia catappa*) and another two untagged *Terminalia catappa* to the southeast of U54 (**Photos 22-24**), as well as the relocated tree U69 (*Alstonia scholaris*) were also broken and still not yet repaired (**Photo 25-26**). Exposed roots and planter soil were observed. Leaning tree trunk was also observed on U69, probably due to the lack of intact planting soil to be supported within the broken planter. On the other hand, excavated soil was still piled around the planter and on the root flare of U51 (*Terminalia catappa*) (**Photo 27**).

U55 (*Pterocarpus indicus*) has been transplanted to its final receptor site in 2011 and pest control was applied on this tree in early 2013 due to the sign of termite infestation. Its health condition has been improved (**Photo 28**). The long branches with decayed wood and wounds were still observed in the canopy. Close monitoring on this tree is still required.

Sign of suspected termite infestation was observed at the lower trunk of the retained tree U67 (*Cassia fistula*). The tree was still in fair health and structural condition as observed in May 2014, but close monitoring should be undertaken.

For the retained tree A40 (Terminalia catappa) at the entrance of Phase 2 construction

areas, the southern excavated area was refilled but the northern excavated area close to its planter has not yet backfilled with soil, and some of the tree roots growing underneath the tree planter are still under a risk of being damaged by any future minor civil works (**Photos 29-30**). The tree trunk was not guyed to the nearby tree planter as observed in May 2014. The tree may have a risk of leaning if its underground roots are further damaged or the ground is not backfilled soon.

The trunk of the transplanted tree U53 (*Terminalia catappa*) was still tied tightly by strings and a wrapping which was left after the transplantation of the tree (**Photo 31**). Wounds were found under the wrapping and watersprouts were observed developed on the trunk. As the strings were tied tightly on the trunk, they may girdle the tree and hence affect the tree health and its structure. Similar hessian wrapping and tied strings were also found on the relocated trees U57, A22, A42 and A41 (e.g. **Photos 32-33**).

A tree *Casuarina equisetifolia* (T103), which was proposed to be felled in the approved Tree Felling Application Report of this Project, has been maintained in Phase 2 of Area B throughout the construction period. It was finally removed as observed on 30th May 2014 (**Photo 34**).

Many relocated trees in Phases 1 and 2 works areas within the Nursery were in fairly poor to fair condition due to the poor transplantation skills and poor site condition. Proper tree protection (e.g. guying and temporary TPZ), removal of surplus soils (esp. those related to the reinstatement of irrigation system) and removal of climbers and weedy herbs in the planters of the relocated trees should be implemented as proper maintenance of the existing trees.

The remaining trees, including retained and transplanted specimens, within the nursery were maintained generally in fair condition, with no significant damage on tree crowns, trunks and roots observed during the monitoring in May 2014. Minor broken twigs were observed on some of these trees.

Area C

Area C was formally handed over to AFCD on 16th October 2012 for management and maintenance. The area was fenced off and no access was allowed.

Recommendations

Area A

Maintenance of proper TPZs covering the tree driplines with no temporarily stored construction materials, excessive stockpiled soil and waterlogged condition around the tree trunk flares were the major tree management issues in Areas A and B during the active construction period. Even only minor construction work and reinstatement work are left in this period, the Contractor is still advised to continue notifying the on-site workers not to stockpile soil/construction materials or place construction equipment within and close to the TPZs or lower trunks/trunk flares of retained/ relocated/ new trees. Any temporarily stored construction materials/ equipment and excessive water around the trunk flares should be removed or drained immediately. The Contractor should remind the operators of the construction machines and on-site workers to be aware of the presence of these relocated, retained or newly planted trees nearby their works (e.g. for the case of the retained trees in the eastern and southern parts of Area A), and prevent accidental damage on these trees as far as practical. Meanwhile, the Contractor and sub-contractor should carefully design the civil works. Common civil works, such as excavation and sheet piling works, should be programmed and designed carefully by taking tree buffer zone into consideration. The works should avoid affecting the tree canopy, trunk and underground root zone with regard to tree dripline as far as possible.

The Contractor is advised checking the condition of the orange construction nets in both Areas A and B, which have been used to demarcate the tree protection zone, and repair the damaged nets as soon as possible. The site workers should not remove the tree protection zone during the construction phase, and all site workers should be reminded to protect the existing/ relocated trees with appropriate tree protection measures.

The Contractor should continue the maintenance of proper tagging system for all trees within and outside the hoarded/fenced site in order to facilitate the monitoring of their

existing condition. In addition, the Contractor should maintain regular monitoring of the tree protection system and condition of the retained and transplanted trees.

All retained trees or trees to be transplanted should be watered regularly (e.g. at least every two days) by the landscape contractor or on-site workers. The Contractor should conduct regular inspection on the health condition and protection measures of each existing trees within the Area A. In particular, regular watering should be applied on those relocated trees with regard to their poor health condition. If these trees or other transplanted/ relocated trees are found to be dead specimens in the wet season, the Contractor should replace these specimens. In addition, the appointed landscape construction should provide regular watering on all newly planted trees, shrubs, climbers and ground cover throughout the maintenance period.

With regard to the soil erosion incident on the slanting component of the pumping house after the heavy rainstorm in late-March 2014, the Contractor is advised to implement soil erosion prevention measure on the pumping house so as to minimize the influence on the planted vegetation in the coming wet season.

Area B

All transplanted trees should be watered regularly (e.g. at least every two days during the dry season) by the landscape contractor. This is a necessary maintenance practice to improve the survival rates and growth for trees showing poor health condition as a result of the transplantation shock. Regular check of the tree health should be conducted. Proper protective measures such as guying and TPZs are recommended especially for the newly transplanted/ relocated trees. Waterlogged areas should be avoided and all used water/ temporary storage of construction materials or surplus soil around the tree trunk flares and close to the tree root zones should be drained out or removed immediately. To prevent accidental drainage of used water into the tree root zones of the relocated trees, the Contractor is recommended to establish a proper separation (e.g. sandbags barriers or wooden plates) between the trees and the ground of the active construction works. If in such circumstance that there is direct conflict between certain tree parts of the retained, transplanted or relocated tree(s) and the construction works/ machinery, the pruning works

should be carried out in accordance with any local, national or international standards related to tree remedial works.

Regular inspection of the tree health of a number of trees (i.e. U47, U55, U67 and A40) should be undertaken to update their health condition and any deterioration of tree defects. The Contractor is advised checking the condition of all bamboo stakes used for staking transplanted trees, and replace any damaged stakes as soon as possible. If these trees or other transplanted/relocated trees are found to be dead specimens in the wet season after the assessment by the arborist of the appointed landscape contractor, the Contractor should replace these specimens. In addition, the Contractor should backfilled the excavated hole (such as that under A40) as soon as possible to prevent its further leaning due to the limited support from the ground. If practical, the Contractor is advised to replant any leaning trees, resulting from the less support of soil due to excavation works, back to upright position by end of the construction period.

The Contractor is recommended to remove all the wrapping and strings tied on the transplanted tree, especially for U53, U57, A22, A42 and A41, in order to prevent them from girdling the tree and influencing the tree health and structure.

The Contractor is advised repairing the broken planters of the trees U47, U54 and two nearby untagged *Terminalia catappa* and U69, and avoiding the stockpile of soil close to the trunk flare of U51.

All tree tags on the trees should be managed properly by the Contractor throughout the construction and establishment phases.

The Contractor is advised to programme the remaining minor civil works appropriately in Phases I and 2 of Area B. The Contractor should establish a buffer zone and tree protection zone between the civil works and the relocated/ retained trees wherever practical.

Area C

As Area C was handed over to AFCD for management and maintenance, no further

recommendation is given.

7.3.7 Construction Lights

No follow-up action on maintenance of construction light is required as from the *Monthly EM&A Report for March 2014*.

Observation

No construction light impact to the surrounding villages and to Plover Cove as all construction activities and construction sites are halted at 1800. No construction light at night is provided by the Contractor.

Recommendation

No specific recommendation is required.

7.4 Audit Schedule

The next bi-weekly Landscape & Visual Monitoring in June 2014 is scheduled to be conducted in the weeks of 9th and 23rd June 2014.

8 Action taken in Event of Exceedance

If the measurements (Noise, Water, Hydrological Characteristics, and Ecology) exceed the action / limit level, exceedance details will be reported and follow-up actions will be taken by relevant parties involved.

During the reporting month there was no exceedance for noise, hydrological characteristics, and ecological measurements recorded; therefore, no actions were taken.

There were 13 abnormal incidents of water quality limits (Turbidity) were recorded in this reporting month according to the established action and limit levels. ET has arranged site investigations for the abnormal incidents. No construction activities were carried out at the river bed. During the reporting period, construction of intake structure was conducted near Wai Ha River. Proper mitigation measures were implemented by contractor to avoid site water release to the Wai Ha river and no particular observation of defective site activities were found causing water contamination. The exceedances of Turbidity and SS were believed to be mainly attributed by adverse weather and natural fluctuation and adverse—since the recorded levels of Turbidity and SS at control station had also exceeded its baseline action or limit level, the exceedances recorded at W2 were unlikely to be related to the Project.

The water condition of Wai Ha River is presented in photo attached in **Appendix M**.

9 Construction waste disposal

It is the contractor's responsibility to ensure that all wastes produced during the construction phase for the drainage improvement works are handled, stored and disposed of in accordance with good waste management practices and EPD's regulation and requirement. Waste materials generated during construction activities, such as construction and demolition (C&D) material, chemical wastes and general refuse, are recommended to be audited at regular intervals to ensure that proper storage, transportation and disposal practices are being implemented.

Table 9.1 is a summary of figures of the construction wastes disposal provided by Contractor.

Table 9.1 Summary of Construction Waste Disposal

	Actual Quantities of Inert C & D Materials Generated Monthly						Actual Quantities of C & D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in'000m3)	(in'000m3)	(in'000m3)	(in'000m3)	(in'000m3)	(in'000m3)	(in'000kg)	(in'000kg)	(in'000kg)	(in'000kg)	(in'000kg)
Year 2011	11.12	0.00	9.703	0.665	0.750	0.556	0.00	0.00	0.00	0.00	0.165
Year 2012	11.12	0.00	9.884	1.185	0.05	0.00	2.37	0.00	0.00	0.00	0.192
Jan 13	0.290	0.00	0.24	0.00	0.05	0.01	0.00	0.00	0.00	0.00	0.00
Feb 13	0.190	0.00	0.16	0.00	0.03	0.00	0.00	0.00	0.00	0.00	0.035
Mar 13	1.14	0.00	1.13	0.00	0.01	0.00	0.00	0.00	0.00	0.00	0.00
Apr 13	1.540	0.00	1.52	0.00	0.02	0.00	0.00	0.00	0.00	0.00	0.00
May 13	0.85	0.00	0.82	0.00	0.03	0.00	0.00	0.00	0.00	0.00	0.00
Jun 13	0.36	0.00	0.33	0.00	0.03	0.00	0.00	0.00	0.00	0.00	0.00
Jul 13	0.255	0.00	0.24	0.00	0.015	0.00	0.00	0.00	0.00	0.00	0.00
Aug 13	0.08	0.00	0.08	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sep 13	0.04	0.00	0.04	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.02
Oct 13	0.04	0.00	0.04	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.02
Nov-13	0.04	0.00	0.04	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Dec-13	0.04	0.00	0.04	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.02
Jan-14	0.06	0.00	0.06	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.01
Feb-14	0.00	0.00	0.0.0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mar-14	0.00	0.00	0.0.0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Apr-14	0.00	0.00	0.0.0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
May-14	0.00	0.00	0.0.0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Total	27.162	0.00	24.327	1.85	0.985	0.566	2.37	0.00	0.00	0.00	0.48
	Forecast of Total Quantities of C & D Materials to be Generated from the Contract										
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metais	Paper/cardboard packaging	Plastics (see note3)	Chemical Waste	Others, e.g. general refuse
	(in'000m3)	(in'000m3)	(in'000m3)	(in'000m3)	(in'000m3)			(in'000kg)	(in'000kg)		(in'000kg)
	0.04	0	0.04	0.0	0.00	0.00	0	0.01	0.00	0.1	0.02

Notes (1) The Performance targets are given in PS Clause 26.23 (14)

- (2) The waste flow table shall also include C & D materials that are specified in the Contract to be imported for used at the sites
- (3) Plastics refer to plastics bottles/containers, plastic sheets/foam from packaging materials.
- (4) The summary table shall be submitted to the Engineer's Representative monthly together with the Waste Flow Table for review and monitoring in accordance with the PS Clause 25.20A(4)

10 Status of Permits and Licenses obtained

Table 10.1 is the updated status of environmental related permits/ license obtained for the construction activities.

Table 10.1 Status of Permits and Licenses Obtained

Description	License / Permit No.#	Date of Issue	Site	Date of expiry	Status
Environmental Permit	EP-303/2008	2008/2/25	Area A, B & C	not applicable	Valid
Discharge License	WT00006448-2010	2010/6/15	Area A, B & C	30/6/2015	Valid
Registration as a Chemical Waste Producer	316597	2010/4/26	Area A, B & C	not applicable	Valid
Waste Disposal	7010348	2010/3/2	Area A, B & C	not applicable	Valid

11 Compliant Log

There was no formal complaint received during the reporting period. Therefore, follow up actions for the environmental complaint is not required.

Table 11.1 Summary of Formal Complaints received

	Noise	Water	Ecology	Others
Year 2011	0	0	0	0
Year 2012	0	0	0	0
Year 2013	0	0	0	0
January 2014	0	0	0	0
February 2014	0	0	0	0
March 2014	0	0	0	0
April 2014	0	0	0	0
May 2014	0	0	0	0
Total	0	0	0	0

12 Site Environmental Audits

12.1 Site Inspection

Site inspections were undertaken weekly to inspect the construction activities in active site areas to ensure that appropriate environmental protection and pollution control mitigation measures are properly implemented.

Within this reporting period, site inspections were conducted on 2nd, 9th, 16th, 23rd and 30th of May 2014. A detailed checklist of each site inspection together with comments and relevant photos have been filed and kept. The findings from inspection were summarized in Table 12.1.

Table 12.1 Summary results of site inspections findings

Date	Findings	Identification	Advice from ET	Action taken	Closing date
N/A	No major environmental deficiencies were observed	N/A	N/A	N/A	N/A

Date	Findings	Identification	Advice from ET	Action taken	Closing date
	during this				
	reporting				
	period.				

12.2 Compliance with legal and Contractual requirement

There was no non-compliance recorded for the month of May 2014.

12.3 Implementation status and effectiveness of the mitigation measures

Contractor has implemented mitigation measures to address those problems as advised by ER and ET. Some of the measures taken by the contractor were considered as effective to minimize negative impact to the environment. Ongoing investigation will be carried out to observe performance and effectiveness of those measures. Outstanding environmental items will be inspected in next month.

As there were some ongoing follow up practices, contractor was reminded to regularly review and rectify the discrepancy once found and maintain good site condition. The contractor implemented various environmental mitigation measures as recommended in the Environmental Permit and Final Mitigation Measures Report.

The recommend mitigation measures of EM&A manual (revision 3) are presented in **Appendix H** (**A**).

The implemented statues of mitigation measures are presented in **Appendix H (B)**

13 Future Key issues and recommendations

According to the forecasted site activities, key environmental issued to be considered should at least include:

- Site water control and relevant protective measures.
- Control and disposal for construction wastes generated from works.
- Routine water spraying for dust control.

Tree protective measure for tree planting and transplanting, should be implemented, such as tree protection zone and regular watering.

14 Conclusions

Rectification works at Ting Kok Road, remaining works at intake structure and reinstatement in Tung Tzs Nursery were major site activities being carried out within this reporting period.

Regular site meetings and inspection audits led by the seniors for discussing site environmental matters were held among Project Proponent, Contractor and the ET on weekly basis. Also monthly site meeting and inspection audits with the above parties and IEC were carried out on 30th of May 2014.

For noise level monitoring, all results were within the established A/L limits.


For water quality monitoring, total 13 abnormal incidents of water quality criteria were recorded in this reporting month. During the reporting period, no construction activities were conducted near the Wai Ha River. Proper mitigation measures were implemented by contractor to avoid site water releasing to the Wai Ha river and no particular observation of defective site activities were found causing water contamination. The exceedances of Turbidity and SS were believed to be mainly attributed by natural fluctuation and adverse weather And, since the recorded levels of Turbidity and SS at control station had also exceeded its baseline action or limit level, the exceedances recorded at W2 were unlikely to be related to the Project.


Also, there were not any notifications of summons recorded during the reporting period. Furthermore, there were not any formal prosecution and complaints recorded.

ET has reminded the contractor to provide environmental pollution control measures wherever necessary, and to keep a good environmental management at site practice.

The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual (revision 3) and Environmental Permit requirement.

Appendix A: Site Location Plan **Environmental Pioneers & Solutions Limited**







Post	Name	Contact No.	Contact Fax	e-mail
Project Manager	Mr. W. K. Chan	6821 1136	2674 6688	dc200922jv_pmcwk @yahoo.com.hk
Site Agent	Mr. K. M. Ma	9552 1734	2674 6688	dc200922jv_suba@ya hoo.com.hk
Environmental Officer	Mr. W. K. Chan	N/A	2674 6688	dc200922jv_pmcwk @yahoo.com.hk
Environmental Supervisor	Mr. Anthony Chan	9179 2092	2674 6688	anthony277@hotmail.
Asia Ecological Consultants Ltd. (Wetland Specialist)	Dr. Mike Leven	2486 2885	2471 8389	mrleven@asiaecol.co m.hk
Environmental Pioneers & Solutions Limited (Environmental Team)	Mr. Johnny Lee	2889 0569	2856 2010	johnnylee@epsl.com. hk





Certificate No. 39008

Page 1 of 5 Pages

Customer: Environmental Pioneers and Solutions Limited

Address: Flat A, 19/F., Chai Wan Industrial Centre Building, 21 Lee Chung Street, Chai Wan, HK.

Order No.: Q33560

Date of receipt

11-Dec-13

Item Tested

Description: Sound Level Meter

Manufacturer: SVAN

Model : 955

Serial No.

: 27302

Test Conditions

Date of Test: 16-Dec-13 **Ambient Temperature**:

(23 ± 3)°C

Supply Voltage : --

Relative Humidity: (50 ± 25) %

Test Specifications

Calibration check.

Ref. Document/Procedure: Z01, IEC 61672, IEC 1260.

Test Results

All results were within the IEC 61672 Type1, IEC 1260 Class1 and manufacturer's specification.

The results are shown in the attached page(s).

Main Test equipment used:

Equipment No. Description

Cert. No.

Traceable to

S017

Multi-Function Generator

C127181

SCL-HKSAR

S205

Ref. Sound Level Calibrator

PHCO40002

SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Calibrated by

thy Cheuk

Approved by :

17-Dec-13

Date:

Steve Kwan

This Certificate is issued by: Hong Kong Calibration Ltd.

ng Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646



Certificate No. 39008

Page 2 of 5 Pages

Results:

1. Self-generated noise: 0.3 dBA (Mfr's Spec (Electrical) ≤14 dBA)

2. Acoustical signal test

2. Acoustica	ii signai test				
	UUT S	Setting			
	Frequency	Time	1/1	Applied	UUT
Range (dB)	Weighting	Weighting	Octave	Value (dB)	Reading (dB)
			Filter		
25-114.9	Α	F	OFF	94.0	93.8
		S	OFF		93.8
	С	F	OFF		93.8
	A	F	OFF	114.0	113.9
		s	OFF		113.9
	С	F	OFF		113.9
	A	F	ON	94.0	93.8
	Α	F	ON	114.0	113.9
45-137.9	A	F	OFF	94.0	93.8
		s	OFF	[93.8
	C	F	OFF		93.8
	A	F	OFF	114.0	113.9
	1	s	OFF]	113.9
	С	F	OFF		113.9
	A	F	ON	94.0	93.8
	Α	F	ON	114.0	113.9

Mfr's Spec. : ± 0.7 dB Uncertainty : ± 0.1 dB

3 Electrical signal tests of frequency weightings (A weighting)

Frequency	Attenuation (dB)	IEC 61672 Type 1 Spec.
31.5 Hz	-39.8	- 39.4 dB, ± 2 dB
63 Hz	-26.5	- 26.2 dB, ± 1.5 dB
125 Hz	-16.4	- 16.1 dB, ± 1.5 dB
250 Hz	-8.9	- 8.6 dB, ± 1 dB
500 Hz	-3.4	- 3.2 dB, ± 1.4 dB
1 kHz	0.0 (Ref)	$0 \text{ dB}, \pm 1.1 \text{ dB}$
2 kHz	+1.4	+ 1.2 dB, ± 1.6 dB
4 kHz	+1.3	+ 1.0 dB, ± 1.6 dB
8 kHz	-0.8	$-1.1 \text{ dB}, +2.1 \text{ dB} \sim -3.1 \text{ dB}$
16 kHz	-6.7	$-6.6 \text{ dB}, +3.5 \text{ dB} \sim -17.0 \text{ dB}$

Uncertainty: $\pm 0.1 \text{ dB}$



Certificate No. 39008

Page 3 of 5 Pages

4. Frequency & Time weightings at 1 kHz

4.1 Frequency Weighting (Fast)

UUT	Applied	UUT	Difference	IEC 61672
Setting	Value (dB)	Reading (dB)	(dB)	Type 1 Spec.
A	94.0	93.8 (Ref.)		$\pm 0.4 dB$
С	94.0	93.8	0.0	

4.2 Time Weighting (A-weighted)

UUT Setting	Applied Value (dB)	UUT Reading (dB)	Difference (dB)	IEC 61672 Type 1 Spec.
Fast	94.0	93.8 (Ref.)	(d <i>B</i>)	± 0.3 dB
Slow	94.0	93.8	0.0	
Time-averaging	94.0	93.8	0.0	

Uncertainty: ± 0.1 dB

5. Level linearity on the reference level range

	Applied			
UUT Range	Value (dB)	UUT Reading (dB)	Difference (dB)	IEC 61672 Type 1 Spec.
140 dB	134.0	113.8	0.0	± 1.1 dB
(Ref Level)	129.0	128.8	0.0	
	124.0	123.8	0.0	
!	119.0	118.8	0.0	
	114.0	113.8	0.0	
	109.0	108.8	0.0	
	104.0	103.8	0.0	
	99.0	98.8	0.0	
	94.0	93.8 (Ref)		
	89.0	88.8	0.0	
	84.0	83.8	0.0	
	79.0	78.8	0.0	
	74.0	73.8	0.0	
	69.0	68.8	0.0	
	64.0	63.8	0.0	
	59.0	58.8	0.0	
	54.0	53.8	0.0	
	49.0	48.8	0.1	
	44.0	43.8	0.1	

Uncertainty: ± 0.1 dB

Certificate No. 39008

Page 4 of 5 Pages

6. Toneburst response (4kHz)

UUT	Tone Burst	UUT	Difference	IEC 61672
Setting	Duration(ms)	Reading(dB)	(dB)	Type 1 Spec.
Fast	Steady	137.0(Ref)		
	200	136.0	-1.0	-1.0 ± 0.8 dB
	2	118.9	-18.1	-18.0 , $+1.3$ dB ~ -1.8 dB
	0.25	109.8	-27.2	-27.0, +1.3 dB ~ -3.3 dB
Slow	Steady	137.0(Ref)		
	200	129.4	-7.5	-7.4 ± 0.8 dB
	2	109.8	-27.1	-27.0, +1.3 dB ~ -3.3 dB
Time	Steady	137.0(Ref)		
averaging	200	130.0	-7.0	-7.0±0.8dB
	2	110.8	-26.2	-27.0, +1.3 dB ~ -1.8 dB
	0.25	102.0	-35.0	-36.0, +1.3 dB ~ -3.3 dB

Uncertainty: $\pm 0.1 dB$

7. Peak C sound level (140 dB Range, C-weighted, Fast)

Freq(Hz)	Signal Type	Indication of overload	UUT reading (dB)	Difference (dB)	IEC 61672 Type 1 Spec.
8000	Steady		132.0		$3.2 \pm 2.4 \text{ dB}$
	Complete-cycle	No	135.0	3.0 dB	
500	Steady		132.0		$2.4 \pm 1.4 \text{ dB}$
	+ve half-cycle	No	129.2	2.8 dB	
	-ve half-cycle	No	129.4	2.6 dB	

Uncertainty: ± 0.1 dB



Certificate No. 39008

Page 5 of 5 Pages

8. Overload indication (140 dB range, A-weighted, Time-average, 4kHz)

UUT Reading	at overload (dB)		
+ ve one half cycle	- ve one half cycle	Difference (dB)	IEC 61672 Type 1 Spec.
137.0	138.3	1.3	< 1.8 dB

The overload indicator latched on until reset

Uncertainty: ± 0.1 dB

9. Filter Characteristics

9.1 1/1 – Octave Filter

Frequency	Attenuation (dB)	IEC 1260 Class 1 (dB)	
125 Hz	-74.2	<- 61	
250 Hz	-69.0	<- 42	
500 Hz	-36.5	<- 17.5	
707 Hz	-4.5	- 2~- 5	
1 kHz (Ref)			
1.414 kHz	-3.1	- 2 ~ - 5	
2 kHz	-50.0	<- 17.5	
4 kHz	-84.2	<- 42	
8 kHz	-90.0	<- 61	

Uncertainty: ± 0.25 dB

Remarks: 1. UUT: Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric Pressure: 1010 hPa.

4. Preamplifier model: SV 12L, S/N: 25732

5. Firmware Version: 6.12.4 6. Power Supply Check: OK

7. The UUT was adjusted with the supplied sound calibrator at the reference sound pressure level before the calibration.

----- END -----



ISO9001 certified

Sound Level Calibrator

Type: SV30A Serial No: 32538

Calibration Chart

Sound pressure level (94dB):

93.89 dB (THD: 0.17 %)

Sound pressure level (114dB): 113.93 dB (THD: 0.27 %)

Measurement conditions

Temperature:

25 °C Relative humidity: 40 % Ambient pressure: 1003 hPa

Frequency: 1000 Hz

Short term level stability: 0.05 dB

Frequency stability:

0.01 %

Reference conditions

Temperature: Relative humidity:

23.0 °C 50 %

Ambient pressure:

1013.2 hPa

CONFORMITY & TEST DECLARATION

The stated level is valid at reference conditions. Measured according to IEC 60942:2003. The stated level is relative to 20 μPa .

The level is traceable to GUM (Central Office of Measures, Poland) with a calculated uncertainty less then $\pm 0.15 \text{ dB } (2*\text{sd}).$

Calibration specialist:

Date:

2013-08-01



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044

F: +852 2610 1044 www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT:

MR ALLEN CHAN

CLIENT: ADDRESS: ENVIRONMENTAL PIONEERS & SOLUTIONS LIMITED FLAT A, 19/F, CHAI WAN INDUSTRIAL BUILDING,

20 LEE CHUNG STREET,

CHAI WAN, HONG KONG **WORK ORDER:**

HK1413368

LABORATORY:

HONG KONG

DATE RECEIVED: DATE OF ISSUE:

02/05/2014 16/05/2014

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test:

Conductivity, Dissolved Oxygen, pH, Temperature and Turbidity

Equipment Type:

Multimeter

Brand Name:

WMS WMS-24

Model No.: Serial No.:

682337

Equipment No.:

68233

Equipment No..

Date of Calibration: 05 May, 2014

NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr. Fung Lim Chee, Richard

General Manager -

Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order:

HK1413368

Date of Issue:

16/05/2014

Client:

ENVIRONMENTAL PIONEERS & SOLUTIONS LIMITED



Description: Brand Name:

Model No.:

WMS WMS-24

Serial No.:

682337

Equipment No.:

Date of Calibration:

05 May, 2014

Date of next Calibration:

05 August, 2014

Parameters:

Conductivity

Method Ref: APHA (21st edition), 2510B

method item / ii ii/ (225t editit	The state of the s				
Expected Reading (uS/cm)	Displayed Reading (uS/cm)	Tolerance (%)			
146.9	141	-4.0			
6667	6620	-0.7			
12890	11800	-8.5			
58670	53900	-8.1			
	Tolerance Limit (%)	±10			

Dissolved Oxygen

Method Ref: APHA (21st edition), 45000: G

	Medica Men / Man (Master Cartion /) 150001 C				
	Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)		
	3.81	3.89	+0.08		
1	5.87	5.84	-0.03		
-	8.30	8.42	+0.12		
		Tolerance Limit (mg/L)	±0.2		

pH Value

Method Ref: APHA 21st Ed. 4500H:B

Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
4.0	4.15	+0.15
7.0	7.15	+0.15
10.0	9.94	-0.06
	Tolerance Limit (pH unit)	±0.2

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
10.0	9.7	-0.3
22.0	22.6	+0.6
38.8	39.0	+0.2
	Tolerance Limit (°C)	±2

Turbidity

Method Ref: APHA (21st edition), 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0	
4	4.1	+2.5
40	42.2	+5.5
80	81.7	+2.1
400	366.2	-8.5
800	725.9	-9.3
	- 1	7.10
	Tolerance Limit (%)	±10

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

> Mr. Fung Lim Chee, Richard General Manager -

Greater China & Hong Kong

ALS Technichem (HK) Pty Ltd **ALS Environmental**



Calibration Certificate

Certificate No. 38909 Page 1 of 2 Pages

Customer: Environmental Pioneers and Solutions Limited

Address : Flat A, 19/F., Chai Wan Industrial Centre Building, 20 Lee Chung Street, Chai Wan, HK.

Order No.: Q33517

Date of receipt

6-Dec-13

Item Tested

Description: Protable Level-Velocity Logger

Manufacturer: Greyline

Model : Stingray Serial No.

: 45525

Test Conditions

Date of Test: 2-Jan-14 **Ambient Temperature:**

 $(23 \pm 3)^{\circ}C$

Supply Voltage

Relative Humidity: (50 ± 25) %

Test Specifications

Calibration check.

Ref. Document/Procedure: V12, T03, M07.

Test Results

All results were within the tolerance(s).

The results are shown in the attached page(s).

Main Test equipment used:

Equipment No.	<u>Description</u>	Cert. No.	Traceable to
S179	Std. Tape	35142	NIM-PRC
S136A	Stop Watch	37007	SCL-HKSAR

S214A Std. Thermo-Hygrometer 35472 SCS-SWISS, NIM-PRC

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Approved by:

2-Jan-14

Date:

This Certificate is issued by: Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646

Calibration Certificate

Certificate No. 38909

Page 2 of 2 Pages

Results:

1. Flow Rate

Applied Value (Ft/s)	UUT Reading (Ft/s)	Tolerance	Uncertainty
2.06	2.0	± 5 % f.s	± 1 %

2. Level

Applied Value (Ft)	UUT Reading (Ft)	Tolerance	Uncertainty
1.00	1.0	± 5 % f.s.	± 0.1 %
2.00	2.0		
3.00	3.0		
4.00	4.0		

3. Temperature

Applied Value (°C)	UUT Reading (℃)	Tolerance	Uncertainty
22.5	22	± 2 ℃	± 0.2 ℃

Remarks: 1. UUT: Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Sensor Used: Model: QZ02L-UT-01-PS

S/N: 10D18289

----- END -----



Noise Monitoring Data Sheet

Monitoring Location		M1	AL1
Monitoring Method		Façade	Façade
Date of Monitorin	g	7/5/2014	7/5/2014
Weather Condition	on	Cloudy	Cloudy
Measurement Sta	art Time (hh:mm)	11:00	11:40
Measurement Tir	ne Length (mins)	30 r	nins
SLM Model & S/N	N	SVAI	N 955
Wind Speed (m/s	8)	0.2	0.2
	L _{eq} (dB(A))	63.8	68.8
Measurement Results	L ₁₀ (dB(A))	65.7	70.1
	L ₉₀ (dB(A))	51.4	60.1
Major Construction Noise Source(s) During Monitoring		The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities
Other Noise Source(s) During Monitoring		– Background Noise – Traffic Noise	– Background Noise – Traffic Noise

Name Signature Date

Perpared by: <u>Lau Kai Chung</u> <u>Lau Kai Chung</u> <u>7/5/2014</u>

Noise Monitoring Data Sheet

Monitoring Location		M1	AL1
Monitoring Metho	od	Façade	Façade
Date of Monitorin	g	14/5/2014	14/5/2014
Weather Condition	on	Sunny	Sunny
Measurement Sta	art Time (hh:mm)	13:35	14:10
Measurement Tir	ne Length (mins)	30 r	nins
SLM Model & S/N	N	SVA	N 955
Wind Speed (m/s	8)	0.2	0.2
	L _{eq} (dB(A))	64.5	67.4
Measurement Results	L ₁₀ (dB(A))	66.7	68.7
	L ₉₀ (dB(A))	50.1	60.8
Major Construction Noise Source(s) During Monitoring		The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities
Other Noise Source(s) During Monitoring		– Background Noise – Traffic Noise	– Background Noise – Traffic Noise

Name Signature Date

Perpared by: <u>Lau Kai Chung</u> <u>Lau Kai Chung</u> <u>14/5/2014</u>

Noise Monitoring Data Sheet

Monitoring Location		M1	AL1
Monitoring Method		Façade	Façade
Date of Monitorin	g	21/5/2014	21/5/2014
Weather Condition	n	Cloudy	Cloudy
Measurement Sta	art Time (hh:mm)	12:30	13:10
Measurement Tin	ne Length (mins)	30 r	nins
SLM Model & S/N	l .	SVAI	N 955
Wind Speed (m/s)	0.2	0.2
	L _{eq} (dB(A))	61.2	65.8
Measurement Results	L ₁₀ (dB(A))	63.8	68.1
	L ₉₀ (dB(A))	51.3	55.8
Major Construction Noise Source(s) During Monitoring		The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities
Other Noise Source(s) During Monitoring		– Background Noise – Traffic Noise	– Background Noise – Traffic Noise

Name Signature Date

Perpared by: <u>Lau Kai Chung</u> <u>21/5/2014</u>

Noise Monitoring Data Sheet

Monitoring Location		M1	AL1
Monitoring Method		Façade	Façade
Date of Monitorin	g	28/5/2014	28/5/2014
Weather Condition	on	Sunny	Sunny
Measurement Sta	art Time (hh:mm)	13:35	14:10
Measurement Tir	ne Length (mins)	30 r	nins
SLM Model & S/N	N	SVA	N 955
Wind Speed (m/s	8)	0.2	0.2
	L _{eq} (dB(A))	61.5	65.4
Measurement Results	L ₁₀ (dB(A))	63.8	67.8
	L ₉₀ (dB(A))	53.1	58.9
Major Construction Noise Source(s) During Monitoring		The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities
Other Noise Source(s) During Monitoring		– Background Noise – Traffic Noise	– Background Noise – Traffic Noise

Name Signature Date

Perpared by: <u>Lau Kai Chung</u> <u>28/5/2014</u>



Date of Sampling: 2/5/2014

Weather: Sunny

Monitoring Location	W1	W2	C2
Time (hhmm)	14:58	16:00	15:21
Tide Mode	Mid	-ebb	N/A
Water Depth (m)	<1	<1	<1
pH value	7.70	7.98	8.10
Temperature (°C)	28.2	24.1	28.4
Turbidity (NTU)	3.10	4.5	2.80
DO (mg/L)	6.30	7.21	5.60
DO Saturation (%)	42%	80%	72%
Suspended Solids (mg/L)	4.0	3.5	3.0

Remark or Observation:			
_			
_			
_			
_			
_			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
Prepared By :	Lau kai chung	Lau kai chung	2/5/2014

Date of Sampling : 5/5/2014

Monitoring Location	W1	W2	C2
Time (hhmm)	16:13	16:00	16:39
Tide Mode	Mid	-ebb	N/A
Water Depth (m)	<1	<1	<1
pH value	7.10	7.91	7.40
Temperature (°C)	22.8	22.6	22.5
Turbidity (NTU)	4.4	6.1	3.5
DO (mg/L)	6.30	7.89	7.40
DO Saturation (%)	72%	80%	83%
Suspended Solids (mg/L)	5.0	2.4	3.0

Remark or Observation:			
_			
_			
_			
_			
	Name	<u>Signature</u>	<u>Date</u>
	<u>rame</u>	<u>orginataro</u>	<u> </u>
Prepared By :	Lau kai chung	Lau kai chung	5/5/2014

Date of Sampling: 7/5/2014

Monitoring Location	W1	W2	C2
Time (hhmm)	17:00	16:00	17:22
Tide Mode	Mid	-ebb	N/A
Water Depth (m)	<1	<1	<1
pH value	7.60	7.81	7.60
Temperature (°C)	21.0	20.1	22.0
Turbidity (NTU)	5.80	6.4	2.30
DO (mg/L)	6.50	8.21	7.70
DO Saturation (%)	75%	90%	88%
Suspended Solids (mg/L)	8.0	5.8	2.0

<u>Name</u>	<u>Signature</u>	<u>Date</u>
Lau kai chung	Lau kai chung	7/5/2014
	Name Lau kai chung	

Date of Sampling: 9/5/2014

Weather: Rainy

Monitoring Location	W1	W2	C2
Time (hhmm)	9:04	10:00	9:21
Tide Mode	Mid	-ebb	N/A
Water Depth (m)	<1	<1	<1
pH value	7.40	7.84	7.90
Temperature (°C)	22.6	21.4	22.5
Turbidity (NTU)	32.90	38.8	32.40
DO (mg/L)	6.40	7.84	8.10
DO Saturation (%)	75%	85%	93%
Suspended Solids (mg/L)	18.0	19.0	21.0

Remark or Observation:	Turbio	d water was observed due to adverse we	ather
	Name	<u>Signature</u>	Date
Prepared By:	Lau kai chung	Lau kai chung	9/5/2014

Date of Sampling: 12/5/2014

Monitoring Location	W1	W2	C2
Time (hhmm)	10:42	12:10	17:30
Tide Mode	Mid	-ebb	N/A
Water Depth (m)	<1	<1	<1
pH value	7.70	7.85	7.90
Temperature (°C)	24.1	24.8	24.8
Turbidity (NTU)	8.6	5.1	5.9
DO (mg/L)	7.10	7.01	7.10
DO Saturation (%)	84%	73%	85%
Suspended Solids (mg/L)	2.0	7.4	2.0

Remark or Observation :			
•			
•			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
Prepared By :	Lau kai chung	Lau kai chung	12/5/2014

Date of Sampling: 14/5/2014

Weather: Sunny

Monitoring Location	W1	W2	C2
Time (hhmm)	11:52	13:35	17:30
Tide Mode	Mid	-ebb	N/A
Water Depth (m)	<1	<1	<1
pH value	7.70	8.08	7.70
Temperature (°C)	25.4	26.8	26.0
Turbidity (NTU)	5.6	4.8	9.8
DO (mg/L)	6.60	7.01	7.00
DO Saturation (%)	81%	73%	86%
Suspended Solids (mg/L)	63.0	1.8	5.0

Remark or Observation:			
_	_		
_			
_			
_			
	Name	<u>Signature</u>	<u>Date</u>
			
Prepared By :	Lau kai chung	Lau kai chung	14/5/2014

Date of Sampling: 16/5/2014

Weather: Rainy

Monitoring Location	W1	W2	C2
Time (hhmm)	13:15	15:00	13:47
Tide Mode	Mid	-ebb	N/A
Water Depth (m)	<1	<1	<1
pH value	7.10	7.81	7.40
Temperature (°C)	27.5	25.8	27.4
Turbidity (NTU)	2.1	44.3	2.9
DO (mg/L)	6.70	8.34	6.80
DO Saturation (%)	84%	98%	86%
Suspended Solids (mg/L)	2.0	21.0	2.0

Remark or Observation: 	l urbid water was observed due to adverse weather			
<u> </u>				
_				
	<u>Name</u>	<u>Signature</u>	<u>Date</u>	
Draward By	l au kai ahuna	l au kai ahuma	16/5/2014	
Prepared By :	Lau kai chung	Lau kai chung	16/5/2014	

Date of Sampling : 19/5/2014

Monitoring Location	W1	W2	C2
Time (hhmm)	15:40	16:00	15:00
Tide Mode	Mid	-ebb	N/A
Water Depth (m)	<1	<1	<1
pH value	7.10	7.83	7.40
Temperature (°C)	31.3	27.4	31.5
Turbidity (NTU)	10.5	4.1	86.2
DO (mg/L)	7.90	6.89	6.40
DO Saturation (%)	102%	70%	87%
Suspended Solids (mg/L)	11.0	2.4	24.0

Remark or Observation :			
-			
_			
<u>-</u>			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
Duamana d Duat	l avelasi aberra	Lau hai abuwa	40/5/0044
Prepared By :	Lau kai chung	Lau kai chung	19/5/2014

Date of Sampling: 21/5/2014

Monitoring Location	W1	W2	C2
Time (hhmm)	17:18	16:00	17:36
Tide Mode	Mid	-ebb	N/A
Water Depth (m)	<1	<1	<1
pH value	7.50	8.35	7.80
Temperature (°C)	28.7	27	28.5
Turbidity (NTU)	23.1	4.8	21.5
DO (mg/L)	7.40	7.81	7.90
DO Saturation (%)	101%	78%	104%
Suspended Solids (mg/L)	60.0	2.8	74.0

Remark or Observation:			
_			
_			
_			
_			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
			2.1/2/22.1
Prepared By :	Lau kai chung	Lau kai chung	21/5/2014

Date of Sampling: 23/5/2014

Weather: Rainy

Monitoring Location	W1	W2	C2
Time (hhmm)	10:46	9:10	10:11
Tide Mode	Mid	-ebb	N/A
Water Depth (m)	<1	<1	<1
pH value	7.30	7.84	7.60
Temperature (°C)	30.1	24.7	30.4
Turbidity (NTU)	22.2	49.1	21.2
DO (mg/L)	6.40	8.62	8.7
DO Saturation (%)	81%	105%	71%
Suspended Solids (mg/L)	54.0	16.0	41.0

Remark or Observation:	Turbid water was observed due to adverse weather			
<u>-</u>				
-				
-				
	<u>Name</u>	<u>Signature</u>	<u>Date</u>	
Prepared By :	Lau kai chung	Lau kai chung	23/5/2014	

Date of Sampling: 26/5/2014

Weather: Suuny

Monitoring Location	W1	W2	C2
Time (hhmm)	10:46	12:05	10:11
Tide Mode	Mid	-ebb	N/A
Water Depth (m)	<1	<1	<1
pH value	7.30	7.56	7.60
Temperature (°C)	30.1	26.9	30.4
Turbidity (NTU)	2.2	4.0	1.2
DO (mg/L)	6.40	7.14	8.70
DO Saturation (%)	81%	75%	71%
Suspended Solids (mg/L)	3.0	3.0	2.0

Remark or Observation:			
_			
_			
-			
_			
_			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
Prepared By :	Lau kai chung	Lau kai chung	26/5/2014

Date of Sampling: 28/5/2014

Weather: Sunny

Monitoring Location	W1	W2	C2
Time (hhmm)	12:41	13:35	17:02
Tide Mode	Mid	-ebb	N/A
Water Depth (m)	<1	<1	<1
pH value	7.50	7.85	7.70
Temperature (°C)	30.3	27.3	28.5
Turbidity (NTU)	2.9	4.1	2.8
DO (mg/L)	8.00	7.27	8.10
DO Saturation (%)	93%	78%	97%
Suspended Solids (mg/L)	3.0	2.6	3.0

Remark or Observation:			
_			
_			
_			
_			
_			
	<u>Name</u>	Signature	<u>Date</u>
Prepared By :	Lau kai chung	Lau kai chung	28/5/2014

Date of Sampling : 30/5/2014

Weather: Sunny

Monitoring Location	W1	W2	C2	
Time (hhmm)	13:46	15:00	13:59	
Tide Mode	Mid	-ebb	N/A	
Water Depth (m)	<1	<1	<1	
pH value	7.70	8.21	7.50	
Temperature (°C)	30.6	27.3	30.2	
Turbidity (NTU)	2.6	5.5	2.8	
DO (mg/L)	7.60	7.38	7.80	
DO Saturation (%)	91%	78%	92%	
Suspended Solids (mg/L)	2.0	3.2	2.0	

Remark or Observation:			
_			
_			
_			
_			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
Prepared By :	Lau kai chung	Lau kai chung	30/5/2014



Location	Position	T: 1-	Dete	T:	Washan	Water Depth	Water Flow	Water Flow
Location	Position	Tide	Date	Time	Weather	(m)	(m/s)	(m^3/s)
H1	Mid	Flood	2-May-2014	8:40	Sunny	0.36	0.24	0.300
H1	Mid	Flood	9-May-2014	14:20	Rainy	0.48	0.24	0.300
H1	Mid	Flood	16-May-2014					0.000
H1	Mid	Flood	23-May-2014	14:15	Rainy	0.42	0.30	0.375
H1	Mid	Flood	30-May-2014					0.000
H2	Mid	Flood	2-May-2014	9:10	Sunny	0.36	0.24	1.507
H2	Mid	Flood	9-May-2014	14:55	Rainy	0.48	0.24	1.507
H2	Mid	Flood	16-May-2014					0.000
H2	Mid	Flood	23-May-2014	14:45	Rainy	0.42	0.30	1.884
H2	Mid	Flood	30-May-2014					0.000
H1	Mid	Ebb	2-May-2014	15:10	Sunny	0.24	0.12	0.150
H1	Mid	Ebb	9-May-2014	9:10	Rainy	0.48	0.24	0.300
H1	Mid	Ebb	16-May-2014	14:15	Rainy	0.48	0.24	0.300
H1	Mid	Ebb	23-May-2014	8:25	Rainy	0.6	0.30	0.375
H1	Mid	Ebb	30-May-2014	14:05	Sunny	0.24	0.12	0.150
H2	Mid	Ebb	2-May-2014	15:45	Sunny	0.24	0.24	1.507
H2	Mid	Ebb	9-May-2014	9:40	Rainy	0.48	0.24	1.507
H2	Mid	Ebb	16-May-2014	14:50	Rainy	0.42	0.24	1.507
H2	Mid	Ebb	23-May-2014	8:50	Rainy	0.48	0.30	1.884
H2	Mid	Ebb	30-May-2014	14:35	Sunny	0.3	0.12	0.754

^{*}Only one mid-tide is within working hours on $16^{\rm th}$ and $30^{\rm th}$ May 2014.





Photo 1 – Temporary construction hoardings have been established around the works area at Wai Ha River estuary.



Photo 2 – The proposed boundary wall along the western boundary of Area A.



Photo 3 – Proposed chain-link fence and gate along the eastern boundary of Area A.



Photo 4 – Construction of a roadside planter along Ting Kok Road.



Photo 5 – The reinstatement work in Phase 2 area of Area B was demarcated by barrier tape, and no reinstatement work was in progress as observed in May 2014.



Photo 6 – Phase 1 area of Area B was demarcated by loosened barrier tape, and no reinstatement work was in progress as observed in May 2014.



Photo 7 – Chain-link fence was reinstated at the eastern end of Phase 2 works area and covered by canvas sheets.



Photo 8 – No discharge of muddy water was observed in Area C.



Photo 9 – The planting soil accumulated at the nearby planting area was found removed as observed on 30^{th} May 2014.




Photo 10 – The planted ground cover *Arachis duranensis* on the green roof was in fair condition.



Photo 11 – The planted *Ficus pumila* and *Pathenocissus dalzielii*, which are both used for vertical greening, were in fair condition.



Photo 12 – The planted shrub *Ficus microcarpa* (Golden Leaf) and ground cover *Iris tectorum* were in fair condition.



Photo 13 – The tree E16 (*Bombax ceiba*) was relocated to the southern side of Area A and now outside the boundary fence.



Photo 14 – The planted trees *Cinnamomum burmannii* and ground cover *Iris tectorum* were in fair condition.



Photo 15 – Tree E55 (*Macaranga tanarius* var. *tomentosa*) was suspected to be a dead specimen with no sign of vigor.



Photo 16 – A retained tree T253 (*Bridelia tomentosa*) was in poor condition, with dead scaffold limbs and dry, peeled tree bark.



Photo 17 – A newly planted tree *Melaleuca cajuputi* subsp. *cumingiana* (tagged as "E19" collapsed as observed on 12th May 2014.



Photo 18 – Four new trees of *Melaleuca cajuputi* subsp. *cumingiana* were planted in the planter area at the southeastern corner of Area A.



Photo 19 – Dead tree U37.



Photo 20 – Half of the planter of U47 (*Terminalia catappa*) has been broken since August 2013.



Photo 21 – Close-up view of the broken planter of U47.



Photo 22 — The planter of an untagged *Terminalia catappa* next to U54 was broken, with exposed roots and soil.



Photo 23 – The planter of U54 (*Terminalia catappa*) was broken and the exposed roots and soil was observed.



Photo 24 – The planter of another untagged *Terminalia catappa* next to U54 was broken, with exposed roots and soil.



Photo 25 – The planter of U69 (*Alstonia scholaris*) was broken and the exposed roots and soil were observed.



Photo 26 – Close-up view of the broken planter of U69.



Photo 27 – The piled soil around the planter and on the root flare of U51 (*Terminalia catappa*) was not yet removed.



Photo 28 – The relocated tree U55 (*Pterocarpus indicus*) was in fair condition.



Photo 29 – The condition of the retained tree A40 (*Terminalia catappa*) was in fair condition only, with the risk of leaning tree trunk.



Photo 30 – The northern excavated area close to the planter of the retained tree A40 was not yet refilled.



Photo 31 – Close-up view of the hessian wrapping and tied string (as indicated) on the trunk of U53. The wrapping was not yet removed.



Photo 32 – Close-up view of the tied string on the relocated tree.



Photo 33 – Hessian wrapping was found on the scaffold limb of the relocated tree A22.



Photo 34 – Tree T103 (*Casuarina equisetifolia*) was felled as observed in May 2014.

Appendix H:	
Λ)	
The recommended mitigation measures of EM&A manual (revision 3)	
3)	

Implementation status of environmental protection and mitigation measures

Contract No. DC/2009/22 – Drainage Improvement in Shuen Wan, Tai Po – Contract 1 $\,$

A) The recommended mitigation measures of EM&A manual (revision 3)

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures Noise Impact	Objectives of the Recommended Measure & Main Concern to Address	•	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
S 3.30	2.18	Good Site Practice:	To minimize construction	Contractor	Works areas	Construction	EIAO-TM
		 Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program Mobile plant, if any, shall be sited as far from NSRs as possible 	noise impacts			phase	NCO

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		trucks) that may be in intermittent					
		use shall be shut down between					
		work periods or shall be throttled					
		down to a minimum					
		Plant known to emit noise					
		strongly in one direction shall,					
		wherever possible, be orientated so					
		that the noise is directed away from					
		the nearby NSRs					
		Material stockpiles and other					
		structures shall be effectively					
		utilized, wherever practicable, in					
		screening noise from on-site					
		construction activities.					
S 3.31 -	2.19	Use of quieter PME	To minimize construction	Contractor	Works areas	Construction	EIAO-TM
3.32			noise impacts			phase	NCO
S 3.33 –	2.20-2.	Use of temporary noise barrier	To minimize construction	Contractor	Works areas as	Construction	EIAO-TM
3.34	21		noise impacts		shown in Figure	phase	NCO

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
3.36-3.3	2.23-2.				3.5		
8	24						
S 3.35	2.22	Use of alternative quieter	To minimize construction	Contractor	Part of the works	Construction	EIAO-TM
and		construction method (the Low	noise impacts		area for pipe	phase	NCO
Table		Impact Method)			laying in Wai Ha		
3.6					(refer to Figure		
					3.5)		
3.36	2.23-2.	Use of noise enclosure	To minimize construction	Contractor	Part of the works	Construction	EIAO-TM
-3.38	24		noise impacts		area for pipe	phase	NCO
					laying in Wai Ha		
					(refer to Figure		
					3.5)		
В		Air Quality Impact		•			1
S4.16	3.5	Implementation of mitigation	To minimize construction	Contractor	Construction	Construction	EIAO-TM
		measures stipulated in the Air	dust impacts		Sites	Phase	
		Pollution Control (Construction Dust)					
		Regulation and good site practices					
		including but not limited to the					
		following:					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		 Use of regular watering to reduce 					
		dust emissions from exposed site					
		surfaces and unpaved road, with					
		complete coverage, particularly					
		during dry weather;					
		 Use of frequent watering for 					
		particularly dusty static construction					
		areas and areas close to ASRs;					
		 Tarpaulin covering of all dusty 					
		vehicle loads transported to, from					
		and between site location;					
		Establishment and use of vehicle					
		wheel and body washing facilities at					
		the exit points of the site;					
		Routing of vehicles and					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		positioning of construction plant					
		should be at the maximum possible					
		distance from ASRs.					
		 Stockpiled excavated materials 					
		should be covered with tarpaulin,					
		and should be removed off-site					
		within 24 hours to avoid any odour					
		nuisance arising.					
С	1	Water Quality Impact					1
S5.29	4.5	Construction Site Run-off and	To minimize water quality	Contractor	Works sites	Construction	ProPECC PN 1/94
		Drainage:	impacts			phase	Construction Site
							Drainage
		 Before commencing any site 					
		formation work, all sewer and					
		drainage connections shall be					
		sealed to prevent debris, soil, sand					
		etc. from entering public					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		sewers/drains.					
		 Temporary ditches shall be 					
		provided to facilitate run-off					
		discharge into appropriate					
		watercourses, via a silt retention					
		pond. No site run-off shall enter the					
		fishponds at Shuen Wan.					
		 Sand/silt removal facilities such 					
		as sand traps, silt traps and					
		sediment basins shall be provided to					
		remove sand/silt particles from					
		runoff to meet the requirements of					
		the Technical Memorandum					
		standard under the Water Pollution					
		Control Ordinance. The design of					
		silt removal facilities shall be based					
		on the guidelines provided in					
		ProPECC PN 1/94. All drainage					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		facilities and erosion and sediment					
		control structures shall be inspected					
		monthly and maintained to ensure					
		proper and efficient operation at all					
		times and particularly during					
		rainstorms.					
		Water pumped out from					
		excavated pits shall be discharged					
		into silt removal facilities.					
		During rainstorms, exposed					
		slope/soil surfaces shall be covered					
		by a tarpaulin or other means.					
		Other measures that need to be					
		implemented before, during, and					
		after rainstorms as summarized in					
		ProPECC PN 1/94 shall be followed.					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		 Exposed soil areas shall be 					
		minimized to reduce potential for					
		increased siltation and					
		contamination of runoff.					
		■ Earthwork final surfaces shall be					
		well compacted and subsequent					
		permanent work or surface					
		protection shall be immediately					
		performed to reduce the potential of					
		soil erosion.					
		Open stockpiles of construction					
		materials or construction wastes					
		on-site shall be covered with					
		tarpaulin or similar fabric during					
		rainstorms.					
S5.30	4.7	Further precautionary measures	To minimize water quality	Contractor	Works areas near	Rainy seasons	EIAO-TM
		during rainy season:	impacts to the designated		the Conservation	during	Water Pollution
			Conservation Area		Area	construction	Control Ordinance

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concern to Address	Who to implement the measure?	When to implement the measure?	What requirements or standards for the measure to achieve?
		■ For the construction of the box culvert next to the existing channel of the Wai Ha River, sand bags should be deployed around the boundary of the works trench to prevent muddy water ingress into the adjacent CA or Wai Ha River. Sand bags should also be used to surround the excavated trench. Generally, the sand bags will be			phase	(WPCO)
		placed up to a height of 300mm to provide adequate allowance for the built-up water level during rainstorm event. With sand bags in place, surface runoff will be intercepted and flow to Wai Ha River or collected by the existing drainage system as usual. For the construction of the box				

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		culvert in the extreme northeast corner of Shuen Wan Marsh					
		Conservation Area sand bags					
		should be deployed along the limit					
		of the works area to prevent muddy water ingress into the CA. Sand					
		bags should be placed to a height					
		of at least 300mm from ground level and +2.5 mPD (whichever is					
		greater) to provide adequate allowance for the built-up water					
		level during rainstorm events.					
		Unpolluted surface runoff within the					
		works area should then be					
		collected and directed into the					
		existing drainage system.					
		■ Sheet-piles, which would be					
		installed around the works trench					
		near the Conservation Area, would					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		be extended above ground level for					
		about 2m to serve as hoardings to					
		isolate the works site.					
		Tarpulin sheets would be used to					
		cover the excavation areas during					
		heavy rainstorms. This would					
		prevent the ingress of rainwater into					
		the trench minimising the risk of					
		muddy water getting into Wai Ha					
		River and the adjacent Conservation					
		Area.					
		 Any concrete washing water 					
		would be contained inside the works					
		site surrounded by the extended					
		sheet piles. A pump sump at the					
		bottom of the trench would be					
		provided to pump any excess water					
		during concrete washing.					
		3 · · · · · · · · · · · · · · · · · · ·					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		Stockpiling the excavated					
		materials adjacent to the					
		Conservation Area would not be					
		allowed. The excavated materials					
		would be either removed off site					
		immediately after excavation, or					
		stockpile at location(s) away from					
		the Conservation Area. The					
		stockpile locations shall be					
		approved by the site engineer.					
S5.31-S	4.8-4.9	General Construction Activities:	To minimize water quality	Contractor	Works sites	Construction	EIAO-TM
5.32		Debris and refuse generated	impacts			phase	WPCO
		on-site should be collected, handled					
		and disposed of properly to avoid					
		entering the Wa Ha River and fish					
		ponds at Shuen Wan. Stockpiles					
		of cement and other construction					
		materials should be kept covered					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		when not being used.					
		Oils and fuels should only be					
		used and stored in designated areas					
		which have pollution prevention					
		facilities. To prevent spillage of					
		fuels and solvents to nearby water					
		bodies, all fuel tanks and storage					
		areas should be provided with locks					
		and be sited on sealed areas, within					
		bunds of a capacity equal to 110%					
		of the storage capacity of the largest tank. The bund should be drained					
		of rainwater after a rain event.					
S5.33	4.10	Sewage from Construction	To minimize water quality	Contractor	Works sites	Construction	EIAO-TM
		workforce:	impacts			phase	WPCO
		 Temporary sanitary facilities, 					
		such as portable chemical toilets,					
		should be employed on-site. A					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		licensed contractor would be					
		responsible for appropriate disposal					
		and maintenance of these facilities.					
S5.34	4.11	River Channel Excavation Works:	To minimize water quality	Contractor	Works sites	Construction	EIAO-TM
			impacts			phase	WPCO
		The excavation works within the					
		upstream end of the existing river					
		channel of the Wai Ha River for the					
		construction of the proposed box					
		culvert shall be carried out in dry					
		condition. Containment					
		measures such as bunds and					
		barriers shall be used within the					
		affected length of the river channel					
		and the excavation works restricted					
		to within an enclosed dry section of					
		the channel. The excavation works					
		within Wai Ha River shall be					
		restricted to the period from October					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		to April.					
D		Waste Management Implications					1
S6.20 -	5.5	Good site practices:	To reduce waste	Contractor	Works sites	Construction	ETWB TCW
6.22			management impacts			phase	No.19/2005
		 Nomination of approved 					ETWB TCW
		personnel, such as a site manager,					No.31/2004
		to be responsible for good site					
		practices and making arrangements					
		for collection of all wastes generated					
		at the site and effective disposal to					
		an appropriate facility.					
		 Training of site personnel in 					
		proper waste management and					
		chemical waste handling					
		procedures.					
		 Provision of sufficient waste 					
		disposal points and regular					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		collection for disposal.					
		 Appropriate measures to 					
		minimise windblown litter and dust					
		during transportation of waste by					
		either covering trucks or by					
		transporting wastes in enclosed					
		containers.					
		Separation of chemical waste for					
		special handling and appropriate					
		treatment at the Chemical Waste					
		Treatment Facility.					
		Regular cleaning and					
		maintenance programme for					
		drainage systems, sumps and oil					
		interceptors.					
		A Waste Management Plan					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		should be prepared and submitted to					
		the Engineer for approval. One					
		may make reference to ETWB TCW					
		No. 15/2003 for details.					
		A recording system for the					
		amount of wastes generated,					
		recycled and disposed (including the					
		disposal sites) should be proposed.					
S6.23-	5.7	Waste reduction measures:	To achieve waste reduction	Contractor	Works sites	Construction	EIAO-TM
6.24						phase	
		 Segregation and storage of 					
		different types of waste in different					
		containers, skips or stockpiles to					
		enhance reuse or recycling of					
		materials and their proper disposal.					
		■ To encourage collection of					
		aluminium cans by individual					
		collectors, separate labelled bins					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		shall be provided to segregate this					
		waste from other general refuse					
		generated by the work force.					
		Any unused chemicals or those					
		with remaining functional capacity					
		shall be recycled.					
		Maximising the use of reusable					
		steel formwork to reduce the amount					
		of C&D material.					
		Proper storage and site practices					
		to minimise the potential for damage					
		or contamination of construction					
		materials.					
		Plan and stock construction					
		materials carefully to minimise					
		amount of waste generated and					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		avoid unnecessary generation of					
		waste.					
S6.25-		Construction & Demolition (C&D)	To minimize off-site disposal	Contractor	Works sites	Construction	EIAO-TM
6.26		Material:	of C&D material			phase	
		Excavated material with suitable	To minimize environmental				
		characteristics/size should be	impacts during the handling				
		reused on-site as fill material as far	of C&D material				
		as practicable, such as for					
		backfilling of the box culvert and					
		drainage pipe works.					
		Suitable areas should be					
		designated within the works site					
		boundaries for temporary stockpiling					
		of C&D material.					
		■ Within stockpile areas, the					
		following measures should be taken					
		to control potential environmental					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		impacts or nuisance:					
		- covering material during					
		heavy rainfall;					
		- locating stockpiles to minimize					
		potential visual impacts; and					
		- minimizing land intake of					
		stockpile areas as far as possible.					
		■ When disposing C&D material at					
		a public filling area, the material					
		shall only consist of soil, rock,					
		concrete, brick, cement					
		plaster/mortar, inert building debris,					
		aggregates and asphalt. The					
		material shall be free from marine					
		mud, household refuse, plastic,					
		metals, industrial and chemical					
		waste, animal and vegetable matter,					
		and other material considered to be					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		unsuitable by the Filling Supervisor.					
S6.27		Chemical waste:	To minimize environmental	Contractor	Works sites	Construction	EIAO-TM
		Contractor should register with	impacts during the handling,			phase	Waste Disposal
		the EPD as a Chemical Waste	transportation and disposal				(Chemical Waste)
		Producer and to follow the	of chemical waste				(General) Regulation
		guidelines stated in the Code of					
		Practice on the Packaging,					
		Labelling and Storage of Chemical					
		Wastes.					
		 Good quality containers 					
		compatible with the chemical					
		wastes should be used, and					
		incompatible chemicals should be					
		stored separately.					
		 Appropriate labels should be 					
		securely attached on each chemical					
		waste container indicating the					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		corresponding chemical					
		characteristics of the chemical					
		waste, such as explosives,					
		flammable, oxidizing, irritant, toxic,					
		harmful, corrosive, etc.					
		The Contractor should use a					
		licensed collector to transport and					
		dispose of the chemical wastes					
		generated at the Chemical Waste					
		Treatment Centre at Tsing Yi, or					
		other licenced facility, in accordance					
		with the Waste Disposal (Chemical					
		Waste) (General) Regulation.					
S6.28		General refuse:	To minimize environmental	Contractor	Works sites	Construction	EIAO-TM
		It should be stored in enclosed	impacts during the handling			phase	
		bins or compaction units separate	and transportation of general				
		from C&D material.	refuse				
		A reputable waste collector					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		should be employed by the					
		contractor to remove general refuse					
		from the site, separately from C&D					
		material.					
		An enclosed and covered area					
		is preferred to reduce the					
		occurrence of 'wind blown' light					
		material.					
E		Ecological Impact	l		I		
S. 7.95	6.6	Sheet-pilings, which will be	To minimize the impacts on	Contractor	Whole site	Construction	EIAO-TM
		installed around the trench of	the stream and natural river			Phase	
		excavation, should be extended	bank				
		above ground level for ~2m to act as					
		hoarding to isolate the works site.					
		The trenching works for the					
		construction of the proposed box					
		culvert should be carried out in					
		phases, with a trench length of not					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		more than 120m in each phase.					
		The trench should be backfilled and					
		compacted with suitable materials					
		upon completion of each phase of					
		the construction works.					
S7.117	6.6	The construction of intercept	To minimize the impacts on	Contractor	Whole site	Construction	EIAO-TM
		point of twin cell box culvert at the	the stream and natural river			Phase	
		upstream of Wai Ha River should be	bank				
		confined to only one side of the river					
		bank.					
		■ To restore and enhance the					
		ecological value of the stream, the					
		affected river bank should be					
		reinstated to its original condition or					
		lined with rock-filled gabion.					
		Planting pits should be provided					
		in the gabion bank to allow the					
		re-establishment of riparian					
		vegetation.					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		■ The existing natural riverbed and					
		substrates should be retained and					
		the natural pool-riffle sequence					
		should be re-created in the new					
		channel bed.					
S 7.118	6.7	 All works carried out within the 	To minimise sedimentation/	Contractor	Whole Site	Construction	EIAO-TM
		the river channel of Wai Ha River	water quality impacts			Phase	
		should be carried out from October					
		to April, with construction carried out					
		by land-based plant.					
		Works within river/stream					
		channels should be restricted to an					
		enclosed dry section of the river,					
		with containment measures such as					
		bunds and barriers used within the					
		river to minimize the impacts upon					
		the downstream water body.					

EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
		Main Concern to Address	measure?		measure?	measure to
						achieve?
	Site runoff should be directed					
	towards regularly cleaned and					
	maintained silt traps and oil/grease					
	separators to minimize the risk of					
	sedimentation and pollution of river					
	water.					
	The silt and oil/grease separators					
	should be appropriately designed for					
	the local drainage and ground					
	conditions.					
	■ To minimize leakage and loss of					
	sediments during excavation in					
	narrow channels, tightly sealed					
	closed grab excavators should be					
	deployed where material to be					
	handled is wet.					
6.8	■ The construction of the	To protect plant species of	Contractor/	Whole site	Construction	EIAO-TM
	proposed box-culvert would have the	conservation interest	qualified		Phase	
	potential to directly impact a few		botanist/horticu			
	Ref.	Ref. Measures Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimize the risk of sedimentation and pollution of river water. The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions. To minimize leakage and loss of sediments during excavation in narrow channels, tightly sealed closed grab excavators should be deployed where material to be handled is wet. The construction of the proposed box-culvert would have the	Ref. Measures Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimize the risk of sedimentation and pollution of river water. The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions. To minimize leakage and loss of sediments during excavation in narrow channels, tightly sealed closed grab excavators should be deployed where material to be handled is wet. To protect plant species of proposed box-culvert would have the	Ref. Measures Recommended Measure & implement the measure? Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimize the risk of sedimentation and pollution of river water. The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions. To minimize leakage and loss of sediments during excavation in narrow channels, tightly sealed closed grab excavators should be deployed where material to be handled is wet. To protect plant species of contractor/ qualified	Ref. Measures Recommended Measure & implement the measure? I Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimize the risk of sedimentation and pollution of river water. I The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions. To minimize leakage and loss of sediments during excavation in narrow channels, tightly sealed closed grab excavators should be deployed where material to be handled is wet. To protect plant species of proposed box-culvert would have the conservation interest qualified	Ref. Measures Recommended Measure & Implement the measure? Implement the measure? I Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimize the risk of sedimentation and pollution of river water. I The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions. To minimize leakage and loss of sediments during excavation in narrow channels, tightly sealed closed grab excavators should be deployed where material to be handled is wet. To protect plant species of proposed box-culvert would have the conservation interest qualified Construction Phase

Main Concern to Address measure? measure? measure? measure? individual of a plant species of conservation interest (Hong Kong Pavetta, Pavetta hongkongensis). The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase. • A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. • Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should	EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
individual of a plant species of conservation interest (Hong Kong Pavetta, Pavetta hongkongensis). The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase. A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should		Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
individual of a plant species of conservation interest (Hong Kong Pavetta, Pavetta hongkongensis). The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase. A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should				Main Concern to Address	measure?		measure?	measure to
conservation interest (Hong Kong Pavetta, Pavetta hongkongensis). The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase. A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should								achieve?
Pavetta, Pavetta hongkongensis). The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase. A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should			individual of a plant species of		lturalist			
The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase. A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should			conservation interest (Hong Kong					
transplanted to a suitable nearby habitats prior to the construction phase. A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should			Pavetta, Pavetta hongkongensis).					
habitats prior to the construction phase. A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should			The affected individuals should be					
phase. A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should			transplanted to a suitable nearby					
 A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should 			habitats prior to the construction					
the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should			phase.					
interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should			A detailed vegetation survey of					
suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should			the affected species of conservation					
to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should			interest should be conducted by a					
order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should			suitably qualified botanist/ecologist					
transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should			to identify the affected individuals in					
■ Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should			order to provide details for					
supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should			transplantation scheme.					
botanist/horticulturalist. A detailed transplantation methodology should			■ Transplantation should be					
transplantation methodology should			supervised by a suitably qualified					
			botanist/horticulturalist. A detailed					
be formulated during the detailed			transplantation methodology should					
			be formulated during the detailed					
design stage of this Project.			design stage of this Project.					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
S 7.120	6.9	Noise mitigation measures such	To minimise disturbance	Contractor	Whole site	Construction	EIAO-TM
		as the use of quieter construction	impacts.			Phase	
		plant and temporary noise barriers					
		should be implemented to minimize					
		disturbance to habitats adjacent to					
		the works areas.					
		■ Temporary noise barriers should					
		be used during the construction of					
		the box-culvert along Tung Tsz					
		Road, the floodwater pumping					
		station, the mechanical gate, and					
		drainage pipe to minimize potential					
		construction phase disturbance to					
		ardeids and avifauna foraging in					
		marsh habitat.					
		Noise generating construction					
		works near the Shuen Wan Egretry					
		SSSI should be avoided as far as					
		practicable during the breeding					
		season (March to June) of the					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		ardeids.					
		Works near the SSSI (i.e.					
		installation of mechanical gate)					
		should be restricted to be executed					
		outside the breeding season by					
		provision of special conditions in the					
	contract document.						
		Hoardings with minimum height					
		of 2m should be set up along the					
		south side of the proposed box					
		culvert works area adjacent to the					
		marsh, extending at least 20m at					
		both ends, throughout the					
		construction period.					
S 7.121	6.10	Placement of equipment or	To minimise disturbance to	Contractor	Whole site	Construction	EIAO-TM
		stockpile in designated works areas	habitats.			Phase	
		and access routes selected on					
		existing disturbed land to minimise					
		disturbance to natural or					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		moderate-high ecological value					
		habitats.					
S 7.121	6.10	 Construction activities should be 	To minimise disturbance to	Contractor	Whole site	Construction	EIAO-TM
		restricted to work areas that would	natural habitats outside			Phase	
		be clearly demarcated. The work	works area.				
		areas should be reinstated after					
		completion of the works.					
S 7.121	6.10	 Waste skips should be provided 	To minimise disturbance to	Contractor	Whole site	Construction	EIAO-TM
		to collect general refuse and	habitats.			Phase	
		construction wastes. The wastes					
		would be disposed of timely and					
		properly off-site.					
S 7.121	6.10	General drainage arrangements	To minimise sedimentation/	Contractor	Whole site	Construction	EIAO-TM
		should include sediment and oil	water quality impacts			Phase	
		traps to collect and control					
		construction site run-off.					
S 7.121	6.10	Open burning on works sites is	To prevent accidental	Contractor	Whole site	Construction	EIAO-TM
		illegal, and should be strictly	hill-fires.			Phase	
		prohibited.					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
S 7.122	6.11	 De-silting should be limited to the 	To minimise sedimentation/	Maintenance	Whole site	Operation	EIAO-TM
		dry season.	water quality impacts	parties of the		Phase	
				channel			
S 7.122	6.11	 Waste material produced during 	To minimise sedimentation/	Maintenance	Whole site	Operation	EIAO-TM
		de-silting should be disposed of in a	water quality impacts	parties of the		Phase	
		timely and appropriate manner.		channel			
S 7.123	6.12	 Planting of trees should be 	To compensate the loss of	Contractor	Whole site	Construction	EIAO-TM
		provided within the project area to	vegetation			Phase	
		compensate for the unavoidable					
		loss of approximately 0.08ha					
		secondary woodland habitat due to					
		the Project.					
		Planting of trees and other					
		vegetation within project area along					
		the banks of Wai Ha River and Tung					
		Tsz Road should be carried out to					
		provide compensation for					
		unavoidable tree-felling and loss of					
		riparian vegetation resulting from the					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		Project.					
		The compensatory planting					
		should make use of native plant					
		species with flowers/fruits attractive					
		to wildlife.					
S 7.124	6.13	 Compensation would be required 	To compensate the loss of	Contractor /	The recreational	Construction	EIAO-TM
		for the loss of a small area of marsh	marsh habitat and enhance	qualified	fish pond located	Phase	
		habitat (about 0.30ha) within the CA	the quality compensatory	ecologist	to the southwest		
		resulting from the construction of the	habitat		of the existing		
		box-culvert.			Tung Tsz Nursery		
		An existing low ecological value					
		recreational fishpond on government					
		land adjacent to the marsh would be					
		used as a proposed area (about					
		0.8ha) for the compensation for the					
		marsh as well as secondary					
		woodland habitats loss (0.08ha).					
		■ The pond should be enhanced					
		by removing boardwalks around the					

EIA Ref.			Objectives of the	Who to		When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		existing pond, and restoring					
		vegetation along the pond bunds,					
		and it would be re-profiled to provide					
		areas of shallow water					
		(approximately 15-50cm deep),					
		creating a suitable foraging habitat					
		for avifauna, particularly ardeids and					
		other waders.					
		Screen planting of shrubs and					
		trees along the south-eastern bund					
		of the pond should be implemented					
		to minimise disturbance to avifauna					
		and other wildlife from the adjacent					
		recreational fishpond. The enhanced					
		pond is expected to provide a					
		moderate-high ecological value					
		wetland habitat.					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
F		Landscape and Visual					
Table 8.4	7.6	Visual screen, contaminant/ liaison with nursery, protection of existing trees with works area and construction light are used or practiced to mitigate the impacts during construction phase.	To mitigate the landscape	Contractor	Whole site	Construction	EIAO-TM
Table 8.4	7.7	Viewing area formation, architectural design for pump house, landscape design for pump house, enhancement planting along Tung Tsz Road, sufficient soil depth for enhancement planting, transplanting of trees to adjacent locations, preparation for transplanting and reinstatement of affected area are practiced to mitigate the impacts during operational phase.	To mitigate the landscape and visual impacts during the operational phase.	Contractor		Detail Design / Operational Phase	EIAO-TM

Appendix H:
\mathbf{A})
The recommend mitigation measures of EM&A manual (revision 3)
\mathbf{B})
Implementation status of environmental protection and mitigation measures

Contract No. DC/2009/22 – Drainage Improvement in Shuen Wan, Tai Po – Contract 1 $\,$

B) Implementation status of environmental protection and mitigation

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & main concern to Address	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
	Use well maintained construction plant					Implemented
	Shut down plants between work periods					Implemented
2.18	Install silencers on construction equipment	To minimize construction noise impact	Works areas			Implemented
	Locate mobile plant far away from NSRs			Construction phase	EIAO-TM NCO	Implemented
	Quiet plants should be used					Implemented
2.19	Use of quieter PME					Not applicable
2.20 - 2.21	Use of temporary noise barrier		Pipe laying in Wai Ha			Not applicable
2.22	Use of alternative quieter construction method	P	Part of the Works Pipe laying in Wai Ha			Not applicable
2.23 – 2.24	Use of noise enclosure		Pipe laying in Wai Ha			Not applicable

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & main concern to Address	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
	Implement regular watering and vehicle washing facilities		Construction Site			Implemented
3.5	Cover excavated or stockpile of dusty material by impervious sheeting or sprayed with water	To minimize construction dust impact		Construction phase	EIAO-TM	Implemented
	Use tarpaulin to cover dusty materials on vehicles					Implemented
4.5	Provide silt trap and oil interceptor to remove the oil, lubricants, grease, silt, grit and debris from the wastewater before pumped to the public storm water drainage system					Implemented
4.5	During rainstorms, exposed slope/soil surfaces shall be covered by a tarpaulin or other means. Others measures that need to be implemented before, during, and after rainstorms as summarized in ProPECC PN 1/94 shall be followed	To minimize water quality impact	Construction Site	Construction phase	EIAO-TM WPCO	Not applicable

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & main concern to Address	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
4.10	Provide site toilet facilities	To minimize water quality impact	Construction Site	Construction phase	EIAO-TM WPCO	Implemented
4.7	Further precautionary measures during rainy season: For the construction of the box culvert next to the existing channel of the Wai Ha River, sand bags should be deployed around the boundary of the works trench to prevent muddy water ingress into the adjacent CA or Wai Ha River. Sand bags should also be used to surround the excavated trench. Generally, the sand bags will be placed up to a height of 300mm to provide adequate allowance for the built-up water level during rainstorm event. With sand bags in place, surface runoff will be intercepted and flow to Wai Ha River or collected by the existing drainage system as usual. For the construction of the box culvert in the extreme northeast corner of Shuen Wan Marsh Conservation Area sand bags should be deployed along the limit of the works area to prevent muddy water ingress into the CA. Sand bags should be placed to a height of at least 300mm from round level and +2.5 mPD (whichever is greater) to provide adequate allowance	To minimize water quality impact to the designated Conservation Area	Works areas near the Conservation Area	Rainy seasons during construction	EIAO-TM WPCO	Not applicable

EM&A	Recommended	Objectives of the	Location of the	When to implement	What requirements	Implementation status
Ref.	Mitigation Measures	Recommended	measure	the measure?	or standards for the	
		Measure & main			measure to achieve?	
		concern to Address				
	for the built-up water level during rainstorm events. Unpolluted surface runoff within the works area should then be collected and directed into the existing drainage system.					
	Sheet-piles, which would be installed around the works trench near the Conservation Area, would be extended above ground level for about 2m to serve as hoardings to isolate the works site.					
	Tarpulin sheets would be used to cover the excavation areas during heavy rainstorms. This would prevent the ingress of rainwater into the trench minimising the risk of muddy water getting into Wai Ha River and the adjacent Conservation Area.					
	Any concrete washing water would be contained inside the works site surrounded by the extended sheet piles. A pump sump at the bottom of the trench would be provided to pump any excess water during concrete					
5.9	Reuse excavated material as much as possible					Implemented
5.7	Any unused chemicals or those with remaining functional capacity shall be recycled.	To achieve waste reduction	Works areas	Construction phase	EIAO-TM	Not applicable
	Recycle scrap metals or abandoned equipment					Implemented

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & main concern to Address	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
5.5	A recording system for the amount of wastes generated, recycled and disposed should be proposed Adopt a trip ticket system for the disposal of	To reduce waste management impacts	Works areas	Construction phase	ETWB TCW No. 19/2005 ETWB TCW NO. 31/2004	Implemented Implemented
5.11	C&D materials All general refuse should be segregated and stored in enclosed bins or compaction units					Implemented
5.10	Contractor should be a required to register with the EPD as a Chemical Waste Producer and to follow the guidelines states in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and Incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosives, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc.	To minimize the environmental impacts associated with the handling, transportation and disposal of chemical waste.	Work site	Construction phase	EIAO-TM Waste Disposal (Chemical Waste)(General) Regulation	Implemented Not applicable

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & main concern to Address	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
5.5	A recording system for the amount of wastes generated, recycled and disposed should be proposed	To reduce waste management impacts	Works areas	Construction phase	ETWB TCW No. 19/2005 ETWB TCW NO. 31/2004	Implemented
6.6	Sheet-pilings, which will be installed around the trench of excavation, should be extended above ground level for ~2m to act as hoarding to isolate the works site. The trenching works for the construction of the proposed box culvert should be carried out in phases, with a trench length of not more than 120m in each phase. The trench should be backfilled and compacted with suitable materials upon completion of each phase of the construction works.	To minimize the impacts on the steam and natural river bank.	Whole site	Construction phase	EIAO-TM	Implemented
6.6	The construction of intercept oint of twin cell box culvert at the upstream of Wai Ha River should be confined to only one side of the river bank. To restore and enhance the ecological value of the stream, the affected river bank should be reinstated to its original condition or lined with rock-filled gabion. Planting pits should be provided in the gabion bank to allow the re-establishment of riparian vegetation.	To minimize the impacts on the steam and natural river bank.	Whole site	Construction phase	EIAO-TM	No applicable

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & main concern to Address	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status	
	The existing natural riverbed and substrates should be retained and the natural pool-riffle sequence should be re-created in the new channel bed.						
6.7	All works carried out within the river channel of Wai Ha River should be carried out from October to April, with construction carried out by land-based plant. Works within river/stream channels should be restricted to an enclosed dry section of the river, with containment measures such as bunds and barriers used within the river to minimize the impacts upon the downstream water body. Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimize the risk of sedimentation and pollution of river water. The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions. To minimize leakage and loss of sediments during excavation in narrow channels, tightly sealed closed grab excavators should be deployed where material to be handled is wet.	To minimize sedimentation/ water quality impacts	Whole site	Construction phase	EIAO-TM	No applicable	

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & main concern to Address	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
6.8	The construction of the proposed box-culvert would have the potential to directly impact a few individual of a plant species of conservation interest (Hong Kong Pavetta, Pavetta hongkongensis). The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase. A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme. Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should be formulated during the detailed design stage of this Project.	To protect plant species of conservation interest	Whole site	Construction phase	EIAO-TM	No applicable
6.9	Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimize disturbance to natural or moderate-high ecological value habitats.	To minimise disturbance to habitats.	Whole site	Construction phase	EIAO-TM	No applicable
6.13	General drainage arrangements should include sediment and oil traps to collect and control construction site run-off.	To minimise sedimentation/ water quality impacts	Whole site	Construction phase	EIAO-TM	Implemented

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & main concern to Address	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
6.13	Construction activities should be restricted to work areas that would be clearly demarcated. The work areas should be reinstated after completion of the works.	To minimise disturbance to natural habitats outside works area.	Whole site	Construction phase	EIAO-TM	Implemented
6.13	Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimize disturbance to natural or moderate-high ecological value habitats.	To minimise disturbance to natural habitats	Whole site	Construction phase	EIAO-TM	Implemented
7.6	Visual screen, contaminant/ liaison with nursery, protection of existing trees with works area and construction light are used or practiced to mitigate the impacts during construction phase	To mitigate the landscape and visual impacts during the Construction phase	Whole site	Construction phase	EIAO-TM	Implemented
7.7	Viewing area formation, architectural design for pump house, landscape design for pump hose, enhancement planting along Tung Tsz Road, sufficient soil depth for enhancement planting, transplanting of trees to adjacent locations preparation for transplanting and reinstatement of affected area are practiced to mitigate the impacts during operational phase.	To mitigate the landscape and visual impacts during the operational phase	Whole site	Detail Design / Operational Phase	EIAO-TM	Not Applicable

Appendix I: Construction Pogramme **Environmental Pioneers & Solutions Limited** Contract No.: DC/2009/22
Contract Title: Drainage Improvement Works in Shuen Wan, Tai Po - Contract 1


<u>Master Programme (Rev. 6)</u>

ID no. in Rev. ID no. in Rev. 1	3 1 2 3 4 5 6 7 8 9 10 11 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31 33 34	Preliminary Works (Area I - Pak Shek Kok) Commencement of Works Design & Construction of Site Hoarding Site Clearance Construction of Engineer's Site Office Construction of Engineer's Site Office Engineer's Site Office - Setup the Internal Finishing / Furniture/ Equipment Construction of Contractor's Accommodation Installation of Sewerage Storage Tank Contractor Accommodation - Setup the Internal Finishing / Furniture / Equipment Establishment of Vehicular Gate, Storage Area Establishment of Welfare Facilities for Workers Temporary Drainage System Time for Completion of Section I Section I (Area A,B - Shuen Wan) Commencement of Works Preliminary Works Preliminary Works Preliminary Works Seek clarification regarding Environmental Permit Design of TTA Scheme for Site Access Site Clearance Project Signboard Hoarding Erection Establish Site Access Ground Investigation Tree Felling	Duration	Start Pri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 True 23/3/10 Fri 2/4/10 Sun 2/5/10 Thu 1/7/10 Mon 12/4/10 Sat 26/6/10 Fri 16/7/10 Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sat 3/7/4/10 Sat 17/4/10	Finish Thu 19/8/10 Fri 26/2/10 Sat 27/3/10 Thu 1/4/10 Sat 1/5/10 Wed 30/6/10 Thu 15/7/10 Sun 20/6/10 Fri 25/6/10 Thu 15/7/10 Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Thu 28/8/12 Tue 28/8/12 Trie 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10 Wed 30/6/10	Predecessors 2 3FS-5 days 4 5 6 4FS+10 days 8 9 10 11 11 11 11 21 22 23 24,21	Successors 3,83,88,105 4F8-5 days 8F8+10 days,5 9 10 11 12,13 19F8+30 days,35,111,22,20,28 20 21 25 23,26 24 25 30	10 Quarter 2nd Quarter 3n Feb Mar Apr May Jun Ju Ju Ju Ju Ju Ju J	Ouarter 4th Q	Nov Dec Jan Feb Mar	2nd Quarter 3rd Quarter Apr May Jun Jul Aug	4th Quarter	2012 Ist Quarter Jan Feb Mar	Apr May Jun
4 4 4 4 5 5 5 5 6 6 6 6 6 7 7 7 7 7 8 8 8 8 8 8 9 9 9 9 9 9 10 10 10 10 11 <t< th=""><th>111 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31</th><th>2 Commencement of Works 3 Design & Construction of Site Hoarding 4 Site Clearance 5 Design of Engineer's Site Office 6 Construction of Engineer's Site Office 7 Engineer's Site Office - Setup the Internal Finishing / Furniture/ Equipment 8 Construction of Contractor's Accommodation 9 Installation of Sewerage Storage Tank 10 Contractor Accommodation - Setup the Internal Finishing / Furniture / Equipment 11 Establishment of Vehicular Gate, Storage Area 12 Establishment of Welfare Facilities for Workers Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling</th><th>0 days 0 days 30 days 10 days 30 days 30 days 60 days 15 days 5 days 20 days 20 days 20 days 40 days 30 days 40 days 30 days 5 days 75 days 75 days</th><th>Fri 26/2/10 Fri 26/2/10 Tre 23/3/10 Tre 23/3/10 Fri 24/10 Sun 2/5/10 Thu 1/7/10 Mon 12/4/10 Mon 21/6/10 Sat 36/6/10 Fri 16/7/10 Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sat 17/4/10 Sat 17/4/10 Sat 17/4/10 Sun 6/6/10 Sat 17/4/10</th><th>Fri 26/2/10 Sat 27/3/10 Thu 1/4/10 Sat 1/5/10 Wed 30/6/10 Thu 15/7/10 Sun 20/6/10 Thu 15/7/10 Sun 20/6/10 Thu 15/7/10 Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Thu 28/8/12 Tue 28/8/12 Tue 28/8/12 Tie 28/8/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 31/5/10</th><th>4 5 6 6 4FS+10 days 8 9 10 11 11 11 11 11 11 20 17 22 22 23 24,21</th><th>3,83,88,105 4FS-5 days 8FS+10 days,5 6 7 9 10 11 12,13 19FS+30 days,35,111,22,20,28</th><th>26/2</th><th>Aug Sep Oct </th><th>NOV Dec Jan Feb Mar</th><th>Apr [May Jun Jul Aug</th><th> Sep Oct Nov Dec</th><th>Jan Feb Mar</th><th>Apr [May] Jun]</th></t<>	111 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31	2 Commencement of Works 3 Design & Construction of Site Hoarding 4 Site Clearance 5 Design of Engineer's Site Office 6 Construction of Engineer's Site Office 7 Engineer's Site Office - Setup the Internal Finishing / Furniture/ Equipment 8 Construction of Contractor's Accommodation 9 Installation of Sewerage Storage Tank 10 Contractor Accommodation - Setup the Internal Finishing / Furniture / Equipment 11 Establishment of Vehicular Gate, Storage Area 12 Establishment of Welfare Facilities for Workers Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	0 days 0 days 30 days 10 days 30 days 30 days 60 days 15 days 5 days 20 days 20 days 20 days 40 days 30 days 40 days 30 days 5 days 75 days 75 days	Fri 26/2/10 Fri 26/2/10 Tre 23/3/10 Tre 23/3/10 Fri 24/10 Sun 2/5/10 Thu 1/7/10 Mon 12/4/10 Mon 21/6/10 Sat 36/6/10 Fri 16/7/10 Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sat 17/4/10 Sat 17/4/10 Sat 17/4/10 Sun 6/6/10 Sat 17/4/10	Fri 26/2/10 Sat 27/3/10 Thu 1/4/10 Sat 1/5/10 Wed 30/6/10 Thu 15/7/10 Sun 20/6/10 Thu 15/7/10 Sun 20/6/10 Thu 15/7/10 Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Thu 28/8/12 Tue 28/8/12 Tue 28/8/12 Tie 28/8/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 31/5/10	4 5 6 6 4FS+10 days 8 9 10 11 11 11 11 11 11 20 17 22 22 23 24,21	3,83,88,105 4FS-5 days 8FS+10 days,5 6 7 9 10 11 12,13 19FS+30 days,35,111,22,20,28	26/2	Aug Sep Oct	NOV Dec Jan Feb Mar	Apr [May Jun Jul Aug	Sep Oct Nov Dec	Jan Feb Mar	Apr [May] Jun]
4 4 4 4 5 5 5 5 6 6 6 6 6 7 7 7 7 7 8 8 8 8 8 8 9 9 9 9 9 9 10 10 10 10 11 <t< td=""><td>111 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31</td><td>3 Design & Construction of Site Hoarding 4 Site Clearance 5 Design of Engineer's Site Office 6 Construction of Engineer's Site Office 7 Engineer's Site Office - Setup the Internal Finishing / Furniture/ Equipment 8 Construction of Contractor's Accommodation 9 Installation of Sewerage Storage Tank 10 Contractor Accommodation - Setup the Internal Finishing / Furniture / Equipment 11 Establishment of Vehicular Gate, Storage Area 12 Establishment of Welfare Facilities for Workers Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling</td><td>30 days 10 days 30 days 30 days 60 days 15 days 70 days 5 days 20 days 15 days 20 days 15 days 20 days 40 days 30 days 40 days 5 days 40 days 5 days 60 days 5 days 60 days 75 days</td><td>Fri 26/2/10 Tue 23/3/10 Fri 2/4/10 Sun 2/5/10 Thu 1/7/10 Mon 12/4/10 Mon 12/4/10 Mon 21/6/10 Sat 26/6/10 Fri 16/7/10 Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sun 28/3/10 Sun 2/4/10 Sun 6/6/10 Sun 6/6/10</td><td>Sat 27/3/10 Thu 1/4/10 Sat 1/5/10 Wed 30/6/10 Thu 15/7/10 Sun 20/6/10 Fri 25/6/10 Thu 15/7/10 Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Tue 28/8/12 Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10</td><td>4 5 6 6 4FS+10 days 8 9 10 11 11 11 11 11 11 20 17 22 22 23 24,21</td><td>4FS-5 days 8FS+10 days,5 6 7 9 10 11 12,13 19FS+30 days,35,111,22,20,28 30 21 25</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	111 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31	3 Design & Construction of Site Hoarding 4 Site Clearance 5 Design of Engineer's Site Office 6 Construction of Engineer's Site Office 7 Engineer's Site Office - Setup the Internal Finishing / Furniture/ Equipment 8 Construction of Contractor's Accommodation 9 Installation of Sewerage Storage Tank 10 Contractor Accommodation - Setup the Internal Finishing / Furniture / Equipment 11 Establishment of Vehicular Gate, Storage Area 12 Establishment of Welfare Facilities for Workers Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	30 days 10 days 30 days 30 days 60 days 15 days 70 days 5 days 20 days 15 days 20 days 15 days 20 days 40 days 30 days 40 days 5 days 40 days 5 days 60 days 5 days 60 days 75 days	Fri 26/2/10 Tue 23/3/10 Fri 2/4/10 Sun 2/5/10 Thu 1/7/10 Mon 12/4/10 Mon 12/4/10 Mon 21/6/10 Sat 26/6/10 Fri 16/7/10 Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sun 28/3/10 Sun 2/4/10 Sun 6/6/10 Sun 6/6/10	Sat 27/3/10 Thu 1/4/10 Sat 1/5/10 Wed 30/6/10 Thu 15/7/10 Sun 20/6/10 Fri 25/6/10 Thu 15/7/10 Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Tue 28/8/12 Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	4 5 6 6 4FS+10 days 8 9 10 11 11 11 11 11 11 20 17 22 22 23 24,21	4FS-5 days 8FS+10 days,5 6 7 9 10 11 12,13 19FS+30 days,35,111,22,20,28 30 21 25							
4 4 4 4 5 5 5 5 6 6 6 6 6 7 7 7 7 7 8 8 8 8 8 8 9 9 9 9 9 9 10 10 10 10 11 <t< td=""><td>111 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31</td><td>4 Site Clearance 5 Design of Engineer's Site Office 6 Construction of Engineer's Site Office 7 Engineer's Site Office - Setup the Internal Finishing / Furniture/ Equipment 8 Construction of Contractor's Accommodation 9 Installation of Sewerage Storage Tank 10 Contractor Accommodation - Setup the Internal Finishing / Furniture / Equipment 11 Establishment of Vehicular Gate, Storage Area 12 Establishment of Welfare Facilities for Workers Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling</td><td>10 days 30 days 60 days 15 days 70 days 5 days 20 days 15 days 20 days 15 days 20 days 20 days 20 days 40 days 30 days 5 days 5 days 40 days 40 days 5 days 5 days 75 days 75 days</td><td>Tue 23/3/10 Fri 2/4/10 Sun 2/5/10 Thu 1/7/10 Mon 12/4/10 Mon 12/4/10 Mon 21/6/10 Sat 26/6/10 Fri 16/7/10 Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Ved 7/4/10 Fri 26/2/10 Sat 17/4/10 Sat 17/4/10 Sun 6/6/10 Sat 17/4/10</td><td>Thu 1/4/10 Sat 1/5/10 Wed 30/6/10 Thu 15/7/10 Sun 20/6/10 Fri 25/6/10 Thu 15/7/10 Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Thu 28/8/12 Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10</td><td>4 5 6 6 4FS+10 days 8 9 10 11 11 11 11 11 11 20 17 22 22 23 24,21</td><td>8FS+10 days,5 6 7 9 10 11 12,13 19FS+30 days,35,111,22,20,28</td><td>26/2</td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	111 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31	4 Site Clearance 5 Design of Engineer's Site Office 6 Construction of Engineer's Site Office 7 Engineer's Site Office - Setup the Internal Finishing / Furniture/ Equipment 8 Construction of Contractor's Accommodation 9 Installation of Sewerage Storage Tank 10 Contractor Accommodation - Setup the Internal Finishing / Furniture / Equipment 11 Establishment of Vehicular Gate, Storage Area 12 Establishment of Welfare Facilities for Workers Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	10 days 30 days 60 days 15 days 70 days 5 days 20 days 15 days 20 days 15 days 20 days 20 days 20 days 40 days 30 days 5 days 5 days 40 days 40 days 5 days 5 days 75 days 75 days	Tue 23/3/10 Fri 2/4/10 Sun 2/5/10 Thu 1/7/10 Mon 12/4/10 Mon 12/4/10 Mon 21/6/10 Sat 26/6/10 Fri 16/7/10 Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Ved 7/4/10 Fri 26/2/10 Sat 17/4/10 Sat 17/4/10 Sun 6/6/10 Sat 17/4/10	Thu 1/4/10 Sat 1/5/10 Wed 30/6/10 Thu 15/7/10 Sun 20/6/10 Fri 25/6/10 Thu 15/7/10 Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Thu 28/8/12 Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	4 5 6 6 4FS+10 days 8 9 10 11 11 11 11 11 11 20 17 22 22 23 24,21	8FS+10 days,5 6 7 9 10 11 12,13 19FS+30 days,35,111,22,20,28	26/2						
5 5 5 6 6 6 7 7 7 8 8 8 9 9 9 90 9 9 100 10 10 111 11 11 112 12 12 133 13 13 14 13 13 14 14 14 15 15 15 15 16 16 16 16 16 17 17 17 17 18 18 18 18 18 19 19 19 19 19 20 20 20 20 20 21 21 21 21 21 22 22 22 22 22 23 23 23 23 23 24 24 24 <	111 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31	5 Design of Engineer's Site Office 6 Construction of Engineer's Site Office 7 Engineer's Site Office - Setup the Internal Finishing / Furniture/ Equipment 8 Construction of Contractor's Accommodation 9 Installation of Sewerage Storage Tank 10 Contractor Accommodation - Setup the Internal Finishing / Furniture / Equipment 11 Establishment of Vehicular Gate, Storage Area 12 Establishment of Welfare Facilities for Workers Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation	30 days 60 days 15 days 70 days 70 days 5 days 20 days 15 days 20 days 20 days 40 days 30 days 40 days 50 days 40 days 50 days 75 days 60 days 75 days	Fri 2/4/10 Sun 2/5/10 Thu 1/7/10 Mon 12/4/10 Mon 12/4/10 Mon 21/6/10 Sat 26/6/10 Fri 16/7/10 Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Sat 17/4/10 Sun 6/6/10 Sat 17/4/10	Sat 1/5/10 Wed 30/6/10 Thu 15/7/10 Sun 20/6/10 Fri 25/6/10 Thu 15/7/10 Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Thu 19/8/10 Thu 28/8/12 True 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	4 5 6 6 4FS+10 days 8 9 10 11 11 11 11 11 11 20 17 22 22 23 24,21	9 10 11 12,13 12,13 2,20,28 30 21 25	26/2						
7 7 7 8 8 8 8 8 8 9 9 9 9 9 9 100 100 100 100 110 111 111	111 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31	6 Construction of Engineer's Site Office 7 Engineer's Site Office - Setup the Internal Finishing / Furniture/ Equipment 8 Construction of Contractor's Accommodation 9 Installation of Sewerage Storage Tank 10 Contractor Accommodation - Setup the Internal Finishing / Furniture / Equipment 11 Establishment of Vehicular Gate, Storage Area 12 Establishment of Welfare Facilities for Workers Temporary Drainage System 15 Time for Completion of Section I 8 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	60 days 15 days 70 days 5 days 20 days 15 days 20 days 15 days 20 days 20 days 40 days 30 days 40 days 50 days 5 days 5 days 75 days 60 days	Sun 2/5/10 Thu 1/7/10 Mon 12/4/10 Mon 12/4/10 Mon 21/6/10 Sat 26/6/10 Fri 16/7/10 Sat 31/7/10 Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sat 17/4/10 Sat 17/4/10 Sat 17/4/10 Sat 17/4/10 Sat 17/4/10	Wed 30/6/10 Thu 15/7/10 Sun 20/6/10 Fri 25/6/10 Thu 15/7/10 Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Thu 19/8/10 Thu 28/8/12 Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	8 9 10 10 11 11 11 11 11 20 17 22 23 24,21	19FS+30 days,35,111,22,20,28 30 21 25	26/2						
9 9 9 9 10 10 10 10 11 11 11 11 12 12 12 12 13 13 13 13 14 15 15 15 15 16 16 16 16 16 16 19 19 19 19 19 19 19 19 19 19 19 20 20 20 20 20 20 21 21 21 21 21 21 21 22	111 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31	8 Construction of Contractor's Accommodation 9 Installation of Sewerage Storage Tank 10 Contractor Accommodation - Setup the Internal Finishing / Furniture / Equipment 11 Establishment of Vehicular Gate, Storage Area 12 Establishment of Welfare Facilities for Workers Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	70 days 5 days 20 days 15 days 20 days 20 days 20 days 20 days 915 days 915 days 0 days 40 days 30 days 40 days 5 days 5 days 75 days 75 days 60 days	Mon 12/4/10 Mon 21/6/10 Sat 26/6/10 Fri 16/7/10 Sat 31/7/10 Sat 31/7/10 Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Sat 17/4/10 Sat 17/4/10 Sun 6/6/10 Sat 17/4/10	Sun 20/6/10 Fri 25/6/10 Thu 15/7/10 Fri 30/7/10 Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Thu 19/8/10 Tue 28/8/12 Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	8 9 10 10 11 11 11 11 11 20 17 22 23 24,21	19FS+30 days,35,111,22,20,28 30 21 25	26/2						
9 9 9 9 10 10 10 10 11 11 11 11 12 12 12 12 13 13 13 13 14 15 15 15 15 16 16 16 16 16 16 19 19 19 19 19 19 19 19 19 19 19 20 20 20 20 20 20 21 21 21 21 21 21 21 22	111 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31	9 Installation of Sewerage Storage Tank 10 Contractor Accommodation - Setup the Internal Finishing / Furniture / Equipment 11 Establishment of Wehicular Gate, Storage Area 12 Establishment of Welfare Facilities for Workers Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	5 days 20 days 15 days 20 days 20 days 20 days 20 days 915 days 915 days 0 days 240 days 30 days 40 days 50 days 5 days 40 days 57 days 60 days 75 days	Mon 21/6/10 Sat 26/6/10 Fri 16/7/10 Sat 31/7/10 Sat 31/7/10 Sri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Sat 17/4/10 Sun 6/6/10 Sat 17/4/10	Fri 25/6/10 Thu 15/7/10 Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Thu 19/8/12 Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	8 9 10 10 11 11 11 11 11 20 17 22 23 24,21	19FS+30 days,35,111,22,20,28 30 21 25	26 (2						
10 10 10 11 11 11 12 12 12 13 13 13 14 15 15 15 16 16 16 16 17 17 17 17 18 18 18 18 19 19 19 19 20 20 20 20 21 21 21 21 22 22 22 22 23 23 23 23 24 24 24 24 25 25 25 25 26 26 26 26 27 28 28 28 28 28 28 28 29 29 29 30 30 30 30 30 31 31 31 31 33 33 </td <td>111 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31</td> <td>10 Contractor Accommodation - Setup the Internal Finishing / Furniture / Equipment 11 Establishment of Vehicular Gate, Storage Area 12 Establishment of Welfare Facilities for Workers Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling</td> <td>20 days 15 days 20 days 20 days 20 days 20 days 915 days 915 days 0 days 240 days 30 days 40 days 60 days 5 days 40 days 75 days 75 days 60 days</td> <td>Sat 26/6/10 Fri 16/7/10 Sat 31/7/10 Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Sun 6/6/10 Sat 17/4/10</td> <td>Thu 15/7/10 Fri 30/7/10 Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Tue 28/8/12 Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10</td> <td>11 11 11 11 11 11 11 11 11 11 11 11 11</td> <td>19FS+30 days,35,111,22,20,28 30 21 25</td> <td>→ 26/2</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	111 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31	10 Contractor Accommodation - Setup the Internal Finishing / Furniture / Equipment 11 Establishment of Vehicular Gate, Storage Area 12 Establishment of Welfare Facilities for Workers Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	20 days 15 days 20 days 20 days 20 days 20 days 915 days 915 days 0 days 240 days 30 days 40 days 60 days 5 days 40 days 75 days 75 days 60 days	Sat 26/6/10 Fri 16/7/10 Sat 31/7/10 Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Sun 6/6/10 Sat 17/4/10	Thu 15/7/10 Fri 30/7/10 Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Tue 28/8/12 Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	11 11 11 11 11 11 11 11 11 11 11 11 11	19FS+30 days,35,111,22,20,28 30 21 25	→ 26/2						
111 11 11 11 11 12 12 12 12 12 13 13 13 13 13 14 14 15 15 15 15 16 16 16 16 17 17 17 17 17 18 18 18 18 18 19 19 19 19 20 20 20 20 20 20 20 20 20 20 20 20 20	111 12 13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31	11 Establishment of Vehicular Gate, Storage Area 12 Establishment of Welfare Facilities for Workers Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 27 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	15 days 20 days 20 days 20 days 915 days 915 days 915 days 0 days 240 days 30 days 40 days 60 days 50 days 40 days 75 days 40 days 30 days 40 days	Fri 16/7/10 Sat 31/7/10 Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Sun 6/6/10 Sat 17/4/10	Fri 30/7/10 Thu 19/8/10 Thu 19/8/10 Thu 19/8/10 Tue 28/8/12 Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	11 11 11 11 11 11 11 11 11 11 11 11 11	19FS+30 days,35,111,22,20,28 30 21 25	→ 26(2						
13 13 13 14 15 15 15 15 15 16 16 16 16 17 17 17 17 17 18 18 18 18 18 19 19 19 19 19 19 19 19 19 19 19 12 12 12 12 12 12 12 12 12 22 <td>13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31</td> <td>Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling</td> <td>20 days 915 days 915 days 0 days 240 days 30 days 40 days 50 days 5 days 40 days 5 days 75 days 75 days</td> <td>Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Sun 28/3/10 Sat 17/4/10 Sun 26/6/10 Sat 17/4/10</td> <td>Thu 19/8/10 Tue 28/8/12 Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10</td> <td>17FS+30 days 17FS+30 days 17 20 17 22 23 24,21</td> <td>30 21 25</td> <td>→ 26(2</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	13 15 16 17 18 19 20 21 22 23 24 25 26 28 29 30 31	Temporary Drainage System 15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	20 days 915 days 915 days 0 days 240 days 30 days 40 days 50 days 5 days 40 days 5 days 75 days 75 days	Sat 31/7/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Sun 28/3/10 Sat 17/4/10 Sun 26/6/10 Sat 17/4/10	Thu 19/8/10 Tue 28/8/12 Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	17FS+30 days 17FS+30 days 17 20 17 22 23 24,21	30 21 25	→ 26(2						
14 15 15 15 15 16 16 16 16 16 16 16 16 17 17 17 17 17 18 18 18 18 18 18 19 19 19 19 19 19 20 20 20 20 20 20 20 21 21 21 21 21 21 21 22<	16 17 18 19 20 21 22 23 24 25 26 28 29 30 31 33 34	15 Time for Completion of Section I 16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	915 days 915 days 0 days 0 days 240 days 30 days 40 days 50 days 50 days 5 days 40 days 5 days 75 days 75 days 75 days	Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Thu 22/4/10 Sun 6/6/10 Sat 17/4/10	Tue 28/8/12 Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	17 20 17 22 23 24,21	30 21 25	26(2	•					
15 15 15 16 16 16 17 17 17 18 18 18 19 19 19 20 20 20 21 21 21 22 22 22 23 23 23 24 24 24 25 25 25 26 26 26 27 28 28 28 29 29 29 30 30 30 31 31 31 32 33 33 33 33 33 34 34 34	16 17 18 19 20 21 22 23 24 25 26 28 29 30 31 33 34	16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	915 days 0 days 240 days 30 days 40 days 60 days 50 days 5 days 40 days 75 days 75 days 75 days	Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Thu 22/4/10 Sun 6/6/10 Sat 17/4/10	Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 3/15/10 Mon 5/7/10	17 20 17 22 23 24,21	30 21 25	26(2	_					
16 16 16 17 17 17 18 18 18 19 19 19 20 20 20 21 21 21 22 22 22 23 23 23 24 24 24 25 25 25 26 26 26 27 28 28 28 29 29 29 30 30 30 31 31 31 32 33 33 33 33 34 34 34	16 17 18 19 20 21 22 23 24 25 26 28 29 30 31 33 34	16 Section I (Area A,B - Shuen Wan) 17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	915 days 0 days 240 days 30 days 40 days 60 days 50 days 5 days 40 days 75 days 75 days 75 days	Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Thu 22/4/10 Sun 6/6/10 Sat 17/4/10	Tue 28/8/12 Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 3/15/10 Mon 5/7/10	17 20 17 22 23 24,21	30 21 25	26(2						
17 17 17 18 18 18 19 19 19 20 20 20 20 20 20 20 20 20 20 20 20 20 20 20 22 22 22 23 23 23 24 24 24 25 25 25 26 26 26 26 27 29 29 30 30 30 31 31 31 32 33 33 33 33 33 34 34 34	18 19 20 21 22 23 24 25 26 28 29 30 31 33 34	17 Commencement of Works 18 Preliminary Works 19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	0 days 240 days 30 days 40 days 60 days 50 days 5 days 40 days 75 days 75 days 75 days	Fri 26/2/10 Fri 26/2/10 Sun 28/3/10 Fri 26/2/10 Fri 26/2/10 Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Thu 22/4/10 Sun 6/6/10 Sat 17/4/10	Fri 26/2/10 Sat 23/10/10 Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	17 20 17 22 23 24,21	30 21 25	26(2]					
19 19 19 19 20 20 20 20 21 21 21 21 22 22 22 22 23 23 23 23 24 24 24 24 25 25 25 25 26 26 26 26 27 29 29 29 29 29 29 30 30 30 30 30 31 31 31 31 32 33 33 33 33 33 34 34	19 20 21 22 23 24 25 26 28 29 30 31	19 Seek clarification regarding Environmental Permit 20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	30 days 40 days 60 days 50 days 5 days 40 days 30 days 75 days 75 days	Sun 28/3/10 Fri 26/2/10 Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Thu 22/4/10 Sun 6/6/10 Sat 17/4/10	Mon 26/4/10 Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	17 20 17 22 23 24,21	30 21 25 23,26 24 25 30							
20 20 20 21 21 21 21 22 22 22 22 23 23 23 23 24 24 24 24 25 25 25 25 26 26 26 26 27 28 28 28 29 29 29 30 30 30 30 30 31 31 31 31 32 33 33 33 33 34 34 34	20 21 22 23 24 25 26 28 29 30 31 33	20 Design of TTA Scheme for Site Access 21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	40 days 60 days 50 days 5 days 40 days 30 days 75 days 75 days	Fri 26/2/10 Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Thu 22/4/10 Sun 6/6/10 Sat 17/4/10	Tue 6/4/10 Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	17 20 17 22 23 24,21	30 21 25 23,26 24 25 30							
21 21 21 22 22 22 23 23 23 24 24 24 25 25 25 26 26 26 27 28 28 28 29 29 29 30 30 30 31 31 31 32 33 33 33 34 34	21 22 23 24 25 26 28 29 30 31 33	21 Submission of TTA to TMLG for Approval 22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	60 days 50 days 5 days 40 days 30 days 75 days 75 days	Wed 7/4/10 Fri 26/2/10 Sat 17/4/10 Thu 22/4/10 Sun 6/6/10 Sat 17/4/10	Sat 5/6/10 Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	20 17 22 22 23 24,21	25 25,23,26 24 25 30							
222 22 22 233 23 23 244 24 24 255 25 25 26 26 26 277 28 28 28 29 29 29 30 30 30 30 30 31 31 31 31 33 33 33 33 34 34 34 34	22 23 24 25 26 28 29 30 31 33	22 Site Clearance 23 Project Signboard 24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	50 days 5 days 40 days 30 days 75 days 75 days	Fri 26/2/10 Sat 17/4/10 Thu 22/4/10 Sun 6/6/10 Sat 17/4/10	Fri 16/4/10 Wed 21/4/10 Mon 31/5/10 Mon 5/7/10	17 22 23 24,21	23,26 24 25 30				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			
24 24 24 25 25 25 26 26 26 27 28 28 28 29 29 29 29 30 30 30 30 31 31 31 31 32 33 33 33 34 34 34 34	24 25 26 28 29 30 31 33 33	24 Hoarding Erection 25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	40 days 30 days 75 days 75 days 60 days	Thu 22/4/10 Sun 6/6/10 Sat 17/4/10	Mon 31/5/10 Mon 5/7/10	23 24,21	24 25 30	E E					1 1	
25 25 25 26 26 26 27 28 28 28 29 29 29 29 30 30 30 30 31 31 31 31 32 33 33 33 34 34 34 34	25 26 28 29 30 31 33 33	25 Establish Site Access 26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	30 days 75 days 75 days 60 days	Sun 6/6/10 Sat 17/4/10	Mon 5/7/10	24,21	25 30	BETTEL .					. 1	
26 26 26 27 28 28 28 29 29 29 29 30 30 30 30 31 31 31 31 32 33 33 33 34 34 34	28 29 30 31 33 33 34	26 Ground Investigation 28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	75 days 75 days 60 days	Sat 17/4/10			30			1				
277 28 28 28 28 28 29 29 29 30 30 30 30 30 30 31 31 31 31 31 33 33 33 33 33 33 34 36	28 29 30 31 33 34	28 Tree Survey 29 Submission of Tree Survey Record 30 Tree Felling	75 days 60 days		A A SCU JOHOV ID	22	20		1					
29 29 29 30 30 30 31 31 31 32 33 33 34 34 34	29 30 31 33 33 34	29 Submission of Tree Survey Record 30 Tree Felling	60 days		54 50/0/10	22	30	incinininininininininininininininininin		1				
30 30 30 31 31 31 32 33 33 33 34 34 34 34	30 31 33 33	30 Tree Felling		Fri 26/2/10	Tue 11/5/10	17	29			i				
31 31 31 32 33 33 33 33 34 34 34	31 33 34		20 days	Wed 12/5/10	Sat 10/7/10	28	30,31		₹ :	:			1 1	
32 33 33 34 34 34 34	33 34	51 Tree Transplanting	00.1	Mon 26/7/10	Sat 14/8/10	29,139,25,26,19	94,99,37			i	1			i i
33 33 34 34 34 34	34		90 days	Mon 26/7/10	Sat 23/10/10	29,139	94FS-30 days,99FS-30 days,40FS-30 days							
		33 Pumping Station	915 days	Fri 26/2/10	Tue 28/8/12					i				
35 35 35	0.5	34 Piling Works	485 days	Fri 26/2/10	Sat 25/6/11			VI.		1				
	35		100 days	Fri 26/2/10	Sat 5/6/10	17	46,54,36		:	1		1	1	
36 36 36	36	Material Ordering & Delivery to Site 36 Ground Preparation for Piling	60 days	Sun 6/6/10	Wed 4/8/10 Tue 24/8/10	35 139,30	38							
37 37 37 38 38 38 38	38	36 Ground Preparation for Piling 37 Preliminary Pile	10 days 35 days	Sun 15/8/10 Wed 25/8/10	Tue 28/9/10	37,36	39,40		4	1		1	1	
39 39 39	39	39 Loading Test	30 days	Wed 29/9/10	Thu 28/10/10	38	25,10							
40 40 40	40		110 days	Wed 29/9/10	Sun 16/1/11	38,31FS-30 days	41							
41 41 41		Loading Test for working piles	30 days	Mon 17/1/11	Tue 15/2/11	40	42						1 1	
42 42 42 43 43 43	41	40 Sheetpiling 41 Excavation to Pile Cut Off Level / Shoring	30 days 100 days	Wed 16/2/11 Fri 18/3/11	Thu 17/3/11 Sat 25/6/11	41	43			10000	***************************************			
44 45 45	42	41 Excavation to the Cut On Level / Shoring	100 days	111 10/3/11	Sat 25/0/11	+2	47			, E	1-1-1-1-1-1-1-1-1-1-1-1			
45 45 45	44		815 days	Sun 6/6/10	Tue 28/8/12					1	1	1	1 1	
46 46 46		* *	120 days	Sun 6/6/10	Sun 3/10/10	35	47	; (1	;	1	1 1	1
47 47 47 48 48 48	46	45 Reinforced Concrete Works 46 Roofing	210 days 50 days	Sun 26/6/11 Sun 22/1/12	Sat 21/1/12 Sun 11/3/12	46,43	118SS+80 days,75,48,68,62,74,57 49,50				r r r r r r r r r r r r r r r r r r r		iliani Ilianiani	
49 49 49			50 days	Mon 12/3/12	Mon 30/4/12	48	51						[12222222]	
50 50 50	49		70 days	Mon 12/3/12	Sun 20/5/12	48	51			i		i		
51 51 51	50	49 External Finishing Works	100 days	Mon 21/5/12	Tue 28/8/12	50,49	125							
52 53 53 53	52	51 E&M	815 days	Sun 6/6/10	Tue 28/8/12					!				
54 54 54			120 days	Sun 6/6/10	Sun 3/10/10	35	55FS-30 days	TETETE T					1	
55 55 55	54	53 Approval of E & M Design	90 days	Sat 4/9/10	Thu 2/12/10	54FS-30 days	56	(-2-2-2-2	4			:		
56 56 56	55	*	415 days	Fri 3/12/10	Sat 21/1/12	55	57			Ě				<u> </u>
57 57 57 58 58 58		_	150 days 100 days	Sun 22/1/12 Mon 21/5/12	Tue 19/6/12 Tue 28/8/12	56,47 57FS-30 days	58FS-30 days							Ministry
59 58 58	31	20 Final Leading WOLAS	100 days	1810H Z1/3/1Z	1 uc 20/0/12	3713-30 days	125			1	1			Trinininiii
60 60 60			220 days	Sun 22/1/12	Tue 28/8/12									
61 61 61		59 Pumping Station to Outfall Structure	220 days	Sun 22/1/12	Tue 28/8/12							:		
62 62 62 63 63 63		60 Installation of Cofferdam & Site Hoarding Phase 2 61 Excavation	30 days 30 days	Sun 22/1/12 Tue 21/2/12	Mon 20/2/12 Wed 21/3/12	62	63			i	1			i i
64 64 64			50 days	Thu 22/3/12	Thu 10/5/12	63	65						(EEEEE)	ereel.
65 65 65			110 days	Fri 11/5/12	Tue 28/8/12	64	125			1	1			
66														
67 67 67		-	220 days	Sun 22/1/12	Tue 28/8/12	10				1			[17272]	
68 68 68 69 69 69	67	66 Installation of Cofferdam & Site Hoarding Phase 2 67 Excavation	30 days 30 days	Sun 22/1/12 Tue 21/2/12	Mon 20/2/12 Wed 21/3/12	68	69 70			i			Leisib Esset.	
70 70 70	69	68 Construction of Pipe & Tide Level Monitoring Chambers	50 days	Thu 22/3/12	Thu 10/5/12	69	71			:			1	
71 71 71	70	69 Outfall Structure	110 days	Fri 11/5/12	Tue 28/8/12	70	125				1	:		
72 79 79		71 Determinal Micro Winds	000.1	Duc. 00.11.11.0	Tue 00/0/10									1
73 73 73 73 74 74 74		71 External Misc. Works 72 Boundary Wall & Fencing	220 days 160 days	Sun 22/1/12 Sun 22/1/12	Tue 28/8/12 Fri 29/6/12	47	79			1			1-11-1-11-11-1	000000000000000000000000000000000000000
75 75 75	74		60 days	Sun 22/1/12	Wed 21/3/12	47	76,79						100000000000000000000000000000000000000	
76 76 76	75	74 Surface Drainage System & Catchpits	60 days	Thu 22/3/12	Sun 20/5/12	75	77			1				
77 77 77	76	76 Concrete Pavement	20 days	Mon 21/5/12	Sat 9/6/12	76	78						1	iii—
78 78 78 70 70 70	77	77 Landscaping Works 225mm die Sayur Aeroes Ting Kelc Bood and Connection to Existing Manhales	60 days	Sat 30/6/12	Tue 28/8/12	77,74 75	125			1				
79 79 79 80 80 80	/8	225mm dia. Sewer Across Ting Kok Road and Connection to Existing Manholes Sewer Manhole SM1	120 days 40 days	Thu 22/3/12 Fri 20/7/12	Thu 19/7/12 Tue 28/8/12	75	125			i				
81			10 days		2.22 201012		123					:		
ster Programme - Rev. 6 ta Date: 2010-2-26	Task	Progress Summary		Critical Task	Rolled Up	Progress		Group By Summary						
	Critical Ta	k Milestone • Rolled Up Task	Rolled Up	Milestone 🔷	Split	1 1 1 1 1 1	Project Summary	Deadline $\sqrt{}$	·					
						Page 1								_

Contract No.: DC/2009/22
Contract Title: Drainage Improvement Works in Shuen Wan, Tai Po - Contract 1

<u>Master Programme (Rev. 6)</u>


							<u>M</u>	aster Programme (Rev. 6)		
ID no. in Rev.	ID no. in Rev.	ID no. in R	Rev. ID no. in Rev	. Task Name	Duration	Start	Finish	Predecessors	Successors 2010 2011 2012	
5	4	3	2						1st Quarter 2nd Quarter 2nd Quarter 2nd Quarter 4th Quarter 1st Quarter 2nd Quarter 3rd Quarter 3rd Quarter 2nd Quarter 2nd Quarter 3rd Quarter 3rd Quarter 4th Quarter 2nd Quarter 2nd Quarter 3rd Quarter 3rd Quarter 2nd Quarter 2nd Quarter 3rd Qu	d Quarter 3rd
82	82	-	80 79	Twin Cell Box Culvert	915 days	Fri 26/2/10	Tue 28/8/12		Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr	or May Jun Jul
83			81 80	Liaison with LCSD	15 days	Fri 26/2/10	Fri 12/3/10	2	84 53	
84			82 81	Determination of Box Culvert Alignment	30 days	Sat 13/3/10	Sun 11/4/10	83	88	1
85			83 82	Record Survey	30 days	Mon 12/4/10	Tue 11/5/10	84	86 1933	- :
86			84 83	Condition Survey of Existing Structure	15 days	Wed 12/5/10	Wed 26/5/10	85	87	- :
87			85 84	Submission of Method Statement to LCSD	60 days	Thu 27/5/10	Sun 25/7/10	86	01 1231 1	:
88			86 85	Design of Temporary Traffic Arrangement	60 days	Fri 26/2/10	Mon 26/4/10	2	89.90	1
89			87 86	Submission of TTA to TMLG for Approval	90 days	Tue 27/4/10	Sun 25/7/10	88	90F	1
90			88 87	Excavation Permit	120 days	Tue 27/4/10	Tue 24/8/10	88,89FF	00 [55555555551]	
91	70		89 88	Temporary Removal of Structure and Facilities / Reprovision	15 days	Mon 26/7/10	Mon 9/8/10	87	90	
92			09 00	Provision of Temporary Irrigation Pipes	20 days	Tue 10/8/10	Sun 29/8/10	91	94 (33)	
93			91 89	Box Culvert at Chainage 0 - 25	150 days	Wed 1/2/12	Fri 29/6/12	00		-
94			92 90	Box Culvert at Chainage 0 - 25 Box Culvert at Chainage 25 - 75	100 days	Fri 24/9/10	Sat 1/1/11	31FS-30 days,30,92	06	
95			93 91	Box Culvert at Chainage 25 - 75 Box Culvert at Chainage 75 - 125	100 days	Sun 2/1/11	Mon 11/4/11	94	OK	:
			94 92	Box Culvert at Chainage 125 - 125 Box Culvert at Chainage 125 - 175	100 days	Tue 12/4/11	Wed 20/7/11	95	20	
96	90		95 93	Box Culvert at Chainage 125 - 175 Box Culvert at Chainage 175 - 225	100 days	Thu 21/7/11	Fri 28/10/11	95	97	:
98	97		96 94	Box Culvert at Chainage 173 - 223 Box Culvert at Chainage 225 - 275	95 days	Sat 29/10/11	Tue 31/1/12	90	90 00	:
	98							00 21FC 20 1 20	93	:
99	99		97 95	Box Culvert at Chainae 275 - 300 Pox Culvert at Chainae 270 - 350 (Including Outfall & Decilting Chamber)	450 days	Fri 24/9/10	Sat 17/12/11	90,31FS-30 days,30	www.	5000
			98 96	Box Culvert at Chainage 300 - 350 (Including Outfall & Desilting Chamber)	150 days	Sun 18/12/11	Tue 15/5/12			2000 b
101			99	1200mm dia. Drainage Pipe Reinstallation and Reinstatement of Existing Structure, Facilities and Trees	40 days	Wed 16/5/12	Sun 24/6/12	93,101	102	
102	102	-	100 97	Reinstaliation and Reinstatement of Existing Structure, Facilities and Trees	60 days	Sat 30/6/12	Tue 28/8/12	93,101		饂
	10.		100 00	Die 0100 mm Darieres Dies	017.1	P-1 0/10/10	m 00/0/10			
104			102 99	Dia. 2100mm Drainage Pipe	915 days	Fri 26/2/10	Tue 28/8/12			-
105			103 100	Record Survey	15 days	Fri 26/2/10	Fri 12/3/10	2	106	;
106			104 101	Site Investigation (Trial Pit)	50 days	Sat 13/3/10	Sat 1/5/10	105	107	
107			105 102	Design of Temporary Traffic Arrangement	40 days	Sun 2/5/10	Thu 10/6/10	106	108,109	1
108			106 103	Submission of TTA to TMLG for Approval	60 days	Fri 11/6/10	Mon 9/8/10	107	110,109FF	
109			107 104	Excavation Permit	90 days	Fri 11/6/10	Wed 8/9/10	107,108FF	114	
110			108	Liaison with HyD / LCSD for Planter Removal	25 days	Tue 10/8/10	Fri 3/9/10	108	114	
. 111	. 111	1	109 105	E&M Design of Penstocks	180 days	Fri 26/2/10	Tue 24/8/10	17	112	
112	112	1	110 106	Submission for Approval	60 days	Wed 25/8/10	Sat 23/10/10	111	113	
113	113	1	111 107	Fabrication & Delivery of Penstocks	240 days	Sun 24/10/10	Mon 20/6/11	112	120	1
114	114	1	112 108	MH 04 to MH 05	180 days	Thu 9/9/10	Mon 7/3/11	109,139,110	115	1
115	115	1	113 109	MH 03 to MH 04	90 days	Tue 8/3/11	Sun 5/6/11	114	116,119	1
116	116	1	114 110	Intake to MH 03	150 days	Mon 6/6/11	Wed 2/11/11	115	120FS-30 days,121FS-30 days,117	:
117	117	1	115 115	Reinstatement of Existing Planter	50 days	Thu 3/11/11	Thu 22/12/11	116		1
118	118	1	116 111	MH 05 to MH 06	60 days	Wed 14/9/11	Sat 12/11/11	47SS+80 days		1
119	119			Temporary Drainage Management Plan	90 days	Mon 6/6/11	Sat 3/9/11	115	120	1
120	120	1	118 112	Intake (As required in Dry Season)	150 days	Tue 4/10/11	Thu 1/3/12	116FS-30 days,113,119	123	1
121	121	1	119 113	Modification of Existing Outlet Structure of Wai Ha River	150 days	Tue 4/10/11	Thu 1/3/12	116FS-30 days	122FF	1
! 122	. 122	1	120 114	Installation of 4 nos of Mechanical Penstocks	30 days	Wed 1/2/12	Thu 1/3/12	121FF	123	1
123	123		121	E & M Works	120 days	Fri 2/3/12	Fri 29/6/12	122,120	124	annanan <mark>.</mark>
124	124	1	122	Misc. Works & Reinstatement	60 days	Sat 30/6/12	Tue 28/8/12	123	125	1
125			123 116	Completion of Section I	0 days	Tue 28/8/12	Tue 28/8/12	78,124,102,51,58,65,71,80		<u> </u>
	1.23	†						, , , , , , , , , , , , , , , , , , , ,		1
127	127		125 118	Time for Completion of Section II	365 days	Fri 26/2/10	Fri 25/2/11			1
128			126 119	Section II (Area C - Ecological Compensation Area at Shuen Wan)	365 days	Fri 26/2/10	Fri 25/2/11			- 1
129			127 120	Commencement of Works	0 days	Fri 26/2/10	Fri 26/2/10		131,132,133	1
130			128 121	Preliminary Works	45 days	Fri 26/2/10	Sun 11/4/10			
131			129 122	Site Clearance	10 days	Fri 26/2/10	Sun 7/3/10	129	134 B	1
132			130 123	Hoarding Erection	15 days	Fri 26/2/10	Fri 12/3/10	129	136 85	- :
133			131 124	Pumping Water out of Pond	10 days	Fri 26/2/10	Sun 7/3/10	129	135	
134			132 125	Check actual Tidal against Predicted Tidal Level	15 days	Mon 8/3/10	Mon 22/3/10	131	136FS-10 days	1
			133 126	Survey Existing Pond Bed	5 days	Mon 8/3/10	Fri 12/3/10	133	136	
135			134 127	Design of of Ecological Compensation Area	30 days	Sat 13/3/10	Sun 11/4/10	135,134FS-10 days,132	138	
130	, 130	 '	121	Design of of Ecological Companion Area	JU uays	oat 13/3/10	Juli 11/4/10	155,1571 G-10 uays,152		
	138	-	136 129	Submission of Design of Ecological Compensation Area to EPD for Approval	0 days	Sun 11/4/10	Sun 11/4/10	136	139	
									139 140.114.30.31.37.141.142	
			137 130	Refer to Permit Requirement plus 15 weeks for Approval and Commencement of Works	105 days	Mon 12/4/10	Sun 25/7/10	138		1
140			138 131	Fill of Pond to Designed Level	165 days	Mon 26/7/10	Thu 6/1/11	139	143FS-60 days	1
141			139 132	Transplanting	90 days	Mon 26/7/10	Sat 23/10/10	139		
142				Temporary Drainage Management Plan	90 days	Mon 26/7/10	Sat 23/10/10	139	145	
143			141 133	Planting Works at Upper Level	60 days	Mon 8/11/10	Thu 6/1/11	140FS-60 days	144	
144			142 134	Planting Works at Lower Level	30 days	Fri 7/1/11	Sat 5/2/11	143	145	
145			143 135	Setting up Water Circulation System	20 days	Sun 6/2/11	Fri 25/2/11	144,142	146	i
146	146		144 136	Completion of Section II	0 days	Fri 25/2/11	Fri 25/2/11	145	A 250	








Contract No.: DC/2009/22 Contract Title: Drainage Improvement Works in Shuen Wan, Tai Po - Contract 1 Sub-Programme for Outstanding Works Task Name Start Duration Finish 2014 Apr May Jun Jul Aug Outstanding Works at Shuen Wan 90 days Apr 7 '14 Jul 5 '14 2 3 90 days Apr 7 '14 Area A Jul 5 '14 Minor rectification of Defects at Pump station 90 days Apr 7'14 4 Jul 5'14 5 Minor rectification works along Ting Kok Road 60 days Apr 7'14 Jun 5 '14 6 7 Area B 90 days Apr 7 '14 Jul 5 '14 8 Reinstatement Works 90 days Apr 7'14 Jul 5 '14 9 Apr 7 '14 Apr 7'14 10 Area C 0 days Completed and handed over to DLO for Maintenance 0 days Apr 7'14 Apr 7 '14 11 4/7 Task Rolled Up Task External Tasks Critical Task Rolled Up Critical Task Project Summary Rolled Up Milestone Progress Group By Summary Milestone Rolled Up Progress Deadline Summary Split Page 1





































Agreement No. DP/01/2010
Drainage Improvement Works in Shatin and Tai Po:
Ecological Monitoring in area under Contract 1
(Report 20a for May 2014)

Prepared for:

Drainage Services Department

Prepared by: **ENVIRON Hong Kong Limited**

Date: **June 2014**

Reference Number: R3833_V1.0



Agreement No. DP/01/2010
Drainage Improvement Works in Shatin and Tai Po:
Ecological Monitoring in area under Contract 1
(Report 20a for May 2014)

Prepared by:

Max Lee

Assistant Environmental Consultant

Approved by:

Tony Cheng Project Manager

ENVIRON Hong Kong Limited Room 2403, Jubilee Centre 18 Fenwick Street, Wan Chai, Hong Kong

Tel: (852) 3465 2888 Fax: (852) 34652899

Email: hkinfo@environcorp.com

Q:\Projects\DSDSHUWNEM00\Report\Bi-Monthly Construction Phase Ecological Monitoring Report\201405\20a



R3833_V1.0 i

Contents

		Page
2.	Highlights of this report	1
3.	Summary of construction activities for the month	2
4.	Monitoring Methodology	2
4.1	Vegetation survey	
4.2	Avifauna	3
4.3	Herpetofauna	3
4.4	Butterflies and Odonata	
4.5	Mammals	3
4.6	Aquatic fauna	4
_		_
5.	Monitoring data	
5.1	Vegetation survey	
5.2	Avifauna	
5.3	Herpetofauna	
5.4	Butterflies	
5.5	Odonata	
5.6	Mammal	
5.7	Aquatic fauna	6
6.	Remedial measures adopted to the adverse condition	6
7.	Record of complains and remedial measures	6
8.	Review of the monitoring results	6
9.	Forecast of works programme and monitoring requirements	7
10.	Comments and summary	7
11.	References	7

List of Tables



- Table 1: List of riparian vegetation and coverage (%) recorded from two stream sampling points under Contract 1 (i.e. SEMP 1, 2).
- Table 2: List of vegetation recorded from works area under Contracts 1 and 100 m buffer area in the impact monitoring survey conducted in May 2014. Vegetation species presents in the identified location was indicated by "V".
- Table 3: List of avifauna species and maximum counts recorded from the impact monitoring survey in May 2014 at work area under Contracts 1 and 100 m buffer area.
- Table 4: List of herpetofauna and maximum counts recorded from the impact monitoring survey in May 2014 at work area under Contracts 1 and 100 m buffer area.

List of Figures

- Figure 1: Map showing the ecological monitoring transect and the boundary of assessment area.
- Figure 2: SEMP 1, the first sampling point of Wai Ha River under Contract 1.
- Figure 3: SEMP 2, the second sampling point along Wai Ha River under Contract 1.



1. Introduction

1.1 Project description

The Drainage Improvement Works in Shuen Wan was undertaken to minimize the potential flooding impacts in Sha Tin and Tai Po area. Although the Ecological Impact Assessment in the EIA Report identified that ecological impacts resulting from the proposed drainage improvement works at Shuen Wan were anticipated to be very minor in scale, ecological mitigation and ecological monitoring were recommended in the EM&A Manual (http://env-shuenwan.com/pdf/review_note_em&a_rev.3.pdf) as stipulated under Environment Permit No. EP-303/2008.

- **1.2** Scope of ecological impact monitoring was described in the Particular Specifications and EM & A Manual of the projects. In brief, the monitoring tasks include regular check on the retained and transplanted trees and shrubs, monitoring on fauna groups and aquatic fauna within the works area and any ecologically sensitive area within 100 m of the works boundary.
- **1.3** China-Hong Kong Ecology Consultants Co. was commissioned by ENVIRON Hong Kong Limited to perform the ecological impact monitoring survey for areas under Contract 1 starting from March 2011.
- **1.4** The outline of this ecological monitoring report was as follow:
 - Highlights of this report
 - Summary of construction activities for the month
 - Monitoring methodology
 - Monitoring data
 - Remedial measures adopted to the adverse condition
 - Record of complains and remedial measures
 - Review of monitoring results
 - Forecast of works programme and monitoring requirements
 - Comments and brief summary
- **1.5** This is the report No. 20a ecological monitoring conducted on 13th May 2014 within the works boundary under Contract 1 and area within 100 m from the works boundary.

2. Highlights of this report

- Field survey was conducted on 13th May 2014
- Construction activities of Contract 1 was continued since March 2011



- Lower number of species was observed within the works area under Contract 1, in particular stream ecological monitoring point 2 (SEMP 2) due to recent river diversion for Ecological Compensatory Area (ECA) construction.
- Habitats in the 100 m buffer area retain its natural condition.

3. Summary of construction activities for the month

Major construction activities carried out in Contract 1 by the contractor during the present monitoring period (May 2014) includes:

Area A (Pumping Station) and Area B (Tung Tsz Nursery)

• Rectifying of minor defects inside the pump station.

Area C (ECA)

Handovered to AFCD.

4. Monitoring Methodology

Ecological monitoring methods were generally followed those described in the baseline ecological surveys (DC/2009/22). However, sampling area maybe reduced because of habitat change, for instance, deforestation and channel modification due to drainage works, where sampling was not applicable. Moreover, as the Ecological Monitoring for Ecological Compensatory Area (ECA) was completed and the ECA was handover to AFCD on January 2013 already, thus the monitoring survey and photo taking on SEMP 2 was not applicable also. Survey data and evaluation are detailed in the following sections.

4.1 Vegetation survey

Vegetation survey was performed along the designated transects (**Figure 1**) for ecological monitoring as described in the project specifications to monitor the vegetation health which could be adversely influenced by any bad site practice. Qualitative data of plants within the works boundary and wetland vegetation in the 100 m buffer area of Contract 1 adjacent to construction site and wetland was recorded. Riparian vegetation including aquatic and emergent at 4 stream ecological monitoring points (hereinafter referred to as "SEMP") under Contract 1 (i.e. SEPM 1; **Figure 2**) along the affected stream channel and riparian habitat was recorded in terms of



species, relative abundance and average heights. Any signs of damages and adverse health problems directly caused the works were recorded and reported. Nomenclature and protection status of the species followed those documented in the AFCD website (www.hkbiodiversity.net) and Hong Kong Herbarium (2004).

4.2 Avifauna

Bird survey was conducted by following the proposed transects which cover the major ecologically sensitive areas of the Project (**Figure 1**). All bird species were recorded with special attention paid on the species of conservation importance and wetland-dependent species. List of bird species recorded and the relative abundance was provided.

4.3 Herpetofauna

Hepetofauna survey was conducted via direct observation and active searching along the survey transects with a focus in the work areas (**Figure 1**). All reptiles and amphibians encountered or heard were recorded. Nomenclature and conservation status of herpetofauna species follows AFCD website (www.hkbiodiversity.net).

4.4 Butterflies and Odonata

Odonates and butterfly survey of different habitats within the Study Area was conducted along the proposed transect (**Figure 1**). All butterflies and odonata were identified and relative abundance was recorded. Nomenclauture and status of conservation of butterflies follows Lo & Hui (2005) while that of odonata follows AFCD websites (www.hkbiodiversity.net).

4.5 Mammals

As the monitoring site was situated near traffics, plant nursery and residential buildings, mammals were unlikely inhabited at the site except rodents, domestic dogs and cats. Detailed mammal monitoring was not conducted. However, any sighting, tracks and signs of mammals encountered during survey of other faunal groups was recorded. Bat was surveyed by search for potential colony habitat, such as palm trees, which are often used by fruit bats as nesting sites.



4.6 Aquatic fauna

Monitoring of aquatic fauna was carried out mainly by bank-side observation, sometimes with the aid of binoculars, at two stream ecological monitoring points under Contract 1 (i.e. SEMP 1). These points are selected for covering representative sections of Wai Ha River and are shown in **Figure 1**. Netting and fish traps were also deployed at these points to collect supplementary data. Aquatic fauna seen/collected was identified *in situ* to the lowest possible taxon and relative abundance was presented.



5. Monitoring data

5.1 Vegetation survey

The habitats identified in area under Contract 1 are marine, recreational fish pond, river course, wooded area, mangrove, marsh and developed area (including village). Vegetation were found in wooded area, mangrove, marsh, develop area and river bank. The riparian vegetations at SEMP 1 were dominated by *Bidens alba, Pennisetum alopecuroides* and *Plantago major* with average coverage ranged from 10% to 15% (**Table 1**). A list of plant species recorded from different habitats within the assessment area under Contract 1 is presented on **Table 2**. A total of 130 species were recorded within the assessment boundary of Contract 1 in which 121 species were recorded within the buffer area, while 52 species recorded within the work areas under Contract 1. No protected species were recorded.

5.2 Avifauna

A total of 16 bird species were recorded in the current survey under Contract 1(**Table 3**). In the work area under Contract 1, only 4 common bird species were recorded in which none of them were with conservation interest. A total of 16 bird species were recorded in the 100m buffer area and all of them were common species in Hong Kong.

5.3 Herpetofauna

No reptile was recorded within the assessment area. Mating call of Gunter's Frog, Asiatic Painted Frog and Paddy Frog were heard from the water of pools, ditches and river bank within the 100m buffer zone. Common Toad was found on both work area and buffer zone of the site. The species recorded belongs to common species in Hong Kong. (**Table 4**).

5.4 Butterflies

A total of 4 butterfly species were recorded during surveys (**Table 5**). All species were recorded within the work boundary of Contract 1, while most of the butterfly species were inhibiting outside the proposed construction area in which none of the species are of the conservation concern.



5.5 Odonata

Only 1 odonata species were recorded during the surveys (**Table 6**). The species Wandering glider (*Pantala flavescens*) was found within both the work boundaries and the 100m buffer zone under Contract 1, and this odonata species were very common in Hong Kong.

5.6 Mammal

A few Short-nosed Fruit Bats *Cynopterus sphinx* were observed nesting in a few palm trees at the playground near Ting Kok Nursery Community Garden within Contract 1 boundary. No other mammals or trace of mammals was observed within the assessment area

5.7 Aquatic fauna

Under Contract 1 (i.e. SEMP 1), a total of 7 fish species, 1 bivalve and 1 snail were recorded and most of them were residing in brackish environments (**Table 7**). Some river works were carried out in SEMP 1 as showed in **Figure 2**. Overall, no protected or rare species were recorded.

6. Remedial measures adopted to the adverse condition

There was no non-compliance event recorded within this reporting month.

7. Record of complains and remedial measures

There was no complaint in relation to environmental issue recorded in this reporting month.

8. Review of the monitoring results

During the present survey period, construction activities were carried out at works area under Contract 1, while 100 m buffer area remains natural. Much of the construction activities are carried out at Tung Tsz Nursery and pumping station under Contract 1. In general, lower numbers of species were recorded within the works area under Contract 1 than that of 100 m buffer area because of the associated constructions and urbanized in nature, and most of the construction activities are restricted in the developed area with low ecological significance. As mitigation measures recommended in the EM&A Manual were properly implemented during the current survey, and hence the residual environmental impacts would be minimized.



9. Forecast of works programme and monitoring requirements

The tentative construction activities undertaken by the contractor in the coming months are as follows:

Area A (Pumping Station) and Area B (Tung Tsz Nursery)

- Rectifying of minor defects inside the pumpstation.
- Reinstatement of Tung Tsz Nursery

Area C (ECA)

Handovered to AFCD

The monitoring programme described in EM&A will strictly follow to verify compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

10. Comments and summary

The bi-monthly ecological impact monitoring under Contracts 1 (excluding the ECA) was conducted in May 2014 and relevant flora and fauna data were collected according to project specification and EM & A Manual. As indicated by the low diversity and abundance of species recorded within the work areas, habitats within the work boundary under Contracts 1 offer few ecological opportunities for inhabitation of fauna and flora. Given that the construction activities are restricted in the developed area with proper mitigation measures being implemented, disturbances associated with the current construction activities are largely affecting area with low ecological significance. On the other hand, the natural habitats in the 100 m buffer area are retained at acceptable condition, and hence the 100 m buffer area has not been significantly affected by the construction works.

11. References

Lo PYF & Hui WL (2005). *Hong Kong Butterflies* (2nd Edition). Friends of Country Parks. Hong Kong.

Wilson KDP (2003). *Field Guide to the Dragonflies of Hong Kong*. Agriculture, Fisheries and Conservation Department. Hong Kong.



Viney C, Philips K, Lam CY (2005). *The Birds of Hong Kong and South China* (8th Edition). Hong Kong Government Information Service. Hong Kong.

Hong Kong Herbarium (2004). *Check List of Hong Kong Plants*. Agriculture, Fisheries and Conservation Department. Hong Kong.

AFCD, Hong Kong Biodiversity Website:

http://www.afcd.gov.hk/english/conservation/hkbiodiversity/database/search.asp

Lee VLF, La, SKS, Ng FKY, Chan TKT, Young MLC (2004). *Field Guide to the freshwater fish of Hong Kong*. Agriculture, Fisheries and Conservation Department. Hong Kong.

Shek CT (2006) A *Field Guide to the Terrestrial Mammals*. Agriculture, Fisheries and Conservation Department. Hong Kong.

Fellowes, J.R., Lau, M.W.N., Dudgeon, D., Reels, G., Ades, G.W.J., Carey, G.J., Chan, B.P.L., Kendrick, R.C., Lee, K.S., Leven, M.R., Wilson, K.D.P. & Yu, Y.T. (2002). Wild animals to watch: Terrestrial and freshwater fauna of conservation concern in Hong Kong. *Memoirs of the Hong Kong Natural History Society* 25: 123-159.

Karsen SJ, Lau MWN, Bogadek A (1986) *Hong Kong Amphibians and Reptiles*. The Urban Council Hong Kong. Hong Kong.



Figure




Figure: 1	♥ EN	IVIRON
Title: Map showing the ecological monitoring transect and the boundary of assessment area.	Drawn by:	ML
	Checked by:	TC
Project: Agreement No. DP/01/2010 Drainage Improvement Works in Shatin and Tai Po: Ecological Monitoring in area	Rev.:	1.0
under Contract 1 (May 2014, Report 20a)	Date:	June 2014



Figure: 2Title:SEMP 1, the first sampling point of Wai Ha River under Contract 1.Drawn by:MLChecked by:TCProject:Agreement No. DP/01/2010 Drainage Improvement Works in Shatin and Tai Po: Ecological Monitoring in area under Contract 1 (May 2014, Report 20a)Rev.:1.0

Table

Table 1. List of riparian vegetation and coverage (%) recorded from two stream sampling points under Contract 1 (i.e. SEMP 1).

			Sampling point	SEMP 1	
Species	Family	Growth form	Status in Hong Kong	Height (cm)	%
Albizia lebbeck	MIMOSACEAE	Tree	E		
Arundinella nepalensis	POACEAE	Perennial Herb	N		
Bidens alba	ASTERACEAE	Herb	E	30	10
Celtis sinensis	ULMACEAE	Tree	N		
Eclipta prostrata	ASTERACEAE	Perennial herb	N	30	1
Ficus virens	MORACEAE	Tree	N	100	1
Kandelia obovata	RHIZOPHORACEAE	Shrub or Small Tree	N		
Leucaena leucocephala	MIMOSACEAE	Small Tree	E		
Macaranga tanarius	EUPHORBIACEAE	Tree	N		
Mikania micrantha	ASTERACEAE	Climbing Herb	Е	10	1
Pennisetum alopecuroides	POACEAE	Perennial Herb	N	250	10
Plantago major	PLANTAGINACEAE	Perennial herb	N	30	15
Bare	n/a	n/a	n/a	n/a	62

*Key:

E = Exotic

N = Native

n/a = not available

Table 2. List of vegetation recorded from works area under Contracts 1 and 100 m buffer area in the impact monitoring survey conducted in May 2014. Vegetation species presents in the identified location was indicated by "V".

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
Stream	Chrysalidocarpus lutescens	ARECACEAE	Shrub Palm	Е		V
	Melia azedarach	MELIACEAE	Tree	Е		V
	Murraya paniculata	RUTACEAE	Small Tree	Е		V
	Lantana camara	VERBENACEAE	Shrub	Е		V
	Ficus hispida	MORACEAE	Tree	N		V
	Ficus virens	MORACEAE	Tree	N		V
	Chrysopogon aciculatus	POACEAE	Perennial Herb	N		V
	Microstegium ciliatum	POACEAE	Perennial Procumbent Herb	N		V
	Mucuna birdwoodiana	FABACEAE (PAPILIONACEAE)	Climber: Vine	N		V
	Pistia stratiotes	ARACEAE	Floating Aquatic Herb	N		V
	Cyperus flabelliformis	CYPERACEAE	Herb	E		V
	Acanthopanax gracilistylus	ARALIACEAE	Shrub	E		V
	Ficus triangularis	MORACEAE	Tree	E		V
	Spirodela polyrrhiza	LEMNACEAE	Floating Small Herb	N		V
	Glochidion zeylanicum	EUPHORBIACEAE	Shrub or Small	N		V

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
			Tree			
	Sterculia lanceolata	STERCULIACEAE	Semi-deciduous Tree	N		V
	Albizia lebbeck	MIMOSACEAE	Tree	E		V
	Arundinella nepalensis	POACEAE	Perennial Herb	N		V
	Bidens alba	ASTERACEAE	Herb	Е		V
	Clerodendrum inerme	VERBENACEAE	Shrub	N		V
	Coculus orbiculatus	MENISPERMACEA E	Climber: Vine	N		V
	Hibiscus tiliaceus	MALVACEAE	Tree or Shrub	N		V
	Leucaena leucocephala	MIMOSACEAE	Small Tree	Е		V
	Manilkara zapota	SAPOTACEAE	Tree	Е		V
	Sapium discolor	EUPHORBIACEAE	Tree	N		V
Developed area	Pericampylus glaucus	MENISPERMACEA E	Woody Vine	N		V
	Ficus variegata var. chlorocarpa	MORACEAE	Tree or Shrub	N	V	V
	Citrus reticulata Blanco	RUTACEAE	Small Tree	Е		V
	Salvia japonica	LAMIACEAE (LABIATAE)	Herb	N		V
	Morus alba	MORACEAE	Tree or Shrub	N		V
_	Emilia sonchifolia	ASTERACEAE	Herb	N		V
	Clausena lansium	RUTACEAE	Small Tree	Е		V
	Pyrostegia venusta	BIGNONIACEAE	Climber: Vine	E		V

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
	Psidium guajava	MYRTACEAE	Tree	Е		V
	Catharanthus roseus	APOCYNACEAE	Subshrub	N		V
	Archontophoenix alexandrae	ARECACEAE	Tree Palm	E		V
	Desmodium heterocarpon	FABACEAE (PAPILIONACEAE)	Shrub	N		٧
	Rhinacanthus nasutus	ACANTHACEAE	Herb	Е		V
	Acacia confusa	MIMOSACEAE	Tree	E	V	V
	Artocarpus macrocarpon	MORACEAE	Tree	Е	V	V
	Averrhoa carambola	OXALIDACEAE	Small Tree	Е	V	V
	Bauhinia blakeana	CAESALPINIACEAE	Tree or Shrub	N	V	V
	Bauhinia variegata	CAESALPINIACEAE	Tree	Е	V	V
	Bridelia tomentosa	EUPHORBIACEAE	Shrub or Small Tree	N	V	V
	Calliandra haematocephala	MIMOSACEAE	Shrub	Е	V	V
	Caryota ochlandra	ARECACEAE	Tree palm	E	V	V
	Cassia spectabilis	CAESALPINIACEAE	Small Tree	E	V	V
	Casuarina equisetifolia	CASUARINACEAE	Tree	Е	V	V
	Citrus grandis	CASUARINACEAE	Tree	Е	V	V
	Cordyline fruticosa	AGAVACEAE	Shrub	Е	V	V
	Cynodon dactylon	POACEAE	Perennial Herb	N	V	V
	Dracaena draco	AGAVACEAE	Tree	Е	V	V
	Elaeocapus haminanensis	ELAEOCARPACEAE	Small Tree	E	V	V
	Eleusine indica	POACEAE	Herb	N	V	V

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
	Eriobotrya japonica	ROSACEAE	Small Tree	Е	V	V
	Ficus benjamina	MORACEAE	Tree	Е	V	V
	Ficus elastica	MORACEAE	Tree	Е	V	V
	Ficus simplicissima	MORACEAE	Shrub	N	V	V
	Hibiscus rosa-sinensis	MALVACEAE	Shrub	Е	V	V
	Lantana camara	VERBENACEAE	Shrub	Е	V	V
	Litchi chinensis	SAPINDACEAE	Tree	Е	V	V
	Lumnitzera racemosa	COMBRETACEAE	Shrub or Small Tree	N	V	V
	Lygodium japonicum	LYGODIACEAE	Climbing Herb	N	V	V
	Melaleuca quinquenervia	MYRTACEAE	Tree	Е	V	V
	Oxalis corniculata	OXALIDACEAE	Perennial Herb	N	V	V
	Phoenix roebelenii	ARECACEAE	Small Tree Palm	Е	V	V
	Polygonum hydropiper	POLYGONACEAE	Herb	N	V	V
	Psychotria serpens	RUBIACEAE	Climber: Vine	N	V	
	Pterocypsela indica	ASTERACEAE	Herb	N	V	V
	Rhapis excelsa	ARECACEAE	Shrub Palm	N	V	V
	Sansevieria trifasciata	AGAVACEAE	Perennial Herb	Е	V	V
	Schefflera actinophylla	ARALIACEAE	Climbing Shrub	Е	V	V
	Schefflera heptaphylla	ARALIACEAE	Tree	N	V	V
	Sesbania cannabina	FABACEAE	Herb	E	V	V
	Terminalia catappa	COMBRETACEAE	Large Tree	E	V	V
	Thuja orientalis	CUPRESSACEAE	Tree	E	V	V
	Tradescantia spathacea	COMMELINACEAE	Herb	E	V	V

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
	Youngia japonica	ASTERACEAE	Herb	N	V	V
	Acanthus ilicifolius	ACANTHACEAE	Shrub	N		V
	Acrostichum aureum	ACROSTICHACEAE	Herb	N		V
	Aegiceras corniculatum	MYRSINACEAE	Shrub	N		V
	Alocasia odora	ARACEAE	Perennial Herb	N		V
	Avicennia marina	VERBENACEAE	Shrub	N		V
	Digitaria ciliaris	POACEAE	Herb	N		V
	Panicum repens L.	POACEAE	Perennial Herb	N		V
	Pennisetum alopecuroides	POACEAE	Perennial Herb	N		V
	Phragmites anstralis	POACEAE	Perennial Herb	N		V
	Plantago major	PLANTAGINACEAE	Perennial herb	N		V
	Solanum nigrum	SOLANACEAE	Herb	N		V
	Bombax ceiba	BOMBACACEAE	Tree	Е	V	
	Bidens alba	ASTERACEAE	Herb	E	V	
	Panicum maximum	GRAMINEAE	Herb	E	V	
	Microstegium ciliatum	POACEAE	Perennial Procumbent Herb	N	V	
	Leucaena leucocephala	MIMOSACEAE	Small Tree	Е	V	
Plantation	Bischofia javanica	EUPHORBIACEAE	Tree	N		V
	Scolopia chinensis	FLACOURTIACEAE	Tree or Large Shrub	N		V
	Piper hancei	PIPERACEAE	Climber: Vine	N		V
	Dimocarpus longan	SAPINDACEAE	Tree	E		V

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
	Paederia scandens	RUBIACEAE	Climber: Vine	N		V
	Cleistocalyx operculatus	MYRTACEAE	Tree	N		V
	Antidesma bunius	EUPHORBIACEAE	Tree	N		V
	Litsea monopetala	LAURACEAE	Small Tree	N		V
	Microcos paniculata	TILIACEAE	Shrub or Small Tree	N		V
	Maesa perlarius	MYRSINACEAE	Shrub	N		V
	Boehmeria nivea (L.)	URTICACEAE	Subshrub or	Е		V
	Gaudich.		shrub			
	Mallotus apelta	EUPHORBIACEAE	Shrub or Small Tree	N		V
	Sapindus saponaria	SAPINDACEAE	Tree	N		V
	Aporusa dioica	EUPHORBIACEAE	Tree	N		V
	Wedelia chinensis	ASTERACEAE	Perennial Herb	N		V
	Carica papaya	CARICACEAE	Tree	E		V
	Rubus reflexus	ROSACEAE	Climbing Shrub	N		V
	Brassica rapa	BRASSICACEAE (CRUCIFERAE)	Biennial Herb	E		V
	Mucuna championii Benth.	FABACEAE	Climbing Vine	N		V
	Pinus massoniana	PINACEAE	Tree	N		V
Ting Kok Nursery Community Garden	Bauhinia purpurea	CAESALPINIACEAE	Tree	E	V	
	Callistemon viminalis	MYRTACEAE	Tree	Е	V	

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
	Dillenia indica	DILLENIACEAE	Tree	E	V	
	Lonicera japonica	CAPRIFOLIACEAE	Climber: Vine	N	V	
	Tabebuia chrysantha	BIGNONIACEAE	Small Tree	Е	V	
	Wisteria sinensis	FABACEAE	Climber: Vine	Е	V	
Wooded area	Celtis sinensis	ULMACEAE	Tree	N		V
	Ligustrum sinensis	OLEACEAE	Tree or Shrub	N		V
	Macaranga tanarius	EUPHORBIACEAE	Tree	N		V
	Pandanus tectorius	PANDANACEAE	Shrub or Small Tree	N		V
	Excoecaria agallocha	EUPHORBIACEAE	Tree	N		V
	Kandelia obovata	RHIZOPHORACEAE	Shrub or Small Tree	N		V
	Thespesia populnea	MALVACEAE	Tree or Shrub	N		V
	Zoysia sinica	POACEAE	Perennial Herb	N		V
Marsh	Acanthus ilicifolius	ACANTHACEAE	Shrub	N		V
	Acrostichum aureum	ACROSTICHACEAE	Herb	N		V
	Aegiceras corniculatum	MYRSINACEAE	Shrub	N		V
	Alocasia odora	ARACEAE	Perennial Herb	N		V
	Avicennia marina	VERBENACEAE	Shrub	N		V
	Digitaria ciliaris	POACEAE	Herb	N		V
	Ficus hispida	MORACEAE	Tree	N		V
	Hibiscus tiliaceus	MALVACEAE	Tree or Shrub	N		V
	Ipomea cairica	CONVOLVULACEA E	Climber: Twining Herb	E		V

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
	Kandelia obovata	RHIZOPHORACEAE	Shrub or Small Tree	N		V
	Macaranga tanarius	EUPHORBIACEAE	Tree	N		V
	Mikania micrantha	ASTERACEAE	Climbing Herb	E		V
	Panicum repens L.	POACEAE	Perennial Herb	N		V
	Pennisetum alopecuroides	POACEAE	Perennial Herb	N		V
	Phragmites anstralis	POACEAE	Perennial Herb	N		V
	Plantago major	PLANTAGINACEAE	Perennial herb	N		V
	Polygonum lapathifolium	POLYGONACEAE	Herb	N		V
	Pueraria lobata	FABACEAE	Climber: Vine	N		V
	Schefflera heptaphylla	ARALIACEAE	Tree	N		V
	Solanum nigrum	SOLANACEAE	Herb	N		V
	Solanum torvum	SOLANACEAE	Shrub	Е		V

*Key:

E = Exotic

N = Native

Table 3. List of avifauna species and maximum counts recorded from the impact monitoring survey in May 2014 at work area under Contracts 1 and 100 m buffer area.

Species	Common name	Habitat	Conservation status in Hong Kong	Work area: Contract 1	100m buffer area
Copsychus saularis	Oriental Magpie Robin			1	2
Egretta garzetta	Little Egret	W			1
Ardeola bacchus	Chinese Pond Heron	W			1
Orthotomus sutorius	Common Tailorbird				1
Eudynamys scolopacea	Common Koel				2
Hirundo rustica	Barn Swallow			1	1
Sturnus nigricollis	Black-collared Starling				2
Garrulax perspicillatus	Masked Laughing thrush				2
Pycnonotus jocosus	Red-whiskered Bulbul				2
Pycnonotus sinensis	Chinese Bulbul				2
Prinia flaviventris	Yellow-bellied Prinia				1
Passer montanus	Eurasian Tree Sparrow				3
Streptopelia chinensis	Spotted Dove			1	2
Acridotheres cristatellus	Crested Myna				2

Zosterops japonicus	Japanese White-eye		2	5
Motacilla alba	White Wagtail			2
Total numl	per of species :		4	16

^{*} Key:

W = Wetland dependent spices ; RC = Regional Concern

Table 4. List of herpetofauna and maximum counts recorded from the impact monitoring survey in May 2014 at work area under Contracts 2 and 100 m buffer area..

Species	Common name	Conservation status in Hong Kong	Work area: Contract 1	100m Buffer area of Contract
Rana guentheri	Gunther's Frog	Common		4@
Kaloula pulchra pulchra	Asiatic Painted Frog	Common		2@
Bufo melanostictus	Common Toad	Common	3	2
Fejervarya limnocharis	Paddy Frog	Common		1@

@-Calling heard

Table 5. Relative abundance of butterfly species recorded under Contracts 1 in impact monitoring survey during May 2014.

Species	Common name	Conservation status in Hong Kong	Work area: Contract 1	100m Buffer area of Contract 1
Artogeia canidia	Common white	Very Common	+	++
Papilio polytes	Common mormon	Very Common	+	+
Zizeeria maha	Pale Grass Blue	Very Common	+	+
Eurema hecabe	Common Grass Yellow	Very Common	+	+

+ : Species exists in the survey area

++ : Species common in the survey area

+++ : Species abundant in the survey area

Table 6. Relative abundance of odonata species recorded under Contracts 1 in impact monitoring survey during May 2014.

Species	Common name	Conservation status in Hong Kong	Work area: Contract 1	100m Buffer area of Contract 1
Pantala flavescens	Wandering Glider	Abundant	+	+

+ : Species exists in the survey area

++ : Species common in the survey area

+++ : Species abundant in the survey area

Table 7. Relative abundance of aquatic species recorded in Wai Ha River within the 100 m buffer of works boundary under Contracts 1 in the impact monitoring survey during May 2014.

Species	Common name	¹ Life-cycle characteristics	² Origin	SEMP 1
Ambassis gymnocephalus	Glassperch	M	N	+
Gerres macracanthus	Longspine Silverbiddy	M	N	+
Mugil cephalus	Flatehead Grey Mullet	M	N	+
Opsariichthys evolans	Minnow	F	N	+
Oreochromis mossambicus	Mozambique Tilapa	F	I	++
Oreochromis niloticus	Nile Tilapa	F	I	++
Tilapia zillii	Redbelly Tilapa	F	I	+
Saccostrea cucullata	Rock Oyster	M	N	+
Cerithidea cingulata	Mud snail	M	N	+
Total number of species:	9			9

Relative abundance:

+ : Species exists in the survey area

++ : Species common in the survey area

+++ : Species abundant in the survey area

¹Life-cycle characteristics:

M = Marine vagrant

F = Freshwater species

²Origin:

N = Native

I = Introduced; / = not available



