

Environmental Team Services for Contract No. CV/2011/01 Site Formation and Infrastructural works near Tsing Lun Road and Tsz Tin Road in Area 54, Tuen Mun

Monthly EM&A Report for December 2016 (Rev. A)

January 2017

20/F AIA Kowloon Tower Landmark East 100 How Ming Street Kwun Tong Kowloon Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.hk

2/F, Civil Engineering and Development Building, 101 Princess Margaret Rd, Homantin, Kowloon

Environmental Team Services for Contract No. CV/2011/01 Site Formation and Infrastructural works near Tsing Lun Road and Tsz Tin Road in Area 54, Tuen Mun

Monthly EM&A Report for December 2016 (Rev. A)

January 2017

Pursuant to Condition 3.2 of Environmental Permit No. EP-331/2009, this Monthly EM&A Report for December 2016 has been reviewed and certified by the Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC).

Certified by:

Brandon Wong

Environmental Team Leader (ETL)
Mott MacDonald Hong Kong Limited

Date

11 January 2017

Verified by:

Keith Chau

Independent Environmental Checker (IEC)

Atkins China Limited

Date

16 January 2017

Contents

Ex	ecutiv	ve Summary	1
1	Intr	oduction	3
	1.1	Background	3
	1.2	Project Organisation	3
	1.3	Environmental Status in the Reporting Period	3
	1.4	Summary of EM&A Requirements	3
2	Imp	eact Monitoring Methodology	5
	2.1	Introduction	5
	2.2	Air Quality	5
	2.3	Construction Noise	8
3	Mo	nitoring Results	10
	3.1	Impact Monitoring	10
	3.2	Air Quality Monitoring	10
	3.3	Construction Noise	11
4	Enν	vironmental Site Inspection	12
	4.1	Site Inspection	12
	4.2	Advice on the Solid and Liquid Waste Management Status	12
	4.3	Status of Environmental Licenses and Permits	12
	4.4	Recommended Mitigation Measures	13
5		port on Non-compliance, Complaints, Notification of Summons and coessful Prosecutions	14
	5.1	Record on Non-compliance of Action and Limit Levels	14
	5.2 5.3	Record on Environmental Complaints Received Record on Notifications of Summons and Successful Prosecution	14 14
	5.4	Review of Reasons for and Implications of Non-compliance, Complaints,	14
	5.4	Summons and Prosecutions	14
	5.5	Follow-up Actions Taken	14
6	Fut	ure Key Issues	15
	6.1	Construction Works for the Coming Month(s)	15
	6.2	Key Issues for the Coming Month	15

	6.3	Monitoring Schedule for the Coming Month	15
7	Cond	clusions and Recommendations	16
	7.1	Conclusions	16
		Recommendations	16
Tab	les		
Table	e 1-1:	Summary of Impact EM&A Requirements	4
	e 2-1:	Air Quality Monitoring Parameters, Frequency and Duration	5
	e 2-2:	Air Quality Monitoring Station	5
Table	e 2-3:	TSP Monitoring Equipment	6
Table	e 2-4:	Noise Monitoring Parameters, Period and Frequency	8
Table	e 2-5:	Noise Monitoring Equipments	8
Table	e 2-6:	Locations of Noise Monitoring Stations	8
Table	e 3-1:	Summary of 1-hour TSP monitoring results	10
Table	e 3-2:	Summary of 24-hour TSP monitoring results	10
Table	e 3-3:	Summary of Construction noise monitoring results	11
Table	e 4-1:	Summary of Site Inspections and Recommendations	12
Table	e 4-2:	Status of Environmental Submissions, Licenses and Permits	12
Figu	ires		
Figur	e 1.1	Layout plan (1)	
Figur	e 1.2	Layout plan (2)	
Figur	e 2.1	Locations of Air Quality and Noise Monitoring Stations	
App	endic	es	
Appe	endix A	. Project Organisation	
Appe	endix E	3. Tentative Construction Programme	
		C. Action and Limit Levels for Construction Phase	
		D. Event and Action Plan for Air Quality and Noise	
		. Monitoring Schedule	
		Calibration Certificates	
		G. Graphical plots of the monitoring results	
		I. Wind data from Hong Kong Observatory Weather Station	
		Waste Flow Table Environmental Mitigation Measures – Implementation Status	
		. Environmental mitigation measures – implementation status (. Cumulative statistics on complaints, notifications of summons and successful	
\neg hh ϵ	HUIX I	Ournalative statistics on complaints, notifications of summons and successful	

prosecutions

Executive Summary

In September 2011, Mott MacDonald Hong Kong Limited (MMHK) was commissioned by the Civil Engineering and Development Department (CEDD) under Agreement No. LW 05/2011 to undertake the Environmental Team (ET) services (including environmental monitoring and audit (EM&A)) for the Site formation and Infrastructural works near Tsing Lun Road and Tsz Tin Road in Area 54, Tuen Mun (The Project).

The Environmental Permit (EP) No. EP-331/2009 for the "Widening of Tsing Lun Road, Tuen Mun" was granted by the Environmental Protection Department (EPD) on 17 March 2009. This is the 61st Monthly EM&A Report submitted under Condition 3.2 of the EP which summarises the findings on EM&A during the period from 1 to 31 December 2016.

Exceedance of Action and Limit Levels

No exceedance of Action or Limit Levels for Air Quality and Noise monitoring were recorded in the reporting month.

Implementation of Mitigation Measures

Site inspections were carried out on 7, 15, 22 and 28 December 2016 to confirm the implementation measures undertaken by the Contractor in the reporting month. The outcomes are presented in **Section 4** and the status of implementation of mitigation measures in the site is shown in **Appendix J**.

Record of Complaints

There was no record of complaints received in the reporting month.

Record of Notification of Summons and Successful Prosecutions

There was no record of notification of summons and successful prosecution in the reporting month.

Reporting Changes

There are no reporting changes.

Future Key Issues

The major site works scheduled to be commissioned in the coming three months include:

- Demolition of existing structures
- Construction of stormwater drain and sewage
- Construction of Noise barrier
- Finishing works for public toilet & Refuse Collection Point (RCP)
- Roadworks
- Finishing works for footbridge
- Laying of watermain

Potential environmental impacts due to the construction activities, including air quality, noise, water quality, waste and trees will be monitored or reviewed. The recommended environmental

Introduction

1.1 Background

1

In September 2011, Mott MacDonald Hong Kong Limited (MMHK) was commissioned by the Civil Engineering and Development Department (CEDD) under Agreement No. LW 05/2011 to undertake the Environmental Team (ET) services (including environmental monitoring and audit (EM&A)) for the Site formation and Infrastructural works near Tsing Lun Road and Tsz Tin Road in Area 54, Tuen Mun (The Project). The construction of the project commenced on 8 Dec 2011.

The Monthly EM&A Report is required under the approved EM&A Manual and is submitted to fulfil Condition 3.2 of the Environmental Permit (EP) No. EP-331/2009 for the "Widening of Tsing Lun Road, Tuen Mun", which was granted by the Environmental Protection Department (EPD) on 17 March 2009.

This is the 61st Monthly EM&A Report presenting the monitoring works conducted from 1 to 31 December 2016. The purpose of this report is to summarise the findings in the EM&A of the project over the reporting period.

1.2 Project Organisation

The organisation chart and lines of communication with respect to the on-site environmental management structure together with the contact information of the key personnel are shown in **Appendix A**.

1.3 Environmental Status in the Reporting Period

During the reporting period, construction works of the Project undertaken included:

- Construction of watermain
- Demolition of existing structures
- Construction of stormwater drain and sewage
- Roadworks
- Finishing works for footbridge
- Finishing works for Public Toilet and RCP
- Construction of Noise barrier and enclosure

The Construction Works Programme of the Project is provided in **Appendix B**. A layout plan of the Project is provided in **Figure 1.1** and **Figure 1.2**.

1.4 Summary of EM&A Requirements

The EM&A programme requires environmental monitoring of air quality and noise as specified in the approved EM&A Manual.

A summary of impact EM&A requirements is presented in **Table 1-1**.

Parameters	Descriptions	Locations	Frequencies
Air Quality	24-hour TSP	AM3	Once every 6 days
	1-hour TSP	AM3	3 times every 6 days
Noise	L _{eq} , 30 minutes	NM8, NM9	Weekly

The Environmental Quality Performance Limits (Action and Limit Levels) for air quality and noise are shown in **Appendix C**.

The Event and Action Plan for air quality and noise monitoring are shown in **Appendix D**.

2 **Impact Monitoring Methodology**

2.1 Introduction

For air quality and construction noise, the monitoring methodology, including the monitoring locations, monitoring equipment used, monitoring parameters, and frequency and duration etc., are detailed in this Section. The environmental monitoring schedules for the reporting period and the tentative monitoring schedule for the coming month are provided in Appendix E.

2.2 Air Quality

2.2.1 **Monitoring Parameters, Frequency and Duration**

Table 2-1 summarizes the monitoring parameters, frequency and duration of the TSP monitoring.

Table 2-1: Air Quality Monitoring Parameters, Frequency and Duration

Monitoring Stations	Parameter	Frequency and Duration
Tung Wah Group of Hospitals	24-hour TSP	At least once in every six-days
(TWGHs) Yau Tze Tin Memorial College (AM3)	1-hour TSP	3 times every six-days

2.2.2 **Monitoring Locations**

Four monitoring stations (AM1, AM2, AM3 and AM4) were proposed in the EM&A Manual. Only AM3, i.e. TWGHs Yau Tze Tin Memorial College, was considered relevant to this project based on the scope and layout of the construction works. The location of the monitoring station is given in Table 2-2 and is shown in Figure 2.1.

Table 2-2: Air Quality Monitoring Station

Monitoring Station	Location
AM3	TWGHs Yau Tze Tin Memorial College, at roof of the Assembly Hall
	(accessed from 4/F)

2.2.3 **Monitoring Equipments**

Continuous 24-hour TSP air quality monitoring was conducted using High Volume Sampler (HVS) (Model: GMWS-2310 Accu-vol) located at the designated monitoring station. The HVS meets all the requirements stated in Section 3.2 of the EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Table 2-3 summarizes the equipment used in the impact air quality monitoring. Copies of the calibration certificates for the HVS and portable dust meters are attached in **Appendix F**.

TSP Monitoring Equipment Table 2-3:

Equipment Model		
24-hour TSP monitoring		
High Volume Sampler	GMWS 2310 Accu-vol (Serial no. 0890)	
Calibration Orifice	TE-5025A (Serial no. 2454)	
1-hour TSP monitoring		
Portable direct reading dust meter	Sibata LD-3B (Serial no. 1Y5546)	

2.2.4 **Monitoring Methodology**

24-hour TSP Monitoring

Installation

The HVS was installed at the site boundary. The following criteria were considered in the installation of the HVS.

- A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
- The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
- A minimum of 2 metres separation from walls, parapets and penthouse was required for rooftop sampler.
- A minimum of 2 metres separation from any supporting structure, measured horizontally was required.
- No furnace or incinerator flues or building vent were nearby.
- Airflow around the sampler was unrestricted.
- The sampler has been more than 20 metres from any drip line.
- Permission was obtained to set up the sampler and to obtain access to the monitoring station
- A secured supply of electricity is needed to operate the sampler.

Preparation of Filter Papers

- Glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected.
- All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C with relative humidity (RH) < 50% and was not variable by more than ±5 %. A convenient working RH was 40%.

Field Monitoring Procedures

- The power supply was checked to ensure the HVS works properly.
- The filter holder and the area surrounding the filter were cleaned.
- The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges.
- The shelter lid was closed and was secured with the aluminium strip.

- The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- A new flow rate record sheet was set into the flow recorder.
- The flow rate of the HVS was checked and adjusted at around 1.3 m³/min. The range specified in the EM&A Manual was between 0.6-1.7 m³/min.
- The programmable timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
- The initial elapsed time was recorded.
- At the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- It was then placed in a clean plastic envelope and sealed.
- All monitoring information was recorded on a standard data sheet.
- Filters were sent to a Hong Kong Laboratory Accreditation Scheme (HOKLAS) accredited laboratory for analysis.

Maintenance and Calibration

- The HVS and its accessories are maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- HVSs were calibrated prior to monitoring.
- Calibration records for HVS are shown in Appendix F.

1-hour TSP Monitoring

Field Monitoring

The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

- Set POWER to "ON", push BATTERY button, make sure that the meter's indicator is in the range with a red line and allow the instrument to stand for about 3 minutes (Then, the air sampling inlet has been capped).
- Push the knob at MEASURE position.
- Push "O-ADJ" button. (Then meter's indication is 0).
- Push the knob at SENSI ADJ position and set the meter's indication to S value described on the Test Report using the trimmer for SENSI ADJ.
- Pull out the knob and return it to MEASURE position.
- Push "START" button.

Maintenance and Calibration

- The 1-hour dust meter would be checked at 3-month intervals and calibrated at 1-year intervals throughout all stages of the air quality monitoring.
- Calibration records for direct dust meters are shown in **Appendix F**.

Weather Condition

The wind data during the monitoring period were recorded and provided in Appendix H.

2.3 **Construction Noise**

2.3.1 **Monitoring Parameters, Frequency and Duration**

Table 2-4 summarizes the monitoring parameters, frequency and duration of noise monitoring. The noise in A-weighted levels Leq, L₁₀ and L₉₀ are recorded in a 30-minute interval between 0700 and 1900 hrs at the designated monitoring stations shown in Figure 2.1. For monitoring at hours other than daytime on normal weekdays, i.e. 0700-1900 on holidays, 1900-2300 and 2300-0700 of all days, the noise level will be measured in a 5-minute interval. One set of measurement for restricted hour shall include at least 3 consecutive Leq (5 mins) results.

Table 2-4: Noise Monitoring Parameters, Period and Frequency

Time Period	Parameters	Frequency
Daytime on normal weekdays (0700-1900 hrs)	L _{eq} , L ₉₀ & L ₁₀ (30 min)	Once every week (the time period to be monitoring will be randomly
Evening time on all days (1900-2300 hrs) and Holidays (including Sundays) during daytime	(5 min) daytime on normal weekdays; daytime on normal weekdays	selected if there are works at hours other than daytime on normal weekdays; otherwise only the daytime on normal weekdays will be monitored)
and evening (0700-2300 hrs)		For restricted hours (outside daytime on normal
All days during the night-time (2300-0700 hrs of the next day)		weekdays), one set of measurement shall include at least 3 consecutive L_{eq} (5 min) results.

2.3.2 **Monitoring Equipment**

Integrating Sound Level Meter was used for noise monitoring. It was a Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (LAeq) and percentile sound pressure level (Lx). They comply with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1). Table 2-5 summarizes the noise monitoring equipment model being used.

Table 2-5: Noise Monitoring Equipments

Monitoring Station	Equipment Model		
	Integrating Sound Level Meter	Calibrator	
NM8	Rion NL-18 (Serial no. 00360070)	Rion NC-73 (Serial no. 10997142)	
NM9			

2.3.3 **Monitoring Locations**

Ten monitoring stations (NM1 to NM10) were proposed in the EM&A Manual. Only NM8 and NM9, namely Siu Hong Court and Yau Tze Tin Memorial College respectively, were considered relevant to this project based on the scope and layout of the construction works. The exact locations of the stations were slightly adjusted during the baseline monitoring phase and described in Table 2-6 and shown in Figure 2.1.

Table 2-6: Locations of Noise Monitoring Stations

Monitoring Station	Locations	Type of measurement
NM8	3/F of Car Park at Siu Hong Court	Facade
NM9	TWGHs Yau Tze Tin Memorial College, at roof of the Assembly Hall (accessed from 4/F)	Facade

2.3.4 **Monitoring Methodology**

Field Monitoring

- The Sound Level Meter was set on a tripod at a height of at least 1.2 m above the ground.
- Façade measurement was made at the monitoring locations.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting: A
 - time weighting: Fast
 - time measurement: 30 minutes intervals (between 0700-1900 on normal weekdays); and 5 minutes intervals (0700-1900 on holidays, 1900-2300 and 2300-0700 of all days) and at least 3 consecutive measurements for one set of monitoring.
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94 dB at 1 kHz. If the difference in the calibration level before and after measurement was more than 1 dB, the measurement would be considered invalid has to be repeated after re-calibration or repair of the equipment.
- During the monitoring period, the Leq, L10 and L90 were recorded. In addition, any site observations and noise sources were recorded on a standard record sheet.

Maintenance and Calibration

- The microphone head of the sound level meter and calibrator is cleaned with soft cloth at quarterly intervals.
- The meter and calibrator are sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.

Calibration records are shown in **Appendix F**.

Monitoring Results 3

3.1 **Impact Monitoring**

Impact monitoring for air quality and noise due to the construction work were undertaken in compliance with the EM&A Manual during the reporting month.

3.2 **Air Quality Monitoring**

3.2.1 1-hour TSP

Results of 1-hour TSP at the monitoring location are summarised in Table 3-1. Graphical plots of the monitoring results are shown in **Appendix G**.

Table 3-1: Summary of 1-hour TSP monitoring results

Monitoring	Start	1-hour T	SP (μg/m³))	Range	Action Level	Limit Level
Date	Time	1st Result	2nd Result	3rd Result	(µg/m³)	(µg/m³)	(µg/m³)
AM3							
01-Dec-16	13:05	49	51	56	49-109	329	500
07-Dec-16	13:05	102	109	91			
13-Dec-16	13:02	78	85	95			
19-Dec-16	13:05	59	64	70			
23-Dec-16	08:00	75	86	80			
29-Dec-16	13:05	74	81	69			

3.2.2 24-hour TSP

Results of 24-hour TSP at the monitoring location are summarised in **Table 3-2**. Graphical plots of the monitoring results are shown in Appendix G.

Summary of 24-hour TSP monitoring results **Table 3-2:**

Monitoring Date	Start Time	Monitoring Results (μg/m³)	Range (µg/m³)	Action Level (µg/m³)	Limit Level (µg/m³)
AM3					
01-Dec-16	13:31	52	52-74	179	260
07-Dec-16	13:31	70			
13-Dec-16	13:31	74			
19-Dec-16	13:31	67			
23-Dec-16	08:05	68			
29-Dec-16	13:31	63			

No exceedance of 1-hour and 24-hour TSP (Action or Limit Level) was recorded in the reporting period.

3.3 **Construction Noise**

The construction noise monitoring results are summarized in Table 3-3. Graphical plots of the monitoring data are shown in Appendix G.

Table 3-3: Summary of Construction noise monitoring results

Monitoring Date	Start Time	Mean & Ra	ange of Noise	Levels, dB(A)	
		L _{eq}	L ₁₀	L ₉₀	(dB(A))
NM8					
01-Dec-16	13:42	67	67	65	75
07-Dec-16	13:43	64	66	62	
13-Dec-16	13:42	65	67	63	
19-Dec-16	13:40	64	66	62	
29-Dec-16	13:40	64	66	61	_
NM9					
01-Dec-16	13:00	61	63	59	70*
07-Dec-16	13:00	61	63	59	
13-Dec-16	13:00	61	63	59	
19-Dec-16	13:00	61	63	59	
29-Dec-16	13:00	60	62	57	_

Remark: * Reduced to 70 dB (A) for schools and 65 dB (A) during school examination periods

No Action or Limit level exceedance of construction noise was recorded in the reporting period as no noise related environmental complaint was received during the reporting period and noise levels recorded during the monitoring period were below the limit levels.

4 Environmental Site Inspection

4.1 **Site Inspection**

Construction phase weekly site inspections were carried on 7, 15, 22 and 28 December 2016. All observations have been recorded in the site inspection checklist and passed to the Contractor together with the appropriate recommended mitigation measures where necessary. The key observations from site inspections and associated recommendations are summarized in **Table 4-1**.

Table 4-1: Summary of Site Inspections and Recommendations

Inspection Date	Key Observations	ET Recommendation	Contactor's Responses / Action(s) Undertaken	Close- out Date
07 December 2016	Drip tray for the generator near Siu Hong Court was not found.	The contractor was reminded to place a drip tray for the generator.	The contractor had provided a drip tray for the generator.	22 December 2016
15 December 2016	Chemical container without drip tray was observed near footbridge.	The contractor was reminded to provide a suitable drip tray for the chemical container.	Chemical containers were moved to a bunded area.	22 December 2016
28 December 2016	Chemical containers without drip tray was observed under footbridge.	The contractor was reminded to provide a suitable drip tray for the chemical containers or to move the containers to a bunded area.	A suitable drip tray was provided for the chemical container under footbridge.	04 January 2017
28 December 2016	C&D materials were found at a Tsing Lung Road site near Yau Tse Tin College.	The contractor was reminded to remove the waste frequently.	The contractor has removed the waste at a Tsing Lun Road site near Yau Tse Tin College.	04 January 2017

Advice on the Solid and Liquid Waste Management Status 4.2

The Contractor has been registered as a chemical waste producer for the Project. Construction and demolition (C&D) material sorting was carried out on site. A sufficient number of receptacles were available for general refuse collection. The waste flow table is present in Appendix I.

4.3 Status of Environmental Licenses and Permits

The environmental permits, licenses, and/or notifications on environmental protection for this Project which were valid during the period is summarised in **Table 4-2**.

Table 4-2: Status of Environmental Submissions, Licenses and Permits

Statutory Reference	Description	Permit /Reference No.	Status
EIAO	Environmental Permit	EP-331/2009	Valid
APCO	Notification of Construction Work under APCO	335179	Valid
WPCO	Discharge License	WT00011754-2012 (Valid to: 31 Jan 2017)	Valid

Statutory Reference	Description	Permit /Reference No.	Status
WDO	Registration as Chemical Waste Producer	0000-423-C1232-08	Valid
WDO	Bill Account for disposal	7013751	Valid

Legend: EIAO - Environmental Impact Assessment Ordinance

APCO - Air Pollution Control Ordinance WPCO - Water Pollution Control Ordinance WDO - Waste Disposal Ordinance

The Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation requires all nonroad mobile machinery to bear an approval label or exemption label with a reference number issued by EPD as specified in the Regulation. Compliance to this regulation was examined during site inspection and any deficiencies would be recorded in the site inspection checklist.

4.4 **Recommended Mitigation Measures**

The EM&A programme followed the recommended mitigation measures in the EM&A Manual. The EM&A requirements as well as the summary of implementation status of the environmental mitigation measures are provided in **Appendix J**. In particular, the following mitigation measures were brought to attention during the site inspections:

Air Quality

Excavated dusty materials should be covered by impervious sheeting or sprayed with water to keep the entire surface wet.

Water Quality

- Sediment tanks of sufficient capacity are recommended as a general mitigation measure which can be used for settling storm water prior to disposal.
- Water to be pumped out from trenches or foundation excavations shall be discharged into storm drains via silt removal facilities.
- Construction waste, debris and rubbish shall be properly collected, handled and disposed of to avoid water quality impacts.

Waste Management

Chemical waste produced should be handled in accordance with the relevant guidelines and regulations.

Report on Non-compliance, Complaints, **Notification of Summons and Successful Prosecutions**

5.1 **Record on Non-compliance of Action and Limit Levels**

There was no breach of Action or Limit levels for Air Quality (1-hour and 24-hour Total Suspended Particulates) and Noise in the reporting period.

5.2 **Record on Environmental Complaints Received**

No environmental complaint was received during the reporting month. The cumulative statistics on complaints were provided in **Appendix K**.

5.3 Record on Notifications of Summons and Successful Prosecution

No notifications of summons or successful prosecution were received this month. The cumulative statistics on notifications of summons and successful prosecutions were provided in Appendix K.

5.4 Review of Reasons for and Implications of Non-compliance, Complaints, **Summons and Prosecutions**

Not applicable.

5.5 **Follow-up Actions Taken**

Not applicable.

Future Key Issues 6

6.1 **Construction Works for the Coming Month(s)**

The major site works scheduled to be commissioned in the coming three months include:

- Demolition of existing structures
- Construction of stormwater drain and sewage
- Construction of Noise barrier
- Finishing works for public toilet & Refuse Collection Point (RCP)
- Roadworks
- Finishing works for footbridge
- Laying of watermain

6.2 **Key Issues for the Coming Month**

Key issues to be considered in the coming month include:

- Generation of dust from construction and demolition works;
- Noise impact from operating equipment and machinery on-site;
- Generation of site surface runoffs and wastewater from activities on-site;
- Management of stockpiles and slopes, particularly on rainy days;
- Sorting, recycling, storage and disposal of general refuse and construction waste; and
- Management of chemicals and avoidance of oil spillage on-site.

Monitoring Schedule for the Coming Month 6.3

Impact monitoring for air quality and noise in accordance with the approved EM&A Manual has commenced since 8 December 2011. The tentative monitoring schedule for the coming month is shown in the Appendix E.

7 Conclusions and Recommendations

7.1 **Conclusions**

The EM&A programme as recommended in the EM&A Manual has been undertaken in the reporting month since the construction commenced on 8 December 2011.

Monitoring of air quality and noise due to the Project was underway. In particular, the 1-hour TSP, 24-hour TSP and noise level (as Leq) under monitoring have been checked against established Action and Limit levels. No exceedance of Action or Limit Levels for Air Quality and Noise was recorded in the reporting month.


7.2 Recommendations


With considerations on the construction activities and environment, recommendations on mitigation measures for impacts on air quality, noise, water quality and waste were provided during site inspections and meetings.


Although no school examinations are scheduled in December 2016 at the TWGHs Yau Tze Tin Memorial College, school activities may be conducted. However, the construction of new roads, noise barriers, stormwater drain and sewerage and associated works near Siu Hong Court, Unicorn Garden and TWGHs Yau Tze Tin Memorial College are ongoing. The Contractor has been reminded to strictly implement the recommended noise mitigation measures in EM&A Manual:

Noise

- Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction works.
- Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.
- Plant known to emit noise strongly in one direction should be orientated to direct noise away from nearby noise sensitive receivers (NSRs) if possible.
- Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction works.
- Mobile plant should be sited as far away from NSRs as possible.
- Material stockpiles and other structures should be effectively utilized, where practicable, to screen noise from on-site construction activities.







Appendix A. Project Organisation




Table A.1: Contact information

Company / Department	Position	Name	Telephone / Mobile
Civil Engineering and Development Department	Engineer's Representative	Mr FU Shing-chi, Sam	2762 5676
Atkins China Ltd.	Independent Environmental Checker	Mr Keith Chau	2972 1000
Mott MacDonald Hong Kong Ltd.	Environmental Team Leader	Mr Brandon Wong	2828 5875
China Road and Bridge Corporation	Project Manager	Mr William Kwok Chung- yin	2757 8111
China Road and Bridge Corporation	Site Agent	Mr Kau Kwok-hung, Ken	5335 9758
China Road and Bridge Corporation	Environmental Officer	Mr Ray Ma	5335 9755

Appendix B. Tentative Construction Programme

		Remaining Works rev.e	Duratia:	Ctost	Finish		NI acc			D			la.c			F. I.		N 4 = ::			Δ			N 4 = · ·			
D	Task Calendar	Task Name	Duration	Start	Finish		Nov	12	20	Dec	11 1	8 25	Jan 1	2 15	22	Feb	5 12 19	Mar	12	10 26	Apr	16	23	May	14 21		Jun 2 / 1
1		Tsz Tin Road	82 days	23/11/2016	4/3/2017	23 3		13	20	27 4	11 1	23		0 13	22 .		7 12 13	20 3	12	13 20	, 2	, 10	23	30 7	14 21	28	+
2	CV2011	Construction of remaining works of Public Toilet	15 days	23/11/2016																					+	++	+
3	CV2011	Additional works for Refuse Collection Point	15 days	23/11/2016	9/12/2016				>																+	++	+
4	CV2011	Remaining works in front of House 30 to House 199	52 days	23/11/2016																					+	++	+
5	CV2011	Remaining works in front of House 29 to House 30	30 days	26/1/2017	4/3/2017																				+	++	+
6		`	,		<u> </u>																						
7	CV2011	Hong Po Road	55 days	21/11/2016	26/1/2017																				+	++	+
8	CV2011	Installation of railing in cycle park (the 1st 1/2)	10 days	21/11/2016																						++	+
9	CV2011	Concreting for cycle park (the 1st 1/2)	5 days		7/12/2016																				+	++	+
10	CV2011	Kerb and subbase of cycle park (the other 1/2)	5 days	8/12/2016	13/12/2016																					++	+
11	CV2011	Installation of railing in cycle park (the other 1/2)	4 days	14/12/2016																					+		+
12	CV2011	Concreting for cycle park (the other 1/2)	5 days	19/12/2016																							
13	CV2011	Installation of tree pit (14 nos.)	5 days	21/11/2016																					+	++	+
14	CV2011	Kerb and subbase of FP (behind of NB Bay 7 to 11)	7 days	26/11/2016																					+ + -	++	+
15	CV2011	Installation of traffic sign and railing	4 days		8/12/2016		+		 															+	++-	++	+
16	CV2011	Installation of public lighting (behind of NB Bay 7 to 11)	4 days	9/12/2016	13/12/2016																				+++	++	+
17	CV2011	Paving block of FP (behind of NB Bay 7 to 11)	12 days		29/12/2016																				+	++	+
18	CV2011	Formation of FP (RW1 Bay 1 to Bay 5)	7 days		12/12/2016																				+++	+	+-
19	CV2011	Subbase of FP (RW1 Bay 1 to Bay 5)	4 days		16/12/2016																				+	++	+
20	CV2011	Installation of railing and traffic sign	4 days	17/12/2016								.													+	++	+
21	CV2011	Installation of public lighting (along RW1)	4 days	22/12/2016							T														+	++	+
22	CV2011	Paving block of FP (RW1 Bay 1 to Bay 5)	7 days		7/1/2017	+ +																			+	++	+
23	CV2011	TTA for construction of traffic island at the end of HPR	1 day	9/1/2017	9/1/2017																				+	++	+
24	CV2011	Construction of traffic island	7 days	10/1/2017	17/1/2017																				+	++	+
25	CV2011	TTA for construction of traffic island near roundabout	1 days	18/1/2017	18/1/2017																				+	++	+
26	CV2011	Construction of traffic island	7 days		26/1/2017																				+++	++	+
27	C 1 2011	Construction of traine island	7 days	13/1/2017	20/1/201/																				+	++	+-
28	CV2011	Tsing Lun Road	153 days	21/11/2016	31/5/2017																						+
29	CV2011	Installation of Noise Enclosure	48 days	21/11/2016																						\blacksquare	+
30	CV2011	Installation of cladding at Housing Site side	5 days	21/11/2016										- '											+	++	+
31	CV2011	Installation of gutter at Housing Site side	5 days	26/11/2016					+ + +																+	++	+
32	CV2011	Installation of drainage	5 days	2/12/2016	_				╁┼╀																+	++	+
33	CV2011	Installation of cladding at both end of NE at Housing side	3 days	8/12/2016																					+	++	_
34	CV2011	Touch-up painting at Housing Site side	3 days	12/12/2016																					++-	++	+
35	CV2011	Reinstate the footpath at bus bay	3 days	15/12/2016																					+	+++	+
36	CV2011	TTA diversion	1 day	19/12/2016																					++-	++	+
37	CV2011	Installation of remaining cladding at Siu Hong Side	6 days	20/12/2016	_																				++-	++	+-
38	CV2011	Installation of drainage at Siu Hong Side	5 days	29/12/2016																					+	++	+
39	CV2011	Reintate the Kerb K1 along NE Bay 1 to Bay 7	12 days		18/1/2017		-		+																+	++	+-
40	CV2011	Installation of Footbridge	33 days	21/11/2016			-																		+	++	+-
41	CV2011	Installation of remaining gutter	6 days	21/11/2016								'												_	+-	++	+
42	CV2011	Installation of remaining cladding for roof		28/11/2016																				_	+-	++	+-
43	CV2011	Installation of E&M by others	6 days 5 days	5/12/2016			-		+++													-		_	++	++	+
43	CV2011	Installation of cladding for post	·	10/12/2016			-		++													-		+-	++-	++	+
44	CV2011	Touch-up painting	5 days				-		++													+			++-	++	+
	CV2011	Demolition of bamboo scafford	3 days	16/12/2016			-		++																++-	++	+
10	C V 2011		3 days	20/12/2016	_		_		++																+	++	+
46	CV2011	Pointing for the declains	L derre	77/47/2046		1 1																					1
46 47 48	CV2011 CV2011	Painting for the decking Location at NB Bay 25 to Bay 28	5 days 49 days	23/12/2016 21/11/2016			_																	-	+	++	+-

Task Name	
49 CV2011 Formation of FP 7 days 21/1/2016 28/1/2016 28/1/2016 5 CV2011 Installation of railing and traffic sign 8 days 15/1/2016 28/1/2016 14/1/2016 14/1/2017 19/1/2	
51 CV2011 Installation of railing and traffic sign 8 days 15/12/2016 23/12/2016 1 1 1 1 1 1 1 1 1	
52 CV2011 Installation of public lighting 10 days 24/12/2016 7/1/2017 9/1/	
Facing Paving block of footpath 10 days 9/1/2017 19/1/2017 19/1/2017 19/1/2017 19/1/2017 19/1/2017 19/1/2018 19/1/20	
Second Comment	
State Secaration and disposal of AHM 3 days 23/11/2016 12/12/2016 12/12/2016 12/12/2016 12/12/2017 12/12	
Second Excavation and disposal of AHM	
57 CV2011 Laying of UU (CLP & PCCW) 21 days 2/12/2016 28/12/2016	
CV2011 Construction of U-channel 12 days 29/12/2016 12/1/2017 20/1/2017	
Section Formation for FP Todays 13/1/2017 20/1/2017 Todays 13/1/2017 Todays	
60 CV2011 Construction of kerb and subbase 7 days 21/1/2017 1/2/2017 61 CV2011 Installation of railing and traffic sign 10 days 2/2/2017 13/2/2017 62 CV2011 Installation of public lighting 10 days 14/2/2017 24/2/2017 63 CV2011 Paving block of footpath 12 days 25/2/2017 10/3/2017 64 CV2011 Location at NB Bay 40a to Bay 44 76 days 23/11/2016 25/2/2017 65 CV2011 Break up and re-construction of gully 14 days 23/11/2016 8/12/2016 66 CV2011 Laying of UU 28 days 9/12/2016 13/1/2017 67 CV2011 Formation of footpath 7 days 23/12/017 21/1/2017 68 CV2011 Kerb and subbase of footpath 7 days 23/12/017 21/1/2017 69 CV2011 Installation of railing and traffic sign 10 days 3/2/2017 14/2/2017 70 CV2011 Installation of public lighting 10 days 3/2/2017 14/2/2017 71 CV2011 Paving block of footpath 10 days 15/2/2017 25/2/2017 72 CV2011 Junction at Siu Hong Car Park 47 days 23/11/2016 19/1/2017	
61 CV2011 Installation of railing and traffic sign 10 days 2/2/2017 13/2/2017 13/2/2017	
CV2011 Installation of public lighting 10 days 14/2/2017 24/2/2017	
63 CV2011 Paving block of footpath 64 CV2011 Location at NB Bay 40a to Bay 44 65 CV2011 Break up and re-construction of gully 66 CV2011 Laying of UU 67 CV2011 Formation of footpath 68 CV2011 Formation of footpath 68 CV2011 Kerb and subbase of footpath 69 CV2011 Installation of railing and traffic sign 69 CV2011 Installation of public lighting 70 CV2011 Paving block of footpath 71 CV2011 Paving block of footpath 70 days 71 CV2011 Paving block of footpath 71 CV2011 Paving block of footpath 72 CV2011 Junction at Siu Hong Car Park 73 CV2011 Junction at Siu Hong Car Park 74 days 75 CV2017 Installation of public lighting 75 CV2017 Installation of public lighting 76 CV2017 Installation of public lighting 77 CV2018 Installation of public lighting 78 CV2019 Junction at Siu Hong Car Park 79 CV2010 Junction at Siu Hong Car Park	
64 CV2011 Location at NB Bay 40a to Bay 44 76 days 23/11/2016 25/2/2017	
65 CV2011 Break up and re-construction of gully 66 CV2011 Laying of UU 7 days 7 days 14/1/2017 7 days 23/11/2016 8/12/2016 8/12/2016 8/12/2016 8/12/2016 8/12/2016 8/12/2016 8/12/2017 8/1	
66 CV2011 Laying of UU 28 days 9/12/2016 13/1/2017 67 CV2011 Formation of footpath 7 days 14/1/2017 21/1/2017 68 CV2011 Kerb and subbase of footpath 7 days 23/1/2017 2/2/2017 69 CV2011 Installation of railing and traffic sign 10 days 3/2/2017 14/2/2017 70 CV2011 Installation of public lighting 10 days 3/2/2017 14/2/2017 71 CV2011 Paving block of footpath 10 days 15/2/2017 25/2/2017 72 CV2011 Junction at Siu Hong Car Park 47 days 23/11/2016 19/1/2017	
67 CV2011 Formation of footpath 7 days 14/1/2017 21/1/2017 68 CV2011 Kerb and subbase of footpath 7 days 23/1/2017 2/2/2017 69 CV2011 Installation of railing and traffic sign 10 days 3/2/2017 14/2/2017 70 CV2011 Installation of public lighting 10 days 3/2/2017 14/2/2017 71 CV2011 Paving block of footpath 10 days 15/2/2017 25/2/2017 72 CV2011 Junction at Siu Hong Car Park 47 days 23/11/2016 19/1/2017	
68 CV2011 Kerb and subbase of footpath 7 days 23/1/2017 2/2/2017 69 CV2011 Installation of railing and traffic sign 10 days 3/2/2017 14/2/2017 70 CV2011 Installation of public lighting 10 days 3/2/2017 14/2/2017 71 CV2011 Paving block of footpath 10 days 15/2/2017 25/2/2017 72 CV2011 Junction at Siu Hong Car Park 47 days 23/11/2016 19/1/2017	
69 CV2011 Installation of railing and traffic sign 10 days 3/2/2017 14/2/2017 70 CV2011 Installation of public lighting 10 days 3/2/2017 14/2/2017 71 CV2011 Paving block of footpath 10 days 15/2/2017 25/2/2017 72 CV2011 Junction at Siu Hong Car Park 47 days 23/11/2016 19/1/2017	
70 CV2011 Installation of public lighting 10 days 3/2/2017 14/2/2017 71 CV2011 Paving block of footpath 10 days 15/2/2017 25/2/2017 72 CV2011 Junction at Siu Hong Car Park 47 days 23/11/2016 19/1/2017	
71 CV2011 Paving block of footpath 10 days 15/2/2017 25/2/2017 72 CV2011 Junction at Siu Hong Car Park 47 days 23/11/2016 19/1/2017 1	
72 CV2011 Junction at Siu Hong Car Park 47 days 23/11/2016 19/1/2017	
73 CV2011 Laving ATC, lighting duct and UU for the part pear NB 45 14 days 23/11/2016 8/12/2016	
75 C 72011 Laying TiTe, righting duct and CO for the part field TiD 45 14 days 23/11/2010 0/12/2010	
74 CV2011 Formation and subbase for the part near NB 45 8 days 9/12/2016 17/12/2016	
75 CV2011 Bitumen to wearing course for the part near NB 45 4 days 19/12/2016 22/12/2016	
76 CV2011 TTA for the middle part 1 day 23/12/2016 23/12/2016	
77 CV2011 Bitumen to wearing course for the middle part 3 days 24/12/2016 29/12/2016	
78 CV2011 TTA for the part near FB 1 day 30/12/2016 30/12/2016	
79 CV2011 Bitumen to wearing course for the part near FB 3 days 31/12/2016 4/1/2017	
80 CV2011 TTA for the middle part 1 day 5/1/2017 5/1/2017	
81 CV2011 Construction of traffic island 9 days 6/1/2017 16/1/2017	
82 CV2011 Construction of the traffic lighting 3 days 17/1/2017 19/1/2017	
83 CV2011 Junction at Siu Hong Road 112 days 23/11/2016 10/4/2017	
84 CV2011 Drainage works for the middle part 10 days 23/11/2016 3/12/2016	
85 CV2011 Laying ATC, lighting duct and UU for the middle part 15 days 5/12/2016 21/12/2016	
86 CV2011 Formation and subbase for the middle part 7 days 22/12/2016 31/12/2016	
87 CV2011 Bitumen to BC layer for the middle part 2 days 3/1/2017 4/1/2017	
88 CV2011 TTA for the part near NE 7 1 day 5/1/2017 5/1/2017	
89 CV2011 Drainage works for the part near NE 7 4 days 6/1/2017 10/1/2017	
90 CV2011 Laying ATC, lighting duct and UU for the part near NE 7 15 days 11/1/2017 27/1/2017	
91 CV2011 Formation and subbase for the part near NE 7 7 days 1/2/2017 8/2/2017	
92 CV2011 Bitumen to wearing course for the part near NE 7 4 days 9/2/2017 13/2/2017	
93 CV2011 TTA for the middle part 1 day 14/2/2017 14/2/2017	
94 CV2011 Bitumen to wearing course for the middle part 3 days 15/2/2017 17/2/2017	
95 CV2011 TTA for the part near NB 28 1 day 18/2/2017 18/2/2017	
96 CV2011 Drainage works for the part near NB 28 4 days 20/2/2017 23/2/2017	' <u></u>

CV/2011/01 Programme for Remaining Works rev.e Task Task Name Duration Start Finish Feb Jun Nov 23 | 30 | 6 | 13 | 20 | 27 | 4 | 11 | 18 | 25 | 1 | 8 | 15 | 22 | 29 | 5 | 12 | 19 | 26 | 5 | 12 | 19 | 26 | 2 | 9 | 16 | 23 | 30 | 7 | 14 | 21 | 28 | 4 | 11 Calendar 24/2/2017 Laying ATC, lighting duct and UU for the part near NB 28 15 days 13/3/2017 CV2011 7 days CV2011 Formation and subbase for the part near NB 28 14/3/2017 21/3/2017 CV2011 Bitumen to wearing course for the part near NB 28 3 days 22/3/2017 24/3/2017 99 100 CV2011 TTA for the middle part 25/3/2017 1 day 25/3/2017 Construction of traffic island 101 CV2011 9 days 27/3/2017 6/4/2017 Construction of the traffic lighting CV2011 7/4/2017 10/4/2017 102 3 days CV2011 Traffic Island at Tsing Lun Road 11/4/2017 25/5/2017 35 days 104 CV2011 TTA for the middle line of Tsing Lun Road 1 day 11/4/2017 11/4/2017 105 CV2011 Reconstruction of traffic island 1 near NB 28 12/4/2017 29/4/2017 14 days CV2011 Reconstruction of traffic island 2 near NE 7 2/5/2017 10/5/2017 106 7 days CV2011 Construction of traffic island 3 near FB 11/5/2017 18/5/2017 107 7 days Construction of traffic island 4 near NB 45 19/5/2017 25/5/2017 108 None 7 days CV2011 Noise Barrier for Bay 48 to Bay 51 151 days 23/11/2016 31/5/2017 CV2011 23/11/2016 21/1/2017 Construction of NB, Bay 48 to Bay 51 49 days 110 Installation of sheet pile for Bay 48 and Bay 51 6/12/2016 CV2011 12 days 23/11/2016 112 CV2011 14 days 7/12/2016 22/12/2016 NB Bay 51 CV2011 Excavation for Bay 51 2 days 7/12/2016 8/12/2016 Cutting of pile head for Bay 51 9/12/2016 9/12/2016 114 CV2011 1 day 115 CV2011 Blinding & setting out 1 day 10/12/2016 10/12/2016 116 CV2011 Formwork for Bay 51 footing 1 day 12/12/2016 12/12/2016 117 CV2011 Rebar fixing for Bay 51 footing 1 day 13/12/2016 13/12/2016 118 CV2011 Concreting for Bay 51 footing 1 day 14/12/2016 14/12/2016 119 CV2011 15/12/2016 15/12/2016 Striping of formwork for Bay 51 footing 1 day Formwork for Bay 51 Wall Stem one side 120 CV2011 1 day 16/12/2016 16/12/2016 CV2011 Rebar fixing for Bay 51 wall stem 1 day 17/12/2016 17/12/2016 121 122 CV2011 Formwork for Bay 51 Wall Stem the other side 1 day 19/12/2016 19/12/2016 123 CV2011 20/12/2016 20/12/2016 Installation of holding down bolt for Bay 51 1 day 21/12/2016 21/12/2016 124 CV2011 Concreting for Bay 51 wall stem 1 day 125 CV2011 Striping of formwork for Bay 51 wall stem 22/12/2016 22/12/2016 1 day 126 CV2011 NB Bay 50 15 days 23/12/2016 12/1/2017 CV2011 Excavation for Bay 50 2 days 23/12/2016 24/12/2016 127 Cutting of pile head for Bay 50 28/12/2016 28/12/2016 128 CV2011 1 day 29/12/2016 CV2011 Blinding & setting out 1 day 29/12/2016 129 Formwork for Bay 50 footing 1 day 30/12/2016 30/12/2016 130 CV2011 Rebar fixing for Bay 50 footing 131 CV2011 2 days 31/12/2016 3/1/2017 132 CV2011 Concreting for Bay 50 footing 1 day 4/1/2017 4/1/2017 133 CV2011 Striping of formwork for Bay 50 footing 1 day 5/1/2017 5/1/2017 134 CV2011 Formwork for Bay 50 Wall Stem one side 1 day 6/1/2017 6/1/2017 135 CV2011 Rebar fixing for Bay 50 wall stem 1 day 7/1/2017 7/1/2017 136 CV2011 Formwork for Bay 50 Wall Stem the other side 9/1/2017 9/1/2017 1 day 137 CV2011 Installation of holding down bolt for Bay 50 1 day 10/1/2017 10/1/2017 138 CV2011 Concreting for Bay 50 wall stem 1 day 11/1/2017 11/1/2017 139 CV2011 Striping of formwork for Bay 50 wall stem 1 day 12/1/2017 12/1/2017 140 CV2011 NB Bay 48 13 days 15/12/2016 31/12/2016 141 CV2011 Excavation for Bay 48 2 days 15/12/2016 16/12/2016 142 CV2011 Blinding & setting out 1 day 17/12/2016 17/12/2016 143 CV2011 Formwork for Bay 48 footing 1 day 19/12/2016 19/12/2016 144 CV2011 Rebar fixing for Bay 48 footing 1 day 20/12/2016 20/12/2016

CV/2011/01			
Programme for	Remaining	Works	rev.e

	Remaining works rev.e	.	G	e: · ·		T					1.				1		Τ.			1.	
ID Task Calend	Task Name	Duration	Start	Finish	22	Nov	12 20	1 '	Dec	0 25	Jan 1	0 15 22	Feb	12 10	Mar	: 12 10 26	Apr		May	Jun 14 21 28 4	
145 CV201		1 day	21/12/2016	21/12/2016	23	30 0	13 20	21	4 11 10	0 23	<u> </u>	0 13 22	29 .	12 19	20 3	0 12 19 20) <u>Z</u>	9 10 23	30 7	14 21 26 4	+ 11
146 CV201		1 day	22/12/2016																		
147 CV201	, ,	1 day	23/12/2016																		
148 CV201	•	1 day	24/12/2016																		
149 CV201	<u> </u>	1 day	28/12/2016							1											+
150 CV201		1 day	29/12/2016																		
151 CV201		1 day	30/12/2016																		
152 CV201	-	1 day	31/12/2016																		+
153 CV201		15 days	5/1/2017	21/1/2017																	
154 CV201	•	2 days	5/1/2017	6/1/2017																	
155 CV201	·	1 day	7/1/2017	7/1/2017																	
156 CV201		1 day	9/1/2017	9/1/2017																	
157 CV201		1 day	10/1/2017	10/1/2017																	+
158 CV201	·	2 days	11/1/2017	12/1/2017																	+
159 CV201		1 day	13/1/2017	13/1/2017																	+
160 CV201	Striping of formwork for Bay 49 footing	1 day	14/1/2017	14/1/2017																	
161 CV201		1 day	16/1/2017	16/1/2017																	
162 CV201	Rebar fixing for Bay 49 wall stem	1 day	17/1/2017	17/1/2017																	
163 CV201	Formwork for Bay 49 Wall Stem the other side	1 day	18/1/2017	18/1/2017																	
164 CV201	Installation of holding down bolt for Bay 49	1 day	19/1/2017	19/1/2017																	
165 CV201	Concreting for Bay 49 wall stem	1 day	20/1/2017	20/1/2017																	
166 CV201	Striping of formwork for Bay 49 wall stem	1 day	21/1/2017	21/1/2017																	
167 CV201	Road works for TLR (NB Bay 48 to Bay 51 Part)	105 days	19/1/2017	31/5/2017								1									
168 CV201	Backfilling in front of NB Bay 48 to 51	9 days	19/1/2017	1/2/2017																	
169 CV201	1 Kerb and subbase in front of NB Bay 48 to 51	3 days	2/2/2017	4/2/2017																	
170 CV201	1 Laying of MS700 watermain under footpath	21 days	6/2/2017	1/3/2017																	
171 CV201	Removal of sheetpile for NB Bay 48 to Bay 51	5 days	2/3/2017	7/3/2017																	
172 CV201	Installation of steel post for NB Bay 48 to Bay 50	2 days	8/3/2017	9/3/2017																	
173 CV201	1 Grouting for steel post NB Bay 48 to Bay 50	2 days	10/3/2017	11/3/2017																	
174 CV201	1 Installation of steel post for NB Bay 51 (CNP)	2 days	13/3/2017	14/3/2017												E					
175 CV201	1 Grouting for steel post NB Bay 51	1 day	15/3/2017	15/3/2017												K					
176 CV201		4 days	16/3/2017	20/3/2017																	
177 CV201	1 Installation of panel and cladding for NB Bay 51 (CNP)	3 days	21/3/2017	23/3/2017																	
178 CV201	1 Swabbing and Pressure test for MS700 WM	7 days	2/3/2017	9/3/2017																	
179 CV201	1 Testing of water sample	5 days	10/3/2017	15/3/2017																	
180 CV201	•	3 days	16/3/2017	18/3/2017																	
181 CV201		7 days	20/3/2017	27/3/2017																	
182 CV201	• • •	3 days	28/3/2017	30/3/2017													h				
183 CV201		14 days	31/3/2017	19/4/2017																	
184 CV201		12 days	20/4/2017	5/5/2017																	
185 CV201		7 days	6/5/2017	13/5/2017																	
186 CV201	-	5 days	15/5/2017	19/5/2017																	
187 CV201	1 0 0	5 days	15/5/2017	19/5/2017																	
188 CV201	Paving block of footpath	9 days	20/5/2017	31/5/2017																	

Appendix C. Action and Limit Levels for Construction Phase

Air Quality

The Action and Limit Levels for 1-hour and 24-hour TSP for the monitoring station are presented in following tables:

Table C.1: Action and Limit Levels for 1-hour TSP

Monitoring Station	Action Level (μg/m³)	Limit Level (μg/m³)
AM3	329	500

Table C.2: Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level (μg/m³)	Limit Level (μg/m³)
AM3	179	260

Noise

The Action and Limit Levels for Noise for the monitoring stations are presented in following table:

Table C.3: Action and Limit Levels for Construction Noise

Time Period & Monitoring Locations	Action Level	Limit Level	
NM8			
0700-1900 hours on normal weekdays	When one documented complaint is received from any one of the sensitive receivers	75 dB(A)	
NM9			
0700-1900 hours on normal weekdays	When one documented complaint is received from any one of the sensitive receivers	70 dB(A) / 65 dB(A) *	
NM8, NM9			
0700-2300 hrs on holidays; and 1900-2300 hrs on all other days	When one documented complaint is received 65 dB(A) from any one of the sensitive receivers		
2300-0700 hrs of next day	When one documented complaint is received from any one of the sensitive receivers	50 dB(A)	

Note: * Reduced to 70 dB(A) for schools and 65 dB(A) during school examination periods.

Appendix D. Event and Action Plan for Air Quality and Noise

Air Quality

Should non-compliance of the air quality criteria occurs during construction stage, actions in accordance with the Event and Action Plan in the below table should be carried out.

Table D.1: Event and Action Plan for Air Quality

Event	Action						
	ET Leader	IEC	ER (Engineer's Representative)	Contractor			
Action Level							
Exceedance for one sample	Identify source, investigate the causes of exceedance and propose remedial measures. Inform IEC and ER. Repeat measurement to confirm finding. Increase monitoring frequency to daily.	Check monitoring data submitted by ET. Check Contractor's working method.	Notify Contractor.	Rectify any unacceptable practice. Amend working methods if appropriate.			
Exceedance for two or more consecutive samples	I. Identify the source, investigate the causes of exceedance and propose remedial measures. Inform IEC and ER. Repeat measurements to confirm findings. Increase monitoring frequency to daily. Discuss with IEC and the Contractor on remedial actions required. If exceedance continues, arrange meeting with IEC and ER. If exceedance stops, cease additional monitoring.	 Check monitoring data submitted by ET. Check the Contractor's working method. Discuss with ET and the Contractor on possible remedial measures. Advise ER on the effectiveness of the proposed remedial measures. Supervise implementation of remedial measures. 	1. Confirm receipt of notification of exceedance in writing. 2. Notify the Contractor. 3. Ensure remedial measures properly implemented.	1. Submit proposals for remedial actions to IEC within 3 working days of notification. 2. Implement the agreed proposals. 3. Amend proposal if appropriate.			
Limit Level							
Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures. Inform ER and EPD. Repeat measurement to confirm finding. Increase monitoring frequency to daily. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	1. Check monitoring data submitted by ET. 2. Check the Contractor's working method. 3. Discuss with ET Leader and the Contractor on possible remedial measures. 4. Advise ER on the effectiveness of the proposed remedial measures. 5. Supervise implementation of remedial measures.	Confirm receipt of notification of exceedance in writing. Notify the Contractor. Ensure remedial measures properly implemented.	1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial actions to IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Amend proposal if appropriate.			

Event Action

Exceedance for two or more consecutive samples

- Notify IEC, ER, EPD and the Contractor.
- 2. Identify the source.
- 3. Repeat measurements to confirm findings.
- 4. Increase monitoring frequency to daily.
- 5. Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented.
- 6. Arrange meeting IEC and ER to discuss the remedial actions to be
- 7. Assess effectiveness of the Contractor's remedial actions and keep IEC. EPD and ER informed of the results.
- 8. If exceedance stops, cease additional monitoring.

- Discuss amongst ER. ET Leader and the Contractor on the potential remedial actions.
- 2. Review the Contractor's remedial actions whenever necessary and advise ER accordingly.
- Supervise the implementation of remedial measures.
- 1. Confirm receipt of notification of exceedance in writing.
- 2. Notify the Contractor.
- 3. In consultation with IEC, agree with the remedial measures to be implemented.
- 4. Ensure remedial measures are properly implemented.
- 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.
- 1. Take immediate action to avoid further exceedance.
- Submit proposals for remedial actions to IEC within 3 working days of notification.
- 3. Implement the agreed proposals.
- 4. Resubmit proposals if problem still not under control.
- 5. Stop the relevant activity of works as determined by ER until the exceedance is abated.

Construction Noise

Action

Event

I imit

Level

In case the Action and Limit Levels are not complied during construction stage, the following Event and Action Plan should be followed:

Table D.2: **Event and Action Plan for Construction Noise**

ET Leader FB Contractor Action 1. Notify IEC and the Review with analysed Confirm receipt of Submit noise Level Contractor. results submitted by notification of exceedance in writing. ET. to IEC. 2. Carry out investigation. 2. Review the proposed

remedial measures

remedial measures.

by the Contractor and

- - 3. Report the results of investigation to IEC and
 - the Contractor. 4. Discuss with the Contractor and formulate remedial measures.
 - 5. Increase monitoring frequency to check mitigation measures.

the Contractor.

frequency

implemented.

- 1. Identify the source.
- 2. Notify IEC, ER, EPD and Contractor on the potential remedial

advise ER

accordingly.

3. Supervise the

implement of

- 3. Repeat measurement to confirm findings. 4. Increase monitoring
- 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be
- Inform IEC, ER, and EPD the causes & actions taken for the
- 1. Discuss amongst ER, ET Leader and the actions
- 2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly.
- Supervise the implementation of remedial measures.

- 2. Notify the Contractor.
- 3. Require the Contractor to propose remedial measures for the analysed noise problem.
- 4. Ensure remedial measures are properly implemented.
- 1. Confirm receipt of notification of exceedance in writing.
- 2. Notify the Contractor.
- Require the Contractor to propose remedial measures for the analysed noise problem.
- 4. Ensure remedial measures are properly implemented.
- 5. If exceedance continues, consider what activity of the work

- mitigation proposals
- 2. Implement noise mitigation proposals.
- 1. Take immediate action to avoid further exceedance.
- 2. Submit proposals for remedial actions to IEC within 3 working days of notification.
- 3. Implement the agreed proposals.
- 4. Resubmit proposals if problem still not under control.
- 5. Stop the relevant activity of works as determined by the ER

Event Action

exceedances.

- Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results.
- 8. If exceedance stops, cease additional monitoring.

is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.

until the exceedance is abated.

Appendix E. Monitoring Schedule

Table E.1: Monitoring Schedule for the reporting month

Tentative Air Quality & Noise Monitoring Schedule for December 2016

			Dec-16			
Sun	Mon	Tue	Wed	Thu	Fri	Sat
				1	2	3
				24-hr TSP		
				1-hr TSP x 3		
				Noise		
	-		7	0	0	41
4	. 5	6	10/a alshi Avrelit	8	9	10
			Weekly Audit 24-hr TSP			
			1-hr TSP x 3			
			Noise			
11	12	13	14	15	16	17
	12	24-hr TSP	14	Weekly Audit	10	
		1-hr TSP x 3				
		Noise				
18	19	20	21	22	23	24
	24-hr TSP			Weekly Audit	24-hr TSP	
	1-hr TSP x 3				1-hr TSP x 3	
	Noise					
25		27	28	29	30	31
	The first	The second	Weekly Audit	24-hr TSP		
	weekday after	weekday after		1-hr TSP x 3		
	Christmas Day	Christmas Day		Noise		

Air Quality Monitoring (24-hr Total Suspended Particulates)
Air Quality Monitoring (1-hr Total Suspended Particulates) x 3 times
Noise Monitoring (30-min)

Weekly Audit

Table E.2: Tentative Monitoring Schedule for the coming month

Air Quality & Noise Monitoring Schedule for January 2017

			Jan-17			
Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3	4	5	6	7
	The day following		Weekly Audit			
	the first day of		24-hr TSP			
	January		1-hr TSP x 3			
			Noise			
8	9	10	11	12	13	14
		24-hr TSP	Weekly Audit			
		1-hr TSP x 3				
		Noise				
15		17	18	19	20	21
	24-hr TSP	Weekly Audit				24-hr TSP
	1-hr TSP x 3					1-hr TSP x 3
	Noise					
22	23	24	25	26	27	28
22	23	24	Weekly Audit	24-hr TSP	21	Lunar
			Weekly Audit	1-hr TSP x 3		New Year's Day
				Noise		New rears bay
				NUISC		
29	30	31				
	The third day	The forth day				
	of	of				
	Lunar New Year	Lunar New Year				



Appendix F. Calibration Certificates

<u>High-Volume TSP Sampler</u> <u>5-Point Calibration Record</u>

Location : Yau Tze Tin
Calibrated by : K.F.Ho
Date : 23/10/2016

Sampler

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 0890

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454

 Service Date
 :
 14 Mar 2016

 Slope (m)
 :
 2.10326

 Intercept (b)
 :
 -0.06696

 Correlation Coefficient(r)
 :
 0.99989

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013 Ta(K) : 301

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min) (chart)		(corrected)
1	18 holes	11.6	3.389	1.643	55	54.73
2	13 holes	9.0	2.985	1.451	49	48.76
3	10 holes	6.4	2.517	1.229	42	41.79
4	7 holes	4.4	2.087	1.024	36	35.82
5	5 holes	2.6	1.604	0.795	28	27.86

Sampler Calibration Relationship

Slope(m):31.406 Intercept(b):3.214 Correlation Coefficient(r): 0.9996

Checked by: Date: 24/10/2016

Magnum Fan

<u>High-Volume TSP Sampler</u> <u>5-Point Calibration Record</u>

Location:Yau Tze TinCalibrated by:K.F.HoDate:23/12/2016

Sampler

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 0890

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454

 Service Date
 :
 14 Mar 2016

 Slope (m)
 :
 2.10326

 Intercept (b)
 :
 -0.06696

 Correlation Coefficient(r)
 :
 0.99989

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1018 Ta(K) : 295

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	11.8	3.461	1.677	60	60.45
2	13 holes	8.6	2.955	1.437	50	50.38
3	10 holes	6.6	2.588	1.263	44	44.33
4	7 holes	4.2	2.065	1.014	32	32.24
5	5 holes	2.7	1.656	0.819	24	24.18

Sampler Calibration Relationship

Slope(m):42.439 Intercept(b):-10.385 Correlation Coefficient(r): 0.9990

Checked by: Date: 28/12/2016

Magnum Fan



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - M Operator ======	295 - 745.49					
PLATE OR Run # 1 2 3 4 5	VOLUME START (m3) NA NA NA NA NA	VOLUME STOP (m3) NA NA NA NA NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.4020 1.0060 0.9010 0.8590 0.7090	METER DIFF Hg (mm) 3.2 6.4 7.9 8.8 12.8	ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	×	Va	(x axis) Qa	(y axis)
0.9866 0.9824 0.9803 0.9792 0.9738	0.7037 0.9765 1.0880 1.1399 1.3735	1.4078 1.9909 2.2259 2.3345 2.8155		0.9957 0.9914 0.9893 0.9882 0.9828	0.7102 0.9855 1.0980 1.1504 1.3862	0.8896 1.2581 1.4066 1.4753 1.7792
Qstd slop intercept coefficie	(b) = nt (r) =	2.10326 -0.06696 0.99989		Qa slope intercept coefficie	(b) =	1.31703 -0.04232 0.99989
y axis =	SQRT [H2O (P	a/760)(298/1	[a)]	y axis =	SQRT [H2O (T	 a/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$



SIBATA SCIENTIFIC TECHNOLOGY LTD.

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL: 048-933-1582 FAX: 048-933-1591

CALIBRATION CERTIFICATE

Date: January 25, 2016

Equipment Name

: Digital Dust Indicator, Model LD-3B

Code No.

080000-42

Quantity

1 unit

Serial No.

: 1Y5546

Sensitivity

: 0.001 mg/m3

Sensitivity Adjustment

593CPM

Scale Setting

: January 20, 2016

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

' Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

Shintaro Chamura

Shintaro Okamura

Overseas Sales Division



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C164166

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC16-1465)

Date of Receipt / 收件日期: 20 July 2016

Description / 儀器名稱

Precision Integrating Sound Level Meter

Manufacturer / 製造商 Model No. / 型號

Rion NL-18

Serial No. / 編號

00360030 Envirotech Services Co.

Supplied By / 委託者

Room 113, 1/F, My Loft, 9 Hoi Wing Road, Tuen Mun,

New Territories, Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}$ C Relative Humidity / 相對濕度 :

 $(55 \pm 20)\%$

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規節

Calibration check

DATE OF TEST / 測試日期

29 July 2016

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By

測試

HT Wong Technical Officer

Certified By

核證

Date of Issue 簽發日期

1 August 2016

Project Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號青山灣機樓四樓

Fax/傳真: 2744 8986 Tel/電話: 2927 2606

E-mail/電郵: callab a suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.:

C164166

證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID CL280 CL281

<u>Description</u>
40 MHz Arbitrary Waveform Generator
Multifunction Acoustic Calibrator

Certificate No. C160077 PA160023

- 5. Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

	UU	JT Setting		Applie	d Value	UUT	IEC 60651 Type 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 110	LA	A	Fast	94.00	1	94.4	± 0.7

6.1.2 Linearity

	UU	JT Setting		Applied Value		UUT
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
60 - 120	LA	A	Fast	94.00	1	94.4 (Ref.)
				104.00		104.4
				114.00		114.4

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

6.2 Time Weighting

6.2.1 Continuous Signal

	UUT Setting			Applied Value		UUT	IEC 60651 Type 1
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Spec. (dB)
50 - 110	LA	A	Fast	94.00	1	94.4	Ref.
			Slow			94.4	± 0.1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所 c/o 香港新界屯門與安里一號青山灣機樓四樓

CO 首花利乔电门英女生 號自山高級餐戶餐 Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: ca

E-mail/電郵: callab@suncreation.com Webs



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C164166

證書編號

6.2.2 Tone Burst Signal (2 kHz)

	UUT Setting			Applied Value		UUT	IEC 60651 Type 1
Range	Mode	Frequency	Time	Level	Burst	Reading	Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
50 -110	LA	A	Fast	106.00	Continuous	106.0	Ref.
	LAmx				200 ms	105.1	-1.0 ± 1.0
	LA		Slow		Continuous	106.0	Ref.
	LAmx				500 ms	102.4	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

	UU	T Setting		Appl	ied Value	UUT	IEC 60651 Type 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 110	LA	A	Fast	94.00	31.5 Hz	54.7	-39.4 ± 1.5
					63 Hz	68.0	-26.2 ± 1.5
					125 Hz	78.0	-16.1 ± 1.0
					250 Hz	85.6	-8.6 ± 1.0
					500 Hz	91.1	-3.2 ± 1.0
					1 kHz	94.4	Ref.
					2 kHz	95.7	$+1.2 \pm 1.0$
					4 kHz	95.5	$+1.0 \pm 1.0$
					8 kHz	93.3	-1.1 (+1.5; -3.0)
					12.5 kHz	90.1	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

	UU	T Setting		Applied Value		UUT	IEC 60651 Type 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 110	LC	С	Fast	94.00	31.5 Hz	91.3	-3.0 ± 1.5
					63 Hz	93.5	-0.8 ± 1.5
					125 Hz	94.2	-0.2 ± 1.0
					250 Hz	94.4	0.0 ± 1.0
					500 Hz	94.5	0.0 ± 1.0
					1 kHz	94.4	Ref.
					2 kHz	94.3	-0.2 ± 1.0
					4 kHz	93.6	-0.8 ± 1.0
					8 kHz	91.4	-3.0 (+1.5; -3.0)
					12.5 kHz	88.1	-6.2 (+3.0 ; -6.0)

Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C164166

證書編號

6.4 Time Averaging

	UUT Setting			Applied Value					UUT	IEC 60804
Range (dB)	Mode	Frequency Weighting	Integrating Time	Freq. (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading Type 1 (dB) Spec. (dB)	
50 - 110	LAeq	A	10 sec.	4	1	1/10 1/10 ²	110	100 90	100.1 89.9	± 0.5 ± 0.5
			60 sec.			1/10		80	79.6	± 1.0
			5 min.			1/104		70	69.7	± 1.0

Remarks: - UUT Microphone Model No.: UC-53A & S/N: 307435

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value : 94 dB : 31.5 Hz - 125 Hz : \pm 0.35 dB

 $\begin{array}{lll} 250 \text{ Hz} - 500 \text{ Hz} & : \pm 0.30 \text{ dB} \\ 1 \text{ kHz} & : \pm 0.20 \text{ dB} \\ 2 \text{ kHz} - 4 \text{ kHz} & : \pm 0.35 \text{ dB} \\ 8 \text{ kHz} & : \pm 0.45 \text{ dB} \end{array}$

8 kHz : $\pm 0.45 \text{ dB}$ 12.5 kHz : $\pm 0.70 \text{ dB}$

 $\begin{array}{lll} 104~\text{dB} & : 1~\text{kHz} & : \pm 0.10~\text{dB}~\text{(Ref. 94 dB)} \\ 114~\text{dB} & : 1~\text{kHz} & : \pm 0.10~\text{dB}~\text{(Ref. 94 dB)} \\ \text{Burst equivalent level} & : \pm 0.2~\text{dB}~\text{(Ref. 110 dB)} \\ & \text{continuous sound level)} \end{array}$

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited — Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C163248

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC16-1307)

Date of Receipt / 收件日期: 10 June 2016

Description / 儀器名稱

Sound Level Calibrator

Manufacturer / 製造商

Rion

Model No. / 型號 Serial No. / 編號 NC-73

Supplied By / 委託者

10997142 Envirotech Services Co.

Environment services co.

Room 113, 1/F, My Loft, 9 Hoi Wing Road, Tuen Mun,

New Territories, Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C

Relative Humidity / 相對濕度 :

 $(55 \pm 20)\%$

Line Voltage / 電壓 : --

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

15 June 2016

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By

測試

HT Wong

Technical Officer

Certified By

核證

Tr _

K C/Lee Project/Engineer Date of Issue

17 June 2016

簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C163248

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

Equipment ID CL130 CL281 TST150A Description
Universal Counter
Multifunction Acoustic Calibrator
Measuring Amplifier

Certificate No. C153519 PA160023 C161175

4. Test procedure: MA100N.

5. Results:

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec.	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	93.7	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	0.985	1 kHz ± 2 %	± 1

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Appendix G. Graphical plots of the monitoring results

Figure G-1: Air quality monitoring at Station AM3 (1-hour TSP)

21/10/2016

31/10/2016

Date

20/11/2016

10/11/2016

20/12/2016

10/12/2016

30/12/2016

1-hour TSP Level at AM3

Figure G-2: Air quality monitoring at Station AM3 (24-hour TSP)

24-hour TSP Level at AM3

11/10/2016

01/10/2016

21/09/2016

01/09/2016

1/09/2016




Figure G-3: Construction noise monitoring at Station NM8

Noise Level for 30 min, dB(A), at NM8






Figure G-4: Construction noise monitoring at Station NM9

Noise Level for 30 min, dB(A), at NM9




Appendix H. Wind data from Hong Kong Observatory Weather Station


Tuen Mun - 01 December 2016




Tuen Mun - 02 December 2016



Tuen Mun - 07 December 2016




Tuen Mun - 08 December 2016




香港時間(時) Hong Kong Time (Hour)

⑥春港天文台 Hong Kong Observatory

Tuen Mun - 13 December 2016





Tuen Mun - 14 December 2016




⑥春港天文台 Hong Kong Observatory


Tuen Mun - 19 December 2016








Tuen Mun - 20 December 2016








Tuen Mun - 23 December 2016




Tuen Mun - 24 December 2016




⑥春港天文台 Hong Kong Observatory

Tuen Mun - 29 December 2016



Tuen Mun - 30 December 2016



Appendix I. Waste Flow Table

Contract No.: CV/2011/01

Monthly Summary Waste Flow Table for December 2016

	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Yr 2015	16.65	16.65	6.05	0	10.60	3.89	65.88	0	0	41.67	1.176
Jan	1.81	1.81	0	0	1.81	0	0	0	0	0	0.009
Feb	0.66	0.66	0	0	0.66	0	0	0	0	0	0.004
Mar	1.15	1.15	0	0	1.15	0	0	0	0	0	0.008
Apr	0.57	0.57	0	0	0.57	0	0	0	0	0	0.016
May	0.56	0.56	0	0	0.56	0	0	0	0	0	0.018
June	0.33	0.33	0	0	0.33	0	0	0	0	0	0.018
Sub-total	21.73	21.73	6.05	0	15.68	3.89	65.88	0	0	41.67	1.249
July	0.17	0.17	0	0	0.17	0	0	0	0	0	0.017
Aug	0.03	0.03	0	0	0.03	0	0	0	0	0	0.012
Sept	0.10	0.10	0	0	0.10	0	0	0	0	0.6	0.006
Oct	0.16	0.16	0	0	0.16	0	0	0	0	0	0.003
Nov	0.18	0.18	0	0	0.18	0	0	0	0	0	0.004
Dec	0.71	0.71	0	0	0.71	0	0	0	0	0	0.004
Total	23.08	23.08	6.05	0	17.03	3.89	65.88	0	0	42.27	1.295

Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
22	22	7	0	15	5	80	10	5	50	5

Notes: Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material

Appendix J. Environmental Mitigation Measures – Implementation Status

Table J.1:	Air Quality – Recommended Mitigation Measures
------------	---

* EM&A / ^ EP ref:	Recommended measures	Implementation Status
*2.1.7, Table A	Excavated dusty materials should be covered by impervious sheeting or sprayed with water to keep the entire surface wet.	✓
	Every vehicle should be washed to remove dusty materials from its body and wheels before leaving a construction site.	✓
	The load carried by vehicle should be covered by impervious sheeting to ensure no leakage of dusty materials from the vehicle.	✓
	The heights from which fill materials are dropped should be controlled to a practical level to minimise the fugitive dust arising from unloading.	✓
	The haul roads should be located away from ASRs.	✓
	The haul roads should be sprayed with water to keep the entire road surface wet.	✓
	Vehicle speed within the construction sites should be maintained at 20 km/h or below.	✓

Table J.2: Noise – Recommended Mitigation Measures

* EM&A / ^ EP ref:	Recommended measures	Implementation Status
*3.8, Table A	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction works.	✓
*3.8, Table A	Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	✓
*3.8, Table A	Plant known to emit noise strongly in one direction, should, where possible, be orientated to direct noise away from nearby NSRs.	✓
*3.8, Table A	*3.8, Table A Silencers or mufflers on construction equipment should be utilised and should be properly maintained during the construction works.	
*3.8, Table A	Mobile plant should be sited as far away from NSRs as possible.	✓
*3.8, Table A	Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.	✓

Table J.3: Water Quality – Recommended Mitigation Measures

* EM&A / ^ EP ref:	Recommended measures	Implementation Status
*5.1, Table A	A temporary drainage channel shall be provided to divert any runoff away from the site.	✓
*5.1, Table A ^2.4	Channels, earth bunds or sand bag barriers shall be provided on site to direct storm water to silt removal facilities. The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	✓
*5.1, Table A	The overall slope of the site shall be kept to a minimum to reduce the erosive potential of surface water flows.	✓
*5.1, Table A	All entrances and exits of construction sites shall be protected by coarse stone ballast.	✓
*5.1, Table A	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are recommended as a general mitigation measure which can be used for settling storm water prior to disposal.	✓
*5.1, Table A ^2.6	All drainage facilities and erosion and sediment control structures shall be regularly inspected and maintained to ensure proper and efficient operation at	✓

* EM&A / ^ EP ref:	Recommended measures	Implementation Status
	all times and particularly following rainstorms.	
*5.1, Table A	Measures shall be taken to minimise the ingress of any site drainage into excavations.	✓
^2.5	Water to be pumped out from trenches or foundation excavations shall be discharged into storm drains via silt removal facilities.	✓
*5.1, Table A	Particular attention shall be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.	✓
*5.1, Table A	All vehicles and mechanical plant shall be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads.	✓
*5.1, Table A	The bentonite, grouting and cement materials shall only be delivered to the construction site when they are to be used.	✓
*5.1, Table A	Dusty materials shall be stored in a covered warehouse and the excess amount should be removed from the site.	✓
^2.7	Construction waste, debris and rubbish shall be properly collected, handled and disposed of to avoid water quality impacts.	✓
^2.8	Construction work force sewage shall be handled by temporary or permanent public toilets or by portable chemical toilets or sewage holding tanks with the sewage to be regularly collected.	✓
Table J.4:	Waste Management – Recommended Mitigation Measures	;
* EM&A / ^ EP ref:	Recommended measures	Implementation Status
*5.1, Table A	Construction solid waste, debris and rubbish on site shall be collected, handled and disposed of properly.	Р
	Handle and store wastes in a manner which ensures that they are held securely without loss or leakage, thereby minimising the potential for pollution.	Р
	Use waste hauliers authorised or licensed to collect specific category of waste, e.g. chemical wastes.	✓
	Remove wastes in a timely manner.	✓
	Maintain and clean waste storage areas regularly.	✓
	Minimise windblown litter and dust during transportation by either covering trucks or transporting wastes in enclosed containers.	✓
	Obtain the necessary waste disposal permits from the appropriate authorities.	✓
	Dispose of waste at licensed waste disposal facilities.	✓
	Develop procedures such as a ticketing system to facilitate tracking of loads, particularly for chemical waste, and to ensure that illegal disposal of wastes does not occur.	✓
	Maintain records of the quantities of wastes generated, recycled and disposed.	✓
	Surplus excavated materials shall be reused as fill material at public filling areas (PFA).	✓
	Control measures shall be taken at the stockpiling area to prevent the generation of dust and pollution of stormwater channels.	✓
	Wetting the surface of the stockpiled soil with water when necessary especially during the dry season.	✓
*5.1, Table A	Chemical waste produced should be handled in accordance with the relevant guidelines and regulations.	✓
Table J5:	Terrestrial Ecology – Recommended Mitigation Measures	
* EM&A / ^ EP ref:	Recommended measures	Implementation Status
*4, Table A	Regular checks shall be made to ensure that the work site boundaries are not	✓

* EM&A / ^ EP ref:	Recommended measures	Implementation Status
*4	Wild and uncontrolled open fires shall be strictly prohibited within the work site boundary.	✓
Table J.6:	Others	
* EM&A / ^ EP ref:	Recommended measures	Implementation Status
^1.5	A copy of the valid Environmental Permit shall be displayed conspicuously on the Project site(s) at all vehicular site entrances/exits or at a convenient location for public information at all times. The most updated information about the Permit, including any amended Permit, shall be displayed at such locations. If the Permit Holder surrenders a part or whole of the Permit, the notice he send to the Director shall also be displayed at the same locations as the original Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site(s).	✓
n/a	The required licenses should be obtained by the Contractor (including CNP (if any), WPCO license, etc.)	✓

Legend:

✓ Implemented

× Not implemented

P Partially implemented

N/A Not applicable

Appendix K. Cumulative statistics on complaints, notifications of summons and successful prosecutions

Cumulative statistics for complaints, notifications of summons and successful prosecutions for the Project account for period starting from the date of commencement of construction (i.e. 8 Dec 2011) to the end of the reporting month and are summarized in the **Table K1** below.

Table K.1: Statistics for complaints, notifications of summons and successful prosecutions

Reporting Period	Cumulative	Cumulative Statistics					
	Complaints	Notifications of summons	Successful prosecutions				
This reporting month	0	0	0				
From 8 Dec 2011 to end of the reporting month	1	0	0				