Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



# 9<sup>th</sup> CONSOLIDATED MONTHLY EM&A REPORT

July 2017

Client		Civil Engineering and Development Department, HKSAR
EP No.	:	EP-337/2009 – New Distributor Roads Serving the Planned Kai Tak Development Area
Contract No.	:	KLN/2016/05 – Independent Environmental Checker for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area
Report No.	:	0087/16/ED/0460

Prepared by	:	Wingo So
Reviewed by	:	Calvin Leung
Certified by	:	$\mathcal{A}$

Colin Yung Independent Environmental Checker MateriaLab Consultants Limited

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

A Fugro Group Company

# TABLE OF CONTENTS

EXE	CUTIVE SU	JMMARY	I
1.	INTRODU	CTION	1
2.	ENVIRON	MENTAL MONITORING AND AUDIT	8
3.	SITE INS	PECTION	11
4.	ENVIRON	MENTAL COMPLAINT AND NON-COMPLIANCE	12
5.	IMPLEME	NTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE	S 13
6.	FUTURE	KEY ISSUES	14
7.	CONCLU	SIONS	18
LIST	OF APPEN	DICES	
Арре	endix A	Monthly EM&A Report For Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at North Apron Area	
Appendix B Monthly EM&A Report For Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at North A		Monthly EM&A Report For Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at North Apron Area	
Appendix C Monthly EM&A Report For Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure works for Developments at So the Former Runway		Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern	Part of
Appendix D Monthly EM&A Report For Contract No. KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the S Part of the Former Runway		Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Sout	hern
Appendix E Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area			

## EXECUTIVE SUMMARY

- i. This is the 9th Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 July and 31 July 2017.
- ii. The EP-337/2009 relevant major construction activities undertaken in the reporting month are summarized as follow:

## Contract No. KL/2010/03:

• NA (The works has been completed and no further EM&A submission is required.)

## Contract No. KL/2012/02:

- Site Clearance for all possessed portion;
- Backfilling works for SW2;
- Road works at Road D1;
- Drainage works near SW3 at Prince Edward Road East footpath;

: (852)-24508032

: mcl@fuaro.com

- T&C for Lift at SW2 and SW3;
- Road works at King Fuk Street; and
- Beautification work at VT1.

## Contract No. KL/2012/03:

- Daily Cleaning
- Finishing works, E&M work in PS2
- Water test, backfill and sheet-pile removal in Heading 7A,
- Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
- Backfill and sheet-pile removal, installation of valve in 1L4
- Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
- Maintenance & Servicing Engineer's office in Portion 9
- Rising Main installation in Pit2
- Rising Main installation in Pit 4
- Install fitting inside chamber in Pit 5
- Install fitting inside chamber in Pit9
- Install fitting inside chamber in Pit10
- Installation of drainage, UU laying works and Road works in Road D2
- · Finishing works and E&M works in NPS
- UU works and Road Works in Road L19 and Bailey Street
- Refer construction works of NPS in portion 4 sewerage; and
- Removal of excavated material in Portion 6

## Contract No. KL/2014/01:

- Watermain works;
- TTA implementation at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
- Open excavation and/or ELS installation for box culvert, underpass, piles caps, noise barrier footings, sewer and manholes;
- Construction of box culvert, underpass, piles caps, noise barrier footings, columns, sewer and manholes; and
- Erection of falseworks for Landscaped Deck.

# Contract No. KL/2014/03:

Room 723 & 725. 7/F. Block B. Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hona Kona.

: (852)-24508238 : (852)-24508032 Email : mcl@fuaro.com



Temporary diversion for drainage works:

Tel

Fax

- Temporary diversion for CLP cable at CH6+560;
- Temporary diversion for sewage rising main;
- Construction of temporary diversion road for Shing Cheong Road (TTA Stage 2);
- Setup of temporary barging point:
- Excavation of drainage pipe and manhole (M206 to M207);
- Seawall Modification Works:
- Construction of tunnel box structure;
- D-wall construction works;
- Guide wall construction works:
- Construction of socket H-pile;
- Pumping test for Zone 3;
- Excavation and ELS construction; and
- Installation of dewatering, observation and recharging wells.

### Contract No. KL/2015/02:

- Bored piling works at Abutment A02 and Pier S15
- Excavation with installation of ELS and utilities support at Subway SW6
- Excavation for retaining wall at slip road S15
- Construction of temporary slip road and decking for TTA next to PERE
- Construction of Box Culvert B4 and B2(Wall and Top slab)
- Excavation and Construction Works for Box Culvert B5 (Base slab)
- Backfilling works at Box Culvert B3 and B4
- Sewerage works in Portion 2
- DCS pipe insulation works in Road L7
- Backfilling works of DCS pipe trench in Road D1 (Portion 6)

#### Breaches of the Action and Limit Levels

- iii. No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- iv. No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- v. No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.

#### Complaint, Notification of Summons and Successful Prosecution

vi. No notification of summons or prosecution was received and one complaint received for Contract No. KL/2014/03 in this reporting month.

## **Reporting Changes**

vii. There was no reporting change in the reporting month.

Email

## **Future Key Issues**

Hong Kong.

viii. The potential environmental impacts for the coming month and the control measures are shown in **Table I**:

#### Table I Summary of Key Issues for the Coming Month and Control Measures

: mcl@fugro.com

Major Impact Prediction	Control Measures			
Contract No. KL/2012/02:				
Air quality impact (dust)	<ul> <li>Frequent watering of haul road and unpaved/exposed areas;</li> <li>Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>Watering of any earth moving activities.</li> </ul>			
Water quality impact (surface run-off)	<ul> <li>Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> <li>Provision of measures to prevent discharge into the stream.</li> </ul>			
Noise Impact	<ul> <li>Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>Controlling the number of plants use on site;</li> <li>Regular maintenance of machines; and</li> <li>Use of acoustic barriers if necessary.</li> </ul>			
Contract No. KL/2	012/03:			
Air quality impact (dust)	<ul> <li>Frequent watering of haul road and unpaved/exposed areas;</li> <li>Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>Watering of any earth moving activities.</li> </ul>			
Water quality impact (surface run-off)	<ul> <li>Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> <li>Provision of measures to prevent discharge into the stream.</li> </ul>			
Noise Impact	<ul> <li>Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>Controlling the number of plants use on site;</li> <li>Regular maintenance of machines; and</li> <li>Use of acoustic barriers if necessary.</li> </ul>			
Contract No. KL/2	014/01:			
Air quality impact (dust)	<ul> <li>Frequent watering of haul road and unpaved/exposed areas;</li> <li>Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>Watering of any earth moving activities.</li> </ul>			
Water quality impact (surface run-off)	<ul> <li>Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>Provision of perimeter protection such as sealing of hoarding footings to</li> </ul>			

Ш

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com MateriaLab

Major Impact Prediction	Control Measures
Noise Impact	<ul> <li>avoid run-off from entering the existing storm water drainage system via public road; and</li> <li>Provision of measures to prevent discharge into the stream.</li> <li>Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>Controlling the number of plants use on site;</li> <li>Regular maintenance of machines; and</li> <li>Use of acoustic barriers if necessary.</li> </ul>
Contract No. KL/2	· · ·
Construction dust, construction noise, water quality, waste management and landscape and visual impact.	<ul> <li>Sufficient watering of the works site with the active dust emitting activities;</li> <li>Limitation of the speed for vehicles on unpaved site roads;</li> <li>Properly cover or enclosure of the stockpiles and dusty materials;</li> <li>Good site practices on loading dusty materials;</li> <li>Providing sufficient vehicles washing facilities at every vehicle exit point;</li> <li>Good maintenance to the plant and equipment;</li> <li>Use of quieter plant and Quality Powered Mechanical Equipment (QPME);</li> <li>Use of acoustic fabric and noise barrier;</li> <li>Using the approved Non-road Mobile Machineries (NRMMs);</li> <li>Proper storage and handling of chemical;</li> <li>Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;</li> <li>Onsite waste sorting and implementation of trip ticket system;</li> <li>Training of the site personnel in proper waste management and chemical waste handling procedures;</li> <li>Proper storage of the construction materials;</li> <li>Erection of decorative screen hoarding;</li> <li>Strictly following the Environmental Permits and Licenses;</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA Reports</li> </ul>
Contract No. KL/2	
Air quality impact (dust)	<ul> <li>Frequent watering of haul road and unpaved/exposed areas;</li> <li>Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>Watering of any earth moving activities.</li> </ul>
Water quality impact (surface run-off)	<ul> <li>Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> <li>Provision of measures to prevent discharge into the stream.</li> </ul>
Noise Impact	<ul> <li>Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>Controlling the number of plants use on site;</li> <li>Regular maintenance of machines; and</li> <li>Use of acoustic barriers if necessary.</li> </ul>

Email

: mcl@fuaro.com

### 1. INTRODUCTION

#### 1.1 Background

Hona Kona.

- 1.1.1 The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 March 2009.
- 1.1.3 The EP-337/2009 was issued on 23 April 2009 for the new distributor roads serving the planned Kai Tak Development to the following scale and slope:
  - a) Road D1 a dual 2-lane carriageway of approximately 1.3 km long.
  - b) Road D2 a dual 3-lane carriageway of approximately 1.1 km long.
  - c) Road D3 a dual 2-lane carriageway of approximately 2.3 km long.
  - d) Road D4 a dual 2-lane carriageway of approximately 0.9 km long.
- 1.1.4 The Civil Engineering and Development Department HKSAR has appointed MateriaLab Consultants Limited (MCL) to undertake the role of Independent Environmental Checker (IEC) for the Contract No. KL/2015/02.
- 1.1.5 This is the 9<sup>th</sup> Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 July and 31 July 2017.

Party	Position	Name	Telephone	Fax	
Contract No. KL/2012/0	2:				
Project Proponent CEDD)	Engineer	Mr. Mike Cho	3579 2450	2369 4980	
Floject Flopolient CEDD)	Engineer	Mr. Kelvin Chow	3579 2453	2309 4960	
Engineer's	SRE	Mr. Gary Cheung	2210 6100	2210 6110	
Representative (ARUP)	RE	Ms. Edith Fung	2210 0100	2210 0110	
IEC (ANewR)	IEC	Mr. Adi Lee	2618 2836	3007 8648	
	ET Leader	Dr. Priscilla Choy	2151 2089		
ET (Cinotech)	Project Coordinator and Audit Team Leader	Ms. Ivy Tam	2151 2090 3107 1388		
Main Contractor Project Manage		Mr. Joe Yip	2639 6290	2620 6209	
(Build King)	EO	Mr. Edmond Wong	2039 0290	2639 6208	
Contract No. KL/2012/0	3:				
Project Proponent (CEDD)	Senior Engineer	Mr. C. K. Choi	2301 1174	2301 1277	
Engineer's	SRE	Mr. John Yam	2798 0771	3013 8864	
Representative (AECOM) RE		Mr. Jacky Pun	2190 0111	3013 0004	
IEC (Arcadis)	IEC	Mr. Wong Fu Nam	2911 2744	2805 5028	
ET (Cinotech)	ET Leader	Dr. Priscilla Choy	2151 2089	3107 1388	

#### **1.2** Summary of relevant Contract Information of Key Personnel

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

1

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com MateriaLab

Party	Position	Name	Telephone	Fax	
	Project Coordinator and Audit Team Leader	Ms. Ivy Tam	2151 2090		
Main Contractor (Kwan On)	Site Agent	Mr. Albert Ng	3689 7752 6146 6761 (Ho	3689 7726 otline)	
Contract No. KL/2014/0	<u>1:</u>				
Project Proponent (CEDD)	Senior Engineer Engineer	Mr. Ronald Siu Ms. Vicky Sy	2301 1453 2301 1207	2301 1277	
Engineer's Representative (AECOM)	CRE	Mr. Clive Cheng	3746 1801	2798 0783	
IEC (KSMC)	IEC	Dr. C. F. Ng	2618 2166	2120 7752	
	ET Leader	Dr. Priscilla Choy	2151 2089		
ET (Cinotech)	Audit Team Leader	Ms. Ivy Tam	2151 2090	3107 1388	
Main Contractor (CCJV)	EO	Mr. Dennis Ho	2960 1398	2960 1399	
Contract No. KL/2014/0	3:				
Project Proponent (CEDD)	Co-ordinator	Ms. Amy Chu	3106 3172	2369 4980	
Engineer's Representative (HMJV)	CRE	Mr. Chris Wong	3742 3803	3742 3899	
IEC (Ramboll Environ)	IEC	Mr. F. C. Tsang	3465 2851	3465 2899	
ET (MCL)	ET Leader	Mr. Colin Yung	3565 4114	3565 4160	
Main Contractor (CRBC)	Site Agent	Mr. Arnold Chan	9380 4110	2283 1689	
	EO	Mr. Jacky Lai	9028 8975	2203 1009	
Contract No. KL/2015/02:					
Project Proponent (CEDD)	Senior Engineer	Ms. K. Pong	2301 1466	2369 4980	
Engineer's Representative (AECOM)	SRE	Mr. John Yam	2798 0771	2798 0783	
IEC (MCL)	IEC	Mr. Colin Yung	3565 4114	2450 8032	
	ET Leader	Dr. Priscilla Choy	2151 2089		
ET (Cinotech)	Audit Team Leader	Ms. Ivy Tam	2151 2090	3107 1388	
Main Contractor (PWHJV)	Site Agent	Mr. W. M. Wong	6386 3535	2398 8301	

## **1.3 Summary of Construction Programme and Activities**

- 1.3.1 The construction programme of each Contract is summarized in the appendices of the corresponding Monthly EM&A.
- 1.3.2 The major construction activities undertaken in the reporting month are summarized as follow:

## Contract No. KL/2010/03:

• NA (The works has been completed and no further EM&A submission is required.)

## Contract No. KL/2012/02:

- Site Clearance for all possessed portion;
- Backfilling works for SW2;
- Road works at Road D1;
- Drainage works near SW3 at Prince Edward Road East footpath;

2

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



- T&C for Lift at SW2 and SW3;
- Road works at King Fuk Street; and
- Beautification work at VT1.

# Contract No. KL/2012/03:

- Daily Cleaning
- Finishing works, E&M work in PS2
- Water test, backfill and sheet-pile removal in Heading 7A,
- Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
- Backfill and sheet-pile removal, installation of valve in 1L4
- Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
- Maintenance & Servicing Engineer's office in Portion 9
- Rising Main installation in Pit2
- Rising Main installation in Pit 4
- Install fitting inside chamber in Pit 5
- Install fitting inside chamber in Pit9
- Install fitting inside chamber in Pit10
- Installation of drainage, UU laying works and Road works in Road D2
- Finishing works and E&M works in NPS
- UU works and Road Works in Road L19 and Bailey Street
- Refer construction works of NPS in portion 4 sewerage; and
- Removal of excavated material in Portion 6

## Contract No. KL/2014/01:

- Watermain works;
- TTA implementation at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
- Open excavation and/or ELS installation for box culvert, underpass, piles caps, noise barrier footings, sewer and manholes;
- Construction of box culvert, underpass, piles caps, noise barrier footings, columns, sewer and manholes; and
- Erection of falseworks for Landscaped Deck.

# Contract No. KL/2014/03:

- Temporary diversion for drainage works;
- Temporary diversion for CLP cable at CH6+560;
- Temporary diversion for sewage rising main;
- Construction of temporary diversion road for Shing Cheong Road (TTA Stage 2);
- Setup of temporary barging point;
- Excavation of drainage pipe and manhole (M206 to M207);
- Seawall Modification Works;
- Construction of tunnel box structure;
- D-wall construction works;
- Guide wall construction works;
- Construction of socket H-pile;
- Pumping test for Zone 3;
- Excavation and ELS construction; and
- Installation of dewatering, observation and recharging wells.

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hona Kona.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com

# Contract No. KL/2015/02:

- Bored piling works at Abutment A02 and Pier S15 •
- Excavation with installation of ELS and utilities support at Subway SW6
- Excavation for retaining wall at slip road S15

Tel

- Construction of temporary slip road and decking for TTA next to PERE
- Construction of Box Culvert B4 and B2(Wall and Top slab)
- Excavation and Construction Works for Box Culvert B5 (Base slab)
- Backfilling works at Box Culvert B3 and B4
- Sewerage works in Portion 2
- DCS pipe insulation works in Road L7
- Backfilling works of DCS pipe trench in Road D1 (Portion 6)

#### 1.4 Summary of Inter-relationship with the environmental protection/ mitigation measures with the construction programme

MateriaLab

1.4.1 The summary of inter-relationship with environmental protection/mitigation measures are presented as follow:

Major Environmental Impact	Control Measures		
Contract No. KL/2012/02:			
Noise, dust impact, water quality and waste generation	<ul> <li>Sufficient watering of the works site with active dust emitting activities;</li> <li>Properly cover the stockpiles;</li> <li>On-site waste sorting and implementation of trip ticket system</li> <li>Appropriate desilting/sedimentation devices provided on site for treatment before discharge;</li> <li>Use of quiet plant and well-maintained construction plant;</li> <li>Provide movable noise barrier;</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall;</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.</li> </ul>		
Contract No. KL/2012/03:			
Dust, Water Quality, Waste Management (Construction of superstructure of Pumping Station PS2 and NPS)	<ul> <li>Sufficient watering of the works site with active dust emitting activities;</li> <li>Properly cover the stockpiles;</li> <li>Appropriate desilting/sedimentation devices provided on site for treatment before discharge;</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and</li> <li>On-site waste sorting and implementation of trip ticket system.</li> </ul>		
Dust, Noise (Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6)	<ul> <li>Use of quiet plant and well-maintained construction plant; and</li> <li>Properly cover the stockpiles;</li> </ul>		
Noise, Waste Management (Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of	<ul> <li>Use of quiet plant and well-maintained construction plant; and</li> <li>Provide hoarding.</li> <li>Good management and control on construction waste</li> </ul>		

4

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Major Environmental Impact	Control Measures		
jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11)	reduction		
Noise (Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road.)	<ul> <li>Use of quiet plant and well-maintained construction plant; and</li> <li>Provide hoarding.</li> </ul>		
Noise, Water Quality (Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6; Installation of DCS)	<ul> <li>Use of quiet plant and well-maintained construction plant; and</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall.</li> </ul>		
Contract No. KL/2014/01:			
Noise, dust impact, water quality and waste generation	<ul> <li>Sufficient watering of the works site with active dust emitting activities;</li> <li>Properly cover the stockpiles;</li> </ul>		
	On-site waste sorting and implementation of trip ticket system		
	<ul> <li>Appropriate desilting/sedimentation devices provided on site for treatment before discharge;</li> </ul>		
	<ul> <li>Use of quiet plant and well-maintained construction plant;</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall;</li> </ul>		
	<ul> <li>Provide mitigation measure to temporary use of chemicals;</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.</li> </ul>		
Contract No. KL/2014/03:			
Contract No. KL/2014/03: Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact	<ul> <li>Sufficient watering of the works site with the active dust emitting activities;</li> <li>Limitation of the speed for vehicles on unpaved site roads;</li> <li>Properly cover or enclosure of the stockpiles and dusty materials;</li> <li>Good site practices on loading dusty materials;</li> <li>Providing sufficient vehicles washing facilities at every vehicle exit point;</li> <li>Good maintenance to the plant and equipment;</li> <li>Use of quieter plant and Quality Powered Mechanical Equipment (QPME);</li> <li>Use of acoustic fabric and noise barrier;</li> <li>Using the approved Non-road Mobile Machineries (NRMMs);</li> <li>Proper storage and handling of chemical;</li> <li>Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;</li> <li>Onsite waste sorting and implementation of trip ticket system;</li> <li>Training of the site personnel in proper waste management</li> </ul>		

5

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

Major Environmental Impact	Control Measures	
	<ul> <li>Proper storage of the construction materials;</li> <li>Erection of decorative screen hoarding;</li> <li>Strictly following the Environmental Permits and Licenses;</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA Reports</li> </ul>	
Contract No. KL/2015/02:		
Noise, dust impact, water quality and waste generation	<ul> <li>Sufficient watering of the works site with active dust emitting activities;</li> <li>Properly cover the stockpiles;</li> <li>On-site waste sorting and implementation of trip ticket system</li> </ul>	

for treatment before discharge;

wastewater during heavy rainfall;

Approved EIA Report/Lease requirement.

• Provide movable noise barrier;

• Appropriate desilting/sedimentation devices provided on site

• Well maintain the drainage system to prevent the spillage of

• Provide sufficient mitigation measures as recommended in

• Use of quiet plant and well-maintained construction plant;

**MateriaLab** 

#### MATERIALAB CONSULTANTS LIMITED Room 723 & 725, 7/F, Block B, Pr 4508238 4508032

Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong.	Email	: mcl@fugro.com

#### Summary Status of Environmental Licences, Notifications and Permits 1.5

A summary of the relevant environmental licenses, permits and/or notifications on 1.5.1 environmental protection for this EP and relevant Contract are presented in Table 1.1.

#### Table 1.1 **Relevant Environmental Licenses, Permits and/or Notifications**

Environmental License / Permit /	Reference Number	Valid From	Valid Till
Notification			
Contract No. KL/2012/02:		00/04/0000	N1/A
Environmental Permit	EP-337/2009	23/04/2009	N/A
Effluent Discharge License	WT00016873-2013	-	31/08/2018
	WT00016723-2013	-	31/08/2018
Registration of Chemical Waste Producer	5213-286-K3022-04	-	N/A
Construction Noise Permit	GW-RE0472-17	10/06/2017	02/07/2017
	GW-RE0495-17	25/06/2017	13/08/2017
Contract No. KL/2012/03:			
Environmental Permit	EP-337/2009	23/04/2009	N/A
	EP-344/2009	23/04/2009	N/A
Effluent Discharge License	WT00020971-2015	22/04/2015	21/04/2020
Registration of Chemical Waste Producer	5213-286-K2958-05	-	N/A
Construction Noise Permit	GW-RE0149-17	29/03/2017	28/09/2017
Contract No. KL/2014/01:		-	
	EP-337/2009	23/04/2009	N/A
Environmental Permit	EP-445/2013/A	13/08/2009	N/A
Effluent Discharge License	WT00023634-2016	-	31/03/2021
Registration of Chemical Waste Producer	5213-247-C4004-01	-	N/A
	GW-RE1251-16	10/01/2017	08/07/2017
Construction Noise Permit	GW-RE0294-17	20/04/2017	12/10/2017
Contract No. KL/2014/03:			
	EP-337/2009	23/04/2009	N/A
Environmental Permit	EP-339/2009/A	18/06/2009	N/A
	EP-451/2013	19/09/2013	N/A
Notification pursuant to Air Pollution			
(Construction Dust) Regulation	395601	16/11/2015	N/A
Billing Account for Waste Disposal	A/C No.: 7023814	30/11/2015	N/A
	GW-RE0442-17	07/06/2017	06/12/2017
Construction Noise Permit	GW-RE0560-17	15/07/2017	11/01/2018
	PP-RE0010-17	16/05/2017	15/11/2017
Wastewater Discharge License	WT00023125-2015	06/01/2016	31/01/2021
Chemical Waste Producer License	5213-247-C1232-12	23/11/2015	N/A
Contract No. KL/2015/02:			
Environmental Permit	EP-337/2009	23/04/2009	N/A
Wastewater Discharge License	WT00027495-2017	28/03/2017	31/03/2022
Billing Account for Waste Disposal	A/C No.: 7026164	20/10/2016	N/A
· · ·	GW-RE0033-17	24/01/2017	05/07/2017
Construction Noise Permit	GW-RE0588-17	29/07/2017	28/12/2017
		23/01/2017	20/12/2017

## 2. ENVIRONMENTAL MONITORING AND AUDIT

#### 2.1 Results and Observations

#### Air Quality

- 2.1.1 The schedule of air quality monitoring in reporting month is provided in the appendices of the corresponding Monthly EM&A.
- 2.1.2 The weather conditions during the monitoring are provided in the appendices of the corresponding Monthly EM&A.
- 2.1.3 The monitoring data of 24-hr TSP and 1 hour TSP are summarized in **Table 2.1**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A.

#### Table 2.1Summary of 24-hr and 1 hour TSP Monitoring Results

Parameter	Monitoring Station	Average (µg/m³)	Range (µg/ m³)	Action Level (μg/ m³)	Limit Level (µg/ m³)
Contract No. KL/2012/02:					
	AM1(B)	88.1	69.5 – 112.5	342	
1-hr TSP	AM1(C)	39.5	19.3 – 54.7	342	500
	AM2	56.8	19.3 – 92.7	346	
24-hr TSP	AM1(C)	30.7	17.7 – 57.5	159	260
24-111 135	AM2	28.8	23.0 - 36.0	157	200
Contract No.	KL/2012/03:				
	AM2	53.8	22.7 – 97.1	346	
1-hr TSP	AM3(A)	67.1	43.1 – 98.7	351	500
1-01 15P	AM4(C)	133.3	52.2 - 314.9	371	500
	AM5	122.4	36.4 - 326.9	345	
	AM2	29	23 – 36	157	
24-hr TSP	AM3(A)	39	18 – 54	167	260
24-11 135	AM4(C)	18.3	13.8 – 22.5	187	
	AM5	16.4	11.0 – 25.1	156	
Contract No.	KL/2014/01:				
NA (No air qu	ality monitoring is rec	quired for the Proje	ct)		
Contract No.	KL/2014/03:				
	KTD1a	No complaint of air quality was received. Therefore,			
1-hr TSP	KTD2a				
	KER1b	no impac	ct 1-hour TSP mo	niconing was cond	Jucied.
	KTD1a	88	43 – 125	177	
24-hr TSP	KTD2a	38	20 – 106	157	260
	KER1b	26	18 – 36	172	
Contract No.	KL/2015/02:				
1-hr TSP	AM2	53.5	22.0 – 115.6	346	500
24-hr TSP	AM2	29	23 – 36	157	260

2.1.4 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.

- 2.1.5 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- 2.1.6 The monitoring data of 24-hr TSP was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A.
- 2.1.7 The Event and Action Plan for air quality is given in in the appendices of the corresponding Monthly EM&A.

<u>Noise</u>

- 2.1.8 The schedule of noise monitoring in reporting month is provided in in the appendices of the corresponding Monthly EM&A.
- 2.1.9 The noise monitoring data are summarized in **Table 2.2**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A.

Table 2.2	Summary of Noise Impact Monitoring Results
-----------	--

Leq <sub>(30min)</sub> dB(A) (Range)	Action Level	Limit Level dB (A)
62.1 – 68.3		70*
75.8 – 76.2 <sup>#</sup>		70*
57.3 – 65.7		75
61.2 - 64.8		70*
61.1 – 67.2		70*
52.8 – 62.1		70*
56.4 - 65.0		75
Contract No. KL/2014/01:		
NA (No Construction noise monitoring is required for the Project.)		NA
66-71		75
58-68		75
64-71		75
Contract No. KL/2015/02:		
65.3 – 67.0		70*
75.8 – 76.0 <sup>#</sup>		70*
67.2 – 69.9		75
	$62.1 - 68.3$ $75.8 - 76.2^{\#}$ $57.3 - 65.7$ $61.2 - 64.8$ $61.1 - 67.2$ $52.8 - 62.1$ $56.4 - 65.0$ NA nitoring is required for the Project.) $66-71$ $58-68$ $64-71$ $65.3 - 67.0$ $75.8 - 76.0^{\#}$	

(\*) Noise Limit Level is 65 dB(A) during school examination periods.

(<sup>#</sup>) Measured noise level ≦ background / baseline noise level, detailed data refer to the corresponding Monthly EM&A report.

- 2.1.10 The noise monitoring data was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A.
- 2.1.11 No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.



2.1.12 The Event and Action Plan for noise is given in in the appendices of the corresponding Monthly EM&A.

#### Landscape and Visual

2.1.13 Site audits were carried out on a weekly basis to monitor and audit the landscape and visual mitigation measures within the site boundaries of this Project. Detailed of observations are presented in the appendices of the corresponding Monthly EM&A.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



### 3. SITE INSPECTION

#### 3.1 Site Inspection

3.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. The site inspection of each Contract are summarized as follow:

#### Contract No. KL/2012/02:

Site audits were conducted on 5, 12, 18 and 26 July 2017 in the reporting month. IEC site inspection was conducted on 18 July 2017.

#### Contract No. KL/2012/03:

Site audits were conducted on 6, 14, 19 and 28 July 2017 in the reporting month. IEC site inspection was conducted on 19 July 2017.

#### Contract No. KL/2014/01:

Site audits were conducted by representatives of the Contractor, Supervising Officer and ET on 5, 12, 19 and 26 July 2017 in the reporting month. IEC joint site inspection was conducted on 26 July 2017.

#### Contract No. KL/2014/03:

In the reporting month, four site inspections were carried out on 6, 13, 19 and 27 July 2017. Two of them, held on 6 and 19 July 2017 were the joint inspections with the IEC, ER, the Contractor and the ET.

#### Contract No. KL/2015/02:

Site audits were conducted on 7, 12, 21 and 25 July 2017 in the reporting month. A joint site audit with the representative of IEC, ER, the Contractor and the ET was carried out on 12 July 2017.

3.1.2 Detailed of observation, recommendation of site inspections and summary of the mitigation measures implementation schedule is provided in the appendices of the corresponding Monthly EM&A.

11

Hong Kong.

### 4. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

: mcl@fugro.com

#### 4.1 Complaints, Notification of Summons and Prosecution

Email

4.1.1 The summary of complaints, notification of summons and prosecution in the reporting month is shown as **Table 4.1**. Detailed records are presented in the appendices of the corresponding Monthly EM&A.

Table 4.1 Summary of Complaints, Notification of Summons and Prosecution

Event	No. of Event This Month	Remark
Contract No. KL/2012/02:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2012/03:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2014/01:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2014/03:		
Complaint received	1	Detailed refer to section 4.1.2.
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2015/02:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA

#### 4.1.2 Contract No. KL/2014/03:

A complaint received on 16 July 2017 was referred from the 1823 regarding the muddy water discharge at Kai Tak River by CEDD project.

The notification of complaint was received by ET on 27 July 2017.



### 5. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

#### 5.1 Implementation Status

5.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month are presented in the appendices of the corresponding Monthly EM&A.

#### 5.2 Waste Management

5.2.1 The amount of wastes generated of this Project during the reporting month is shown in the appendices of the corresponding Monthly EM&A.

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong,
 Email
 : mcl@fugro.com



## 6. FUTURE KEY ISSUES

## 6.1 Construction Programme for the Next Two Months

6.1.1 The major site activities undertaken for the coming two months are summarized in follow:

### Contract No. KL/2012/02:

- Site Clearance for all possessed portion;
- Drainage works near SW3 at Prince Edward Road East footpath
- T&C for Lift at SW2 and SW3; and
- Road works at King Fuk Street.

### Contract No. KL/2012/03:

- Daily Cleaning
- Finishing works, E&M work in PS2
- · Water test, backfill and sheet-pile removal inHeading 7A
- Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
- · Backfill and sheet-pile removal, installation of valve in 1L4
- Road widening work (excavation and UU works) in (Portion 1)Sung Wong Toi Road
- Maintenance & Servicing Engineer's office in Portion 9
- Rising Main installation in Pit2
- Rising Main installation in Pit 4
- Install fitting inside chamber in Pit 5
- Install fitting inside chamber in Pit9
- Install fitting inside chamber in Pit10
- Installation of drainage, UU laying works and
- Road works in Road D2
- Finishing works and E&M works in NPS
- UU works and Road Works in Road L19 and Bailey Street
- Refer construction works of NPS in portion 4 sewerage; and
- Removal of excavated material in Portion 6

#### Contract No. KL/2014/01:

- Watermain works;
- TTA implementation, Tree Transplant, Tree Felling and Junction Improvement Works at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
- Open excavation and/or ELS installation for box culvert, underpass, piles caps, noise barrier footings, sewer and manholes;
- Construction of box culvert, underpass, piles caps, noise barrier footings, columns, sewer and manholes; and
- Erection of falseworks for Landscaped Deck.

#### Contract No. KL/2014/03:

- Setup of temporary barging point;
- Drainage works (CH100 to CH240);
- Sewerage works;
- Seawall Modification Works;
- Construction of tunnel box structure;
- · D-wall construction works;
- Guide wall construction works;
- Construction of socket H-pile;
- Pumping test for Zone 4;

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Excavation and ELS construction; and

Tel

Fax

Installation of dewatering, observation and recharging wells. •

#### Contract No. KL/2015/02:

- Bored piling works at Abutment A02 and Pier S1
- Demolition of part of existing Pier S1
- Construction of temporary slip road for TTA at PER
- Hoarding erection along PER
- Excavation for retaining wall at Slip Road S15
- Installation of monitoring instrumentation at SKLR Playground
- Construction of Box Culvert B4 (Wall and Top slab) •
- Construction of Box Culvert B2 (Wall and Top slab) and backfilling works •
- Construction of Box Culvert B5 (Base slab and Top slab) and backfilling works
- · Backfilling works at Box Culvert B3 and B4
- Excavation works and construction works for Box Culvert B3
- Drainage works in Road L7
- Sewerage works in Portion 2 & 3 •
- DCS pipe laying works in Road D1 (Portion 6)

#### 6.2 Key Issues for the Coming Month

The potential environmental impacts arising from the above construction activities and the 6.2.1 control measures are shown in Table 6.1:

Major Impact Prediction	Control Measures		
Contract No. KL/2012/02:			
Air quality impact (dust)	<ul> <li>Frequent watering of haul road and unpaved/exposed areas;</li> <li>Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>Watering of any earth moving activities.</li> </ul>		
	<ul> <li>Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> </ul>		
Water quality impact (surface run-off)	<ul> <li>Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> </ul>		
	<ul> <li>Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> </ul>		
	<ul> <li>Provision of measures to prevent discharge into the stream.</li> </ul>		
	<ul> <li>Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> </ul>		
Noise Impact	<ul> <li>Controlling the number of plants use on site;</li> </ul>		
	<ul> <li>Regular maintenance of machines; and</li> </ul>		
	Use of acoustic barriers if necessary.		
Contract No. KL/2	012/03:		
Air quality	<ul> <li>Frequent watering of haul road and unpaved/exposed areas;</li> </ul>		
impact	• Frequent watering or covering stockpiles with tarpaulin or similar means; and		
(dust)	Watering of any earth moving activities.		
Water quality	• Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;		
impact (surface run-off)	<ul> <li>Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> </ul>		
	<ul> <li>Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road;</li> </ul>		

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Major Impact Prediction	Control Measures		
	<ul><li>and</li><li>Provision of measures to prevent discharge into the stream.</li></ul>		
Noise Impact	<ul> <li>Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>Controlling the number of plants use on site;</li> <li>Regular maintenance of machines; and</li> <li>Use of acoustic barriers if necessary.</li> </ul>		
Contract No. KL/20			
Air quality impact (dust) Water quality impact (surface run-off)	<ul> <li>Frequent watering of haul road and unpaved/exposed areas;</li> <li>Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>Watering of any earth moving activities.</li> <li>Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road;</li> </ul>		
Noise Impact	<ul> <li>and</li> <li>Provision of measures to prevent discharge into the stream.</li> <li>Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>Controlling the number of plants use on site;</li> <li>Regular maintenance of machines; and</li> </ul>		
Contract No. KL/20	Use of acoustic barriers if necessary.		
Construction dust, construction noise, water quality, waste management and landscape and visual impact.	<ul> <li>Sufficient watering of the works site with the active dust emitting activities;</li> <li>Limitation of the speed for vehicles on unpaved site roads;</li> <li>Properly cover or enclosure of the stockpiles and dusty materials;</li> <li>Good site practices on loading dusty materials;</li> <li>Providing sufficient vehicles washing facilities at every vehicle exit point;</li> <li>Good maintenance to the plant and equipment;</li> <li>Use of quieter plant and Quality Powered Mechanical Equipment (QPME);</li> <li>Use of acoustic fabric and noise barrier;</li> <li>Using the approved Non-road Mobile Machineries (NRMMs);</li> <li>Proper storage and handling of chemical;</li> <li>Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;</li> <li>Onsite waste sorting and implementation of trip ticket system;</li> <li>Training of the site personnel in proper waste management and chemical waste handling procedures;</li> <li>Proper storage of the construction materials;</li> <li>Erection of decorative screen hoarding;</li> <li>Strictly following the Environmental Permits and Licenses;</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA</li> </ul>		
Reports           Contract No. KL/2015/02:			
Air quality impact (dust)	<ul> <li>Frequent watering of haul road and unpaved/exposed areas;</li> <li>Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>Watering of any earth moving activities.</li> </ul>		
Water quality impact (surface	Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;		

16

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Major Impact Prediction	Control Measures
run-off)	<ul> <li>Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> </ul>
	Provision of measures to prevent discharge into the stream.
Noise Impact	<ul> <li>Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>Controlling the number of plants use on site;</li> <li>Regular maintenance of machines; and</li> <li>Use of acoustic barriers if necessary.</li> </ul>

# 6.3 Monitoring Schedules for the Next Three Months

6.3.1 The tentative schedules for environmental monitoring in the coming three months are provided in in the appendices of the corresponding Monthly EM&A.

## 7. CONCLUSIONS

- 7.1.1 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 7.1.2 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- 7.1.3 No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 7.1.4 No notification of summons or prosecution was received and one complaint received for Contract No. KL/2014/03 in this reporting month.
- 7.1.5 The potential environmental impacts arising from the coming two months of major construction activities and the control measures are shown in **Table 6.1**

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix A

Monthly EM&A Report For Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at North Apron Area

# **Civil Engineering and Development Department**

## EP-337/2009 – New Distributor Roads Serving the Planned KTD

## Contract No. KL/2012/02 Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area

Monthly EM&A Report

July 2017

(version 1.0)

Approved By	(Environmental Team Leader)
REMARKS:	

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

### CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Ove Arup & Partners Hong Kong Limited L5 Festival Walk 80 Tat Chee Avenue Kowloon Tong Hong Kong Your reference:

Our reference:

HKCEDD04/50/104511

Date:

17 August 2017

Attention: Mr Gary Cheung / Mr Chris Lee

#### BY POST

Dear Sirs

Contract No.: KLN/2013/01 Independent Environmental Checker for "Contract No. KL/2012/02 Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area" Verification of Monthly EM&A Report for July 2017

We refer to emails of 7 and 17 August 2017 attaching a Monthly EM&A Report for July 2017 prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of the Environmental Permit no. EP-337/2009.

Please do not hesitate to contact the undersigned or our Mr Adi Lee on 2618 2836 should you have any queries.

Yours faithfully ANEWR CONSULTING LIMITED

James Choi Independent Environmental Checker

CPSJ/LYMA/LHHN/lhmh





# **TABLE OF CONTENTS**

	EXECUTIVE SUMMARY	1
	Introduction	
	Environmental Monitoring Works	2
	Environmental Licenses and Permits	2
	Key Information in the Reporting Month	3
	Future Key Issues	3
1.	INTRODUCTION	4
	Background	4
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Summary of EM&A Requirements	
2.	AIR QUALITY	
	Monitoring Requirements	
	Monitoring Locations	
	•	
	Monitoring Equipment Monitoring Parameters, Frequency and Duration	
	Monitoring Methodology and QA/QC Procedure	
	Results and Observations	
3.	NOISE	12
	Monitoring Requirements	12
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Methodology and QA/QC Procedures	
	Maintenance and Calibration	
	Results and Observations	13
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	16
-	LANDSCAPE AND VISUAL	10
5.		
	LANDSCAPE AND VISUAL	18
	Monitoring Requirements	18
		18
6.	Monitoring Requirements	18 18
6.	Monitoring Requirements Results and Observations ENVIRONMENTAL AUDIT	18 18 <b> 19</b>
6.	Monitoring Requirements Results and Observations ENVIRONMENTAL AUDIT Site Audits	18 18 <b> 19</b> 19
6.	Monitoring Requirements Results and Observations ENVIRONMENTAL AUDIT Site Audits Review of Environmental Monitoring Procedures	18 18 <b> 19</b> 19 19
6.	Monitoring Requirements Results and Observations ENVIRONMENTAL AUDIT Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting	18 18 <b> 19</b> 19 19 19
6.	Monitoring Requirements Results and Observations ENVIRONMENTAL AUDIT Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Status of Waste Management	18 18 19 19 19 19 20
6.	Monitoring Requirements Results and Observations ENVIRONMENTAL AUDIT Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures	18 18 19 19 19 19 20 20
6.	Monitoring Requirements Results and Observations ENVIRONMENTAL AUDIT Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented	18 18 19 19 19 19 20 20 21
6.	Monitoring Requirements Results and Observations ENVIRONMENTAL AUDIT Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures	18 18 19 19 19 19 20 20 21
6.	Monitoring Requirements Results and Observations ENVIRONMENTAL AUDIT Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans	18 18 19 19 19 20 20 21
6.	Monitoring Requirements Results and Observations ENVIRONMENTAL AUDIT Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful	18 18 19 19 19 20 20 21 21 22
	Monitoring Requirements Results and Observations ENVIRONMENTAL AUDIT Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution FUTURE KEY ISSUES	18 18 19 19 19 20 20 21 21 21 22 23
	Monitoring Requirements	18 18 19 19 19 20 20 21 21 22 23 23

8.	CONCLUSIONS AND RECOMMENDATIONS	25
	Conclusions	25
	Recommendations	26

# LIST OF TABLES

- Table IAir Quality and Noise Monitoring Stations for this Project
- Table II
   Non-compliance Recorded for the Project in the Reporting Month
- Table III
   Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental<br/>Protection/Mitigation Measures
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
   Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4
   Summary Table of Air Quality Monitoring Results during the reporting month
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
   Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 3.5
   Summary Table of Noise Monitoring Results during the Reporting Month
- Table 4.1Comparison of 1-hr TSP data with EIA predictions
- Table 4.2
   Comparison of 24-hr TSP data with EIA predictions
- Table 4.3
   Comparison of Noise Monitoring Data with EIA predictions
- Table 6.1
   Summary of Environmental Licensing and Permit Status
- Table 6.2
   Observations and Recommendations of Site Inspections

# LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 2	Location of Air Quality Monitoring Stations under this Project
Figure 3	Location of Noise Monitoring Stations under this Project
Figure 4	Locations of Wind Data Monitoring Equipment

# LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Weather Information
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- M Summary of Waste Generation and Disposal Records

# **EXECUTIVE SUMMARY**

# Introduction

- This is the 46<sup>th</sup> Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/02 - Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted from 1 – 31 July 2017.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in Table I (see Figure 2 and 3 for their locations).

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations		
Air Quality Monitoring Stations				
AM1 - Rhythm Garden	No	AM1(B)* – Contractor Site Office (KL/2012/02) AM1(C)* – Contractor Site Office (SCL 1107)		
AM2 – Lee Kau Yan Memorial School	Yes	N/A		
AM6 – Site 1B4 (Planned)		N/A		
Noise Monitoring Stations				
M3 – Cognitio College	Yes	N/A		
M4 – Lee Kau Yan Memorial School	Yes	N/A		
M9 – Tak Long Estate	Yes	N/A		
M10 – Site 1B4 (Planned)		N/A		

# Table I – Air Quality and Noise Monitoring Stations for this Project

Remark:

\* Air Quality Monitoring at AM1(B) was cancelled due to the relocation and failure of electricity supply of contractor site office (KL/2012/02). 1-hr and 24-hr TSP monitoring were relocated to AM1(C).

- 3. The major site activities undertaken in the reporting month included:
  - Site Clearance for all possessed portion;
  - Backfilling works for SW2;
  - Road works at Road D1;
  - Drainage works near SW3 at Prince Edward Road East footpath;
  - T&C for Lift at SW2 and SW3;
  - Road works at King Fuk Street; and
  - Beautification work at VT1.

# **Environmental Monitoring Works**

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table II.

Parameter	No. of Project-rela	No. of Project-related Exceedance		
1 al alletel	Action Level	Limit Level	Action Taken	
1-hr TSP	0	0	N/A	
24-hr TSP	0	0	N/A	
Noise	0	0	N/A	

 Table II
 Non-compliance Recorded for the Project in the Reporting Month

1-hour & 24-hour TSP Monitoring

- 6. AM1(B) Contractor Site Office (KL/2012/02) was closed due to relocation of contractor site office, 1-hour TSP monitoring was shifted and conducted at alternative location AM1(C) Contractor Site Office (SCL 1107) with following the criteria in Section 2.2.19 of EM&A Manual since 17 July 2017. No Action/Limit Level exceedance was recorded.
- 7. All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 24-hour TSP monitoring at AM1(B) Contractor Site Office (KL/2012/02) was cancelled due to relocation of contractor site office with failure of electricity supply from 4 July 2017. In order to obtain the secured supply of electricity for 24-hour TSP monitoring, monitoring works were shifted and conducted at alternative location AM1(C) – Contractor Site Office (SCL 1107) with following the criteria in Section 2.2.19 of EM&A Manual since 14 July 2017. No Action/Limit Level exceedance was recorded.
- 9. All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

10. All construction noise monitoring was conducted as scheduled in the reporting month. One nonproject related Limit Level exceedance was recorded.

# **Environmental Licenses and Permits**

- 11. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, EP-337/2009 issued on 23 April 2009.
- 12. Registration of Chemical Waste Producer (License: 5213-286-K3022-04).
- 13. Water Discharge License (License No.: WT00016873-2013 and WT00016723-2013).

14. Construction Noise Permit (License No.: GW-RE0472-17 & GW-RE0495-17).

## Key Information in the Reporting Month

15. Summary of key information in the reporting month is tabulated in Table III.

Event	Event Details		Action Taken	Status	Remark
Event	Number	Nature	Action Taken	Status	Keinai K
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

## Table III Summary Table for Key Information in the Reporting Month

# **Future Key Issues**

16. The future key environmental issues in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Water spraying for dust generating activity and on haul road;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site;
- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
- Review and implementation of temporary drainage system for the surface runoff.

3

# 1. INTRODUCTION

## Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 3A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2 One Environmental Permit (EP) No. EP-337/2009 was also issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Build King Construction Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/02 – Stage 3A Infrastructure at Former North Apron Area. The construction work under KL/2012/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5 Cinotech Consultants Limited was commissioned by Build King Construction Ltd. To undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract was on  $24^{\text{th}}$  October 2013 for Road D1. This is the  $46^{\text{th}}$  Monthly EM&A report summarizing the EM&A works for the Project from 1 31 July 2017.

# **Project Organizations**

- 1.6 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Civil Engineering and Development Department (CEDD).
  - The Engineer and the Engineer's Representative (ER) Ove Arup & Partners (ARUP).
  - Environmental Team (ET) Cinotech Consultants Limited (CCL)
  - Independent Environmental Checker (IEC) ANewR Consulting Limited (ANewR)
  - Contractor Build King Construction Ltd. (Build King)

Table 1.1	Key Project Contacts				
Party	Role	<b>Contact Person</b>	Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. Mike Cho / Mr. Kelvin Chow	Engineer	3579 2450 / 3579 2453	2369 4980
ARUP	Engineer's Representative	Mr. Gary Cheung Ms. Edith Fung	SRE RE	2210 6100	2210 6110
	Environmental	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	3107 1388
Cinotech	Team	Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	
ANewR	Independent Environmental Checker	Mr. Adi Lee	Independent Environmental Checker	2618 2836	3007 8648
Build King Contractor		Mr. Joe Yip Mr. Edmond Wong	Project Manager Environmental Officer	2639 6290	2639 6208

## 1.7 The key contacts of the Project are shown in **Table 1.1**.

# **Construction Activities undertaken during the Reporting Month**

- 1.8 The site activities undertaken in the reporting month included:
  - Site Clearance for all possessed portion;
  - Backfilling works for SW2;
  - Road works at Road D1;
  - Drainage works near SW3 at Prince Edward Road East footpath;
  - T&C for Lift at SW2 and SW3;
  - Road works at King Fuk Street; and
  - Beautification work at VT1.
- 1.9 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in Table 1.2.

## Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Construction Works	Major Environmental Impact	Control Measures
As mentioned in Section 1.8	Noise, dust impact, water quality and waste generation	Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall;

_		
		Provide sufficient mitigation measures as
		recommended in Approved EIA
		Report/Lease requirement.

## Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project from 1 31 July 2017.

### 2. AIR QUALITY

#### **Monitoring Requirements**

2.1 According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. Appendix A shows the established Action/Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

2.2 Three designated monitoring stations were selected for air quality monitoring programme. Impact dust monitoring was conducted at the air quality monitoring stations, AM1(B) -Contractor Site Office (KL/2012/02), AM1(C) - Contractor Site Office (SCL 1107) and AM2 - Lee Kau Yan Memorial School in the reporting month. Table 2.1 describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Monitoring Stations	Locations	Location of Measurement
AM1(B)*	Contractor Site Office (KL/2012/02)	Ground Floor Area
AM1(C)*	Contractor Site Office (SCL 1107)	Ground Floor Area
AM2	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area
#AM6	PA 15	Site 1B4 (Planned)

Table 2.1Locations for Air Quality Monitoring
---

Remarks: # The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

\*Air Quality Monitoring at AM1(B) was cancelled due to the relocation and failure of electricity supply of contractor site office (KL/2012/02). 1-hr and 24-hr TSP monitoring were relocated to AM1(C).

#### **Monitoring Equipment**

2.3 Table 2.2 summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

Equipment	Model and Make	Quantity
Calibrator	TISCH TE-5025A	2
1-hour TSP Dust Meter	<ul><li>Hal Technology Hal-HPC301</li><li>Sibata LD-3B</li></ul>	6
HVS Sampler	<ul><li>TISCH TE-5170X</li><li>GMWS 2310 c/w of TSP sampling inlet</li></ul>	8
Wind Anemometer	Davis Weather Station, Vantage Pro2	1

Table 2.2Air Quality Monitoring Equipment

#### Monitoring Parameters, Frequency and Duration

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

<b>Table 2.3</b>	Table 2.5 Impact Dust Monitoring Parameters, Frequency and Duration		
Parameters         Frequency		Frequency	
	1-hr TSP	Three times / 6 days	
	24-hr TSP	Once / 6 days	

### Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

#### Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

#### Measuring Procedures

2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual.

#### Maintenance/Calibration

2.6 The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

#### 24-hour TSP Monitoring

#### Instrumentation

2.7 High volume (HVS) samplers (Model TISCH TE-5170X / Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

#### **Operating/Analytical Procedures**

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
  - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.

- A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
- No furnaces or incineration flues were nearby.
- Airflow around the sampler was unrestricted.
- The sampler was more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of  $0.3\mu m$  diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking

were made to ensure that the equipment and necessary power supply are in good working condition.

• High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

#### **Results and Observations**

- AM1(B) Contractor Site Office (KL/2012/02) was closed due to relocation of contractor site office, 1-hour TSP monitoring was shifted and conducted at alternative location AM1(C) Contractor Site Office (SCL 1107) with following the criteria in Section 2.2.19 of EM&A Manual since 17 July 2017. No Action/Limit Level exceedance was recorded.
- 2.20 All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 24-hour TSP monitoring at AM1(B) Contractor Site Office (KL/2012/02) was cancelled due to relocation of contractor site office with failure of electricity supply from 4 July 2017. In order to obtain the secured supply of electricity for 24-hour TSP monitoring, monitoring works were shifted and conducted at alternative location AM1(C) Contractor Site Office (SCL 1107) with following the criteria in Section 2.2.19 of EM&A Manual since 14 July 2017. No Action/Limit Level exceedance was recorded.
- 2.22 All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.23 The air temperature, precipitation and the relative humidity data was obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer set at rooftop (about 8/F) Lee Kau Yan Memorial School. The location is shown in **Figure 4**. This weather information for the reporting month is summarized in **Appendix C.**
- 2.24 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.25 The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.
- 2.26 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Station	Major Dust Source	
AM1(B) – Contractor Site Office (KL/2012/02)	Road Traffic Dust Exposed site area and open stockpiles Site vehicle movement	
AM1(C) – Contractor Site Office (SCL 1107)		
AM2 – Lee Kau Yan Memorial School	Road Traffic Dust Exposed site area and open stockpiles Excavation works Site vehicle movement	

#### 2.27 **Table 2.4** shows the summary of air quality monitoring results during the reporting month.

	· · · · · · · · · · · · · · · · · · ·			0
Parameter	Date	Concentration (µg/m3)	Action Level, µg/m3	Limit Level, µg/m3
AM1(B) – Contractor Site Off	ice (KL/2012/02)			
	5-Jul-17	99.2		
	5-Jul-17	106.0		
11 500	5-Jul-17	112.5	242	500
1-hr TSP	11-Jul-17	69.5	342	500
	11-Jul-17	70.3		
	11-Jul-17	70.8		
AM1(C) – Contractor Site Off	ice (SCL 1107)			
	17-Jul-17	19.3		
	17-Jul-17	23.8		
	17-Jul-17	28.3		
	21-Jul-17	54.7		
1-hr TSP	21-Jul-17	51.9	346	500
	21-Jul-17	54.6		
	27-Jul-17	42.3		
	27-Jul-17	42.2		
	27-Jul-17	38.8	-	
24-hr TSP	14-Jul-17	17.5	- 157	260
	20-Jul-17	18.9		
	26-Jul-17	28.2		
	31-Jul-17	57.5		
AM2 – Lee Kau Yan Memoria				
	4-Jul-17	83.9		
	4-Jul-17	92.7		
	4-Jul-17	81.6		
	10-Jul-17	65.5		
	10-Jul-17	64.5		
	10-Jul-17	61.0		
	15-Jul-17	38.2		
1-hr TSP	15-Jul-17	39.4	342	500
	15-Jul-17	40.6		
	21-Jul-17	22.7		
	21-Jul-17	20.4		
	21-Jul-17	19.3		
	27-Jul-17	73.7		
	27-Jul-17	75.0		
	27-Jul-17	73.9		
	4-Jul-17	24.0		
	10-Jul-17	32.0		
24-hr TSP	15-Jul-17	23.0	159	260
	21-Jul-17	29.0		
	27-Jul-17	36.0		

#### Table 2.4 Summary Table of Air Quality Monitoring Results during the reporting month

#### 3. NOISE

#### **Monitoring Requirements**

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

3.2 Four designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3, M4, M9). **Figure 3** shows the locations of these stations.

Monitoring Stations	Locations	Location of Measurement
M3	Cognitio College	Rooftop (about 6/F) Area
M4	Lee Kau Yan Memorial School	Rooftop (about 7/F) Area
M9	Tak Long Estate	Car Park Building (about 2/F)
#M10	Site 1B4 (Planned)	-

#### Table 3.1Noise Monitoring Stations

Remarks: # The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

#### **Monitoring Equipment**

3.3 **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

#### Table 3.2Noise Monitoring Equipment

Equipment		Model and Make	Qty.
Integrating Sound Level Meter	•	SVANTEK 955 & 957	3
Calibrator	•	SVANTEK SV30A Brüel & Kjær 4231	4

#### Monitoring Parameters, Frequency and Duration

3.4 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Monitoring Stations	Parameter	Period	Frequency	Measurement
M3 M4 M9	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade

Table 3.3	Noise Monitoring Parameters, Frequency and Duration

#### Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting : A
  - time weighting : Fast
  - time measurement : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

#### Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

#### **Results and Observations**

- 3.8 All construction noise monitoring was conducted as scheduled in the reporting month. One non-project related Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.9 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.

#### 3.10 Noise monitoring results and graphical presentations are shown in Appendix G.

3.11 The major noise source identified at the designated noise monitoring stations are as follows:

Monitoring Stations	Locations	Major Noise Source
M3	Cognitio College	Traffic Noise Daily school activities
M4	Lee Kau Yan Memorial School	Traffic Noise Site vehicle movement Excavation works Piling works Daily school activities
M9	Tak Long Estate	Traffic Noise Construction works

Table 3.4         Baseline Noise Level and Noise Limit Level for Monitor	oring Stations
--	----------------

Station	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
M3	76.3/78.6 <sup>(1)</sup> (at 0700 – 1900 hrs on normal weekdays) /	70* (at 0700 – 1900 hrs on
M4	76.7 (at 0700 – 1900 hrs on normal weekdays)	
M9	59.9 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

(\*) Noise Limit Level is 65 dB(A) during school examination periods.

Note (1): The baseline noise review report submitted under KLN/2013/16 for M3 was approved by EPD on 23<sup>rd</sup> August 2013. (Baseline Level was found to be 78.6 dB(A)at Rooftop of Cognitio College)

Table 3.5	Summary Table of No	ise Monitoring Results	during the Reporting Month
Date	Measured Noise Level, Leq(30min) dB (A)	Baseline Level dB (A)	Construction Noise Level <sup>(1)</sup> : Leq(30min) dB (A)
M3 – Cognitio C	College		
		Background Noise <sup>(2)</sup>	
5-Jul-17	80.4	80.2	66.9
11-Jul-17	78.4	78.2	64.9
17-Jul-17	78.9	78.5	68.3
27-Jul-17	78.5	78.4	62.1
M4 – Lee Kau Y	an Memorial School		
4-Jul-17	75.8		75.8 Measured $\leq$ Baseline
10-Jul-17	75.8	747	75.8 Measured $\leq$ Baseline
21-Jul-17	76.2	76.7	76.2 Measured $\leq$ Baseline
27-Jul-17	76.2		76.2 Measured $\leq$ Baseline
M9 – Tak Long	Estate		
3-Jul-17	64.0		61.9
13-Jul-17	64.7		63.0
19-Jul-17	66.7	59.9	65.7
25-Jul-17	61.8		57.3
31-Jul-17	62.8		59.7

Note (1): The noise level due to the construction work (CNL) was calculated by the following formula:

 $\text{CNL} = 10 \log (10^{\text{MNL/10}} - 10^{\text{BNL/10}})$ 

Remarks: MNL = Measured Noise Level, BNL = Baseline Noise Level

(2): The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

#### 4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The EM&A data was compared with the EIA predictions as summarized in Tables 4.1 to 4.3.

Predicted 1-hr TSP conc. Scenario 1 Scenario 2 Station **Reporting Month** (Mid 2009 to (Mid 2013 to Late Mid 2013), (July 17), µg/m3 2016), µg/m3  $\mu g/m3$ AM1(B) – Contractor Site 192 298 88.1 Office of KL/2012/02 AM1(C) – Contractor Site 192 298 39.5 Office of SCL 1107 AM2 – Lee Kau Yan 290 312 56.8 Memorial School

#### Table 4.1 Comparison of 1-hr TSP data with EIA predictions

#### Table 4.2 Comparison of 24-hr TSP data with EIA predictions

	Р	redicted 24-hr TSP c	onc.
Station	Scenario 1 (Mid 2009 to Mid 2013), µg/m3	Scenario 2 (Mid 2013 to Late 2016), μg/m3	Reporting Month (July 17), μg/m3
AM1(C) – Contractor Site Office of SCL 1107	121	156	30.5
AM2 – Lee Kau Yan Memorial School	145	169	28.8

#### Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A))	Reporting Month (July 17), Leq (30min) dB(A)
M3 – Cognitio College	47 – 75	62.1 - 68.3
M4 – Lee Kau Yan Memorial School	47 – 74	$75.8 - 76.2^{(2)}$
M9 – Tak Long Estate	Not Predicted in EIA Report	57.3 - 65.7

Remark:

(1) Since the background noise level recorded during 12:00 to 13:00 was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.
 (2) Since the baseline noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.

- 4.2 The 1-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The 24-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.

4.4 The noise data at M3 were within the range of predicted mitigated construction noise in the EIA report. While the noise data at M4 were not within the range of predicted mitigated construction noise levels in the EIA report, M4 exceeded the prediction of mitigated scenario in EIA report but did not exceed the baseline level. Mitigated construction noise levels at M9 were not predicted in EIA Report.

### 5. LANDSCAPE AND VISUAL

#### **Monitoring Requirements**

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

#### **Results and Observations**

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

#### 6. ENVIRONMENTAL AUDIT

#### Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 5<sup>th</sup>, 12<sup>th</sup>, 18<sup>th</sup> and 26<sup>th</sup> July 2017 in the reporting month. IEC site inspection was conducted on 18<sup>th</sup> July 2017. No non-compliance was observed during the site audits.

#### **Review of Environmental Monitoring Procedures**

6.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

#### Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

#### Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

#### **Status of Environmental Licensing and Permitting**

6.4 All permits/licenses obtained for the Project are summarized in Table 6.1.

Table 6.1 Su	mmary of F	Invironmen	tal Licensing and Permit Status	
Permit No.	Valid	Period	Details	Status
refinit No.	From	То	Details	Status
<b>Environmental Pern</b>	nit (EP)			
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid
Effluent Discharge Lie	cense			
WT00016873-2013	-	31/08/18	Wastewater from the construction site	Valid
WT00016723-2013	-	31/08/18	including contaminated surface run-off	Valid
<b>Registration of Chemi</b>	cal Waste P	roducer	· · · ·	
5213-286-K3022-04	-	N/A	Chemical Waste Types: Spent lubricating oil, Soil contaminated with lubricating oil, Spent battery containing heavy metals, Surplus paint, Spend solvent, Spend alkali and acid	Valid
<b>Construction Noise Pe</b>	rmit (CNP)			
GW-RE0472-17	10/06/17	02/07/17	Construction Noise Permit for the use of powered mechanical equipment for	Valid until 02/07/17
GW-RE0495-17	25/06/17	13/08/17	carrying out construction work other than percussive pilling and performing prescribed construction work.	Valid

### Table 6.1 Summary of Environmental Licensing and Permit Status

#### **Status of Waste Management**

- 6.5 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.6 The Contractor is advised to take photo and inspection records to ensure that all dump trucks have the skip fully covered before leaving the site.

#### **Implementation Status of Environmental Mitigation Measures**

6.7 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 6.2.

Table 0.2	Table 6.2         Observations and Recommendations of Site Inspections			
Parameters	Date	<b>Observations and Recommendations</b>	Follow-up	
Water Quality				
	21 June 2017	<u>Reminder:</u> Dusty stockpile should be properly covered. (near Concorde Road)	This item was remarked on 28 June 2017.	
	28 June 2017	<u>Reminder:</u> Stockpile of dusty stockpile should be properly covered. (near Concorde Road)	Rectification/improvement was observed during the follow-up audit session	
	28 June 2017	<u>Reminder:</u> Dusty material on the haul road of King Fuk Street should be cleared.	Rectification/improvement was observed during the follow-up audit session	
Air Quality	7 July 2017	<u>Reminder:</u> Stockpile of dusty materials placed near Concorde Road should be properly covered for dust suppression.	Rectification/improvement was observed during the follow-up audit session	
	26 July 2017	<u>Reminder:</u> Dusty material placed near Concorde Road should be properly covered.	Follow up action will be reported in the next reporting month	
	26 July 2017	<u>Reminder:</u> Water spray should be provided for breaking works near KTOB	Follow up action will be reported in the next reporting month	
Noise				
Waste/ Chemical Management	18 July 2017	<u>Reminder:</u> Construction waste stored at King Fuk Street should be properly sorted and disposed.	Rectification/improvement was observed during the follow-up audit session	
Landscape and Visual				
Permits/ Licenses				

Table 6.2Observations and Recommendations of Site Inspections

#### **Summary of Mitigation Measures Implemented**

6.8 The monthly IEC audit was carried out on 18<sup>th</sup> July 2017, the observations were recorded and they are presented as follows:

#### Observations:

• Tunnel exit at King Fuk Street, C&D waste and general refuse were accumulated next to construction materials. The Contractor was requested to provide waste sorting area and general refuse disposal points.

Follow up of last observation:

- The identified stockpile was properly covered.
- Muddy runoff was diverted away from the site entrance and the runoff was properly diverted to the sedimentation tank before discharge.
- 6.9 An updated summary of the EMIS is provided in **Appendix K**.

#### **Implementation Status of Event Action Plans**

6.10 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.13 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.14 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.15 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

#### 7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
  - Site Clearance for all possessed portion;
  - Drainage works near SW3 at Prince Edward Road East footpath
  - T&C for Lift at SW2 and SW3; and
  - Road works at King Fuk Street.

#### Key Issues for the Coming Month

7.2 Key environmental issues in the coming month include:

- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
- Review and implementation of temporary drainage system for the surface runoff;
- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Water spraying for dust generating activity and on haul road;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site.
- 7.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. August and September 2017 are summarized as follows:

Construction Works	Major Impact Prediction	Control Measures
As mentioned in Section 7.1	Air quality impact (dust) Water quality impact (surface run-off)	<ul> <li>(a) Frequent watering of haul road and unpaved/exposed areas;</li> <li>(b) Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>(c) Watering of any earth moving activities.</li> <li>(a) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>(b) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>(c) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> <li>(d) Provision of measures to prevent discharge into the</li> </ul>
	No inclusion of	<ul> <li>stream.</li> <li>(a) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>(b) Controlling the personal provides the personal provides and the personal p</li></ul>
	Noise Impact	<ul> <li>(b) Controlling the number of plants use on site;</li> <li>(c) Regular maintenance of machines; and</li> <li>(d) Use of acoustic barriers if necessary.</li> </ul>

#### Monitoring Schedule for the Next Month

7.4 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

#### 8. CONCLUSIONS AND RECOMMENDATIONS

#### Conclusions

8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

#### 1-hr TSP Monitoring

- AM1(B) Contractor Site Office (KL/2012/02) was closed due to relocation of contractor site office, 1-hour TSP monitoring was shifted and conducted at alternative location AM1(C) Contractor Site Office (SCL 1107) with following the criteria in Section 2.2.19 of EM&A Manual since 17 July 2017. No Action/Limit Level exceedance was recorded.
- 8.3 All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hr TSP Monitoring

- 8.4 24-hour TSP monitoring at AM1(B) Contractor Site Office (KL/2012/02) was cancelled due to relocation of contractor site office with failure of electricity supply from 4 July 2017. In order to obtain the secured supply of electricity for 24-hour TSP monitoring, monitoring works were shifted and conducted at alternative location AM1(C) Contractor Site Office (SCL 1107) with following the criteria in Section 2.2.19 of EM&A Manual since 14 July 2017. No Action/Limit Level exceedance was recorded.
- 8.5 All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

8.6 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Landscape and visual

8.7 No non-compliance was recorded in the reporting month.

#### Complaint and Prosecution

- 8.8 No environmental complaint and environmental prosecution were received in the reporting month.
- 8.9 No environmental prosecution was received in the reporting month.

#### Recommendations

8.10 According to the environmental audit performed in the reporting month, the following recommendations were made:


#### Air quality


- To properly cover the stockpile stored within the site area to prevent dust generation.
- To provide water spray on the haul road and area with dust generated regularly for dust suppression.


#### Waste/Chemical Management


• To properly clear the construction waste and general refuse regularly to prevent accumulation.

FIGURES









APPENDIX A ACTION AND LIMIT LEVELS FOR AIR QUALITY AND NOISE

### **Appendix A - Action and Limit Levels**

Location	Action Level, µg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AM1(B)	342	
AM1(C)	342	500
AM2	346	

Table A-1Action and Limit Levels for 1-Hour TSP

#### Table A-2Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AM1(B)	159	
AM1(C)	159	260
AM2	157	

Table A-3	Action and Limit Levels for Construction Noise
-----------	--

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. \*70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

### InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

#### HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

		Site	Information		
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2752	Model:	TE-5170X	Operator:	Yam
Serial No:	2752				Yam
		Ambi	ent Condition	n	
Corrected Pres	sure (mm Hg):	757.6	Temperature	(deg K):	296.2

#### Calibration Orifice

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

late or In,H2O		Qa, X-Axis	I, CFM	IC, Y-Axia	
Test #	(in)	(m3/min)	(chart)	(corrected)	
1	6.50	1.246	44.0	44.07	
2	5.90	1.188	41.0	41.06	
3	4.70	1.064	39.0	39.06	
4	3.60	0.935	33.0	33.05	
5	2.40	0.770	28.0	28.04	

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

Sampler set point(SSP)       43       CFM         Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]       m = sampler slope       m = sampler slope         DC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]       m = sampler intercept       I = chart response         Qstd = standard flow rate       m = sampler intercept       I = chart response         IC = corrected chart response       Tav = average temperature       Pav = average pressure         I = actual chart response       Tav = average pressure       Pav = average pressure         I = actual temperature during calibration (deg K)       Pa = actual pressure during calibration (deg K)       Pa = actual pressure during calibration (deg K)         Pa = actual pressure during calibration (deg K)       Pa = actual pressure during calibration (deg K)       Pa = actual pressure during calibration (deg K)         Pstd = 760 mm Hg       For subsequent calculation of sampler flow:       (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)]         McMed       Date:       13-Mar-17	m=	33.1537	b=	2.5544	Corr. Coeff=	0.9921
Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]       m = sampler slope         IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]       b = sampler intercept         I = chart response       Tav = average temperature         IC = corrected chart response       Tav = average pressure         I = actual chart response       Pav = average pressure         I = actual chart response       m = calibrator Qstd slope         b = calibrator Qstd intercept       Ta = actual temperature during calibration (deg K)         Pa = actual pressure during calibration (mm Hg)       Tstd = 298 deg K         Pstd = 760 mm Hg       For subsequent calculation of sampler flow:         (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)]       Mathua.         Date:       13-Mar-17	Sample	er set point(SSP)	43	CFM		
IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]       b = sampler intercept         I = chart response       I = chart response         IC = corrected chart response       Tav = average temperature         IC = corrected chart response       Pav = average pressure         I = actual chart response       Pav = average pressure         I = actual chart response       Pav = average pressure         I = actual temperature during calibration (deg K)       Pa = actual pressure during calibration (mm Hg)         Tstd = 298 deg K       Pstd = 760 mm Hg         For subsequent calculation of sampler flow:       (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)]         Checked by:       Mathua.       Date:       13-Mar-17				Calculations		
Qstd = standard flow rate       I = chart response         IC = corrected chart response       Tav = average temperature         I = actual chart response       Pav = average pressure         I = actual chart response       Pav = average pressure         m = calibrator Qstd slope       b = calibrator Qstd intercept         Ta = actual temperature during calibration (deg K)       Pa = actual pressure during calibration (mm Hg)         Tstd = 298 deg K       Pstd = 760 mm Hg         For subsequent calculation of sampler flow:       (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)]         Checked by:	Qstd = 1/m[Sqrt(H2	O(Pa/Pstd)(Tstd/Ta))-b]		m = sampler slope		
Qstd = standard flow rate       Tav = average temperature         IC = corrected chart response       Pav = average pressure         I = actual chart response       m = calibrator Qstd slope         b = calibrator Qstd intercept       Ta = actual temperature during calibration (deg K)         Pa = actual pressure during calibration (mm Hg)       Tstd = 298 deg K         Pstd = 760 mm Hg       For subsequent calculation of sampler flow:         (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)]       Mathue.         Date:       13-Mar-17	IC = I[Sqrt(Pa/Pstd)	)(Tstd/Ta)]		b = sampler intercept		
IC = corrected chart response       Pav = average pressure         I = actual chart response       m = calibrator Qstd slope         b = calibrator Qstd intercept       Ta = actual temperature during calibration (deg K)         Pa = actual pressure during calibration (mm Hg)       Tstd = 298 deg K         Pstd = 760 mm Hg       For subsequent calculation of sampler flow:         (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)]       Mathew         Date:       13-Mar-17				I = chart response		
I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pa = actual pressure during calibration (mm Hg) Tstd = 298 deg K Pstd = 760 mm Hg For subsequent calculation of sampler flow: (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)] Checked by: Date: 13-Mar-17	Qstd = standard flor	w rate		Tav = average temperature		
m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pa = actual pressure during calibration (mm Hg) Tstd = 298 deg K Pstd = 760 mm Hg For subsequent calculation of sampler flow: (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)] Checked by: Date: 13-Mar-17	IC = corrected chart	t response		Pav = average pressure		
b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pa = actual pressure during calibration (mm Hg) Tstd = 298 deg K Pstd = 760 mm Hg For subsequent calculation of sampler flow: (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)] Checked by: Date: 13-Mar-17	I = actual chart resp	onse				
Ta = actual temperature during calibration (deg K) Pa = actual pressure during calibration (mm Hg) Tstd = 298 deg K Pstd = 760 mm Hg For subsequent calculation of sampler flow: (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)] Checked by: Date: 13-Mar-17	m = calibrator Qsto	l slope				
Pa = actual pressure during calibration (mm Hg) Tstd = 298 deg K Pstd = 760 mm Hg For subsequent calculation of sampler flow: (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)] Checked by: Date:13-Mar-17	b = calibrator Qstd	intercept				
Tstd = 298 deg K Pstd = 760 mm Hg For subsequent calculation of sampler flow: (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)] Checked by: Date: 13-Mar-17	Ta = actual tempera	ture during calibration (deg H	G			
Pstd = 760 mm Hg For subsequent calculation of sampler flow: (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)] Checked by: Date: 13-Mar-17	Pa = actual pressure	e during calibration (mm Hg)				
For subsequent calculation of sampler flow: (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)] Checked by: Date: 13-Mar-17	Tstd = 298 deg K					
(1.21*m+b)/[Sqrt(298/Tav)(Pav/760)] Checked by: Date:13-Mar-17	Pstd = 760 mm Hg					
Checked by: Date: 13-Mar-17	For subsequent calc	ulation of sampler flow:				
	(1.21*m+b)/[Sqrt(2	98/Tav)(Pav/760)]				
		1 Juli				
Next Calibration Data: 00 San 2017	Checked by:	preserves.		Date:	13-M	ar-17
Next Calibration Date: 09-Sep-2017		Next Cali	bratic	on Date: 09-Sep-2	2017	

### InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

Corrected Pressure (mm Hg):

#### HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information							
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017		
Serial No:	2754	Model:	TE-5170X	Operator:	Yam		

## Ambient Condition 757.6 Temperature (deg K):

296.2

Calibration Orifice							
Model:	TE-2025A	Slope:	2.10326				
Serial No.:	2454	Intercept:	-0.06696				
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989				

#### **Calibration Data** Qa, X-Axis Plate or In,H2O I, CFM IC, Y-Axia Test # (in) (m3/min) (chart) (corrected) 6.40 1.236 40.0 40.06 1 2 5.50 1.149 38.0 38.06 4.60 1.053 36.0 36.05 3 3.30 0.897 30.0 30.05 4 2.20 0.738 26.0 26.04 5

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	29.1511	b=	4.4741	Corr. Coeff=	0.9951
Sample	er set point(SSP)	40	CFM		
			Calculations		
Qstd = 1/m[Sqrt(H	2O(Pa/Pstd)(Tstd/Ta))-b]		m = sampler slope		
IC = I[Sqrt(Pa/Pstd	l)(Tstd/Ta)]		<ul><li>b = sampler intercept</li><li>I = chart response</li></ul>		
Qstd = standard flo	ow rate		Tav = average temperature		
IC = corrected chan	rt response		Pav = average pressure		
I = actual chart res	ponse				
m = calibrator Qst	d slope				
b = calibrator Qsto	1 intercept				
Ta = actual temper	ature during calibration (deg K)				
Pa = actual pressur	e during calibration (mm Hg)				
Tstd = 298 deg K					
Pstd = 760 mm Hg					
For subsequent cal	culation of sampler flow:				
(1.21*m+b)/[Sqrt(2	298/Tav)(Pav/760)]				
	1 autor				
Checked by:	Mannew.		Date:	13-M	ar-17

Next Calibration Date: 09-Sep-2017

### InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

#### HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

		Site	e Information		
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2763	Model:	TE-5170X	Operator:	Yam
			ient Conditio		
Corrected Pres	Corrected Pressure (mm Hg):		57.6 Temperature (deg K):		296.2
		Calib	oration Orifice	9	
Model:		1	TE-2025A	Slope:	2.10326
Serial No.:			2454	Intercept:	-0.06696
Calibration Due	e Date:	1	4-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

late or In,H2O		Qa, X-Axis	I, CFM	IC, Y-Axia
Test #	(in)	(m3/min) (chart)		(corrected)
1	6.70	1.264	39.0	39.06
2	5.90	1.188	35.0	35.05
3	4.80	1.075	32.0	32.05
4	3.50	0.923	28.0	28.04
5	2.40	0.770	22.0	22.03

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	32.4948	b=	-2.6780	Corr. Coeff=	0.9945	m=	32.2966	b=	0.3031	Corr. Coeff=	0.99
Sample	er set point(SSP)	37	CFM			Sampler	set point(SSP)	39	CFM		
IC = I[Sqrt(Pa/Pstd Qstd = standard flo IC = corrected char I = actual chart resp m = calibrator Qstd b = calibrator Qstd Ta = actual tempera Pa = actual pressure Tstd = 298 deg K Pstd = 760 mm Hg	w rate t response oonse d slope intercept ture during calibration (deg k e during calibration (mm Hg) sulation of sampler flow:	G	Calculations m = sampler slope b = sampler intercept I = chart response Tav = average temperature Pav = average pressure			IC = I[Sqrt(Pa/Pstd)) Qstd = standard flow IC = corrected chart I = actual chart respo m = calibrator Qstd b = calibrator Qstd Ta = actual temperat Pa = actual pressure Tstd = 298 deg K Pstd = 760 mm Hg	rate response onse slope ntercept during calibration (deg during calibration (mm Hg lation of sampler flow:		Calculations m = sampler slope b = sampler intercept I = chart response Tav = average temperature Pav = average pressure		
Checked by:	Matthew. Next Cali	bratio	Date: Date:		lar-17	Checked by:	Matthew. Next Cal	ibrati	Date: on Date: 09-Sep-2	-	Mar-17

### InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

#### HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information							
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017		
Serial No:	2765	Model:	TE-5170X	Operator:	Yam		

Corrected Pressure (mm Hg):	757.6	Temperature (deg K):	296.2
-----------------------------	-------	----------------------	-------

Model:	TE-2025A	Slope:	2.10326	
Serial No.:	2454	Intercept:	-0.06696	
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989	

#### **Calibration Data** Qa, X-Axis I, CFM Plate or In,H2O IC, Y-Axia Test # (in) (m3/min) (chart) (corrected) 6.60 1.255 40.0 40.06 1 2 5.70 1.169 38.0 38.06 4.80 36.0 1.075 36.05 3 3.40 30.0 0.910 30.05 4 2.30 0.754 24.0 24.04 5

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

0.9936

### InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

Model:

HIVOL SAMPLER	CALIBRATION	DATA SHEET	(TSP)
---------------	-------------	------------	-------

Site Information									
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017				
Serial No:	2766	Model:	TE-5170X	Operator:	Yam				

#### Ambient Condition

757.6 Temperature (deg K): Corrected Pressure (mm Hg):

#### **Calibration Orifice** TE-2025A Slope: 2.10326 2454 -0.06696 Intercept:

Serial No .: Calibration Due Date: 14-Mar-17 0.99989 Corr. Coeff:

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia
Test#	(in)	(m3/min)	(chart)	(corrected)
1	7.50	1.336	48.0	48.07
2	6.40	1.236	44.0	44.07
3	4.40	1.031	39.0	39.06
4	3.30	0.897	32.0	32.05
5	2.00	0.705	28.0	28.04

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	32.2524	b= 4.60	824	Corr. Coeff=	0.9919	m=	28.2377	b=	7.3012
Samp	ler set point(SSP)	44 CFM				Sample	er set point(SSP)	41	CFM
IC = I[Sqrt(Pa/Psi Qstd = standard ff IC = corrected ch I = actual chart re m = calibrator Q b = calibrator Qs Ta = actual tempe Pa = actual tempe Pa = actual presst Tstd = 298 deg K Pstd = 760 mm H For subsequent ca	ow rate art response sponse std slope td intercept rature during calibration (deg re during calibration (mm Hy	b = san I = chai Tav = av Pav = av	ns npler slope npler intercept rt response erage temperature erage pressure			IC = I[Sqrt(Pa/Pstd Qstd = standard flo IC = corrected chan I = actual chart res; m = calibrator Qstd b = calibrator Qstd Ta = actual temper Pa = actual pressur Tstd = 298 deg K Pstd = 760 mm Hg	w rate t response ponse d slope l intercept ature during calibration (de e during calibration (mm H culation of sampler flow:		Calculations m = sampler slope b = sampler intercept I = chart response Tav = average tempera Pav = average pressure
Checked by:	Motthew.		Date:	13-Ma	r-17	Checked by:	Metthew.		Dat
	Next Cal	ibration Da	te: 09-Sep-20	017			Next Cal	librati	on Date: 09-3

296.2

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

#### HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information									
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017				
Serial No:	2767	Model:	TE-5170X	Operator:	Yam				

#### Ambient Condition

Corrected Pressure (mm Hg): 757.6 Temperature (deg K): 296.2

#### **Calibration Orifice**

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia
Test#	(in)	(m3/min)	(chart)	(corrected)
1	6.60	1.255	42.0	42.06
2	5.50	1.149	41.0	41.06
3	4.80	1.075	37.0	37.06
4 3.40		0.910	33.0	33.05
5	2.20	0.738	28.0	28.04

Corr. Coeff=

0.9903

#### Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

	Next Calibr	ration Date: 09-Sep-20	17	
ed by:	Motthew.	Date:	13-Mar-17	
	ation of sampler flow: /Tav)(Pav/760)]			
198 deg K				
	uring calibration (mm Hg)			
	re during calibration (deg K)			
brator Qstd in	tercept			
ibrator Qstd s	lope			
al chart respon	ise			
rected chart n	esponse	Pav = average pressure		
standard flow	rate	Tav = average temperature		
		I = chart response		
qrt(Pa/Pstd)(1	std/1a)	b = sampler intercept		

	大 大 大 の L SAMPLE	R CALIBRATION				SCH				45002 513.467.90 877.263.76 513.467.90	10 TOLL FREE
rin,	OL SAMI LEI	Site Information				ORIFICE	TRANSFER STA	ANDARD CER	TIFICATION	WORKSHEET	TE-5025A
					Date - 1		6 Rootsmeter		0438320	Ta (K) -	
ocation:	Castco's Office	Site ID: NA	Date:	09-Mar-2017	Operator	r Tisch	Orifice I.	.D	2454	Pa (mm)	- 745.
Serial No:	2768	Model: TE-6170X	Operator:	Yam	*******				=========	METER	ORFIC
		Ambient Conditio	n		PLATE	VOLUME START	VOLUME STOP	DIFF	DIFF	DIFF	DIFF
orrected Press	ure (mm Hg):	757.6 Temperature	e (deg K):	296.2	Run #	(m3)	(m3)	VOLUME (m3)	TIME (min)	Hg (mm)	H20 (in.
		Calibration Orific			1	NA	NA	1.00	1.4020	3.2	
- dati					2	NA	NA	1.00	1.0060	6.4	2.
odel: erial No.:		TE-2025A 2454	Slope: Intercept:	2.10326	3	NA	NA NA	1.00	0.9010	7.9	5.0
alibration Due	Date:	14-Mar-17	Corr. Coeff:	0.99989	5	NA	NA	1.00	0.7090	12.8	8.0
							1				
		Calibration Data									
Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia			I	DATA TABUL	ATION		
Test#	(in) 6.10	(m3/min) 1.208	(chart) 42.0	(corrected) 42.06		(x axis)	(y axis)	1	T	L (manufact)	1 /
1 2	5.40	1.138	40.0	40.06	Vstd	Qstd	(y axis)		Va	(x axis) Qa	(y axis
3	4.60	1.053	38.0	38.06	0.9866	0.7037	1.4078				
4	3.20 2.00	0.884	33.0 30.0	33.05 30.05	0.9824	0.9765	1.9909		0.9957	0.7102	0.889
-	2.00	0.705	3010	30.05	0.9803	1.0880	2.2259 2.3345		0.9893	1.0980	1.406
mpler Calibtatio	n Relationship (Qa on x-a	atis, IC on y-axis)			0.9738	1.3735	2.8155		0.9828	1.1504	1.47
m=	24.3862	b= 12.3264		Corr. Coeff= 0.9948	Ostd slo	pe (m) =	2.10326				
-				0	intercep	t (b) =	-0.06696	0 0 1	Qa slop intercep	be (m) = bt (b) =	1.3170
Sample	er set point(SSP)	42 CFM				ent (r) =	0.99989			ent (r) =	0.9998
		Calculations					Pa/760) (298/			SQRT [H2O (	
std = 1/m[Sqrt(H C = 1[Sqrt(Pa/Pad	2O(Pa/Pstd)(Tstd/Ta))-b]	m = sampler a b = sampler in									
- stocholi ar so	to a series of solution	I = chart resp						CALCULATIO	ONS		
std = standard flo		Tav = avcrage					Vstd = Dif	f. Vol(P	a-Diff. Ha)	/760] (298/	ra)
:= connected chan = actual chart rea		Paw = awerage	pressure				Qstd = Vst	d/Time		, , , , , , , , , , , , , , , , , , , ,	
= calibrator Qat							Va = Diff	Vol [(Pa-I	Diff Ha)/Pa	1	
= calibrator Qate							Qa = Va/Ti	me			
	store during calibration (de e during calibration (mm F										
$std = 298 \deg K$						F	or subsequen	t flow rat	e calculat	ions:	
std = 760 mm Hg					10	Q	std = $1/m{[S]}$	QRT (H2O (Pa	a/760) (298/	Ta))]- b}	
	ulation of sampler flow: 98/Tav9(Pav/760)]					Q	$a = 1/m \{ [SQR]$	T H20(Ta/H	Pa)]- b}	-1	
er manifoldult	2012010140000										
	Marthew.		-								
Thecked by:	L. An order (		Date:	13-Mar-17							
					L						

### Calibration Certificate of Wind Anemometer

GUANGEHOU INSTITUTE OF MEASUREMENT AND TESTING TECHNOLOGY	GUANGZHOU 广州计量检测技术研究院 GUANGZHOU INSTITUTE OF MEASUREMENT AND TESTING TECHNOLOGY
校准证书 CALIBRATION CERTIFICATE	说明 证书编号: LC-20172600 DIRECTIONS 第 2 页 共 3 页 Certificate No. Page of
证书编号     LC-20172600     第1页共3页       Certificate No.     Page     of       委托方     佳力高試驗中心有限公司       Client     CASTCO TESING CENTRE LTD	<ol> <li>本院是政府依法设置的法定计量检定机构,工作职责为承担授权范围内的量值传递工作和向社会开展计量 校准技术服务工作。</li> <li>Guangzhou Institute of Measurement and Testing Technology(GIMTT) is a legal metrological organization set by government, which is responsible for value dissemination within authorization, and to provide metrological and calibration services for social benefit.</li> </ol>
地址 香港新界粉嶺安樂村安居街33號 Address 33 On Kui Street On Lok Tsue Fanling, N. T, H. K. 计量器具名称 Davis Weather Station Measuring instruments	2、本院的质量管理体系符合ISO/IEC 17025; 2005标准的要求。 The quality system of GIMTT is in accordance with ISO/IEC 17025:2005.
规格型号 Vantage Pro2 Model/Type	3、本院出具的数据均可溯源到国家计量基准和SI单位标准。 All data issued by GIMTT are traceable to national measurement standards and SI unit standards.
编 号 A70604D29N/自編號:EN52-01 Serial No.	4、本次校准所依据的技术文件是: Reference documents for the calibration: JJC 613-1989 《也接风向风速仪》检定规程 V.R. of Verification Regulation of Contact Anemorumbometer
主管 Approved by <u>下床 &amp; A</u> 审 核 Inspected by <u>TKJA</u> issued by (Stamp)	<ul> <li>5. 本次校准所使用的计量标准是: Standards of measurement used in the calibration: 设备名称/型号 编号 证书号 技术特征 Equipment/Model Serial No. Certificate No. Technique character 皮托静质管(Pitot Tubes) 0471 NSC201750171/2022-02-16 推野E:±0.01 补偿式微压计 200509032 LY-201534497/2017-12-19 確保要報题: 二等 (Compensated micromanometer) 206-0008 LY-201619205/2017-07-01 MPE:±2.5 hPa 风潮(Wind tune1) 06-0008 LY-201619205/2017-06-28 均匀性≤1%; 数显倾角仪(Digital Inclinometer) N2955 CJ-20169223/2017-6-25 稳定性≤0.5%; 数显倾角仪(Digital Inclinometer) N2955 CJ-20169223/2017-5-25 稳定性≤0.5%; The uncertainty of measurement results in accordance with JJF 1059, 1-2012;</li> </ul>
校准日期         2017 年 03 月 14 日         建议校准周期         一年           Calibration Date         Y         M         D         The recommended calibration period           本院地址:         广州市广仁路11号         邮政编码:         510030         电话:         020-83362165         传真:         020-83369351           广州市科学城尖塔山路19号         邮政编码:         510663         电话:         020-32086301         传真:         020-32086300           开发区中心电话:         020-38283272         白云区中心电话:         020-36200320         南沙中心电话:         020-34970774           单位网址:         www.gzjljc.net         业务邮箱:         yowuban@gzjls.net         数信号:         02JLJC	7、本次校准的地点与校准时的环境条件:     Site of the calibration and environmental conditions during the calibration:       地点     科学城实验室       温度     19.4℃       File     Temperature

### Calibration Certificate of Wind Anemometer

-	Chan west Spins	and the second	And the second	HOW THOM	Chino.	and A
	17	广州亡	十量检测	技术研	究院	
	GUÂNGZHÔU		TITUTE OF MEASURE			
		common of Mana	and a state of the state of the			
		校	准结果			
		RESULT	S OF CALIBRATION			
W. C. S. C.	证书编号 LC-20172600	原始记录号	弓 17205J0338	第3页	共 3 页	TE OF THE ONE IL
	Certificate No.			Page	Of	
- 10 1	the set of the	ON THE STREET	CITES - CONTRACT AND IN		I den anti-	WIEGE
Sunde	1、外观:正常 Appearance: Pass					
	2、空气密度修正系数((	Correction factor	of air density): 1.0	007;		
	总修正系数(Correc 大气压力(Atmosph	tion factor of to eric pressure): 1	otal): 1.013; 018.0 hPa;			
	3、风速仪示值校准:					
	Indication calibra		The second second			
	微压计示值 Indication of	标准值 Values of	仪器示值 Indication	修正值 Values of		
	micromanometer (mmH <sub>2</sub> 0)	standard (m/s)	of anemometer (m/s)	correction (m/s)		
	6.10	2.0	1.8	+0.2		
	<ol> <li>4、风向角示值校准: Indication calibr</li> </ol>	ated of wind dire	ction sensor:			
	标准值。	(• )	仪器示值 (°)			
	Values of st 0.0	andard	Instrument Reading 0	AND CT STREET		
	45.0 90.0		45 90			
	135. 0 180. 0		135 180			
	225. 0 270. 0		225 270			
	315.0 360.0		315 360			
			atter the news			
			and the second second		THE REAL PROPERTY OF	
2		Spare part of	下空白 this page is blank			
a de la com						
-	- Star - Star	ALL REAL	and and the second second	and the second second		
	注: 1、此结果只与受校准 2、未经本院书面批准		F.H.			
	3、此证书无本院盖章	无效。				
	Note: 1. The results re 2. This certification		items verified. reproduced except in	full, without the		
	written approv	al of our institu	te . valid without stamp of			
		100 00	and arenout atamp (	and institute .		

# CINOTECH

### **High-Volume TSP Sampler** 5-POINT CALIBRATION DATA SHEET

Station	AM1(C) -Boundary					File No	MA13043/53/0001
	Outside Contractor's	s site office of Con			MH		
Date:	14-Jul-17				13-Sep		
Equipment No.:	A-01-59		-	Serial No.	1535		
			Ambient	Condition			
Temperat	ure, Ta (K)	302.9	Pressure, P	a (mmHg)		758.4	
		Or	ifice Transfer Sta	andard Inform:	ation		
Seria	al No.:	0993	Slope, mc (CFM	1	Intercep	t, bc	-0.04890
	ration Date:	28-Feb-17			$bc = [\Delta H \mathbf{x} (Pa/76)]$		1/2
	oration Date:	27-Feb-18	1		x (Pa/760) x (298		
Ttext Cune	indion Duto.		J	<b>C</b>	(		
			Calibration of	TSP Sampler			
Calibration		Ort	ïce	1		HVS	10
Point	∆H (orifice), in. of water	[ΔH x (Pa/76	50) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760	)) x (298/Ta)] <sup>1/2</sup> Y- axis
1	16.8		4.06	71.14	10.1		3.15
2	14.2		3.73	65.47	8.6		2.91
3	10.9		3.27	57.47	6.7		2.56
4	7.0		2.62	46.22	4.2		2.03
5	4.4		2.08	36.82	2.9		1.69
By Linear Reg Slope , mw =	ression of Y on X 0.0432			Intercept, bw	0.071	5	
-	coefficient* =	- 0.5	9992	_			
	– Coefficient < 0.990			_			
			Set Point C	alculation			
	ield Calibration Cu ssion Equation, the		43 CFM	<u></u>			
		mw x Q	$\Delta std + bw = [\Delta W]$	x (Pa/760) x (2	98/Ta)] <sup>1/2</sup>		
Therefore, S	Set Point; W = ( my	w x Qstd + bw ) <sup>2</sup>	x ( 760 / Pa ) x ( '	Ta / 298 ) =	3.80		
Remarks:							
Conducted by:	his	Signature:	k	1 7Ei		Date:	14/0/17
Conducted by: Checked by:	Wh. Tang	Signature: Signature:	<u> </u>	Nor		Date:	14/7/2017
	-						



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

	ORIFICE 7	TRANSFER STAT	NDARD CERT	IFICATION N	WORKSHEET	FE-5025A
Date - Fe Operator	eb 28, 2017 Tisch	7 Rootsmeter Orifice I.I		438320 0993	Ta (K) - Pa (mm) -	294 - 750.57
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER   DIFF   Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.3860 0.9910 0.8840 0.8430 0.6970	3.2 6.4 7.9 8.7 12.6	2.00 4.00 5.00 5.50 8.00
DATA TABULATION						
Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9967 0.9925 0.9904 0.9894 0.9842	0.7191 1.0015 1.1204 1.1737 1.4120	1.4149 2.0010 2.2372 2.3464 2.8299		0.9957 0.9915 0.9894 0.9884 0.9832	0.7184 1.0005 1.1192 1.1725 1.4106	0.8851 1.2517 1.3995 1.4678 1.7702
Qstd slope (m) = 2.04055 intercept (b) = -0.04890 coefficient (r) = 0.99995				Qa slope intercept coefficie	t (b) =	1.27776 -0.03059 0.99995

#### CALCULATIONS

\_ \_

\_ \_ \_ \_ \_ \_

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)Qstd = Vstd/Time Va = Diff Vol [(Pa-Diff Hg)/Pa]

\_\_\_\_\_

y axis = SQRT[H2O(Ta/Pa)]

. \_ \_ \_ \_ \_

Qa = Va/Time

y axis = SQRT[H2O(Pa/760)(298/Ta)]

-----

For subsequent flow rate calculations:

 $Qstd = 1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$  $Qa = 1/m\{ [SQRT H2O(Ta/Pa)] - b \}$ 



### TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/170609
Date of Issue:	2017-06-12
Date Received:	2017-06-09
Date Tested:	2017-06-09
Date Completed:	2017-06-12
Next Due Date:	2017-08-11
Page:	1 of 1

ATTN:

Mr. W. K. Tang

### **Certificate of Calibration**

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701011
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-02
Test Conditions:	
Room Temperature	: 21 degree Celsius
Relative Humidity	: 62 %

#### **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	1.133
******	

### PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

Tabul

**PATRICK TSE** Laboratory Manager



### **TEST REPORT**

### APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/170609B
Date of Issue:	2017-06-12
Date Received:	2017-06-09
Date Tested:	2017-06-09
Date Completed:	2017-06-12
Next Due Date:	2017-08-11
Page:	1 of 1

ATTN:

Mr. W. K. Tang

### **Certificate of Calibration**

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701017
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-04
Test Conditions:	
Room Temperature	: 21 degree Celsius
Relative Humidity	: 62 %

#### Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	1.077
*****	******

**PATRICK TSE** Laboratory Manager



### TEST REPORT

### APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/170707
Date of Issue:	2017-07-10
Date Received:	2017-07-07
Date Tested:	2017-07-07
Date Completed:	2017-07-10
Next Due Date:	2017-09-09
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration		
Item for Calibration:		
Description	: Laser Dust Monitor	
Manufacturer	: Sibata	
Model No.	: LD-3B	
Serial No.	: 541146	
Sensitivity (K) 1 CPM	: 0.001 mg/m <sup>3</sup>	
Sen. Adjustment Scale Setting	: 625 CPM	
Equipment No.	: A-02-07	
Test Conditions:		
Room Temperature	: 23 degree Celsius	
Relative Humidity	: 64 %	

#### **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	0.0034
	****

PATRICK TSE Laboratory Manager



### TEST REPORT

### APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/A/170505
Date of Issue:	2017-05-08
Date Received:	2017-05-05
Date Tested:	2017-05-05
Date Completed:	2017-05-08
Next Due Date:	2017-07-07
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration		
Item for Calibration:		
Description	: Laser Dust Monitor	
Manufacturer	: Sibata	
Model No.	: LD-3B	
Serial No.	: 541146	
Sensitivity (K) 1 CPM	$: 0.001 \text{ mg/m}^3$	
Sen. Adjustment Scale Setting	: 625 CPM	
Equipment No.	: A-02-07	
Test Conditions:		
Room Temperature	: 21 degree Celsius	
Relative Humidity	: 65 %	

#### Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	0.0033
*****	*****

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



### TEST REPORT

### APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

#### ATTN:

#### Mr. W. K. Tang

#### **Certificate of Calibration Item for Calibration:** : Laser Dust Monitor Description : Sibata Manufacturer : LD-3B Model No. Serial No. : 095029 $: 0.001 \text{ mg/m}^3$ Sensitivity (K) 1 CPM : 551 CPM Sen. Adjustment Scale Setting Equipment No. : A-02-10 **Test Conditions:** : 23 degree Celsius Room Temperature **Relative Humidity** :65%

### Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	0.0036
	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~

PATRICK TSE Laboratory Manager

# WELLAB 連 Testing & Research カ TEST REPORT

### APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Mr. W. K. Tang

	the second s
Test Report No.:	C/170502
Date of Issue:	2017-05-04
Date Received:	2017-05-02
Date Tested:	2017-05-02
Date Completed:	2017-05-04
Next Due Date:	2017-07-03
Page:	1 of 1

### ATTN:

# Certificate of Calibration

Item for Calibration: Description Manufacturer Model No. Serial No. Sensitivity (K) 1 CPM Sen. Adjustment Scale Setting Equipment No.	: Laser Dust Monitor : Sibata : LD-3B : 095029 : 0.001 mg/m <sup>3</sup> : 551 CPM : A-02-10
<b>Test Conditions:</b> Room Temperature Relative Humidity	: 21 degree Celsius : 63 %

## Test Specifications & Methodology:

 Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
 In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### **Results:**

PA<sup>I</sup>TRICK TSE Laboratory Manager



### TEST REPORT

### APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/170616C
Date of Issue:	2017-06-19
Date Received:	2017-06-16
Date Tested:	2017-06-16
Date Completed:	2017-06-19
Next Due Date:	2017-08-18
Page:	1 of 1

ATTN:

Mr. W. K. Tang

### Certificate of Calibration

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC300
Serial No.	: 3020410
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-26-03
Test Conditions:	
Room Temperature	: 23 degree Celsius
Relative Humidity	: 65 %

#### Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	1.159

\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*

**PATRICK TSE** Laboratory Manager



### TEST REPORT

### APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/170609K
Date of Issue:	2017-06-12
Date Received:	2017-06-09
Date Tested:	2017-06-09
Date Completed:	2017-06-12
Next Due Date:	2017-08-11
Page:	1 of 1

#### ATTN:

### Mr. W. K. Tang

Certificate of Calibration		
Item for Calibration:		
Description	: Handheld Particle Counter	
Manufacturer	: Hal Technology	
Model No.	: Hal-HPC300	
Serial No.	: 3020411	
Flow rate	: 0.1 cfm	
Zero Count Test	: 0 count per 5 minutes	
Equipment No.	: A-26-04	
Test Conditions:		
Room Temperature	: 21 degree Celsius	
Relative Humidity	: 62 %	

#### **Test Specifications & Methodology:**

Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
 In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	1.133
*****	*****

**PATRICK TSE** Laboratory Manager



	TEST	REPOR	T	
APPLICANT:	Cinotech Consultants Li Room 1710, Technology 18 On Lai Street, Shatin, NT, Hong Kong	Park,	Test Report No.: Date of Issue: Date Received: Date Tested: Date Completed: Next Due Date:	C/N/160930A 2016-10-03 2016-09-30 2016-09-30 2016-10-03 2017-10-02
ATTN:	Mr. W.K. Tang		Page:	1 of 1
Item for calibra	ation:			
	Description		al Calibrator	
ז	Manufacturer	: SVANTI	ŝK.	
]	Model No.	: SV30A		
( 1	Serial No.	: 24803		
]	Equipment No.	:N-09-03		
Test conditions	:			
	Room Temperatre Relative Humidity	: 25 degree : 60%	e Celsius	

#### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



	TEST	REPOR	<b>XT</b>	
APPLICANT:	Cinotech Consultants L		Test Report No.: Date of Issue:	C/N/160930B 2016-10-03
	Room 1710, Technology	/ Park,	Date Of Issue.	2016-09-30
	18 On Lai Street,		Date Received.	2016-09-30
	Shatin, NT, Hong Kong	-		2016-10-03
			Date Completed: Next Due Date:	2010-10-03
ATTN:	Mr. W.K. Tang		Page:	1 of 1
Item for calibra	ation:			
	Description		al Calibrator	
	Manufacturer	: SVANTI	3K	
	Model No.	: SV30A		
	Serial No.	: 24791		
	Equipment No.	: N-09-04		
Test conditions	:			
	Room Temperatre	: 25 degree	e Celsius	
	Relative Humidity	: 60%		
Methodology:				

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

**BATRICK TSE** Laboratory Manager



	TEST REPOR	KT (	
APPLICANT:	<b>Cinotech Consultants Limited</b>	Test Report No.:	C/N/160930C
	Room 1710, Technology Park,	Date of Issue:	2016-10-03
	18 On Lai Street,	Date Received:	2016-09-30
	Shatin, NT, Hong Kong	Date Tested:	2016-09-30
		Date Completed: Next Due Date:	2016-10-03
		Next Due Date:	2017-10-02
ATTN:	Mr. W.K. Tang	Page:	1 of 1

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No. : Acoustical Calibrator : SVANTEK : SV30A : 24780 : N-09-05

#### **Test conditions:**

Room Temperatre Relative Humidity : 25 degree Celsius : 60%

#### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



	TEST	REPOR	Ţ	
APPLICANT	Cinotech Consultants I Room 1710, Technology		Test Report No.: Date of Issue:	C/N/161104/1 2016-11-07
	18 On Lai Street,		Date Received:	2016-11-04
	Shatin, NT, Hong Kong	[	Date Tested:	2016-11-04
			Date Completed:	2016-11-07
			Next Due Date:	2017-11-06
ATTN:	Mr. W.K. Tang	I	Page:	1 of 1
Item for calibr	ation:		,	
	Description	: Acoustica	d Calibrator	
	Manufacturer	: Brüel & K		
	Model No.	: 4231		
	Serial No.	: 2326353		
	Equipment No.	:N-02-01		
Test conditions	::			
	Room Temperatre Relative Humidity	: 21 degree : 62 %	Celsius	
Methodology:		-	·	
1	The sound calibrator has been procedures and using standard he manufacturer, or equivale	d(s) and inst		
<b>Results:</b>				

Sound Pressure Level (1kHz)	· Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1  \mathrm{dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



		T REPOI		CINT/161020
APPLICANT:	<b>Cinotech Consultants</b>		Test Report No.:	C/N/161230 2017-01-03
	Room 1710, Technolo	gy Park,	Date of Issue:	2017-01-03
	18 On Lai Street,		Date Received:	
	Shatin, NT, Hong Ko	ng	Date Tested:	2016-12-30
			Date Completed:	2017-01-03 2018-01-02
			Next Due Date:	فيريقة فأنعد متردفين فنري والشافا تدعير مرزم والمحافظة
ATTN:	Mr. W. K. Tang		Page:	1 of 1
	Certifica	te of Cali	bration	
tem for calibra	ation:			
]	Description		TEK' Integrating Sou	ind Level Met
]	Manufacturer	: SVAN7		
	Model No.	: SVAN	955	
	Serial No.	: 14303		
	Microphone No.	: 35222	-	
-	Equipment No.	: N-08-0	5	
Test conditions	:			
-	Room Temperatre	: 21 degr	ee Celsius	
	Relative Humidity	: 62 %		
Test Specificat	ions:			
	Performance checking at	94 and 114 d	B	
Methodology:				
	In-house method, accordi	ing to manufa	acturer instruction ma	nual
Results:				
Referenc	e Set Point, dB		Instrument Readings	s, dB
	94		94.0	
	114		114.0	
		1 0 0 1 0 1 0 1 10	21 with certificate num	her C/N/12012

( atick /le

RATRICK TSE Laboratory Manager



1 of 1

### **TEST REPORT**

APPLICANT:	OIROTOLA OTA	Test Report No.: Date of Issue:	C/N/160826A 2016-08-29
		Date Received:	2016-08-26
	•	Date Tested:	2016-08-26
		Date Completed:	2016-08-29
		Next Due Date:	2017-08-28

### ATTN: Mr. W.K. Tang

### **Certificate of Calibration**

### Item for calibration:

A		
	Description Manufacturer Model No. Serial No. Microphone No. Equipment No.	: 'SVANTEK' Integrating Sound Level Meter : SVANTEK : SVAN 957 : 21455 : 43730 : N-08-07
Test condit	ions:	
	Room Temperatre Relative Humidity	: 25 degree Celsius : 57%

Page:

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

**PÁTRICK TŠE** 

Laboratory Manager



### TEST REPORT

### APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

	waster
C/N/161128	
2016-11-30	
2016-11-28	
2016-11-28	
2016-11-30	
2017-11-29	
1 of 1	
	2016-11-30 2016-11-28 2016-11-28 2016-11-30 2017-11-29

#### ATTN:

#### Mr. W.K. Tang

### **Certificate of Calibration**

#### Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 23853
Microphone No.	: 48530
Equipment No.	: N-08-10
15:	
131	

#### **Test conditions:**

Room Temperatre Relative Humidity : 21 degree Celsius : 66%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PATRICK TSE Laboratory Manager

APPENDIX C WEATHER INFORMATION

### APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

### I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 July 2017	26.7 – 31.7	67 – 94	7.4
2 July 2017	26.2 - 30.3	79 – 91	8.8
3 July 2017	26.7 - 30.7	77 – 93	8.4
4 July 2017	25.3 - 28.6	84 - 97	32.3
5 July 2017	26.5 - 31.0	77 – 96	27.5
6 July 2017	25.8 - 28.7	87 – 97	16.3
7 July 2017	26.0 - 29.8	77 – 97	35.8
8 July 2017	26.3 - 28.9	86 - 96	12.8
9 July 2017	27.1 - 32.3	66 – 94	1.2
10 July 2017	25.7 - 32.1	65 - 88	0.6
11 July 2017	27.6 - 32.7	64 - 89	0
12 July 2017	27.9 - 32.9	66 - 88	Trace
13 July 2017	28.2 - 33.5	68 - 87	Trace
14 July 2017	27.4 - 32.8	70 – 93	2.3
15 July 2017	27.0 - 32.1	75 – 94	8.8
16 July 2017	26.1 - 28.5	83 - 97	21.0
17 July 2017	24.4 - 28.8	83 - 98	184.6
18 July 2017	24.6 - 27.8	91 - 99	134.3
19 July 2017	24.2 - 30.8	76 – 98	12.6

### APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

### I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 July 2017	27.2 - 30.8	77 – 91	2.0
21 July 2017	27.6 - 32.2	67 – 91	0.2
22 July 2017	26.5 - 33.1	62 - 85	3.3
23 July 2017	25.6 - 28.8	73 – 98	46.5
24 July 2017	25.8 - 31.2	77 – 98	3.3
25 July 2017	27.7 - 33.1	63 - 88	Trace
26 July 2017	27.1 - 34.4	56 - 91	0
27 July 2017	28.0 - 30.6	74 – 85	Trace
28 July 2017	28.1 - 34.4	57 – 84	0
29 July 2017	28.8 - 33.8	64 – 79	0
30 July 2017	29.6 - 34.8	57 – 83	0
31 July 2017	29.8 - 32.4	68 - 86	0

\* The above information was extracted from the daily weather summary by Hong Kong Observatory.

### APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

### II. Mean Wind Speed and Wind Direction

Date	Prevailing Wind Direction (Degrees)	Mean Wind Speed (km/h)
1 July 2017	200	7.2
2 July 2017	180	7.4
3 July 2017	160	10
4 July 2017	140	9
5 July 2017	100	13.5
6 July 2017	110	15.2
7 July 2017	110	10
8 July 2017	120	7.8
9 July 2017	140	7.5
10 July 2017	160	6.5
11 July 2017	130	10.1
12 July 2017	130	9.2
13 July 2017	110	11
14 July 2017	110	13.5
15 July 2017	100	16.8
16 July 2017	100	18.9
17 July 2017	110	11.4
18 July 2017	100	11.1
19 July 2017	130	10
20 July 2017	90	12.8
21 July 2017	100	15.3
22 July 2017	100	11.2
23 July 2017	100	12.9
24 July 2017	100	10.5
25 July 2017	140	11.4
26 July 2017	140	8.6
27 July 2017	100	12.8
28 July 2017	100	11.6
29 July 2017	230	9.1
30 July 2017	240	13.5
31 July 2017	240	15.7

\* The above information was extracted from the daily weather summary by Hong Kong

Observatory

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

#### Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for July 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			•			1-Jul
2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul
2-Jui	5-Jul	4-Jul	3-Jul	0-Jul	/-Jul	8-Jui
		1 hr TSP X3, 24 hr TSP	1 hr TSP X3			
		[AM2]	[AM1(B)]			
	Noise	Noise	Noise			
	[M9]	[M4]	[M3]			
	[112]	24 hr TSP				
		[AM1(B)]*				
9-Jul	10-Jul	[/ IVI (D)]	12-Jul	13-Jul	14-Jul	15-Jul
	1 hr TSP X3, 24 hr TSP	1 hr TSP X3				1 hr TSP X3, 24 hr TSP
	[AM2]	[AM1(B)]				[AM2]
	Noise	Noise		Noise		
	[M4]	[M3]		[M9]		
	24 hr TSP				24 hr TSP	
	[AM1(B)]*				[AM1(C)]	
16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul
	1 hr TSP X3				1 hr TSP X3	
	[AM1(C)]				[AM1(C), AM2]	
	Noise		Noise		Noise	
	[M3]		[M9]		[M4]	
				24 hr TSP	24 hr TSP	
	24-Jul	25-Jul	26-Jul	[AM1(C)] 27-Jul	[AM2] 28-Jul	29-Jul
23-Jui	24-Jui	23-Jul	20-Jul	27-Jul	28-Jul	29-Jul
				1 hr TSP X3		
				[AM1(C), AM2]		
		Noise		Noise		
		[M9]		[M3, M4]		
		[***>]	24 hr TSP	24 hr TSP		
			[AM1(C)]	[AM2]		
30-Jul	31-Jul		[(-)]	[]		
	24 hr TSP					
	[AM1(C)]					
	Noise					
	[M9]					

\*24-hr TSP Air Quality Monitoring at AM1(B) was cancelled due to relocation of site office and failure of electricity supply Mointoring work which is conducted by Castco are marked in blue and mointroing work which is conducted by Cinotech are marked in black

#### Air Quality Monitoring Station

#### Noise Monitoring Station

AM1(B) -Boundary of KTD/Outside Contractor's site office of Contract KL/2012/02 AM1(C) -Boundary of KTD/Outside Contractor's site office of Contract SCL 1107 AM2 - Lee Kau Yan Memorial School

M3 - Cognitio College M4 - Lee Kau Yan Memorial School M9 - Tak Long Estate

#### Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for August 2017

	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Aug	2-Aug	3-Aug	4-Aug	5-Aug
		<b>1 hr TSP X3</b> [AM1(C)] <b>Noise</b> [M3]	1 hr TSP X3 [AM2] Noise [M4] 24hr TSP AM2(A)		<b>24 hr TSP</b> [AM1(C)]	
6-Aug	7-Aug	8-Aug	9-Aug	10-Aug	11-Aug	12-Au
	1 hr TSP X3 [AM1(C)] Noise [M3] 24hr TSP AM2(A)	1 hr TSP X3 [AM2] Noise [M4]		Noise [M9] 24 hr TSP [AM1(C)]	1 hr TSP X3 [AM1(C)]	24hr TSP AM2(A)
13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Au
	1 hr TSP X3 [AM2] Noise [M4]		Noise [M9] 24 hr TSP [AM1(C)]	1 hr TSP X3 [AM1C] Noise [M3]	24hr TSP AM2(A)	1 hr TSP X3 [AM2]
20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Au
		Noise [M9] <b>24 hr TSP</b> [AM1(C)]	1 hr TSP X3 [AM1(C)] Noise [M3]	24hr TSP AM2(A)	1 hr TSP X3 [AM2] Noise [M4]	
27-Aug	28-Aug	29-Aug	30-Aug	31-Aug		
	Noise [M9] <b>24 hr TSP</b> [AM1(C)]	1 hr TSP X3 [AM1(C)] Noise [M3]	<b>24hr TSP</b> AM2(A)	1 hr TSP X3 [AM2] Noise [M4]		

#### Remarks:

- As the installation of HVS for 24-hour TSP at AM2 was not approved by the premise, 24-hour TSP monitoring works will be carried at AM2(A).

- The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Air Quality Monitoring Station

#### Noise Monitoring Station

AM1(C) -Boundary of KTD/Outside Contractor's site office of Contract SCL 1107 AM2 - Lee Kau Yan Memorial School M3 - Cognitio College M4 - Lee Kau Yan Memorial School M9 - Tak Long Estate


APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

# Appendix E - 1-hour TSP Monitoring Results

Location AM1(E	Location AM1(B) - Boundary of KTD/ Outside Contractor's site office of Contract SCL 1107				
Date	Time	Weather	Particulate Concentration ( $\mu$ g/m3)		
5-Jul-17	9:00	Cloudy	99.2		
5-Jul-17	10:00	Cloudy	106.0		
5-Jul-17	11:00	Cloudy	112.5		
11-Jul-17	13:30	Cloudy	69.5		
11-Jul-17	14:40	Cloudy	70.3		
11-Jul-17	15:30	Cloudy	70.8		
		Average	88.1		
		Maximum	112.5		
		Minimum	69.5		

Location AM1(C) - Boundary of KTD/ Outside Contractor's site office of Contract SCL 1107					
Date Time Weather Particulate Concentration ( μg/m3)					
17-Jul-17	9:00	Cloudy	19.3		
17-Jul-17	10:00	Cloudy	23.8		
17-Jul-17	11:00	Cloudy	28.3		
21-Jul-17	13:00	Sunny	54.7		
21-Jul-17	14:00	Sunny	51.9		
21-Jul-17	15:00	Sunny	54.6		
27-Jul-17	10:00	Sunny	42.3		
27-Jul-17	11:00	Sunny	42.2		
27-Jul-17	15:00	Sunny	38.8		
		Average	39.5		
		Maximum	54.7		
		Minimum	19.3		

Location AM2 - Lee Kau Yan Memorial School				
Date	Time	Weather	Particulate Concentration ( µg/m3)	
4-Jul-17	9:00	Cloudy	83.9	
4-Jul-17	10:00	Cloudy	92.7	
4-Jul-17	11:00	Cloudy	81.6	
10-Jul-17	13:10	Sunny	65.5	
10-Jul-17	14:10	Sunny	64.5	
10-Jul-17	15:10	Sunny	61.0	
15-Jul-17	13:05	Cloudy	38.2	
15-Jul-17	14:05	Cloudy	39.4	
15-Jul-17	15:05	Cloudy	40.6	
21-Jul-17	13:00	Sunny	22.7	
21-Jul-17	14:00	Sunny	20.4	
21-Jul-17	15:00	Sunny	19.3	
27-Jul-17	13:10	Cloudy	73.7	
27-Jul-17	14:10	Cloudy	75.0	
27-Jul-17	15:10	Cloudy	73.9	
		Average	56.8	
		Maximum	92.7	
		Minimum	19.3	




APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

# Appendix F - 24-hour TSP Monitoring Results

Location AMT(C	) - Outside n	LJV SILE OILICE (KL/2012/02)
Start Date		Particulate Concentration (µg/m3)
14-Jul-1	17	17.7
20-Jul-17		19.0
26-Jul-17		28.4
31-Jul-17		57.5
	Average	30.7
Maximum		57.5
Minimum		17.7

Location AM1(	(C) - Outside	RI .IV site off	ice (KL/2012/02)
LUCATION ANIT	$(\mathbf{O}) = \mathbf{Outside}$		

Location AM2 - Lee Kau Yan Memorial School			
Start Da	ate	Particulate Concentration ( µg/m3)	
4-Jul-1	7	24.0	
10-Jul-1	17	32.0	
15-Jul-17		23.0	
21-Jul-17		29.0	
27-Jul-17		36.0	
	Average	28.8	
Maximum Minimum		36.0	
		23.0	




APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

#### Appendix G - Noise Monitoring Results

Location M3 -	Cognitio Co	ollege					
					Ur	nit: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise I	Level	Background Noise	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jul-17	11:30	Cloudy	80.4	82.4	77.6	80.2	66.9
11-Jul-17	13:00	Sunny	78.4	80.2	76.1	78.2	64.9
17-Jul-17	13:00	Cloudy	78.9	79.4	77.2	78.5	68.3
27-Jul-17	13:00	Sunny	78.5	79.2	75.2	78.4	62.1

Location M4 -	Lee Kau Ya	n Memorial So	chool				
					Ur	nit: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
4-Jul-17	13:45	Cloudy	75.8	77.4	74.5		75.8 Measured $\leq$ Baseline
10-Jul-17	14:00	Sunny	75.8	76.3	74.9	76.7	75.8 Measured $\leq$ Baseline
21-Jul-17	13:15	Sunny	76.2	78.4	73.1	/0./	76.2 Measured $\leq$ Baseline
27-Jul-17	13:15	Cloudy	76.2	77.3	74.3		76.2 Measured $\leq$ Baseline

Location M9 -	Tak Long E	state					
					Ur	nit: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>
3-Jul-17	15:30	Cloudy	64.0	66.0	61.5		61.9
13-Jul-17	13:30	Sunny	64.7	66.3	62.5	]	63.0
19-Jul-17	09:25	Cloudy	66.7	69.1	63.4	59.9	65.7
25-Jul-17	17:30	Sunny	61.8	63.5	59.2	] [	57.3
31-Jul-17	15:30	Cloudy	62.8	64.4	61.2		59.7



APPENDIX H SUMMARY OF EXCEEDANCE

### Contract No. KL/2012/02 Kai Tak Development –Stage 3A Infrastructure at Former North Apron Area

### **Appendix H – Summary of Exceedance**

Exceedance Report for Contract No. KL/2012/02

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

### Contract No. KL/2012/02 Stage 3A Infrastructure at Former North Apron Area

### Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170705
Date	5 July 2017
Time	14:00 - 15:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
170705-R01	• Stockpile of dusty materials placed near Concorde Road should be properly covered for dust suppression.	С7
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170628), all environmental deficiencies were improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	KC Chung	chy	5 July 2017
Checked by	Dr. Priscilla Choy	NI	5 July 2017

### Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170712
Date	12 July 2017
Time	14:00 - 15:30

		Related
Ref. No.	Non-Compliance	Item No
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	· · · ·
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170705), all environmental deficiencies were improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	KC Chung	Cm	12 July 2017
Checked by	Dr. Priscilla Choy	NE	12 July 2017

# Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170718
Date	18 July 2017
Time	10:00 - 12:00

DCN		Related
Ref. No.	Non-Compliance	Item No.
_	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170718-R01	• Construction waste shored at King Fuk Street should be properly sorted and disposed.	E 4 ii
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170712), no major environmental deficiency was identified during the site inspection.	

	Name	Signature	Date
Recorded by	KC Chung	und	18 July 2017
Checked by	Dr. Priscilla Choy	hiz	18 July 2017
			•

### Contract No. KL/2012/02 Stage 3A Infrastructure at Former North Apron Area

### Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170726
	26 July 2017
Time	14:00 - 16:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	~
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
170726-R01	Dusty material placed near Concorde Road should be properly covered.	<u>C</u> 7
170726-R02	Water spray should be provided for breaking works near KTOB.	C 13
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170718), all environmental deficiencies were improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	KC Chung	Ú.	26 July 2017
Checked by	Dr. Priscilla Choy	W.F.	26 July 2017
	· · · · · · · · · · · · · · ·		

.

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;		
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if		
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.		
	3. Repeat measurement to confirm finding.	method.				
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Discuss with ET and IEC on proper		
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;		
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial		
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three		
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;		
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;		
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.		
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of			
	6. If exceedance continues, arrange		remedial measures;			
	meeting with IEC and ER;		5. Conduct meeting with ET and			
	7. If exceedance stops, cease additional		IEC if exceedance continues.			
	monitoring.					
Limit Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid		
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;		
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper		
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;		
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial		
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three		

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
Limit Level being	1. Notify IEC, ER, Contractor and	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	ACTION						
	ET	IEC	ER	CONTRACTOR			
Action Level	1. Notify ER, IEC and Contractor;	1. Review the investigation	1. Confirm receipt of	1. Submit noise mitigation			
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;			
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation			
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.			
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be			
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after			
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)			
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;				
	check mitigation effectiveness.	(The above actions should be	4. Supervise the				
	(The above actions should be taken	taken within 2 working days after	implementation of remedial				
	within 2 working days after the	the exceedance is identified)	measures.				
	exceedance is identified)		(The above actions should be				
			taken within 2 working days				
			after the exceedance is				
			identified)				
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to			
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;			
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial			
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3			
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;			
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed			
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;			

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

Event/Action Plan for Landscape and Visual

EVENT			ACTION	
ACTION LEVEL	ET	IEC	ER	CONTRACTOR
Design Check	1. Check final	1. Check report.	1. Undertake remedial design if necessary	
	design conforms to	2. Recommend		
	the requirements	remedial design if		
	of EP and prepare	necessary		
	report.			
Non-conformity on one occasion	1. Identify Source	1. Check report	1. Notify Contractor	1. Amend working methods
	2. Inform IEC and	2. Check Contractor's	2. Ensure remedial measures are properly	2. Rectify damage and
	ER	working method	implemented	undertake any necessary
	3. Discuss remedial	3. Discuss with ET and		replacement
	actions with IEC,	Contractor on possible		
	ER and Contractor	remedial measures		
	4. Monitor remedial	4. Advise ER on		
	actions until	effectiveness of		
	rectification has	proposed remedial		
	been completed	measures.		
		5. Check implementation		
		of remedial measures.		
Repeated Non-conformity	1. Identify Source	1. Check monitoring	1. Notify Contractor	1. Amend working methods
	Inform IEC and	report	2. Ensure remedial measures are properly	2. Rectify damage and

ER		2. Check Contractor's	implemented	undertake any necessary
2. Inc	crease	working method		replacement
moni	nitoring	3. Discuss with ET and		
frequ	uency	Contractor on possible		
3. Dis	scuss remedial	remedial measures		
actio	ons with IEC,	4. Advise ER on		
ER a	and Contractor	effectiveness of		
4. Mc	onitor remedial	proposed remedial		
actio	ons until	measures		
rectif	ification has	5. Supervise		
been	n completed	implementation of		
5. If r	non-conformity	remedial measures.		
stops	s, cease			
addit	itional			
moni	itoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EIA Ref.	Recommended Mitigation Measures	Implementation
		Status
Construe	ction Air Quality	
S6.5	8 times daily watering of the work site with active dust emitting activities.	٨
S6.8	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation	
	measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative	
	dust impacts.	
	• Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable	*
	sheeting to reduce dust emission.	
	• Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying	۸
	area should have properly fitted side and tail boards.	
	• Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be	۸
	dampened and covered by a clean tarpaulin.	
	• The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The	۸
	material should also be dampened if necessary before transportation.	
	• The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated	۸
	roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	
	Vehicle washing facilities should be provided at every vehicle exit point.	۸
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	۸
	be paved with concrete, bituminous materials or hardcores.	
	• Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain	*
	the entire road surface wet.	
	• Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on	٨
	the top and the three sides.	
	• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	٨

S6.8	•	DWFI compound for JVBC:	N/A
		A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS	
		by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of	
		the compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the	
		potential odour emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations	
		within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high efficiency	
		deodorizers before discharge to the atmosphere.	
		Desilting compound for KTN:	N/A
		Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the	
		KTAC and KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities	
		will form part of the compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully	
		mitigate the potential odour emissions from the headspace of KTN near the existing discharge locations. The odour generating	
		operations within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high	
		efficiency deodorizers before discharge to the atmosphere.	
	•	Decking or reconstruction of KTN within apron area:	N/A
		It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1	
		to the north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with	
		nonodorous fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water	
		surface of not more than 16m.	
	•	Localised maintenance dredging:	N/A
		Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and	
		KTTS. With reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of	
		KTAC (i.e. to the north of taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of	
		KTAC, and the area near the JVC discharge have water depths shallower than 3.5m. The area involved would be about 40% of	
		the northern KTAC and the dredging depth required would be from about 2.7m to less than 1m. The maintenance dredging to be	
		carried out prior to the occupation of any new development in the immediate vicinity of KTAC to avoid potential localized odour	

-		
	impacts at the future ASRs during the maintenance dredging operation.	
	Improvement of water circulation in KTAC and KTTS:	N/A
	600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be	
	substantially improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be	
	increased.	
	In-situ sediment treatment by bioremediation:	N/A
	Bioremediation would be applied to the entire KTAC and KTTS.	
Constru	uction Noise	
S7.8	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air	۸
	Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	
S7.9	Good Site Practice:	
	• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	۸
	• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction	۸
	program.	
	Mobile plant, if any, should be sited as far away from NSRs as possible.	٨
	• Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be	۸
	throttled down to a minimum.	
	• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away	۸
	from the nearby NSRs.	
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site	۸
	construction activities.	
S7.9	Scheduling of Construction Works during School Examination Period	۸
S7.8	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
S7.8	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A

S7.8	(i)	Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and	N/A
	(ii)	Setback of building about 5m from site boundary.	N/A
S7.8	Setba	ck of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
S7.8	(i)	avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive	N/A
		façade of class room facing Road L2 and L4; and	
	(ii)	for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or	N/A
		do not provide the facades with openable window.	
S7.8	(i)	avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or	N/A
	(ii)	provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s)	N/A
		located at less than 55m away from To Kwa Wan Road to no more than 25m above ground	
S7.8	(i)	avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po	٨
		Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to	
		minimise the potential traffic noise impacts from the slip road	
S7.8	All the	ventilation fans installed in the below will be provided with silencers or acoustics treatment.	
	(i)	SPS	N/A
	(ii)	ESS	N/A
	(iii)	Tunnel Ventilation Shaft	N/A
	(iv)	EFTS depot	N/A
S7.8	Installa	ation of retractable roof or other equivalent measures	N/A
Constr	uction V	Vater Quality	
S8.8	The fo	Ilowing mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including:	
	•	Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply;	N/A
	•	Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty	N/A
		pumps;	
		An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and	N/A

For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should	N/A
be provided so that swift actions could be taken in case of malfunction of unmanned facilities	
Construction Phase	
Marine-based Construction	
Capital and Maintenance Dredging for Cruise Terminal	
Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT	N/A
Dredging.	
Fireboat Berth, Runway Opening and Road T2	
Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any	N/A
dredging and filling activities in open water.	
Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a	N/A
maximum production rate of 1,000m <sup>3</sup> per day using one grab dredger.	
The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be	N/A
removed until completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of	
the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works	
area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after	
completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of	
2,000m <sup>3</sup> per day using one grab dredger.	
Dredging for Road T2 should be conducted at a maximum rate of 8,000m <sup>3</sup> per day (using four grab dredgers) whereas the sand filling	N/A
should be conducted at a maximum rate of 2,000m3 per day (using two grab dredgers).	
Silt screens shall be applied to seawater intakes at WSD seawater intake.	N/A
	Construction Phase         Marine-based Construction         Capital and Maintenance Dredging for Cruise Terminal         Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT         Dredging.         Fireboat Berth, Runway Opening and Road T2         Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any dredging and filling activities in open water.         Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a maximum production rate of 1,000m <sup>3</sup> per day using one grab dredger.         The proposed construction of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of 2,000m <sup>3</sup> per day using one grab dredger.         Dredging for Road T2 should be conducted at a maximum rate of 8,000m <sup>3</sup> per day (using four grab dredgers) whereas the sand filling should be conducted at a maximum rate of 2,000m <sup>3</sup> per day (using four grab dredgers).

00.0		
S8.8	Land-based Construction	
	Construction Runoff	
	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion.	
	Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of	
	appropriate mitigation measures which include:	
	use of sediment traps	٨
	adequate maintenance of drainage systems to prevent flooding and overflow	۸
S8.8	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September).	۸
	All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days	
	of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year	
	when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	
S8.8	Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance.	۸
	The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection.	
	Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond.	
	Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of	
	efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	
S8.8	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m <sup>3</sup> capacity, are	۸
	recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is	
	flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S8.8	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m <sup>3</sup> should be covered with	٨
	tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt	
	or debris into any drainage system.	
S8.8	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt,	٨
	construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	
S8.8	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and	٨
	actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid	

	to the control of silty surface runoff during storm events.	
S8.8	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm	N/A(1)
	water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	
S8.8	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by	٨
	them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should	
	have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of	
	access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the	
	wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	
S8.8	Drainage	
	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities.	۸
	Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There	
	should be no direct discharge of effluent from the site into the sea	
S8.8	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the	٨
	controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and	
	efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original	
	condition when the construction work has finished or the temporary diversion is no longer required.	
S8.8	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110%	٨
	of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	
S8.8	Sewage Effluent	
	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment	٨
	facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer	
	system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction	
	workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	

		1
S8.8	Stormwater Discharges	
	Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned	٨
	seawater intakes	
S8.8	Debris and Litter	
	In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under	۸
	conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine	
	waters does not occur	
S8.8	Construction Works at or in Close Proximity of Storm Culvert or Seafront	
	The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah	٨
	is low.	
S8.8	The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage	٨
	channel /storm culvert / nullah.	
S8.8	Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials	۸
	should be located well away from any water courses during carrying out of the construction works	
S8.8	Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	۸
S8.8	Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water	۸
	receivers.	
S8.8	Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where	٨
	practicable.	
S8.8	Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality	٨
	impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	
S8.8	Construction effluent, site run-off and sewage should be properly collected and/or treated.	٨
S8.8	Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead	N/A
r		

	edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	
S8.8	Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage	N/A
	of construction materials.	
S8.8	Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	N/A
S8.8	Supervisory staff should be assigned to station on site to closely supervise and monitor the works	۸
S8.8	Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	N/A
Constru	iction Waste Management	
S9.5	Good Site Practices	
	It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to.	
	Recommendations for good site practices during the dredging activities include:	
	• Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection	۸
	and effective disposal to an appropriate facility, of all wastes generated at the site.	
	Training of site personnel in proper waste management and chemical waste handling procedures.	۸
	Provision of sufficient waste disposal points and regular collection for disposal.	۸
	Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by	۸
	transporting wastes in enclosed containers.	
	A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	۸
S9.5	Waste Reduction Measures	
	Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the	
	planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste	
	reduction include:	
	Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals	۸
	• Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of	*
	materials and their proper disposal	
	• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be	۸
	segregated from other general refuse generated by the work force	

	Any unused chemicals or those with remaining functional capacity should be recycled	٨
	Proper storage and site practices to minimise the potential for damage or contamination of construction materials	۸
S9.5	Dredged Marine Sediment	
	The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management	N/A
	of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the	
	Dumping at Sea Ordinance and is the responsibility of the Director of Environmental Protection (DEP)	
S9.5	The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC	N/A
	depending on their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal.	
	Contaminated sediment would require either Type 1 - Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or	
	Type 3 – Special Treatment / Disposal and must be dredged and transported with great care in accordance with ETWB TCW No.	
	34/2002. Subject to the final allocation of the disposal sites by MFC, the dredged contaminated sediment must be effectively isolated	
	from the environment and disposed properly at the designated disposal site	
S9.5	It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to	
	be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal	
	Sediment Quality Report to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply	
	for allocation of marine disposal sites and all necessary permits from relevant authorities for the disposal of dredged sediment. During	
	transportation and disposal of the dredged marine sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures	
	should be taken to minimise potential impacts on water quality:	
	• Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be	N/A
	cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved	
	Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation.	N/A
	Transport barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea	
	Ordinance and as specified by the DEP	
	• Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during	N/A
	loading or transportation	

Appendix K – Summary	y of Implementation	Schedule of Mitigation	Measures for Construction Phase
----------------------	---------------------	------------------------	---------------------------------

S9.5	Construction and Demolition Material	
	Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact	
	from handling and transportation of C&D material. The mitigation measures include:	
	• Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal,	۸
	the transient stockpiles should be located away from waterfront or storm drains as far as possible	
	· Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric	۸
	Skip hoist for material transport should be totally enclosed by impervious sheeting	۸
	• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site	۸
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	۸
	be paved with concrete, bituminous materials or hardcores	
	• The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting	۸
	to ensure dust materials do not leak from the vehicle	
	• All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty	۸
	materials wet	
	• The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust	٨
	generation from unloading	
	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of	۸
	size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the	
	surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB	
	TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the	
	contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An	
	Independent Environmental Checker should be responsible for auditing the results of the system.	

S9.5	Chemica	al Waste	
	After use	e, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of	٨
	Practice	on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for	
	disposal	at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	
S9.5	General	Refuse	
	General	refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be	*
	employe	d by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage	
	methods	(including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by	
	wind, wa	stewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	
Constru	uction La	ndscape and Visual	
S13.9	CM1	All existing trees should be carefully protected during construction.	٨
	CM2	Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be	۸
		submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations	
		of transplanted trees should be agreed prior to commencement of the work.	
	СМЗ	Control of night-time lighting.	N/A(1)
	CM4	Erection of decorative screen hoarding.	٨

Remarks:

- ^ Compliance of mitigation measure
- \* Recommendation was made during site audit but improved/rectified by the Contractor
- Non-compliance but rectified by the Contractor
- X Non-compliance of mitigation measure
- N/A Not Applicable at this stage
- N/A(1) Not observed

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

### Contract No. KL/2012/02 Kai Tak Development –Stage 3A Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

**Reporting Month**: July 2017

Contract No. KL/2012/02

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint/warning/summon and prosecution were received in the reporting period.

APPENDIX M SUMMARY OF WASTE GENERATION AND DISPOSAL RECORDS

	Α	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Borken Concrete (4)	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (3)	Chemical Waste	Other, e.g. general refuse	
	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]	
JAN	3.72310	0	0	0.15500	3.40455	0	0	0	0	0	0.16355	
FEB	5.14235	0	0	0	4.92240	0	0	0	0	0	0.21995	
MAR	17.63202	0	0	0	17.21112	0	0	0	0	0	0.42090	
APR	0.44095	0	0	0	0	0	0	0	0	0	0.44095	
MAY	0.00719	0	0	0	0.00719	0	0	0	0	0	0.00000	
JUNE	0.69634	0	0	0	0.19429	0	0	0	0	0	0.50205	
SUB- TOTAL	27.64195	0	0	0.15500	25.73955	0	0	0	0	0	1.74740	
JULY	0.64610	0	0	0	0	0	0	0	0	0	0.64610	
AUG												
SEPT												
OCT												
NOV												
DEC												
TOTAL	28.28805	0	0	0.15500	25.73955	0	0	0	0	0	2.39350	

### MONTHLY SUMMARY WASTE FLOW TABLE FOR 2017 (YEAR)

	Forecast of Total Quantities of C&D materials to be Generated from the Contracts *									
Total	Borken	Reused in the	Reused in	Disposal as	Import Fill	Metals	Paper /	Plastics (3)	Chemical	Other, e.g.
Quantity	Concrete (4)	Contract	other	<b>Public Fill</b>	ппрогі ғ ш	wietais	Cardboard	Flastics (3)	Waste	general
[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]
27.972	26.472	0	0	0	0	0	0.9	0	1.8	1.5

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the site.

(2) Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material.

### MATERIALAB CONSULTANTS LIMITED

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix **B** 

Monthly EM&A Report For Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at North Apron Area

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

### **Civil Engineering and Development Department**

### EP-344/2009 – New Sewage Pumping Stations Serving KTD EP-337/2009 – New Distributor Roads Serving the Planned KTD

### Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Monthly EM&A Report

July 2017

(Version 1.0)

Approved By	(Environmental Team/Leader)
REMARKS:	

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

#### CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, New Territories

For the attention of: Dr. Priscilla Choy

Subject: Contract No. KL/2012/03 Kai Tak Development – Stage 4 Infrastructure at Former North Apron Area Verification for Monthly EM&A Report (July 2017) (Draft Mrpt1707 v1.0 1)

Our ref: EB001399-320/THW17-34186 Your ref: Date: 14 August 2017

Dear Dr. Choy,

We adverse comments on the captioned report, which was received via email dated Fri 8/11/2017 7:26 PM, and hereby verify the report.

Should you have any queries, please feel free to contact the undersigned on 2911 2744.

Yours faithfully, For and on behalf of Arcadis Design & Engineering Limited

N Wong Independent Environmental Checker

cc. Mr. John Yam (AECOM) (By-email)

FN/my

ARCADIS DESIGN & ENGINEERING LIMITED

20/F, AXA Tower, Landmark East 100 How Ming Street Kwun Tong, Kowloon Hong Kong

Tel +852 2911 2233 Fax +852 2805 5028 arcadis.com

By Email

## TABLE OF CONTENTS

EX	ECUTIVE SUMMARY	1
	Introduction Environmental Monitoring Works Environmental Licenses and Permits Key Information in the Reporting Month Future Key Issues	1 3 3
1.	INTRODUCTION	5
	Background Project Organizations Construction Activities undertaken during the Reporting Month Summary of EM&A Requirements Status of Compliance with Environmental Permits Conditions	5 6 7
2.	AIR QUALITY	. 10
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedur Results, Observations and Action/Limit Level Exceedance	. 10 . 10 . 10 . 11 e11
3.	NOISE	. 15
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedures Maintenance and Calibration Results, Observations and Action/Limit Level Exceedance	. 15 . 15 . 15 . 16 . 16
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	. 18
5.	LANDSCAPE AND VISUAL	. 20
	Monitoring Requirements Results and Observations	
6.	ENVIRONMENTAL AUDIT	. 21
	Site Audits Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful Prosecut	. 21 . 22 . 22 . 23 . 23 ion
7.	FUTURE KEY ISSUES	

	Key Issues for the Coming Month Monitoring Schedule for the Next Month	
8.	CONCLUSIONS AND RECOMMENDATIONS	
	Conclusions	
	Recommendations	
	Effectiveness of Environmental Management	

### LIST OF TABLES

Table I         Breaches of Action and Limit Levels for the Project in the Reporting Mon	lonth
------------------------------------------------------------------------------------------	-------

- Table IISummary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental<br/>Protection/Mitigation Measures
- Table 1.3Air Quality and Noise Monitoring Stations for this Project
- Table 1.4Summary Table for Required Submission under EP No. EP-337/2009
- Table 1.5Summary Table for Required Submission under EP No. EP-344/2009
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
   Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4
   Major dust source identified at the designated air quality monitoring stations
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3
   Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
   Major noise source identified at the designated noise monitoring stations
- Table 3.5
   Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 4.1Comparison of 1-hr TSP data with EIA predictions
- Table 4.2Comparison of 24-hr TSP data with EIA predictions
- Table 4.3
   Comparison of Noise Monitoring Data with EIA predictions
- Table 6.1
   Summary of Environmental Licensing and Permit Status
- Table 6.2Observations and Recommendations of Site Inspections for EP-337/2009
- Table 6.3
   Observations and Recommendations of Site Inspections for EP-344/2009
- Table 7.1Summary of the tentative program of major site activities, the impact prediction and<br/>control measures for August and September 2017
- Table 8.1
   Examples of Mitigation Measures for Environmental Recommendations

### LIST OF FIGURES

- Figure 1 Layout Plan of the Project Site
- Figure 2 Locations of Air Quality Monitoring Stations
- Figure 3 Locations of Construction Noise Monitoring Stations
- Figure 4 Locations of Wind Anemometer
- Figure 5 Management Structure

### LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Weather Information
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- M Summary of Waste Generation and Disposal Records
- N Construction Programme

### **EXECUTIVE SUMMARY**

### Introduction

- This is the 44<sup>th</sup> Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/03 - Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises the construction of Schedule 2 Designated Projects (DP) Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two Environmental Permits (EP), EP-337/2009 and EP-344/2009. The title of the designated projects under Environmental Permit No.: EP-344/2009 is "New sewage pumping stations serving Kai Tak Development" and under Environmental Permit No.: EP-337/2009 is "New distributor roads serving the planned Kai Tak Development". This report documents the findings of EM&A Works conducted from 1 to 31 July 2017.
- 2. The major site activities undertaken in the reporting month included:
  - Daily Cleaning
  - Finishing works, E&M work in PS2
  - Water test, backfill and sheet-pile removal in Heading 7A,
  - Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
  - Backfill and sheet-pile removal, installation of valve in 1L4
  - Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
  - Maintenance & Servicing Engineer's office in Portion 9
  - Rising Main installation in Pit2
  - Rising Main installation in Pit 4
  - Install fitting inside chamber in Pit 5
  - Install fitting inside chamber in Pit9
  - Install fitting inside chamber in Pit10
  - Installation of drainage, UU laying works and Road works in Road D2
  - Finishing works and E&M works in NPS
  - UU works and Road Works in Road L19 and Bailey Street
  - Refer construction works of NPS in portion 4 sewerage; and
  - Removal of excavated material in Portion 6

### **Environmental Monitoring Works**

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the breaches of action and limit levels in the reporting month for the Project is tabulated in **Table I**.

 Table I
 Breaches of Action and Limit Levels for the Project in the Reporting Month

Parameter	No. of Project-rela	Action Taken	
I al allietel	Action Level	Limit Level	Action Taken
1-hr TSP	0	0	N/A

24-hr TSP	0	0	N/A
Noise	0	0	N/A

1-hour & 24-hour TSP Monitoring

- 5. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 6. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 7. For 24-hr TSP monitoring results at AM2 and AM3 (A), all results were adopted from Schedule 3, KLN/2016/09.

Construction Noise Monitoring

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.

### **Environmental Licenses and Permits**

- 9. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Environmental Permits No. EP-344/2009 and EP-337/2009 were issued on 23 April 2009.
- 10. Registration of Chemical Waste Producer (Waste Producer Number: 5213-286-K2958-05).
- 11. Water Discharge License (WT00020971-2015).
- 12. Construction Noise Permit (GW-RE0149-17).

### **Key Information in the Reporting Month**

13. Summary of complaint received, reporting changes and notifications of any summons and successful prosecutions in the reporting month is tabulated in Table II.

Event	I	Event Details	Action Taken	Status	Remark
	Number	Nature			
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

 Table II
 Summary Table for Key Information in the Reporting Month

#### **Future Key Issues**

14. The future key environmental issues in the coming month include:

- Daily Cleaning
- Finishing works, E&M work in PS2
- Water test, backfill and sheet-pile removal in Heading 7A Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test,
- grouting in Heading 7B Backfill and sheet-pile removal, installation of valve in 1L4
- Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
- Maintenance & Servicing Engineer's office in Portion 9
- Rising Main installation in Pit2

- •

- Rising Main installation in Pit 4 Install fitting inside chamber in Pit 5 Install fitting inside chamber in Pit9 Install fitting inside chamber in Pit10 Installation of drainage, UU laying works Road works in Road D2 Finishing works and E&M works in NPS UU works and Road Works in Road L19 and Bailey Street Refer construction works of NPS in portion 4 sewerage; and Removal of excavated material in Portion 6

#### INTRODUCTION

#### Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 4 Infrastructure at Former North Apron Area is one of the construction stages of KTD. Schedule 2 DPs in this Project include new distributor roads serving the planned KTD and new sewage pumping stations serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2 Two Environmental Permits (EPs) No. EP-344/2009 and EP-337/2009 were also issued to the Permit Holder Civil Engineering and Development Department on 23 April 2009 for new sewage pumping stations serving the planned KTD and new distributor roads serving the planned KTD respectively.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to identify the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and recommend possible mitigation measures associated with the works. The EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) is commissioned by Kwan On Construction Co., Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/03 - Stage 4 Infrastructure at Former North Apron Area. The construction work under KL/2012/03 comprises the construction of Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two EPs (EP-337/2009 and EP-344/2009).
- 1.5 The construction commencement of this Contract was on 1<sup>st</sup> December 2013 for Road D2, Sewage Pumping Station PS2 and PS NPS. This is the 44<sup>th</sup> Monthly EM&A report summarizing the EM&A works for the Project from 1 to 31 July 2017.

#### **Project Organizations**

- 1.6 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Civil Engineering and Development Department (CEDD).
  - The Engineer and the Engineer's Representative (ER) AECOM.
  - Environmental Team (ET) Cinotech Consultants Limited (CCL).
  - Independent Environmental Checker (IEC) Arcadis Design & Engineering Limited. (Arcadis).
  - Contractor –Kwan On Construction Co., Ltd. (Kwan On).

#### 1.7 The key contacts of the Project are shown in **Table 1.1** and **Figure 5**.

Table 1.1	Ke	ey Project Contacts			
Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. C. K. Choi	Senior Engineer	2301 1174	2301 1277
AECOM	Engineer's	Mr. John Yam	SRE	2798 0771	3013 8864
ALCON	Representative	Mr. Jacky Pun	RE	2/90 0//1	3013 8804
	Environmental	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	
Cinotech	Team	Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	3107 1388
Arcadis	Independent Environmental Checker	Mr. Wong Fu Nam	Independent Environmental Checker	2911 2744	2805 5028
				3689 7752	3689 7726
Kwan On	Contractor	Mr. Albert Ng	Site Agent	6146 6761 telephone nur	X

#### **Construction Activities undertaken during the Reporting Month**

- 1.8 The site activities undertaken in the reporting month included:
  - Daily Cleaning
  - Finishing works, E&M work in PS2
  - Water test, backfill and sheet-pile removal in Heading 7A,
  - Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
  - Backfill and sheet-pile removal, installation of valve in 1L4
  - Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
  - Maintenance & Servicing Engineer's office in Portion 9
  - Rising Main installation in Pit2
  - Rising Main installation in Pit 4
  - Install fitting inside chamber in Pit 5
  - Install fitting inside chamber in Pit9
  - Install fitting inside chamber in Pit10
  - Installation of drainage, UU laying works and Road works in Road D2
  - Finishing works and E&M works in NPS
  - UU works and Road Works in Road L19 and Bailey Street
  - Refer construction works of NPS in portion 4 sewerage; and
  - Removal of excavated material in Portion 6
- 1.9 The construction programme showing the inter-relationship with environmental protection/mitigation measures is presented in **Table 1.2**.

Protection/Mit	igation Measures	
Construction Works	Generated Major Environmental Impact	Control Measures
Construction of superstructure of Pumping Station PS2 and NPS;	Dust, Water Quality, Waste Management	<ul> <li>Sufficient watering of the works site with active dust emitting activities;</li> <li>Properly cover the stockpiles;</li> <li>Appropriate desilting/sedimentation devices provided on site for treatment before discharge;</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and</li> <li>On-site waste sorting and implementation of trip ticket system.</li> </ul>
Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6;	Dust, Noise	<ul> <li>Use of quiet plant and well-maintained construction plant; and</li> <li>Properly cover the stockpiles;</li> </ul>
Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11;	Noise, Waste Management	<ul> <li>Use of quiet plant and well-maintained construction plant; and</li> <li>Provide hoarding.</li> <li>Good management and control on construction waste reduction</li> </ul>
Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road.	Noise	<ul> <li>Use of quiet plant and well-maintained construction plant; and</li> <li>Provide hoarding.</li> </ul>
Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6; Installation of DCS;	Noise, Water Quality	<ul> <li>Use of quiet plant and well-maintained construction plant; and</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall.</li> </ul>

#### Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

#### Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.12 This report presents the implementation of the EM&A programme for the Project from 1 to 31 July 2017.

1.13 Air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table 1.3** (see **Figure 2 and 3** for their locations).

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations
Air Quality Monitoring Stations		
AM2 - Lee Kau Yan Memorial School	Yes	N/A
AM3 – Sky Tower	No	AM3(A) – Holy Trinity Bradbury Centre
AM4 – Grand Waterfront	No	AM4(A) – EMSD Workshop*
AM5 – CCC Kei To Secondary School	No	N/A^
AM6 – Site 1B4 (Planned)	N/A	
Noise Monitoring Stations		
M6 – Holy Carpenter Primary School	No	M6(A) – Oblate Primary School
M7 – CCC Kei To Secondary School	Yes	N/A
M8 – Po Leung Kuk Ngan Po Ling College	Yes	N/A
M9 – Tak Long Estate	Yes	N/A
M10 – Site 1B4 (Planned)		N/A

Table 1.3	Air Quality	and Noise	Monitoring	<b>Stations</b> f	for this Project
I GOIC IN	A A A A A A A A A A A A A A A A A A A		1. LOINE OI HIS		

Remarks:

▷ No - Monitoring station is not the same as that stated in EM&A Manual. Request for carrying monitoring works at the monitoring stations stated in EM&A Manual was rejected by owner of premise. Alternative monitoring stations were proposed by the ET of Schedule 3 EIA and approved by the EPD.

> N/A - No alternative monitoring station is required.

\*AM4(A) – EMSD Workshop was cancelled due to unsuccessful accessibility of the facility. 1-hr TSP monitoring was conducted at AM4(B) – Ma Tau Kok Road (next to EMSD workshop) temporarily and 24-hr TSP monitoring was conducted at AM4(C) – New Pumping Station under Contract No. KL/2012/03.

^AM5(A) – Po Leung Kuk Ngan Po Ling College was cancelled because no permission was granted from the premise. Air quality monitoring was carried out at AM5 – CCC Kei To Secondary School.

- 1.14 According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual under the EP, has been conducted in Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010, when the impact monitoring data under Schedule 3 of KTD were adopted for the Project.
- 1.15 Although Contract no. KLN/2013/16 under Schedule 3 of KTD has been superseded by KLN/2016/09 since early March 2017, the ET continued to adopt the impact monitoring data under Schedule 3 of KTD until appropriate new arrangement is agreed. The KLN/2016/09 impact environmental monitoring schedule is shown in **Appendix D**.

<sup>&</sup>gt; "Yes" - Monitoring station is the same as that stated in EM&A Manual

#### **Status of Compliance with Environmental Permits Conditions**

1.16 The status of required submission related to this Project under the Environmental Permits No. EP-337/2009 and EP-344/2009 is summarized in the **Table 1.4** and **Table 1.5** respectively:

Table 1.4	Summary	Table for Re	quired Submission	under EP No. EP-337/2009
-----------	---------	--------------	-------------------	--------------------------

EP Conditions	Submission	Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Road D2
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Road D2
2.11	Landscape Mitigation Plan(s) for distributors road(s)	7 January 2014	For Road D2
2.12	As-built drawing(s) for the distributor road(s)	To be submitted at least one commencement of operation	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No. 43 (June 2017)	31 July 2017	Monthly EM&A Report for Contract No. KL/2012/03

#### Table 1.5 Summary Table for Required Submission under EP No. EP-344/2009

EP Conditions	Submission	Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Pumping Station PS2 and PS NPS
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Pumping Station PS2 and PS NPS
2.11	Landscape Mitigation Plan(s) for sewage pumping station(s)	7 January 2014	For Pumping Station PS2 and PS NPS
2.12	As-built drawing(s) for the sewage pumping station (s)	To be submitted at least one commencement of operation	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No. 43 (June 2017)	31 July 2017	Monthly EM&A Report for Contract No. KL/2012/03

### 1. AIR QUALITY

#### **Monitoring Requirements**

2.1 According to EM&A Manual under the Eps, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

2.2 Five designated monitoring stations were selected for air quality monitoring programme. Impact dust monitoring was conducted at four of the air quality monitoring stations (AM2, AM3(A), AM4(C) and AM5. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Monitoring Stations	Locations	Location of Measurement
AM2	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area
AM3(A)	Holy Trinity Bradbury Centre	Rooftop (about 8/F) Area
AM4(C)	New Pumping Station	Rooftop (about 6/F) Area
AM5	CCC Kei To Secondary School	Rooftop (about 10/F) Area
#AM6	PA 15	Site 1B4 (Planned)

Table 2.1Locations for Air Quality Monitoring

Remarks: # The impact monitoring at these locations will only be carried out until the sensitive receivers at the building are resided.

#### **Monitoring Equipment**

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates and laboratory accreditation are attached in **Appendix B**.

Equipment	Model and Make	Quantity
Calibrator	TE-2025A	2
1-hour TSP Dust Meter	TSI Model AM510 SidePak Personal Aerosol Monitor	3
1-nour TSP Dust Meter	Laser Dust Monitor – Model LD-3, LD-3B/ Hal-HPC300/ 301	7
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	3

Table 2.2Air Quality Monitoring Equipment

	TE-5170X	7
Wind Anemometer	Davis Weather Monitor, Vantage Pro2	1

#### Monitoring Parameters, Frequency and Duration

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

#### Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

I I I I I I I I I I I I I I I I I I I	8	
Param	eters	Frequency
1-hr 7	ſSP	At least three times every 6 days
24-hr	TSP	At least once every 6 days

Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure

#### 1-hour TSP Monitoring

#### Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
  - The 1-hour dust meter is placed at least 1.3 meters above ground.
  - Set POWER to "ON" and make sure that the battery level was not flash or in low level.
  - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
  - Push the knob at MEASURE position.
  - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
  - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
  - Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

#### Maintenance/Calibration

- 2.6 The following maintenance/calibration was required for the direct dust meters:
  - Check and calibrate the meter by High-Volume Sampler (HVS) to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

#### Instrumentation

2.7 High volume samplers (HVS) (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

#### Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
  - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.
  - Airflow around the sampler was unrestricted.
  - The sampler was more than 20 meters from the drip line.
  - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the 24-hour TSP sampling, the flow rate of the high volume sampler was properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For 24-hour TSP sampling, fiberglass filters having a collection efficiency of  $\ge 99\%$  for particles of 0.3µm (DOP) diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.

- 2.15 The timer was then programmed so that the TSP will be sampled for 24 hours. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After completion of sampling, the filter was removed and sent to Wellab Ltd., which is accredited under HOKLAS for laboratory analysis. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning temperature should be between 25°C and 30°C and not vary by more than  $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using G25A Calibration Kit throughout all stages of the air quality monitoring.
  - Orifice Transfer Standards were calibrated at yearly intervals throughout all stages of the air quality monitoring.

#### **Results, Observations and Action/Limit Level Exceedance**

- 2.19 All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 For 24-hr TSP monitoring results at AM2 and AM3(A), all results were adopted from Schedule 3, KLN/2016/09.
- 2.22 The air temperature, precipitation and the relative humidity data were obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer set at rooftop (about 8/F) Lee Kau Yan Memorial School. The location is shown in **Figure 4**. This weather information for the reporting month is summarized in **Appendix C.**
- 2.23 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.24 The summary of exceedance record in the reporting month is shown in **Appendix H**. No exceedance in Action/Limit Levels of 1-hour and 24-hour TSP was recorded for the air quality monitoring.
- 2.25 According to our field observations, the major dust source identified at the designated air

quality monitoring stations is as follows:

Table 2.4	Major dust source identified at the designated air quality monitoring
stations	

Station	Major Dust Source
AM2 – Lee Kau Yan Memorial School	Road Traffic Dust
	Exposed site area and open stockpiles
	Site vehicle movement
AM3(A) – Holy Trinity Bradbury	Road Traffic Dust
Centre	Exposed site area
	Excavation works
	Site vehicle movement
AM4(C) – New Pumping Station under	Site vehicle movement
Contract No. KL/2012/03	
AM5 – CCC Kei To Secondary School	Road Traffic Dust

#### 2. NOISE

#### **Monitoring Requirements**

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis to conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

- 3.2 Five designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at four designated monitoring stations (M6, M7, M8 and M9). **Figure 3** shows the locations of these stations.
- 3.3 Construction noise monitoring at Station M6 Holy Carpenter Primary School was rejected by the premise owner on 6<sup>th</sup> October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6(A) Oblate Primary School since 10<sup>th</sup> October 2014 to carry out the monitoring works.

Monitoring Stations	Locations	Location of Measurement
*M6(A)	Oblate Primary School	Rooftop (about 7/F) Area
M7	CCC Kei To Secondary School	Rooftop (about 8/F) Area
M8	Po Leung Kuk Ngan Po Ling College	Staircase Area (about 9/F)
M9	Tak Long Estate	Car Park Building (about 2/F)
#M10	Site 1B4 (Planned)	-

#### Table 3.1Noise Monitoring Stations

Remarks:

\* Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10<sup>th</sup> October 2014 onwards

# The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

#### **Monitoring Equipment**

3.4 **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

#### Table 3.2Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	SVAN 955, 957	3
Calibrator	SVAN 30A & B&K4231	3

#### Monitoring Parameters, Frequency and Duration

3.5 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Monitoring Stations	Parameter	Period	Frequency	Type of Measurement
M7 M8 M9	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade <sup>(*)</sup>
M6(A)	$\begin{array}{l} L_{10}(30 \text{ min.}) \ dB(A) \\ L_{90}(30 \text{ min.}) \ dB(A) \\ L_{eq}(30 \text{ min.}) \ dB(A) \end{array}$	0700-1900 hrs on normal weekdays	Once per week	Free Field (*)

(\*) Refer to bullet point 1 and 2 in the following section.

#### Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting : A
  - \_ time weighting : Fast
  - time measurement : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

#### Maintenance and Calibration

- 3.6 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

#### **Results, Observations and Action/Limit Level Exceedance**

- 3.9 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.
- 3.10 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.
- 3.11 Noise monitoring results and graphical presentations are shown in Appendix G.
- 3.12 The major noise source identified at the designated noise monitoring stations is as follows:

Monitoring Stations	Locations	Major Noise Source
M6(A)	Oblate Primary School	Road and marine traffic Noise
M7	CCC Kei To Secondary School	Road and marine traffic Noise
M8	Po Leung Kuk Ngan Po Ling College	Excavation works at the site (Contract No.: 1/WSD/14(K)) facing Po Leung Kuk Ngan Po Ling College
M9	Tak Long Estate	Road paving and asphalt paving works

#### Table 3.4 Major noise source identified at the designated noise monitoring stations

#### Table 3.5Baseline noise level and noise limit level for monitoring stations

Monitoring Stations	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
M6(A)	63.9 (at 0700 – 1900 hrs on normal weekdays)	
М7	68.7 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
M8	61.9 (at 0700 – 1900 hrs on normal weekdays)	
M9	59.0 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

(\*) Noise Limit Level is 65 dB(A) during school examination periods.

#### 3. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

3.1 According to Section 16.1.6 (vi) of the EM&A Manual, the EM&A data were compared with the EIA predictions as summarized in **Table 4.1** to **4.3** below.

Station	Predicted 1-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to	Reporting Month (July 2017), μg/m3	
	Mid 2013), µg/m3	Late 2016), µg/m3	Average	Range
AM2 – Lee Kau Yan Memorial School	290	312	53.8	22.7 - 97.1
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	217	247	67.1	43.1 - 98.7
AM4(C) – New Pumping Station	N/A	N/A	133.3	52.2 - 314.9
AM5– CCC Kei To Secondary School	159	221	122.4	36.4 - 326.9

 Table 4.1
 Comparison of 1-hr TSP data with EIA predictions

Table 4.2	Comparison of 24-hr TSP data with EIA predictions
-----------	---------------------------------------------------

Station	Predicted 24-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to	Reporting Month (July 2017), μg/m3	
	Mid 2013), µg/m3	Mid 2013), Late 2016), μg/m3 μg/m3		Range
AM2 – Lee Kau Yan Memorial School	145	169	29	23 - 36
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	106	138	39	18 - 54
AM4(C) – New Pumping Station	N/A	N/A	18.3	13.8 - 22.5
AM5 – CCC Kei To Secondary School	103	128	16.4	11.0 - 25.1

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (L <sub>eq (30min)</sub> dB(A))	Reporting Month (July 2017), L <sub>eq (30min)</sub> dB(A)
M6(A) - Oblate Primary School ^	N/A	61.2 - 64.8
M7 - CCC Kei To Secondary School	45 - 68	61.1 - 67.2
M8 - Po Leung Kuk Ngan Po Ling College	44 - 70	52.8 - 62.1
M9 – Tak Long Estate	Not predicted in EIA Report	56.4 - 65.0

#### Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

(^) Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10<sup>th</sup> October 2014 onwards.

#### 4. LANDSCAPE AND VISUAL

#### **Monitoring Requirements**

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's activities during the construction period on a weekly basis, and to report on the contractor's performance.

#### **Results and Observations**

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 In accordance with the Action Plan presented in **Appendix J**, no corrective actions were required in the reporting month.

#### 5. ENVIRONMENTAL AUDIT

#### Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 6, 14, 19 and 28 July 2017 in the reporting month. IEC site inspection was conducted on 19 July 2017. No non-compliance was observed during the site audits.

#### Status of Environmental Licensing and Permitting

6.3 All permits/licenses obtained for the Project are summarized in Table 6.1.

Permit No.	Valid Period		Details	Status	
remit no.	From	То	Details	Status	
<b>Environmental Permi</b>	it (EP)				
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid	
EP-344/2009	23/04/09	N/A	Construction of a new sewage pumping station serving the planned Kai Tak development with installed capacity of more than 2,000 m <sup>3</sup> per day and a boundary of which is less than 150m from an existing or planned residential area or educational institution.	Valid	
Effluent Discharge Li	cense	1	1		
WT00020971-2015	22/04/15	21/04/20	Discharge Licence for the discharge of wastewater from the construction site including contaminated surface run-off to the communal storm water drain	Valid	
<b>Registration of Chem</b>	ical Waste P	Producer			
5213-286-K2958-05			Registration of chemical waste producer for chemical waste produced during construction of Stage 4 at former North Apron Area Infrastructure.	Valid	
Construction Noise P	Construction Noise Permit				
GW-RE0149-17	29/03/17	28/09/17	Location: Heading 7A & 7B	Valid	

Table 6.1Summary of Environmental Licensing and Permit Status

#### **Status of Waste Management**

- 6.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.5 In respect of the dump truck cover, the Contractor is advised to take record photos and inspection to ensure that the skips of all dump trucks have been fully covered before leaving the site.

#### **Implementation Status of Environmental Mitigation Measures**

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 6.2.

Parameters	Date	<b>Observations and Recommendations</b>	Follow-up
	6 July 2017	<u>Reminder:</u> Ponding water should be avoided.	Ponding water was cleared on 14 July 2017
Water Quality	14 July 2017	Observation: Ponding water should be avoided.	Item was remarked as 170719- O01.
	19 July 2017	Follow up: Ponding water should be avoided.	Ponding water was cleared on 28 July 2017.
	14 July 2017	Observation: Haul road should be sprayed with water regularly.	Haul road was observed wet on 19 July 2017.
Air Quality	28 July 2017	Observation: Subbase at Portion 6 should be properly covered to prevent dust generation.	Follow up actions will be reported in the next month.
Noise			
Waste/Chemical Management			
Landscape and Visual			
Permits /Licences			

Table 6.2Observations and Recommendations of Site Inspections for EP-337/2009

#### Table 6.3Observations and Recommendations of Site Inspections for EP-344/2009

Parameters	Date	<b>Observations and Recommendations</b>	Follow-up
Water Quality			
Air Quality			

Parameters	Date	Observations and Recommendations	Follow-up
Noise			
Waste/Chemical Management			
Landscape and Visual			
Permits /Licences			

#### **Summary of Mitigation Measures Implemented**

6.7 The monthly IEC audit was carried out on 19 July 2017, the observations were recorded and they are presented as follows:

Follow up of last monthly audit:

• NIL

Observation(s) in the reporting month:

- No adverse environmental impacts were observed. No follow-up actions are required.
- 6.8 An updated summary of the EMIS is provided in **Appendix K**.

#### **Implementation Status of Event Action Plans**

6.9 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

<u>1-hr TSP Monitoring</u>

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.13 No non-compliance was recorded in the reporting month.

# Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.14 No environmental complaint and environmental prosecution was received in the reporting

month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

#### 6. **FUTURE KEY ISSUES**

- 7.1 Major site activities undertaken for the coming two months include:
  - Daily Cleaning
  - Finishing works, E&M work in PS2
  - Water test, backfill and sheet-pile removal inHeading 7A
  - Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test,

  - grouting in Heading 7B Backfill and sheet-pile removal, installation of valve in 1L4
  - Road widening work (excavation and UU works) in (Portion 1)Sung Wong Toi Road
  - Maintenance & Servicing Engineer's office in Portion 9
  - Rising Main installation in Pit2
  - Rising Main installation in Pit 4
  - Install fitting inside chamber in Pit 5
  - Install fitting inside chamber in Pit9
  - Install fitting inside chamber in Pit10
  - Installation of drainage , UU laying works and Road works in Road D2

  - Finishing works and E&M works in NPS
  - UU works and Road Works in Road L19 and Bailey Street
  - Refer construction works of NPS in portion 4 sewerage; and
  - Removal of excavated material in Portion 6
- 7.2 The tentative construction program for the Project is provided in **Appendix N**.

#### **Key Issues for the Coming Month**

- 7.3 Key environmental issues in the coming month include:
  - 1. Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Water spraying for dust generating activity and on haul road; 2.
  - Proper storage of construction materials on site; 3.
  - Storage of chemicals/fuel and chemical waste/waste oil on site; 4.
  - Accumulation of general and construction waste on site; 5.
  - Noise from operation of the equipment, especially for rock-breaking activities, piling 6. works and machinery on-site; and
  - Review and implementation of temporary drainage system for the surface runoff. 7.
- 7.4 The tentative program of major site activities and the impact prediction and environmental mitigation measures for the coming two months, i.e. August and September 2017 are summarized as follows:

Table 7.1	Summary of the tentative program of major site activities, the impact prediction
	and control measures for August and September 2017

Construction Works	Major Impact Prediction	Control Measures
As mentioned in Section 7.1	Air quality impact (dust) Water quality impact (surface run-off)	<ul> <li>a) Frequent watering of haul road and unpaved/exposed areas;</li> <li>b) Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>c) Watering of any earth moving activities.</li> <li>d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>f) Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the</li> </ul>
	Noise Impact	<ul> <li>existing storm water drainage system via public road; and</li> <li>g) Provision of measures to prevent discharge into the stream.</li> <li>h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>i) Controlling the number of plants use on site;</li> <li>j) Regular maintenance of machines; and</li> <li>k) Use of acoustic barriers if necessary.</li> </ul>

#### Monitoring Schedule for the Next Month

7.5 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

#### 7. CONCLUSIONS AND RECOMMENDATIONS

#### Conclusions

8.1 Environmental monitoring works required under the EM&A Manual were performed in the reporting month and all monitoring results were checked and reviewed.

#### 1-hr TSP Monitoring

8.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

#### 24-hr TSP Monitoring

8.3 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report

#### Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded. The construction noise levels in all stations in the reporting month were within the range of predicted mitigated construction noise levels in the approved Environmental Impact Assessment (EIA) report.

Complaints, Notification of any Summons and Prosecution Received

8.5 No environmental complaint and environmental prosecution was received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

#### Recommendations

8.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### Air Quality Impact

- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To mitigate the dust generation by adequate water spraying in dry days.

#### Noise Impact

- To inspect the noise sources inside the site.
- To disperse the locations of noisy equipments and position the equipments as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.

#### Water Impact

- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.

#### Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To provide proper storage area or drip trays for oil containers/ equipment on site.
- To avoid improper handling or storage of oil drum on site.


#### Landscape and Visual

- To protect the existing trees to be retained.
- To transplant the trees unavoidably affected by the works.
- To control of night-time lighting.
- To provide decorative screen hoarding.
- To complete landscape works at site area as early as possible.


#### **Effectiveness of Environmental Management**


- 8.7 The above recommendations and the recommended mitigation measures in the EM&A Manual were carried out by the Contractor during construction. No non-compliance was recorded during the environmental site inspections as shown in **Appendix I**.
- 8.8 The effectiveness of environmental management is satisfactory as the above recommendations are met. Some of the examples of mitigation measures for the following recommendations are given in **Table 8.1** below.
  - Surface runoff discharge into any stream course is prevented;
  - Provision of sedimentation facilities after identification of wastewater discharges from site;
  - Discharge or accidental spillage of chemical waste or oil directly from the site is avoided;
  - Improper handling or storage of oil drum on site is avoided;
  - The existing trees to be retained are protected; and
  - Night-time lighting is controlled.


#### **Table 8.1 Examples of Mitigation Measures for Environmental Recommendations**





FIGURES











APPENDIX A ACTION AND LIMIT LEVELS

### **Appendix A - Action and Limit Levels**

Location	Action Level, µg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AM2	346	
AM3(A)	351	500
AM4(A)	371	500
AM5(A)	345	

#### Table A-1 Action and Limit Levels for 1-Hour TSP

Table A-2	Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AM2	157	
AM3(A)	167	260
AM4(A)	187	- 260
AM5(A)	156	

#### Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level	
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*	

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. \*70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

## High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



	AM4(C) -					File No	MA13056/62/0001
Station:	New Pumping Stat	tion under Contra	ct KL/2012/03	Operator:	HL		
Date:	23-May-17		1	Next Due Date:	22-Jul-17		
Equipment No.:	ent No.: <u>A-01-62</u>			- Serial No.			
			Ambient	Condition			
Temperati	ure, Ta (K)	299.7	Pressure, Pa	ı (mmHg)		758.6	
	-						
		0	Drifice Transfer Sta	undard Inform	ation		
Seria	1 No.:	0993	Slope, mc (CFM) 0.0578		Intercept, bc		-0.04890
Last Calibr	ation Date:	28-Feb-17		mc x Qstd + l	$Dc = [\Delta H \times (Pa/76)]$	50) x (298/Ta)]	1/2
Next Calib	ration Date:	27-Feb-18		Qstd = $\{[\Delta H]$	x (Pa/760) x (298	/Ta)] <sup>1/2</sup> -be} /	me
1		•					
			Calibration of	<b>TSP Sampler</b>			
Calibration		0	rfice			HVS	
Point	$\Delta H$ (orifice), in. of water	[ΔH x (Pa/7	60) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	∆W (HVS), in. of water	[ΔW x (Pa/76	50) x (298/Ta)] <sup>1/2</sup> Y- axis
1	13.4		3.65	63.97	7.7		2.76
2	10.2		3.18	55.92	6.0		2.44
3	8.3		2.87	50.53	5.0		2.23
4	5.1		2.25	39.79	3.1		1.75
5	3.3		1.81	32.17	2.3		1.51
By Linear Reg Slope , mw =	ression of Y on X			Intonont by	0.195	0	
Correlation of		0	9990	Intercept, bw :	0.195	0	
	Coefficient $< 0.99$			-			
		o, check and re	canorate.				
			Set Point C	alculation			
From the TSP F	ield Calibration C	urve, take Qstd	= 43 CFM				
From the Regres	ssion Equation, the	e "Y" value acc	ording to				
		mw x	$\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$	x (Pa/760) x (2	98/Ta)]''2		
Therefore, S	set Point; W = ( m	w x Qstd + bw )	) <sup>2</sup> x ( 760 / Pa ) x ( 7	[a / 298 ) =	3.71		
Remarks:							
0.1.4.11	has	<b>6.</b> .	/	1		D. (	71617 7
Conducted by:		Signature:		ll		Date:	<u>15 / 5/ 201/</u> 72 15 1 201/
Checked by:	WK lang	Signature:	/\	<u>//</u> /		Date:	10/2/1011
	÷						

# **High-Volume TSP Sampler** 5-POINT CALIBRATION DATA SHEET

# CINOTECH

	AM4(C) -					File No.	MA13056/62/0002
Station:	New Pumping Stat	ion under Contra	ct KL/2012/03 Operator:		HL		
Date:	19-Jul-17		Next Due Date:		18-Sep-17		
Equipment No.:	t No.: <u>A-01-62</u>		_	Serial No.	2351		
			Ambient	Condition			
Temperature, Ta (K) 299.6				Pressure, Pa (mmHg)		760.3	
			11005010,10	(1111119)	1	700.5	
		0	rifice Transfer Sta	ndard Inform	ation		
Serial	No.:	0993	Slope, mc (CFM)	1	Intercep	t, bc	-0.04890
Last Calibra		28-Feb-17		1	$bc = [\Delta H \times (Pa/7)]$		
Next Calibr		27-Feb-18	-		x (Pa/760) x (298		
		•					
			Calibration of	TSP Sampler			
Calibration		O	rfice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	50) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	[∆W x (Pa/76	0) x (298/Ta)] <sup>1/2</sup> Y- axis
1	13.5		3.67	64.29	7.6		2.75
2	10.4		3.22	56.53	6.1		2.46
3	8.3	2.87		50.59	5.0		2.23
4	5.0	2.23		39.45	3.2		1.78
5	3,3	1.81		32.21	2.2		1.48
By Linear Regr Slope , mw = Correlation c			9998	Intercept, bw :	0.212	7	
*If Correlation C	Coefficient < 0.99	0, check and rec	calibrate.				
			Set Point C	alculation			
From the TSP Fi	eld Calibration C	urve, take Qstd	= 43 CFM				
From the Regres	sion Equation, the	e "Y" value acco	ording to				
			$\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$	r (Do/760) v (2	$09/T_{\odot}$ 1 <sup>1/2</sup>		
		шу х	Qstu $\cap W = [\Delta W]$	x (1 a/700) x (2	( <b>70/1</b> a)]		
Therefore, Se	et Point; W = ( m	w x Qstd + bw )	<sup>2</sup> x ( 760 / Pa ) x ( 7	Ca / 298 ) =	3.70		
					· · · ·		
Remarks:							
			an a				
Conducted by: Checked by:	her wk Jang	Signature: Signature:	ker	o~		Date: Date:	19/7/2017
	V						

# CINOTECH

## High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

						File No.	MA13056/59/0001
Station	AM5 - CCC Kei	To Secondary S	School	Operator:	WK		
Date:	9-Jun-17		נ _	Vext Due Date:	8-Aug	-17	
Equipment No.:	A-01-59		_ Serial No.		2354		
			Ambient	Condition			
Temperatu	ire, Ta (K)	297.9	Pressure, Pa			758.1	
1 1							
		0	rifice Transfer Sta	andard Inform	nation		
Serial	No.:	0993	Slope, mc (CFM)	1	Intercep	1	-0.04890
Last Calibr	ation Date:	28-Feb-17		mc x Qstd + I	bc = [∆H x (Pa/70	50) x (298/Ta)	1 <sup>1/2</sup>
Next Calibration Date: 27-Feb-18		-	Qstd = $\{  \Delta H \rangle$	x (Pa/760) x (298	/Ta)] <sup>1/2</sup> -bc} /	me	
•			<u> </u>				
			Calibration of	<b>TSP Sampler</b>			
Calibration		0	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	50) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[∆W x (Pa/76	50) x (298/Ta)] <sup>1/2</sup> Y- axis
1	16.7		4.08	71.50	10.6		3.25
2	14.3		3.78	66.23	9.1		3.01
3	10.8		3.28	57.67	6.8		2.60
4	6.8		2.60	45.93	4.3		2.07
5	4.2		2.05	36.28	2.8		1.67
By Linear Reg Slope , mw =	ession of Y on X 0.0452			Intercept, bw	0.015	1	
Correlation c	oefficient* =	0.9	9997				
*If Correlation (	Coefficient < 0.99	0, check and rec	alibrate.				
			Set Point C	alculation			
From the TSP Fi	eld Calibration C						
	sion Equation, th						
Ŭ	1 /		-				
		mw x	$\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$	x (Pa/760) x (2	298/Ta)] <sup>1/2</sup>		
Therefore S	ot Doint: W - (m	www.Oatd+hw.)	<sup>2</sup> x ( 760 / Pa ) x ( 1	Fa / 208 ) -	2.84	·	
Therefore, B	$e_i$ rom, w – ( m	w x Qstu + 0w)	x(7007 ra)x(1	(a/290)-	3.84		
Remarks:							
				i			
			۱.				
Conducted by:	WK. Jana	Signature:	Kur	×/		Date:	9[6117
Checked by:	The o	Signature:		K-	•	Date:	7 Time Nolt
2		-			-	_	



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

	ORIFICE	FRANSFER STAN	NDARD CERT	IFICATION N	WORKSHEET	FE-5025A
Date - Fe Operator	eb 28, 201 <sup>.</sup> Tisch	7 Rootsmeter Orifice I.I		438320 0993	Ta (K) - Pa (mm) -	294 - 750.57
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.3860 0.9910 0.8840 0.8430 0.6970	3.2 6.4 7.9 8.7 12.6	2.00 4.00 5.00 5.50 8.00
		DZ	ATA TABULA'	TION		
Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9967 0.9925 0.9904 0.9894 0.9842	0.7191 1.0015 1.1204 1.1737 1.4120	1.4149 2.0010 2.2372 2.3464 2.8299		0.9957 0.9915 0.9894 0.9884 0.9832	0.7184 1.0005 1.1192 1.1725 1.4106	0.8851 1.2517 1.3995 1.4678 1.7702
Qstd slop intercept coefficie	t (b) =	2.04055 -0.04890 0.99995		Qa slope intercept coefficie	= (b) =	1.27776 -0.03059 0.99995
y axis =	SQRT [H2O (H	2a/760)(298/1	[ [a)]	y axis =	SQRT [H20 (1	[a/Pa)]

#### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa =  $1/m\{ [SQRT(H2O(Ta/Pa)] - b \}$ 

## TEST REPORT

## APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No .:	C/170707	
Date of Issue:	2017-07-10	
Date Received:	2017-07-07	
Date Tested:	2017-07-07	
Date Completed:	2017-07-10	
Next Due Date:	2017-09-09	
Page:	1 of 1	

#### ATTN:

ELLAB 随

Mr. W. K. Tang

#### **Certificate of Calibration Item for Calibration:** Description : Laser Dust Monitor : Sibata Manufacturer : LD-3B Model No. : 541146 Serial No. $: 0.001 \text{ mg/m}^3$ Sensitivity (K) 1 CPM Sen. Adjustment Scale Setting : 625 CPM Equipment No. : A-02-07 **Test Conditions:** : 23 degree Celsius Room Temperature : 64 % **Relative Humidity**

## Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	0.0034
i and an a fair a second second	*******

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced, except in full, without prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



## TEST REPORT

# APPLICANT:Cinotech Consultants Limited<br/>Room 1710, Technology Park,<br/>18 On Lai Street,<br/>Shatin, NT, Hong KongTest<br/>Date

Test Report No .:	C/170630
Date of Issue:	2017-07-03
Date Received:	2017-06-30
Date Tested:	2017-06-30
Date Completed:	2017-07-03
Next Due Date:	2017-09-02
Page:	1 of 1

#### ATTN:

## Mr. W. K. Tang

Certific	ate of Calibration
Item for Calibration:	
Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3B
Serial No.	: 095029
Sensitivity (K) 1 CPM	$: 0.001 \text{ mg/m}^3$
Sen. Adjustment Scale Setting	: 551 CPM
Equipment No.	: A-02-10
Test Conditions:	
Room Temperature	: 23 degree Celsius
Relative Humidity	: 65 %

## **Test Specifications & Methodology:**

 Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
 In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

### **Results:**

Correlation Factor (CF)	0.0036
114 <u>3</u> 114 114	
*******	***********************************

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



#### TEST REPORT Test Report No .: **Cinotech Consultants Limited** C/170609K APPLICANT: Date of Issue: 2017-06-12 Room 1710, Technology Park, 2017-06-09 Date Received: 18 On Lai Street, Date Tested: 2017-06-09 Shatin, NT, Hong Kong 2017-06-12 Date Completed: Next Due Date: 2017-08-11 1 of 1 Page: ATTN: Mr. W. K. Tang **Certificate of Calibration** Item for Calibration: : Handheld Particle Counter Description : Hal Technology Manufacturer : Hal-HPC300 Model No. : 3020411 Serial No. Flow rate : 0.1 cfm : 0 count per 5 minutes Zero Count Test : A-26-04 Equipment No. **Test Conditions:** : 21 degree Celsius Room Temperature : 62 % **Relative Humidity Test Specifications & Methodology:** 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc. 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler. Dessilter

Correlation Factor (CF)	1.133
-------------------------	-------

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



## TEST REPORT

**Certificate of Calibration** 

## APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Mr. W. K. Tang

Test Report No .:	C/170609	
Date of Issue:	2017-06-12	
Date Received:	2017-06-09	
Date Tested:	2017-06-09	
Date Completed:	2017-06-12	
Next Due Date:	2017-08-11	
Page:	1 of 1	

## ATTN:

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701011
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-02
Test Conditions:	
Room Temperature	: 21 degree Celsius
Relative Humidity	: 62 %

## **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

## **Results:**

Correlation Factor (CF)	1.133
	***

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

atule

PATRICK TSE Laboratory Manager



## TEST REPORT

## APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

		-
Test Report No .:	C/170609B	
Date of Issue:	2017-06-12	
Date Received:	2017-06-09	
Date Tested:	2017-06-09	
Date Completed:	2017-06-12	
Next Due Date:	2017-08-11	
Page:	1 of 1	

ATTN:

Mr. W. K. Tang

#### **Certificate of Calibration Item for Calibration:** : Handheld Particle Counter Description : Hal Technology Manufacturer : Hal-HPC301 Model No. : 3011701017 Serial No. : 0.1 cfm Flow rate : 0 count per 5 minutes Zero Count Test : A-27-04 Equipment No. **Test Conditions:** : 21 degree Celsius Room Temperature : 62 % **Relative Humidity**

### **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	1.077
	· · · · · · · · · · · · · · · · · · ·

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

**PATRICK TSE** Laboratory Manager

## TEST REPORT

## APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

		-
Test Report No .:	C/170609F	
Date of Issue:	2017-06-12	
Date Received:	2017-06-09	
Date Tested:	2017-06-09	
Date Completed:	2017-06-12	
Next Due Date:	2017-08-11	
Page:	1 of 1	

ATTN:

ELLAB 進 esting & Research

### Mr. W. K. Tang

Certificate of Calibration		
Item for Calibration:		
Description	: Handheld Particle Counter	
Manufacturer	: Hal Technology	
Model No.	: Hal-HPC301	
Serial No.	: 3011701018	
Flow rate	: 0.1 cfm	
Zero Count Test	: 0 count per 5 minutes	
Equipment No.	: A-27-05	
Test Conditions:		
Room Temperature	: 21 degree Celsius	
Relative Humidity	: 62 %	

### **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	1.074	
	· · · · · · · · · · · · · · · · · · ·	

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced, except in full, without prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.

## TEST REPORT

## APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No .:	C/170609C
Date of Issue:	2017-06-12
Date Received:	2017-06-09
Date Tested:	2017-06-09
Date Completed:	2017-06-12
Next Due Date:	2017-08-11
Page:	1 of 1

ATTN:

/ELLAB 匯 Testing & Research >

Mr. W. K. Tang

## **Certificate of Calibration**

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer : Hal Technology	
Model No. : Hal-HPC301	
Serial No. : 3011701014	
Flow rate : 0.1 cfm	
Zero Count Test : 0 count per 5 minur	
Equipment No. : A-27-06	
Test Conditions:	
Room Temperature	: 21 degree Celsius
Relative Humidity : 62 %	

## Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

### **Results:**

	1.062	Correlation Factor (CF)
****	******	*************************************

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PA'TRICK TSE Laboratory Manager

This report may not be reproduced, except in full, without prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



## TEST REPORT

Cinotech Consultants Limited Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

	The subscription of the second s
Test Report No .:	C/N/161230
Date of Issue:	2017-01-03
Date Received:	2016-12-30
Date Tested:	2016-12-30
Date Completed:	2017-01-03
Next Due Date:	2018-01-02
Page:	1 of 1

ATTN:

Mr. W. K. Tang

## **Certificate of Calibration**

## Item for calibration:

	Description	: 'SVANTEK' Integrating Sound Level Meter
	Manufacturer	: SVANTEK
	Model No.	: SVAN 955
	Serial No.	: 14303
	Microphone No.	: 35222
	Equipment No.	: N-08-05
Test cond	litions:	
	Room Temperatre	: 21 degree Celsius

## Relative Humidity

## **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

: 62 %

## **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0
114	

Remark: 1)This report supersedes the one dated 2012/01/21 with certificate number C/N/120120/1.

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.

1 of 1



## TEST REPORT

APPLICANT:		Test Report No.: Date of Issue:	C/N/160826A 2016-08-29
	18 On Lai Street,	Date Received:	2016-08-26
	Shatin, NT, Hong Kong	Date Tested:	2016-08-26
	, , , , ,	Date Completed:	2016-08-29
		Next Due Date:	2017-08-28

ATTN:

Mr. W.K. Tang

## **Certificate of Calibration**

## Item for calibration:

Description Manufacturer Model No. Serial No. Microphone No. Equipment No. : 'SVANTEK' Integrating Sound Level Meter : SVANTEK : SVAN 957 : 21455 : 43730 : N-08-07

## **Test conditions:**

Room Temperatre Relative Humidity : 25 degree Celsius : 57%

Page:

## **Test Specifications:**

Performance checking at 94 and 114 dB

### Methodology:

In-house method, according to manufacturer instruction manual

## **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



## TEST REPORT

## APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

		-
Test Report No .:	C/N/161128	
Date of Issue:	2016-11-30	
Date Received:	2016-11-28	
Date Tested:	2016-11-28	
Date Completed:	2016-11-30	
Next Due Date:	2017-11-29	
Page:	1 of 1	

## ATTN:

## Mr. W.K. Tang

## **Certificate of Calibration**

## Item for calibration:

Description Manufacturer Model No. Serial No. Microphone No. Equipment No. : 'SVANTEK' Integrating Sound Level Meter : SVANTEK : SVAN 957 : 23853 : 48530 : N-08-10

#### **Test conditions:**

Room Temperatre Relative Humidity : 21 degree Celsius : 66%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



#### TEST REPORT C/N/160930A Test Report No .: **Cinotech Consultants Limited** APPLICANT: 2016-10-03 Date of Issue: Room 1710, Technology Park, Date Received: 2016-09-30 18 On Lai Street, 2016-09-30 Date Tested: Shatin, NT, Hong Kong 2016-10-03 Date Completed: 2017-10-02 Next Due Date: 1 of 1 Page: Mr. W.K. Tang ATTN:

## Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No. : Acoustical Calibrator : SVANTEK. : SV30A : 24803 : N-09-03

#### **Test conditions:**

Room Temperatre Relative Humidity : 25 degree Celsius : 60%

#### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

## **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0\pm0.1~\mathrm{dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



	TEST REPO	RT	
APPLICANT:	Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong	Test Report No.: Date of Issue: Date Received: Date Tested: Date Completed: Next Due Date:	C/N/160930B 2016-10-03 2016-09-30 2016-09-30 2016-10-03 2017-10-02
ATTN:	Mr. W.K. Tang	Page:	1 of 1

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No. : Acoustical Calibrator : SVANTEK : SV30A : 24791 : N-09-04

## Test conditions:

Room Temperatre Relative Humidity : 25 degree Celsius : 60%

#### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

## **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

RATRICK TSE Laboratory Manager



1 of 1

## TEST REPORT

APPLICANT:	<b>Cinotech Consultants Limited</b>	Test Report No .:	C/N/160930C
	Room 1710, Technology Park,	Date of Issue:	2016-10-03
	18 On Lai Street,	Date Received:	2016-09-30
	Shatin, NT, Hong Kong	Date Tested:	2016-09-30
		Date Completed:	2016-10-03
		Next Due Date:	2017-10-02

ATTN: Mr. W.K. Tang

## Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No. : Acoustical Calibrator : SVANTEK : SV30A : 24780 : N-09-05

Page:

## **Test conditions:**

Room Temperatre Relative Humidity : 25 degree Celsius : 60%

## Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

## **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced, except in full, without prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

		Site	Information		
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2752	Model:	TE-5170X	Operator:	Yam
		Ambi	ent Condition	n	

Model:	TE-2025A		2 40225
Serial No.:	2454	Slope: Intercept:	2.10326
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia
Test #	(in)	(m3/min)	(chart)	(corrected)
1	6.50	1.246	44.0	44.07
2	5.90	1.188	41.0	41.06
3	4.70	1.064	39.0	39.06
4	3.60	0.935	33.0	33.05
5	2.40	0.770	28.0	28.04

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	33.1537	b=	2.5544	Corr. Coeff=	0.9921
Sampler	set point(SSP)	43	CFM		
0.12 11-10-1010	D/D- (D- 4)/(D- 4) (D- 1)		Calculations		
Qsta = 1/m[Sqrt(H20)] IC = I[Sqrt(Pa/Pstd)(	O(Pa/Pstd)(Tstd/Ta))-b] Tstd/Ta)]		m = sampler slope b = sampler intercept I = chart response		
Qstd = standard flow	rate		Tav = average temperature		
IC = corrected chart	response		Pav = average pressure		
I = actual chart respo	onse				
m = calibrator Qstd	slope				
b = calibrator Qstd i	intercept				
Ta = actual temperat	ure during calibration (deg H	C			
Pa = actual pressure	during calibration (mm Hg)				
Tstd = 298 deg K					
Pstd = 760 mm Hg					
For subsequent calcu (1.21*m+b)/[Sqrt(29	lation of sampler flow: 8/Tav)(Pav/760)]				
Checked by:	Matthew.		Date:	13-M	ar-17
	Next Cali	bratio	on Date: 09-Sep-	2017	

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

		Site	Information		
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2754	Model:	TE-5170X	Operator:	Yam

## Ambient Condition

Corrected Pressure (mm Hg):	757.6	Temperature (deg K):	296.2
	Calib	ration Orifice	
Model:	Т	E-2025A Slope:	2.10326

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### **Calibration Data** Qa, X-Axis Plate or In,H2O I, CFM IC, Y-Axia Test # (in) (m3/min) (chart) (corrected) 6.40 1.236 40.0 40.06 1 2 5.50 1.149 38.0 38.06 4.60 1.053 36.0 36.05 3 3.30 0.897 30.0 30.05 4 2.20 0.738 26.0 26.04 5

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	29.1511	b=	4.4741	Corr. Coeff=	0.9951
Samp	ler set point(SSP)	40	CFM		
			Calculations		
Qstd = 1/m[Sqrt(H	[2O(Pa/Pstd)(Tstd/Ta))-b]		m = sampler slope		
IC = I[Sqrt(Pa/Pst	d)(Tstd/Ta)]		b = sampler intercept		
			1 = chart response		
Qstd = standard flo	ow rate		Tav = average temperature		
IC = corrected cha	rt response		Pav = average pressure		
I = actual chart res					
m = calibrator Qs					
b = calibrator Qst					
	rature during calibration (deg K	)			
and the second se	re during calibration (mm Hg)				
Tstd = 298 deg K					
Pstd = 760  mm Hg					
	culation of sampler flow:				
(1.21*m+b)/[Sqrt(	298/Tav)(Pav/760)]				
	1 douthan 1				
Checked by:	la then a few .		Date:	13-M	ar-17

## Next Calibration Date: 09-Sep-2017

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2763	Model:	TE-5170X	Operator:	Yam

## Corrected Pressure (mm Hg): 757.6 Temperature (deg K): 296.2 Calibration Orifice

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia
Test #	(in)	(m3/min)	(chart)	(corrected)
1	6.70	1.264	39.0	39.06
2	5.90	1.188	35.0	35.05
3	4.80	1.075	32.0	32.05
4	3.50	0.923	28.0	28.04
5	2.40	0.770	22.0	22.03

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	32.4948	b=	-2.6780	Corr. Coeff=	0.9945	m=	32.2966	b=	0.3031	Corr.
Sampler	set point(SSP)	37	CFM			Samp	ler set point(SSP)	39	CFM	
IC = I[Sqrt(Pa/Pstd)( Qstd = standard flow IC = corrected chart i I = actual chart respo m = calibrator Qstd i b = calibrator Qstd i Ta = actual temperati Pa = actual pressure Tstd = 298 deg K Pstd = 760 mm Hg For subsequent calcu	rate response nse slope ntercept ure during calibration (deg k during calibration (mm Hg) lation of sampler flow:		Calculations m = sampler slope b = sampler intercept I = chart response Tav = average temperature Pav = average pressure			IC = I[Sqrt(Pa/Pst Qstd = standard fl IC = corrected cha I = actual chart res m = calibrator Qs b = calibrator Qs Ta = actual temper Pa = actual pressu Tstd = 298 deg K Pstd = 760 mm Ha For subsequent cal	ow rate rt response sponse td slope d intercept rature during calibration (deg l re during calibration (mm Hg) g culation of sampler flow:		Calculations m = sampler slope b = sampler intercept I = chart response Tav = average temperature Pav = average pressure	
(1.21*m+b)/[Sqrt(29) Checked by:	Motthew.		Date:	13-M	ar-17	Checked by:	298/Tav)(Pav/760)] Motthew .		Date:	
	Next Cali	bratio	on Date: 09-Sep-	2017			Next Cali	brati	on Date: 09-Sep-	2017

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

		Site	Information		
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2765	Model:	TE-5170X	Operator:	Yam

Corrected Pressure (mm Hg):	757.6	Temperature (deg K):	296.2
-----------------------------	-------	----------------------	-------

	Calibration On	ice	
Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### **Calibration Data** Plate or In,H2O Qa, X-Axis I, CFM IC, Y-Axia Test # (in) (m3/min) (chart) (corrected) 6.60 1.255 40.0 40.06 1 2 5.70 1.169 38.0 38.06 4.80 1.075 36.0 36.05 3 3.40 0.910 30.0 30.05 4 2.30 0.754 24.0 24.04 5

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

Corr. Coeff= 0.9936

13-Mar-17

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

HIVOL SAMPLER CALIBR	A DATA SHEET (TSP)
----------------------	--------------------

Site Information					
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2766	Model:	TE-5170X	Operator:	Yam

## Ambient Condition

Corrected Pressure (mm Hg): 757.6 Temperature (deg K):

## **Calibration Orifice**

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia
Test #	(in)	(m3/min)	(chart)	(corrected)
1	7.50	1.336	48.0	48.07
2	6.40	1.236	44.0	44.07
3	4.40	1.031	39.0	39.06
4	3.30	0.897	32.0	32.05
5	2.00	0.705	28.0	28.04

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	32.2524	b=	4.6824	Corr. Coeff=	0.9919	m=	28.2377
Sampl	ler set point(SSP)	44 (	CFM			Sample	er set point(SSP)
		Cal	culations				
Qstd = 1/m[Sqrt(H	[2O(Pa/Pstd)(Tstd/Ta))-b]	I	n = sampler slope			Qstd = 1/m[Sqrt(H2	O(Pa/Pstd)(Tstd/Ta))-b]
IC = I[Sqrt(Pa/Psta	d)(Tstd/Ta)]	t	<ul> <li>= sampler intercept</li> <li>= chart response</li> </ul>			IC = I[Sqrt(Pa/Pstd)	)(Tstd/Ta)]
Qstd = standard flo	ow rate	1	Tav = average temperature			Qstd = standard flow	w rate
IC = corrected cha	rt response	I	Pav = average pressure			IC = corrected chart	t response
I = actual chart res	sponse					I = actual chart resp	onse
m = calibrator Qs	td slope					m = calibrator Qstd	l slope
b = calibrator Qst	d intercept					b = calibrator Qstd	intercept
Ta = actual temper	rature during calibration (de	g K)				Ta = actual tempera	ture during calibration (deg K)
Pa = actual pressu	re during calibration (mm H	Ig)				Pa = actual pressure	during calibration (mm Hg)
Tstd = 298 deg K						Tstd = 298 deg K	
Pstd = 760 mm Hg	2					Pstd = 760 mm Hg	
For subsequent cal	culation of sampler flow;					For subsequent calc	ulation of sampler flow:
(1.21*m+b)/[Sqrt(	298/Tav)(Pav/760)]					(1.21*m+b)/[Sqrt(29	98/Tav)(Pav/760)]
Checked by:	Matthew.		Date:	13 <b>-</b> M	ar-17	Checked by:	Metthew.
	Mart Ca	Liburtian	Datas 00 Car	2017			Mart Calib

296.2

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information					
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2767	Model:	TE-5170X	Operator:	Yam

#### Ambient Condition

		1	
Corrected Pressure (mm Hg):	757.6	Temperature (deg K):	296.2

#### **Calibration Orifice**

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia
Test #	(in)	(m3/min)	(chart)	(corrected)
1	6.60	1.255	42.0	42.06
2	5.50	1.149	41.0	41.06
3	4.80	1.075	37.0	37.06
4	3.40	0.910	33.0	33.05
5	2.20	0.738	28.0	28.04

#### Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

m=	28.2377	b=	7.3012	Corr. Coeff=	0.9903
Sample	er set point(SSP)	41	CFM		
			Calculations		
Qstd = 1/m[Sqrt(Hz IC = I[Sqrt(Pa/Pstd	2O(Pa/Pstd)(Tstd/Ta))-b] )(Tstd/Ta)]		m = sampler slope b = sampler intercept I = chart response		
Qstd = standard flo	w rate		Tav = average temperature		
IC = corrected char	t response		Pav = average pressure		
I = actual chart resp	oonse				
m = calibrator Qst	d slope				
b = calibrator Qstd	intercept				
Ta = actual tempera	ature during calibration (des	(K)			
Pa = actual pressure	e during calibration (mm H	2)			
Tstd = 298 deg K					
Pstd = 760 mm Hg					
	culation of sampler flow:				
the montoful					
Checked by:	Matthew.		Date:	13-M	ar-17


Next Calibration Date: 09-Sep-2017


Next Calibration Date: 09-Sep-2017

Date


InnoTech Instrumentation Co. Ltd. 創新科儀有限公司 HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)						nmenta				VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX	
HI	OL SAMPLER			IEET (TSP)		OPTETOE	TRANSFER STA	NDAPD CEP	TELCATION	WORKCHEFT	TE FORES
		Site Information					5				
ocation:	Castco's Office	Site ID: NA	Date:	09-Mar-2017	Date - M Operator		6 Rootsmeter Orifice I.		2454	Ta (K) - Pa (mm)	
erial No:	2768	Model: TE-6170X	Operator:	Yam							
		Ambient Conditio			PLATE	VOLUME	VOLUME	DIFF	DIFF	METER DIFF	ORFIC: DIFF
acted Draze	sure (mm Hg):	757.6 Temperature	80.	296.2	OR Run #	START (m3)	STOP (m3)	VOLUME (m3)	TIME (min)	Hg (mm)	H20 (in.)
EU Press	sare (mm rig).										
		Calibration Orific			1 2	NA NA	NA NA	1.00	1.4020	3.2	2.0
		TE-2025A	Slope:	2.10326	3	NA	NA	1.00	0.9010	7.9	5.0
No.: tion Due	Date:	2434 14-Mar-17	Intercept:	-0.06696 0.99989	4 5	NA NA	NA NA	1.00	0.8590	8.8	5.9
al pue	Logic.	1+*W8P11/	Corr. Coeff:	0.22202			1				
		Calibration Data									
te or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia				ATA TABULA	TION		
t#	(in)	(m3/min)	(chart)	(corrected)				AIA IABULI	II ION		
$\rightarrow$	6.10	1.208	42.0	42.06	Vstd	(x axis) Qstd	(y axis)		Va	(x axis)	(y axi
+	5.40	1.138	40.0	40.06 38.06						Qa	
+	3.20	0.884	33.0	33.05	0.9866 0.9824	0.7037	1.4078	-	0.9957	0.7102	0.88
	2.00	0.705	30.0	30.05	0.9803	1.0880	2.2259		0.9914 0.9893	0.9855	1.25
starle	n Relationship (Qa on x-a)	rie II" on warie)			0.9792 0.9738	1.1399 1.3735	2.3345 2.8155		0.9882	1.1504	1.47
IDIALIC	24.3862	b= 12.3264		Corr. Coeff= 0.9948					0.9828	1 1.3862	1.77
		-	_	Cont. Coch-	intercep	pe (m) = t (b) =	2.10326	h 11 1	Qa slop intercep	be (m) = bt (b) =	1.3170
ampi	er set point(SSP)	42 CFM			coeffici	ent (r) =	0.99989			ent (r) =	0.9991
and Country	CODE REALIZED AND AND AND AND AND AND AND AND AND AN	Calculations	lana				Pa/760) (298/	Ta)]		SQRT [H20 (1	
	2O(Pa/Pstd)(Tstd/Ta))-b] [)(Tstd/Ta)]	m = sampler s b = sampler in									
inge sels site	Art wanter wards	I = chart respo					1	CALCULATIC	NS		
andard fic		Tay = average 1					Vstd = Dif	f. Vol(Pa	-Diff. Ha)	/760] (298/1	ra)
cted char chart rea	rt response	Paw = awcrage p	pressaire				Qstd = Vst	d/Time		,, (2007)	
	d slope						Va = Diff	Vol [(Pa-D	iff Ha)/Pa	1	
	l intercept	- 825					Qa = Va/Ti	me			
	sture during calibration (de e during calibration (mm H										
48 deg K						F	or subsequen	t flow rat	e calculat	ions:	
0 mm Hg						Q	std = $1/m{[S]}$	QRT (H2O (Pa	/760) (298/	Ta))]- b}	
	culation of sampler flow: 298/Tavi(Pav/760)]					Q	$a = 1/m \{ [SQR]$	T H20(Ta/P	a)]- b}		
e a Cadrid	ow serve an lovi										
d here	Marthew.		Data	13-Mar-17							
ed by:			Date:	13-0428-17							
	NT ~	alibration Da									

## Calibration Certificate of Dust Meter






## Calibration Certificate of Dust Meter



## Cartificate of Cound I and Mate

Certificate of Sc	bund Level Meter
CEPPER CHUNACEPREI LABORATORY	度 定 で で で で で で 本 本 本 本 本 本 本 本 市 に 本 本 本 市 た 本 本 本 本 本 本 本 本 本 本 本 本 本
· 证书编号: 2HB17000013-0001 Certificate No.	证书编号: 2HB16001326-0003 Certificate No.
委托单位: Castco Testing Centre Limited	委托单位: Castco Testing Centre Limited
委托方地址: 29A,On Chuen Street, On Lok Tsuen, Fanling, N.T.	仪器名称:SOUND LEVEL METER
仪器名称: Sound Level Meter	型号规格: NL-52 Model/Type
型号规格: NL-52	制造商: RION
制造商: RION	机身号: 00164461
机身号: 00921213 Serial No	管理号: AAST-SLM-06
管理号: AAST-SLM-04	校准日期: 2016 年 09 月 22 日
校准日期: 2017 年 01 月 05 日	建议再校日期: 2017年 09月 22 日
建议再校日期: 2018 年 01 月 05 日 R Next Cal. Date	结论: 所校准项目合格(Passed at Calibration Items)
结论: 所校准项目合格(Passed at Calibration Items)	CEPREI
校准: Calibrated by 罗式满 Inspected by 杨雨梅	校准: Calibrated by 加西梅 Inspected by 回来
签发: Approved by 版的木力 印章: Stamp	签发: Approved by 版印末方 印章: Stamp
幕束计量检测中心     CEPREI Calibration and Testing Center       广州总部地址,广州天河区东莞庄路110号     H.Q. Addr: No.110 Dongguanzhuang Rold, Franke District, Jouangzhou       香港分部地址,香港上水河桥/场/F2     CEPREII-Calibration and Testing Center       市場方部地址,香港上水河桥/场/F2     CEPREII-Calibration and Testing Center       市場方部地址,香港上水河桥/场/F2     CEPREII-Calibration and Testing Center       市場方部地址,香港上水河桥/场/F2     CEPREII-Calibration and Testing Center       市場方部は、156-7050803710日     CEPREII-Calibration and Testing Center       水田水, Scotestand F2     CEPREII-Calibration and Testing Center       市場方部は、156-7050803710日     CEPREII-Calibration and Testing Center       大田市     State Conter       市場方部は、156-7050803710日     Center       大田市     State Conter       東京     Complaint phone: 82-76580930-201497-20149       西部市: cal@ceprei.com.hk     Email: cal@ceprei.com.hk       岡址: www.ceprei-cal.com     Website: www.cepreh.chann	<ul> <li>塞宝计量检测中心</li> <li>广州总部地址,广州天河区东莞庄路110号</li> <li>村人京河区东莞庄路110号</li> <li>村人京市地址,广州天河区东莞庄路110号</li> <li>村人京都市地址,市市地大河街下地站,市场市学</li> <li>中国、市路2-2668071</li> <li>中国、市路</li> <li>中国、市路2-2668071</li> <li>中国、市路2-2668</li></ul>



## Calibration Certificate of Wind Anemometer

GUANGZHOU 广州计量检测技术研究院 GUANGZHOU INSTITUTE OF MEASUREMENT AND TESTING TECHNOLOGY	GUANGZHOU 广州计量检测技术研究院 GUANGZHOU INSTITUTE OF MEASUREMENT AND TESTING TECHNOLOGY
校准证书 CALIBRATION CERTIFICATE	说         明           证书编号: LC-20172600 Certificate No.         DIRECTIONS         第 2 页 Page         共 3 页 of           1、本院是政府依法设置的法定计量检定机构,工作职责为承担授权范围内的量值传递工作和向社会开展计量         1
证书编号     LC-20172600     第 1 页     共 3 页       Certificate     No.     Page     of       委托方     佳力高試驗中心有限公司       Client     CASTCO TESING CENTRE LTD	校准技术服务工作。 Guangzhou Institute of Measurement and Testing Technology(GIMTT) is a legal metrological organization set by government, which is responsible for value dissemination within authorization, and to provide metrological and calibration services for social benefit.
地     香港新界粉嶺安樂村安居街33號       Address     33 On Kui Street On Lok Tsue Fanling, N. T, H. K.       计量器具名称 Measuring instruments     Davis Weather Station	2、本院的质量管理体系符合ISO/IEC 17025; 2005标准的要求。 The quality system of GIMTT is in accordance with ISO/IEC 17025:2005.
规格型号 Vantage Pro2 Mode1/Type	3、本院出具的数据均可溯源到国家计量基准和SI单位标准。 All data issued by GIMTT are traceable to national measurement standards and SI unit standards.
编 号 A70604D29N/自编號:EN52-01 Serial No	4、本次校准所依据的技术文件是: Reference documents for the calibration; JJG 613-1989 《电接风向风速仪》检定规程 V.R. of Verification Regulation of Contact Anemorumbometer
証书专用章 Issued by (Stamp)       正书专用章 Lissued by (Stamp)         校准日期       2017 年 03 月 14 日 Calibration Date Y M D       建议校准周期       一年 The recommended calibration period	<ul> <li>5. 本次校准所使用的计量标准是: Standards of measurement used in the calibration: 设备名称/型号 编号 证书号 技术特征 Equipment/Model Serial No. Certificate No. Technique character 皮托静压管(Pitot Tubes) 0471 NSC201750171/2022-02-16 脉中E:±0.01 补偿或煤压计 200509032 LV-201531497/2017-12-19 花碗度等级: 二等 Grade 2 空盒气压液(Aneroid barometer) 06-0008 LV-201619205/2017-07-01 MPE:±2.5 hPa 风潮(Wind tunel) 08 LC-20167300/2017-06-28 幼均性≤1%; 数显倾角仪(Digital Inclinometer) N2955 CJ-20169223/2017-05-25 和Etet &lt;0.55; MPE:±5<sup>5</sup></li> <li>6. 依据JJF 1059.1-2012 《测量结果不确定度评定与表示》,本次校准中部分测量结果的不确定度分别是: The uncertainty of measurement results in accordance with JJF 1059.1-2012: U=0.20 m/s; k=2</li> </ul>
本院地址: 广州市广仁路11号   邮政编码: 510030  电话: 020-83362165 传真: 020-83369351 广州市科學城尖塔山路19号 邮政编码: 510663  电话: 020-32086301  传真: 020-32086300 开发区中心电话: 020-82223272    白云区中心电话: 020-36200320    南边中心电话: 020-34970774 单位网址: www.gzjljc.net    业务邮箱: yewuban@gzjls.net   数信号: 0Z几JC	7、本次校准的地点与校准时的环境条件: Site of the calibration and environmental conditions during the calibration; 地点 科学城实验室 温度 19.4℃ 相对温度 53% Site Temperature RM

## Calibration Certificate of Wind Anemometer

	- Dult - Start	and the second		Citor automa	a citro	
	ALL AND DECEMPTION OF					
	1	المال -	上县 松 测	壮 卡 五	穴 10	
	GUANGZHOU		十量检测			
	0	GUANGZHOU INS	STITUTE OF MEASUREM	BNT AND TESTING	TECHNOLOGY	
		校	准结果			
			'S OF CALIBRATION			
	and the second second	RESULT	5 OF CALIBRATION	TECHNER CUNER		No NEVEL
	证书编号 LC-20172600	原始记录	号 17205J0338	第 3 页	共 3 页	
a second	Certificate No.	MEN DE MOI NO	CLOCK - CONT	Page	Of	
	1、外观:正常					
Sunst	Appearance: Pass					
	2、空气密度修正系数((	Correction factor	of air density): 1.0	07;		
	总修正系数(Correct 大气压力 (Atmosphere)	eric pressure):	1018.0 hPa;			
	3、风速仪示值校准:					
	Indication calibra		ri and subsection			
	微压计示值 Indication of	标准值 Values of	仪器示值 Indication	修正值 Values of		
	micromanometer (mmH <sub>2</sub> 0)	standard (m/s)	of anemometer (m/s)	correction (m/s)		
	6. 10	2.0	1.8	+0.2		
	0.10	2.0	1.0	+0.2		
	4、风向角示值校准:		A CLARKER COM			
	Indication calibr					
	标准值( Values of st		仪器示值 (°) Instrument Reading			
	0.0 45.0		0 45			
	90.0 135.0		90 135			
	180. 0 225. 0		180 225			
	270.0 315.0		270 315			
	360. 0		360			
	and the second second		TOA		STING TECHNOL	
2			下空白 f this page is blank			
all the						
-	and the second states	A ALAN DESIGNATION	California and a	an and a second second	all strates	Dimator
	注:1、此结果只与受校准		ar +ł?			
	2、未经本院书面批准 3、此证书无本院盖章		III. 13.			
	Note: 1. The results re 2. This certifies			full without the		
	written approv	al of our institu				
	3. This certifica	ite shall not be	valid without stamp of	f our institute .		

APPENDIX C WEATHER INFORMATION

## APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

## I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 July 2017	26.7 – 31.7	67 – 94	7.4
2 July 2017	26.2 - 30.3	79 – 91	8.8
3 July 2017	26.7 - 30.7	77 – 93	8.4
4 July 2017	25.3 - 28.6	84 – 97	32.3
5 July 2017	26.5 - 31.0	77 – 96	27.5
6 July 2017	25.8 - 28.7	87 – 97	16.3
7 July 2017	26.0 - 29.8	77 – 97	35.8
8 July 2017	26.3 - 28.9	86 - 96	12.8
9 July 2017	27.1 - 32.3	66 – 94	1.2
10 July 2017	25.7 - 32.1	65 - 88	0.6
11 July 2017	27.6 - 32.7	64 - 89	0
12 July 2017	27.9 - 32.9	66 – 88	Trace
13 July 2017	28.2 - 33.5	68 – 87	Trace
14 July 2017	27.4 - 32.8	70 - 93	2.3
15 July 2017	27.0 - 32.1	75 – 94	8.8
16 July 2017	26.1 - 28.5	83 - 97	21.0
17 July 2017	24.4 - 28.8	83 - 98	184.6
18 July 2017	24.6 - 27.8	91 – 99	134.3
19 July 2017	24.2 - 30.8	76 – 98	12.6

## APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

## I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 July 2017	27.2 - 30.8	77 – 91	2.0
21 July 2017	27.6 - 32.2	67 – 91	0.2
22 July 2017	26.5 - 33.1	62 - 85	3.3
23 July 2017	25.6 - 28.8	73 – 98	46.5
24 July 2017	25.8 - 31.2	77 – 98	3.3
25 July 2017	27.7 - 33.1	63 - 88	Trace
26 July 2017	27.1 - 34.4	56 - 91	0
27 July 2017	28.0 - 30.6	74 – 85	Trace
28 July 2017	28.1 - 34.4	57 – 84	0
29 July 2017	28.8 - 33.8	64 – 79	0
30 July 2017	29.6 - 34.8	57 – 83	0
31 July 2017	29.8 - 32.4	68 – 86	0

\* The above information was extracted from the daily weather summary by Hong Kong Observatory.

## APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

## II. Mean Wind Speed and Wind Direction

Date	Prevailing Wind Direction (Degrees)	Mean Wind Speed (km/h)
1 July 2017	200	7.2
2 July 2017	180	7.4
3 July 2017	160	10
4 July 2017	140	9
5 July 2017	100	13.5
6 July 2017	110	15.2
7 July 2017	110	10
8 July 2017	120	7.8
9 July 2017	140	7.5
10 July 2017	160	6.5
11 July 2017	130	10.1
12 July 2017	130	9.2
13 July 2017	110	11
14 July 2017	110	13.5
15 July 2017	100	16.8
16 July 2017	100	18.9
17 July 2017	110	11.4
18 July 2017	100	11.1
19 July 2017	130	10
20 July 2017	90	12.8
21 July 2017	100	15.3
22 July 2017	100	11.2
23 July 2017	100	12.9
24 July 2017	100	10.5
25 July 2017	140	11.4
26 July 2017	140	8.6
27 July 2017	100	12.8
28 July 2017	100	11.6
29 July 2017	230	9.1
30 July 2017	240	13.5
31 July 2017	240	15.7

\* The above information was extracted from the daily weather summary by Hong Kong

Observatory

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for July 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jul
2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul
	1 hr TSP X3				1 hr TSP X3	
	AM4(C), AM5	1 hr TSP X3			AM4(C), AM5	
		AM2, AM3(A)				
	Noise			24-hr TSP		
	M6(A) M7, M8, M9			AM4(C), AM5		
9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul
				1 hr TSP X3		
	1 hr TSP X3			AM4(C), AM5		1 hr TSP X3
	AM2, AM3(A)					AM2, AM3(A)
				Noise		
			24-hr TSP AM4(C), AM5	M6(A) M7, M8, M9		
16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul
			1 hr TSP X3 AM4(C), AM5		1 hr TSP X3	
					AM2, AM3(A)	
			Noise			
		24-hr TSP AM4(C), AM5	M6(A) M7, M8, M9			
23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-Jul	29-Jul
		1 hr TSP X3 AM4(C), AM5		1 hr TSP X3		
		Aivi+(C), Aivi3		AM2, AM3(A)		
		Noise		, , ,		
	24-hr TSP AM4(C), AM5	M6(A) M7, M8, M9			24-hr TSP AM4(C), AM5	
	AM4(C), AM5 31-Jul				AIVI4(C), AIVI3	
	1 hr TSP X3					
	AM4(C), AM5					
	Noise					
	M6(A) M7, M8, M9					

#### Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM3(A) - Holy Trinity Bradbury Centre AM4(C) - New Pumping Station under Contract KL/2012/03 AM5 - CCC Kei To Secondary School

#### Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

#### Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for August 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Aug	2-Aug	3-Aug	4-Aug	5-Aug
			1 hr TSP X3 AM2, AM3(A)	24-hr TSP	1 hr TSP X3 AM4(C), AM5	
		<u></u>		AM4(C), AM5		
6-Aug	7-Aug	8-Aug	9-Aug	10-Aug	11-Aug	12-Aug
		1 hr TSP X3 AM2, AM3(A)	24-hr TSP AM4(C), AM5	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9		1 hr TSP X3 AM2, AM3(A)
13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug
	1 hr TSP X3 AM2, AM3(A)	24-hr TSP AM4(C), AM5	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9			1 hr TSP X3 AM2, AM3(A)
20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug
27.4	24-hr TSP AM4(C), AM5	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9	20.4	21.4	1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM4(C), AM5	
27-Aug	28-Aug	29-Aug	30-Aug	31-Aug		
	1 hr TSP X3 AM4(C), AM5			1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM4(C), AM5		

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM3(A) - Holy Trinity Bradbury Centre AM4(C) - New Pumping Station under Contract KL/2012/03 AM5 - CCC Kei To Secondary School

#### Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION


		Memorial Schoo	
Date	Time	Weather	Particulate Concentration ( µg/m3)
4-Jul-17	13:10	Cloudy	88.6
4-Jul-17	14:10	Cloudy	97.1
4-Jul-17	15:10	Cloudy	94.7
10-Jul-17	13:05	Sunny	64.4
10-Jul-17	14:05	Sunny	67.7
10-Jul-17	15:05	Sunny	65.5
15-Jul-17	13:10	Cloudy	31.7
15-Jul-17	14:10	Cloudy	34.0
15-Jul-17	15:10	Cloudy	36.3
21-Jul-17	13:05	Sunny	45.0
21-Jul-17	14:05	Sunny	48.7
21-Jul-17	15:05	Sunny	53.0
27-Jul-17	13:00	Cloudy	31.7
27-Jul-17	14:00	Cloudy	26.1
27-Jul-17	15:00	Cloudy	22.7
		Average	53.8
		Maximum	97.1
		Minimum	22.7
ocation AM3(A	A) - Holy Trin	ity Bradury Centre	9
Date	Time	Weather	Particulate Concentration ( µg/m3)
Date 4-Jul-17	Time 9:00	Weather Cloudy	Particulate Concentration(µg/m3) 98.7
			,
4-Jul-17	9:00	Cloudy	98.7
4-Jul-17 4-Jul-17	9:00 10:00	Cloudy Cloudy	98.7 93.2
4-Jul-17 4-Jul-17 4-Jul-17	9:00 10:00 11:00	Cloudy Cloudy Cloudy	98.7 93.2 86.7
4-Jul-17 4-Jul-17 4-Jul-17 10-Jul-17	9:00 10:00 11:00 9:00	Cloudy Cloudy Cloudy Sunny	98.7 93.2 86.7 70.9
4-Jul-17 4-Jul-17 4-Jul-17 10-Jul-17 10-Jul-17	9:00 10:00 11:00 9:00 10:00	Cloudy Cloudy Cloudy Sunny Sunny	98.7 93.2 86.7 70.9 75.1
4-Jul-17 4-Jul-17 4-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17	9:00 10:00 11:00 9:00 10:00 11:00	Cloudy Cloudy Cloudy Sunny Sunny Sunny	98.7 93.2 86.7 70.9 75.1 74.3
4-Jul-17 4-Jul-17 4-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17 15-Jul-17	9:00 10:00 11:00 9:00 10:00 11:00 9:00	Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy	98.7 93.2 86.7 70.9 75.1 74.3 49.9 44.2 43.1
4-Jul-17 4-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17 15-Jul-17	9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00	Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy	98.7 93.2 86.7 70.9 75.1 74.3 49.9 44.2 43.1 50.2
4-Jul-17 4-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17 15-Jul-17 15-Jul-17 21-Jul-17 21-Jul-17	9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00	Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy	98.7 93.2 86.7 70.9 75.1 74.3 49.9 44.2 43.1 50.2 52.5
4-Jul-17 4-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17 15-Jul-17 15-Jul-17 21-Jul-17	9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00	Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy Sunny	98.7 93.2 86.7 70.9 75.1 74.3 49.9 44.2 43.1 50.2
4-Jul-17 4-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17 15-Jul-17 15-Jul-17 15-Jul-17 21-Jul-17 21-Jul-17 21-Jul-17 27-Jul-17	9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00	Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy Sunny Sunny	98.7 93.2 86.7 70.9 75.1 74.3 49.9 44.2 43.1 50.2 52.5 53.4 69.0
4-Jul-17 4-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17 15-Jul-17 15-Jul-17 21-Jul-17 21-Jul-17 21-Jul-17	9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00	Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy Sunny Sunny Sunny	98.7 93.2 86.7 70.9 75.1 74.3 49.9 44.2 43.1 50.2 52.5 53.4
4-Jul-17 4-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17 15-Jul-17 15-Jul-17 15-Jul-17 21-Jul-17 21-Jul-17 21-Jul-17 27-Jul-17	9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00	Cloudy Cloudy Cloudy Sunny Sunny Cloudy Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy	98.7 93.2 86.7 70.9 75.1 74.3 49.9 44.2 43.1 50.2 52.5 53.4 69.0 72.2 73.0
4-Jul-17 4-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17 15-Jul-17 15-Jul-17 15-Jul-17 21-Jul-17 21-Jul-17 27-Jul-17 27-Jul-17	9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00	Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy	98.7 93.2 86.7 70.9 75.1 74.3 49.9 44.2 43.1 50.2 52.5 53.4 69.0 72.2
4-Jul-17 4-Jul-17 10-Jul-17 10-Jul-17 10-Jul-17 15-Jul-17 15-Jul-17 15-Jul-17 21-Jul-17 21-Jul-17 27-Jul-17 27-Jul-17	9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00	Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy Cloudy Cloudy	98.7 93.2 86.7 70.9 75.1 74.3 49.9 44.2 43.1 50.2 52.5 53.4 69.0 72.2 73.0


# Appendix E - 1-hour TSP Monitoring Results

Location AM4(0	Location AM4(C) - New Pumping Station					
Date	Time	Weather	Particulate Concentration ( µg/m3)			
3-Jul-17	9:00	Cloudy	78.9			
3-Jul-17	10:00	Cloudy	81.4			
3-Jul-17	11:00	Cloudy	85.5			
7-Jul-17	9:00	Cloudy	78.0			
7-Jul-17	10:00	Cloudy	73.7			
7-Jul-17	11:00	Cloudy	70.7			
13-Jul-17	9:00	Sunny	64.8			
13-Jul-17	10:00	Sunny	68.4			
13-Jul-17	11:00	Sunny	71.8			
19-Jul-17	13:00	Cloudy	228.2			
19-Jul-17	14:00	Cloudy	200.8			
19-Jul-17	15:00	Cloudy	194.4			
25-Jul-17	9:00	Sunny	52.2			
25-Jul-17	10:00	Sunny	54.7			
25-Jul-17	11:00	Sunny	58.5			
31-Jul-17	9:00	Fine	308.7			
31-Jul-17	10:00	Fine	314.9			
31-Jul-17	11:00	Fine	313.2			
		Average	133.3			
		Maximum	314.9			
		Minimum	52.2			

# Appendix E - 1-hour TSP Monitoring Results

Location AM5 - CCC Kei To Secondary School						
Date	Time	Weather	Particulate Concentration ( µg/m3)			
3-Jul-17	9:00	Cloudy	59.8			
3-Jul-17	10:00	Cloudy	62.1			
3-Jul-17	11:00	Cloudy	65.1			
7-Jul-17	14:30	Cloudy	70.3			
7-Jul-17	15:30	Cloudy	74.8			
7-Jul-17	16:30	Cloudy	67.3			
13-Jul-17	9:00	Sunny	60.8			
13-Jul-17	10:00	Sunny	67.2			
13-Jul-17	11:00	Sunny	59.4			
19-Jul-17	13:30	Cloudy	152.5			
19-Jul-17	14:30	Cloudy	171.6			
19-Jul-17	15:30	Cloudy	204.3			
25-Jul-17	8:35	Cloudy	39.0			
25-Jul-17	9:35	Cloudy	41.4			
25-Jul-17	10:35	Cloudy	36.4			
31-Jul-17	8:30	Fine	319.6			
31-Jul-17	9:30	Fine	326.9			
31-Jul-17	10:30	Fine	324.6			
		Average	122.4			
		Maximum	326.9			
		Minimum	36.4			





APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

#### Appendix F - 24-hour TSP Monitoring Results

Monitoring data at AM2 and AM3(A) was conducted by Castco

#### Location AM2 - Lee Kau Yan Memorial School

Start Date	Weather Condition	Conc. (µg/m3)
4-Jul-17	Sunny	24
10-Jul-17	Sunny	32
15-Jul-17	Cloudy	23
21-Jul-17	Cloudy	29
27-Jul-17	Sunny	36
	Min	23
	Max	36
	Average	29

Location AM3(A) - Holy Trinity Bradbury Centre


Start Date	Weather Condition	Conc. (µg/m3)
4-Jul-17	Sunny	38
10-Jul-17	Sunny	18
15-Jul-17	Cloudy	38
21-Jul-17	Cloudy	54
27-Jul-17	Sunny	49
	Min	18
	Max	54
	Average	39


#### Location AM4(C) - New Pumping Station under Contract KL/2012/03

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
6-Jul-17	Sunny	301.4	759.1	2.8759	2.9048	0.0289	1509.2	1533.2	24.0	1.21	1.21	1.21	1743.6	16.6
12-Jul-17	Sunny	302.6	761.7	2.8117	2.8357	0.0240	1533.2	1557.2	24.0	1.21	1.21	1.21	1743.1	13.8
18-Jul-17	Cloudy	297.9	761.4	2.8629	2.9024	0.0395	1557.2	1581.2	24.0	1.22	1.22	1.22	1758.0	22.5
24-Jul-17	Cloudy	299.4	757.3	2.8462	2.8761	0.0299	1581.2	1605.2	24.0	1.21	1.21	1.21	1748.0	17.1
28-Jul-17	Cloudy	303.6	756.7	2.8725	2.9100	0.0375	1605.2	1629.2	24.0	1.20	1.20	1.20	1733.6	21.6
													Min	13.8
													Max	22.5
													Average	18.3

#### Location AM5 - CCC Kei To Secondary School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
6-Jul-17	Sunny	302.0	759.7	2.8524	2.8743	0.0219	3122.2	3146.2	24.0	1.20	1.20	1.20	1731.9	12.6
12-Jul-17	Sunny	302.5	761.3	2.8743	2.9004	0.0261	3146.2	3170.2	24.0	1.20	1.20	1.20	1732.3	15.1
18-Jul-17	Cloudy	297.6	761.8	2.8775	2.8968	0.0193	3170.2	3194.2	24.0	1.21	1.21	1.21	1747.2	11.0
24-Jul-17	Cloudy	299.3	757.7	2.8564	2.8881	0.0317	3194.2	3218.2	24.0	1.21	1.21	1.21	1737.4	18.2
28-Jul-17	Cloudy	303.5	756.4	2.8399	2.8831	0.0432	3218.2	3242.2	24.0	1.20	1.20	1.20	1723.8	25.1
													Min	11.0
													Max	25.1
													Average	16.4





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION


#### Appendix G - Noise Monitoring Results


Location M6	Location M6(A) - Oblate Primary School									
		ime Weather		Unit: dB (A) (30-min)						
Date	Time		Meas	ured Noise	Level	Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
3-Jul-17	13:00	Cloudy	61.4	62.9	59.4		61.4 Measured $\leq$ Baseline			
13-Jul-17	10:15	Sunny	67.4	69.3	63.5		64.8			
19-Jul-17	11:00	Cloudy	62.1	67.8	58.6	63.9	62.1 Measured $\leq$ Baseline			
25-Jul-17	9:35	Sunny	62.6	64.1	61.0		62.6 Measured $\leq$ Baseline			
31-Jul-17	10:00	Cloudy	61.2	63.3	60.3		61.2 Measured $\leq$ Baseline			

Location M7	Location M7 - CCC Kei To Secondary School									
				Unit: dB (A) (30-min)						
Date	Time	Weather	Meas	ured Noise	Level	<b>Baseline Level</b>	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
3-Jul-17	9:10	Cloudy	69.5	71.9	66.0		61.8			
13-Jul-17	9:10	Sunny	69.4	72.6	67.0		61.1			
19-Jul-17	14:00	Cloudy	67.2	71.0	64.0	68.7	67.2 Measured $\leq$ Baseline			
25-Jul-17	9:10	Cloudy	69.5	72.0	65.5		61.8			
31-Jul-17	11:15	Cloudy	65.2	66.7	63.1		65.2 Measured $\leq$ Baseline			

Location M8	Location M8 - Po Leung Kuk Ngan Po Ling College									
				Unit: dB (A) (30-min)						
Date	Time	Weather	Meas	ured Noise	Level	<b>Baseline Level</b>	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
3-Jul-17	14:00	Cloudy	61.7	63.4	59.1		61.7 Measured $\leq$ Baseline			
13-Jul-17	11:30	Sunny	65.0	66.6	61.1		62.1			
19-Jul-17	15:00	Cloudy	63.4	65.8	61.0	61.9	58.1			
25-Jul-17	11:00	Sunny	63.5	64.9	60.3		58.4			
31-Jul-17	13:15	Cloudy	62.4	64.2	60.2		52.8			

Location M9	- Tak Lon	g Estate							
			Unit: dB (A) (30-min)						
Date	Time	Weather	Meas	ured Noise	Level	Baseline Level	Construction Noise Level		
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>		
3-Jul-17	15:00	Cloudy	65.4	67.1	62.4		64.0		
13-Jul-17	13:00	Sunny	64.7	66.3	62.5		63.0		
19-Jul-17	9:20	Cloudy	66.2	68.3	62.5	59.9	65.0		
25-Jul-17	17:20	Sunny	61.5	63.2	59.0		56.4		
31-Jul-17	14:55	Cloudy	64.5	65.9	62.2		62.7		





APPENDIX H SUMMARY OF EXCEEDANCE

## Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

## **Appendix H – Summary of Exceedance**

Exceedance Report for Contract No. KL/2012/03

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

### Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170706
Date	6 July 2017
Time	11:00-12:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	~
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
170706-R01	Ponding water should be avoided.	B 8
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170630), all environmental deficiencies were improved/rectified during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	a-e	6 July 2017
Checked by	Dr. Priscilla Choy	WE	6 July 2017

Checklist Reference Number	170714
Date	14 July 2017
Time	10:00-11:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
170714-001	Ponding water should be avoided.	B 8
	C. Air Quality	
170714-002	Haul road should be sprayed with water regularly.	C 5
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	~
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170706), all environmental deficiencies were improved/rectified during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	ane	14 July 2017
Checked by	Dr. Priscilla Choy	L J	14 July 2017
		57 J	

### Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170719	
Date	19 July 2017	
Time	14:00-16:30	

D-2 M-		Related
Ref. No.	Non-Compliance	Item No
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
170719-001	Ponding water should be avoided.	B 8
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	• No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
· · · · · · · · · · · · · · · · · · ·	• No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170714), item 170714-001 was remarked as 170719-001.	

Name	Signature	Date
Carrie Leung	(dire	19 July 2017
Dr. Priscilla Choy	h.Z.	19 July 2017
	Carrie Leung Dr. Priscilla Choy	Carrie Leung Colore Dr. Priscilla Choy bo

### Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170728	
Date	28 July 2017	
Time	14:00-16:30	

		Related
Ref. No.	Non-Compliance	Item No.
	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
170728-R01	Subbase at Portion 6 should be properly covered to prevent dust generation.	C 6
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 170719), all environmental deficiencies were improved/rectified during the site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo		28 July 2017
Checked by	Dr. Priscilla Choy	WZ	28 July 2017

### Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	170706
Date	6 July 2017
Time	11:00-12:00

		Related
Ref. No.	Non-Compliance	Item No
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170630), no environmental deficiencies was observed during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	and a	7 July 2017
Checked by	Dr. Priscilla Choy	WIA	7 July 2017

#### Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170714	
Date	14 July 2017	
Time	10:00-11:00	

<b>D</b> 0 37		Related
Ref. No.	Non-Compliance	Item No
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170706), no environmental deficiencies was observed during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	(e-e	14 July 2017
Checked by	Dr. Priscilla Choy	har	14 July 2017

١

Checklist Reference Number	170719	
Date	19 July 2017	
Time	14:00-16:30	

Ref. No.	Non-Compliance	Related
-	None identified	Item No
Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 17071 <b>4</b> ), no environmental deficiencies was observed during the site inspection.	· · · · · · · · · · · · · · · · · · ·

_ *	
	19 July 2017
1. D	19 July 2017
1	hP-

### Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	170728
Date	28 July 2017
Time	14:00-16:30

Ref. No.	Non-Compliance	Related Item No
-	None identified	Item 140
Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 170719), no environmental deficiencies was observed during the site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo		28 July 2017
Checked by	Dr. Priscilla Choy	Wik-	28 July 2017

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;	
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if	
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.	
	3. Repeat measurement to confirm finding.	method.			
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Discuss with ET and IEC on proper	
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;	
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial	
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three	
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;	
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;	
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.	
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of		
	6. If exceedance continues, arrange		remedial measures;		
	meeting with IEC and ER;		5. Conduct meeting with ET and		
	7. If exceedance stops, cease additional		IEC if exceedance continues.		
	monitoring.				
Limit Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid	
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;	
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper	
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;	
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial	
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three	

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
Limit Level being	1. Notify IEC, ER, Contractor and	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Action Level	1. Notify ER, IEC and Contractor;	1. Review the investigation	1. Confirm receipt of	1. Submit noise mitigation	
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;	
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation	
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.	
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be	
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after	
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)	
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;		
	check mitigation effectiveness.	(The above actions should be	4. Supervise the		
	(The above actions should be taken	taken within 2 working days after	implementation of remedial		
	within 2 working days after the	the exceedance is identified)	measures.		
	exceedance is identified)		(The above actions should be		
			taken within 2 working days		
			after the exceedance is		
			identified)		
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to	
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;	
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial	
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3	
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;	
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed	
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;	

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
 		identified)	

Event/Action Plan for Landscape and Visual

EVENT	ACTION			
ACTION LEVEL	ET	IEC	ER	CONTRACTOR
Design Check	1. Check final design conforms to the requirements of EP and prepare report.	<ol> <li>Check report.</li> <li>Recommend remedial design if necessary</li> </ol>	1. Undertake remedial design if necessary	
Non-conformity on one occasion	<ol> <li>Identify Source</li> <li>Inform IEC and</li> <li>ER</li> <li>Discuss remedial actions with IEC,</li> <li>ER and Contractor</li> <li>Monitor remedial actions until rectification has</li> <li>been completed</li> </ol>	<ol> <li>Check report</li> <li>Check Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial measures</li> <li>Advise ER on effectiveness of proposed remedial measures.</li> <li>Check implementation of remedial measures.</li> </ol>	<ol> <li>Notify Contractor</li> <li>Ensure remedial measures are properly implemented</li> </ol>	<ol> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ol>
Repeated Non-conformity	1. Identify Source Inform IEC and	1. Check monitoring report	<ol> <li>Notify Contractor</li> <li>Ensure remedial measures are properly</li> </ol>	<ol> <li>Amend working methods</li> <li>Rectify damage and</li> </ol>

ER	2. Check Contractor's	implemented	undertake any necessary
2. Increase	working method		replacement
monitoring	3. Discuss with ET and		
frequency	Contractor on possible		
3. Discuss remedial	remedial measures		
actions with IEC,	4. Advise ER on		
ER and Contractor	effectiveness of		
4. Monitor remedial	proposed remedial		
actions until	measures		
rectification has	5. Supervise		
been completed	implementation of		
5. If non-conformity	remedial measures.		
stops, cease			
additional			
monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

## Appendix K - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

Types of Impacts	Mitigation Measures	Status
Impacts	8 times daily watering of the work site with active dust emitting activities. Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.	Λ
	<ul> <li>Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.</li> </ul>	^
	<ul> <li>Misting for the dusty material should be carried out before being loaded into the vehicle.</li> <li>Any vehicle with an open load carrying area should</li> </ul>	^
	<ul> <li>have properly fitted side and tail boards.</li> <li>Material having the potential to create dust should not</li> </ul>	^
	be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	^
Construction Dust	<ul> <li>The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.</li> </ul>	^
	<ul> <li>The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On- site unpaved roads should be compacted and kept free of lose materials.</li> </ul>	^
	<ul> <li>Vehicle washing facilities should be provided at every vehicle exit point.</li> </ul>	^
	<ul> <li>The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituming materials as bardeness.</li> </ul>	^
	<ul> <li>Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.</li> </ul>	٨
	<ul> <li>Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides.</li> </ul>	^
	<ul> <li>Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.</li> </ul>	٨

	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump	^
	<ul> <li>Good Site Practice:</li> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.</li> <li>Silencers or muttlers on construction equipment should</li> </ul>	۸ N/A(1)
	be utilized and should be properly maintained during the construction program.	N/A(1)
	<ul> <li>Mobile plant, if any, should be sited as far away from NSRs as possible.</li> </ul>	^
	<ul> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.</li> </ul>	٨
	<ul> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> </ul>	^
	<ul> <li>Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	^
	Scheduling of Construction Works during School Examination Period	^
Construction Noise	<ul> <li>(i) Provision of low noise surfacing in a section of Road L2; and</li> </ul>	N/A
	(ii) Provision of structural fins	N/A
	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A
	<ul> <li>(i) Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and</li> </ul>	N/A
	(ii) Setback of building about 5m from site boundary.	N/A
	Setback of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
	<ul> <li>avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and</li> </ul>	N/A
	<ul> <li>(ii) for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not provide the facades with openable window.</li> </ul>	N/A

	(i) avoid any sensitive facades with openable window	N/A
	<ul> <li>facing the existing To Kwa Wan Road or</li> <li>(ii) provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at less than 55m away from To Kwa Wan Road to no more than</li> </ul>	N/A
	<ul> <li>(i) 25m above ground. avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from the slip road</li> </ul>	N/A
	All the ventilation fans installed in the below will be provided with silencers or acoustics treatment. (i) SPS (ii) ESS (iii) Tunnel Ventilation Shaft (iv) EFTS depot	N/A N/A N/A N/A
	Installation of retractable roof or other equivalent measures	N/A
	<ul> <li>The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including:</li> <li>Dual power supply or emergency generator should be</li> </ul>	
	<ul> <li>provided at all the SPSs to secure electrical power supply;</li> <li>Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during</li> </ul>	N/A N/A
	<ul> <li>maintenance of the duty pumps;</li> <li>An alarm should be installed to signal emergency high</li> </ul>	N/A
Construction Water	<ul> <li>For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities.</li> </ul>	N/A
Quality	Land-based Construction	
	Construction Runoff	
	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate	^
	<ul> <li>mitigation measures which include:</li> <li>use of sediment traps</li> </ul>	Λ

Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	^
ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	^
Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m <sup>3</sup> capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	^
Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m <sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	^
Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	^
Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	^
Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	^

construc- like is designe provideo sand an basis to The sec the whe with su	cles and plant should be cleaned before leaving a ction site to ensure no earth, mud, debris and the deposited by them on roads. An adequately d and located wheel washing bay should be d at every site exit, and wash-water should have d silt settled out and removed at least on a weekly o ensure the continued efficiency of the process, ction of access road leading to, and exiting from, sel-wash bay to the public road should be paved fficient backfall toward the wheel wash bay to
roads a	vehicle tracking of soil and silty water to public nd drains.
Drainag	le
installed activities minimis discharg	ommended that on-site drainage system should be d prior to the commencement of other construction s. Sediment traps should be installed in order to e the sediment loading of the effluent prior to ge into foul sewers. There should be no direct as of effluent from the site into the sea.
provided adequat flows. A inspecte operatio storms. reinstate	orary and permanent drainage pipes and culverts to facilitate runoff discharge should be ely designed for the controlled release of storm all sediment control measures should be regularly d and maintained to ensure proper and efficient n at all times and particularly following rain The temporarily diverted drainage should be ed to its original condition when the construction is finished or the temporary diversion is no longer
locks an capacity largest	tanks and storage areas should be provided with nd be located on sealed areas, within bunds of a r equal to 110% of the storage capacity of the tank, to prevent spilled fuel oils from reaching the waters of the Victoria Harbour WCZ.
Sewage	Effluent
expecter sewage need to the com number licensed construct Contract	ction work force sewage discharges on site are d to be connected to the existing trunk sewer or treatment facilities. The construction sewage may be handled by portable chemical toilets prior to mission of the on-site sewer system. Appropriate s of portable toilets should be provided by a l contractor to serve the large number of ction workers over the construction site. The tor should also be responsible for waste disposal intenance practices.
Stormwa	ater Discharges
Minimun	n distances of 100 m should be maintained the existing or planned stormwater discharges

\*

٨

۸

٨

Λ

N/A

K-5

Debris and Litter	^
In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials. litter or wastes to marine waters does not occur	
Construction Works at or in Close Proximity of Storm Culvert or Seafront	
The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	^
The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	۸
Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.	^
Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	^
Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	^
Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	^
Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	^
Construction effluent, site run-off and sewage should be properly collected and/or treated.	^
Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	^
Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.	^
Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	^

Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.       A         Good Site Practices       It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices are adhered to. Recommendations for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site       A         • Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangement facility, of all wastes generated at the site       A         • Training of site personnel in proper waste management and chemical waste handling, procedures       A         • Provision of sufficient waste disposal points and regular collection for disposal       A         • Appropriate measures to minimise windblown litter and dust during transportation of wastes in enclosed containers.       A         • A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)       A         Waste Reduction Measures       Good management and control can prevent the generation of a significant amount of waste.       A         • Soft C&B waste from demolition of the remaining stage, as well as by ensuring the implementation of good site practices. Recower recyclable portions such as metals       A         • Soft C&B waste from demolition of the remaining structures to recover recyclable portions such as metals       A         • Soft C&B waste from demolition o		^
It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include. • Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site • Training of site personnel in proper waste management and chemical waste handling procedures • Provision of sufficient waste disposal points and regular collection for disposal • Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers • A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) Waste Reduction Measures Good management and control can prevent the generation of a significant amount of wastes. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: • Soft C&D waste from demolition of the remaining structures to recover recyclable portions such as metals • Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal • Encourage collection of aluminium cans, PET botties and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force • Any unused chemicals or those with remaining functional capacity should be recycled • Proper storage and site practices to minimise the potential for damage or contamination of	shall be implemented for the proposed sediment	^
Training of site personnel in proper waste management and chemical waste handling procedures     Provision of sufficient waste disposal points and regular collection for disposal     Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers     A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)     Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:     Soft C&D waste form demolition of the remaining structures to recover recyclable portions such as metals     Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general reluse generated by the work force Any unused chemicals or those with remaining functional capacity should be recycled Proper storage and site practices to minimise the potential for damage or contamination of	<ul> <li>Good Site Practices</li> <li>It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include:</li> <li>Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at</li> </ul>	^
<ul> <li>Provision of sufficient waste disposal points and regular collection for disposal</li> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers</li> <li>A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)</li> <li>Waste Reduction Measures</li> <li>Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:         <ul> <li>Sort C&amp;D waste from demolition of the remaining structures to recover recyclable portions such as metals</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal</li> <li>Encourage collection of aluminitum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force</li> <li>Any unused chemicals or those with remaining functional capacity should be recycled</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of</li> </ul> </li> </ul>	<ul> <li>Training of site personnel in proper waste management and chemical waste handling</li> </ul>	^
<ul> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers</li> <li>A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)</li> <li>Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:         <ul> <li>Sort C&amp;D waste from demolition of the remaining structures to recover recyclable portions such as metals</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal</li> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force</li> <li>Any unused chemicals or those with remaining functional capacity should be recycled</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of</li> </ul> </li> </ul>	<ul> <li>Provision of sufficient waste disposal points and</li> </ul>	^
<ul> <li>A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)</li> <li>Waste Reduction Measures         Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:         <ul> <li>Sort C&amp;D waste from demolition of the remaining structures to recover recyclable portions such as metals</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal</li> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force</li> <li>Any unused chemicals or those with remaining functional capacity should be recycled</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of</li> </ul> </li> </ul>	<ul> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in</li> </ul>	^
Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: <ul> <li>Sort C&amp;D waste from demolition of the remaining structures to recover recyclable portions such as metals</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal</li> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force</li> <li>Any unused chemicals or those with remaining functional capacity should be recycled</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of</li> </ul>	<ul> <li>A recording system for the amount of wastes generated, recycled and disposed of (including the</li> </ul>	^
<ul> <li>Sort C&amp;D waste from demolition of the remaining structures to recover recyclable portions such as metals</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal</li> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled hins to enable these wastes to be segregated from other general refuse generated by the work force</li> <li>Any unused chemicals or those with remaining functional capacity should be recycled</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of</li> </ul>	Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste	
<ul> <li>waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal</li> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled</li> <li>bottles and paper by providing separate labelled</li> <li>bins to enable these wastes to be segregated from other general refuse generated by the work force</li> <li>Any unused chemicals or those with remaining functional capacity should be recycled</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of</li> </ul>	<ul> <li>Sort C&amp;D waste from demolition of the remaining structures to recover recyclable portions such as</li> </ul>	^
<ul> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force</li> <li>Any unused chemicals or those with remaining functional capacity should be recycled</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of</li> </ul>	waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their	^
Any unused chemicals or those with remaining functional capacity should be recycled     Proper storage and site practices to minimise the potential for damage or contamination of	<ul> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from</li> </ul>	^
<ul> <li>Proper storage and site practices to minimise the potential for damage or contamination of</li> </ul>	<ul> <li>Any unused chemicals or those with remaining</li> </ul>	^
	<ul> <li>Proper storage and site practices to minimise the potential for damage or contamination of</li> </ul>	^
		<ul> <li>shall be implemented for the proposed sediment treatment operation.</li> <li>Good Site Practices</li> <li>It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices are adhered to. Recommendations for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> <li>Training of site personnel in proper waste management and chemical waste handling procedures</li> <li>Provision of sufficient waste disposal points and regular collection for disposal</li> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers</li> <li>A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)</li> </ul> Waste Reduction Measures Good management and control can prevent the generated, recycled and the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: <ul> <li>Sort C&amp;D waste from demolition of the remaining structures to recover recyclable portions such as metals</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal</li> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force</li> <li>Any unused chemicals or those with remaining tunctional capacity should be recycled</li> <li>Proper storage and site practices on contamination of</li> </ul>

	1
Construction and Demolition Material	
<ul> <li>Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&amp;D material. The mitigation measures include:</li> <li>Where it is unavoidable to have transient stockpiles of C&amp;D material within the Project work site pending collection for disposal, the transient stockpiles should be located away from waterfront or storm drains as far as possible</li> </ul>	^
<ul> <li>Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric</li> </ul>	^
<ul> <li>Skip hoist for material transport should be totally enclosed by impervious sheeting</li> </ul>	^
<ul> <li>Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site</li> </ul>	٨
<ul> <li>The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores</li> </ul>	^
<ul> <li>The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle</li> </ul>	Λ
<ul> <li>All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet</li> </ul>	^
<ul> <li>The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading</li> </ul>	^
When delivering inert G&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	Λ
Chemical Waste	
After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	^
K-8	I

	General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour	Λ
	nuisance or pest and vermin problem CM1 All existing trees should be carefully protected during construction.	Λ
Landscape and Visual	CM2 Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	N/A
	CM3 Control of night-time lighting.	^
	CM4 Erection of decorative screen hoarding.	^

Remarks:	<ul> <li>Compliance of mitigation measure;</li> </ul>
	X Non-compliance of mitigation measure;
	N/A Not Applicable at this stage;
	N/A(1) Not observed;
	• Non-compliance but rectified by the contractor;
	* Recommendation was made during site audit but improved/rectified by the contractor.

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

# Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

**Reporting Month**: July 2017

Log Ref.	Received Date	Details of Warning / Summons and Successful Prosecutions	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A

#### Warnings / Summons and Successful Prosecutions received in the reporting month

**Remarks**: No warning/summon and prosecution were received in the reporting period.

#### **Complaint Log**

EPD Complaint Ref No.	Date of Complaint	Complaint Details	Investigation / Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A

APPENDIX M GENERATED WASTE QUANTITY

# APPENDIX IV Monthly Summary Waste Flow Table

(PS Clause 1.86)

Name of Department: CEDD

Contract No. : KL/2012/03

## Monthly Summary Waste Flow Table for July 2017 (year) (in tons)


			Actual	Quantities of In	ert C&D Mater	ials Generated N	Ionthly	Actu	al Quantities o	f C&D Wastes	Generated Mo	onthly
Month	Total Disposal Loads	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(No.s)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)
2013 (Oct - Dec) Sub-Total	108	463.69	0	0	0	0	0	0	0	0	0	463.69
2014 (Jan - Dec) Sub-Total	24	16925.7	0	0	16798.93	83.66	1804.27	0	0	0	0	43.11
2015 (Jan – Dec) Sub-Total	284	81859.97	0	0	38291.91	43457.21	19920	0	0	0	0	310.26
2015 (Jan – Dec) Sub-Total	3369	50762.64	0	0	0	49894.67	4020	0	0	0	0	867.95
Jan-17	23	107.63	0	0	0	58.53	0	0	0	0	0	39.1
Feb-17	1227	18948.76	0	0	0	18898.13	0	0	0	0	0	50.63
Mar-17	307	4426.51	0	0	0	4379.15	0	0	0	0	0	157.74
Apr-17	124	1741.5	0	0	0	1703.61	0	0	0	0	0	37.89
May-17	111	1608.02	0	0	0	1590.33	0	0	0	0	0	17.69
Jun-17	176	2649.19	0	0	0	2631.73	0	0	0	0	0	17.46
Jul-17	123	1732.3	0	0	0	1688.75	0	0	0	0	0	43.55
Aug-17												
Sep-17												
Oct-17												
Nov-17												
Dec-17												
Total	5876	181225.91	0	0	55090.84	124385.8	25744.27	0	0	0	0	2049.07

APPENDIX N CONSTRUCTION PROGRAMME

D	Task Name	Duration	Start	Finish		r				2014			1				L	
1	Commence KL/2012/03 construction	1226 days	Thu Sep 19, '13	1 Thu Jan 26, '17	Sep 18 25 1 8	00 15 22 29	ct Nov 6 13 20 27 3		Dec 1 8 15 2	Jan 2 29 5	12 19 2	Feb 6 2 9		Iar 2 9 16	Apr 23 30 6		Ma 0 27 4	
2	Section 1: Works within Portion 1 and 3	1226 days	Thu Sep 19, '13	Thu Jan 26, '17	9/19													
3 4 5	Site possession and preparation works Setting out site boundary and site clearance Initial joint survey	14 days 19 days 60 days	Thu Sep 19, '13 Thu Oct 3, '13 Sun Oct 13, '13	Wed Oct 2, '13 Mon Oct 21, '13 Wed Dec 11, '13	9/19		10/21		10/1	1								
5 5 7	Obtain underground utilities plans         Erect hoarding, chain link fence and vehicular gate	60 days 50 days	Mon Oct 7, '13 Sun Oct 27, '13	Thu Dec 5, '13 Sun Dec 15, '13		10/ <u>1</u> 10/7	10/27		12/1 12/5 12/5									
3	Works for Road L6 Submission / approval of construction materials, method statements and temporary work design for box culverts B5	<b>1193 days</b> 50 days	<b>Tue Oct 22, '13</b> Tue Oct 22, '13	<b>Thu Jan 26, '17</b> Tue Dec 10, '13			0/22											
0	Plant mobilization Excavation to the formation level for B5 at CH48 - CH72	7 days 30 days	Wed Dec 11, '13 Wed Dec 18, '13	Tue Dec 17, '13 Thu Jan 16, '14				12		2/17	<b>D-1/</b> 16							
2	Excavation to the formation level for B5 at CH72 - CH221	70 days	Fri Jan 17, '14	Thu Mar 27, '14						1/17	,				□ 3/27			
3	Construct base slab of B5 at CH48 - CH72 Construct base slab of B5 at CH72 - CH221	40 days 60 days	Sat Jan 25, '14 Fri Mar 28, '14	Wed Mar 5, '14 Mon May 26, '14						-	125			3/5	3			
5 6	Construct the wall and roof of B5 at CH48 - CH221 Backfilling to B5 at CH48 - CH221	90 days 125 days	Tue May 27, '14 Mon Apr 13, '15	Sun Aug 24, '14 Sat Aug 15, '15										5/2				5/27
7	Submission / approval of construction materials and delivery of materials and method statements and temporary works for stormdrain and sewerage drain	40 days	Fri Jan 10, '14	Tue Feb 18, '14						1/10			<mark>≫ 2/18</mark>					
8	Install 2x750mm dia sewerage drain from FMH10_345 to FMH10_350 under box culvert B5	73 days	Thu May 1, '14	Sat Jul 12, '14												5.	/1	
9	Excavation to the formation level for B5 at CH0 - CH48 Construct the base slab of B5 at CH0 - CH48	50 days 50 days	Wed Jun 18, '14 Thu Aug 7, '14	Wed Aug 6, '14 Thu Sep 25, '14														
2	Construct the wall and roof of B5 at CH0 - CH48 Backfilling to B5 at CH0 - CH48 December of the second state of the second sta	60 days 100 days	Fri Sep 26, '14 Tue Nov 25, '14 Mar Fab 22, '16	Mon Nov 24, '14 Wed Mar 4, '15 Thu Mar 31, '16														
3	Reconstruct manhole opening at B5 from CH0 - CH48 before wet season (Variation Order to be issued) Laying sewerage drain from FMH 1K3 1 to 345 and 1K1 1 to	39 days 60 days	Mon Feb 22, '16 Mon Nov 2, '15	Thu Mar 31, 10 Thu Dec 31, '15														
.5	FMH10_340 Install 250mm, 300mm dia.FWM CHD200-CHD394 and 200mm	90 days	Sat Oct 24, '15	Thu Jan 21, '16														
6	SWM CHC200-CHC394 Install irrigation system above B5	50 days	Fri Jan 22, '16	Fri Mar 11, '16														
7 8 9	Laying storm drain and manhole above B5 Construct road gully and gully pipe above B5 Construct road kerb	60 days 50 days 30 days	Sat Mar 12, '16 Wed May 11, '16 Thu Jun 30, '16	Tue May 10, '16 Wed Jun 29, '16 Fri Jul 29, '16														
0	Construct flexible carriageway Installation of utility by the utility undertakers along proposed	50 days 50 days 50 days	Sat Jul 30, '16 Sun Apr 17, '16	Sat Sep 17, '16 Sun Jun 5, '16														
2	footpath CHB150-400 Install street lighting	40 days	Mon Jun 6, '16	Fri Jul 15, '16														
3	Construct u-channel and drainpit at footpath Construct footpath, planting area and concrete run-in	40 days 60 days	Mon Jun 6, '16 Sat Jul 16, '16	Fri Jul 15, '16 Tue Sep 13, '16														
5	Installation of utility by the utility undertakers along proposed footpath CHC150-350	30 days	Mon Mar 14, '16	Tue Apr 12, '16														
6 7	Install street lighting Construct u-channel and drainpit at footpath	20 days 25 days	Fri Jul 22, '16 Sat Jul 16, '16	Wed Aug 10, '16 Tue Aug 9, '16														
8	Construct footpath, planting area and concrete run-in Laying sewerage drain from FMH10_320 to 330	24 days 90 days	Wed Aug 10, '16 Mon Aug 25, '14	Fri Sep 2, '16 Sat Nov 22, '14														
0	Construct manhole (FMH10_330) Laying sewerage drain from FMH10_310 to 320	40 days 65 days	Tue Nov 25, '14 Fri Feb 20, '15	Sat 100 22, 14 Sat Jan 3, '15 Sat Apr 25, '15														
2 3	Construct manhole (FMH10_310 & 320) Laying sewerage drain from FMH10_330 to 345	40 days 70 days	Sun Apr 26, '15 Fri Dec 12, '14	Thu Jun 4, '15 Thu Feb 19, '15														
4	Construct manhole (FMH10_330 & 345) Laying storm drains and manhole from SMH1502 to B5	70 days 78 days	Fri Feb 20, '15 Sat Oct 31, '15	Thu Apr 30, '15 Sat Jan 16, '16														
6	Laying storm drains and manhole from existing storm drain to SMH21 to B5 Laying sewerage drain from FMH10_360 to 370	60 days 100 days	Mon Jan 11, '16 Sun Nov 23, '14	Thu Mar 10, '16 Mon Mar 2, '15														
-7 -8 -9	Construct manhole (FMH10_360 & 370) Laying sewerage drain for FMH10_350 to 360	60 days 100 days	Tue Mar 3, '15 Tue Mar 3, '15	Fri May 1, '15 Wed Jun 10, '15														
0	Construct manhole (FMH10_350) Laying sewerage drain for FMH10_370 to PS2 & FMH90_80 to	90 days 60 days	Thu Jun 11, '15 Wed Oct 7, '15	Tue Sep 8, '15 Sat Dec 5, '15														
2	FMH10_370 Laying storm drain and manhole (SMH1906 to 1909)	100 days	Wed Sep 9, '15	Thu Dec 17, '15 Thu Feb 25, '16														
5 4 5	Laying sewerage drain from FMH 2D1_1 to 350 Laying storm drain and manhole (SMH1904 to 1906) Laying storm drain and manhole from existing storm drain to	70 days 90 days 60 days	Fri Dec 18, '15 Fri Dec 18, '15 Wed Dec 30, '15	Wed Mar 16, '16 Sat Feb 27, '16														
6	SMH23 to 1910 Laying storm drain and manhole (SMH1901 to 1904 & 1921 to	40 days	Thu Mar 17, '16	Mon Apr 25, '16														
7	1902) Submission / approval of construction materials and method statements for watermains	30 days	Sat Feb 8, '14	Sun Mar 9, '14								2/8 📩		<u>s 3/9</u>				
8	Delivery of FWM and SWM pipes and fittings and valves	60 days	Wed May 13, '15	Sat Jul 11, '15														
9	Install 450mm dia.FWM CHD100-CHD200 and 200mm SWM CHC100-CHC200	70 days	Thu Mar 17, '16	Wed May 25, '16														
0	Install 450mm dia.FWM CHD0-CHD100 and 200mm SWM CHC0-CHC100	40 days	Fri Jun 24, '16	Tue Aug 2, '16														
2	Pressure test, swabbing, sterilization and connection Construct valve, air-valve and wash-out chambers and fire hyrdants for watermain	30 days 30 days	Wed Aug 3, '16 Thu Jul 28, '16	Thu Sep 1, '16 Fri Aug 26, '16														
3	Install irrigation system along road L6 Liaison meeting with UU	30 days 430 days	Sun Jul 24, '16 Mon Jan 27, '14	Mon Aug 22, '16 Wed Apr 1, '15							1/27							
5	Installation of utility by the utility undertakers along proposed footpath CHB0-150	40 days	Thu Jun 2, '16	Mon Jul 11, '16														
6 7 8	Install street lighting along L6 (RHS) Construct u-channel and drainpit at footpath Construct footpath, planting area and concrete run-in	30 days 30 days 30 days	Tue Jul 12, '16 Tue Jul 12, '16 Thu Aug 11, '16	Wed Aug 10, '16 Wed Aug 10, '16 Fri Sep 9, '16														
9	Installation of utility by the utility undertakers along proposed	45 days	Thu May 26, '16	Sat Jul 9, '16														
0	footpath CHC0-150 Install street lighting (LHS)	30 days	Sun Jul 10, '16	Mon Aug 8, '16														
1 2	Construct u-channel and drainpit at footpath Construct footpath, planting area and concrete run-in	30 days 30 days	Sun Jul 10, '16 Tue Aug 9, '16	Mon Aug 8, '16 Wed Sep 7, '16														
3	Construct road gully and gully pipe at Road L6 Construct road kerb along Road L6	30 days 30 days	Thu May 26, '16 Sat Jun 25, '16	Fri Jun 24, '16 Sun Jul 24, '16														
5 6	Construct flexible carriageway Road marking	45 days 2 days	Mon Jul 25, '16 Thu Sep 8, '16	Wed Sep 7, '16 Fri Sep 9, '16														
7	Laying stormwater drain at pedestrian street for SMH1701 to B5	90 days	Mon Sep 8, '14	Sat Dec 6, '14														
9	Laying stormwater drain at pedestrian street for SMH1801 to B5 Laying stormwater drain at pedestrian street for SMH1601 to B5	100 days	Sat Dec 6, '14 Sun Mar 1, '15	Sun Mar 15, '15 Mon Jun 8, '15														
0	Construct u-channel and drainpit at pedestrian street near and	100 days	Tue May 24, '16	Wed Aug 31, '16														
1	inside site 1L/2 & 3 Construct u-channel and drainpit at pedestrian street near and	100 days	Tue May 24, '16	Wed Aug 31, '16														
2	inside site 1K/2 Install irrigation system at pedestrian street near site 1L/2 & 3	100 days	Tue May 24, '16	Wed Aug 31, '16														
3	Install irrigation system at pedestrian street near site 1K/2 Construct pedestrian street near site 1L/2 & 3	100 days 100 days	Tue May 24, '16 Tue May 24, '16	Wed Aug 31, '16 Wed Aug 31, '16														
4 5 6	Construct pedestrian street near site 11/2 & 5 Construct pedestrian street near site 1K/2 Installation of lighting system by HyD	100 days 100 days 15 days	Tue May 24, 16 Tue May 24, '16 Wed Aug 17, '16	Wed Aug 31, 16 Wed Aug 31, '16 Wed Aug 31, '16														
7 8	Road marking Plants delivery for landscaping works	25 days 30 days	Sat Sep 10, '16 Wed Aug 31, '16	Tue Oct 4, '16 Thu Sep 29, '16														
9	Preparatory works for landscaping works Hydroseeding	15 days 6 days	Tue Sep 13, '16 Wed Oct 5, '16	Tue Sep 27, '16 Mon Oct 10, '16														
2	Tree and shurb planting Terminal float	55 days 53 days	Tue Oct 11, '16 Mon Dec 5, '16	Sun Dec 4, '16 Thu Jan 26, '17														

	Critical tasks	Working days	Inactive Summary		Duration-only	 Manual Summary	<b>ب</b>	Finish-only	External Milestone
	Non-critical Tasks	Inactive Milestone	Manual Task	$\diamond$	Manual Summary Rollup 🔶	Start-only		External Tasks	
Commencement Date: 19 Septemb Completion Date: 2 September 201	er 2013 6								






132	027	201 Jan 3	6	17	24	Feb 31	7	14	21	Ma 28	ar 6	13	20 2	A 27	pr 3 1	01	7 24	M 4 1	ay 8	15	22	Jı 29	un 5	12	19	J 26	ul 3	10	17	24	Au 31	ig 7	14	21 2	Sec	ep 4	11	182	25	Det 2	9 1	162	23 3	Nov 0 (	v 6 1:	3 20	[ 27	Dec 4	11	18 2	20 Ja 25	017 an 1 8	7	5 22	·	Feb 9 5	
																																																								1/2	6
			/31	8		1								2	3/31																																										
			1/22							3/1:	2	3/1	.1	2	4/17			5/1:		5/1		/6 /6		15							7/							9/1 //13																			
										3/1	14					<b>⊢4/</b>	12																8/1 3/9	0	<b>3</b>	9/2	2																				
	1.	/11	222	1/	16							<del>3/</del> 1	0																																												
2/5 8 8 12/3													3/16				-	412	5																																						
										3	/17											<del>5/2</del>		6/2	4									223	<u>8/2</u>	9/1 26																					
																					6/2					7) 7)	12 12	7رھ	/11	L	3/11			5 8 <i>4</i> 0 0			9/9	)																			
																				5/24	5			6/2	5	7/1 7/1	.0 .0 24	7/	25	<b>⊳7</b>	8/9 //24		/8 /8	4	9/8	S 9 0	9/7 9/7 9/9	)																			
																			5	<i>1</i> 24 <i>1</i> 24	5														2 8 2 8 2 8 2 8 2 8 2 8	8/3: 8/3: 8/3:	1																				
																			555	/24 /24 /24	8										8	/17	8		888 888 888 888 888 888 89/10 9/1	8/3: 8/3: 8/3: 8/3: 8/3: 0 0		10	◎ 3 9 1/5 0/1	1 9/2 1277	0/4 9 ,	0/1(	D			12/	5	1	2/4						•	1/2	26

TF-			0.								1	<u></u>								
ID	Task Name	Duration	Start	Finish	Sep 3 25 1 8 1	Oct 5 22 29 6	13 20 2	Nov 27 3 10		Dec 1 8 15	J	2014 an 9 5 11		Feb 2 9 1	Ma 6 23   2		pr 6 13		/Iay   4   1 1	Jur 18 25 1
1 2	Commence KL/2012/03 construction Section 1: Works within Portion 1 and 3	1226 days 1226 days	Thu Sep 19, '13 Thu Sep 19, '13	Thu Jan 26, '17 Thu Jan 26, '17	9/19	*														
3	Site possession and preparation works Setting out site boundary and site clearance	14 days 40 days	Thu Sep 19, '13 Thu Oct 3, '13	Wed Oct 2, '13 Mon Nov 11, '13	9/19	10/3	2		1/11											
5 6	Initial joint survey Obtain underground utilities plans	60 days 60 days	Fri Nov 1, '13 Thu Oct 3, '13	Mon Dec 30, '13 Sun Dec 1, '13		10/3	11/1			12/1		12/30								
7 8	Erect hoarding, chain link fence and vehicular gate Works for Northbound of Road D2	70 days 1200 days	Tue Nov 12, '13 Tue Oct 15, '13	Mon Jan 20, '14 <b>Thu Jan 26, '17</b>		10/15		1/12 🛋					<mark>≫</mark> 1/2(							
9 10	Submission of baseline monitoring for EPD approval Approval of baseline monitoring by EPD	30 days 30 days	Mon Oct 7, '13 Wed Nov 6, '13	Tue Nov 5, '13 Thu Dec 5, '13		10/7 📉		/6	5	<u>∞</u> 12/5										
11	Submission / approval of construction materials and delivery of materials and method statements for stormwater drain and sewerage drain	100 days	Tue Jan 21, '14	Wed Apr 30, '14								1/2:	1						4/30	
12 13	Delivery of materials for stormwater and sewerage drain Install sewerage drain and construct manhole (FMH90_20 to 40 and 50 to 65)	90 days 80 days	Thu May 1, '14 Wed Jul 30, '14	Tue Jul 29, '14 Fri Oct 17, '14														5/1		
14	Install storm drain and construct manhole (SMH3418 to 3422 and 3423 to 3426)	90 days	Sat Oct 18, '14	Thu Jan 15, '15																
15 16	Diversion of KO ROW Submission of condition survey for work within existing Kai Tak Tunnel	40 days 80 days	Fri Jan 16, '15 Tue Nov 12, '13	Tue Feb 24, '15 Thu Jan 30, '14				1/12 👖						1/30						
17	Submission of trial pit records for work within existing Kai Tak Tunnel	90 days	Fri Jan 31, '14	Wed Apr 30, '14									1/31						4/30	
18	Submission of method statement for work within existing Kai Tak Tunnel	90 days	Thu May 1, '14	Tue Jul 29, '14														5/1		
19 20	Approval for work within existing Kai Tak Tunnel Submission / approval of construction materials and method statements for rising mains	160 days 80 days	Wed Jul 30, '14 Tue Jan 14, '14	Mon Jan 5, '15 Thu Apr 3, '14							1	/14 🔇				<i></i> 9	4/3			
21 22	Delivery of materials for rising mains Install 2x500mm dia. HDPE rising main CHA120-CHA180	60 days 40 days	Mon Aug 25, '14 Fri Dec 5, '14	Thu Oct 23, '14 Tue Jan 13, '15																
23	Breaking up existing concrete slab	110 days	Tue Jan 6, '15	Sat Apr 25, '15																
24	Install 2x500mm dia. HDPE rising main CHA70-100 & CHA180-350 and DC1	90 days	Sun Apr 26, '15	Fri Jul 24, '15																
25 26	Install 2x500mm dia. HDPE rising main CHA0-CHA70 Install storm drain and construct manhole (SMH3101 to SMH3111 & SMH3401 to 3418)	90 days 120 days	Sat Jul 25, '15 Sat Jul 25, '15	Thu Oct 22, '15 Sat Nov 21, '15																
27	Install FWM CHC250-CHC630 and SWM CHB250-CHB630	96 days	Sun Nov 22, '15	Thu Feb 25, '16																
28	Construct road gully and gully pipe up to the jointion of D2 & L6	100 days	Fri Feb 26, '16	Sat Jun 4, '16																
29 30	Construct road kerb up to the jointion of D2 & L6 Construct flexible carriageway up to the jointion of D2 & L6	90 days 60 days	Sun Jun 5, '16 Sat Sep 3, '16	Fri Sep 2, '16 Tue Nov 1, '16																
31 32	Road marking Install sewerage drain and construct manhole (FMH90_40 to 50)	7 days 25 days	Wed Nov 2, '16 Tue May 17, '16	Tue Nov 8, '16 Fri Jun 10, '16																
33	Install sewerage drain and construct manhole (FMH90_50 to 60)	25 days	Sat Jun 11, '16	Tue Jul 5, '16																
34	Install storm drain and construct manhole (SMH3422 to 3423)	25 days	Wed Jul 6, '16	Sat Jul 30, '16																
35	Install sewerage drain and construct manhole (1P1 to FMH90_20)	25 days	Sun Jul 31, '16	Wed Aug 24, '16																
36	Install FWM CHC630-CHC825 and SWM CHB630-CHB825	30 days	Thu Aug 25, '16	Fri Sep 23, '16																
37	Construct valve, fire hydrant, air-valve and wash-out chamber for watermain Pressure test, swabbing, sterilization and connection	30 days	Sat Sep 24, '16 Mon Oct 24, '16	Sun Oct 23, '16 Thu Dec 22, '16																
38	Construct remaining stormdrain, sewer drain, road gully and gully pipe along D2	60 days 35 days	Wed Nov 2, '16	Tue Dec 6, '16																
40 41 42	Construct road kerb Construct flexible carriageway Road marking	16 days 30 days 5 days	Wed Dec 7, '16 Fri Dec 23, '16 Sun Jan 22, '17	Thu Dec 22, '16 Sat Jan 21, '17 Thu Jan 26, '17																
42 43 44	Liaison meeting with UU Installation of utility by the utility undertakers along proposed	220 days 80 days	Mon Aug 4, '14 Mon Mar 21, '16	Wed Mar 11, '15 Wed Jun 8, '16																
45	footpath CH200-400 Construct drainpit and u-channel at footpath	40 days	Thu Aug 18, '16	Mon Sep 26, '16																
46 47	Construct footpath and concrete run-in Installation of utility by the utility undertakers along proposed footpath CH400-600	44 days 70 days	Mon Oct 31, '16 Mon Apr 4, '16	Tue Dec 13, '16 Sun Jun 12, '16																
48 49	Construct drainpit and u-channel at footpath Construct footpath and concrete run-in	40 days 40 days	Sun Aug 21, '16 Tue Nov 1, '16	Thu Sep 29, '16 Sat Dec 10, '16																
50	Installation of utility by the utility undertakers along proposed footpath CH0-200	40 days	Mon Aug 15, '16	Fri Sep 23, '16 Tue Dec 6, '16																
51 52 53	Install irrigation system Construct drainpit and u-channel at footpath Construct footpath, planting area and concrete run-in	40 days 50 days 50 days	Fri Oct 28, '16 Fri Sep 30, '16 Sat Nov 19, '16	Fri Nov 18, '16 Sat Jan 7, '17																
54	Installation of utility by the utility undertakers along proposed footpath CHA850-960	40 days	Thu Aug 11, '16	Mon Sep 19, '16																
55 56	Construct drainpit and u-channel at footpath Construct footpath and concrete run-in	45 days 60 days	Tue Sep 20, '16 Fri Nov 4, '16	Thu Nov 3, '16 Mon Jan 2, '17																
57 58	Plants delivery for landscaping works Preparatory works for landscaping works	30 days 14 days	Mon Oct 31, '16 Wed Nov 30, '16	Tue Nov 29, '16 Tue Dec 13, '16																
59	Hydroseeding	3 days	Wed Dec 14, '16	Fri Dec 16, '16																
60 61 62	Tree and shurb planting Install traffic signal at the Junction of Road D2/ Road D3 Install traffic signal at the Junction of Road D2/ Slip Road of KCR	15 days 65 days 65 days	Sun Jan 8, '17 Sat Aug 27, '16 Thu Sep 22, '16	Sun Jan 22, '17 Sun Oct 30, '16 Fri Nov 25, '16																
63	Install traffic signal at the Junction of Road D2/ Eastern Access Road	65 days	Mon Oct 3, '16	Tue Dec 6, '16																
64	Construct sewerage drain pipes from FMH120_70 to FMH130_90	60 days	Mon Oct 10, '16	Thu Dec 8, '16																
65 66	Awaiting for site possession at Portion 3 Installation of utility by the utility undertakers along proposed footpath CH0-CHG100	630 days 60 days	Thu Sep 19, '13 Mon Aug 8, '16	Wed Jun 10, '15 Thu Oct 6, '16	9/19															
67 68	Construct drainpit and u-channel Install street lighting	50 days 20 days	Fri Oct 7, '16 Mon Oct 31, '16	Fri Nov 25, '16 Sat Nov 19, '16																
69 70 71	Installation of lighting system by HyD Construct footpath, planting area and concrete run-in Construct stormwater drain and manholes from SMH3426 to	20 days 50 days 40 days		Fri Dec 9, '16 Sun Jan 8, '17 Tue Sep 13, '16																
71	Construct stormwater drain and manholes from SMH3426 to SMH3500 Install FWM CHC825-CHC921 and SWM CHB825-CHB920	40 days 40 days	Fri Aug 5, '16 Wed Sep 14, '16	Tue Sep 13, '16 Sun Oct 23, '16																
73	Construct road gully with pipes	30 days	Mon Oct 24, '16	Tue Nov 22, '16																
74 75	Construct road kerb Construct flexible carriageway	20 days 40 days	Wed Nov 23, '16 Tue Dec 13, '16	Mon Dec 12, '16 Sat Jan 21, '17																
76 77	Road marking Plants delivery for landscaping works	2 days 30 days	Sun Jan 22, '17 Thu Nov 17, '16	Mon Jan 23, '17 Fri Dec 16, '16																
78	Preparatory works for landscaping works	14 days	Sat Dec 17, '16	Fri Dec 30, '16																
79 80	Hydroseeding Tree and shurb planting	2 days 10 days	Mon Jan 9, '17 Wed Jan 11, '17	Tue Jan 10, '17 Fri Jan 20, '17																

	Critical tasks	Working days	¢	Inactive Summary		Duration-only		Manual Summary
	Non-critical tasks	Inactive Milestone		Manual Task	$\diamond$	Manual Summary Rollup	<b>♦</b>	Start-only
Commencement Date: 19 September 2010								






mary 

Finish-only
External Tasks

ID T	ask Name	Duration	Start	Finish											20	)14										
	ommence KL/2012/03 construction	1591 days	Thu Sep 19, '13	-	11 18 25	Sep 1 8		Oct 29 6	13 20	No 27		17 24	Dec 1 8	15 2	Ja	n	19 2	Feb 62	9 16		Iar 29	16 2	Ap 3 30			Ма 27
2	Section 1: Works within Portion 1 and 3	1226 days	Thu Sep 19, '13	Thu Jan 26, '17		9/19	-																			
3	Widening of Existing Footpaths at Sung Wong Toi Road and To Kwa Wan Road	1226 days	Thu Sep 19, '13	Thu Jan 26, '17		9/19	÷																			
4 5 6	Site possession and preparation works Setting out site boundary and site clearance Initial joint survey	21 days 30 days 25 days	Thu Sep 19, '13 Thu Oct 10, '13 Tue Nov 12, '13	Wed Oct 9, '13 Fri Nov 8, '13 Fri Dec 6, '13		9/19		)/10 0	10/9	11/1	<b>D</b> 11	/8	11	./6												
7 8	Obtain underground utilities plans Erect hoarding, chain link fence and vehicular gate	60 days 60 days	Thu Sep 19, '13 Thu Dec 5, '13	Sun Nov 17, '13 Sun Feb 2, '14		9/19	<i>ann</i>					0 11/1 12/	1 ⊥					S 2/	2							
9 10	Apply XP for roadworks Approval of TTA drawings	210 days 90 days	Mon Nov 11, '13 Mon Nov 18, '13	Sun Jun 8, '14 Sat Feb 15, '14							1								2	/15						
11 12 13	Liaison meeting with UU Application of tree felling permit Tree felling	180 days 210 days 30 days	Sun Nov 24, '13 Sat Nov 9, '13 Sat Jun 7, '14	Thu May 22, '14 Fri Jun 6, '14 Sun Jul 6, '14						11/9										mm						
13 14 15	Site clearance for widening of existing footpath Awiating for design of mass concrete wall (Additional works)	30 days 30 days 30 days	Mon Jul 7, 14 Wed Aug 6, 14	Tue Aug 5, '14 Thu Sep 4, '14																						
16	Demolish existing security fence (Additional works)	90 days	Fri Sep 5, '14	Wed Dec 3, '14																						
17 18	Construction of mass concrete wall (Additional works) Backfilling and completion to formation level for widening of existing footpath	80 days 40 days	Sun Nov 2, '14 Wed Jan 21, '15	Tue Jan 20, '15 Sun Mar 1, '15																						
19	Installation of utility by the utility undertakers along proposed footpath CHD0-100	120 days	Tue Mar 3, '15	Tue Jun 30, '15																						
20	Install 400mm dia.FWM CHB200-CHB300 & 450mm dia. SWM CHA200-CHA300	60 days	Mon Jun 13, '16	Thu Aug 11, '16																						
21 22	Install street lighting CHD0-100 Construct new footpath	30 days 80 days	Fri Aug 12, '16 Sun Sep 11, '16	Sat Sep 10, '16 Tue Nov 29, '16																						
23	Installation of utility by the utility undertakers along proposed footpath CHD100-250 Backfilling and compaction to formation level for construction of	88 days 60 days	Wed Jul 1, '15 Fri Sep 19, '14	Sat Sep 26, '15 Mon Nov 17, '14																						
24	Submission / approval of construction materials and method	60 days	Wed Jan 29, '14	Sat Mar 29, '14													1/29						<u>s</u> 3/2			
23	statements for watermains	00 4435	() od 541 29, 11	Sur Mur 29, 11													1123							.,,		
26	Change of alignment and size of watermains by AECOM (Variation Order issued on 9 Feb 2015)	220 days	Mon Jul 7, '14	Wed Feb 11, '15																						
27	Procument and delivery of materials for watermains (Variation Order)	120 days	Thu Feb 12, '15	Thu Jun 11, '15																						
28	TTA approval along Sung Wong Toi Road	50 days	Fri Jun 12, '15	Fri Jul 31, '15																						
29 30	Install 300mm dia.FWM CHB50-CHB100 & 450mm dia. SWM CHA50-CHA100 Install 300mm dia.FWM CHB100-CHB150 & 450mm dia. SWM	110 days 115 days	Sat Aug 1, '15 Thu Nov 19, '15	Wed Nov 18, '15 Sat Mar 12, '16																						
31	CHA100-CHB150 Install 300mm dia.FWM CHB150-CHB200 & 450mm dia. SWM	115 days	Sun Mar 13, '16	Mon Jun 20, '16																						
32	CHA150-CHB200 Install 300mm dia, FWM CHB450-CHB565 & 450mm dia, SWM	40 days	Fri Sep 30, '16	Tue Nov 8, '16																						
33	CHA450-CHA565 (excluding CH480 to 500) Re-diversion of Gate 7 to the newly constructed carriageway under Section 3	10 days	Wed Nov 9, '16	Fri Nov 18, '16																						
34	Section 3 Install 300mm dia. FWM CHB480-CHB500 & 450mm dia. SWM CHA480-CHA500	15 days	Sat Nov 19, '16	Sat Dec 3, '16																						
35	Installation of utility by the utility undertakers along proposed footpath CHD270-300	10 days	Sun Dec 4, '16	Tue Dec 13, '16																						
36 37	Install street lighting CHD270-300 Construct new footpath	10 days 25 days	Wed Dec 14, '16 Sat Dec 24, '16	Fri Dec 23, '16 Tue Jan 17, '17																						
38	Install 300mm dia. FWM CHB0-CHB50 & 450mm dia. SWM CHA0-CHA50	80 days	Fri May 13, '16	Sun Jul 31, '16																						
39 40	Install 800mm dia. Salt water main CHD0-CHD25 Install 800mm dia. Salt water main CHD25-CHD52	60 days 60 days	Wed Jul 20, '16 Mon Sep 19, '16	Sat Sep 17, '16 Thu Nov 17, '16																						
41 42	Pressure test, swabbing, sterilization and connection Construct valve, fire hydrant, air-valve and wash-out chambers for watermain	60 days 60 days	Fri Nov 18, '16 Fri Nov 18, '16	Mon Jan 16, '17 Mon Jan 16, '17																						
43 44	Install irrigation system Construct u-channel and drainpit	60 days 80 days	Wed Oct 26, '16 Tue Oct 25, '16	Sat Dec 24, '16 Thu Jan 12, '17																						
45	Application of traffic signal at the Junction of Sung Wong Toi Road / To Kwa Wan Road by AECOM	90 days	Tue Aug 2, '16	Sun Oct 30, '16																						
46	Install traffic signal at the Junction of Sung Wong Toi Road / To Kwa Wan Road	60 days	Mon Oct 31, '16	Thu Dec 29, '16																						
47	Application of traffic signal at the Junction along Sung Wong Toi Road by AECOM	90 days	Tue Aug 9, '16	Sun Nov 6, '16																						
48	Install traffic signal at the Junction along Sung Wong Toi Road	60 days	Mon Nov 7, '16	Thu Jan 5, '17																						
49	Application for relocation of traffic signal and red light cameras at To Kwa Wan Road and Mok Cheong Street junction by AECOM	90 days	Wed Jul 20, '16	Mon Oct 17, '16																						
50	Relocate traffic signal and red light cameras at To Kwa Wan Road and Mok Cheong Street junction (additional works to be covered by	90 days	Tue Oct 18, '16	Sun Jan 15, '17																						
51	VO) Install ducting and draw pit for street lighting at N/B of Sung Wong	120 days	Thu Jul 28, '16	Thu Nov 24, '16																						
52	Toi Road Install street lighting by HyD	20 days	Fri Nov 25, '16	Wed Dec 14, '16																						
53 54	Demolition of existing street lighting by HyD Install 400mm dia.FWM CHB300-CHB450 & 450mm dia. SWM	20 days 190 days	Thu Dec 15, '16 Thu Nov 19, '15	Tue Jan 3, '17 Thu May 26, '16																						
55 56	CHA300-CHA450 Install street lighting CHD100-250	20 days 50 days	Fri May 27, '16 Thu Jun 16, '16	Wed Jun 15, '16 Thu Aug 4, '16																						
57 58	Construct new footpath Construct road gully and gully pipe Construct road kerb	50 days 50 days 30 days	Fri Aug 5, '16 Sat Sep 24, '16	Fri Sep 23, '16 Sun Oct 23, '16																						
59 60	Construct carriageway at the existing footpath Erect traffic sign	50 days 50 days	Mon Oct 24, '16 Thu Oct 20, '16	Mon Dec 12, '16 Thu Dec 8, '16																						
61 62	Re-surface existing carriageway Road marking	35 days 7 days	Tue Dec 13, '16 Tue Jan 17, '17	Mon Jan 16, '17 Mon Jan 23, '17																						
63 64 65	Plants delivery for landscaping works Preparatory works for landscaping works Hydroseeding	30 days 14 days 3 days	Sun Nov 27, '16 Tue Dec 27, '16 Tue Jan 17, '17	Mon Dec 26, '16 Mon Jan 9, '17 Thu Jan 19, '17																						
66 67	Tree and shurb planting	7 days	Fri Jan 20, '17	Thu Jan 26, '17																						
68 69	Construction of Box Culverts B6 Site possession and preparation works	1155 days 30 days	Thu Sep 19, '13 Thu Sep 19, '13	Wed Nov 16, '16 Fri Oct 18, '13		9/19 9/19			10	)/18				Ħ			$\square$								$\square$	$\parallel$
70 71	Initial survey and site clearance Submission for change of construction method by precast box unit for box culverts B6	50 days 90 days	Sat Oct 19, '13 Sun Dec 8, '13	Sat Dec 7, '13 Fri Mar 7, '14				10/	/19 🎹			1	/8	<i>1</i> 77				╫┅┥			⊡_3/7	$\left  \right $				
72	Approval for change of construction method by precast box unit for box culverts B6	90 days	Sat Mar 8, '14	Thu Jun 5, '14																3/8	3 🏧				ᆂ	ф
73 74	Plant trial for precast units for box culvert B6 Production of precast units for box culvert B6 (batch 1 - approx. 15	30 days 90 days	Fri Jun 6, '14 Sun Jul 6, '14	Sat Jul 5, '14 Fri Oct 3, '14																						
75	nos.) Production of precast units for box culvert B6 (batch 2 - approx. 15	90 days	Sat Oct 4, '14	Thu Jan 1, '15																						
76	nos.) Production of precast units for box culvert B6 (batch 3 - approx. 15	90 days	Fri Jan 2, '15	Wed Apr 1, '15																						
77	nos) Production of precast units for box culvert B6 (batch 4 - approx. 15 nos)	90 days	Thu Apr 2, '15	Tue Jun 30, '15																						
78 79	Delivery of precast unit batch no. 1 Plant mobilization	30 days 14 days	Sat Oct 4, '14 Mon Oct 13, '14	Sun Nov 2, '14 Sun Oct 26, '14																						
80	Construct temporary works and excavation to the formation level for box culverts B6 CH50-100	90 days	Mon Nov 3, '14	Sat Jan 31, '15																						
81 82	Placing precast unit for box culvert for CH50-100 Soil backfilling works	70 days 50 days	Sun Feb 1, '15 Sun Apr 12, '15	Sat Apr 11, '15 Sun May 31, '15																						
83 84	Delivery of precast unit batch no. 2 Construct temporary works and excavation to the formation level for	30 days 90 days	Fri Jan 2, '15 Sun Feb 1, '15	Sat Jan 31, '15 Fri May 1, '15																						
85 86	box culverts B6 CH100-150 Placing precast unit for box culvert for CH100-150 Soil backfilling works	70 days 50 days	Sat May 2, '15 Sat Jul 11, '15	Fri Jul 10, '15 Sat Aug 29, '15																						
86 87 88	Diversion of existing sewerage drain Delivery of precast unit batch no. 3	50 days 75 days 30 days	Sat Jul 11, 15 Sat May 2, '15 Thu Jun 11, '15	Wed Jul 15, '15 Fri Jul 10, '15																						
89	Construct temporary works and excavation to the formation level for box culverts $\rm B6\ CH150\text{-}200$	200 days	Thu Jul 16, '15	Sun Jan 31, '16																						
90 91	Placing precast unit for box culvert for CH150-200 Notification of Marine Department for construction of outfall	200 days 40 days	Mon Feb 1, '16 Sat Jul 9, '16	Thu Aug 18, '16 Wed Aug 17, '16																						
92	Construction of outfall	60 days	Fri Aug 19, '16	Mon Oct 17, '16																						
93 94	Delivery of precast unit batch no. 4 Construct temporary works and excavation to the formation level for box culverts B6 CH0-50	30 days 30 days	Wed Jul 1, '15 Sat Oct 24, '15	Thu Jul 30, '15 Sun Nov 22, '15																						
95 96	Placing precast unit for box culvert for CH0-50 Modification of seawall	60 days 20 days	Mon Nov 23, '15 Tue Oct 18, '16	Thu Jan 21, '16 Sun Nov 6, '16																						
97 98	Soil backfilling works	10 days	Mon Nov 7, '16	Wed Nov 16, '16																						
99	Demolition of Kowloon East DWFI pumping station	137 days	Mon Sep 12, '16	Thu Jan 26, '17																						
100 101	Submission / approval of method statements Demolish super-structure of Kowloon East DWFI pumping station (To be carried out after completion of NPS)	20 days 82 days	Tue Aug 23, '16 Mon Sep 12, '16	Sun Sep 11, '16 Fri Dec 2, '16																						
102	Demolish sub-structure of Kowloon East DWFI pumping station (To	55 days	Sat Dec 3, '16	Thu Jan 26, '17																						
102	be carried out after completion of NPS)	55 uays	Sat Dec 3, 10	1110 Jail 20, 17																						
103 104	Section 1A	1587 days	Thu Sep 19, '13	Mon Jan 22, '18		9/19								$\square$											$\square$	╀
105	Establishment works for Section 1	1587 days	Thu Sep 19, '13	Mon Jan 22, '18		9/19		μΠΪΠΙ			шш		ιπήπι	шШ	иЩП		μπήπ	1 <u>1111</u>		uIIII			шш			Ш

Critical tasks





Duration-only

Start-only

External Tasks


					Feb 24 31 7 14 21
					Feb 31 7 14 21
					eb 7 14 21
					14 21
					21
			3,		M 28
			/13		Iar 36
					13
			412		20
					27
					Apr 3
					10
					17
					24
					Ma 1
		13			ay 8
					15
	27				5 22
					2 2
	ш				Jun 9
			3		5 1
					12
	5/15				19
					J 26
/9 (					ul 3
		1/20			10
		) @			17
	8/	8/2			24
	5	8/9			Au 31
8/1	8/4				g 7
			8/1		14
					21
9/:			9/		S 28
.2			11		ep 4
-	9/2				11
	4				18
			0		25
	1	10			Oct
	100/2	V18			9
	/24 0 ≤	10			16
		/31			23
	0/2	1/7	11/		N 30
			11/		ov 6
			11/2		13
		225	8		20
		/17	1/18		) 27
<b>≥</b> 12		./24	3		Dec 7 4
			2/3		11
			12/		18
		/14	113		3 2:
	12/	3 12			20 Jai 5 1
		4 1/29			n
		5 5			1.
		1/1( 1/1( 12			5 22
	6 1/2: 19 1/	5			2 29
/26	3			/26	

External Milestone

ID Task Name	Duration	Start	Finish			201	4			Master Programme	2015					2016				2017
1     Commence KL/2012/03 construction	1454 days		9 162 Mon Sep 11, '17	Jul         Aug         Ser           23 30 7 14 21 28 4 11 18 25 1         1	Oct         Nov           8         15         22         29         6         13         20         27         3         1	Dec Jan 0 17 24 1 8 15 22 29 5	Feb         Mar           1219262916239         9162329         91623	Apr         May         Jun           30         6         13         20         27         4         11         18         25         1         8	Jul Aug 15 22 29 6 13 20 27 3 10 17 24 3	Sep         Oct         Nov           11         7         14         21         28         5         12         19         26         2         9         16	Dec         Jan         Feb           23         30         7         14         21         28         4         11         18         25         1         8	Mar Apr M 3 15 22 1 8 15 22 29 5 12 19 26	fay         Jun         Jul           3         10         17         24         31         7         14         21         28         5         12         14	Aug         Sep         Oct           9         26         2         9         16         23         30         6         13         20         27         4	Nov         Dec           11         18         25         1         8         15         22         29         6         13         20         2	Jan Feb Mar 7 3 10 17 24 31 7 14 21 28 6 13	Apr         May         Jun           20         27         3         10         17         24         1         8         15         22         29         5	Jul         Aug         Se           12         19         26         3         10         17         24         31         7         14         21         28	ep Oct Nov 4 11 18 25 2 9 16 23 30 6 13	Dec         Jan         F           2027         4         11         18         25         1         8         15         22         29
2 Section 2: Works within Portion 1 and 4	1090 days	Thu Sep 19, '13	Mon Sep 12, '16	9/	19														9/12	
3     Setting out site boundary       4     Obtain underground utilities plans       5     Site clearance		Thu Sep 19, '13 Thu Sep 19, '13 Sat Oct 19, '13	Fri Oct 18, '13 Fri Oct 18, '13 Sun Nov 17, '13	9,	/19 000000000000000000000000000000000000	S-11/17														
6       Initial survey         7       Erect hoarding, chain link fence and vehicular gate	14 days	Mon Nov 18, '13 Mon Dec 2, '13			11/18	12/1	/31													
8     Construction of Road L19       9     Application of XP and TTA for approval	<b>1090 days</b> 315 days	Thu Sep 19, '13	Mon Sep 12, '16 Thu Jul 31, '14	9	/19													, + + + + + + + + + + + + + + + + + + +		
10 Submission / approval of construction materials, temporary works design and method statements for rising mains, stormwater drain and watermains		Wed Nov 20, '13			11/2	0 12/19														
11       Delivery of materials         12       Install storm drain from SMH1 to SMH6 and construct manholes	60 days 80 days	Tue Feb 25, '14 Fri Aug 1, '14	Fri Apr 25, '14 Sun Oct 19, '14				2/25	4/25	8/1	11111111111111111111111111111111111111										
13 Install sewerage drain from DC2 to FMH7 and construct manholes	90 days	Mon Oct 20, '14	Sat Jan 17, '15							10/20										
14Approval of TTA drawing at Bailey Street15Install storm drain from SMH8 to SMH12 and 16 and manholes		Sun Jan 18, '15 Thu Mar 19, '15									1/18	3/18 3/19		8/30						
16 Install storm drain from SMH7 to existing manhole and construct manholes	60 days	Tue Oct 6, '15	Fri Dec 4, '15											10/6	12/4					
17 Inspection pit at Bailey Street for determining the alignment of sewer drain and construct protection concrete layer above existing manholes	180 days	Thu Mar 19, '15	Mon Sep 14, '15									3/19		9/14						
18 Install sewerage drain from FMH10 to existing manhole and construct manholes (VO)	195 days	Tue Sep 15, '15	Sun Mar 27, '16											9/15			<mark>1110</mark> ∼3/27			
19 Notification of traffic advice and implementation of TTA at Bailey Street (VO)	65 days	Mon Mar 28, '16	Tue May 31, '16														28			
20 Construction of manhole FMH9 and 4 nos. DN600 DI pipes (VO)		Wed Jun 1, '16															6/1	8/4		
21Application of traffic signal at Beiley Street (VO)22Construct road kerb at CHE50-15023Installation of additional street lighting and traffic signals system at Bailey Street (VO)	180 days 30 days 50 days		Sat Sep 3, '16															8/5 8/5	9/3 1111111 9/23	
24Install 200mm dia. Fresh water main CHE50-CHE10025Construct road kerb at CHE50-150		Sat Sep 24, '16 Wed Oct 19, '16																	9/24	
25       Construct road kero at CHE50-150         26       Construction of road pavement CHE50-150         27       UU liaison meeting	35 days 200 days	Fri Nov 18, '16	Thu Nov 17, 16 Thu Dec 22, '16 Mon Feb 2, '15						7/18											
28 Installation of utility by the utility undertakers along proposed footpath CHF50-150	43 days	Thu Jul 14, '16	Thu Aug 25, '16															7/14		
<ul> <li>29 Construct footpath</li> <li>30 Installation of utility by the utility undertakers along proposed footpath CHE50-150</li> </ul>	42 days	Fri Aug 26, '16 Sun Jul 17, '16	Sat Aug 27, '16															7/17	/27	
<ul> <li>Construct footpath</li> <li>Installation of utility by the utility undertakers along proposed footpath CHE150-250</li> </ul>	40 days	Sun Aug 28, '16 Fri Jul 15, '16	Tue Aug 23, '16															7/15	3	
<ul> <li>Construct footpath</li> <li>Installation of utility by the utility undertakers along proposed footpath CHF150-250</li> </ul>		Wed Aug 24, '16 Thu Jul 14, '16																8/24	25	
<ul> <li>Construct footpath</li> <li>Installation of utility by the utility undertakers along proposed footpath CHF250-340</li> </ul>	43 days	Fri Aug 26, '16 Sat Jul 16, '16	Sat Aug 27, '16															7/16	27	
<ul> <li>37 Construct footpath</li> <li>38 Installation of utility by the utility undertakers along proposed footpath CHE250-340</li> </ul>	30 days	Sun Aug 28, '16 Mon Jul 25, '16	Tue Aug 23, '16															8/28 7/25	3	
<ul> <li>39 Construct footpath</li> <li>40 Installation of utility by the utility undertakers along proposed footpath CHE0-50</li> </ul>	30 days 30 days		Thu Sep 29, '16 Sun Oct 23, '16																9/29 9/24 10/23	
41 Installation of utility by the utility undertakers along proposed footpath CHF0-50		Sat Sep 24, '16																	9/24 10/23	
<ul> <li>42 Existing utilities diversion works by the UU</li> <li>43 Construct footpath</li> <li>44 Application and installation of traffic signal at Beiley Street (VO)</li> </ul>	40 days 20 days 180 days		Thu Oct 6, '16													3	/31	8/8	9/16 9/17 10/6 9/26	
45 Submission of ICE design for jacking pit 10 and 11	25 days	Fri Aug 1, '14 Tue Aug 26, '14							8/1	25	12/28									
<ul> <li>46 Construct jacking pit at pit no. 11</li> <li>47 Submission of ICE design for common pit no. 10 (VO)</li> <li>48 Construct common pit at pit no. 10 (VO)</li> </ul>	30 days	Wed Aug 27, '14 Sat Sep 27, '14							8/26	9/25	11/20									
49 Mobilization of equipment and set up	10 days	Mon Dec 29, '14	Wed Jan 7, '15								12/29									
50Drilling for rising mains from pit 11 to 1051Delivery of rising mains for pit 11 to 10		Sat Apr 18, '15	Fri Apr 17, '15 Tue Jun 16, '15									4/17	6/16 6/17							
<ul><li>52 Install rising mains from pit 11 and 10</li><li>53 Construct WO chamber at pit no. 11</li></ul>		Wed Jun 17, '15 Mon Aug 31, '15	Sun Aug 30, '15 Fri Jul 15, '16															7/15		
55Construct Wo channel at pr no. 1154Install storm drain from SMH13 to SMH15 and manholes55Install 2x630mm dia. HDPE rising mains from WOC to DC2 (VO)	20 days		Thu Aug 4, '16											8/31				7/16 8/4		
56Install 200mm dia fresh water main CHE200-CHE40057Install NS125 & NS63 salt water main CHE0-CHE100		Sat Aug 20, '16 Sat Aug 20, '16	Sun Sep 18, '16 Tue Sep 13, '16															8/20	9/18 9/18	
58 Pressure test, swabbing, sterilization and connection	30 days	Mon Sep 19, '16	Tue Oct 18, '16																9/19	
59Construct addition lay-by (VO)60Construct road kerb	25 days 13 days		Thu Oct 13, '16 Wed Oct 26, '16															,	9/19 0/1111111 10/13 10/14 0/111 10/26	
<ul><li>61 Application of traffic signal at Chi Kiang Street (VO)</li><li>62 Installation of traffic signals at Chi Kiang Street (VO)</li></ul>	120 days		Sun Oct 2, '16 Fri Nov 25, '16														6/5		10/2	
63 Construct flexible carriageway	25 days	Sat Nov 26, '16	Tue Dec 20, '16																11/2	
64Installation of street lighting by HyD65Road marking	30 days 2 days	Fri Oct 14, '16 Wed Dec 21, '16	Sat Nov 12, '16 Thu Dec 22, '16																10/14	1/12 12/21 12/22
66 Relocate existing directional sign	30 days	Thu Sep 22, '16	Fri Oct 21, '16																9/22	
<ul><li>67 Construct footpath and planting area and irrigation system</li><li>68 Plants delivery for landscaping works</li></ul>	20 days 30 days	Thu Nov 3, '16	Fri Dec 2, '16																10/28 11/3	
69Preparatory works for landscaping works70Hydroseeding	12 days 1 day	Sat Dec 3, '16 Thu Dec 15, '16																		12/3 12/14
71   Tree and shurb planting     72	3 days																			12/16 12/18
73 Section 2A 74 Establishment works for Section 2		Thu Sep 19, '13		9/																
Establishment works for Section 2	1454 days	Thu Sep 19, '13	Mon Sep 11, '17	9						*****										

	Critical tasks Non-critical tasks	2 5	ć	Inactive Summary Manual Task	\$ Duration-only Manual Summary Rollup	•	Manual Summ Start-only
Commencement Date: 19 Septemb Completion Date: 5 May 2016 Revised Completion Date: 12 Septe							

# KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area



imary	٠	Finish-only		External Milestone	
		External Tasks	<b></b>		

# Rev .15 Page 2a

ID 7	Fask Name	Duration	Start	Finish
	Commence KL/2012/03 construction	1437 days	Thu Sep 19, '13	Fri Aug 25, '17
2	Section 2: Works within Portion 1 and 4	1090 days	Thu Sep 19, '13	Mon Sep 12, '16
3 4	Setting out site boundary Obtain underground utilities plans	30 days 30 days	Thu Sep 19, '13 Thu Sep 19, '13	Fri Oct 18, '13 Fri Oct 18, '13
5	Site clearance	30 days	Sat Oct 19, '13	Sun Nov 17, '13
6 7	Initial survey Erect hoarding, chain link fence and vehicular gate	14 days 30 days	Mon Nov 18, '13 Mon Dec 2, '13	Sun Dec 1, '13 Tue Dec 31, '13
8	Installation of rising main along To Kwa Wan Road	1060 days	Sat Oct 19, '13	Mon Sep 12, '16
9	Application of XP and TTA for approval	210 days	Sat Oct 19, '13	Fri May 16, '14
10	Submission / approval of method statement, temporary works design	100 days	Sat Dec 28, '13	Sun Apr 6, '14
11	Procurement of HDPE pipes and fittings	80 days	Fri Oct 3, '14	Sun Dec 21, '14
12 13	Procurement of special fittings Inspection pits at pit no. 5, 6, 7, 9, 10 and 11 for determining the	80 days 14 days	Thu Jan 22, '15 Sat May 17, '14	Sat Apr 11, '15 Fri May 30, '14
14	alignment of rising mains. Allow for utilities diversion works by the UU at pit no. 5, 6, 7, 9, 10	21 days	Sat May 31, '14	Fri Jun 20, '14
	and 11			
15 16	Construct common pit at pit no.5 and 9 Handover common pit 5 and 9 for HKCG works	40 days 35 days	Sat Jun 21, '14 Thu Jul 31, '14	Wed Jul 30, '14 Wed Sep 3, '14
17	Construct common pit at pit no. 6	90 days	Fri Aug 15, '14	Wed Nov 12, '14
18 19	Construct common pit at pit no. 7 Construct common pit at pit no. 10	275 days 55 days	Thu Aug 21, '14 Sat Sep 27, '14	Fri May 22, '15 Thu Nov 20, '14
20	Construct jacking pit at pit no. 11	130 days	Mon Sep 1, '14	Thu Jan 8, '15
21	Mobilization of equipment and set up at Pit 7 Drilling for as mains from pit 9 to 7 by HKCC	44 days	Tue Oct 14, '14 Thu Nov 27, '14	Wed Nov 26, '14 Fri Jul 31, '15
22 23	Drilling for gas mains from pit 9 to 7 by HKCG Install gas mains from pit 9 to 7 by HKCG	247 days 140 days	Sat Aug 1, '15	Fri Dec 18, '15
24	Bacfilling and handback pit 7 to KO	16 days	Sat Dec 19, '15	Sun Jan 3, '16
25 26	Bacfilling and handback pit 9 to KO Rectification works by HKCG at Pit 9	37 days 66 days	Sun Dec 27, '15 Tue Feb 2, '16	Mon Feb 1, '16 Thu Apr 7, '16
27	DSD contractor repair works near Pit 9	14 days	Mon Jan 4, '16	Sun Jan 17, '16
28 29	Mobilization of equipment and set up at pit 9 Drilling for rising mains from pit 9 to 7 (use DN1350 TBM and	30 days 220 days	Fri Apr 8, '16 Sun May 8, '16	Sat May 7, '16 Tue Dec 13, '16
30	DN1650 steel sleeve pipe) (Rock head) Demobilization of equipment at Pit 9	14 days	Wed Dec 14, '16	Tue Dec 27, '16
31	Install rising mains (HDPE - 3m long) from pit 9 to 7	120 days	Wed Dec 14, 16 Wed Dec 28, '16	Wed Apr 26, '17
32	Procument of HDPE fittings and install rising mains at pit 7 and 9	40 days	Thu Apr 27, '17	Mon Jun 5, '17
33	Mobilization of equipment and set up at pit 10	30 days	Fri Nov 25, '16	Sat Dec 24, '16
34 35	Drilling for rising mains from pit 10 to 9 (Boulder head) Demobilization of equipment at Pit 10	60 days 20 days	Wed Dec 28, '16 Sun Feb 26, '17	Sat Feb 25, '17 Fri Mar 17, '17
36	Install rising mains from pit 10 and 9	30 days	Sat Mar 18, '17	Sun Apr 16, '17
37 38	Procument of HDPE fittings and install rising mains at pit 10 Mobilization of equipment and set up at pit 6	30 days 45 days	Mon Apr 17, '17 Wed Dec 2, '15	Tue May 16, '17 Fri Jan 15, '16
39	Drilling for rising mains from pit 6 to 7 (Rock Head)	45 days	Sat Jan 16, '16	Mon Feb 29, '16
40	Install rising mains from pit 6 to 7 Procument of HDPE fittings and install rising mains at pit 6	30 days 25 days	Fri May 6, '16 Sat Dec 17, '16	Sat Jun 4, '16 Tue Jan 10, '17
41 42	Reinstatement of pit 6	25 days	Wed Jan 11, '17	Sat Feb 4, '17
43 44	Drilling for gas mains from pit 5 to 6 by HKCG Install gas mains from pit 5 and 6 by HKCG	110 days 65 days	Sun Aug 24, '14 Fri Dec 12, '14	Thu Dec 11, '14 Sat Feb 14, '15
45	Mobilization of equipment and set up at Pit 10	21 days	Sun Jul 12, '15	Sat Aug 1, '15
46	Drilling for gas mains from pit 10 to 9 by HKCG Demobilization of equipment at Pit 10	30 days 7 days	Sun Aug 2, '15 Tue Sep 1, '15	Mon Aug 31, '15 Mon Sep 7, '15
47 48	Install gas mains from pit 10 and 9 by HKCG	120 days	Tue Sep 8, '15	Tue Jan 5, '16
49	Riser installation at pit 10 Gas pipe Connection	20 days 20 days	Wed Jan 6, '16 Tue Jan 26, '16	Mon Jan 25, '16 Sun Feb 14, '16
50 51	Bacfilling and handback pit 10 to KO	30 days	Mon Feb 15, '16	Tue Mar 15, '16
52	Mobilization of equipment and set up at Pit 6 by HKCG	14 days	Tue Jul 7, '15	Mon Jul 20, '15
53 54	Drilling for gas mains from pit 6 to 7 by HKCG Demobilization of equipment at Pit 6 & 7	18 days 35 days	Tue Jul 21, '15 Sat Aug 8, '15	Fri Aug 7, '15 Fri Sep 11, '15
55	Install gas mains from pit 6 and 7 by HKCG	30 days	Sat Sep 12, '15	Sun Oct 11, '15
56 57	Erect working platform by HKCG Gas pipe testing	14 days 28 days	Mon Oct 12, '15 Mon Oct 26, '15	Sun Oct 25, '15 Sun Nov 22, '15
58	Gas pipe Connection	7 days	Mon Nov 23, '15	Sun Nov 29, '15
59 60	Bacfilling and handback pit 6 to KO Bacfilling and handback pit 7 to KO	46 days 51 days	Tue Mar 1, '16 Tue Mar 1, '16	Fri Apr 15, '16 Wed Apr 20, '16
61	Backfilling to the formation level for KO works at pit no. 5	14 days	Sun Feb 15, '15	Sat Feb 28, '15
62 63	Mobilization of equipment and set up at Pit 5 Drilling for rising mains from pit 5 to 6 (Boulder head)	25 days 65 days	Wed Mar 11, '15 Thu Apr 16, '15	Sat Apr 4, '15 Fri Jun 19, '15
63 64	Demobilization of equipment at pit 5	15 days	Sat Jun 20, '15	Sat Jul 4, '15
65	Handover common pit 6 for HKCG works	2 days	Sun Jul 5, '15	Mon Jul 6, '15
66 67	Install rising mains from pit 5 and 6 Mobilization of equipment and set up at pit 5	40 days 28 days	Thu May 12, '16 Fri Aug 14, '15	Mon Jun 20, '16 Thu Sep 10, '15
68	Drilling for rising mains from pit 5 to 4 (Rock head)	90 days	Sat Sep 26, '15	Thu Dec 24, '15
69 70	Demobilization of equipment at Pit 4 and 5 Install rising mains from pit 5 to 4	14 days 60 days	Fri Dec 25, '15 Sat Jun 25, '16	Thu Jan 7, '16 Tue Aug 23, '16
71	Construct wash-out chamber at pit no.5	45 days	Wed Aug 24, '16	Fri Oct 7, '16
72	Inspection pits at pit no. 3 and 4 for determining the alignment of rising mains.	40 days	Sat Oct 11, '14	Wed Nov 19, '14
73	Allow for utilities diversion works by the UU at pit no. 3 and 4 if necessary	65 days	Thu Nov 20, '14	Fri Jan 23, '15
74	Construct jacking pit no. 4	190 days	Fri Apr 3, '15	Fri Oct 9, '15
75	Revised TTA at Pit 4 for TMLG approval and implementation of TTA	30 days	Wed Mar 9, '16	Thu Apr 7, '16
76	Mobilization of equipment and set up at pit 4	42 days	Fri Apr 8, '16	Thu May 19, '16
77 78	Drilling for rising mains from pit 4 to 2 (Rock head) Install rising mains (HDPE - 4m long) from pit 4 to 2	240 days 80 days	Fri May 20, '16 Sun Jan 15, '17	Sat Jan 14, '17 Tue Apr 4, '17
79	Procument of HDPE fittings and install rising mains at pit 2 and 4	30 days	Wed Apr 5, '17	Thu May 4, '17
80	Mobilization of equipment and set up	10 days	Fri Jan 9, '15	Sun Jan 18, '15
81	Drilling for rising mains from pit 11 to 10	100 days	Mon Jan 19, '15	Tue Apr 28, '15
82 83	Install rising mains from pit 11 and 10 Inspection pits at pit no. 2 for determining the alignment of rising	110 days 10 days	Wed Apr 29, '15 Sat Nov 15, '14	Sun Aug 16, '15 Mon Nov 24, '14
	mains.	-		
84	Inspection pits at pit no. 1 for determining the alignment of rising mains.	60 days	Tue Nov 25, '14	Fri Jan 23, '15
85	DSD's Construction of Works	90 days	Sat Jan 24, '15	Thu Apr 23, '15
86 87	Roadworks advice approved by RMO Allow for utilities diversion works by the UU at pit no. 2	30 days 220 days	Sun Apr 5, '15 Tue May 5, '15	Mon May 4, '15 Thu Dec 10, '15
88	Construct receiving pit no. 2	40 days	Fri Mar 18, '16	Tue Apr 26, '16
89 90	Remove existing EMSD hoarding Roadworks advice approved by RMO	70 days 30 days	Sat Jan 24, '15 Sat Apr 4, '15	Fri Apr 3, '15 Sun May 3, '15
91	Allow for utilities diversion works by the UU at pit no. 1	205 days	Mon May 4, '15	Tue Nov 24, '15
92	Construct jacking pit no. 1	140 days	Wed Nov 25, '15	Tue Apr 12, '16
93 94	Mobilization of equipment and set up Drilling for rising mains from pit 1 to 2 (Boulder head)	38 days 70 days	Wed Apr 13, '16 Sat May 21, '16	Fri May 20, '16 Fri Jul 29, '16
95	Install rising mains from pit 1 to 2 and pit 1	40 days	Mon Sep 12, '16	Fri Oct 21, '16
96 97	Procument of HDPE fittings and install rising mains at pit 1 Pit reinstatement at pit 1	30 days 20 days	Sun Jan 15, '17 Tue Feb 14, '17	Mon Feb 13, '17 Sun Mar 5, '17
97 98	Demobilization of equipment at Pit 1	20 days 14 days	Sat Jul 30, '16	Sun Mar 5, '17 Fri Aug 12, '16
99	Install rising mains from NPS to pit 1	30 days	Sat Aug 13, '16	Sun Sep 11, '16
100 101	CCTV inspection to completed pipeline Pressure test	21 days 30 days	Tue Jun 6, '17 Tue Jun 27, '17	Mon Jun 26, '17 Wed Jul 26, '17
101	Road reinstatement at pit 7, 9 and 10	30 days	Thu Jul 27, '17	Fri Aug 25, '17

Inactive Milestone

-----

Inactive Summary

Manual Task

.....


Duration-only

 $\diamond$ 

......

Manual Summary Rollup 🔶





Start-only	()	External Tasks	♦
Finish-only	<b>—</b> ——	External Milestone	

522	Ju 29	n 5 12	192	Jul 63	10	17	243	Aug 31 7	g 7  1-	42	1 1 28	Sep 34	11	182	25	)ct 2   9	9 10	62	N 3 3(	lov ) 6	13	20	1 27	Dec	2	18	25	20 Jar 1	17 1 8	15	222	Fe 29	b 5  1	21	92	Ma 6 5	ur 5  12	219	)26	Ap 52	r 9	16	23	Ma 30	y 7  1	42	12	Jur 8 4	1	118	3 25	Jul 2	9 1	623	A 3 30	ug 6	132	202	Ser 7 3
														9/1																																													
													•	9/1	2																																												
					111		1111						111	111			m			III	TII																																						
																				11	1/2.							12/ 2/2		111	ш	TT				ш	III				4,	127	D.	4/2	6	III	III	ID-	6/:	5									
																									12	28	Ø						2.	/26	5	3/	25 18	33	17	4/1	17		/16			5/	' <del>16</del>												
		6/4																					12	2/1	7		1/	11	9	1/1	0	55	2/4	4																									
				200																																																							
		6/2						8	8/2	4 6	8/:	23				2	10/	7																																									
5,	19																											1/1	5	1	/14								4/5		4/4			⊠ :	5/4														
5	20																																																										
						7/30		7/2			9/ 2							3	10/2	21								1/1	5			2/1	4	2/	/13	8	3/:	5																					
							ð/	18					<u> </u>	/11																																	6/6	5 <b>î</b>	6,	/27		5/26	5 7/2		7/	26			3/25

									ξ	Kai Tak Develop Stage 4 Infrastructure at Form Master Progra	er North Apron Area										Page
	ID Task Name	Duration	Start		September 1 Nov		January 1	March 1 May 1	July 1 7/6 8/3	September 2014 September 1 Nove	January mber 1 January	1 Ma		May 1 July 1	September 1 Nove	ember 1 January 1			May 1	July 1	
2       Second				Tue May 16, '17														5115	5/17		
																			5/17		
Al a construction of a cons	5 Site clearance and setting out site boundary	20 days	Fri Oct 4, '13	Wed Oct 23, '13	9/19 10/23 10/4 11/3			5/31													
Image: Proprioting and Propristance andeproprioting and Proprioting and Proprioting and Proprio	<ul> <li>8 Approval of baseline monitoring by EPD</li> <li>9 Submission / approval of construction materials and method</li> </ul>	25 days	Fri Nov 1, '13	Mon Nov 25, '13		11/25															
		120 days	Thu Nov 28, '13	Thu Mar 27, '14		11/28		3/27													
• • • • • • • • • • • • • • •	12 Mobilization of pipe jacking machine and setup	30 days	Fri Mar 28, '14	Sat Apr 26, '14			1/2	3/24 3/28 4/27 4/26													
Version Constraint	14       Construct sewerage drain and construct manholes from FMH120_30 to 40	80 days	Sat Jul 26, '14	Mon Oct 13, '14					7/26	10/13											
v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v       v	<ul><li>16 Removal of existing hoarding</li><li>17 Approval of TTA and implementation of TTA along SWTR and</li></ul>	50 days	Sat Dec 13, '14	Sat Jan 31, '15						10/14		2/1 000000000000000000000000000000000000	/2								
Image: Second	19 Install storm drain from SMH2501 to 2503 and construct											3/3	3/22 3/23	▶4/21							
	northbound of $D2 = approx. 20m$ )												4	/15							
2       Market 2000 Michaele Mark       Mark 2000 Michaele Mark       Mark 2000 Michaele Mark       Mark 2000 Michaele Mark         3       Mark 2000 Michaele Mark       Mark 2000 Michaele Mark       Mark 2000 Michaele Mark       Mark 2000 Michaele Mark         4       Mark 2000 Michaele Mark         4       Mark 2000 Michaele Mark         5       Mark 2000 Michaele Mark         6       Mark 2000 Michaele Mark         7       Mark 2000 Michaele Mark         8       Mark 2000 Michaele Mark         8       Mark 2000 Michaele Mark         8	22 Installation of waling and excavation to formation level for CP3P3 1061-1115	45 days	Wed Feb 25, '15	Fri Apr 10, '15																	
<ul> <li>Version of the second se</li></ul>													4/22			11/12					
20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20       20 <td< td=""><td>manholes</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	manholes																				
1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1	construct manholes													6/7	9/4						
0       0       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0.00       0	FMH120_30																				
	29 Install water main and wash-out chamber CHB200-CHB280 and															12/15		<mark>سم 3/13</mark>			
Al	30 Installation of utility by the utility undertakers at the junction of	15 days	Mon Mar 14, '16	Mon Mar 28, '16													3/1	14 3/28			
3       Mathematical Mathematerial Mathamatical Mathamaterial Mathematical Mathema	31Install sewer drain from FMH120_10 to 2032Construct additional manhole FMH120_15 (VO)33Modification of newly constructed sewer manholes and	40 days	Fri May 13, '16	Tue Jun 21, '16														3/29	5/12 5/13 5/22	-6/21 5/20	
Normal extension from the second from the secon	34 Construct flexible carriageway at the junction of realigned DLO	45 days	Wed Jun 22, '16	Fri Aug 5, '16															6	5/22	
	36 Install traffic signal at the Junction of Road D2/ Western Access																				
Image: Control in the control in th	37 Re-diversion of DLO ROW																				23
<ul> <li>Martine Martine Martin Martine Martine Martine Martine Martine Martine Martine Ma</li></ul>	40 Construct road kerb	15 days	Thu Sep 8, '16	Thu Sep 22, '16																9	/8 9/22
□         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □         □	42 Installation of utility by the utility undertakers along proposed																			8/9	23
Nume       Num<	44 Landscaping works	3 days	Wed Sep 28, '16	Fri Sep 30, '16																8/24	9/27 9/28 9/30
1	FMH120_40 to 60														11/13						
6       Substrate       Substrat       Substrat       Substrate	as-constructed CLP tunnel. Revised construction details was	50 days	Sat Dec 5, 15	Sui Jai J, 10																	
3       Max manufactor Scale Sca	48 Construct sewerage drain from FMH120_50 to 55 to 60	30 days	Fri Mar 4, '16	Sat Apr 2, '16												1/4	3/4	3/3	2		
3       Marked Line Line Line Line Line Line Line Line		-																4/3 🎹	5/27	<b>6/2</b> 1	
1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1       1																			5/28	<u> </u>	
Normality	54 Install irrigation system	30 days	Tue Aug 16, '16	Wed Sep 14, '16																8/16	9/14
B         Conv. or grant (2 monormal	56 Construct flexible carriageway	50 days	Tue Aug 16, '16	Tue Oct 4, '16																8/16	<sup>∞</sup> 9/4 10/5 10/4 10/5 10/9
0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0	<ul><li>58 Liaison meeting with UU</li><li>59 Installation of utility by the utility undertakers along proposed</li></ul>	270 days	Thu May 8, '14	Sun Feb 1, '15				5/8 -				2/1								7/3	23
0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0	<ul> <li>60 Construct planting area, u-channel and footpath</li> <li>61 Landscaping works</li> <li>62 Installation of utility by the utility undertakers along proposed</li> </ul>	3 days	Fri Sep 23, '16	Sun Sep 25, '16																	9/22 9/23 Ø 9/25
100       1000 model wide wide wide wide wide wide wide wide	footpath CH750-810         63       Construct planting area, u-channel and footpath	40 days	Wed Aug 17, '16	Sun Sep 25, '16												21				8/17	9/25
Available	65 Installation of utility by the utility undertakers along proposed footpath CHA820-850	30 days	Sun Nov 1, '15	Mon Nov 30, '15																	
68       8000 strate out out out out to FMH 0_0 in 0       140 dis 14, 16       Word AB 1, 16																12/2					
mande       mande <th< td=""><td>68         Reconstruction of existing box culvert DWFI (VO)           69         Construct sewer drain from box culvert to FMH140 10 and</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>1/14</td><td></td><td></td><td>6/1 6/2</td><td></td><td></td></th<>	68         Reconstruction of existing box culvert DWFI (VO)           69         Construct sewer drain from box culvert to FMH140 10 and															1/14			6/1 6/2		
i o topation       i o topation <th< td=""><td>mannole</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>9/9</td></th<>	mannole																				9/9
72       Construction and footpath       20 day       Tue Sep 20,16       Sun Oct 9,16       S	71 Installation of utility by the utility undertakers along proposed footpath CHA820-850																				
75       Establishment works for Section 3       1336 days       Thu Sep 19, '13       Tue May 16, '17       9/19       IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII	72   Construct planting area, u-channel and footpath     73	20 days	Tue Sep 20, '16	Sun Oct 9, '16																	9/20 10/9
108       1080 days       Thu Sep 19,'13       Fri Sep 2,'16       9/19       1080 days		1336 days 1336 days	Thu Sep 19, '13 Thu Sep 19, '13	Tue May 16, '17 Tue May 16, '17	9/19 9/19																
	10     Section 4       77     Section 4       78     Perservation and preotection of trees within Portions 1 to 4			Fri Sep 2, '16 Fri Sep 2, '16	9/19																

	Critical tasks	Working days	<b>₽</b> ₽	Inactive Summary		Duration-only		Manual Summa
	Non-critical tasks	Inactive Milestone		Manual Task	$\diamond$	Manual Summary Rollup	<b>♦</b>	Start-only
ection 3	or 2013							

KL/2012/03
Kai Tak Development -
Stage 4 Infrastructure at Former North Apron Area


ımary	٠	Finish-only	External Milestone	
		External Tasks	<u> </u>	

Rev .15 Page 3

																-	tructure at Forn Master Progra		oron Area								
ID	Task Name	Duration	Start	Finish	September 201 September 1		November 1	Jani	uary 2014 uary 1	March		May 2014 May 1	Jul	y 1		September 2014 September 1	Novembe	er 1	January 2015 January 1	March	h 1	May 2015 May 1	July 1		September 2015 September 1	November	
1	Commence KL/2012/03 construction	1093 days	Thu Sep 19, '13	Thu Sep 15	5, '16	29	27	24 22	19	16	16 1	13 11	8	6	3	31 28	3 26	23	21 18	15	15	12 10	7 5	2	30 27	25	22
2 3	Section 5: Works for Southbound of Road D2           Awaiting for the notifcation of commencement of works by the Engineer	1093 days 97 days	Thu Sep 19, '13 Thu Sep 19, '13		5, '16 9/19 • 4, '13 9/19			@_12/2	4																		
4 5	Completion of DCS works for CH3P3-970 to 1030           Installation of utility by the utility undertakers along proposed footpath	372 days 20 days	Wed Dec 25, '13 Mon Aug 29, '16	Wed Dec 3 Sat Sep 17				12/25											<mark></mark>								
6	Construct drainpit and u-channel	25 days	Sun Sep 18, '16	Wed Oct 12																							
7	Install street lighting Installation of lighting system by HyD	15 days 20 days	Sun Sep 25, '16 Mon Oct 10, '16	Sun Oct 9 Sat Oct 29																							
9	Construct footpath, planting area and concrete run-in	35 days	Mon Oct 17, '16	Sun Nov 20	0, '16																						
10	Landscape works	3 days	Mon Nov 21, '16	Wed Nov 23																							
11	Construct stormwater drain and manholes         Construct road gully with pipes	17 days 15 days	Mon Aug 15, '16 Thu Sep 1, '16	Wed Aug 3 Thu Sep 1																							
13	Construct road kerb	15 days	Fri Sep 16, '16	Fri Sep 30	0, '16																						
14	Construct flexible carriageway	30 days	Sat Oct 1, '16	Sun Oct 30																							
15	Road marking Construct CLP tunnel by CLP Portion B	1 day 413 days	Mon Oct 31, '16 Fri Feb 28, '14	Mon Oct 32 Thu Apr 16						2/28												4/16					
17	Completion of DCS works for CH3P3-1030 to 1115	610 days	Thu Jan 1, '15	Thu Sep 1														1	1/1								
18	Installation of utility by the utility undertakers along proposed footpath	25 days	Sun Sep 18, '16	Wed Oct 12	2, '16																						
19	Construct drainpit and u-channel Install street lighting	30 days 12 days	Thu Oct 13, '16 Sat Nov 12, '16	Fri Nov 12 Wed Nov 22																							
20	Construct footpath, planting area and concrete run-in	39 days	Thu Oct 13, '16	Sun Nov 20																							
22	Landscape works	3 days	Mon Nov 21, '16	Wed Nov 23																							
23	Construct stormwater drain and manholes Construct road gully with pipes	33 days 16 days	Fri Sep 2, '16 Wed Oct 5, '16	Tue Oct 4 Thu Oct 20																							
25	Construct road kerb	15 days	Fri Oct 21, '16	Fri Nov 4																							
26	Construct flexible carriageway	25 days	Sat Nov 5, '16	Tue Nov 29																							
27	Road marking Completion of DCS works for CH3P3-930 to 970	1 day 141 days	Wed Nov 30, '16 Wed Jul 1, '15	Wed Nov 30 Wed Nov 18																			7/1			11	1/18
29	Construct CLP tunnel by CLP Portion F1	126 days	Thu Nov 19, '15	Wed Mar 23																						11/19	.,10
30	Installation of utility by the utility undertakers along proposed footpath	31 days	Mon Aug 15, '16	Wed Sep 14																							
31	Construct drainpit and u-channel Install street lighting	35 days 20 days	Thu Sep 15, '16 Thu Sep 15, '16	Wed Oct 19 Tue Oct 4																							
33	Construct footpath, planting area and concrete run-in	40 days	Thu Sep 15, '16	Mon Oct 24																							
34	Landscape works	7 days	Tue Oct 25, '16	Mon Oct 3																							
35	Construct stormwater drain and manholes         Construct road gully with pipes	45 days 40 days	Mon May 2, '16 Thu Jun 16, '16	Wed Jun 15 Mon Jul 25																							
37	Construct road gairy with pipes	10 days	Tue Jul 26, '16	Thu Aug																							
38	Construct flexible carriageway	40 days	Fri Aug 5, '16	Tue Sep 13																							
39 40	Road marking         Completion of DCS works for CH3P3-370 to 520	2 days 400 days	Wed Sep 14, '16 Sun Dec 28, '14	Thu Sep 15 Sun Jan 33														12/2	2								
40	Completion of DCS works for CH3P3-350 to 320	120 days	Sun Oct 4, '15	Sun Jan 3														12/20							10/4		
42	Completion of DCS works for CH3P3-520 to 570	110 days	Sun Oct 25, '15	Thu Feb 1																					10/25		
43	Installation of utility by the utility undertakers along proposed footpath	35 days	Sun Aug 28, '16	Sat Oct 1	1, '16																						
44	Construct drainpit and u-channel	45 days	Sun Oct 2, '16	Tue Nov 1	5, '16																						
45	Install street lighting	20 days	Sun Oct 2, '16	Fri Oct 22																							
46	Construct footpath, planting area and concrete run-in Landscape works	45 days 7 days	Sun Oct 2, '16 Wed Nov 16, '16	Tue Nov 15 Tue Nov 22																							
48	Construct stormwater drain and manholes	30 days	Sun Aug 28, '16	Mon Sep 26																							
49	Construct road gully with pipes	20 days	Tue Sep 27, '16	Sun Oct 16																							
50	Construct road kerb Construct flexible carriageway	20 days 20 days	Mon Oct 17, '16 Sun Nov 6, '16	Sat Nov 5 Fri Nov 25																							
52	Road marking	3 days	Sat Nov 26, '16	Mon Nov 28																							
53 54	Completion of DCS works for CH3P3-570 to 730 Installation of utility by the utility undertakers along proposed footpath	200 days 35 days	Sat Sep 19, '15 Sun Aug 21, '16	Tue Apr 5 Sat Sep 24																					9/19		
55	Construct drainpit and u-channel	55 days	Sun Sep 25, '16	Fri Nov 18	8, '16																						
56	Install street lighting	20 days	Sun Sep 25, '16	Fri Oct 14																							
57	Construct footpath, planting area and concrete run-in Landscape works	50 days 7 days	Sun Sep 25, '16 Mon Nov 14, '16	Sun Nov 13 Sun Nov 20																							
59	Construct stormwater drain and manholes	40 days		Thu Jul 7																							
60	Construct road gully with pipes	29 days	Fri Jul 8, '16	Fri Aug f																							
61 62	Construct road kerb Construct flexible carriageway	20 days 20 days	Sat Aug 6, '16 Fri Aug 26, '16	Thu Aug 25 Wed Sep 14																							
63	Road marking	1 day	Thu Sep 15, '16	Thu Sep 15	5, '16																						
64 65	Completion of DCS works for CH3P3-730 to 830 Cable duct block by CLP	260 days 126 days	Mon Mar 2, '15 Tue Nov 17, '15	Mon Nov 16 Mon Mar 22																3/2							/16
66	Completion of DCS works for CH3P3-830 to 930 (except 860 to 900)	240 days		Tue Dec 22																		4/27				11/17	
67	Installation of utility by the utility undertakers along proposed footpath	40 days	Sun Aug 28, '16	Thu Oct 6	5, '16																						
68	Construct drainpit and u-channel	45 days	Fri Oct 7, '16	Sun Nov 20	0, '16																						
69	Install street lighting	20 days	Fri Oct 7, '16	Wed Oct 20																							
70	Construct footpath, planting area and concrete run-in Landscape works	45 days 7 days	Fri Oct 7, '16 Mon Nov 21, '16	Sun Nov 20 Sun Nov 27																							
72	Construct stormwater drain and manholes	21 days		Sat Apr 16																							
73	Proposed sewer drain FMH120_20 to 10 clash with as-constructed CLP's cable tunnel. Further instruction is required	10 days	Sun Apr 17, '16	Tue Apr 20	6, '16																						
74	Construct additional manhole with backdrop (VO)	40 days	Wed Apr 27, '16	Sun Jun 5	5, '16																						
75	Construct road gully with pipes	45 days	Mon Jun 6, '16	Wed Jul 20	0, '16																						
76	Construct road kerb	20 days	Thu Jul 21, '16 Wed Aug 10, '16	Tue Aug 9																							
778	Construct flexible carriageway Road marking	35 days 2 days	Wed Aug 10, '16 Wed Sep 14, '16	Tue Sep 13 Thu Sep 13																							
79	Completion of DCS works for CH3P3-860 to 900 for realignment of DLO ROW including wearing course	110 days		Thu Aug 4																							
80	Installation of utility by the utility undertakers along proposed footpath	20 days	Fri Aug 5, '16	Wed Aug 24	4, '16																						
81	Construct stormwater drain and manholes	16 days	Fri Aug 5, '16	Sat Aug 20																							
82	Construct road gully with pipes	10 days	Sun Aug 21, '16	Tue Aug 30																							
83 84	Construct road kerb Construct flexible carriageway	5 days 10 days	Wed Aug 31, '16 Mon Sep 5, '16	Sun Sep 4 Wed Sep 14																							
85		1 day		Thu Sep 15																							
			I			I_										I									I		

Non-critical tasks 🕅 Inactive Milestone 🦳 Manual Task 🔶 Manual Summary Rollup 🔶 Start-only	Critical tasks	Working days	ģ. 🛱	Inactive Summary		Duration-only		Manual Summa
				Manual Task	$\diamond$	Manual Summary Rollup	) 🔶	Start-only

KL/2012/03
Kai Tak Development -
Stage 4 Infrastructure at Former North Apron Area



ID	Fask Name	Duration	Start	Finish		Qtr 4, 2	013					Qtr 1, 2	2014					Otr	· 2, 2014	1						Qtr 3, 2
<u> </u>			Suut	Se		Oct		Nov		Dec	15 22	Jan		Feb	9 16	Mar 23 2	9 16	Apı	r		May 27 4	11 10	Jun 25 1	8 14		Jul
1 2 3	Commence KL/2012/03 construction Section 7A: Works for Southbound of Road D2 Awaiting for the notification of commencement of works by the Engineer	<b>902 days</b> 902 days 97 days	<b>Thu Sep 19, '13</b> Thu Sep 19, '13 Thu Sep 19, '13	Tue Mar 8, '16 Tue Mar 8, '16 Tue Dec 24, '13	9/19	22 29 6	13 20 21	/ 3 10	17 24	1 8		12/24	12 19	26 2	9 16	23 2	9 16	23 30	6 13	5 20 2	27 4	11 18	25 1	8 13		29 6
4	Submission for approval of DCS materials	100 days	Wed Dec 25, '13	Thu Apr 3, '14	12														un l							
5	Interface works meeting with CLP Deliver DCS materials batch no. 1	30 days	Tue Oct 15, '13	Wed Nov 13, '13		10/15			1/13																	
7	Submission for approval of method statement and temp work design	150 days 40 days	Tue Apr 15, '14 Fri Apr 4, '14	Thu Sep 11, '14 Tue May 13, '14														4/4 🕇	4/15 🔊	шш	шш	⊡_5 <b>/</b> 13				
8	Installation of sheetpiles for CH3P3-970 to 1030	40 days	Wed May 14, '14	Sun Jun 22, '14																	5/14				<u>n 6/2</u>	2
9 10	Installation of waling and excavation for CH3P3-970 to 1030 Grade 200 rock fill (SI)	60 days 20 days	Mon Jun 23, '14 Fri Aug 22, '14	Thu Aug 21, '14 Wed Sep 10, '14																				6/2	3	
11 12	Construct DCS system at CH3P3-970 to 1030 Trench backfilling at CH3P3-970 to 1030	90 days 22 days	Thu Sep 11, '14 Wed Dec 10, '14	Tue Dec 9, '14 Wed Dec 31, '14																						
13 14	Construct CLP tunnel by CLP Portion B Deliver DCS materials batch no. 3	413 days 60 days	Fri Feb 28, '14 Thu Oct 30, '14	Thu Apr 16, '15 Sun Dec 28, '14											2/.	28									Ħ	Ť
15	Installation of sheetpiles for CH3P3-1030 to CP3P3-1087 & CP3P2-1115	50 days	Thu Jan 1, '15	Thu Feb 19, '15																						
16	Installation of waling and excavation for CH3P3-1030 to CP3P3-1087 & CP3P2-1115	50 days	Fri Feb 20, '15	Fri Apr 10, '15																						
17	Construct DCS system at CH3P3-1060 to CP3P3-1087 & CP3P2-1115	50 days	Sat Apr 11, '15	Sat May 30, '15																						
18	Cut CLP sheetpiles and additional infill in CLP structure for installation of seawater pipes	30 days	Mon Jun 1, '15	Tue Jun 30, '15																						
19	Trench excavation for WSD permanent diversion of existing watermain at CH3P3-1000 (additional works)	16 days	Wed Jul 1, '15	Thu Jul 16, '15																						
20	Permanent diversion of existing watermain at CH3P3-1000 by WSD (additional works)	91 days	Fri Jul 17, '15	Thu Oct 15, '15																						
21	Remove existing watermain and then installation of waling and excavation for CH3P3-1030 to 1050	30 days	Fri Oct 16, '15	Sat Nov 14, '15																						
22 23	Construct DCS system at CH3P3-1030 to CP3P3-1087 Construct sectional valve chambers (SV-N-09)	110 days 165 days	Sun Nov 15, '15 Fri Mar 4, '16	Thu Mar 3, '16 Mon Aug 15, '16																						
24 25	Trench backfilling at CP3P3-1087 to CP3P2-1115 Trench backfilling at CH3P3-1030 to CP3P3-1087	30 days 16 days	Wed Oct 7, '15 Tue Aug 16, '16	Thu Nov 5, '15 Wed Aug 31, '16																						
26	Deliver DCS materials batch no. 5	60 days	Thu Apr 30, '15	Sun Jun 28, '15																						
27 28	Proposed UU works to be laid at DLO ROW Re-diversion of DLO ROW	23 days 22 days	Mon Jun 8, '15 Wed Jul 1, '15	Tue Jun 30, '15 Wed Jul 22, '15																						
29 30	Break up existing hard materials for sheetpiling works Installation of sheetpiles for CH3P3-930 to 970	4 days 30 days	Thu Jul 23, '15 Mon Jul 27, '15	Sun Jul 26, '15 Tue Aug 25, '15																						
31 32	Temporary support existing watermain Install waling and excavate for CH3P3-930 to 970	30 days 25 days	Wed Aug 26, '15 Fri Sep 25, '15	Thu Sep 24, '15 Mon Oct 19, '15																						
33 34	Construct DCS system at CH3P3-930 to 970 Trench backfilling at CH3P3-930 to 970	50 days 30 days	Tue Oct 20, '15 Thu Feb 18, '16	Tue Dec 8, '15 Fri Mar 18, '16																						
35	Deliver DCS materials batch no. 2	60 days	Wed Oct 22, '14	Sat Dec 20, '14																						
36 37	Installation of sheetpiling for CH3P3-370 to 520 Installation of wailing and excavation for CH3P3-370 to 520	25 days 90 days	Sat Nov 1, '14 Thu Nov 27, '14	Tue Nov 25, '14 Tue Feb 24, '15																						
38 39	Construct DCS system at CH3P3-370 to 450 Trench backfilling at CH3P3-370 to 450	80 days 30 days	Wed Feb 25, '15 Sat May 16, '15	Fri May 15, '15 Sun Jun 14, '15																						
40 41	Construct DCS system at CH3P3-450 to 520 Construct sectional valve chambers (SV-N-10)	200 days 170 days	Mon Jun 15, '15 Tue Jan 5, '16	Thu Dec 31, '15 Wed Jun 22, '16																						
42	Construct sectional value characters (0 + 1 + 10) Construct bend block concrete at CHC3P3-450 to 520 Trench backfilling at CH3P3-450 to 520	70 days	Thu Jun 23, '16 Thu Sep 1, '16	Wed Aug 31, '16																						
43	Deliver DCS materials batch no. 5	10 days 60 days	Sat Apr 11, '15	Sat Sep 10, '16 Tue Jun 9, '15																						
45 46	Divert ROW Installation of sheetpiles for CH3P3-350 to 370	8 days 25 days	Fri Aug 28, '15 Sat Sep 5, '15	Fri Sep 4, '15 Tue Sep 29, '15																						
47 48	Installation of wailing and excavation for CH3P3-350 to 370 Construct DCS system at CH3P3-350 to 370	30 days 90 days	Wed Sep 30, '15 Fri Oct 30, '15	Thu Oct 29, '15 Wed Jan 27, '16																						
49 50	Trench backfilling at CH3P3-350 to 370 Construct tee-off gate valve chambers (S-1L4)	15 days 30 days	Thu Jan 28, '16 Sun Jul 31, '16	Thu Feb 11, '16 Mon Aug 29, '16																						
51	Diversion of MTR ROW	15 days	Sun Jun 7, '15	Sun Jun 21, '15																						
52 53	CLP cable duck block Trench excavation at CH3P3-520 to 570	60 days 20 days	Fri Oct 9, '15 Fri Oct 23, '15	Mon Dec 7, '15 Wed Nov 11, '15																						
54 55	Construct DCS system at CH3P3-520 to 570 Trench backfilling at CH3P3-520 to 570	90 days 10 days	Thu Nov 12, '15 Wed Feb 10, '16	Tue Feb 9, '16 Fri Feb 19, '16																						
56 57	Diversion of MTR ROW Construct DCS system at CH3P3-570 to 590	20 days 50 days	Sat Feb 20, '16 Fri Mar 11, '16	Thu Mar 10, '16 Fri Apr 29, '16																						
58 59	Construct bend block concrete at CHC3P3-570 to 590 VO49 additional 3 nos. tee-off pipes at CH3P3-560 issued on 14 Aug 15	40 days 1 day	Sat Apr 30, '16 Fri Aug 14, '15	Wed Jun 8, '16 Fri Aug 14, '15																						
60	VO49 additional 5 nos. econ pipes at CH15 5500 issued on 14 Aug 15 VO49 materials production, IIB, insulation layer and delivery to site	110 days	Sat Aug 15, '15	Wed Dec 2, '15																						
61	VO49 trench excavation	10 days	Sat Apr 9, '16	Mon Apr 18, '16																						
62 63	VO49 pipe laying for 3 nos. CWP VO49 trench backfilling	84 days 15 days	Thu Jun 9, '16 Thu Sep 1, '16	Wed Aug 31, '16 Thu Sep 15, '16																						
64	Construct CLP tunnel by CLP Portion A3-A5	260 days	Fri Jan 2, '15	Fri Sep 18, '15																						
65 66	Deliver DCS materials batch no. 4 Trench excavation for 4 nos. seawater pipes and 1 no. DN500 CWP	60 days 20 days	Mon Apr 13, '15 Tue Aug 25, '15	Thu Jun 11, '15 Sun Sep 13, '15																						
67	CH3P3-590 to 730 Laying miradrain and steel plate above KTT (addition works)	25 days	Mon Sep 14, '15	Thu Oct 8, '15																						
68	Pipe laying for 4 nos. seawater pipes and 1 no. DN500 CWP CH3P3-590 to 730	70 days	Fri Oct 9, '15	Thu Dec 17, '15																						
69	Concrete surround (addition works) and laying steel plate above KTT	100 days	Fri Dec 18, '15	Sat Mar 26, '16																						
70 71	Deliver DCS materials batch no. 4 Trench excavation for 2 nos. DN1000 CWP CH3P3-590 to 730	60 days 10 days	Fri Jan 2, '15 Fri Jan 8, '16	Mon Mar 2, '15 Sun Jan 17, '16																						
72 73	Laying miradrain and steel plate above KTT (addition works) Pipe laying for 2 nos. DN1000 CWP CH3P3-590 to 730	15 days 55 days	Mon Jan 18, '16 Tue Feb 2, '16	Mon Feb 1, '16 Sun Mar 27, '16																						
74	Concrete surround (addition works) and laying steel plate above KTT	15 days	Mon Mar 28, '16	Mon Apr 11, '16																						
75	VO58 additional 2 nos. tee-off pipes at CH3P3-720, issued on 17 Aug 15, materials provided by client	1 day	Mon Aug 17, '15	Mon Aug 17, '15																						
76 77	Installation of sheetpiles and excavation works VO58 tee-off laying works	50 days 140 days	Wed Feb 24, '16 Thu Apr 14, '16	Wed Apr 13, '16 Wed Aug 31, '16																						
78	Trench backfilling	10 days	Thu Sep 1, '16	Sat Sep 10, '16																						
79 80	Installation of sheetpiling for CH3P3-730 to 830 Installation of wailing and excavation for CH3P3-730 to 830	35 days 80 days	Sat Mar 7, '15 Sat Apr 11, '15	Fri Apr 10, '15 Mon Jun 29, '15																						
81 82	Construct DCS system at CH3P3-730 to 830 Trench backfilling at CH3P3-730 to 830	130 days 9 days	Tue Jun 30, '15 Sat Nov 7, '15	Fri Nov 6, '15 Sun Nov 15, '15																						
83 84	Cable duct block by CLP Construct tee-off gate valve chambers (S-2D1)	110 days 140 days	Thu Nov 19, '15 Tue Mar 8, '16	Mon Mar 7, '16 Mon Jul 25, '16																						
85 86	Construct bend block concrete at CH3P3-730 to 830 Trench backfilling at CH3P3-750-770	37 days 10 days	Tue Jul 26, '16 Thu Sep 1, '16	Wed Aug 31, '16 Sat Sep 10, '16																						
87	Construct CLP tunnel by CLP Portion F2a	215 days	Wed Jul 16, '14	Sun Feb 15, '15																						7/1
88 89	Deliver DCS materials batch no. 5 Installation of sheetpiling for CH3P3-830 to 930	60 days 30 days	Wed Apr 8, '15 Mon Jun 1, '15	Sat Jun 6, '15 Tue Jun 30, '15																						
90 91	Installation of wailing and excavation for CH3P3-830 to 930 Construct DCS system at CH3P3-830 to 930	50 days 100 days	Wed Jul 1, '15 Thu Aug 20, '15	Wed Aug 19, '15 Fri Nov 27, '15																						
92 93	Trench backfilling at CH3P3-830 to 930 DCS pipe laying works and construct tee-off gate valve chambers	40 days 84 days	Sat Nov 28, '15 Wed Jun 8, '16	Wed Jan 6, '16 Tue Aug 30, '16																						
93	(S-2D1L) Delivery of optical fibers	50 days	Wed Jul 27, '16	Wed Sep 14, '16																						
95	Construction of cable ducts and drawpits	50 days	Fri Jul 22, '16	Fri Sep 9, '16																						
96 97	Laying and testing optical fibers Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chilled water pipes in Section C to their construction of seawater pipes and chilled water pipes	20 days 120 days	Thu Sep 15, '16 Thu May 29, '14	Tue Oct 4, '16 Thu Sep 25, '14																		5/2	9			
98 99	CCTV for DCS pipes Swabbing, pressure test and chemical test for DCS Pipes	100 days 60 days	Sun May 22, '16 Thu Sep 1, '16	Mon Aug 29, '16 Sun Oct 30, '16																						

💶 Inactive Milestone 🗌 Inactive Summary Manual Task 🔅

Duration-only Manual Summary Rollup 🔶

Manual Summary 🔷


Start-only Finish-only

External Tasks

External Milestone

Critical tasks

Kwan On Construction Co. Ltd.



Rev		1	5
Pa	ge	Э	7

	Qtr Jan					Fel	b				Ma	r				Apr	2, 2016 May 10 17 24 1 8						J	un				Ju	r 3, 2			1	Aug				Sej	>			(	Oct	4, 20			N	Nov				D	ec	
2'	3	]	10	17	24	31	. 7	1.	4 2	21 :	28	ų.	13 3/8	20	27	3	10	17	24	1	8	15	22	29	) 5	1	2 1	.9 2	26	3	10	17	24	31	7	14	21	28	4	11	18	25	2	9	16	5 23	3 3	0 (	6	13	20	27	4
																																					15	II-8.	31														
1	5																									6	/23		22								9/1	8	31	9/1	D												
				1/2	8 🕈	121		<b>2/</b> 1	11																							7	31					8/2	9														
						2/1	10 2	2/9 2/20		2/19	3/:		3/10						1/30	4/2	9					6/8																											
17															3/	4/9			₩18										IIII	1111				111			9/1	1-8	31	22	9/15												
	1/8		110	1/1	.7 2/2										57																																						
		ľ	10		2/2								um	3/28	3	27	\$	/11																																			
								2/	/24	щ		ш				4/		4/13	5																			<b>T-</b> 8/	31														
																																					9/1			9/1													
 											3/8	3/	n 1111	1111																щ		7/26	-7/	25	1111		9/1		31														
																																					9/1			9/1	0												
		1/	6																					e	5/8													3 8/	30														
																																								9/9 5	/14		<b>5</b> 52 (	10/4									
																					:	/22	22														9/1	8/2	9		ш	1111		Ļ	Ļ		ņ	10/3	10				

Kwan On Construction Co. Ltd.								Stage 4	KL/2012/03 Kai Tak Developme Infrastructure at Former I	ent - North Apron Area												F
							Pr	rogramme for Instal		Revised Design) within Portio												
ID Task Name	Duration Start Finish	May 20 May 1	015 J	July 1	September 20 September 1	015	November 1		January 2016 January 1	March 1	May 2016 May 1	July 1		September 2016 September 1	N	November 1		anuary 2017 anuary 1	March 1		May 2017 May 1	
1         Section 7B: Open Cut Section and Heading Section	763 days Fri Apr 3, '15 Thu May 4, '17	15 12	10 7	5	2 30	27	25	22	20 17	14 13	10 8	5	3 31	28	25	23	20 18	15	12	12	9	7 4
2 Western Approach	453 days Fri Apr 3, '15 Tue Jun 28, '16	4/3	I I									6/28										
3Submission for temporary ELS system and approval4Install sheet piles at formation level	14 days         Fri Apr 3, '15         Thu Apr 16, '15           36 days         Fri Apr 17, '15         Fri May 22, '15	4/3 4/16 4/17 4/16	<u>11111115</u> 5/22																			
5 Submission for revised temporary ELS system and approval	14 days Sat May 23, '15 Fri Jun 5, '15		5/22 5/23 000000000000000000000000000000000000																			
6Install waling7Install strut	11 days         Sat Jun 6, '15         Tue Jun 16, '15           15 days         Wed Jun 17, '15         Wed Jul 1, '15																					
8 Trench excavation down to 2m and 8m long for drilling horizontal pipe-piles	13 days         Thu Jul 2, '15         Tue Jul 14, '15		7/2	7/14																		
9 Submission for heading method	20 days         Fri Jul 17, '15         Wed Aug 5, '15           5 days         Thu Aug 6, '15         Mon Aug 10, '15			7/17																		
10         Comment on heading method           11         Mobilization and set up for drilling works	30 days Tue Aug 11, '15 Wed Sep 9, '15			8/6 111 8/11 1	8/10																	
12Drilling for 219 dia. pipe-piles13Review design for heading method	35 days         Thu Sep 10, '15         Wed Oct 14, '15           30 days         Thu Oct 15, '15         Fri Nov 13, '15				9/10	10/14	11/13	3														
<ul><li>Grout trial to obtain design parameter</li><li>Update method statement for heading method</li></ul>	10 days         Sat Nov 14, '15         Mon Nov 23, '15           3 days         Tue Nov 24, '15         Thu Nov 26, '15						11/14	11/23														
16 Upon grout trial successful, proceed with drilling for all grout holes and grouting	52 days         Fri Nov 27, '15         Sun Jan 17, '16						11/24	27	1/17													
17 Rectification of existing ELS system	100 days Mon Jan 18, '16 Tue Apr 26, '16								1/18		4/26 4/27											
18Release of suspension of works order19Fixing bottom layer reinforcement bar (Additional works - no	16 days         Wed Apr 27, '16         Thu May 12, '16           16 days         Fri May 13, '16         Sat May 28, '16										4/27 4/27 5/12 5/13	դ5/28										
steel bar shown on original design)           20         Concreting up to bottom level of sleeve pipe	4 days Sun May 29, '16 Wed Jun 1, '16										5/29											
21 Install 1 no. DN2800 dia sleeve pipe and 4 nos. DN2100 dia. Sleeve pipe	4 days Thu Jun 2, '16 Sun Jun 5, '16										6	/2 1 6/5										
22Concreting up to middle level of sleeve pipe23Concreting up to top level of sleeve pipe	2 days Mon Jun 6, '16 Tue Jun 7, '16 3 days Wed Jun 8, '16 Fri Jun 10, '16											6/6 0.6/7 6/8 0.6/10										
24 Fixing top layer reinforcement bar (Additional works - no steel	3 days         Wed Jun 8, 16         Fri Jun 10, 16           3 days         Sat Jun 11, '16         Mon Jun 13, '16											6/11 0 6/13										
bar shown on original design)           25         Concreting up to final level of concrete surround	3 days Tue Jun 14, '16 Thu Jun 16, '16											6/14 10-6/16 6/17 10-6/21 6/22 10-6/28										
26Backfilling and remove stage 1 strut and waling27Remove sheetpiles and filling the gap	5 days         Fri Jun 17, '16         Tue Jun 21, '16           7 days         Wed Jun 22, '16         Tue Jun 28, '16											6/17 din_6/21 6/22 din_6/28										
28Grade 400 rock fill (additional works)29Blinding layer for PJ-N-02	15 daysSun Nov 15, '15Sun Nov 29, '1520 daysMon Nov 30, '15Sat Dec 19, '15						11/15	11/29 1/30	10													
30 Construct base slab of PJ-N-02	35 days Sun Dec 20, '15 Sat Jan 23, '16						11/	12/20	19 1/23													
31Construct wall of PJ-N-02 up to +3mPD32Soil Backfilling up to +2.8mPD	60 daysSun Jun 12, '16Wed Aug 10, '1614 daysThu Aug 11, '16Wed Aug 24, '16											6/12	8/11	8/24								
33Construct top slab of PJ-N-0234Soil Backfilling up to formation level	60 days         Thu Aug 25, '16         Sun Oct 23, '16           8 days         Mon Oct 24, '16         Mon Oct 31, '16												8/25 🛣		10/23	3 10/31						
35 Remove strut and waling	10 days Tue Nov 1, '16 Thu Nov 10, '16														10/24	1/11 1/11 11/10 1/11 11/20	、					
36Remove sheetpiles and filling the gap37Hand back the site to CCC's	10 days         Fri Nov 11, '16         Sun Nov 20, '16           2 days         Wed Jun 29, '16         Thu Jun 30, '16											6/29 <b>1</b> 5/30 7/1					)					
<ul> <li>Construction of remaining box culvert by CCC's.</li> <li>Section 7B: Open-cut Section &amp; Heading from Eastern</li> </ul>	120 days         Fri Jul 1, '16         Fri Oct 28, '16           648 days         Mon Jul 27, '15         Thu May 4, '17			7/27								7/1			1	0/28					5/4	
Approach           40         Submission for temporary ELS system and approval	14 days Mon Jul 27, '15 Sun Aug 9, '15			7/27 0000-1	3/9																	
41Site possession42Install sheet piles	1 day         Mon Aug 10, '15         Mon Aug 10, '15           25 days         Tue Aug 11, '15         Fri Sep 4, '15			8/10	8/10																	
42         Install slicet pless           43         Install 1st layer waling and strut and excavate to 2nd layer	20 days         Fac Aug 11, 15         Fac Aug 11, 15           20 days         Sat Sep 5, '15         Thu Sep 24, '15			8/11 4	9/5	9/24																
44 Install 2nd layer waling and strut and excavate to 3rd layer	30 days Fri Sep 25, '15 Sat Oct 24, '15				9/2		.0/24															
45 Install 3rd layer waling and strut and excavate to 4th layer	30 days Sun Oct 25, '15 Mon Nov 23, '15					10/25	,	<mark>⊪</mark> _11/23														
46 Install 4th layer waling and strut and excavate to formation level	30 days Tue Nov 24, '15 Wed Dec 23, '15						11/24		2/23													
47 Drilling for 50 dia. grout holes at 2 layers and grouting	50 days Thu Dec 24, '15 Thu Feb 11, '16							12/24 👖		<mark>I-2/11</mark>												
<ul><li>48 Strengthening existing ELS system</li><li>49 Preparation of method statement for hand-shield construction and</li></ul>	40 days         Fri Feb 12, '16         Tue Mar 22, '16           180 days         Sun Feb 21, '16         Thu Aug 18, '16								2/12		2											
49     Treparation of method statement for hand-shield considerion and approval       50     Mobilize equipment & materials	12 days Fri Aug 19, '16 Tue Aug 30, '16													100-8/30								
51 Pipeline 1 - DN2100	77 days Wed Aug 31, '16 Tue Nov 15, '16												8/3			11/15						
52Ground treatment works53Pipe jacking	7 days         Wed Aug 31, '16         Tue Sep 6, '16           40 days         Wed Sep 7, '16         Sun Oct 16, '16												8/3	9/7	<u></u> 10/16							
54DN1400 installation works55Annulus grout	24 days         Mon Oct 17, '16         Wed Nov 9, '16           6 days         Thu Nov 10, '16         Tue Nov 15, '16															1/10 11/9 1/10 11/15						
56     Pipeline 5 - DN2800       57     Ground treatment works	118 days         Sun Oct 2, '16         Fri Jan 27, '17           7 days         Sun Oct 2, '16         Sat Oct 8, '16													10/2				1/27				
58 Pipe jacking	50 days Mon Oct 17, '16 Mon Dec 5, '16													10/2	10/17		12/5					
59CWP installation works60Annulus grout	46 days         Tue Dec 6, '16         Fri Jan 20, '17           7 days         Sat Jan 21, '17         Fri Jan 27, '17															12	2/6 000000000000000000000000000000000000	1/20 1/21 1/27				
61Pipeline 3 - DN210062Ground treatment works	87 days         Mon Nov 14, '16         Wed Feb 8, '17           5 days         Mon Nov 14, '16         Fri Nov 18, '16															11/14 11/18			2/8			
63 Pipe jacking	36 days Tue Dec 6, '16 Tue Jan 10, '17																2/6 111111111111111111111111111111111111	1/10				
64     DN1400 installation works       65     Annulus grout	23 days         Wed Jan 11, '17         Thu Feb 2, '17           5 days         Fri Feb 3, '17         Tue Feb 7, '17																		2/7			
66     Pipeline 2 - DN2100       67     Ground treatment works	92 days         Mon Dec 19, '16         Mon Mar 20, '17           7 days         Mon Dec 19, '16         Sun Dec 25, '16																12/19 12/19	5		3/20		
68     Pipe jacking       69     DN1400 installation works	40 days         Wed Jan 11, '17         Sun Feb 19, '17           24 days         Mon Feb 20, '17         Wed Mar 15, '17																	./11	2/19	Th 2/15		
70 Annulus grout	5 days Thu Mar 16, '17 Mon Mar 20, '17																		3/16	5 115 5 11 3/20		
71     Pipeline 4 - DN2100       72     Ground treatment works	92 days         Mon Dec 19, '16         Mon Mar 20, '17           7 days         Mon Dec 19, '16         Sun Dec 25, '16																12/19 12/19	5		3/20		
73     Pipe jacking       74     DN1400 installation works	40 days         Wed Jan 11, '17         Sun Feb 19, '17           24 days         Mon Feb 20, '17         Wed Mar 15, '17																	1/11	2/19	TL-3/15		
75 Annulus grout	5 days Thu Mar 16, '17 Mon Mar 20, '17																		3/16	3/15 5 111-3/20		
76     Removal of plant       77     Backfilling and removal ELS system	10 days         Tue Mar 21, '17         Thu Mar 30, '17           35 days         Fri Mar 31, '17         Thu May 4, '17																			3/21 11111 3/30 3/31 111111	5/4	
				<b>(</b>																		


KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area

					Stage 4 Infrastructure at Former North Apron Area
ID Ta	ask Name	Duration	Start	Finish	Master Programme 2014 2015 2016 Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May
1 <b>C</b>	Commence KL/2012/03 construction Section 1: Works within Portion 1 and 3	1398 days 1345 days	Thu 19/9/13 Thu 19/9/13	Mon 17/7/17 Thu 25/5/17	199
3	Construction of Sewerage Pumping Station PS2	1345 days	Thu 19/9/13	Thu 25/5/17	19/9 °
4	Site possession and preparation works	14 days	Thu 19/9/13	Wed 2/10/13	19/9 T
5 6	Site clearance and setting out pumping station Initial survey	14 days 20 days	Tue 8/10/13 Wed 16/10/13	Mon 21/10/13 Mon 4/11/13	
7	Submission of baseline monitoring for EPD approval	35 days	Thu 3/10/13	Wed 6/11/13	
8	Approval of baseline monitoring by EPD Submission (approval of mathed statements and temporary	30 days 40 days	Thu 7/11/13 Fri 18/10/13	Fri 6/12/13 Tue 26/11/13	7/11 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
9	Submission / approval of method statements and temporary works design	40 days	FII 16/10/15	Tuc 20/11/15	
10 11	Mobilization of plant and delivery of materials Construct sheet piling system	10 days 50 days	Wed 27/11/13 Sat 7/12/13	Fri 6/12/13 Sat 25/1/14	27/11 C + 6/12 7/12 C +
12	Install waling and strut, excavation to -1 mPD	65 days	Tue 28/1/14	Wed 2/4/14	28/1
13	Install waling and strut, excavation to the formation level	90 days	Thu 3/4/14	Tue 1/7/14	34 a a a a a a a a a a a a a a a a a a a
14	Construct the base slab	40 days	Wed 2/7/14	Sun 10/8/14	2/7 2010
15	Construct 1st layer lower wall Grid C to D and Grid 2 to 5	20 days	Mon 11/8/14	Sat 30/8/14	11/8 2 30/8
16	Construct 1st layer lower wall Grid E to H and Grid 2 to 4	20 days	Sun 31/8/14	Fri 19/9/14	31/8
17	Construct the remaining base slab	20 days	Sat 20/9/14	Thu 9/10/14	209
18	Construct 1 st layer lower wall Grid D to E and Grid 2 to 3	20 days 20 days	Fri 10/10/14	Wed 29/10/14	10/10
19	Construct 1st layer lower wall Grid D to E and Grid 3 to 5	20 days	Thu 30/10/14	Tue 18/11/14	30/10
20	Submission of ICE design for removal of 1st and 2nd layers of waling and strut	40 days	Sun 28/9/14	Thu 6/11/14	28/9 611
21	Backfilling behind the wall up to -1.3mPD	85 days	Wed 19/11/14	Wed 11/2/15	19/11 <b>1</b>
22 23	Removal of 2nd layer of waling and struts Construct 2nd layer lower wall Grid E to H and Grid 2 to 4	35 days 24 days	Thu 12/2/15 Thu 19/3/15	Wed 18/3/15 Sat 11/4/15	
25		24 days	1 NU 19/3/15	Sat 11/4/15	1973 % 4 4 7 4 1/4
24 25	Removal of 2nd and 3rd layer of waling and struts Construct 2nd layer lower wall Grid D to E and Grid 2 to 3	30 days 21 days	Sun 12/4/15 Tue 12/5/15	Mon 11/5/15 Mon 1/6/15	12/4 <b>1</b> /1/5 12/5 <b>1</b> /1/5
23	Construct 2nd rayer lower wan Ond D to E and Ond 2 to 5	21 uays	Tue 12/3/13	W011/0/15	
26	Construct 2nd layer lower wall Grid D to E and Grid 3 to 5	21 days	Tue 2/6/15	Mon 22/6/15	2/6 222/6
27	Construct 2nd layer lower wall Grid C to D and Grid 2 to 5	21 days	Tue 23/6/15	Mon 13/7/15	23/6 23-13/7
20	Description of the second s	22.1	T 14705	T: 14005	
28	Remove 1st layer waling and struts and then remove sheetpiles	32 days	Tue 14/7/15	Fri 14/8/15	
29	Construct ground floor slab except ground slab above intake and overflow pipe	75 days	Sat 15/8/15	Wed 28/10/15	15/8 <del>2 </del>
30	Install rising main CHA0-CHA15	25 days	Mon 11/1/16	Thu 4/2/16	
31	Construct intake pipes	35 days	Mon 14/12/15	Sun 17/1/16	
32 33	Construct overflow pipes Construct remaining ground slab	15 days 15 days	Wed 9/3/16 Thu 24/3/16	Wed 23/3/16 Thu 7/4/16	9/3 <del>(************************************</del>
34	Construct wall, column, beam and roof Grid A to E and 1 to 2	50 days	Thu 29/10/15	Thu 17/12/15	29/10
35	and A to C and 2 to 5 Construct wall, column, beam and roof Grid C to E and 2 to 5	16 days	Fri 18/12/15	Sat 2/1/16	18/12
36 37	Revoking SN's Water tightness test for lower roof at transformer room at Grid	50 days 10 days	Sun 3/1/16 Mon 6/6/16	Sun 21/2/16 Wed 15/6/16	3/1
	D to E and 1 to 2				
38	Construct wall, column, beam and roof Grid C to D and 2 to 5	30 days	Fri 11/3/16	Sat 9/4/16	11/3 [[]
39	Construct wall, column, beam and roof Grid D to E and 2 to 5 $$	35 days	Fri 18/3/16	Thu 21/4/16	18/3 (1997) 18/3
40	Construct double roof Grid A to E and 1 to 2 and A to C and 2	47 days	Thu 16/6/16	Mon 1/8/16	
	to 5				
41	Construct wall, column, beam and roof Grid E to H and 1 to 5	25 days	Wed 11/5/16	Sat 4/6/16	11/3
42	Construct Double slab & fence wall	16 days	Tue 2/8/16	Wed 17/8/16	
43 44	Construct roof plinth & fence wall Construct corbel C to D	30 days 30 days	Thu 18/8/16 Fri 22/4/16	Fri 16/9/16 Sat 21/5/16	224 🚺 💷
45	Construct corbel E to F	29 days	Sun 5/6/16	Sun 3/7/16	
46 47	Construct plinth DO room Construct plinth screen room	52 days 52 days	Mon 4/7/16 Mon 4/7/16	Wed 24/8/16 Wed 24/8/16	
48	Construct plinth room for water booster system	23 days	Thu 25/8/16	Fri 16/9/16	
49 50	Staircase No.2 at Dry Well Working platform at wet well, drt well, screen channel	36 days 40 days	Thu 18/8/16 Thu 18/8/16	Thu 22/9/16 Mon 26/9/16	
51	Follow up defect works before architecural finish &	40 days 49 days	Tue 27/9/16	Mon 14/11/16	
52	mobilization Water tightness test for inlet chamber, screen channel and wet	63 days	Tue 15/11/16	Mon 16/1/17	
	wells				
53 54	Install protective liner at the retaining structure Water tightness test for upper roof at transformer room	40 days 20 days	Tue 17/1/17 Tue 15/11/16	Sat 25/2/17 Sun 4/12/16	
55	Construct green roof system	20 days 120 days	Mon 5/12/16	Mon 3/4/17	
56 57	Architectural finishes (internal) Submission of method statement and preparation works for	90 days 55 days	Tue 15/11/16 Tue 27/9/16	Sun 12/2/17 Sun 20/11/16	
	Submission of method statement and preparation works for erection of cladding	55 uays	1 UC 2//9/10	Juli 20/11/10	
58 59	Erect cladding (external) Erect door, roller shutter etc.	150 days 100 days	Mon 21/11/16 Tue 15/11/16	Wed 19/4/17 Wed 22/2/17	
59 60	Erect door, roller shutter etc. Erect handrailing, louvre etc.	100 days 90 days	Tue 15/11/16 Tue 15/11/16	Sun 12/2/17	
61 62	Construct storm drain and manholes Construct cable ducts and draw pits for PCCW	90 days 60 days	Tue 15/11/16 Mon 13/2/17	Sun 12/2/17 Thu 13/4/17	
62 63	Construct cable ducts and draw pits for PCCW Construct u-channel with cover along access road	60 days 100 days	Mon 13/2/17 Mon 13/2/17	Thu 13/4/17 Tue 23/5/17	
64 65	Construct access road inside PS Erect fence wall and mini bollard light	25 days 80 days	Fri 23/6/17 Mon 13/2/17	Mon 17/7/17 Wed 3/5/17	
65	Erect fence wall and mini bollard light Erect vehicular and man access	80 days 50 days	Mon 13/2/17 Thu 4/5/17	Wed 3/5/17 Thu 22/6/17	
67	Plants delivery for landscaping works	30 days	Thu 4/5/17	Fri 2/6/17	
68 69	Hydroseeding Tree and shurb planting	3 days 28 days	Sat 3/6/17 Tue 6/6/17	Mon 5/6/17 Mon 3/7/17	
70	Submission / approval of E&M services materials and delivery (Detailed programme will be submitted separately)	729 days	Thu 16/1/14	Thu 14/1/16	
71	E&M building service installation. (Detailed programme will be submitted separately)	183 days	Wed 20/7/16	Wed 18/1/17	
72	E&M building service testing & comissioning. (Detailed	127 days	Thu 19/1/17	Thu 25/5/17	
	programme will be submitted separately)				

Critical tasks Vorking days

Commencement Date: 19 September 2013 Completion Date: 2 September 2016 Revised Completion Date: 25 May 2017

									2017							
r	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
0172	4 1 8 152	229 5 121	1926 3 1017	2431 7 14	2128 4 1118	25291	623306132	027 4 11 18	325 1 8	152229 5 1	2192651	2192629	1623307	42128411	1825 2 9	162330613
																-7
														° 25/5		
														° 25/5		




KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area

Master Programme

essors inn Beginnin Beginnin

D	Task Name	Duration	Start	Finish Predecessors
		1050 1		
1 2	Commence KL/2012/03 construction Commence KL/2012/03 construction	1350 days 0 days	Thu 19/9/13 Thu 19/9/13	Tue 30/5/17 Thu 19/9/13
3	Section 2: Works within Portion 1 and 4	1350 days	Thu 19/9/13 Thu 19/9/13	Tue 30/5/17
4	Setting out site boundary	30 days	Thu 19/9/13	Fri 18/10/13
5	Obtain underground utilities plans	30 days	Thu 19/9/13	Fri 18/10/13
6	Site clearance	30 days	Sat 19/10/13	Sun 17/11/13 4
7	Initial survey	14 days	Mon 18/11/13	Sun 1/12/13 6
8 9	Erect hoarding, chain link fence and vehicular gate Construction of sewerage pumping station NPS	60 days 1350 days	Mon 2/12/13 Thu 19/9/13	Thu 30/1/14 7 Tue 30/5/17
10 11	Site Possession Submission / approval of method statements and temporary work design	180 days 70 days	Thu 19/9/13 Sun 29/12/13	Mon 17/3/14 Sat 8/3/14
12	Mobilization	20 days	Tue 18/3/14	Sun 6/4/14 10
12	Construct sheet piling system	60 days	Mon 7/4/14	Thu 5/6/14 12,11
14	Install waling and strut, excavation to the formation level (1st and 2nd layers)	90 days	Fri 6/6/14	Wed 3/9/14 13
15	Install waling and strut, excavation to the formation level (3rd layer)	89 days	Thu 4/9/14	Mon 1/12/14 14
16	Construct the base slab	47 days	Sat 29/11/14	Wed 14/1/15
17	Construct the external and internal wall Grid E to G and Grid 2 to 3 up to -1.25 mPD	34 days	Sat 3/1/15	Thu 5/2/15
18	Backfilling works behind completed base slab and wall	15 days	Fri 6/2/15	Fri 20/2/15 17
19	Construct the external wall Grid C to E and Grid 2 to 4 up to -0.95 mPD	66 days	Thu 5/2/15	Sat 11/4/15
20	Construct the external wall Grid C to E and Grid 1 to 2 up to -0.95 $\ensuremath{mPD}$	23 days	Thu 2/4/15	Fri 24/4/15
21	Construct the internal wall Grid D to E up to -0.95 mPD	25 days	Wed 27/5/15	Sat 20/6/15 20
22	Backfilling works behind constructed wall and remove 2nd layer of waling and strut	14 days	Mon 22/6/15	Sun 5/7/15 21
23	Construct the external wall Grid C to E and Grid 2 to 4 up to +2.25 mPD	25 days	Mon 6/7/15	Thu 30/7/15
24	Construct the external wall Grid C to E and Grid 1 to 2 up to +225 mPD	15 days	Fri 31/7/15	Fri 14/8/15 23
25	Construct the internal wall Grid D to E up to +2.25 mPD $$	7 days	Sat 15/8/15	Fri 21/8/15 24
26	Backfilling works behind constructed wall and remove 1st layer of waling and strut and sheetpiles	42 days	Sat 15/8/15	Fri 25/9/15
27	Construct the external and internal wall Grid A to E and Grid 1 to 2 up to +4.7 mPD	36 days	Sat 26/9/15	Sat 31/10/15 26
28	Construct the external and internal wall Grid A to E and Grid 2 to 4 up to $+4.7\ mPD$	31 days	Sat 26/9/15	Mon 26/10/15
29	Construct the external and internal wall Grid E to G and Grid 2 to 3 up to $+4.7$ mPD	103 days	Sat 6/6/15	Wed 16/9/15
30	Construct upper wall and column up to beam level Grid A to C and 1 to 5	66 days	Sat 21/11/15	Mon 25/1/16 29
31	Construct the beam and roof Grid A to C and 1 to 5, Only double ceiling will be divided into two layers for construction	47 days	Tue 26/1/16	Sat 12/3/16 30
32	Construct upper wall and column up to beam level Grid E to G and 1 to 5	80 days	Thu 24/12/15	Sat 12/3/16
33	Construct upper wall and column up to beam level Grid C to E and 1 to 5 $$	77 days	Tue 22/12/15	Mon 7/3/16
34	Construct the beam and roof Grid E to G and 1 to 5	78 days	Mon 14/3/16	Mon 30/5/16
35	Construct the beam and roof Grid C to E and 1 to 5	46 days	Tue 8/3/16	Fri 22/4/16 33
36	Construct roof plinth and fence wall	23 days	Tue 31/5/16	Wed 22/6/16 34
37	Construct ventilation house Construct corbel Grid Cto D	23 days	Tue 31/5/16	Wed 22/6/16 34 Mon 20/6/16 34
38 39	Construct corbel Grid E to F	21 days 21 days	Tue 31/5/16 Tue 21/6/16	Mon 11/7/16 38
10	Construct Plinth DO room 1	16 days	Thu 23/6/16	Fri 8/7/16 36
41	Construct Plinth DO room 2	13 days	Sat 9/7/16	Thu 21/7/16 40
12	Construct Plinth Room for waterbooster system	20 days	Fri 22/7/16	Wed 10/8/16 41
13	Staircase No1 at Dry Well	35 days	Tue 21/6/16	Mon 25/7/16 38
14 15	Working plantform at Wet well, Dry weel, screen channel Follow up defect works before arcectural finish works &	56 days	Tue 21/6/16	Mon 15/8/16 38 Mon 19/9/16 44
45	mobilization	35 days	Tue 16/8/16	Mon 19/9/10 44
16	Water tightness test for retaining structure	70 days	Tue 20/9/16	Mon 28/11/16 45
17	Install protective liner at the retaining structure	30 days	Tue 29/11/16	Wed 28/12/16 46
18	Water tightness test for the double ceiling	20 days	Thu 29/12/16	Tue 17/1/17 47
19 10	Establishment of green roof system	50 days	Wed 18/1/17	Wed 8/3/17 48
50	Architectural finishes (internal)	60 days	Tue 20/9/16	Fri 18/11/16 45 Sun 18/12/16 45
51 52	Erect granite tile Erect louvre and door	90 days 60 days	Tue 20/9/16 Tue 20/9/16	Fri 18/11/16 45
53	Erect handrailing and roller shutter etc.	90 days	Tue 20/9/16	Sun 18/12/16 45
54	Install rising main	30 days	Tue 16/8/16	Wed 14/9/16 44
55	Construct sewerage, drainage drain and manhole	46 days	Thu 15/9/16	Sun 30/10/16 54
56	Construct assess road	30 days	Thu 19/1/17	Fri 17/2/17 59,55,58,57
57	Construct cable ducts and draw pits for PCCW and CLP	40 days	Mon 31/10/16	Fri 9/12/16 55
58	Construct u-channel with cover along access road	40 days	Mon 31/10/16	Fri 9/12/16 55
59	Erect vehicular and man access and mini bollard light	40 days	Sat 10/12/16	Wed 18/1/17 55,58,57
60	Plants delivery for landscaping works	30 days	Sat 18/2/17	Sun 19/3/17 56
51	Preparatory works for landscaping works	7 days	Mon 20/3/17	Sun 26/3/17 60
52	Hydroseeding	3 days	Mon 27/3/17	Wed 29/3/17 61,49
53	Tree and shurb planting	14 days	Thu 30/3/17	Wed 12/4/17 62
54	Submission / approval of E&M services materials and delivery (Detailed programme will be submitted separately)	793 days	Thu 16/1/14	Fri 18/3/16
55	E&M building service installation. (Detailed programme will be	187 days	Wed 20/7/16	Sun 22/1/17
56	submitted separately) E&M building service Testing & Commissioning (Detailed	128 days	Mon 23/1/17	Tue 30/5/17 65
~~	programme will be submitted separately)	120 uuys	LJ 1717	100 5005127 00



updated on 20 July 2016

22/4 31/5 22/6 31/5 22/6 31/5 20/6 21/6 8/7 9/7 - 9/1/7 23/6 8/7 9/7 - 9/1/7 21/6 25/7 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/6 10/8 21/

16/8 16/8 20/9 🕇

**CCC 28/11** 29/11 29/12 29/12 29/12

19/1 17/2 31/10 19/1

31/10 10/12 10/12

20/9 

16/8 16/9 16/9 15/9

18/1 🚺 🗰 🗰 🖬 18/1

18/2 20/3 26/3 27/3 29/3 30/3 📥 12/4

23/1 23/1 23/1

#### MATERIALAB CONSULTANTS LIMITED

Tel

Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Appendix C

Monthly EM&A Report For Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

#### **Civil Engineering and Development Department**

#### EP-337/2009 & EP-445/2013/A

#### Contract No. KL/2014/01

Kai Tak Development – Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

> Monthly EM&A Report July 2017

> > (Version 1.0)

Approved By	Chujwit
	(Environmental Team/Leader)
REMARKS:	

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

#### CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>



Ka Shing management consultant Limited





Our ref: 7-8-2017 7 th August 2017

By email: clive.cheng@aecom-ktd.com and By post

Supervising Officer Representative Aecom Asia Co Ltd. 8/F Grand Central Plaza Tower 2 138 Shatin Rural Committee Road Sha Tin, N.T. Hong Kong (Attn: Mr. Cheng Chi Hung)

Dear Mr. Cheng,

Re: Contract No. KL/2014/01 (Environmental Permit Nos. EP-337/2009 and EP-445/2013/A) Kai Tak Development –Stage 2 Infrastructure Works for Developments at Southern Part of the Former Runway <u>Monthly EM&A report for July 2017</u>

Reference is made to the Environmental Team's submission of the draft Monthly EM&A Report (version 1.0) for July 2017 provided to Independent Environmental Checker (IEC) via email dated on 4 th August 2017 for review and comment.

Please be informed that IEC has no adverse comment on the captioned submission. IEC writes to verify the captioned submission in accordance with Specific Condition 2.2 of the Environmental Permit No. 337/2009 and 445/2013/A.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,

For and on behalf of

Ka Shing Management Consultant Limited

Dr. C.F. Ng

C.

Independent Environmental Checker

C.C.	CEDD	Mr. Ronald Siu	(By email: ronaldsiu@cedd.gov.hk)
	AECOM	Mr. Anthony Lok	(By email: anthony.lok@aecom-ktd.com)
	CEC-CCC	Mr. Andrew Wong	(By email: andrew-wong@continental-engineering.com )
	Cinotech	Dr. Priscilla Choy	(By email: priscilla.choy@cinotech.com.hk)
	SFK	Ms Alice Leung	(By email: aliceleung@sfk.com.hk)

Unit 2, 13/F Kai Yue Commercial Building, 2C Argyle St, Mong Kok, Kowloon 九龍旺角亞皆老街 2C 號啟如商業大廈 13 樓 2 室 Tel: (852) 2618 2166 Fax: (852) 2120 7752 Wed Site: http://www.ka-shing.net 電話: (852) 2618 2166 傳真: (852) 2120 7752 網站: http://www.ka-shing.net

# TABLE OF CONTENTS

	EXECUTIVE SUMMARY Introduction	
	Environmental Monitoring Works	1
	Environmental Licenses and Permits	
	Key Information in the Reporting Month	
	Future Key Issues	
1.	INTRODUCTION	3
	Background	
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Summary of EM&A Requirements	5
2.	AIR QUALITY	6
	Monitoring Requirements	6
	Observations	
3.	NOISE	7
	Monitoring Requirements	7
	Observations	7
4.	LANDSCAPE AND VISUAL	8
	Monitoring Requirements	8
	Results and Observations	
5.		
5.	Results and Observations	8 9
5.	Results and Observations	
5.	Results and Observations ENVIRONMENTAL AUDIT Site Audits Status of Environmental Licensing and Permitting Status of Waste Management	
5.	Results and Observations ENVIRONMENTAL AUDIT Site Audits Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures	
5.	Results and Observations ENVIRONMENTAL AUDIT Site Audits Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented	
5.	Results and Observations ENVIRONMENTAL AUDIT Site Audits Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans	
5.	Results and Observations ENVIRONMENTAL AUDIT Site Audits Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented	
5.	Results and Observations ENVIRONMENTAL AUDIT Site Audits Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful	
	Results and Observations ENVIRONMENTAL AUDIT Site Audits Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution	
	Results and Observations         ENVIRONMENTAL AUDIT         Site Audits         Status of Environmental Licensing and Permitting         Status of Waste Management         Implementation Status of Environmental Mitigation Measures         Summary of Mitigation Measures Implemented         Implementation Status of Event Action Plans         Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution         FUTURE KEY ISSUES	
6.	Results and Observations.         ENVIRONMENTAL AUDIT.         Site Audits         Status of Environmental Licensing and Permitting         Status of Waste Management         Implementation Status of Environmental Mitigation Measures         Summary of Mitigation Measures Implemented         Implementation Status of Event Action Plans         Summary of Complaint, Warning, Notification of any Summons and Successful         Prosecution         FUTURE KEY ISSUES         Key Issues for the Coming Month	

#### LIST OF TABLES

- Table I
   Non-compliance Recorded for the Project in the Reporting Month
- Table II
   Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental<br/>Protection/Mitigation Measures
- Table 5.1
   Summary of Environmental Licensing and Permit Status
- Table 5.2
   Observations and Recommendations of Site Inspections

#### LIST OF FIGURES

Figure 1 Site Layout Plan

#### LIST OF APPENDICES

А	Action and Limit Levels
В	Summary of Exceedance

- C Site Audit Summary
- D Event Action Plans
- E Environmental Mitigation Implementation Schedule (EMIS)
- F Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- G Waste Generated Quantity

#### **EXECUTIVE SUMMARY**

#### Introduction

- This is the 16<sup>th</sup> Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2014/01 - Kai Tak Development – Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway" (Hereafter referred to as "the Project"). This contract work comprises two Schedule 2 designated projects (DP), namely the new distributor road D4(part) and roads D3A & D4A serving the planned KTD. The DPs are part of the designated projects under Environmental Permits (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") and EP-445/2013/A ("Kai Tak Development – Roads D3A & D4A") respectively. This report documents the findings of EM&A Works conducted from 1 – 31 July 2017.
- 2. With reference to the same principle of EIA report of the Project, no air quality monitoring station within 500m and noise monitoring station within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, no relevant air quality and noise monitoring location are required for monitoring under the Project. The monitoring works for recommended monitoring stations in EM&A Manual of the DPs are conducted by Kai Tak Development (KTD) Schedule 3 Project.
- 3. The major site activities undertaken in the reporting month included:
  - Watermain works;
  - TTA implementation at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
  - Open excavation and/or ELS installation for box culvert, underpass, piles caps, noise barrier footings, sewer and manholes;
  - Construction of box culvert, underpass, piles caps, noise barrier footings, columns, sewer and manholes; and
  - Erection of falseworks for Landscaped Deck.

### **Environmental Monitoring Works**

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

Parameter	No. of Project-rela	Action Taken	
I al alletel	Action Level	Limit Level	Action Taken
Noise	0	0	N/A

 Table I
 Non-compliance Recorded for the Project in the Reporting Month

Environmental Monitoring for Air Quality and Construction Noise

6. No monitoring for air quality and construction noise is required. No Action/Limit Level exceedance was recorded.

#### **Environmental Licenses and Permits**

- Licenses/Permits granted to the Project include the Environmental Permits (EP) for the Project, EP-337/2009 issued on 23 April 2009 and EP-445/2013 issued on 3 May 2013 (Amended Environmental Permit (No.: EP-445/2013/A) issued on 13 August 2014).
- 8. Billing Account for Disposal of Construction Waste (A/C No. 7024073)
- 9. Registration of Chemical Waste Producer (License: 5213-247-C4004-01).
- 10. Water Discharge License (License: WT00023634-2016).
- 11. Construction Noise Permits (Permits: GW-RE1251-16 and GW-RE0294-17)

#### Key Information in the Reporting Month

12. Summary of key information in the reporting month is tabulated in Table II.

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

 Table II
 Summary Table for Key Information in the Reporting Month

#### Future Key Issues

13. The future key environmental issues in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Water spraying for dust generating activity and on haul road;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site;
- Noise from operation of the equipment, especially for excavation activities and machinery on-site;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
- Review and implementation of temporary drainage system for the surface runoff.

#### 1. INTRODUCTION

#### Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 2 Infrastructure Works for Developments for Southern Part of the Former Runway is one of the construction stages of KTD. It contains two Schedule 2 DPs including new distributor roads serving the planned KTD and KTD Roads D3A & D4A. The general layout of the Project is shown in **Figure 1**.
- 1.2 One Environmental Permits (EP) No.: EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD and one Environmental Permit No.: EP-445/2013 was issued on 3 May 2013 for Kai Tak Development Roads D3A & D4A to Civil Engineering and Development Department (CEDD) as the Permit Holder. Pursuant to Section 13 of the EIAO, the Director of Environmental Protection amended the Environmental Permit No.: EP-445/2013 based on the Application No. VEP-449/2014 and the Environmental Permit (No.: EP-445/2013/A) was issued on 13 August 2014.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Reports (Register No. AEIAR-130/2009 and AEIAR-170/2013) were approved by the Environmental Protection Department (EPD) on 4 March 2009 and 3 May 2013 respectively.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2014/01 Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway. The construction work under KL/2014/01 comprises the construction of part of the Road D4 under the EP (EP-337/2009) and the construction of Roads D3A & D4A under the EP (EP-445/2013/A).
- 1.5 Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract is on 13 April 2016. This is the 16<sup>th</sup> Monthly EM&A report summarizing the EM&A works for the Project from 1 – 31 July 2017.
- 1.6 All project information since the commencement of work under EPs including Monthly EM&A Reports is made available to the public via internet access at the website: http://www.kl201401.com/

#### **Project Organizations**

- 1.7 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Civil Engineering and Development Department (CEDD).
  - The Supervising Officer and the Supervising Officer's Representative (SO) AECOM Asia Co. Ltd. (AECOM).
  - Environmental Team (ET) Cinotech Consultants Limited (CCL).
  - Independent Environmental Checker (IEC) Ka Shing Management Consultant Ltd. (KSMC).
  - Contractor Continental Engineering Corp. and Chit Cheung Construction Co. Ltd. Joint Venture (CCJV).

Table 1.1 Key Project Contacts						
Party	Role	<b>Contact Person</b>	Position	Phone No.	Fax No.	
CEDD	Project	Mr. Ronald Siu	Senior Engineer	2301 1453	2201 1277	
CEDD	Proponent	Ms. Vicky Sy	Engineer	2301 1207	2301 1277	
AECOM	Supervising Officer Mr. Clive Cheng		CRE	3746 1801	2798 0783	
Environment	Environmental	Dr. Priscilla Choy	Environmental Team Leader	2151 2089		
Cinotech Team		Ms. Ivy Tam	Audit Team Leader	2151 2090	3107 1388	
KSMC	Independent Environmental Checker	Dr. C. F. Ng	IEC	2618 2166	2120 7752	
CCJV	Contractor	Mr. Dennis Ho	Environmental Officer	2960 1398	2960 1399	

#### 1.8 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

#### Construction Activities undertaken during the Reporting Month

- 1.9 The site activities undertaken in the reporting month included:
  - Watermain works;
  - TTA implementation at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
  - Open excavation and/or ELS installation for box culvert, underpass, piles caps, noise barrier footings, sewer and manholes;
  - Construction of box culvert, underpass, piles caps, noise barrier footings, columns, sewer and manholes; and
  - Erection of falseworks for Landscaped Deck.
- 1.10 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in Table 1.2.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmenta	l
Protection/Mitigation Measures	

Construction Works	Major Environmental Impact	Control Measures
As mentioned in Section 1.8	Noise, dust impact, water quality and waste generation	Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide mitigation measure to temporary use of chemicals; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.

#### Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.

## 2. AIR QUALITY

#### **Monitoring Requirements**

2.1 With reference to the same principle of EIA report of the Project, no air quality monitoring station within 500m from the boundary of this Project are considered as relevant monitoring locations. No air quality monitoring is required for the Project.

#### Observations

- 2.2 No monitoring for air quality is required for the Project.
- 2.3 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of air quality mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C.**

#### 3. NOISE

#### **Monitoring Requirements**

3.1 With reference to the same principle of EIA report of the Project, no construction noise monitoring station within 300m from the boundary of this Project are considered as relevant monitoring locations. No Construction noise monitoring is required for the Project. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

#### Observations

- 3.2 No monitoring for air quality is required for the Project. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in Appendix B.
- 3.3 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of construction noise mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.

7

#### 4. LANDSCAPE AND VISUAL

#### **Monitoring Requirements**

4.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

#### **Results and Observations**

- 4.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.
- 4.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 4.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix D** shall be performed.

#### 5. ENVIRONMENTAL AUDIT

#### Site Audits

- 5.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix C**.
- 5.2 Site audits were conducted by representatives of the Contractor, Supervising Officer and ET on 5, 12, 19 and 26 July 2017 in the reporting month. IEC joint site inspection was conducted on 26 July 2017. No non-compliance was observed during the site audits.

#### Status of Environmental Licensing and Permitting

5.3 All permits/licenses obtained for the Project are summarized in Table 5.1.

Permit No.	Valid Period		Details	Status	
remit No.	From	То	Details Sta		
<b>Environmental Peri</b>	mit (EP)				
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.		
EP-445/2013/A	13/08/14	N/A	Construction of Kai Tak Development roads D3A and D4A		
Effluent Discharge Li	cense				
WT00023634-2016		31/03/21	Wastewater from the construction site including effluent treated by screen and sedimentation tank		
<b>Registration of Chem</b>	ical Waste P	roducer			
5213-247-C4004-01		N/A	Chemical Waste Types:ValidSurplus paint, waste contaminated by paint, diesel, waste contaminated by diesel, spent lubricating oil and waste, soil contaminated by lubricating oil.Valid		
Construction Noise P					
GW-RE1251-16	10/01/17	08/07/17	Construction Noise Permit for the use of powered mechanical equipment for	Expired	
GW-RE0294-17	20/04/17	12/10/17	carrying out construction work other than percussive pilling and performing prescribed construction work.Valia		

 Table 5.1
 Summary of Environmental Licensing and Permit Status

#### **Status of Waste Management**

- 5.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix G**.
- 5.5 In respect of the dump truck cover, the Contractor is reminded to take record photos and inspection to ensure that all dump trucks have fully covered the skip before leaving the site.

#### **Implementation Status of Environmental Mitigation Measures**

5.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 5.2.

Parameters	Date	<b>Observations and Recommendations</b>	Follow-up	
30 June 2017 Water Quality 5 July 2017		Designated area for manual wheel washing should be set up beside the automatic wheel washing bay.	Rectification/improvement was observed during the follow-up audit session.	
		Ponding water in Section 2 should be cleared after rain events.	Rectification/improvement was observed during the follow-up audit session.	
Air Quality	12 July 2017	Stockpiles in Section 2 should be properly covered with impervious sheets to prevent dust generation.	Rectification/improvement was observed during the follow-up audit session.	
Noise				
Chamical 26 July 2017 containers near Cruise Terr		Drip tray should be provided to chemical containers near Cruise Terminal. Oil stains should be properly cleared and dispose of as chemical waste.	Follow up actions will be reported in the next month.	
Landscape and Visual				
Permits/ Licences				

Table 5.2Observations and Recommendations of Site Inspections

#### **Summary of Mitigation Measures Implemented**

5.7 An updated summary of the EMIS is provided in **Appendix E**.

#### **Implementation Status of Event Action Plans**

5.8 The Event Action Plans for noise and landscape and visual are presented in **Appendix D**. No Event Action Plan for air quality is considered necessary.

#### Construction Noise

5.9 No Action/Limit Level exceedance was recorded in the reporting month.

#### Landscape and visual

5.10 No non-compliance was recorded in the reporting month.

# Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

5.11 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix F**.

#### 6. FUTURE KEY ISSUES

- 6.1 Major site activities undertaken for the coming two months include:
  - Watermain works;
  - TTA implementation, Tree Transplant, Tree Felling and Junction Improvement Works at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
  - Open excavation and/or ELS installation for box culvert, underpass, piles caps, noise barrier footings, sewer and manholes;
  - Construction of box culvert, underpass, piles caps, noise barrier footings, columns, sewer and manholes; and
  - Erection of falseworks for Landscaped Deck.

#### Key Issues for the Coming Month

- 6.2 Key environmental issues in the coming month include:
  - Wastewater and runoff discharge from site;
  - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
  - Review and implementation of temporary drainage system for the surface runoff;
  - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
  - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Water spraying for dust generating activity and on haul road;
  - Proper storage of construction materials on site;
  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Accumulation of general and construction waste on site.
- 6.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. August and September 2017 are summarized as follows:

Construction Works	Major Impact Prediction	Control Measures
	Air quality impact (dust)	<ul> <li>a) Frequent watering of haul road and unpaved/exposed areas;</li> <li>b) Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>c) Watering of any earth moving activities.</li> </ul>
As mentioned in Section 7.1	Water quality impact (surface run-off)	<ul> <li>d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>f) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and g) Provision of measures to prevent discharge into the stream.</li> </ul>

Construction Works	Major Impact Prediction	Control Measures
	Noise Impact	<ul> <li>h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>i) Controlling the number of plants use on site;</li> <li>j) Regular maintenance of machines; and</li> <li>k) Use of acoustic barriers if necessary.</li> </ul>

#### 7. CONCLUSIONS AND RECOMMENDATIONS

#### Conclusions

7.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 to 31 July 2017.

#### Air Quality and Construction Noise

7.2 No regular monitoring air quality and noise monitoring is required for the Project. No Action/Limit Level exceedance was recorded.

Landscape and visual

7.3 No non-compliance was recorded in the reporting month.

#### Complaint and Prosecution

- 7.4 No environmental complaints and environmental prosecution were received in the reporting month.
- 7.5 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

#### Recommendations

7.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### Water Quality Impact

- To establish designated area for proper and safe manual wheel washing next to wheel washing machines.
- To cleared the ponding water after rain events.


#### Air Quality

• To properly cover the stockpile of dusty material by impervious sheet.

#### Waste / Chemical Management

• To provide drip tray to chemical containers and clear the oil stain.

FIGURES



APPENDIX A ACTION AND LIMIT LEVELS

# **Appendix A - Action and Limit Levels**

Time Period	Action Level	Limit Level <sup>(1)(2)</sup>
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

### Table A-1 Action and Limit Levels for Construction Noise

Remarks: (1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

(2) No regular noise impact monitoring station for this Contract. It is subject to the noise sensitive receiver(s) and additional monitoring work.

(\*) 70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B SUMMARY OF EXCEEDANCE

# Contract No. KL/2014/01 Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

# **Appendix B – Summary of Exceedance**

## Exceedance Record for Contract No. KL/2014/01

Reporting Month: July 2017

### (A) Exceedance Record for Construction Noise

### (NIL in the reporting month)

### (B) Exceedance Record for Landscape and Visual

(NIL in the reporting month)

APPENDIX C SITE AUDIT SUMMARY

Checklist Reference Number	170705	
Date	5 June 2017 (Wednesday)	
Time	14:00 - 15:30	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
170705-R01	Ponding water within the Site should be cleared.	B 8
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.:170630), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kelvin Koo		5 July 2017
Checked by	Dr. Priscilla Choy	WI	5 July 2017

Checklist Reference Number	170712
Date	12 July 2017 (Wednesday)
Time	14:00 - 15:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
170712-R01	• Stockpiles in Section 2 should be properly covered with impervious sheets to prevent dust generation.	C 7
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.:170707), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kelvin Koo	-	12 July 2017
Checked by	Dr. Priscilla Choy	W.T.	12 July 2017

Checklist Reference Number	170719
Date	19 July 2017 (Wednesday)
Time	14:00 - 15:30

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.:170712), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kelvin Koo	Complete and the second second	19 July 2017
Checked by	Dr. Priscilla Choy	h	19 July 2017

	170726
Date	26 July 2017 (Wednesday)
Time	14:00 - 17:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170726-R01	• Drip tray should be provided to chemical containers near Cruise Terminal. Oil stains should be properly cleared and dispose of as chemical waste.	E 8
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.:170719), no major environmental deficiencies were observed during site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo	And and a second s	26 July 2017
Checked by	Dr. Priscilla Choy	NE	26 July 2017
	k		

APPENDIX D EVENT ACTION PLANS

# **Appendix D - Event Action Plans**

Event/Action Plan for Construction Noise

EVENT	ACTION			A 1 12 1974 54 1911
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol> <li>Notify ER, IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the IEC and Contractor on remedial measures required;</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Review the investigation results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise the Implementation of remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC and ER;</li> <li>Implement noise mitigation proposals.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>
Limit Level being exceeded	<ol> <li>Inform IEC, ER, Contractor and EPD;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Identify source and investigate the cause of exceedance;</li> <li>Carry out analysis of Contractor's working procedures;</li> <li>Discuss with the IEC, Contractor and ER on remedial measures required;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> <li>The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise the implementation of remedial measures;</li> <li>If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Submit further proposal if problem still not under control;</li> <li>Stop the relevant portion of works as instructed by the ER until the exceedance is abated.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>

# **Appendix D - Event Action Plans**

# Event/Action Plan for Landscape and Visual

EVENT ACTION	ACTION					
LEVEL	ET	ET IEC ER CO		IEC ER		CONTRACTOR
Design Check	<ul> <li>Check final design conforms to the requirements of EP and prepare report.</li> </ul>	<ul> <li>Check report.</li> <li>Recommend remedial design if necessary</li> </ul>	<ul> <li>Undertake remedial design if necessary</li> </ul>			
Non- conformity on one occasion	<ul> <li>Identify Source</li> <li>Inform IEC and ER</li> <li>Discuss remedial actions with IEC, ER and Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> </ul>	<ul> <li>Check report</li> <li>Check Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial measures</li> <li>Advise ER on effectiveness of proposed remedial measures.</li> <li>Check implementatio n of remedial measures.</li> </ul>	<ul> <li>Notify Contractor</li> <li>Ensure remedial measures are properly implemented</li> </ul>	<ul> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ul>		
Repeated Non- conformity	<ul> <li>Identify Source</li> <li>Inform IEC and ER</li> <li>Increase monitoring frequency</li> <li>Discuss remedial actions with IEC, ER and Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> <li>If non- conformity stops, cease additional monitoring</li> </ul>	<ul> <li>Check monitoring report</li> <li>Check Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial measures</li> <li>Advise ER on effectiveness of proposed remedial measures</li> <li>Supervise implementatio n of remedial measures.</li> </ul>	<ul> <li>Notify Contractor</li> <li>Ensure remedial measures are properly implemented</li> </ul>	<ul> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ul>		

APPENDIX E ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EIA Ref.	Mitigation Measures	Status			
Construction Air Qu	Construction Air Quality				
S3.2	8 times daily watering of the work site with active dust emitting activities.	٨			
(AEIAR-130/2009)					
S4.8	Control measures stipulated in the approved KTD Schedule 3 EIA Report should be	٨			
(AEIAR-170/2013)	strictly followed.				
S3.2	Implementation of dust suppression measures stipulated in Air Pollution Control				
(AEIAR-130/2009)	(Construction Dust) Regulation. The following mitigation measures, good site practices				
and	and a comprehensive dust monitoring and audit programme are recommended to				
S4.8	minimize cumulative dust impacts.				
(AEIAR-170/2013)	• Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.	*			
	<ul> <li>Misting for the dusty material should be carried out before being loaded into the vehicle.</li> </ul>	^			
	• Any vehicle with an open load carrying area should have properly fitted side and tail boards.	٨			
	• Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	^			
	• The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.	^			
	<ul> <li>The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.</li> </ul>	^			
	• Vehicle washing facilities should be provided at every vehicle exit point.	^			

# Appendix E - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

EIA Ref.	Mitigation Measures	Status
	<ul> <li>The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.</li> <li>Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.</li> <li>Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides; and</li> <li>Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.</li> </ul>	∧ ∧ ∧
Construction Noise		
S3.3 (AEIAR-130/2009)	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	^
S3.3	Good Site Practice:	
(AEIAR-130/2009)	• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	^
	• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.	٨
	<ul> <li>Mobile plant, if any, should be sited as far away from NSRs as possible.</li> </ul>	^
	<ul> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.</li> </ul>	Λ
	<ul> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> </ul>	٨
	• Material stockpiles and other structures should be effectively utilized, wherever	^

EIA Ref.	Mitigation Measures	Status
	practicable, in screening noise from on-site construction activities.	
S3.3 (AEIAR-130/2009)	Scheduling of Construction Works during School Examination Period	N/A
S3.8 (AEIAR-170/2013)	Provision of a landscaped deck along Roads D3A & D4A.	N/A
S3.8 (AEIAR-170/2013)	<ul> <li>Provision of about 1090 m length of vertical noise barrier (connected to the deck) at Roads D3A &amp; D4A;</li> <li>Provision of about 60 m length of overhang vertical noise barrier (connected to the deck) at Road D4A; and</li> <li>Provision of staircases with noise barriers next to Sites 4A1 and 4B1</li> <li>It should be noted that the exact length of the mitigation measures would be subject to minor refinement during the detailed design stage.</li> </ul>	N/A N/A N/A
S3.8 (AEIAR-170/2013)	Non-noise sensitive use areas within Sites 4A1 and 4B1.	N/A
S3.8 (AEIAR-170/2013)	Avoid sensitive façade with openable window facing Road D3A.	N/A
<b>Construction Water</b>	Quality	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	<ul> <li><u>Construction Runoff</u></li> <li>Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include:         <ul> <li>use of sediment traps</li> <li>adequate maintenance of drainage systems to prevent flooding and overflow</li> </ul> </li> </ul>	∧ ∧

EIA Ref.	Mitigation Measures	Status
	Construction site should be provided with adequately designed perimeter channel and pre- treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	٨
	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	٨
S5.8 (AEIAR-170/2013)	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	٨
	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	*
S3.4 (AEIAR-130/2009)	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m <sup>3</sup> capacity, are recommended as a general mitigation measure	٨

EIA Ref.	Mitigation Measures	Status
	which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m <sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	^
(12212111111111012010)	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	Λ
S3.4 (AEIAR-130/2009)	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	^
	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Λ
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting	*

EIA Ref.	Mitigation Measures	Status
	from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	
S5.8 (AEIAR-170/2013)	Boring and Drilling WaterWater used in ground boring and drilling for site investigation or rock / soil anchoringshould as far as practicable be re-circulated after sedimentation. When there is a need forfinal disposal, the wastewater should be discharged into storm drains via silt removalfacilities.	^
	Acid Cleaning, Etching and Pickling Wastewater Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers	^
S3.4	Drainage	
(AEIAR-130/2009)	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	^
S3.4 (AEIAR-130/2009)	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	^

EIA Ref.	Mitigation Measures	Status
S3.4 (AEIAR-130/2009)	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	۸ 
S5.8 (AEIAR-170/2013)	There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD.	Λ
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	Sewage EffluentConstruction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	Λ
S5.8	Notices should be posted at conspicuous locations to remind the workers not to discharge	۸

EIA Ref.	Mitigation Measures	Status
(AEIAR-170/2013)	any sewage or wastewater into the surrounding environment. Regular environmental audit of the construction site will provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures.	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	<u>Stormwater Discharges</u> Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes.	٨
	Debris and Litter In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur.	٨
S5.8 (AEIAR-170/2013)	Accidental Spillage Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	٨

EIA Ref.	Mitigation Measures	Status
	<ul> <li>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:</li> <li>Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>	Λ Λ Λ
<b>Construction Waste</b>	Management	
S6.7 (AEIAR-170/2013)	Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC(W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites.	٨
S3.5 (AEIAR-130/2009) and S6.7 (AEIAR-170/2013)	<ul> <li>Good Site Practices</li> <li>It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include:</li> <li>Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures</li> </ul>	^
	Provision of sufficient waste disposal points and regular collection for disposal	۸

EIA Ref.	Mitigation Measures	Status
	• Appropriate measures to minimise windblown litter and dust during transportation of	^
	waste by either covering trucks or by transporting wastes in enclosed containers	
	<ul> <li>A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)</li> </ul>	٨
	<ul> <li>Regular cleaning and maintenance systems, sumps and oil interceptors</li> </ul>	٨
	<ul> <li>Separation of chemical wastes for special handling and appropriate treatment</li> </ul>	^
	Waste Reduction Measures	
	Good management and control can prevent the generation of a significant amount of	
	waste. Waste reduction is best achieved at the planning and design stage, as well as by	
	ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
	• Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals	٨
	• Segregation and storage of different types of waste in different containers, skips or	٨
	stockpiles to enhance reuse or recycling of materials and their proper disposal	^
	• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse	
	<ul> <li>generated by the work force</li> <li>Any unused chemicals or those with remaining functional capacity should be recycled</li> </ul>	^
	<ul> <li>Proper storage and site practices to minimise the potential for damage or</li> </ul>	Λ
	contamination of construction materials	
	<ul> <li>Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste</li> </ul>	٨
	<ul> <li>Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle.</li> </ul>	^

EIA Ref.	Mitigation Measures	Status
S3.5 (AEIAR-130/2009)	Construction and Demolition Materials Mitigation measures and good site practices should be incorporated in the contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include:	Λ
	• Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible.	
	• Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	٨
	<ul> <li>Skip hoist for material transport should be totally enclosed by impervious sheeting.</li> <li>Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.</li> </ul>	∧ ∧
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	^
	• The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	^
	• All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	٨
	• The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	^
	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly	^
	tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket	

EIA Ref.	Mitigation Measures	Status
	System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirement sand implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	
S3.5 (AEIAR-130/2009)	General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	^
<b>Construction Lands</b>	cape and Visual	I
\$3.8.12	• Minimized construction area and contractor's temporary works areas.	٨
(AEIAR-130/2009)	• All existing trees should be carefully protected during construction.	۸
and	• Trees unavoidably affected by the works should be transplanted where practical.	۸
S7.9 (AEIAR-170/2013)	Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	
	<ul> <li>Control of night-time lighting.</li> </ul>	^
	<ul> <li>Erection of decorative screen hoarding.</li> </ul>	^
	<ul> <li>Reduction of construction period to practical minimum.</li> </ul>	٨
	<ul> <li>Limitation of / Ensuring no run-off into surrounding landscape and adjacent seawater areas.</li> </ul>	^
	<ul> <li>Temporary or advance landscape should be provided along the temporary access roads to the Cruise Terminal until such time as road D3 is open.</li> </ul>	N/A

Remarks:	EIA Report (AEIAR-130/2009) – Kai Tak Develop EIA Report (AEIAR-170/2013) – Kai Tak Develop			
	^         Compliance of mitigation measure;           N/A         Not Applicable at this stage;           N/A(1)         Not observed;           *         Recommendation was made during site audit but improved/rectified by the contractor.	<ul> <li>X Non-compliance of mitigation measure;</li> <li>Non-compliance but rectified by the contractor;</li> </ul>		

APPENDIX F SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

# Contract No. KL/2014/01 Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

Appendix F – Summary of environmental complaint, warning, summon and notification of successful prosecution

**Reporting Month**: July 2017

#### Contract No. KL/2014/01

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

**Remarks**: No environmental complaint/warning/summon and prosecution were received in the reporting period.

APPENDIX G WASTE GENERATED QUANTITY

#### Name of Department: CEDD

#### Waste Flow Table for Year 2017

	Actual Quantities of Inert C&D Materials Generated Monthly				Actual Quantities of	f C&D Wastes Ger	nerated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in tonne)
Jan	15,470.22	0	0	0	15470.22	0	0	0.301	0.019	0	53.3
Feb	23,173.51	0	0	0	23173.51	0	0	0	0	0	9.2
Mar	27,261.03	0	0	0	27261.03	0	0	0	0	0	69.65
Apr	5,637	0	0	0	5637.28	0	0	0	0	0	23.62
May	12,030.39	0	0	0	12030.39	0	0.0035	0.394	0.006	0	29.98
June	2733.74	0	0	0	2733.74	0	3.8000	0	0	0	47.08
Sub-total	86,306.17	0.00	0.00	0.00	86,306.17	0.00	3.80	0.695	0.025	0.00	232.83
July	2,464.60	0	0	0	2464.60	0	0	0	0	0	33.1
Aug											
Sept											
Oct											
Nov											
Dec											
Total	88,770.77	0.00	0.00	0.00	88,770.77	0.00	3.80	0.695	0.025	0.00	265.90

## MATERIALAB CONSULTANTS LIMITED

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix D

Monthly EM&A Report For Contract No. KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

MATERIALAB CONSULTANTS LIMITED

Tel

Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong ..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



#### **MONTHLY EM&A REPORT**

July 2017

Client **Civil Engineering and Development** 2 Department, HKSAR Contract No. KLN/2015/07 • **Contract Name :** Environmental Monitoring Works for Contract KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway **Report No.** 0405/15/ED/0864A 2 EP-337/2009 New Distributor Roads Serving the Planned Kai Tak **Development Area** EP-339/2009/A Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport EP-451/2013 Trunk Road T2

Prepared by	:	Alfred Y. S. Lam
Reviewed by	:	Cyrus C. Y. Lai
Certified by	:	CL
		Colin K. L. Yung Environmental Team Leader
		MateriaLab Consultants Limited

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.



Ref.: CEDKTDS3EM00\_0\_0222L.17

9 August 2017

By Post and Email

Hyder-Meinhardt Joint Venture 20/F., AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Kowloon, Hong Kong

Attention: Mr. Wong W K, Chris

Dear Mr. Wong,

#### Re: Contract No. KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway <u>Monthly EM&A Report for July 2017</u>

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for July 2017 (Report No. 0405\_15\_ED\_0864A) we received by e-mail on 9 August 2017.

Please be informed that we have no adverse comment on the captioned report. We hereby verify the captioned submission according to Condition 3.3 of EP-337/2009, Condition 3.3 of EP-339/2009/A and Condition 3.4 of EP-451/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely, For and on behalf of Ramboll Environ Hong Kong Limited

Trangtandheary

F. C. Tsang Independent Environmental Checker

c.c.	CEDD	Attn.:	Ms. Amy Chu	Fax
	MateriaLab	Attn.:	Mr. Colin K. L. Yung	Fax
	CRBC	Attn.:	Mr. Arnold Chan	Fax

Fax: 2369 4980 Fax: 2450 8032 Fax: 2283 1689

Q:\Projects\CEDKTDS3EM00\02\_Proj\_Mgt\02\_Corr\CEDKTDS3EM00\_0\_0222L.17.docx

Ramboll Environ Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.Ramboll-Environ.com

#### MATERIALAB CONSULTANTS LIMITED

Tel Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



# **TABLE OF CONTENTS**

CUTIVE SUMMARY	1
INTRODUCTION	1
AIR QUALITY	5
NOISE	10
LANDSCAPE AND VISUAL	14
WASTE MANAGEMENT	15
SITE INSPECTION	16
ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	17
IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	18
FUTURE KEY ISSUES	19
CONCLUSIONS	20
	INTRODUCTION AIR QUALITY NOISE LANDSCAPE AND VISUAL WASTE MANAGEMENT SITE INSPECTION ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES FUTURE KEY ISSUES

#### FIGURES

Figure 1	Project General Layout
Figure 2	Air and Noise Monitoring Locations

#### LIST OF APPENDICES

Appendix A	Construction Programme
Appendix B	Project Organization Chart
Appendix C	Action and Limit Levels for Air Quality and Noise
Appendix D	Calibration Certificates of Monitoring Equipment
Appendix E	Environmental Monitoring Schedules
Appendix F	Air Quality Monitoring Data
Appendix G	Noise Monitoring Data
Appendix H	Event Action Plans
Appendix I	Waste Flow Table
Appendix J	Environmental Mitigation Implementation Schedule (EMIS)
Appendix K	Weather and Meteorological Conditions during Reporting Month
Appendix L	Cumulative statistics on Environmental Complaints, Notifications of Summons
	and Successful Prosecutions
Appendix M	Summary of Site Audit in the Reporting Month
Annondiv N	Outstanding logues and Defisionsiss

Appendix N Outstanding Issues and Deficiencies

#### MATERIALAB CONSULTANTS LIMITED

Tel

Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong ..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com

#### **EXECUTIVE SUMMARY**

- i. The Civil Engineering and Development Department HKSAR has appointed MateriaLab Consultants Limited (MCL) to undertake the Environmental Team services for the Project and implement the EM&A works.
- ii. This Monthly EM&A report presents the environmental monitoring and audit works for the period between 1 July 2017 and 31 July 2017. As informed by the Contractor, major activities in the reporting month were:
  - Temporary diversion for drainage works;
  - Temporary diversion for CLP cable at CH6+560;
  - Temporary diversion for sewage rising main;
  - Construction of temporary diversion road for Shing Cheong Road (TTA Stage 2); •
  - . Setup of temporary barging point;
  - Excavation of drainage pipe and manhole (M206 to M207); .
  - Seawall Modification Works: .
  - Construction of tunnel box structure;
  - D-wall construction works;
  - Guide wall construction works:
  - . Construction of socket H-pile;
  - Pumping test for Zone 3: •
  - Excavation and ELS construction: and •
  - Installation of dewatering, observation and recharging wells.

#### Breaches of the Action and Limit Levels

iii. No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

#### **Complaint, Notification of Summons and Successful Prosecution**

iv. A complaint received on 16 July 2017 was referred from the 1823 regarding the muddy water discharge at Kai Tak River by CEDD project.

The notification of complaint was received by ET on 27 July 2017.

v. No notification of summons and successful prosecution were received in the reporting month.

#### **Reporting Changes**

vi. There was no reporting change in the reporting month.

#### **Future Key Issues**

vii. The key issues to be considered in the coming reporting month include:

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong ..

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com

#### 1. INTRODUCTION

#### 1.1 Background

- The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the 1.1.1 HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 Contract No. KL/2014/03 is the works package to construct an approximately 420m long supporting underground structure (SUS) underneath Shing Cheong Road and Cheung Yip Street. The EM&A programme under this Contract is governed by three EPs (EP-337/2009, EP-339/2009/A and EP-451/2013) and two EM&A Manuals (AEIAR-130/2009 and AEIAR-174/2013). The Works to be executed under this Contract and corresponding EPs include but not be limited to the following main items:

#### EP-451/2013 – Trunk Road T2

Construction of approximately 420m long supporting underground structure (SUS) (i) including diaphragm walls, barrettes, piled foundation, top and bottom slabs, end wall and adits underneath Shing Cheong Road and Cheung Yip Street;

### EP-337/2009 – New Distributor Roads Serving the Planned Kai Tak Development

- Widening and re-alignment of Cheung Yip Street of approximately 330m long and (ii) associated footpaths;
- Demolition, reconstruction and widening of Shing Cheong Road of approximately 410m (iii) long and associated footpaths;
- Construction of drainage outfall and modification of existing seawall; (iv)
- Construction of ancillary works including surface drainage, sewerage, water, fire (v) fighting, street lighting, street furniture, road marking, road signage, utilities and services, irrigation and landscape works.

### EP-339/2009/A – Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport

Demolition of RADAR Tower and guard house; (vi)

#### Other works not covered by any EP

- Construction of two subways between Phase II of New Acute Hospital (Site A) and (vii) Hong Kong Children's Hospital (Site C), and between Phase I of New Acute Hospital (Site B) and Site C:
- Construction of District Cooling System (DCS) along Cheung Yip Street and Shing (viii) Cheong Road
- 1.1.3 The location and boundary of the site is shown in **Figure 1**.
- 1.1.4 This Monthly EM&A report is required under EP-337/2009 Condition 3.3, EP-339/2009/A Condition 3.3 and EP-451/2013 Condition 3.4. It is to report the results and findings of the EM&A programme required in the EM&A Manuals.
- 1.1.5 This is the seventeenth monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project within the period between 1 July 2017 and 31 July 2017.

Email

: mcl@fugro.com

#### 1.2 Project Organization

Hong Kong ..

- 1.2.1 The project proponent was the Civil Engineering and Development Department, HKSAR (CEDD). Hyder Meinhardt Joint Venture (HMJV) was commissioned by CEDD as the Engineer for the Project. Ramboll Environ Hong Kong Limited was commissioned as the Independent Environmental Checker (IEC). China Road and Bridge Corporation (Hong Kong) (CRBC) was appointed as the main contractor for the construction works under the contract KL/2014/03. MateriaLab Consultants Limited (MCL) was appointed as the Environmental Team (ET) by CEDD to implement the EM&A programme for the Project.
- 1.2.2 The organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarized in **Table 1.1**.

Party	Party Position		Telephone	Fax
Project Proponent (CEDD)	Co-ordinator	Ms. Amy Chu	3106 3172	2369 4980
Engineer's Representative (HMJV)	Chief Resident Engineer	Mr. W. K., Chris Wong	3742 3803	3742 3899
IEC (Ramboll Environ Hong Kong Limited)	Independent Environmental Checker	Mr. F. C. Tsang	3465 2851	3465 2899
Main Contractor (CPPC)	Site Agent	Mr. Chan See Wai, Arnold	9380 4110	2283 1689
Main Contractor (CRBC)	Environmental Officer	Mr. Jacky Lai	9028 8975	2283 1689
ET (MCL)	Environmental Team Leader	Mr. Colin Yung	3565 4114	3565 4160

 Table 1.1
 Contact Information of Key Personnel

#### 1.3 Construction Programme and Activities

- 1.3.1 The construction of the Project commenced in February 2016 and is expected to complete in 2020. The construction programme is shown in **Appendix A**.
- 1.3.2 A summary of the major construction activities undertaken in the reporting month were:
  - Temporary diversion for drainage works;
  - Temporary diversion for CLP cable at CH6+560;
  - Temporary diversion for sewage rising main;
  - Construction of temporary diversion road for Shing Cheong Road (TTA Stage 2);
  - Setup of temporary barging point;
  - Excavation of drainage pipe and manhole (M206 to M207);
  - Seawall Modification Works;
  - Construction of tunnel box structure;
  - · D-wall construction works;
  - Guide wall construction works;
  - · Construction of socket H-pile;
  - Pumping test for Zone 3;
  - Excavation and ELS construction; and
  - · Installation of dewatering, observation and recharging wells.

## 1.4 Inter-relationship with the environmental protection/ mitigation measures with the construction programme

- 1.4.1 According to the construction activities in the construction programme mentioned in Section 1.3.2, the following environmental protection/ mitigation measures including Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact shall be implemented:
  - Sufficient watering of the works site with the active dust emitting activities;
  - · Limitation of the speed for vehicles on unpaved site roads;
  - · Properly cover or enclosure of the stockpiles and dusty materials;
  - · Good site practices on loading dusty materials;
  - · Providing sufficient vehicles washing facilities at every vehicle exit point;
  - Good maintenance to the plant and equipment;
  - · Use of quieter plant and Quality Powered Mechanical Equipment (QPME);
  - · Use of acoustic fabric and noise barrier;
  - Using the approved Non-road Mobile Machineries (NRMMs);
  - Proper storage and handling of chemical;
  - Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;
  - · Onsite waste sorting and implementation of trip ticket system;
  - Training of the site personnel in proper waste management and chemical waste handling procedures;
  - Proper storage of the construction materials;
  - · Erection of decorative screen hoarding;
  - Strictly following the Environmental Permits and Licenses;
  - · Provide sufficient mitigation measures as recommended in Approved EIA Reports



#### **1.5** Status of Environmental Licences, Notifications and Permits

1.5.1 A summary of the relevant environmental licenses, permits and/or notifications on environmental protection for this Contract is presented in **Table 1.2**.

Environmental License / Permit / Notification	Reference Number	Valid From	Valid Till			
Environmental Permit	EP-337/2009	23 April 2009	Not Applicable			
	EP-339/2009/A	18 June 2009	Not Applicable			
	EP-451/2013	19 September 2013	Not Applicable			
Notification pursuant to Air Pollution (Construction Dust) Regulation	395601	4 December 2015	Not Applicable			
Billing Account for Waste Disposal	A/C No.: 7023814	22 December 2015	Not Applicable			
Construction Noise Permit	GW-RE0442-17	7 June 2017	6 December 2017			
Construction Noise Permit	GW-RE0560-17	15 July 2017	11 January 2018			
Construction Noise Permit	PP-RE0010-17	16 May 2017	15 November 2017			
Wastewater Discharge License	WT00023125-2015	6 January 2016	31 January 2021			
Chemical Waste Producer License	5213-247-C1232-12	23 November 2015	Not Applicable			

 Table 1.2
 Relevant Environmental Licenses, Permits and/or Notifications

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

#### 2. AIR QUALITY

#### 2.1 Monitoring Requirement

In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out at least once every 6 days. In case of complaints, 1-hour TSP monitoring should be carried out at least 3 times per 6 days when the highest dust impacts are likely to occur. The Action and Limit Levels of the air quality monitoring are given in **Appendix C**.

#### 2.2 Monitoring Equipment

The 24-hour TSP air quality monitoring was performed using High Volume Air Samplers (HVS) located at each of the designated monitoring station. Portable TSP Monitors would be used in case of complaints for 1-hour TSP monitoring.

**Table 2.1** summarizes the equipment used in air quality monitoring.

ltem	Brand	Model Equipment S		Serial Number		
1		TE-5170 (TSP)	High Volume Sampler			
		TE-300-310X	- Mass Flow Controller	2037		
	Tisch	TE-5005X	- Blower Motor Assembly	3482		
		TE-5007X	- Mechanical Timer	4488		
		TE-5009X	- Continuous Flow Recorder	4371		
2		TE-5170 (TSP)	High Volume Sampler			
		TE-300-310X	- Mass Flow Controller	2524		
	Tisch	TE-5005X	- Blower Motor Assembly	4037		
	TE-5007X TE-5009X		- Mechanical Timer	5160		
			- Continuous Flow Recorder	4377		
3		TE-5170 (TSP)	High Volume Sampler			
		TE-300-310X	- Mass Flow Controller	2618		
	Tisch	TE-5005X	- Blower Motor Assembly	3838		
		G3031	- Mechanical Timer	2251		
		G1051	- Continuous Flow Recorder	2307		
4	Tisch	TE-5025A	HVS Sampler Calibrator	0438320 / 2154		
5	*Sibata	Model LD-3B	Sibata Portable TSP Monitors	NA		

Table 2.1 Air Quality Monitoring Equipment

Note:

No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted.

#### 2.3 Monitoring Methodology

2.3.1 24-hour TSP air quality monitoring

#### **HVS Installation**

The following guidelines were adopted during the installation of HVS:

- Sufficient support is provided to secure the samplers against gusty wind.
- No two samplers are placed less than 2 meters apart.

Hong Kong ..

MateriaLab

- The distance between the sampler and an obstacle, such as buildings, is at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses is required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
- No furnaces or incineration flues are nearby.

Email

- Airflow around the samplers is unrestricted.
- The samplers are more than 20 meters from the drip line.

: mcl@fugro.com

 Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

#### Filters Preparation

Fiberglass filters (provided by the HOKLAS accredited laboratory) shall be used (Note: these filters have a collection efficiency of larger than 99% for particles of 0.3  $\mu$ m diameter). A HOKLAS accredited laboratory (ALS Technichem (HK) Pty Ltd.) is responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for monitoring team.

All filters are equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature is around 25°C and not variable by more than  $\pm$ 3°C; the relative humidity (RH) is < 50% and not variable by more than  $\pm$ 5%. A convenient working RH is 40%.

#### Operating / Analytical Procedures

Operating / analytical procedures for the air quality monitoring are highlighted as follows:

- Prior to the commencement of the dust sampling, the flow rate of the HVS are properly set (between 0.6 m<sup>3</sup>/min and 1.7 m<sup>3</sup>/min) in accordance with the EM&A manual. The flow rate shall be indicated on the flow rate chart.
- The power supply shall be checked to ensure the samplers worked properly.
- On sampling, the samplers shall be operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
- The filter holding frame is then removed by loosening the four nuts and carefully a weighted and conditioned filter is centered with the stamped number upwards, on a supporting screen.
- The filter shall be aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame is tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid shall be closed and secured with the aluminum strip.
- The timer is then programmed. Information shall be recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter shall be removed and sent to laboratory for weighing. The elapsed time is also recorded.
- Before weighing, all filters are equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%. Weighing results are returned to MCL for further analysis of TSP concentrations collected by each filter.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, Tel : 1-15 Kwai Fung Crescent, Kwai Fong, Fax : Hong Kong.. Email :

#### 2.3.2 1-hour TSP air quality monitoring

#### Operating / Analytical Procedures

The measuring procedures of the 1-hr dust meter are in accordance with the Manufacturer's instruction Manual as follows:

- Pull up the air sampling inlet cover
- Change the Mode 0 to BG once
- Push Start/Stop switch once
- Turn the knob to SENSI.ADJ and press it
- Push Start/Stop switch once
- Return the knob to the position MEASURE slowly
- Push the timer set switch to set measuring time
- Remove the cap and make a measurement

#### 2.4 Maintenance / Calibration

2.4.1 24-hour TSP air quality monitoring

The following maintenance / calibration are required for the HVS:

- The high volume motors and their accessories are properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking are made to ensure that the equipments and necessary power supply are in good working condition.
- All HVS shall be calibrated (five point calibration) using Calibration Kit upon installation and thereafter in every 3 months.
- A copy of the calibration certificates for the HVS and calibrator are provided in Appendix D.
- 2.4.2 1-hour TSP air quality monitoring

The portable TSP monitor should be calibrated at 1 year intervals

#### 2.5 Monitoring Locations

- 2.5.1 According to the EM&A Manual, three air quality monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two air quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 500m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 2.5.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for air quality monitoring, they are summarized in **Table 2.2** and shown in **Figure 2**.

#### Table 2.2Location of Air Quality Monitoring Station

Monitoring Station	Location			
KTD1a	Centre of Excellence in Paediatrics (Children's Hospital)			
KTD2a	G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)			
KER1b	Site Boundary at Cheung Yip Street			

#### 2.6 Results and Observations

- 2.6.1 The schedule of air quality monitoring in reporting month is provided in Appendix E.
- 2.6.2 No Action / Limit Level exceedance was recorded for 24-hr TSP at KTD1a, KTD2a and KER1b in the reporting month.
- 2.6.3 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 2.6.4 During the reporting month, major dust sources including loading and unloading of C&D wastes, vehicles movement were observed in the site. Non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road, Cheung Yip Street and the Kwun Tong By-pass were observed. The above factors may affect the monitoring results.
- 2.6.5 The weather conditions during the monitoring are provided in **Appendix K**.
- 2.6.6 The monitoring data of 24-hr TSP are summarized in **Table 2.3**. Detailed monitoring data are presented in **Appendix F**.

Parameter	Monitoring Station	Average (μg/m³)	Range (µg/ m³)	Action Level (µg/ m <sup>3</sup> )	Limit Level (µg/ m <sup>3</sup> )
24-hr TSP	KTD1a	88	43 – 125	177	
$\frac{24-11}{13P}$ in $\mu g/m^3$	KTD2a	38	20 – 106	157	260
in µg/m	KER1b	26	18 – 36	172	

Table 2.3Summary of 24-hr TSP Monitoring Results

2.6.7 The Event and Action Plan for air quality is given in **Appendix H**.

ROOM 723 & 725, 7/F, BIOCK B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong	Email	: mcl@fugro.com

## MateriaLab

#### 2.7 Comparison of 24-hr TSP Monitoring Results with EIA Predictions

2.7.1 The monitoring data of 24-hr TSP was compared with the EIA predictions as summarized in **Table 2.4**.

Monitoring Station	Receiver Reference	Predicted Maximum 24-hour TSP Concentration (µg/m³)	Maximum 24-hour TSP Concentration			
KTD1a	KTD3	126	43 – 125	88		
KTD2a	-	-	20 – 106	38		
KER1b	KTD6	169	18 – 36	26		

#### Table 2.4 Comparison of 24-hr TSP data with EIA predictions

Note:

For KTD2a, there was no receiver reference in the EIA report, EIAR-174/2013.

Predicted Maximum TSP Concentration extracted from Table 4.14 of EIA Report, EIAR-174/2013.

2.7.2 The 24-hour TSP monitoring results at KTD1a and KER1b were below the Predicted Maximum 24-hr TSP concentration in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.

#### 3. NOISE

#### 3.1 Monitoring Requirement

In accordance with the approved EM&A Manuals, Leq (30min) monitoring is conducted for at least once a week during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

#### 3.2 Monitoring Equipment

The sound level meter used in noise monitoring will comply with the International Electrotechnical Commission Publication (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to in the Technical Memorandum issued under the Noise Control Ordinance (NCO).

Sound level calibrator will be used for the on-site calibration of the meter. This calibrator complies with the IEC Publication 942 (1988) Class 1 and ANSI S1.40 - 1984. Noise measurements were only accepted to be valid if the calibration levels from before and after the measurement agree to within 1.0dB.

Measurements shall be recorded to the nearest 0.1dB. This noise monitors are programmed to measure A-weighted equivalent continuous sound pressure level at 30-minute intervals between 0700 and 1900 on normal weekdays at least once a week when construction activities are underway.

**Table 3.1** summarizes the noise monitoring equipment model being used for this project.

ltem	Brand	Model	Equipment	Serial Number
1	Casella	CEL-63X Series	Integrating Sound Level Meter	3756072
2	Casella	CEL-63X Series	Integrating Sound Level Meter	2451028
3	Casella	CEL-633A Series	Integrating Sound Level Meter	2451091
4	Casella	CEL-120/1	Calibrator	4358251
5	Benetech	GM816	Wind Speed Anemometer	13372555

Table 3.1Noise Monitoring Equipment

#### 3.3 Monitoring Parameters and Frequency

**Table 3.2** presents the noise monitoring parameters and frequencies.

#### Table 3.2 Monitoring Parameters and Frequencies of Noise Monitoring

Parameter	Frequency and Period
LAeq (30min)	At each station at 0700-1900 hours on normal weekdays at a frequency
L10 and L90 will be recorded for reference	of once a week

Room 723 & 725, 7/F, Block B, Profit Industrial Building, Tel 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong.. Ema

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com MateriaLab

#### 3.4 Monitoring Methodology

The monitoring procedures are as follows:

- The monitoring station is set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 1.2m above the ground.
- The battery condition is checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time are set as follows:
  - frequency weighting : A
  - time weighting : Fast
  - measurement time : Weekly 30 minutes between 0700-1900 on normal weekdays
- Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will be considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
- Noise monitoring should be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- At the end of the monitoring period, the Leq, L10 and L90 are recorded. In addition, site conditions and noise sources are recorded on a standard record sheet.

#### 3.5 Maintenance / Calibration

Maintenance and Calibration procedures are as follows:

- The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
- The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory.
- Relevant calibration certificates are provided in **Appendix D**.

#### 3.6 Monitoring Locations

- 3.6.1 According to the EM&A Manual, three noise monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two noise quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 300m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 3.6.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for noise monitoring, they are summarized in **Table 3.3** and shown in **Figure 2**.

#### Table 3.3 Location of Noise Monitoring Station

Monitoring Station	Location
KTD1a	Centre of Excellence in Paediatrics (Children's Hospital)
KTD2a	G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)
KER1b	Site Boundary at Cheung Yip Street

#### 3.7 Results and Observations

- 3.7.1 The schedule of noise monitoring in reporting month is provided in **Appendix E**.
- 3.7.2 During the monitoring month, at KTD1a, non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road were observed in the surroundings. At KTD2a, road traffic along the Kwun Tong By-pass was observed. At KER1b, road traffic along Cheung Yip Street was observed. Major noise sources including noise emission from plant & PME and some other construction activities, travel of vehicles, loading and unloading of C&D waste were observed in the site. The above factors may affect the monitoring results.
- 3.7.3 No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation. The weather conditions during the monitoring month are provided in **Appendix K**.
- 3.7.4 The noise monitoring data are summarized in **Table 3.4**. Detailed monitoring data are presented in **Appendix G**.

Time Period	Leq <sub>(30min)</sub> dB(A) (Range) Noise Monitoring Stations		Action Level	Limit Level	
	KTD1a	KTD2a	KER1b		
0700-1900 hrs on normal weekdays	66-71	58-68	64-71	When one documented complaint is received	75 dB(A)

#### Table 3.4 Summary of Noise Impact Monitoring Results

Note:

KTD1a: Façade Measurement

KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

- 3.7.5 No Action / Limit Level exceedance was recorded for construction noise in the reporting month.
- 3.7.6 The Action and Limit Levels for noise impact monitoring have been set are presented in **Appendix C**.
- 3.7.7 The Event and Action Plan for noise is given in **Appendix H**.

Email

#### 3.8 Comparison of Noise Monitoring Results with EIA Predictions

: mcl@fugro.com

3.8.1 The noise monitoring data was compared with the EIA predictions as summarized in **Table 3.5**.

#### Table 3.5 Comparison of Noise Monitoring data with EIA predictions

Monitoring Station	Receiver Reference	Maximum Predicted Mitigated Construction Noise Level, dB(A)	Maximum Leq <sub>(30min)</sub> dB(A) In July 2017
KTD1a	KTD1	74	71
KTD2a	KTD2	75	68
KER1b	KER1	75	71

Note:

Hong Kong ..

Maximum Predicted Mitigated Construction Noise Level extracted from Table 5.13 of EIA Report, EIAR-174/2013.

3.8.2 The impact noise monitoring results in the reporting month did not exceed the Maximum Predicted Mitigated Construction Noise Level in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.

#### 4. LANDSCAPE AND VISUAL

#### 4.1 Audit Requirements

- 4.1.1 As per the Trunk Road T2 EM&A Manual, the landscape and visual mitigation measures during the construction phase shall be audited by a Registered Landscape Architect, as a member of the Environmental Team, at least once every two weeks to ensure compliance with the intended aims of the measures.
- 4.1.2 According to the Kai Tak Development EM&A Manual, measures to mitigate landscape and visual impacts during construction should be checked to ensure compliance with the intended aims of the measures. The progress of the engineering works shall be regularly reviewed onsite to identify the earliest practical opportunities for the landscape works to be undertaken. The ET shall report on the Contractor's compliance on a weekly basis.

#### 4.2 Results and Observations

- 4.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, four weekly Landscape and Visual Site audits were carried out on 6, 13, 19 and 27 July 2017 and two of them, 6 and 19 July 2017 were carried out by a Registered Landscape Architect. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 4.2.2 During the Site audit on 6 July 2017, it was observed that the excavated materials at Zone 4 were not properly covered by impervious sheeting. The item was rectified by the Contractor and inspected on 13 July 2017.
- 4.2.3 Should non-compliance of the landscape and visual impact occur, action in accordance to the event action plan presented in **Appendix H** shall be carried out.

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Fax: (852)-24508032 Email: mcl@fugro.com



#### 5. WASTE MANAGEMENT

#### 5.1 Audit Requirements

- 5.1.1 The effective management of waste arising during the construction phase will be monitored through the site audit programme. Regular audits and site inspections should be carried out to ensure that the recommended good site practices and other mitigation measures are implemented by the Contractor.
- 5.1.2 The audit should look at all aspects of on-site waste management practices including the waste generation, storage, recycling, transport and disposal. The aims of waste audit are:
  - to ensure the waste arising from the works are handled, stored, collected, transferred and disposed of in an environmentally acceptable manner;
  - verify the implementation status and evaluate the effectiveness of the mitigation measures; and
  - to encourage the reuse and recycling of material.

#### 5.2 Results and Observations

- 5.2.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.2.2 The amount of wastes generated by the site activities in the reporting month is shown in **Appendix I**.
- 5.2.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.2.4 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

## MateriaLab

#### 6. SITE INSPECTION

#### 6.1 Site Inspection

- 6.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix J**.
- 6.1.2 In the reporting month, four site inspections were carried out on 6, 13, 19 and 27 July 2017. Two of them, held on 6 and 19 July 2017 were the joint inspections with the IEC, ER, the Contractor and the ET.
- 6.1.3 No outstanding issues were reported during the reporting month. Details of observations recorded during the site inspections are summarized in **Appendix M**.
- 6.1.4 All the follow-up actions requested by Contractor's ET and IEC during the site inspections were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting month.

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong..
 Email
 : mcl@fugro.com

## MateriaLab

#### 7. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

#### 7.1 Environmental Exceedance

7.1.1 No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

#### 7.2 Complaints, Notification of Summons and Prosecution

7.2.1 A complaint received on 16 July 2017 was referred from the 1823 regarding the muddy water discharge at Kai Tak River by CEDD project.

The notification of complaint was received by ET on 27 July 2017.

- 7.2.2 No notification of summons and successful prosecution were received in the reporting month.
- 7.2.3 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix L**.

Fax

Email



#### 8. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

: (852)-24508032

: mcl@fugro.com

#### 8.1 Implementation Status

1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong ..

8.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month is summarized in **Appendix J**. Status of required submission under the EP during the reporting period is summarized in **Table 8.1**.

EP Condition	Submission	Submission Date
EP-337/2009		
Condition 2.3	Management Organization of Main Construction Companies	18/12/2015
Condition 2.4	Design Drawing of the Project	18/12/2015
Condition 2.11	Landscape Mitigation Plan(s)	18/12/2015
Condition 3.3	Monthly EM&A Report (June 2017)	11/07/2017
EP-339/2009/A		
Condition 2.4	Management Organization of Main Construction Companies	18/12/2015
Condition 2.5	Design Drawing of the Project	18/12/2015
Condition 3.3	Monthly EM&A Report (June 2017)	11/07/2017
EP-451/2013		
Condition 2.3	Management Organization of Main Construction Companies	18/12/2015
Condition 2.4	Design Drawing of the Project	18/12/2015
Condition 2.5	Landscape Mitigation Plan(s)	18/12/2015
Condition 2.10	Supplementary Contamination Assessment Report	18/12/2015
Condition 3.3	Baseline Monitoring Report	12/02/2016
Condition 3.4	Monthly EM&A Report (June 2017)	11/07/2017

 Table 8.1
 Status of Required Submission under Environmental Permit

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



#### 9. FUTURE KEY ISSUES

#### 9.1 Construction Programme for the Next Two Months

- Setup of temporary barging point;
- Drainage works (CH100 to CH240);
- · Sewerage works;
- Seawall Modification Works;
- · Construction of tunnel box structure;
- · D-wall construction works;
- · Guide wall construction works;
- Construction of socket H-pile;
- Pumping test for Zone 4;
- · Excavation and ELS construction; and
- Installation of dewatering, observation and recharging wells.

#### 9.2 Key Issues for the Coming Month

9.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

### 9.3 Monitoring Schedules for the Next Three Months

9.3.1 The tentative schedules for environmental monitoring in the coming three months are provided in **Appendix E**.

Email

: mcl@fugro.com

#### 10. CONCLUSIONS

Hong Kong ..

- 10.1.1 24-hour TSP impact monitoring and construction noise monitoring were carried out in the reporting month, no Action / Limit Level exceedance was recorded during the period.
- 10.1.2 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 10.1.3 Four environmental site inspections were carried out in the reporting month. Recommendations on mitigation measures on air quality, water quality, noise, waste management and landscape and visual impact were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 10.1.4 Four weekly Landscape and Visual Site audits were carried out on 6, 13, 19 and 27 July 2017 and two of them, 6 and 19 July 2017 were carried out by a Registered Landscape Architect in the reporting month. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 10.1.5 A complaint received on 16 July 2017 was referred from the 1823 regarding the muddy water discharge at Kai Tak River by CEDD project.

The notification of complaint was received by ET on 27 July 2017.

10.1.6 Referring to the Contractor's information, no notification of summons and successful prosecution was received in the reporting month.

#### **10.2** Comment and Recommendations

- 10.2.1 The recommended environmental mitigation measures, as proposed in the EIA reports and EM&A Manuals shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.
- 10.2.2 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- Stockpile of excavated materials shall be covered with impervious sheeting.
- Spent bags of cement shall be stored properly.

Construction Noise Impact

 Contractor was reminded to close the door of the air compressor to reduce noise emission.

Water Quality Impact

• Seepage of muddy water shall be prevented.

Chemical and Waste Management

- Chemical containers shall be stored on drip tray.
- Chemical containers shall be stored in good conditions.

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong ..

: (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Land Contamination

No specific observation was identified in the reporting month.

Landscape and Visual Impact

Stockpile of excavated materials shall be covered with impervious sheeting. •

General Condition

Stagnant water shall be removed. 

#### Permit / Licenses

No specific observation was identified in the reporting month. 

Tel


Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax Email



Figure 1

**Project General Layout** 



INTED BY: kitchan 18/2/2015 13:00:43 .ENAME: K:\9||64 Trunk Road T2\Tender Drawing (Contract I)\

Tel


Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..


: (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax Email



Figure 2

Air and Noise Monitoring Locations





CAD FILE : k:\91164 trunk road t2\report\finalemna report\Figure 3.1a.dgn

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax Email



Appendix A

**Construction Programme** 

KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

ity ID	Activity Name	Orig	Rem	Start	Finish	he			July 25				August 26
		Dur	Dur			+   18   25	02	09	25	23	30	06	13
L/2014/03-Sta	ge 3 Infrastructure Works for Developments at the Southern	1200	690	04-Jan-16 A	20-Jun-19								
Project Key Date	28	1190	690	01-Feb-16 A	20-Jun-19								
Site Possession I	Date	0	0	13-Jul-17 A	13-Jul-17 A								
K-PK-SPD-1900	Portion K	0	0	13-Jul-17 A				♦ P	ortion K				
Site Handover D	Date	0	0	31-Jul-17	31-Jul-17								
K-PK-SHD-1100	Portion B	0	0		31-Jul-17*						Portion	В	
eneral Submis	sion	415	75	12-Aug-16 A	13-Oct-17								
Condition Surve	y & Construction Impact Assessment	21	21	31-Jul-17	20-Aug-17								
K-DR-PRE-1190	Condition survey at HKCH	7	7	31-Jul-17	06-Aug-17							Condition	n surv
K-DR-PRE-1195	Submit condition survey report at HKCH	14	14	07-Aug-17	20-Aug-17						1		
Alternative Desi	gn Submission and Approval	28	75	12-Aug-16 A	13-Oct-17								
Package B06 : SU	S Top & base slab and intermediate wall from (CH6+220 to CH6+568)	28	75	12-Aug-16 A	13-Oct-17								
K-PA-ADS-1420	Revise & resubmit DDA drawing (SUS Top & Base slab and Intermediate wall from CH6+220 to CH6+568)	28	75	12-Aug-16 A	13-Oct-17		j						
Major Tempora	ry Works Design	140	62	14-May-17 A	30-Sep-17								
K-PA-GSP-6820	ELS design for construction of SUS from CH6+220 to CH6+291 in Zone 2 - horizontal members	56	56	31-Jul-17	24-Sep-17								
K-PA-GSP-6835	ELS design for construction of SUS from CH6+291 to CH6+568 in Zone 4 - horizontal members	56	25	14-May-17 A	24-Aug-17								
K-PA-GSP-6900	Falsework design for construction of top slab of SUS structure	56	56	06-Aug-17	30-Sep-17						•		
Major Construc	tion Works Method Statement	136	59	10-May-17 A	27-Sep-17								
K-PA-GSP-7155	Engineer's comments and approval	28	14	29-Jun-17 A	13-Aug-17	_							Eng
K-PA-GSP-7160	Method statement of Excavation and ELS for SUS Construction for Zone 4	28	28	03-Aug-17	30-Aug-17								
K-PA-GSP-7165	Engineer's comments and approval	28	28	31-Aug-17	27-Sep-17								
K-PA-GSP-7170	Method statement of Excavation and ELS for SUS Construction for Zone 2	28	28	31-Jul-17	27-Aug-17								
K-PA-GSP-7175	Engineer's comments and approval	28	28	28-Aug-17	24-Sep-17								
K-PA-GSP-7450	Method statement for Construction of top slab and base slab of SUS	28	28	31-Jul-17	27-Aug-17								
K-PA-GSP-7455	Engineer's comments and approval	28	28	28-Aug-17	24-Sep-17		}						
K-PA-GSP-7495	Engineer's comments and approval	28	10	10-May-17 A	09-Aug-17							📕 Engi	ineer's
<b>Femporary Utili</b>	ity Diversion Works	101	0	29-Mar-17 A	07-Aug-17								
Temporary Divers	ion for Drainage Works	50	0	29-Mar-17 A	05-Jul-17 A								
K-PA-TUD-2700	Construction of 300 to 375UC (W/B) at zone 3 & 4	50	0	29-Mar-17 A	05-Jul-17 A		Con	structio	n of 300 t	5 375UC (	W/B) at zo	me 3 & 4	
Temporary Divers	ion for CLP Cable at CH6+560	92	0	06-Apr-17 A	22-Jul-17 A								
K-PA-TUD-3700	Trench excavation area 4b for cable diversion and 132KV CLP cable slewing works by CLP	28	0	06-Apr-17 A	06-Jul-17 A		Tre	ench ex	cavation a	rea 4b for	cable diver	rsion and	132K



## Milestone Critical Activity

Non-Critical Activity Remaining Level of Effort Actual Work 3 MRP Jul 2017 - Sep 2017

Project ID :20 3MPR Aug -Oct 17 Layout : KL201403 3MRP Page 1 of 7

Page 1 of 7

r Rur	nway		CEI		土木工程 Civil Engineeri Development [ 九龍拓展處 Kowloon Developme	ng and Department	
			Septembe	er	Kowidon Developm	Octob	er
20	27	03	27	17	24	28 01	08
20	21	03	10	17	24	01	00
					[		
					[		
at HKC	Н						
at HKC							
Submi	t condition sur	vev rend	ort at HK	CH			
		. j - • p		-			
<u></u>						<u></u>	
					ELS des	sign for co	onstructi
						-	
Ē	ELS design for	constru	ction of S	US fr	om CH6+29	1 to CH6	+568 in
						<b>F</b> -1	
						Falsewor	k desigi
er's com	nents and app	roval					
	Metho	d statem	ent of Exc	cavati	on and ELS	for SUS C	Construc
					Eng	ineer's co	mments
	Method str	tement o	of Excava	tion a	nd ELS for S	SUS Cons	truction
					Enginee	r's comme	ents and
	<ul> <li>Method sta</li> </ul>	tement	for Constr	uction	of top slab	and base	slab of
					Enain	r's comme	anto an i
					-	a s comme	uns and
mments	and approval						
	- rrro.ui						
					·		
CLP cab	le slewing wo	orks by C	CLP				
	0						
		-		ling F	Programme		
	Date		Revision		Checked	Appro	ved
	31-Jul-17	Jui 17	- Sep 17				

Hyder MEINHARDT

### KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

Hyder - Mein	hardt JV							
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	1e 1	July 25	August 26
K-PA-TUD-4060	Excavation of trench for 11KV cable connetctions adjacent to WH05 to WH12	6	0	18-Jul-17 A	19-Jul-17 A	18 25	02 09 16 23 ■ Excavation of	30         06         13           rench for 11KV cable connetc
K-PA-TUD-4070	CLP carry out protection to slewed 132KV and laying of 11KV crossroad ducts	4	0	26-Jun-17 A	11-Jul-17 A		CLP carry out protection	o slewed 132KV and laying of
	Laying new 11KV and LV cables	5	0	19-Jul-17 A	21-Jul-17 A		Laying new	11KV and LV cables
	Connection of 11KV and LV cables	10	0		22-Jul-17 A			n of 11KV and LV cables
	sion for Sewage Rising Main	22	0		07-Aug-17			
				00-Jui-1 / A				◆ Connection to exis
	Connection to existing rising main	0	0		07-Aug-17			
	Construction of DN450 sewerage pipe at zone 2 - stage 2	16	0	08-Jul-17 A	31-Jul-17 A			Construction of DN450 sew
Temporary Traf	ffic Management	50	0	02-Jun-17 A	01-Sep-17			
Implementation o	f Temporary Traffic Arrangement	46	0	22-Jul-17 A	01-Sep-17			
K-PA-TTA-3000	TTA stage 2 - Road diversion at Shing Cheong Road for D-wall W/B at Zone 2	0	0	22-Jul-17 A			◆ TTA stage	2 - Road diversion at Shing Ch
K-PA-TTA-4000	TTA stage 3 - Road diversion at Cheung Yip Street phase 1	0	0	01-Sep-17				
Construction of Te	emporary Diversion Road for Shing Cheong Road (TTA stage 2)	19	0	02-Jun-17 A	13-Jul-17 A			
K-PA-TTA-6020	Construction of concrete pavement (Zone 2 decking)	4	0	26-Jun-17 A	04-Jul-17 A		Construction of concrete pavemer	t (Zone 2 decking)
K-PA-TTA-6050	Construction of footpath and U-channel	12	0	02-Jun-17 A	04-Jul-17 A		Construction of footpath and U-cha	nnel
K-PA-TTA-6100	Installation of street lighting and setup the TTA	5	0	05-Jul-17 A	10-Jul-17 A		Installation of street lighti	ng and setup the TTA
K-PA-TTA-6150	Road marking	1	0	05-Jul-17 A	13-Jul-17 A		Road marking	
Interfacing Wor	rks	4	0	31-Jul-17 A	31-Jul-17 A			
K-PA-INT-3000	Joint inspection and handover for connecting sewerage (HKCH)	4	0	31-Jul-17 A	31-Jul-17 A			Joint inspection and handove
Materials Procu	rement (Major Materials)	901	410	01-Feb-16 A	13-Sep-18			
ELS struct / wal	ling	360	105	10-Jun-16 A	12-Nov-17			
K-PA-MP-1150	Manufacturing & delivery to site	360	105	10-Jun-16 A	12-Nov-17			
Water Works		210	210	31-Jul-17	25-Feb-18			
K-PA-MP-1050	Manufacturing & delivery to site	210	210	31-Jul-17	25-Feb-18			
Steel H-Pile		420	50	01-Feb-16 A	18-Sep-17			
K-PA-MP-1250	Manufacturing & delivery to site	420	50	01-Feb-16 A	18-Sep-17			
Chilled Water P	ipes - DCS	550	410	06-Feb-17 A	13-Sep-18			
K-PA-MP-1350	Manufacturing & delivery to site	550	410	06-Feb-17 A	13-Sep-18			
Prelimiaries		1190		11-Mar-16 A	20-Jun-19			
K-DR-PRE-1800	Submission of time-lapsed photographs and video	1190		11-Mar-16 A	20-Jun-19			
Barge Loading		430	388		17-Nov-18			
к-рк-рке-1480	Operation of temporary barging point	430	388	21-Jun-17 A	17-Nov-18			



# ◆ 中國路橋工程有限責任公司

Critical Activity
Non-Critical Activity
Remaining Level of Effort
Actual Work

Milestone

3 MRP Jul 2017 - Sep 2017

Project ID :20 3MPR Aug -Oct 17 Layout : KL201403 3MRP Page 2 of 7

Page 2 of 7

r Runway	CEDE	土木工程 Civil Enginee Development	拓展署 ering and	
	CEDD	九龍拓展處		
	September	Kowloon Develop	Octo	
20 27 03	27	24	28 01	08
etctions adjacent to WH05	to WH12	24		00
of 11KV crossroad ducts				
xisting rising main				
Aisting fising main				
ewerage pipe at zone 2 - s	stage 2			
Cheong Road for D-wall V	W/B at Zone 2			
4 (TOT) 4			V	
♦ I I A sta	ge 3 - Road diver	sion at Cheur	ig Yip Stre	et phase
			[	
over for connecting sewera	ige (HKCH)			
-				
			÷	
			<u></u>	
		[amuf+	0, 1-1	
	IV.	lanufacturing	& deliver	y to site
			÷	
			<u>.</u>	
			•	
	3 Months Rolling			
Date 31-Jul-17 Ju	Revision	Checked	Appr	oved
	ıl 17 - Sep 17			

KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

ivity ID Activity Name	Orig	Rem	Start	Finish	ne		July		August
	Dur	Dur			1 18 25	02 (	25 09   16	23	26 30 06 13
Instrumentation and Monitoring	392	58	25-Apr-16 A	26-Sep-17	10 20			20	
Eastbound Instrumentation and Monitoring	45	45	31-Jul-17	20-Sep-17					
Inclinometer (INC)	45	45	31-Jul-17	20-Sep-17					
K-IM-INC-1320 Installation of INC at Zone 2	10	10	07-Sep-17	18-Sep-17					
K-IM-INC-1335 Installation of INC at Zone 4 (CH6+467 to CH6+540)	10	10	31-Jul-17	10-Aug-17					Installation
K-IM-INC-1340 Installation of INC at Zone 4 (CH6+540 to CH6+568)	10	10	09-Sep-17	20-Sep-17					
Westbound Instrumentation and Monitoring	38	38	14-Aug-17	26-Sep-17					
Extensomter (EXT)	15	15	09-Sep-17	26-Sep-17					
K-IM-EXT-1360 Installation of EXT at Zone 2	15	15	09-Sep-17	26-Sep-17					
Piezometer/Standpipe (PZR)	10	10	09-Sep-17	20-Sep-17					
K-IM-PZR-1360 Installation of PZR at Zone 2	10	10	09-Sep-17	20-Sep-17					
Inclinometer (INC)	38	38	14-Aug-17	26-Sep-17					
K-IM-INC-1360 Installation of INC at Zone 2	10	10	15-Sep-17	26-Sep-17					
K-IM-INC-1375 Installation of INC at Zone 4 (CH6+467 to CH6+540)	10	10	14-Aug-17	24-Aug-17					
K-IM-INC-1380 Installation of INC at Zone 4 (CH6+540 to CH6+568)	10	10	09-Sep-17	20-Sep-17					
Crack Meters	10	10	31-Jul-17	09-Aug-17					
K-IM-CRM-1010 Installation of Crack Meters at HKCH	10	10	31-Jul-17	09-Aug-17					Installation
Tilt Monitoring Tile Plates	310	40	25-Apr-16 A	08-Sep-17					
K-IM-TMT-1000 Tilt Monitoring near PWCL	310	40	25-Apr-16 A	08-Sep-17					
Section 1 of the Works-Remainder of the Works	92	72	13-Jul-17 A	10-Oct-17					
Roadwork and Drainage Works	92	72	13-Jul-17 A	10-Oct-17					
Road D4-4 (Cheung Yip Street)	92	72	13-Jul-17 A	10-Oct-17					
Drainage Works (CH100 to CH240)	20	20	09-Sep-17	03-Oct-17					
K-01-RWS-9351 Installation of Sheet Pile for Drainage Works (M102 to M105)	12	12	09-Sep-17	22-Sep-17					
K-01-RWS-9352 Excavation of Drainage Pipe and Manhole (M102 to M105)	8	8	23-Sep-17	03-Oct-17					
CH240 - CH400 Northbound	60	60	13-Jul-17 A	10-Oct-17					
Sewerage Works	28	28	01-Sep-17	04-Oct-17					
K-01-RWS-9815 Excavation of Sewerage Pipe and Manhole (Site 3C1-1)	6	6	01-Sep-17	07-Sep-17					
K-01-RWS-9820 Laying Sewerage Pipe and Manhole (Site 3C1-1)	22	22	08-Sep-17	04-Oct-17					
Laying of Drainage Pipe and Construction of Manhole (M206 to M207)	12	12	13-Jul-17 A	12-Aug-17					
K-01-RWS-9340 Excavation of Drainage Pipe and Manhole (M206 to M207)	8	0	13-Jul-17 A	28-Jul-17 A				E	xcavation of Drainage Pipe



# 中國路稿工程有限責任公司 ▲

Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work

Milestone

## 3 MRP Jul 2017 - Sep 2017

Project ID :20 3MPR Aug -Oct 17 Layout : KL201403 3MRP Page 3 of 7

Page 3 of 7

r Rur	nway			CE		土木工程 Civil Engineer Development 九龍拓展處	ing and Department	
				Septemb	ber	Kowloon Developm	octob	er
				27			28	
20	27	0	3	10	17	24	01	08
					Inst	allation of I	NC at Zor	le 2
-f DIC	17		14(7)	to CH6+:	40)			
of INC a	t Zone	4 (CH6	+40/1	to CH6+:	540)			
					I I	nstallation o	f INC at 7	one 4 (
			<u></u>					
						Insta	llation of	EX I at
					li Ii	nstallation o	f PZR at 2	Zone 2
						Insta	llation of	INC at 2
<u></u>							540	
	nstallati	on of If	NC at 2	Zone 4 (C	CH6+4	67 to CH6-	-540)	
					L.	nstallation o	f INC at 7	one 4 (
						listanation		
f Crack	Meters	at HKC	H					
				It Monito	ring n	ar PWCL		
			- 11	n Monite	ning ne	arwel		
						Installatio	n of Sheet	Pile for
						mstanaulu	n or oncet	1 10 101
							Exca	vation c
			Enc		fCarr	erage Pipe	and Monk	la (Cita
							Lay	ing Sew
							Eu	ing sev
nd Manh	ole (M2	206 to 1	M207)					
								]
			2.1	lonthe P	olline -	)rogram		
		ato	31	Revision		Programme	A	
		ate	1.1.4-			Checked	Appro	weu
	31-Jul-	17		7 - Sep 1	ı			

Hyder	MEINHARDT
Hyder	MEINHARDT

### KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

ivity ID	Hyder - Meinh	Activity Name	Orig	Rem	Start	Finish	he				July				August
			Dur	Dur			4   18	25	02	09	25   16	23	30	06	26
K	K-01-RWS-9350	Laying Drainage Pipe and Construction Manhole (M206 to M207)	7	7	29-Jul-17 A	07-Aug-17		25	02	03	1 10	20			ng Drainage P
K	K-01-RWS-9410	Backfilling Drainage Pipe and Manhole (M206 to M207)	5	5	08-Aug-17	12-Aug-17									Backfilling
La	aying of Drainage	Pipe and Construction of Manhole (M207 to M208)	20	20	14-Aug-17	05-Sep-17									
K	C-01-RWS-9420	Excavation of Drainage Pipe and Manhole (M207 to M208)	8	8	14-Aug-17	22-Aug-17									
K	K-01-RWS-9430	Laying Drainage Pipe and Construction Manhole (M207 to M208)	7	7	23-Aug-17	30-Aug-17									
K	K-01-RWS-9435	Backfilling Drainage Pipe and Manhole (M207 to M208)	5	5	31-Aug-17	05-Sep-17									
La	aying of Drainage	Pipe and Construction of Manhole (M208 to M209)	20	20	23-Aug-17	14-Sep-17									
K	C-01-RWS-9502	Excavation of Drainage Pipe and Manhole (M208 to M209)	8	8	23-Aug-17	31-Aug-17									
K	C-01-RWS-9504	Laying Drainage Pipe and Construction Manhole (M208 to M209)	7	7	01-Sep-17	08-Sep-17									
K	C-01-RWS-9506	Backfilling Drainage Pipe and Manhole (M208 to M209)	5	5	09-Sep-17	14-Sep-17									
La	aying of Drainage	Pipe and Construction of Manhole (M209 to M213)	20	20	15-Sep-17	10-Oct-17									
K	C-01-RWS-9507	Excavation of Drainage Pipe and Manhole (M209 to M213)	8	8	15-Sep-17	23-Sep-17									
K	C-01-RWS-9508	Laying Drainage Pipe and Construction Manhole (M209 to M213)	12	12	25-Sep-17	10-Oct-17									
Ro	oad Works		20	20	15-Sep-17	10-Oct-17									
K	C-01-RWS-9440	Construction of Road Base and Road Pavement (M206 to M209)	20	20	15-Sep-17	10-Oct-17									
Ter	mporary Traffic	Arrangement	0	0	01-Sep-17	01-Sep-17									
K-	-01-RWS-9400	Implementation of TTA stage 3 - phase 1	0	0	01-Sep-17										
Sea	awall Modificati	on Works	53	33	18-Jul-17 A	01-Sep-17									
K-	-01-RWS-9710	Concrete surround DN2100 drainage 5.34m*4m*1.5m	10	10	09-Aug-17	19-Aug-17									C
K-	-01-RWS-9740	Breaking concrete coping and removal of seawall block	10	8	18-Jul-17 A	08-Aug-17							-	Bre	aking concret
K-	-01-RWS-9750	Placing concrete surrounding DN2100 drainage pipe and construction of drainage pipe	e 5	5	23-Aug-17	28-Aug-17									
K-	-01-RWS-9770	AI test and CCTV test for drainage pipe	1	1	28-Aug-17	29-Aug-17									
K-	-01-RWS-9780	Beakfilling of Drianage pipe near seawall	1	1	29-Aug-17	30-Aug-17									
K-	-01-RWS-9790	Maintance department handover inspection	1	1	30-Aug-17	31-Aug-17									
K-	-01-RWS-9800	Removal of stop log	1	1	31-Aug-17	01-Sep-17									
Secti	ion 1A of the	Works -Construction of Supporting Underground Structure (Alter	155	82	27-Feb-17 A	06-Nov-17									
SUS	8 and Ventila	tion Adits from CH6+150 to CH6+220 in Zone 1	116	56	15-Jun-17 A	04-Oct-17									
Со	nstruction of	Tunnel Box Structure	116	56	15-Jun-17 A	04-Oct-17									
SU	<b>S Bay 1 (Ch615</b>	0-Ch6167.5)	114	54	15-Jun-17 A	30-Sep-17									
K-	-1A-SV1-8210	Backfilling with Sand to Formation Level of Service Adit	3	6	26-Jun-17 A	05-Aug-17							-		ling with Sand
K-	-1A-SV1-8240	Construction of VA1 and VA3 Side Wall and base slab of SA	10	10	15-Jun-17 A	17-Aug-17									Cons



# 中國路橋工程有限責任公司

Milestone
 Critical Activity
 Non-Critical Activity
 Remaining Level of Effort
 Actual Work

Project ID :20 3MPR Aug -Oct 17 Layout : KL201403 3MRP Page 4 of 7

Page 4 of 7

r Rur	nway	CEDD	土木工程 Civil Engineer Development 九龍拓展處	ng and
		September	Kowloon Developm	ent Office October
		27		28
20 e Pipe ar	27 03 nd Construction	10 17 Manhole (M206 to M	24 1207)	01 08
•		anhole (M206 to M20		
Exc	avation of Drair	age Pipe and Manho	le (M207 to	M208)
	Laying I	Drainage Pipe and Co	nstruction M	anhole (M207 to
	]	Backfilling Drainage	Pipe and M	anhole (M207 to
	Excava	tion of Drainage Pipe		
		<ul> <li>Laying Drainage</li> </ul>	Pipe and Co	nstruction Manho
		Backfillin	ng Drainage	Pipe and Manhol
			<ul> <li>Excavati</li> </ul>	on of Drainage Pi
				La <sub>?</sub>
				Co
	◆ Impler	nentation of TTA stag	ge 3 - phase	1
		100 drainage 5.34m <sup>3</sup>	*4m*1.5m	
rete copi	-	of seawall block crete surrounding DN	12100 drain	an nine and cond
	-	d CCTV test for drain		age pipe and cons
		ing of Drianage pipe	• • •	I
	Mainta	nce department hando	over inspect	on
	Remo	val of stop log		
and to Fo	ormation Level of	f Service Adit		
onstructio	on of VA1 and V	A3 Side Wall and ba	se slab of S	A
	Dete	3 Months Rolling F	1	Approved
	Date 31-Jul-17	Revision Jul 17 - Sep 17	Checked	Approved

Hyder MEINHARDT

### KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

vity ID	Addit JV Activity Name	Orig	Rem	Start	Finish	he				July			Augus	i 👘
		Dur	Dur			4   18	25	02	09	25 16	23	30	26 06 13	-
K-1A-SV1-8250	Installation of Re-porp Struct inside VA1, VA2, VA3 and SA	4	4	18-Aug-17	22-Aug-17									
K-1A-SV1-8260	Backfilling with Sand and Casting Mass Concrete between VA1, VA2 and SA	5	5	18-Aug-17	23-Aug-17							•		
K-1A-SV1-8270	Removal of Strut S4	4	4	24-Aug-17	28-Aug-17									
K-1A-SV1-8290	Erection of Scaffold and Formwork for Base Slab Construction (inside VA1 and VA3)	7	7	29-Aug-17	05-Sep-17									
K-1A-SV1-8300	Backfilling with Sand to Formation Level	6	6	06-Sep-17	12-Sep-17							-		
K-1A-SV1-8320	Construction of Base Slab	12	12	13-Sep-17	26-Sep-17							-		
K-1A-SV1-8330	Removal of Strut S3	4	4	27-Sep-17	30-Sep-17							•		
SUS Bay 2 (Ch61)	67.5-Ch6185)	81	56	20-Jul-17 A	04-Oct-17							•		
K-1A-SV1-8840	Construction of Base Slab for VA2	12	0	20-Jul-17 A	28-Jul-17 A						(	Construction	of Base Slab f	or V
K-1A-SV1-8860	Removal of Strut SV2	4	4	31-Jul-17	03-Aug-17							<b>E R</b> e	moval of Strut S	V2
K-1A-SV1-8870	Construction of VA2 Wall Structure	8	8	07-Aug-17	15-Aug-17							-	Co	onsti
K-1A-SV1-8880	Strip Formwork and Remedial Works for Waterproofing	3	3	16-Aug-17	18-Aug-17							-		St
K-1A-SV1-8890	Backfilling with Sand and Removal part of SV1	4	4	21-Aug-17	24-Aug-17							-		
K-1A-SV1-8900	Installation of Precast Concrete Slab for Base Slab Constrcution	2	2	25-Aug-17	26-Aug-17							-		
K-1A-SV1-8910	Casting Blinding Layer (No-Fine) and Laying Waterproofing Works	4	4	28-Aug-17	31-Aug-17							•		
K-1A-SV1-8920	Construction of Base Slab	6	6	01-Sep-17	07-Sep-17							-		
K-1A-SV1-8930	Removal of Strut S3	4	4	08-Sep-17	12-Sep-17							-		
K-1A-SV1-8950	Construction of Side Wall Construction	10	10	13-Sep-17	23-Sep-17							-		
K-1A-SV1-8960	Erection of Scaffold and Installation of Re-prop Struct inside W/B and E/B	8	8	25-Sep-17	04-Oct-17									
SUS and Ventila	ntion Adits from CH6+220 to CH6+291 in Zone 2	125	61	18-May-17 A	13-Oct-17							-		
E/B Constructio	n of D-Wall	56	56	08-Aug-17	13-Oct-17							-		
K-1A-SV2-2690	Construction of Guide Wall Eastbound (CH6+241 to CH6+247)	5	5	08-Aug-17	12-Aug-17							-	Constr	ucti
K-1A-SV2-2700	Construction of D-wall Eastbound (CH6+241 to CH6+247)	10	10	21-Aug-17	31-Aug-17							-		
K-1A-SV2-2750	Testing of D-wall (Sonic test and IC)	20	20	01-Sep-17	23-Sep-17									
K-1A-SV2-2800	Toe Grouting Works	20	20	19-Sep-17	13-Oct-17							-		
<b>Construction of</b>	Socketed H-Pile	20	20	09-Sep-17	03-Oct-17							-		
K-1A-SV2-3300	Installation of Socketted H-piles (CH6+220 to CH6+248)	20	20	09-Sep-17	03-Oct-17							-		
W/B Construction	on of D-Wall in TTA Stage 1A	45	0	18-May-17 A	10-Jul-17 A							-		
K-1A-SV2-5500	Construction of D-wall Westbound (CH6+241 to CH6+291)	45	0	18-May-17 A	10-Jul-17 A				Cons	truction of	D-wall W	estbound (	CH6+241 to CH	16+2
W/B Construction	on of D-Wall in TTA Stage 2	73	53	22-Jul-17 A	03-Oct-17							•		
K-1A-SV2-4300	Implementation of TTA stage 2	0	0	22-Jul-17 A						•	Implemen	ntation of T	TA stage 2	



# 中國路橋工程有限責任公司 ◆

Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work

Milestone

3 MRP Jul 2017 - Sep 2017

Project ID :20 3MPR Aug -Oct 17 Layout : KL201403 3MRP Page 5 of 7

Page 5 of 7

r Rur	nway	CEDD	土木工程 Civil Engineer Development 九龍拓展處	ring and	
		September	Kowloon Developn	nent Office Octobe	r
		27		28	
20 Inst	27 03 allation of Re-po	p Struct inside VA1	24 VA2_VA3	01 3 and SA	08
	1	nd and Casting Mass			.1, VA
	Removal of S	Strut S4			
	E	rection of Scaffold a	nd Formwo	rk for Base	Slab (
		Backfilling			
				struction of Removal o	
				Removal (	Strui
VA2					
2					
truction	of VA2 Wall Stru	cture			
		dial Works for Wate			
	-	and and Removal pa			
		recast Concrete Sla			
	Casting	Blinding Layer (No- Construction of Ba		ayıng Wate	rproofi
		Removal of			
				tion of Side	Wall
				Erec	tion of
tion of G		und (CH6+241 to C			
	Construc	tion of D-wall Easth		+241 to Cl of D-wall (S	
			_ 105ting (		
				Install	ation c
+291)					
		3 Months Rolling F	Programme		
	Date	Revision	Checked	Approv	red
	31-Jul-17 J	ul 17 - Sep 17			

MEINHARDT

## KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

Hyder - Meir	ihardt JV													
ity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	ne 1				July 25				August 26
K-1A-SV2-4400	Construction of Guide Wall	15	15	02-Aug-17	18-Aug-17	18	25	02	09	16	23	30	06	13 Co
K-1A-SV2-4500	Construction of D-wall Westbound (CH6+220 to CH6+241)	25	25	11-Aug-17	08-Sep-17									
K-1A-SV2-4600	Testing of D-wall (Sonic test and IC)	28	28	19-Aug-17	20-Sep-17									
K-1A-SV2-4700	Toe Grouting Works	30	30	29-Aug-17	03-Oct-17									
SUS Structure	from CH6+291 to 6+467 in Zone 3	106	82	29-Jun-17 A	06-Nov-17							-		
Pumping Test fo	or Zone 3	7	7	29-Jun-17 A	07-Aug-17									
K-1A-SV3-5240	Review Report for Pumping test for excavation in Zone 3	7	7	29-Jun-17 A	07-Aug-17								Review	Report f
Excavation and	ELS Construction	106	82	29-Jun-17 A	06-Nov-17									
K-1A-SV3-5500	Excavation and Triming Dwall to +2.0mPD for Temporary Bridge at CH6+325	7	0	29-Jun-17 A	26-Jul-17 A						Exc	avation and T	riming D	wall to
K-1A-SV3-5510	Breaking Bulging for Temporary Vehicular Access at CH6+325	3	0	20-Jul-17 A	28-Jul-17 A						H I	Breaking Bulg	ging for T	emporar
K-1A-SV3-5520	Installation of Lateral Support for Temporary Vehicular Access at CH6+325	9	8	29-Jul-17 A	08-Aug-17								Installa	ition of L
K-1A-SV3-5530	Installation of Steel Bridge for Temporary Vehicular Access at CH6+325	10	10	09-Aug-17	19-Aug-17							-		)
K-1A-SV3-5540	Laying Sheetpiles and Concretng for Temporary Vehicular Access at CH6+325	10	10	21-Aug-17	31-Aug-17							-		]
K-1A-SV3-5550	Miscellaneous Activities for Temporary Vehicular Access at CH6+325	5	5	01-Sep-17	06-Sep-17							-		
K-1A-SV3-5600	Breaking existing concrete slab / Excavation and Lateral Support (S1) to +1.95mPD	31	17	29-Jun-17 A	18-Aug-17							-		Br
K-1A-SV3-5650	Excavation and Lateral Support (S2) to -2.20mPD	24	24	19-Aug-17	15-Sep-17							-		
K-1A-SV3-5700	Excavation and Lateral Support (S3) to -6.20mPD	25	25	16-Sep-17	17-Oct-17									
K-1A-SV3-5910	Construction of temporary steel decking and platforms along the westbound diaphram walls	65	65	19-Aug-17	06-Nov-17							-		
SUS Structure	from CH6+467 to 6+568 in Zone 4	139	66	27-Feb-17 A	17-Oct-17									
E/B Construction	on of D-Wall	65	25	27-Feb-17 A	28-Aug-17									
K-1A-SV4-2450	Testing of D-wall (Sonic test and IC) (CH6+510 to CH6+560)	18	10	27-Feb-17 A	10-Aug-17								Testi	ing of D-
K-1A-SV4-2460	Toe Grouting Works	14	14	12-Aug-17	28-Aug-17							-		
Construction of	Socketed H-Pile	73	13	08-Jun-17 A	23-Sep-17							-		
K-1A-SV4-3200	Installation of Socketted H-piles (CH6+550 to CH6+530)	16	0	08-Jun-17 A	13-Jul-17 A					Installation	of Socket	ted H-piles (O	CH6+550	) to CH6
K-1A-SV4-3300	Installation of Socketted H-piles (CH6+530 to CH6+510)	42	0	12-Jun-17 A	29-Jul-17 A							Installation o	of Sockett	ted H-pil
K-1A-SV4-3600	Installation of Socketted H-piles (CH6+560 to CH6+565)	13	13	09-Sep-17	23-Sep-17							-		
W/B and End C	onstruction of D-Wall in TTA Stage 1A	123	42	12-Apr-17 A	16-Sep-17									
K-1A-SV4-4050	Construction of Guide Wall (End Wall)	8	0	27-Jun-17 A	22-Jul-17 A						Construc	tion of Guide	Wall (En	ıd Wall)
K-1A-SV4-4700	Construction of D-wall (CH6+560 to CH6+568) & end wall at CH6+568	55	35	06-Jul-17 A	08-Sep-17									
K-1A-SV4-4745	Testing of D-wall (Sonic test and IC) (CH6+467 to CH6+510)	12	8	12-Apr-17 A	08-Aug-17								Testing	g of D-wa
					1									



#### ◆ ◆ Milestone Critical Ac Non-Critica

Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work

3 MRP Jul 2017 - Sep 2017

Project ID :20 3MPR Aug -Oct 17 Layout : KL201403 3MRP Page 6 of 7

Page 6 of 7

r Runway	EDD	土木工程 Civil Enginee Development 九龍拓展處 Kowloon Developr	ring and Department nent Office
	September		October
20 27 03	27	24	28 01 08
Construction of Guide Wall			
	Construction of D	-wall West	oound (CH6+220
	1	esting of D	wall (Sonic test a
		e	,
			Toe Grouting
for Pumping test for excav	vation in Zone 3		
for Fullping toot for theut			
+2.0mPD for Temporary	Bridge at CH6+32	5	
w Vahaula Asia (O	16 - 225		
ry Vehicular Access at CH	10+323		
Lateral Support for Tempo	orary Vehicular Acc	ess at CH6	+325
	-		
Installation of Steel Bridg	e for Temporary Ve	ehicular Acc	ess at CH6+325
Laying Sl	heetpiles and Conci	retng for Te	mporary Vehicula
	Aiscellaneous Activ	itias for Ta	morary Vahicular
	Alscenatieous Activ	fues for te	inporary venicular
Breaking existing concrete	slab / Excavation a	nd Lateral	Support (S1) to +1
	Excavat	ion and Lat	eral Support (S2)
D-wall (Sonic test and IC)	CH6+510 to CH6-	+560)	
Toe Grouting	Works		
6+530)			
iles (CH6+530 to CH6+5	10)		
		Installat	on of Socketted H
		mstanat	on of Bocketted I
	Construction of D	wall (CU4	+560 to CU6±54
	Construction of D	-waii (CHC	- 500 W CH0+30
vall (Sonic test and IC) (Cl	H6+467 to CH6+5	10)	
, , , , , ,			
	Testing	g of D-wall	(Sonic test and IC
1		_	

3 Months Rolling Programme										
Date	Revision	Checked	Approved							
31-Jul-17	Jul 17 - Sep 17									

ty ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	he 1				July 25				August 26
				00 X 1 17 A	17.4 17	18	25	02	09	16	23	30	06	13 Too
K-1A-SV4-4760	Toe Grouting Works	14	8	22-Jul-17 A	17-Aug-17									100
Pumping Test		48	48	11-Aug-17	07-Oct-17									
K-1A-SV4-5000	Installation of Dewatering Well, Observation Well and Recharging Well at CH6+467 to CH6+550	25	25	11-Aug-17	08-Sep-17									
K-1A-SV4-5005	Installation of Dewatering Well, Observation Well and Recharging Well at CH6+550 to CH6+568	8	8	09-Sep-17	18-Sep-17									
K-1A-SV4-5100	Initial Dewatering to verify the Discharge Rates of Wells for Pumping Test for Excavation in Zone 4	1	1	19-Sep-17	19-Sep-17									
K-1A-SV4-5110	Dewatering to Required Levels and Maintained for 48 Hours for Pumping Test for Excavation in Zone 4	3	3	20-Sep-17	22-Sep-17									
K-1A-SV4-5120	Ground Water Recovery Stage for Pumping Test for Excavation in Zone 4	3	3	23-Sep-17	26-Sep-17									
K-1A-SV4-5130	Review stage for Pumping test for excavation in Zone 4	1	1	27-Sep-17	27-Sep-17									
K-1A-SV4-5140	Review Report for Pumping test for excavation in Zone 4	7	7	28-Sep-17	07-Oct-17									
Excavation and	ELS Construction	56	46	11-Jul-17 A	17-Oct-17									
K-1A-SV4-5490	Open Gate 2A for construction of temporary bridge at CH6+482	15	12	11-Jul-17 A	05-Sep-17									
K-1A-SV4-5500	Excavation and Triming Dwall to +2.0mPD for Temporary Bridge at CH6+482	6	6	06-Sep-17	12-Sep-17									
K-1A-SV4-5510	Breaking Bulging for Temporary Vehicular Access at CH6+482	3	3	13-Sep-17	15-Sep-17									
K-1A-SV4-5520	Installation of Lateral Support for Temporary Vehicular Access at CH6+482	9	9	16-Sep-17	26-Sep-17									
K-1A-SV4-5530	Installation of Steel Bridge for Temporary Vehicular Access at CH6+482	10	10	27-Sep-17	10-Oct-17									
K-1A-SV4-5555	Breaking existing concrete slab / Excavation to +2.5mPD from CH6+467 to CH6+530	17	17	09-Sep-17	28-Sep-17									
K-1A-SV4-5600	Excavation and Lateral Support (S1) to +0.84mPD	14	14	29-Sep-17	17-Oct-17									
Section 4B of the	Works- Construction of Subway B (Subject to Excision)	0	0	31-Jul-17	31-Jul-17									
Bay 1 & 2		0	0	31-Jul-17	31-Jul-17									
K-4B-BAY-3100	Handover of Portion B	0	0		31-Jul-17*							♦ Hando	over of Por	tion B
Bay 3 & 4		0	0	31-Jul-17	31-Jul-17									
K-4B-BAY-2480	Interface Connection Details for HKCN of subway B	0	0	31-Jul-17								<ul> <li>Interfa</li> </ul>	ace Conne	ction Detail
Section 5 of the V	Works-Completion of All Landscape Softworks	90	90	31-Jul-17	28-Oct-17									
K-05-LCS-1000	Procurement of plant species	90	90	31-Jul-17	28-Oct-17									
Section 7 of the V	Works-Preservation and Protection of Existing Trees	1200	690	04-Jan-16 A	20-Jun-19									
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	1200	690	04-Jan-16 A	20-Jun-19									
Sections Comple	tion Date	0	0	31-Jul-17	31-Jul-17									
K-PK-SCC-2100	Completion of Section 2-Demolition of Radar Tower and Guard House	0	0		31-Jul-17							◆ Compl	letion of S	ection 2-De



 Milestone • Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work

## 3 MRP Jul 2017 - Sep 2017

Page 7 of 7

Project ID :20 3MPR Aug -Oct 17 Layout : KL201403 3MRP Page 7 of 7

r Runway		CEDD	土木工程 Civil Enginee Development 九龍拓展處 Kowloon Develop	t Department	t
	Sep	otember		Octo	
20 27 03	1 10	27	24	2	
20 27 03 be Grouting Works	10	17	24	01	08
erouning from b					
				÷	
	Install	ation of D	ewatering W	ell, Obse	rvation V
		Ins	stallation of 1	Dewaterii	ng Well, (
			nitial Dewat	ering to v	erify the
			<ul> <li>Dewateri</li> </ul>	na ta Daa	uning d L a
		_	Dewatern	ing to Key	uneu Le
			Gro	und Wate	r Recove
			010		. 100000
			∎ Re	view stag	e for Pur
					, ~~
				·····	Review
				[	
Ol	pen Gate	e 2A for c	onstruction o	f tempora	ary bridge
	ŀ	excavation	and Triming	g Dwall t	o +2.0ml
		Dreals	ng Bulging f	an Tamma	ware Vale
		Breaki	ng Bulging I	or Tempo	rary ven
			Inst	allation of	Lataral
			IIISt		Laterai
				÷	Ins
			E	reaking e	existing c
				ļ	
				÷	
				÷	
ails for HKCN of subway	В				
				÷	
Demolition of Radar Tower	r and Gu	ard House	e		

3 Months Rolling Programme									
Date	Revision	Checked	Approved						
31-Jul-17	Jul 17 - Sep 17								

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax Email



Appendix B


**Project Organization Chart** 

Tel Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong ..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com





Legend: Line of Reporting Line of Communication - - - -

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax Email



Appendix C

Action and Limit Levels for Air Quality and Noise

Tel Fax

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



#### Action and Limit Levels for 24-hr TSP and 1-hr TSP

Parameter	Monitoring Station	Action Level (μg/m³)	Limit Level (µg/ m³)
24 br TOD	KTD1a	177	
24-hr TSP (µg/m <sup>3</sup> )	KTD2a	157	260
(µg/m)	KER1b	172	
*1 6* TOD	KTD1a	285	
*1-hr TSP (µg/m³)	KTD2a	279	500
(µg/III )	KER1b	295	]

Note:

1-hr TSP monitoring should be required in case of complaints.

#### Action and Limit Levels for Construction Noise, Leq (30min), dB(A)

Time Period	Location	Action	Limit
0700-1900 hrs on normal weekdays	KTD1a KTD2a KER1b	When one documented complaint is received	75 dB(A)

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix D

**Calibration Certificates of Monitoring Equipment** 



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

#### ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ja Operator		7 Rootsmeter Orifice I.I		438320 2154	Ta (K) - Pa (mm) -	294 - 755.65
PLATE OR Run #  1 2 3 4 5	VOLUME START (m3) NA NA NA NA NA NA	VOLUME STOP (m3) NA NA NA NA NA NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.4530 1.0420 0.9290 0.8840 0.7300	METER DIFF Hg (mm) 3.2 6.4 7.9 8.8 12.8	ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00

#### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0035 0.9993 0.9972 0.9960 0.9907	0.6906 0.9590 1.0734 1.1268 1.3571	1.4197 2.0078 2.2448 2.3543 2.8394		0.9957 0.9915 0.9894 0.9883 0.9830	0.6853 0.9516 1.0651 1.1180 1.3466	0.8821 1.2475 1.3948 1.4628 1.7642
Qstd slo intercep coeffici	t (b) = ent (r) =	2.12779 -0.04273 0.99982	n e n	Qa slop intercep coeffici	t (b) = ent (r) =	1.33238 -0.02655 0.99982
y axis =	SQRT [H20 (I	?a/760)(298/	Ta)]	y axis =	SQRT [H20 ('	[a/Pa)]

#### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa =  $1/m\{[SQRT H2O(Ta/Pa)] - b\}$ 

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Project : Env	ironmantal M	onitoring Wo	rks For Cor	ntract No. ł	KLN/	2015/07			Date	e of Cal	ibration:	7-Apr-17
ocation : KT	D1a								Next C	alibratio	on Date:	6-Jul-17
Brand:	Tisch									Tec	hnician:	Jimmy Lu
Model:	Т	E-5170		S/N:	40	)37						
	tincepen son monthly formation any	andar sa an		CON	DITI	ONS		*******				and and a subsection of the subsection
	Se	a Level Press	ure (hPa):	1012			ected Pre	ssur	e (mm Hr	ı).	759	
			ature (°C):	2		••••			erature (F		298	
					-		•	unp		<b>、</b> j.	200	
				CALIBRA	TION	N ORIFICE						,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
		Make:		Tisch			Qstd Slo	•		2.1	12779	
		Model:		TE-5025A		Q	std Interce	•		-0.	04273	
		ation Date:		18-Jan-17			Expiry Da	ate:		18-	Jan-18	
	5	S/N:		2154						<u>idensionen suome</u>		
<u> </u>			1100		3RA	TIONS		<u> </u>				
Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m³/min)		ı (chart)	IC (correct					
18	5.70	-6.30	(11)	1.64	_	53.00	(correct 52.		Slope		BRESSIC 31.9356	
13	4.50	-5.10	9.600	1.47		47.00	46.	1	Intercept		-0.1259	
10	3.40	-4.00	7.400	1.29	1	41.00	40.		Corr. coe		0.9974	
7	2.00	-2.70	4.700	1.03		32.00	31.	1	0011.000		0.3374	
5	1.10	-1.80	2.900	0.82		27.00	26.					
Calculation		······································										
Qstd = 1/m[S	Sqrt(H2O(Pa/	Pstd)(Tstd/Ta	a))-b]				FLC	DW F	RATE CH	IART		ALC: NOT ALC
C = I[Sqrt(Pa	a/Pstd)(Tstd/	Ta)]				<del>ر</del> 60.00			*****			ne posta de la compositiva d
Qstd = stand	ard flow rate										•	
C = correcte	ed chart respo	onse				50.00 -			*****			
= actual cha	•				ົວ							
	or Qstd slope				se (I	40.00 -			/			
	r Qstd interc	-			bou	30.00						
		Juring calibrat			Res	00.00			*			
		ng calibration	(mm Hg)		Jart	20.00 -						
Tstd = 298 d Pstd = 760 m	+				al Cł							
	-	tion of samp	ler flow:		Actual Chart Response (IC)	10.00 -		www.componenterearce				
-	298/Tav)(Pav	-	ici ilow.		4							
m = sample						0.00 -						
b = sample	•					0.0	00 0.50	Ю	1.000	1.500	2.000	)
= chart res	•						Stand	lard F	low Rate	(m³/min)		
	verage temp	erature			[					-		
•	verage press											

CHOI KAM HO Project Consultant Report Date: 7<sup>th</sup> April, 2017

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Fax Email



-		Ionitoring Wo	rks For Con	tract No. K	LN/2	015/07			Calibration:	-
_ocation : K1		<b></b>							ration Date:	
Brand:		Tisch		0.01	000				Technician:	Jimmy Lu
Model:		TE-5170		S/N:	383	38				
*****				CON	DITIC	ONS			,	
	Se	ea Level Press	sure (hPa):	1012.4	ł	Corre	ected Pressu	ire (mm Hg):	759	
		Tempe	rature (°C):	25			Tem	perature (K):	298	
		****	niemojanomynym ar stat mierowychytał a mała j	CALIBRAT	ION	ORIFICE				
		Make:		Tisch			Qstd Slope:		2.12779	
		Model:		TE-5025A		Q	std Intercept:	:	-0.04273	
		ration Date:		18-Jan-17			Expiry Date:		18-Jan-18	
		S/N:	, ,	2154						
				CALIB	RAT	IONS				
Plate No.	H2O (L)	H2O (R)	H2O	Qstd		<b>I</b>	IC		LINEAR	
	(in)	(in)	(in)	(m <sup>3</sup> /min)		(chart)	(corrected)		REGRESSIC	DN
18	4.90	-5.70	10.600	1.549		59.00	58.96	Slope =	37.5842	
13	4.00 3.00	-4.70 -3.80	8.700 6.800	1.405 1.245	1	54.00 50.00	53.96	Intercept =	1.4001	
10 7	3.00 1.90	-3.60	4.500	1.245	1	39.00	49.97 38.97	Corr. coeff.:	0.9958	
5	1.90	-2.80	2.900	0.820		39.00	31.98			
Calculation		-1.00 [	2.300 ]	0.020						
		/Pstd)(Tstd/T	a))-b]				FLO	W RATE CHA	RT	
	a/Pstd)(Tstd		<i>,,</i> ,			70.00 -				
	lard flow rate	• -								
IC = correcte	ed chart resp	onse				60.00			~	
l = actual ch	art response	1			~	50.00			K	
m = calibrat	or Qstd slop	e			<u>S</u>	50.00 -		/		
	or Qstd interc	•			onse	40.00 -				
	•	during calibra			Response (IC)					
		ing calibratior	ı (mm Hg)			30.00 -				
Tstd = 298 d	-				Cha	20.00 -				
Pstd = 760 n	-				Actual Chart					
-	uent calcula 298/Tav)(Pa	ation of samp	her flow:		Act	10.00 -				
m = sample		v//00)]-b)				0.00				
b = sample						0.00 -	00 0.500	) 1.000	1.500	2.000
= sample	-					0.0				2.000
	iverage temp	perature					Standa	ard Flow Rate (m	n³/min)	Summer and the second se
•	verage pres						****			
2										

CHOI KAM HO **Project Consultant** 

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Project : Env	ironmantal M	Ionitoring Wo	rks For Cor	ntract No. K	LN/2	2015/07		Date o	f Calibration:	7-Apr-17
Location : KE	ER1b	-							bration Date:	•
Brand:	-	Tisch							Technician:	Jimmy Lu
Model:	-	TE-5170		S/N:	34	82				
						10±10/11/11/11/11/11/11/11/11/11/11/11/11/1				
	_			CON						
	Se	a Level Press	• •	1012.4		Corre		ire (mm Hg):		
		l emper	ature (°C):	25			Tem	perature (K):	298	
		an a	20*5 <sup>-1</sup> 1/10/07/07/07/07/07/07/07/07/07/07/07/07/07	CALIBRAT	ION	ORIFICE	11.00000000000000000000000000000000000			
		Make:		Tisch			Qstd Slope:	:	2.12779	
		Model:		TE-5025A		Q	std Intercept	:	-0.04273	
	Calibi	ration Date:		18-Jan-17			Expiry Date:	:	18-Jan-18	
		S/N:		2154						
				CALIB	RAT	IONS				
Plate No.	H2O (L)	H2O (R)	H2O	Qstd		I	IC		LINEAR	
	(in)	(in)	(in)	(m³/min)		(chart)	(corrected)		REGRESSI	DN
18	5.60	-6.30	11.900	1.640		56.00	55.96	Slope =		
13	4.30	-5.00	9.300	1.452		50.00	49.97	Intercept =		
10	3.20	-3.90	7.100	1.272	1	46.00	45.97	Corr. coeff.	0.9977	
7	1.90	-2.60	4.500	1.016		38.00	37.97			
5 Calculation	1.10	-1.80	2.900	0.820		34.00	33.98			
Qstd = 1/m[S	Sqrt(H2O(Pa/	/Pstd)(Tstd/Ta	a))-b]				FLO	W RATE CH	ART	
IC = I[Sqrt(P						60.00 -				
Qstd = stand IC = correcte										
I = actual ch	•	Ulise				50.00 -				
	or Qstd slope	<u>_</u>			<u></u>	40.00 -				
	or Qstd interc				Response (IC)	40.00 -		./		
		during calibrat	tion (dea K)	1	bod	30.00 -		· •		
	-	ng calibration	· + /		Res	50.00				
Tstd = 298 d		0	,		lart	20.00 -				
Pstd = 760 n	-				Actual Chart					
For subsequent calculation of sampler flow:						10.00 -				
	298/Tav)(Pav				A					
m = sample	er slope	·				0.00 -			· .	
o = sample	r intercept					0.0	0.500	1.000	1.500	2.000
= chart res	-									
Γav = daily a	verage temp	erature					Standa	rd Flow Rate (	ni 7000)	VIII VIII VIII VIII VIII VIII VIII VII
<sup>2</sup> av = daily a	verage press	sure								

1

CHOI KAM HO Project Consultant Report Date: 7<sup>th</sup> April, 2017

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Project : Env	ironmantal M	onitoring Wo	rks For Cor	ntract No. ł	KLN/	2015/07		Date of	Calibration:	6-Jul-17
ocation : KT	D1a							Next Calib	oration Date:	5-Oct-17
Brand:	٦	Fisch							Technician:	Jimmy Lu
Model:	ר	FE-5170		S/N:	40	)37				
				CON	DITI	ONS				
	Se	a Level Press	ure (hPa):	1008.			ected Pressu	re (mm Ha):	756	
			ature (°C):	27	7			perature (K):	300	
				CALIBRA	TION					
		Make:		Tisch			Qstd Slope:		2.12779	
		Model:		TE-5025A		Q	std Intercept:		-0.04273	
	Calibr	ation Date:		18-Jan-17			Expiry Date:		18-Jan-18	
	5	S/N:		2154						
				CALIE	BRA'	TIONS				
Plate No.	H2O (L)	H2O (R)	H2O	Qstd		I	IC		LINEAR	
Flate NO.	(in)	(in)	(in)	(m³/min)	)	(chart)	(corrected)		REGRESSIO	N
18	5.90	-6.10	12.000	1.63	3	53.00	52.68	Slope =	32.0779	
13	4.30	-4.90	9.200	1.43 <sup>.</sup>	7	47.00	46.72	Intercept =	-0.2063	
10	3.50	-4.00	7.500	1.29	9	40.00	39.76	Corr. coeff.:	0.9957	
7	2.10	-2.50	4.600	1.02	2	33.00	32.80			
5	0.90	-1.90	2.800	0.80	2	26.00	25.84			
Calculation									~~~	
-		Pstd)(Tstd/Ta	a))-b]				FLOW	RATE CHAF	(I	
	a/Pstd)(Tstd/					60.00				
	ard flow rate								*	
	d chart resp	onse				50.00 -				
= actual cha	-				<u>0</u>	40.00 -				
	or Qstd slope				se (	40.00				
	r Qstd interc				al Chart Response (IC)	30.00 -				
		during calibrat		)	Res	00.00				
•		ng calibration	(mm Hg)		art	20.00				
Tstd = 298 d	-				ц Б					
Pstd = 760 n	0	41 f	1		Actua	10.00				
-		tion of samp	er flow:		Ā					
	298/Tav)(Pav	///6U) <b>]</b> -b)				0.00				
m = sample	•					0.0	00 0.500	1.000 1	.500 2.000	
o = sample							Standard	Flow Rate (m <sup>3</sup>	(min)	
= chart res	•						Gtanudiu			
i av = dally a	verage temp	erature								

CHOI KAM HO Project Consultant

Report Date: 6<sup>th</sup> July, 2017

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



					2012		ON SPREA		( <b>A B B</b>	0 1 1 4 7
	ironmantal M	onitoring Wo	orks For Con	itract No. KI	LN/2	015/07			of Calibration:	
Location : KT		isch						Next Cal	ibration Date:	
Brand:		E-5170		S/N:	383	20			Technician	
Model:	I	E-3170		5/IN.	303	00				
				CONE	DITIC	DNS				
	Sea	a Level Press	sure (hPa):	1008.1		Corre	ected Pressu	re (mm Hg):	756	
			rature (°C):	27				perature (K):		
		•	. ,							
				CALIBRAT	ION	ORIFICE				
		Make:		Tisch			Qstd Slope:		2.12779	
		Model:		TE-5025A		Qs	std Intercept		-0.04273	
		ation Date:		18-Jan-17			Expiry Date:		18-Jan-18	
	S	S/N:		2154						
T				CALIB		IONS		Т		
Plate No.	H2O (L)	H2O (R)	H2O	Qstd		1	IC		LINEAR	
- 10	(in)	(in)	(in)	(m <sup>3</sup> /min)		(chart)	(corrected)		REGRESSI	
18	5.10	-5.80 -4.50	10.900 8.500	1.562 1.382		60.00 54.00	59.64 53.68	Slope =		
13 10	4.00 2.90	-4.50	6.500	1.302	1	54.00 50.00	49.70	Intercept = Corr. coeff.		
7	1.70	-3.60	4.400	1.211		40.00	49.70 39.76	Con. coen.	. 0.9958	)
5	0.80	-1.60	2.400	0.744		32.00	31.81			
Calculation		-1.00 [	2.400	0.744		02.00	01.01	L		
	s. Sqrt(H2O(Pa/	Pstd)(Tstd/T	a))-b]				FLO	W RATE CH	IART	
-	a/Pstd)(Tstd/		<i>,,</i> -			70.00 -	1			
Qstd = stand	lard flow rate									
IC = correcte	ed chart resp	onse				60.00 -				
l = actual cha	art response					50.00 -				
m = calibrat	or Qstd slope	9			5	50.00				
	or Qstd interc	-			onse	40.00 -				
	emperature o	-		)	odse					
	oressure duri	ng calibratior	n (mm Hg)		и Т	30.00 -				
Tstd = 298 d	•				Chart Response (IC)	20.00 -				
Pstd = 760 n	-					20.00				
-	uent calcula		pier flow:		Actual	10.00 -				
	298/Tav)(Pav	///60)]-b)								
m = sample	-					0.00 -			1 500	
b = sample						0.0	000 0.500	) 1.000	1.500	2.000
I = chart rea	sponse average temp	oroturo					Standa	ard Flow Rate	(m³/min)	
i av = dally a	•	sure			L	****				

Y X

CHOI KAM HO Project Consultant **Report Date:** 6<sup>th</sup> July, 2017

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Project : Envi	ronmantal M	Ionitoring Wor	ks For Cor	tract No. K	LN/2	015/07		Date o	f Calibration:	6-Jul-17
ocation : KE		-						Next Cali	bration Date:	5-Oct-17
Brand:	٦	Fisch							Technician:	Jimmy Lu
Model:	٦	ГЕ-5170		S/N:	348	32				-
				CON	אדור	)NS				
	Se	a Level Press	ure (hPa) <sup>.</sup>	1008.1			ected Press	ıre (mm Hg):	756	
	00		ature (°C):	27		00110		perature (K):	300	
		1 ompor	ataro ( c).	21			1 OIII		000	
				CALIBRAT	ION	ORIFICE				
		Make:		Tisch			Qstd Slope		2.12779	
		Model:		TE-5025A			std Intercept		-0.04273	
		ration Date:		18-Jan-17			Expiry Date	:	18-Jan-18	
		S/N:		2154						
T				CALIB	RAT	IONS	10	Т		
Plate No.	H2O (L)	H2O (R)	H2O	Qstd (m <sup>3</sup> /min)		 (also and)	IC		LINEAR	
40	(in) 5.40	(in) -6.50	(in) 11.900	1.632		(chart) 56.00	(corrected)		REGRESSIC 25.9776	)N
18 13	4.40	-5.00	9.400	1.632		56.00 51.00	55.67 50.70	Slope =		
10	3.30	-3.00	9.400 7.400	1.452		45.00	44.73	1 .		
7	1.80	-4.10	4.200	0.977		45.00 38.00	37.77	Con. coen.	0.9951	
5	1.00	-1.70	2.700	0.788		34.00	33.80			
Calculations	Contractory and the second	-1.70	2.700	0.700		04.00	00.00			
		/Pstd)(Tstd/Ta	a))-b]				FLO'	W RATE CH	ART	
IC = I[Sqrt(Pa	a/Pstd)(Tstd/	/Ta)]				60.00 -	1			
Qstd = stand	ard flow rate	)							*	
IC = correcte	d chart resp	onse				50.00 -				
= actual cha	art response									
m = calibrato	-				Chart Response (IC)	40.00 -				
o = calibrato		•			onse					
	-	during calibrat			espo	30.00 -				
-		ing calibration	(mm Hg)		L R R					
Tstd = 298 de	-				Cha	20.00 -				
Pstd = 760 mm Hg For subsequent calculation of sampler flow:						-				
•		-	ler flow:		Actual	10.00 -				
1/m((I)[Sqrt(2		v//6U)]-D)								
m = sample						0.00 -		1 000	1.500	
-	= sampler intercept = chart response						000 0.500	) 1.000	1.500	2.000
= chart res Fav = daily a	•	oraturo					Standa	ard Flow Rate (	m³/min)	
i av – ually a	•	sure			L					

CHOI KAM HO Project Consultant **Report Date:** 6<sup>th</sup> July, 2017

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Page 1 of 1

Report No.: 161966CA171055

# CALIBRATION CERTIFICATE OF ANEMOMETER

#### **Client Supplied Information**

Client : MateriaLab Consultants Ltd.

Project : Calibration Services

#### **Details of Unit Under Test, UUT**

Description :	Anemometer
Manufacturer :	Benetech
Model No.	GM816
Serial No.	13372555
Equipment ID.:	N/A
Next Calibration Date :	09-May-2018

#### Laboratory Information

Details of Reference Equipment -

Description :	Reference Anemometer				
Equipment ID.:	R-101-4				
Date of Calibration :	10-May-2017	Ambient Temperature	:	22 °C	
Calibration Location :	Calibration Laboratory of	MateriaLab			
Method Used : By direct Comparison					

#### **Calibration Results :**

Reference Reading	UUT Reading	Error
(m/s)	(m/s)	(m/s)
2.00	2.0	0.0
3.98	3.9	-0.1
5.98	5.4	-0.6
8.01	7.0	-1.0
10.01	8.8	-1.2

#### Remark :

1. The equipment being used in this calibration is traceable to recognized National Standards.

Date : 12-5-2017 Certified by : \_\_\_\_\_ Date: 12.1.7017 Checked by : wan CA-R-297 (22/07/2009) Chan Chun Wai (Manager)

\*\* End of Report \*\*

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



Report no.: 172379CA171223

Page 1 of 1

# CALIBRATION CERTIFICATE OF SOUND LEVEL METER

#### **Client Supplied Information**

Client : MateriaLab Consultants Ltd.

Address : Room 723 & 725, 7F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

#### **Project : Calibration Services**

Details of Unit Under Test, UUT

Description	:	Sound Level Meter
Manufacturer	;	Casella
Serial No.	:	3756072(meter), 01456 (microphone), 003527(Preamplifier))
Next Calibration Date	:	05-Jun-2018
Specification Limit	:	EN 61672: 2003 Type 2

#### Laboratory Information

B & K Acoustic Multifur	nction Calibrator 4226 (Tra	ditional free field setting)
R-108-1		
: 06-Jun-2017	Ambient Temperature :	22 °C
n: Calibration Laborate	ory of MateriaLab	
By direct comparison		
r	R-108-1 : 06-Jun-2017 n : Calibration Laborate	: 06-Jun-2017 Ambient Temperature : n : Calibration Laboratory of MateriaLab

Parame	ters	Mean Value (dB)	Specific	ation	Limit(dB)
	4000Hz	3.7	4.6	to	-2.6
	2000Hz	1.8	3.8	to	-1.4
A-weighing	1000Hz	-1.0	1.4	to	-1.4
frequency response	500Hz	-7.7	-1.3	to	-5.1
	250Hz	-18.1	-6.7	to	-10.5
	125Hz	-31.0	-14.1	to	-18.1
	63Hz	-46.4	-23.7	to	-28.7
	31.5Hz	-58.2	-35.9	to	-42.9
Differential level	94dE-104dB	0.1		± 0.8	3
linearity	104dB-114dB	0.2		± 0.8	3

#### Calibration Results :

#### Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.

- 2. The mean value is the average of four measurements.
- 3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
- 4. The equipment does not comply with EN 61672: 2003 Type 2 sound level meter for the above measurement.

Date : 76 207 Certified by : 6. Lol Date : 7.6. Lol Chan Chun Wai (Manager) Checked by : CA-R-297 (22/07/2009) \*\* End of Report \*\*

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 <td: www.materialab.com.hk</td>



Report no.: 161966CA162338

Page 1 of 1

# CALIBRATION CERTIFICATE OF SOUND LEVEL METER

#### **Client Supplied Information**

Client : MateriaLab Consultants Ltd.

Address : Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

#### Project : Calibration Services

Details of Unit Under Test, UUT

Description	:	Sound Level Meter
Manufacturer	:	Casella
Model No.		Casella (Model no. CEL-63X(meter), CEL-251(microphone), CEL-495(Preamplifier))
Serial No.	:	2451028 (meter), 01231(microphone), 002850 (Preamplifier))
Next Calibration Date	:	16-Nov-2017
Specification Limit	:	EN 61672: 2003 Type 1

#### Laboratory Information

Description	:	B & K Acoustic Multi	function Calibrator 4226 (Tra	ditior	al free field setting)
Equipment ID.	:	R-108-1			
Date of Calibrat	tion	: 17-Nov-2016	Ambient Temperature :	22	°C
Calibration Loca	atio	n: Calibration Labor	atory of MateriaLab		
Method Used	:	By direct comparisor	1		

#### Calibration Results :

Parame	eters	Mean Value (dB)	Specific	ation	Limit(dB)
	4000Hz	2.6	2.6	to	-0.6
	2000Hz	0.8	2.8	to	-0.4
	1000Hz	-1.0	1.1	to	-1.1
A-weighing	500Hz	-4.5	-1.8	to	-4.6
frequency response	250Hz	-9.9	-7.2	to	-10.0
	125Hz	-17.3	-14.6	to	-17.6
	63Hz	-27.3	-24.7	to	-27.7
	31.5Hz	-39.5	-37.4	to	-41.4
Differential level linearity	94dB-104dB	0.0		± 0.6	;
	104dB-114dB	0.0		± 0.6	5

#### Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.

- 2. The mean value is the average of four measurements.
- 3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
- 4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.

Date : MIF Dol6 Certified by : \_\_\_\_\_ Date : 33.((.)o(6 Checked by : CA-R-297 (22/07/2009) Chan Chun Wai (Manager) \*\* End of Report \*\*

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.materialab.com.hk



Report no.: 161966CA162202

Page 1 of 1

# CALIBRATION CERTIFICATE OF SOUND LEVEL METER

#### **Client Supplied Information**

Client : MateriaLab Consultants Ltd.

Address : Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

Details of Unit Under Test, UUT

Description	:	Sound Level Meter
Manufacturer	:	Casella
Model No.		Casella (Model no. CEL-63X(meter), CEL-251(microphone), CEL-495(Preamplifier))
Serial No.	:	2451091 (meter), 01308(microphone), 002752 (Preamplifier))
Next Calibration Date	:	31-Oct-2017
Specification Limit	:	EN 61672: 2003 Type 1

#### Laboratory Information

Description	:	B & K Acoustic Multifun	oction Calibrator 4226 (Tra	ditior	nal free field setting)
Equipment ID.	:	R-108-1			
Date of Calibrat	ion	: 01-Nov-2016	Ambient Temperature :	22	°C
Calibration Loca	atior	n: Calibration Laborato	ory of MateriaLab		
Method Used	:	By direct comparison			

#### **Calibration Results :**

Parame	eters	Mean Value (dB)	Specific	ation	Limit(dB)
	2000Hz	1.9	2.8	to	-0.4
	1000Hz	0.1	1.1	to	-1.1
A-weighing	500Hz	-3.5	-1.8	to	-4.6
frequency	250Hz	-8.9	-7.2	to	-10.0
response	125Hz	-16.4	-14.6	to	-17.6
	63Hz	-26.4	-24.7	to	-27.7
	31.5Hz	-39.3	-37.4	to	-41.4
Differential level linearity	94dB-104dB	0.0		± 0.6	3
	104dB-114dB	0.0		± 0.6	3

#### Remarks :

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
- 4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.

Checked by :	Date : 3-11-2016 Certified by : Date : 4.11.2016
CA-R-297 (22/07/2009)	Chan Chun Wai (Manager)
	** End of Report **

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Page 1 of 1

Report no.: 172379CA171303(1)

# **CALIBRATION CERTIFICATE OF SOUND CALIBRATOR**

#### **Client Supplied Information**

Client : MateriaLab Consultants Ltd.

**Project : Calibration Services** 

#### Details of Unit Under Test, UUT

Description	;	Sound Calibrator
Manufacturer	:	Casella (Model CEL-120/1)
Serial No.	:	4358251
Equipment ID	:	N/A
Next Calibration Date	:	05-Jun-2018
Specification Limit	:	EN 60942: 2003 Type 1

#### Laboratory Information

Description	Description : Reference Sound level meter								
Equipment ID. : R-119-1									
Date of Calibra	tion	: 06-Jun-2017	Ambient Temperature :	22	°C				
Calibration Location : Calibration Laboratory of MateriaLab									
Method Used	1	By direct comparison							

#### Calibration Results :

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit(dB)
94dB	0.2 dB	10.4dD
114dB	0.1 dB	±0.4dB

#### Remarks :

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. The equipment does comply with the specification limit.

Date : 7 6 207 Certified by : Date : 7.6. 2017 Checked by : 1 an CA-R-297 (22/07/2009) Chan Chun Wai (Manager)

\*\* End of Report \*\*

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix E

**Environmental Monitoring Schedule** 

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong.	Email	: mcl@fugro.com



# Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

#### Sun Mon Tue Wed Thur Fri Sat 1 2 3 4 5 6 7 8 **TSP** Monitoring **TSP** Monitoring Noise Monitoring Noise Monitoring 10 9 12 13 14 15 11 TSP Monitoring Noise Monitoring 21 16 17 18 19 20 22 **TSP** Monitoring Noise Monitoring 23 24 25 26 27 28 29 **TSP** Monitoring Noise Monitoring 30 31

# Impact Monitoring Schedule (July 2017)

Remarks

1. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street

2. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)

3. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Tel	: (852)-24508238
Fax	: (852)-24508032
Email	: mcl@fugro.com
	Fax



# Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

# Impact Monitoring Schedule (August 2017)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
		1 TSP Monitoring Noise Monitoring	2	3	4	5
6	7 TSP Monitoring Noise Monitoring	8	9	10	11	12 TSP Monitoring Noise Monitoring
13	14	15	16	17	18 TSP Monitoring Noise Monitoring	19
20	21	22	23	24 TSP Monitoring Noise Monitoring	25	26
27	28	29	30 TSP Monitoring Noise Monitoring	31		

#### Remarks

1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition

2. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street

3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)

4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Tel	: (852)-24508238
Fax	: (852)-24508032
Email	: mcl@fugro.com
	Fax



# Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

# Impact Monitoring Schedule (September 2017)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
					1	2
3	4	5 TSP Monitoring Noise Monitoring	6	7	8	9
10	11 TSP Monitoring Noise Monitoring	12	13	14	15	16 TSP Monitoring Noise Monitoring
17	18	19	20	21	22 TSP Monitoring Noise Monitoring	23
24	25	26	27	28 TSP Monitoring Noise Monitoring	29	30

#### Remarks

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong.	Email	: mcl@fugro.com



# Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

Sun	Mon	Tue	Wed	Thur	Fri	Sat
1	2	3	4 TSP Monitoring Noise Monitoring	5	6	7
8	9	10 TSP Monitoring Noise Monitoring	11	12	13	14
15	16 TSP Monitoring Noise Monitoring	17	18	19	20	21 TSP Monitoring Noise Monitoring
22	23	24	25	26	27 TSP Monitoring Noise Monitoring	28
29	30	31				

## Impact Monitoring Schedule (October 2017)

#### Remarks

1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition

2. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street

3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)

4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix F

Air Quality Monitoring Data

#### 24-hour TSP Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Start Date	Weather	Air Temperature	Atmospheric Pressure, Pa	Filter Weight (g) Particulate Sa weight (g) Tin				(m <sup>3</sup> /	Rate min.)	Average flow	Total volume	Conc. (ug/m <sup>3</sup> )	Action Level	Limit Level
	Condition	(K)	(mmHg)	Initial	Final	weight (g)	11116(1113)	Initial	Final	(m <sup>3</sup> /min.)	(m <sup>3)</sup>	(ug/III )	$(ug/m^3)$	$(ug/m^3)$
3-Jul-17	Cloudy	301.5	754.6	2.8131	2.9134	0.1003	24	1.62	1.64	1.63	2343.2	43		
8-Jul-17	Sunny	300.5	757.4	2.8462	3.1401	0.2939	24	1.63	1.64	1.63	2347.5	125		
14-Jul-17	Cloudy	302.3	755.8	2.8415	3.0554	0.2139	24	1.59	1.60	1.59	2296.2	93	177	260
20-Jul-17	Fine	301.6	756.5	2.8355	3.0086	0.1731	24	1.56	1.60	1.58	2275.1	76		
26-Jul-17	Fine	302.8	753.1	2.8503	3.0880	0.2377	24	1.61	1.64	1.62	2339.3	102		
											Min	43		
											Max	125	I	
											Average	88	I	
KTD2a - G/	IC Zone ne	ext to Kwun Tor	ng Bypass (Fut	ure Hosp	ital at Site	3C1)							-	


#### KTD1a - Centre of Excellence in Paediatrics (Children's Hospital)


Start Date	Weather	Air Temperature	Atmospheric Pressure, Pa	Filter W		Particulate weight (g)					Average flow	Total volume	Conc.	Action Level	Limit Level
	Condition	(K)	(mmHg)	Initial	Final	weight (g)	11110(1115)	Initial	Final	(m <sup>3</sup> /min.)	(m <sup>3)</sup>	(ug/m <sup>3</sup> )	$(ug/m^3)$	$(ug/m^3)$	
3-Jul-17	Cloudy	301.5	754.6	2.8274	2.8749	0.0475	24	1.62	1.64	1.63	2351.0	20			
8-Jul-17	Sunny	300.5	757.4	2.9135	3.1401	0.2266	24	1.48	1.49	1.49	2144.9	106			
14-Jul-17	Cloudy	302.3	755.8	2.8325	2.8847	0.0522	24	1.55	1.57	1.56	2245.1	23	157	260	
20-Jul-17	Fine	301.6	756.5	2.8441	2.8864	0.0423	24	1.37	1.38	1.38	1984.0	21			
26-Jul-17	Fine	302.8	753.1	2.8335	2.8716	0.0381	24	1.26	1.27	1.26	1821.4	21			
											Min	20			
											Max	106			
											Average	38			
KER1b - Si	ite Bounda	ry at Cheung Yi	p Street										-		

#### heung Yip ry a

Start Date	Weather	Air Temperature	Atmospheric Pressure, Pa	Filter W	eight (g)	Particulate weight (g)		$(m^{3})$	Rate min.)	Average flow	Total volume	Conc. (ug/m <sup>3</sup> )	Action Level	Limit Level
	Condition	(K)	(mmHg)	Initial	Final	weight (g)	11116(1113)	Initial	Final	(m <sup>3</sup> /min.)	(m <sup>3)</sup>	(ug/III )	(ug/m <sup>3</sup> )	(ug/m <sup>3</sup> )
3-Jul-17	Cloudy	301.5	754.6	2.8072	2.8428	0.0356	24	1.03	1.04	1.03	1488.9	24		
8-Jul-17	Sunny	300.5	757.4	2.8595	2.9196	0.0601	24	1.16	1.16	1.16	1669.7	36	Ι	
14-Jul-17	Cloudy	302.3	755.8	2.8453	2.8788	0.0335	24	1.21	1.23	1.22	1754.1	19	172	260
20-Jul-17	Fine	301.6	756.5	2.8262	2.8590	0.0328	24	1.27	1.29	1.28	1844.5	18	Ι	
26-Jul-17	Fine	302.8	753.1	2.8755	2.9292	0.0537	24	1.15	1.16	1.15	1662.9	32		
											Min	18		
											Max	36	I	
											Average	26	Ι	

Note: Underline: Exceedance of Action Level Underline and Bold: Exceedance of Limit Level







150

100

50

0

7-Apr-17 1-Apr-17 13-Apr-17 19-Apr-17

1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.

24-Jun-17 30-Jun-17

18-Jun-17

- KER1b

– AL

---- LL

24-Jul-17 18-Jul-17

12-Jul-17 6-Jul-17

2) The weather conditions during the reporting period can be referred to Appendix K.

31-May-17 25-May-17

12-Jun-17 6-Jun-17

1-May-17 25-Apr-17

7-May-17

13-May-17 19-May-17

3) Any other factors which might affect the monitoing results can be referred to Section 2.6.4.

4) QA/QC results, calibration results and detection limits can be referred to Appendix D.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix G

**Noise Monitoring Data** 

#### Noise Impact Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

		Leq 30min	L10	L90	Wind Speed	
Date	Start Time	dB(A)	dB(A)	dB(A)	(m/s)	Weather
3-Jul-17	10:04	66	69	63	1.2	Cloudy
8-Jul-17	10:15	70	73	64	0.5	Sunny
14-Jul-17	10:42	71	73	68	0.6	Cloudy
20-Jul-17	10:42	67	71	66	0.2	Fine
26-Jul-17	10:33	70	72	62	0.0	Fine
	Max	71				
	Min	66				
	Limit Level	75				

#### KTD 1a: Centre of Excellence in Paediatrics (Children's Hospital)

#### KTD 2a: G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)

		Leq 30min	L10	L90	Wind Speed	
Date	Start Time	dB(A)	dB(A)	dB(A)	(m/s)	Weather
3-Jul-17	9:30	58	59	55	1.3	Cloudy
8-Jul-17	11:02	63	66	59	0.6	Sunny
14-Jul-17	10:04	68	71	66	0.4	Cloudy
20-Jul-17	10:00	60	62	58	0.0	Fine
26-Jul-17	9:57	60	61	58	0.0	Fine
	Max	68				
	Min	58	I			
	Limit Level	75				

#### KER 1b: Site Boundary at Cheung Yip Street


Date	Start Time	Leq 30min dB(A)	L10 dB(A)	L90 dB(A)	Wind Speed (m/s)	Weather
3-Jul-17	10:42	64	66	60	1.0	Cloudy
8-Jul-17	9:24	70	72	63	0.8	Sunny
14-Jul-17	11:29	70	73	66	0.5	Cloudy
20-Jul-17	11:19	70	72	67	0.2	Fine
26-Jul-17	11:12	71	72	69	0.0	Fine
	Max	71				
	Min	64				
	Limit Level	75				

Note:

KTD1a: Façade Measurement

KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

No raining or wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.



Note:

1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.

2) The weather conditions during the reporting period can be referred to Appendix K.

3) Any other factors which might affect the monitoing results can be referred to Section 3.7.2.

4) QA/QC results, calibration results and detection limits can be referred to Appendix D.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix H

**Events and Action Plan** 

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



#### Event and Action Plan for Construction Dust Monitoring

Tel Fax

EVENT		ACT	ION	
EVENT	ET	IEC	ER	Contractor
Action Level			•	
Exceedance for one sample.	<ol> <li>Identify sources, investigate the causes of complaint and propose remedial measures.</li> <li>Inform IEC and ER.</li> <li>Repeat measurement to confirm finding;.</li> <li>Increase monitoring frequency</li> </ol>	<ol> <li>Check monitoring data submitted by the ET.</li> <li>Check the Contractor's working methods.</li> </ol>	1. Notify the Contractor.	<ol> <li>Rectify any unacceptable practices.</li> <li>Amend working methods agreed with the ER as appropriate.</li> </ol>
Exceedance for two or more consecutive samples.	<ol> <li>Indeutry</li> <li>I.Identify sources.</li> <li>Inform the IEC and ER.</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings.</li> <li>Increase monitoring frequency to daily.</li> <li>Discuss with the IEC, ER and Contractor on remedial action required.</li> <li>If exceedance continues, arrange meeting with the IEC, Contractor and ER.</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by the ET.</li> <li>Check the Contractor's working methods.</li> <li>Discuss with the ET, ER and Contractor on possible remedial measures if required.</li> <li>Advise the ER on the effectiveness of proposed remedial measures if required.</li> </ol>	<ol> <li>Notify the Contractor.</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial action to the ER within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Amend proposal as appropriate</li> </ol>
Limit Level Exceedance for one sample.	<ol> <li>Identify sources, investigate causes of exceedance and proposed remedial measures.</li> <li>Inform the IEC, ER, and Contractor.</li> <li>Repeat measurement to confirm finding.</li> <li>4. Increase monitoring frequency to daily.</li> <li>Assess effectiveness of the Contractor's remedial action and keep the IEC and ER informed of the results</li> </ol>	<ol> <li>Check monitoring data submitted by the ET.</li> <li>Check the Contractor's working methods.</li> <li>Discuss with the ET, ER and Contractor on possible remedial measures.</li> <li>Advise the ER and ET on the effectiveness of the proposed remedial measures.</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of the notification of exceedance in writing.</li> <li>Notify the Contractor.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Amend proposal as appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol> <li>Notify the IEC, ER and Contractor.</li> <li>Identify sources.</li> <li>Repeat measurements to confirm findings.</li> <li>Increase monitoring frequency to daily.</li> <li>Carry out analysis of the Contractor's working procedures with the ER to determine the possible mitigation to be implemented.</li> <li>Arrange meeting with the IEC and ER to</li> </ol>	<ol> <li>Discuss amongst the ER, ET and Contractor on the potential remedial action.</li> <li>Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER and ET accordingly.</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of the notification of exceedance in writing.</li> <li>Notify the Contractor.</li> <li>In consultation with the IEC and ET, agree with the Contractor on the remedial measures to be implemented.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial action to the ER and copy to the IEC and ET within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Resubmit proposals if problems still not under control.</li> <li>Stop the relevant portion of works as</li> </ol>

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EVENT		ACT	ION	
EVENT	ET	IEC	ER	Contractor
	discuss the remedial action to be taken. 7. Assess the effectiveness of the Contractor's remedial action and keep the IEC, EPD and ER informed of the results. 8. If exceedance stops, cease additional monitoring		continues, consider what portion of works is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	determined by the ER until the exceedance is abated.

Tel Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Email



#### **Event and Action Plan for Noise Impact**

EVENT	ACTION						
EVENT	ET	IEC	ER	Contractor			
Action Level	<ol> <li>Notify the IEC, ER and Contractor.</li> <li>Carry out investigation.</li> <li>Report the results of investigation to the IEC and Contractor.</li> <li>Discuss jointly with the ER and Contractor and formulate remedial measures.</li> <li>Increase the monitoring frequency to check the mitigation effectiveness</li> </ol>	<ol> <li>Review the monitoring data submitted by the ET.</li> <li>Review the construction methods and proposed redial measures by the Contractor, and advise the ET and ER if the proposed remedial measures would be sufficient</li> </ol>	<ol> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for implementation if required.</li> </ol>	<ol> <li>Submit noise mitigation proposals to the ER and copy to the IEC and ET.</li> <li>Implement noise mitigation proposals.</li> </ol>			
Limit Level	<ol> <li>Notify the IEC, ER and Contractor.</li> <li>Identify sources.</li> <li>Repeat measurements to confirm findings.</li> <li>Carry out analysis of the Contractor's working procedures with the ER and Contractor to determine possible mitigations to be implemented.</li> <li>Record the causes and action taken for the exceedances.</li> <li>Increase the monitoring frequency.</li> <li>Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results.</li> <li>If exceedance stops, cease additional monitoring</li> </ol>	<ol> <li>Discuss amongst the ER, ET and Contractor on the potential remedial action.</li> <li>Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER accordingly.</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problems.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance continues, consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Resubmit proposals if problems still not under control.</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>			

AOTION

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



# Event and Action Plan for Landscape and Visual Impact

Tel

EVENT	ACTION							
EVENI	ET	IEC	ER	Contractor				
Non-conformity on one occasion	<ol> <li>Identify Source</li> <li>Inform the IEC and the ER</li> <li>Discuss remedial actions with the IEC, the ER and the Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> </ol>	<ol> <li>Check report</li> <li>Check the Contractor's working method</li> <li>Discuss with the ET and the Contractor on possible remedial measures</li> <li>Advise the ER on effectiveness of proposed remedial measures.</li> <li>Check implementation of remedial measures.</li> </ol>	1. Notify Contractor 2. Ensure remedial measures are properly implemented	<ol> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ol>				
Repeated Non- conformity	<ol> <li>Identify Source</li> <li>Inform the IEC and the ER</li> <li>Increase monitoring frequency</li> <li>Discuss remedial actions with the IEC, the ER and the Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> <li>If exceedance stops, cease additional monitoring</li> </ol>	<ol> <li>Check monitoring report</li> <li>Check the Contractor's working method</li> <li>Discuss with the ET and the Contractor on possible remedial measures</li> <li>Advise the ER on effectiveness of proposed remedial measures</li> <li>Supervise implementation of remedial measures.</li> </ol>	1. Notify the Contractor 2. Ensure remedial measures are properly implemented	<ol> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ol>				

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix I

Waste Flow Table

Tel	: (852)-24508238
Fax	: (852)-24508032
Email	: mcl@fugro.com
	Fax

# **MateriaLab**

Waste Flow	Table for Ye	ear 2016									
		Actual Quant	tities of Inert C&I	D Materials Gene	erated Monthly	Actual Quantities of Non-inert C&D Wastes Generated Monthly					
Monthly Ending	Total Quantity Generated (Inert C&D)	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
2016 Jan	0.159	0.101	0.058	Nil	Nil	Nil	Nil	0.023	0.00002	0.0158	0.0335
2016 Feb	0.291	0.050	0.241	Nil	Nil	Nil	1.34	0.023	0.00002	0.0158	0.0335
2016 Mar	2.7389	0.0407	0.0662	Nil	2.632	Nil	5.92	0.023	0.00002	0.0158	0.0571
2016 Apr	4.1718	0.0578	0.462	Nil	3.652	Nil	12.5	0.023	0.00002	0.0158	0.0426
2016 May	3.592	Nil	0.299	Nil	3.293	Nil	5.23	0.023	0.00002	0.0158	0.0621
2016 June	4.6035	Nil	0.8555	Nil	3.748	Nil	Nil	0.023	0.00002	0.0158	0.0619
2016 July	6.155	0.153	0.015	Nil	5.987	Nil	7.84	0.023	0.00002	0.0158	0.0433
2016 Aug	5.1155	Nil	Nil	Nil	5.1155	Nil	19.93	0.023	Nil	Nil	0.0147
2016 Sept	7.2267	Nil	Nil	Nil	7.2267	Nil	33.65	0.023	Nil	Nil	0.0103
2016 Oct	4.6448	Nil	Nil	Nil	4.6448	Nil	13.30	0.023	Nil	Nil	0.0385
2016 Nov	6.1626	Nil	Nil	Nil	6.1626	Nil	27.06	0.023	Nil	Nil	0.0192
2016 Dec	6.3522	Nil	Nil	Nil	6.3522	Nil	13.30	0.023	Nil	Nil	0.0121
Total	51.213	0.4025	1.9967	Nil	48.8138	Nil	140.07	0.276	0.00014	0.1106	0.4288

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Tel	: (852)-24508238
Fax	: (852)-24508032
Email	: mcl@fugro.com
	Fax

# **MateriaLab**

Monthly Ending	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of Non-inert C&D Wastes Generated Monthly				
	Total Quantity Generated (Inert C&D)	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
2017 Jan	4.2300	Nil	Nil	Nil	4.2300	Nil	0.015	0.023	Nil	Nil	0.0109
2017 Feb	3.2128	Nil	Nil	Nil	3.2128	Nil	0.015	0.023	Nil	Nil	0.0096
2017 Mar	9.4759	Nil	Nil	Nil	9.4759	Nil	0.034	0.023	Nil	Nil	0.0162
2017 Apr	4.8827	Nil	Nil	Nil	4.8827	Nil	0.016	0.023	Nil	Nil	0.0062
2017 May	3.0366	Nil	Nil	Nil	3.0366	Nil	0.022	0.023	Nil	Nil	0.0282
2017 June	2.5656	Nil	Nil	Nil	2.5656	Nil	41.25	Nil	Nil	Nil	0.0357
2017 July	5.5267	Nil	0.7851	Nil	4.7416	Nil	4.01	0.4515	Nil	0.25	0.0364
											ļ
Total	32.9307	Nil	0.7851	Nil	32.1456	Nil	45.362	0.5665	Nil	0.25	0.1432

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix J

**Environmental Mitigation Implementation Schedule (EMIS)** 

#### MATERIALAB CONSULTANTS LIMITED - 700 0 705 7/E DI- -1- F

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-24
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24
Hong Kong.	Email	: mcl@fug

4508238 4508032 ugro.com



EIA Ref	EM&A Ref	ef Environmental Protection Measures / Mitigation Measures		Location / Timing	Construction Phase Implementation Status
Air Quality Measur	res				
New Distributor Ro	oads Serving the Pla	anned KTD			
AEIAR-130/2009 S3.2	AEIAR 130/2009 EM&A Manual S2.2	8 times daily watering of the work site with active dust emitting activities.	Contractor	All relevant worksites	Partially Implemented
Decommissioning	of the Radar Station	n of the former Kai Tak Airport			
AEIAR-130/2009 S5.2.19	AEIAR 130/2009 EM&A Manual S4.2.4	The excavation area should be limited to as small in size as possible and backfilled with clean and/or treated soil shortly after excavation work. The exposed excavated area should be covered by the tarpaulin during night time. The top layer soils should be sprayed with fine misting of water immediately before the excavation.	Contractor	All relevant worksites	Not Applicable
Trunk Road T2	L				
AEIAR-174/2013 S4.9.2.1	AEIAR-174/2013 EM&A Manual S2.3.1.1	Watering of the construction areas 12 times per day to reduce dust emissions by 91.7%, with reference to the "Control of Open Fugitive Dust Sources" (USEPA AP-42). The amount of water to be applied would be 0.91L/m2 for the respective watering frequency.	Contractor	All relevant worksites	Implemented
		Dust enclosures with watering would be provided along the loading ramps and conveyor belts for unloading the C&D materials to the barge for dust suppression.	Contractor	All relevant worksites	Not Applicable
		8 km per hour is the recommended limit of the speed for vehicles on unpaved site roads.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009	AEIAR 130/2009	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should	Contractor	All relevant	Partially

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
S3.2, S5.2.19, AEIAR-174/2013	EM&A Manual S2.2, S4.2, AEIAR-	be fully covered by impermeable sheeting to reduce dust emission.		worksites	Implemented
S4.9.2.2	174/2013 EM&A Manual S2.3.1.2	Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs.	Contractor	All relevant worksites	Implemented
		Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should have properly fitted side and tail boards.	Contractor	All relevant worksites	Implemented
		Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	Contractor	All relevant worksites	Implemented
		Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.	Contractor	All relevant worksites	Implemented
		The vehicles should be restricted to maximum speed of 10 km per hour. Confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	Contractor	All relevant worksites	Implemented
		Vehicle washing facilities should be provided at every vehicle exit point. Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	Contractor	All relevant worksites	Implemented
		The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.			
		Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.	Contractor	All relevant worksites	Implemented
		Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,Profit Industrial Building,Tel1-15 Kwai Fung Crescent, Kwai Fong,<br/>Hong Kong..Fax

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

# **MateriaLab**

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed.	Contractor	All relevant worksites	Implemented
		Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.	Contractor	All relevant worksites	Partially Implemented
		Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.	Contractor	All relevant worksites	Implemented
		Open stockpiles shall be avoided or covered. Prevent placing dusty material storage piles near ASRs.	Contractor	All relevant worksites	Partially Implemented
		Routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs.	Contractor	All relevant worksites	Implemented
		Dark smoke			
		Dark smoke emission shall be control in accordance with the Air Pollution Control (Smoke) Regulation and ETWB TCW 19/2005.	Contractor	All relevant worksites	Implemented
		Plant and equipment should be well maintained to prevent dark smoke emission.	Contractor	All relevant worksites	Implemented
Noise Measures					
Trunk Road T2					
AEIAR-174/2013 \$5.9.2.1	AEIAR-174/2013 EM&A Manual S3.4.1.1	The use of quieter plant, including Quality Powered Mechanical Equipment (QPME) is specified for the list of equipment: • Concrete lorry mixer • Dump Truck, 5.5 tonne < gross vehicle weight <= 38 tonne • Generator, Super Silenced, 70 dB(A) at 7m	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,Profit Industrial Building,Tel1-15 Kwai Fung Crescent, Kwai Fong,FaxHong Kong..Email

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		<ul> <li>Poker, vibratory, Hand-held (electric)</li> <li>Water Pump, Submersible (Electric)</li> <li>Mobile Crane - KOBELCO CKS900</li> <li>Excavator, wheeled/tracked - HYUNDAI R80CR-9</li> </ul>			
		Use of temporary or fixed noise barriers with a surface density of at least 10kg/m <sup>2</sup> to screen noise from movable and stationary plant.	Contractor	All relevant worksites	Implemented
		Use of enclosures with covers at top and three sides and a surface density of at least 10kg/m <sup>2</sup> to screen noise from generally static noisy plant such as air compressors.	Contractor	All relevant worksites	Implemented
		Use of acoustic fabric for the silent piling system, drill rigs, rock drills etc.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009 S3.3, S5.3.10, AEIAR-174/2013	AEIAR 130/2009 EM&A Manual S2.3, S4.3.2, AEIAR-174/2013 EM&A Manual	Only well-maintained plant should be operated on-site and plant shall be serviced regularly during the construction/ decommissioning program.	Contractor	All relevant worksites	Implemented
S5.9.2.1		Silencers or mufflers on construction equipment should be utilized and shall be properly maintained during the construction/ decommissioning program.	Contractor	All relevant worksites	Implemented
	S3.4.1.1	Mobile plant, if any, should be sited as far away from NSRs as possible.	Contractor	All relevant worksites	Implemented
		Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or should be throttled down to a minimum.	Contractor	All relevant worksites	Implemented
		Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	Contractor	All relevant worksites	Implemented
		Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction/ decommissioning activities.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,Profit Industrial Building,Te1-15 Kwai Fung Crescent, Kwai Fong,FeHong Kong..E

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

# **MateriaLab**

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Use of site hoarding as a noise barrier to screen noise at low level NSRs.	Contractor	All relevant worksites	Implemented
		For the use of hand held percussive breakers (with mass of above 10kg) and portable air compressors (supply air at 500 kPa or above), the noise level of such PME shall comply with a stringent noise emission standard and a noise emission label shall be obtained from the DEP before use at any time in construction site.	Contractor	All relevant worksites	Implemented
		Quiet powered mechanical equipment (PME) shall be used for the construction of the Project.	Contractor	All relevant worksites	Implemented
		Full enclosures shall be used to screen noise from relatively static PMEs (including air compressor, bar bender, concrete pump, generator and water pump) from sensitive receiver(s).	Contractor	All relevant worksites	Implemented
		Movable cantilevered noise barriers shall be used to screen noise from mobile PMEs (including asphalt paver, breaker, excavator and hand-held breaker) from sensitive receiver(s). These movable cantilevered noise barriers shall be located close to the mobile PMEs and shall be moved/adjusted iteratively in step with each movement of the corresponding mobile PMEs in order to maximize their noise reduction effects.	Contractor	All relevant worksites	Implemented
		Only approved or exempted Non-road Mobile Machineries (NRMMs) including regulated machines and non-road vechicles with proper labels are allowed to be used in specified activities on-site.	Contractor	All relevant worksites	Implemented
Water Quality Mea	asures		1 1		
Trunk Road T2	-				
		Accidental Spillage			
AEIAR-174/2013 S6.4.8.5	AEIAR-174/2013 EM&A Manual S4.2.1.1	All bentonite slurry should be stored in a container that resistant to corrosion, maintained in good conditions and securely closed; The container should be labelled in English and Chinese and note that the container is for storage of bentonite slurry only.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,Profit Industrial Building,Tel1-15 Kwai Fung Crescent, Kwai Fong,<br/>Hong Kong..Fax

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

# **MateriaLab**

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		The storage container should be placed on an area of impermeable flooring and bunded with capacity to accommodate 110% of the volume of the container size or 20% by volume stored in the area and enclosed with at least 3 sides.	Contractor	All relevant worksites	Implemented
		The storage container should be sufficiently covered to prevent rainfall entering the container or bunded area (water collected within the bund must be tested and disposed of as chemical waste, if necessary). An emergency clean up kit shall be readily available where bentonite fluid will be stored or used.	Contractor	All relevant worksites	Implemented
		The handling and disposal of bentonite slurries should be undertaken in accordance within ProPECC PN 1/94. Surplus bentonite slurries used in construction works shall be reconditioned and reused wherever practicable. Residual bentonite slurry shall be disposed of from the site as soon as possible as stipulated in Clause 8.56 of the General Specification for Civil Engineering Works. The Contractor should explore alternative disposal outlets for the residual bentonite slurry (dewatered bentonite slurry to be disposed to a public filling area and liquid bentonite slurry, if mixed with inert fill material, to be disposed to a public filling area) and disposal at landfill should be the last resort.	Contractor	All relevant worksites	Implemented
AEIAR-174/2013 S6.4.8.8	AEIAR-174/2013 EM&A Manual S4.2.1.1	In order to protect against impacts to the surrounding marine waters of the KTTS and Victoria Harbour in the event of an accidental spillage of fuel or oil, the Contractor will be required to prepare a spill response plan to the satisfaction of AFCD, EPD, FSD, Police, TD and WSD to define procedures for the control, containment and clean-up of any spillage that could occur on the construction site.	Contractor	All relevant worksites	Implemented
		Dredging, Reclamation and Filling			
		No dredging, reclamation or filling in the marine environment shall be carried out.	Contractor	All relevant worksites	Implemented
Decommissioning	of the Radar Statior	n of the former Kai Tak Airport			
		Building Demolition			

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

# **MateriaLab**

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
AEIAR-130/2009 \$5.4	AEIAR 130/2009 EM&A Manual	The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed as far as practicable in order to minimise surface runoff and the chance of erosion.	Contractor	All relevant worksites	Not Applicable
S4.4	There is a need to apply to EPD for a discharge licence under the WPCO for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge licence. All the runoff, wastewater or extracted groundwater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. It is anticipated that the wastewater generated from the works areas would be of small quantity. Monitoring of the treated effluent quality from the works areas should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD.	Contractor	All relevant worksites	Not Applicable	
		General Construction Works			
		Construction Runoff			
AEIAR- 130/2009 S3.4, S5.4/ AEIAR- 174/2013 S6.4.8.1	AEIAR 130/2009 EM&A Manual S2.4, S4.4/ AEIAR- 174/2013 EM&A Manual S4.2.1.1	contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate	Contractor	All relevant worksites	Partially Implemented
		Construction site should be provided with adequately designed perimeter channel and pre- treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Contractor	All relevant worksites	Partially Implemented
		Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

# **MateriaLab**

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.			
		Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m3 capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Contractor	All relevant worksites	Implemented
		Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m <sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Contractor	All relevant worksites	Not Applicable
		Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	Contractor	All relevant worksites	Implemented
		Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	Contractor	All relevant worksites	Implemented
		Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Contractor	All relevant worksites	Implemented
		An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

# **MateriaLab**

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Drainage			
		It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	Contractor	All relevant worksites	Implemented
		All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Contractor	All relevant worksites	Implemented
		Stormwater Discharges			
		Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes.	Contractor	All relevant worksites	Implemented
		Sewage Effluent			
		Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	Contractor	All relevant worksites	Implemented
		Debris and Litter			
		In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur. Debris and refuse generated on-site should be collected, handled and disposed of	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,Profit Industrial Building,Tel1-15 Kwai Fung Crescent, Kwai Fong,FaxHong Kong..Email

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

# **MateriaLab**

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		properly to avoid entering into the adjacent harbour waters. Stockpiles of cement and other construction materials should be kept covered when not being used.			
		Accidental Spillage			
		Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to the nearby harbour waters, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. The bund should be drained of rainwater after a rain event.	Contractor	All relevant worksites	Implemented
		Waste Management Measures			
		Waste Management Plan			
AEIAR-174/2013 S11.4.8.1	AEIAR-174/2013 EM&A Manual S9.2.1.2	Contractor should be requested to submit an outline Waste Management Plan (WMP) prior to the commencement of construction work, in accordance with the ETWB TC(W) No.19/2005 so as to provide an overall framework of waste management and reduction.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009 S3.5, S5.5	AEIAR 130/2009 EM&A Manual S2.5, S4.5	Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	Contractor	All relevant worksites	Implemented
		Training of site personnel in proper waste management and chemical waste handling procedures.	Contractor	All relevant worksites	Implemented
		Provision of sufficient waste disposal points and regular collection for disposal.	Contractor	All relevant worksites	Partially Implemented

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong	Email	: mcl@fugro.com

# **MateriaLab**

Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	Contractor	All relevant worksites	Implemented
A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	Contractor	All relevant worksites	Implemented
Waste Reduction Measures			
Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals.	Contractor	All relevant worksites	Implemented
Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.	Contractor	All relevant worksites	Partially Implemented
Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.	Contractor	All relevant worksites	Implemented
Any unused chemicals or those with remaining functional capacity should be recycled.	Contractor	All relevant worksites	Implemented
Proper storage and site practices to minimize the potential for damage or contamination of construction materials.	Contractor	All relevant worksites	Partially Implemented
Construction and Demolition Materials			
Where it is unavoidable to have transient stockpiles of C&D material within the work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible.	Contractor	All relevant worksites	Implemented
Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	Contractor	All relevant worksites	Partially Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Skip hoist for material transport should be totally enclosed by impervious sheeting.	Contractor	All relevant worksites	Implemented
Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.	Contractor	All relevant worksites	Implemented
The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	Contractor	All relevant worksites	Implemented
The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	Contractor	All relevant worksites	Implemented
All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	Contractor	All relevant worksites	Implemented
The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	Contractor	All relevant worksites	Implemented
When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	Contractor	All relevant worksites	Implemented
Chemical Waste			
After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Contractor	All relevant worksites	Partially Implemented

ROOM 723 & 725, 7/F, BIOCK B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong	Email	: mcl@fugro.com

## **MateriaLab**

	1				1
		General Refuse			
		General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem.	Contractor	All relevant worksites	Partially Implemented
Land Contamination	on Measures				
		For any excavation works conducted at Radar Station			
AEIAR-130/2009 S3.6.57	AEIAR 130/2009 EM&A Manual S4.6	As the risk due to dermal contact with groundwater by site workers is uncertain, it is recommended that personnel protective equipment (PPE) be used by site workers as a mitigation measure.	Contractor	All relevant worksites	Not Applicable
Landscape and Vi	sual Impact				
New Distributor Ro	oads Serving the Pla	anned KTD			
		Construction Phase			
AEIAR-130/2009 S3.8.12	AEIAR 130/2009 EM&A Manual	All existing trees should be carefully protected during construction.	Contractor	All relevant worksites	Not Applicable
	S2.8	Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	Contractor	All relevant worksites	Not Applicable
		Control of night-time lighting.	Contractor	All relevant worksites	Not Applicable
		Erection of decorative screen hoarding.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong	Email	: mcl@fugro.com

## **MateriaLab**

Trunk Road T2					
		Construction Phase			
AEIAR-174/2013 S9.9.1.1	AEIAR-174/2013 EM&A Manual	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.	Contractor	All relevant worksites	Not Applicable
	S7.2.1.2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.	Contractor	All relevant worksites	Not Applicable
	Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.	Contractor	All relevant worksites	Partially Implemented	
		Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.	Contractor	All relevant worksites	Implemented
		Erection of decorative screen hoarding should be designed to be compatible with the existing urban context.	Contractor	All relevant worksites	Implemented
		All lighting in construction site shall be carefully controlled to minimize light pollution and night- time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts.	Contractor	All relevant worksites	Not Applicable
General Condition			I		
		The Permit Holder shall display conspicuously a copy of this Permit on the Project site(s) at all vehicular site entrances/exits or at a convenient location for public's information at all times. The Permit Holder shall ensure that the most updated information about the Permit, including any amended Permit, is displayed at such locations. If the Permit Holder surrenders a part or the whole of the Permit, the notice he sends to the Director shall also be displayed at the same locations as the original Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site(s).	Contractor	All relevant worksites	Implemented

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix K

Weather and Meteorological Conditions during Reporting Month

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Tel Fax

Email : mcl@fugro.com



	Mean	Air Temperature			Mean Relative	Total
Date	Pressure (hPa)	Maximum (deg. C)	Mean (deg. C)	Minimum (deg. C)	Humidity (%)	Rainfall (mm)
	-	-	July 2017	-	-	-
01	1006.3	31.7	29.2	26.7	79	7.4
02	1005.8	30.3	28.9	26.2	84	8.8
03	1006.1	30.7	28.5	26.7	83	8.4
04	1008.4	28.6	26.5	25.3	92	32.3
05	1009.3	31.0	27.8	26.5	89	27.5
06	1008.1	28.7	27.0	25.8	93	16.3
07	1008.5	29.8	27.3	26.0	87	35.8
08	1009.9	28.9	27.5	26.3	91	12.8
09	1009.7	32.3	29.3	27.1	81	1.2
10	1008.5	32.1	29.4	27.5	77	0.6
11	1010.1	32.7	29.5	27.6	78	0.0
12	1011.0	32.9	29.6	27.9	79	Trace
13	1008.8	33.5	30.2	28.2	79	Trace
14	1007.6	32.8	29.3	27.4	82	2.3
15	1007.4	32.1	28.7	27.0	84	8.8
16	1007.8	28.5	27.4	26.1	90	21.0
17	1008.9	28.8	26.2	24.4	95	184.6
18	1011.2	27.8	25.7	24.6	96	134.3
19	1009.3	30.8	27.4	24.5	89	12.6
20	1008.6	30.8	28.6	27.2	85	2.0
21	1009.4	32.2	29.3	27.6	81	0.2
22	1008.8	33.1	29.2	26.5	81	3.3
23	1005.7	28.8	27.2	25.6	87	46.5
24	1005.5	31.2	27.9	25.8	89	3.3
25	1005.1	33.1	29.6	27.7	80	Trace
26	1004.1	34.4	29.8	27.1	77	0.0
27	1003.4	30.6	29.0	28.0	80	Trace
28	1003.6	34.4	30.3	28.1	73	0.0
29	999.9	33.8	30.8	28.8	72	0.0
30	996.0	34.8	31.8	29.6	74	0.0
31	997.9	32.4	30.7	29.8	79	0.0

Source: Hong Kong Observatory – Hong Kong Observatory

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix L

Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecution

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



#### **Environmental Complaints Log**

Complaint Log No.	Date of Complaint	Received By	Nature of Complaint	Date of Investigation	Outcome	Date of Reply
1	7 December 2016	Andy Choy	Air	13 February 2017	Project- related	13 February 2017
2	9 February 2017	Andy Choy	Air	22 February 2017	Not Project- related	7 March 2017
3	2 May 2017	Andy Choy	Noise	4 May 2017	Not Valid	22 May 2017
4	16 July 2017	HMJV	Water Quality	4 August 2017	Not Project- related	4 August 2017

#### **Cumulative Statistics on Complaints**

Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Project- to-Date
Air	2	0	2
Noise	1	0	1
Water	0	1	1
Waste	0	0	0
Total	0	0	0

#### Cumulative Statistics on Notification of Summons and Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Notification of Summons and Prosecutions This Month	Cumulative Project- to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

MATERIALAB CONSULTA	NTS LIMITED
---------------------	-------------

Tel	:
Fax	:
Email	:
	Fax

: (852)-24508238 : (852)-24508032 ail : mcl@fugro.com

#### Investigation Report for the Complaint Received on 16 July 2017

Reference No.:	20170716_complaint_a		
Project:	Contract KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway		
Date of Complaint:	16 July 2017		
Background:	A complaint received on 16 July 2017 was referred from the 1823 regarding the muddy water discharge at Kai Tak River by CEDD project.		
	The notification of complaint was received by ET on 27 July 2017.		
Action taken during the investigation and the	• Joint site inspection was carried out by ET, IEC, HMJV and CRBC on 19 July 2017 and by ET, HMJV and CRBC on 27 July 2017.		
investigation results	It was observed that:		
	<ul> <li>Open stockpiles of construction materials at Portion I were covered with impermeable sheeting to prevent the washing away of construction materials or soils into the drainage system;</li> </ul>		
	<ul> <li>Hydroseeding was provided and developed on the surface of the stockpiling materials to protect the soil surface and reduce erosion during raining days;</li> </ul>		
	<ul> <li>A sedimentation tank was provided and operated at Portion I;</li> </ul>		
	<ul> <li>Some muddy water and surface runoff were accumulated at the low lying area at Portion I for sedimentation. No overflow or leakage of muddy water was observed.</li> </ul>		
	• A dye test at the discharge point at Portion I was carried out by CRBC, under HMJV's supervision, on 25 July 2017. The dye was traced and observed at the 7-cell box culvert outfall. No dye was found at the complainant's concerned outfall.		
	• According to HMJV, Portion K was handed over to this Contract on 13 July 2017. No works were carried out by this Contract at Portion K since handing over.		
Conclusion	The complaint received on 16 July 2017 is not related to this Contract.		

Prepared by: Alfred Lam

Certified by: Colin Yung

Designation: Environmental Team Leader

Signature:

Date: 04/08/2017

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.


: (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax

Email

## **MateriaLab**

#### Complainant's concerned outfall (photo date: 16 July 2017)

Tel





Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

## MateriaLab

#### Site inspection photos (19 July 2017)\_Portion I



Site inspection photos (27 July 2017)\_Portion I



Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com





Tel

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax Email



#### Dye test carried out by CRBC, under HMJV's supervision, on 25 July 2017



Dye test at the discharge point carried out on 25 July 2017



Existing 7-cell box culvert outfall

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

## MateriaLab


#### Dye test carried out by CRBC, under HMJV's supervision, on 25 July 2017



Dye traced at the 7-cell box culvert outfall



The complainant's concerned outfall





Portion K

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix M

Summary of Site Audit in the Reporting Month

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Email



#### Summary of Site Audit in the Reporting Month

Tel Fax

Parameters	Date	Observations and Recommendations	Follow-up	
Air Quality	6 July 2017	Stockpile of excavated materials shall be covered with impervious sheeting. (Zone 4)	The item was rectified by the Contractor and inspected on 13 July 2017.	
	13 July 2017	Spent bags of cement shall be stored properly. (Zone 3)	The item was rectified by the Contractor and inspected on 19 July 2017.	
Noise	27 July 2017	Contractor was reminded to close the door of the air compressor to reduce noise emission. (Zone 4)	The item was rectified by the Contractor and inspected on 3 August 2017.	
Water Quality	6 July 2017	Seepage of muddy water shall be prevented. (Portion I)	The item was rectified by the Contractor and inspected on 13 July 2017.	
Chemical and Waste Management	6 July 2017	Chemical containers shall be stored on drip tray. (Zone 2)	The item was rectified by the Contractor and inspected on 13 July 2017.	
	13 July 2017	Chemical containers shall be stored on drip tray. (Zone 4) Chemical containers shall be stored in good conditions. (Zone 1)	The item was rectified by the Contractor and inspected on 19 July 2017.	
Land Contamination	NA			
Landscape and Visual Impact	6 July 2017	Stockpile of excavated materials shall be covered with impervious sheeting. (Zone 4)	The item was rectified by the Contractor and inspected on 13 July 2017.	
General Condition	19 July 2017	Stagnant water was observed at Portion I and Zone 1. Contractor shall remove stagnant water frequently. (Portion I and Zone 1)	The item was rectified by the Contractor and inspected on 27 July 2017.	

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix N

**Outstanding Issues and Deficiencies** 



#### Summary of Outstanding Issues and Deficiencies in the Reporting Month

Parameters	Outstanding Issues	Deficiencies
Air Quality	NA	
Noise	NA	
Water Quality	NA	
Chemical and Waste Management	NA	Any items of deficiencies can be referred to <b>Appendix M</b> .
Land Contamination	NA	
Landscape and Visual Impact	NA	
General Condition	NA	
Others	NA	

Tel

Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Appendix E

Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area

### **Civil Engineering and Development Department**

#### EP-337/2009 – New Distributor Roads Serving the Planned KTD

#### Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Monthly EM&A Report

July 2017

(version 1.0)

Approved By	Ching h I
	(Environmental Team Leader)
REMARKS:	

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong Tel : +852-2450 8238 Fax : +852-2450 8032 E-mail : mcl@fugro.com.hk Website : www.materialab-consultant.com

Cinotech Consultants Limited Rm 1710, Technology Park, 18 On Lai Street, Shatin, New Territories, Hong Kong 
 Date
 17 August 2017

 Our Ref.
 MCL/ED/0478/2017/C

MateriaLab

**BY EMAIL** 

Attn.: Dr. Priscilla Choy

Dear Madam,

#### Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Verification of Monthly EM&A Report for July 2017

We refer to your emails dated 7, 14 and 17 August 2017 regarding the Monthly EM&A Report for July 2017 for the captioned project prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of Environmental Permit no. EP-337/2009.

Should you require further information, please do not hesitate to contact Mr. Wingo So at 3565 4374 or the undersigned on 3565 4114.

Assuring you of our best attention at all times.

Yours faithfully, For and on behalf of MATERIALAB CONSULTANTS LIMITED

Colin K. L. Yung Independent Environmental Checker

CY/ws

c.c. CEDD -

AECOM -

Attn.: Ms. K. Pong Attn.: Mr. Keith Chu Attn.: Mr. John Yam Attn.: Mr. Stanley Chan

### **TABLE OF CONTENTS**

	EXECUTIVE SUMMARY	1
	Introduction	1
	Environmental Monitoring Works	2
	Environmental Licenses and Permits	2
	Key Information in the Reporting Month	2
	Future Key Issues	3
1.	INTRODUCTION	4
	Background	4
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Summary of EM&A Requirements	
2.	AIR QUALITY	
	Monitoring Requirements	
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Methodology and QA/QC Procedure	
	Results and Observations	
3.	NOISE	12
	Monitoring Requirements	12
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Methodology and QA/QC Procedures	
	Maintenance and Calibration	
	Results and Observations	13
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	16
_		
5.	LANDSCAPE AND VISUAL	17
	Monitoring Requirements	17
	Results and Observations	17
6.	ENVIRONMENTAL AUDIT	18
	Site Audits	18
	Review of Environmental Monitoring Procedures	
	Status of Environmental Licensing and Permitting	
	Status of Waste Management	
	Implementation Status of Environmental Mitigation Measures	
	Summary of Mitigation Measures Implemented	
	Implementation Status of Event Action Plans	
	Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful	
	Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution	20
7.	Summary of Complaint, Warning, Notification of any Summons and Successful	20 20
7.	Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution	20 20 <b>21</b>
7.	Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution	20 20 <b>21</b> 21

8.	CONCLUSIONS AND RECOMMENDATIONS	23
	Conclusions	23
	Recommendations	23

### LIST OF TABLES

- Table IAir Quality and Noise Monitoring Stations for this Project
- Table II
   Non-compliance Recorded for the Project in the Reporting Month
- Table III
   Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental<br/>Protection/Mitigation Measures
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
   Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4
   Summary Table of Air Quality Monitoring Results during the reporting month
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3Noise Monitoring Parameters, Frequency and Duration
- Table 3.4Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 3.5
   Summary Table of Noise Monitoring Results during the Reporting Month
- Table 4.1Comparison of 1-hr TSP data with EIA predictions
- Table 4.2Comparison of 24-hr TSP data with EIA predictions
- Table 4.3
   Comparison of Noise Monitoring Data with EIA predictions
- Table 6.1
   Summary of Environmental Licensing and Permit Status
- Table 6.2
   Observations and Recommendations of Site Inspections

### LIST OF FIGURES

Figure 1 Site Layout	Plan
----------------------	------

- Figure 2 Location of Air Quality Monitoring Stations
- Figure 3 Location of Noise Monitoring Stations
- Figure 4 Locations of Wind Data Monitoring Equipment

### LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Weather Information
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- M Summary of Waste Generation and Disposal Records

### **EXECUTIVE SUMMARY**

### Introduction

- This is the 7<sup>th</sup> Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2015/02 - Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted from 1 – 31 July 2017.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table I** (see **Figure 2 and 3** for their locations).

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations	
Air Quality Monitoring Stations			
AM2 - Lee Kau Yan Memorial School Yes		N/A	
Noise Monitoring Stations			
M3 - Cognitio College	Yes	N/A	
M4 - Lee Kau Yan Memorial School	Yes	N/A	
M5 – Nam Yuen	No	M5(C) – Mercy Grace's Home	

#### Table I – Air Quality and Noise Monitoring Stations for this Project

- 3. The major site activities undertaken in the reporting month included:
  - Bored piling works at Abutment A02 and Pier S15
  - Excavation with installation of ELS and utilities support at Subway SW6
  - Excavation for retaining wall at slip road S15
  - Construction of temporary slip road and decking for TTA next to PERE
  - Construction of Box Culvert B4 and B2(Wall and Top slab)
  - Excavation and Construction Works for Box Culvert B5 (Base slab)
  - Backfilling works at Box Culvert B3 and B4
  - Sewerage works in Portion 2
  - DCS pipe insulation works in Road L7
  - Backfilling works of DCS pipe trench in Road D1 (Portion 6)

### **Environmental Monitoring Works**

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table II.

D (	No. of Project-rela		
Parameter	Action Level	Limit Level	Action Taken
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

 Table II
 Non-compliance Recorded for the Project in the Reporting Month

1-hour & 24-hour TSP Monitoring

6. All 1-hour & 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

### Construction Noise Monitoring

7. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

### **Environmental Licenses and Permits**

- 8. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, EP-337/2009 issued on 23 April 2009.
- 9. Construction Noise Permit (License No.: GW-RE0033-17 & GW-RE0588-17).
- 10. Billing Account for Construction Waste Disposal (A/C# 7026164).
- 11. Effluent Discharge License (WT00027495-2017).

### Key Information in the Reporting Month

12. Summary of key information in the reporting month is tabulated in **Table III**.

Table III Summary Table for Key information in the Reporting Wonth						
Event	Event Details		Action Taken	Status	Remark	
Event	Number	umber Nature Action Taken	Action Taken	Status	Kellial K	
Complaint received	0		N/A	N/A		
Reporting Changes	0		N/A	N/A		
Notifications of any summons & prosecutions received	0		N/A	N/A		

## Table III Summary Table for Key Information in the Reporting Month

## Future Key Issues

13. The future key environmental issues in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Water spraying for dust generating activity and on haul road;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site;
- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
- Review and implementation of temporary drainage system for the surface runoff.

## 1. INTRODUCTION

#### Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 5A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2 An Environmental Permit (EP) No. EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2015/02 Stage 5A Infrastructure at Former North Apron Area. The construction work under KL/2015/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5 Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The commencement date of construction of Road D1 (part) under this Contract was on 16 January 2017.
- 1.6 This is the 7<sup>th</sup> Monthly EM&A report summarizing the EM&A works for the Project from 1-31 July 2017.

#### **Project Organizations**

- 1.7 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Civil Engineering and Development Department (CEDD).
  - The Engineer and the Engineer's Representative (ER) AECOM Asia Co. Ltd (AECOM).
  - Environmental Team (ET) Cinotech Consultants Limited (Cinotech).
  - Independent Environmental Checker (IEC) MateriaLab Consultants Limited (MCL).
  - Contractor Peako Wo Hing Joint Venture (PWHJV).

Table 1.	1 Ke	y Project Contacts			
Party	Role	<b>Contact Person</b>	Position	Phone No.	Fax No.
CEDD	Project Proponent	Ms. K. Pong	Senior Engineer	2301 1466	2369 4980
AECOM	Engineer's Representative	Mr. John Yam	SRE	2798 0771	2210 6110
	Environmental	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	2107 1200
Cinotech Team		Ms. Ivy Tam	Audit Team Leader	2151 2090	3107 1388
MCL	Independent Environmental Checker	Mr. Colin Yung	Independent Environmental Checker	3565 4114	2450 8032
PWHJV	Contractor	Mr. W.M. Wong	Site Agent	6386 3535	2398 8301

#### 1.8 The key contacts of the Project are shown in **Table 1.1**.

#### **Construction Activities undertaken during the Reporting Month**

- 1.9 The site activities undertaken in the reporting month included:
  - Bored piling works at Abutment A02 and Pier S15
  - Excavation with installation of ELS and utilities support at Subway SW6
  - Excavation for retaining wall at slip road S15
  - Construction of temporary slip road and decking for TTA next to PERE
  - Construction of Box Culvert B4 and B2(Wall and Top slab)
  - Excavation and Construction Works for Box Culvert B5 (Base slab)
  - Backfilling works at Box Culvert B3 and B4
  - Sewerage works in Portion 2
  - DCS pipe insulation works in Road L7
  - Backfilling works of DCS pipe trench in Road D1 (Portion 6)
- 1.10 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 1.2**.

#### Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Construction Works	Major Environmental Impact	<b>Control Measures</b>
As mentioned in Section 1.9	Noise, dust impact, water quality and waste generation	Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier;

	<ul> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall;</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.</li> </ul>
--	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

#### Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.13 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project from 1 31 July 2017.

# 2. AIR QUALITY

#### **Monitoring Requirements**

2.1 According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

2.2 One designated monitoring station was selected for air quality monitoring programme. Impact dust monitoring was conducted at the air quality monitoring station, Lee Kau Yan Memorial School (AM2) in the reporting month. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1Locati	ions for A	ir Quality	Monitoring
-----------------	------------	------------	------------

Monitoring Stations	Locations	Location of Measurement	
AM2	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area	

#### **Monitoring Equipment**

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

Table 2.2Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	TISCH TE-5025A	1
1-hour TSP Dust Meter	<ul><li>Hal Technology Hal-HPC301</li><li>Met One Instruments AEROCET-531</li></ul>	3
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	7
Wind Anemometer	Davis Weather Station, Vantage Pro2	1

## Monitoring Parameters, Frequency and Duration

2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

## Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

#### Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

(Equipment: Sibata; Model no. LD-3, LD-3B)

#### Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
  - Pull up the air sampling inlet cover
  - Change the Mode 0 to BG with once
  - Push Start/Stop switch once
  - Turn the knob to SENSI.ADJ and press it
  - Push Start/Stop switch once
  - Return the knob to the position MEASURE slowly
  - Push the timer set switch to set measuring time
  - Remove the cap and make a measurement

#### Maintenance/Calibration

2.6 The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

#### Instrumentation

2.7 High volume (HVS) samplers (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

#### **Operating/Analytical Procedures**

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
  - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.

- The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
- No furnaces or incineration flues were nearby.
- Airflow around the sampler was unrestricted.
- The sampler was more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of  $0.3\mu m$  diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3$ °C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

#### **Results and Observations**

- 2.19 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 The air temperature, precipitation and the relative humidity data was obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer set at rooftop (about 8/F) Lee Kau Yan Memorial School. The location is shown in **Figure 4**. This weather information for the reporting month is summarized in **Appendix C.**
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.
- 2.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Station	Major Dust Source
	Road Traffic Dust
AM2 – Lee Kau Yan Memorial School	Exposed site area and open stockpiles
Amz – Lee Kau Fan Memorial School	Excavation works
	Site vehicle movement

2.25 **Table 2.4** shows the summary of air quality monitoring results during the reporting month.

Table 2.4         Summary Table of Air Quality Monitoring Results during the reporting month					
Parameter	Date	Concentration (µg/m3)	Action Level, μg/m3	Limit Level, µg/m3	
AM2 – Lee Kau Yan Memoria	al School			1	
	4-Jul-17	115.6			
	4-Jul-17	99.7			
	4-Jul-17	95.4			
	10-Jul-17	68.4			
	10-Jul-17	77.4		500	
	10-Jul-17	82.0			
1-hr TSP	15-Jul-17	34.7	346		
	15-Jul-17	31.4			
	15-Jul-17	28.0			
	21-Jul-17	32.5			
	21-Jul-17	23.2			
	21-Jul-17	22.0			
	27-Jul-17	31.3			
	27-Jul-17	32.5			
	27-Jul-17	29.0			
	4-Jul-17	24			
	10-Jul-17	32			
24-hr TSP	15-Jul-17	23	157	260	
	21-Jul-17	29			
	27-Jul-17	36			

#### Table 2.4 Summary Table of Air Quality Monitoring Results during the reporting month

## 3. NOISE

## **Monitoring Requirements**

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

3.2 Three designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3, M4, M5(C)). **Figure 3** shows the locations of these stations.

Monitoring Stations	Locations	Location of Measurement
M3	Cognitio College	Rooftop (about 6/F) Area
M4	Lee Kau Yan Memorial School	Rooftop (about 7/F) Area
M5(C)	Mercy Grace's Home	Rooftop (about 5/F) Area

#### Table 3.1Noise Monitoring Stations

#### **Monitoring Equipment**

3.3 **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

#### Table 3.2Noise Monitoring Equipment

Equipment	uipment Model and Make		Qty.
Integrating Sound Level Meter	•	SVANTEK SVAN 955 & 957	2
Calibrator		SVANTEK SV30A	2
		Brüel & Kjær 4231	3

#### **Monitoring Parameters, Frequency and Duration**

3.4 **Table 3.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

1					
Monitoring Stations	Parameter	Period	Frequency	Measurement	
M3 M4 M5(C)	$\begin{array}{c} L_{10}(30 \text{ min.}) \text{ dB}(A) \\ L_{90}(30 \text{ min.}) \text{ dB}(A) \\ L_{eq}(30 \text{ min.}) \text{ dB}(A) \end{array}$	0700-1900 hrs on normal weekdays	Once per week	Façade	

## Table 3.3 Noise Monitoring Parameters, Frequency and Duration

#### Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting : A
  - time weighting : Fast
  - time measurement : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

#### Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

#### **Results and Observations**

- 3.8 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.9 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.

#### 3.10 Noise monitoring results and graphical presentations are shown in Appendix G.

3.11 The major noise source identified at the designated noise monitoring stations are as follows:

Monitoring Stations	Locations	Major Noise Source
M3	Cognitio College	Traffic Noise Daily school activities
M4	Lee Kau Yan Memorial School	Traffic Noise Site vehicle movement Excavation works Piling works Daily school activities
M5(C)	Mercy Grace's Home	Traffic Noise Site vehicle movement

Table 3.4	Baseline Noise Level and Noise Limit Level for Mo	onitoring Stations
-----------	---------------------------------------------------	--------------------

Station	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
M3	76.3/78.6 <sup>(1)</sup> (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal
M4	76.7 (at 0700 – 1900 hrs on normal weekdays)	(at 0700 – 1900 his on normal weekdays)
M5(C)	N/A <sup>(2)</sup> (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

(\*) Noise Limit Level is 65 dB(A) during school examination periods.

Note (1): The baseline noise review report submitted under KLN/2013/16 for M3 was approved by EPD on 23<sup>rd</sup> August 2013. (Baseline Level was found to be 78.6 dB(A) at Rooftop of Cognitio College) Note (2): The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-

13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

Table 3.5	Table 3.5         Summary Table of Noise Monitoring Results during the Reporting Month			
Date	Measured Noise Level, Leq(30min) dB (A)	Baseline Level dB (A)	Construction Noise Level <sup>(1)</sup> : Leq(30min) dB (A)	
M3 – Cognitio	College			
		Background Noise <sup>(2)</sup>		
5-Jul-17	80.5	80.3	67.0	
11-Jul-17	79.1	78.9	65.6	
17-Jul-17	78.8	78.6	65.3	
27-Jul-17	79.2	79.0	65.7	
M4 – Lee Kau Ya	an Memorial School			
4-Jul-17	75.9		75.9 Measured $\leq$ Baseline	
10-Jul-17	76.0	767	76.0 Measured $\leq$ Baseline	
21-Jul-17	76.0	76.7	76.0 Measured $\leq$ Baseline	
27-Jul-17	75.8		75.8 Measured $\leq$ Baseline	
M5(C) – Mercy C	Grace's Home			
		Background Noise <sup>(2)</sup>		
5-Jul-17	78.2	77.7	68.6	
11-Jul-17	77.2	76.3	69.9	
17-Jul-17	77.8	77.4	67.2	
27-Jul-17	77.8	77.1	69.5	

# Table 3.5 Summary Table of Noise Monitoring Results during the Reporting Month

Note (1): The noise level due to the construction work (CNL) was calculated by the following formula:

 $CNL = 10 \log (10^{MNL/10} - 10^{BNL/10})$ 

Remarks: MNL = Measured Noise Level BNL = Baseline Noise Level

(2): The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

## 4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The EM&A data was compared with the EIA predictions as summarized in Tables 4.1 to 4.3.

 Table 4.1
 Comparison of 1-hr TSP data with EIA predictions

	Predicted 1-hr TSP conc.		
Station	Scenario1 (Mid 2009 to Mid 2013), μg/m3	Scenario2 (Mid 2013 to Late 2016), µg/m3	Reporting Month (July 17), μg/m3
AM2 – Lee Kau Yan Memorial School	290	312	53.5

#### Table 4.2Comparison of 24-hr TSP data with EIA predictions

	Predicted 24-hr TSP conc.		
Station	Scenario1 (Mid 2009 to Mid 2013), μg/m3	Scenario2 (Mid 2013 to Late 2016), µg/m3	Reporting Month (July 17), μg/m3
AM2 – Lee Kau Yan Memorial School	145	169	29

#### Table 4.3Comparison of Noise Monitoring Data with EIA predictions

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A))	Reporting Month (July 17), Leq (30min) dB(A)
M3 – Cognitio College	47 - 75	65.3 - 67.0
M4 – Lee Kau Yan Memorial School	47 – 74	$75.8 - 76.0^{(2)}$
M5(C) – Mercy Grace's Home	Not Predicted in EIA Report	67.2 - 69.9

Remarks:

(1) Since the background noise level recorded during 12:00 to 13:00 was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.
 (2) Since the baseline noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.

- 4.2 The 1-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The 24-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.4 The noise monitoring results in the reporting month at M3 were within the range of predicted mitigated construction noise levels in the EIA Report while the results at M4 were not within the range. Mitigated construction noise levels at M5(C) were not predicted in EIA Report.

## 5. LANDSCAPE AND VISUAL

#### **Monitoring Requirements**

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

#### **Results and Observations**

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

## 6. ENVIRONMENTAL AUDIT

#### Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 7, 12, 21 and 25 July 2017 in the reporting month. A joint site audit with the representative of IEC, ER, the Contractor and the ET was carried out on 12 July 2017. The details of observations during site audit are summarized in **Table 6.2**.

#### **Review of Environmental Monitoring Procedures**

6.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

#### Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

#### Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

#### **Status of Environmental Licensing and Permitting**

6.4 All permits/licenses obtained for the Project are summarized in **Table 6.1**.

Fable 6.1         Summary of Environmental Licensing and Permit Status					
Downsid No.	Valid Period		Status		
Permit No.	From	То	Status		
<b>Environmental Permit (EP)</b>					
EP-337/2009	23/04/09	N/A	Valid		
Effluent Discharge License	Effluent Discharge License				
WT00027495-2017	28/03/17	31/03/22	Valid		
<b>Billing Account for Construct</b>	Billing Account for Construction Waste Disposal				
A/C# 7026164	20/10/16	N/A	Valid		
Construction Noise Permit (CNP)					
GW-RE0033-17	24/01/17	05/07/17	Valid		
GW-RE0588-17	29/07/17	28/12/17	Valid		

#### **Status of Waste Management**

6.5 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.

#### **Implementation Status of Environmental Mitigation Measures**

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 6.2**.

Parameters	Date	<b>Observations and Recommendations</b>	Follow-up
Waton Quality	7 July 2017	Reminder: To properly clear the mud at Portion B2.	Rectification/improvement was observed during the follow-up audit session on 14 July 2017.
Water Quality	21 July 2017	Reminder: Stagnant water on the drip tray for generator should be cleared. (Portion 1)	Rectification/improvement was observed during the follow-up audit session on 25 July 2017
Air Quality	21 July 2017	<u>Reminder:</u> Stockpile of dusty material should be properly covered. (Portion 1)	Rectification/improvement was observed during the follow-up audit session on 25 July 2017
All Quality	25 July 2017	<u>Reminder:</u> Water spraying should be provided more frequently in order to avoid potential dust generation during dry weather.	Follow up action will be reported in the next reporting month
Noise			
Waste/ Chemical Management	30 June 2017	<u>Reminder:</u> Chemical container should be provided by drip tray or stored at appropriate area (Portion 2).	Rectification/improvement was observed during the follow-up audit session on 7 July 2017.
Landscape and Visual	21 July 2017	<u>Reminder:</u> Construction material should be placed away from the tree protection zone. (Portion B5)	Rectification/improvement was observed during the follow-up audit session on 25 July 2017
Permits/ Licenses			

 Table 6.2
 Observations and Recommendations of Site Inspections

#### **Summary of Mitigation Measures Implemented**

6.7 An updated summary of the EMIS is provided in **Appendix K**.

#### **Implementation Status of Event Action Plans**

6.8 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.9 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.12 No non-compliance was recorded in the reporting month.

# Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.13 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

## 7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
  - Bored piling works at Abutment A02 and Pier S1
  - Demolition of part of existing Pier S1
  - Construction of temporary slip road for TTA at PER
  - Hoarding erection along PER
  - Excavation for retaining wall at Slip Road S15
  - Installation of monitoring instrumentation at SKLR Playground
  - Construction of Box Culvert B4 (Wall and Top slab)
  - Construction of Box Culvert B2 (Wall and Top slab) and backfilling works
  - Construction of Box Culvert B5 (Base slab and Top slab) and backfilling works
  - Backfilling works at Box Culvert B3 and B4
  - Excavation works and construction works for Box Culvert B3
  - Drainage works in Road L7
  - Sewerage works in Portion 2 & 3
  - DCS pipe laying works in Road D1 (Portion 6)

#### Key Issues for the Coming Month

7.2 Key environmental issues in the coming month include:

- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
- Review and implementation of temporary drainage system for the surface runoff;
- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Water spraying for dust generating activity and on haul road;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site.
- 7.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. August and September 2017 are summarized as follows:

Construction Works	Major Impact Prediction	Control Measures
As mentioned in Section 7.1	Air quality impact (dust) Water quality impact (surface run-off)	<ul> <li>(a) Frequent watering of haul road and unpaved/exposed areas;</li> <li>(b) Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>(c) Watering of any earth moving activities.</li> <li>(a) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>(b) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>(c) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> <li>(d) Provision of measures to prevent discharge into the stream.</li> </ul>
	Noise Impact	<ul> <li>(a) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>(b) Controlling the number of plants use on site;</li> <li>(c) Regular maintenance of machines; and</li> <li>(d) Use of acoustic barriers if necessary.</li> </ul>

# Monitoring Schedule for the Next Month

7.4 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

## 8. CONCLUSIONS AND RECOMMENDATIONS

#### Conclusions

8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

#### 1-hr TSP Monitoring

8.2 All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hr TSP Monitoring

8.3 All 24-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Landscape and visual

8.5 No non-compliance was recorded in the reporting month.

#### Complaint and Prosecution

- 8.6 No environmental complaints and environmental prosecution were received in the reporting month.
- 8.7 No environmental prosecution was received in the reporting month.

#### Recommendations

8.8 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### Water Quality

- Accumulated mud on the access road should be removed regularly to prevent muddy runoff generation during rain.
- Stagnant water accumulated on the drip tray should be cleared.


#### Air Quality


- Stockpile of dusty material should be properly covered to prevent dust generation.
- Water spraying should be provided to site area regularly to prevent dust generation.


#### Landscape and Visual


• Construction material should be placed away from the tree protection zone to avoid potential damage to the retained trees.

FIGURES









APPENDIX A ACTION AND LIMIT LEVELS FOR AIR QUALITY AND NOISE

# **Appendix A - Action and Limit Levels**

Location	Action Level, μg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AM2	346	500

#### Table A-1Action and Limit Levels for 1-Hour TSP

#### Table A-2Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AM2	157	260

#### Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. \*70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES



WBLLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

## APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No .:	C/170609B
Date of Issue:	2017-06-12
Date Received:	2017-06-09
Date Tested:	2017-06-09
Date Completed:	2017-06-12
Next Due Date:	2017-08-11
Page:	1 of 1

ATTN:

Mr. W. K. Tang

#### **Certificate of Calibration**

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701017
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-04
Test Conditions:	
Room Temperature	: 21 degree Celsius
Relative Humidity	: 62 %

#### Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	1.077
******	

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

**PATRICK TSE** Laboratory Manager



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

## APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/170609C
Date of Issue:	2017-06-12
Date Received:	2017-06-09
Date Tested:	2017-06-09
Date Completed:	2017-06-12
Next Due Date:	2017-08-11
Page:	1 of 1

ATTN:

Mr. W. K. Tang

#### **Certificate of Calibration**

Item for Calibration:	
Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701014
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-06
Test Conditions:	
Room Temperature	: 21 degree Celsius
Relative Humidity	: 62 %

#### Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	1.062
******	

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

# APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No.:	C/170623B
Date of Issue:	2017-06-26
Date Received:	2017-06-23
Date Tested:	2017-06-23
Date Completed:	2017-06-26
Next Due Date:	2017-08-25
Page:	1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration		
Item for Calibration:		
Description	: Dust Monitor	
Manufacturer	: Met One Instruments	
Model No.	: AEROCET-531	
Serial No.	: N6734	
Flow rate	:0.1 cfm	
Zero Count Test	:0 mg (The result of the 2-minute sample)	
Equipment No.	: A-02-13	
Test Conditions:		
Room Temperature	: 25 degree Celsius	
Relative Humidity	: 64 %	

#### **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	1.120
****	

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lat Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# **TEST REPORT**

# APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

	the second s
Test Report No.:	C/N/161230
Date of Issue:	2017-01-03
Date Received:	2016-12-30
Date Tested:	2016-12-30
Date Completed:	2017-01-03
Next Due Date:	2018-01-02
Page:	1 of 1

ATTN: Mr. W. K. Tang

# **Certificate of Calibration**

#### Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 955
Serial No.	: 14303
Microphone No.	: 35222
Equipment No.	: N-08-05
Test conditions:	
Room Temperatre	: 21 degree Celsius
Relative Humidity	: 62 %

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

Remark: 1)This report supersedes the one dated 2012/01/21 with certificate number C/N/120120/1.

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Lilk

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

1 of 1

# **TEST REPORT**

APPLICANT:	<b>Cinotech Consultants Limited</b>	Test Report No.:	C/N/160826A
		Date of Issue:	2016-08-29
	18 On Lai Street,	Date Received:	2016-08-26
		Date Tested:	2016-08-26
		Date Completed: Next Due Date:	2016-08-29
		Next Due Date:	2017-08-28

#### ATTN: Mr. W.K. Tang

# **Certificate of Calibration**

#### Item for calibration:

	Description	: 'SVANTEK' Integrating Sound Level Meter
	Manufacturer	: SVANTEK
	Model No.	: SVAN 957
	Serial No.	: 21455
	Microphone No.	: 43730
	Equipment No.	: N-08-07
Test conditio	ons:	
	Room Temperatre	: 25 degree Celsius

Page:

# Test Specifications:

Performance checking at 94 and 114 dB

Relative Humidity

#### Methodology:

In-house method, according to manufacturer instruction manual

: 57%

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



WELLAB LIMITED Ruis 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.C. Hong Kong, Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT				
APPLICANT:	Cinotech Consultants L	imited	Test Report No.:	C/N/161104/1
	Room 1710, Technology	y Park,	Date of Issue:	2016-11-07
	18 On Lai Street,		Date Received:	2016-11-04
	Shatin, NT, Hong Kong		Date Tested:	2016-11-04
			Date Completed:	2016-11-07
			Next Due Date:	2017-11-06
ATTN:	Mr. W.K. Tang		Page:	1 of 1
	Description		al Calibrator	
	Manufacturer	: Brüel & I	Kjær	
	Model No.	: 4231		
	Serial No.	: 2326353		
	Equipment No.	:N-02-01		
Test conditions	5:			
	Room Temperatre	: 21 degree	Celsius	
	Relative Humidity	: 62 %		
			· · · ·	
Methodology:				

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

a Wak 1

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### **TEST REPORT** C/N/160930B Test Report No.: **Cinotech Consultants Limited APPLICANT:** 2016-10-03 Date of Issue: Room 1710, Technology Park, Date Received: 2016-09-30 18 On Lai Street, Date Tested: 2016-09-30 Shatin, NT, Hong Kong Date Completed: 2016-10-03 Next Due Date: 2017-10-02 1 of 1 Page: ATTN: Mr. W.K. Tang Item for calibration: : Acoustical Calibrator Description Manufacturer : SVANTEK : SV30A Model No. :24791 Serial No. : N-09-04 Equipment No. **Test conditions:**

Room Temperatre: 25 degree CelsiusRelative Humidity: 60%

#### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

RATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

	TEST	' REPOR	<b>T</b>	
APPLICANT:	Cinotech Consultants L	imited	Test Report No.:	C/N/160930A
	Room 1710, Technology	Park,	Date of Issue:	2016-10-03
	18 On Lai Street,		Date Received:	2016-09-30
	Shatin, NT, Hong Kong		Date Tested:	2016-09-30
			Date Completed:	2016-10-03
			Next Due Date:	2017-10-02
ATTN:	Mr. W.K. Tang		Page:	1 of 1
Item for calibra	ition:			
Ţ	Description	: Acoustica	al Calibrator	
	Manufacturer	: SVANTE		
I	Model No.	: SV30A		
S	Serial No.	: 24803		
H	Equipment No.	: N-09-03		
Test conditions:	;			
	Room Temperatre Relative Humidity	: 25 degree : 60%	e Celsius	

### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

### HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2752	Model:	TE-5170X	Operator:	Yam

### Corrected Pressure (mm Hg): 757.6 Temperature (deg K):

	Calibration Orif	ice	
Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

296.2

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia	
Test #	(in)	(m3/min) (chart)		(corrected)	
1	6.50	1.246	44.0	44.07	
2	5.90	1.188	41.0	41.06	
3	4.70	1.064	39.0	39.06	
4	3.60	0.935	33.0	33.05	
5	2.40	0.770	28.0	28.04	

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	33.1537	b=	2.5544	Corr. Coeff=	0.9921
Sampler	set point(SSP)	43	CFM		
Qstd = 1/m[Sqrt(H20	D(Pa/Pstd)(Tstd/Ta))-b]		m = sampler slope		
IC = I[Sqrt(Pa/Pstd)(	Tstd/Ta)]		b = sampler intercept I = chart response		
Qstd = standard flow	rate		Tav = average temperature		
IC = corrected chart :	response		Pav = average pressure		
I = actual chart respo	onse				
m = calibrator Qstd	slope				
b = calibrator Qstd i	ntercept				
Ta = actual temperati	ure during calibration (deg H	G			
Pa = actual pressure	during calibration (mm Hg)				
Tstd = 298 deg K					
Pstd = 760 mm Hg					
For subsequent calcu	lation of sampler flow:				
(1.21*m+b)/[Sqrt(29					
Checked by:	Matthew.		Date:	13-M	ar-17
	Next Cali	bratio	on Date: 09-Sep-	2017	

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

### HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information					
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2754	Model:	TE-5170X	Operator:	Yam

#### Ambient Condition

Corrected Pressure (mm Hg):	757.6	Temperature (deg K):	296.2
	Cali	pration Orifice	

Calibration Office					
Model:	TE-2025A	Slope:	2.10326	٦	
Serial No.:	2454	Intercept:	-0.06696		
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989		

#### **Calibration Data** IC, Y-Axia Qa, X-Axis I, CFM Plate or In,H2O Test # (in) (m3/min) (chart) (corrected) 6.40 1.236 40.0 40.06 1 2 5.50 1.149 38.0 38.06 36.05 4.60 1.053 36.0 3 3.30 0.897 30.0 30.05 4 2.20 0.738 26.0 26.04 5

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	29.1511	b=	4.4741	Corr. Coeff=	0.9951
Sample	r set point(SSP)	40	CFM		
			Calculations		
Qstd = 1/m[Sqrt(H)	O(Pa/Pstd)(Tstd/Ta))-b]		m = sampler slope		
IC = I[Sqrt(Pa/Pstd	)(Tstd/Ta)]		<ul><li>b = sampler intercept</li><li>I = chart response</li></ul>		
Qstd = standard flo	w rate		Tav = average temperature		
IC = corrected char	t response		Pav = average pressure		
I = actual chart resp	onse				
m = calibrator Qst	i slope				
b = calibrator Qstd	intercept				
Ta = actual tempera	ture during calibration (deg K	0			
Pa = actual pressure	during calibration (mm Hg)				
Tstd = 298 deg K					
Pstd = 760 mm Hg					
For subsequent calc (1.21*m+b)/[Sqrt(2	ulation of sampler flow: 98/Tav)(Pav/760)]				
Checked by:	Matthew.		Date:	13-M	ar-17

Next C

Next Calibration Date: 09-Sep-2017

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

### HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2763	Model:	TE-5170X	Operator:	Yam

Corrected Pressure (mm Hg):	757.6	Temperature (deg K):	296.2
	Cali	bration Orifice	

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia	
Test #	(in)	(m3/min)	(chart)	(corrected)	
1	6.70	1.264	39.0	39.06	
2	5.90	1.188	35.0	35.05	
3	4.80	1.075	32.0	32.05	
4	3.50	0.923	28.0	28.04	
5	2.40	0.770	22.0	22.03	

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m= 32.4948	b= -2.6780	Corr. Coeff=	0.9945	m=	32.2966	b=	0.3031	Corr.
Sampler set point(SSP)	37 CFM			Sampler	set point(SSP)	39	CFM	
Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart response I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K Pa = actual pressure during calibration (mm Hg) Tstd = 298 deg K Pstd = 760 mm Hg For subsequent calculation of sampler flow: (1.21*m+b)/[Sqrt(298/Tav)(Pav/760)]	Calculations m = sampler slope b = sampler intercept I = chart response Tav = average temperature Pav = average pressure			IC = I[Sqrt(Pa/Pstd)(T Qstd = standard flow IC = corrected chart r I = actual chart respon m = calibrator Qstd s b = calibrator Qstd in Ta = actual temperatu Pa = actual pressure d Tstd = 298 deg K Pstd = 760 mm Hg	rate response nse slope ntercept ure during calibration (deg K during calibration (mm Hg) lation of sampler flow:	)	Calculations m = sampler slope b = sampler intercept I = chart response Tav = average temperature Pav = average pressure	
Checked by:	Date:	13-Ma	ar-17	Checked by:	Motthew.		Date:	
Next Calib	oration Date: 09-Sep-2	2017			Next Calil	orati	on Date: 09-Sep-	2017

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

### HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information							
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017		
Serial No:	2765	Model:	TE-5170X	Operator:	Yam		

Ambient Condition							
Corrected Pressure (mm Hg):	757.6	Temperature	(deg K):	296.2			
	Cali	bration Orific	е				
Madala		TE 20254	01				

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### **Calibration Data** I, CFM Qa, X-Axis Plate or In,H2O IC, Y-Axia Test # (in) (m3/min) (chart) (corrected) 6.60 1.255 40.0 40.06 1 2 5.70 1.169 38.0 38.06 4.80 36.0 1.075 36.05 3 3.40 30.0 0.910 30.05 4 2.30 0.754 24.0 24.04 5

#### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

0.3031	Corr. Coeff=	0.9936

13-Mar-17

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

HIVOL SAMPLER CALIBRATION	DATA SHEET	TSP)
---------------------------	------------	------

Site Information							
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017		
Serial No:	2766	Model:	TE-5170X	Operator:	Yam		

### Ambient Condition

Corrected Pressure (mm Hg): 757.6 Temperature (deg K):

## **Calibration Orifice**

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia	
Test# (in)		(m3/min)	(chart)	(corrected)	
1	7.50	1.336	48.0	48.07	
2	6.40	1.236	44.0	44.07	
3	4.40	1.031	39.0	39.06	
4	3.30	0.897	32.0	32.05	
5	2.00	0.705	28.0	28.04	

### Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

						and a second sec			
m=	32.2524	b=	4.6824	Corr. Coeff=	0.9919	m=	28.2377	b=	7.3012
Samp	ler set point(SSP)	44	CFM			Samp	ler set point(SSP)	41	CFM
IC = I[Sqrt(Pa/Pst Qstd = standard fl IC = corrected cha I = actual chart re: m = calibrator Qst b = calibrator Qst Ta = actual tempe Pa = actual tempe Pa = actual pressu Tstd = 298 deg K Pstd = 760 mm Ha For subsequent ca	ow rate rt response sponse td slope d intercept rature during calibration (deg K re during calibration (mm Hg)		Calculations m = sampler slope b = sampler intercept I = chart response Tav = average temperature Pav = average pressure			IC = I[Sqrt(Pa/Pst Qstd = standard fl IC = corrected cha I = actual chart re: m = calibrator Qst Ta = actual tempe Pa = actual tempe Pa = actual pressu Tstd = 298 deg K Pstd = 760 mm H For subsequent ca	ow rate at response sponse td slope d intercept rature during calibration (deg re during calibration (mm Hg		Calculations m = sampler s b = sampler in I = chart respondent Tav = average t Pav = average p
Checked by:	Motthew.		Date:	13-M	far-17	Checked by:	Motthew.		
	Next Calil	oratio	on Date: 09-Sep	-2017			Next Cal	ibrati	ion Date:

296.2

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

### HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information						
Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017	
Serial No:	2767	Model:	TE-5170X	Operator:	Yam	

#### Ambient Condition

Corrected Pressure (mm Hg): 757.6 Temperature (deg K): 296.2

### **Calibration Orifice**

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia	
Test #	(in)	(m3/min)	(chart)	(corrected)	
1	6.60	1.255	42.0	42.06	
2	5.50	1.149	41.0	41.06	
3	4.80	1.075	37.0	37.06	
4	3.40	0.910	33.0	33.05	
5	2.20	0.738	28.0	28.04	

0.0002

Corr Cooff-

### Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

m=	28.2377	b=	7.3012	Corr. Coeff=	0.9903
Sampl	er set point(SSP)	41	CFM		
		(	Calculations		
Qstd = 1/m[Sqrt(H	2O(Pa/Pstd)(Tstd/Ta))-b]		m = sampler slope		
IC = I[Sqrt(Pa/Pstc	l)(Tstd/Ta)]		<ul> <li>b = sampler intercept</li> <li>I = chart response</li> </ul>		
Qstd = standard flo	ow rate		Tav = average temperature		
IC = corrected char	rt response		Pav = average pressure		
I = actual chart res	ponse				
m = calibrator Qst	d slope				
b = calibrator Qste	d intercept				
Ta = actual temper	ature during calibration (deg )	K)			
Pa = actual pressur	e during calibration (mm Hg)				
Tstd = 298 deg K					
Pstd = 760 mm Hg					
For subsequent cal-	culation of sampler flow:				
(1.21*m+b)/[Sqrt(2	298/Tav)(Pav/760)]				
Checked by:	Metthew.		Date:	13-M	ar-17
Checked by.			Date.	15-101	

Next Calibration Date: 09-Sep-2017

前新科會	黄限公司	entation Co. Ltd.	DATAC			nmenta				45002 513.467.90 877.263.76 513.467.90	10 TOLL FREE
HI	OL SAMPLER	R CALIBRATION		HEET (TSP)		ORTETOE	TRANSFER STA	NDAPD CEP	TIPICATION	WORKGUPPT	TP-FOREA
		Site Informatio	n				1				
ocation:	Castco's Office	Site ID: NA	Date:	09-Mar-2017		ar 14, 201 Tisch	6 Rootsmeter Orifice I.		0438320 2454	Ta (K) - Pa (mm)	
erial No:	2768	Model: TE-6170	X Operator:	Yam							
		Ambient Condit	ion		PLATE	VOLUME	VOLUME	DIFF	DIFF	DIFF	ORFICI DIFF
acted Press	ure (mm Hq):	737.6 Temperatu		296.2	OR Run #	START (m3)	STOP (m3)	VOLUME (m3)	TIME (min)	Hg (mm)	H20 (in.)
ice Press	are (nim rig).										
		Calibration Orifi			1 2	NA NA	NA NA	1.00	1.4020	3.2	2.0
		TE-2025A	Slope:	2.10326	3	NA	NA	1.00	0.9010	7.9	5.0
o.: ion Due	Date:	2434 14-Mar-17	Intercept:	-0.06696 0.99989	4 5	NA NA	NA	1.00	0.8590	8.8	5.9
Due	LANE.	14-W01-17	Corr. Coeff:	0.22202			1				
		Calibration Da	ta								
e or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia			-	ATA TABUL	ATTON		
#	(in)	(m3/min)	(chart)	(corrected)				, AIA IADUL	ALION		
	6.10	1.208	42.0	42.06	Vstd	(x axis) Qstd	(y axis)		Va	(x axis)	(y axi
+	5.40	1.138	40.0	40.06						Qa	
$\pm$	3.20	0.884	33.0	33.05	0.9866	0.7037	1.4078	-	0.9957	0.7102	0.88
Ľ	2.00	0.705	30.0	30.05	0.9803	1.0880	2.2259		0.9893	0.9855	1.258
terio	n Relationship (Qa on x-a)	via B" on pravie)			0.9792	1.1399	2.3345 2.8155	Contraction of Contraction	0.9882	1.1504 1.3862	1.47
JOSALDO	24.3862	b= 12.3264		Corr. Coeff= 0.9948						1 1.3862	1.77
ð <del>.</del>						pe (m) = t (b) =	2.10326		Qa slop	be (m) = bt (b) =	1.3170
Imple	er set point(SSP)	42 CFM			coeffici	ent $(r) =$	0.99989		coeffici	lent $(r) =$	0.9998
		Calculations					Pa/760) (298/	[ Ta)]		SQRT [H20 (	
	XO(Pa/Pstd)(Tstd/Ta))-b]	m = sample					,		1	- Kur (1120 (	au/ru/j
ra/Pstd	)(Tstd/Ta)]	b = sampler I = chart res			14			CALCULATIO	ONS		
andard flo	w ratic		e temperature							10 4 4 1 4 4 4 4 4	
	t response	Paw = awcrag	e pressure				Qstd = Vst	d/Time	a-Dilf. Hg)	/760] (298/	ra)
chart rea rator Qat									SIEE WALL		
	intercept						Va = Diff Qa = Va/Ti	me	JIII Hg)/Pa	u .	
	ture during calibration (de										
ial pressur 98 deg K	e during calibration (mm H	(8)				F	or subsequen	t flow rat	e calculat	ions:	
50 mm Hg						0	std = 1/m{[S	OPT (HOO (D-	1760) 10001	(Ta))] 51	
	ulation of sampler flow:					Q	$a = 1/m \{ [SQR]$	T H20(Ta/F	Pa)]- b}	(d -[(/b1	
+b)/[Sqrt(2	98/Tav)(Pav/760)]										
	Marthew.										
ed by:	Indergrenny.		Date:	13-Mar-17							

## Calibration Certificate of Wind Anemometer

GUANGZHOU 广州计量检测技术研究院 GUANGEHOU INSTITUTE OF MEASUREMENT AND TESTING TECHNOLOGY	GUANGZHOU 广州计量检测技术研究院 GUANGZHOU INSTITUTE OF MEASUREMENT AND TESTING TECHNOLOGY
校准证书 CALIBRATION CERTIFICATE	说         明           证书编号: LC-20172600 Certificate No.         DIRECTIONS         第 2 页 共 3 页           小、本院是政府依法设置的法定计量检定机构,工作职责为承担授权范围内的量值传递工作和向社会开展计量         小
证书编号     LC-20172600     第1页共3页       Certificate No.     Page of       委托方     佳力高試驗中心有限公司       Client     CASTCO TESING CENTRE LTD	校准技术服务工作。 Guangzhou Institute of Measurement and Testing Technology(GIMTT) is a legal metrological organization set by government, which is responsible for value dissemination within authorization, and to provide metrological and calibration services for social benefit.
地 址 香港新界粉嶺安欒村安居街33號 Address 33 On Kui Street On Lok Tsue Fanling, N. T, H. K. 计量器具名称 Davis Weather Station Measuring instruments	2、本院的质量管理体系符合ISO/IEC 17025: 2005标准的要求。 The quality system of GIMTT is in accordance with ISO/IEC 17025:2005.
規格型号 Vantage Pro2 Model/Type	<ol> <li>本院出具的数据均可溯源到国家计量基准和SI单位标准。</li> <li>All data issued by GIMTT are traceable to national measurement standards and SI unit standards.</li> </ol>
编 号 A70604D29N/自編號:EN52-01 Serial No	4、本次校准所依据的技术文件是: Reference documents for the calibration; JJC 613-1989 《也接风向风速仪》检定规程 V.R. of Verification Regulation of Contact Anemorumbometer
主管     Approved by       Approved by     下床。       市 核     Inspected by       正形专用章     広       Issued by (Stamp)     友 准       校准日期     2017 年 03 月 14 日     建议校准周期       Calibration Date     Y     M       D     The recommended calibration period	5、本次校准所使用的计量标准是:         Standards of measurement used in the calibration:         设备名称/型号       编号         Equipment/Model       Serial No.         Certificate No.       Technique character         皮托物压管(Pitot Tubes)       0471         NSC201750171/2022-02-16       MPE:±0.01         化合理       205599032         LV-201534497/2017-12-19       @rade 2         Compensated micromanometer)       06-0008         Compensated micromanometer)       08         LC-20167300/2017-06-28       以为性≤1%:         数显频角仪(Digital Inclinometer)       N2955         CJ-20169223/2017-5-25       化生候<0.5%:
本院地址:广州市广仁路11号 邮政编码:510030 电话:020-83362165 传真:020-83369351 广州市科學城尖塔山路19号 邮政编码:510663 电话:020-32086301 传真:020-32086300 开发医中心电话:020-82223272 白云医中心电话:020-36200320 南沙中心电话:020-34970774 单位网址:www.gzjljc.net 业务邮箱:yowuban@gzjls.net 微信号:62几JC	7、本次校准的地点与校准时的环境条件: Site of the calibration and environmental conditions during the calibration; 地点 科学城实验室 温度 19.4℃ 相对湿度 53% Site Temperature RH

## Calibration Certificate of Wind Anemometer

	- Chair - Shirt	- SCIPPL		Con automa	a citre	
	ALL AND PROVIDE					
	17	المال ا	上 县 松 河	±± ★ 五Ⅱ	穴 10	
	GUANGZHOU		十量检测			
	0	GUANGZHOU INS	STITUTE OF MEASUREM	BNT AND TESTING	TECHNOLOGY	
		校	准结果			
			'S OF CALIBRATION			
	and the second second	RESULT	5 OF CALIBRATION	TECH EUNIN		- NEWSLAND
	证书编号 LC-20172600	原始记录书	号 17205J0338	第 3 页	共 3 页	
a service of	Certificate No.			Page	Of	
	1、外观:正常					
Sand	Appearance: Pass					
	2、空气密度修正系数((	Correction factor	of air density): 1.00	07;		
	总修正系数(Correct 大气压力(Atmosphe	tion factor of to eric pressure): 1	otal): 1.013; 1018.0 hPa;			
	3、风速仪示值校准:					
	Indication calibra	ted of anemometer	r: Constanting			
	微压计示值 Indication of	标准值 Values of	仪器示值 Indication	修正值 Values of		
	micromanometer	standard (m/s)	of anemometer	correction (m/s)		
	(mmH <sub>2</sub> 0)		(m/s)			
	6. 10	2.0	1.8	+0.2		
	4、风向角示值校准:					
	Indication calibr	ated of wind dire	ection sensor:			
	标准值 ( Values of st		仪器示值 (°) Instrument Reading			
	0.0 45.0		0 45			
	90.0 135.0		90 135			
	180. 0 225. 0		180 225			
	270.0		270			
	315.0 360.0		315 360			
			Contract of the		and Bernson	
2			下空白 f this page is blank			
		spare pare of	halo to stant			
ad lease						
and an						
and the	注: 1、此结果只与受校准	的项目有关。	- AND AND ADD	and the second second	100 man	TEOPERAT
	2、未经本院书面批准 3、此证书无本院盖章	,不得部分复制此ì	正书。			
	Note: 1. The results re	late only to the				
		ate shall not be al of our institu	reproduced except in i	full, without the		
			valid without stamp of	f our institute .		

APPENDIX C WEATHER INFORMATION

## APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

## I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 July 2017	26.7 – 31.7	67 – 94	7.4
2 July 2017	26.2 - 30.3	79 – 91	8.8
3 July 2017	26.7 - 30.7	77 – 93	8.4
4 July 2017	25.3 - 28.6	84 – 97	32.3
5 July 2017	26.5 - 31.0	77 – 96	27.5
6 July 2017	25.8 - 28.7	87 – 97	16.3
7 July 2017	26.0 - 29.8	77 – 97	35.8
8 July 2017	26.3 - 28.9	86 - 96	12.8
9 July 2017	27.1 - 32.3	66 – 94	1.2
10 July 2017	25.7 - 32.1	65 - 88	0.6
11 July 2017	27.6 - 32.7	64 - 89	0
12 July 2017	27.9 - 32.9	66 – 88	Trace
13 July 2017	28.2 - 33.5	68 - 87	Trace
14 July 2017	27.4 - 32.8	70 - 93	2.3
15 July 2017	27.0 - 32.1	75 – 94	8.8
16 July 2017	26.1 - 28.5	83 - 97	21.0
17 July 2017	24.4 - 28.8	83 - 98	184.6
18 July 2017	24.6 - 27.8	91 – 99	134.3
19 July 2017	24.2 - 30.8	76 – 98	12.6

## APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

## I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 July 2017	27.2 - 30.8	77 – 91	2.0
21 July 2017	27.6 - 32.2	67 – 91	0.2
22 July 2017	26.5 - 33.1	62 - 85	3.3
23 July 2017	25.6 - 28.8	73 – 98	46.5
24 July 2017	25.8 - 31.2	77 – 98	3.3
25 July 2017	27.7 - 33.1	63 - 88	Trace
26 July 2017	27.1 - 34.4	56 - 91	0
27 July 2017	28.0 - 30.6	74 – 85	Trace
28 July 2017	28.1 - 34.4	57 – 84	0
29 July 2017	28.8 - 33.8	64 – 79	0
30 July 2017	29.6 - 34.8	57 – 83	0
31 July 2017	29.8 - 32.4	68 - 86	0

\* The above information was extracted from the daily weather summary by Hong Kong Observatory.

## APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

## II. Mean Wind Speed and Wind Direction

Date	Prevailing Wind Direction (Degrees)	Mean Wind Speed (km/h)
1 July 2017	200	7.2
2 July 2017	180	7.4
3 July 2017	160	10
4 July 2017	140	9
5 July 2017	100	13.5
6 July 2017	110	15.2
7 July 2017	110	10
8 July 2017	120	7.8
9 July 2017	140	7.5
10 July 2017	160	6.5
11 July 2017	130	10.1
12 July 2017	130	9.2
13 July 2017	110	11
14 July 2017	110	13.5
15 July 2017	100	16.8
16 July 2017	100	18.9
17 July 2017	110	11.4
18 July 2017	100	11.1
19 July 2017	130	10
20 July 2017	90	12.8
21 July 2017	100	15.3
22 July 2017	100	11.2
23 July 2017	100	12.9
24 July 2017	100	10.5
25 July 2017	140	11.4
26 July 2017	140	8.6
27 July 2017	100	12.8
28 July 2017	100	11.6
29 July 2017	230	9.1
30 July 2017	240	13.5
31 July 2017	240	15.7

\* The above information was extracted from the daily weather summary by Hong Kong

Observatory

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

### Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for July 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jul
2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul
	5 541	1 541	5 54	0.541	, 541	0.941
		1 hr TSP X3, 24 hr TSP [AM2]				
		Noise	Noise			
		[M4]	[M3, M5(C)]			
9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul
	1 by TCD V2 24 by TCD					1 ha TCD V2 - 14 ha TCD
	1 hr TSP X3, 24 hr TSP [AM2]					1 hr TSP X3, 24 hr TSP [AM2]
	[/]					[11112]
	Noise	Noise				
	[M4]	[M3, M5(C)]				
16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul
					<b>1 hr TSP X3, 24 hr TSP</b> [AM2]	
	Noise				Noise	
	[M3, M5(C)]				[M4]	
23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-Jul	29-Jul
				1 hr TSP X3, <mark>24 hr TSP</mark>		
				[AM2]		
				Noise		
				[M3, M4, M5(C)]		
				L - / / - (- / J		
30-Jul	31-Jul					

Mointoring work which is conducted by Castco are marked in blue and mointroing work which is conducted by Cinotech are marked in black

Air Quality Monitoring Station

Noise Monitoring Station

AM2 - Lee Kau Yan Memorial School

M3 - Cognitio College M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home

### Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for August 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Aug	2-Aug	3-Aug	4-Aug	5-Aug
			1 hr TSP X3 [AM2] Noise [M3, M4, M5(C)] 24hr TSP AM2(A)			
6-Aug	7-Aug	8-Aug	9-Aug	10-Aug	11-Aug	12-Aug
	<b>Noise</b> [M3, M5(C)] <b>24hr TSP</b> AM2(A)	1 hr TSP X3 [AM2] <b>Noise</b> [M4]				<b>24hr TSP</b> AM2(A)
13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug
	1 hr TSP X3 [AM2] <b>Noise</b> [M4]				Noise [M3, M5(C)] 24hr TSP AM2(A)	1 hr TSP X3 [AM2]
20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug
			<b>Noise</b> [M3, M5(C)]	24hr TSP	1 hr TSP X3 [AM2] <b>Noise</b> [M4]	
				AM2(A)		
27-Aug	28-Aug	29-Aug	30-Aug	31-Aug		
				1 hr TSP X3 [AM2]		
Ramarke:		<b>Noise</b> [M3, M5(C)]	<b>24hr TSP</b> AM2(A)	Noise [M4]		

Remarks:

- As the installation of HVS for 24-hour TSP at AM2 was not approved by the premise, 24-hour TSP monitoring works will be carried at AM2(A).

- The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Air Quality Monitoring Station


Noise Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3 - Cognitio College M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

## Appendix E - 1-hour TSP Monitoring Results


Location AM2 -	Location AM2 - Lee Kau Yan Memorial School						
Date	Time	Weather	Particulate Concentration ( µg/m3)				
4-Jul-17	13:05	Cloudy	115.6				
4-Jul-17	14:05	Cloudy	99.7				
4-Jul-17	15:05	Cloudy	95.4				
10-Jul-17	13:00	Sunny	68.4				
10-Jul-17	14:00	Sunny	77.4				
10-Jul-17	15:00	Sunny	82.0				
15-Jul-17	13:00	Cloudy	34.7				
15-Jul-17	14:00	Cloudy	31.4				
15-Jul-17	15:00	Cloudy	28.0				
21-Jul-17	13:00	Sunny	32.5				
21-Jul-17	14:00	Sunny	23.2				
21-Jul-17	15:00	Sunny	22.0				
27-Jul-17	13:05	Cloudy	31.3				
27-Jul-17	14:05	Cloudy	32.5				
27-Jul-17	15:05	Cloudy	29.0				
		Average	53.5				
		Maximum	115.6				
		Minimum	22.0				



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

## Appendix F - 24-hour TSP Monitoring Results

Location AM2 - Lee Kau Yan Memorial School						
Start Date	Weather	Particulate Concentration ( $\mu$ g/m3)				
4-Jul-17	Sunny	24				
10-Jul-17	Sunny	32				
15-Jul-17	Cloludy	23				
21-Jul-17	Cloudy	29				
27-Jul-17	Cloudy	36				
	Average	29				
	Maximum	36				
	Minimum	23				




APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

### Appendix G - Noise Monitoring Results

Location M3 - Cognitio College								
				Unit: dB (A) (30-min)				
Date	Time	Weather	Mea	sured Noise I	_evel	Background Noise	Construction Noise Level	
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	
5-Jul-17	13:00	Cloudy	80.5	82.5	78.0	80.3	67.0	
11-Jul-17	13:30	Sunny	79.1	81.0	76.2	78.9	65.6	
17-Jul-17	13:30	Cloudy	78.8	79.9	76.8	78.6	65.3	
27-Jul-17	13:05	Sunny	79.2	80.4	75.9	79.0	65.7	

Location M4 -	Location M4 - Lee Kau Yan Memorial School							
					Un	nit: dB (A) (30-min)		
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level	
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	
4-Jul-17	13:15	Cloudy	75.9	76.3	74.1		75.9 Measured $\leq$ Baseline	
10-Jul-17	13:30	Sunny	76.0	77.2	75.4	76.7	76.0 Measured $\leq$ Baseline	
21-Jul-17	13:45	Sunny	76.0	77.2	75.1	70.7	76.0 Measured $\leq$ Baseline	
27-Jul-17	13:45	Cloudy	75.8	76.9	73.2		75.8 Measured $\leq$ Baseline	

Location M5(	Location M5(C) - Mercy Grace's Home							
			Unit: dB (A) (30-min)					
Date	Time Weather M	Mea	asured Noise Level		Background Noise	Construction Noise Level		
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	
5-Jul-17	13:00	Cloudy	78.2	79.4	77.1	77.7	68.6	
11-Jul-17	11:30	Sunny	77.2	78.3	75.0	76.3	69.9	
17-Jul-17	13:00	Cloudy	77.8	79.4	76.4	77.4	67.2	
27-Jul-17	13:00	Sunny	77.8	78.6	76.4	77.1	69.5	



APPENDIX H SUMMARY OF EXCEEDANCE

**Appendix H – Summary of Exceedance** 

Exceedance Report for Contract No. KL/2015/02

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

### Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170707	
Date	7 July 2017	
Time	14:00-15:30	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
170707-R01	To properly clear the mud at Portion B2.	B 11 ii
	C. Air Quality	·
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit sections (Ref. No.: 170630), all environmental deficiencies were rectified by the Contractor.	

a	7 July 2017
NI	7 July 2017
	n F

### Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170712
Date	12 July 2017
Time	09:30-11:00

Ref. No.	Non Compliance	Related
Rel. INO.	Non-Compliance	Item No
-	None identified	-
<b>D</b> 4 37		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit sections (Ref. No.: 170707), all environmental deficiencies were rectified by the Contractor.	

	Name	Signature	Date
Recorded by	KC Chung	Cen	12 July 2017
Checked by	Dr. Priscilla Choy	NI	12 July 2017

# Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170721
	21 July 2017
Time	14:00-16:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
170721-R03	• Stagnant water on the drip tray for generator should be cleared. (Portion 1)	В8
	C. Air Quality	
170721-R02	Stockpile of dusty material should be properly covered. (Portion 1)	C 7
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
170721-R01	• Construction material should be placed away from the tree protection zone. (Portion B5)	F 1
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit sections (Ref. No.: 170712), no major environmental deficiency was identified during the site inspection.	

	Name	Signature	Date
Recorded by	KC Chung	Chy	21 July 2017
Checked by	Dr. Priscilla Choy	NI	21 July 2017

### Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170725
Date	25 July 2017
Time	14:30-15:30

Ref. No.	Non-Compliance	Related Item No.			
-	None identified	-			
Ref. No.	Remarks/Observations				
	B. Water Quality				
	No environmental deficiency was identified during site inspection.				
	C. Air Quality				
170725-R01	• Water spraying should be provided more frequently in order to avoid potential dust generation during dry weather.	C 5			
	D. Noise				
	No environmental deficiency was identified during site inspection.				
	E. Waste / Chemical Management				
	No environmental deficiency was identified during site inspection.				
	F. Visual and Landscape				
	No environmental deficiency was identified during site inspection.				
	G. Permits /Licences				
	No environmental deficiency was identified during site inspection.				
	H. Others				
,	• Follow-up on previous audit sections (Ref. No.: 170721), no major environmental deficiency was identified during the site inspection.				

C Chung		25 July 2017
•	NI	25 July 2017
	C Chung Priscilla Choy	Priscilla Choy

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;	
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if	
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.	
	3. Repeat measurement to confirm finding.	method.			
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Discuss with ET and IEC on proper	
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;	
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial	
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three	
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;	
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;	
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.	
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of		
	6. If exceedance continues, arrange		remedial measures;		
	meeting with IEC and ER;		5. Conduct meeting with ET and		
	7. If exceedance stops, cease additional		IEC if exceedance continues.		
	monitoring.				
Limit Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid	
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;	
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper	
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;	
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial	
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three	

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
Limit Level being	1. Notify IEC, ER, Contractor and	1. Check monitoring data submitted	1. Confirm receipt of notification	1. Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Action Level	1. Notify ER, IEC and Contractor;	1. Review the investigation	1. Confirm receipt of	1. Submit noise mitigation	
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;	
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation	
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.	
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be	
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after	
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)	
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;		
	check mitigation effectiveness.	(The above actions should be	4. Supervise the		
	(The above actions should be taken	taken within 2 working days after	implementation of remedial		
	within 2 working days after the	the exceedance is identified)	measures.		
	exceedance is identified)		(The above actions should be		
			taken within 2 working days		
			after the exceedance is		
			identified)		
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to	
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;	
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial	
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3	
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;	
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed	
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;	

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
	· ·	•	
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

Event/Action Plan for Landscape and Visual

EVENT	ACTION				
ACTION LEVEL	ET	IEC	ER	CONTRACTOR	
Design Check	<ol> <li>Check final design conforms to the requirements of EP and prepare report.</li> </ol>	<ol> <li>Check report.</li> <li>Recommend remedial design if necessary</li> </ol>	1. Undertake remedial design if necessary		
Non-conformity on one occasion	<ol> <li>Identify Source</li> <li>Inform IEC and</li> <li>ER</li> <li>Discuss remedial actions with IEC,</li> <li>ER and Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> </ol>	<ol> <li>Check report</li> <li>Check Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial measures</li> <li>Advise ER on effectiveness of proposed remedial measures.</li> <li>Check implementation of remedial measures.</li> </ol>	<ol> <li>Notify Contractor</li> <li>Ensure remedial measures are properly implemented</li> </ol>	<ol> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ol>	
Repeated Non-conformity	1. Identify Source Inform IEC and	1. Check monitoring report	<ol> <li>Notify Contractor</li> <li>Ensure remedial measures are properly</li> </ol>	<ol> <li>Amend working methods</li> <li>Rectify damage and</li> </ol>	

# **Appendix J - Event Action Plans**

ER	2. Check Contractor's	implemented	undertake any necessary
2. Increase	working method		replacement
monitoring	3. Discuss with ET and		
frequency	Contractor on possible		
3. Discuss remedial	remedial measures		
actions with IEC,	4. Advise ER on		
ER and Contractor	effectiveness of		
4. Monitor remedial	proposed remedial		
actions until	measures		
rectification has	5. Supervise		
been completed	implementation of		
5. If non-conformity	remedial measures.		
stops, cease			
additional			
monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EIA Ref.	Recommended Mitigation Measures	Implementation
		Status
Construe	ction Air Quality	
S6.5	8 times daily watering of the work site with active dust emitting activities.	٨
S6.8	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation	
	measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative	
	dust impacts.	
	• Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable	*
	sheeting to reduce dust emission.	
	• Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying	۸
	area should have properly fitted side and tail boards.	
	• Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be	٨
	dampened and covered by a clean tarpaulin.	
	• The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The	۸
	material should also be dampened if necessary before transportation.	
	• The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated	۸
	roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	
	Vehicle washing facilities should be provided at every vehicle exit point.	۸
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	۸
	be paved with concrete, bituminous materials or hardcores.	
	• Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain	*
	the entire road surface wet.	
	• Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on	٨
	the top and the three sides.	
	• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	٨

S6.8	•	DWFI compound for JVBC:	N/A
		A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS	
		by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of	
		the compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the	
		potential odour emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations	
		within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high efficiency	
		deodorizers before discharge to the atmosphere.	
		Desilting compound for KTN:	N/A
		Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the	
		KTAC and KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities	
		will form part of the compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully	
		mitigate the potential odour emissions from the headspace of KTN near the existing discharge locations. The odour generating	
		operations within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high	
		efficiency deodorizers before discharge to the atmosphere.	
	•	Decking or reconstruction of KTN within apron area:	N/A
		It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1	
		to the north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with	
		nonodorous fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water	
		surface of not more than 16m.	
	•	Localised maintenance dredging:	N/A
		Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and	
		KTTS. With reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of	
		KTAC (i.e. to the north of taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of	
		KTAC, and the area near the JVC discharge have water depths shallower than 3.5m. The area involved would be about 40% of	
		the northern KTAC and the dredging depth required would be from about 2.7m to less than 1m. The maintenance dredging to be	
		carried out prior to the occupation of any new development in the immediate vicinity of KTAC to avoid potential localized odour	

-		
	impacts at the future ASRs during the maintenance dredging operation.	
	Improvement of water circulation in KTAC and KTTS:	N/A
	600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be	
	substantially improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be	
	increased.	
	In-situ sediment treatment by bioremediation:	N/A
	Bioremediation would be applied to the entire KTAC and KTTS.	
Constru	uction Noise	
S7.8	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air	۸
	Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	
S7.9	Good Site Practice:	
	• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	٨
	• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction	۸
	program.	
	Mobile plant, if any, should be sited as far away from NSRs as possible.	٨
	• Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be	۸
	throttled down to a minimum.	
	• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away	۸
	from the nearby NSRs.	
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site	۸
	construction activities.	
S7.9	Scheduling of Construction Works during School Examination Period	۸
S7.8	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
S7.8	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A

S7.8	(i)	Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and	N/A
	(ii)	Setback of building about 5m from site boundary.	N/A
S7.8	Setba	ck of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
S7.8	(i)	avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive	N/A
		façade of class room facing Road L2 and L4; and	
	(ii)	for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or	N/A
		do not provide the facades with openable window.	
S7.8	(i)	avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or	N/A
	(ii)	provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s)	N/A
		located at less than 55m away from To Kwa Wan Road to no more than 25m above ground	
S7.8	(i)	avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po	۸
		Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to	
		minimise the potential traffic noise impacts from the slip road	
S7.8	All the	ventilation fans installed in the below will be provided with silencers or acoustics treatment.	
	(i)	SPS	N/A
	(ii)	ESS	N/A
	(iii)	Tunnel Ventilation Shaft	N/A
	(iv)	EFTS depot	N/A
S7.8	Installa	ation of retractable roof or other equivalent measures	N/A
Constr	uction V	Vater Quality	
S8.8	The fo	llowing mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including:	
	•	Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply;	N/A
	•	Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty	N/A
		pumps;	
	•	An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and	N/A

For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should	N/A
be provided so that swift actions could be taken in case of malfunction of unmanned facilities	
Construction Phase	
Marine-based Construction	
Capital and Maintenance Dredging for Cruise Terminal	
Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT	N/A
Dredging.	
Fireboat Berth, Runway Opening and Road T2	
Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any	N/A
dredging and filling activities in open water.	
Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a	N/A
maximum production rate of 1,000m <sup>3</sup> per day using one grab dredger.	
The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be	N/A
removed until completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of	
the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works	
area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after	
completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of	
2,000m <sup>3</sup> per day using one grab dredger.	
Dredging for Road T2 should be conducted at a maximum rate of 8,000m <sup>3</sup> per day (using four grab dredgers) whereas the sand filling	N/A
should be conducted at a maximum rate of 2,000m3 per day (using two grab dredgers).	
Silt screens shall be applied to seawater intakes at WSD seawater intake.	N/A
	Construction Phase         Marine-based Construction         Capital and Maintenance Dredging for Cruise Terminal         Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT         Dredging.         Fireboat Berth, Runway Opening and Road T2         Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any dredging and filling activities in open water.         Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a maximum production rate of 1,000m <sup>3</sup> per day using one grab dredger.         The proposed construction of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of 2,000m <sup>3</sup> per day using one grab dredger.         Dredging for Road T2 should be conducted at a maximum rate of 8,000m <sup>3</sup> per day (using four grab dredgers) whereas the sand filling should be conducted at a maximum rate of 2,000m <sup>3</sup> per day (using four grab dredgers).

S8.8	Land-based Construction	
	Construction Runoff	
	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion.	
	Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of	
	appropriate mitigation measures which include:	
	use of sediment traps	٨
	adequate maintenance of drainage systems to prevent flooding and overflow	۸
S8.8	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September).	٨
	All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days	
	of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year	
	when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	
S8.8	Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance.	٨
	The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection.	
	Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond.	
	Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of	
	efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	
S8.8	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m <sup>3</sup> capacity, are	٨
	recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is	
	flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S8.8	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m <sup>3</sup> should be covered with	٨
	tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt	
	or debris into any drainage system.	
S8.8	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt,	٨
	construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	
S8.8	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and	٨
	actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid	
		1

	to the control of silty surface runoff during storm events.	
S8.8	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm	N/A(1)
	water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	
S8.8	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by	٨
	them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should	
	have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of	
	access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the	
	wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	
S8.8	Drainage	
	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities.	۸
	Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There	
	should be no direct discharge of effluent from the site into the sea	
S8.8	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the	٨
	controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and	
	efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original	
	condition when the construction work has finished or the temporary diversion is no longer required.	
S8.8	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110%	٨
	of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	
S8.8	Sewage Effluent	
	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment	٨
	facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer	
	system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction	
	workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	

S8.8	Stormwater Discharges	
	Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned	۸
	seawater intakes	
S8.8	Debris and Litter	
	In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under	۸
	conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine	
	waters does not occur	
S8.8	Construction Works at or in Close Proximity of Storm Culvert or Seafront	
	The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah	۸
	is low.	
S8.8	The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage	٨
	channel /storm culvert / nullah.	
S8.8	Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials	٨
	should be located well away from any water courses during carrying out of the construction works	
S8.8	Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	۸
S8.8	Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water	۸
	receivers.	
S8.8	Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where	۸
	practicable.	
S8.8	Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality	*
	impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	
S8.8	Construction effluent, site run-off and sewage should be properly collected and/or treated.	۸
S8.8	Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead	N/A

	edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	
S8.8	Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage	N/A
	of construction materials.	
S8.8	Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	N/A
S8.8	Supervisory staff should be assigned to station on site to closely supervise and monitor the works	۸
S8.8	Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	N/A
Constru	ction Waste Management	
S9.5	Good Site Practices	
	It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to.	
	Recommendations for good site practices during the dredging activities include:	
	Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection	۸
	and effective disposal to an appropriate facility, of all wastes generated at the site.	
	Training of site personnel in proper waste management and chemical waste handling procedures.	۸
	Provision of sufficient waste disposal points and regular collection for disposal.	۸
	Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by	۸
	transporting wastes in enclosed containers.	
	A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	٨
S9.5	Waste Reduction Measures	
	Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the	
	planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste	
	reduction include:	
	Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals	٨
	• Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of	۸
	materials and their proper disposal	
	• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be	۸
	segregated from other general refuse generated by the work force	

	Any unused chemicals or those with remaining functional capacity should be recycled	٨
	Proper storage and site practices to minimise the potential for damage or contamination of construction materials	٨
S9.5	Dredged Marine Sediment	
	The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management	N/A
	of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the	
	Dumping at Sea Ordinance and is the responsibility of the Director of Environmental Protection (DEP)	
S9.5	The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC	N/A
	depending on their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal.	
	Contaminated sediment would require either Type 1 - Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or	
	Type 3 – Special Treatment / Disposal and must be dredged and transported with great care in accordance with ETWB TCW No.	
	34/2002. Subject to the final allocation of the disposal sites by MFC, the dredged contaminated sediment must be effectively isolated	
	from the environment and disposed properly at the designated disposal site	
S9.5	It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to	
	be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal	
	Sediment Quality Report to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply	
	for allocation of marine disposal sites and all necessary permits from relevant authorities for the disposal of dredged sediment. During	
	transportation and disposal of the dredged marine sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures	
	should be taken to minimise potential impacts on water quality:	
	• Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be	N/A
	cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved	
	Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation.	N/A
	Transport barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea	
	Ordinance and as specified by the DEP	
	• Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during	N/A
	loading or transportation	

Appendix K – Summar	y of Implementation	Schedule of Mitigation	Measures for Construction Phase
---------------------	---------------------	------------------------	---------------------------------

S9.5	Construction and Demolition Material	
	Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact	
	from handling and transportation of C&D material. The mitigation measures include:	
	• Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal,	٨
	the transient stockpiles should be located away from waterfront or storm drains as far as possible	
	Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric	۸
	Skip hoist for material transport should be totally enclosed by impervious sheeting	۸
	• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site	۸
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	۸
	be paved with concrete, bituminous materials or hardcores	
	• The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting	۸
	to ensure dust materials do not leak from the vehicle	
	• All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty	۸
	materials wet	
	• The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust	۸
	generation from unloading	
	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of	۸
	size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the	
	surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB	
	TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the	
	contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An	
	Independent Environmental Checker should be responsible for auditing the results of the system.	

S9.5	Chemica	Il Waste	
	After use	e, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of	*
		on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for	
	disposal	at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	
S9.5	General	Refuse	
	General	refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be	Λ
	employe	d by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage	
	methods	(including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by	
	wind, wa	stewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	
Constru	uction La	ndscape and Visual	
S13.9	CM1	All existing trees should be carefully protected during construction.	*
	CM2	Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be	٨
		submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations	
		of transplanted trees should be agreed prior to commencement of the work.	
	СМЗ	Control of night-time lighting.	N/A(1)
	CM4	Erection of decorative screen hoarding.	۸

Remarks:

- ^ Compliance of mitigation measure
- \* Recommendation was made during site audit but improved/rectified by the Contractor
- Non-compliance but rectified by the Contractor
- X Non-compliance of mitigation measure
- N/A Not Applicable at this stage
- N/A(1) Not observed

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

#### Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

**Reporting Period**: July 2017

Contract No. KL/2015/02

Log Ref.	Location	Received Date	ceived Date Details of Complaint/warning/summon and prosecution Investigation/Mitigation Action		Status
N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint/warning/summon and prosecution were received in the reporting period.

APPENDIX M SUMMARY OF WASTE GENERATION AND DISPOSAL RECORDS





#### Monthly Summary Waste Flow Table for 2017

		As at 1 August 2017								)17	
	Actual Quantities of Inert C & D Materials Generated Monthly						Actual Quantities of C & D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	6651	0	0	0	6651	0	0	0	0	0	7
Feb	8100	0	0	0	8100	0	0	0	0	0	0
Mar	24534	0	0	0	24534	0	0	0	0	0	21
Apr	5445	0	0	0	5445	0	0	0	0	0	21
May	7470	0	0	0	7470	0	0	0	0	0	49
June	4905	0	0	0	4905	0	0	0	0	0	35
Sub-total	57105	0	0	0	57105	0	0	0	0	0	133
July Aug Sept Oct Nov Dec	342	0	0	0	342	0	0	0	0	0	35
Total	57447	0	0	0	57447	0	0	0	0	0	168

Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )

Notes: (1) The performance targets are given in PS clause 6(14).

(2) The waste flow table shall also include C & D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging material.

(4) The Contractor shall also submit the latest forcast of the total amount of C&D materials exected to be generated from the Works, together with a

braskdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or excreeding 50,00 m<sup>3</sup>. (PS Cleuse 25.02A(7) refers).