Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



11th CONSOLIDATED MONTHLY EM&A REPORT

September 2017

Client : Civil Engineering and Development Department, HKSAR

EP No. : EP-337/2009 –

New Distributor Roads Serving the Planned Kai Tak

Development Area

Contract No. : KLN/2016/05 -

Independent Environmental Checker for

Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Report No. : 0087/16/ED/0597

Prepared by : Wingo So

Reviewed by : Calvin Leung

Certified by : Colin Yung

Collin rung

Independent Environmental Checker Fugro Technical Services Limited

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



TABLE OF CONTENTS

EXE	CUTIVE SU	JMMARY	I			
1.	INTRODUCTION 1					
2.	ENVIRON	MENTAL MONITORING AND AUDIT	8			
3.	SITE INSF	PECTION	11			
4.	ENVIRON	MENTAL COMPLAINT AND NON-COMPLIANCE	12			
5.	IMPLEME	NTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	13			
6.	FUTURE I	KEY ISSUES	14			
7.	CONCLUS	SIONS	18			
LIST	OF APPEN	DICES				
Арре	endix A	Monthly EM&A Report For Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at North Apron Area				
Арре	endix B	Monthly EM&A Report For Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at North Apron Area				
Арре	endix C	Monthly EM&A Report For Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern F the Former Runway	art o			
Appendix D		Monthly EM&A Report For Contract No. KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Souther Part of the Former Runway	ern			
Anne	endix F	Monthly EM&A Report For Contract No. KL/2015/02				

Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area

Fugro Development Centre,
5 Lok Yi Street, Tai Lam,
Tuen Mun, N.T.,
Hong Kong.

Tel: +852 2450 8233
Fax: +852 2450 6138
Fax: +852 2450 6138
Fax: +852 2450 6138
Fax: +852 2450 6138
Fax: +852 2450 8233
Fax: +852 2450 6138
Fax: +



EXECUTIVE SUMMARY

- i. This is the 11th Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 September and 30 September 2017.
- ii. The EP-337/2009 relevant major construction activities undertaken in the reporting month are summarized as follow:

Contract No. KL/2010/03:

• NA (The works has been completed and no further EM&A submission is required.)

Contract No. KL/2012/02:

- · Road work at King Fuk Street and Sam Chuk Street
- Slip road from Concorde road to PERE (Kai Tak Area)
- Lift installation
- ABWF and E&M works for SW2 & SW3

Contract No. KL/2012/03:

- Daily Cleaning
- Finishing works, E&M work in PS2
- Water test, backfill and sheet-pile removal in Heading 7A,
- Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
- Backfill and sheet-pile removal, installation of valve in 1L4
- Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
- Maintenance & Servicing Engineer's office in Portion 9
- Rising Main installation in Pit2
- Rising Main installation in Pit 4
- Install fitting inside chamber in Pit 5
- Install fitting inside chamber in Pit9
- Install fitting inside chamber in Pit10
- Installation of drainage, UU laying works and Road works in Road D2
- Finishing works and E&M works in NPS
- UU works and Road Works in Road L19 and Bailey Street
- Refer construction works of NPS in portion 4 sewerage; and
- Removal of excavated material in Portion 6

Contract No. KL/2014/01:

- Watermain works;
- TTA implementation, tree felling and junction improvement works at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
- Open excavation and construction of box culvert and underpass;
- ELS installation for box culvert and underpass; and
- Construction of pile caps, noise barrier footings, outfalls, deck structure, columns, sewer and manholes.

Contract No. KL/2014/03:

- · Excavation and laying of drainage pipe and manhole;
- · Seawall modification works;
- Construction of tunnel box structure;
- · D-wall construction works;

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



- · Pumping test; and
- Excavation and ELS construction.

Contract No. KL/2015/02:

- · Bored piling works at Pier S15
- Excavation with installation of ELS and utilities support at Subway SW6
- Excavation and construction works for retaining wall at slip road S15
- Hoarding erection along the temporary slip road next to PERE
- Installation of geotechnical instrumentation at SKLR Playground
- Construction of Box Culvert B2 (Baseslab), Culvert B3 (Baseslab and wall & topslab) and Culvert B5 (Wall & topslab)
- · Excavation for Box Culvert B4
- Backfilling works at Box Culvert B3 and B4
- DCS pipe and Drainage pipe laying works in road L7
- Trench excavation works in road L7 and road D1
- Sewerage pipe laying works in portion 2 and portion 3

Breaches of the Action and Limit Levels

- No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- iv. No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- v. No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

vi. No complaint, notification of summons or prosecution was received in this reporting month.

Reporting Changes

vii. There was no reporting change in the reporting month.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



Future Key Issues

viii. The potential environmental impacts for the coming month and the control measures are shown in **Table I**:

Table I Summary of Key Issues for the Coming Month and Control Measures

	Summary of Key Issues for the Coming Month and Control Measures				
Major Impact Prediction	Prediction Control Measures				
Contract No. KL/2012/02:					
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 				
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 				
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 				
Contract No. KL/2	012/03:				
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 				
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 				
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 				
Contract No. KL/2014/01:					
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 				
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via 				

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Major Impact				
Prediction	Control Measures			
Noise Impact	 public road; and Provision of measures to prevent discharge into the stream. Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; 			
	 Regular maintenance of machines; and Use of acoustic barriers if necessary. 			
Contract No. KL/2				
Construction dust, construction noise, water quality, waste management and landscape and visual impact.	 Sufficient watering of the works site with the active dust emitting activities; Limitation of the speed for vehicles on unpaved site roads; Properly cover or enclosure of the stockpiles and dusty materials; Good site practices on loading dusty materials; Providing sufficient vehicles washing facilities at every vehicle exit point; Good maintenance to the plant and equipment; Use of quieter plant and Quality Powered Mechanical Equipment (QPME); Use of acoustic fabric and noise barrier; Using the approved Non-road Mobile Machineries (NRMMs); Proper storage and handling of chemical; Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge; Onsite waste sorting and implementation of trip ticket system; Training of the site personnel in proper waste management and chemical waste handling procedures; Proper storage of the construction materials; Erection of decorative screen hoarding; Strictly following the Environmental Permits and Licenses; Provide sufficient mitigation measures as recommended in Approved EIA Reports 			
Contract No. KL/2				
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 			
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 			
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 			

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



1. INTRODUCTION

1.1 Background

- 1.1.1 The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 March 2009.
- 1.1.3 The EP-337/2009 was issued on 23 April 2009 for the new distributor roads serving the planned Kai Tak Development to the following scale and slope:
 - a) Road D1 a dual 2-lane carriageway of approximately 1.3 km long.
 - b) Road D2 a dual 3-lane carriageway of approximately 1.1 km long.
 - c) Road D3 a dual 2-lane carriageway of approximately 2.3 km long.
 - d) Road D4 a dual 2-lane carriageway of approximately 0.9 km long.
- 1.1.4 The Civil Engineering and Development Department HKSAR has appointed Fugro Technical Services Limited (FTS) to undertake the role of Independent Environmental Checker (IEC) for the Contract No. KL/2015/02.
- 1.1.5 This is the 11th Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 September and 30 September 2017.

1.2 Summary of relevant Contract Information of Key Personnel

Party	Position	Name	Telephone	Fax
Contract No. KL/2012/0	2:			
Project Proponent CEDD)	Engineer	Mr. Mike Cho	3579 2450	2369 4980
Project Proportent CEDD)	Engineer	Mr. Kelvin Chow	3579 2453	2309 4900
Engineer's	SRE	Mr. Gary Cheung	2210 6100	2210 6110
Representative (ARUP)	RE	Ms. Edith Fung	2210 0100	2210 0110
IEC (ANewR)	IEC	Mr. Adi Lee	2618 2836	3007 8648
	ET Leader	Dr. Priscilla Choy	2151 2089	
ET (Cinotech)	Project Coordinator and Audit Team Leader	Ms. Ivy Tam	2151 2090	3107 1388
Main Contractor	Project Manager	Mr. Joe Yip	2639 6290	2639 6208
(Build King)	EO	Mr. Edmond Wong	2039 0290	2039 0200
Contract No. KL/2012/0	<u>3:</u>			
Project Proponent (CEDD)	Senior Engineer	Mr. C. K. Choi	2301 1174	2301 1277
Engineer's	SRE	Mr. John Yam	2700 0774	3013 8864
Representative (AECOM)	RE	Mr. Jacky Pun	2798 0771	3013 0004
IEC (Arcadis)	IEC	Mr. Wong Fu Nam	2911 2744	2805 5028
ET (Cinotoch)	ET Leader	Dr. Priscilla Choy	2151 2089	3107 1388
ET (Cinotech)	Project Coordinator	Ms. Ivy Tam	2151 2090	3107 1300

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Party	Position	Name	Telephone	Fax
	and Audit Team Leader			
Main Contractor	Site Agent	Mr. Albert Ng	3689 7752	3689 7726
(Kwan On)	Site Agent	IVII. Albert Ng	6146 6761 (Ho	otline)
Contract No. KL/2014/0)1:			
Project Proponent	Senior Engineer	Mr. Sunny Lo	2301 1421	0004 4077
(CÉDD)	Engineer	Ms. Keith Chu	2301 1607	2301 1277
Engineer's Representative (AECOM)	CRE	Mr. Clive Cheng	3746 1801	2798 0783
IEC (KSMC)	IEC	Dr. C. F. Ng	2618 2166	2120 7752
	ET Leader	Dr. Priscilla Choy	2151 2089	
ET (Cinotech)	Audit Team Leader	Ms. Ivy Tam	2151 2090	3107 1388
Main Contractor (CCJV)	EO	Mr. Dennis Ho	2960 1398	2960 1399
Contract No. KL/2014/0)3:			
Project Proponent (CEDD)	Co-ordinator	Ms. Amy Chu	3106 3172	2369 4980
Engineer's Representative (HMJV)	CRE	Mr. Chris Wong	3742 3803	3742 3899
IEC (Ramboll Environ)	IEC	Mr. F. C. Tsang	3465 2851	3465 2899
ET (MCL)	ET Leader	Mr. Colin Yung	3565 4114	3565 4160
Main Contractor (CRBC)	Site Agent	Mr. Arnold Chan	9380 4110	2283 1689
Wall Colliació (CNDC)	EO	Mr. Calvin So	9724 6254	2203 1009
Contract No. KL/2015/0	2:			
Project Proponent (CEDD)	Senior Engineer	Ms. K. Pong	2301 1466	2369 4980
Engineer's Representative (AECOM)	SRE	Mr. Vincent Lee	2798 0771	2798 0783
IEC (MCL)	IEC	Mr. Colin Yung	3565 4114	2450 8032
	ET Leader	Dr. Priscilla Choy	2151 2089	
ET (Cinotech)	Audit Team Leader	Ms. Ivy Tam	2151 2090	3107 1388
Main Contractor (PWHJV)	Site Agent	Mr. W. M. Wong	6386 3535	2398 8301

1.3 Summary of Construction Programme and Activities

- 1.3.1 The construction programme of each Contract is summarized in the appendices of the corresponding Monthly EM&A.
- 1.3.2 The major construction activities undertaken in the reporting month are summarized as follow:

Contract No. KL/2010/03:

• NA (The works has been completed and no further EM&A submission is required.)

Contract No. KL/2012/02:

- Road work at King Fuk Street and Sam Chuk Street
- Slip road from Concorde road to PERE (Kai Tak Area)
- Lift installation
- ABWF and E&M works for SW2 & SW3

Fugro Development Centre,
5 Lok Yi Street, Tai Lam,
Tuen Mun, N.T.,
Fax: +852 2450 8233
Fuen Mun, N.T.,
Fax: +852 2450 6138
Fe-mail: matlab@fugro.com
Website: www.fugro.com



Contract No. KL/2012/03:

- Daily Cleaning
- Finishing works, E&M work in PS2
- · Water test, backfill and sheet-pile removal in Heading 7A,
- Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
- Backfill and sheet-pile removal, installation of valve in 1L4
- Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
- Maintenance & Servicing Engineer's office in Portion 9
- Rising Main installation in Pit2
- · Rising Main installation in Pit 4
- Install fitting inside chamber in Pit 5
- Install fitting inside chamber in Pit9
- Install fitting inside chamber in Pit10
- Installation of drainage, UU laying works and Road works in Road D2
- Finishing works and E&M works in NPS
- UU works and Road Works in Road L19 and Bailey Street
- Refer construction works of NPS in portion 4 sewerage; and
- · Removal of excavated material in Portion 6

Contract No. KL/2014/01:

- Watermain works;
- TTA implementation, tree felling and junction improvement works at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
- Open excavation and construction of box culvert and underpass:
- ELS installation for box culvert and underpass; and
- Construction of pile caps, noise barrier footings, outfalls, deck structure, columns, sewer and manholes.

Contract No. KL/2014/03:

- Excavation and laying of drainage pipe and manhole:
- Seawall modification works:
- Construction of tunnel box structure;
- D-wall construction works;
- Pumping test: and
- Excavation and ELS construction.

Contract No. KL/2015/02:

- Bored piling works at Pier S15
- Excavation with installation of ELS and utilities support at Subway SW6
- Excavation and construction works for retaining wall at slip road S15
- Hoarding erection along the temporary slip road next to PERE
- Installation of geotechnical instrumentation at SKLR Playground
- Construction of Box Culvert B2 (Baseslab), Culvert B3 (Baseslab and wall & topslab) and Culvert B5 (Wall & topslab)
- Excavation for Box Culvert B4
- Backfilling works at Box Culvert B3 and B4
- DCS pipe and Drainage pipe laying works in road L7
- Trench excavation works in road L7 and road D1
- Sewerage pipe laying works in portion 2 and portion 3

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



1.4 Summary of Inter-relationship with the environmental protection/ mitigation measures with the construction programme

1.4.1 The summary of inter-relationship with environmental protection/mitigation measures are presented as follow:

Major Environmental Impact	Control Measures
Contract No. KL/2012/02:	
Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.
Contract No. KL/2012/03:	
Dust, Water Quality, Waste Management (Construction of superstructure of Pumping Station PS2 and NPS)	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and On-site waste sorting and implementation of trip ticket system.
Dust, Noise (Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6)	 Use of quiet plant and well-maintained construction plant; and Properly cover the stockpiles;
Noise, Waste Management (Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11)	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. Good management and control on construction waste reduction
Noise (Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road.)	Use of quiet plant and well-maintained construction plant; and Provide hoarding.
Noise, Water Quality (Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of	 Use of quiet plant and well-maintained construction plant; and Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Major Environmental Impact	Control Measures
manholes SMH1953 and SMH1963 at L6; Installation of DCS)	
Contract No. KL/2014/01:	
Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide mitigation measure to temporary use of chemicals; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.
Contract No. KL/2014/03:	
Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact	 Sufficient watering of the works site with the active dust emitting activities; Limitation of the speed for vehicles on unpaved site roads; Properly cover or enclosure of the stockpiles and dusty materials; Good site practices on loading dusty materials; Providing sufficient vehicles washing facilities at every vehicle exit point; Good maintenance to the plant and equipment; Use of quieter plant and Quality Powered Mechanical Equipment (QPME); Use of acoustic fabric and noise barrier; Using the approved Non-road Mobile Machineries (NRMMs); Proper storage and handling of chemical; Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge; Onsite waste sorting and implementation of trip ticket system; Training of the site personnel in proper waste management and chemical waste handling procedures; Proper storage of the construction materials; Erection of decorative screen hoarding; Strictly following the Environmental Permits and Licenses; Provide sufficient mitigation measures as recommended in Approved EIA Reports
Contract No. KL/2015/02:	
Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier; Well maintain the drainage system to prevent the spillage of

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Major Environmental Impact	Control Measures	
	wastewater during heavy rainfall; • Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.	

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



1.5 Summary Status of Environmental Licences, Notifications and Permits

1.5.1 A summary of the relevant environmental licenses, permits and/or notifications on environmental protection for this EP and relevant Contract are presented in **Table 1.1**.

Table 1.1 Relevant Environmental Licenses, Permits and/or Notifications

Contract No. KL/2012/02: Kerence Number Valid From Valid 1/10 Contract No. KL/2012/02: Environmental Permit EP-337/2009 23/04/2009 N/A Effluent Discharge License WT00016873-2013 - 31/08/2018 Registration of Chemical Waste Producer GW-RE0680-17 10/09/2017 05/11/2017 Construction Noise Permit GW-RE0680-17 10/09/2017 05/11/2017 Contract No. KL/2012/03: EP-337/2009 23/04/2009 N/A Effluent Discharge License WT00020971-2015 22/04/2015 1/04/2020 Registration of Chemical Waste Producer 5213-286-K2958-05 - N/A Construction Noise Permit GW-RE0149-17 29/03/2017 28/09/2017 Contract No. KL/2014/01: Environmental Permit EP-337/2009 23/04/2009 N/A Effluent Discharge License WT00023634-2016 - 31/03/2021 Registration of Chemical Waste Producer 5213-247-C4004-01 - N/A Construction Noise Permit GW-RE049-17 20/04/2017 19/11/2017 Constr		Licenses, Fermits and/C		
Environmental Permit		Reference Number	Valid From	Valid Till
Effluent Discharge License WT00016873-2013 (2013) (2014) - 31/08/2018 (2014) Registration of Chemical Waste Producer Construction Noise Permit GW-RE0680-17 (2014) 10/09/2017 (2017) Construction Noise Permit GW-RE0680-17 (2014) 10/09/2017 (2017) Contract No. KL/2012/03: EP-337/2009 (23)/04/2001 (23)/04/2017 (23)/02/2017 (23)/04/2017 (23)/03/2017 (23)/0	Contract No. KL/2012/02:			
Registration of Chemical Waste Producer S213-286-R3022-04 - N/A	Environmental Permit	EP-337/2009	23/04/2009	N/A
Registration of Chemical Waste Producer S213-286-K3022-04 - N/A	Efficient Discharge License	WT00016873-2013	-	31/08/2018
Construction Noise Permit GW-RE0680-17 10/09/2017 05/11/2017 Contract No. KL/2012/03: Environmental Permit EP-337/2009 P.3/4/2009	Effluent Discharge License	WT00016723-2013	-	31/08/2018
Environmental Permit EP-337/2009 23/04/2009 N/A	Registration of Chemical Waste Producer	5213-286-K3022-04	-	N/A
Environmental Permit EP-337/2009 23/04/2009 N/A	Construction Noise Permit	GW-RE0680-17	10/09/2017	05/11/2017
Environmental Permit EP-344/2009 23/04/2009 N/A	Contract No. KL/2012/03:			
EF-344/2009	Environmental Permit		23/04/2009	N/A
Registration of Chemical Waste Producer S213-286-K2958-05 - N/A	Environmental Fermit		23/04/2009	
Construction Noise Permit GW-RE0149-17 29/03/2017 28/09/2017 Contract No. KL/2014/01: Environmental Permit EP-337/2009 EP-445/2013/A 23/04/2009 13/08/2009 N/A N/A Effluent Discharge License WT00023634-2016 - 31/03/2021 Registration of Chemical Waste Producer 5213-247-C4004-01 - N/A GW-RE0294-17 20/04/2017 12/10/2017 Construction Noise Permit GW-RE0649-17 20/08/2017 19/11/2017 GW-RE0702-17 05/09/2017 04/10/2017 19/11/2017 Contract No. KL/2014/03: EP-337/2009 23/04/2009 N/A Environmental Permit EP-337/2009 23/04/2009 N/A EP-451/2013 19/09/2013 N/A Notification pursuant to Air Pollution (Construction Dust) Regulation 395601 16/11/2015 N/A Billing Account for Waste Disposal A/C No.: 7023814 30/11/2015 N/A Billing Account for Waste Disposal (Vessel) A/C No.: 7027469 25/08/2017 18/11/2017 Construction Noise Permit GW-RE0560-17 15/07/	Effluent Discharge License	WT00020971-2015	22/04/2015	21/04/2020
Environmental Permit EP-337/2009 23/04/2009 N/A 13/08/2009 N/A 13/08/2001 EP-445/2013/A 13/08/2001 N/A Egistration of Chemical Waste Producer 5213-247-C4004-01 - N/A 12/10/2017 Construction Noise Permit GW-RE0294-17 20/08/2017 19/11/2017 GW-RE0649-17 20/08/2017 19/11/2017 GW-RE0702-17 05/09/2017 04/10/2017 O5/09/2017 04/10/2017 O5/09/2017 04/10/2017 O5/09/2017 O5/09/2013 N/A O5/09/2013 O5/0		5213-286-K2958-05	-	N/A
Environmental Permit	Construction Noise Permit	GW-RE0149-17	29/03/2017	28/09/2017
EP-445/2013/A	Contract No. KL/2014/01:			
EP-445/2013/A 13/08/2009 N/A 13/08/2009 N/A 13/08/2009 N/A 13/08/2009 N/A 13/08/2009 N/A 13/08/2009 N/A 13/08/2001 13/103/2021 13/103/2021 13/103/2021 13/103/2021 13/103/2021 13/103/2021 13/103/2022 13/08/2017 13/103/2022 13/08/2017 13/103/2022 13/08/2017 13/103/2022 13/08/2017 13/103/2022 13/08/2017 13/103/2022 13/08/2017 13/103/2022 13/08/2017 13/103/2022 13/08/2017 13/103/2022 13/08/2017 13/08/2017 13/08/2017 13/08/2018 1	Environmental Darmit	EP-337/2009	23/04/2009	N/A
Registration of Chemical Waste Producer 5213-247-C4004-01 - N/A GW-RE0294-17 20/04/2017 12/10/2017 GW-RE0649-17 20/08/2017 19/11/2017 GW-RE0702-17 05/09/2017 04/10/2017 O5/09/2017 O4/10/2017 O5/09/2017 O4/10/2017 O5/09/2017 O4/10/2017 O5/09/2017 O4/10/2017 O5/09/2017 O4/10/2017 O5/09/2017 O4/10/2017 O5/09/2017 O5/09/2017 O4/10/2017 O5/09/2017 O5/09/2013 O5/	Environmental Permit	EP-445/2013/A	13/08/2009	N/A
GW-RE0294-17 20/04/2017 12/10/2017 GW-RE0649-17 20/08/2017 19/11/2017 GW-RE0702-17 05/09/2017 04/10/2017	Effluent Discharge License	WT00023634-2016	-	31/03/2021
Construction Noise Permit GW-RE0649-17 05/09/2017 19/11/2017 GW-RE0702-17 05/09/2017 04/10/2017	Registration of Chemical Waste Producer	5213-247-C4004-01	-	N/A
GW-RE0702-17 05/09/2017 04/10/2017		GW-RE0294-17	20/04/2017	12/10/2017
EP-337/2009 23/04/2009 N/A	Construction Noise Permit	GW-RE0649-17	20/08/2017	19/11/2017
EP-337/2009		GW-RE0702-17	05/09/2017	04/10/2017
Environmental Permit EP-339/2009/A 18/06/2009 N/A 19/09/2013 N/A Notification pursuant to Air Pollution (Construction Dust) Regulation 395601 16/11/2015 N/A	Contract No. KL/2014/03:			
EP-451/2013 19/09/2013 N/A		EP-337/2009	23/04/2009	N/A
Notification pursuant to Air Pollution (Construction Dust) Regulation 395601 16/11/2015 N/A	Environmental Permit	EP-339/2009/A	18/06/2009	N/A
Construction Dust) Regulation S93001 I0/11/2013 IN/A		EP-451/2013	19/09/2013	N/A
Billing Account for Waste Disposal A/C No.: 7023814 30/11/2015 N/A	Notification pursuant to Air Pollution (Construction Dust) Regulation	395601	16/11/2015	N/A
A/C No.: 7027469 22/11/2017 18/02/2018		A/C No.: 7023814	30/11/2015	N/A
GW-RE0442-17 07/06/2017 06/12/2017 07/06/2017 06/12/2017 07/06/2017 06/12/2017 07/06/2017 06/12/2017 07/06/2017 06/12/2017 07/06/2017 0	Dilling Association (Mosts Disposal (Mosts))	A/C No : 7027460	25/08/2017	18/11/2017
Construction Noise Permit GW-RE0560-17 15/07/2017 11/01/2018 PP-RE0010-17 16/05/2017 15/11/2017 Wastewater Discharge License WT00023125-2015 06/01/2016 31/01/2021 Chemical Waste Producer License 5213-247-C1232-12 23/11/2015 N/A Contract No. KL/2015/02: Environmental Permit EP-337/2009 23/04/2009 N/A Wastewater Discharge License WT00027495-2017 28/03/2017 31/03/2022 Billing Account for Waste Disposal A/C No.: 7026164 20/10/2016 N/A	Billing Account for Waste Disposal (Vessel)	A/C No 7027469	22/11/2017	18/02/2018
PP-RE0010-17 16/05/2017 15/11/2017 Wastewater Discharge License WT00023125-2015 06/01/2016 31/01/2021 Chemical Waste Producer License 5213-247-C1232-12 23/11/2015 N/A Contract No. KL/2015/02: Environmental Permit EP-337/2009 23/04/2009 N/A Wastewater Discharge License WT00027495-2017 28/03/2017 31/03/2022 Billing Account for Waste Disposal A/C No.: 7026164 20/10/2016 N/A		GW-RE0442-17	07/06/2017	06/12/2017
Wastewater Discharge License WT00023125-2015 06/01/2016 31/01/2021 Chemical Waste Producer License 5213-247-C1232-12 23/11/2015 N/A Contract No. KL/2015/02: Environmental Permit EP-337/2009 23/04/2009 N/A Wastewater Discharge License WT00027495-2017 28/03/2017 31/03/2022 Billing Account for Waste Disposal A/C No.: 7026164 20/10/2016 N/A	Construction Noise Permit	GW-RE0560-17	15/07/2017	11/01/2018
Chemical Waste Producer License 5213-247-C1232-12 23/11/2015 N/A Contract No. KL/2015/02: Environmental Permit EP-337/2009 23/04/2009 N/A Wastewater Discharge License WT00027495-2017 28/03/2017 31/03/2022 Billing Account for Waste Disposal A/C No.: 7026164 20/10/2016 N/A		PP-RE0010-17	16/05/2017	15/11/2017
Chemical Waste Producer License 5213-247-C1232-12 23/11/2015 N/A Contract No. KL/2015/02: Environmental Permit EP-337/2009 23/04/2009 N/A Wastewater Discharge License WT00027495-2017 28/03/2017 31/03/2022 Billing Account for Waste Disposal A/C No.: 7026164 20/10/2016 N/A	Wastewater Discharge License	WT00023125-2015		31/01/2021
Environmental Permit EP-337/2009 23/04/2009 N/A Wastewater Discharge License WT00027495-2017 28/03/2017 31/03/2022 Billing Account for Waste Disposal A/C No.: 7026164 20/10/2016 N/A		5213-247-C1232-12	23/11/2015	N/A
Environmental Permit EP-337/2009 23/04/2009 N/A Wastewater Discharge License WT00027495-2017 28/03/2017 31/03/2022 Billing Account for Waste Disposal A/C No.: 7026164 20/10/2016 N/A	Contract No. KL/2015/02:			
Billing Account for Waste Disposal A/C No.: 7026164 20/10/2016 N/A		EP-337/2009	23/04/2009	N/A
Billing Account for Waste Disposal A/C No.: 7026164 20/10/2016 N/A	Wastewater Discharge License	WT00027495-2017	28/03/2017	31/03/2022
			20/10/2016	
	Registration of Chemical Waste Producer	WPN5213-229-P3271-01	14/08/2017	N/A
GW-PE0588-17 20/07/2017 28/12/2017	•			
Construction Noise Permit GW-RE0595-17 02/08/2017 13/01/2018	Construction Noise Permit			

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel :+852 2450 8233
Fax :+852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



2. ENVIRONMENTAL MONITORING AND AUDIT

2.1 Results and Observations

Air Quality

- 2.1.1 The schedule of air quality monitoring in reporting month is provided in the appendices of the corresponding Monthly EM&A.
- 2.1.2 The weather conditions during the monitoring are provided in the appendices of the corresponding Monthly EM&A.
- 2.1.3 The monitoring data of 24-hr TSP and 1 hour TSP are summarized in **Table 2.1**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A.

Table 2.1 Summary of 24-hr and 1 hour TSP Monitoring Results

Parameter	Monitoring Station	Average (µg/m³)	Range (µg/ m³)	Action Level (µg/ m³)	Limit Level (µg/ m³)
Contract No.		W-3- /	(FS ⁻ /	(F.S. /	(I [*] J [*] /
	AM1(C)	136.6	42.5 – 260.1	342	500
1-hr TSP	AM2	128.1	64.7 – 191.8	346	500
24-hr TSP	AM1(C)	51.4	22.0 - 89.3	159	260
24-111 135	AM2(A)	84.0	46.2 – 123.6	157	200
Contract No.	KL/2012/03:				
	AM2	138.9	61.0 – 186.6	346	
4 h. TOD	AM3(A)	128.7	64.1 – 192.5	351	F00
1-hr TSP	AM4(C)	118.9	30.2 – 297.8	371	500
	AM5	107.7	20.1 – 206.5	345	
	AM2(A)	67.4	39.1 – 96.1	157	
24-hr TSP	AM3(A)	69.0	37.0 – 112.0	167	260
24-111 135	AM4(C)	45.7	16.8 – 94.6	187	200
	AM5	27.4	13.5 – 37.2	156	
Contract No.	KL/2014/01:				
NA (No air qu	ality monitoring is red	quired for the Proje	ct)		
Contract No.	KL/2014/03:				
	KTD1a	No some	aint of air avality	was ressived. Th	
1-hr TSP	KTD2a			was received. The nitoring was concerning was concerned.	
	KER1b	по шрас	St 1-110ul 13P 1110	milloring was cond	aucieu.
	KTD1a	122	101 – 159	177	
24-hr TSP	KTD2a	50	25 – 122	157	260
	KER1b	68	42 – 110	172	
Contract No. KL/2015/02:					
1-hr TSP	AM2	122.6	66.0 – 182.3	346	500
24-hr TSP	AM2(A)	84.0	46.2 – 123.6	157	260

- 2.1.4 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 2.1.5 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



- 2.1.6 The monitoring data of 24-hr TSP was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A.
- 2.1.7 The Event and Action Plan for air quality is given in the appendices of the corresponding Monthly EM&A.

Noise

- 2.1.8 The schedule of noise monitoring in reporting month is provided in in the appendices of the corresponding Monthly EM&A.
- 2.1.9 The noise monitoring data are summarized in **Table 2.2**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A.

Table 2.2 Summary of Noise Impact Monitoring Results

Monitoring Stations	Construction Noise Level Leq _(30min) dB(A) (Range)	Action Level	Limit Level dB (A)
Contract No. KL/2012/02:			
M3	61.7 – 79.6 [#]		70*
M4	73.2 – 76.2 [#]		70*
M9	60.1 – 61.9		75
Contract No. KL/2012/03:			
M6(A)	52.4 – 61.3		70*
M7	60.4 – 68.5		70*
M8	57.3 – 68.8		70*
M9	58.8 - 62.0	When one	75
Contract No. KL/2014/01:	documented		
	NA	complaint is	NIA
(No Construction noise m	(No Construction noise monitoring is required for the Project.)		NA
Contract No. KL/2014/03:			
KTD1a	62-72		75
KTD2a	60-66		75
KER1b	67-70		75
Contract No. KL/2015/02:			
M3	63.1 – 78.2 [#]		70*
M4	73.9 – 76.1 [#]		70*
M5(C)	61.9 – 77.4		75

^(*) Noise Limit Level is 65 dB(A) during school examination periods.

- 2.1.10 The noise monitoring data was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A.
- 2.1.11 No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 2.1.12 The Event and Action Plan for noise is given in in the appendices of the corresponding Monthly EM&A.

^{(&}lt;sup>#</sup>) Measured noise level ≤ background / baseline noise level, detailed data refer to the corresponding Monthly EM&A report.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



Landscape and Visual

2.1.13 Site audits were carried out on a weekly basis to monitor and audit the landscape and visual mitigation measures within the site boundaries of this Project. Detailed of observations are presented in the appendices of the corresponding Monthly EM&A.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



3. SITE INSPECTION

3.1 Site Inspection

3.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. The site inspection of each Contract are summarized as follow:

Contract No. KL/2012/02:

Site audits were conducted on 8, 15, 19 and 27 September 2017. IEC site inspection was conducted on 19 September 2017.

Contract No. KL/2012/03:

Site audits were conducted on 1, 8, 15, 20 and 29 September 2017. IEC site inspection was conducted on 20 September 2017.

Contract No. KL/2014/01:

Site audits were conducted by representatives of the Contractor, Supervising Officer and ET on 6, 13, 20 and 27 September 2017 in the reporting month. IEC joint site inspection was conducted on 27 September 2017.

Contract No. KL/2014/03:

In the reporting month, four site inspections were carried out on 7, 14, 20 and 28 September 2017. Two of them, held on 14 and 20 September 2017 were the joint inspections with the IEC, ER, the Contractor and the ET.

Contract No. KL/2015/02:

Site audits were conducted 6, 13, 18 and 25 September 2017 in the reporting month. A joint site audit with the representative of IEC, ER, the Contractor and the ET was carried out on 13 September 2017.

3.1.2 Detailed of observation, recommendation of site inspections and summary of the mitigation measures implementation schedule is provided in the appendices of the corresponding Monthly EM&A.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



4. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

4.1 Complaints, Notification of Summons and Prosecution

4.1.1 The summary of complaints, notification of summons and prosecution in the reporting month is shown as **Table 4.1**. Detailed records are presented in the appendices of the corresponding Monthly EM&A.

Table 4.1 Summary of Complaints, Notification of Summons and Prosecution

Event	No. of Event This Month	Remark
Contract No. KL/2012/02:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2012/03:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2014/01:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2014/03:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2015/02:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



5. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

5.1 Implementation Status

5.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month are presented in the appendices of the corresponding Monthly EM&A.

5.2 Waste Management

5.2.1 The amount of wastes generated of this Project during the reporting month is shown in the appendices of the corresponding Monthly EM&A.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel :+852 2450 8233
Fax :+852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



6. FUTURE KEY ISSUES

6.1 Construction Programme for the Next Two Months

6.1.1 The major site activities undertaken for the coming two months are summarized in follow:

Contract No. KL/2012/02:

- · Road work at King Fuk Street and Sam Chuk Street
- Slip road from Concorde road to PERE (Kai Tak Area)
- · Lift installation
- ABWF and E&M works for SW2 & SW3

Contract No. KL/2012/03:

- Daily Cleaning
- Finishing works, E&M work in PS2
- · Water test, backfill and sheet-pile removal in Heading 7A
- Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
- Backfill and sheet-pile removal, installation of valve in 1L4
- Road widening work (excavation and UU works) in (Portion 1)Sung Wong Toi Road
- · Maintenance & Servicing Engineer's office in Portion 9
- Rising Main installation in Pit2
- Rising Main installation in Pit 4
- Install fitting inside chamber in Pit 5
- Install fitting inside chamber in Pit9
- · Install fitting inside chamber in Pit10
- · Installation of drainage, UU laying works and
- Road works in Road D2
- Finishing works and E&M works in NPS
- UU works and Road Works in Road L19 and Bailey Street
- · Refer construction works of NPS in portion 4 sewerage; and
- Removal of excavated material in Portion 6

Contract No. KL/2014/01:

- · Watermain works:
- TTA implementation, Tree Transplant, Tree Felling and Junction Improvement Works at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
- Open excavation and construction of box culvert and underpass:
- · ELS installation for box culvert and underpass; and
- Construction of pile caps, noise barrier footings, outfalls, deck structure, columns, sewer and manholes.

Contract No. KL/2014/03:

- Installation of sheet pile for drainage works;
- Excavation and laying of drainage pipe and manhole;
- Construction of road base and road pavement;
- Seawall modification works;
- · Construction of tunnel box structure;
- · D-wall construction works:
- · Construction of socketed H-Pile:
- · Pumping test; and
- · Excavation and ELS construction.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Contract No. KL/2015/02:

- Drilling and grouting cement curtain for subway construction
- Excavation with installation of ELS and utilities support at Subway SW6
- · Trial trench excavation and sheet piling works for subway construction at PERE
- Outer westbound
- · Sheet piling works for subway construction at SKLR Playground
- Construction works for retaining wall at slip road S15
- · Hoarding erection along PERE East
- Construction of Box Culvert B2 (Baseslab and Wall & Topslab)
- Construction of Box Culvert B3 (Wall & topslap)
- Excavation and construction for Box Culvert B4
- Construction of Box Culvert B5 (Wall & topslab)
- Backfilling works at Box Culvert B2, B3 and B4
- DCS pipe and Drainage pipe laying works in road L7
- Trench excavation works in road L7 and road D1
- Backfilling of pipe trench in road L7
- Watermains laying works in road L7
- · DCS pipe laying works in road D1
- Drainage and sewerage pipe laying works in Portion 2 & 3

6.2 Key Issues for the Coming Month

6.2.1 The potential environmental impacts arising from the above construction activities and the control measures are shown in **Table 6.1**:

Table 6.1 Summary of Key Issues for the Coming Month and Control Measures

Major Impact Prediction	Control Measures			
Contract No. KL/2012/02:				
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 			
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 			
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 			
Contract No. KL/2	<u>012/03:</u>			
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 			
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; 			

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Major Impact	Major Impact Control Massures			
Prediction	Control Measures			
	and			
	Provision of measures to prevent discharge into the stream.			
	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; 			
Noise Impact	Controlling the number of plants use on site;			
Troide impact	Regular maintenance of machines; and			
	Use of acoustic barriers if necessary.			
Contract No. KL/20	014/01:			
Air quality	Frequent watering of haul road and unpaved/exposed areas;			
impact (dust)	Frequent watering or covering stockpiles with tarpaulin or similar means; and			
	Watering of any earth moving activities. Province of the collected officers to discuss for treatment prior to			
	Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;			
Matan avalitus	 Provision of adequate de-silting facilities for treating surface run-off and other 			
Water quality impact (surface	collected effluents prior to discharge;			
run-off)	Provision of perimeter protection such as sealing of hoarding footings to avoid			
Turi on)	run-off from entering the existing storm water drainage system via public road;			
	 and Provision of measures to prevent discharge into the stream. 			
	Scheduling of noisy construction activities if necessary to avoid persistent			
	noisy operation;			
Noise Impact	Controlling the number of plants use on site;			
	Regular maintenance of machines; and			
	Use of acoustic barriers if necessary.			
Contract No. KL/20				
	Sufficient watering of the works site with the active dust emitting activities; Limitation of the appeal for vehicles on unproved site reads:			
	 Limitation of the speed for vehicles on unpaved site roads; Properly cover or enclosure of the stockpiles and dusty materials; 			
	Good site practices on loading dusty materials;			
	Providing sufficient vehicles washing facilities at every vehicle exit point;			
Construction	Good maintenance to the plant and equipment;			
dust,	Use of quieter plant and Quality Powered Mechanical Equipment (QPME);			
construction	Use of acoustic fabric and noise barrier;			
noise, water	Using the approved Non-road Mobile Machineries (NRMMs); Proper storage and handling of shamingly.			
quality, waste	 Proper storage and handling of chemical; Appropriate desilting, oil interceptors or sedimentation devices provided on 			
management	site for treatment before discharge;			
and landscape	Onsite waste sorting and implementation of trip ticket system;			
and visual	Training of the site personnel in proper waste management and chemical			
impact.	waste handling procedures;			
	Proper storage of the construction materials;			
	Erection of decorative screen hoarding; Strictly following the Environmental Permits and Licenses:			
	 Strictly following the Environmental Permits and Licenses; Provide sufficient mitigation measures as recommended in Approved EIA 			
	Reports			
Contract No. KL/20				
	Frequent watering of haul road and unpaved/exposed areas;			
Air quality impact (dust)	Frequent watering or covering stockpiles with tarpaulin or similar means; and			
. , ,	Watering of any earth moving activities.			
Water quality	Diversion of the collected effluent to de-silting facilities for treatment prior to displaying to public starm water drains:			
impact (surface	discharge to public storm water drains;Provision of adequate de-silting facilities for treating surface run-off and other			
run-off)	Provision of adequate de-silting facilities for treating surface run-off and other			

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Major Impact Prediction	Control Measures				
	 collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and 				
	 Provision of measures to prevent discharge into the stream. 				
	Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;				
Noise Impact	Controlling the number of plants use on site;				
	Regular maintenance of machines; and				
	Use of acoustic barriers if necessary.				

6.3 Monitoring Schedules for the Next Three Months

6.3.1 The tentative schedules for environmental monitoring in the coming three months are provided in in the appendices of the corresponding Monthly EM&A.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



7. CONCLUSIONS

- 7.1.1 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 7.1.2 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- 7.1.3 No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 7.1.4 No complaint, notification of summons or prosecution was received in this reporting month.
- 7.1.5 The potential environmental impacts arising from the coming two months of major construction activities and the control measures are shown in **Table 6.1**

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



Appendix A

Monthly EM&A Report
For
Contract No. KL/2012/02
Kai Tak Development - Stage 3A Infrastructure at North Apron Area

Civil Engineering and Development Department

EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KL/2012/02 Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area

Monthly EM&A Report

September 2017

(version 1.0)

Approved By

(Environmental Team/Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>



Ove Arup & Partners Hong Kong Limited

L5 Festival Walk

80 Tat Chee Avenue

Kowloon Tong

Hong Kong

Your reference:

Our reference:

HKCEDD04/50/104685

Date:

20 November 2017

Attention: Mr Gary Cheung / Mr Chris Lee

BY POST

Dear Sirs

Contract No.: KLN/2013/01

Independent Environmental Checker for "Contract No. KL/2012/02

Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area"

Verification of Monthly EM&A Report for September 2017

We refer to emails of 13 and 20 October, 10 and 20 November 2017 attaching a Monthly EM&A Report for September 2017 prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of the Environmental Permit no. EP-337/2009.

Please do not hesitate to contact the undersigned or our Mr Adi Lee on 2618 2831 should you have any queries.

Yours faithfully

ANEWR CONSULTING LIMITED

James Choi

Independent Environmental Checker

CPSJ/LYMA/WCKJ/lhmh

TABLE OF CONTENTS

	EXECUTIVE SUMMARY	1
	Introduction	1
	Environmental Monitoring Works	1
	Environmental Licenses and Permits	
	Key Information in the Reporting Month	3
	Future Key Issues	3
1.	INTRODUCTION	4
	Background	
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Summary of EM&A Requirements	
2.	AIR QUALITY	7
	Monitoring Requirements	7
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Methodology and QA/QC Procedure	
	Results and Observations.	
3.	NOISE	12
J.		
	Monitoring Requirements	
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	12
	Monitoring Methodology and QA/QC Procedures	
	Maintenance and Calibration	
	Results and Observations	13
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	16
5.	LANDSCAPE AND VISUAL	18
	Monitoring Requirements	18
	Results and Observations.	
_		
6.	ENVIRONMENTAL AUDIT	
	Site Audits	
	Review of Environmental Monitoring Procedures	
	Status of Environmental Licensing and Permitting	
	Status of Waste Management	
	Implementation Status of Environmental Mitigation Measures	
	Summary of Mitigation Measures Implemented	
	Implementation Status of Event Action Plans	21
	Summary of Complaint, Warning, Notification of any Summons and Successful	22
	Prosecution	
7.	FUTURE KEY ISSUES	23
	Key Issues for the Coming Month	23
	Monitoring Schedule for the Next Month	

8.	CONCLUSIONS AND RECOMMENDATIONS	25
	Conclusions	25
	Recommendations	

LIST OF TABLES

Table I	Air Quality and Noise Monitoring Stations for this Project
Table II	Non-compliance Recorded for the Project in the Reporting Month
Table III	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 1.2	Construction Programme Showing the Inter-Relationship with Environmental
	Protection/Mitigation Measures
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.4	Summary Table of Air Quality Monitoring Results during the reporting month
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.5	Summary Table of Noise Monitoring Results during the Reporting Month
Table 4.1	Comparison of 1-hr TSP data with EIA predictions
Table 4.2	Comparison of 24-hr TSP data with EIA predictions
Table 4.3	Comparison of Noise Monitoring Data with EIA predictions
Table 6.1	Summary of Environmental Licensing and Permit Status
Table 6.2	Observations and Recommendations of Site Inspections

LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 2	Location of Air Quality Monitoring Stations under this Project
Figure 3	Location of Noise Monitoring Stations under this Project

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
В	Copies of Calibration Certificates
C	Weather Information
D	Environmental Monitoring Schedules
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
Н	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Summaries of Environmental Complaint, Warning, Summon and Notification
	of Successful Prosecution
M	Summary of Waste Generation and Disposal Records

EXECUTIVE SUMMARY

Introduction

- 1. This is the 48th Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/02 Kai Tak Development Stage 3A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted from 1 30 September 2017.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table I** (see **Figure 2 and 3** for their locations).

Table I – Air Quality and Noise Monitoring Stations for this Project

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations		
Air Quality Monitoring Stations				
AM1 - Rhythm Garden	No (1-hour & 24-hour TSP)	AM1(C) – Contractor Site Office (SCL 1107)		
AM2 – Lee Kau Yan Memorial School	Yes (1-hour TSP)	N/A		
AWIZ – Lee Rau Tan Memoriai School	No (24-hour TSP)	AM2(A) – Ng Wah Catholic Secondary School		
AM6 – Site 1B4 (Planned)	N/A			
Noise Monitoring Stations				
M3 – Cognitio College	Yes	N/A		
M4 – Lee Kau Yan Memorial School	Yes	N/A		
M9 – Tak Long Estate	Yes	N/A		
M10 – Site 1B4 (Planned)	N/A			

- 3. The major site activities undertaken in the reporting month included:
 - Road work at King Fuk Street and Sam Chuk Street
 - Slip road from Concorde road to PERE (Kai Tak Area)
 - Lift installation
 - ABWF and E&M works for SW2 & SW3

Environmental Monitoring Works

4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted

once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.

5. Summary of the non-compliance in the reporting month for the Project is tabulated in **Table II**.

Table II Non-compliance Recorded for the Project in the Reporting Month

Parameter	No. of Project-rela	Action Taken	
	Action Level	Limit Level	Action Taken
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

1-hour & 24-hour TSP Monitoring

- 6. 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 7. 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 9. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, EP-337/2009 issued on 23 April 2009.
- 10. Registration of Chemical Waste Producer (License: 5213-286-K3022-04).
- 11. Water Discharge License (License No.: WT00016873-2013 and WT00016723-2013).
- 12. Construction Noise Permit (License No.: GW-RE0680-17).

Key Information in the Reporting Month

13. Summary of key information in the reporting month is tabulated in **Table III**.

Table III Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature	Nature Action Taken		
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Future Key Issues

- 14. The future key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
 - Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 3A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1.**
- 1.2 One Environmental Permit (EP) No. EP-337/2009 was also issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Build King Construction Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/02 Stage 3A Infrastructure at Former North Apron Area. The construction work under KL/2012/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5 Cinotech Consultants Limited was commissioned by Build King Construction Ltd. To undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract was on 24th October 2013 for Road D1 (part). This is the 48th Monthly EM&A report summarizing the EM&A works for the Project from 1 30 September 2017.

Project Organizations

- 1.6 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) Ove Arup & Partners (ARUP).
 - Environmental Team (ET) Cinotech Consultants Limited (CCL)
 - Independent Environmental Checker (IEC) ANewR Consulting Limited (ANewR)
 - Contractor Build King Construction Ltd. (Build King)

1.7 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 **Key Project Contacts**

Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD Project Proponent		Mr. Mike Cho / Mr. Kelvin Chow	Engineer	3579 2450 / 3579 2453	2369 4980
ARUP	Engineer's Representative	Mr. Gary Cheung Ms. Edith Fung	SRE RE	2210 6100	2210 6110
Cinotech	Environmental	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	3107 1388
	Environmental Team	Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	
ANewR Independent Environmental Checker		Mr. Adi Lee	Independent Environmental Checker	2618 2836	3007 8648
Build King	Contractor	Mr. Joe Yip Mr. Edmond Wong	Project Manager Environmental Officer	2639 6290	2639 6208

Construction Activities undertaken during the Reporting Month

- 1.8 The site activities undertaken in the reporting month included:
 - Road work at King Fuk Street and Sam Chuk Street
 - Slip road from Concorde road to PERE (Kai Tak Area)
 - Lift installation
 - ABWF and E&M works for SW2 & SW3
- 1.9 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in Table 1.2.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Construction Works	Major Environmental Impact	Control Measures
As mentioned in Section 1.8	Noise, dust impact, water quality and waste generation	Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans:
 - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 6** of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project from 1-30 September 2017.

2. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix** A shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Impact dust monitoring was conducted at the air quality monitoring stations, AM1(C) - Contractor Site Office (SCL 1107), AM2 - Lee Kau Yan Memorial School and AM2(A) – Ng Wah Catholic Secondary School in the reporting month. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Stations	Locations	Monitoring Parameter	Location of Measurement
AM1(C)	AM1(C) Contractor Site Office (SCL 1107) 1-hour & 24-hou		Ground Floor Area
AM2	Lee Kau Yan Memorial School	1-hour TSP	Rooftop (about 8/F) Area
AM2(A)	Ng Wah Catholic Secondary School	24-hour TSP	Rooftop (about 8/F) Area
#AM6 PA 15		1-hour & 24-hour TSP	Site 1B4 (Planned)

Remarks: # The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

Table 2.2 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	TISCH TE-5025A	1
1-hour TSP Dust Meter	 Hal Technology Hal-HPC300 & Hal-HPC301 Sibata LD-3B 	7
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	2

Monitoring Parameters, Frequency and Duration

2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

Measuring Procedures

2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual.

Maintenance/Calibration

2.6 The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume (HVS) samplers (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.

- A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
- No furnaces or incineration flues were nearby.
- Airflow around the sampler was unrestricted.
- The sampler was more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of 0.3μm diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking

- were made to ensure that the equipment and necessary power supply are in good working condition.
- High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.19 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 The weather information for the reporting month is summarized in **Appendix C.**
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.
- 2.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Station	Major Dust Source	
AM1(C) – Contractor Site Office (SCL 1107)	Road Traffic Dust Exposed site area and open stockpiles Site vehicle movement	
AM2 – Lee Kau Yan Memorial School	Road Traffic Dust Exposed site area and open stockpiles	
AM2(A) – Ng Wah Catholic Secondary School	Excavation works Site vehicle movement	

2.25 **Table 2.4** shows the summary of air quality monitoring results during the reporting month.

Table 2.4 Summary Table of Air Quality Monitoring Results during the reporting month

Parameter	Date	Concentration (µg/m3)	Action Level, µg/m3	Limit Level, µg/m3
AM1(C) – Contractor Site Off	ice (SCL 1107)			<u> </u>
, ,	4-Sep-17	237.5		
	4-Sep-17	244.0		
	4-Sep-17	260.1		
	8-Sep-17	89.8		
	8-Sep-17	86.3		
	8-Sep-17	92.6		
	14-Sep-17	150.3		
	14-Sep-17	161.0		
1 ha TCD	14-Sep-17	148.9	242	500
1-hr TSP	20-Sep-17	230.6	342	300
	20-Sep-17	217.2		
	20-Sep-17	193.5		
	26-Sep-17	46.7		
	26-Sep-17	48.4		
	26-Sep-17	52.9		
	29-Sep-17	42.5		
	29-Sep-17	72.8		
	29-Sep-17	83.1		
	1-Sep-17	89.3		
	7-Sep-17	47.7		
24-hr TSP	13-Sep-17	75.8	159	260
24-III 13P	19-Sep-17	46.7	139	200
	25-Sep-17	22.0		
	29-Sep-17	27.2		
M2 – Lee Kau Yan Memoria				T
	6-Sep-17	121.4		
	6-Sep-17	123.4		
	6-Sep-17	135.6		
	12-Sep-17	98.5		
	12-Sep-17	96.2	_	
	12-Sep-17	90.6	_	
	18-Sep-17	163.3	_	
1-hr TSP	18-Sep-17	166.0	346	500
	18-Sep-17	166.9	_	
	23-Sep-17	176.4	_	
	23-Sep-17	191.8	_	
	23-Sep-17	188.2	_	
	29-Sep-17	64.7	_	
	29-Sep-17	70.3	_	
	29-Sep-17	67.6		
M2(A) – Ng Wah Catholic S				
	5-Sep-17	80.9		
	11-Sep-17	67.2	_	
24-hr TSP	16-Sep-17	123.6	157	260
	22-Sep-17	46.2		
	28-Sep-17	102.0	1	

3. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays.

Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Four designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3, M4, M9). **Figure 3** shows the locations of these stations.

Table 3.1 Noise Monitoring Stations

Monitoring Stations	Locations	Location of Measurement
M3	Cognitio College	Rooftop (about 6/F) Area
M4	Lee Kau Yan Memorial School	Rooftop (about 7/F) Area
M9	Tak Long Estate	Car Park Building (about 2/F)
#M10	Site 1B4 (Planned)	-

Remarks: # The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Equipment

Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2 Noise Monitoring Equipment

Equipment		Model and Make	Qty.
Integrating Sound Level Meter	•	SVANTEK 955 & 957	5
Calibrator	•	SVANTEK SV30A Brüel & Kjær 4231	3

Monitoring Parameters, Frequency and Duration

3.4 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Table 3.3	Noise Monitoring Parameters, Frequency and Duration	

Monitoring Stations	Parameter	Period	Frequency	Measurement
M3 M4 M9	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weighting : A time weighting : Fast time measurement : 30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.8 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 3.9 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.
- 3.10 Noise monitoring results and graphical presentations are shown in **Appendix G**.

3.11 The major noise source identified at the designated noise monitoring stations are as follows:

Monitoring Stations	Locations	Major Noise Source
М3	Cognitio College	Traffic Noise Daily school activities
M4	Lee Kau Yan Memorial School	Traffic Noise Site vehicle movement Excavation works Piling works Daily school activities
M9	Tak Long Estate	Traffic Noise Construction works

Table 3.4 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Station	Baseline Noise Level, dB (A)	Noise Limit Level,dB (A)
M3	76.3/78.6 ⁽¹⁾ (at 0700 – 1900 hrs on normal weekdays) /	70* (at 0700 – 1900 hrs on
M4	76.7 (at 0700 – 1900 hrs on normal weekdays)	1
M9	59.9 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

^(*) Noise Limit Level is 65 dB(A) during school examination periods.

Note (1): The baseline noise review report submitted under KLN/2013/16 for M3 was approved by EPD on 23rd August 2013. (Baseline Level was found to be 78.6 dB(A)at Rooftop of Cognitio College)

Table 3.5 Summary Table of Noise Monitoring Results during the Reporting Month

Date	Measured Noise Level, Leq(30min) dB (A)	Baseline Level dB (A)	Construction Noise Level (1): Leq(30min) dB (A)		
M3 – Cognitio C	College				
		Background Noise ⁽²⁾			
8-Sep-17	79.6	80.1	79.6 Measured ≤ Background		
14-Sep-17	78.1	78.0	61.7		
20-Sep-17	79.6	79.5	63.2		
26-Sep-17	77.9	78.8	77.9 Measured ≤ Background		
M4 – Lee Kau Y	Yan Memorial School				
6-Sep-17	74.2		74.2 Measured ≤ Baseline		
12-Sep-17	73.2	767	73.2 Measured ≤ Baseline		
18-Sep-17	76.2	76.7	76.2 Measured ≤ Baseline		
29-Sep-17	76.1		76.1 Measured ≤ Baseline		
M9 – Tak Long	M9 – Tak Long Estate				
1-Sep-17	63.0		60.1		
7-Sep-17	63.6		61.2		
13-Sep-17	63.2	59.9	60.5		
19-Sep-17	63.2		60.5		
29-Sep-17	64.0		61.9		

Note (1): The noise level due to the construction work (CNL) was calculated by the following formula:

 $CNL = 10 \log (10^{MNL/10} - 10^{BNL/10})$

Remarks: MNL = Measured Noise Level, BNL = Baseline Noise Level

(2): The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The EM&A data was compared with the EIA predictions as summarized in **Tables 4.1 to Table 4.3**.

Table 4.1 Comparison of 1-hr TSP data with EIA predictions

	Predicted 1-hr TSP conc.			
Station	Scenario 1 (Mid 2009 to Mid 2013), µg/m ³	Scenario 2 (Mid 2013 to Late 2016), μg/m ³	Reporting Month (September 17), µg/m³	
AM1(C) – Contractor Site Office of SCL 1107	192	298	136.6	
AM2 – Lee Kau Yan Memorial School	290	312	128.1	

Table 4.2 Comparison of 24-hr TSP data with EIA predictions

	Predicted 24-hr TSP conc.			
Station	Scenario 1 (Mid 2009 to Mid 2013), µg/m ³	Scenario 2 (Mid 2013 to Late 2016), µg/m ³	Reporting Month (September 17), µg/m ³	
AM1(C) – Contractor Site Office of SCL 1107	121	156	51.4	
AM2(A) – Ng Wah Catholic Secondary School	145	169	84.0	

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

Stations		Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A))	(Se _j	Reporting Month ptember 17), Leq (30min) dB(A)
M3 – Cognitio Co	ollege	47 - 75		$61.7 - 79.6^{(1)}$
M4 – Lee Kau Memorial Sch		47 – 74		$73.2 - 76.2^{(2)}$
M9 – Tak Long I	Estate	Not Predicted in EIA Report		60.1 - 61.9

Remark:

- (1) Since the background noise level recorded during 12:00 to 13:00 was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.
- (2) Since the baseline noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.
- 4.2 The 1-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The 24-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.4 The noise data at M3 and M4 were out of the range of predicted mitigated construction noise

in the EIA report. Mitigated construction noise levels at M9 were not predicted in EIA Report.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 8th, 15th, 19th and 27th September 2017 in the reporting month. IEC site inspection was conducted on 19th September 2017. No non-compliance was observed during the site audits.

Review of Environmental Monitoring Procedures

6.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

6.4 All permits/licenses obtained for the Project are summarized in **Table 6.1**.

 Table 6.1
 Summary of Environmental Licensing and Permit Status

Permit No.		Period	Details	Status
refinit No.	From To		Details	Status
Environmental Pern	nit (EP)			
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid
Effluent Discharge Lie	cense			
WT00016873-2013	-	31/08/18	Wastewater from the construction site	Valid
WT00016723-2013	-	31/08/18	including contaminated surface run-off	Valid
Registration of Chemical Waste Producer				
5213-286-K3022-04	-	N/A	Chemical Waste Types: Spent lubricating oil, Soil contaminated with lubricating oil, Spent battery containing heavy metals, Surplus paint, Spend solvent, Spend alkali and acid	Valid
Construction Noise Pe	rmit (CNP)			
GW-RE0680-17	10/09/17	05/11/17	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work other than percussive pilling and performing prescribed construction work.	Valid

Status of Waste Management

- 6.5 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.6 The Contractor is advised to take photo and inspection records to ensure that all dump trucks have the skip fully covered before leaving the site.

Implementation Status of Environmental Mitigation Measures

6.7 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 6.2**.

Parameters	Date	Observations and Recommendations	Follow-up
Water Ovelite	30 August 2017	Reminder: Accumulated runoff at the site entrance should be cleared. (SW3)	Rectification/improvement was observed during the follow-up audit session
Water Quality 19 September 2017		Reminder: Standing water near King Fok Street should be cleared and avoided.	Rectification/improvement was observed during the follow-up audit session
Air Ovality	September Stockpiles near King Fok Street should be covered for dust suppression.		This item was remarked on 27 September 2017
Air Quality 27 September 2017		Reminder: Stockpiles near SW3 and PERE should be covered for dust suppression. Follow up action will be reported in the next report month.	
Noise			
Waste/ Chemical Management			
Landscape 8 September and Visual 2017		Reminder: The fencing for tree protection zone should be properly maintained.	Rectification/improvement was observed during the follow-up audit session
Permits/ Licenses			

Summary of Mitigation Measures Implemented

6.8 The monthly IEC audit was carried out on 19th September 2017, the observations were recorded and they are presented as follows:

Observations:

- Stagnant water was observed. The Contractor was requested to clean up the stagnant water frequently.
- Dusty material without cover was observed. The Contractor was requested to provide impervious sheet to cover dusty material.

Follow up of last observation:

- Muddy runoff was cleared.
- Fuel tanks were removed.
- 6.9 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.10 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.13 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.14 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.15 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
 - Road work at King Fuk Street and Sam Chuk Street
 - Slip road from Concorde road to PERE (Kai Tak Area)
 - Lift installation
 - ABWF and E&M works for SW2 & SW3

Key Issues for the Coming Month

- 7.2 Key environmental issues in the coming month include:
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
 - Review and implementation of temporary drainage system for the surface runoff;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site.
- 7.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. September and October 2017 are summarized as follows:

Construction Works	Major Impact Prediction	Control Measures
	Air quality impact (dust)	(a) Frequent watering of haul road and unpaved/exposed areas;(b) Frequent watering or covering stockpiles with tarpaulin or similar means; and
		(c) Watering of any earth moving activities.
	Water quality	 (a) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; (b) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to
As mentioned in Section 7.1	impact (surface run-off)	discharge; (c) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and (d) Provision of measures to prevent discharge into the stream.
	Noise Impact	 (a) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; (b) Controlling the number of plants use on site; (c) Regular maintenance of machines; and (d) Use of acoustic barriers if necessary.

Monthly EM&A Report – September 2017

Monitoring Schedule for the Next Month

7.4 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

8.2 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hr TSP Monitoring

8.3 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Landscape and visual

8.5 No non-compliance was recorded in the reporting month.

Complaint and Prosecution

8.6 No environmental complaint and environmental prosecution was received in the reporting month.

Recommendations

8.7 According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Ouality

• To clear the standing water regularly to avoid accumulation within the site area.


Air quality


• To properly cover the stockpile stored within the site area to prevent dust generation.


Landscape and Visual


• To properly maintain the tree protection zone to avoid potential damage to the retained tree.

FIGURES









APPENDIX A
ACTION AND LIMIT LEVELS FOR AIR
QUALITY AND NOISE

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m³
AM1(C)	342	500
AM2	346	500

Table A-2 Action and Limit Levels for 24-Hour TSP


Location	Action Level, μg/m ³	Limit Level, μg/m³
AM1(C)	159	260
AM2(A)	157	260

Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/170901
Date of Issue:	2017-09-04
Date Received:	2017-09-01
Date Tested:	2017-09-01
Date Completed:	2017-09-04
Next Due Date:	2017-11-03

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description : Laser Dust Monitor

Manufacturer: SibataModel No.: LD-3BSerial No.: 095029

Sensitivity (K) 1 CPM : 0.001 mg/m³
Sen. Adjustment Scale Setting : 551 CPM
Equipment No. : A-02-10

Test Conditions:

Room Temperature : 22 degree Celsius

Relative Humidity : 65 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	0.0036

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170630
Date of Issue: 2017-07-03
Date Received: 2017-06-30
Date Tested: 2017-06-30
Date Completed: 2017-07-03

Next Due Date: 2017-09-02

1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Page:

Item for Calibration:

Description : Laser Dust Monitor

Manufacturer : Sibata

Model No. : LD-3B

Serial No. : 095029

Sensitivity (K) 1 CPM : 0.001 mg/m³

Sen. Adjustment Scale Setting : 551 CPM

Equipment No. : A-02-10

Test Conditions:

Room Temperature : 23 degree Celsius

Relative Humidity : 65 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.


Results:

2175 11101	
Correlation Factor (CF)	0.0036

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170818

Date of Issue: 2017-08-21

Date Received: 2017-08-18

Date Tested: 2017-08-18

Date Completed: 2017-08-21

Next Due Date:

2017-08-21

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020408

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-01

Test Conditions:

Room Temperature

: 21 degree Celsius

Relative Humidity

: 62 %

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:


Correlation Factor (CF)

1.119

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/170811
Date of Issue:	2017-08-14
Date Received:	2017-08-11
Date Tested:	2017-08-11
Date Completed:	2017-08-14
Next Due Date:	2017-10-13

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701019

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-01

Test Conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 64 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.


Results:

Correlation Factor (CF) 1.116

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong, Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street.

Shatin, NT, Hong Kong

 Test Report No.:
 C/170811B

 Date of Issue:
 2017-08-14

 Date Received:
 2017-08-11

 Date Tested:
 2017-08-11

 Date Completed:
 2017-08-14

 Next Due Date:
 2017-10-13

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer Model No.

: Hal Technology : Hal-HPC301

Serial No.

: 3011701016

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-03

Test Conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 64 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.


Results:

Correlation Factor (CF) 1.111

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170811C
Date of Issue: 2017-08-14
Date Received: 2017-08-11
Date Tested: 2017-08-11
Date Completed: 2017-08-14
Next Due Date: 2017-10-13

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301 : 3011701017

Serial No. Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-04

Test Conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 64 %

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:


Correlation Factor (CF)

1.181

For and On Behalf of WELLAB Ltd.

PREPARED AND CHECKED BY:

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170811F
Date of Issue: 2017-08-14
Date Received: 2017-08-11
Date Tested: 2017-08-11
Date Completed: 2017-08-14
Next Due Date: 2017-10-13

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701012

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-07

Test Conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 64 %

Test Specifications & Methodology:


- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170811J
Date of Issue: 2017-08-14
Date Received: 2017-08-11
Date Tested: 2017-08-11
Date Completed: 2017-08-14

Next Due Date:

2017-08-14

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No. Flow rate

: 3011701010

Zero Count Test

: 0.1 cfm : 0 count per 5 minutes

Equipment No.

: A-27-10

Test Conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 64 %

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:


Correlation Factor (CF)

1.100

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/170915
Date of Issue:	2017-09-18
Date Received:	2017-09-15
Date Tested:	2017-09-15
Date Completed:	2017-09-18
Next Due Date:	2018-09-17

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No.
Microphone No.

: 12553 : 35222

Equipment No.

: N-08-02

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/N/160917B Test Report No.: Date of Issue: 2016-09-19 Date Received: 2016-09-17 Date Tested: 2016-09-17 2016-09-19 Date Completed: Next Due Date: 2017-09-18

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No.

: 12553

Microphone No.

: 35222

Equipment No.

: N-08-02

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

Laboratory Manager



WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park,
18 On Lai Street, Shatin, N.T. Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/161230
Date of Issue:	2017-01-03
Date Received:	2016-12-30
Date Tested:	2016-12-30
Date Completed:	2017-01-03
Next Due Date:	2018-01-02

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No.

: 14303 : 35222

Microphone No. Equipment No.

: N-08-05

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

Remark: 1)This report supersedes the one dated 2012/01/21 with certificate number C/N/120120/1.

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park,
18 On Lai Street, Shatin, N.T. Hong Kong.
Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/170825
Date of Issue: 2017-08-28
Date Received: 2017-08-25
Date Tested: 2017-08-25
Date Completed: 2017-08-28

Next Due Date: Page: 2017-08-28

ATTN:

Mr. W.K. Tang

0

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21455

Microphone No.

: 43730

Equipment No.

: N-08-07

Test conditions:

Room Temperatre

: 23 degree Celsius

Relative Humidity

: 60 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager

, 0



WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park,
18 On Lai Street, Shatin, N.T. Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/161128
Date of Issue:	2016-11-30
Date Received:	2016-11-28
Date Tested:	2016-11-28
Date Completed:	2016-11-30
Next Due Date:	2017-11-29

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 23853

Microphone No.

: 48530

Equipment No.

: N-08-10

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 66%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park,
18 On Lai Street, Shatin, N.T. Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

 Test Report No.:
 C/N/161128B

 Date of Issue:
 2016-11-30

 Date Received:
 2016-11-28

 Date Tested:
 2016-11-28

 Date Completed:
 2016-11-30

 Next Due Date:
 2017-11-29

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No.

: SVANTEK : SVAN 957

Serial No.
Microphone No.

Equipment No.

: 23851 : 48532 : N-08-12

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 66%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WBLLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong, Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

E	
Test Report No.:	C/N/161104/1
Date of Issue:	2016-11-07
Date Received:	2016-11-04
Date Tested:	2016-11-04
Date Completed:	2016-11-07
Next Due Date:	2017-11-06

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2326353

Equipment No.

: N-02-01

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62 %

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager





WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930A
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24803

Equipment No.

: N-09-03

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:


Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager





APPLICANT:

Website: www.wellab.com.hk

TEST REPORT

Cinotech Consultants Limited Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930B
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24791

Equipment No.

: N-09-04

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \mathrm{dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

RATRICK TSE

Laboratory Manager



High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

Station	AM1(C) -Boundary	of KTD /				File No	MA13043/53/0001
	Outside Contractor's	s site office of Cor	ntract SCL 1107	Operator:	МН		
Date:	14-Jul-17			lext Due Date:	13-Sep	-17	
Equipment No.:	: A-01-59		_	Serial No.	1535	_	
							5 (
			Ambient C	ondition			
Temperat	ture, Ta (K)	302.9	Pressure, Pa	(mmHg)		758.4	
- en esperaça distra apribiti						siecest est scribbilité	
			rifice Transfer Sta	1	T		
	al No.:	0993	Slope, mc (CFM)		Intercep		-0.04890
	oration Date:	28-Feb-17	_		$bc = [\Delta H \times (Pa/76)]$		
Next Calil	oration Date:	27-Feb-18		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} :$	x (Pa/760) x (298	/Ta)[" ² -bc} /	mc
				A MODERN STREET			
			Calibration of	ISP Sampler			
Calibration	ATT (ami C - 1)	1	fice	Ootd (OPA	ANY (TIME) !	HVS	(0) x (298/Ta)] ^{1/2} Y-
Point	ΔH (orifice), in. of water	[ΔH x (Pa/7	60) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	of water	LΔW X (Pa//o	axis (298/1a)] Y-
1	16.8		4.06	71.14	10.1		3.15
2	14.2		3.73	65.47	8.6		2.91
3	10.9		3.27	57.47	6.7		2.56
4	7.0		2.62	46.22	4.2		2.03
5	4.4		2.08	36.82	2.9		1.69
By Linear Reg	ression of Y on X						
Slope, $mw =$	0.0432	_	- -	Intercept, bw	0.071	5	
Correlation	coefficient* =	0.	9992				
*If Correlation	Coefficient < 0.990), check and reca	ilibrate.				
ent Bagar Salawa a 1775		The secretary of the section has been					
			Set Point Ca	lculation	nethelpterferensen	(d) transport the con-	
	ield Calibration Cu						
From the Regre	ssion Equation, the	"Y" value acco	rding to				
		mw x ($Qstd + bw = [\Delta W x]$	(Pa/760) x (29	98/Ta)] ^{1/2}		
		2277 28	2 ~~~~ ((- 4, 1 5 5) 1- (-			
Therefore,	Set Point; W = (m	w x Qstd + bw)	² x (760 / Pa) x (T	a/298)=	3.80	<u> </u>	
Remarks:							
				······································			
	10.00		4	a *			
Conducted by:	<u></u>	Signature:		ls .	-	Date:	14/7/17
Checked by	: Wh. lang	Signature:	K.	Ner		Date: _	14/1/2017



High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

Station				File No	MA13043/53/0002		
	Outside Contractor's	s site office of Cor	***************************************	Operator:			
Date:	12-Sep-17			Next Due Date:	11-Nov	<i>i</i> -17	
Equipment No.:	A-01-59		_	Serial No.	1535		
			Ambient C	ondition			
Temperat	ure, Ta (K)	303.1	Pressure, Pa	(mmHg)		758.7	
		Oı	ifice Transfer Sta	ndard Inform	ation		
Seria	ıl No.:	0993	Slope, mc (CFM)		Intercep		-0.04890
Last Calib	ration Date:	28-Feb-17			$bc = [\Delta H \times (Pa/7)]$		
Next Calib	ration Date:	27-Feb-18		$\mathbf{Qstd} = \{ [\Delta \mathbf{H}$	x (Pa/760) x (298	/Ta)] ^{1/2} -bc} / 1	me
		•		to take about a superity that are a con-			
			Calibration of	TSP Sampler			
Calibration		Or	fice	1	P.1-5.1-43	HVS	7-744844
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	50) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/76	0) x (298/Ta)] ^{1/2} Y- axis
1	16.7		4.05	70.92	10.2		3.16
2	14.3		3.75	65.69	8.7		2.92
3	10.5		3.21	56.41	6.4		2.51
4	7.0		2.62	46.22	4.2		2.03
5	4.5		2.10	37.22	2.9		1.69
By Linear Regr Slope , mw =	ession of Y on X		1	intercept, bw	0.016	5	
	coefficient* =	0.9	9994				
	Coefficient < 0.990	, check and reca	librate.	•			
			Set Point Ca	lculation			
From the TSP Fi	eld Calibration Cu	rve, take Qstd =	43 CFM				
From the Regres	sion Equation, the	"Y" value accor	ding to				
					1/2		
		mw x Q	$2std + bw = [\Delta W x]$	(Pa/760) x (29	98/Ta)]" ²		
Therefore, S	et Point; W = (my	v x Qstd + bw) ²	x (760 / Pa) x (Ta	a / 298)=	3.75		
	T/Evris.				· · · · · · · · · · · · · · · · · · ·	7 t Va. 17	
Remarks:							
Komarks,		1					
Conducted by:	LEE MON HEZ	Signaturas		,		Data	13 / 1/ 2
-	MIG. Tang	Signature: Signature:	Ku	10~		Date:	12/9/1/
	()		•				•



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Fe		Rootsmeter Orifice I.I		438320 0993	Ta (K) - Pa (mm) -	294 750.57
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA	1.00 1.00 1.00 1.00	1.3860 0.9910 0.8840 0.8430 0.6970	3.2 6.4 7.9 8.7 12.6	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9967 0.9925 0.9904 0.9894 0.9842	0.7191 1.0015 1.1204 1.1737 1.4120	1.4149 2.0010 2.2372 2.3464 2.8299		0.9957 0.9915 0.9894 0.9884 0.9832	0.7184 1.0005 1.1192 1.1725 1.4106	0.8851 1.2517 1.3995 1.4678 1.7702
Qstd slop intercept coefficie	(b) =	2.04055 -0.04890 0.99995		Qa slope intercept coefficie	(b) =	1.27776 -0.03059 0.99995
y axis =	SQRT [H2O (F	Pa/760)(298/	[[a)]	y axis =	SQRT [H20 (Ta/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]

Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$

APPENDIX C WEATHER INFORMATION

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 September 2017	26.1 – 31.7	68 – 98	6.5
2 September 2017	26.4 – 30.4	74 – 91	1.0
3 September 2017	25.6 – 29.9	74 – 95	23.8
4 September 2017	25.3 – 27.6	81 – 95	32.8
5 September 2017	25.9 – 30.7	77 – 98	6.4
6 September 2017	27.3 – 32.3	65 – 94	Trace
7 September 2017	27.5 – 30.7	74 – 91	1.8
8 September 2017	26.9 – 30.9	71 – 90	1.1
9 September 2017	26.0 – 32.0	69 – 96	25.8
10 September 2017	26.7 – 32.2	64 – 95	Trace
11 September 2017	27.6 – 32.4	61 – 88	0
12 September 2017	27.9 – 32.8	68 – 85	0.6
13 September 2017	28.3 – 34.0	56 – 82	0
14 September 2017	27.6 – 31.5	54 – 76	0
15 September 2017	27.8 – 33.2	66 – 85	Trace
16 September 2017	27.7 – 32.6	53 – 91	0
17 September 2017	28.5 – 32.6	60 – 86	0
18 September 2017	27.8 – 32.9	59 – 87	0
19 September 2017	27.6 – 32.2	64 – 81	0

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 September 2017	27.6 – 32.0	66 – 86	0.2
21 September 2017	27.9 – 32.0	67 – 87	Trace
22 September 2017	26.1 – 32.0	74 – 96	17.9
23 September 2017	26.7 – 31.4	74 – 98	33.4
24 September 2017	27.1 – 30.5	77 – 94	5.6
25 September 2017	27.7 – 31.9	71 – 88	0.5
26 September 2017	27.8 – 32.9	63 – 88	0
27 September 2017	27.7 – 33.0	68 – 89	0
28 September 2017	28.2 – 34.1	59 – 86	0
29 September 2017	28.8 – 33.1	65 – 85	Trace
30 September 2017	25.9 – 30.3	76 – 96	35.0

^{*} The above information was extracted from the daily weather summary by Hong Kong Observatory.

Date	Time	Wind Speed m/s	Direction
1-Sep-2017	0:00	1.8	ESE
1-Sep-2017	1:00	1.8	8
1-Sep-2017	2:00	1.9	SSW
1-Sep-2017	3:00	2.0	S
1-Sep-2017	4:00	1.6	SSE
1-Sep-2017	5:00	1.6	8
1-Sep-2017	6:00	1.5	SSW
1-Sep-2017	7:00	1.9	8
1-Sep-2017	8:00	2.0	SSE
1-Sep-2017	9:00	2.2	SSE
1-Sep-2017	10:00	2.4	SSE
1-Sep-2017	11:00	2.7	SE
1-Sep-2017	12:00	3.0	SSE
1-Sep-2017	13:00	3.0	SSW
1-Sep-2017	14:00	3.0	S
1-Sep-2017	15:00	2.9	8
1-Sep-2017	16:00	2.7	8
1-Sep-2017	17:00	2.5	S
1-Sep-2017	18:00	2.2	8
1-Sep-2017	19:00	1.9	SSW
1-Sep-2017	20:00	2.0	NNE
1-Sep-2017	21:00	2.1	NNE
1-Sep-2017	22:00	2.2	NNE
1-Sep-2017	23:00	2.2	NNE
2-Sep-2017	0:00	2.3	NNE
2-Sep-2017	1:00	2.2	NNE
2-Sep-2017	2:00	2.3	NNE
2-Sep-2017	3:00	2	NNE
2-Sep-2017	4:00	1.8	NNE
2-Sep-2017	5:00	1.6	NNE
2-Sep-2017	6:00	1.3	NNE
2-Sep-2017	7:00	1.6	NNE
2-Sep-2017	8:00	1.5	NNE
2-Sep-2017	9:00	1.7	NNE
2-Sep-2017	10:00	2.2	WSW
2-Sep-2017	11:00	2.7	WSW

2-Sep-2017	12:00	2.7	W
2-Sep-2017	13:00	2.5	WNW
2-Sep-2017	14:00	2.7	WNW
2-Sep-2017	15:00	2.5	WNW
2-Sep-2017	16:00	2.2	Е
2-Sep-2017	17:00	2.3	NE
2-Sep-2017	18:00	2.2	NE
2-Sep-2017	19:00	2.2	ESE
2-Sep-2017	20:00	2.3	ESE
2-Sep-2017	21:00	2.4	ESE
2-Sep-2017	22:00	2	WSW
2-Sep-2017	23:00	2	NNE
3-Sep-2017	0:00	2	NNE
3-Sep-2017	1:00	2.4	ENE
3-Sep-2017	2:00	2.1	NE
3-Sep-2017	3:00	2.1	NNE
3-Sep-2017	4:00	2	NE
3-Sep-2017	5:00	2	NNE
3-Sep-2017	6:00	1.6	NNE
3-Sep-2017	7:00	1.9	NE
3-Sep-2017	8:00	2	NNE
3-Sep-2017	9:00	2	NNE
3-Sep-2017	10:00	2.3	SE
3-Sep-2017	11:00	2.5	SE
3-Sep-2017	12:00	2.6	N
3-Sep-2017	13:00	3	N
3-Sep-2017	14:00	2.5	W
3-Sep-2017	15:00	2.7	NE
3-Sep-2017	16:00	3	NNE
3-Sep-2017	17:00	2.9	N
3-Sep-2017	18:00	2.8	N
3-Sep-2017	19:00	2.8	NNE
3-Sep-2017	20:00	2.2	N
3-Sep-2017	21:00	2.3	N
3-Sep-2017	22:00	2.3	N
3-Sep-2017	23:00	2.2	W
4-Sep-2017	0:00	2.9	NNE

4-Sep-2017 1:00 3 N 4-Sep-2017 2:00 2.8 NNE 4-Sep-2017 3:00 2.8 N 4-Sep-2017 4:00 2.3 N 4-Sep-2017 5:00 2.5 N 4-Sep-2017 6:00 2.4 W 4-Sep-2017 7:00 2.4 S 4-Sep-2017 8:00 2.7 NW 4-Sep-2017 9:00 2.8 W 4-Sep-2017 10:00 3.1 W 4-Sep-2017 10:00 3.1 W 4-Sep-2017 11:00 3.1 W 4-Sep-2017 13:00 3.4 W 4-Sep-2017 14:00 3.1 W 4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 16:00 3.1 W 4-Sep-2017 19:00 2.7 W 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 <		<u> </u>	<u> </u>	
4-Sep-2017	4-Sep-2017	1:00	3	N
4-Sep-2017 4:00 2.3 N 4-Sep-2017 5:00 2.5 N 4-Sep-2017 6:00 2.4 W 4-Sep-2017 7:00 2.4 S 4-Sep-2017 8:00 2.7 NW 4-Sep-2017 9:00 2.8 W 4-Sep-2017 10:00 3.1 W 4-Sep-2017 11:00 3.1 W 4-Sep-2017 12:00 3.2 WSW 4-Sep-2017 13:00 3.4 W 4-Sep-2017 14:00 3.1 W 4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 16:00 3.1 W 4-Sep-2017 16:00 3.1 W 4-Sep-2017 18:00 2.7 W 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 20:00 2.3 NW 5-Sep-2017 0:00 2.4 SW	4-Sep-2017	2:00	2.8	NNE
4-Sep-2017 5:00 2.5 N 4-Sep-2017 6:00 2.4 W 4-Sep-2017 7:00 2.4 S 4-Sep-2017 8:00 2.7 NW 4-Sep-2017 9:00 2.8 W 4-Sep-2017 10:00 3.1 W 4-Sep-2017 11:00 3.1 W 4-Sep-2017 12:00 3.2 WSW 4-Sep-2017 13:00 3.4 W 4-Sep-2017 14:00 3.1 W 4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 15:00 3.1 W 4-Sep-2017 15:00 2.7 W 4-Sep-2017 15:00 2.7 W 4-Sep-2017 15:00 2.4 SSW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 20:00 2.1 W 4-Sep-2017 20:00 2.1 W 4-Sep-2017 20:00 2.1 W 5-Sep-2017 20:00 2.3 WW 5-Sep-2017 20:00 2.3 SW 5-Sep-2017 5:00 2.3 SW 5-Sep-2017 5:00 2.3 SW 5-Sep-2017 5:00 2.3 SW 5-Sep-2017 5:00 2.3 NE 5-Sep-2017 5:00 2.3 SW 5-Sep-2017 5:00 2.2 WN 5-Sep-2017 5:00 2.2 WN 5-Sep-2017 5:00 2.2 SW 5-Sep-2017 5:00 2.7 SSW	4-Sep-2017	3:00	2.8	N
4-Sep-2017 6:00 2.4 W 4-Sep-2017 7:00 2.4 S 4-Sep-2017 8:00 2.7 NW 4-Sep-2017 9:00 2.8 W 4-Sep-2017 10:00 3.1 W 4-Sep-2017 11:00 3.1 W 4-Sep-2017 12:00 3.2 WSW 4-Sep-2017 13:00 3.4 W 4-Sep-2017 14:00 3.1 W 4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 16:00 3.1 W 4-Sep-2017 16:00 3.1 W 4-Sep-2017 17:00 2.7 W 4-Sep-2017 19:00 2.4 SSW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 21:00 2.1 W 4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 3:00 2.7 SW <td>4-Sep-2017</td> <td>4:00</td> <td>2.3</td> <td>N</td>	4-Sep-2017	4:00	2.3	N
4-Sep-2017 7:00 2.4 S 4-Sep-2017 8:00 2.7 NW 4-Sep-2017 9:00 2.8 W 4-Sep-2017 10:00 3.1 W 4-Sep-2017 11:00 3.1 W 4-Sep-2017 12:00 3.2 WSW 4-Sep-2017 13:00 3.4 W 4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 16:00 3.1 W 4-Sep-2017 16:00 3.1 W 4-Sep-2017 17:00 2.7 W 4-Sep-2017 19:00 2.4 SSW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 20:00 2.6 WSW 4-Sep-2017 20:00 2.6 WSW 4-Sep-2017 20:00 2.4 SW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 0:00	4-Sep-2017	5:00	2.5	N
4-Sep-2017 8:00 2.7 NW 4-Sep-2017 9:00 2.8 W 4-Sep-2017 10:00 3.1 W 4-Sep-2017 11:00 3.1 W 4-Sep-2017 12:00 3.2 WSW 4-Sep-2017 13:00 3.4 W 4-Sep-2017 14:00 3.1 W 4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 16:00 3.1 W 4-Sep-2017 17:00 2.7 W 4-Sep-2017 18:00 2.4 SSW 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 20:00 2.6 WSW 4-Sep-2017 20:00 2.4 SW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 3:00	4-Sep-2017	6:00	2.4	W
4-Sep-2017 9:00 2.8 W 4-Sep-2017 10:00 3.1 W 4-Sep-2017 11:00 3.1 W 4-Sep-2017 12:00 3.2 WSW 4-Sep-2017 13:00 3.4 W 4-Sep-2017 14:00 3.1 W 4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 16:00 3.1 W 4-Sep-2017 17:00 2.7 W 4-Sep-2017 18:00 2.4 SSW 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 20:00 2.6 WSW 4-Sep-2017 20:00 2.4 SW 4-Sep-2017 20:00 2.4 WNW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 3:00 2.7 SW 5-Sep-2017 5:00 2 WN	4-Sep-2017	7:00	2.4	S
4-Sep-2017 10:00 3.1 W 4-Sep-2017 11:00 3.1 W 4-Sep-2017 12:00 3.2 WSW 4-Sep-2017 13:00 3.4 W 4-Sep-2017 14:00 3.1 W 4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 16:00 3.1 W 4-Sep-2017 17:00 2.7 W 4-Sep-2017 18:00 2.4 SSW 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 21:00 2.1 W 4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 SW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 5:00 2 WNW 5-Sep-2017 5:00 2 W <td>4-Sep-2017</td> <td>8:00</td> <td>2.7</td> <td>NW</td>	4-Sep-2017	8:00	2.7	NW
4-Sep-2017 11:00 3.1 W 4-Sep-2017 12:00 3.2 WSW 4-Sep-2017 13:00 3.4 W 4-Sep-2017 14:00 3.1 W 4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 16:00 3.1 W 4-Sep-2017 17:00 2.7 W 4-Sep-2017 18:00 2.4 SSW 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 21:00 2.1 W 4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 SW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W </td <td>4-Sep-2017</td> <td>9:00</td> <td>2.8</td> <td>W</td>	4-Sep-2017	9:00	2.8	W
4-Sep-2017 12:00 3.2 WSW 4-Sep-2017 13:00 3.4 W 4-Sep-2017 14:00 3.1 W 4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 16:00 3.1 W 4-Sep-2017 17:00 2.7 W 4-Sep-2017 18:00 2.4 SSW 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 21:00 2.1 W 4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 WNW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 SW 5-Sep-2017 5:00 2 WNW 5-Sep-2017 8:00<	4-Sep-2017	10:00	3.1	W
4-Sep-2017 13:00 3.4 W 4-Sep-2017 14:00 3.1 W 4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 16:00 3.1 W 4-Sep-2017 17:00 2.7 W 4-Sep-2017 18:00 2.4 SSW 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 21:00 2.1 W 4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 WNW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW </td <td>4-Sep-2017</td> <td>11:00</td> <td>3.1</td> <td>W</td>	4-Sep-2017	11:00	3.1	W
4-Sep-2017 14:00 3.1 W 4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 16:00 3.1 W 4-Sep-2017 17:00 2.7 W 4-Sep-2017 18:00 2.4 SSW 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 21:00 2.1 W 4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 WNW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW<	4-Sep-2017	12:00	3.2	WSW
4-Sep-2017 15:00 3.4 WSW 4-Sep-2017 16:00 3.1 W 4-Sep-2017 17:00 2.7 W 4-Sep-2017 18:00 2.4 SSW 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 21:00 2.1 W 4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 WNW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 5:00 2 W 5-Sep-2017 6:00 2.2 SW 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW <td>4-Sep-2017</td> <td>13:00</td> <td>3.4</td> <td>W</td>	4-Sep-2017	13:00	3.4	W
4-Sep-2017 16:00 3.1 W 4-Sep-2017 17:00 2.7 W 4-Sep-2017 18:00 2.4 SSW 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 21:00 2.1 W 4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 WNW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 10:00 3.2 WNW	4-Sep-2017	14:00	3.1	W
4-Sep-2017 17:00 2.7 W 4-Sep-2017 18:00 2.4 SSW 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 21:00 2.1 W 4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 WNW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 11:00 3.2 WNW	4-Sep-2017	15:00	3.4	WSW
4-Sep-2017 18:00 2.4 SSW 4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 21:00 2.1 W 4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 WNW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 11:00 3.2 WNW	4-Sep-2017	16:00	3.1	W
4-Sep-2017 19:00 2.2 SW 4-Sep-2017 20:00 2.3 NW 4-Sep-2017 21:00 2.1 W 4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 WNW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	4-Sep-2017	17:00	2.7	W
4-Sep-2017 20:00 2.3 NW 4-Sep-2017 21:00 2.1 W 4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 WNW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	4-Sep-2017	18:00	2.4	SSW
4-Sep-2017 21:00 2.1 W 4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 WNW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	4-Sep-2017	19:00	2.2	SW
4-Sep-2017 22:00 2.6 WSW 4-Sep-2017 23:00 2.4 WNW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	4-Sep-2017	20:00	2.3	NW
4-Sep-2017 23:00 2.4 WNW 5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	4-Sep-2017	21:00	2.1	W
5-Sep-2017 0:00 2.4 SW 5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	4-Sep-2017	22:00	2.6	WSW
5-Sep-2017 1:00 2.3 W 5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	4-Sep-2017	23:00	2.4	WNW
5-Sep-2017 2:00 2.7 SW 5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	5-Sep-2017	0:00	2.4	SW
5-Sep-2017 3:00 2.3 SW 5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	5-Sep-2017	1:00	2.3	W
5-Sep-2017 4:00 2.3 NE 5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	5-Sep-2017	2:00	2.7	SW
5-Sep-2017 5:00 2 WNW 5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	5-Sep-2017	3:00	2.3	SW
5-Sep-2017 6:00 2.2 W 5-Sep-2017 7:00 2 N 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	5-Sep-2017	4:00	2.3	NE
5-Sep-2017 7:00 2 N 5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	5-Sep-2017	5:00	2	WNW
5-Sep-2017 8:00 2.2 SW 5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	5-Sep-2017	6:00	2.2	W
5-Sep-2017 9:00 2.7 WSW 5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	5-Sep-2017	7:00	2	N
5-Sep-2017 10:00 3.1 SW 5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	5-Sep-2017	8:00	2.2	SW
5-Sep-2017 11:00 2.7 SW 5-Sep-2017 12:00 3.2 WNW	5-Sep-2017	9:00	2.7	WSW
5-Sep-2017 12:00 3.2 WNW	5-Sep-2017	10:00	3.1	SW
	5-Sep-2017	11:00	2.7	SW
5-Sep-2017 13:00 3.2 WSW	5-Sep-2017	12:00	3.2	WNW
	5-Sep-2017	13:00	3.2	WSW

5-Sep-2017	14:00	3.3	WSW
5-Sep-2017	15:00	3.3	W
5-Sep-2017	16:00	3	W
5-Sep-2017	17:00	2.9	W
5-Sep-2017	18:00	2.6	WNW
5-Sep-2017	19:00	2.2	WNW
5-Sep-2017	20:00	2.3	N
5-Sep-2017	21:00	2.6	NNE
5-Sep-2017	22:00	2.4	W
5-Sep-2017	23:00	2.5	WNW
6-Sep-2017	0:00	2.7	WSW
6-Sep-2017	1:00	3.2	WSW
6-Sep-2017	2:00	2.7	SW
6-Sep-2017	3:00	2.7	SW
6-Sep-2017	4:00	2.7	WSW
6-Sep-2017	5:00	2.5	WSW
6-Sep-2017	6:00	2.2	SW
6-Sep-2017	7:00	2.1	WSW
6-Sep-2017	8:00	2.3	W
6-Sep-2017	9:00	2.6	WNW
6-Sep-2017	10:00	2.8	N
6-Sep-2017	11:00	3.2	SE
6-Sep-2017	12:00	3.1	SE
6-Sep-2017	13:00	3.5	SE
6-Sep-2017	14:00	3	SE
6-Sep-2017	15:00	2.8	SE
6-Sep-2017	16:00	3.1	NE
6-Sep-2017	17:00	3	WSW
6-Sep-2017	18:00	2.7	WSW
6-Sep-2017	19:00	2.5	ENE
6-Sep-2017	20:00	2.6	SE
6-Sep-2017	21:00	2.1	SSE
6-Sep-2017	22:00	2.1	SSE
6-Sep-2017	23:00	2.1	ESE
7-Sep-2017	0:00	2.2	SSE
7-Sep-2017	1:00	2.2	SE
7-Sep-2017	2:00	2.2	SSE
	I .	i e	

7-Sep-2017 4:00 1.8 SSE 7-Sep-2017 5:00 2 SSE 7-Sep-2017 6:00 1.8 SSE 7-Sep-2017 7:00 1.8 SSE 7-Sep-2017 7:00 1.8 SSE 7-Sep-2017 7:00 1.8 SSE 7-Sep-2017 8:00 1.9 S 7-Sep-2017 9:00 2.3 S 7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 8-Sep-2017 20:00 1.6 NE 8-Sep-2017 20:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 3:00 1.6 NE 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 6:00 1.4 W 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 1:00 2.2 WSW 8-Sep-2017 1:00 2.5 SW 8-Sep-2017 1:00 2.7 WSW 8-Sep-2017 1:00 2.9 WSW 8-Sep-2017 1:00 3.1 WNW				
7-Sep-2017 5:00 2 SSE 7-Sep-2017 6:00 1.8 SSE 7-Sep-2017 7:00 1.8 SSE 7-Sep-2017 7:00 1.8 S 7-Sep-2017 8:00 1.9 S 7-Sep-2017 9:00 2.3 S 7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 2.9 SSE 7-Sep-2017 16:00 2.3 SE 7-Sep-2017 16:00 2.3 SE 7-Sep-2017 16:00 2.3 SE 7-Sep-2017 16:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 8-Sep-2017 20:00 1.6 NE 8-Sep-2017 20:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 5:00 1.6 NWW 8-Sep-2017 5:00 1.6 NWW 8-Sep-2017 6:00 1.4 WWW 8-Sep-2017 6:00 1.4 WWW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 1:00 2.2 WSW 8-Sep-2017 1:00 2.5 SW 8-Sep-2017 1:00 2.7 WSW 8-Sep-2017 1:00 2.7 WSW 8-Sep-2017 1:00 2.9 WSW 8-Sep-2017 1:00 2.9 WSW 8-Sep-2017 1:00 2.9 WSW 8-Sep-2017 1:00 2.9 WSW	7-Sep-2017	3:00	1.9	ENE
7-Sep-2017 6:00 1.8 SSE 7-Sep-2017 7:00 1.8 S 7-Sep-2017 8:00 1.9 S 7-Sep-2017 9:00 2.3 S 7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 19:00 2.9 SSE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.6 NE 8-Sep-2017 0:00<	7-Sep-2017	4:00	1.8	SSE
7-Sep-2017 7:00 1.8 S 7-Sep-2017 8:00 1.9 S 7-Sep-2017 9:00 2.3 S 7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 19:00 2.9 SSE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 SNE 7-Sep-2017 20:00 1.6 NE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 2:00 </td <td>7-Sep-2017</td> <td>5:00</td> <td>2</td> <td>SSE</td>	7-Sep-2017	5:00	2	SSE
7-Sep-2017 8:00 1.9 S 7-Sep-2017 9:00 2.3 S 7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 15:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 3:0	7-Sep-2017	6:00	1.8	SSE
7-Sep-2017 9:00 2.3 S 7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 19:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 2.1 S 7-Sep-2017 20:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017	7-Sep-2017	7:00	1.8	S
7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 8-Sep-2017 2:00 1.8 ENE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 <t< td=""><td>7-Sep-2017</td><td>8:00</td><td>1.9</td><td>S</td></t<>	7-Sep-2017	8:00	1.9	S
7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 19:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 <td< td=""><td>7-Sep-2017</td><td>9:00</td><td>2.3</td><td>S</td></td<>	7-Sep-2017	9:00	2.3	S
7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 21:00 2.1 S 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017	7-Sep-2017	10:00	2.8	SSE
7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 <td< td=""><td>7-Sep-2017</td><td>11:00</td><td>3</td><td>SSE</td></td<>	7-Sep-2017	11:00	3	SSE
7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 <td< td=""><td>7-Sep-2017</td><td>12:00</td><td>3</td><td>SE</td></td<>	7-Sep-2017	12:00	3	SE
7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 <t< td=""><td>7-Sep-2017</td><td>13:00</td><td>2.9</td><td>SE</td></t<>	7-Sep-2017	13:00	2.9	SE
7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017	7-Sep-2017	14:00	3.1	ESE
7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 <t< td=""><td>7-Sep-2017</td><td>15:00</td><td>3.4</td><td>SE</td></t<>	7-Sep-2017	15:00	3.4	SE
7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13	7-Sep-2017	16:00	3	SSE
7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 1	7-Sep-2017	17:00	2.9	SSE
7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	7-Sep-2017	18:00	2.3	SE
7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 WNW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 12:00 3 W	7-Sep-2017	19:00	2	ENE
7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 7:00 2.2 WSW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 12:00 3 W	7-Sep-2017	20:00	1.7	ESE
7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	7-Sep-2017	21:00	2.1	ENE
8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	7-Sep-2017	22:00	2.1	S
8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	7-Sep-2017	23:00	1.8	ENE
8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	0:00	1.6	NE
8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	1:00	1.7	ENE
8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	2:00	1.6	WNW
8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	3:00	1.6	SSW
8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	4:00	1.5	ENE
8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	5:00	1.6	NW
8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	6:00	1.4	W
8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	7:00	1.6	WNW
8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	8:00	1.9	WNW
8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	9:00	2.2	WSW
8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	10:00	2.5	SW
8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	11:00	2.7	WSW
8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	12:00	3	W
	8-Sep-2017	13:00	2.9	WSW
8-Sep-2017 15:00 3.2 W	8-Sep-2017	14:00	3.1	WNW
	8-Sep-2017	15:00	3.2	W

8-Sep-2017	16:00	2.6	W
8-Sep-2017	17:00	2.5	WNW
8-Sep-2017	18:00	2.3	W
8-Sep-2017	19:00	2.1	WNW
8-Sep-2017	20:00	2	NE
8-Sep-2017	21:00	2.1	ENE
8-Sep-2017	22:00	1.9	NE
8-Sep-2017	23:00	1.7	ENE
9-Sep-2017	0:00	1.7	ENE
9-Sep-2017	1:00	1.7	ENE
9-Sep-2017	2:00	1.7	NE
9-Sep-2017	3:00	1.7	ENE
9-Sep-2017	4:00	1.6	ESE
9-Sep-2017	5:00	1.7	Е
9-Sep-2017	6:00	1.6	ESE
9-Sep-2017	7:00	1.7	Е
9-Sep-2017	8:00	2.1	ESE
9-Sep-2017	9:00	2.6	ENE
9-Sep-2017	10:00	3	NE
9-Sep-2017	11:00	3.1	SE
9-Sep-2017	12:00	3.3	SE
9-Sep-2017	13:00	3.2	ENE
9-Sep-2017	14:00	2.7	S
9-Sep-2017	15:00	3.1	S
9-Sep-2017	16:00	3.2	SE
9-Sep-2017	17:00	2.9	SE
9-Sep-2017	18:00	2.4	Е
9-Sep-2017	19:00	2.2	SSE
9-Sep-2017	20:00	1.9	SSE
9-Sep-2017	21:00	1.9	SSE
9-Sep-2017	22:00	1.8	N
9-Sep-2017	23:00	1.6	W
10-Sep-2017	0:00	1.7	W
10-Sep-2017	1:00	1.8	SSE
10-Sep-2017	2:00	1.6	WSW
10-Sep-2017	3:00	1.7	SW
10-Sep-2017	4:00	1.7	SW

10-Sep-2017 5:00 1.6 SW 10-Sep-2017 6:00 1.5 SW 10-Sep-2017 7:00 1.5 WNW 10-Sep-2017 8:00 1.6 NE 10-Sep-2017 9:00 2.1 NE 10-Sep-2017 10:00 2.4 S 10-Sep-2017 11:00 2.8 WNW 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 7:00 1.5 WNW 10-Sep-2017 8:00 1.6 NE 10-Sep-2017 9:00 2.1 NE 10-Sep-2017 10:00 2.4 S 10-Sep-2017 11:00 2.8 WNW 10-Sep-2017 12:00 3.1 E 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 8:00 1.6 NE 10-Sep-2017 9:00 2.1 NE 10-Sep-2017 10:00 2.4 S 10-Sep-2017 11:00 2.8 WNW 10-Sep-2017 12:00 3.1 E 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 9:00 2.1 NE 10-Sep-2017 10:00 2.4 S 10-Sep-2017 11:00 2.8 WNW 10-Sep-2017 12:00 3.1 E 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 10:00 2.4 S 10-Sep-2017 11:00 2.8 WNW 10-Sep-2017 12:00 3.1 E 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 11:00 2.8 WNW 10-Sep-2017 12:00 3.1 E 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 12:00 3.1 E 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 19:00 2 E
10-Sep-2017 20:00 2 ENE
10-Sep-2017 21:00 1.5 NE
10-Sep-2017 22:00 2 ENE
10-Sep-2017 23:00 1.7 ENE
11-Sep-2017 0:00 2.1 NNE
11-Sep-2017 1:00 1.7 NNE
11-Sep-2017 2:00 1.9 ENE
11-Sep-2017 3:00 1.7 ESE
11-Sep-2017 4:00 1.7 SE
11-Sep-2017 5:00 1.7 ESE
11-Sep-2017 6:00 1.8 ESE
11-Sep-2017 7:00 1.7 ESE
11-Sep-2017 8:00 2.1 E
11-Sep-2017 9:00 2.7 ESE
11-Sep-2017 10:00 2.8 ESE
11-Sep-2017 11:00 2.9 NNW
11-Sep-2017 12:00 2.9 W
11-Sep-2017 13:00 3 W
11-Sep-2017 14:00 3.3 WSW
11-Sep-2017 15:00 3.2 NW
11-Sep-2017 16:00 2.9 SW
11-Sep-2017 17:00 2.6 SW

11-Sep-2017 18:00 2.2 S 11-Sep-2017 19:00 2.1 E 11-Sep-2017 20:00 2.2 ENE 11-Sep-2017 21:00 2.3 NE 11-Sep-2017 22:00 2.3 ENE 11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 1.8 ENE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 3 NNE 12-Sep-2017		T	Т	T
11-Sep-2017 20:00 2.2 ENE 11-Sep-2017 21:00 2.3 NE 11-Sep-2017 22:00 2.3 ENE 11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 N 12-Sep-2017 7:00 2 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017	11-Sep-2017	18:00	2.2	S
11-Sep-2017 21:00 2.3 NE 11-Sep-2017 22:00 2.3 ENE 11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 15:00 3.1 ENE 12-Sep-2017	11-Sep-2017	19:00	2.1	E
11-Sep-2017 22:00 2.3 ENE 11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017	11-Sep-2017	20:00	2.2	ENE
11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 13:00 3.1 NE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017	11-Sep-2017	21:00	2.3	NE
12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 13:00 3.1 NE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 19:00 2.5 ESE 12-Sep-2017	11-Sep-2017	22:00	2.3	ENE
12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 3 NNE 12-Sep-2017 11:00 3 NNE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 19:00 2.5 ESE 12-Sep-2017 <td>11-Sep-2017</td> <td>23:00</td> <td>2.1</td> <td>NE</td>	11-Sep-2017	23:00	2.1	NE
12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017	12-Sep-2017	0:00	2.1	N
12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 11:00 3.1 NE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 1.8 NNE 12-Sep-2017	12-Sep-2017	1:00	2	ENE
12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 20:00 1.8 NNE 13-Sep-20	12-Sep-2017	2:00	2.1	ENE
12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 20:00 1.8 NNE 12-Sep-2017 20:00 1.8 NE 13-Sep-20	12-Sep-2017	3:00	2.2	ENE
12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 20:00 1.8 NNE 12-Sep-2017 20:00 1.6 N 13-Sep-2017 2:00 1.6 N 13-Sep-2017<	12-Sep-2017	4:00	2.1	SSE
12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 19:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 20:00 1.8 NNE 12-Sep-2017 20:00 1.7 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 2:00 1.6 E 13-Sep-2017 </td <td>12-Sep-2017</td> <td>5:00</td> <td>2.1</td> <td>NNE</td>	12-Sep-2017	5:00	2.1	NNE
12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 E 13-Sep-201	12-Sep-2017	6:00	1.8	ENE
12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 E 13-Sep-2017 4:00 1.6 ENE 13-Sep-2	12-Sep-2017	7:00	2	NE
12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Se	12-Sep-2017	8:00	2.3	N
12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	9:00	2.6	N
12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 5:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	10:00	2.7	N
12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	11:00	3	NNE
12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	12:00	3.1	NE
12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	13:00	3.3	ESE
12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	14:00	3.1	ENE
12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 E 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	15:00	3	ENE
12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	16:00	2.7	ENE
12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	17:00	2.5	ESE
12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	18:00	2.5	ESE
12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	19:00	2.3	SSE
12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	20:00	2.1	ENE
12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	21:00	1.8	NNE
13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	22:00	1.7	NE
13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	23:00	1.8	NE
13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	13-Sep-2017	0:00	1.6	N
13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	13-Sep-2017	1:00	1.7	NNE
13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	13-Sep-2017	2:00	1.6	Е
13-Sep-2017 5:00 1.5 E	13-Sep-2017	3:00	1.6	NE
	13-Sep-2017	4:00	1.6	ENE
13-Sep-2017 6:00 1.6 NNE	13-Sep-2017	5:00	1.5	E
	13-Sep-2017	6:00	1.6	NNE

13-Sep-2017 7:00 1.5 NNE 13-Sep-2017 8:00 1.9 ENE 13-Sep-2017 9:00 2.3 WSW 13-Sep-2017 10:00 2.7 N 13-Sep-2017 11:00 3 NN 13-Sep-2017 12:00 3.3 W 13-Sep-2017 12:00 3.1 ENE 13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 20:00 1.6 W 13-Sep-2017 20:00 1.6 W 13-Sep-2017 20:00 1.5 W 14-Sep-2017 20:00 1.5 SSW 14-Sep-2017 10:00 1.5 SSW 14-Sep-2017 20:00 1.5 SSW 14-Sep-2017 3:00 1.3 NNE 14-Sep-2017 3:00 2.5 NNE 14-Sep-2017 3:00 2.5 NNE 14-Sep-2017 3:00 2.9 WSW 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 11:00 2.9 SW 14-Sep-2017 15:00 2.9 SW				
13-Sep-2017 9:00 2.3 WSW 13-Sep-2017 10:00 2.7 N 13-Sep-2017 11:00 3 N 13-Sep-2017 12:00 3.3 W 13-Sep-2017 13:00 3.2 ENE 13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 20:00 1.6 W 13-Sep-2017 20:00 1.6 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.5 SSW 14-Sep-2017 </td <td>13-Sep-2017</td> <td>7:00</td> <td>1.5</td> <td>NNE</td>	13-Sep-2017	7:00	1.5	NNE
13-Sep-2017 10:00 2.7 N 13-Sep-2017 11:00 3 N 13-Sep-2017 12:00 3.3 W 13-Sep-2017 13:00 3.2 ENE 13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 20:00 1.6 ENE 13-Sep-2017 20:00 1.6 W 13-Sep-2017 20:00 1.6 W 13-Sep-2017 20:00 1.5 W 14-Sep-2017 20:00 1.5 W 14-Sep-2017 2:00 1.5 SW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017				
13-Sep-2017 11:00 3 N 13-Sep-2017 12:00 3.3 W 13-Sep-2017 13:00 3.2 ENE 13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017				
13-Sep-2017 12:00 3.3 W 13-Sep-2017 13:00 3.2 ENE 13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 0:00 1.5 SW 14-Sep-2017 1:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2	13-Sep-2017	10:00	2.7	
13-Sep-2017 13:00 3.2 ENE 13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 20:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 20:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-	13-Sep-2017	11:00	3	N
13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-	13-Sep-2017	12:00	3.3	W
13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-20	13-Sep-2017	13:00	3.2	ENE
13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 10:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-201	13-Sep-2017	14:00	3.1	ENE
13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-20	13-Sep-2017	15:00	2.8	ENE
13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 8:00 1.3 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 10:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2	13-Sep-2017	16:00	2.8	W
13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 10:00 2.8 W 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 SW 14-Sep-2017	13-Sep-2017	17:00	2.6	NNE
13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 8:00 1.3 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 13:00 2.9 SW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017	13-Sep-2017	18:00	2.3	NNE
13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 13:00 2.9 SW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017<	13-Sep-2017	19:00	2.1	NNE
13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 </td <td>13-Sep-2017</td> <td>20:00</td> <td>1.8</td> <td>ENE</td>	13-Sep-2017	20:00	1.8	ENE
13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 16:00 2.6 W 14-Sep-2017 </td <td>13-Sep-2017</td> <td>21:00</td> <td>1.6</td> <td>ENE</td>	13-Sep-2017	21:00	1.6	ENE
14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 16:00 2.6 W 14-Sep-2017 16:00 2.6 W 14-Sep-2017 </td <td>13-Sep-2017</td> <td>22:00</td> <td>1.6</td> <td>W</td>	13-Sep-2017	22:00	1.6	W
14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	13-Sep-2017	23:00	1.8	W
14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	0:00	1.5	W
14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	1:00	1.3	SW
14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	2:00	1.5	SSW
14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	3:00	1.5	SW
14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	4:00	1.4	NNE
14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	5:00	1.3	NNE
14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	6:00	1.3	NNE
14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	7:00	1.3	NNE
14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	8:00	1.8	NNE
14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	9:00	2.5	NNE
14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	10:00	2.8	W
14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	11:00	3.1	WNW
14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	12:00	3.1	WNW
14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	13:00	2.9	WSW
14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	14:00	2.9	SW
14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	15:00	2.9	SW
14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	16:00	2.6	W
	14-Sep-2017	17:00	2.7	SW
14-Sep-2017 19:00 2.1 SW	14-Sep-2017	18:00	2.4	SSW
1	14-Sep-2017	19:00	2.1	SW

14-Sep-2017 20:00 1.8 SW 14-Sep-2017 21:00 1.8 W 14-Sep-2017 22:00 1.9 WSW 14-Sep-2017 23:00 1.5 SW 15-Sep-2017 0:00 1.7 SW 15-Sep-2017 1:00 1.5 W 15-Sep-2017 2:00 1.6 SW 15-Sep-2017 3:00 1.6 WNW 15-Sep-2017 4:00 1.7 WSW 15-Sep-2017 5:00 1.6 SW 15-Sep-2017 6:00 1.5 SW 15-Sep-2017 6:00 1.5 SW 15-Sep-2017 9:00 2 SW 15-Sep-2017 9:00 2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 11:00 2.4 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017	Г	T	T	
14-Sep-2017 22:00 1.9 WSW 14-Sep-2017 23:00 1.5 SW 15-Sep-2017 0:00 1.7 SW 15-Sep-2017 1:00 1.5 W 15-Sep-2017 2:00 1.6 SW 15-Sep-2017 3:00 1.6 WNW 15-Sep-2017 4:00 1.7 WSW 15-Sep-2017 5:00 1.6 SW 15-Sep-2017 6:00 1.5 SW 15-Sep-2017 7:00 1.6 SW 15-Sep-2017 9:00 1.6 SW 15-Sep-2017 9:00 2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 15:00 2.5 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017	14-Sep-2017	20:00	1.8	SW
14-Sep-2017 23:00 1.5 SW 15-Sep-2017 0:00 1.7 SW 15-Sep-2017 1:00 1.5 W 15-Sep-2017 2:00 1.6 SW 15-Sep-2017 3:00 1.6 WNW 15-Sep-2017 4:00 1.7 WSW 15-Sep-2017 5:00 1.6 SW 15-Sep-2017 6:00 1.5 SW 15-Sep-2017 7:00 1.6 SW 15-Sep-2017 8:00 1.6 SW 15-Sep-2017 9:00 2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 15:00 2.5 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017	14-Sep-2017	21:00	1.8	W
15-Sep-2017 0:00 1.7 SW 15-Sep-2017 1:00 1.5 W 15-Sep-2017 2:00 1.6 SW 15-Sep-2017 3:00 1.6 WNW 15-Sep-2017 4:00 1.7 WSW 15-Sep-2017 5:00 1.6 SW 15-Sep-2017 6:00 1.5 SW 15-Sep-2017 7:00 1.6 SW 15-Sep-2017 8:00 1.6 SW 15-Sep-2017 9:00 2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 11:00 2.4 W 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 19:00 2.5 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017	14-Sep-2017	22:00	1.9	WSW
15-Sep-2017 1:00 1.5 W 15-Sep-2017 2:00 1.6 SW 15-Sep-2017 3:00 1.6 WNW 15-Sep-2017 4:00 1.7 WSW 15-Sep-2017 5:00 1.6 SW 15-Sep-2017 6:00 1.5 SW 15-Sep-2017 7:00 1.6 SW 15-Sep-2017 8:00 1.6 SW 15-Sep-2017 9:00 2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 11:00 2.4 W 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017	14-Sep-2017	23:00	1.5	SW
15-Sep-2017 2:00 1.6 SW 15-Sep-2017 3:00 1.6 WNW 15-Sep-2017 4:00 1.7 WSW 15-Sep-2017 5:00 1.6 SW 15-Sep-2017 6:00 1.5 SW 15-Sep-2017 7:00 1.6 SW 15-Sep-2017 8:00 1.6 SW 15-Sep-2017 9:00 2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 11:00 2.4 W 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017	15-Sep-2017	0:00	1.7	SW
15-Sep-2017 3:00 1.6 WNW 15-Sep-2017 4:00 1.7 WSW 15-Sep-2017 5:00 1.6 SW 15-Sep-2017 6:00 1.5 SW 15-Sep-2017 7:00 1.6 SW 15-Sep-2017 8:00 1.6 SW 15-Sep-2017 9:00 2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 11:00 2.4 W 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 20:00 1.5 NE 15-Sep-2017	15-Sep-2017	1:00	1.5	W
15-Sep-2017 4:00 1.7 WSW 15-Sep-2017 5:00 1.6 SW 15-Sep-2017 6:00 1.5 SW 15-Sep-2017 7:00 1.6 SW 15-Sep-2017 8:00 1.6 SW 15-Sep-2017 9:00 2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 11:00 2.4 W 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 20:00 1.6 SE 15-Sep-2017	15-Sep-2017	2:00	1.6	SW
15-Sep-2017 5:00 1.6 SW 15-Sep-2017 6:00 1.5 SW 15-Sep-2017 7:00 1.6 SW 15-Sep-2017 8:00 1.6 SW 15-Sep-2017 9:00 2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 11:00 2.4 W 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 20:00 1.5 NE 16-Sep-2017	15-Sep-2017	3:00	1.6	WNW
15-Sep-2017 6:00 1.5 SW 15-Sep-2017 7:00 1.6 SW 15-Sep-2017 8:00 1.6 SW 15-Sep-2017 9:00 2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 11:00 2.4 W 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 17:00 2.2 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 22:00 1.5 NE 15-Sep-2017 0:00 1.6 NE 16-Sep-2017	15-Sep-2017	4:00	1.7	WSW
15-Sep-2017 7:00 1.6 SW 15-Sep-2017 8:00 1.6 SW 15-Sep-2017 9:00 2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 11:00 2.4 W 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 17:00 2.2 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 21:00 1.5 NE 16-Sep-2017 0:00 1.5 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017	15-Sep-2017	5:00	1.6	SW
15-Sep-2017 8:00 1.6 SW 15-Sep-2017 9:00 2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 11:00 2.4 W 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 17:00 2.2 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 23:00 1.5 NE 16-Sep-2017 1:00 1.5 NE 16-Sep-2017 1:00 1.5 NE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017	15-Sep-2017	6:00	1.5	SW
15-Sep-2017 9:00 2 SW 15-Sep-2017 10:00 2.2 SW 15-Sep-2017 11:00 2.4 W 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 17:00 2.2 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 22:00 1.5 NE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 1:00 1.5 NE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017	15-Sep-2017	7:00	1.6	SW
15-Sep-2017 10:00 2.2 SW 15-Sep-2017 11:00 2.4 W 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 17:00 2.2 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 22:00 1.5 NE 15-Sep-2017 23:00 1.3 SE 16-Sep-2017 1:00 1.6 NE 16-Sep-2017 2:00 1.5 NNE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017<	15-Sep-2017	8:00	1.6	SW
15-Sep-2017 11:00 2.4 W 15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 17:00 2.2 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 22:00 1.5 NE 15-Sep-2017 23:00 1.3 SE 16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 </td <td>15-Sep-2017</td> <td>9:00</td> <td>2</td> <td>SW</td>	15-Sep-2017	9:00	2	SW
15-Sep-2017 12:00 2.6 SSW 15-Sep-2017 13:00 2.3 S 15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 17:00 2.2 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 23:00 1.3 SE 16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NNE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 <td>15-Sep-2017</td> <td>10:00</td> <td>2.2</td> <td>SW</td>	15-Sep-2017	10:00	2.2	SW
15-Sep-2017 13:00 2.3 S 15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 17:00 2.2 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 22:00 1.5 NE 15-Sep-2017 23:00 1.3 SE 16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NNE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 <td>15-Sep-2017</td> <td>11:00</td> <td>2.4</td> <td>W</td>	15-Sep-2017	11:00	2.4	W
15-Sep-2017 14:00 2.2 W 15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 17:00 2.2 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 22:00 1.5 NE 15-Sep-2017 23:00 1.3 SE 16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	15-Sep-2017	12:00	2.6	SSW
15-Sep-2017 15:00 2.5 W 15-Sep-2017 16:00 2.4 SW 15-Sep-2017 17:00 2.2 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 22:00 1.5 NE 15-Sep-2017 23:00 1.3 SE 16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	15-Sep-2017	13:00	2.3	S
15-Sep-2017 16:00 2.4 SW 15-Sep-2017 17:00 2.2 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 22:00 1.5 NE 15-Sep-2017 23:00 1.3 SE 16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	15-Sep-2017	14:00	2.2	W
15-Sep-2017 17:00 2.2 SW 15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 22:00 1.5 NE 15-Sep-2017 23:00 1.3 SE 16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	15-Sep-2017	15:00	2.5	W
15-Sep-2017 18:00 2.1 SW 15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 22:00 1.5 NE 15-Sep-2017 23:00 1.3 SE 16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	15-Sep-2017	16:00	2.4	SW
15-Sep-2017 19:00 1.5 SE 15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 22:00 1.5 NE 15-Sep-2017 23:00 1.3 SE 16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	15-Sep-2017	17:00	2.2	SW
15-Sep-2017 20:00 1.4 SE 15-Sep-2017 21:00 1.6 SE 15-Sep-2017 22:00 1.5 NE 15-Sep-2017 23:00 1.3 SE 16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	15-Sep-2017	18:00	2.1	SW
15-Sep-2017 21:00 1.6 SE 15-Sep-2017 22:00 1.5 NE 15-Sep-2017 23:00 1.3 SE 16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	15-Sep-2017	19:00	1.5	SE
15-Sep-2017 22:00 1.5 NE 15-Sep-2017 23:00 1.3 SE 16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	15-Sep-2017	20:00	1.4	SE
15-Sep-2017 23:00 1.3 SE 16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	15-Sep-2017	21:00	1.6	SE
16-Sep-2017 0:00 1.6 NE 16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	15-Sep-2017	22:00	1.5	NE
16-Sep-2017 1:00 1.5 NNE 16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	15-Sep-2017	23:00	1.3	SE
16-Sep-2017 2:00 1.5 NE 16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	16-Sep-2017	0:00	1.6	NE
16-Sep-2017 3:00 1.5 NNE 16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	16-Sep-2017	1:00	1.5	NNE
16-Sep-2017 4:00 1.7 NE 16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	16-Sep-2017	2:00	1.5	NE
16-Sep-2017 5:00 1.7 NE 16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	16-Sep-2017	3:00	1.5	NNE
16-Sep-2017 6:00 1.4 E 16-Sep-2017 7:00 1.7 E	16-Sep-2017	4:00	1.7	NE
16-Sep-2017 7:00 1.7 E	16-Sep-2017	5:00	1.7	NE
	16-Sep-2017	6:00	1.4	E
16-Sep-2017 8:00 1.6 E	16-Sep-2017	7:00	1.7	E
	16-Sep-2017	8:00	1.6	E

16-Sep-2017 9:00 2.5 E 16-Sep-2017 10:00 2.5 E 16-Sep-2017 11:00 2.8 ENE 16-Sep-2017 12:00 3.1 E 16-Sep-2017 13:00 2.8 WNW 16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 15:00 3 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 19:00 2.6 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.6 ESE 17-Sep-2017 20:00 1.4 SSE 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 5:00 1.4 SSE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.5 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 1:00 1.5 ESE 17-Sep-2017 1:00 1.5 ESE 17-Sep-2017 1:00 2.2 ESE 17-Sep-2017 1:00 2.2 ESE 17-Sep-2017 1:00 2.4 ENE 17-Sep-2017 1:00 2.7 ESE 17-Sep-2017 1:00 3.1 ESE 17-Sep-2017 1:00 2.2 SW 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 3.2 SSW 17-Sep-2017 1:00 2.3 ESE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 3.2 SSW 17-Sep-2017 1:00 3.2 SSW 17-Sep-2017 1:00 1.9 SW 17-Sep-2017 1:00 1.9 SW 17-Sep-2017 1:00 1.9 SW		1		<u> </u>
16-Sep-2017 11:00 2.8 ENE 16-Sep-2017 12:00 3.1 E 16-Sep-2017 13:00 2.8 WNW 16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-	16-Sep-2017	9:00	2.2	Е
16-Sep-2017 12:00 3.1 E 16-Sep-2017 13:00 2.8 WNW 16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.8 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 5:00 1.5 ESE 17-Se	16-Sep-2017	10:00	2.5	Е
16-Sep-2017 13:00 2.8 WNW 16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.8 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 5:00 1.5 ESE 17-	16-Sep-2017	11:00	2.8	ENE
16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 3:00 1.4 SSW 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 9:00 2.1 ESE 17-Se	16-Sep-2017	12:00	3.1	Е
16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 W 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 10:00 2.1 ESE 17-Se	16-Sep-2017	13:00	2.8	WNW
16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 10:00 2.1 ESE 17-Sep-2	16-Sep-2017	14:00	2.9	SSW
16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 10:00 2.4 ENE 17-Sep	16-Sep-2017	15:00	2.8	ENE
16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 10:00 2.7 ESE 17-Se	16-Sep-2017	16:00	3	ENE
16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep	16-Sep-2017	17:00	3.1	SSE
16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-	16-Sep-2017	18:00	2.6	SSE
16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 7:00 1.6 W 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-20	16-Sep-2017	19:00	2.6	ESE
16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Se	16-Sep-2017	20:00	2.1	SE
16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 16:00 3.2 SSW 17-S	16-Sep-2017	21:00	2.1	W
17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 18:00 2.2 SW 17-Sep	16-Sep-2017	22:00	1.5	WSW
17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Se	16-Sep-2017	23:00	1.7	SSW
17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 19:00 1.9 SW	17-Sep-2017	0:00	1.8	SSW
17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	1:00	1.9	ESE
17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 19:00 1.9 SW	17-Sep-2017	2:00	1.6	Е
17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	3:00	1.4	SSE
17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	4:00	1.4	SSW
17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	5:00	1.5	ESE
17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	6:00	2.2	ESE
17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	7:00	1.6	W
17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	8:00	1.7	SSW
17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	9:00	2.1	ESE
17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	10:00	2.4	ENE
17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	11:00	2.7	ESE
17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	12:00	3.1	ESE
17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	13:00	2.8	ESE
17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	14:00	2.6	SE
17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	15:00	2.9	SE
17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	16:00	3.2	SSW
17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	17:00	2.3	ESE
17-Sep-2017 20:00 2.1 SW	17-Sep-2017	18:00	2.2	SW
	17-Sep-2017	19:00	1.9	SW
17-Sep-2017 21:00 2.2 SW	17-Sep-2017	20:00	2.1	SW
	17-Sep-2017	21:00	2.2	SW

<u> </u>		1	
17-Sep-2017	22:00	2	W
17-Sep-2017	23:00	1.8	SW
18-Sep-2017	0:00	1.6	E
18-Sep-2017	1:00	1.7	ENE
18-Sep-2017	2:00	1.3	N
18-Sep-2017	3:00	1.6	N
18-Sep-2017	4:00	1.5	N
18-Sep-2017	5:00	1.6	WNW
18-Sep-2017	6:00	1.6	WNW
18-Sep-2017	7:00	1.5	ESE
18-Sep-2017	8:00	2	WNW
18-Sep-2017	9:00	2.6	SSW
18-Sep-2017	10:00	3.2	NW
18-Sep-2017	11:00	3.1	W
18-Sep-2017	12:00	3.2	NNE
18-Sep-2017	13:00	3.1	NNE
18-Sep-2017	14:00	3.2	NNE
18-Sep-2017	15:00	3.2	NNE
18-Sep-2017	16:00	3.1	NNE
18-Sep-2017	17:00	2.9	NE
18-Sep-2017	18:00	2.7	NNE
18-Sep-2017	19:00	2.6	NE
18-Sep-2017	20:00	2.3	ENE
18-Sep-2017	21:00	2.3	NE
18-Sep-2017	22:00	2.4	NE
18-Sep-2017	23:00	2.3	NE
19-Sep-2017	0:00	2.6	NE
19-Sep-2017	1:00	2.3	NE
19-Sep-2017	2:00	2.5	ENE
19-Sep-2017	3:00	2.3	ENE
19-Sep-2017	4:00	2.3	NE
19-Sep-2017	5:00	2.2	SE
19-Sep-2017	6:00	1.9	NE
19-Sep-2017	7:00	2	ENE
19-Sep-2017	8:00	2.2	NE
19-Sep-2017	9:00	2.8	ENE
19-Sep-2017	10:00	2.9	ENE

19-Sep-2017 12:00 2.9 NNE 19-Sep-2017 13:00 2.9 NE 19-Sep-2017 14:00 2.8 NE 19-Sep-2017 15:00 3.1 NE 19-Sep-2017 15:00 3.1 NE 19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 SW 20-Sep-2017 20:00 2.3 SW 20-Sep-2017 20:00 2.4 ENE 20-Sep-2017 20:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 SW 20-Sep-2017 4:00 2.3 SW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 7:00 3.1 WSW 20-Sep-2017 1:00 3.5 WSW 20-Sep-2017 1:00 3.5 WSW 20-Sep-2017 1:00 3.5 WSW 20-Sep-2017 1:00 3.5 WSW 20-Sep-2017 1:00 3.9 WSW	19-Sep-2017	11:00	3.1	NNE
19-Sep-2017 13:00 2.9 NE 19-Sep-2017 14:00 2.8 NE 19-Sep-2017 15:00 3.1 NE 19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.5 NE 20-Sep-2017 9:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.7 SW 20-Sep-2017 10:00 3.9 SW 20-Sep-2017 10:00 3.9 SW 20-Sep-2017 10:00 3.9 SW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 10:00 2.3 W 20-Sep-2017 10:00 2.3 W				
19-Sep-2017 14:00 2.8 NE 19-Sep-2017 15:00 3.1 NE 19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 3:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.7 WSW 20-Sep-2017 10:00 3.7 SW 20-Sep-2017 10:00 3.7 SW 20-Sep-2017 10:00 3.5 WSW 20-Sep-2017 10:00 3.5 WSW 20-Sep-2017 10:00 3.5 WSW 20-Sep-2017 10:00 3.5 WSW 20-Sep-2017 10:00 3.9 WSW 20-Sep-2017 10:00 3.9 WSW 20-Sep-2017 10:00 3.9 WSW 20-Sep-2017 10:00 2.9 WSW 20-Sep-2017 10:00 2.9 WSW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 20:00 2.9 WSW	-			
19-Sep-2017 15:00 3.1 NE 19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 20-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 3:00 2.2 E 20-Sep-2017	-			
19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SSW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 15:00 3.5 WSW 20-Sep-2017 15:00 3.5 WSW 20-Sep-2017 15:00 3.2 W 20-Sep-2017 15:00 3.9 SW 20-Sep-2017 15:00 3.9 SW 20-Sep-2017 15:00 3.9 SW 20-Sep-2017 15:00 3.9 SW 20-Sep-2017 15:00 2.9 SW 20-Sep-2017 20:00 2.9 SW 20-Sep-2017 20:00 2.3 W 20-Sep-2017 20:00 2.3 W				
19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 ENE 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 9:00 3 ENE 20-Sep-2017				
19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 10:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017	-			
19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017				
19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017				
19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 9:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 15:00 3.2 W 20-Sep-2017	19-Sep-2017	19:00	2.4	
19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 <td>19-Sep-2017</td> <td>20:00</td> <td>2.1</td> <td>N</td>	19-Sep-2017	20:00	2.1	N
19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 </td <td>19-Sep-2017</td> <td>21:00</td> <td>1.9</td> <td>W</td>	19-Sep-2017	21:00	1.9	W
20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017	19-Sep-2017	22:00	2.3	W
20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 <td>19-Sep-2017</td> <td>23:00</td> <td>2.4</td> <td>WSW</td>	19-Sep-2017	23:00	2.4	WSW
20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017	20-Sep-2017	0:00	2.3	SW
20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017	20-Sep-2017	1:00	2.4	ENE
20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 20:00 2 W 20-Sep-2017	20-Sep-2017	2:00	2.3	SW
20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017	20-Sep-2017	3:00	2.4	SW
20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	4:00	2.3	W
20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	5:00	2.4	SSW
20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	6:00	2.5	NE
20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	7:00	2.3	ENE
20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	8:00	2.2	E
20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	9:00	3	ENE
20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	10:00	3.1	WSW
20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	11:00	3.7	WSW
20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	12:00	3.5	WSW
20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	13:00	3.7	SW
20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	14:00	3.5	W
20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	15:00	3.2	W
20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	16:00	2.9	WSW
20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	17:00	3.4	WSW
20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	-	18:00	2.9	SW
20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W		19:00	2.9	N
20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	-			W
20-Sep-2017 22:00 2.4 W	-			
	· ·	+		
	· ·			

21-Sep-2017	0:00	3.1	W
21-Sep-2017	1:00	2.3	W
21-Sep-2017	2:00	2.5	ENE
21-Sep-2017	3:00	2.7	ENE
21-Sep-2017	4:00	2.8	NE
21-Sep-2017	5:00	2.6	NE
21-Sep-2017	6:00	2.3	NE
21-Sep-2017	7:00	2.9	ENE
21-Sep-2017	8:00	3.3	ENE
21-Sep-2017	9:00	3.6	ENE
21-Sep-2017	10:00	3.5	WNW
21-Sep-2017	11:00	3.8	ENE
21-Sep-2017	12:00	4.1	N
21-Sep-2017	13:00	4	ENE
21-Sep-2017	14:00	3.9	ENE
21-Sep-2017	15:00	3.6	NE
21-Sep-2017	16:00	3.6	N
21-Sep-2017	17:00	3.4	ESE
21-Sep-2017	18:00	3.4	ESE
21-Sep-2017	19:00	3.2	ESE
21-Sep-2017	20:00	2.8	NNE
21-Sep-2017	21:00	3	ENE
21-Sep-2017	22:00	2.8	ENE
21-Sep-2017	23:00	3	SSW
22-Sep-2017	0:00	2.9	SSW
22-Sep-2017	1:00	2.5	WNW
22-Sep-2017	2:00	2.2	SW
22-Sep-2017	3:00	2.4	WSW
22-Sep-2017	4:00	2.7	W
22-Sep-2017	5:00	2.5	WSW
22-Sep-2017	6:00	2	NNE
22-Sep-2017	7:00	2.4	E
22-Sep-2017	8:00	2.9	WSW
22-Sep-2017	9:00	3.2	SSW
22-Sep-2017	10:00	3.3	NE
22-Sep-2017	11:00	3.3	NE
22-Sep-2017	12:00	3.4	ENE

22-Sep-2017 13:00 3.1 ENE 22-Sep-2017 14:00 3.2 ENE 22-Sep-2017 15:00 3 ENE 22-Sep-2017 16:00 3.2 ENE 22-Sep-2017 17:00 2.8 N 22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 20:00 1.7 W 22-Sep-2017 20:00 1.6 W 22-Sep-2017 20:00 1.6 NE 23-Sep-2017 20:00 1.8 ENE 23-Sep-2017 20:00 1.6 NE 23-Sep-2017 10:00 1.7 N 23-Sep-2017 20:00 1.8 NW 23-Sep-2017 10:00 1.7 N 23-Sep-2017 10:00 1.7 N 23-Sep-2017 10:00 1.8 NW 23-Sep-2017 10:00 1.8 NW 23-Sep-2017 10:00 1.8 NW 23-Sep-2017 10:00 1.8 NW 23-Sep-2017 10:00 1.8 SWW 23-Sep-2017 10:00 1.6 ESE 23-Sep-2017 10:00 1.6 ESE 23-Sep-2017 10:00 1.6 NE 23-Sep-2017 10:00 1.6 NE 23-Sep-2017 10:00 1.6 NE 23-Sep-2017 10:00 1.8 SSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 10:00 3 NE 23-Sep-2017 10:00 3.4 N 23-Sep-2017 10:00 3.4 N 23-Sep-2017 10:00 3.5 ESE 23-Sep-2017 10:00 3.6 ESE 23-Sep-2017 10:00 3.7 NE 23-Sep-2017 10:00 3.9 ESE 23-Sep-2017 10:00 3.9 ENE 23-Sep-2017 10:00 2.9 ENE 23-Sep-2017 20:00 2.9 ENE		T	T	ı
22-Sep-2017 15:00 3 ENE 22-Sep-2017 16:00 3.2 ENE 22-Sep-2017 17:00 2.8 N 22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 20:00 1.6 NE 23-Sep-2017 20:00 1.6 NE 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 <td>22-Sep-2017</td> <td>13:00</td> <td>3.1</td> <td>ENE</td>	22-Sep-2017	13:00	3.1	ENE
22-Sep-2017 16:00 3.2 ENE 22-Sep-2017 17:00 2.8 N 22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017	22-Sep-2017	14:00	3.2	ENE
22-Sep-2017 17:00 2.8 N 22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 10:00 3 NE 23-Sep-2017	22-Sep-2017	15:00	3	ENE
22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017	22-Sep-2017	16:00	3.2	ENE
22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017	22-Sep-2017	17:00	2.8	N
22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017	22-Sep-2017	18:00	2.1	N
22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 10:00 3.4 N 23-Sep-2017 11:00 3.4 N 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017	22-Sep-2017	19:00	1.8	NNE
22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017	22-Sep-2017	20:00	1.9	N
22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017	22-Sep-2017	21:00	1.7	W
23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 18:00 2.7 NE 23-Sep-2017	22-Sep-2017	22:00	1.6	W
23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.7 NE 23-Sep-2017	22-Sep-2017	23:00	1.8	ENE
23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 19:00 2.9 SW 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 </td <td>23-Sep-2017</td> <td>0:00</td> <td>1.6</td> <td>NE</td>	23-Sep-2017	0:00	1.6	NE
23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 23:00 <t< td=""><td>23-Sep-2017</td><td>1:00</td><td>1.7</td><td>N</td></t<>	23-Sep-2017	1:00	1.7	N
23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 <t< td=""><td>23-Sep-2017</td><td>2:00</td><td>1.8</td><td>NW</td></t<>	23-Sep-2017	2:00	1.8	NW
23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 <td>23-Sep-2017</td> <td>3:00</td> <td>1.7</td> <td>NE</td>	23-Sep-2017	3:00	1.7	NE
23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 <td>23-Sep-2017</td> <td>4:00</td> <td>1.6</td> <td>ESE</td>	23-Sep-2017	4:00	1.6	ESE
23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	5:00	1.6	ESE
23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	6:00	1.6	NE
23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	7:00	1.8	SSW
23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	8:00	2	W
23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	9:00	2.4	WSW
23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	10:00	3	NE
23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	11:00	3.4	N
23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	12:00	3.2	ESE
23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	13:00	3.5	ESE
23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	14:00	3.3	ENE
23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	15:00	3.2	SE
23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	16:00	3.3	S
23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	17:00	2.9	SW
23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	18:00	2.7	NE
23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	19:00	2.6	ENE
23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	20:00	2.2	ENE
23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	21:00	2	ENE
24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	22:00	2	ENE
	23-Sep-2017	23:00	1.9	NE
24-Sep-2017 1:00 2 ENE	24-Sep-2017	0:00	1.9	NNE
	24-Sep-2017	1:00	2	ENE

	<u> </u>		
24-Sep-2017	2:00	1.8	E
24-Sep-2017	3:00	1.8	E
24-Sep-2017	4:00	2	SE
24-Sep-2017	5:00	2.3	ENE
24-Sep-2017	6:00	2	ENE
24-Sep-2017	7:00	1.9	Е
24-Sep-2017	8:00	2.4	ESE
24-Sep-2017	9:00	2.7	NE
24-Sep-2017	10:00	3	ENE
24-Sep-2017	11:00	3.3	ESE
24-Sep-2017	12:00	3.3	NE
24-Sep-2017	13:00	3.4	ENE
24-Sep-2017	14:00	3.3	ENE
24-Sep-2017	15:00	3.3	NE
24-Sep-2017	16:00	3.2	NE
24-Sep-2017	17:00	3.1	NE
24-Sep-2017	18:00	2.5	ENE
24-Sep-2017	19:00	2.3	NE
24-Sep-2017	20:00	2.1	NE
24-Sep-2017	21:00	2.3	ENE
24-Sep-2017	22:00	2.1	ENE
24-Sep-2017	23:00	2.2	ENE
25-Sep-2017	0:00	2.3	ENE
25-Sep-2017	1:00	2.3	ENE
25-Sep-2017	2:00	2.4	SE
25-Sep-2017	3:00	2.1	Е
25-Sep-2017	4:00	2.1	E
25-Sep-2017	5:00	2.1	Е
25-Sep-2017	6:00	1.8	Е
25-Sep-2017	7:00	1.7	NNE
25-Sep-2017	8:00	2	NE
25-Sep-2017	9:00	2.3	NNE
25-Sep-2017	10:00	2.7	ESE
25-Sep-2017	11:00	2.9	SSE
25-Sep-2017	12:00	3.2	NE
25-Sep-2017	13:00	2.8	NE
25-Sep-2017	14:00	2.8	NNE
1	1	1	1

	<u></u>	T	1
25-Sep-2017	15:00	2.8	NNE
25-Sep-2017	16:00	2.7	SSE
25-Sep-2017	17:00	2.2	ENE
25-Sep-2017	18:00	1.9	NE
25-Sep-2017	19:00	1.7	ENE
25-Sep-2017	20:00	1.5	ENE
25-Sep-2017	21:00	1.3	ENE
25-Sep-2017	22:00	1.5	E
25-Sep-2017	23:00	1.4	ENE
26-Sep-2017	0:00	1.3	ENE
26-Sep-2017	1:00	1.2	ENE
26-Sep-2017	2:00	1.3	NE
26-Sep-2017	3:00	1.6	ENE
26-Sep-2017	4:00	1.2	ENE
26-Sep-2017	5:00	1.1	ENE
26-Sep-2017	6:00	0.9	ENE
26-Sep-2017	7:00	1.2	ENE
26-Sep-2017	8:00	1.6	NE
26-Sep-2017	9:00	1.8	NE
26-Sep-2017	10:00	2.3	NE
26-Sep-2017	11:00	2.5	NE
26-Sep-2017	12:00	2.9	ENE
26-Sep-2017	13:00	3.3	NE
26-Sep-2017	14:00	2.9	NE
26-Sep-2017	15:00	2.5	NNE
26-Sep-2017	16:00	2.8	NNE
26-Sep-2017	17:00	2.3	NE
26-Sep-2017	18:00	2.1	E
26-Sep-2017	19:00	1.8	ESE
26-Sep-2017	20:00	1.5	ENE
26-Sep-2017	21:00	1.6	ENE
26-Sep-2017	22:00	1.4	ENE
26-Sep-2017	23:00	1.4	Е
27-Sep-2017	0:00	1.7	Е
27-Sep-2017	1:00	1.5	ENE
27-Sep-2017	2:00	1.5	ESE
27-Sep-2017	3:00	1.5	NE

27-Sep-2017	4:00	1.4	Е	
27-Sep-2017	5:00	1.4	ESE	
27-Sep-2017	6:00	1.2	NNE	
27-Sep-2017	7:00	1.2	SSE	
27-Sep-2017	8:00	1.5	SSE	
27-Sep-2017	9:00	2.2	NE	
27-Sep-2017	10:00	2.5	ENE	
27-Sep-2017	11:00	2.6	N	
27-Sep-2017	12:00	2.9	ENE	
27-Sep-2017	13:00	2.9	ENE	
27-Sep-2017	14:00	3	E	
27-Sep-2017	15:00	2.7	ENE	
27-Sep-2017	16:00	2.5	ENE	
27-Sep-2017	17:00	2.6	ESE	
27-Sep-2017	18:00	1.9	NNE	
27-Sep-2017	19:00	1.6	NNE	
27-Sep-2017	20:00	1.7	NNE	
27-Sep-2017	21:00	2.2	NE	
27-Sep-2017	22:00	1.4	ENE	
27-Sep-2017	23:00	1.8	NE	
28-Sep-2017	0:00	1.8	ENE	
28-Sep-2017	1:00	1.7	NE	
28-Sep-2017	2:00	1.8	ENE	
28-Sep-2017	3:00	1.9	E	
28-Sep-2017	4:00	1.9	NNE	
28-Sep-2017	5:00	1.7	ENE	
28-Sep-2017	6:00	1.6	NE	
28-Sep-2017	7:00	1.6	ENE	
28-Sep-2017	8:00	1.9	NE	
28-Sep-2017	9:00	2.1	ESE	
28-Sep-2017	10:00	4.4	ENE	
28-Sep-2017	11:00	4.6	ENE	
28-Sep-2017	12:00	4.6	ENE	
28-Sep-2017	13:00	4.6	NNE	
28-Sep-2017	14:00	4.4	ESE	
28-Sep-2017	15:00	4.4	ESE	
28-Sep-2017	16:00	4.3	SSW	
I				

	T	Т		
28-Sep-2017	17:00	3.7	SSE	
28-Sep-2017	18:00	3.9	ENE	
28-Sep-2017	19:00	3.5	ENE	
28-Sep-2017	20:00	3.5	NNE	
28-Sep-2017	21:00	3.7	NNE	
28-Sep-2017	22:00	3.6	NNE	
28-Sep-2017	23:00	3.7	NE	
29-Sep-2017	0:00	4	NE	
29-Sep-2017	1:00	3.8	ESE	
29-Sep-2017	2:00	4	ENE	
29-Sep-2017	3:00	4.2	NNE	
29-Sep-2017	4:00	3.8	NNE	
29-Sep-2017	5:00	4.7	NNE	
29-Sep-2017	6:00	4.5	NE	
29-Sep-2017	7:00	3.7	NNE	
29-Sep-2017	8:00	4	ESE	
29-Sep-2017	9:00	4.3	ENE	
29-Sep-2017	10:00	4.1	W	
29-Sep-2017	11:00	4.5	NE	
29-Sep-2017	12:00	4.7	NNE	
29-Sep-2017	13:00	4.6	ENE	
29-Sep-2017	14:00	4.6	ENE	
29-Sep-2017	15:00	4.6	N	
29-Sep-2017	16:00	4.4	NE	
29-Sep-2017	17:00	4.5	ENE	
29-Sep-2017	18:00	4.2	ENE	
29-Sep-2017	19:00	4	W	
29-Sep-2017	20:00	3.9	NNE	
29-Sep-2017	21:00	3.8	N	
29-Sep-2017	22:00	4.1	SSE	
29-Sep-2017	23:00	3.7	SE	
30-Sep-2017	0:00	3.8	WSW	
30-Sep-2017	1:00	3.9	SSE	
30-Sep-2017	2:00	3.7	SSE	
30-Sep-2017	3:00	1.8	SSE	
30-Sep-2017	4:00	2	ENE	
30-Sep-2017	5:00	2.1	ENE	

30-Sep-2017	6:00	1.9	NE	
30-Sep-2017	7:00	2	NE	
30-Sep-2017	8:00	2.3	NNE	
30-Sep-2017	9:00	2.7	NE	
30-Sep-2017	10:00	3	ENE	
30-Sep-2017	11:00	3.3	E	
30-Sep-2017	12:00	3.7	ENE	
30-Sep-2017	13:00	3.6	SSE	
30-Sep-2017	14:00	3.5	NE	
30-Sep-2017	15:00	3.4	NNE	
30-Sep-2017	16:00	3.1	NNE	
30-Sep-2017	17:00	2.7	ENE	
30-Sep-2017	18:00	2.3	SW	
30-Sep-2017	19:00	2.2	WSW	
30-Sep-2017	20:00	2.2	W	
30-Sep-2017	21:00	2.1	WSW	
30-Sep-2017	22:00	2.1	NE	
30-Sep-2017	23:00	2.2	ESE	

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KL/2012/02

Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for September 2017

	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	•	•	•	,	1-Sep	2-Sep
					Noise [M9] 24 hr TSP [AM1(C)]	
3-Sep	4-Sep	5-Sep	6-Sep	7-Sep	8-Sep	9-Sep
	1 hr TSP X3 [AM1(C)]	24hr TSP AM2(A)	1 hr TSP X3 [AM2] Noise [M4]	Noise [M9] 24 hr TSP [AM1(C)]	1 hr TSP X3 [AMI(C)] Noise [M3]	
10-Sep	11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep
	24hr TSP AM2(A)	1 hr TSP X3 [AM2] Noise [M4]	Noise [M9] 24 hr TSP [AM1(C)]	1 hr TSP X3 [AM1C] Noise [M3]		24hr TSP AM2(A)
17-Sep	18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep
	1 hr TSP X3 [AM2] Noise [M4]	Noise [M9] 24 hr TSP [AM1(C)]	1 hr TSP X3 [AM1(C)] Noise [M3]		24hr TSP AM2(A)	1 hr TSP X3 [AM2]
24-Sep	25-Sep	[AW1(C)] 26-Sep	27-Sep	28-Sep	29-Sep	30-Sep
21 50	24 hr TSP [AM1(C)]	1 hr TSP X3 [AM1(C)] Noise [M3]	27 669	24hr TSP AM2(A)	1 hr TSP X3 [AM1(C)][AM2] Noise [M4, M9] 24 hr TSP [AM1(C)]	50 SEP

Air Quality Monitoring Station

AM1(C) -Boundary of KTD/Outside Contractor's site office of Contract SCL 1107 AM2 - Lee Kau Yan Memorial School

Noise Monitoring Station

M3 - Cognitio College M4 - Lee Kau Yan Memorial School

M9 - Tak Long Estate

Contract No. KL/2012/02

Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for October 2017

	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct
8-Oct	9-Oct	1 hr TSP X3 [AM2] Noise [M4] [M9] 24 hr TSP [AM1(C)] [AM2(A)]	1 hr TSP X3 [AM1(C)] Noise [M3]	12-Oct	24 hr TSP [AM1(C)]	14-Oct
	1 hr TSP X3 [AM2] Noise [M4] 24 hr TSP [AM1(C)] [AM2(A)]	1 hr TSP X3 [AM1(C)] Noise [M3]			Noise [M9] 24 hr TSP [AM1(C)]	1 hr TSP X3 [AM2] 24hr TSP AM2(A)
15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct
	1 hr TSP X3 [AM1(C)] Noise [M3]		Noise [M9]	1 hr TSP X3 [AM2] Noise [M4] 24 hr TSP [AM1(C)] [AM2(A)]	1 hr TSP X3 [AM1(C)]	
22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct
		Noise [M9]	1 hr TSP X3 [AM2] Noise [M4] 24 hr TSP [AM1(C)] [AM2(A)]	1 hr TSP X3 [AM1(C)] Noise [M3]		
29-Oct	30-Oct	31-Oct				
	Noise [M9]	1 hr TSP X3 [AM2] Noise [M4] 24 hr TSP [AM1(C)] [AM2(A)]				

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM1(C) -Boundary of KTD/Outside Contractor's site office of Contract SCL 1107 AM2 - Lee Kau Yan Memorial School

Noise Monitoring Station

M3 - Cognitio College

M4 - Lee Kau Yan Memorial School M9 - Tak Long Estate

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix E - 1-hour TSP Monitoring Results

Location AM1(C) - Boundary of KTD/ Outside Contractor's site office of Contract SCL 1107								
Date	Time	Weather	Particulate Concentration (µg/m3)					
4-Sep-17	13:00	Cloudy	237.5					
4-Sep-17	14:00	Cloudy	244.0					
4-Sep-17	15:00	Cloudy	260.1					
8-Sep-17	13:30	Sunny	89.8					
8-Sep-17	14:30	Sunny	86.3					
8-Sep-17	15:30	Sunny	92.6					
14-Sep-17	9:00	Sunny	150.3					
14-Sep-17	10:00	Sunny	161.0					
14-Sep-17	11:00	Sunny	148.9					
20-Sep-17	14:00	Sunny	230.6					
20-Sep-17	15:00	Sunny	217.2					
20-Sep-17	16:00	Sunny	193.5					
26-Sep-17	13:20	Sunny	46.7					
26-Sep-17	14:20	Sunny	48.4					
26-Sep-17	15:20	Sunny	52.9					
29-Sep-17	13:00	Sunny	42.5					
29-Sep-17	14:00	Sunny	72.8					
29-Sep-17	15:00	Sunny	83.1					
		Average	136.6					
		Maximum	260.1					
		Minimum	42.5					

Location AM2	- Lee Kau	Yan Memoria	al School
Date	Time	Weather	Particulate Concentration (μg/m3)
6-Sep-17	13:30	Cloudy	121.4
6-Sep-17	14:30	Cloudy	123.4
6-Sep-17	15:30	Cloudy	135.6
12-Sep-17	13:05	Cloudy	98.5
12-Sep-17	14:05	Cloudy	96.2
12-Sep-17	15:05	Cloudy	90.6
18-Sep-17	13:05	Sunny	163.3
18-Sep-17	14:05	Sunny	166.0
18-Sep-17	15:05	Sunny	166.9
23-Sep-17	13:10	Sunny	176.4
23-Sep-17	14:10	Sunny	191.8
23-Sep-17	15:10	Sunny	188.2
29-Sep-17	9:00	Sunny	64.7
29-Sep-17	10:00	Sunny	70.3
29-Sep-17	11:00	Sunny	67.6
_	<u>-</u>	Average	128.1
		Maximum	191.8
		Minimum	64.7

MA13043/App E - 1hr TSP Cinotech

1-hr TSP Concentration Levels



Title	Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area	Scale	N.T.S	Project No.	MA13043	CINOTECH
	Graphical Presentation of 1-hour TSP Monitoring Results	Date	Sep 17	Append	ix E	CINOIECH

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

AM1(C) -Boundary of KTD/Outside Contractor's site office of Contract SCL 1107


Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
1-Sep-17	Cloudy	300.4	757.6	2.8570	3.0143	0.1573	6840.9	6864.9	24.0	1.22	1.22	1.22	1761.2	89.3
7-Sep-17	Sunny	302.7	759.3	2.7926	2.8763	0.0837	6864.9	6888.9	24.0	1.22	1.22	1.22	1756.3	47.7
13-Sep-17	Sunny	302.3	761.1	2.8788	3.0130	0.1342	6888.9	6912.9	24.0	1.23	1.23	1.23	1770.5	75.8
19-Sep-17	Sunny	302.4	760.7	3.3114	3.3941	0.0827	6912.9	6936.9	24.0	1.23	1.23	1.23	1769.8	46.7
25-Sep-17	Sunny	302.1	761.2	3.3066	3.3455	0.0389	6936.9	6960.9	24.0	1.23	1.23	1.23	1771.2	22.0
29-Sep-17	Cloudy	302.8	762.4	3.2921	3.3403	0.0482	6960.9	6984.9	24.0	1.23	1.23	1.23	1770.5	27.2
													Min	22.0
													Max	89.3
													Average	51.4


Location AM2(A) - Ng Wah Catholic Secondary School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
5-Sep-17	Cloudy	300.5	759.4	2.9229	3.0662	0.1433	15523.2	15547.2	24.0	1.23	1.23	1.23	1772.0	80.9
11-Sep-17	Cloudy	303.4	760.1	2.8871	3.0056	0.1185	15571.2	15595.2	24.0	1.23	1.22	1.23	1764.3	67.2
16-Sep-17	Sunny	304.1	761.4	3.3591	3.5771	0.2180	15619.2	15643.2	24.0	1.23	1.22	1.22	1763.8	123.6
22-Sep-17	Sunny	299.7	760.7	3.3186	3.4006	0.0820	15667.2	15691.2	24.0	1.23	1.23	1.23	1775.9	46.2
28-Sep-17	Sunny	303.5	760.1	3.3236	3.5027	0.1791	15715.2	15739.2	24.0	1.22	1.22	1.22	1755.7	102.0
													Min	46.2
													Max	123.6
													Average	84.0


MA13056/App F - 24hr TSP Cinotech

24-hr TSP Concentration Levels





Title	Contract No. KL/2012/02	Sca
	Kai Tak Development - Stage 3A Infrastructure at Former North Apron	
	Area	
	Graphical Presentation of 24-hour TSP Monitoring Results	Date





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix G - Noise Monitoring Results

Location M3 -	Location M3 - Cognitio College									
	it: dB (A) (30-min)									
Date	Time	Weather	Measured Noise Level			Background Noise	Construction Noise Level			
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}			
8-Sep-17	11:20	Cloudy	79.6	81.0	77.0	80.1	79.6 Measured ≤ Background			
14-Sep-17	11:00	Sunny	78.1	79.9	75.6	78.0	61.7			
20-Sep-17	11:30	Sunny	79.6	81.5	77.1	79.5	63.2			
26-Sep-17	11:00	Sunny	77.9	79.6	75.7	78.8	77.9 Measured ≦ Background			

Location M4 -	Lee Kau Ya	ın Memorial S	chool				
					Un	it: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
6-Sep-17	14:00	Cloudy	74.2	75.8	72.9		74.2 Measured ≤ Baseline
12-Sep-17	13:40	Cloudy	73.2	75.6	72.0	76.7	73.2 Measured ≤ Baseline
18-Sep-17	13:15	Sunny	76.2	77.3	74.3	70.7	76.2 Measured ≤ Baseline
29-Sep-17	10:35	Sunny	76.1	77.5	74.6		76.1 Measured ≤ Baseline

Location M9 - Tak Long Estate									
					Un	it: dB (A) (30-min)			
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level		
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}		
1-Sep-17	10:00	Cloudy	63.0	64.2	60.4		60.1		
7-Sep-17	10:00	Cloudy	63.6	65.4	62.0		61.2		
13-Sep-17	09:30	Cloudy	63.2	65.0	62.1	59.9	60.5		
19-Sep-17	13:35	Sunny	63.2	64.3	60.6		60.5		
29-Sep-17	13:30	Sunny	64.0	65.6	62.0		61.9		

MA13043/App G - Noise Cinotech



APPENDIX H SUMMARY OF EXCEEDANCE

Contract No. KL/2012/02 Kai Tak Development –Stage 3A Infrastructure at Former North Apron Area

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2012/02

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170908
Date	8 September 2017
Time	14:30 – 16:00

Ref. No.	Non-Compliance	Related Item No.					
-	None identified	-					
Ref. No.	Remarks/Observations						
	B. Water Quality	Item No.					
	No environmental deficiency was identified during the site inspection.						
	C. Air Quality						
	No environmental deficiency was identified during the site inspection.						
	D. Noise						
	No environmental deficiency was identified during the site inspection.						
	E. Waste / Chemical Management						
	No environmental deficiency was identified during the site inspection.						
	F. Visual and Landscape						
170908-R01	The fencing for tree protection zone should be properly maintained.	F 1					
	G. Permits /Licences						
	No environmental deficiency was identified during the site inspection.						
	H. Others						
	• Follow-up on previous audit section (Ref. No.: 170830), all environmental deficiency was identified/improved by the Contractor.						

	Name	Signature	Date
Recorded by	KC Chung	Chy	8 September 2017
Checked by	Dr. Priscilla Choy	WI	8 September 2017

Stage 3A Infrastructure at Former North Apron Area

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170915	
Date	15 September 2017	
Time	14:30 – 15:30	

Ref. No.	Non-Compliance	Related
		Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
-	F. Visual and Landscape	
	No environmental deficiency was identified during the site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170908), all environmental deficiency was identified/improved by the Contractor.	

Ch	15 September 2017
NI	15 September 2017
	Cly NJ

1

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170919	
Date	19 September 2017	
Time	14:00 – 16:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	
	B. Water Quality	
170919-R01	Standing water near King Fok Street should be cleared and avoided.	B8
	C. Air Quality	
170919-R2	Stockpiles near King Fok Street should be covered for dust suppression.	C7
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during the site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170915), no major environmental deficiency was identified during the site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo	Lancon	19 September 2017
Checked by	Dr. Priscilla Choy	NI	19 September 2017

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170927
Date	27 September 2017
Time	14:00 – 16:00

Ref. No.	Non-Compliance	Related Item No.	
-	None identified	_	
Ref. No.	Remarks/Observations		
	B. Water Quality		
	No environmental deficiency was identified during the site inspection.		
	C. Air Quality		
170927-R01	Stockpiles near SW3 and PERE should be covered for dust suppression.	C7	
	D. Noise		
	No environmental deficiency was identified during the site inspection.		
	E. Waste / Chemical Management		
	No environmental deficiency was identified during the site inspection.		
	F. Visual and Landscape		
	No environmental deficiency was identified during the site inspection.		
	G. Permits /Licences		
	No environmental deficiency was identified during the site inspection.		
	H. Others		
	• Follow-up on previous audit section (Ref. No.: 170919), follow up action is required for item 170919-R01 which is remarked as item 170927-R01.		

	Name	Signature	Date
Recorded by	KC Chung	U	27 September 2017
Checked by	Dr. Priscilla Choy	i II	27 September 2017

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being	Identify source and investigate the	Check monitoring data submitted	1. Notify Contractor.	Rectify any unacceptable practice;
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.
	3. Repeat measurement to confirm finding.	method.		
Action Level being	Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	1. Discuss with ET and IEC on proper
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of	
	6. If exceedance continues, arrange		remedial measures;	
	meeting with IEC and ER;		5. Conduct meeting with ET and	
	7. If exceedance stops, cease additional		IEC if exceedance continues.	
	monitoring.			
Limit Level being	Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
Limit Level being	1. Notify IEC, ER, Contractor and	1. Check monitoring data submitted	Confirm receipt of notification	1. Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Action Level	1. Notify ER, IEC and Contractor;	Review the investigation	1. Confirm receipt of	1. Submit noise mitigation	
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;	
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation	
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.	
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be	
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after	
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)	
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;		
	check mitigation effectiveness.	(The above actions should be	4. Supervise the		
	(The above actions should be taken	taken within 2 working days after	implementation of remedial		
	within 2 working days after the	the exceedance is identified)	measures.		
	exceedance is identified)		(The above actions should be		
			taken within 2 working days		
			after the exceedance is		
			identified)		
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to	
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;	
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial	
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3	
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;	
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed	
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;	

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

Event/Action Plan for Landscape and Visual

EVENT			ACTION	
ACTION LEVEL	ET	IEC	ER	CONTRACTOR
Design Check	1. Check final	1. Check report.	Undertake remedial design if necessary	
	design conforms to	2. Recommend		
	the requirements	remedial design if		
	of EP and prepare	necessary		
	report.			
Non-conformity on one occasion	1. Identify Source	1. Check report	Notify Contractor	Amend working methods
	2. Inform IEC and	2. Check Contractor's	2. Ensure remedial measures are properly	2. Rectify damage and
	ER	working method	implemented	undertake any necessary
	3. Discuss remedial	3. Discuss with ET and		replacement
	actions with IEC,	Contractor on possible		
	ER and Contractor	remedial measures		
	4. Monitor remedial	4. Advise ER on		
	actions until	effectiveness of		
	rectification has	proposed remedial		
	been completed	measures.		
		5. Check implementation		
		of remedial measures.		
Repeated Non-conformity	1. Identify Source	1. Check monitoring	1. Notify Contractor	Amend working methods
	Inform IEC and	report	2. Ensure remedial measures are properly	2. Rectify damage and

E	ER	2. Check Contractor's	implemented	undertake any necessary
2	2. Increase	working method		replacement
r	monitoring	3. Discuss with ET and		
f	frequency	Contractor on possible		
3	3. Discuss remedial	remedial measures		
8	actions with IEC,	4. Advise ER on		
E	ER and Contractor	effectiveness of		
4	4. Monitor remedial	proposed remedial		
8	actions until	measures		
r	rectification has	5. Supervise		
l t	been completed	implementation of		
5	5. If non-conformity	remedial measures.		
	stops, cease			
a	additional			
r	monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EIA Ref.	Recommended Mitigation Measures	Implementation
		Status
Constru	ction Air Quality	
S6.5	8 times daily watering of the work site with active dust emitting activities.	٨
S6.8	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation	
	measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative	
	dust impacts.	
	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable	*
	sheeting to reduce dust emission.	
	Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying	۸
	area should have properly fitted side and tail boards.	
	Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be	٨
	dampened and covered by a clean tarpaulin.	
	The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The	٨
	material should also be dampened if necessary before transportation.	
	The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated	٨
	roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	
	Vehicle washing facilities should be provided at every vehicle exit point.	٨
	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	٨
	be paved with concrete, bituminous materials or hardcores.	
	Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain	٨
	the entire road surface wet.	
	Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on	٨
	the top and the three sides.	
	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	٨

S6.8	•	DWFI compound for JVBC:	N/A
		A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS	
		by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of	
		the compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the	
		potential odour emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations	
		within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high efficiency	
		deodorizers before discharge to the atmosphere.	
	•	Desilting compound for KTN:	N/A
		Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the	
		KTAC and KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities	
		will form part of the compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully	
		mitigate the potential odour emissions from the headspace of KTN near the existing discharge locations. The odour generating	
		operations within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high	
		efficiency deodorizers before discharge to the atmosphere.	
	•	Decking or reconstruction of KTN within apron area:	N/A
		It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1	
		to the north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with	
		nonodorous fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water	
		surface of not more than 16m.	
	•	Localised maintenance dredging:	N/A
		Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and	
		KTTS. With reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of	
		KTAC (i.e. to the north of taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of	
		KTAC, and the area near the JVC discharge have water depths shallower than 3.5m. The area involved would be about 40% of	
		the northern KTAC and the dredging depth required would be from about 2.7m to less than 1m. The maintenance dredging to be	
		carried out prior to the occupation of any new development in the immediate vicinity of KTAC to avoid potential localized odour	

	impacts at the future ASRs during the maintenance dredging operation.	
	Improvement of water circulation in KTAC and KTTS:	N/A
	600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be	
	substantially improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be	
	increased.	
	In-situ sediment treatment by bioremediation:	N/A
	Bioremediation would be applied to the entire KTAC and KTTS.	
Constru	uction Noise	
S7.8	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air	۸
	Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	
S7.9	Good Site Practice:	
	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	۸
	Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction	۸
	program.	
	Mobile plant, if any, should be sited as far away from NSRs as possible.	۸
	Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be	۸
	throttled down to a minimum.	
	Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away	۸
	from the nearby NSRs.	
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site	۸
	construction activities.	
S7.9	Scheduling of Construction Works during School Examination Period	۸
S7.8	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
S7.8	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A

S7.8	(i)	Provision of low noise surfacing in a section of Road L4 before occupation of Site 1I1; and	N/A
	(ii)	Setback of building about 5m from site boundary.	N/A
S7.8	Setba	ck of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
S7.8	(i)	avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive	N/A
		façade of class room facing Road L2 and L4; and	
	(ii)	for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or	N/A
		do not provide the facades with openable window.	
S7.8	(i)	avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or	N/A
	(ii)	provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s)	N/A
		located at less than 55m away from To Kwa Wan Road to no more than 25m above ground	
S7.8	(i)	avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po	٨
		Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to	
		minimise the potential traffic noise impacts from the slip road	
S7.8	All the	ventilation fans installed in the below will be provided with silencers or acoustics treatment.	
	(i)	SPS	N/A
	(ii)	ESS	N/A
	(iii)	Tunnel Ventilation Shaft	N/A
	(iv)	EFTS depot	N/A
S7.8	Install	ation of retractable roof or other equivalent measures	N/A
Constr	uction V	Vater Quality	
S8.8	The fo	ollowing mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including:	
		Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply;	N/A
		Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty	N/A
		pumps;	
		An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and	N/A

${\bf Appendix} \; {\bf K-Summary} \; {\bf of} \; {\bf Implementation} \; {\bf Schedule} \; {\bf of} \; {\bf Mitigation} \; {\bf Measures} \; {\bf for} \; {\bf Construction} \; {\bf Phase}$

	For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should	N/A
	be provided so that swift actions could be taken in case of malfunction of unmanned facilities	
S8.8	Construction Phase	
	Marine-based Construction	
	Capital and Maintenance Dredging for Cruise Terminal	
	Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT	N/A
	Dredging.	
S8.8	Fireboat Berth, Runway Opening and Road T2	
	Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any	N/A
	dredging and filling activities in open water.	
S8.8	Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a	N/A
	maximum production rate of 1,000m³ per day using one grab dredger.	
S8.8	The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be	N/A
	removed until completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of	
	the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works	
	area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after	
	completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of	
	2,000m³ per day using one grab dredger.	
8.8	Dredging for Road T2 should be conducted at a maximum rate of 8,000m³ per day (using four grab dredgers) whereas the sand filling	N/A
	should be conducted at a maximum rate of 2,000m3 per day (using two grab dredgers).	
8.8	Silt screens shall be applied to seawater intakes at WSD seawater intake.	N/A

S8.8	Land-based Construction	
	Construction Runoff	
	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion.	
	Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of	
	appropriate mitigation measures which include:	
	use of sediment traps	۸
	adequate maintenance of drainage systems to prevent flooding and overflow	۸
S8.8	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September).	۸
	All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days	
	of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year	
	when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	
S8.8	Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance.	۸
	The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection.	
	Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond.	
	Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of	
	efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	
S8.8	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are	۸
	recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is	
	flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S8.8	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m³ should be covered with	۸
	tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt	
	or debris into any drainage system.	
S8.8	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt,	۸
	construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	
S8.8	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and	*
	actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid	

	to the control of silty surface runoff during storm events.	
S8.8	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm	N/A(1)
	water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	
S8.8	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by	٨
	them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should	
	have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of	
	access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the	
	wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	
S8.8	Drainage	
	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities.	٨
	Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There	
	should be no direct discharge of effluent from the site into the sea	
S8.8	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the	٨
	controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and	
	efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original	
	condition when the construction work has finished or the temporary diversion is no longer required.	
S8.8	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110%	۸
	of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	
S8.8	Sewage Effluent	
	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment	٨
	facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer	
	system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction	
	workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	

${\bf Appendix} \; {\bf K-Summary} \; {\bf of} \; {\bf Implementation} \; {\bf Schedule} \; {\bf of} \; {\bf Mitigation} \; {\bf Measures} \; {\bf for} \; {\bf Construction} \; {\bf Phase}$

S8.8	Stormwater Discharges	
	Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes	۸
S8.8	Debris and Litter	
	In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur	۸
S8.8	Construction Works at or in Close Proximity of Storm Culvert or Seafront	
	The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	^
S8.8	The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	۸
S8.8	Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works	Λ
S8.8	Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	٨
S8.8	Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	۸
S8.8	Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	۸
S8.8	Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	۸
S8.8	Construction effluent, site run-off and sewage should be properly collected and/or treated.	۸
S8.8	Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead	N/A

	,	
	edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	
S8.8	Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage	N/A
	of construction materials.	
S8.8	Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	N/A
S8.8	Supervisory staff should be assigned to station on site to closely supervise and monitor the works	۸
S8.8	Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	N/A
Constru	ction Waste Management	
\$9.5	Good Site Practices	
	It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to.	
	Recommendations for good site practices during the dredging activities include:	
	Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection	۸
	and effective disposal to an appropriate facility, of all wastes generated at the site.	
	Training of site personnel in proper waste management and chemical waste handling procedures.	۸
	Provision of sufficient waste disposal points and regular collection for disposal.	۸
	Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by	۸
	transporting wastes in enclosed containers.	
	A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	۸
S9.5	Waste Reduction Measures	
	Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the	
	planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste	
	reduction include:	
	Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals	۸
	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of	۸
	materials and their proper disposal	
	• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be	۸
	segregated from other general refuse generated by the work force	

	Any unused chemicals or those with remaining functional capacity should be recycled.	٨
	They are add the man remaining functional supports the add to recycled	۸
	Proper storage and site practices to minimise the potential for damage or contamination of construction materials	٨
S9.5	Dredged Marine Sediment	
	The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management	N/A
	of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the	
	Dumping at Sea Ordinance and is the responsibility of the Director of Environmental Protection (DEP)	
S9.5	The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC	N/A
	depending on their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal.	
	Contaminated sediment would require either Type 1 - Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or	
	Type 3 – Special Treatment / Disposal and must be dredged and transported with great care in accordance with ETWB TCW No.	
	34/2002. Subject to the final allocation of the disposal sites by MFC, the dredged contaminated sediment must be effectively isolated	
	from the environment and disposed properly at the designated disposal site	
S9.5	It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to	
	be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal	
	Sediment Quality Report to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply	
	for allocation of marine disposal sites and all necessary permits from relevant authorities for the disposal of dredged sediment. During	
	transportation and disposal of the dredged marine sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures	
	should be taken to minimise potential impacts on water quality:	
	Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be	N/A
	cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved	
	Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation.	N/A
	Transport barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea	
	Ordinance and as specified by the DEP	
	Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during	N/A
	loading or transportation	

S9.5	Construction and Demolition Material	
	Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact	
	from handling and transportation of C&D material. The mitigation measures include:	
	Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal,	۸
	the transient stockpiles should be located away from waterfront or storm drains as far as possible	
	Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric	۸
	Skip hoist for material transport should be totally enclosed by impervious sheeting	۸
	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site	٨
	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	٨
	be paved with concrete, bituminous materials or hardcores	
	The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting	٨
	to ensure dust materials do not leak from the vehicle	
	All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty	٨
	materials wet	
	The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust	٨
	generation from unloading	
	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of	٨
	size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the	
	surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB	
	TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the	
	contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An	
	Independent Environmental Checker should be responsible for auditing the results of the system.	

Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

S9.5	Chemica	l Waste	
		, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of	۸
	Practice	on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for	
	disposal	at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	
S9.5	General	Refuse	
	General	refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be	*
	employe	d by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage	
	methods	(including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by	
	wind, wa	stewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	
Construc	ction Lai	ndscape and Visual	
S13.9	CM1	All existing trees should be carefully protected during construction.	*
	CM2	Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be	٨
		submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations	
		of transplanted trees should be agreed prior to commencement of the work.	
	СМЗ	Control of night-time lighting.	N/A(1)
	CM4	Erection of decorative screen hoarding.	٨

Remarks:

- ^ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the Contractor
- Non-compliance but rectified by the Contractor
- X Non-compliance of mitigation measure
- N/A Not Applicable at this stage
- N/A(1) Not observed

APPENDIX L
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

Contract No. KL/2012/02

Kai Tak Development –Stage 3A Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: September 2017

Contract No. KL/2012/02

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

APPENDIX M SUMMARY OF WASTE GENERATION AND DISPOSAL RECORDS Name of Department: Civil Engineering and Development Department / Kowloon Development Office

Appendix M: MONTHLY SUMMARY WASTE FLOW TABLE FOR _____ (YEAR)

	A	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Borken Concrete (4)	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (2)	Chemical Waste	Other, e.g. general refuse
	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]
JAN	3.72310	0	0	0.15500	3.40455	0	0	0	0	0	0.16355
FEB	5.14235	0	0	0	4.92240	0	0	0	0	0	0.21995
MAR	17.63202	0	0	0	17.21112	0	0	0	0	0	0.42090
APR	0.44095	0	0	0	0	0	0	0	0	0	0.44095
MAY	0.00719	0	0	0	0.00719	0	0	0	0	0	0.00000
JUNE	0.69634	0	0	0	0.19429	0	0	0	0	0	0.50205
SUB- TOTAL	27.64195	0	0	0.15500	25.73955	0	0	0	0	0	1.74740
JULY	0.64610	0	0	0	0	0	0	0	0	0	0.64610
AUG	3.14785	0	0	0	2.54245	0	0	0	0	0	0.60540
SEPT	0.48418	0	0	0	0.24538	0	0	0	0	0	0.23880
OCT											
NOV											
DEC											
TOTAL	31.92008	0	0	0.15500	28.52738	0	0	0	0	0	3.23770

Contract No. : <u>KL/2012/02</u>

	Forecast of Total Quantities of C&D materials to be Generated from the Contracts *									
Total Quantity Generated	Borken Concrete (4)	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals (3)	Paper / Cardboard Packaging (3)	Plastics (2)(3)	Chemical Waste (3)	Other, e.g. general refuse
[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]
27.972	26.472	0	0	0	0	0	0.9	0	1.8	1.5

Notes:

- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the site.
- (2) Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material.
- (3) Quantities of Metals, Paper/Cardboard, Plastics and Chemical Waste are excluded from total quantities of C&D materials to be generated from the contracts

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



Appendix B

Monthly EM&A Report
For
Contract No. KL/2012/03
Kai Tak Development - Stage 4 Infrastructure at North Apron Area

Civil Engineering and Development Department

EP-344/2009 – New Sewage Pumping Stations Serving KTD EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Monthly EM&A Report

September 2017

(Version 1.0)

Approved By

(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388

Email: info@cinotech.com.hk



Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, New Territories

For the attention of: Dr. Priscilla Choy

Subject: Contract No. KL/2012/03 Kai Tak Development – Stage 4

Infrastructure at Former North Apron Area

Verification for Monthly EM&A Report (September 2017)

(Mrpt1709_v1.0_updated)

Our ref: EB001399-320/THW18-36320

Your ref:

Date: 11 January 2018

Dear Dr. Choy,

We do not have adverse comments on the captioned report, which was received via e-mail dated Wed 1/10/2018 8:43 PM and hereby verify the report.

Should you have any queries, please feel free to contact the undersigned on 2911 2744.

Yours faithfully, For and on behalf of Arcadis Design & Engineering Limited

F N Wong

Independent Environmental Checker

cc. Mr. John Yam (AECOM) (By-email)

FN/my

ARCADIS DESIGN & ENGINEERING LIMITED

20/F, AXA Tower, Landmark East 100 How Ming Street Kwun Tong, Kowloon Hong Kong

Tel +852 2911 2233 Fax +852 2805 5028 arcadis.com

By Email

TABLE OF CONTENTS

EX	ECUTIVE SUMMARY	1
	Introduction Environmental Monitoring Works Environmental Licenses and Permits Key Information in the Reporting Month Future Key Issues	1 2
1.	INTRODUCTION	4
	Background Project Organizations Construction Activities undertaken during the Reporting Month Summary of EM&A Requirements Status of Compliance with Environmental Permits Conditions	4 5
2.	AIR QUALITY	9
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Proceder Results, Observations and Action/Limit Level Exceedance	9 9 10 ure10
3.	NOISE	14
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedures Maintenance and Calibration Results, Observations and Action/Limit Level Exceedance	14 14 15
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	17
5.	LANDSCAPE AND VISUAL	19
	Monitoring Requirements Results and Observations	
6.	ENVIRONMENTAL AUDIT	20
	Site Audits Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful Prosec	20 21 21 22 cution
7.	FUTURE KEY ISSUES	
-		. – -

	•	ing Schedule for the Next Month	
8.	CONCL	LUSIONS AND RECOMMENDATIONS	26
	Recomm	ionsnendationseness of Environmental Management	26
LIS	ST OF TA	ABLES	
Tal	ole II	Breaches of Action and Limit Levels for the Project in the Reporting Month Summary Table for Key Information in the Reporting Month	
	ole 1.1 ole 1.2	Key Project Contacts Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures	
	ole 1.3	Air Quality and Noise Monitoring Stations for this Project	
	ole 1.4	Summary Table for Required Submission under EP No. EP-337/2009	
	ole 1.5	Summary Table for Required Submission under EP No. EP-344/2009	
	ole 2.1	Locations for Air Quality Monitoring	
	ole 2.2	Air Quality Monitoring Equipment	
	ole 2.3	Impact Dust Monitoring Parameters, Frequency and Duration	
	ole 2.4	Major dust source identified at the designated air quality monitoring stations	
	ole 3.1	Noise Monitoring Stations	
	ole 3.2	Noise Monitoring Equipment	
	ole 3.3	Noise Monitoring Parameters, Frequency and Duration	
	ole 3.4	Major noise source identified at the designated noise monitoring stations	
Tal	ole 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations	
Tal	ole 4.1	Comparison of 1-hr TSP data with EIA predictions	
Tal	ole 4.2	Comparison of 24-hr TSP data with EIA predictions	
Tal	ole 4.3	Comparison of Noise Monitoring Data with EIA predictions	
Tal	ole 6.1	Summary of Environmental Licensing and Permit Status	
Tal	ole 6.2	Observations and Recommendations of Site Inspections for EP-337/2009	
Tal	ole 6.3	Observations and Recommendations of Site Inspections for EP-344/2009	
Tał	ole 7.1	Summary of the tentative program of major site activities, the impact prediction control measures for October and November 2017	1 and
Tal	ole 8.1	Examples of Mitigation Measures for Environmental Recommendations	

LIST OF FIGURES

Figure 1	Layout Plan of the Project Site
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Locations of Wind Anemometer
Figure 5	Management Structure

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
В	Copies of Calibration Certificates
C	Weather Information
D	Environmental Monitoring Schedules
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
Н	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Summaries of Environmental Complaint, Warning, Summon and Notification of
	Successful Prosecution
M	Summary of Waste Generation and Disposal Records
N	Construction Programme

EXECUTIVE SUMMARY

Introduction

- 1. This is the 46th Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises the construction of Schedule 2 Designated Projects (DP) Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two Environmental Permits (EP), EP-337/2009 and EP-344/2009. The title of the designated projects under Environmental Permit No.: EP-344/2009 is "New sewage pumping stations serving Kai Tak Development" and under Environmental Permit No.: EP-337/2009 is "New distributor roads serving the planned Kai Tak Development". This report documents the findings of EM&A Works conducted from 1 to 30 September 2017.
- 2. The major site activities undertaken in the reporting month included:
 - Daily Cleaning
 - Finishing works, E&M work in PS2
 - Water test, backfill and sheet-pile removal in Heading 7A,
 - Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
 - Backfill and sheet-pile removal, installation of valve in 1L4
 - Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
 - Maintenance & Servicing Engineer's office in Portion 9
 - Rising Main installation in Pit2
 - Rising Main installation in Pit 4
 - Install fitting inside chamber in Pit 5
 - Install fitting inside chamber in Pit9
 - Install fitting inside chamber in Pit10
 - Installation of drainage, UU laying works and Road works in Road D2
 - Finishing works and E&M works in NPS
 - UU works and Road Works in Road L19 and Bailey Street
 - Refer construction works of NPS in portion 4 sewerage; and
 - Removal of excavated material in Portion 6

Environmental Monitoring Works

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the breaches of action and limit levels in the reporting month for the Project is tabulated in **Table I**.

Table I Breaches of Action and Limit Levels for the Project in the Reporting Month

Parameter	No. of Project-rela	Action Taken	
1 at afficted	Action Level	Limit Level	Action Taken
1-hr TSP	0	0	N/A

24-hr TSP	0	0	N/A
Noise	0	0	N/A

1-hour & 24-hour TSP Monitoring

- 5. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 6. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 7. For 24-hr TSP monitoring results at AM3(A), all results were adopted from Schedule 3, KLN/2016/09.

Construction Noise Monitoring

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 9. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Environmental Permits No. EP-344/2009 and EP-337/2009 were issued on 23 April 2009.
- 10. Registration of Chemical Waste Producer (Waste Producer Number: 5213-286-K2958-05).
- 11. Water Discharge License (WT00020971-2015).
- 12. Construction Noise Permit (GW-RE0149-17).

Key Information in the Reporting Month

13. Summary of complaint received, reporting changes and notifications of any summons and successful prosecutions in the reporting month is tabulated in **Table II**.

Table II Summary Table for Key Information in the Reporting Month

Tuble II Summary Tuble for they information in the Reporting Within								
Event	Event Details		Action Taken	Status	Remark			
	Number	Nature						
Complaint received	0		N/A	N/A				
Reporting Changes	0		N/A	N/A				
Notifications of any summons & prosecutions received	0		N/A	N/A				

Future Key Issues

- 14. The future key environmental issues in the coming month include:

 - Daily Cleaning Finishing works, E&M work in PS2
 - Water test, backfill and sheet-pile removal in Heading 7A
 - Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test,
 - grouting in Heading 7B

- Backfill and sheet-pile removal, installation of valve in 1L4
 Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
 Maintenance & Servicing Engineer's office in Portion 9
 Rising Main installation in Pit2
 Rising Main installation in Pit 4
 Install fitting inside chamber in Pit 5
 Install fitting inside chamber in Pit9
 Install fitting inside chamber in Pit10

- Install fitting inside chamber in Pit10
 Installation of drainage, UU laying works
 Road works in Road D2
- Finishing works and E&M works in NPS
- UU works and Road Works in Road L19 and Bailey Street Refer construction works of NPS in portion 4 sewerage; and
- Removal of excavated material in Portion 6

INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 4 Infrastructure at Former North Apron Area is one of the construction stages of KTD. Schedule 2 DPs in this Project include new distributor roads serving the planned KTD and new sewage pumping stations serving the planned KTD. The general layout of the Project is shown in **Figure 1.**
- 1.2 Two Environmental Permits (EPs) No. EP-344/2009 and EP-337/2009 were also issued to the Permit Holder Civil Engineering and Development Department on 23 April 2009 for new sewage pumping stations serving the planned KTD and new distributor roads serving the planned KTD respectively.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to identify the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and recommend possible mitigation measures associated with the works. The EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) is commissioned by Kwan On Construction Co., Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/03 Stage 4 Infrastructure at Former North Apron Area. The construction work under KL/2012/03 comprises the construction of Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two EPs (EP-337/2009 and EP-344/2009).
- 1.5 The construction commencement of this Contract was on 1st December 2013 for Road D2, Sewage Pumping Station PS2 and PS NPS. This is the 46th Monthly EM&A report summarizing the EM&A works for the Project from 1 to 30 September 2017.

Project Organizations

- 1.6 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) AECOM.
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) Arcadis Design & Engineering Limited. (Arcadis).
 - Contractor –Kwan On Construction Co., Ltd. (Kwan On).

1.7 The key contacts of the Project are shown in **Table 1.1** and **Figure 5**.

Table 1.1 **Key Project Contacts**

Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. C. K. Choi	Senior Engineer	2301 1174	2301 1277
AECOM	Engineer's	Mr. John Yam	SRE RE	2798 0771	3013 8864
	Environmental Team	Mr. Jacky Pun Dr. Priscilla Choy	Environmental Team Leader	2151 2089	
Cinotech		Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	3107 1388
Arcadis	Independent Environmental Checker	Mr. Wong Fu Nam	Independent Environmental Checker	2911 2744	2805 5028
	Contractor			3689 7752	3689 7726
Kwan On		Mr. Albert Ng	Site Agent	6146 6761 telephone nur	,

Construction Activities undertaken during the Reporting Month

- 1.8 The site activities undertaken in the reporting month included:
 - Daily Cleaning
 - Finishing works, E&M work in PS2
 - Water test, backfill and sheet-pile removal in Heading 7A,
 - Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
 - Backfill and sheet-pile removal, installation of valve in 1L4
 - Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
 - Maintenance & Servicing Engineer's office in Portion 9
 - Rising Main installation in Pit2
 - Rising Main installation in Pit 4
 - Install fitting inside chamber in Pit 5
 - Install fitting inside chamber in Pit9
 - Install fitting inside chamber in Pit10
 - Installation of drainage, UU laying works and Road works in Road D2
 - Finishing works and E&M works in NPS
 - UU works and Road Works in Road L19 and Bailey Street
 - Refer construction works of NPS in portion 4 sewerage; and
 - Removal of excavated material in Portion 6
- 1.9 The construction programme showing the inter-relationship with environmental protection/mitigation measures is presented in Table 1.2.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

1 Totection/Witigation Weasures			
Construction Works Generated Major Environmental Impact		Control Measures	
Construction of superstructure of Pumping Station PS2 and NPS;	Dust, Water Quality, Waste Management	Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and On-site waste sorting and implementation of trip ticket system.	
Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6;	Dust, Noise	 Use of quiet plant and well-maintained construction plant; and Properly cover the stockpiles; 	
Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11;	Noise, Waste Management	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. Good management and control on construction waste reduction 	
Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road.	Noise	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. 	
Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6; Installation of DCS;	Noise, Water Quality	 Use of quiet plant and well-maintained construction plant; and Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall. 	

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.12 This report presents the implementation of the EM&A programme for the Project from 1 to 30 September 2017.

Monthly EM&A Report – September 2017

1.13 Air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table 1.3** (see Figure 2 and 3 for their locations).

Table 1.3 Air Quality and Noise Monitoring Stations for this Project

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations		
Air Quality Monitoring Stations				
AM2 - Lee Kau Yan Memorial School	Yes	AM2(A) – Ng Wah Catholic Secondary School		
AM3 – Sky Tower	No	AM3(A) – Holy Trinity Bradbury Centre		
AM4 – Grand Waterfront	No	AM4(A) – EMSD Workshop*		
AM5 – CCC Kei To Secondary School	No	N/A^		
AM6 – Site 1B4 (Planned)	N/A			
Noise Monitoring Stations	Noise Monitoring Stations			
M6 – Holy Carpenter Primary School	No	M6(A) – Oblate Primary School		
M7 – CCC Kei To Secondary School	Yes	N/A		
M8 – Po Leung Kuk Ngan Po Ling College	Yes	N/A		
M9 – Tak Long Estate	Yes	N/A		
M10 – Site 1B4 (Planned)		N/A		

Remarks:

- "Yes" Monitoring station is the same as that stated in EM&A Manual
- No Monitoring station is not the same as that stated in EM&A Manual. Request for carrying monitoring works at the monitoring stations stated in EM&A Manual was rejected by owner of premise. Alternative monitoring stations were proposed by the ET of Schedule 3 EIA and approved by the EPD.
- N/A No alternative monitoring station is required.
- *AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility of the facility. 1-hr TSP monitoring was conducted at AM4(B) - Ma Tau Kok Road (next to EMSD workshop) temporarily and 24-hr TSP monitoring was conducted at AM4(C) – New Pumping Station under Contract No. KL/2012/03.
- ^AM5(A) Po Leung Kuk Ngan Po Ling College was cancelled because no permission was granted from the premise. Air quality monitoring was carried out at AM5 – CCC Kei To Secondary School.
- 1.14 According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual under the EP, has been conducted in Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010, when the impact monitoring data under Schedule 3 of KTD were adopted for the Project.
- 1.15 Although Contract no. KLN/2013/16 under Schedule 3 of KTD has been superseded by KLN/2016/09 since early March 2017, the ET continued to adopt the impact monitoring data under Schedule 3 of KTD until appropriate new arrangement is agreed. The KLN/2016/09 impact environmental monitoring schedule is shown in **Appendix D**.

Status of Compliance with Environmental Permits Conditions

1.16 The status of required submission related to this Project under the Environmental Permits No. EP-337/2009 and EP-344/2009 is summarized in the **Table 1.4** and **Table 1.5** respectively:

Table 1.4 Summary Table for Required Submission under EP No. EP-337/2009

EP Conditions	Submission	Submission Submission Date	
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Road D2
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Road D2
2.11	Landscape Mitigation Plan(s) for distributors road(s)	7 January 2014	For Road D2
2.12	As-built drawing(s) for the distributor road(s)	To be submitted at least one week before the commencement of operation of distributor road(s	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No. 45 (August 2017)	14 September 2017	Monthly EM&A Report for Contract No. KL/2012/03

Table 1.5 Summary Table for Required Submission under EP No. EP-344/2009

EP Conditions	Submission	Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Pumping Station PS2 and PS NPS
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Pumping Station PS2 and PS NPS
2.11	Landscape Mitigation Plan(s) for sewage pumping station(s)	7 January 2014	For Pumping Station PS2 and PS NPS
2.12	As-built drawing(s) for the sewage pumping station (s)	To be submitted at least one week before the commencement of operation of distributor road(
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No. 45 (August 2017)	14 September 2017	Monthly EM&A Report for Contract No. KL/2012/03

1. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the Eps, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Five designated monitoring stations were selected for air quality monitoring programme. Impact dust monitoring was conducted at four of the air quality monitoring stations (AM2, AM3(A), AM4(C) and AM5. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Stations	Locations	Location of Measurement
AM2	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area
AM2(A)	Ng Wah Catholic Secondary School	Rooftop (about 8/F) Area
AM3(A)	Holy Trinity Bradbury Centre	Rooftop (about 8/F) Area
AM4(C)	New Pumping Station	Rooftop (about 6/F) Area
AM5	CCC Kei To Secondary School	Rooftop (about 10/F) Area
#AM6	PA 15	Site 1B4 (Planned)

Remarks: # The impact monitoring at these locations will only be carried out until the sensitive receivers at the building are resided.

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates and laboratory accreditation are attached in **Appendix B**.

Table 2.2 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	TE-2025A	2
1-hour TSP Dust Meter	TSI Model AM510 SidePak Personal Aerosol Monitor	3
	Laser Dust Monitor – Model LD-3, LD-3B/	7

	Hal-HPC300/ 301	
IIVC Complex	GMWS 2310 c/w of TSP sampling inlet	3
HVS Sampler	TE-5170X	7
Wind Anemometer	Davis Weather Monitor, Vantage Pro2	1

Monitoring Parameters, Frequency and Duration

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	At least three times every 6 days
24-hr TSP	At least once every 6 days

Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure

1-hour TSP Monitoring

Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Set POWER to "ON" and make sure that the battery level was not flash or in low level.
 - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
 - Push the knob at MEASURE position.
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
 - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
 - Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.6 The following maintenance/calibration was required for the direct dust meters:
 - Check and calibrate the meter by High-Volume Sampler (HVS) to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume samplers (HVS) (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the 24-hour TSP sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For 24-hour TSP sampling, fiberglass filters having a collection efficiency of $\geq 99\%$ for particles of 0.3µm (DOP) diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed so that the TSP will be sampled for 24 hours. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After completion of sampling, the filter was removed and sent to Wellab Ltd., which is accredited under HOKLAS for laboratory analysis. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using G25A Calibration Kit throughout all stages of the air quality monitoring.
 - Orifice Transfer Standards were calibrated at yearly intervals throughout all stages of the air quality monitoring.

Results, Observations and Action/Limit Level Exceedance

- 2.19 All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 For 24-hr TSP monitoring results at AM3(A), all results were adopted from Schedule 3, KLN/2016/09.
- 2.22 This weather information for the reporting month is summarized in **Appendix C.**
- 2.23 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.24 The summary of exceedance record in the reporting month is shown in **Appendix H**. No exceedance in Action/Limit Levels of 1-hour and 24-hour TSP was recorded for the air quality monitoring.
- 2.25 According to our field observations, the major dust source identified at the designated air quality monitoring stations is as follows:

Table 2.4 Major dust source identified at the designated air quality monitoring stations

Station	Major Dust Source
AM2 – Lee Kau Yan Memorial School	Road Traffic Dust
	Exposed site area and open stockpiles
	Site vehicle movement
AM2(A) – Ng Wah Catholic Secondary	Road Traffic Dust
School	Exposed site area and open stockpiles
	Excavation works
	Site vehicle movement
AM3(A) – Holy Trinity Bradbury	Road Traffic Dust
Centre	Exposed site area
	Excavation works
	Site vehicle movement
AM4(C) – New Pumping Station under	Site vehicle movement
Contract No. KL/2012/03	
AM5 – CCC Kei To Secondary School	Road Traffic Dust

2. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis to conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Five designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at four designated monitoring stations (M6, M7, M8 and M9). **Figure 3** shows the locations of these stations.
- 3.3 Construction noise monitoring at Station M6 Holy Carpenter Primary School was rejected by the premise owner on 6th October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6(A) Oblate Primary School since 10th October 2014 to carry out the monitoring works.

Table 3.1 Noise Monitoring Stations

Monitoring Stations	Locations	Location of Measurement
*M6(A)	Oblate Primary School	Rooftop (about 7/F) Area
M7	CCC Kei To Secondary School	Rooftop (about 8/F) Area
M8	Po Leung Kuk Ngan Po Ling College	Staircase Area (about 9/F)
M9	Tak Long Estate	Car Park Building (about 2/F)
#M10	Site 1B4 (Planned)	-

Remarks:

Monitoring Equipment

Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2 Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	SVAN 955, 957	3
Calibrator	SVAN 30A & B&K4231	3

Monitoring Parameters, Frequency and Duration

3.5 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

 ^{*} Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards

[#] The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Stations	Parameter	Period	Frequency	Type of Measurement
M7 M8 M9	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade (*)
M6(A)	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Free Field (*)

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weighting : A time weighting : Fast time measurement : 30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- The microphone head of the sound level meter and calibrator was cleaned with a soft cloth 3.6 at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

^(*) Refer to bullet point 1 and 2 in the following section.

Results, Observations and Action/Limit Level Exceedance

- 3.9 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.
- 3.10 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in Table 3.4.
- 3.11 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.12 The major noise source identified at the designated noise monitoring stations is as follows:

Table 3.4 Major noise source identified at the designated noise monitoring stations

Monitoring Stations	Locations	Major Noise Source
M6(A)	Oblate Primary School	Road and marine traffic Noise
M7	CCC Kei To Secondary School	Road and marine traffic Noise
M8	Po Leung Kuk Ngan Po Ling College	Excavation works at the site (Contract No.: 1/WSD/14(K)) facing Po Leung Kuk Ngan Po Ling College
M9	Tak Long Estate	Road paving and asphalt paving works

Baseline noise level and noise limit level for monitoring stations **Table 3.5**

Monitoring	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
Stations		
M6(A)	63.9 (at 0700 – 1900 hrs on normal weekdays)	
M7	68.7 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
M8	61.9 (at 0700 – 1900 hrs on normal weekdays)	
M9	59.0 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

Noise Limit Level is 65 dB(A) during school examination periods.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 According to Section 16.1.6 (vi) of the EM&A Manual, the EM&A data were compared with the EIA predictions as summarized in **Table 4.1** to **4.3** below.

 Table 4.1
 Comparison of 1-hr TSP data with EIA predictions

Station	Predicted 1-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to		ng Month 2017), μg/m3
	Mid 2013), μg/m3	Late 2016), μg/m3	Average	Range
AM2 – Lee Kau Yan Memorial School	290	312	138.9	61.0 – 186.6
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	217	247	128.7	64.1 – 192.5
AM4(C) – New Pumping Station	N/A	N/A	118.9	30.2 – 297.8
AM5– CCC Kei To Secondary School	159	221	107.7	20.1 – 206.5

Table 4.2 Comparison of 24-hr TSP data with EIA predictions

Station	Predicted 24-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to		ng Month 2017), μg/m3
	Mid 2013), μg/m3	Late 2016), μg/m3	Average	Range
AM2(A) – Ng Wah Catholic Secondary School (Alternative station for Lee Kau Yan Memorial School) AM3(A) - Holy Trinity Bradbury	145	169	67.4	39.1 – 96.1 37.0 – 112.0
Centre (Alternative station for Sky Tower) AM4(C) – New Pumping Station	N/A	N/A	45.7	16.8 – 94.6
AM5 – CCC Kei To Secondary School	103	128	27.4	13.5 – 37.2

 Table 4.3
 Comparison of Noise Monitoring Data with EIA predictions

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A))	Reporting Month (September 2017), Leq (30min) dB(A)
M6(A) - Oblate Primary School ^	N/A	52.4 – 61.3
M7 - CCC Kei To Secondary School	45 – 68	60.4 – 68.5
M8 - Po Leung Kuk Ngan Po Ling College	44 – 70	57.3 – 68.8
M9 – Tak Long Estate	Not predicted in EIA Report	58.8 – 62.0

^(^) Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards.

- 4.2 The averages of 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The averages of 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's activities during the construction period on a weekly basis, and to report on the contractor's performance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 In accordance with the Action Plan presented in **Appendix J**, no corrective actions were required in the reporting month.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 1, 8, 15, 20 and 29 September 2017 in the reporting month. IEC site inspection was conducted on 20 September 2017. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

6.3 All permits/licenses obtained for the Project are summarized in Table 6.1.

 Table 6.1
 Summary of Environmental Licensing and Permit Status

Downit No	Valid Period		Dataila	G	
Permit No.	From	From To Details		Status	
Environmental Perm	it (EP)				
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid	
EP-344/2009	23/04/09	N/A	Construction of a new sewage pumping station serving the planned Kai Tak development with installed capacity of more than 2,000 m³ per day and a boundary of which is less than 150m from an existing or planned residential area or educational institution.	Valid	
Effluent Discharge Li	Effluent Discharge License				
WT00020971-2015	Discharge Licence for the discharge of wastewater from the construction site including contaminated surface run-off to the communal storm water drain		Valid		
Registration of Chemical Waste Producer					
5213-286-K2958-05			Registration of chemical waste producer for chemical waste produced during construction of Stage 4 at former North Apron Area Infrastructure.	Valid	
Construction Noise P	Construction Noise Permit				
GW-RE0149-17	29/03/17	28/09/17	Location: Heading 7A & 7B	Expired	

Status of Waste Management

- 6.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.5 In respect of the dump truck cover, the Contractor is advised to take record photos and inspection to ensure that the skips of all dump trucks have been fully covered before leaving the site.

Implementation Status of Environmental Mitigation Measures

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 6.2.

Table 6.2 Observations and Recommendations of Site Inspections for EP-337/2009

Parameters	Date	Observations and Recommendations	Follow-up
Water On Etc.	20 September 2017	Reminder: Sandbag bund should be provided to gullies to avoid groundwater discharge.	Groundwater was treated in sedimentation tank before discharge on 29 Sep 2017.
Water Quality	29 September 2017	Reminder: Ponding water near Site Office should be properly cleared.	Follow up actions will be reported in the next month.
	25 August 2017	Reminder: Water spraying should be provided more frequently for dust suppression.	Haul road was observed wet on 1 Sep 2017.
Air Quality	20 September 2017	Reminder: Haul road and unpaved road were observed dry. The contractor was reminded to provide water spraying to haul road and unpaved road for dust suppression.	Haul road was provided with water spraying on 29 Sep 2017.
	29 September 2017	Reminder: Stockpiles near Site Office should be covered with impervious sheets to prevent dust generation.	Follow up actions will be reported in the next month.
Noise			
Waste/Chemical Management	15 September 2017	Reminder: Drip tray should be provided to chemical containers near Site Office.	Drip tray was provided on 20 Sep 2017.
Landscape and Visual			
Permits /Licences			

Table 6.3 Observations and Recommendations of Site Inspections for EP-344/2009

	Parameters	Date	Observations and Recommendations	Follow-up
--	------------	------	----------------------------------	-----------

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	8 September 2017	Reminder: Ponding water near NPS should be cleared.	Ponding water was observed cleared on 15 Sep 2017.
Air Quality			
Noise			
	1 September 2017	Reminder: Drip tray should be provided to chemical containers near NPS.	Chemical containers were removed on 8 Sep 2017.
Waste/Chemical Management	1 September 2017	Reminder: Housekeeping near NPS should be improved and accumulation of general refuse should be avoided.	Accumulation of waste was not observed near NPS on 8 Sep 2017.
	29 September 2017	Reminder: Drip tray should be provided to chemical containers near NPS.	Follow up actions will be reported in the next month.
Landscape and Visual			
Permits /Licences			

Summary of Mitigation Measures Implemented

6.7 The monthly IEC audit was carried out on 20 September 2017, the observations were recorded and they are presented as follows:

Follow up of last monthly audit:

• No follow-up actions are needed for the last monthly audit.

Observation(s) in the reporting month:

- Excessive waste was observed at the entrance of site office. Regular removal to appropriate disposal sites is required.
- 6.8 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.9 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.13 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.14 No environmental complaint and environmental prosecution was received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

Monthly EM&A Report – September 2017

7. **FUTURE KEY ISSUES**

- 7.1 Major site activities undertaken for the coming two months include:
 - Daily Cleaning
 - Finishing works, E&M work in PS2
 - Water test, backfill and sheet-pile removal in Heading 7A
 - Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test,

 - grouting in Heading 7B
 Backfill and sheet-pile removal, installation of valve in 1L4
 - Road widening work (excavation and UU works) in (Portion 1)Sung Wong Toi Road
 - Maintenance & Servicing Engineer's office in Portion 9
 - Rising Main installation in Pit2
 - Rising Main installation in Pit 4
 - Install fitting inside chamber in Pit 5
 - Install fitting inside chamber in Pit9
 - Install fitting inside chamber in Pit10
 - Installation of drainage, UU laying works and Road works in Road D2

 - Finishing works and E&M works in NPS
 - UU works and Road Works in Road L19 and Bailey Street
 - Refer construction works of NPS in portion 4 sewerage; and
 - Removal of excavated material in Portion 6
- 7.2 The tentative construction program for the Project is provided in **Appendix N**.

Key Issues for the Coming Month

- 7.3 Key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road; 2.
 - Proper storage of construction materials on site; 3.
 - Storage of chemicals/fuel and chemical waste/waste oil on site; 4.
 - Accumulation of general and construction waste on site; 5.
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and
 - Review and implementation of temporary drainage system for the surface runoff. 7.
- 7.4 The tentative program of major site activities and the impact prediction and environmental mitigation measures for the coming two months, i.e. October and November 2017 are summarized as follows:

Construction Works	Major Impact Prediction	Control Measures
As mentioned in Section 7.1	Air quality impact (dust) Water quality impact (surface run-off)	 a) Frequent watering of haul road and unpaved/exposed areas; b) Frequent watering or covering stockpiles with tarpaulin or similar means; and c) Watering of any earth moving activities. d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; f) Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and g) Provision of measures to prevent discharge into the stream.
	Noise Impact	 h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; i) Controlling the number of plants use on site; j) Regular maintenance of machines; and k) Use of acoustic barriers if necessary.

Monitoring Schedule for the Next Month

7.5 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

Monthly EM&A Report – August 2016

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1 Environmental monitoring works required under the EM&A Manual were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

8.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

24-hr TSP Monitoring

All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No 8.3 Action/Limit Level exceedance was recorded. 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report

Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded. The construction noise levels in all stations in the reporting month were within the range of predicted mitigated construction noise levels in the approved Environmental Impact Assessment (EIA) report.

Complaints, Notification of any Summons and Prosecution Received

8.5 No environmental complaint and environmental prosecution was received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

Recommendations

8.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To mitigate the dust generation by adequate water spraying in dry days.

Noise Impact

- To inspect the noise sources inside the site.
- To disperse the locations of noisy equipments and position the equipments as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.

Water Impact

- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.

Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To provide proper storage area or drip trays for oil containers/ equipment on site.
- To avoid improper handling or storage of oil drum on site.

Landscape and Visual

- To protect the existing trees to be retained.
- To transplant the trees unavoidably affected by the works.
- To control of night-time lighting.
- To provide decorative screen hoarding.
- To complete landscape works at site area as early as possible.

Effectiveness of Environmental Management

- 8.7 The above recommendations and the recommended mitigation measures in the EM&A Manual were carried out by the Contractor during construction. No non-compliance was recorded during the environmental site inspections as shown in **Appendix I**.
- 8.8 The effectiveness of environmental management is satisfactory as the above recommendations are met. Some of the examples of mitigation measures for the following recommendations are given in **Table 8.1** below.
 - Surface runoff discharge into any stream course is prevented;
 - Provision of sedimentation facilities after identification of wastewater discharges from site;
 - Discharge or accidental spillage of chemical waste or oil directly from the site is avoided:
 - Improper handling or storage of oil drum on site is avoided;
 - The existing trees to be retained are protected; and
 - Night-time lighting is controlled.

Table 8.1 Examples of Mitigation Measures for Environmental Recommendations





Follow-up measure(s) after identification of wastewater discharges from site.



To avoid any discharge or accidental spillage of chemical waste or oil directly from the site



To avoid improper handling or storage of oil drum on site





To protect the existing trees to be retained





To control of night-time lighting


FIGURES











APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP

Location	Action Level, μg/m³	Limit Level, μg/m³
AM2	346	
AM3(A)	351	500
AM4(A)	371	500
AM5(A)	345	

Table A-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m³	Limit Level, μg/m³
AM2	157	
AM3(A)	167	260
AM4(A)	187	260
AM5(A)	156	

Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES



WELLAB LIMITED

Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170901
Date of Issue: 2017-09-04
Date Received: 2017-09-01
Date Tested: 2017-09-01
Date Completed: 2017-09-04

Page:

Next Due Date:

1 of 1

2017-11-03

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No.

: LD-3B

Serial No.

: 095029

Sensitivity (K) 1 CPM

: 0.001 mg/m³

Sen. Adjustment Scale Setting

: 551 CPM

Equipment No.

: A-02-10

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 65 %

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

0.0036

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WBLLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.weliab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

		_
Test Report No.:	C/170818	
Date of Issue:	2017-08-21	
Date Received:	2017-08-18	
Date Tested:	2017-08-18	
Date Completed:	2017-08-21	
Next Due Date:	2017-10-20	

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020408

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-01

Test Conditions:

Room Temperature

: 21 degree Celsius

Relative Humidity

: 62 %

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.119

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED
Rms 1516, 1701 & 1716, Technology Park,
18 On Lai Street, Shatin, N.T., Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170811
Date of Issue: 2017-08-14
Date Received: 2017-08-11
Date Tested: 2017-08-11
Date Completed: 2017-08-14

Next Due Date: Page:

1 of 1

2017-10-13

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701019

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-01

Test Conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 64 %

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.116

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED
Rms 1516, 1701 & 1716, Technology Park,
18 On Lai Street, Shatin, N.T., Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170811C
Date of Issue: 2017-08-14
Date Received: 2017-08-11
Date Tested: 2017-08-11
Date Completed: 2017-08-14
Next Due Date: 2017-10-13

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

a i in

: 3011701017

Serial No. Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-04

Test Conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 64 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.181

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170811F
Date of Issue: 2017-08-14
Date Received: 2017-08-11

Date Tested: 2017-08-11

Date Completed: 2017-08-14 Next Due Date: 2017-10-13

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Model 140.

: 3011701012

Serial No. Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-07

Test Conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 64 %

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.184

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong.

Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170811H

Date of Issue: 2017-08-14

Date Received: 2017-08-11

Date Tested: 2017-08-11

Date Completed: 2017-08-14

Next Due Date:

2017-08-14

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701015

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-09

Test Conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 64 %

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.095

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

ATRICK TSE



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park,

18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170811J Date of Issue:

2017-08-14

Date Received:

2017-08-11

Date Tested:

2017-08-11 2017-08-14

Date Completed: Next Due Date:

2017-10-13

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701010

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-10

Test Conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 64 %

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.


Results:

Correlation Factor (CF)

1.100

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160917B
Date of Issue:	2016-09-19
Date Received:	2016-09-17
Date Tested:	2016-09-17
Date Completed:	2016-09-19
Next Due Date:	2017-09-18

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK.

Model No.

: SVAN 955

Serial No.

: 12553

Microphone No.

: 35222

Equipment No.

: N-08-02

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PÁTRICK TSE Laboratory Manager



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: Date of Issue:

C/N/170825 2017-08-28

Date Received:

2017-08-25

Date Tested:
Date Completed:

2017-08-25 2017-08-28

Next Due Date:

2017-08-28

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21455

Microphone No.

: 43730

Equipment No.

: N-08-07

Test conditions:

Room Temperatre

: 23 degree Celsius

Relative Humidity

: 60 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WBLLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/170818A
Date of Issue:	2017-08-21
Date Received:	2017-08-18
Date Tested:	2017-08-18
Date Completed:	2017-08-21
Next Due Date:	2018-08-20

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No. Serial No. : SVAN 957 : 21460

Microphone No.

: 43679

Equipment No.

: N-08-09

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 61 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PA'TRICK TSE



WELLAB LIMITED
Rms 816, 1516 & 1701, Technology Park,
18 On Lai Street, Shatin, N.T. Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

APPLICANT: (

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/161128

Date of Issue: 2016-11-30

Date Received: 2016-11-28

Date Tested: 2016-11-28

Date Completed: 2016-11-30

ATTN:

Mr. W.K. Tang

Page:

Next Due Date:

1 of 1

2017-11-29

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 23853

Microphone No.

: 48530

Equipment No.

: N-08-10

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 66%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/161128B Date of Issue: 2016-11-30 Date Received: 2016-11-28 Date Tested: 2016-11-28 Date Completed: 2016-11-30 Next Due Date: 2017-11-29

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 23851 : 48532

Microphone No. Equipment No.

: N-08-12

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 66%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:


In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930A
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24803

Equipment No.

: N-09-03

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1 \text{ dB}$
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930B	_
Date of Issue:	2016-10-03	
Date Received:	2016-09-30	
Date Tested:	2016-09-30	
Date Completed:	2016-10-03	
Next Due Date:	2017-10-02	

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24791

Equipment No.

: N-09-04

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance 94.0 ± 0.1 dB	
At 94 dB SPL	94.0		
At 114 dB SPL	114.0	114.0 ± 0.1 dB	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

RATRICK TSE



WELLAB LIMITED
Ross 816, 1516 & 1701, Technology Park,
18 On Lal Street, Shalin, N.E. Hong Kong,
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

*100.00		
Test Report No.:	C/N/161104/1	_
Date of Issue:	2016-11-07	
Date Received:	2016-11-04	
Date Tested:	2016-11-04	
Date Completed:	2016-11-07	
Next Due Date:	2017-11-06	

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2326353

Equipment No.

: N-02-01

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62 %

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE


CASTCO CASTCO TESTING CENTRE LTD.

Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder & manometer on bottom)

Qstd Slope, m =	2.0736			Qstd Intercept, b =	-0.0428	300	
Ambient barometri	c pressure, Pa =	759	(mmHg)	Ambient temperature,	Ta =	303	(deg K)
Location: Contra Calibration Data	ctor's site office	of contract l	KL/2015/03	Sampler :	TE-51	70 X	
Calibration curve r	ef. No. :	ATSPC-01-2	2017090701	Date of calibration:	07	/09/2017	

Plate No.	H ₂ O (in)	Ostd (m³/min)	I (chart)	IC (corrected)	FLOW (mano)	FLOW (corrected)
18	6.50	1,239	44.0	43.61	6.50	2.53
13	5.90	1.182	41.0	40.63	5.30	2.28
10	4.70	1.057	39.0	38.65	4.00	1.98
7	3.60	0.927	33.0	32.71	2.40	1.54
5	2,40	0.761	28.0	27.75	1.40	1.17

Subsequent calculation of sampler flow Corr. coeff., r Method Calibration equation Intercept, b Dickson recorder Qstd-1/m1[(1)(Scr.([Pav/760)(298/Tav)))-b1] 32.660 2.9252 0.9922



Calibration curve requirements : (A). r > 0.990; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m3/min).

Qstd $(m^3/min) = 1/m$ [Sqrt $(H_2O(Pa/760)(298/Ta)) - b$]. Remark: IC (corrected) - I [Sqrt ((Pa / 760)(298 / Ta))].

FLOW (corrected) = Sqrt (FLOW (mano) (Pa/760) (298/Ta)).

Form No. ENV CAL SAMPLER CC1 dd12/12/2003

Next Calibration Date: 07-Mar-2018

CASTCO CASTCO TESTING CENTRE LTD.

Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder & manometer on bottom)


Calibration curve ref. No. :	ATSPC-01-2017	7090702	Date of calibration:	07/09/201	17
Location: Lee Kau Yan Men	orial School		Sampler:	TE-5170 X	
<u>Calibration Data</u> Ambient barometric pressure, l	ea = 759	(mmHg)	Ambient temperature,	Ta = 303	(deg K)
Ostd Slope, m = 2.0736			Qstd Intercept, b =	-0.042800	

Calibration Curve

Plate No.	H ₂ O (in)	Qstd (m³/min)	Ι (charτ)	IC (corrected)	FLOW (mane)	FLOW (corrected)
18	7.20	1.303	43.0	42.62	6.50	2,53
13	6.70	1.258	40.0	39.64	5.30	2.28
10	5.20	1.110	38.0	37.66	4.00	1.98
7	3.60	0.927	32.0	31.71	2,40	1.54
5	2.40	0.761	28.0	27.75	1,40	1.17

Subsequent calculation of sampler flow

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	Qstd = 1/m1 [(1)(Sqrt((Pav/760)(298/Tev)))-b1]	26.344	7.6408	0.9915



Calibration curve requirements : (A). r > 0.990; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m3 / min).

Qstd (m³/min) = 1/m [Sqrt (H₂O (Pa / 760) (298 / Ta)) - b].

IC (corrected) = 1 [Sqrt ((Pa/760)(298/Ta))].

FLOW (corrected) = Sqrt (FLOW (mano) (Pa / 760) (298 / Ta)).

Form No. ENV CAL SAMPLER CC1 dd 2/12/2003

Next Calibration Date: 07-Mar-2018

CASTCO CASTCO TESTING CENTRE LTD.

Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder & manometer on bottom)


Calibration curve ref. No. :	ATSPC-01-20	17090703	Date of calibration :	07	/09/2017	
Location: Holy Trinity Bard	bury Centre		Sampler :	TE-51	70 X	
Calibration Data						
Ambient barometric pressure, l	Pa = 759	(mmHg)	Ambient temperature,	Ta=_	303	(deg K)
Ostd Slone m = 2 0736			Osid Intercent h =	-0.0428	00	

Calibration Curve

Plate No.	H ₂ O (in)	Qstd (m³/min)	I (chart)	IC (corrected)	FLOW (mano)	FLOW (corrected)
18	5.70	1.162	42.0	41.62	6.50	2.53
13	5.40	1.131	40.0	39.64	5.30	2.28
10	4.40	1.023	36.0	35.68	4.00	1.98
7	2.50	0.776	32.0	31.71	2.40	1.54
5	1.60	0.625	26.0	25.77	1.40	1.17

Subsequent calculation of sampler flow

	Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r	
ì	Dickson recorder	Qstd=1/m1[(1)(Sqrt((Pav/760)(298/Tav)))-b1]	26.799	9.6023	0.9854	



Calibration curve requirements: (A). r > 0.990; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m3 / min).

Remark:

Qstd $(m^3/min) = 1/m [Sqr. (H₂O (Pa/760) (298/Ta)) - b].$

IC (corrected) = 1 [Sqrt ((Pa/760)(298/Ta))]. FLOW (corrected) = Sqrt (FLOW (mano) (Pa / 760) (298 / Ta)).

Next Calibration Date: 07-Mar-2018

Form No. ENV CAL SAMPLER CC: dd12/12/2013

CASTCO CASTCO TESTING CENTRE LTD.

Air Sampler Calibration Curve Plotting & Calculation


(Dickson recorder & manometer on bottom)

Calibration curv	re ref. No. :	ATSPC-01-2	017090704	Date of calibration:	07.	/09/2017	
Location: NF	S Pump Room			Sampler:	TE-51	70 X	
Calibration Da	<u>'a</u>						
Ambient barom	etric pressure, Pa =	759	(mmHg)	Ambient temperature,	Ta=	303	(deg K)
Ostd Slone, m=	2.0736			Ostd Intercept, b =	-0.0428	00	

Plate No.	H ₂ O (in)	Qstd (m³/min)	I (chart)	IC (corrected)	FLOW (mano)	FLOW (corrected)
18	6.60	1.248	40.0	39.64	6.50	2.53
13	5.70	1.162	38.0	37.66	5.30	2.28
10	4.80	1.068	36.0	35.68	4.00	1.98
7	3.40	0.902	30.0	29.73	2,40	1.54
5	2.30	0.745	24.0	23.79	1.40	1.17

Subsequent calculation of sampler flow

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	Qstd = 1/m1 [(1)(Sqrt((Pav/760)(298/Tav)))-b1]	31.825	0.6791	0.9938



Calibration curve requirements: (A). r > 0.990; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m3 / min).

Qstd $(m^3/min) = 1/m [Sqrt (H_2O (Pa / 760) (298 / Ta)) - b].$

IC (corrected) = I [Sqrt ((Pa/760)(298/Ta))].

FLOW (corrected) = Sqrt (FLOW (mano) (Pa/760) (298/Ta)).

FOR NO ENVICAL SAMPLER CC1 dd12/12/2003

Next Calibration Date: 07-Mar-2018

CASTCO CASTCO TESTING CENTRE LTD.

Air Sampler Calibration Curve Plotting & Calculation

(Dickson recorder & manometer on bottom)


Calibration curve ref. No. :	ATSPC-01-2017090	705 Date of calibration	1:07	7/09/2017	
Location: CCC Kei To Second	lary School	Sampler :	TE-51	170 X	
Calibration Data					
Ambient barometric pressure, Pa	i= 759 (mi	nHg) Ambient temperat	ure, Ta =	303	(deg K)
Ostd Slone m = 2 0736		Ostd Intercent, b =	-0.042	800	

Calibration Curve

Plate No.	H ₂ O (in)	Qstd (m³/min)	(chart)	IC (corrected)	FLOW (mano)	FLOW (corrected)
18	7.25	1.308	52.0	51.54	6.50	2.53
13	5.75	1.167	47.0	46.58	5.30	2.28
10	4.55	1.040	42.0	41.62	4.00	1.98
7	3.45	0.908	37.0	36.67	2.40	1.54
5	2.70	0.806	33.0	32.71	1.40	1.17

Subsequent calculation of sampler flow

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	Qsid = 1/ml [(1)(Sqit((Pav/760)(298/Tav)))-bl]	37.639	2,4612	0.9998



Calibration curve requirements : (A). r > 0.990; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m3 / min).

Qstd $(m^3/min) = 1/m [Sqrt (H_2O (Pa/760) (298/Ta)) - b].$

IC (corrected) = I [Sqrt ((Pa/760)(298/Ta))].

FLOW (corrected) = Sqrt (FLOW (mano) (Pa / 760) (298 / Ta)).

Calibrated by :		(2~		
Name	-	Chan	Krok	Ho	1

Form No. ENV CAL SAMPLER CCI dd12/12/2003

Next Calibration Date: 07-Mar-2018

CASTCO CASTCO TESTING CENTRE LTD.

Air Sampler Calibration Curve Plotting & Calculation


(Dickson recorder & manometer on bottom)

Calibration curve ref. No. :	ATSPC-01-2	017090706	Date of calibration :	07.	/09/2017	
Location : Ching Long Shopp	ing Centre		Sampler:	TE-51	70 X	
Calibration Data						
Ambient barometric pressure, I	Pa - 759	(mmHg)	Ambient temperature,	Ta-	303	(deg K)
Ostd Slope, m = 2.0735			Ostd Intercept, b =	-0.0428	800	

Plate No.	H ₂ O (in)	Qstd (m³/min)	I (chart)	IC (corrected)	FLOW (mane)	FLOW (corrected)
18	6.60	1.248	42.0	41.62	6.50	2.53
13	5.50	1.141	41.0	40,63	5.30	2,28
10	4.80	1.068	37.0	36.67	4.00	1.98
7	3.40	0.902	33.0	32.71	2.40	1,54
5	2.20	0.730	28.0	27.75	1.40	1.17

Subsequent calculation of sampler flow

Method	Calibration equation	Slope, m	Intercept, h	Corr. coeff., r	
Dickson recorder	Qstd=1/m1[(1)(Sqrt((Pay/750)(298/Tay)))-b1]	27.875	7.5050	0.9902	



Calibration curve requirements: (A). r > 0.990; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m3 / min).

Qstd $(m^3/min) = 1/m$ [Sqrt $(H_2O(Pa/760)(298/Ta)) - b$]. IC (corrected) = I [Sqrt ((Pa/760)(298/Ta))].

FLOW (corrected) = Sqrt (FLOW (mano) (Pa / 760) (298 / Ta)).

Next Calibration Date: 07-Mar-2018

CASTCO CASTCO TESTING CENTRE LTD.

Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder & manometer on bottom)

Calibration curve ref. No.	ATSPC-01-2	2017090707	Date of calibration:	07/	09/2017	
Location: Tak Long Estate			Sampler:	TE-51	70 X	
Calibration Data Ambient barometric pressure, Pa	a = 759	(mmHg)	Ambient temperature	Ta =	303	(deg K)
Qstd Slope, m = 2.0736			Qstd Intercept, b -	-0.0428	00	

Plate No.	H ₂ O (in)	Qstd (m³/min)	I (chart)	IC (corrected)	FLOW (mano)	FLOW (corrected)
18	6.10	1.201	42.0	41.62	6.50	2.53
13	5.40	1.131	40.0	39.64	5.30	2.28
10	4.60	1.046	38.0	37.66	4.00	1.98
7	3.20	0.876	33.0	32.71	2.40	1.54


Subsequent calculat	ton of sampler flow			
Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	Qstd = 1/ml [(1)(Sqrt((Pav/760)(298/Tav)))-bl]	24,064	12.4433	0.9948

29.73

1.40

1.17

30.0



Calibration curve requirements : (A). r > 0.990; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m3 / min).

Remark .

Qstd (m^3 / min) = 1/m [Sqrt (H_2O (Pa / 760) (298 / Ta)) - b].

IC (corrected) = [Sqrt ((Pa/760)(298/Ta))].

FLOW (corrected) = Sqrt (FLOW (mano) (Pa / 760) (298 / Ta)).

Calibrated l	by:	al	0_			Checked by :	6	
Name:	(Chan	Kinst	Ho)	Name: (Leng Mic	> Tres
Form No. ENV CA	L SAMPLE	CC1 6c12/12/	2003				۵) .

Next Calibration Date: 07-Mar-2018



Date - Mar 21, 2017 Rootsmeter S/N

y axis = SQRT[H2O(Fa/760)(298/Ta)]

TISCH ENVIRONMENTAL, INC. 146 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.487.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

Ta (K) - · · 294

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

operator	TISCH	Orifice 1.1), -	0006	Pa (mm)	- 754.38
======	========		========	=======	METER	ORFICE
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	DIFF Hg (mm)	DIFF H2O (ir.)
	(112)	(1113)	(1113)	(111)		(14,
1	NA	NA	1.00	1.4170	3.2	2.00
2.	NA	NA	1.00	1.0120	6.4	4.00
3	NA	NA	1.00	0.9050	7.9	5.00
4	NA	NA	1.00	0.8610	8.8	5.50
5	NA	NA	1.00	0.7110	12.8	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
1.0018	0.7070	1.4185	0.9957	0.7027	0.3829
0.9976	0.9858	2.0061	0.9915	0.9798	1.2486
0.9955	1.1000	2.2429	0.9894	1.0933	1.3959
0.9944	1.1549	2.3524	0.9883	1.1479	1.4641
0,9890	1.3910	2.8371	0.9830	1.3826	1.7657
Qstd slc	pe (m) -	2.07364	Qa slop	e (m) =	1.29848
intercep	t (b) =	-0.04280	Intercep		-0.02664
coeffici		0.99992	coeffici	ent (r) =	0.99992

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

y axis = SQRT[H2O(Ta/Pa)]

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$

APPENDIX C WEATHER INFORMATION

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 September 2017	26.1 – 31.7	68 – 98	6.5
2 September 2017	26.4 – 30.4	74 – 91	1.0
3 September 2017	25.6 – 29.9	74 – 95	23.8
4 September 2017	25.3 – 27.6	81 – 95	32.8
5 September 2017	25.9 – 30.7	77 – 98	6.4
6 September 2017	27.3 – 32.3	65 – 94	Trace
7 September 2017	27.5 – 30.7	74 – 91	1.8
8 September 2017	26.9 – 30.9	71 – 90	1.1
9 September 2017	26.0 – 32.0	69 – 96	25.8
10 September 2017	26.7 – 32.2	64 – 95	Trace
11 September 2017	27.6 – 32.4	61 – 88	0
12 September 2017	27.9 – 32.8	68 – 85	0.6
13 September 2017	28.3 – 34.0	56 – 82	0
14 September 2017	27.6 – 31.5	54 – 76	0
15 September 2017	27.8 – 33.2	66 – 85	Trace
16 September 2017	27.7 – 32.6	53 – 91	0
17 September 2017	28.5 – 32.6	60 – 86	0
18 September 2017	27.8 – 32.9	59 – 87	0
19 September 2017	27.6 – 32.2	64 – 81	0

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 September 2017	27.6 – 32.0	66 – 86	0.2
21 September 2017	27.9 – 32.0	67 – 87	Trace
22 September 2017	26.1 – 32.0	74 – 96	17.9
23 September 2017	26.7 – 31.4	74 – 98	33.4
24 September 2017	27.1 – 30.5	77 – 94	5.6
25 September 2017	27.7 – 31.9	71 – 88	0.5
26 September 2017	27.8 – 32.9	63 – 88	0
27 September 2017	27.7 – 33.0	68 – 89	0
28 September 2017	28.2 – 34.1	59 – 86	0
29 September 2017	28.8 – 33.1	65 – 85	Trace
30 September 2017	25.9 – 30.3	76 – 96	35.0

^{*} The above information was extracted from the daily weather summary by Hong Kong Observatory.

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Speed m/s	Direction
1-Sep-2017	0:00	1.8	ESE
1-Sep-2017	1:00	1.8	S
1-Sep-2017	2:00	1.9	SSW
1-Sep-2017	3:00	2.0	S
1-Sep-2017	4:00	1.6	SSE
1-Sep-2017	5:00	1.6	S
1-Sep-2017	6:00	1.5	SSW
1-Sep-2017	7:00	1.9	S
1-Sep-2017	8:00	2.0	SSE
1-Sep-2017	9:00	2.2	SSE
1-Sep-2017	10:00	2.4	SSE
1-Sep-2017	11:00	2.7	SE
1-Sep-2017	12:00	3.0	SSE
1-Sep-2017	13:00	3.0	SSW
1-Sep-2017	14:00	3.0	S
1-Sep-2017	15:00	2.9	S
1-Sep-2017	16:00	2.7	S
1-Sep-2017	17:00	2.5	S
1-Sep-2017	18:00	2.2	S
1-Sep-2017	19:00	1.9	SSW
1-Sep-2017	20:00	2.0	NNE
1-Sep-2017	21:00	2.1	NNE
1-Sep-2017	22:00	2.2	NNE
1-Sep-2017	23:00	2.2	NNE
2-Sep-2017	0:00	2.3	NNE
2-Sep-2017	1:00	2.2	NNE
2-Sep-2017	2:00	2.3	NNE
2-Sep-2017	3:00	2	NNE
2-Sep-2017	4:00	1.8	NNE
2-Sep-2017	5:00	1.6	NNE
2-Sep-2017	6:00	1.3	NNE
2-Sep-2017	7:00	1.6	NNE
2-Sep-2017	8:00	1.5	NNE
2-Sep-2017	9:00	1.7	NNE
2-Sep-2017	10:00	2.2	WSW
2-Sep-2017	11:00	2.7	WSW

II. Mean Wind Speed and Wind Direction

2-Sep-2017 12:00 2.7 W 2-Sep-2017 13:00 2.5 WNW 2-Sep-2017 14:00 2.7 WNW 2-Sep-2017 15:00 2.5 WNW 2-Sep-2017 15:00 2.5 WNW 2-Sep-2017 16:00 2.2 E 2-Sep-2017 17:00 2.3 NE 2-Sep-2017 19:00 2.2 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 20:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 3:00 2 NNE 3-Sep-2017 3:00 2.1 NE 3-Sep-2017 3:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 3 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 1:00 2.5 SE 3-Sep-2017 1:00 2.5 SE 3-Sep-2017 1:00 2.5 SE 3-Sep-2017 1:00 2.5 W 3-Sep-2017 1:00 2.5 NNE 3-Sep-2017 1:00 2.9 NNE 3-Sep-2017 1:00 2.9 NNE 3-Sep-2017 1:00 2.8 NNE 3-Sep-2017 1:00 2.8 NNE 3-Sep-2017 1:00 2.9 NNE 3-Sep-2017 1:00 2.3 NNE 3-Sep-2017 1:00 2.3 NNE 3-Sep-2017 1:00 2.8 NNE 3-Sep-2017 1:00 2.8 NNE 3-Sep-2017 1:00 2.8 NNE 3-Sep-2017 2:00 2.3 N		T	T	
2-Sep-2017 14:00 2.7 WNW 2-Sep-2017 15:00 2.5 WNW 2-Sep-2017 16:00 2.2 E 2-Sep-2017 17:00 2.3 NE 2-Sep-2017 18:00 2.2 NE 2-Sep-2017 19:00 2.2 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 3:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 3:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 3 Sep-2017 3:00 3 NNE 3-Sep-2017 3:00 2 NNE 3-Sep-2017 3:00 3 NNE 3-Sep-2017 3:00 2.3 SE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 11:00 2.5 NNE 3-Sep-2017 11:00 2.8 NNE 3-Sep-2017 11:00 2.9 NN 3-Sep-2017 11:00 2.8 NNE 3-Sep-2017 11:00 2.8 NNE 3-Sep-2017 11:00 2.3 NNE 3-Sep-2017 11:00 2.3 NNE 3-Sep-2017 11:00 2.3 NNE 3-Sep-2017 11:00 2.3 NNE	2-Sep-2017	12:00	2.7	W
2-Sep-2017 15:00 2.5 WNW 2-Sep-2017 16:00 2.2 E 2-Sep-2017 17:00 2.3 NE 2-Sep-2017 18:00 2.2 NE 2-Sep-2017 19:00 2.2 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 20:00 2.4 ENE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 3:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 3:00 3.0 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 3 NNE 3-Sep-2017 3:00 3.5 SE 3-Sep-2017 3:00 3.5 SE 3-Sep-2017 3:00 3.5 SE 3-Sep-2017 3:00 3.5 SE 3-Sep-2017 3:00 3.5 NNE 3-Sep-2017 3:00 2.8 NNE 3-Sep-2017 3:00 2.3 NNE 3-Sep-2017 3:00 2.3 NNE 3-Sep-2017 3:00 2.3 NNE	2-Sep-2017	13:00	2.5	WNW
2-Sep-2017 16:00 2.2 E 2-Sep-2017 17:00 2.3 NE 2-Sep-2017 18:00 2.2 NE 2-Sep-2017 19:00 2.3 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.1 NE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 11:00 2.5 NNE 3-Sep-2017 11:00 2.3 NNE 3-Sep-2017 11:00 2.3 NNE 3-Sep-2017 11:00 2.8 NNE 3-Sep-2017 11:00 2.8 NNE 3-Sep-2017 20:00 2.2 NN 3-Sep-2017 21:00 2.3 NN 3-Sep-2017 22:00 2.3 NN	2-Sep-2017	14:00	2.7	WNW
2-Sep-2017 17:00 2.3 NE 2-Sep-2017 18:00 2.2 NE 2-Sep-2017 19:00 2.2 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 15:00 2.8 NNE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 20:00 2.2 N	2-Sep-2017	15:00	2.5	WNW
2-Sep-2017 18:00 2.2 NE 2-Sep-2017 19:00 2.3 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 2:00 2.1 NNE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 NNE	2-Sep-2017	16:00	2.2	E
2-Sep-2017 19:00 2.2 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 0:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NNE 3-Sep-2017 2:00 2.1 NNE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 14:00 2.5 WM 3-Sep-2017 15:00 3 NNE 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 3.5 NNE 3-Sep-2017 16:00 3.5 NNE 3-Sep-2017 16:00 2.7 NE 3-Sep-2017 16:00 3.5 NNE 3-Sep-2017 16:00 3.5 NNE 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 NNE 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N	2-Sep-2017	17:00	2.3	NE
2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 0:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 15:00 2.6 N 3-Sep-2017 15:00	2-Sep-2017	18:00	2.2	NE
2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 0:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 12:00 2.6 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 15:00 2.8 NNE 3-Sep-2017 20:00 2.3 N	2-Sep-2017	19:00	2.2	ESE
2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 0:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 19:00	2-Sep-2017	20:00	2.3	ESE
2-Sep-2017 23:00 2 NNE 3-Sep-2017 0:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 19:00	2-Sep-2017	21:00	2.4	ESE
3-Sep-2017 0:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00	2-Sep-2017	22:00	2	WSW
3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 16:00 2.9 N 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 20:00 2.2 N 3-Sep-2017 20:00 2.2 N	2-Sep-2017	23:00	2	NNE
3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00	3-Sep-2017	0:00	2	NNE
3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 21:00	3-Sep-2017	1:00	2.4	ENE
3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 19:00 2.8 N 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00	3-Sep-2017	2:00	2.1	NE
3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00	3-Sep-2017	3:00	2.1	NNE
3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	4:00	2	NE
3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	5:00	2	NNE
3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	6:00	1.6	NNE
3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	7:00	1.9	NE
3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 20:00 2.3 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N	3-Sep-2017	8:00	2	NNE
3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	9:00	2	NNE
3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	10:00	2.3	SE
3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	11:00	2.5	SE
3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.2 W	3-Sep-2017	12:00	2.6	N
3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N	3-Sep-2017	13:00	3	N
3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	14:00	2.5	W
3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	15:00	2.7	NE
3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	16:00	3	NNE
3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 W	3-Sep-2017	17:00	2.9	N
3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	18:00	2.8	N
3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	19:00	2.8	NNE
3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	20:00	2.2	N
3-Sep-2017 23:00 2.2 W	3-Sep-2017	21:00	2.3	N
	3-Sep-2017	22:00	2.3	N
4-Sep-2017 0:00 2.9 NNE	3-Sep-2017	23:00	2.2	W
	4-Sep-2017	0:00	2.9	NNE

4-Sep-2017	1:00	3	N
4-Sep-2017 4-Sep-2017	2:00	2.8	NNE
			N
4-Sep-2017	3:00	2.8	
4-Sep-2017	4:00	2.3	N
4-Sep-2017	5:00	2.5	N
4-Sep-2017	6:00	2.4	W
4-Sep-2017	7:00	2.4	S
4-Sep-2017	8:00	2.7	NW
4-Sep-2017	9:00	2.8	W
4-Sep-2017	10:00	3.1	W
4-Sep-2017	11:00	3.1	W
4-Sep-2017	12:00	3.2	WSW
4-Sep-2017	13:00	3.4	W
4-Sep-2017	14:00	3.1	W
4-Sep-2017	15:00	3.4	WSW
4-Sep-2017	16:00	3.1	W
4-Sep-2017	17:00	2.7	W
4-Sep-2017	18:00	2.4	SSW
4-Sep-2017	19:00	2.2	SW
4-Sep-2017	20:00	2.3	NW
4-Sep-2017	21:00	2.1	W
4-Sep-2017	22:00	2.6	WSW
4-Sep-2017	23:00	2.4	WNW
5-Sep-2017	0:00	2.4	SW
5-Sep-2017	1:00	2.3	W
5-Sep-2017	2:00	2.7	SW
5-Sep-2017	3:00	2.3	SW
5-Sep-2017	4:00	2.3	NE
5-Sep-2017	5:00	2	WNW
5-Sep-2017	6:00	2.2	W
5-Sep-2017	7:00	2	N
5-Sep-2017	8:00	2.2	SW
5-Sep-2017	9:00	2.7	WSW
5-Sep-2017	10:00	3.1	SW
5-Sep-2017	11:00	2.7	SW
5-Sep-2017	12:00	3.2	WNW
5-Sep-2017	13:00	3.2	WSW
1-1-			

5-Sep-2017	14:00	3.3	WSW
5-Sep-2017	15:00	3.3	W
5-Sep-2017	16:00	3	W
5-Sep-2017	17:00	2.9	W
5-Sep-2017	18:00	2.6	WNW
5-Sep-2017	19:00	2.2	WNW
5-Sep-2017	20:00	2.3	N
5-Sep-2017	21:00	2.6	NNE
5-Sep-2017	22:00	2.4	W
5-Sep-2017	23:00	2.5	WNW
6-Sep-2017	0:00	2.7	WSW
6-Sep-2017	1:00	3.2	WSW
6-Sep-2017	2:00	2.7	SW
6-Sep-2017	3:00	2.7	SW
6-Sep-2017	4:00	2.7	WSW
6-Sep-2017	5:00	2.5	WSW
6-Sep-2017	6:00	2.2	SW
6-Sep-2017	7:00	2.1	WSW
6-Sep-2017	8:00	2.3	W
6-Sep-2017	9:00	2.6	WNW
6-Sep-2017	10:00	2.8	N
6-Sep-2017	11:00	3.2	SE
6-Sep-2017	12:00	3.1	SE
6-Sep-2017	13:00	3.5	SE
6-Sep-2017	14:00	3	SE
6-Sep-2017	15:00	2.8	SE
6-Sep-2017	16:00	3.1	NE
6-Sep-2017	17:00	3	WSW
6-Sep-2017	18:00	2.7	WSW
6-Sep-2017	19:00	2.5	ENE
6-Sep-2017	20:00	2.6	SE
6-Sep-2017	21:00	2.1	SSE
6-Sep-2017	22:00	2.1	SSE
6-Sep-2017	23:00	2.1	ESE
7-Sep-2017	0:00	2.2	SSE
7-Sep-2017	1:00	2.2	SE
7-Sep-2017	2:00	2.2	SSE
	I .	i e	

7-Sep-2017 4:00 1.8 SSE 7-Sep-2017 5:00 2 SSE 7-Sep-2017 6:00 1.8 SSE 7-Sep-2017 7:00 1.8 SSE 7-Sep-2017 7:00 1.8 SSE 7-Sep-2017 7:00 1.8 SSE 7-Sep-2017 8:00 1.9 S 7-Sep-2017 9:00 2.3 S 7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 8-Sep-2017 20:00 1.6 NE 8-Sep-2017 20:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 3:00 1.6 NE 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 6:00 1.4 W 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 1:00 2.2 WSW 8-Sep-2017 1:00 2.5 SW 8-Sep-2017 1:00 2.7 WSW 8-Sep-2017 1:00 2.9 WSW 8-Sep-2017 1:00 3.1 WNW				
7-Sep-2017 5:00 2 SSE 7-Sep-2017 6:00 1.8 SSE 7-Sep-2017 7:00 1.8 SSE 7-Sep-2017 7:00 1.8 S 7-Sep-2017 8:00 1.9 S 7-Sep-2017 9:00 2.3 S 7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 2.9 SSE 7-Sep-2017 16:00 2.3 SE 7-Sep-2017 16:00 2.3 SE 7-Sep-2017 16:00 2.3 SE 7-Sep-2017 16:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 8-Sep-2017 20:00 1.6 NE 8-Sep-2017 20:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 5:00 1.6 NWW 8-Sep-2017 5:00 1.6 NWW 8-Sep-2017 6:00 1.4 WWW 8-Sep-2017 6:00 1.4 WWW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 1:00 2.2 WSW 8-Sep-2017 1:00 2.5 SW 8-Sep-2017 1:00 2.7 WSW 8-Sep-2017 1:00 2.7 WSW 8-Sep-2017 1:00 2.9 WSW 8-Sep-2017 1:00 2.9 WSW 8-Sep-2017 1:00 2.9 WSW 8-Sep-2017 1:00 2.9 WSW	7-Sep-2017	3:00	1.9	ENE
7-Sep-2017 6:00 1.8 SSE 7-Sep-2017 7:00 1.8 S 7-Sep-2017 8:00 1.9 S 7-Sep-2017 9:00 2.3 S 7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 19:00 2.9 SSE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.6 NE 8-Sep-2017 0:00<	7-Sep-2017	4:00	1.8	SSE
7-Sep-2017 7:00 1.8 S 7-Sep-2017 8:00 1.9 S 7-Sep-2017 9:00 2.3 S 7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 19:00 2.9 SSE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 SNE 7-Sep-2017 20:00 1.6 NE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 2:00 </td <td>7-Sep-2017</td> <td>5:00</td> <td>2</td> <td>SSE</td>	7-Sep-2017	5:00	2	SSE
7-Sep-2017 8:00 1.9 S 7-Sep-2017 9:00 2.3 S 7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 15:00 3 SSE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 3:0	7-Sep-2017	6:00	1.8	SSE
7-Sep-2017 9:00 2.3 S 7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 19:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 20:00 2.1 S 7-Sep-2017 20:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017	7-Sep-2017	7:00	1.8	S
7-Sep-2017 10:00 2.8 SSE 7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 8-Sep-2017 2:00 1.8 ENE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 <t< td=""><td>7-Sep-2017</td><td>8:00</td><td>1.9</td><td>S</td></t<>	7-Sep-2017	8:00	1.9	S
7-Sep-2017 11:00 3 SSE 7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 19:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 <td< td=""><td>7-Sep-2017</td><td>9:00</td><td>2.3</td><td>S</td></td<>	7-Sep-2017	9:00	2.3	S
7-Sep-2017 12:00 3 SE 7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 21:00 2.1 S 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017	7-Sep-2017	10:00	2.8	SSE
7-Sep-2017 13:00 2.9 SE 7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 <td< td=""><td>7-Sep-2017</td><td>11:00</td><td>3</td><td>SSE</td></td<>	7-Sep-2017	11:00	3	SSE
7-Sep-2017 14:00 3.1 ESE 7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 <td< td=""><td>7-Sep-2017</td><td>12:00</td><td>3</td><td>SE</td></td<>	7-Sep-2017	12:00	3	SE
7-Sep-2017 15:00 3.4 SE 7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 <t< td=""><td>7-Sep-2017</td><td>13:00</td><td>2.9</td><td>SE</td></t<>	7-Sep-2017	13:00	2.9	SE
7-Sep-2017 16:00 3 SSE 7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017	7-Sep-2017	14:00	3.1	ESE
7-Sep-2017 17:00 2.9 SSE 7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 <t< td=""><td>7-Sep-2017</td><td>15:00</td><td>3.4</td><td>SE</td></t<>	7-Sep-2017	15:00	3.4	SE
7-Sep-2017 18:00 2.3 SE 7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13	7-Sep-2017	16:00	3	SSE
7-Sep-2017 19:00 2 ENE 7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 1	7-Sep-2017	17:00	2.9	SSE
7-Sep-2017 20:00 1.7 ESE 7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	7-Sep-2017	18:00	2.3	SE
7-Sep-2017 21:00 2.1 ENE 7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 WNW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 12:00 3 W	7-Sep-2017	19:00	2	ENE
7-Sep-2017 22:00 2.1 S 7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 7:00 2.2 WSW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 12:00 3 W	7-Sep-2017	20:00	1.7	ESE
7-Sep-2017 23:00 1.8 ENE 8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	7-Sep-2017	21:00	2.1	ENE
8-Sep-2017 0:00 1.6 NE 8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	7-Sep-2017	22:00	2.1	S
8-Sep-2017 1:00 1.7 ENE 8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	7-Sep-2017	23:00	1.8	ENE
8-Sep-2017 2:00 1.6 WNW 8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	0:00	1.6	NE
8-Sep-2017 3:00 1.6 SSW 8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	1:00	1.7	ENE
8-Sep-2017 4:00 1.5 ENE 8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	2:00	1.6	WNW
8-Sep-2017 5:00 1.6 NW 8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	3:00	1.6	SSW
8-Sep-2017 6:00 1.4 W 8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	4:00	1.5	ENE
8-Sep-2017 7:00 1.6 WNW 8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	5:00	1.6	NW
8-Sep-2017 8:00 1.9 WNW 8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	6:00	1.4	W
8-Sep-2017 9:00 2.2 WSW 8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	7:00	1.6	WNW
8-Sep-2017 10:00 2.5 SW 8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	8:00	1.9	WNW
8-Sep-2017 11:00 2.7 WSW 8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	9:00	2.2	WSW
8-Sep-2017 12:00 3 W 8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	10:00	2.5	SW
8-Sep-2017 13:00 2.9 WSW 8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	11:00	2.7	WSW
8-Sep-2017 14:00 3.1 WNW	8-Sep-2017	12:00	3	W
· · · · · · · · · · · · · · · · · · ·	8-Sep-2017	13:00	2.9	WSW
8-Sep-2017 15:00 3.2 W	8-Sep-2017	14:00	3.1	WNW
	8-Sep-2017	15:00	3.2	W

8-Sep-2017	16:00	2.6	W
8-Sep-2017	17:00	2.5	WNW
8-Sep-2017	18:00	2.3	W
8-Sep-2017	19:00	2.1	WNW
8-Sep-2017	20:00	2	NE
8-Sep-2017	21:00	2.1	ENE
8-Sep-2017	22:00	1.9	NE
8-Sep-2017	23:00	1.7	ENE
9-Sep-2017	0:00	1.7	ENE
9-Sep-2017	1:00	1.7	ENE
9-Sep-2017	2:00	1.7	NE
9-Sep-2017	3:00	1.7	ENE
9-Sep-2017	4:00	1.6	ESE
9-Sep-2017	5:00	1.7	Е
9-Sep-2017	6:00	1.6	ESE
9-Sep-2017	7:00	1.7	Е
9-Sep-2017	8:00	2.1	ESE
9-Sep-2017	9:00	2.6	ENE
9-Sep-2017	10:00	3	NE
9-Sep-2017	11:00	3.1	SE
9-Sep-2017	12:00	3.3	SE
9-Sep-2017	13:00	3.2	ENE
9-Sep-2017	14:00	2.7	S
9-Sep-2017	15:00	3.1	S
9-Sep-2017	16:00	3.2	SE
9-Sep-2017	17:00	2.9	SE
9-Sep-2017	18:00	2.4	Е
9-Sep-2017	19:00	2.2	SSE
9-Sep-2017	20:00	1.9	SSE
9-Sep-2017	21:00	1.9	SSE
9-Sep-2017	22:00	1.8	N
9-Sep-2017	23:00	1.6	W
10-Sep-2017	0:00	1.7	W
10-Sep-2017	1:00	1.8	SSE
10-Sep-2017	2:00	1.6	WSW
10-Sep-2017	3:00	1.7	SW
10-Sep-2017	4:00	1.7	SW

10-Sep-2017 5:00 1.6 SW 10-Sep-2017 6:00 1.5 SW 10-Sep-2017 7:00 1.5 WNW 10-Sep-2017 8:00 1.6 NE 10-Sep-2017 9:00 2.1 NE 10-Sep-2017 10:00 2.4 S 10-Sep-2017 11:00 2.8 WNW 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 7:00 1.5 WNW 10-Sep-2017 8:00 1.6 NE 10-Sep-2017 9:00 2.1 NE 10-Sep-2017 10:00 2.4 S 10-Sep-2017 11:00 2.8 WNW 10-Sep-2017 12:00 3.1 E 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 8:00 1.6 NE 10-Sep-2017 9:00 2.1 NE 10-Sep-2017 10:00 2.4 S 10-Sep-2017 11:00 2.8 WNW 10-Sep-2017 12:00 3.1 E 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 9:00 2.1 NE 10-Sep-2017 10:00 2.4 S 10-Sep-2017 11:00 2.8 WNW 10-Sep-2017 12:00 3.1 E 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 10:00 2.4 S 10-Sep-2017 11:00 2.8 WNW 10-Sep-2017 12:00 3.1 E 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 11:00 2.8 WNW 10-Sep-2017 12:00 3.1 E 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 12:00 3.1 E 10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 13:00 3.1 NE 10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 14:00 2.8 NNE 10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 15:00 3 NE 10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 16:00 2.8 NE 10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 17:00 3 ENE 10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 18:00 2.4 ENE 10-Sep-2017 19:00 2 E
10-Sep-2017 19:00 2 E
10-Sep-2017 20:00 2 ENE
10-Sep-2017 21:00 1.5 NE
10-Sep-2017 22:00 2 ENE
10-Sep-2017 23:00 1.7 ENE
11-Sep-2017 0:00 2.1 NNE
11-Sep-2017 1:00 1.7 NNE
11-Sep-2017 2:00 1.9 ENE
11-Sep-2017 3:00 1.7 ESE
11-Sep-2017 4:00 1.7 SE
11-Sep-2017 5:00 1.7 ESE
11-Sep-2017 6:00 1.8 ESE
11-Sep-2017 7:00 1.7 ESE
11-Sep-2017 8:00 2.1 E
11-Sep-2017 9:00 2.7 ESE
11-Sep-2017 10:00 2.8 ESE
11-Sep-2017 11:00 2.9 NNW
11-Sep-2017 12:00 2.9 W
11-Sep-2017 13:00 3 W
11-Sep-2017 14:00 3.3 WSW
11-Sep-2017 15:00 3.2 NW
11-Sep-2017 16:00 2.9 SW
11-Sep-2017 17:00 2.6 SW

11-Sep-2017 18:00 2.2 S 11-Sep-2017 19:00 2.1 E 11-Sep-2017 20:00 2.2 ENE 11-Sep-2017 21:00 2.3 NE 11-Sep-2017 22:00 2.3 ENE 11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 1.8 ENE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 3 NNE 12-Sep-2017		T	Т	T
11-Sep-2017 20:00 2.2 ENE 11-Sep-2017 21:00 2.3 NE 11-Sep-2017 22:00 2.3 ENE 11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 N 12-Sep-2017 7:00 2 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017	11-Sep-2017	18:00	2.2	S
11-Sep-2017 21:00 2.3 NE 11-Sep-2017 22:00 2.3 ENE 11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 15:00 3.1 ENE 12-Sep-2017	11-Sep-2017	19:00	2.1	E
11-Sep-2017 22:00 2.3 ENE 11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017	11-Sep-2017	20:00	2.2	ENE
11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 13:00 3.1 NE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017	11-Sep-2017	21:00	2.3	NE
12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 13:00 3.1 NE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 19:00 2.5 ESE 12-Sep-2017	11-Sep-2017	22:00	2.3	ENE
12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 3 NNE 12-Sep-2017 11:00 3 NNE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 19:00 2.5 ESE 12-Sep-2017 <td>11-Sep-2017</td> <td>23:00</td> <td>2.1</td> <td>NE</td>	11-Sep-2017	23:00	2.1	NE
12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017	12-Sep-2017	0:00	2.1	N
12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 11:00 3.1 NE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 1.8 NNE 12-Sep-2017	12-Sep-2017	1:00	2	ENE
12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 20:00 1.8 NNE 13-Sep-20	12-Sep-2017	2:00	2.1	ENE
12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 20:00 1.8 NNE 12-Sep-2017 20:00 1.8 NE 13-Sep-20	12-Sep-2017	3:00	2.2	ENE
12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 20:00 1.8 NNE 12-Sep-2017 20:00 1.6 N 13-Sep-2017 2:00 1.6 N 13-Sep-2017<	12-Sep-2017	4:00	2.1	SSE
12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 19:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 20:00 1.8 NNE 12-Sep-2017 20:00 1.7 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 2:00 1.6 E 13-Sep-2017 </td <td>12-Sep-2017</td> <td>5:00</td> <td>2.1</td> <td>NNE</td>	12-Sep-2017	5:00	2.1	NNE
12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 E 13-Sep-201	12-Sep-2017	6:00	1.8	ENE
12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 E 13-Sep-2017 4:00 1.6 ENE 13-Sep-2	12-Sep-2017	7:00	2	NE
12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Se	12-Sep-2017	8:00	2.3	N
12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	9:00	2.6	N
12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 5:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	10:00	2.7	N
12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	11:00	3	NNE
12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	12:00	3.1	NE
12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	13:00	3.3	ESE
12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	14:00	3.1	ENE
12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 E 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	15:00	3	ENE
12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	16:00	2.7	ENE
12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	17:00	2.5	ESE
12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	18:00	2.5	ESE
12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	19:00	2.3	SSE
12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	20:00	2.1	ENE
12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	21:00	1.8	NNE
13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	22:00	1.7	NE
13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	23:00	1.8	NE
13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	13-Sep-2017	0:00	1.6	N
13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	13-Sep-2017	1:00	1.7	NNE
13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	13-Sep-2017	2:00	1.6	Е
13-Sep-2017 5:00 1.5 E	13-Sep-2017	3:00	1.6	NE
	13-Sep-2017	4:00	1.6	ENE
13-Sep-2017 6:00 1.6 NNE	13-Sep-2017	5:00	1.5	E
	13-Sep-2017	6:00	1.6	NNE

13-Sep-2017 7:00 1.5 NNE 13-Sep-2017 8:00 1.9 ENE 13-Sep-2017 9:00 2.3 WSW 13-Sep-2017 10:00 2.7 N 13-Sep-2017 11:00 3 NN 13-Sep-2017 12:00 3.3 W 13-Sep-2017 12:00 3.1 ENE 13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 20:00 1.6 W 13-Sep-2017 20:00 1.6 W 13-Sep-2017 20:00 1.5 W 14-Sep-2017 20:00 1.5 SSW 14-Sep-2017 10:00 1.5 SSW 14-Sep-2017 20:00 1.5 SSW 14-Sep-2017 3:00 1.3 NNE 14-Sep-2017 3:00 2.5 NNE 14-Sep-2017 3:00 2.5 NNE 14-Sep-2017 3:00 2.9 WSW 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 11:00 2.9 SW 14-Sep-2017 15:00 2.9 SW				
13-Sep-2017 9:00 2.3 WSW 13-Sep-2017 10:00 2.7 N 13-Sep-2017 11:00 3 N 13-Sep-2017 12:00 3.3 W 13-Sep-2017 13:00 3.2 ENE 13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 20:00 1.6 W 13-Sep-2017 20:00 1.6 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.5 SSW 14-Sep-2017 </td <td>13-Sep-2017</td> <td>7:00</td> <td>1.5</td> <td>NNE</td>	13-Sep-2017	7:00	1.5	NNE
13-Sep-2017 10:00 2.7 N 13-Sep-2017 11:00 3 N 13-Sep-2017 12:00 3.3 W 13-Sep-2017 13:00 3.2 ENE 13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 20:00 1.6 ENE 13-Sep-2017 20:00 1.6 W 13-Sep-2017 20:00 1.6 W 13-Sep-2017 20:00 1.5 W 14-Sep-2017 20:00 1.5 W 14-Sep-2017 2:00 1.5 SW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017				
13-Sep-2017 11:00 3 N 13-Sep-2017 12:00 3.3 W 13-Sep-2017 13:00 3.2 ENE 13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017				
13-Sep-2017 12:00 3.3 W 13-Sep-2017 13:00 3.2 ENE 13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 0:00 1.5 SW 14-Sep-2017 1:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2	13-Sep-2017	10:00	2.7	
13-Sep-2017 13:00 3.2 ENE 13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 20:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 20:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-	13-Sep-2017	11:00	3	N
13-Sep-2017 14:00 3.1 ENE 13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-	13-Sep-2017	12:00	3.3	W
13-Sep-2017 15:00 2.8 ENE 13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-20	13-Sep-2017	13:00	3.2	ENE
13-Sep-2017 16:00 2.8 W 13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 10:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-201	13-Sep-2017	14:00	3.1	ENE
13-Sep-2017 17:00 2.6 NNE 13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-20	13-Sep-2017	15:00	2.8	ENE
13-Sep-2017 18:00 2.3 NNE 13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 8:00 1.3 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 10:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2	13-Sep-2017	16:00	2.8	W
13-Sep-2017 19:00 2.1 NNE 13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 10:00 2.8 W 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 SW 14-Sep-2017	13-Sep-2017	17:00	2.6	NNE
13-Sep-2017 20:00 1.8 ENE 13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 8:00 1.3 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 13:00 2.9 SW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017	13-Sep-2017	18:00	2.3	NNE
13-Sep-2017 21:00 1.6 ENE 13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 13:00 2.9 SW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017<	13-Sep-2017	19:00	2.1	NNE
13-Sep-2017 22:00 1.6 W 13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 </td <td>13-Sep-2017</td> <td>20:00</td> <td>1.8</td> <td>ENE</td>	13-Sep-2017	20:00	1.8	ENE
13-Sep-2017 23:00 1.8 W 14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 16:00 2.6 W 14-Sep-2017 </td <td>13-Sep-2017</td> <td>21:00</td> <td>1.6</td> <td>ENE</td>	13-Sep-2017	21:00	1.6	ENE
14-Sep-2017 0:00 1.5 W 14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 16:00 2.6 W 14-Sep-2017 16:00 2.6 W 14-Sep-2017 </td <td>13-Sep-2017</td> <td>22:00</td> <td>1.6</td> <td>W</td>	13-Sep-2017	22:00	1.6	W
14-Sep-2017 1:00 1.3 SW 14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	13-Sep-2017	23:00	1.8	W
14-Sep-2017 2:00 1.5 SSW 14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	0:00	1.5	W
14-Sep-2017 3:00 1.5 SW 14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	1:00	1.3	SW
14-Sep-2017 4:00 1.4 NNE 14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	2:00	1.5	SSW
14-Sep-2017 5:00 1.3 NNE 14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	3:00	1.5	SW
14-Sep-2017 6:00 1.3 NNE 14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	4:00	1.4	NNE
14-Sep-2017 7:00 1.3 NNE 14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	5:00	1.3	NNE
14-Sep-2017 8:00 1.8 NNE 14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	6:00	1.3	NNE
14-Sep-2017 9:00 2.5 NNE 14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	7:00	1.3	NNE
14-Sep-2017 10:00 2.8 W 14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	8:00	1.8	NNE
14-Sep-2017 11:00 3.1 WNW 14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	9:00	2.5	NNE
14-Sep-2017 12:00 3.1 WNW 14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	10:00	2.8	W
14-Sep-2017 13:00 2.9 WSW 14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	11:00	3.1	WNW
14-Sep-2017 14:00 2.9 SW 14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	12:00	3.1	WNW
14-Sep-2017 15:00 2.9 SW 14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	13:00	2.9	WSW
14-Sep-2017 16:00 2.6 W 14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	14:00	2.9	SW
14-Sep-2017 17:00 2.7 SW 14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	15:00	2.9	SW
14-Sep-2017 18:00 2.4 SSW	14-Sep-2017	16:00	2.6	W
	14-Sep-2017	17:00	2.7	SW
14-Sep-2017 19:00 2.1 SW	14-Sep-2017	18:00	2.4	SSW
1	14-Sep-2017	19:00	2.1	SW

			<u> </u>
14-Sep-2017	20:00	1.8	SW
14-Sep-2017	21:00	1.8	W
14-Sep-2017	22:00	1.9	WSW
14-Sep-2017	23:00	1.5	SW
15-Sep-2017	0:00	1.7	SW
15-Sep-2017	1:00	1.5	W
15-Sep-2017	2:00	1.6	SW
15-Sep-2017	3:00	1.6	WNW
15-Sep-2017	4:00	1.7	WSW
15-Sep-2017	5:00	1.6	SW
15-Sep-2017	6:00	1.5	SW
15-Sep-2017	7:00	1.6	SW
15-Sep-2017	8:00	1.6	SW
15-Sep-2017	9:00	2	SW
15-Sep-2017	10:00	2.2	SW
15-Sep-2017	11:00	2.4	W
15-Sep-2017	12:00	2.6	SSW
15-Sep-2017	13:00	2.3	S
15-Sep-2017	14:00	2.2	W
15-Sep-2017	15:00	2.5	W
15-Sep-2017	16:00	2.4	SW
15-Sep-2017	17:00	2.2	SW
15-Sep-2017	18:00	2.1	SW
15-Sep-2017	19:00	1.5	SE
15-Sep-2017	20:00	1.4	SE
15-Sep-2017	21:00	1.6	SE
15-Sep-2017	22:00	1.5	NE
15-Sep-2017	23:00	1.3	SE
16-Sep-2017	0:00	1.6	NE
16-Sep-2017	1:00	1.5	NNE
16-Sep-2017	2:00	1.5	NE
16-Sep-2017	3:00	1.5	NNE
16-Sep-2017	4:00	1.7	NE
16-Sep-2017	5:00	1.7	NE
16-Sep-2017	6:00	1.4	E
16-Sep-2017	7:00	1.7	E
16-Sep-2017	8:00	1.6	Е

16-Sep-2017 9:00 2.5 E 16-Sep-2017 10:00 2.5 E 16-Sep-2017 11:00 2.8 ENE 16-Sep-2017 12:00 3.1 E 16-Sep-2017 13:00 2.8 WNW 16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 15:00 3 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 19:00 2.6 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.6 ESE 17-Sep-2017 20:00 1.4 SSE 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 5:00 1.4 SSE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.5 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 1:00 1.5 ESE 17-Sep-2017 1:00 1.5 ESE 17-Sep-2017 1:00 2.2 ESE 17-Sep-2017 1:00 2.2 ESE 17-Sep-2017 1:00 2.4 ENE 17-Sep-2017 1:00 2.7 ESE 17-Sep-2017 1:00 3.1 ESE 17-Sep-2017 1:00 2.2 SW 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 3.2 SSW 17-Sep-2017 1:00 2.3 ESE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 3.2 SSW 17-Sep-2017 1:00 3.2 SSW 17-Sep-2017 1:00 1.9 SW 17-Sep-2017 1:00 1.9 SW 17-Sep-2017 1:00 1.9 SW		1		<u> </u>
16-Sep-2017 11:00 2.8 ENE 16-Sep-2017 12:00 3.1 E 16-Sep-2017 13:00 2.8 WNW 16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-	16-Sep-2017	9:00	2.2	E
16-Sep-2017 12:00 3.1 E 16-Sep-2017 13:00 2.8 WNW 16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.8 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 5:00 1.5 ESE 17-Se	16-Sep-2017	10:00	2.5	Е
16-Sep-2017 13:00 2.8 WNW 16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.8 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 5:00 1.5 ESE 17-	16-Sep-2017	11:00	2.8	ENE
16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 3:00 1.4 SSW 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 9:00 2.1 ESE 17-Se	16-Sep-2017	12:00	3.1	E
16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 W 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 10:00 2.1 ESE 17-Se	16-Sep-2017	13:00	2.8	WNW
16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 10:00 2.1 ESE 17-Sep-2	16-Sep-2017	14:00	2.9	SSW
16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 10:00 2.4 ENE 17-Sep	16-Sep-2017	15:00	2.8	ENE
16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 10:00 2.7 ESE 17-Se	16-Sep-2017	16:00	3	ENE
16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep	16-Sep-2017	17:00	3.1	SSE
16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-	16-Sep-2017	18:00	2.6	SSE
16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 7:00 1.6 W 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-20	16-Sep-2017	19:00	2.6	ESE
16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Se	16-Sep-2017	20:00	2.1	SE
16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 16:00 3.2 SSW 17-S	16-Sep-2017	21:00	2.1	W
17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Se	16-Sep-2017	22:00	1.5	WSW
17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Se	16-Sep-2017	23:00	1.7	SSW
17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 19:00 1.9 SW	17-Sep-2017	0:00	1.8	SSW
17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	1:00	1.9	ESE
17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 19:00 1.9 SW	17-Sep-2017	2:00	1.6	Е
17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	3:00	1.4	SSE
17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	4:00	1.4	SSW
17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	5:00	1.5	ESE
17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	6:00	2.2	ESE
17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	7:00	1.6	W
17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	8:00	1.7	SSW
17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	9:00	2.1	ESE
17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	10:00	2.4	ENE
17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	11:00	2.7	ESE
17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	12:00	3.1	ESE
17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	13:00	2.8	ESE
17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	14:00	2.6	SE
17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	15:00	2.9	SE
17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	16:00	3.2	SSW
17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	17:00	2.3	ESE
17-Sep-2017 20:00 2.1 SW	17-Sep-2017	18:00	2.2	SW
	17-Sep-2017	19:00	1.9	SW
17-Sep-2017 21:00 2.2 SW	17-Sep-2017	20:00	2.1	SW
	17-Sep-2017	21:00	2.2	SW

	1	T	
17-Sep-2017	22:00	2	W
17-Sep-2017	23:00	1.8	SW
18-Sep-2017	0:00	1.6	Е
18-Sep-2017	1:00	1.7	ENE
18-Sep-2017	2:00	1.3	N
18-Sep-2017	3:00	1.6	N
18-Sep-2017	4:00	1.5	N
18-Sep-2017	5:00	1.6	WNW
18-Sep-2017	6:00	1.6	WNW
18-Sep-2017	7:00	1.5	ESE
18-Sep-2017	8:00	2	WNW
18-Sep-2017	9:00	2.6	SSW
18-Sep-2017	10:00	3.2	NW
18-Sep-2017	11:00	3.1	W
18-Sep-2017	12:00	3.2	NNE
18-Sep-2017	13:00	3.1	NNE
18-Sep-2017	14:00	3.2	NNE
18-Sep-2017	15:00	3.2	NNE
18-Sep-2017	16:00	3.1	NNE
18-Sep-2017	17:00	2.9	NE
18-Sep-2017	18:00	2.7	NNE
18-Sep-2017	19:00	2.6	NE
18-Sep-2017	20:00	2.3	ENE
18-Sep-2017	21:00	2.3	NE
18-Sep-2017	22:00	2.4	NE
18-Sep-2017	23:00	2.3	NE
19-Sep-2017	0:00	2.6	NE
19-Sep-2017	1:00	2.3	NE
19-Sep-2017	2:00	2.5	ENE
19-Sep-2017	3:00	2.3	ENE
19-Sep-2017	4:00	2.3	NE
19-Sep-2017	5:00	2.2	SE
19-Sep-2017	6:00	1.9	NE
19-Sep-2017	7:00	2	ENE
19-Sep-2017	8:00	2.2	NE
19-Sep-2017	9:00	2.8	ENE
19-Sep-2017	10:00	2.9	ENE

19-Sep-2017 12:00 2.9 NNE 19-Sep-2017 13:00 2.9 NE 19-Sep-2017 14:00 2.8 NE 19-Sep-2017 15:00 3.1 NE 19-Sep-2017 15:00 3.1 NE 19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 SW 20-Sep-2017 20:00 2.3 SW 20-Sep-2017 20:00 2.4 ENE 20-Sep-2017 20:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 SW 20-Sep-2017 4:00 2.3 SW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 7:00 3.1 WSW 20-Sep-2017 1:00 3.5 WSW 20-Sep-2017 1:00 3.5 WSW 20-Sep-2017 1:00 3.5 WSW 20-Sep-2017 1:00 3.5 WSW 20-Sep-2017 1:00 3.9 WSW	19-Sep-2017	11:00	3.1	NNE
19-Sep-2017 13:00 2.9 NE 19-Sep-2017 14:00 2.8 NE 19-Sep-2017 15:00 3.1 NE 19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.5 NE 20-Sep-2017 9:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.7 SW 20-Sep-2017 10:00 3.9 SW 20-Sep-2017 10:00 3.9 SW 20-Sep-2017 10:00 3.9 SW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 10:00 2.3 W 20-Sep-2017 10:00 2.3 W				
19-Sep-2017 14:00 2.8 NE 19-Sep-2017 15:00 3.1 NE 19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 3:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.7 WSW 20-Sep-2017 10:00 3.7 SW 20-Sep-2017 10:00 3.7 SW 20-Sep-2017 10:00 3.5 WSW 20-Sep-2017 10:00 3.5 WSW 20-Sep-2017 10:00 3.5 WSW 20-Sep-2017 10:00 3.5 WSW 20-Sep-2017 10:00 3.9 WSW 20-Sep-2017 10:00 3.9 WSW 20-Sep-2017 10:00 3.9 WSW 20-Sep-2017 10:00 2.9 WSW 20-Sep-2017 10:00 2.9 WSW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 20:00 2.9 WSW	-			
19-Sep-2017 15:00 3.1 NE 19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 20-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 3:00 2.2 E 20-Sep-2017	-			
19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SSW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 15:00 3.5 WSW 20-Sep-2017 15:00 3.5 WSW 20-Sep-2017 15:00 3.2 W 20-Sep-2017 15:00 3.9 SW 20-Sep-2017 15:00 3.9 SW 20-Sep-2017 15:00 3.9 SW 20-Sep-2017 15:00 3.9 SW 20-Sep-2017 15:00 2.9 SW 20-Sep-2017 20:00 2.9 SW 20-Sep-2017 20:00 2.3 W 20-Sep-2017 20:00 2.3 W				
19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 ENE 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 9:00 3 ENE 20-Sep-2017				
19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 10:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017	-			
19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017				
19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017				
19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 9:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 15:00 3.2 W 20-Sep-2017	19-Sep-2017	19:00	2.4	
19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 <td>19-Sep-2017</td> <td>20:00</td> <td>2.1</td> <td>N</td>	19-Sep-2017	20:00	2.1	N
19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 </td <td>19-Sep-2017</td> <td>21:00</td> <td>1.9</td> <td>W</td>	19-Sep-2017	21:00	1.9	W
20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017	19-Sep-2017	22:00	2.3	W
20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 <td>19-Sep-2017</td> <td>23:00</td> <td>2.4</td> <td>WSW</td>	19-Sep-2017	23:00	2.4	WSW
20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017	20-Sep-2017	0:00	2.3	SW
20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017	20-Sep-2017	1:00	2.4	ENE
20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 20:00 2 W 20-Sep-2017	20-Sep-2017	2:00	2.3	SW
20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017	20-Sep-2017	3:00	2.4	SW
20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	4:00	2.3	W
20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	5:00	2.4	SSW
20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	6:00	2.5	NE
20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	7:00	2.3	ENE
20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	8:00	2.2	E
20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	9:00	3	ENE
20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	10:00	3.1	WSW
20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	11:00	3.7	WSW
20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	12:00	3.5	WSW
20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	13:00	3.7	SW
20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	14:00	3.5	W
20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	15:00	3.2	W
20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	16:00	2.9	WSW
20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	17:00	3.4	WSW
20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	-	18:00	2.9	SW
20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W		19:00	2.9	N
20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	-			W
20-Sep-2017 22:00 2.4 W	-			
	· ·	+		
	· ·			

21-Sep-2017	0:00	3.1	W
21-Sep-2017	1:00	2.3	W
21-Sep-2017	2:00	2.5	ENE
21-Sep-2017	3:00	2.7	ENE
21-Sep-2017	4:00	2.8	NE
21-Sep-2017	5:00	2.6	NE
21-Sep-2017	6:00	2.3	NE
21-Sep-2017	7:00	2.9	ENE
21-Sep-2017	8:00	3.3	ENE
21-Sep-2017	9:00	3.6	ENE
21-Sep-2017	10:00	3.5	WNW
21-Sep-2017	11:00	3.8	ENE
21-Sep-2017	12:00	4.1	N
21-Sep-2017	13:00	4	ENE
21-Sep-2017	14:00	3.9	ENE
21-Sep-2017	15:00	3.6	NE
21-Sep-2017	16:00	3.6	N
21-Sep-2017	17:00	3.4	ESE
21-Sep-2017	18:00	3.4	ESE
21-Sep-2017	19:00	3.2	ESE
21-Sep-2017	20:00	2.8	NNE
21-Sep-2017	21:00	3	ENE
21-Sep-2017	22:00	2.8	ENE
21-Sep-2017	23:00	3	SSW
22-Sep-2017	0:00	2.9	SSW
22-Sep-2017	1:00	2.5	WNW
22-Sep-2017	2:00	2.2	SW
22-Sep-2017	3:00	2.4	WSW
22-Sep-2017	4:00	2.7	W
22-Sep-2017	5:00	2.5	WSW
22-Sep-2017	6:00	2	NNE
22-Sep-2017	7:00	2.4	Е
22-Sep-2017	8:00	2.9	WSW
22-Sep-2017	9:00	3.2	SSW
22-Sep-2017	10:00	3.3	NE
22-Sep-2017	11:00	3.3	NE
22-Sep-2017	12:00	3.4	ENE

22-Sep-2017 13:00 3.1 ENE 22-Sep-2017 14:00 3.2 ENE 22-Sep-2017 15:00 3 ENE 22-Sep-2017 16:00 3.2 ENE 22-Sep-2017 17:00 2.8 N 22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 20:00 1.7 W 22-Sep-2017 20:00 1.6 W 22-Sep-2017 20:00 1.6 NE 23-Sep-2017 20:00 1.8 ENE 23-Sep-2017 20:00 1.6 NE 23-Sep-2017 10:00 1.7 N 23-Sep-2017 20:00 1.8 NW 23-Sep-2017 10:00 1.7 N 23-Sep-2017 10:00 1.7 N 23-Sep-2017 10:00 1.8 NW 23-Sep-2017 10:00 1.8 NW 23-Sep-2017 10:00 1.8 NW 23-Sep-2017 10:00 1.8 NW 23-Sep-2017 10:00 1.8 SWW 23-Sep-2017 10:00 1.6 ESE 23-Sep-2017 10:00 1.6 ESE 23-Sep-2017 10:00 1.6 NE 23-Sep-2017 10:00 1.6 NE 23-Sep-2017 10:00 1.6 NE 23-Sep-2017 10:00 1.8 SSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 10:00 3 NE 23-Sep-2017 10:00 3.4 N 23-Sep-2017 10:00 3.4 N 23-Sep-2017 10:00 3.5 ESE 23-Sep-2017 10:00 3.6 ESE 23-Sep-2017 10:00 3.7 NE 23-Sep-2017 10:00 3.9 ESE 23-Sep-2017 10:00 3.9 ENE 23-Sep-2017 10:00 2.9 ENE 23-Sep-2017 20:00 2.9 ENE		T	Т	ı
22-Sep-2017 15:00 3 ENE 22-Sep-2017 16:00 3.2 ENE 22-Sep-2017 17:00 2.8 N 22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 20:00 1.6 NE 23-Sep-2017 20:00 1.6 NE 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 <td>22-Sep-2017</td> <td>13:00</td> <td>3.1</td> <td>ENE</td>	22-Sep-2017	13:00	3.1	ENE
22-Sep-2017 16:00 3.2 ENE 22-Sep-2017 17:00 2.8 N 22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017	22-Sep-2017	14:00	3.2	ENE
22-Sep-2017 17:00 2.8 N 22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 10:00 3 NE 23-Sep-2017	22-Sep-2017	15:00	3	ENE
22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017	22-Sep-2017	16:00	3.2	ENE
22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017	22-Sep-2017	17:00	2.8	N
22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017	22-Sep-2017	18:00	2.1	N
22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 10:00 3.4 N 23-Sep-2017 11:00 3.4 N 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017	22-Sep-2017	19:00	1.8	NNE
22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017	22-Sep-2017	20:00	1.9	N
22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017	22-Sep-2017	21:00	1.7	W
23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 18:00 2.7 NE 23-Sep-2017	22-Sep-2017	22:00	1.6	W
23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.7 NE 23-Sep-2017	22-Sep-2017	23:00	1.8	ENE
23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 19:00 2.9 SW 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 </td <td>23-Sep-2017</td> <td>0:00</td> <td>1.6</td> <td>NE</td>	23-Sep-2017	0:00	1.6	NE
23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 23:00 <t< td=""><td>23-Sep-2017</td><td>1:00</td><td>1.7</td><td>N</td></t<>	23-Sep-2017	1:00	1.7	N
23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 <t< td=""><td>23-Sep-2017</td><td>2:00</td><td>1.8</td><td>NW</td></t<>	23-Sep-2017	2:00	1.8	NW
23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 <td>23-Sep-2017</td> <td>3:00</td> <td>1.7</td> <td>NE</td>	23-Sep-2017	3:00	1.7	NE
23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 <td>23-Sep-2017</td> <td>4:00</td> <td>1.6</td> <td>ESE</td>	23-Sep-2017	4:00	1.6	ESE
23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	5:00	1.6	ESE
23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	6:00	1.6	NE
23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	7:00	1.8	SSW
23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	8:00	2	W
23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	9:00	2.4	WSW
23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	10:00	3	NE
23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	11:00	3.4	N
23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	12:00	3.2	ESE
23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	13:00	3.5	ESE
23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	14:00	3.3	ENE
23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	15:00	3.2	SE
23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	16:00	3.3	S
23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	17:00	2.9	SW
23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	18:00	2.7	NE
23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	19:00	2.6	ENE
23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	20:00	2.2	ENE
23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	21:00	2	ENE
24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	22:00	2	ENE
	23-Sep-2017	23:00	1.9	NE
24-Sep-2017 1:00 2 ENE	24-Sep-2017	0:00	1.9	NNE
	24-Sep-2017	1:00	2	ENE

	<u> </u>		
24-Sep-2017	2:00	1.8	E
24-Sep-2017	3:00	1.8	E
24-Sep-2017	4:00	2	SE
24-Sep-2017	5:00	2.3	ENE
24-Sep-2017	6:00	2	ENE
24-Sep-2017	7:00	1.9	Е
24-Sep-2017	8:00	2.4	ESE
24-Sep-2017	9:00	2.7	NE
24-Sep-2017	10:00	3	ENE
24-Sep-2017	11:00	3.3	ESE
24-Sep-2017	12:00	3.3	NE
24-Sep-2017	13:00	3.4	ENE
24-Sep-2017	14:00	3.3	ENE
24-Sep-2017	15:00	3.3	NE
24-Sep-2017	16:00	3.2	NE
24-Sep-2017	17:00	3.1	NE
24-Sep-2017	18:00	2.5	ENE
24-Sep-2017	19:00	2.3	NE
24-Sep-2017	20:00	2.1	NE
24-Sep-2017	21:00	2.3	ENE
24-Sep-2017	22:00	2.1	ENE
24-Sep-2017	23:00	2.2	ENE
25-Sep-2017	0:00	2.3	ENE
25-Sep-2017	1:00	2.3	ENE
25-Sep-2017	2:00	2.4	SE
25-Sep-2017	3:00	2.1	Е
25-Sep-2017	4:00	2.1	E
25-Sep-2017	5:00	2.1	Е
25-Sep-2017	6:00	1.8	Е
25-Sep-2017	7:00	1.7	NNE
25-Sep-2017	8:00	2	NE
25-Sep-2017	9:00	2.3	NNE
25-Sep-2017	10:00	2.7	ESE
25-Sep-2017	11:00	2.9	SSE
25-Sep-2017	12:00	3.2	NE
25-Sep-2017	13:00	2.8	NE
25-Sep-2017	14:00	2.8	NNE
1	1	1	1

	<u></u>	<u> </u>	1
25-Sep-2017	15:00	2.8	NNE
25-Sep-2017	16:00	2.7	SSE
25-Sep-2017	17:00	2.2	ENE
25-Sep-2017	18:00	1.9	NE
25-Sep-2017	19:00	1.7	ENE
25-Sep-2017	20:00	1.5	ENE
25-Sep-2017	21:00	1.3	ENE
25-Sep-2017	22:00	1.5	E
25-Sep-2017	23:00	1.4	ENE
26-Sep-2017	0:00	1.3	ENE
26-Sep-2017	1:00	1.2	ENE
26-Sep-2017	2:00	1.3	NE
26-Sep-2017	3:00	1.6	ENE
26-Sep-2017	4:00	1.2	ENE
26-Sep-2017	5:00	1.1	ENE
26-Sep-2017	6:00	0.9	ENE
26-Sep-2017	7:00	1.2	ENE
26-Sep-2017	8:00	1.6	NE
26-Sep-2017	9:00	1.8	NE
26-Sep-2017	10:00	2.3	NE
26-Sep-2017	11:00	2.5	NE
26-Sep-2017	12:00	2.9	ENE
26-Sep-2017	13:00	3.3	NE
26-Sep-2017	14:00	2.9	NE
26-Sep-2017	15:00	2.5	NNE
26-Sep-2017	16:00	2.8	NNE
26-Sep-2017	17:00	2.3	NE
26-Sep-2017	18:00	2.1	E
26-Sep-2017	19:00	1.8	ESE
26-Sep-2017	20:00	1.5	ENE
26-Sep-2017	21:00	1.6	ENE
26-Sep-2017	22:00	1.4	ENE
26-Sep-2017	23:00	1.4	Е
27-Sep-2017	0:00	1.7	Е
27-Sep-2017	1:00	1.5	ENE
27-Sep-2017	2:00	1.5	ESE
27-Sep-2017	3:00	1.5	NE

27-Sep-2017	4:00	1.4	Е
27-Sep-2017	5:00	1.4	ESE
27-Sep-2017	6:00	1.2	NNE
27-Sep-2017	7:00	1.2	SSE
27-Sep-2017	8:00	1.5	SSE
27-Sep-2017	9:00	2.2	NE
27-Sep-2017	10:00	2.5	ENE
27-Sep-2017	11:00	2.6	N
27-Sep-2017	12:00	2.9	ENE
27-Sep-2017	13:00	2.9	ENE
27-Sep-2017	14:00	3	Е
27-Sep-2017	15:00	2.7	ENE
27-Sep-2017	16:00	2.5	ENE
27-Sep-2017	17:00	2.6	ESE
27-Sep-2017	18:00	1.9	NNE
27-Sep-2017	19:00	1.6	NNE
27-Sep-2017	20:00	1.7	NNE
27-Sep-2017	21:00	2.2	NE
27-Sep-2017	22:00	1.4	ENE
27-Sep-2017	23:00	1.8	NE
28-Sep-2017	0:00	1.8	ENE
28-Sep-2017	1:00	1.7	NE
28-Sep-2017	2:00	1.8	ENE
28-Sep-2017	3:00	1.9	E
28-Sep-2017	4:00	1.9	NNE
28-Sep-2017	5:00	1.7	ENE
28-Sep-2017	6:00	1.6	NE
28-Sep-2017	7:00	1.6	ENE
28-Sep-2017	8:00	1.9	NE
28-Sep-2017	9:00	2.1	ESE
28-Sep-2017	10:00	4.4	ENE
28-Sep-2017	11:00	4.6	ENE
28-Sep-2017	12:00	4.6	ENE
28-Sep-2017	13:00	4.6	NNE
28-Sep-2017	14:00	4.4	ESE
28-Sep-2017	15:00	4.4	ESE
28-Sep-2017	16:00	4.3	SSW
I			

28-Sep-2017	17:00	3.7	SSE
28-Sep-2017	18:00	3.9	ENE
28-Sep-2017	19:00	3.5	ENE
28-Sep-2017	20:00	3.5	NNE
28-Sep-2017	21:00	3.7	NNE
28-Sep-2017	22:00	3.6	NNE
28-Sep-2017	23:00	3.7	NE
29-Sep-2017	0:00	4	NE
29-Sep-2017	1:00	3.8	ESE
29-Sep-2017	2:00	4	ENE
29-Sep-2017	3:00	4.2	NNE
29-Sep-2017	4:00	3.8	NNE
29-Sep-2017	5:00	4.7	NNE
29-Sep-2017	6:00	4.5	NE
29-Sep-2017	7:00	3.7	NNE
29-Sep-2017	8:00	4	ESE
29-Sep-2017	9:00	4.3	ENE
29-Sep-2017	10:00	4.1	W
29-Sep-2017	11:00	4.5	NE
29-Sep-2017	12:00	4.7	NNE
29-Sep-2017	13:00	4.6	ENE
29-Sep-2017	14:00	4.6	ENE
29-Sep-2017	15:00	4.6	N
29-Sep-2017	16:00	4.4	NE
29-Sep-2017	17:00	4.5	ENE
29-Sep-2017	18:00	4.2	ENE
29-Sep-2017	19:00	4	W
29-Sep-2017	20:00	3.9	NNE
29-Sep-2017	21:00	3.8	N
29-Sep-2017	22:00	4.1	SSE
29-Sep-2017	23:00	3.7	SE
30-Sep-2017	0:00	3.8	WSW
30-Sep-2017	1:00	3.9	SSE
30-Sep-2017	2:00	3.7	SSE
30-Sep-2017	3:00	1.8	SSE
30-Sep-2017	4:00	2	ENE
30-Sep-2017	5:00	2.1	ENE
			•

30-Sep-2017	6:00	1.9	NE
30-Sep-2017	7:00	2	NE
30-Sep-2017	8:00	2.3	NNE
30-Sep-2017	9:00	2.7	NE
30-Sep-2017	10:00	3	ENE
30-Sep-2017	11:00	3.3	E
30-Sep-2017	12:00	3.7	ENE
30-Sep-2017	13:00	3.6	SSE
30-Sep-2017	14:00	3.5	NE
30-Sep-2017	15:00	3.4	NNE
30-Sep-2017	16:00	3.1	NNE
30-Sep-2017	17:00	2.7	ENE
30-Sep-2017	18:00	2.3	SW
30-Sep-2017	19:00	2.2	WSW
30-Sep-2017	20:00	2.2	W
30-Sep-2017	21:00	2.1	WSW
30-Sep-2017	22:00	2.1	NE
30-Sep-2017	23:00	2.2	ESE

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KL/2012/03

Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for September 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Sep	2-Sep
					1 hr TSP X3	
					AM4(C), AM5	
					Noise M6(A) M7, M8, M9	
					MO(A) W17, W18, W19	
3-Sep	4-Sep	5-Sep	6-Sep	7-Sep	8-Sep	9-Sep
				1 hr TSP X3		
			1 hr TSP X3	AM4(C), AM5		
			AM2, AM3(A)	1 11/1 ((0), 1 11/10		
				Noise		
			24-hr TSP	M6(A) M7, M8, M9		
			AM2(A), AM3(A), AM4(C), AM5			
10-Sep	11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep
			11 TCD V2			
		1 hr TSP X3	1 hr TSP X3 AM4(C), AM5			
		AM2, AM3(A)	711/14(C), 711/15			
			Noise			
		24-hr TSP	M6(A) M7, M8, M9			
		AM2(A), AM3(A), AM4(C), AM5				
17-Sep	18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep
	1 hr TSP X3	1 hr TSP X3 AM4(C), AM5				1 hr TSP X3
	AM2, AM3(A)	711V1-4(C), 711V13				AM2, AM3(A)
		Noise				
	24-hr TSP	M6(A) M7, M8, M9				24-hr TSP
	AM2(A), AM3(A), AM4(C), AM5					AM2(A), AM3(A), AM4(C), AM5
24-Sep	25-Sep	26-Sep	27-Sep	28-Sep		30-Sep
	1 b., TOD V2				1 hr TSP X3	
	1 hr TSP X3 AM4(C), AM5				AM2, AM3(A), AM4(C), AM5	
	11111(0), 11110				Noise	
					M6(A) M7, M8, M9	
					24-hr TSP	
					AM2(A), AM3(A), AM4(C), AM5	

Monitoring works conducted by Castco are highlighted in blue.

Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School AM3(A) - Holy Trinity Bradbury Centre AM4(C) - New Pumping Station under Contract KL/2012/03 AM5 - CCC Kei To Secondary School

Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for October 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct
		1 hr TSP X3				
		AM2, AM3(A), AM4(C), AM5				
		Noise				
		M6(A) M7, M8, M9				
			24-hr TSP			
			AM2(A),AM4(C), AM5			
8-Oct	9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct
	1 hr TSP X3				1 hr TSP X3	
	AM2, AM3(A), AM4(C), AM5				AM4(C), AM5	1 hr TSP X3
					11.11(0), 11.12	AM2, AM3(A)
					Noise	
		24-hr TSP			M6(A) M7, M8, M9	
17.0	16.0	AM2(A),AM4(C), AM5	10.0	10.0		
15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct
			1 hr TSP X3			
			AM4(C), AM5	1 hr TSP X3		
			· //	AM2, AM3(A)		
			Noise			
	24-hr TSP		M6(A) M7, M8, M9			24-hr TSP
22.04	AM2(A),AM4(C), AM5	24.0.4	25.0.1	26.0.4	27.0.1	AM2(A),AM4(C), AM5
22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct
		1 hr TSP X3				
		AM4(C), AM5	1 hr TSP X3			
			AM2, AM3(A)			
		Noise				
		M6(A) M7, M8, M9			24-hr TSP	
29-Oct	30-Oct	31-Oct			AM2(A),AM4(C), AM5	
29-001	30-001	31-001				
	1 hr TSP X3					
	AM4(C), AM5	1 hr TSP X3				
		AM2, AM3(A)				
	Noise					
	M6(A) M7, M8, M9					
	to unforeseen circumstances (adverse u	[

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School AM3(A) - Holy Trinity Bradbury Centre AM4(C) - New Pumping Station under Contract KL/2012/03 AM5 - CCC Kei To Secondary School

Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

Location AM2 - Lee Kau Yan Memorial School					
Date	Time	Weather	Particulate Concentration (μg/m3)		
6-Sep-17	13:35	Cloudy	128.9		
6-Sep-17	14:35	Cloudy	121.2		
6-Sep-17	15:35	Cloudy	134.3		
12-Sep-17	13:00	Cloudy	167.9		
12-Sep-17	14:00	Cloudy	172.1		
12-Sep-17	15:00	Cloudy	176.6		
18-Sep-17	13:00	Sunny	154.5		
18-Sep-17	14:00	Sunny	148.2		
18-Sep-17	15:00	Sunny	142.8		
23-Sep-17	13:00	Sunny	181.8		
23-Sep-17	14:00	Sunny	186.6		
23-Sep-17	15:00	Sunny	170.2		
29-Sep-17	8:50	Sunny	66.7		
29-Sep-17	9:50	Sunny	61.0		
29-Sep-17	10:50	Sunny	71.4		
	_	Average	138.9		
		Maximum	186.6		
		Minimum	61.0		

ocation Amo()	I I	ty Bradury Centr	е Т
Date	Time	Weather	Particulate Concentration (μg/m3)
6-Sep-17	9:00	Cloudy	94.1
6-Sep-17	10:00	Cloudy	102.1
6-Sep-17	11:00	Cloudy	95.3
12-Sep-17	9:00	Cloudy	132.6
12-Sep-17	10:00	Cloudy	133.5
12-Sep-17	11:00	Cloudy	139.2
18-Sep-17	9:00	Sunny	161.5
18-Sep-17	10:00	Sunny	154.5
18-Sep-17	11:00	Sunny	147.5
23-Sep-17	9:00	Sunny	192.5
23-Sep-17	10:00	Sunny	189.9
23-Sep-17	11:00	Sunny	187.5
29-Sep-17	13:00	Sunny	70.0
29-Sep-17	14:00	Sunny	65.7
29-Sep-17	15:00	Sunny	64.1
		Average	128.7
		Maximum	192.5
		Minimum	64.1

MA13056/App E - 1hr TSP Cinotech

Appendix E - 1-hour TSP Monitoring Results

Location AM4(C) - New Pumping Station					
Date	Time	Weather	Particulate Concentration (μg/m3)		
1-Sep-17	9:00	Cloudy	297.8		
1-Sep-17	10:00	Cloudy	251.7		
1-Sep-17	11:00	Cloudy	228.3		
7-Sep-17	13:00	Cloudy	143.0		
7-Sep-17	14:00	Cloudy	145.5		
7-Sep-17	15:00	Cloudy	134.9		
13-Sep-17	13:00	Sunny	142.1		
13-Sep-17	14:00	Sunny	145.2		
13-Sep-17	15:00	Sunny	140.7		
19-Sep-17	9:00	Sunny	31.3		
19-Sep-17	10:00	Sunny	30.2		
19-Sep-17	11:00	Sunny	31.3		
25-Sep-17	13:00	Sunny	89.4		
25-Sep-17	14:00	Sunny	99.9		
25-Sep-17	15:00	Sunny	97.8		
29-Sep-17	9:00	Sunny	42.3		
29-Sep-17	10:00	Sunny	44.2		
29-Sep-17	11:00	Sunny	44.9		
		Average	118.9		
		Maximum	297.8		
		Minimum	30.2		

Location AM5 - 0	CCC Kei To S	econdary School	
Date	Time	Weather	Particulate Concentration (μg/m3)
1-Sep-17	13:00	Cloudy	206.5
1-Sep-17	14:00	Cloudy	195.3
1-Sep-17	15:00	Cloudy	194.0
7-Sep-17	9:00	Sunny	119.5
7-Sep-17	10:00	Sunny	97.9
7-Sep-17	11:00	Sunny	90.1
13-Sep-17	13:00	Sunny	123.8
13-Sep-17	14:00	Sunny	132.6
13-Sep-17	15:00	Sunny	130.2
19-Sep-17	13:30	Sunny	22.4
19-Sep-17	14:30	Sunny	20.1
19-Sep-17	15:30	Sunny	22.4
25-Sep-17	9:00	Sunny	87.3
25-Sep-17	10:00	Sunny	84.4
25-Sep-17	11:00	Sunny	88.3
29-Sep-17	9:00	Sunny	40.2
29-Sep-17	10:00	Sunny	36.8
29-Sep-17	11:00	Sunny	39.2
		Average	107.7
		Maximum	206.5
		Minimum	20.1

MA13056/App E - 1hr TSP Cinotech

1-hr TSP Concentration Levels 1-hour TSP AM2 - Lee Kau Yan Memorial School -- Action Level: 346 μg/m3 Limit Level: 500 µg/m3 Pipe laying from manhole SMH2204 to Box Culvert B6 Installation of precast unit and construction of in-situ portions of Box Culvert B6 600 Concentration, µg/m³ 500 Construction of washout chamber at pit no. 11 Construction of superstructure of PS2 and NPS Installation of DCS 400 Laying of rising mains from PS2 to chainage CHA-18 Installation of gas pipe at pit no. 10 300 200 100 0 Date AM3(A) - Holy Trinity Bradbury Centre Pipe laying from manhole SMH2204 to Box Culvert B6 600 Concentration, µg/m³ 500 Construction of washout chamber at pit no. 11 Installation of DCS 400 300 200 100 Contract No. KL/2012/03 Title Scale Project Kai Tak Development -Stage 4 Infrastructure at Former North Apron No. N.T.S MA13056

Date

Sep 17

Graphical Presentation of 1-hour TSP Monitoring Results

Appendix

Ε

1-hr TSP Concentration Levels AM4(C) - New Pumping Station - - Action Level: 371 μg/m3 Pipe laying from manhole SMH2204 to Box Culvert B6 - Limit Level: 500 μg/m3 Installation of precast unit and construction of in-situ portions of Box Culvert B6 Construction of jacking pits nos. 1 & 2 600 Construction of superstructure of PS2 and NPS Construction of washout chamber at pit no. 11 Installation of DCS 500 Concentration, µg/m³ 400 300 200 100 0 OARUGAT CARONT Date AM5 - CCC Kei To Secondary School - Action Level: 345 µg/m3 Pipe laying from manhole SMH2204 to Box Culvert B6 Installation of precast unit and construction of in-situ portions of Box Culvert B6 Construction of jacking pits nos, 1 & 2 600 Construction of superstructure of PS2 and NPS Installation of DCS Construction of washout chamber at pit no. 11 Concentration, µg/m³ 500 400 Laying of rising mains from PS2 to chainage CHA-18 300 200 100 0 27-311-77 , 2 Aug n OARUS 17 28 AUG 17 Date

Title Contract No. KL/2012/03
Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area
Graphical Presentation of 1-hour TSP Monitoring Results

Scale N.T.S No. MA13056
Date Sep 17 E

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

Location AM2(A) - Ng Wah Catholic Secondary School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
6-Sep-17	Cloudy	303.3	758.2	2.8214	2.8903	0.0689	15547.2	15571.2	24.0	1.22	1.22	1.22	1762.4	39.1
12-Sep-17	Cloudy	303.7	759.3	3.3276	3.4937	0.1661	15595.2	15619.2	24.0	1.22	1.22	1.22	1762.5	94.2
18-Sep-17	Sunny	303.6	760.8	3.3236	3.4932	0.1696	15643.2	15667.2	24.0	1.23	1.23	1.23	1764.5	96.1
23-Sep-17	Sunny	300.3	760.3	2.8168	2.9140	0.0972	15691.2	15715.2	24.0	1.23	1.23	1.23	1773.7	54.8
29-Sep-17	Sunny	302.3	761.7	3.3271	3.4199	0.0928	15739.2	15763.2	24.0	1.22	1.22	1.22	1761.1	52.7
													Min	39.1
													Max	96.1
													Average	67.4

Location AM4(C) - New Pumping Station under Contract KL/2012/03

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
7-Sep-17	Sunny	300.5	758.1	2.8603	2.8934	0.0331	1773.2	1797.2	24.0	1.21	1.21	1.21	1745.5	19.0
13-Sep-17	Sunny	304.3	759.7	2.8082	2.8373	0.0291	1797.2	1821.2	24.0	1.21	1.20	1.21	1735.2	16.8
18-Sep-17	Sunny	302.7	761.4	2.8288	2.9949	0.1661	0.6	24.6	24.0	1.22	1.22	1.22	1755.6	94.6
23-Sep-17	Sunny	300.7	760.1	3.2940	3.3558	0.0618	24.6	48.6	24.0	1.22	1.22	1.22	1760.3	35.1
29-Sep-17	Sunny	302.8	761.6	2.9103	3.0206	0.1103	48.6	72.6	24.0	1.22	1.22	1.22	1755.6	62.8
													Min	16.8
													Max	94.6
													Average	45.7

Location AM5 - CCC Kei To Secondary School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
6-Sep-17	Sunny	303.8	758.6	2.9189	2.9422	0.0233	3386.2	3410.2	24.0	1.20	1.19	1.19	1720.5	13.5
12-Sep-17	Cloudy	303.5	759.1	3.3368	3.3920	0.0552	3410.2	3434.2	24.0	1.21	1.21	1.21	1744.8	31.6
18-Sep-17	Sunny	303.2	760.5	3.3391	3.3879	0.0488	120.3	144.3	24.0	1.21	1.21	1.21	1747.3	27.9
23-Sep-17	Sunny	299.7	760.8	2.8243	2.8897	0.0654	144.3	168.3	24.0	1.22	1.22	1.22	1758.0	37.2
29-Sep-17	Sunny	302.9	761.4	3.3015	3.3486	0.0471	168.3	192.3	24.0	1.22	1.21	1.21	1749.3	26.9
													Min	13.5
													Max	37.2
													Average	27.4

MA13056/App F - 24hr TSP


Appendix F - 24-hour TSP Monitoring Results


Monitoring data at AM3(A) was conducted by Castco

Location AM3(A) - Holy Trinity Bradbury Centre

Start Date	Weather Condition	Conc. (µg/m3)
6-Sep-17	Sunny	51
12-Sep-17	Sunny	103
18-Sep-17	Sunny	112
23-Sep-17	Sunny	37
29-Sep-17	Sunny	43
	Min	37
	Max	112
	Average	69

MA13056/App F - 24hr TSP Cinotech





Title	Contract No. NE/2012/03	Scale		Project		
	Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area		N.T.S	No.	MA13056	CINOTECH
	Graphical Presentation of 24-hour TSP Monitoring Results	Date	Sep 17	Appendi	F	

APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix G - Noise Monitoring Results


Location M6	Location M6(A) - Oblate Primary School										
				Unit: dB (A) (30-min)							
Date	Time	Weather	Meas	ured Noise	Level	Baseline Level	Construction Noise Level				
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}				
1-Sep-17	14:00	Cloudy	59.1	61.2	58.1		59.1 Measured ≦ Baseline				
7-Sep-17	14:00	Rainy	61.2	62.6	58.5		61.2 Measured ≤ Baseline				
13-Sep-17	10:45	Cloudy	64.2	66.5	62.3	63.9	52.4				
19-Sep-17	11:00	Sunny	61.3	62.7	59.4		61.3 Measured ≤ Baseline				
29-Sep-17	10:40	Sunny	57.7	59.5	55.4		57.7 Measured ≦ Baseline				


Location M7	Location M7 - CCC Kei To Secondary School										
				Unit: dB (A) (30-min)							
Date	Time	Weather	Meas	ured Noise	Level	Baseline Level	Construction Noise Level				
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}				
1-Sep-17	13:05	Cloudy	69.3	71.8	66.2		60.4				
7-Sep-17	9:30	Sunny	68.5	71.0	63.8		68.5 Measured ≦ Baseline				
13-Sep-17	13:05	Cloudy	68.1	71.0	62.6	68.7	68.1 Measured ≦ Baseline				
19-Sep-17	13:45	Sunny	70.4	71.8	64.4		65.5				
29-Sep-17	9:05	Sunny	63.1	64.6	58.5		63.1 Measured \leq Baseline				

Location M8 - Po Leung Kuk Ngan Po Ling College											
				Unit: dB (A) (30-min)							
Date	Time	Weather	Meas	ured Noise	Level	Baseline Level	Construction Noise Level				
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}				
1-Sep-17	15:00	Cloudy	63.2	65.0	58.2		57.3				
7-Sep-17	13:00	Sunny	69.6	76.0	65.4		68.8				
13-Sep-17	11:30	Cloudy	64.2	66.6	60.0	61.9	60.3				
19-Sep-17	15:00	Sunny	63.6	66.1	59.0		58.7				
29-Sep-17	11:30	Sunny	65.5	66.9	62.5		63.0				

Location M9	- Tak Lon	g Estate								
				Unit: dB (A) (30-min)						
Date	Time	Weather	Meas	ured Noise	Level	Baseline Level	Construction Noise Level			
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}			
1-Sep-17	9:30	Cloudy	63.0	64.3	61.2		60.1			
7-Sep-17	10:30	Cloudy	64.0	65.7	62.1		61.9			
13-Sep-17	9:00	Cloudy	62.9	65.6	62.0	59.9	59.9			
19-Sep-17	13:00	Sunny	64.1	65.6	62.2		62.0			
29-Sep-17	13:20	Sunny	62.4	64.1	60.5		58.8			

MA13056/App G - Noise Cinotech






Remarks: The construction noise levels in the Tables in Appendix G were adopted for plotting the graphs

Title Contract No. KL/2012/03
Kai Tak Development –Stage 4 Infrastructure at Former North
Apron Area

Graphical Presentation of Construction Noise
Monitoring Results

Scale		Project No.
	N.T.S	WA13056
Date	Sep 17	Appendix G





APPENDIX H SUMMARY OF EXCEEDANCE

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2012/03

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170901
Date	1 September 2017
Time	10:00-12:00

		Related
Ref. No.	Non-Compliance	Item No
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
700 T 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit session (Ref. No.: 170825), all environmental deficiencies were improved/rectified during the site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo	4	1 September 2017
Checked by	Dr. Priscilla Choy	The state of the s	1 September 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170908
Date	8 September 2017
Time	14:00-17:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	3
	 Follow-up on previous audit session (Ref. No.: 170901), all environmental deficiencies were improved/rectified during the site inspection. 	

	Name	Signature	Date
Recorded by	Kelvin Koo	A Commence of the Commence of	8 September 2017
Checked by	Dr. Priscilla Choy	K.I.	8 September 2017

Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170915	
Date	15 September 2017	
Time	14:00-15:30	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
1.0	E. Waste / Chemical Management	
170915-R01	Drip tray should be provided to chemical containers near Site Office.	E 8
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	 Follow-up on previous audit session (Ref. No.: 170908), no environmental deficiency was identified during site inspection. 	

	Name	Signature	Date
Recorded by	Kelvin Koo		15 September 2017
Checked by	Dr. Priscilla Choy	LI	15 September 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170920
Date	20 September 2017
Time	14:00-17:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	(=
Ref. No.	Remarks/Observations	
	B. Water Quality	
170920-R02	Sandbag bund should be provided to gullies to avoid groundwater discharge.	B16
	C. Air Quality	
170920-R01	Haul road and unpaved road were observed dry. The contractor was reminded to provide water spraying to haul road and unpaved road for dust suppression.	C5, C6
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit session (Ref. No.: 170915), no environmental deficiency was identified during site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo	4	20 September 2017
Checked by	Dr. Priscilla Choy	WI	20 September 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170929
Date	29 September 2017
Time	14:00-16:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
170929-R01	Ponding water near Site Office should be properly cleared.	B 8
	C. Air Quality	
170929-R02	Stockpiles near Site Office should be covered with impervious sheets to prevent dust generation.	C 7
	D. Noise	
	No environmental deficiency was identified during site inspection.	30.00
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 170920), all environmental deficiencies were improved/rectified during the site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo	- Julian Comment	29 September 2017
Checked by	Dr. Priscilla Choy	WC	29 September 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	170901
Date	1 September 2017
Time	10:00-12:00

		Related
Ref. No.	Non-Compliance	Item No.
_	None identified	
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170901-R01	Drip tray should be provided to chemical containers near NPS.	E 8
170901-R02	Housekeeping near NPS should be improved and accumulation of general refuse should be avoided.	E 7
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	···
	• Follow-up on previous audit session (Ref. No.: 170825), no major environmental deficiency was identified during site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo	- Andrews	1 September 2017
Checked by	Dr. Priscilla Choy	WI	1 September 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	170908
Date	8 September 2017
Time	14:00-17:00

~ 437		Related Item No.
Ref. No.	Non-Compliance	nem No.
-	None identified	Related
Y2 C 3T	D. 1./Ok	Item No.
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	D 0
170908-R01	Ponding water near NPS should be cleared.	В 8
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	 Follow-up on previous audit session (Ref. No.: 170901), all environmental deficiencies were improved/rectified during the site inspection. 	

	Name	Signature	Date
Recorded by	Kelvin Koo	Andrew Commence of the Commenc	8 September 2017
Checked by	Dr. Priscilla Choy	WI	8 September 2017

Checklist Reference Number	170915
Date	15 September 2017
Time	14:00-15:30

		Related
Ref. No.	Non-Compliance	Item No
_	None identified	
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
***	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
920	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
7	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.: 170908), all environmental deficiencies were improved/rectified during the site inspection.	

	Name	Signature	Date
Recorded by	Kelvin Koo	- Salara Maria	15 September 2017
Checked by	Dr. Priscilla Choy	WI	15 September 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	170920
Date	20 September 2017
Time	14:00-17:30

Ref. No.	Non-Compliance	Related Item No.
_	None identified	-
Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	***
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
-	No environmental deficiency was identified during site inspection.	
······································	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
1000	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
8-300	 Follow-up on previous audit session (Ref. No.: 170915), all environmental deficiencies were improved/rectified during the site inspection. 	

	Name	Signature	Date
Recorded by	Kelvin Koo	and the second	20 September 2017
Checked by	Dr. Priscilla Choy	WI	20 September 2017

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	170929
Date	29 September 2017
Time	14:00-16:00

Ref. No.	Non-Compliance	Related Item No.
	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
· · ·	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
,	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170929-R03	Drip tray should be provided to chemical containers near NPS.	E 8
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	 Follow-up on previous audit session (Ref. No.: 170920), no environmental deficiency was identified during site inspection. 	

	Name	Signature	Date
Recorded by	Kelvin Koo	H	29 September 2017
Checked by	Dr. Priscilla Choy	W.C	29 September 2017

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;		
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if		
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.		
	3. Repeat measurement to confirm finding.	method.				
Action Level being	I. Identify source and investigate the	1. Check monitoring data submitted	Confirm receipt of notification	1. Discuss with ET and IEC on proper		
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;		
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial		
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three		
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;		
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;		
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.		
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of			
	6. If exceedance continues, arrange		remedial measures;			
	meeting with IEC and ER;		5. Conduct meeting with ET and			
	7. If exceedance stops, cease additional		IEC if exceedance continues.			
	monitoring.					
Limit Level being	1. Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	1. Take immediate action to avoid		
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;		
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper		
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;		
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial		
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three		

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	, , , , , , , , , , , , , , , , , , ,
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
12-21	4 Notify IEO ED Controllers of	4. Oh o ha o o o'll o'll o dala a		4 Tallaction of Pater and
Limit Level being	1. Notify IEC, ER, Contractor and	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
Action Level	1. Notify ER, IEC and Contractor;	Review the investigation	Confirm receipt of	1. Submit noise mitigation		
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;		
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation		
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.		
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be		
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after		
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)		
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;			
	check mitigation effectiveness.	(The above actions should be	4. Supervise the			
	(The above actions should be taken	taken within 2 working days after	implementation of remedial			
	within 2 working days after the	the exceedance is identified)	measures.			
	exceedance is identified)		(The above actions should be			
			taken within 2 working days			
			after the exceedance is			
			identified)			
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to		
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;		
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial		
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3		
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;		
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed		
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;		

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

Event/Action Plan for Landscape and Visual

EVENT	ACTION				
ACTION LEVEL	ET	IEC	ER	CONTRACTOR	
Design Check	Check final design conforms to	 Check report. Recommend 	Undertake remedial design if necessary		
	the requirements of EP and prepare	remedial design if necessary			
Non-conformity on one occasion	report. 1. Identify Source 2. Inform IEC and	Check report Check Contractor's	Notify Contractor Ensure remedial measures are properly	Amend working methods Rectify damage and	
	ER 3. Discuss remedial	working method 3. Discuss with ET and	implemented	undertake any necessary replacement	
	actions with IEC,	Contractor on possible remedial measures		теріасеттеті	
	4. Monitor remedial actions until	Advise ER on effectiveness of			
	rectification has been completed	proposed remedial measures.			
	Som Sompletou	5. Check implementation of remedial measures.			
Repeated Non-conformity	Inform IEC and	Check monitoring report	Notify Contractor Ensure remedial measures are properly	 Amend working methods Rectify damage and 	

ER	2. Check Contractor's	implemented	undertake any necessary
2. Increase	working method		replacement
monitoring	3. Discuss with ET and		
frequency	Contractor on possible		
3. Discuss remedial	remedial measures		
actions with IEC,	4. Advise ER on		
ER and Contractor	effectiveness of		
4. Monitor remedial	proposed remedial		
actions until	measures		
rectification has	5. Supervise		
been completed	implementation of		
5. If non-conformity	remedial measures.		
stops, cease			
additional			
monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Appendix K - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

Types of Impacts	Mitigation Measures	Status
	8 times daily watering of the work site with active dust emitting activities. Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative	۸
	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust amission.	*
	 emission. Misting for the dusty material should be carried out before being loaded into the vehicle. 	٨
	 Any vehicle with an open load carrying area should have properly fitted side and tail boards. 	^
	 Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin. 	^
	 The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation. 	۸
Construction Dust	 The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On- site unpaved roads should be compacted and kept free 	٨
	 Vehicle washing facilities should be provided at every vehicle exit point. 	٨
	 The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete. 	۸
	 Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. 	^
	 Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides. 	۸
	 Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. 	۸

	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump	۸
	Good Site Practice: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or muttlers on construction equipment should	^ N/A(1)
	be utilized and should be properly maintained during the construction program.	
	 Mobile plant, if any, should be sited as far away from NSRs as possible. 	^
	 Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. 	٨
	 Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. 	٨
	 Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	٨
	Scheduling of Construction Works during School Examination Period	٨
Construction Noise	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A
	(i) Provision of low noise surfacing in a section of Road L4 before occupation of Site 1I1; and	N/A
	(ii) Setback of building about 5m from site boundary.	N/A
	Setback of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
	 avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and 	N/A
	(ii) for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not provide the facades with openable window.	N/A

	avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at less than 55m away from To Kwa Wan Road to no more than	N/A N/A
	(i) avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from the slip road	N/A
	All the ventilation fans installed in the below will be provided with silencers or acoustics treatment. (i) SPS (ii) ESS (iii) Tunnel Ventilation Shaft (iv) EFTS depot	N/A N/A N/A N/A
	Installation of retractable roof or other equivalent measures	N/A
Construction Water Quality	The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including: Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; An alarm should be installed to signal emergency high water level in the wet well at all SPSs, and For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities. Land-based Construction Construction Runoff Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include:	N/A N/A N/A N/A

Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.

ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.

Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.

Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.

Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.

Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.

Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.

All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.

Drainage

It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.

All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.

All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.

Sewage Effluent

Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical tollets prior to the commission of the on-site sewer system. Appropriate numbers of portable tollets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.

Stormwater Discharges

Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes

N/A

Debris and Litter	٨
In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials. litter or wastes to marine waters does not occur	,
Construction Works at or in Close Proximity of Storm Culvert or Seafront	
The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	۸
The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	۸
Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.	۸
Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	۸
Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	۸
Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	۸
Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	۸
Construction effluent, site run-off and sewage should be properly collected and/or treated.	۸
Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	۸
Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.	۸
Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	۸

Supervisory staff should be assigned to station on site to	^
closely supervise and monitor the works	
Marine water quality monitoring and audit programme	
shall be implemented for the proposed sediment	٨
treatment operation.	
Good Site Practices	
It is not anticipated that adverse waste management	
related impacts would arise, provided that good site	
practices are adhered to. Recommendations for good site	
practices during construction activities include:	
 Nomination of an approved person, such as a site 	_
manager, to be responsible for good site practices,	
arrangements for collection and effective disposal	
to an appropriate facility, of all wastes generated at	
the site	
Training of site personnel in proper waste	^
management and chemical waste handling	
procedures	
 Provision of sufficient waste disposal points and regular collection for disposal 	^
 Appropriate measures to minimise windblown litter 	
and dust during transportation of waste by either	^
covering trucks or by transporting wastes in	
enclosed containers	
 A recording system for the amount of wastes 	^
generated, recycled and disposed of (including the	
disposal sites)	
Waste Reduction Measures	
Good management and control can prevent the	
generation of a significant amount of waste. Waste	
reduction is best achieved at the planning and design	
stage, as well as by ensuring the implementation of good	
site practices. Recommendations to achieve waste	
reduction include:	
 Sort C&D waste from demolition of the remaining 	^
structures to recover recyclable portions such as	
metals	
 Segregation and storage of different types of 	^
waste in different containers, skips or stockpiles to	
enhance reuse or recycling of materials and their proper disposal	
Encourage collection of aluminium cans, PET	
bottles and paper by providing separate labelled	^
bins to enable these wastes to be segregated from	
other general refuse generated by the work force	
Any unused chemicals or those with remaining	^
functional capacity should be recycled	^
Proper storage and site practices to minimise the	.1.
potential for damage or contamination of	*
construction materials	

Construction and Demolition Material

Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include:

- Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles should be located away from waterfront or storm drains as far as possible
- Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric
- Skip hoist for material transport should be totally enclosed by impervious sheeting
- Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site
- The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete bituminous materials or hardcores
- The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle
- All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet
- The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading

When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.

Chemical Waste

After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation

	General Refuse	
	General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	*
	CM1 All existing trees should be carefully protected during construction.	^
Landscape and Visual	CM2 Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	N/A
	CM3 Control of night-time lighting.	^
	CM4 Erection of decorative screen hoarding.	٨

Remarks:	^ Compliance of mitigation measure;
	X Non-compliance of mitigation measure;
	N/A Not Applicable at this stage;
	N/A(1) Not observed;
	Non-compliance but rectified by the contractor;
	* Recommendation was made during site audit but improved/rectified by the contractor.

APPENDIX L
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: September 2017

Warnings / Summons and Successful Prosecutions received in the reporting month

Log Ref.	Received Date	Details of Warning / Summons and Successful Prosecutions	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A

Remarks: No warning/summon and prosecution were received in the reporting period.

Complaint Log

EPD Complaint Ref No.	plaint Date of Complaint Details		Investigation / Mitigation Action				
N/A	N/A	N/A	N/A	N/A			

APPENDIX M GENERATED WASTE QUANTITY

APPENDIX IV

Monthly Summary Waste Flow Table


(PS Clause 1.86)

Name of Department: CEDD Contract No.: KL/2012/03

Monthly Summary Waste Flow Table for September 2017 (year) (in tons)

	T . 1		Actual (Quantities of Ir	ert C&D Mater	ials Generated N	Monthly	Actu	al Quantities o	f C&D Wastes	Generated Mo	nthly
Month	Total Disposal Loads	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(No.s)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)
2013 (Oct - Dec) Sub-Total	108	463.69	0	0	0	0	0	0	0	0	0	463.69
2014 (Jan – Dec) Sub-Total	24	16925.7	0	0	16798.93	83.66	1804.27	0	0	0	0	43.11
2015 (Jan – Dec) Sub-Total	284	81859.97	0	0	38291.91	43457.21	19920	0	0	0	0	310.26
2015 (Jan – Dec) Sub-Total	3369	50762.64	0	0	0	49894.67	4020	0	0	0	0	867.95
Jan-17	23	107.63	0	0	0	58.53	0	0	0	0	0	39.1
Feb-17	1227	18948.76	0	0	0	18898.13	0	0	0	0	0	50.63
Mar-17	307	4426.51	0	0	0	4379.15	0	0	0	0	0	47.36
Apr-17	124	1741.5	0	0	0	1703.61	0	0	0	0	0	37.89
May-17	111	1608.02	0	0	0	1590.33	0	0	0	0	0	17.69
Jun-17	176	2649.19	0	0	0	2631.73	0	0	0	0	0	17.46
Jul-17	123	1732.3	0	0	0	1688.75	0	0	0	0	0	43.55
Aug-17	93	1229.67	0	0	0	1188.3	0	0	0	0	0	41.37
Sep-17	22	130.42	0	0	0	80.2	0	0	0	0	0	50.22
Oct-17												
Nov-17												
Dec-17												
Total	5991	182586	0	0	55090.84	125654.3	25744.27	0	0	0	0	2030.28

APPENDIX N CONSTRUCTION PROGRAMME



Critical tasks

Non-critical Tasks

Working days

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup ◆


Manual Summary

Start-only


Finish-only

External Tasks

External Milestone



Critical tasks | Critic



Commencement Date: 19 September 2013
Completion Date: 2 September 2016
Revised Completion Date: 26 January 2017


Critical tasks

Critical tasks

Critical tasks

Manual Summary Non-critical tasks

Updated on 29 July 2016



Critical tasks

Non-critical tasks

Establishment works for Section 2

1454 days

Working days

Inactive Milestone

Thu Sep 19, '13

Mon Sep 11, '1

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup


Manual Summary

Start-only

Finish-only

External Tasks

External Milestone



30 days

Pressure test

Completion Date: 5 May 2016

Revised Completion Date: 12 September 2016

Road reinstatement at pit 7, 9 and 10


Tue Jun 27, '17

Thu Jul 27, '17

Wed Jul 26, '17

Fri Aug 25, '17

Master Programme



Manual Summary Rollup ◆ Non-critical tasks Inactive Milestone Manual Task Start-only External Tasks Section 3 Commencement Date: 19 September 2013 Completion Date: 17 May 2016

Duration-only

Manual Summary

Finish-only

External Milestone


Inactive Summary

Critical tasks

Working days

Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area Master Programme

ID Task Name September 2015 September 2013 September 2014 January 2015 September 1 September 1 November 1 September 1 November 1 November 1 January 1 January 1 Commence KL/2012/03 construction Thu Sep 19, '13 Thu Sep 15, '16 Thu Sep 15, '16 **9/19** Section 5: Works for Southbound of Road D2 1093 days Thu Sep 19, '13 **⊚** 12/24 Awaiting for the notification of commencement of works by the Engineer 97 days Thu Sep 19, '13 Tue Dec 24, '13 **9/19** Completion of DCS works for CH3P3-970 to 1030 372 days Wed Dec 25, '13 12/25 Wed Dec 31, '14 Installation of utility by the utility undertakers along proposed footpath 20 days Mon Aug 29, '16 Sat Sep 17, '16 Wed Oct 12, '16 Construct drainpit and u-channel Sun Sep 18, '16 9/18 🖎 Install street lighting 15 days Sun Oct 9, '16 Sun Sep 25, '16 20 days Installation of lighting system by HyD Mon Oct 10, '16 Sat Oct 29, '16 Construct footpath, planting area and concrete run-in 35 days Mon Oct 17, '16 Sun Nov 20, '16 11/21 🕈 11/23 Mon Nov 21, '16 Landscape works Wed Nov 23, '16 Construct stormwater drain and manholes 17 days Mon Aug 15, '16 Wed Aug 31, '16 8/15 8/31 Construct road gully with pipes 15 days Thu Sep 1, '16 Thu Sep 15, '16 Construct road kerb 15 days Fri Sep 16, '16 Fri Sep 30, '16 Construct flexible carriageway 30 days Sat Oct 1, '16 Sun Oct 30, '16 Road marking Mon Oct 31, '16 Mon Oct 31, '16 Construct CLP tunnel by CLP Portion B 413 days Fri Feb 28, '14 Thu Apr 16, '15 610 days Completion of DCS works for CH3P3-1030 to 1115 Thu Jan 1, '15 Thu Sep 1, '16 Installation of utility by the utility undertakers along proposed footpath 25 days Sun Sep 18, '16 Wed Oct 12, '16 9/18 Thu Oct 13, '16 Construct drainpit and u-channel Fri Nov 11, '16 Wed Nov 23, '16 11/12 11/23 Sat Nov 12, '16 Install street lighting Construct footpath, planting area and concrete run-in 39 days Thu Oct 13, '16 Sun Nov 20, '16 11/21 🕈 11/23 3 days Landscape works Mon Nov 21, '16 Wed Nov 23, '16 33 days Construct stormwater drain and manholes Fri Sep 2, '16 Tue Oct 4, '16 Wed Oct 5, '16 Construct road gully with pipes 16 days Thu Oct 20, '16 Construct road kerb Fri Oct 21, '16 Fri Nov 4, '16 10/21 11/4 25 days Sat Nov 5, '16 Construct flexible carriageway Tue Nov 29, '16 Road marking Wed Nov 30, '16 Wed Nov 30, '16 Completion of DCS works for CH3P3-930 to 970 141 days Wed Jul 1, '15 Wed Nov 18, '15 Construct CLP tunnel by CLP Portion F1 126 days Thu Nov 19, '15 Wed Mar 23, '16 8/15 Installation of utility by the utility undertakers along proposed footpath 31 days Mon Aug 15, '16 Wed Sep 14, '16 Wed Oct 19, '16 Construct drainpit and u-channel Thu Sep 15, '16 9/15 9/15 20 days Thu Sep 15, '16 Install street lighting Tue Oct 4, '16 40 days Thu Sep 15, '16 Mon Oct 24, '16 Construct footpath, planting area and concrete run-in 10/25 📉 10/31 7 days Tue Oct 25, '16 Mon Oct 31, '16 Landscape works 45 days Mon May 2, '16 6/15 Construct stormwater drain and manholes Wed Jun 15, '16 40 days Thu Jun 16, '16 Mon Jul 25, '16 Construct road gully with pipes 7/26 8/4 Construct road kerb 10 days Tue Jul 26, '16 Thu Aug 4, '16 Construct flexible carriageway 40 days Fri Aug 5, '16 Tue Sep 13, '16 9/14 9/15 Road marking Wed Sep 14, '16 Thu Sep 15, '16 Completion of DCS works for CH3P3-370 to 520 400 days Sun Dec 28, '14 Sun Jan 31, '16 Completion of DCS works for CH3P3-350 to 370 120 days Sun Oct 4, '15 Sun Jan 31, '16 Completion of DCS works for CH3P3-520 to 570 Thu Feb 11, '16 10/25 110 days Sun Oct 25, '15 Installation of utility by the utility undertakers along proposed footpath 35 days Sun Aug 28, '16 Sat Oct 1, '16 8/28 44 Construct drainpit and u-channel Sun Oct 2, '16 Tue Nov 15, '16 Install street lighting 20 days Sun Oct 2, '16 Fri Oct 21, '16 45 days Tue Nov 15, '16 Construct footpath, planting area and concrete run-in Sun Oct 2, '16 Wed Nov 16, '16 Tue Nov 22, '16 11/16 🔖 11/22 7 Landscape works Sun Aug 28, '16 Construct stormwater drain and manholes Mon Sep 26, '16 **5**9/26 9/27 Construct road gully with pipes Tue Sep 27, '16 Sun Oct 16, '16 10/17 Construct road kerb 20 days Mon Oct 17, '16 Sat Nov 5, '16 11/6 Construct flexible carriageway 20 days Fri Nov 25, '16 Sun Nov 6, '16 3 days Sat Nov 26, '16 Mon Nov 28, '16 11/26 🕈 11/28 Road marking 53 Completion of DCS works for CH3P3-570 to 730 Sat Sep 19, '15 Tue Apr 5, '16 9/19 🛚 8/21 Installation of utility by the utility undertakers along proposed footpath 35 days Sun Aug 21, '16 Sat Sep 24, '16 55 Construct drainpit and u-channel Sun Sep 25, '16 55 days Fri Nov 18, '16 9/25 56 Install street lighting Sun Sep 25, '16 Fri Oct 14, '16 9/25 Construct footpath, planting area and concrete run-in Sun Sep 25, '16 Sun Nov 13, '16 11/14 达 11/20 58 Landscape works Mon Nov 14, '16 Sun Nov 20, '16 Sun May 29, '16 Thu Jul 7, '16 5/29 Construct stormwater drain and manholes 29 days Fri Jul 8, '16 Fri Aug 5, '16 60 Construct road gully with pipes 61 Construct road kerb 20 days Sat Aug 6, '16 Thu Aug 25, '16 20 days 62 Construct flexible carriageway Fri Aug 26, '16 Wed Sep 14, '16 9/15 9/15 Thu Sep 15, '16 Thu Sep 15, '16 63 Road marking 64 Completion of DCS works for CH3P3-730 to 830 Mon Mar 2, '15 Mon Nov 16, '15 65 Cable duct block by CLP 126 days Tue Nov 17, '15 Mon Mar 21, '16 11/17 240 days Mon Apr 27, '15 Completion of DCS works for CH3P3-830 to 930 (except 860 to 900) Tue Dec 22, '15 <u>№ 12/22</u> Installation of utility by the utility undertakers along proposed footpath 40 days Sun Aug 28, '16 Thu Oct 6, '16 68 Construct drainpit and u-channel Fri Oct 7, '16 Sun Nov 20, '16 69 Install street lighting 20 days Fri Oct 7, '16 Wed Oct 26, '16 10/7 Construct footpath, planting area and concrete run-in 45 days Fri Oct 7, '16 Sun Nov 20, '16 Mon Nov 21, '16 Sun Nov 27, '16 Landscape works 21 days Sun Mar 27, '16 Sat Apr 16, '16 Construct stormwater drain and manholes 3/27 4/16 Proposed sewer drain FMH120_20 to 10 clash with as-constructed CLP's 10 days Sun Apr 17, '16 Tue Apr 26, '16 4/17 4/26 cable tunnel. Further instruction is required Construct additional manhole with backdrop (VO) Wed Apr 27, '16 Sun Jun 5, '16 Mon Jun 6, '16 Wed Jul 20, '16 Construct road gully with pipes 7/21 8/10 8/10 Thu Jul 21, '16 Construct road kerb 20 days Tue Aug 9, '16 Construct flexible carriageway 35 days Wed Aug 10, '16 Tue Sep 13, '16 Thu Sep 15, '16 9/14 9/15 Road marking 2 days Wed Sep 14, '16 Completion of DCS works for CH3P3-860 to 900 for realignment of DLO 110 days Sun Apr 17, '16 Thu Aug 4, '16 ROW including wearing course 80 Installation of utility by the utility undertakers along proposed footpath Fri Aug 5, '16 Wed Aug 24, '16 8/20 Fri Aug 5, '16 Sat Aug 20, '16 81 Construct stormwater drain and manholes 8/21 8/30 82 Construct road gully with pipes Sun Aug 21, '16 Tue Aug 30, '16 8/31 🌄 9/4 83 Construct road kerb 5 days Wed Aug 31, '16 Sun Sep 4, '16 9/5 5 9/14 84 Construct flexible carriageway 10 days Mon Sep 5, '16 Wed Sep 14, '16 85 Road marking 1 day Thu Sep 15, '16 9/15 9/15 Thu Sep 15, '16



120 days Thu May 29, '14 Thu Sep 25, '14


98 CCTV for DCS pipes

99 Swabbing, pressure test and chemical test for DCS Pipes

100 days Sun May 22, '16 Mon Aug 29, '16 60 days Thu Sep 1, '16 Sun Oct 30, '16

Inactive Milestone Inactive Summary Manual Task

Working days Critical tasks Duration-only Manual Summary Rollup ◆ Start-only Finish-only External Tasks External Milestone Updated on 29 July 2016 Programme for Installation of DCS Pipelines (Revised Design) within Portion 3



Ground treatment works

DN1400 installation works

Backfilling and removal ELS system

Pipe jacking


Annulus grout Removal of plant 40 days Wed Jan 11, '17 Sun Feb 19, '17

24 days Mon Feb 20, '17 Wed Mar 15, '17

5 days Thu Mar 16, '17 Mon Mar 20, '17 10 days Tue Mar 21, '17 Thu Mar 30, '17

35 days Fri Mar 31, '17 Thu May 4, '17

3/15 3/16 3/20 3/21 3/30 3/31



Master Programme

Commence KL/2012/03 construction 1350 days Thu 19/9/13 Tue 30/5/17 Section 2: Works within Portion 1 and 4 1350 days Thu 19/9/13 Tue 30/5/17 19/9 19/9 18/10 30 days Thu 19/9/13 Fri 18/10/13 19/9 🗰 🗰 18/10 Site clearance 30 days Sat 19/10/13 Sun 17/11/13 4 19/10 (10/11) 14 days Mon 18/11/13 Sun 1/12/13 6 18/11 12 Initial survey Erect hoarding, chain link fence and vehicular gate Mon 2/12/13 Thu 30/1/14 7 Construction of sewerage pumping station NPS 1350 days Thu 19/9/13 Tue 30/5/17 19/9 Submission / approval of method statements and temporary work 70 days Sun 29/12/13 Sat 8/3/14 29/12 Mobilization 20 days Tue 18/3/14 Sun 6/4/14 10 18/3 6/4 Mon 7/4/14 Thu 5/6/14 12,11 Install waling and strut, excavation to the formation level (1st and 90 days Fri 6/6/14 Wed 3/9/14 13 89 days 4/9 Install waling and strut, excavation to the formation level (3rd Thu 4/9/14 Mon 1/12/14 14 Construct the base slab Sat 29/11/14 Wed 14/1/15 Construct the external and internal wall Grid E to G and Grid 2 to 34 days Sat 3/1/15 Thu 5/2/15 3/1 3 up to -1.25 mPD 6/2 📥 20/2 Construct the external wall Grid C to E and Grid 2 to 4 up to -0.95 Thu 5/2/15 Sat 11/4/15 Construct the external wall Grid C to E and Grid 1 to 2 up to -0.95 23 days Thu 2/4/15 Fri 24/4/15 2/4 Construct the internal wall Grid D to E up to -0.95 mPD Wed 27/5/15 Sat 20/6/15 20 Backfilling works behind constructed wall and remove 2nd layer 14 days Mon 22/6/15 Sun 5/7/15 21 22/6 🛵 5/7 Construct the external wall Grid C to E and Grid 2 to 4 up to Mon 6/7/15 Thu 30/7/15 25 days +2.25 mPD Construct the external wall Grid C to E and Grid 1 to 2 up to +2..25 mPD 15 days Fri 31/7/15 Fri 14/8/15 23 31/7 20-14/8 Construct the internal wall Grid D to E up to +2.25 mPD 7 days Sat 15/8/15 Fri 21/8/15 24 15/8 雄 21/8 Backfilling works behind constructed wall and remove 1st layer of 42 days Sat 15/8/15 Fri 25/9/15 15/8 25/9 waling and strut and sheetpiles 26/9 31/10 Construct the external and internal wall Grid A to E and Grid 1 to 36 days Sat 26/9/15 Sat 31/10/15 26 Construct the external and internal wall Grid A to E and Grid 2 to 4 up to +4.7 mPD $\,$ 26/9 26/10 31 days Sat 26/9/15 Construct the external and internal wall Grid E to G and Grid 2 to 103 days Sat 6/6/15 Wed 16/9/15 6/6 Construct upper wall and column up to beam level Grid A to C 21/11 25/1 66 days Sat 21/11/15 Mon 25/1/16 29 Construct the beam and roof Grid A to C and 1 to 5, Only double ceiling will be divided into two layers for construction 47 days Tue 26/1/16 Sat 12/3/16 30 26/1 12/3 Construct upper wall and column up to beam level Grid E to G 80 days Thu 24/12/15 Sat 12/3/16 24/12 12/3 Construct upper wall and column up to beam level Grid C to E and 1 to 5 $\,$ Tue 22/12/15 Mon 7/3/16 22/12 Construct the beam and roof Grid E to G and 1 to 5 78 days Mon 14/3/16 Mon 30/5/16 Construct the beam and roof Grid C to E and 1 to 5 Fri 22/4/16 33 46 days 8/3 22/4 31/5 22/6 31/5 22/6 Construct roof plinth and fence wall 23 days Tue 31/5/16 Wed 22/6/16 34 Construct ventilation house 23 days Tue 31/5/16 Wed 22/6/16 34 Construct corbel Grid Cto D 21 days Mon 20/6/16 34 31/5 20/6 Construct corbel Grid E to F 21 days Tue 21/6/16 Mon 11/7/16 38 21/6 👯 11/7 Construct Plinth DO room 1 16 days Thu 23/6/16 Fri 8/7/16 36 23/6 23/7 Thu 21/7/16 40 977 2177 Construct Plinth DO room 2 13 days Sat 9/7/16 Construct Plinth Room for waterbooster system 20 days Fri 22/7/16 Wed 10/8/16 41 22/7 📥 10/8 21/6 25/7 21/6 21/6 21/15/8 Staircase No1 at Dry Well 35 days Tue 21/6/16 Mon 25/7/16 38 Working plantform at Wet well, Dry weel, screen channel 56 days Tue 21/6/16 Mon 15/8/16 38 Follow up defect works before arcectural finish works & 35 days Tue 16/8/16 Mon 19/9/16 44 16/8 70 days Tue 20/9/16 Water tightness test for retaining structure Mon 28/11/16 45 20/9 28/11 29/11 28/12 Install protective liner at the retaining structure Wed 28/12/16 46 Water tightness test for the double ceiling 20 days Thu 29/12/16 Tue 17/1/17 47 29/12 29/17/1 Establishment of green roof system 50 days Wed 18/1/17 Wed 8/3/17 48 18/1 Architectural finishes (internal) Tue 20/9/16 Fri 18/11/16 45 18/11 20/9 🕇 Erect granite tile 90 days Tue 20/9/16 Sun 18/12/16 45 20/9 Erect louvre and door 60 days Tue 20/9/16 Fri 18/11/16 45 20/9 18/11 20/9 Erect handrailing and roller shutter etc. Sun 18/12/16 45 90 days Tue 20/9/16 Install rising main 30 days Tue 16/8/16 Wed 14/9/16 44 Construct sewerage, drainage drain and manhole 46 days Thu 15/9/16 Sun 30/10/16 54 15/9 19/1 Fri 17/2/17 59,55,58,57 Construct assess road 30 days Thu 19/1/17 Construct cable ducts and draw pits for PCCW and CLP Mon 31/10/16 Fri 9/12/16 55 31/10 0/12 31/10 9/12 10/12 18/1 Construct u-channel with cover along access road 40 days Mon 31/10/16 Fri 9/12/16 55 Wed 18/1/17 55,58,57 Erect vehicular and man access and mini bollard light 40 days Sat 10/12/16 Plants delivery for landscaping works Sat 18/2/17 Sun 19/3/17 56 Preparatory works for landscaping works 7 days 3 days Mon 20/3/17 Sun 26/3/17 60 20/3 26/3 Wed 29/3/17 61,49 27/3 29/3 Mon 27/3/17 Hydroseeding Wed 12/4/17 62 Submission / approval of E&M services materials and delivery 793 days Thu 16/1/14 Fri 18/3/16 16/1 E&M building service installation. (Detailed programme will be Wed 20/7/16 submitted separately) 23/1 E&M building service Testing & Commissioning (Detailed 128 days Mon 23/1/17 Tue 30/5/17 65

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



Appendix C

Monthly EM&A Report
For
Contract No. KL/2014/01
Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

Civil Engineering and Development Department

EP-337/2009 & EP-445/2013/A Contract No. KL/2014/01

Kai Tak Development – Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

> Monthly EM&A Report September 2017

> > (Version 1.0)

Approved By

(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

嘉誠管理顧問有限公司







Our ref: 9-10-2017

9 th October 2017

By email: clive.cheng@aecom-ktd.com and By post

Supervising Officer Representative

Aecom Asia Co Ltd.

8/F Grand Central Plaza Tower 2

138 Shatin Rural Committee Road

Sha Tin, N.T. Hong Kong

(Attn: Mr. Cheng Chi Hung)

Dear Mr. Cheng,

Re: Contract No. KL/2014/01 (Environmental Permit Nos. EP-337/2009 and EP-445/2013/A)

Kai Tak Development - Stage 2 Infrastructure Works for Developments at Southern Part of the Former Runway

Monthly EM&A report for September 2017

Reference is made to the Environmental Team's submission of the draft Monthly EM&A Report (version 1.0) for September 2017 provided to Independent Environmental Checker (IEC) via email dated on 6 th October 2017 for review and comment.

Please be informed that IEC has no adverse comment on the captioned submission. IEC writes to verify the captioned submission in accordance with Specific Condition 2.2 of the Environmental Permit No. 337/2009 and 445/2013/A.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,

For and on behalf of

Ka Shing Management Consultant Limited

Dr. C.F. Ng

Independent Environmental Checker

c.c.

CEDD

Mr. Ronald Siu

(By email: ronaldsiu@cedd.gov.hk)

AECOM

Mr. Anthony Lok

(By email: anthony.lok@aecom-ktd.com)

CEC-CCC

Mr. Eric Fong

(By email: eric-cs-fong@continental-engineering.com)

Cinotech

Dr. Priscilla Choy

(By email: priscilla.choy@cinotech.com.hk)

SFK

Ms Alice Leung

(By email: aliceleung@sfk.com.hk)





TABLE OF CONTENTS

	EXECUTIVE SUMMARY	
	Introduction	
	Environmental Monitoring Works Environmental Licenses and Permits	
	Key Information in the Reporting Month	
	Future Key Issues	
4	•	
1.	INTRODUCTION	
	Background	
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Summary of EM&A Requirements	
2.	AIR QUALITY	6
	Monitoring Requirements	6
	Observations	6
3.	NOISE	7
	Monitoring Requirements	7
	Observations	
4.	LANDSCAPE AND VISUAL	8
	Monitoring Requirements	8
	Results and Observations	
5.	ENVIRONMENTAL AUDIT	9
	Site Audits	9
	Status of Environmental Licensing and Permitting	
	Status of Waste Management	
	Implementation Status of Environmental Mitigation Measures	
	Summary of Mitigation Measures Implemented	
	Implementation Status of Event Action Plans	10
	Prosecution	10
6.	FUTURE KEY ISSUES	
•	Key Issues for the Coming Month	
_	•	
7.	CONCLUSIONS AND RECOMMENDATIONS	
	Conclusions	
	Recommendations	14

LIST OF TABLES

Гable I	Non-compliance Recorded for the Project in the Reporting Month
Гable II	Summary Table for Key Information in the Reporting Month
Гable 1.1	Key Project Contacts
Γable 1.2	Construction Programme Showing the Inter-Relationship with Environmental
	Protection/Mitigation Measures
Γable 5.1	Summary of Environmental Licensing and Permit Status
Γable 5.2	Observations and Recommendations of Site Inspections

LIST OF FIGURES

Figure 1 Site Layout Plan

LIST OF APPENDICES

A	Action and Limit Levels
В	Summary of Exceedance
C	Site Audit Summary
D	Event Action Plans
E	Environmental Mitigation Implementation Schedule (EMIS)
F	Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
G	Waste Generated Quantity

Developments at the Southern Part of the Former Runway Monthly EM&A Report – September 2017

EXECUTIVE SUMMARY

Introduction

- 1. This is the 18th Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2014/01 Kai Tak Development Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway" (Hereafter referred to as "the Project"). This contract work comprises two Schedule 2 designated projects (DP), namely the new distributor road D4(part) and roads D3A & D4A serving the planned KTD. The DPs are part of the designated projects under Environmental Permits (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") and EP-445/2013/A ("Kai Tak Development Roads D3A & D4A") respectively. This report documents the findings of EM&A Works conducted from 1 30 September 2017.
- 2. With reference to the same principle of EIA report of the Project, no air quality monitoring station within 500m and noise monitoring station within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, no relevant air quality and noise monitoring location are required for monitoring under the Project. The monitoring works for recommended monitoring stations in EM&A Manual of the DPs are conducted by Kai Tak Development (KTD) Schedule 3 Project.
- 3. The major site activities undertaken in the reporting month included:
 - Watermain works;
 - TTA implementation, tree felling and junction improvement works at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
 - Open excavation and construction of box culvert and underpass;
 - ELS installation for box culvert and underpass; and
 - Construction of pile caps, noise barrier footings, outfalls, deck structure, columns, sewer and manholes.

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

 Table I
 Non-compliance Recorded for the Project in the Reporting Month

Parameter	No. of Project-rela	ted Exceedance	Action Taken
1 at afficted	Action Level	Limit Level	Action Taken
Noise	0	0	N/A

Environmental Monitoring for Air Quality and Construction Noise

6. No monitoring for air quality and construction noise is required. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 7. Licenses/Permits granted to the Project include the Environmental Permits (EP) for the Project, EP-337/2009 issued on 23 April 2009 and EP-445/2013 issued on 3 May 2013 (Amended Environmental Permit (No.: EP-445/2013/A) issued on 13 August 2014).
- 8. Billing Account for Disposal of Construction Waste (A/C No. 7024073)
- 9. Registration of Chemical Waste Producer (License: 5213-247-C4004-01).
- 10. Water Discharge License (License: WT00023634-2016).
- 11. Construction Noise Permits (Permits: GW-RE0294-17, GW-RE0649-17 and GW-RE0702-17)

Key Information in the Reporting Month

12. Summary of key information in the reporting month is tabulated in Table II.

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Future Key Issues

- 13. The future key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site;
 - Noise from operation of the equipment, especially for excavation activities and machinery on-site;
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
 - Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 2 Infrastructure Works for Developments for Southern Part of the Former Runway is one of the construction stages of KTD. It contains two Schedule 2 DPs including new distributor roads serving the planned KTD and KTD Roads D3A & D4A. The general layout of the Project is shown in **Figure 1.**
- 1.2 One Environmental Permits (EP) No.: EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD and one Environmental Permit No.: EP-445/2013 was issued on 3 May 2013 for Kai Tak Development Roads D3A & D4A to Civil Engineering and Development Department (CEDD) as the Permit Holder. Pursuant to Section 13 of the EIAO, the Director of Environmental Protection amended the Environmental Permit No.: EP-445/2013 based on the Application No. VEP-449/2014 and the Environmental Permit (No.: EP-445/2013/A) was issued on 13 August 2014.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Reports (Register No. AEIAR-130/2009 and AEIAR-170/2013) were approved by the Environmental Protection Department (EPD) on 4 March 2009 and 3 May 2013 respectively.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2014/01 Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway. The construction work under KL/2014/01 comprises the construction of part of the Road D4 under the EP (EP-337/2009) and the construction of Roads D3A & D4A under the EP (EP-445/2013/A).
- 1.5 Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract is on 13 April 2016. This is the 18th Monthly EM&A report summarizing the EM&A works for the Project from 1 30 September 2017.
- 1.6 All project information since the commencement of work under EPs including Monthly EM&A Reports is made available to the public via internet access at the website: http://www.kl201401.com/

Project Organizations

- 1.7 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Supervising Officer and the Supervising Officer's Representative (SO) AECOM Asia Co. Ltd. (AECOM).
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) Ka Shing Management Consultant Ltd. (KSMC).
 - Contractor Continental Engineering Corp. and Chit Cheung Construction Co. Ltd. Joint Venture (CCJV).
- 1.8 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Party	Role	Contact Person	Position	Phone No.	Fax No.	
CEDD	Project	Mr. Sunny Lo	Senior Engineer	2301 1421	2301 1277	
CEDD	Proponent	Mr. Keith Chu	Engineer	2301 1607	2301 1277	
AECOM	Supervising Officer	Mr. Clive Cheng	CRE	3746 1801	2798 0783	
G	Environmental	Dr. Priscilla Choy	Environmental Team Leader	2151 2089		
Cinotech	Team	Ms. Ivy Tam	Audit Team Leader	2151 2090	3107 1388	
KSMC	Independent Environmental Checker	Dr. C. F. Ng	IEC	2618 2166	2120 7752	
CCJV Contractor Mr. Dennis Ho		Environmental Officer	2960 1398	2960 1399		

Construction Activities undertaken during the Reporting Month

- 1.9 The site activities undertaken in the reporting month included:
 - Watermain works;
 - TTA implementation, tree felling and junction improvement works at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
 - Open excavation and construction of box culvert and underpass;
 - ELS installation for box culvert and underpass; and
 - Construction of pile caps, noise barrier footings, outfalls, deck structure, columns, sewer and manholes.
- 1.10 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in Table 1.2.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Construction Works	Major Environmental Impact	Control Measures
As mentioned in Section 1.8	Noise, dust impact, water quality and waste generation	Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide mitigation measure to temporary use of chemicals; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.

Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.

2. AIR QUALITY

Monitoring Requirements

2.1 With reference to the same principle of EIA report of the Project, no air quality monitoring station within 500m from the boundary of this Project are considered as relevant monitoring locations. No air quality monitoring is required for the Project.

Observations

- 2.2 No monitoring for air quality is required for the Project.
- 2.3 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of air quality mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C.**

3. NOISE

Monitoring Requirements

3.1 With reference to the same principle of EIA report of the Project, no construction noise monitoring station within 300m from the boundary of this Project are considered as relevant monitoring locations. No Construction noise monitoring is required for the Project. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Observations

- 3.2 No monitoring for air quality is required for the Project. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix B**.
- 3.3 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of construction noise mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.

4. LANDSCAPE AND VISUAL

Monitoring Requirements

4.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 4.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.
- 4.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 4.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix D** shall be performed.

5. ENVIRONMENTAL AUDIT

Site Audits

- 5.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix C**.
- 5.2 Site audits were conducted by representatives of the Contractor, Supervising Officer and ET on 6, 13, 20 and 27 September 2017 in the reporting month. IEC joint site inspection was conducted on 27 September 2017. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

5.3 All permits/licenses obtained for the Project are summarized in Table 5.1.

Table 5.1 Summary of Environmental Licensing and Permit Status

Table 5.1 Summary of Environmental Licensing and Permit Status					
Permit No.	Valid Period		Details	Status	
1 ci init 140.	From	To	Details	Status	
Environmental Peri	mit (EP)				
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.		
EP-445/2013/A	13/08/14	N/A	Construction of Kai Tak Development roads D3A and D4A		
Effluent Discharge Li	icense				
WT00023634-2016		31/03/21	Wastewater from the construction site including effluent treated by screen and sedimentation tank	Valid	
Registration of Chem	ical Waste P	Producer			
5213-247-C4004-01		N/A	Chemical Waste Types: Surplus paint, waste contaminated by paint, diesel, waste contaminated by diesel, spent lubricating oil and waste, soil contaminated by lubricating oil.	Valid	
Construction Noise P	ermit (CNP))			
GW-RE0294-17	20/04/17	12/10/17	Construction Noise Permit for the use of	Valid	
GW-RE0649-17	20/08/17	19/11/17	carrying out construction work other than percussive pilling and performing		
GW-RE0702-17	05/09/17	04/10/17			

Status of Waste Management

- 5.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix G**.
- 5.5 In respect of the dump truck cover, the Contractor is reminded to take record photos and inspection to ensure that all dump trucks have fully covered the skip before leaving the site.

Implementation Status of Environmental Mitigation Measures

5.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 5.2.

 Table 5.2
 Observations and Recommendations of Site Inspections

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	27 September 2017	Sandbag bund should be set up at Outfall D to prevent untreated discharge.	Follow up actions will be reported in the next month.
	28 August 2017	Impervious materials for stockpiles coverage should be provided or repaired at Section 2.	Rectification/improvement was observed during the follow-up audit session.
Air Quality	6 September 2017	Dark smoke emitted from PME at Section 2 should be avoided.	Rectification/improvement was observed during the follow-up audit session.
	27 September 2017	Water spraying should be provided more frequently at Section 2 for dust suppression.	Follow up actions will be reported in the next month.
Noise			
Waste/ Chemical Management	13 September 2017	Drip tray should be provided to chemical containers at Outfall D.	Rectification/improvement was observed during the follow-up audit session.
Landscape and Visual			
Permits/ Licences			

Summary of Mitigation Measures Implemented

5.7 An updated summary of the EMIS is provided in **Appendix E**.

Implementation Status of Event Action Plans

5.8 The Event Action Plans for noise and landscape and visual are presented in **Appendix D**. No Event Action Plan for air quality is considered necessary.

Construction Noise

5.9 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

5.10 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

5.11 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix F**.

6. FUTURE KEY ISSUES

- 6.1 Major site activities undertaken for the coming two months include:
 - Watermain works;
 - TTA implementation, Tree Transplant, Tree Felling and Junction Improvement Works at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
 - Open excavation and construction of box culvert and underpass;
 - ELS installation for box culvert and underpass; and
 - Construction of pile caps, noise barrier footings, outfalls, deck structure, columns, sewer and manholes.

Key Issues for the Coming Month

- 6.2 Key environmental issues in the coming month include:
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
 - Review and implementation of temporary drainage system for the surface runoff;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site.
- 6.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. October and November 2017 are summarized as follows:

Construction Works	Major Impact Prediction	Control Measures
	Air quality impact (dust)	a) Frequent watering of haul road and unpaved/exposed areas;b) Frequent watering or covering stockpiles with tarpaulin or similar means; andc) Watering of any earth moving activities.
As mentioned in Section 7.1	Water quality impact (surface run-off)	d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; f) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and g) Provision of measures to prevent discharge into the stream.

Construction Works	Major Impact	Control Measures	
	Prediction		
	Noise Impact	h) Scheduling of noisy construction activities if necessary to	
		avoid persistent noisy operation;	
		i) Controlling the number of plants use on site;	
		j) Regular maintenance of machines; and	
		k) Use of acoustic barriers if necessary.	

7. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

7.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 to 30 September 2017.

Air Quality and Construction Noise

7.2 No regular monitoring air quality and noise monitoring is required for the Project. No Action/Limit Level exceedance was recorded.

Landscape and visual

7.3 No non-compliance was recorded in the reporting month.

Complaint and Prosecution

- 7.4 No environmental complaints and environmental prosecution were received in the reporting month.
- 7.5 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Recommendations

7.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Quality Impact

• To establish bunds at site boundary at outfalls to prevent untreated discharge of silty runoff.


Air Quality

- To provide water spraying on haul roads more frequently to suppress dust and prevent dust trails
- To check and maintain all PME to avoid the emission of dark smoke on a regular basis.

Waste/Chemical Management

• To provide secondary containment to chemical containers in order to prevent leakage of chemical and avoid potential land contamination.

FIGURES



APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level ⁽¹⁾⁽²⁾
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: (1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

- (2) No regular noise impact monitoring station for this Contract. It is subject to the noise sensitive receiver(s) and additional monitoring work.
- (*) 70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B SUMMARY OF EXCEEDANCE

Contract No. KL/2014/01 Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

Appendix B – Summary of Exceedance

Exceedance Record for Contract No. KL/2014/01

Reporting Month: September 2017

(A) Exceedance Record for Construction Noise

(NIL in the reporting month)

(B) Exceedance Record for Landscape and Visual

(NIL in the reporting month)

APPENDIX C SITE AUDIT SUMMARY

Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway EP-337/2009 & EP-445/2013/A

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170906
Date	6 September 2017 (Wednesday)
Time	13:30 – 16:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
170906-R01	Dark smoke emitted from PME at Section 2 should be avoided.	C 17
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.:170828), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kelvin Koo	A Committee and	6 September 2017
Checked by	Dr. Priscilla Choy	WI	6 September 2017

Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

EP-337/2009 & EP-445/2013/A

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170913
Date	13 September 2017 (Wednesday)
Time	14:00 – 16:30

Ref. No.	Non Compliance	Related
ACI. 110.	Non-Compliance None identified	Item No.
	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170913-R01	Drip tray should be provided to chemical containers at Outfall D.	E 8
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	· ··· ·
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.:170906), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kelvin Koo	and the second	13 September 2017
Checked by	Dr. Priscilla Choy	KI	13 September 2017

Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

EP-337/2009 & EP-445/2013/A

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170920	
Date	20 September 2017 (Wednesday)	
Time	14:00 - 16:30	

D e M	N. C. I	Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.:170913), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kelvin Koo	1	20 September 2017
Checked by	Dr. Priscilla Choy	NI	20 September 2017

Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

EP-337/2009 & EP-445/2013/A

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170927
Date	27 September 2017 (Wednesday)
Time	14:00 – 16:30

Ref. No.	Non-Compliance	Related Item No.
_	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
170928-R02	Sandbag bund should be set up at Outfall D to prevent untreated discharge.	B 16
	C. Air Quality	
170928-R01	Water spraying should be provided more frequently at Section 2 for dust suppression.	C 5
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit session (Ref. No.:170920), no environmental deficiency was identified during site inspection	

	Name	Signature	Date
Recorded by	Kelvin Koo	A	27 September 2017
Checked by	Dr. Priscilla Choy	NF	27 September 2017

APPENDIX D EVENT ACTION PLANS

Appendix D - Event Action Plans

Event/Action Plan for Construction Noise

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
Action Level being exceeded	4. Notify ER, IEC and Contractor; 5. Carry out investigation; 6. Report the results of investigation to the IEC, ER and Contractor; 7. Discuss with the IEC and Contractor on remedial measures required; 8. Increase monitoring frequency to check mitigation effectiveness. (The above actions should be taken within 2 working days after the exceedance is identified)	Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; Advise the ER on the effectiveness of the proposed remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified)	Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified)	Submit noise mitigation proposals to IEC and ER; Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified)		
Limit Level being exceeded	Inform IEC, ER, Contractor and EPD; Repeat measurements to confirm findings; Increase monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contractor's working procedures; Discuss with the IEC, Contractor and ER on remedial measures required; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified)	Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. (The above actions should be taken within 2 working days after the exceedance is identified)	Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)	Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and ER within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; Stop the relevant portion of works as instructed by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)		

Appendix D - Event Action Plans

Event/Action Plan for Landscape and Visual

EVENT ACTION		ACTION					
LEVEL	ET	IEC	ER	CONTRACTOR			
Design Check	Check final design conforms to the requirements of EP and prepare report.	Check report. Recommend remedial design if necessary	Undertake remedial design if necessary				
Non- conformity on one occasion	Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed	Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementatio n of remedial measures.	Notify Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake any necessary replacement			
Repeated Non- conformity	Identify Source Inform IEC and ER Increase monitoring frequency Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed If non- conformity stops, cease additional monitoring	Check monitoring report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures Supervise implementatio n of remedial measures.	Notify Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake any necessary replacement			

APPENDIX E ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Appendix E - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

EIA Ref.	Mitigation Measures	Status				
Construction Air Qu	Construction Air Quality					
S3.2 (AEIAR-130/2009)	8 times daily watering of the work site with active dust emitting activities.	٨				
S4.8 (AEIAR-170/2013)	Control measures stipulated in the approved KTD Schedule 3 EIA Report should be strictly followed.	٨				
S3.2 (AEIAR-130/2009) and S4.8 (AEIAR-170/2013)	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts. Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles	*				
(*IDII II (* 17 6/2013)	 should be fully covered by impermeable sheeting to reduce dust emission. Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should have properly fitted side and tail 	^				
	 boards. Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin. 	^				
	• The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.	۸				
	• The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	^				
	Vehicle washing facilities should be provided at every vehicle exit point.	۸				

EIA Ref.	Mitigation Measures	Status
	 The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides; and Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. 	^ ^
Construction Noise		
S3.3 (AEIAR-130/2009)	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	۸
S3.3 (AEIAR-130/2009)	Good Site Practice: Only well-maintained plant should be operated on-site and plant should be serviced	^
	regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.	^
	• Mobile plant, if any, should be sited as far away from NSRs as possible.	٨
	• Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.	٨
	• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	۸
	 Material stockpiles and other structures should be effectively utilized, wherever 	^

EIA Ref.	Mitigation Measures	Status
	practicable, in screening noise from on-site construction activities.	
S3.3 (AEIAR-130/2009)	Scheduling of Construction Works during School Examination Period	N/A
S3.8 (AEIAR-170/2013)	Provision of a landscaped deck along Roads D3A & D4A.	N/A
S3.8 (AEIAR-170/2013)	 Provision of about 1090 m length of vertical noise barrier (connected to the deck) at Roads D3A & D4A; Provision of about 60 m length of overhang vertical noise barrier (connected to the deck) at Road D4A; and Provision of staircases with noise barriers next to Sites 4A1 and 4B1 It should be noted that the exact length of the mitigation measures would be subject to minor refinement during the detailed design stage. 	N/A N/A N/A
S3.8 (AEIAR-170/2013)	Non-noise sensitive use areas within Sites 4A1 and 4B1.	N/A
S3.8 (AEIAR-170/2013)	Avoid sensitive façade with openable window facing Road D3A.	N/A
Construction Water	· Quality	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	 Construction Runoff Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: use of sediment traps adequate maintenance of drainage systems to prevent flooding and overflow 	^ ^

EIA Ref.	Mitigation Measures	Status
	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	*
	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	^
S5.8 (AEIAR-170/2013)	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	٨
	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	^
S3.4 (AEIAR-130/2009)	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are recommended as a general mitigation measure	٨

EIA Ref.	Mitigation Measures	Status
	which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	٨
	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	٨
S3.4 (AEIAR-130/2009)	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	٨
	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	٨
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting	٨

EIA Ref.	Mitigation Measures	Status
	from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	
S5.8 (AEIAR-170/2013)	Boring and Drilling Water Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	٨
	Acid Cleaning, Etching and Pickling Wastewater Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers	^
S3.4 (AEIAR-130/2009)	Drainage It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	^
S3.4 (AEIAR-130/2009)	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	^

EIA Ref.	Mitigation Measures	Status
S3.4 (AEIAR-130/2009)	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	٨
S5.8 (AEIAR-170/2013)	There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD.	^
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	Sewage Effluent Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	^
S5.8	Notices should be posted at conspicuous locations to remind the workers not to discharge	۸

EIA Ref.	Mitigation Measures	Status
(AEIAR-170/2013)	any sewage or wastewater into the surrounding environment. Regular environmental audit of the construction site will provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures.	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	Stormwater Discharges Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes.	^
	Debris and Litter In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur.	^
S5.8 (AEIAR-170/2013)	Accidental Spillage Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	^

EIA Ref.	Mitigation Measures	Status
	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: Suitable containers should be used to hold the chemical wastes to avoid leakage or	^
	 spillage during storage, handling and transport. Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. 	^
	• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.	۸
Construction Waste	Management	
S6.7 (AEIAR-170/2013)	Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC(W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites.	٨
S3.5 (AEIAR-130/2009) and S6.7 (AEIAR-170/2013)	 Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include: Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures 	^
	Provision of sufficient waste disposal points and regular collection for disposal	۸

EIA Ref.	Mitigation Measures	Status
	Appropriate measures to minimise windblown litter and dust during transportation of	٨
	waste by either covering trucks or by transporting wastes in enclosed containers	
	• A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)	^
	 Regular cleaning and maintenance systems, sumps and oil interceptors 	٨
	Separation of chemical wastes for special handling and appropriate treatment	٨
	Waste Reduction Measures	
	Good management and control can prevent the generation of a significant amount of	
	waste. Waste reduction is best achieved at the planning and design stage, as well as by	
	ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
	 Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals 	^
	 Segregation and storage of different types of waste in different containers, skips or 	٨
	stockpiles to enhance reuse or recycling of materials and their proper disposal	
	• Encourage collection of aluminium cans, PET bottles and paper by providing separate	٨
	labelled bins to enable these wastes to be segregated from other general refuse generated by the work force	
	 Any unused chemicals or those with remaining functional capacity should be recycled 	٨
	 Proper storage and site practices to minimise the potential for damage or contamination of construction materials 	۸
	Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste	۸
	 Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle. 	۸

EIA Ref.	Mitigation Measures	Status
S3.5 (AEIAR-130/2009)	Construction and Demolition Materials Mitigation measures and good site practices should be incorporated in the contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include:	
	• Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible.	^
	• Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	۸
	• Skip hoist for material transport should be totally enclosed by impervious sheeting.	٨
	• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.	٨
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	^
	• The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	^
	• All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	٨
	• The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	۸
	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket	^

EIA Ref.	Mitigation Measures	Status
	System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirement sand implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	
S3.5 (AEIAR-130/2009)	General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	^
Construction Lands	cape and Visual	I
S3.8.12	Minimized construction area and contractor's temporary works areas.	٨
(AEIAR-130/2009)	• All existing trees should be carefully protected during construction.	٨
and	• Trees unavoidably affected by the works should be transplanted where practical.	٨
S7.9 (AEIAR-170/2013)	Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	
	• Control of night-time lighting.	٨
	• Erection of decorative screen hoarding.	٨
	Reduction of construction period to practical minimum.	٨
	• Limitation of / Ensuring no run-off into surrounding landscape and adjacent seawater areas.	٨
	• Temporary or advance landscape should be provided along the temporary access roads to the Cruise Terminal until such time as road D3 is open.	N/A

Remarks:	EIA Report (AEIAR-130/2009) – Kai Tak Development		
	EIA Report (AEIAR-170/2013) – Kai Tak Development – Roads D3A & D4A		
	^ Compliance of mitigation measure; X Non-compliance of mitigation measure; N/A Not Applicable at this stage; N/A(1) Not observed; V Non-compliance but rectified by the contractor;		
	* Recommendation was made during site audit but improved/rectified by the contractor.		

APPENDIX F
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

 $\label{eq:complaint} \textbf{Appendix} \ F-Summary \ of \ environmental \ complaint, \ warning, \ summon \ and \ notification \ of \ successful \ prosecution$

Reporting Month: September 2017

Contract No. KL/2014/01

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint/warning/summon and prosecution were received in the reporting period.

APPENDIX G WASTE GENERATED QUANTITY

Name of Department: CEDD Contract No. KL/2014/01

Waste Flow Table for Year 2017

	Actual Quantities of Inert C&D Materials Generated Monthly				Actual Quantities of C&D Wastes Generated Monthly						
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in tonne)
Jan	15,470.22	0	0	0	15470.22	0	0	0.301	0.019	0	53.3
Feb	23,173.51	0	0	0	23173.51	0	0	0	0	0	9.2
Mar	27,261.03	0	0	0	27261.03	0	0	0	0	0	69.65
Apr	5,637	0	0	0	5637.28	0	0	0	0	0	23.62
May	12,030.39	0	0	0	12030.39	0	0.0035	0.394	0.006	0	29.98
June	2733.74	0	0	0	2733.74	0	3.8000	0	0	0	47.08
Sub-total	86,306.17	0.00	0.00	0.00	86,306.17	0.00	3.80	0.695	0.025	0.00	232.83
July	2,464.60	0	0	0	2464.60	0	0	0	0	0	33.1
Aug	3,696.53	0	0	0	3696.53	0	0	0	0	0	59.52
Sept	3102.44	0	0	0	3446.39	0	0	0	0	0	110.45
Oct											
Nov											
Dec											
Total	95,569.74	0.00	0.00	0.00	95,913.69	0.00	3.80	0.695	0.025	0.00	435.87

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



Appendix D

Monthly EM&A Report
For
Contract No. KL/2014/03
Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part
of the Former Runway

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong.. Emai

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



MONTHLY EM&A REPORT

September 2017

Client : Civil Engineering and Development

Department, HKSAR

Contract No. : KLN/2015/07

Contract Name: Environmental Monitoring Works for

Contract KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Report No. : 0405/15/ED/0923A

EP-337/2009 New Distributor Roads Serving the Planned Kai Tak

Development Area

EP-339/2009/A Decommissioning of the Remaining Parts (Ex-GFS

Building, Radar Station and Hong Kong Aviation Club)

of the former Kai Tak Airport

EP-451/2013 Trunk Road T2

Prepared by: Alfred Y. S. Lam

Reviewed by : Cyrus C. Y. Lai

Certified by :

Colin K. L. Yung

Environmental Team Leader MateriaLab Consultants Limited



Ref.: CEDKTDS3EM00 0 0237L.17

11 October 2017

By Post and Email

Hyder-Meinhardt Joint Venture 20/F., AXA Tower, Landmark East, 100 How Ming Street, Kwun Tona, Kowloon, Hong Kong

Attention: Mr. Wong W K, Chris

Dear Mr. Wong,

Re: Contract No. KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway Monthly EM&A Report for September 2017

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for September 2017 (Report No. 0405 15 ED 0923A) we received by e-mail on 11 October 2017.

Please be informed that we have no adverse comment on the captioned report. We hereby verify the captioned submission according to Condition 3.3 of EP-337/2009, Condition 3.3 of EP-339/2009/A and Condition 3.4 of EP-451/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely, For and on behalf of Ramboll Environ Hong Kong Limited

F. C. Tsang

Independent Environmental Checker

CEDD C.C.

Attn.: Ms. Amy Chu

Fax: 2369 4980

Hangten Reon

MateriaLab Attn.: Mr. Colin K. L. Yung

Fax: 2450 8032

CRBC Attn.: Mr. Arnold Chan

Fax: 2283 1689

Q:\Projects\CEDKTDS3EM00\02_Proj_Mgt\02_Corr\CEDKTDS3EM00_0_0237L.17.docx

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



TABLE OF CONTENTS

EXE	CUTIVE SUMMARY	I
1.	INTRODUCTION	1
2.	AIR QUALITY	4
3.	NOISE	9
4.	LANDSCAPE AND VISUAL	13
5.	WASTE MANAGEMENT	14
6.	SITE INSPECTION	15
7.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	16
8.	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	17
9.	FUTURE KEY ISSUES	18
10.	CONCLUSIONS	19

FIGURES

Figure 1 Project General Layout

Figure 2 Air and Noise Monitoring Locations

LIST OF APPENDICES

Appendix A	Construction Programme
Appendix B	Project Organization Chart
Appendix C	Action and Limit Levels for Air Quality and Noise
Appendix D	Calibration Certificates of Monitoring Equipment
Appendix E	Environmental Monitoring Schedules
Appendix F	Air Quality Monitoring Data
Appendix G	Noise Monitoring Data
Appendix H	Event Action Plans
Appendix I	Waste Flow Table
Appendix J	Environmental Mitigation Implementation Schedule (EMIS)
Appendix K	Weather and Meteorological Conditions during Reporting Month
Appendix L	Cumulative statistics on Environmental Complaints, Notifications of Summons
	and Successful Prosecutions
Appendix M	Summary of Site Audit in the Reporting Month
Appendix N	Outstanding Issues and Deficiencies

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hona Kona.. Email : mcl@fuaro.com



EXECUTIVE SUMMARY

- i. The Civil Engineering and Development Department HKSAR has appointed MateriaLab Consultants Limited (MCL) to undertake the Environmental Team services for the Project and implement the EM&A works.
- ii. This Monthly EM&A report presents the environmental monitoring and audit works for the period between 1 September 2017 and 30 September 2017. As informed by the Contractor, major activities in the reporting month were:
 - Excavation and laying of drainage pipe and manhole;
 - Seawall modification works:
 - Construction of tunnel box structure;
 - D-wall construction works:
 - Pumping test; and
 - Excavation and ELS construction.

Breaches of the Action and Limit Levels

iii. No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

iv. No environmental complaint, notification of summons and successful prosecution were received in the reporting month.

Reporting Changes

v. There was no reporting change in the reporting month.

Future Key Issues

vi. The key issues to be considered in the coming reporting month include:

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Email : mcl@fuaro.com



INTRODUCTION 1.

1.1 **Background**

- The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- Contract No. KL/2014/03 is the works package to construct an approximately 420m long supporting underground structure (SUS) underneath Shing Cheong Road and Cheung Yip Street. The EM&A programme under this Contract is governed by three EPs (EP-337/2009, EP-339/2009/A and EP-451/2013) and two EM&A Manuals (AEIAR-130/2009 and AEIAR-174/2013). The Works to be executed under this Contract and corresponding EPs include but not be limited to the following main items:

EP-451/2013 - Trunk Road T2

Construction of approximately 420m long supporting underground structure (SUS) (i) including diaphragm walls, barrettes, piled foundation, top and bottom slabs, end wall and adits underneath Shing Cheong Road and Cheung Yip Street;

EP-337/2009 - New Distributor Roads Serving the Planned Kai Tak Development

- Widening and re-alignment of Cheung Yip Street of approximately 330m long and associated footpaths;
- Demolition, reconstruction and widening of Shing Cheong Road of approximately 410m (iii) long and associated footpaths;
- Construction of drainage outfall and modification of existing seawall; (iv)
- Construction of ancillary works including surface drainage, sewerage, water, fire (v) fighting, street lighting, street furniture, road marking, road signage, utilities and services, irrigation and landscape works.

EP-339/2009/A - Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport

(vi) Demolition of RADAR Tower and guard house;

Other works not covered by any EP

- Construction of two subways between Phase II of New Acute Hospital (Site A) and Hong Kong Children's Hospital (Site C), and between Phase I of New Acute Hospital (Site B) and Site C:
- (viii) Construction of District Cooling System (DCS) along Cheung Yip Street and Shing Cheong Road
- 1.1.3 The location and boundary of the site is shown in **Figure 1**.
- This Monthly EM&A report is required under EP-337/2009 Condition 3.3, EP-339/2009/A Condition 3.3 and EP-451/2013 Condition 3.4. It is to report the results and findings of the EM&A programme required in the EM&A Manuals.
- This is the nineteenth monthly EM&A Report which summaries the impact monitoring results 1.1.5 and audit findings for the Project within the period between 1 September 2017 and 30 September 2017.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hona Kona.. Email : mcl@fuaro.com



1.2 **Project Organization**

- The project proponent was the Civil Engineering and Development Department, HKSAR 1.2.1 (CEDD). Hyder Meinhardt Joint Venture (HMJV) was commissioned by CEDD as the Engineer for the Project. Ramboll Environ Hong Kong Limited was commissioned as the Independent Environmental Checker (IEC). China Road and Bridge Corporation (Hong Kong) (CRBC) was appointed as the main contractor for the construction works under the contract KL/2014/03. MateriaLab Consultants Limited (MCL) was appointed as the Environmental Team (ET) by CEDD to implement the EM&A programme for the Project.
- The organization structure is shown in **Appendix B**. The key personnel contact names and 1.2.2 numbers for the Project are summarized in Table 1.1.

Table 1.1 Contact Information of Key Personnel

Table 1.1 Contact information of field 1 croomics						
Party	Position	Name	Telephone	Fax		
Project Proponent (CEDD)	Co-ordinator	Ms. Amy Chu	3106 3172	2369 4980		
Engineer's Representative (HMJV)	Chief Resident Engineer	Mr. W. K., Chris Wong	3742 3803	3742 3899		
IEC (Ramboll Environ Hong Kong Limited)	Independent Environmental Checker	Mr. F. C. Tsang	3465 2851	3465 2899		
Main Contractor (CRBC)	Site Agent	Mr. Chan See Wai, Arnold	9380 4110	2283 1689		
Main Contractor (CRBC)	Environmental Officer	Mr. Calvin So	9724 6254	2283 1689		
ET (MCL)	Environmental Team Leader	Mr. Colin Yung	3565 4114	3565 4160		

1.3 **Construction Programme and Activities**

- The construction of the Project commenced in February 2016 and is expected to complete in 2020. The construction programme is shown in Appendix A.
- 1.3.2 A summary of the major construction activities undertaken in the reporting month were:
 - Excavation and laying of drainage pipe and manhole;
 - Seawall modification works:
 - Construction of tunnel box structure;
 - D-wall construction works:
 - Pumping test: and
 - Excavation and ELS construction.

Inter-relationship with the environmental protection/ mitigation measures with the 1.4 construction programme

According to the construction activities in the construction programme mentioned in Section 1.3.2, the following environmental protection/ mitigation measures including Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact shall be implemented:

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong.. Email : mcl@fuaro.com



- Sufficient watering of the works site with the active dust emitting activities:
- Limitation of the speed for vehicles on unpayed site roads:
- Properly cover or enclosure of the stockpiles and dusty materials:
- Good site practices on loading dusty materials:
- Providing sufficient vehicles washing facilities at every vehicle exit point;
- Good maintenance to the plant and equipment:
- Use of guieter plant and Quality Powered Mechanical Equipment (QPME):
- Use of acoustic fabric and noise barrier:
- Using the approved Non-road Mobile Machineries (NRMMs);
- Proper storage and handling of chemical:
- Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;
- Onsite waste sorting and implementation of trip ticket system;
- Training of the site personnel in proper waste management and chemical waste handling procedures:
- Proper storage of the construction materials:
- Erection of decorative screen hoarding:
- Strictly following the Environmental Permits and Licenses:
- Provide sufficient mitigation measures as recommended in Approved EIA Reports

1.5 Status of Environmental Licences, Notifications and Permits

A summary of the relevant environmental licenses, permits and/or notifications on environmental protection for this Contract is presented in **Table 1.2**.

Table 1.2 Relevant Environmental Licenses, Permits and/or Notifications

Environmental License / Permit / Notification	Reference Number	Valid From	Valid Till
Environmental Permit	EP-337/2009 EP-339/2009/A EP-451/2013	23 April 2009 18 June 2009 19 September 2013	Not Applicable Not Applicable Not Applicable
Notification pursuant to Air Pollution (Construction Dust) Regulation	395601	4 December 2015	Not Applicable
Billing Account for Waste Disposal	A/C No.: 7023814	22 December 2015	Not Applicable
Billing Account for Waste Disposal (Vessel)	A/C No.: 7027469	25 August 2017	18 November 2017
Construction Noise Permit	GW-RE0442-17	7 June 2017	6 December 2017
Construction Noise Permit	GW-RE0560-17	15 July 2017	11 January 2018
Construction Noise Permit	PP-RE0010-17	16 May 2017	15 November 2017
Wastewater Discharge License	WT00023125-2015	6 January 2016	31 January 2021
Chemical Waste Producer License	5213-247-C1232-12	23 November 2015	Not Applicable

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong.. Fax

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



2. AIR QUALITY

2.1 Monitoring Requirement

In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out at least once every 6 days. In case of complaints, 1-hour TSP monitoring should be carried out at least 3 times per 6 days when the highest dust impacts are likely to occur. The Action and Limit Levels of the air quality monitoring are given in **Appendix C**.

2.2 Monitoring Equipment

The 24-hour TSP air quality monitoring was performed using High Volume Air Samplers (HVS) located at each of the designated monitoring station. Portable TSP Monitors would be used in case of complaints for 1-hour TSP monitoring.

Table 2.1 summarizes the equipment used in air quality monitoring.

Table 2.1 Air Quality Monitoring Equipment

Table 2	rable 2.1 All Quality Monitoring Equipment						
Item	Brand	Model	Equipment	Serial Number			
1		TE-5170 (TSP)	High Volume Sampler				
		TE-300-310X	- Mass Flow Controller	2037			
	Tisch	TE-5005X	- Blower Motor Assembly	3482			
		TE-5007X	- Mechanical Timer	4488			
		TE-5009X	- Continuous Flow Recorder	4371			
2		TE-5170 (TSP)	High Volume Sampler				
		TE-300-310X	- Mass Flow Controller	2524			
	Tisch	TE-5005X	- Blower Motor Assembly	4037			
		TE-5007X	- Mechanical Timer	5160			
		TE-5009X	- Continuous Flow Recorder	4377			
3		TE-5170 (TSP)	High Volume Sampler				
		TE-300-310X	- Mass Flow Controller	2618			
	Tisch	TE-5005X	- Blower Motor Assembly	3838			
		G3031	- Mechanical Timer	2251			
		G1051	- Continuous Flow Recorder	2307			
4	Tisch	TE-5025A	HVS Sampler Calibrator	0438320 / 2154			
5	*Sibata	Model LD-3B	Sibata Portable TSP Monitors	NA			

Note:

No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted.

2.3 Monitoring Methodology

2.3.1 24-hour TSP air quality monitoring

HVS Installation

The following guidelines were adopted during the installation of HVS:

- Sufficient support is provided to secure the samplers against gusty wind.
- No two samplers are placed less than 2 meters apart.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



- The distance between the sampler and an obstacle, such as buildings, is at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses is required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
- No furnaces or incineration flues are nearby.
- Airflow around the samplers is unrestricted.
- The samplers are more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

Filters Preparation

Fiberglass filters (provided by the HOKLAS accredited laboratory) shall be used (Note: these filters have a collection efficiency of larger than 99% for particles of 0.3 µm diameter). A HOKLAS accredited laboratory (ALS Technichem (HK) Pty Ltd.) is responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for monitoring team.

All filters are equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature is around 25°C and not variable by more than ±3°C; the relative humidity (RH) is < 50% and not variable by more than ±5%. A convenient working RH is 40%.

Operating / Analytical Procedures

Operating / analytical procedures for the air quality monitoring are highlighted as follows:

- Prior to the commencement of the dust sampling, the flow rate of the HVS are properly set (between 0.6 m³/min and 1.7 m³/min) in accordance with the EM&A manual. The flow rate shall be indicated on the flow rate chart.
- The power supply shall be checked to ensure the samplers worked properly.
- On sampling, the samplers shall be operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
- The filter holding frame is then removed by loosening the four nuts and carefully a weighted and conditioned filter is centered with the stamped number upwards, on a supporting screen.
- The filter shall be aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame is tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid shall be closed and secured with the aluminum strip.
- The timer is then programmed. Information shall be recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter shall be removed and sent to laboratory for weighing. The elapsed time is also recorded.
- Before weighing, all filters are equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%. Weighing results are returned to MCL for further analysis of TSP concentrations collected by each filter.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Fax
Hong Kong.. Email

MateriaLab

2.3.2 1-hour TSP air quality monitoring

Operating / Analytical Procedures

The measuring procedures of the 1-hr dust meter are in accordance with the Manufacturer's instruction Manual as follows:

- Pull up the air sampling inlet cover
- Change the Mode 0 to BG once
- Push Start/Stop switch once
- Turn the knob to SENSI.ADJ and press it
- Push Start/Stop switch once
- Return the knob to the position MEASURE slowly

: (852)-24508238

: (852)-24508032

: mcl@fuaro.com

- Push the timer set switch to set measuring time
- Remove the cap and make a measurement

2.4 Maintenance / Calibration

2.4.1 24-hour TSP air quality monitoring

The following maintenance / calibration are required for the HVS:

- The high volume motors and their accessories are properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking are made to ensure that the equipments and necessary power supply are in good working condition.
- All HVS shall be calibrated (five point calibration) using Calibration Kit upon installation and thereafter in every 3 months.
- A copy of the calibration certificates for the HVS and calibrator are provided in **Appendix** D.

2.4.2 1-hour TSP air quality monitoring

The portable TSP monitor should be calibrated at 1 year intervals

2.5 Monitoring Locations

- 2.5.1 According to the EM&A Manual, three air quality monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two air quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 500m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 2.5.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for air quality monitoring, they are summarized in **Table 2.2** and shown in **Figure 2**.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Profit Industrial Building, Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



 Table 2.2
 Location of Air Quality Monitoring Station

Monitoring Station	Location
KTD1a	Centre of Excellence in Paediatrics (Children's Hospital)
KTD2a	G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)
KER1b	Site Boundary at Cheung Yip Street

2.6 Results and Observations

- 2.6.1 The schedule of air quality monitoring in reporting month is provided in **Appendix E**.
- 2.6.2 No Action / Limit Level exceedance was recorded for 24-hr TSP at KTD1a, KTD2a and KER1b in the reporting month.
- 2.6.3 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 2.6.4 During the reporting month, major dust sources including loading and unloading of C&D wastes, vehicles movement were observed in the site. Non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road, Cheung Yip Street and the Kwun Tong By-pass were observed. The above factors may affect the monitoring results.
- 2.6.5 The weather conditions during the monitoring are provided in **Appendix K**.
- 2.6.6 The monitoring data of 24-hr TSP are summarized in **Table 2.3**. Detailed monitoring data are presented in **Appendix F**.

Table 2.3 Summary of 24-hr TSP Monitoring Results

Parameter	Monitoring Station	Average (µg/m³)	Range (μg/ m³)	Action Level (μg/ m³)	Limit Level (µg/ m³)
24-hr TSP	KTD1a	122	101 – 159	177	
in µg/m ³	KTD2a	50	25 – 122	157	260
ιτι μg/πι	KER1b	68	42 – 110	172	

2.6.7 The Event and Action Plan for air quality is given in **Appendix H**.

Comparison of 24-hr TSP Monitoring Results with EIA Predictions

2.7.1 The monitoring data of 24-hr TSP was compared with the EIA predictions as summarized in **Table 2.4**.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



Table 2.4 Comparison of 24-hr TSP data with EIA predictions

Table 2.4 Companion of 24 in 101 data with Elx predictions					
Monitoring Station	Receiver Reference	Predicted Maximum 24- hour TSP Concentration (µg/m³)	24-hour TSP concentration in September 2017 (μg/m³)	Average 24-hour TSP concentration in September 2017 (µg/m³)	
KTD1a	KTD3	126	101 – 159	122	
KTD2a	-	-	25 – 122	50	
KER1b	KTD6	169	42 – 110	68	

Note:

For KTD2a, there was no receiver reference in the EIA report, EIAR-174/2013.

Predicted Maximum TSP Concentration extracted from Table 4.14 of EIA Report, EIAR-174/2013.

- The 24-hour TSP monitoring results at KER1b was below the Predicted Maximum 24-hr TSP concentration in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.
- 2.7.3 The 24-hour TSP monitoring result of KTD1a on 16 and 28 September 2017 exceeded the prediction in the approved EIA report. No project related dust source was observed during the site monitoring. The discrepancy between the 24-hour TSP concentration and EIA Prediction in KTD1a is considered due to dust source from the non-project related construction activities near the monitoring station and the road travel along Shing Fung Road.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong.. Ema

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



3. NOISE

3.1 Monitoring Requirement

In accordance with the approved EM&A Manuals, Leq (30min) monitoring is conducted for at least once a week during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

3.2 Monitoring Equipment

The sound level meter used in noise monitoring will comply with the International Electrotechnical Commission Publication (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to in the Technical Memorandum issued under the Noise Control Ordinance (NCO).

Sound level calibrator will be used for the on-site calibration of the meter. This calibrator complies with the IEC Publication 942 (1988) Class 1 and ANSI S1.40 - 1984. Noise measurements were only accepted to be valid if the calibration levels from before and after the measurement agree to within 1.0dB.

Measurements shall be recorded to the nearest 0.1dB. This noise monitors are programmed to measure A-weighted equivalent continuous sound pressure level at 30-minute intervals between 0700 and 1900 on normal weekdays at least once a week when construction activities are underway.

Table 3.1 summarizes the noise monitoring equipment model being used for this project.

Table 3.1 Noise Monitoring Equipment

Item	Brand	Model	Equipment	Serial Number
1	Casella	CEL-63X Series	Integrating Sound Level Meter	3756072
2	Casella	CEL-63X Series	Integrating Sound Level Meter	3756127
3	Casella	CEL-63X Series	Integrating Sound Level Meter	3756036
4	Casella	CEL-120/1	Calibrator	0255083
5	Benetech	GM816	Wind Speed Anemometer	13372555

3.3 Monitoring Parameters and Frequency

Table 3.2 presents the noise monitoring parameters and frequencies.

Table 3.2 Monitoring Parameters and Frequencies of Noise Monitoring

	·
Parameter	Frequency and Period
LAeq (30min)	At each station at 0700-1900 hours on normal weekdays at a frequency
L10 and L90 will be recorded for reference	of once a week

Room 723 & 725, 7/F, Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Email : mcl@fuaro.com



3.4 **Monitoring Methodology**

The monitoring procedures are as follows:

- The monitoring station is set at a point 1m from the exterior of the sensitive receivers building facade and set at a position 1.2m above the ground.
- The battery condition is checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time are set as follows:
 - frequency weighting: A
 - time weighting: Fast
 - measurement time: Weekly 30 minutes between 0700-1900 on normal weekdays
- Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will be considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
- Noise monitoring should be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- At the end of the monitoring period, the Leq, L10 and L90 are recorded. In addition, site conditions and noise sources are recorded on a standard record sheet.

Maintenance / Calibration 3.5

Maintenance and Calibration procedures are as follows:

- The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
- The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory.
- Relevant calibration certificates are provided in **Appendix D**.

3.6 **Monitoring Locations**

- 3.6.1 According to the EM&A Manual, three noise monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two noise quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 300m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for noise monitoring, they are summarized in **Table 3.3** and shown in **Figure 2**.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hona Kona.. Email : mcl@fuaro.com



Table 3.3 Location of Noise Monitoring Station

Monitoring Station	Location
KTD1a	Centre of Excellence in Paediatrics (Children's Hospital)
KTD2a	G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)
KER1b	Site Boundary at Cheung Yip Street

3.7 **Results and Observations**

- 3.7.1 The schedule of noise monitoring in reporting month is provided in **Appendix E**.
- 3.7.2 During the monitoring month, at KTD1a, non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road were observed in the surroundings. At KTD2a, road traffic along the Kwun Tong By-pass was observed. At KER1b, road traffic along Cheung Yip Street was observed. Major noise sources including noise emission from plant & PME and some other construction activities, travel of vehicles, loading and unloading of C&D waste were observed in the site. The above factors may affect the monitoring results.
- No raining and wind with speed over 5 m/s was observed during noise monitoring according to 3.7.3 the onsite observation. The weather conditions during the monitoring month are provided in Appendix K.
- The noise monitoring data are summarized in Table 3.4. Detailed monitoring data are 3.7.4 presented in Appendix G.

Summary of Noise Impact Monitoring Results Table 3.4

Time Period		eq _(30min) dB(<i>l</i> (Range) Monitoring S		Action Level Limit Lev	
	KTD1a	KTD2a	KER1b		
0700-1900 hrs on normal weekdays	62-72	60-66	67-70	When one documented complaint is received	75 dB(A)

Note:

KTD1a: Facade Measurement

KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

- 3.7.5 No Action / Limit Level exceedance was recorded for construction noise in the reporting month.
- The Action and Limit Levels for noise impact monitoring have been set are presented in Appendix C.
- 3.7.7 The Event and Action Plan for noise is given in **Appendix H**.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



3.8 **Comparison of Noise Monitoring Results with EIA Predictions**

The noise monitoring data was compared with the EIA predictions as summarized in **Table 3.5**. 3.8.1

Table 3.5 Comparison of Noise Monitoring data with EIA predictions

Monitoring Station	Receiver Reference	Maximum Predicted Mitigated Construction Noise Level, dB(A)	Maximum Leq _(30min) dB(A) In September 2017
KTD1a	KTD1	74	72
KTD2a	KTD2	75	66
KER1b	KER1	75	70

Note:

Maximum Predicted Mitigated Construction Noise Level extracted from Table 5.13 of EIA Report, EIAR-174/2013.

3.8.2 The impact noise monitoring results in the reporting month did not exceed the Maximum Predicted Mitigated Construction Noise Level in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hona Kona.. Email : mcl@fuaro.com



LANDSCAPE AND VISUAL 4.

4.1 **Audit Requirements**

- As per the Trunk Road T2 EM&A Manual, the landscape and visual mitigation measures during the construction phase shall be audited by a Registered Landscape Architect, as a member of the Environmental Team, at least once every two weeks to ensure compliance with the intended aims of the measures.
- 4.1.2 According to the Kai Tak Development EM&A Manual, measures to mitigate landscape and visual impacts during construction should be checked to ensure compliance with the intended aims of the measures. The progress of the engineering works shall be regularly reviewed onsite to identify the earliest practical opportunities for the landscape works to be undertaken. The ET shall report on the Contractor's compliance on a weekly basis.

4.2 **Results and Observations**

- To monitor and audit the implementation of landscape and visual mitigation measures, four weekly Landscape and Visual Site audits were carried out on 7, 14, 20 and 28 September 2017 and two of them 14 and 28 September 2017 were carried out by a Registered Landscape Architect. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- During the Site audit on 20 September 2017, Contractor was reminded to cover open stockpiles of construction materials with impermeable sheeting properly. (Zone 4)
- 4.2.3 Should non-compliance of the landscape and visual impact occur, action in accordance to the event action plan presented in **Appendix H** shall be carried out.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Email : mcl@fuaro.com



WASTE MANAGEMENT 5.

5.1 **Audit Requirements**

- The effective management of waste arising during the construction phase will be monitored through the site audit programme. Regular audits and site inspections should be carried out to ensure that the recommended good site practices and other mitigation measures are implemented by the Contractor.
- The audit should look at all aspects of on-site waste management practices including the waste generation, storage, recycling, transport and disposal. The aims of waste audit are:
 - to ensure the waste arising from the works are handled, stored, collected, transferred and disposed of in an environmentally acceptable manner;
 - verify the implementation status and evaluate the effectiveness of the mitigation measures; and
 - to encourage the reuse and recycling of material.

5.2 **Results and Observations**

- 5.2.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.2.2 The amount of wastes generated by the site activities in the reporting month is shown in Appendix I.
- 5.2.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection. sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



SITE INSPECTION 6.

6.1 **Site Inspection**

- Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix J**.
- In the reporting month, four site inspections were carried out on 7, 14, 20 and 28 September 2017. Two of them, held on 14 and 20 September 2017 were the joint inspections with the IEC, ER, the Contractor and the ET.
- No outstanding issues were reported during the reporting month. Details of observations recorded during the site inspections are summarized in **Appendix M**.
- All the follow-up actions requested by Contractor's ET and IEC during the site inspections were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting month.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



7. **ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE**

7.1 **Environmental Exceedance**

No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

7.2 **Complaints, Notification of Summons and Prosecution**

- 7.2.1 No environmental complaint, notification of summons and successful prosecution were received in the reporting month.
- Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in Appendix L.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



8. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

8.1 **Implementation Status**

8.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month is summarized in Appendix J. Status of required submission under the EP during the reporting period is summarized in **Table 8.1**.

Status of Required Submission under Environmental Permit Table 8.1

Table 6.1 Status of Required Submission under Environmental Fermit				
EP Condition	Submission	Submission Date		
EP-337/2009				
Condition 2.3	Management Organization of Main Construction Companies	18/12/2015		
Condition 2.4	Design Drawing of the Project	18/12/2015		
Condition 2.11	Landscape Mitigation Plan(s)	18/12/2015		
Condition 3.3	Monthly EM&A Report (August 2017)	12/09/2017		
EP-339/2009/A				
Condition 2.4	Management Organization of Main Construction Companies	18/12/2015		
Condition 2.5	Design Drawing of the Project	18/12/2015		
Condition 3.3	Monthly EM&A Report (August 2017)	12/09/2017		
EP-451/2013				
Condition 2.3	Management Organization of Main Construction Companies	18/12/2015		
Condition 2.4	Design Drawing of the Project	18/12/2015		
Condition 2.5	Landscape Mitigation Plan(s)	18/12/2015		
Condition 2.10	Supplementary Contamination Assessment Report	18/12/2015		
Condition 3.3	Baseline Monitoring Report	12/02/2016		
Condition 3.4	Monthly EM&A Report (August 2017)	12/09/2017		

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



FUTURE KEY ISSUES 9.

9.1 **Construction Programme for the Next Two Months**

- Installation of sheet pile for drainage works;
- Excavation and laying of drainage pipe and manhole;
- Construction of road base and road pavement:
- Seawall modification works:
- Construction of tunnel box structure:
- D-wall construction works:
- Construction of socketed H-Pile:
- Pumping test; and
- Excavation and ELS construction.

9.2 **Key Issues for the Coming Month**

9.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

9.3 **Monitoring Schedules for the Next Three Months**

9.3.1 The tentative schedules for environmental monitoring in the coming three months are provided in Appendix E.

Room 723 & 725, 7/F, Block B. Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Email : mcl@fuaro.com



CONCLUSIONS 10.

- 10.1.1 24-hour TSP impact monitoring and construction noise monitoring were carried out in the reporting month, no Action / Limit Level exceedance was recorded during the period.
- 10.1.2 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 10.1.3 Four environmental site inspections were carried out in the reporting Recommendations on mitigation measures on air quality, water quality, noise, waste management and landscape and visual impact were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 10.1.4 Four weekly Landscape and Visual Site audits were carried out on 7, 14, 20 and 28 September 2017 and two of them, 14 and 28 September 2017 were carried out by a Registered Landscape Architect in the reporting month. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 10.1.5 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

10.2 **Comment and Recommendations**

- 10.2.1 The recommended environmental mitigation measures, as proposed in the EIA reports and EM&A Manuals shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.
- 10.2.2 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- Open stockpilling of C&D materials shall be covered properly. Impermeable sheeting shall be provided.
- Main haul road should be sprayed with water to maintain the entire road surface wet.
- Cement/PFA should be handled in an enclosed area with ventilation system and filter provided.

Construction Noise Impact

No specific observation was identified in the reporting month.

Water Quality Impact

No specific observation was identified in the reporting month.

Chemical and Waste Management

Chemical containers should be properly stored in drip tray.

Land Contamination

No specific observation was identified in the reporting month.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



Landscape and Visual Impact

Open stockpiling of C&D materials shall be covered properly. Impermeable sheeting shall be provided.

General Condition

No specific observation was identified in the reporting month.

Permit / Licenses

No specific observation was identified in the reporting month.


Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



Figure 1

Project General Layout



Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com




Figure 2

Air and Noise Monitoring Locations

土木工程拓展署
Civil Engineering and
Development Department
九龍拓展處
Kowloon Development Office

AGREEMENT NO. CE 38/2008(HY) KAI TAK DEVELOPMENT - TRUNK ROAD T2 AND INFRASTRUCTURE AT SOUTH APRON - INVESTIGATION, DESIGN AND CONSTRUCTION






土木工程拓展署
Civil Engineering and
Development Department
九龍拓展處
Kowloon Development Office

AGREEMENT NO. CE 38/2008(HY) KAI TAK DEVELOPMENT - TRUNK ROAD T2 AND INFRASTRUCTURE AT SOUTH APRON - INVESTIGATION, DESIGN AND CONSTRUCTION





Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com




Appendix A

Construction Programme

土木工程拓展署 Civil Engineering and Development Department Hyder MEIN-ARDT KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway CEDD 九龍拓展處 Dur KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Par 660 04-Jan-16 A 1190 660 01-Feb-16 A 21-Jun-19 **Project Key Dates** 0 26-Oct-17 26-Oct-17 **Project Completion Date** K-PK-PCD-1200 Section 2 - Demolition of Radar Tower and Guard House within Portions X and P of the Site 26-Oct-17* 0 0 31-Aug-17 31-Aug-17 **Site Handover Date** K-PK-SHD-1100 Portion B 0 31-Aug-17* 129 10-May-17 A 06-Jan-18 **General Submission** 0 21-Aug-17 A 31-Aug-17 A Condition Survey & Construction Impact Assessment Submit condition survey report at HKCH K-DR-PRE-1195 Submit condition survey report at HKCH 14 0 21-Aug-17 A 31-Aug-17 A 84 07-Dec-17 15-Sep-17 **Alternative Design Submission and Approval** Package B06: SUS Top & base slab and intermediate wall from (CH6+220 to CH6+568) 07-Dec-17 84 84 15-Sep-17 K-PA-ADS-1420 Revise & resubmit DDA drawing (SUS Top & Base slab and Intermediate wall from 12-Oct-17 28 28 15-Sep-17 CH6+220 to CH6+568) K-PA-ADS-1430 | Engineer's review and approval 56 13-Oct-17 07-Dec-17 56 06-Jan-18 238 129 14-May-17 A **Major Temporary Works Design** ELS design for construction of SUS from C K-PA-GSP-6820 ELS design for construction of SUS from CH6+220 to CH6+291 in Zone 2 - horizontal 30-Oct-17 05-Sep-17 ELS design for construction of SUS from CH6+291 to CH6+568 in Zone 4 - horizontal members K-PA-GSP-6835 | ELS design for construction of SUS from CH6+291 to CH6+568 in Zone 4 - horizontal 25 14-May-17 A 24-Sep-17 members K-PA-GSP-6840 ELS design for construction of subway A (Bay 1&5) 56 12-Nov-17 06-Jan-18 25-Dec-17 K-PA-GSP-6900 Falsework design for construction of top slab of SUS structure 56 56 31-Oct-17 101 10-May-17 A 09-Dec-17 **Major Construction Works Method Statement** K-PA-GSP-7155 Engineer's comments and approval 28 14 29-Jun-17 A 13-Sep-17 Method statement of Excavation and ELS for SUS Construction for Zone 4 K-PA-GSP-7160 Method statement of Excavation and ELS for SUS Construction for Zone 4 07-Sep-17 2.8 8 12-Aug-17 A Engineer's comments and approval K-PA-GSP-7165 Engineer's comments and approval 28 05-Oct-17 28 08-Sep-17 Method statement of Excavation and ELS for SUS Construction for Zone 2 K-PA-GSP-7170 Method statement of Excavation and ELS for SUS Construction for Zone 2 08-Oct-17 28 28 11-Sep-17 Engineer's comments and approva 05-Nov-17 K-PA-GSP-7175 Engineer's comments and approval 28 28 09-Oct-17 Method statement for Construction K-PA-GSP-7450 Method statement for Construction of top slab and base slab of SUS 09-Oct-17 05-Nov-17 28 28 03-Dec-17 K-PA-GSP-7455 Engineer's comments and approval 28 28 06-Nov-17 K-PA-GSP-7460 Method statement for Construction of subway A (Bay 1&5) 28 28 12-Nov-17 09-Dec-17 K-PA-GSP-7495 Engineer's comments and approval 28 14 10-May-17 A 13-Sep-17 380 01-Feb-16 A 14-Sep-18 **Materials Procurement (Major Materials)** ELS struct / waling 75 | 10-Jun-16 A 13-Nov-17 K-PA-MP-1150 Manufacturing & delivery to site 360 75 10-Jun-16 A 13-Nov-17





3 MRP Sep 2017 - Nov 2017

Project ID :21 3MPR Sep -Nov 17 Layout : KL201403 3MRP Page 1 of 7

3 Months Rolling Programme					
Date	Revision	Checked	Approved		
31-Aug-17	Sep 17 - Nov 17				

土木工程拓展署 Civil Engineering and Development Department Hyder MEIN-ARDT KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway CEDD Orig Dur Water Works 31-Aug-17 K-PA-MP-1050 Manufacturing & delivery to site 180 31-Aug-17 26-Feb-18 25 01-Feb-16 A 24-Sep-17 **Steel H-Pile** K-PA-MP-1250 Manufacturing & delivery to site 24-Sep-17 420 25 01-Feb-16 A 14-Sep-18 **Chilled Water Pipes - DCS** 380 06-Feb-17 A K-PA-MP-1350 Manufacturing & delivery to site 14-Sep-18 380 06-Feb-17 A 660 11-Mar-16 A 21-Jun-19 **Prelimiaries** K-DR-PRE-1800 Submission of time-lapsed photographs and video 660 11-Mar-16 A 21-Jun-19 358 21-Jun-17 A 14-Nov-18 **Barge Loading Facilities** K-DR-PRE-1480 Operation of temporary barging point 358 21-Jun-17 A 14-Nov-18 63 25-Apr-16 A 01-Nov-17 **Instrumentation and Monitoring Eastbound Instrumentation and Monitoring** 34 14-Sep-17 25-Oct-17 34 34 14-Sep-17 25-Oct-17 Inclinometer (INC) Installation of INC at Zone 2 K-IM-INC-1320 Installation of INC at Zone 2 25-Oct-17 10 14-Oct-17 Installation of INC at Zone 4 (CH6+467 to CH6+540) K-IM-INC-1335 Installation of INC at Zone 4 (CH6+467 to CH6+540) 25-Sep-17 10 14-Sep-17 Installation of INC at Zone 4 (CH6+540 to CH6+568) K-IM-INC-1340 Installation of INC at Zone 4 (CH6+540 to CH6+568) 10 26-Sep-17 09-Oct-17 01-Nov-17 **Westbound Instrumentation and Monitoring** 31 23-Sep-17 Extensomter (EXT) 20-Oct-17 01-Nov-17 10 10 K-IM-EXT-1360 Installation of EXT at Zone 2 Installation of EXT at Zone 2 10 10 20-Oct-17 01-Nov-17 27-Oct-17 Piezometer/Standpipe (PZR) 10 10 17-Oct-17 K-IM-PZR-1360 Installation of PZR at Zone 2 17-Oct-17 27-Oct-17 10 10 Inclinometer (INC) 25 25 23-Sep-17 24-Oct-17 K-IM-INC-1360 Installation of INC at Zone 2 13-Oct-17 24-Oct-17 10 ■ Installation of INC at Zone 4 (CH6+467 to CH6+540) K-IM-INC-1375 Installation of INC at Zone 4 (CH6+467 to CH6+540) 10 23-Sep-17 06-Oct-17 Installation of INC at Zone 4 (CH6+540 to CH6+568) K-IM-INC-1380 Installation of INC at Zone 4 (CH6+540 to CH6+568) 10 07-Oct-17 18-Oct-17 10 31-Aug-17 09-Sep-17 **Crack Meters** Installation of Crack Meters at HKCH K-IM-CRM-1010 Installation of Crack Meters at HKCH 09-Sep-17 10 10 31-Aug-17 **Tilt Monitoring Tile Plates** 12 25-Apr-16 A 11-Sep-17



K-IM-TMT-1000 Tilt Monitoring near PWCL

Roadwork and Drainage Works

Section 1 of the Works-Remainder of the Works



310

12 25-Apr-16 A

121 30-Aug-17 A

121 121 30-Aug-17 A 29-Dec-17

3 MRP Sep 2017 - Nov 2017

11-Sep-17 29-Dec-17

> Project ID :21 3MPR Sep -Nov 17 Layout : KL201403 3MRP Page 2 of 7

3 Months Rolling Programme					
Date	Revision	Checked	Approved		
31-Aug-17 Sep 17 - Nov 17					

土木工程拓展署 Civil Engineering and Development Department Hyder MEIN-ARDT KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway CEDD Orig Dur **Road D4-4 (Cheung Yip Street)** 121 30-Aug-17 A Drainage Works (CH100 to CH240) 45 45 07-Oct-17 29-Nov-17 K-01-RWS-9351 Installation of Sheet Pile for Drainage Works (M102 to M105) 20-Oct-17 12 12 07-Oct-17 Excavation of Drainage Pipe and Manhole K-01-RWS-9352 | Excavation of Drainage Pipe and Manhole (M102 to M105) 8 21-Oct-17 31-Oct-17 K-01-RWS-9353 Laying Drainage Pipe and Construction Manhole (M102 to M105) 25 01-Nov-17 29-Nov-17 25 CH240 - CH400 Northbound 99 29-Dec-17 99 30-Aug-17 A **Sewerage Works** 40 31-Aug-17 18-Oct-17 Excavation of Sewerage Pipe and Manhole (Site 3C1-1) K-01-RWS-9815 Excavation of Sewerage Pipe and Manhole (Site 3C1-1) 06-Sep-17 6 6 31-Aug-17 Laying Sewerage Pipe and Manhole (Site 3C1-1) K-01-RWS-9820 Laying Sewerage Pipe and Manhole (Site 3C1-1) 03-Oct-17 22 22 07-Sep-17 ■ Backfilling Sewerage Pipe and Manhole (Site 3C1-1) K-01-RWS-9830 Backfilling Sewerage Pipe and Manhole (Site 3C1-1) 12 12 04-Oct-17 18-Oct-17 Laying of Drainage Pipe and Construction of Manhole (M208 to M209) 11-Sep-17 10 30-Aug-17 A Laying Drainage Pipe and Construction Manhole (M208 to M209) 04-Sep-17 K-01-RWS-9840 Laying Drainage Pipe and Construction Manhole (M208 to M209) 4 30-Aug-17 A ■ Backfilling Drainage Pipe and Manhole (M208 to M209) K-01-RWS-9850 Backfilling Drainage Pipe and Manhole (M208 to M209) 6 6 05-Sep-17 11-Sep-17 Laying of Drainage Pipe and Construction of Manhole (M209 to M210) 20 13-Oct-17 19-Sep-17 Excavation of Drainage Pipe and Manhole (M209 to M210) K-01-RWS-9895 Excavation of Drainage Pipe and Manhole (M209 to M210) 27-Sep-17 19-Sep-17 Laying Drainage Pipe and Construction Manhole (M209 to M210) K-01-RWS-9900 Laying Drainage Pipe and Construction Manhole (M209 to M210) 6 28-Sep-17 06-Oct-17 Backfilling Drainage Pipe and Manhole (M209 to M210) K-01-RWS-9910 Backfilling Drainage Pipe and Manhole (M209 to M210) 13-Oct-17 07-Oct-17 Laying of Drainage Pipe and Construction of Manhole (M210 to M213) 22-Nov-17 33 33 14-Oct-17 Excavation of Drainage Pipe and Manhole (M210 to N K-01-RWS-9925 Excavation of Drainage Pipe and Manhole (M210 to M213) 14-Oct-17 23-Oct-17 K-01-RWS-9930 Laying Drainage Pipe and Construction Manhole (M210 to M213) 06-Nov-17 15-Nov-17 K-01-RWS-9940 Backfilling Drainage Pipe and Manhole (M210 to M213) 22-Nov-17 16-Nov-17 Road Works 40 40 11-Nov-17 29-Dec-17 K-01-RWS-9440 Construction of Road Base and Road Pavement 40 11-Nov-17 29-Dec-17 Seawall Modification Works 03-Nov-17 36 36 29-Sep-17 Rermoval of Seawall block 'A' K-01-RWS-9710 Rermoval of Seawall block 'A' 5 29-Sep-17 06-Oct-17 ■ Installation of Last DN2100 dirainage pipe and blinding layer K-01-RWS-9750 Installation of Last DN2100 dirainage pipe and blinding layer 11-Oct-17 06-Oct-17 Concreting for surrounding of drainage pipe 16-Oct-17 K-01-RWS-9755 | Concreting for surrounding of drainage pipe 5 11-Oct-17 Concreting for the seawall K-01-RWS-9756 | Concreting for the seawall 16-Oct-17 21-Oct-17 ■ AI test and CCTV test for drainage pipe K-01-RWS-9770 AI test and CCTV test for drainage pipe 28-Oct-17 29-Oct-17 ■ Backfilling of Drianage pipe near seav K-01-RWS-9780 Backfilling of Drianage pipe near seawall 02-Nov-17 01-Nov-17



K-01-RWS-9790 | Maintance department handover inspection



3 MRP Sep 2017 - Nov 2017

03-Nov-17

02-Nov-17

Project ID :21 3MPR Sep -Nov 17 Layout : KL201403 3MRP Page 3 of 7

3 Months Rolling Programme					
Date Revision Checked Approved					
31-Aug-17	Sep 17 - Nov 17				

■ Maintance department handover inspe

土木工程拓展署 Civil Engineering and Development Department Hyder MEIN-ARDT KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway CEDD 87 15-Oct-16 A 13-Dec-17 Section 1A of the Works -Construction of Supporting Underground Structure (Alternativ 08-Dec-17 83 15-Jun-17 A SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1 08-Dec-17 83 15-Jun-17 A **Construction of Tunnel Box Structure** SUS Bay 1 (Ch6150-Ch6167.5) 76 15-Jun-17 A 30-Nov-17 163 ■ Backfilling with Sand to Formation Level of Service Adit K-1A-SV1-8210 Backfilling with Sand to Formation Level of Service Adit 5 26-Jun-17 A 05-Sep-17 Construction of VA1 and VA3 Side Wall and base slab of SA K-1A-SV1-8240 | Construction of VA1 and VA3 Side Wall and base slab of SA 22-Sep-17 15 15-Jun-17 A Installation of Re-porp Struct inside VA1, VA2, VA3 and SA K-1A-SV1-8250 Installation of Re-porp Struct inside VA1, VA2, VA3 and SA 4 23-Sep-17 27-Sep-17 Backfilling with Sand and Casting Mass Concrete between VA1, VA2 and SA K-1A-SV1-8260 Backfilling with Sand and Casting Mass Concrete between VA1, VA2 and SA 28-Sep-17 5 23-Sep-17 Removal of Strut S4 K-1A-SV1-8270 Removal of Strut S4 04-Oct-17 4 29-Sep-17 ■ Erection of Scaffold and Formwork for Base Slab Construction (insid K-1A-SV1-8290 | Erection of Scaffold and Formwork for Base Slab Construction (inside VA1 and VA3) 06-Oct-17 13-Oct-17 Backfilling with Sand to Formation Level K-1A-SV1-8300 Backfilling with Sand to Formation Level 20-Oct-17 6 14-Oct-17 6 K-1A-SV1-8320 Construction of Base Slab 12 21-Oct-17 04-Nov-17 12 Removal of Strut S3 09-Nov-17 K-1A-SV1-8330 Removal of Strut S3 4 06-Nov-17 K-1A-SV1-8350 | Side Wall and Intermediate Wall Construction 21-Nov-17 10 10-Nov-17 K-1A-SV1-8360 | Erection of Scaffold and Installation of Re-prop Struct inside W/B and E/B 30-Nov-17 22-Nov-17 SUS Bay 4 (Ch6202.5-Ch6220) 11-Sep-17 04-Oct-17 Construction of VA2 Wall Structure K-1A-SV1-9105 | Construction of VA2 Wall Structure 21-Sep-17 10 11-Sep-17 Strip Formwork and Remedial Works for Waterproofing K-1A-SV1-9115 Strip Formwork and Remedial Works for Waterproofing 04-Oct-17 10 10 22-Sep-17 SUS Bay 3 (Ch6185-Ch6202.5) 20 20 11-Sep-17 04-Oct-17 Construction of VA2 Wall Structure K-1A-SV1-9165 | Construction of VA2 Wall Structure 10 11-Sep-17 21-Sep-17 10 Strip Formwork and Remedial Works for Waterproofing K-1A-SV1-9175 Strip Formwork and Remedial Works for Waterproofing 04-Oct-17 10 22-Sep-17 SUS Bay 2 (Ch6167.5-Ch6185) 74 74 11-Sep-17 08-Dec-17 Construction of VA2 Wall Structure K-1A-SV1-8870 Construction of VA2 Wall Structure 19-Sep-17 11-Sep-17 Strip Formwork and Remedial Works for Waterproofing K-1A-SV1-8880 Strip Formwork and Remedial Works for Waterproofing 3 22-Sep-17 20-Sep-17 Backfilling with Sand and Removal part of SV1 K-1A-SV1-8890 Backfilling with Sand and Removal part of SV1 4 25-Sep-17 28-Sep-17 ■ Installation of Precast Concrete Slab for Base Slab Constriction K-1A-SV1-8900 Installation of Precast Concrete Slab for Base Slab Construction 30-Sep-17 2 29-Sep-17 Casting Blinding Layer (No-Fine) and Laying Waterproofing Works K-1A-SV1-8910 Casting Blinding Layer (No-Fine) and Laying Waterproofing Works 07-Oct-17 4 03-Oct-17 Construction of Base Slab K-1A-SV1-8920 Construction of Base Slab 09-Oct-17 14-Oct-17 Removal of Strut S3 K-1A-SV1-8930 Removal of Strut S3 4 16-Oct-17 19-Oct-17



K-1A-SV1-8950 | Construction of Side Wall Construction

K-1A-SV1-8960 | Erection of Scaffold and Installation of Re-prop Struct inside W/B and E/B



3 MRP Sep 2017 - Nov 2017

01-Nov-17

10-Nov-17

20-Oct-17

02-Nov-17

8

Project ID :21 3MPR Sep -Nov 17 Layout : KL201403 3MRP Page 4 of 7


3 Months Rolling Programme					
Date Revision Checked Approved					
31-Aug-17	Sep 17 - Nov 17				

Construction of Side Wall Construction

Erection of Scaffold and In

土木工程拓展署 Civil Engineering and Development Department Hyder MEIN-ARDT KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway CEDD Orig Dur Dur K-1A-SV1-8970 Removal of Strut S2 11-Nov-17 15-Nov-17 4 K-1A-SV1-8990 | Constriction of Top Slab 20 16-Nov-17 08-Dec-17 20 08-Dec-17 SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2 81 15-Oct-16 A 12-Oct-17 E/B Construction of D-Wall 30 15-Oct-16 A Construction of D-wall Eastbound (CH6+241 to CH6+247 K-1A-SV2-2700 Construction of D-wall Eastbound (CH6+241 to CH6+247) 10 10 06-Sep-17 16-Sep-17 Testing of D-wall (Sonic test and IC) K-1A-SV2-2750 Testing of D-wall (Sonic test and IC) 20 20 15-Oct-16 A 28-Sep-17 K-1A-SV2-2800 Toe Grouting Works 20 18-Sep-17 12-Oct-17 27-Nov-17 **Construction of Socketed H-Pile** 53 23-Sep-17 Installation of Socketted H-piles (CH6+220 to CH6-K-1A-SV2-3300 Installation of Socketted H-piles (CH6+220 to CH6+248) 24-Oct-17 25 25 23-Sep-17 Implementation of stage 1A Shing Cheong K-1A-SV2-3310 Implementation of stage 1A Shing Cheong Road diversion 5 25-Oct-17 31-Oct-17 Excavation and trim Dwall 10-Nov-17 K-1A-SV2-3320 Excavation and trim Dwall for construction of temporary decking 9 01-Nov-17 K-1A-SV2-3330 Installation of first layer of strut 16-Nov-17 5 11-Nov-17 Constru K-1A-SV2-3340 Construction of temporary decking at Zone 2 6 17-Nov-17 23-Nov-17 6 K-1A-SV2-3350 Implementation of stage 2A Shing Cheong Road diversion 27-Nov-17 24-Nov-17 K-1A-SV2-3400 Installation of Socketted H-piles (CH6+248 to CH6+265) 17-Nov-17 20 20 25-Oct-17 W/B Construction of D-Wall in TTA Stage 2 38 07-Aug-17 A 18-Oct-17 Construction of D-wall Westbound (CH6+220 to CH6+241) K-1A-SV2-4500 Construction of D-wall Westbound (CH6+220 to CH6+241) 25 22-Sep-17 10 07-Aug-17 A Testing of D-wall (Sonic test and IC) K-1A-SV2-4600 Testing of D-wall (Sonic test and IC) 28 28 02-Sep-17 06-Oct-17 K-1A-SV2-4700 Toe Grouting Works 30 30 12-Sep-17 18-Oct-17 05-Dec-17 30 01-Nov-17 **Pumping Test** K-1A-SV2-6000 Installation of Dewatering Well, Observation Well and Recharging Well in Zone 2 17-Nov-17 15 01-Nov-17 Initial Dewater K-1A-SV2-6100 Initial Dewatering to verify the Discharge Rates of Wells for Pumping Test for Excavation in 18-Nov-17 18-Nov-17 Dewateri K-1A-SV2-6110 Dewatering to Required Levels and Maintained for 48 Hours for Pumping Test for 22-Nov-17 3 20-Nov-17 Excavation in Zone 2 25-Nov-17 Grou K-1A-SV2-6120 Ground Water Recovery Stage for Pumping Test for Excavation in Zone 2 23-Nov-17 K-1A-SV2-6130 Review stage for Pumping test for excavation in Zone 2 1 27-Nov-17 27-Nov-17 K-1A-SV2-6140 Review Report for Pumping test for excavation in Zone 2 28-Nov-17 05-Dec-17 08-Dec-17 **Excavation and ELS Construction** 18-Nov-17 K-1A-SV2-6200 Excavation and Lateral Support (S1) to +1.95mPD 18 18-Nov-17 08-Dec-17 80 16-Aug-17 A 05-Dec-17 SUS Structure from CH6+291 to 6+467 in Zone 3 **Construction of Socketed H-Pile** 40 31-Aug-17 18-Oct-17 Trimming Pile Head at Cut-off Level K-1A-SV3-3600 Trimming Pile Head at Cut-off Level 40 40 31-Aug-17 18-Oct-17 Project ID:21 3MPR Sep -Nov 17





3 MRP Sep 2017 - Nov 2017

Project ID :21 3MPR Sep -Nov 1 Layout : KL201403 3MRP Page 5 of 7

3 Months Rolling Programme					
Date Revision Checked Approved					
31-Aug-17 Sep 17 - Nov 17					

土木工程拓展署 Civil Engineering and Development Department Hyder MEIN-ARDT KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway CEDD Orig Dur Dur **Excavation and ELS Construction** 80 16-Aug-17 A Installation of Steel Bridge for Temporary Vehicular Access at CH6+325 K-1A-SV3-5530 Installation of Steel Bridge for Temporary Vehicular Access at CH6+325 08-Sep-17 10 8 16-Aug-17 A Laying Sheetpiles and Concretng for Temporary Vehicular Access at CH6+325 K-1A-SV3-5540 Laying Sheetpiles and Concretng for Temporary Vehicular Access at CH6+325 10 25-Aug-17 A 15-Sep-17 Miscellaneous Activities for Temporary Vehicular Access at CH6+325 K-1A-SV3-5550 Miscellaneous Activities for Temporary Vehicular Access at CH6+325 5 21-Sep-17 16-Sep-17 Excavation and Lateral Support (S2A) to +0.2mPD (CH6+291 to CH6+330) K-1A-SV3-7444 Excavation and Lateral Support (S2A) to +0.2mPD (CH6+291 to CH6+330) 12 22-Sep-17 07-Oct-17 12 Excavation and Lateral Support (S4A) to -1.52mPD (CH6+ 19-Oct-17 K-1A-SV3-7446 Excavation and Lateral Support (S4A) to -1.52mPD (CH6+291 to CH6+330) 10 10 09-Oct-17 Excavation and Lateral Suppor K-1A-SV3-7448 | Excavation and Lateral Support (S5A) to -6.47mPD (CH6+291 to CH6+330) 15 20-Oct-17 07-Nov-17 24-Nov-17 K-1A-SV3-7450 Excavation and Lateral Support (S6) to -9.4mPD (CH6+291 to CH6+330) 15 08-Nov-17 Construction of temporary steel decking and platfo K-1A-SV3-7456 Construction of temporary steel decking and platforms along the westbound diaphram walls 27 27 22-Sep-17 25-Oct-17 Excavation and Lateral Support K-1A-SV3-7458 Excavation and Lateral Support (S1A) to +1.25mPD (CH6+330 to CH6+370) 10 10 26-Oct-17 07-Nov-17 K-1A-SV3-7460 Excavation and Lateral Support (S2A) to -0.95mPD (CH6+330 to CH6+370) 12 12 08-Nov-17 21-Nov-17 05-Dec-17 K-1A-SV3-7462 Excavation and Lateral Support (S4A) to -3.41mPD (CH6+330 to CH6+370) 12 12 22-Nov-17 Excavation and Lateral Support (S2A) to -2.75mPD (CH6+370 to CH6+443) K-1A-SV3-7474 | Excavation and Lateral Support (S2A) to -2.75mPD (CH6+370 to CH6+443) 23 20 25-Aug-17 A 22-Sep-17 Excavation and Lateral Support (S4A) to -7.25mP 25-Oct-17 K-1A-SV3-7476 | Excavation and Lateral Support (S4A) to -7.25mPD (CH6+370 to CH6+443) 26 23-Sep-17 K-1A-SV3-7478 Excavation and Lateral Support (S5A) to -12.25mPD (CH6+370 to CH6+443) 30 30 26-Oct-17 30-Nov-17 ◆ Miscellaneous Activities for Temporary Vehicul K-1A-SV3-7486 Miscellaneous Activities for Temporary Vehicular Access at CH6+482 27-Oct-17 0 Excavation and Lateral Supp 09-Nov-17 K-1A-SV3-7488 Excavation and Lateral Support (S1) to +1.25mPD (CH6+443 to CH6+467) 10 30-Oct-17 Excavation K-1A-SV3-7490 Excavation and Lateral Support (S2) to -2.25mPD (CH6+443 to CH6+467) 10 10 10-Nov-17 21-Nov-17 K-1A-SV3-7492 Excavation and Lateral Support (S3) to -5.25mPD (CH6+443 to CH6+467) 10 10 22-Nov-17 02-Dec-17 187 87 27-Feb-17 A 13-Dec-17 SUS Structure from CH6+467 to 6+568 in Zone 4 E/B Construction of D-Wall 19 27-Feb-17 A 21-Sep-17 Testing of D-wall (Sonic test and IC) (CH6+510 to CH6+560) K-1A-SV4-2450 Testing of D-wall (Sonic test and IC) (CH6+510 to CH6+560) 18 10 27-Feb-17 A 11-Sep-17 K-1A-SV4-2460 Toe Grouting Works 14 05-Aug-17 A 21-Sep-17 **Construction of Socketed H-Pile** 12-Sep-17 26-Sep-17 Installation of Socketted H-piles (CH6+560 to CH6+565) K-1A-SV4-3600 Installation of Socketted H-piles (CH6+560 to CH6+565) 13 12-Sep-17 26-Sep-17 19 12-Apr-17 A 21-Sep-17 W/B and End Construction of D-Wall in TTA Stage 1A Construction of D-wall (CH6+560 to CH6+568) & end wall at CH6+568 K-1A-SV4-4700 Construction of D-wall (CH6+560 to CH6+568) & end wall at CH6+568 55 10 06-Jul-17 A 11-Sep-17 Testing of D-wall (Sonic test and IC) (CH6+467 to CH6+510) K-1A-SV4-4745 Testing of D-wall (Sonic test and IC) (CH6+467 to CH6+510) 12 12 12-Apr-17 A 13-Sep-17



K-1A-SV4-4760 Toe Grouting Works

Pumping Test

K-1A-SV4-4750 Testing of D-wall (Sonic test and IC) (CH6+510 to CH6+568 and End Wall)



18

18 19-Apr-17 A

16 22-Jul-17 A 33 19-Aug-17 A

3 MRP Sep 2017 - Nov 2017

20-Sep-17

21-Sep-17

10-Oct-17

Project ID :21 3MPR Sep -Nov 17 Layout : KL201403 3MRP Page 6 of 7

Testing of D-wall (Sonic test and IC) (CH6+510 to CH6+568 and End Wall

3 Months Rolling Programme									
Date	Revision	Checked	Approved						
31-Aug-17	Sep 17 - Nov 17								

Hyder MEIN-IARDT KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway



Hyder - Mein					04-4		八 報 10 機 & Kavioro Office Contember Office Non-Approximation (Action of the Approximation						Office						
Activity ID	Activity Name		Orig Dur	Rem Dur	Start	Finish	gust 16			September 27				28				November 29	
			Dui				3 20 2	27	03	10 17	24	01	08	15	22	29	05	12	19 26
K-1A-SV4-5000	CH6+550	atering Well, Observation Well and Recharging Well at CH6+467 to	38	25	19-Aug-17 A	28-Sep-17								_				ging Well at C	
K-1A-SV4-5005	CH6+568	atering Well, Observation Well and Recharging Well at CH6+550 to	8	8	12-Sep-17	20-Sep-17						:	Č ,			·	C	CH6+550 to (
K-1A-SV4-5100	Zone 4	to verify the Discharge Rates of Wells for Pumping Test for Excavation in	1	1	21-Sep-17	21-Sep-17												st for Excavat	
K-1A-SV4-5110	Excavation in Zone		3	3	22-Sep-17	25-Sep-17							•					imping Test fo	r Excavation
K-1A-SV4-5120		overy Stage for Pumping Test for Excavation in Zone 4	3	3	26-Sep-17	28-Sep-17							ter Recover						
K-1A-SV4-5130	Review stage for P	umping test for excavation in Zone 4	1	1	29-Sep-17	29-Sep-17					•		C						
K-1A-SV4-5140	Review Report for	Pumping test for excavation in Zone 4	7	7	30-Sep-17	10-Oct-17					I				rt for Pumpi				
Excavation and	ELS Construction	n	92	82	25-Aug-17 A	13-Dec-17													
K-1A-SV4-5500	Excavation and Trin	ming Dwall to +2.0mPD for Temporary Bridge at CH6+482	6	6	25-Aug-17 A	12-Sep-17					and Triming I			•	, .				
K-1A-SV4-5510	Breaking Bulging for	or Temporary Vehicular Access at CH6+482	3	3	13-Sep-17	15-Sep-17		T		Breakii	ng Bulging fo	1	-						
K-1A-SV4-5520	Installation of Later	ral Support for Temporary Vehicular Access at CH6+482	9	9	16-Sep-17	26-Sep-17		 -			Inst	llation of	Lateral Sup	-					
K-1A-SV4-5530	Installation of Steel	Bridge for Temporary Vehicular Access at CH6+482	10	10	27-Sep-17	10-Oct-17										,		hicular Acces	
K-1A-SV4-5540	Laying Sheetpiles a	and Concretng for Temporary Vehicular Access at CH6+482	10	10	11-Oct-17	21-Oct-17						÷			Laying S	heetpiles	and Concr	etng for Temp	orary Vehicu
K-1A-SV4-5550	Miscellaneous Acti	vities for Temporary Vehicular Access at CH6+482	5	5	23-Oct-17	27-Oct-17						÷						vities for Temp	. ,
K-1A-SV4-5555	Breaking existing c	oncrete slab / Excavation to +2.5mPD from CH6+467 to CH6+530	17	17	25-Aug-17 A	12-Oct-17		•		· · · · · · · · · · · · · · · · · · ·		:		·	Č			ion to +2.5mP	
K-1A-SV4-5600	Excavation and Lat	eral Support (S1) to +0.84mPD	14	14	13-Oct-17	30-Oct-17							_			Exca	avation and	Lateral Supp	ort (S1) to +
K-1A-SV4-5650	Excavation and Lat	eral Support (S2) to -4.20mPD	18	18	31-Oct-17	20-Nov-17						÷							Excavation
K-1A-SV4-5700	Excavation and Lat	eral Support (S3) to -9.20mPD	20	20	21-Nov-17	13-Dec-17						}							
Section 4B of the	e Works- Constru	uction of Subway B (Subject to Excision)	0	0	31-Aug-17	31-Aug-17		+											
Bay 1 & 2			0	0	31-Aug-17	31-Aug-17						÷							
K-4B-BAY-3100	Handover of Portion	n B	0	0		31-Aug-17*		Ή	andover of Port	ion B		†							
Bay 3 & 4			0	0	31-Aug-17	31-Aug-17						÷							
K-4B-BAY-2480	Interface Connection	on Details for HKCN of subway B	0	0	31-Aug-17			▶ Ir	nterface Connec	tion Details f	or HKCN of	subway B							
Section 5 of the	Works-Completi	on of All Landscape Softworks	90	90	31-Aug-17	28-Nov-17						÷							
K-05-LCS-1000	Procurement of plan	nt species	90	90	31-Aug-17	28-Nov-17						}							
Section 7 of the	Works-Preservat	ion and Protection of Existing Trees	1200	660	04-Jan-16 A	21-Jun-19		+											
K-07-001-1000	Section 7 of the Wo	orks-Preservation and Protection of Existing Trees	1200	660	04-Jan-16 A	21-Jun-19						}							
Sections Completion Date					31-Aug-17	31-Aug-17						 							
K-PK-SCC-2100	Completion of Sect	ion 2-Demolition of Radar Tower and Guard House	0	0		31-Aug-17		• C	ompletion of Se	ection 2-Dem	olition of Rac	ar Tower a	and Guard F	Iouse					
												1							





3 MRP Sep 2017 - Nov 2017 Page 7 of 7

Project ID :21 3MPR Sep -Nov 17 Layout: KL201403 3MRP Page 7 of 7

	3 Months Rolling Programme								
Date	Revision	Checked	Approved						
31-Aug-17	Sep 17 - Nov 17								

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com

MateriaLab


Appendix B


Project Organization Chart

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 : (852)-24508032 Tel 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong.. Email : mcl@fugro.com







Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



Appendix C

Action and Limit Levels for Air Quality and Noise

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong.. Email : mcl@fugro.com



Action and Limit Levels for 24-hr TSP and 1-hr TSP

Parameter	Monitoring Station	Action Level (μg/m³)	Limit Level (µg/ m³)		
24-hr TSP	KTD1a	177			
	KTD2a	157	260		
(µg/m³)	KER1b	172			
*1 br TCD	KTD1a	285			
*1-hr TSP	KTD2a	279	500		
(µg/m³)	KER1b	295			

Note:

Action and Limit Levels for Construction Noise, Leq (30min), dB(A)

Time Period	Location	Action	Limit		
0700-1900 hrs on normal weekdays	KTD1a KTD2a KER1b	When one documented complaint is received	75 dB(A)		

¹⁻hr TSP monitoring should be required in case of complaints.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Appendix D

Calibration Certificates of Monitoring Equipment



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ja Operator		7 Rootsmeter Orifice I.I		438320 2154	Ta (K) - Pa (mm) -	294 - 755.65
=======			=======:	========	METER	ORFICE
PLATE	VOLUME	VOLUME	DIFF	DIFF	DIFF	DIFF
OR Run #	START (m3)	STOP (m3)	VOLUME (m3)	TIME (min)	Hg (mm)	H2O (in.)
1	NA	NA	1.00	1.4530	3.2	2.00
. 2	NA	NA	1.00	1.0420	6.4	4.00
3	NA	NA	1.00	0.9290	7.9	5.00
4	NA	NA	1.00	0.8840	8.8	5.50
5	NA	NA	1.00	0.7300	12.8	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0035 0.9993 0.9972 0.9960 0.9907	0.6906 0.9590 1.0734 1.1268 1.3571	1.4197 2.0078 2.2448 2.3543 2.8394		0.9957 0.9915 0.9894 0.9883 0.9830	0.6853 0.9516 1.0651 1.1180 1.3466	0.8821 1.2475 1.3948 1.4628 1.7642
Qstd slop intercep coefficie	t (b) =	2.12779 -0.04273 0.99982	n e n	Qa slope intercept coefficie	= (b) $=$	1.33238 -0.02655 0.99982
y axis =	SQRT [H20 (I	Pa/760)(298/T	a)]	y axis =	SQRT [H20 (Ta/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]

Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong.

: (852)-24508238 Tel : (852)-24508032 Fax Email : mcl@fugro.com.hk



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Project: Environmantal Monitoring Works For Contract No. KLN/2015/07

Date of Calibration: 6-Jul-17

Location: KTD1a

Next Calibration Date: 5-Oct-17

Brand: Model: Tisch

4037

Technician: Jimmy Lui

TE-5170

S/N:

Sea Level Pressure (hPa):

1008.1

Corrected Pressure (mm Hg):

756

Temperature (°C):

27

Temperature (K):

300

CALIBRATION ORIFICE

CONDITIONS

Make:

Tisch

Qstd Slope:

2.12779

Model:

TE-5025A

Qstd Intercept:

-0.04273

Calibration Date:

18-Jan-17 2154

Expiry Date:

18-Jan-18

S/N:

CALIBRATIONS

CALIBRATIONS										
	Plate No.	H2O (L)	H2O (R)	H2O		ı	IC		LINEAR	
	Tate No.	(in)	(in)	(in)	(m³/min)	(chart)	(corrected)	R	EGRESSION	
	18	5.90	-6.10	12.000	1.638	53.00	52.68	Slope =	32.0779	
	13	4.30	-4.90	9.200	1.437	47.00	46.72	Intercept =	-0.2063	
	10	3.50	-4.00	7.500	1.299	40.00	39.76	Corr. coeff.:	0.9957	
	7	2.10	-2.50	4.600	1.022	33.00	32.80			
	5	0.90	-1.90	2.800	0.802	26.00	25.84			

Calculations:

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope


b = sampler intercept

= chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART 60.00 50.00



CHOI KAM HO **Project Consultant** Report Date: 6th July, 2017

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong.

(852)-24508238 Tel : (852)-24508032 : mcl@fugro.com.hk Email



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Project: Environmantal Monitoring Works For Contract No. KLN/2015/07

Location: KTD2a

Date of Calibration: 6-Jul-17

Next Calibration Date: 5-Oct-17

Brand:

Model:

Tisch TE-5170

3838

CONDITIONS

Sea Level Pressure (hPa):

1008.1

Corrected Pressure (mm Hg):

756

Technician: Jimmy Lui

Temperature (°C):

27

Temperature (K):

300

CALIBRATION ORIFICE

Make:

Tisch

S/N:

Qstd Slope:

2.12779

Model:

TE-5025A 18-Jan-17

Qstd Intercept:

-0.04273

Calibration Date:

2154

Expiry Date:

18-Jan-18

S/N:

	CALIBRATIONS											
Plate No.	H2O (L)	H2O (R)	H2O	Qstd	ı	IC		LINEAR				
Tate No.	(in)	(in)	(in)	(m³/min)	(chart)	(corrected)	F	REGRESSION				
18	5.10	-5.80	10.900	1.562	60.00	59.64	Slope =	34.5666				
13	4.00	-4.50	8.500	1.382	54.00	53.68	Intercept =	6.1333				
10	2.90	-3.60	6.500	1.211	50.00	49.70	Corr. coeff.:	0.9959				
7	1.70	-2.70	4.400	1.000	40.00	39.76						
5	0.80	-1.60	2.400	0.744	32.00	31.81						

Calculations:

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sgrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART 70.00 60.00 50.00 Actual Chart Response (IC) 40.00 30.00 20.00 10.00 0.00 0.000 0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

CHOI KAM HO Project Consultant Report Date: 6th July, 2017

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong.

Tel : (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Email



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Project: Environmantal Monitoring Works For Contract No. KLN/2015/07

Date of Calibration: 6-Jul-17

Location: KER1b

Next Calibration Date: 5-Oct-17

Brand:

Tisch

Model:

TE-5170

3482

Technician: Jimmy Lui

CONDITIONS

Sea Level Pressure (hPa):

1008.1

Corrected Pressure (mm Hg):

756

Temperature (°C):

27

Temperature (K):

300

CALIBRATION ORIFICE

Make:

Tisch

S/N:

Qstd Slope:

2.12779

Model:

TE-5025A

Qstd Intercept:

-0.04273

Calibration Date: S/N:

18-Jan-17

Expiry Date:

18-Jan-18

2154

CALIBRATIONS

CALIBRATIONS Plate No. H2O (L) H2O (R) H2O Qstd I IC LINEAR (in) (in) (in) (m³/min) (chart) (corrected) REGRESSION										
	Dioto No	H2O (L)	H2O (R)	H2O	Qstd	ı	IC		LINEAR	
-	Flate No.	(in)	(in)	(in)) (m³/min) (chart) (correc		(corrected)	REGRESSION		
	18	5.40	-6.50	11.900	1.632	56.00	55.67	Slope =	25.9776	
	13	4.40	-5.00	9.400	1.452	51.00	50.70	Intercept =	12.6314	
	10	3.30	-4.10	7.400	1.291	45.00	44.73	Corr. coeff.:	0.9951	
	7	1.80	-2.40	4.200	0.977	38.00	37.77			
	5	1.00	-1.70	2.700	0.788	34.00	33.80			

Calculations:

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART 60.00 50.00 Actual Chart Response (IC) 40.00 30.00 20.00 10.00 0.00 0.000 0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

CHOI KAM HO Project Consultant Report Date: 6th July, 2017

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

: +852 2450 8233 +852 2450 6138 Fax E-mail: matlab@fugro.com Website: www.fugro.com



Report no.: 172379CA171223

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client: MateriaLab Consultants Ltd.

Address: Room 723 & 725, 7F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project: Calibration Services Details of Unit Under Test, UUT

Description

Sound Level Meter

Manufacturer

Casella

Serial No.

3756072(meter), 01456 (microphone), 003527(Preamplifier))

Next Calibration Date :

05-Jun-2018

Specification Limit

EN 61672: 2003 Type 2

Laboratory Information

Description

B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)

Equipment ID.

R-108-1

Date of Calibration:

06-Jun-2017

Ambient Temperature: 22 °C

Calibration Location:

Calibration Laboratory of MateriaLab

Method Used

: By direct comparison

Calibration Results:

Parame	ters	Mean Value (dB)	Specific	ation	Limit(dB)
1 drume				ation	
	4000Hz	3.7	4.6	to	-2.6
	2000Hz	1.8	3.8	to	-1.4
A-weighing	1000Hz	-1.0	1.4	to	-1.4
	500Hz	-7.7	-1.3	to	-5.1
frequency	250Hz	-18.1	-6.7	to	-10.5
response	125Hz	-31.0	-14.1	to	-18.1
	63Hz	-46.4	-23.7	to	-28.7
	31.5Hz	-58.2	-35.9	to	-42.9
Differential level	94dE-104dB	0.1		± 0.8	
linearity	104dB-114dB	0.2		± 0.8	

Remarks:

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
- 4. The equipment does not comply with EN 61672: 2003 Type 2 sound level meter for the above measurement.

CA-R-297 (22/07/2009)

Certified by:

** End of Report *

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

: +852 2450 6138 Fax E-mail: matlab@fugro.com Website: www.fugro.com



Report no.: 161966CA170482

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client: MateriaLab Consultants Ltd.

Address: Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project: Calibration Services Details of Unit Under Test, UUT

Description

Sound Level Meter

Manufacturer

Casella

Model No.

Casella (Model no. CEL-63X(meter), CEL-251(microphone), CEL-495(Preamplifier))

Serial No.

3756127 (meter), 00937 (microphone), 002712 (Preamplifier))

Next Calibration Date

28-Feb-2018

Specification Limit

EN 61672: 2003 Type 1

Laboratory Information

Description

B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)

Equipment ID.

R-108-1

Date of Calibration:

01-Mar-2017

Ambient Temperature: 22 °C

Calibration Location:

Calibration Laboratory of MateriaLab

By direct comparison

Calibration Results:

Parame	ters	Mean Value (dB)	Specific	cation	Limit(dB)
	4000Hz	-0.2	2.6	to	-0.6
	2000Hz	0.8	2.8	to	-0.4
	1000Hz	0.1	1.1	to	-1.1
A-weighing frequency	500Hz	-3.0	-1.8	to	-4.6
response	250Hz	-8.4	-7.2	to	-10.0
•	125Hz	-15.8	-14.6	to	-17.6
	63Hz	-25.9	-24.7	to	-27.7
	31.5Hz	-38.3	-37.4	to	-41.4
Differential level	94dB-104dB	0.0	± 0.6		
linearity	104dB-114dB	0.0		± 0.6	;

Remarks:

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
- 4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.

CA-R-297 (22/07/2009)

Certified by:

Chan Chun Wai (Manager)

** End of Report *

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong

+852 2450 8233 Fax +852 2450 6138 E-mail: matlab@fugro.com Website: www.fugro.com



Report no.: 161966CA170279

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

MateriaLab Consultants Ltd.

Address: Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project: Calibration Services Details of Unit Under Test, UUT

Description

Sound Level Meter (N-29)

Manufacturer

Casella

Model No.

Casella (Model no. CEL-63X(meter), CEL-251(microphone), CEL-495(Preamplifier))

Serial No.

3756036 (meter), 01308 (microphone), 003048(Preamplifier))

Next Calibration Date

06-Feb-2018

Specification Limit

EN 61672: 2003 Type 1

Laboratory Information

Description

B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)

Equipment ID.

R-108-1

Date of Calibration:

07-Feb-2017

Ambient Temperature: 22 °C

Calibration Location:

Calibration Laboratory of MateriaLab

By direct comparison

Calibration Results:

Parame	ters	Mean Value (dB)	Specific	ation	Limit(dB)
	4000Hz	1.5	2.6	to	-0.6
	2000Hz	0.9	2.8	to	-0.4
	1000Hz	-0.5	1.1	to	-1.1
A-weighing frequency	500Hz	-3.9	-1.8	to	-4.6
response	250Hz	-9.3	-7.2	to	-10.0
•	125Hz	-16.7	-14.6	to	-17.6
	63Hz	-26.8	-24.7	to	-27.7
	31.5Hz	-39.3	-37.4	to	-41.4
Differential level	94dB-104dB	0.0		± 0.6	3
linearity	104dB-114dB	0.0		± 0.6	3

Remarks:

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
- 4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.

Checked by: CA-R-297 (22/07/2009)

Chan Chun Wai (Manager)

** End of Report **

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun. N.T.. Hong Kong.

: +852 2450 8233 Fax : +852 2450 6138 E-mail: matlab@fugro.com Website: www.fugro.com



Report no.: 172379CA171674(1)

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client Supplied Information

Client: MateriaLab Consultants Ltd.

Address: Room 723 & 725, 7F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project: Calibration Services

Details of Unit Under Test, UUT

Description

Sound Calibrator

Manufacturer

Caselia (Model no. CEL-120/1)

Serial No.

0255083

Next Calibration Date

30-Jul-2018

Specification Limit

±0.5dB

Laboratory Information

Description

Reference Sound Level Meter

Equipment ID. :

R-119-1

Date of Calibration:

31-Jul-2017

Ambient Temperature: 21 °C

Calibration Location:

Calibration Laboratory of MateriaLab

Method Used

By direct comparison

Calibration Results:

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit (dB)
94dB	0.1 dB	.0.5.15
114dB	0.1 dB	±0.5dB

Remarks:

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. The equipment does comply with the specification limit.

Date: 4-8-2017

CA-R-297 (22/07/2009)

Kwok Chi Wa (Assistant Manager)

** End of Report **

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

Fax : +852 2450 6138

E-mail: matlab@fugro.com Website: www.fugro.com



Report No.: 161966CA171055

Page 1 of 1

CALIBRATION CERTIFICATE OF ANEMOMETER

Client Supplied Information

Client: MateriaLab Consultants Ltd.

Project: Calibration Services

Details of Unit Under Test, UUT

Description

Anemometer

Manufacturer:

Benetech

Model No.

GM816

Serial No.

13372555

Equipment ID.:

N/A

Next Calibration Date:

09-May-2018

Laboratory Information

Details of Reference Equipment -

Description

Reference Anemometer

Equipment ID.:

R-101-4

Date of Calibration

10-May-2017

Ambient Temperature

22 °C

Calibration Location

Calibration Laboratory of MateriaLab

Method Used : By direct Comparison

Calibration Results:

Reference Reading	UUT Reading	Error
(m/s)	(m/s)	(m/s)
2.00	2.0	0.0
3.98	3.9	-0.1
5.98	5.4	-0.6
8.01	7.0	-1.0
10.01	8.8	-1.2

Remark:

1. The equipment being used in this calibration is traceable to recognized National Standards.

Date: 12-5-2017 Certified by:

Chan Chun Wai (Manager)

** End of Report **

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com

MateriaLab

Appendix E

Environmental Monitoring Schedule

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Fax : (if Hong Kong. Email : n

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway</u>

Impact Monitoring Schedule (September 2017)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
					1	2
3	4	5 TSP Monitoring Noise Monitoring	6	7	8	9
10	11 TSP Monitoring Noise Monitoring	12	13	14	15	16 TSP Monitoring Noise Monitoring
17	18	19	20	21	22 TSP Monitoring Noise Monitoring	23
24	25	26	27	28 TSP Monitoring Noise Monitoring	29	30

- 1. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
- 2. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 3. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong. Email : mcl@fugro.com



KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Developments at the **Project: Southern Part of the Former Runway**

Impact Monitoring Schedule (October 2017)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
1	2	3	4 TSP Monitoring Noise Monitoring	5	6	7
8	9	10 TSP Monitoring Noise Monitoring	11	12	13	14
15	16 TSP Monitoring Noise Monitoring	17	18	19	20	21 TSP Monitoring Noise Monitoring
22	23	24	25	26	27 TSP Monitoring Noise Monitoring	28
29	30	31				

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 4. Noise Monitoring: Leg (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 Fax Hong Kong. Email: mcl@fugro.com



KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Developments at the **Project: Southern Part of the Former Runway**

Impact Monitoring Schedule (November 2017)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
			1	2 TSP Monitoring Noise Monitoring	3	4
5	6	7	8 TSP Monitoring Noise Monitoring	9	10	11
12	13	14 TSP Monitoring Noise Monitoring	15	16	17	18
19	20 TSP Monitoring Noise Monitoring	21	22	23	24	25 TSP Monitoring Noise Monitoring
26	27	28	29	30		

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1). KER1b: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 4. Noise Monitoring: Leg (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel : (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032
Hong Kong. Email : mcl@fugro.com

MateriaLab

Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u>
Southern Part of the Former Runway

Impact Monitoring Schedule (December 2017)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
					1 TSP Monitoring Noise Monitoring	2
3	4	5	6	7 TSP Monitoring Noise Monitoring	8	9
10	11	12	13 TSP Monitoring Noise Monitoring	14	15	16
17	18	19 TSP Monitoring Noise Monitoring	20	21	22	23 TSP Monitoring Noise Monitoring
24	25	26	27	28	29 TSP Monitoring Noise Monitoring	30
31						

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



Appendix F

Air Quality Monitoring Data

24-hour TSP Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

KTD1a - Centre of Excellence in Paediatrics (Children's Hospital)

Start Date	Weather	Air Temperature	Atmospheric Pressure, Pa	Filter We	eight (g)	Particulate weight (g)		(m ³ / ₁	Rate min.)	Average flow	Total volume	Conc.	Action Level	Limit Level
	Condition	(K)	(mmHg)	Initial	Final	weight (g)	Time(IIIS)	Initial	Final	(m³/min.)	(m ³⁾	(ug/m³)	(ug/m ³)	(ug/m ³)
5-Sep-17	Sunny	301.3	756.4	2.5966	2.8140	0.2174	24	1.49	1.51	1.50	2159.8	101		
11-Sep-17	Sunny	305.4	757.3	2.5382	2.7587	0.2205	24	1.42	1.44	1.43	2060.3	107	Ī	
16-Sep-17	Fine	302.9	757.5	2.5583	2.9427	0.3844	24	1.68	1.67	1.67	2412.0	159	177	260
22-Sep-17	Cloudy	302.1	757.5	2.5378	2.7902	0.2524	24	1.56	1.57	1.56	2251.7	112		
28-Sep-17	Sunny	303.3	757.0	2.6928	2.9704	0.2776	24	1.49	1.51	1.50	2156.4	129	Ī	
											Min	101		
											Mov	150	Ī	

KTD2a - G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)

KIDZa - O/	IO ZONE N	EXT TO ITWUIT TOIL	ig bypass (i ai	uic Hospi	itai at Oito	001)								
	Weather	Air	Atmospheric	Filter We	eiaht (a)	Particulate	Sampling	Flow	Rate	Average	Total	Conc.	Action	Limit
Start Date		Temperature	Pressure, Pa	i iitei vvi	eigiit (g)	weight (g)		(m ³ /ı	min.)	flow	volume		Level	Level
	Condition	(K)	(mmHg)	Initial	Final	weight (g)	Tillic(IIIS)	Initial	Final	(m³/min.)	(m ³⁾	(ug/m³)	(ug/m ³)	(ug/m ³)
5-Sep-17	Sunny	301.3	756.4	2.5896	2.6763	0.0867	24	1.55	1.57	1.56	2247.7	39		
11-Sep-17	Sunny	305.4	757.3	2.5472	2.6220	0.0748	24	1.47	1.49	1.48	2134.7	35		1
16-Sep-17	Fine	302.9	757.5	2.5528	2.8257	0.2729	24	1.55	1.57	1.56	2245.2	122	157	260
22-Sep-17	Cloudy	302.1	757.5	2.5622	2.6298	0.0676	24	1.55	1.57	1.56	2247.0	30		1
28-Sep-17	Sunny	303.3	757.0	2.6985	2.7489	0.0504	24	1.40	1.42	1.41	2033.6	25		1
		•									Min	25		
											Max	122		

KER1b - Site Boundary at Cheung Yip Street

		<u>,</u>												
Start Date	Weather	Air Temperature	Atmospheric Pressure, Pa	Filter W	eight (g)	Particulate weight (g)				Average flow	Total volume	Conc.	Action Level	Limit Level
	Condition	(K)	(mmHg)	Initial	Final	weight (g)	Time(IIIS)	Initial	Final	(m³/min.)	(m ³⁾	(ug/m³)	(ug/m ³)	(ug/m ³)
5-Sep-17	Sunny	301.3	756.4	2.5511	2.6510	0.0999	24	1.34	1.35	1.34	1933.6	52		
11-Sep-17	Sunny	305.4	757.3	2.5475	2.6251	0.0776	24	1.27	1.29	1.28	1838.1	42		
16-Sep-17	Fine	302.9	757.5	2.5852	2.8077	0.2225	24	1.39	1.41	1.40	2019.9	110	172	260
22-Sep-17	Cloudy	302.1	757.5	2.5597	2.6626	0.1029	24	1.15	1.16	1.16	1667.0	62		
28-Sep-17	Sunny	303.3	757.0	2.7159	2.8706	0.1547	24	1.45	1.47	1.46	2107.3	73		

 Min
 42

 Max
 110

 Average
 68

Average


Average


122


50

Note:

<u>Underline</u>: Exceedance of Action Level <u>Underline and Bold</u>: Exceedance of Limit Level







Note

- 1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.
- 2) The weather conditions during the reporting period can be referred to Appendix K.
- 3) Any other factors which might affect the monitoing results can be referred to Section 2.6.4.
- 4) QA/QC results, calibration results and detection limits can be referred to Appendix D.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



Appendix G

Noise Monitoring Data

Noise Impact Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

KTD 1a: Centre of Excellence in Paediatrics (Children's Hospital)

Date	Start Time	Leq 30min dB(A)	L10 dB(A)	L90 dB(A)	Wind Speed (m/s)	Weather
Date	Start Time	ub(A)	UD(A)	UD(A)	(111/3)	vveatner
5-Sep-17	10:06	72	74	66	0.8	Sunny
11-Sep-17	10:15	69	71	64	0.0	Sunny
16-Sep-17	10:15	71	74	65	0.0	Fine
22-Sep-17	10:18	69	72	64	0.4	Cloudy
28-Sep-17	9:15	62	65	58	0.0	Sunny
	Max	72				
	Min	62				
	Limit Level	75				

75

Date	Start Time	Leq 30min dB(A)	L10 dB(A)	L90 dB(A)	Wind Speed (m/s)	Weather
5-Sep-17	9:28	62	64	59	0.6	Sunny
11-Sep-17	10:55	60	63	57	0.3	Sunny
16-Sep-17	9:30	61	63	55	0.2	Fine
22-Sep-17	9:40	66	68	60	0.7	Cloudy
28-Sep-17	10:00	61	62	59	0.0	Sunny
	Max	66				
	Min	60				

KER 1b: Site Boundary at Cheung Yip Street

Limit Level

Date	Start Time	Leq 30min dB(A)	L10 dB(A)	L90 dB(A)	Wind Speed (m/s)	Weather
5-Sep-17	10:47	70	74	67	0.3	Sunny
11-Sep-17	9:15	67	69	64	0.0	Sunny
16-Sep-17	11:00	67	70	65	0.0	Fine
22-Sep-17	10:52	70	74	63	0.5	Cloudy
28-Sep-17	8:30	67	68	64	0.0	Sunny
	Max	70		·		


Min Limit Level


Note:


KTD1a: Façade Measurement

KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

No raining or wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.







Note:

- 1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.
- 2) The weather conditions during the reporting period can be referred to Appendix K.
- 3) Any other factors which might affect the monitoing results can be referred to Section 3.7.2.
- 4) QA/QC results, calibration results and detection limits can be referred to Appendix D.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com

MateriaLab

Appendix H

Events and Action Plan

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel 1-15 Kwai Fung Crescent, Kwai Fong, Fax

: (852)-24508238 : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



Event and Action Plan for Construction Dust Monitoring

		ion Dust Monitoring ACT		
EVENT	ET	IEC	ER	Contractor
Action Level Exceedance for one sample.	Identify sources, investigate the causes of complaint and propose remedial measures. Inform IEC and ER. Repeat measurement to confirm finding;. Increase monitoring	1. Check monitoring data submitted by the ET. 2. Check the Contractor's working methods.	Notify the Contractor.	Rectify any unacceptable practices. Amend working methods agreed with the ER as appropriate.
Exceedance for two or more consecutive samples.	frequency 1.Identify sources. 2.Inform the IEC and ER. 3.Advise the ER on the effectiveness of the proposed remedial measures; 4.Repeat measurements to confirm findings. 5.Increase monitoring frequency to daily. 6.Discuss with the IEC, ER and Contractor on remedial action required. 7.If exceedance continues, arrange meeting with the IEC, Contractor and ER. 8.If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by the ET. 2. Check the Contractor's working methods. 3. Discuss with the ET, ER and Contractor on possible remedial measures if required. 4. Advise the ER on the effectiveness of proposed remedial measures if required.	Notify the Contractor. Ensure remedial measures properly implemented.	1. Submit proposals for remedial action to the ER within 3 working days of notification. 2. Implement the agreed proposals. 3. Amend proposal as appropriate
Exceedance for one sample.	1. Identify sources, investigate causes of exceedance and proposed remedial measures. 2. Inform the IEC, ER, and Contractor. 3. Repeat measurement to confirm finding. 4. 4. Increase monitoring frequency to daily. 5. Assess effectiveness of the Contractor's remedial action and keep the IEC and ER informed of the results	1. Check monitoring data submitted by the ET. 2. Check the Contractor's working methods. 3. Discuss with the ET, ER and Contractor on possible remedial measures. 4. Advise the ER and ET on the effectiveness of the proposed remedial measures. 5. Supervise the implementation of remedial measures.	1. Confirm receipt of the notification of exceedance in writing. 2. Notify the Contractor. 3. Ensure remedial measures are properly implemented.	1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Amend proposal as appropriate.
Exceedance for two or more consecutive samples	1. Notify the IEC, ER and Contractor. 2. Identify sources. 3. Repeat measurements to confirm findings. 4. Increase monitoring frequency to daily. 5. Carry out analysis of the Contractor's working procedures with the ER to determine the possible mitigation to be implemented. 6. Arrange meeting with the IEC and ER to	1. Discuss amongst the ER, ET and Contractor on the potential remedial action. 2. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER and ET accordingly. 3. Supervise the implementation of remedial measures.	1. Confirm receipt of the notification of exceedance in writing. 2. Notify the Contractor. 3. In consultation with the IEC and ET, agree with the Contractor on the remedial measures to be implemented. 4. Ensure remedial measures are properly implemented. 5. If exceedance	1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial action to the ER and copy to the IEC and ET within 3 working days of notification. 3. Implement the agreed proposals. 4. Resubmit proposals if problems still not under control. 5. Stop the relevant portion of works as

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong..





EVENT	ACTION							
EVENT	ET	IEC	ER	Contractor				
	discuss the remedial action to be taken. 7. Assess the effectiveness of the Contractor's remedial action and keep the IEC, EPD and ER informed of the results. 8. If exceedance stops, cease additional monitoring		continues, consider what portion of works is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	determined by the ER until the exceedance is abated.				

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Event and Action Plan for Noise Impact

	n Plan for Noise Im _l		TION	
EVENT	ET	IEC	ER	Contractor
Action Level	1.Notify the IEC, ER and Contractor. 2.Carry out investigation. 3.Report the results of investigation to the IEC and Contractor. 4.Discuss jointly with the ER and Contractor and formulate remedial measures. 5.Increase the monitoring frequency to check the mitigation effectiveness	Review the monitoring data submitted by the ET. Review the construction methods and proposed redial measures by the Contractor, and advise the ET and ER if the proposed remedial measures would be sufficient	Notify the Contractor. Require the Contractor to propose remedial measures for implementation if required.	1.Submit noise mitigation proposals to the ER and copy to the IEC and ET. 2.Implement noise mitigation proposals.
Limit Level	1.Notify the IEC, ER and Contractor. 2.Identify sources. 3.Repeat measurements to confirm findings. 4.Carry out analysis of the Contractor's working procedures with the ER and Contractor to determine possible mitigations to be implemented. 5.Record the causes and action taken for the exceedances. 6.Increase the monitoring frequency. 7.Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results. 8.If exceedance stops, cease additional monitoring	1.Discuss amongst the ER, ET and Contractor on the potential remedial action. 2.Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER accordingly. 3.Supervise the implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problems. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	1.Take immediate action to avoid further exceedance. 2.Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. 3.Implement the agreed proposals. 4.Resubmit proposals if problems still not under control. 5.Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Tel Fax Hong Kong.. Email: mcl@fugro.com



Event and Action Plan for Landscape and Visual Impact

EVENT	-	ACT	TON	
EVENT	ET	IEC	ER	Contractor
Non-conformity on one occasion	1. Identify Source 2. Inform the IEC and the ER 3. Discuss remedial actions with the IEC, the ER and the Contractor 4. Monitor remedial actions until rectification has been completed	1. Check report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures. 5. Check implementation of remedial measures.	Notify Contractor Ensure remedial measures are properly implemented	1. Amend working methods 2. Rectify damage and undertake any necessary replacement
Repeated Non-conformity	1. Identify Source 2. Inform the IEC and the ER 3. Increase monitoring frequency 4. Discuss remedial actions with the IEC, the ER and the Contractor 5. Monitor remedial actions until rectification has been completed 6. If exceedance stops, cease additional monitoring	1. Check monitoring report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures 5. Supervise implementation of remedial measures.	Notify the Contractor Ensure remedial measures are properly implemented	1. Amend working methods 2. Rectify damage and undertake any necessary replacement

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



Appendix I

Waste Flow Table

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Waste Flow	Table for Ye	ear 2016									
		Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of Non-inert C&D Wastes Generated Monthly			
Monthly Ending	Total Quantity Generated (Inert C&D)	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m³)	(in '000m³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
2016 Jan	0.159	0.101	0.058	Nil	Nil	Nil	Nil	0.023	0.00002	0.0158	0.0335
2016 Feb	0.291	0.050	0.241	Nil	Nil	Nil	1.34	0.023	0.00002	0.0158	0.0335
2016 Mar	2.7389	0.0407	0.0662	Nil	2.632	Nil	5.92	0.023	0.00002	0.0158	0.0571
2016 Apr	4.1718	0.0578	0.462	Nil	3.652	Nil	12.5	0.023	0.00002	0.0158	0.0426
2016 May	3.592	Nil	0.299	Nil	3.293	Nil	5.23	0.023	0.00002	0.0158	0.0621
2016 June	4.6035	Nil	0.8555	Nil	3.748	Nil	Nil	0.023	0.00002	0.0158	0.0619
2016 July	6.155	0.153	0.015	Nil	5.987	Nil	7.84	0.023	0.00002	0.0158	0.0433
2016 Aug	5.1155	Nil	Nil	Nil	5.1155	Nil	19.93	0.023	Nil	Nil	0.0147
2016 Sept	7.2267	Nil	Nil	Nil	7.2267	Nil	33.65	0.023	Nil	Nil	0.0103
2016 Oct	4.6448	Nil	Nil	Nil	4.6448	Nil	13.30	0.023	Nil	Nil	0.0385
2016 Nov	6.1626	Nil	Nil	Nil	6.1626	Nil	27.06	0.023	Nil	Nil	0.0192
2016 Dec	6.3522	Nil	Nil	Nil	6.3522	Nil	13.30	0.023	Nil	Nil	0.0121
Total	51.213	0.4025	1.9967	Nil	48.8138	Nil	140.07	0.276	0.00014	0.1106	0.4288

Note:

¹⁾ The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

²⁾ Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Waste Flow	Table for Ye	ar 2017									
		Actual Quantities of Inert C&D Materials Generated Monthly						Quantities of Non-	inert C&D Wast	es Generated M	lonthly
Monthly Ending	Total Quantity Generated (Inert C&D)	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
2017 Jan	4.2300	Nil	Nil	Nil	4.2300	Nil	0.015	0.023	Nil	Nil	0.0109
2017 Feb	3.2128	Nil	Nil	Nil	3.2128	Nil	0.015	0.023	Nil	Nil	0.0096
2017 Mar	9.4759	Nil	Nil	Nil	9.4759	Nil	0.034	0.023	Nil	Nil	0.0162
2017 Apr	4.8827	Nil	Nil	Nil	4.8827	Nil	0.016	0.023	Nil	Nil	0.0062
2017 May	3.0366	Nil	Nil	Nil	3.0366	Nil	0.022	0.023	Nil	Nil	0.0282
2017 Jun	2.5656	Nil	Nil	Nil	2.5656	Nil	41.25	Nil	Nil	Nil	0.0357
2017 Jul	5.5267	Nil	0.7851	Nil	4.7416	Nil	4.01	0.4515	Nil	0.25	0.0364
2017 Aug	11.4734	Nil	0.0276	Nil	11.4458	Nil	7.4	Nil	Nil	Nil	0.0196
2017 Sep	23.9373	Nil	2.6167	Nil	21.3206	Nil	3.52	Nil	Nil	Nil	0.0333
Total	68.3410	Nil	3.4294	Nil	64.9116	Nil	56.282	0.5665	Nil	0.25	0.1961

Note:

¹⁾ The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

²⁾ Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



Appendix J

Environmental Mitigation Implementation Schedule (EMIS)

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
Air Quality Measur	es				
New Distributor Ro	oads Serving the Pla	anned KTD			
AEIAR-130/2009 \$3.2	AEIAR 130/2009 EM&A Manual S2.2	8 times daily watering of the work site with active dust emitting activities.	Contractor	All relevant worksites	Implemented
Decommissioning	of the Radar Station	n of the former Kai Tak Airport			
AEIAR-130/2009 S5.2.19	AEIAR 130/2009 EM&A Manual S4.2.4	The excavation area should be limited to as small in size as possible and backfilled with clean and/or treated soil shortly after excavation work. The exposed excavated area should be covered by the tarpaulin during night time. The top layer soils should be sprayed with fine misting of water immediately before the excavation.	Contractor	All relevant worksites	Not Applicable
Trunk Road T2					1
AEIAR-174/2013 S4.9.2.1	AEIAR-174/2013 EM&A Manual S2.3.1.1	Watering of the construction areas 12 times per day to reduce dust emissions by 91.7%, with reference to the "Control of Open Fugitive Dust Sources" (USEPA AP-42). The amount of water to be applied would be 0.91L/m2 for the respective watering frequency.	Contractor	All relevant worksites	Implemented
		Dust enclosures with watering would be provided along the loading ramps and conveyor belts for unloading the C&D materials to the barge for dust suppression.	Contractor	All relevant worksites	Not Applicable
		8 km per hour is the recommended limit of the speed for vehicles on unpaved site roads.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009	AEIAR 130/2009	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should	Contractor	All relevant	Partially

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
S3.2, S5.2.19,	EM&A Manual S2.2, S4.2, AEIAR	be fully covered by impermeable sheeting to reduce dust emission.		worksites	Implemented
AEIAR-174/2013 S4.9.2.2	174/2013 EM&A Manual S2.3.1.2	Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs.	Contractor	All relevant worksites	Implemented
		Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should have properly fitted side and tail boards.	Contractor	All relevant worksites	Implemented
		Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	Contractor	All relevant worksites	Implemented
		Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.	Contractor	All relevant worksites	Implemented
		The vehicles should be restricted to maximum speed of 10 km per hour. Confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	Contractor	All relevant worksites	Implemented
		Vehicle washing facilities should be provided at every vehicle exit point. Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	Contractor	All relevant worksites	Implemented
		The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.			
		Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.	Contractor	All relevant worksites	Partially Implemented
		Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,

Hong Kong..

Profit Industrial Building, Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed.	Contractor	All relevant worksites	Implemented
		Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.	Contractor	All relevant worksites	Partially Implemented
		Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.	Contractor	All relevant worksites	Implemented
		Open stockpiles shall be avoided or covered. Prevent placing dusty material storage piles near ASRs.	Contractor	All relevant worksites	Implemented
		Routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs.	Contractor	All relevant worksites	Implemented
		Dark smoke			
		Dark smoke emission shall be control in accordance with the Air Pollution Control (Smoke) Regulation and ETWB TCW 19/2005.	Contractor	All relevant worksites	Implemented
		Plant and equipment should be well maintained to prevent dark smoke emission.	Contractor	All relevant worksites	Implemented
Noise Measures					
Trunk Road T2					
AEIAR-174/2013 S5.9.2.1	AEIAR-174/2013 EM&A Manual S3.4.1.1	The use of quieter plant, including Quality Powered Mechanical Equipment (QPME) is specified for the list of equipment: • Concrete lorry mixer • Dump Truck, 5.5 tonne < gross vehicle weight <= 38 tonne • Generator, Super Silenced, 70 dB(A) at 7m	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Poker, vibratory, Hand-held (electric) Water Pump, Submersible (Electric) Mobile Crane - KOBELCO CKS900 Excavator, wheeled/tracked - HYUNDAI R80CR-9			
		Use of temporary or fixed noise barriers with a surface density of at least 10kg/m² to screen noise from movable and stationary plant.	Contractor	All relevant worksites	Implemented
		Use of enclosures with covers at top and three sides and a surface density of at least 10kg/m ² to screen noise from generally static noisy plant such as air compressors.	Contractor	All relevant worksites	Implemented
		Use of acoustic fabric for the silent piling system, drill rigs, rock drills etc.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009 S3.3, S5.3.10, AEIAR-174/2013	AEIAR 130/2009 EM&A Manual	Only well-maintained plant should be operated on-site and plant shall be serviced regularly during the construction/ decommissioning program.	Contractor	All relevant worksites	Implemented
S5.9.2.1	S2.3, S4.3.2, AEIAR-174/2013 EM&A Manual S3.4.1.1	Silencers or mufflers on construction equipment should be utilized and shall be properly maintained during the construction/ decommissioning program.	Contractor	All relevant worksites	Implemented
	33.4.1.1	Mobile plant, if any, should be sited as far away from NSRs as possible.	Contractor	All relevant worksites	Implemented
		Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or should be throttled down to a minimum.	Contractor	All relevant worksites	Implemented
		Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	Contractor	All relevant worksites	Implemented
		Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction/ decommissioning activities.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032

Hong Kong..

Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Use of site hoarding as a noise barrier to screen noise at low level NSRs.	Contractor	All relevant worksites	Implemented
		For the use of hand held percussive breakers (with mass of above 10kg) and portable air compressors (supply air at 500 kPa or above), the noise level of such PME shall comply with a stringent noise emission standard and a noise emission label shall be obtained from the DEP before use at any time in construction site.	Contractor	All relevant worksites	Implemented
		Quiet powered mechanical equipment (PME) shall be used for the construction of the Project.	Contractor	All relevant worksites	Implemented
		Full enclosures shall be used to screen noise from relatively static PMEs (including air compressor, bar bender, concrete pump, generator and water pump) from sensitive receiver(s).	Contractor	All relevant worksites	Implemented
		Movable cantilevered noise barriers shall be used to screen noise from mobile PMEs (including asphalt paver, breaker, excavator and hand-held breaker) from sensitive receiver(s). These movable cantilevered noise barriers shall be located close to the mobile PMEs and shall be moved/adjusted iteratively in step with each movement of the corresponding mobile PMEs in order to maximize their noise reduction effects.	Contractor	All relevant worksites	Implemented
		Only approved or exempted Non-road Mobile Machineries (NRMMs) including regulated machines and non-road vechicles with proper labels are allowed to be used in specified activities on-site.	Contractor	All relevant worksites	Implemented
Water Quality Mea	asures				
Trunk Road T2					
		Accidental Spillage			
AEIAR-174/2013 S6.4.8.5	AEIAR-174/2013 EM&A Manual S4.2.1.1	All bentonite slurry should be stored in a container that resistant to corrosion, maintained in good conditions and securely closed; The container should be labelled in English and Chinese and note that the container is for storage of bentonite slurry only.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032

Hong Kong..

Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		The storage container should be placed on an area of impermeable flooring and bunded with capacity to accommodate 110% of the volume of the container size or 20% by volume stored in the area and enclosed with at least 3 sides.	Contractor	All relevant worksites	Implemented
		The storage container should be sufficiently covered to prevent rainfall entering the container or bunded area (water collected within the bund must be tested and disposed of as chemical waste, if necessary). An emergency clean up kit shall be readily available where bentonite fluid will be stored or used.	Contractor	All relevant worksites	Implemented
		The handling and disposal of bentonite slurries should be undertaken in accordance within ProPECC PN 1/94. Surplus bentonite slurries used in construction works shall be reconditioned and reused wherever practicable. Residual bentonite slurry shall be disposed of from the site as soon as possible as stipulated in Clause 8.56 of the General Specification for Civil Engineering Works. The Contractor should explore alternative disposal outlets for the residual bentonite slurry (dewatered bentonite slurry to be disposed to a public filling area and liquid bentonite slurry, if mixed with inert fill material, to be disposed to a public filling area) and disposal at landfill should be the last resort.	Contractor	All relevant worksites	Implemented
AEIAR-174/2013 \$6.4.8.8	AEIAR-174/2013 EM&A Manual S4.2.1.1	In order to protect against impacts to the surrounding marine waters of the KTTS and Victoria Harbour in the event of an accidental spillage of fuel or oil, the Contractor will be required to prepare a spill response plan to the satisfaction of AFCD, EPD, FSD, Police, TD and WSD to define procedures for the control, containment and clean-up of any spillage that could occur on the construction site.	Contractor	All relevant worksites	Implemented
		Dredging, Reclamation and Filling			
	_	No dredging, reclamation or filling in the marine environment shall be carried out.	Contractor	All relevant worksites	Implemented
Decommissioning	of the Radar Station	n of the former Kai Tak Airport			
		Building Demolition			

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
AEIAR-130/2009 S5.4	AEIAR 130/2009 EM&A Manual S4.4	The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed as far as practicable in order to minimise surface runoff and the chance of erosion.	Contractor	All relevant worksites	Not Applicable
	34.4	There is a need to apply to EPD for a discharge licence under the WPCO for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge licence. All the runoff, wastewater or extracted groundwater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. It is anticipated that the wastewater generated from the works areas would be of small quantity. Monitoring of the treated effluent quality from the works areas should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD.	Contractor	All relevant worksites	Not Applicable
		General Construction Works			
		Construction Runoff			
AEIAR- 130/2009 S3.4, S5.4/ AEIAR- 174/2013 S6.4.8.1	AEIAR 130/2009 EM&A Manual S2.4, S4.4/ AEIAR- 174/2013 EM&A Manual S4.2.1.1	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include the use of sediment traps and adequate maintenance of drainage systems to prevent flooding and overflow.	Contractor	All relevant worksites	Implemented
		Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Contractor	All relevant worksites	Implemented
		Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032

Hong Kong..

Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.			
		Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m3 capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Contractor	All relevant worksites	Implemented
		Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Contractor	All relevant worksites	Partially Implemented
		Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	Contractor	All relevant worksites	Implemented
		Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	Contractor	All relevant worksites	Implemented
		Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Contractor	All relevant worksites	Implemented
		An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Fax : (

Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		<u>Drainage</u>			
		It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	Contractor	All relevant worksites	Implemented
		All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Contractor	All relevant worksites	Implemented
		Stormwater Discharges			
		Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes.	Contractor	All relevant worksites	Implemented
		Sewage Effluent			
		Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	Contractor	All relevant worksites	Implemented
		Debris and Litter			
		In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur. Debris and refuse generated on-site should be collected, handled and disposed of	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,

Hong Kong..

Profit Industrial Building, Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		properly to avoid entering into the adjacent harbour waters. Stockpiles of cement and other construction materials should be kept covered when not being used.			
		Accidental Spillage			
		Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to the nearby harbour waters, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. The bund should be drained of rainwater after a rain event.	Contractor	All relevant worksites	Implemented
		Waste Management Measures			
		Waste Management Plan			
AEIAR-174/2013 S11.4.8.1	AEIAR-174/2013 EM&A Manual S9.2.1.2	Contractor should be requested to submit an outline Waste Management Plan (WMP) prior to the commencement of construction work, in accordance with the ETWB TC(W) No.19/2005 so as to provide an overall framework of waste management and reduction.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009 S3.5, S5.5	AEIAR 130/2009 EM&A Manual S2.5, S4.5	Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	Contractor	All relevant worksites	Implemented
		Training of site personnel in proper waste management and chemical waste handling procedures.	Contractor	All relevant worksites	Implemented
		Provision of sufficient waste disposal points and regular collection for disposal.	Contractor	All relevant worksites	Partially Implemented
		Appropriate measures to minimize windblown litter and dust during transportation of waste by	Contractor	All relevant	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		either covering trucks or by transporting wastes in enclosed containers.		worksites	
		A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	Contractor	All relevant worksites	Implemented
		Waste Reduction Measures			
		Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals.	Contractor	All relevant worksites	Implemented
		Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.	Contractor	All relevant worksites	Implemented
		Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.	Contractor	All relevant worksites	Implemented
		Any unused chemicals or those with remaining functional capacity should be recycled.	Contractor	All relevant worksites	Implemented
		Proper storage and site practices to minimize the potential for damage or contamination of construction materials.	Contractor	All relevant worksites	Partially
					Implemented
		Construction and Demolition Materials			
		Where it is unavoidable to have transient stockpiles of C&D material within the work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible.	Contractor	All relevant worksites	Implemented
		Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	Contractor	All relevant worksites	Implemented
		Skip hoist for material transport should be totally enclosed by impervious sheeting.	Contractor	All relevant	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Fax

Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
				worksites	
		Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.	Contractor	All relevant worksites	Implemented
		The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	Contractor	All relevant worksites	Implemented
		The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	Contractor	All relevant worksites	Implemented
		All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	Contractor	All relevant worksites	Implemented
		The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	Contractor	All relevant worksites	Implemented
		When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	Contractor	All relevant worksites	Implemented
		Chemical Waste			
		After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Contractor	All relevant worksites	Partially Implemented

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032

Email : mcl@fugro.com Hong Kong..

MateriaLab

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures		Location / Timing	Construction Phase Implementation Status
		General Refuse			
		General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem.	Contractor	All relevant worksites	Implemented
Land Contamination	on Measures				
		For any excavation works conducted at Radar Station			
		As the risk due to dermal contact with groundwater by site workers is uncertain, it is recommended that personnel protective equipment (PPE) be used by site workers as a mitigation measure.	Contractor	All relevant worksites	Not Applicable
Landscape and Vis	sual Impact				
		New Distributor Roads Serving the Planned KTD			
		Construction Phase			
		All existing trees should be carefully protected during construction.	Contractor	All relevant worksites	Not Applicable
		Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	Contractor	All relevant worksites	Not Applicable
		Control of night-time lighting.	Contractor	All relevant worksites	Not Applicable

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032

Hong Kong..

Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures		Location / Timing	Construction Phase Implementation Status
		Erection of decorative screen hoarding.	Contractor	All relevant worksites	Partially Implemented
		Trunk Road T2			
		Construction Phase			
AEIAR-174/2013 S9.9.1.1	AEIAR-174/2013 EM&A Manual S7.2.1.2	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.	Contractor	All relevant worksites	Not Applicable
	57.2.1.2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.	Contractor	All relevant worksites	Not Applicable
		Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.	Contractor	All relevant worksites	Partially Implemented
		Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.	Contractor	All relevant worksites	Implemented
		Erection of decorative screen hoarding should be designed to be compatible with the existing urban context.	Contractor	All relevant worksites	Partially Implemented
		All lighting in construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts.	Contractor	All relevant worksites	Not Applicable
General Condition					
		The Permit Holder shall display conspicuously a copy of this Permit on the Project site(s) at all vehicular site entrances/exits or at a convenient location for public's information at all times. The Permit Holder shall ensure that the most updated information about the Permit, including any amended Permit, is displayed at such locations. If the Permit Holder surrenders a part or the whole of the Permit, the notice he sends to the Director shall also be displayed at the same	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong..

Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		locations as the original Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site(s).			

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



Appendix K

Weather and Meteorological Conditions during Reporting Month

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax



_	Mean	-	Air Temperature	e	Mean Relative	Total
Date	Pressure (hPa)	Maximum (deg. C)	Mean (deg. C)	Minimum (deg. C)	Humidity (%)	Rainfall (mm)
	•	-	September 2017	7	-	-
01	1005.6	31.7	27.9	26.1	83	6.5
02	1004.5	30.4	27.9	26.4	83	1.0
03	1005.4	29.9	27.3	25.6	88	23.8
04	1006.7	27.6	26.4	25.3	89	32.8
05	1008.5	30.7	28.3	25.9	87	6.4
06	1007.5	32.3	29.1	27.3	82	Trace
07	1008.2	30.7	28.5	27.5	84	1.8
08	1009.3	30.9	28.4	26.9	83	1.1
09	1009.0	32.0	28.1	26.0	86	25.8
10	1010.1	32.2	29.1	26.7	81	Trace
11	1009.7	32.4	29.8	27.6	75	0.0
12	1009.3	32.8	29.9	27.9	77	0.6
13	1009.5	34.0	30.0	28.3	73	0.0
14	1008.5	31.5	29.0	27.6	64	0.0
15	1009.5	33.2	29.4	27.8	77	Trace
16	1009.9	32.6	29.9	27.7	73	0.0
17	1009.4	32.6	30.1	28.5	72	0.0
18	1009.8	32.9	29.7	27.8	75	0.0
19	1010.2	32.2	29.1	27.6	75	0.0
20	1009.3	32.0	29.3	27.6	78	0.2
21	1008.6	32.0	29.4	27.9	79	Trace
22	1009.9	32.0	29.1	26.1	83	17.9
23	1010.8	31.4	29.0	26.7	85	33.4
24	1008.8	30.5	28.8	27.1	84	5.6
25	1010.1	31.9	29.4	27.7	81	0.5
26	1011.0	32.9	29.7	27.8	78	0.0
27	1009.6	33.0	29.9	27.7	78	0.0
28	1009.2	34.1	30.3	28.2	72	0.0
29	1012.2	33.1	30.2	28.8	78	Trace
30	1013.7	30.3	28.3	25.9	86	35.0

Source: Hong Kong Observatory – Hong Kong Observatory

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Fax

: (852)-24508238 : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



Appendix L

Cumulative statistics on Environmental Complaints, Notifications of Summons and **Successful Prosecution**

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 : (852)-24508032 Tel 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong.. : mcl@fugro.com



Environmental Complaints Log

Complaint Log No.	Date of Notification	Received From and Received By	Nature of Complaint	Date of Investigation	Outcome	Date of Reply
1	7 December 2016	Andy Choy	Air	13 February 2017	Project- related	13 February 2017
2	9 February 2017	Andy Choy	Air	22 February 2017	Not Project- related	7 March 2017
3	2 May 2017	Andy Choy	Noise	4 May 2017	Not Valid	22 May 2017
4	16 July 2017	HMJV	Water Quality	4 August 2017	Not Project- related	4 August 2017

Cumulative Statistics on Complaints

Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Project- to-Date
Air	2	0	2
Noise	1	0	1
Water	1	0	1
Waste	0	0	0
Total	0	0	0

Cumulative Statistics on Notification of Summons and Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Notification of Summons and Prosecutions This Month	Cumulative Project- to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com

MateriaLab

Appendix M

Summary of Site Audit in the Reporting Month

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax Email



Summary of Site Audit in the Reporting Month

Parameters	te Audit in the Repo	Observations and Recommendations	Follow-up		
	20 September 2017	Open stockpiling of C&D materials shall be covered properly. Impermeable sheeting shall be provided. (Zone 1)	The item was rectified by the Contractor and inspected on 28 September 2017.		
Air Quality	28 September 2017	Dust was found during the transportation of truck. (Portion I)	The item was rectified by the Contractor and inspected on 4 October 2017.		
	28 September 2017	Contractor was reminded to handle the cement/PFA in an enclosed area with ventilation system and filter provided. (Zone 2)	The item was rectified by the Contractor and inspected on 4 October 2017.		
Noise	NA				
Water Quality	NA				
Chemical and Waste Management	28 September 2017	Chemical containers should be properly stored in drip tray. (Zone 1)	The item was rectified by the Contractor and inspected on 4 October 2017.		
Land Contamination		NA			
Landscape and Visual Impact	20 September 2017	Open stockpiles of construction materials shall be fully covered with impermeable sheeting. (Zone 4)	The item was rectified by the Contractor and inspected on 28 September 2017.		
General Condition		NA			

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



Appendix N

Outstanding Issues and Deficiencies

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Tel Fax Hong Kong.. Email



Summary of Outstanding Issues and Deficiencies in the Reporting Month

Parameters	Outstanding Issues	Deficiencies
Air Quality	NA	
Noise	NA	
Water Quality	NA	
Chemical and Waste Management	NA	Any items of deficiencies can be referred to Appendix M .
Land Contamination	NA	
Landscape and Visual Impact	NA	
General Condition	NA	
Others	NA	

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com



Appendix E

Monthly EM&A Report
For
Contract No. KL/2015/02
Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area

Civil Engineering and Development Department

EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KLN/2016/04
Environmental Monitoring Works for
Contract No. KL/2015/02
Kai Tak Development – Stage 5A Infrastructure
at Former North Apron Area

Monthly EM&A Report

September 2017

(version 1.0)

Approved By

(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Date

Our Ref

17 October 2017

MCL/ED/0569/2017/C

Room 723 & 725, 7/F, Block B, Profit Industrial Building.

1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong

Tel : +852-2450 8238 Fax : +852-2450 8032 E-mail : mcl@fugro.com.hk

Website: www.materialab-consultant.com

Cinotech Consultants Limited Rm 1710, Technology Park, 18 On Lai Street, Shatin, New Territories, Hong Kong

BY EMAIL

Attn.: Dr. Priscilla Choy

Dear Madam,

Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Verification of Monthly EM&A Report for September 2017

We refer to your emails dated 9 and 17 October 2017 regarding the Monthly EM&A Report for September 2017 for the captioned project prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of Environmental Permit no. EP-337/2009.

Should you require further information, please do not hesitate to contact Mr. Wingo So at 3565 4374 or the undersigned on 3565 4114.

Assuring you of our best attention at all times.

Yours faithfully, For and on behalf of

MATERIALAB CONSULTANTS LIMITED

Colin K. L. Yung

Independent Environmental Checker

CY/ws

c.c. CEDD -

Attn.: Ms. K. Pong

AECOM – Attn.: Mr. Keith Chu AECOM – Attn.: Mr. John Yam

Attn.: Mr. Stanley Chan

TABLE OF CONTENTS

	EXECUTIVE SUMMARY	1
	Introduction	1
	Environmental Monitoring Works	2
	Environmental Licenses and Permits	2
	Key Information in the Reporting Month	2
	Future Key Issues	3
1.	INTRODUCTION	4
	Background	
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Summary of EM&A Requirements	
2.	AIR QUALITY	7
	Monitoring Requirements	7
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	7
	Monitoring Methodology and QA/QC Procedure	8
	Results and Observations	
3.	NOISE	12
	Monitoring Requirements	
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Methodology and QA/QC Procedures	12
	Maintenance and Calibration	
	Results and Observations	
_		
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	16
5.	LANDSCAPE AND VISUAL	17
	Monitoring Requirements	17
	Results and Observations.	
6.	ENVIRONMENTAL AUDIT	18
٠.		
	Site Audits	
	Review of Environmental Monitoring Procedures	
	Status of Environmental Licensing and Permitting	
	Implementation Status of Environmental Mitigation Measures	
	Summary of Mitigation Measures Implemented	
	Implementation Status of Event Action Plans	
	Summary of Complaint, Warning, Notification of any Summons and Successful	20
	Prosecution	20
7.	FUTURE KEY ISSUES	
/٠		
	Key Issues for the Coming Month	
	Monitoring Schedule for the Next Month	22

8.	CONCLUSIONS AND RECOMMENDATIONS	23
	Conclusions	23
	Recommendations	23

LIST OF TABLES

Table I	Air Quality and Noise Monitoring Stations for this Project
Table II	Non-compliance Recorded for the Project in the Reporting Month
Table III	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 1.2	Construction Programme Showing the Inter-Relationship with Environmental
	Protection/Mitigation Measures
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.4	Summary Table of Air Quality Monitoring Results during the reporting month
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.5	Summary Table of Noise Monitoring Results during the Reporting Month
Table 4.1	Comparison of 1-hr TSP data with EIA predictions
Table 4.2	Comparison of 24-hr TSP data with EIA predictions
Table 4.3	Comparison of Noise Monitoring Data with EIA predictions
Table 6.1	Summary of Environmental Licensing and Permit Status
Table 6.2	Observations and Recommendations of Site Inspections

LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 2	Location of Air Quality Monitoring Stations
Figure 3	Location of Noise Monitoring Stations
Figure 4	Location of Wind Data Monitoring Equipment

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
В	Copies of Calibration Certificates
C	Weather Information
D	Environmental Monitoring Schedules
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
H	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Summaries of Environmental Complaint, Warning, Summon and Notification
	of Successful Prosecution
M	Summary of Waste Generation and Disposal Records

EXECUTIVE SUMMARY

Introduction

- 1. This is the 9th Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2015/02 Kai Tak Development Stage 5A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted from 1 30 September 2017.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table I** (see **Figure 2 and 3** for their locations).

Table I – Air Quality and Noise Monitoring Stations for this Project

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations			
Air Quality Monitoring Stations	Air Quality Monitoring Stations				
	Yes (1-hour TSP)	N/A			
AM2 - Lee Kau Yan Memorial School	No (24-hour TSP)	AM2(A) – Ng Wah Catholic Secondary School			
Noise Monitoring Stations					
M3 - Cognitio College	Yes	N/A			
M4 - Lee Kau Yan Memorial School	Yes	N/A			
M5 – Nam Yuen	No	M5(C) – Mercy Grace's Home			

- 3. The major site activities undertaken in the reporting month included:
 - Bored piling works at Pier S15
 - Excavation with installation of ELS and utilities support at Subway SW6
 - Excavation and construction works for retaining wall at slip road S15
 - Hoarding erection along the temporary slip road next to PERE
 - Installation of geotechnical instrumentation at SKLR Playground
 - Construction of Box Culvert B2 (Baseslab), Culvert B3 (Baseslab and wall & topslab) and Culvert B5 (Wall & topslab)

1

- Excavation for Box Culvert B4
- Backfilling works at Box Culvert B3 and B4
- DCS pipe and Drainage pipe laying works in road L7
- Trench excavation works in road L7 and road D1
- Sewerage pipe laying works in portion 2 and portion 3

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in **Table II**.

Table II Non-compliance Recorded for the Project in the Reporting Month

Parameter	No. of Project-rela	No. of Project-related Exceedance		
Farameter	Action Level	Limit Level	Action Taken	
1-hr TSP	0	0	N/A	
24-hr TSP	0	0	N/A	
Noise	0	0	N/A	

1-hour & 24-hour TSP Monitoring

6. All 1-hour & 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

7. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 8. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, EP-337/2009 issued on 23 April 2009.
- 9. Construction Noise Permit (License No.: GW-RE0588-17 & GW-RE0595-17).
- 10. Billing Account for Construction Waste Disposal (A/C# 7026164).
- 11. Effluent Discharge License (WT00027495-2017).
- 12. Registration of Chemical Waste Producer (WPN5213-286-P3271-01).

Key Information in the Reporting Month

13. Summary of key information in the reporting month is tabulated in **Table III**.

Table III Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
Event	Number	nber Nature		Status	
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Future Key Issues

- 14. The future key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
 - Review and implementation of temporary drainage system for the surface runoff.

1. **INTRODUCTION**

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 5A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2 An Environmental Permit (EP) No. EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- A study of environmental impact assessment (EIA) was undertaken to consider the key 1.3 issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2015/02 – Stage 5A Infrastructure at Former North Apron Area. The construction work under KL/2015/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5 Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The commencement date of construction of Road D1 (part) under this Contract was on 16 January 2017.
- This is the 9th Monthly EM&A report summarizing the EM&A works for the Project from 1.6 1 - 30 September 2017.

Project Organizations

- 1.7 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) AECOM Asia Co. Ltd (AECOM).
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech).
 - Independent Environmental Checker (IEC) MateriaLab Consultants Limited (MCL).
 - Contractor Peako Wo Hing Joint Venture (PWHJV).

1.8 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Ms. K. Pong	Senior Engineer	2301 1466	2369 4980
AECOM	Engineer's Representative	Mr. Vincent Lee	SRE	2798 0771	2210 6110
	Environmental	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	
Cinotech	Team	Ms. Ivy Tam	Audit Team Leader	2151 2090	3107 1388
MCL	Independent Environmental Checker	Mr. Colin Yung	Independent Environmental Checker	3565 4114	2450 8032
PWHJV	Contractor	Mr. W.M. Wong	Site Agent	6386 3535	2398 8301

Construction Activities undertaken during the Reporting Month

- 1.9 The site activities undertaken in the reporting month included:
 - Bored piling works at Pier S15
 - Excavation with installation of ELS and utilities support at Subway SW6
 - Excavation and construction works for retaining wall at slip road \$15
 - Hoarding erection along the temporary slip road next to PERE
 - Installation of geotechnical instrumentation at SKLR Playground
 - Construction of Box Culvert B2 (Baseslab), Culvert B3 (Baseslab and wall & topslab) and Culvert B5 (Wall & topslab)
 - Excavation for Box Culvert B4
 - Backfilling works at Box Culvert B3 and B4
 - DCS pipe and Drainage pipe laying works in road L7
 - Trench excavation works in road L7 and road D1
 - Sewerage pipe laying works in portion 2 and portion 3
- 1.10 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 1.2**.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Construction Works	Major Environmental Impact	Control Measures
As mentioned in Section 1.9	Noise, dust impact, water quality and waste generation	Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant;

Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Provide movable noise barrier;
Well maintain the drainage system to
prevent the spillage of wastewater during
heavy rainfall;
Provide sufficient mitigation measures as
recommended in Approved EIA
Report/Lease requirement.

Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.13 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project from 1-30 September 2017.

2. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix** A shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 1-hour TSP impact dust monitoring was conducted at the air quality monitoring station, AM2 Lee Kau Yan Memorial School and 24-hour TSP impact dust monitoring were conducted at the air quality monitoring station, AM2(A) Ng Wah Catholic Secondary School in the reporting month.
- 2.3 **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Stations	Locations	Location of Measurement	
AM2 (1-hour TSP)	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area	
AM2(A) (24-hour TSP)	Ng Wah Catholic Secondary School	Rooftop (about 8/F) Area	

Monitoring Equipment

2.4 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

Table 2.2 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	TISCH TE-5025A	1
1-hour TSP Dust Meter	Hal Technology Hal-HPC301	2
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	1

Monitoring Parameters, Frequency and Duration

2.5 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

 Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

(Equipment: Sibata; Model no. LD-3, LD-3B)

Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - Pull up the air sampling inlet cover
 - Change the Mode 0 to BG with once
 - Push Start/Stop switch once
 - Turn the knob to SENSI.ADJ and press it
 - Push Start/Stop switch once
 - Return the knob to the position MEASURE slowly
 - Push the timer set switch to set measuring time
 - Remove the cap and make a measurement

(Equipment: Hal Technology; Model no. Hal-HPC300)

Measuring Procedures

- 2.6 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Set POWER to "ON" and make sure that the battery level was not flash or in low level.
 - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
 - Push the knob at MEASURE position.
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
 - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
 - Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

2.7 The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume (HVS) samplers (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of 0.3μm diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.19 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 The weather information for the reporting month is summarized in **Appendix C.**
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.

Monthly EM&A Report – September 2017

2.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Station	Major Dust Source
	Road Traffic Dust
AM2 – Lee Kau Yan Memorial School	Exposed site area and open stockpiles
AWIZ – Lee Kau Tali Melilofiai School	Excavation works
	Site vehicle movement
	Road Traffic Dust
AM2(A) – Ng Wah Catholic Secondary School	Exposed site area and open stockpiles
	Excavation works
	Site vehicle movement

2.25 **Table 2.4** shows the summary of air quality monitoring results during the reporting month.

Table 2.4 Summary Table of Air Quality Monitoring Results during the reporting month

Parameter	Date	Concentration (µg/m3)	Action Level, µg/m3	Limit Level, µg/m3
AM2 – Lee Kau Yan Memoria	al School			
	6-Sep-17	146.1		
	6-Sep-17	118.9		
	6-Sep-17	137.4		
	12-Sep-17	85.8		
	12-Sep-17	84.7		
	12-Sep-17	89.1		
	18-Sep-17	140.8	346	500
1-hr TSP	18-Sep-17	142.8		
	18-Sep-17	152.5		
	23-Sep-17	178.0		
	23-Sep-17	182.3		
	23-Sep-17	173.8		
	29-Sep-17	69.7		
	29-Sep-17	71.7		
	29-Sep-17	66.0		
AM2(A) – Ng Wah Catholic S	Secondary School			
-	5-Sep-17	80.9		
	11-Sep-17	67.2		
24-hr TSP	16-Sep-17	123.6	157	260
	22-Sep-17	46.2		
	28-Sep-17	102.0		

3. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Three designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3, M4, M5(C)). **Figure** 3 shows the locations of these stations.

Table 3.1 Noise Monitoring Stations

Monitoring Stations	Locations	Location of Measurement
M3	Cognitio College	Rooftop (about 6/F) Area
M4	Lee Kau Yan Memorial School	Rooftop (about 7/F) Area
M5(C)	Mercy Grace's Home	Rooftop (about 5/F) Area

Monitoring Equipment

Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2 Noise Monitoring Equipment

Equipment	Model and Make Qty		Qty.
Integrating Sound Level Meter	•	SVANTEK SVAN 955 & 957	5
Calibrator	•	SVANTEK SV30A	2
Cambrator	•	Brüel & Kjær 4231	3

Monitoring Parameters, Frequency and Duration

3.4 **Table 3.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

 Table 3.3
 Noise Monitoring Parameters, Frequency and Duration

Monitoring Stations	Parameter	Period	Frequency	Measurement
M3 M4 M5(C)	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weighting
time weighting
time measurement
: A
: Fast
: 30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.8 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.9 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.

- 3.10 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.11 The major noise source identified at the designated noise monitoring stations are as follows:

Monitoring Stations	Locations	Major Noise Source
М3	Cognitio College	Traffic Noise Daily school activities
M4	Lee Kau Yan Memorial School	Traffic Noise Site vehicle movement Excavation works Piling works Daily school activities
M5(C)	Mercy Grace's Home	Traffic Noise Site vehicle movement

Table 3.4 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Station	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
	76.3/78.6 ⁽¹⁾	
M3	(at 0700 – 1900 hrs on normal	70*
	weekdays)	(at 0700 – 1900 hrs on normal
	76.7	weekdays)
M4	(at 0700 – 1900 hrs on normal	weekdays)
	weekdays)	
	N/A ⁽²⁾	75
M5(C)	(at 0700 – 1900 hrs on normal	(at 0700 – 1900 hrs on normal
	weekdays)	weekdays)

^(*) Noise Limit Level is 65 dB(A) during school examination periods.

Note (1): The baseline noise review report submitted for M3 was approved by EPD on 23rd August 2013. (Baseline Level was found to be 78.6 dB(A) at Rooftop of Cognitio College)

Note (2): The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

Table 3.5 Summary Table of Noise Monitoring Results during the Reporting Month

Date	Measured Noise Level, Leq(30min) dB (A)	Baseline Level dB (A)	Construction Noise Level (1): Leq(30min) dB (A)
M3 – Cognitio Col	lege		
		Background Noise ⁽²⁾	
8-Sep-17	79.4	79.1	67.6
14-Sep-17	79.7	79.6	63.3
20-Sep-17	79.5	79.4	63.1
26-Sep-17	78.2	78.3	$78.2 \text{ Measured} \leq \text{Background}$
M4 – Lee Kau Yan	Memorial School		
6-Sep-17	74.8		74.8 Measured ≤ Baseline
12-Sep-17	73.9	76.7	73.9 Measured ≤ Baseline
18-Sep-17	76.1	70.7	76.1 Measured ≤ Baseline
29-Sep-17	76.0		$76.0 \text{ Measured} \leq \text{Baseline}$
M5(C) – Mercy Gr	race's Home		
		Background Noise(2)	
8-Sep-17	74.7	74.8	74.7 Measured ≦Background
14-Sep-17	77.4	77.5	77.4 Measured ≤ Background
20-Sep-17	76.3	76.1	62.8
26-Sep-17	78.3	78.2	61.9

Note (1): The noise level due to the construction work (CNL) was calculated by the following formula:

$$CNL = 10 \log (10^{MNL/10} - 10^{BNL/10})$$

Remarks: MNL = Measured Noise Level BNL = Baseline Noise Level

(2): The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The EM&A data was compared with the EIA predictions as summarized in **Tables 4.1** to **4.3**.

Table 4.1 Comparison of 1-hr TSP data with EIA predictions

]	Predicted 1-hr TSP c	onc.
Station	Scenario1 (Mid 2009 to Mid 2013), µg/m3	Scenario2 (Mid 2013 to Late 2016), µg/m3	Reporting Month (Sep 17), µg/m3
AM2 – Lee Kau Yan Memorial School	290	312	122.6

Table 4.2 Comparison of 24-hr TSP data with EIA predictions

	P	redicted 24-hr TSP c	onc.
Station	Scenario1 (Mid 2009 to Mid 2013), µg/m3	Scenario2 (Mid 2013 to Late 2016), µg/m3	Reporting Month (Sep 17), µg/m3
AM2(A) – Ng Wah Catholic Secondary School	145	169	84.0

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A))	Reporting Month (Sep 17), Leq (30min) dB(A)
M3 – Cognitio College	47 - 75	$63.1 - 78.2^{(1)}$
M4 – Lee Kau Yan Memorial School	47 – 74	73.9 – 76.1 ⁽²⁾
M5(C) – Mercy Grace's Home	Not Predicted in EIA Report	61.9 – 77.4 ⁽¹⁾

Remarks:

- (1) Since the background noise level recorded during 12:00 to 13:00 was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.
- (2) Since the baseline noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.
- 4.2 The 1-hour TSP concentrations at AM2 in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The 24-hour TSP concentrations at AM2(A) in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.4 The noise monitoring results in the reporting month at M3 and M4 were not within the range of predicted mitigated construction noise levels in the EIA Report. Mitigated construction noise levels at M5(C) were not predicted in EIA Report.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 6, 13, 18 and 25 September 2017 in the reporting month. A joint site audit with the representative of IEC, ER, the Contractor and the ET was carried out on 13 September 2017. The details of observations during site audit are summarized in **Table 6.2**.

Review of Environmental Monitoring Procedures

6.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

6.4 All permits/licenses obtained for the Project are summarized in **Table 6.1**.

 Table 6.1
 Summary of Environmental Licensing and Permit Status

Permit No.	Valid 1	Period	Status	
Permit No.	From	To	Status	
Environmental Permit (EP)				
EP-337/2009	23/04/09	N/A	Valid	
Effluent Discharge License				
WT00027495-2017	28/03/17	31/03/22	Valid	
Billing Account for Construct	tion Waste Disp	osal		
A/C# 7026164	20/10/16	N/A	Valid	
Registration of Chemical Wa	ste Producer			
WPN5213-229-P3271-01	14/08/17	N/A	Valid	
Construction Noise Permit (CNP)				
GW-RE0588-17	29/07/17	28/12/17	Valid	
GW-RE0595-17	02/08/17	13/01/18	Valid	

Status of Waste Management

6.5 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.

Implementation Status of Environmental Mitigation Measures

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 6.2**.

Table 6.2 Observations and Recommendations of Site Inspections

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	6 September 2017	Reminder: The drainage pipe should be properly diverted to the sedimentation tank for proper desilting function. (Portion 1)	Rectification/improvement was observed during the follow-up audit session on 13 September 2017.
	6 September 2017	Reminder: Stagnant water accumulated on the drip tray for generator should be removed. (Portion 1)	Rectification/improvement was observed during the follow-up audit session on 13 September 2017.
Air Quality			
Noise			
Waste/ Chemical Management	31 August 2017	Reminder: Drip tray should be provided for the chemical container and oil drum to prevent chemical leakage. (Portion 1 & 2)	Rectification/improvement was observed during the follow-up audit session on 6 September 2017.
	6 September 2017	Reminder: General refuse should be properly disposed of. (Portion 1)	This item was remarked on 13 September 2017
	13 September 2017	Reminder: General refuse should be properly disposed of. (Portion 1)	Rectification/improvement was observed during the follow-up audit session on 18 September 2017.

	13 September 2017	Reminder: Drip tray should be provided for the chemical containers stored on site. (Portion B5)	Rectification/improvement was observed during the follow-up audit session on 18 September 2017.
	18 September 2017	Reminder: Drip tray should be provided to chemical containers at Portion 1.	Rectification/improvement was observed during the follow-up audit session on 25 September 2017.
	18 September 2017	Reminder: Waste skip at Portion 1 should be maintained more frequently.	Rectification/improvement was observed during the follow-up audit session on 25 September 2017.
Landscape and Visual	13 September 2017	Reminder: Materials placed in the tree protection zone should be removed. (Portion B5)	Rectification/improvement was observed during the follow-up audit session on 18 September 2017.
ana visuai	25 September 2017	Reminder: Material placed within the tree protection zone should be removed. (Portion B5)	Follow up action will be reported in the next reporting month.
Permits/ Licenses			

Summary of Mitigation Measures Implemented

6.7 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.8 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.9 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.12 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.13 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
 - Drilling and grouting cement curtain for subway construction
 - Excavation with installation of ELS and utilities support at Subway SW6
 - Trial trench excavation and sheet piling works for subway construction at PERE
 - Outer westbound
 - Sheet piling works for subway construction at SKLR Playground
 - Construction works for retaining wall at slip road S15
 - Hoarding erection along PERE East
 - Construction of Box Culvert B2 (Baseslab and Wall & Topslab)
 - Construction of Box Culvert B3 (Wall & topslap)
 - Excavation and construction for Box Culvert B4
 - Construction of Box Culvert B5 (Wall & topslab)
 - Backfilling works at Box Culvert B2, B3 and B4
 - DCS pipe and Drainage pipe laying works in road L7
 - Trench excavation works in road L7 and road D1
 - Backfilling of pipe trench in road L7
 - Watermains laying works in road L7
 - DCS pipe laying works in road D1
 - Drainage and sewerage pipe laying works in Portion 2 & 3

Key Issues for the Coming Month

- 7.2 Key environmental issues in the coming month include:
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
 - Review and implementation of temporary drainage system for the surface runoff;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities:
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site.
- 7.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. September and October 2017 are summarized as follows:

Construction Works	Major Impact Prediction	Control Measures	
As mentioned in Section 7.1	Air quality impact (dust) Water quality impact (surface run-off)	 (a) Frequent watering of haul road and unpaved/exposed areas; (b) Frequent watering or covering stockpiles with tarpaulin or similar means; and (c) Watering of any earth moving activities. (a) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; (b) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; (c) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and (d) Provision of measures to prevent discharge into the 	
	Noise Impact	stream. (a) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; (b) Controlling the number of plants use on site; (c) Regular maintenance of machines; and (d) Use of acoustic barriers if necessary.	

Monitoring Schedule for the Next Month

7.4 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

8.2 All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hr TSP Monitoring

8.3 All 24-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Landscape and visual

8.5 No non-compliance was recorded in the reporting month.

Complaint and Prosecution

- 8.6 No environmental complaints and environmental prosecution were received in the reporting month.
- 8.7 No environmental prosecution was received in the reporting month.

Recommendations

8.8 According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Quality

- Stagnant water should be cleared after rain with proper treatment to prevent direct discharge.
- The drainage pipe should be properly diverted to the sedimentation tank for proper desilting function.

Waste/Chemical Management

- Drip tray should be provided underneath for chemical containers & oil drum to avoid chemical leakage.
- Adequate receptacles should be provided for proper disposal of general refuse.
- The waste receptacles should be maintained more frequently to prevent accumulation of waste.


Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area


Monthly EM&A Report – September 2017


Landscape and Visual


- Drip tray should be provided underneath for chemical containers & oil drum to avoid chemical leakage.
- Adequate receptacles should be provided for proper disposal of general refuse.

FIGURES









APPENDIX A
ACTION AND LIMIT LEVELS FOR AIR
QUALITY AND NOISE

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m³
AM2	346	500

Table A-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m³
AM2(A)	157	260

Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170818A Date of Issue: 2017-08-21 Date Received: 2017-08-18 Date Tested: 2017-08-18

Date Completed:

2017-08-21

Next Due Date:

2017-10-20

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020409

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-02

Test Conditions:

Room Temperature

: 21 degree Celsius

Relative Humidity

: 62 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.114

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



WELLAB LIMITED

Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170811H
Date of Issue: 2017-08-14
Date Received: 2017-08-11
Date Tested: 2017-08-11
Date Completed: 2017-08-14
Next Due Date: 2017-10-13

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701015

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-09

Test Conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 64 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:


Correlation Factor (CF)

1.095

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/170915
Date of Issue:	2017-09-18
Date Received:	2017-09-15
Date Tested:	2017-09-15
Date Completed:	2017-09-18
Next Due Date:	2018-09-17

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No.

: 12553

Microphone No.

: 35222

Equipment No.

: N-08-02

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/N/160917B Test Report No.: . 2016-09-19 Date of Issue: Date Received: 2016-09-17 Date Tested: 2016-09-17 Date Completed: 2016-09-19 Next Due Date: 2017-09-18

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

\

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No.

: 12553

: 35222

Microphone No.

Equipment No.

: N-08-02

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/N/161230 Test Report No.: 2017-01-03 Date of Issue: Date Received: 2016-12-30 2016-12-30 Date Tested:

Date Completed:

2017-01-03

Next Due Date:

2018-01-02

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No.

: 14303

Microphone No.

: 35222

Equipment No.

: N-08-05

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

Remark: 1)This report supersedes the one dated 2012/01/21 with certificate number C/N/120120/1.

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TŠĖ



WELLAB LIMITED
Rms 816, 1516 & 1701, Technology Park,
18 On Lai Street, Shafin, N.T. Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/170825
Date of Issue: 2017-08-28
Date Received: 2017-08-25

Date Tested: 2017-08-25
Date Completed: 2017-08-28

Date Completed: 2017-08-28 Next Due Date: 2018-08-27

1 of 1

ATTN: Mr. W.K. Tang Page:

Certificate of Calibration

Item for calibration:

Description : 'SVANTEK' Integrating Sound Level Meter

Manufacturer : SVANTEK
Model No. : SVAN 957
Serial No. : 21455
Microphone No. : 43730
Equipment No. : N-08-07

Test conditions:

Room Temperatre : 23 degree Celsius

Relative Humidity : 60 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/170818

Date of Issue: 2017-08-21

Date Received: 2017-08-18

Date Tested: 2017-08-18

Date Completed: 2017-08-21

Next Due Date: 2018-08-20

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No.

: SVANTEK : SVAN 957

Serial No.
Microphone No.
Equipment No.

: 43676 : N-08-08

: 21459

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 61 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park,
18 On Lai Street, Shatin, N.T. Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/161128

Date of Issue: 2016-11-30

Date Received: 2016-11-28

Date Tested: 2016-11-28

Date Completed: Next Due Date: 2016-11-28

Page:

2017-11-29 1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957 : 23853

Serial No.
Microphone No.

: 48530

Equipment No.

: N-08-10

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 66%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/170818C
Date of Issue: 2017-08-21
Date Received: 2017-08-18
Date Tested: 2017-08-18
Date Completed: 2017-08-21
Next Due Date: 2018-08-20

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kiær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 61 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WBLLAB LIMITED
Rms 816, 1516 & 1701, Technology Park,
18 On Lai Street, Shatin, N.T. Hong Kong,
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/161104/1
Date of Issue:	2016-11-07
Date Received:	2016-11-04
Date Tested:	2016-11-04
Date Completed:	2016-11-07
Next Due Date:	2017-11-06

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2326353

Equipment No.

: N-02-01

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62 %

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong.

Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930B
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24791

Equipment No.

: N-09-04

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1 \text{ dB}$
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA16043/13/0001

Project No.	AM2(A) - Ng W	ah Catholic Se	condary School	Operator:	WK		
Date:	27-Jul-17		Next Due Date:			26-Sep-17	
Equipment No.:	A-01-13		Serial No		1352		_
			Ambient C				
Temperatu	re, Ta (K)	302.8	Pressure, Pa	(mmHg)		754.5	
Serial	No:	0993	Slope, mc (CFM)	Ĭ I	Intercep	t he	-0.04890
	Serial No.: 0993 Last Calibration Date: 28-Feb-17				$= [\Delta H \times (Pa/760]]$		
Next Calibr		27-Feb-18			(Pa/760) x (298/		
TYCKI CUITOI	ation Date.		l .	Serve (I	(201700) 21 (2707	,1	
			Calibration of	TSP Sampler			
G-11141		0	rfice	-		HVS	
Calibration Point	ΔΗ (orifice), in. of water	[ΔH x (Pa/7	60) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa	1/760) x (298/Ta)] ^{1/2} Y-axis
1	12.4		3.48	61.09	8.0		2.80
2	10.3		3.17	55.76	6.7		2.56
3	7.6		2.72	48.01	5.0		2.21
4	5.4		2.30	40.60	3.4		1.82
5	3.2		1.77	31.45	2,2		1.47
By Linear Regi	ession of Y on X			Intercept, bw	0.012	.4	_
Correlation c	oefficient* =	0.	9991	-			
*If Correlation (Coefficient < 0.99	0, check and re	ecalibrate.				
			Set Point C	alculation			
From the TSP F	ield Calibration C	urve, take Qsto	I = 43 CFM				
	sion Equation, th						
	1 ,				1/2		
		mw x ($Qstd + bw = [\Delta W]$	t (Pa/760) x (29	8/Ta)]***		
Therefore, So	et Point; W = (my	w x Qstd + bw) ² x (760 / Pa) x (Ta/298)=	3.98	B	-
Remarks:							
Conducted by: Checked by:	wk, lang	Signature: Signature:	Ku			Date:	27/1/17 27 July 2017

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA16043/13/0002

Project No.	AM2(A) - Ng W	ah Catholic Se	condary School	Operator:	WK		
Date:	25-Sep-17		Next Due Date: _		24-Nov-17		
Equipment No.:	A-01-13		Serial No		1352		
				gana menangayê kerinê dikê êrin lire		4514267686666666	
			Ambient C				
Temperatu	re, Ta (K)	301.6	Pressure, Pa	(mmHg)		759.7	
New Parlance to a sevention.							
			ifice Transfer Sta	1			0.04000
Serial		0993	Slope, mc (CFM)		Intercep		-0.04890
Last Calibra	1	28-Feb-17			$= [\Delta H \times (Pa/760)]$		
Next Calibr	ation Date:	27-Feb-18		$Qsta = \{ \Delta H x$	(Pa/760) x (298/	ia)j -bc}/	me
				TCD C			
			Calibration of	15P Sampler		TIVO	
Calibration	ΔH (orifice),	ĺ	rfice	Qstd (CFM)	ΔW (HVS),	HVS	/760) x (298/Ta)] ^{1/2}
Point	in, of water	[∆H x (Pa/7	60) x (298/Ta)] ^{1/2}	X - axis	in. of water	[AWX(Ia	Y-axis
1	12.4		3.50	61.42	7.9		2.79
2	10.4		3.20	56.32	6.8		2.59
3	7.8		2.78	48.89	5.2		2.27
4	5.3		2.29	40.45	3.4		1.83
5	3.2		1.78	31.62	2.2		1.47
Slope, mw =				Intercept, bw :	0.038	39	
Correlation c			9992	-			
*If Correlation (Coefficient < 0.99	0, check and re	calibrate,				
			Set Point C	alculation			
From the TSP Fi	ield Calibration C	urve, take Qsto	l = 43 CFM				
From the Regres	sion Equation, th	e "Y" value acc	cording to				
		mw x ($Qstd + bw = [\Delta W] x$	(Pa/760) x (29	28/Ta)] ^{1/2}		
Therefore, Se	et Point; W = (my	w x Qstd + bw) ² x (760 / Pa) x (′	Ta/298)=	3.96)	
Remarks:							
					_		
Conducted by:	WK Tana	Signature:	Vivi	mi		Date:	25/3/2017
Checked by:		Signature:	/\www	~\		Date:	



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Fe Operator	•	Rootsmeter Orifice I.I	•	438320 0993 	Ta (K) - Pa (mm) -	294 - 750.57
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.3860 0.9910 0.8840 0.8430 0.6970	3.2 6.4 7.9 8.7 12.6	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9967 0.9925 0.9904 0.9894 0.9842	0.7191 1.0015 1.1204 1.1737 1.4120	1.4149 2.0010 2.2372 2.3464 2.8299		0.9957 0.9915 0.9894 0.9884 0.9832	0.7184 1.0005 1.1192 1.1725 1.4106	0.8851 1.2517 1.3995 1.4678 1.7702
Qstd slop intercept coefficie	= (b) $=$	2.04055 -0.04890 0.99995		Qa slope intercept coefficie	= (b) $=$	1.27776 -0.03059 0.99995
y axis =	SQRT [H20 (I	Pa/760)(298/	ra)]	y axis =	SQRT [H20 (T	[a/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
Qa = Va/Time

For subsequent flow rate calculations:



WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: **Cinotech Consultants Limited**

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/W/160727 Date of Issue: 2017-07-28 Date Received: 2017-07-27 Date Tested: 2017-07-27

Date Completed: 2017-07-28 2018-01-27

Next Due Date:

ATTN:

Mr. W.K. Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

Description

: Weather Stations, Vantage Pro2

Manufacturer

: Davis Instruments

Model No.

: 6152

Serial No.

: AR160809018

Test conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

:55%

Test Specifications:

- 1. Performance check of anemometer
- 2. Performance check of wind direction sensor

Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

Test Report No.: C/W/160727
Date of Issue: 2017-07-28
Date Received: 2017-07-27
Date Tested: 2017-07-27
Date Completed: 2017-07-28
Next Due Date: 2018-01-27

Page:

2 of 2

Results:

1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1)	D = V1 - V2	
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Dire	ection (°)	Difference D (°)
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2
0	0	0
45.1	45	0.1
90	90	0
135.1	135	0.1
180	180	0
225	225	0
270.2	270	0.2
315.1	315	0.1
360	360	0

APPENDIX C WEATHER INFORMATION

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 September 2017	26.1 – 31.7	68 – 98	6.5
2 September 2017	26.4 – 30.4	74 – 91	1.0
3 September 2017	25.6 – 29.9	74 – 95	23.8
4 September 2017	25.3 – 27.6	81 – 95	32.8
5 September 2017	25.9 – 30.7	77 – 98	6.4
6 September 2017	27.3 – 32.3	65 – 94	Trace
7 September 2017	27.5 – 30.7	74 – 91	1.8
8 September 2017	26.9 – 30.9	71 – 90	1.1
9 September 2017	26.0 – 32.0	69 – 96	25.8
10 September 2017	26.7 – 32.2	64 – 95	Trace
11 September 2017	27.6 – 32.4	61 – 88	0
12 September 2017	27.9 – 32.8	68 – 85	0.6
13 September 2017	28.3 – 34.0	56 – 82	0
14 September 2017	27.6 – 31.5	54 – 76	0
15 September 2017	27.8 – 33.2	66 – 85	Trace
16 September 2017	27.7 – 32.6	53 – 91	0
17 September 2017	28.5 – 32.6	60 – 86	0
18 September 2017	27.8 – 32.9	59 – 87	0
19 September 2017	27.6 – 32.2	64 – 81	0

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 September 2017	27.6 – 32.0	66 – 86	0.2
21 September 2017	27.9 – 32.0	67 – 87	Trace
22 September 2017	26.1 – 32.0	74 – 96	17.9
23 September 2017	26.7 – 31.4	74 – 98	33.4
24 September 2017	27.1 – 30.5	77 – 94	5.6
25 September 2017	27.7 – 31.9	71 – 88	0.5
26 September 2017	27.8 – 32.9	63 – 88	0
27 September 2017	27.7 – 33.0	68 – 89	0
28 September 2017	28.2 – 34.1	59 – 86	0
29 September 2017	28.8 – 33.1	65 – 85	Trace
30 September 2017	25.9 – 30.3	76 – 96	35.0

^{*} The above information was extracted from the daily weather summary by Hong Kong Observatory.

Date	Time	Wind Speed m/s	Direction
1-Sep-2017	0:00	1.8	ESE
1-Sep-2017	1:00	1.8	S
1-Sep-2017	2:00	1.9	SSW
1-Sep-2017	3:00	2.0	S
1-Sep-2017	4:00	1.6	SSE
1-Sep-2017	5:00	1.6	S
1-Sep-2017	6:00	1.5	SSW
1-Sep-2017	7:00	1.9	S
1-Sep-2017	8:00	2.0	SSE
1-Sep-2017	9:00	2.2	SSE
1-Sep-2017	10:00	2.4	SSE
1-Sep-2017	11:00	2.7	SE
1-Sep-2017	12:00	3.0	SSE
1-Sep-2017	13:00	3.0	SSW
1-Sep-2017	14:00	3.0	S
1-Sep-2017	15:00	2.9	S
1-Sep-2017	16:00	2.7	S
1-Sep-2017	17:00	2.5	S
1-Sep-2017	18:00	2.2	8
1-Sep-2017	19:00	1.9	SSW
1-Sep-2017	20:00	2.0	NNE
1-Sep-2017	21:00	2.1	NNE
1-Sep-2017	22:00	2.2	NNE
1-Sep-2017	23:00	2.2	NNE
2-Sep-2017	0:00	2.3	NNE
2-Sep-2017	1:00	2.2	NNE
2-Sep-2017	2:00	2.3	NNE
2-Sep-2017	3:00	2	NNE
2-Sep-2017	4:00	1.8	NNE
2-Sep-2017	5:00	1.6	NNE
2-Sep-2017	6:00	1.3	NNE
2-Sep-2017	7:00	1.6	NNE
2-Sep-2017	8:00	1.5	NNE
2-Sep-2017	9:00	1.7	NNE
2-Sep-2017	10:00	2.2	WSW
2-Sep-2017	11:00	2.7	WSW

2-Sep-2017 12:00 2.7 W 2-Sep-2017 13:00 2.5 WNW 2-Sep-2017 14:00 2.7 WNW 2-Sep-2017 15:00 2.5 WNW 2-Sep-2017 15:00 2.5 WNW 2-Sep-2017 16:00 2.2 E 2-Sep-2017 17:00 2.3 NE 2-Sep-2017 19:00 2.2 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 20:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 3:00 2 NNE 3-Sep-2017 3:00 2.1 NE 3-Sep-2017 3:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 3 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 1:00 2.5 SE 3-Sep-2017 1:00 2.5 SE 3-Sep-2017 1:00 2.5 SE 3-Sep-2017 1:00 2.5 W 3-Sep-2017 1:00 2.5 NNE 3-Sep-2017 1:00 2.9 NNE 3-Sep-2017 1:00 2.9 NNE 3-Sep-2017 1:00 2.8 NNE 3-Sep-2017 1:00 2.8 NNE 3-Sep-2017 1:00 2.9 NNE 3-Sep-2017 1:00 2.3 NNE 3-Sep-2017 1:00 2.3 NNE 3-Sep-2017 1:00 2.8 NNE 3-Sep-2017 1:00 2.8 NNE 3-Sep-2017 1:00 2.8 NNE 3-Sep-2017 2:00 2.3 N		T	T	
2-Sep-2017 14:00 2.7 WNW 2-Sep-2017 15:00 2.5 WNW 2-Sep-2017 16:00 2.2 E 2-Sep-2017 17:00 2.3 NE 2-Sep-2017 18:00 2.2 NE 2-Sep-2017 19:00 2.2 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 3:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 3:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 3 Sep-2017 3:00 3 NNE 3-Sep-2017 3:00 2 NNE 3-Sep-2017 3:00 3 NNE 3-Sep-2017 3:00 2.3 SE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 11:00 2.5 NNE 3-Sep-2017 11:00 2.8 NNE 3-Sep-2017 11:00 2.9 NN 3-Sep-2017 11:00 2.8 NNE 3-Sep-2017 11:00 2.8 NNE 3-Sep-2017 11:00 2.3 NNE 3-Sep-2017 11:00 2.3 NNE 3-Sep-2017 11:00 2.3 NNE 3-Sep-2017 11:00 2.3 NNE	2-Sep-2017	12:00	2.7	W
2-Sep-2017 15:00 2.5 WNW 2-Sep-2017 16:00 2.2 E 2-Sep-2017 17:00 2.3 NE 2-Sep-2017 18:00 2.2 NE 2-Sep-2017 19:00 2.2 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 20:00 2.4 ENE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 3:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 3 NNE 3-Sep-2017 3:00 3 NNE 3-Sep-2017 3:00 2.3 SE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 10:00 2.5 SE 3-Sep-2017 10:00 2.5 NNE 3-Sep-2017 10:00 2.7 NE 3-Sep-2017 10:00 2.8 NNE 3-Sep-2017 10:00 2.8 NNE 3-Sep-2017 10:00 2.8 NNE 3-Sep-2017 10:00 2.8 NNE 3-Sep-2017 20:00 2.2 NN 3-Sep-2017 20:00 2.2 NN 3-Sep-2017 20:00 2.2 NN 3-Sep-2017 20:00 2.2 NN 3-Sep-2017 20:00 2.3 NN 3-Sep-2017 20:00 2.3 NN 3-Sep-2017 20:00 2.3 NN 3-Sep-2017 20:00 2.2 NN 3-Sep-2017 20:00 2.3 NN 3-Sep-2017 20:00 2.3 NN 3-Sep-2017 20:00 2.2 NN	2-Sep-2017	13:00	2.5	WNW
2-Sep-2017 16:00 2.2 E 2-Sep-2017 17:00 2.3 NE 2-Sep-2017 18:00 2.2 NE 2-Sep-2017 19:00 2.3 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 20:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.1 NE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 11:00 2.5 NNE 3-Sep-2017 11:00 2.3 NNE 3-Sep-2017 11:00 2.3 NNE 3-Sep-2017 11:00 2.8 NNE 3-Sep-2017 11:00 2.8 NNE 3-Sep-2017 20:00 2.2 NN 3-Sep-2017 20:00 2.3 NN	2-Sep-2017	14:00	2.7	WNW
2-Sep-2017 17:00 2.3 NE 2-Sep-2017 18:00 2.2 NE 2-Sep-2017 19:00 2.2 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 15:00 2.8 NNE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 20:00 2.2 N	2-Sep-2017	15:00	2.5	WNW
2-Sep-2017 18:00 2.2 NE 2-Sep-2017 19:00 2.3 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 2:00 2.1 NNE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 NNSE	2-Sep-2017	16:00	2.2	E
2-Sep-2017 19:00 2.2 ESE 2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 0:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NNE 3-Sep-2017 2:00 2.1 NNE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 14:00 2.5 WM 3-Sep-2017 15:00 3 NNE 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 3.5 NNE 3-Sep-2017 16:00 3.5 NNE 3-Sep-2017 16:00 2.7 NE 3-Sep-2017 16:00 3.5 NNE 3-Sep-2017 16:00 3.5 NNE 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 NNE 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N	2-Sep-2017	17:00	2.3	NE
2-Sep-2017 20:00 2.3 ESE 2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 0:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 15:00	2-Sep-2017	18:00	2.2	NE
2-Sep-2017 21:00 2.4 ESE 2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 0:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 12:00 2.6 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 15:00 2.8 NNE 3-Sep-2017 20:00 2.3 N	2-Sep-2017	19:00	2.2	ESE
2-Sep-2017 22:00 2 WSW 2-Sep-2017 23:00 2 NNE 3-Sep-2017 0:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 19:00	2-Sep-2017	20:00	2.3	ESE
2-Sep-2017 23:00 2 NNE 3-Sep-2017 0:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 19:00	2-Sep-2017	21:00	2.4	ESE
3-Sep-2017 0:00 2 NNE 3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00	2-Sep-2017	22:00	2	WSW
3-Sep-2017 1:00 2.4 ENE 3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 16:00 2.9 N 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 16:00 2.8 NNE 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 20:00 2.2 N 3-Sep-2017 20:00 2.2 N	2-Sep-2017	23:00	2	NNE
3-Sep-2017 2:00 2.1 NE 3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00	3-Sep-2017	0:00	2	NNE
3-Sep-2017 3:00 2.1 NNE 3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 21:00	3-Sep-2017	1:00	2.4	ENE
3-Sep-2017 4:00 2 NE 3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 19:00 2.8 N 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00	3-Sep-2017	2:00	2.1	NE
3-Sep-2017 5:00 2 NNE 3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00	3-Sep-2017	3:00	2.1	NNE
3-Sep-2017 6:00 1.6 NNE 3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	4:00	2	NE
3-Sep-2017 7:00 1.9 NE 3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	5:00	2	NNE
3-Sep-2017 8:00 2 NNE 3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	6:00	1.6	NNE
3-Sep-2017 9:00 2 NNE 3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	7:00	1.9	NE
3-Sep-2017 10:00 2.3 SE 3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 20:00 2.3 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N	3-Sep-2017	8:00	2	NNE
3-Sep-2017 11:00 2.5 SE 3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	9:00	2	NNE
3-Sep-2017 12:00 2.6 N 3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	10:00	2.3	SE
3-Sep-2017 13:00 3 N 3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	11:00	2.5	SE
3-Sep-2017 14:00 2.5 W 3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.2 W	3-Sep-2017	12:00	2.6	N
3-Sep-2017 15:00 2.7 NE 3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 N	3-Sep-2017	13:00	3	N
3-Sep-2017 16:00 3 NNE 3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	14:00	2.5	W
3-Sep-2017 17:00 2.9 N 3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	15:00	2.7	NE
3-Sep-2017 18:00 2.8 N 3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	16:00	3	NNE
3-Sep-2017 19:00 2.8 NNE 3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 22:00 2.3 W	3-Sep-2017	17:00	2.9	N
3-Sep-2017 20:00 2.2 N 3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	18:00	2.8	N
3-Sep-2017 21:00 2.3 N 3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	19:00	2.8	NNE
3-Sep-2017 22:00 2.3 N 3-Sep-2017 23:00 2.2 W	3-Sep-2017	20:00	2.2	N
3-Sep-2017 23:00 2.2 W	3-Sep-2017	21:00	2.3	N
	3-Sep-2017	22:00	2.3	N
4-Sep-2017 0:00 2.9 NNE	3-Sep-2017	23:00	2.2	W
	4-Sep-2017	0:00	2.9	NNE

4-Sep-2017	1:00	3	N
4-Sep-2017 4-Sep-2017	2:00	2.8	NNE
·			N
4-Sep-2017	3:00	2.8	
4-Sep-2017	4:00	2.3	N
4-Sep-2017	5:00	2.5	N N
4-Sep-2017	6:00	2.4	W
4-Sep-2017	7:00	2.4	S
4-Sep-2017	8:00	2.7	NW
4-Sep-2017	9:00	2.8	W
4-Sep-2017	10:00	3.1	W
4-Sep-2017	11:00	3.1	W
4-Sep-2017	12:00	3.2	WSW
4-Sep-2017	13:00	3.4	W
4-Sep-2017	14:00	3.1	W
4-Sep-2017	15:00	3.4	WSW
4-Sep-2017	16:00	3.1	W
4-Sep-2017	17:00	2.7	W
4-Sep-2017	18:00	2.4	SSW
4-Sep-2017	19:00	2.2	SW
4-Sep-2017	20:00	2.3	NW
4-Sep-2017	21:00	2.1	W
4-Sep-2017	22:00	2.6	WSW
4-Sep-2017	23:00	2.4	WNW
5-Sep-2017	0:00	2.4	SW
5-Sep-2017	1:00	2.3	W
5-Sep-2017	2:00	2.7	SW
5-Sep-2017	3:00	2.3	SW
5-Sep-2017	4:00	2.3	NE
5-Sep-2017	5:00	2	WNW
5-Sep-2017	6:00	2.2	W
5-Sep-2017	7:00	2	N
5-Sep-2017	8:00	2.2	SW
5-Sep-2017	9:00	2.7	WSW
5-Sep-2017	10:00	3.1	SW
5-Sep-2017	11:00	2.7	SW
5-Sep-2017	12:00	3.2	WNW
5-Sep-2017	13:00	3.2	WSW
	1		

	_		
5-Sep-2017	14:00	3.3	WSW
5-Sep-2017	15:00	3.3	W
5-Sep-2017	16:00	3	W
5-Sep-2017	17:00	2.9	W
5-Sep-2017	18:00	2.6	WNW
5-Sep-2017	19:00	2.2	WNW
5-Sep-2017	20:00	2.3	N
5-Sep-2017	21:00	2.6	NNE
5-Sep-2017	22:00	2.4	W
5-Sep-2017	23:00	2.5	WNW
6-Sep-2017	0:00	2.7	WSW
6-Sep-2017	1:00	3.2	WSW
6-Sep-2017	2:00	2.7	SW
6-Sep-2017	3:00	2.7	SW
6-Sep-2017	4:00	2.7	WSW
6-Sep-2017	5:00	2.5	WSW
6-Sep-2017	6:00	2.2	SW
6-Sep-2017	7:00	2.1	WSW
6-Sep-2017	8:00	2.3	W
6-Sep-2017	9:00	2.6	WNW
6-Sep-2017	10:00	2.8	N
6-Sep-2017	11:00	3.2	SE
6-Sep-2017	12:00	3.1	SE
6-Sep-2017			
6-Sep-2017	13:00	3.5	SE
	13:00 14:00	3.5 3	SE SE
6-Sep-2017			
6-Sep-2017 6-Sep-2017	14:00	3	SE
	14:00 15:00	3 2.8	SE SE
6-Sep-2017	14:00 15:00 16:00	3 2.8 3.1	SE SE NE
6-Sep-2017 6-Sep-2017	14:00 15:00 16:00 17:00	3 2.8 3.1 3	SE SE NE WSW
6-Sep-2017 6-Sep-2017 6-Sep-2017	14:00 15:00 16:00 17:00 18:00	3 2.8 3.1 3 2.7	SE SE NE WSW WSW
6-Sep-2017 6-Sep-2017 6-Sep-2017 6-Sep-2017	14:00 15:00 16:00 17:00 18:00 19:00	3 2.8 3.1 3 2.7 2.5	SE SE NE WSW WSW ENE
6-Sep-2017 6-Sep-2017 6-Sep-2017 6-Sep-2017 6-Sep-2017	14:00 15:00 16:00 17:00 18:00 19:00 20:00	3 2.8 3.1 3 2.7 2.5 2.6	SE SE NE WSW WSW ENE SE
6-Sep-2017 6-Sep-2017 6-Sep-2017 6-Sep-2017 6-Sep-2017	14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00	3 2.8 3.1 3 2.7 2.5 2.6 2.1	SE SE NE WSW WSW ENE SE SSE
6-Sep-2017 6-Sep-2017 6-Sep-2017 6-Sep-2017 6-Sep-2017 6-Sep-2017	14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00	3 2.8 3.1 3 2.7 2.5 2.6 2.1 2.1	SE SE NE WSW WSW ENE SE SSE SSE
6-Sep-2017 6-Sep-2017 6-Sep-2017 6-Sep-2017 6-Sep-2017 6-Sep-2017 6-Sep-2017	14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00	3 2.8 3.1 3 2.7 2.5 2.6 2.1 2.1	SE SE NE WSW WSW ENE SE SSE SSE ESE

7-Sep-2017	3:00	1.9	ENE
7-Sep-2017	4:00	1.8	SSE
7-Sep-2017	5:00	2	SSE
7-Sep-2017	6:00	1.8	SSE
7-Sep-2017	7:00	1.8	S
7-Sep-2017	8:00	1.9	S
7-Sep-2017	9:00	2.3	S
7-Sep-2017	10:00	2.8	SSE
7-Sep-2017	11:00	3	SSE
7-Sep-2017	12:00	3	SE
7-Sep-2017	13:00	2.9	SE
7-Sep-2017	14:00	3.1	ESE
7-Sep-2017	15:00	3.4	SE
7-Sep-2017	16:00	3	SSE
7-Sep-2017	17:00	2.9	SSE
7-Sep-2017	18:00	2.3	SE
7-Sep-2017	19:00	2	ENE
7-Sep-2017	20:00	1.7	ESE
7-Sep-2017	21:00	2.1	ENE
7-Sep-2017	22:00	2.1	S
7-Sep-2017	23:00	1.8	ENE
8-Sep-2017	0:00	1.6	NE
8-Sep-2017	1:00	1.7	ENE
8-Sep-2017	2:00	1.6	WNW
8-Sep-2017	3:00	1.6	SSW
8-Sep-2017	4:00	1.5	ENE
8-Sep-2017	5:00	1.6	NW
8-Sep-2017	6:00	1.4	W
8-Sep-2017	7:00	1.6	WNW
8-Sep-2017	8:00	1.9	WNW
8-Sep-2017	9:00	2.2	WSW
8-Sep-2017	10:00	2.5	SW
8-Sep-2017	11:00	2.7	WSW
8-Sep-2017	12:00	3	W
8-Sep-2017	13:00	2.9	WSW
8-Sep-2017	14:00	3.1	WNW
8-Sep-2017	15:00	3.2	W

8-Sep-2017	16:00	2.6	W
8-Sep-2017	17:00	2.5	WNW
8-Sep-2017	18:00	2.3	W
8-Sep-2017	19:00	2.1	WNW
8-Sep-2017	20:00	2	NE
8-Sep-2017	21:00	2.1	ENE
8-Sep-2017	22:00	1.9	NE
8-Sep-2017	23:00	1.7	ENE
9-Sep-2017	0:00	1.7	ENE
9-Sep-2017	1:00	1.7	ENE
9-Sep-2017	2:00	1.7	NE
9-Sep-2017	3:00	1.7	ENE
9-Sep-2017	4:00	1.6	ESE
9-Sep-2017	5:00	1.7	Е
9-Sep-2017	6:00	1.6	ESE
9-Sep-2017	7:00	1.7	Е
9-Sep-2017	8:00	2.1	ESE
9-Sep-2017	9:00	2.6	ENE
9-Sep-2017	10:00	3	NE
9-Sep-2017	11:00	3.1	SE
9-Sep-2017	12:00	3.3	SE
9-Sep-2017	13:00	3.2	ENE
9-Sep-2017	14:00	2.7	S
9-Sep-2017	15:00	3.1	S
9-Sep-2017	16:00	3.2	SE
9-Sep-2017	17:00	2.9	SE
9-Sep-2017	18:00	2.4	Е
9-Sep-2017	19:00	2.2	SSE
9-Sep-2017	20:00	1.9	SSE
9-Sep-2017	21:00	1.9	SSE
9-Sep-2017	22:00	1.8	N
9-Sep-2017	23:00	1.6	W
10-Sep-2017	0:00	1.7	W
10-Sep-2017	1:00	1.8	SSE
10-Sep-2017	2:00	1.6	WSW
10-Sep-2017	3:00	1.7	SW
10-Sep-2017	4:00	1.7	SW

10-Sep-2017	5:00	1.6	SW
10-Sep-2017	6:00	1.5	SW
10-Sep-2017	7:00	1.5	WNW
10-Sep-2017	8:00	1.6	NE
10-Sep-2017	9:00	2.1	NE
10-Sep-2017	10:00	2.4	S
10-Sep-2017	11:00	2.8	WNW
10-Sep-2017	12:00	3.1	E
10-Sep-2017	13:00	3.1	NE
10-Sep-2017	14:00	2.8	NNE
10-Sep-2017	15:00	3	NE
10-Sep-2017	16:00	2.8	NE
10-Sep-2017	17:00	3	ENE
10-Sep-2017	18:00	2.4	ENE
10-Sep-2017	19:00	2	Е
10-Sep-2017	20:00	2	ENE
10-Sep-2017	21:00	1.5	NE
10-Sep-2017	22:00	2	ENE
10-Sep-2017	23:00	1.7	ENE
11-Sep-2017	0:00	2.1	NNE
11-Sep-2017	1:00	1.7	NNE
11-Sep-2017	2:00	1.9	ENE
11-Sep-2017	3:00	1.7	ESE
11-Sep-2017	4:00	1.7	SE
11-Sep-2017	5:00	1.7	ESE
11-Sep-2017	6:00	1.8	ESE
11-Sep-2017	7:00	1.7	ESE
11-Sep-2017	8:00	2.1	Е
11-Sep-2017	9:00	2.7	ESE
11-Sep-2017	10:00	2.8	ESE
11-Sep-2017	11:00	2.9	NNW
11-Sep-2017	12:00	2.9	W
11-Sep-2017	13:00	3	W
11-Sep-2017	14:00	3.3	WSW
11-Sep-2017	15:00	3.2	NW
11-Sep-2017	16:00	2.9	SW
11-Sep-2017	17:00	2.6	SW

11-Sep-2017 18:00 2.2 S 11-Sep-2017 19:00 2.1 E 11-Sep-2017 20:00 2.2 ENE 11-Sep-2017 21:00 2.3 NE 11-Sep-2017 22:00 2.3 ENE 11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 1.8 ENE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 3 NNE 12-Sep-2017		T	Т	T
11-Sep-2017 20:00 2.2 ENE 11-Sep-2017 21:00 2.3 NE 11-Sep-2017 22:00 2.3 ENE 11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 N 12-Sep-2017 7:00 2 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017	11-Sep-2017	18:00	2.2	S
11-Sep-2017 21:00 2.3 NE 11-Sep-2017 22:00 2.3 ENE 11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 15:00 3.1 ENE 12-Sep-2017	11-Sep-2017	19:00	2.1	E
11-Sep-2017 22:00 2.3 ENE 11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017	11-Sep-2017	20:00	2.2	ENE
11-Sep-2017 23:00 2.1 NE 12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 13:00 3.1 NE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017	11-Sep-2017	21:00	2.3	NE
12-Sep-2017 0:00 2.1 N 12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 13:00 3.1 NE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 19:00 2.5 ESE 12-Sep-2017	11-Sep-2017	22:00	2.3	ENE
12-Sep-2017 1:00 2 ENE 12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 10:00 3 NNE 12-Sep-2017 11:00 3 NNE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 19:00 2.5 ESE 12-Sep-2017 <td>11-Sep-2017</td> <td>23:00</td> <td>2.1</td> <td>NE</td>	11-Sep-2017	23:00	2.1	NE
12-Sep-2017 2:00 2.1 ENE 12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017	12-Sep-2017	0:00	2.1	N
12-Sep-2017 3:00 2.2 ENE 12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 11:00 3.1 NE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 1.8 NNE 12-Sep-2017	12-Sep-2017	1:00	2	ENE
12-Sep-2017 4:00 2.1 SSE 12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 20:00 1.8 NNE 13-Sep-20	12-Sep-2017	2:00	2.1	ENE
12-Sep-2017 5:00 2.1 NNE 12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 20:00 1.8 NNE 12-Sep-2017 20:00 1.8 NE 13-Sep-20	12-Sep-2017	3:00	2.2	ENE
12-Sep-2017 6:00 1.8 ENE 12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 20:00 1.8 NNE 12-Sep-2017 20:00 1.6 N 13-Sep-2017 2:00 1.6 N 13-Sep-2017<	12-Sep-2017	4:00	2.1	SSE
12-Sep-2017 7:00 2 NE 12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 19:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 20:00 1.8 NNE 12-Sep-2017 20:00 1.7 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 2:00 1.6 E 13-Sep-2017 </td <td>12-Sep-2017</td> <td>5:00</td> <td>2.1</td> <td>NNE</td>	12-Sep-2017	5:00	2.1	NNE
12-Sep-2017 8:00 2.3 N 12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 E 13-Sep-201	12-Sep-2017	6:00	1.8	ENE
12-Sep-2017 9:00 2.6 N 12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 E 13-Sep-2017 4:00 1.6 ENE 13-Sep-2	12-Sep-2017	7:00	2	NE
12-Sep-2017 10:00 2.7 N 12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Se	12-Sep-2017	8:00	2.3	N
12-Sep-2017 11:00 3 NNE 12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	9:00	2.6	N
12-Sep-2017 12:00 3.1 NE 12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 5:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	10:00	2.7	N
12-Sep-2017 13:00 3.3 ESE 12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	11:00	3	NNE
12-Sep-2017 14:00 3.1 ENE 12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	12:00	3.1	NE
12-Sep-2017 15:00 3 ENE 12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	13:00	3.3	ESE
12-Sep-2017 16:00 2.7 ENE 12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	14:00	3.1	ENE
12-Sep-2017 17:00 2.5 ESE 12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 E 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	15:00	3	ENE
12-Sep-2017 18:00 2.5 ESE 12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	16:00	2.7	ENE
12-Sep-2017 19:00 2.3 SSE 12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	17:00	2.5	ESE
12-Sep-2017 20:00 2.1 ENE 12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	18:00	2.5	ESE
12-Sep-2017 21:00 1.8 NNE 12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	19:00	2.3	SSE
12-Sep-2017 22:00 1.7 NE 12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	20:00	2.1	ENE
12-Sep-2017 23:00 1.8 NE 13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	21:00	1.8	NNE
13-Sep-2017 0:00 1.6 N 13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	22:00	1.7	NE
13-Sep-2017 1:00 1.7 NNE 13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	12-Sep-2017	23:00	1.8	NE
13-Sep-2017 2:00 1.6 E 13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	13-Sep-2017	0:00	1.6	N
13-Sep-2017 3:00 1.6 NE 13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	13-Sep-2017	1:00	1.7	NNE
13-Sep-2017 4:00 1.6 ENE 13-Sep-2017 5:00 1.5 E	13-Sep-2017	2:00	1.6	Е
13-Sep-2017 5:00 1.5 E	13-Sep-2017	3:00	1.6	NE
	13-Sep-2017	4:00	1.6	ENE
13-Sep-2017 6:00 1.6 NNE	13-Sep-2017	5:00	1.5	E
	13-Sep-2017	6:00	1.6	NNE

	T		1
13-Sep-2017	7:00	1.5	NNE
13-Sep-2017	8:00	1.9	ENE
13-Sep-2017	9:00	2.3	WSW
13-Sep-2017	10:00	2.7	N
13-Sep-2017	11:00	3	N
13-Sep-2017	12:00	3.3	W
13-Sep-2017	13:00	3.2	ENE
13-Sep-2017	14:00	3.1	ENE
13-Sep-2017	15:00	2.8	ENE
13-Sep-2017	16:00	2.8	W
13-Sep-2017	17:00	2.6	NNE
13-Sep-2017	18:00	2.3	NNE
13-Sep-2017	19:00	2.1	NNE
13-Sep-2017	20:00	1.8	ENE
13-Sep-2017	21:00	1.6	ENE
13-Sep-2017	22:00	1.6	W
13-Sep-2017	23:00	1.8	W
14-Sep-2017	0:00	1.5	W
14-Sep-2017	1:00	1.3	SW
14-Sep-2017	2:00	1.5	SSW
14-Sep-2017	3:00	1.5	SW
14-Sep-2017	4:00	1.4	NNE
14-Sep-2017	5:00	1.3	NNE
14-Sep-2017	6:00	1.3	NNE
14-Sep-2017	7:00	1.3	NNE
14-Sep-2017	8:00	1.8	NNE
14-Sep-2017	9:00	2.5	NNE
14-Sep-2017	10:00	2.8	W
14-Sep-2017	11:00	3.1	WNW
14-Sep-2017	12:00	3.1	WNW
14-Sep-2017	13:00	2.9	WSW
14-Sep-2017	14:00	2.9	SW
14-Sep-2017	15:00	2.9	SW
14-Sep-2017	16:00	2.6	W
14-Sep-2017	17:00	2.7	SW
14-Sep-2017	18:00	2.4	SSW
14-Sep-2017	19:00	2.1	SW

14-Sep-2017 20:00 1.8 14-Sep-2017 21:00 1.8	SW
14-Sep-2017 21:00 1.8	
	W
14-Sep-2017 22:00 1.9	WSW
14-Sep-2017 23:00 1.5	SW
15-Sep-2017 0:00 1.7	SW
15-Sep-2017 1:00 1.5	W
15-Sep-2017 2:00 1.6	SW
15-Sep-2017 3:00 1.6	WNW
15-Sep-2017 4:00 1.7	WSW
15-Sep-2017 5:00 1.6	SW
15-Sep-2017 6:00 1.5	SW
15-Sep-2017 7:00 1.6	SW
15-Sep-2017 8:00 1.6	SW
15-Sep-2017 9:00 2	SW
15-Sep-2017 10:00 2.2	SW
15-Sep-2017 11:00 2.4	W
15-Sep-2017 12:00 2.6	SSW
15-Sep-2017 13:00 2.3	S
15-Sep-2017 14:00 2.2	W
15-Sep-2017 15:00 2.5	W
15-Sep-2017 16:00 2.4	SW
15-Sep-2017 17:00 2.2	SW
15-Sep-2017 18:00 2.1	SW
15-Sep-2017 19:00 1.5	SE
15-Sep-2017 20:00 1.4	SE
15-Sep-2017 21:00 1.6	SE
15-Sep-2017 22:00 1.5	NE
15-Sep-2017 23:00 1.3	SE
16-Sep-2017 0:00 1.6	NE
16-Sep-2017 1:00 1.5	NNE
16-Sep-2017 2:00 1.5	NE
16-Sep-2017 3:00 1.5	NNE
16-Sep-2017 4:00 1.7	NE
16-Sep-2017 5:00 1.7	NE
16-Sep-2017 6:00 1.4	E
16-Sep-2017 7:00 1.7	E
16-Sep-2017 8:00 1.6	E

16-Sep-2017 9:00 2.5 E 16-Sep-2017 10:00 2.5 E 16-Sep-2017 11:00 2.8 ENE 16-Sep-2017 12:00 3.1 E 16-Sep-2017 13:00 2.8 WNW 16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 15:00 3 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 19:00 2.6 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.6 ESE 17-Sep-2017 20:00 1.4 SSE 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 5:00 1.4 SSE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.5 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 1:00 1.5 ESE 17-Sep-2017 1:00 1.5 ESE 17-Sep-2017 1:00 2.2 ESE 17-Sep-2017 1:00 2.2 ESE 17-Sep-2017 1:00 2.4 ENE 17-Sep-2017 1:00 2.7 ESE 17-Sep-2017 1:00 3.1 ESE 17-Sep-2017 1:00 2.2 SW 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 3.2 SSW 17-Sep-2017 1:00 2.3 ESE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 2.9 SE 17-Sep-2017 1:00 3.2 SSW 17-Sep-2017 1:00 3.2 SSW 17-Sep-2017 1:00 1.9 SW 17-Sep-2017 1:00 1.9 SW 17-Sep-2017 1:00 1.9 SW		1		<u> </u>
16-Sep-2017 11:00 2.8 ENE 16-Sep-2017 12:00 3.1 E 16-Sep-2017 13:00 2.8 WNW 16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-	16-Sep-2017	9:00	2.2	E
16-Sep-2017 12:00 3.1 E 16-Sep-2017 13:00 2.8 WNW 16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.8 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 5:00 1.5 ESE 17-Se	16-Sep-2017	10:00	2.5	E
16-Sep-2017 13:00 2.8 WNW 16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 2.1 W 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.5 WSW 16-Sep-2017 20:00 1.8 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 5:00 1.5 ESE 17-	16-Sep-2017	11:00	2.8	ENE
16-Sep-2017 14:00 2.9 SSW 16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 3:00 1.4 SSW 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 9:00 2.1 ESE 17-Se	16-Sep-2017	12:00	3.1	Е
16-Sep-2017 15:00 2.8 ENE 16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 W 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 10:00 2.1 ESE 17-Se	16-Sep-2017	13:00	2.8	WNW
16-Sep-2017 16:00 3 ENE 16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 10:00 2.1 ESE 17-Sep-2	16-Sep-2017	14:00	2.9	SSW
16-Sep-2017 17:00 3.1 SSE 16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 10:00 2.4 ENE 17-Sep	16-Sep-2017	15:00	2.8	ENE
16-Sep-2017 18:00 2.6 SSE 16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 10:00 2.7 ESE 17-Se	16-Sep-2017	16:00	3	ENE
16-Sep-2017 19:00 2.6 ESE 16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep	16-Sep-2017	17:00	3.1	SSE
16-Sep-2017 20:00 2.1 SE 16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-	16-Sep-2017	18:00	2.6	SSE
16-Sep-2017 21:00 2.1 W 16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 7:00 1.6 W 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-20	16-Sep-2017	19:00	2.6	ESE
16-Sep-2017 22:00 1.5 WSW 16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Se	16-Sep-2017	20:00	2.1	SE
16-Sep-2017 23:00 1.7 SSW 17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 16:00 3.2 SSW 17-S	16-Sep-2017	21:00	2.1	W
17-Sep-2017 0:00 1.8 SSW 17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Se	16-Sep-2017	22:00	1.5	WSW
17-Sep-2017 1:00 1.9 ESE 17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Se	16-Sep-2017	23:00	1.7	SSW
17-Sep-2017 2:00 1.6 E 17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 19:00 1.9 SW	17-Sep-2017	0:00	1.8	SSW
17-Sep-2017 3:00 1.4 SSE 17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	1:00	1.9	ESE
17-Sep-2017 4:00 1.4 SSW 17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 19:00 1.9 SW	17-Sep-2017	2:00	1.6	Е
17-Sep-2017 5:00 1.5 ESE 17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	3:00	1.4	SSE
17-Sep-2017 6:00 2.2 ESE 17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	4:00	1.4	SSW
17-Sep-2017 7:00 1.6 W 17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	5:00	1.5	ESE
17-Sep-2017 8:00 1.7 SSW 17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	6:00	2.2	ESE
17-Sep-2017 9:00 2.1 ESE 17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	7:00	1.6	W
17-Sep-2017 10:00 2.4 ENE 17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	8:00	1.7	SSW
17-Sep-2017 11:00 2.7 ESE 17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	9:00	2.1	ESE
17-Sep-2017 12:00 3.1 ESE 17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	10:00	2.4	ENE
17-Sep-2017 13:00 2.8 ESE 17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	11:00	2.7	ESE
17-Sep-2017 14:00 2.6 SE 17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	12:00	3.1	ESE
17-Sep-2017 15:00 2.9 SE 17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	13:00	2.8	ESE
17-Sep-2017 16:00 3.2 SSW 17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	14:00	2.6	SE
17-Sep-2017 17:00 2.3 ESE 17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	15:00	2.9	SE
17-Sep-2017 18:00 2.2 SW 17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	16:00	3.2	SSW
17-Sep-2017 19:00 1.9 SW 17-Sep-2017 20:00 2.1 SW	17-Sep-2017	17:00	2.3	ESE
17-Sep-2017 20:00 2.1 SW	17-Sep-2017	18:00	2.2	SW
	17-Sep-2017	19:00	1.9	SW
17-Sep-2017 21:00 2.2 SW	17-Sep-2017	20:00	2.1	SW
	17-Sep-2017	21:00	2.2	SW

17-Sep-2017 23:00 1.8 SW 18-Sep-2017 0:00 1.6 E 18-Sep-2017 1:00 1.7 ENE 18-Sep-2017 2:00 1.3 N 18-Sep-2017 3:00 1.6 N 18-Sep-2017 4:00 1.5 N 18-Sep-2017 5:00 1.6 WNW 18-Sep-2017 6:00 1.6 WNW 18-Sep-2017 7:00 1.5 ESE 18-Sep-2017 8:00 2 WNW 18-Sep-2017 9:00 2.6 SSW 18-Sep-2017 10:00 3.2 NW 18-Sep-2017 11:00 3.1 W 18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 </th <th>17.0 0017</th> <th>00.00</th> <th></th> <th></th>	17.0 0017	00.00		
18-Sep-2017 0:00 1.6 E 18-Sep-2017 1:00 1.7 ENE 18-Sep-2017 2:00 1.3 N 18-Sep-2017 3:00 1.6 N 18-Sep-2017 4:00 1.5 N 18-Sep-2017 5:00 1.6 WNW 18-Sep-2017 6:00 1.6 WNW 18-Sep-2017 7:00 1.5 ESE 18-Sep-2017 8:00 2 WNW 18-Sep-2017 9:00 2.6 SSW 18-Sep-2017 10:00 3.2 NW 18-Sep-2017 10:00 3.2 NNE 18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-201	17-Sep-2017	22:00	2	W
18-Sep-2017 1:00 1.7 ENE 18-Sep-2017 2:00 1.3 N 18-Sep-2017 3:00 1.6 N 18-Sep-2017 4:00 1.5 N 18-Sep-2017 5:00 1.6 WNW 18-Sep-2017 6:00 1.6 WNW 18-Sep-2017 7:00 1.5 ESE 18-Sep-2017 8:00 2 WNW 18-Sep-2017 9:00 2.6 SSW 18-Sep-2017 10:00 3.2 NW 18-Sep-2017 11:00 3.1 W 18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 14:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-201				
18-Sep-2017 2:00 1.3 N 18-Sep-2017 3:00 1.6 N 18-Sep-2017 4:00 1.5 N 18-Sep-2017 5:00 1.6 WNW 18-Sep-2017 6:00 1.6 WNW 18-Sep-2017 7:00 1.5 ESE 18-Sep-2017 8:00 2 WNW 18-Sep-2017 9:00 2.6 SSW 18-Sep-2017 10:00 3.2 NW 18-Sep-2017 11:00 3.1 W 18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 14:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-201				
18-Sep-2017 3:00 1.6 N 18-Sep-2017 4:00 1.5 N 18-Sep-2017 5:00 1.6 WNW 18-Sep-2017 6:00 1.6 WNW 18-Sep-2017 7:00 1.5 ESE 18-Sep-2017 8:00 2 WNW 18-Sep-2017 9:00 2.6 SSW 18-Sep-2017 10:00 3.2 NW 18-Sep-2017 11:00 3.1 W 18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 14:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 17:00 2.9 NE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2	-			
18-Sep-2017 4:00 1.5 N 18-Sep-2017 5:00 1.6 WNW 18-Sep-2017 6:00 1.6 WNW 18-Sep-2017 7:00 1.5 ESE 18-Sep-2017 8:00 2 WNW 18-Sep-2017 9:00 2.6 SSW 18-Sep-2017 10:00 3.2 NW 18-Sep-2017 11:00 3.1 W 18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 14:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 20:00 2.3 NE 19-Se	18-Sep-2017	2:00		
18-Sep-2017 5:00 1.6 WNW 18-Sep-2017 6:00 1.6 WNW 18-Sep-2017 7:00 1.5 ESE 18-Sep-2017 8:00 2 WNW 18-Sep-2017 9:00 2.6 SSW 18-Sep-2017 10:00 3.2 NW 18-Sep-2017 11:00 3.1 W 18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 14:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 19:00 2.9 NE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 20:00 2.3 NE 18-Sep-2017 20:00 2.4 NE 19-	18-Sep-2017	3:00	1.6	N
18-Sep-2017 6:00 1.6 WNW 18-Sep-2017 7:00 1.5 ESE 18-Sep-2017 8:00 2 WNW 18-Sep-2017 9:00 2.6 SSW 18-Sep-2017 10:00 3.2 NW 18-Sep-2017 11:00 3.1 W 18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 17:00 2.9 NE 18-Sep-2017 18:00 2.7 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 2:00 2.4 NE 19-S	18-Sep-2017	4:00	1.5	N
18-Sep-2017 7:00 1.5 ESE 18-Sep-2017 8:00 2 WNW 18-Sep-2017 9:00 2.6 SSW 18-Sep-2017 10:00 3.2 NW 18-Sep-2017 11:00 3.1 W 18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 17:00 2.9 NE 18-Sep-2017 18:00 2.7 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 23:00 2.4 NE 18-Sep-2017 20:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-S	18-Sep-2017	5:00	1.6	WNW
18-Sep-2017 8:00 2 WNW 18-Sep-2017 9:00 2.6 SSW 18-Sep-2017 10:00 3.2 NW 18-Sep-2017 11:00 3.1 W 18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 14:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 17:00 2.9 NE 18-Sep-2017 18:00 2.7 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 20:00 2.3 NE 18-Sep-2017 20:00 2.3 NE 18-Sep-2017 20:00 2.4 NE 18-Sep-2017 20:00 2.3 NE 19-Sep-2017 2:00 2.6 NE 19-S	18-Sep-2017	6:00	1.6	WNW
18-Sep-2017 9:00 2.6 SSW 18-Sep-2017 10:00 3.2 NW 18-Sep-2017 11:00 3.1 W 18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 14:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 17:00 2.9 NE 18-Sep-2017 18:00 2.7 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 20:00 2.3 NE 18-Sep-2017 20:00 2.3 NE 18-Sep-2017 20:00 2.3 NE 19-Sep-2017 20:00 2.3 NE 19-Sep-2017 20:00 2.6 NE 19-Sep-2017 2:00 2.5 ENE 1	18-Sep-2017	7:00	1.5	ESE
18-Sep-2017 10:00 3.2 NW 18-Sep-2017 11:00 3.1 W 18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 14:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 17:00 2.9 NE 18-Sep-2017 18:00 2.7 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 22:00 2.4 NE 18-Sep-2017 23:00 2.3 NE 19-Sep-2017 2:00 2.6 NE 19-Sep-2017 2:00 2.6 NE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 NE 19-S	18-Sep-2017	8:00	2	WNW
18-Sep-2017 11:00 3.1 W 18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 14:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 17:00 2.9 NE 18-Sep-2017 18:00 2.7 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 23:00 2.3 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 3:00 2.5 ENE 19-Sep-2017 4:00 2.3 NE 19-Se	18-Sep-2017	9:00	2.6	SSW
18-Sep-2017 12:00 3.2 NNE 18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 14:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 17:00 2.9 NE 18-Sep-2017 18:00 2.7 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 22:00 2.4 NE 18-Sep-2017 23:00 2.3 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Se	18-Sep-2017	10:00	3.2	NW
18-Sep-2017 13:00 3.1 NNE 18-Sep-2017 14:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 17:00 2.9 NE 18-Sep-2017 18:00 2.7 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 22:00 2.4 NE 18-Sep-2017 23:00 2.3 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 0:00 2.5 ENE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Se	18-Sep-2017	11:00	3.1	W
18-Sep-2017 14:00 3.2 NNE 18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 17:00 2.9 NE 18-Sep-2017 18:00 2.7 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 22:00 2.4 NE 18-Sep-2017 23:00 2.3 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2	18-Sep-2017	12:00	3.2	NNE
18-Sep-2017 15:00 3.2 NNE 18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 17:00 2.9 NE 18-Sep-2017 18:00 2.7 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 22:00 2.4 NE 18-Sep-2017 23:00 2.3 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017	18-Sep-2017	13:00	3.1	NNE
18-Sep-2017 16:00 3.1 NNE 18-Sep-2017 17:00 2.9 NE 18-Sep-2017 18:00 2.7 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 22:00 2.4 NE 18-Sep-2017 23:00 2.3 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	18-Sep-2017	14:00	3.2	NNE
18-Sep-2017 17:00 2.9 NE 18-Sep-2017 18:00 2.7 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 22:00 2.4 NE 18-Sep-2017 23:00 2.3 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	18-Sep-2017	15:00	3.2	NNE
18-Sep-2017 18:00 2.7 NNE 18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 22:00 2.4 NE 18-Sep-2017 23:00 2.3 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	18-Sep-2017	16:00	3.1	NNE
18-Sep-2017 19:00 2.6 NE 18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 22:00 2.4 NE 18-Sep-2017 23:00 2.3 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	18-Sep-2017	17:00	2.9	NE
18-Sep-2017 20:00 2.3 ENE 18-Sep-2017 21:00 2.3 NE 18-Sep-2017 22:00 2.4 NE 18-Sep-2017 23:00 2.3 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	18-Sep-2017	18:00	2.7	NNE
18-Sep-2017 21:00 2.3 NE 18-Sep-2017 22:00 2.4 NE 18-Sep-2017 23:00 2.3 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	18-Sep-2017	19:00	2.6	NE
18-Sep-2017 22:00 2.4 NE 18-Sep-2017 23:00 2.3 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	18-Sep-2017	20:00	2.3	ENE
18-Sep-2017 23:00 2.3 NE 19-Sep-2017 0:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	18-Sep-2017	21:00	2.3	NE
19-Sep-2017 0:00 2.6 NE 19-Sep-2017 1:00 2.3 NE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	18-Sep-2017	22:00	2.4	NE
19-Sep-2017 1:00 2.3 NE 19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	18-Sep-2017	23:00	2.3	NE
19-Sep-2017 2:00 2.5 ENE 19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	19-Sep-2017	0:00	2.6	NE
19-Sep-2017 3:00 2.3 ENE 19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	19-Sep-2017	1:00	2.3	NE
19-Sep-2017 4:00 2.3 NE 19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	19-Sep-2017	2:00	2.5	ENE
19-Sep-2017 5:00 2.2 SE 19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	19-Sep-2017	3:00	2.3	ENE
19-Sep-2017 6:00 1.9 NE 19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	19-Sep-2017	4:00	2.3	NE
19-Sep-2017 7:00 2 ENE 19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	19-Sep-2017	5:00	2.2	SE
19-Sep-2017 8:00 2.2 NE 19-Sep-2017 9:00 2.8 ENE	19-Sep-2017	6:00	1.9	NE
19-Sep-2017 9:00 2.8 ENE	19-Sep-2017	7:00	2	ENE
	19-Sep-2017	8:00	2.2	NE
10 Con 2017 10:00 0.0 ENE	19-Sep-2017	9:00	2.8	ENE
19-5ep-2017	19-Sep-2017	10:00	2.9	ENE

19-Sep-2017 12:00 2.9 NNE 19-Sep-2017 13:00 2.9 NE 19-Sep-2017 14:00 2.8 NE 19-Sep-2017 15:00 3.1 NE 19-Sep-2017 15:00 3.1 NE 19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 SW 20-Sep-2017 20:00 2.3 SW 20-Sep-2017 20:00 2.4 ENE 20-Sep-2017 20:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 SW 20-Sep-2017 4:00 2.3 SW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 7:00 3.1 WSW 20-Sep-2017 1:00 3.5 WSW 20-Sep-2017 1:00 3.5 WSW 20-Sep-2017 1:00 3.5 WSW 20-Sep-2017 1:00 3.5 WSW 20-Sep-2017 1:00 3.9 WSW	19-Sep-2017	11:00	3.1	NNE
19-Sep-2017 13:00 2.9 NE 19-Sep-2017 14:00 2.8 NE 19-Sep-2017 15:00 3.1 NE 19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.5 NE 20-Sep-2017 9:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.7 SW 20-Sep-2017 10:00 3.9 SW 20-Sep-2017 10:00 3.9 SW 20-Sep-2017 10:00 3.9 SW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 10:00 2.3 W 20-Sep-2017 10:00 2.3 W				
19-Sep-2017 14:00 2.8 NE 19-Sep-2017 15:00 3.1 NE 19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 W 19-Sep-2017 20:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 3:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 10:00 3.7 WSW 20-Sep-2017 10:00 3.7 SW 20-Sep-2017 10:00 3.7 SW 20-Sep-2017 10:00 3.5 WSW 20-Sep-2017 10:00 3.5 WSW 20-Sep-2017 10:00 3.5 WSW 20-Sep-2017 10:00 3.5 WSW 20-Sep-2017 10:00 3.9 WSW 20-Sep-2017 10:00 3.9 WSW 20-Sep-2017 10:00 3.9 WSW 20-Sep-2017 10:00 2.9 WSW 20-Sep-2017 10:00 2.9 WSW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 10:00 2.9 SW 20-Sep-2017 20:00 2.9 WSW	-			
19-Sep-2017 15:00 3.1 NE 19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 20-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 3:00 2.2 E 20-Sep-2017	-			
19-Sep-2017 16:00 3 N 19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 3:00 2.4 SSW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 15:00 3.5 WSW 20-Sep-2017 15:00 3.5 WSW 20-Sep-2017 15:00 3.2 W 20-Sep-2017 15:00 3.9 SW 20-Sep-2017 15:00 3.9 SW 20-Sep-2017 15:00 3.9 SW 20-Sep-2017 15:00 3.9 SW 20-Sep-2017 15:00 2.9 SW 20-Sep-2017 20:00 2.9 SW 20-Sep-2017 20:00 2.3 W 20-Sep-2017 20:00 2.3 W				
19-Sep-2017 17:00 2.9 N 19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 ENE 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 9:00 3 ENE 20-Sep-2017				
19-Sep-2017 18:00 2.5 W 19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 10:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017	-			
19-Sep-2017 19:00 2.4 N 19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017				
19-Sep-2017 20:00 2.1 N 19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017				
19-Sep-2017 21:00 1.9 W 19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 9:00 3.1 WSW 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 15:00 3.2 W 20-Sep-2017	19-Sep-2017	19:00	2.4	
19-Sep-2017 22:00 2.3 W 19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 <td>19-Sep-2017</td> <td>20:00</td> <td>2.1</td> <td>N</td>	19-Sep-2017	20:00	2.1	N
19-Sep-2017 23:00 2.4 WSW 20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 </td <td>19-Sep-2017</td> <td>21:00</td> <td>1.9</td> <td>W</td>	19-Sep-2017	21:00	1.9	W
20-Sep-2017 0:00 2.3 SW 20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017	19-Sep-2017	22:00	2.3	W
20-Sep-2017 1:00 2.4 ENE 20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 <td>19-Sep-2017</td> <td>23:00</td> <td>2.4</td> <td>WSW</td>	19-Sep-2017	23:00	2.4	WSW
20-Sep-2017 2:00 2.3 SW 20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017	20-Sep-2017	0:00	2.3	SW
20-Sep-2017 3:00 2.4 SW 20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017	20-Sep-2017	1:00	2.4	ENE
20-Sep-2017 4:00 2.3 W 20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 20:00 2 W 20-Sep-2017	20-Sep-2017	2:00	2.3	SW
20-Sep-2017 5:00 2.4 SSW 20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017	20-Sep-2017	3:00	2.4	SW
20-Sep-2017 6:00 2.5 NE 20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	4:00	2.3	W
20-Sep-2017 7:00 2.3 ENE 20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	5:00	2.4	SSW
20-Sep-2017 8:00 2.2 E 20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	6:00	2.5	NE
20-Sep-2017 9:00 3 ENE 20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	7:00	2.3	ENE
20-Sep-2017 10:00 3.1 WSW 20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	8:00	2.2	E
20-Sep-2017 11:00 3.7 WSW 20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	9:00	3	ENE
20-Sep-2017 12:00 3.5 WSW 20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	10:00	3.1	WSW
20-Sep-2017 13:00 3.7 SW 20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	11:00	3.7	WSW
20-Sep-2017 14:00 3.5 W 20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	12:00	3.5	WSW
20-Sep-2017 15:00 3.2 W 20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	13:00	3.7	SW
20-Sep-2017 16:00 2.9 WSW 20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	14:00	3.5	W
20-Sep-2017 17:00 3.4 WSW 20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	15:00	3.2	W
20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	16:00	2.9	WSW
20-Sep-2017 18:00 2.9 SW 20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	20-Sep-2017	17:00	3.4	WSW
20-Sep-2017 19:00 2.9 N 20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	-	18:00	2.9	SW
20-Sep-2017 20:00 2 W 20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W		19:00	2.9	N
20-Sep-2017 21:00 2.3 W 20-Sep-2017 22:00 2.4 W	-			W
20-Sep-2017 22:00 2.4 W	-			
	· ·			
	· ·			

21-Sep-2017	0:00	3.1	W
21-Sep-2017	1:00	2.3	W
21-Sep-2017	2:00	2.5	ENE
21-Sep-2017	3:00	2.7	ENE
21-Sep-2017	4:00	2.8	NE
21-Sep-2017	5:00	2.6	NE
21-Sep-2017	6:00	2.3	NE
21-Sep-2017	7:00	2.9	ENE
21-Sep-2017	8:00	3.3	ENE
21-Sep-2017	9:00	3.6	ENE
21-Sep-2017	10:00	3.5	WNW
21-Sep-2017	11:00	3.8	ENE
21-Sep-2017	12:00	4.1	N
21-Sep-2017	13:00	4	ENE
21-Sep-2017	14:00	3.9	ENE
21-Sep-2017	15:00	3.6	NE
21-Sep-2017	16:00	3.6	N
21-Sep-2017	17:00	3.4	ESE
21-Sep-2017	18:00	3.4	ESE
21-Sep-2017	19:00	3.2	ESE
21-Sep-2017	20:00	2.8	NNE
21-Sep-2017	21:00	3	ENE
21-Sep-2017	22:00	2.8	ENE
21-Sep-2017	23:00	3	SSW
22-Sep-2017	0:00	2.9	SSW
22-Sep-2017	1:00	2.5	WNW
22-Sep-2017	2:00	2.2	SW
22-Sep-2017	3:00	2.4	WSW
22-Sep-2017	4:00	2.7	W
22-Sep-2017	5:00	2.5	WSW
22-Sep-2017	6:00	2	NNE
22-Sep-2017	7:00	2.4	Е
22-Sep-2017	8:00	2.9	WSW
22-Sep-2017	9:00	3.2	SSW
22-Sep-2017	10:00	3.3	NE
22-Sep-2017	11:00	3.3	NE
22-Sep-2017	12:00	3.4	ENE

22-Sep-2017 13:00 3.1 ENE 22-Sep-2017 14:00 3.2 ENE 22-Sep-2017 15:00 3 ENE 22-Sep-2017 16:00 3.2 ENE 22-Sep-2017 17:00 2.8 N 22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 20:00 1.7 W 22-Sep-2017 20:00 1.6 W 22-Sep-2017 20:00 1.6 NE 23-Sep-2017 20:00 1.8 ENE 23-Sep-2017 20:00 1.6 NE 23-Sep-2017 10:00 1.7 N 23-Sep-2017 20:00 1.8 NW 23-Sep-2017 10:00 1.7 N 23-Sep-2017 10:00 1.7 N 23-Sep-2017 10:00 1.8 NW 23-Sep-2017 10:00 1.8 NW 23-Sep-2017 10:00 1.8 NW 23-Sep-2017 10:00 1.8 NW 23-Sep-2017 10:00 1.8 SWW 23-Sep-2017 10:00 1.6 ESE 23-Sep-2017 10:00 1.6 ESE 23-Sep-2017 10:00 1.6 NE 23-Sep-2017 10:00 1.6 NE 23-Sep-2017 10:00 1.6 NE 23-Sep-2017 10:00 1.8 SSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 10:00 3 NE 23-Sep-2017 10:00 3.4 N 23-Sep-2017 10:00 3.4 N 23-Sep-2017 10:00 3.5 ESE 23-Sep-2017 10:00 3.6 ESE 23-Sep-2017 10:00 3.7 NE 23-Sep-2017 10:00 3.9 ESE 23-Sep-2017 10:00 3.9 ENE 23-Sep-2017 10:00 2.9 ENE 23-Sep-2017 20:00 2.9 ENE		T	Т	ı
22-Sep-2017 15:00 3 ENE 22-Sep-2017 16:00 3.2 ENE 22-Sep-2017 17:00 2.8 N 22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 20:00 1.6 NE 23-Sep-2017 20:00 1.6 NE 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 <td>22-Sep-2017</td> <td>13:00</td> <td>3.1</td> <td>ENE</td>	22-Sep-2017	13:00	3.1	ENE
22-Sep-2017 16:00 3.2 ENE 22-Sep-2017 17:00 2.8 N 22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017	22-Sep-2017	14:00	3.2	ENE
22-Sep-2017 17:00 2.8 N 22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 10:00 3 NE 23-Sep-2017	22-Sep-2017	15:00	3	ENE
22-Sep-2017 18:00 2.1 N 22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017	22-Sep-2017	16:00	3.2	ENE
22-Sep-2017 19:00 1.8 NNE 22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017	22-Sep-2017	17:00	2.8	N
22-Sep-2017 20:00 1.9 N 22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017	22-Sep-2017	18:00	2.1	N
22-Sep-2017 21:00 1.7 W 22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 5:00 1.6 NE 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 10:00 3.4 N 23-Sep-2017 11:00 3.4 N 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017	22-Sep-2017	19:00	1.8	NNE
22-Sep-2017 22:00 1.6 W 22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017	22-Sep-2017	20:00	1.9	N
22-Sep-2017 23:00 1.8 ENE 23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017	22-Sep-2017	21:00	1.7	W
23-Sep-2017 0:00 1.6 NE 23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 18:00 2.7 NE 23-Sep-2017	22-Sep-2017	22:00	1.6	W
23-Sep-2017 1:00 1.7 N 23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.7 NE 23-Sep-2017	22-Sep-2017	23:00	1.8	ENE
23-Sep-2017 2:00 1.8 NW 23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 19:00 2.9 SW 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 </td <td>23-Sep-2017</td> <td>0:00</td> <td>1.6</td> <td>NE</td>	23-Sep-2017	0:00	1.6	NE
23-Sep-2017 3:00 1.7 NE 23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 23:00 <t< td=""><td>23-Sep-2017</td><td>1:00</td><td>1.7</td><td>N</td></t<>	23-Sep-2017	1:00	1.7	N
23-Sep-2017 4:00 1.6 ESE 23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 <t< td=""><td>23-Sep-2017</td><td>2:00</td><td>1.8</td><td>NW</td></t<>	23-Sep-2017	2:00	1.8	NW
23-Sep-2017 5:00 1.6 ESE 23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 <td>23-Sep-2017</td> <td>3:00</td> <td>1.7</td> <td>NE</td>	23-Sep-2017	3:00	1.7	NE
23-Sep-2017 6:00 1.6 NE 23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 <td>23-Sep-2017</td> <td>4:00</td> <td>1.6</td> <td>ESE</td>	23-Sep-2017	4:00	1.6	ESE
23-Sep-2017 7:00 1.8 SSW 23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	5:00	1.6	ESE
23-Sep-2017 8:00 2 W 23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	6:00	1.6	NE
23-Sep-2017 9:00 2.4 WSW 23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	7:00	1.8	SSW
23-Sep-2017 10:00 3 NE 23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	8:00	2	W
23-Sep-2017 11:00 3.4 N 23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	9:00	2.4	WSW
23-Sep-2017 12:00 3.2 ESE 23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	10:00	3	NE
23-Sep-2017 13:00 3.5 ESE 23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	11:00	3.4	N
23-Sep-2017 14:00 3.3 ENE 23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	12:00	3.2	ESE
23-Sep-2017 15:00 3.2 SE 23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	13:00	3.5	ESE
23-Sep-2017 16:00 3.3 S 23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	14:00	3.3	ENE
23-Sep-2017 17:00 2.9 SW 23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	15:00	3.2	SE
23-Sep-2017 18:00 2.7 NE 23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	16:00	3.3	S
23-Sep-2017 19:00 2.6 ENE 23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	17:00	2.9	SW
23-Sep-2017 20:00 2.2 ENE 23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	18:00	2.7	NE
23-Sep-2017 21:00 2 ENE 23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	19:00	2.6	ENE
23-Sep-2017 22:00 2 ENE 23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	20:00	2.2	ENE
23-Sep-2017 23:00 1.9 NE 24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	21:00	2	ENE
24-Sep-2017 0:00 1.9 NNE	23-Sep-2017	22:00	2	ENE
	23-Sep-2017	23:00	1.9	NE
24-Sep-2017 1:00 2 ENE	24-Sep-2017	0:00	1.9	NNE
	24-Sep-2017	1:00	2	ENE

	<u> </u>		
24-Sep-2017	2:00	1.8	E
24-Sep-2017	3:00	1.8	E
24-Sep-2017	4:00	2	SE
24-Sep-2017	5:00	2.3	ENE
24-Sep-2017	6:00	2	ENE
24-Sep-2017	7:00	1.9	Е
24-Sep-2017	8:00	2.4	ESE
24-Sep-2017	9:00	2.7	NE
24-Sep-2017	10:00	3	ENE
24-Sep-2017	11:00	3.3	ESE
24-Sep-2017	12:00	3.3	NE
24-Sep-2017	13:00	3.4	ENE
24-Sep-2017	14:00	3.3	ENE
24-Sep-2017	15:00	3.3	NE
24-Sep-2017	16:00	3.2	NE
24-Sep-2017	17:00	3.1	NE
24-Sep-2017	18:00	2.5	ENE
24-Sep-2017	19:00	2.3	NE
24-Sep-2017	20:00	2.1	NE
24-Sep-2017	21:00	2.3	ENE
24-Sep-2017	22:00	2.1	ENE
24-Sep-2017	23:00	2.2	ENE
25-Sep-2017	0:00	2.3	ENE
25-Sep-2017	1:00	2.3	ENE
25-Sep-2017	2:00	2.4	SE
25-Sep-2017	3:00	2.1	Е
25-Sep-2017	4:00	2.1	E
25-Sep-2017	5:00	2.1	Е
25-Sep-2017	6:00	1.8	Е
25-Sep-2017	7:00	1.7	NNE
25-Sep-2017	8:00	2	NE
25-Sep-2017	9:00	2.3	NNE
25-Sep-2017	10:00	2.7	ESE
25-Sep-2017	11:00	2.9	SSE
25-Sep-2017	12:00	3.2	NE
25-Sep-2017	13:00	2.8	NE
25-Sep-2017	14:00	2.8	NNE
1	1	1	1

	1	T	
25-Sep-2017	15:00	2.8	NNE
25-Sep-2017	16:00	2.7	SSE
25-Sep-2017	17:00	2.2	ENE
25-Sep-2017	18:00	1.9	NE
25-Sep-2017	19:00	1.7	ENE
25-Sep-2017	20:00	1.5	ENE
25-Sep-2017	21:00	1.3	ENE
25-Sep-2017	22:00	1.5	Е
25-Sep-2017	23:00	1.4	ENE
26-Sep-2017	0:00	1.3	ENE
26-Sep-2017	1:00	1.2	ENE
26-Sep-2017	2:00	1.3	NE
26-Sep-2017	3:00	1.6	ENE
26-Sep-2017	4:00	1.2	ENE
26-Sep-2017	5:00	1.1	ENE
26-Sep-2017	6:00	0.9	ENE
26-Sep-2017	7:00	1.2	ENE
26-Sep-2017	8:00	1.6	NE
26-Sep-2017	9:00	1.8	NE
26-Sep-2017	10:00	2.3	NE
26-Sep-2017	11:00	2.5	NE
26-Sep-2017	12:00	2.9	ENE
26-Sep-2017	13:00	3.3	NE
26-Sep-2017	14:00	2.9	NE
26-Sep-2017	15:00	2.5	NNE
26-Sep-2017	16:00	2.8	NNE
26-Sep-2017	17:00	2.3	NE
26-Sep-2017	18:00	2.1	Е
26-Sep-2017	19:00	1.8	ESE
26-Sep-2017	20:00	1.5	ENE
26-Sep-2017	21:00	1.6	ENE
26-Sep-2017	22:00	1.4	ENE
26-Sep-2017	23:00	1.4	Е
27-Sep-2017	0:00	1.7	E
27-Sep-2017	1:00	1.5	ENE
27-Sep-2017	2:00	1.5	ESE
27-Sep-2017	3:00	1.5	NE
		_	

27-Sep-2017	4:00	1.4	Е
27-Sep-2017	5:00	1.4	ESE
27-Sep-2017	6:00	1.2	NNE
27-Sep-2017	7:00	1.2	SSE
27-Sep-2017	8:00	1.5	SSE
27-Sep-2017	9:00	2.2	NE
27-Sep-2017	10:00	2.5	ENE
27-Sep-2017	11:00	2.6	N
27-Sep-2017	12:00	2.9	ENE
27-Sep-2017	13:00	2.9	ENE
27-Sep-2017	14:00	3	Е
27-Sep-2017	15:00	2.7	ENE
27-Sep-2017	16:00	2.5	ENE
27-Sep-2017	17:00	2.6	ESE
27-Sep-2017	18:00	1.9	NNE
27-Sep-2017	19:00	1.6	NNE
27-Sep-2017	20:00	1.7	NNE
27-Sep-2017	21:00	2.2	NE
27-Sep-2017	22:00	1.4	ENE
27-Sep-2017	23:00	1.8	NE
28-Sep-2017	0:00	1.8	ENE
28-Sep-2017	1:00	1.7	NE
28-Sep-2017	2:00	1.8	ENE
28-Sep-2017	3:00	1.9	E
28-Sep-2017	4:00	1.9	NNE
28-Sep-2017	5:00	1.7	ENE
28-Sep-2017	6:00	1.6	NE
28-Sep-2017	7:00	1.6	ENE
28-Sep-2017	8:00	1.9	NE
28-Sep-2017	9:00	2.1	ESE
28-Sep-2017	10:00	4.4	ENE
28-Sep-2017	11:00	4.6	ENE
28-Sep-2017	12:00	4.6	ENE
28-Sep-2017	13:00	4.6	NNE
28-Sep-2017	14:00	4.4	ESE
28-Sep-2017	15:00	4.4	ESE
28-Sep-2017	16:00	4.3	SSW
I			

28-Sep-2017	17:00	3.7	SSE
28-Sep-2017	18:00	3.9	ENE
28-Sep-2017	19:00	3.5	ENE
28-Sep-2017	20:00	3.5	NNE
28-Sep-2017	21:00	3.7	NNE
28-Sep-2017	22:00	3.6	NNE
28-Sep-2017	23:00	3.7	NE
29-Sep-2017	0:00	4	NE
29-Sep-2017	1:00	3.8	ESE
29-Sep-2017	2:00	4	ENE
29-Sep-2017	3:00	4.2	NNE
29-Sep-2017	4:00	3.8	NNE
29-Sep-2017	5:00	4.7	NNE
29-Sep-2017	6:00	4.5	NE
29-Sep-2017	7:00	3.7	NNE
29-Sep-2017	8:00	4	ESE
29-Sep-2017	9:00	4.3	ENE
29-Sep-2017	10:00	4.1	W
29-Sep-2017	11:00	4.5	NE
29-Sep-2017	12:00	4.7	NNE
29-Sep-2017	13:00	4.6	ENE
29-Sep-2017	14:00	4.6	ENE
29-Sep-2017	15:00	4.6	N
29-Sep-2017	16:00	4.4	NE
29-Sep-2017	17:00	4.5	ENE
29-Sep-2017	18:00	4.2	ENE
29-Sep-2017	19:00	4	W
29-Sep-2017	20:00	3.9	NNE
29-Sep-2017	21:00	3.8	N
29-Sep-2017	22:00	4.1	SSE
29-Sep-2017	23:00	3.7	SE
30-Sep-2017	0:00	3.8	WSW
30-Sep-2017	1:00	3.9	SSE
30-Sep-2017	2:00	3.7	SSE
30-Sep-2017	3:00	1.8	SSE
30-Sep-2017	4:00	2	ENE
30-Sep-2017	5:00	2.1	ENE
			•

30-Sep-2017	6:00	1.9	NE
30-Sep-2017	7:00	2	NE
30-Sep-2017	8:00	2.3	NNE
30-Sep-2017	9:00	2.7	NE
30-Sep-2017	10:00	3	ENE
30-Sep-2017	11:00	3.3	E
30-Sep-2017	12:00	3.7	ENE
30-Sep-2017	13:00	3.6	SSE
30-Sep-2017	14:00	3.5	NE
30-Sep-2017	15:00	3.4	NNE
30-Sep-2017	16:00	3.1	NNE
30-Sep-2017	17:00	2.7	ENE
30-Sep-2017	18:00	2.3	SW
30-Sep-2017	19:00	2.2	WSW
30-Sep-2017	20:00	2.2	W
30-Sep-2017	21:00	2.1	WSW
30-Sep-2017	22:00	2.1	NE
30-Sep-2017	23:00	2.2	ESE

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KLN/2016/04

Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for September 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Sep	2-Sep
3-Sep	4-Sep	5-Sep	6-Sep	7-Sep	8-Sep	9-Sep
			1 hr TSP X3 [AM2]		Noise	
		24hr TSP AM2(A)	Noise [M4]		[M3, M5(C)]	
10-Sep	11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep
	24hr TSP AM2(A)	1 hr TSP X3 [AM2] Noise [M4]		Noise [M3, M5(C)]		24hr TSP AM2(A)
17-Sep	18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep
	1 hr TSP X3 [AM2]		Noise [M3, M5(C)]			1 hr TSP X3 [AM2]
	Noise [M4]				24hr TSP AM2(A)	
24-Sep	25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep
		Noise [M3, M5(C)]			1 hr TSP X3 [AM2] Noise	
				24hr TSP AM2(A)	[M4]	

Air Quality Monitoring Station

Noise Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3 - Cognitio College M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home

Contract No. KLN/2016/04

Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for October 2017

Sunday Monday Tuesday Wednesday Thursday Friday 1-Oct 2-Oct 3-Oct 4-Oct 5-Oct 6-Oct 1 hr TSP X3 [AM2] [AM2]	Saturday 7-Oct
1 hr TSP X3 [AM2]	
[AM2]	
N. S.	
Noise Noise [M4] [M3, M5(C)]	
24hr TSP	
AM2(A)	
8-Oct 9-Oct 10-Oct 11-Oct 12-Oct 13-Oct	14-Oct
1 hr TSP X3	1 hr TSP X3
[AM2]	[AM2]
Noise Noise	
[M4] [M3, M5(C)]	A 41
24hr TSP AM2(A)	24hr TSP
15-Oct 16-Oct 17-Oct 18-Oct 19-Oct 20-Oct	AM2(A) 21-Oct
1 hr TSP X3	21-000
[AM2]	
Noise Noise	
[M3, M5(C)] [M4]	
24hr TSP	
AM2(A)	***
22-Oct 23-Oct 24-Oct 25-Oct 26-Oct 27-Oct 1 hr TSP X3 25-Oct 25-Oct<	28-Oct
[AM2]	
[AM2]	
Noise Noise	
[M4] [M3, M5(C)]	
24hr TSP	
AM2(A)	
29-Oct 30-Oct 31-Oct	
1 hr TSP X3	
[AM2]	
Noise	
[M4]	
24hr TSP	
AM2(A)	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

Noise Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3 - Cognitio College M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home


APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

Location AM2	- Lee Kau	Yan Memo	rial School
Date	Time	Weather	Particulate Concentration (µg/m3)
6-Sep-17	13:40	Cloudy	146.1
6-Sep-17	14:40	Cloudy	118.9
6-Sep-17	15:40	Cloudy	137.4
12-Sep-17	13:10	Cloudy	85.8
12-Sep-17	14:10	Cloudy	84.7
12-Sep-17	15:10	Cloudy	89.1
18-Sep-17	13:15	Sunny	140.8
18-Sep-17	14:15	Sunny	142.8
18-Sep-17	15:15	Sunny	152.5
23-Sep-17	13:05	Sunny	178.0
23-Sep-17	14:05	Sunny	182.3
23-Sep-17	15:05	Sunny	173.8
29-Sep-17	8:55	Sunny	69.7
29-Sep-17	9:55	Sunny	71.7
29-Sep-17	10:55	Sunny	66.0
		Average	122.6
		Maximum	182.3
		Minimum	66.0

MA16043/App E - 1hr TSP Cinotech

1-hr TSP Concentration Levels



Title Contract No. KLN/2016/04
Environmental Monitoring Works for Contract No. KL/2015/02
Kai Tak Development –Stage 5A Infrastructure at Former North Apron
Graphical Presentation of 1-hour TSP Monitoring Results

Scale N.T.S Project No. MA16043

Date Sep 17 Appendix E



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix F - 24-hour TSP Monitoring Results


Location AM2(A) - Ng Wah Catholic Secondary School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
5-Sep-17	Cloudy	300.5	759.4	2.9229	3.0662	0.1433	15523.2	15547.2	24.0	1.23	1.23	1.23	1772.0	80.9
11-Sep-17	Cloudy	303.4	760.1	2.8871	3.0056	0.1185	15571.2	15595.2	24.0	1.23	1.22	1.23	1764.3	67.2
16-Sep-17	Sunny	304.1	761.4	3.3591	3.5771	0.2180	15619.2	15643.2	24.0	1.23	1.22	1.22	1763.8	123.6
22-Sep-17	Sunny	299.7	760.7	3.3186	3.4006	0.0820	15667.2	15691.2	24.0	1.23	1.23	1.23	1775.9	46.2
28-Sep-17	Sunny	303.5	760.1	3.3236	3.5027	0.1791	15715.2	15739.2	24.0	1.22	1.22	1.22	1755.7	102.0
													Min	46.2
													Max	123.6
													Average	84.0

MA16043/App F - 24hr TSP

24-hr TSP Concentration Levels





Title	Contract No. KLN/2016/04	Scale		Project		
	Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron		N.T.S	No.	MA16043	CINOTECH
	Graphical Presentation of 24-hour TSP Monitoring Results	Date	Sep 17	Appendi	F	CINOICCI

APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix G - Noise Monitoring Results

Location M3 -	Location M3 - Cognitio College												
					Ur	nit: dB (A) (30-min)							
Date	Time	Weather	Mea	sured Noise I	Construction Noise Level								
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}						
8-Sep-17	10:45	Cloudy	79.4	80.9	77.2	79.1	67.6						
14-Sep-17	11:30	Sunny	79.7	80.3	76.2	79.6	63.3						
20-Sep-17	13:00	Sunny	79.5	81.3	77.2	79.4	63.1						
26-Sep-17	11:30	Sunny	78.2	79.7	76.1	78.3	78.2Measured ≦ Background						

Location M4 -	Location M4 - Lee Kau Yan Memorial School												
Unit: dB (A) (30-min)													
Date	Time	Weather	Mea	sured Noise	Construction Noise Level								
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}						
6-Sep-17	14:30	Cloudy	74.8	76.2	73.1		74.8 Measured ≤ Baseline						
12-Sep-17	13:10	Cloudy	73.9	75.0	71.1	76.7	73.9 Measured ≤ Baseline						
18-Sep-17	13:45	Sunny	76.1	77.5	74.2	70.7	76.1 Measured ≤ Baseline						
29-Sep-17	10:00	Sunny	76.0	77.0	74.0		76.0 Measured ≦ Baseline						

Location M5(C) - Mercy Grace's Home												
			Unit: dB (A) (30-min)									
Date	Time	Weather	Mea	sured Noise I	Level	Background Noise	Construction Noise Level					
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}					
8-Sep-17	11:30	Cloudy	74.7	76.3	72.5	74.8	74.7 Measured ≦Background					
14-Sep-17	11:25	Sunny	77.4	78.9	75.0	77.5	77.4 Measured ≦ Background					
20-Sep-17	13:00	Cloudy	76.3	78.7	74.0	76.1	62.8					
26-Sep-17	11:30	Sunny	78.3	80.0	76.0	78.2	61.9					

MA16043/App G - Noise Cinotech



APPENDIX H SUMMARY OF EXCEEDANCE

Appendix H - Summary of Exceedance

Exceedance Report for Contract No. KL/2015/02

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Checklist Reference Number	170906
Date	6 September 2017
Time	14:00-16:00

Ref. No.	Non-Compliance	Related Item No.
<u>.</u>	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
170906-R02	• The drainage pipe should be properly diverted to the sedimentation tank for proper desilting function. (Portion 1)	В1
170906-R03	Stagnant water accumulated on the drip tray for generator should be removed. (Portion 1)	В 8
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170906-R01	General refuse should be properly disposed of. (Portion 1)	E 1 iii
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	· -
	H. Others	
	Follow-up on previous audit sections (Ref. No.: 170831), all environmental deficiencies were improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	KC Chung	Chin	6 September 2017
Checked by	Dr. Priscilla Choy	WI	6 September 2017

Checklist Reference Number	170913
Date	13 September 2017
	09:30-11:30

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170913-R01	General refuse should be properly disposed of. (Portion 1)	E 1 iii
170913-R03	Drip tray should be provided for the chemical containers stored on site. (Portion B5)	F 9
	F. Visual and Landscape	
170913-R02	Materials placed in the tree protection zone should be removed. (Portion B5)	F 1
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit sections (Ref. No.: 170906), follow up action is required for item 170906-R01 which is remarked as 170913-R01.	

	Name	Signature	Date
Recorded by	KC Chung	Clay	13 September 2017
Checked by	Dr. Priscilla Choy	NI	13 September 2017

Checklist Reference Number	170918
Date	18 September 2017
Time	14:00-16:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170918-O01	Drip tray should be provided to chemical container at Portion 1.	E 9
170918-R01	Waste skip at Portion 1 should be maintained more frequently.	E1 iii
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit sections (Ref. No.: 170913), all environmental deficiency was identified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Kelvin Koo	4	18 September 2017
Checked by	Dr. Priscilla Choy	NI	18 September 2017

Checklist Reference Number	170925
Date	25 September 2017
Time	14:00-16:00

Ref. No.	Non-Compliance	Related Item No.
	None identified	Tiem No.
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	Item 140.
	No environmental deficiency was identified during site inspection.	
·	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
170925-R01	Material placed within the tree protection zone should be removed. (Portion B5)	F1
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit sections (Ref. No.: 170918), all environmental deficiency was identified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	KC Chung	0	25 September 2017
Checked by	Dr. Priscilla Choy	NI	25 September 2017

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Action Level being	Identify source and investigate the	Check monitoring data submitted	1. Notify Contractor.	Rectify any unacceptable practice;	
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if	
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.	
	3. Repeat measurement to confirm finding.	method.			
Action Level being	Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	1. Discuss with ET and IEC on proper	
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;	
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial	
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three	
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;	
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;	
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.	
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of		
	6. If exceedance continues, arrange		remedial measures;		
	meeting with IEC and ER;		5. Conduct meeting with ET and		
	7. If exceedance stops, cease additional		IEC if exceedance continues.		
	monitoring.				
Limit Level being	Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid	
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;	
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper	
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;	
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial	
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three	

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
Limit Level being	1. Notify IEC, ER, Contractor and	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	VENT				
	ET	IEC	ER	CONTRACTOR	
Action Level	1. Notify ER, IEC and Contractor;	1. Review the investigation	1. Confirm receipt of	1. Submit noise mitigation	
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;	
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation	
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.	
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be	
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after	
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)	
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;		
	check mitigation effectiveness.	(The above actions should be	4. Supervise the		
	(The above actions should be taken	taken within 2 working days after	implementation of remedial		
	within 2 working days after the	the exceedance is identified)	measures.		
	exceedance is identified)		(The above actions should be		
			taken within 2 working days		
			after the exceedance is		
			identified)		
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to	
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;	
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial	
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3	
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;	
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed	
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;	

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

Event/Action Plan for Landscape and Visual

EVENT	ACTION				
ACTION LEVEL	ET	IEC	ER	CONTRACTOR	
Design Check	1. Check final	1. Check report.	Undertake remedial design if necessary		
	design conforms to	2. Recommend			
	the requirements	remedial design if			
	of EP and prepare	necessary			
	report.				
Non-conformity on one occasion	1. Identify Source	1. Check report	Notify Contractor	Amend working methods	
	2. Inform IEC and	2. Check Contractor's	2. Ensure remedial measures are properly	2. Rectify damage and	
	ER	working method	implemented	undertake any necessary	
	3. Discuss remedial	3. Discuss with ET and		replacement	
	actions with IEC,	Contractor on possible			
	ER and Contractor	remedial measures			
	4. Monitor remedial	4. Advise ER on			
	actions until	effectiveness of			
	rectification has	proposed remedial			
	been completed	measures.			
		5. Check implementation			
		of remedial measures.			
Repeated Non-conformity	1. Identify Source	1. Check monitoring	1. Notify Contractor	Amend working methods	
	Inform IEC and	report	2. Ensure remedial measures are properly	2. Rectify damage and	

ER	2. Check Contractor's	implemented	undertake any necessary
2. Increas	se working method		replacement
monitorin	ng 3. Discuss with ET and		
frequenc	cy Contractor on possible		
3. Discus	ss remedial remedial measures		
actions w	with IEC, 4. Advise ER on		
ER and 0	Contractor effectiveness of		
4. Monito	or remedial proposed remedial		
actions u	until measures		
rectificati	ion has 5. Supervise		
been cor	mpleted implementation of		
5. If non-o	conformity remedial measures.		
stops, ce	ease		
additiona	al		
monitorin	ng		

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

${\bf Appendix} \; {\bf K-Summary} \; {\bf of} \; {\bf Implementation} \; {\bf Schedule} \; {\bf of} \; {\bf Mitigation} \; {\bf Measures} \; {\bf for} \; {\bf Construction} \; {\bf Phase}$

EIA Ref.	Pagemented Mitigation Magazina	Implementation
EIA Rei.	Recommended Mitigation Measures	Status
Construc	ction Air Quality	
S6.5	8 times daily watering of the work site with active dust emitting activities.	۸
S6.8	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation	
	measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative	
	dust impacts.	
	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable	٨
	sheeting to reduce dust emission.	
	Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying	٨
	area should have properly fitted side and tail boards.	
	Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be	٨
	dampened and covered by a clean tarpaulin.	
	The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The	٨
	material should also be dampened if necessary before transportation.	
	The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated	٨
	roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	
	Vehicle washing facilities should be provided at every vehicle exit point.	۸
	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	۸
	be paved with concrete, bituminous materials or hardcores.	
	Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain	۸
	the entire road surface wet.	
	Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on	۸
	the top and the three sides.	
	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	۸

S6.8	•	DWFI compound for JVBC:	N/A
		A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS	
		by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of	
		the compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the	
		potential odour emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations	
		within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high efficiency	
		deodorizers before discharge to the atmosphere.	
	•	Desilting compound for KTN:	N/A
		Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the	
		KTAC and KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities	
		will form part of the compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully	
		mitigate the potential odour emissions from the headspace of KTN near the existing discharge locations. The odour generating	
		operations within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high	
		efficiency deodorizers before discharge to the atmosphere.	
	•	Decking or reconstruction of KTN within apron area:	N/A
		It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1	
		to the north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with	
		nonodorous fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water	
		surface of not more than 16m.	
	•	Localised maintenance dredging:	N/A
		Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and	
		KTTS. With reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of	
		KTAC (i.e. to the north of taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of	
		KTAC, and the area near the JVC discharge have water depths shallower than 3.5m. The area involved would be about 40% of	
		the northern KTAC and the dredging depth required would be from about 2.7m to less than 1m. The maintenance dredging to be	
		carried out prior to the occupation of any new development in the immediate vicinity of KTAC to avoid potential localized odour	

	impacts at the future ASRs during the maintenance dredging operation.	
	Improvement of water circulation in KTAC and KTTS:	N/A
	600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be	
	substantially improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be	
	increased.	
	In-situ sediment treatment by bioremediation:	N/A
	Bioremediation would be applied to the entire KTAC and KTTS.	
Constru	uction Noise	
S7.8	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air	۸
	Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	
S7.9	Good Site Practice:	
	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	۸
	Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction	۸
	program.	
	Mobile plant, if any, should be sited as far away from NSRs as possible.	۸
	Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be	۸
	throttled down to a minimum.	
	Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away	۸
	from the nearby NSRs.	
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site	۸
	construction activities.	
S7.9	Scheduling of Construction Works during School Examination Period	۸
S7.8	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
S7.8	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A

S7.8	(i)	Provision of low noise surfacing in a section of Road L4 before occupation of Site 1I1; and	N/A
	(ii)	Setback of building about 5m from site boundary.	N/A
S7.8	Setba	ck of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
S7.8	(i)	avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive	N/A
		façade of class room facing Road L2 and L4; and	
	(ii)	for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or	N/A
		do not provide the facades with openable window.	
S7.8	(i)	avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or	N/A
	(ii)	provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s)	N/A
		located at less than 55m away from To Kwa Wan Road to no more than 25m above ground	
S7.8	(i)	avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po	٨
		Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to	
		minimise the potential traffic noise impacts from the slip road	
S7.8	All the	ventilation fans installed in the below will be provided with silencers or acoustics treatment.	
	(i)	SPS	N/A
	(ii)	ESS	N/A
	(iii)	Tunnel Ventilation Shaft	N/A
	(iv)	EFTS depot	N/A
S7.8	Install	ation of retractable roof or other equivalent measures	N/A
Constr	uction V	Vater Quality	
S8.8	The fo	ollowing mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including:	
		Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply;	N/A
		Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty	N/A
		pumps;	
		An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and	N/A

${\bf Appendix} \; {\bf K-Summary} \; {\bf of} \; {\bf Implementation} \; {\bf Schedule} \; {\bf of} \; {\bf Mitigation} \; {\bf Measures} \; {\bf for} \; {\bf Construction} \; {\bf Phase}$

	For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should	N/A
	be provided so that swift actions could be taken in case of malfunction of unmanned facilities	
S8.8	Construction Phase	
	Marine-based Construction	
	Capital and Maintenance Dredging for Cruise Terminal	
	Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT	N/A
	Dredging.	
S8.8	Fireboat Berth, Runway Opening and Road T2	
	Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any	N/A
	dredging and filling activities in open water.	
S8.8	Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a	N/A
	maximum production rate of 1,000m³ per day using one grab dredger.	
S8.8	The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be	N/A
	removed until completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of	
	the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works	
	area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after	
	completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of	
	2,000m³ per day using one grab dredger.	
8.8	Dredging for Road T2 should be conducted at a maximum rate of 8,000m³ per day (using four grab dredgers) whereas the sand filling	N/A
	should be conducted at a maximum rate of 2,000m3 per day (using two grab dredgers).	
8.8	Silt screens shall be applied to seawater intakes at WSD seawater intake.	N/A

S8.8	Land-based Construction	
	Construction Runoff	
	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion.	
	Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of	
	appropriate mitigation measures which include:	
	use of sediment traps	۸
	adequate maintenance of drainage systems to prevent flooding and overflow	۸
S8.8	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September).	۸
	All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days	
	of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year	
	when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	
S8.8	Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance.	۸
	The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection.	
	Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond.	
	Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of	
	efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	
S8.8	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are	۸
	recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is	
	flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S8.8	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m³ should be covered with	۸
	tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt	
	or debris into any drainage system.	
S8.8	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt,	۸
	construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	
S8.8	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and	*
	actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid	

	to the control of silty surface runoff during storm events.	
S8.8	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm	N/A(1)
	water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	
S8.8	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by	٨
	them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should	
	have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of	
	access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the	
	wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	
S8.8	Drainage	
	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities.	٨
	Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There	
	should be no direct discharge of effluent from the site into the sea	
S8.8	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the	۸
	controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and	
	efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original	
	condition when the construction work has finished or the temporary diversion is no longer required.	
S8.8	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110%	۸
	of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	
S8.8	Sewage Effluent	
	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment	۸
	facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer	
	system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction	
	workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	
		1

${\bf Appendix} \; {\bf K-Summary} \; {\bf of} \; {\bf Implementation} \; {\bf Schedule} \; {\bf of} \; {\bf Mitigation} \; {\bf Measures} \; {\bf for} \; {\bf Construction} \; {\bf Phase}$

S8.8	Stormwater Discharges	
	Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes	^
S8.8	Debris and Litter	
	In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur	Α
S8.8	Construction Works at or in Close Proximity of Storm Culvert or Seafront	
	The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	^
S8.8	The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	۸
S8.8	Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works	Λ
S8.8	Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	٨
S8.8	Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	۸
S8.8	Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	۸
S8.8	Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	۸
S8.8	Construction effluent, site run-off and sewage should be properly collected and/or treated.	*
S8.8	Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead	N/A

edge at bottom and properly supported props to prevent adverse impact on the storm water quality. S8.8 Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials. S8.8 Proper shoring may need to be erected in order to prevent soli/mud from slipping into the storm culvert/drainage channel/sea. N/A S8.8 Supervisory staff should be assigned to station on site to closely supervise and monitor the works A S8.8 Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation. N/A Construction Waste Management S9.5 Good Site Practices It is not articipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during the dredging activities include: Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. Training of site personnel in proper waste management and chemical waste handling procedures. A provision of sufficient waste disposal points and regular collection for disposal. Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A S9.5 Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste, Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals A Segregation and storage of differe			1
of construction materials. S8.8 Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea. N/A S8.8 Supervisory staff should be assigned to station on site to closely supervise and monitor the works A S8.8 Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation. N/A Construction Waste Management S9.5 Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during the dredging activities include: Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. Training of site personnel in proper waste management and chemical waste handling procedures. Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of		edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	
S8.8 Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea. NA S8.8 Supervisory staff should be assigned to station on site to closely supervise and monitor the works A Construction Waste Management S9.5 Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during the dredging activities include: Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. Training of site personnel in proper waste management and chemical waste handling procedures. A provision of sufficient waste disposal points and regular collection for disposal. Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). Maste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of	S8.8	Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage	N/A
Supervisory staff should be assigned to station on site to closely supervise and monitor the works Amine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation. N/A Construction Waste Management So.5 Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during the dredging activities include: Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. Training of site personnel in proper waste management and chemical waste handling procedures. Provision of sufficient waste disposal points and regular collection for disposal. Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). Asset Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of		of construction materials.	
S8.8 Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation. N/A Construction Waste Management S9.5 Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during the dredging activities include: Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective disposal to an approyriate facility, of all wastes generated at the site. Training of site personnel in proper waste management and chemical waste handling procedures. Provision of sufficient waste disposal points and regular collection for disposal. Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of	S8.8	Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	N/A
S9.5 Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during the dredging activities include: Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. Training of site personnel in proper waste management and chemical waste handling procedures. Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of	S8.8	Supervisory staff should be assigned to station on site to closely supervise and monitor the works	٨
S9.5 Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during the dredging activities include: Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. Training of site personnel in proper waste management and chemical waste handling procedures. Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes, waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable port	S8.8	Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	N/A
It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during the dredging activities include: Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. Training of site personnel in proper waste management and chemical waste handling procedures. Provision of sufficient waste disposal points and regular collection for disposal. Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of	Construc	tion Waste Management	
Recommendations for good site practices during the dredging activities include: Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. Training of site personnel in proper waste management and chemical waste handling procedures. Provision of sufficient waste disposal points and regular collection for disposal. Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of	S9.5	Good Site Practices	
Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. Training of site personnel in proper waste management and chemical waste handling procedures. Provision of sufficient waste disposal points and regular collection for disposal. Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated at the generation of waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals A Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of		It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to.	
and effective disposal to an appropriate facility, of all wastes generated at the site. Training of site personnel in proper waste management and chemical waste handling procedures. Provision of sufficient waste disposal points and regular collection for disposal. Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). Maste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of		Recommendations for good site practices during the dredging activities include:	
Training of site personnel in proper waste management and chemical waste handling procedures. Provision of sufficient waste disposal points and regular collection for disposal. Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposal sites. A recording system for the amount of wastes generated, recycled and disposal sites. A recording system for the amount of wastes generated, recycled and disposal sites. A recording system for the amount of wastes generated, recycled and disposal sites. A recording system for the amount of wastes generated, recycled and disposal sites. A recording system for the amount of wastes generated, recycled and disposal sites. A recording system for the amount of wastes generated, recyc		Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection	۸
Provision of sufficient waste disposal points and regular collection for disposal. Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). Naste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of		and effective disposal to an appropriate facility, of all wastes generated at the site.	
Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). A recording system for the amount of wastes generated, recycled and disposal sites). A recording system for the amount of wastes generated, recycled and disposal sites). A recording system for the amount of wastes generated, recycled and disposal sites). A recording system for the amount of wastes generated, recycled and disposal sites). A recording system for the amount of wastes generated, recycled and disposal sites). A recording system for the amount of wastes generated, recycled and disposal sites).		Training of site personnel in proper waste management and chemical waste handling procedures.	٨
transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). Naste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of		 Provision of sufficient waste disposal points and regular collection for disposal. 	٨
A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). Naste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of		Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by	٨
S9.5 Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: • Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals • Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of		transporting wastes in enclosed containers.	
Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of		A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	Λ
planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of	S9.5	Waste Reduction Measures	
reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of		Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the	
 Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of 		planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste	
Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of		reduction include:	
		Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals	Λ
materials and their proper disposal		Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of	Λ
		materials and their proper disposal	
Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be ^		• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be	٨
segregated from other general refuse generated by the work force		segregated from other general refuse generated by the work force	

	Any unused chemicals or those with remaining functional capacity should be recycled	۸
	Proper storage and site practices to minimise the potential for damage or contamination of construction materials	۸
S9.5	Dredged Marine Sediment	
	The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management	N/A
	of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the	
	Dumping at Sea Ordinance and is the responsibility of the Director of Environmental Protection (DEP)	
S9.5	The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC	N/A
	depending on their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal.	
	Contaminated sediment would require either Type 1 - Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or	
	Type 3 – Special Treatment / Disposal and must be dredged and transported with great care in accordance with ETWB TCW No.	
	34/2002. Subject to the final allocation of the disposal sites by MFC, the dredged contaminated sediment must be effectively isolated	
	from the environment and disposed properly at the designated disposal site	
S9.5	It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to	
	be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal	
	Sediment Quality Report to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply	
	for allocation of marine disposal sites and all necessary permits from relevant authorities for the disposal of dredged sediment. During	
	transportation and disposal of the dredged marine sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures	
	should be taken to minimise potential impacts on water quality:	
	Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be	N/A
	cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved	
	Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation.	N/A
	Transport barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea	
	Ordinance and as specified by the DEP	
	Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during	N/A
	loading or transportation	
	L	

S9.5	Construction and Demolition Material	
	Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact	
	from handling and transportation of C&D material. The mitigation measures include:	
	Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal,	۸
	the transient stockpiles should be located away from waterfront or storm drains as far as possible	
	Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric	۸
	Skip hoist for material transport should be totally enclosed by impervious sheeting	٨
	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site	٨
	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	۸
	be paved with concrete, bituminous materials or hardcores	
	The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting	۸
	to ensure dust materials do not leak from the vehicle	
	All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty	۸
	materials wet	
	The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust	۸
	generation from unloading	
	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of	۸
	size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the	
	surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB	
	TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the	
	contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An	
	Independent Environmental Checker should be responsible for auditing the results of the system.	

S9.5	Chemica	al Waste	
	After us	e, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of	*
	Practice	on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for	
	disposa	at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	
S9.5	General	Refuse	
	General	refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be	*
	employe	ed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage	
	methods	s (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by	
	wind, wa	astewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	
Constru	ction La	ndscape and Visual	
S13.9	CM1	*	
	CM2	Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be	٨
		submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations	
		of transplanted trees should be agreed prior to commencement of the work.	
	СМЗ	Control of night-time lighting.	N/A(1)
	CM4	Erection of decorative screen hoarding.	۸

Remarks:

- ^ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the Contractor
- Non-compliance but rectified by the Contractor
- X Non-compliance of mitigation measure
- N/A Not Applicable at this stage
- N/A(1) Not observed

APPENDIX L
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Period: September 2017

Contract No. KL/2015/02

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint/warning/summon and prosecution were received in the reporting period.

MA16043\App L

APPENDIX M SUMMARY OF WASTE GENERATION AND DISPOSAL RECORDS Department: <u>CEDD</u>

Contract No.: <u>KL/2015/02</u>

Project: Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area



Monthly Summary Waste Flow Table for 2017

As at 3 October 2017

	Actual Quantities of Inert C & D Materials Generated Monthly						Actual Quantities of C & D Wastes Generated Monthly				
Month	Total Quantity Generated	and Large Broken	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m³)	(in '000m ³)	(in '000m³)	(in '000m³)	(in '000m ³)	(in '000m³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m³)
Jan	6651	0	0	0	6651	0	0	0	0	0	7
Feb	8100	0	0	0	8100	0	0	0	0	0	0
Mar	24534	0	0	0	24534	0	0	0	0	0	21
Apr	5445	0	0	0	5445	0	0	0	0	0	21
May	7470	0	0	0	7470	0	0	0	0	0	49
June	4905	0	0	0	4905	0	0	0	0	0	35
Sub-total	57105	0	0	0	57105	0	0	0	0	0	133
July	342	0	0	0	342	0	0	0	0	0	35
Aug	153	0	0	0	153	0	0	0	0	0	42
Sept	0	0	0	0	0	0	0	0	0	0	105
Oct											
Nov											
Dec											
Total	57600	0	0	0	57600	0	0	0	0	0	315

Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m³)

Notes:

- (1) The performance targets are given in PS clause 6(14).
- (2) The waste flow table shall also include C & D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging material.
- (4) The Contractor shall also submit the latest forcast of the total amount of C&D materials exected to be generated from the Works, together with a braskdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or excreeding 50,00 m³. (PS Cleuse 25.02A(7) refers).