FUGRO TECHNICAL SERVICES LIMITED Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Tel : +852 2450 8233

Hong Kong.

Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



17th CONSOLIDATED MONTHLY **EM&A REPORT**

March 2018

| Client | : | Civil Engineering and Development Department, HKSAR |
|--------------|---|---|
| EP No. | : | EP-337/2009 – New Distributor Roads Serving the Planned Kai Tak Development Area |
| Contract No. | : | KLN/2016/05 – Independent Environmental Checker for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area |
| Report No. | : | 0087/16/ED/0711 |

| Prepared by | • | Wingo So |
|-------------|---|--------------|
| Reviewed by | : | Calvin Leung |
| | | / |

Certified by :

Colin Yung

Independent Environmental Checker Fugro Technical Services Limited



TABLE OF CONTENTS

| EXE | CUTIVE SU | JMMARY | I |
|------|-----------|--|---------|
| 1. | INTRODU | CTION | 1 |
| 2. | ENVIRON | MENTAL MONITORING AND AUDIT | 8 |
| 3. | SITE INS | PECTION | 11 |
| 4. | ENVIRON | MENTAL COMPLAINT AND NON-COMPLIANCE | 12 |
| 5. | IMPLEME | NTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES | S 13 |
| 6. | FUTURE | KEY ISSUES | 14 |
| 7. | CONCLU | SIONS | 17 |
| LIST | OF APPEN | DICES | |
| Арре | endix A | Monthly EM&A Report For Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at North Apron Area | |
| Арре | endix B | Monthly EM&A Report For Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at North Apron Area | |
| Арре | endix C | Monthly EM&A Report For Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern the Former Runway | Part of |
| Арре | endix D | Monthly EM&A Report For Contract No. KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the South Part of the Former Runway | nern |
| Арре | endix E | Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area | |



EXECUTIVE SUMMARY

Hong Kong.

- i. This is the 17th Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 March and 31 March 2018.
- ii. The EP-337/2009 relevant major construction activities undertaken in the reporting month are summarized as follow:

Contract No. KL/2010/03:

• NA (The works has been completed and no further EM&A submission is required.)

Contract No. KL/2012/02:

- Construction of remaining footpath at Concorde Road opposite to KTOB
- Road works at Concorde Road and Sam Chuk Street

Website : www.fugro.com

- Defect rectification work for SPK works areas
- CCTV for drainage system
- Planting

Contract No. KL/2012/03:

- Daily Cleaning
- Finishing works, E&M work in PS2
- Water test, backfill and sheet-pile removal in Heading 7A,
- Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
- Backfill and sheet-pile removal, installation of valve in 1L4
- Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
- Maintenance & Servicing Engineer's office in Portion 9
- Installation of drainage, UU laying works and Road works in Road D2
- Finishing works and E&M works in NPS
- Refer construction works of NPS in portion 4 sewerage; and
- Removal of excavated material in Portion 6

Contract No. KL/2014/01:

- TTA implementation, junction improvement works at Shing Fung Road, Wang Chiu Road / Sheung Yee Road and Wang Chiu Road / Kai Cheung Road;
- ELS installation and construction of box culvert and underpass;
- Construction of utilities trough at Kai Tak Bridge;
- Construction of pile caps, noise barrier footings, outfalls, deck structure and columns; and
- Laying of sewer, drainage and pavement.

Contract No. KL/2014/03:

- Excavation and laying of drainage pipe and manhole;
- Seawall modification works;
- Construction of tunnel box structure;
- D-wall construction works;
- Pumping test; and
- Excavation and ELS construction.

Contract No. KL/2015/02:

• Construction works for retaining wall at slip road S15

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

FUGRO TECHNICAL SERVICES LIMITED Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel Fax : +852 2450 8233 Fax : +852 2450 6138 : matlab@fugro.com



- Excavation with installation of ELS and utilities support at Subway SW6 within Kai Tak Site
- Carry out trial pits at carriageway of PERE (W/B)
- Install pedestrian deck at SKLR Playground
- Cut-off the part of pier wall at K72
- Construction of Box Culvert B5 (Wall and Topslab) and desilting opening
- Backfilling works for Box Culvert B2, B4 and B5
- Construction of Sleeve Pipes for DCS under Box Culvert B1
- DCS pipe laying works in Portion 6, Road D1
- Back-filling works in Road L7
- Drainage works in Road L7
- Drainage works in Portion 4
- Drainage and sewerage works in Portion 2 & 3

Breaches of the Action and Limit Levels

- iii. No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- iv. No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- v. No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

vi. No complaint, notification of summons or prosecution was received in this reporting month.

Reporting Changes

vii. There was no reporting change in the reporting month.



Future Key Issues

Hong Kong.

viii. The potential environmental impacts for the coming month and the control measures are shown in **Table I**:

Table I Summary of Key Issues for the Coming Month and Control Measures

Website : www.fugro.com

| Major Impact Prediction | Control Measures | | | | | | |
|--|---|--|--|--|--|--|--|
| Contract No. KL/2012/02: | | | | | | | |
| Air quality impact (dust) | Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. | | | | | | |
| Water quality impact (surface run-off) | Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. | | | | | | |
| Noise Impact | Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. | | | | | | |
| Contract No. KL/2 | 012/03: | | | | | | |
| Air quality impact (dust) | Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. | | | | | | |
| Water quality impact (surface run-off) | Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. | | | | | | |
| Noise Impact | Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. | | | | | | |
| Contract No. KL/2014/01: | | | | | | | |
| Air quality impact (dust) | Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. | | | | | | |
| Water quality impact (surface run-off) | Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to | | | | | | |

Ш

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



| Major Impact Prediction | Control Measures |
|---|--|
| Noise Impact | avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. |
| Contract No. KL/2 | * |
| Construction dust, construction noise, water quality, waste management and landscape and visual impact. | Sufficient watering of the works site with the active dust emitting activities; Limitation of the speed for vehicles on unpaved site roads; Properly cover or enclosure of the stockpiles and dusty materials; Good site practices on loading dusty materials; Providing sufficient vehicles washing facilities at every vehicle exit point; Good maintenance to the plant and equipment; Use of quieter plant and Quality Powered Mechanical Equipment (QPME); Use of acoustic fabric and noise barrier; Using the approved Non-road Mobile Machineries (NRMMs); Proper storage and handling of chemical; Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge; Onsite waste sorting and implementation of trip ticket system; Training of the site personnel in proper waste management and chemical waste handling procedures; Proper storage of the construction materials; Erection of decorative screen hoarding; Strictly following the Environmental Permits and Licenses; Provide sufficient mitigation measures as recommended in Approved EIA Reports |
| Contract No. KL/2 | 015/02: |
| Air quality impact (dust) | Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. |
| Water quality impact (surface run-off) | Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. |
| Noise Impact | Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. |

IV The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.



1. INTRODUCTION

1.1 Background

- 1.1.1 The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 March 2009.
- 1.1.3 The EP-337/2009 was issued on 23 April 2009 for the new distributor roads serving the planned Kai Tak Development to the following scale and slope:
 - a) Road D1 a dual 2-lane carriageway of approximately 1.3 km long.
 - b) Road D2 a dual 3-lane carriageway of approximately 1.1 km long.
 - c) Road D3 a dual 2-lane carriageway of approximately 2.3 km long.
 - d) Road D4 a dual 2-lane carriageway of approximately 0.9 km long.
- 1.1.4 The Civil Engineering and Development Department HKSAR has appointed Fugro Technical Services Limited (FTS) to undertake the role of Independent Environmental Checker (IEC) for the Contract No. KL/2015/02.
- 1.1.5 This is the 17th Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 March and 31 March 2018.

| Party | Position Name | | Telephone | Fax | | |
|-----------------------------|---|---------------------------|-----------|-----------|--|--|
| Contract No. KL/2012/02: | | | | | | |
| Project Proponent CEDD) | Senior Engineer | Mr. Mike Cho | 3106 2584 | 3579 4512 | | |
| Engineer's | SRE | Mr. Gary Cheung 2210 6100 | | 2210 6110 | | |
| Representative (ARUP) | RE | Ms. Edith Fung | 2210 0100 | 2210 0110 | | |
| IEC (ANewR) | IEC | Mr. Adi Lee | 2618 2836 | 3007 8648 | | |
| | ET Leader | Dr. Priscilla Choy | 2151 2089 | | | |
| ET (Cinotech) | Project Coordinator and Audit Team Leader | Ms. Ivy Tam | 2151 2090 | 3107 1388 | | |
| Main Contractor | Project Manager | Mr. Joe Yip | 9209 5920 | | | |
| (Build King) | Construction Manager | Mr. Cheung Wai Por | 9663 9908 | 2639 6208 | | |
| Contract No. KL/2012/0 | Contract No. KL/2012/03: | | | | | |
| Project Proponent (CEDD) | Senior Engineer | Mr. C. K. Choi | 2301 1174 | 2301 1277 | | |
| Engineer's | SRE | Mr. John Yam | 0700 0774 | 2012 0064 | | |
| Representative (AECOM) | RE | Mr. Jacky Pun 2798 0771 | | 3013 8864 | | |
| IEC (Arcadis) | IEC | Mr. Wong Fu Nam | 2911 2744 | 2805 5028 | | |
| ET (Cinctoch) | ET Leader | Dr. Priscilla Choy | 2151 2089 | 3107 1388 | | |
| ET (Cinotech) | Project Coordinator | Ms. Ivy Tam | 2151 2090 | 3107 1300 | | |

1.2 Summary of relevant Contract Information of Key Personnel

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel :+852 2450 8233 Fax :+852 2450 6138 E-mail :matlab@fugro.com Website : www.fugro.com



| Party | Position | Name | Telephone | Fax | | | |
|--------------------------------------|--------------------------|--------------------|---------------|-----------|--|--|--|
| | and Audit Team Leader | | | | | | |
| Main Contractor | Site Agent | Mr. Albert Ng | 3689 7752 | 3689 7726 | | | |
| (Kwan On) | One Agent | | 6146 6761 (Ho | otline) | | | |
| Contract No. KL/2014/0 | 1: | | | | | | |
| Project Proponent | Senior Engineer | Mr. Sunny Lo | 3579 2450 | 2570 4540 | | | |
| (CEDD) | Engineer | Mr. Keith Chu | 3579 2124 | 3579 4516 | | | |
| Engineer's Representative (AECOM) | CRE | Mr. Clive Cheng | 3746 1801 | 2798 0783 | | | |
| IEC (KSMC) | IEC | Dr. C. F. Ng | 2618 2166 | 2120 7752 | | | |
| | ET Leader | Dr. Priscilla Choy | 2151 2089 | | | | |
| ET (Cinotech) | Audit Team Leader | Ms. Ivy Tam | 2151 2090 | 3107 1388 | | | |
| Main Contractor (CCJV) | EO | Mr. Dennis Ho | 2960 1398 | 2960 1399 | | | |
| Contract No. KL/2014/03: | | | | | | | |
| Project Proponent (CEDD) | Co-ordinator | Ms. Amy Chu | 3106 3172 | 2369 4980 | | | |
| Engineer's Representative (HMJV) | CRE | Mr. Chris Wong | 3742 3803 | 3742 3899 | | | |
| IEC (Ramboll Hong Kong Limited) | IEC | Mr. F. C. Tsang | 3465 2851 | 3465 2899 | | | |
| ET (MCL) | ET Leader | Mr. Colin Yung | 3565 4114 | 3565 4160 | | | |
| Main Contractor (CRBC) | Site Agent | Mr. Arnold Chan | 9380 4110 | 2283 1689 | | | |
| | EO | Mr. Calvin So | 9724 6254 | 2203 1003 | | | |
| Contract No. KL/2015/02: | | | | | | | |
| Project Proponent (CEDD) | Senior Engineer | Ms. K. Pong | 2301 1466 | 2369 4980 | | | |
| Engineer's Representative (AECOM) | SRE | Mr. Vincent Lee | 2798 0771 | 2798 0783 | | | |
| IEC (FTS) | IEC | Mr. Colin Yung | 3565 4114 | 2450 8032 | | | |
| | ET Leader | Dr. Priscilla Choy | 2151 2089 | | | | |
| ET (Cinotech) | Audit Team Leader | Ms. Ivy Tam | 2151 2090 | 3107 1388 | | | |
| Main Contractor (PWHJV) | Site Agent | Mr. W. M. Wong | 6386 3535 | 2398 8301 | | | |

1.3 Summary of Construction Programme and Activities

- 1.3.1 The construction programme of each Contract is summarized in the appendices of the corresponding Monthly EM&A.
- 1.3.2 The major construction activities undertaken in the reporting month are summarized as follow:

Contract No. KL/2010/03:

• NA (The works has been completed and no further EM&A submission is required.)

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



Contract No. KL/2012/02:

- Construction of remaining footpath at Concorde Road opposite to KTOB
- Road works at Concorde Road and Sam Chuk Street
- · Defect rectification work for SPK works areas
- CCTV for drainage system
- Planting

Contract No. KL/2012/03:

- Daily Cleaning
- Finishing works, E&M work in PS2
- Water test, backfill and sheet-pile removal in Heading 7A,
- Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
- Backfill and sheet-pile removal, installation of valve in 1L4
- Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
- Maintenance & Servicing Engineer's office in Portion 9
- Installation of drainage, UU laying works and Road works in Road D2
- Finishing works and E&M works in NPS
- Refer construction works of NPS in portion 4 sewerage; and
- Removal of excavated material in Portion 6

Contract No. KL/2014/01:

- TTA implementation, junction improvement works at Shing Fung Road, Wang Chiu Road / Sheung Yee Road and Wang Chiu Road / Kai Cheung Road;
- ELS installation and construction of box culvert and underpass;
- Construction of utilities trough at Kai Tak Bridge;
- · Construction of pile caps, noise barrier footings, outfalls, deck structure and columns; and
- Laying of sewer, drainage and pavement.

Contract No. KL/2014/03:

- Excavation and laying of drainage pipe and manhole;
- Seawall modification works;
- Construction of tunnel box structure;
- D-wall construction works;
- Pumping test; and
- Excavation and ELS construction.

Contract No. KL/2015/02:

- Construction works for retaining wall at slip road S15
- Excavation with installation of ELS and utilities support at Subway SW6 within Kai Tak Site
- Carry out trial pits at carriageway of PERE (W/B)
- Install pedestrian deck at SKLR Playground
- Cut-off the part of pier wall at K72
- Construction of Box Culvert B5 (Wall and Topslab) and desilting opening
- Backfilling works for Box Culvert B2, B4 and B5
- Construction of Sleeve Pipes for DCS under Box Culvert B1
- DCS pipe laying works in Portion 6, Road D1
- Back-filling works in Road L7
- Drainage works in Road L7
- Drainage works in Portion 4



• Drainage and sewerage works in Portion 2 & 3

1.4 Summary of Inter-relationship with the environmental protection/ mitigation measures with the construction programme

1.4.1 The summary of inter-relationship with environmental protection/mitigation measures are presented as follow:

| Major Environmental Impact | Control Measures |
|--|--|
| Contract No. KL/2012/02: | |
| Noise, dust impact, water quality and waste generation | Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement. |
| Contract No. KL/2012/03: | |
| Dust, Water Quality, Waste Management (Construction of superstructure of Pumping Station PS2 and NPS) | Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and On-site waste sorting and implementation of trip ticket system. |
| Dust, Noise (Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6) | Use of quiet plant and well-maintained construction plant; and Properly cover the stockpiles; |
| Noise, Waste Management (Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11) | Use of quiet plant and well-maintained construction plant; and Provide hoarding. Good management and control on construction waste reduction |
| Noise (Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road.) | Use of quiet plant and well-maintained construction plant; and Provide hoarding. |
| Noise, Water Quality (Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from | Use of quiet plant and well-maintained construction plant; and Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall. |

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



| Major Environmental Impact | Control Measures | | |
|---|--|--|--|
| stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6; Installation of DCS) | | | |
| Contract No. KL/2014/01: | | | |
| Noise, dust impact, water quality and waste generation | Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide mitigation measure to temporary use of chemicals; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement. | | |
| Contract No. KL/2014/03: | | | |
| Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact | Sufficient watering of the works site with the active dust emitting activities; Limitation of the speed for vehicles on unpaved site roads; Properly cover or enclosure of the stockpiles and dusty materials; Good site practices on loading dusty materials; Providing sufficient vehicles washing facilities at every vehicle exit point; Good maintenance to the plant and equipment; Use of quieter plant and Quality Powered Mechanical Equipment (QPME); Use of acoustic fabric and noise barrier; Using the approved Non-road Mobile Machineries (NRMMs); Proper storage and handling of chemical; Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge; Onsite waste sorting and implementation of trip ticket system; Training of the site personnel in proper waste management and chemical waste handling procedures; Proper storage of the construction materials; Erection of decorative screen hoarding; Strictly following the Environmental Permits and Licenses; Provide sufficient mitigation measures as recommended in Approved EIA Reports | | |
| Contract No. KL/2015/02: | | | |
| Noise, dust impact, water quality and waste generation | Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; | | |

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



| Major Environmental Impact Con | Control Measures | | |
|--------------------------------|--|--|--|
| • W wa • Pr | rovide movable noise barrier; /ell maintain the drainage system to prevent the spillage of rastewater during heavy rainfall; rovide sufficient mitigation measures as recommended in pproved EIA Report/Lease requirement. | | |

FUGRO TECHNICAL SERVICES LIMITEDFugro Development Centre,
5 Lok Yi Street, Tai Lam,
Tuen Mun, N.T.,
Hong Kong.Tel
Exaction 1: +852 2450 8233
Fax
Exaction 1: +852 2450 6138
E-mail
Email
Exaction 1: mattab @fugro.com



1.5 Summary Status of Environmental Licences, Notifications and Permits

1.5.1 A summary of the relevant environmental licenses, permits and/or notifications on environmental protection for this EP and relevant Contract are presented in **Table 1.1**.

Table 1.1 Relevant Environmental Licenses, Permits and/or Notifications

| Environmental License / Permit / | | | Valid Till |
|--|----------------------|------------|------------|
| Notification | Reference Number | Valid From | |
| Contract No. KL/2012/02: | | | |
| Environmental Permit | EP-337/2009 | 23/04/2009 | N/A |
| Effluent Discharge License | WT00016873-2013 | - | 31/08/2018 |
| | WT00016723-2013 | - | 31/08/2018 |
| Registration of Chemical Waste Producer | 5213-286-K3022-04 | - | N/A |
| Construction Noise Permit | GW-RE0069-18 | 04/02/2018 | 01/04/2018 |
| | GW-RE0198-18 | 27/03/2018 | 23/06/2018 |
| Contract No. KL/2012/03: | | | |
| Environmental Permit | EP-337/2009 | 23/04/2009 | N/A |
| | EP-344/2009 | 23/04/2009 | N/A |
| Effluent Discharge License | WT00020971-2015 | 22/04/2015 | 21/04/2020 |
| Registration of Chemical Waste Producer | 5213-286-K2958-05 | - | N/A |
| Contract No. KL/2014/01: | | | |
| Environmental Permit | EP-337/2009 | 23/04/2009 | N/A |
| Environmental Permit | EP-445/2013/A | 13/08/2009 | N/A |
| Effluent Discharge License | WT00023634-2016 | - | 31/03/2021 |
| Registration of Chemical Waste Producer | 5213-247-C4004-01 | - | N/A |
| Construction Noise Permit | GW-RE0815-17 | 14/10/2017 | 11/04/2018 |
| | GW-RE0182-18 | 22/03/2018 | 17/09/2018 |
| Contract No. KL/2014/03: | | | |
| | EP-337/2009 | 23/04/2009 | N/A |
| Environmental Permit | EP-339/2009/A | 18/06/2009 | N/A |
| | EP-451/2013 | 19/09/2013 | N/A |
| Notification pursuant to Air Pollution (Construction Dust) Regulation | 395601 | 16/11/2015 | N/A |
| Billing Account for Waste Disposal | A/C No.: 7023814 | 30/11/2015 | N/A |
| Billing Account for Waste Disposal | A/O No - 2007400 | 25/08/2017 | 18/11/2017 |
| (Vessel) | A/C No.: 7027469 | 22/11/2017 | 18/02/2018 |
| Construction Noise Permit | GW-RE0946-17 | 06/12/2017 | 05/06/2018 |
| Construction Noise Permit | GW-RE0006-18 | 12/01/2018 | 11/07/2018 |
| Wastewater Discharge License | WT00023125-2015 | 06/01/2016 | 31/01/2021 |
| Chemical Waste Producer License | 5213-247-C1232-12 | 23/11/2015 | N/A |
| Contract No. KL/2015/02: | | | |
| Environmental Permit | EP-337/2009 | 23/04/2009 | N/A |
| Wastewater Discharge License | WT00027495-2017 | 28/03/2017 | 31/03/2022 |
| Billing Account for Waste Disposal | A/C No.: 7026164 | 20/10/2016 | N/A |
| Registration of Chemical Waste Producer | WPN5213-229-P3271-01 | 14/08/2017 | N/A |
| Construction Noise Permit | GW-RE1011-17 | 28/12/2017 | 27/06/2018 |

7



2. ENVIRONMENTAL MONITORING AND AUDIT

Website : www.fugro.com

2.1 Results and Observations

Air Quality

Hong Kong.

- 2.1.1 The schedule of air quality monitoring in reporting month is provided in the appendices of the corresponding Monthly EM&A.
- 2.1.2 The weather conditions during the monitoring are provided in the appendices of the corresponding Monthly EM&A.
- 2.1.3 The monitoring data of 24-hr TSP and 1 hour TSP are summarized in **Table 2.1**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A.

Table 2.1 Summary of 24-hr and 1 hour TSP Monitoring Results

| Parameter | Monitoring Station | Average (µg/m³) | Range (µg/ m³) | Action Level (µg/ m ³) | Limit Level (µg/ m ³) | | | |
|--------------------------|--------------------------|---------------------|-------------------|---------------------------------------|--------------------------------------|--|--|--|
| Contract No. | Contract No. KL/2012/02: | | | | | | | |
| 1-hr TSP | AM1(C) | 138.1 | 24.4 – 243.6 | 342 | 500 | | | |
| 1-111 T.SF | AM2 | 158.3 | 26.3 - 335.1 | 346 | 500 | | | |
| 24-hr TSP | AM1(C) | 76.7 | 31.5 – 116.4 | 159 | 260 | | | |
| 24-11 135 | AM2(A) | 69.2 | 30.0 – 99.6 | 157 | 200 | | | |
| Contract No. | KL/2012/03: | | | | | | | |
| | AM2 | 180.2 | 24.4 - 345.6 | 346 | | | | |
| | AM3(A) | 142.3 | 17.7 – 292.2 | 351 | 500 | | | |
| 1-hr TSP | AM4(C) | 158.5 | 46.6 - 345.0 | 371 | 500 | | | |
| | AM5 | 112.9 | 24.4 - 321.1 | 345 | | | | |
| | AM2(A) | 82.9 | 60.4 - 128.8 | 157 | 260 | | | |
| 24-hr TSP | AM3(B) | 106.2 | 58.2 – 148.2 | 187 | | | | |
| 24-11 135 | AM4(C) | 124.0 | 83.4 – 176.5 | 187 | 200 | | | |
| | AM5 | 55.1 | 44.6 – 73.1 | 156 | | | | |
| Contract No. | KL/2014/01: | | | | | | | |
| NA (No air qu | ality monitoring is rec | uired for the Proje | ct) | | | | | |
| Contract No. | KL/2014/03: | | | | | | | |
| | KTD1a | NI | | | | | | |
| 1-hr TSP | KTD2a | | | was received. Th | | | | |
| | KER1b | no impa | ct 1-nour 15P mo | nitoring was conc | auctea. | | | |
| | KTD1a | 92 | 38 - 149 | 177 | | | | |
| 24-hr TSP | KTD2a | 70 | 49 - 104 | 157 | 260 | | | |
| | KER1b | 73 | 48 - 102 | 172 | | | | |
| Contract No. KL/2015/02: | | | | | | | | |
| 1-hr TSP | AM2 | 80.3 | 16.6 - 310.1 | 346 | 500 | | | |
| 24-hr TSP | AM2(A) | 69.2 | 30.0 - 99.6 | 157 | 260 | | | |

- 2.1.4 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 2.1.5 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.



- 2.1.6 The monitoring data of 24-hr TSP was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A.
- 2.1.7 The Event and Action Plan for air quality is given in in the appendices of the corresponding Monthly EM&A.

<u>Noise</u>

- 2.1.8 The schedule of noise monitoring in reporting month is provided in in the appendices of the corresponding Monthly EM&A.
- 2.1.9 The noise monitoring data are summarized in **Table 2.2**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A.

 Table 2.2
 Summary of Noise Impact Monitoring Results

| Monitoring Stations | Construction Noise Level Leq _(30min) dB(A) (Range) | Action Level | Limit Level dB (A) |
|--------------------------|---|--------------|-----------------------|
| Contract No. KL/2012/02: | | | |
| M3 | 61.1 – 66.9 | | 70* |
| M4 | 75.7 – 76.4 [#] | | 70* |
| M9 | 61.2 – 71.7 | | 75 |
| Contract No. KL/2012/03: | | | |
| M6(A) | 55.6 - 66.2 | | 70* |
| M7 | 52.4 - 64.3 | | 70* |
| M8 | 59.0 - 68.2 | | 70* |
| M9 | 60.5 - 70.5 | When one | 75 |
| Contract No. KL/2014/01: | documented complaint is received | | |
| (No Construction noise m | | NA | |
| Contract No. KL/2014/03: | | | |
| KTD1a | 62 - 71 | | 75 |
| KTD2a | 61 - 72 | | 75 |
| KER1b | 64 - 73 | | 75 |
| Contract No. KL/2015/02: | | | |
| M3 | 64.9 <i>–</i> 79.6 [#] | | 70* |
| M4 | 75.6 <i>–</i> 76.3 [#] | | 70* |
| M5(C) | 61.5 – 67.0 | | 75 |

(*) Noise Limit Level is 65 dB(A) during school examination periods.

([#]) Measured noise level ≦ background / baseline noise level, detailed data refer to the corresponding Monthly EM&A report.

- 2.1.10 The noise monitoring data was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A.
- 2.1.11 No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 2.1.12 The Event and Action Plan for noise is given in in the appendices of the corresponding Monthly EM&A.



Landscape and Visual

2.1.13 Site audits were carried out on a weekly basis to monitor and audit the landscape and visual mitigation measures within the site boundaries of this Project. Detailed of observations are presented in the appendices of the corresponding Monthly EM&A.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



3. SITE INSPECTION

3.1 Site Inspection

3.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. The site inspection of each Contract are summarized as follow:

Contract No. KL/2012/02:

Site audits were conducted on 7, 14, 20 and 28 March 2018 in the reporting month. IEC site inspection was conducted on 20 March 2018.

Contract No. KL/2012/03:

Site audits were conducted on 2, 9, 16, 20 and 29 March 2018 in the reporting month. IEC site inspection was conducted on 20 March 2018.

Contract No. KL/2014/01:

Site audits were conducted by representatives of the Contractor, Supervising Officer and ET on 7, 14, 21 and 28 March 2018 in the reporting month. IEC joint site inspection was conducted on 28 March 2018.

Contract No. KL/2014/03:

In the reporting month, five site inspections were carried out on 1, 8, 14, 21 and 26 March 2018. Two of them, held on 1 and 26 March 2018 were the joint inspections with the IEC, ER, the Contractor and the ET.

Contract No. KL/2015/02:

Site audits were conducted on 2, 5, 14, 19 and 26 March 2018 in the reporting month. A joint site audit with the representative of IEC, ER, the Contractor and the ET was carried out on 14 March 2018.

3.1.2 Detailed of observation, recommendation of site inspections and summary of the mitigation measures implementation schedule is provided in the appendices of the corresponding Monthly EM&A.

11

FUGRO TECHNICAL SERVICES LIMITED Fugro Development Centre, Tel :+852 2450 8233

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.



4. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

4.1 Complaints, Notification of Summons and Prosecution

4.1.1 The summary of complaints, notification of summons and prosecution in the reporting month is shown as **Table 4.1**.

Table 4.1 Summary of Complaints, Notification of Summons and Prosecution

| Event | No. of Event This Month | Remark |
|---|-------------------------|--------|
| Contract No. KL/2012/02: | | |
| Complaint received | 0 | NA |
| Notifications of any summons & prosecutions received | 0 | NA |
| Contract No. KL/2012/03: | | |
| Complaint received | 0 | NA |
| Notifications of any summons & prosecutions received | 0 | NA |
| Contract No. KL/2014/01: | | |
| Complaint received | 0 | NA |
| Notifications of any summons & prosecutions received | 0 | NA |
| Contract No. KL/2014/03: | | |
| Complaint received | 0 | NA |
| Notifications of any summons & prosecutions received | 0 | NA |
| Contract No. KL/2015/02: | | |
| Complaint received | 0 | NA |
| Notifications of any summons & prosecutions received | 0 | NA |

4.1.2 Detailed records are presented in the appendices of the corresponding Monthly EM&A.



5. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

5.1 Implementation Status

5.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month are presented in the appendices of the corresponding Monthly EM&A.

5.2 Waste Management

5.2.1 The amount of wastes generated of this Project during the reporting month is shown in the appendices of the corresponding Monthly EM&A.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



6. FUTURE KEY ISSUES

6.1 Construction Programme for the Next Two Months

6.1.1 The major site activities undertaken for the coming two months are summarized in follow:

Contract No. KL/2012/02:

- Construction of remaining footpath at Concorde Road opposite to KTOB
- Defect rectification, maintenance and modification of water mains at Kai San Road
- · Defect rectification works for SPK works area
- Street furniture installation
- CCTV for drainage system

Contract No. KL/2012/03:

- Daily Cleaning
- Finishing works, E&M work in PS2
- Site Clearance works in PJ-N-02
- Installation of Insulation Layer in 7A-SV-N-9
- Installation of Insulation Layer in 7A-SV-N-10
- Road widening works (Construction of U-channels) at Sung Wong Toi Road
- Installation of Drainage Pipe, Pressure test for water main, UU laying works and Road works in Road D2.
- Finishing works and E&M works in Portion 4 (NPS & Sewerage)
- · Removal of excavated materials in Portion 6

Contract No. KL/2014/01:

- TTA implementation, junction improvement works at Shing Fung Road, Wang Chiu Road / Sheung Yee Road and Wang Chiu Road / Kai Cheung Road;
- ELS installation and construction of box culvert and underpass;
- · Construction of utilities trough at Kai Tak Bridge;
- Construction of pile caps, noise barrier footings, outfalls, deck structure and columns;
- Laying of sewer, drainage and pavement.

Contract No. KL/2014/03:

- Installation of sheet pile for drainage works;
- Excavation and laying of drainage pipe and manhole;
- · Construction of road base and road pavement;
- · Seawall modification works;
- Construction of tunnel box structure;
- · D-wall construction works;
- Construction of socketed H-Pile;
- · Pumping test; and
- Excavation and ELS construction.

Contract No. KL/2015/02:

- Excavation and Concreting works at Subway SW6 within Kai Tak Site
- Install sheet piles and divert existing UU at carriageway of PERE
- Carry out trial pits and install sheet piles at SKLR Playground
- Construction works for abutment at slip road S15
- Carry out trial pits and install sheet piles at the existing bridge K72
- Construction of wall and top slab of Box Culvert B1
- · Construction of the connection between existing box culvert and B5
- · Construction of platform under access manhole
- Preparation works for temporary flow diversion at upstream, i.e. B6 connection.
- DCS pipe laying works in Portion 6 Road D1

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



- DCS pipe laying works in Road L7
- Drainage and sewerage pipe laying works in Road L7
- Sewerage pipe laying works in Portion 4
- Drainage and sewerage pipes laying works in Portion 2 & 3

6.2 Key Issues for the Coming Month

6.2.1 The potential environmental impacts arising from the above construction activities and the control measures are shown in **Table 6.1**:

| Table 6.1 Summary | of Key Issues | for the Coming | Month and Control Measures |
|-------------------|---------------|----------------|----------------------------|
|-------------------|---------------|----------------|----------------------------|

| Major Impact Prediction | Control Measures | | | | |
|--|---|--|--|--|--|
| Contract No. KL/2 | Contract No. KL/2012/02: | | | | |
| Air quality impact (dust) | Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. | | | | |
| Water quality impact (surface run-off) | Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. | | | | |
| Noise Impact | Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. | | | | |
| Contract No. KL/2 | 012/03: | | | | |
| Air quality impact (dust) | Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. | | | | |
| Water quality impact (surface run-off) | Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. | | | | |
| Noise Impact | Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. | | | | |
| Contract No. KL/2 | | | | | |
| Air quality impact (dust) | Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. | | | | |
| Water quality impact (surface run-off) | Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; | | | | |

15

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



| Major Impact Prediction | Control Measures | | |
|---|--|--|--|
| | Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. | | |
| Noise Impact | Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. | | |
| Contract No. KL/2 | 014/03: | | |
| Construction dust, construction noise, water quality, waste management and landscape and visual impact. | Sufficient watering of the works site with the active dust emitting activities; Limitation of the speed for vehicles on unpaved site roads; Properly cover or enclosure of the stockpiles and dusty materials; Good site practices on loading dusty materials; Providing sufficient vehicles washing facilities at every vehicle exit point; Good maintenance to the plant and equipment; Use of quieter plant and Quality Powered Mechanical Equipment (QPME); Use of acoustic fabric and noise barrier; Using the approved Non-road Mobile Machineries (NRMMs); Proper storage and handling of chemical; Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge; Onsite waste sorting and implementation of trip ticket system; Training of the site personnel in proper waste management and chemical waste handling procedures; Proper storage of the construction materials; Erection of decorative screen hoarding; Strictly following the Environmental Permits and Licenses; Provide sufficient mitigation measures as recommended in Approved EIA Reports | | |
| Contract No. KL/2 | 015/02: | | |
| Air quality impact (dust) | Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. | | |
| Water quality impact (surface run-off) | Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. | | |
| Noise Impact | Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. | | |

6.3 Monitoring Schedules for the Next Three Months

6.3.1 The tentative schedules for environmental monitoring in the coming three months are provided in in the appendices of the corresponding Monthly EM&A.



7. CONCLUSIONS

- 7.1.1 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 7.1.2 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- 7.1.3 No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 7.1.4 No complaint, notification of summons or prosecution was received in this reporting month.
- 7.1.5 The potential environmental impacts arising from the coming two months of major construction activities and the control measures are shown in **Table 6.1**

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix A

Monthly EM&A Report For Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at North Apron Area

Civil Engineering and Development Department

EP-337/2009 - New Distributor Roads Serving the **Planned KTD**

Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at **Former North Apron Area**

Monthly EM&A Report

March 2018

(Version 1.0)

| Approved By | Chym |
|-------------|-----------------------------|
| | (Environmental Team/Leader) |
| DEMADING | |

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Ove Arup & Partners Hong Kong Limited L5 Festival Walk 80 Tat Chee Avenue Kowloon Tong Hong Kong Your reference:

Date:

Our reference:

HKCEDD04/50/104942

18 April 2018

Attention: Mr Gary Cheung / Mr Chris Lee

BY POST

Dear Sirs

Contract No.: KLN/2013/01 Independent Environmental Checker for "Contract No. KL/2012/02 Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area" Verification of Monthly EM&A Report for March 2018

We refer to emails of 10 and 13 April 2018 attaching a Monthly EM&A Report for March 2018 prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of the Environmental Permit no. EP-337/2009.

Please do not hesitate to contact the undersigned or our Mr Adi Lee on 2618 2831 should you have any queries.

Yours faithfully ANEWR CONSULTING LIMITED

Thes

James Choi Independent Environmental Checker

CPSJ/LYMA/LHHN/lhmh

ANewR Consulting Limited Unit 517, 5/F, Tower A, Regent Centre 63 Wo Yi Hop Road, Kwai Chung, Hong Kong Tel: (852) 2618 2831 Fax: (852) 3007 8648 Email: info@anewr.com Web: www.anewr.com



TABLE OF CONTENTS

| | EXECUTIVE SUMMARY | 1 |
|----|---|--|
| | Introduction | 1 |
| | Environmental Monitoring Works | 1 |
| | Environmental Licenses and Permits | 2 |
| | Key Information in the Reporting Month | 3 |
| | Future Key Issues | 3 |
| 1. | INTRODUCTION | 4 |
| | Background | 4 |
| | Project Organizations | |
| | Construction Activities undertaken during the Reporting Month | |
| | Summary of EM&A Requirements | |
| 2. | AIR QUALITY | |
| | - | |
| | Monitoring Requirements | |
| | Monitoring Locations | |
| | Monitoring Equipment | |
| | Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedure | |
| | Results and Observations | |
| | | |
| 3. | NOISE | . 11 |
| | Monitoring Requirements | . 11 |
| | Monitoring Locations | |
| | Monitoring Equipment | |
| | Monitoring Parameters, Frequency and Duration | . 11 |
| | Monitoring Methodology and QA/QC Procedures | |
| | Maintenance and Calibration | . 12 |
| | Results and Observations | . 12 |
| 4. | COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS | . 14 |
| 5. | LANDSCAPE AND VISUAL | . 16 |
| | Monitoring Requirements | 16 |
| | Results and Observations | |
| | | |
| 6. | ENVIRONMENTAL AUDIT | . 17 |
| | Site Audits | . 17 |
| | Paviaw of Environmental Monitoring Presedures | |
| | Review of Environmental Monitoring Procedures | . 17 |
| | Status of Environmental Licensing and Permitting | |
| | Status of Environmental Licensing and Permitting Status of Waste Management | . 17 . 18 |
| | Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures | . 17 . 18 . 18 |
| | Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented | . 17 . 18 . 18 . 19 |
| | Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans | . 17 . 18 . 18 . 19 |
| | Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful | . 17 . 18 . 18 . 19 . 19 |
| | Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans | . 17 . 18 . 18 . 19 . 19 |
| 7. | Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful | . 17 . 18 . 18 . 19 . 19 . 20 |
| 7. | Status of Environmental Licensing and Permitting | . 17 . 18 . 18 . 19 . 19 . 20 . 20 |
| 7. | Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution | . 17 . 18 . 18 . 19 . 19 . 20 . 20 . 21 |

| 8. | CONCLUSIONS AND RECOMMENDATIONS | 23 |
|----|---------------------------------|----|
| | Conclusions | 23 |
| | Recommendations | 23 |

LIST OF TABLES

- Table IAir Quality and Noise Monitoring Stations for this Project
- Table II
 Non-compliance Recorded for the Project in the Reporting Month
- Table III
 Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental
Protection/Mitigation Measures
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4
 Summary Table of Air Quality Monitoring Results during the reporting month
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
 Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 3.5
 Summary Table of Noise Monitoring Results during the Reporting Month
- Table 4.1Comparison of 1-hr TSP data with EIA predictions
- Table 4.2
 Comparison of 24-hr TSP data with EIA predictions
- Table 4.3
 Comparison of Noise Monitoring Data with EIA predictions
- Table 6.1
 Summary of Environmental Licensing and Permit Status
- Table 6.2
 Observations and Recommendations of Site Inspections

LIST OF FIGURES

| Figure 1 | Site Layout Plan |
|----------|--|
| Figure 2 | Location of Air Quality Monitoring Stations under this Project |
| Figure 3 | Location of Noise Monitoring Stations under this Project |

LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Weather Information
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- M Summary of Waste Generation and Disposal Records

EXECUTIVE SUMMARY

Introduction

- This is the 54th Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/02 - Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted from 1 – 31 March 2018.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table I** (see **Figure 2 and 3** for their locations).

| Locations | Monitoring Stations In accordance with EM&A Manual | Alternative Monitoring Stations | | | |
|------------------------------------|--|---|--|--|--|
| Air Quality Monitoring Stations | Air Quality Monitoring Stations | | | | |
| AM1 - Rhythm Garden | No (1-hour & 24-hour TSP) | AM1(C) – Contractor Site Office (SCL 1107) | | | |
| AM2 – Lee Kau Yan Memorial School | Yes (1-hour TSP) | N/A | | | |
| AMIZ – Lee Kau Tan Memoriai School | No (24-hour TSP) | AM2(A) – Ng Wah Catholic Secondary School | | | |
| AM6 – Site 1B4 (Planned) | N/A | | | | |
| Noise Monitoring Stations | | | | | |
| M3 – Cognitio College | Yes | N/A | | | |
| M4 – Lee Kau Yan Memorial School | Yes | N/A | | | |
| M9 – Tak Long Estate | Yes | N/A | | | |
| M10 – Site 1B4 (Planned) | | N/A | | | |

Table I – Air Quality and Noise Monitoring Stations for this Project

- 3. The major site activities undertaken in the reporting month included:
 - Construction of remaining footpath at Concorde Road opposite to KTOB
 - Road works at Concorde Road and Sam Chuk Street
 - Defect rectification for SPK road works
 - CCTV for drainage system
 - Planting

Environmental Monitoring Works

4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted

once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.

5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table II.

| Parameter | No. of Project-rela | Action Taken | | | |
|-------------|---------------------|--------------|--------------|--|--|
| I al ameter | Action Level | Limit Level | ACTION TAKEN | | |
| 1-hr TSP | 0 | 0 | N/A | | |
| 24-hr TSP | 0 | 0 | N/A | | |
| Noise | 0 | 0 | N/A | | |

Table IINon-compliance Recorded for the Project in the Reporting Month

1-hour & 24-hour TSP Monitoring

- 6. 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 7. 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8. All construction noise monitoring was conducted as scheduled in the reporting month. No project-related Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 9. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, EP-337/2009 issued on 23 April 2009.
- 10. Registration of Chemical Waste Producer (License: 5213-286-K3022-04).
- 11. Water Discharge License (License No.: WT00016873-2013 and WT00016723-2013).
- 12. Construction Noise Permit (Permit No. GW-RE0069-18 and GW-RE0196-18)

Key Information in the Reporting Month

13. Summary of key information in the reporting month is tabulated in **Table III**.

| <u> </u> | | | | | |
|---|---------------|--------|--------------|--------|-----------|
| Event | Event Details | | Action Taken | Status | Remark |
| | Number | Nature | Action Taken | Status | Nellial K |
| Complaint received | 0 | | N/A | N/A | |
| Reporting Changes | 0 | | N/A | N/A | |
| Notifications of any summons & prosecutions received | 0 | | N/A | N/A | |

Table III Summary Table for Key Information in the Reporting Month

Future Key Issues

14. The future key environmental issues in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Water spraying for dust generating activity and on haul road;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site;
- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
- Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 3A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2 One Environmental Permit (EP) No. EP-337/2009 was also issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Build King Construction Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/02 – Stage 3A Infrastructure at Former North Apron Area. The construction work under KL/2012/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5 Cinotech Consultants Limited was commissioned by Build King Construction Ltd. To undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract was on 24^{th} October 2013 for Road D1 (part). This is the 54^{th} Monthly EM&A report summarizing the EM&A works for the Project from 1-31 March 2018.

Project Organizations

- 1.6 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) Ove Arup & Partners (ARUP).
 - Environmental Team (ET) Cinotech Consultants Limited (CCL)
 - Independent Environmental Checker (IEC) ANewR Consulting Limited (ANewR)
 - Contractor Build King Construction Ltd. (Build King)

| Table 1.1 | Key Project Contacts | | | | | |
|------------|---|-----------------------|---|-----------|-----------|--|
| Party | Role | Contact Person | Position | Phone No. | Fax No. | |
| CEDD | Project Proponent | Mr. Mike Cho | Senior Engineer | 3106 2584 | 3579 4512 | |
| ARUP | Engineer's | Mr. Gary Cheung | SRE | 2210 6100 | 2210 6110 | |
| AKUr | Representative | Ms. Edith Fung | RE | 2210 0100 | | |
| Cinotech | Environmental Team | Dr. Priscilla Choy | Environmental Team Leader | 2151 2089 | 3107 1388 | |
| | | Ms. Ivy Tam | Project Coordinator and Audit Team Leader | 2151 2090 | | |
| ANewR | Independent Environmental Checker | Mr. Adi Lee | Independent Environmental Checker | 2618 2836 | 3007 8648 | |
| Build King | Contractor | Mr. Joe Yip | Project Manager | 9209 5920 | | |
| | | Mr. Cheung Wai Por | Construction Manager | 9663 9908 | 2639 6208 | |

1.7 The key contacts of the Project are shown in **Table 1.1**.

Construction Activities undertaken during the Reporting Month

- 1.8 The site activities undertaken in the reporting month included:
 - Construction of remaining footpath at Concorde Road opposite to KTOB
 - Road works at Concorde Road and Sam Chuk Street
 - Defect rectification work for SPK works areas
 - CCTV for drainage system
 - Planting
- 1.9 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 1.2**.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

| ConstructionMajor EnvironmentalWorksImpact | | Control Measures | | |
|--|---|--|--|--|
| As mentioned in Section 1.8 | Noise, dust impact, water quality and waste generation | Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide sufficient mitigation measures as recommended in Approved EIA | | |

| | Report/Lease requirement. |
|--|---------------------------|
| | |
| | |

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 6** of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project from 1 31 March 2018.

2. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Impact dust monitoring was conducted at the air quality monitoring stations, AM1(C) - Contractor Site Office (SCL 1107), AM2 - Lee Kau Yan Memorial School and AM2(A) – Ng Wah Catholic Secondary School in the reporting month. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

| Monitoring Stations | Locations | Monitoring Parameter | Location of Measurement | |
|------------------------|--------------------------------------|----------------------|----------------------------|--|
| AM1(C) | Contractor Site Office (SCL 1107) | 1-hour & 24-hour TSP | Ground Floor Area | |
| AM2 | Lee Kau Yan Memorial School | 1-hour TSP | Rooftop (about 8/F) Area | |
| AM2(A) | Ng Wah Catholic Secondary School | 24-hour TSP | Rooftop (about 8/F) Area | |
| #AM6 | PA 15 | 1-hour & 24-hour TSP | Site 1B4 (Planned) | |

| Table 2.1 | Locations | for Air | Ouality | Monitoring |
|-----------|------------|---------|---------|------------|
| | Liocations | | Zuanty | |

Remarks: # The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

Table 2.2Air Quality Monitoring Equipment

| Equipment | Model and Make | Quantity |
|-----------------------|--|----------|
| Calibrator | TISCH TE-5025A | 1 |
| 1-hour TSP Dust Meter | Hal Technology Hal-HPC300 & Hal-HPC301 | 5 |
| HVS Sampler | TISCH TE-5170 | 2 |

Monitoring Parameters, Frequency and Duration

2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

| Parameters | Frequency |
|------------|----------------------|
| 1-hr TSP | Three times / 6 days |
| 24-hr TSP | Once / 6 days |

Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

Measuring Procedures

2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual.

Maintenance/Calibration

2.6 The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume (HVS) samplers (TISCH TE-5170) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required

for rooftop samples.

- A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
- No furnaces or incineration flues were nearby.
- Airflow around the sampler was unrestricted.
- The sampler was more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of $0.3\mu m$ diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than $\pm 5\%$. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good

working condition.

• High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.19 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 The weather information for the reporting month is summarized in **Appendix C.**
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.
- 2.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

| Station | Major Dust Source | |
|--|---|--|
| AM1(C) – Contractor Site Office (SCL 1107) | Road Traffic Dust Exposed site area and open stockpiles Site vehicle movement | |
| AM2 – Lee Kau Yan Memorial School | Road Traffic Dust Exposed site area and open stockpiles | |
| AM2(A) – Ng Wah Catholic Secondary School | Excavation works Site vehicle movement | |

2.25 The summary of 1-hour and 24-hour TSP air quality monitoring results during the reporting month are shown in **Appendix E** and **Appendix F** respectively.

3. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Four designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3, M4, M9). **Figure 3** shows the locations of these stations.

| Monitoring Stations | Locations | Location of Measurement |
|---------------------|-----------------------------|-------------------------------|
| M3 | Cognitio College | Rooftop (about 6/F) Area |
| M4 | Lee Kau Yan Memorial School | Rooftop (about 7/F) Area |
| M9 | Tak Long Estate | Car Park Building (about 2/F) |
| #M10 | Site 1B4 (Planned) | - |

Table 3.1Noise Monitoring Stations

Remarks: # The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Equipment

3.3 **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

| Table 3.2Noise Moni | itoring Equipment |
|---------------------|-------------------|
|---------------------|-------------------|

| Equipment | Model and Make | Qty. | |
|-------------------------------|---------------------|------|--|
| Integrating Sound Level Mater | • SVANTEK 955 & 957 | 4 | |
| Integrating Sound Level Meter | • BSWA 801 | 4 | |
| Calibrator | SVANTEK SV30A | 2 | |
| Calibrator | • Brüel & Kjær 4231 | 5 | |

Monitoring Parameters, Frequency and Duration

3.4 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

| Monitoring Stations | Parameter | Period | Frequency | Measurement |
|------------------------|---|---|------------------|-------------|
| M3 M4 M9 | L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A) | 0700-1900 hrs on normal weekdays | Once per week | Façade |

| Table 3.3 | Noise Monitoring Parameters, Frequency and Duration |
|------------|---|
| 1 abic 5.5 | Tobse women mg rarameters, rrequency and Duration |

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - time measurement : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.8 All construction noise monitoring was conducted as scheduled in the reporting month. No project-related Action/Limit Level exceedance was recorded.
- 3.9 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.
- 3.10 Noise monitoring results and graphical presentations are shown in Appendix G.

3.11 The major noise source identified at the designated noise monitoring stations are as follows:

| Monitoring Stations | Locations | Major Noise Source |
|------------------------|-----------------------------|---|
| M3 | Cognitio College | Traffic Noise Daily school activities |
| M4 | Lee Kau Yan Memorial School | Traffic Noise Site vehicle movement Excavation works Piling works Daily school activities |
| M9 | Tak Long Estate | Traffic Noise Construction works |

| Table 3.4Baseline N | Noise Level and N | Noise Limit Level | for Monitoring Stations |
|---------------------|-------------------|-------------------|-------------------------|
|---------------------|-------------------|-------------------|-------------------------|

| Station | Baseline Noise Level, dB (A) | Noise Limit Level, dB (A) | |
|---------|--|--|--|
| M3 | 76.3/78.6 ⁽¹⁾ (at 0700 – 1900 hrs | $70^{(2)(4)}$ (at 0700 – 1900 hrs on | |
| 1413 | on normal weekdays) / | normal weekdays) | |
| M4 | 76.7 (at 0700 – 1900 hrs on normal weekdays) | $70^{(4)}$ (at $0700 - 1900$ hrs on normal weekdays) | |
| M9 | 59.9 (at 0700 – 1900 hrs on normal weekdays) | 75 (at 0700 – 1900 hrs on normal weekdays) | |

Note:

(1) The baseline noise review report submitted under KLN/2013/16 for M3 was approved by EPD on 23rd August 2013. (Baseline Level was found to be 78.6 dB(A)at Rooftop of Cognitio College)

(2) The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

(3) The noise level due to the construction work (CNL) was calculated by the following formula:

 $CNL = 10 \log (10^{MNL/10} - 10^{BNL/10})$

MNL = Measured Noise Level, BNL = Baseline Noise Level

(4) Noise Limit Level is 65 dB(A) during school examination periods.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The EM&A data was compared with the EIA predictions as summarized in **Tables 4.1 to Table 4.3**.

| | Predicted 1 | Measured 1-hr TSP conc. | |
|--|--|----------------------------|--|
| Station | Scenario1 (Mid 2009 to Mid 2013), μg/m ³ Scenario2 (Mid 2013 to Late 2016), μg/m ³ | | Reporting Month (Mar 18), μg/m ³ |
| AM1(C) – Contractor Site Office of SCL 1107 | 192 | 298 | 138.1 |
| AM2 – Lee Kau Yan Memorial School | 290 | 312 | 158.3 |

 Table 4.1
 Comparison of 1-hr TSP data with EIA predictions

| Table 4.2 | Comparison | of 24-hr | TSP data | with EIA | predictions |
|-----------|------------|----------|-----------------|----------|-------------|
| | | - | | | |

| | Predicted 24 | 1-hr TSP conc. | Measured 24-hr TSP conc. |
|--|---|--|--|
| Station | Scenario1 (Mid 2009 to Mid 2013), μg/m ³ | Scenario2 (Mid 2013 to Late 2016), μg/m ³ | Reporting Month (Mar 18), μg/m ³ |
| AM1(C) – Contractor Site Office of SCL 1107 | 121 | 156 | 76.7 |
| AM2(A) – Ng Wah Catholic Secondary School | 145 | 169 | 69.2 |

Table 4.3Comparison of Noise Monitoring Data with EIA predictions

| Stations | Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A)) | Reporting Month (Mar 18), Leq (30min) dB(A) |
|-------------------------------------|---|---|
| M3 – Cognitio College | 47 - 75 | 61.1 - 66.9 |
| M4 – Lee Kau Yan Memorial School | 47 – 74 | $75.7 - 76.4^{(1)}$ |
| M9 – Tak Long Estate | Not Predicted in EIA Report | 61.2 - 71.7 |

Remark:

(1) Since the baseline noise level was higher than those measured noise level during the construction period, the construction noise levels were considered as non-valid exceedance of Noise Limit Level.

- 4.2 The 1-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The 24-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.4 The noise data at M3 were within the range of construction noise level predicted in EIA Report.

- 4.4 The noise data at M3 were within the range of construction noise level predicted in EIA Report.
- 4.5 The noise data at M4 were slightly above the predicted mitigated construction noise level in the EIA Report while did not exceed the referencing baseline level. This was due to the major noise source during monitoring, i.e. background road traffic noise at the monitoring station. As the baseline noise level was higher than those measured noise level during the construction period, the construction noise levels were considered as non-valid exceedance of Noise Limit Level.
- 4.6 Mitigated construction noise levels at M9 were not predicted in EIA Report.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 7, 14, 20 and 28 March 2018 in the reporting month. IEC site inspection was conducted on 20 March 2018. No non-compliance was observed during the site audits.

Review of Environmental Monitoring Procedures

6.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

6.4 All permits/licenses obtained for the Project are summarized in **Table 6.1**.

| Table 6.1 Summary of Environmental Licensing and Permit Status | | | | |
|--|-------------|----------|---|-------|
| Permit No. | Valid | Period | – Details Status | |
| Permit No. | From | То | | |
| Environmental Pern | nit (EP) | | | |
| EP-337/2009 | 23/04/09 | N/A | Construction of new distributor roads serving the planned Kai Tak development. | Valid |
| Effluent Discharge Lie | cense | | | |
| WT00016873-2013 | - | 31/08/18 | Wastewater from the construction site | Valid |
| WT00016723-2013 | - | 31/08/18 | including contaminated surface run-off | Valid |
| Registration of Chemi | cal Waste P | roducer | • • • | |
| 5213-286-K3022-04 | - | N/A | Chemical Waste Types: Spent lubricating oil, Soil contaminated with lubricating oil, Spent battery containing heavy metals, Surplus paint, Spend solvent, Spend alkali and acid | Valid |
| Construction Noise Pe | rmit (CNP) | | | |
| GW-RE0069-18 | 04/02/18 | 01/04/18 | Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work other than | Valid |
| GW-RE0198-18 | 27/03/18 | 23/06/18 | percussive pilling and performing prescribed construction work. | Valid |

Table 6.1 Summary of Environmental Licensing and Permit Status

Status of Waste Management

- 6.5 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.6 The Contractor is advised to take photo and inspection records to ensure that all dump trucks have the skip fully covered before leaving the site.

Implementation Status of Environmental Mitigation Measures

6.7 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 6.2**.

| Table 0.2 Observations and Recommendations of Site Inspections | | | |
|--|------|---|-----------|
| Parameters | Date | Observations and Recommendations | Follow-up |
| Water Quality | | | |
| Air Quality | | | |
| Noise | | | |
| Waste/ Chemical Management | | | |
| Landscape and Visual | | | |
| Permits/ Licenses | | | |

Table 6.2Observations and Recommendations of Site Inspections

Summary of Mitigation Measures Implemented

6.8 The monthly IEC audit was carried out on 20 March 2018, the observations were recorded and they are presented as follows:

Observation/Reminder:

• No major environmental deficiency was observed.

Follow up of last observation:

- N/A
- 6.9 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.10 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

- 6.13 No project-related Action/Limit Level exceedance was recorded in the reporting month. Landscape and visual
- 6.14 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.15 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
 - Construction of remaining footpath at Concorde Road opposite to KTOB
 - Defect rectification, maintenance and modification of water mains at Kai San Road
 - Defect rectification works for SPK works area
 - Street furniture installation
 - CCTV for drainage system

Key Issues for the Coming Month

7.2 Key environmental issues in the coming month include:

- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
- Review and implementation of temporary drainage system for the surface runoff;
- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Water spraying for dust generating activity and on haul road;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site.
- 7.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. April to May 2018 are summarized as follows:

| Construction Works | Major Impact Prediction | Control Measures |
|--------------------------------|--|---|
| As mentioned in Section 7.1 | Air quality impact (dust) Water quality impact (surface run-off) | (a) Frequent watering of haul road and unpaved/exposed areas; (b) Frequent watering or covering stockpiles with tarpaulin or similar means; and (c) Watering of any earth moving activities. (a) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; (b) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; (c) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and (d) Provision of measures to prevent discharge into the stream. |
| | Noise Impact | (a) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; (b) Controlling the number of plants use on site; (c) Regular maintenance of machines; and (d) Use of acoustic barriers if necessary. |

Monitoring Schedule for the Next Month

7.4 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

<u>1-hr TSP Monitoring</u>

8.2 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hr TSP Monitoring

8.3 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No project-related Action/Limit Level exceedance was recorded.

Landscape and visual

8.5 No non-compliance was recorded in the reporting month.

Complaint and Prosecution

8.6 No environmental complaint and environmental prosecution was received in the reporting month.


Recommendations


8.7 According to the environmental audit performed in the reporting month, the following recommendations were made:


Waste/Chemical Management


• To clear up and properly remove wastes to prevent accumulation, if any.

FIGURES









APPENDIX A ACTION AND LIMIT LEVELS FOR AIR QUALITY AND NOISE

Appendix A - Action and Limit Levels

| Location | Action Level, μg/m ³ | Limit Level, µg/m ³ |
|----------|---------------------------------|--------------------------------|
| AM1(C) | 342 | 500 |
| AM2 | 346 | 500 |

Table A-1Action and Limit Levels for 1-Hour TSP

Table A-2Action and Limit Levels for 24-Hour TSP

| Location | Action Level, μg/m ³ | Limit Level, µg/m ³ |
|----------|---------------------------------|--------------------------------|
| AM1(C) | 159 | 260 |
| AM2(A) | 157 | 260 |

| Time Period | Action Level | Limit Level |
|----------------------------------|---|------------------------------|
| 0700-1900 hrs on normal weekdays | When one documented complaint is received | 75 dB(A) 70dB(A)/65dB(A)* |

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | 28393A |
|------------------|------------|
| Date of Issue: | 2018-22-26 |
| Date Received: | 2018-02-23 |
| Date Tested: | 2018-02-23 |
| Date Completed: | 2018-02-26 |
| Next Due Date: | 2018-04-25 |
| Page: | 1 of 1 |

ATTN:

Mr. W. K. Tang

Certificate of Calibration

| Item for Calibration: | |
|-----------------------|-----------------------------|
| Description | : Handheld Particle Counter |
| Manufacturer | : Hal Technology |
| Model No. | : Hal-HPC300 |
| Serial No. | : 3020409 |
| Flow rate | : 0.1 cfm |
| Zero Count Test | : 0 count per 5 minutes |
| Equipment No. | : A-26-02 |
| Test Conditions: | |
| Room Temperatre | : 17-22 degree Celsius |
| Relative Humidity | : 40-70% |

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

| Convolution Foster (CF) | 1 1 4 5 |
|---------------------------|---------|
| L Correlation Factor (CF) | 145 |
| | 1.115 |
| | |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No .: | 28393B |
|-------------------|------------|
| Date of Issue: | 2018-22-26 |
| Date Received: | 2018-02-23 |
| Date Tested: | 2018-02-23 |
| Date Completed: | 2018-02-26 |
| Next Due Date: | 2018-04-25 |
| Page: | 1 of 1 |

ATTN:

Mr. W. K. Tang

Certificate of Calibration

| Item for Calibration: | |
|-----------------------|-----------------------------|
| Description | : Handheld Particle Counter |
| Manufacturer | : Hal Technology |
| Model No. | : Hal-HPC300 |
| Serial No. | : 3020410 |
| Flow rate | : 0.1 cfm |
| Zero Count Test | : 0 count per 5 minutes |
| Equipment No. | : A-26-03 |
| Test Conditions: | |
| Room Temperatre | : 17-22 degree Celsius |
| Relative Humidity | : 40-70% |

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

| Correlation Factor (CF) | 1.164 |
|-------------------------|-------|
| ****** | |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.



TEST REPORT APPLICANT: **Cinotech Consultants Limited** Test Report No .: 28392 Date of Issue: Room 1710, Technology Park, 2018-02-20 18 On Lai Street, Date Received: 2018-02-15 Shatin, NT, Hong Kong Date Tested: 2018-02-15 Date Completed: 2018-02-20 Next Due Date: 2018-04-19 ATTN: Mr. W. K. Tang Page: 1 of 1 **Certificate of Calibration Item for Calibration:** Description : Handheld Particle Counter Manufacturer : Hal Technology Model No. : Hal-HPC301 Serial No. : 3011701019 Flow rate : 0.1 cfm Zero Count Test : 0 count per 5 minutes Equipment No. : A-27-01 **Test Conditions:** Room Temperature : 17-22 degree Celsius **Relative Humidity** : 40-70% **Test Specifications & Methodology:** 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc. 2. In-house method in according to the instruction manual: The Dust Monitor was

compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

| ACO UND: | |
|-------------------------|-------|
| Correlation Factor (CF) | 1.223 |
| **** | **** |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Results



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | 28392A |
|------------------|------------|
| Date of Issue: | 2018-02-20 |
| Date Received: | 2018-02-15 |
| Date Tested: | 2018-02-15 |
| Date Completed: | 2018-02-20 |
| Next Due Date: | 2018-04-19 |
| Page: | 1 of 1 |

ATTN:

Mr. W. K. Tang

Certificate of Calibration

| : Handheld Particle Counter |
|-----------------------------|
| : Hal Technology |
| : Hal-HPC301 |
| : 3011701017 |
| : 0.1 cfm |
| : 0 count per 5 minutes |
| : A-27-04 |
| |
| : 17-22 degree Celsius |
| : 40-70% |
| |

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

| | · · · · · · · · · · · · · · · · · · · |
|-------------------------|---------------------------------------|
| Correlation Factor (CF) | 1.233 |
| | |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Mr. W. K. Tang

| Test Report No.: | 28392B |
|------------------|------------|
| Date of Issue: | 2018-02-20 |
| Date Received: | 2018-02-15 |
| Date Tested: | 2018-02-15 |
| Date Completed: | 2018-02-20 |
| Next Due Date: | 2018-04-19 |
| Page: | 1 of 1 |

ATTN:

Certificate of Calibration

| Item for Calibration: | |
|-----------------------|-----------------------------|
| Description | : Handheld Particle Counter |
| Manufacturer | : Hal Technology |
| Model No. | : Hal-HPC301 |
| Serial No. | : 3011701012 |
| Flow rate | : 0.1 cfm |
| Zero Count Test | : 0 count per 5 minutes |
| Equipment No. | : A-27-07 |
| Test Conditions: | |
| Room Temperature | : 17-22 degree Celsius |
| Relative Humidity | : 40-70% |

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

| | 4 4 6 4 |
|----------------------------|---------|
| Correlation Factor (CF) | 1 1 4 1 |
| | 1-101 |
| Controlation 1 abiti (Ci) | 1.101 |
| | |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | C/N/170915A |
|------------------|-------------|
| Date of Issue: | 2017-09-18 |
| Date Received: | 2017-09-15 |
| Date Tested: | 2017-09-15 |
| Date Completed: | 2017-09-18 |
| Next Due Date: | 2018-09-17 |
| Page: | 1 of 1 |

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

| : 'SVANTEK' Integrating Sound Level Meter |
|---|
| : SVANTEK |
| : SVAN 955 |
| : 12563 |
| : 34377 |
| : N-08-03 |
| |
| |

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| C/N/170818 |
|------------|
| 2017-08-21 |
| 2017-08-18 |
| 2017-08-18 |
| 2017-08-21 |
| 2018-08-20 |
| 1 of 1 |
| |

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

| Description | : 'SVANTEK' Integrating Sound Level Meter |
|----------------|---|
| Manufacturer | : SVANTEK |
| Model No. | : SVAN 957 |
| Serial No. | : 21459 |
| Microphone No. | : 43676 |
| Equipment No. | : N-08-08 |
| | |

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 61 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | C/N/170915C |
|------------------|-------------|
| Date of Issue: | 2017-09-18 |
| Date Received: | 2017-09-15 |
| Date Tested: | 2017-09-15 |
| Date Completed: | 2017-09-18 |
| Next Due Date: | 2018-09-17 |
| Page: | 1 of 1 |

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

| Description | : 'SVANTEK' Integrating Sound Level Meter |
|----------------|---|
| Manufacturer | : SVANTEK |
| Model No. | : SVAN 977 |
| Serial No. | : 45482 |
| Microphone No. | : 63626 |
| Equipment No. | : N-08-14 |
| | |

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | C/N/171215A |
|------------------|-------------|
| Date of Issue: | 2017-12-18 |
| Date Received: | 2017-12-15 |
| Date Tested: | 2017-12-15 |
| Date Completed: | 2017-12-18 |
| Next Due Date: | 2018-12-17 |
| Page: | 1 of 1 |

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No. : Sound & Vibration Analyser : BSWA : BSWA 801 : 35921 : N-13-02

Test conditions:

Room Temperatre Relative Humidity : 20 degree Celsius : 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.



| | TEST | REPOR | Т | |
|-----------------|---|-------------|------------------------------------|--------------------------|
| APPLICANT: | Cinotech Consultants L Room 1710, Technology | | Test Report No.: Date of Issue: | C/N/170929 2017-09-30 |
| | 18 On Lai Street, | , í | Date Received: | 2017-09-29 |
| | Shatin, NT, Hong Kong | | Date Tested: | 2017-09-29 |
| | | | Date Completed: Next Due Date: | 2017-09-30 2018-09-29 |
| ATTN: | Mr. W.K. Tang | | Page: | 1 of 1 |
| Item for calibr | ation: | | | |
| | Description | : Acoustica | d Calibrator | |
| | Manufacturer | : SVANTE | K | |
| | Model No. | : SV30A | | |
| | Serial No. | : 24803 | | |
| | Equipment No. | : N-09-03 | | |
| Test conditions | 3: | | | |
| | Room Temperatre | : 21 degree | Celsius | |
| | Relative Humidity | : 60 % | | |
| | | | | |

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| Sound Pressure Level (1kHz) | Measured SPL | Tolerance |
|-----------------------------|--------------|----------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.1 dB |
| At 114 dB SPL | 114.0 | 114.0 ± 0.1 dB |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.



| APPLICANT: | Cinotech Consultants | Limited | Test Report No .: | C/N/170929B |
|-----------------|-----------------------------|------------|-----------------------------------|--------------------------|
| | Room 1710, Technolog | gy Park, | Date of Issue: | 2017-09-30 |
| | 18 On Lai Street, | | Date Received: | 2017-09-29 |
| | Shatin, NT, Hong Kor | ıg | Date Tested: | 2017-09-29 |
| | | | Date Completed: Next Due Date: | 2017-09-30 2018-09-29 |
| ATTN: | Mr. W.K. Tang | | Page: | 1 of 1 |
| Item for calibr | ation: | | | |
| | Description | : Acoustic | al Calibrator | |
| | Manufacturer | : SVANTI | ΞK | |
| | Model No. | : SV30A | | |
| | TYLOUOI INO. | | | |
| | Serial No. | : 24780 | | |

Room Temperatre Relative Humidity

: 21 degree Celsius : 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| Sound Pressure Level (1kHz) | Measured SPL | Tolerance |
|-----------------------------|--------------|----------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.1 dB |
| At 114 dB SPL | 114.0 | 114.0 ± 0.1 dB |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | C/N/170818C |
|------------------|-------------|
| Date of Issue: | 2017-08-21 |
| Date Received: | 2017-08-18 |
| Date Tested: | 2017-08-18 |
| Date Completed: | 2017-08-21 |
| Next Due Date: | 2018-08-20 |
| Page: | 1 of 1 |

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No. : Acoustical Calibrator : Brüel & Kjær : 4231 : 2412367 : N-02-03

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 61 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| Sound Pressure Level (1kHz) | Measured SPL | Tolerance |
|-----------------------------|--------------|----------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.1 dB |
| At 114 dB SPL | 114.0 | 114.0 ± 0.1 dB |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

CINOTECH

File No. MA13043/53/0004

| Project No. | AM1(C) -Boun | dary of KTD/ | | | | |
|-------------------------------|---|---------------------------------------|--|------------------------|---------------------------|---|
| | | ctor's site office of | of Contract SCL 1107 Operator: | | . <u> </u> | [|
| Date: | 9-Jan-18 | · · · · · · · · · · · · · · · · · · · | Next Due Date: | | | -18 |
| Equipment No.: | A-01-53 | | | Serial No. | 1536 | |
| | | | Ambient C | ondition | | |
| Temperature, Ta (K) 283.1 | | | Pressure, Pa | (mmHg) | | 769.8 |
| | | c | Prifice Transfer Star | udard Informat | | |
| Seria | 1 No | 0993 | Slope, mc | 0.0578 | Intercep | t, bc -0.04890 |
| Last Calibr | | 28-Feb-17 | | | = [ΔH x (Pa/760) | |
| Next Calibr | | 27-Feb-18 | | | Pa/760) x (298/Ta | |
| | | • | | | | |
| | | | Calibration of] | SP Sampler | | |
| Calibration Point | ΔH (orifice), in. of water | |)rfice 760) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of water | HVS $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis |
| 1 | 16.5 | | 4.19 | 73.45 | 10.1 | 3.28 |
| 2 | 13.7 | | 3.82 | 67.00 | 8.9 | 3.08 |
| 3 | 10.9 | | 3.41 | 59.85 | 6.8 | 2.69 |
| 4 | 7.1 | | 2.75 | | 4.7 | 2.24 |
| 5 | 4.0 | | 2.07 | 48.47 | 2.8 | 1.73 |
| Slope , mw = Correlation c | ession of Y on X 0.0428 oefficient* = Coefficient < 0.99 | 0 | .9987 alibrate. | Intercept, bw = | 0.160 | 5 |
| | | | Set Point Ca | lculation | | |
| | eld Calibration C | - | | | | |
| From the Regres | sion Equation, th | e "Y" value acco | rding to | | | |
| | | mw x | Qstd + bw = $[\Delta W x]$ | (Pa/760) x (298/ | /Ta)] ^{1/2} | |
| Therefore, | Set Point; W = (| mw x Qstd + bw |) ² x (760 / Pa) x (T | ca / 298) = | 3.76 | |
| | | | | | | |
| Remarks: | | | | | | |
| Conducted by: Checked by: | | Signature: Signature: | | 1 24 NOM | | Date: <u>9 - 1 - 2018</u> Date: <u>9 - 1 - 2018</u> |



File No. MA13043/53/0005

| Project No. | AM1(C) -Boundary of KTD/ | | | | | | |
|--------------------------------|--------------------------|-----------------------|---------------------------------|-----------------------|----------------------------|--|--------------------------------------|
| | Outside Contrac | tor's site office | of Contract SCL 1 | 107 | | | |
| Date: | 5-Mar-18 | | Next Due Date | : 4-May-18 | _ | Operator: | MH |
| Equipment No.: | A-01-53 | - | Model No. | : TE-5170 | - | Serial No.: | 1536 |
| | | | Ambien | t Condition | | | |
| Temperatu | re, Ta (K) | 301.2 | Pressure, P | a (mmHg) | | 761.4 | |
| | | | | | | | |
| | | | Orifice Transfer ! | Standard Infor | mation | | |
| | | | 0.0585 | Intercep | | -0.00045 | |
| Last Calibra | | 13-Feb-18 | | | $bc = [\Delta H x (Pa/7)]$ | | |
| Next Calibra | ation Date: | 13-Feb-19 | | $Qstd = \{[\Delta H]$ | l x (Pa/760) x (29 | 8/Ta)] ^{1/2} -bc} / | me |
| | | • | | | - | | |
| | | | Calibration | of TSP Sample | | | |
| Calibration | | Or | fice | T | | HVS | |
| Point | ΔH (orifice), | [ΔH x (Pa/76 | 0) x (298/Ta)] ^{1/2} | Qstd (CFM) | ΔW (HVS), in. | [ΔW x (Pa/70 | 50) x $(298/Ta)$] ^{1/2} Y- |
| | in. of water | | | X - axis | of water | | axis |
| 1 | 16.2 | 1 | 4.01 | 68.47 | 9.9 | | 3.13 |
| 2 | 13.7 | | 3.69 | 62.97 | 8.6 | | 2.92 |
| 3 | 10.5 | | 3.23 | 55.13 | 6.7 | | 2.58 |
| 4 5 | 7.2 | | 2.67 1.99 | 45.65 34.03 | 4.6 2.5 | | 2.14 |
| Slope , mw = Correlation co | 0.0455 efficient* = | 0.9 | 9994 | Intercept, bw | 0.046 | 3 | |
| *If Correlation C | | | | - | | | |
| | | | | | | | |
| | | | Set Point | Calculation | | 4년 전 1993년 1997년 - 1997년 1997년 1997년 - 1997년 | |
| From the TSP Fi | | | | | | | |
| From the Regress | sion Equation, th | e "Y" value acco | ording to | | | | |
| | | mw v | $\Delta V = [\Delta V]$ | V v (Pa/760) v | (298/Ta)] ^{1/2} | | |
| | | | $Q_{SIU} = D_{U} = [\Delta T]$ | • A (I # 700) A | (270/12)] | | |
| Therefore, Se | t Point; W = (m | w x Qstd + bw) | ² x (760 / Pa) x (| Ta / 298) = | 4.04 | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| Remarks: | | | | | | | |
| | | | | · · · · | | | |
| <u> </u> | Ina 4. 1. 1. | C ¹ | / | , . | | Data | 6 7 2.10 |
| Conducted by: | DE MARAN MAR WK. Jang | Signature: | - A | <u>~</u> | | Date: | 5 - 3 - 2018 + 1010 10 |
| Unecked by: | UR lang | Signature: | <u>/[w</u> | m | | Date: | 5 [5] 70[8 |
| | V | | | | | | |
| | | | | | | | |

CINOTECH

| | | | | | | File No. | MA16034/13/0004 |
|-------------------|---------------------------------------|-----------------|-----------------------------------|------------------------|--|----------|---|
| Station | AM2(A) - Ng Wa | ah Catholic Sec | ondary School | Operator: MH | | [| |
| Date: | 22-Jan-18 | | . 1 | lext Due Date: | 21-Ma | -18 | |
| Equipment No.: | A-01-13 | | | Serial No. | 1352 | | |
| | | | energe de transie de la d | | | | |
| | | | Ambient (| | | | |
| Temperatu | re, Ta (K) | 294.4 | Pressure, Pa | (mmHg) | | 762.6 | |
| | | 0 | ifies Tuensfor Sta | - J J | | | |
| Serial | No | 0993 | ifice Transfer Sta Slope, mc | 0.0578 | | <u></u> | 0.04900 |
| Last Calibra | | 28-Feb-17 | | | Intercep = [ΔH x (Pa/760 | | -0.04890 2 |
| Next Calibra | | 27-Feb-18 | | | — [ДП х (1 а/700] (Ра/760) х (298/Т | | |
| | ation Date. | 27-1-60-18 | ` | | | | |
| | | • | Calibration of | TSP Sampler | | | |
| Calibration | | 0 | rfice | | <u> </u> | HVS | |
| Point | ΔH (orifice), in. of water | [ΔH x (Pa/7 | 60) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of water | | 60) x (298/Ta)] ^{1/2} -axis |
| 1 | 12.3 | | 3.53 | 62.03 | 7.8 | | 2.81 |
| 2 | 10.7 | | 3.30 | 57.91 | 6.7 | | 2.61 |
| 3 | 7.9 | | 2.83 | 49.88 | 5.3 | | 2.32 |
| 4 | 5.2 | | 2.30 | 40.63 | 3.4 | | 1.86 |
| 5 | 3.3 | | 1.83 | 32.54 | 2.1 | | 1.46 |
| | | | | | | | |
| By Linear Regro | ession of Y on X | Σ. | | | | | |
| Slope, mw = | 0.0454 | - | Ι | ntercept, bw : | 0.004 | 6 | |
| Correlation co | efficient* = _ | 0. | 9984 | | | | |
| *If Correlation C | oefficient < 0.99 | 0, check and | recalibrate. | | | | |
| | | | Set Point C | alculation | | | |
| From the TSP Fie | eld Calibration C | urve, take Qs | | | | | |
| From the Regress | sion Equation, th | e "Y" value a | cording to | | | | |
| | | | | | 10 | | |
| | | mw x Q | std + bw = $[\Delta W x]$ | : (Pa/760) x (29 | 98/Ta)] ⁷⁷² | | |
| Therefore, Set | Point; W = (mw | x Qstd + bw |) ² x (760 / Pa) x (| Ta / 298) = | 3.78 | | |
| | · · · · · · · · · · · · · · · · · · · | | | | | | |
| | | | | | | | |
| Remarks: | | | | | | | |
| - | | | | | | | |
| | 1 | | | 1 - | | | |
| Conducted by: | | | | hli | | Date: | 12 - 1- 2018 |
| Checked by: | wk. Jang | Signature: | Kı | NP | | Date: | 22 -1-2018 |
| | U | | | | | | |



File No. MA13056/13/0005

760.2

| Station | AM2(A) - Ng Wah | Catholic Secondary School | | | |
|----------------|-----------------|---------------------------|-----------|-------------|------|
| Date: | 19-Mar-18 | Next Due Date: | 18-May-18 | Operator: | MH |
| Equipment No.: | A-01-13 | Model No.: | TE-5170 | Serial No.: | 1352 |
| | | | | | |
| | | Ambient (| Condition | | |

| Orifice Transfer Standard Information | | | | | | |
|---------------------------------------|-----------|---|--------|---------------|----------|--|
| Serial No. | 2896 | Slope, mc | 0.0585 | Intercept, bc | -0.00045 | |
| Last Calibration Date: | 13-Feb-18 | mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$ | | | | |
| Next Calibration Date: | 13-Feb-19 | Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc | | | | |

Pressure, Pa (mmHg)

| Orfice | | | HVS | | |
|----------------------|-------------------------------|---|------------------------|---------------------------|---|
| Calibration Point | ΔH (orifice), in. of water | [ΔH x (Pa/760) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of water | [ΔW x (Pa/760) x (298/Ta)] ^{1/2} Y-axis |
| 1 | 12.8 | 3.60 | 61.52 | 7.9 | 2.83 |
| 2 | 10.9 | 3.32 | 56.77 | 6.8 | 2.62 |
| 3 | 8.1 | 2.86 | 48.94 | 5.0 | 2.25 |
| 4 | 5.6 | 2.38 | 40.69 | 3.4 | 1.86 |
| 5 | 3.3 | 1.83 | 31.24 | 2.3 | 1.53 |

By Linear Regression of Y on X

Temperature, Ta (K)

| Slope , mw = | 0.0439 | I | ntercept, bw = |
|---------------|---------------|--------|----------------|
| Correlation c | oefficient* = | 0.9981 | |

294.4

0.1186

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$

Therefore, Set Point; $W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) =$ 3.97

Remarks:

| 100 1 110 | 4 | _ | |
|--------------------------------------|--------|-------|-----------|
| Conducted by: Let Men Her Signature: | na | Date: | 19-3-2018 |
| Checked by: WK. 7 ang Signature: | Kustin | Date: | 1913/2018 |



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX


| ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A | | | | | | |
|--|--|--|--------------------------------------|--|--|--|
| Date - Fe Operator | eb 28, 201 [.] Tisch | 7 Rootsmeter Orifice I.I | | 438320 0993 | Ta (K) - Pa (mm) - | 294 - 750.57 |
| PLATE OR Run # | VOLUME START (m3) | VOLUME STOP (m3) | DIFF VOLUME (m3) | DIFF TIME (min) | METER DIFF Hg (mm) | ORFICE DIFF H2O (in.) |
| 1 2 3 4 5 | NA NA NA NA | NA NA NA NA | 1.00 1.00 1.00 1.00 1.00 | 1.3860 0.9910 0.8840 0.8430 0.6970 | 3.2 6.4 7.9 8.7 12.6 | 2.00 4.00 5.00 5.50 8.00 |
| | | DZ | ATA TABULA' | TION | | |
| Vstd | (x axis) Qstd | (y axis) | | Va | (x axis) Qa | (y axis) |
| 0.9967 0.9925 0.9904 0.9894 0.9842 | 0.7191 1.0015 1.1204 1.1737 1.4120 | 1.4149 2.0010 2.2372 2.3464 2.8299 | | 0.9957 0.9915 0.9894 0.9884 0.9832 | 0.7184 1.0005 1.1192 1.1725 1.4106 | 0.8851 1.2517 1.3995 1.4678 1.7702 |
| Qstd slop intercept coefficie | t (b) = | 2.04055 -0.04890 0.99995 | | Qa slope intercept coefficie | = (b) = | 1.27776 -0.03059 0.99995 |
| y = SQRT[H2O(Pa/760)(298/Ta)] $y = SQRT[H2O(Ta/Pa)]$ | | | | | | |

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa = $1/m\{ [SQRT(H2O(Ta/Pa)] - b \}$



Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT APPLICANT: **Cinotech Consultants Limited** Test Report No.: C/WM/170930 Date of Issue: Room 1710, Technology Park, 2017-10-03 18 On Lai Street, Date Received: 2017-09-30 Shatin, NT, Hong Kong Date Tested: 2017-09-30 Date Completed: 2017-10-03 Next Due Date: 2018-04-02 **ATTN: Miss Mei Ling Tang** Page: 1 of 2 **Certificate of Calibration** Item for calibration: Description : Weather Monitor II Manufacturer : Davis Instruments Model No. :7440Serial No. : MC20813A11 **Test conditions:** Room Temperature : 21 degree Celsius **Relative Humidity** : 57 % **Test Specifications:** 1. Performance check of anemometer 2. Performance check of wind direction sensor Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

| Test Report No.: | C/WM/170930 |
|------------------|-------------|
| Date of Issue: | 2017-10-03 |
| Date Received: | 2017-09-30 |
| Date Tested: | 2017-09-30 |
| Date Completed: | 2017-10-03 |
| Next Due Date: | 2018-04-02 |
| Page: | 2 of 2 |

Results:

1. Performance check of anemometer

| Air Velo | Difference D (m/s) | |
|-------------------------|--|------|
| Instrument Reading (V1) | $\mathbf{D} = \mathbf{V}1 - \mathbf{V}2$ | |
| 2.00 | 2.00 | 0.00 |

2. Performance check of wind direction sensor

| Wind Dir | Wind Direction (°) | | | | |
|-------------------------|----------------------|-------------|--|--|--|
| Instrument Reading (W1) | Reference Value (W2) | D = W1 - W2 | | | |
| 0 | 0 | 0 | | | |
| 45.1 | 45 | 0.1 | | | |
| 90.2 | 90 | 0.2 | | | |
| 135 | 135 | 0 | | | |
| 180 | 180 | 0 | | | |
| 225.4 | 225 | 0.4 | | | |
| 270 | 270 | 0 | | | |
| 315.2 | 315 | 0.2 | | | |
| 360 | 360 | 0 | | | |

APPENDIX C WEATHER INFORMATION

I. General Information

| Date | Mean Air Temperature (°C) | Mean Relative Humidity (%) | Precipitation (mm) |
|---------------|------------------------------|-------------------------------------|-----------------------|
| 1 March 2018 | 19.4 - 24.8 | 86 | 0 |
| 2 March 2018 | 19.5 - 24.7 | 78 | Trace |
| 3 March 2018 | 21 - 23.6 | 91 | 0 |
| 4 March 2018 | 21.9 - 27.3 | 89 | Trace |
| 5 March 2018 | 23.4 - 27.8 | 84 | 0 |
| 6 March 2018 | 18.3 - 23.5 | 83 | Trace |
| 7 March 2018 | 17.6 - 20.6 | 79 | Trace |
| 8 March 2018 | 12.5 - 20.5 | 82 | 20.3 |
| 9 March 2018 | 11.1 – 19.8 | 61 | 0 |
| 10 March 2018 | 13.7 – 20.3 | 66 | 0 |
| 11 March 2018 | 15.3 - 22.5 | 69 | 0 |
| 12 March 2018 | 16.9 - 23.3 | 71 | 0 |
| 13 March 2018 | 18.1 - 24.5 | 75 | 0 |
| 14 March 2018 | 19.4 - 20.8 | 83 | 2.4 |
| 15 March 2018 | 20.1 - 25.1 | 84 | 0 |
| 16 March 2018 | 20.3 - 26.3 | 81 | Trace |
| 17 March 2018 | 18.6 - 22.0 | 85 | Trace |
| 18 March 2018 | 19.2 – 24.1 | 83 | Trace |

I. General Information

| Date | Mean Air Temperature (°C) | Mean Relative Humidity (%) | Precipitation (mm) |
|---------------|------------------------------|-------------------------------------|-----------------------|
| 19 March 2018 | 20.7 - 25.6 | 86 | Trace |
| 20 March 2018 | 16.9 - 25.3 | 70 | 0 |
| 21 March 2018 | 14.5 - 24.1 | 51 | 0 |
| 22 March 2018 | 16.2 - 24.1 | 57 | 0 |
| 23 March 2018 | 17.2 – 24.7 | 68 | Trace |
| 24 March 2018 | 19.6 - 23.8 | 77 | Trace |
| 25 March 2018 | 20.5 - 24.5 | 68 | 0 |
| 26 March 2018 | 20.4 - 26.5 | 71 | 0 |
| 27 March 2018 | 20.8 - 26.0 | 73 | 0 |
| 28 March 2018 | 21.0 - 26.7 | 77 | 0 |
| 29 March 2018 | 21.1 - 27.0 | 78 | 0 |
| 30 March 2018 | 21.2 - 27.9 | 76 | 0 |
| 31 March 2018 | 21.4 - 27.5 | 65 | Trace |

* The above information was extracted from the daily weather summary by Hong Kong Observatory.

** Trace means rainfall less than 0.05 mm

| II. | II. Mean Wind Speed and Wind Direction | | | | | |
|-----|--|-------|----------------|-----------|--|--|
| | Date | Time | Wind Speed m/s | Direction | | |
| | 1-Mar-2018 | 00:00 | 1.3 | Ν | | |
| | 1-Mar-2018 | 01:00 | 1.1 | NNE | | |
| | 1-Mar-2018 | 02:00 | 1.2 | N | | |
| | 1-Mar-2018 | 03:00 | 1.1 | N | | |
| | 1-Mar-2018 | 04:00 | 1.1 | Ν | | |
| | 1-Mar-2018 | 05:00 | 1.3 | N | | |
| | 1-Mar-2018 | 06:00 | 1 | N | | |
| | 1-Mar-2018 | 07:00 | 1.3 | Ν | | |
| | 1-Mar-2018 | 08:00 | 1.8 | NW | | |
| | 1-Mar-2018 | 09:00 | 2.2 | Ν | | |
| | 1-Mar-2018 | 10:00 | 2.6 | NW | | |
| | 1-Mar-2018 | 11:00 | 2.9 | ESE | | |
| | 1-Mar-2018 | 12:00 | 3.9 | SW | | |
| | 1-Mar-2018 | 13:00 | 3.8 | N | | |
| | 1-Mar-2018 | 14:00 | 3.3 | N | | |
| | 1-Mar-2018 | 15:00 | 2.9 | ENE | | |
| | 1-Mar-2018 | 16:00 | 2.7 | ENE | | |
| | 1-Mar-2018 | 17:00 | 2.6 | NE | | |
| | 1-Mar-2018 | 18:00 | 2 | ENE | | |
| | 1-Mar-2018 | 19:00 | 1.5 | NE | | |
| | 1-Mar-2018 | 20:00 | 1.4 | E | | |
| | 1-Mar-2018 | 21:00 | 1.5 | NE | | |
| | 1-Mar-2018 | 22:00 | 1.5 | NE | | |
| | 1-Mar-2018 | 23:00 | 1.4 | N | | |
| | 2-Mar-2018 | 00:00 | 1.3 | NNE | | |
| | 2-Mar-2018 | 01:00 | 1.1 | ENE | | |
| | 2-Mar-2018 | 02:00 | 1.5 | Е | | |
| | 2-Mar-2018 | 03:00 | 1.4 | ENE | | |
| | 2-Mar-2018 | 04:00 | 1.3 | ENE | | |
| | 2-Mar-2018 | 05:00 | 1.3 | ENE | | |
| | 2-Mar-2018 | 06:00 | 1.1 | E | | |
| | 2-Mar-2018 | 07:00 | 1.2 | E | | |
| | 2-Mar-2018 | 08:00 | 1.4 | WSW | | |
| | 2-Mar-2018 | 09:00 | 2.3 | ESE | | |
| | 2-Mar-2018 | 10:00 | 2.7 | WSW | | |
| | 2-Mar-2018 | 11:00 | 3.1 | ENE | | |
| | 2-Mar-2018 | 12:00 | 3.3 | ENE | | |

II. Mean Wind Speed and Wind Direction

| II. | Mean wind | Speed and Wind D | irection | |
|-----|------------|------------------|----------|-----|
| | 2-Mar-2018 | 13:00 | 3.2 | ENE |
| | 2-Mar-2018 | 14:00 | 3 | ENE |
| | 2-Mar-2018 | 15:00 | 2.5 | ENE |
| | 2-Mar-2018 | 16:00 | 2.5 | ENE |
| | 2-Mar-2018 | 17:00 | 2.5 | NNE |
| | 2-Mar-2018 | 18:00 | 2.1 | NNE |
| | 2-Mar-2018 | 19:00 | 1.9 | NNE |
| | 2-Mar-2018 | 20:00 | 1.9 | NE |
| | 2-Mar-2018 | 21:00 | 1.9 | NE |
| | 2-Mar-2018 | 22:00 | 2 | NE |
| | 2-Mar-2018 | 23:00 | 1.7 | NE |
| | 3-Mar-2018 | 00:00 | 1.5 | NE |
| | 3-Mar-2018 | 01:00 | 1.4 | ENE |
| | 3-Mar-2018 | 02:00 | 1.3 | ENE |
| | 3-Mar-2018 | 03:00 | 1.1 | NE |
| | 3-Mar-2018 | 04:00 | 1.1 | NE |
| | 3-Mar-2018 | 05:00 | 1.2 | NNE |
| | 3-Mar-2018 | 06:00 | 1.3 | ESE |
| | 3-Mar-2018 | 07:00 | 1.2 | NNE |
| | 3-Mar-2018 | 08:00 | 1.4 | NNE |
| | 3-Mar-2018 | 09:00 | 2 | NNE |
| | 3-Mar-2018 | 10:00 | 2.4 | NNE |
| | 3-Mar-2018 | 11:00 | 2.7 | NNE |
| | 3-Mar-2018 | 12:00 | 2.4 | NE |
| | 3-Mar-2018 | 13:00 | 2.6 | NE |
| | 3-Mar-2018 | 14:00 | 2.5 | NE |
| | 3-Mar-2018 | 15:00 | 2.8 | NE |
| | 3-Mar-2018 | 16:00 | 2.7 | NNE |
| | 3-Mar-2018 | 17:00 | 2.4 | NNE |
| | 3-Mar-2018 | 18:00 | 2 | NNE |
| | 3-Mar-2018 | 19:00 | 1.8 | NNE |
| | 3-Mar-2018 | 20:00 | 1.3 | NNE |
| | 3-Mar-2018 | 21:00 | 1.2 | NNE |
| | 3-Mar-2018 | 22:00 | 1.1 | N |
| | 3-Mar-2018 | 23:00 | 1.2 | NNE |
| | 4-Mar-2018 | 00:00 | 1.8 | NNE |
| | 4-Mar-2018 | 01:00 | 2 | NE |
| | 4-Mar-2018 | 02:00 | 2 | NNE |

| II. Mean Wir | nd Speed and Wind D | irection | |
|--------------|---------------------|----------|-----|
| 4-Mar-2018 | 03:00 | 2.2 | NNE |
| 4-Mar-2018 | 04:00 | 2.1 | NNE |
| 4-Mar-2018 | 05:00 | 2.3 | NNE |
| 4-Mar-2018 | 06:00 | 1.9 | NNE |
| 4-Mar-2018 | 07:00 | 2.1 | NNE |
| 4-Mar-2018 | 08:00 | 2.3 | NE |
| 4-Mar-2018 | 09:00 | 2.8 | NNE |
| 4-Mar-2018 | 10:00 | 3 | NNE |
| 4-Mar-2018 | 11:00 | 3.2 | NNE |
| 4-Mar-2018 | 12:00 | 3.4 | NE |
| 4-Mar-2018 | 13:00 | 3.2 | NNE |
| 4-Mar-2018 | 14:00 | 3 | NE |
| 4-Mar-2018 | 15:00 | 2.9 | ENE |
| 4-Mar-2018 | 16:00 | 2.9 | NNE |
| 4-Mar-2018 | 17:00 | 2.9 | E |
| 4-Mar-2018 | 18:00 | 2.6 | E |
| 4-Mar-2018 | 19:00 | 2.4 | ENE |
| 4-Mar-2018 | 20:00 | 1.9 | ENE |
| 4-Mar-2018 | 21:00 | 2.1 | NNE |
| 4-Mar-2018 | 22:00 | 2.5 | ENE |
| 4-Mar-2018 | 23:00 | 2.2 | NE |
| 5-Mar-2018 | 00:00 | 2.6 | ENE |
| 5-Mar-2018 | 01:00 | 2.4 | ENE |
| 5-Mar-2018 | 02:00 | 2.1 | E |
| 5-Mar-2018 | 03:00 | 2.2 | NE |
| 5-Mar-2018 | 04:00 | 2.1 | NE |
| 5-Mar-2018 | 05:00 | 2.6 | E |
| 5-Mar-2018 | 06:00 | 2.3 | NNE |
| 5-Mar-2018 | 07:00 | 2.5 | ENE |
| 5-Mar-2018 | 08:00 | 2.8 | NE |
| 5-Mar-2018 | 09:00 | 3 | ENE |
| 5-Mar-2018 | 10:00 | 3 | NE |
| 5-Mar-2018 | 11:00 | 3.6 | NNE |
| 5-Mar-2018 | 12:00 | 3.2 | NE |
| 5-Mar-2018 | 13:00 | 3.3 | NNE |
| 5-Mar-2018 | 14:00 | 3.2 | ENE |
| 5-Mar-2018 | 15:00 | 3.7 | E |
| 5-Mar-2018 | 16:00 | 3.3 | E |

| II. Mean V | Vind Speed and Wind I | Direction | |
|------------|-----------------------|-----------|-----|
| 5-Mar-2018 | 3 17:00 | 2.9 | E |
| 5-Mar-2018 | 3 18:00 | 2.9 | ENE |
| 5-Mar-2018 | 3 19:00 | 2.4 | NW |
| 5-Mar-2018 | 3 20:00 | 2.3 | E |
| 5-Mar-2018 | 3 21:00 | 2 | WNW |
| 5-Mar-2018 | 3 22:00 | 2.1 | W |
| 5-Mar-2018 | 3 23:00 | 2.2 | WNW |
| 6-Mar-2018 | 3 00:00 | 2.9 | WNW |
| 6-Mar-2018 | 3 01:00 | 2.6 | SSW |
| 6-Mar-2018 | 3 02:00 | 2.5 | SSW |
| 6-Mar-2018 | 3 03:00 | 3.1 | NNE |
| 6-Mar-2018 | 3 04:00 | 2.9 | ENE |
| 6-Mar-2018 | 3 05:00 | 3.1 | NE |
| 6-Mar-2018 | 3 06:00 | 3.5 | NNW |
| 6-Mar-2018 | 3 07:00 | 3.5 | ENE |
| 6-Mar-2018 | 8 08:00 | 3.9 | E |
| 6-Mar-2018 | 3 09:00 | 3.1 | SSE |
| 6-Mar-2018 | 3 10:00 | 3.4 | ENE |
| 6-Mar-2018 | 3 11:00 | 3.9 | NNE |
| 6-Mar-2018 | 3 12:00 | 4.2 | SW |
| 6-Mar-2018 | 3 13:00 | 3 | SE |
| 6-Mar-2018 | 3 14:00 | 3.6 | SW |
| 6-Mar-2018 | 3 15:00 | 3.6 | SSW |
| 6-Mar-2018 | 3 16:00 | 4.5 | SW |
| 6-Mar-2018 | 3 17:00 | 3.5 | SW |
| 6-Mar-2018 | 3 18:00 | 3.3 | N |
| 6-Mar-2018 | 3 19:00 | 2.8 | ENE |
| 6-Mar-2018 | 3 20:00 | 3.1 | SW |
| 6-Mar-2018 | 3 21:00 | 2.5 | SW |
| 6-Mar-2018 | 3 22:00 | 3.7 | SW |
| 6-Mar-2018 | 3 23:00 | 4 | ENE |
| 7-Mar-2018 | 3 00:00 | 4.1 | ENE |
| 7-Mar-2018 | 3 01:00 | 3.5 | ENE |
| 7-Mar-2018 | 3 02:00 | 3.5 | NE |
| 7-Mar-2018 | 3 03:00 | 3.9 | E |
| 7-Mar-2018 | 3 04:00 | 4.1 | ENE |
| 7-Mar-2018 | 3 05:00 | 4.1 | ESE |
| 7-Mar-2018 | 3 06:00 | 4.1 | ENE |

| II. Mean Wind | l Speed and Wind D | irection | |
|---------------|--------------------|----------|-----|
| 7-Mar-2018 | 07:00 | 4 | ENE |
| 7-Mar-2018 | 08:00 | 3.7 | SW |
| 7-Mar-2018 | 09:00 | 3.7 | ENE |
| 7-Mar-2018 | 10:00 | 4.2 | NE |
| 7-Mar-2018 | 11:00 | 4.4 | ENE |
| 7-Mar-2018 | 12:00 | 4.3 | NE |
| 7-Mar-2018 | 13:00 | 4.5 | NE |
| 7-Mar-2018 | 14:00 | 4.7 | ENE |
| 7-Mar-2018 | 15:00 | 4.7 | NE |
| 7-Mar-2018 | 16:00 | 4.2 | ENE |
| 7-Mar-2018 | 17:00 | 4.2 | ENE |
| 7-Mar-2018 | 18:00 | 4.1 | NE |
| 7-Mar-2018 | 19:00 | 3.4 | ENE |
| 7-Mar-2018 | 20:00 | 4 | NE |
| 7-Mar-2018 | 21:00 | 3.4 | NE |
| 7-Mar-2018 | 22:00 | 4 | NE |
| 7-Mar-2018 | 23:00 | 3.9 | NE |
| 8-Mar-2018 | 00:00 | 2.9 | NE |
| 8-Mar-2018 | 01:00 | 3.3 | ENE |
| 8-Mar-2018 | 02:00 | 3.6 | NE |
| 8-Mar-2018 | 03:00 | 3.3 | NE |
| 8-Mar-2018 | 04:00 | 2.8 | NE |
| 8-Mar-2018 | 05:00 | 2 | NE |
| 8-Mar-2018 | 06:00 | 3.1 | NE |
| 8-Mar-2018 | 07:00 | 2.2 | NE |
| 8-Mar-2018 | 08:00 | 3.6 | NE |
| 8-Mar-2018 | 09:00 | 3.4 | ENE |
| 8-Mar-2018 | 10:00 | 2.7 | NE |
| 8-Mar-2018 | 11:00 | 2.6 | ENE |
| 8-Mar-2018 | 12:00 | 2.3 | NE |
| 8-Mar-2018 | 13:00 | 3.5 | NE |
| 8-Mar-2018 | 14:00 | 3.1 | NE |
| 8-Mar-2018 | 15:00 | 3 | NE |
| 8-Mar-2018 | 16:00 | 2.8 | NE |
| 8-Mar-2018 | 17:00 | 4.6 | NE |
| 8-Mar-2018 | 18:00 | 4.6 | N |
| 8-Mar-2018 | 19:00 | 4.5 | N |
| 8-Mar-2018 | 20:00 | 4 | Ν |

| <u>II.</u> | Mean Wind | Speed and Wind D | irection | |
|------------|-----------|------------------|----------|-----|
| 8-N | lar-2018 | 21:00 | 3.8 | Ν |
| 8-N | lar-2018 | 22:00 | 4.5 | SSW |
| 8-N | lar-2018 | 23:00 | 4 | SW |
| 9-N | lar-2018 | 00:00 | 4 | SW |
| 9-N | lar-2018 | 01:00 | 3.7 | SW |
| 9-N | lar-2018 | 02:00 | 4 | SW |
| 9-N | lar-2018 | 03:00 | 4.2 | SW |
| 9-N | lar-2018 | 04:00 | 4.2 | S |
| 9-N | lar-2018 | 05:00 | 3.4 | WSW |
| 9-N | lar-2018 | 06:00 | 3.4 | SW |
| 9-N | lar-2018 | 07:00 | 3.9 | SW |
| 9-N | lar-2018 | 08:00 | 3.7 | SW |
| 9-N | lar-2018 | 09:00 | 3.7 | SSW |
| 9-N | lar-2018 | 10:00 | 4.1 | SW |
| 9-N | lar-2018 | 11:00 | 3.9 | WNW |
| 9-N | lar-2018 | 12:00 | 3.1 | SSW |
| 9-N | lar-2018 | 13:00 | 3 | SSW |
| 9-N | lar-2018 | 14:00 | 2.1 | SSW |
| 9-N | lar-2018 | 15:00 | 3 | W |
| 9-N | lar-2018 | 16:00 | 3.1 | ENE |
| 9-N | lar-2018 | 17:00 | 3.4 | NE |
| 9-N | lar-2018 | 18:00 | 2.1 | SSW |
| 9-N | lar-2018 | 19:00 | 1 | WNW |
| 9-N | lar-2018 | 20:00 | 1.1 | WNW |
| 9-N | lar-2018 | 21:00 | 1.1 | WNW |
| 9-N | lar-2018 | 22:00 | 1.2 | SW |
| 9-N | lar-2018 | 23:00 | 1.2 | SSW |
| 10-1 | Mar-2018 | 00:00 | 1.1 | WNW |
| 10-1 | Mar-2018 | 01:00 | 1.2 | WSW |
| 10-1 | Mar-2018 | 02:00 | 1.1 | SW |
| 10-1 | Mar-2018 | 03:00 | 1.3 | SW |
| 10-1 | Mar-2018 | 04:00 | 1.3 | SW |
| 10-1 | Mar-2018 | 05:00 | 1.1 | SW |
| 10-1 | Mar-2018 | 06:00 | 1 | SW |
| 10-1 | Mar-2018 | 07:00 | 1 | SSE |
| 10-1 | Mar-2018 | 08:00 | 1.2 | SSE |
| 10-1 | Mar-2018 | 09:00 | 1.6 | SSE |
| 10-1 | Mar-2018 | 10:00 | 2.7 | SW |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|-------------|------------------|----------|-----|
| 1 | 10-Mar-2018 | 11:00 | 3 | SW |
| 1 | 10-Mar-2018 | 12:00 | 3.5 | S |
| 1 | 10-Mar-2018 | 13:00 | 3.2 | SE |
| 1 | 10-Mar-2018 | 14:00 | 2.8 | WSW |
| 1 | 10-Mar-2018 | 15:00 | 2.3 | E |
| 1 | 10-Mar-2018 | 16:00 | 2.3 | NE |
| 1 | 10-Mar-2018 | 17:00 | 2.4 | NE |
| 1 | 10-Mar-2018 | 18:00 | 1.5 | NE |
| 1 | 10-Mar-2018 | 19:00 | 1.2 | SW |
| 1 | 10-Mar-2018 | 20:00 | 1.3 | W |
| 1 | 10-Mar-2018 | 21:00 | 1.3 | SW |
| 1 | 10-Mar-2018 | 22:00 | 2.2 | E |
| 1 | 10-Mar-2018 | 23:00 | 2 | E |
| 1 | 11-Mar-2018 | 00:00 | 1.6 | SSE |
| 1 | 11-Mar-2018 | 01:00 | 1.3 | E |
| 1 | 11-Mar-2018 | 02:00 | 1.1 | N |
| 1 | 11-Mar-2018 | 03:00 | 1 | SSW |
| 1 | 11-Mar-2018 | 04:00 | 1 | WNW |
| 1 | 11-Mar-2018 | 05:00 | 0.6 | SW |
| 1 | 11-Mar-2018 | 06:00 | 0.7 | SW |
| 1 | 11-Mar-2018 | 07:00 | 0.6 | SW |
| 1 | 11-Mar-2018 | 08:00 | 0.9 | SW |
| 1 | 11-Mar-2018 | 09:00 | 1.2 | W |
| 1 | 11-Mar-2018 | 10:00 | 2 | SW |
| 1 | 11-Mar-2018 | 11:00 | 2.4 | S |
| 1 | 11-Mar-2018 | 12:00 | 2.1 | SW |
| 1 | 11-Mar-2018 | 13:00 | 2 | S |
| 1 | 11-Mar-2018 | 14:00 | 1.6 | SW |
| 1 | 11-Mar-2018 | 15:00 | 2.3 | NW |
| 1 | 11-Mar-2018 | 16:00 | 2.2 | ENE |
| 1 | 11-Mar-2018 | 17:00 | 1.3 | SSW |
| 1 | 11-Mar-2018 | 18:00 | 0.7 | S |
| 1 | 11-Mar-2018 | 19:00 | 0.7 | SSE |
| 1 | 11-Mar-2018 | 20:00 | 1.1 | WNW |
| 1 | 11-Mar-2018 | 21:00 | 1.1 | WSW |
| 1 | 11-Mar-2018 | 22:00 | 1.2 | ENE |
| 1 | 11-Mar-2018 | 23:00 | 1.6 | E |
| 1 | 12-Mar-2018 | 00:00 | 1.9 | E |

| II. | | Speed and Wind D | irection | |
|-----|-------------|------------------|----------|-----|
| | 12-Mar-2018 | 01:00 | 1.2 | SW |
| | 12-Mar-2018 | 02:00 | 0.8 | SSW |
| | 12-Mar-2018 | 03:00 | 0.7 | SW |
| | 12-Mar-2018 | 04:00 | 0.7 | SSW |
| | 12-Mar-2018 | 05:00 | 0.8 | SW |
| | 12-Mar-2018 | 06:00 | 0.8 | SSW |
| | 12-Mar-2018 | 07:00 | 1.1 | SE |
| | 12-Mar-2018 | 08:00 | 0.8 | SW |
| | 12-Mar-2018 | 09:00 | 1.8 | Ν |
| | 12-Mar-2018 | 10:00 | 1.9 | Ν |
| | 12-Mar-2018 | 11:00 | 2.2 | ESE |
| | 12-Mar-2018 | 12:00 | 2.1 | NE |
| | 12-Mar-2018 | 13:00 | 1.9 | SW |
| | 12-Mar-2018 | 14:00 | 1.8 | SSW |
| | 12-Mar-2018 | 15:00 | 1.8 | SSW |
| | 12-Mar-2018 | 16:00 | 2.2 | SW |
| | 12-Mar-2018 | 17:00 | 1.4 | SE |
| | 12-Mar-2018 | 18:00 | 1.3 | S |
| | 12-Mar-2018 | 19:00 | 1.8 | SSE |
| | 12-Mar-2018 | 20:00 | 2 | S |
| | 12-Mar-2018 | 21:00 | 2.2 | SSW |
| | 12-Mar-2018 | 22:00 | 2.4 | SSW |
| | 12-Mar-2018 | 23:00 | 1 | SSW |
| | 13-Mar-2018 | 00:00 | 1 | SW |
| | 13-Mar-2018 | 01:00 | 0.8 | SSW |
| | 13-Mar-2018 | 02:00 | 0.9 | S |
| | 13-Mar-2018 | 03:00 | 0.7 | SSW |
| | 13-Mar-2018 | 04:00 | 0.9 | SSW |
| | 13-Mar-2018 | 05:00 | 0.9 | SSW |
| | 13-Mar-2018 | 06:00 | 0.8 | S |
| | 13-Mar-2018 | 07:00 | 1 | SSW |
| | 13-Mar-2018 | 08:00 | 0.9 | SSW |
| | 13-Mar-2018 | 09:00 | 1.2 | SW |
| | 13-Mar-2018 | 10:00 | 1.5 | SW |
| | 13-Mar-2018 | 11:00 | 2.4 | SW |
| | 13-Mar-2018 | 12:00 | 2 | SW |
| | 13-Mar-2018 | 13:00 | 2.4 | SSW |
| | 13-Mar-2018 | 14:00 | 1.7 | SW |

| II. Mean Wine | d Speed and Wind D | irection | |
|---------------|--------------------|----------|-----|
| 13-Mar-2018 | 15:00 | 2.2 | ENE |
| 13-Mar-2018 | 16:00 | 2.5 | SW |
| 13-Mar-2018 | 17:00 | 2.5 | SW |
| 13-Mar-2018 | 18:00 | 3.1 | WSW |
| 13-Mar-2018 | 19:00 | 2.6 | WSW |
| 13-Mar-2018 | 20:00 | 2.7 | SSE |
| 13-Mar-2018 | 21:00 | 1.6 | SE |
| 13-Mar-2018 | 22:00 | 1.9 | SSE |
| 13-Mar-2018 | 23:00 | 2.7 | SSW |
| 14-Mar-2018 | 00:00 | 2.9 | S |
| 14-Mar-2018 | 01:00 | 2.9 | W |
| 14-Mar-2018 | 02:00 | 3 | SW |
| 14-Mar-2018 | 03:00 | 3.8 | WSW |
| 14-Mar-2018 | 04:00 | 3 | ENE |
| 14-Mar-2018 | 05:00 | 2.7 | NNE |
| 14-Mar-2018 | 06:00 | 2.4 | SE |
| 14-Mar-2018 | 07:00 | 3.8 | SE |
| 14-Mar-2018 | 08:00 | 3.1 | ESE |
| 14-Mar-2018 | 09:00 | 3.2 | S |
| 14-Mar-2018 | 10:00 | 4.3 | SW |
| 14-Mar-2018 | 11:00 | 3.4 | SW |
| 14-Mar-2018 | 12:00 | 2.8 | SW |
| 14-Mar-2018 | 13:00 | 2.8 | SW |
| 14-Mar-2018 | 14:00 | 4 | SW |
| 14-Mar-2018 | 15:00 | 3.6 | SW |
| 14-Mar-2018 | 16:00 | 4 | SSW |
| 14-Mar-2018 | 17:00 | 3.9 | SSW |
| 14-Mar-2018 | 18:00 | 2.6 | S |
| 14-Mar-2018 | 19:00 | 1.8 | S |
| 14-Mar-2018 | 20:00 | 1.8 | NW |
| 14-Mar-2018 | 21:00 | 1.1 | WSW |
| 14-Mar-2018 | 22:00 | 1.1 | SW |
| 14-Mar-2018 | 23:00 | 1.9 | SW |
| 15-Mar-2018 | 00:00 | 1.8 | SSW |
| 15-Mar-2018 | 01:00 | 2.7 | SSW |
| 15-Mar-2018 | 02:00 | 2.6 | SSE |
| 15-Mar-2018 | 03:00 | 3.2 | SE |
| 15-Mar-2018 | 04:00 | 2.8 | SSE |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|-------------|------------------|----------|-----|
| | 15-Mar-2018 | 05:00 | 3.2 | SSE |
| | 15-Mar-2018 | 06:00 | 3.2 | SW |
| | 15-Mar-2018 | 07:00 | 2.9 | SW |
| | 15-Mar-2018 | 08:00 | 2.9 | SW |
| | 15-Mar-2018 | 09:00 | 3.3 | WSW |
| | 15-Mar-2018 | 10:00 | 4.1 | WSW |
| | 15-Mar-2018 | 11:00 | 3.1 | SW |
| | 15-Mar-2018 | 12:00 | 3.1 | SW |
| | 15-Mar-2018 | 13:00 | 4 | SW |
| | 15-Mar-2018 | 14:00 | 3.3 | SW |
| | 15-Mar-2018 | 15:00 | 3.3 | SW |
| | 15-Mar-2018 | 16:00 | 3.3 | SSE |
| | 15-Mar-2018 | 17:00 | 2 | S |
| | 15-Mar-2018 | 18:00 | 3.2 | S |
| | 15-Mar-2018 | 19:00 | 2.3 | SW |
| | 15-Mar-2018 | 20:00 | 2.3 | SW |
| | 15-Mar-2018 | 21:00 | 2 | WSW |
| | 15-Mar-2018 | 22:00 | 2.3 | WSW |
| | 15-Mar-2018 | 23:00 | 2 | WSW |
| | 16-Mar-2018 | 00:00 | 2.8 | SSE |
| | 16-Mar-2018 | 01:00 | 3.1 | NNE |
| | 16-Mar-2018 | 02:00 | 3.2 | SSW |
| | 16-Mar-2018 | 03:00 | 3.6 | SW |
| | 16-Mar-2018 | 04:00 | 3.6 | SW |
| | 16-Mar-2018 | 05:00 | 2.9 | SW |
| | 16-Mar-2018 | 06:00 | 2.1 | S |
| | 16-Mar-2018 | 07:00 | 2.1 | SSW |
| | 16-Mar-2018 | 08:00 | 2.2 | SW |
| | 16-Mar-2018 | 09:00 | 3.1 | SSW |
| | 16-Mar-2018 | 10:00 | 3.4 | SW |
| | 16-Mar-2018 | 11:00 | 3.6 | SW |
| | 16-Mar-2018 | 12:00 | 4.1 | WSW |
| | 16-Mar-2018 | 13:00 | 4.5 | SW |
| | 16-Mar-2018 | 14:00 | 4 | SSE |
| | 16-Mar-2018 | 15:00 | 3 | WSW |
| | 16-Mar-2018 | 16:00 | 3.1 | S |
| | 16-Mar-2018 | 17:00 | 3.5 | SW |
| | 16-Mar-2018 | 18:00 | 2.2 | SW |

| II. M | lean Wind | Speed and Wind D | irection | | |
|-------|-----------|------------------|----------|-----|--|
| 16-M | ar-2018 | 19:00 | 1.8 | SW | |
| 16-M | ar-2018 | 20:00 | 1.3 | SW | |
| 16-M | ar-2018 | 21:00 | 2.4 | WSW | |
| 16-M | ar-2018 | 22:00 | 2.5 | Ν | |
| 16-M | ar-2018 | 23:00 | 2.7 | NE | |
| 17-M | ar-2018 | 00:00 | 2.3 | Ν | |
| 17-M | ar-2018 | 01:00 | 2.2 | Ν | |
| 17-M | ar-2018 | 02:00 | 1.7 | NNW | |
| 17-M | ar-2018 | 03:00 | 2 | Ν | |
| 17-M | ar-2018 | 04:00 | 1.6 | Ν | |
| 17-M | ar-2018 | 05:00 | 1.8 | Ν | |
| 17-M | ar-2018 | 06:00 | 1.2 | NNE | |
| 17-M | ar-2018 | 07:00 | 1.9 | NE | |
| 17-M | ar-2018 | 08:00 | 3 | NNW | |
| 17-M | ar-2018 | 09:00 | 3.4 | Ν | |
| 17-M | ar-2018 | 10:00 | 3.8 | ENE | |
| 17-M | ar-2018 | 11:00 | 4.2 | ENE | |
| 17-M | ar-2018 | 12:00 | 4.4 | NE | |
| 17-M | ar-2018 | 13:00 | 4.4 | E | |
| 17-M | ar-2018 | 14:00 | 4.2 | NE | |
| 17-M | ar-2018 | 15:00 | 4.1 | NE | |
| 17-M | ar-2018 | 16:00 | 3.7 | NNE | |
| 17-M | ar-2018 | 17:00 | 3.6 | ESE | |
| 17-M | ar-2018 | 18:00 | 3.1 | E | |
| 17-M | ar-2018 | 19:00 | 2.4 | ENE | |
| 17-M | ar-2018 | 20:00 | 2.3 | ENE | |
| 17-M | ar-2018 | 21:00 | 1.6 | ENE | |
| 17-M | ar-2018 | 22:00 | 1.9 | NW | |
| 17-M | ar-2018 | 23:00 | 1.7 | ENE | |
| 18-M | ar-2018 | 00:00 | 1.3 | NE | |
| 18-M | ar-2018 | 01:00 | 1.6 | Ν | |
| 18-M | ar-2018 | 02:00 | 2.3 | E | |
| 18-M | ar-2018 | 03:00 | 3.5 | E | |
| 18-M | ar-2018 | 04:00 | 3.4 | ENE | |
| 18-M | ar-2018 | 05:00 | 4 | NNE | |
| 18-M | ar-2018 | 06:00 | 3.7 | ENE | |
| 18-M | ar-2018 | 07:00 | 2.4 | ENE | |
| 18-M | ar-2018 | 08:00 | 3.3 | NE | |

| II. | Mean Wind | Speed and Wind D | irection | | |
|-----|-------------|------------------|----------|-----|--|
| | 18-Mar-2018 | 09:00 | 4 | NE | |
| | 18-Mar-2018 | 10:00 | 4.7 | NE | |
| | 18-Mar-2018 | 11:00 | 3.4 | ENE | |
| | 18-Mar-2018 | 12:00 | 4.6 | NE | |
| | 18-Mar-2018 | 13:00 | 4.4 | NE | |
| | 18-Mar-2018 | 14:00 | 4.4 | NNW | |
| | 18-Mar-2018 | 15:00 | 4.5 | Ν | |
| | 18-Mar-2018 | 16:00 | 4.7 | WNW | |
| | 18-Mar-2018 | 17:00 | 3.9 | NE | |
| | 18-Mar-2018 | 18:00 | 4 | NE | |
| | 18-Mar-2018 | 19:00 | 3.3 | NNE | |
| | 18-Mar-2018 | 20:00 | 4.2 | NNW | |
| | 18-Mar-2018 | 21:00 | 3.5 | NE | |
| | 18-Mar-2018 | 22:00 | 2.2 | NE | |
| | 18-Mar-2018 | 23:00 | 2.5 | NNW | |
| | 19-Mar-2018 | 00:00 | 3.7 | NNW | |
| | 19-Mar-2018 | 01:00 | 4.3 | N | |
| | 19-Mar-2018 | 02:00 | 3.3 | NW | |
| | 19-Mar-2018 | 03:00 | 3.5 | NW | |
| | 19-Mar-2018 | 04:00 | 2.5 | NW | |
| | 19-Mar-2018 | 05:00 | 2 | WSW | |
| | 19-Mar-2018 | 06:00 | 1.8 | NE | |
| | 19-Mar-2018 | 07:00 | 2.3 | NE | |
| | 19-Mar-2018 | 08:00 | 3.8 | NE | |
| | 19-Mar-2018 | 09:00 | 4.2 | NE | |
| | 19-Mar-2018 | 10:00 | 4.6 | NE | |
| | 19-Mar-2018 | 11:00 | 2.7 | NE | |
| | 19-Mar-2018 | 12:00 | 2.6 | NE | |
| | 19-Mar-2018 | 13:00 | 4.4 | NE | |
| | 19-Mar-2018 | 14:00 | 4.4 | NE | |
| | 19-Mar-2018 | 15:00 | 4 | NE | |
| | 19-Mar-2018 | 16:00 | 3 | NE | |
| | 19-Mar-2018 | 17:00 | 2.9 | NE | |
| | 19-Mar-2018 | 18:00 | 2.1 | NNE | |
| | 19-Mar-2018 | 19:00 | 1.5 | NE | |
| | 19-Mar-2018 | 20:00 | 1.1 | NW | |
| | 19-Mar-2018 | 21:00 | 1.5 | W | |
| | 19-Mar-2018 | 22:00 | 2.7 | NNW | |

| II. Mean Wind | Speed and Wind D | irection | | |
|---------------|------------------|----------|-----|--|
| 19-Mar-2018 | 23:00 | 2.3 | NW | |
| 20-Mar-2018 | 00:00 | 2.6 | NE | |
| 20-Mar-2018 | 01:00 | 1.8 | NNE | |
| 20-Mar-2018 | 02:00 | 1.5 | NW | |
| 20-Mar-2018 | 03:00 | 2.2 | NNE | |
| 20-Mar-2018 | 04:00 | 2.4 | NE | |
| 20-Mar-2018 | 05:00 | 3.2 | NW | |
| 20-Mar-2018 | 06:00 | 2.4 | NW | |
| 20-Mar-2018 | 07:00 | 2.8 | NW | |
| 20-Mar-2018 | 08:00 | 3.7 | NW | |
| 20-Mar-2018 | 09:00 | 4 | WNW | |
| 20-Mar-2018 | 10:00 | 3.4 | ENE | |
| 20-Mar-2018 | 11:00 | 3.2 | ENE | |
| 20-Mar-2018 | 12:00 | 2.8 | E | |
| 20-Mar-2018 | 13:00 | 4.2 | NE | |
| 20-Mar-2018 | 14:00 | 4.5 | NE | |
| 20-Mar-2018 | 15:00 | 4 | NE | |
| 20-Mar-2018 | 16:00 | 4.1 | NNE | |
| 20-Mar-2018 | 17:00 | 4 | NNE | |
| 20-Mar-2018 | 18:00 | 3.4 | Ν | |
| 20-Mar-2018 | 19:00 | 2.4 | NNW | |
| 20-Mar-2018 | 20:00 | 1.6 | NE | |
| 20-Mar-2018 | 21:00 | 2.4 | NNE | |
| 20-Mar-2018 | 22:00 | 3.8 | NNE | |
| 20-Mar-2018 | 23:00 | 3.7 | NE | |
| 21-Mar-2018 | 00:00 | 3.3 | NE | |
| 21-Mar-2018 | 01:00 | 2.6 | NE | |
| 21-Mar-2018 | 02:00 | 1.5 | NE | |
| 21-Mar-2018 | 03:00 | 1.9 | NNE | |
| 21-Mar-2018 | 04:00 | 2.4 | NNE | |
| 21-Mar-2018 | 05:00 | 2.4 | NE | |
| 21-Mar-2018 | 06:00 | 2.4 | NNE | |
| 21-Mar-2018 | 07:00 | 3.1 | NE | |
| 21-Mar-2018 | 08:00 | 3.6 | NNE | |
| 21-Mar-2018 | 09:00 | 4.6 | NE | |
| 21-Mar-2018 | 10:00 | 3.8 | NE | |
| 21-Mar-2018 | 11:00 | 4.6 | NE | |
| 21-Mar-2018 | 12:00 | 4.1 | NW | |

| II. Mea | an Wind | Speed and Wind D | irection | | |
|---------|---------|------------------|----------|-----|--|
| 21-Mar | 2018 | 13:00 | 4.5 | NE | |
| 21-Mar | 2018 | 14:00 | 4.3 | NE | |
| 21-Mar | 2018 | 15:00 | 3.5 | NE | |
| 21-Mar | 2018 | 16:00 | 2.7 | NE | |
| 21-Mar | 2018 | 17:00 | 3.1 | N | |
| 21-Mar | 2018 | 18:00 | 2.2 | NE | |
| 21-Mar | 2018 | 19:00 | 2 | NE | |
| 21-Mar | 2018 | 20:00 | 2 | SW | |
| 21-Mar | 2018 | 21:00 | 2.6 | SW | |
| 21-Mar | 2018 | 22:00 | 2.8 | SSW | |
| 21-Mar | 2018 | 23:00 | 2.3 | S | |
| 22-Mar | 2018 | 00:00 | 2.4 | SSW | |
| 22-Mar | 2018 | 01:00 | 3.3 | S | |
| 22-Mar | 2018 | 02:00 | 3.4 | SSW | |
| 22-Mar | 2018 | 03:00 | 3 | SW | |
| 22-Mar | 2018 | 04:00 | 2.2 | S | |
| 22-Mar | 2018 | 05:00 | 3.1 | SW | |
| 22-Mar | 2018 | 06:00 | 2.9 | SW | |
| 22-Mar | 2018 | 07:00 | 2.3 | NW | |
| 22-Mar | 2018 | 08:00 | 2.9 | Ν | |
| 22-Mar | 2018 | 09:00 | 4 | WSW | |
| 22-Mar | 2018 | 10:00 | 3.8 | SW | |
| 22-Mar | 2018 | 11:00 | 3.8 | SW | |
| 22-Mar | 2018 | 12:00 | 4 | SW | |
| 22-Mar | 2018 | 13:00 | 4.5 | SW | |
| 22-Mar | 2018 | 14:00 | 3.4 | WSW | |
| 22-Mar | 2018 | 15:00 | 3.2 | W | |
| 22-Mar | 2018 | 16:00 | 2.9 | SSW | |
| 22-Mar | 2018 | 17:00 | 2.3 | S | |
| 22-Mar | 2018 | 18:00 | 1.5 | S | |
| 22-Mar | 2018 | 19:00 | 0.9 | S | |
| 22-Mar | 2018 | 20:00 | 1.1 | SW | |
| 22-Mar | 2018 | 21:00 | 1 | SW | |
| 22-Mar | 2018 | 22:00 | 0.9 | SW | |
| 22-Mar | 2018 | 23:00 | 1 | S | |
| 23-Mar | 2018 | 00:00 | 1 | S | |
| 23-Mar | 2018 | 01:00 | 1 | S | |
| 23-Mar | 2018 | 02:00 | 0.9 | SSW | |

| II. Mea | in Wind | Speed and Wind D | irection | |
|---------|---------|------------------|----------|-----|
| 23-Mar- | 2018 | 03:00 | 0.9 | S |
| 23-Mar- | 2018 | 04:00 | 1 | SSW |
| 23-Mar- | 2018 | 05:00 | 1.6 | SW |
| 23-Mar- | 2018 | 06:00 | 1.9 | SSE |
| 23-Mar- | 2018 | 07:00 | 2.8 | SSE |
| 23-Mar- | 2018 | 08:00 | 2.7 | SW |
| 23-Mar- | 2018 | 09:00 | 3.9 | SSW |
| 23-Mar- | 2018 | 10:00 | 3.8 | SW |
| 23-Mar- | 2018 | 11:00 | 3.7 | S |
| 23-Mar- | 2018 | 12:00 | 2.9 | SW |
| 23-Mar- | 2018 | 13:00 | 3.9 | SSW |
| 23-Mar- | 2018 | 14:00 | 3.8 | SW |
| 23-Mar- | 2018 | 15:00 | 3 | WSW |
| 23-Mar- | 2018 | 16:00 | 2.4 | WSW |
| 23-Mar- | 2018 | 17:00 | 1.7 | WSW |
| 23-Mar- | 2018 | 18:00 | 1.2 | SSE |
| 23-Mar- | 2018 | 19:00 | 1.1 | SE |
| 23-Mar- | 2018 | 20:00 | 0.9 | SSW |
| 23-Mar- | 2018 | 21:00 | 1 | SW |
| 23-Mar- | 2018 | 22:00 | 1.2 | SW |
| 23-Mar- | 2018 | 23:00 | 1.3 | SW |
| 24-Mar- | 2018 | 00:00 | 1.3 | WSW |
| 24-Mar- | 2018 | 01:00 | 1.1 | SSW |
| 24-Mar- | 2018 | 02:00 | 1.1 | S |
| 24-Mar- | 2018 | 03:00 | 1.2 | SSE |
| 24-Mar- | 2018 | 04:00 | 1.2 | SW |
| 24-Mar- | 2018 | 05:00 | 1.3 | SW |
| 24-Mar- | 2018 | 06:00 | 1.2 | SW |
| 24-Mar- | 2018 | 07:00 | 1.2 | SW |
| 24-Mar- | 2018 | 08:00 | 3.2 | SW |
| 24-Mar- | 2018 | 09:00 | 4.4 | SSW |
| 24-Mar- | 2018 | 10:00 | 3.1 | S |
| 24-Mar- | 2018 | 11:00 | 3.1 | S |
| 24-Mar- | 2018 | 12:00 | 4.6 | S |
| 24-Mar- | 2018 | 13:00 | 4.1 | S |
| 24-Mar- | 2018 | 14:00 | 4.4 | SE |
| 24-Mar- | 2018 | 15:00 | 4.1 | SSE |
| 24-Mar- | 2018 | 16:00 | 3.7 | SSW |

| II. | Mean Wind | Speed and Wind D | irection | | |
|-----|-------------|------------------|----------|-----|--|
| | 24-Mar-2018 | 17:00 | 2.4 | S | |
| | 24-Mar-2018 | 18:00 | 2.1 | SSW | |
| | 24-Mar-2018 | 19:00 | 1.3 | SW | |
| | 24-Mar-2018 | 20:00 | 1 | SE | |
| : | 24-Mar-2018 | 21:00 | 1 | SE | |
| : | 24-Mar-2018 | 22:00 | 1.1 | WSW | |
| : | 24-Mar-2018 | 23:00 | 1.5 | W | |
| | 25-Mar-2018 | 00:00 | 1.1 | SE | |
| | 25-Mar-2018 | 01:00 | 1.1 | NNE | |
| | 25-Mar-2018 | 02:00 | 1.2 | SW | |
| | 25-Mar-2018 | 03:00 | 1 | SW | |
| | 25-Mar-2018 | 04:00 | 1.1 | SW | |
| | 25-Mar-2018 | 05:00 | 1.1 | SW | |
| | 25-Mar-2018 | 06:00 | 1 | SW | |
| | 25-Mar-2018 | 07:00 | 1 | SW | |
| | 25-Mar-2018 | 08:00 | 1.4 | SW | |
| : | 25-Mar-2018 | 09:00 | 1.9 | S | |
| : | 25-Mar-2018 | 10:00 | 3.9 | SSE | |
| : | 25-Mar-2018 | 11:00 | 4.3 | SW | |
| : | 25-Mar-2018 | 12:00 | 4.2 | SW | |
| : | 25-Mar-2018 | 13:00 | 3.2 | WSW | |
| : | 25-Mar-2018 | 14:00 | 3.7 | SW | |
| : | 25-Mar-2018 | 15:00 | 3.2 | NW | |
| : | 25-Mar-2018 | 16:00 | 3.8 | NNW | |
| | 25-Mar-2018 | 17:00 | 3 | Ν | |
| : | 25-Mar-2018 | 18:00 | 3 | SW | |
| | 25-Mar-2018 | 19:00 | 2.2 | SW | |
| | 25-Mar-2018 | 20:00 | 1.3 | SSE | |
| | 25-Mar-2018 | 21:00 | 0.6 | S | |
| | 25-Mar-2018 | 22:00 | 0.6 | SW | |
| | 25-Mar-2018 | 23:00 | 0.6 | SW | |
| | 26-Mar-2018 | 00:00 | 2.6 | NW | |
| | 26-Mar-2018 | 01:00 | 3.1 | SSE | |
| | 26-Mar-2018 | 02:00 | 3 | S | |
| | 26-Mar-2018 | 03:00 | 2.5 | S | |
| | 26-Mar-2018 | 04:00 | 2 | SW | |
| | 26-Mar-2018 | 05:00 | 2.3 | SW | |
| | 26-Mar-2018 | 06:00 | 2.7 | WSW | |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|-----------|------------------|----------|-----|
| 26 | -Mar-2018 | 07:00 | 2.5 | NW |
| 26 | -Mar-2018 | 08:00 | 2.8 | SW |
| 26 | -Mar-2018 | 09:00 | 3 | SW |
| 26 | -Mar-2018 | 10:00 | 3.1 | SW |
| 26 | -Mar-2018 | 11:00 | 2.8 | SW |
| 26 | -Mar-2018 | 12:00 | 3.7 | WSW |
| 26 | -Mar-2018 | 13:00 | 3.8 | SW |
| 26 | -Mar-2018 | 14:00 | 4.5 | S |
| 26 | -Mar-2018 | 15:00 | 4.5 | SSE |
| 26 | -Mar-2018 | 16:00 | 4.2 | WSW |
| 26 | -Mar-2018 | 17:00 | 4.2 | SW |
| 26 | -Mar-2018 | 18:00 | 2.9 | SW |
| 26 | -Mar-2018 | 19:00 | 2.4 | SSW |
| 26 | -Mar-2018 | 20:00 | 2.2 | SSW |
| 26 | -Mar-2018 | 21:00 | 1.6 | WSW |
| 26 | -Mar-2018 | 22:00 | 1.5 | SSW |
| 26 | -Mar-2018 | 23:00 | 0.7 | SSW |
| 27 | -Mar-2018 | 00:00 | 0.7 | SSW |
| 27 | -Mar-2018 | 01:00 | 0.6 | SW |
| 27 | -Mar-2018 | 02:00 | 0.6 | SSW |
| 27 | -Mar-2018 | 03:00 | 0.6 | SSW |
| 27 | -Mar-2018 | 04:00 | 0.6 | WSW |
| 27 | -Mar-2018 | 05:00 | 0.6 | SW |
| 27 | -Mar-2018 | 06:00 | 0.6 | SW |
| 27 | -Mar-2018 | 07:00 | 0.6 | WSW |
| 27 | -Mar-2018 | 08:00 | 1.2 | WSW |
| 27 | -Mar-2018 | 09:00 | 2.6 | WSW |
| 27 | -Mar-2018 | 10:00 | 3.3 | WSW |
| 27 | -Mar-2018 | 11:00 | 3.5 | WSW |
| 27 | -Mar-2018 | 12:00 | 3.1 | SW |
| 27 | -Mar-2018 | 13:00 | 2.7 | S |
| 27 | -Mar-2018 | 14:00 | 2.7 | SW |
| 27 | -Mar-2018 | 15:00 | 3.5 | SW |
| 27 | -Mar-2018 | 16:00 | 3 | WSW |
| 27 | -Mar-2018 | 17:00 | 2.1 | SW |
| 27 | -Mar-2018 | 18:00 | 1.4 | SW |
| 27 | -Mar-2018 | 19:00 | 1.1 | SW |
| 27 | -Mar-2018 | 20:00 | 1 | ENE |

| II. Mean Wind | Speed and Wind D | irection | | |
|---------------|------------------|----------|-----|--|
| 27-Mar-2018 | 21:00 | 1 | ENE | |
| 27-Mar-2018 | 22:00 | 0.7 | SW | |
| 27-Mar-2018 | 23:00 | 0.9 | SW | |
| 28-Mar-2018 | 00:00 | 0.9 | ESE | |
| 28-Mar-2018 | 01:00 | 1.1 | SW | |
| 28-Mar-2018 | 02:00 | 1.3 | NE | |
| 28-Mar-2018 | 03:00 | 1 | SW | |
| 28-Mar-2018 | 04:00 | 0.9 | SW | |
| 28-Mar-2018 | 05:00 | 0.8 | SW | |
| 28-Mar-2018 | 06:00 | 0.6 | W | |
| 28-Mar-2018 | 07:00 | 0.9 | SW | |
| 28-Mar-2018 | 08:00 | 0.7 | WSW | |
| 28-Mar-2018 | 09:00 | 2.2 | W | |
| 28-Mar-2018 | 10:00 | 3.4 | WSW | |
| 28-Mar-2018 | 11:00 | 4.3 | WSW | |
| 28-Mar-2018 | 12:00 | 4 | SW | |
| 28-Mar-2018 | 13:00 | 3.7 | E | |
| 28-Mar-2018 | 14:00 | 3.3 | NE | |
| 28-Mar-2018 | 15:00 | 3.9 | NE | |
| 28-Mar-2018 | 16:00 | 3.8 | NE | |
| 28-Mar-2018 | 17:00 | 3.8 | NNE | |
| 28-Mar-2018 | 18:00 | 3.1 | SSW | |
| 28-Mar-2018 | 19:00 | 2.8 | SSW | |
| 28-Mar-2018 | 20:00 | 3.5 | WSW | |
| 28-Mar-2018 | 21:00 | 3.5 | WSW | |
| 28-Mar-2018 | 22:00 | 3.5 | WSW | |
| 28-Mar-2018 | 23:00 | 3.6 | SW | |
| 29-Mar-2018 | 00:00 | 3.9 | SW | |
| 29-Mar-2018 | 01:00 | 3.9 | SW | |
| 29-Mar-2018 | 02:00 | 3.9 | SW | |
| 29-Mar-2018 | 03:00 | 3.8 | WSW | |
| 29-Mar-2018 | 04:00 | 4.5 | SW | |
| 29-Mar-2018 | 05:00 | 4.3 | SW | |
| 29-Mar-2018 | 06:00 | 3.4 | WSW | |
| 29-Mar-2018 | 07:00 | 3.3 | W | |
| 29-Mar-2018 | 08:00 | 3.9 | W | |
| 29-Mar-2018 | 09:00 | 4.3 | SW | |
| 29-Mar-2018 | 10:00 | 3.4 | SW | |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|------------|------------------|----------|-----|
| 29 |)-Mar-2018 | 11:00 | 3.3 | SW |
| 29 |)-Mar-2018 | 12:00 | 3.8 | NE |
| 29 |)-Mar-2018 | 13:00 | 3.9 | ENE |
| 29 |)-Mar-2018 | 14:00 | 4.1 | W |
| 29 |)-Mar-2018 | 15:00 | 3.8 | NE |
| 29 |)-Mar-2018 | 16:00 | 4.3 | Ν |
| 29 |)-Mar-2018 | 17:00 | 3.7 | S |
| 29 |)-Mar-2018 | 18:00 | 3.4 | NE |
| 29 |)-Mar-2018 | 19:00 | 3 | NE |
| 29 |)-Mar-2018 | 20:00 | 3.5 | W |
| 29 |)-Mar-2018 | 21:00 | 3.2 | WSW |
| 29 |)-Mar-2018 | 22:00 | 2.6 | W |
| 29 |)-Mar-2018 | 23:00 | 2.8 | W |
| 30 |)-Mar-2018 | 00:00 | 3.3 | W |
| 30 |)-Mar-2018 | 01:00 | 2.9 | W |
| 30 |)-Mar-2018 | 02:00 | 3.1 | WSW |
| 30 |)-Mar-2018 | 03:00 | 3.3 | WSW |
| 30 |)-Mar-2018 | 04:00 | 2.6 | WNW |
| 30 |)-Mar-2018 | 05:00 | 1.8 | SSW |
| 30 |)-Mar-2018 | 06:00 | 1.5 | W |
| 30 |)-Mar-2018 | 07:00 | 1.2 | SW |
| 30 |)-Mar-2018 | 08:00 | 1.5 | SW |
| 30 |)-Mar-2018 | 09:00 | 3.3 | SW |
| 30 |)-Mar-2018 | 10:00 | 4 | SW |
| 30 |)-Mar-2018 | 11:00 | 3.4 | SW |
| 30 |)-Mar-2018 | 12:00 | 3.8 | SW |
| 30 |)-Mar-2018 | 13:00 | 4.1 | Ν |
| 30 |)-Mar-2018 | 14:00 | 3.4 | ENE |
| 30 |)-Mar-2018 | 15:00 | 3.2 | WSW |
| 30 |)-Mar-2018 | 16:00 | 2.7 | WSW |
| 30 |)-Mar-2018 | 17:00 | 1.8 | SW |
| 30 |)-Mar-2018 | 18:00 | 1.8 | SW |
| 30 |)-Mar-2018 | 19:00 | 1.7 | SW |
| 30 |)-Mar-2018 | 20:00 | 1.6 | SW |
| 30 |)-Mar-2018 | 21:00 | 1.5 | SW |
| 30 |)-Mar-2018 | 22:00 | 1.9 | SW |
| 30 |)-Mar-2018 | 23:00 | 1.3 | SW |
| 31 | -Mar-2018 | 00:00 | 1.9 | SW |

| II. Mean Wind | Speed and Wind D | rection | |
|---------------|------------------|---------|-----|
| 31-Mar-2018 | 01:00 | 2 | WNW |
| 31-Mar-2018 | 02:00 | 1.8 | WNW |
| 31-Mar-2018 | 03:00 | 1.3 | WNW |
| 31-Mar-2018 | 04:00 | 1 | WNW |
| 31-Mar-2018 | 05:00 | 1.1 | W |
| 31-Mar-2018 | 06:00 | 1 | W |
| 31-Mar-2018 | 07:00 | 0.9 | WNW |
| 31-Mar-2018 | 08:00 | 0.8 | WNW |
| 31-Mar-2018 | 09:00 | 1 | W |
| 31-Mar-2018 | 10:00 | 1.3 | W |
| 31-Mar-2018 | 11:00 | 1.3 | W |
| 31-Mar-2018 | 12:00 | 1.3 | W |
| 31-Mar-2018 | 13:00 | 1.6 | W |
| 31-Mar-2018 | 14:00 | 1.3 | WNW |
| 31-Mar-2018 | 15:00 | 1.4 | W |
| 31-Mar-2018 | 16:00 | 1.2 | WNW |
| 31-Mar-2018 | 17:00 | 1.3 | WNW |
| 31-Mar-2018 | 18:00 | 1.9 | WNW |
| 31-Mar-2018 | 19:00 | 1.8 | WNW |
| 31-Mar-2018 | 20:00 | 2 | WNW |
| 31-Mar-2018 | 21:00 | 2.2 | W |
| 31-Mar-2018 | 22:00 | 2.3 | WNW |
| 31-Mar-2018 | 23:00 | 2 | WNW |

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for March 2018

| | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|---|--|--|--|--|-----------------------------|
| | | | | 1-Mar | 2-Mar | 3-Ma |
| | | | | Noise [M9] | 1 hr TSP X3 [AM2] Noise [M4] 24 hr TSP [AM1(C)] | 24hr TSP AM2(A) |
| 4-Mar | 5-Mar | 6-Mar | 7-Ma | r 8-Mar | 9-Mar | 10-Ma |
| | 1 hr TSP X3 [AM1C] Noise [M3] | Noise [M9] | 1 hr TSP X3 [AM2] Noise [M4] 24hr TSP AM2(A) | 24 hr TSP [AM1(C)] | 1 hr TSP X3 [AM1C] | 24hr TSP AM2(A) |
| 11-Mar | 12-Mar | 13-Mar | 14-Ma | r 15-Mar | 16-Mar | 17-Ma |
| | Noise [M9] | 1 hr TSP X3 [AM2] Noise [M4] | 24 hr TSP [AM1(C)] | 1 hr TSP X3 [AM1C] Noise [M3] | 24hr TSP AM2(A) | |
| 18-Mar | 19-Mar | 20-Mar | 21-Ma | r 22-Mar | 23-Mar | 24-Ma |
| | 1 hr TSP X3 [AM2] Noise [M4] | 24 hr TSP [AM1(C)] | 1 hr TSP X3 [AMIC] Noise [M3] | Noise [M9] 24hr TSP AM2(A) | | 1 hr TSP X3 [AM2] |
| 25-Mar | 26-Mar | 27-Mar | 28-Ma | | 30-Mar | 31-Mai |
| | 24 hr TSP [AM1(C)] | 1 hr TSP X3 [AM1C] Noise [M3] | 1 hr TSP X3 [AM2] Noise [M4 , M9] 24hr TSP AM2(A) | 1 hr TSP X3 [AM1C] 24 hr TSP [AM1(C)] | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

Noise Monitoring Station

AM1(C) -Boundary of KTD/Outside Contractor's site office of Contract SCL 1107 AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3 - Cognitio College M4 - Lee Kau Yan Memorial School M9 - Tak Long Estate

| Contract No. KL/2012/02 |
|--|
| Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area |
| Tentative Impact Air and Noise Monitoring Schedule for April 2018 |

| | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|---|--|---|---|--|---|
| 1-Apr | 2-Apr | 3-Apr | 4-Apr | 5-Apr | 6-Apr | 7-Api |
| | | 1 hr TSP X3 [AM2] Noise [M4][M9] 24 hr TSP [AM2(A)] | 1 hr TSP X3 [AM1(C)] Noise [M3] 24 hr TSP [AM1(C)] | | | |
| 8-Apr | 9-Apr | 10-Apr | 11-Apr | 12-Apr | 13-Apr | 14-Ap |
| | 1 hr TSP X3 [AM2] Noise [M4] 24 hr TSP [AM1(C)] [AM2(A)] | 1 hr TSP X3 [AM1(C)] Noise [M3] | | | Noise [M9] 24 hr TSP [AM1(C)] | 1 hr TSP X3 [AM2] 24 hr TSP [AM2(A)] |
| 15-Apr | 16-Apr | 17-Apr | 18-Apr | 19-Apr | 20-Apr | 21-Apr |
| | 1 hr TSP X3 [AM1(C)] | | | Noise [M3][M9] 24 hr TSP [AM1(C)] [AM2(A)] | 1 hr TSP X3 [AM1(C)] [AM2] Noise [M4] | |
| 22-Apr | 23-Apr | 24-Apr | 25-Apr | 26-Apr | 27-Apr | 28-Ap |
| | | Noise [M3] | Noise [M9] 24 hr TSP [AM1(C)] [AM2(A)] | 1 hr TSP X3 [AM1(C)] [AM2] Noise [M4] | | |
| 29-Apr | 30-Apr | | | | | |
| | 24 hr TSP [AM1(C)] [AM2(A)] | | | | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM1(C) -Boundary of KTD/Outside Contractor's site office of Contract SCL 1107 AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School

Noise Monitoring Station


M3 - Cognitio College M4 - Lee Kau Yan Memorial School M9 - Tak Long Estate

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

| Location AM1(C) - Boundary of KTD/ Outside Contractor's site office of | | | | | | | |
|--|-------|---------|-----------------------------------|--|--|--|--|
| Contract SCL 1107 | | | | | | | |
| Date | Time | Weather | Particulate Concentration (µg/m3) | | | | |
| 5-Mar-18 | 9:00 | Cloudy | 241.9 | | | | |
| 5-Mar-18 | 10:00 | Cloudy | 243.6 | | | | |
| 5-Mar-18 | 11:00 | Cloudy | 232.4 | | | | |
| 9-Mar-18 | 9:00 | Cloudy | 142.5 | | | | |
| 9-Mar-18 | 10:00 | Cloudy | 150.1 | | | | |
| 9-Mar-18 | 11:00 | Cloudy | 153.7 | | | | |
| 15-Mar-18 | 13:00 | Cloudy | 130.2 | | | | |
| 15-Mar-18 | 14:00 | Cloudy | 143.8 | | | | |
| 15-Mar-18 | 15:00 | Cloudy | 148.6 | | | | |
| 21-Mar-18 | 9:00 | Sunny | 24.4 | | | | |
| 21-Mar-18 | 10:00 | Sunny | 25.6 | | | | |
| 21-Mar-18 | 11:00 | Sunny | 29.1 | | | | |
| 27-Mar-18 | 9:00 | Sunny | 39.6 | | | | |
| 27-Mar-18 | 10:00 | Sunny | 38.4 | | | | |
| 27-Mar-18 | 11:00 | Sunny | 38.4 | | | | |
| 29-Mar-18 | 14:00 | Cloudy | 237.5 | | | | |
| 29-Mar-18 | 15:00 | Cloudy | 232.5 | | | | |
| 29-Mar-18 | 16:00 | Cloudy | 233.9 | | | | |
| | | Average | 138.1 | | | | |
| | | Maximum | 243.6 | | | | |
| | | Minimum | 24.4 | | | | |

Appendix E - 1-hour TSP Monitoring Results

| Location AM2 - Lee Kau Yan Memorial School | | | | | |
|--|-------|---------|---|--|--|
| Date | Time | Weather | Particulate Concentration (μ g/m3) | | |
| 2-Mar-18 | 13:10 | Cloudy | 310.2 | | |
| 2-Mar-18 | 14:10 | Cloudy | 314.9 | | |
| 2-Mar-18 | 15:10 | Cloudy | 320.8 | | |
| 7-Mar-18 | 13:05 | Cloudy | 207.6 | | |
| 7-Mar-18 | 14:05 | Cloudy | 205.9 | | |
| 7-Mar-18 | 15:05 | Cloudy | 219.3 | | |
| 13-Mar-18 | 13:10 | Sunny | 30.9 | | |
| 13-Mar-18 | 14:10 | Sunny | 35.5 | | |
| 13-Mar-18 | 15:10 | Sunny | 41.2 | | |
| 19-Mar-18 | 13:10 | Sunny | 27.5 | | |
| 19-Mar-18 | 14:10 | Sunny | 30.0 | | |
| 19-Mar-18 | 15:10 | Sunny | 26.3 | | |
| 24-Mar-18 | 13:10 | Sunny | 31.4 | | |
| 24-Mar-18 | 14:10 | Sunny | 33.8 | | |
| 24-Mar-18 | 15:10 | Sunny | 29.1 | | |
| 28-Mar-18 | 13:00 | Cloudy | 335.1 | | |
| 28-Mar-18 | 14:00 | Cloudy | 325.7 | | |
| 28-Mar-18 | 15:00 | Cloudy | 324.7 | | |
| | | Average | 158.3 | | |
| | | Maximum | 335.1 | | |
| | | Minimum | 26.3 | | |



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results


AM1(C) -Boundary of KTD/Outside Contractor's site office of Contract SCL 1107

| Start Date | Weather | Air | Atmospheric | Filter W | eight (g) | Particulate | Elapse | e Time | Sampling | Flow Rate | e (m ³ /min.) | Av. flow | Total vol. | Conc. |
|------------|-----------|-----------|---------------------|----------|-----------|-------------|---------|--------|------------|-----------|--------------------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial | Final | weight (g) | Initial | Final | Time(hrs.) | Initial | Final | (m ³ /min) | (m ³) | (µg/m ³) |
| 2-Mar-18 | Cloudy | 294.3 | 763.1 | 2.8625 | 3.0623 | 0.1998 | 7618.2 | 7642.2 | 24.0 | 1.19 | 1.19 | 1.19 | 1718.7 | 116.3 |
| 8-Mar-18 | Cloudy | 295.8 | 766.8 | 3.6384 | 3.6939 | 0.0555 | 7642.2 | 7666.2 | 24.0 | 1.23 | 1.22 | 1.23 | 1764.5 | 31.5 |
| 14-Mar-18 | Cloudy | 293.8 | 765.2 | 2.8556 | 2.9936 | 0.1380 | 7666.2 | 7690.2 | 24.0 | 1.23 | 1.23 | 1.23 | 1768.7 | 78.0 |
| 20-Mar-18 | Cloudy | 293.7 | 763.0 | 2.7650 | 2.8678 | 0.1028 | 7690.2 | 7714.2 | 24.0 | 1.23 | 1.23 | 1.23 | 1766.5 | 58.2 |
| 26-Mar-18 | Cloudy | 295.4 | 767.6 | 2.8275 | 3.0331 | 0.2056 | 7714.2 | 7738.2 | 24.0 | 1.23 | 1.23 | 1.23 | 1766.7 | 116.4 |
| 29-Mar-18 | Cloudy | 294.7 | 764.4 | 2.8349 | 2.9410 | 0.1061 | 7738.2 | 7762.2 | 24.0 | 1.23 | 1.23 | 1.23 | 1765.0 | 60.1 |
| | | | | | | | | | | | | | Min | 31.5 |
| | | | | | | | | | | | | | Max | 116.4 |
| | | | | | | | | | | | | | Average | 76.7 |

Location AM2(A) - Ng Wah Catholic Secondary School

| Start Date | Weather | Air | Atmospheric | Filter W | eight (g) | Particulate | Elapse | e Time | Sampling | Flow Rate | e (m³/min.) | Av. flow | Total vol. | Conc. |
|------------|-----------|-----------|---------------------|----------|-----------|-------------|---------|--------|------------|-----------|-------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial | Final | weight (g) | Initial | Final | Time(hrs.) | Initial | Final | (m ³ /min) | (m ³) | (µg/m ³) |
| 3-Mar-18 | Cloudy | 293.9 | 761.3 | 3.3747 | 3.4274 | 0.0527 | 840.2 | 864.2 | 24.0 | 1.22 | 1.22 | 1.22 | 1759.3 | 30.0 |
| 7-Mar-18 | Cloudy | 291.2 | 766.0 | 2.8133 | 2.8727 | 0.0594 | 888.2 | 912.2 | 24.0 | 1.23 | 1.23 | 1.23 | 1772.9 | 33.5 |
| 10-Mar-18 | Cloudy | 291.6 | 769.1 | 2.8497 | 2.9647 | 0.1150 | 912.2 | 936.2 | 24.0 | 1.23 | 1.23 | 1.23 | 1775.3 | 64.8 |
| 16-Mar-18 | Cloudy | 297.0 | 763.6 | 2.8147 | 2.9865 | 0.1718 | 984.2 | 1008.2 | 24.0 | 1.22 | 1.22 | 1.22 | 1752.7 | 98.0 |
| 22-Mar-18 | Cloudy | 294.9 | 764.9 | 2.8281 | 2.9856 | 0.1575 | 1032.2 | 1056.2 | 24.0 | 1.22 | 1.22 | 1.22 | 1762.2 | 89.4 |
| 28-Mar-18 | Cloudy | 296.0 | 763.3 | 3.3697 | 3.5447 | 0.1750 | 1080.2 | 1104.2 | 24.0 | 1.22 | 1.22 | 1.22 | 1756.8 | 99.6 |
| | | | | | | | | | | | | | Min | 30.0 |

Max 99.6 Average 69.2




APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix G - Noise Monitoring Results

| Location M3 - | .ocation M3 - Cognitio College | | | | | | | | | |
|---------------|--------------------------------|---------|-----------------|-----------------|-----------------|----------------------|--------------------------|--|--|--|
| | | | | | Ur | nit: dB (A) (30-min) | | | | |
| Date | Time | Weather | Mea | sured Noise I | _evel | Background Noise | Construction Noise Level | | | |
| | | | L _{eq} | L ₁₀ | L ₉₀ | L _{eq} | L _{eq} | | | |
| 5-Mar-18 | 13:00 | Cloudy | 77.5 | 78.5 | 75.1 | 77.4 | 61.1 | | | |
| 15-Mar-18 | 13:30 | Cloudy | 78.7 | 80.3 | 76.1 | 78.6 | 62.3 | | | |
| 21-Mar-18 | 13:00 | Sunny | 78.7 | 80.6 | 76.4 | 78.5 | 65.2 | | | |
| 27-Mar-18 | 10:00 | Sunny | 78.7 | 80.4 | 76.8 | 78.4 | 66.9 | | | |

| | | | | | U | nit: dB (A) (30-min) | |
|-----------|-------|---------|-----------------|-----------------|-----------------|----------------------|-------------------------------|
| Date | Time | Weather | Mea | sured Noise | Level | Baseline Level | Construction Noise Level |
| | | | L _{eq} | L ₁₀ | L ₉₀ | L _{eq} | L _{eq} |
| 2-Mar-18 | 13:25 | Cloudy | 75.9 | 77.1 | 74.2 | | 75.9 Measured \leq Baseline |
| 7-Mar-18 | 13:15 | Cloudy | 75.8 | 77.2 | 72.1 |] [| 75.8 Measured \leq Baseline |
| 13-Mar-18 | 13:15 | Sunny | 75.7 | 76.9 | 70.3 | 76.7 | 75.7 Measured \leq Baseline |
| 19-Mar-18 | 13:45 | Cloudy | 76.2 | 77.3 | 74.1 |] [| 76.2 Measured \leq Baseline |
| 28-Mar-18 | 13:45 | Cloudy | 76.4 | 77.2 | 74.9 | 1 [| 76.4 Measured \leq Baseline |

| Location M9 - | Tak Long E | state | | | | | |
|---------------|------------|---------|-----------------|-----------------|-----------------|----------------------|--------------------------|
| | | | | | Ur | nit: dB (A) (30-min) | |
| Date | Time | Weather | Mea | sured Noise | Level | Baseline Level | Construction Noise Level |
| | | | L _{eq} | L ₁₀ | L ₉₀ | L _{eq} | L _{eq} |
| 1-Mar-18 | 10:00 | Sunny | 66.9 | 69.2 | 58.9 | | 65.9 |
| 6-Mar-18 | 13:10 | Cloudy | 72.0 | 75.6 | 64.8 | | 71.7 |
| 12-Mar-18 | 15:00 | Sunny | 64.0 | 65.4 | 62.2 | 59.9 | 61.9 |
| 22-Mar-18 | 9:40 | Sunny | 64.0 | 66.9 | 61.8 |] | 61.9 |
| 28-Mar-18 | 13:40 | Sunny | 63.6 | 65.1 | 61.6 | | 61.2 |



APPENDIX H SUMMARY OF EXCEEDANCE

Contract No. KL/2012/02 Kai Tak Development –Stage 3A Infrastructure at Former North Apron Area

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2012/02

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 180307 | |
|----------------------------|---------------|--|
| Date | 7 March 2018 | |
| Time | 14:00 - 16:00 | |

| Ref. No. | Non-Compliance | Related Item No. |
|----------|---|---------------------|
| _ | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No |
| | B. Water Quality | Item 1(0 |
| | No environmental deficiency was identified during the site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during the site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during the site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during the site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during the site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during the site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.: 180226), no major environmental deficiency was identified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|--------------|
| Recorded by | KC Chung | Char | 7 March 2017 |
| Checked by | Dr. Priscilla Choy | LI | 8 March 2017 |

Contract No. KL/2012/02 Stage 3A Infrastructure at Former North Apron Area

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 180314 |
|----------------------------|---------------|
| Date | 14 March 2018 |
| Time | 14:00 - 16:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|---------------|---|---------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during the site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during the site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during the site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during the site inspection. | |
| ı. | F. Visual and Landscape | |
| | No environmental deficiency was identified during the site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during the site inspection. | |
| | H. Others | |
| • • • • • • • | • Follow-up on previous audit session (Ref. No.: 180307), no major environmental deficiency was identified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | KC Chung | Un | 14 March 2017 |
| Checked by | Dr. Priscilla Choy | WIL | 15 March 2017 |

1

Contract No. KL/2012/02 Stage 3A Infrastructure at Former North Apron Area

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 180320 |
|----------------------------|---------------|
| Date | 20 March 2018 |
| Time | 14:30 - 16:30 |

| Ref. No. | Non-Compliance | Related Item No. |
|----------|---|---------------------|
| - | None identified | |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during the site inspection. | |
| · | C. Air Quality | |
| | No environmental deficiency was identified during the site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during the site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during the site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during the site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during the site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.: 180314), no major environmental deficiency was identified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | KC Chung | Um | 20 March 2017 |
| Checked by | Dr. Priscilla Choy | KT- | 21 March 2017 |
| | | | • |

Contract No. KL/2012/02 Stage 3A Infrastructure at Former North Apron Area

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 180328 |
|----------------------------|---------------|
| Date | 28 March 2018 |
| Time | 14:00 - 16:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|----------|---|---------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during the site inspection. | |
| | C. Air Quality | ! |
| | No environmental deficiency was identified during the site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during the site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during the site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during the site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during the site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.: 180320), no major environmental deficiency was identified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | KC Chung | Clo | 28 March 2017 |
| Checked by | Dr. Priscilla Choy | WF- | 29 March 2017 |
| | | • | <u> </u> |

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

| EVENT | ACTION | | | | | |
|--------------------|--|---------------------------------------|------------------------------------|---------------------------------------|--|--|
| | ET | IEC | ER | CONTRACTOR | | |
| Action Level being | 1. Identify source and investigate the | 1. Check monitoring data submitted | 1. Notify Contractor. | 1. Rectify any unacceptable practice; | | |
| exceeded by | causes of exceedance; | by ET; | | 2. Amend working methods if | | |
| one sampling | 2. Inform Contactor, IEC and ER; | 2. Check Contractor's working | | appropriate. | | |
| | 3. Repeat measurement to confirm finding. | method. | | | | |
| Action Level being | 1. Identify source and investigate the | 1. Check monitoring data submitted | 1. Confirm receipt of notification | 1. Discuss with ET and IEC on proper | | |
| exceeded by | causes of exceedance; | by ET; | of exceedance in writing; | remedial actions; | | |
| two or more | 2. Inform Contractor, IEC and ER; | 2. Check Contractor's working | 2. Notify Contractor; | 2. Submit proposals for remedial | | |
| consecutive | 3. Increase monitoring frequency to daily; | method; | 3. In consolidation with the IEC, | actions to ER and IEC within three | | |
| sampling | 4. Discuss with IEC and Contractor on | 3. Discuss with ET and Contractor on | agree with the Contractor on the | working days of notification; | | |
| | remedial actions required; | possible remedial measures; | remedial measures to be | 3. Implement the agreed proposals; | | |
| | 5. Assess the effectiveness of | 4. Advise the ER on the effectiveness | implemented; | 4. Amend proposal if appropriate. | | |
| | Contractor's remedial actions; | of the proposed remedial measures. | 4. Supervise implementation of | | | |
| | 6. If exceedance continues, arrange | | remedial measures; | | | |
| | meeting with IEC and ER; | | 5. Conduct meeting with ET and | | | |
| | 7. If exceedance stops, cease additional | | IEC if exceedance continues. | | | |
| | monitoring. | | | | | |
| Limit Level being | 1. Identify source and investigate the | 1. Check monitoring data submitted | 1. Confirm receipt of notification | 1. Take immediate action to avoid | | |
| exceeded by | causes of exceedance; | by ET; | of exceedance in writing; | further exceedance; | | |
| one sampling | 2. Inform Contractor, IEC, ER, and EPD; | 2. Check Contractor's working | 2. Notify Contractor; | 2. Discuss with ET and IEC on proper | | |
| | 3. Repeat measurement to confirm finding; | method; | 3. In consolidation with the IEC, | remedial actions; | | |
| | 4. Assess effectiveness of | 3. Discuss with ET and Contractor on | agree with the Contractor on the | 3. Submit proposals for remedial | | |
| | Contractor's remedial actions and keep | possible remedial measures; | remedial measures to be | actions to ER and IEC within three | | |

| | EPD, IEC and ER informed of | 4. Advise the ER on the | implemented; | working days of notification; |
|-------------------|---|--------------------------------------|------------------------------------|---------------------------------------|
| | the results. | effectiveness of the proposed | 4. Supervise implementation of | 4. Implement the agreed proposals. |
| | | remedial measures. | remedial measures; | |
| | | | 5. Conduct meeting with ET and | |
| | | | IEC if exceedance continues. | |
| Limit Level being | 1. Notify IEC, ER, Contractor and | 1. Check monitoring data submitted | 1. Confirm receipt of notification | 1. Take immediate action to avoid |
| exceeded by | EPD; | by ET; | of exceedance in writing; | further exceedance; |
| two or more | 2. Repeat measurement to confirm | 2. Check Contractor's working | 2. Notify Contractor; | 2. Discuss with ET, ER and IEC on |
| consecutive | findings; | method; | 3. In consolidation with the IEC, | proper remedial actions; |
| sampling | 3. Carry out analysis of Contractor's | 3. Discuss amongst ER, ET, and | agree with the Contractor on the | 3. Submit proposals for remedial |
| | working procedures to identify source and | Contractor on the potential remedial | remedial measures to be | actions to IEC within three working |
| | investigate the causes of exceedance; | actions; | implemented; | days of notification; |
| | 4. Increase monitoring frequency to | 4. Review Contractor's remedial | 4. Supervise implementation of | 4. Implement the agreed proposals; |
| | daily; | actions whenever necessary to | remedial measures; | 5. Submit further remedial actions if |
| | 5. Arrange meeting with IEC, ER | assure their effectiveness and | 5. If exceedance continues, | problem still not under control; |
| | and Contractor to discuss the | advise the ER accordingly. | consider stopping the Contractor | 6. Stop the relevant portion of works |
| | remedial actions to be taken; | | to continue working on that | as instructed by the ER until the |
| | 6. Assess effectiveness of | | portion of work which causes the | exceedance is abated. |
| | Contractor's remedial actions and | | exceedance until the | |
| | keep EPD, IEC and ER informed | | exceedance is abated. | |
| | of the results; | | | |
| | 7. If exceedance stops, cease additional | | | |
| | monitoring. | | | |

Event/Action Plan for Construction Noise

| EVENT | ACTION | | | | | |
|--------------|--|-----------------------------------|------------------------------|-----------------------------------|--|--|
| | ET | IEC | ER | CONTRACTOR | | |
| Action Level | 1. Notify ER, IEC and Contractor; | 1. Review the investigation | 1. Confirm receipt of | 1. Submit noise mitigation | | |
| being | 2. Carry out investigation; | results submitted by the ET; | notification of failure in | proposals to IEC and ER; | | |
| exceeded | 3. Report the results of investigation | 2. Review the proposed remedial | writing; | 2. Implement noise mitigation | | |
| | to the IEC, ER and Contractor; | measures by the Contractor and | 2. Notify Contractor; | proposals. | | |
| | 4. Discuss with the IEC and | advise the ER accordingly; | 3. In consolidation with the | (The above actions should be | | |
| | Contractor on remedial measures | 3. Advise the ER on the | IEC, agree with the | taken within 2 working days after | | |
| | required; | effectiveness of the proposed | Contractor on the remedial | the exceedance is identified) | | |
| | 5. Increase monitoring frequency to | remedial measures. | measures to be implemented; | | | |
| | check mitigation effectiveness. | (The above actions should be | 4. Supervise the | | | |
| | (The above actions should be taken | taken within 2 working days after | implementation of remedial | | | |
| | within 2 working days after the | the exceedance is identified) | measures. | | | |
| | exceedance is identified) | | (The above actions should be | | | |
| | | | taken within 2 working days | | | |
| | | | after the exceedance is | | | |
| | | | identified) | | | |
| Limit Level | 1. Inform IEC, ER, Contractor and | 1. Discuss amongst ER, ET, and | 1. Confirm receipt of | 1. Take immediate action to | | |
| being | EPD; | Contractor on the potential | notification of failure in | avoid further exceedance; | | |
| exceeded | 2. Repeat measurements to confirm | remedial actions; | writing; | 2. Submit proposals for remedial | | |
| | findings; | 2. Review Contractor's remedial | 2. Notify Contractor; | actions to IEC and ER within 3 | | |
| | 3. Increase monitoring frequency; | actions whenever necessary to | 3. In consolidation with the | working days of notification; | | |
| | 4. Identify source and investigate the | assure their effectiveness and | IEC, agree with the | 3. Implement the agreed | | |
| | cause of exceedance; | advise the ER accordingly. | Contractor on the remedial | proposals; | | |

| 5. Carry out analysis of Contractor's | (The above actions should be | measures to be implemented; | 4. Submit further proposal if |
|---------------------------------------|-----------------------------------|------------------------------|-----------------------------------|
| working procedures; | taken within 2 working days after | 4. Supervise the | problem still not under control; |
| 6. Discuss with the IEC, Contractor | the exceedance is identified) | implementation of remedial | 5. Stop the relevant portion of |
| and ER on remedial measures | | measures; | works as instructed by the ER |
| required; | | 5. If exceedance continues, | until the exceedance is abated. |
| 7. Assess effectiveness of | | consider stopping the | (The above actions should be |
| Contractor's remedial actions and | | Contractor to continue | taken within 2 working days after |
| keep IEC, EPD and ER informed of | | working on that portion of | the exceedance is identified) |
| the results; | | work which causes the | |
| 8. If exceedance stops, cease | | exceedance until the | |
| additional monitoring. | | exceedance is abated. | |
| (The above actions should be taken | | (The above actions should be | |
| within 2 working days after the | | taken within 2 working days | |
| exceedance is identified) | | after the exceedance is | |
| | | identified) | |

Event/Action Plan for Landscape and Visual

| EVENT | | | ACTION | |
|--------------------------------|---------------------|-------------------------|---|--------------------------|
| ACTION LEVEL | ET | IEC | ER | CONTRACTOR |
| Design Check | 1. Check final | 1. Check report. | 1. Undertake remedial design if necessary | |
| | design conforms to | 2. Recommend | | |
| | the requirements | remedial design if | | |
| | of EP and prepare | necessary | | |
| | report. | | | |
| Non-conformity on one occasion | 1. Identify Source | 1. Check report | 1. Notify Contractor | 1. Amend working methods |
| | 2. Inform IEC and | 2. Check Contractor's | 2. Ensure remedial measures are properly | 2. Rectify damage and |
| | ER | working method | implemented | undertake any necessary |
| | 3. Discuss remedial | 3. Discuss with ET and | | replacement |
| | actions with IEC, | Contractor on possible | | |
| | ER and Contractor | remedial measures | | |
| | 4. Monitor remedial | 4. Advise ER on | | |
| | actions until | effectiveness of | | |
| | rectification has | proposed remedial | | |
| | been completed | measures. | | |
| | | 5. Check implementation | | |
| | | of remedial measures. | | |
| Repeated Non-conformity | 1. Identify Source | 1. Check monitoring | 1. Notify Contractor | 1. Amend working methods |
| | Inform IEC and | report | 2. Ensure remedial measures are properly | 2. Rectify damage and |

| ER | | 2. Check Contractor's | implemented | undertake any necessary |
|---------|-----------------|------------------------|-------------|-------------------------|
| 2. Inc | crease | working method | | replacement |
| moni | nitoring | 3. Discuss with ET and | | |
| frequ | uency | Contractor on possible | | |
| 3. Dis | scuss remedial | remedial measures | | |
| actio | ons with IEC, | 4. Advise ER on | | |
| ER a | and Contractor | effectiveness of | | |
| 4. Mc | onitor remedial | proposed remedial | | |
| actio | ons until | measures | | |
| rectif | ification has | 5. Supervise | | |
| been | n completed | implementation of | | |
| 5. If r | non-conformity | remedial measures. | | |
| stops | s, cease | | | |
| addit | itional | | | |
| moni | itoring | | | |

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

| EIA Ref. | Recommended Mitigation Measures | Implementation |
|----------|--|----------------|
| | | Status |
| Construc | ction Air Quality | |
| S6.5 | 8 times daily watering of the work site with active dust emitting activities. | ۸ |
| S6.8 | Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation | |
| | measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative | |
| | dust impacts. | |
| | • Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable | ٨ |
| | sheeting to reduce dust emission. | |
| | • Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying | ۸ |
| | area should have properly fitted side and tail boards. | |
| | • Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be | ۸ |
| | dampened and covered by a clean tarpaulin. | |
| | • The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The | ٨ |
| | material should also be dampened if necessary before transportation. | |
| | • The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated | ٨ |
| | roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials. | |
| | Vehicle washing facilities should be provided at every vehicle exit point. | ۸ |
| | • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should | ۸ |
| | be paved with concrete, bituminous materials or hardcores. | |
| | • Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain | ۸ |
| | the entire road surface wet. | |
| | • Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on | ٨ |
| | the top and the three sides. | |
| | • Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. | ۸ |

| S6.8 | • | DWFI compound for JVBC: | N/A |
|------|---|--|-----|
| | | A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS | |
| | | by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of | |
| | | the compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the | |
| | | potential odour emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations | |
| | | within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high efficiency | |
| | | deodorizers before discharge to the atmosphere. | |
| | • | Desilting compound for KTN: | N/A |
| | | Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the | |
| | | KTAC and KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities | |
| | | will form part of the compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully | |
| | | mitigate the potential odour emissions from the headspace of KTN near the existing discharge locations. The odour generating | |
| | | operations within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high | |
| | | efficiency deodorizers before discharge to the atmosphere. | |
| | • | Decking or reconstruction of KTN within apron area: | N/A |
| | | It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1 | |
| | | to the north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with | |
| | | nonodorous fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water | |
| | | surface of not more than 16m. | |
| | • | Localised maintenance dredging: | N/A |
| | | Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and | |
| | | KTTS. With reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of | |
| | | KTAC (i.e. to the north of taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of | |
| | | KTAC, and the area near the JVC discharge have water depths shallower than 3.5m. The area involved would be about 40% of | |
| | | the northern KTAC and the dredging depth required would be from about 2.7m to less than 1m. The maintenance dredging to be | |
| | | carried out prior to the occupation of any new development in the immediate vicinity of KTAC to avoid potential localized odour | |

| - | | |
|---------|---|-----|
| | impacts at the future ASRs during the maintenance dredging operation. | |
| | Improvement of water circulation in KTAC and KTTS: | N/A |
| | 600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be | |
| | substantially improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be | |
| | increased. | |
| | In-situ sediment treatment by bioremediation: | N/A |
| | Bioremediation would be applied to the entire KTAC and KTTS. | |
| Constru | uction Noise | |
| S7.8 | Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air | ٨ |
| | Compressor, Bar Bender, Concrete Pump, Generator and Water Pump. | |
| S7.9 | Good Site Practice: | |
| | • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. | ٨ |
| | • Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction | ٨ |
| | program. | |
| | Mobile plant, if any, should be sited as far away from NSRs as possible. | ۸ |
| | • Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be | ٨ |
| | throttled down to a minimum. | |
| | • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away | ٨ |
| | from the nearby NSRs. | |
| | Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site | ۸ |
| | construction activities. | |
| S7.9 | Scheduling of Construction Works during School Examination Period | ٨ |
| S7.8 | (i) Provision of low noise surfacing in a section of Road L2; and | N/A |
| | (ii) Provision of structural fins | N/A |
| S7.8 | (i) Avoid the sensitive façade of class room facing Road L2 and L4; and | N/A |
| | (ii) Provision of low noise surfacing in a section of Road L2 & L4 | N/A |
| | | |

| S7.8 | (i) | Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and | N/A |
|--------|----------|---|-----|
| | (ii) | Setback of building about 5m from site boundary. | N/A |
| S7.8 | Setba | ck of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2. | N/A |
| S7.8 | (i) | avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive | N/A |
| | | façade of class room facing Road L2 and L4; and | |
| | (ii) | for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or | N/A |
| | | do not provide the facades with openable window. | |
| S7.8 | (i) | avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or | N/A |
| | (ii) | provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) | N/A |
| | | located at less than 55m away from To Kwa Wan Road to no more than 25m above ground | |
| S7.8 | (i) | avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po | ٨ |
| | | Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to | |
| | | minimise the potential traffic noise impacts from the slip road | |
| S7.8 | All the | ventilation fans installed in the below will be provided with silencers or acoustics treatment. | |
| | (i) | SPS | N/A |
| | (ii) | ESS | N/A |
| | (iii) | Tunnel Ventilation Shaft | N/A |
| | (iv) | EFTS depot | N/A |
| S7.8 | Installa | ation of retractable roof or other equivalent measures | N/A |
| Constr | uction V | Vater Quality | |
| S8.8 | The fo | Ilowing mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including: | |
| | • | Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; | N/A |
| | • | Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty | N/A |
| | | pumps; | |
| | | An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and | N/A |

| For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should | N/A |
|---|---|
| be provided so that swift actions could be taken in case of malfunction of unmanned facilities | |
| Construction Phase | |
| Marine-based Construction | |
| Capital and Maintenance Dredging for Cruise Terminal | |
| Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT | N/A |
| Dredging. | |
| Fireboat Berth, Runway Opening and Road T2 | |
| | |
| Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any | N/A |
| dredging and filling activities in open water. | |
| Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a | N/A |
| maximum production rate of 1,000m ³ per day using one grab dredger. | |
| The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be | N/A |
| removed until completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of | |
| the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works | |
| area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after | |
| completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of | |
| 2,000m ³ per day using one grab dredger. | |
| Dredging for Road T2 should be conducted at a maximum rate of 8,000m ³ per day (using four grab dredgers) whereas the sand filling | N/A |
| should be conducted at a maximum rate of 2,000m3 per day (using two grab dredgers). | |
| Silt screens shall be applied to seawater intakes at WSD seawater intake. | N/A |
| | be provided so that swift actions could be taken in case of malfunction of unmanned facilities Construction Phase Marine-based Construction Capital and Maintenance Dredging for Cruise Terminal Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT Dredging. Fireboat Berth, Runway Opening and Road T2 Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any dredging and filling activities in open water. Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a maximum production rate of 1,000m ³ per day using one grab dredger. The proposed construction of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of 2,000m ³ per day using one grab dredger. Dredging for Road T2 should be conducted at a maximum rate of 8,000m ³ per day (using four grab dredgers). |

| 00.0 | | |
|------|--|---|
| S8.8 | Land-based Construction | |
| | Construction Runoff | |
| | Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. | |
| | Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of | |
| | appropriate mitigation measures which include: | |
| | use of sediment traps | ٨ |
| | adequate maintenance of drainage systems to prevent flooding and overflow | ۸ |
| S8.8 | Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). | ۸ |
| | All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days | |
| | of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year | |
| | when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. | |
| S8.8 | Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. | ۸ |
| | The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. | |
| | Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. | |
| | Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of | |
| | efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. | |
| S8.8 | Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are | ۸ |
| | recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is | |
| | flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped. | |
| S8.8 | Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with | ٨ |
| | tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt | |
| | or debris into any drainage system. | |
| S8.8 | Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, | ٨ |
| | construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. | |
| S8.8 | Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and | ٨ |
| | actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid | |
| | | |

| | to the control of silty surface runoff during storm events. | |
|------|---|--------|
| S8.8 | Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm | N/A(1) |
| | water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. | |
| S8.8 | All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by | ٨ |
| | them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should | |
| | have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of | |
| | access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the | |
| | wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. | |
| S8.8 | Drainage | |
| | | |
| | It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. | ۸ |
| | Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There | |
| | should be no direct discharge of effluent from the site into the sea | |
| S8.8 | All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the | ٨ |
| | controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and | |
| | efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original | |
| | condition when the construction work has finished or the temporary diversion is no longer required. | |
| S8.8 | All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% | ٨ |
| | of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. | |
| S8.8 | Sewage Effluent | |
| | | |
| | Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment | ٨ |
| | facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer | |
| | system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction | |
| | workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices. | |
| | | |

| | | 1 |
|------|--|-----|
| S8.8 | Stormwater Discharges | |
| | | |
| | Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned | ٨ |
| | seawater intakes | |
| S8.8 | Debris and Litter | |
| | | |
| | In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under | ۸ |
| | conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine | |
| | waters does not occur | |
| S8.8 | Construction Works at or in Close Proximity of Storm Culvert or Seafront | |
| | | |
| | The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah | ٨ |
| | is low. | |
| S8.8 | The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage | ٨ |
| | channel /storm culvert / nullah. | |
| S8.8 | Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials | ۸ |
| | should be located well away from any water courses during carrying out of the construction works | |
| S8.8 | Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. | ۸ |
| S8.8 | Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water | ۸ |
| | receivers. | |
| S8.8 | Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where | ٨ |
| | practicable. | |
| S8.8 | Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality | ٨ |
| | impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff. | |
| S8.8 | Construction effluent, site run-off and sewage should be properly collected and/or treated. | ٨ |
| S8.8 | Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead | N/A |
| r | | |

| | edge at bottom and properly supported props to prevent adverse impact on the storm water quality. | |
|----------|---|-----|
| S8.8 | Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage | N/A |
| | of construction materials. | |
| S8.8 | Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea. | N/A |
| S8.8 | Supervisory staff should be assigned to station on site to closely supervise and monitor the works | ٨ |
| S8.8 | Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation. | N/A |
| Construc | ction Waste Management | |
| S9.5 | Good Site Practices | |
| | It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. | |
| | Recommendations for good site practices during the dredging activities include: | |
| | Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection | ۸ |
| | and effective disposal to an appropriate facility, of all wastes generated at the site. | |
| | Training of site personnel in proper waste management and chemical waste handling procedures. | ۸ |
| | Provision of sufficient waste disposal points and regular collection for disposal. | ۸ |
| | Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by | ٨ |
| | transporting wastes in enclosed containers. | |
| | A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). | ٨ |
| S9.5 | Waste Reduction Measures | |
| | Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the | |
| | planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste | |
| | reduction include: | |
| | Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals | ٨ |
| | · Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of | ٨ |
| | materials and their proper disposal | |
| | • Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be | ٨ |
| | segregated from other general refuse generated by the work force | |

| | Any unused chemicals or those with remaining functional capacity should be recycled | ٨ |
|------|--|-----|
| | Proper storage and site practices to minimise the potential for damage or contamination of construction materials | ٨ |
| S9.5 | Dredged Marine Sediment | |
| | | |
| | The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management | N/A |
| | of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the | |
| | Dumping at Sea Ordinance and is the responsibility of the Director of Environmental Protection (DEP) | |
| S9.5 | The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC | N/A |
| | depending on their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal. | |
| | Contaminated sediment would require either Type 1 - Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or | |
| | Type 3 – Special Treatment / Disposal and must be dredged and transported with great care in accordance with ETWB TCW No. | |
| | 34/2002. Subject to the final allocation of the disposal sites by MFC, the dredged contaminated sediment must be effectively isolated | |
| | from the environment and disposed properly at the designated disposal site | |
| S9.5 | It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to | |
| | be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal | |
| | Sediment Quality Report to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply | |
| | for allocation of marine disposal sites and all necessary permits from relevant authorities for the disposal of dredged sediment. During | |
| | transportation and disposal of the dredged marine sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures | |
| | should be taken to minimise potential impacts on water quality: | |
| | • Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be | N/A |
| | cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved | |
| | Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. | N/A |
| | Transport barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea | |
| | Ordinance and as specified by the DEP | |
| | • Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during | N/A |
| | loading or transportation | |
| | | |

| Appendix K – Summary | y of Implementation | Schedule of Mitigation | Measures for | Construction Phase |
|----------------------|---------------------|------------------------|---------------------|---------------------------|
|----------------------|---------------------|------------------------|---------------------|---------------------------|

| S9.5 | Construction and Demolition Material | |
|------|---|---|
| | Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact | |
| | from handling and transportation of C&D material. The mitigation measures include: | |
| | • Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, | ۸ |
| | the transient stockpiles should be located away from waterfront or storm drains as far as possible | |
| | · Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric | ۸ |
| | Skip hoist for material transport should be totally enclosed by impervious sheeting | ۸ |
| | • Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site | ۸ |
| | • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should | ۸ |
| | be paved with concrete, bituminous materials or hardcores | |
| | • The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting | ۸ |
| | to ensure dust materials do not leak from the vehicle | |
| | • All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty | ۸ |
| | materials wet | |
| | • The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust | ٨ |
| | generation from unloading | |
| | | |
| | When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of | ۸ |
| | size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the | |
| | surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB | |
| | TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the | |
| | contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An | |
| | Independent Environmental Checker should be responsible for auditing the results of the system. | |

| S9.5 | Chemica | al Waste | |
|---------|-----------|--|--------|
| | | | |
| | After use | e, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of | ٨ |
| | Practice | on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for | |
| | disposal | at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation | |
| S9.5 | General | Refuse | |
| | | | |
| | General | refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be | ۸ |
| | employe | d by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage | |
| | methods | (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by | |
| | wind, wa | stewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem | |
| Constru | uction La | ndscape and Visual | |
| S13.9 | CM1 | All existing trees should be carefully protected during construction. | ۸ |
| | CM2 | Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be | ۸ |
| | | submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations | |
| | | of transplanted trees should be agreed prior to commencement of the work. | |
| | СМЗ | Control of night-time lighting. | N/A(1) |
| | CM4 | Erection of decorative screen hoarding. | ۸ |

Remarks:

- ^ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the Contractor
- Non-compliance but rectified by the Contractor
- X Non-compliance of mitigation measure
- N/A Not Applicable at this stage
- N/A(1) Not observed

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Contract No. KL/2012/02 Kai Tak Development –Stage 3A Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: March 2018

Contract No. KL/2012/02

| Log Ref. | Location | Received Date | Details of Complaint/warning/summon and prosecution | Investigation/Mitigation Action | Status |
|----------|----------|---------------|--|---------------------------------|--------|
| N/A | N/A | N/A | N/A | N/A | N/A |

APPENDIX M SUMMARY OF WASTE GENERATION AND DISPOSAL RECORDS

Appendix M: MONTHLY SUMMARY WASTE FLOW TABLE FOR <u>2018</u> (YEAR)

| | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | | |
|---------------|--|--------------------------|---------------------------|--------------------------------|----------------------------|---|-------------|-----------------------------------|--------------|-------------------|----------------------------------|
| Month | Total Quantity Generated | Borken Concrete (4) | Reused in the Contract | Reused in other Projects | Disposal as Public Fill | Import Fill | Metals | Paper / Cardboard Packaging | Plastics (3) | Chemical Waste | Other, e.g. general refuse |
| | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000m ³] |
| JAN | 0.13459 | | 0 | 0 | 0.08129 | 0 | 0 | 0 | 0 | 0 | 0.0533 |
| FEB | 0.14402 | 0 | 0 | 0 | 0.08117 | 0 | 0 | 0 | 0 | 0 | 0.06285 |
| MAR | 0.34721 | 0 | 0 | 0 | 0.09636 | 0 | 0 | 0 | 0 | 0 | 0.25085 |
| APR | | | | | | | | | | | |
| MAY | | | | | | | | | | | |
| JUNE | | | | | | | | | | | |
| SUB- TOTAL | 0.62582 | 0 | 0 | 0.00000 | 0.25882 | 0 | 0 | 0 | 0 | 0 | 0.36700 |
| JULY | | | | | | | | | | | |
| AUG | | | | | | | | | | | |
| SEPT | | | | | | | | | | | |
| ОСТ | | | | | | | | | | | |
| NOV | | | | | | | | | | | |
| DEC | | | | | | | | | | | |
| Jan-19 | | | | | | | | | | | |
| TOTAL | 0.62582 | 0 | 0 | 0.00000 | 0.25882 | 0 | 0 | 0 | 0 | 0 | 0.36700 |

| | Forecast of Total Quantities of C&D materials to be Generated from the Contracts * | | | | | | | | | | |
|--------------------------|--|--------------------------|--------------------------|--------------------------|--------------------------|-----------------|-------------|-----------------|-------------|--------------------------|--|
| Total | Borken | Reused in the | Reused in | Disposal as | Import Fill | Metals (3) | Paper / | Plastics (2)(3) | Chemical | Other, e.g. | |
| Quantity | Concrete | Contract | other | Public Fill | ппротеги | II IVIEtais (3) | Cardboard | Plastics (2)(3) | Waste (3) | general | |
| [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000m ³] | |
| 27.972 | 26.472 | 0 | 0 | 0 | 0 | 0 | 0.9 | 0 | 1.8 | 1.5 | |

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the site.

(2) Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material.

(3) Quantities of Metals, Paper/Cardboard, Plastics and Chemical Waste are excluded from total quantiteis of C&D materials to be generated from the contracts

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix B

Monthly EM&A Report For Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at North Apron Area

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Civil Engineering and Development Department

EP-344/2009 - New Sewage Pumping Stations Serving KTD EP-337/2009 - New Distributor Roads Serving the **Planned KTD**

Contract No. KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at **Former North Apron Area**

Monthly EM&A Report

March 2018

(Version 1.0)

| Approved By | (Environmental Team Leader) |
|-------------|-----------------------------|
| REMARKS: | |

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, New Territorie

For the attention of: Dr. Priscilla Choy

Subject: Contract No. KL/2012/03 Kai Tak Development – Stage 4 Infrastructure at Former North Apron Area Verification for Monthly EM&A Report (March 2018) (Draft Mrpt1803 v1.0 updated)

Our ref: EB001399-A/THW18-37511 Your ref: Date: 13 April 2018

Dear Dr. Choy,

We have no adverse comments on the captioned report received via e-mail dated 12 April 2018 and hereby verify the report.

Should you have any queries, please feel free to contact the undersigned on 2911 2744.

Yours faithfully, For and on behalf of ARCADIS DESIGN & ENGINEERING LIMITED

WONG Fu Nam Independent Environmental Checker

Enc

FN/my

ARCADOS DESIG & ENGINEERING LIMITED

20/F, AXA Tower, Landmark East 100 How Ming Street Kwun Tong, Kowloon Hong Kong

Tel +852 2911 2233 Fax +852 2805 5028 arcadis.com

By Email & By Post

TABLE OF CONTENTS

| EX | ECUTIVE SUMMARY | 1 |
|----|--|---|
| | Introduction Environmental Monitoring Works Environmental Licenses and Permits Key Information in the Reporting Month Future Key Issues | 1 2 2 |
| 1. | INTRODUCTION | 3 |
| | Background Project Organizations Construction Activities undertaken during the Reporting Month Summary of EM&A Requirements Status of Compliance with Environmental Permits Conditions | 3 4 5 |
| 2. | AIR QUALITY | 8 |
| | Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure Results, Observations and Action/Limit Level Exceedance | 8 8 9 e. 9 |
| 3. | NOISE | . 13 |
| | Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedures Maintenance and Calibration Results, Observations and Action/Limit Level Exceedance | . 13 . 13 . 13 . 14 . 14 |
| 4. | COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS | . 16 |
| 5. | LANDSCAPE AND VISUAL | . 18 |
| | Monitoring Requirements Results and Observations | |
| 6. | ENVIRONMENTAL AUDIT | . 19 |
| | Site Audits Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful Prosecut | . 19 . 20 . 20 . 21 . 21 ion |
| 7. | FUTURE KEY ISSUES | |

| | Key Issues for the Coming Month Monitoring Schedule for the Next Month | |
|----|---|----|
| 8. | CONCLUSIONS AND RECOMMENDATIONS | 24 |
| | Conclusions | 24 |
| | Recommendations | 24 |
| | Effectiveness of Environmental Management | 25 |

LIST OF TABLES

| Table I Breaches of Action and Limit Levels for the Project in the Reporting Mont | Table I | Breaches | of Action a | and Limit | Levels for | the Project | in the Re | porting Mo | onth |
|---|---------|----------|-------------|-----------|------------|-------------|-----------|------------|------|
|---|---------|----------|-------------|-----------|------------|-------------|-----------|------------|------|

- Table IISummary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental
Protection/Mitigation Measures
- Table 1.3Air Quality and Noise Monitoring Stations for this Project
- Table 1.4Summary Table for Required Submission under EP No. EP-337/2009
- Table 1.5Summary Table for Required Submission under EP No. EP-344/2009
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4
 Major dust source identified at the designated air quality monitoring stations
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
 Major noise source identified at the designated noise monitoring stations
- Table 3.5
 Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 4.1Comparison of 1-hr TSP data with EIA predictions
- Table 4.2Comparison of 24-hr TSP data with EIA predictions
- Table 4.3
 Comparison of Noise Monitoring Data with EIA predictions
- Table 6.1
 Summary of Environmental Licensing and Permit Status
- Table 6.2Observations and Recommendations of Site Inspections for EP-337/2009
- Table 6.3
 Observations and Recommendations of Site Inspections for EP-344/2009
- Table 7.1Summary of the tentative program of major site activities, the impact prediction and
control measures for April and May 2018
- Table 8.1
 Examples of Mitigation Measures for Environmental Recommendations

LIST OF FIGURES

- Figure 1 Layout Plan of the Project Site
- Figure 2 Locations of Air Quality Monitoring Stations
- Figure 3 Locations of Construction Noise Monitoring Stations
- Figure 4 Locations of Wind Anemometer
- Figure 5 Management Structure

LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Weather Information
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- M Summary of Waste Generation and Disposal Records
- N Construction Programme

EXECUTIVE SUMMARY

Introduction

- This is the 52nd Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/03 - Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises the construction of Schedule 2 Designated Projects (DP) Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two Environmental Permits (EP), EP-337/2009 and EP-344/2009. The title of the designated projects under Environmental Permit No.: EP-344/2009 is "New sewage pumping stations serving Kai Tak Development" and under Environmental Permit No.: EP-337/2009 is "New distributor roads serving the planned Kai Tak Development". This report documents the findings of EM&A Works conducted from 1 to 31 March 2018.
- 2. The major site activities undertaken in the reporting month included:
 - Daily Cleaning;
 - Finishing works, E&M work in PS2;
 - Road widening work in Sung Wong Toi Road;
 - Installation of drainage, UU laying works and Road works in Road D2;
 - Finishing works and E&M works in NPS;
 - Refer construction works of NPS in portion 4 sewerage; and
 - Removal of excavated material in Portion 6.

Environmental Monitoring Works

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the breaches of action and limit levels in the reporting month for the Project is tabulated in **Table I**.

| Devementer | No. of Project-rela | ted Exceedance | Action Taken | | |
|------------|---------------------|--------------------------|--------------|--|--|
| Parameter | Action Level | Action Level Limit Level | | | |
| 1-hr TSP | 0 | 0 | N/A | | |
| 24-hr TSP | 0 | 0 | N/A | | |
| Noise | 0 | 0 | N/A | | |

Table I Breaches of Action and Limit Levels for the Project in the Reporting Month

1-hour & 24-hour TSP Monitoring

- 5. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 6. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

7. All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 8. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Environmental Permits No. EP-344/2009 and EP-337/2009 were issued on 23 April 2009.
- 9. Registration of Chemical Waste Producer (Waste Producer Number: 5213-286-K2958-05).
- 10. Water Discharge License (WT00020971-2015).

Key Information in the Reporting Month

11. Summary of complaint received, reporting changes and notifications of any summons and successful prosecutions in the reporting month is tabulated in Table II.

| Event | I | Event Details | Action Taken | Status | Remark |
|--|--------|---------------|--------------|--------|--------|
| | Number | Nature | | | |
| Complaint received | 0 | | N/A | N/A | |
| Reporting Changes | 0 | | N/A | N/A | |
| Notifications of any summons & prosecutions received | 0 | | N/A | N/A | |

Table II Summary Table for Key Information in the Reporting Month

Future Key Issues

- 12. The future key environmental issues in the coming month include:
 - Daily Cleaning
 - Finishing works, E&M work in PS2
 - Site Clearance works in PJ-N-02
 - Installation of Insulation Layer in 7A-SV-N-9 Installation of Insulation Layer in 7A-SV-N-10

 - Road widening works (Construction of U-channels) at Sung Wong Toi Road
 - Installation of Drainage Pipe, Pressure test for water main, UU laying works and Road works in Road D2.
 - Finishing works and E&M works in Portion 4 (NPS & Sewerage)
 - Removal of excavated materials in Portion 6

• INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 4 Infrastructure at Former North Apron Area is one of the construction stages of KTD. Schedule 2 DPs in this Project include new distributor roads serving the planned KTD and new sewage pumping stations serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2 Two Environmental Permits (EPs) No. EP-344/2009 and EP-337/2009 were also issued to the Permit Holder Civil Engineering and Development Department on 23 April 2009 for new sewage pumping stations serving the planned KTD and new distributor roads serving the planned KTD respectively.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to identify the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and recommend possible mitigation measures associated with the works. The EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) is commissioned by Kwan On Construction Co., Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/03 - Stage 4 Infrastructure at Former North Apron Area. The construction work under KL/2012/03 comprises the construction of Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two EPs (EP-337/2009 and EP-344/2009).
- 1.5 The construction commencement of this Contract was on 1st December 2013 for Road D2, Sewage Pumping Station PS2 and PS NPS. This is the 52nd Monthly EM&A report summarizing the EM&A works for the Project from 1 to 31 March 2018.

Project Organizations

- 1.6 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) AECOM.
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) Arcadis Design & Engineering Limited. (Arcadis).
 - Contractor –Kwan On Construction Co., Ltd. (Kwan On).

1.7 The key contacts of the Project are shown in **Table 1.1** and **Figure 5**.

| Table 1.1 | Ke | ey Project Contacts | | | |
|-----------|---|---------------------|---|---|-----------|
| Party | Role | Contact Person | Position | Phone No. | Fax No. |
| CEDD | Project Proponent | Mr. C. K. Choi | Senior Engineer | 2301 1174 | 2301 1277 |
| AECOM | Engineer's | Mr. John Yam | SRE | 2798 0771 | 3013 8864 |
| ALCON | Representative | Mr. Jacky Pun | RE | 2790 0771 | 3013 8804 |
| | Environmental Team | Dr. Priscilla Choy | Environmental Team Leader | 2151 2089 | |
| Cinotech | | Ms. Ivy Tam | Project Coordinator and Audit Team Leader | 2151 2090 | 3107 1388 |
| Arcadis | Independent Environmental Checker | Mr. Wong Fu Nam | Independent Environmental Checker | 2911 2744 | 2805 5028 |
| | | | | 3689 7752 | 3689 7726 |
| Kwan On | Contractor | Mr. Albert Ng | Site Agent | 6146 6761 (Hotline telephone number) | |

Construction Activities undertaken during the Reporting Month

- 1.8 The site activities undertaken in the reporting month included:
 - Daily Cleaning
 - Finishing works, E&M work in PS2
 - Water test, backfill and sheet-pile removal in Heading 7A,
 - Chamber construction, DCS pipe installation, backfill and sheet-pile removal, water test, grouting in Heading 7B
 - Backfill and sheet-pile removal, installation of valve in 1L4
 - Road widening work (excavation and UU works) in (Portion 1) Sung Wong Toi Road
 - Maintenance & Servicing Engineer's office in Portion 9
 - Installation of drainage, UU laying works and Road works in Road D2
 - Finishing works and E&M works in NPS
 - Refer construction works of NPS in portion 4 sewerage; and
 - Removal of excavated material in Portion 6
- 1.9 The construction programme showing the inter-relationship with environmental protection/mitigation measures is presented in **Table 1.2**.

| Protection/Mit | igation Measures | |
|---|--|--|
| Construction Works | Generated Major Environmental Impact | Control Measures |
| Construction of superstructure of Pumping Station PS2 and NPS; | Dust, Water Quality, Waste Management | Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and On-site waste sorting and implementation of trip ticket system. |
| Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6; | Dust, Noise | Use of quiet plant and well-maintained construction plant; and Properly cover the stockpiles; |
| Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11; | Noise, Waste Management | Use of quiet plant and well-maintained construction plant; and Provide hoarding. Good management and control on construction waste reduction |
| Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road. | Noise | Use of quiet plant and well-maintained construction plant; and Provide hoarding. |
| Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6; Installation of DCS; | Noise, Water Quality | Use of quiet plant and well-maintained construction plant; and Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall. |

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.12 This report presents the implementation of the EM&A programme for the Project from 1 to 31 March 2018.

1.13 Air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table 1.3** (see **Figure 2 and 3** for their locations).

| Locations | Monitoring Stations In accordance with EM&A Manual | Alternative Monitoring Stations | |
|---|--|--|--|
| Air Quality Monitoring Stations | | | |
| AM2 - Lee Kau Yan Memorial School | Yes | AM2(A) – Ng Wah Catholic Secondary School | |
| AM3 – Sky Tower | No | AM3(A) – Holy Trinity Bradbury Centre | |
| AM4 – Grand Waterfront | No | AM4(A) – EMSD Workshop* | |
| AM5 – CCC Kei To Secondary School | No | N/A^ | |
| AM6 – Site 1B4 (Planned) | N/A | | |
| Noise Monitoring Stations | | | |
| M6 – Holy Carpenter Primary School | No | M6(A) – Oblate Primary School | |
| M7 – CCC Kei To Secondary School | Yes | N/A | |
| M8 – Po Leung Kuk Ngan Po Ling College | Yes | N/A | |
| M9 – Tak Long Estate | Yes | N/A | |
| M10 – Site 1B4 (Planned) | | N/A | |

| Table 1.3 | Air | Ouality and | Noise | Monitoring | Stations | for this Project |
|-----------|-----|--------------------|--------|------------|---|--------------------|
| | | Zanni, mina | 1.0100 | | 0.0000000000000000000000000000000000000 | 101 0110 1 1 0 100 |

Remarks:

> "Yes" – Monitoring station is the same as that stated in EM&A Manual

No – Monitoring station is not the same as that stated in EM&A Manual. Request for carrying monitoring works at the monitoring stations stated in EM&A Manual was rejected by owner of premise. Alternative monitoring stations were proposed by the ET of Schedule 3 EIA and approved by the EPD.

 \rightarrow N/A – No alternative monitoring station is required.

*AM4(A) – EMSD Workshop was cancelled due to unsuccessful accessibility of the facility. 1-hr TSP monitoring was conducted at AM4(B) – Ma Tau Kok Road (next to EMSD workshop) temporarily and 24-hr TSP monitoring was conducted at AM4(C) – New Pumping Station under Contract No. KL/2012/03.

^AM5(A) – Po Leung Kuk Ngan Po Ling College was cancelled because no permission was granted from the premise. Air quality monitoring was carried out at AM5 – CCC Kei To Secondary School.

- 1.14 According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual under the EP, has been conducted in Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010, when the impact monitoring data under Schedule 3 of KTD were adopted for the Project.
- 1.15 Although Contract no. KLN/2013/16 under Schedule 3 of KTD has been superseded by KLN/2016/09 since early March 2017, the ET continued to adopt the impact monitoring data under Schedule 3 of KTD until appropriate new arrangement is agreed. The KLN/2016/09 impact environmental monitoring schedule is shown in **Appendix D**.

Status of Compliance with Environmental Permits Conditions

1.16 The status of required submission related to this Project under the Environmental Permits No. EP-337/2009 and EP-344/2009 is summarized in the **Table 1.4** and **Table 1.5** respectively:

| Table 1.4 | Summary | Table for Re | quired Submission | under EP No. | EP-337/2009 |
|-----------|---------|--------------|-------------------|--------------|-------------|
|-----------|---------|--------------|-------------------|--------------|-------------|

| EP Conditions | Submission | Submission Date | Remark |
|---------------|---|---|---|
| | | | |
| 1.11 | Notification of Commencement Date of Construction of Project | 31 October 2013 | For Road D2 |
| 2.3 | Management Organization of Main Construction Companies | 31 October 2013 | For Contract No. KL/2012/03 |
| 2.4 | Design Drawing(s) of the Project | 28 October 2013 | For Road D2 |
| 2.11 | Landscape Mitigation Plan(s) for distributors road(s) | 7 January 2014 | For Road D2 |
| 2.12 | As-built drawing(s) for the distributor road(s) | To be submitted at least one week before the commencement of operation of distributor road(| |
| 3.2 | Baseline Monitoring Report | 26 November 2010 (Part I) 24 December 2010 (Part II) | / |
| 3.3 | Four hard copies and one electronic copy of the Monthly EM&A Report No. 51 (February 2018) | 14 March 2018 | Monthly EM&A Report for Contract No. KL/2012/03 |

Table 1.5 Summary Table for Required Submission under EP No. EP-344/2009

| EP Conditions | Submission | Submission Date | Remark |
|---------------|---|--|---|
| | | | |
| 1.11 | Notification of Commencement Date of Construction of Project | 31 October 2013 | For Pumping Station PS2 and PS NPS |
| 2.3 | Management Organization of Main Construction Companies | 31 October 2013 | For Contract No. KL/2012/03 |
| 2.4 | Design Drawing(s) of the Project | 28 October 2013 | For Pumping Station PS2 and PS NPS |
| 2.11 | Landscape Mitigation Plan(s) for sewage pumping station(s) | 7 January 2014 | For Pumping Station PS2 and PS NPS |
| 2.12 | As-built drawing(s) for the sewage pumping station (s) | To be submitted at least one week before the commencement of operation of distributor road(s | |
| 3.2 | Baseline Monitoring Report | 26 November 2010 (Part I) 24 December 2010 (Part II) | / |
| 3.3 | Four hard copies and one electronic copy of the Monthly EM&A Report No. 51 (February 2018) | 14 March 2018 | Monthly EM&A Report for Contract No. KL/2012/03 |

1. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the Eps, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Five designated monitoring stations were selected for air quality monitoring programme. Impact dust monitoring was conducted at four of the air quality monitoring stations (AM2, AM3(A), AM4(C) and AM5. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

| Monitoring Stations | Locations | Location of Measurement |
|---------------------|-------------------------------------|---------------------------|
| AM2 | Lee Kau Yan Memorial School | Rooftop (about 8/F) Area |
| AM2(A) | Ng Wah Catholic Secondary School | Rooftop (about 8/F) Area |
| AM3(A) | Holy Trinity Bradbury Centre | Rooftop (about 8/F) Area |
| AM4(C) | New Pumping Station | Rooftop (about 6/F) Area |
| AM5 | CCC Kei To Secondary School | Rooftop (about 10/F) Area |
| #AM6 | PA 15 | Site 1B4 (Planned) |

 Table 2.1
 Locations for Air Quality Monitoring

Remarks: # The impact monitoring at these locations will only be carried out until the sensitive receivers at the building are resided.

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates and laboratory accreditation are attached in **Appendix B**.

Table 2.2Air Quality Monitoring Equipment

| Equipment | Model and Make | Quantity |
|-----------------------|--|----------|
| Calibrator | TE-2025A | 2 |
| 1-hour TSP Dust Meter | Laser Dust Monitor – Model LD-3, LD-3B/ Hal-HPC300/ 301 | 6 |
| HVS Sampler | TE-5170X | 4 |

| Wind Anemometer | Davis Weather Monitor, Vantage Pro2 | 1 |
|-----------------|-------------------------------------|---|
|-----------------|-------------------------------------|---|

Monitoring Parameters, Frequency and Duration

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

Table 2.3Impact Dust Monitoring Parameters, Frequency and Duration

| Parameters | Frequency | |
|------------|-----------------------------------|--|
| 1-hr TSP | At least three times every 6 days | |
| 24-hr TSP | At least once every 6 days | |

Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure

1-hour TSP Monitoring

Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Set POWER to "ON" and make sure that the battery level was not flash or in low level.
 - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
 - Push the knob at MEASURE position.
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
 - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
 - Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.6 The following maintenance/calibration was required for the direct dust meters:
 - Check and calibrate the meter by High-Volume Sampler (HVS) to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume samplers (HVS) (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the 24-hour TSP sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For 24-hour TSP sampling, fiberglass filters having a collection efficiency of $\ge 99\%$ for particles of 0.3µm (DOP) diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed so that the TSP will be sampled for 24 hours. Information

was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).

- 2.16 After completion of sampling, the filter was removed and sent to Wellab Ltd., which is accredited under HOKLAS for laboratory analysis. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning temperature should be between 25°C and 30°C and not vary by more than $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than $\pm 5\%$. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using G25A Calibration Kit throughout all stages of the air quality monitoring.
 - Orifice Transfer Standards were calibrated at yearly intervals throughout all stages of the air quality monitoring.

Results, Observations and Action/Limit Level Exceedance

- 2.19 All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 This weather information for the reporting month is summarized in Appendix C.
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in the reporting month is shown in **Appendix H**. No exceedance in Action/Limit Levels of 1-hour and 24-hour TSP was recorded for the air quality monitoring.
- 2.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations is as follows:

Table 2.4Major dust source identified at the designated air quality monitoringstations

| Station | Major Dust Source |
|-----------------------------------|---------------------------------------|
| AM2 – Lee Kau Yan Memorial School | Road Traffic Dust |
| | Exposed site area and open stockpiles |
| | Site vehicle movement |

| AM2(A) – Ng Wah Catholic Secondary | Road Traffic Dust | |
|--------------------------------------|---------------------------------------|--|
| School | Exposed site area and open stockpiles | |
| | Excavation works | |
| | Site vehicle movement | |
| AM3(B) – Family Planning Association | Road Traffic Dust | |
| of Hong Kong | Exposed site area | |
| | Excavation works | |
| | Site vehicle movement | |
| AM4(C) – New Pumping Station under | Site vehicle movement | |
| Contract No. KL/2012/03 | | |
| AM5 – CCC Kei To Secondary School | Road Traffic Dust | |

2. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis to conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Five designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at four designated monitoring stations (M6, M7, M8 and M9). **Figure 3** shows the locations of these stations.
- 3.3 Construction noise monitoring at Station M6 Holy Carpenter Primary School was rejected by the premise owner on 6th October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6(A) Oblate Primary School since 10th October 2014 to carry out the monitoring works.

| Monitoring Stations | Locations | Location of Measurement |
|---------------------|-----------------------------------|-------------------------------|
| *M6(A) | Oblate Primary School | Rooftop (about 7/F) Area |
| M7 | CCC Kei To Secondary School | Rooftop (about 8/F) Area |
| M8 | Po Leung Kuk Ngan Po Ling College | Staircase Area (about 9/F) |
| M9 | Tak Long Estate | Car Park Building (about 2/F) |
| #M10 | Site 1B4 (Planned) | - |

Table 3.1Noise Monitoring Stations

Remarks:

* Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards

The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Equipment

3.4 **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2Noise Monitoring Equipment

| Equipment | Model and Make | Qty. |
|-------------------------------|-------------------------|------|
| Integrating Sound Level Meter | SVAN 955, 957, BSWA 801 | 5 |
| Calibrator | SVAN 30A & B&K4231 | 3 |

Monitoring Parameters, Frequency and Duration

3.5 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

| Monitoring Stations | Parameter | Period | Frequency | Type of Measurement |
|------------------------|--|---|------------------|---------------------------|
| M7 M8 M9 | L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A) | 0700-1900 hrs on normal weekdays | Once per week | Façade ^(*) |
| M6(A) | $\begin{array}{l} L_{10}(30 \text{ min.}) \ dB(A) \\ L_{90}(30 \text{ min.}) \ dB(A) \\ L_{eq}(30 \text{ min.}) \ dB(A) \end{array}$ | 0700-1900 hrs on normal weekdays | Once per week | Free Field ^(*) |

| Table 3.3 | Noise Monitoring Parameters, Frequency and Duration | |
|-----------|---|--|
|-----------|---|--|

(*) Refer to bullet point 1 and 2 in the following section.

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - time measurement : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.6 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results, Observations and Action/Limit Level Exceedance

- 3.9 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.
- 3.10 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.
- 3.11 Noise monitoring results and graphical presentations are shown in Appendix G.
- 3.12 The major noise source identified at the designated noise monitoring stations is as follows:

| Monitoring Stations | Locations | Major Noise Source |
|------------------------|-----------------------------------|---|
| M6(A) | Oblate Primary School | Road and marine traffic Noise |
| M7 | CCC Kei To Secondary School | Road and marine traffic Noise |
| M8 | Po Leung Kuk Ngan Po Ling College | Excavation works at the site (Contract No.: 1/WSD/14(K)) facing Po Leung Kuk Ngan Po Ling College |
| M9 | Tak Long Estate | Road paving and asphalt paving works |

Table 3.4 Major noise source identified at the designated noise monitoring stations

Table 3.5 Baseline noise level and noise limit level for monitoring stations

| Monitoring Stations | Baseline Noise Level, dB (A) | Noise Limit Level, dB (A) |
|------------------------|--|---|
| M6(A) | 63.9 (at 0700 – 1900 hrs on normal weekdays) | |
| М7 | 68.7 (at 0700 – 1900 hrs on normal weekdays) | 70* (at 0700 – 1900 hrs on normal weekdays) |
| M8 | 61.9 (at 0700 – 1900 hrs on normal weekdays) | |
| M9 | 59.0 (at 0700 – 1900 hrs on normal weekdays) | 75 (at 0700 – 1900 hrs on normal weekdays) |

(*) Noise Limit Level is 65 dB(A) during school examination periods.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 According to Section 16.1.6 (vi) of the EM&A Manual, the EM&A data were compared with the EIA predictions as summarized in **Table 4.1** to **4.3** below.

| Station | | Predicted 1- | hr TSP conc. | |
|--|---------------------------|---------------------------|--------------|-------------------------|
| | Scenario1 (Mid 2009 to | Scenario2 (Mid 2013 to | - | ng Month 018), μg/m3 |
| | Mid 2013), µg/m3 | Late 2016), µg/m3 | Average | Range |
| AM2 – Lee Kau Yan Memorial School | 290 | 312 | 180.2 | 24.4 - 345.6 |
| AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower) | 217 | 247 | 142.3 | 17.7 – 292.2 |
| AM4(C) – New Pumping Station | N/A | N/A | 158.5 | 46.6 - 345.0 |
| AM5– CCC Kei To Secondary School | 159 | 221 | 112.9 | 24.4 - 321.1 |

 Table 4.1
 Comparison of 1-hr TSP data with EIA predictions

| Table 4.2 | Comparison of 24-hr TSP data with EIA predictions |
|-----------|---|
|-----------|---|

| Station | | Predicted 24- | hr TSP conc. | |
|---|---------------------------|---------------------------|--|--------------|
| | Scenario1 (Mid 2009 to | Scenario2 (Mid 2013 to | Reporting Month (March 2018), μg/m3 | |
| | Mid 2013), µg/m3 | Late 2016), µg/m3 | Average | Range |
| AM2(A) – Ng Wah Catholic Secondary School (Alternative station for Lee Kau Yan Memorial School) | 145 | 169 | 82.9 | 60.4 - 128.8 |
| AM3(B) – Family Planning Association of Hong Kong | N/A | N/A | 106.2 | 58.2 - 148.2 |
| AM4(C) – New Pumping Station | N/A | N/A | 124.0 | 83.4 - 176.5 |
| AM5 – CCC Kei To Secondary School | 103 | 128 | 55.1 | 44.6 - 73.1 |

| Stations | Predicted Mitigated Construction Noise Levels during Normal Working Hour (L _{eq (30min)} dB(A)) | Reporting Month (March 2018), L _{eq (30min)} dB(A) |
|---|---|---|
| M6(A) - Oblate Primary School ^ | N/A | 55.6 - 66.2 |
| M7 - CCC Kei To Secondary School | 45 - 68 | 52.4 - 64.3 |
| M8 - Po Leung Kuk Ngan Po Ling College | 44 - 70 | 59.0 - 68.2 |
| M9 – Tak Long Estate | Not predicted in EIA Report | 60.5 - 70.5 |

| Table 4.3Com | parison of Noise | Monitoring Data | with EIA | predictions |
|--------------|------------------|-----------------|----------|-------------|
|--------------|------------------|-----------------|----------|-------------|

(^) Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards.

- 4.2 The averages of 1-hour TSP concentrations in all stations in the reporting month were above the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The averages of 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's activities during the construction period on a weekly basis, and to report on the contractor's performance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 In accordance with the Action Plan presented in **Appendix J**, no corrective actions were required in the reporting month.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 2, 9, 16, 20 and 29 March 2018 in the reporting month. IEC site inspection was conducted on 20 March 2018. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

6.3 All permits/licenses obtained for the Project are summarized in Table 6.1.

| Permit No. | Valid | Period | Details | Status | |
|-----------------------------|---|----------|---|--------|--|
| Perint No. | From | То | Details | Status | |
| Environmental Permit (EP) | | | | | |
| EP-337/2009 | 23/04/09 | N/A | Construction of new distributor roads serving the planned Kai Tak development. | Valid | |
| EP-344/2009 | 23/04/09 | N/A | Construction of a new sewage pumping station serving the planned Kai Tak development with installed capacity of more than 2,000 m ³ per day and a boundary of which is less than 150m from an existing or planned residential area or educational institution. | Valid | |
| Effluent Discharge Li | icense | | | | |
| WT00020971-2015 | 22/04/15 | 21/04/20 | Discharge License for the discharge of wastewater from the construction site including contaminated surface run-off to the communal storm water drain | Valid | |
| Registration of Chem | Registration of Chemical Waste Producer | | | | |
| 5213-286-K2958-05 | | | Registration of chemical waste producer for chemical waste produced during construction of Stage 4 at former North Apron Area Infrastructure. | Valid | |

Table 6.1Summary of Environmental Licensing and Permit Status

Status of Waste Management

- 6.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.5 In respect of the dump truck cover, the Contractor is advised to take record photos and inspection to ensure that the skips of all dump trucks have been fully covered before leaving the site.

Implementation Status of Environmental Mitigation Measures

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 6.2.

| Parameters | Date | Observations and Recommendations | Follow-up |
|------------------------------|--------------|--|---|
| Water Quality | | | |
| Air Quality | | | |
| Noise | | | |
| Waste/Chemical Management | 9 March 2018 | Reminder: General refuse near EMSD Workshop should be removed and avoided. | General refuse was observed removed on 16 March 2018. |
| Landscape and Visual | | | |
| Permits /Licences | | | |

 Table 6.2
 Observations and Recommendations of Site Inspections for EP-337/2009

Table 6.3 Observations and Recommendations of Site Inspections for EP-344/2009

| Parameters | Date | Observations and Recommendations | Follow-up |
|------------------------------|--------------|---|--|
| Water Quality | | | |
| Air Quality | | | |
| Noise | | | |
| Waste/Chemical Management | 2 March 2018 | Reminder: Drip tray should be provided to chemical containers near PS2. | Chemical containers were observed removed on 9 March 2018. |

| Parameters | Date | Observations and Recommendations | Follow-up |
|-------------------------|---------------|---|---|
| | 20 March 2018 | Reminder: Drip tray should be provided to chemical containers near PS2. | Chemical containers were observed removed on 29 March 2018. |
| Landscape and Visual | | | |
| Permits /Licences | | | |

Summary of Mitigation Measures Implemented

6.7 The monthly IEC audit was carried out on 20 March 2018, the observations were recorded and they are presented as follows:

Follow up of last monthly audit:

• No follow-up actions are needed for the last monthly audit.

Observation(s) in the reporting month:

- Nil.
- 6.8 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.9 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.13 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.14 No environmental complaint and environmental prosecution was received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
 - Daily Cleaning
 - Finishing works, E&M work in PS2
 - Site Clearance works in PJ-N-02
 - Installation of Insulation Layer in 7A-SV-N-9
 - Installation of Insulation Layer in 7A-SV-N-10
 - Road widening works (Construction of U-channels) at Sung Wong Toi Road
 - Installation of Drainage Pipe, Pressure test for water main, UU laying works and Road works in Road D2.
 - Finishing works and E&M works in Portion 4 (NPS & Sewerage)
 - Removal of excavated materials in Portion 6
- 7.2 The tentative construction program for the Project is provided in **Appendix N.**

Key Issues for the Coming Month

- 7.3 Key environmental issues in the coming month include:
 - 1. Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - 2. Water spraying for dust generating activity and on haul road;
 - 3. Proper storage of construction materials on site;
 - 4. Storage of chemicals/fuel and chemical waste/waste oil on site;
 - 5. Accumulation of general and construction waste on site;
 - 6. Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and
 - 7. Review and implementation of temporary drainage system for the surface runoff.
- 7.4 The tentative program of major site activities and the impact prediction and environmental mitigation measures for the coming two months, i.e. April and May 2018 are summarized as follows:

| Table 7.1 | Summary of the tentative program of major site activities, the impact prediction |
|-----------|--|
| | and control measures for April and May 2018 |

| Construction Works | Major Impact Prediction | Control Measures |
|--------------------------------|--|---|
| | Air quality impact | a) Frequent watering of haul road and unpaved/exposed |
| | (dust) | areas; |
| | | b) Frequent watering or covering stockpiles with tarpaulin or similar means; and |
| | | c) Watering of any earth moving activities. |
| As mentioned in Section 7.1 | Water quality impact (surface run-off) | d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; f) Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and g) Provision of measures to prevent discharge into the stream. |
| | Noise Impact | h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;i) Controlling the number of plants use on site; |
| | | j) Regular maintenance of machines; and |
| | | k) Use of acoustic barriers if necessary. |

Monitoring Schedule for the Next Month

7.5 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1 Environmental monitoring works required under the EM&A Manual were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

8.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

24-hr TSP Monitoring

8.3 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report

Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded. The construction noise levels in all stations in the reporting month were within the range of predicted mitigated construction noise levels in the approved Environmental Impact Assessment (EIA) report.

Complaints, Notification of any Summons and Prosecution Received

8.5 No environmental complaint and environmental prosecution was received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

Recommendations

8.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To mitigate the dust generation by adequate water spraying in dry days.

Noise Impact

- To inspect the noise sources inside the site.
- To disperse the locations of noisy equipments and position the equipments as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.

Water Impact

- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.

Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To provide proper storage area or drip trays for oil containers/ equipment on site.
- To avoid improper handling or storage of oil drum on site.


Landscape and Visual

- To protect the existing trees to be retained.
- To transplant the trees unavoidably affected by the works.
- To control of night-time lighting.
- To provide decorative screen hoarding.
- To complete landscape works at site area as early as possible.


Effectiveness of Environmental Management


- 8.7 The above recommendations and the recommended mitigation measures in the EM&A Manual were carried out by the Contractor during construction. No non-compliance was recorded during the environmental site inspections as shown in **Appendix I**.
- 8.8 The effectiveness of environmental management is satisfactory as the above recommendations are met. Some of the examples of mitigation measures for the following recommendations are given in **Table 8.1** below.
 - Surface runoff discharge into any stream course is prevented;
 - Provision of sedimentation facilities after identification of wastewater discharges from site;
 - Discharge or accidental spillage of chemical waste or oil directly from the site is avoided;
 - Improper handling or storage of oil drum on site is avoided;
 - The existing trees to be retained are protected; and
 - Night-time lighting is controlled.


Table 8.1 Examples of Mitigation Measures for Environmental Recommendations





FIGURES











APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

| Loca | ation | Action Level, μg/m ³ | Limit Level, µg/m ³ |
|------|-------|---------------------------------|--------------------------------|
| Al | M2 | 346 | |
| AM | 3(A) | 351 | 500 |
| AM | 4(C) | 371 | 500 |
| Al | M5 | 345 | |

Table A-1Action and Limit Levels for 1-Hour TSP

| Table A-2 | Action and Limit Levels for 24-Hour TSP |
|-----------|---|
| | |

| Location | Action Level, µg/m ³ | Limit Level, µg/m ³ |
|----------|---------------------------------|--------------------------------|
| AM2(A) | 157 | |
| AM3(B) | 167 | 260 |
| AM4(C) | 187 | - 260 |
| AM5 | 156 | |

Table A-3 Action and Limit Levels for Construction Noise

| Time Period | Action Level | Limit Level |
|----------------------------------|---|------------------------------|
| 0700-1900 hrs on normal weekdays | When one documented complaint is received | 75 dB(A) 70dB(A)/65dB(A)* |

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

| ELLAB 涯 Testing & Research 力 | |] [[| Rms 1214, 1502, 1516, 1701 a Fechnology Park, 18 On Lai Shatin, N.T., Hong 1 Fel: 2898 7388 Fax: 289 Website: www.wellab.c | |
|---------------------------------|-------------------------------------|------------------------|--|--|
| | TEST REP | ORT | | |
| APPLICANT: | Cinotech Consultants Limited | Test Report No.: | 28393A | |
| | Room 1710, Technology Park, | Date of Issue: | 2018-22-26 | |
| | 18 On Lai Street, | Date Received: | 2018-02-23 | |
| | Shatin, NT, Hong Kong | Date Tested: | 2018-02-23 | |
| | | Date Completed: | 2018-02-26 | |
| | | Next Due Date: | 2018-04-25 | |
| ATTN: | Mr. W. K. Tang | Page: | 1 of 1 | |
| | Certificate of Ca | libration | | |
| Item for Calibra | ation: | | | |
| Description | : Ha | andheld Particle Count | er | |
| Manufacture | r : Ha | l Technology | | |
| Model No. | : Ha | al-HPC300 | | |
| Serial No. | | | | |
| Flow rate | | | cfm | |
| | |) count per 5 minutes | | |
| Equipment No. : A-26- | | ^ | | |
| Test Conditions | : | | | |
| Room Temperatre | | : 17-22 degree Celsius | | |
| Room remp | clatte .1/ | -22 degree Celalua | | |

WELLAB LIMITED

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

| Correlation Factor (CF) | 1.145 |
|-------------------------|-------|
| ******* | |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

| | WELLAB LIMITED |
|----------------------------------|------------------------------------|
| | Rms 1214, 1502, 1516, 1701 & 1716, |
| | Technology Park, 18 On Lai Street, |
| | Shatin, N.T., Hong Kong. |
| WELLAB 匯 Testing & Research 力 | Tel: 2898 7388 Fax: 2898 7076 |
| | Website: www.wellab.com.hk |

TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | 28393B | |
|------------------|------------|--|
| Date of Issue: | 2018-22-26 | |
| Date Received: | 2018-02-23 | |
| Date Tested: | 2018-02-23 | |
| Date Completed: | 2018-02-26 | |
| Next Due Date: | 2018-04-25 | |
| Page: | 1 of 1 | |

ATTN:

Mr. W. K. Tang

Certificate of Calibration

| Item for Calibration: | |
|-----------------------|-----------------------------|
| Description | : Handheld Particle Counter |
| Manufacturer | : Hal Technology |
| Model No. | : Hal-HPC300 |
| Serial No. | : 3020410 |
| Flow rate | : 0.1 cfm |
| Zero Count Test | : 0 count per 5 minutes |
| Equipment No. | : A-26-03 |
| Test Conditions: | |
| Room Temperatre | : 17-22 degree Celsius |
| Relative Humidity | : 40-70% |

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

| Correlation Factor (CF) | 1 1 / / / |
|--|-----------|
| Correlation Factor (CF) | 1 164 |
| Controllation r actor (Cr) | 1.164 |
| the second secon | |
| | |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced, except in full, without prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | 28392 | |
|------------------|------------|--|
| Date of Issue: | 2018-02-20 | |
| Date Received: | 2018-02-15 | |
| Date Tested: | 2018-02-15 | |
| Date Completed: | 2018-02-20 | |
| Next Due Date: | 2018-04-19 | |
| Page: | 1 of 1 | |

ATTN:

Mr. W. K. Tang

Certificate of Calibration

| Item for Calibration: | | |
|-----------------------|---|-----------------------------|
| Description | | : Handheld Particle Counter |
| Manufacturer | | : Hal Technology |
| Model No. | | : Hal-HPC301 |
| Serial No. | | : 3011701019 |
| Flow rate | e | : 0.1 cfm |
| Zero Count Test | | : 0 count per 5 minutes |
| Equipment No. | | : A-27-01 |
| Test Conditions: | | |
| Room Temperature | | : 17-22 degree Celsius |
| Relative Humidity | | : 40-70% |

Test Specifications & Methodology:

Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
 In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

| Correlation Factor (CF) | 1.223 |
|-------------------------|-------|
| | ***** |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No .: | 28392D |
|-------------------|------------|
| Date of Issue: | 2018-02-20 |
| Date Received: | 2018-02-15 |
| Date Tested: | 2018-02-15 |
| Date Completed: | 2018-02-20 |
| Next Due Date: | 2018-04-19 |
| Page: | 1 of 1 |

ATTN:

Mr. W. K. Tang

Certificate of Calibration

| : Handheld Particle Counter |
|-----------------------------|
| : Hal Technology |
| : Hal-HPC301 |
| : 3011701016 |
| : 0.1 cfm |
| : 0 count per 5 minutes |
| : A-27-03 |
| |
| : 17-22 degree Celsius |
| : 40-70% |
| |

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

| Correlation Factor (CE) | 1 100 |
|-------------------------|-------|
| Correlation Factor (CF) | 176 |
| | 1.170 |
| | |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.



TEST REPORT **APPLICANT: Cinotech Consultants Limited** Test Report No.: 28392A Date of Issue: Room 1710, Technology Park, 2018-02-20 18 On Lai Street, Date Received: 2018-02-15 Shatin, NT, Hong Kong Date Tested: 2018-02-15 Date Completed: 2018-02-20 Next Due Date: 2018-04-19 ATTN: Mr. W. K. Tang 1 of 1 Page: **Certificate of Calibration** Item for Calibration: Description : Handheld Particle Counter Manufacturer : Hal Technology Model No. : Hal-HPC301 Serial No. : 3011701017 Flow rate $: 0.1 \, \mathrm{cfm}$ Zero Count Test : 0 count per 5 minutes

Test Conditions:

Equipment No.

| Room Temperature | : 17-22 degree Celsius |
|-------------------|------------------------|
| Relative Humidity | : 40-70% |

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

: A-27-04

Results:

| Correlation Factor (CF) | 1.233 |
|-------------------------|-------|
| | |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | 28392B |
|------------------|------------|
| Date of Issue: | 2018-02-20 |
| Date Received: | 2018-02-15 |
| Date Tested: | 2018-02-15 |
| Date Completed: | 2018-02-20 |
| Next Due Date: | 2018-04-19 |
| Page: | 1 of 1 |

ATTN:

Mr. W. K. Tang

Certificate of Calibration

| Item for Calibration: | |
|-----------------------|-----------------------------|
| Description | : Handheld Particle Counter |
| Manufacturer | : Hal Technology |
| Model No. | : Hal-HPC301 |
| Serial No. | : 3011701012 |
| Flow rate | : 0.1 cfm |
| Zero Count Test | : 0 count per 5 minutes |
| Equipment No. | : A-27-07 |
| Test Conditions: | |
| Room Temperature | : 17-22 degree Celsius |
| Relative Humidity | : 40-70% |

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

| Correlation Factor (CF) | 1.161 |
|-------------------------|-------|
| | |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | C/N/170915 | |
|------------------|------------|--|
| Date of Issue: | 2017-09-18 | |
| Date Received: | 2017-09-15 | |
| Date Tested: | 2017-09-15 | |
| Date Completed: | 2017-09-18 | |
| Next Due Date: | 2018-09-17 | |
| Page: | 1 of 1 | |

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

| Description | : 'SVANTEK' Integrating Sound Level Meter |
|----------------|---|
| Manufacturer | : SVANTEK |
| Model No. | : SVAN 955 |
| Serial No. | : 12553 |
| Microphone No. | : 35222 |
| Equipment No. | : N-08-02 |
| | |

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | C/N/170915A |
|------------------|-------------|
| Date of Issue: | 2017-09-18 |
| Date Received: | 2017-09-15 |
| Date Tested: | 2017-09-15 |
| Date Completed: | 2017-09-18 |
| Next Due Date: | 2018-09-17 |
| Page: | 1 of 1 |

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

| Description | : 'SVANTEK' Integrating Sound Level Meter |
|----------------|---|
| Manufacturer | : SVANTEK |
| Model No. | : SVAN 955 |
| Serial No. | : 12563 |
| Microphone No. | : 34377 |
| Equipment No. | : N-08-03 |
| | |

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced, except in full, without prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



2018-08-27

1 of 1

TEST REPORT

| APPLICANT: | Cinotech Consultants Limited | Test Report No.: | C/N/170825 |
|------------|-------------------------------------|------------------|------------|
| | Room 1710, Technology Park, | Date of Issue: | 2017-08-28 |
| | 18 On Lai Street, | Date Received: | 2017-08-25 |
| | Shatin, NT, Hong Kong | Date Tested: | 2017-08-25 |
| | | Date Completed: | 2017-08-28 |

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

| Description | : 'SVANTEK' Integrating Sound Level Meter |
|-------------------|---|
| Manufacturer | : SVANTEK |
| Model No. | : SVAN 957 |
| Serial No. | : 21455 |
| Microphone No. | : 43730 |
| Equipment No. | : N-08-07 |
| Test conditions: | |
| Room Temperatre | : 23 degree Celsius |
| Relative Humidity | : 60 % |

Next Due Date:

Page:

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | C/N/170915C |
|------------------|-------------|
| Date of Issue: | 2017-09-18 |
| Date Received: | 2017-09-15 |
| Date Tested: | 2017-09-15 |
| Date Completed: | 2017-09-18 |
| Next Due Date: | 2018-09-17 |
| Page: | 1 of 1 |

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

| Description | : 'SVANTEK' Integrating Sound Level Meter |
|----------------|---|
| Manufacturer | : SVANTEK |
| Model No. | : SVAN 977 |
| Serial No. | : 45482 |
| Microphone No. | : 63626 |
| Equipment No. | : N-08-14 |
| | |

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No .: | C/N/171215A |
|-------------------|-------------|
| Date of Issue: | 2017-12-18 |
| Date Received: | 2017-12-15 |
| Date Tested: | 2017-12-15 |
| Date Completed: | 2017-12-18 |
| Next Due Date: | 2018-12-17 |
| Page: | 1 of 1 |

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No.

: Sound & Vibration Analyser : BSWA : BSWA 801 : 35921 : N-13-02

Test conditions:

Room Temperatre Relative Humidity : 20 degree Celsius : 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PATRICK TSE Laboratory Manager



| | TEST | REPOR | Т | |
|-----------------|-------------------------------|------------|------------------|------------|
| APPLICANT: | Cinotech Consultants 1 | Limited | Test Report No.: | C/N/170929 |
| | Room 1710, Technolog | y Park, | Date of Issue: | 2017-09-30 |
| | 18 On Lai Street, | | Date Received: | 2017-09-29 |
| | Shatin, NT, Hong Kong | g | Date Tested: | 2017-09-29 |
| | | | Date Completed: | 2017-09-30 |
| | | | Next Due Date: | 2018-09-29 |
| ATTN: | Mr. W.K. Tang | | Page: | 1 of 1 |
| Item for calibr | ration: | | | |
| | Description | : Acoustic | al Calibrator | |
| | Manufacturer | : SVANTI | EK | |
| | Model No. | : SV30A | | |
| | Serial No. | : 24803 | | |
| | Equipment No. | : N-09-03 | | |
| Test conditions | s: | | | |
| | р — — · | 01.1 | a 1 : | |

Room Temperatre Relative Humidity : 21 degree Celsius : 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| Sound Pressure Level (1kHz) | Measured SPL | Tolerance |
|-----------------------------|--------------|----------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.1 dB |
| At 114 dB SPL | 114.0 | 114.0 ± 0.1 dB |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.



| | TEST | REPOR | Т | |
|-----------------|-------------------------------|-----------------|------------------|-------------|
| APPLICANT: | Cinotech Consultants I | imited | Test Report No.: | C/N/170929B |
| | Room 1710, Technolog | y Park, | Date of Issue: | 2017-09-30 |
| | 18 On Lai Street, | | Date Received: | 2017-09-29 |
| | Shatin, NT, Hong Kong | | Date Tested: | 2017-09-29 |
| | | Date Completed: | 2017-09-30 | |
| | | | Next Due Date: | 2018-09-29 |
| ATTN: | Mr. W.K. Tang | | Page: | 1 of 1 |
| Item for calibr | ation: | | | |
| | Description | : Acoustic | al Calibrator | |
| | Manufacturer | : SVANTI | EK | |
| | Model No. | : SV30A | | |
| | Serial No. | : 24780 | | |
| | Equipment No. | : N-09-05 | | |
| Test conditions | s: | | | |

Room Temperatre Relative Humidity : 21 degree Celsius : 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| Sound Pressure Level (1kHz) | Measured SPL | Tolerance |
|-----------------------------|--------------|----------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.1 dB |
| At 114 dB SPL | 114.0 | 114.0 ± 0.1 dB |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



TEST REPORT **APPLICANT: Cinotech Consultants Limited** Test Report No.: C/N/171103 Room 1710, Technology Park, Date of Issue: 2017-11-06 18 On Lai Street, Date Received: 2017-11-03 Shatin, NT, Hong Kong Date Tested: 2017-11-03 Date Completed: 2017-11-06 Next Due Date: 2018-11-05 ATTN: Mr. W.K. Tang Page: 1 of 1 Item for calibration: Description : Acoustical Calibrator Manufacturer : Brüel & Kjær Model No. : 4231 Serial No. : 2326353 Equipment No. : N-02-01 **Test conditions:**

Room Temperatre Relative Humidity : 21 degree Celsius : 64 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| Sound Pressure Level (1kHz) | Measured SPL | Tolerance |
|-----------------------------|--------------|----------------------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.1 dB |
| At 114 dB SPL | 114.0 | $114.0 \pm 0.1 \text{ dB}$ |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

CINOTECH

| | | | | | | File No. | MA16034/13/0004 |
|--|---------------------------------------|-----------------|-----------------------------------|------------------------|--|----------|---|
| Station | AM2(A) - Ng Wa | ah Catholic Sec | ondary School | Operator: | MH | [| |
| Date: | 22-Jan-18 | | . 1 | lext Due Date: | 21-Ma | -18 | |
| Equipment No.: | A-01-13 | | | Serial No. | 1352 | | |
| | | | energe de la companie de la c | | | | |
| | | | Ambient (| | | | |
| Temperatu | re, Ta (K) | 294.4 | Pressure, Pa | (mmHg) | | 762.6 | |
| | | 0 | ifies Tuensfor Sta | - J J | | | |
| Serial | No | 0993 | ifice Transfer Sta Slope, mc | 0.0578 | | <u></u> | 0.04900 |
| | | 28-Feb-17 | | | Intercep = [ΔH x (Pa/760 | | -0.04890 2 |
| Last Calibration Date:28-Feb-17Next Calibration Date:27-Feb-18 | | | | | | | |
| | ation Date. | 27-1-60-18 | ` | | $\{ [\Delta H \times (Pa/760) \times (298/Ta) \}^{1/2} - bc \} / mc$ | | |
| | | • | Calibration of | TSP Sampler | | | |
| Calibration | | 0 | rfice | | <u> </u> | HVS | |
| Point | ΔH (orifice), in. of water | [ΔH x (Pa/7 | 60) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of water | | 60) x (298/Ta)] ^{1/2} -axis |
| 1 | 12.3 | | 3.53 | | 7.8 | | 2.81 |
| 2 | 10.7 | | 3.30 | | 6.7 | | 2.61 |
| 3 | 7.9 | | 2.83 | 49.88 | 5.3 | | 2.32 |
| 4 | 5.2 | | 2.30 | | 3.4 | | 1.86 |
| 5 | 3.3 | | 1.83 | 32.54 | 2.1 | | 1.46 |
| | | | | | | | |
| By Linear Regro | ession of Y on X | Σ. | | | | | |
| Slope, mw = | 0.0454 | - | Ι | ntercept, bw : | 0.004 | 6 | |
| Correlation co | oefficient* = | 0. | 9984 | | | | |
| *If Correlation C | oefficient < 0.99 | 0, check and | recalibrate. | | | | |
| | | | Set Point C | alculation | | | |
| From the TSP Fie | eld Calibration C | urve, take Qs | | | | | |
| From the Regress | sion Equation, th | e "Y" value a | cording to | | | | |
| | | | | | 10 | | |
| | | mw x Q | std + bw = $[\Delta W x]$ | : (Pa/760) x (29 | 98/Ta)] ⁷⁷² | | |
| Therefore, Set | Point; W = (mw | x Qstd + bw |) ² x (760 / Pa) x (| Ta / 298) = | 3.78 | | |
| | · · · · · · · · · · · · · · · · · · · | | | | | | |
| | | | | | | | |
| Remarks: | | | | | | | |
| - | | | | | | | |
| | 1 | | | 1 - | | | |
| Conducted by: | | | | hli | | Date: | 12 - 1- 2018 |
| Checked by: | wk. Jang | Signature: | Kı | NP | | Date: | 22 -1-2018 |
| | U | | | | | | |



File No. MA13056/13/0005

760.2

| Station | AM2(A) - Ng Wah | Catholic Secondary School | | | |
|----------------|-----------------|---------------------------|-----------|-------------|------|
| Date: | 19-Mar-18 | Next Due Date: | 18-May-18 | Operator: | MH |
| Equipment No.: | A-01-13 | Model No.: | TE-5170 | Serial No.: | 1352 |
| | | | | | |
| | | Ambient (| Condition | | |

| Orifice Transfer Standard Information | | | | | |
|---------------------------------------|-----------|---|--------|---------------|----------|
| Serial No. | 2896 | Slope, mc | 0.0585 | Intercept, bc | -0.00045 |
| Last Calibration Date: | 13-Feb-18 | mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$ | | | |
| Next Calibration Date: | 13-Feb-19 | Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc | | | |

Pressure, Pa (mmHg)

| Calibration Point ΔH (orifice), in. of water | Calibration of TSP Sampler Orfice | | | HVS | |
|--|---|------------------------|---------------------------|---|------|
| | [ΔH x (Pa/760) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of water | [ΔW x (Pa/760) x (298/Ta)] ^{1/2} Y-axis | |
| 1 | 12.8 | 3.60 | 61.52 | 7.9 | 2.83 |
| 2 | 10.9 | 3.32 | 56.77 | 6.8 | 2.62 |
| 3 | 8.1 | 2.86 | 48.94 | 5.0 | 2.25 |
| 4 | 5.6 | 2.38 | 40.69 | 3.4 | 1.86 |
| 5 | 3.3 | 1.83 | 31.24 | 2.3 | 1.53 |

By Linear Regression of Y on X

Temperature, Ta (K)

| Slope , mw = | 0.0439 | I | ntercept, bw = |
|---------------|---------------|--------|----------------|
| Correlation c | oefficient* = | 0.9981 | |

294.4

0.1186

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$

Therefore, Set Point; $W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) =$ 3.97

Remarks:

| 100 1 110 | 4 | _ | |
|--------------------------------------|--------|-------|-----------|
| Conducted by: Let Men Her Signature: | na | Date: | 19-3-2018 |
| Checked by: WK. 7 ang Signature: | Kustin | Date: | 1913/2018 |

CINOTECH

| | | | | | | File No. | MA13056/16/0002 |
|--|------------------------|------------------------------|-----------------------------------|-----------------------|---|---|-------------------------------------|
| Station | AM3(B) - Hong | Kong Family Plar | ning Association | Operator: | MH | [| |
| Date: | 23-Jan-18 | | - | | 22-Ma | r-18 | |
| Equipment No.: | A-01-16 | | - | Serial No. | 3456 | <u>, </u> | |
| | | | Ambient | Ambient Condition | | | |
| Temperatu | ire, Ta (K) | 294.8 | Pressure, Pa | Pressure, Pa (mmHg) | | 762.2 | |
| | | | | | | | |
| | | 0) | rifice Transfer St | andard Inform | ation | | |
| Seria | l No. | 0993 | Slope, mc | 0.0578 | Intercep | | -0.04890 |
| Last Calibra | ation Date: | 28-Feb-17 | | mc x Qstd + l | + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ | |] ^{1/2} |
| Next Calibr | ation Date: | 27-Feb-18 | | Qstd = { $[\Delta H]$ | x (Pa/760) x (298 | //Ta)] ^{1/2} -bc} / | me |
| | | • | | | | | |
| | | | | f TSP Sampler | | TTVC | |
| Calibration | ΔH (orifice), | | fice | Qstd (CFM) | ΔW (HVS), in. | HVS | 50) x $(298/Ta)$] ^{1/2} Y |
| Point | in. of water | [∆H x (Pa/76 | 0) x (298/Ta)] ^{1/2} | X - axis | of water | | axis |
| 1 | 12.4 | 3.55 | | 62.22 | 8.2 | | 2.88 |
| 2 | 10.1 | 3.20 | | 56.23 | 6.7 | | 2.61 |
| 3 | 7.8 | 2.81 49.52 5.2 | | 5.2 | | 2.30 | |
| 4 | 5.4 | 2 | 2.34 | 41.35 | 3.8 | 1.96 | |
| 5 | 3.2 | | .80 | 32.02 | 2.2 | 1.49 | |
| Slope , mw = Correlation c *If Correlation (| | | 995 | Intercept, bw = _ | 0.051 | 5 | · · · · |
| | | | Set Point C | Calculation | | | |
| From the TSP Fi | eld Calibration C | urve, take Qstd = | = 43 CFM | | | | |
| From the Regres | sion Equation, th | e "Y" value acco | rding to | | | | |
| | | mw x (| $Qstd + bw = [\Delta W]$ | x (Pa/760) x (2 | 98/Ta)11/2 | | |
| | | | _ | | | | |
| Therefore, S | et Point; W = (m | w x Qstd + bw) ² | ² x (760 / Pa) x (' | Ta / 298) = | 3.98 | | |
| | | | | | | | ····· |
| | | | | | | | |
| Remarks: | | | | | | | |
| | | | | | | | |
| Conducted by: Checked by: | <u>Lie Man Hez</u> | Signature: Signature: | /u | l Le i Lorin | | Date: Date: | 23-1-2018 |
| | v | | | | | | |
| | | | | | | | |

CINOTECH

| 00045 |
|---------------------------------------|
| |
| |
| |
| |
| |
| 298/Ta)] ^{1/2} |
| |
| |
| |
| |
| |
| |
| 11 11 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 |
| <u>1944 (* 19</u> 17) - |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| 3-2018 |
| 7- 2018 3/2018 |
| |

CINOTECH File No. MA13056/62/0005

| Project No. | AM4(C) - | | | | | |
|--|---|-------------------|--|---------------------------------|---------------------------|---|
| | New Pumping Station under Contract KL/2012/03 | | | Operator: | MH | |
| Date: | 4-Jan-18 | | | Next Due Date: | : 3-Mar- | -18 |
| Equipment No.: | A-01-62 | | | | . 2351 | |
| | | | Ambient C | ondition | | |
| Temperatu | re, Ta (K) | 292.2 | Pressure, Pa | | | 764.7 |
| | | | | | · · · | |
| | | C | Prifice Transfer Star | idard Informat | ion | |
| Serial No. 0993 S | | Slope, mc | 0.0578 | Intercep | t, bc -0.04890 | |
| Last Calibra | ation Date: | 28-Feb-17 | n | nc x Qstd + bc = | = [ΔH x (Pa/760) | x (298/Ta)] ^{1/2} |
| Next Calibra | ation Date: | 27-Feb-18 | (| $Qstd = \{ [\Delta H \times ()$ | Pa/760) x (298/Ta |)] ^{1/2} -bc} / mc |
| | | | | | | |
| | | | Calibration of T | 'SP Sampler | | |
| Calibration | | | Drfice | | | HVS |
| Point | ΔH (orifice), in. of water | [ΔH x (Pa/ | 760) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of water | [ΔW x (Pa/760) x (298/Ta)] ^{1/2} Y-axis |
| 1 | 13.2 | | 3.68 | 64.55 | 8.1 | 2.88 |
| 2 | 10.4 | | 3.27 | 57.39 | 6.2 | 2.52 |
| 3 | 8.6 | | 2.97 | 52.27 | 5.4 | 2,35 |
| 4 | 5.2 | | 2.31 | 40.83 | 3.3 | 1.84 |
| 5 | 3.1 | | 1.78 | 31.72 | 2.1 | 1.47 |
| By Linear Regro Slope , mw = Correlation co *If Correlation C | 0.0427 Defficient* = | 0 | .9992 alibrate. | Intercept, bw = | 0.104 | <u>0 </u> |
| | | | Set Point Ca | lculation | | |
| From the TSP Fie | eld Calibration C | urve, take Qstd = | = 43 CFM | | | |
| From the Regress | sion Equation, the | e "Y" value acco | rding to | | | |
| | | | | | ···· | |
| | | mw x | $\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x}]$ | (Pa/760) x (298/ | /Ta)]'' ² | |
| Therefore, S | Set Point; W = (1 | mw x Qstd + bw |) ² x (760 / Pa) x (T | a / 298) = | 3.68 | |
| | | | | | | |
| | | | | | | |
| | | | | | | . • |
| Remarks: | | | | | | |

CINOTECH File No. MA13056/62/0006

| | iten i amping o | tation under Com | ract KL/2012/03 | Operator: | MH | | |
|---|---|---|---|---|---------------------------|----------------------------|--|
| Date: | 3-Mar-18 | | | Next Due Date: 2-May-18 | | | |
| Equipment No.: A-01-62 | | | | Serial No. | 2351 | | |
| | | | Ambient C | ondition | | | |
| Temperatu | re, Ta (K) | 294.3 | Pressure, Pa | | | 759.8 | |
| | to the first construction of the first of | | | | | | |
| | | | rifice Transfer Star | | | | |
| Serial | | 2896 | Slope, mc | 0.0585 | Intercept | | -0.00045 |
| Last Calibra | | 13-Feb-18 | | | = [ΔH x (Pa/760) : | | |
| Next Calibra | ation Date: | 13-Feb-19 | | $Qstd = \{ \Delta H \mathbf{x} \}$ | Pa/760) x (298/Ta |)] ^{~~} -bc} / mc | |
| | | | Calibration of 7 | FSP Sampler | | | |
| Calibration | | 0 | rfice | R | | HVS | |
| Point | ΔH (orifice), in. of water | [ΔH x (Pa/7 | 60) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of water | | 60) x (298/Ta)] ^{1/2} (-axis |
| 1 | 13.6 | | 3.71 | 63.40 | 8.1 | | 2.86 |
| 2 | 10.2 | | 3.21 | 54.91 | 6.4 | | 2.55 |
| 3 | 8.7 | | 2.97 | 50.71 | 5.6 | | 2.38 |
| 4 | 5.4 | | 2.34 | 39.95 | 3.4 | | 1.86 |
| 5 | 3.1 | | 1.77 | 30.27 | 2.0 | | 1.42 |
| | | | | | | | |
| Slope , mw = Correlation co | | . 0. | 9986 librate. | Intercept, bw [;] | 0.099 | 3 | |
| Slope , mw = Correlation co | 0.0442 pefficient* = | . 0. | | | 0.099 | 3 | |
| Slope , mw = Correlation co If Correlation C | 0.0442 pefficient* = | 0, check and reca | librate. Set Point Ca | | 0.099 | 3 | |
| Slope , mw = Correlation co If Correlation C | 0.0442 pefficient* = coefficient < 0.990 | 0, check and reca urve, take Qstd = | librate. Set Point Ca 43 CFM | | 0.099 | 3 | |
| Slope , mw = Correlation co If Correlation C | 0.0442 pefficient* = coefficient < 0.99 eld Calibration C | 0, check and reca 0, check and reca urve, take Qstd = e "Y" value accor | librate. Set Point Ca 43 CFM | lculation | | 3 | |
| Slope , mw = Correlation Correlation Correlatio Correlation Correlation Correl | 0.0442 pefficient* = coefficient < 0.990 eld Calibration C sion Equation, the | 0, check and reca urve, take Qstd = e "Y" value accor mw x (| librate. Set Point Ca 43 CFM ding to | | | | |
| Slope , mw = Correlation Co If Correlation C if Correlation C | 0.0442 pefficient* = coefficient < 0.990 eld Calibration C sion Equation, the | 0, check and reca urve, take Qstd = e "Y" value accor mw x (| librate. Set Point Ca 43 CFM ding to Qstd + bw = [ΔW x | | /Ta)] ^{1/2} | | |
| Slope , mw = Correlation Co If Correlation C if Correlation C | 0.0442 pefficient* = coefficient < 0.990 eld Calibration C sion Equation, the | 0, check and reca urve, take Qstd = e "Y" value accor mw x (| librate. Set Point Ca 43 CFM ding to Qstd + bw = [ΔW x | | /Ta)] ^{1/2} | | |
| Slope , mw = Correlation co If Correlation C if Correlation C irom the TSP Fig rom the Regress Therefore, | 0.0442 pefficient* = coefficient < 0.990 eld Calibration C sion Equation, the | 0, check and reca urve, take Qstd = e "Y" value accor mw x (| librate. Set Point Ca 43 CFM ding to Qstd + bw = [ΔW x | | /Ta)] ^{1/2} | | |
| Slope , mw = Correlation Correlation Correlatio Correlation Correlation Correl | 0.0442 pefficient* = coefficient < 0.990 eld Calibration C sion Equation, the | 0, check and reca urve, take Qstd = e "Y" value accor mw x (| librate. Set Point Ca 43 CFM ding to Qstd + bw = [ΔW x | | /Ta)] ^{1/2} | | |
| Slope , mw = Correlation co If Correlation C From the TSP Fie From the Regress Therefore, Remarks: | 0.0442 pefficient* = coefficient < 0.990 eld Calibration C sion Equation, the Set Point; W = (1) | 0. 0, check and reca urve, take Qstd = e "Y" value accor mw x 0 mw x Qstd + bw | librate. Set Point Ca 43 CFM ding to Qstd + bw = [$\Delta W x$) ² x (760 / Pa) x (7 | | /Ta)] ^{1/2} | | 3- 3- 20 |
| Slope , mw = Correlation co If Correlation C Trom the TSP Fie from the Regress Therefore, | 0.0442 pefficient* = coefficient < 0.990 eld Calibration C sion Equation, the | 0. 0, check and reca urve, take Qstd = e "Y" value accor mw x 0 mw x Qstd + bw | librate. Set Point Ca 43 CFM ding to Qstd + bw = [$\Delta W x$) ² x (760 / Pa) x (7 | | /Ta)] ^{1/2} | | 3-3-2- 3 3 2018 |

CINOTECH

| | | | | | | File No. MA13056/59/0005 |
|---|---------------------------------------|------------------------------|--|------------------------|---------------------------------------|---|
| Station | | i To Secondary S | | | MH | |
| Date: | 1-Feb-18 | | | | 31-Ma | |
| Equipment No.: <u>A-01-59</u> | | | | Serial No. | 2354 | <u>.</u> . |
| | | | Ambient | Condition | | |
| Temperati | ure, Ta (K) | 284.8 | Pressure, P | a (mmHg) | | 767.7 |
| | | Or | ifice Transfer St | andard Inform | ation | |
| Seria | ll No. | 0993 | Slope, mc | 0.0578 | Intercep | ot, bc -0.04890 |
| Last Calibr | | 28-Feb-17 | | | | 60) x (298/Ta)] ^{1/2} |
| Next Calibi | | 27-Feb-18 | | | | $3/Ta)]^{1/2} -bc\} / mc$ |
| · · · · · · | | | | | , , , , , , , , , , , , , , , , , , , | |
| | | | Calibration o | f TSP Sampler | | |
| Calibration | | Ori | lice | | | HVS |
| Point | ΔH (orifice), in. of water | [ΔH x (Pa/760 |)) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of water | $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} Y = axis$ |
| 1 | 16.8 | 4 | .21 | 73.78 | 10.6 | 3.35 |
| 2 | 14.5 | 3 | .91 | 68.61 | 9.4 | 3.15 |
| 3 | 10.7 | 3 | .36 | 59.06 | 7.2 | 2.76 |
| 4 | 6.8 | 2 | .68 | 47.25 | 4.6 | 2.20 |
| 5 | 4.6 | 2 | .20 | 39.01 | 3.1 | 1.81 |
| By Linear Regi Slope , mw = Correlation c | | - 0.9 | | Intercept, bw : - | 0.100 | 6 |
| *If Correlation (| Coefficient < 0.99 | 0, check and reca | librate. | | | |
| | | | Set Point (| Calculation | | |
| From the TSP Fi | ield Calibration C | urve, take Qstd = | 43 CFM | | | |
| | sion Equation, th | | | | | |
| - | • · · | | $\mathbf{b}\mathbf{x} = \mathbf{\Delta}\mathbf{W}$ | | 69/Ta)1/2 | |
| | | mw x Q | ista + nw [Δw | x (Fa/700) x (2 | 90/1a)j | |
| Therefore, S | et Point; W = (m | w x Qstd + bw) ² | x (760 / Pa)x (* | Ta / 298) = | 3.82 | |
| | | | | | | |
| D | | | | | | |
| Remarks: | | | | | | · · · · |
| | | | | / | | |
| Conducted by: | 122 MAN HOL | Signature: | · · · · · · · · · · · · · · · · · · · | 1/i | | Date: $(/2/20)$ |
| Checked by: | W. Jang | Signature: | K. | Nm | | Date: $1/2/2018$ |
| | v | | | | | |
| | | | | | | |



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX


| | ORIFICE 7 | FRANSFER STAN | NDARD CERT | IFICATION N | WORKSHEET | FE-5025A | |
|--|--|--|--------------------------------------|--|--|--|--|
| Date - Fe Operator | eb 28, 201 [.] Tisch | 7 Rootsmeter Orifice I.I | | 438320 0993 | Ta (K) - Pa (mm) - | 294 - 750.57 | |
| PLATE OR Run # | VOLUME START (m3) | VOLUME STOP (m3) | DIFF VOLUME (m3) | DIFF TIME (min) | METER DIFF Hg (mm) | ORFICE DIFF H2O (in.) | |
| 1 2 3 4 5 | NA NA NA NA | NA NA NA NA | 1.00 1.00 1.00 1.00 1.00 | 1.3860 0.9910 0.8840 0.8430 0.6970 | 3.2 6.4 7.9 8.7 12.6 | 2.00 4.00 5.00 5.50 8.00 | |
| | | DZ | ATA TABULA' | TION | | | |
| Vstd | (x axis) Qstd | (y axis) | | Va | (x axis) Qa | (y axis) | |
| 0.9967 0.9925 0.9904 0.9894 0.9842 | 0.7191 1.0015 1.1204 1.1737 1.4120 | 1.4149 2.0010 2.2372 2.3464 2.8299 | | 0.9957 0.9915 0.9894 0.9884 0.9832 | 0.7184 1.0005 1.1192 1.1725 1.4106 | 0.8851 1.2517 1.3995 1.4678 1.7702 | |
| Qstd slop intercept coefficie | t (b) = | 2.04055 -0.04890 0.99995 | | Qa slope intercept coefficie | = (b) = | 1.27776 -0.03059 0.99995 | |
| y axis = | y axis = SQRT[H2O(Pa/760)(298/Ta)] $y axis = SQRT[H2O(Ta/Pa)]$ | | | | | | |

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa = $1/m\{ [SQRT(H2O(Ta/Pa)] - b \}$



Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



TEST REPORT APPLICANT: **Cinotech Consultants Limited** Test Report No.: C/WM/170930 Date of Issue: Room 1710, Technology Park, 2017-10-03 18 On Lai Street, Date Received: 2017-09-30 Shatin, NT, Hong Kong Date Tested: 2017-09-30 Date Completed: 2017-10-03 Next Due Date: 2018-04-02 **ATTN: Miss Mei Ling Tang** Page: 1 of 2 **Certificate of Calibration** Item for calibration: Description : Weather Monitor II Manufacturer : Davis Instruments Model No. :7440Serial No. : MC20813A11 **Test conditions:** Room Temperature : 21 degree Celsius **Relative Humidity** : 57 % **Test Specifications:** 1. Performance check of anemometer 2. Performance check of wind direction sensor Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PATRICK TSE Laboratory Manager



TEST REPORT

| Test Report No.: | C/WM/170930 |
|------------------|-------------|
| Date of Issue: | 2017-10-03 |
| Date Received: | 2017-09-30 |
| Date Tested: | 2017-09-30 |
| Date Completed: | 2017-10-03 |
| Next Due Date: | 2018-04-02 |
| Page: | 2 of 2 |

Results:

1. Performance check of anemometer

| Air Velo | Difference D (m/s) | |
|-------------------------|--|------|
| Instrument Reading (V1) | $\mathbf{D} = \mathbf{V}1 - \mathbf{V}2$ | |
| 2.00 | 2.00 | 0.00 |

2. Performance check of wind direction sensor

| Wind Dir | Wind Direction (°) | | | | |
|-------------------------|----------------------|-------------|--|--|--|
| Instrument Reading (W1) | Reference Value (W2) | D = W1 - W2 | | | |
| 0 | 0 | 0 | | | |
| 45.1 | 45 | 0.1 | | | |
| 90.2 | 90 | 0.2 | | | |
| 135 | 135 | 0 | | | |
| 180 | 180 | 0 | | | |
| 225.4 | 225 | 0.4 | | | |
| 270 | 270 | 0 | | | |
| 315.2 | 315 | 0.2 | | | |
| 360 | 360 | 0 | | | |

APPENDIX C WEATHER INFORMATION

APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

I. General Information

| Date | Mean Air Temperature (°C) | Mean Relative Humidity (%) | Precipitation (mm) |
|---------------|------------------------------|-------------------------------------|-----------------------|
| 1 March 2018 | 19.4 - 24.8 | 86 | 0 |
| 2 March 2018 | 19.5 - 24.7 | 78 | Trace |
| 3 March 2018 | 21 - 23.6 | 91 | 0 |
| 4 March 2018 | 21.9 - 27.3 | 89 | Trace |
| 5 March 2018 | 23.4 - 27.8 | 84 | 0 |
| 6 March 2018 | 18.3 - 23.5 | 83 | Trace |
| 7 March 2018 | 17.6 - 20.6 | 79 | Trace |
| 8 March 2018 | 12.5 - 20.5 | 82 | 20.3 |
| 9 March 2018 | 11.1 – 19.8 | 61 | 0 |
| 10 March 2018 | 13.7 - 20.3 | 66 | 0 |
| 11 March 2018 | 15.3 - 22.5 | 69 | 0 |
| 12 March 2018 | 16.9 - 23.3 | 71 | 0 |
| 13 March 2018 | 18.1 - 24.5 | 75 | 0 |
| 14 March 2018 | 19.4 - 20.8 | 83 | 2.4 |
| 15 March 2018 | 20.1 - 25.1 | 84 | 0 |
| 16 March 2018 | 20.3 - 26.3 | 81 | Trace |
| 17 March 2018 | 18.6 - 22.0 | 85 | Trace |
| 18 March 2018 | 19.2 – 24.1 | 83 | Trace |

APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

I. General Information

| Date | Mean Air Temperature (°C) | Mean Relative Humidity (%) | Precipitation (mm) |
|---------------|------------------------------|-------------------------------------|-----------------------|
| 19 March 2018 | 20.7 - 25.6 | 86 | Trace |
| 20 March 2018 | 16.9 - 25.3 | 70 | 0 |
| 21 March 2018 | 14.5 - 24.1 | 51 | 0 |
| 22 March 2018 | 16.2 - 24.1 | 57 | 0 |
| 23 March 2018 | 17.2 – 24.7 | 68 | Trace |
| 24 March 2018 | 19.6 - 23.8 | 77 | Trace |
| 25 March 2018 | 20.5 - 24.5 | 68 | 0 |
| 26 March 2018 | 20.4 - 26.5 | 71 | 0 |
| 27 March 2018 | 20.8 - 26.0 | 73 | 0 |
| 28 March 2018 | 21.0 - 26.7 | 77 | 0 |
| 29 March 2018 | 21.1 - 27.0 | 78 | 0 |
| 30 March 2018 | 21.2 - 27.9 | 76 | 0 |
| 31 March 2018 | 21.4 - 27.5 | 65 | Trace |

* The above information was extracted from the daily weather summary by Hong Kong Observatory.

** Trace means rainfall less than 0.05 mm

APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

| II. | II. Mean Wind Speed and Wind Direction | | | | | | |
|-----|--|-------|----------------|-----------|--|--|--|
| | Date | Time | Wind Speed m/s | Direction | | | |
| | 1-Mar-2018 | 00:00 | 1.3 | Ν | | | |
| | 1-Mar-2018 | 01:00 | 1.1 | NNE | | | |
| | 1-Mar-2018 | 02:00 | 1.2 | Ν | | | |
| | 1-Mar-2018 | 03:00 | 1.1 | N | | | |
| | 1-Mar-2018 | 04:00 | 1.1 | Ν | | | |
| | 1-Mar-2018 | 05:00 | 1.3 | N | | | |
| | 1-Mar-2018 | 06:00 | 1 | N | | | |
| | 1-Mar-2018 | 07:00 | 1.3 | N | | | |
| | 1-Mar-2018 | 08:00 | 1.8 | NW | | | |
| | 1-Mar-2018 | 09:00 | 2.2 | N | | | |
| | 1-Mar-2018 | 10:00 | 2.6 | NW | | | |
| | 1-Mar-2018 | 11:00 | 2.9 | ESE | | | |
| | 1-Mar-2018 | 12:00 | 3.9 | SW | | | |
| | 1-Mar-2018 | 13:00 | 3.8 | N | | | |
| | 1-Mar-2018 | 14:00 | 3.3 | N | | | |
| | 1-Mar-2018 | 15:00 | 2.9 | ENE | | | |
| | 1-Mar-2018 | 16:00 | 2.7 | ENE | | | |
| | 1-Mar-2018 | 17:00 | 2.6 | NE | | | |
| | 1-Mar-2018 | 18:00 | 2 | ENE | | | |
| | 1-Mar-2018 | 19:00 | 1.5 | NE | | | |
| | 1-Mar-2018 | 20:00 | 1.4 | E | | | |
| | 1-Mar-2018 | 21:00 | 1.5 | NE | | | |
| | 1-Mar-2018 | 22:00 | 1.5 | NE | | | |
| | 1-Mar-2018 | 23:00 | 1.4 | N | | | |
| | 2-Mar-2018 | 00:00 | 1.3 | NNE | | | |
| | 2-Mar-2018 | 01:00 | 1.1 | ENE | | | |
| | 2-Mar-2018 | 02:00 | 1.5 | E | | | |
| | 2-Mar-2018 | 03:00 | 1.4 | ENE | | | |
| | 2-Mar-2018 | 04:00 | 1.3 | ENE | | | |
| | 2-Mar-2018 | 05:00 | 1.3 | ENE | | | |
| | 2-Mar-2018 | 06:00 | 1.1 | E | | | |
| | 2-Mar-2018 | 07:00 | 1.2 | Е | | | |
| | 2-Mar-2018 | 08:00 | 1.4 | WSW | | | |
| | 2-Mar-2018 | 09:00 | 2.3 | ESE | | | |
| | 2-Mar-2018 | 10:00 | 2.7 | WSW | | | |
| | 2-Mar-2018 | 11:00 | 3.1 | ENE | | | |
| | 2-Mar-2018 | 12:00 | 3.3 | ENE | | | |

II. Mean Wind Speed and Wind Direction

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|------------|------------------|----------|-----|
| | 2-Mar-2018 | 13:00 | 3.2 | ENE |
| | 2-Mar-2018 | 14:00 | 3 | ENE |
| | 2-Mar-2018 | 15:00 | 2.5 | ENE |
| | 2-Mar-2018 | 16:00 | 2.5 | ENE |
| | 2-Mar-2018 | 17:00 | 2.5 | NNE |
| | 2-Mar-2018 | 18:00 | 2.1 | NNE |
| | 2-Mar-2018 | 19:00 | 1.9 | NNE |
| | 2-Mar-2018 | 20:00 | 1.9 | NE |
| | 2-Mar-2018 | 21:00 | 1.9 | NE |
| | 2-Mar-2018 | 22:00 | 2 | NE |
| | 2-Mar-2018 | 23:00 | 1.7 | NE |
| | 3-Mar-2018 | 00:00 | 1.5 | NE |
| | 3-Mar-2018 | 01:00 | 1.4 | ENE |
| | 3-Mar-2018 | 02:00 | 1.3 | ENE |
| | 3-Mar-2018 | 03:00 | 1.1 | NE |
| | 3-Mar-2018 | 04:00 | 1.1 | NE |
| | 3-Mar-2018 | 05:00 | 1.2 | NNE |
| | 3-Mar-2018 | 06:00 | 1.3 | ESE |
| | 3-Mar-2018 | 07:00 | 1.2 | NNE |
| | 3-Mar-2018 | 08:00 | 1.4 | NNE |
| | 3-Mar-2018 | 09:00 | 2 | NNE |
| | 3-Mar-2018 | 10:00 | 2.4 | NNE |
| | 3-Mar-2018 | 11:00 | 2.7 | NNE |
| | 3-Mar-2018 | 12:00 | 2.4 | NE |
| | 3-Mar-2018 | 13:00 | 2.6 | NE |
| | 3-Mar-2018 | 14:00 | 2.5 | NE |
| | 3-Mar-2018 | 15:00 | 2.8 | NE |
| | 3-Mar-2018 | 16:00 | 2.7 | NNE |
| | 3-Mar-2018 | 17:00 | 2.4 | NNE |
| | 3-Mar-2018 | 18:00 | 2 | NNE |
| | 3-Mar-2018 | 19:00 | 1.8 | NNE |
| | 3-Mar-2018 | 20:00 | 1.3 | NNE |
| | 3-Mar-2018 | 21:00 | 1.2 | NNE |
| | 3-Mar-2018 | 22:00 | 1.1 | N |
| | 3-Mar-2018 | 23:00 | 1.2 | NNE |
| | 4-Mar-2018 | 00:00 | 1.8 | NNE |
| | 4-Mar-2018 | 01:00 | 2 | NE |
| | 4-Mar-2018 | 02:00 | 2 | NNE |

| II. M | ean Wind | Speed and Wind D | irection | |
|-------|----------|------------------|----------|-----|
| 4-Ma | r-2018 | 03:00 | 2.2 | NNE |
| 4-Ma | r-2018 | 04:00 | 2.1 | NNE |
| 4-Ma | r-2018 | 05:00 | 2.3 | NNE |
| 4-Ma | r-2018 | 06:00 | 1.9 | NNE |
| 4-Ma | r-2018 | 07:00 | 2.1 | NNE |
| 4-Ma | r-2018 | 08:00 | 2.3 | NE |
| 4-Ma | r-2018 | 09:00 | 2.8 | NNE |
| 4-Ma | r-2018 | 10:00 | 3 | NNE |
| 4-Ma | r-2018 | 11:00 | 3.2 | NNE |
| 4-Ma | r-2018 | 12:00 | 3.4 | NE |
| 4-Ma | r-2018 | 13:00 | 3.2 | NNE |
| 4-Ma | r-2018 | 14:00 | 3 | NE |
| 4-Ma | r-2018 | 15:00 | 2.9 | ENE |
| 4-Ma | r-2018 | 16:00 | 2.9 | NNE |
| 4-Ma | r-2018 | 17:00 | 2.9 | E |
| 4-Ma | r-2018 | 18:00 | 2.6 | E |
| 4-Ma | r-2018 | 19:00 | 2.4 | ENE |
| 4-Ma | r-2018 | 20:00 | 1.9 | ENE |
| 4-Ma | r-2018 | 21:00 | 2.1 | NNE |
| 4-Ma | r-2018 | 22:00 | 2.5 | ENE |
| 4-Ma | r-2018 | 23:00 | 2.2 | NE |
| 5-Ma | r-2018 | 00:00 | 2.6 | ENE |
| 5-Ma | r-2018 | 01:00 | 2.4 | ENE |
| 5-Ma | r-2018 | 02:00 | 2.1 | E |
| 5-Ma | r-2018 | 03:00 | 2.2 | NE |
| 5-Ma | r-2018 | 04:00 | 2.1 | NE |
| 5-Ma | r-2018 | 05:00 | 2.6 | E |
| 5-Ma | r-2018 | 06:00 | 2.3 | NNE |
| 5-Ma | r-2018 | 07:00 | 2.5 | ENE |
| 5-Ma | r-2018 | 08:00 | 2.8 | NE |
| 5-Ma | r-2018 | 09:00 | 3 | ENE |
| 5-Ma | r-2018 | 10:00 | 3 | NE |
| 5-Ma | r-2018 | 11:00 | 3.6 | NNE |
| 5-Ma | r-2018 | 12:00 | 3.2 | NE |
| 5-Ma | r-2018 | 13:00 | 3.3 | NNE |
| 5-Ma | r-2018 | 14:00 | 3.2 | ENE |
| 5-Ma | r-2018 | 15:00 | 3.7 | E |
| 5-Ma | r-2018 | 16:00 | 3.3 | E |

| II. Mean Wi | nd Speed and Wind D | irection | |
|-------------|---------------------|----------|-----|
| 5-Mar-2018 | 17:00 | 2.9 | E |
| 5-Mar-2018 | 18:00 | 2.9 | ENE |
| 5-Mar-2018 | 19:00 | 2.4 | NW |
| 5-Mar-2018 | 20:00 | 2.3 | E |
| 5-Mar-2018 | 21:00 | 2 | WNW |
| 5-Mar-2018 | 22:00 | 2.1 | W |
| 5-Mar-2018 | 23:00 | 2.2 | WNW |
| 6-Mar-2018 | 00:00 | 2.9 | WNW |
| 6-Mar-2018 | 01:00 | 2.6 | SSW |
| 6-Mar-2018 | 02:00 | 2.5 | SSW |
| 6-Mar-2018 | 03:00 | 3.1 | NNE |
| 6-Mar-2018 | 04:00 | 2.9 | ENE |
| 6-Mar-2018 | 05:00 | 3.1 | NE |
| 6-Mar-2018 | 06:00 | 3.5 | NNW |
| 6-Mar-2018 | 07:00 | 3.5 | ENE |
| 6-Mar-2018 | 08:00 | 3.9 | E |
| 6-Mar-2018 | 09:00 | 3.1 | SSE |
| 6-Mar-2018 | 10:00 | 3.4 | ENE |
| 6-Mar-2018 | 11:00 | 3.9 | NNE |
| 6-Mar-2018 | 12:00 | 4.2 | SW |
| 6-Mar-2018 | 13:00 | 3 | SE |
| 6-Mar-2018 | 14:00 | 3.6 | SW |
| 6-Mar-2018 | 15:00 | 3.6 | SSW |
| 6-Mar-2018 | 16:00 | 4.5 | SW |
| 6-Mar-2018 | 17:00 | 3.5 | SW |
| 6-Mar-2018 | 18:00 | 3.3 | Ν |
| 6-Mar-2018 | 19:00 | 2.8 | ENE |
| 6-Mar-2018 | 20:00 | 3.1 | SW |
| 6-Mar-2018 | 21:00 | 2.5 | SW |
| 6-Mar-2018 | 22:00 | 3.7 | SW |
| 6-Mar-2018 | 23:00 | 4 | ENE |
| 7-Mar-2018 | 00:00 | 4.1 | ENE |
| 7-Mar-2018 | 01:00 | 3.5 | ENE |
| 7-Mar-2018 | 02:00 | 3.5 | NE |
| 7-Mar-2018 | 03:00 | 3.9 | E |
| 7-Mar-2018 | 04:00 | 4.1 | ENE |
| 7-Mar-2018 | 05:00 | 4.1 | ESE |
| 7-Mar-2018 | 06:00 | 4.1 | ENE |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|------------|------------------|----------|-----|
| | 7-Mar-2018 | 07:00 | 4 | ENE |
| | 7-Mar-2018 | 08:00 | 3.7 | SW |
| | 7-Mar-2018 | 09:00 | 3.7 | ENE |
| | 7-Mar-2018 | 10:00 | 4.2 | NE |
| | 7-Mar-2018 | 11:00 | 4.4 | ENE |
| | 7-Mar-2018 | 12:00 | 4.3 | NE |
| | 7-Mar-2018 | 13:00 | 4.5 | NE |
| | 7-Mar-2018 | 14:00 | 4.7 | ENE |
| | 7-Mar-2018 | 15:00 | 4.7 | NE |
| | 7-Mar-2018 | 16:00 | 4.2 | ENE |
| | 7-Mar-2018 | 17:00 | 4.2 | ENE |
| | 7-Mar-2018 | 18:00 | 4.1 | NE |
| | 7-Mar-2018 | 19:00 | 3.4 | ENE |
| | 7-Mar-2018 | 20:00 | 4 | NE |
| | 7-Mar-2018 | 21:00 | 3.4 | NE |
| | 7-Mar-2018 | 22:00 | 4 | NE |
| | 7-Mar-2018 | 23:00 | 3.9 | NE |
| | 8-Mar-2018 | 00:00 | 2.9 | NE |
| | 8-Mar-2018 | 01:00 | 3.3 | ENE |
| | 8-Mar-2018 | 02:00 | 3.6 | NE |
| | 8-Mar-2018 | 03:00 | 3.3 | NE |
| | 8-Mar-2018 | 04:00 | 2.8 | NE |
| | 8-Mar-2018 | 05:00 | 2 | NE |
| | 8-Mar-2018 | 06:00 | 3.1 | NE |
| | 8-Mar-2018 | 07:00 | 2.2 | NE |
| | 8-Mar-2018 | 08:00 | 3.6 | NE |
| | 8-Mar-2018 | 09:00 | 3.4 | ENE |
| | 8-Mar-2018 | 10:00 | 2.7 | NE |
| | 8-Mar-2018 | 11:00 | 2.6 | ENE |
| | 8-Mar-2018 | 12:00 | 2.3 | NE |
| | 8-Mar-2018 | 13:00 | 3.5 | NE |
| | 8-Mar-2018 | 14:00 | 3.1 | NE |
| | 8-Mar-2018 | 15:00 | 3 | NE |
| | 8-Mar-2018 | 16:00 | 2.8 | NE |
| | 8-Mar-2018 | 17:00 | 4.6 | NE |
| | 8-Mar-2018 | 18:00 | 4.6 | N |
| | 8-Mar-2018 | 19:00 | 4.5 | N |
| | 8-Mar-2018 | 20:00 | 4 | N |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|-------------|------------------|----------|-----|
| | 8-Mar-2018 | 21:00 | 3.8 | Ν |
| | 8-Mar-2018 | 22:00 | 4.5 | SSW |
| | 8-Mar-2018 | 23:00 | 4 | SW |
| | 9-Mar-2018 | 00:00 | 4 | SW |
| | 9-Mar-2018 | 01:00 | 3.7 | SW |
| | 9-Mar-2018 | 02:00 | 4 | SW |
| | 9-Mar-2018 | 03:00 | 4.2 | SW |
| | 9-Mar-2018 | 04:00 | 4.2 | S |
| | 9-Mar-2018 | 05:00 | 3.4 | WSW |
| | 9-Mar-2018 | 06:00 | 3.4 | SW |
| | 9-Mar-2018 | 07:00 | 3.9 | SW |
| | 9-Mar-2018 | 08:00 | 3.7 | SW |
| | 9-Mar-2018 | 09:00 | 3.7 | SSW |
| | 9-Mar-2018 | 10:00 | 4.1 | SW |
| | 9-Mar-2018 | 11:00 | 3.9 | WNW |
| | 9-Mar-2018 | 12:00 | 3.1 | SSW |
| | 9-Mar-2018 | 13:00 | 3 | SSW |
| | 9-Mar-2018 | 14:00 | 2.1 | SSW |
| | 9-Mar-2018 | 15:00 | 3 | W |
| | 9-Mar-2018 | 16:00 | 3.1 | ENE |
| | 9-Mar-2018 | 17:00 | 3.4 | NE |
| | 9-Mar-2018 | 18:00 | 2.1 | SSW |
| | 9-Mar-2018 | 19:00 | 1 | WNW |
| | 9-Mar-2018 | 20:00 | 1.1 | WNW |
| | 9-Mar-2018 | 21:00 | 1.1 | WNW |
| | 9-Mar-2018 | 22:00 | 1.2 | SW |
| | 9-Mar-2018 | 23:00 | 1.2 | SSW |
| | 10-Mar-2018 | 00:00 | 1.1 | WNW |
| | 10-Mar-2018 | 01:00 | 1.2 | WSW |
| | 10-Mar-2018 | 02:00 | 1.1 | SW |
| | 10-Mar-2018 | 03:00 | 1.3 | SW |
| | 10-Mar-2018 | 04:00 | 1.3 | SW |
| | 10-Mar-2018 | 05:00 | 1.1 | SW |
| | 10-Mar-2018 | 06:00 | 1 | SW |
| | 10-Mar-2018 | 07:00 | 1 | SSE |
| | 10-Mar-2018 | 08:00 | 1.2 | SSE |
| | 10-Mar-2018 | 09:00 | 1.6 | SSE |
| | 10-Mar-2018 | 10:00 | 2.7 | SW |

II. Mean Wind Speed and Wind Direction

| II. Mean W | ind Speed and Wind I | Direction | |
|-------------|----------------------|-----------|-----|
| 10-Mar-2018 | 11:00 | 3 | SW |
| 10-Mar-2018 | 12:00 | 3.5 | S |
| 10-Mar-2018 | 13:00 | 3.2 | SE |
| 10-Mar-2018 | 14:00 | 2.8 | WSW |
| 10-Mar-2018 | 15:00 | 2.3 | E |
| 10-Mar-2018 | 16:00 | 2.3 | NE |
| 10-Mar-2018 | 17:00 | 2.4 | NE |
| 10-Mar-2018 | 18:00 | 1.5 | NE |
| 10-Mar-2018 | 19:00 | 1.2 | SW |
| 10-Mar-2018 | 20:00 | 1.3 | W |
| 10-Mar-2018 | 21:00 | 1.3 | SW |
| 10-Mar-2018 | 22:00 | 2.2 | E |
| 10-Mar-2018 | 23:00 | 2 | E |
| 11-Mar-2018 | 00:00 | 1.6 | SSE |
| 11-Mar-2018 | 01:00 | 1.3 | E |
| 11-Mar-2018 | 02:00 | 1.1 | Ν |
| 11-Mar-2018 | 03:00 | 1 | SSW |
| 11-Mar-2018 | 04:00 | 1 | WNW |
| 11-Mar-2018 | 05:00 | 0.6 | SW |
| 11-Mar-2018 | 06:00 | 0.7 | SW |
| 11-Mar-2018 | 07:00 | 0.6 | SW |
| 11-Mar-2018 | 08:00 | 0.9 | SW |
| 11-Mar-2018 | 09:00 | 1.2 | W |
| 11-Mar-2018 | 10:00 | 2 | SW |
| 11-Mar-2018 | 11:00 | 2.4 | S |
| 11-Mar-2018 | 12:00 | 2.1 | SW |
| 11-Mar-2018 | 13:00 | 2 | S |
| 11-Mar-2018 | 14:00 | 1.6 | SW |
| 11-Mar-2018 | 15:00 | 2.3 | NW |
| 11-Mar-2018 | 16:00 | 2.2 | ENE |
| 11-Mar-2018 | 17:00 | 1.3 | SSW |
| 11-Mar-2018 | 18:00 | 0.7 | S |
| 11-Mar-2018 | 19:00 | 0.7 | SSE |
| 11-Mar-2018 | 20:00 | 1.1 | WNW |
| 11-Mar-2018 | 21:00 | 1.1 | WSW |
| 11-Mar-2018 | 22:00 | 1.2 | ENE |
| 11-Mar-2018 | 23:00 | 1.6 | E |
| 12-Mar-2018 | 00:00 | 1.9 | E |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|-------------|------------------|----------|-----|
| | 12-Mar-2018 | 01:00 | 1.2 | SW |
| | 12-Mar-2018 | 02:00 | 0.8 | SSW |
| | 12-Mar-2018 | 03:00 | 0.7 | SW |
| | 12-Mar-2018 | 04:00 | 0.7 | SSW |
| | 12-Mar-2018 | 05:00 | 0.8 | SW |
| | 12-Mar-2018 | 06:00 | 0.8 | SSW |
| | 12-Mar-2018 | 07:00 | 1.1 | SE |
| | 12-Mar-2018 | 08:00 | 0.8 | SW |
| | 12-Mar-2018 | 09:00 | 1.8 | Ν |
| | 12-Mar-2018 | 10:00 | 1.9 | Ν |
| | 12-Mar-2018 | 11:00 | 2.2 | ESE |
| | 12-Mar-2018 | 12:00 | 2.1 | NE |
| | 12-Mar-2018 | 13:00 | 1.9 | SW |
| | 12-Mar-2018 | 14:00 | 1.8 | SSW |
| | 12-Mar-2018 | 15:00 | 1.8 | SSW |
| | 12-Mar-2018 | 16:00 | 2.2 | SW |
| | 12-Mar-2018 | 17:00 | 1.4 | SE |
| | 12-Mar-2018 | 18:00 | 1.3 | S |
| | 12-Mar-2018 | 19:00 | 1.8 | SSE |
| | 12-Mar-2018 | 20:00 | 2 | S |
| | 12-Mar-2018 | 21:00 | 2.2 | SSW |
| | 12-Mar-2018 | 22:00 | 2.4 | SSW |
| | 12-Mar-2018 | 23:00 | 1 | SSW |
| | 13-Mar-2018 | 00:00 | 1 | SW |
| | 13-Mar-2018 | 01:00 | 0.8 | SSW |
| | 13-Mar-2018 | 02:00 | 0.9 | S |
| | 13-Mar-2018 | 03:00 | 0.7 | SSW |
| | 13-Mar-2018 | 04:00 | 0.9 | SSW |
| | 13-Mar-2018 | 05:00 | 0.9 | SSW |
| | 13-Mar-2018 | 06:00 | 0.8 | S |
| | 13-Mar-2018 | 07:00 | 1 | SSW |
| | 13-Mar-2018 | 08:00 | 0.9 | SSW |
| | 13-Mar-2018 | 09:00 | 1.2 | SW |
| | 13-Mar-2018 | 10:00 | 1.5 | SW |
| | 13-Mar-2018 | 11:00 | 2.4 | SW |
| | 13-Mar-2018 | 12:00 | 2 | SW |
| | 13-Mar-2018 | 13:00 | 2.4 | SSW |
| | 13-Mar-2018 | 14:00 | 1.7 | SW |

| II. Mean Win | d Speed and Wind D | irection | |
|--------------|--------------------|----------|-----|
| 13-Mar-2018 | 15:00 | 2.2 | ENE |
| 13-Mar-2018 | 16:00 | 2.5 | SW |
| 13-Mar-2018 | 17:00 | 2.5 | SW |
| 13-Mar-2018 | 18:00 | 3.1 | WSW |
| 13-Mar-2018 | 19:00 | 2.6 | WSW |
| 13-Mar-2018 | 20:00 | 2.7 | SSE |
| 13-Mar-2018 | 21:00 | 1.6 | SE |
| 13-Mar-2018 | 22:00 | 1.9 | SSE |
| 13-Mar-2018 | 23:00 | 2.7 | SSW |
| 14-Mar-2018 | 00:00 | 2.9 | S |
| 14-Mar-2018 | 01:00 | 2.9 | W |
| 14-Mar-2018 | 02:00 | 3 | SW |
| 14-Mar-2018 | 03:00 | 3.8 | WSW |
| 14-Mar-2018 | 04:00 | 3 | ENE |
| 14-Mar-2018 | 05:00 | 2.7 | NNE |
| 14-Mar-2018 | 06:00 | 2.4 | SE |
| 14-Mar-2018 | 07:00 | 3.8 | SE |
| 14-Mar-2018 | 08:00 | 3.1 | ESE |
| 14-Mar-2018 | 09:00 | 3.2 | S |
| 14-Mar-2018 | 10:00 | 4.3 | SW |
| 14-Mar-2018 | 11:00 | 3.4 | SW |
| 14-Mar-2018 | 12:00 | 2.8 | SW |
| 14-Mar-2018 | 13:00 | 2.8 | SW |
| 14-Mar-2018 | 14:00 | 4 | SW |
| 14-Mar-2018 | 15:00 | 3.6 | SW |
| 14-Mar-2018 | 16:00 | 4 | SSW |
| 14-Mar-2018 | 17:00 | 3.9 | SSW |
| 14-Mar-2018 | 18:00 | 2.6 | S |
| 14-Mar-2018 | 19:00 | 1.8 | S |
| 14-Mar-2018 | 20:00 | 1.8 | NW |
| 14-Mar-2018 | 21:00 | 1.1 | WSW |
| 14-Mar-2018 | 22:00 | 1.1 | SW |
| 14-Mar-2018 | 23:00 | 1.9 | SW |
| 15-Mar-2018 | 00:00 | 1.8 | SSW |
| 15-Mar-2018 | 01:00 | 2.7 | SSW |
| 15-Mar-2018 | 02:00 | 2.6 | SSE |
| 15-Mar-2018 | 03:00 | 3.2 | SE |
| 15-Mar-2018 | 04:00 | 2.8 | SSE |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|-------------|------------------|----------|-----|
| | 15-Mar-2018 | 05:00 | 3.2 | SSE |
| | 15-Mar-2018 | 06:00 | 3.2 | SW |
| | 15-Mar-2018 | 07:00 | 2.9 | SW |
| | 15-Mar-2018 | 08:00 | 2.9 | SW |
| | 15-Mar-2018 | 09:00 | 3.3 | WSW |
| | 15-Mar-2018 | 10:00 | 4.1 | WSW |
| | 15-Mar-2018 | 11:00 | 3.1 | SW |
| | 15-Mar-2018 | 12:00 | 3.1 | SW |
| | 15-Mar-2018 | 13:00 | 4 | SW |
| | 15-Mar-2018 | 14:00 | 3.3 | SW |
| | 15-Mar-2018 | 15:00 | 3.3 | SW |
| | 15-Mar-2018 | 16:00 | 3.3 | SSE |
| | 15-Mar-2018 | 17:00 | 2 | S |
| | 15-Mar-2018 | 18:00 | 3.2 | S |
| | 15-Mar-2018 | 19:00 | 2.3 | SW |
| | 15-Mar-2018 | 20:00 | 2.3 | SW |
| | 15-Mar-2018 | 21:00 | 2 | WSW |
| | 15-Mar-2018 | 22:00 | 2.3 | WSW |
| | 15-Mar-2018 | 23:00 | 2 | WSW |
| | 16-Mar-2018 | 00:00 | 2.8 | SSE |
| | 16-Mar-2018 | 01:00 | 3.1 | NNE |
| | 16-Mar-2018 | 02:00 | 3.2 | SSW |
| | 16-Mar-2018 | 03:00 | 3.6 | SW |
| | 16-Mar-2018 | 04:00 | 3.6 | SW |
| | 16-Mar-2018 | 05:00 | 2.9 | SW |
| | 16-Mar-2018 | 06:00 | 2.1 | S |
| | 16-Mar-2018 | 07:00 | 2.1 | SSW |
| | 16-Mar-2018 | 08:00 | 2.2 | SW |
| | 16-Mar-2018 | 09:00 | 3.1 | SSW |
| | 16-Mar-2018 | 10:00 | 3.4 | SW |
| | 16-Mar-2018 | 11:00 | 3.6 | SW |
| | 16-Mar-2018 | 12:00 | 4.1 | WSW |
| | 16-Mar-2018 | 13:00 | 4.5 | SW |
| | 16-Mar-2018 | 14:00 | 4 | SSE |
| | 16-Mar-2018 | 15:00 | 3 | WSW |
| | 16-Mar-2018 | 16:00 | 3.1 | S |
| | 16-Mar-2018 | 17:00 | 3.5 | SW |
| | 16-Mar-2018 | 18:00 | 2.2 | SW |

| II. Mea | n Wind | Speed and Wind D | irection | |
|----------|--------|------------------|----------|-----|
| 16-Mar-2 | 2018 | 19:00 | 1.8 | SW |
| 16-Mar-2 | 2018 | 20:00 | 1.3 | SW |
| 16-Mar-2 | 2018 | 21:00 | 2.4 | WSW |
| 16-Mar-2 | 2018 | 22:00 | 2.5 | N |
| 16-Mar-2 | 2018 | 23:00 | 2.7 | NE |
| 17-Mar-2 | 2018 | 00:00 | 2.3 | N |
| 17-Mar-2 | 2018 | 01:00 | 2.2 | N |
| 17-Mar-2 | 2018 | 02:00 | 1.7 | NNW |
| 17-Mar-2 | 2018 | 03:00 | 2 | N |
| 17-Mar-2 | 2018 | 04:00 | 1.6 | N |
| 17-Mar-2 | 2018 | 05:00 | 1.8 | N |
| 17-Mar-2 | 2018 | 06:00 | 1.2 | NNE |
| 17-Mar-2 | 2018 | 07:00 | 1.9 | NE |
| 17-Mar-2 | 2018 | 08:00 | 3 | NNW |
| 17-Mar-2 | 2018 | 09:00 | 3.4 | N |
| 17-Mar-2 | 2018 | 10:00 | 3.8 | ENE |
| 17-Mar-2 | 2018 | 11:00 | 4.2 | ENE |
| 17-Mar-2 | 2018 | 12:00 | 4.4 | NE |
| 17-Mar-2 | 2018 | 13:00 | 4.4 | E |
| 17-Mar-2 | 2018 | 14:00 | 4.2 | NE |
| 17-Mar-2 | 2018 | 15:00 | 4.1 | NE |
| 17-Mar-2 | 2018 | 16:00 | 3.7 | NNE |
| 17-Mar-2 | 2018 | 17:00 | 3.6 | ESE |
| 17-Mar-2 | 2018 | 18:00 | 3.1 | E |
| 17-Mar-2 | 2018 | 19:00 | 2.4 | ENE |
| 17-Mar-2 | 2018 | 20:00 | 2.3 | ENE |
| 17-Mar-2 | 2018 | 21:00 | 1.6 | ENE |
| 17-Mar-2 | 2018 | 22:00 | 1.9 | NW |
| 17-Mar-2 | 2018 | 23:00 | 1.7 | ENE |
| 18-Mar-2 | 2018 | 00:00 | 1.3 | NE |
| 18-Mar-2 | 2018 | 01:00 | 1.6 | N |
| 18-Mar-2 | 2018 | 02:00 | 2.3 | E |
| 18-Mar-2 | 2018 | 03:00 | 3.5 | E |
| 18-Mar-2 | 2018 | 04:00 | 3.4 | ENE |
| 18-Mar-2 | 2018 | 05:00 | 4 | NNE |
| 18-Mar-2 | 2018 | 06:00 | 3.7 | ENE |
| 18-Mar-2 | 2018 | 07:00 | 2.4 | ENE |
| 18-Mar-2 | 2018 | 08:00 | 3.3 | NE |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|-------------|------------------|----------|-----|
| | 18-Mar-2018 | 09:00 | 4 | NE |
| | 18-Mar-2018 | 10:00 | 4.7 | NE |
| | 18-Mar-2018 | 11:00 | 3.4 | ENE |
| | 18-Mar-2018 | 12:00 | 4.6 | NE |
| | 18-Mar-2018 | 13:00 | 4.4 | NE |
| | 18-Mar-2018 | 14:00 | 4.4 | NNW |
| | 18-Mar-2018 | 15:00 | 4.5 | Ν |
| | 18-Mar-2018 | 16:00 | 4.7 | WNW |
| | 18-Mar-2018 | 17:00 | 3.9 | NE |
| | 18-Mar-2018 | 18:00 | 4 | NE |
| | 18-Mar-2018 | 19:00 | 3.3 | NNE |
| | 18-Mar-2018 | 20:00 | 4.2 | NNW |
| | 18-Mar-2018 | 21:00 | 3.5 | NE |
| | 18-Mar-2018 | 22:00 | 2.2 | NE |
| | 18-Mar-2018 | 23:00 | 2.5 | NNW |
| | 19-Mar-2018 | 00:00 | 3.7 | NNW |
| | 19-Mar-2018 | 01:00 | 4.3 | N |
| | 19-Mar-2018 | 02:00 | 3.3 | NW |
| | 19-Mar-2018 | 03:00 | 3.5 | NW |
| | 19-Mar-2018 | 04:00 | 2.5 | NW |
| | 19-Mar-2018 | 05:00 | 2 | WSW |
| | 19-Mar-2018 | 06:00 | 1.8 | NE |
| | 19-Mar-2018 | 07:00 | 2.3 | NE |
| | 19-Mar-2018 | 08:00 | 3.8 | NE |
| | 19-Mar-2018 | 09:00 | 4.2 | NE |
| | 19-Mar-2018 | 10:00 | 4.6 | NE |
| | 19-Mar-2018 | 11:00 | 2.7 | NE |
| | 19-Mar-2018 | 12:00 | 2.6 | NE |
| | 19-Mar-2018 | 13:00 | 4.4 | NE |
| | 19-Mar-2018 | 14:00 | 4.4 | NE |
| | 19-Mar-2018 | 15:00 | 4 | NE |
| | 19-Mar-2018 | 16:00 | 3 | NE |
| | 19-Mar-2018 | 17:00 | 2.9 | NE |
| | 19-Mar-2018 | 18:00 | 2.1 | NNE |
| | 19-Mar-2018 | 19:00 | 1.5 | NE |
| | 19-Mar-2018 | 20:00 | 1.1 | NW |
| | 19-Mar-2018 | 21:00 | 1.5 | W |
| | 19-Mar-2018 | 22:00 | 2.7 | NNW |

| II. Mean Wind | d Speed and Wind D | irection | |
|---------------|--------------------|----------|-----|
| 19-Mar-2018 | 23:00 | 2.3 | NW |
| 20-Mar-2018 | 00:00 | 2.6 | NE |
| 20-Mar-2018 | 01:00 | 1.8 | NNE |
| 20-Mar-2018 | 02:00 | 1.5 | NW |
| 20-Mar-2018 | 03:00 | 2.2 | NNE |
| 20-Mar-2018 | 04:00 | 2.4 | NE |
| 20-Mar-2018 | 05:00 | 3.2 | NW |
| 20-Mar-2018 | 06:00 | 2.4 | NW |
| 20-Mar-2018 | 07:00 | 2.8 | NW |
| 20-Mar-2018 | 08:00 | 3.7 | NW |
| 20-Mar-2018 | 09:00 | 4 | WNW |
| 20-Mar-2018 | 10:00 | 3.4 | ENE |
| 20-Mar-2018 | 11:00 | 3.2 | ENE |
| 20-Mar-2018 | 12:00 | 2.8 | E |
| 20-Mar-2018 | 13:00 | 4.2 | NE |
| 20-Mar-2018 | 14:00 | 4.5 | NE |
| 20-Mar-2018 | 15:00 | 4 | NE |
| 20-Mar-2018 | 16:00 | 4.1 | NNE |
| 20-Mar-2018 | 17:00 | 4 | NNE |
| 20-Mar-2018 | 18:00 | 3.4 | N |
| 20-Mar-2018 | 19:00 | 2.4 | NNW |
| 20-Mar-2018 | 20:00 | 1.6 | NE |
| 20-Mar-2018 | 21:00 | 2.4 | NNE |
| 20-Mar-2018 | 22:00 | 3.8 | NNE |
| 20-Mar-2018 | 23:00 | 3.7 | NE |
| 21-Mar-2018 | 00:00 | 3.3 | NE |
| 21-Mar-2018 | 01:00 | 2.6 | NE |
| 21-Mar-2018 | 02:00 | 1.5 | NE |
| 21-Mar-2018 | 03:00 | 1.9 | NNE |
| 21-Mar-2018 | 04:00 | 2.4 | NNE |
| 21-Mar-2018 | 05:00 | 2.4 | NE |
| 21-Mar-2018 | 06:00 | 2.4 | NNE |
| 21-Mar-2018 | 07:00 | 3.1 | NE |
| 21-Mar-2018 | 08:00 | 3.6 | NNE |
| 21-Mar-2018 | 09:00 | 4.6 | NE |
| 21-Mar-2018 | 10:00 | 3.8 | NE |
| 21-Mar-2018 | 11:00 | 4.6 | NE |
| 21-Mar-2018 | 12:00 | 4.1 | NW |

| II. Mean | Wind Speed an | d Wind Direction | |
|-----------|-------------------|------------------|-----|
| 21-Mar-20 | 18 13 | :00 4.5 | NE |
| 21-Mar-20 | 18 14 | :00 4.3 | NE |
| 21-Mar-20 | 18 15 | :00 3.5 | NE |
| 21-Mar-20 | 21-Mar-2018 16:00 | | NE |
| 21-Mar-20 | 18 17 | :00 3.1 | Ν |
| 21-Mar-20 | 18 18 | :00 2.2 | NE |
| 21-Mar-20 | 18 19 | :00 2 | NE |
| 21-Mar-20 | 18 20 | :00 2 | SW |
| 21-Mar-20 | 18 21 | :00 2.6 | SW |
| 21-Mar-20 | 18 22 | :00 2.8 | SSW |
| 21-Mar-20 | 18 23 | :00 2.3 | S |
| 22-Mar-20 | 18 00 | :00 2.4 | SSW |
| 22-Mar-20 | 18 01 | :00 3.3 | S |
| 22-Mar-20 | 18 02 | :00 3.4 | SSW |
| 22-Mar-20 | 18 03 | :00 3 | SW |
| 22-Mar-20 | 18 04 | :00 2.2 | S |
| 22-Mar-20 | 18 05 | :00 3.1 | SW |
| 22-Mar-20 | 18 06 | :00 2.9 | SW |
| 22-Mar-20 | 18 07 | :00 2.3 | NW |
| 22-Mar-20 | 18 08 | :00 2.9 | Ν |
| 22-Mar-20 | 18 09 | :00 4 | WSW |
| 22-Mar-20 | 18 10 | :00 3.8 | SW |
| 22-Mar-20 | 18 11 | :00 3.8 | SW |
| 22-Mar-20 | 18 12 | :00 4 | SW |
| 22-Mar-20 | 18 13 | :00 4.5 | SW |
| 22-Mar-20 | 18 14 | :00 3.4 | WSW |
| 22-Mar-20 | 18 15 | :00 3.2 | W |
| 22-Mar-20 | 18 16 | :00 2.9 | SSW |
| 22-Mar-20 | 18 17 | :00 2.3 | S |
| 22-Mar-20 | 18 18 | :00 1.5 | S |
| 22-Mar-20 | 18 19 | :00 0.9 | S |
| 22-Mar-20 | 18 20 | :00 1.1 | SW |
| 22-Mar-20 | 18 21 | :00 1 | SW |
| 22-Mar-20 | 18 22 | :00 0.9 | SW |
| 22-Mar-20 | 18 23 | :00 1 | S |
| 23-Mar-20 | 18 00 | :00 1 | S |
| 23-Mar-20 | 18 01 | :00 1 | S |
| 23-Mar-20 | 18 02 | :00 0.9 | SSW |

| II. Mea | n Wind | Speed and Wind D | irection | |
|----------|--------|------------------|----------|-----|
| 23-Mar-2 | 2018 | 03:00 | 0.9 | S |
| 23-Mar-2 | 2018 | 04:00 | 1 | SSW |
| 23-Mar-2 | 2018 | 05:00 | 1.6 | SW |
| 23-Mar-2 | 2018 | 06:00 | 1.9 | SSE |
| 23-Mar-2 | 2018 | 07:00 | 2.8 | SSE |
| 23-Mar-2 | 2018 | 08:00 | 2.7 | SW |
| 23-Mar-2 | 2018 | 09:00 | 3.9 | SSW |
| 23-Mar-2 | 2018 | 10:00 | 3.8 | SW |
| 23-Mar-2 | 2018 | 11:00 | 3.7 | S |
| 23-Mar-2 | 2018 | 12:00 | 2.9 | SW |
| 23-Mar-2 | 2018 | 13:00 | 3.9 | SSW |
| 23-Mar-2 | 2018 | 14:00 | 3.8 | SW |
| 23-Mar-2 | 2018 | 15:00 | 3 | WSW |
| 23-Mar-2 | 2018 | 16:00 | 2.4 | WSW |
| 23-Mar-2 | 2018 | 17:00 | 1.7 | WSW |
| 23-Mar-2 | 2018 | 18:00 | 1.2 | SSE |
| 23-Mar-2 | 2018 | 19:00 | 1.1 | SE |
| 23-Mar-2 | 2018 | 20:00 | 0.9 | SSW |
| 23-Mar-2 | 2018 | 21:00 | 1 | SW |
| 23-Mar-2 | 2018 | 22:00 | 1.2 | SW |
| 23-Mar-2 | 2018 | 23:00 | 1.3 | SW |
| 24-Mar-2 | 2018 | 00:00 | 1.3 | WSW |
| 24-Mar-2 | 2018 | 01:00 | 1.1 | SSW |
| 24-Mar-2 | 2018 | 02:00 | 1.1 | S |
| 24-Mar-2 | 2018 | 03:00 | 1.2 | SSE |
| 24-Mar-2 | 2018 | 04:00 | 1.2 | SW |
| 24-Mar-2 | 2018 | 05:00 | 1.3 | SW |
| 24-Mar-2 | 2018 | 06:00 | 1.2 | SW |
| 24-Mar-2 | 2018 | 07:00 | 1.2 | SW |
| 24-Mar-2 | 2018 | 08:00 | 3.2 | SW |
| 24-Mar-2 | 2018 | 09:00 | 4.4 | SSW |
| 24-Mar-2 | 2018 | 10:00 | 3.1 | S |
| 24-Mar-2 | 2018 | 11:00 | 3.1 | S |
| 24-Mar-2 | 2018 | 12:00 | 4.6 | S |
| 24-Mar-2 | 2018 | 13:00 | 4.1 | S |
| 24-Mar-2 | 2018 | 14:00 | 4.4 | SE |
| 24-Mar-2 | 2018 | 15:00 | 4.1 | SSE |
| 24-Mar-2 | 2018 | 16:00 | 3.7 | SSW |

II. Mean Wind Speed and Wind Direction

| II. Mea | an Wind | Speed and Wind D | irection | |
|---------|-------------------|------------------|----------|-----|
| 24-Mar- | 2018 | 17:00 | 2.4 | S |
| 24-Mar- | 2018 | 18:00 | 2.1 | SSW |
| 24-Mar- | 2018 | 19:00 | 1.3 | SW |
| 24-Mar- | 24-Mar-2018 20:00 | | 1 | SE |
| 24-Mar- | 2018 | 21:00 | 1 | SE |
| 24-Mar- | 2018 | 22:00 | 1.1 | WSW |
| 24-Mar- | 2018 | 23:00 | 1.5 | W |
| 25-Mar- | 2018 | 00:00 | 1.1 | SE |
| 25-Mar- | 2018 | 01:00 | 1.1 | NNE |
| 25-Mar- | 2018 | 02:00 | 1.2 | SW |
| 25-Mar- | 2018 | 03:00 | 1 | SW |
| 25-Mar- | 2018 | 04:00 | 1.1 | SW |
| 25-Mar- | 2018 | 05:00 | 1.1 | SW |
| 25-Mar- | 2018 | 06:00 | 1 | SW |
| 25-Mar- | 2018 | 07:00 | 1 | SW |
| 25-Mar- | 2018 | 08:00 | 1.4 | SW |
| 25-Mar- | 2018 | 09:00 | 1.9 | S |
| 25-Mar- | 2018 | 10:00 | 3.9 | SSE |
| 25-Mar- | 2018 | 11:00 | 4.3 | SW |
| 25-Mar- | 2018 | 12:00 | 4.2 | SW |
| 25-Mar- | 2018 | 13:00 | 3.2 | WSW |
| 25-Mar- | 2018 | 14:00 | 3.7 | SW |
| 25-Mar- | 2018 | 15:00 | 3.2 | NW |
| 25-Mar- | 2018 | 16:00 | 3.8 | NNW |
| 25-Mar- | 2018 | 17:00 | 3 | Ν |
| 25-Mar- | 2018 | 18:00 | 3 | SW |
| 25-Mar- | 2018 | 19:00 | 2.2 | SW |
| 25-Mar- | 2018 | 20:00 | 1.3 | SSE |
| 25-Mar- | 2018 | 21:00 | 0.6 | S |
| 25-Mar- | 2018 | 22:00 | 0.6 | SW |
| 25-Mar- | 2018 | 23:00 | 0.6 | SW |
| 26-Mar- | 2018 | 00:00 | 2.6 | NW |
| 26-Mar- | 2018 | 01:00 | 3.1 | SSE |
| 26-Mar- | 2018 | 02:00 | 3 | S |
| 26-Mar- | 2018 | 03:00 | 2.5 | S |
| 26-Mar- | 2018 | 04:00 | 2 | SW |
| 26-Mar- | 2018 | 05:00 | 2.3 | SW |
| 26-Mar- | 2018 | 06:00 | 2.7 | WSW |

| II. Mean | Wind Speed and | Wind Direction | |
|-----------|----------------|----------------|-----|
| 26-Mar-20 | 18 07:00 |) 2.5 | NW |
| 26-Mar-20 | 18 08:00 | 2.8 | SW |
| 26-Mar-20 | 18 09:00 |) 3 | SW |
| 26-Mar-20 | 18 10:00 | 3.1 | SW |
| 26-Mar-20 | 18 11:00 | 2.8 | SW |
| 26-Mar-20 | 18 12:00 | 3.7 | WSW |
| 26-Mar-20 | 18 13:00 | 3.8 | SW |
| 26-Mar-20 | 18 14:00 |) 4.5 | S |
| 26-Mar-20 | 18 15:00 |) 4.5 | SSE |
| 26-Mar-20 | 18 16:00 |) 4.2 | WSW |
| 26-Mar-20 | 18 17:00 |) 4.2 | SW |
| 26-Mar-20 | 18 18:00 | 2.9 | SW |
| 26-Mar-20 | 18 19:00 |) 2.4 | SSW |
| 26-Mar-20 | 18 20:00 |) 2.2 | SSW |
| 26-Mar-20 | 18 21:00 | 0 1.6 | WSW |
| 26-Mar-20 | 18 22:00 |) 1.5 | SSW |
| 26-Mar-20 | 18 23:00 | 0.7 | SSW |
| 27-Mar-20 | 18 00:00 | 0.7 | SSW |
| 27-Mar-20 | 18 01:00 | 0.6 | SW |
| 27-Mar-20 | 18 02:00 | 0.6 | SSW |
| 27-Mar-20 | 18 03:00 | 0.6 | SSW |
| 27-Mar-20 | 18 04:00 | 0.6 | WSW |
| 27-Mar-20 | 18 05:00 | 0.6 | SW |
| 27-Mar-20 | 18 06:00 | 0.6 | SW |
| 27-Mar-20 | 18 07:00 | 0.6 | WSW |
| 27-Mar-20 | 18 08:00 |) 1.2 | WSW |
| 27-Mar-20 | 18 09:00 | 2.6 | WSW |
| 27-Mar-20 | 18 10:00 | 3.3 | WSW |
| 27-Mar-20 | 18 11:00 | 3.5 | WSW |
| 27-Mar-20 | 18 12:00 | 3.1 | SW |
| 27-Mar-20 | 18 13:00 |) 2.7 | S |
| 27-Mar-20 | 18 14:00 | 2.7 | SW |
| 27-Mar-20 | 18 15:00 | 3.5 | SW |
| 27-Mar-20 | 18 16:00 |) 3 | WSW |
| 27-Mar-20 | 18 17:00 |) 2.1 | SW |
| 27-Mar-20 | 18 18:00 |) 1.4 | SW |
| 27-Mar-20 | 18 19:00 |) 1.1 | SW |
| 27-Mar-20 | 18 20:00 |) 1 | ENE |

| II. Mean Wind | Speed and Wind D | irection | |
|---------------|-------------------|----------|-----|
| 27-Mar-2018 | 21:00 | 1 | ENE |
| 27-Mar-2018 | 22:00 | 0.7 | SW |
| 27-Mar-2018 | 23:00 | 0.9 | SW |
| 28-Mar-2018 | 28-Mar-2018 00:00 | | ESE |
| 28-Mar-2018 | 01:00 | 1.1 | SW |
| 28-Mar-2018 | 02:00 | 1.3 | NE |
| 28-Mar-2018 | 03:00 | 1 | SW |
| 28-Mar-2018 | 04:00 | 0.9 | SW |
| 28-Mar-2018 | 05:00 | 0.8 | SW |
| 28-Mar-2018 | 06:00 | 0.6 | W |
| 28-Mar-2018 | 07:00 | 0.9 | SW |
| 28-Mar-2018 | 08:00 | 0.7 | WSW |
| 28-Mar-2018 | 09:00 | 2.2 | W |
| 28-Mar-2018 | 10:00 | 3.4 | WSW |
| 28-Mar-2018 | 11:00 | 4.3 | WSW |
| 28-Mar-2018 | 12:00 | 4 | SW |
| 28-Mar-2018 | 13:00 | 3.7 | Е |
| 28-Mar-2018 | 14:00 | 3.3 | NE |
| 28-Mar-2018 | 15:00 | 3.9 | NE |
| 28-Mar-2018 | 16:00 | 3.8 | NE |
| 28-Mar-2018 | 17:00 | 3.8 | NNE |
| 28-Mar-2018 | 18:00 | 3.1 | SSW |
| 28-Mar-2018 | 19:00 | 2.8 | SSW |
| 28-Mar-2018 | 20:00 | 3.5 | WSW |
| 28-Mar-2018 | 21:00 | 3.5 | WSW |
| 28-Mar-2018 | 22:00 | 3.5 | WSW |
| 28-Mar-2018 | 23:00 | 3.6 | SW |
| 29-Mar-2018 | 00:00 | 3.9 | SW |
| 29-Mar-2018 | 01:00 | 3.9 | SW |
| 29-Mar-2018 | 02:00 | 3.9 | SW |
| 29-Mar-2018 | 03:00 | 3.8 | WSW |
| 29-Mar-2018 | 04:00 | 4.5 | SW |
| 29-Mar-2018 | 05:00 | 4.3 | SW |
| 29-Mar-2018 | 06:00 | 3.4 | WSW |
| 29-Mar-2018 | 07:00 | 3.3 | W |
| 29-Mar-2018 | 08:00 | 3.9 | W |
| 29-Mar-2018 | 09:00 | 4.3 | SW |
| 29-Mar-2018 | 10:00 | 3.4 | SW |

| II. Mean Wind | Speed and Wind D | irection | |
|---------------|------------------|----------|-----|
| 29-Mar-2018 | 11:00 | 3.3 | SW |
| 29-Mar-2018 | 12:00 | 3.8 | NE |
| 29-Mar-2018 | 13:00 | 3.9 | ENE |
| 29-Mar-2018 | 14:00 | 4.1 | W |
| 29-Mar-2018 | 15:00 | 3.8 | NE |
| 29-Mar-2018 | 16:00 | 4.3 | Ν |
| 29-Mar-2018 | 17:00 | 3.7 | S |
| 29-Mar-2018 | 18:00 | 3.4 | NE |
| 29-Mar-2018 | 19:00 | 3 | NE |
| 29-Mar-2018 | 20:00 | 3.5 | W |
| 29-Mar-2018 | 21:00 | 3.2 | WSW |
| 29-Mar-2018 | 22:00 | 2.6 | W |
| 29-Mar-2018 | 23:00 | 2.8 | W |
| 30-Mar-2018 | 00:00 | 3.3 | W |
| 30-Mar-2018 | 01:00 | 2.9 | W |
| 30-Mar-2018 | 02:00 | 3.1 | WSW |
| 30-Mar-2018 | 03:00 | 3.3 | WSW |
| 30-Mar-2018 | 04:00 | 2.6 | WNW |
| 30-Mar-2018 | 05:00 | 1.8 | SSW |
| 30-Mar-2018 | 06:00 | 1.5 | W |
| 30-Mar-2018 | 07:00 | 1.2 | SW |
| 30-Mar-2018 | 08:00 | 1.5 | SW |
| 30-Mar-2018 | 09:00 | 3.3 | SW |
| 30-Mar-2018 | 10:00 | 4 | SW |
| 30-Mar-2018 | 11:00 | 3.4 | SW |
| 30-Mar-2018 | 12:00 | 3.8 | SW |
| 30-Mar-2018 | 13:00 | 4.1 | Ν |
| 30-Mar-2018 | 14:00 | 3.4 | ENE |
| 30-Mar-2018 | 15:00 | 3.2 | WSW |
| 30-Mar-2018 | 16:00 | 2.7 | WSW |
| 30-Mar-2018 | 17:00 | 1.8 | SW |
| 30-Mar-2018 | 18:00 | 1.8 | SW |
| 30-Mar-2018 | 19:00 | 1.7 | SW |
| 30-Mar-2018 | 20:00 | 1.6 | SW |
| 30-Mar-2018 | 21:00 | 1.5 | SW |
| 30-Mar-2018 | 22:00 | 1.9 | SW |
| 30-Mar-2018 | 23:00 | 1.3 | SW |
| 31-Mar-2018 | 00:00 | 1.9 | SW |

| II. Mean Wind | Speed and Wind D | rection | |
|---------------|------------------|---------|-----|
| 31-Mar-2018 | 01:00 | 2 | WNW |
| 31-Mar-2018 | 02:00 | 1.8 | WNW |
| 31-Mar-2018 | 03:00 | 1.3 | WNW |
| 31-Mar-2018 | 04:00 | 1 | WNW |
| 31-Mar-2018 | 05:00 | 1.1 | W |
| 31-Mar-2018 | 06:00 | 1 | W |
| 31-Mar-2018 | 07:00 | 0.9 | WNW |
| 31-Mar-2018 | 08:00 | 0.8 | WNW |
| 31-Mar-2018 | 09:00 | 1 | W |
| 31-Mar-2018 | 10:00 | 1.3 | W |
| 31-Mar-2018 | 11:00 | 1.3 | W |
| 31-Mar-2018 | 12:00 | 1.3 | W |
| 31-Mar-2018 | 13:00 | 1.6 | W |
| 31-Mar-2018 | 14:00 | 1.3 | WNW |
| 31-Mar-2018 | 15:00 | 1.4 | W |
| 31-Mar-2018 | 16:00 | 1.2 | WNW |
| 31-Mar-2018 | 17:00 | 1.3 | WNW |
| 31-Mar-2018 | 18:00 | 1.9 | WNW |
| 31-Mar-2018 | 19:00 | 1.8 | WNW |
| 31-Mar-2018 | 20:00 | 2 | WNW |
| 31-Mar-2018 | 21:00 | 2.2 | W |
| 31-Mar-2018 | 22:00 | 2.3 | WNW |
| 31-Mar-2018 | 23:00 | 2 | WNW |

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for March 2018

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|---|---|--|---|-----------------------------------|-----------------------------------|
| | | | | 1-Mar | 2-Mar | 3-Mar |
| | | | | 1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9 24-hr TSP AM2(A),AM3(B) AM4(C),AM5 | 1 hr TSP X3 AM2, AM3(A) | |
| 4-Mar | 5-Mar | 6-Mar | 7-Mar | 8-Mar | 9-Mar | 10-Mar |
| | | 1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9 24-hr TSP AM2(A),AM3(B) AM4(C),AM5 | 1 hr TSP X3 AM2, AM3(A) | | | |
| 11-Mar | 12-Mar | 13-Mar | 14-Mar | 15-Mar | 16-Mar | 17-Mar |
| | 1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9 24-hr TSP AM2(A),AM3(B) AM4(C),AM5 | 1 hr TSP X3 AM2, AM3(A) | | 24-hr TSP AM2(A),AM3(B) AM4(C),AM5 | 1 hr TSP X3 AM4(C), AM5 | |
| 18-Mar | 19-Mar | 20-Mar | 21-Mar | 22-Mar | 23-Mar | 24-Mar |
| | 1 hr TSP X3 AM2, AM3(A) | | 24-hr TSP AM2(A),AM3(B) AM4(C),AM5 | 1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9 | | 1 hr TSP X3 AM2, AM3(A) |
| 25-Mar | 26-Mar | 27-Mar | 28-Mar | 29-Mar | 30-Mar | 31-Mar |
| | | 24-hr TSP AM2(A),AM3(B) AM4(C),AM5 | 1 hr TSP X3 AM2, AM3(A) AM4(C), AM5 Noise M6(A) M7, M8, M9 | 24-hr TSP AM2(A),AM3(B) AM4(C),AM5 | | |

Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School AM3(A) - Holy Trinity Bradbury Centre AM3(B) - Hong Kong Family Planning Association AM4(C) - New Pumping Station under Contract KL/2012/03 AM5 - CCC Kei To Secondary School

Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School

M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for April 2018

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|---|--|---|--|--|-----------------------------------|
| 1-Apr | 2-Apr | 3-Apr | 4-Apr | 5-Apr | 6-Apr | 7-Apr |
| | | 1 hr TSP X3 AM2, AM3(A) AM4(C), AM5 Noise M6(A) M7, M8, M9 | 24-hr TSP AM2(A),AM3(B) AM4(C),AM5 | | | |
| 8-Apr | 9-Apr | 10-Apr | 11-Apr | 12-Apr | 13-Apr | 14-Apr |
| | 1 hr TSP X3 AM2, AM3(A) AM4(C), AM5 | 24-hr TSP AM2(A),AM3(B) AM4(C),AM5 | | | 1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9 | 1 hr TSP X3 AM2, AM3(A) |
| 15-Apr | 16-Apr | 17-Apr | 18-Apr | 19-Apr | 20-Apr | 21-Apr |
| | 24-hr TSP AM2(A),AM3(B) AM4(C),AM5 | | | 1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9 | 1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2(A),AM3(B) AM4(C),AM5 | |
| 22-Apr | 23-Apr | 24-Apr | 25-Apr | 26-Apr | 27-Apr | 28-Apr |
| | | | 1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9 | 1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2(A),AM3(B) AM4(C),AM5 | | |
| 29-Apr | 30-Apr | | | | | |
| | 1 hr TSP X3 AM4(C), AM5 | | | | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School
AM2(A) - Ng Wah Catholic Secondary School
AM3(A) - Holy Trinity Bradbury Centre
AM3(B) - Hong Kong Family Planning Association
AM4(C) - New Pumping Station under Contract KL/2012/03
AM5 - CCC Kei To Secondary School

Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION


| Location AM2 - | Lee Nau Tai | | |
|--|--|--|--|
| Date | Time | Weather | Particulate Concentration (µg/m3) |
| 2-Mar-18 | 13:00 | Cloudy | 331.9 |
| 2-Mar-18 | 14:00 | Cloudy | 330.7 |
| 2-Mar-18 | 15:00 | Cloudy | 345.6 |
| 7-Mar-18 | 13:00 | Cloudy | 211.0 |
| 7-Mar-18 | 14:00 | Cloudy | 216.0 |
| 7-Mar-18 | 15:00 | Cloudy | 215.2 |
| 13-Mar-18 | 13:00 | Sunny | 151.8 |
| 13-Mar-18 | 14:00 | Sunny | 154.4 |
| 13-Mar-18 | 15:00 | Sunny | 158.5 |
| 19-Mar-18 | 13:00 | Cloudy | 26.8 |
| 19-Mar-18 | 14:00 | Cloudy | 27.9 |
| 19-Mar-18 | 15:00 | Cloudy | 24.4 |
| 24-Mar-18 | 13:00 | Sunny | 30.9 |
| 24-Mar-18 | 14:00 | Sunny | 29.8 |
| 24-Mar-18 | 15:00 | Sunny | 32.1 |
| 28-Mar-18 | 13:10 | Cloudy | 313.6 |
| 28-Mar-18 | 14:10 | Cloudy | 317.4 |
| 28-Mar-18 | 15:10 | Cloudy | 326.3 |
| | | Average | 180.2 |
| | | | |
| | | Maximum | 345.6 |
| | | Maximum Minimum | 345.6 24.4 |
| _ocation AM3(A | \) - Holy Trin | | 24.4 |
| • | | Minimum | 24.4 |
| Date | Time | Minimum ity Bradury Centro Weather | 24.4 Particulate Concentration (μg/m3) |
| Date 2-Mar-18 | Time 9:00 | Minimum ity Bradury Centr Weather Cloudy | 24.4 Particulate Concentration (μg/m3) 214.0 |
| Date 2-Mar-18 2-Mar-18 | Time 9:00 10:00 | Minimum ity Bradury Centro Weather Cloudy Cloudy | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 | Time 9:00 10:00 11:00 | Minimum ity Bradury Centro Weather Cloudy Cloudy Cloudy | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 | Time 9:00 10:00 11:00 9:00 | Minimum ity Bradury Centro Weather Cloudy Cloudy Cloudy Cloudy | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 | Minimum ity Bradury Centro Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 7-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 | Minimum ity Bradury Centro Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 7-Mar-18 13-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 9:00 | Minimum ity Bradury Centro Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Sunny | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 102.2 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 13-Mar-18 13-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 | Minimum ity Bradury Centro Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Sunny Sunny | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 102.2 105.9 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 11:00 9:00 | Minimum ity Bradury Centre Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Sunny Sunny Sunny | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 102.2 105.9 107.8 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 19-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 | Minimum ity Bradury Centre Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 102.2 105.9 107.8 23.3 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 19-Mar-18 19-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 | Minimum ity Bradury Centre Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 102.2 105.9 107.8 23.3 17.7 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 19-Mar-18 19-Mar-18 19-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 10:00 11:00 9:00 10:00 11:00 | Minimum ity Bradury Centro Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 102.2 105.9 107.8 23.3 17.7 19.8 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 19-Mar-18 19-Mar-18 19-Mar-18 24-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 | Minimum ity Bradury Centre Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy Cloudy Cloudy Sunny | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 102.2 105.9 107.8 23.3 17.7 19.8 22.9 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 19-Mar-18 19-Mar-18 19-Mar-18 24-Mar-18 24-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 | Minimum ity Bradury Centre Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy Cloudy Sunny Sunny Sunny Sunny Sunny Sunny Sunny Sunny Sunny Sunny Sunny Sunny Sunny | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 102.2 105.9 107.8 23.3 17.7 19.8 22.9 24.0 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 19-Mar-18 19-Mar-18 19-Mar-18 24-Mar-18 24-Mar-18 24-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 | Minimum ity Bradury Centre Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy Cloudy Cloudy Cloudy Cloudy Sunny Sunny Sunny Sunny Sunny Sunny Sunny Sunny Sunny Sunny Sunny Sunny | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 102.2 105.9 107.8 23.3 17.7 19.8 22.9 24.0 21.8 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 19-Mar-18 19-Mar-18 19-Mar-18 24-Mar-18 24-Mar-18 24-Mar-18 24-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 | Minimum ity Bradury Centre Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 102.2 105.9 107.8 23.3 17.7 19.8 22.9 24.0 21.8 292.2 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 19-Mar-18 19-Mar-18 19-Mar-18 24-Mar-18 24-Mar-18 24-Mar-18 28-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 10:00 | Minimum ity Bradury Centre Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Sunny Sunny Cloudy | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 102.2 105.9 107.8 23.3 17.7 19.8 22.9 24.0 21.8 292.2 267.6 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 19-Mar-18 19-Mar-18 19-Mar-18 24-Mar-18 24-Mar-18 24-Mar-18 28-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 | Minimum ity Bradury Centre Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Sunny Sunny Sunny Cloudy | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 102.2 105.9 107.8 23.3 17.7 19.8 22.9 24.0 21.8 292.2 267.6 284.0 |
| Date 2-Mar-18 2-Mar-18 2-Mar-18 7-Mar-18 7-Mar-18 13-Mar-18 13-Mar-18 13-Mar-18 19-Mar-18 19-Mar-18 19-Mar-18 24-Mar-18 24-Mar-18 24-Mar-18 28-Mar-18 | Time 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 11:00 9:00 10:00 10:00 | Minimum ity Bradury Centre Weather Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Cloudy Sunny Sunny Cloudy | 24.4 Particulate Concentration (μg/m3) 214.0 237.6 222.4 195.7 199.0 204.0 102.2 105.9 107.8 23.3 17.7 19.8 22.9 24.0 21.8 292.2 267.6 |


Appendix E - 1-hour TSP Monitoring Results

| Location AM4(C | Location AM4(C) - New Pumping Station | | | | | |
|----------------|---------------------------------------|---------|------------------------------------|--|--|--|
| Date | Time | Weather | Particulate Concentration (µg/m3) | | | |
| 1-Mar-18 | 9:00 | Sunny | 316.5 | | | |
| 1-Mar-18 | 10:00 | Sunny | 345.0 | | | |
| 1-Mar-18 | 11:00 | Sunny | 336.5 | | | |
| 6-Mar-18 | 9:00 | Cloudy | 283.2 | | | |
| 6-Mar-18 | 10:00 | Cloudy | 288.5 | | | |
| 6-Mar-18 | 11:00 | Cloudy | 318.9 | | | |
| 12-Mar-18 | 9:00 | Sunny | 59.4 | | | |
| 12-Mar-18 | 10:00 | Sunny | 54.7 | | | |
| 12-Mar-18 | 11:00 | Sunny | 52.4 | | | |
| 16-Mar-18 | 9:00 | Sunny | 159.8 | | | |
| 16-Mar-18 | 10:00 | Sunny | 162.1 | | | |
| 16-Mar-18 | 11:00 | Sunny | 168.1 | | | |
| 22-Mar-18 | 13:00 | Sunny | 46.6 | | | |
| 22-Mar-18 | 14:00 | Sunny | 48.9 | | | |
| 22-Mar-18 | 15:00 | Sunny | 51.2 | | | |
| 28-Mar-18 | 9:00 | Sunny | 52.7 | | | |
| 28-Mar-18 | 10:00 | Sunny | 49.2 | | | |
| 28-Mar-18 | 11:00 | Sunny | 59.5 | | | |
| | | Average | 158.5 | | | |
| | | Maximum | 345.0 | | | |
| | | Minimum | 46.6 | | | |

Appendix E - 1-hour TSP Monitoring Results

| Location AM5 - CCC Kei To Secondary School | | | | | |
|--|-------|---------|------------------------------------|--|--|
| Date | Time | Weather | Particulate Concentration (µg/m3) | | |
| 1-Mar-18 | 13:00 | Cloudy | 321.1 | | |
| 1-Mar-18 | 14:00 | Cloudy | 169.1 | | |
| 1-Mar-18 | 15:00 | Cloudy | 300.5 | | |
| 6-Mar-18 | 13:00 | Cloudy | 187.6 | | |
| 6-Mar-18 | 14:00 | Cloudy | 190.2 | | |
| 6-Mar-18 | 15:00 | Cloudy | 183.0 | | |
| 12-Mar-18 | 13:00 | Sunny | 24.4 | | |
| 12-Mar-18 | 14:00 | Sunny | 25.6 | | |
| 12-Mar-18 | 15:00 | Sunny | 25.6 | | |
| 16-Mar-18 | 14:00 | Sunny | 158.5 | | |
| 16-Mar-18 | 15:00 | Sunny | 105.5 | | |
| 16-Mar-18 | 16:00 | Sunny | 103.2 | | |
| 22-Mar-18 | 13:00 | Sunny | 36.6 | | |
| 22-Mar-18 | 14:00 | Sunny | 41.2 | | |
| 22-Mar-18 | 15:00 | Sunny | 43.5 | | |
| 28-Mar-18 | 13:30 | Sunny | 38.9 | | |
| 28-Mar-18 | 14:30 | Sunny | 36.6 | | |
| 28-Mar-18 | 15:30 | Sunny | 41.2 | | |
| | | Average | 112.9 | | |
| | | Maximum | 321.1 | | |
| | | Minimum | 24.4 | | |





APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

Location AM2(A) - Ng Wah Catholic Secondary School

| Start Date | Weather | Air | Atmospheric | Filter W | eight (g) | Particulate | Elaps | e Time | Sampling | Flow Rate | e (m ³ /min.) | Av. flow | Total vol. | Conc. |
|------------|-----------|-----------|---------------------|----------|-----------|-------------|---------|--------|------------|-----------|--------------------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial | Final | weight (g) | Initial | Final | Time(hrs.) | Initial | Final | (m ³ /min) | (m ³) | (µg/m ³) |
| 1-Mar-18 | Cloudy | 291.3 | 762.0 | 3.3819 | 3.5303 | 0.1484 | 816.2 | 840.2 | 24.0 | 1.23 | 1.23 | 1.23 | 1768.0 | 83.9 |
| 6-Mar-18 | Cloudy | 291.8 | 766.5 | 3.4024 | 3.5203 | 0.1179 | 864.2 | 888.2 | 24.0 | 1.23 | 1.23 | 1.23 | 1771.7 | 66.5 |
| 12-Mar-18 | Cloudy | 295.1 | 766.8 | 2.7791 | 2.9206 | 0.1415 | 936.2 | 960.2 | 24.0 | 1.22 | 1.22 | 1.22 | 1762.1 | 80.3 |
| 15-Mar-18 | Cloudy | 295.5 | 762.2 | 2.7953 | 2.9492 | 0.1539 | 960.2 | 984.2 | 24.0 | 1.22 | 1.22 | 1.22 | 1755.6 | 87.7 |
| 21-Mar-18 | Cloudy | 294.3 | 765.2 | 2.8415 | 2.9481 | 0.1066 | 1008.2 | 1032.2 | 24.0 | 1.23 | 1.23 | 1.23 | 1764.5 | 60.4 |
| 27-Mar-18 | Cloludy | 296.6 | 765.5 | 2.8415 | 3.0679 | 0.2264 | 1056.2 | 1080.2 | 24.0 | 1.22 | 1.22 | 1.22 | 1757.6 | 128.8 |
| 29-Mar-18 | Cloludy | 297.2 | 762.5 | 3.3768 | 3.5036 | 0.1268 | 1104.2 | 1128.2 | 24.0 | 1.22 | 1.22 | 1.22 | 1752.0 | 72.4 |
| | | | | | | | | | | | | | Min | 60.4 |
| | | | | | | | | | | | | | Max | 128.8 |
| | | | | | | | | | | | | | Average | 82.9 |

Location AM3(B) - Hong Kong Family Planning Association

| Start Date | Weather | Air | Atmospheric | Filter W | eight (g) | Particulate | Elapse | e Time | Sampling | Flow Rate | e (m ³ /min.) | Av. flow | Total vol. | Conc. |
|------------|-----------|-----------|---------------------|----------|-----------|-------------|---------|--------|------------|-----------|--------------------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial | Final | weight (g) | Initial | Final | Time(hrs.) | Initial | Final | (m ³ /min) | (m ³) | (µg/m ³) |
| 1-Mar-18 | Cloudy | 292.3 | 761.4 | 3.6405 | 3.8217 | 0.1812 | 312.1 | 336.1 | 24.0 | 1.23 | 1.22 | 1.23 | 1764.2 | 102.7 |
| 6-Mar-18 | Cloudy | 292.4 | 767.8 | 3.3699 | 3.6324 | 0.2625 | 336.1 | 360.1 | 24.0 | 1.23 | 1.23 | 1.23 | 1771.5 | 148.2 |
| 12-Mar-18 | Cloudy | 295.5 | 766.6 | 2.9030 | 3.0054 | 0.1024 | 360.1 | 384.1 | 24.0 | 1.22 | 1.22 | 1.22 | 1760.5 | 58.2 |
| 15-Mar-18 | Cloudy | 296.1 | 762.7 | 2.8328 | 3.0316 | 0.1988 | 384.1 | 408.1 | 24.0 | 1.22 | 1.22 | 1.22 | 1754.1 | 113.3 |
| 21-Mar-18 | Cloudy | 296.2 | 765.3 | 2.8108 | 2.9543 | 0.1435 | 408.1 | 432.1 | 24.0 | 1.22 | 1.22 | 1.22 | 1756.9 | 81.7 |
| 27-Mar-18 | Cloludy | 297.0 | 764.7 | 2.8159 | 3.0331 | 0.2172 | 432.1 | 456.1 | 24.0 | 1.20 | 1.20 | 1.20 | 1733.5 | 125.3 |
| 29-Mar-18 | Cloludy | 298.4 | 762.4 | 3.3827 | 3.5795 | 0.1968 | 456.1 | 480.1 | 24.0 | 1.20 | 1.20 | 1.20 | 1726.3 | 114.0 |
| | | | | | | | | | | | | | Min | 58.2 |
| | | | | | | | | | | | | | Max | 148.2 |
| | | | | | | | | | | | | | Average | 106.2 |


| erage | 106.2 | |
|-------|-------|--|
| | | |


| Start Date | Weather | Air | Atmospheric | Filter W | eight (g) | Particulate | Elapse | e Time | Sampling | Flow Rate | e (m ³ /min.) | Av. flow | Total vol. | Conc. |
|------------|-----------|-----------|---------------------|----------|-----------|-------------|---------|--------|------------|-----------|--------------------------|-----------------------|-------------------|---------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial | Final | weight (g) | Initial | Final | Time(hrs.) | Initial | Final | (m ³ /min) | (m ³) | $(\mu g/m^3)$ |
| 1-Mar-18 | Cloudy | 291.0 | 762.7 | 3.6365 | 3.8556 | 0.2191 | 689.1 | 713.1 | 24.0 | 1.22 | 1.22 | 1.22 | 1761.8 | 124.4 |
| 6-Mar-18 | Cloudy | 291.7 | 766.1 | 3.3668 | 3.6810 | 0.3142 | 713.1 | 737.1 | 24.0 | 1.24 | 1.24 | 1.24 | 1779.7 | 176.5 |
| 12-Mar-18 | Cloudy | 295.4 | 767.3 | 2.8207 | 2.9951 | 0.1744 | 737.1 | 761.1 | 24.0 | 1.23 | 1.23 | 1.23 | 1769.4 | 98.6 |
| 15-Mar-18 | Cloudy | 297.4 | 761.8 | 2.7924 | 2.9739 | 0.1815 | 761.1 | 785.1 | 24.0 | 1.22 | 1.22 | 1.22 | 1756.5 | 103.3 |
| 21-Mar-18 | Cloudy | 297.0 | 765.0 | 2.7970 | 2.9439 | 0.1469 | 785.1 | 809.1 | 24.0 | 1.22 | 1.22 | 1.22 | 1761.6 | 83.4 |
| 27-Mar-18 | Cloludy | 296.4 | 764.1 | 2.8420 | 3.1253 | 0.2833 | 809.1 | 833.1 | 24.0 | 1.22 | 1.22 | 1.22 | 1762.4 | 160.7 |
| 29-Mar-18 | Cloludy | 297.7 | 762.8 | 3.3765 | 3.5888 | 0.2123 | 833.1 | 857.1 | 24.0 | 1.22 | 1.22 | 1.22 | 1756.8 | 120.8 |
| | | | - | | | - | | | | | | | Min | 83.4 |
| | | | | | | | | | | | | | Max | 176.5 |
| | | | | | | | | | | | | | Average | 124.0 |

Location AM4(C) - New Pumping Station under Contract KL/2012/03

Location AM5 - CCC Kei To Secondary School

| Start Date | Weather | Air | Atmospheric | Filter We | eight (g) | Particulate | Elapse | e Time | Sampling | Flow Rate | e (m ³ /min.) | Av. flow | Total vol. | Conc. |
|------------|-----------|-----------|---------------------|-----------|-----------|-------------|---------|--------|------------|-----------|--------------------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial | Final | weight (g) | Initial | Final | Time(hrs.) | Initial | Final | (m ³ /min) | (m ³) | (µg/m ³) |
| 1-Mar-18 | Cloudy | 291.7 | 762.3 | 3.3775 | 3.4541 | 0.0766 | 792.4 | 816.4 | 24.0 | 1.19 | 1.19 | 1.19 | 1718.8 | 44.6 |
| 6-Mar-18 | Cloudy | 292.0 | 766.9 | 3.3840 | 3.4617 | 0.0777 | 816.4 | 840.4 | 24.0 | 1.20 | 1.20 | 1.20 | 1723.3 | 45.1 |
| 12-Mar-18 | Cloudy | 295.8 | 766.7 | 2.8642 | 2.9405 | 0.0763 | 840.4 | 864.4 | 24.0 | 1.19 | 1.19 | 1.19 | 1711.4 | 44.6 |
| 15-Mar-18 | Cloudy | 298.1 | 762.4 | 2.8939 | 2.9960 | 0.1021 | 864.4 | 888.4 | 24.0 | 1.18 | 1.18 | 1.18 | 1699.4 | 60.1 |
| 21-Mar-18 | Cloudy | 297.4 | 764.6 | 2.8578 | 2.9563 | 0.0985 | 888.4 | 912.4 | 24.0 | 1.18 | 1.18 | 1.18 | 1704.1 | 57.8 |
| 27-Mar-18 | Cloludy | 297.3 | 765.5 | 2.8396 | 2.9643 | 0.1247 | 912.4 | 936.4 | 24.0 | 1.18 | 1.18 | 1.18 | 1705.4 | 73.1 |
| 29-Mar-18 | Cloludy | 298.1 | 762.3 | 3.3732 | 3.4765 | 0.1033 | 936.4 | 960.4 | 24.0 | 1.18 | 1.18 | 1.18 | 1699.3 | 60.8 |
| | | | | | | | | | | | | | Min | 44.6 |
| | | | | | | | | | | | | | Max | 73.1 |
| | | | | | | | | | | | | | Average | 55.1 |





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix G - Noise Monitoring Results


| Location M6(A | A) - Oblate P | rimary School | | | | | |
|---------------|---------------|---------------|-----------------|-----------------|-----------------|--------------------|-------------------------------|
| | | | | | Uni | t: dB (A) (30-min) | |
| Date | te Time Weath | | Mea | sured Noise | Level | Baseline Level | Construction Noise Level |
| | | | L _{eq} | L ₁₀ | L ₉₀ | L _{eq} | L _{eq} |
| 1-Mar-18 | 14:50 | Sunny | 65.4 | 67.0 | 63.1 | | 60.1 Measured \leq Baseline |
| 6-Mar-18 | 10:00 | Cloudy | 64.5 | 67.2 | 62.9 | | 55.6 |
| 12-Mar-18 | 16:20 | Sunny | 60.1 | 61.7 | 58.3 | 63.9 | 60.1 Measured \leq Baseline |
| 22-Mar-18 | 14:15 | Sunny | 68.2 | 70.2 | 63.1 | | 66.2 |
| 28-Mar-18 | 9:00 | Sunny | 65.6 | 67.3 | 63.2 | | 60.7 |

| Location M7 - | CCC Kei To | Secondary S | chool | | | | | | | | | |
|---------------|------------|-------------|-----------------|-----------------------|-------|-----------------|-------------------------------|--|--|--|--|--|
| | | | | Unit: dB (A) (30-min) | | | | | | | | |
| Date | Time | Weather | Mea | sured Noise | Level | Baseline Level | Construction Noise Level | | | | | |
| | | | L _{eq} | L ₁₀ | L 90 | L _{eq} | L _{eq} | | | | | |
| 1-Mar-18 | 13:10 | Sunny | 61.2 | 63.3 | 58.2 | | 61.2 Measured \leq Baseline | | | | | |
| 6-Mar-18 | 9:10 | Cloudy | 61.0 | 62.8 | 58.3 | | 61.0 Measured \leq Baseline | | | | | |
| 12-Mar-18 | 13:15 | Sunny | 64.3 | 65.7 | 62.6 | 68.7 | 64.3 Measured \leq Baseline | | | | | |
| 22-Mar-18 | 13:10 | Sunny | 68.8 | 71.2 | 64.1 | | 52.4 | | | | | |
| 28-Mar-18 | 14:00 | Sunny | 60.7 | 62.8 | 57.7 | | 60.7 Measured \leq Baseline | | | | | |

| Location M8 - | Location M8 - Po Leung Kuk Ngan Po Ling College | | | | | | | | | | | |
|---------------|---|---------|-----------------|-----------------------|-----------------|-----------------|--------------------------|--|--|--|--|--|
| | | | | Unit: dB (A) (30-min) | | | | | | | | |
| Date | Time | Weather | Mea | sured Noise | Level | Baseline Level | Construction Noise Level | | | | | |
| | | | L _{eq} | L ₁₀ | L ₉₀ | L _{eq} | L _{eq} | | | | | |
| 1-Mar-18 | 14:00 | Sunny | 67.4 | 69.5 | 60.1 | | 66.0 | | | | | |
| 6-Mar-18 | 11:15 | Cloudy | 65.4 | 66.4 | 61.4 | | 62.8 | | | | | |
| 12-Mar-18 | 13:30 | Sunny | 66.6 | 71.0 | 60.7 | 61.9 | 64.8 | | | | | |
| 22-Mar-18 | 15:15 | Sunny | 69.1 | 71.4 | 64.0 | | 68.2 | | | | | |
| 28-Mar-18 | 10:00 | Sunny | 63.7 | 65.6 | 61.2 | | 59.0 | | | | | |

| Location M9 - | Tak Long E | state | | | | | | | | | |
|---------------|------------|---------|-----------------|-----------------------|-----------------|-----------------|--------------------------|--|--|--|--|
| | | | | Unit: dB (A) (30-min) | | | | | | | |
| Date | Time | Weather | Mea | sured Noise I | Level | Baseline Level | Construction Noise Level | | | | |
| | | | L _{eq} | L ₁₀ | L ₉₀ | L _{eq} | L _{eq} | | | | |
| 1-Mar-18 | 9:30 | Sunny | 66.2 | 68.3 | 59.2 | | 65.0 | | | | |
| 6-Mar-18 | 13:00 | Cloudy | 70.9 | 74.6 | 62.8 | | 70.5 | | | | |
| 12-Mar-18 | 14:30 | Sunny | 63.3 | 64.8 | 61.3 | 59.9 | 60.6 | | | | |
| 22-Mar-18 | 10:30 | Sunny | 64.2 | 66.7 | 61.1 | | 62.2 | | | | |
| 28-Mar-18 | 13:00 | Sunny | 63.2 | 64.3 | 61.7 | | 60.5 | | | | |





APPENDIX H SUMMARY OF EXCEEDANCE

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2012/03

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Weekly Site Inspection Record Summary Inspection Information

í

| Checklist Reference Number | 180302 |
|----------------------------|--------------|
| Date | 2 March 2018 |
| Time | 10:00-12:00 |

| | | Related |
|------------|--|----------|
| Ref. No. | Non-Compliance | Item No. |
| <u>-</u> ` | None identified | - |
| | | Related |
| Ref. No. | Remarks/Observations | Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.: 180223), no environmental deficiency was identified during site inspection. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|--------------|
| Recorded by | Kelvin Koo | × | 2 March 2018 |
| Checked by | Dr. Priscilla Choy | WI | 2 March 2018 |

| Checklist Reference Number | 180309 | |
|----------------------------|--------------|--|
| Date | 9 March 2018 | |
| Time | 10:00-12:00 | |

| | | Related Item No. |
|------------|--|---------------------|
| Ref. No. | Non-Compliance | Item No. |
| - | None identified | - |
| | | Related |
| Ref. No. | Remarks/Observations | Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| 180309-R01 | General refuse near EMSD Workshop should be removed and avoided. | E li |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | ., |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.: 180302), no environmental deficiency was identified during site inspection. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|--------------|
| Recorded by | Kelvin Koo | K | 9 March 2018 |
| Checked by | Dr. Priscilla Choy | WI | 9 March 2018 |

| Checklist Reference Number | 180316 | |
|----------------------------|---------------|--|
| Date | 16 March 2018 | |
| Time | 10:00-12:00 | |

| | | Related |
|------------|---|---------|
| Ref. No. | Non-Compliance | Item No |
| - | None identified | - |
| Section in | | Related |
| Ref. No. | Remarks/Observations | Item No |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.: 180309), all identified deficiencies were observed improved/rectified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | Kelvin Koo | K | 16 March 2018 |
| Checked by | Dr. Priscilla Choy | WI | 16 March 2018 |

| Checklist Reference Number | 180320 | |
|----------------------------|---------------|--|
| Date | 20 March 2018 | |
| Time | 14:00-17:00 | |

| D.C.N. | Non Compliance | Related Item No. |
|----------|--|---------------------|
| Ref. No. | Non-Compliance | |
| | None identified | Related |
| Ref. No. | Remarks/Observations | Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | Follow-up on previous audit session (Ref. No.: 180316), no environmental deficiency was identified during site inspection. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | Kelvin Koo | × | 20 March 2018 |
| Checked by | Dr. Priscilla Choy | WIL | 20 March 2018 |

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 180329 | |
|----------------------------|---------------|--|
| Date | 29 March 2018 | |
| Time | 10:00-12:00 | |

| | | Related |
|----------|--|----------|
| Ref. No. | Non-Compliance | Item No. |
| - | None identified | - |
| | | Related |
| Ref. No. | Remarks/Observations | Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| 11 | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.: 180320), no environmental deficiency was identified during site inspection. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | Kelvin Koo | × | 29 March 2018 |
| Checked by | Dr. Priscilla Choy | WIL | 29 March 2018 |

ł

Weekly Site Inspection Record Summary Inspection Information

ŕ

a,

| Checklist Reference Number | 180302 |
|----------------------------|--------------|
| Date | 2 March 2018 |
| Time | 10:00-12:00 |

| | | Related |
|------------|---|----------|
| Ref. No. | Non-Compliance | Item No. |
| - | None identified | - |
| | | Related |
| Ref. No. | Remarks/Observations | Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | - |
| 180302-F01 | Drip tray should be provided to chemical containers near PS 2. | E 8 |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.: 180223), item 180223-R01 was | |
| | remarked as 180302-F01. Follow up action is needed to be reviewed during the next | |
| | site inspection. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|--------------|
| Recorded by | Kelvin Koo | K | 2 March 2018 |
| Checked by | Dr. Priscilla Choy | NA | 2 March 2018 |

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 180309 | |
|----------------------------|--------------|--|
| Date | 9 March 2018 | |
| Time | 10:00-12:00 | |

| | N- C | Related Item No. |
|------------|--|---------------------|
| Ref. No. | Non-Compliance | Hem No. |
| | None identified | Related |
| D.C.N. | Remarks/Observations | Item No. |
| Ref. No. | | Itelu Ivo. |
| | B. Water Quality No environmental deficiency was identified during site inspection. | |
| 1.000 | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| 180309-R01 | Drip tray should be provided to chemical containers near PS 2. | E 8 |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.: 180302), item 180302-R01 was remarked as 180309-F01. Follow up action is needed to be reviewed during the next site inspection. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|--------------|
| Recorded by | Kelvin Koo | K | 9 March 2018 |
| Checked by | Dr. Priscilla Choy | WIL | 9 March 2018 |

. .

.

| Checklist Reference Number | 180316 |
|----------------------------|---------------|
| Date | 16 March 2018 |
| Time | 10:00-12:00 |

| Ref. No. | Non-Compliance | Related Item No |
|----------|---|--------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.: 180309), all identified deficiencies were observed improved/rectified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | Kelvin Koo | × | 16 March 2018 |
| Checked by | Dr. Priscilla Choy | WI | 16 March 2018 |

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 180320 | |
|----------------------------|---------------|---|
| Date | 20 March 2018 | |
| Time | 14:00-17:00 | - |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|---|---------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| 180320-R01 | Drip tray should be provided to chemical containers near PS2. | E 8 |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.: 180316), no environmental deficiency was identified during site inspection | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | Kelvin Koo | × | 20 March 2018 |
| Checked by | Dr. Priscilla Choy | WIT | 20 March 2018 |

1

| Checklist Reference Number | 180329 | |
|----------------------------|---------------|--|
| Date | 29 March 2018 | |
| Time | 10:00-12:00 | |

| Ref. No. | Non-Compliance | Related Item No |
|----------|--|--------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.: 180320), all identified deficiency was observed improved/rectified by the Contractor. | |

| - | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | Kelvin Koo | += | 29 March 2018 |
| Checked by | Dr. Priscilla Choy | WIL | 29 March 2018 |

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

| EVENT | ACTION | | | | | |
|--------------------|--|---------------------------------------|------------------------------------|---------------------------------------|--|--|
| | ET | IEC | ER | CONTRACTOR | | |
| Action Level being | 1. Identify source and investigate the | 1. Check monitoring data submitted | 1. Notify Contractor. | 1. Rectify any unacceptable practice; | | |
| exceeded by | causes of exceedance; | by ET; | | 2. Amend working methods if | | |
| one sampling | 2. Inform Contactor, IEC and ER; | 2. Check Contractor's working | | appropriate. | | |
| | 3. Repeat measurement to confirm finding. | method. | | | | |
| Action Level being | 1. Identify source and investigate the | 1. Check monitoring data submitted | 1. Confirm receipt of notification | 1. Discuss with ET and IEC on proper | | |
| exceeded by | causes of exceedance; | by ET; | of exceedance in writing; | remedial actions; | | |
| two or more | 2. Inform Contractor, IEC and ER; | 2. Check Contractor's working | 2. Notify Contractor; | 2. Submit proposals for remedial | | |
| consecutive | 3. Increase monitoring frequency to daily; | method; | 3. In consolidation with the IEC, | actions to ER and IEC within three | | |
| sampling | 4. Discuss with IEC and Contractor on | 3. Discuss with ET and Contractor on | agree with the Contractor on the | working days of notification; | | |
| | remedial actions required; | possible remedial measures; | remedial measures to be | 3. Implement the agreed proposals; | | |
| | 5. Assess the effectiveness of | 4. Advise the ER on the effectiveness | implemented; | 4. Amend proposal if appropriate. | | |
| | Contractor's remedial actions; | of the proposed remedial measures. | 4. Supervise implementation of | | | |
| | 6. If exceedance continues, arrange | | remedial measures; | | | |
| | meeting with IEC and ER; | | 5. Conduct meeting with ET and | | | |
| | 7. If exceedance stops, cease additional | | IEC if exceedance continues. | | | |
| | monitoring. | | | | | |
| Limit Level being | 1. Identify source and investigate the | 1. Check monitoring data submitted | 1. Confirm receipt of notification | 1. Take immediate action to avoid | | |
| exceeded by | causes of exceedance; | by ET; | of exceedance in writing; | further exceedance; | | |
| one sampling | 2. Inform Contractor, IEC, ER, and EPD; | 2. Check Contractor's working | 2. Notify Contractor; | 2. Discuss with ET and IEC on proper | | |
| | 3. Repeat measurement to confirm finding; | method; | 3. In consolidation with the IEC, | remedial actions; | | |
| | 4. Assess effectiveness of | 3. Discuss with ET and Contractor on | agree with the Contractor on the | 3. Submit proposals for remedial | | |
| | Contractor's remedial actions and keep | possible remedial measures; | remedial measures to be | actions to ER and IEC within three | | |

| | EPD, IEC and ER informed of | 4. Advise the ER on the | implemented; | working days of notification; |
|-------------------|---|--------------------------------------|------------------------------------|---------------------------------------|
| | the results. | effectiveness of the proposed | 4. Supervise implementation of | 4. Implement the agreed proposals. |
| | | remedial measures. | remedial measures; | |
| | | | 5. Conduct meeting with ET and | |
| | | | IEC if exceedance continues. | |
| Limit Level being | 1. Notify IEC, ER, Contractor and | 1. Check monitoring data submitted | 1. Confirm receipt of notification | 1. Take immediate action to avoid |
| exceeded by | EPD; | by ET; | of exceedance in writing; | further exceedance; |
| two or more | 2. Repeat measurement to confirm | 2. Check Contractor's working | 2. Notify Contractor; | 2. Discuss with ET, ER and IEC on |
| consecutive | findings; | method; | 3. In consolidation with the IEC, | proper remedial actions; |
| sampling | 3. Carry out analysis of Contractor's | 3. Discuss amongst ER, ET, and | agree with the Contractor on the | 3. Submit proposals for remedial |
| | working procedures to identify source and | Contractor on the potential remedial | remedial measures to be | actions to IEC within three working |
| | investigate the causes of exceedance; | actions; | implemented; | days of notification; |
| | 4. Increase monitoring frequency to | 4. Review Contractor's remedial | 4. Supervise implementation of | 4. Implement the agreed proposals; |
| | daily; | actions whenever necessary to | remedial measures; | 5. Submit further remedial actions if |
| | 5. Arrange meeting with IEC, ER | assure their effectiveness and | 5. If exceedance continues, | problem still not under control; |
| | and Contractor to discuss the | advise the ER accordingly. | consider stopping the Contractor | 6. Stop the relevant portion of works |
| | remedial actions to be taken; | | to continue working on that | as instructed by the ER until the |
| | 6. Assess effectiveness of | | portion of work which causes the | exceedance is abated. |
| | Contractor's remedial actions and | | exceedance until the | |
| | keep EPD, IEC and ER informed | | exceedance is abated. | |
| | of the results; | | | |
| | 7. If exceedance stops, cease additional | | | |
| | monitoring. | | | |

Event/Action Plan for Construction Noise

| EVENT | ACTION | | | | | |
|--------------|--|-----------------------------------|------------------------------|-----------------------------------|--|--|
| | ET | IEC | ER | CONTRACTOR | | |
| Action Level | 1. Notify ER, IEC and Contractor; | 1. Review the investigation | 1. Confirm receipt of | 1. Submit noise mitigation | | |
| being | 2. Carry out investigation; | results submitted by the ET; | notification of failure in | proposals to IEC and ER; | | |
| exceeded | 3. Report the results of investigation | 2. Review the proposed remedial | writing; | 2. Implement noise mitigation | | |
| | to the IEC, ER and Contractor; | measures by the Contractor and | 2. Notify Contractor; | proposals. | | |
| | 4. Discuss with the IEC and | advise the ER accordingly; | 3. In consolidation with the | (The above actions should be | | |
| | Contractor on remedial measures | 3. Advise the ER on the | IEC, agree with the | taken within 2 working days after | | |
| | required; | effectiveness of the proposed | Contractor on the remedial | the exceedance is identified) | | |
| | 5. Increase monitoring frequency to | remedial measures. | measures to be implemented; | | | |
| | check mitigation effectiveness. | (The above actions should be | 4. Supervise the | | | |
| | (The above actions should be taken | taken within 2 working days after | implementation of remedial | | | |
| | within 2 working days after the | the exceedance is identified) | measures. | | | |
| | exceedance is identified) | | (The above actions should be | | | |
| | | | taken within 2 working days | | | |
| | | | after the exceedance is | | | |
| | | | identified) | | | |
| Limit Level | 1. Inform IEC, ER, Contractor and | 1. Discuss amongst ER, ET, and | 1. Confirm receipt of | 1. Take immediate action to | | |
| being | EPD; | Contractor on the potential | notification of failure in | avoid further exceedance; | | |
| exceeded | 2. Repeat measurements to confirm | remedial actions; | writing; | 2. Submit proposals for remedial | | |
| | findings; | 2. Review Contractor's remedial | 2. Notify Contractor; | actions to IEC and ER within 3 | | |
| | 3. Increase monitoring frequency; | actions whenever necessary to | 3. In consolidation with the | working days of notification; | | |
| | 4. Identify source and investigate the | assure their effectiveness and | IEC, agree with the | 3. Implement the agreed | | |
| | cause of exceedance; | advise the ER accordingly. | Contractor on the remedial | proposals; | | |

| 5. Carry out analysis of Contractor's | (The above actions should be | measures to be implemented; | 4. Submit further proposal if |
|---------------------------------------|-----------------------------------|------------------------------|-----------------------------------|
| working procedures; | taken within 2 working days after | 4. Supervise the | problem still not under control; |
| 6. Discuss with the IEC, Contractor | the exceedance is identified) | implementation of remedial | 5. Stop the relevant portion of |
| and ER on remedial measures | | measures; | works as instructed by the ER |
| required; | | 5. If exceedance continues, | until the exceedance is abated. |
| 7. Assess effectiveness of | | consider stopping the | (The above actions should be |
| Contractor's remedial actions and | | Contractor to continue | taken within 2 working days after |
| keep IEC, EPD and ER informed of | | working on that portion of | the exceedance is identified) |
| the results; | | work which causes the | |
| 8. If exceedance stops, cease | | exceedance until the | |
| additional monitoring. | | exceedance is abated. | |
| (The above actions should be taken | | (The above actions should be | |
| within 2 working days after the | | taken within 2 working days | |
| exceedance is identified) | | after the exceedance is | |
| | | identified) | |

Event/Action Plan for Landscape and Visual

| EVENT | | | ACTION | |
|--------------------------------|--|--|--|---|
| ACTION LEVEL | ET | IEC | ER | CONTRACTOR |
| Design Check | 1. Check final design conforms to the requirements of EP and prepare report. | Check report. Recommend remedial design if necessary | 1. Undertake remedial design if necessary | |
| Non-conformity on one occasion | Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed | Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. | Notify Contractor Ensure remedial measures are properly implemented | Amend working methods Rectify damage and undertake any necessary replacement |
| Repeated Non-conformity | 1. Identify Source Inform IEC and | 1. Check monitoring report | Notify Contractor Ensure remedial measures are properly | Amend working methods Rectify damage and |

| ER | 2. Check Contractor's | implemented | undertake any necessary |
|----------------------|------------------------|-------------|-------------------------|
| 2. Increase | working method | | replacement |
| monitoring | 3. Discuss with ET and | | |
| frequency | Contractor on possible | | |
| 3. Discuss remedial | remedial measures | | |
| actions with IEC, | 4. Advise ER on | | |
| ER and Contractor | effectiveness of | | |
| 4. Monitor remedial | proposed remedial | | |
| actions until | measures | | |
| rectification has | 5. Supervise | | |
| been completed | implementation of | | |
| 5. If non-conformity | remedial measures. | | |
| stops, cease | | | |
| additional | | | |
| monitoring | | | |

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Appendix K - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

| Types of Impacts | Mitigation Measures | Status | |
|----------------------|---|--------|--|
| <u> </u> | 8 times daily watering of the work site with active dust emitting activities. Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. | ٨ | |
| | The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts. | | |
| | Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission. | ۸ | |
| | Misting for the dusty material should be carried out before being loaded into the vehicle. | ^ | |
| | Any vehicle with an open load carrying area should have properly fitted side and tail boards. | ^ | |
| | Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin. | ٨ | |
| Construction Dust | The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation. | ۸ | |
| | The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On- site unpaved roads should be compacted and kept free of lose materials. | ۸ | |
| | Vehicle washing facilities should be provided at every vehicle exit point. | ^ | |
| | The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. | ^ | |
| | Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. | ^ | |
| | Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides. | ^ | |
| | Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. | ^ | |
| | | | |
| | | | |
| | | | |

| | Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump | ^ | | | | | | |
|-----------------------|--|--------|--|--|--|--|--|--|
| | Good Site Practice: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or muttlers on construction equipment should | ^ | | | | | | |
| | be utilized and should be properly maintained during the construction program. | N/A(1) | | | | | | |
| | Mobile plant, if any, should be sited as far away from NSRs as possible. | ^ | | | | | | |
| | Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. | ^ | | | | | | |
| | Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. | ^ | | | | | | |
| | Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. | ^ | | | | | | |
| | Scheduling of Construction Works during School Examination Period | ٨ | | | | | | |
| Construction Noise | (i) Provision of low noise surfacing in a section of Road L2; and | | | | | | | |
| | | | | | | | | |
| | (ii) Provision of structural fins | N/A | | | | | | |
| | (i) Avoid the sensitive façade of class room facing Road L2 and L4; and | N/A | | | | | | |
| | (ii) Provision of low noise surfacing in a section of Road L2 & L4 | N/A | | | | | | |
| | (i) Provision of low noise surfacing in a section of Road L4 before occupation of Site 1I1; and | N/A | | | | | | |
| | (ii) Setback of building about 5m from site boundary. | N/A | | | | | | |
| | Setback of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2. | N/A | | | | | | |
| | avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and | N/A | | | | | | |
| | (ii) for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not provide the facades with openable window. | N/A | | | | | | |

| | (i) avoid any sensitive facades with openable window | N/A |
|-----------------------|--|--------------------------|
| | facing the existing To Kwa Wan Road or (ii) provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at less than 55m away from To Kwa Wan Road to no more than | N/A |
| | (i) 25m above ground. avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from the slip road | N/A |
| | All the ventilation fans installed in the below will be provided with silencers or acoustics treatment. (i) SPS (ii) ESS (iii) Tunnel Ventilation Shaft (iv) EFTS depot | N/A N/A N/A N/A |
| | Installation of retractable roof or other equivalent measures | N/A |
| Construction Water | The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including: Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities. | N/A N/A N/A N/A |
| Quality | Land-based Construction Construction Runoff | |
| | Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: | ^ |

| Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and batfles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. | Λ |
|--|---|
| Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. | Λ |
| Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped. | ^ |
| Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. | ٨ |
| Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. | ^ |
| Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events. | ۸ |
| Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. | ^ |
| | |

All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately, designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public. roads and drains. Drainage It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.

All temporary and permanent drainage pipes and culverts provided to facilitate runolf discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.

All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.

Sewage Effluent

Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.

Stormwater Discharges

Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes

N/A

٨

۸

۸

Λ

Λ

| Debris and Litter | ^ |
|--|---|
| In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials. litter or wastes to marine waters does not occur | |
| Construction Works at or in Close Proximity of Storm Culvert or Seafront | |
| The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low. | ^ |
| The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah. | ^ |
| Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works. | ^ |
| Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. | ^ |
| Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. | ^ |
| Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. | ^ |
| Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff. | ^ |
| Construction effluent, site run-off and sewage should be properly collected and/or treated. | ^ |
| Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality. | ^ |
| Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials. | ^ |
| Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea. | ^ |
| W (| |

| Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation. Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include. Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Provision of sufficient waste disposal points and regular collection for disposal Appropriate measures to minimise windblown litter and dust during transportation of wastes by either covering trucks or by transporting wastes in enclosed containers A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction include: So to C&D waste from demolition of the remaining structures to recover recyclable portions such as metals. Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bits to enable these wastes to be segregated from other general reluse generated by the work force Any unused chemicals or those with remaining functional capacity should be recycled | iment ement I site d site a site tices, posal ted at waste ndling s and n litter either | shall be implemented for treatment operation. Good Site Practices It is not anticipated that adv related impacts would arise, practices are adhered to. Recor- practices during construction act • Nomination of an approv- manager, to be responsi- arrangements for collect to an appropriate facility, the site • Training of site pers- management and ch procedures |
|---|---|--|
| It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include. Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Provision of sufficient waste disposal points and regular collection for disposal Appropriate measures to minimise windblown litter and dust during transportation of wastes by either covering trucks or by transporting wastes in enclosed containers A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal | a site d site a site trices, posal ted at waste ndling s and n litter either | It is not anticipated that adv related impacts would arise, practices are adhered to. Recor- practices during construction act • Nomination of an approv- manager, to be responsi- arrangements for collect to an appropriate facility, the site • Training of site pers- management and ch procedures |
| the site Training of site personnel in proper waste management and chemical waste handling procedures Provision of sufficient waste disposal points and regular collection for disposal Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpilles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining | waste ^ ndling ^ s and ^ n litter ^ | Training of site pers management and ch procedures |
| Provision of sufficient waste disposal points and regular collection for disposal Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining | a litter ^ | |
| Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining | either | |
| A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining | | Appropriate measures to and dust during transpo covering trucks or by |
| Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force | | A recording system fo generated, recycled and |
| structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining | Vaste lesign good waste | Good management and co generation of a significant an reduction is best achieved at stage, as well as by ensuring the site practices. Recommendat reduction include: |
| waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining | | structures to recover re |
| Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining | les to | waste in different contain enhance reuse or recyc |
| Any unused chemicals or those with remaining | belled ^ | Encourage collection of bottles and paper by pu- bins to enable these was |
| | | Any unused chemicals |
| Proper storage and site practices to minimise the potential for damage or contamination of construction materials | | Proper storage and site potential for damage |

| Construction and Demolition Material | |
|---|---|
| Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include: Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles should be located away from waterfront or storm drains as far as possible | ۸ |
| Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric | ^ |
| Skip hoist for material transport should be totally enclosed by impervious sheeting | ^ |
| Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site | ^ |
| The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores | ^ |
| The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle | ^ |
| All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet | ^ |
| The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading | ^ |
| When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system. | Λ |
| Chemical Waste | |
| After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation | * |
| K-8 | |

| | General Refuse | |
|-------------------------|---|-----|
| | General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem | * |
| | CM1 All existing trees should be carefully protected during construction. | ^ |
| Landscape and Visual | CM2 Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work. | N/A |
| | CM3 Control of night-time lighting. | ٨ |
| | CM4 Erection of decorative screen hoarding. | ۸ |

| Remarks: | Compliance of mitigation measure; |
|----------|---|
| | X Non-compliance of mitigation measure; |
| | N/A Not Applicable at this stage; |
| | N/A(1) Not observed; |
| | • Non-compliance but rectified by the contractor; |
| | * Recommendation was made during site audit but improved/rectified by the contractor. |

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: March 2018

| Log Ref. | Received Date | Details of Warning / Summons and Successful Prosecutions | Investigation/Mitigation Action | Status |
|----------|------------------|---|---------------------------------|--------|
| N/A | N/A | N/A | N/A | N/A |

Warnings / Summons and Successful Prosecutions received in the reporting month

Remarks: No warning/summon and prosecution were received in the reporting period.

Complaint Log

| EP Comp Ref M | aint Date of | Complaint Details | Investigation / Mitigation Action | Status |
|---------------------|--------------|-------------------|--------------------------------------|--------|
| N/A | N/A | N/A | N/A | N/A |

APPENDIX M GENERATED WASTE QUANTITY

APPENDIX IV Monthly Summary Waste Flow Table

(PS Clause 1.86)

Name of Department: CEDD

Contract No. : KL/2012/03

Monthly Summary Waste Flow Table for March 2018 (year) (in tons)

| | | | Actual | Quantities of In | nert C&D Mater | ials Generated M | Monthly | Actu | al Quantities c | f C&D Wastes | Generated Mo | onthly |
|----------------------------|----------------------------|-----------------------------|---|---------------------------|--------------------------|----------------------------|---------------|-----------|----------------------------------|--------------------------|--------------------|-----------------------------------|
| Month | Total Disposal Loads | Total Quantity Generated | Hard Rock & Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 3) | Chemicals Waste | Others, e.g. general refuse |
| | (No.s) | (in tons) | 0 | (in tons) | (in tons) | (in tons) | (in tons) | (in tons) | (in tons) | (in tons) | (in tons) | (in tons) |
| 2013 (Oct - Dec) Sub-Total | 108 | 463.69 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 463.69 |
| 2014 (Jan – Dec) Sub-Total | 24 | 16925.7 | 0 | 0 | 16798.93 | 83.66 | 1804.27 | 0 | 0 | 0 | 0 | 43.11 |
| 2015 (Jan – Dec) Sub-Total | 284 | 81859.97 | 0 | 0 | 38291.91 | 43457.21 | 19920 | 0 | 0 | 0 | 0 | 310.26 |
| 2016 (Jan – Dec) Sub-Total | 3369 | 50762.64 | 0 | 0 | 0 | 49894.67 | 4020 | 0 | 0 | 0 | 0 | 867.95 |
| 2017 (Jan – Dec) Sub-Total | 2737 | 39615.16 | 0 | 0 | 0 | 38996.26 | 0 | 0 | 0 | 0 | 0 | 603.11 |
| Jan-18 | 48 | 575.23 | 0 | 0 | 0 | 497.91 | 0 | 0 | 0 | 0 | 0 | 77.32 |
| Feb-18 | 10 | 81.78 | 0 | 0 | 0 | 30.34 | 0 | 0 | 0 | 0 | 0 | 51.44 |
| Mar-18 | 59 | 869.93 | 0 | 0 | 0 | 817.87 | 0 | 0 | 0 | 0 | 0 | 52.06 |
| Apr-18 | | | | | | | | | | | | |
| May-18 | | | | | | | | | | | | |
| Jun-18 | | | | | | | | | | | | |
| Jul-18 | | | | | | | | | | | | |
| Aug-18 | | | | | | | | | | | | |
| Sep-18 | | | | | | | | | | | | |
| Oct-18 | | | | | | | | | | | | |
| Nov-18 | | | | | | | | | | | | |
| Dec-18 | | | | | | | | | | | | |
| Total | 6639 | 191154.1 | 0 | 0 | 55090.84 | 133777.9 | 25744.27 | 0 | 0 | 0 | 0 | 2468.94 |


APPENDIX N CONSTRUCTION PROGRAMME

Kwan On Construction Co. Ltd.

| D | Task Name | Duration | Start | Finish | | | | | 20 | 14 | | | | | | | | |
|----------------|--|---------------------------------|---|---|------------------|----------------------|-------------------|--------------------|--------------|------|---------------|--------------|-------------------------|-------|------------|-------|-------------|------|
| | | | | 11 | Sep 18 25 1 8 | Oct 15 22 29 6 13 | Nov 20 27 3 10 | Dec 17 24 1 8 1 | Jai | 1 | Feb 26 2 9 | | Mar 2 9 1 | | pr 6 13 | | lay 4 11 | . 18 |
| 1 2 | Commence KL/2012/03 construction Section 1: Works within Portion 1 and 3 | 1226 days 1226 days | Thu Sep 19, '13 Thu Sep 19, '13 | Thu Jan 26, '17 Thu Jan 26, '17 | 9/19 | | | | | | | | | | | | | |
| 3 4 | Site possession and preparation works Setting out site boundary and site clearance | 14 days 19 days | Thu Sep 19, '13 Thu Oct 3, '13 | Wed Oct 2, '13 Mon Oct 21, '13 | 9/19 | | □_10/21 | | | | | | | | | | | |
| 5 6 7 | Initial joint survey Obtain underground utilities plans | 60 days 60 days | Sun Oct 13, '13 Mon Oct 7, '13 | Wed Dec 11, '13 Thu Dec 5, '13 | | | | 12/5 | 2/11 | | | | | | | | | |
| 7 8 9 | Erect hoarding, chain link fence and vehicular gate Works for Road L6 Submission / approval of construction materials, method | 50 days 1193 days 50 days | Sun Oct 27, '13 Tue Oct 22, '13 Tue Oct 22, '13 | Sun Dec 15, '13 Thu Jan 26, '17 Tue Dec 10, '13 | | 10/2 | 7 7 | | 12/15 /10 | | | | | | | | | - |
| .0 | statements and temporary work design for box culverts B5 Plant mobilization | 7 days | Wed Dec 11, '13 | Tue Dec 17, '13 | | | | 12/11 | | | | | | | | | | |
| 1 | Excavation to the formation level for B5 at CH48 - CH72 | 30 days | Wed Dec 18, '13 | Thu Jan 16, '14 | | | | 12/18 | | | | | | | | | | |
| 2 | Excavation to the formation level for B5 at CH72 - CH221 Construct base slab of B5 at CH48 - CH72 | 70 days | Fri Jan 17, '14 Sat Jan 25, '14 | Thu Mar 27, '14 Wed Mar 5, '14 | | | | | | | | | | | 27 | | | |
| .3 .4 .5 | Construct base slab of B5 at CH48 - CH72 Construct base slab of B5 at CH72 - CH221 Construct the wall and roof of B5 at CH48 - CH221 | 40 days 60 days 90 days | Fri Mar 28, '14 Tue May 27, '14 | Mon May 26, '14 Sun Aug 24, '14 | | | | | | 1/25 | | | <mark>⊠ 3/5</mark> 3 | /28 1 | | | | 127 |
| .6 .7 | Backfilling to B5 at CH48 - CH221 Submission / approval of construction materials and delivery of | 125 days 40 days | Mon Apr 13, '15 Fri Jan 10, '14 | Sat Aug 15, '15 Tue Feb 18, '14 | | | | | 1/10 | | | <u>∞ 2/1</u> | 3 | | | | 51 | 21 |
| - | materials and method statements and temporary works for stormdrain and sewerage drain | | | | | | | | | | | | | | | | | |
| .8 | Install 2x750mm dia sewerage drain from FMH10_345 to FMH10_350 under box culvert B5 | 73 days | Thu May 1, '14 | Sat Jul 12, '14 | | | | | | | | | | | | 5/1 🛯 | | |
| .9 20 21 | Excavation to the formation level for B5 at CH0 - CH48 Construct the base slab of B5 at CH0 - CH48 Construct the wall and roof of B5 at CH0 - CH48 | 50 days 50 days 60 days | Wed Jun 18, '14 Thu Aug 7, '14 Fri Sep 26, '14 | Wed Aug 6, '14 Thu Sep 25, '14 Mon Nov 24, '14 | | | | | | | | | | | | | | |
| 22 23 | Backfilling to B5 at CH0 - CH48 Reconstruct manhole opening at B5 from CH0 - CH48 before wet | 100 days 39 days | Tue Nov 25, '14 Mon Feb 22, '16 | Wed Mar 4, '15 Thu Mar 31, '16 | | | | | | | | | | | | | | |
| 24 | season (Variation Order to be issued) Laying sewerage drain from FMH 1K3_1 to 345 and 1K1_1 to | 60 days | Mon Nov 2, '15 | Thu Dec 31, '15 | | | | | | | | | | | | | | |
| 25 | FMH10_340 Install 250mm, 300mm dia.FWM CHD200-CHD394 and 200mm | 90 days | Sat Oct 24, '15 | Thu Jan 21, '16 | | | | | | | | | | | | | | |
| 26 | SWM CHC200-CHC394 Install irrigation system above B5 | 50 days | Fri Jan 22, '16 | Fri Mar 11, '16 | | | | | | | | | | | | | | |
| 27 28 29 | Laying storm drain and manhole above B5 Construct road gully and gully pipe above B5 | 60 days 50 days | Sat Mar 12, '16 Wed May 11, '16 | Tue May 10, '16 Wed Jun 29, '16 | | | | | | | | | | | | | | |
| 80 81 | Construct road kerb Construct flexible carriageway Installation of utility by the utility undertakers along proposed | 30 days 50 days 50 days | Thu Jun 30, '16 Sat Jul 30, '16 Sun Apr 17, '16 | Fri Jul 29, '16 Sat Sep 17, '16 Sun Jun 5, '16 | | | | | | | | | | | | | | |
| 32 | footpath CHB150-400 Install street lighting | 40 days | Mon Jun 6, '16 | Fri Jul 15, '16 | | | | | | | | | | | | | | |
| 33 34 | Construct u-channel and drainpit at footpath Construct footpath, planting area and concrete run-in | 40 days 60 days | Mon Jun 6, '16 Sat Jul 16, '16 | Fri Jul 15, '16 Tue Sep 13, '16 | | | | | | | | | | | | | | |
| 35 | Installation of utility by the utility undertakers along proposed footpath CHC150-350 | 30 days | Mon Mar 14, '16 | Tue Apr 12, '16 | | | | | | | | | | | | | | |
| 36 37 | Install street lighting Construct u-channel and drainpit at footpath | 20 days 25 days | Fri Jul 22, '16 Sat Jul 16, '16 | Wed Aug 10, '16 Tue Aug 9, '16 | | | | | | | | | | | | | | |
| 38 | Construct footpath, planting area and concrete run-in | 25 days 24 days | Wed Aug 10, '16 | Fri Sep 2, '16 | | | | | | | | | | | | | | |
| 39 10 | Laying sewerage drain from FMH10_320 to 330 Construct manhole (FMH10_330) | 90 days 40 days | Mon Aug 25, '14 Tue Nov 25, '14 | Sat Nov 22, '14 Sat Jan 3, '15 | | | | | | | | | | | | | | |
| 41 42 | Laying sewerage drain from FMH10_310 to 320 Construct manhole (FMH10_310 & 320) | 65 days 40 days | Fri Feb 20, '15 Sun Apr 26, '15 | Sat Apr 25, '15 Thu Jun 4, '15 | | | | | | | | | | | | | | |
| 13 14 | Laying sewerage drain from FMH10_330 to 345 Construct manhole (FMH10_330 & 345) | 70 days 70 days | Fri Dec 12, '14 Fri Feb 20, '15 | Thu Feb 19, '15 Thu Apr 30, '15 | | | | | | | | | | | | | | |
| 15 16 | Laying storm drains and manhole from SMH1502 to B5 Laying storm drains and manhole from existing storm drain to SMH21 to B5 | 78 days 60 days | Sat Oct 31, '15 Mon Jan 11, '16 | Sat Jan 16, '16 Thu Mar 10, '16 | | | | | | | | | | | | | | |
| 17 | Laying sewerage drain from FMH10_360 to 370 | 100 days | Sun Nov 23, '14 | Mon Mar 2, '15 | | | | | | | | | | | | | | |
| 18 19 50 | Construct manhole (FMH10_360 & 370) Laying sewerage drain for FMH10_350 to 360 Construct manhole (FMH10_350) | 60 days 100 days 90 days | Tue Mar 3, '15 Tue Mar 3, '15 Thu Jun 11, '15 | Fri May 1, '15 Wed Jun 10, '15 Tue Sep 8, '15 | | | | | | | | | | | | | | |
| 51 | Laying sewerage drain for FMH10_370 to PS2 & FMH90_80 to FMH10_370 | 60 days | Wed Oct 7, '15 | Sat Dec 5, '15 | | | | | | | | | | | | | | |
| 52 53 | Laying storm drain and manhole (SMH1906 to 1909) Laying sewerage drain from FMH 2D1_1 to 350 | 100 days 70 days | Wed Sep 9, '15 Fri Dec 18, '15 | Thu Dec 17, '15 Thu Feb 25, '16 | | | | | | | | | | | | | | |
| 54 55 | Laying storm drain and manhole (SMH1904 to 1906) Laying storm drain and manhole from existing storm drain to | 90 days 60 days | Fri Dec 18, '15 Wed Dec 30, '15 | Wed Mar 16, '16 Sat Feb 27, '16 | | | | | | | | | | | | | | |
| 56 | SMH23 to 1910 Laying storm drain and manhole (SMH1901 to 1904 & 1921 to 1902) | 40 days | Thu Mar 17, '16 | Mon Apr 25, '16 | | | | | | | | | | | | | | |
| 57 | Submission / approval of construction materials and method statements for watermains | 30 days | Sat Feb 8, '14 | Sun Mar 9, '14 | | | | | | | 2/8 📉 | | <u> </u> | 9 | | | | |
| 58 | Delivery of FWM and SWM pipes and fittings and valves | 60 days | Wed May 13, '15 | Sat Jul 11, '15 | | | | | | | | | | | | | | |
| 59 | Install 450mm dia.FWM CHD100-CHD200 and 200mm SWM CHC100-CHC200 | 70 days | Thu Mar 17, '16 | Wed May 25, '16 | | | | | | | | | | | | | | |
| 60 | Install 450mm dia.FWM CHD0-CHD100 and 200mm SWM CHC0-CHC100 | 40 days | Fri Jun 24, '16 | Tue Aug 2, '16 | | | | | | | | | | | | | | |
| 51 52 | Pressure test, swabbing, sterilization and connection Construct valve, air-valve and wash-out chambers and fire hyrdants for watermain | 30 days 30 days | Wed Aug 3, '16 Thu Jul 28, '16 | Thu Sep 1, '16 Fri Aug 26, '16 | | | | | | | | | | | | | | |
| 53 54 | Install irrigation system along road L6 Liaison meeting with UU | 30 days 430 days | Sun Jul 24, '16 Mon Jan 27, '14 | Mon Aug 22, '16 Wed Apr 1, '15 | | | | | | 1/07 | | | | | | | | |
| 55 55 | Installation of utility by the utility undertakers along proposed footpath CHB0-150 | 40 days | Thu Jun 2, '16 | Mon Jul 11, '16 | | | | | | | | | | | | | | |
| 66 67 | Install street lighting along L6 (RHS) Construct u-channel and drainpit at footpath | 30 days 30 days | Tue Jul 12, '16 Tue Jul 12, '16 | Wed Aug 10, '16 Wed Aug 10, '16 | | | | | | | | | | | | | | |
| 68 | Construct footpath, planting area and concrete run-in | 30 days | Thu Aug 11, '16 | Fri Sep 9, '16 | | | | | | | | | | | | | | |
| 59 70 | Installation of utility by the utility undertakers along proposed footpath CHC0-150 | 45 days | Thu May 26, '16 | Sat Jul 9, '16 Mon Aug 8, '16 | | | | | | | | | | | | | | |
| 70 71 72 | Install street lighting (LHS) Construct u-channel and drainpit at footpath Construct footpath, planting area and concrete run-in | 30 days 30 days 30 days | Sun Jul 10, '16 Sun Jul 10, '16 Tue Aug 9, '16 | Mon Aug 8, '16 Wed Sep 7, '16 | | | | | | | | | | | | | | |
| 73 | Construct road gully and gully pipe at Road L6 | 30 days | Thu May 26, '16 | Fri Jun 24, '16 | | | | | | | | | | | | | | |
| 74 75 | Construct road kerb along Road L6 Construct flexible carriageway | 30 days 45 days | Sat Jun 25, '16 Mon Jul 25, '16 | Sun Jul 24, '16 Wed Sep 7, '16 | | | | | | | | | | | | | | |
| 76 77 | Road marking Laying stormwater drain at pedestrian street for SMH1701 to B5 | 2 days 90 days | Thu Sep 8, '16 Mon Sep 8, '14 | Fri Sep 9, '16 Sat Dec 6, '14 | | | | | | | | | | | | | | |
| 78 | Laying stormwater drain at pedestrian street for SMH1801 to B5 | 100 days | Sat Dec 6, '14 | Sun Mar 15, '15 | | | | | | | | | | | | | | |
| 79 | Laying stormwater drain at pedestrian street for SMH1601 to B5 | 100 days | Sun Mar 1, '15 | Mon Jun 8, '15 | | | | | | | | | | | | | | |
| 30 | Construct u-channel and drainpit at pedestrian street near and inside site 1L/2 & 3 | 100 days | Tue May 24, '16 | Wed Aug 31, '16 | | | | | | | | | | | | | | |
| 81 | Construct u-channel and drainpit at pedestrian street near and inside site 1K/2 | 100 days | Tue May 24, '16 | Wed Aug 31, '16 | | | | | | | | | | | | | | |
| 32 | Install irrigation system at pedestrian street near site 1L/2 & 3 | 100 days | Tue May 24, '16 | Wed Aug 31, '16 | | | | | | | | | | | | | | |
| 33 34 | Install irrigation system at pedestrian street near site 1K/2 Construct pedestrian street near site 1L/2 & 3 | 100 days 100 days | Tue May 24, '16 Tue May 24, '16 | Wed Aug 31, '16 Wed Aug 31, '16 | | | | | | | | | | | | | | |
| 35 36 | Construct pedestrian street near site 1K/2 Installation of lighting system by HyD | 100 days 15 days | Tue May 24, '16 Wed Aug 17, '16 | Wed Aug 31, '16 Wed Aug 31, '16 | | | | | | | | | | | | | | |
| 37 38 39 | Road marking Plants delivery for landscaping works Preparatory works for landscaping works | 25 days 30 days | Sat Sep 10, '16 Wed Aug 31, '16 Tue Sep 13, '16 | Tue Oct 4, '16 Thu Sep 29, '16 Tue Sep 27, '16 | | | | | | | | | | | | | | |
| 90 90 91 | Preparatory works for landscaping works Hydroseeding Tree and shurb planting | 15 days 6 days 55 days | Tue Sep 13, 16 Wed Oct 5, '16 Tue Oct 11, '16 | Mon Oct 10, '16 Sun Dec 4, '16 | | | | | | | | | | | | | | |
|)2 | Terminal float | 53 days | Mon Dec 5, '16 | Thu Jan 26, '17 | | | | | | | | | | | | | | |

| | Critical tasks Non-critical Tasks | Working days Inactive Milestone | ŢŢ | Inactive Summary Manual Task | \$ Duration-only Manual Summary Rollup | Manual Summary Start-only |
|---|--------------------------------------|------------------------------------|----|---------------------------------|--|------------------------------|
| Commencement Date: 19 Septemb Completion Date: 2 September 201 | | | | | | |





| Summary | ♦ | Finish-only | | External Milestone | | |
|---------|----------|----------------|----------|--------------------|--|--|
| у | | External Tasks | ♦ | | | |


|) 2 | 20 Jai 7 3 | 16 1 3 1 | 0 1' | 7 24 | F 43 | Feb | 7 14 | 1 21 | N 28 | /Iar 3 6 | | 3 2 | 0 2 | Ap 7 3 | or 3 1 | 01 | 7 24 | M 4 1 | ay 8 | 15 | 22 | Jı 29 | in 5 | 12 | 19 | J 26 | ul 3 | 10 | 17 | 24 | Au 31 | ıg 7 | 14 | 21 | S 28 | Sep 4 | 11 | 18 | 3 2: | Oc 5 2 | ct 2 9 |) 1 | 62 | 3 3 | Nov 0 (| 7 5 13 | 3 20 | 027 | Dec 7 4 | 11 | 18 | 25 | 201 Jan 1 | .7 | 15 2 | 22 2 | Fe 9 | b 5 |
|-----|------------------|----------------|------------|------|---------|-----|------|------|---------|-------------|---|------|-----|-----------|-----------|---------|---------|----------|---------|--------------------------|------------|----------|---------|-----|-----------|------------|------------|-----|-----|-----------|----------|---------|------------|------------|------------|---|--------------|-------------|------------|-----------|-----------|-----|-----|-----|------------|-----------|------|-----|------------|------|----|----|-----------------|----|------|------|---------|--------|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 1/2 | ,6 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | • | 1/2 | 26 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | 1 | 00 | 1 | | | 2 | 2/22 | | | | | | | 3, | /31 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | 22 | | | L | | | | | | 3/11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | ľ | | | | | | | 3/ | 12 | | 3/11 | | | | <u></u> | | 5/1 | 1 | 5/1 | 0 | | | 6 | /30 | | 6/2 | 9 | 7/3 | 0 | 7/ | 29 | | | | | | C | 0/17 | 7 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | 4, | /17 | | | | | | | /6 /6 | 6 | 15 | | | 7/1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | 3 | /14 | | | | | | 4/ | 12 | | | | | | | | | | 7/1 | 6 6 | | | | | | | | | Ø 9 | 9/ 1 | lB | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | 7/1 | 6 | 2 | 8 | (10 | | 8/1 3/9 | 0 | <u></u> | 9/ | 2 | | | | | | | | | | | | | | | | | | | | | |
|] | /11 | L Ø | <u>s</u> 1 | 1/10 | 6 | | | | | | 3 | /10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2/1 | 7 | | | | | | | | 2/ | /25 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | <u> 2</u> | 1 | | | | | | <u></u> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | 1 | | | | | | | | 472 | ,.) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | 3/1 | 7 | | | | | ш | 111 | | | | D - | 5/2 | | 5/2 | 1 | | | | | | 5 | 3/2 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | /28 | 8/3 | | | | <u>111</u> | <u>8</u> / | 9/: 26 | 1 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | 612 | | | | | | | 7 | /11 | | | | | | /2: | 2 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | וד וד | '12 '12 | | | 8 | /11 | | 8/1 8/1 | 0 0 | | | 9/ | ' 9 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 5/20 | | | | | | 7/1 7/1 | .0 .0 | | 9 | | 3/9 | 8 8 | /8 /8 | | | ~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~ | 9 <i>1</i> 7 | 7 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 5/20 | 5 d | | | 6/2 | ⊞, 5 € | 6/: | 24 | | | ⊳7 | /24 | | TIT | | | | 0 <i>1</i> 7 | 7 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | 11. | 23 | uu | | | | | 9/8 | | 9/ | /9 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | 5 | /24 | | | | | | | | | | | | | | | | 8/3 | 1 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | 5 | /24 /24 | | | | | | | | | | | | | | | 0 | 8/3 | 1 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | /24 /24 /24 /24 | | | | | | | | | | | | | | | 0 | 8/3 8/3 8/3 | 1 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 8 | /17 | | /31 | 9/1 | 8/3 | | 111 | 111 | H | /29 | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 10/: 10 | 5)/1: | | 10 | /10 | | | | 12 | /5 | | 12/4 | | | | | | | 1/ | 20 |

Kwan On Construction Co. Ltd.

| ID | Task Name | Duration | Start | Finish | | | | | | | 2014 | | | | | | | | |
|----------------|---|--------------------------------|--|---|-----------------------|--------|------|-------------------|---------------|----|---------------|---------------------|--------------|--------------|----------------|-------|-------------|---------|-------------|
| 1 2 | Commence KL/2012/03 construction Section 1: Works within Portion 1 and 3 | 1226 days 1226 days | Thu Sep 19, '13 Thu Sep 19, '13 | 18 Thu Jan 26, '17 Thu Jan 26, '17 | Sep 25 1 8 9/19 | Oct | | Nov 27 3 10 17 | Dec 24 1 8 | | Jan 9 5 12 | | eb 2 9 16 | Ma 5 23 2 | Apr 23 30 6 | 13 20 | May 27 4 | 11 18 2 | Jun 25 1 |
| 3 | Site possession and preparation works Setting out site boundary and site clearance | 14 days 40 days | Thu Sep 19, '13 Thu Oct 3, '13 | Wed Oct 2, '13 Mon Nov 11, '13 | | | 0/2 | | | | | | | | | | | | |
| 5 6 | Initial joint survey Obtain underground utilities plans | 60 days 60 days | Fri Nov 1, '13 Thu Oct 3, '13 | Mon Dec 30, '13 Sun Dec 1, '13 | | 10/3 | 11/1 | | 12/1 | | 12/30 | | | | | | | | |
| 7 8 | Erect hoarding, chain link fence and vehicular gate Works for Northbound of Road D2 | 70 days | Tue Nov 12, '13 Tue Oct 15, '13 | Mon Jan 20, '14 Thu Jan 26, '17 | | 10/15 | 1 | 1/12 | | | | <mark>⊪ 1/20</mark> | | | | | | | |
| | | - | | | | | | | | | | | | | | | | | |
| 9 10 11 | Submission of baseline monitoring for EPD approval Approval of baseline monitoring by EPD Submission / approval of construction materials and delivery of materials and method statements for stormwater drain and sewerage drain | 30 days 30 days 100 days | Mon Oct 7, '13 Wed Nov 6, '13 Tue Jan 21, '14 | Tue Nov 5, '13 Thu Dec 5, '13 Wed Apr 30, '14 | | 10/7 🛯 | 11 | 11/5 | 12 | /5 | 1/21 | | | | | | ⊠-4/3 | 0 | |
| 12 13 | Delivery of materials for stormwater and sewerage drain Install sewerage drain and construct manhole (FMH90_20 to 40 and 50 to 65) | 90 days 80 days | Thu May 1, '14 Wed Jul 30, '14 | Tue Jul 29, '14 Fri Oct 17, '14 | | | | | | | | | | | | 5/1 | | | |
| 14 | Install storm drain and construct manhole (SMH3418 to 3422 and 3423 to 3426) | 90 days | Sat Oct 18, '14 | Thu Jan 15, '15 | | | | | | | | | | | | | | | |
| 15 16 | Diversion of KO ROW Submission of condition survey for work within existing Kai Tak Tunnel | 40 days 80 days | Fri Jan 16, '15 Tue Nov 12, '13 | Tue Feb 24, '15 Thu Jan 30, '14 | | | | 1/12 | | | | | 1/30 | | | | | | |
| 17 | Submission of trial pit records for work within existing Kai Tak Tunnel | 90 days | Fri Jan 31, '14 | Wed Apr 30, '14 | | | | | | | | 1/31 🕇 | | | | | ⊡~4/3 | 0 | |
| 18 | Submission of method statement for work within existing Kai Tak Tunnel | 90 days | Thu May 1, '14 | Tue Jul 29, '14 | | | | | | | | | | | | 5/1 | | | шш |
| 19 20 | Approval for work within existing Kai Tak Tunnel Submission / approval of construction materials and method statements for rising mains | 160 days 80 days | Wed Jul 30, '14 Tue Jan 14, '14 | Mon Jan 5, '15 Thu Apr 3, '14 | | | | | | | 1/14 💿 | | | | <u> </u> | 3 | | | |
| 21 22 | Delivery of materials for rising mains Install 2x500mm dia. HDPE rising main CHA120-CHA180 | 60 days 40 days | Mon Aug 25, '14 Fri Dec 5, '14 | Thu Oct 23, '14 Tue Jan 13, '15 | | | | | | | | | | | | | | | |
| 23 | Breaking up existing concrete slab | 110 days | Tue Jan 6, '15 | Sat Apr 25, '15 | | | | | | | | | | | | | | | |
| 24 | Install 2x500mm dia. HDPE rising main CHA70-100 & CHA180-350 and DC1 | 90 days | Sun Apr 26, '15 | Fri Jul 24, '15 | | | | | | | | | | | | | | | |
| 25 26 | Install 2x500mm dia. HDPE rising main CHA0-CHA70 Install storm drain and construct manhole (SMH3101 to | 90 days 120 days | Sat Jul 25, '15 Sat Jul 25, '15 | Thu Oct 22, '15 Sat Nov 21, '15 | | | | | | | | | | | | | | | |
| 27 | SMH3111 & SMH3401 to 3418)Install FWM CHC250-CHC630 and SWM CHB250-CHB630 | 96 days | Sun Nov 22, '15 | Thu Feb 25, '16 | | | | | | | | | | | | | | | |
| 28 | Construct road gully and gully pipe up to the jointion of D2 & L6 | 100 days | Fri Feb 26, '16 | Sat Jun 4, '16 | | | | | | | | | | | | | | | |
| 29 30 | Construct road kerb up to the jointion of D2 & L6 Construct flexible carriageway up to the jointion of D2 & L6 | 90 days 60 days | Sun Jun 5, '16 Sat Sep 3, '16 | Fri Sep 2, '16 Tue Nov 1, '16 | | | | | | | | | | | | | | | |
| 31 32 | Road marking Install sewerage drain and construct manhole (FMH90_40 to 50) | 7 days 25 days | Wed Nov 2, '16 Tue May 17, '16 | Tue Nov 8, '16 Fri Jun 10, '16 | | | | | | | | | | | | | | | |
| 33 | Install sewerage drain and construct manhole (FMH90_50 to 60) | 25 days | Sat Jun 11, '16 | Tue Jul 5, '16 | | | | | | | | | | | | | | | |
| 34 | Install storm drain and construct manhole (SMH3422 to 3423) | 25 days | Wed Jul 6, '16 | Sat Jul 30, '16 | | | | | | | | | | | | | | | |
| 35 | Install sewerage drain and construct manhole (1P1 to FMH90_20) | 25 days | Sun Jul 31, '16 | Wed Aug 24, '16 | | | | | | | | | | | | | | | |
| 36 | Install FWM CHC630-CHC825 and SWM CHB630-CHB825 | 30 days | Thu Aug 25, '16 | Fri Sep 23, '16 | | | | | | | | | | | | | | | |
| 37 | Construct valve, fire hydrant, air-valve and wash-out chamber for watermain | 30 days | Sat Sep 24, '16 | Sun Oct 23, '16 | | | | | | | | | | | | | | | |
| 38 39 | Pressure test, swabbing, sterilization and connection Construct remaining stormdrain, sewer drain, road gully and gully pipe along D2 | 60 days 35 days | Mon Oct 24, '16 Wed Nov 2, '16 | Thu Dec 22, '16 Tue Dec 6, '16 | | | | | | | | | | | | | | | |
| 40 41 | Construct road kerb Construct flexible carriageway | 16 days 30 days | Wed Dec 7, '16 Fri Dec 23, '16 | Thu Dec 22, '16 Sat Jan 21, '17 | | | | | | | | | | | | | | | |
| 42 43 | Road marking Liaison meeting with UU | 5 days 220 days | Sun Jan 22, '17 Mon Aug 4, '14 | Thu Jan 26, '17 Wed Mar 11, '15 | | | | | | | | | | | | | | | |
| 44 | Installation of utility by the utility undertakers along proposed footpath CH200-400 | 80 days | Mon Mar 21, '16 | Wed Jun 8, '16 | | | | | | | | | | | | | | | |
| 45 46 47 | Construct drainpit and u-channel at footpath Construct footpath and concrete run-in Installation of utility by the utility undertakers along proposed footpath CH400-600 | 40 days 44 days 70 days | Thu Aug 18, '16 Mon Oct 31, '16 Mon Apr 4, '16 | Mon Sep 26, '16 Tue Dec 13, '16 Sun Jun 12, '16 | | | | | | | | | | | | | | | |
| 48 49 | Construct drainpit and u-channel at footpath Construct footpath and concrete run-in | 40 days 40 days | Sun Aug 21, '16 Tue Nov 1, '16 | Thu Sep 29, '16 Sat Dec 10, '16 | | | | | | | | | | | | | | | |
| 50 | Installation of utility by the utility undertakers along proposed footpath CH0-200 | 40 days | Mon Aug 15, '16 | Fri Sep 23, '16 | | | | | | | | | | | | | | | |
| 51 52 | Install irrigation system Construct drainpit and u-channel at footpath | 40 days 50 days | Fri Oct 28, '16 Fri Sep 30, '16 | Tue Dec 6, '16 Fri Nov 18, '16 | | | | | | | | | | | | | | | |
| 53 54 | Construct footpath, planting area and concrete run-in Installation of utility by the utility undertakers along proposed footpath CHA850-960 | 50 days 40 days | Sat Nov 19, '16 Thu Aug 11, '16 | Sat Jan 7, '17 Mon Sep 19, '16 | | | | | | | | | | | | | | | |
| 55 56 | Construct drainpit and u-channel at footpath Construct footpath and concrete run-in | 45 days 60 days | Tue Sep 20, '16 Fri Nov 4, '16 | Thu Nov 3, '16 Mon Jan 2, '17 | | | | | | | | | | | | | | | |
| 57 | Plants delivery for landscaping works | 30 days | Mon Oct 31, '16 | Tue Nov 29, '16 | | | | | | | | | | | | | | | |
| 58 59 | Preparatory works for landscaping works Hydroseeding | 14 days 3 days | Wed Nov 30, '16 Wed Dec 14, '16 | Tue Dec 13, '16 Fri Dec 16, '16 | | | | | | | | | | | | | | | |
| 60 61 62 | Tree and shurb plantingInstall traffic signal at the Junction of Road D2/ Road D3Install traffic signal at the Junction of Road D2/ Slip Road of | 15 days 65 days 65 days | Sun Jan 8, '17 Sat Aug 27, '16 Thu Sep 22, '16 | Sun Jan 22, '17 Sun Oct 30, '16 Fri Nov 25, '16 | | | | | | | | | | | | | | | |
| 63 | Install traffic signal at the Junction of Road D2/ Eastern Access | 65 days | Mon Oct 3, '16 | Tue Dec 6, '16 | | | | | | | | | | | | | | | |
| 64 | Road Construct sewerage drain pipes from FMH120_70 to FMH130_90 | 60 days | Mon Oct 10, '16 | Thu Dec 8, '16 | | | | | | | | | | | | | | | |
| 65 66 | Awaiting for site possession at Portion 3 Installation of utility by the utility undertakers along proposed | 630 days 60 days | Thu Sep 19, '13 Mon Aug 8, '16 | Wed Jun 10, '15 Thu Oct 6, '16 | 9/19 | | | | | | | | | | | | | | |
| 67 | footpath CH0-CHG100 Construct drainpit and u-channel | 50 days | Fri Oct 7, '16 | Fri Nov 25, '16 | | | | | | | | | | | | | | | |
| 68 69 | Install street lighting Installation of lighting system by HyD | 20 days 20 days | Mon Oct 31, '16 Sun Nov 20, '16 | Sat Nov 19, '16 Fri Dec 9, '16 | | | | | | | | | | | | | | | |
| 70 71 | Construct footpath, planting area and concrete run-in Construct stormwater drain and manholes from SMH3426 to | 50 days 40 days | | Sun Jan 8, '17 Tue Sep 13, '16 | | | | | | | | | | | | | | | |
| 71 | Install FWM CHC825-CHC921 and SWM CHB825-CHB920 | 40 days 40 days | Wed Sep 14, '16 | Sun Oct 23, '16 | | | | | | | | | | | | | | | |
| 73 | Construct road gully with pipes | 30 days | Mon Oct 24, '16 | Tue Nov 22, '16 | | | | | | | | | | | | | | | |
| 74 75 | Construct road kerb Construct flexible carriageway | 20 days 40 days | Wed Nov 23, '16 Tue Dec 13, '16 | Mon Dec 12, '16 Sat Jan 21, '17 | | | | | | | | | | | | | | | |
| 76 77 | Road marking Plants delivery for landscaping works | 2 days 30 days | Sun Jan 22, '17 Thu Nov 17, '16 | Mon Jan 23, '17 Fri Dec 16, '16 | | | | | | | | | | | | | | | |
| 78 | Preparatory works for landscaping works Hydroseeding | 14 days 2 days | Sat Dec 17, '16 Mon Jan 9, '17 | Fri Dec 30, '16 Tue Jan 10, '17 | | | | | | | | | | | | | | | |
| 79 80 | Tree and shurb planting | 2 days 10 days | Wed Jan 11, '17 | Fri Jan 20, '17 | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |

Critical tasks Working days Inactive Summary Duration-only Manual Summary Manual Task Non-critical tasks Inactive Milestone Manual Summary Rollup 🔶 Start-only \diamond Commencement Date: 19 September 2013 Completion Date: 2 September 2016 Revised Completion Date: 26 January 2017






Kwan On Construction Co. Ltd.

| ID T | ask Name | Duration | Start | Finish | S | ep 1 8 15 | |)ct | 13/20 | Nov 27 3 | | | Dec | 15 00 | 20 Jar | 1 | 0 10 | Feb | | | Iar 2 9 | 16 2 | Apr | | 3/20 |
|-----------------|--|--------------------------------|---|---|----------|--------------------------|------|-------|--------------|-------------|--------------|-------|----------|-------|-----------|------|--------|------|-----|------|---------------------|-------|-------|--------------|---|
| 1 C 2 | ommence KL/2012/03 construction Section 1: Works within Portion 1 and 3 | 1591 days 1226 days | Thu Sep 19, '13 Thu Sep 19, '13 | Fri Jan 26, '18 Thu Jan 26, '17 | 11 18 25 | 9/19 | 22 2 | 9 6 1 | 13 20 | 21 3 | 10 1 | .7 24 | 1 8 | 15 22 | . 29 | 5 12 | 2 19 2 | 26 2 | 9 1 | 5 23 | 29 | 16 23 | , 30 | 0 13 | 20 |
| 3 | Widening of Existing Footpaths at Sung Wong Toi Road and To Kwa Wan Road | 1226 days | Thu Sep 19, '13 | Thu Jan 26, '17 | | 9/19 🕶 | | | | | | | | | | | | | | | | | ╈ | - | ⊢ |
| 4 5 | Site possession and preparation works Setting out site boundary and site clearance | 21 days 30 days | Thu Sep 19, '13 Thu Oct 10, '13 | Wed Oct 9, '13 Fri Nov 8, '13 | | 9/19 🗖 | 10/: | | 0/9 | | 1 1/8 | ; | | | | | | ון | | | | | | | |
| 6 7 8 | Initial joint survey Obtain underground utilities plans Eract boarding, shoin like fance and vehicular cate | 25 days 60 days | Tue Nov 12, '13 Thu Sep 19, '13 Thu Dec 5, '13 | Fri Dec 6, '13 Sun Nov 17, '13 Sun Feb 2, '14 | | 9/19 🖾 | | | | 11/12 | | 11/17 | 12 | | | | | | | | | | | | |
| 8 9 10 | Erect hoarding, chain link fence and vehicular gate Apply XP for roadworks Approval of TTA drawings | 60 days 210 days 90 days | Thu Dec 5, '13 Mon Nov 11, '13 Mon Nov 18, '13 | Sun Feb 2, 14 Sun Jun 8, '14 Sat Feb 15, '14 | | | | | | 11/11 | 1/18 © | 12/5 | | | | | | | | 2/15 | | | | | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, |
| 11 12 | Liaison meeting with UU Application of tree felling permit | 180 days 210 days | Sun Nov 24, '13 Sat Nov 9, '13 | Thu May 22, '14 Fri Jun 6, '14 | | | | | | | | 4 | | | | | | | | | | | | | |
| 13 14 | Tree felling Site clearance for widening of existing footpath | 30 days 30 days | Sat Jun 7, '14 Mon Jul 7, '14 Wed Aug 6, '14 | Sun Jul 6, '14 Tue Aug 5, '14 Thu Son 4, '14 | | | | | | | | | | | | | | | | | | | | | |
| 15 16 | Awiating for design of mass concrete wall (Additional works) Demolish existing security fence (Additional works) | 30 days 90 days | Wed Aug 6, '14 Fri Sep 5, '14 | Thu Sep 4, '14 Wed Dec 3, '14 | | | | | | | | | | | | | | | | | | | | | |
| 17 18 | Construction of mass concrete wall (Additional works) Backfilling and completion to formation level for widening of | 80 days 40 days | Sun Nov 2, '14 Wed Jan 21, '15 | Tue Jan 20, '15 Sun Mar 1, '15 | | | | | | | | | | | | | | | | | | | | | |
| 19 | existing footpath Installation of utility by the utility undertakers along proposed | 120 days | Tue Mar 3, '15 | Tue Jun 30, '15 | | | | | | | | | | | | | | | | | | | | | |
| 20 | footpath CHD0-100 Install 400mm dia.FWM CHB200-CHB300 & 450mm dia. SWM CHA200-CHA300 | 60 days | Mon Jun 13, '16 | Thu Aug 11, '16 | | | | | | | | | | | | | | | | | | | | | |
| 21 22 | Install street lighting CHD0-100 Construct new footpath | 30 days 80 days | Fri Aug 12, '16 Sun Sep 11, '16 | Sat Sep 10, '16 Tue Nov 29, '16 | | | | | | | | | | | | | | | | | | | | | |
| 23 | Installation of utility by the utility undertakers along proposed footpath CHD100-250 | 88 days | Wed Jul 1, '15 | Sat Sep 26, '15 | | | | | | | | | | | | | | | | | | | | | |
| 24 | Backfilling and compaction to formation level for construction of new footpath Submission / approval of construction materials and method | 60 days | Fri Sep 19, '14 Wed Jan 29, '14 | Mon Nov 17, '14 Sat Mar 29, '14 | | | | | | | | | | | | | 1/29 | | | | | | 3/2 | 0 | |
| 23 | statements for watermains | oo days | wed Jan 29, 14 | Sat Mar 29, 14 | | | | | | | | | | | | | 1/29 | | | | | | 2 3/Z | 9 | |
| 26 | Change of alignment and size of watermains by AECOM (Variation Order issued on 9 Feb 2015) | 220 days | Mon Jul 7, '14 | Wed Feb 11, '15 | | | | | | | | | | | | | | | | | | | | | |
| 27 | Procument and delivery of materials for watermains (Variation Order) | 120 days | Thu Feb 12, '15 | Thu Jun 11, '15 | | | | | | | | | | | | | | | | | | | | | |
| 28 | TTA approval along Sung Wong Toi Road | 50 days | Fri Jun 12, '15 | Fri Jul 31, '15 | | | | | | | | | | | | | | | | | | | | | |
| 29 30 | Install 300mm dia.FWM CHB50-CHB100 & 450mm dia. SWM CHA50-CHA100 Install 300mm dia.FWM CHB100-CHB150 & 450mm dia. SWM | 110 days 115 days | Sat Aug 1, '15 Thu Nov 19, '15 | Wed Nov 18, '15 Sat Mar 12, '16 | | | | | | | | | | | | | | | | | | | | | |
| 31 | CHA100-CHB150 Install 300mm dia.FWM CHB150-CHB200 & 450mm dia. SWM | 100 days | Sun Mar 13, '16 | Mon Jun 20, '16 | | | | | | | | | | | | | | | | | | | | | |
| 32 | CHA150-CHB200 Install 300mm dia. FWM CHB450-CHB565 & 450mm dia. SWM CHA450-CHA565 (excluding CH480 to 500) | 40 days | Fri Sep 30, '16 | Tue Nov 8, '16 | | | | | | | | | | | | | | | | | | | | | |
| 33 | Re-diversion of Gate 7 to the newly constructed carriageway under Section 3 | 10 days | Wed Nov 9, '16 | Fri Nov 18, '16 | | | | | | | | | | | | | | | | | | | | | |
| 34 | Install 300mm dia. FWM CHB480-CHB500 & 450mm dia. SWM CHA480-CHA500 | 15 days | Sat Nov 19, '16 | Sat Dec 3, '16 | | | | | | | | | | | | | | | | | | | | | |
| 35 | Installation of utility by the utility undertakers along proposed footpath CHD270-300 | 10 days | Sun Dec 4, '16 | Tue Dec 13, '16 | | | | | | | | | | | | | | | | | | | | | |
| 36 37 | Install street lighting CHD270-300 Construct new footpath | 10 days 25 days | Wed Dec 14, '16 Sat Dec 24, '16 | Fri Dec 23, '16 Tue Jan 17, '17 | | | | | | | | | | | | | | | | | | | | | |
| 38 | Install 300mm dia. FWM CHB0-CHB50 & 450mm dia. SWM CHA0-CHA50 | 80 days | Fri May 13, '16 | Sun Jul 31, '16 | | | | | | | | | | | | | | | | | | | | | |
| 39 40 41 | Install 800mm dia. Salt water main CHD0-CHD25 Install 800mm dia. Salt water main CHD25-CHD52 Pressure test, swabbing, sterilization and connection | 60 days 60 days 60 days | Wed Jul 20, '16 Mon Sep 19, '16 Fri Nov 18, '16 | Sat Sep 17, '16 Thu Nov 17, '16 Mon Jan 16, '17 | | | | | | | | | | | | | | | | | | | | | |
| 42 | Construct valve, fire hydrant, air-valve and wash-out chambers for watermain | 60 days | Fri Nov 18, '16 | Mon Jan 16, '17 | | | | | | | | | | | | | | | | | | | | | |
| 43 44 | Install irrigation system Construct u-channel and drainpit | 60 days 80 days | Wed Oct 26, '16 Tue Oct 25, '16 | Sat Dec 24, '16 Thu Jan 12, '17 | | | | | | | | | | | | | | | | | | | | | |
| 45 | Application of traffic signal at the Junction of Sung Wong Toi Road / To Kwa Wan Road by AECOM Install traffic signal at the Junction of Sung Wong Toi Road / To | 90 days 60 days | Tue Aug 2, '16 Mon Oct 31, '16 | Sun Oct 30, '16 Thu Dec 29, '16 | | | | | | | | | | | | | | | | | | | | | |
| 47 | Kwa Wan Road Application of traffic signal at the Junction along Sung Wong Toi | 90 days | Tue Aug 9, '16 | Sun Nov 6, '16 | | | | | | | | | | | | | | | | | | | | | |
| 48 | Road by AECOM Install traffic signal at the Junction along Sung Wong Toi Road | 60 days | Mon Nov 7, '16 | Thu Jan 5, '17 | | | | | | | | | | | | | | | | | | | | | |
| 49 | Application for relocation of traffic signal and red light cameras at To Kwa Wan Road and Mok Cheong Street junction by AECOM | 90 days | Wed Jul 20, '16 | Mon Oct 17, '16 | | | | | | | | | | | | | | | | | | | | | |
| 50 | Relocate traffic signal and red light cameras at To Kwa Wan Road | 90 days | Tue Oct 18, '16 | Sun Jan 15, '17 | | | | | | | | | | | | | | | | | | | | | |
| 50 | and Mok Cheong Street junction (additional works to be covered by VO) | 70 days | 140 000 10, 10 | 5un 3an 13, 17 | | | | | | | | | | | | | | | | | | | | | |
| 51 | Install ducting and draw pit for street lighting at N/B of Sung Wong Toi Road | 120 days | Thu Jul 28, '16 | Thu Nov 24, '16 | | | | | | | | | | | | | | | | | | | | | |
| 52 53 | Install street lighting by HyD Demolition of existing street lighting by HyD | 20 days 20 days | Fri Nov 25, '16 Thu Dec 15, '16 | Wed Dec 14, '16 Tue Jan 3, '17 | | | | | | | | | | | | | | | | | | | | | |
| 54 55 | Install 400mm dia.FWM CHB300-CHB450 & 450mm dia. SWM CHA300-CHA450 Install street lighting CHD100-250 | 190 days 20 days | Thu Nov 19, '15 Fri May 27, '16 | Thu May 26, '16 Wed Jun 15, '16 | | | | | | | | | | | | | | | | | | | | | |
| 56 57 | Construct new footpath Construct road gully and gully pipe | 50 days 50 days | Thu Jun 16, '16 Fri Aug 5, '16 | Thu Aug 4, '16 Fri Sep 23, '16 | | | | | | | | | | | | | | | | | | | | | |
| 58 59 | Construct road kerb Construct carriageway at the existing footpath | 30 days 50 days | Sat Sep 24, '16 Mon Oct 24, '16 | Sun Oct 23, '16 Mon Dec 12, '16 | | | | | | | | | | | | | | | | | | | | | |
| 60 61 62 | Erect traffic sign Re-surface existing carriageway Road marking | 50 days 35 days 7 days | Thu Oct 20, '16 Tue Dec 13, '16 Tue Jan 17, '17 | Thu Dec 8, '16 Mon Jan 16, '17 Mon Jan 23, '17 | | | | | | | | | | | | | | | | | | | | | |
| 63 64 | Plants delivery for landscaping works Preparatory works for landscaping works | 30 days 14 days | Sun Nov 27, '16 Tue Dec 27, '16 | Mon Dec 26, '16 Mon Jan 9, '17 | | | | | | | | | | | | | | | | | | | | | |
| 65 66 67 | Hydroseeding Tree and shurb planting | 3 days 7 days | Tue Jan 17, '17 Fri Jan 20, '17 | Thu Jan 19, '17 Thu Jan 26, '17 | | | | | | | | | | | | | | | | | | | | | |
| 68 69 | Construction of Box Culverts B6 Site possession and preparation works | 1155 days 30 days | Thu Sep 19, '13 Thu Sep 19, '13 | Wed Nov 16, '16 Fri Oct 18, '13 | | 9/19 - 9/19 [[| | | D _10 | /18 | | | | | | | | | | | | | ╈ | - | + |
| 70 71 | Initial survey and site clearance Submission for change of construction method by precast box unit for box culverts B6 | 50 days 90 days | Sat Oct 19, '13 Sun Dec 8, '13 | Sat Dec 7, '13 Fri Mar 7, '14 | | | | 10/19 | | | | 12 | 112 8 | /7 | шц | шп | μщ | пш | | ш | <mark>⊡_</mark> 3/" | , | | | |
| 72 | Approval for change of construction method by precast box unit for box culverts B6 | 90 days | Sat Mar 8, '14 | Thu Jun 5, '14 | | | | | | | | | | | | | | | | 3/8 | 3 🏧 | | фиф | щ | ш |
| 73 74 | Plant trial for precast units for box culvert B6 Production of precast units for box culvert B6 (batch 1 - approx. 15 | 30 days 90 days | Fri Jun 6, '14 Sun Jul 6, '14 | Sat Jul 5, '14 Fri Oct 3, '14 | | | | | | | | | | | | | | | | | | | | | |
| 75 | nos.) Production of precast units for box culvert B6 (batch 2 - approx. 15 | 90 days | Sat Oct 4, '14 | Thu Jan 1, '15 | | | | | | | | | | | | | | | | | | | | | |
| 76 | nos.) Production of precast units for box culvert B6 (batch 3 - approx. 15 nos) | 90 days | Fri Jan 2, '15 | Wed Apr 1, '15 | | | | | | | | | | | | | | | | | | | | | |
| 77 | Production of precast units for box culvert B6 (batch 4 - approx. 15 nos) | 90 days | Thu Apr 2, '15 | Tue Jun 30, '15 | | | | | | | | | | | | | | | | | | | | | |
| 78 79 | Delivery of precast unit batch no. 1 Plant mobilization | 30 days 14 days | Sat Oct 4, '14 Mon Oct 13, '14 | Sun Nov 2, '14 Sun Oct 26, '14 | | | | | | | | | | | | | | | | | | | | | |
| 80 | Construct temporary works and excavation to the formation level for box culverts B6 CH50-100 | 90 days | Mon Nov 3, '14 | Sat Jan 31, '15 | | | | | | | | | | | | | | | | | | | | | |
| 81 82 83 | Placing precast unit for box culvert for CH50-100 Soil backfilling works Delivery of precast unit batch no. 2 | 70 days 50 days 30 days | Sun Feb 1, '15 Sun Apr 12, '15 Fri Jan 2, '15 | Sat Apr 11, '15 Sun May 31, '15 Sat Jan 31, '15 | | | | | | | | | | | | | | | | | | | | | |
| 84 | Construct temporary works and excavation to the formation level for box culverts B6 CH100-150 | 90 days | Sun Feb 1, '15 | Fri May 1, '15 | | | | | | | | | | | | | | | | | | | | | |
| 85 86 | Placing precast unit for box culvert for CH100-150 Soil backfilling works | 70 days 50 days | Sat May 2, '15 Sat Jul 11, '15 | Fri Jul 10, '15 Sat Aug 29, '15 | | | | | | | | | | | | | | | | | | | | | |
| 87 88 89 | Diversion of existing sewerage drain Delivery of precast unit batch no. 3 Construct temporary works and excavation to the formation level for | 75 days 30 days 200 days | Sat May 2, '15 Thu Jun 11, '15 Thu Jul 16, '15 | Wed Jul 15, '15 Fri Jul 10, '15 Sun Jan 31, '16 | | | | | | | | | | | | | | | | | | | | | |
| 90 | box culverts B6 CH150-200 Placing precast unit for box culvert for CH150-200 | 200 days | Mon Feb 1, '16 | Thu Aug 18, '16 | | | | | | | | | | | | | | | | | | | | | |
| 91 | Notification of Marine Department for construction of outfall | 40 days | Sat Jul 9, '16 | Wed Aug 17, '16 | | | | | | | | | | | | | | | | | | | | | |
| 92 93 94 | Construction of outfall Delivery of precast unit batch no. 4 Construct temporary works and excavation to the formation level for | 60 days 30 days 30 days | Fri Aug 19, '16 Wed Jul 1, '15 Sat Oct 24, '15 | Mon Oct 17, '16 Thu Jul 30, '15 Sun Nov 22, '15 | | | | | | | | | | | | | | | | | | | | | |
| 94 | box culverts B6 CH0-50 Placing precast unit for box culvert for CH0-50 | 60 days | Mon Nov 23, '15 | Thu Jan 21, '16 | | | | | | | | | | | | | | | | | | | | | |
| 96 97 | Modification of seawall Soil backfilling works | 20 days 10 days | Tue Oct 18, '16 Mon Nov 7, '16 | Sun Nov 6, '16 Wed Nov 16, '16 | | | | | | | | | | | | | | | | | | | | | |
| 98 99 | Demolition of Kowloon East DWFI pumping station | 137 days | Mon Sep 12, '16 | Thu Jan 26, '17 | | | | | | | | | | | | | | | | | | | | | |
| 100 101 | Submission / approval of method statements Demolish super-structure of Kowloon East DWFI pumping station | 20 days 82 days | Tue Aug 23, '16 Mon Sep 12, '16 | Sun Sep 11, '16 Fri Dec 2, '16 | | | | | | | | | | | | | | | | | | | | | |
| | (To be carried out after completion of NPS) | _ | | | | | | | | | | | | | | | | | | | | | | | |
| 102 | Demolish sub-structure of Kowloon East DWFI pumping station (To be carried out after completion of NPS) | 55 days | Sat Dec 3, '16 | Thu Jan 26, '17 | | | | | | | | | | | | | | | | | | | | | |
| 103 104 | Section 1A | 1587 days | Thu Sep 19, '13 | Mon Jan 22, '18 | | 9/19 - | | | | | | | | | | | | | | | | | Щ | \downarrow | \downarrow |
| 104 | Establishment works for Section 1 | 1587 days | Thu Sep 19, 13 Thu Sep 19, '13 | Mon Jan 22, '18 | | 9/19 9/19 [] | | | | | | | | | | | | піш | | | | | шп | шп | ш |
| Í | | | | | | | | | | | | | | | | | | | | | | | | | |

Critical tasks





Duration-only

Start-only

External Tasks

| 2 | | | | | | | | | T | [|
|--|----------|---------------------------|---------|------------|------|----------|-----|--------------|---|------------------|
| /1 | | п | | | | | | | | 24 |
| 1 | <u> </u> | 111 | | | | | | | | 31 |
| | /31 | | | | | | | | | 7 |
| | | | | | | | | | | 14 |
| | | | | | | | | | | 4 2 |
| | | | | | | | | | | 21 |
| | | | | | | 3/ | | | | 28 |
| | | | | | | 13 | | | | 6 |
| | | | | | | | | | | 13 |
| | | ŤT | | | | | /12 | | | 3 20 |
| | | | | | | | , | | | 0 27 |
| | | III. | | | | | | | | 7 |
| | | | | | | | | | | 3 1 |
| | | | | | | | | | | 0 |
| | | | | | | | | | | 17 |
| | | 111 | | | | | | | | 24 |
| | | 111 | | | 5/1 | | | | | 1 |
| | | | | | 13 | | | | | 8 |
| | | | | | | | | | | 15 |
| | | 27 | | | | | | | | 5 22 |
| | | | | | | | | | | 2 2 |
| | | ш | | | | | | 6/1 | | 9 |
| | | ш | | | | | | .3 | | 5 |
| | | | | | | | | | | 12 |
| | | 5/1: | | | | 6 | | | | 19 |
| | | 5 | | | | /20 | | | | 26 |
| | | III | | | | | | | | 3 |
| | | | 7/2 | | | | | | | 1(|
| | | | | | | | | | |) 11 |
| | | 1 | 28 | 8/ | | | | | | 7 2 |
| | | 3/5 | <u></u> | 2 8/ | | | | | | 43 |
| 8 | | 8 | | | | | | | | 1 ′ |
| /19 8/2 | | /4 | | | 1 | | | 8-8 <i>.</i> | | 7 1 |
| 3 | | | | | | | | | | 4 2 |
| | | | | | | | | | | 21 2 |
| 9/1 9/ | | 111 | | | | | | 9/ | | 28 |
| 2 | | | | | 91 | | | 1 | | 4 |
| | | 9/2 | | | 19 | | | 2/ | | 11 |
| (11 | | 24 | | | 2 | 9/3 | | 10 | | 18 |
| | | -9/ | | | 17 | 50 | | | | 25 |
| 1 | | 23 | 1 | | | | | | | 2 |
| 0/1 | | 1 10/ | 0/1 | 1 | | | | | | ç |
| 8 | | 0/2 20 | 8 | | | | | | |) 1 |
| | | 4 | 10 | .0/3 | | | | | | 62 |
| 11 | | 10 | 0/17 | 31 | | | | | | 23 |
| 17 | | /23 | | | 1 | 1/9 | | | | 30 |
| | | | |)/30 | 1/1 | | | | | 6 |
| | | 111/ | |) L/6 | 8 | | | | | 13 |
| 12 | 11 | 27 | 229 | | 11. | 11 | | | | 20 |
| /3 | /16 | 1: | 11 | | 1 | | | 8 | | 27 |
| 3-1: | ř. | 2/1: | 124 | | 2/1 | 1 | | 11/ | | 4 |
| | | | | | 4 | | | 29 | | 1 |
| | | 12/ 2/8 2/2 | | | /24 | 12 | | | | 1 1 |
| | | /12 | | <u></u> | | /13 | | | | 8 2 |
| | | 12. | | 12/. | 12/2 | 5 | | | | 25 |
| | | 1/ 1/ 1/ | | 24 2/2 | | | | | | 1 |
| | ./20 | 17 17 17 | 222 | 3 1 | | | | | | 8 |
| | | 9 | | | | | | | | 15 |
| 29 | | /16 3 1 | | | | | | | | |
| 1/2 | 1/2 | 23 | | | | | | | | |
| 6 | 5 | | | | | | | | | _ |
| 1/26 1/26 | 1/26 | 6 1/23 19 0 1/26 | | | | | | | | ▼ 1/26 ▼ 1/26 |

External Milestone


Kwan On Construction Co. Ltd.

| ID Task Name | Duration | Start | Finish | | | h | 2014 | | Staye 4 | Infrastructure at Former North Master Programme | bois | | | | | 2016 | | | | b017 |
|--|--------------------------------|------------------------------------|--|--|--|---|---|---|---|---|---|--|--|--|---|--|--|--|---|---|
| | | Start | Finish 9 1623 | Jul Aug 23 30 7 14 21 28 4 11 18 25 | Sep Oct 1 8 15 22 29 6 13 20 | Nov Dec J 027 3 10 17 24 1 8 15 22 25 | an Feb Mar 9 5 12 19 26 2 9 16 23 2 9 16 2 | Apr May Jun /3 30 6 13 20 27 4 11 18 25 1 8 | Jul Aug 15 22 29 6 13 20 27 3 10 17 24 | Sep Oct Nov 31 7 14 21 28 5 12 19 26 2 9 16 | Dec Jan Feb 23 30 7 14 21 28 4 11 18 25 1 8 | Mar Apr M 3 15 22 1 8 15 22 29 5 12 19 26 3 | Iay Jun Jul 3 10 17 24 31 7 14 21 28 5 12 19 | Aug Sep Oct 26 2 9 16 23 30 6 13 20 27 4 | Nov Dec 11 18 25 1 8 15 22 29 6 13 20 2 | Jan Feb Mar 3 10 17 24 31 7 14 21 28 6 13 2 | Apr May Jun 20 27 3 10 17 24 1 8 15 22 29 5 | Jul Aug 5 12 19 26 3 10 17 24 31 7 14 21 2 | Sep Oct Nov 8 4 11 18 25 2 9 16 23 30 6 1 | Dec Jan Feb 3 20 27 4 11 18 25 1 8 15 22 29 5 |
| 1 Commence KL/2012/03 construction 2 Section 2: Works within Portion 1 and 4 | 1454 days 1090 days | | Mon Sep 11, '17 Mon Sep 12, '16 | | 9/19 | | | | | | | | | | | | | | 9/12 | |
| 3 Setting out site boundary | | Thu Sep 19, '13 | Fri Oct 18, '13 | | 9/19 | 0/18 | | | | | | | | | | | | | | |
| 4 Obtain underground utilities plans 5 Site clearance | 30 days 30 days | Thu Sep 19, '13 Sat Oct 19, '13 | Fri Oct 18, '13 Sun Nov 17, '13 | | 9/19 | .0/18 11/17 | | | | | | | | | | | | | | |
| 6Initial survey7Erect hoarding, chain link fence and vehicular gate | | Mon Nov 18, '13 Mon Dec 2, '13 | Sun Dec 1, '13 Tue Dec 31, '13 | | | 11/18 | 12/31 | | | | | | | | | | | | | |
| 8 Construction of Road L19 | 1090 days | Thu Sep 19, '13 | Mon Sep 12, '16 | | 9/19 | | | | | | | | | | | | | | 9/12 | |
| 9 Application of XP and TTA for approval 10 Submission / approval of construction materials, temporary works design and method statements for rising mains, stormwater drain and watermains | 315 days 30 days | Fri Sep 20, '13 Wed Nov 20, '13 | Thu Jul 31, '14 Thu Dec 19, '13 | | 9/20 (111111111111111111111111111111111111 | 11/20 | 9 | | | | | | | | | | | | | |
| 11 Delivery of materials 12 Install storm drain from SMH1 to SMH6 and construct manholes | 60 days 80 days | Tue Feb 25, '14 Fri Aug 1, '14 | Fri Apr 25, '14 Sun Oct 19, '14 | | | | 2/25 | 4/25 | 8/1 | | | | | | | | | | | |
| 13 Install sewerage drain from DC2 to FMH7 and construct manholes | 90 days | Mon Oct 20, '14 | Sat Jan 17, '15 | | | | | | | 10/20 | | | | | | | | | | |
| 14 Approval of TTA drawing at Bailey Street 15 Install storm drain from SMH8 to SMH12 and 16 and manholes | | Sun Jan 18, '15 Thu Mar 19, '15 | Wed Mar 18, '15 Sun Aug 30, '15 | | | | | | | | 1/18 | 3/19 | | 8/30 | | | | | | |
| 16 Install storm drain from SMH7 to existing manhole and construct manholes | 60 days | Tue Oct 6, '15 | Fri Dec 4, '15 | | | | | | | | | | | 10/6 | 12/4 | | | | | |
| 17 Inspection pit at Bailey Street for determining the alignment of sewer drain and construct protection concrete layer above existing manholes | 180 days | Thu Mar 19, '15 | Mon Sep 14, '15 | | | | | | | | | 3/19 | | 11111111111111111-9/14 | | | | | | |
| 18 Install sewerage drain from FMH10 to existing manhole and construct manholes (VO) | 195 days | Tue Sep 15, '15 | Sun Mar 27, '16 | | | | | | | | | | | 9/15 | | | III) 3/27 | | | |
| 19 Notification of traffic advice and implementation of TTA at Bailey Street (VO) | | Mon Mar 28, '16 | | | | | | | | | | | | | | 3/2 | 8 | 31 | | |
| 20 Construction of manhole FMH9 and 4 nos. DN600 DI pipes (VO) | | Wed Jun 1, '16 | | | | | | | | | | | | | | | 6/1 | 8/4 | | |
| 21Application of traffic signal at Beiley Street (VO)22Construct road kerb at CHE50-15023Installation of additional street lighting and traffic signals system at Bailey Street (VO) | 180 days 30 days 50 days | | Tue Aug 16, '16 Sat Sep 3, '16 Fri Sep 23, '16 | | | | | | | | | | | | | 2/19 | | 8/5 8/5 | ≅ 9/3 111111111 9/23 | |
| 24Install 200mm dia. Fresh water main CHE50-CHE10025Construct road kerb at CHE50-150 | | Sat Sep 24, '16 Wed Oct 19, '16 | Tue Oct 18, '16 Thu Nov 17, '16 | | | | | | | | | | | | | | | | 9/24 00/18 | □ ↓11/17 |
| 26Construction of road pavement CHE50-15027UU liaison meeting | 35 days 200 days | Fri Nov 18, '16 | Thu Dec 22, '16 Mon Feb 2, '15 | | | | | | 7/18 | | | | | | | | | | 11/18 | |
| 28 Installation of utility by the utility undertakers along proposed footpath CHF50-150 | 43 days | Thu Jul 14, '16 | Thu Aug 25, '16 | | | | | | | | | | | | | | | 7/14 | | |
| 29 Construct footpath 30 Installation of utility by the utility undertakers along proposed footpath CHE50-150 | 42 days | Fri Aug 26, '16 Sun Jul 17, '16 | Sat Sep 24, '16 Sat Aug 27, '16 | | | | | | | | | | | | | | | 8/26 | 8/27 | |
| 31 Construct footpath 32 Installation of utility by the utility undertakers along proposed footpath CHE150-250 | | Sun Aug 28, '16 Fri Jul 15, '16 | | | | | | | | | | | | | | | | 7/15 | 23 | |
| 33 Construct footpath 34 Installation of utility by the utility undertakers along proposed footpath CHF150-250 | 30 days 43 days | Wed Aug 24, '16 Thu Jul 14, '16 | Thu Sep 22, '16 Thu Aug 25, '16 | | | | | | | | | | | | | | | 7/14 | /25 | |
| 35 Construct footpath 36 Installation of utility by the utility undertakers along proposed footpath CHF250-340 | 43 days | | Sat Sep 24, '16 Sat Aug 27, '16 | | | | | | | | | | | | | | | 7/16 | 8/27 | |
| 37 Construct footpath 38 Installation of utility by the utility undertakers along proposed footpath CHE250-340 | | Sun Aug 28, '16 Mon Jul 25, '16 | Mon Sep 26, '16 Tue Aug 23, '16 | | | | | | | | | | | | | | | 8/28 7/25 | 23 9/26 | |
| 39Construct footpath40Installation of utility by the utility undertakers along proposed footpath CHE0-50 | 30 days 30 days | Wed Aug 31, '16 Sat Sep 24, '16 | Thu Sep 29, '16 Sun Oct 23, '16 | | | | | | | | | | | | | | | 8/31 | 9/29 9/24 10/23 | |
| 41 Installation of utility by the utility undertakers along proposed footpath CHF0-50 | 30 days | Sat Sep 24, '16 | Sun Oct 23, '16 | | | | | | | | | | | | | | | | 9/24 10/23 | |
| 42Existing utilities diversion works by the UU43Construct footpath44Application and installation of traffic signal at Beiley Street (VO) | 40 days 20 days 180 days | | Fri Sep 16, '16 Thu Oct 6, '16 Mon Sep 26, '16 | | | | | | | | | | | | | 3 | 31 | 8/8 | 9/16 9/17 10/6 9/26 | |
| 45 Submission of ICE design for jacking pit 10 and 11 46 Construct jacking pit at pit no. 11 | 25 days 125 days | Fri Aug 1, '14 Tue Aug 26, '14 | Mon Aug 25, '14 Sun Dec 28, '14 | | | | | | 8/1 8/26 | 25 | 12/28 | | | | | | | | | |
| 47Submission of ICE design for common pit no. 10 (VO)48Construct common pit at pit no. 10 (VO) | 30 days | Wed Aug 27, '14 Sat Sep 27, '14 | Thu Sep 25, '14 Thu Nov 20, '14 | | | | | | 8/27 | 9/25 | | | | | | | | | | |
| 49 Mobilization of equipment and set up | 10 days | Mon Dec 29, '14 | Wed Jan 7, '15 | | | | | | | | 12/29 11/7 | | | | | | | | | |
| 50Drilling for rising mains from pit 11 to 1051Delivery of rising mains for pit 11 to 10 | | Sat Apr 18, '15 | Fri Apr 17, '15 Tue Jun 16, '15 | | | | | | | | | 4/17 4/18 | 6/16 6/17 | | | | | | | |
| 52Install rising mains from pit 11 and 1053Construct WO chamber at pit no. 11 | 75 days 320 days | Wed Jun 17, '15 Mon Aug 31, '15 | Sun Aug 30, '15 Fri Jul 15, '16 | | | | | | | | | | | 8/30 | | | | 7/15 | | |
| 55Install storm drain from SMH13 to SMH15 and manholes55Install 2x630mm dia. HDPE rising mains from WOC to DC2 (VO) | | Sat Jul 16, '16 | Thu Aug 4, '16 Fri Aug 19, '16 | | | | | | | | | | | 8/31 | | | | 7/16 8/4 | 9 | |
| 56 Install 200mm dia fresh water main CHE200-CHE400 | | Sat Aug 20, '16 | Sun Sep 18, '16 | | | | | | | | | | | | | | | 8/20 | <mark>, , , , , , , , , , , , , , , , , , , </mark> | |
| 57Install NS125 & NS63 salt water main CHE0-CHE10058Pressure test, swabbing,sterilization and connection | | Sat Aug 20, '16 Mon Sep 19, '16 | Tue Sep 13, '16 Tue Oct 18, '16 | | | | | | | | | | | | | | | | 9/19 | |
| 59 Construct addition lay-by (VO) | 25 days | Mon Sep 19, '16 | Thu Oct 13, '16 | | | | | | | | | | | | | | | | 9/19 | |
| 60Construct road kerb61Application of traffic signal at Chi Kiang Street (VO) | | Sun Jun 5, '16 | Wed Oct 26, '16 Sun Oct 2, '16 | | | | | | | | | | | | | | 6(5 🖾 | | 10/14 00000 10/26 | |
| 62Installation of traffic signals at Chi Kiang Street (VO)63Construct flexible carriageway | | Thu Oct 27, '16 Sat Nov 26, '16 | Fri Nov 25, '16 Tue Dec 20, '16 | | | | | | | | | | | | | | | | | 11/25 26 000000000000000000000000000000000000 |
| 64 Installation of street lighting by HyD 65 Road marking | 30 days | Fri Oct 14, '16 Wed Dec 21, '16 | Sat Nov 12, '16 Thu Dec 22, '16 | | | | | | | | | | | | | | | | 10/14 | 11/12 |
| 66 Relocate existing directional sign | 30 days | Thu Sep 22, '16 | Fri Oct 21, '16 | | | | | | | | | | | | | | | | 9/22 | |
| 67Construct footpath and planting area and irrigation system68Plants delivery for landscaping works | 20 days 30 days | Thu Nov 3, '16 | Fri Dec 2, '16 | | | | | | | | | | | | | | | | 10/28 11/3 | 12/2 |
| 69Preparatory works for landscaping works70Hydroseeding | 1 day | Sat Dec 3, '16 Thu Dec 15, '16 | Thu Dec 15, '16 | | | | | | | | | | | | | | | | | 12/13 12/14 12/14 12/15 |
| 71 Tree and shurb planting 72 | | Fri Dec 16, '16 | | | | | | | | | | | | | | | | | | 12/16 3 12/18 |
| 73 Section 2A 74 Establishment works for Section 2 | | Thu Sep 19, '13 Thu Sep 19, '13 | Mon Sep 11, '17 Mon Sep 11, '17 | | 9/19 9/19 | | | | | | | | | | | | | | | |

| | Critical tasks | Working days | ¢ — ——————————————————————————————————— | Inactive Summary | | Duration-only | | Manual Summa |
|--|--------------------|--------------------|--|------------------|------------|-----------------------|---|--------------|
| | Non-critical tasks | Inactive Milestone | | Manual Task | \diamond | Manual Summary Rollup | • | Start-only |
| Commencement Date: 19 September Completion Date: 5 May 2016 | er 2013 | | | | | | | |

Revised Completion Date: 12 September 2016

KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area



| nmary | Finish-only | ~ | External Milestone | |
|-------|--------------------|----------|--------------------|--|
| | External Tasks | \$ | | |
| | | | | |


Rev .15 Page 2a

| Image: Installation of XP and TTA for approvalImage: Image: I |
|---|
| 3Setting out site boundary30 daysThu Sep 19, '13Fri Oct 18, '134Obtain underground utilities plans30 daysThu Sep 19, '13Fri Oct 18, '135Site clearance30 daysSat Oct 19, '13Sun Nov 17, '136Initial survey14 daysMon Nov 18, '13Sun Dec 1, '137Erect hoarding, chain link fence and vehicular gate30 daysSat Oct 19, '13Tue Dec 31, '138Installation of rising main along To Kwa Wan Road1060 daysSat Oct 19, '13Mon Sep 12, '169Application of XP and TTA for approval210 daysSat Oct 19, '13Fri May 16, '1410Submission / approval of method statement, temporary works design100 daysSat Dec 28, '13Sun Apr 6, '1411Procurement of HDPE pipes and fittings80 daysThu Jan 22, '15Sat Apr 11, '1513Inspection pits at pit no. 5, 6, 7, 9, 10 and 11 for determining the14 daysSat May 17, '14Fri May 30, '14 |
| 4Obtain underground utilities plans30 daysThu Sep 19, '13Fri Oct 18, '135Site clearance30 daysSat Oct 19, '13Sun Nov 17, '136Initial survey14 daysMon Nov 18, '13Sun Dec 1, '137Erect hoarding, chain link fence and vehicular gate30 daysMon Dec 2, '13Tue Dec 31, '138Installation of rising main along To Kwa Wan Road1060 daysSat Oct 19, '13Fri May 16, '149Application of XP and TTA for approval210 daysSat Oct 19, '13Sun Apr 6, '1410Submission / approval of method statement, temporary works design100 daysSat Dec 28, '13Sun Apr 6, '1411Procurement of HDPE pipes and fittings80 daysThu Jan 22, '15Sat Apr 11, '1513Inspection pits at pit no. 5, 6, 7, 9, 10 and 11 for determining the14 daysSat May 17, '14Fri May 30, '14 |
| Initial survey 14 days Mon Nov 18, '13 Sun Dec 1, '13 Erect hoarding, chain link fence and vehicular gate 30 days Mon Dec 2, '13 Tue Dec 31, '13 Installation of rising main along To Kwa Wan Road 1060 days Sat Oct 19, '13 Mon Sep 12, '16 Application of XP and TTA for approval 210 days Sat Oct 19, '13 Fri May 16, '14 Submission / approval of method statement, temporary works design 100 days Sat Dec 28, '13 Sun Dec 21, '14 Procurement of HDPE pipes and fittings 80 days Fri Oct 3, '14 Sun Dec 21, '14 Procurement of special fittings 80 days Thu Jan 22, '15 Sat Apr 11, '15 Inspection pits at pit no. 5, 6, 7, 9, 10 and 11 for determining the 14 days Sat May 17, '14 Fri May 30, '14 |
| Installation of rising main along To Kwa Wan Road1060 daysSat Oct 19, '13Mon Sep 12, '16Application of XP and TTA for approval210 daysSat Oct 19, '13Fri May 16, '14Submission / approval of method statement, temporary works design100 daysSat Dec 28, '13Sun Apr 6, '14Procurement of HDPE pipes and fittings80 daysFri Oct 3, '14Sun Dec 21, '14Procurement of special fittings80 daysThu Jan 22, '15Sat Apr 11, '15Inspection pits at pit no. 5, 6, 7, 9, 10 and 11 for determining the14 daysSat May 17, '14Fri May 30, '14 |
| Application of XP and TTA for approval210 daysSat Oct 19, '13Fri May 16, '14Submission / approval of method statement, temporary works design100 daysSat Dec 28, '13Sun Apr 6, '14Procurement of HDPE pipes and fittings80 daysFri Oct 3, '14Sun Dec 21, '14Procurement of special fittings80 daysThu Jan 22, '15Sat Apr 11, '15Inspection pits at pit no. 5, 6, 7, 9, 10 and 11 for determining the14 daysSat May 17, '14Fri May 30, '14 |
| Submission / approval of method statement, temporary works design100 daysSat Dec 28, '13Sun Apr 6, '14Procurement of HDPE pipes and fittings80 daysFri Oct 3, '14Sun Dec 21, '14Procurement of special fittings80 daysThu Jan 22, '15Sat Apr 11, '15Inspection pits at pit no. 5, 6, 7, 9, 10 and 11 for determining the14 daysSat May 17, '14Fri May 30, '14 |
| Procurement of special fittings80 daysThu Jan 22, '15Sat Apr 11, '15Inspection pits at pit no. 5, 6, 7, 9, 10 and 11 for determining the14 daysSat May 17, '14Fri May 30, '14 |
| Inspection pits at pit no. 5, 6, 7, 9, 10 and 11 for determining the 14 days Sat May 17, '14 Fri May 30, '14 |
| alignment of riging mains |
| alignment of rising mains. Allow for utilities diversion works by the UU at pit no. 5, 6, 7, 9, 10 21 days Sat May 31, '14 |
| and 11 Construct common pit at pit no.5 and 9 40 days Sat Jun 21, '14 Wed Jul 30, '14 |
| Handover common pit 5 and 9 for HKCG works35 daysThu Jul 31, '14Wed Sep 3, '14Construct common pit at pit no. 690 daysFri Aug 15, '14Wed Nov 12, '14 |
| BConstruct common pit at pit no. 7275 daysThu Aug 21, '14Fri May 22, '15DConstruct common pit at pit no. 1055 daysSat Sep 27, '14Thu Nov 20, '14 |
| Construct jacking pit at pit no. 11 130 days Mon Sep 1, '14 Thu Jan 8, '15 |
| Mobilization of equipment and set up at Pit 744 daysTue Oct 14, '14Wed Nov 26, '14Drilling for gas mains from pit 9 to 7 by HKCG247 daysThu Nov 27, '14Fri Jul 31, '15 |
| Install gas mains from pit 9 to 7 by HKCG140 daysSat Aug 1, '15Fri Dec 18, '15Bacfilling and handback pit 7 to KO16 daysSat Dec 19, '15Sun Jan 3, '16 |
| Bacfilling and handback pit 9 to KO 37 days Sun Dec 27, '15 Mon Feb 1, '16 |
| Rectification works by HKCG at Pit 9 66 days Tue Feb 2, '16 Thu Apr 7, '16 DSD contractor repair works near Pit 9 14 days Mon Jan 4, '16 Sun Jan 17, '16 |
| Mobilization of equipment and set up at pit 930 daysFri Apr 8, '16Sat May 7, '16Drilling for rising mains from pit 9 to 7 (use DN1350 TBM and220 daysSun May 8, '16Tue Dec 13, '16 |
| DN1650 steel sleeve pipe) (Rock head) |
| Install rising mains (HDPE - 3m long) from pit 9 to 7 120 days Wed Dec 28, '16 Wed Apr 26, '17 |
| Procument of HDPE fittings and install rising mains at pit 7 and 9 40 days Thu Apr 27, '17 Mon Jun 5, '17 |
| Mobilization of equipment and set up at pit 1030 daysFri Nov 25, '16Sat Dec 24, '16Drilling for rising mains from pit 10 to 9 (Boulder head)60 daysWed Dec 28, '16Sat Feb 25, '17 |
| Demobilization of equipment at Pit 10 20 days Sun Feb 26, '17 Fri Mar 17, '17 |
| Install rising mains from pit 10 and 930 daysSat Mar 18, '17Sun Apr 16, '17Procument of HDPE fittings and install rising mains at pit 1030 daysMon Apr 17, '17Tue May 16, '17 |
| Mobilization of equipment and set up at pit 6 45 days Wed Dec 2, '15 Fri Jan 15, '16 Drilling for rising mains from pit 6 to 7 (Rock Head) 45 days Sat Jan 16, '16 Mon Feb 29, '16 |
| Install rising mains from pit 6 to 7 30 days Fri May 6, '16 Sat Jun 4, '16 |
| Procument of HDPE fittings and install rising mains at pit 625 daysSat Dec 17, '16Tue Jan 10, '17Reinstatement of pit 625 daysWed Jan 11, '17Sat Feb 4, '17 |
| Drilling for gas mains from pit 5 to 6 by HKCG110 daysSun Aug 24, '14Thu Dec 11, '14Install gas mains from pit 5 and 6 by HKCG65 daysFri Dec 12, '14Sat Feb 14, '15 |
| Mobilization of equipment and set up at Pit 10 21 days Sun Jul 12, '15 Sat Aug 1, '15 |
| Drilling for gas mains from pit 10 to 9 by HKCG30 daysSun Aug 2, '15Mon Aug 31, '15Demobilization of equipment at Pit 107 daysTue Sep 1, '15Mon Sep 7, '15 |
| BInstall gas mains from pit 10 and 9 by HKCG120 daysTue Sep 8, '15Tue Jan 5, '16DRiser installation at pit 1020 daysWed Jan 6, '16Mon Jan 25, '16 |
| 0 Gas pipe Connection 20 days Tue Jan 26, '16 Sun Feb 14, '16 |
| 1 Bacfilling and handback pit 10 to KO 30 days Mon Feb 15, '16 Tue Mar 15, '16 2 Mobilization of equipment and set up at Pit 6 by HKCG 14 days Tue Jul 7, '15 Mon Jul 20, '15 |
| 3 Drilling for gas mains from pit 6 to 7 by HKCG 18 days Tue Jul 21, '15 Fri Aug 7, '15 4 Demobilization of equipment at Pit 6 & 7 35 days Sat Aug 8, '15 Fri Sep 11, '15 |
| 5 Install gas mains from pit 6 and 7 by HKCG 30 days Sat Sep 12, '15 Sun Oct 11, '15 |
| Gas pipe testing 28 days Mon Oct 26, '15 Sun Nov 22, '15 |
| Gas pipe Connection7 daysMon Nov 23, '15Sun Nov 29, '15Bacfilling and handback pit 6 to KO46 daysTue Mar 1, '16Fri Apr 15, '16 |
| Bacfilling and handback pit 7 to KO51 daysTue Mar 1, '16Wed Apr 20, '16Backfilling to the formation level for KO works at pit no. 514 daysSun Feb 15, '15Sat Feb 28, '15 |
| Mobilization of equipment and set up at Pit 5 25 days Wed Mar 11, '15 Sat Apr 4, '15 |
| Drilling for rising mains from pit 5 to 6 (Boulder head)65 daysThu Apr 16, '15Fri Jun 19, '15Demobilization of equipment at pit 515 daysSat Jun 20, '15Sat Jul 4, '15 |
| 5Handover common pit 6 for HKCG works2 daysSun Jul 5, '15Mon Jul 6, '156Install rising mains from pit 5 and 640 daysThu May 12, '16Mon Jun 20, '16 |
| Mobilization of equipment and set up at pit 5 28 days Fri Aug 14, '15 Thu Sep 10, '15 |
| Drilling for rising mains from pit 5 to 4 (Rock head)90 daysSat Sep 26, '15Thu Dec 24, '15Demobilization of equipment at Pit 4 and 514 daysFri Dec 25, '15Thu Jan 7, '16Install rising mains from pit 5 to 460 daysSat Jun 25, '16Tue Aug 23, '16 |
| Install rising mains from pit 5 to 460 daysSat Jun 25, '16Tue Aug 23, '16Construct wash-out chamber at pit no.545 daysWed Aug 24, '16Fri Oct 7, '16 |
| Inspection pits at pit no. 3 and 4 for determining the alignment of 40 days Sat Oct 11, '14 Wed Nov 19, '14 |
| rising mains. Allow for utilities diversion works by the UU at pit no. 3 and 4 if 65 days Thu Nov 20, '14 Fri Jan 23, '15 |
| necessary Construct jacking pit no. 4 190 days Fri Apr 3, '15 Fri Oct 9, '15 |
| Revised TTA at Pit 4 for TMLG approval and implementation of 30 days Wed Mar 9, '16 Thu Apr 7, '16 TTA |
| Mobilization of equipment and set up at pit 4 42 days Fri Apr 8, '16 Thu May 19, '16 |
| Install rising mains (HDPE - 4m long) from pit 4 to 2 80 days Sun Jan 15, '17 Tue Apr 4, '17 |
| Procument of HDPE fittings and install rising mains at pit 2 and 4 30 days Wed Apr 5, '17 Thu May 4, '17 |
| Mobilization of equipment and set up10 daysFri Jan 9, '15Sun Jan 18, '15Drilling for rising mains from pit 11 to 10100 daysMon Jan 19, '15Tue Apr 28, '15 |
| Install rising mains from pit 11 and 10 110 days Wed Apr 29, '15 Sun Aug 16, '15 |
| Inspection pits at pit no. 2 for determining the alignment of rising 10 days Sat Nov 15, '14 Mon Nov 24, '14 mains. |
| Inspection pits at pit no. 1 for determining the alignment of rising 60 days Tue Nov 25, '14 Fri Jan 23, '15 mains. |
| DSD's Construction of Works 90 days Sat Jan 24, '15 Thu Apr 23, '15 |
| Allow for utilities diversion works by the UU at pit no. 2 220 days Tue May 5, '15 Thu Dec 10, '15 |
| Construct receiving pit no. 240 daysFri Mar 18, '16Tue Apr 26, '16Remove existing EMSD hoarding70 daysSat Jan 24, '15Fri Apr 3, '15 |
| Roadworks advice approved by RMO 30 days Sat Apr 4, '15 Sun May 3, '15 Allow for utilities diversion works by the UU at pit no. 1 205 days Mon May 4, '15 Tue Nov 24, '15 |
| Construct jacking pit no. 1140 daysWed Nov 25, '15Tue Apr 12, '16 |
| Mobilization of equipment and set up38 daysWed Apr 13, '16Fri May 20, '16Drilling for rising mains from pit 1 to 2 (Boulder head)70 daysSat May 21, '16Fri Jul 29, '16 |
| Install rising mains from pit 1 to 2 and pit 1 40 days Mon Sep 12, '16 Fri Oct 21, '16 |
| Pit reinstatement at pit 1 20 days Tue Feb 14, '17 Sun Mar 5, '17 |
| Demobilization of equipment at Pit 114 daysSat Jul 30, '16Fri Aug 12, '16Install rising mains from NPS to pit 130 daysSat Aug 13, '16Sun Sep 11, '16 |
| 0 CCTV inspection to completed pipeline 21 days Tue Jun 6, '17 Mon Jun 26, '17 |
| D1 Pressure test 30 days Tue Jun 27, '17 Wed Jul 26, '17 D2 Road reinstatement at pit 7, 9 and 10 30 days Thu Jul 27, '17 Fri Aug 25, '17 |

.....

Commencement Date: 19 September 2013 Completion Date: 5 May 2016 Revised Completion Date: 12 September 2016





| Start-only | | External Tasks | |
|-------------|---------|--------------------|--|
| Finish-only | | External Milestone | |
| | | | |

| | | | | | | | | | Stage 4 Infrastructure at Fo Master Prog | rmer North Apron Area | | | | | | | |
|---|--------------------------------|---|---|---|---------|--|--|-------------|---|----------------------------|--|------------------------|---|---------------------------|-----------|-------------------|---|
| ID Task Name | Duration | Start | Finish | September 2013 September 1 Novem | iber 1 | January 2014 January 1 2/22 1/19 | May 2014 March 1 May 1 2/16 3/16 4/13 5/11 6 | July 1 | September 2014 September 1 N | Januar ovember 1 Januar | y 1 Mar | | September 2015 September 1 November 1 8/2 8/30 9/27 10/25 11/22 | January 2016 January 1 | March 1 | May 2016 May 1 | July 1 September 1 |
| 1 Commence KL/2012/03 construction 2 Section 3: Works within Portion 1 | 1336 days 972 days | Thu Sep 19, '13 Thu Sep 19, '13 | 3 Tue May 16, '17 | 9/1 9/29 10/27 9/19 | 11/24 1 | | 2/16 3/16 4/13 5/11 6 | 5/8 7/6 8/3 | 8/31 9/28 1 | 0/26 11/23 12/21 | 1/18 2/15 | 3/15 4/12 5/10 6/7 7/5 | | | 2/14 3/13 | | 3 6/5 7/3 7/31 8/28 9/25 5/17 |
| 3 Works for Part of Road D2 | 972 days | Thu Sep 19, '13 | 3 Tue May 17, '16 | 9/19 | | | | | | | | | | | | | 5/17 |
| 4 Site possession and preparation works 5 Site clearance and setting out site boundary 6 Apply XP for roadworks at junction of SWTR and TKWR and TTA approval | 15 days 20 days 210 days | Thu Sep 19, '13 Fri Oct 4, '13 Sun Nov 3, '13 | 3 Wed Oct 23, '13 | 9/19 10/ 3 10/4 10/23 11/3 | | | 5/31 | | | | | | | | | | |
| 7 Submission of baseline monitoring for EPD approval 8 Approval of baseline monitoring by EPD | 25 days 25 days | Mon Oct 7, '13 Fri Nov 1, '13 | 3 Thu Oct 31, '13 3 Mon Nov 25, '13 | 10/7 | 11/25 | | | | | | | | | | | | |
| 9 Submission / approval of construction materials and method statements for sewerage drain | 55 days | | Wed Nov 27, '13 | 10/4 | 11/27 | | | | | | | | | | | | |
| 10 Construct jacking / receiving pits for 2x750mm dia. Concrete pipes from FMH120_60 to 70 by trenchless method | 120 days | Thu Nov 28, '13 | 3 Thu Mar 27, '14 | 11 | 1/28 | | 3/27 | | | | | | | | | | |
| 11 Delivery of materials for sewerage drain 12 Mobilization of pipe jacking machine and setup 13 Drilling and installation of concrete pipe for 2x750mm dia. | 60 days 30 days 90 days | Fri Jan 24, '14 Fri Mar 28, '14 Sun Apr 27, '14 | 4 Sat Apr 26, '14 | | | 1/2 | 3/24 3/28 4/26 4/27 4/26 | 7/25م | | | | | | | | | |
| 14 Construct sewerage drain and construct manholes from FMH120_30 to 40 | 80 days | | 4 Mon Oct 13, '14 | | | | | 7/26 | 10/13 | | | | | | | | |
| 15 Construct manholes FMH120_60 and 70 16 Removal of existing hoarding 17 Approval of TTA and implementation of TTA along SWTR and TKWR | 60 days 50 days 30 days | Tue Oct 14, '14 Sat Dec 13, '14 Sun Feb 1, '15 | 4 Sat Jan 31, '15 | | | | | | 10/14 | | 2/1 000000000000000000000000000000000000 | 2 | | | | | |
| 18 Removal of existing security fence 19 Install storm drain from SMH2501 to 2503 and construct | 20 days 30 days | Tue Mar 3, '15 Mon Mar 23, '15 | 5 Sun Mar 22, '15 5 Tue Apr 21, '15 | | | | | | | | 3/3 | 3/22 | | | | | |
| 20 Completion of CLP works (Portion B) (width of occupied areas at | | | 4 Wed Apr 15, '15 | | | | 4/3 6 | | | | | 4/15 | | | | | |
| northbound of D2 = approx. 20m) 21 Installation of sheetpiling for CP3P3 1061-1115 | | Sun Jan 11, '15 | | | | | | | | 1/1 1) | | | | | | | |
| Installation of waling and excavation to formation level for CP3P3 1061-1115 Construct DCS system at CP3P3 1061-1115 Trench backfilling at CP3P3 1061-1115 and removal of sheet | 175 days | Wed Feb 25, '15 Wed Apr 22, '15 Wed Oct 14, '15 | | | | | | | | | 2/25 | 4/22 | 10/13 10/14 | | | | |
| piles 25 Install storm drain from SMH2202 to 2204 and construct | | | 5 Wed Jul 29, '15 | | | | | | | | | 5/31 | 7/29 | | | | |
| manholes 26 Install storm drain from SMH3110 to3112 & 3113 to 3115 and construct manholes | 90 days | Sun Jun 7, '15 | 5 Fri Sep 4, '15 | | | | | | | | | 6/7 | 9/4 | | | | |
| 27 Construct sewerage drain and construct manholes from DC1 to FMH120_30 | 50 days | Sun Sep 6, '15 | 5 Sun Oct 25, '15 | | | | | | | | | | 9/6 | | | | |
| 28 Install storm drain from SMH3112 to 3113 and construct manholes | 50 days | Mon Oct 26, '15 | 5 Mon Dec 14, '15 | | | | | | | | | | 10/26 | 14 | | | |
| 29 Install water main and wash-out chamber CHB200-CHB280 and CHC200-CHC280 | | | 5 Sun Mar 13, '16 | | | | | | | | | | 12/15 | | 3/13 | | |
| 30 Installation of utility by the utility undertakers at the junction of the realigned DLO ROW | | | 5 Mon Mar 28, '16 | | | | | | | | | | | | 3/14 | | |
| 31 Install sewer drain from FMH120_10 to 20 32 Construct additional manhole FMH120_15 (VO) 33 Modification of newly constructed sewer manholes and associated drain pipes for DC1 | 40 days | Fri May 13, '16 | 5 Thu May 12, '16 5 Tue Jun 21, '16 5 Mon Jun 20, '16 | | | | | | | | | | | | 3/29 📩 | 5/13 | |
| 34 Construct flexible carriageway at the junction of realigned DLO ROW including wearing course | 45 days | Wed Jun 22, '16 | 5 Fri Aug 5, '16 | | | | | | | | | | | | | | 6/22 |
| Road marking Install traffic signal at the Junction of Road D2/ Western Access Road | | Sat Aug 6, '16 Sun Jun 26, '16 | | | | | | | | | | | | | | | 8/6 - 8/6 6/26 - 7/15 |
| 37 Re-diversion of DLO ROW 38 Install water main CHB170-CHB200 and CHC170-CHC200 | | | 5 Mon Aug 8, '16 5 Tue Aug 23, '16 | | | | | | | | | | | | | | 8/7 8/8 8/9 8/23 |
| 39 Construct road gully and gully pipe 40 Construct road kerb | 15 days | | 5 Thu Sep 22, '16 | | | | | | | | | | | | | | 8/24 9/7 9/8 9/22 9/8 9/27 |
| 41 Construct flexible carriageway 42 Installation of utility by the utility undertakers along proposed footpath CH730-750 | 20 days 15 days | | 5 Tue Sep 27, '16 5 Tue Aug 23, '16 | | | | | | | | | | | | | | 9/8 (1111) 9/27 8/9 (1112) 8/23 |
| 43 Construct u-channel and footpath 44 Landscaping works | 35 days 3 days | Wed Aug 24, '16 Wed Sep 28, '16 | 5 Tue Sep 27, '16 5 Fri Sep 30, '16 | | | | | | | | | | | | | | 8/24 9/27 9/28 9/30 |
| 45 Construct sewerage drain and construct manholes from FMH120_40 to 60 | | Fri Nov 13, '15 | 5 Fri Dec 4, '15 | | | | | | | | | | 11/13 | | | | |
| 46 Proposed sewerage drain from FMH120_50 to 60 clash with CLP as-constructed CLP tunnel. Revised construction details was instructed by the Engineer on 30 Dec 15 | 30 days | Sat Dec 5, '15 | 5 Sun Jan 3, '16 | | | | | | | | | | | 1/3 | | | |
| 47Construct additional manhole FMH120_55 (VO)48Construct sewerage drain from FMH120_50 to 55 to 60 | 60 days 30 days | | 5 Sat Apr 2, '16 | | | | | | | | | | | 1/4 | 3/3 | <u>4</u> /2 | |
| Install storm drain from SMH3117 to SMH2304 Install storm drain from SMH3115 to 3117a and construct manholes | 55 days 25 days | Sun Apr 3, '16 Sat May 28, '16 | | | | | | | | | | | | | 4/3 | 5/2 | ID-5/27 3 6/21 |
| 51 Install water main CHB0-CHB170 and CHC0-CHC170 52 Construct road gully and gully pipe | 25 days 50 days | Sat May 28, '16 Sat May 28, '16 | | | | | | | | | | | | | | 5/2 | 3 6/21 3 000000000000000000000000000000000000 |
| 53 Construct road kerb 54 Install irrigation system | 30 days 30 days | Sun Jul 17, '16 Tue Aug 16, '16 | 5 Mon Aug 15, '16 5 Wed Sep 14, '16 | | | | | | | | | | | | | | 7/17 8/15 8/16 9/14 |
| 55 Installation of lighting system by HyD 56 Construct flexible carriageway 57 Planting works | 20 days 50 days 5 days | Tue Aug 16, '16 Tue Aug 16, '16 Wed Oct 5, '16 | 5 Tue Oct 4, '16 | | | | | | | | | | | | | | 8/16 9/4 8/16 10/4 10/5 10/9 |
| 57 Planting works 58 Liaison meeting with UU 59 Installation of utility by the utility undertakers along proposed | 270 days 52 days | Thu May 8, '14 | 4 Sun Feb 1, '15 | | | | 5/8 | | | | 2/1 | | | | | | 7/3 |
| footpath CH550-730 Construct planting area, u-channel and footpath Landscaping works Installation of utility by the utility undertakers along proposed | 30 days 3 days | Wed Aug 24, '16 Fri Sep 23, '16 | | | | | | | | | | | | | | | 8/24 9/22 9/23 9/25 |
| 62 Installation of utility by the utility undertakers along proposed footpath CH750-810 63 Construct planting area, u-channel and footpath | | Wed Aug 17, '16 | | | | | | | | | | | | | | | 7/3 8/16 8/17 9/25 |
| 64 CLP T-junction at Portion C 65 Installation of utility by the utility undertakers along proposed footpath CHA820-850 | 388 days 30 days | Thu Oct 9, '14 Sun Nov 1, '15 | 4 Sat Oct 31, '15 5 Mon Nov 30, '15 | | | | | | 10/9 | | | | | | | | |
| 66 Submission on method statement for DWFI for DSD approval | 20 days | | 5 Fri Oct 23, '15 | | | | | | | | | | 10/4 | | | | |
| 67 Awaiting for construction details for re-construction of box culvert 68 Reconstruction of existing box culvert DWFI (VO) | | | 5 Wed Jan 13, '16 5 Wed Jun 1, '16 | | | | | | | | | | 12/2 | 1/14 | | | |
| 69 Construct sewer drain from box culvert to FMH140_10 and manhole | 70 days | Thu Jun 2, '16 | 5 Wed Aug 10, '16 | | | | | | | | | | | | | | 5/2 000000000000000000000000000000000000 |
| 70 Install FWM CHC1-0 to 50 & SWM CHF2-0 to 50 (VO 35A) | | | 5 Fri Sep 9, '16 | | | | | | | | | | | | | | 8/11 9/9 |
| 71 Installation of utility by the utility undertakers along proposed footpath CHA820-850 72 Construct planting area u-channel and footpath | | | 5 Mon Sep 19, '16 | | | | | | | | | | | | | | 9/10 9/19 |
| 72 Construct planting area, u-channel and footpath 73 | | | 5 Sun Oct 9, '16 3 Tue May 16, '17 | 9/19 | | | | | | | | | | | | | 9/20 |
| 75 Establishment works for Section 3 76 | 1336 days | Thu Sep 19, '13 | 3 Tue May 16, '17 | 9/19 00000000000000000000000000000000000 | | | | | | | | | | | | | |
| 77Section 478Perservation and preotection of trees within Portions 1 to 4 | | Thu Sep 19, '13 Thu Sep 19, '13 | | 9/19 9/19 | | | | | | | | | | | | | ····································· |
| | | | | | | | | | | | | | | | | | |

| | Critical tasks | Working days | ÷ | Inactive Summary | | Duration-only | | Manual Sum |
|----------|--------------------|--------------------|---|------------------|------------|-----------------------|---|------------|
| | Non-critical tasks | Inactive Milestone | | Manual Task | \diamond | Manual Summary Rollup | • | Start-only |
| ection 3 | or 2013 | | | | | | | |

| KL/2012/03 |
|---|
| Kai Tak Development - |
| Stage 4 Infrastructure at Former North Apron Area |
| • |

 mmary
 Finish-only
 External Milestone


 External Tasks
 Image: Alternal Milestone

Rev .15 Page 3 Kwan On Construction Co. Ltd.

| | | | | | | | | | | | | | Stage 4 Infrast | | | pron Area | | | | | | | | |
|----------|--|----------------------|------------------------------------|------------------------------------|----------|------------|-------------------------|------|---------|-------------------|--------|---|-------------------------------|----------------|--------------|---------------------------|---------|------|------|--------|---|-------------------------------|---------|----------|
| ID | Task Name | Duration | Start | Finish | | November 1 | January 20 January 1 | | March 1 | May 2014 May 1 | July 1 | | September 2014 September 1 | Master Program | 1 | January 2015 January 1 | March 1 | May | | July 1 | | September 2015 September 1 | Novembe | |
| 1 | Commence KL/2012/03 construction | 1093 days | Thu Sep 19, '13 | Thu Sep 15, '16 | 5 | 27 24 | 22 | 19 | 16 16 | 13 11 | | 6 | 3 31 28 | 26 | 23 | 21 18 | 15 15 | 12 | 10 7 | 5 | 2 | 30 27 | 25 | 22 |
| 2 3 | Section 5: Works for Southbound of Road D2 Awaiting for the notifcation of commencement of works by the Engineer | 1093 days 97 days | Thu Sep 19, '13 Thu Sep 19, '13 | Thu Sep 15, '16 Tue Dec 24, '13 | | | ⊛ _] 12/24 | | | | | | | | | | | | | | | | | |
| 4 | Completion of DCS works for CH3P3-970 to 1030 | 372 days | Wed Dec 25, '13 | Wed Dec 31, '14 | | 1: | 2/25 | | | | | | | | | 1111- <u>12/31</u> | | | | | | | | |
| 5 | Installation of utility by the utility undertakers along proposed footpath Construct drainpit and u-channel | 20 days 25 days | Mon Aug 29, '16 Sun Sep 18, '16 | Sat Sep 17, '16 Wed Oct 12, '16 | | | | | | | | | | | | | | | | | | | | |
| 7 | Install street lighting | 15 days | Sun Sep 18, 10 | Sun Oct 9, '16 | | | | | | | | | | | | | | | | | | | | |
| 8 | Installation of lighting system by HyD | 20 days | Mon Oct 10, '16 | Sat Oct 29, '16 | | | | | | | | | | | | | | | | | | | | |
| 9 | Construct footpath, planting area and concrete run-in Landscape works | 35 days | Mon Oct 17, '16 Mon Nov 21, '16 | Sun Nov 20, '16 Wed Nov 23, '16 | | | | | | | | | | | | | | | | | | | | |
| 10 | Construct stormwater drain and manholes | 3 days 17 days | Mon Aug 15, '16 | Wed Nov 23, 16 Wed Aug 31, '16 | | | | | | | | | | | | | | | | | | | | |
| 12 | Construct road gully with pipes | 15 days | Thu Sep 1, '16 | Thu Sep 15, '16 | | | | | | | | | | | | | | | | | | | | |
| 13 | Construct road kerb | 15 days | Fri Sep 16, '16 | Fri Sep 30, '16 | | | | | | | | | | | | | | | | | | | | |
| 14 | Construct flexible carriageway | 30 days | Sat Oct 1, '16 | Sun Oct 30, '16 | | | | | | | | | | | | | | | | | | | | |
| 15 | Road marking Construct CLP tunnel by CLP Portion B | 1 day 413 days | Mon Oct 31, '16 Fri Feb 28, '14 | Mon Oct 31, '16 Thu Apr 16, '15 | | | | 0/29 | | | | | | | | | | 4/16 | | | | | | |
| 10 | Completion of DCS works for CH3P3-1030 to 1115 | 610 days | Thu Jan 1, '15 | Thu Sep 1, '16 | | | | 2/20 | | | | | | | | 1/1 | | | | | | | | |
| 18 | Installation of utility by the utility undertakers along proposed footpath | 25 days | Sun Sep 18, '16 | Wed Oct 12, '16 | 5 | | | | | | | | | | | | | | | | | | | |
| 19 | Construct drainpit and u-channel | 30 days | Thu Oct 13, '16 | Fri Nov 11, '16 | | | | | | | | | | | | | | | | | | | | |
| 20 | Install street lighting Construct footpath, planting area and concrete run-in | 12 days 39 days | Sat Nov 12, '16 Thu Oct 13, '16 | Wed Nov 23, '16 Sun Nov 20, '16 | | | | | | | | | | | | | | | | | | | | |
| 21 | Landscape works | 3 days | Mon Nov 21, '16 | Wed Nov 23, '16 | | | | | | | | | | | | | | | | | | | | |
| 23 | Construct stormwater drain and manholes | 33 days | Fri Sep 2, '16 | Tue Oct 4, '16 | 5 | | | | | | | | | | | | | | | | | | | |
| 24 | Construct road gully with pipes | 16 days | Wed Oct 5, '16 | Thu Oct 20, '16 | | | | | | | | | | | | | | | | | | | | |
| 25 | Construct road kerb Construct flexible carriageway | 15 days 25 days | Fri Oct 21, '16 Sat Nov 5, '16 | Fri Nov 4, '16 Tue Nov 29, '16 | | | | | | | | | | | | | | | | | | | | |
| 20 | Road marking | 1 day | Wed Nov 30, '16 | Wed Nov 30, '16 | | | | | | | | | | | | | | | | | | | | |
| 28 | Completion of DCS works for CH3P3-930 to 970 | 141 days | Wed Jul 1, '15 | Wed Nov 18, '15 | | | | | | | | | | | | | | | 7/ | /1 | | | | 11/18 |
| 29 | Construct CLP tunnel by CLP Portion F1 | 126 days | Thu Nov 19, '15 | Wed Mar 23, '16 | | | | | | | | | | | | | | | | | | | 11/19 🎴 | _ |
| 30 | Installation of utility by the utility undertakers along proposed footpath | | Mon Aug 15, '16 | Wed Sep 14, '16 | | | | | | | | | | | | | | | | | | | | |
| 31 | Construct drainpit and u-channel Install street lighting | 35 days 20 days | Thu Sep 15, '16 Thu Sep 15, '16 | Wed Oct 19, '16 Tue Oct 4, '16 | | | | | | | | | | | | | | | | | | | | |
| 33 | Construct footpath, planting area and concrete run-in | 40 days | Thu Sep 15, '16 | Mon Oct 24, '16 | | | | | | | | | | | | | | | | | | | | |
| 34 | Landscape works | 7 days | Tue Oct 25, '16 | Mon Oct 31, '16 | | | | | | | | | | | | | | | | | | | | |
| 35 | Construct stormwater drain and manholes | 45 days | Mon May 2, '16 | Wed Jun 15, '16 | | | | | | | | | | | | | | | | | | | | |
| 36 | Construct road gully with pipes Construct road kerb | 40 days | Thu Jun 16, '16 Tue Jul 26, '16 | Mon Jul 25, '16 Thu Aug 4, '16 | | | | | | | | | | | | | | | | | | | | |
| 38 | Construct flexible carriageway | 10 days 40 days | Fri Aug 5, '16 | Tue Sep 13, '16 | | | | | | | | | | | | | | | | | | | | |
| 39 | Road marking | 2 days | Wed Sep 14, '16 | Thu Sep 15, '16 | | | | | | | | | | | | | | | | | | | | |
| 40 | Completion of DCS works for CH3P3-370 to 520 | 400 days | Sun Dec 28, '14 | Sun Jan 31, '16 | | | | | | | | | | | 1 2/2 | 8 | | | | | | | | |
| 41 | Completion of DCS works for CH3P3-350 to 370 | 120 days | Sun Oct 4, '15 | Sun Jan 31, '16 | | | | | | | | | | | | | | | | | | 10/4 | | |
| 42 | Completion of DCS works for CH3P3-520 to 570 Installation of utility by the utility undertakers along proposed footpath | 110 days 35 days | Sun Oct 25, '15 Sun Aug 28, '16 | Thu Feb 11, '16 Sat Oct 1, '16 | | | | | | | | | | | | | | | | | | 10/ | 25 | |
| 15 | insumation of damy by the damy undertakers along proposed rootpath | <i>55</i> aays | 5un 11ug 20, 10 | 541 001 1, 10 | | | | | | | | | | | | | | | | | | | | |
| 44 | Construct drainpit and u-channel | 45 days | Sun Oct 2, '16 | Tue Nov 15, '16 | 5 | | | | | | | | | | | | | | | | | | | |
| 45 | Install street lighting | 20 days | Sun Oct 2, '16 | Fri Oct 21, '16 | | | | | | | | | | | | | | | | | | | | |
| 46 | Construct footpath, planting area and concrete run-in | 45 days | Sun Oct 2, '16 | Tue Nov 15, '16 | | | | | | | | | | | | | | | | | | | | |
| 47 | Landscape works Construct stormwater drain and manholes | 7 days 30 days | Wed Nov 16, '16 Sun Aug 28, '16 | Tue Nov 22, '16 Mon Sep 26, '16 | | | | | | | | | | | | | | | | | | | | |
| 49 | Construct road gully with pipes | 20 days | Tue Sep 27, '16 | Sun Oct 16, '16 | | | | | | | | | | | | | | | | | | | | |
| 50 | Construct road kerb | 20 days | Mon Oct 17, '16 | Sat Nov 5, '16 | | | | | | | | | | | | | | | | | | | | |
| 51 | Construct flexible carriageway | 20 days | Sun Nov 6, '16 | Fri Nov 25, '16 | | | | | | | | | | | | | | | | | | | | |
| 52 | Road marking Completion of DCS works for CH3P3-570 to 730 | 3 days 200 days | Sat Nov 26, '16 Sat Sep 19, '15 | Mon Nov 28, '16 Tue Apr 5, '16 | | | | | | | | | | | | | | | | | | 9/19 | | |
| 54 | Installation of utility by the utility undertakers along proposed footpath | | Sun Aug 21, '16 | Sat Sep 24, '16 | | | | | | | | | | | | | | | | | | 3/13 | | |
| 55 | Construct drainpit and u-channel | 55 days | Sun Sep 25, '16 | Fri Nov 18, '16 | 5 | | | | | | | | | | | | | | | | | | | |
| 56 | Install street lighting | 20 days | Sun Sep 25, '16 | Fri Oct 14, '16 | | | | | | | | | | | | | | | | | | | | |
| 57 | Construct footpath, planting area and concrete run-in | 50 days | Sun Sep 25, '16 | Sun Nov 13, '16 | | | | | | | | | | | | | | | | | | | | |
| 58 | Landscape works Construct stormwater drain and manholes | 7 days 40 days | Mon Nov 14, '16 Sun May 29, '16 | Sun Nov 20, '16 Thu Jul 7, '16 | | | | | | | | | | | | | | | | | | | | |
| 60 | Construct road gully with pipes | 29 days | Fri Jul 8, '16 | Fri Aug 5, '16 | | | | | | | | | | | | | | | | | | | | |
| 61 | Construct road kerb | 20 days | Sat Aug 6, '16 | Thu Aug 25, '16 | 5 | | | | | | | | | | | | | | | | | | | |
| 62 | Construct flexible carriageway | 20 days | Fri Aug 26, '16 | Wed Sep 14, '16 | | | | | | | | | | | | | | | | | | | | |
| 63 | Road marking Completion of DCS works for CH3P3-730 to 830 | 1 day 260 days | Thu Sep 15, '16 Mon Mar 2, '15 | Thu Sep 15, '16 Mon Nov 16, '15 | | | | | | | | | | | | 3/2 | | | | | | | | 11/16 |
| 65 | Cable duct block by CLP | 1260 days | Mon Mar 2, 15 Tue Nov 17, '15 | Mon Nov 16, 15 Mon Mar 21, '16 | | | | | | | | | | | | 3/2 | | | | | | | 11/17 | 11/16 |
| 66 | Completion of DCS works for CH3P3-830 to 930 (except 860 to 900) | 240 days | Mon Apr 27, '15 | Tue Dec 22, '15 | | | | | | | | | | | | | | 4/27 | | | | | | |
| 67 | Installation of utility by the utility undertakers along proposed footpath | 40 days | Sun Aug 28, '16 | Thu Oct 6, '16 | 5 | | | | | | | | | | | | | | | | | | | |
| 68 | Construct drainpit and u-channel | 45 days | Fri Oct 7, '16 | Sun Nov 20, '16 | 5 | | | | | | | | | | | | | | | | | | | |
| 69 | Install street lighting | 20 days | Fri Oct 7, '16 | Wed Oct 26, '16 | 5 | | | | | | | | | | | | | | | | | | | |
| 70 | Construct footpath, planting area and concrete run-in | 45 days | Fri Oct 7, '16 | Sun Nov 20, '16 | | | | | | | | | | | | | | | | | | | | |
| 71 | Landscape works Construct stormwater drain and manholes | 7 days 21 days | Mon Nov 21, '16 Sun Mar 27, '16 | Sun Nov 27, '16 Sat Apr 16, '16 | | | | | | | | | | | | | | | | | | | | |
| 72 | Proposed sewer drain FMH120_20 to 10 clash with as-constructed CLP's cable tunnel. Further instruction is required | 10 days | Sun Apr 17, '16 | Tue Apr 26, '16 | | | | | | | | | | | | | | | | | | | | |
| 71 | Construct additional manhole with backdrop (VO) | 40 days | Wed Apr 27, '16 | Sun Jun 5, '16 | 5 | | | | | | | | | | | | | | | | | | | |
| 75 | Construct road gully with pipes | 40 days 45 days | Mon Jun 6, '16 | Wed Jul 20, '16 | | | | | | | | | | | | | | | | | | | | |
| 76 | Construct road gaily with pipes | 20 days | Thu Jul 21, '16 | Tue Aug 9, '16 | | | | | | | | | | | | | | | | | | | | |
| 77 | Construct flexible carriageway | 35 days | Wed Aug 10, '16 | Tue Sep 13, '16 | | | | | | | | | | | | | | | | | | | | |
| 78 | Road marking Completion of DCS works for CH3P3-860 to 900 for realignment of DLO | 2 days 110 days | Wed Sep 14, '16 Sun Apr 17, '16 | Thu Sep 15, '16 Thu Aug 4, '16 | | | | | | | | | | | | | | | | | | | | |
| 19 | ROW including wearing course | | | | | | | | | | | | | | | | | | | | | | | |
| 80 | Installation of utility by the utility undertakers along proposed footpath | 20 days | | Wed Aug 24, '16 | | | | | | | | | | | | | | | | | | | | |
| 81 | | 16 days | Fri Aug 5, '16 | Sat Aug 20, '16 | | | | | | | | | | | | | | | | | | | | |
| 82 83 | | 10 days 5 days | Sun Aug 21, '16 Wed Aug 31, '16 | Tue Aug 30, '16 Sun Sep 4, '16 | | | | | | | | | | | | | | | | | | | | |
| 84 | | 10 days | Mon Sep 5, '16 | Wed Sep 14, '16 | | | | | | | | | | | | | | | | | | | | |
| 85 | Road marking | 1 day | Thu Sep 15, '16 | Thu Sep 15, '16 | | | | | | | | | | | | | | | | | | | | |
| | | | I | | I | | | | | | | | | | | | | | i | | | <u>.</u> | | |

| Non-critical tasks Inactive Milestone Ma | Manual Task \diamond Manual Summary Rollup \diamond Start-only | |
|--|--|-----|
| Critical tasks IIIIIIIIII Working days Ina | Inactive Summary Duration-only Manual Sur | nma |

| KL/2012/03 |
|---|
| Kai Tak Development - |
| Stage 4 Infrastructure at Former North Apron Area |
| |



| ID | Task Name | Duration | Start | Finish | | Qtr 4, 20 |)13 | | | | | Otr | : 1, 201 | 4 | | | | | | Otr 2, 20 | 14 | | | | | | Qtr 3 | 3 |
|----------------|---|-----------------------------|---|---|----------------|----------------|---------|-----|----------------|-----|--------|----------------------|----------|---|------|------|------|------|--------|---------------|-------|-------------|---------|---|---|-------|-------|---|
| ID | rask i valite | Duration | Start | | ep 1 8 15 2 | Oct 22 29 6 | | Nov | 10 17 2/ | Dec | 8 15 / | Jan | ı í | | Feb | 9 16 | Mar | | | Apr | | May 27 4 | 11 18 | Jur 25 1 | | 15 22 | Jul | |
| 1 2 | Commence KL/2012/03 construction Section 7A: Works for Southbound of Road D2 | 902 days 902 days | Thu Sep 19, '13 Thu Sep 19, '13 | Tue Mar 8, '16 Tue Mar 8, '16 | 9/19 | 22 29 0 | 15 20 . | | 10 17 2 | + 1 | 0 15 2 | | 5 12 | | 20 2 | 9 10 | 25 2 | 9 10 | 5 25 . | 50 0 | 15 20 | 27 4 | 11 10 | 2.5 1 | 0 | 15 22 | 27 | |
| 3 | Awaiting for the notifcation of commencement of works by the Engineer | 97 days | Thu Sep 19, '13 | Tue Dec 24, '13 | 9/19 | | | | | | • | ⊛ <mark>12/24</mark> | | | | | | | | | | | | | | | | |
| 4 5 | Submission for approval of DCS materials Interface works meeting with CLP | 100 days 30 days | Wed Dec 25, '13 Tue Oct 15, '13 | Thu Apr 3, '14 Wed Nov 13, '13 | | 10/15 | | | <u>s 11/13</u> | | 12/25 | ainn | | | | | | | | ⊡ -4/3 | | | | | | | | |
| 6 | Deliver DCS materials batch no. 1 Submission for approval of method statement and temp work design | 150 days 40 days | Tue Apr 15, '14 Fri Apr 4, '14 | Thu Sep 11, '14 Tue May 13, '14 | | | | | | | | | | | | | | | 44 | 4/15 | | | TL-5/13 | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | | | 2 |
| 8 | Installation of sheetpiles for CH3P3-970 to 1030 | 40 days | Wed May 14, '14 | Sun Jun 22, '14 | | | | | | | | | | | | | | | | | | | | | | ттьб | n2 | |
| 9 10 | Installation of waling and excavation for CH3P3-970 to 1030 Grade 200 rock fill (SI) | 60 days 20 days | Mon Jun 23, '14 Fri Aug 22, '14 | Thu Aug 21, '14 Wed Sep 10, '14 | | | | | | | | | | | | | | | | | | 5/1 | i dinn | | 6 | /23 | Ĩ | 1 |
| 10 11 12 | Construct DCS system at CH3P3-970 to 1030 Trench backfilling at CH3P3-970 to 1030 | 90 days 22 days | Thu Sep 11, '14 Wed Dec 10, '14 | Tue Dec 9, '14 Wed Dec 31, '14 | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | Construct CLP tunnel by CLP Portion B | 413 days | Fri Feb 28, '14 | Thu Apr 16, '15 | | | | | | | | | | | | 2/ | 28 + | | | | | | | | | ╪ | ┿ | - |
| 14 15 | Deliver DCS materials batch no. 3 Installation of sheetpiles for CH3P3-1030 to CP3P3-1087 & CP3P2-1115 | 60 days 50 days | Thu Oct 30, '14 Thu Jan 1, '15 | Sun Dec 28, '14 Thu Feb 19, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 16 | Installation of waling and excavation for CH3P3-1030 to CP3P3-1087 & | 50 days | Fri Feb 20, '15 | Fri Apr 10, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 17 | CP3P2-1115 Construct DCS system at CH3P3-1060 to CP3P3-1087 & CP3P2-1115 | 50 days | Sat Apr 11, '15 | Sat May 30, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 18 | Cut CLP sheetpiles and additional infill in CLP structure for installation of seawater pipes | 30 days | Mon Jun 1, '15 | Tue Jun 30, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 19 | Trench excavation for WSD permanent diversion of existing watermain at CH3P3-1000 (additional works) | 16 days | Wed Jul 1, '15 | Thu Jul 16, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 20 | Permanent diversion of existing watermain at CH3P3-1000 by WSD (additional works) | 91 days | Fri Jul 17, '15 | Thu Oct 15, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 21 | Remove existing watermain and then installation of waling and excavation for CH3P3-1030 to 1050 | 30 days | Fri Oct 16, '15 | Sat Nov 14, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 22 | Construct DCS system at CH3P3-1030 to CP3P3-1087 | 110 days | Sun Nov 15, '15 | Thu Mar 3, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 23 24 | Construct sectional valve chambers (SV-N-09) Trench backfilling at CP3P3-1087 to CP3P2-1115 | 165 days 30 days | Fri Mar 4, '16 Wed Oct 7, '15 | Mon Aug 15, '16 Thu Nov 5, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 25 26 | Trench backfilling at CH3P3-1030 to CP3P3-1087 Deliver DCS materials batch no. 5 | 16 days 60 days | Tue Aug 16, '16 Thu Apr 30, '15 | Wed Aug 31, '16 Sun Jun 28, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 27 28 | Proposed UU works to be laid at DLO ROW Re-diversion of DLO ROW | 23 days 22 days | Mon Jun 8, '15 Wed Jul 1, '15 | Tue Jun 30, '15 Wed Jul 22, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 29 30 | Break up existing hard materials for sheetpiling works Installation of sheetpiles for CH3P3-930 to 970 | 4 days 30 days | Thu Jul 23, '15 Mon Jul 27, '15 | Sun Jul 26, '15 Tue Aug 25, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 31 32 | Temporary support existing watermain Install waling and excavate for CH3P3-930 to 970 | 30 days 25 days | Wed Aug 26, '15 Fri Sep 25, '15 | Thu Sep 24, '15 Mon Oct 19, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 33 34 | Construct DCS system at CH3P3-930 to 970 | 50 days 30 days | Tue Oct 20, '15 | Tue Dec 8, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 35 | Trench backfilling at CH3P3-930 to 970 Deliver DCS materials batch no. 2 | 60 days | Thu Feb 18, '16 Wed Oct 22, '14 | Fri Mar 18, '16 Sat Dec 20, '14 | | | | | | | | | | | | | | | | | | | | | | | | |
| 36 37 | Installation of sheetpiling for CH3P3-370 to 520 Installation of wailing and excavation for CH3P3-370 to 520 | 25 days 90 days | Sat Nov 1, '14 Thu Nov 27, '14 | Tue Nov 25, '14 Tue Feb 24, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 38 39 | Construct DCS system at CH3P3-370 to 450 Trench backfilling at CH3P3-370 to 450 | 80 days 30 days | Wed Feb 25, '15 Sat May 16, '15 | Fri May 15, '15 Sun Jun 14, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 40 41 | Construct DCS system at CH3P3-450 to 520 Construct sectional valve chambers (SV-N-10) | 200 days 170 days | Mon Jun 15, '15 Tue Jan 5, '16 | Thu Dec 31, '15 Wed Jun 22, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 42 43 | Construct bend block concrete at CHC3P3-450 to 520 Trench backfilling at CH3P3-450 to 520 | 70 days 10 days | Thu Jun 23, '16 Thu Sep 1, '16 | Wed Aug 31, '16 Sat Sep 10, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 44 45 | Deliver DCS materials batch no. 5 Divert ROW | 60 days | Sat Apr 11, '15 | Tue Jun 9, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 46 | Installation of sheetpiles for CH3P3-350 to 370 | 8 days 25 days | Fri Aug 28, '15 Sat Sep 5, '15 | Fri Sep 4, '15 Tue Sep 29, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 47 48 | Installation of wailing and excavation for CH3P3-350 to 370 Construct DCS system at CH3P3-350 to 370 | 30 days 90 days | Wed Sep 30, '15 Fri Oct 30, '15 | Thu Oct 29, '15 Wed Jan 27, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 49 50 | Trench backfilling at CH3P3-350 to 370 Construct tee-off gate valve chambers (S-1L4) | 15 days 30 days | Thu Jan 28, '16 Sun Jul 31, '16 | Thu Feb 11, '16 Mon Aug 29, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 51 52 | Diversion of MTR ROW CLP cable duck block | 15 days 60 days | Sun Jun 7, '15 Fri Oct 9, '15 | Sun Jun 21, '15 Mon Dec 7, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 53 54 | Trench excavation at CH3P3-520 to 570 Construct DCS system at CH3P3-520 to 570 | 20 days 90 days | Fri Oct 23, '15 Thu Nov 12, '15 | Wed Nov 11, '15 Tue Feb 9, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 55 56 | Trench backfilling at CH3P3-520 to 570 Diversion of MTR ROW | 10 days 20 days | Wed Feb 10, '16 Sat Feb 20, '16 | Fri Feb 19, '16 Thu Mar 10, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 57 58 | Construct DCS system at CH3P3-570 to 590 | 50 days | Fri Mar 11, '16 | Fri Apr 29, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 58 59 | Construct bend block concrete at CHC3P3-570 to 590 VO49 additional 3 nos. tee-off pipes at CH3P3-560 issued on 14 Aug 15 | 40 days 1 day | Sat Apr 30, '16 Fri Aug 14, '15 | Wed Jun 8, '16 Fri Aug 14, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 60 | VO49 materials production, IIB, insulation layer and delivery to site | 110 days | Sat Aug 15, '15 | Wed Dec 2, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 61 | VO49 trench excavation | 10 days | Sat Apr 9, '16 | Mon Apr 18, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 62 63 | VO49 pipe laying for 3 nos. CWP VO49 trench backfilling | 84 days 15 days | Thu Jun 9, '16 Thu Sep 1, '16 | Wed Aug 31, '16 Thu Sep 15, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 64 65 | Construct CLP tunnel by CLP Portion A3-A5 Deliver DCS materials batch no. 4 | 260 days 60 days | Fri Jan 2, '15 Mon Apr 13, '15 | Fri Sep 18, '15 Thu Jun 11, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 66 | Trench excavation for 4 nos. seawater pipes and 1 no. DN500 CWP CH3P3-590 to 730 | 20 days | Tue Aug 25, '15 | Sun Sep 13, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 67 68 | Laying miradrain and steel plate above KTT (addition works) Pipe laying for 4 nos. seawater pipes and 1 no. DN500 CWP CH3P3-590 to | 25 days 70 days | Mon Sep 14, '15 Fri Oct 9, '15 | Thu Oct 8, '15 Thu Dec 17, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 69 | 730 Concrete surround (addition works) and laying steel plate above KTT | 100 days | Fri Dec 18, '15 | Sat Mar 26, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 70 | Deliver DCS materials batch no. 4 | 60 days | Fri Jan 2, '15 | Mon Mar 2, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 71 72 | Trench excavation for 2 nos. DN1000 CWP CH3P3-590 to 730 Laying miradrain and steel plate above KTT (addition works) | 10 days 15 days | Fri Jan 8, '16 Mon Jan 18, '16 | Sun Jan 17, '16 Mon Feb 1, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 73 74 | Pipe laying for 2 nos. DN1000 CWP CH3P3-590 to 730 Concrete surround (addition works) and laying steel plate above KTT | 55 days 15 days | Tue Feb 2, '16 Mon Mar 28, '16 | Sun Mar 27, '16 Mon Apr 11, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 75 | VO58 additional 2 nos. tee-off pipes at CH3P3-720, issued on 17 Aug 15, | 1 day | Mon Aug 17, '15 | Mon Aug 17, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 76 | materials provided by client Installation of sheetpiles and excavation works | 50 days | Wed Feb 24, '16 | Wed Apr 13, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 77 78 | VO58 tee-off laying works Trench backfilling | 140 days 10 days | Thu Apr 14, '16 Thu Sep 1, '16 | Wed Aug 31, '16 Sat Sep 10, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 79 80 | Installation of sheetpiling for CH3P3-730 to 830 Installation of wailing and excavation for CH3P3-730 to 830 | 35 days 80 days | Sat Mar 7, '15 Sat Apr 11, '15 | Fri Apr 10, '15 Mon Jun 29, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 80 81 82 | Construct DCS system at CH3P3-730 to 830 Trench backfilling at CH3P3-730 to 830 | 130 days 9 days | Tue Jun 30, '15 Sat Nov 7, '15 | Fri Nov 6, '15 Sun Nov 15, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 83 | Cable duct block by CLP | 110 days | Thu Nov 19, '15 | Mon Mar 7, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 84 85 | Construct tee-off gate valve chambers (S-2D1) Construct bend block concrete at CH3P3-730 to 830 | 140 days 37 days | Tue Mar 8, '16 Tue Jul 26, '16 | Mon Jul 25, '16 Wed Aug 31, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 86 87 | Trench backfilling at CH3P3-750-770 Construct CLP tunnel by CLP Portion F2a | 10 days 215 days | Wed Jul 16, '14 | Sat Sep 10, '16 Sun Feb 15, '15 | | | | | | | | | | | | | | | | | | | | | | | . | 7 |
| 88 89 | Deliver DCS materials batch no. 5 Installation of sheetpiling for CH3P3-830 to 930 | 60 days 30 days | Wed Apr 8, '15 Mon Jun 1, '15 | Sat Jun 6, '15 Tue Jun 30, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 90 91 | Installation of wailing and excavation for CH3P3-830 to 930 Construct DCS system at CH3P3-830 to 930 | 50 days 100 days | Wed Jul 1, '15 Thu Aug 20, '15 | Wed Aug 19, '15 Fri Nov 27, '15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 91 92 93 | Trench backfilling at CH3P3-830 to 930 DCS pipe laving works and construct tee-off gate valve chambers | 40 days 84 days | Sat Nov 28, '15 Wed Jun 8, '16 | Wed Jan 6, '16 Tue Aug 30, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 93 | DCS pipe laying works and construct tee-off gate valve chambers (S-2DIL) Delivery of optical fibers | 50 days | Wed Jul 27, '16 | Wed Sep 14, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 95 | Construction of cable ducts and drawpits | 50 days | Fri Jul 22, '16 | Fri Sep 9, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 96 97 | Laying and testing optical fibers Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chilled water pipes in Section C to their construction of seawater pipes and chilled water pipes | 20 days 120 days | Thu Sep 15, '16 Thu May 29, '14 | Tue Oct 4, '16 Thu Sep 25, '14 | | | | | | | | | | | | | | | | | | | 5/2 | 9 🚃 | | | | s |
| 98 99 | CCTV for DCS pipes Swabbing, pressure test and chemical test for DCS Pipes | 100 days 60 days | Sun May 22, '16 Thu Sep 1, '16 | Mon Aug 29, '16 Sun Oct 30, '16 | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | 1 | | | | | | | |

💶 Inactive Milestone 🗌 Inactive Summary Manual Task 👳


Duration-only Manual Summary Rollup 🔶

Manual Summary 🔷

Start-only Finish-only External Tasks 🔷

Kwan On Construction Co. Ltd.

Critical tasks



| Rev | | 1 | 5 |
|-----|----|---|---|
| Pa | ge | Э | 7 |

| | J |)tr 1 an | , 20 | 16 | 1.7 | 24 | Feb |) | 1.1.4 | | N | Mar | 6 | 10 | | 07 | Qtr 1 Apr | 2, 20 |)16 | | N | lay | 0 | 15 | | Ju | in . | 10 | | | Qtr Jul | 3, 2 | 016 | | 24 | Aug | - | 14 | 01 | S | ep | 11 | 10 | 05 | Qtr Oct | 4, 20 |)16 | | N | lov | | | | Dec | |
|----|-----|-------------|------|----|-----|-----------|-----|-----|-------------|-------|----|------|-----|----------|------|-----|--------------|-------|---------------|------|---|-----|---|-----|-----|----|------|------|---------|-----|------------|------|------|------|------------|------|---|-----|----|-----|------------|------------|------|----|------------|-------|-----|------|------------|-------|----|-----|-----|-----|---|
| I | 27 | 3 | 10 | | 17 | 24 | 31 | | 14 | - 21 | | 8 | œ | 13 /8 | 20 | 27 | 3 | 1 | | 1 2 | 4 | 1 | 8 | 15 | 22 | 29 | 5 | 12 | ľ | 9 2 | 6. | 3 | 10 | 1/ 1 | 24 | 31 | / | 14 | 21 | 28 | 4 | | 18 | 25 | | 9 | 16 | 5 23 | - 3(|) 6 | 1. | 3 2 | 0 2 | | 4 |
| | | | | | | | | | | | | 1-3. | /3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | 18 | | | | | | | | | | | | | | | | | | | | III | | | | | | | | | | | Ш | 8/31 | | | | | | | | | | | | | | |
| ~ | 1/5 | 12/: | 31 | | | | | 21. | 10 0 | | | | | | | | | | | | | | | | | | | | | 6/2 | 2 | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | 0/ | 23 | | | | | | | | | | 9/ | 1 8 | 6/31 | 9/1 | 0 | | | | | | | | | | | | |
| | | | | | 1/2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 7/3 | 31 | Í | | | | ⊠ 8 | 29 | | | | | | | | | | | | | | |
| | | | | | | | 2/1 | 0 2 | 2/9 2/20 | 3-2/ | 19 | 3/11 | | /10 | | | | | T | 4/3(| | /29 | | | | | 110- | 6/8 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 4/18 | | | | | | | | | | | 1111 | | | | | 1111 | ш | | 9/ | 1 | 8/31 | | 9/15 | 5 | | | | | | | | | | | |
| 17 | , | | | | | | | | | | | | | | | 3/. | 26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | 1 | /8 6 | 1/18 | 8 | 1/1 | .7 2/2 | 2 | /1 | | | | | | | 5/28 | 33 | 27 | 89 | 4 <i>1</i> 11 | L | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | 2/2 | 24 (1 | | | | | | | 4, | /14 | 4/1 | 3 | | 11 | | | 111 | | | 1111 | | | | | | | | 111 | | 111 | 9/ | 18 | 8/31 | 9/1 | 0 | | | | | | | | | | | | |
| | | | | | | | | | | | 3 | 3/8 | 3/7 | , | | | | | T | | | 11 | | | 111 | | | 1111 | | | 1111 | | 7 | /26 | 7/2 | 25 | ш | 111 | 9/ | 1 | 8/31 | 9/1 | .0 | | | | | | | | | | | | |
| | | | 1/6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | 6/ | ** 🛯 | | | | | | 7/22 | 7/27 | 611 611 | | | | | | /30 9/1 | 9/9 5 S | 9/14 | | 59 : | 10/4 | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | 5 | /22 | | | | | | | | | | | | | | | 9/ | S 8 | 29 | | | | | | | | D 1 | .0/30 | | | | | |

External Milestone

| Kwan On Construction Co. Ltd. | | | | | | | | Drogromm | Stage 4 Infrastrue | KL/2012/03 Tak Development - cture at Former North Apr CS Pipelines (Revised Do | | 3 | | | | | | | | | | | Rev . 7 Page 8 |
|---|--|--|--------------------|----------------------|------------------------------------|-------------------|----------------|---|--------------------|---|--|-------------------|--|---------------|---|-----------------------------|--|------------------------------|---------------------|-------------------|--|--------------|-------------------|
| ID Task Name | Duration Start | Finish | May 2015 | T | 1 1 | September 2015 | | | January | 2016 | _ · | May 2016 | | T 1 1 | | per 2016 | NT 1 | 1 | January 2017 | | 1 | May 2017 | |
| 1 Section 7B: Open Cut Section and Heading Section | 763 days Fri Apr 3, '15 | Thu May 4 117 | 15 12 May 1 | 10 7 | 11y 1 5 2 | September 1 30 | 27 | November 1 25 22 | January 20 | 1 17 1 | March 1 14 13 | May 1 10 | 8 5 | July 1 3 | Septem 31 2 | 25 | November 23 | 20 | January 1 18 15 | March 12 | 12 | May 1 9 7 | 4 |
| 1 Section 7B. Open Cut Section and reading Section 2 Western Approach 3 Submission for temporary ELS system and approval 4 Install sheet piles at formation level 5 Submission for revised temporary ELS system and approval | A53 days Fri Apr 3, '15 453 days Fri Apr 3, '15 14 days Fri Apr 17, '15 36 days Fri Apr 17, '15 14 days Sat May 23, '15 | Tue Jun 28, '16 Thu Apr 16, '15 Fri May 22, '15 | 4/3 4/3 4/17 | ₽ <u>5</u> /22 | | | | | | | | | | ■ 6/28 | | | | | | | | | |
| 6 Install waling 7 Install strut 8 Trench excavation down to 2m and 8m long for drilling horizontal pipe-piles | 11 days Sat Jun 6, '15 15 days Wed Jun 17, '15 13 days Thu Jul 2, '15 | Tue Jun 16, '15 Wed Jul 1, '15 Tue Jul 14, '15 | | 6/6 6/16 6/17 7/2 | 7/1 111110-7/14 | | | | | | | | | | | | | | | | | | |
| 9Submission for heading method10Comment on heading method11Mobilization and set up for drilling works12Drilling for 219 dia. pipe-piles13Review design for heading method | 20 days Fri Jul 17, '15 5 days Thu Aug 6, '15 30 days Tue Aug 11, '15 35 days Thu Sep 10, '15 30 days Thu Oct 15, '15 | Mon Aug 10, '15 Wed Sep 9, '15 Wed Oct 14, '15 | | | 7/17 8/5 8/6 8/10 8/11 8/11 |) | 10/14 10/15 | TTTTTTTTTTTTTTTTTTTTTTTTTTTTTTTTTTTTTT | | | | | | | | | | | | | | | |
| 14Grout trial to obtain design parameter15Update method statement for heading method16Upon grout trial successful, proceed with drilling for all grout holes and grouting17Rectification of existing ELS system | 10 days Sat Nov 14, '15 3 days Tue Nov 24, '15 52 days Fri Nov 27, '15 100 days Mon Jan 18, '16 | Mon Nov 23, '15 Thu Nov 26, '15 Sun Jan 17, '16 | | | | | | 11/14 11/123 11/24 11/26 11/27 11/126 | 1/1 | 1/17 | | | | | | | | | | | | | |
| 18Release of suspension of works order19Fixing bottom layer reinforcement bar (Additional works - no steel bar shown on original design)20Concreting up to bottom level of sleeve pipe21Install 1 no. DN2800 dia sleeve pipe and 4 nos. DN2100 dia. | 16 days Wed Apr 27, '16 16 days Fri May 13, '16 4 days Sun May 29, '16 4 days Thu Jun 2, '16 | Thu May 12, '16 Sat May 28, '16 Wed Jun 1, '16 | | | | | | | | | | 4/26 4/27 5/13 | 5/12 5/29 5/29 6/1 6/2 | | | | | | | | | | |
| 21 Inistant File. Divesso dia sieve pipe and Files. Divesto dia. 22 Sleeve pipe 22 Concreting up to middle level of sleeve pipe 23 Concreting up to top level of sleeve pipe 24 Fixing top layer reinforcement bar (Additional works - no steel bar shown on original design) | 2 days Mon Jun 6, '16 3 days Wed Jun 8, '16 3 days Sat Jun 11, '16 | Tue Jun 7, '16 Fri Jun 10, '16 | | | | | | | | | | | 6/6 0.6/7 6/8 0.6/10 6/11 0.6/13 | | | | | | | | | | |
| 25Concreting up to final level of concrete surround26Backfilling and remove stage 1 strut and waling27Remove sheetpiles and filling the gap28Grade 400 rock fill (additional works)29Blinding layer for PJ-N-02 | 3 days Tue Jun 14, '16 5 days Fri Jun 17, '16 7 days Wed Jun 22, '16 15 days Sun Nov 15, '15 20 days Mon Nov 30, '15 | Tue Jun 21, '16 Tue Jun 28, '16 Sun Nov 29, '15 | | | | | | 11/15 11/2 11/30 | 29 | | | | 6/14 10-6/16 6/17 10-6 6/22 10 | ′21 ₽−6⁄28 | | | | | | | | | |
| 30Construct base slab of PJ-N-0231Construct wall of PJ-N-02 up to +3mPD32Soil Backfilling up to +2.8mPD33Construct top slab of PJ-N-02 | 35 days Sun Dec 20, '15 60 days Sun Jun 12, '16 14 days Thu Aug 11, '16 60 days Thu Aug 25, '16 | Sat Jan 23, '16 Wed Aug 10, '16 Wed Aug 24, '16 Sun Oct 23, '16 | | | | | | 11/30 65555 | 12/20 | 1/23 | | | 6/12 | | 8/10 8/11 8/25 | | 10/23 | | | | | | |
| 34Soil Backfilling up to formation level35Remove strut and waling36Remove sheetpiles and filling the gap37Hand back the site to CCC's38Construction of remaining box culvert by CCC's. | 8 days Mon Oct 24, '16 10 days Tue Nov 1, '16 10 days Fri Nov 11, '16 2 days Wed Jun 29, '16 120 days Fri Jul 1, '16 | Thu Nov 10, '16 Sun Nov 20, '16 Thu Jun 30, '16 Fri Oct 28, '16 | | | | | | | | | | | 6/2 7 | 6/30 /1 | | | 0/24 10/31 11/1 11/1 11/1 11/1 10/28 | ′10 ∞ 11/20 | | | | | |
| 39Section 7B: Open-cut Section & Heading from Eastern Approach40Submission for temporary ELS system and approval41Site possession42Install sheet piles43Install 1st layer waling and strut and excavate to 2nd layer | 648 days Mon Jul 27, '15 14 days Mon Jul 27, '15 1 day Mon Aug 10, '15 25 days Tue Aug 11, '15 20 days Sat Sep 5, '15 | Sun Aug 9, '15 Mon Aug 10, '15 Fri Sep 4, '15 | | | 7/27 7/27 111118/9 8/10 8/11 | | | | | | | | | | | | | | | | | 5/4 | |
| 45 Install 1st layer waling and strut and excavate to 2nd layer 44 Install 2nd layer waling and strut and excavate to 3rd layer 45 Install 3rd layer waling and strut and excavate to 4th layer | 20 days 33 days Fri Sep 25, '15 30 days Sun Oct 25, '15 | Sat Oct 24, '15 | | | | 9/25 | 9/24 10/25 | 0/24 11/23 | | | | | | | | | | | | | | | |
| 46 Install 4th layer waling and strut and excavate to formation level 47 Drilling for 50 dia. grout holes at 2 layers and grouting 48 Strengthening existing ELS system 49 Preparation of method statement for hand-shield construction and | 30 days Tue Nov 24, '15 50 days Thu Dec 24, '15 40 days Fri Feb 12, '16 180 days Sun Feb 21, '16 | Thu Feb 11, '16 Tue Mar 22, '16 | | | | | | 11/24 | | 2/12 | <u>1111111111111111111111111111111111111</u> | | | | | | | | | | | | |
| approval 50 Mobilize equipment & materials 51 Pipeline 1 - DN2100 52 Ground treatment works 53 Pipe jacking | 12 days Fri Aug 19, '16 77 days Wed Aug 31, '16 7 days Wed Aug 31, '16 40 days Wed Sep 7, '16 | Tue Aug 30, '16 Tue Nov 15, '16 Tue Sep 6, '16 | | | | | | | | | | | | | 8/19 1 8/30 8/31 1 8/31 1 9/7 1 | 5 | 10/16 | 11/15 | | | | | |
| 54 DN1400 installation works 55 Annulus grout 56 Pipeline 5 - DN2800 57 Ground treatment works | 24 days Mon Oct 17, '16 6 days Thu Nov 10, '16 118 days Sun Oct 2, '16 7 days Sun Oct 2, '16 50 days Mon Oct 17, '16 | Wed Nov 9, '16 Tue Nov 15, '16 Fri Jan 27, '17 Sat Oct 8, '16 | | | | | | | | | | | | | | 10/17 10/2 10/2 10/17 | 11/10 | 11/15 | 1/ | 27 | | | |
| 58 Pipe jacking 59 CWP installation works 60 Annulus grout 61 Pipeline 3 - DN2100 62 Ground treatment works | 46 days Tue Dec 6, '16 7 days Sat Jan 21, '17 87 days Mon Nov 14, '16 5 days Mon Nov 14, '16 | Fri Jan 20, '17 Fri Jan 27, '17 Wed Feb 8, '17 Fri Nov 18, '16 | | | | | | | | | | | | | | 10/17 | 11/14 | | 1/20 1/21 1/ | 27 2 /8 | | | |
| 63 Pipe jacking 64 DN1400 installation works 65 Annulus grout 66 Pipeline 2 - DN2100 67 Ground treatment works 68 Pipe jacking | 36 days Tue Dec 6, '16 23 days Wed Jan 11, '17 5 days Fri Feb 3, '17 92 days Mon Dec 19, '16 7 days Mon Dec 19, '16 40 days Wed Jan 11, '17 | Thu Feb 2, '17 Tue Feb 7, '17 Mon Mar 20, '17 Sun Dec 25, '16 | | | | | | | | | | | | | | | | 12/6 12/19 12/19 12/19 | 1/11 1/11 2/3 | 2/2 2/7 | 3/20 | | |
| 69 DN1400 installation works 70 Annulus grout 71 Pipeline 4 - DN2100 72 Ground treatment works 73 Pipe jacking | 40 days Wed Jan 11, 17 24 days Mon Feb 20, '17 5 days Thu Mar 16, '17 92 days Mon Dec 19, '16 7 days Mon Dec 19, '16 40 days Wed Jan 11, '17 | Wed Mar 15, '17 Mon Mar 20, '17 Mon Mar 20, '17 Sun Dec 25, '16 | | | | | | | | | | | | | | | | 12/19 12/19 | 1/11 11-12/25 | 2/20 | 111-3/15 6 1111 3/20 3/20 | | |
| 75Pipe jacking74DN1400 installation works75Annulus grout76Removal of plant77Backfilling and removal ELS system | 40 days Wed Jan 11, 17 24 days Mon Feb 20, '17 5 days Thu Mar 16, '17 10 days Tue Mar 21, '17 35 days Fri Mar 31, '17 | Wed Mar 15, '17 Mon Mar 20, '17 Thu Mar 30, '17 | | | | | | | | | | | | | | | | | | 2/20 3/1 | 11-3/15 6 11-3/20 3/21 1111-3/30 3/31 11111 | 5/4 | |


Kwan On Construction Co. Ltd.

KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area

| | | | | | Stage 4 Infrastructure at Former North Apron Area |
|------------|---|------------------------|------------------------------|-----------------------------|---|
| ID Ta | isk Name | Duration | Start | Finish | Master Programme 2014 2015 2016 |
| | | | | | Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May 51 8 1522 29 6 132027 3 10172431 7 142128 5 132027 3 10172431 7 142128 5 121926 2 9 162330 7 142128 5 121926 2 9 1623 20 7 3 10172431 7 142128 5 132027 3 10172431 7 142128 5 121926 2 9 1623 30 7 12431 7 142128 5 121926 2 9 1623 30 7 142128 5 121926 2 9 1623 30 7 142128 5 121926 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 121926 2 9 1623 30 7 142128 5 121926 3 10172431 7 142128 5 121926 2 9 1623 30 7 142128 5 121926 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 29 6 132027 3 10172431 7 142128 5 1 8 1522 1 8 1522 1 8 1522 1 8 1522 19 5 121926 3 10172431 7 142128 5 1 8 1522 1 8 152 |
| 1 C | ommence KL/2012/03 construction Section 1: Works within Portion 1 and 3 | 1398 days 1345 days | Thu 19/9/13 Thu 19/9/13 | Mon 17/7/17 Thu 25/5/17 | |
| 3 | Construction of Sewerage Pumping Station PS2 | 1345 days | Thu 19/9/13 | Thu 25/5/17 | 199 ~ |
| 4 | | 14.1 | Thu 19/9/13 | W-120002 | |
| 4 | Site possession and preparation works Site clearance and setting out pumping station | 14 days 14 days | Tue 8/10/13 | Wed 2/10/13 Mon 21/10/13 | 19/9 11 20/10 8/10 11 20/10 |
| 6 | Initial survey | 20 days | Wed 16/10/13 | Mon 4/11/13 | |
| 7 8 | Submission of baseline monitoring for EPD approval Approval of baseline monitoring by EPD | 35 days 30 days | Thu 3/10/13 Thu 7/11/13 | Wed 6/11/13 Fri 6/12/13 | |
| 9 | Submission / approval of method statements and temporary | 40 days | Fri 18/10/13 | Tue 26/11/13 | |
| 10 | works design Mobilization of plant and delivery of materials | 10 days | Wed 27/11/13 | Fri 6/12/13 | |
| 10 | Construct sheet piling system | 50 days | Sat 7/12/13 | Sat 25/1/14 | 27/11 |
| 12 | Install waling and strut, excavation to -1 mPD | 65 days | Tue 28/1/14 | Wed 2/4/14 | 28.7 |
| 13 | Install waling and strut, excavation to the formation level | 90 days | Thu 3/4/14 | Tue 1/7/14 | 34 to |
| 14 | Construct the base slab | 40 days | Wed 2/7/14 | Sun 10/8/14 | 2/7 22 |
| 15 | Construct 1st layer lower wall Grid C to D and Grid 2 to 5 | 20 days | Mon 11/8/14 | Sat 30/8/14 | 11/8 2008 |
| 16 | Construct 1st layer lower wall Grid E to H and Grid 2 to 4 | 20 days | Sun 31/8/14 | Fri 19/9/14 | 31/8 |
| | | | | | |
| 17 18 | Construct the remaining base slab Construct 1 st layer lower wall Grid D to E and Grid 2 to 3 | 20 days 20 days | Sat 20/9/14 Fri 10/10/14 | Thu 9/10/14 Wed 29/10/14 | 2019 2019 2019 2019 2019 2019 2019 2019 |
| 10 | | 20 aujo | 10/10/14 | | |
| 19 | Construct 1st layer lower wall Grid D to E and Grid 3 to 5 | 20 days | Thu 30/10/14 | Tue 18/11/14 | 30/10 📩 🔤 30/10 |
| 20 | Submission of ICE design for removal of 1st and 2nd layers of | 40 days | Sun 28/9/14 | Thu 6/11/14 | 28/9 |
| 20 | waling and strut | 70 uujo | Juli 207/14 | | |
| 21 | Backfilling behind the wall up to -1.3mPD | 85 days | Wed 19/11/14 | Wed 11/2/15 | |
| 22 23 | Removal of 2nd layer of waling and struts Construct 2nd layer lower wall Grid E to H and Grid 2 to 4 | 35 days 24 days | Thu 12/2/15 Thu 19/3/15 | Wed 18/3/15 Sat 11/4/15 | 12/2 2 12/2 12/2 12/2 11/4 |
| | | | | | |
| 24 25 | Removal of 2nd and 3rd layer of waling and struts Construct 2nd layer lower wall Grid D to E and Grid 2 to 3 | 30 days 21 days | Sun 12/4/15 Tue 12/5/15 | Mon 11/5/15 Mon 1/6/15 | |
| 23 | CONSULUCI ZIRU RAYCE TO WELL CHILL D TO E AND CHILL 2 TO 5 | ∠1 uays | 1 uC 12/3/13 | 1/0/11/0/13 | |
| 26 | Construct 2nd layer lower wall Grid D to E and Grid 3 to 5 | 21 days | Tue 2/6/15 | Mon 22/6/15 | 26 227 |
| 27 | Construct 2nd layer lower wall Grid C to D and Grid 2 to 5 | 21 days | Tue 23/6/15 | Mon 13/7/15 | 23/6 23/7 |
| | | | | | |
| 28 | Remove 1st layer waling and struts and then remove sheetpiles | 32 days | Tue 14/7/15 | Fri 14/8/15 | 14/7 1 4/8 |
| 29 | Construct ground floor slab except ground slab above intake | 75 days | Sat 15/8/15 | Wed 28/10/15 | 158 |
| | and overflow pipe | | | | |
| 30 | Install rising main CHA0-CHA15 | 25 days | Mon 11/1/16 | Thu 4/2/16 | |
| 31 32 | Construct intake pipes Construct overflow pipes | 35 days 15 days | Mon 14/12/15 Wed 9/3/16 | Sun 17/1/16 Wed 23/3/16 | |
| 33 | Construct remaining ground slab | 15 days | Thu 24/3/16 | Thu 7/4/16 | 243 T/4 |
| 34 | Construct wall, column, beam and roof Grid A to E and 1 to 2 and A to C and 2 to 5 | 50 days | Thu 29/10/15 | Thu 17/12/15 | 29/10 29/10 |
| 35 | and A to C and 2 to 5 Construct wall, column, beam and roof Grid C to E and 2 to 5 | 16 days | Fri 18/12/15 | Sat 2/1/16 | 18/12 |
| | Construct wan, commin, team and toor Office C to E and 2 10 5 | 10 uays | 111 10/12/13 | 3at 2/1/10 | 1912 v-++2/1 |
| 36 | Revoking SN's | 50 days | Sun 3/1/16 | Sun 21/2/16 | 3/1 21/2 |
| 37 | Water tightness test for lower roof at transformer room at Grid D to E and 1 to 2 | 10 days | Mon 6/6/16 | Wed 15/6/16 | |
| 38 | Construct wall, column, beam and roof Grid C to D and 2 to 5 | 30 days | Fri 11/3/16 | Sat 9/4/16 | 11/3 11/3 11/3 11/3 11/3 |
| 30 | Construct wall, column, beam and roof Grid D to E and 2 to 5 | 35 days | Fri 18/3/16 | Thu 21/4/16 | |
| 39 | construct wan, commin, beam and roor Grid D to E and 2 to 5 | 35 days | rñ 18/3/16 | 1 HU 21/4/16 | 18/3 |
| 40 | Construct double roof Grid A to E and 1 to 2 and A to C and 2 | 47 days | Thu 16/6/16 | Mon 1/8/16 | |
| 41 | to 5 Construct wall, column, beam and roof Grid E to H and 1 to 5 | 25 days | Wed 11/5/16 | Sat 4/6/16 | 11/5 |
| 71 | constant wan, commin, team and room Onu E to Fi allu 1 10 5 | 20 uays | u 11/J/10 | | |
| 42 | Construct Double slab & fence wall | 16 days | Tue 2/8/16 | Wed 17/8/16 | |
| 43 44 | Construct roof plinth & fence wall Construct corbel C to D | 30 days 30 days | Thu 18/8/16 Fri 22/4/16 | Fri 16/9/16 Sat 21/5/16 | 24 |
| 44 | Construct corbel E to F | 29 days | Sun 5/6/16 | Sat 21/5/16 Sun 3/7/16 | |
| 46 | Construct plinth DO room | 52 days | Mon 4/7/16 | Wed 24/8/16 | |
| 47 | Construct plinth screen room | 52 days | Mon 4/7/16 | Wed 24/8/16 | |
| 48 49 | Construct plinth room for water booster system Staircase No.2 at Dry Well | 23 days 36 days | Thu 25/8/16 Thu 18/8/16 | Fri 16/9/16 Thu 22/9/16 | |
| 50 | Working platform at wet well, drt well, screen channel | 40 days | Thu 18/8/16 | Mon 26/9/16 | |
| 51 | Follow up defect works before architecural finish & mobilization | 49 days | Tue 27/9/16 | Mon 14/11/16 | |
| 52 | Water tightness test for inlet chamber, screen channel and wet | 63 days | Tue 15/11/16 | Mon 16/1/17 | |
| | wells | | | | |
| 53 | Install protective liner at the retaining structure | 40 days | Tue 17/1/17 | Sat 25/2/17 | |
| 54 55 | Water tightness test for upper roof at transformer room Construct green roof system | 20 days 120 days | Tue 15/11/16 Mon 5/12/16 | Sun 4/12/16 Mon 3/4/17 | |
| 56 | Architectural finishes (internal) | 90 days | Tue 15/11/16 | Sun 12/2/17 | |
| 57 | Submission of method statement and preparation works for erection of cladding | 55 days | Tue 27/9/16 | Sun 20/11/16 | |
| 58 | Erect cladding (external) | 150 days | Mon 21/11/16 | Wed 19/4/17 | |
| 59 | Erect door, roller shutter etc. | 100 days | Tue 15/11/16 | Wed 22/2/17 | |
| 60 61 | Erect handrailing, louvre etc. Construct storm drain and manholes | 90 days 90 days | Tue 15/11/16 Tue 15/11/16 | Sun 12/2/17 Sun 12/2/17 | |
| 61 62 | Construct storm drain and manholes Construct cable ducts and draw pits for PCCW | 90 days 60 days | Tue 15/11/16 Mon 13/2/17 | Sun 12/2/17 Thu 13/4/17 | |
| 63 | Construct u-channel with cover along access road | 100 days | Mon 13/2/17 | Tue 23/5/17 | |
| 64 | Construct access road inside PS | 25 days | Fri 23/6/17 | Mon 17/7/17 | |
| 65 66 | Erect fence wall and mini bollard light Erect vehicular and man access | 80 days 50 days | Mon 13/2/17 Thu 4/5/17 | Wed 3/5/17 Thu 22/6/17 | |
| 67 | Plants delivery for landscaping works | 30 days | Thu 4/5/17 Thu 4/5/17 | Fri 2/6/17 | |
| 68 | Hydroseeding | 3 days | Sat 3/6/17 | Mon 5/6/17 | |
| 69 70 | Tree and shurb planting Submission / approval of E&M services materials and delivery | 28 days 720 days | Tue 6/6/17 Thu 16/1/14 | Mon 3/7/17 Thu 14/1/16 | |
| 70 | Submission / approval of E&M services materials and delivery (Detailed programme will be submitted separately) | 729 days | 110 10/1/14 | 1 HU 14/1/16 | |
| | | | | | |
| 71 | E&M building service installation. (Detailed programme will be submitted separately) | 183 days | Wed 20/7/16 | Wed 18/1/17 | |
| 72 | E&M building service testing & comissioning. (Detailed | 127 days | Thu 19/1/17 | Thu 25/5/17 | |
| ı | programme will be submitted separately) | | | | |
| | | | | | |

•

| | | | | | | | | | | 2017 | | | | | | | |
|------|-----|--------|---------|-----------|------------|-----------|------------|----------|-------------|-------|------------|------------|-----------|----------|------------|--------|-----------|
| r | May | Ji | un | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug |
| 0172 | 418 | 152229 | 5 12192 | 26 3 1017 | 72431 7 14 | 2128 4 11 | 1825 2 9 1 | 62330613 | 2027 4 11 1 | 82518 | 152229 5 1 | 21926 5 12 | 21926 2 9 | 16233071 | 42128 4 11 | 182529 | 162330613 |
| | | | | | | | | | | | | | | | | | 9 |
| | | | | | | | | | | | | | | | ° 25/5 | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | 25/5 | | |




Kwan On Construction Co. Ltd.

KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area

Master Programme

ssors inni Beginnin Beginni

| D | Task Name | Duration | Start | Finish Predecessors |
|--------|--|---------------------|------------------------------|--|
| l | Commence KL/2012/03 construction | 1350 days | Thu 19/9/13 | Tue 30/5/17 |
| 2 | Commence KL/2012/03 construction Section 2: Works within Portion 1 and 4 | 0 days 1350 days | Thu 19/9/13 Thu 19/9/13 | Thu 19/9/13 Tue 30/5/17 |
| | Cruine and the boundary | 20 4 | Thu 10/0/12 | E-: 10/10/12 |
| 1 5 | Setting out site boundary Obtain underground utilities plans | 30 days 30 days | Thu 19/9/13 Thu 19/9/13 | Fri 18/10/13 Fri 18/10/13 |
| 5 | Site clearance | 30 days | Sat 19/10/13 | Sun 17/11/13 4 |
| 7 | Initial survey | 14 days | Mon 18/11/13 | Sun 1/12/13 6 |
| 3 | Erect hoarding, chain link fence and vehicular gate | 60 days | Mon 2/12/13 | Thu 30/1/14 7 |
|) | Construction of sewerage pumping station NPS | 1350 days | Thu 19/9/13 | Tue 30/5/17 |
| 0 | Site Possession Submission / approval of method statements and temporary work design | 180 days 70 days | Thu 19/9/13 Sun 29/12/13 | Mon 17/3/14 Sat 8/3/14 |
| 2 | Mobilization | 20 days | Tue 18/3/14 | Sun 6/4/14 10 |
| 3 | Construct sheet piling system | 60 days | Mon 7/4/14 | Thu 5/6/14 12,11 |
| 4 | Install waling and strut, excavation to the formation level (1st and 2nd layers) | 90 days | Fri 6/6/14 | Wed 3/9/14 13 |
| 5 | Install waling and strut, excavation to the formation level (3rd layer) | 89 days | Thu 4/9/14 | Mon 1/12/14 14 |
| 6 7 | Construct the base slab Construct the external and internal wall Grid E to G and Grid 2 to | 47 days 34 days | Sat 29/11/14 Sat 3/1/15 | Wed 14/1/15 Thu 5/2/15 |
| 8 | 3 up to -1.25 mPD Backfilling works behind completed base slab and wall | 15 days | Fri 6/2/15 | Fri 20/2/15 17 |
| 9 | Construct the external wall Grid C to E and Grid 2 to 4 up to -0.95 mPD $$ | 66 days | Thu 5/2/15 | Sat 11/4/15 |
| 0 | Construct the external wall Grid C to E and Grid 1 to 2 up to -0.95 mPD $$ | 23 days | Thu 2/4/15 | Fri 24/4/15 |
| 1 2 | Construct the internal wall Grid D to E up to -0.95 mPD Backfilling works behind constructed wall and remove 2nd layer of waling and strut | 25 days 14 days | Wed 27/5/15 Mon 22/6/15 | Sat 20/6/15 20 Sun 5/7/15 21 |
| 3 | of wanng and strut Construct the external wall Grid C to E and Grid 2 to 4 up to +2.25 mPD | 25 days | Mon 6/7/15 | Thu 30/7/15 |
| 4 | Construct the external wall Grid C to E and Grid 1 to 2 up to +225 mPD | 15 days | Fri 31/7/15 | Fri 14/8/15 23 |
| 5 | Construct the internal wall Grid D to E up to +2.25 mPD | 7 days | Sat 15/8/15 | Fri 21/8/15 24 |
| 6 | Backfilling works behind constructed wall and remove 1st layer of waling and strut and sheetpiles | 42 days | Sat 15/8/15 | Fri 25/9/15 |
| 7 | Construct the external and internal wall Grid A to E and Grid 1 to 2 up to +4.7 mPD | 36 days | Sat 26/9/15 | Sat 31/10/15 26 |
| 8 | Construct the external and internal wall Grid A to E and Grid 2 to 4 up to +4.7 mPD | 31 days | Sat 26/9/15 | Mon 26/10/15 |
| 9 | Construct the external and internal wall Grid E to G and Grid 2 to 3 up to +4.7 mPD | 103 days | Sat 6/6/15 | Wed 16/9/15 |
| 0 | Construct upper wall and column up to beam level Grid A to C and 1 to 5 | 66 days | Sat 21/11/15 | Mon 25/1/16 29 |
| 1 | Construct the beam and roof Grid A to C and 1 to 5, Only double ceiling will be divided into two layers for construction | 47 days | Tue 26/1/16 | Sat 12/3/16 30 |
| 2 | Construct upper wall and column up to beam level Grid E to G and 1 to 5 | 80 days | Thu 24/12/15 | Sat 12/3/16 |
| 3 | Construct upper wall and column up to beam level Grid C to E and 1 to 5 $$ | 77 days | Tue 22/12/15 | Mon 7/3/16 |
| 4 | Construct the beam and roof Grid E to G and 1 to 5 | 78 days | Mon 14/3/16 | Mon 30/5/16 |
| 5 | Construct the beam and roof Grid C to E and 1 to 5 | 46 days | Tue 8/3/16 | Fri 22/4/16 33 |
| 6 | Construct roof plinth and fence wall | 23 days | Tue 31/5/16 | Wed 22/6/16 34 |
| 7 | Construct ventilation house Construct corbel Grid Cto D | 23 days | Tue 31/5/16 | Wed 22/6/16 34 |
| 8 9 | Construct corbel Grid E to F | 21 days 21 days | Tue 31/5/16 Tue 21/6/16 | Mon 20/6/16 34 Mon 11/7/16 38 |
| 0 | Construct Plinth DO room 1 | 16 days | Thu 23/6/16 | Fri 8/7/16 36 |
| 1 | Construct Plinth DO room 2 | 13 days | Sat 9/7/16 | Thu 21/7/16 40 |
| 2 | Construct Plinth Room for waterbooster system | 20 days | Fri 22/7/16 | Wed 10/8/16 41 |
| 3 | Staircase No1 at Dry Well | 35 days | Tue 21/6/16 | Mon 25/7/16 38 |
| 4 | Working plantform at Wet well, Dry weel, screen channel | 56 days | Tue 21/6/16 | Mon 15/8/16 38 |
| 5 | Follow up defect works before arcectural finish works & mobilization | 35 days | Tue 16/8/16 | Mon 19/9/16 44 |
| 6 | Water tightness test for retaining structure | 70 days | Tue 20/9/16 | Mon 28/11/16 45 |
| 7 | Install protective liner at the retaining structure | 30 days | Tue 29/11/16 | Wed 28/12/16 46 |
| 8 | Water tightness test for the double ceiling | 20 days | Thu 29/12/16 | Tue 17/1/17 47 |
| 9 | Establishment of green roof system | 50 days | Wed 18/1/17 | Wed 8/3/17 48 |
| 0 | Architectural finishes (internal) | 60 days | Tue 20/9/16 | Fri 18/11/16 45 |
| 1 | Erect granite tile | 90 days | Tue 20/9/16 | Sun 18/12/16 45 |
| 2 | Erect louvre and door | 60 days | Tue 20/9/16 | Fri 18/11/16 45 |
| 3 | Erect handrailing and roller shutter etc. | 90 days | Tue 20/9/16 | Sun 18/12/16 45 |
| 4 | Install rising main | 30 days | Tue 16/8/16 | Wed 14/9/16 44 |
| 5 | Construct sewerage, drainage drain and manhole | 46 days 30 days | Thu 15/9/16 | Sun 30/10/16 54 Eri 17/2/17 50 55 58 57 |
| 6 7 | Construct assess road Construct cable ducts and draw pits for PCCW and CLP | 30 days 40 days | Thu 19/1/17 Mon 31/10/16 | Fri 17/2/17 59,55,58,57 Fri 9/12/16 55 |
| 8 | Construct cable ducts and draw pits for PCCW and CLP Construct u-channel with cover along access road | 40 days 40 days | Mon 31/10/16 Mon 31/10/16 | Fri 9/12/16 55 Fri 9/12/16 55 |
| 8 9 | Erect vehicular and man access and mini bollard light | 40 days 40 days | Sat 10/12/16 | Wed 18/1/17 55,58,57 |
| 0 | Plants delivery for landscaping works | 30 days | Sat 18/2/17 | Sun 19/3/17 56 |
| 1 | Preparatory works for landscaping works | 7 days | Mon 20/3/17 | Sun 26/3/17 60 |
| 2 | Hydroseeding | 3 days | Mon 27/3/17 | Wed 29/3/17 61,49 |
| 3 | Tree and shurb planting | 14 days | Thu 30/3/17 | Wed 12/4/17 62 |
| 4 | Submission / approval of E&M services materials and delivery (Detailed programme will be submitted separately) | 793 days | Thu 16/1/14 | Fri 18/3/16 |
| 5 | E&M building service installation. (Detailed programme will be | 187 days | Wed 20/7/16 | Sun 22/1/17 |
| 6 | submitted separately) E&M building service Testing & Commissioning (Detailed | 128 days | Mon 23/1/17 | Tue 30/5/17 65 |
| | programme will be submitted separately) | | | |



Critical tasks 🚺 Contractical tasks 🚺 Contractical tasks 🚺 Contractical tasks

Commencement Date: 19 September 2013 Completion Date: 5 May 2016 Revised Completion Date: 30 May 2017

14/3 8/3 22/4 16/8 19/9 20/9 🕇 **CCC (**28/11 29/11 29/12 29/12 29/12 18/1 🚺 🗰 🗰 🖬 18/1 20/9 16/8 11/9 15/9 11/9 19/1 17/2 31/10 19/1 31/10 10/12 10/12 18/2 20/3 20/3 27/3 29/3 30/3 📥 12/4 23/1 23/1 23/1

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix C

Monthly EM&A Report For Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

Civil Engineering and Development Department

EP-337/2009 & EP-445/2013/A

Contract No. KL/2014/01

Kai Tak Development – Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

Monthly EM&A Report March 2018

(Version 1.0)

| Approved By | (Environmental Team Leader) |
|-------------|-----------------------------|
|-------------|-----------------------------|


REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD Room 1710, Technology Park,

18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>



Ka Shing management consultant Limited





Our ref:7-4-2018 7-4-2018

By email: clive.cheng@aecom-ktd.com and By hand

Supervising Officer Representative Aecom Asia Co Ltd. 8/F Grand Central Plaza Tower 2 138 Shatin Rural Committee Road Sha Tin, N.T. Hong Kong (Attn: Mr. Cheng Chi Hung)

Dear Mr. Cheng,

Re: Contract No. KL/2014/01 (Environmental Permit Nos. EP-337/2009 and EP-445/2013/A) Kai Tak Development –Stage 2 Infrastructure Works for Developments at Southern Part of the Former Runway Monthly EM&A report for March 2018

Reference is made to the Environmental Team's submission of the draft Monthly EM&A Report (version 1.0) for March 2018 provided to Independent Environmental Checker (IEC) via email dated on 3 rd April 2018 for review and comment.

Please be informed that IEC has no adverse comment on the captioned submission. IEC writes to verify the captioned submission in accordance with Specific Condition 2.2 of the Environmental Permit No. 337/2009 and 445/2013/A.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,

For and on behalf of

Ka Shing Management Consultant Limited

Dr. C.F. Ng

Independent Environmental Checker

CEDE

| 1 | Ļ | • | ç | |
|---|---|---|---|--|
| | | | | |

| CEDD | Mr. Sunny Lo | (By email: sunnysplo@cedd.gov.hk) |
|----------|--------------------|--|
| AECOM | Mr. Anthony Lok | (By email: anthony.lok@aecom-ktd.com) |
| CEC-CCC | Mr. Eric Fong | (By email: eric-cs-fong@continental-engineering.com) |
| Cinotech | Dr. Priscilla Choy | (By email: priscilla.choy@cinotech.com.hk) |
| SFK | Ms Alice Leung | (By email: aliceleung@sfk.com.hk) |

Unit 2, 13/F Kai Yue Commercial Building, 2C Argyle St, Mong Kok, Kowloon 九龍旺角亞皆老街 2C 號啟如商業大廈 13 樓 2 室 Tel: (852) 2618 2166 Fax: (852) 2120 7752 Web Site: www.ka-shing.net 電話: (852) 2618 2166 傳真: (852) 2120 7752 網站: www.ka-shing.net





TABLE OF CONTENTS

| | EXECUTIVE SUMMARY | |
|----|--|----|
| | Environmental Monitoring Works | |
| | Environmental Licenses and Permits | |
| | Key Information in the Reporting Month | |
| | Future Key Issues | 2 |
| 1. | INTRODUCTION | 3 |
| | Background | |
| | Project Organizations | |
| | Construction Activities undertaken during the Reporting Month | |
| | Summary of EM&A Requirements | 5 |
| 2. | AIR QUALITY | 6 |
| | Monitoring Requirements | 6 |
| | Observations | |
| 3. | NOISE | 7 |
| | Monitoring Requirements | 7 |
| | Observations | |
| 4. | LANDSCAPE AND VISUAL | 8 |
| | Monitoring Requirements | |
| | Results and Observations | 8 |
| 5. | ENVIRONMENTAL AUDIT | 9 |
| | Site Audits | 9 |
| | Status of Environmental Licensing and Permitting | |
| | Status of Waste Management | |
| | Implementation Status of Environmental Mitigation Measures | |
| | Summary of Mitigation Measures Implemented | |
| | Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful | 10 |
| | Prosecution | |
| 6. | FUTURE KEY ISSUES | 11 |
| | Key Issues for the Coming Month | 11 |
| 7. | CONCLUSIONS AND RECOMMENDATIONS | |
| | Conclusions | |
| | Recommendations | |

LIST OF TABLES

- Table I
 Non-compliance Recorded for the Project in the Reporting Month
- Table II
 Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental
Protection/Mitigation Measures
- Table 5.1
 Summary of Environmental Licensing and Permit Status
- Table 5.2
 Observations and Recommendations of Site Inspections

LIST OF FIGURES

Figure 1 Site Layout Plan

LIST OF APPENDICES

| А | Action and Limit Levels |
|---|-------------------------|
| В | Summary of Exceedance |

- C Site Audit Summary
- D Event Action Plans
- E Environmental Mitigation Implementation Schedule (EMIS)
- F Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- G Waste Generated Quantity

EXECUTIVE SUMMARY

Introduction

- This is the 24th Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2014/01 - Kai Tak Development – Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway" (Hereafter referred to as "the Project"). This contract work comprises two Schedule 2 designated projects (DP), namely the new distributor road D4(part) and roads D3A & D4A serving the planned KTD. The DPs are part of the designated projects under Environmental Permits (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") and EP-445/2013/A ("Kai Tak Development – Roads D3A & D4A") respectively. This report documents the findings of EM&A Works conducted from 1 – 31 March 2018.
- 2. With reference to the same principle of EIA report of the Project, no air quality monitoring station within 500m and noise monitoring station within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, no relevant air quality and noise monitoring location are required for monitoring under the Project. The monitoring works for recommended monitoring stations in EM&A Manual of the DPs are conducted by Kai Tak Development (KTD) Schedule 3 Project.
- 3. The major site activities undertaken in the reporting month included:
 - TTA implementation, junction improvement works at Shing Fung Road, Wang Chiu Road / Sheung Yee Road and Wang Chiu Road / Kai Cheung Road;
 - ELS installation and construction of box culvert and underpass;
 - Construction of utilities trough at Kai Tak Bridge;
 - Construction of pile caps, noise barrier footings, outfalls, deck structure and columns; and
 - Laying of sewer, drainage and pavement.

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

| Table I | Non-compliance | Recorded for | the Project in | the Reporting Month |
|---------|----------------|--------------|----------------|---------------------|
|---------|----------------|--------------|----------------|---------------------|

| Parameter | No. of Project-rela | ted Exceedance | Action Taken |
|-----------|---------------------|----------------|--------------|
| | Action Level | Limit Level | ACTION TAKEN |
| Noise | 0 | 0 | N/A |

Environmental Monitoring for Air Quality and Construction Noise

6. No monitoring for air quality and construction noise is required. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 7. Licenses/Permits granted to the Project include the Environmental Permits (EP) for the Project, EP-337/2009 issued on 23 April 2009 and EP-445/2013 issued on 3 May 2013 (Amended Environmental Permit (No.: EP-445/2013/A) issued on 13 August 2014).
- 8. Billing Account for Disposal of Construction Waste (A/C No. 7024073)
- 9. Registration of Chemical Waste Producer (License: 5213-247-C4004-01).
- 10. Water Discharge License (License: WT00023634-2016).
- 11. Construction Noise Permits (Permit: GW-RE0815-17 and GW-RE0182-18)

Key Information in the Reporting Month

12. Summary of key information in the reporting month is tabulated in Table II.

| Event | Event Details | | Action Taken | Status | Remark |
|---|---------------|--------|--------------|--------|--------|
| | Number | Nature | | | |
| Complaint received | 0 | | N/A | N/A | |
| Reporting Changes | 0 | | N/A | N/A | |
| Notifications of any summons & prosecutions received | 0 | | N/A | N/A | |

Table II Summary Table for Key Information in the Reporting Month

Future Key Issues

13. The future key environmental issues in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Water spraying for dust generating activity and on haul road;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site;
- Noise from operation of the equipment, especially for excavation activities and machinery on-site;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
- Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 2 Infrastructure Works for Developments for Southern Part of the Former Runway is one of the construction stages of KTD. It contains two Schedule 2 DPs including new distributor roads serving the planned KTD and KTD Roads D3A & D4A. The general layout of the Project is shown in **Figure 1**.
- 1.2 One Environmental Permits (EP) No.: EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD and one Environmental Permit No.: EP-445/2013 was issued on 3 May 2013 for Kai Tak Development Roads D3A & D4A to Civil Engineering and Development Department (CEDD) as the Permit Holder. Pursuant to Section 13 of the EIAO, the Director of Environmental Protection amended the Environmental Permit No.: EP-445/2013 based on the Application No. VEP-449/2014 and the Environmental Permit (No.: EP-445/2013/A) was issued on 13 August 2014.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Reports (Register No. AEIAR-130/2009 and AEIAR-170/2013) were approved by the Environmental Protection Department (EPD) on 4 March 2009 and 3 May 2013 respectively.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2014/01 Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway. The construction work under KL/2014/01 comprises the construction of part of the Road D4 under the EP (EP-337/2009) and the construction of Roads D3A & D4A under the EP (EP-445/2013/A).
- 1.5 Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract is on 13 April 2016. This is the 24th Monthly EM&A report summarizing the EM&A works for the Project from 1 – 31 March 2018.
- 1.6 All project information since the commencement of work under EPs including Monthly EM&A Reports is made available to the public via internet access at the website: http://www.kl201401.com/

Project Organizations

- 1.7 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Supervising Officer and the Supervising Officer's Representative (SO) AECOM Asia Co. Ltd. (AECOM).
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) Ka Shing Management Consultant Ltd. (KSMC).
 - Contractor Continental Engineering Corp. and Chit Cheung Construction Co. Ltd. Joint Venture (CCJV).

| Table 1.1 Key Project Contacts | | | | | |
|--------------------------------|---|--------------------|------------------------------|-----------|-----------|
| Party Role | | Contact Person | Position | Phone No. | Fax No. |
| Project | | Mr. Sunny Lo | Senior Engineer | 3579 2450 | 3579 4516 |
| CEDD | Proponent | Mr. Keith Chu | Engineer | 3579 2124 | 55794510 |
| AECOM | Supervising Officer | Mr. Clive Cheng | CRE | 3746 1801 | 2798 0783 |
| Fi | Environmental | Dr. Priscilla Choy | Environmental Team Leader | 2151 2089 | |
| Cinotech Team | | Ms. Ivy Tam | Audit Team Leader | 2151 2090 | 3107 1388 |
| KSMC | Independent Environmental Checker | Dr. C. F. Ng | IEC | 2618 2166 | 2120 7752 |
| CCJV Contractor | | Mr. Dennis Ho | Environmental Officer | 2960 1398 | 2960 1399 |

1.8 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Construction Activities undertaken during the Reporting Month

- 1.9 The site activities undertaken in the reporting month included:
 - TTA implementation, junction improvement works at Shing Fung Road, Wang Chiu Road / Sheung Yee Road and Wang Chiu Road / Kai Cheung Road;
 - ELS installation and construction of box culvert and underpass;
 - Construction of utilities trough at Kai Tak Bridge;
 - Construction of pile caps, noise barrier footings, outfalls, deck structure and columns; and
 - Laying of sewer, drainage and pavement.
- 1.10 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in Table 1.2.

| Table 1.2 Construction Programme Showing the Inter-Relationship with Environment | tal |
|--|-----|
| Protection/Mitigation Measures | |

| Construction Works | Major Environmental Impact | Control Measures |
|--------------------------------|---|---|
| As mentioned in Section 1.8 | Noise, dust impact, water quality and waste generation | Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide mitigation measure to temporary use of chemicals; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement. |

Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.

2. AIR QUALITY

Monitoring Requirements

2.1 With reference to the same principle of EIA report of the Project, no air quality monitoring station within 500m from the boundary of this Project are considered as relevant monitoring locations. No air quality monitoring is required for the Project.

Observations

- 2.2 No monitoring for air quality is required for the Project.
- 2.3 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of air quality mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C.**

3. NOISE

Monitoring Requirements

3.1 With reference to the same principle of EIA report of the Project, no construction noise monitoring station within 300m from the boundary of this Project are considered as relevant monitoring locations. No Construction noise monitoring is required for the Project. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

Observations

- 3.2 No monitoring for air quality is required for the Project. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in Appendix B.
- 3.3 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of construction noise mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.

4. LANDSCAPE AND VISUAL

Monitoring Requirements

4.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 4.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.
- 4.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 4.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix D** shall be performed.

5. ENVIRONMENTAL AUDIT

Site Audits

- 5.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix C**.
- 5.2 Site audits were conducted by representatives of the Contractor, Supervising Officer and ET on 7, 14, 21 and 28 March 2018 in the reporting month. IEC joint site inspection was conducted on 28 March 2018. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

5.3 All permits/licenses obtained for the Project are summarized in Table 5.1.

| Permit No. | Valid | Period | Details | Deteile | Status |
|-----------------------------|--------------|----------|---|---------|--------|
| remit no. | From | То | Details | Status | |
| Environmental Permit (EP) | | | | | |
| EP-337/2009 | 23/04/09 | N/A | Construction of new distributor roads serving the planned Kai Tak development. | Valid | |
| EP-445/2013/A | 13/08/14 | N/A | Construction of Kai Tak Development roads D3A and D4A | Valid | |
| Effluent Discharge Li | icense | • | · · · · · · | | |
| WT00023634-2016 | | 31/03/21 | 8/21 Wastewater from the construction site including effluent treated by screen and Va sedimentation tank | | |
| Registration of Chem | ical Waste F | Producer | | | |
| 5213-247-C4004-01 | | N/A | | | |
| Construction Noise P | ermit (CNP) |) | | | |
| GW-RE0815-17 | 14/10/17 | 11/04/18 | Construction Noise Permit for the use of powered mechanical equipment for | Valid | |
| GW-RE0182-18 | 22/03/18 | 17/09/18 | carrying out construction work other than percussive pilling and performing prescribed construction work. | Valid | |

Table 5.1Summary of Environmental Licensing and Permit Status

Status of Waste Management

- 5.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix G**.
- 5.5 In respect of the dump truck cover, the Contractor is reminded to take record photos and inspection to ensure that all dump trucks have fully covered the skip before leaving the site.

Implementation Status of Environmental Mitigation Measures

5.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 5.2.

| Parameters Date | | Observations and Recommendations | Follow-up | | |
|----------------------------------|---------------|--|--|--|--|
| Water Quality | | | | | |
| Air Quality | 14 March 2018 | <u>Reminder:</u> Stockpiles near Gate 5A should be covered by impervious sheets to prevent dust generation. | Rectification/improvement was observed during the follow-up audit session. | | |
| Noise | | | | | |
| Waste/ Chemical Management | | | | | |
| Landscape and Visual | | | | | |
| Permits/ Licences | | | | | |

 Table 5.2
 Observations and Recommendations of Site Inspections

Summary of Mitigation Measures Implemented

5.7 An updated summary of the EMIS is provided in **Appendix E**.

Implementation Status of Event Action Plans

5.8 The Event Action Plans for noise and landscape and visual are presented in **Appendix D**. No Event Action Plan for air quality is considered necessary.

Construction Noise

5.9 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

5.10 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

5.11 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix F**.

6. FUTURE KEY ISSUES

- 6.1 Major site activities undertaken for the coming two months include:
 - TTA implementation, junction improvement works at Shing Fung Road, Wang Chiu Road / Sheung Yee Road and Wang Chiu Road / Kai Cheung Road;
 - ELS installation and construction of box culvert and underpass;
 - Construction of utilities trough at Kai Tak Bridge;
 - Construction of pile caps, noise barrier footings, outfalls, deck structure and columns;
 - Laying of sewer, drainage and pavement.

Key Issues for the Coming Month

- 6.2 Key environmental issues in the coming month include:
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
 - Review and implementation of temporary drainage system for the surface runoff;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site.

| 6.3 | The tentative program of major site activities and the impact prediction and control |
|-----|--|
| | measures for the coming two months, i.e. April and May 2018 are summarized as follows: |

| Construction Works | Major Impact | Control Measures |
|--------------------|--------------------|--|
| | Prediction | |
| | Air quality impact | a) Frequent watering of haul road and unpaved/exposed |
| | (dust) | areas; |
| | | b) Frequent watering or covering stockpiles with tarpaulin or similar means; and |
| | | c) Watering of any earth moving activities. |
| | Water quality | d) Diversion of the collected effluent to de-silting facilities |
| | impact (surface | for |
| | run-off) | treatment prior to discharge to public storm water drains; |
| | | e) Provision of adequate de-silting facilities for treating |
| | | surface run-off and other collected effluents prior to |
| As mentioned in | | discharge; |
| Section 7.1 | | f) Provision of perimeter protection such as sealing of |
| | | hoarding footings to avoid run-off from entering the |
| | | existing storm water drainage system via public road; and |
| | | g) Provision of measures to prevent discharge into the |
| | | stream. |

| Construction Works | Major Impact Prediction | Control Measures |
|--------------------|----------------------------|--|
| | Noise Impact | h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; i) Controlling the number of plants use on site; j) Regular maintenance of machines; and k) Use of acoustic barriers if necessary. |

7. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

7.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 to 31 March 2018.

Air Quality and Construction Noise

7.2 No regular monitoring air quality and noise monitoring is required for the Project. No Action/Limit Level exceedance was recorded.

Landscape and visual

7.3 No non-compliance was recorded in the reporting month.

Complaint and Prosecution

- 7.4 No environmental complaints and environmental prosecution were received in the reporting month.
- 7.5 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.


Recommendations

7.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality

• To cover stockpiles of dusty materials with impervious materials to prevent dust generation.

FIGURES



APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

| Time Period | Action Level | Limit Level ⁽¹⁾⁽²⁾ |
|----------------------------------|---|-------------------------------|
| 0700-1900 hrs on normal weekdays | When one documented complaint is received | 75 dB(A) 70dB(A)/65dB(A)* |

Table A-1 Action and Limit Levels for Construction Noise

Remarks: (1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

(2) No regular noise impact monitoring station for this Contract. It is subject to the noise sensitive receiver(s) and additional monitoring work.

(*) 70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B SUMMARY OF EXCEEDANCE

Contract No. KL/2014/01 Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

Appendix B – Summary of Exceedance

Exceedance Record for Contract No. KL/2014/01

Reporting Month: March 2018

(A) Exceedance Record for Construction Noise

(NIL in the reporting month)

(B) Exceedance Record for Landscape and Visual

(NIL in the reporting month)

APPENDIX C SITE AUDIT SUMMARY

Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway EP-337/2009 & EP-445/2013/A

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 180307 |
|----------------------------|--------------------------|
| Date | 7 March 2018 (Wednesday) |
| Time | 14:00 - 16:00 |

| | | Related Item No. |
|----------|--|---------------------|
| Ref. No. | Non-Compliance | nem no. |
| - | None identified | |
| | | Related |
| Ref. No. | Remarks/Observations | Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| ., | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.:180228), all identified deficiencies were observed improved/rectified by the Contractor. | |

| K | 7 March 2018 |
|-----|--------------|
| WIL | 8 March 2018 |
| | NI |

Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway EP-337/2009 & EP-445/2013/A

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 180314 |
|----------------------------|---------------------------|
| Date | 14 March 2018 (Wednesday) |
| Time | 14:00 - 16:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|---|---------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| 180314-R01 | • Stockpiles near Gate 5A should be covered by impervious sheets to prevent dust generation. | C 7 |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | Follow-up on previous audit session (Ref. No.:180307), no environmental deficiency was identified during site inspection. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | Kelvin Koo | 45 | 14 March 2018 |
| Checked by | Dr. Priscilla Choy | NE | 15 March 2018 |

Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway EP-337/2009 & EP-445/2013/A

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 180321 |
|----------------------------|---------------------------|
| Date | 21 March 2018 (Wednesday) |
| Time | 14:00 - 16:00 |

| | | Related |
|----------|--|----------|
| Ref. No. | Non-Compliance | Item No. |
| - | None identified | - |
| | | Related |
| Ref. No. | Remarks/Observations | Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.:180314), all identified deficiencies were observed improved/rectified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | Kelvin Koo | K | 21 March 2018 |
| Checked by | Dr. Priscilla Choy | NI | 22 March 2018 |

Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway EP-337/2009 & EP-445/2013/A

Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 180328 |
|----------------------------|---------------------------|
| Date | 28 March 2018 (Wednesday) |
| Time | 14:00 - 16:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|----------|--|---------------------|
| - | None identified | |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit session (Ref. No.:180321), all identified deficiencies were observed improved/rectified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | Kelvin Koo | K | 28 March 2018 |
| Checked by | Dr. Priscilla Choy | WI | 29 March 2018 |

¢

APPENDIX D EVENT ACTION PLANS

Appendix D - Event Action Plans

Event/Action Plan for Construction Noise

| EVENT | ACTION | | | | | |
|-----------------------------------|--|--|---|--|--|--|
| | ET | IEC | ER | CONTRACTOR | | |
| Action Level being exceeded | Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. (The above actions should be taken within 2 working days after the exceedance is identified) | Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; Advise the ER on the effectiveness of the proposed remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) | Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified) | Submit noise mitigation proposals to IEC and ER; Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified) | | |
| Limit Level being exceeded | Inform IEC, ER, Contractor and EPD; Repeat measurements to confirm findings; Increase monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contractor's working procedures; Discuss with the IEC, Contractor and ER on remedial measures required; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. The above actions should be taken within 2 working days after the exceedance is identified) | Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. (The above actions should be taken within 2 working days after the exceedance is identified) | Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified) | Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and ER within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; Stop the relevant portion of works as instructed by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified) | | |

Appendix D - Event Action Plans

Event/Action Plan for Landscape and Visual

| EVENT ACTION | | ACT | NON | |
|--|---|---|--|---|
| LEVEL | ET | IEC | ER | CONTRACTOR |
| Design Check | Check final design conforms to the requirements of EP and prepare report. | Check report. Recommend remedial design if necessary | Undertake remedial design if necessary | |
| Non- conformity on one occasion | Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed | Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementatio n of remedial measures. | Notify Contractor Ensure remedial measures are properly implemented | Amend working methods Rectify damage and undertake any necessary replacement |
| Repeated Non- conformity | Identify Source Inform IEC and ER Increase monitoring frequency Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed If non- conformity stops, cease additional monitoring | Check monitoring report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures Supervise implementatio n of remedial measures. | Notify Contractor Ensure remedial measures are properly implemented | Amend working methods Rectify damage and undertake any necessary replacement |

APPENDIX E ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

| EIA Ref. | Mitigation Measures | Status | | |
|--------------------------|---|--------|--|--|
| Construction Air Quality | | | | |
| S3.2 | 8 times daily watering of the work site with active dust emitting activities. | ٨ | | |
| (AEIAR-130/2009) | | | | |
| S4.8 | Control measures stipulated in the approved KTD Schedule 3 EIA Report should be | ۸ | | |
| (AEIAR-170/2013) | strictly followed. | | | |
| S3.2 | Implementation of dust suppression measures stipulated in Air Pollution Control | | | |
| (AEIAR-130/2009) | (Construction Dust) Regulation. The following mitigation measures, good site practices | | | |
| and | and a comprehensive dust monitoring and audit programme are recommended to | | | |
| S4.8 | minimize cumulative dust impacts. | | | |
| (AEIAR-170/2013) | • Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission. | * | | |
| | Misting for the dusty material should be carried out before being loaded into the vehicle. | ^ | | |
| | • Any vehicle with an open load carrying area should have properly fitted side and tail boards. | ٨ | | |
| | • Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin. | ^ | | |
| | • The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation. | ^ | | |
| | The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials. | ^ | | |
| | • Vehicle washing facilities should be provided at every vehicle exit point. | ^ | | |

Appendix E - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

| EIA Ref. | Mitigation Measures | Status |
|--------------------------|--|-------------|
| | The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides; and Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. | ∧ ∧ ∧ |
| Construction Noise | | |
| S3.3 (AEIAR-130/2009) | Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump. | ^ |
| S3.3 | Good Site Practice: | |
| (AEIAR-130/2009) | • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. | ^ |
| | • Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. | ٨ |
| | Mobile plant, if any, should be sited as far away from NSRs as possible. | ^ |
| | Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. | ٨ |
| | Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. | ٨ |
| | • Material stockpiles and other structures should be effectively utilized, wherever | ^ |

| EIA Ref. | Mitigation Measures | Status |
|---|--|-------------------|
| | practicable, in screening noise from on-site construction activities. | |
| S3.3 (AEIAR-130/2009) | Scheduling of Construction Works during School Examination Period | N/A |
| S3.8 (AEIAR-170/2013) | Provision of a landscaped deck along Roads D3A & D4A. | N/A |
| S3.8 (AEIAR-170/2013) | Provision of about 1090 m length of vertical noise barrier (connected to the deck) at Roads D3A & D4A; Provision of about 60 m length of overhang vertical noise barrier (connected to the deck) at Road D4A; and Provision of staircases with noise barriers next to Sites 4A1 and 4B1 It should be noted that the exact length of the mitigation measures would be subject to minor refinement during the detailed design stage. | N/A N/A N/A |
| S3.8 (AEIAR-170/2013) | Non-noise sensitive use areas within Sites 4A1 and 4B1. | N/A |
| S3.8 (AEIAR-170/2013) | Avoid sensitive façade with openable window facing Road D3A. | N/A |
| Construction Water | Quality | |
| S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013) | <u>Construction Runoff</u> Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: use of sediment traps adequate maintenance of drainage systems to prevent flooding and overflow | ∧ ∧ |

| EIA Ref. | Mitigation Measures | Status |
|--|---|--------|
| Construction site should be provided with adequately designed perimeter chat treatment facilities and proper maintenance. The boundaries of critical areas earthworks should be marked and surrounded by dykes or embankments for protection. Temporary ditches should be provided to facilitate runoff dischar appropriate watercourses, via a silt retention pond. Permanent drainage chan incorporate sediment basins or traps and baffles to enhance deposition rates. of efficient silt removal facilities should be based on the guidelines in Appen ProPECC PN 1/94. | | Λ |
| | Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. | ٨ |
| S5.8 (AEIAR-170/2013) | Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary. | ٨ |
| | Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. | ٨ |
| S3.4 (AEIAR-130/2009) | Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are recommended as a general mitigation measure | ٨ |

| EIA Ref. | Mitigation Measures | Status |
|---|---|--------|
| | which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped. | |
| S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013) | Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. | ^ |
| (122111(170)2010) | Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. | Λ |
| S3.4 (AEIAR-130/2009) | Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events. | Λ |
| | Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. | Λ |
| S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013) | All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting | ٨ |

| EIA Ref. | Mitigation Measures | Status |
|--------------------------|---|--------|
| | from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. | |
| S5.8 (AEIAR-170/2013) | Boring and Drilling WaterWater used in ground boring and drilling for site investigation or rock / soil anchoringshould as far as practicable be re-circulated after sedimentation. When there is a need forfinal disposal, the wastewater should be discharged into storm drains via silt removalfacilities. | ^ |
| | Acid Cleaning, Etching and Pickling Wastewater Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers | ^ |
| S3.4 | Drainage | |
| (AEIAR-130/2009) | It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea. | ٨ |
| S3.4 (AEIAR-130/2009) | All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required. | ٨ |

| EIA Ref. | Mitigation Measures | Status | |
|---|--|--------|--|
| S3.4 (AEIAR-130/2009) | All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. | ۸ | |
| S5.8 (AEIAR-170/2013) | There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD. | Λ | |
| S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013) | Sewage EffluentConstruction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices. | Λ | |
| S5.8 | Notices should be posted at conspicuous locations to remind the workers not to discharge | ۸ | |

| EIA Ref. | Mitigation Measures | Status |
|---|--|--------|
| (AEIAR-170/2013) | any sewage or wastewater into the surrounding environment. Regular environmental audit of the construction site will provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures. | |
| S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013) | Stormwater Discharges Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes. | ٨ |
| | Debris and Litter In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur. | ٨ |
| S5.8 (AEIAR-170/2013) | Accidental Spillage Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges. | ٨ |

| EIA Ref. | Mitigation Measures | Status |
|---|--|-------------|
| | Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. | ∧ ∧ ∧ |
| Construction Waste | Management | |
| S6.7 (AEIAR-170/2013) | Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC(W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites. | ٨ |
| S3.5 (AEIAR-130/2009) and S6.7 (AEIAR-170/2013) | Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include: Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures | ^ |
| | Provision of sufficient waste disposal points and regular collection for disposal | ^ |

| EIA Ref. | Mitigation Measures | Status |
|----------|--|--------|
| | • Appropriate measures to minimise windblown litter and dust during transportation of | ^ |
| | waste by either covering trucks or by transporting wastes in enclosed containers | |
| | A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) | ٨ |
| | Regular cleaning and maintenance systems, sumps and oil interceptors | Λ |
| | Separation of chemical wastes for special handling and appropriate treatment | ٨ |
| | Waste Reduction Measures | |
| | Good management and control can prevent the generation of a significant amount of | |
| | waste. Waste reduction is best achieved at the planning and design stage, as well as by | |
| | ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: | |
| | • Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals | ٨ |
| | Segregation and storage of different types of waste in different containers, skips or | ^ |
| | stockpiles to enhance reuse or recycling of materials and their proper disposal | |
| | • Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse | ٨ |
| | generated by the work force | |
| | Any unused chemicals or those with remaining functional capacity should be recycled | ^ |
| | Proper storage and site practices to minimise the potential for damage or contamination of construction materials | ٨ |
| | Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste | ٨ |
| | Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle. | ^ |

| EIA Ref. | Mitigation Measures | Status |
|--------------------------|---|--------|
| S3.5 (AEIAR-130/2009) | Construction and Demolition Materials Mitigation measures and good site practices should be incorporated in the contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include: Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles shall be | Λ |
| | located away from waterfront or storm drains as far as possible. Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric. | ٨ |
| | Skip hoist for material transport should be totally enclosed by impervious sheeting. Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site. | л л |
| | The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. | Λ |
| | The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle. | ^ |
| | All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet. | ٨ |
| | • The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading. | ٨ |
| | When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket | ^ |

| EIA Ref. | Mitigation Measures | Status | | | | |
|--------------------------|--|--------|--|--|--|--|
| | System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirement sand implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system. | | | | | |
| S3.5 (AEIAR-130/2009) | General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem | | | | | |
| Construction Lands | cape and Visual | | | | | |
| \$3.8.12 | • Minimized construction area and contractor's temporary works areas. | ۸ | | | | |
| (AEIAR-130/2009) | • All existing trees should be carefully protected during construction. | ^ | | | | |
| and | • Trees unavoidably affected by the works should be transplanted where practical. | ^ | | | | |
| S7.9 (AEIAR-170/2013) | Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work. | | | | | |
| | • Control of night-time lighting. | ^ | | | | |
| | Erection of decorative screen hoarding. | ^ | | | | |
| | Reduction of construction period to practical minimum. | ^ | | | | |
| | Limitation of / Ensuring no run-off into surrounding landscape and adjacent seawater areas. | ^ | | | | |
| | Temporary or advance landscape should be provided along the temporary access roads to the Cruise Terminal until such time as road D3 is open. | N/A | | | | |

| Remarks: | EIA Report (AEIAR-130/2009) – Kai Tak Develo EIA Report (AEIAR-170/2013) – Kai Tak Develo | | | | |
|----------|--|--|--|--|--|
| | ^ Compliance of mitigation measure; N/A Not Applicable at this stage; N/A(1) Not observed; * Recommendation was made during site audit but improved/rectified by the contractor. | X Non-compliance of mitigation measure; Non-compliance but rectified by the contractor; | | | |

APPENDIX F SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Contract No. KL/2014/01 Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

Appendix F – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: March 2018

Contract No. KL/2014/01

| Log Ref. | Location | Received Date | Details of Complaint/warning/summon and prosecution | Investigation/Mitigation Action | Status |
|-------------|----------|------------------|---|------------------------------------|--------|
| N/A | N/A | N/A | N/A | N/A | N/A |

Remarks: No environmental complaint/warning/summon and prosecution were received in the reporting period.

APPENDIX G WASTE GENERATED QUANTITY

Name of Department: CEDD

Waste Flow Table for Year 2018

| | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | | Actual Quantities of | f C&D Wastes Ger | nerated Monthly | |
|-----------|--|--|---------------------------|-----------------------------|----------------------------|---------------|--------------|-------------------------------|------------------|-----------------|--------------------------------|
| Month | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics | Chemical Waste | Others, e.g. general refuse |
| | (in tonne) | (in tonne) | (in tonne) | (in tonne) | (in tonne) | (in tonne) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in tonne) |
| Jan | 5,821.15 | 0 | 0 | 0 | 5821.15 | 0 | 0 | 0.02 | 0 | 0 | 121.57 |
| Feb | 2,270.11 | 0 | 0 | 0 | 2270.11 | 0 | 0 | 0 | 0 | 0 | 85.98 |
| Mar | 2,914.70 | 0 | 0 | 0 | 2914.70 | 0 | 0 | 0.25 | 0 | 0 | 81.4 |
| Apr | | | | | | | | | | | |
| May | | | | | | | | | | | |
| June | | | | | | | | | | | |
| Sub-total | 11,005.96 | 0.00 | 0.00 | 0.00 | 11,005.96 | 0.00 | 0.00 | 0.270 | 0.000 | 0.00 | 288.95 |
| July | | | | | | | | | | | |
| Aug | | | | | | | | | | | |
| Sept | | | | | | | | | | | |
| Oct | | | | | | | | | | | |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| Total | 11,005.96 | 0.00 | 0.00 | 0.00 | 11,005.96 | 0.00 | 0.00 | 0.270 | 0.000 | 0.00 | 288.95 |

Contract No. KL/2014/01

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix D

Monthly EM&A Report For Contract No. KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

MATERIALAB CONSULTANTS LIMITED Room 723 & 725. 7/F. Block B. Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong ..

: (852)-24508238 Tel : (852)-24508032 Fax Email : mcl@fugro.com



MONTHLY EM&A REPORT

March 2018

Client **Civil Engineering and Development** : Department, HKSAR **Contract No.** KLN/2015/07 ÷ **Contract Name :** Environmental Monitoring Works for Contract KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway **Report No.** 0405/15/ED/1015A : EP-337/2009 New Distributor Roads Serving the Planned Kai Tak **Development Area** EP-339/2009/A Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport EP-451/2013 Trunk Road T2

Prepared by Janet W. T. Yu 2 Alfred Y. S. Lam **Reviewed by** 2 **Certified by** 2 Colin K. L. Yung **Environmental Team Leader**

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

MateriaLab Consultants Limited

A Fugro Group Company



Ref.: CEDKTDS3EM00_0_0280L.18

13 April 2018

By Post and Email

Hyder-Meinhardt Joint Venture 20/F., AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Kowloon, Hong Kong

Attention: Mr. Wong W. K., Chris

Dear Mr. Wong,

Re: Contract No. KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway <u>Monthly EM&A Report for March 2018</u>

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for March 2018 (Report No. 0405/15/ED/1015A) we received by e-mail on 13 April 2018.

Please be informed that we have no adverse comment on the captioned report. We hereby verify the captioned submission according to Condition 3.3 of EP-337/2009, Condition 3.3 of EP-339/2009/A and Condition 3.4 of EP-451/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Ja Recy

F. C. Tsang Independent Environmental Checker

| c.c. | CEDD | Attn.: | Ms. Amy Chu |
|------|------------|--------|----------------------|
| | MateriaLab | Attn.: | Mr. Colin K. L. Yung |
| | CRBC | Attn.: | Mr. Arnold Chan |

Fax: 2369 4980 Fax: 2450 8032 Fax: 2283 1689

Q:\Projects\CEDKTDS3EM00\02_Proj_Mgt\02_Corr\CEDKTDS3EM00_0_0280L.18.docx

Ramboll Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



TABLE OF CONTENTS

| EXE(| CUTIVE SUMMARY | |
|------|--|----|
| 1. | INTRODUCTION | 1 |
| 2. | AIR QUALITY | 5 |
| 3. | NOISE | 10 |
| 4. | LANDSCAPE AND VISUAL | 14 |
| 5. | WASTE MANAGEMENT | 15 |
| 6. | SITE INSPECTION | 16 |
| 7. | ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE | 17 |
| 8. | IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES | 18 |
| 9. | FUTURE KEY ISSUES | 19 |
| 10. | CONCLUSIONS | 20 |

FIGURES

| Figure 1 | Project General Layout |
|----------|------------------------------------|
| Figure 2 | Air and Noise Monitoring Locations |

LIST OF APPENDICES

| Appendix A Construction Programme |
|-----------------------------------|
|-----------------------------------|

- Appendix B Project Organization Chart
- Appendix C Action and Limit Levels for Air Quality and Noise
- Appendix D Calibration Certificates of Monitoring Equipment
- Appendix E Environmental Monitoring Schedules
- Appendix F Air Quality Monitoring Data
- Appendix G Noise Monitoring Data
- Appendix H Event Action Plans
- Appendix I Waste Flow Table
- Appendix J Environmental Mitigation Implementation Schedule (EMIS)
- Appendix K Weather and Meteorological Conditions during Reporting Month
- Appendix L Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions
- Appendix M Summary of Site Audit in the Reporting Month
- Appendix N Outstanding Issues and Deficiencies

Email

: mcl@fuaro.com

EXECUTIVE SUMMARY

Hong Kong ..

- i. The Civil Engineering and Development Department HKSAR has appointed MateriaLab Consultants Limited (MCL) to undertake the Environmental Team services for the Project and implement the EM&A works.
- ii. This Monthly EM&A report presents the environmental monitoring and audit works for the period between 1 March 2018 and 31 March 2018. As informed by the Contractor, major activities in the reporting month were:
 - Excavation and laying of drainage pipe and manhole;
 - · Seawall modification works;
 - · Construction of tunnel box structure;
 - D-wall construction works;
 - · Pumping test; and
 - Excavation and ELS construction.

Breaches of the Action and Limit Levels

iii. No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

iv. No environmental complaint, notification of summons and successful prosecution were received in the reporting month.

Reporting Changes

v. There was no reporting change in the reporting month.

Future Key Issues

vi. The key issues to be considered in the coming reporting month include:

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

Email

: mcl@fuaro.com

1. INTRODUCTION

1.1 Background

Hona Kona..

- 1.1.1 The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 Contract No. KL/2014/03 is the works package to construct an approximately 420m long supporting underground structure (SUS) underneath Shing Cheong Road and Cheung Yip Street. The EM&A programme under this Contract is governed by three EPs (EP-337/2009, EP-339/2009/A and EP-451/2013) and two EM&A Manuals (AEIAR-130/2009 and AEIAR-174/2013). The Works to be executed under this Contract and corresponding EPs include but not be limited to the following main items:

EP-451/2013 – Trunk Road T2

(i) Construction of approximately 420m long supporting underground structure (SUS) including diaphragm walls, barrettes, piled foundation, top and bottom slabs, end wall and adits underneath Shing Cheong Road and Cheung Yip Street;

EP-337/2009 – New Distributor Roads Serving the Planned Kai Tak Development

- (ii) Widening and re-alignment of Cheung Yip Street of approximately 330m long and associated footpaths;
- (iii) Demolition, reconstruction and widening of Shing Cheong Road of approximately 410m long and associated footpaths;
- (iv) Construction of drainage outfall and modification of existing seawall;
- (v) Construction of ancillary works including surface drainage, sewerage, water, fire fighting, street lighting, street furniture, road marking, road signage, utilities and services, irrigation and landscape works.

EP-339/2009/A – Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport

(vi) Demolition of RADAR Tower and guard house;

Other works not covered by any EP

- (vii) Construction of two subways between Phase II of New Acute Hospital (Site A) and Hong Kong Children's Hospital (Site C), and between Phase I of New Acute Hospital (Site B) and Site C;
- (viii) Construction of District Cooling System (DCS) along Cheung Yip Street and Shing Cheong Road
- 1.1.3 The location and boundary of the site is shown in **Figure 1**.
- 1.1.4 This Monthly EM&A report is required under EP-337/2009 Condition 3.3, EP-339/2009/A Condition 3.3 and EP-451/2013 Condition 3.4. It is to report the results and findings of the EM&A programme required in the EM&A Manuals.
- 1.1.5 This is the twenty fifth monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project within the period between 1 March 2018 and 31 March 2018.

1.2 **Project Organization**

- 1.2.1 The project proponent was the Civil Engineering and Development Department, HKSAR (CEDD). Hyder Meinhardt Joint Venture (HMJV) was commissioned by CEDD as the Engineer for the Project. Ramboll Hong Kong Limited was commissioned as the Independent Environmental Checker (IEC). China Road and Bridge Corporation (Hong Kong) (CRBC) was appointed as the main contractor for the construction works under the contract KL/2014/03. MateriaLab Consultants Limited (MCL) was appointed as the Environmental Team (ET) by CEDD to implement the EM&A programme for the Project.
- 1.2.2 The organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarized in **Table 1.1**.

| Party | Position | Name | Telephone | Fax |
|---------------------------------------|---|-----------------------------|-----------|-----------|
| Project Proponent (CEDD) | Co-ordinator | Ms. Amy Chu | 3106 3172 | 2369 4980 |
| Engineer's Representative (HMJV) | Chief Resident Engineer | Mr. W. K., Chris Wong | 3742 3803 | 3742 3899 |
| IEC (Ramboll Hong Kong Limited) | Independent Environmental Checker | Mr. F. C. Tsang | 3465 2851 | 3465 2899 |
| Main Contractor (CRBC) | Site Agent | Mr. Chan See Wai, Arnold | 9380 4110 | 2283 1689 |
| | Environmental Officer | Mr. Calvin So | 9724 6254 | 2283 1689 |
| ET (MCL) | Environmental Team Leader | Mr. Colin Yung | 3565 4114 | 3565 4160 |

 Table 1.1
 Contact Information of Key Personnel

1.3 Construction Programme and Activities

- 1.3.1 The construction of the Project commenced in February 2016 and is expected to complete in 2020. The construction programme is shown in **Appendix A**.
- 1.3.2 A summary of the major construction activities undertaken in the reporting month were:
 - Excavation and laying of drainage pipe and manhole;
 - · Seawall modification works;
 - · Construction of tunnel box structure;
 - D-wall construction works;
 - · Pumping test; and
 - Excavation and ELS construction.



1.4 Inter-relationship with the environmental protection/ mitigation measures with the construction programme

- 1.4.1 According to the construction activities in the construction programme mentioned in Section 1.3.2, the following environmental protection/ mitigation measures including Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact shall be implemented:
 - · Sufficient watering of the works site with the active dust emitting activities;
 - · Limitation of the speed for vehicles on unpaved site roads;
 - · Properly cover or enclosure of the stockpiles and dusty materials;
 - Good site practices on loading dusty materials;
 - · Providing sufficient vehicles washing facilities at every vehicle exit point;
 - · Good maintenance to the plant and equipment;
 - Use of quieter plant and Quality Powered Mechanical Equipment (QPME);
 - Use of acoustic fabric and noise barrier;
 - · Using the approved Non-road Mobile Machineries (NRMMs);
 - Proper storage and handling of chemical;
 - Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;
 - · Onsite waste sorting and implementation of trip ticket system;
 - Training of the site personnel in proper waste management and chemical waste handling procedures;
 - · Proper storage of the construction materials;
 - · Erection of decorative screen hoarding;
 - Strictly following the Environmental Permits and Licenses;
 - Provide sufficient mitigation measures as recommended in Approved EIA Reports

1.5 Status of Environmental Licences, Notifications and Permits

1.5.1 A summary of the relevant environmental licenses, permits and/or notifications on environmental protection for this Contract is presented in **Table 1.2**.

Table 1.2 Relevant Environmental Licenses, Permits and/or Notifications

| Environmental License / Permit / Notification | Reference Number | Valid From | Valid Till |
|--|---|--|--|
| Environmental Permit | EP-337/2009 EP-339/2009/A EP-451/2013 | 23 April 2009 18 June 2009 19 September 2013 | Not Applicable Not Applicable Not Applicable |
| Notification pursuant to Air Pollution (Construction Dust) Regulation | 395601 | 4 December 2015 | Not Applicable |
| Billing Account for Waste Disposal | A/C No.: 7023814 | 22 December 2015 | Not Applicable |
| Billing Account for Waste Disposal (Vessel) | A/C No.: 7027469 | 17 February 2018 | 18 May 2018 |
| Construction Noise Permit | GW-RE0946-17 | 6 December 2017 | 5 June 2018 |

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

MATERIALAB CONSULTANTS LIMITED

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



| Environmental License / Permit / Notification | Reference Number | Valid From | Valid Till |
|---|-------------------|------------------|-----------------|
| Construction Noise Permit | GW-RE0006-18 | 12 January 2018 | 11 July 2018 |
| Wastewater Discharge License | WT00023125-2015 | 6 January 2016 | 31 January 2021 |
| Chemical Waste Producer License | 5213-247-C1232-12 | 23 November 2015 | Not Applicable |

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Email

: mcl@fuaro.com

2. AIR QUALITY

Hong Kong ..

2.1 Monitoring Requirement

In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out at least once every 6 days. In case of complaints, 1-hour TSP monitoring should be carried out at least 3 times per 6 days when the highest dust impacts are likely to occur. The Action and Limit Levels of the air quality monitoring are given in **Appendix C**.

2.2 Monitoring Equipment

The 24-hour TSP air quality monitoring was performed using High Volume Air Samplers (HVS) located at each of the designated monitoring station. Portable TSP Monitors would be used in case of complaints for 1-hour TSP monitoring.

Table 2.1 summarizes the equipment used in air quality monitoring.

| Item | Location | Brand | Model | Equipment | Serial Number |
|------|-------------|---------|----------------------------------|------------------------------|------------------|
| 1 | | | TE-5170 (TSP) | High Volume Sampler | |
| | | | TE-300-310X | - Mass Flow Controller | 2037 |
| | KER1b | Tisch | TE-5005X - Blower Motor Assembly | | 3482 |
| | | | TE-5007X | - Mechanical Timer | 4488 |
| | | | TE-5009X | - Continuous Flow Recorder | 4371 |
| 2 | | | TE-5170 (TSP) | High Volume Sampler | |
| | | | TE-300-310X | - Mass Flow Controller | 2524 |
| | KTD1a | Tisch | TE-5005X | - Blower Motor Assembly | 4037 |
| | | | TE-5007X | - Mechanical Timer | 5160 |
| | | | TE-5009X | - Continuous Flow Recorder | 4377 |
| 3 | | | TE-5170 (TSP) | High Volume Sampler | |
| | | | TE-300-310X | - Mass Flow Controller | 2618 |
| | KTD2a Tisch | | TE-5005X | - Blower Motor Assembly | 3838 |
| | G303 | | G3031 | - Mechanical Timer | 2251 |
| | | | G1051 | - Continuous Flow Recorder | 2307 |
| 4 | | Tisch | TE-5025A | HVS Sampler Calibrator | 438320/2154 |
| 5 | | *Sibata | Model LD-3B | Sibata Portable TSP Monitors | NA |

Table 2.1 Air Quality Monitoring Equipment

Note:

No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted.

2.3 Monitoring Methodology

2.3.1 24-hour TSP air quality monitoring

HVS Installation

The following guidelines were adopted during the installation of HVS:

- Sufficient support is provided to secure the samplers against gusty wind.
- No two samplers are placed less than 2 meters apart.

Hona Kona..



- The distance between the sampler and an obstacle, such as buildings, is at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses is required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
- No furnaces or incineration flues are nearby.

Email

- Airflow around the samplers is unrestricted.
- The samplers are more than 20 meters from the drip line.

: mcl@fuaro.com

 Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

Filters Preparation

Fiberglass filters (provided by the HOKLAS accredited laboratory) shall be used (Note: these filters have a collection efficiency of larger than 99% for particles of 0.3 μ m diameter). A HOKLAS accredited laboratory (ALS Technichem (HK) Pty Ltd.) is responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for monitoring team.

All filters are equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature is around 25°C and not variable by more than \pm 3°C; the relative humidity (RH) is < 50% and not variable by more than \pm 5%. A convenient working RH is 40%.

Operating / Analytical Procedures

Operating / analytical procedures for the air quality monitoring are highlighted as follows:

- Prior to the commencement of the dust sampling, the flow rate of the HVS are properly set (between 0.6 m³/min and 1.7 m³/min) in accordance with the EM&A manual. The flow rate shall be indicated on the flow rate chart.
- The power supply shall be checked to ensure the samplers worked properly.
- On sampling, the samplers shall be operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
- The filter holding frame is then removed by loosening the four nuts and carefully a weighted and conditioned filter is centered with the stamped number upwards, on a supporting screen.
- The filter shall be aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame is tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid shall be closed and secured with the aluminum strip.
- The timer is then programmed. Information shall be recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter shall be removed and sent to laboratory for weighing. The elapsed time is also recorded.
- Before weighing, all filters are equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%. Weighing results are returned to MCL for further analysis of TSP concentrations collected by each filter.

MATERIALAB CONSULTANTS LIMITED

| Room 723 & 725, 7/F, Block B, | | |
|-------------------------------------|-------|------------------|
| Profit Industrial Building, | Tel | : (852)-24508238 |
| 1-15 Kwai Fung Crescent, Kwai Fong, | Fax | : (852)-24508032 |
| Hong Kong | Email | : mcl@fugro.com |



2.3.2 1-hour TSP air quality monitoring

Operating / Analytical Procedures

The measuring procedures of the 1-hr dust meter are in accordance with the Manufacturer's instruction Manual as follows:

- Pull up the air sampling inlet cover
- Change the Mode 0 to BG once
- Push Start/Stop switch once
- Turn the knob to SENSI.ADJ and press it
- Push Start/Stop switch once
- Return the knob to the position MEASURE slowly
- Push the timer set switch to set measuring time
- Remove the cap and make a measurement

2.4 Maintenance / Calibration

2.4.1 24-hour TSP air quality monitoring

The following maintenance / calibration are required for the HVS:

- The high volume motors and their accessories are properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking are made to ensure that the equipments and necessary power supply are in good working condition.
- All HVS shall be calibrated (five point calibration) using Calibration Kit upon installation and thereafter in every 3 months.
- A copy of the calibration certificates for the HVS and calibrator are provided in Appendix D.
- 2.4.2 1-hour TSP air quality monitoring

The portable TSP monitor should be calibrated at 1 year intervals

2.5 Monitoring Locations

- 2.5.1 According to the EM&A Manual, three air quality monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two air quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 500m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 2.5.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for air quality monitoring, they are summarized in **Table 2.2** and shown in **Figure 2**.

Table 2.2Location of Air Quality Monitoring Station

| Monitoring Station Location | | |
|-----------------------------|--|--|
| KTD1a | Centre of Excellence in Paediatrics (Children's Hospital) | |
| KTD2a | G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1) | |
| KER1b | Site Boundary at Cheung Yip Street | |

2.6 Results and Observations

- 2.6.1 The schedule of air quality monitoring in reporting month is provided in **Appendix E**.
- 2.6.2 No Action / Limit Level exceedance was recorded for 24-hr TSP at KTD1a, KTD2a and KER1b in the reporting month.
- 2.6.3 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 2.6.4 During the reporting month, major dust sources including loading and unloading of C&D wastes, vehicles movement were observed in the site. Non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road, Cheung Yip Street and the Kwun Tong By-pass were observed. The above factors may affect the monitoring results.
- 2.6.5 The weather conditions during the monitoring are provided in **Appendix K**.
- 2.6.6 The monitoring data of 24-hr TSP are summarized in **Table 2.3**. Detailed monitoring data are presented in **Appendix F**.

| Parameter | Monitoring Station | Average (µg/m³) | Range (µg/ m ³) | Action Level (µg/ m ³) | Limit Level (µg/ m ³) |
|----------------------|-----------------------|--------------------|--------------------------------|---------------------------------------|--------------------------------------|
| 24-hr TSP | KTD1a | 92 | 38 - 149 | 177 | |
| in µg/m ³ | KTD2a | 70 | 49 - 104 | 157 | 260 |
| iii µg/iii° | KER1b | 73 | 48 - 102 | 172 | |

Table 2.3Summary of 24-hr TSP Monitoring Results

2.6.7 The Event and Action Plan for air quality is given in **Appendix H**.

2.7 Comparison of 24-hr TSP Monitoring Results with EIA Predictions

2.7.1 The monitoring data of 24-hr TSP was compared with the EIA predictions as summarized in **Table 2.4**.

| Monitoring Station | Receiver Reference | Predicted Maximum 24-hour TSP Concentration (µg/m ³) | 24-hour TSP concentration in March 2018 (μg/m ³) | Average 24-hour TSP concentration in March 2018 (μg/m ³) |
|-----------------------|-----------------------|---|--|--|
| KTD1a | KTD3 | 126 | 38 - 149 | 92 |
| KTD2a | - | - | 49 - 104 | 70 |
| KER1b | KTD6 | 169 | 48 - 102 | 73 |
| Noto | | | | |

Table 2.4 Comparison of 24-hr TSP data with EIA predictions

: mcl@fugro.com

Note:

Hong Kong ..

For KTD2a, there was no receiver reference in the EIA report, EIAR-174/2013.

Predicted Maximum TSP Concentration extracted from Table 4.14 of EIA Report, EIAR-174/2013.

- The 24-hour TSP monitoring results at KER1b was below the Predicted Maximum 24-hr TSP 2.7.2 concentration in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.
- 2.7.3 The 24-hour TSP monitoring result of KTD1a on 3 March 2018 exceeded the prediction in the approved EIA report. No project related dust source was observed during the site monitoring. The discrepancy between the 24-hour TSP concentration and EIA Prediction in KTD1a is considered due to dust source from the non-project related construction activities near the monitoring station and the road traffic along Shing Fung Road.

3. NOISE

3.1 Monitoring Requirement

In accordance with the approved EM&A Manuals, Leq (30min) monitoring is conducted for at least once a week during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

3.2 Monitoring Equipment

The sound level meter used in noise monitoring will comply with the International Electrotechnical Commission Publication (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to in the Technical Memorandum issued under the Noise Control Ordinance (NCO).

Sound level calibrator will be used for the on-site calibration of the meter. This calibrator complies with the IEC Publication 942 (1988) Class 1 and ANSI S1.40 - 1984. Noise measurements were only accepted to be valid if the calibration levels from before and after the measurement agree to within 1.0dB.

Measurements shall be recorded to the nearest 0.1dB. This noise monitors are programmed to measure A-weighted equivalent continuous sound pressure level at 30-minute intervals between 0700 and 1900 on normal weekdays at least once a week when construction activities are underway.

Table 3.1 summarizes the noise monitoring equipment model being used for this project.

| Item | Brand | Model | Equipment | Serial Number |
|------|----------|-----------------|-------------------------------|------------------|
| 1 | Casella | CEL-63X Series | Integrating Sound Level Meter | 1057034 |
| 2 | Casella | CEL-633A Series | Integrating Sound Level Meter | 0873599 |
| 3 | Casella | CL63X Series | Integrating Sound Level Meter | 4637931 |
| 4 | Casella | CEL-120/1 | Calibrator | 0255083 |
| 5 | Casella | CEL-120/1 | Calibrator | 1677126 |
| 6 | Benetech | GM816 | Wind Speed Anemometer | 13372555 |

Table 3.1 Noise Monitoring Equipment

3.3 Monitoring Parameters and Frequency

Table 3.2 presents the noise monitoring parameters and frequencies.

Table 3.2 Monitoring Parameters and Frequencies of Noise Monitoring

| Parameter | Frequency and Period |
|---|--|
| LAeq (30min) | At each station at 0700-1900 hours on normal weekdays at a frequency |
| L10 and L90 will be recorded for reference | of once a week |

| Room 723 & 725, 7/F, Block B, | | |
|-------------------------------------|-------|------------------|
| Profit Industrial Building, | Tel | : (852)-24508238 |
| 1-15 Kwai Fung Crescent, Kwai Fong, | Fax | : (852)-24508032 |
| Hong Kong | Email | : mcl@fugro.com |



3.4 Monitoring Methodology

The monitoring procedures are as follows:

- The monitoring station is set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 1.2m above the ground.
- The battery condition is checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time are set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - measurement time : Weekly 30 minutes between 0700-1900 on normal weekdays
- Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will be considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
- Noise monitoring should be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- At the end of the monitoring period, the Leq, L10 and L90 are recorded. In addition, site conditions and noise sources are recorded on a standard record sheet.

3.5 Maintenance / Calibration

Maintenance and Calibration procedures are as follows:

- The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
- The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory.
- Relevant calibration certificates are provided in **Appendix D**.

3.6 Monitoring Locations

- 3.6.1 According to the EM&A Manual, three noise monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two noise quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 300m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 3.6.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for noise monitoring, they are summarized in **Table 3.3** and shown in **Figure 2**.

Table 3.3Location of Noise Monitoring Station

| Monitoring Station | Location |
|--------------------|--|
| KTD1a | Centre of Excellence in Paediatrics (Children's Hospital) |
| KTD2a | G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1) |
| KER1b | Site Boundary at Cheung Yip Street |

3.7 Results and Observations

- 3.7.1 The schedule of noise monitoring in reporting month is provided in **Appendix E**.
- 3.7.2 During the monitoring month, at KTD1a, non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road were observed in the surroundings. At KTD2a, road traffic along the Kwun Tong By-pass was observed. At KER1b, road traffic along Cheung Yip Street was observed. Major noise sources including noise emission from plant & PME and some other construction activities, travel of vehicles, loading and unloading of C&D waste were observed in the site. The above factors may affect the monitoring results.
- 3.7.3 No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation. The weather conditions during the monitoring month are provided in **Appendix K**.
- 3.7.4 The noise monitoring data are summarized in **Table 3.4**. Detailed monitoring data are presented in **Appendix G**.

| Time Period | | eq _(30min) dB(/ (Range) Monitoring S | | Action Level | Limit Level |
|-------------------------------------|---------|---|---------|--|-------------|
| | KTD1a | KTD2a | KER1b | | |
| 0700-1900 hrs on normal weekdays | 62 - 71 | 61 - 72 | 64 - 73 | When one documented complaint is received | 75 dB(A) |

 Table 3.4
 Summary of Noise Impact Monitoring Results

Note:

KTD1a: Façade Measurement

KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

- 3.7.5 No Action / Limit Level exceedance of location KTD1a, KTD2a and KER1b was recorded for construction noise in the reporting month.
- 3.7.6 The Action and Limit Levels for noise impact monitoring have been set are presented in **Appendix C**.
- 3.7.7 The Event and Action Plan for noise is given in **Appendix H**.

3.8 Comparison of Noise Monitoring Results with EIA Predictions

: mcl@fugro.com

3.8.1 The noise monitoring data was compared with the EIA predictions as summarized in **Table 3.5**.

Table 3.5 Comparison of Noise Monitoring data with EIA predictions

| Monitoring Station | Receiver Reference | Maximum Predicted Mitigated Construction Noise Level, dB(A) | Maximum Leq _(30min) dB(A) In March 2018 |
|-----------------------|-----------------------|---|---|
| KTD1a | KTD1 | 74 | 71 |
| KTD2a | KTD2 | 75 | 72 |
| KER1b | KER1 | 75 | 73 |

Note:

Hong Kong ..

Maximum Predicted Mitigated Construction Noise Level extracted from Table 5.13 of EIA Report, EIAR-174/2013.

3.8.2 The impact noise monitoring results of location KTD1a, KTD2a and KER1b in the reporting month did not exceed the Maximum Predicted Mitigated Construction Noise Level in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.

: mcl@fuaro.com

4. LANDSCAPE AND VISUAL

4.1 Audit Requirements

Hona Kona..

- 4.1.1 As per the Trunk Road T2 EM&A Manual, the landscape and visual mitigation measures during the construction phase shall be audited by a Registered Landscape Architect, as a member of the Environmental Team, at least once every two weeks to ensure compliance with the intended aims of the measures.
- 4.1.2 According to the Kai Tak Development EM&A Manual, measures to mitigate landscape and visual impacts during construction should be checked to ensure compliance with the intended aims of the measures. The progress of the engineering works shall be regularly reviewed onsite to identify the earliest practical opportunities for the landscape works to be undertaken. The ET shall report on the Contractor's compliance on a weekly basis.

4.2 Results and Observations

- 4.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, five weekly Landscape and Visual Site audits were carried out on 1, 8, 14, 21 and 26 March 2018 and three of them 1, 14 and 29 March 2018 were carried out by a Registered Landscape Architect. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 4.2.2 During the Site audit on 1 March 2018, Contractor was reminded that stockpile at Portion H should be properly covered.
- 4.2.3 Should non-compliance of the landscape and visual impact occur, action in accordance to the event action plan presented in **Appendix H** shall be carried out.

14

: mcl@fuaro.com

5. WASTE MANAGEMENT

5.1 Audit Requirements

Hona Kona..

- 5.1.1 The effective management of waste arising during the construction phase will be monitored through the site audit programme. Regular audits and site inspections should be carried out to ensure that the recommended good site practices and other mitigation measures are implemented by the Contractor.
- 5.1.2 The audit should look at all aspects of on-site waste management practices including the waste generation, storage, recycling, transport and disposal. The aims of waste audit are:
 - to ensure the waste arising from the works are handled, stored, collected, transferred and disposed of in an environmentally acceptable manner;
 - verify the implementation status and evaluate the effectiveness of the mitigation measures; and
 - to encourage the reuse and recycling of material.

5.2 Results and Observations

- 5.2.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.2.2 The amount of wastes generated by the site activities in the reporting month is shown in **Appendix I**.
- 5.2.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.2.4 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

6. SITE INSPECTION

6.1 Site Inspection

- 6.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix J**.
- 6.1.2 In the reporting month, five site inspections were carried out on 1, 8, 14, 21 and 26 March 2018. Two of them, held on 1 and 26 March 2018 were the joint inspections with the IEC, ER, the Contractor and the ET.
- 6.1.3 No outstanding issues were reported during the reporting month. Details of observations recorded during the site inspections are summarized in **Appendix M**.
- 6.1.4 All the follow-up actions requested by Contractor's ET and IEC during the site inspections were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting month.

MATERIALAB CONSULTANTS LIMITED Room 723 & 725, 7/F. Block B.

 Trefit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com

MateriaLab

7. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

7.1 Environmental Exceedance

7.1.1 No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

7.2 Complaints, Notification of Summons and Prosecution

- 7.2.1 No environmental complaint, notification of summons and successful prosecution were received in the reporting month.
- 7.2.2 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix L**.

17



8. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

8.1 Implementation Status

8.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month is summarized in **Appendix J**. Status of required submission under the EP during the reporting period is summarized in **Table 8.1**.

| EP Condition | Submission | Submission Date |
|----------------|--|-----------------|
| EP-337/2009 | | |
| Condition 2.3 | Management Organization of Main Construction Companies | 18/12/2015 |
| Condition 2.4 | Design Drawing of the Project | 18/12/2015 |
| Condition 2.11 | Landscape Mitigation Plan(s) | 18/12/2015 |
| Condition 3.3 | Monthly EM&A Report (February 2018) | 13/3/2018 |
| EP-339/2009/A | | |
| Condition 2.4 | Management Organization of Main Construction Companies | 18/12/2015 |
| Condition 2.5 | Design Drawing of the Project | 18/12/2015 |
| Condition 3.3 | Monthly EM&A Report (February 2018) | 13/3/2018 |
| EP-451/2013 | | |
| Condition 2.3 | Management Organization of Main Construction Companies | 18/12/2015 |
| Condition 2.4 | Design Drawing of the Project | 18/12/2015 |
| Condition 2.5 | Landscape Mitigation Plan(s) | 18/12/2015 |
| Condition 2.10 | Supplementary Contamination Assessment Report | 18/12/2015 |
| Condition 3.3 | Baseline Monitoring Report | 12/02/2016 |
| Condition 3.4 | Monthly EM&A Report (February 2018) | 13/3/2018 |

| Table 8.1 | Status of Required Submission under Environmental Permit |
|-------------|--|
| I able o. I | Status of Reguired Submission under Environmental Permit |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, Tel : (; 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (; Hong Kong.. Email : n

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



9. FUTURE KEY ISSUES

9.1 Construction Programme for the Next Two Months

- · Installation of sheet pile for drainage works;
- Excavation and laying of drainage pipe and manhole;
- · Construction of road base and road pavement;
- · Seawall modification works;
- Construction of tunnel box structure;
- · D-wall construction works;
- · Construction of socketed H-Pile;
- Pumping test; and
- Excavation and ELS construction.

9.2 Key Issues for the Coming Month

9.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

9.3 Monitoring Schedules for the Next Three Months

9.3.1 The tentative schedules for environmental monitoring in the coming three months are provided in **Appendix E**.

10. CONCLUSIONS

- 10.1.1 24-hour TSP impact monitoring and construction noise monitoring were carried out in the reporting month, no Action / Limit Level exceedance was recorded during the period.
- 10.1.2 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 10.1.3 Five environmental site inspections were carried out in the reporting month. Recommendations on mitigation measures on air quality, water quality, noise, waste management and landscape and visual impact were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 10.1.4 Five weekly Landscape and Visual Site audits were carried out on 1, 8, 14, 21 and 26 March 2018 and three of them, 1, 14 and 29 March 2018 were carried out by a Registered Landscape Architect in the reporting month. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 10.1.5 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

10.2 Comment and Recommendations

- 10.2.1 The recommended environmental mitigation measures, as proposed in the EIA reports and EM&A Manuals shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.
- 10.2.2 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- Site ground should be cleaned regularly to prevent accumulation of mud and silt.
- Open stockpile shall be removed or covered properly.
- Frequent watering on excavation area to suppress dust.
- Machine/ Plant should be checked regularly to prevent dark smoke emission.

Construction Noise Impact

• No specific observation was identified in the reporting month.

Water Quality Impact

- Precaution measures should be taken anytime of the year when rainstorm is likely.
- Stagnant water shall be removed promptly.
- Sediments and stagnant water in U-channel shall be removed regularly.

Chemical and Waste Management

• Chemical container shall be stored and labelled properly.

Tel

Fax

Room 723 & 725. 7/F. Block B. Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong ..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Land Contamination

Oil Stain was found on ground. Contractor should clean the oil stain and dispose the waste as chemical waste.

Landscape and Visual Impact

Construction materials shall be orderly and carefully stored.

General Condition

No specific observation was identified in the reporting month.

Permit / Licenses

No specific observation was identified in the reporting month.


Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Figure 1

Project General Layout



INTED BY: kitchan 18/2/2015 13:00:43 .ENAME: K:\9||64 Trunk Road T2\Tender Drawing (Contract I)\


Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..


Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Figure 2

Air and Noise Monitoring Locations





CAD FILE : k:\91164 trunk road t2\report\finalemna report\Figure 3.1a.dgn

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix A

Construction Programme

KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

| Hyder - Mein | The second se | | | | | | | | | | | | |
|------------------|---|--|--------------------------|------------|-------------|------------|------|-------------|-------|-------------------------------|---------------|--------------|---------------|
| tivity ID | Activity Name | | | Rem Dur | Start | Finish | | March 33 | | | April 34 | | |
| KL/2014/03-Sta | age 3 Infrastru | cture Works for Developme | nts at the Southern Part | of the | Former Ru | nway | 5 04 | 11 | 18 25 | 01 | 08 15 | 22 | 29 0 |
| Project Key Dat | | · · · · · | | | | | | | | | | | |
| Site Handover I | Date | | | | | | | | | | | | |
| K-PK-SHD-1100 | Portion B | | | 0 | | 31-Mar-18* | | | | • Portion B | | | |
| K-PK-SHD-1200 | Portion B1 | | | 0 | | 31-Mar-18* | | | | • Portion B1 | | | |
| K-PK-SHD-1500 | Portion E | | | 0 | | 31-Mar-18* | | | | • Portion E | | | |
| K-PK-SHD-1600 | Portion F | | | 0 | | 31-Mar-18* | | | | • Portion F | | | |
| K-PK-SHD-2500 | Portion R | | | 0 | | 31-Mar-18* | | | | Portion R | | | |
| General Submis | ssion | | | | | | | | | | | | |
| Alternative Des | sign Submission a | nd Approval | | | | | | | | | | | |
| Package B06 : SU | US Top & base slab | and intermediate wall from (CH6+22 | 20 to CH6+568) | | | | | | | | | | |
| K-PA-ADS-1430 | Engineer's review | and approval | | 35 | 27-Feb-18 A | 04-May-18 | | | | | | | Engi |
| Major Tempora | ary Works Design | l . | | | | | | | | | | | |
| K-PA-GSP-6840 | ELS design for con | struction of subway A (Bay 1&5) | | 35 | 28-Feb-18 A | 04-May-18 | | | | | | | ELS |
| K-PA-GSP-7010 | ELS design for con | struction of DCS - Stage 2 | | 35 | 07-Jun-18 | 11-Jul-18 | | | | | | | |
| Major Construc | ction Works Metl | hod Statement | | | | | | | | | | | |
| K-PA-GSP-7160 | Method statement | of Excavation and ELS for SUS Constru | action for Zone 4 | 10 | 12-Aug-17 A | 09-Apr-18 | | | | | Method stater | nent of Exca | avation and l |
| K-PA-GSP-7165 | Engineer's commen | nts and approval | | 28 | 10-Apr-18 | 07-May-18 | | | | 1 | | | j |
| K-PA-GSP-7170 | Method statement | of Excavation and ELS for SUS Constru- | action for Zone 2 | 18 | 20-Sep-17 A | 17-Apr-18 | | | | | Me | thod statem | nent of Excav |
| K-PA-GSP-7175 | Engineer's commer | nts and approval | | 28 | 31-Mar-18 | 27-Apr-18 | | | | | | E | ngineer's cor |
| K-PA-GSP-7455 | Engineer's commer | nts and approval | | 8 | 23-Oct-17 A | 25-Apr-18 | | | | | | Eng | ineer's comm |
| K-PA-GSP-7460 | Method statement | for Construction of subway A (Bay 1& | 5) | 28 | 31-Mar-18 | 27-Apr-18 | | | | | | N | lethod staten |
| K-PA-GSP-7465 | Engineer's commen | nts and approval | | 28 | 28-Apr-18 | 25-May-18 | | | | | | | |
| Temporary Tra | ffic Management | | | | | | | | | | | | |
| Implementation o | of Temporary Traffic | : Arrangement | | | | | | | | | | | |
| K-PA-TTA-4100 | TTA stage 3 - Road | d diversion at Cheung Yip Street phase | 1 | 0 | 16-May-18 | | | | | | | | |
| Materials Procu | rement (Major | Materials) | | | | | | | | | | | |
| Water Works | | | | | | | | | | | | | |
| K-PA-MP-1050 | Manufacturing & d | lelivery to site | | 150 | 31-Mar-18 | 27-Aug-18 | | | | | | | |
| ELS struct / wa | ling | | | | | | | | | | | | |
| K-PA-MP-1150 | Manufacturing & d | lelivery to site | | 35 | 10-Jun-16 A | 04-May-18 | | | | | | | Man |



• 中國路德工程有限責任公司 CHINA ROAD AND BRIDGE CORPORATION

 Milestone Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work



Project ID :WP Rev.7- 0331Final Layout : KL201403 3MRP Page 1 of 7

| r Runway | | ED | Civil Engi Developn 九龍拓服 Kowloon Dev | 程拓展 neering and nent Depart 感 elopment Office | l ment | |
|------------------------------|--------|------------------|---|---|-----------|------------|
| May 35 | | | June 36 | | | July 37 |
| 06 13 20 | 27 | 03 | 10 | 17 | 24 | 01 |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| gineer's review and approv | val | | | | | |
| | | | | | | |
| | | | | | | |
| S design for construction of | of sub | way A (Bay 1 | &5) | | | |
| - | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| ELS for SUS Construction | n for | Zone 4 | | | | |
| Engineer's comments and | ann | roval | | | | |
| | | | | | | |
| avation and ELS for SUS (| Const | ruction for Zo | ne 2 | | | |
| | | | | | | |
| omments and approval | | | | | | |
| ments and approval | | | | | | |
| | | | | | | |
| ement for Construction of s | subw | ay A (Bay 1& | 5) | | | |
| E | | er's comments | | | | |
| B | ngine | er s commente | s and app | brovar | | |
| | | | | | | ¦ |
| | | | | | | |
| | | | | | | |
| ◆ TTA stage 3 - | Roa | d diversion at (| Cheung | Vin Stree | t nhase | 1 |
| | Roa | | Clicung | np Succ | t phase | 1 |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| nufacturing & delivery to | site | | | | | |
| | | | | | | <u>.</u> |
| | | | | | | |

| | 3 Months Rolli | ng Programme | |
|-----------|-----------------|--------------|----------|
| Date | Revision | Checked | Approved |
| 31-Mar-18 | Apr 18 - Jun 18 | | |

| KL/2014/03 Kai Tak Development - S | tage 3 | Infrastruc | cture Worl | ks for Developments at t | he Southern Part of the Former Runway |
|---|------------|-------------|-------------|--------------------------|---|
| ctivity ID Activity Name | Rem Dur | Start | Finish | March 33 | April May June July 34 35 36 37 |
| Chilled Water Pipes - DCS | Dui | | | 5 04 11 18 25 | <u>01 08 15 22 29 06 13 20 27 03 10 17 24 01</u> |
| K-PA-MP-1350 Manufacturing & delivery to site | 220 | 06-Feb-17 A | 05-Nov-18 | | |
| Prelimiaries | | | | | |
| K-DR-PRE-1800 Submission of time-lapsed photographs and video | 517 | 20-Feb-16 A | 29-Aug-19 | | |
| | 517 | 20-100-10 A | 29-Aug-19 | | |
| Barge Loading Facilities | 175 | 21 Jun 17 A | 01 Nore 19 | | |
| K-DR-PRE-1480 Operation of temporary barging point | 1/5 | 21-Jun-17 A | 01-Nov-18 | | |
| Instrumentation and Monitoring | | | | | |
| Eastbound Instrumentation and Monitoring | | | | | |
| Inclinometer (INC) | | | | | |
| K-IM-INC-1320 Installation of INC at Zone 2 | 0 | 06-Jan-18 A | 16-Mar-18 A | Installation of INC | at Zone 2 |
| Tilt Monitoring Tile Plates | | | | | |
| K-IM-TMT-1000 Tilt Monitoring near PWCL | 321 | 25-Apr-16 A | 14-Feb-19 | | |
| Section 1 of the Works-Remainder of the Works | | | | | |
| Roadwork and Drainage Works | | | | | |
| Road D4-4 (Cheung Yip Street) | | | | | |
| CH220 - CH420 Northbound | | | | | |
| Sewerage Works | | | | | |
| K-01-RWS-9972 ELS Works for Sewerage Pipe between FMH23-16 and FMH23-15A | 0 | 12-Mar-18 A | 17-Mar-18 A | ELS Works for S | ewerage Pipe between FMH23-16 and FMH23-15A |
| K-01-RWS-9973 Laying and Connection of Sewerage Pipe between FMH23-16 and FMH23-15A | 2 | 19-Mar-18 A | 04-Apr-18 | | Laying and Connection of Sewerage Pipe between FMH23-16 and FMH23-15A |
| K-01-RWS-9975 Backfilling of Sewerage between FMH23-16 and FMH23-15A | 8 | 06-Apr-18 | 14-Apr-18 | | Backfilling of Sewerage between FMH23-16 and FMH23-15A |
| K-01-RWS-9976 ELS Works for 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A | 0 | 19-Mar-18 A | 26-Mar-18 A | ELS | Works for 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A |
| K-01-RWS-9977 Laying of 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A | 2 | 27-Mar-18 A | 04-Apr-18 | | Laying of 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A |
| K-01-RWS-9978 Backfilling of 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A | 8 | 06-Apr-18 | 14-Apr-18 | | Backfilling of 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A |
| Watermain Works | | | | | |
| K-01-RWS-9940 Trench Excavation for Salt Watermain Pipe and PH13085 /PH2721 | 4 | 03-Apr-18 | 07-Apr-18 | | Trench Excavation for Salt Watermain Pipe and PH13085 /PH2721 |
| K-01-RWS-9950 Laying and Bedding Salt Watermain Pipe and PH13085 /PH2721 | 5 | 06-Apr-18 | 11-Apr-18 | | Laying and Bedding Salt Watermain Pipe and PH13085 /PH2721 |
| K-01-RWS-9960 Backfilling for Salt Watermain Pipe and PH13085 /PH2721 | 6 | 12-Apr-18 | 18-Apr-18 | | Backfilling for Salt Watermain Pipe and PH13085 /PH2721 |
| K-01-RWS-9970 Testing Salt Watermain Pipe and PH13085 /PH2721 | 7 | 19-Apr-18 | 26-Apr-18 | | Testing Salt Watermain Pipe and PH13085 /PH2721 |
| Road Works | | | | | |
| K-01-RWS-9437 Construction of Subgrade Works and Subbase Works (CH250 to CH420) | 14 | 14-Mar-18 A | 19-Apr-18 | | Construction of Subgrade Works and Subbase Works (CH250 to CH420) |
| K-01-RWS-9439 Kerb Laying Works (CH250 to CH420) | 7 | 12-Apr-18 | 19-Apr-18 | | Kerb Laying Works (CH250 to CH420) |
| | | | | | ; ; |



•

Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work

Milestone

3 MRP Apr 2018 - Jun 2018 Page 2 of 7

Project ID :WP Rev.7- 0331Final Layout : KL201403 3MRP Page 2 of 7

| | 3 Months Rolling Programme | | | | | | | | |
|-----------|----------------------------|---------|----------|--|--|--|--|--|--|
| Date | Revision | Checked | Approved | | | | | | |
| 31-Mar-18 | Apr 18 - Jun 18 | | | | | | | | |
| 31-Mar-18 | Apr 18 - Jun 18 | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

Hyder MEIN-ARDT

KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

| | einhardt JV | | | | | | | | | | | |
|---------------------|---|------------|-------------|-------------|------|-------------|-------------|------|-----------|-------------|--------------|-------------------|
| Activity ID | Activity Name | Rem Dur | Start | Finish | | March 33 | | | | April 34 | | - |
| K-01-RWS-94 | 40 Road Base and Road Pavement (CH250 to CH420) | 6 | 20-Apr-18 | 26-Apr-18 | 5 04 | 11 | 18 2 | .5 (| 01 08 | 15 | 22 R | 29 oad Base an |
| | 41 Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, | ect 12 | | 10-May-18 | | | | | | | | |
| | 42 Laying Cable and Footing Construction for Road Lighting | 18 | | 01-Jun-18 | | | | | | | | |
| | 44 Construction of Footpath | 20 | | 26-Jun-18 | | | | | | | | |
| | • | 20 | 02-Jui-10 | 20-5411-18 | | | | | | | | |
| CH220 - CH42 | | | | | | | | | | | | |
| Sewerage Work | | | | | | | | | | | | |
| K-01-RWS-94 | 72 Excavation of Sewerage Pipe and FMH23-16A to FMH23-17 | 6 | 31-May-18 | 06-Jun-18 | | | | | | | | |
| K-01-RWS-94 | 75 Laying Sewerage Pipe and Construction of FMH23-16A /FMH23-17 | 15 | 07-Jun-18 | 25-Jun-18 | | | | | | | | |
| Laying of Drain | age Pipe and Construction of Manhole (M301 to M306) | | 1 | | | | | | | | | |
| K-01-RWS-94 | 85 Excavation of Drainage Pipe and Manhole (M301 to M306) | 12 | 16-May-18 | 30-May-18 | | | | | | | | |
| K-01-RWS-94 | 90 Laying Drainage Pipe and Construction Manhole (M301 to M306) | 35 | 31-May-18 | 12-Jul-18 | | | | | | | | |
| Temporary Tra | ffic Arrangement | | | | | | | | | | | |
| K-01-RWS-944 | Temporary Road Construction for TTA stage 3 - phase 1 | 15 | 27-Apr-18 | 15-May-18 | | | | | | | _ | |
| K-01-RWS-94: | 50 Implementation of TTA stage 3 - phase 1 | 0 | 16-May-18 | | | | | | | | | |
| Seawall Modific | cation Works | | | | | | | | | | | |
| K-01-RWS-979 | 00 Maintance department handover inspection | 1 | 03-Apr-18 | 03-Apr-18 | | | | • | Maintance | e departm | ent handover | inspection |
| Section 1A of t | he Works -Construction of Supporting Underground Structure (Alterna | tive Desig | n) | <u> </u> | | | | | | | | |
| SUS and Vent | ilation Adits from CH6+150 to CH6+220 in Zone 1 | | | | | | | | | | | |
| Construction | of Tunnel Box Structure | | | | | | | | | | | |
| SUS Bay 1 (Che | 6150-Ch6167.5) | | | | | | | | | | | |
| K-1A-SV1-84 | 0 Waterproofing Works | 0 | 09-Mar-18 A | 10-Mar-18 A | | Waterproo | ofing Works | | | | | |
| K-1A-SV1-842 | 0 Breaking and Removal D-wall to +2.5mPD | 10 | 03-Apr-18 | 14-Apr-18 | | | | | | Brea | king and Rei | moval D-wa |
| SUS Bay 2 (Ch | 6167.5-Ch6185) | | | | | | | | | | | |
| | Vaterproofing Works | 0 | 09-Mar-18 A | 10-Mar-18 A | | Waterproo | ofing Works | | | | | |
| | 20 Breaking and Removal of D-wall to +2.5mPD | 10 | | 14-Apr-18 | | | | | | Brea | king and Rei | moval of D- |
| Backfilling Wor | | 10 | 05 / 10 | 11710 | | | | | | | | |
| | | 12 | 02 4 10 | 10 4 10 | | | | | | | Backfilling | (hav 1 to ha |
| | 00 Backfilling (bay 1 to bay 2) (to +3.7m) | 13 | 03-Apr-18 | 18-Apr-18 | | | | | | | | |
| | ilation Adits from CH6+220 to CH6+291 in Zone 2 | | | | | | | | | | | |
| Construction | of Socketed H-Pile | | | | | | | | | | | |
| XX 1 1 0X 10 0 (0 | 0 Trimming Pile Head at Cut-off Level | 20 | 04-Jun-18 | 27-Jun-18 | | | | | | | | |
| K-1A-SV2-3600 | | | | | | | | | | | | |



中國路檔工程有限責任公司 CHINA ROAD AND BRIDGE CORPORATION Milestone
 Critical Activity
 Non-Critical Activity
 Remaining Level of Effort
 Actual Work

3 MRP Apr 2018 - Jun 2018

Page 3 of 7

Project ID :WP Rev.7- 0331Final Layout : KL201403 3MRP Page 3 of 7

| r Runway | CEDD | 土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office | |
|---|----------------------|---|-------|
| Мау | · | June | July |
| 35 | | 36 | 37 |
| 06 13 20 nd Road Pavement (CH25(| 27 03 0 to CH420) | 10 17 24 | 01 |
| × × | , | KBN, CT, PCCW, What | f T& |
| | | le and Footing Construct | : |
| | | Cor | |
| | | | |
| | | | |
| | Exca | vation of Sewerage Pipe | |
| | | Layi | ng Se |
| | Excavation of | Drainage Pipe and Manh | ole (|
| | | | |
| | | | |
| | | TTA stage 3 - phase 1 | |
| ◆ Implementatio | on of TTA stage 3 - | phase 1 | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| Il to +2.5mPD | | | |
| | | | |
| | | | |
| wall to +2.5mPD | | | |
| | | | |
| y 2) (to +3.7m) | | | |
| | | | |
| | | Ťr | imm |
| | | | |
| | | | |

| 3 Months Rolling Programme | | | | | | | | |
|----------------------------|------------|---------|----------|--|--|--|--|--|
| Date R | evision | Checked | Approved | | | | | |
| 31-Mar-18 Apr 1 | 8 - Jun 18 | | | | | | | |



KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

| Hyder - Meint | Activity Name | Rem | Start | Finish | | March | | April | |
|------------------------|--|-----|-------------|-------------|------|-------------|-----------|---|-----------------|
| · · | | Dur | | | 5 04 | 33 11 18 | 25 | 34 01 08 15 22 | 29 06 |
| K-1A-SV2-6180 | Excavation and Lateral Support (S1B) to +0.95mPD (Claim No.15 +45 days) | 0 | 21-Dec-17 A | 12-Mar-18 A | | | d Lateral | 01 08 15 22 Support (S1B) to +0.95mPD (Claim N | |
| K-1A-SV2-6250 | Excavation and Lateral Support (S5A) to -4.95mPD | 6 | 08-Feb-18 A | 10-Apr-18 | | | | Excavation and Lateral | Support (S5/ |
| | | | | | | | | | |
| K-1A-SV2-6300 | Excavation and Lateral Support (S6A) to -9.95mPD | 30 | 03-Apr-18 | 09-May-18 | | | | | |
| K-1A-SV2-6450 | Excavation to formation -12.8mPD | 15 | 28-Apr-18 | 16-May-18 | | | | - | |
| K-1A-SV2-6500 | Sheet pile installation for VA2 construction (CH6+220 to CH6+260) | 20 | 17-May-18 | 09-Jun-18 | | | | | |
| K-1A-SV2-6550 | Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260) | 20 | 11-Jun-18 | 05-Jul-18 | | | | | |
| K-1A-SV2-6560 | Construction of temporary steel decking and platforms along the westbound diaphram walls | 1 | 08-Jan-18 A | 03-Apr-18 | | | | Construction of temporary steel of | decking and p |
| Construction of | SUS Structure at Zone 2 | | | | | | | | |
| Bay 4 (CH6+261 | to CH6+276) | | | | | | | | |
| K-1A-SV2-9480 | Construction of Base Slab | 14 | 04-Jun-18 | 20-Jun-18 | | | | | |
| K-1A-SV2-9490 | Construction of Wall and Top Slab | 21 | 21-Jun-18 | 16-Jul-18 | | | | | |
| Bay 5 (CH6+276) | to CH6+291) | | | | | | | | |
| | Construction of Base Slab | 14 | 17-May-18 | 02-Jun-18 | | | | | |
| | | | - | | | | | | |
| | Construction of Wall and Top Slab | 21 | 04-Jun-18 | 28-Jun-18 | | | | | |
| | Laying Waterproofing and Protective Screeding | 5 | 29-Jun-18 | 05-Jul-18 | | | | | |
| SUS Structure f | rom CH6+291 to 6+467 in Zone 3 | | | | | | | | |
| Construction of | Socketed H-Pile | | | | | | | | |
| K-1A-SV3-3600 | Trimming Pile Head at Cut-off Level | 40 | 20-Apr-18 | 07-Jun-18 | | | | | |
| Excavation and | ELS Construction | | | | | | | | |
| K-1A-SV3-5750 | Excavation and Lateral Support (S5) to -13.25mPD | 0 | 16-Dec-17 A | 15-Mar-18 A | | Excavatio | n and Lat | eral Support (S5) to -13.25mPD | |
| K-1A-SV3-5800 | Excavation and Lateral Support (S6) to -16.24mPD | 2 | 22-Jan-18 A | 04-Apr-18 | | | | Excavation and Lateral Support | t (S6) to -16.2 |
| K-1A-SV3-5850 | Excavation and Lateral Support (S7) to -19.24mPD | 15 | 02-Mar-18 A | 20-Apr-18 | | | | Excavation | n and Lateral |
| K-1A-SV3-5900 | Excavation to formation -21.66mPD | 15 | 18-Mar-18 A | 27-Apr-18 | | | | E | excavation to |
| Construction of | SUS Structure at Zone 3 | | | | | | | | |
| Bay 1 (CH6+291) | | | | | | | | | |
| K-1A-SV3-5902 | Construction of Base Slab | 14 | 03-Apr-18 | 19-Apr-18 | | | | Construction | n of Base Sla |
| | Construction of Wall and Top Slab | 21 | - | 15-May-18 | | | | | |
| | Laying Waterproofing and Protective Screeding | 5 | - | 21-May-18 | | | | | |
| Bay 2 (CH6+302 a | | | 10 may-10 | 21 may-10 | | | | | |
| | | | | | | | | | |
| K-1A-SV3-8078 | Construction of Base Slab | 14 | 20-Apr-18 | 07-May-18 | | | | | C |
| K-1A-SV3-8080 | Construction of Wall and Top Slab | 21 | 16-May-18 | 09-Jun-18 | | | | | |



中國路德工程有限責任公司

 Milestone • Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work

3 MRP Apr 2018 - Jun 2018 Page 4 of 7

Project ID :WP Rev.7- 0331Final Layout : KL201403 3MRP Page 4 of 7

| r Runway | CEDD | 土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office | |
|--|---------------------|---|-------|
| Мау | | June | July |
| 35 | | 36 | 37 |
| 06 13 20 | 27 03 | 10 17 24 | 01 |
| days) | | | 1 |
| 5A) to -4.95mPD | | | |
| Excavation and Latera | l Support (S6A) to | -9.95mPD | |
| Excavation to | formation -12.8ml | Ď | |
| | S | heet pile installation for | VA2 |
| | I | | |
| d platforms along the west | tbound diaphram wa | alls | |
| | | | |
| | | Constructio | nof |
| | | Consudette | 1 01 |
| | | | |
| | Constructi | on of Base Slab | ÷ |
| | | | Const |
| | | | |
| | | | |
| | | | |
| | Trir | nming Pile Head at Cut- | off L |
| | | | |
| | | | |
| 6.24mPD | | | |
| al Support (S7) to -19.24r to formation -21.66mPD | nPD | | |
| to formation -21.66mPD | | | |
| | | | |
| lab | | | |
| | f Wall and Top Slab | | |
| | | | |
| Laying | Waterproofing and | Protective Screeding | |
| | | | |
| Construction of Base Slat | | opatruction of Wall and | Tor |
| | | Construction of Wall and | rop : |
| | | | |

| | 3 Months Roll | ing Programme | |
|-----------|-----------------|---------------|----------|
| Date | Revision | Checked | Approved |
| 31-Mar-18 | Apr 18 - Jun 18 | | |
| | | | |
| | | | |
| | | | |

| D Activity Name | Rem Dur | Start | Finish | | | larch 33 | | | | | April 34 | | |
|--|------------|-------------|-------------|------|-------|-------------|----------|----------|----------|------------|-------------|-----------|------------------|
| K-1A-SV3-8195 Laying Waterproofing and Protective Screeding | 5 | 11-Jun-18 | 15-Jun-18 | 5 04 | 11 | | 18 | 25 | 01 | 08 | 15 | 22 | 29 0 |
| Bay 3 (CH6+317 to CH6+332) | | | | | | | | | | | | | |
| K-1A-SV3-8208 Construction of Base Slab | 14 | 12-Apr-18 | 27-Apr-18 | | | | | | | | | | Construction |
| K-1A-SV3-8210 Construction of Wall and Top Slab | 21 | 11-Jun-18 | 06-Jul-18 | | | | | | | | | | |
| Bay 4 (CH6+332 to CH6+347) | | | | | | | | | | | | | |
| K-1A-SV3-8338 Construction of Base Slab | 14 | 28-Apr-18 | 15-May-18 | | | | | | | | | | |
| Bay 5 (CH6+347 to CH6+362) | | | | | | | | | | | | | |
| K-1A-SV3-8468 Construction of Base Slab | 14 | 08-May-18 | 24-May-18 | | | | | | | | | | • |
| K-1A-SV3-8470 Construction of Wall and Top Slab | 21 | 25-May-18 | 19-Jun-18 | | | | | | | | | | |
| K-1A-SV3-8585 Laying Waterproofing and Protective Screeding | 5 | 20-Jun-18 | 25-Jun-18 | | | | | | | | | | |
| Bay 6 (CH6+362 to CH6+377) | | | | | | | | | | | | | |
| K-1A-SV3-8596 Construction of Base Slab | 14 | 25-May-18 | 09-Jun-18 | | | | | | | | | | |
| K-1A-SV3-8600 Construction of Wall and Top Slab | 21 | 20-Jun-18 | 14-Jul-18 | | | | | | | | | | |
| Bay 7 (CH6+377 to CH6+392) | | | | | | | | | | | | | |
| K-1A-SV3-8725 Construction of Base Slab | 14 | 16-May-18 | 01-Jun-18 | | | | | | | | | | |
| Ray 8 (CH6+392 to CH6+407) | | | | | | | | | | | | | |
| K-1A-SV3-8855 Construction of Base Slab | 14 | 02-Jun-18 | 19-Jun-18 | | | | | | | | | | |
| Ray 9 (CH6+407 to CH6+422) | | | | | | | | | | | | | |
| K-1A-SV3-9030 Construction of Base Slab | 14 | 11-Jun-18 | 27-Jun-18 | | | | | | | | | | |
| Bay 10 (CH6+422 to CH6+437) | | | 1 | | | | | | | | | | |
| K-1A-SV3-9290 Construction of Base Slab | 14 | 28-Jun-18 | 14-Jul-18 | | | | | | | | | | |
| Bay 11 (CH6+437 to CH6+452) | | | 1 | | | | | | | | | | |
| K-1A-SV3-9160 Construction of Base Slab | 14 | 20-Jun-18 | 06-Jul-18 | | | | | | | | | | |
| JS Structure from CH6+467 to 6+568 in Zone 4 | | | | | | | | | | | | | |
| onstruction of Socketed H-Pile | | | | | | | | | | | | | |
| C-1A-SV4-3950 Trimming Pile Head at Cut-off Level | 25 | 09-Jun-18 | 10-Jul-18 | | | | | | | | | | |
| xcavation and ELS Construction | | | | | | | | | | | | | |
| X-1A-SV4-5650 Excavation and Lateral Support (S2) to -3.25mPD | 0 | 29-Nov-17 A | 10-Mar-18 A | | Excav | vation a | and Late | eral Sup | port (S2 | 2) to -3.2 | 5mPD | | |
| -1A-SV4-5700 Excavation and Lateral Support (S3) to -8.25mPD | 3 | 08-Jan-18 A | 06-Apr-18 | | | | | | - | Excava | tion and I | Lateral S | apport (S3) to - |
| -1A-SV4-5750 Excavation and Lateral Support (S4) to -13.25mPD (Excavation works resequenced) | 15 | 01-Feb-18 A | 20-Apr-18 | | | | | | | | | Excava | tion and Latera |
| -1A-SV4-5800 Excavation and Lateral Support (S5) to -18.25mPD | 15 | 05-Mar-18 A | 03-May-18 | | | | | | | | | | Exca |



.責任公司 ■

Milestone
 Critical Activity
 Non-Critical Activity
 Remaining Level of Effort
 Actual Work



Project ID :WP Rev.7- 0331Final Layout : KL201403 3MRP Page 5 of 7

| ner Runway | 土木工程拓展署 Civil Engineering and Development Department 九龍拓展劇 Kowloon Development Office |
|--|---|
| Мау | June July |
| 35 | 36 37 |
| 06 13 20 | 27 03 10 17 24 01 |
| | Laying Waterproofing |
| | 5 5 5 5 5 |
| | |
| | |
| | |
| ction of Base Slab | |
| | |
| | |
| | |
| | |
| | |
| <u> </u> | CD Cl-h |
| Construction of | Base Slab |
| | |
| | |
| | |
| Co | nstruction of Base Slab |
| | |
| | Construction of V |
| | |
| | |
| | Laying W |
| | |
| | |
| | |
| | Construction of Base Slab |
| | |
| | |
| | |
| | |
| | |
| | |
| | Construction of Base Slab |
| | |
| | |
| | |
| | Construction of B |
| | |
| | · · · · · · · · · · · · · · · · · · · |
| | |
| | |
| | Constru |
| | |
| | |
| | į |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
|) to -8.25mPD | |
|) 10 -8.25mPD | |
| | |
| ateral Support (S4) to -13.25r | nPD (Excavation works resequenced) |
| | |
| Excavation and Lateral Support | t (S5) to -18.25mPD |
| ······································ | |
| | · |
| | |
| | |

| 3 Months Rolling Programme | | | | | | | | |
|----------------------------|-----------------|---------|----------|--|--|--|--|--|
| Date | Revision | Checked | Approved | | | | | |
| 31-Mar-18 A | vpr 18 - Jun 18 | | | | | | | |

KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

| Hyder - Mein vity ID | Activity Name | Rem | Start | Finish | | Marc | h | | | | April | | |
|-------------------------|--|-----|------------|------------|------|------|----|----|--------|-------------|-----------|-------------|-----------------|
| | | Dur | | | 5 04 | 33 | 18 | 25 | 01 | 08 | 34 15 | 22 | 29 |
| K-1A-SV4-5850 | Excavation and Lateral Support (S6) to -21.25mPD | 18 | 30-Apr-18 | 21-May-18 | | | | 20 | | 00 | 10 | | 20 |
| K-1A-SV4-5900 | Excavation and Lateral Support (S7) to -24.25mPD | 18 | 18-May-18 | 08-Jun-18 | | | | | | | | | |
| K-1A-SV4-5950 | Excavation to Formation -27.63mPD | 10 | 04-Jun-18 | 14-Jun-18 | | | | | | | | | |
| Construction of | SUS Structure at Zone 4 | | | | | | | | | | | | |
| Bay 1 (CH6+467 | to CH6+478) | | | | | | | | - | | | | |
| K-1A-SV4-8695 | Construction of Base Slab | 14 | 13-Jun-18 | 29-Jun-18 | | | | | | | | | |
| Bay 3 (CH6+493 | to CH6+508) | | | | | | | | | | | | |
| K-1A-SV4-8958 | Construction of Base Slab | 14 | 22-Jun-18 | 09-Jul-18 | | | | | | | | | |
| Section 3 of the V | Works- Construction of District Cooling System (Subject to Excision) |) | | | | | | | | | | | |
| Construction of | District Cooling System | | | | | | | | | | | | |
| Construction of | DCS Works at Zone 4 | | | | | | | | | | | | |
| K-03-DCS-7000 | Construction of DCS Valve Pit (SV-R5-01) | 90 | 16-May-18 | 31-Aug-18 | | | | | | | | | |
| Section 4A of the | e Works-Construction of Subway A (Subject to Excision) | | | | | | | | | | | | |
| Bay 1 | | | | | | | | | | | | | |
| K-4A-BAY-1100 | Installation of Sheetpile for Bay 1 | 21 | 26-May-18 | 20-Jun-18 | | | | | | | | | |
| K-4A-BAY-1150 | Excavation and Lateral Support works (S1A) to 2.5mPD | 6 | 21-Jun-18 | 27-Jun-18 | | | | | | | | | |
| K-4A-BAY-1160 | Excavation and Lateral Support works (S2A) to 0.5mPD | 6 | 28-Jun-18 | 05-Jul-18 | | | | | | | | | |
| Bay 5 | | | | | | | | | | | | | |
| K-4A-BAY-1500 | Installation of sheetpile for Bay 5 | 21 | 21-Jun-18 | 16-Jul-18 | | | | | | | | | |
| Section 4B of the | Works- Construction of Subway B (Subject to Excision) | | | | | | | | | | | | |
| Bay 1 & 2 | | | | | | | | | | | | | |
| K-4B-BAY-3100 | Handover of Portion B | 0 | | 31-Mar-18* | | | | | Handov | er of Porti | on B | | |
| Bay 3 & 4 | | | | | | | | | | | | | |
| K-4B-BAY-2480 | Interface Connection Details for HKCN of subway B | 0 | 03-Apr-18* | | | | | | ♦ Inte | rface Con | nection D | Details for | HKCN of s |
| K-4B-BAY-2490 | Installation of Pile Wall for Bay 4 | 21 | 03-Apr-18 | 27-Apr-18 | | | | | _ | | | | Installation of |
| K-4B-BAY-2500 | Installation of Sheetpile for Bay 3 | 15 | 28-Apr-18 | 16-May-18 | | | | | | | | | |
| K-4B-BAY-2600 | Excavation and Lateral Support works for Bay 3 | 15 | 17-May-18 | 04-Jun-18 | | | | | | | | | |
| K-4B-BAY-2650 | Casting Blinding Layer for Bay 3 | 5 | 05-Jun-18 | 09-Jun-18 | | | | | | | | | |
| K-4B-BAY-2700 | Construction of Base Slab at Bay 3 | 12 | 11-Jun-18 | 25-Jun-18 | | | | | | | | | |
| K-4B-BAY-2750 | Construction of Wall and Top Slab at Bay 3 | 30 | 26-Jun-18 | 31-Jul-18 | | | | | - | | | | |
| Section 5 of the | Works-Completion of All Landscape Softworks | | | | | | | | | | | | |



中國路檔工程有限責任公司 CHINA ROAD AND BRIDGE CORPORATION

 Milestone • Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work

3 MRP Apr 2018 - Jun 2018

Page 6 of 7

Project ID :WP Rev.7- 0331Final Layout : KL201403 3MRP Page 6 of 7

| r Runway | | 土木工程拓展署 Civil Engineering and Development Department | |
|------------------------|-------------------------------|--|----------|
| | CEDD | 九龍拓展處 Kowloon Development Office | |
| Мау | ~~~~ | June | July |
| 35 | | 36 | 37 |
| 06 13 20 Excav | 27 03 ation and Lateral Su | 10 17 24 apport (S6) to -21.25mP | 01 |
| | | (b) to -21.25 m | ľ |
| | Ex | cavation and Lateral Su | pport |
| | | euveren und Eurerun Suj | ppon |
| | | Excavation to Forn | nation |
| | | | |
| | | | 1 |
| | | | |
| | | |] |
| | | | |
| | | | Con |
| | | | |
| | | | |
| | | | |
| | | | : |
| | | | |
| | | | 1 |
| | | | ····· |
| | | | - |
| | | | ÷ |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| - | | Installation | of Sl |
| | | | |
| | | E | xcava |
| | | | |
| | | _ | |
| | | | ÷ |
| | | | 1 |
| | | | |
| | | | 1 |
| | | | |
| | | | <u>.</u> |
| | | | |
| | | | |
| | | | - |
| | | | ÷ |
| | | | |
| subway B | | | ÷ |
| Suo way D | | | |
| of Pile Wall for Bay 4 | | | ÷ |
| | | | |
| Installation o | f Sheetpile for Bay | 3 | |
| | | | |
| | Excava | tion and Lateral Support | work |
| | | | |
| | | Casting Blinding Layer for | or Ba |
| | | Con | |
| | I | Con | struct |
| | | | |
| | | | |
| | | | ÷ |
| | | | |
| | | | • |
| | | | |

| | 3 Months Rolling Programme | | | | | | | |
|----|-------------------------------|-----------------|--|--|--|--|--|--|
| | Date Revision Checked Approve | | | | | | | |
| 31 | 1-Mar-18 | Apr 18 - Jun 18 | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

| | KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former F |
|--|---|
|--|---|

| | Hyder - Mein | Hardt JV | KL/2014/03 Kai Tak Developme | ent - Stage 3 | Infrastru | cture Worl | s for De | velop | ments | s at th | ne Sou | uthern | Part | of the | Forme | er Rui | nway | / | | CEDI | 土木 Civil I Deve 九龍 Kowloc | て工程拓度 Engineering a lopment Depa 拓展處 n Development Off | 髪署 nd irtment ice | |
|---|------------------|----------------------|--|---------------|----------------|------------|----------|-------|-------|---------|--------|--------|-------|--------|-------|--------|------|----|----|------|---------------------------------------|--|----------------------------|-------|
| 7 | Activity ID | Activity Name | | Rem | Start | Finish | | March | n | | | A | \pril | | | | Мау | | | | Ju | ne | | July |
| | | | | Dur | | | | 33 | | | | 3 | 34 | | | | 35 | | | | 3 | 6 | | 37 |
| | | | | | | | 5 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 01 |
| | K-05-LCS-1000 | Procurement of plan | t species | 90 | 31-Mar-18 | 28-Jun-18 | | | | | Ļ | | | | | | | | | | | | | Procu |
| | 11 00 200 1000 | ricearennent of plan | , species | | 01 10101 10 | 2000 | | | | | 1 | | | | | | | | | | | | | : |
| | Section 7 of the | Works-Preservati | on and Protection of Existing Trees | | | | | | | | | | | | | | | | | | | | | |
| | K-07-001-1000 | Section 7 of the Wor | ks-Preservation and Protection of Existing Trees | 510 | 04-Jan-16 A | 29-Aug-19 | | | | | | | | | | | | | | | | | | |
| | 12 07 001 1000 | | is freed when whe freedom of Existing frees | 510 | •••••••••••••• | | | | | | | | | | | | | | | | | | | |





3 MRP Apr 2018 - Jun 2018 Page 7 of 7

Project ID :WP Rev.7- 0331Final Layout : KL201403 3MRP Page 7 of 7

| | 3 Months Roll | ing Programme | |
|-----------|-----------------|---------------|----------|
| Date | Revision | Checked | Approved |
| 31-Mar-18 | Apr 18 - Jun 18 | | |
| | | | |
| | | | |
| | | | |
| | | | |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com




Appendix B

Project Organization Chart

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com





| Legend: | |
|---------|----------------------|
| Li | ine of Reporting |
| L L | ine of Communication |
| | |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix C

Action and Limit Levels for Air Quality and Noise

| Room 723 & 725, 7/F, Block B, |
|-------------------------------------|
| Profit Industrial Building, |
| 1-15 Kwai Fung Crescent, Kwai Fong, |
| Hong Kong |

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Action and Limit Levels for 24-hr TSP and 1-hr TSP

| Parameter | Monitoring Station | Action Level (μg/m³) | Limit Level (µg/ m³) |
|----------------------|--------------------|-------------------------|-------------------------|
| | KTD1a | 177 | |
| 24-hr TSP | KTD2a | 157 | 260 |
| (µg/m³) | KER1b | 172 | |
| *1 br TOD | KTD1a | 285 | |
| *1-hr TSP (µg/m³) | KTD2a | 279 | 500 |
| (µg/m²) | KER1b | 295 | |

Note:

1-hr TSP monitoring should be required in case of complaints.

Action and Limit Levels for Construction Noise, Leq (30min), dB(A)

| Time Period | Location | Action | Limit |
|----------------------------------|-------------------------|---|----------|
| 0700-1900 hrs on normal weekdays | KTD1a KTD2a KER1b | When one documented complaint is received | 75 dB(A) |

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix D

Calibration Certificates of Monitoring Equipment



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

| Date - Ja Operator | | 7 Rootsmeter Orifice I.I | | 438320 2154 | Ta (K) - Pa (mm) - | 294 - 755.65 |
|---|---|--|--|---|---|--|
| PLATE OR Run # 1 2 3 4 5 | VOLUME START (m3) NA NA NA NA NA NA | VOLUME STOP (m3) NA NA NA NA NA NA | DIFF VOLUME (m3) 1.00 1.00 1.00 1.00 1.00 | DIFF TIME (min) 1.4530 1.0420 0.9290 0.8840 0.7300 | METER DIFF Hg (mm) 3.2 6.4 7.9 8.8 12.8 | ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00 |

DATA TABULATION

| Vstd | (x axis) Qstd | (y axis) | | Va | (x axis) Qa | (y axis) |
|--|--|--|-------|--|--|--|
| 1.0035 0.9993 0.9972 0.9960 0.9907 | 0.6906 0.9590 1.0734 1.1268 1.3571 | 1.4197 2.0078 2.2448 2.3543 2.8394 | | 0.9957 0.9915 0.9894 0.9883 0.9830 | 0.6853 0.9516 1.0651 1.1180 1.3466 | 0.8821 1.2475 1.3948 1.4628 1.7642 |
| Qstd slo intercep coeffici | t (b) = ent (r) = | 2.12779 -0.04273 0.99982 | n e n | Qa slop intercep coeffici | t (b) = ent (r) = | 1.33238 -0.02655 0.99982 |
| y axis = | SQRT [H20 (I | ?a/760)(298/ | Ta)] | y axis = | SQRT [H20 (' | [a/Pa)] |

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



| | | Ionitoring Wo | rks For Cor | ntract No. KL | _N/2 | 015/07 | | Date of | Calibration: 4 | -Jan-18 |
|---|---------------------|-----------------|-------------|-------------------------------|----------------------------|------------------|----------------------|----------------|-------------------|---------|
| Location : KE | | | | | | | | Next Calib | ration Date: 3 | Apr-18 |
| Brand: | | Fisch | | | | | | | Technician: T | oby War |
| Model: | 1 | FE-5170 | | S/N: | 348 | 32 | | | | |
| | | | | COND | DITIC | ONS | | 01-50 | | |
| | Se | a Level Press | sure (hPa): | 1016.7 | | Corre | ected Pressu | re (mm Hg): | 763 | |
| Temperature (°C): 19 | | | | | | | | perature (K): | 292 | |
| | | | | CALIBRAT | ION | ORIFICE | | | | |
| | | Make: | | Tisch | | | Qstd Slope: | | 2.12779 | |
| Model: TE-5025A | | | | | | Qs | std Intercept: | | -0.04273 | |
| | Calibr | ation Date: | | 18-Jan-17 | | | Expiry Date: | | 18-Jan-18 | |
| | 5 | S/N: | | 2154 | _ | | | | | _ |
| | | | 1100 | CALIBR | RAT | IONS | 10 | | | |
| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m ³ /min) | | (chort) | IC (corrected) | | LINEAR | |
| 18 | 4.80 | -8.10 | 12.900 | 1.729 | - | (chart) 57.00 | (corrected) 57.70 | Slope = | REGRESSION | N |
| 13 | 3.70 | -6.60 | 10.300 | 1.725 | | 50.00 | 50.61 | Intercept = | 27.0898 9.7861 | |
| 10 | 2.50 | -5.00 | 7.500 | 1.323 | | 45.00 | 45.55 | Corr. coeff.= | 0.9954 | |
| 7 | 0.90 | -4.10 | 5.000 | 1.084 | | 38.00 | 38.46 | Con. coen | 0.9954 | |
| 5 | 0.00 | -3.00 | 3.000 | 0.844 | | 33.00 | 33.40 | | | |
| Calculations | | | | Г | | | | | | |
| Qstd = 1/m[S | qrt(H2O(Pa/ | Pstd)(Tstd/Ta | a))-b] | | | | FLOW | V RATE CHA | RT | |
| IC = I[Sqrt(Pa | a/Pstd)(Tstd/ | Ta)] | | | | 70.00 - | | | | - 1 |
| Qstd = stand | ard flow rate | | | | | | | | | |
| | d chart respo | onse | | | | 60.00 - | | | • | - |
| = actual cha | | | | | | 50.00 - | | | | |
| m = calibrato | | | | | e (10 | 50.00 | | | | 7 |
| | r Qstd interco | | | | onse | 40.00 - | | | | |
| | | luring calibrat | | | esp | | | | | |
| Pa = actual p Tstd = 298 de | | ng calibration | (mm Hg) | | LT R | 30.00 - | | | | 1 |
| | • | | | | Actual Chart Response (IC) | 20.00 - | | | | |
| Pstd = 760 mm Hg For subsequent calculation of sampler flow: | | | | | tual | | | | | |
| 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) | | | | | Ac | 10.00 - | | | | - |
| n = sample | | | | | | 0.00 - | | | | |
| = sampler | | | | | | 0.0 | 00 0.500 | 1.000 | 1.500 2.0 | 000 |
| = chart res | Sec. Sec. Sec. Sec. | | | | | 0.0 | | | | 000 |
| | verage temp | erature | | | | | Standar | d Flow Rate (m | ³/min) | |
| | verage press | | | L | | | | | | |

MHO

CHOI KAM HO Project Consultant Report Date: 4th January, 2018

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



| | | lonitoring Wo | rks For Cor | ntract No. K | LN/ | 2015/07 | | Date of | Calibration: 4- | Jan-18 | |
|---|---------------|---------------------|-------------|-----------------------|---------------------|------------------|----------------|------------------------------|------------------|--------|--|
| Location : KT | | | | | | | | Next Calib | ration Date: 3-/ | Apr-18 | |
| Brand: | 1 | Fisch | | | | | | | Technician: To | by Wa | |
| Model: | 1 | FE-5170 | | S/N: | 40 | 37 | | | | | |
| | | | | CONI | DITI | ONS | | | | | |
| | Se | a Level Press | sure (hPa): | 1016.7 | 7 | Corre | ected Pressu | re (mm Hg): | 763 | | |
| | | Temper | ature (°C): | 19 | | Temperature (K): | | | 292 | | |
| | | | | CALIBRAT | ION | | | | | - | |
| | | Make: | | Tisch | | | Qstd Slope: | | 2.12779 | | |
| | | Model: | | TE-5025A | | Q | std Intercept: | | -0.04273 | | |
| | | ation Date: S/N: | | 18-Jan-17 2154 | 7 Expiry Date: | | | | 18-Jan-18 | | |
| | | | | CALIB | RAT | TIONS | | | | | |
| Plate No. | H2O (L) | H2O (R) | H2O | Qstd | | 1 | IC | | LINEAR | | |
| Thate Ho. | (in) | (in) | (in) | (m ³ /min) | | (chart) | (corrected) | F | REGRESSION | | |
| 18 | 4.90 | -8.00 | 12.900 | 1.729 | | 52.00 | 52.64 | Slope = | 25.5019 | | |
| 13 | 3.60 | -6.70 | 10.300 | 1.547 | | 47.00 | 47.57 | Intercept = | 8.2352 | | |
| 10 | 2.40 | -5.20 | 7.600 | 1.332 | | 41.00 | 41.50 | Corr. coeff.: | 0.9985 | | |
| 7 | 1.00 | -4.00 | 5.000 | 1.084 | | 36.00 | 36.44 | | | | |
| 5 | 0.10 | -3.10 | 3.200 | 0.871 | | 30.00 | 30.37 | | | | |
| Calculations Qstd = 1/m[S | | | N) 61 | | | | FLOW | RATE CHAR | т | | |
| IC = I[Sqrt(Pa | | | 1)]-D] | | | 60.00 | | | | | |
| Qstd = standa | | i a)] | | | | 00.00 | | | | | |
| IC = correcte | | onse | | 1 | | 50.00 | | | P | | |
| I = actual cha | | | | | ~ | | | / | | | |
| m = calibrato | | | | | (IC | 40.00 | | k | | | |
| b = calibrato | | | | | onse | 1 | | 1 | | | |
| Ta = actual te | emperature d | luring calibrat | ion (deg K) | | Chart Response (IC) | 30.00 + | | | | | |
| Pa = actual p | ressure durir | ng calibration | (mm Hg) | | ЧR | | | | | | |
| Tstd = 298 de | eg K | | | | Cha | 20.00 - | | | | | |
| Pstd = 760 m | m Hg | | | | (U) | 10.00 - | | | | | |
| For subsequent calculation of sampler flow: | | | | | Actu | 10.00 | | | | | |
| 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) | | | | | | 0.00 | | | | | |
| m = sample | | | | | | 0.00 | 0 0.500 | 1.000 1.5 | 500 2.000 | | |
| b = sampler | | | | | | | | | | | |
| I = chart res | | | | | | | Standard | Flow Rate (m ³ /n | nin) | | |
| Tav = daily av | | | | | | | | | | | |
| Pav = daily av | erage press | ure | | | | | | | | | |

CHOI KAM HO

Project Consultant

Report Date: 4th January, 2018

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

A Fugro Group Company

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



| | | Ionitoring Wo | rks For Cor | ntract No. K | LN/2 | 015/07 | | Date of | Calibration: | 4-Jan-18 |
|---|--------------|-----------------|-------------|-----------------------|--------------------|---------|----------------|----------------|--------------|----------|
| Location : KT | | | | | | | | Next Calib | ration Date: | 3-Apr-18 |
| Brand: | | Fisch | | | | | | | Technician: | Toby War |
| Model: | | FE-5170 | | S/N: | 383 | 38 | | | | |
| | | | | CONE | DITIC | ONS | | | | |
| | Se | a Level Press | ure (hPa): | 1016.7 | | | ected Pressu | re (mm Ha): | 763 | |
| | | Temper | ature (°C): | 19 | | | | perature (K): | 292 | |
| | | | | CALIBRAT | ION | ORIFICE | | | | |
| | | Make: | | Tisch | | | Qstd Slope: | | 2.12779 | |
| | | Model: | | TE-5025A | | Qs | std Intercept: | | -0.04273 | |
| | Calibr | ation Date: | | 18-Jan-17 | | | Expiry Date: | | 18-Jan-18 | |
| | | S/N: | | 2154 | | | | | | _ |
| | 100 11 | 1100 (7) | | CALIBI | RATI | IONS | | | | |
| Plate No. | H2O (L) | H2O (R) | H2O | Qstd | 1 | 1 | IC | | LINEAR | |
| | (in) | (in) | (in) | (m ³ /min) | | (chart) | (corrected) | | REGRESSIC | DN |
| 18 | 5.50 | -5.10 | 10.600 | 1.569 | | 53.00 | 53.65 | Slope = | 34.0537 | |
| 13 | 4.50 | -3.90 | 8.400 | 1.399 | | 47.00 | 47.57 | Intercept = | 0.2281 | |
| 10 | 3.30 | -2.70 | 6.000 | 1.185 | | 41.00 | 41.50 | Corr. coeff.: | 0.9981 | |
| 7 5 | 2.40 1.40 | -1.60 -1.00 | 4.000 | 0.972 | | 32.00 | 32.39 | | | |
| Calculations | | -1.00 | 2.400 | 0.757 | | 26.00 | 26.32 | | | |
| | | Pstd)(Tstd/Ta | 1)_61 | [| | | FLOW | | DT | |
| IC = I[Sqrt(Pa | | | .))-D] | | FLOW RATE CHART | | | | | |
| Qstd = standa | | | | | | 60.00 - | | | | |
| IC = corrected | | | | | | 50.00 - | | | p | |
| I = actual cha | | | | | | 30.00 - | | | 1 | |
| m = calibrato | | | | | (jc) | 40.00 - | | 1 | | |
| b = calibrator | Qstd interco | ept | | | Ise | 40.00 | | | | |
| | | luring calibrat | ion (deg K) | | hart Response (IC) | 30.00 - | | - | | |
| Pa = actual p | ressure duri | ng calibration | (mm Hg) | 1 | Ree | | | | | |
| Tstd = 298 de | eg K | | | | nart | 20.00 - | | | | |
| Pstd = 760 m | m Hg | | | | 0 | | | | | |
| For subsequent calculation of sampler flow: | | | | | Actual | 10.00 - | | | | |
| 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) | | | | | | | | | | |
| m = samplei | r slope | | | | | 0.00 | | | | |
| o = sampler | intercept | | | | | 0.0 | 00 0.500 | 1.000 | 1.500 | 2.000 |
| I = chart response | | | | | | | | d Flow Rate (m | | |
| Tav = daily av | | | | | | | Standar | u How Rate (m | vinin) | |
| and the second se | verage press | | | | | | | | | |

CHOI KAM HO Project Consultant Report Date: 4th January, 2018

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

A Fugro Group Company

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Report no.: 172379CA171674

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client : MateriaLab Consultants Ltd.

Address : Room 723 & 725, 7F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

Details of Unit Under Test, UUT

| : | Sound Level Meter |
|---|--|
| : | Casella |
| | Casella (Model no. CEL-63X(meter), CEL-251(microphone), CEL-495(Preamplifier)) |
| : | 1057034 (meter), 01308 (microphone), 002672 (Preamplifier)) |
| * | 30-Jul-2018 |
| : | EN 61672: 2003 Type 1 |
| | |

Laboratory Information

| Description | : | Β& | K Acoustic Mult | ifun | ction Calibrator 4226 (Tra | ditior | al free field setting) |
|------------------|-------|------|-------------------|------|----------------------------|--------|------------------------|
| Equipment ID. | | | | | | | 07 |
| Date of Calibrat | tion | : | 31-Jul-2017 | | Ambient Temperature : | 22 | °C |
| Calibration Loca | atior | n: • | Calibration Labor | rato | ry of MateriaLab | | |
| Method Used | : | By d | direct compariso | n | | | |

Calibration Results :

| Parame | eters | Mean Value (dB) | Specific | ation | Limit(dB) |
|-------------------------------------|-------------|-----------------|----------|-------|-----------|
| | 4000Hz | 2.5 | 2.6 | to | -0.6 |
| | 2000Hz | 0.5 | 2.8 | to | -0.4 |
| | 1000Hz | -1.0 | 1.1 | to | -1.1 |
| A-weighing frequency response | 500Hz | -4.5 | -1.8 | to | -4.6 |
| | 250Hz | -10.0 | -7.2 | to | -10.0 |
| | 125Hz | -17.4 | -14.6 | to | -17.6 |
| | 63Hz | -27.3 | -24.7 | to | -27.7 |
| | 31.5Hz | -40.0 | -37.4 | to | -41.4 |
| Differential level linearity | 94dB-104dB | 0.0 | | ± 0.6 | 5 |
| | 104dB-114dB | 0.0 | | ± 0.6 | 5 |

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.

2. The mean value is the average of four measurements.


- 3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
- 4. The equipment complies with EN 61672: 2003 Type 1 sound level meter for the above measurement.

| Checked by : | Date : 2-8-201 Certified by : Date : 2-8-2017 Kwok Chi Wa (Assistant Manager) |
|--------------|--|
| | ** End of Report ** |



Certificate of Conformity and Calibration

| Instrument Model:- | CEL-633 | A | | |
|---|--|------------------------------------|--------------------------------|-------------------|
| Serial Number Firmware revision | 0873599 V006-01 | | | |
| <u>Microphone Type:-</u> Serial Number | CEL-251 1910 | | mplifier Type:- I Number | CEL-495 003318 |
| Instrument Class/Type:- | 1 | | | |
| Applicable standards:- | | | | |
| IEC 61672: 2002 / EN 606 IEC 60651 1979 (Sound L | | | ns For Sound Leve | el Meters) |
| Note:- The test sequences p Standard - IEC61672. The co electro-acoustic performance Standards - IEC60651 and IE | mbination of tests perf to all applicable stand | formed are considered to con | nfirm the products | level meter |
| Test Conditions:- | 20 °C 50 %RH | Test Engineer:- Date of Issue:- | Nicola Cartwr April 5, 2017 | right |



This test certificate confirms that the instrument specified above has been successfully tested to comply with the manufacturer's published specifications. Tests are performed using equipment traceable to national standards in accordance with Casella's ISO 9001:2008 quality procedures. This product is certified as being compliant to the requirements of the CE Directive.

Test Summary:-


| Self Generated Noise Test | All Tests Pass |
|--|----------------|
| Electrical Signal Test Of Frequency Weightings | All Tests Pass |
| Frequency & Time Weightings At 1 kHz | All Tests Pass |
| Level Linearity On The Reference Level Range | All Tests Pass |
| Toneburst Response Test | All Tests Pass |
| C-peak Sound Levels | All Tests Pass |
| Overload Indication | All Tests Pass |
| Acoustic Tests | All Tests Pass |
| | |

Combined Electro-Acoustic Frequency Response - A Weighted

1011 mBar

Combined Electro-Acoustic Frequency Response - A Weighted (IEC 61672-3:2006)

The following A-Weighted frequency response graph shows this instruments overall frequency response based upon the application of multi-frequency pressure field calibrations. The microphones Pressure to Free field correction coefficients are applied to pressure response. Reference level taken at 1kHz.



| Casella UK | Casella USA |
|------------------------------|-------------------------|
| Regent House, Wolseley Road, | 415 Lawrence Bell Driv |
| Kempston, Bedford | Buffalo, NY 14221, USA |
| MK42 7JY | |
| United Kingdom | Toll Free (800) 366-296 |

Tel: +44 (0) 1234 844100 Fax: +44(0) 1234 841490 E-mail: infc@casellasolutions.com

ive, Unit 4 SA 66 Tel: +1 (710) 276 3040 E-mail: info@casellaus

Casella India

Casella China

Ideal Industries India Pvt Ltd. 229-230, Spazedge, Tower -B Sohna Road, Sector-47, Gurgaon-122001, Haryana , India Ideal Industries China Room 305, Building 1, No.1279, Chuanqiao Rd, Pudong New District, Shanghar, China Tel: +91 124 4495100 E-mail: casella.uales@ideal-industries in

Tel: +86-21-31263188 Fax: +86-21-61005906 Email: info@casellasolutions.cn

Casella Australia

Ideal Industries (Aust) PTY. LTD Unit 17, 35 Dunlop Rd, Mulgrave Vic. 3170, Australia.

Email: australia@casella: olutions.com

Tested to CEL-63X test sheet TP444 revision 01-00

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Report no.: 172379CA172109

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client : MateriaLab Consultants Ltd.

Address : Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T. Project : Calibration Services

Details of Unit Under Test, UUT

| Description | : | Sound Level Meter | | |
|-----------------------|---|-----------------------|-----------------------|--------------|
| Manufacturer | : | Casella | | |
| | | Meter | Microphone | Preamplifier |
| Model No. | : | CL63X | CE-251 | CEL-495 |
| Serial No. | : | 4637931 | 01993 | 003538 |
| Equipment ID | : | N-13 | and the second second | |
| Next Calibration Date | : | 17-Sep-2018 | | |
| Specification Limit | : | EN 61672: 2003 Type 1 | | |
| | | | | |

Laboratory Information

| Description | : | B & K Acoustic M | Iultifunction Calibrator 4226 (Traditional free field setting) |
|------------------|-------|-------------------|--|
| Equipment ID. | | | |
| Date of Calibrat | tion | : 18-Sep-2017 | Ambient Temperature : 22 °C |
| Calibration Loca | atior | a: Calibration La | boratory of MateriaLab |
| Method Used | : | By direct compa | ison |

Calibration Results :

| Parame | ters | Mean Value (dB) | Specific | ation | Limit(dB) |
|--------------------|-------------|-----------------|----------|-------|-----------|
| | 4000Hz | 1.4 | 2.6 | to | -0.6 |
| | 2000Hz | 1.3 | 2.8 | to | -0.4 |
| A-weighing | 1000Hz | 0.0 | 1.1 | to | -1.1 |
| frequency | 500Hz | -3.2 | -1.8 | to | -4.6 |
| | 250Hz | -8.8 | -7.2 | to | -10.0 |
| response | 125Hz | -16.3 | -14.6 | to | -17.6 |
| | 63Hz | -26.3 | -24.7 | to | -27.7 |
| | 31.5Hz | -39.3 | -37.4 | to | -41.4 |
| Differential level | 94dB-104dB | 0.0 | | ± 0.6 | i |
| linearity | 104dB-114dB | 0.0 | | ± 0.6 | 1 |

Remarks :

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. For calibration: Reference range is 30-130dB, reference SPL is 94,104 & 114dB, frequency weighing is A,
- 4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.

| | the second secon |
|-----------------------|--|
| Checked by : | Date : 19-9-2017 Certified by : Date : Date : |
| CA-R-297 (22/07/2009) | Chan Chun Wai (Manager) |
| | ** End of Report ** |

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

FUGRO TECHNICAL SERVICES LIMITED Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852 2450 8233 : +852 2450 6138 Fax E-mail : matlab@fugro.com Website : www.fugro.com



Page 1 of 1

Report no.: 172379CA171674(1) CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client Supplied Information

Client : MateriaLab Consultants Ltd.

Address : Room 723 & 725, 7F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

Details of Unit Under Test, UUT

| Description | : | Sound Calibrator |
|-----------------------|---|-------------------------------|
| Manufacturer | : | Caselia (Model no. CEL-120/1) |
| Serial No. | ÷ | 0255083 |
| Next Calibration Date | : | 30-Jul-2018 |
| Specification Limit | : | ±0.5dB |

Laboratory Information

| Description : | Reference Sound Level | Meter | | |
|----------------------|-------------------------|-----------------------|----|----|
| Equipment ID. : | R-119-1 | | | |
| Date of Calibration | : 31-Jul-2017 | Ambient Temperature : | 21 | °C |
| Calibration Location | n: Calibration Laborato | ry of MateriaLab | | |
| Method Used : | By direct comparison | | | |

Calibration Results :

| Parameters (Setting of UUT) | Mean Value (error of measurement) | Specification Limit (dB) |
|-----------------------------|--------------------------------------|--------------------------|
| 94dB | 0.1 dB | |
| 114dB | 0.1 dB | ±0.5dB |

Remarks:

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. The equipment does comply with the specification limit.

| Checked by : | _ Date : 2-8-207 Certified by : Date : 4-8-2017 | |
|-----------------------|---|--|
| CA-R-297 (22/07/2009) | Kwok Chi Wa (Assistant Manager) | |
| / | | |

** End of Report **

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

| | CASELLA |
|---|---|
| Cer | tificate of CEL |
| Conformance | and Calibration for |
| CEL-120 Ac | oustic Calibrator |
| Applicable Standards : JF | SC 60942: 2003 & ANSI S1.40: 2006 |
| CEL-120/1 Class 1 | |
| CEL-120/2 Class 2 | |
| 11-7-7 | 126 |
| Serial No: 10) | 20 |
| Firmware: | IN B EIB |
| Temperature: 22.8 °C | Pressure: 010. 8 %RH 51.8 |
| Frequency = $1.00 \text{kHz} \pm 2 \text{Hz}$ | ,] |
| T.H.D. = < 1% | Calibration Level |
| SPL @ 114.0dB Setting | 114.01 dB |
| SPL @ 94.0dB Setting (CEL-120/1 only) | 93.96 dB/N.A |
| | 1 4 JUN 2017 |
| Engineer :- | Date : |
| | |
| Company test equipment and acoustic wor | rking standards, used for conformance testing, are |
| subject to periodic calibration, traceable i | to UK national standards, in accordance with the O9001 Quality System. |
| DECLARATIO | N OF CONFORMITY |
| the manufacturer's published specifications a | ified above has been produced and tested to comply with and the relevant European Community CE directives. |
| Casella Regent House Wolseley Ro | a CEL (U.K.), ad, Kempston, Bedford. MK42 7JY |
| Phone: +44 (0) 1234 84410 | ad, Kempston, Bedford, MK42 7JY 00 Fax: +44 (0) 1234 841490 fo@casellacel.com |
| | iellameasurement.com 198032A-01 |

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Page 1 of 1

Report No.: 161966CA171055

CALIBRATION CERTIFICATE OF ANEMOMETER

Client Supplied Information

Client : MateriaLab Consultants Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

| Description : | Anemometer |
|-------------------------|-------------|
| Manufacturer : | Benetech |
| Model No. | GM816 |
| Serial No. | 13372555 |
| Equipment ID.: | N/A |
| Next Calibration Date : | 09-May-2018 |

Laboratory Information

Details of Reference Equipment -

| Description : | Reference Anemometer | | | | |
|------------------------|---------------------------|---------------------|---|-------|--|
| Equipment ID.: | R-101-4 | | | | |
| Date of Calibration : | 10-May-2017 | Ambient Temperature | : | 22 °C | |
| Calibration Location : | Calibration Laboratory of | MateriaLab | | | |
| Method Used : By dir | ect Comparison | | | | |

Calibration Results :

| Reference Reading | UUT Reading | Error |
|-------------------|-------------|-------|
| (m/s) | (m/s) | (m/s) |
| 2.00 | 2.0 | 0.0 |
| 3.98 | 3.9 | -0.1 |
| 5.98 | 5.4 | -0.6 |
| 8.01 | 7.0 | -1.0 |
| 10.01 | 8.8 | -1.2 |

Remark :

1. The equipment being used in this calibration is traceable to recognized National Standards.

Date : 12-5-2017 Certified by : _____ Date: 12.1.7017 Checked by : wan CA-R-297 (22/07/2009) Chan Chun Wai (Manager)

** End of Report **

Tel Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Appendix E

Environmental Monitoring Schedule

| Room 723 & 725, 7/F, Block B, | | |
|-------------------------------------|-------|------------------|
| Profit Industrial Building, | Tel | : (852)-24508238 |
| 1-15 Kwai Fung Crescent, Kwai Fong, | Fax | : (852)-24508032 |
| Hong Kong. | Email | : mcl@fugro.com |



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

Impact Monitoring Schedule (March 2018)

| Sun | Mon | Tue | Wed | Thur | Fri | Sat |
|-----|-----|--|-----|--|---|--|
| | | | | 1 | 2 | 3 TSP Monitoring Noise Monitoring |
| 4 | 5 | 6 | 7 | 8 | 9 TSP Monitoring Noise Monitoring | 10 |
| 11 | 12 | 13 | 14 | 15 TSP Monitoring Noise Monitoring | 16 | 17 |
| 18 | 19 | 20 TSP Monitoring Noise Monitoring | 21 | 22 | 23 | 24 TSP Monitoring Noise Monitoring |
| 25 | 26 | 27 | 28 | 29 TSP Monitoring Noise Monitoring | 30 | 31 |

Remarks

1. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street

2. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)

3. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

| Tel | : (852)-24508238 |
|-------|------------------|
| Fax | : (852)-24508032 |
| Email | : mcl@fugro.com |
| | Fax |



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

Impact Monitoring Schedule (April 2018)

| Sun | Mon | Tue | Wed | Thur | Fri | Sat |
|-----|--|--|---|------|--|--|
| 1 | 2 | 3 | 4 TSP Monitoring Noise Monitoring | 5 | 6 | 7 |
| 8 | 9 | 10 TSP Monitoring Noise Monitoring | 11 | 12 | 13 | 14 |
| 15 | 16 TSP Monitoring Noise Monitoring | 17 | 18 | 19 | 20 | 21 TSP Monitoring Noise Monitoring |
| 22 | 23 | 24 | 25 | 26 | 27 TSP Monitoring Noise Monitoring | 28 |
| 29 | 30 | | | | | |

Remarks

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

| Tel | : (852)-24508238 |
|-------|------------------|
| Fax | : (852)-24508032 |
| Email | : mcl@fugro.com |
| | Fax |



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

Impact Monitoring Schedule (May 2018)

| Sun | Mon | Tue | Wed | Thur | Fri | Sat |
|-----|--|--|---|---|-----|--|
| | | 1 | 2 | 3 TSP Monitoring Noise Monitoring | 4 | 5 |
| 6 | 7 | 8 | 9 TSP Monitoring Noise Monitoring | 10 | 11 | 12 |
| 13 | 14 | 15 TSP Monitoring Noise Monitoring | 16 | 17 | 18 | 19 |
| 20 | 21 TSP Monitoring Noise Monitoring | 22 | 23 | 24 | 25 | 26 TSP Monitoring Noise Monitoring |
| 27 | 28 | 29 | 30 | 31 | | |

Remarks

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

| Room 723 & 725, 7/F, Block B, | | |
|-------------------------------------|-------|------------------|
| Profit Industrial Building, | Tel | : (852)-24508238 |
| 1-15 Kwai Fung Crescent, Kwai Fong, | Fax | : (852)-24508032 |
| Hong Kong. | Email | : mcl@fugro.com |



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

Impact Monitoring Schedule (June 2018)

| Sun | Mon | Tue | Wed | Thur | Fri | Sat |
|-----|--|--|--|---|---|-----|
| | | | | | 1 TSP Monitoring Noise Monitoring | 2 |
| 3 | 4 | 5 | 6 | 7 TSP Monitoring Noise Monitoring | 8 | 9 |
| 10 | 11 | 12 | 13 TSP Monitoring Noise Monitoring | 14 | 15 | 16 |
| 17 | 18 | 19 TSP Monitoring Noise Monitoring | 20 | 21 | 22 | 23 |
| 24 | 25 TSP Monitoring Noise Monitoring | 26 | 27 | 28 | 29 | 30 |

Remarks

1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition

2. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street

3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)

4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix F

Air Quality Monitoring Data

24-hour TSP Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Flow Rate Atmospheric Action Limit Total volume Weather Air Temperature Filter Weight (g) Particulate Sampling Average flow Conc. Start Date Pressure, Pa (m³/min.) Level Level Condition (K) weight (g) Time(hrs) (m³⁾ (m³/min.) (ug/m^3) (mmHg) Initial Final Initial Final (ug/m^3) (ug/m^3) Cloudy 295.0 758.5 0.3376 1.57 2266.8 149 3-Mar-18 24 2.6579 2.9955 1.58 1.57 9-Mar-18 Fine 287.8 767.2 2.6851 2.8450 0.1599 24 1.54 1.51 1.52 2194.9 73 15-Mar-18 Fine 295.1 759.9 2.6313 2.7864 0.1551 24 1.45 1.44 1.45 2081.3 75 177 260 20-Mar-18 Fine 294.4 759.8 2.6687 2.7506 0.0819 24 1.52 1.51 1.51 2175.8 38 24-Mar-18 Cloudy 294.1 764.2 2.6758 2.9487 0.2729 24 1.52 1.51 1.51 2179.8 125 29-Mar-18 2.7746 Fine 295.9 760.8 2.5813 0.1933 24 1.45 1.44 1.44 2080.4 93 Min 38 Max 149 92

KTD1a - Centre of Excellence in Paediatrics (Children's Hospital)

KTD2a - G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)

| Start Date | Weather Condition | Air Temperature Pressur | ure Atmospheric Pressure, Pa Filter Weigh | S (S) | | Filter Weight (g) | | Filter Weight (g) | | Average in Average | | S (S) | | (0) | | с (с <i>,</i> | | Average flow (m ³ /min.) | Total volume (m ³⁾ | Conc. | Action Level | Limit Level |
|------------|----------------------|-------------------------|---|---------|--------|-------------------|---------|-------------------|------------------------|---|---------|------------|----------------------|-----|-----|---------------|--|--|----------------------------------|-------|-----------------|----------------|
| | Condition | (K) | (mmHg) | Initial | Final | weight (g) | Initial | Final | (m [*] /min.) | (m*/ | (ug/m³) | (ug/m^3) | (ug/m ³) | | | | | | | | | |
| 3-Mar-18 | Cloudy | 295.0 | 758.5 | 2.6563 | 2.8926 | 0.2363 | 24 | 1.58 | 1.57 | 1.57 | 2263.5 | 104 | | | | | | | | | | |
| 9-Mar-18 | Fine | 287.8 | 767.2 | 2.6883 | 2.8140 | 0.1257 | 24 | 1.53 | 1.49 | 1.51 | 2180.8 | 58 | | | | | | | | | | |
| 15-Mar-18 | Fine | 295.1 | 759.9 | 2.6452 | 2.7925 | 0.1473 | 24 | 1.50 | 1.49 | 1.50 | 2158.5 | 68 | 157 | 260 | | | | | | | | |
| 20-Mar-18 | Fine | 294.4 | 759.8 | 2.6581 | 2.7737 | 0.1156 | 24 | 1.51 | 1.49 | 1.50 | 2160.0 | 54 | 157 | 157 | 200 | | | | | | | |
| 24-Mar-18 | Cloudy | 294.1 | 764.2 | 2.6698 | 2.8720 | 0.2022 | 24 | 1.59 | 1.57 | 1.58 | 2270.5 | 89 | | | | | | | | | | |
| 29-Mar-18 | Fine | 295.9 | 760.8 | 2.6723 | 2.7780 | 0.1057 | 24 | 1.50 | 1.49 | 1.50 | 2157.6 | 49 | | | | | | | | | | |
| | | | | | | | | | | | Min | 49 | | | | | | | | | | |
| | | | | | | | | | | | Max | 104 | | | | | | | | | | |
| | | | | | | | | | | | Average | 70 | | | | | | | | | | |


KER1b - Site Boundary at Cheung Yip Street


| Start Date Weather Condition | | ir Temperature (K) Atmospheric Pressure, Pa | Filter Weight (g) Particulate | | (m ³ /min) | Average flow Total volume (m ³ /min.) (m ³) | Conc. (ug/m ³) | | Limit Level | | | | | |
|------------------------------|-----------|---|-------------------------------|---------|-----------------------|--|-------------------------------|---------|----------------|---------------|--------|-----------|------------|----------------------|
| | Condition | (14) | (mmHg) | Initial | Final | weight (g) | weight (g) Thite(inis) | Initial | Final | (111 /11111.) | (m · | (ug/III) | (ug/m^3) | (ug/m ³) |
| 3-Mar-18 | Cloudy | 295.0 | 758.5 | 2.6543 | 2.7875 | 0.1332 | 24 | 1.29 | 1.29 | 1.29 | 1858.2 | 72 | | |
| 9-Mar-18 | Fine | 287.8 | 767.2 | 2.6892 | 2.7748 | 0.0856 | 24 | 1.26 | 1.23 | 1.24 | 1788.6 | 48 | | |
| 15-Mar-18 | Fine | 295.1 | 759.9 | 2.6472 | 2.7676 | 0.1204 | 24 | 1.29 | 1.29 | 1.29 | 1859.0 | 65 | 172 | 260 |
| 20-Mar-18 | Fine | 294.4 | 759.8 | 2.6701 | 2.8590 | 0.1889 | 24 | 1.30 | 1.29 | 1.29 | 1860.3 | 102 | 172 | 200 |
| 24-Mar-18 | Cloudy | 294.1 | 764.2 | 2.6656 | 2.8292 | 0.1636 | 24 | 1.30 | 1.29 | 1.29 | 1864.1 | 88 | | |
| 29-Mar-18 | Fine | 295.9 | 760.8 | 2.5706 | 2.6864 | 0.1158 | 24 | 1.23 | 1.23 | 1.23 | 1769.0 | 65 | | |
| | | | | | | | | | | | Min | 48 | | |
| | | | | | | | | | | | Max | 102 | | |


Average 73

Average

Note: Underline: Exceedance of Action Level Underline and Bold: Exceedance of Limit Level







Note:

1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.

2) The weather conditions during the reporting period can be referred to Appendix K.

3) Any other factors which might affect the monitoing results can be referred to Section 2.6.4.

4) QA/QC results, calibration results and detection limits can be referred to Appendix D.

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix G

Noise Monitoring Data

Noise Impact Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

| Data | Otorrt Times | Leq 30min | | L90 | Wind Speed | Maathan |
|-----------|--------------|-----------|-------|-------|------------|---------|
| Date | Start Time | dB(A) | dB(A) | dB(A) | (m/s) | Weather |
| 3-Mar-18 | 9:00 | 62 | 64 | 60 | 0.4 | Cloudy |
| 9-Mar-18 | 9:41 | 71 | 75 | 67 | 0.3 | Fine |
| 15-Mar-18 | 9:36 | 71 | 73 | 68 | 0.2 | Fine |
| 20-Mar-18 | 10:36 | 65 | 67 | 62 | 0.4 | Fine |
| 24-Mar-18 | 9:40 | 69 | 71 | 67 | 0.0 | Cloudy |
| 29-Mar-18 | 10:21 | 71 | 74 | 68 | 0.0 | Fine |
| | Max | 71 | | | | |
| | Min | 62 | | | | |
| | Limit Level | 75 | | | | |

KTD 1a: Centre of Excellence in Paediatrics (Children's Hospital)

KTD 2a: G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)

| | | Leq 30min | L10 | L90 | Wind Speed | |
|-----------|-------------|-----------|-------|-------|------------|---------|
| Date | Start Time | dB(A) | dB(A) | dB(A) | (m/s) | Weather |
| 3-Mar-18 | 9:40 | 69 | 71 | 62 | 0.0 | Cloudy |
| 9-Mar-18 | 10:33 | 72 | 71 | 63 | 1.1 | Fine |
| 15-Mar-18 | 10:55 | 66 | 68 | 63 | 0.3 | Fine |
| 20-Mar-18 | 10:00 | 65 | 65 | 59 | 0.6 | Fine |
| 24-Mar-18 | 10:16 | 61 | 63 | 59 | 1.7 | Cloudy |
| 29-Mar-18 | 10:59 | 62 | 63 | 60 | 0.8 | Fine |
| | Max | 72 | | | | |
| | Min | 61 | | | | |
| | Limit Level | 75 | | | | |

KER 1b: Site Boundary at Cheung Yip Street


| Date | Start Time | Leq 30min dB(A) | L10 dB(A) | L90 dB(A) | Wind Speed (m/s) | Weather |
|-----------|-------------|--------------------|--------------|---------------|---------------------|---------|
| Dale | Start Time | ub(r) | ав(A) | UD (A) | (11/3) | Weather |
| 3-Mar-18 | 10:20 | 66 | 68 | 63 | 0.3 | Cloudy |
| 9-Mar-18 | 9:00 | 70 | 72 | 66 | 0.6 | Fine |
| 15-Mar-18 | 8:58 | 73 | 76 | 64 | 0.4 | Fine |
| 20-Mar-18 | 9:00 | 69 | 72 | 64 | 1.1 | Fine |
| 24-Mar-18 | 9:03 | 64 | 67 | 61 | 0.6 | Cloudy |
| 29-Mar-18 | 9:41 | 72 | 74 | 68 | 0.6 | Fine |
| | Max | 73 | | | | |
| | Min | 64 | | | | |
| | Limit Level | 75 | | | | |


Note:

KTD1a: Façade Measurement

KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

No raining or wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.





Note:

1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.

- 2) The weather conditions during the reporting period can be referred to Appendix K.
- 3) Any other factors which might affect the monitoing results can be referred to Section 3.7.2.

4) QA/QC results, calibration results and detection limits can be referred to Appendix D.

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix H

Events and Action Plan

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong ..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Event and Action Plan for Construction Dust Monitoring

Tel

Fax

| EVENT | ACTION | | | | | |
|---|--|--|--|---|--|--|
| | ET | IEC | ER | Contractor | | |
| Action Level | 1 | 1 | | | | |
| Exceedance for one sample. | Identify sources, investigate the causes of complaint and propose remedial measures. Inform IEC and ER. Repeat measurement to confirm finding;. Increase monitoring frequency | Check monitoring data submitted by the ET. Check the Contractor's working methods. | 1. Notify the Contractor. | Rectify any unacceptable practices. Amend working methods agreed with the ER as appropriate. | | |
| Exceedance for two or more consecutive samples. | Indentify sources. Inform the IEC and ER. Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings. Increase monitoring frequency to daily. Discuss with the IEC, ER and Contractor on remedial action required. If exceedance continues, arrange meeting with the IEC, Contractor and ER. If exceedance stops, cease additional monitoring. | Check monitoring data submitted by the ET. Check the Contractor's working methods. Discuss with the ET, ER and Contractor on possible remedial measures if required. Advise the ER on the effectiveness of proposed remedial measures if required. | Notify the Contractor. Ensure remedial measures properly implemented. | Submit proposals for remedial action to the ER within 3 working days of notification. Implement the agreed proposals. Amend proposal as appropriate | | |
| Limit Level Exceedance for one sample. | Identify sources, investigate causes of exceedance and proposed remedial measures. Inform the IEC, ER, and Contractor. Repeat measurement to confirm finding. 4. Increase monitoring frequency to daily. Assess effectiveness of the Contractor's remedial action and keep the IEC and ER informed of the results | Check monitoring data submitted by the ET. Check the Contractor's working methods. Discuss with the ET, ER and Contractor on possible remedial measures. Advise the ER and ET on the effectiveness of the proposed remedial measures. Supervise the implementation of remedial measures. | Confirm receipt of the notification of exceedance in writing. Notify the Contractor. Ensure remedial measures are properly implemented. | Take immediate action to avoid further exceedance. Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. Implement the agreed proposals. Amend proposal as appropriate. | | |
| Exceedance for two or more consecutive samples | Notify the IEC, ER and Contractor. Identify sources. Repeat measurements to confirm findings. Increase monitoring frequency to daily. Carry out analysis of the Contractor's working procedures with the ER to determine the possible mitigation to be implemented. Arrange meeting with the IEC and ER to | Discuss amongst the ER, ET and Contractor on the potential remedial action. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER and ET accordingly. Supervise the implementation of remedial measures. | Confirm receipt of the notification of exceedance in writing. Notify the Contractor. In consultation with the IEC and ET, agree with the Contractor on the remedial measures to be implemented. Ensure remedial measures are properly implemented. If exceedance | Take immediate action to avoid further exceedance. Submit proposals for remedial action to the ER and copy to the IEC and ET within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problems still not under control. Stop the relevant portion of works as | | |

Tel Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



| EVENT | | ACT | ION | | |
|-------|---|-----|---|--|--|
| EVENT | ET IEC | | ER | Contractor | |
| | discuss the remedial action to be taken. 7. Assess the effectiveness of the Contractor's remedial action and keep the IEC, EPD and ER informed of the results. 8. If exceedance stops, cease additional monitoring | | continues, consider what portion of works is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated. | determined by the ER until the exceedance is abated. | |

Tel Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Event and Action Plan for Noise Impact

| EVENT | ACTION | | | | | | | |
|--------------|---|--|--|--|--|--|--|--|
| EVENT | ET | IEC | ER | Contractor | | | | |
| Action Level | Notify the IEC, ER and Contractor. Carry out investigation. Report the results of investigation to the IEC and Contractor. Discuss jointly with the ER and Contractor and formulate remedial measures. Increase the monitoring frequency to check the mitigation effectiveness | Review the monitoring data submitted by the ET. Review the construction methods and proposed redial measures by the Contractor, and advise the ET and ER if the proposed remedial measures would be sufficient | Notify the Contractor. Require the Contractor to propose remedial measures for implementation if required. | Submit noise mitigation proposals to the ER and copy to the IEC and ET. Implement noise mitigation proposals. | | | | |
| Limit Level | Notify the IEC, ER and Contractor. Identify sources. Repeat measurements to confirm findings. Carry out analysis of the Contractor's working procedures with the ER and Contractor to determine possible mitigations to be implemented. Record the causes and action taken for the exceedances. Increase the monitoring frequency. Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results. If exceedance stops, cease additional monitoring | Discuss amongst the ER, ET and Contractor on the potential remedial action. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER accordingly. Supervise the implementation of remedial measures. | Confirm receipt of notification of exceedance in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problems. Ensure remedial measures are properly implemented. If exceedance continues, consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated. | Take immediate action to avoid further exceedance. Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problems still not under control. Stop the relevant portion of works as determined by the ER until the exceedance is abated. | | | | |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong ..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Event and Action Plan for Landscape and Visual Impact

Tel

Fax

| EVENT | ACTION | | | | | | | |
|--------------------------------|--|--|--|---|--|--|--|--|
| EVENI | ET | IEC | ER | Contractor | | | | |
| Non-conformity on one occasion | Identify Source Inform the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed | Check report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. | Notify Contractor Ensure remedial measures are properly implemented | Amend working methods Rectify damage and undertake any necessary replacement | | | | |
| Repeated Non- conformity | Identify Source Inform the IEC and the ER Increase monitoring frequency Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed If exceedance stops, cease additional monitoring | Check monitoring report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures. | Notify the Contractor Ensure remedial measures are properly implemented | Amend working methods Rectify damage and undertake any necessary replacement | | | | |

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix I

Waste Flow Table

| Tel | : (852)-24508238 |
|-------|------------------|
| Fax | : (852)-24508032 |
| Email | : mcl@fugro.com |
| | Fax |



| Waste Flow | Naste Flow Table for Year 2016 | | | | | | | | | | | |
|-------------------|---|---|---------------------------|--------------------------|----------------------------|--------------------------|---|----------------------------------|--------------------------|-------------------|-----------------------------------|--|
| | | Actual Quant | tities of Inert C&I | D Materials Gene | erated Monthly | | Actual Quantities of Non-inert C&D Wastes Generated Monthly | | | | | |
| Monthly Ending | Total Quantity Generated (Inert C&D) | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 2) | Chemical Waste | Others, e.g. general refuse | |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) | |
| 2016 Jan | 0.159 | 0.101 | 0.058 | Nil | Nil | Nil | Nil | 0.023 | 0.00002 | 0.0158 | 0.0335 | |
| 2016 Feb | 0.291 | 0.050 | 0.241 | Nil | Nil | Nil | 1.34 | 0.023 | 0.00002 | 0.0158 | 0.0335 | |
| 2016 Mar | 2.7389 | 0.0407 | 0.0662 | Nil | 2.632 | Nil | 5.92 | 0.023 | 0.00002 | 0.0158 | 0.0571 | |
| 2016 Apr | 4.1718 | 0.0578 | 0.462 | Nil | 3.652 | Nil | 12.5 | 0.023 | 0.00002 | 0.0158 | 0.0426 | |
| 2016 May | 3.592 | Nil | 0.299 | Nil | 3.293 | Nil | 5.23 | 0.023 | 0.00002 | 0.0158 | 0.0621 | |
| 2016 June | 4.6035 | Nil | 0.8555 | Nil | 3.748 | Nil | Nil | 0.023 | 0.00002 | 0.0158 | 0.0619 | |
| 2016 July | 6.155 | 0.153 | 0.015 | Nil | 5.987 | Nil | 7.84 | 0.023 | 0.00002 | 0.0158 | 0.0433 | |
| 2016 Aug | 5.1155 | Nil | Nil | Nil | 5.1155 | Nil | 19.93 | 0.023 | Nil | Nil | 0.0147 | |
| 2016 Sept | 7.2267 | Nil | Nil | Nil | 7.2267 | Nil | 33.65 | 0.023 | Nil | Nil | 0.0103 | |
| 2016 Oct | 4.6448 | Nil | Nil | Nil | 4.6448 | Nil | 13.30 | 0.023 | Nil | Nil | 0.0385 | |
| 2016 Nov | 6.1626 | Nil | Nil | Nil | 6.1626 | Nil | 27.06 | 0.023 | Nil | Nil | 0.0192 | |
| 2016 Dec | 6.3522 | Nil | Nil | Nil | 6.3522 | Nil | 13.30 | 0.023 | Nil | Nil | 0.0121 | |
| Total | 51.213 | 0.4025 | 1.9967 | Nil | 48.8138 | Nil | 140.07 | 0.276 | 0.00014 | 0.1106 | 0.4288 | |

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

| Tel | : (852)-24508238 |
|-------|------------------|
| Fax | : (852)-24508032 |
| Email | : mcl@fugro.com |
| | Fax |



| Waste Flow | Table for Ye | ear 2017 | | | | | | | | | | |
|-------------------|---|---|---------------------------|--------------------------|----------------------------|--------------------------|---|----------------------------------|--------------------------|-------------------|-----------------------------------|--|
| | | Actual Quant | ities of Inert C&I | D Materials Gene | erated Monthly | | Actual Quantities of Non-inert C&D Wastes Generated Monthly | | | | | |
| Monthly Ending | Total Quantity Generated (Inert C&D) | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 2) | Chemical Waste | Others, e.g. general refuse | |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) | |
| 2017 Jan | 4.2300 | Nil | Nil | Nil | 4.2300 | Nil | 0.015 | 0.023 | Nil | Nil | 0.0109 | |
| 2017 Feb | 3.2128 | Nil | Nil | Nil | 3.2128 | Nil | 0.015 | 0.023 | Nil | Nil | 0.0096 | |
| 2017 Mar | 9.4759 | Nil | Nil | Nil | 9.4759 | Nil | 0.034 | 0.023 | Nil | Nil | 0.0162 | |
| 2017 Apr | 4.8827 | Nil | Nil | Nil | 4.8827 | Nil | 0.016 | 0.023 | Nil | Nil | 0.0062 | |
| 2017 May | 3.0366 | Nil | Nil | Nil | 3.0366 | Nil | 0.022 | 0.023 | Nil | Nil | 0.0282 | |
| 2017 Jun | 2.5656 | Nil | Nil | Nil | 2.5656 | Nil | 41.25 | Nil | Nil | Nil | 0.0357 | |
| 2017 Jul | 5.5267 | Nil | 0.7851 | Nil | 4.7416 | Nil | 4.01 | 0.4515 | Nil | 0.25 | 0.0364 | |
| 2017 Aug | 11.4734 | Nil | 0.0276 | Nil | 11.4458 | Nil | 7.4 | Nil | Nil | Nil | 0.0196 | |
| 2017 Sep | 23.9373 | Nil | 2.6167 | Nil | 21.3206 | Nil | 3.52 | Nil | Nil | Nil | 0.0333 | |
| 2017 Oct | 17.8261 | Nil | 0.4069 | Nil | 17.4192 | Nil | Nil | Nil | Nil | Nil | 0.0156 | |
| 2017 Nov | 5.8834 | Nil | 0.6664 | Nil | 5.217 | Nil | Nil | Nil | Nil | Nil | 0.023 | |
| 2017 Dec | 21.3554 | Nil | 0.4763 | Nil | 20.8791 | Nil | 29.13 | Nil | Nil | Nil | 0.022 | |
| Total | 113.4059 | Nil | 4.9790 | Nil | 108.4269 | Nil | 85.412 | 0.5665 | Nil | 0.25 | 0.2567 | |

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

| Tel | : (852)-24508238 |
|-------|------------------|
| Fax | : (852)-24508032 |
| Email | : mcl@fugro.com |
| | Fax |



| Waste Flow | / Table for Ye | ear 2018 | | | | | | | | | |
|-------------------|---|---|---------------------------|--------------------------|----------------------------|--------------------------|--------------|-------------------------------|--------------------------|-------------------|--------------------------------|
| | | Actual Quant | tities of Inert C&I | D Materials Gene | rated Monthly | | Actual | Quantities of Non-i | inert C&D Wast | es Generated N | Ionthly |
| Monthly Ending | Total Quantity Generated (Inert C&D) | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 2) | Chemical Waste | Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| 2018 Jan | 10.2340 | Nil | Nil | Nil | 10.2340 | Nil | 32.39 | Nil | Nil | Nil | 0.0161 |
| 2018 Feb | 6.5256 | Nil | Nil | Nil | 6.5256 | Nil | Nil | Nil | Nil | Nil | 0.0235 |
| 2018 Mar | 28.1995 | Nil | Nil | Nil | 28.1995 | Nil | 54.54 | Nil | Nil | Nil | 0.0190 |
| 2018 Apr | | | | | | | | | | | |
| 2018 May | | | | | | | | | | | |
| 2018 Jun | | | | | | | | | | | |
| 2018 Jul | | | | | | | | | | | |
| 2018 Aug | | | | | | | | | | | |
| 2018 Sep | | | | | | | | | | | |
| 2018 Oct | | | | | | | | | | | |
| 2018 Nov | | | | | | | | | | | |
| 2018 Dec | | | | | | | | | | | |
| Total | 44.9591 | Nil | Nil | Nil | 44.9591 | Nil | 86.93 | Nil | Nil | Nil | 0.0586 |

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix J

Environmental Mitigation Implementation Schedule (EMIS)

| Tel | : (852)-24508238 |
|-------|------------------|
| Fax | : (852)-24508032 |
| Email | : mcl@fugro.com |
| | Fax |



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|----------------------------|---|---|------------------------------------|---------------------------|---|
| Air Quality Measur | <u>'es</u> | | | | |
| New Distributor Ro | oads Serving the Pla | anned KTD | | | |
| AEIAR-130/2009 S3.2 | AEIAR 130/2009 EM&A Manual S2.2 | 8 times daily watering of the work site with active dust emitting activities. | Contractor | All relevant worksites | Implemented |
| Decommissioning | of the Radar Statior | n of the former Kai Tak Airport | 1 | | |
| AEIAR-130/2009 S5.2.19 | AEIAR 130/2009 EM&A Manual S4.2.4 | The excavation area should be limited to as small in size as possible and backfilled with clean and/or treated soil shortly after excavation work. The exposed excavated area should be covered by the tarpaulin during night time. The top layer soils should be sprayed with fine misting of water immediately before the excavation. | Contractor | All relevant worksites | Not Applicable |
| Trunk Road T2 | | | | | |
| AEIAR-174/2013 S4.9.2.1 | AEIAR-174/2013 EM&A Manual S2.3.1.1 | Watering of the construction areas 12 times per day to reduce dust emissions by 91.7%, with reference to the "Control of Open Fugitive Dust Sources" (USEPA AP-42). The amount of water to be applied would be 0.91L/m2 for the respective watering frequency. | Contractor | All relevant worksites | Implemented |
| | | Dust enclosures with watering would be provided along the loading ramps and conveyor belts for unloading the C&D materials to the barge for dust suppression. | Contractor | All relevant worksites | Not Applicable |
| | | 8 km per hour is the recommended limit of the speed for vehicles on unpaved site roads. | Contractor | All relevant worksites | Implemented |
| | | Good Site Practices | | | |
| AEIAR-130/2009 | AEIAR 130/2009 | Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should | Contractor | All relevant | Partially |

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status | | | |
|----------------------------------|-----------------------------------|---|------------------------------------|---------------------------|---|--|---------------------------|--------------------------|
| S3.2, S5.2.19, AEIAR-174/2013 | EM&A Manual S2.2, S4.2, AEIAR· | be fully covered by impermeable sheeting to reduce dust emission. | | worksites | Implemented | | | |
| S4.9.2.2 | 174/2013 EM&A Manual S2.3.1.2 | Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs. | Contractor | All relevant worksites | Partially Implemented | | | |
| | | Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should have properly fitted side and tail boards. | Contractor | All relevant worksites | Implemented | | | |
| | | Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin. | Contractor | All relevant worksites | Implemented | | | |
| | | Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation. | Contractor | All relevant worksites | Implemented | | | |
| | | The vehicles should be restricted to maximum speed of 10 km per hour. Confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials. | Contractor | All relevant worksites | Implemented | | | |
| | | | | | Vehicle washing facilities should be provided at every vehicle exit point. Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. | Contractor | All relevant worksites | Partially Implemented |
| | | | | | | The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. | | |
| | | Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. | Contractor | All relevant worksites | Implemented | | | |
| | | Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. | Contractor | All relevant worksites | Implemented | | | |

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong..
 Email
 : mcl@fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|-----------------------------|---|---|------------------------------------|---------------------------|---|
| | | Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed. | Contractor | All relevant worksites | Implemented |
| | | Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system. | Contractor | All relevant worksites | Implemented |
| | | Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. | Contractor | All relevant worksites | Implemented |
| | | Open stockpiles shall be avoided or covered. Prevent placing dusty material storage piles near ASRs. | Contractor | All relevant worksites | Partially Implemented |
| | | Routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs. | Contractor | All relevant worksites | Implemented |
| | | Dark smoke | | | |
| | | Dark smoke emission shall be control in accordance with the Air Pollution Control (Smoke) Regulation and ETWB TCW 19/2005. | Contractor | All relevant worksites | Implemented |
| | | Plant and equipment should be well maintained to prevent dark smoke emission. | Contractor | All relevant worksites | Partially Implemented |
| Noise Measures | | | · | | |
| Trunk Road T2 | | | | | |
| AEIAR-174/2013 \$5.9.2.1 | AEIAR-174/2013 EM&A Manual S3.4.1.1 | The use of quieter plant, including Quality Powered Mechanical Equipment (QPME) is specified for the list of equipment: • Concrete lorry mixer • Dump Truck, 5.5 tonne < gross vehicle weight <= 38 tonne • Generator, Super Silenced, 70 dB(A) at 7m | Contractor | All relevant worksites | Implemented |

 Room 723 & 725, 7/F, Block B,
 Tel
 : (852)-24508238

 Profit Industrial Building,
 Tel
 : (852)-24508032

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|--|--|---|------------------------------------|---------------------------|---|
| | | Poker, vibratory, Hand-held (electric) Water Pump, Submersible (Electric) Mobile Crane - KOBELCO CKS900 Excavator, wheeled/tracked - HYUNDAI R80CR-9 | | | |
| | | Use of temporary or fixed noise barriers with a surface density of at least 10kg/m ² to screen noise from movable and stationary plant. | Contractor | All relevant worksites | Implemented |
| | | Use of enclosures with covers at top and three sides and a surface density of at least 10kg/m ² to screen noise from generally static noisy plant such as air compressors. | Contractor | All relevant worksites | Implemented |
| | | Use of acoustic fabric for the silent piling system, drill rigs, rock drills etc. | Contractor | All relevant worksites | Implemented |
| | | Good Site Practices | | | |
| AEIAR-130/2009 S3.3, S5.3.10, AEIAR-174/2013 | AEIAR 130/2009 EM&A Manual | Only well-maintained plant should be operated on-site and plant shall be serviced regularly during the construction/ decommissioning program. | Contractor | All relevant worksites | Implemented |
| S5.9.2.1 | S2.3, S4.3.2, AEIAR-174/2013 EM&A Manual S3.4.1.1 | Silencers or mufflers on construction equipment should be utilized and shall be properly maintained during the construction/ decommissioning program. | Contractor | All relevant worksites | Implemented |
| | 55.4.1.1 | Mobile plant, if any, should be sited as far away from NSRs as possible. | Contractor | All relevant worksites | Implemented |
| | | Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or should be throttled down to a minimum. | Contractor | All relevant worksites | Implemented |
| | | Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. | Contractor | All relevant worksites | Implemented |
| | | Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction/ decommissioning activities. | Contractor | All relevant worksites | Implemented |

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong..
 Email
 : mcl@fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|----------------------------|---|--|------------------------------------|---------------------------|---|
| | | Use of site hoarding as a noise barrier to screen noise at low level NSRs. | Contractor | All relevant worksites | Implemented |
| | | For the use of hand held percussive breakers (with mass of above 10kg) and portable air compressors (supply air at 500 kPa or above), the noise level of such PME shall comply with a stringent noise emission standard and a noise emission label shall be obtained from the DEP before use at any time in construction site. | Contractor | All relevant worksites | Implemented |
| | | Quiet powered mechanical equipment (PME) shall be used for the construction of the Project. | Contractor | All relevant worksites | Implemented |
| | | Full enclosures shall be used to screen noise from relatively static PMEs (including air compressor, bar bender, concrete pump, generator and water pump) from sensitive receiver(s). | Contractor | All relevant worksites | Implemented |
| | | Movable cantilevered noise barriers shall be used to screen noise from mobile PMEs (including asphalt paver, breaker, excavator and hand-held breaker) from sensitive receiver(s). These movable cantilevered noise barriers shall be located close to the mobile PMEs and shall be moved/adjusted iteratively in step with each movement of the corresponding mobile PMEs in order to maximize their noise reduction effects. | Contractor | All relevant worksites | Implemented |
| | | Only approved or exempted Non-road Mobile Machineries (NRMMs) including regulated machines and non-road vechicles with proper labels are allowed to be used in specified activities on-site. | Contractor | All relevant worksites | Implemented |
| Water Quality Mea | sures | | | | |
| Trunk Road T2 | | | | | |
| | | Accidental Spillage | | | |
| AEIAR-174/2013 S6.4.8.5 | AEIAR-174/2013 EM&A Manual S4.2.1.1 | All bentonite slurry should be stored in a container that resistant to corrosion, maintained in good conditions and securely closed; The container should be labelled in English and Chinese and note that the container is for storage of bentonite slurry only. | Contractor | All relevant worksites | Implemented |

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong..
 Email
 : mcl@fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|----------------------------|---|--|------------------------------------|---------------------------|---|
| | | The storage container should be placed on an area of impermeable flooring and bunded with capacity to accommodate 110% of the volume of the container size or 20% by volume stored in the area and enclosed with at least 3 sides. | Contractor | All relevant worksites | Implemented |
| | | The storage container should be sufficiently covered to prevent rainfall entering the container or bunded area (water collected within the bund must be tested and disposed of as chemical waste, if necessary). An emergency clean up kit shall be readily available where bentonite fluid will be stored or used. | Contractor | All relevant worksites | Implemented |
| | | The handling and disposal of bentonite slurries should be undertaken in accordance within ProPECC PN 1/94. Surplus bentonite slurries used in construction works shall be reconditioned and reused wherever practicable. Residual bentonite slurry shall be disposed of from the site as soon as possible as stipulated in Clause 8.56 of the General Specification for Civil Engineering Works. The Contractor should explore alternative disposal outlets for the residual bentonite slurry to be disposed to a public filling area and liquid bentonite slurry, if mixed with inert fill material, to be disposed to a public filling area) and disposal at landfill should be the last resort. | Contractor | All relevant worksites | Implemented |
| AEIAR-174/2013 S6.4.8.8 | AEIAR-174/2013 EM&A Manual S4.2.1.1 | In order to protect against impacts to the surrounding marine waters of the KTTS and Victoria Harbour in the event of an accidental spillage of fuel or oil, the Contractor will be required to prepare a spill response plan to the satisfaction of AFCD, EPD, FSD, Police, TD and WSD to define procedures for the control, containment and clean-up of any spillage that could occur on the construction site. | Contractor | All relevant worksites | Implemented |
| | | Dredging, Reclamation and Filling | | | |
| | | No dredging, reclamation or filling in the marine environment shall be carried out. | Contractor | All relevant worksites | Implemented |
| Decommissioning | of the Radar Station | n of the former Kai Tak Airport | | | |
| | | Building Demolition | | | |

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com

MateriaLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|--|--|--|------------------------------------|---------------------------|---|
| AEIAR-130/2009 S5.4 | AEIAR 130/2009 EM&A Manual S4.4 | The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. | Contractor | All relevant worksites | Not Applicable |
| | 34.4 | There is a need to apply to EPD for a discharge licence under the WPCO for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge licence. All the runoff, wastewater or extracted groundwater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. It is anticipated that the wastewater generated from the works areas would be of small quantity. Monitoring of the treated effluent quality from the works areas should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. | Contractor | All relevant worksites | Not Applicable |
| | | General Construction Works | | | |
| | | Construction Runoff | | | |
| AEIAR- 130/2009 S3.4, S5.4/ AEIAR- 174/2013 S6.4.8.1 | AEIAR 130/2009 EM&A Manual S2.4, S4.4/ AEIAR 174/2013 EM&A Manual S4.2.1.1 | Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include the use of sediment traps and adequate maintenance of drainage systems to prevent flooding and overflow. | Contractor | All relevant worksites | Partially Implemented |
| | | Construction site should be provided with adequately designed perimeter channel and pre- treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. | Contractor | All relevant worksites | Implemented |
| | | Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the | Contractor | All relevant worksites | Implemented |

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|---------|----------|---|------------------------------------|---------------------------|---|
| | | rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. | | | |
| | | Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m3 capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped. | Contractor | All relevant worksites | Implemented |
| | | Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. | Contractor | All relevant worksites | Implemented |
| | | Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. | Contractor | All relevant worksites | Implemented |
| | | Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events. | Contractor | All relevant worksites | Implemented |
| | | Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. | Contractor | All relevant worksites | Implemented |
| | | An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. | Contractor | All relevant worksites | Implemented |

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong..
 Email
 : mcl@fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|---------|----------|---|------------------------------------|---------------------------|---|
| | | Drainage | | | |
| | | It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea. | Contractor | All relevant worksites | Implemented |
| | | All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required. | Contractor | All relevant worksites | Partially Implemented |
| | | Stormwater Discharges | | | |
| | | Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes. | Contractor | All relevant worksites | Implemented |
| | | Sewage Effluent | | | |
| | | Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices. | Contractor | All relevant worksites | Implemented |
| | | Debris and Litter | | | |
| | | In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur. Debris and refuse generated on-site should be collected, handled and disposed of | Contractor | All relevant worksites | Implemented |

 Room 723 & 725, 7/F, Block B,
 Tel
 : (852)-24508238

 Profit Industrial Building,
 Tel
 : (852)-24508032

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|------------------------------|---|---|------------------------------------|---------------------------|---|
| | | properly to avoid entering into the adjacent harbour waters. Stockpiles of cement and other construction materials should be kept covered when not being used. | | | |
| | | Accidental Spillage | | | |
| | | Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to the nearby harbour waters, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. The bund should be drained of rainwater after a rain event. | Contractor | All relevant worksites | Implemented |
| | | Waste Management Measures | | | |
| | | Waste Management Plan | | | |
| AEIAR-174/2013 S11.4.8.1 | AEIAR-174/2013 EM&A Manual S9.2.1.2 | Contractor should be requested to submit an outline Waste Management Plan (WMP) prior to the commencement of construction work, in accordance with the ETWB TC(W) No.19/2005 so as to provide an overall framework of waste management and reduction. | Contractor | All relevant worksites | Implemented |
| | | Good Site Practices | | | |
| AEIAR-130/2009 S3.5, S5.5 | AEIAR 130/2009 EM&A Manual S2.5, S4.5 | Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. | Contractor | All relevant worksites | Implemented |
| | | Training of site personnel in proper waste management and chemical waste handling procedures. | Contractor | All relevant worksites | Implemented |
| | | Provision of sufficient waste disposal points and regular collection for disposal. | Contractor | All relevant worksites | Implemented |
| | | Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. | Contractor | All relevant worksites | Implemented |

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com

MateriaLab

| EIA Ref | EM&A Ref | EM&A Ref Environmental Protection Measures / Mitigation Measures | | Location / Timing | Construction Phase Implementation Status |
|---------|----------|---|------------|---------------------------|---|
| | | A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). | Contractor | All relevant worksites | Implemented |
| | | Waste Reduction Measures | | | |
| | | Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals. | Contractor | All relevant worksites | Implemented |
| | | Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal. | Contractor | All relevant worksites | Implemented |
| | | Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force. | Contractor | All relevant worksites | Implemented |
| | | Any unused chemicals or those with remaining functional capacity should be recycled. | Contractor | All relevant worksites | Implemented |
| | | Proper storage and site practices to minimize the potential for damage or contamination of construction materials. | Contractor | All relevant worksites | Implemented |
| | | Construction and Demolition Materials | | | |
| | | Where it is unavoidable to have transient stockpiles of C&D material within the work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible. | Contractor | All relevant worksites | Implemented |
| | | Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric. | Contractor | All relevant worksites | Implemented |
| | | Skip hoist for material transport should be totally enclosed by impervious sheeting. | Contractor | All relevant worksites | Implemented |

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | | Location / Timing | Construction Phase Implementation Status |
|---------|----------|---|------------|---------------------------|---|
| | | Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site. | Contractor | All relevant worksites | Implemented |
| | | The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. | Contractor | All relevant worksites | Implemented |
| | | The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle. | Contractor | All relevant worksites | Implemented |
| | | All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet. | Contractor | All relevant worksites | Implemented |
| | | The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading. | Contractor | All relevant worksites | Implemented |
| | | When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system. | Contractor | All relevant worksites | Implemented |
| | | Chemical Waste | | | |
| | | After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. | Contractor | All relevant worksites | Partially Implemented |

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong.
 Email
 : mcl@fugro.com



| EIA Ref | EM&A Ref | EM&A Ref Environmental Protection Measures / Mitigation Measures | | Location / Timing | Construction Phase Implementation Status |
|--------------------|---|---|------------|---------------------------|---|
| | General Refuse | | | | |
| | | General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem. | Contractor | All relevant worksites | Implemented |
| Land Contamination | on Measures | | | | |
| | | For any excavation works conducted at Radar Station | | | |
| | As the risk due to dermal contact with groundwater by site workers is uncertain, it is recommended that personnel protective equipment (PPE) be used by site workers as a mitigation measure. | | Contractor | All relevant worksites | Not Applicable |
| Landscape and Vis | sual Impact | | | | |
| | | New Distributor Roads Serving the Planned KTD | | | |
| | | Construction Phase | | | |
| | | All existing trees should be carefully protected during construction. | Contractor | All relevant worksites | Not Applicable |
| | | Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work. | Contractor | All relevant worksites | Not Applicable |
| | | Control of night-time lighting. | Contractor | All relevant worksites | Not Applicable |

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong..
 Email
 : mcl@fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures in th | | Location / Timing | Construction Phase Implementation Status |
|----------------------------|---|---|------------|---------------------------|---|
| | | Erection of decorative screen hoarding. | Contractor | All relevant worksites | Implemented |
| | | Trunk Road T2 | | | |
| | | Construction Phase | | | |
| AEIAR-174/2013 S9.9.1.1 | AEIAR-174/2013 EM&A Manual S7.2.1.2 | All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected. | Contractor | All relevant worksites | Not Applicable |
| | 37.2.1.2 | Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted. | Contractor | All relevant worksites | Not Applicable |
| | | Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance. | Contractor | All relevant worksites | Implemented |
| | | Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance. | Contractor | All relevant worksites | Partially Implemented |
| | | Erection of decorative screen hoarding should be designed to be compatible with the existing urban context. | Contractor | All relevant worksites | Implemented |
| | | All lighting in construction site shall be carefully controlled to minimize light pollution and night- time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts. | Contractor | All relevant worksites | Not Applicable |
| General Condition | | | | | |
| | | The Permit Holder shall display conspicuously a copy of this Permit on the Project site(s) at all vehicular site entrances/exits or at a convenient location for public's information at all times. The Permit Holder shall ensure that the most updated information about the Permit, including any amended Permit, is displayed at such locations. If the Permit Holder surrenders a part or the whole of the Permit, the notice he sends to the Director shall also be displayed at the same | Contractor | All relevant worksites | Implemented |

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong..
 Email
 : mcl@fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures in the | | Location / Timing | Construction Phase Implementation Status |
|---------|----------|---|--|----------------------|---|
| | | locations as the original Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site(s). | | | |

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable

Tel Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Appendix K

Weather and Meteorological Conditions during Reporting Month

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



| | Mean | | Air Temperature | e | Mean Relative | Total |
|------|-------------------|---------------------|------------------|---------------------|------------------|------------------|
| Date | Pressure (hPa) | Maximum (deg. C) | Mean (deg. C) | Minimum (deg. C) | Humidity (%) | Rainfall (mm) |
| | - | - | March 2018 | - | - | |
| 01 | 1012.5 | 24.8 | 21.3 | 19.4 | 86 | 0 |
| 02 | 1012.1 | 24.7 | 21.3 | 19.5 | 78 | Trace |
| 03 | 1011.2 | 23.6 | 22 | 21 | 91 | 0 |
| 04 | 1011 | 27.3 | 24 | 21.9 | 89 | Trace |
| 05 | 1012.4 | 27.8 | 25.1 | 23.4 | 84 | 0 |
| 06 | 1017.2 | 23.5 | 19.8 | 18.3 | 83 | Trace |
| 07 | 1016.7 | 20.6 | 19.1 | 17.6 | 79 | Trace |
| 08 | 1019.4 | 20.5 | 14.5 | 12.5 | 82 | 20.3 |
| 09 | 1022.8 | 19.8 | 14.8 | 11.1 | 61 | 0 |
| 10 | 1022.1 | 20.3 | 16.7 | 13.7 | 66 | 0 |
| 11 | 1021.5 | 22.5 | 18 | 15.3 | 69 | 0 |
| 12 | 1019 | 23.3 | 19.6 | 16.9 | 71 | 0 |
| 13 | 1016.7 | 24.5 | 20.9 | 18.1 | 75 | 0 |
| 14 | 1014.8 | 20.8 | 20.2 | 19.4 | 83 | 2.4 |
| 15 | 1013.2 | 25.1 | 22.1 | 20.1 | 84 | Trace |
| 16 | 1014.8 | 26.3 | 22.7 | 20.3 | 81 | 0 |
| 17 | 1017.3 | 22 | 19.5 | 18.6 | 85 | Trace |
| 18 | 1016 | 24.1 | 20.8 | 19.2 | 83 | Trace |
| 19 | 1011.7 | 25.6 | 22.8 | 20.7 | 86 | Trace |
| 20 | 1013 | 25.3 | 21.4 | 16.9 | 70 | Trace |
| 21 | 1016.7 | 24.1 | 18.7 | 14.5 | 51 | 0 |
| 22 | 1016.9 | 24.1 | 19.5 | 16.2 | 57 | 0 |
| 23 | 1018.4 | 24.7 | 20.5 | 17.2 | 68 | 0 |
| 24 | 1018.9 | 23.8 | 21.1 | 19.6 | 77 | Trace |
| 25 | 1019.4 | 24.5 | 21.7 | 20.5 | 68 | Trace |
| 26 | 1018.3 | 26.5 | 22.6 | 20.4 | 71 | 0 |
| 27 | 1016.2 | 26 | 22.8 | 20.8 | 73 | 0 |
| 28 | 1014.7 | 26.7 | 22.7 | 21 | 77 | 0 |
| 29 | 1014.3 | 27 | 22.9 | 21.1 | 78 | 0 |
| 30 | 1015.4 | 27.9 | 23.5 | 21.2 | 76 | 0 |
| 31 | 1015.5 | 27.5 | 23.5 | 21.4 | 65 | 0 |

Source: Hong Kong Observatory – Hong Kong Observatory

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix L

Cumulative statistics on Environmental Complaints, Notifications of Summons and **Successful Prosecution**

Tel Fax

| Room 723 & 725, 7/F, Block B, |
|-------------------------------------|
| Profit Industrial Building, |
| 1-15 Kwai Fung Crescent, Kwai Fong, |
| Hong Kong |

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Email



Environmental Complaints Log

| Complaint Log No. | Date of Notification | Received From and Received By | Nature of Complaint | Date of Investigation | Outcome | Date of Reply |
|----------------------|-------------------------|--|------------------------|--------------------------|-------------------------|---------------------|
| 1 | 7 December 2016 | Andy Choy | Air | 13 February 2017 | Project- related | 13 February 2017 |
| 2 | 9 February 2017 | Andy Choy | Air | 22 February 2017 | Not Project- related | 7 March 2017 |
| 3 | 2 May 2017 | Andy Choy | Noise | 4 May 2017 | Not Valid | 22 May 2017 |
| 4 | 16 July 2017 | HMJV | Water Quality | 4 August 2017 | Not Project- related | 4 August 2017 |

Cumulative Statistics on Complaints

| Environmental Parameters | Cumulative No. Brought Forward | No. of Complaints This Month | Cumulative Project- to-Date |
|-----------------------------|-----------------------------------|---------------------------------|--------------------------------|
| Air | 2 | 0 | 2 |
| Noise | 1 | 0 | 1 |
| Water | 1 | 0 | 1 |
| Waste | 0 | 0 | 0 |
| Total | 0 | 0 | 0 |

Cumulative Statistics on Notification of Summons and Successful Prosecutions

| Environmental Parameters | Cumulative No. Brought Forward | No. of Notification of Summons and Prosecutions This Month | Cumulative Project- to-Date |
|-----------------------------|-----------------------------------|---|--------------------------------|
| Air | 0 | 0 | 0 |
| Noise | 0 | 0 | 0 |
| Water | 0 | 0 | 0 |
| Waste | 0 | 0 | 0 |
| Total | 0 | 0 | 0 |

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix M

Summary of Site Audit in the Reporting Month

Tel Fax

| Room 723 & 725, 7/F, Block B, |
|-------------------------------------|
| Profit Industrial Building, |
| 1-15 Kwai Fung Crescent, Kwai Fong, |
| Hong Kong |

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Email



Summary of Site Audit in the Reporting Month

| Parameters | Date | Observations and Recommendations | Follow-up |
|-------------------------------------|---------------|--|--|
| | 1 March 2018 | Mud and silt deposits were found at the entrance of Portion I. Contractor should clean the ground regularly. | The item was rectified by the Contractor and inspected on 8 March 2018. |
| Air Quality | | Contractor was reminded to apply dust suppression measures such as water spraying to open stockpile. (Portion H) | The item was rectified by the Contractor and inspected on 8 March 2018. |
| | 8 March 2018 | Dark smoke were emitted from plant. Contractor should maintain the machine/plant regularly to prevent dark smoke emission. | The item was rectified by the Contractor and inspected on 15 March 2018. |
| | 14 March 2018 | Excavated earth material were brought to road by unfully washed wheels (Portion K). Contractor should clean the road ASAP. | The item was rectified by the Contractor and inspected on 21 March 2018. |
| Noise | NA | | |
| | 8 March 2018 | Contractor was reminded to take precaution measures at any time of year when rainstorm is likely. | The item was rectified by the Contractor and inspected on 15 March 2018. |
| Water Quality | 21 March 2018 | Stagnant water were accumulating in Portion K. Contractor should complete the pumping system ASAP. | The item was rectified by the Contractor and inspected on 26 March 2018. |
| | 26 March 2018 | Sediments and stagnant water were found in the u-channel (Zone 2). Sediments and stagnant water shall be removed regularly. | The item was rectified by the Contractor and inspected on 4 April 2018. |
| Chemical and Waste Management | 1 March 2018 | Oil Stain was found on ground at Zone 2. Contractor should clean the oil stain and dispose the waste as chemical waste. | The item was rectified by the Contractor and inspected on 8 March 2018. |
| | 26 March 2018 | Chemical container shall be stored and labelled properly (Zone 1). Drip tray and labels shall be provided | The item was rectified by the Contractor and inspected on 4 April 2018. |

| Room 723 & 725, 7/F, Block B, |
|-------------------------------------|
| Profit Industrial Building, |
| 1-15 Kwai Fung Crescent, Kwai Fong, |
| Hong Kong. |

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com MateriaLab

| Parameters | Date | Observations and Recommendations | Follow-up | |
|-----------------------------------|---|--|---|--|
| | 26 March 2018 | Chemical container shall be orderly and carefully stored (Zone 1). Drip tray and labels shall be provided | The item was rectified by the Contractor and inspected on 4 April 2018. | |
| Land Contamination | 1 March 2018 | Oil Stain was found on ground at Zone 2. Contractor should clean the oil stain and dispose the waste as chemical waste. | The item was rectified by the Contractor and inspected on 8 March 2018. | |
| Landscape and Visual Impact | 26 March 2018 Construction material shall be orderly and carefully stored (Zone 1). | | The item was rectified by the Contractor and inspected on 4 April 2018. | |
| General Condition | NA | | | |

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix N

Outstanding Issues and Deficiencies



Summary of Outstanding Issues and Deficiencies in the Reporting Month

| Parameters | Outstanding Issues | Deficiencies |
|----------------------------------|--------------------|--|
| Air Quality | NA | |
| Noise | NA | |
| Water Quality | NA | |
| Chemical and Waste Management | NA | Any items of deficiencies can be referred to Appendix M . |
| Land Contamination | NA | |
| Landscape and Visual Impact | NA | |
| General Condition | NA | |
| Others | NA | |

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix E

Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area

Civil Engineering and Development Department

EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Monthly EM&A Report

March 2018

(version 1.0)

| Approved By | (Environmental Team Leader) |
|-------------|-----------------------------|
| DEMADYO | , |

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk





 Date
 14 April 2018

 Our Ref.
 MCL/ED/0166/2018/C

Cinotech Consultants Limited Rm 1710, Technology Park, 18 On Lai Street, Shatin, New Territories, Hong Kong

BY EMAIL

Attn.: Dr. Priscilla Choy

Dear Madam,

Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Verification of Monthly EM&A Report for March 2018

We refer to your emails dated 10 and 13 April 2018 regarding the Monthly EM&A Report for March 2018 for the captioned project prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of Environmental Permit no. EP-337/2009.

Should you require further information, please do not hesitate to contact Mr. Wingo So at 3565 4374 or the undersigned on 3565 4114.

Assuring you of our best attention at all times.

Yours faithfully, For and on behalf of FUGRO TECHNICAL SERVICES LIMITED

Colin K. L. Yung Independent Environmental Checker

CY/ws

c.c. CEDD -

AECOM -

Attn.: Ms. K. Pong Attn.: Mr. Jeremy Yuen Attn.: Mr. Vincent Lee Attn.: Mr. Teddy Shih





GEN13/0717

TABLE OF CONTENTS

| Introduction Environmental Monitoring Works Environmental Licenses and Permits Key Information in the Reporting Month Future Key Issues 1. INTRODUCTION Background Project Organizations Construction Activities undertaken during the Reporting Month | 2 2 3 4 4 4 5 6 7 |
|---|---|
| Environmental Licenses and Permits | 2 3 4 4 5 6 7 |
| Key Information in the Reporting Month | 2 3 4 4 5 6 7 |
| Future Key Issues 1. INTRODUCTION Background Project Organizations | 3 4 4 5 6 7 |
| 1. INTRODUCTION Background Project Organizations | 4 4 5 6 7 |
| Background Project Organizations | 4 5 6 7 |
| Project Organizations | 4 5 6 7 |
| Project Organizations | 4 5 6 7 |
| | 5 6 7 |
| CONSTRATION AND AND AND AND AND AND AND AND AND AN | 6 7 |
| Summary of EM&A Requirements | |
| 2. AIR QUALITY | |
| Monitoring Requirements | 7 |
| Monitoring Locations | |
| Monitoring Equipment | |
| Monitoring Parameters, Frequency and Duration | |
| Monitoring Methodology and QA/QC Procedure | |
| Results and Observations | |
| 3. NOISE | |
| | |
| Monitoring Requirements | |
| Monitoring Locations | |
| Monitoring Equipment | |
| Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedures | |
| Maintenance and Calibration | |
| Results and Observations | |
| 4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS | |
| 4. COMPARISON OF EMAA RESULTS WITH EIA FREDICTIONS | 15 |
| 5. LANDSCAPE AND VISUAL | 16 |
| Monitoring Requirements | 16 |
| Results and Observations | |
| 6. ENVIRONMENTAL AUDIT | |
| | |
| Site Audits | |
| Review of Environmental Monitoring Procedures | |
| Status of Environmental Licensing and Permitting Status of Waste Management | |
| Implementation Status of Environmental Mitigation Measures | |
| Summary of Mitigation Measures Implemented | |
| Implementation Status of Event Action Plans | |
| Summary of Complaint, Warning, Notification of any Summons and Successful | |
| Prosecution | 19 |
| 7. FUTURE KEY ISSUES | 20 |
| Monitoring Schedule for the Next Month | 21 |
| 8. CONCLUSIONS AND RECOMMENDATIONS | |

| Conclusions | 22 |
|-----------------|----|
| Recommendations | 22 |

LIST OF TABLES

- Table IAir Quality and Noise Monitoring Stations for this Project
- Table II
 Non-compliance Recorded for the Project in the Reporting Month
- Table III
 Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental
Protection/Mitigation Measures
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4
 Summary Table of Air Quality Monitoring Results during the reporting month
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
 Major Noise Source identified at the Designated Noise Monitoring Stations
- Table 3.5Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 4.1Comparison of 1-hr TSP data with EIA predictions
- Table 4.2Comparison of 24-hr TSP data with EIA predictions
- Table 4.3
 Comparison of Noise Monitoring Data with EIA predictions
- Table 6.1
 Summary of Environmental Licensing and Permit Status
- Table 6.2
 Observations and Recommendations of Site Inspections

LIST OF FIGURES

| Figure 1 | Site Layout Plan |
|----------|------------------|
| riguie i | She Layout I lan |

- Figure 2 Location of Air Quality Monitoring Stations
- Figure 3 Location of Noise Monitoring Stations
- Figure 4 Location of Wind Data Monitoring Equipment

LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Weather Information
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- M Summary of Waste Generation and Disposal Records

EXECUTIVE SUMMARY

Introduction

- This is the 15th Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2015/02 - Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted from 1 – 31 March 2018.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table I** (see **Figure 2 and 3** for their locations).

| Locations | Monitoring Stations In accordance with EM&A Manual | Alternative Monitoring Stations | | | |
|-----------------------------------|--|--|--|--|--|
| Air Quality Monitoring Stations | | | | | |
| | Yes (1-hour TSP) | N/A | | | |
| AM2 - Lee Kau Yan Memorial School | No (24-hour TSP) | AM2(A) – Ng Wah Catholic Secondary School | | | |
| Noise Monitoring Stations | | | | | |
| M3 - Cognitio College | Yes | N/A | | | |
| M4 - Lee Kau Yan Memorial School | Yes | N/A | | | |
| M5 – Nam Yuen | No | M5(C) – Mercy Grace's Home | | | |

| Table I Air Oual | Arr and Maira Mani | towing Stations fo | n this Duciest |
|---------------------|--------------------|--------------------|-----------------|
| Table I – Air Quali | ity and moise moni | toring stations to | or unis project |

- 3. The major site activities undertaken in the reporting month included:
 - Excavation with installation of ELS and utilities support at Subway SW6 within Kai Tak Site
 - Carry out trial pits and install sheet piles at carriageway of PERE
 - Install pedestrian deck and divert the footpath at SKLR Playground
 - Construction works for abutment at slip road S15
 - Construction of Baseslab of Box Culvert B1
 - Construction of the connection between existing box culvert and B5
 - DCS pipe laying works in Portion 6 Road D1
 - DCS pipe laying works in Road L7
 - Backfilling works in Road L7
 - Backfilling works in Portion 4
 - Drainage and sewerage pipes laying works in Portion 2 & 3

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in **Table II**.

| Parameter | No. of Project-rela | Action Taken | | | |
|-----------|---------------------|--------------|--------------|--|--|
| rarameter | Action Level | Limit Level | ACTION TAKEN | | |
| 1-hr TSP | 0 | 0 | N/A | | |
| 24-hr TSP | 0 | 0 | N/A | | |
| Noise | 0 | 0 | N/A | | |

 Table II
 Non-compliance Recorded for the Project in the Reporting Month

1-hour & 24-hour TSP Monitoring

- 6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 7. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 9. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, EP-337/2009 issued on 23 April 2009.
- 10. Construction Noise Permit (License No.: GW-RE1011-17).
- 11. Billing Account for Construction Waste Disposal (A/C# 7026164).
- 12. Effluent Discharge License (WT00027495-2017).
- 13. Registration of Chemical Waste Producer (WPN5213-286-P3271-01).

Key Information in the Reporting Month

14. Summary of key information in the reporting month is tabulated in **Table III**.

| Tuble III Summary Tuble for Key Information in the Keporting Month | | | | | |
|--|---------------|--------|--------------|--------|---------|
| Event | Event Details | | Action Taken | Status | Remark |
| | Number | Nature | Action Taken | Status | Kemar k |
| Complaint received | | | N/A | N/A | |
| Reporting Changes | | | N/A | N/A | |
| Notifications of any summons & prosecutions received | | | N/A | N/A | |

Table III Summary Table for Key Information in the Reporting Month

Future Key Issues

15. The future key environmental issues in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Water spraying for dust generating activity and on haul road;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site;
- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
- Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 5A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2 An Environmental Permit (EP) No. EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2015/02 Stage 5A Infrastructure at Former North Apron Area. The construction work under KL/2015/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5 Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The commencement date of construction of Road D1 (part) under this Contract was on 16 January 2017.
- 1.6 This is the 15th Monthly EM&A report summarizing the EM&A works for the Project from 1-31 March 2018.

Project Organizations

- 1.7 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) AECOM Asia Co. Ltd (AECOM).
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech).
 - Independent Environmental Checker (IEC) Fugro Technical Services Limited (FTS).
 - Contractor Peako Wo Hing Joint Venture (PWHJV).

| Table 1.1Key Project Contacts | | | | | | |
|-------------------------------|---|--------------------|---|-----------|-----------|--|
| Party | Role | Contact Person | Position | Phone No. | Fax No. | |
| CEDD | Project Proponent | Ms. K. Pong | Senior Engineer | 2301 1466 | 2369 4980 | |
| AECOM | Engineer's Representative | Mr. Vincent Lee | SRE | 2798 0771 | 2210 6110 | |
| Cinotech | Environmental | Dr. Priscilla Choy | Environmental Team Leader | 2151 2089 | 2107 1200 | |
| | Team | Ms. Ivy Tam | Audit Team Leader | 2151 2090 | 3107 1388 | |
| FTS | Independent Environmental Checker | Mr. Colin Yung | Independent Environmental Checker | 3565 4114 | 2450 8032 | |
| PWHJV | Contractor | Mr. W.M. Wong | Site Agent | 6386 3535 | 2398 8301 | |

1.8 The key contacts of the Project are shown in **Table 1.1**.

Construction Activities undertaken during the Reporting Month

- 1.9 The site activities undertaken in the reporting month included:
 - Construction works for retaining wall at slip road S15
 - Excavation with installation of ELS and utilities support at Subway SW6 within Kai Tak Site
 - Carry out trial pits at carriageway of PERE (W/B)
 - Install pedestrian deck at SKLR Playground
 - Cut-off the part of pier wall at K72
 - Construction of Box Culvert B5 (Wall and Topslab) and desilting opening
 - Backfilling works for Box Culvert B2, B4 and B5
 - Construction of Sleeve Pipes for DCS under Box Culvert B1
 - DCS pipe laying works in Portion 6, Road D1
 - Back-filling works in Road L7
 - Drainage works in Road L7
 - Drainage works in Portion 4
 - Drainage and sewerage works in Portion 2 & 3
- 1.10 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 1.2**.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

| Construction Works | Major Environmental Impact | Control Measures |
|--------------------------------|--|---|
| As mentioned in Section 1.9 | Noise, dust impact, water quality and waste generation | Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; |

| Use of quiet plant and well-maintained construction plant; Provide movable noise barrier; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide sufficient mitigation measures as recommended in Approved EIA |
|---|
| recommended in Approved EIA Report/Lease requirement. |

Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.13 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project from 1 31 March 2018.

6

2. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 1-hour TSP impact dust monitoring was conducted at the air quality monitoring station, AM2 - Lee Kau Yan Memorial School and 24-hour TSP impact dust monitoring were conducted at the air quality monitoring station, AM2(A) - Ng Wah Catholic Secondary School in the reporting month.
- 2.3 **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

| Monitoring Stations | Locations | Location of Measurement |
|-------------------------|-------------------------------------|--------------------------|
| AM2 (1-hour TSP) | Lee Kau Yan Memorial School | Rooftop (about 8/F) Area |
| AM2(A) (24-hour TSP) | Ng Wah Catholic Secondary School | Rooftop (about 8/F) Area |

Table 2.1Locations for Air Quality Monitoring

Monitoring Equipment

2.4 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

 Table 2.2
 Air Quality Monitoring Equipment

| Equipment | Model and Make | Quantity | | | |
|-----------------------|-------------------------------------|----------|--|--|--|
| Calibrator | TISCH TE-5025A | 1 | | | |
| 1-hour TSP Dust Meter | Hal Technology Hal-HPC300 & HPC301 | 3 | | | |
| HVS Sampler | GMWS 2310 c/w of TSP sampling inlet | 1 | | | |
| Wind Anemometer | Davis Instruments 7440 | 1 | | | |

Monitoring Parameters, Frequency and Duration

2.5 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

| Parameters | Frequency |
|------------|----------------------|
| 1-hr TSP | Three times / 6 days |
| 24-hr TSP | Once / 6 days |

Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

(Equipment: Sibata; Model no. LD-3, LD-3B)

Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - Pull up the air sampling inlet cover
 - Change the Mode 0 to BG with once
 - Push Start/Stop switch once
 - Turn the knob to SENSI.ADJ and press it
 - Push Start/Stop switch once
 - Return the knob to the position MEASURE slowly
 - Push the timer set switch to set measuring time
 - Remove the cap and make a measurement

(Equipment: Hal Technology; Model no. Hal-HPC300)

Measuring Procedures

- 2.6 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Set POWER to "ON" and make sure that the battery level was not flash or in low level.
 - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
 - Push the knob at MEASURE position.
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
 - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
 - Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

2.7 The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume (HVS) samplers (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of $0.3\mu m$ diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than $\pm 5\%$. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.19 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 The weather information for the reporting month is summarized in Appendix C.
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.

2.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

| Station | Major Dust Source |
|---|---------------------------------------|
| | Road Traffic Dust |
| AM2 – Lee Kau Yan Memorial School | Exposed site area and open stockpiles |
| AW2 – Lee Kau I an Memorial School | Excavation works |
| | Site vehicle movement |
| | Road Traffic Dust |
| AM2(A) – Ng Wah Catholic Secondary School | Exposed site area and open stockpiles |
| | Excavation works |
| | Site vehicle movement |

2.25 The summary of 1-hour and 24-hour TSP air quality monitoring results during the reporting month are shown in **Appendix E** and **Appendix F** respectively.

3. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Three designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3, M4, M5(C)). **Figure 3** shows the locations of these stations.

| Monitoring Stations | Locations | Location of Measurement |
|---------------------|-----------------------------|--------------------------|
| M3 | Cognitio College | Rooftop (about 6/F) Area |
| M4 | Lee Kau Yan Memorial School | Rooftop (about 7/F) Area |
| M5(C) | Mercy Grace's Home | Rooftop (about 5/F) Area |

Table 3.1Noise Monitoring Stations

Monitoring Equipment

3.3 **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2Noise Monitoring Equipment

| Equipment | | Model and Make | Qty. |
|-------------------------------|---|------------------------|------|
| Integrating Sound Level Mater | • | SVANTEK SVAN 955 & 957 | 4 |
| Integrating Sound Level Meter | | BSWA 801 | 4 |
| Calibrator | • | SVANTEK SV30A | 2 |

Monitoring Parameters, Frequency and Duration

3.4 **Table 3.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

| Monitoring Stations | ParameterPeriodFrequencyMeasurement | | | | |
|------------------------|---|---|------------------|--------|--|
| M3 M4 M5(C) | L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A) | 0700-1900 hrs on normal weekdays | Once per week | Façade | |

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - time measurement : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.8 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.9 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.

- 3.10 Noise monitoring results and graphical presentations are shown in Appendix G.
- 3.11 The major noise source identified at the designated noise monitoring stations are shown in **Table 3.4**.

 Table 3.4
 Major Noise Source identified at the Designated Noise Monitoring Stations

| Monitoring Stations | Locations | Major Noise Source |
|------------------------|-----------------------------|---|
| M3 | Cognitio College | Traffic Noise Daily school activities |
| M4 | Lee Kau Yan Memorial School | Traffic Noise Site vehicle movement Excavation works Piling works Daily school activities |
| M5(C) | Mercy Grace's Home | Traffic Noise Site vehicle movement |

| Table 3.5 Baseline Noise Level and Noise Limit Level for Monit | toring Stations |
|--|-----------------|
|--|-----------------|

| Station | Baseline Noise Level, dB (A) | Noise Limit Level, dB (A) | |
|---------|--|--|--|
| M3 | 76.3/78.6 ⁽¹⁾ (at 0700 – 1900 hrs on normal weekdays) | 70* (at 0700 – 1900 hrs on normal | |
| M4 | 76.7 (at 0700 – 1900 hrs on normal weekdays) | weekdays) | |
| M5(C) | $\frac{N/A^{(2)}}{(at\ 0700 - 1900\ hrs\ on\ normal weekdays)}$ | 75 (at 0700 – 1900 hrs on normal weekdays) | |

(*) Noise Limit Level is 65 dB(A) during school examination periods.

Note (1): The baseline noise review report submitted for M3 was approved by EPD on 23rd August 2013. (Baseline Level was found to be 78.6 dB(A) at Rooftop of Cognitio College)

Note (2): The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level. Note (3): The noise level due to the construction work (CNL) was calculated by the following formula:

 $CNL = 10 \log (10^{MNL/10} - 10^{BNL/10})$

Remarks: MNL = Measured Noise Level, BNL = Baseline Noise Level

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The EM&A data was compared with the EIA predictions as summarized in **Tables 4.1** to **4.3**.

| Table 4.1 | Comparison of 1-h | TSP data with EIA | predictions |
|-----------|--------------------------|-------------------|-------------|
| | | | |

| | Predicted 1-hr TSP conc. | | Measured 1-hr TSP conc. | |
|--------------------------------------|--------------------------|--------------------------|-----------------------------------|--------------|
| Station | | | ng Month 8), μg/m ³ | |
| | 2013), μg/m ³ | 2016), μg/m ³ | Average | Range |
| AM2 – Lee Kau Yan Memorial School | 290 | 312 | 80.3 | 16.6 - 310.1 |

Table 4.2Comparison of 24-hr TSP data with EIA predictions

| | Predicted 24-hr TSP conc. | | Measured 24-hr TSP conc. | |
|--------------------|-------------------------------|--------------------------------|-----------------------------|------------------------------------|
| Station | Scenario1 (Mid 2009 to Mid | Scenario2 (Mid 2013 to Late | | ing Month 8), μg/m ³ |
| | 2013), $\mu g/m^3$ | 2016), μg/m ³ | Average | Range |
| AM2(A) - Ng Wah | | | | |
| Catholic Secondary | 145 | 169 | 69.2 | 30.0 - 99.6 |
| School | | | | |

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

| Stations | Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A)) | Reporting Month (Mar 18), Leq (30min) dB(A) |
|-------------------------------------|---|--|
| M3 – Cognitio College | 47 - 75 | $64.9 - 79.6^{(1)}$ |
| M4 – Lee Kau Yan Memorial School | 47 – 74 | $75.6 - 76.3^{(2)}$ |
| M5(C) – Mercy Grace's Home | Not Predicted in EIA Report | 61.5 - 67.0 |

Remarks:

(1) Since the background noise level recorded during 12:00 to 13:00 was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.
 (2) Since the baseline noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.

- 4.2 The 1-hour TSP concentrations at AM2 in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The 24-hour TSP concentrations at AM2(A) in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.4 The noise monitoring results in the reporting month at M3 and M4 were not within the range of predicted mitigated constriction noise levels in the EIA Report. Mitigated construction

noise levels at M5(C) were not predicted in EIA Report.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 2, 5, 14, 19 and 26 March 2018 in the reporting month. A joint site audit with the representative of IEC, ER, the Contractor and the ET was carried out on 14 March 2018. The details of observations during site audit are summarized in **Table 6.2**.

Review of Environmental Monitoring Procedures

6.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

6.4 All permits/licenses obtained for the Project are summarized in **Table 6.1**.

| Table 6.1 Summary of Environmental Licensing and Permit Status | | | |
|--|---|----------|--------|
| Downsit No. | Valid Period | | |
| Permit No. | From | То | Status |
| Environmental Permit (EP) | | | |
| EP-337/2009 | 23/04/09 | N/A | Valid |
| Effluent Discharge License | | | |
| WT00027495-2017 | 28/03/17 | 31/03/22 | Valid |
| Billing Account for Construct | Billing Account for Construction Waste Disposal | | |
| A/C# 7026164 | 20/10/16 | N/A | Valid |
| Registration of Chemical Waste Producer | | | |
| WPN5213-229-P3271-01 | 14/08/17 | N/A | Valid |
| Construction Noise Permit (CNP) | | | |
| GW-RE1011-17 | 28/12/17 | 27/06/18 | Valid |

Status of Waste Management

6.5 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.

Implementation Status of Environmental Mitigation Measures

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 6.2**.

| Table 0.2 Observations and Recommendations of Site Inspections | | | |
|--|------------------|--|---|
| Parameters | Date | Observations and Recommendations | Follow-up |
| Water Quality | 14 March 2018 | <u>Reminder:</u> Mitigation measures should be provided to the stagnant water accumulated in the site area. (Box Culvert B4) | Rectification/improvement was observed during the follow-up audit session on 26 March 2018 |
| | 22 February 2018 | <u>Reminder:</u> Dusty stockpile should be properly covered to minimize the gap between the impervious sheeting (WA5) | Rectification/improvement was observed during the follow-up audit session on 2 March 2018 |
| | 2 March 2018 | <u>Reminder:</u> Dusty stockpile should be properly covered for dust suppression. (Portion 2) | Rectification/improvement was observed during the follow-up audit session on 5 March 2018 |
| Air Quality | 5 March 2018 | <u>Reminder:</u> Water spraying should be provided to the haul road to avoid the dust generation from traffic movement. (near Box Culvert B5) | Rectification/improvement was observed during the follow-up audit session on 14 March 2018 |
| | 5 March 2018 | <u>Reminder:</u> Dusty stockpile should be properly covered for dust suppression. (Portion 1) | Rectification/improvement was observed during the follow-up audit session on 14 March 2018 |
| | 19 March 2018 | <u>Reminder:</u> Stockpile of dusty material should be properly covered for dust suppression. (Box Culvert B5) | Rectification/improvement was observed during the follow-up audit session on 26 March 2018 |
| Noise | | | |

 Table 6.2
 Observations and Recommendations of Site Inspections

| Parameters | Date | Observations and Recommendations | Follow-up |
|-------------------------|------------------|--|--|
| Waste/ Chemical | 22 February 2018 | <u>Reminder:</u> The chemical container should be temporary stored at the chemical waste storage area before disposal (Portion 2) | Rectification/improvement was observed during the follow-up audit session on 2 March 2018 |
| Chemical Management | 26 March 2018 | <u>Reminder:</u> Chemical containers should be properly labelled and provided with drip tray, when necessary. (Box Culvert B1) | Follow up action will be reported in the next reporting month |
| Landscape and Visual | | | |
| Permits/ Licenses | | | |

Summary of Mitigation Measures Implemented

6.7 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.8 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

<u>1-hr TSP Monitoring</u>

6.9 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.12 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.13 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
 - Excavation and Concreting works at Subway SW6 within Kai Tak Site
 - Install sheet piles and divert existing UU at carriageway of PERE
 - Carry out trial pits and install sheet piles at SKLR Playground
 - Construction works for abutment at slip road S15
 - Carry out trial pits and install sheet piles at the existing bridge K72
 - Construction of wall and top slab of Box Culvert B1
 - Construction of the connection between existing box culvert and B5
 - Construction of platform under access manhole
 - Preparation works for temporary flow diversion at upstream, i.e. B6 connection.
 - DCS pipe laying works in Portion 6 Road D1
 - DCS pipe laying works in Road L7
 - Drainage and sewerage pipe laying works in Road L7
 - Sewerage pipe laying works in Portion 4
 - Drainage and sewerage pipes laying works in Portion 2 & 3
- 7.2 Key environmental issues in the coming month include:
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
 - Review and implementation of temporary drainage system for the surface runoff;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site.
- 7.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. April and May 2018 are summarized as follows:

| Construction Works | Major Impact Prediction | Control Measures |
|--------------------------------|--|--|
| | Air quality impact (dust) | (a) Frequent watering of haul road and unpaved/exposed areas; (b) Frequent watering or covering stockpiles with tarpaulin or similar means; and (c) Watering of any earth moving activities. (a) Diversion of the collected effluent to de-silting facilities |
| As mentioned in Section 7.1 | Water quality impact (surface run-off) | for treatment prior to discharge to public storm water drains; (b) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; (c) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and (d) Provision of measures to prevent discharge into the stream. |
| | Noise Impact | (a) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; (b) Controlling the number of plants use on site; (c) Regular maintenance of machines; and (d) Use of acoustic barriers if necessary. |

Monitoring Schedule for the Next Month

7.4 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

8.2 All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hr TSP Monitoring

8.3 All 24-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Landscape and visual

8.5 No non-compliance was recorded in the reporting month.

Complaint and Prosecution

8.6 No environmental complaint and environmental prosecution was received in the reporting month.

Recommendations

8.7 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality

- Exposed stockpile and slope should be properly covered by impervious sheeting for dust suppression.
- Water spraying should be provided to the haul roads and unpaved areas frequently to minimize the dust impact.


Waste/Chemical Management


- Drip tray should be provided underneath for chemical container to avoid chemical leakage.
- The chemical container should be temporary stored at the chemical waste storage area before disposal


Water Quality


• Stagnant water should be removed regularly to avoid accumulation.

FIGURES









APPENDIX A ACTION AND LIMIT LEVELS FOR AIR QUALITY AND NOISE

Appendix A - Action and Limit Levels

| Location | Action Level, μg/m ³ | Limit Level, µg/m ³ |
|----------|---------------------------------|--------------------------------|
| AM2 | 346 | 500 |

Table A-1Action and Limit Levels for 1-Hour TSP

Table A-2Action and Limit Levels for 24-Hour TSP

| Location | Action Level, µg/m ³ | Limit Level, µg/m ³ |
|----------|---------------------------------|--------------------------------|
| AM2(A) | 157 | 260 |

Table A-3 Action and Limit Levels for Construction Noise

| Time Period | Action Level | Limit Level |
|----------------------------------|---|------------------------------|
| 0700-1900 hrs on normal weekdays | When one documented complaint is received | 75 dB(A) 70dB(A)/65dB(A)* |

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | 28393 |
|------------------|------------|
| Date of Issue: | 2018-22-26 |
| Date Received: | 2018-02-23 |
| Date Tested: | 2018-02-23 |
| Date Completed: | 2018-02-26 |
| Next Due Date: | 2018-04-25 |
| Page: | 1 of 1 |

ATTN:

Mr. W. K. Tang

Certificate of Calibration

| Item for Calibration: | |
|-----------------------|-----------------------------|
| Description | : Handheld Particle Counter |
| Manufacturer | : Hal Technology |
| Model No. | : Hal-HPC300 |
| Serial No. | : 3020408 |
| Flow rate | : 0.1 cfm |
| Zero Count Test | : 0 count per 5 minutes |
| Equipment No. | : A-26-01 |
| Test Conditions: | |
| Room Temperatre | : 17-22 degree Celsius |
| Relative Humidity | : 40-70% |

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

| Correlation Factor (CF) | , | 1.104 |
|-------------------------|---|-------|

~~ 1

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | 28393B |
|------------------|------------|
| Date of Issue: | 2018-22-26 |
| Date Received: | 2018-02-23 |
| Date Tested: | 2018-02-23 |
| Date Completed: | 2018-02-26 |
| Next Due Date: | 2018-04-25 |
| Page: | 1 of 1 |

ATTN:

Mr. W. K. Tang

Certificate of Calibration

| Item for Calibration: | |
|-----------------------|-----------------------------|
| Description | : Handheld Particle Counter |
| Manufacturer | : Hal Technology |
| Model No. | : Hal-HPC300 |
| Serial No. | : 3020410 |
| Flow rate | : 0.1 cfm |
| Zero Count Test | : 0 count per 5 minutes |
| Equipment No. | : A-26-03 |
| Test Conditions: | |
| Room Temperatre | : 17-22 degree Celsius |
| Relative Humidity | : 40-70% |

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

| Correlation Factor (CF) | 1.164 |
|-------------------------|---------------|
| ****** | ************* |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No .: | 28392E |
|-------------------|------------|
| Date of Issue: | 2018-02-20 |
| Date Received: | 2018-02-15 |
| Date Tested: | 2018-02-15 |
| Date Completed: | 2018-02-20 |
| Next Due Date: | 2018-04-19 |
| Page: | 1 of 1 |

ATTN:

Mr. W. K. Tang

Certificate of Calibration

| Item for Calibration: | |
|-----------------------|-----------------------------|
| Description | : Handheld Particle Counter |
| Manufacturer | : Hal Technology |
| Model No. | : Hal-HPC301 |
| Serial No. | : 3011701013 |
| Flow rate | : 0.1 cfm |
| Zero Count Test | : 0 count per 5 minutes |
| Equipment No. | : A-27-08 |
| Test Conditions: | |
| Room Temperature | : 17-22 degree Celsius |
| Relative Humidity | : 40-70% |

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

| Correlation Factor (CF) | 1.182 |
|-------------------------|-------|
| h | |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced, except in full, without prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| C/N/170915A |
|-------------|
| 2017-09-18 |
| 2017-09-15 |
| 2017-09-15 |
| 2017-09-18 |
| 2018-09-17 |
| 1 of 1 |
| |

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

| Description | : 'SVANTEK' Integrating Sound Level Meter |
|----------------|---|
| Manufacturer | : SVANTEK |
| Model No. | : SVAN 955 |
| Serial No. | : 12563 |
| Microphone No. | : 34377 |
| Equipment No. | : N-08-03 |
| 18: | |

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | C/N/170915B |
|------------------|-------------|
| Date of Issue: | 2017-09-18 |
| Date Received: | 2017-09-15 |
| Date Tested: | 2017-09-15 |
| Date Completed: | 2017-09-18 |
| Next Due Date: | 2018-09-17 |
| Page: | 1 of 1 |

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

| Description | : 'SVANTEK' Integrating Sound Level Meter |
|----------------|---|
| Manufacturer | : SVANTEK |
| Model No. | : SVAN 977 |
| Serial No. | : 45467 |
| Microphone No. | : 62838 |
| Equipment No. | : N-08-13 |
| | |

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

WELLAB 匯 Testing & Research 力 WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

2018-12-17

1 of 1

TEST REPORT

APPLICANT:Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong KongTest Report No.:C/N/171215
Date of Issue:
2017-12-18
Date Received:
2017-12-15
Date Tested:
2017-12-15
Date Completed:
2017-12-18

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No. : Sound & Vibration Analyser : BSWA : BSWA 801 : 35924 : N-13-01

Page:

Next Due Date:

Test conditions:

Room Temperatre Relative Humidity : 20 degree Celsius : 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No .: | C/N/171215A |
|-------------------|-------------|
| Date of Issue: | 2017-12-18 |
| Date Received: | 2017-12-15 |
| Date Tested: | 2017-12-15 |
| Date Completed: | 2017-12-18 |
| Next Due Date: | 2018-12-17 |
| Page: | 1 of 1 |

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No. : Sound & Vibration Analyser : BSWA : BSWA 801 : 35921 : N-13-02

Test conditions:

Room Temperatre Relative Humidity : 20 degree Celsius : 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



| TEST REPORT | | | | | |
|-----------------|------------------------|------------|------------------|------------|--|
| APPLICANT: | Cinotech Consultants L | imited | Test Report No.: | C/N/170929 | |
| | Room 1710, Technology | y Park, | Date of Issue: | 2017-09-30 | |
| | 18 On Lai Street, | | Date Received: | 2017-09-29 | |
| | Shatin, NT, Hong Kong | F 5 | Date Tested: | 2017-09-29 | |
| | | | Date Completed: | 2017-09-30 | |
| | | | Next Due Date: | 2018-09-29 | |
| ATTN: | Mr. W.K. Tang | | Page: | 1 of 1 | |
| Item for calibr | ation: | | | | |
| | Description | : Acoustic | al Calibrator | | |
| | Manufacturer | : SVANTI | ΞK | | |
| | Model No. | : SV30A | | | |
| | Serial No. | : 24803 | | | |
| | Equipment No. | : N-09-03 | | | |
| Test conditions | 1 . | | | | |

Test conditions:

Room Temperatre Relative Humidity : 21 degree Celsius : 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| Sound Pressure Level (1kHz) | Measured SPL | Tolerance |
|-----------------------------|--------------|----------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.1 dB |
| At 114 dB SPL | 114.0 | 114.0 ± 0.1 dB |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

auch

PATRICK TSE Laboratory Manager



| | | ST REPOR | Test Report No.: | |
|-------------------|---------------------|------------------------------|------------------|-------------|
| APPLICANT: | Cinotech Consultant | Cinotech Consultants Limited | | C/N/170929B |
| | Room 1710, Technol | ogy Park, | Date of Issue: | 2017-09-30 |
| | 18 On Lai Street, | | Date Received: | 2017-09-29 |
| | Shatin, NT, Hong Ke | ong | Date Tested: | 2017-09-29 |
| | | | Date Completed: | 2017-09-30 |
| | | | Next Due Date: | 2018-09-29 |
| ATTN: | Mr. W.K. Tang | | Page: | 1 of 1 |
| Item for calibra | ation: | | | |
| | Description | : Acoustic | al Calibrator | |
| | Manufacturer | : SVANTEK | | |
| | Model No. | : SV30A | | |
| ; | Serial No. | : 24780 | | |
| - | Equipment No. | : N-09-05 | | |

Room Temperatre Relative Humidity

: 21 degree Celsius : 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| Sound Pressure Level (1kHz) | Measured SPL | Tolerance |
|-----------------------------|--------------|----------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.1 dB |
| At 114 dB SPL | 114.0 | 114.0 ± 0.1 dB |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

| | | | | | | File No. | MA16034/13/0004 |
|-------------------|---------------------------------------|-----------------|-----------------------------------|------------------------|--|----------|---|
| Station | AM2(A) - Ng Wa | ah Catholic Sec | ondary School | Operator: | MH | [| |
| Date: | 22-Jan-18 | | . 1 | lext Due Date: | 21-Ma | -18 | |
| Equipment No.: | A-01-13 | | | Serial No. | 1352 | | |
| | | | energe de la companie de la c | | | | |
| | | | Ambient (| | | | |
| Temperatu | re, Ta (K) | 294.4 | Pressure, Pa | (mmHg) | | 762.6 | |
| | | 0 | ifies Tuensfor Sta | - J J | | | |
| Serial | No | 0993 | ifice Transfer Sta Slope, mc | 0.0578 | | <u></u> | 0.04900 |
| Last Calibra | | 28-Feb-17 | | | Intercep = [ΔH x (Pa/760 | | -0.04890 2 |
| Next Calibra | | 27-Feb-18 | | | — [ДП х (1 а/700] (Ра/760) х (298/Т | | |
| | ation Date. | 27-1-60-18 | ` | | | | |
| | | • | Calibration of | TSP Sampler | | | |
| Calibration | | 0 | rfice | | <u> </u> | HVS | |
| Point | ΔH (orifice), in. of water | [ΔH x (Pa/7 | 60) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of water | | 60) x (298/Ta)] ^{1/2} -axis |
| 1 | 12.3 | | 3.53 | 62.03 | 7.8 | | 2.81 |
| 2 | 10.7 | | 3.30 | | 6.7 | | 2.61 |
| 3 | 7.9 | | 2.83 | | 5.3 | | 2.32 |
| 4 | 5.2 | 2.30 | | 40.63 | 3.4 | | 1.86 |
| 5 | 3.3 | | 1.83 | 32.54 | 2.1 | | 1.46 |
| | | | | | | | |
| By Linear Regro | ession of Y on X | Σ. | | | | | |
| Slope, mw = | 0.0454 | | Ι | ntercept, bw : | 0.004 | 6 | |
| Correlation co | efficient* = _ | 0. | 9984 | | | | |
| *If Correlation C | oefficient < 0.99 | 0, check and | recalibrate. | | | | |
| | | | Set Point C | alculation | | | |
| From the TSP Fie | eld Calibration C | urve, take Qs | | | | | |
| From the Regress | sion Equation, th | e "Y" value a | cording to | | | | |
| | | | | | 10 | | |
| | | mw x Q | std + bw = $[\Delta W x]$ | : (Pa/760) x (29 | 98/Ta)] ⁷⁷² | | |
| Therefore, Set | Point; W = (mw | x Qstd + bw |) ² x (760 / Pa) x (| Ta / 298) = | 3.78 | | |
| | · · · · · · · · · · · · · · · · · · · | | | | | | |
| | | | | | | | |
| Remarks: | | | | | | | |
| - | | | | | | | |
| | 1 | | | 1 - | | | |
| Conducted by: | | | | hli | | Date: | 12 - 1- 2018 |
| Checked by: | wk. Jang | Signature: | Kı | NP | | Date: | 22 -1-2018 |
| | U | | | | | | |

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA13056/13/0005

760.2

| Station | AM2(A) - Ng Wah | Catholic Secondary School | | | |
|----------------|-----------------|---------------------------|-----------|-------------|------|
| Date: | 19-Mar-18 | Next Due Date: | 18-May-18 | Operator: | MH |
| Equipment No.: | A-01-13 | Model No.: | TE-5170 | Serial No.: | 1352 |
| | | | | | |
| | | Ambient (| Condition | | |

| Orifice Transfer Standard Information | | | | | |
|---------------------------------------|-----------|---|--------|---------------|----------|
| Serial No. | 2896 | Slope, mc | 0.0585 | Intercept, bc | -0.00045 |
| Last Calibration Date: | 13-Feb-18 | mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$ | | | |
| Next Calibration Date: | 13-Feb-19 | Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc | | | |

Pressure, Pa (mmHg)

| Calibration | | Orfice | | HVS | |
|-------------|-------------------------------|---|------------------------|---------------------------|---|
| Point | ΔH (orifice), in. of water | [ΔH x (Pa/760) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of water | [ΔW x (Pa/760) x (298/Ta)] ^{1/2} Y-axis |
| 1 | 12.8 | 3.60 | 61.52 | 7.9 | 2.83 |
| 2 | 10.9 | 3.32 | 56.77 | 6.8 | 2.62 |
| 3 | 8.1 | 2.86 | 48.94 | 5.0 | 2.25 |
| 4 | 5.6 | 2.38 | 40.69 | 3.4 | 1.86 |
| 5 | 3.3 | 1.83 | 31.24 | 2.3 | 1.53 |

By Linear Regression of Y on X

Temperature, Ta (K)

| Slope , mw = | 0.0439 | I | ntercept, bw = |
|---------------|---------------|--------|----------------|
| Correlation c | oefficient* = | 0.9981 | |

294.4

0.1186

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$

Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.97

Remarks:

| 100 1 110 | 4 | _ | |
|--------------------------------------|--------|-------|-----------|
| Conducted by: Let Men Her Signature: | na | Date: | 19-3-2018 |
| Checked by: WK. 7 ang Signature: | Kustin | Date: | 1913/2018 |



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 Fax

| | ORIFICE 7 | FRANSFER STAN | NDARD CERT | IFICATION N | WORKSHEET | FE-5025A |
|--|--|--|--------------------------------------|--|--|--|
| Date - Fe Operator | eb 28, 201 [.] Tisch | 7 Rootsmeter Orifice I.I | | 438320 | Ta (K) - Pa (mm) - | 294 - 750.57 |
| PLATE OR Run # | VOLUME START (m3) | VOLUME STOP (m3) | DIFF VOLUME (m3) | DIFF TIME (min) | METER DIFF Hg (mm) | ORFICE DIFF H2O (in.) |
| 1 2 3 4 5 | NA NA NA NA NA | NA NA NA NA NA | 1.00 1.00 1.00 1.00 1.00 | 1.3860 0.9910 0.8840 0.8430 0.6970 | 3.2 6.4 7.9 8.7 12.6 | 2.00 4.00 5.00 5.50 8.00 |
| | | DZ | ATA TABULA' | rion | | |
| Vstd | (x axis) Qstd | (y axis) | | Va | (x axis) Qa | (y axis) |
| 0.9967 0.9925 0.9904 0.9894 0.9842 | 0.7191 1.0015 1.1204 1.1737 1.4120 | 1.4149 2.0010 2.2372 2.3464 2.8299 | | 0.9957 0.9915 0.9894 0.9884 0.9832 | 0.7184 1.0005 1.1192 1.1725 1.4106 | 0.8851 1.2517 1.3995 1.4678 1.7702 |
| Qstd slop intercept coefficie | | 2.04055 -0.04890 0.99995 | | Qa slope intercept coefficie | | 1.27776 -0.03059 0.99995 |
| y axis = | SQRT [H2O (I | Pa/760)(298/1 | [a)] | y axis = | SQRT [H20 (1 | [a/Pa)] |


CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time
Va = Diff Vol [(Pa-Diff Hg)/Pa]

Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$



Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



TEST REPORT APPLICANT: **Cinotech Consultants Limited** Test Report No.: C/WM/170930 Date of Issue: Room 1710, Technology Park, 2017-10-03 18 On Lai Street, Date Received: 2017-09-30 Shatin, NT, Hong Kong Date Tested: 2017-09-30 Date Completed: 2017-10-03 Next Due Date: 2018-04-02 **ATTN: Miss Mei Ling Tang** Page: 1 of 2 **Certificate of Calibration** Item for calibration: Description : Weather Monitor II Manufacturer : Davis Instruments Model No. :7440Serial No. : MC20813A11 **Test conditions:** Room Temperature : 21 degree Celsius **Relative Humidity** : 57 % **Test Specifications:** 1. Performance check of anemometer 2. Performance check of wind direction sensor Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

| Test Report No.: | C/WM/170930 |
|------------------|-------------|
| Date of Issue: | 2017-10-03 |
| Date Received: | 2017-09-30 |
| Date Tested: | 2017-09-30 |
| Date Completed: | 2017-10-03 |
| Next Due Date: | 2018-04-02 |
| Page: | 2 of 2 |

Results:

1. Performance check of anemometer

| Air Velo | Difference D (m/s) | |
|--|--------------------|--|
| Instrument Reading (V1) Reference Value (V1) | | $\mathbf{D} = \mathbf{V}1 - \mathbf{V}2$ |
| 2.00 2.00 | | 0.00 |

2. Performance check of wind direction sensor

| Wind Dir | Difference D (°) | |
|-------------------------|----------------------|-------------|
| Instrument Reading (W1) | Reference Value (W2) | D = W1 - W2 |
| 0 | 0 | 0 |
| 45.1 | 45 | 0.1 |
| 90.2 | 90 | 0.2 |
| 135 | 135 | 0 |
| 180 | 180 | 0 |
| 225.4 | 225 | 0.4 |
| 270 | 270 | 0 |
| 315.2 | 315 | 0.2 |
| 360 | 360 | 0 |

APPENDIX C WEATHER INFORMATION

I. General Information

| Date | Mean Air Temperature (°C) | Mean Relative Humidity (%) | Precipitation (mm) |
|---------------|------------------------------|-------------------------------------|-----------------------|
| 1 March 2018 | 19.4 - 24.8 | 86 | 0 |
| 2 March 2018 | 19.5 - 24.7 | 78 | Trace |
| 3 March 2018 | 21 - 23.6 | 91 | 0 |
| 4 March 2018 | 21.9 - 27.3 | 89 | Trace |
| 5 March 2018 | 23.4 - 27.8 | 84 | 0 |
| 6 March 2018 | 18.3 - 23.5 | 83 | Trace |
| 7 March 2018 | 17.6 - 20.6 | 79 | Trace |
| 8 March 2018 | 12.5 - 20.5 | 82 | 20.3 |
| 9 March 2018 | 11.1 – 19.8 | 61 | 0 |
| 10 March 2018 | 13.7 – 20.3 | 66 | 0 |
| 11 March 2018 | 15.3 - 22.5 | 69 | 0 |
| 12 March 2018 | 16.9 - 23.3 | 71 | 0 |
| 13 March 2018 | 18.1 - 24.5 | 75 | 0 |
| 14 March 2018 | 19.4 - 20.8 | 83 | 2.4 |
| 15 March 2018 | 20.1 - 25.1 | 84 | 0 |
| 16 March 2018 | 20.3 - 26.3 | 81 | Trace |
| 17 March 2018 | 18.6 - 22.0 | 85 | Trace |
| 18 March 2018 | 19.2 – 24.1 | 83 | Trace |

I. General Information

| Date | Mean Air Temperature (°C) | Mean Relative Humidity (%) | Precipitation (mm) |
|---------------|------------------------------|-------------------------------------|-----------------------|
| 19 March 2018 | 20.7 - 25.6 | 86 | Trace |
| 20 March 2018 | 16.9 - 25.3 | 70 | 0 |
| 21 March 2018 | 14.5 - 24.1 | 51 | 0 |
| 22 March 2018 | 16.2 - 24.1 | 57 | 0 |
| 23 March 2018 | 17.2 – 24.7 | 68 | Trace |
| 24 March 2018 | 19.6 - 23.8 | 77 | Trace |
| 25 March 2018 | 20.5 - 24.5 | 68 | 0 |
| 26 March 2018 | 20.4 - 26.5 | 71 | 0 |
| 27 March 2018 | 20.8 - 26.0 | 73 | 0 |
| 28 March 2018 | 21.0 - 26.7 | 77 | 0 |
| 29 March 2018 | 21.1 - 27.0 | 78 | 0 |
| 30 March 2018 | 21.2 - 27.9 | 76 | 0 |
| 31 March 2018 | 21.4 - 27.5 | 65 | Trace |

* The above information was extracted from the daily weather summary by Hong Kong Observatory.

** Trace means rainfall less than 0.05 mm

| II. Mean Wind Speed and Wind Direction | | | | |
|--|-------|----------------|-----------|--|
| Date | Time | Wind Speed m/s | Direction | |
| 1-Mar-2018 | 00:00 | 1.3 | Ν | |
| 1-Mar-2018 | 01:00 | 1.1 | NNE | |
| 1-Mar-2018 | 02:00 | 1.2 | Ν | |
| 1-Mar-2018 | 03:00 | 1.1 | Ν | |
| 1-Mar-2018 | 04:00 | 1.1 | Ν | |
| 1-Mar-2018 | 05:00 | 1.3 | Ν | |
| 1-Mar-2018 | 06:00 | 1 | Ν | |
| 1-Mar-2018 | 07:00 | 1.3 | Ν | |
| 1-Mar-2018 | 08:00 | 1.8 | NW | |
| 1-Mar-2018 | 09:00 | 2.2 | Ν | |
| 1-Mar-2018 | 10:00 | 2.6 | NW | |
| 1-Mar-2018 | 11:00 | 2.9 | ESE | |
| 1-Mar-2018 | 12:00 | 3.9 | SW | |
| 1-Mar-2018 | 13:00 | 3.8 | Ν | |
| 1-Mar-2018 | 14:00 | 3.3 | Ν | |
| 1-Mar-2018 | 15:00 | 2.9 | ENE | |
| 1-Mar-2018 | 16:00 | 2.7 | ENE | |
| 1-Mar-2018 | 17:00 | 2.6 | NE | |
| 1-Mar-2018 | 18:00 | 2 | ENE | |
| 1-Mar-2018 | 19:00 | 1.5 | NE | |
| 1-Mar-2018 | 20:00 | 1.4 | E | |
| 1-Mar-2018 | 21:00 | 1.5 | NE | |
| 1-Mar-2018 | 22:00 | 1.5 | NE | |
| 1-Mar-2018 | 23:00 | 1.4 | Ν | |
| 2-Mar-2018 | 00:00 | 1.3 | NNE | |
| 2-Mar-2018 | 01:00 | 1.1 | ENE | |
| 2-Mar-2018 | 02:00 | 1.5 | E | |
| 2-Mar-2018 | 03:00 | 1.4 | ENE | |
| 2-Mar-2018 | 04:00 | 1.3 | ENE | |
| 2-Mar-2018 | 05:00 | 1.3 | ENE | |
| 2-Mar-2018 | 06:00 | 1.1 | E | |
| 2-Mar-2018 | 07:00 | 1.2 | E | |
| 2-Mar-2018 | 08:00 | 1.4 | WSW | |
| 2-Mar-2018 | 09:00 | 2.3 | ESE | |
| 2-Mar-2018 | 10:00 | 2.7 | WSW | |
| 2-Mar-2018 | 11:00 | 3.1 | ENE | |
| 2-Mar-2018 | 12:00 | 3.3 | ENE | |

II. Mean Wind Speed and Wind Direction

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|------------|------------------|----------|-----|
| | 2-Mar-2018 | 13:00 | 3.2 | ENE |
| | 2-Mar-2018 | 14:00 | 3 | ENE |
| | 2-Mar-2018 | 15:00 | 2.5 | ENE |
| | 2-Mar-2018 | 16:00 | 2.5 | ENE |
| | 2-Mar-2018 | 17:00 | 2.5 | NNE |
| | 2-Mar-2018 | 18:00 | 2.1 | NNE |
| | 2-Mar-2018 | 19:00 | 1.9 | NNE |
| | 2-Mar-2018 | 20:00 | 1.9 | NE |
| | 2-Mar-2018 | 21:00 | 1.9 | NE |
| | 2-Mar-2018 | 22:00 | 2 | NE |
| | 2-Mar-2018 | 23:00 | 1.7 | NE |
| | 3-Mar-2018 | 00:00 | 1.5 | NE |
| | 3-Mar-2018 | 01:00 | 1.4 | ENE |
| | 3-Mar-2018 | 02:00 | 1.3 | ENE |
| | 3-Mar-2018 | 03:00 | 1.1 | NE |
| | 3-Mar-2018 | 04:00 | 1.1 | NE |
| | 3-Mar-2018 | 05:00 | 1.2 | NNE |
| | 3-Mar-2018 | 06:00 | 1.3 | ESE |
| | 3-Mar-2018 | 07:00 | 1.2 | NNE |
| | 3-Mar-2018 | 08:00 | 1.4 | NNE |
| | 3-Mar-2018 | 09:00 | 2 | NNE |
| | 3-Mar-2018 | 10:00 | 2.4 | NNE |
| | 3-Mar-2018 | 11:00 | 2.7 | NNE |
| | 3-Mar-2018 | 12:00 | 2.4 | NE |
| | 3-Mar-2018 | 13:00 | 2.6 | NE |
| | 3-Mar-2018 | 14:00 | 2.5 | NE |
| | 3-Mar-2018 | 15:00 | 2.8 | NE |
| | 3-Mar-2018 | 16:00 | 2.7 | NNE |
| | 3-Mar-2018 | 17:00 | 2.4 | NNE |
| | 3-Mar-2018 | 18:00 | 2 | NNE |
| | 3-Mar-2018 | 19:00 | 1.8 | NNE |
| | 3-Mar-2018 | 20:00 | 1.3 | NNE |
| | 3-Mar-2018 | 21:00 | 1.2 | NNE |
| | 3-Mar-2018 | 22:00 | 1.1 | N |
| | 3-Mar-2018 | 23:00 | 1.2 | NNE |
| | 4-Mar-2018 | 00:00 | 1.8 | NNE |
| | 4-Mar-2018 | 01:00 | 2 | NE |
| | 4-Mar-2018 | 02:00 | 2 | NNE |

II. Mean Wind Speed and Wind Direction

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|------------|------------------|----------|-----|
| | 4-Mar-2018 | 03:00 | 2.2 | NNE |
| | 4-Mar-2018 | 04:00 | 2.1 | NNE |
| | 4-Mar-2018 | 05:00 | 2.3 | NNE |
| | 4-Mar-2018 | 06:00 | 1.9 | NNE |
| | 4-Mar-2018 | 07:00 | 2.1 | NNE |
| | 4-Mar-2018 | 08:00 | 2.3 | NE |
| | 4-Mar-2018 | 09:00 | 2.8 | NNE |
| | 4-Mar-2018 | 10:00 | 3 | NNE |
| | 4-Mar-2018 | 11:00 | 3.2 | NNE |
| | 4-Mar-2018 | 12:00 | 3.4 | NE |
| | 4-Mar-2018 | 13:00 | 3.2 | NNE |
| | 4-Mar-2018 | 14:00 | 3 | NE |
| | 4-Mar-2018 | 15:00 | 2.9 | ENE |
| | 4-Mar-2018 | 16:00 | 2.9 | NNE |
| | 4-Mar-2018 | 17:00 | 2.9 | E |
| | 4-Mar-2018 | 18:00 | 2.6 | E |
| | 4-Mar-2018 | 19:00 | 2.4 | ENE |
| | 4-Mar-2018 | 20:00 | 1.9 | ENE |
| | 4-Mar-2018 | 21:00 | 2.1 | NNE |
| | 4-Mar-2018 | 22:00 | 2.5 | ENE |
| | 4-Mar-2018 | 23:00 | 2.2 | NE |
| | 5-Mar-2018 | 00:00 | 2.6 | ENE |
| | 5-Mar-2018 | 01:00 | 2.4 | ENE |
| | 5-Mar-2018 | 02:00 | 2.1 | E |
| | 5-Mar-2018 | 03:00 | 2.2 | NE |
| | 5-Mar-2018 | 04:00 | 2.1 | NE |
| | 5-Mar-2018 | 05:00 | 2.6 | E |
| | 5-Mar-2018 | 06:00 | 2.3 | NNE |
| | 5-Mar-2018 | 07:00 | 2.5 | ENE |
| | 5-Mar-2018 | 08:00 | 2.8 | NE |
| | 5-Mar-2018 | 09:00 | 3 | ENE |
| | 5-Mar-2018 | 10:00 | 3 | NE |
| | 5-Mar-2018 | 11:00 | 3.6 | NNE |
| | 5-Mar-2018 | 12:00 | 3.2 | NE |
| | 5-Mar-2018 | 13:00 | 3.3 | NNE |
| | 5-Mar-2018 | 14:00 | 3.2 | ENE |
| | 5-Mar-2018 | 15:00 | 3.7 | E |
| | 5-Mar-2018 | 16:00 | 3.3 | E |

II. Mean Wind Speed and Wind Direction

| II. Me | an Wind | Speed and Wind D | irection | |
|--------|---------|------------------|----------|-----|
| 5-Mar- | 2018 | 17:00 | 2.9 | E |
| 5-Mar- | 2018 | 18:00 | 2.9 | ENE |
| 5-Mar- | 2018 | 19:00 | 2.4 | NW |
| 5-Mar- | 2018 | 20:00 | 2.3 | E |
| 5-Mar- | 2018 | 21:00 | 2 | WNW |
| 5-Mar- | 2018 | 22:00 | 2.1 | W |
| 5-Mar- | 2018 | 23:00 | 2.2 | WNW |
| 6-Mar- | 2018 | 00:00 | 2.9 | WNW |
| 6-Mar- | 2018 | 01:00 | 2.6 | SSW |
| 6-Mar- | 2018 | 02:00 | 2.5 | SSW |
| 6-Mar- | 2018 | 03:00 | 3.1 | NNE |
| 6-Mar- | 2018 | 04:00 | 2.9 | ENE |
| 6-Mar- | 2018 | 05:00 | 3.1 | NE |
| 6-Mar- | 2018 | 06:00 | 3.5 | NNW |
| 6-Mar- | 2018 | 07:00 | 3.5 | ENE |
| 6-Mar- | 2018 | 08:00 | 3.9 | E |
| 6-Mar- | 2018 | 09:00 | 3.1 | SSE |
| 6-Mar- | 2018 | 10:00 | 3.4 | ENE |
| 6-Mar- | 2018 | 11:00 | 3.9 | NNE |
| 6-Mar- | 2018 | 12:00 | 4.2 | SW |
| 6-Mar- | 2018 | 13:00 | 3 | SE |
| 6-Mar- | 2018 | 14:00 | 3.6 | SW |
| 6-Mar- | 2018 | 15:00 | 3.6 | SSW |
| 6-Mar- | 2018 | 16:00 | 4.5 | SW |
| 6-Mar- | 2018 | 17:00 | 3.5 | SW |
| 6-Mar- | 2018 | 18:00 | 3.3 | N |
| 6-Mar- | 2018 | 19:00 | 2.8 | ENE |
| 6-Mar- | 2018 | 20:00 | 3.1 | SW |
| 6-Mar- | 2018 | 21:00 | 2.5 | SW |
| 6-Mar- | 2018 | 22:00 | 3.7 | SW |
| 6-Mar- | 2018 | 23:00 | 4 | ENE |
| 7-Mar- | 2018 | 00:00 | 4.1 | ENE |
| 7-Mar- | 2018 | 01:00 | 3.5 | ENE |
| 7-Mar- | 2018 | 02:00 | 3.5 | NE |
| 7-Mar- | 2018 | 03:00 | 3.9 | E |
| 7-Mar- | 2018 | 04:00 | 4.1 | ENE |
| 7-Mar- | 2018 | 05:00 | 4.1 | ESE |
| 7-Mar- | 2018 | 06:00 | 4.1 | ENE |

II. Mean Wind Speed and Wind Direction

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|------------|------------------|----------|-----|
| | 7-Mar-2018 | 07:00 | 4 | ENE |
| | 7-Mar-2018 | 08:00 | 3.7 | SW |
| | 7-Mar-2018 | 09:00 | 3.7 | ENE |
| | 7-Mar-2018 | 10:00 | 4.2 | NE |
| | 7-Mar-2018 | 11:00 | 4.4 | ENE |
| | 7-Mar-2018 | 12:00 | 4.3 | NE |
| | 7-Mar-2018 | 13:00 | 4.5 | NE |
| | 7-Mar-2018 | 14:00 | 4.7 | ENE |
| | 7-Mar-2018 | 15:00 | 4.7 | NE |
| | 7-Mar-2018 | 16:00 | 4.2 | ENE |
| | 7-Mar-2018 | 17:00 | 4.2 | ENE |
| | 7-Mar-2018 | 18:00 | 4.1 | NE |
| | 7-Mar-2018 | 19:00 | 3.4 | ENE |
| | 7-Mar-2018 | 20:00 | 4 | NE |
| | 7-Mar-2018 | 21:00 | 3.4 | NE |
| | 7-Mar-2018 | 22:00 | 4 | NE |
| | 7-Mar-2018 | 23:00 | 3.9 | NE |
| | 8-Mar-2018 | 00:00 | 2.9 | NE |
| | 8-Mar-2018 | 01:00 | 3.3 | ENE |
| | 8-Mar-2018 | 02:00 | 3.6 | NE |
| | 8-Mar-2018 | 03:00 | 3.3 | NE |
| | 8-Mar-2018 | 04:00 | 2.8 | NE |
| | 8-Mar-2018 | 05:00 | 2 | NE |
| | 8-Mar-2018 | 06:00 | 3.1 | NE |
| | 8-Mar-2018 | 07:00 | 2.2 | NE |
| | 8-Mar-2018 | 08:00 | 3.6 | NE |
| | 8-Mar-2018 | 09:00 | 3.4 | ENE |
| | 8-Mar-2018 | 10:00 | 2.7 | NE |
| | 8-Mar-2018 | 11:00 | 2.6 | ENE |
| | 8-Mar-2018 | 12:00 | 2.3 | NE |
| | 8-Mar-2018 | 13:00 | 3.5 | NE |
| | 8-Mar-2018 | 14:00 | 3.1 | NE |
| | 8-Mar-2018 | 15:00 | 3 | NE |
| | 8-Mar-2018 | 16:00 | 2.8 | NE |
| | 8-Mar-2018 | 17:00 | 4.6 | NE |
| | 8-Mar-2018 | 18:00 | 4.6 | N |
| | 8-Mar-2018 | 19:00 | 4.5 | N |
| | 8-Mar-2018 | 20:00 | 4 | N |

| II. N | Mean Wind | Speed and Wind D | irection | |
|-------|-----------|------------------|----------|-----|
| 8-M | ar-2018 | 21:00 | 3.8 | Ν |
| 8-M | ar-2018 | 22:00 | 4.5 | SSW |
| 8-M | ar-2018 | 23:00 | 4 | SW |
| 9-M | ar-2018 | 00:00 | 4 | SW |
| 9-M | ar-2018 | 01:00 | 3.7 | SW |
| 9-M | ar-2018 | 02:00 | 4 | SW |
| 9-M | ar-2018 | 03:00 | 4.2 | SW |
| 9-M | ar-2018 | 04:00 | 4.2 | S |
| 9-M | ar-2018 | 05:00 | 3.4 | WSW |
| 9-M | ar-2018 | 06:00 | 3.4 | SW |
| 9-M | ar-2018 | 07:00 | 3.9 | SW |
| 9-M | ar-2018 | 08:00 | 3.7 | SW |
| 9-M | ar-2018 | 09:00 | 3.7 | SSW |
| 9-M | ar-2018 | 10:00 | 4.1 | SW |
| 9-M | ar-2018 | 11:00 | 3.9 | WNW |
| 9-M | ar-2018 | 12:00 | 3.1 | SSW |
| 9-M | ar-2018 | 13:00 | 3 | SSW |
| 9-M | ar-2018 | 14:00 | 2.1 | SSW |
| 9-M | ar-2018 | 15:00 | 3 | W |
| 9-M | ar-2018 | 16:00 | 3.1 | ENE |
| 9-M | ar-2018 | 17:00 | 3.4 | NE |
| 9-M | ar-2018 | 18:00 | 2.1 | SSW |
| 9-M | ar-2018 | 19:00 | 1 | WNW |
| 9-M | ar-2018 | 20:00 | 1.1 | WNW |
| 9-M | ar-2018 | 21:00 | 1.1 | WNW |
| 9-M | ar-2018 | 22:00 | 1.2 | SW |
| 9-M | ar-2018 | 23:00 | 1.2 | SSW |
| 10-N | lar-2018 | 00:00 | 1.1 | WNW |
| 10-N | lar-2018 | 01:00 | 1.2 | WSW |
| 10-N | lar-2018 | 02:00 | 1.1 | SW |
| 10-N | 1ar-2018 | 03:00 | 1.3 | SW |
| 10-N | 1ar-2018 | 04:00 | 1.3 | SW |
| 10-N | lar-2018 | 05:00 | 1.1 | SW |
| 10-N | lar-2018 | 06:00 | 1 | SW |
| 10-N | lar-2018 | 07:00 | 1 | SSE |
| 10-N | lar-2018 | 08:00 | 1.2 | SSE |
| 10-N | lar-2018 | 09:00 | 1.6 | SSE |
| 10-N | lar-2018 | 10:00 | 2.7 | SW |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|-------------|------------------|----------|-----|
| 1 | 10-Mar-2018 | 11:00 | 3 | SW |
| 1 | 10-Mar-2018 | 12:00 | 3.5 | S |
| 1 | 10-Mar-2018 | 13:00 | 3.2 | SE |
| 1 | 10-Mar-2018 | 14:00 | 2.8 | WSW |
| 1 | 10-Mar-2018 | 15:00 | 2.3 | E |
| 1 | 10-Mar-2018 | 16:00 | 2.3 | NE |
| 1 | 10-Mar-2018 | 17:00 | 2.4 | NE |
| 1 | 10-Mar-2018 | 18:00 | 1.5 | NE |
| 1 | 10-Mar-2018 | 19:00 | 1.2 | SW |
| 1 | 10-Mar-2018 | 20:00 | 1.3 | W |
| 1 | 10-Mar-2018 | 21:00 | 1.3 | SW |
| 1 | 10-Mar-2018 | 22:00 | 2.2 | E |
| 1 | 10-Mar-2018 | 23:00 | 2 | E |
| 1 | 11-Mar-2018 | 00:00 | 1.6 | SSE |
| 1 | 11-Mar-2018 | 01:00 | 1.3 | E |
| 1 | 11-Mar-2018 | 02:00 | 1.1 | N |
| 1 | 11-Mar-2018 | 03:00 | 1 | SSW |
| 1 | 11-Mar-2018 | 04:00 | 1 | WNW |
| 1 | 11-Mar-2018 | 05:00 | 0.6 | SW |
| 1 | 11-Mar-2018 | 06:00 | 0.7 | SW |
| 1 | 11-Mar-2018 | 07:00 | 0.6 | SW |
| 1 | 11-Mar-2018 | 08:00 | 0.9 | SW |
| 1 | 11-Mar-2018 | 09:00 | 1.2 | W |
| 1 | 11-Mar-2018 | 10:00 | 2 | SW |
| 1 | 11-Mar-2018 | 11:00 | 2.4 | S |
| 1 | 11-Mar-2018 | 12:00 | 2.1 | SW |
| 1 | 11-Mar-2018 | 13:00 | 2 | S |
| 1 | 11-Mar-2018 | 14:00 | 1.6 | SW |
| 1 | 11-Mar-2018 | 15:00 | 2.3 | NW |
| 1 | 11-Mar-2018 | 16:00 | 2.2 | ENE |
| 1 | 11-Mar-2018 | 17:00 | 1.3 | SSW |
| 1 | 11-Mar-2018 | 18:00 | 0.7 | S |
| 1 | 11-Mar-2018 | 19:00 | 0.7 | SSE |
| 1 | 11-Mar-2018 | 20:00 | 1.1 | WNW |
| 1 | 11-Mar-2018 | 21:00 | 1.1 | WSW |
| 1 | 11-Mar-2018 | 22:00 | 1.2 | ENE |
| 1 | 11-Mar-2018 | 23:00 | 1.6 | E |
| 1 | 12-Mar-2018 | 00:00 | 1.9 | E |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|-------------|------------------|----------|-----|
| | 12-Mar-2018 | 01:00 | 1.2 | SW |
| | 12-Mar-2018 | 02:00 | 0.8 | SSW |
| | 12-Mar-2018 | 03:00 | 0.7 | SW |
| | 12-Mar-2018 | 04:00 | 0.7 | SSW |
| | 12-Mar-2018 | 05:00 | 0.8 | SW |
| | 12-Mar-2018 | 06:00 | 0.8 | SSW |
| | 12-Mar-2018 | 07:00 | 1.1 | SE |
| | 12-Mar-2018 | 08:00 | 0.8 | SW |
| | 12-Mar-2018 | 09:00 | 1.8 | Ν |
| | 12-Mar-2018 | 10:00 | 1.9 | Ν |
| | 12-Mar-2018 | 11:00 | 2.2 | ESE |
| | 12-Mar-2018 | 12:00 | 2.1 | NE |
| | 12-Mar-2018 | 13:00 | 1.9 | SW |
| | 12-Mar-2018 | 14:00 | 1.8 | SSW |
| | 12-Mar-2018 | 15:00 | 1.8 | SSW |
| | 12-Mar-2018 | 16:00 | 2.2 | SW |
| | 12-Mar-2018 | 17:00 | 1.4 | SE |
| | 12-Mar-2018 | 18:00 | 1.3 | S |
| | 12-Mar-2018 | 19:00 | 1.8 | SSE |
| | 12-Mar-2018 | 20:00 | 2 | S |
| | 12-Mar-2018 | 21:00 | 2.2 | SSW |
| | 12-Mar-2018 | 22:00 | 2.4 | SSW |
| | 12-Mar-2018 | 23:00 | 1 | SSW |
| | 13-Mar-2018 | 00:00 | 1 | SW |
| | 13-Mar-2018 | 01:00 | 0.8 | SSW |
| | 13-Mar-2018 | 02:00 | 0.9 | S |
| | 13-Mar-2018 | 03:00 | 0.7 | SSW |
| | 13-Mar-2018 | 04:00 | 0.9 | SSW |
| | 13-Mar-2018 | 05:00 | 0.9 | SSW |
| | 13-Mar-2018 | 06:00 | 0.8 | S |
| | 13-Mar-2018 | 07:00 | 1 | SSW |
| | 13-Mar-2018 | 08:00 | 0.9 | SSW |
| | 13-Mar-2018 | 09:00 | 1.2 | SW |
| | 13-Mar-2018 | 10:00 | 1.5 | SW |
| | 13-Mar-2018 | 11:00 | 2.4 | SW |
| | 13-Mar-2018 | 12:00 | 2 | SW |
| | 13-Mar-2018 | 13:00 | 2.4 | SSW |
| | 13-Mar-2018 | 14:00 | 1.7 | SW |

| II. Mean Win | d Speed and Wind D | irection | |
|--------------|--------------------|----------|-----|
| 13-Mar-2018 | 15:00 | 2.2 | ENE |
| 13-Mar-2018 | 16:00 | 2.5 | SW |
| 13-Mar-2018 | 17:00 | 2.5 | SW |
| 13-Mar-2018 | 18:00 | 3.1 | WSW |
| 13-Mar-2018 | 19:00 | 2.6 | WSW |
| 13-Mar-2018 | 20:00 | 2.7 | SSE |
| 13-Mar-2018 | 21:00 | 1.6 | SE |
| 13-Mar-2018 | 22:00 | 1.9 | SSE |
| 13-Mar-2018 | 23:00 | 2.7 | SSW |
| 14-Mar-2018 | 00:00 | 2.9 | S |
| 14-Mar-2018 | 01:00 | 2.9 | W |
| 14-Mar-2018 | 02:00 | 3 | SW |
| 14-Mar-2018 | 03:00 | 3.8 | WSW |
| 14-Mar-2018 | 04:00 | 3 | ENE |
| 14-Mar-2018 | 05:00 | 2.7 | NNE |
| 14-Mar-2018 | 06:00 | 2.4 | SE |
| 14-Mar-2018 | 07:00 | 3.8 | SE |
| 14-Mar-2018 | 08:00 | 3.1 | ESE |
| 14-Mar-2018 | 09:00 | 3.2 | S |
| 14-Mar-2018 | 10:00 | 4.3 | SW |
| 14-Mar-2018 | 11:00 | 3.4 | SW |
| 14-Mar-2018 | 12:00 | 2.8 | SW |
| 14-Mar-2018 | 13:00 | 2.8 | SW |
| 14-Mar-2018 | 14:00 | 4 | SW |
| 14-Mar-2018 | 15:00 | 3.6 | SW |
| 14-Mar-2018 | 16:00 | 4 | SSW |
| 14-Mar-2018 | 17:00 | 3.9 | SSW |
| 14-Mar-2018 | 18:00 | 2.6 | S |
| 14-Mar-2018 | 19:00 | 1.8 | S |
| 14-Mar-2018 | 20:00 | 1.8 | NW |
| 14-Mar-2018 | 21:00 | 1.1 | WSW |
| 14-Mar-2018 | 22:00 | 1.1 | SW |
| 14-Mar-2018 | 23:00 | 1.9 | SW |
| 15-Mar-2018 | 00:00 | 1.8 | SSW |
| 15-Mar-2018 | 01:00 | 2.7 | SSW |
| 15-Mar-2018 | 02:00 | 2.6 | SSE |
| 15-Mar-2018 | 03:00 | 3.2 | SE |
| 15-Mar-2018 | 04:00 | 2.8 | SSE |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|-------------|------------------|----------|-----|
| | 15-Mar-2018 | 05:00 | 3.2 | SSE |
| | 15-Mar-2018 | 06:00 | 3.2 | SW |
| | 15-Mar-2018 | 07:00 | 2.9 | SW |
| | 15-Mar-2018 | 08:00 | 2.9 | SW |
| | 15-Mar-2018 | 09:00 | 3.3 | WSW |
| | 15-Mar-2018 | 10:00 | 4.1 | WSW |
| | 15-Mar-2018 | 11:00 | 3.1 | SW |
| | 15-Mar-2018 | 12:00 | 3.1 | SW |
| | 15-Mar-2018 | 13:00 | 4 | SW |
| | 15-Mar-2018 | 14:00 | 3.3 | SW |
| | 15-Mar-2018 | 15:00 | 3.3 | SW |
| | 15-Mar-2018 | 16:00 | 3.3 | SSE |
| | 15-Mar-2018 | 17:00 | 2 | S |
| | 15-Mar-2018 | 18:00 | 3.2 | S |
| | 15-Mar-2018 | 19:00 | 2.3 | SW |
| | 15-Mar-2018 | 20:00 | 2.3 | SW |
| | 15-Mar-2018 | 21:00 | 2 | WSW |
| | 15-Mar-2018 | 22:00 | 2.3 | WSW |
| | 15-Mar-2018 | 23:00 | 2 | WSW |
| | 16-Mar-2018 | 00:00 | 2.8 | SSE |
| | 16-Mar-2018 | 01:00 | 3.1 | NNE |
| | 16-Mar-2018 | 02:00 | 3.2 | SSW |
| | 16-Mar-2018 | 03:00 | 3.6 | SW |
| | 16-Mar-2018 | 04:00 | 3.6 | SW |
| | 16-Mar-2018 | 05:00 | 2.9 | SW |
| | 16-Mar-2018 | 06:00 | 2.1 | S |
| | 16-Mar-2018 | 07:00 | 2.1 | SSW |
| | 16-Mar-2018 | 08:00 | 2.2 | SW |
| | 16-Mar-2018 | 09:00 | 3.1 | SSW |
| | 16-Mar-2018 | 10:00 | 3.4 | SW |
| | 16-Mar-2018 | 11:00 | 3.6 | SW |
| | 16-Mar-2018 | 12:00 | 4.1 | WSW |
| | 16-Mar-2018 | 13:00 | 4.5 | SW |
| | 16-Mar-2018 | 14:00 | 4 | SSE |
| | 16-Mar-2018 | 15:00 | 3 | WSW |
| | 16-Mar-2018 | 16:00 | 3.1 | S |
| | 16-Mar-2018 | 17:00 | 3.5 | SW |
| | 16-Mar-2018 | 18:00 | 2.2 | SW |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|-------------|------------------|----------|-----|
| | 16-Mar-2018 | 19:00 | 1.8 | SW |
| | 16-Mar-2018 | 20:00 | 1.3 | SW |
| | 16-Mar-2018 | 21:00 | 2.4 | WSW |
| | 16-Mar-2018 | 22:00 | 2.5 | Ν |
| | 16-Mar-2018 | 23:00 | 2.7 | NE |
| | 17-Mar-2018 | 00:00 | 2.3 | Ν |
| | 17-Mar-2018 | 01:00 | 2.2 | Ν |
| | 17-Mar-2018 | 02:00 | 1.7 | NNW |
| | 17-Mar-2018 | 03:00 | 2 | Ν |
| | 17-Mar-2018 | 04:00 | 1.6 | N |
| | 17-Mar-2018 | 05:00 | 1.8 | Ν |
| | 17-Mar-2018 | 06:00 | 1.2 | NNE |
| | 17-Mar-2018 | 07:00 | 1.9 | NE |
| | 17-Mar-2018 | 08:00 | 3 | NNW |
| | 17-Mar-2018 | 09:00 | 3.4 | Ν |
| | 17-Mar-2018 | 10:00 | 3.8 | ENE |
| | 17-Mar-2018 | 11:00 | 4.2 | ENE |
| | 17-Mar-2018 | 12:00 | 4.4 | NE |
| | 17-Mar-2018 | 13:00 | 4.4 | E |
| | 17-Mar-2018 | 14:00 | 4.2 | NE |
| | 17-Mar-2018 | 15:00 | 4.1 | NE |
| | 17-Mar-2018 | 16:00 | 3.7 | NNE |
| | 17-Mar-2018 | 17:00 | 3.6 | ESE |
| | 17-Mar-2018 | 18:00 | 3.1 | E |
| | 17-Mar-2018 | 19:00 | 2.4 | ENE |
| | 17-Mar-2018 | 20:00 | 2.3 | ENE |
| | 17-Mar-2018 | 21:00 | 1.6 | ENE |
| | 17-Mar-2018 | 22:00 | 1.9 | NW |
| | 17-Mar-2018 | 23:00 | 1.7 | ENE |
| | 18-Mar-2018 | 00:00 | 1.3 | NE |
| | 18-Mar-2018 | 01:00 | 1.6 | N |
| | 18-Mar-2018 | 02:00 | 2.3 | E |
| | 18-Mar-2018 | 03:00 | 3.5 | E |
| | 18-Mar-2018 | 04:00 | 3.4 | ENE |
| | 18-Mar-2018 | 05:00 | 4 | NNE |
| | 18-Mar-2018 | 06:00 | 3.7 | ENE |
| | 18-Mar-2018 | 07:00 | 2.4 | ENE |
| | 18-Mar-2018 | 08:00 | 3.3 | NE |

| II. | Mean Wind | Speed and Wind D | irection | |
|-----|-------------|------------------|----------|-----|
| | 18-Mar-2018 | 09:00 | 4 | NE |
| | 18-Mar-2018 | 10:00 | 4.7 | NE |
| | 18-Mar-2018 | 11:00 | 3.4 | ENE |
| | 18-Mar-2018 | 12:00 | 4.6 | NE |
| | 18-Mar-2018 | 13:00 | 4.4 | NE |
| | 18-Mar-2018 | 14:00 | 4.4 | NNW |
| | 18-Mar-2018 | 15:00 | 4.5 | N |
| | 18-Mar-2018 | 16:00 | 4.7 | WNW |
| | 18-Mar-2018 | 17:00 | 3.9 | NE |
| | 18-Mar-2018 | 18:00 | 4 | NE |
| | 18-Mar-2018 | 19:00 | 3.3 | NNE |
| | 18-Mar-2018 | 20:00 | 4.2 | NNW |
| | 18-Mar-2018 | 21:00 | 3.5 | NE |
| | 18-Mar-2018 | 22:00 | 2.2 | NE |
| | 18-Mar-2018 | 23:00 | 2.5 | NNW |
| | 19-Mar-2018 | 00:00 | 3.7 | NNW |
| | 19-Mar-2018 | 01:00 | 4.3 | N |
| | 19-Mar-2018 | 02:00 | 3.3 | NW |
| | 19-Mar-2018 | 03:00 | 3.5 | NW |
| | 19-Mar-2018 | 04:00 | 2.5 | NW |
| | 19-Mar-2018 | 05:00 | 2 | WSW |
| | 19-Mar-2018 | 06:00 | 1.8 | NE |
| | 19-Mar-2018 | 07:00 | 2.3 | NE |
| | 19-Mar-2018 | 08:00 | 3.8 | NE |
| | 19-Mar-2018 | 09:00 | 4.2 | NE |
| | 19-Mar-2018 | 10:00 | 4.6 | NE |
| | 19-Mar-2018 | 11:00 | 2.7 | NE |
| | 19-Mar-2018 | 12:00 | 2.6 | NE |
| | 19-Mar-2018 | 13:00 | 4.4 | NE |
| | 19-Mar-2018 | 14:00 | 4.4 | NE |
| | 19-Mar-2018 | 15:00 | 4 | NE |
| | 19-Mar-2018 | 16:00 | 3 | NE |
| | 19-Mar-2018 | 17:00 | 2.9 | NE |
| | 19-Mar-2018 | 18:00 | 2.1 | NNE |
| | 19-Mar-2018 | 19:00 | 1.5 | NE |
| | 19-Mar-2018 | 20:00 | 1.1 | NW |
| | 19-Mar-2018 | 21:00 | 1.5 | W |
| | 19-Mar-2018 | 22:00 | 2.7 | NNW |

| II. Mean Wind | Speed and Wind D | irection | |
|---------------|------------------|----------|-----|
| 19-Mar-2018 | 23:00 | 2.3 | NW |
| 20-Mar-2018 | 00:00 | 2.6 | NE |
| 20-Mar-2018 | 01:00 | 1.8 | NNE |
| 20-Mar-2018 | 02:00 | 1.5 | NW |
| 20-Mar-2018 | 03:00 | 2.2 | NNE |
| 20-Mar-2018 | 04:00 | 2.4 | NE |
| 20-Mar-2018 | 05:00 | 3.2 | NW |
| 20-Mar-2018 | 06:00 | 2.4 | NW |
| 20-Mar-2018 | 07:00 | 2.8 | NW |
| 20-Mar-2018 | 08:00 | 3.7 | NW |
| 20-Mar-2018 | 09:00 | 4 | WNW |
| 20-Mar-2018 | 10:00 | 3.4 | ENE |
| 20-Mar-2018 | 11:00 | 3.2 | ENE |
| 20-Mar-2018 | 12:00 | 2.8 | E |
| 20-Mar-2018 | 13:00 | 4.2 | NE |
| 20-Mar-2018 | 14:00 | 4.5 | NE |
| 20-Mar-2018 | 15:00 | 4 | NE |
| 20-Mar-2018 | 16:00 | 4.1 | NNE |
| 20-Mar-2018 | 17:00 | 4 | NNE |
| 20-Mar-2018 | 18:00 | 3.4 | Ν |
| 20-Mar-2018 | 19:00 | 2.4 | NNW |
| 20-Mar-2018 | 20:00 | 1.6 | NE |
| 20-Mar-2018 | 21:00 | 2.4 | NNE |
| 20-Mar-2018 | 22:00 | 3.8 | NNE |
| 20-Mar-2018 | 23:00 | 3.7 | NE |
| 21-Mar-2018 | 00:00 | 3.3 | NE |
| 21-Mar-2018 | 01:00 | 2.6 | NE |
| 21-Mar-2018 | 02:00 | 1.5 | NE |
| 21-Mar-2018 | 03:00 | 1.9 | NNE |
| 21-Mar-2018 | 04:00 | 2.4 | NNE |
| 21-Mar-2018 | 05:00 | 2.4 | NE |
| 21-Mar-2018 | 06:00 | 2.4 | NNE |
| 21-Mar-2018 | 07:00 | 3.1 | NE |
| 21-Mar-2018 | 08:00 | 3.6 | NNE |
| 21-Mar-2018 | 09:00 | 4.6 | NE |
| 21-Mar-2018 | 10:00 | 3.8 | NE |
| 21-Mar-2018 | 11:00 | 4.6 | NE |
| 21-Mar-2018 | 12:00 | 4.1 | NW |

| II. Mean | Wind Speed an | d Wind Direction | |
|-----------|---------------|------------------|-----|
| 21-Mar-20 | 18 13 | :00 4.5 | NE |
| 21-Mar-20 | 18 14 | :00 4.3 | NE |
| 21-Mar-20 | 18 15 | :00 3.5 | NE |
| 21-Mar-20 | 18 16 | :00 2.7 | NE |
| 21-Mar-20 | 18 17 | :00 3.1 | Ν |
| 21-Mar-20 | 18 18 | :00 2.2 | NE |
| 21-Mar-20 | 18 19 | :00 2 | NE |
| 21-Mar-20 | 18 20 | :00 2 | SW |
| 21-Mar-20 | 18 21 | :00 2.6 | SW |
| 21-Mar-20 | 18 22 | :00 2.8 | SSW |
| 21-Mar-20 | 18 23 | :00 2.3 | S |
| 22-Mar-20 | 18 00 | :00 2.4 | SSW |
| 22-Mar-20 | 18 01 | :00 3.3 | S |
| 22-Mar-20 | 18 02 | :00 3.4 | SSW |
| 22-Mar-20 | 18 03 | :00 3 | SW |
| 22-Mar-20 | 18 04 | :00 2.2 | S |
| 22-Mar-20 | 18 05 | :00 3.1 | SW |
| 22-Mar-20 | 18 06 | :00 2.9 | SW |
| 22-Mar-20 | 18 07 | :00 2.3 | NW |
| 22-Mar-20 | 18 08 | :00 2.9 | Ν |
| 22-Mar-20 | 18 09 | :00 4 | WSW |
| 22-Mar-20 | 18 10 | :00 3.8 | SW |
| 22-Mar-20 | 18 11 | :00 3.8 | SW |
| 22-Mar-20 | 18 12 | :00 4 | SW |
| 22-Mar-20 | 18 13 | :00 4.5 | SW |
| 22-Mar-20 | 18 14 | :00 3.4 | WSW |
| 22-Mar-20 | 18 15 | :00 3.2 | W |
| 22-Mar-20 | 18 16 | :00 2.9 | SSW |
| 22-Mar-20 | 18 17 | :00 2.3 | S |
| 22-Mar-20 | 18 18 | :00 1.5 | S |
| 22-Mar-20 | 18 19 | :00 0.9 | S |
| 22-Mar-20 | 18 20 | :00 1.1 | SW |
| 22-Mar-20 | 18 21 | :00 1 | SW |
| 22-Mar-20 | 18 22 | :00 0.9 | SW |
| 22-Mar-20 | 18 23 | :00 1 | S |
| 23-Mar-20 | 18 00 | :00 1 | S |
| 23-Mar-20 | 18 01 | :00 1 | S |
| 23-Mar-20 | 18 02 | :00 0.9 | SSW |

| II. Mea | n Wind | Speed and Wind D | irection | |
|----------|--------|------------------|----------|-----|
| 23-Mar-2 | 2018 | 03:00 | 0.9 | S |
| 23-Mar-2 | 2018 | 04:00 | 1 | SSW |
| 23-Mar-2 | 2018 | 05:00 | 1.6 | SW |
| 23-Mar-2 | 2018 | 06:00 | 1.9 | SSE |
| 23-Mar-2 | 2018 | 07:00 | 2.8 | SSE |
| 23-Mar-2 | 2018 | 08:00 | 2.7 | SW |
| 23-Mar-2 | 2018 | 09:00 | 3.9 | SSW |
| 23-Mar-2 | 2018 | 10:00 | 3.8 | SW |
| 23-Mar-2 | 2018 | 11:00 | 3.7 | S |
| 23-Mar-2 | 2018 | 12:00 | 2.9 | SW |
| 23-Mar-2 | 2018 | 13:00 | 3.9 | SSW |
| 23-Mar-2 | 2018 | 14:00 | 3.8 | SW |
| 23-Mar-2 | 2018 | 15:00 | 3 | WSW |
| 23-Mar-2 | 2018 | 16:00 | 2.4 | WSW |
| 23-Mar-2 | 2018 | 17:00 | 1.7 | WSW |
| 23-Mar-2 | 2018 | 18:00 | 1.2 | SSE |
| 23-Mar-2 | 2018 | 19:00 | 1.1 | SE |
| 23-Mar-2 | 2018 | 20:00 | 0.9 | SSW |
| 23-Mar-2 | 2018 | 21:00 | 1 | SW |
| 23-Mar-2 | 2018 | 22:00 | 1.2 | SW |
| 23-Mar-2 | 2018 | 23:00 | 1.3 | SW |
| 24-Mar-2 | 2018 | 00:00 | 1.3 | WSW |
| 24-Mar-2 | 2018 | 01:00 | 1.1 | SSW |
| 24-Mar-2 | 2018 | 02:00 | 1.1 | S |
| 24-Mar-2 | 2018 | 03:00 | 1.2 | SSE |
| 24-Mar-2 | 2018 | 04:00 | 1.2 | SW |
| 24-Mar-2 | 2018 | 05:00 | 1.3 | SW |
| 24-Mar-2 | 2018 | 06:00 | 1.2 | SW |
| 24-Mar-2 | 2018 | 07:00 | 1.2 | SW |
| 24-Mar-2 | 2018 | 08:00 | 3.2 | SW |
| 24-Mar-2 | 2018 | 09:00 | 4.4 | SSW |
| 24-Mar-2 | 2018 | 10:00 | 3.1 | S |
| 24-Mar-2 | 2018 | 11:00 | 3.1 | S |
| 24-Mar-2 | 2018 | 12:00 | 4.6 | S |
| 24-Mar-2 | 2018 | 13:00 | 4.1 | S |
| 24-Mar-2 | 2018 | 14:00 | 4.4 | SE |
| 24-Mar-2 | 2018 | 15:00 | 4.1 | SSE |
| 24-Mar-2 | 2018 | 16:00 | 3.7 | SSW |

II. Mean Wind Speed and Wind Direction

| II. Mea | an Wind | Speed and Wind D | irection | |
|---------|---------|------------------|----------|-----|
| 24-Mar- | 2018 | 17:00 | 2.4 | S |
| 24-Mar- | 2018 | 18:00 | 2.1 | SSW |
| 24-Mar- | 2018 | 19:00 | 1.3 | SW |
| 24-Mar- | 2018 | 20:00 | 1 | SE |
| 24-Mar- | 2018 | 21:00 | 1 | SE |
| 24-Mar- | 2018 | 22:00 | 1.1 | WSW |
| 24-Mar- | 2018 | 23:00 | 1.5 | W |
| 25-Mar- | 2018 | 00:00 | 1.1 | SE |
| 25-Mar- | 2018 | 01:00 | 1.1 | NNE |
| 25-Mar- | 2018 | 02:00 | 1.2 | SW |
| 25-Mar- | 2018 | 03:00 | 1 | SW |
| 25-Mar- | 2018 | 04:00 | 1.1 | SW |
| 25-Mar- | 2018 | 05:00 | 1.1 | SW |
| 25-Mar- | 2018 | 06:00 | 1 | SW |
| 25-Mar- | 2018 | 07:00 | 1 | SW |
| 25-Mar- | 2018 | 08:00 | 1.4 | SW |
| 25-Mar- | 2018 | 09:00 | 1.9 | S |
| 25-Mar- | 2018 | 10:00 | 3.9 | SSE |
| 25-Mar- | 2018 | 11:00 | 4.3 | SW |
| 25-Mar- | 2018 | 12:00 | 4.2 | SW |
| 25-Mar- | 2018 | 13:00 | 3.2 | WSW |
| 25-Mar- | 2018 | 14:00 | 3.7 | SW |
| 25-Mar- | 2018 | 15:00 | 3.2 | NW |
| 25-Mar- | 2018 | 16:00 | 3.8 | NNW |
| 25-Mar- | 2018 | 17:00 | 3 | Ν |
| 25-Mar- | 2018 | 18:00 | 3 | SW |
| 25-Mar- | 2018 | 19:00 | 2.2 | SW |
| 25-Mar- | 2018 | 20:00 | 1.3 | SSE |
| 25-Mar- | 2018 | 21:00 | 0.6 | S |
| 25-Mar- | 2018 | 22:00 | 0.6 | SW |
| 25-Mar- | 2018 | 23:00 | 0.6 | SW |
| 26-Mar- | 2018 | 00:00 | 2.6 | NW |
| 26-Mar- | 2018 | 01:00 | 3.1 | SSE |
| 26-Mar- | 2018 | 02:00 | 3 | S |
| 26-Mar- | 2018 | 03:00 | 2.5 | S |
| 26-Mar- | 2018 | 04:00 | 2 | SW |
| 26-Mar- | 2018 | 05:00 | 2.3 | SW |
| 26-Mar- | 2018 | 06:00 | 2.7 | WSW |

| II. Mean | Wind Speed and | Wind Direction | |
|-----------|----------------|----------------|-----|
| 26-Mar-20 | 18 07:00 |) 2.5 | NW |
| 26-Mar-20 | 18 08:00 | 2.8 | SW |
| 26-Mar-20 | 18 09:00 |) 3 | SW |
| 26-Mar-20 | 18 10:00 | 3.1 | SW |
| 26-Mar-20 | 18 11:00 | 2.8 | SW |
| 26-Mar-20 | 18 12:00 | 3.7 | WSW |
| 26-Mar-20 | 18 13:00 | 3.8 | SW |
| 26-Mar-20 | 18 14:00 |) 4.5 | S |
| 26-Mar-20 | 18 15:00 |) 4.5 | SSE |
| 26-Mar-20 | 18 16:00 |) 4.2 | WSW |
| 26-Mar-20 | 18 17:00 |) 4.2 | SW |
| 26-Mar-20 | 18 18:00 | 2.9 | SW |
| 26-Mar-20 | 18 19:00 |) 2.4 | SSW |
| 26-Mar-20 | 18 20:00 |) 2.2 | SSW |
| 26-Mar-20 | 18 21:00 | 0 1.6 | WSW |
| 26-Mar-20 | 18 22:00 |) 1.5 | SSW |
| 26-Mar-20 | 18 23:00 | 0.7 | SSW |
| 27-Mar-20 | 18 00:00 | 0.7 | SSW |
| 27-Mar-20 | 18 01:00 | 0.6 | SW |
| 27-Mar-20 | 18 02:00 | 0.6 | SSW |
| 27-Mar-20 | 18 03:00 | 0.6 | SSW |
| 27-Mar-20 | 18 04:00 | 0.6 | WSW |
| 27-Mar-20 | 18 05:00 | 0.6 | SW |
| 27-Mar-20 | 18 06:00 | 0.6 | SW |
| 27-Mar-20 | 18 07:00 | 0.6 | WSW |
| 27-Mar-20 | 18 08:00 |) 1.2 | WSW |
| 27-Mar-20 | 18 09:00 | 2.6 | WSW |
| 27-Mar-20 | 18 10:00 | 3.3 | WSW |
| 27-Mar-20 | 18 11:00 | 3.5 | WSW |
| 27-Mar-20 | 18 12:00 | 3.1 | SW |
| 27-Mar-20 | 18 13:00 |) 2.7 | S |
| 27-Mar-20 | 18 14:00 | 2.7 | SW |
| 27-Mar-20 | 18 15:00 | 3.5 | SW |
| 27-Mar-20 | 18 16:00 |) 3 | WSW |
| 27-Mar-20 | 18 17:00 |) 2.1 | SW |
| 27-Mar-20 | 18 18:00 |) 1.4 | SW |
| 27-Mar-20 | 18 19:00 |) 1.1 | SW |
| 27-Mar-20 | 18 20:00 |) 1 | ENE |

| II. Mean Wind | Speed and Wind D | irection | |
|---------------|------------------|----------|-----|
| 27-Mar-2018 | 21:00 | 1 | ENE |
| 27-Mar-2018 | 22:00 | 0.7 | SW |
| 27-Mar-2018 | 23:00 | 0.9 | SW |
| 28-Mar-2018 | 00:00 | 0.9 | ESE |
| 28-Mar-2018 | 01:00 | 1.1 | SW |
| 28-Mar-2018 | 02:00 | 1.3 | NE |
| 28-Mar-2018 | 03:00 | 1 | SW |
| 28-Mar-2018 | 04:00 | 0.9 | SW |
| 28-Mar-2018 | 05:00 | 0.8 | SW |
| 28-Mar-2018 | 06:00 | 0.6 | W |
| 28-Mar-2018 | 07:00 | 0.9 | SW |
| 28-Mar-2018 | 08:00 | 0.7 | WSW |
| 28-Mar-2018 | 09:00 | 2.2 | W |
| 28-Mar-2018 | 10:00 | 3.4 | WSW |
| 28-Mar-2018 | 11:00 | 4.3 | WSW |
| 28-Mar-2018 | 12:00 | 4 | SW |
| 28-Mar-2018 | 13:00 | 3.7 | E |
| 28-Mar-2018 | 14:00 | 3.3 | NE |
| 28-Mar-2018 | 15:00 | 3.9 | NE |
| 28-Mar-2018 | 16:00 | 3.8 | NE |
| 28-Mar-2018 | 17:00 | 3.8 | NNE |
| 28-Mar-2018 | 18:00 | 3.1 | SSW |
| 28-Mar-2018 | 19:00 | 2.8 | SSW |
| 28-Mar-2018 | 20:00 | 3.5 | WSW |
| 28-Mar-2018 | 21:00 | 3.5 | WSW |
| 28-Mar-2018 | 22:00 | 3.5 | WSW |
| 28-Mar-2018 | 23:00 | 3.6 | SW |
| 29-Mar-2018 | 00:00 | 3.9 | SW |
| 29-Mar-2018 | 01:00 | 3.9 | SW |
| 29-Mar-2018 | 02:00 | 3.9 | SW |
| 29-Mar-2018 | 03:00 | 3.8 | WSW |
| 29-Mar-2018 | 04:00 | 4.5 | SW |
| 29-Mar-2018 | 05:00 | 4.3 | SW |
| 29-Mar-2018 | 06:00 | 3.4 | WSW |
| 29-Mar-2018 | 07:00 | 3.3 | W |
| 29-Mar-2018 | 08:00 | 3.9 | W |
| 29-Mar-2018 | 09:00 | 4.3 | SW |
| 29-Mar-2018 | 10:00 | 3.4 | SW |

| II. Mean Wind | Speed and Wind D | irection | |
|---------------|------------------|----------|-----|
| 29-Mar-2018 | 11:00 | 3.3 | SW |
| 29-Mar-2018 | 12:00 | 3.8 | NE |
| 29-Mar-2018 | 13:00 | 3.9 | ENE |
| 29-Mar-2018 | 14:00 | 4.1 | W |
| 29-Mar-2018 | 15:00 | 3.8 | NE |
| 29-Mar-2018 | 16:00 | 4.3 | Ν |
| 29-Mar-2018 | 17:00 | 3.7 | S |
| 29-Mar-2018 | 18:00 | 3.4 | NE |
| 29-Mar-2018 | 19:00 | 3 | NE |
| 29-Mar-2018 | 20:00 | 3.5 | W |
| 29-Mar-2018 | 21:00 | 3.2 | WSW |
| 29-Mar-2018 | 22:00 | 2.6 | W |
| 29-Mar-2018 | 23:00 | 2.8 | W |
| 30-Mar-2018 | 00:00 | 3.3 | W |
| 30-Mar-2018 | 01:00 | 2.9 | W |
| 30-Mar-2018 | 02:00 | 3.1 | WSW |
| 30-Mar-2018 | 03:00 | 3.3 | WSW |
| 30-Mar-2018 | 04:00 | 2.6 | WNW |
| 30-Mar-2018 | 05:00 | 1.8 | SSW |
| 30-Mar-2018 | 06:00 | 1.5 | W |
| 30-Mar-2018 | 07:00 | 1.2 | SW |
| 30-Mar-2018 | 08:00 | 1.5 | SW |
| 30-Mar-2018 | 09:00 | 3.3 | SW |
| 30-Mar-2018 | 10:00 | 4 | SW |
| 30-Mar-2018 | 11:00 | 3.4 | SW |
| 30-Mar-2018 | 12:00 | 3.8 | SW |
| 30-Mar-2018 | 13:00 | 4.1 | Ν |
| 30-Mar-2018 | 14:00 | 3.4 | ENE |
| 30-Mar-2018 | 15:00 | 3.2 | WSW |
| 30-Mar-2018 | 16:00 | 2.7 | WSW |
| 30-Mar-2018 | 17:00 | 1.8 | SW |
| 30-Mar-2018 | 18:00 | 1.8 | SW |
| 30-Mar-2018 | 19:00 | 1.7 | SW |
| 30-Mar-2018 | 20:00 | 1.6 | SW |
| 30-Mar-2018 | 21:00 | 1.5 | SW |
| 30-Mar-2018 | 22:00 | 1.9 | SW |
| 30-Mar-2018 | 23:00 | 1.3 | SW |
| 31-Mar-2018 | 00:00 | 1.9 | SW |

| II. Mean Wind | l Speed and Wind D | irection | |
|---------------|--------------------|----------|-----|
| 31-Mar-2018 | 01:00 | 2 | WNW |
| 31-Mar-2018 | 02:00 | 1.8 | WNW |
| 31-Mar-2018 | 03:00 | 1.3 | WNW |
| 31-Mar-2018 | 04:00 | 1 | WNW |
| 31-Mar-2018 | 05:00 | 1.1 | W |
| 31-Mar-2018 | 06:00 | 1 | W |
| 31-Mar-2018 | 07:00 | 0.9 | WNW |
| 31-Mar-2018 | 08:00 | 0.8 | WNW |
| 31-Mar-2018 | 09:00 | 1 | W |
| 31-Mar-2018 | 10:00 | 1.3 | W |
| 31-Mar-2018 | 11:00 | 1.3 | W |
| 31-Mar-2018 | 12:00 | 1.3 | W |
| 31-Mar-2018 | 13:00 | 1.6 | W |
| 31-Mar-2018 | 14:00 | 1.3 | WNW |
| 31-Mar-2018 | 15:00 | 1.4 | W |
| 31-Mar-2018 | 16:00 | 1.2 | WNW |
| 31-Mar-2018 | 17:00 | 1.3 | WNW |
| 31-Mar-2018 | 18:00 | 1.9 | WNW |
| 31-Mar-2018 | 19:00 | 1.8 | WNW |
| 31-Mar-2018 | 20:00 | 2 | WNW |
| 31-Mar-2018 | 21:00 | 2.2 | W |
| 31-Mar-2018 | 22:00 | 2.3 | WNW |
| 31-Mar-2018 | 23:00 | 2 | WNW |

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for March 2018

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|-----------------------------------|---|---------------------------------------|---|---|---|---------------------------|
| | - | - | | 1-Mar | 2-Mar | 3-Mar |
| | | | | | 1 hr TSP X3 [AM2] Noise [M4] | 24hr TSP AM2(A) |
| 4-Mar | 5-Mar | 6-Mar | 7-Mar | 8-Mar | 9-Mar | 10-Mar |
| | | | 1 hr TSP X3 [AM2] Noise [M4] 24hr TSP AM2(A) | | Noise [M3, M5(C)] | 24hr TSP AM2(A) |
| 11-Mar | 12-Mar | 13-Mar | 14-Mar | 15-Mar | 16-Mar | 17-Mar |
| | Noise [M3, M5(C)] | 1 hr TSP X3 [AM2] Noise [M4] | | | 24hr TSP AM2(A) | |
| 18-Mar | 19-Mar | 20-Mar | 21-Mar | 22-Mar | 23-Mar | 24-Mar |
| | 1 hr TSP X3 [AM2] Noise [M4] | | | Noise [M3, M5(C)] 24hr TSP AM2(A) | | 1 hr TSP X3 [AM2] |
| 25-Mar | 26-Mar | 27-Mar | 28-Mar | 29-Mar | 30-Mar | 31-Mar |
| The schedule way by shares data a | | | 1 hr TSP X3 [AM2] Noise [M4] 24hr TSP AM2(A) | Noise [M3, M5(C)] | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

Noise Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3 - Cognitio College M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for April 2018

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|---|---|-----------------------------|---|---------------------------------------|--|
| 1-Apr | 2-Apr | 3-Apr | 4-Apr | 5-Apr | 6-Apr | 7-Apr |
| | | 1 hr TSP X3 [AM2] Noise [M4] 24hr TSP AM2(A) | Noise [M3, M5(C)] | | | |
| 8-Apr | 9-Apr | 10-Apr | 11-Apr | 12-Apr | 13-Apr | 14-Apr |
| | 1 hr TSP X3 [AM2] Noise [M4] 24hr TSP AM2(A) | Noise [M3, M5(C)] | | | | 1 hr TSP X3 [AM2] 24hr TSP AM2(A) |
| 15-Apr | 16-Apr | 17-Apr | 18-Apr | 19-Apr | 20-Apr | 21-Apr |
| | | | | Noise [M3, M5(C)] 24hr TSP AM2(A) | 1 hr TSP X3 [AM2] Noise [M4] | |
| 22-Apr | 23-Apr | 24-Apr | 25-Apr | 26-Apr | 27-Apr | 28-Apr |
| | | Noise [M3, M5(C)] | 24hr TSP AM2(A) | 1 hr TSP X3 [AM2] Noise [M4] | | |
| 29-Apr | 30-Apr | | | | | |
| | 24hr TSP AM2(A) | | | | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station


Noise Monitoring Station

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3 - Cognitio College M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

| Location AM2 | - Lee Kau | Yan Memo | orial School |
|--------------|-----------|----------|------------------------------------|
| Date | Time | Weather | Particulate Concentration (µg/m3) |
| 2-Mar-18 | 13:05 | Cloudy | 46.6 |
| 2-Mar-18 | 14:05 | Cloudy | 38.4 |
| 2-Mar-18 | 15:05 | Cloudy | 44.2 |
| 7-Mar-18 | 13:10 | Cloudy | 46.6 |
| 7-Mar-18 | 14:10 | Cloudy | 47.7 |
| 7-Mar-18 | 15:10 | Cloudy | 40.7 |
| 13-Mar-18 | 13:05 | Sunny | 43.1 |
| 13-Mar-18 | 14:05 | Sunny | 46.4 |
| 13-Mar-18 | 15:05 | Sunny | 50.8 |
| 19-Mar-18 | 13:05 | Cloudy | 16.6 |
| 19-Mar-18 | 14:05 | Cloudy | 18.8 |
| 19-Mar-18 | 15:05 | Cloudy | 19.9 |
| 24-Mar-18 | 13:05 | Sunny | 32.0 |
| 24-Mar-18 | 14:05 | Sunny | 30.9 |
| 24-Mar-18 | 15:05 | Sunny | 27.6 |
| 28-Mar-18 | 13:05 | Cloudy | 302.1 |
| 28-Mar-18 | 14:05 | Cloudy | 310.1 |
| 28-Mar-18 | 15:05 | Cloudy | 282.7 |
| | | Average | 80.3 |
| | | Maximum | 310.1 |
| | | Minimum | 16.6 |




APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

| Location AM2(A) - N | lg Wah Cath | nolic Secondary | School |
|---------------------|-------------|-----------------|--------|
|---------------------|-------------|-----------------|--------|

| Start Date | Weather | Air | Atmospheric | Filter W | eight (g) | Particulate | Elaps | e Time | Sampling | Flow Rate | e (m ³ /min.) | Av. flow | Total vol. | Conc. |
|------------|-----------|-----------|---------------------|----------|-----------|-------------|---------|--------|------------|-----------|--------------------------|-----------------------|-------------------|---------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial | Final | weight (g) | Initial | Final | Time(hrs.) | Initial | Final | (m ³ /min) | (m ³) | (µg/m³) |
| 3-Mar-18 | Cloudy | 293.9 | 761.3 | 3.3747 | 3.4274 | 0.0527 | 840.2 | 864.2 | 24.0 | 1.22 | 1.22 | 1.22 | 1759.3 | 30.0 |
| 7-Mar-18 | Cloudy | 291.2 | 766.0 | 2.8133 | 2.8727 | 0.0594 | 888.2 | 912.2 | 24.0 | 1.23 | 1.23 | 1.23 | 1772.9 | 33.5 |
| 10-Mar-18 | Cloudy | 291.6 | 769.1 | 2.8497 | 2.9647 | 0.1150 | 912.2 | 936.2 | 24.0 | 1.23 | 1.23 | 1.23 | 1775.3 | 64.8 |
| 16-Mar-18 | Cloudy | 297.0 | 763.6 | 2.8147 | 2.9865 | 0.1718 | 984.2 | 1008.2 | 24.0 | 1.22 | 1.22 | 1.22 | 1752.7 | 98.0 |
| 22-Mar-18 | Cloudy | 294.9 | 764.9 | 2.8281 | 2.9856 | 0.1575 | 1032.2 | 1056.2 | 24.0 | 1.22 | 1.22 | 1.22 | 1762.2 | 89.4 |
| 28-Mar-18 | Cloudy | 296.0 | 763.3 | 3.3697 | 3.5447 | 0.1750 | 1080.2 | 1104.2 | 24.0 | 1.22 | 1.22 | 1.22 | 1756.8 | 99.6 |
| | | | | | | | | | | | | | Min | 30.0 |
| | | | | | | | | | | | | | Max | 99.6 |




APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix G - Noise Monitoring Results

| Location M3 - | Location M3 - Cognitio College | | | | | | | | | | |
|---------------|--------------------------------|---------|---|---|------|------|---------------------------------|--|--|--|--|
| | | | | Unit: dB (A) (30-min) | | | | | | | |
| Date | Time | Weather | Mea | Measured Noise Level Background Noise Construct | | | | | | | |
| | | | L _{eq} L ₁₀ L ₉₀ L _{eq} L _{eq} | | | | | | | | |
| 9-Mar-18 | 13:00 | Cloudy | 76.4 | 77.9 | 72.9 | 76.1 | 64.6 | | | | |
| 12-Mar-18 | 13:00 | Sunny | 79.6 | 81.3 | 77.4 | 79.6 | 79.6 Measured \leq Background | | | | |
| 22-Mar-18 | 11:25 | Sunny | 79.2 | 80.5 | 77.2 | 78.8 | 68.6 | | | | |
| 29-Mar-18 | 13:00 | Cloudy | 78.5 | 80.9 | 76.9 | 78.2 | 66.7 | | | | |

| Date | Time | Weather | Mea | sured Noise | Level | Baseline Level | Construction Noise Level |
|-----------|-------|---------|-----------------|-----------------|-----------------|-----------------|-------------------------------|
| | | | L _{eq} | L ₁₀ | L ₉₀ | L _{eq} | L _{eq} |
| 2-Mar-18 | 13:40 | Cloudy | 75.7 | 77.0 | 74.1 | | 75.7 Measured \leq Baseline |
| 7-Mar-18 | 13:45 | Cloudy | 75.6 | 77.1 | 70.9 | 1 [| 75.6 Measured \leq Baseline |
| 13-Mar-18 | 13:45 | Sunny | 75.9 | 77.2 | 72.3 | 76.7 | 75.9 Measured \leq Baseline |
| 19-Mar-18 | 13:15 | Cloudy | 76.1 | 77.2 | 74.3 | | 76.1 Measured \leq Baseline |
| 28-Mar-18 | 13:15 | Cloudy | 76.3 | 77.7 | 74.4 |] [| 76.3 Measured \leq Baseline |

| Location M5(C | Location M5(C) - Mercy Grace's Home | | | | | | | | | | | |
|---------------|-------------------------------------|---------|-----------------|--------------------------|-----------------|----------------------|-----------------|--|--|--|--|--|
| | | | | | Ur | nit: dB (A) (30-min) | | | | | | |
| Date | Time | Weather | Mea | Construction Noise Level | | | | | | | | |
| | | | L _{eq} | L ₁₀ | L ₉₀ | L _{eq} | L _{eq} | | | | | |
| 9-Mar-18 | 13:00 | Sunny | 77.7 | 79.2 | 73.1 | 77.4 | 65.9 | | | | | |
| 12-Mar-18 | 11:30 | Sunny | 78.3 | 79.9 | 75.9 | 78.2 | 61.9 | | | | | |
| 22-Mar-18 | 11:30 | Sunny | 77.9 | 79.1 | 75.5 | 77.8 | 61.5 | | | | | |
| 29-Mar-18 | 10:00 | Cloudy | 77.6 | 78.9 | 70.3 | 77.2 | 67.0 | | | | | |



APPENDIX H SUMMARY OF EXCEEDANCE

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2015/02

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

| Checklist Reference Number | 180302 |
|----------------------------|--------------|
| Date | 2 March 2018 |
| Time | 10:00-11:30 |

| | | Related |
|------------|--|----------|
| Ref. No. | Non-Compliance | Item No. |
| - | None identified | - |
| | | Related |
| Ref. No. | Remarks/Observations | Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| 180302-R01 | Dusty stockpile should be properly covered for dust suppression. (Portion 2) | C 7 |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| · · · · · | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit sections (Ref. No.: 180222), the environmental deficiency were improved/rectified by Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|--------------|
| Recorded by | KC Chung | Chr | 2 March 2018 |
| Checked by | Dr. Priscilla Choy | WIA | 2 March 2018 |

| Checklist Reference Number | 180305 |
|----------------------------|--------------|
| Date | 5 March 2018 |
| Time | 14:00-16:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|--|---------------------|
| - | None identified | <u> </u> |
| Ref. No. | Remarks/Observations | Related Item No |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| 180305-R01 | • Water spraying should be provided to the haul road to avoid the dust generation from traffic movement. (near Box Culvert B5) | C 5 |
| 180305-R02 | Dusty stockpile should be properly covered for dust suppression. (Portion 1) | C 7 |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit sections (Ref. No.: 180302), the environmental deficiency were improved/rectified by Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|--------------|
| Recorded by | KC Chung | Char | 5 March 2018 |
| Checked by | Dr. Priscilla Choy | NI | 5 March 2018 |

| Checklist Reference Number | 180314 |
|----------------------------|---------------|
| Date | 14 March 2018 |
| Time | 09:30-11:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|--|---------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| 180315-R01 | • Mitigation measures should be provided to the stagnant water accumulated in the site area. (Box Culvert B4) | В 8 |
| | C. Air Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit sections (Ref. No.: 180305), the environmental deficiency were improved/rectified by Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | KC Chung | le | 14 March 2018 |
| Checked by | Dr. Priscilla Choy | with | 15 March 2018 |

| Checklist Reference Number | 180319 |
|----------------------------|---------------|
| Date | 19 March 2018 |
| Time | 14:00-16:00 |

| | | Related |
|------------|---|----------|
| Ref. No. | Non-Compliance | Item No. |
| | None identified | - |
| | | Related |
| Ref. No. | Remarks/Observations | Item No. |
| | B. Water Quality | |
| ······ | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| 180319-R01 | • Stockpile of dusty material should be properly covered for dust suppression. (Box Curvet B5) | C 7 |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| | No environmental deficiency was identified during site inspection. | |
| | F. Visual and Landscape | ····· |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit sections (Ref. No.: 180314), follow up action is required. for 180314-R01. | |

| | Name | Signature | Date |
|-------------|--|-----------|---------------|
| Recorded by | KC Chung | N | 19 March 2018 |
| Checked by | Dr. Priscilla Choy | i-FF- | 21 March 2018 |
| | —————————————————————————————————————— | ······ | |

| Checklist Reference Number | 180326 |
|----------------------------|---------------|
| Date | 26 March 2018 |
| Time | 14:00-16:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|---|---------------------|
| | None identified | Item 140. |
| | | Related |
| Ref. No. | Remarks/Observations | Item No. |
| | B. Water Quality | |
| | No environmental deficiency was identified during site inspection. | |
| | C. Air Quality | |
| · | No environmental deficiency was identified during site inspection. | |
| | D. Noise | |
| | No environmental deficiency was identified during site inspection. | |
| | E. Waste / Chemical Management | |
| 180326-R01 | • Chemical containers should be properly labelled and provided with drip tray, when necessary. (Box (ulwart B1) | Е9 |
| | F. Visual and Landscape | |
| | No environmental deficiency was identified during site inspection. | |
| | G. Permits /Licences | |
| | No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit sections (Ref. No.: 180314 & 180319), the environmental deficiencies were improved/rectified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | KC Chung | Chy. | 26 March 2018 |
| Checked by | Dr. Priscilla Choy | ATE | 27 March 2018 |

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

| EVENT | | ACTION | | | |
|--------------------|--|---------------------------------------|------------------------------------|---------------------------------------|--|
| | ET | IEC | ER | CONTRACTOR | |
| Action Level being | 1. Identify source and investigate the | 1. Check monitoring data submitted | 1. Notify Contractor. | 1. Rectify any unacceptable practice; | |
| exceeded by | causes of exceedance; | by ET; | | 2. Amend working methods if | |
| one sampling | 2. Inform Contactor, IEC and ER; | 2. Check Contractor's working | | appropriate. | |
| | 3. Repeat measurement to confirm finding. | method. | | | |
| Action Level being | 1. Identify source and investigate the | 1. Check monitoring data submitted | 1. Confirm receipt of notification | 1. Discuss with ET and IEC on proper | |
| exceeded by | causes of exceedance; | by ET; | of exceedance in writing; | remedial actions; | |
| two or more | 2. Inform Contractor, IEC and ER; | 2. Check Contractor's working | 2. Notify Contractor; | 2. Submit proposals for remedial | |
| consecutive | 3. Increase monitoring frequency to daily; | method; | 3. In consolidation with the IEC, | actions to ER and IEC within three | |
| sampling | 4. Discuss with IEC and Contractor on | 3. Discuss with ET and Contractor on | agree with the Contractor on the | working days of notification; | |
| | remedial actions required; | possible remedial measures; | remedial measures to be | 3. Implement the agreed proposals; | |
| | 5. Assess the effectiveness of | 4. Advise the ER on the effectiveness | implemented; | 4. Amend proposal if appropriate. | |
| | Contractor's remedial actions; | of the proposed remedial measures. | 4. Supervise implementation of | | |
| | 6. If exceedance continues, arrange | | remedial measures; | | |
| | meeting with IEC and ER; | | 5. Conduct meeting with ET and | | |
| | 7. If exceedance stops, cease additional | | IEC if exceedance continues. | | |
| | monitoring. | | | | |
| Limit Level being | 1. Identify source and investigate the | 1. Check monitoring data submitted | 1. Confirm receipt of notification | 1. Take immediate action to avoid | |
| exceeded by | causes of exceedance; | by ET; | of exceedance in writing; | further exceedance; | |
| one sampling | 2. Inform Contractor, IEC, ER, and EPD; | 2. Check Contractor's working | 2. Notify Contractor; | 2. Discuss with ET and IEC on proper | |
| | 3. Repeat measurement to confirm finding; | method; | 3. In consolidation with the IEC, | remedial actions; | |
| | 4. Assess effectiveness of | 3. Discuss with ET and Contractor on | agree with the Contractor on the | 3. Submit proposals for remedial | |
| | Contractor's remedial actions and keep | possible remedial measures; | remedial measures to be | actions to ER and IEC within three | |

| | EPD, IEC and ER informed of | 4. Advise the ER on the | implemented; | working days of notification; |
|-------------------|---|--------------------------------------|------------------------------------|---------------------------------------|
| | the results. | effectiveness of the proposed | 4. Supervise implementation of | 4. Implement the agreed proposals. |
| | | remedial measures. | remedial measures; | |
| | | | 5. Conduct meeting with ET and | |
| | | | IEC if exceedance continues. | |
| Limit Level being | 1. Notify IEC, ER, Contractor and | 1. Check monitoring data submitted | 1. Confirm receipt of notification | 1. Take immediate action to avoid |
| exceeded by | EPD; | by ET; | of exceedance in writing; | further exceedance; |
| two or more | 2. Repeat measurement to confirm | 2. Check Contractor's working | 2. Notify Contractor; | 2. Discuss with ET, ER and IEC on |
| consecutive | findings; | method; | 3. In consolidation with the IEC, | proper remedial actions; |
| sampling | 3. Carry out analysis of Contractor's | 3. Discuss amongst ER, ET, and | agree with the Contractor on the | 3. Submit proposals for remedial |
| | working procedures to identify source and | Contractor on the potential remedial | remedial measures to be | actions to IEC within three working |
| | investigate the causes of exceedance; | actions; | implemented; | days of notification; |
| | 4. Increase monitoring frequency to | 4. Review Contractor's remedial | 4. Supervise implementation of | 4. Implement the agreed proposals; |
| | daily; | actions whenever necessary to | remedial measures; | 5. Submit further remedial actions if |
| | 5. Arrange meeting with IEC, ER | assure their effectiveness and | 5. If exceedance continues, | problem still not under control; |
| | and Contractor to discuss the | advise the ER accordingly. | consider stopping the Contractor | 6. Stop the relevant portion of works |
| | remedial actions to be taken; | | to continue working on that | as instructed by the ER until the |
| | 6. Assess effectiveness of | | portion of work which causes the | exceedance is abated. |
| | Contractor's remedial actions and | | exceedance until the | |
| | keep EPD, IEC and ER informed | | exceedance is abated. | |
| | of the results; | | | |
| | 7. If exceedance stops, cease additional | | | |
| | monitoring. | | | |

Event/Action Plan for Construction Noise

| EVENT | ACTION | | | | | |
|--------------|--|-----------------------------------|------------------------------|-----------------------------------|--|--|
| | ET | IEC | ER | CONTRACTOR | | |
| Action Level | 1. Notify ER, IEC and Contractor; | 1. Review the investigation | 1. Confirm receipt of | 1. Submit noise mitigation | | |
| being | 2. Carry out investigation; | results submitted by the ET; | notification of failure in | proposals to IEC and ER; | | |
| exceeded | 3. Report the results of investigation | 2. Review the proposed remedial | writing; | 2. Implement noise mitigation | | |
| | to the IEC, ER and Contractor; | measures by the Contractor and | 2. Notify Contractor; | proposals. | | |
| | 4. Discuss with the IEC and | advise the ER accordingly; | 3. In consolidation with the | (The above actions should be | | |
| | Contractor on remedial measures | 3. Advise the ER on the | IEC, agree with the | taken within 2 working days after | | |
| | required; | effectiveness of the proposed | Contractor on the remedial | the exceedance is identified) | | |
| | 5. Increase monitoring frequency to | remedial measures. | measures to be implemented; | | | |
| | check mitigation effectiveness. | (The above actions should be | 4. Supervise the | | | |
| | (The above actions should be taken | taken within 2 working days after | implementation of remedial | | | |
| | within 2 working days after the | the exceedance is identified) | measures. | | | |
| | exceedance is identified) | | (The above actions should be | | | |
| | | | taken within 2 working days | | | |
| | | | after the exceedance is | | | |
| | | | identified) | | | |
| Limit Level | 1. Inform IEC, ER, Contractor and | 1. Discuss amongst ER, ET, and | 1. Confirm receipt of | 1. Take immediate action to | | |
| being | EPD; | Contractor on the potential | notification of failure in | avoid further exceedance; | | |
| exceeded | 2. Repeat measurements to confirm | remedial actions; | writing; | 2. Submit proposals for remedial | | |
| | findings; | 2. Review Contractor's remedial | 2. Notify Contractor; | actions to IEC and ER within 3 | | |
| | 3. Increase monitoring frequency; | actions whenever necessary to | 3. In consolidation with the | working days of notification; | | |
| | 4. Identify source and investigate the | assure their effectiveness and | IEC, agree with the | 3. Implement the agreed | | |
| | cause of exceedance; | advise the ER accordingly. | Contractor on the remedial | proposals; | | |

| 5. Carry out analysis of Contractor's | (The above actions should be | measures to be implemented; | 4. Submit further proposal if |
|---|-----------------------------------|------------------------------|-----------------------------------|
| • • | · | • | |
| working procedures; | taken within 2 working days after | 4. Supervise the | problem still not under control; |
| 6. Discuss with the IEC, Contractor | the exceedance is identified) | implementation of remedial | 5. Stop the relevant portion of |
| and ER on remedial measures | | measures; | works as instructed by the ER |
| required; | | 5. If exceedance continues, | until the exceedance is abated. |
| 7. Assess effectiveness of | | consider stopping the | (The above actions should be |
| Contractor's remedial actions and | | Contractor to continue | taken within 2 working days after |
| keep IEC, EPD and ER informed of | | working on that portion of | the exceedance is identified) |
| the results; | | work which causes the | |
| 8. If exceedance stops, cease | | exceedance until the | |
| additional monitoring. | | exceedance is abated. | |
| (The above actions should be taken | | (The above actions should be | |
| within 2 working days after the | | taken within 2 working days | |
| exceedance is identified) | | after the exceedance is | |
| | | identified) | |

Event/Action Plan for Landscape and Visual

| EVENT | | | ACTION | |
|--------------------------------|---|--|--|---|
| ACTION LEVEL | ET | IEC | ER | CONTRACTOR |
| Design Check | Check final design conforms to the requirements of EP and prepare report. | Check report. Recommend remedial design if necessary | 1. Undertake remedial design if necessary | |
| Non-conformity on one occasion | Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed | Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. | Notify Contractor Ensure remedial measures are properly implemented | Amend working methods Rectify damage and undertake any necessary replacement |
| Repeated Non-conformity | 1. Identify Source Inform IEC and | 1. Check monitoring report | Notify Contractor Ensure remedial measures are properly | Amend working methods Rectify damage and |

| ER | 2. Check Contractor's | implemented | undertake any necessary |
|----------------------|------------------------|-------------|-------------------------|
| 2. Increase | working method | | replacement |
| monitoring | 3. Discuss with ET and | | |
| frequency | Contractor on possible | | |
| 3. Discuss remedial | remedial measures | | |
| actions with IEC, | 4. Advise ER on | | |
| ER and Contractor | effectiveness of | | |
| 4. Monitor remedial | proposed remedial | | |
| actions until | measures | | |
| rectification has | 5. Supervise | | |
| been completed | implementation of | | |
| 5. If non-conformity | remedial measures. | | |
| stops, cease | | | |
| additional | | | |
| monitoring | | | |

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

| EIA Ref. | Recommended Mitigation Measures | Implementation |
|----------|--|----------------|
| LIATION | | Status |
| Construc | tion Air Quality | |
| S6.5 | 8 times daily watering of the work site with active dust emitting activities. | ۸ |
| S6.8 | Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation | |
| | measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative | |
| | dust impacts. | |
| | • Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable | * |
| | sheeting to reduce dust emission. | |
| | • Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying | ٨ |
| | area should have properly fitted side and tail boards. | |
| | • Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be | ٨ |
| | dampened and covered by a clean tarpaulin. | |
| | • The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The | ٨ |
| | material should also be dampened if necessary before transportation. | |
| | • The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated | ۸ |
| | roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials. | |
| | Vehicle washing facilities should be provided at every vehicle exit point. | ۸ |
| | • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should | ۸ |
| | be paved with concrete, bituminous materials or hardcores. | |
| | • Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain | * |
| | the entire road surface wet. | |
| | • Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on | * |
| | the top and the three sides. | |
| | • Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. | ۸ |

| S6.8 | • | DWFI compound for JVBC: | N/A |
|------|---|--|-----|
| | | A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS | |
| | | by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of | |
| | | the compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the | |
| | | potential odour emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations | |
| | | within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high efficiency | |
| | | deodorizers before discharge to the atmosphere. | |
| | | Desilting compound for KTN: | N/A |
| | | Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the | |
| | | KTAC and KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities | |
| | | will form part of the compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully | |
| | | mitigate the potential odour emissions from the headspace of KTN near the existing discharge locations. The odour generating | |
| | | operations within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high | |
| | | efficiency deodorizers before discharge to the atmosphere. | |
| | | Decking or reconstruction of KTN within apron area: | N/A |
| | | It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1 | |
| | | to the north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with | |
| | | nonodorous fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water | |
| | | surface of not more than 16m. | |
| | | Localised maintenance dredging: | N/A |
| | | Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and | |
| | | KTTS. With reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of | |
| | | KTAC (i.e. to the north of taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of | |
| | | KTAC, and the area near the JVC discharge have water depths shallower than 3.5m. The area involved would be about 40% of | |
| | | the northern KTAC and the dredging depth required would be from about 2.7m to less than 1m. The maintenance dredging to be | |
| | | carried out prior to the occupation of any new development in the immediate vicinity of KTAC to avoid potential localized odour | |

| - | | |
|---------|---|-----|
| | impacts at the future ASRs during the maintenance dredging operation. | |
| | Improvement of water circulation in KTAC and KTTS: | N/A |
| | 600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be | |
| | substantially improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be | |
| | increased. | |
| | In-situ sediment treatment by bioremediation: | N/A |
| | Bioremediation would be applied to the entire KTAC and KTTS. | |
| Constru | uction Noise | |
| S7.8 | Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air | ۸ |
| | Compressor, Bar Bender, Concrete Pump, Generator and Water Pump. | |
| S7.9 | Good Site Practice: | |
| | Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. | ٨ |
| | Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction | ٨ |
| | program. | |
| | Mobile plant, if any, should be sited as far away from NSRs as possible. | ۸ |
| | • Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be | ٨ |
| | throttled down to a minimum. | |
| | Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away | ٨ |
| | from the nearby NSRs. | |
| | Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site | ٨ |
| | construction activities. | |
| S7.9 | Scheduling of Construction Works during School Examination Period | ٨ |
| S7.8 | (i) Provision of low noise surfacing in a section of Road L2; and | N/A |
| | (ii) Provision of structural fins | N/A |
| S7.8 | (i) Avoid the sensitive façade of class room facing Road L2 and L4; and | N/A |
| | Provision of low noise surfacing in a section of Road L2 & L4 | N/A |
| 1 | (,, | |

| S7.8 | (i) | Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and | N/A |
|--------|----------|---|-----|
| | (ii) | Setback of building about 5m from site boundary. | N/A |
| S7.8 | Setba | ck of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2. | N/A |
| S7.8 | (i) | avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive | N/A |
| | | façade of class room facing Road L2 and L4; and | |
| | (ii) | for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or | N/A |
| | | do not provide the facades with openable window. | |
| S7.8 | (i) | avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or | N/A |
| | (ii) | provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) | N/A |
| | | located at less than 55m away from To Kwa Wan Road to no more than 25m above ground | |
| S7.8 | (i) | avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po | ٨ |
| | | Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to | |
| | | minimise the potential traffic noise impacts from the slip road | |
| S7.8 | All the | ventilation fans installed in the below will be provided with silencers or acoustics treatment. | |
| | (i) | SPS | N/A |
| | (ii) | ESS | N/A |
| | (iii) | Tunnel Ventilation Shaft | N/A |
| | (iv) | EFTS depot | N/A |
| S7.8 | Installa | ation of retractable roof or other equivalent measures | N/A |
| Constr | uction V | Vater Quality | |
| S8.8 | The fo | Ilowing mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including: | |
| | • | Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; | N/A |
| | • | Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty | N/A |
| | | pumps; | |
| | | An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and | N/A |

| For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should | N/A |
|---|---|
| be provided so that swift actions could be taken in case of malfunction of unmanned facilities | |
| Construction Phase | |
| Marine-based Construction | |
| Capital and Maintenance Dredging for Cruise Terminal | |
| Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT | N/A |
| Dredging. | |
| Fireboat Berth, Runway Opening and Road T2 | |
| | |
| Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any | N/A |
| dredging and filling activities in open water. | |
| Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a | N/A |
| maximum production rate of 1,000m ³ per day using one grab dredger. | |
| The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be | N/A |
| removed until completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of | |
| the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works | |
| area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after | |
| completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of | |
| 2,000m ³ per day using one grab dredger. | |
| Dredging for Road T2 should be conducted at a maximum rate of 8,000m ³ per day (using four grab dredgers) whereas the sand filling | N/A |
| should be conducted at a maximum rate of 2,000m3 per day (using two grab dredgers). | |
| Silt screens shall be applied to seawater intakes at WSD seawater intake. | N/A |
| | Construction Phase Marine-based Construction Capital and Maintenance Dredging for Cruise Terminal Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT Dredging. Fireboat Berth, Runway Opening and Road T2 Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any dredging and filling activities in open water. Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a maximum production rate of 1,000m ³ per day using one grab dredger. The proposed construction of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of 2,000m ³ per day using one grab dredger. Dredging for Road T2 should be conducted at a maximum rate of 8,000m ³ per day (using four grab dredgers) whereas the sand filling should be conducted at a maximum rate of 2,000m ³ per day (using four grab dredgers). |

| S8.8 | Land-based Construction | |
|------|--|---|
| | Construction Runoff | |
| | Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. | |
| | Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of | |
| | appropriate mitigation measures which include: | |
| | use of sediment traps | ۸ |
| | adequate maintenance of drainage systems to prevent flooding and overflow | ۸ |
| S8.8 | Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). | ۸ |
| | All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days | |
| | of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year | |
| | when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. | |
| S8.8 | Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. | ٨ |
| | The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. | |
| | Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. | |
| | Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of | |
| | efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. | |
| S8.8 | Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are | ٨ |
| | recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is | |
| | flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped. | |
| S8.8 | Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with | ٨ |
| | tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt | |
| | or debris into any drainage system. | |
| S8.8 | Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, | ٨ |
| | construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. | |
| S8.8 | Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and | * |
| | actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid | |
| | | |

| | to the control of silty surface runoff during storm events. | |
|------|---|--------|
| S8.8 | Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm | N/A(1) |
| | water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. | |
| S8.8 | All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by | ٨ |
| | them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should | |
| | have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of | |
| | access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the | |
| | wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. | |
| S8.8 | Drainage | |
| | | |
| | It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. | ۸ |
| | Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There | |
| | should be no direct discharge of effluent from the site into the sea | |
| S8.8 | All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the | ٨ |
| | controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and | |
| | efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original | |
| | condition when the construction work has finished or the temporary diversion is no longer required. | |
| S8.8 | All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% | ٨ |
| | of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. | |
| S8.8 | Sewage Effluent | |
| | | |
| | Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment | ٨ |
| | facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer | |
| | system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction | |
| | workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices. | |
| | | |

| S8.8 | Stormwater Discharges | |
|------|--|-----|
| 00.0 | | |
| | Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned | ۸ |
| | seawater intakes | |
| S8.8 | Debris and Litter | |
| 50.0 | | |
| | In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under | ٨ |
| | conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine | |
| | waters does not occur | |
| S8.8 | Construction Works at or in Close Proximity of Storm Culvert or Seafront | |
| | | |
| | The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah | ۸ |
| | is low. | |
| S8.8 | The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage | ۸ |
| | channel /storm culvert / nullah. | |
| S8.8 | Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials | ۸ |
| | should be located well away from any water courses during carrying out of the construction works | |
| S8.8 | Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. | ٨ |
| S8.8 | Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water | ۸ |
| | receivers. | |
| S8.8 | Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where | ۸ |
| | practicable. | |
| S8.8 | Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality | ۸ |
| | impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff. | |
| S8.8 | Construction effluent, site run-off and sewage should be properly collected and/or treated. | * |
| S8.8 | Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead | N/A |

| | edge at bottom and properly supported props to prevent adverse impact on the storm water quality. | |
|--------|---|-----|
| S8.8 | Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage | N/A |
| | of construction materials. | |
| S8.8 | Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea. | N/A |
| S8.8 | Supervisory staff should be assigned to station on site to closely supervise and monitor the works | ۸ |
| S8.8 | Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation. | N/A |
| Constr | uction Waste Management | |
| S9.5 | Good Site Practices | |
| | It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. | |
| | Recommendations for good site practices during the dredging activities include: | |
| | Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection | ۸ |
| | and effective disposal to an appropriate facility, of all wastes generated at the site. | |
| | Training of site personnel in proper waste management and chemical waste handling procedures. | ۸ |
| | Provision of sufficient waste disposal points and regular collection for disposal. | ۸ |
| | Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by | ٨ |
| | transporting wastes in enclosed containers. | |
| | A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). | ٨ |
| S9.5 | Waste Reduction Measures | |
| | Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the | |
| | planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste | |
| | reduction include: | |
| | Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals | ٨ |
| | Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of | ٨ |
| | materials and their proper disposal | |
| | Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be | ٨ |
| | segregated from other general refuse generated by the work force | |

| | Any unused chemicals or those with remaining functional capacity should be recycled | ٨ |
|------|--|-----|
| | Proper storage and site practices to minimise the potential for damage or contamination of construction materials | ۸ |
| S9.5 | Dredged Marine Sediment | |
| | | |
| | The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management | N/A |
| | of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the | |
| | Dumping at Sea Ordinance and is the responsibility of the Director of Environmental Protection (DEP) | |
| S9.5 | The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC | N/A |
| | depending on their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal. | |
| | Contaminated sediment would require either Type 1 - Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or | |
| | Type 3 – Special Treatment / Disposal and must be dredged and transported with great care in accordance with ETWB TCW No. | |
| | 34/2002. Subject to the final allocation of the disposal sites by MFC, the dredged contaminated sediment must be effectively isolated | |
| | from the environment and disposed properly at the designated disposal site | |
| S9.5 | It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to | |
| | be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal | |
| | Sediment Quality Report to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply | |
| | for allocation of marine disposal sites and all necessary permits from relevant authorities for the disposal of dredged sediment. During | |
| | transportation and disposal of the dredged marine sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures | |
| | should be taken to minimise potential impacts on water quality: | |
| | • Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be | N/A |
| | cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved | |
| | Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. | N/A |
| | Transport barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea | |
| | Ordinance and as specified by the DEP | |
| | • Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during | N/A |
| | loading or transportation | |
| | | |

| Appendix K – Summary | y of Implementation | Schedule of Mitigation | Measures for Construction Phase |
|----------------------|---------------------|------------------------|---------------------------------|
|----------------------|---------------------|------------------------|---------------------------------|

| S9.5 | Construction and Demolition Material | |
|------|---|---|
| | Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact | |
| | from handling and transportation of C&D material. The mitigation measures include: | |
| | • Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, | ۸ |
| | the transient stockpiles should be located away from waterfront or storm drains as far as possible | |
| | · Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric | ۸ |
| | Skip hoist for material transport should be totally enclosed by impervious sheeting | ۸ |
| | • Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site | ۸ |
| | • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should | ۸ |
| | be paved with concrete, bituminous materials or hardcores | |
| | • The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting | ۸ |
| | to ensure dust materials do not leak from the vehicle | |
| | • All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty | ۸ |
| | materials wet | |
| | • The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust | ٨ |
| | generation from unloading | |
| | | |
| | When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of | ۸ |
| | size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the | |
| | surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB | |
| | TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the | |
| | contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An | |
| | Independent Environmental Checker should be responsible for auditing the results of the system. | |

| S9.5 | Chemica | I Waste | |
|---------|------------|---|--------|
| | | e, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for | * |
| | | at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation | |
| S9.5 | General | Refuse | |
| | General | refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be | ۸ |
| | employed | d by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage | |
| | methods | (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by | |
| | wind, wa | stewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem | |
| Constru | iction Lar | ndscape and Visual | |
| S13.9 | CM1 | All existing trees should be carefully protected during construction. | ٨ |
| | CM2 | Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be | ٨ |
| | | submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations | |
| | | of transplanted trees should be agreed prior to commencement of the work. | |
| | СМЗ | Control of night-time lighting. | N/A(1) |
| | CM4 | Erection of decorative screen hoarding. | ٨ |

Remarks:

- ^ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the Contractor
- Non-compliance but rectified by the Contractor
- X Non-compliance of mitigation measure
- N/A Not Applicable at this stage
- N/A(1) Not observed

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Period: March 2018

Complaint Log

| EPD Complaint Ref No. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|-----------------------------|---------------------------------------|-----------------|--|---|--------|
| 17-34438 | Dakota Drive and Olympic Avenue | 23 October 2017 | The complainant concerned about the dust emission when vehicle running on the dry surface outside Dakota Drive and Olympic Avenue. In addition, vehicles were not clear enough before leaving the construction site. | In accordance with the information gathered in the investigation, construction activities were conducted with proper mitigation measures to minimize the dust impact arise from the construction site to the vicinity of this Project. Regular water spraying was provided to haul roads and unpaved areas within the site areas to reduce the dust impact arise from the construction site to the vicinity of this Project. The Contractor had also ensured vehicles and plants were wheel washed to be cleaned of mud and debris before leaving the construction site area. Therefore, the complaint is considered as non-project related. The following recommendations were made to further enhance the mitigation measures: Where practicable, to provide sheltered area on the top and three sides for stockpiles of dusty materials, or perform frequent water spraying so as to maintain the entire surface wet; Frequent checking and repair the gaps or broken tarpaulin sheets; and To provide a hard-surfaced road between any cleaning facility and the public Road | Closed |

Remarks: No complaint was received in the reporting month.

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Warnings / Summons and Successful Prosecutions received

| Log Ref. | Received Date | Details of Warning / Summons and Successful Prosecutions | Investigation/Mitigation Action | Status |
|----------|---------------|---|---------------------------------|--------|
| N/A | N/A | N/A | N/A | N/A |

Remarks: No warning/summon and prosecution was received in the reporting month.

APPENDIX M SUMMARY OF WASTE GENERATION AND DISPOSAL RECORDS

| Department: | CEDD |
|----------------|--|
| Contract No .: | KL/2015/02 |
| Project : | Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area |



Monthly Summary Waste Flow Table for 2018

| | | | | | - | - | | | A | As at 3 April 20 | 18 |
|--|--|--------------------------|---------------------------|--------------------------|----------------------------|--------------------------|-------------|---|--------------------------|-------------------|--------------------------------|
| | Actual Quantities of Inert C & D Materials Generated Monthly | | | | | | | Actual Quantities of C & D Wastes Generated Monthly | | | |
| Month | Total Quantity Generated | and Large Broken | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ Cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| Jan | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 63 |
| Feb | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 56 |
| Mar | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 27 |
| Apr May June | | | | | | | | | | | |
| Sub-total | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 146 |
| July Aug Sept Oct Nov Dec | | | | | | | | | | | |
| Total | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 146 |

| Forecast of Total Quantities of C&D Materials to be Generated from the Contract* | | | | | | | | | | |
|--|--|---------------------------|--------------------------|----------------------------|--------------------------|-------------|----------------------------------|--------------------------|-------------------|--------------------------------|
| Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ Cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| | | | | | | | | | | |

Notes: (1) The performance targets are given in PS clause 6(14).

(2) The waste flow table shall also include C & D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging material.

(4) The Contractor shall also submit the latest forcast of the total amount of C&D materials exected to be generated from the Works, together with a

braskdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or excreeding 50,00 m³. (PS Cleuse 25.02A(7) refers).